

Atkins China Limited Chief Resident Engineer's Office No. 17 Cheung Chau Sai Tai Road Cheung Chau, New Territories Hong Kong

Attn: Mr. Titus Yeung - Senior Resident Engineer

Your Reference

**Our Reference** AFK/EC/TC/LL/kl/ T601424122/L065

Mott MacDonald 3/F Manulife Tower 348 Kwun Tong Road Kwun Tong Kowloon Hong Kong

T +852 2828 5757 F +852 2827 1823 mottmac.hk

Contract No. CM 04/2021

Independent Environmental Checker for Environmental Monitoring Works for **Upgrading of Cheung Chau Sewage Treatment and Disposal Facilities** 

Environmental Permit No. EP-488/2014/A

Monthly EM&A Report for September 2023 (Rev. 2)

14 November 2023

#### By Email

Dear Sir,

I refer to the Monthly EM&A Report for October 2023 (Rev. 2) under the captioned Project, which was certified on 13 November 2023 by the Environmental Team Leader appointed under Condition 2.1 of Environmental Permit No. EP-488/2014/A (hereafter referred to as "EP").

I hereby verify the abovementioned submission in accordance with EP Conditions 1.9 and 4.4.

Should you have any queries regarding the captioned or require any further information, please contact the undersigned at 2828 5751.

Yours faithfully

for MOTT MACDONALD HONG KONG LIMITED

Liz Lo

Independent Environmental Checker

T +852 2828 5751

Liz.Lo@mottmac.com

Encl.

c.c. DSD

Atkins China Limited

Acuity Sustainability Consulting Limited **Build King Civil Engineering Limited** 

Ir. QIU Yujing, Eugene Ir. Dennis Cheung /

By Email By Email

Ir. Winnie Choi

Mr. Kevin Li Mr. Alvin Lei /

By Email By Email

Mr. Lawrence Lam







The Government of the Hong Kong Special Administrative Region

## **Contract No. DC/2019/07**

# **Environmental Monitoring Works for** Upgrading of Cheung Chau Sewage Collection, Treatment and **Disposal Facilities**

# 27th Monthly Environmental Monitoring and Audit Report -October 2023

#### Document No.

ASCL	/	210168173	/	EMA102023	/	2
Publisher		Project Code		Sequential No.		Revision Index

	Prepared by:	Reviewed by:	Certified by:
Name	Michael Cheung	Tandy TSE	Kevin LI
Position	Environmental Team	Environmental Team	Environmental Team
FOSITION	Member	Member	Leader
Signature	CAST .	holder	K;
Date:	6/11/2023	7/11/2023	7/11/2023

#### **REVISION HISTORY**

REV.	DESCRIPTION OF MODIFICATION	DATE
0	First Issue for Comments	7 November 2023
1	Updated according to IEC's comments	13 November 2023
2	Updated according to IEC's comments	13 November 2023

#### **CONTENTS**

			Page
Exe	cutive Sumr	mary4	
1.	Introduction	on	
2.	Air Quality	y	
3.	Noise		
4.	Water Qua	ality	
5.	Waste Mar	nagement25	
6.	Landscape	e & Visual	
7.	Site Inspec	ction Audit27	
8.	Conclusion	n	
Αp	pendix A	Location Plan and Noise and Dust Monitoring Stations	
Αp	pendix B	Construction Programme	
Αp	pendix C	Calibration Certificates (Air Monitoring)	
Αp	pendix D	Monitoring Data (Air)	
Αp	pendix E	Calibration Certificates (Noise)	
Αp	pendix F	Monitoring Data (Noise)	
Αp	pendix G	Implementation Schedule	
Αp	pendix H	Summary of All Complaints Received, Notification of Summons and Successful Prosecutions	<u>[</u>
Αp	pendix I	EM&A Monitoring Schedules in the Reporting Period and the Next Reporting Period (Tentative)	[

#### **EXECUTIVE SUMMARY**

- A.1 Pursuant to the Environmental Impact Assessment Ordinance (EIAO), the Director of Environmental Protection (DEP) granted the Environmental Permit (No. EP-488/2014/A) to DSD for the Project.
- A.2 Upon the requirement of the Environmental Permit (EP), the Monthly EM&A Monitoring Report shall be submitted to the DEP within 10 working days after the end of the reporting month. The submissions shall be verified by the Independent Environmental Checker (IEC) and complied with the requirements set out in the Environmental Monitoring and Audit (EM&A) Manual before submission to the DEP as stipulated in Condition 4.4 of the EP.
- A.3 The commencement date of the Project was 6 August 2021. Impact environmental monitoring of 24-hour TSP, 1-hour TSP and noise was conducted as stipulated in Condition 4.2 of the EP. This is the 27th Monthly EM&A Report for the Project summarizing the monitoring results and audit findings of the EM&A programme at selected locations at and around Cheung Chau during the reporting period from 1 to 31 October 2023.
- A.4 Key activities carried out in this reporting period for the Project included the followings:
  - Trial Pit and Ground Investigation
  - Smart Sewage Monitoring
  - Excavation and Lateral Support (ELS) at CCSTW
  - Construction of Sludge Digester Building
  - Construction of MBR Treatment Facilities
  - Mechanical Installation of Sludge Digestor Building and Sludge Holding Tanks
  - MVAC Installation Works
  - Construction of Sludge Holding Tank
  - Lifting Appliance Installation for Sludge Digestor Building
- A.5 The major environmental impacts brought by the above construction works include:
  - Construction dust and noise generation from construction works and piling works
  - Wastewater generated from construction activities
  - Waste generation from the construction activities
- A.6 The key environmental mitigation measures implemented for the Project in this reporting period associated with the above construction works include:
  - Dust suppression by regular wetting and water spraying for construction works
  - Reduction of noise from equipment and machinery on-site
  - Mitigation measures preventing seepage of muddy water
  - Sorting and storage of general refuse and construction waste
- A.7 Six (6) sessions of air monitoring were carried out at all designated monitoring locations. No exceedance of Action or Limit Level was recorded.
- A.8 Five (5) sessions of noise monitoring were carried out at all designated monitoring locations. No exceedance of Action or Limit Level was recorded.
- A.9 Results of the monitoring for air quality and airborne noise are given in **Table A** and

·

#### **Table B** as follows:

**Table A - Monitoring Results (Dust)** 

	Dust in μg/m³			
Location	Ave	erage	Rar	nge
	TSP-1hr	TSP-24hr	TSP-1hr	TSP-24hr
A1a	67	72	60 - 73	51 - 108
A2a	53	93	45 - 61	60 - 155

Table B - Monitoring Results (Noise)

	Noise in dB(A)	
Location	Average	Range
	L <sub>eq (30 min)</sub> (7:00-19:00)	$L_{eq (30 min)} (7:00-19:00)$
N2a	71.7	70.3 - 72.7
N3a	72.0	69.6 - 73.4

s: +3 dB(A) free-field corrections have been made to N3a.

- A.10 According to Section 4.3.3 of the EM&A Manual, Site inspection shall be carried out by the ET and attention shall be paid to the mitigation measures recommended for water pollution control. Weekly site inspections were carried out and no non-compliance was spotted during the reporting month.
- A.11 Waste management mitigation measures were properly implemented in the reporting period.
- A.12 For cultural heritage impact, as this Project does not involve proposed sewers works, according to Section 6.1.5 of the EM&A Manual, no EM&A requirement is considered necessary during the construction and operational phase of upgrading of Cheung Chau STW and Pak She SPS.
- A.13 The recommended landscape and visual mitigation measures were properly implemented in the reporting period.
- A.14 Weekly site inspection of the construction work by ET were carried out on 03, 10, 17,24 and 30 October 2023.
- A.15 No environmental complaint was received during the reporting period.
- A.16 No notification of summons or prosecution was received in the reporting period.
- A.17 A map of the construction site and monitoring locations are shown in **Appendix A**.
- A.18 The summary of permit / licences for this Project is presented in **Table C** below:

#### Table C - Summary of Permit / Licences

Nature	Number	Issue Date	Expiry Date
Environmental Permit	EP-488/2014/A	13/05/2021	N/A
Notification pursuant to	462303	26/11/2020	N/A
Air Pollution Control			
(Construction Dust)			
Regulation			
Waste Disposal Billing	7039094	21/11/2020	N/A
Account			·
Waste Disposal (Vessel)	7040870	11/07/2023	10/10/2023
Billing Account			
Chemical Waste	5213-920-B2500-	31/12/2020	N/A
Producer	05		·
Effluent Discharge	WT00038597-	20/08/2021	31/08/2026
Licence under Water	2021		
Pollution Control			
Ordinance			

#### 1. Introduction

#### 1.1. BACKGROUND

- 1.1.1. Drainage Services Department (DSD) has contracted Build King Civil Engineering Limited (BK) to carry out the Outlying Islands Sewerage Stage 2 Upgrading of Cheung Chau Sewage Collection, Treatment and Disposal Facilities under Contract No. DC/2019/07.
- 1.1.2. Acuity Sustainability Consulting Limited (ASCL) is commissioned by BK to undertake the Environmental Team (ET) services as required and/or implied, both explicitly and implicitly, in the Environmental Permit (EP), Environmental Impact Assessment Report (EIA Report) (Register No. AEIAR-181/2013) and Environmental Monitoring and Audit Manual (EM&A Manual) for the Project; and to carry out the Environmental Monitoring and Audit (EM&A) programme in fulfillment of the EIA Report's EM&A requirements under Agreement No. CE 15/2010 (DS).

#### 1.2. PROJECT DESCRIPTION


- 1.2.1. The purpose of the Project is to upgrade the sewerage collection, treatment and disposal facilities in Cheung Chau in order to cater for the projected ultimate population and planned developments in Cheung Chau to meet the increased demand and to achieve more stringent effluent quality standards. The key elements of the proposed works for the Project will include as follows:
  - Expansion of the sewage treatment capacity and upgrading of the treatment level of the existing Cheung Chau Sewage Treatment Works (Cheung Chau STW) to secondary treatment level; and
  - Expansion of the pumping capacity of the existing Pak She Sewage Pumping Station (Pak She SPS).

#### 1.3. PROJECT ORGANIZATION STRUCTURE

1.3.1. The Project organization structure is presented in **Figure 1.1**.

Figure 1.1 Project Organization Structure

Contract No.: DC/2019/07 Outlying Islands Sewerage, Stage 2 – Upgrading of Cheung Chau Sewage Treatment and Disposal Facilities Environmental Organization Chart



Party	Role	Contact	Phone No.
		Person	
Drainage Services	Project Proponent	QIU Yujiing,	2594 7298
Department		Eugene	
HKSAR (DSD)			
Supervisor / Supervisor's	Resident Engineer	Dennis Cheung	2675 3910
Representative			
(Atkins China Limited)			
Environmental Team	Environmental Team	Kevin Li	2698 6833
(Acuity Sustainability	Leader		
Consulting Limited)			
Independent Environmental	Independent	Liz Lo	2828 5751
Checker	Environmental Checker		
(Mott Macdonald Hong Kong			
Limited)			
Contractor	Site Agent	Calvin Li	9423 4998
(Build King Construction			
Limited)	Environmental Officer	Sunny Sung	9517 4340
	Enviromental Supervisor	Bernard So	9824 7929

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.

#### 1.4. SUMMARY OF CONSTRUCTION WORKS

1.4.1. Details of the major construction activities undertaken in this and the next reporting periods are shown below. The construction programme is presented in **Appendix B**.

Key activities carried out in this reporting period for the Project included the followings:

- Trial Pit and Ground Investigation
- Smart Sewage Monitoring
- Excavation and Lateral Support (ELS) at CCSTW
- Construction of Sludge Digester Building
- Construction of MBR Treatment Facilities
- Mechanical Installation of Sludge Digestor Building and Sludge Holding Tanks
- MVAC Installation Works
- Constructing of Sludge Holding Tank
- Lifting Appliance Installation for Sludge Digestor Building

Key activities to be carried out in the next reporting period for the Project included the followings:

- Trial Pit and Ground Investigation
- Smart Sewage Monitoring
- Excavation and Lateral Support (ELS) at CCSTW
- Construction of Sludge Digester Building
- Construction of MBR Treatment Facilities
- Mechanical Installation of Sludge Digestor Building and Sludge Holding Tanks
- MVAC Installation Works
- Constructing of Sludge Holding Tank
- Lifting Appliance Installation for Sludge Digestor Building

#### 1.5. PURPOSE OF THE REPORT

- 1.5.1. According to the EM&A Manual for the Project, monitoring for air quality and noise should be conducted throughout the construction period of the Project.
- 1.5.2. The EM&A requirements for environmental monitoring are set out in the EM&A Manual. Environmental aspect of construction noise and air quality were identified as the key issues requiring implementation of monitoring programme during the construction phase of the Project.
- 1.5.3. This report is summarizing the monitoring results and audit findings of the EM&A programme during the reporting period from 1 October to 31 October 2023.

#### 2. AIR QUALITY

#### 2.1. AIR QUALITY PARAMETERS

- 2.1.1. The air quality parameters to be monitored includes:
  - 24-hour TSP;
  - 1-hour TSP; and

#### 2.2. MONITORING CRITERIA

- 2.2.1. Dust monitoring was carried out at the designated monitoring location at least once in every six-days to obtain 24-hour TSP samples. One-hour TSP sampling shall also be done at least 3 times in every six-days while the highest dust impact occurs.
- 2.2.2. Before commencing the impact monitoring, the ET Leader shall inform the IEC of the impact monitoring programme such that the IEC can conduct on-site audit to ensure accuracy of the impact monitoring results.
- 2.2.3. In case of non-compliance with the air quality criteria, additional monitoring as specified in the Action Plan shall be conducted within 24 hours after the result is obtained. This additional monitoring shall be continued until the excessive dust emission or the deterioration in air quality is rectified.

#### 2.3. MONITORING REQUIREMENTS AND EQUIPMENT

- 2.3.1. 1-hour and 24-hour TSP levels were measured to indicate the impacts of construction dust on air quality. The 24-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the Title 40 of the United States Code of Federal Regulations, Chapter 1 (Part 50), Appendix B.
- 2.3.2. High volume samplers (HVSs) in compliance with the following specifications shall be used for carrying out the 1-hour and 24-hour TSP monitoring:
  - (i) 0.6 1.7 m<sup>3</sup> per minute adjustable flow range;
  - (ii) equipped with a timing / control device with +/- 5 minutes accuracy for 24 hours operation;
  - (iii) installed with elapsed-time meter with +/- 2 minutes accuracy for 24 hours operation;
  - (iv) capable of providing a minimum exposed area of 406 cm<sup>2</sup>;
  - (v) flow control accuracy: +/- 2.5% deviation over 24-hour sampling period;
  - (vi) equipped with a shelter to protect the filter and sampler;
  - (vii) incorporated with an electronic mass flow rate controller or other equivalent devices;
  - (viii) equipped with a flow recorder for continuous monitoring;
  - (ix) provided with a peaked roof inlet;
  - (x) incorporated with a manometer;

(xi) able to hold and seal the filter paper to the sampler housing at horizontal position;

- (xii) easily changeable filter; and
- (xiii) capable of operating continuously for a 24-hour period.
- 2.3.3. The ET is responsible for provision of the monitoring equipment. They shall ensure that sufficient number of HVSs with an appropriate calibration kit is available for carrying out the impact monitoring, and ad hoc monitoring. The HVSs shall be equipped with an electronic mass flow controller and be calibrated against a traceable standard at regular intervals. All the equipment, calibration kit, filter papers, etc., shall be clearly labelled.
- 2.3.4. Initial calibration of dust monitoring equipment shall be conducted upon installation and thereafter at bi-monthly intervals. The transfer standard shall be traceable to the internationally recognised primary standard and be calibrated annually. The concerned parties such as ER shall properly document the calibration data for future reference. All the data shall be converted into standard temperature and pressure condition.
- 2.3.5. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, he shall submit sufficient information to the ER to prove that the instrument is capable of achieving a comparable result to the HVS. The instrument shall also be calibrated regularly, and the 1-hour sampling shall be determined periodically by the HVS to check the validity and accuracy of the results measured by direct reading method.

#### Laboratory Measurement / Analysis

- 2.3.6. A clean laboratory with constant temperature and humidity control, and equipped with necessary measuring and conditioning instruments to handle the dust samples collected, shall be available for sample analysis, and equipment calibration and maintenance. The laboratory shall be HOKLAS accredited.
- 2.3.7. Filter paper of size 8" x 10" shall be labelled before sampling. It shall be a clean filter paper with no pinholes, and shall be conditioned in a humidity-controlled chamber for over 24-hours and be pre-weighed before use for the sampling
- 2.3.8. After sampling, the filter paper loaded with dust shall be kept in a clean and tightly sealed plastic bag. The filter paper shall then be returned to the laboratory for reconditioning in the humidity-controlled chamber followed by accurate weighing by an electronic balance with readout down to 0.1 mg. The balance shall be regularly calibrated against a traceable standard.
- 2.3.9. 1-hour TSP levels and 24-hour TSP had been measured with direct reading dust meters and High Volume Samplers respectively. The details of equipment used for monitoring are listed in **Table 2.1**, and the calibration certificates are presented in **Appendix C**.

**Table 2.1 Equipment Used for Air Quality Monitoring** 

Equipment	Model	Serial Number
Portable Dust Meter – 1- hour TSP	SIBATA Digital Dust Indicator (Model: LD-5R)	2Y6550 2Y6549
High Volume Samplers – 24- hour TSP	Tisch TE-5170X High Volume Air Sampler	1048 1085
Calibrator Kit	Tisch TE-5028A Calibration Kit	3702

#### 2.4. Monitoring Locations

- 2.4.1. The ET agreed with the ER and the IEC on the position of the HVS for the installation of the monitoring equipment. When positioning the samplers, the following points were noted:
  - (i) a horizontal platform with appropriate support to secure the samplers against gusty wind shall be provided;
  - (ii) no two samplers shall be placed less than 2 meters apart;
  - (iii) the distance between the sampler and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the sampler;
  - (iv) a minimum of 2 meters of separation from walls, parapets and penthouses is required for rooftop samplers;
  - (v) a minimum of 2 meters separation from any supporting structure, measured horizontally is required;
  - (vi) no furnace or incinerator flue is nearby;
  - (vii) airflow around the sampler is unrestricted;
- (viii) the sampler is more than 20 meters from the dripline;
- (ix) any wire fence and gate, to protect the sampler, shall not cause any obstruction during monitoring
- (x) permission must be obtained to set up the samplers and to obtain access to the monitoring stations; and
- (xi) a secured supply of electricity is needed to operate the samplers.

\_\_\_\_\_


2.4.2. The proposed dust monitoring station is presented in **Table 2.2** and the respective locations are shown in Figure 2.1 of the EM&A Manual.

**Table 2.2 Proposed Dust Monitoring Stations** 


ID No.	Location	Nature of Use	Remarks
A1	Cheung King House, Cheung Kwai Estate	Residential	Specified in the EM&A Manual but proposed to change location
A1a	The admin building inside the construction site	Institutional	Proposed alternative location to replace A1
A2	Cheung Chau Slaughter House	Slaughter house	Specified in the EM&A Manual but proposed to change location
A2a	The existing outfall pumping station inside the construction site	Institutional	Proposed alternative location to replace A2


- **2.4.3.** As secured electricity supply was not able to be provided at Monitoring Station A1, Monitoring Station A1a was then proposed. The proposed Monitoring Station A1a is the Admin Building inside the construction site. It is located at a similar direction as A1 from the construction site, but much closer to any major dust emission source than A1.
- **2.4.4.** Monitoring Station A2 is now abandoned, only limited access can be granted and power supply cannot be guaranteed which may not feasible to be a monitoring location. An alternative location A2a, which is the existing outfall pumping station Building inside the construction site. Location A2a is about 30 meter away from the Cheung Chau slaughter house and closer to the dust emission source.
- 2.4.5. The proposed alternative monitoring locations meet the guidelines and requirements specified in Section 2.4.1 and 2.4.2 of the EM&A Manual. **Table 2.3** shows the photographs of the air monitoring locations.

**Table 2.3 Photo of Proposed HVS Position at Dust Monitoring Stations** 



The proposed Monitoring Station A1a is the Admin Building inside the construction site. It is located at a similar direction as A1 from the construction site, but much closer to any major dust emission source than A1.





#### 2.5. RESULTS AND ANALYSIS

2.5.1. The 1-hour TSP and 24-hour TSP measurement data are shown in <u>Appendix D</u> and summarized in **Table 2.4** and **Table 2.5** respectively.

**Table 2.4 Summary of 1-hour TSP Monitoring Results** 

Monitoring Location	Average(μg/m3)	Range(μg/m3)
A1a	67	60 - 73
A2a	53	45 - 61

**Table 2.5 Summary of 24-hour TSP Monitoring Results** 

Monitoring Location	Average(μg/m3)	Range(μg/m3)
A1a	72	51 - 108
A2a	93	60 - 155

•

#### 2.6. Environmental Quality Performance Limits

2.6.1. The baseline monitoring results formed the basis for determining the air quality criteria for the impact monitoring. The ET shall compare the impact monitoring results with air quality criteria set up for 24-hour TSP and 1-hour TSP. **Table 2.6** shows the air quality criteria, namely Action and Limit levels to be used.

Table 2.6 Action / Limit Levels for Air Quality

Parameters	Action Level	Limit Level
1-hour TSP Level	For baseline level $\leq 200 \mu\text{g/m}^3$ AL = (BL * 1.3 + LL)/2	260 μg/m <sup>3</sup>
in μg/m³	For baseline level > $200 \mu g/m^3$ AL = LL	
24-hour TSP Level in	For baseline level $\leq 384 \mu g/m^3$ AL = (BL * 1.3 + LL)/2	500 μg/m <sup>3</sup>
μg/m³	For baseline level > $384 \mu g/m^3$ AL = LL	

2.6.2. The derived Action/Limit Levels are presented in **Table 2.7**.

Table 2.7 Derived Action / Limit Levels for Air Quality

Parameters	Monitoring Location	<b>Action Level</b> μg/m <sup>3</sup>	<b>Limit Level</b> μg/m <sup>3</sup>
1-hour TSP Level	A1a	151	260
in μg/m <sup>3</sup>	A2a	154	
24-hour TSP Level in	A1a	270	500
μg/m³	A2a	271	

#### 2.7. EVENT AND ACTION PLAN

2.7.1. Should non-compliance of the air quality criteria occur, actions in accordance with the Action Plan in **Table 2.8** shall be carried out.

Table 2.8 Event and Action Plan for Air Quality (Construction Dust)

EVENT		ACTION PLAN FOR CONST	RUCTION DUST								
EVENI	ET	IEC	ER	CONTRACTOR							
	ACTION LEVEL										
Exceedance for one sample	Identify source, investigate the causes of exceedance and propose remedial measures;     Inform IEC and ER;     Repeat measurement to confirm finding; and     Increase monitoring frequency to daily.	Check monitoring data submitted by ET; and     Check Contractor's working method.	Notify Contractor.	Rectify any unacceptable practice; and     Amend working methods if appropriate.							
Exceedance for two or more consecutive samples	Identify source;     Inform IEC and ER;     Advise the ER on the effectiveness of the proposed remedial measures;     Repeat measurements to confirm findings;     Increase monitoring frequency to daily;     Discuss with IEC and Contractor on remedial actions required;     If exceedance continues, arrange meeting with IEC and ER; and	Check monitoring data submitted by ET;     Check Contractor's working method;     Discuss with ET and Contractor on possible remedial measures;     Advise the ET on the effectiveness of the proposed remedial measures; and     Supervise implementation of remedial measures	Confirm receipt of notification of failure in writing;     Notify Contractor; and     Ensure remedial measures properly implemented.	Submit proposals for remedial to IEC within 3 working days of notification;     Implement the agreed proposals; and     Amend proposal if appropriate.							

### 3. Noise

#### 3.1. MONITORING CRITERIA

- 3.1.1. Impact monitoring was conducted once a week between 07:00-19:00 hours on normal weekdays.
- 3.1.2. **Table 3.1** summarizes the monitoring parameters, frequency and duration of the noise monitoring.

**Table 3.1 Noise Monitoring Parameters, Time, Frequency and Duration** 

Time	Duration	Interval	Parameters
Daytime: 0700-1900 hrs	Once per week	Continuously in $L_{eq \; 5min}/L_{eq \; 30min}$ (average of 6 consecutive $L_{eq}$ $_{5min}$ )	$L_{eq~5min},L_{eq~30min},$ $L_{10}~\&~L_{90}$

#### 3.2. MONITORING REQUIREMENTS AND EQUIPMENT

- 3.2.1. Sound level meters and calibrators shall comply with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specification as referred to in the Technical Memorandum (TM) issued under the Noise Control Ordinance.
- 3.2.2. Sound level meters were calibrated using a portable calibrator prior to and following each noise measurement. Where the difference between the calibration levels is greater than 1.0 dB(A), the measurement shall be repeated. Calibrated hand-held anemometers were supplied for the measurement of wind speeds during noise monitoring periods.
- 3.2.3. Noise measurements should not be made in fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.2.4. The details of equipment used for impact monitoring are listed in **Table 3.2**, and the calibration certificates are presented in  $\underline{\text{Appendix E}}$ .

**Table 3.2 Equipment Used for Noise Monitoring** 

Equipment	Model	Serial Number	
Sound Level Meter	SVANTEK 971	C119577	
Acoustic Calibrator	Rion NC-75	35124528	

#### 3.3. Monitoring Location


3.3.1. According to the environmental findings detailed in the EIA report, the designated locations for the construction noise monitoring are listed in **Table 3.3** and shown in Figure 3.1 – 3.8 of the EM&A Manual.

Table 3.3 Noise Monitoring Stations for Noise Monitoring

ID No.	Location	Nature of Uses	Remarks	Façade/Free- field
N2	Cheung King House, Cheung Kwai Estate	Residential	Specified in the EM&A Manual but proposed to change location	Façade
N2a	Admin Building inside the Construction Site	Institutional	Proposed alternative location to replace N2	Façade
N3	No. 1A Pak She Second Lane	Residential		Free-field
N3a	Cheung Chau Fire Station	Fire Station	Proposed alternative location to replace N3	Free-field


- 3.3.2. For this Contract, only N2 and N3 need to be monitored since all the other monitoring stations specified in the EM&A Manual are for sewers works but this Contract does not include sewers works.
- 3.3.3. The proposed Monitoring Station N2a is the Admin Building inside the construction site. It is located at a similar direction as N2 from the construction site, but much closer to any major noise emission source than N2.
- 3.3.4. According to Figure 3.3 of the EM&A Manual, Location N3 is placed in front of a restaurant on Ping Chong Road. It may pose potential danger to pedestrians, cyclists, drivers and the equipment. A proposed monitoring location N3a, which is about 5 m away from the original monitoring location. N3a is at the corner of the Cheung Chau Fire Station. This location is more safe and meets the guidelines and requirements specified in Section 3.4.1 and 3.4.2 of the EM&A Manual.
- 3.3.5. The monitoring locations should normally be made at a point 1m from the exterior of the NSRs building façade and be at a position 1.2m above the ground. **Table 3.4** showed photographs and indications of the proposed position of sound level meters to be placed for the baseline and impact monitoring.

**Table 3.4 Photo of Proposed Sound Level Meter Position at Noise Monitoring Stations** 



The proposed Monitoring Station N2a is the Admin Building inside the construction site. It is located at a similar direction as N2 from the construction site, but much closer to any major noise emission source than





According to Figure 3.3 of the EM&A Manual, Location N3 is placed in front of a restaurant on Ping Chong Road. It may pose potential danger to pedestrians, cyclists, drivers and the equipment.



#### 3.4. RESULTS AND ANALYSIS

3.4.1. The noise monitoring was carried out in October 2023. The measurement data are shown in Appendix F and summarized in **Tables 3.5**.

**Table 3.5 Summary of Noise Monitoring Results** 

<b>Monitoring Location</b>	Time Period	Average[dB(A))	Range[dB(A))		
N2a	Daytime (0700-1900)	71.7	70.3 - 72.7		
N3a	Daytime (0700-1900)	72.0	69.6 - 73.4		

s: +3 dB(A) free-field corrections have been made to the data of N3a.

#### 3.5. Environmental Quality Performance Limits

3.5.1. The Action and Limit levels for construction noise are shown in **Table 3.6**. All NSRs identified in the Project are classified with an Area Sensitivity Rating (ASR) A in accordance with the Technical Memorandum on Noise from Construction Work Other Than Percussive Piling.

Table 3.6 Action / Limit Levels for Construction Noise

Time Period	Action	Limit
07:00-19:00 hours on normal weekdays;	When one or more documented complaints are received	75dB(A)

#### 3.6. EVENT AND ACTION PLAN

3.6.1. Should non-compliance of the noise monitoring criteria occur, actions in accordance with the Action Plan in **Table 3.7** shall be carried out.

**Table 3.7 Event and Action Plan for Construction Noise** 

Event	ET	IEC	ER	CONTRACTOR
Action Level	Notify ER, IEC and Contractor;     Carry out investigation;     Report the results of investigation to the IEC, ER and Contractor;     Discuss with the IEC and contractor and formulate remedial measures; and	Review the investigation results submitted by the ET;     Review the proposed remedial measures by the Contractor and advise the ER accordingly; and     Advise the ER on the effectiveness of the proposed remedial measures.	Confirm receipt of notification of failure in writing;     Notify Contractor;     In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; and     Supervise the implementation of remedial measures.	Submit noise mitigation proposals to IEC and ER; and     Implement noise mitigation proposals.
Limit Level	Notify IEC, ER, EPD & Contractor;     Identify source and investigate the cause of exceedance;     Repeat measurement to confirm findings;     Increase monitoring frequency;     Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;     Discuss with the IEC, Contractor and ER on remedial measures required;     Assess the effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and     If exceedance stops, cease additional monitoring.	Discuss amongst ET, ER and Contractor on the potential remedial actions; and     Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.	Confirm receipt of notification of failure in writing;     Notify Contractor;     In consolidation with the EIC, agree with the Contractor on the remedial measures to be implemented;     Supervise the implementation of remedial measures; and     If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated.	Take immediate action to avoid further exceedance;     Submit proposals for remedial actions to IEC and ER within 3 working days of notification;     Implement the agreed proposals;     Submit further proposal if problem still not under control; and     Stop the relevant portion of works as determined by ER, until the exceedance is abated.

#### 4. WATER QUALITY

- 4.1. As suggested in Section 4.3 of the EM&A Manual, regular site audit was carried out to ensure that the recommended mitigation measures were properly implemented during the construction phase of upgrading of Cheung Chau STW and Pak She SPS. Site audit included site inspections and compliance audits were conducted in the reporting period.
- 4.2. Site inspection was carried out by the ET on 03, 10, 17,24 and 30 October 2023. No major deficiency was observed and the implementation of recommended for water pollution control was considered satisfactory.
- 4.3. Compliance audits were undertaken that a valid discharge license was issued by EPD on 20 August 2021. The Contractor was reminded to make sure any effluent discharge from construction activities of the Project site should meet the requirements stipulated in the discharge license and monitoring of the treated effluent quality from the Works Areas should be carried out in accordance with the Water Pollution Control Ordinance license that is under the ambit of the relevant regional EPD office.
- 4.4. According to the Specific Conditions B2 in Part B of the discharge licence issued under WPCO, a sample of discharge was taken on 11 October 2023 for testing.

#### 5. WASTE MANAGEMENT

5.1. The waste generated from this Project includes inert construction and demolition (C&D) materials, and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes and recyclable wastes such as plastics and paper/cardboard packaging waste. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are presented in **Table 5.1**.



#### Contract No: DC/2019/07

Outlying Islands Sewerage Stage 2 – Upgrading of Cheung Chau Sewage Treatment and Disposal Facilities

Name of Department : Drainage Services Department Contract No./ Work Order No. : DC/2019/07

Project Title: Outlying Islands Sewerage Stage 2 - Upgrading of Cheung Chau Sewage Treatment and Disposal Facilities

Build King Civil Engineering Limited Contractor: Trip Ticket Account (Main Account):

7039094 Trip Ticket Account (Vessel Account): 7040870 Marine Dumping Permit (Type 1 - Open Sea Disposal): EP/MD/23-041

Marine Dumping Permit (Type 2 - Confined Marine Disposal): EP/MD/23-033

#### Monthly Summary Waste Flow Table for 2023 (in Weight)

(All quantities shall be rounded off to 3 decimal places) updated on: 10-Oct-2023

/a and of constitution	mittees shall be founded off to 5 decimal places)									upanieu on	10-001-2025		
	Actual Quantities of Inert C&D Materials Generated / Imported (in '000 kg)						Actual Quantities of Other C&D Materials / Wastes Generated					Marine Dumping	
Month	Total Quantities Generated	Broken Concrete (including rock for recycling into aggregates)	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported C&D Material	Metal	Paper/ Cardboard Packaging (f)	Plastic (g) (bottles/containers, plastic sheets/ foams from package material)	Chemical Waste (h)	Others (i) (e.g. General Refuse etc.)	Type 1 - Open Sea Disposal	Type 2 - Confined Marine Disposal
	[a+b+c+d+e+f+g+h+i)	(a)	(b)	(c)	(d)		(e) (in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in m <sup>3</sup> )	(in m³)
Jan-2023	6752.4100	0.0000	0.0000	0.0000	6745.3900	0.0000	0.0000	0.0000	0.0000	0.0000	7.0200	0.0000	0.0000
Feb-2023	2032.0500	0.0000	0.0000	0.0000	2028.0000	0.0000	0.0000	0.0000	0.0000	0.0000	4.0500	0.0000	0.0000
Mar-2023	4282.9700	0.0000	0.0000	0.0000	4276.0000	0.0000	0.0000	0.0000	0.0000	0.0000	6.9700	835.0000	1350.0000
Apr-2023	2152.4200	0.0000	0.0000	0.0000	2148.0000	0.0000	0.0000	0.0000	0.0000	0.0000	4.4200	0.0000	0.0000
May-2023	1664.6600	0.0000	0.0000	0.0000	1657.0000	0.0000	0.0000	0.0000	0.0000	0.0000	7.6600	0.0000	0.0000
Jun-2023	1724.9700	0.0000	0.0000	0.0000	1717.0000	0.0000	0.0000	0.0000	0.0000	0.0000	7.9700	0.0000	0.0000
Half-year total	18609.4800	0.0000	0.0000	0.0000	18571.3900	0.0000	0.0000	0.0000	0.0000	0.0000	38.0900	835.0000	1350.0000
Jul-2023	7.7400	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	7.7400	0.0000	0.0000
Aug-2023	7520.7800	0.0000	0.0000	0.0000	7505.9000	0.0000	0.0000	0.0000	0.0000	0.0000	14.8800	0.0000	0.0000
Sep-2023	4859.1500	0.0000	0.0000	0.0000	4839.0000	0.0000	0.0000	0.0000	0.0000	0.0000	20.1500	0.0000	0.0000
Oct-2023	11840.2000	0.0000	0.0000	0.0000	11838.0000	0.0000	0.0000	0.0000	0.0000	0.0000	2.2000	0.0000	0.0000
Nov-2023				X .					3				
Dec-2023						_							
Yearly Total	42837.3500	0.0000	0.0000	0.0000	42754.2900	0.0000	0.0000	0.0000	0.0000	0.0000	83.0600	835.0000	1350.0000

(All quantities	s shall be rounded off to 3 decimal places)												
	Actual Quantities of Inert C&D Materials Generated / Imported (in '000 kg)						Actual Quantities o	f Other C&D Materials	Wastes Generated		Marine Dumping		
Year	Total Quantities Generated	Broken Concrete (including rock for recycling into aggregates)	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported C&D Material	Metal	Paper/ Cardboard Packaging	Plastic (bottles/containers, plastic sheets/ frams from package material)	Chemical Waste	Others (e.g. General Refuse etc.)	Type 1 - Open Sea Disposal	Type 2 - Confined Marine Disposal
	[a+b+c+d+e+f+g+h+i)	(a)	(b)	(c)	(d)		(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in m³)	(in m³)
2020	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000
2021	858.3600	0.0000	0.0000	0.0000	786.3000	0.0000	0.0000	0.0000	0.0000	0.0000	72.0600	0.0000	0.0000
2022	17081.7200	0.0000	0.0000	0.0000	17032.3700	0.0000	0.0000	0.0000	0.0000	0.0000	49.3500	525.0000	203.0000
2023	42837.3500	0.0000	0.0000	0.0000	42754.2900	0.0000	0.0000	0.0000	0.0000	0.0000	83.0600	835.0000	1350.0000
2024	0.0000												
2025	0.0000			9					- 98				7
2026	0.0000												
Total	60777.4300	0.0000	0.0000	0.0000	60572.9600	0.0000	0.0000	0.0000	0.0000	0.0000	204.4700	1360.0000	1553.0000

Remark:

1) Density of C&D material to be 3) Density of Chemical Waste to be 0.88 metric ton/m3 metric ton/m3 2) Density of General Refuse to be metric ton/m3

- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Sites.
- (2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (3) The summary table shall be submitted to the Project Manager monthly together with the Waste Flow Table for review and monitoring in accordance with the PS Clause 25.20(8)

#### 6. LANDSCAPE & VISUAL

- 6.1. The EIA Report has recommended landscape and visual mitigation measures to be undertaken during construction and operational phases of the upgrading of Cheung Chau STW under this Project. The implementation and maintenance of landscape mitigation measures were checked to ensure that they are fully realized and that potential conflicts between the proposed landscape measures and any other project works and without compromise to the intention of the mitigation measures.
- 6.2. Regular audits were carried out to ensure all the recommended landscape and visual mitigation measures were effectively implemented.
- 6.3. The EM&A Manual proposed mitigation measures were checked on a regular basis to ensure compliance with the intended aims of the EIA.

#### 7. SITE INSPECTION AUDIT

- 7.1. Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, site inspections were carried out on 03, 10, 17, 24 and 30 October 2023. A joint site inspection with IEC was carried out on 30 October 2023.
- 7.2. Environmental deficiencies were observed during weekly site inspection. Key observations during the site inspections and during the reporting period are summarized in **Table 7.1**.

**Table 7.1 Site Observations** 

Date	Environmental Observations	Follow-up Status	Reminders
03 October 2023	NIL	N/A	NIL
10 October 2023	NIL	N/A	1. Drain cover should be covered and surrounded by the tarpaulins and sandbags.
17 October 2023	NIL	N/A	NIL
24 October 2023	1. The sediments and the rubbish in the U-Channel should be cleaned	The sediments and the rubbish in the U-Channel has been cleaned.	NIL

Date	Environmental Observations	Follow-up Status	Reminders
30 October 2023	1. Gully should be covered or surrounded by tarpaulins and sandbags to prevent the muddy water outflow to the storm drain	The gully has been covered by tarpaulins and surrounded by sandbags to prevent the muddy water from outflowing to the storm drain.	1. The sediments in the U-Channel should be cleaned.

7.3. According to the EIA Study Report, Environmental Permit, contract documents and EM&A Manual, the mitigation measures detailed in the documents should be implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in **Appendix G**.


Contract No. DC/2019/07 Environmental Monitoring Works for Upgrading of Cheung Chau Sewage Collection, Treatment and Disposal Facilities 27th EM&A Report – October 2023


#### 8. Conclusion

- 8.1. This is the 27<sup>th</sup> Monthly EM&A Report for the Project which summarizes the key findings of the programme during the reporting period from 1 October to 31 October 2023, in accordance with the EM&A Manual and the requirement under EP-488/2014/A.
- 8.2. Six (6) sessions of air and Five (5) sessions of noise monitoring were carried out at the monitoring locations sited at Cheung Chau in the reporting month.
- 8.3. Site audits were conducted as mitigation measures recommended for water pollution control and landscape and visual impact monitoring in the reporting period. Proper mitigation measures were implemented.
- 8.4. Weekly environmental site inspections were conducted during the reporting period. Only minor deficiencies were observed during site inspections. The environmental performance of the project was therefore considered satisfactory.
- 8.5. No exceedance of Action or Limit Level was recorded in the reporting period.
- 8.6. No environmental complaint was received in the reporting period.
- 8.7. No notification of summons or prosecution was received during the reporting period.

Contract No. DC/2019/07 Environmental Monitoring Works for Upgrading of Cheung Chau Sewage Collection, Treatment and Disposal Facilities 27th EM&A Report – October 2023


# APPENDIX A Location Plan and Noise and Dust Monitoring Stations








Contract No. DC/2019/07 Environmental Monitoring Works for Upgrading of Cheung Chau Sewage Collection, Treatment and Disposal Facilities 27<sup>th</sup> EM&A Report – October 2023


# APPENDIX B Construction Programme




















y ID	Activity Name	Orl. Dur (d)	TRA (d)	Time Elapsed %	Workdone %		Actual Finish	Early Start	Early Finish	Late Start	Late Finish	Early Start (Rev 20)		Total Float	Amended Activities	Q1 02 0	3 Q4 Q1	Q2 Q3	Q4 Q1 0	2023 02 03 04	Q1 Q2 Q3	04 01 0	2 03 04	2026 Q1 Q2 Q3 Q4
DC.83.1490a	Subjecting of Finishing Works	181	0	100%			31-Jan-23	19-Jul-22 A	31-Jan-23 A			19-Jul-22	31-Jan-23					1 1	- 1					
DC.S3.1490b SM Works	Construction of RC Structure (Remaining)	103	2	100%		15-Aug-22 25-Feb-28	19-Dec-22	15-Aug-22 A 25-Feb-23 A	19-Dec-22 A	22-Jul-23	17-Dec-23	15-Aug-22 16-Feb-23	19-Dec-22 02-Aug-23	137						ЩШ				
DC.S3.1500	Installation of other E&M equipments	73	2	1.88% D%	9%	25-PeD-23		23-P80-23 A D1-Apr-23		23-Aug-23			03-Jul-23	115			1444			411		<del>  -</del>	+-+	
DC.53.1500b	Installation of Electrical System	70	2	D%	9%			01-Apr-23		25-Aug-23		questa		117	-			1 1 1		#1111 #	r III II II	1	1.1	
DC.53.1500c	Installation of SCADA	35	0	DN-	0%			15-Yey-23		07-Out-23	17-Nov-23			120				111	4	#	i III II II		11	
DC.83.1500d	Installation of BS System	45	- 0	DW-	0%			03-Yey-23	28-Jur-23	23-Sep-23	17-Nov-23			120				1 1 1	4	#				
DC.83.1510	Site Acceptance Test	30	0	0%	0%			04-Jul-23		18-Nov-23			02-Aug-23	137						, <del>     </del>				
ESM Works of Pans	fermer Ream			2.38%		25-Feb-23		25-Feb-23 A	30-Jun-23		17-Nov-23	16-Feb-23	20-Jun-23	140						/TIUU 🎳				
DC:\$3.1530a	Installation of RS equipment of CLP Transformer Room	34	2	5.58%		25-Feb-23		25-Feb-23 A		22-Jul-23	30-Aug-23	16-Feb-23	29-Mar-23	116				1 1 1	- -	.				
DC.S3.1530b	Site Acceptance Test	4	0	0%	0%			13-Apr-23		31-Aug-23			02-Apr-23	140			H   H   H	111	<b>(</b> P)	.				
DC:S3.1530d DC:S3.1530d	CLP Inspection and Defect Recitions on	9	0	DN- DN-	0% 0%			17-Apr-23 27-Apr-23	26-Apr-23	14-Sep-23	13-Sep-23		20-Apr-23 25-Apr-23	116						.	i III II			
DC 53 1530410	CLP Re-inspection and Minor Defect Rectification Temporary Reinstatement of Access for CLP's Works	12	- 0	DN-	0%			27-Apr-23	02-May-23 29-Apr-23		18-Sep-23 18-Sep-23	21-401-23	20-Mpr-23	117			HHH-	4-4-4	-   -	:- +  <b>  </b>  - <b>  </b>	-44-4-		+-+	
DC.83.1530a10	Handover to CLP for CLP's Works	45	- 6	0%	0%			03-Yev-23	29-Jun-23	19-860-23		28-Apr-23	19-Jun-23	116				111		#      #	1 11 11			
DC:83.1530f	Engerizing	1	0	0%	0%			30-Jun-23	30-Jun-23	17-Nov-23			20-Jun-23	116				1 1 1		АШ				
Internal Architect	ural Works			45.1%		01-Feb-23		01-Feb-23 A	31-Har-23	09-Mar-23	22-Aug-23	01-Feb-23	24-Mar-23	115					<del>     </del>	.	11111			
DC.83.1550	Architectural Works (internal)	48	- 5	45.1%		01-Feb-23		01-Feb-23 A	31-Har-23	21-Jul-23	22-Aug-23	01-Feb-23	24-Mar-23	115	•			111	Ŧ	.		1 1		
DC.88.1560	Architectural Works for CLP Transformer Room (Internal)	42	1	53.49%	100%	01-Feb-23		01-Feb-23 A	22-Har-23			01-Feb-23	15-Feb-23	a					7					
Construction of	Underground Utilities			DN-				18-Sep-23	30-Oct-23	09-Ost-23	17-Nov-23	14-Jun-23	25-Jul-23	16					711					
DC.S3.1600	Construction of Brainage and Severage System. Fire Services, Electrical & Plumping Undergound Utilities	32	2	DN-	9%			18-Sep-23		09-Out-23			25-Jul-23	16				1 📖	( '	•HT	ı III II			
DC.S3.1700	Ige Digestion System	88	3	97.68%		24-Jun-22	10 Cut 20	24-Jun-22 A	30-Dec-23		30-Dec-23	24-Jun-22	29-Nov-23 10-Oct-22	0					-   \	111111111	ı III II I	1 1		
DC.83.1700 DC.83.1710	Construction of Temporary Studge Digestion System 18C Temporary Flow Diversion and isolate existing seretic studge digestor and retevant buildings	8	1	100%			10-Oct-22 20-Oct-22	24-Jun-22 A 11-Oct-22 A	10-Oct-22 A 20-Oct-22 A			24-Jun-22 11-Oct-22	70-Oct-22					T,			r III II II			
DC.83.1710 DC.83.1720	Removal of Temporary Studge Digestion System	13	0	0%	0%	54722	20 00122	18-Dec-23	30-Dec-23*		30-Dec-23		29-Nov-23	0				1   [	1/	111144	r III II II			
	Clearance at the area of Proposed Preliminay Treatment Facilities	**		100%		20-Ost-22	24-Nov-22	20-0:t-22 A	24-Nov-22 A			20-Oct-22	09-Dec-22					1 1 15	~  \		r III di di			
Demolition work				100%		20-Oct-22	24 Nov-22	20-0ct-22 A	24-Nov-22 A			20-Oct-22	09-Dec-22					1 1 1	- 1					
DC.S3.2010	Demolition of existing Aerobic Studge Digestor	29	0	100%	100%	21-Oct-22	24 Nov-22	21-0ct-22 A	24-Nov-22 A			21-Oct-22	09-Dec-22						- 1			1		
DC.S3.2020	Demolition of existing Blower and Pump House	29	0	100%			24-Nov-22	21-0st-22 A	24-Nov-22 A			21-Oct-22	09-Dec-22						-	11111				
DC.S3.2030	Demolition of existing Gerset Room	29	0	100%			24-Nov-22	21-0:t-22 A	24-Nov-22 A			21-Oct-22	09-Den-22					1 1	-	.				
DC.S3.2040	Disconnecting data link of removed existing equipment from the existing SCADA system	7	0	100%	100%		26-Oct-22	20-0st-22 A	26-0ct-22 A			20-Oct-22	26-Oct-22								المللك			
	struction of Preliminary Treatment Facilities			53.12%		12-Jul-21		12-Jul-21 A	06-Aug-24	28-Feb-23		12-Jul-21	23-Apr-24	0			2							
	f Proliminary Treatment Facilities prication and Delivery of Major E&M Equipment			53.31% 61.25%		12-Jul-21 12-Jul-21		12-Jul-21 A 12-Jul-21 A	02-Aug-24	28-Feb-23 21-Mar-23		12-Jul-21 12-Jul-21	19-Apr-24 14-Dec-22	0.00								ļ ļ		
DC.S3.3005a	Tendering of Subcontrator	45	0	100%	100%		26-Aug-21	12-Jul-21 A	25-Aug-21 A		38-JUN-24	12-Jul-21	25-Aug-21	20				1 1 1						
DC.83.3005a	Equipment Submission and Approval	544	- 0	83.09%		03-Dec-21	25-W39-21	03-Dep-21 A		21-Mar-23	20. hm-23	03-Dec-21	14-Dec-22	21						<u>-            </u>	11111			
Procurement	Expression common and Approxim	044		0%	55.6	CO-DECE		01-Jun-23		14-Oct-23		00-00021	14000-22	72				1		+++++	1 11 11			
DC:83:3015	Stoplog	1	- 0	0%	0%			01-Aug-23*	01-Aug-23	02-Dec-23	02-Dec-23			123	•			1 1 1	N			1 1	1 1	
DC.83.3025	Perstock	1	0	0%	0%			01-Aug-23*		02-Dec-23				123				111		14111111				
DC:S3:3035	Mechanical Bar Screen - Coarse Screen	1	0	0%	0%			01-Aug-23*	01-Aug-23	02-Dec-23	02-Dec-23			123				1 1 1		141111111				
DC:S3.3046	Screw Conveyor	1	- a	0%	0%			01-Aug-23*		02-Dec-23				123	•			1.1.1		HI H #				1 1 1
DC:S3:3056	Sonew Compactor	1	- 0	D%	0%			01-Aug-23*		02-Dao-23				123	•			111		H 11 #	1 11 11			
DC:S3:3066	Submenable Pump	1	0	D%	0%			01-Aug-23*		02-Dec-23				123			ши.			# # # #		L		
DC.S3.3075	Submonible Je: Mixer	1	- 0	0%	0%			01-Aug-23*		02-Dec-23				123				111		H H II				
DC:S3:3085 DC:S3:3095	Gri Pump Gri Classifor à Gri Mixer	1	0	D% D%	0% 0%			01-Aug-23* 01-Aug-23*		02-Dec-23 02-Dec-23				123 123				111		H		1		
DC.S3.3105	Mechanical Filter Mean	1	0	0%	0%			01-Aug-23*		02-Dac-23				123				1 1 1						
DC.S3.8115	Lifting Appliance	1	0	0%	0%			03-Jul-23*		06-Dec-23				156				111						
DC.S3.8125	OI Skinner Pump	1	0	0%	0%			01-Aug-23*		02-Dec-23				123			liii ii:			10111	ritti	1-1		
DC:S3:3135	Deciderization Unit (DOU1)	1	0	0%	9%			01-Aug-23*		02-Dtto-23				123				1 1 1						
DC:S3:3146	LV Switchtound/MCC	1	- 0	D%	B%			01-Aug-23*	01-Aug-23	13-Duo-23	13-Dec-23			134				111						
DC:S3.3155	VSD	1	0	D%	0%			01-Aug-23*	01-Aug-23					134	•						(			
DC:S3:3165	UPS with Isolation Transformor	1	- 6	DW-	0%			92-Oct-23*	02-Oc1-23	11-Feb-24				132										
DC.83.3175	PLC Parel	1	0	U% 024	0%			01-Dep-23*		06-Feb-24				67	:					JIII H	r III II II	1		
DC.S3.3185 Fabrication	Instrumentation	1	0	0% 0%	0%			01-Jun-23* 02-Jun-23	01-Jur-23 09-Feb-24	14-Oct-23 15-Oct-23	14-Oct-23 09-May-24			135	-				l I i		H			
DC.S3.3195	Stoplog	125	0	0%	0%			02-Aug-23		15-U6t-23 03-Dec-23				123				111			riii il			
DC.S3.3205	Per stock	125	0	D%	0%			02-Aug-23		D3-Dec-23				123	-			111		1	r III II II	1 [		
DC:S3.3215	Machanical Bar Screen - Coanse Screen	125	0	DN-	0%			02-Aug-23		D3-Duc-23				123			ltHH:			14444	rtttt	t		
DC.S3.3225	Screw Conveyor	125	- 0	D%	0%			02-Aug-23		03-Duo-23				123							r III II II	1 1		
DC:S3:3235	Screw Compactor	125	- 0	D%	0%			02-Aug-23	04-Dec-23	03-Dec-23	05-Apr-24			123	•					-	r III II II			
DC:83.3245	Submersible Pump	125	0	0%	0%			02-Aug-23		03-Dec-23				123	•					1	r III II ii			
DC.83.3255	Submersible Jet Mixer	125	0	0%	0%			02-Aug-23		03-Dec-23				123	٠					1		L. L		
DC.83.3265	Git Punç	125	0	0%	0%			02-Aug-23	04-Dec-23					123	•			1 1 1						
DC.S3.3275	Grit Classifier & Grit Mixer	125	0	0%	0%			02-Aug-23		03-Dec-23				123	-			111			r III II ii			
DC:S3.3285 DC:S3.3295	Machanical Filter Mesh Lifting Appliance	125 155	0	DN- DN-	0%			02-Aug-23 04-Jul-23		03-Dec-23 07-Dec-23				123 156	_;						(			
DC:S3.3295 DC:S3.3305	Of Skinner Purp	155 125	- 0	DN-	0%			04-Jul-23 02-Aug-23		07-Dec-23 03-Dec-23				156				111				1 1	1.1	
DC.S3.3315	Deador(zation Unit (30U1)	125	- 0	DN-	0%			02-Aug-23		03-Dec-23				123						14446	rHH-H-		+-+	
DC.83.3325	LV Switchroant-MCC	125	0	0%	0%			02-Aug-23		14-Dec-23				134				1 1 1		1446	r III II II			
																	ICTALIA.			Date	T D-	vision.	Ichos	Appeni
Prin	nary Baseline	DC/2019	9/07 OU	TLYING	ISLANDS	SEWERA	GE STAC	GE2 - UPG	RADING	OF CHEU	JNG CHA	AU SEWA	GE TREA	TMENT	AND DI	SPOSAL	FACIL	ITIES				vision	Chec	
Act	ual Work					R	REVISE	PROGR	AMMF -	REV. 2	22 (28 F	ebruary :	2023)							Nov-22	Rev. 20			CL
	maining Work									8 of 13)		· · · · · · ·	,							-Dec-22	Rev. 21			CL
	-								(i-aye		,								28-	Feb-23	Rev. 22	:	JL	CL
	ical Remaining Work																							
	seline Milestone	1																						

Section   Column	Actual Actual Start Actual Finish Early Start Early Finish Lase Start Lase Finish Lase Start Lase Finish Early Start (Rev. 2010   Glav. 2011   Annended   2021   2022   2023   2023   2024   2010   2021   2024   2010   2021   2024   2010   2021   2024   2010   2021   2024   2010   2021   2024   2021   20	Finish Early Start (Rev. Early Finish Tot 20) (Rev. 20) Fin	Late Start Late Finish	Early Finish	Actual Finish Early Start	Actual Start	Actual Workdone %	Time Bapsed N	TRA (d) T	Orl. Dur (d)	thy D Activity Name
Column	0% 02-Aug-23 04-Dec-23 16-Apr-24 134 134 1 11 1 1 1 1 1 1 1 1 1 1 1 1 1	Apr-24 13	14-Dec-23 16-Apr-24	04-Dec-23	02-Aug-23		0%		0		DC.83.8336 VSD
Mary	US US-UCP23 US-USED-24 TS-MPY-24 132 132										
Mary											
March   Marc							9%		- 0	195	
Section   Sect							0.0		-	22	
Second											
State   Stat											
School   S		May 24 12			05-Dec-23		0%	0%	0	30	
Section   Sect	0% 05-Dec-23 03-Jan-24 06-Apr/24 123 ·	Hay-24 12	06-Apr-24 05-May-24	03-Jan-24	05-Dec-23		0%	0%	0	30	DC.S3.S415 Screw Compactor
Second   Control   Fig.   1   5   5   5   5   5   5   5   5   5			06-Apr-24 05-May-24	03-Jan-24	05-Dec-23		0%		0		DC S3.5425 Submersible Pump
State   Stat											
Marked and Mark State   1											
Subject   Subj									-		
Science   Column									- 0		
Displane (Authority)    Displane   Displane									0		
Statistics   Sta									0		
Column   C									0		
200.000   10   10   10   10   10   10   1											
Activate											
Secondary   Seco									0		
Management   Man		blay-24 13			94-Dec-23		0%	0%	- 0		
Common of Park Review   19	25 Nov-22	Way-24 25-Nov-22 20-Jan-24 0	28-Feb-23 04-May-24	04-May-24	25-Nov-22 A						
Substitute of Substitute						25-Nov-22			0		
Section of souther at southing States  Section of Secti										24	
2.500.000    Control of the Secretary   1   0   0   0   0   0   0   0   0   0										7	
Market of the Principle Name   1											
Standard   Standard	01 20-10/10 31-10/10 31-10/20 0										
Market or 24 marks above   Market or 24 marks									- 0		
1.500.000									9		
Statistics   Sta									0		
Statistics   Sta									0		
SANS   Communic of Early 200									0		
25.50.50    25.5											
1.53936									0		
20.0000000   20.0000000000000000000000									0		
Network of Network plant pulsars   6   6   76   76   76   76   76   76									0	25	
Section   Personal Principal Conference   Section   Se	0% 12-De-23 18-De-23 12-De-23 12-De-23 0 ·	Dec-23 0	12-Dec-23 18-Dec-23	18-Dec-23	12-Dec-23		0%	U%	0	6	
18.505		Jan-24 0	19-Dec-23 11-Jan-24	11-Jan-24					0	18	
Section   Sect	US 12-381-74 18-381-74 18-381-74 U								0	6	CS3.3080e Removal of 2nd Walling and Struts
Combined of RC Ground Silbs (Part 2 Earlier De Hu Harris)									0		
Completion of ROP (in all and SOC) Room Siles (Internal PCP) to 93 (In											
28.3106   Constantion of Riching and South Belling (Part 1978)   27.3105   25.000											
Collected of an an analysis of a collected of a collected of an analysis of a collected of a collected of a collected of an analysis of a collected of a col											
SALVE   SALV	0% 11-apr-2- (4-hay-2- 13-bay-2- 03-409-23 20-481-2- 0						0%	0%	0	23	
International Content of Strapurer   Strate							00'	UN <sub>0</sub>	1	40	
Second Column   Second Colum	07 00 20724 03 00 00 00 00 00 00 00 00 00 00 00 00								2		
Salizable   Marchine of Jiffing religione   25   0   05   05   05   05   05   05											
SS-1516 SCACA Splate file Academic Ref (Paus 9 FF Contextury)  53 0 05 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0											
SAPA Splith Commissions   Test   Free   PIPE Cerisholm   Sape	00 14 Van 24 12 km 24 22 km 24 22 km 24 22 km 24 22 km 24 24 25 km 24 24 25 km 24 24 25 km 24										
SS-14th   Squbre Correlatory Teal   Squbre Correlatory Teal											
Part	0% 04-Ju-24 02-Aug-24 24-Ju-24 02-Aug-24 21-Mar-24 19-Apr-24 0										
Post   Market   Post   Market   Post   Market   Post   Market   Post   Market   Post   Post   Market   Post   Post   Market   Post	06-Hep-24 17-Jai-24 23-hbay-24 22-Jen-24 08-Apr-24 14				06-Vay-24			0%			
Primary Plase   Primary Baseline				17-Jul-24			0%	0%	2	58	SS.3110 Architectural Works (internal)
State   Stat	14Mar24 06-Aug-24 08-Aug-24 06-Aug-24 02-Dec-23 23-Apr-24 0	Aug-24 02-Dec-23 23-Apr-24 0	08-Apr-24 06-Aug-24	06-Aug-24	1110000			0%			porary Flow Diversion
State   Company second page from an sity greated a Reference of State   Company second page from an sity greated a Reference of State   Company second page from an sity greated a Reference of State   Company second page from an sity greated a Reference of State   Company second page from an sity greated a Reference of State   Company second page from an sity greated a Reference of State   Company second page from an sity greated a Reference of State   Company second page from a sec											
2   1   15   15   15   15   15   15	The state of the s			1000							
M Morks											
274   0   05   05   05   05   05   05   05				06-Aug-24			0%	D%	1	2	
### Actual Work    Critical Remaining Work				07-Way-25	V. 1.02 E.1		-	UN		221	
20   20   20   20   20   20   20   20							U%.	DW.	- U	274	
SSE 4 - Demolition of existing Preliminary Treatment System   156   0.7 Aug 24					,		02	DA	1	28	action of oncorground offices
Devidend reference des prato gatera, perimany seatment hollies 5 princy sediment toolke 5 princy				18 Oct 24			U%	DW.	- 2	22	
DC/2019/07 OUTLYING ISLANDS SEWERAGE STAGE2 - UPGRADING OF CHEUNG CHAU SEWAGE TREATMENT AND DISPOSAL FACILITIES   Actual Work				02 Per 24			021	DW.	0	24	
Primary Baseline											
Critical Remaining Work	REVISED PROGRAMME - REV. 22 (28 February 2023)  REVISED PROGRAMME - REV. 22 (28 February 2023)		REV. 22 (28 Fe	RAMME -			ISLANDS	TLYING	9/07 OU	DC/201	Actual Work Remaining Work
	207 02-0 1/08/22									- 1	Critical Remaining Work
C) Haseline Milestone										- 1	♦ Baseline Milestone







(ID	Activity Name	Ori, Dur (d)	THE THE		Actual Actual Start Workdone %	ACME THE PER	Early Start		Lase Start La	te Finish Early 1	tart (Rov. E 20)	(Rev. 20)	Total Amended Float Activities	Q1 Q2 Q1	Q4 Q1 Q2	03 04 01	02 03 04	Q1 Q2 Q3	Q4 Q1 Q2 Q3	Q4 Q1 Q2 Q3
3C 84.1040	30-month performance verification (At least 18 months before End of S4) (Period from 9th to 16th month)	274	0	0%	0%		08-Yey-25	05-Feb-26	08-May-25 05	-Feb-26 19-	lan-25	15-Oct-25	0			( )			<u> </u>	
xternal Archi	itectrual			0%					08-Aug-25 01			05-Aug-25	88			-   \				
DC 84.1010	External Architectural at MBR Treatment Facilities	90	6	0%	0%				08-Aug-25 01			05-Aug-25	72		1 1 1	- i )			1	
00.84.1100 00.84.1110	External Architectural at Studge Digestor Building  External Architectural at Studge Centrifuge House	60 60	4	0% 0%	0%				15-Sep-25 01 15-Sep-25 01			27-Jun-25 27-Jun-25	104	_						
0C S4 1120	External Architectural at Prel minery Treatment Facilities	90	6	0%	0%				D8-Aug-25 01			05-Aug-25	72		+					
DC S4.1130	External Architectural at Effuent Reuse Builting	30	2	D%-	0%				24-Oct-25 01			20-May-25	136	-						
DC.S4.1140	External Architectural at FS Pumproom and Pumproom	30	2	D%	0%				24-Oct-25 01			20-May-25	136							
C S4.1150	External Architectural at Dangerous Good House	32	2	D%	0%				24-0:1-25 01			20-May-25	136						- <del>  -</del>   -	
3.84.1160	External Architectural at Studge Dewatering House	60	4	0%	0%				15-Sep-25 01	-Dec-25 06-	pr-25		164		1 1 1 1				- <del> </del>	
C 84.1170	External Architectural at Administration Building	40	2	0%	0%				13-Oct-25 01			02-Jun-25								
	Works & Irrigation System			0%					02-Oct-25 05		F	11-Oct-25	85							T : : :
C.S4.1020	The site-wide landscaping works	97	7	0%	0%				02-Oct-25 05				70		1 1 1 1					
0.S4.1080	Installation of Irrigation System	9/	7	0%	0%		14-Vay-25 14-Vay-25	13-Sep-25 27-Sep-25	02-Oct-25 05			14-Aug-25 28-Aug-25	118							
S4.1030	of New Security Fence Demolition of Existing Boundary Wall	60	4	0%	0%				D6-Aug-25 21			27-Jun-25	70		1					
S4.1050 S4.1060	Construction of New Security Fence R.C. Structures	60	4	0%	0%				15-Sep-25 01			27-Jun-25 07-Aug-25	70	-						
S4.1070	Installation of New Security Fence Metall Works	45	3	0%	0%				09-Dec-25 05			28-Aug-25	106	-						
	f Section 4 (Working Day)			0%					06-Jan-26 05			16-Oct-25	0			-1 /		1 1 1	- : : : : : : : : : : : : : : : : : : :	<b>—</b>
S4.1041	Pre-handover meeting with DSD/ST2	1	0	0%	0%				06-Jan-26 06				52			$\pm II$			4	
84.1042	Handover meeting with DSD/ST2	1	0	0%	0%		15-Dec-25	16-Dec-25	05-Feb-28 05	-Feb-26 16-	2ct-25	16-Oct-25	52	11	1 1 1	-1-51		1-1-1		6
64.1050	Completion of Section 4	0	Ð	0%	0%			05-Feb-26*		-Feb-26		16-Oct-25	0			1			1 1 4	• •
onth perfo	ormance verification (remaining 12 months after S4)			DN-			05-Feb-26	05-Feb-27				01-Jan-27	0							1
V.1010	30-month performance vertification (remaining 12 months after S4) (Period from 18th to 30th month)	385	0	0%	0%				05-Feb-28 05			15-Oct-26	0							_
V.1020	Date of 12 months after S4	0	0	D%	0%			05-Feb-27*		-Feb-27		0'-Jan-27	0	<b></b>	1-1-1-1			1.1.1		L
3.5765d10	Submission of final O&M Manual	63	-0	D%	P%		24-Feb-26	24-Apr-26	07-Dec-26 04	-reb-27 13-	ec-25	10-Feb-26	286							
Ac Re	many Baseline tual Work emaining Work	DC/2011	<b>9∕07 OU</b>	ITLYING I	SLANDS SEWER	AGE STAGE REVISED F		MME - F					MENT AND	DISPOSAL	FACILITIES	3	Date 0-Nov-22 2-1-Dec 22	Rev. 20 Rev. 21	ision Ch JL JL JL	CL
Ac Re	tual Work	DC/2011	9/07 OU	ITLYING I				MME - F	REV. 22 (				MENT AND	DISPOSAL	FACILITIES	3	0-Nov-22 1-Dec-22	Rev. 20 Rev. 21	JL JL	CL
Ac Re	ctual Work emaining Work	DC/2011	9/07 OU	ITLYING I				MME - F	REV. 22 (				WENT AND	DISPOSAL	FACILITIES	3	0-Nov-22 1-Dec-22	Rev. 20 Rev. 21	JL JL	CL

APPENDIX C
Calibration Certificates
(Air Monitoring)



RECALIBRATION **DUE DATE:** 

March 31, 2024

**Calibration Certification Information** 

Rootsmeter S/N: 438320 Ta: 294 Cal. Date: March 31, 2023

°K Operator: Jim Tisch Pa: 748.54 mm Hg

Calibrator S/N: 3702 Calibration Model #: TE-5028A

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.3110	4.1	1.50
2	3	4	1	1.0280	6.7	2.50
3	5	6	1	0.9340	8.1	3.00
4	7	8	1	0.8680	9.4	3.50
5	9	10	1	0.6580	16.2	6.00

		Data Tabulat	tion		
Vstd	Qstd	$\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}$		Qa	√∆Н(Та/Ра)
(m3)	(x-axis)	(y-axis)	Va	(x-axis)	(y-axis)
0.9929	0.7573	1.2237	0.9945	0.7586	0.7676
0.9894	0.9624	1.5798	0.9910	0.9641	0.9909
0.9875	1.0573	1.7306	0.9892	1.0591	1.0855
0.9858	1.1357	1.8693	0.9874	1.1376	1.1725
0.9767	1.4844	2.4474	0.9784	1.4869	1.5351
	m=	1.68024		m=	1.05214
QSTD	b=	-0.04353	QA	b=	-0.02731
-	r=	0.99994		r=	0.99994

	Calculation	IS	
Vstd=	ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va=	ΔVol((Pa-ΔP)/Pa)
Qstd=	Vstd/ΔTime	Qa=	Va/ΔTime
	For subsequent flow rat	e calculatio	ns:
Qstd=	$1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$	Qa=	$1/m\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)-b\right)$

	Standard Conditions
Tstd:	298.15 °K
Pstd:	760 mm Hg
	Key
ΔH: calibrator	manometer reading (in H2O)
ΔP: rootsmete	er manometer reading (mm Hg)
Ta: actual abs	olute temperature (°K)
Pa: actual bar	ometric pressure (mm Hg)
b: intercept	
m: slope	

Chandand Candibles

### RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30.

fisch Environmental, Inc. L45 South Miami Avenue /illage of Cleves, OH 45002

www.tisch-env.com

TOLL FREE: (877)263-7610 FAX: (513)467-9009





## HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

#### Site Information

Location:	The admin building inside the construction site	Site ID:	A1a	Date:	09-Oct-2023
Serial No:	1048	Model:	TE-5170X	Operator:	Andy Li

#### **Ambient Condition**

12				
Actual Pressure during Calibration (P <sub>a</sub> ) (mm Hg):	760.0	Actual Temperature during Calibration (T <sub>a</sub> ) (deg K):	297.7	7

### **Calibration Orifice**

Model:	TE-5028A	Slope (m <sub>c</sub> ):	2.09632
Serial No.:	4167	Intercept (b <sub>c</sub> ):	-0.01179
Calibration Due Date:	19-Jun-24	Corr. Coeff:	0.99966

#### **Calibration Data**

Plate or	∆H <sub>2</sub> O	Qa, X-Axis	I, CFM	IC, Y-Axis	
Test#	(in)	(m³/min)	(chart)	(corrected)	
18	9.80	1.500	58.0	58.03	
13	7.30	1.295	53.0	53.03	
10	6.40	1.213	49.0	49.03	
7	4.10	0.972	43.0	43.02	
5	2.50	0.760	37.0	37.02	

Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

28.6125 15.1772 Corr. Coeff: 0.9975

### Calculations

 $Qa = 1/m_c*[Sqrt (\Delta H_2O^*(P_a/P_{Std})^*(T_{Std}/T_a))-b_c]$ 

 $IC = I*(Sqrt (P_a/P_{Std})*(T_{Std}/T_a))$ 


Qa = actual flow rate IC = corrected chart response I = actual chart response  $m_c$  = calibrator slope

b<sub>c</sub> = calibrator intercept

m = sampler slope b = sampler intercept T<sub>Std</sub> = 298 deg K

 $P_{Std}$  = 760 mm Hg

T<sub>a</sub> = actual temperature during calibration (deg K) P<sub>a</sub> = actual pressure during calibration (mm Hg)



Checked by Tandy Tse

Senior Consultant, Environmental

Date:

09-Oct-2023



aurecon

## HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

## Site Information

Location:	The existing outfall pumping station inside the construction site	Site ID:	A2A	Date:	09-Oct-2023
Serial No:	1085	Model:	TE-5170X	Operator:	Andy Li

#### **Ambient Condition**

Actual Pressure during Calibration (P <sub>a</sub> ) (mm Hg):	760.0	Actual Temperature during Calibration (T <sub>a</sub> ) (deg K):	297.7
---	-------	---	-------

#### **Calibration Orifice**

Model:	TE-5028A	Slope (m <sub>c</sub> ):	2.09632
Serial No.:	4167	Intercept (b <sub>c</sub> ):	-0.01179
Calibration Due Date:	19-Jun-24	Corr. Coeff:	0.99966

#### **Calibration Data**

Plate or	∆H <sub>2</sub> O	Qa, X-Axis	I, CFM	IC, Y-Axis
Test #	(in)	(m³/min)	(chart)	(corrected)
18	10.30	1.537	58.0	58.03
13	8.30	1.381	52.0	52.03
10	6.50	1.222	48.0	48.03
7	4.20	0.984	42.0	42.02
5	2.10	0.697	33.0	33.02

Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

m=	28.8385	b=	13.0484	Corr. Coeff:	0.9979


#### Calculations

Qa =  $1/m_c^*[Sqrt(\Delta H_2O^*(P_a/P_{Std})^*(T_{Std}/T_a))-b_c]$  $IC = I*(Sqrt (P_a/P_{Std})*(T_{Std}/T_a))$ 

Qa = actual flow rate IC = corrected chart response I = actual chart response  $m_c$  = calibrator slope b<sub>c</sub> = calibrator intercept

m = sampler slope b = sampler intercept T<sub>Std</sub> = 298 deg K  $P_{Std}$  = 760 mm Hg

T<sub>a</sub> = actual temperature during calibration (deg K) P<sub>a</sub> = actual pressure during calibration (mm Hg)



Checked by Tandy Tse
Senior Consultant, Environmental

09-Oct-2023 Date:



SIBATA SCIENTIFIC TECHNOLOGY LTD. 1-1-62, Nakane, Soka, Saitama, 340-0005 Japan TEL. +81-48-933-1582 FAX. +81-48-933-1591

Date: January 23th, 2023

## CALIBRATION CERTIFICATE

Equipment Name : Digital Dust Indicator, Model LD-5R

 Code No.
 : 080000-73

 Quantity
 : 1 unit

 Serial No.
 : 2Y6549

 Sensitivity
 : 0.001 mg/m3

 Sensitivity Adjustment
 : 549 CPM

Scale Setting : November 15th, 2022.

We hereby certify that the above mentioned instrument has been calibrated satisfactory.

Sincerely

(Signature)

Tong Zhang

Overseas & New Business Group

Overseas Sales Department



SIBATA SCIENTIFIC TECHNOLOGY LTD. 1-1-62, Nakane, Soka, Saitama, 340-0005 Japan TEL. +81-48-933-1582 FAX. +81-48-933-1591

Date: January 23th, 2023

## CALIBRATION CERTIFICATE

Equipment Name : Digital Dust Indicator, Model LD-5R

 Code No.
 : 080000-73

 Quantity
 : 1 unit

 Serial No.
 : 2Y6550

 Sensitivity
 : 0.001 mg/m3

 Sensitivity Adjustment
 : 665 CPM

Scale Setting : November 15th, 2022.

We hereby certify that the above mentioned instrument has been calibrated satisfactory.

Sincerely

Tong Zhang

(Signature)

Overseas & New Business Group

Overseas Sales Department

## APPENDIX D Monitoring Data (Air)

Location: A1a

Monitoring Period: October 2023

Parameter: TSP 1-hour

Major Dust Source Construction activities and daily operation of the sewerage

treatment plant

Other Factors NA

Data	Weather	Start Time	1 <sup>st</sup> Hour	2 <sup>nd</sup> Hour	3 <sup>rd</sup> Hour
Date	weather	Start Time	(μg/m³)	(μg/m³)	(μg/m³)
3/10/2023	Fine	13:52	67	70	71
11/10/2023	Sunny	14:56	72	68	64
12/10/2023	Sunny	16:00	61	73	70
18/10/2023	Sunny	14:12	72	64	65
24/10/2023	Sunny	14:31	63	69	64
30/10/2023	Sunny	14:09	60	62	66
		Average		67	
		Range		60 - 73	

Location: A2a

Monitoring Period: October 2023

Parameter: TSP 1-hour

Major Dust Source Construction activities and daily operation of the sewerage

treatment plant

Other Factors NA

Date	Weather	Start Time	1st Hour (μg/m³)	2 <sup>nd</sup> Hour (μg/m³)	3 <sup>rd</sup> Hour (μg/m³)
3/10/2023	Fine	13:36	47	46	45
11/10/2023	Sunny	14:42	53	55	51
12/10/2023	Sunny	15:47	56	51	58
18/10/2023	Sunny	13:51	60	56	61
24/10/2023	Sunny	14:43	55	57	50
30/10/2023	Sunny	13:55	48	53	49
		Average		53	
		Range		45 - 61	





Figure D.2 Measured 1-Hour TSP at the existing outfall pumping station inside the construction site (A2a)



Location: A1a

TSP 24-hour Parameter:

Major dust source Construction activities and daily operation of the sewerage treatment plant

Other Factors NA

Start Date	Avg Air Temp	Avg Atmospheric Pressure	Weather Condition	Elapse Ti	me	Sampling Time	Flow Rate	Standard Air Volume	Filter Weigh	t (g)	Particulate weight	Conc.
	(°C)	(mm Hg)	-	Initial (min)	Final (min)	Actual (min)	(m <sup>3</sup> /min)	(m³)	Initial	Final	(g)	(μg/m³)
03/10/2023	30.1	1009.8	Sunny	509239	510819	1579	0.92	1453	2.6314	2.7882	0.1568	108
11/10/2023	25.7	1017.3	Sunny	510819	512319	1500	0.91	1360	2.7122	2.7942	0.0820	58
12/10/2023	26.2	1016.6	Sunny	512319	513819	1500	0.94	1409	2.6420	2.7204	0.0784	56
18/10/2023	25.0	1015.0	Sunny	513819	515319	1500	0.94	1410	2.7194	2.8443	0.1249	89
24/10/2023	26.7	1015.9	Sunny	515319	516818	1536	0.94	1439	2.7227	2.7960	0.0733	51
30/10/2023	26.0	1017.8	Sunny	516818	518258	1441	0.94	1357	2.6295	2.7284	0.0989	73
		1	1	I .				I	1	1	Average	72

51 - 108 Range

Location: A2a

Parameter: TSP 24-hour

Major Site Activities Construction activities and daily operation of the sewerage treatment plant

Major dust source Routine operation of the Sewage Treatment Plant

Other Factors NA

Start Date	Avg Air Temp	Avg Atmospheric Pressure	Weather Condition	Elapse Ti	me	Sampling Time	Flow Rate	Standard Air Volume	Filter Weigh	t (g)	Particulate weight	Conc.
	(°C)	(mm Hg)		Initial (min)	Final (min)	Actual (min)	(m³/min)	(m³)	Initial	Final	(g)	(μg/m³)
03/10/2023	30.1	1009.8	Sunny	509239	510819	1580	0.99	1559	2.6396	2.8237	0.1841	118
11/10/2023	25.7	1017.3	Sunny	510819	512319	1500	1.01	1512	2.6492	2.7475	0.0983	65
12/10/2023	26.2	1016.6	Sunny	512319	513819	1500	0.94	1404	2.6530	2.7375	0.0845	60
18/10/2023	25.0	1015.0	Sunny	513819	515319	1500	0.97	1458	2.7169	2.9433	0.2264	155
24/10/2023	26.7	1015.9	Sunny	515319	516818	1499	0.92	1374	2.7128	2.8125	0.0997	73
30/10/2023	26.0	1017.8	Sunny	516818	518258	1440	1.01	1452	2.6523	2.7741	0.1218	84
			•								Average	93
											Range	60 - 155

Figure D.3 Measured 24-Hour TSP at the admin building inside the construction site (A1a)





Figure D.4 Measured 24-Hour TSP at the existing outfall pumping station inside the construction site (A2a)



## APPENDIX E Calibration Certificates (Noise)



ISO9001 certified

## FACTORY CALIBRATION DATA OF THE SVAN 971 No. C119577

with preamplifier SVANTEK type SV 18 No. C122487 and with microphone ACO type 7052E No. 85197

#### 1. CALIBRATION (acoustical)

LEVEL METER function; Range: Low; Reference frequency: 1000Hz; Sound Pressure Level: 114.03 dB.

Characteristic	Correct value [dB]	Indication [dB]	Error [dB]
Z	114.03	114.05	0.02
A	114.03	114.05	0.02
С	114.03	114.05	0.02

Calibration measured with the microphone ACO type 7052E No. 85197. Calibration factor: 0.74 dB.

#### 2. LINEARITY TEST (electrical)

 Nominal result LEQ [dB]
 24.0
 25.0
 26.0
 28.0
 30.0
 40.0
 60.0
 80.0
 100.0
 123.0

Error [dB] -0.1 -0.1 -0.1 -0.1 -0.1 -0.1 -0.0 -0.0	-0.0

LEVEL METER function; Rang	e: High; Cha	racteristic:	A; f sin= 3	1.5 Hz				
Nominal result LEQ [dB]	34.0	35.0	36.0	38.0	40.0	60.0	80.0	97.0
Farmer (JD)	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

LEVEL METER function; Range	: High; Char	acteristic:	$A; f_{sin}=10$	000 Hz						
Nominal result LEQ [dB]	34.0	35.0	36.0	38.0	40.0	60.0	80.0	100.0	120.0	137.0
E (4D)	0.0	0.0	0.0	0.0	0.1	0.1	-0.0	-0.0	-0.0	-0.0


LEVEL METER function; Range	: High; Char	acteristic:	A; $f_{sin} = 80$	000 Hz						
Nominal result LEQ [dB]	34.0	35.0	36.0	38.0	40.0	60.0	80.0	100.0	120.0	136.0
Error [dB]	-0.0	-0.0	-0.1	-0.1	-0.1	-0.1	0.0	0.0	-0.0	0.0

1/3 OCTAVE (1kHz); Range:	Low; $f_{sin}=100$	0 Hz						
Nominal result [dB]	25.0	30.0	40.0	60.0	80.0	100.0	120.0	123.0
Error [dB]	0.0	-0.0	-0.0	-0.0	-0.0	-0.0	-0.0	-0.0

## 4. FREQUENCY RESPONSE\* (electrical)

LEVEL METER function; Characteristic: Z; Range: Low; Input signal =120 dB;





#### 5. INTERNAL NOISE LEVEL (electrical - compensated)

LEVEL METER function: Range: Low: (Back-light - off): Calibration factor: 0dB

Characteristic	Z	A	C
Level [dB]	≤20	≤12	≤12

<sup>\*</sup> measured with preamplifier SVANTEK type SV 18 No. C122487.

### 6. INTERNAL NOISE LEVEL (acoustical - compensated)

LEVEL METER function; Characteristic: A; (Backlight - off)

Range	Low	High
Indication [dB]	≤15	20.5

Noise measured in special chamber, with reference microphone G.R.A.S type 40AN No. 73421

#### ENVIRONMENTAL CONDITIONS

Temperature	Relative humidity	Ambient pressure
23 °C	42%	1008 hPa

#### TEST EQUIPMENT

Item	m Manufacturer Model Serial no.		Description		
1.	SVANTEK	SVAN 401	100	Signal generator	
2.	SVANTEK	SVAN 912A	4369	Sound & Vibration Analyser	
3.	RIGOL	DM3068	DM30155100773	Digital multimeter	
4.	SVANTEK	SV33B	93171	Acoustic calibrator	
5.	SVANTEK	ST02	1.	Microphone equivalent electrical impedance (18pF)	

#### CONFORMITY & TEST DECLARATION

- Herewith Svantek company declares that this instrument has been calibrated and tested in compliance with the internal ISO9001 procedures and meets all specification given in the Manual(s) or respectively surpass them.
   The acoustic calibration was performed using the Sound Calibrator and is traceable to the GUM (Central Office of Measures) reference standard sound level calibrator type 4231 No 2292773.
- 3. The information appearing on this sheet has been compiled specifically for this instrument. This form is produced with advanced equipment & procedures which permit comprehensive quality assurance verification of all data supplied herein.
- 4. This calibration sheet shall not be reproduced except in full, without written permission of the SVANTEK Ltd.

Calibration specialist: Cezary Dardziński ...

Test date: 2022-10-11

Page 1 of 2

Certificate No. D224645E



## CALIBRATION CERTIFICATE

Product : SOUND CALIBRATOR

Type : NC-75 Serial number : 35124528

Manufacturer : RION CO., LTD.

Calibration quantities : Sound pressure level (with reference standard microphone)

Calibration method : Measured by specified secondary standard microphone

according to JCSS calibration procedure specified by RION.

Ambient conditions : Temperature 23.9 °C, Relative humidity 49 %,

Static pressure 100.6 kPa

Calibration date : 02/11/2022 (DD/MM/YYYY)

Calibration location : 3.20-41 Higashimotomachi, Kokubunji, Tokyo 185-8533, Japan

RION CO., LTD. Calibration Room

We hereby certify that the results of this calibration were as follows.

Issue date : 09/11/2022 (DD/MM/YYYY)

Junichi Kawamura
Manager
Quality Assurance Section,
Quality Assurance Department,
Environmental Instrument Division,
RION CO., LTD.

 $3\hbox{-}20\hbox{-}41$  Higashimotomachi, Kokubunji,

Tokyo 185-8533, Japan

This certificate is based on article 144 of the Measurement Law and indicates the result of calibration in accordance with measurement standards traceable to Primary Measurement Standards (National Standards) which realizes the physical units of measurement according to the International System of Units (SI).

The accreditation symbol is attestation of which the result of calibration is traceable to Primary Measurement Standards (National Standards).

The certificate shall not be reproduced except in full, without the written approval of the issuing laboratory.

The calibration laboratory who issued this calibration certificate conforms to ISO/IEC 17025:2017.

This calibration certificate was issued by the calibration laboratory accredited by IAJapan who is a signatory to the Mutual Recognition Arrangement (MRA) of International Laboratory Accreditation Cooperation (ILAC) and Asia Pacific Accreditation Cooperation (APAC). This (These) calibration result(s) may be accepted internationally through ILAC/APAC MRA.



Page 2 of 2

Certificate No. D224645E

## CALIBRATION RESULT

1. Sound pressure level (with reference standard microphone)

Measured	Expanded
value	uncertainty *1
93.99 dB	0.09 dB

Specified secondary standard microphone:

Type : 4160

Serial number : 2973341

Reference Sound pressure: 2×10<sup>-5</sup> Pa

\*1 Defines an interval estimated to have a level of confidence of approximately 95 %. Coverage factor k=2

Calibration result is the calibration value in ambient conditions during calibration.

## BE OUT OF JCSS CALIBRATION

## 1. Frequency

Measured	Measuremen
value	uncertainty
varue	(k=2)
1000.0 Hz	2.7×10 <sup>-4</sup> Hz

Working measurement standard universal counter:

Type : 53132A

Serial number : MY40005574

(JCSS Calibration Certificate No. 2208001889940)

## 2. Total distortion

Measured	
value	
0.2 %	

Working measurement standard distortion meter:

Type : VA-2230A Serial number : 11076061

(A2LA Calibration Certificate No. 1502-03109)

· closing -



# APPENDIX F Monitoring Data (Noise)

Location: N2a

Monitoring Period: October 2023

Parameter: Noise

Major Noise Source: Construction activities and daily operation of the sewerage

treatment plant

Other Factors NA

Date	Weather	Start Time	$L_{eq}$	L <sub>10</sub>	L <sub>90</sub>
4/10/2023	Fine	16:11	72.7	76.1	63.4
13/10/2023	Sunny	17:02	72.6	75.4	63.3
19/10/2023	Cloudy	15:12	71.3	73.7	66.3
25/10/2023	Sunny	16:07	70.3	72.8	65.4
31/10/2023	Sunny	14:10	71.1	73.5	66.8
		Average		71.7	
		Range		70.3 - 72.7	

Location: N3a

Monitoring Period: October 2023

Parameter: Noise

Major Noise Source: Construction activities and daily operation of the sewerage

treatment plant

Other Factors NA

Date	Weather	Start Time	$\mathbf{L}_{\mathbf{eq}}$	L <sub>10</sub>	L <sub>90</sub>
4/10/2023	Fine	14:50	71.4	74.2	54.0
13/10/2023	Sunny	13:33	69.6	71.4	55.7
19/10/2023	Cloudy	13:27	72.1	75.3	55.2
25/10/2023	Sunny	14:25	72.7	75.5	53.2
31/10/2023	Sunny	13:05	73.4	75.5	54.6
		Average		72.0	
		Range		69.6 - 73.4	

Remarks: +3 dB(A) free-field corrections have been made to N3a.

Figure F.1 Measured daytime (0700-1900) noise level at the admin building inside the construction site (N2a)




Figure F.2 Measured daytime (0700-1900) noise level at Cheung Chau Fire Station (N3a) **Impact Construction Noise Level at N3a** 80.0 75.0 70.0 65.0 Leq (30min) dB(A) 55.0 45.0 40.0 **Date** Measured Level Limit Level

s: +3 dB(A) free-field corrections have been made to the data in the graph.

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.

## APPENDIX G Implementation Schedule

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location / Timing of implementation of Measures		on of	What requirements or standards for the measures to achieve?
			illeasures:	D	С	0	
Construction Phase (U	pgrading Works of Cheung Chau STW and Pak She SPS	(DP Component))			•	•	
S.3.5.5	Appropriate dust control measures should be implemented during the construction stage in accordance with the requirements in the Air Pollution Control (Construction Dust) Regulation. Dust control techniques should be considered to control dust to a level not exceeding the AQOs as well as the 1-hour TSP guideline level of 500 µg/m³. These measures include, but are not limited to, the following:  Adoption of good site practices; Avoid practices likely to raise dust level; Frequent cleaning and damping down of stockpiles and dusty areas of the site; Covering the exposed areas with tarpaulin; Reducing drop height during material handling; Provision of wheel-washing facilities for site vehicles leaving the site; Regular plant maintenance to minimize exhaust emission; and Sweep up dust and debris at the end of each shift.	Air Quality (fugitive dust) Control during Construction Phase	Contractors		√ 		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation
S.3.10.1	All the dust control measures as recommended in the Air Pollution Control (Construction Dust) Regulation, where applicable, should be implemented. Typical dust control measures include:	Air Quality (fugitive dust) Control during Construction Phase	Contractors		1		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	impl	ion / Tim ementati Measures	on of	What requirements or standards for the measures to achieve?
			measures?	D	С	0	
S.3.10.1	Watering every 1.5 hours on active works areas and paved haul roads to reduce dust emissions by 90.9% (e.g. watering intensity at 0.5 litres/m². Actual application shall depend on the site condition and weather conditions).	Air Quality (fugitive dust) Control during Construction Phase	Contractors		√		EIA, Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation
S.3.10.1	Watering every hour on unpaved areas and stockpiles of dusty materials (if no tarpaulin is provided) to reduce dust emissions by 90% (e.g. watering intensity at 1.5 litre/m² during the first hour, subsequent application at 0.2 litre/m². Actual application shall depend on the site condition and weather conditions).	Air Quality (fugitive dust) Control during Construction Phase	Contractors		√		EIA, Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation
S.3.10.1	Use of regular watering, with complete coverage, to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather	Air Quality (fugitive dust) Control during Construction Phase	Contractors		√		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation
S.3.10.1	Use of frequent watering for particularly dusty construction areas and areas close to ASRs	Air Quality (fugitive dust) Control during Construction Phase	Contractors		√		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation
S.3.10.1	Vehicle washing facilities should be provided at every vehicle exit point	Air Quality (fugitive dust) Control during Construction Phase	Contractors		1		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location / Timi implementatio Measures		mentation of standards for t	
			measures?	D	С	0	
S.3.10.1	Where a site boundary adjoins a road, streets or other areas accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit	Air Quality (fugitive dust) Control during Construction Phase	Contractors		√		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation
S.3.10.1	Stockpiles of imported material kept on site shall be contained within hoarding, dampened and/or covered during dry and windy weather	Air Quality (fugitive dust) Control during Construction Phase	Contractors		V		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation
S.3.10.1	Material stockpiled alongside trenches should be covered with tarpaulins	Air Quality (fugitive dust) Control during Construction Phase	Contractors		V		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation
S.3.10.1	Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs	Air Quality (fugitive dust) Control during Construction Phase	Contractors		1		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	imple	Location / Timing of implementation of Measures		What requirements or standards for the measures to achieve?
			measures?	D	С	0	
S.3.10.1	Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or spayed with water to maintain the entire surface wet during the non-working hours	Air Quality (fugitive dust) Control during Construction Phase	Contractors		√		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation
S.3.10.1	All dusty materials shall be sprayed with water prior to any loading, unloading or transfer operation so as to keep the dusty materials wet	Air Quality (fugitive dust) Control during Construction Phase	Contractors		V		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation
S.3.10.1	Water sprays shall be used during the delivery and handling of sands aggregates and the like	Air Quality (fugitive dust) Control during Construction Phase	Contractors		V		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation
S.3.10.1	All demolished items that may emit dust particles should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides within a day of demolition	Air Quality (fugitive dust) Control during Construction Phase	Contractors		V		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	impl	ion / Tim ementati Measures	on of	What requirements or standards for the measures to achieve?
			illeasules:	D	С	0	
S.3.10.1	Good site practices for concrete batching plant  Every stock of more than 20 bags of cement or dry pulverized fuel ash(PFA) should be cover entirely by impervious sheeting or placed in an area sheltered on the top and the sides.  Cement or dry PFA delivered in bulk should stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed.  Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with effective fabric filter or equivalent air pollution control system (Maximum TSP emission factor of Silos and Mising Tower: 50mg/m³)	Air Quality (fugitive dust) Control during Construction Phase	Contractors		√ ·		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation Best Practical Means for Cement Works (Concrete Batching Plant) BPM 3/2(93)

EIA Ref.	Recommended Environmental Protection Measures / Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location / Timing of implementation of Measures	What requirements or standards for the measures to achieve?
Construction Phase (U	pgrading Works of Cheung Chau STW and Pak She SPS	(DP Component))			
S.4.4.12	Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction works.	Noise control during construction	Contractors	At all construction areas of the site during the entire construction period	EIA, Contractual requirements
S.4.4.12	Machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.	Noise control during construction	Contractors	At all construction areas of the site during the entire construction period	EIA, Contractual requirements
S.4.4.12	Plant known to emit noise strongly in one direction should, where possible, be orientated to direct noise away from the NSRs.	Noise control during construction	Contractors	At all construction areas of the site during the entire construction period	EIA, Contractual requirements
S.4.4.12	Mobile plant should be sited as far away from NSRs as possible.	Noise control during construction	Contractors	At all construction areas of the site during the entire construction period	EIA, Contractual requirements
S.4.4.12	Material stockpiles and other structures should be effectively utilized, where practicable, to screen noise from on-site construction activities.	Noise control during construction	Contractors	At all construction areas of the site during the entire construction period	EIA, Contractual requirements

EIA Ref.	Recommended Environmental Protection Measures / Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location / Timing of implementation of Measures	What requirements or standards for the measures to achieve?
S.4.4.13	Use of quiet plant (PME):  Generator Poker, vibratory, hand-held Breaker, excavator mounted (hydraulic) Excavator Tracked Mobile Crane Vibratory Compactor Dumper Air compressor Concrete Pump Pilling Rig	Noise control during construction	Contractors	At all construction areas of the site during the entire construction period	EIA, Contractual requirements
S.4.4.14	Temporary site hoardings of 2.4 m high are recommended for the works at the Pak She SPS. The hoardings will be erected along the works boundary facing the NSRs. The PME involved in the works would be screened by the erected site hoardings. Without direct line of sight from the affected NSRs, a noise reduction of 10 dB(A) could be achieved provided that the hoardings have no openings or gaps and have a surface mass of at least 7 kg/m². Nonetheless, a -5 dB(A) screening correction for site hoardings has been applied as a more conservative approach.	Noise control during construction	Contractors	At Pak She SPS during the entire construction period	EIA
S.4.4.23	For NSRs which would be affected by more than one Works Types, good scheduling works is recommended to minimize the cumulative construction noise impacts due to different Works Types.	Noise control during construction	Contractors	Construction areas near the specified locations during the construction period	EIA, Contractual requirements

EIA Ref.	Recommended Environmental Protection Measures / Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location / Timing of implementation of Measures	What requirements or standards for the measures to achieve?
S.4.4.29	In order to prevent potential cumulative construction noise impacts to NSRs, the works at Tai Kwai Wan San Tsuen are recommended to be scheduled to avoid concurrent works at the areas near Tai Kwai Wan of the Improvement of Fresh Water Supply to Cheung Chau project.	Noise control during construction	DSD and Contractors	Construction areas near the specified locations during the construction period	EIA, Contractual requirements
S.4.4.30	The contractor shall liaise with "Replacement and Rehabilitation of Water Mains Stage 4, Mains on Hong Kong and Islands – Investigation, Design and Construction" contractors so as to avoid undertaking works concurrently with the works when they are in the close proximity as far as practicable.	Noise control during construction	DSD and Contractors	Construction areas near the specified locations during the construction period	EIA, Contractual requirements
S.4.4.31	The contractor shall liaise with Improvement to Existing Roads and Drains in Cheung Chau Old Town, Remaining Engineering Works Stage 3 works contractors so as to avoid undertaking works concurrently with the works when they are in the close proximity as far as practicable.	Noise control during construction	DSD and Contractors	Construction areas near the specified locations during the construction period	EIA, Contractual requirements

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the	When to implement the measures?			What requirements or standards for the
			measures?	D	С	0	measures to achieve?
Construction Phase (U	pgrading Works of Cheung Chau STW and Pak She SPS (DP Com	ponent) and Sewers Work	ks (non-DP Compo	nent))	•	•	
S.5.7.1	Practices outlined in ProPECC PN 1/94 Construction Site Drainage are recommended, as highlighted below:  • Perimeter channels are to be installed in works areas to intercept runoff at the site boundary prior to the commencement of any earthworks. Surface runoff should be discharged into storm drains via sand/ silt removal facilities with an adequate capacity;  • Works programme should be designed to minimize works areas to reduce soil exposure and site runoff;  • Silt removal facilities, channels and manholes should be maintained and cleaned regularly to ensure their proper functions;  • Works programme should be carefully planned to minimize the scale of soil excavation during the rainy season;  • Earthworks surfaces should be well compacted and subsequent permanent works or surface protection measures should be carried out immediately;  • All vehicles should be washed before they leave the construction site to avoid earth, mud, and debris being carried off from the site. Wash-water should be treated to remove	Water Quality Control	Contractors		<b>V</b>		WPCO;     TM –Effluent     Standards for     Effluents     Discharged into     Drainage and     Sewerage     Systems, Inland     and Coastal     Water

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	When to implement the measures?			What requirements or standards for the
			measures?	D	С	0	measures to achieve?
(cont)	<ul> <li>Open stockpiles of construction materials on site should be covered with tarpaulin or similar fabric materials during storms;</li> <li>For sections of pipes that need to be laid underneath water courses with the open cut method, site works should be carried out during the dry season with a temporary drainage diversion; and;</li> <li>Any construction works along Hak Pai Road immediately by the Kwun Yam beach and Cheung Chau Tung Wan beach should be avoided during the swimming season.</li> </ul>	Water Quality Control	Contractors		√ ·		WPCO;      TM –Effluent     Standards for     Effluents     Discharged into     Drainage and     Sewerage     Systems, Inland     and Coastal     Water
S.5.7.2 and S.5.7.3	Mitigations Measures for General Construction Activities:     Good site practices should be adopted to regularly clean the construction sites to avoid rubbish, debris and litter from entering to nearby water bodies; and     Good construction and site management practices should be implemented to ensure that litter, fuels, and solvents would not enter the public drainage systems.	Water Quality Control	Contractors		√		WPCO;      TM –Effluent     Standards for     Effluents     Discharged into     Drainage and     Sewerage     Systems, Inland     and Coastal     Water

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	When to implement the measures?			What requirements or standards for the
			medsures?	D	С	0	measures to achieve?
S.5.7.4	Domestic sewage generated by workforce would be collected and discharged to the STW for proper treatment. Portable toilets should be provided by the Contractor, where necessary, to handle sewage from the workforce. The Contractor should also be responsible for waste disposal.	Water Quality Control	Contractors		٨		WPCO;      TM –Effluent     Standards for     Effluents     Discharged into     Drainage and     Sewerage     Systems, Inland     and Coastal     Water
S.5.7.5 and S.5.7.6	Mitigations Measures for Spillage of Chemicals:     Registration to EPD as a Chemical Waste Producer if chemical wastes are generated and need to be disposed of;     Illegal disposal of chemicals should be strictly prohibited; and     Oils and fuels should only be used and stored in the designated area which has polluting prevention facilities.	Water Quality Control	Contractors		٧		WPCO;      TM –Effluent     Standards for     Effluents     Discharged into     Drainage and     Sewerage     Systems, Inland     and Coastal     Water

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	When to implement the measures?			What requirements or standards for the
			measures?	D	С	0	measures to achieve?
Construction Phase (	Upgrading Works of Cheung Chau STW and Pak She SPS (DP Comp	oonent) and Sewers Work	s (non-DP Compor	nent))			
S.6.6.1	The Contractor shall prepare a Waste Management Plan in accordance with the requirements set out in the ETWB TCW No. 19/2005, Waste Management on Construction Site, for the ER's approval. The WMP shall include monthly and yearly Waste Flow Tables that indicate the amounts of waste generated, recycled and disposed of (including final disposal site).	Waste management during construction	Contractors		1		ETWB TCW No. 19/2005, Waste Management on Construction Sites
S.6.6.1	The Contractor's waste management practices and effectiveness shall be audited by the Engineer's Representative on regular basis.	Waste management during construction	DSD		√		Waste Disposal Ordinance
S.6.6.1	The Contractor shall provide training for site staff concept of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling.	Waste management during construction	Contractors		√		Waste Disposal Ordinance
S.6.6.1	Sufficient waste disposal points and regular collection of waste shall be provided.	Waste management during construction	Contractors		√		Waste Disposal Ordinance
S.6.6.1	Trucks with covering for the open-box bed and enclosed container shall be used to minimise windblown litter and dust during transportation of waste.	Waste management during construction	Contractors		√		Waste Disposal Ordinance
S.6.6.1	Regular cleaning and maintenance programme for drainage systems, pumps and oil interceptors.	Waste management during construction	Contractors		√		Waste Disposal Ordinance

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main	Who to implement the measures?	When to implement the measures?			What requirements or standards for the
		concerns to address		D	С	0	measures to achieve?
S.6.6.1	Separation of chemical wastes for special handling and appropriate treatment at a Chemical Waste Treatment Facility (CWTF).	Waste management during construction	Contractors		√		Waste Disposal (Chemical Waste) (General) Regulation
S.6.6.1	Encourage collection of aluminium cans, paper and plastic bottles by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the workforce.	Waste management during construction	Contractors		√		Waste Disposal Ordinance
S.6.6.1	Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.	Waste management during construction	Contractors		√		Waste Disposal Ordinance
S.6.6.1	A recording system for the amount of wastes generated, recycled and disposed (including disposal sites) should be proposed.	Waste management during construction	Contractors		<b>V</b>		Waste Disposal Ordinance
S.6.6.1	Plan and stock construction materials to minimise amount of waste generated and avoid unnecessary generation of waste.	Waste management during construction	Contractors		<b>V</b>		Waste Disposal Ordinance
S.6.6.2	Alternatives C&D materials such as steel frameworks and plastic fencing can be considered to increase the chances for reuse.	Waste management during construction	Contractors		<b>V</b>		Waste Disposal Ordinance
S.6.6.3	In order to minimise the potential environmental impacts resulting from collection and transportation of C&D materials for off-site disposal, the excavated materials comprising fill materials should be reused on-site as backfilling materials as far as practicable.	Waste management during construction	Contractors		√		Waste Disposal Ordinance

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main	Who to implement the measures?	When to implement the measures?			What requirements or standards for the
		concerns to address		D	С	0	measures to achieve?
S.6.6.4	C&D waste, such as wood, plastic, steel and other metals should be reused or recycled and, as a last resort, disposed of to landfill sites. A suitable area should be designated within the site for temporary stockpiling of C&D materials and to facilitate the sorting process. In order to monitor the disposal of C&D materials at the designated public fill reception facility and landfill and to control fly-tipping, a trip ticket system should be included. Reference can be made to Development Bureau Technical Circular (Works) (TC(W)) No. 6/2010 for details.	Waste management during construction	Contractors		1		Development Bureau Technical Circular (Works) (TC(W)) No. 6/2010, Waste Disposal Ordinance
S.6.6.5	The C&D materials to be disposed of at public filling reception facilities shall be only materials consist of brick, concrete, cement plaster, soil and inert building debris. The materials shall be free from plastics, chemical waste, industrial metals and other materials that are considered unsuitable at the facility.	Waste management during construction	Contractors		1		Waste Disposal Ordinance
S.6.6.6	General refuse should be stored in enclosed bins or compaction units separate from C&D materials. A reputable waste collector should be employed by the contractor to remove general refuse from the site regularly, separately from C&D materials. An enclosed and covered area is preferred to reduce the occurrence of 'wind blown' light materials. In addition, a sufficient number of enclosed bins shall be provided on site for containment of general refuse to prevent visual impacts and nuisance to the sensitive surrounding.	Waste management during construction	Contractors		1		Waste Disposal Ordinance

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main	Who to implement the measures?	When to implement the measures?			What requirements or standards for the	
		concerns to address	ilicasules:	D	С	0	measures to achieve?	
S.6.6.7	For the disposal of chemical wastes produced at the construction site, the Contractor is required to register with the EPD as a Chemical Waste Producer and to follow the requirements stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used. Appropriate labels should be securely attached on each chemical waste container indicating the chemical characteristics of the chemical waste, such as explosives, flammable oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall also use a licensed waste collector engaged to transport and dispose of the chemical wastes in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Waste management during construction	Contractors		V		Waste Disposal (Chemical Waste) (General) Regulation	
S.6.6.8	Chemical toilets to be provided on-site shall be regularly cleaned and the night-soil collected and transported by a licensed contractor to a Government Sewage Treatment Works facility for disposal.	Waste management during construction	Contractors		√		Waste Disposal Ordinance	
EIA Ref.	EIA Ref. Recommended Environmental Protection Measures/ Mitigation Measures		Who to implement the measures?	When to implement the measures?		ıres?	What requirements or standards for the measures to achieve?	
Construction Phase	(Upgrading Works of Cheung Chau STW (DP Component))							
Table 11.8	Visual Screen/Hoarding  Decorative hoarding or boundary fence for construction sites shall be considered, and designed to be compatible to the surroundings.	To minimise the potential visual impacts	Contractors		1		N/A	

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?		to impl measur	What requirements or standards for the measures to achieve?
Table 11.8	Protection to Existing Trees within Works Areas  All existing trees which are not in direct conflict with the proposed works will be retained. The existing trees proposed to be retained shall be properly maintained and protected by means of fencing to prevent vehicular or pedestrian intrusion that may potentially damage tree canopies, trunks and root zones. Detailed tree protection specifications shall be allowed and included in the Contract Specification, which specifying the tree protection requirement, submission and approval system, and tree monitoring system. For trees with high preservation value, individual tree assessments and continuous tree monitoring reports shall be provided by a certified Arborist, Landscape Architect or related professional during construction. All retained trees shall be recorded photographically at the commencement of contract.  Root pruning to the retained trees should be prohibited. Retained trees should be well-preserved by setting up a tree protection zone throughout the construction period for protecting the retained trees from damages.  To maximize protection to existing trees and ground vegetation, construction contracts may designate "No-intrusion Zone" to various areas within the site boundary with rigid and durable fencing for each individual no-intrusion zone. The contractor should close monitor and restrict the site working staff not to enter the "no-intrusion zone", even for non-direct construction activities and storage of equipment.	Landscape mitigation measures	DSD and Contractors	√	√ ·	EIA, Annex 10 and Annex 18 of EIAO- TM

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to	Who to implement the	When to implement the measures?			What requirements or standards for the
		address	measures?	D	С	0	measures to achieve?
Table 11.8	Existing trees to be affected shall be directly transplanted to the proposed tree receiving sites, or to temporary tree nurseries alternatively. Temporary tree nurseries may be set up for the transplanted tree and proposed trees at an early stage to allow small trees to grow during the construction stage. By the time when planting area becomes available, trees have been mature and required minimal pruning and suffer much less damage during transplanting. The construction programme should also allow sufficient time for root pruning and root ball preparation prior to transplanting, if necessary, and transplanting operations to be carried out in planting season.  Tree pruning such as topping, lion tailing would be prohibited as far as possible. Also, frequent keep watering would be necessary for transplanting trees. The proposed tree preservation measures during construction would be carried out and approved by the competent persons.	Landscape mitigation measures	DSD and Contractors	~	<b>V</b>		EIA, Annex 10 and Annex 18 of EIAO- TM
Table 11.8	Construction Light  Security floodlight for construction areas shall be controlled, such as equipped with adjustable shield, frosted diffusers and reflective covers, at night to avoid excessive glare to the nearby areas and residents.  Other security measures shall also be considered to minimize the visual impacts by construction light.	To reduce the night-time glare effect to the surrounding environs.	Contractors		V		EIA, Annex 10 and Annex 18 of EIAO- TM

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	to impl measur C	What requirements or standards for the measures to achieve?
Table 11.8	Dust and Erosion Control for Exposed Soil  Excavation works and demolition of existing building blocks shall be well planned with precautions to suppress dust. Exposed soil shall be covered or watered often. Areas that are expected to be left with bare soul for a long period of time after excavation shall be properly covered with suitable protective fabric. Suitable drainage shall be provided around construction sites to avoid discharge of contaminants and sediments into sensitive water-based habitats.	To minimise the disturbance to existing landscape resources and minimise the impacts on the visual amenity of the area	Contractors	V	EIA, Annex 10 and Annex 18 of EIAO- TM
Table 11.8	Reinstatement of Works Areas  The affected works areas shall be properly reinstated to the satisfaction of relevant government departments.	Landscape mitigation measures	Contractors	√	EIA, Annex 10 and Annex 18 of EIAO- TM

APPENDIX H
Summary of All Complaints Received,
Notification of Summons and Successful
Prosecutions

## Statistical Summary of Environmental Complaints

	Environmental Complaints Statistics						
Reporting Period	Frequency	Nature	Follow-up Actions				
1 October 2023 -	0	NI/A	NI/A				
31 October2023	0	N/A	N/A				
Cumulative	0	N/A	N/A				

## Statistical Summary of Environmental Summons

	Environmental Summons Statistics						
Reporting Period	Frequency	Nature	Follow-up Actions				
1 October 2023 -	0	NI/A	NI/A				
31 October 2023	0	N/A	N/A				
Cumulative	0	N/A	N/A				

## Statistical Summary of Environmental Prosecution

	<b>Environmental Prosecution Statistics</b>						
Reporting Period	Frequency	Nature	Follow-up Actions				
1 October 2023 -	0	NI/A	NI/A				
31 October 2023	0	N/A	N/A				
Cumulative	0	N/A	N/A				

## APPENDIX I EM&A Monitoring Schedules in the Reporting Period and the Next Reporting Period (Tentative)

			Oct-23			
Sun			Wed	Thu	Fri	Sat
t .	2	3	4	5	6	7
		24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a	Daytime Noise monitoring for N2a & N3a			
3	9	10	11	12	13	14
			24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a	24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a	Daytime Noise monitoring for N2a & N3a	
15	16	17	18	19	20	21
			24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a	Daytime Noise monitoring for N2a & N3a		
22	23	24	25	26	27	28
		24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a	Daytime Noise monitoring for N2a & N3a			
29	30	31				
	24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a	Daytime Noise monitoring for N2a & N3a				

<sup>2.</sup> Due to the issued Black Rainstorm Signal on 9 October 2023, the date of TSP monitoring and Noise monitoring was rearranged.

Nov-23								
un	Mon	Tue	Wed	Thu	Fri	Sat		
			1	2	3	4		
	24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a							
i)	6	7	8	9	10	11		
	24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a	Daytime Noise monitoring for N2a & N3a						
12	13	14	15	16	17	18		
	24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a	Daytime Noise monitoring for N2a & N3a						
19	20	21	22	23	24	25		
	24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a	Daytime Noise monitoring for N2a & N3a		24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a				
26	27	28	29	30				
			24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a	Daytime Noise monitoring for N2a & N3a				