# **Civil Engineering and Development Department**

# Service Contract No. WD/04/2020 Development of Lok Ma Chau Loop: Main Works Package 1 – Environmental Team

# <u>Environmental Permit No.:</u> <u>EP-477/2013/A</u> - Development of Lok Ma Chau Loop

# Monthly Environmental Monitoring and Audit Report for September 2022

(Version 1.0)

| Certified By<br>Dr. Priscilla Choy<br>(Environmental Team Leader) |  |
|---|--|
|---|--|

**REMARKS**:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

WELLAB accepts no responsibility for changes made to this report by third parties.

#### WELLAB LIMITED

Room 1714, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2898 7388 Fax: (852) 2898 7076 Website: www.wellab.com.hk



Our ref.: LES/J2021-04/CS/L084 Date : 17 October 2022

By Post & Email

Civil Engineering and Development Department West Development Office West Division (5) 26/F, Tsuen Wan Government Office, 38 Sai Lau Kok Road, Tsuen Wan, New Territories

Attn: Ms. TAM Im Fei

Dear Ms. TAM,

Agreement No. WD/01/2020 Development of Lok Ma Chau Loop: Main Works Package 1 – Independent Environmental Checker

#### Verification of Monthly EM&A Report (September 2022)

Reference is made to the Monthly Environmental Monitoring and Audit (EM&A) Report of certified by the Environmental Team Leader in October 2022. We hereby verify the captioned submission in accordance with Clause 3.4 of the Environmental Permit No. EP-477/2013/A for the project of Development of Lok Ma Chau Loop.

Should you have any query, please feel free to contact the undersigned.

Yours faithfully, For and On Behalf Of Lam Environmental Services Limited

-y'Z

Raymond Dai Independent Environmental Checker

c.c. AECOM Wellab Limited Mr. Eric Wong Dr. Priscilla Choy By Email By Email

Lam Environmental Services Limited

19/F, Remex Centre, 42 Wong Chuk Hang Road, Hong Kong

Tel: 2882 3939 Fax: 2882 3331 Web Site: http://www.lamenviro.com

# **TABLE OF CONTENTS**

# Page

| EXECUTIVE SUMMARY  | 1  |
|--|----|
| Introduction   |    |
| Environmental Monitoring and Audit Activities                                  |    |
| Breaches of Action and Limit Levels  |    |
| Land Contamination   |    |
| Site Environmental Audit<br>Complaint Log                                      |    |
| Notification of Summons and Successful Prosecutions                            |    |
| Reporting Change   |    |
| Future Key Issues  |    |
| 1 INTRODUCTION   |    |
| Purpose of the report  |    |
| Structure of the report  |    |
| -  |    |
| 2 PROJECT INFORMATION  |    |
| Background<br>Project Organisation   |    |
| Construction Programme   |    |
| Summary of Construction Works Undertaken During Reporting Month                |    |
| Status of Environmental Licences, Notifications and Permits                    |    |
| 3 AIR QUALITY MONITORING   |    |
| Monitoring Requirements  | 15 |
| Monitoring Location  |    |
| Monitoring Equipment   |    |
| Monitoring Parameters and Frequencies  |    |
| Monitoring Methodology and Quality Assurance/Quality Control (QA/QC) Procedure |    |
| Instrumentation  |    |
| HVS Installation   | 16 |
| Filters Preparation  |    |
| Operating/Analytical Procedures  |    |
| Maintenance/Calibration  |    |
| (AEROCET-831)  |    |
| Maintenance/Calibration<br>Results and Observations                            |    |
| Event and Action Plan  |    |
|  |    |
| 4 NOISE MONITORING   |    |
| Monitoring Requirements  |    |
| Monitoring Location<br>Monitoring Equipment                                    |    |
| Monitoring Parameters, Frequency and Duration                                  |    |
| Monitoring Methodology and QA/QC Procedures                                    |    |
| Maintenance and Calibration.   |    |
| Results and Observations   |    |
| Event and Action Plan  | 22 |
| 5 WATER QUALITY MONITORING   |    |
| Monitoring Requirements.   |    |
| Monitoring Locations   |    |
| Monitoring Equipment   |    |
| Instrumentation  |    |

| Monitoring Parameters and Frequency<br>Monitoring Methodology               |    |
|---|----|
| Operating/Analytical Procedures   |    |
| Laboratory Analytical Methods   |    |
| QA/QC Requirements  |    |
| Maintenance and Calibration   |    |
| Results and Observations  |    |
| Event and Action Plan   |    |
| 6 ECOLOGICAL MONITORING   |    |
| LMC Loop  |    |
| Monitoring Requirements (Avifauna Monitoring – Flight Line Survey)          |    |
| Monitoring Requirements (Mammals)   |    |
| Western Connection Road   |    |
| Monitoring Requirements (Avifauna Monitoring – Flight Line Survey)          |    |
| Monitoring Requirements (Avifauna Monitoring – Pond 12)                     |    |
| Herpetofauna<br>Aquatic Fauna   |    |
| -   |    |
| 7 LAND CONTAMINATION  |    |
| General   |    |
| Remediation Work Progress in the Reporting Month                            |    |
| 8 WASTE MANAGEMENT  |    |
| General   |    |
| Solid and Liquid Waste Management Status                                    |    |
| 9 ENVIRONMENTAL SITE INSPECTION   |    |
| Site Audits   |    |
| 10 IMPEMENTATION STATUS OF ENVIRONMENTAL MITIGATION                         |    |
| MEASURES  | 40 |
| Ecological Mitigation Measures - Offsite Wetland Compensation Areas (OWCAs) |    |
| Ecological Mitigation Measures – Installation of 3m-high Olive Green Fence  |    |
| 11 ENVIRONMENTAL NON-CONFORMANCE (EXCEEDANCES)                              |    |
| Summary of Exceedances  |    |
| Summary of Environmental Complaint  |    |
| Summary of Notification of Summons and Successful Prosecutions              |    |
| 12 FUTURE KEY ISSUES  |    |
| Key Issues in the Coming Months   |    |
| Monitoring Schedule for the Next Month                                      |    |
| Construction Programme for the Next Month                                   |    |
| 13 CONCLUSIONS AND RECOMMENDATIONS  |    |
| Conclusions   |    |
| Recommendations   |    |

#### LIST OF TABLES

- Table I
   Summary Table for EM&A Activities in the Reporting Month
- Table II
   Summary Table for Environmental Exceedances in the Reporting Month
- Table III
   Summary Table for Site Environmental Audit in the Reporting Month
- Table 2.1Site Layout and Scope of Works under the Project
- Table 2.2Key Contacts of the Project
- Table 2.3
   Status of Environmental Licences, Notifications and Permits
- Table 3.1Location of Air Quality Monitoring Stations
- Table 3.2Air Quality Monitoring Equipment
- Table 3.3
   Impact Air Quality Monitoring Parameters and Frequencies
- Table 3.4Summary Table of 1-hour TSP Monitoring Results during the Reporting Month
- Table 3.5Summary Table of 24-hour TSP Monitoring Results during the Reporting<br/>Month
- Table 3.6Observation at Air Quality Monitoring Stations
- Table 4.1Location of Noise Monitoring Stations
- Table 4.2Noise Monitoring Equipment
- Table 4.3Noise Monitoring Parameters, Duration and Frequency
- Table 4.4Summary Table of Noise Monitoring Results during the Reporting Month
- Table 4.5Observation at Noise Monitoring Stations
- Table 5.1Location for Water Quality Monitoring Stations
- Table 5.2Types of Sampling Bottle and Preservation Method
- Table 5.3Water Quality Monitoring Equipment
- Table 5.4
   Water Quality Monitoring Parameters, Depths and Frequency
- Table 5.5Laboratory Analysis Method for Water Samples
- Table 5.6Summary of Water Quality Exceedances
- Table 6.1Number of Birds Observed
- Table 6.2Number of Bird-flights
- Table 6.3Summary of Avifauna Monitoring Results at Pond 12
- Table 7.1
   Detailed Contamination Information for Designated Remediation Areas
- Table 7.2Contaminant Solidification & Stabilisation Target for Cement Solidification /<br/>Stabilisation (CS/S)
- Table 8.1Quantities of Waste Generated in the Reporting Month
- Table 9.1Summary of Site Audits
- Table 9.2Observations and Recommendations of Site Audit
- Table 10.1Compliance status of Ecological and Noise Mitigation Measures (EP Condition<br/>2.7 and 2.9)
- Table 11.1
   Statistical Summary of Environmental Complaints
- Table 11.2Statistical Summary of Environmental Summons
- Table 11.3
   Statistical Summary of Environmental Prosecution

#### **LIST OF FIGURES**

- Figure 1 Layout Plan
- Figure 2 Location of Air Quality Monitoring Stations
- Figure 3 Location of Noise Monitoring Stations
- Figure 4 Location of Water Quality Monitoring Stations
- Figure 5a Locations of Pond 12 and Lok Ma Chau Lookout
- Figure 5b Locations of Transects for Monitoring of Chinese Bull Frog
- Figure 5c Locations of Rose Bitterling Sampling Points
- Figure 6 Flight Line of All Bird Species

#### LIST OF APPENDICES

- Appendix A Construction Programme
- Appendix B Action and Limit Levels
- Appendix C Copies of Calibration Certificates
- Appendix D Environmental Monitoring Schedules
- Appendix E 1-hour TSP Monitoring Results and Graphical Presentation
- Appendix F 24-hour TSP Monitoring Results and Graphical Presentation
- Appendix G Noise Monitoring Results and Graphical Presentation
- Appendix H Water Quality Monitoring Results and Graphical Presentation
- Appendix I Weather Condition
- Appendix J Event Action Plans
- Appendix K Summary of Exceedance
- Appendix L Site Audit Summary
- Appendix M Environmental Mitigation Implementation Schedule
- Appendix N Temporary Noise Barriers
- Appendix O Waste Generation in the Reporting Month
- Appendix P Complaint Logs
- Appendix Q Summary of Successful Prosecution
- Appendix R Ecological Monitoring Results

# **EXECUTIVE SUMMARY**

#### Introduction

- 1. This is the 45<sup>th</sup> Monthly Environmental Monitoring and Audit (EM&A) Report prepared for Environmental Permit No.: EP-477/2013/A - Development of Lok Ma Chau Loop (hereinafter called "the Project"). This report documents the findings of Environmental Monitoring and Audit (EM&A) works conducted in the period from 1<sup>st</sup> to 30<sup>th</sup> September 2022 (hereinafter called "the reporting month").
- 2. During the reporting month, the following Works Contracts were undertaken for the Project:
  - Contract No. YL/2020/01 Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 1 Site Formation and Infrastructure Works inside Lok Ma Chau Loop and Western Connection Road Phase 1 (hereinafter called the "Contract 1")
  - Contract No.: YL/2020/02 Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 2 Western Connection Road Phase 2, Connection Roads to Fanling / San Tin Highway and Direct Road Link Phase 1 (hereinafter called the "Contract 2")
  - Contract No.: YL/2021/01 Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 3 Direct Road Link Phase 2

Summary Table for EM&A Activities in the Reporting Month

#### **Environmental Monitoring and Audit Activities**

3. A summary of the EM&A activities in the reporting month is listed in **Table I** below:

Table I

| Environmental Aspect   |                           | Monitoring Parameter                            | Date  |  |
|--|---------------------------|---|---|--|
|  |                           | 8   |   |  |
|  | 1-hr Total Suspended      |   | $6^{\text{th}}$ , $9^{\text{th}}$ , $15^{\text{th}}$ , $21^{\text{st}}$ and $27^{\text{th}}$ September  |  |
| Air Quality  |                           | Particulates (TSP) Monitoring                   | 2022  |  |
| rin Quanty   |                           | 24-hr TSP Monitoring                            | $5^{\text{th}}$ , $8^{\text{th}}$ , $14^{\text{th}*}$ , $15^{\text{th}}$ #, $20^{\text{th}}$ , $26^{\text{th}}$ and $30^{\text{th}}$ September 2022   |  |
| Constructio  | n Noise                   | L <sub>eq30mins</sub>                           | $6^{\text{th}}$ , $15^{\text{th}}$ , $21^{\text{st}}$ and $27^{\text{th}}$ September 2022   |  |
| <ul> <li>pH</li> <li>Turbidity</li> <li>Water Quality</li> <li>Water depth</li> <li>Salinity</li> <li>Dissolved O</li> </ul> |                           | <ul><li>Turbidity</li><li>Water depth</li></ul> | 2 <sup>nd</sup> , 5 <sup>th</sup> , 7 <sup>th</sup> , 9 <sup>th</sup> 13 <sup>th</sup> , 15 <sup>th</sup> , 17 <sup>th</sup> , 19 <sup>th</sup> ,<br>21 <sup>st</sup> , 23 <sup>rd</sup> , 26 <sup>th</sup> , 28 <sup>th</sup> and 30 <sup>th</sup><br>September 2022 |  |
|  |                           | Avifauna flight line survey                     | 16 <sup>th</sup> September 2022   |  |
| Ecological   | Lok Ma Chau<br>(LMC) Loop |   | Temporary suspended as the<br>connectivity between the existing<br>reed marsh and the EA Zone has<br>been fenced off due to other<br>project's land occupier (i.e.<br>emergency hospital)   |  |

| Environmental Aspect     |                                     | Monitoring Parameter  | Date   |  |
|--------------------------|-------------------------------------|---|--|--|
|                          |                                     | Avifauna flight line survey<br>Avifauna survey at Pond 12     | 16th September 20227th, 14th, 21st and 28th September  |  |
|                          |                                     | Herpetofauna survey   | 2022<br>13 <sup>th</sup> September 2022  |  |
|                          |                                     | Aquatic Fauna survey  | 7 <sup>th</sup> September 2022   |  |
| Ecological               | Western<br>Connection Road<br>(WCR) | Water Quality Monitoring<br>for Aquatic Fauna                 | $\label{eq:linear} \begin{array}{ c c c c c } \underline{LMC \ Meander} \\ 2^{nd}, 5^{th}, 7^{th}, 9^{th} \ 13^{th}, 15^{th}, 17^{th}, 19^{th}, \\ 21^{st}, \ 23^{rd}, \ 26^{th}, \ 28^{th} \ and \ 30^{th} \\ September \ 2022 \\ \underline{Stream \ and \ associated \ ponds \ south} \\ \underline{of \ Lung \ Hau \ Road} \\ 2^{nd}, \ 7^{th}, \ 13^{th}, \ 19^{th} \ and \ 28^{th} \\ September \ 2022 \\ \end{array}$ |  |
| Site Environmental Audit |                                     | Environmental protection<br>and pollution control<br>measures | Contract 1 and Contract 2<br>9 <sup>th</sup> , 14 <sup>th</sup> , 21 <sup>st</sup> and 28 <sup>th</sup> September<br>2022<br><u>Contract 3</u><br>5 <sup>th</sup> , 13 <sup>th</sup> , 19 <sup>th</sup> and 26 <sup>th</sup> September<br>2022   |  |

Remarks:

\* 24-hr TSP Monitoring at Station DMS-3 was rescheduled to  $15^{th}$  September 2022 due to power failure # 24-hr TSP Monitoring at Station DMS-3 only

#### **Breaches of Action and Limit Levels**

4. Summary of the environmental exceedances of the reporting month is tabulated in **Table II**.

|                             |                       |                 |                | Event & Action          |   |                      |
|-----------------------------|-----------------------|-----------------|----------------|-------------------------|---|----------------------|
| Environmental<br>Monitoring | Parameter             | Action<br>Level | Limit<br>Level | Investigation<br>Result | No. of Exceedance<br>related to the<br>Construction Works<br>of the Project | Corrective<br>Action |
| A in Onelity                | 1-hr TSP              | 0               | 0              |                         | 0   |                      |
| Air Quality                 | 24-hr TSP             | 0               | 0              |                         | 0   |                      |
| Construction<br>Noise       | Daytime<br>Leq(30min) | 0               | 0              |                         | 0   |                      |
|                             | DO                    | 0               | 0              |                         | 0   |                      |
| Water Quality               | Turbidity             | 0               | 0              |                         | 0   |                      |
|                             | SS                    | 0               | 0              |                         | 0   |                      |

 Table II
 Summary Table for Environmental Exceedances in the Reporting Month

#### 1-hour TSP Monitoring

5. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### 24-hour TSP Monitoring

6. All 24-hour TSP monitoring was conducted as scheduled in the reporting month except the monitoring at DMS-3 on 14<sup>th</sup> September 2022 was rescheduled to 15<sup>th</sup> September 2022 due to power failure. No Action/Limit Level exceedance was recorded.

## Construction Noise

7. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Water Quality

8. All water quality monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

## Ecological Monitoring

## LMC Loop

## Avifauna (Flight Line Survey)

9. Avifauna monitoring was conducted as scheduled in the reporting month. Flight lines recorded were in general concentrated mainly on LMC Meander and adjacent areas including Ecological Area Zone (EA Zone) and along Shenzhen River. It demonstrates that the large waterbirds prefer using the flight line corridor above the LMC Meander as well as the unaffected Shenzhen River instead of the centre of LMC Loop.

#### Mammals

- 10. According the Clause 11.4.1.2 of EM&A Manual, the objective of mammals monitoring is to monitor the connectivity between the existing reed marsh and the EA. In view of current site condition of Loop, the connectivity between the existing reed marsh and the EA Zone has been fenced off due to other project's land occupier.
- 11. In addition, the 12-month establishment period of EA zone has also been completed. The mammals monitoring in the Loop has therefore been temporarily suspended since March 2022 and will be resumed subject to the site condition.

## Western Connection Road

## Avifauna (Flight Line Survey)

12. Avifauna monitoring was conducted as scheduled in the reporting month. Flight lines recorded were in general concentrated mainly on LMC Meander and adjacent areas including Ecological Area Zone (EA Zone) and along Shenzhen River. It demonstrates that the large waterbirds prefer using the flight line corridor above the LMC Meander as well as the unaffected Shenzhen River instead of the centre of LMC Loop.

#### Avifauna (Pond 12)

13. Avifauna survey at Pond 12 was conducted as scheduled in the reporting month. Weekly count of birds using the Pond was recorded. No significant impact of construction activities on bird use of the pond was observed.

## Herpetofauna

14. Herpetofauna survey was conducted as scheduled in the reporting month. No significant impact of construction activities on the numbers of this species was observed.

#### Aquatic fauna

15. Aquatic fauna survey was conducted as scheduled in the reporting month. No significant impact of construction activities on the stream was observed.

#### Land Contamination

- Decontamination for five arsenic-contaminated zones (LD01 LD05) identified in LMC Loop was completed and the final Remediation Report was submitted and approved by EPD in accordance with Condition 2.16 of the EP-477/2013/A under Contract No. YL/2017/03.
- 17. No work related to land contamination was conducted in the reporting month.

## Site Environmental Audit

18. In the reporting month, weekly joint site inspections to evaluate the site environmental performance had been carried out by the representatives of the Consultants, Independent Environmental Checker (IEC), Environmental Team (ET) and the Contractors. The date(s) of the weekly site environmental audit conducted under the Project are summarized in **Table III**.

| Contract(s)                                   | Date(s) of Site Environmental Audit   |
|---|---|
| Contract No. YL/2020/01 – Development of Lok  | 9 <sup>th</sup> , 14 <sup>th</sup> , 21 <sup>st</sup> and 28 <sup>th</sup> September 2022 |
| Ma Chau Loop: Main Works Package 1 -          | _   |
| Contract 1 Site Formation and Infrastructure  |   |
| Works inside Lok Ma Chau Loop and Western     |   |
| Connection Road Phase 1                       |   |
| Contract No.: YL/2020/02 – Development of Lok | 9 <sup>th</sup> , 14 <sup>th</sup> , 21 <sup>st</sup> and 28 <sup>th</sup> September 2022 |
| Ma Chau Loop: Main Works Package 1 –          |   |
| Contract 2 Western Connection Road Phase 2,   |   |
| Connection Roads to Fanling / San Tin Highway |   |
| and Direct Road Link Phase 1                  |   |
| Contract No.: YL/2021/01 – Development of Lok | $5^{\text{th}}$ , $13^{\text{th}}$ , $19^{\text{th}}$ and $26^{\text{th}}$ September 2022 |
| Ma Chau Loop: Main Works Package 1 -          | -   |
| Contract 3 Direct Road Link Phase 2           |   |

 Table III Summary Table for Site Environmental Audit in the Reporting Month

19. No non-compliance was recorded during the site inspections.

# **Complaint Log**

20. No environmental complaint was received in the reporting month.

#### Notification of Summons and Successful Prosecutions

21. No notification of summons or successful prosecution was received in the reporting month.

#### **Reporting Change**

22. This report has been prepared in compliance with the reporting requirements for the subsequent monthly EM&A Report as required by the EM&A Manual for Development of Lok Ma Chau Loop (EM&A Manual). No reporting change was made in the reporting month.

#### **Future Key Issues**

23. Major site activities for the coming reporting months will include:

<u>Contract No. YL/2020/01 – Development of Lok Ma Chau Loop: Main Works Package</u> <u>1 – Contract 1 Site Formation and Infrastructure Works inside Lok Ma Chau Loop and</u> <u>Western Connection Road Phase 1</u>

- (a) Wetland Compensation Establishment Works and Ecological Monitoring.
- (b) Additional Ground Investigation and Site Formation.
- (c) Deep Cement Mixing Work.
- (d) Piling Works for Box Culverts and Western Connection Road.
- (e) Pre-drilling and Piling Construction for Vehicular Bridge over the old Shenzhen River Meander.
- (f) Drainage works and roadworks.
- (g) Road L1 Excavation and Lateral Support (ELS) Cofferdam Construction.

<u>Contract No.: YL/2020/02 – Development of Lok Ma Chau Loop: Main Works Package</u> <u>1 – Contract 2 Western Connection Road Phase 2, Connection Roads to Fanling / San</u> <u>Tin Highway and Direct Road Link Phase 1</u>

- (a) Tree Felling / Tree Transplant.
- (b) Pre-construction Condition Survey inside MTRC tunnel.
- (c) Pre-drilling and Trial Pits for Bridge ST01, CTFB and DRL.
- (d) Construction of concrete block piling platform for piling works of Retaining Wall BPW1.
- (e) Temporary diversion of 2 watermains, 1 gas main and CLP cables for box culvert modification.
- (f) Box Culvert Modification at Lok Ma Chau Road (Stage 1).
- (g) Demolition of Existing Structures along Lok Ma Chau Road.
- (h) Construction of temporary cycle track along Lok Ma Chau Road and San Tin Public Transport Interchange.
- (i) Existing Cycle Track Subway Modification.
- (j) Construction of Pai Lau.
- (k) Bored pile and socketed H-Pile for Bridge DRL, CTFB & ST01.

- (1) Construction of Retaining walls RW 8 and RW 9.
- (m) Operation of TAR1 and TAR2.
- (n) Liaison with utility companies for utility diversion.
- (o) Bored Pile at Retaining Wall BPW1.
- (p) ELS cofferdam construction for ST01-P02 and P03.
- (q) Commission of temporary cycle track along Castle Peak Road (Chau Tau).
- (r) Road works along Lok Ma Chau Road.

#### <u>Contract No.: YL/2021/01 – Development of Lok Ma Chau Loop: Main Works Package</u> <u>1 – Contract 3 Direct Road Link Phase 2</u>

- (a) Elevated Passenger Transport Interchange (EPTI) Ground Investigation works.
- (b) Elevated Passenger Transport Interchange (EPTI) Bored Pile Construction.
- (c) Underground Utilities Diversion at Double-deck Footbridge.

## 1 INTRODUCTION

1.1 Wellab Limited (WELLAB) was appointed by the Civil Engineering and Development Department (CEDD) under Service Contract No. WD/04/2020 as the Environmental Team to undertake the Environmental Monitoring and Audit (EM&A) programme for the Works Contracts under Main Works Package 1 and the remaining works under Contract No. YL/2017/03 – Development of Lok Ma Chau Loop: Land Decontamination and Advance Engineering Works to ensure that the environmental performance of the Works Contracts comply with the requirements specified in the Environmental Permit (EP), Environmental Monitoring & Audit (EM&A) Manual, Environmental Impact Assessment (EIA) Report of the Project and other relevant statutory requirements.

#### **Purpose of the report**

1.2 This is the 45<sup>th</sup> EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme in the period from 1<sup>st</sup> to 30<sup>th</sup> September 2022.

#### Structure of the report

1.3 The structure of the report is as follows:Section 1: Introduction - purpose and structure of the report.

Section 2: **Project Information** - summarises background and scope of the Project, site description, project organisation and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licences during the reporting month.

Section 3: Air Quality Monitoring - summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequencies, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.

Section 4: **Noise Monitoring -** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequencies, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.

Section 5: Water Quality Monitoring - summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequencies, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.

Section 6: **Ecological Monitoring -** summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequencies, monitoring locations and monitoring results.

Section 7 Land Contamination - summarises the remediation works progress for contamination soil and relevant submission.

Section 8 Waste Management – summarises the implementation status of waste management.

weekly site inspections undertaken within the reporting month.

Section 10: Implementation Status of Environmental Mitigation Measures - summarises the compliance status of environmental mitigation measures.

Section 11: **Environmental Non-conformance** - summarises any monitoring exceedance, environmental complaints, environmental summons and successful prosecutions within the reporting month.

Section 12: Future Key Issues - summarises the impact forecast and monitoring schedule for the next three months.

Section 13: Conclusions and Recommendations

# 2 **PROJECT INFORMATION**

## Background

- 2.1 The development at Lok Man Chau (LMC) Loop is one of the ten major infrastructure projects for economic growth of the Hong Kong Special Administrative Region (HKSAR). The HKSAR Government would work with the Shenzhen authorities to tap the land resources of the LMC Loop to meet future development needs and consolidate the strategic position of both cities in the Pan-Pearl River Delta region. The Project is to develop LMC Loop with higher education as the leading land use, complemented by high-tech research and development facilities and cultural and creative industries.
- 2.2 The planning and engineering study for the Loop development is a designated project (DP) classified under Item 1 Schedule 3 of the Environmental Impact Assessment (EIA) Ordinance (Cap. 499). In October 2013, the EIA Report (AEIAR-176/2013) of the Project was approved by the Director of Environmental Protection pursuant to the EIA Ordinance in accordance with the EIA Study Brief (No. ESB-201/2008 and ESB-238/2011) and the Technical Memorandum on Environmental Impact Assessment Process (EIAO-TM). The Environmental Permit (EP) (EP no.: EP-477/2013) was also granted in November 2013.
- 2.3 Pursuant to Section 13 of the EIAO, the Director of Environmental Protection amends the Environmental Permit (No. EP-477/2013) based on the Application No. VEP- 595/2021 and the environmental Permit (Permit No. E EP-477/2013/A) was issued on 12<sup>th</sup> August 2021 for Development of Lok Ma Chau Loop.
- 2.4 The Loop development is implemented by three works packages in stages, namely: Advance Works, Main Works Package 1 (MWP1) and Main Works Package 2 (MWP2).
- 2.5 Contract No. YL/2017/03 Development of Lok Ma Chau Loop: Land Decontamination and Advance Engineering Works (hereinafter called the "Contract") was awarded to Sang Hing Kuly Joint Venture (hereinafter called the "Contractor 1") in June 2018 for the Advance Works. All construction works of Contract No. YL/2017/03 have been completed and the works were successfully handed over to AFCD and DSD on 30<sup>th</sup> December 2021.
- 2.6 For MWP1, there will be a total of 5 Works Contracts and the contract packaging is shown below.
  - Contract 1 Development of Lok Ma Chau Loop: Main Works Package 1 Contract 1 – Site Formation and Infrastructure Works inside Lok Ma Chau Loop and Western Connection Road Phase 1
  - 2) Contract 2 Development of Lok Ma Chau Loop: Main Works Package 1 Contract 2 Western Connection Road Phase 2, Connection Roads to Fanling / San Tin Highway and Direct Road Link Phase 1
  - Contract 3 Development of Lok Ma Chau Loop: Main Works Package 1 Contract 3 – Direct Road Link Phase 2
  - 4) Contract 4 Development of Lok Ma Chau Loop: Main Works Package 1 Contract 4 Fresh Water Service Reservoir and Associated Waterworks
  - 5) Contract 5 Development of Lok Ma Chau Loop: Main Works Package 1 Contract 5 Landscaping Works within Lok Ma Chau Loop

- 2.7 Contract No. YL/2020/01 Development of Lok Ma Chau Loop: Main Works Package 1
   Contract 1 Site Formation and Infrastructure Works inside Lok Ma Chau Loop and Western Connection Road Phase 1 (hereinafter called the "Contract 1") was awarded to CRCC-Kwan Lee-Paul Y. JV (hereinafter called the "Contractor 2") in July 2021.
- 2.8 Contract No.: YL/2020/02 Development of Lok Ma Chau Loop: Main Works Package 1 Contract 2 Western Connection Road Phase 2, Connection Roads to Fanling / San Tin Highway and Direct Road Link Phase 1 (hereinafter called the "Contract 2") was awarded to China Road and Bridge Corporation (hereinafter called the "Contractor 3") in September 2021.
- 2.9 Contract No.: YL/2021/01 Development of Lok Ma Chau Loop: Main Works Package 1 Contract 3 Direct Road Link Phase 2 (hereinafter called the "Contract 3") was awarded to Paul Y.-Chun Wo-CRCC JV (hereinafter called the "Contractor 4") in February 2022.
- 2.10 During the reporting month, the following Works Contracts were undertaken for the Project:
  - Contract No. YL/2020/01 Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 1 Site Formation and Infrastructure Works inside Lok Ma Chau Loop and Western Connection Road Phase 1 (Contract 1)
  - Contract No.: YL/2020/02 Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 2 Western Connection Road Phase 2, Connection Roads to Fanling / San Tin Highway and Direct Road Link Phase 1 (Contract 2)
  - Contract No.: YL/2021/01 Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 3 Direct Road Link Phase 2 (Contract 3)
- 2.11 The layout of the construction works under the Project and the scope of works under the Project are summarized in **Table 2.1**.

Table 2.1Site Layout and Scope of Works under the Project

| Contract(s)   | Scope of Works  | Site Layout Plan |  |
|---|---|------------------|--|
| Contract No.<br>YL/2017/03 –<br>Development of Lok<br>Ma Chau Loop: Land<br>Decontamination and<br>Advance Engineering<br>Works (Completed) | <ul> <li>a) Land decontamination treatment within the Loop;</li> <li>b) Establishment of an Ecological Area (EA) within the Loop;</li> <li>c) Construction of a temporary access to the Loop;</li> <li>d) Minor improvement works to Ha Wan Tsuen East Road and other ancillary works;</li> <li>e) Construction of temporary noise barriers and miscellaneous road works along Lok Ma Chau Road;</li> <li>f) Ground treatment works to the first batch of land parcels within the Loop for development of buildings and associated facilities for Phase 1 of the Hong Kong – Shenzhen Innovation and Technology Park and development of the western electricity substation; and</li> <li>g) Implementation of environmental mitigation measures for the works mentioned in the items</li> </ul> | Figure 1a        |  |
|   | (a) to (f) above.   |                  |  |

| Contract(s)   | Scope of Works   | Site Layout Plan |
|---|--|------------------|
| ContractNo.YL/2020/01-Development of Lok  | <ul><li>a) Ground treatment and site formation works;</li><li>b) Construction of carriageway, footpaths, cycle tracks and a public transport interchange within</li></ul>  |                  |
| Ma Chau Loop: Main<br>Works Package 1 –   | <ul><li>the Loop;</li><li>c) Construction of Western Connection Road Phase</li></ul>   |                  |
| Contract 1 Site<br>Formation and  | 1 through widening of existing Ha Wan Tsuen<br>East Road, which includes construction of   |                  |
| Infrastructure Works<br>inside Lok Ma Chau<br>Loop and Western  | footpath, cycle track, slopes, retaining walls and<br>a vehicular bridge over the old Shenzhen River<br>meander;   |                  |
| Connection Road<br>Phase 1  | <ul> <li>d) Provision of other infrastructures, including a tertiary sewage treatment works and sewerage system, water supply system, drainage system, and other associated works; and</li> </ul>  |                  |
|   | <ul> <li>e) Environmental mitigation measures including<br/>about 18 ha offsite wetland compensation and<br/>about 1.3 ha offsite woodland compensation.</li> </ul>  |                  |
| ContractNo.:YL/2020/02-Development of Lok   | <ul> <li>a) Construction of Western Connection Road Phase</li> <li>2 through widening of a section of existing Lok<br/>Ma Chau Road;</li> </ul>  |                  |
| Ma Chau Loop: Main<br>Works Package 1 –<br>Contract 2 Western<br>Connection Road<br>Phase 2, Connection<br>Roads to Fanling / | <li>b) Construction of Direct Road Link Phase 1<br/>comprising a viaduct of about 720mm long;<br/>construction of slip roads connecting Lok Ma<br/>Chau Road and Fanling Highway / San Tin<br/>Highway including a viaduct of about 340 m<br/>long;</li> |                  |
| San Tin Highway and<br>Direct Road Link<br>Phase 1  | <ul> <li>c) Construction of a cycle track cum footbridge;</li> <li>d) Construction of associated works including road improvement works, footpaths, cycle tracks, slopes, retaining walls, water supply system and drainage system; and</li> </ul>       |                  |
| Contract         No.:           YL/2021/01         -  | <ul><li>e) Provision of noise barriers.</li><li>a) Construction of an elevated public transport<br/>interchange of an approximate area of 5,700</li></ul>  |                  |
| Development of Lok<br>Ma Chau Loop: Main  | square metres above the existing Lok Ma Chau<br>Spur Line Public Transport Interchange;  |                  |
| Works Package 1 –<br>Contract 3 Direct<br>Road Link Phase 2   | <ul> <li>b) Construction of an approximately 90 metres long<br/>double-deck footbridge and a lift tower of<br/>approximately 21 metres in height with three lifts<br/>and three escalators connecting the elevated</li> </ul>                            |                  |
|   | public transport interchange mentioned above to the MTR Lok Ma Chau Station;   |                  |
|   | c) Associated modification works within the MTR Lok Ma Chau Station; and   |                  |
|   | d) Associated roadworks, landscaping, electrical and mechanical works and ancillary works.   |                  |

# **Project Organisation**

2.12 Different parties with different levels of involvement in the Project organization. The key personnel contact names and numbers are summarised in **Table 2.2**.

| Organization                                      | Project Role            | Contact Person                              | Tel No.   | Fax No.   |  |  |  |
|---|-------------------------|---|-----------|-----------|--|--|--|
| CEDD  | Project<br>Proponent    | Mr. Davy KS CHAN                            | 2417 6370 | 2412 0358 |  |  |  |
| WELLAB  | ET                      | Dr Priscilla Choy – ET Leader               | 2898 7388 | 2898 7076 |  |  |  |
| Lam<br>Environmental<br>Services Limited<br>(LAM) | IEC                     | Mr. Raymond Dai                             | 2839 5666 | 2882 3331 |  |  |  |
| Contract No. YI                                   | ./2020/01               |   |           |           |  |  |  |
| AECOM   | Consultants             | Mr. Eric Wong                               | 9861 8664 | TBA       |  |  |  |
|   | Contractor              | Site Agent – Mr. Jeremy Luk                 | 9013 7913 | 2774 0197 |  |  |  |
| CRCC-Kwan   |                         | Senior Engineer – Mr. Max Mak               |           | 2774 0197 |  |  |  |
| Lee-Paul Y. JV                                    |                         | Senior Engineer – Mr. Stephen Leung         | 9770 6390 | 2774 0197 |  |  |  |
|   |                         | Environmental Officer – Ms. Lila Lui        | 5261 0378 | 2774 0197 |  |  |  |
| Contract No. YI                                   | ./2020/02               |   |           |           |  |  |  |
| AECOM   | Consultants             | Mr. Eric Wong                               | 9861 8664 | TBA       |  |  |  |
|   |                         | Site Agent – Mr. Raymond Suen               | 9779 8871 | 3996 9202 |  |  |  |
| China Road and<br>Bridge<br>Corporation           | Contractor              | Construction Team Leader –Mr. Roger<br>Poon | 9503 2488 | 3996 9202 |  |  |  |
|   |                         | Environmental Officer – Mr. Calvin So       | 9724 6254 | 3996 9202 |  |  |  |
| Contract No. YI                                   | Contract No. YL/2021/01 |   |           |           |  |  |  |
| AECOM   | Consultants             | Mr. Eric Wong                               | 9861 8664 | TBA       |  |  |  |
|   | ( 'ontractor            | Site Agent – Mr. Desmond Tang               |           | 3015 7861 |  |  |  |
| Paul YChun<br>Wo-CRCC JV                          |                         | Section Agent – Mr. Charles Choi            | 6350 0142 | 3015 7861 |  |  |  |
|   |                         | Environmental Officer – Ms. Apple Lee       | 6274 7443 | 3015 7861 |  |  |  |

Table 2.2Key Contacts of the Project

## **Construction Programme**

2.13 Copies of contractors' construction programmes are provided in Appendix A.

## Summary of Construction Works Undertaken During Reporting Month

2.14 The major site activities undertaken in the reporting month included:

Contract No. YL/2020/01 – Development of Lok Ma Chau Loop: Main Works Package <u>1 – Contract 1 Site Formation and Infrastructure Works inside Lok Ma Chau Loop and</u> Western Connection Road Phase <u>1</u>

- (a) Site Formation Works along Western Connection Road Phase 1.
- (b) Wetland Compensation Establishment Works and Ecological Monitoring.
- (c) Filling Work and Ground Investigation Works for Vehicular Bridge over the Old Shenzhen River Meander.

<u>Contract No.: YL/2020/02 – Development of Lok Ma Chau Loop: Main Works Package</u> <u>1 – Contract 2 Western Connection Road Phase 2, Connection Roads to Fanling / San</u> <u>Tin Highway and Direct Road Link Phase 1</u>

- (a) Tree Felling / Tree Transplant.
- (b) Box Culvert Modification: trial pit excavation and completed with the TTA area. TTA for diversion of pedestrian implemented.
- (c) Demolition of Existing Structures.
- (d) Piling works for bridges ST01, CTFB and DRL.
- (e) Trial pit excavation for ELS for Retaining Wall RW9.
- (f) Temporary cycle track along Castle Peak Road.
- (g) Excavation and lateral support for Pun Uk Tsuen Pai Lau footing (Stage 1).

#### <u>Contract No.: YL/2021/01 – Development of Lok Ma Chau Loop: Main Works Package</u> <u>1 – Contract 3 Direct Road Link Phase 2</u>

- (a) Pre-drilling.
- (b) Associated roadworks and electrical and mechanical works.
- (c) Bored pile construction.
- (d) Scaffolding works.

#### Status of Environmental Licences, Notifications and Permits

2.15 A summary of the relevant permits, licences, and/or notifications on environmental protection for the Project is presented in **Table 2.3**.

|  | D                            | Valio           | d Period                  |                                |  |  |  |
|--|------------------------------|-----------------|---------------------------|--------------------------------|--|--|--|
| Contract No.                                       | Permit / License<br>No.      | From            | То                        | Status                         |  |  |  |
| Environmental Permit (EP)                          |                              |                 |                           |                                |  |  |  |
| Contract No. YL/2020/01<br>Contract No. YL/2020/02 | EP-477/2013                  | 22/11/2013      | N/A                       | Valid                          |  |  |  |
| Contract No. YL/2021/01                            | EP-477/2013/A                | 12/08/2021      | N/A                       | Valid                          |  |  |  |
| <b>Construction Noise Permi</b>                    | t (CNP)                      |                 |                           |                                |  |  |  |
| Contract No. YL/2020/01                            | GW-RN0571-22                 | 04/07/2022      | 03/10/2022                | Valid                          |  |  |  |
| Contract No. YL/2020/02                            | GW-RN0826-22                 | 8/09/2022       | 07/12/2022                | Valid                          |  |  |  |
|  | GW-RN0534-22                 | 30/06/2022      | 29/09/2022                | Expired                        |  |  |  |
| Contract No. YL/2021/01                            | GW-RN0638-22                 | 28/07/2022      | 27/09/2022                | Expired                        |  |  |  |
|  | GW-RN0906-22                 | 28/09/2022      | 27/12/2022                | Valid                          |  |  |  |
| Notification pursuant to A                         | Air Pollution Contro         | l (Construction | Dust) Regulation          |                                |  |  |  |
| Contract No. YL/2020/01                            | 469726                       | 21/07/2021      | Till the Contract<br>ends | Receipt acknowledged<br>by EPD |  |  |  |
| Contract No. YL/2020/02                            | 471916                       | 20/09/2021      | Till the Contract<br>ends | Receipt acknowledged<br>by EPD |  |  |  |
| Contract No. YL/2021/01                            | 479880                       | 17/05/2022      | Till the Contract<br>ends | Receipt acknowledged<br>by EPD |  |  |  |
| Billing Account for Dispo                          | sal of Construction <b>V</b> | Waste           |                           |                                |  |  |  |
| Contract No. YL/2020/01                            | 7041333                      | 27/07/2021      | Till the Contract<br>ends | Valid                          |  |  |  |
| Contract No. YL/2020/02                            | 7041861                      | 15/10/2021      | Till the Contract<br>ends | Valid                          |  |  |  |
| Contract No. YL/2021/01                            | 7043434                      | 22/05/2022      | Till the Contract<br>ends | Valid                          |  |  |  |
| <b>Registration of Chemical</b>                    | Waste Producer               |                 | l                         | 1                              |  |  |  |
| Contract No. YL/2020/01                            | WPN 5213-620-<br>C4632-01    | 20/08/2021      | Till the Contract<br>ends | Valid                          |  |  |  |
| Contract No. YL/2020/02                            | WPN 5213-542-<br>C1232-24    | 29/11/2021      | Till the Contract<br>ends | Valid                          |  |  |  |
| Contract No. YL/2021/01                            | WPN 5213-542-<br>P3483-01    | 21/04/2022      | Till the Contract<br>ends | Valid                          |  |  |  |
| Effluent Discharge Licens                          | e under Water Pollu          | ition Control O | rdinance                  | 1                              |  |  |  |
| Contract No. YL/2020/01                            | WT00039466-2021              | 15/07/2022      | 21/12/2026                | Valid                          |  |  |  |
|  | WT00041233-2022              | 18/07/2022      | 31/07/2027                | Valid                          |  |  |  |
| Contract No. YL/2020/02                            | WT00041280-2022              | 27/07/2022      | 31/07/2027                | Valid                          |  |  |  |
| Contract No. YL/2021/01                            | WT00041259-2022              | 21/07/2022      | 31/07/2027                | Valid                          |  |  |  |
|  | 1                            |                 |                           | ·                              |  |  |  |

# **3** AIR QUALITY MONITORING

## **Monitoring Requirements**

- 3.1 In accordance with the EM&A Manual for Development of Lok Ma Chau Loop (EM&A Manual), impact 1-hour Total Suspended Particulates (TSP) and 24-hour TSP monitoring were conducted to monitor the air quality for the Project. **Appendix B** shows the established Action/Limit Levels for the air quality monitoring work.
- 3.2 Impact 1-hour TSP monitoring was conducted for at least three times every 6 days, while impact 24-hour TSP monitoring was conducted for at least once every 6 days at 4 air quality monitoring stations.

#### **Monitoring Location**

3.3 Impact air quality monitoring was conducted at the 4 monitoring stations under the Project, as shown in Figure 2. Table 3.1 describes the location of the air quality monitoring stations.

| Monitoring Station  | Location   |  |
|---------------------|--|--|
| DMS-1a (see Note 1) | Village House along Ha Wan Tsuen East Road         |  |
| DMS-2A (see Note 2) | Village House along Lok Ma Chau Road               |  |
| DMS-3               | Village House along Old Border Road                |  |
| DMS-4A (see Note 3) | Hong Kong Police Force, Lok Ma Chau Operation Base |  |
|                     | at Horn Hill                                       |  |

Notes:

- 1. In view of the disturbance concerned by the villagers near the original air quality monitoring location DMS-1, an alternative location (DMS-1a) was proposed which was verified by IEC and agreed by EPD.
- 2. Monitoring at DMS-2 (originally proposed in the approved EM&A Manual) was denied during the baseline monitoring. An alternative location (DMS-2A) was proposed which was verified by IEC and agreed by EPD.
- Proposed replacement monitoring location for Air Sensitive Receiver (ASR) MTL-20 Village house in Ma Tso Lung (DMS-4A) as no work would be conducted near ASR MTL-20 due to exclusion of the original Eastern Connection Road (ECR) which was verified by IEC and agreed by EPD.

## Monitoring Equipment

3.4 **Table 3.2** summarises the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix C**.

Table 3.2Air Quality Monitoring Equipment

| Monitoring<br>Station(s) | Equipment                                    | Model and Make                      | Quantity |
|--------------------------|--|-------------------------------------|----------|
| DMS-2A                   | HVS Sampler for<br>24-hour TSP<br>monitoring | TISCH Model: TE-5170                | 3        |
| DMS-3<br>DMS-4A          | 1-hour TSP Dust<br>Meter                     | Met One Instruments:<br>AEROCET-831 | 6        |
|                          | Calibrator                                   | TISCH Model: TE-5025A               | 1        |

| Monitoring<br>Station(s) | Equipment   | Model and Make                       | Quantity |
|--------------------------|---|--------------------------------------|----------|
| <sup>(1)</sup> DMS-1a    | Dust Meter for 1-<br>hour and 24-hour<br>TSP monitoring | Met One Instruments:<br>AEROCET-831  | 2        |
| DMS-4A                   | Wind Anemometer   | DAVIS Model: Vantage<br>PRO2 6152CUK | 1        |

**Remark:** (1) The power supply from the Village House at DMS-1a is not secured for operation of HVS. Therefore, dust meter for 24-hr TSP monitoring at DMS-1a is proposed to ensure the monitoring data collection.

#### **Monitoring Parameters and Frequencies**

3.5 **Table 3.3** summarises the monitoring parameters and frequencies of impact dust monitoring during the course of the Project activities. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

 Table 3.3
 Impact Air Quality Monitoring Parameters and Frequencies

| Parameters | Frequency                   |  |
|------------|-----------------------------|--|
| 1-hr TSP   | Three times in every 6 days |  |
| 24-hr TSP  | Once per 6 days             |  |

#### Monitoring Methodology and Quality Assurance/Quality Control (QA/QC) Procedure

#### 24-hour TSP Air Quality Monitoring

#### Instrumentation

3.6 HVSs completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. Each sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complies with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).

#### **HVS** Installation

- 3.7 The following guidelines were adopted during the installation of HVS:
  - A horizontal platform with appropriate support was provided to secure the samplers against gusty wind;
  - No two samplers were placed less than 2 metres apart;
  - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protruded above the sampler;
  - A minimum of 2 metres of separation from walls, parapets and penthouses was required for rooftop samples;
  - A minimum of 2 metres separation from any supporting structure, measured horizontally was required;
  - No furnaces or incineration flues were nearby;
  - Airflow around the sampler was unrestricted;
  - The samplers were more than 20 metres from the drip line;

- Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring;
- Permission and access to the monitoring stations had been obtained to set up the samplers; and
- A secured supply of electricity was provided to operate the samplers.

## Filters Preparation

- 3.8 Wellab Limited was the HOKLAS accredited laboratory (HOKLAS Registration No.083) and responsible for the preparation of 24-hr conditioned and pre-weighed filter papers for the monitoring team.
- 3.9 All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient working RH was 40%.
- 3.10 Wellab Limited has comprehensive QA and QC programmes.

## **Operating/Analytical Procedures**

- 3.11 Operating/analytical procedures for the air quality monitoring were highlighted as follows:
  - Prior to the commencement of the dust sampling, the flow rate of the HVS was properly set (between 1.1 m<sup>3</sup>/min. and 1.4 m<sup>3</sup>/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50;
  - The power supply was checked to ensure the sampler worked properly;
  - On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air quality monitoring station;
  - The filter holding frame was then removed by loosening the four nuts and carefully a weighted and conditioned filter was centered with the stamped number upwards, on a supporting screen;
  - The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges;
  - The shelter lid was closed and secured with the aluminum strip;
  - The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper could be found out by using the filter number);
  - After sampling, the filter was removed and kept in a clean and tightly sealed plastic bag. The filter paper was then returned to the Wellab Limited for reconditioning in the humidity-controlled chamber followed by accurate weighting by an electronic balance with a readout down to 0.1mg. The elapsed time was also recorded; and
  - Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than  $\pm 3$ °C; the RH should be < 50% and not vary by more than  $\pm 5$ %. A convenient working RH is 40%. Weighing results were returned for further analysis of TSP concentrations collected by each filter.

## Maintenance/Calibration

- 3.12 The following maintenance/calibration was required for the HVS:
  - The high-volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition; and
  - All HVSs were calibrated (five-point calibration) using Calibration Kit prior to the commencement of the baseline monitoring and thereafter at bi-monthly intervals.

## **<u>1-hour and 24-hour TSP Air Quality Monitoring</u>**

3.13 The measuring procedures of the dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

## (AEROCET-831)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Press and hold the Power key momentarily to power on the unit and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 second to display the Sample Screen minutes.
- Press the START / STOP key to run the internal vacuum pump for 1 minute and ready to use.
- Use the select dial to select the PM range and press the START / STOP key to start a measurement.
- Finally, push the START/STOP key to stop the measuring after 1 hour sampling.
- For 24-hour TSP monitoring, the hold time was set for collection of 24-hour TSP samples. A separate automotive battery was used to support the dust meter for 24-hour TSP monitoring.
- Information such as sampling date, time, value and site condition were recorded during the monitoring period.
- All data were recorded in the data logger for further data processing.

#### Maintenance/Calibration

- 3.14 The following maintenance/calibration is required for the direct dust meters:
  - Check and calibrate the meter by HVS to check the validity and accuracy of the results measured by direct reading method prior to the commencement of the baseline monitoring. Dust meter will be checked and calibrated at bi-monthly intervals throughout the air quality monitoring period, if necessary.

#### **Results and Observations**

3.15 The monitoring results for 1-hour TSP and 24-hour TSP are summarised in **Table 3.4** and **Table 3.5** respectively. Detailed monitoring results and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendix E** and **Appendix F** respectively.

350

DMS - 4A

| Repo                  | orting Month |                      |                                      |                       |
|-----------------------|--------------|----------------------|--------------------------------------|-----------------------|
| Monitoring<br>Station |              | centration<br>1g/m³) | Action<br>– Level, μg/m <sup>3</sup> | Limit Level,<br>µg/m³ |
| Station               | Average      | Range                | Level, µg/m                          | μg/m                  |
| DMS – 1a              | 84.2         | 64.9 - 121.2         | 353                                  |                       |
| DMS - 2A              | 96.5         | 51.7 - 147.5         | 370                                  | 500                   |
| DMS - 3               | 85.1         | 52.7 - 124.4         | 351                                  | 500                   |

52.8-116.2

# Table 3.4Summary Table of 1-hour TSP Monitoring Results during the<br/>Reporting Month

| Table 3.5 | Summary Table of 24-hour TSP Monitoring Results during the |
|-----------|--|
|           | Reporting Month  |

82.7

| Monitoring<br>Station |         | centration<br>1g/m³) | Action<br>- Level, μg/m <sup>3</sup> | Limit Level,<br>µg/m <sup>3</sup> |
|-----------------------|---------|----------------------|--------------------------------------|-----------------------------------|
| Station               | Average | Range                | Level, µg/m                          | μg/m                              |
| DMS – 1a              | 83.3    | 53.3 - 111.3         | 184                                  |                                   |
| DMS – 2A              | 68.3    | 21.7 - 112.1         | 166                                  | 260                               |
| DMS-3                 | 45.8    | 20.2 - 66.9          | 166                                  | 260                               |
| DMS-4A                | 47.4    | 17.9 – 71.1          | 152                                  |                                   |

- 3.16 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 3.17 All 24-hour TSP monitoring was conducted as scheduled in the reporting month except the monitoring at DMS-3 on 14<sup>th</sup> September 2022 was rescheduled to 15<sup>th</sup> September 2022 due to power failure. No Action/Limit Level exceedance was recorded.
- 3.18 According to our field observations, the major dust source identified at the designated air quality monitoring stations in the reporting month are as follows:

Table 3.6Observation at Air Quality Monitoring Stations

| Monitoring Station | Major Dust Source   |  |
|--------------------|---|--|
| DMS-1a             | Road traffic, exposed site area, site vehicle / equipment<br>movement |  |
| DMS-2A             | Site vehicle / equipment movement                                     |  |
| DMS-3              | Road traffic  |  |
| DMS-4A             | Road traffic  |  |

- 3.19 The wind speed and wind direction were recorded by the installed Wind Anemometer set at DMS-4A. The location is shown in **Figure 2**.
- 3.20 The general weather condition and the wind data for the reporting month are summarised in **Appendix I**.

## **Event and Action Plan**

3.21 Should any project related non-compliance of the criteria occur, action in accordance with the Event Action Plan in **Appendix J** shall be carried out.

# 4 NOISE MONITORING

## **Monitoring Requirements**

4.1 In accordance with the EM&A Manual, four noise monitoring stations, namely NMS-1, NMS-2, NMS-3 and NMS-4A were selected for impact monitoring for the Project. Impact noise monitoring was conducted for at least once per week during the construction phase of the Project. Appendix B shows the established Action / Limit Levels for the noise monitoring works.

## **Monitoring Location**

4.2 Impact noise monitoring was conducted at the 4 monitoring stations under the Project, as shown in **Figure 3**. **Table 4.1** describes the locations of the noise monitoring stations.

| Table 4.1 | Location of Noise Monitoring Stations |
|-----------|---------------------------------------|
|-----------|---------------------------------------|

| Monitoring Station | Location                                  | Measurement        |
|--------------------|---|--------------------|
| NMS-1              | Village house in Ha Wan Tsuen             | Façade Measurement |
| NMS-2              | Village house along existing Ha Wan Tsuen | Free Field         |
| NMS-3              | Village house along Old Border Road       | Free Field         |
| NMS-4A(see Note 1) | Hong Kong Police Force, Lok Ma Chau       | Free Field         |
|                    | Operation Base at Horn Hill               | measurement        |

Note:

 Proposed replacement monitoring location for Noise Sensitive Receiver (NSR) MTL-20 – Village house in Ma Tso Lung (DMS-4A) as no work would be conducted near NSR MTL-20 due to exclusion of the original ECR.

## Monitoring Equipment

4.3 **Table 4.2** summarises the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix C**.

Table 4.2Noise Monitoring Equipment

| Equipment                     | Model          | Quantity |
|-------------------------------|----------------|----------|
| Integrating Sound Level Meter | BSWA 308       | 2        |
| Calibrator                    | SVANTEK SV 30A | 1        |

#### Monitoring Parameters, Frequency and Duration

4.4 **Table 4.3** summarises the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

| Monitoring<br>Stations            | Parameter  | Duration                            | Frequency     |
|-----------------------------------|--|-------------------------------------|---------------|
| NMS-1<br>NMS-2<br>NMS-3<br>NMS-4A | L10(30 min.) dB(A)<br>L90(30 min.) dB(A)<br>Leq(30 min.) dB(A)<br>(as six consecutive Leq,<br>5min readings) | 0700-1900 hrs on normal<br>weekdays | Once per week |

| Table 4.3 | Noise Monitoring Parameters, Duration and Frequency |
|-----------|---|
|           |   |

Remarks:

A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ). It is the constant noise level which, under a given situation and time period, contains the same acoustic energy as the actual time-varying noise level.

 $L_{10}$  is the level exceeded for 10% of the time. For 10% of the time, the sound or noise has a sound pressure level above  $L_{10}$ .

 $L_{90}$  is the level exceeded for 90% of the time. For 90% of the time, the noise level is above this level.

#### Monitoring Methodology and QA/QC Procedures

- The microphone head of the sound level meter was positioned at 1m from the exterior of the noise sensitive facade and lowered sufficiently so that the building's external wall acted as a reflecting surface;
- The battery condition was checked to ensure the correct functioning of the meter;
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

| _ | frequency weighting<br>time weighting | : A<br>: Fast  |
|---|---------------------------------------|--|
|   | time measurement                      | : L <sub>eq</sub> (30 min.) dB(A)<br>(as six consecutive L <sub>eq, 5min</sub> readings) during<br>non-restricted hours (i.e. 0700-1900 hrs on<br>normal weekdays) |

- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment;
- During the monitoring period, the L<sub>eq</sub>, L<sub>90</sub> and L<sub>10</sub> were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet;
- Noise measurement was paused temporarily during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible and observation record during measurement period should be provided; and
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s. The wind speed should be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

#### Maintenance and Calibration

- 4.5 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 4.6 The sound level meter and calibrator were checked and calibrated at yearly intervals.

- CEDD
- 4.7 Immediately prior to and following each noise measurement, the accuracy of the sound level meter should be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements would be accepted as valid only if the calibration levels before and after the noise measurement agreed to within 1.0 dB.

#### **Results and Observations**

4.8 The noise monitoring results are summarised in **Table 4.4**. Detailed monitoring results and graphical presentations of noise monitoring are shown in **Appendix G**.

Table 4.4Summary Table of Noise Monitoring Results during the Reporting<br/>Month

| Monitoring Station | Noise Level, | , Leq (30min) dB(A) | Action Level | Limit Level              |
|--------------------|--------------|---------------------|--------------|--------------------------|
| Women ing Station  | Average      | Range               | Action Level | Limit Level              |
| NMS-1              | 60.0         | 50.8 - 63.5         | When one     |                          |
| NMS-2              | 70.2         | 66.2 - 71.3         | documented   | $75 \text{ ID}(\Lambda)$ |
| NMS-3              | 59.9         | 55.8 - 61.1         | complaint is | 75 dB(A)                 |
| NMS-4A             | 53.7         | 51.2 - 56.8         | received.    |                          |

Remark: +3dB(A) façade correction included

If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

- 4.9 All noise monitoring was conducted as scheduled in the reporting month. No Action / Limit Level exceedance was recorded.
- 4.10 According to our field observations, the major noise source identified at the designated noise monitoring stations in the reporting month are as follows:

Table 4.5Observation at Noise Monitoring Stations

| Monitoring Station | Major Noise Source   |  |
|--------------------|--|--|
| NMS-1              | Excavation works, loading and unloading works, site vehicle / equipment movement (mainly due to other project) |  |
| NMS-2              | Site vehicle / equipment movement  |  |
| NMS-3              | Road traffic   |  |
| NMS-4A             | Road traffic   |  |

#### **Event and Action Plan**

4.11 Should any project related non-compliance of the criteria occur, action in accordance with the Event Action Plan in **Appendix J** shall be carried out.

# 5 WATER QUALITY MONITORING

## **Monitoring Requirements**

- 5.1 According to the EM&A Manual, impact water quality monitoring shall be carried out three days per week during the construction period. The interval between two sets of monitoring shall not be less than 36 hours.
- 5.2 Replicate in-situ measurements and samples collected from each independent sampling event shall be collected to ensure a robust statistically interpretable database.
- 5.3 Impact water quality monitoring was conducted at three depths (i.e. 1m below surface, mid-depth and 1m above river bed, except where the water depth was less than 6m, mid-depth station might be omitted. Should the water depth be less than 3m, only the mid-depth station was monitored) dissolved oxygen (DO) concentration, DO saturation, suspended solids (SS), turbidity, pH, salinity and temperature were monitored in accordance with the requirements set out in the EM&A Manual.
- 5.4 **Appendix B** shows the established Action and Limit Levels for the water quality monitoring work.

## **Monitoring Locations**

- 5.5 Impact water quality monitoring was conducted at 6 monitoring stations under the Project, which is summarised in **Table 5.1**. The locations of monitoring stations are shown in **Figure 4**.
- 5.6 Based on the updated construction programme under Contract No. YL/2017/03, the waterbased construction works for temporary vehicular bridge was completed on 7<sup>th</sup> April 2021 which was confirmed by Engineer Representative under Contract No. YL/2017/03 via email dated 15<sup>th</sup> June 2021. The additional monitoring station, BS1 was therefore proposed to be deleted from the water quality monitoring proramme starting from 28<sup>th</sup> June 2021. Other water quality monitoring stations remain unchanged. This Proposal for Update of Water Quality Monitoring Stations was verified by IEC and agreed by EPD via email dated 22<sup>nd</sup> June 2021.

| <b>Monitoring Station</b> | Location  | Nature of the Location                                   |  |
|---------------------------|---|--|--|
| CS1                       | Control Station at Old Shenzhen River           | Control Station at Meander                               |  |
| IS1                       | Impact Station at Old Shenzhen River            | Impact Station at Meander                                |  |
| IS2                       | Impact Station at Old Shenzhen River            | Impact Station at Meander                                |  |
| IS4                       | Impact Station at Ping Hang Stream              | Reference Station  |  |
| CS5                       | Control Station at south of Lung Hau            | Control Station for IS6                                  |  |
| IS6                       | Impact Station near Lung Hau Road               | Impact Station   |  |
| <sup>(1)</sup> BS1        | Impact Station at Old Shenzhen River<br>Meander | Additional impact station for temporary vehicular bridge |  |

Table 5.1Location for Water Quality Monitoring Stations

Note:

 Terminated starting from 28<sup>th</sup> June 2021 according to Proposal for Update of Water Quality Monitoring Stations (approved by EPD on 22<sup>nd</sup> June 2021).

# **Monitoring Equipment**

#### Instrumentation

5.7 A multi-parameter meters (Model YSI EXO) were used to measure DO, turbidity, salinity, pH and temperature.

## **DO and Temperature Measuring Equipment**

- 5.8 The instrument for measuring DO and temperature was portable and weatherproof complete with cable, sensor, comprehensive operation manuals and use DC power source. It was capable of measuring:
  - A DO level in the range of 0-20 mg/L and 0-200% saturation; and
  - A temperature of 0-45 degree Celsius.
- 5.9 It had a membrane electrode with automatic temperature compensation complete with a cable.
- 5.10 Sufficient stocks of spare electrodes and cables were available for replacement where necessary.
- 5.11 Salinity compensation was built-in in the DO equipment.

## **Turbidity**

5.12 Turbidity was measured in-situ by the nephelometric method. The instrument was portable and weatherproof using a DC power source complete with cable, sensor and comprehensive operation manuals. The equipment was capable of measuring turbidity between 0-1000 NTU. The probe cable was not less than 25m in length. The meter was calibrated in order to establish the relationship between NTU units and the levels of SS. The turbidity measurement was carried out on split water sample collected from the same depths of SS samples.

#### **Sampler**

5.13 A water sampler, consisting of a transparent Polyvinyl Chloride (PVC) of a capacity of not less than two litres which could be effectively sealed with cups at both ends was used. The water sampler had a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler was at the selected water depth. In addition, a self-made sampling bucket was also used for sampling at the monitoring station with shallow water.

#### Water Depth Detector

5.14 A portable, battery-operated echo sounder was used for the determination of water depth at each designated monitoring station.

## рH

5.15 The instrument was consisting of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device. It was readable to 0.1pH in a range of 0 to 14. Standard buffer solutions of at least pH 7 and pH 10 were used for calibration of the instrument before and after use.

## <u>Salinity</u>

5.16 A portable salinometer capable of recording salinity within the range of 0-40 ppt was used for salinity measurements.

## **Sample Container and Storage**

- 5.17 Following collection, water samples for laboratory analysis were stored in high density polythene bottles (250ml/1L) with no preservatives added, packed in ice (cooled to 4°C without being frozen) and kept in dark during both on-site temporary storage and shipment to the testing laboratory. The samples were delivered to the laboratory as soon as possible and the laboratory determination work was started within 24 hours after collection of the water samples. Sufficient volume of samples was collected to achieve the detection limit.
- 5.18 **Table 5.2** also summarises the type of sampling bottle and preservation method for laboratory testing.

Table 5.2Types of Sampling Bottle and Preservation Method

| Parameter | <b>Preservation Method</b> | Type of Sample Container |
|-----------|----------------------------|--------------------------|
| Total SS  | Refrigerate                | 1 litre plastic bottle   |

#### **Calibration of In-Situ Instruments**

- 5.19 All in-situ monitoring instruments were checked, calibrated and certified by Wellab Limited before use, and subsequently re-calibrated at 3-month intervals throughout all stages of the water quality monitoring programme. Responses of sensors and electrodes were checked with certified standard solutions before each use. Wet bulb calibration for a DO meter was carried out before measurement at each monitoring event.
- 5.20 For the on-site calibration of field equipment (Multi-parameter Water Quality System), the BS 1427:2009, "Guide to on-site test methods for the analysis of waters" was observed.
- 5.21 Sufficient stocks of spare parts were maintained for replacement when necessary. Backup monitoring equipment was also being made available so that monitoring could proceed uninterrupted even when some equipment was under maintenance, calibration, etc.
- 5.22 The equipment used for impact water quality monitoring is shown in **Table 5.3** and copies of the calibration certificates are shown in **Appendix C**. All the monitoring equipment complied with the requirements set out in the EM&A Manual.

| Table 5.3 | Water Quality Monitoring Equipment |
|-----------|------------------------------------|
|-----------|------------------------------------|

| Equipment                               | Model and Make  | Quantity |
|---|---|----------|
| Sonar Water Depth Detector              | Garmin Fishfinder 140 / Garmin Striker plus 4   | 1        |
| Water Sampler                           | A 2-litre transparent PVC cylinder with latex cups<br>at both ends or self-made sampling bucket | 1        |
| Multi-parameter Water Quality<br>System | YSI EXO 1   | 2        |

## **Monitoring Parameters and Frequency**

5.23 **Table 5.4** summarises the monitoring parameters, monitoring depths and frequency of the water quality monitoring. The water quality monitoring schedule for the reporting month is shown in **Appendix D**.

| Monitoring<br>Station           | Parameter (unit)  | Depth  | Frequency  |
|---------------------------------|---|--|--|
| CS1, IS1, IS2,<br>IS4, CS5, IS6 | <ul> <li>Temperature(°C)</li> <li>pH (pH unit)</li> <li>turbidity (NTU)</li> <li>water depth (m)</li> <li>salinity (ppt)</li> <li>DO (mg/L and % of saturation)</li> <li>SS (mg/L)</li> </ul> | <ul> <li>3 water depths: 1m<br/>below water surface,<br/>mid-depth and 1m above<br/>river bed.</li> <li>If the water depth was<br/>less than 3m, mid-depth<br/>sampling only.</li> <li>If water depth was less<br/>than 6m, mid-depth<br/>might be omitted.</li> </ul> | • 3 days per week<br>during the<br>construction period<br>of the Project |

Table 5.4Water Quality Monitoring Parameters, Depths and Frequency

5.24 Monitoring location/position, time, water depth, sampling depth, pH, salinity, DO saturation, water temperature, tidal stages, weather conditions and any special phenomena or work underway nearby were recorded.

## **Monitoring Methodology**

#### Instrumentation

5.25 A multi-parameter meters (Model YSI EXO) were used to measure DO, turbidity, salinity, pH and temperature.

#### **Operating/Analytical Procedures**

5.26 At each measurement, two consecutive measurements of DO concentration, DO saturation, salinity, turbidity, pH and temperature were taken. The probes were retrieved out of the water after the first measurement and then re-deployed for the second measurement. Where the difference in the values between the first and second readings of each set was more than 25% of the value of the first readings, this set of readings was discarded and further readings were taken.

#### Laboratory Analytical Methods

5.27 The testing of all parameters was conducted by Wellab Limited for the water samples and comprehensive QA and QC procedures were in place in order to ensure the quality and consistency of results. The testing method, reporting limit and detection limit are provided in **Table 5.5**.

| Determinant | Instrumentation | Analytical<br>Method | Limit of<br>Reporting | Detection<br>Limit |
|-------------|-----------------|----------------------|-----------------------|--------------------|
| SS          | Weighing        | APHA 17ed 2540 D     | 2.5 mg/L              | 0.5 mg/L           |

#### Table 5.5Laboratory Analysis Method for Water Samples

Remark: The limit of reporting, 2.5mg/L has been adopted during baseline water quality monitoring stage

#### QA/QC Requirements

#### **Decontamination Procedures**

5.28 Water sampling equipment used during the course of the monitoring programme was decontaminated by manual washing and rinsed clean seawater/distilled water after each sampling event. All disposal equipment was discarded after sampling.

#### Sampling Management and Supervision

- 5.29 All sampling bottles were labelled with the sample identity laboratory number and sampling date. Water samples were dispatched to the testing laboratory for analysis as soon as possible after the sampling. All samples were stored in a cool box and kept at less than 4°C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory representatives at locations specified by the laboratory.
- 5.30 The laboratory determination work was started as soon as possible after collection of the water samples.

#### QC Measures for Sample Testing

- 5.31 The sample testing and following QC programme were performed by Wellab Limited for every batch of 20 samples:
  - $\diamond$  One method blank; and
  - $\diamond$  One set of QC samples.

#### Maintenance and Calibration

5.32 All in-situ monitoring instruments were checked, calibrated and certified by Wellab Limited before use, and subsequently re-calibrated at 3-month intervals throughout all stages of the water quality monitoring programme.

#### **Results and Observations**

- 5.33 The monitoring results and graphical presentation of water quality at the monitoring stations are shown in **Appendix H.**
- 5.34 The summary of exceedance recorded in the reporting month is shown in **Appendix K** and summarised in the **Table 5.6**. No Action/Limit Level exceedance was recorded in the reporting month.

| Station | Exceedance<br>Level | DO | Turbidity | SS | Total<br>Number of<br>Non-project<br>Related<br>Exceedances | Total<br>Number of<br>project<br>Related<br>Exceedances |
|---------|---------------------|----|-----------|----|---|---|
| IS1     | Action Level        | 0  | 0         | 0  | 0   | 0   |
|         | Limit Level         | 0  | 0         | 0  | 0   | 0   |
| IS2     | Action Level        | 0  | 0         | 0  | 0   | 0   |
|         | Limit Level         | 0  | 0         | 0  | 0   | 0   |
| IS4     | Action Level        | 0  | 0         | 0  | 0   | 0   |
|         | Limit Level         | 0  | 0         | 0  | 0   | 0   |
| IS6     | Action Level        | 0  | 0         | 0  | 0   | 0   |
|         | Limit Level         | 0  | 0         | 0  | 0   | 0   |
| Total   | Action Level        | 0  | 0         | 0  | 0   | 0   |
| Total   | Limit Level         | 0  | 0         | 0  | 0   | 0   |

Table 5.6Summary of Water Quality Exceedances

5.35 No water quality monitoring was conducted at IS6 in the reporting month since the channel was dry.



5.36 Water quality monitoring was conducted as scheduled in the reporting month.

#### **Event and Action Plan**

5.37 Should any project related non-compliance of the criteria occur, action in accordance with the Event Action Plan in **Appendix J** shall be carried out.

# 6 ECOLOGICAL MONITORING

## LMC Loop

## Monitoring Requirements (Avifauna Monitoring – Flight Line Survey)

#### Monitoring Requirements

- 6.1 As required under Section 11.4.1.1 of EM&A Manual, flight line corridor survey was required from the beginning of work until 12 months after the establishment of the Ecological Area or completion of work on the Western Connection Road, whichever was the later.
- 6.2 The purpose of the survey was to identify the number and species composition of birds using the flight line and monitor if there was any impact from construction works.

Monitoring Frequency

6.3 Flight line survey is required to be carried out on monthly basis.

#### Monitoring Location

6.4 The flight line corridor survey work should be carried out at the Lok Ma Chau Lookout, according to Section 11.4.1.1 of the EM&A Manual. The location at Lok Ma Chau Lookout is shown in **Figure 5a**.

Monitoring Methodology

- 6.5 Flight lines of birds through the area were surveyed once monthly at Lok Ma Chau Lookout, adjacent to the Loop.
- 6.6 Observations were carried out at Lok Ma Chau Lookout for two hours from 30 minutes before sunrise in the early morning.
- 6.7 During the survey, the surveyor marked on a standard map for the estimated location of the flight path used by waterbird species, birds of prey or other larger species of conservation interest passing through the area. Flights involving short hops from point to point were not recorded. The focus was on the flight line corridor over the Loop or the southwest section of old Shenzhen River meander.
- 6.8 During the survey, species generally commensal with man (e.g. Black-collared Starling), common and widespread in HK (e.g. Crested Myna) or small in size and not prone to following flight lines en masse (e.g. Barn Swallow) were ignored in order to concentrate on species of conservation interest and/or those prone to using flight lines (e.g. large waterbirds).
- 6.9 For each observation of birds in flight, the number, the species and their height above the ground were recorded. Height above the ground was estimated in relation to the level of the Loop and adjacent fish pond area, and/or the location of the observer.
- 6.10 Given the difficulty of accurately measuring height above ground from a distance, three height classes were used: 10m, 20m and 30m or above. In practice, this means birds were assigned to ranges of 5-15m (10m height class), 15-25m (20m height class) and 25m or above (30m height class). Approximate heights of observation points were 40m

at Lok Ma Chau Lookout.

- 6.11 Flight line locations marked on the maps were then overlain with a 100m grid, each square having a unique number.
- 6.12 The number of birds of each species passing through each 100m grid (the number of "bird-flights") and their height above ground were then entered into an Excel spreadsheet. These data were then mapped, and on the figures produced a greater intensity of colour indicated a higher number of birds, as shown in **Figure 6**.

Monitoring Day

6.13 The flight line survey was carried out on 16<sup>th</sup> September 2022. Sunrise time at 6:10 am and the survey started at 5:53 am and lasted for 2 hours. The weather was fine throughout the survey.

Monitoring Result

6.14 Total number of birds observed was 144. Six species were included in the record of the flight line survey, including Little Egret, Great Egret, Chinese Pond Heron, Blackcrowned Nigh Heron, Grey Heron and Black Kite. **Table 6.1** shows the summary of the number of birds observed in this Survey.

| Species                      | Number of<br>Birds | Height<br>class 1 | Height<br>Class 2 | Height<br>Class 3 |
|------------------------------|--------------------|-------------------|-------------------|-------------------|
| Little Egret 小白鷺             | 83                 | 0                 | 15                | 68                |
| Great Egret 大白鷺              | 30                 | 0                 | 9                 | 21                |
| Chinese Pond Heron 池鷺        | 14                 | 8                 | 5                 | 1                 |
| Black-crowned Night Heron 夜鷺 | 2                  | 2                 | 0                 | 0                 |
| Grey Heron 蒼鷺                | 2                  | 0                 | 1                 | 1                 |
| Black Kite 黑鳶                | 13                 | 0                 | 4                 | 9                 |
| Total                        | 144                | 10                | 34                | 100               |

#### Table 6.1Number of Birds Observed

6.15 The total number of bird-flights (number of birds of each species passing through each 100m square) observed across all 100m grid squares was 1321. **Table 6.2** shows the number of bird-flights for the six species respectively.

| Species                      | Total number of<br>Bird-Flights |
|------------------------------|---------------------------------|
| Little Egret 小白鷺             | 833                             |
| Great Egret 大白鷺              | 271                             |
| Chinese Pond Heron 池鷺        | 87                              |
| Black-crowned Night Heron 夜鷺 | 10                              |
| Grey Heron 蒼鷺                | 11                              |
| Black Kite 黑鳶                | 109                             |
| Total                        | 1321                            |

| Table 6.2 Number of Bird-flights | Table 6.2 | Number of Bird-flights |
|----------------------------------|-----------|------------------------|
|----------------------------------|-----------|------------------------|

- 6.16 The distribution of flight line usage in this survey is shown in **Figure 6**.
- 6.17 Flight lines recorded were in general concentrated mainly on LMC Meander and adjacent areas including Ecological Area Zone (EA Zone) and along Shenzhen River. It demonstrates that the large waterbirds prefer using the flight line corridor above the LMC Meander as well as the unaffected Shenzhen River instead of the centre of LMC Loop.

#### Monitoring Requirements (Mammals)

#### Monitoring Requirements

- 6.18 As required under Section 11.4.1.2 of the EM&A Manual, monitoring of mammals are required for Eurasian Otter, other mammals and dogs during the site formation and establishment period of Ecological Area.
- 6.19 The purpose of the monitor is to observe the connectivity between the existing reed marsh and the Ecological Area, and if there was any sign of otter and mammals around the Ecological Area.

#### **Monitoring Location**

6.20 Three cameras should be placed where accessible, facing towards the Ecological Area and the Loop. The locations of cameras are subject to the project progress and result of the survey.

#### Monitoring Methodology

6.21 Monitoring of Eurasians Otter is notoriously difficult due to their secretive and nocturnal habits in Hong Kong. Therefore, remote-sensing (infra-red flash) cameras shall be used to detect any signs of Eurasian Otter and mammals.

#### Monitoring Results

- 6.22 In view of current site condition of Loop, the connectivity between the existing reed marsh and the EA Zone has been fenced off due to other project's land occupier. In addition, 12-month establishment period of EA zone has also been completed.
- 6.23 The mammals monitoring in the Loop was therefore temporarily suspended since March 2022 and will be resumed subject to the site condition.

#### Western Connection Road

#### Monitoring Requirements (Avifauna Monitoring – Flight Line Survey)

6.24 Refer to Sections 6.1 to 6.17.

#### Monitoring Requirements (Avifauna Monitoring – Pond 12)

#### Monitoring Requirements

6.25 As required under Section 11.4.2.1 of EM&A Manual, weekly counts of the number and

species of bird using Pond 12 was required from the beginning of work until 12 months after the establishment of the Ecological Area or completion of work on the Western Connection Road, whichever is the later.

6.26 The purpose of the survey was to identify the number and species composition of birds using Pond 12 to ensure there would be no impacts greater than predicted from construction works.

Monitoring Frequency

6.27 Pond 12 avifauna survey is required to be carried out on a weekly basis.

#### Monitoring Location

6.28 Monitoring of avifauna was conducted at Pond 12. Location of Pond 12 is shown in Figure 5a.

#### Monitoring Methodology

- 6.29 The species and number of birds using Pond 12 were surveyed weekly. Each weekly survey started before the commencement of works of the day, and ended 1 hour after works had begun.
- 6.30 During the survey, the surveyor would identify and count each bird using Pond 12 with a pair of binoculars and a camera. The abundance and species of the identified birds would be recorded.

#### Monitoring Result

6.31 Pond 12 avifauna surveys were carried out weekly in the reporting month.

Dates of pond 12 avifauna survey: 7<sup>th</sup>, 14<sup>th</sup>, 21<sup>st</sup> and 28<sup>th</sup> September 2022

- 6.32 In total, 221 individuals from 27 avifauna species were recorded at Pond 12 in the reporting month. The detailed results are shown in **Appendix R1**.
- 6.33 The monitoring results during construction works were compared against the results before the commencement of works of the day. The number of bird species and the abundance of birds recorded at Pond 12 during construction were higher than the results prior to the construction works. (Refer to **Table 6.3**).

| Monitoring Data                 | Number of Species                    |    | Abundance              |                        |
|---------------------------------|--------------------------------------|----|------------------------|------------------------|
| Monitoring Date                 | BeforeDuringConstructionConstruction |    | Before<br>Construction | During<br>Construction |
| 7 <sup>th</sup> September 2022  | 10                                   | 14 | 15                     | 31                     |
| 14 <sup>th</sup> September 2022 | 6                                    | 11 | 13                     | 24                     |
| 21 <sup>st</sup> September 2022 | 9                                    | 15 | 27                     | 29                     |
| 28 <sup>th</sup> September 2022 | 9                                    | 13 | 29                     | 53                     |

#### Table 6.3Summary of Avifauna Monitoring Results at Pond 12

6.34 The monitoring results indicated Pond 12 was utilized by waterbirds and wetlanddependent species in the reporting month. No significant impact of construction activities on bird use of the pond was observed.

#### Herpetofauna

#### Monitoring Requirements

- 6.35 Under Section 11.4.2.2 of EM&A Manual, monitoring of the only herpetofauna species of conservation interest in the area around pond 12, the Chinese Bullfrog, should be conducted before and during the whole construction period.
- 6.36 The purpose of the survey was to ensure the abundance of the Chinese Bullfrog in the area of Pond 12, LMC Tsuen, and nearby wetlands is not affected by construction works.

#### Monitoring Frequency

6.37 Herpetofauna monitoring was conducted once monthly during wet season (March to October), including both day-time and night-time survey.

#### Monitoring Location

6.38 Herpetofauna monitoring was conducted along the designated transect around Pond 12, LMC Tsuen, as well as any nearby wetlands within a 100m radius into which disturbed bull frog may move. Location of the Herpetofauna survey transect is shown in Figure 5b for reference.

#### Monitoring Methodology

6.39 Survey along the transect was conducted once during daytime, and once during night time. Surveyors would actively search for presence of tadpoles, froglets or adults in potential habitats (such as ditches, ponds, marshes and wet agricultural land) through direct observation, or identification of vocalisations.

#### Monitoring Result

6.40 Herpetofauna survey was carried out once in the reporting month.

| Date of Herpetofauna survey: | 13 <sup>th</sup> September 2022 |
|------------------------------|---------------------------------|
|                              | (both day-time and              |
|                              | night-time survey)              |

6.41 No potential impact due to the construction activities of Western Connection Road was identified during the survey of Chinese Bullfrog in the reporting month. The detailed results are shown in **Appendix R2**.

#### Aquatic Fauna

#### Monitoring Requirements

- 6.42 Under Section 11.4.2.3 of EM&A Manual, surveys of the population of Rose Bitterling at streams and associated ponds south of Lung Hau Road and monitoring of water quality are required to identify potential impacts.
- 6.43 The purpose of the survey was to ensure the population of Rose Bitterling at the stream and associated ponds south of Lung Hau Road as well as the water quality at the area where Rose Bitterling is present are not affected by construction works.

#### Monitoring Frequency

- 6.44 Monitoring of Rose Bitterling population was conducted monthly during the construction period of WCR to identify potential impacts.
- 6.45 *In situ* monitoring of water quality was conducted weekly at the stream and associated ponds south of Lung Hau Road where Rose Bitterling is present, and whole site audit was carried out at the construction site to identify potential impacts on the stream.
- 6.46 *In situ* monitoring of water quality in LMC Meander was conducted weekly during the construction phase and the first 12 months of operation.

#### Monitoring Location

- 6.47 Monitoring of Rose Bitterling and *in situ* monitoring of water quality were conducted at the stream and associated ponds south of Lok Ma Chau Road where Rose Bitterling is present. There are 4 sampling points along the stream, and 4 sampling points at the ponds. The sampling locations are shown in **Figure 5c**.
- 6.48 *In situ* monitoring of water quality in LMC Meander was conducted at 3 monitoring stations, including CS1, IS1 and IS2, as stated in Section 6.3 of the EM&A Manual. The monitoring stations are shown in **Figure 4**.

#### Monitoring Methodology

6.49 Monitoring of Rose Bitterling was conducted by backside observation with the aid of WMA21009\2209\Rpt\_2209\_v.1.0 34 Wellab

binoculars, for 5 minutes at each sampling point. After bankside observation, sweep netting was also carried out at each sampling point, if feasible.

- 6.50 The number of Rose Bitterling observed on bankside and by sweep netting at each sampling location was recorded. Other human activities or change in environment that may affect the survey result will be specified, if any.
- 6.51 Measurements for *in situ* monitoring of water quality include temperature, pH, salinity, turbidity and dissolved oxygen. Monitoring equipment for water quality monitoring is presented in Section 5.

Monitoring Result

6.52 Aquatic fauna survey was carried out once and weekly *in situ* water quality monitoring was conducted in the reporting month.

| Date of Aquatic Fauna Survey:                         | 7 <sup>th</sup> September 2022   |  |  |
|---|--|--|--|
| Date of Water Quality Monitoring for<br>Aquatic Fauna | <u>LMC Meander</u><br>2 <sup>nd</sup> , 5 <sup>th</sup> , 7 <sup>th</sup> , 9 <sup>th</sup> 13 <sup>th</sup> , 15 <sup>th</sup> , 17 <sup>th</sup> , 19 <sup>th</sup> , 21 <sup>st</sup> ,<br>23 <sup>rd</sup> , 26 <sup>th</sup> , 28 <sup>th</sup> and 30 <sup>th</sup> September 2022 |  |  |
|   | Stream and associated ponds south of Lung Hau Road   |  |  |
|   | $2^{nd}$ , $7^{th}$ , $13^{th}$ , $19^{th}$ and $28^{th}$ September 2022   |  |  |

- 6.53 No potential impact due to the runoff from the construction activities of the Western Connection Road was identified during the survey of Aquatic Fauna in the reporting month. In addition, no deterioration in the water quality due to the construction activities of the Western Connection Road was observed.
- 6.54 The detailed aquatic fauna (Rose Bitterling) results and *In situ* water quality monitoring results at the stream and associated ponds south of Lung Hau Road are shown in **Appendix R3** and **R4** respectively.
- 6.55 *In situ* water quality monitoring results in LMC Meander at 3 monitoring stations, including CS1, IS1 and IS2 are presented in Section 5 and **Appendix H**. No Action / Limit Level exceedance was recorded.

### 7 LAND CONTAMINATION

### General

7.1 According to the EM&A Manual Section 8.2 and the details of the remediation and associated testing referred to in Chapter 8 of the EIA Report (AEIAR-176/2013), five (5) arsenic-contaminated zones were identified within the Loop. The estimated depth and volume of contaminated soil for each remediation zone are listed in **Table 7.1** below.

| Contamination<br>Zone ID in EIA | Contamination<br>Hot Spot | Estimated<br>Vertical<br>Extent of<br>Contamination | Estimated<br>Thickness<br>(m) | Estimated Area<br>of<br>Contamination<br>Zone (m <sup>2</sup> ) | Volume of |
|---------------------------------|---------------------------|---|-------------------------------|---|-----------|
| A-S24                           | LD-001                    | 2.5m to 4.0m<br>below existing<br>ground level      | 1.5                           | 4001  | 6002      |
| A-SG10                          | LD-002                    | 4.0m to 5.5m<br>below existing<br>ground level      | 1.5                           | 3520  | 5280      |
| A-S20                           | LD-003                    | 2.5m to 4.0m<br>below existing<br>ground level      | 1.5                           | 4989  | 7484      |
| A-S03                           | LD-004-A                  | 2.5m to 4.0m<br>below existing<br>ground level      | 1.5                           | 4580  | 6870      |
| A-S03a1                         | LD-004-B                  | 4.0m to 5.5m<br>below existing<br>ground level      | 1.5                           | 4452  | 6678      |
| A-S03c1                         | LD-004-C                  | 1.0m to 2.5m<br>below existing<br>ground level      | 1.5                           | 5601  | 8402      |
| A-S01                           | LD-005                    | 2.5m to 5.5m<br>below existing<br>ground level      | 3.0                           | 5576  | 16728     |

 Table 7.1
 Detailed Contamination Information for Designated Remediation Areas

7.2 Based on the Contract requirements, "Solidification / Stabilisation" was the recommended treatment method to remediate all contaminated soils and Portland cement was proposed to be used for the contaminated soil treatment. The target of soil remediation is listed in **Table 7.2**.

 Table 7.2 Contaminant Solidification & Stabilisation Target for Cement Solidification / Stabilisation (CS/S)

| Contaminant     | Toxicity Characteristic<br>Leaching Procedure<br>(TCLP) Limit of Arsenic | Unconfined Compressive<br>Strength (UCS) |
|-----------------|--|--|
| Metal – Arsenic | $\leq$ 5 mg/L  | ≥1 Mpa                                   |

7.3 Trial of CS/S was undertaken between April and June 2019 and the second trial was conducted in August 2019. According to trial performance results, cement / soil ratios of 10% and 7.5% could achieve the remediation target and these ratios had been adopted for the subsequent remediation work. The proposed cement/soil ratios were accepted by

relevant parties before the remediation work started. The contaminated soil excavation and remediation commenced on site in mid-July 2019.

#### **Remediation Work Progress in the Reporting Month**

- 7.4 As advised by the Contractor, Decontamination for all Hotspots (LD01 LD05) was completed and backfilling of treated soil was completed on 31 May 2021. After completion of remediation works at each hot spots, Interim Remediation Reports (IRR) would be prepared by the Land Contamination Specialist and submitted to EPD in accordance with Condition 2.16 of the EP-477/2013/A. The status of IRRs are summarised below.
  - (a) IRR for hot spot LD-001 endorsed by EPD on 6<sup>th</sup> January 2020
  - (b) IRR for hot spot LD-003 endorsed by EPD on 18<sup>th</sup> March 2020
  - (c) IRR for hot spot LD-002 commented by EPD on 3<sup>rd</sup> September 2020 and resubmitted by Contractor on 16th September 2020
  - (d) IRR for hot spot LD-005 endorsed by EPD on 23<sup>rd</sup> October 2020
  - (e) Final Remediation Report including the result of hotpsot LD-004 was submitted to EPD on 28<sup>th</sup> June 2021. The final Remediation Report was approved by EPD with minor comments in August 2021.
- 7.5 No work related to land contamination was conducted in the reporting month.

### 8 WASTE MANAGEMENT

#### General

8.1 Waste management was carried out in accordance with the Waste Management Plan (WMP) for the Project.

#### Solid and Liquid Waste Management Status

8.2 The amount of waste generated by the activities of the Project in the reporting month is shown **Table 8.1**.

| Contract(s)                |  | Waste Type   | Quantity this month | Disposal / Dumping<br>Grounds |
|----------------------------|--|--|---------------------|-------------------------------|
|                            |  | Reused in this Contract<br>(Inert) (in '000 m <sup>3</sup> )             | 0                   | N/A                           |
| Contract No.<br>YL/2020/01 |  | Reused in other Contracts/<br>Projects (Inert) (in '000 m <sup>3</sup> ) | 0                   | N/A                           |
|                            |  | Disposal as Public Fill<br>(Inert) (in '000 m <sup>3</sup> )             | 0                   | N/A                           |
|                            |  | Reused in this Contract<br>(Inert) (in '000 m <sup>3</sup> )             | 0                   | N/A                           |
| Contract No.<br>YL/2020/02 | Inert  | Reused in other Contracts/<br>Projects (Inert) (in '000 m <sup>3</sup> ) | 0                   | N/A                           |
|                            |  | Disposal as Public Fill<br>(Inert) (in '000 m <sup>3</sup> )             | 0.252               | N/A                           |
|                            |  | Reused in this Contract<br>(Inert) (in '000 m <sup>3</sup> )             | 0                   | N/A                           |
| Contract No.<br>YL/2021/01 | Reused in other Contracts/<br>Projects (Inert) (in '000 m <sup>3</sup> ) | 0  | N/A                 |                               |
|                            |  | Disposal as Public Fill<br>(Inert) (in '000 m <sup>3</sup> )             | 0.005               | N/A                           |
|                            |  | Recycled Metal ('000kg)  | 0                   | N/A                           |
| Contract No.               |  | Recycled Paper / Cardboard<br>Packing ('000kg)                           | 0.130               | N/A                           |
| YL/2020/01                 |  | Recycled Plastic ('000kg)  | 0                   | N/A                           |
|                            |  | Chemical Wastes ('000kg)   | 0                   | N/A                           |
|                            |  | General Refuses ('000m <sup>3</sup> )                                    | 0.109               | NENT Landfill                 |
|                            |  | Recycled Metal ('000kg)  | 0                   | N/A                           |
| Contract No. Non-          | Non-   | Recycled Paper / Cardboard<br>Packing ('000kg)                           | 0                   | N/A                           |
| YL/2020/02                 | inert  | Recycled Plastic ('000kg)  | 0                   | N/A                           |
|                            |  | Chemical Wastes ('000kg)   | 0                   | N/A                           |
|                            |  | General Refuses ('000m <sup>3</sup> )                                    | 0.324               | NENT Landfill                 |
| Contract No.<br>YL/2021/01 |  | Recycled Metal ('000kg)  | 0                   | N/A                           |
|                            |  | Recycled Paper / Cardboard<br>Packing ('000kg)                           | 0                   | N/A                           |
|                            |  | Recycled Plastic ('000kg)  | 0                   | N/A                           |
|                            |  | Chemical Wastes ('000kg)   | 0                   | N/A                           |
|                            |  | General Refuses ('000m <sup>3</sup> )                                    | 0                   | N/A                           |

 Table 8.1
 Quantities of Waste Generated in the Reporting Month

<sup>8.3</sup> The amount of wastes generated by the construction works of the Project in Waste Flow Table during the reporting month is shown in **Appendix O**.

### 9 ENVIRONMENTAL SITE INSPECTION

#### **Site Audits**

- 9.1 Site audits were carried out by ET on weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures on the Project site. The summaries of site audits are attached in **Appendix L**.
- 9.2 Site audits were conducted by ET with the representative of the Consultants, the Contractor and IEC on 5<sup>th</sup>, 9<sup>th</sup>, 13<sup>th</sup>, 14<sup>th</sup>, 19<sup>th</sup>, 21<sup>st</sup>, 26<sup>th</sup> and 28<sup>th</sup> September 2022 in the reporting month. Summary of site audits under the Project are presented in **Table 9.1**. The details of observations during site audit are shown in **Table 9.2**.

Table 9.1Summary of Site Audits

| Contract(s)  | Date(s) of Site Environmental Audit  |
|--|--|
| Contract No. YL/2020/01 - Development of Lok Ma Chau       | 9 <sup>th</sup> , 14 <sup>th</sup> , 21 <sup>st</sup> and 28 <sup>th</sup> September |
| Loop: Main Works Package 1 – Contract 1 Site Formation     | 2022   |
| and Infrastructure Works inside Lok Ma Chau Loop and       |  |
| Western Connection Road Phase 1                            |  |
| Contract No.: YL/2020/02 - Development of Lok Ma Chau      | 9 <sup>th</sup> , 14 <sup>th</sup> , 21 <sup>st</sup> and 28 <sup>th</sup> September |
| Loop: Main Works Package 1 – Contract 2 Western            | 2022   |
| Connection Road Phase 2, Connection Roads to Fanling / San |  |
| Tin Highway and Direct Road Link Phase 1                   |  |
| Contract No.: YL/2021/01 – Development of Lok Ma Chau      | 5 <sup>th</sup> , 13 <sup>th</sup> , 19 <sup>th</sup> and 26 <sup>th</sup> September |
| Loop: Main Works Package 1 – Contract 3 Direct Road Link   | 2022   |
| Phase 2  |  |

9.3 During site inspections in the reporting month, no non-conformance was identified. The observations and recommendations made during the audit sessions are summarised in **Table 9.2**.

| Parameters  | Date         | Observations and  | Follow-up  |
|---|--------------|---|--|
|   |              | Recommendations   |  |
| Contract No. YL   | /2020/01     |   | -  |
| Water Quality   | 09/09/2022   | WCR   | observed during follow-up audit session on 14 <sup>th</sup> September 2022   |
| Air Quality   |              | Water spraying should be provided<br>for the dusty generation works and<br>haul road at near Pond 13 for dust<br>suppression. | Improvement/ Rectification was<br>observed during follow-up audit<br>session on 21 <sup>st</sup> September 2022.   |
| Contract No. YL   | /2020/02     |   | -  |
| Air Quality   | 14/09/2022   | To replace the invalid NRMM label for the crane at RW9.   | Improvement/ Rectification was<br>observed during follow-up audit<br>session on 21 <sup>st</sup> September t 2022. |
| Water Quality   |              | To clear the blocked drain at the site<br>area near Pai Lau.  | Improvement/ Rectification was observed during follow-up audit session on 21 <sup>st</sup> September t 2022.       |
| Water Quality   |              | Clear the accumulated sediment at the sedimentation tank at LCS.  | Improvement/ Rectification was<br>observed during follow-up audit<br>session on 28 <sup>th</sup> September 2022.   |
| Contract No. YL/2021/01   |              |   |  |
| No major environmental deficiency was identified during site inspections. |              |   |  |
| WMA21000\2200\  | Dut 2200 - 1 | 0 30  | Wellah   |

 Table 9.2
 Observations and Recommendations of Site Audit

WMA21009\2209\Rpt\_2209\_v.1.0

### 10 IMPEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

- 10.1 According to the EIA Report, EP and the EM&A Manual, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An updated summary of the Environmental Mitigation Implementation Schedule is provided in **Appendix M**.
- 10.2 The Compliance status of Ecological and Noise Mitigation Measures related to the Project according to EP Conditions 2.7 and 2.9 respectively are summarised in Table 10.1.

# Table 10.1Compliance Status of Ecological and Noise Mitigation Measures<br/>(EP Conditions 2.7 and 2.9)

| EP Requirements  | Compliance                            | Remarks   |  |  |  |
|--|---------------------------------------|---|--|--|--|
| Di requirements  | Status                                | ixinai ky   |  |  |  |
| Submission and Measures to Mitigate Ecological Impact  |                                       |   |  |  |  |
| EP Condition 2.7 To reduce the ecological impact durin<br>series of ecological mitigation measures shall be impler<br>recommendations, including those described in Section 1<br>EIA Report. The key ecological mitigation measures shall  | nented as confor<br>2.7 (Ecological M | ming to the relevant information and  |  |  |  |
| (a) conducting pre-construction search for any otter<br>holts/dens and herpetofaunal species of conservation<br>concern in construction sites, with remedial measures  | Yes                                   | Development of Lok Ma Chau<br>Loop: Land Decontamination and<br>Advance Engineering Works   |  |  |  |
| such as setting of no works area around otter holts/den<br>and translocation of important species identified, if any;  |                                       | The pre-construction search has been<br>carried out in November 2018 before<br>the Advance Works commencement.<br>No otter holts/dens and herpetofauna<br>species of conservation concern<br>were identified.   |  |  |  |
|  |                                       | DevelopmentofLokMaChauLoopMainWorksPackage1Contract1SiteFormationandInfrastructureWorksinsideLokMaChauLoopandWesternConnectionRoadPhase1  |  |  |  |
|  |                                       | The pre-construction search has been<br>carried out at Area, 2, 7 & 9 as well<br>as LMC Loop and WCR site areas in<br>May / June 2021 and June / July<br>2021 respectively before the Works<br>commencement. No otter holts/dens<br>and herpetofauna species of<br>conservation concern were<br>identified. |  |  |  |
| (b) creating and establishing an Ecological Area,<br>approximately 12.78 ha. in size, containing reed marsh<br>and marsh habitat prior to total clearance of reed marsh<br>in the Loop, including a lowrise building buffer zone of<br>50m width from the Ecological Area, with appropriate<br>screenplanting; | Yes                                   | Ecological Area has been established<br>under the Contract.<br>Low-rise building buffer zone and<br>screenplanting which will be<br>provided under Main Works<br>Package 1.   |  |  |  |

| EP Requirements  | Compliance | Remarks   |
|--|------------|---|
| <b>x</b>   | Status     |   |
| (c) stabilising the bank of the old Shenzhen River<br>meander of the Loop, approximately 3.5 km long,<br>including re-vegetation upon completion of the works<br>and various ecological designs, such as practicability of<br>installation of otter holts and provision of potential<br>feeding area and spraint locations for otters in the<br>stabilised bank; | Yes        | The EA design has implemented these measures.   |
| (d) creating a 23 m minimum width vegetated setback<br>at the edges of the Loop along the southwestern and<br>north-eastern sections of the meander;   | N/A        | Vegetated setback will be provided<br>under Main Works Package 1  |
| (e) installing 3m-high olive green fence around<br>construction areas to allow or deter different animal<br>passages where appropriate;  | Yes        | The Contractor was reminded to<br>maintain and re-arrange the green<br>fence around construction areas and<br>ensure no disturbance to the exiting<br>trees and reed marsh habitat.                                     |
| (f) providing (i) permanent compensatory off-site<br>wetland areas; and (ii) construction stage temporary<br>compensatory off-site wetland areas during various<br>construction stages of the Project, in advance of any<br>corresponding wetland loss;  | Yes        | Creation of off-site wetland areas have been substantially completed.   |
| (g) providing at least 0.4 ha woodland compensation<br>area by planting trees and shrubs near Horn Hill, to<br>compensate for the loss of woodland affected by the<br>Western Connection Road (WCR) and other works of<br>the Project;   | N/A        | To be implemented under Main<br>Works Package 1   |
| (h) carrying out outside dry-season (from November to<br>February next year), the construction works associated<br>with the site formation in the Ecological Area,<br>stabilization of the bank of the old Shenzhen River<br>meander, Western Connection Road along Ha Wan<br>Tsuen Road, to minimise disturbances to migratory<br>birds/water birds;            | Yes        | -   |
| (i) using powered mechanical equipment for<br>construction works only during the period 9am to 5pm<br>at and near the old Shenzhen River meander and other<br>identified important ecologically sensitive areas, if any;   | Yes        | -   |
| (j) prohibiting use of direct lighting on the old<br>Shenzhen River meander and controlling nighttime<br>lighting to reduce potential ecological impact;   | Yes        | -   |
| (k) implementing measures to minimise magnitude of<br>construction runoff and to avoid/minimise the potential<br>impact of spillage events, if any; and  | Yes        | -   |
| (1) using opaque noise barriers along the proposed<br>roads and using appropriate glass and façade treatment<br>for buildings in the Loop to minimise the mortality of<br>fast-moving wildlife (e.g. birds).   | Yes        | The works for noise barriers along<br>Lok Ma Chau Road were completed<br>under the Contract in October 2021.<br>Façade treatment for buildings in the<br>Loop will be provided under the<br>responsible works packages. |
| Four hard copies and two electronic copies of an Ecological Mitigation / Habitat Creation and Management Plan shall be, at least one month before  | Yes        | Development of Lok Ma Chau<br>Loop: Land Decontamination and<br>Advance Engineering Works   |

| EP Requirements   | Compliance        | Remarks   |
|---|-------------------|---|
| the commencement of corresponding parts of the works<br>of the Project, deposited with the Director. The Plan(s)<br>shall show the design details, locations, implementation<br>programme, maintenance and management schedules,<br>and drawings in the scale of 1:1,000 or other<br>appropriate scale of the ecological mitigation measures<br>of the Project. Before submission to the Director, the<br>Plan(s) shall be certified by the ET Leader and verified<br>by the IEC as conforming to the relevant information<br>and recommendations contained in the EIA Report. All<br>measures recommended in the finalised submission(s)<br>under this Condition shall be fully and properly<br>implemented. | Status            | The HCMP has been submitted and<br>approved under the EP condition 2.7.<br>Development of Lok Ma Chau<br>Loop Main Works Package 1 –<br>Design and Construction<br>The HCMP has been submitted<br>under the EP condition 2.7 and<br>approved in December 2021.  |
| EP Condition 2.9 To mitigate construction stage noise in implemented during the construction stage of the Project:  | npact, the follow | ing noise mitigation measures shall be  |
| (a) temporary noise barriers shall be installed along the<br>construction access roads to screen the construction<br>traffic noise and noisy construction activities and<br>equipment during different construction stages of the<br>Project as described in Table 1 and Figures 2a, 2b, 3a<br>and 3b of this Permit;   | Yes               | The temporary noise barriers (TNBs)<br>along LMC Road were completed<br>under the Contract in October 2021<br>(Figures 2a and 2b of EP-<br>477/2013/A). ( <b>Appendix N</b> )<br>The TNBs installation under<br>Contract 2 were completed in<br>August 2022 (Figures 3a and 3b of<br>EP-477/2013/A). ( <b>Appendix N</b> )<br>Due to the updated site condition,<br>TNB5 deems to serve the function of<br>TNB16 before the commencement<br>of road widening works of the<br>Western Connection Road. |
| (b) use of movable noise barriers, noise enclosures and<br>quiet powered mechanical equipment for the noisy<br>construction activities and equipment as described in<br>Table 1 and with reference to the typical designs as<br>shown in Figure 4 of this Permit;   | Yes               | -   |
| (c) concrete lorry mixer(s) shall be operated at least 25 m away from the noise sensitive receivers (NSRs) No. HWTR-6 and HWTR-11 at the Western Connection Road as shown in Figures 2b and 3b as described in Table 1 of this Permit to avoid exceedance due to cumulative construction noise; and   | Yes               | -   |
| (d) no percussive piling nor blasting by explosive shall be implemented in the Project.   | Yes               | -   |


### **Ecological Mitigation Measures – Offsite Wetland Compensation Areas (OWCAs)**

10.3 According to the EIA Report, habitat loss and disturbance impacts are predicted for both construction and operation phase of the development of Lok Ma Chau Loop. All these impacts are expected to be compensated both temporarily (during construction phase) and permanently (during operation phase). Among other measures identified from EIA report to avoid, minimize and compensate for identified impacts, three areas of existing fishpond habitat (Areas 2, 7 and 9) were proposed in the EIA Report to provide OWCAs.


- 10.4 These Areas are located within a Priority Site for Enhanced Conservation, namely "Deep Bay wetlands outside the Ramsar site". Many of these fishponds are currently participating in the Nature Conservation Management Agreement Scheme in the Northwest New Territories, which has the objective of restoring and enhancing the conservation value of commercial fishponds in the area. In general, the activities involved in the establishment of OWCAs are in nature the same as those associated with commercial fishpond management currently taking place in the area. Therefore, there are no direct implications for the ecological impacts OWCAs according to Section 12.7.9 of EIA report.
- 10.5 Under Environmental Permit (EP) number EP-477/2013/A, an Ecological Mitigation/ Habitat Creation and Management Plan (HCMP) is required for all habitat compensation measures required by the Project EIA. The OWCAs are established according to the HCMP which provides a framework and specifications for development and management of the OWCAs.
- 10.6 The OWCAs (Areas 2, 7 and 9) has been substantial completed and defect rectification works were conducted in the reporting month.

### Ecological Mitigation Measures – Installation of 3m-high Olive Green Fence

10.7 The green fence around the future Ribbon Park Reedbed has been removed and replaced by the hoarding due to the other project's land occupier since March 2022.



10.8 Installation of the green fence alongside the Ecological Area and the Meander was proposed and completed on 20<sup>th</sup> May 2022. The layout plan of the green fence installation is shown below:-



10.9 The Contractor was reminded to maintain the green fence around construction areas and ensure no disturbance to the exiting trees and reed marsh habitat subject to the latest situation of LMC Loop.

#### 11 ENVIRONMENTAL NON-CONFORMANCE (EXCEEDANCES)

#### **Summary of Exceedances**

- 11.1 Summary of exceedances is provided in Appendix K.
- 11.2 No Action/Limit Level exceedance was recorded for air quality, construction noise and water quality monitoring.

#### **Summary of Environmental Complaint**

11.3 No environmental complaint was received in the reporting month. The statistical summary table of the environmental complaints is presented in **Table 11.1** and the details and status of the investigation are presented in Complaint Log as attached in **Appendix P**.

 Table 11.1
 Statistical Summary of Environmental Complaints

| <b>Reporting Period</b> | Environmental Complaint Statistics              |    |   |  |
|-------------------------|---|----|---|--|
|                         | FrequencyCumulativeProject related<br>complaint |    |   |  |
| Jan 2019 – Aug 2022     | 11  | 11 | 1 |  |
| Sep 2022                | 0   |    | 0 |  |

#### Summary of Notification of Summons and Successful Prosecutions

11.4 There was no prosecution or notification of summons received since the commencement of the Project. The statistical summary table of the summons and prosecution are presented in **Table 11.2** and **11.3** respectively. Summary of successful prosecution as attached in **Appendix Q**.

| Reporting Period    | Enviro    | nmental Summons | Statistics             |  |  |
|---------------------|-----------|-----------------|------------------------|--|--|
|                     | Frequency | Cumulative      | Project related summon |  |  |
| Jan 2019 – Aug 2022 | 0         | 0               | 0                      |  |  |
| Sep 2022            | 0         |                 | 0                      |  |  |

| <b>Table 11.3</b> | Statistical Summary of Environmental Prosecution |
|-------------------|--|
|-------------------|--|

| Reporting Period    | Enviror   | mental Prosecution | Statistics                     |  |  |
|---------------------|-----------|--------------------|--------------------------------|--|--|
|                     | Frequency | Cumulative         | Project related<br>Prosecution |  |  |
| Jan 2019 – Aug 2022 | 0         | 0                  | 0                              |  |  |
| Sep 2022            | 022 0     |                    | 0                              |  |  |

### **12 FUTURE KEY ISSUES**

### Key Issues in the Coming Months

12.1 Major site activities for the coming reporting months will include:

Contract No. YL/2020/01 – Development of Lok Ma Chau Loop: Main Works Package <u>1 – Contract 1 Site Formation and Infrastructure Works inside Lok Ma Chau Loop and</u> <u>Western Connection Road Phase 1</u>

- (a) Wetland Compensation Establishment Works and Ecological Monitoring.
- (b) Site Formation Works for construction of Western Connection Road Phase 1.
- (c) Deep Cement Mixing Work.
- (d) Piling Works for Box Culverts and Western Connection Road Phase 1.
- (e) Pre-drilling and Piling Construction for Vehicular Bridge over the old Shenzhen River Meander.
- (f) Drainage works and roadworks.
- (g) Road L1 Excavation and Lateral Support (ELS) Cofferdam Construction.

<u>Contract No.: YL/2020/02 – Development of Lok Ma Chau Loop: Main Works Package</u> <u>1 – Contract 2 Western Connection Road Phase 2, Connection Roads to Fanling / San</u> <u>Tin Highway and Direct Road Link Phase 1</u>

- (a) Tree Felling / Tree Transplant.
- (b) Pre-construction Condition Survey inside MTRC tunnel.
- (c) Pre-drilling and Trial Pits for Bridge ST01, CTFB and DRL.
- (d) Construction of concrete block piling platform for piling works of Retaining Wall BPW1.
- (e) Box Culvert Modification at Lok Ma Chau Road (Stage 1)
- (f) Demolition of Existing Structures along Lok Ma Chau Road.
- (g) Construction of temporary cycle track along Lok Ma Chau Road and San Tin Public Transport Interchange.
- (h) Existing Cycle Track Subway Modification.
- (i) Bored pile and socketed H-Pile for Bridge DRL, CTFB & ST01.
- (j) Construction of Retaining walls RW 8 and RW 9.
- (k) Operation of TAR1 and TAR2.
- (l) Utilities diversion works.
- (m) Bored Pile at Retaining Wall BPW1.
- (n) ELS cofferdam construction for ST01-P02 and P03.
- (o) Commission of temporary cycle track along Castle Peak Road (Chau Tau).

(p) Road works along Lok Ma Chau Road.

Contract No.: YL/2021/01 – Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 3 Direct Road Link Phase 2

- (a) Elevated Passenger Transport Interchange (EPTI) Ground Investigation works.
- (b) Elevated Passenger Transport Interchange (EPTI) Bored Pile Construction.
- (c) Underground Utilities Diversion at Double-deck Footbridge.
- 12.2 Dust can be generated during construction works and exposed site area during dry weather. To prevent high dust concentrations during dry weather, the Contractor should pay attention on the air quality mitigation measures as far as practicable to minimise the dust impact to the villages which are located adjacent to the Project works. The Contractor was also reminded to follow the Project Implementation Schedule in the approved EIA report / EM&A Manual to implement appropriate dust control measures including "watering in all works areas once per hour during working hours to control fugitive dust impact, particularly during dry weather and covering any excavated or stockpile of dusty material by impervious sheets and spraying all dusty material with water immediately prior to any loading transfer operations to keep the dust control practices as stipulated in the Air Pollution Control (Construction Dust) Regulation such that no adverse dust impact would arise from the Project works.
- 12.3 Ecology is also one of the key environmental issues during construction of the Project. Noise pollution has a negative impact on wildlife species by reducing habitat quality. Therefore, noise mitigation measures such as using quiet plants and noise barriers should be in place, where applicable. In addition, the Contractor was reminded to frequently check and maintain the acoustic materials wrapped on noisy part of PME and ensure no gaps between noise barriers; proactively identify any potential construction noise impact to NSRs and provide sufficient mitigation measures if necessary. All ecological mitigation measures recommended in the Project Implementation Schedule in EP / approved EIA report / EM&A Manual should be properly implemented and maintained as far as practicable.
- 12.4 The Contractor is also recommended to arrange and maintain water quality mitigation measures. The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a site/sediment trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates. Efficient silt removal facilities shall deploy to ensure all treated effluent from wastewater treatment plant shall meet the requirements as stated in relevant WPCO licences. Wheel washing facilities shall be probably designed, established and utilized. The site drainage plan shall also be updated based on the site conditions and latest construction programmes.

### Monitoring Schedule for the Next Month

12.5 The tentative environmental monitoring schedule for the next month is shown in Appendix D.

### **Construction Programme for the Next Month**

12.6 Tentative construction programmes are provided in Appendix A.

#### 13 CONCLUSIONS AND RECOMMENDATIONS

#### Conclusions

13.1 The EM&A Report presents the EM&A works undertaken in September 2022 in accordance with EM&A Manual.

<u>Air Quality</u>

1-hour TSP Monitoring

13.2 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hour TSP Monitoring

13.3 All 24-hour TSP monitoring was conducted as scheduled in the reporting month except the monitoring at DMS-3 on 14<sup>th</sup> September 2022 was rescheduled to 15<sup>th</sup> September 2022 due to power failure. No Action/Limit Level exceedance was recorded.

Construction Noise

13.4 All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Water Quality

13.5 Water quality monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

**Ecological Monitoring** 

<u>LMC Loop</u>

Avifauna (Flight Line Survey)

13.6 Avifauna monitoring was conducted as scheduled in the reporting month. Flight lines recorded were in general concentrated mainly on LMC Meander and adjacent areas including EA Zone and along Shenzhen River. It demonstrates that the large waterbirds prefer using the flight line corridor above the LMC Meander as well as the unaffected Shenzhen River instead of the centre of LMC Loop.

Mammals

- 13.7 According to Clause 11.4.1.2 of the EM&A Manual, the connectivity between the existing reed marsh and the EA Zone has been fenced off due to other project's land occupier.
- 13.8 In addition, the 12-month establishment period of EA zone has been completed. The mammals monitoring in the Loop was therefore temporarily suspended in the reporting month and will be resumed subject to the site condition.

#### Western Connection Road

Avifauna (Flight Line Survey)

13.9 Avifauna monitoring was conducted as scheduled in the reporting month. Flight lines recorded were in general concentrated mainly on LMC Meander and adjacent areas including Ecological Area Zone (EA Zone) and along Shenzhen River. It demonstrates that the large waterbirds prefer using the flight line corridor above the LMC Meander as well as the unaffected Shenzhen River instead of the centre of LMC Loop.

Avifauna (Pond 12)

13.10 Avifauna survey at Pond 12 was conducted as scheduled in the reporting month. Weekly count of birds using the Pond was recorded. No significant impact of construction activities on bird use of the pond was observed.

#### Herpetofauna

13.11 Herpetofauna survey was conducted as scheduled in the reporting month. No significant impact of construction activities on the numbers of this species was observed.

#### Aquatic fauna

13.12 Aquatic fauna survey was conducted as scheduled in the reporting month. No significant impact of construction activities on the stream was observed.

#### Land Contamination

- 13.13 Decontamination for five arsenic-contaminated zones (LD01 LD05) identified in LMC Loop was completed and the final Remediation Report was submitted and approved by EPD in accordance with Condition 2.16 of the EP-477/2013/A under Contract No. YL/2017/03.
- 13.14 No work related to land contamination was conducted in the reporting month.

#### Environmental Site Inspection

13.15 Environmental site inspections were conducted on 5<sup>th</sup>, 9<sup>th</sup>, 13<sup>th</sup>, 14<sup>th</sup>, 19<sup>th</sup>, 21<sup>st</sup>, 26<sup>th</sup> and 28<sup>th</sup> September 2022 by ET in the reporting month.

#### Environmental Complaints, Summons and Prosecutions

- 13.16 No environmental complaint, notification of summons or successful prosecution was received in the reporting month.
- 13.17 The ET would keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

#### Recommendations

13.18 According to the environmental audit performed in the reporting month, the following recommendations were made:

#### Air Quality Impact

- To enhance the dust suppression measures such as water spraying on all haul roads, exposed work site areas and dust generation works;
- To maintain the impervious material to cover the stockpile of dusty materials;
- To design, establish and properly use the wheel washing facilities at the site exits; and
- To inspect NRMM labels which should be displayed for all regulated machines.

#### Noise Impact

- To inspect the noise sources inside the site;
- To space out noisy equipment and position the equipment as far away as possible from sensitive receivers;
- To provide temporary noise barriers or other appropriate sound reduction measures for operations of noisy equipment near the noise sensitive receivers, if necessary.

#### Water Impact

- To prevent any surface runoff discharge into the old Shenzhen River meander or stream;
- To review and implement temporary drainage system;
- To identify any wastewater discharges from site;
- To remove the sand, floating rubbish or dusty material away from the EA zone, old Shenzhen River meander or stream;
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge;
- To review the capacity of de-silting facilities for discharge;
- To ensure the drainage facilities are probably maintained and not be clogged with sediment to avoid overflow;
- To cover the exposed slope surfaces by tarpaulin or other means;
- To designate the area for wheel washing and set up the associated drainage for water from a wheel wash;
- To pave the exit points; and
- To implement the effective water quality mitigation measures according to the site drainage plan.

### Ecology Impact

- To maintain the 3m high olive green fence around the construction site;
- To provide and maintain visual barrier along Ha Wan Tsuen Road;
- To ensure the powered mechanical equipment for construction works only during the period 9am to 5pm at and near the old Shenzhen River meander and other identified important ecologically sensitive areas, if any; and
- To prevent any surface runoff discharge into the stream.

#### Waste/Chemical Management

- To check for any accumulation of waste materials or rubbish on site;
- To carry out inspection of dump trucks at site exit to ensure inert and non-inert C&D

materials are properly segregated before delivering off site;


- To avoid any discharge or accidental spillage of chemical waste or oil directly from the site;
- To maintain the drip tray well to prevent oil and chemical leakage; and
- To avoid improper handling, storage and dispose of oil drums or chemical containers on site.

#### Landscape and Visual

- To erect and maintain the protection fencing and tree protection zone around the preserved trees; and
- To regularly clear the construction materials within the tree protection zone.


FIGURE(S)





PWP ITEM No. 748CL-DEVELOPMENT OF LOK MA CHAU LOOP : LAND DECONTAMINATION AND ADVANCE ENGINEERING WORKS

## LAYOUT PLAN




# AECOM

DEVELOPMENT OF LOK MA CHAU LOOP MAIN WORKS PACKAGE 1



土木工程拓展署 CEDD Civil Engineering and Development Department

AECOM Asia Company Ltd.



| <b>I/R</b><br>修訂 | DATE<br>日期 | DESCRIPTION<br>內容摘要 | CHK.<br>複核 |
|------------------|------------|---------------------|------------|
| 修訂               | 日期         | 內容摘要                | 複相         |

| _                |            |                     |            |
|------------------|------------|---------------------|------------|
| _                |            |                     |            |
| <b>I/R</b><br>修訂 | DATE<br>日期 | DESCRIPTION<br>内容摘要 | CHK.<br>複核 |

| I/R<br>修訂         DATE<br>日期         DESCRIPTION<br>内容摘要 | CHK.<br>複核 |
|--|------------|

| <b>I/R</b><br>修訂 | DATE<br>日期 | DESCRIPTION<br>內容摘要 | <b>CHK.</b><br>複核 |
|------------------|------------|---------------------|-------------------|
| _                |            |                     | 1                 |

| <b>I/R</b><br>修訂 | DATE<br>日期 | DESCRIPTION<br>內容摘要 | CHK.<br>複核 |
|------------------|------------|---------------------|------------|
|                  |            |                     |            |

| <b>I/R</b><br>修訂 | DATE<br>日期 | DESCRIPTION<br>內容摘要 |
|------------------|------------|---------------------|
| ST/              | ATUS       |                     |


| R<br>aj | DATE<br>日期 | <b>DESCRIPTION</b><br>內容摘要 | CHK<br>複核 |
|---------|------------|----------------------------|-----------|
| T/<br>段 | ATUS       |                            |           |


DIMENSION UNIT


METRES


CONTRACT NO.


CE 5/2018(CE)

















APPENDIX A CONSTRUCTION PROGRAMME Contract No. YL/2020/01 - Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 1 Site Formation and Infrastructure Works inside Lok Ma Chau Loop and Western Connection Road Phase 1

| ity ID Activ               | ity Name   | Orig<br>Dur | Early Start                | Early Finish               | Late Start             | Late Finish             | Total<br>Float |          | Septen<br>23 |      |
|----------------------------|--|-------------|----------------------------|----------------------------|------------------------|-------------------------|----------------|----------|--------------|------|
|                            |  | 285         | 31-Aug-21 A                | 18-Oct-23                  | 13-Oct-21              | 12-Nov-26               | 436            | 04       | 11           | 1    |
| Contract No. Y             | L/2020/01 - Detailed Programme (Sep 2022)  |             |                            |                            |                        |                         |                |          |              |      |
| Contract Data Par          | t1   | 70          | 28-Oct-22                  | 06-Jan-23                  | 28-Oct-22              | 06-Jan-23               | 0              |          |              |      |
| <b>Contract Section Co</b> | ompletions   | 70          | 28-Oct-22                  | 06-Jan-23                  | 28-Oct-22              | 06-Jan-23               | 0              |          | 1            | 1    |
| S01A Sectio                | n S1A (L09+462d) - Establishment for landscape softworks in Portion 1  | 0           |                            | 28-Oct-22*                 |                        | 28-Oct-22               | 0              |          |              |      |
|                            | n S2A (L08/L09+462d) - Establishment for landscape softworks in Portions 2A/2B of the Site   | 0           |                            | 28-Oct-22*                 |                        | 28-Oct-22               | 0              |          |              |      |
|                            | n S3A (L08+428d) - Establishment for landscape softworks in Portion 3 of the Site<br>n S13 (sd+540d) - All the works in Portion 21 of the Site (excluding TAR 1)       | 0           |                            | 28-Oct-22*<br>06-Jan-23*   |                        | 28-Oct-22<br>06-Jan-23  | 0              |          | ,<br>,       |      |
|                            | n S14 (sd+520d) - All the works in Portion 21 of the Sile (excluding FAR 1)<br>n S14 (sd+520d) - Removal of existing surcharge mound to 6mPD in Portion 19 of the Site | 0           |                            | 17-Dec-22*                 |                        | 17-Dec-22               | 0              |          |              |      |
| Planned Complet            |  | 259         | 22-Feb-22 A                | 17-Dec-22                  | 13-Oct-21              | 12-Nov-26               | 555            |          | 1<br>        |      |
|                            | tes to Part of the Site  | 0           | 19-Sep-22 A                | 19-Sep-22 A                | 12-Nov-26              | 12-Nov-26               |                |          |              |      |
|                            | coation 15 Access Date (sd+800)  | 0           | 19-Sep-22 A                |                            | 12-Nov-26              |                         |                |          |              |      |
| Planned Section Co         |  | 0           | 17-Dec-22                  | 17-Dec-22                  | 17-Dec-22              | 17-Dec-22               | 0              |          | <br>         | ◆ L1 |
|                            | n S14 (sd+520d) - Removal of existing surcharge mound to 6mPD in Portion 19 of the Site  | 0           |                            | 17-Dec-22*                 |                        | 17-Dec-22               | 0              |          | :<br>!       |      |
|                            | nts (raised by Contractor)   | 191         | 22-Feb-22 A                | 06-Dec-22                  | 13-Oct-21              | 12-Nov-26               | 1436           |          | ,<br>        |      |
|                            | Management System Part 7 - Implementation (Approx. 0.2 hectare)  | 0           | 19-Apr-22 A                |                            | 12-Nov-26              |                         |                |          |              |      |
|                            | Management System Part 8 - Implementation (Approx. 0.2 rectate)  | 0           | 23-Apr-22 A                |                            | 12-Nov-26              |                         |                |          | 1<br>        |      |
|                            | ency Hospital and Community Isolation & Treatment Facilities   | 191         | 22-Feb-22 A                | 06-Dec-22                  | 13-Oct-21              | 17-Dec-21               | -354           |          |              | !    |
| Project Manager's I        | nstruction (PMI)   | 130         | 29-Apr-22 A                | 22-Oct-22                  | 28-Oct-21              | 12-Nov-26               | 576            |          |              |      |
|                            | Review for Meander Bridge  | 0           | 30-Apr-22.A                | 30-Apr-22 A                | 12-Oct-22              | 12-Oct-22               |                |          | <br> <br>    |      |
|                            | o. 045 - Issued (28 Apr 2022)  | 0           |                            | 30-Apr-22 A                |                        | 12-Oct-22               |                |          | 1<br>        |      |
| PMI No. 046 - Constr       | uction of Fence for Wetland Compensation Area (Quotation)  | 113         | 29-Apr-22 A                | 02-Aug-22 A                | 05-Jan-22              | 12-Nov-26               |                | [        | ,            |      |
|                            | o. 046 - Issued (28 Apr 2022)  | 0           |                            | 29-Apr-22 A                |                        | 12-Nov-26               |                | [        |              |      |
|                            | o. 046 - Quotation Preparation and Submission  | 100         | 29-Apr-22 A                | 19-May-22 A                | 05-Jan-22              | 05-Jan-22               |                |          |              |      |
|                            | o. 046 - PM Review and Reply   | 14          | 20-May-22 A                | 02-Aug-22 A                | 05-Jan-22              | 05-Jan-22               |                |          | 1<br>1<br>   |      |
|                            | o. 046 - Fence no longer required  | 0           | 10 May 22 A                | 02-Aug-22 A                | 12-Oct-22              | 05-Jan-22<br>12-Nov-26  |                |          |              |      |
|                            | d Design for Meander Bridge  |             | 19-May-22 A                | 16-Aug-22 A                | 12-001-22              |                         |                |          | <br>         |      |
|                            | o. 048 - Issued (16 May 2022)<br>). 048 - Issued (15 Aug 2022)   | 0           |                            | 19-May-22 A<br>16-Aug-22 A |                        | 12-Oct-22<br>12-Nov-26  |                |          |              |      |
|                            | Up Ponds and Proceed the Associated Temporary Works for WCR (Quotation)  | 104         | 20-May-22 A                | 08-Jul-22 A                | 24-Jun-22              | 24-Jun-22               |                |          | <br>         |      |
|                            | o. 050 - Issued (18 May 2022)  | 0           |                            | 20-May-22 A                |                        | 24-Jun-22               |                |          |              |      |
|                            | 0. 050 - Quotation Preparation and Submission  | 21          | 21-May-22 A                | 10-Jun-22 A                | 24-Jun-22              | 24-Jun-22               |                |          |              |      |
| PMI050-120 PMI N           | o. 050 - PM Review and Reply   | 57          | 11-Jun-22 A                | 08-Jul-22 A                | 24-Jun-22              | 24-Jun-22               |                |          |              |      |
| PMI No. 051 - Constr       | uction of Box Culvert A1 (Portion 7, L1) and Box Culvert C (Whole) (Quotation)   | 92          | 20-May-22 A                | 05-Jul-22 A                | 21-Nov-22              | 05-Dec-22               |                |          |              |      |
| PMI051-100 PMI N           | o. 051 - Issued (18 May 2022)  | 0           |                            | 20-May-22 A                |                        | 21-Nov-22               |                |          | <br> <br>    | !    |
| PMI051-110 PMI N           | o. 051 - Quotation Preparation and Submission  | 21          | 21-May-22 A                | 21-Jun-22 A                | 05-Dec-22              | 05-Dec-22               |                |          |              |      |
|                            | o. 051 - PM Review and Reply   | 14          | 22-Jun-22 A                | 05-Jul-22 A                | 05-Dec-22              | 05-Dec-22               |                |          | <br>         |      |
| PMI No. 052 - Constr       | uction of Road L1 (Portion 18C) and Associated Civil Works (Quotation)   | 104         | 20-May-22 A                | 06-Oct-22                  | 21-Jul-22              | 22-Aug-22               | -15            |          | /<br> <br>   |      |
|                            | o. 052 - Issued (18 May 2022)  | 0           |                            | 20-May-22 A                |                        | 21-Jul-22               |                |          |              |      |
|                            | 0. 052 - Quotation Preparation and Submission  | 21          | 21-May-22 A                | 19-Jul-22 A                | 21-Jul-22              | 21-Jul-22               |                |          |              |      |
|                            | o. 052 - PM Review and Reply   | 20<br>0     | 20-Jul-22 A                | 06-Oct-22<br>13-Jul-22 A   | 18-Aug-22<br>05-Jan-22 | 22-Aug-22<br>05-Jan-22  | -45            |          |              |      |
|                            | uction of Fence for Offsite Wetland Compensation Area 2  |             | 13-JUI-22 A                |                            | 00-Jd1+22              |                         |                |          |              |      |
|                            | o. 053 - Issued (11 Jul 2022)  | 0           | 07-Jun-22 A                | 13-Jul-22 A<br>08-Oct-22   | 27-May-22              | 05-Jan-22<br>01-Jun-22  | -43            |          |              |      |
|                            | uction of Road L1 and Associated HSITP Phase 1 Works (Quotation)<br>0. 054 - Issued (2 Jun 2022)   | 0           | 07-00FZZA                  | 07-Jun-22 A                | ZI-IVICY-ZZ            | 27-May-22               |                |          |              |      |
|                            | o. 054 - Quotation Preparation and Submission  | 60          | 08-Jun-22 A                | 07-301-22 A<br>06-Aug-22 A | 27-May-22              | 27-May-22<br>27-May-22  |                |          | <br>         |      |
|                            | o. 054 - PM Review and Reply   | 30          | 08-Aug-22 A                | 08-Oct-22                  | 27-May-22              | 01-Jun-22               | -129           |          |              |      |
| PMI No. 057 - Comm         | ence Civil Works in early March 2022 in connection with WCR (Quotation)  | 116         | 14-Jun-22 A                | 21-Oct-22                  | 22-Mar-22              | 10-Apr-22               | -65            |          | <br> <br>    | !    |
|                            | o. 057 - Issued (13 Jun 2022)  | 0           |                            | 14-Jun-22 A                |                        | 22-Mar-22               |                |          |              |      |
| PMI057-110 PMI N           | o. 057 - Quotation Preparation and Submission  | 48          | 15-Jun-22 A                | 01-Aug-22 A                | 22-Mar-22              | 22-Mar-22               |                |          |              |      |
|                            | o. 057 - PM Review and Reply   | 43          | 02-Aug-22 A                | 21-Oct-22                  | 22-Mar-22              | 10-Apr-22               | -194           |          |              |      |
|                            | d Structural and Aesthetic Detail for Pai Lau  | 96          | 23-Jun-22 A                | 12-Jul-22 A                | 23-Dec-22              | 23-Dec-22               |                | <b> </b> |              |      |
|                            | 0. 059 - Issued (22 Jun 2022)  | 0           |                            | 23-Jun-22 A                |                        | 23-Dec-22               |                |          | )<br> <br>   |      |
|                            | o. 059 - Quotation Preparation and Submission<br>o. 059 - PM Review and Reply  | 21<br>14    | 24-Jun-22 A<br>29-Jun-22 A | 28-Jun-22 A<br>12-Jul-22 A | 23-Dec-22<br>23-Dec-22 | 23-Dec-22<br>23-Dec-22  |                | +        | <br>         |      |
|                            | Up Fish Ponds and Proceed with Associated Temporary Works for WCR  | 14<br>89    | 29-JUN-22 A<br>21-May-22 A | 12-JUI-22 A<br>21-Jul-22 A | 23-Dec-22<br>24-Jun-22 | 23-Dec-22<br>24-Jun-22  |                | <b> </b> |              |      |
|                            | 0. 060 - Issued (21 Jul 2022)  | 0           |                            | 21-Jul-22 A                | LIUUITZZ               | 24-Jun-22               |                |          |              |      |
|                            | o. 060 - Quotation Preparation and Submission (same as PMI No. 050)  | 21          | 21-May-22 A                | 10-Jun-22 A                | 24-Jun-22              | 24-Jun-22               |                |          | <br>         |      |
|                            | o. 060 - PM Review and Reply (same as PMI No. 050)   | 14          | 11-Jun-22 A                | 08-Jul-22 A                | 24-Jun-22              | 24-Jun-22               |                |          | 1<br>        |      |
| PMI No. 065 - Desigr       | , Supply and Installation of Support for Interim DN400 Watermain   | 118         | 20-Jul-22 A                | 23-Sep-22 A                | 02-Jun-22              | 12-Nov-26               |                |          | <br> <br>    |      |
|                            | o. 065 - Issued (19 Jul 2022)  | 0           |                            | 20-Jul-22 A                |                        | 12-Nov-26               |                |          |              |      |
| PMI065-110 PMI N           | o. 065 - Quotation Preparation and Submission  | 21          | 21-Jul-22 A                | 10-Aug-22 A                | 02-Jun-22              | 02-Jun-22               |                |          |              |      |
|                            | o. 065 - PM Review and Reply (Withdrawn)   | 41          | 11-Aug-22 A                | 23-Sep-22 A                | 02-Jun-22              | 02-Jun-22               |                |          |              |      |
|                            | out Piling Works for the Construction of Box Culvert C (Whole) (Quotation)   | 114         | 19-Jul-22 A                | 08-Oct-22                  | 28-Oct-21              | 12-Nov-26               | 581            | <b> </b> | <br>         | 1    |
|                            | o. 066 - Issued (18 Jul 2022)  | 0           |                            | 19-Jul-22 A                |                        | 12-Nov-26               |                |          | 1<br>        |      |
|                            | 0.066 - Quotation Preparation and Submission     0.066 - PM Review and Review  | 21<br>28    | 20-Jul-22 A                | 08-Aug-22 A                | 28-Oct-21              | 28-Oct-21               | -339           |          |              | !    |
|                            | o. 066 - PM Review and Reply<br>but Piling Works for Construction of Box Culvert A1 (From Ch0-120) (Quotation)   | 106         | 09-Aug-22 A<br>23-Jul-22 A | 08-Oct-22<br>08-Oct-22     | 28-Oct-21<br>11-Nov-21 | 03-Nov-21<br>12-Nov-26  | -339           |          | <br>         |      |
|                            | 0. 068 - Issued (22 Jul 2022)  | 0           |                            | 25-Jul-22 A                |                        | 12-Nov-26               |                | <b> </b> |              |      |
|                            | o. 068 - Quotation Preparation and Submission  | 21          | 23-Jul-22 A                | 25-JUI-22 A<br>26-Jul-22 A | 11-Nov-21              | 12-1NOV-26<br>11-Nov-21 |                |          | <br>         |      |
|                            | o. 068 - PM Review and Reply   | 14          | 23-Jul-22 A<br>27-Jul-22 A | 08-Oct-22                  | 11-Nov-21              | 17-Nov-21               | -325           | ·        | <u>.</u>     |      |
|                            | uction of Box Culvert C (Whole) (Quotation)  | 108         | 28-Jul-22 A                | 08-Oct-22                  | 30-Oct-21              | 12-Nov-26               | 581            |          |              |      |
|                            | 0. 069 - Issued (27 Jul 2022)  | 0           |                            | 28-Jul-22 A                |                        | 12-Nov-26               |                |          | I            | !    |
|                            | o. 069 - Quotation Preparation and Submission  | 21          | 29-Jul-22 A                | 01-Aug-22 A                | 30-Oct-21              | 30-Oct-21               |                | [        | I            | !    |
| PMI069-120 PMI N           | o. 069 - PM Review and Reply   | 14          | 02-Aug-22 A                | 08-Oct-22                  | 30-Oct-21              | 05-Nov-21               | -337           |          |              |      |
| PMI No. 070 - Piling       | Works for Box Culvert A1 (Ch 0-75) and Box Culvert C to Complete by 28 Jan 202   | 0           | 16-Sep-22 A                | 16-Sep-22 A                | 29-Oct-21              | 29-Oct-21               |                | I        |              |      |
|                            | 0. 070 - Issued (15 Sep 2022)  | 0           |                            | 16-Sep-22 A                |                        | 29-Oct-21               |                | [        |              | PMIN |



Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone Contract YL/2020/01 - Lok Ma Chau Loop Main Three Month Rolling Progra

| r                             | October<br>24                                   |                 |              |                                       |               | November<br>25 |   |                                 |                   |                      |          | December<br>26       |                           |                                       |                                       |                | January<br>27   |                                 |                |  |
|-------------------------------|---|-----------------|--------------|---------------------------------------|---------------|----------------|---|---------------------------------|-------------------|----------------------|----------|----------------------|---------------------------|---------------------------------------|---------------------------------------|----------------|---|---------------------------------|----------------|--|
| 18 25                         | 02  | 09              | 16           | 23                                    |               | 30             | 06  | 13                              | 20                | 2                    | 7        | 04                   | 11                        | 18                                    | 25                                    | 01             | 08  | 15                              | 22             |  |
|                               |   |                 |              | -<br>-<br>-<br>                       |               |                | '<br>'<br>'<br>                               | '<br>'<br>'<br>                 |                   |                      |          |                      |                           |                                       |                                       |                | '<br> <br> <br> <br>  |                                 |                |  |
|                               |   |                 |              | 1<br>1<br>1<br>7<br>                  |               |                | 1<br>1<br>1<br>7                              | 1<br>1<br>1<br>7                | 1<br>1<br>1<br>1  |                      |          |                      |                           | 1<br>1<br>1<br>1<br>                  | 1<br>1<br>1<br>1<br>1                 |                | 1<br>1<br>1<br>7  | 1<br>1<br>1<br>7                |                |  |
|                               |   |                 |              |                                       |               | tion \$14 (I   | 100, 460d En                                  | to blichmont for                | r, landscape sof  | hvorko i             |          | <br>                 |                           |                                       | ,<br>,<br>,<br>,<br>,                 |                | '<br> <br> <br> <br>  |                                 |                |  |
|                               | י<br>ר<br>ו<br>ו                                |                 |              |                                       |               |                |   |                                 | ht for landscape  |                      |          |                      | d the Site                |                                       | <br> <br> <br>                        | +              | <br> <br> <br>  | <br>                            |                |  |
|                               |   |                 |              | •                                     | Sec           | tion S3A (l    | .08+4280) - Es                                | ablishment fo                   | r landscape sof   | tworksi              | n Portio | on 3 of the Site     | e¦                        |                                       |                                       |                |   | \$d+540d) - All t               |                |  |
|                               |   |                 |              | 1<br>7                                |               |                | ,<br>   | <br>                            |                   |                      |          | <br> <br> <br>       |                           | Section S14                           | ¦                                     | +              |   | mound to 6mPl                   |                |  |
|                               |   |                 |              |                                       |               |                | r   | r                               | 1<br>1            |                      |          | <br> <br> <br>       |                           | 1                                     |                                       |                | T   |                                 |                |  |
|                               |   |                 |              | · · · · · · · · · · · · · · · · · · · |               |                | L   | L                               |                   | <br> <br> <br>       |          |                      |                           |                                       |                                       |                |   |                                 |                |  |
| L15- Location 15 Access       | Date (sd+800)                                   |                 |              | <br> <br>                             |               |                | <br> <br>                                     | <br> <br>                       | <br>              | <br> <br>            |          | <br> <br>            | <br> <br>-                | <br> <br> <br>                        | <br> <br>                             |                | <br> <br>   | <br> <br>                       |                |  |
|                               |   |                 |              | <br> <br>                             |               |                | <br> <br>                                     | <br> <br>                       | <br> <br>         | <br> -<br>           |          | <br> <br>            |                           | Section S14                           | <br> <br> (sdu:520d) - F              | emoval of exis | ing surcharge   | mound to 6mPl                   | ) in Portion 1 |  |
|                               |   |                 |              |                                       |               |                | L   | L                               |                   | -<br>                |          | <br> <br>            |                           |                                       |                                       |                |   |                                 |                |  |
|                               | لا ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ ـ        |                 |              | 1                                     | - L           |                | L   | L                               |                   | ·                    |          |                      |                           | 4                                     | J<br> <br> <br> <br>                  |                | L<br>!<br>!<br>!  |                                 |                |  |
|                               | ·   |                 |              |                                       |               |                |   |                                 |                   |                      |          | Eme                  | rģency Hospita            | and Commun                            | itv Isolation & 1                     | reatment Facil | ities   | L                               |                |  |
|                               |   |                 |              | 1<br> <br>                            | - L<br>!<br>! |                | <br> <br>                                     | L                               |                   | -l                   |          | <u></u>              | <u>.</u>                  |                                       |                                       |                | L   | L <br> <br> <br>                |                |  |
|                               |   |                 |              |                                       |               |                | <br>'<br>'<br>r                               |                                 |                   |                      |          |                      |                           |                                       |                                       |                | <br>,<br>,<br>,<br>,<br>,<br>,<br>,                               |                                 |                |  |
|                               | י<br>ו<br>י                                     |                 |              | <br> <br> <br>                        |               |                | <br> <br> <br>                                | <br> <br>                       | <br> -<br>        |                      |          | <br>                 |                           |                                       | <br> <br> <br>                        |                | <br> <br> <br>  | <br> <br>                       |                |  |
|                               |   |                 |              |                                       |               |                | <br> <br> <br>                                | <br>                            |                   | <br>                 |          | <br>                 |                           |                                       |                                       |                | <br> <br> <br> <br>   |                                 |                |  |
|                               |   |                 |              |                                       |               |                | <br> <br> <br> <br>                           |                                 |                   |                      |          |                      |                           |                                       |                                       |                | <br>!<br>!<br>!   |                                 |                |  |
|                               |   |                 |              | 1<br>                                 |               |                | <br> <br> <br>                                | <br>                            |                   | <br>                 |          | <br>                 |                           |                                       | <br>                                  |                | <br> <br> <br> <br>   |                                 |                |  |
|                               |   |                 |              |                                       |               |                | <br> <br> <br> <br>                           |                                 | ·                 |                      |          |                      |                           |                                       | <br> <br> <br>                        |                | <br>,<br>,<br>,<br>,<br>,<br>,<br>,<br>,<br>,<br>,<br>,<br>,<br>, |                                 |                |  |
|                               | 4   |                 |              | <br> <br>                             |               |                | <br> <br>                                     | <br> <br>                       | <br>              | <br> -<br>           |          | <br> <br>            |                           |                                       | <br> <br>                             |                | :<br>:<br>+   | <br> <br>                       |                |  |
|                               |   |                 |              | +<br> <br>                            |               |                | ,<br> <br> <br> <br>                          | ,<br>                           |                   |                      |          | ,<br>,               |                           |                                       | -<br><br>-<br>-                       |                | ,<br>+  | <br> <br> <br>                  |                |  |
|                               |   |                 |              |                                       |               |                |   |                                 |                   |                      |          |                      |                           |                                       |                                       |                |   |                                 |                |  |
|                               |   |                 |              |                                       |               |                | <br>  | <br> <br> <br> <br>             | <br> <br> <br>    |                      |          |                      |                           |                                       |                                       |                | <br> <br> <br> <br>   | <br> <br> <br>                  |                |  |
|                               | i   |                 |              |                                       |               |                |   |                                 |                   |                      |          |                      | -i                        |                                       |                                       |                | <br> <br> <br>  |                                 |                |  |
|                               | ו<br>ו<br>ע                                     |                 |              | <br> <br>                             |               |                | <br> <br>                                     | <br> <br>                       | <br> <br>         | <br> <br>            |          | <br> <br>            | <br> <br>_                | <br> <br>                             | <br> <br>                             |                | <br> <br>   | <br> <br>                       |                |  |
|                               |   |                 |              |                                       | - L           |                | L   | L                               |                   |                      |          | <br> <br> <br>       |                           | ,<br>J,<br>I<br>J,                    | ,<br>,<br>,<br>,<br>,<br>,<br>,       |                |   | L <br>I  <br>L                  |                |  |
|                               |   |                 |              | 1<br>1<br>1<br>1<br>1                 |               |                | 1<br>1<br>1<br>7                              | 1<br>1<br>1<br>1<br>1<br>1<br>1 | 1<br>1<br>1<br>1  |                      |          | <br> <br>            |                           | 1<br>1<br>1<br>1<br>                  | 1<br>1<br>1<br>1<br>1<br>1            |                | 1<br>1<br>1<br>7  | 1<br>1<br>1<br>1<br>1<br>1<br>1 |                |  |
|                               |   |                 |              |                                       |               |                | ,<br>,<br>,                                   | ,<br>,<br>,<br>,<br>,           | ,<br>,<br>,       |                      |          |                      |                           |                                       | -<br>                                 |                | ,<br>,<br>,   | ,<br>,<br>,                     |                |  |
|                               | PI  | VII No. 052 - P | M Review and | Reply                                 |               |                | r   | r                               |                   |                      |          |                      |                           |                                       |                                       |                | T   |                                 |                |  |
|                               |   |                 |              | <br> <br> <br> <br>                   |               |                | ,<br>,<br>,<br>,                              | ,<br>,<br>,<br>,<br>,           |                   | <br>                 |          |                      |                           |                                       |                                       |                | ,<br>,<br>,<br>,<br>,   |                                 |                |  |
|                               | <sup>1</sup><br>1<br>1                          |                 |              | 1<br>1<br>1                           |               |                | L   | L                               |                   |                      |          | <br> <br>            |                           |                                       | <br>-<br>-                            | +              | <u> </u>  |                                 |                |  |
|                               |   |                 |              | +                                     |               |                | +   | +<br> <br> <br>+                |                   |                      |          | <br> <br> <br>       |                           |                                       |                                       |                | +   | <br> <br> <br>                  |                |  |
|                               |   | PMI No. 054     | - PM Review  | and Reply                             |               |                | <br>⊨<br> <br>                                | <br>⊨<br> <br>                  | <br>              | <br> <br> <br>       |          | <br> <br> <br>       |                           | <br>                                  | <br> <br> <br>                        |                | <br> <br> <br>  | <br>                            |                |  |
|                               |   |                 |              | +                                     |               |                | +   |                                 |                   |                      |          |                      |                           |                                       | <br> <br> <br>                        |                | <br> <br> <br> <br>   |                                 |                |  |
|                               | <br>  |                 |              | <br> <br> <br>                        |               |                | <br> -<br> <br>                               | <br> <br> <br>                  | <br>              | <br> -<br>           |          | <br>                 |                           |                                       | <br> <br> <br> <br>                   |                | <br> <br> <br>  | <br>                            |                |  |
|                               |   |                 |              | PMI No. 057                           | - PM          | Review ar      | nd Reply                                      |                                 | ·                 |                      |          |                      |                           |                                       |                                       | +              | <br> <br> <br> <br>   |                                 |                |  |
|                               | :<br>ا<br>لهـــــــــــــــــــــــــــــــــــ |                 | <br>         | i<br>i<br>±                           |               |                | ,<br>,<br>,<br>,                              |                                 |                   | <br> <br>            |          | <br> <br>            |                           | <br> <br>                             | i<br> <br>                            |                | i<br> <br>  | <br> <br>                       |                |  |
|                               | י<br>ג  |                 |              | ·<br>·<br>·<br>·                      |               |                | <br>  | <br>                            | <br>              | <br>                 |          | <br> <br> <br>       |                           |                                       | <br>                                  |                | <br>  | <br>  <br> <br>                 |                |  |
|                               | ،<br>۱<br>۱<br>۱                                |                 |              | <br> <br> <br> <br>                   | - L           |                | L   | L                               | <br> <br>         | <br> <br>            |          | <br> <br> <br>       |                           |                                       | <br> <br> <br>                        |                | <br>!<br>!<br>!   |                                 |                |  |
|                               | י<br>י<br>י<br>י                                |                 |              | <br> <br> <br> <br>                   |               |                | <br> <br> <br> <br>                           | <br> <br>                       |                   | <br> -<br>           |          | <br>                 |                           | 1<br>                                 | <br> <br>                             |                | <br> <br>   |                                 |                |  |
|                               |   |                 |              | ÷                                     |               |                |   |                                 |                   |                      |          | <br> <br>            |                           |                                       |                                       |                | ,<br>,<br>,<br>,<br>,<br>,<br>,                                   |                                 |                |  |
|                               | י<br>י<br>י<br>י                                |                 |              |                                       |               |                | ,<br>,<br>,                                   | ,<br>,<br>,                     | :<br> -<br> -<br> |                      |          |                      |                           |                                       |                                       |                | <br> <br> <br> <br>   | <br> <br> <br> <br>             |                |  |
|                               |   |                 |              | 1<br>1<br>1                           |               |                | L   | L                               | . <br> <br> <br>  |                      |          | <br> <br> <br>       |                           |                                       |                                       |                | <u> </u><br> <br> <br><u> </u>                                    | L                               |                |  |
|                               |   |                 |              |                                       |               |                | -<br> <br> <br> <br>                          |                                 |                   |                      |          |                      |                           |                                       |                                       |                |   |                                 |                |  |
|                               |   |                 |              | +                                     |               | +              | L   | L                               |                   |                      |          |                      | <br>!<br>!                |                                       |                                       |                | <u> </u><br> <br> <br>  |                                 |                |  |
|                               |   |                 |              |                                       |               |                | <br> <br> <br>                                | <br> <br> <br>                  |                   |                      |          |                      |                           |                                       | <br>                                  |                | <br> <br> <br>+   |                                 |                |  |
|                               |   | PMI No. 066     | - PM Review  | and Reply                             |               |                | <br>  | <br>                            | <br>              | <br>   <br>          |          | <br> <br> <br>       | -                         | <br>                                  | <br> <br>                             |                | <br>+   | <br>  <br> <br>                 |                |  |
|                               |   |                 |              |                                       |               | [              | <br> <br> <br> <br>                           |                                 |                   |                      |          |                      |                           |                                       | <br> <br> <br>                        |                | <br> <br> <br> <br>   |                                 |                |  |
|                               |   |                 |              | <br>                                  |               |                | <br>  | <br> <br> <br>                  | <br>              |                      |          |                      |                           |                                       |                                       |                | <br> <br> <br>  | <br>                            |                |  |
|                               |   | PMI No. 068     | - PM Review  | and Reply                             |               |                |   |                                 |                   |                      | <br>     |                      |                           |                                       |                                       | +              | <u>,</u><br>,<br>,<br>,<br>,                                      |                                 |                |  |
|                               |   |                 |              |                                       |               |                | <br> <br>                                     | <br> <br>                       | <br> <br>         | <br> <br>            |          | <br> <br>            | <br> <br>_!               |                                       | <br> <br>                             |                | <br> <br>   | <br> <br>                       |                |  |
|                               |   |                 |              |                                       | - L           |                |   | ,<br>L<br>,<br>,<br>L           | ,<br>             | 1<br> <br> <br> <br> |          | ,<br> <br> <br> <br> | <br>_ <br> <br> <br>      |                                       | ·<br>J                                |                | •<br>•<br>•<br>•<br>•   | <br>                            |                |  |
|                               | · · · · · · · · · · · · · · · · · · ·           | PMI No. 069     | - PM Review  | and Reply                             |               |                | <br> <br> <br> <br> <br>                      |                                 | <br> <br>         |                      |          | <br> <br> <br>       |                           | · · · · · · · · · · · · · · · · · · · | · · · · · · · · · · · · · · · · · · · |                | <br> <br> <br> <br> <br>  |                                 |                |  |
| 11 No. 070 - Issued (15 Sep 2 | (022)   |                 |              | <br> <br> <br> <br>                   |               |                | ,<br>,<br>,                                   |                                 | <br>              |                      |          |                      |                           | <br> <br>                             | ,<br>,<br>,                           |                | <br> <br> <br> <br>   | ,<br>,<br>,<br>,<br>,           |                |  |
|                               |   |                 |              | :                                     | 1             |                |   |                                 |                   | 1                    | 1        |                      |                           | :                                     | :                                     | l              |   |                                 |                |  |
| Main Works Package 1          |   |                 |              |                                       |               |                | Project ID : YL12-2209<br>Layout : YL-02 3MRP |                                 |                   |                      |          |                      | Three Month Date Revision |                                       |                                       |                | Rolling Programme           Checked         Approved              |                                 |                |  |
| ogramme                       | -   |                 |              |                                       |               |                | ut : YL-02 3<br>: 05-Oct-22/                  |                                 | )                 |                      |          | 05                   | 5-Oct-22                  | MPR                                   | No. 15                                | ·              | CIECINEU  |                                 | 5750           |  |
| - J                           |   |                 |              |                                       |               |                |   |                                 |                   |                      |          |                      |                           |                                       |                                       |                |   |                                 |                |  |
|                               |   |                 |              |                                       |               |                |   |                                 |                   |                      |          |                      |                           |                                       |                                       |                |   |                                 |                |  |

| )                                   | Activity Name   | Orig<br>Dur | Early Start                | Early Finish             | Late Start             | Late Finish             | Total<br>Float | September         October           23         24 | NovemberDecemberJanuary252627   |
|-------------------------------------|---|-------------|----------------------------|--------------------------|------------------------|-------------------------|----------------|---|---|
|                                     |   |             | 00.4                       |                          | 1011                   | N 1 5                   |                |   | 23 30 06 13 20 27 04 11 18 25 01 08 15  |
|                                     | nterim TWin DN300 Watermains in lieu of Interim DN400 Watermain   |             | 02-Aug-22 A                | 22-Oct-22                | 12-May-22              | 01-Jun-22               | -48            |   |   |
| PMI071-100                          | PMI No. 071 - Issued (01 Aug 2022)  | 0           |                            | 02-Aug-22 A              |                        | 12-May-22               |                |   |   |
| MI071-110<br>MI071-120              | PMI No. 071 - Quotation Preparation and Submission  | 40          | 03-Aug-22 A                | 08-Oct-22                | 13-May-22<br>19-May-22 | 18-May-22               | -143           | PMI No. 071 - Quotation P                         | ***********   |
|                                     | PMI No. 071 - PM Review and Reply   | 14          | 09-Oct-22<br>22-Aug-22 A   | 22-Oct-22<br>08-Oct-22   | 19-May-22<br>13-Nov-21 | 01-Jun-22<br>19-Nov-21  | -143           | · · · · · · · · · · · · · · · · · · ·             | PMI No. 071 - PM Review and Reply   |
|                                     | Box Culvert C (Whole) by 31 July 2023 (Quotation)   |             | 22-AUg-22 A                |                          | 13-1100-21             |                         | -111           |   |   |
| PM1075-100<br>PM1075-110            | PMI No. 075 - Issued (19Aug 2022)   | 0           | 20 Aur 20 A                | 22-Aug-22 A              | 10 Nov 01              | 13-Nov-21               |                | 9Aug 2022)  |   |
| PMI075-110<br>PMI075-120            | PMI No. 075 - Quotation Preparation and Submission PMI No. 075 - PM Review and Reply                              | 21          | 23-Aug-22 A<br>12-Sep-22 A | 10-Sep-22 A<br>08-Oct-22 | 13-Nov-21<br>13-Nov-21 | 13-Nov-21<br>19-Nov-21  | -323           |   |   |
|                                     |   | 14          | 12-Sep-22 A                | 08-Oct-22                | 23-Nov-21              | 19-1N0V-21<br>29-Nov-21 | -323           | PMI No. 075 - PM Review                           | and Reply   |
|                                     | Box Culvert A (CH 0 to 75) (Quotation)  |             | 22-AUG-22 A                |                          | 23-100-21              |                         | - 107          |   |   |
| PMI076-100                          | PMI No. 076 - Issued (19Aug 2022)   | 0           |                            | 22-Aug-22 A              |                        | 23-Nov-21               |                | 9Aug 2022)  |   |
| PMI076-110                          | PMI No. 076 - Quotation Preparation and Submission  | 21          | 23-Aug-22 A                | 07-Sep-22 A              | 23-Nov-21              | 23-Nov-21               |                |   |   |
| PM1076-120                          | PMI No. 076 - PM Review and Reply   | 14          | 08-Sep-22 A                | 08-Oct-22                | 23-Nov-21              | 29-Nov-21               | -313           | PMI No. 076 - PM Review                           | and Reply   |
| MI No. 079 - 0                      | Construction of Meander Bridge (Quotation)  | 12          | 29-Aug-22 A                | 06-Oct-22                | 25-Jun-22              | 29-Jun-22               | -33            |   |   |
| PM1079-100                          | PMI No. 079 - Issued (26 Aug 2022)  | 0           |                            | 29-Aug-22 A              |                        | 25-Jun-22               |                | 079 - Issued (26 Aug 2022)                        |   |
| PMI079-110                          | PMI No. 079 - Quotation Preparation and Submission  | 21          | 30-Aug-22 A                | 22-Sep-22 A              | 25-Jun-22              | 25-Jun-22               |                |   |   |
| PMI079-120                          | PMI No. 079 - PM Review and Reply   | 14          | 23-Sep-22 A                | 06-Oct-22                | 25-Jun-22              | 29-Jun-22               | -99            | PMI No. 079 - PM Review and                       | Reply   |
| MI No. 081- F                       | ealign Part of Green Fence Alongside Ecological Area  | 18          | 30-Aug-22 A                | 22-Oct-22                | 12-Nov-21              | 08-Dec-21               | -109           |   |   |
| PMI081-100                          | PMI No. 081 - Issued (29Aug 2022)   | 0           |                            | 30-Aug-22 A              |                        | 12-Nov-21               |                | o. 081 - Issued (29Aug 2022)                      |   |
| PMI081-110                          | PMI No. 081 - Quotation Preparation and Submission  | 21          | 31-Aug-22 A                | 08-Oct-22                | 12-Nov-21              | 18-Nov-21               | -324           | PMI No. 081 - Quotation P                         | eparation and Submission  |
| PMI081-120                          | PMI No. 081 - PM Review and Reply   | 14          | 09-Oct-22                  | 22-Oct-22                | 25-Nov-21              | 08-Dec-21               | -318           |   | PMI No. 081 - PM Review and Reply   |
| eliminarv a                         | and Preparations  | 219         | 31-Aug-21 A                | 03-Jun-23                | 29-Oct-21              | 12-Nov-26               | 490            |   |   |
| Ibletting                           |   | 430         | 01-Sep-21 A                | 03-Jun-23                | 22-Feb-22              | 28-Sep-22               | -198           |   |   |
|                                     |   |             |                            |                          |                        |                         |                |   |   |
| RE-310A                             | Subletting for Drainage and Roadworks for Road L1 (at Portion 18C)  | 30          | 21-Feb-22 A                | 10-Oct-22                | 16-Aug-22              | 22-Aug-22               | -39            | Subletting for Drainage                           | and Roadworks for Road L1 (at Portion 18C)  |
| RE-310B                             | Subletting for Drainage and Roadworks for Road D1 (Under Closed Loop Management)                                  | 30          | 02-Dec-22                  | 09-Jan-23                | 02-Apr-22              | 13-May-22               | -198           |   | Subletting for Draina   |
| RE-315                              | Subletting for Pipe Works   | 30          | 21-Feb-22 A                | 22-Oct-22                | 06-May-22              | 13-May-22               | -134           |   | Subletting for Pipe Works   |
| RE-325                              | Subletting for Drainage Work and Roadwork for WCR   | 30          | 06-Dec-22                  | 12-Jan-23                | 26-Apr-22              | 01-Jun-22               | -185           |   |   |
| RE-365                              | Subletting for Modification and Maintainance of Existing Boundary Patrol Road (Area Under Closed Loop Management) | 30          | 02-Dec-22                  | 09-Jan-23                | 02-Jun-22              | 09-Jul-22               | -151           |   | Subletting for Modific  |
| RE-385                              | Subletting for Irrigation System (Road D1)  | 45          | 20-Dec-22                  | 17-Feb-23                | 25-Apr-22              | 18-Jun-22               | -198           |   |   |
| RE-395                              | Subletting for E&M Works at STW   | 173         | 01-Sep-21 A                | 19-Jan-23                | 22-Feb-22              | 02-Apr-22               | -236           |   |   |
| RE-415A                             | Subletting for CivI Works for Utilities at Road D1 and Road L1  | 45          | 20-Dec-22                  | 17-Feb-23                | 25-Apr-22              | 18-Jun-22               | -198           |   |   |
| RE-432<br>RE-433                    | Subletting for Box Culvert (R.C. Works, OccupiedAreas)  | 28          | 20-Jan-22 A                | 03-Jun-23                | 28-Jun-22<br>25-Mar-22 | 28-Sep-22               | -198           |   |   |
|                                     | Subletting for Box Culvert (Piling Works, OccupiedAreas)  | 28          | 27-Jan-22 A                | 15-Dec-22<br>04-May-23   |                        | 04-Apr-22               | -208           |   | Subletting for Box Culvert (Piling Works, Occupied Areas)                             |
| esign Submi                         | ssions for the Works  | 219         | 31-Aug-21 A                | 04-1Vlay-23              | 29-Oct-21              | 12-Nov-26               | 501            |   |   |
| RE-435A                             | Prepare, Submit, Processing & Approval for Alternative Design for STW (On Hold)                                   | 255         | 31-Aug-21 A                | 04-May-23                | 28-Jun-22              | 14-Nov-22               | -135           |   |   |
| RE-455                              | Prepare, Submit, Processing & Approval for Noise Barrier for Public Transportation Interchange (PTI) (On Hold)    | 90          | 07-Dec-22                  | 29-Mar-23                | 06-Sep-22              | 22-Dec-22               | -76            |   |   |
| RE-460                              | Prepare, Submit, Processing & Approval for MiC and its Foundation for ADB of STW (On Hold)                        | 90          | 07-Jan-23                  | 02-May-23                | 04-Jul-22              | 19-Oct-22               | -155           |   |   |
| RE-465                              | Approved Status of E&M Submissions for STW Batch 1  | 0           |                            | 29-Jan-23*               |                        | 16-Apr-22               | -288           |   |   |
| RE-495                              | Prepare, Submit, Processing & Approval for Design of Pai Lau  | 35          | 25-Apr-22 A                | 07-Jun-22 A              | 07-Dec-23              | 07-Dec-23               |                |   |   |
| nterim Watern                       | nains and a second s   | 327         | 07-Jun-22 A                | 23-Nov-22                | 02-Jun-22              | 23-Aug-22               | -76            |   |   |
| CD1-090                             | Issued PMI No. 054 - Construction of Section of Road L1 and Associated Works for HSITP Phase 1 Package            | 0           |                            | 07-Jun-22 A              |                        | 02-Jun-22               |                |   |   |
| <b>(</b> D1-100                     | Interim Watermain - Design Preparation and Submission   | 18          | 10-Oct-22                  | 29-Oct-22                | 28-Jun-22              | 19-Jul-22               | -85            |   | Interim Watermain - Design Preparation and Submission                                 |
| <b>(</b> D1-110                     | Interim Watermain - Design PM review  | 14          | 31-Oct-22                  | 15-Nov-22                | 30-Jul-22              | 15-Aug-22               | -76            |   | Interim Watermain - Design PM review  |
| (D1-120                             | Interim Watermain - Design Resubmission and Approval  | 7           | 16-Nov-22                  | 23-Nov-22                | 16-Aug-22              | 23-Aug-22               | -76            |   | Interim Watermain - Design Resubmission and Approval                                  |
| ublic Transpo                       | ort Interchange (PTI)   | 42          | 22-Dec-22                  | 16-Feb-23                | 22-Sep-22              | 11-Nov-22               | -76            |   |   |
| 67-497                              | PTI - Design for Foundation Temporary Works Preparation & Submission  | 21          | 22-Dec-22                  | 18-Jan-23                | 22-Sep-22              | 18-Oct-22               | -76            |   | P   |
| 57-498                              | PTI - Design for Foundation Temporary Works PM Review   | 21          | 19-Jan-23                  | 16-Feb-23                | 19-Oct-22              | 11-Nov-22               | -76            |   |   |
| 67-502                              | PTI - Design for Noise Barrier Preparation & Submission   | 21          | 22-Dec-22                  | 18-Jan-23                | 22-Sep-22              | 18-Oct-22               | -76            |   |   |
| 67-503                              | PTI - Design for Noise Barrier PM Review  | 21          | 19-Jan-23                  | 16-Feb-23                | 19-Oct-22              | 11-Nov-22               | -76            |   |   |
| AR3                                 |   | 6           | 29-Mar-22A                 | 14-Oct-22                | 07-May-23              | 19-May-23               | 217            |   |   |
| KD2-105A                            | TAR 3 - Design Approval   | 6           | 29-Mar-22A                 | 14-Oct-22                | 07-May-23              | 19-May-23               | 217            | TAR 3 - Desig                                     | n Approval  |
| leander Brido                       | :<br>e  | 229         | 30-Apr-22 A                | 08-Feb-23                | 14-May-22              | 12-Nov-26               | 1112           |   |   |
| D7-109                              | Meander Bridge Abutment - Design (Tempor ary Works - Cofferdam) Resubmission                                      | 28          | 14-Jul-22 A                | 14-Oct-22                | 12-Oct-22              | 22-Oct-22               | 7              |   | e Abutmert - Design (Tempor ar y Works - Cofferdam) Resubmission                      |
| D7-110                              | Meander Bridge Abutment - Design (Tempor ary Works) Approval  | 14          | 15-Oct-22                  | 31-Oct-22                | 24-Oct-22              | 08-Nov-22               | 7              |   | Meander Bridge Abutment - Design (Tempor ary Works) Approval                          |
| D7-111                              | PMI No. 045 - Design Review for Meander Bridge (Received)   | 0           |                            | 30-Apr-22 A              |                        | 12-Nov-26               |                |   |   |
| (D7-113                             | Meander Bridge Abutment - Design (Feasi bility Study) Preparation & Submission Including ICE                      | 14          | 03-May-22 A                | 19-May-22 A              | 12-Nov-26              | 12-Nov-26               |                |   |   |
| D7-114                              | Meander Bridge Abutment - Design (Feasi billity Study) PM Review and Acceptance                                   | 23          | 13-May-22 A                | 29-Jul-22 A              | 12-Nov-26              | 12-Nov-26               | -              |   |   |
| D7-200                              | PMI No. 048 - Detailed Design for Meander Bridge (Received)   | 0           | -                          | 19-May-22 A              |                        | 14-May-22               | -              |   |   |
| D7-608                              | Meander Bridge Pier Temporary Platform - Design (Temporary Works) PM Review                                       | 21          | 05-Jul-22 A                | 15-Jul-22 A              | 14-May-22              | 14-May-22               | -              |   |   |
| (D7-609                             | Meander Bridge Pier Temporary Platform - Design (Temporary Works) Resubmission                                    | 14          | 16-Jul-22 A                | 14-Oct-22                | 14-May-22              | 25-May-22               | -117           | · · · · · · · · · · · · · · · · · · ·             | e Pier Temporary Platform - Design (Temporary Works) Resubmission                     |
| D7-610                              | Meander Bridge Pier Temporary Platform - Design (Temporary Works) Approval  | 14          | 15-Oct-22                  | 31-Oct-22                | 26-May-22              | 11-Jun-22               | -117           |   | Meander Bridge Pier Temporary Platform - Design (Temporary Works) Approval            |
| D7-611                              | Meander Bridge Pier Cap Cofferdam - Design (Temporary Works) Preparation & Submission                             | 30          | 01-Nov-22                  | 05-Dec-22                | 13-Jun-22              | 18-Jul-22               | -117           |   | Meander Bridge Pier Cap Cofferdam - Design (Temporary Works) Preparation & Submission |
| 07-612                              | Meander Bridge Pier Cap Cofferdam - Design (Temporary Works) PM Review  | 21          | 06-Dec-22                  | 31-Dec-22                | 19-Jul-22              | 11-Aug-22               | -117           |   | Meander Bridge Pier Cap Çofferdam - I   |
| D7-613                              | Meander Bridge Pier Cap Cofferdam - Design (Temporary Works) Resubmission   | 14          | 03-Jan-23                  | 18-Jan-23                | 12-Aug-22              | 27-Aug-22               | -117           |   | N   |
| D7-614                              | Meander Bridge Pier Cap Cofferdam - Design (Temporary Works) Approval   | 14          | 19-Jan-23                  | 08-Feb-23                | 29-Aug-22              | 14-Sep-22               | -117           |   |   |
| 07-617                              | Meander Bridge Superstructure - Design (Temporary Works) Preparation & Submission                                 | 30          | 01-Nov-22                  | 05-Dec-22                | 01-Nov-22              | 05-Dec-22               | 0              |   | Meander Bridge Superstructure - Design (Temporary Works) Preparation & Submission     |
| D7-618                              | Meander Bridge Superstructure - Design (Temporary Works) PM Review  | 21          | 06-Dec-22                  | 31-Dec-22                | 06-Dec-22              | 31-Dec-22               | 0              |   | Meander Bridge Superstructure - Design  |
| D7-619                              | Meander Bridge Superstructure - Design (Temporary Works) Resubmission   | 14          | 03-Jan-23                  | 18-Jan-23                | 03-Jan-23              | 18-Jan-23               | 0              |   | N N   |
| D7-620                              | Meander Bridge Superstructure - Design (Temporary Works) Approval   | 14          | 19-Jan-23                  | 08-Feb-23                | 19-Jan-23              | 08-Feb-23               | 0              |   |   |
| te Office                           |   | 298         | 07-Feb-22 A                | 09-Feb-23                | 18-Dec-21              | 23-May-22               | -213           |   |   |
|                                     | ption & Atrium Module   | 288         | 18-Feb-22 A                | 09-Feb-23                | 22-Feb-22              | 23-Apr-22               | -236           |   |   |
| PRE-0895                            | Innohub - Schematic for Approval  | 12          | 18-Feb-22 A                | 16-Dec-22                | 22-Feb-22              | 03-Mar-22               | -236           |   | Innohub - Schematic for Approval  |
| PRE-0900                            | Innohub - Steel Structure Detail Design   | 12          | 18-Feb-22 A                | 16-Dec-22                | 22-Feb-22              | 03-Mar-22               | -236           |   | Innohub - Steel Structure Detail Design   |
| RE-0910                             | Innohub - Facade Detail Design  | 25          | 18-Feb-22 A                | 04-Jan-23                | 04-Mar-22              | 29-Mar-22               | -230           |   | Innohub - Facade Detail Design  |
| PRE-0915                            | Innohub - MEP Detail Design   | 25          | 18-Feb-22 A                | 04-Jan-23                | 09-Mar-22              | 02-Apr-22               | -223           |   | Into the Frazale Detail Design  |
| PRE-1005                            | Innohub - Interior Detail Design  | 25          | 18-Feb-22 A                | 04-Jan-23                | 09-Mar-22              | 02-Apr-22               | -223           |   | Innohub - Interior Detail Design  |
| PRE-1045                            | Innohub - Exterior Staircase Design and Procurement   | 31          | 30-Dec-22                  | 09-Feb-23                | 15-Mar-22              | 23-Apr-22               | -236           |   |   |
| M Site Office                       |   | 298         | 07-Feb-22 A                | 09-Feb-23                | 18-Dec-21              | 23-Apr-22<br>23-May-22  | -230           | ·····   |   |
| PRE-0919                            | PM Office - Foundation Design   |             | 11-Feb-22 A                | 07-Jan-23                | 18-Dec-21              | 19-Jan-22               | -213           | ······  |   |
| PRE-0919<br>PRE-0920                | PM Office - Foundation Design PM Office - Steel Structure Detail Design   | 25          | 11-Feb-22 A<br>07-Feb-22 A | 07-Jan-23<br>04-Jan-23   | 18-Dec-21<br>04-Mar-22 | 19-Jan-22<br>18-Mar-22  | -284           | · · · · · · · · · · · · · · · · · · ·             |   |
| RE-0920<br>RE-1055                  | PM Office - Steel Structure Detail Design<br>PM Office - Exterior Staircase Design and Procurement                |             | 07-Feb-22 A<br>30-Dec-22   | 09-Feb-23                |                        | 18-Mar-22<br>23-May-22  |                |   | PMiOffice - Steel Structure De  |
| i N⊑- 1000                          |   | 31          | 30-DeC-22                  | 09-160-23                | 12-Apr-22              | 23-IVIAY-22             | -213           |   |   |
| AR                                  | Actual Level of Effort  |             |                            |                          | Contract               | YI /2020/04             | ام ا ـ 1       | Ma Chau Loop Main Works Package 1                 | Project ID : YL12-2209 Three Month Rolling Programme                                  |
| TRL                                 | Actual Work   |             |                            |                          | - entraol              |                         |                |   | Layout : YL-02 3MRP Date Revision Checked Ap  |
| CAT?                                | Remaining Work  |             |                            |                          |                        | Three                   | Mon            | h Rolling Programme                               | Date : 05-Oct-22/ Page 2 of 9         05-Oct-22         MPR No. 15                    |
| and the second second second second |   |             |                            |                          |                        |                         |                |   |   |
| 中国钧                                 | - Kwan Lee - Paul Y. JV   |             |                            |                          |                        |                         |                |   |   |




|                            |  | Dur       |                            |                        |                         |  | Float        | 04 11                                 |
|----------------------------|--|-----------|----------------------------|------------------------|-------------------------|--|--------------|---------------------------------------|
| ewage Treatm               | nent Works   | 548       | 01-Sep-21 A                | 02-Mar-23              | 18-Feb-22               | 01-Jul-22                              | -244         |                                       |
| STW - E&M                  |  | 548       | 01-Sep-21 A                | 02-Mar-23              | 18-Feb-22               | 01-Jul-22                              | -244         |                                       |
| PRE-EM005                  | Subletting for E&M Subcontractor at STW  | 122       | 01-Sep-21 A                | 19-Jan-23              | 18-Feb-22               | 02-Apr-22                              | -292         |                                       |
| PRE-EM010<br>PRE-EM015     | Submit CV of Treatment Specialist Design Team of E&M Subcontractor Move-in to LMCL S te Office   | 0         | 20-Jan-23<br>20-Jan-23*    |                        | 07-Apr-22<br>29-Apr-22  |  | -288<br>-265 |                                       |
|                            | ission Schedule  | 10        | 20-Jan-23                  | 29-Jan-23              | 07-Apr-22               | 16-Apr-22                              | -288         |                                       |
| PRE-EM020                  | Preparation & Submission of Design Submission Schedule   | 10        | 20-Jan-23                  | 29-Jan-23              | 07-Apr-22               | 16-Apr-22                              | -288         |                                       |
| PRE-EM030                  | Preparation & Submission of Drawing Submission Schedule  | 10        | 20-Jan-23                  | 29-Jan-23              | 07-Apr-22               | 16-Apr-22                              | -288         |                                       |
| Equipment & I              | Material Submission Schedule   | 10        | 20-Jan-23                  | 29-Jan-23              | 07-Apr-22               | 16-Apr-22                              | -288         | 1                                     |
| PRE-EM040                  | Preparation & Submission of Equipment & Material Submission Schedule   | 10        | 20-Jan-23                  | 29-Jan-23              | 07-Apr-22               | 16-Apr-22                              | -288         |                                       |
| PRE-EM050                  | Preparation & Submission of Sample Submission Schedule   | 10        | 20-Jan-23                  | 29-Jan-23              | 07-Apr-22               | 16-Apr-22                              | -288         |                                       |
|                            | Primary Treatment System)  | 42        | 20-Jan-23                  | 02-Mar-23              | 21-May-22               | 01-Jul-22                              | -244         |                                       |
| PRE-EM070                  | Preparation & Submission of Inlet Works (Primary Treatment System)   | 42        | 20-Jan-23                  | 02-Mar-23              | 21-May-22               | 01-Jul-22                              | -244<br>-288 |                                       |
| Primary Sedin<br>PRE-EM100 | Preparation & Submission of Primary Sedimentation System   | 42        | 20-Jan-23<br>20-Jan-23     | 02-Mar-23<br>02-Mar-23 | 07-Apr-22               | 18-May-22                              | -200         |                                       |
| ai Lau                     |  | 42        | 20-0ai F23<br>26-Apr-22 A  | 02-1viai-23            | 07-Apr-22<br>07-Dec-23  | 18-May-22<br>07-Dec-23                 | -200         |                                       |
| L-110                      | Pai Lau - Design Temporary Work for Foundation PM Review   | 9         | 26-Apr-22 A                | 06-May-22 A            | 07-Dec-23               | 07-Dec-23                              |              |                                       |
| L-120                      | Pai Lau - Design Temporary Work for Foundation Resubmission  | 8         | 07-May-22 A                | 17-May-22 A            | 07-Dec-23               | 07-Dec-23                              |              |                                       |
| L-130                      | Pai Lau - Design Temporary Work for Foundation Approval  | 18        | 17-May-22 A                | 07-Jun-22 A            | 07-Dec-23               | 07-Dec-23                              |              |                                       |
| ox Culverts                |  | 91        | 20-May-22 A                | 01-Feb-23              | 29-Oct-21               | 12-Nov-26                              | 537          |                                       |
| 2-100                      | Issued PMI No. 051- Construction of Box Culvert A1 and Box Culvert C   | 0         |                            | 20-May-22 A            |                         | 12-Nov-26                              |              |                                       |
| Box Culvert A1.            |  | 172       | 05-Jul-22 A                | 01-Feb-23              | 26-Feb-22               | 18-Mar-23                              | 39           |                                       |
| 12A-102                    | Box Culvert A1 (Portion 18A) - Design for Temporary Works Preparation and Submission (Area Occupied)   | 14        | 07-Dec-22                  | 22-Dec-22              | 14-Jun-22               | 29-Jun-22                              | -147         |                                       |
| 12A-103                    | Box Culvert A1 (Portion 18A) - Design for Temporary Works PM Review  | 21        | 23-Dec-22                  | 19-Jan-23              | 30-Jun-22               | 25-Jul-22                              | -147         |                                       |
| 12A-104                    | Box Culvert A1 (Portion 18A) - Design for Temporary Works Resubmission   | 7         | 20-Jan-23                  | 01-Feb-23              | 26-Jul-22               | 02-Aug-22                              | -147         |                                       |
| 12B-102                    | Box Culvert A3 (Portion 18B) - Design for Temporary Works Preparation and Submission (Area Occupied)   | 14        | 07-Dec-22                  | 22-Dec-22              | 26-Feb-22               | 14-Mar-22                              | -232         |                                       |
| 12B-103                    | Box Culvert A3 (Portion 18B) - Design for Temporary Works PM Review  | 21        | 23-Dec-22                  | 19-Jan-23              | 15-Mar-22               | 08-Apr-22                              | -232         |                                       |
| 12B-104                    | Box Culvert A3 (Portion 18B) - Design for Temporary Works Resubmission   | 7         | 20-Jan-23                  | 01-Feb-23              | 09-Apr-22               | 20-Apr-22                              | -232         |                                       |
| 12C-107                    | Box Culvert A1 (Portion 18C) - Design for Temporary Works Preparation and Submission (Area Occupied) Box Culvert A1 (Portion 18C) - Design for Temporary Works PM Baview | 14<br>21  | 07-Dec-22<br>23-Dec-22     | 22-Dec-22              | 18-Jan-23               | 07-Feb-23<br>03-Mar-23                 | 33           |                                       |
| 12C-108<br>12C-109         | Box Culvert A1 (Portion 18C) - Design for Temporary Works PM Review Box Culvert A1 (Portion 18C) - Design for Temporary Works Resubmission                               | 21        | 23-Dec-22<br>20-Jan-23     | 19-Jan-23<br>01-Feb-23 | 08-Feb-23<br>04-Mar-23  | 03-Mar-23<br>11-Mar-23                 | 33           |                                       |
| KD6-197                    | Box Culvert A1 (Portion 7,L1) - Design for Temporary Works Preparation & Submission  | 7         | 05-Jul-22 A                | 21-Jul-22 A            | 04-1Mar-23<br>03-Mar-23 | 03-Mar-23                              |              |                                       |
| KD6-198                    | Box Culvert A1 (Portion 7,L1) - Design for Temporary Works PM Review   | 21        | 22-Jul-22 A                | 29-Jul-22 A            | 03-Mar-23               | 03-Mar-23                              |              |                                       |
| KD6-199                    | Box Culvert A1 (Portion 7,L1) - Design for Temporary Works Resubmission  | 15        | 30-Jul-22 A                | 26-Sep-22 A            | 03-Mar-23               | 03-Mar-23                              |              |                                       |
| KD6-200                    | Box Culvert A1 (Portion 7,L1) - Design for Temporary Works Approval  | 14        | 17-Aug-22 A                | 19-Oct-22              | 03-Mar-23               | 18-Mar-23                              | 122          |                                       |
| Box Culvert C              |  | 22        | 02-Jul-22 A                | 15-Oct-22              | 29-Oct-21               | 12-Nov-26                              | 579          |                                       |
| S9-115                     | Box Cuvlert C (Portion 20) - CSD Approval  | 14        | 02-Jul-22 A                | 18-Jul-22 A            | 29-Oct-21               | 29-Oct-21                              |              |                                       |
| S9-202                     | Box Culvert C (Portion 20) - Design for Temporary Works Preparation & Submission   | 7         | 20-Jul-22 A                | 27-Jul-22 A            | 12-Nov-26               | 12-Nov-26                              |              |                                       |
| S9-203                     | Box Culvert C (Portion 20) - Design for Temporary Works PM Review  | 14        | 28-Jul-22 A                | 04-Aug-22 A            | 29-Oct-21               | 29-Oct-21                              |              |                                       |
| S9-204<br>S9-205           | Box Culvert C (Portion 20) - Design for Temporary Works Resubmission Box Culvert C (Portion 20) - Design for Temporary Works Approval                                    | 26<br>14  | 05-Aug-22 A<br>16-Aug-22 A | 08-Oct-22<br>15-Oct-22 | 29-Oct-21<br>29-Oct-21  | 03-Nov-21<br>10-Nov-21                 | -272<br>-339 |                                       |
|                            |  | 317       | 17-Jan-22 A                | 16-Feb-23              | 18-Dec-21               | 13-May-22                              | -240         |                                       |
| brication and              | u Delivery   |           |                            |                        |                         | -                                      |              |                                       |
| te Office                  |  | 317       | 17-Jan-22 A                | 16-Feb-23              | 18-Dec-21               | 13-May-22                              | -240         |                                       |
| nohub / Rece<br>SO-1020    | eption & Atrium Module   | 290<br>37 | 17-Jan-22 A                | 11-Jan-23<br>19-Dec-22 | 02-Mar-22               | 02-Apr-22                              | -269<br>-229 |                                       |
| SO-1020<br>SO-1050         | Innohub - Material Procurement and Production Steel Structure Innohub - Material Procurement Facade (Window and Cladding)  | 30        | 17-Jan-22 A<br>12-Feb-22 A | 04-Jan-23              | 02-Mar-22<br>04-Mar-22  | 14-Mar-22<br>29-Mar-22                 | -229         |                                       |
| SO-1060                    | Innohub - Material Procurement MEP   | 30        | 12-Feb-22 A                | 04-Jan-23              | 09-Mar-22               | 02-Apr-22                              | -223         |                                       |
| SO-1070                    | Innohub - Material Procurement Interior Fittings & Flooring  | 30        | 12-Feb-22 A                | 04-Jan-23              | 09-Mar-22               | 02-Apr-22                              | -223         |                                       |
| SO-1150                    | Innohub - Module Shipment G/F (16 nrs)   | 1         | 11-Apr-22 A                | 11-Apr-22 A            | 26-Mar-22               | 26-Mar-22                              |              | · · · · · · · · · · · · · · · · · · · |
| SO-1160                    | Innohub - Module Shipment 1/F (13 nrs)   | 1         | 11-Apr-22 A                | 11-Apr-22 A            | 26-Mar-22               | 26-Mar-22                              |              |                                       |
| SO-1170                    | Innohub - Module Shipment 2/F (11 nrs)   | 1         | 11-Apr-22 A                | 11-Apr-22 A            | 02-Apr-22               | 02-Apr-22                              |              |                                       |
| SO-1400                    | Innohub - Exterior Staircase Shipment  | 10        | 30-Dec-22                  | 11-Jan-23              | 15-Mar-22               | 25-Mar-22                              | -236         |                                       |
| PM Site Office             |  | 251       | 11-Apr-22 A                | 16-Feb-23              | 18-Dec-21               | 13-May-22                              | -227         |                                       |
| SO-1025<br>SO-1030         | PM Office - Preparation Embed Procurement PM Office - Material Procurement and Production Steel Structure  | 25<br>46  | 07-Dec-22<br>17-Dec-22     | 07-Jan-23<br>16-Feb-23 | 18-Dec-21<br>04-Mar-22  | 19-Jan-22<br>30-Apr-22                 | -284<br>-236 |                                       |
| SO-1030<br>SO-1080         | PM Office - Material Procurement Facade (Window and Cladding)  | 38        | 17-Dec-22<br>17-Dec-22     | 07-Feb-23              | 24-Mar-22               | 30-Apr-22<br>13-May-22                 | -236         |                                       |
| SO-1000<br>SO-1090         | PM Office - Material Procurement MEP   | 38        | 17-Dec-22                  | 07-Feb-23              | 24-Mar-22               | 13-May-22                              | -219         |                                       |
| SO-1100                    | PM Office - Material Procurement Interior Fittings & Flooring  | 38        | 17-Dec-22                  | 07-Feb-23              | 24-Mar-22               | 13-May-22                              | -219         |                                       |
| SO-1110                    | PM Office - Material Procurement Toilet  | 38        | 17-Dec-22                  | 07-Feb-23              | 24-Mar-22               | 13-May-22                              | -219         |                                       |
| SO-1370                    | PM Office - Module Shipment G/F (15+38=53 nrs)   | 14        | 11-Apr-22 A                | 29-Apr-22 A            | 25-Mar-22               | 25-Mar-22                              |              |                                       |
| SO-1380                    | PM Office - Module Shipment 1/F (2+40+11=53 nrs)   | 29        | 29-Apr-22 A                | 20-Jun-22 A            | 14-Apr-22               | 14-Apr-22                              |              |                                       |
| SO-1390                    | PM Office - Module Shipment 2/F (29+24=53 nrs)   | 16        | 21-Jun-22 A                | 14-Jul-22 A            | 14-Apr-22               | 14-Apr-22                              |              |                                       |
| SO-1410                    | PM Office - Exterior Staircase Shipment  | 10        | 30-Dec-22                  | 11-Jan-23              | 12-Apr-22               | 26-Apr-22                              | -213         |                                       |
| e Office and               |  | 251       | 17-Feb-22 A                | 19-Dec-22              | 22-Feb-22               | 05-Mar-22                              | -236         |                                       |
| ontractor Site             | Office (Area Occupied)   | 251       | 17-Feb-22 A                | 19-Dec-22              | 22-Feb-22               | 05-Mar-22                              | -236         | ,<br> <br>                            |
| O-1450                     | Contractor Site Office - Steel Structure Assembly  | 7         | 17-Feb-22 A                | 09-Dec-22              | 22-Feb-22               | 24-Feb-22                              | -236         |                                       |
| O-1460                     | Contractor Site Office - Installation  | 8         | 10-Dec-22                  | 19-Dec-22*             | 25-Feb-22               | 05-Mar-22                              | -236         | 1<br>1<br>1                           |
| y Date KD1                 | 1 - Interim Watermain  | 173       | 07-Jun-22 A                | 13-Feb-23              | 12-May-22               | 12-Nov-26                              | 533          |                                       |
| 1 - Submiss                | sions  | 159       | 07-Jun-22 A                | 07-Jan-23              | 12-May-22               | 12-Nov-26                              | 547          |                                       |
| 1-0900                     | Issued PMI No. 054 - Construction of Section of Road L1 and Associated Works for HSITP Phase 1 Package 1A Commissioning  | 0         |                            | 07-Jun-22 A            |                         | 27-May-22                              |              |                                       |
| 1-0901                     | Issued PMI No. 054 - Quotation Preparation and Submission  | 60        | 08-Jun-22 A                | 06-Aug-22 A            | 27-May-22               | 27-May-22                              |              |                                       |
| 1-0902                     | Issued PMI No. 054 - PM Review and Reply   | 30        | 08-Aug-22 A                | 08-Oct-22              | 27-May-22               | 01-Jun-22                              | -106         |                                       |
| 1-0903                     | Issued PMI No. 065 - Design, Supply and Installation of Support for Interim DN400 Watermain  | 0         |                            | 20-Jul-22 A            |                         | 12-Nov-26                              | r            | 1                                     |
| 1-0904                     | Issued PMI No. 065 - Quotation Preparation and Submission  | 21        | 21-Jul-22 A                | 10-Aug-22 A            | 02-Jun-22               | 02-Jun-22                              |              |                                       |
| 1-0905                     | Issued PMI No. 065 - PM Review and Reply (Withdrawn)   | 41        | 11-Aug-22 A                | 23-Sep-22 A            | 02-Jun-22               | 02-Jun-22                              |              |                                       |
| 1-0906                     | Issued PMI No. 071 - Interim Twin DN300 Watermains in lieu of Interim DN400 Watermain (Quotation)  | 0         | 00 4                       | 02-Aug-22 A            | 10 Mar 100              | 12-May-22                              |              | erim DN400 Watermai                   |
| 1-0907                     | Issued PMI No. 071 - Quotation Preparation and Submission  | 40        | 03-Aug-22 A                | 08-Oct-22<br>22-Oct-22 | 12-May-22               | 18-May-22                              | -143         |                                       |
| 1-0908                     | Issued PMI No. 071 - PM Review and Reply   |           | 09-Oct-22<br>24-Oct-22     | 22-Oct-22<br>24-Nov-22 | 19-May-22<br>02-Jun-22  | 01-Jun-22<br>06-Jul-22                 | -143<br>-118 |                                       |
|                            | Interim Watermain - Subjetting of Watermain Subconfractor  | 28        |                            |                        |                         | ~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~ |              |                                       |
| 01-1000<br>01-1005         | Interim Watermain - Subletting of Watermain Subcontractor Interim Watermain - Method Statement Preparation and Submission  | 28<br>14  | 25-Nov-22                  | 10-Dec-22              | 07-Jul-22               | 22-Jul-22                              | -118         |                                       |



Contract YL/2020/01 - Lok Ma Chau Loop Main Works Three Month Rolling Programme

Critical Remaining WorkMilestone

Remaining Work




|                          | Activity Name   | Orig<br>Dur | Early Start              | Early Finish               | Late Start             | Late Finish            | Total<br>Float | 23<br>04 11                           |
|--------------------------|---|-------------|--------------------------|----------------------------|------------------------|------------------------|----------------|---------------------------------------|
| CD1-1010                 | Interim Watermain - Method Statement PM review  | 14          | 12-Dec-22                | 29-Dec-22                  | 23-Jul-22              | 08-Aug-22              | -118           |                                       |
| D1-1015                  | Interim Watermain - Method Statement Resubmission and Approval  | 7           | 30-Dec-22                | 07-Jan-23                  | 09-Aug-22              | 16-Aug-22              | -118           |                                       |
| (D1-1020                 | Interim Watermain - Procurement and Delivery of Materials   | 30          | 25-Nov-22                | 31-Dec-22                  | 13-Jul-22              | 16-Aug-22              | -113           |                                       |
| D1 - Constru             |   | 27          | 09-Jan-23                | 13-Feb-23                  | 17-Aug-22              | 17-Sep-22              | -118           |                                       |
| (D1-1025                 | Interim Watermain - Site Set-up   | 6           | 09-Jan-23                | 14-Jan-23                  | 17-Aug-22              | 23-Aug-22              | -118           |                                       |
| (D1-1030                 | Interim Watermain - Excavation  | 21<br>90    | 16-Jan-23<br>07-Feb-22 A | 13-Feb-23<br>03-Jul-23     | 24-Aug-22<br>14-May-22 | 17-Sep-22<br>14-Mar-23 | -118<br>-43    |                                       |
| ey Date KD2              |   |             |                          |                            |                        |                        |                |                                       |
| D2 - Submiss             | sion and Coordination   | 89          | 07-Feb-22 A              | 03-Jul-23                  | 14-May-22              | 14-Mar-23              | -43            |                                       |
| (D2-1000                 | TAR 3 - Consultation with CLP on Requirements for Delivery Route  | 182         | 07-Feb-22 A              | 03-Jul-23                  | 24-Aug-22              | 14-Mar-23              | -87            |                                       |
| CD2-1100                 | Issued PMI No. 071 - Issued (01 Aug 2022)   | 0           |                          | 02-Aug-22 A                |                        | 14-May-22              |                |                                       |
| KD2-1110                 | Issued PMI No. 071 - Quotation Preparation and Submission   | 40          | 03-Aug-22 A              | 08-Oct-22                  | 14-May-22              | 18-May-22              | -143           |                                       |
| (D2-1120                 | Issued PMI No. 071 - PM Review and Reply  | 14          | 09-Oct-22                | 22-Oct-22                  | 19-May-22              | 01-Jun-22              | -143           |                                       |
| D2 - Constru             |   | 0           | 26-Oct-22                | 26-Oct-22                  | 14-Feb-23              | 14-Feb-23              | 88             |                                       |
| KD2-1053                 | Meander Bridge - Bored Piling Works Commencement  | 0           | 26-Oct-22                |                            | 14-Feb-23              |                        | 88             |                                       |
| ey Date KD3              | 3 - Road D1 and L1  | 231         | 25-Jan-22 A              | 18-Oct-23                  | 31-Jan-22              | 14-Jun-23              | -49            |                                       |
| D3 - ROAD D              | D1 Construction   | 231         | 25-Jan-22 A              | 18-Oct-23                  | 31-Jan-22              | 14-Jun-23              | -49            |                                       |
| (D3 - D1 - Subi          |   | 128         | 21-Feb-22 A              | 17-Feb-23                  | 31-Jan-22              | 18-Jun-22              | -88            |                                       |
| KD3-0900                 | Area Occupied   | 282         | 22-Feb-22 A              | 01-Dec-22                  | 31-Jan-22              | 01-Apr-22              | -244           |                                       |
| KD3-1000                 | Road D1 - Subletting of Works for Road D1   | 30          | 02-Dec-22                | 09-Jan-23                  | 02-Apr-22              | 13-May-22              | -198           |                                       |
| KD3-1005                 | Road D1 - Design & MS Site Formation Prep & Submit(7d), PM Review(21d), Resubmission(6d), Approval(14d)   | 42          | 02-Dec-22                | 27-Jan-23                  | 02-Apr-22              | 27-May-22              | -198           |                                       |
| KD3-1010                 | Road D1 - Design & MS Drainage Prep & Submit(15d), PM Review(21d), Resubmission(10d), Approval(14d)   | 60          | 02-Dec-22                | 17-Feb-23                  | 02-Apr-22              | 18-Jun-22              | -198           |                                       |
| KD3-1015                 | Road D1 - Design & MS Watermains Prep & Submit(150), PM Review(210), Resubmission(100), Approval(140)   | 60          | 02-Dec-22                | 17-Feb-23                  | 02-Apr-22              | 18-Jun-22              | -198           |                                       |
| KD3-1035                 | Road D1 - Material Procurement and Delivery   | 30          | 21-Feb-22 A              | 07-Jan-23                  | 16-May-22              | 18-Jun-22              | -167           |                                       |
|                          | / Works at Portion 7 (Area Occupied)  | 231         | 25-Jan-22 A              | 18-Oct-23                  | 28-Feb-22              | 14-Jun-23              | -49            |                                       |
| S7-1425                  | Portion 7 - Surcharging Works   | 270         | 22-Jan-23                | 18-Oct-23                  | 18-Sep-22              | 14-Jun-23              | -126           |                                       |
| S7-1435                  | Portion 7 - DCM Works   | 274         | 25-Jan-22 A              | 14-Oct-23                  | 28-Feb-22              | 06-Jan-23              | -227           | · · · · · · · · · · · · · · · · · · · |
|                          | Istruction (Area Occupied)  | 14          | 12-Jan-23                | 02-Feb-23                  | 01-Jun-22              | 18-Jun-22              | -185           |                                       |
|                          | Stage 1 (Road Next to Portion 15.2 and 15.2b)   | 14          | 12-Jan-23                | 02-Feb-23                  | 01-Jun-22              | 18-Jun-22              | -185           |                                       |
| KD3-2684                 | Road D1 Stage 1 (15.2, 15.2b, 200,m) - DCM Complete (15.2, 15.2b)   | 0           | .2001.20                 | 12-Jan-23                  | 0.00.1                 | 01-Jun-22              | -185           |                                       |
| KD3-2685                 | Road D1 Stage 1 (15.2, 15.2b, 200,m) - Site Formation   | 14          | 13-Jan-23                | 02-Feb-23                  | 02-Jun-22              | 18-Jun-22              | -185           |                                       |
|                          | -1 Construction   | 108         | 07-Jun-22 A              | 01-Apr-23                  | 27-May-22              | 20-May-23              | 19             |                                       |
|                          |   | 67          | 07-Jun-22 A              | 15-Dec-22                  | 27-May-22              | 20-May-23              | 60             |                                       |
| KD3 - L1 - Subr          |   |             | U7-JUIF22 A              |                            | 27-1Vidy-22            |                        | 00             |                                       |
| KD3-0100                 | Issued PMI No. 054 - Construction of Section of Road L1 and Associated Works for HSITP Phase 1 Package 1A Commissioning   | 0           |                          | 07-Jun-22 A                | ~ ~                    | 27-May-22              |                |                                       |
| KD3-0101                 | Issued PMI No. 054 - Quotation Preparation and Submission   | 60          | 08-Jun-22 A              | 06-Aug-22 A                | 27-May-22              | 27-May-22              | 400            |                                       |
| KD3-0102                 | Issued PMI No. 054 - PM Review and Reply Road L1 - Subletting of Works for Road L1  | 30<br>12    | 08-Aug-22 A              | 08-Oct-22                  | 27-May-22              | 01-Jun-22              | -106           |                                       |
| KD3-1170<br>KD3-1175     | Road L1 - Subleting of Works for Road L1<br>Road L1 - Method Statement Site Formation Prep & Submit, PM Review, Resubmission, Approval  | 21          | 10-Oct-22<br>09-Aug-22 A | 22-Oct-22                  | 09-Aug-22              | 22-Aug-22              | -50            |                                       |
| KD3-1175                 | Road L1 - Method Statement Drainage Prep & Submit, PM Review, Resubmission, Approval  | 45          | 24-Aug-22 A              | 29-Aug-22 A<br>24-Oct-22   | 16-Aug-22<br>03-Mar-23 | 16-Aug-22<br>23-Mar-23 | 122            | <br>                                  |
| KD3-1185                 | Road L1 - Method Statement Watermains Prep & Submit, PM Review, Resubmission, Approval  | 45          | 24-Aug-22 A              | 24-Oct-22<br>24-Oct-22     | 03-Mar-23              | 23-Mar-23              | 122            |                                       |
| KD3-1190                 | Road L1 - Method Statement Road Paving & Marking Prep & Submit, PM Review, Resubmission, Appr oval  | 45          | 25-Oct-22                | 15-Dec-22                  | 24-Mar-23              | 20-May-23              | 122            |                                       |
| KD3-1195                 | Road L1 - Method Statement Street Furniture Prep & Submit, PM Review, Resubmission, Approval  | 45          | 25-Oct-22                | 15-Dec-22                  | 24-Mar-23              | 20-May-23              | 122            |                                       |
| (D3 - L1 - Cons          |   | 131         | 24-Oct-22                | 01-Apr-23                  | 23-Aug-22              | 17-Jan-23              | -60            |                                       |
|                          | Stage 1 (Portion 18C, Next to Portion 17B Hammerhead) 260m  | 131         | 24-Oct-22                | 01-Apr-23                  | 23-Aug-22              | 17-Jan-23              | -60            |                                       |
| KD3-5305                 | Portion 18C Road L1 (CH1170-1430) Stage 1 - Formation of Road L1 (S12C)   | 31          | 24-Oct-22                | 28-Nov-22                  | 23-Aug-22              | 16-Sep-22              | -60            |                                       |
| KD3-5315                 | Portion 18C Road L1 (CH1170-1430) Stage 2 - Formation of Road L1 (S12C)   | 100         | 29-Nov-22                | 01-Apr-23                  | 17-Sep-22              | 17-Jan-23              | -60            |                                       |
| av Date KDP              | 6 - Box Culverts A2 and A1 in Portion 7   | 214         | 07-Feb-22 A              | 30-May-23                  | 05-Nov-21              | 12-Nov-26              | 491            |                                       |
|                          |   |             | 00 Eab 00 A              | 01 Dec 00                  | 00. lan 00.            |                        | 050            |                                       |
| 06-0400                  | Area Occupied   | 282<br>179  | 22-Feb-22 A              | 01-Dec-22                  | 23-Jan-22              | 24-Mar-22              | -252           |                                       |
|                          | vert A1 (Portion 7, CH 0-75) 75m (CSD Scheme)   | 179         | 07-Jun-22 A              | 01-Mar-23                  | 05-Nov-21              | 12-Nov-26              | 526            |                                       |
| (D6-5105                 | Interface Portion 7 - CLP ESS Excavation and ELS Installation (Depth 4m from Existing Level)  | 110         | 17-Oct-22*               | 01-Mar-23                  | 17-Oct-23              | 01-Mar-24              | 296            |                                       |
| (D6-5234                 | Issued PMI No. 054 - Construction of Section of Road L1 and Associated Works for HSITP Phase 1 Package 1A Commissioning   | 0           |                          | 07-Jun-22 A                |                        | 12-Nov-21              |                |                                       |
| (D6-5235                 | Issued PMI No. 054 - Quotation Preparation and Submission   | 60          | 08-Jun-22 A              | 06-Aug-22 A                | 12-Nov-21              | 12-Nov-21              |                |                                       |
| (D6-5245                 | Issued PMI No. 054 - PM Review and Reply  | 30          | 08-Aug-22 A              | 08-Oct-22                  | 12-Nov-21              | 17-Nov-21              | -260           |                                       |
| (D6-5246                 | Issued PMI No. 068 - Carry-out Piling Works for the Construction of Box Culvert A1 (From Ch 0 to 120)   | 0<br>21     | 00 14 00 1               | 25-Jul-22 A                | 41 Na - 04             | 12-Nov-26              |                | (From Ch 0 to 120)                    |
| (D6-5247<br>(D6-5248     | Issued PMI No. 068 - Quotation Preparation and Submission   | 21          | 23-Jul-22 A              | 26-Jul-22 A                | 11-Nov-21              | 11-Nov-21              |                |                                       |
| D6-5248                  | Issued PMI No. 068 - PM Review and Reply Issued PMI No. 070 - Pilling Works for Box Culvert A1 (Ch 0-75) and Box Culvert C to Complete by 28. Ian 2023                        | 14<br>0     | 27-Jul-22 A              | 08-Oct-22<br>16-Sep-22 A   | 11-Nov-21              | 17-Nov-21              | -325           | · · · · · ·                           |
| D6-5248A<br>D6-5249      | Issued PMI No. 070 - Piling Works for Box Culvert A1 (Ch 0-75) and Box Culvert C to Complete by 28 Jan 2023<br>Issued PMI No. 076 - Construction of Box Culvert A(CH 0 to 75) | 0           |                          | •                          |                        | 17-Nov-21<br>13-Nov-21 |                | onstruction of Box Culvert            |
| D6-5249<br>D6-5251       | Issued HVII No. 0/6 - Construction of Box Curvert A(CH 0 to /5) Issued PMI No. 0/6 - Quotation Preparation and Submission   | 21          | 23-Aug-22 A              | 22-Aug-22 A<br>07-Sep-22 A | 23-Nov-21              | 13-Nov-21<br>23-Nov-21 |                | onstruction of Box Culvert            |
| D6-5252                  | Issued PMI No. 076 - PM Review and Reply  | 14          | 08-Sep-22 A              | 08-Oct-22                  | 23-Nov-21              | 29-Nov-21              | -313           |                                       |
| D6-5300                  | Portion 7 - Subletting for Box Culvert A1 (Foundation)  | 24          | 16-Sep-22 A              | 15-Oct-22                  | 05-Nov-21              | 17-Nov-21              | -266           |                                       |
| D6-5580                  | Portion 7 - Subletting for Box Culvert A1 (RC Structure)  | 24          | 17-Oct-22                | 17-Nov-22                  | 15-Feb-23              | 18-Mar-23              | 97             |                                       |
|                          | 1 (CH 0-75) Foundation (CSD)  | 90          | 17-Oct-22                | 06-Feb-23                  | 18-Nov-21              | 11-Mar-22              | -266           |                                       |
| KD6-5310                 | Delivery Plants and Equipment (2 set)   | 10          | 17-Oct-22                | 27-Oct-22                  | 18-Nov-21              | 29-Nov-21              | -266           |                                       |
|                          | I (CH 0-75) Workfront 1   | 80          | 28-Oct-22                | 06-Feb-23                  | 30-Nov-21              | 11-Mar-22              | -200           |                                       |
| KD6-5320                 | Construction Pile P1-2a&b (4nos @ ave. 4d/nr/rig, 1 rig)  | 16          | 28-Oct-22                | 15-Nov-22                  | 30-Nov-21              | 17-Dec-21              | -200           |                                       |
| KD6-5340                 | Construction Pile P3-4a&b (4nos @ ave. 40/nr/rig, 1 rig)  | 16          | 16-Nov-22                | 03-Dec-22                  | 18-Dec-21              | 08-Jan-22              | -200           |                                       |
| KD6-5350                 | Construction Pile P20-19a&b (4nos @ ave. 4d/nr/rig, 1 rig)  | 16          | 05-Dec-22                | 22-Dec-22                  | 10-Jan-22              | 27-Jan-22              | -266           |                                       |
| KD6-5360                 | Construction Pile P11-10a&b (4nos @ ave. 4d/nr/rig, 1 rig)  | 16          | 23-Dec-22                | 13-Jan-23                  | 28-Jan-22              | 21-Feb-22              | -266           |                                       |
| KD6-5370                 | Construction Pile P18-17a&b (4nos @ ave. 4d/m/rig, 1 rig)   | 16          | 14-Jan-23                | 06-Feb-23                  | 22-Feb-22              | 11-Mar-22              | -266           |                                       |
|                          |   | 48          | 02-Dec-22                | 03-Feb-23                  | 30-Dec-21              | 02-Mar-22              | -272           |                                       |
| KD6-5330                 | Construction Pile P22-21a&b (4nos @ ave. 4d/nr/rig, 1 rig)  | 16          | 02-Dec-22                | 20-Dec-22                  | 30-Dec-21              | 18-Jan-22              | -272           |                                       |
| KD6-5390                 | Construction Pile P16-15a&b (4nos @ ave. 4d/nr/rig, 1 rig)  | 16          | 21-Dec-22                | 11-Jan-23                  | 19-Jan-22              | 11-Feb-22              | -272           | <br> <br>                             |
| KD6-5410                 | Construction Pile P14-13a&b (4nos @ ave. 4d/nr/rig, 1 rig)  | 16          | 12-Jan-23                | 03-Feb-23                  | 12-Feb-22              | 02-Mar-22              | -272           |                                       |
|                          | vert A2 (Including Border Patrol Road & Portion 7) (Area Occupied)  | 173         | 07-Feb-22 A              | 30-May-23                  | 25-Mar-22              | 29-Nov-22              | -70            |                                       |
| D6 - Box Culv            | (   |             |                          |                            | 03-Jun-22              | 29-Nov-22              | 100            |                                       |
| D6 - Box Culv<br>D6-0500 | Portion 7 - Application to Border Police for Boundary Patrol Road TTA   | 180         | 02-Dec-22                | 30-IVIav-23                | UU-JUIFZZ              | 231100-22              | -182           |                                       |
|                          | Portion 7 - Application to Border Police for Boundary Patrol Road TTA<br>Portion 7 - Box Culvert A2 Method Statement Submission and Approval                                  | 180<br>18   | 02-Dec-22<br>07-Feb-22 A | 30-May-23<br>03-Mar-23     | 25-Mar-22              | 30-Mar-22              | - 182          |                                       |



Actual Work Remaining Work

- Critical Remaining Work
- ♦♦ Milestone

Contract YL/2020/01 - Lok Ma Chau Loop Main Works Package 1 Three Month Rolling Programme



| y ID                 | Activity Name  | Orig<br>Dur | Early Start                | Early Finish               | Late Start             | Late Finish            | Total<br>Float | September         October           23         24       |                                       |  | 26  | Janua<br>27                           |                   |
|----------------------|--|-------------|----------------------------|----------------------------|------------------------|------------------------|----------------|---|---------------------------------------|--|---|---------------------------------------|-------------------|
| KD7 - Submi          |  | 128         | 15-Jan-22 A                | 17-Jan-23                  | 25-Jun-22              | 12-Nov-26              | 543            | 04 11 18 25 02 09 16                                    | 23 30 06                              | 13 20 27 04 11   | 18 25 01                                      | 08                                    | 15                |
| KD7-1010             | Meander Bridge Subletting Works  | 107         | 29-Apr-22 A                | 07-Nov-22                  | 30-Jun-22              | 01-Aug-22              | -81            |   |                                       | Bridae Subletting Works                                  |   | $\frac{1}{1}$                         | ·                 |
| KD7-1175             | MS - Bridge Abutment (Temporary Works) Prep & Submit (14d), PM Review (21d), Resubmit (7d), Approval (21d)   | 64          | 01-Nov-22                  | 17-Jan-23                  | 09-Nov-22              | 30-Jan-23              | 7              |   | ÷;;;;;;;;;;;;-                        |  |   |                                       | MS - Bridg        |
| KD7-1180             | MS - Bridge Pier (Temporary Works) Prep & Submit (14d), PM Review (21d), Resubmit (7d), Approval (21d)   | 64          | 01-Nov-22                  | 17-Jan-23                  | 30-Jun-22              | 14-Sep-22              | -102           |   |                                       |  |   |                                       | MS - Bridg        |
| KD7-2025<br>KD7-2035 | AIP Submission and Acceptance on Design Submission for Meander Bridge DDA Submission and Acceptance on Design Submission for Meander Bridge  | 51<br>33    | 15-Jan-22 A<br>29-Jan-22 A | 15-Nov-22<br>15-Nov-22     | 02-Jul-22<br>09-Jul-22 | 13-Aug-22<br>13-Aug-22 | -77            |   | ;;;;;                                 | AIP Submission and Acceptance on Design Submission for I |   |                                       |                   |
| KD7-2030             | PMI No. 045 - Design Review for Meander Bridge   | 0           | 23-Jair22 A                | 30-Apr-22 A                | 09-301-22              | 13-Aug-22<br>12-Nov-26 | -77            |   |                                       | DDA Submission and Acceptance on Design Submission for   | ivieander Bridge                              |                                       |                   |
| KD7-2045             | PMI No. 048 - Detailed Design for Meander Bridge   | 0           |                            | 19-May-22 A                |                        | 12-Nov-26              |                |   | +                                     |  |   |                                       |                   |
| KD7-2050             | Meander Bridge Feasibility Study Report Submission, Review and Acceptance  | 64          | 12-May-22 A                | 27-Jul-22 A                | 09-Jul-22              | 09-Jul-22              |                |   |                                       |  |   | · · · · · · · · · · · · · · · · · · · |                   |
| KD7-2055             | Issued PMI No. 079 - Construction of Meander Bridge (Quotation)  | 0           |                            | 29-Aug-22 A                | 05 1 00                | 25-Jun-22              |                | MI No. 079 - Construction of Meander Bridge (Quotation) | ;<br>;;                               |  |   |                                       | ,                 |
| KD7-2065<br>KD7-2075 | Issued PMI No. 079 - Quotation Preparation and Submission<br>Issued PMI No. 079 - PM Review and Reply  | 21<br>14    | 30-Aug-22 A<br>23-Sep-22 A | 22-Sep-22 A<br>06-Oct-22   | 25-Jun-22<br>25-Jun-22 | 25-Jun-22<br>29-Jun-22 | -99            | Issued PMI No. 079 - PM Rev                             |                                       |  |   |                                       |                   |
| KD7 - Substr         |  | 231         | 26-May-22 A                | 04-Mar-23                  | 30-Jun-22              | 30-Jan-23              | -29            |   |                                       |  |   |                                       |                   |
|                      | dge North Side   | 231         | 26-May-22 A                | 04-Mar-23                  | 30-Jun-22              | 30-Jan-23              | -29            | <u> </u>  |                                       |  |   |                                       |                   |
| KD7-1342             | Meander Bridde - Installation of Silt Curtain  | 6           | 02-Aug-22 A                | 08-Aug-22 A                | 09-Jul-22              | 09-Jul-22              |                | ·   | ······                                |  |   |                                       | ·                 |
| KD7-1345             | Meander Bridge - Forming Access Platform   | 30          | 18-Aug-22 A                | 22-Sep-22 A                | 09-Jul-22              | 09-Jul-22              |                |   | iiiii                                 |  |   |                                       |                   |
| KD7-1350             | Meander Bridge - Pre-drilling for North Pier (6 nrs)   | 21          | 29-Sep-22 A                | 25-Oct-22                  | 30-Jun-22              | 22-Jul-22              | -78            |   | Meander Bridge - Pre-drilling for No  | rth Pier (6 nrs)   |   |                                       |                   |
| KD7-2240             | Meander Bridge - Bored pilling for North Pier (6nrs, 15d/nr/rig, 2 rigs)   | 45          | 26-Oct-22                  | 16-Dec-22                  | 23-Jul-22              | 14-Sep-22              | -78            |   | · · · · · · · · · · · · · · · · · · · |  | Meander Bridge - Bored piling for North I     | Pier (6nrs, 15d/nr/ri                 | ig, 2 rigs)       |
| KD7-2280<br>KD7-2290 | Meander Bridge - Predrilling for North MBA-02<br>Meander Bridge - Bored piling for MBA-02 (8nrs, 15d/nr/rig, 2 rigs)   | 21<br>60    | 26-May-22 A<br>17-Dec-22   | 17-Nov-22<br>04-Mar-23     | 21-Oct-22<br>14-Nov-22 | 12-Nov-22<br>30-Jan-23 | -4             | · · · · · · · · · · · · · · · · · · ·                   |                                       | Meander Bridge - Predrilling for North MBA-02            | i i<br>                                       |                                       | i                 |
|                      | dge South Side   | 6           | 17-Dec-22<br>17-Jun-22 A   | 23-Jun-22 A                | 28-Oct-22              | 28-Oct-22              | -29            | ·····   |                                       |  |   |                                       | L-                |
| KD7-2060             | Meander Bridge - Removal and Installation of Silt Curtain  | 6           | 17-Jun-22 A                | 23-Jun-22 A                | 28-Oct-22              | 28-Oct-22              |                | ┟   |                                       |  |   |                                       |                   |
| KD7 - DCM            |  | 50          | 26-Oct-22                  | 23-Dec-22                  | 27-Apr-22              | 23-May-22              | -178           | └ <sup> </sup> <sup> </sup> <sup> </sup>                |                                       |  |   |                                       |                   |
| KD7-2440             | DCM4 Cluster Installation (249 nrs, 1 rig) (WCR, Section 6)  | 9           | 26-Oct-22                  | 04-Nov-22                  | 27-Apr-22              | 27-Apr-22              | -157           |   |                                       |  |   |                                       |                   |
| KD7-2445             | DCM7 Cluster Installation (91nrs, 1 rig) (WCR, Section 6)  | 0           | 23-Dec-22                  | 23-Dec-22                  | 23-May-22              | 23-May-22              | -178           |   |                                       |  |   |                                       | <br>-             |
| ey Date Kl           | D8 - Sewage Treatment Works (STW) Buildings  | 196         | 05-Nov-21 A                | 02-May-23                  | 18-Dec-21              | 30-Oct-23              | 70             |   |                                       |  |   |                                       |                   |
| (D8 - Submi          |  | 196         | 05-Nov-21 A                | 02-May-23                  | 18-Dec-21              | 19-Oct-22              | -75            |   |                                       |  |   | · · · · · · · · · · · · · · · · · · · |                   |
| KD8-0900             | Area Occupied  | 282         | 22-Feb-22 A                | 06-Dec-22                  | 18-Dec-21              | 21-Feb-22              | -288           |   | · · · · · · · · · · · · · · · · · · · | Area Occupied  |   | · · · · · · · · · · · · · · · · · · · |                   |
| KD8-1005             | STW - Subletting of Works  | 47          | 30-Dec-21 A                | 14-Dec-22                  | 08-Jun-22              | 15-Jun-22              | -152           |   |                                       |  | STW - Subletting of Works                     |                                       | L.<br>!<br>!      |
| KD8-1010             | STW - Procurement of Materials   | 47          | 30-Dec-21 A                | 14-Dec-22                  | 08-Jun-22              | 15-Jun-22              | -152           |   |                                       |  | STW - Procurement of Materials                | 1 1                                   |                   |
| KD8 - Design         |  | 435         | 05-Nov-21 A                | 02-May-23                  | 22-Feb-22              | 19-Oct-22              | -155           |   |                                       |  |   |                                       |                   |
| KD8-1015             | STW - Design IW PTB (Substructure TW) Prep & Submit, PM Review, Resubmit, Approval   | 58          | 05-Nov-21 A                | 12-Jan-23                  | 24-May-22              | 27-Jun-22              | -164           | · · · · · · · · · · · · · · · · · · ·                   |                                       |  |   | ST                                    | W - Design IW     |
| KD8-1020<br>KD8-1025 | STW - Design Bio-Reactor (Substructure TW) Prep & Submit, PM Review, Resubmit, Approval<br>STW - Design Membrane Facilities (Substructure TW) Prep & Submit, PM Review, Resubmit, Approval | 58<br>58    | 05-Nov-21 A<br>05-Nov-21 A | 12-Jan-23<br>12-Jan-23     | 22-Feb-22<br>03-Mar-22 | 26-Mar-22<br>06-Apr-22 | -236<br>-228   |   |                                       |  |   |                                       | TW - Design Bio   |
| KD8-1030             | STW - Design Nuclear actines (Coustructure TW) Prep & Submit, PM Review, Resubmit, Approval  | 58          | 14-Dec-22                  | 27-Feb-23                  | 28-Mar-22              | 10-Jun-22              | -213           |   |                                       |  |   |                                       | TW - Design Me    |
| KD8-1035             | STW - Design Chem. Storage & FH Pump Room Prep & Submit (45d), PM Review (21d), Resubmit (21d), Approval (21d)   | 108         | 14-Dec-22                  | 02-May-23                  | 20-Apr-22              | 27-Aug-22              | -197           |   | ÷                                     |  |   |                                       |                   |
| KD8-1040             | STW - Design DOU No. 3 (Substructure TW) Prep & Submit (45d), PM Review (21d), Resubmit (21d), Approval (21d)  | 108         | 14-Dec-22                  | 02-May-23                  | 11-Jun-22              | 19-Oct-22              | -155           |   |                                       |  |   |                                       |                   |
| KD8 - Shop [         | Drawings   | 58          | 13-Jan-23                  | 25-Mar-23                  | 28-Mar-22              | 03-Sep-22              | -164           |   |                                       |  |   |                                       |                   |
| KD8-3330             | STW - Shop Drawings for IWPTB (Substructure TW) Prep & Submit, PM Review, Resubmit, Approval   | 58          | 13-Jan-23                  | 25-Mar-23                  | 28-Jun-22              | 03-Sep-22              | -164           |   | · · · · · · · · · · · · · · · · · · · |  |   |                                       |                   |
| KD8-3335<br>KD8-3340 | STW - Shop Drawings for Bio-Reactor (Substructure TW) Prep & Submit, PM Review, Resubmit, Approval   | 58          | 13-Jan-23                  | 25-Mar-23                  | 28-Mar-22              | 10-Jun-22              | -236           | ······  |                                       |  |   |                                       |                   |
| KD8-3340             | STW - Shop Drawings for Membrane Facilities (Substructure TW) Prep & Submit, PM Review, Resubmit, Approval   | 58<br>81    | 13-Jan-23<br>14-Dec-22     | 25-Mar-23<br>25-Mar-23     | 07-Apr-22<br>28-Mar-22 | 20-Jun-22<br>03-Sep-22 | -228           | · · · · · · · · · · · · · · · · ·                       | · · · · · · · · · · · · · · · · · · · |  |   |                                       |                   |
| KD8-1330             | STW - MS IWPTB (Substructure TW) Prep & Submit, PM Review, Resubmit, Approval  | 58          | 14-Dec-22                  | 27-Feb-23                  | 28-Jun-22              | 03-Sep-22              | -141           |   |                                       |  | i i   | +                                     |                   |
| KD8-1335             | STW - MS Bio-Reactor (Substructure TW) Prep & Submit, PM Review, Resubmit, Approval  | 58          | 14-Dec-22                  | 27-Feb-23                  | 28-Mar-22              | 10-Jun-22              | -213           |   |                                       |  |   | +                                     |                   |
| KD8-1340             | STW - MS Membrane Facilities (Substructure TW) Prep & Submit, PM Review, Resubmit, Approval  | 58          | 13-Jan-23                  | 25-Mar-23                  | 07-Apr-22              | 20-Jun-22              | -228           |   | +                                     |  |   |                                       |                   |
| <b>(D8 - Const</b> i | ruction  | 406         | 06-Dec-21 A                | 27-Apr-23                  | 08-Jun-22              | 30-Oct-23              | 152            |   |                                       |  |   |                                       |                   |
| KD8 - Inlet W        | orks and Primary Treatment Building (IWPTB) (Area Occupied)  | 406         | 06-Dec-21 A                | 27-Apr-23                  | 08-Jun-22              | 05-Oct-22              | -164           |   | +                                     |  |   | +                                     |                   |
| KD8-2014             | STW - IW PTB Foundation Pre-drilling (approx. 109 nrs)   | 55          | 06-Dec-21 A                | 28-Dec-22                  | 08-Jun-22              | 27-Jun-22              | -152           |   | · · · · · · · · · · · · · · · · · · · |  | STW - IWPTB                                   | 3 Foundation Pre-dr                   | illing (approx. 1 |
| KD8-2015             | STW - IWPTB Foundation Socketed H-piles for IW PTB (109 nrs @ 3d/pile/rig, 4 rigs)   | 82          | 13-Jan-23                  | 27-Apr-23                  | 28-Jun-22              | 05-Oct-22              | -164           | ·   | ;<br>;;;;;                            |  |   |                                       |                   |
|                      | rane Facility Building (MFB) (Area Occupied)   | 42          | 03-Jan-22 A                | 28-Dec-22                  | 14-Sep-22              | 05-Oct-22              | -70            |   | ·                                     |  |   |                                       |                   |
| KD8-2004             | STW - MFB Foundation Pre-drilling (approx. 81 nrs)   | 42<br>50    | 03-Jan-22 A<br>22-Dec-21 A | 28-Dec-22<br>12-Dec-22     | 14-Sep-22<br>14-Sep-22 | 05-Oct-22<br>19-Sep-22 | -70<br>-70     |   | · · · · · · · · · · · · · · · · · · · |  | STW - MFB Fo                                  | oundation Pre-drillin                 | ng (approx. 81 n  |
| KD8-1195             | actor (BRB) (Area Occupied)<br>STW - BR Foundation Pre-drilling (approx. 60 nrs)   | 50          | 22-Dec-21A                 | 12-Dec-22                  | 14-Sep-22              | 19-Sep-22              | -70            |   |                                       |  | W - BR Foundation'Pre-drilling (approx. 60 nr |                                       | ·                 |
|                      | e Treatment Building (STB) (Area Occupied)   | 60          | 11-Jan-22 A                | 12-Jan-23                  | 02-Jun-23              | 30-Oct-23              | 234            |   |                                       |  |   | 5)<br>                                |                   |
| KD8-2352             | STW - STB Foundation Pre-drilling (approx. 85 nrs)   | 60          | 11-Jan-22 A                | 12-Jan-23                  | 02-Jun-23              | 07-Jul-23              | 139            |   | 1 1 1                                 |  |   | ST                                    | TW - STB Found    |
| KD8-2375             | STW - Deodourization Unit No.3 Foundation Pre-drilling (approx. 4 nrs)   | 27          | 10-Feb-22 A                | 28-Dec-22                  | 10-Oct-23              | 30-Oct-23              | 246            |   |                                       |  |   | urization Unit No.3 F                 | Foundation Pre-   |
| ection 1A            | - Wetland Compensation Establishment Works at Portion 1  | 391         | 29-Jun-22 A                | 25-Jul-23                  | 05-Jan-22              | 12-Nov-26              | 1205           |   |                                       |  |   |                                       |                   |
| i1A-0800             | Portion 1 - Joint Inspection with AFCD and PM (Aecom) Inspection   | 0           |                            | 29-Jun-22 A                |                        | 12-Nov-26              |                |   |                                       |  |   |                                       |                   |
| 1A-0900              | Portion 1 - PM (Aecom) Inspection of Area 2  | 0           |                            | 25-Jul-22 A                |                        | 05-Jan-22              |                |   |                                       |  |   |                                       |                   |
| 1A-0910              | PMI No. 046 - Fence no longer required   | 0           | <u></u>                    | 02-Aug-22 A                |                        | 05-Jan-22              |                |   |                                       |  |   |                                       |                   |
| 1A-2000              | Portion 1 - Establishment Works and Ecological Monitoring (Area 7)   | 365         | 26-Jul-22 A<br>29-Jun-22 A | 25-Jul-23<br>25-Jul-23     | 05-Jan-22<br>05-Jan-22 | 28-Oct-22<br>12-Nov-26 |                |   | · · · · · · · · · · · · · · · · · · · |  |   |                                       |                   |
| ection 2A            |  | 391         | 25-JUIF22 A                |                            | w-Jan-22               |                        | 1200           |   | ·····                                 |  | i   |                                       |                   |
| 2A-0800              | Portion 2A/2B - Joint Inspection with AFCD and PM (Aecom) Inspection   | 0           |                            | 29-Jun-22 A                |                        | 12-Nov-26              |                |   |                                       |  |   |                                       |                   |
| 2A-0900<br>2A-0910   | Portion 2A/2B - PM (Aecom) Inspection of Area 2<br>PMI No. 046 - Fence no longer required  | 0           |                            | 25-Jul-22 A<br>02-Aug-22 A |                        | 05-Jan-22<br>05-Jan-22 |                |   | ·····                                 |  |   |                                       | ·                 |
| 2A-0910<br>2A-2000   | Privil No. 046 - Fence no longer required<br>Portion 2A/2B - Establishment Works and Ecological Monitoring (Area 2, Area 9)  | 365         | 26-Jul-22 A                | 25-Jul-23                  | 05-Jan-22              | 28-Oct-22              | -270           |   | ·                                     |  |   | · · · · · · · · · · · · · · · · · · · |                   |
|                      | - Wetland Compensation Establishment Works at Portion 3  | 391         | 29-Jun-22 A                | 25-Jul-23                  | 05-Jan-22              | 12-Nov-26              |                |   |                                       |  |   |                                       | L<br> <br>        |
| 3A-0800              | Portion 3 - Joint Inspection with AFCD and PM (Aecom) Inspection   | 0           |                            | 29-Jun-22 A                |                        | 12-Nov-26              |                | ┠   | · · · · · · · · · · · · · · · · · · · |  |   | $\frac{1}{1}$                         |                   |
| 3A-0800<br>3A-0900   | Portion 3 - PM (Aecom) Inspection of Area 2  | 0           |                            | 25-Jul-22 A                |                        | 12-Nov-26              |                |   |                                       |  |   |                                       |                   |
| 3A-0910              | PMI No. 046 - Fence no longer required   | 0           |                            | 02-Aug-22 A                |                        | 05-Jan-22              |                |   | i i i i                               |  | i i   |                                       |                   |
| 3A-2000              | Portion 3 - Establishment Works and Ecological Monitoring (Area 9)   | 365         | 26-Jul-22 A                | 25-Jul-23                  | 05-Jan-22              | 28-Oct-22              |                |   | , ·;;;;;                              |  | ,+  |                                       | ·····;            |
| ection 6 -           | Western Connection Road (WCR)  | 206         | 07-Apr-22 A                | 28-Mar-23                  | 21-Feb-22              | 12-Nov-26              | 516            |   |                                       |  |   |                                       |                   |
| 6 WCR Sub            |  | 112         | 18-May-22 A                | 21-Oct-22                  | 22-Mar-22              | 24-Jun-22              | -40            |   | +                                     |  |   |                                       | <br>!<br>!        |
| S6-1005A             | Issued PMI No. 050 - Filling Up Ponds and Proceed the Associated Temporary Works for WCR   | 0           |                            | 18-May-22 A                |                        | 24-Jun-22              |                |   | +                                     |  |   |                                       |                   |
| S6-1005B             | Issued PMI No. 050 - Quotation Preparation and Submission  | 21          | 21-May-22 A                | 10-Jun-22 A                | 24-Jun-22              | 24-Jun-22              |                |   |                                       |  |   |                                       |                   |
| S6-1005C             | Issued PMI No. 050 - PM Review and Reply   | 14          | 11-Jun-22 A                | 08-Jul-22 A                | 24-Jun-22              | 24-Jun-22              |                |   | · · · · · · · · · · · · · · · · · · · |  |   |                                       |                   |
| S6-1006A             | Issued PMI No. 060 - Issued (21 Jul 2022)  | 0           |                            | 21-Jul-22 A                |                        | 24-Jun-22              |                |   |                                       |  |   | · · ·                                 |                   |
| 174                  | Actual Level of Effort   |             |                            |                            | Contract               | VI /2020/0             | ام ا _ 1       | Ma Chau Loop Main Works Package 1                       | Project ID : YL12                     | 2209   | Three Month Rolling P                         | rogramme                              |                   |
|                      | Paul Y Actual Bever of Enort   |             |                            |                            | Contract               |                        |                |   | Layout : YL-02 3M                     | IRP Dat  |   | Checked                               | Appro             |
|                      | Remaining Work   |             |                            |                            |                        | Three                  | Mon            | h Rolling Programme                                     | Date : 05-Oct-22/                     | Page 5 of 9 05-Oct-22                                    | MPR No. 15                                    |                                       |                   |
| 카프                   | C - Kwan Lee - Paul Y. JV  |             |                            |                            |                        |                        |                |   |                                       |  |   |                                       |                   |
| CDCC                 |  | 1           |                            |                            |                        |                        |                |   | I                                     | I  |   |                                       |                   |



| r ID                     | Activity Name   | Orig<br>Dur | Early Start                | Early Finish             | Late Start             | Late Finish            | Total<br>Float |          | September<br>23                        |
|--------------------------|---|-------------|----------------------------|--------------------------|------------------------|------------------------|----------------|----------|--|
| 00.10151                 |   |             |                            |                          |                        |                        |                | 04       | 11                                     |
| S6-1015A                 | Issued PMI No. 057 - Commence Civil Works in early March 2022 in connection with WCR                              | 0           | 45 h = 00 A                | 14-Jun-22 A              | 00 May 00              | 22-Mar-22              |                | +        |  |
| S6-1015B                 | Issued PMI No. 057 - Quotation Preparation and Submission   | 48          | 15-Jun-22 A                | 01-Aug-22 A              | 22-Mar-22              | 22-Mar-22              | 104            |          | <u></u>                                |
| S6-1015C                 | Issued PMI No. 057 - PM Review and Reply  | 31<br>150   | 02-Aug-22 A<br>19-May-22 A | 21-Oct-22<br>28-Mar-23   | 22-Mar-22<br>21-Feb-22 | 10-Apr-22<br>12-Nov-26 | - 194<br>516   |          |  |
| S6 WCR Wo                |   |             |                            |                          |                        |                        | 510            |          |  |
| S6 WCR: Pr               | eliminary and Demolition Works  | 120         | 19-May-22 A                | 28-Jul-22 A              | 24-Jun-22              | 31-Oct-23              |                |          |  |
| S6-1073D                 | Issued PMI No. 020 - Carry out Asbestos Investigation for Existing Corrugated Sheeting                            | 0           |                            | 19-May-22 A              |                        | 24-Jun-22              |                |          |  |
| S6-1080                  | Portion 6 - Demarcate Site and Fence off Existing Ha Wan Tsuen Road   | 17          | 30-May-22 A                | 18-Jun-22 A              | 31-Oct-23              | 31-Oct-23              |                |          |  |
| S6-1090                  | Portion 6 - Site Clearance  | 10          | 20-Jun-22 A                | 28-Jul-22 A              | 31-Oct-23              | 31-Oct-23              |                |          |  |
| S6 WCR: Po               | ond Filling   | 95          | 13-Jul-22 A                | 28-Mar-23                | 21-Feb-22              | 01-Mar-23              | -10            |          |  |
| S6-5045                  | S1A: Liaison with Villagers   | 212         | 13-Jul-22 A                | 28-Feb-23                | 21-Feb-22              | 19-Jul-22              | -182           |          |  |
| Pond Filling             | Work Front 1  | 25          | 23-Sep-22 A                | 24-Oct-22                | 24-Jun-22              | 01-Mar-23              | 7              |          |  |
| S6-5110                  | S1A: Area 3 - Pond 11 Filling (8,625m3)   | 23          | 23-Sep-22 A                | 20-Oct-22                | 24-Jun-22              | 12-Jul-22              | -83            |          | -    <br>                              |
| S6-5112                  | S1A: Area 1 - Pond 5 Filling (3,214m3)  | 10          | 03-Oct-22                  | 14-Oct-22                | 21-Oct-22              | 01-Mar-23              | 15             |          | -    <br>                              |
| S6-5130                  | S1A: Area 2 - Pond 9 Filling (3,325m3)  | 12          | 03-Oct-22                  | 17-Oct-22                | 24-Jun-22              | 08-Jul-22              | -83            |          |  |
| S6-7775                  | S1A: Area 2 - Pond 8 Filling (2,538m3)  | 5           | 11-Oct-22                  | 15-Oct-22                | 02-Jul-22              | 07-Jul-22              | -83            |          |  |
| S6-7785                  | S1A: Area 2 - Pond 6 Filling (1,713m3)  | 4           | 13-Oct-22                  | 17-Oct-22                | 05-Jul-22              | 08-Jul-22              | -83            |          |  |
| S6-7795                  | S1A: Area 2 - Pond 7 Filling (2,045m3)  | 4           | 20-Oct-22                  | 24-Oct-22                | 12-Jul-22              | 15-Jul-22              | -83            |          |  |
| Pond Filling             | Work Front 2  | 63          | 02-Aug-22 A                | 28-Mar-23                | 24-Jun-22              | 16-Aug-22              | -86            | [        |  |
| S6-5100                  | S1A: Area 3 - Pond 13 Filling (10,765m3)  | 32          | 02-Aug-22 A                | 07-Sep-22 A              | 24-Jun-22              | 24-Jun-22              |                |          |  |
| S6-5104                  | S1A: Area 3 - Pond 12 Filling (6,918m3)   | 26          | 16-Aug-22 A                | 05-Oct-22                | 24-Jun-22              | 25-Jun-22              | -83            |          |  |
| S6-5104                  | S1A: Area 2 - Pond 10 Filling (0,910116)<br>S1A: Area 2 - Pond 10 Filling (12,858m3) - Suspended from 28 Sep 2022 | 49          | 18-Aug-22 A                | 28-Mar-23                | 24-Jul-22              | 16-Aug-22              | -86            |          | -!!                                    |
|                          |   |             |                            |                          |                        |                        |                |          |  |
| S6 WCR: DC               |   | 72          | 26-Jul-22 A                | 08-Feb-23                | 22-Mar-22              | 16-Aug-22              | -64            |          |  |
| DCM Works                | •   | 72          | 26-Jul-22 A                | 08-Feb-23                | 22-Mar-22              | 16-Aug-22              | -64            |          | <br> <br>                              |
|                          | CM 4 & 7 (at MB), and DCM5  | 72          | 26-Jul-22 A                | 08-Feb-23                | 22-Mar-22              | 16-Aug-22              | -64            |          | · · · · · · · · · · · · · · · · · · ·  |
| S6-5161                  | Instruction to re-mobilize DCM rigs (1B001573)  | 0           |                            | 14-Sep-22 A              |                        | 22-Mar-22              |                | ļ        | Instruct                               |
| S6-5170                  | Area 1 - General Clearance and Backfill   | 13          | 26-Jul-22 A                | 09-Aug-22 A              | 22-Mar-22              | 22-Mar-22              |                |          | 1 1<br>1 1                             |
| S6-5172                  | Area 1 - Set up the DCM rigs and Mixer Plant  | 28          | 03-Oct-22                  | 04-Nov-22                | 22-Mar-22              | 27-Apr-22              | -157           |          | I I<br>I I                             |
| S6-5174                  | Area 1 - CPT for DCM4 & DCM5  | 14          | 29-Jul-22 A                | 02-Aug-22 A              | 22-Mar-22              | 22-Mar-22              |                |          |  |
| S6-5176                  | Area 1 - DCM4 Cluster Installation (249nrs, 5 cluster/nr/rig, 1rig, R1)   | 50          | 26-Oct-22                  | 22-Dec-22                | 28-Apr-22              | 28-Jun-22              | -148           |          |  |
| S6-5178                  | Area 1 - DCM7 Cluster Installation (91nrs, 5 cluster/nr/rig, 1rig,R1)   | 20          | 05-Nov-22                  | 28-Nov-22                | 28-Apr-22              | 23-May-22              | -157           | 1        |  |
| S6-5180                  | Area 1 - DCM5 Cluster Installation (100nrs, 5 cluster/nr/rig, 1rig, R1) Part 1                                    | 34          | 23-Dec-22                  | 08-Feb-23                | 08-Jul-22              | 16-Aug-22              | -141           |          |  |
| S6 WCR: Ins              | strumentation   | 9           | 15-Sep-22 A                | 24-Sep-22 A              | 12-Nov-26              | 12-Nov-26              |                |          |  |
| S6-1035                  | Portion 6 - Instrument Installation Type Prism (9 nrs)  | 9           | 15-Sep-22 A                | 24-Sep-22 A              | 12-Nov-26              | 12-Nov-26              |                | [        |  |
| 6 WCR Pai                |   | 143         | 07-Apr-22 A                | 07-Feb-23                | 23-Dec-22              | 12-Nov-26              | 535            |          |  |
|                          |   |             |                            |                          |                        |                        |                | <b> </b> |  |
| 6-2000                   | Preparation of TTA scheme and arrangement of 1st TMLG   | 36          | 09-Apr-22 A                | 26-May-22 A              | 12-Nov-26              | 12-Nov-26              |                | <b> </b> |  |
| S6-2010                  | Obtain approval of TTA scheme from TMLG and RWA from RMO  | 5           | 27-May-22 A                | 01-Jun-22 A              | 12-Nov-26              | 12-Nov-26              |                |          |  |
| S6-3865                  | Application for Excavation Permit   | 0           |                            | 07-Apr-22 A              |                        | 21-Oct-23              |                |          |  |
| S6-5631                  | Issued PMI No. 059 - Revised Structural and Aesthetic Detail for Pai Lau  | 0           |                            | 23-Jun-22 A              |                        | 19-Oct-23              |                |          |  |
| S6-5632                  | Issued PMI No. 059 - Quotation Preparation and Submission   | 21          | 24-Jun-22 A                | 28-Jun-22 A              | 23-Dec-22              | 23-Dec-22              |                |          |  |
| S6-5633                  | Issued PMI No. 059 - PM Review and Reply  | 14          | 29-Jun-22 A                | 12-Jul-22 A              | 23-Dec-22              | 23-Dec-22              |                |          |  |
| S6-5635                  | Method Statement for Pai Lau Construction Phase 1   | 24          | 12-Apr-22 A                | 10-May-22 A              | 12-Nov-26              | 12-Nov-26              |                | 1        |  |
| S6-5636                  | Design for ELS of Pai Lau Construction  | 36          | 25-Apr-22 A                | 08-Jun-22 A              | 12-Nov-26              | 12-Nov-26              |                | 1        |  |
| Pai Lau No. <sup>-</sup> | 1 Construction (Location 15, LMC Road)  | 124         | 01-Sep-22 A                | 03-Feb-23                | 19-Oct-23              | 20-Feb-24              | 309            |          |  |
| PL No.1 - Pr             | reparation Works  | 58          | 01-Sep-22 A                | 10-Nov-22                | 19-Oct-23              | 27-Nov-23              | 309            |          |  |
|                          | PLNo. 1 - Erect TTAScheme No. 6   | 2           | 01-Sep-22 A                | 02-Sep-22 A              | 19-Oct-23              | 19-Oct-23              |                | [        |  |
| S6-3665                  | PLNo. 1 - Bai Shen / Excavation of Trial Pit  | 7           | 19-Sep-22 A                | 03-Oct-22                | 19-Oct-23              | 19-Oct-23              | 309            |          |  |
| S6-5646                  | PLNo. 1 - UU Detection  |             | 05-Oct-22                  | 05-Oct-22                | 20-Oct-23              | 20-Oct-23              | 309            |          |  |
| S6-5656                  | PLNo. 1 - UU Diversion  | 23          | 06-Oct-22                  | 01-Nov-22                | 21-Oct-23              | 17-Nov-23              | 309            |          |  |
| S6-5666                  | PLNo. 1 - GO Diversion<br>PLNo. 1 - Remove Existing Footpath  | 4           | 02-Nov-22                  | 01-Nov-22<br>05-Nov-22   | 18-Nov-23              | 22-Nov-23              | 309            | 1        | ÷                                      |
| S6-5676                  | PLNo. 1 - Install the Monitoring Check Points   | 6           | 19-Sep-22 A                | 24-Sep-22 A              | 23-Nov-23              | 23-Nov-23              | 305            | ¦        |  |
|                          |   |             | •                          | · ·                      |                        |                        | 200            | ¦        |  |
| S6-5686                  | PL No. 1 - Construct Temporary Road for TTAScheme No. 7   | 4           | 07-Nov-22                  | 10-Nov-22                | 23-Nov-23              | 27-Nov-23              | 309            | ¦        |  |
| PL No.1 - Fo             |   | 66          | 11-Nov-22                  | 03-Feb-23                | 28-Nov-23              | 20-Feb-24              | 309            | ¦        |  |
| S6-3625                  | PL No. 1 - Remove TTAScheme No. 6 & Erect TTAScheme No. 7   | 3           | 11-Nov-22                  | 14-Nov-22                | 28-Nov-23              | 30-Nov-23              | 309            | <u> </u> |  |
| S6-3675                  | PL No. 1 - Break the Existing Road Surface  | 5           | 15-Nov-22                  | 19-Nov-22                | 01-Dec-23              | 06-Dec-23              | 309            | <b> </b> |  |
| S6-3685                  | PL No. 1 - Install ELS (South Part)   | 13          | 21-Nov-22                  | 05-Dec-22                | 07-Dec-23              | 21-Dec-23              | 309            | <b> </b> |  |
| S6-3695                  | PL No. 1 - Excavate to 1.2m and de-water to 500mm below excavation level  | 5           | 06-Dec-22                  | 10-Dec-22                | 22-Dec-23              | 29-Dec-23              | 309            |          |  |
| S6-5696                  | PL No. 1 - Remove TTAScheme No. 7 & Erect TTAScheme No. 8   | 4           | 12-Dec-22                  | 15-Dec-22                | 30-Dec-23              | 04-Jan-24              | 309            |          |  |
| S6-5706                  | PL No. 1 - Break the existing road surface  | 6           | 16-Dec-22                  | 22-Dec-22                | 05-Jan-24              | 11-Jan-24              | 309            |          |  |
| S6-5716                  | PLNo. 1 - Install ELS (North part)  | 13          | 23-Dec-22                  | 10-Jan-23                | 12-Jan-24              | 26-Jan-24              | 309            |          |  |
| S6-5726                  | PL No. 1 - Excavate to formation level  | 5           | 11-Jan-23                  | 16-Jan-23                | 27-Jan-24              | 01-Feb-24              | 309            |          |  |
| S6-5736                  | PL No. 1 - Place 500mm rock fill on final excavation level  | 3           | 17-Jan-23                  | 19-Jan-23                | 02-Feb-24              | 05-Feb-24              | 309            |          |  |
| S6-5746                  | PL No. 1 - Remove TTAScheme No. 8 & Erect TTAScheme No. 30  | 4           | 20-Jan-23                  | 28-Jan-23                | 06-Feb-24              | 09-Feb-24              | 309            |          |  |
| S6-5756                  | PL No. 1 - Erect formwork and fix reinforcement   | 5           | 30-Jan-23                  | 03-Feb-23                | 15-Feb-24              | 20-Feb-24              | 309            | <br>     |  |
| Pai Lau No.              | 2 Construction (Location 11, HWT Road)  | 118         | 13-Sep-22 A                | 07-Feb-23                | 23-Dec-23              | 03-May-24              | 364            |          |  |
|                          | reparation Works  | 36          | 13-Sep-22 A                | 26-Oct-22                | 23-Dec-23              | 18-Jan-24              | 364            | i        |  |
| S6-5816                  | PL No. 2 - Bai Shen / Excavation of Trial Pit   | 4           | 13-Sep-22 A                | 16-Sep-22 A              | 23-Dec-23              | 23-Dec-23              |                | 1        | ······································ |
| S6-5826                  | PLNo. 2 - Erect TTAScheme No. 4   | 3           | 17-Sep-22 A                | 20-Sep-22 A              | 23-Dec-23              | 23-Dec-23              |                | i        | ······································ |
| S6-5836                  | PLNo. 2 - UU detection  | 1           | 21-Sep-22 A                | 21-Sep-22 A              | 23-Dec-23              | 23-Dec-23              |                | [        |  |
| S6-5846                  | PLNo. 2 - UU Diversion  | 23          | 22-Sep-22 A                | 26-Oct-22                | 23-Dec-23              | 18-Jan-24              | 364            | l        |  |
| S6-5856                  | PL No. 2 - Remove Existing Road Surface   | 3           | 22-Sep-22 A                | 24-Sep-22 A              | 13-Jan-24              | 13-Jan-24              |                | I        |  |
| S6-5866                  | PLNo. 2 - Install the monitoring check points   | 5           | 22-340-22 A<br>21-Oct-22   | 24-360-22 A<br>26-Oct-22 | 13-Jan-24              | 18-Jan-24              | 364            | 1        |  |
|                          |   | 54          |                            |                          |                        |                        | 364            | ¦        |  |
| PL No.2 - Fo             |   |             | 27-Oct-22                  | 30-Dec-22                | 19-Jan-24              | 26-Mar-24              |                | ·        |  |
| S6-2110                  | PLNo. 2 - Install ELS   | 19          | 27-Oct-22                  | 17-Nov-22                | 19-Jan-24              | 09-Feb-24              | 364            |          |  |
| S6-5876                  | PL No. 2 - Excavate to Formation Level and de-water to 500mm below excavation level                               | 5           | 18-Nov-22                  | 23-Nov-22                | 15-Feb-24              | 20-Feb-24              | 364            | <b> </b> |  |
| S6-5886                  | PL No. 2 - Cast 75mm blinding layer (Grade C20 concrete)  | 1           | 24-Nov-22                  | 24-Nov-22                | 21-Feb-24              | 21-Feb-24              | 364            |          |  |
| S6-5896                  | PL No. 2 - Erect formwork and fix reinforcement for footing and column  | 6           | 25-Nov-22                  | 01-Dec-22                | 22-Feb-24              | 28-Feb-24              | 364            | l        |  |
| S6-5906                  | PL No. 2 - Conreting for footing and column   | 1           | 02-Dec-22                  | 02-Dec-22                | 29-Feb-24              | 29-Feb-24              | 364            |          |  |
| S6-5916                  | PL No. 2 - Backfill to 500mm below 1st layer strut and waling   | 5           | 03-Dec-22                  | 08-Dec-22                | 01-Mar-24              | 06-Mar-24              | 364            | <br>     |  |
|                          |   | 10          | 00 Dec 00                  | 22-Dec-22                | 07-Mar-24              | 20-Mar-24              | 364            |          | 1 1                                    |
| S6-5926                  | PLNo. 2 - Remove ELS  | 12          | 09-Dec-22                  | 22-060-22                |                        | 20-11/02-24            | 304            | 1        | 1                                      |




Actual Level of Effort

Actual Work

Remaining Work

- Critical Remaining Work
- ♦♦ Milestone

Contract YL/2020/01 - Lok Ma Chau Loop Main Works Package 1 Three Month Rolling Programme




| y ID                 | Activity Name   | Orig<br>Dur | Early Start                | Early Finish               | Late Start               | Late Finish            | Total<br>Float | September 23   |
|----------------------|---|-------------|----------------------------|----------------------------|--------------------------|------------------------|----------------|--|
|                      |   | Dui         |                            |                            |                          |                        | Tiout          | 04 11 18 25 0  |
| PL No.2 - Sup        |   | 28          | 31-Dec-22                  | 07-Feb-23                  | 27-Mar-24                | 03-May-24              | 364            | l  |
| S6-2100              | PL No. 2 - Erect falsework by metal scaffold ng   | 5           | 31-Dec-22                  | 06-Jan-23                  | 27-Mar-24                | 05-Apr-24              | 364            | ······   |
| S6-5946<br>S6-5956   | PL No. 2 - Erect formwork and fix reinforcement for remaining column PL No. 2 - Concreting for remaining column                                 | 3           | 07-Jan-23<br>11-Jan-23     | 10-Jan-23<br>11-Jan-23     | 06-Apr-24<br>10-Apr-24   | 09-Apr-24<br>10-Apr-24 | 364<br>364     | ·  |
| S6-5966              | PL No. 2 - Erect formwork and fix reinforcement for beam and roof   | - 11        | 12-Jan-23                  | 28-Jan-23                  | 11-Apr-24                | 23-Apr-24              | 364            | ·····  |
| S6-5976              | PL No. 2 - Concreting for beam and roof   | 1           | 30-Jan-23                  | 30-Jan-23                  | 24-Apr-24                | 24-Apr-24              | 364            | ·  |
| S6-5986              | PL No. 2 - Remove formwork and falsework  | 7           | 31-Jan-23                  | 07-Feb-23                  | 25-Apr-24                | 03-May-24              | 364            |  |
| ection 7 -           | Ground Treatment Works and Site Formation at Portion 7 (Area Oc   | 240         | 03-Jan-22 A                | 18-Oct-23                  | 27-Dec-21                | 13-Jun-23              | -50            |  |
|                      | mprovement - PVD/Surcharge (Area Occupied)  | 240         | 03-Jan-22 A                | 18-Oct-23                  | 29-Jun-22                | 13-Jun-23              | -50            | ·  |
| S7-1090              | Portion 7 - PVD Installation (184,500m @ 2,000m/day/rig - 2 rig)  | 45          | 03-Jan-22 A                | 09-Dec-22                  | 29-Jun-22                | 07-Jul-22              | -130           | ·  |
| S7-1100              | Portion 7 - General Fill to Surcharge 2m High (23,780m3 @ 600m3/d)  | 28          | 28-Dec-22                  | 03-Feb-23                  | 22-Aug-22                | 23-Sep-22              | -105           |  |
| S7-1140              | Portion 7 - Surcharge Period (9 months) (23,900m3)  | 270         | 22-Jan-23                  | 18-Oct-23                  | 17-Sep-22                | 13-Jun-23              | -127           |  |
| <b>57 Ground In</b>  | nprovement - DCM (Area Occupied)  | 158         | 26-Jan-22 A                | 14-Apr-23                  | 27-Dec-21                | 06-Jul-22              | -104           |  |
| S7-1165              | Area Occupied   | 280         | 24-Feb-22 A                | 01-Dec-22                  | 27-Dec-21                | 25-Feb-22              | -279           | · · · · · · · · · · · · · · ·                                  |
| S7-1190              | Portion 7 - Construct DCM Clusters Stage 1 (15.2, 15.2b, 200m) 28, 790 of 194, 330 @ 180m3/d/auger - 4 auger                                    | 52          | 26-Jan-22 A                | 12-Jan-23                  | 26-Feb-22                | 06-Apr-22              | -228           |  |
| S7-1191              | Portion 7 - Construct DCM Clusters Stage 2 (18D, 15.5, 15.4, 350m) 50, 382 of 194, 330 @ 180m3/d/auger - 4 auger                                | 71          | 13-Jan-23                  | 14-Apr-23                  | 07-Apr-22                | 06-Jul-22              | -228           |  |
| <b>67 Civil Stru</b> | ctures (Area Occupied)  | 0           | 08-Nov-22                  | 08-Nov-22                  | 23-Dec-22                | 23-Dec-22              | 45             |  |
| S7 - Public Ti       | ransport Interchange (PTI) (Area Occupied)  | 0           | 08-Nov-22                  | 08-Nov-22                  | 23-Dec-22                | 23-Dec-22              | 45             |  |
|                      | iminary Submissions   | 0           | 08-Nov-22                  | 08-Nov-22                  | 23-Dec-22                | 23-Dec-22              | 45             |  |
| PRE-700              | Confirmation of Specialist Steelworks Subcontractor   | 0           | 08-Nov-22*                 |                            | 23-Dec-22                |                        | 45             |  |
| ection 8 - 0         | Ground Treatment Works and Site Formation at Portion 8 (Area Oc   | 554         | 24-Feb-22 A                | 31-Aug-23                  | 23-Dec-21                | 21-Nov-22              | -283           |  |
| S8 STW - Site        |   | 554         | 24-Feb-22 A                | 31-Aug-23                  | 23-Dec-21                | 21-Nov-22              | -283           | ·····  |
| S8-1105              |   |             |                            |                            |                          |                        |                | ·  |
| S8-1105<br>S8-1110   | Area Occupied Portion 8 - Stage 3 - General Fill to Surcharge 2m High (26,615m3 @ 360m3/d)  | 280<br>68   | 24-Feb-22 A<br>24-Feb-22 A | 01-Dec-22<br>23-Jan-23     | 23-Dec-21<br>22-Feb-22   | 21-Feb-22<br>15-Apr-22 | -283<br>-283   |  |
| S8-1140              | Portion 8 - Stage 3 - Surcharge Period (9 months) (33,040m3)  | 273         | 02-Dec-22                  | 31-Aug-23                  | 22-Feb-22<br>22-Feb-22   | 21-Nov-22              | -283           |  |
|                      | Box Culvert Construction at Portion 20  | 210         | 20-Jan-22 A                | 03-Feb-23                  | 28-Oct-21                | 12-Nov-26              | 536            | <u>↓</u>   |
|                      |   |             |                            |                            |                          |                        |                | 4  |
| 69 - Submiss         |   | 210         | 20-Jan-22 A                | 10-Nov-22                  | 28-Oct-21                | 12-Nov-26              | 569            | l l l  |
| S9-5371              | Issued PMI No. 051 - Construction of Box Culvert A1 and Box Culvert C   | 0           | <b>C</b> 1 1               | 20-May-22 A                |                          | 29-Oct-21              |                | <b>↓</b>   |
| S9-5372              | Issued PMI No. 051 - Quotation Preparation and Submission   | 21          | 21-May-22 A                | 21-Jun-22 A                | 29-Oct-21                | 29-Oct-21              |                | ·····  |
| S9-5373              | Issued PMI No. 051 - PM Review and Reply  | 14          | 22-Jun-22 A                | 08-Jul-22 A                | 29-Oct-21                | 29-Oct-21              |                | ·····  |
| S9-5375<br>S9-5376   | Issued PMI No. 066 - Carry-out Piling Works for Construction of Box Culvert C (Whole) Issued PMI No. 066 - Quotation Preparation and Submission | 0<br>21     | 20-Jul-22 A                | 19-Jul-22 A<br>08-Aug-22 A | 28-Oct-21                | 12-Nov-26<br>28-Oct-21 |                | ·  |
| S9-5377              | Issued PMI No. 066 - PM Review and Reply  | 21          | 20-Jui-22 A<br>09-Aug-22 A | 06-Oct-22                  | 29-Oct-21                | 02-Nov-21              | -338           | · · · · · · · · · · · · · · · · · · ·                          |
| S9-5378              | Issued PMI No. 069 - Construction of Box Culvert C  | 0           | Whay 22 A                  | 28-Jul-22 A                | 25-001-21                | 12-Nov-26              |                | · · · · · · · · · · · · · · · · · · ·                          |
| S9-5379              | Issued PMI No. 069 - Quotation Preparation and Submission   | 21          | 29-Jul-22 A                | 01-Aug-22 A                | 30-Oct-21                | 30-Oct-21              |                |  |
| 69-5380              | Issued PMI No. 069 - PM Review and Reply  | 14          | 02-Aug-22 A                | 06-Oct-22                  | 30-Oct-21                | 03-Nov-21              | -337           |  |
| 69-5385              | Issued PMI No. 070 - Piling Works for Box Culvert A1 (Ch 0-75) and Box Culvert C to Complete by 28 Jan 2023                                     | 0           |                            | 16-Sep-22 A                |                          | 29-Oct-21              | -              | I\$sued PMI No. 1070 - Piling Works for                        |
| S9-5390              | Issued PMI No. 075 - Construction of Box Culvert C by 31 July 2023  | 0           |                            | 22-Aug-22 A                |                          | 13-Nov-21              |                | nstruction of Bbx Culvert C bly 31 July 2023                   |
| S9-5400              | Issued PMI No. 075 - Quotation Preparation and Submission   | 21          | 23-Aug-22 A                | 10-Sep-22 A                | 15-Nov-21                | 15-Nov-21              |                |  |
| S9-5410              | Issued PMI No. 075 - PM Review and Reply  | 14          | 12-Sep-22 A                | 08-Oct-22                  | 15-Nov-21                | 19-Nov-21              | -323           |  |
| S9-5415              | Issued PMI No. 081 - Realign Part of Green Fench Alongside Ecological Area  | 0           |                            | 30-Aug-22 A                |                          | 12-Nov-21              |                | PMI No. 081 - Realign Part of Green Fench Alongside Ecological |
| S9-5425              | Issued PMI No. 081 - Quotation Preparation and Submission   | 21          | 31-Aug-22 A                | 14-Oct-22                  | 12-Nov-21                | 24-Nov-21              | -324           | · · · · · · · · · · · · · · · · · · ·                          |
| S9-5435              | Issued PMI No. 081 - PM Review and Reply  | 14<br>28    | 15-Oct-22                  | 28-Oct-22                  | 25-Nov-21<br>29-Oct-21   | 08-Dec-21              | -324           |  |
| S9-5679<br>S9-5680   | Portion 20 - Box Culvert C Subletting of Piling Works Portion 20 - Box Culvert C Subletting of RC Works   | 20          | 20-Jan-22 A<br>10-Oct-22   | 08-Oct-22<br>10-Nov-22     | 25-May-22                | 03-Nov-21<br>27-Jun-22 | -272           | · · · · · · · · · · · · · · · · · · ·                          |
|                      | -   | 20          | 25-Jan-22 A                | 03-Feb-23                  | 23-1viay-22<br>29-Oct-21 | 04-Jun-22              | -113           | ······   |
|                      | ert C - (CSD Scheme)  |             |                            |                            |                          |                        |                | · · · · · · · · · · · · · · · · · · ·                          |
| S9-5000              | Box Culvert C Stage 1 - Submissions for CSD, Temporary Works, Method Statements   | 21          | 25-Jan-22 A                | 08-Oct-22                  | 29-Oct-21                | 03-Nov-21              | -272           | · · · · · · · · · · · · · · · · · · ·                          |
|                      | ert C - Foundation Works (CSD)  | 94          | 10-Oct-22                  | 03-Feb-23                  | 04-Nov-21                | 04-Jun-22              | -198           | ↓↓↓↓ <b>-</b>  |
| S9-5420              | Delivery Plants and Equipments (2 sets)   | 14          | 10-Oct-22                  | 25-Oct-22                  | 04-Nov-21                | 19-Nov-21              | -272           | <u>↓</u>   |
|                      | SP1-P4 (Footprint inside Road L1)   | 32          | 26-Oct-22                  | 01-Dec-22                  | 20-Nov-21                | 29-Dec-21              | -272           | 4  |
| S9-5430              | Construction Pile P1-2 a&b (4 nos. @ ave. 4d/nr/rig, 1 rig)   | 16          | 26-Oct-22                  | 12-Nov-22                  | 20-Nov-21                | 08-Dec-21<br>29-Dec-21 |                | ······   |
| S9-5460              | Construction Pile P3-4 a&b (4 nos @ ave. 4d/nr/rig, 1 rig)<br>s P5-P24 (outside Road L1)  | 16<br>80    | 14-Nov-22<br>26-Oct-22     | 01-Dec-22<br>03-Feb-23     | 09-Dec-21<br>20-Nov-21   | 29-Dec-21<br>04-Jun-22 | -272           | <u>↓</u>   |
| S9-5440              | Construction Pile P5-6 a&b (4 nos @ ave. 4d/nr/rig, 1 rig)  | 16          | 26-Oct-22<br>26-Oct-22     | 12-Nov-22                  | 20-Nov-21<br>20-Nov-21   | 08-Dec-21              | -190           | <b>∮</b>   |
| S9-5450              | Construction Pile P7-8 a&b (4 nos @ ave. 4d/nr/rig, 1 rig)  | 16          | 26-Oct-22<br>26-Oct-22     | 12-110V-22<br>12-Nov-22    | 20-Nov-21<br>20-Nov-21   | 08-Dec-21              | -272           | <b>↓</b>   |
| S9-5470              | Construction Pile P9-10 a&b (4 nos @ ave. 4d/nr/rig, 1 rig)   | 16          | 14-Nov-22                  | 01-Dec-22                  | 09-Dec-21                | 29-Dec-21              | -272           | t  |
| S9-5480              | Construction Pile P11-12 a&b (4 nos @ ave. 4d/nr/rig, 1 rig)  | 16          | 14-Nov-22                  | 01-Dec-22                  | 09-Dec-21                | 29-Dec-21              | -272           |  |
| S9-5490              | Construction Pile P13-14 a&b (4 nos @ ave. 4d/m/rig, 1 rig)   | 16          | 02-Dec-22                  | 20-Dec-22                  | 02-Apr-22                | 25-Apr-22              | -198           |  |
| S9-5500              | Construction Pile P15-16 a&b (4 nos @ ave. 4d/nr/rig, 1 rig)  | 16          | 02-Dec-22                  | 20-Dec-22                  | 02-Apr-22                | 25-Apr-22              | -198           |  |
| S9-5510              | Construction Pile P17-18 a&b (4 nos @ ave. 4d/nr/rig, 1 rig)  | 16          | 21-Dec-22                  | 11-Jan-23                  | 26-Apr-22                | 16-May-22              | -198           |  |
| S9-5520              | Construction Pile P19-20 a&b (4 nos @ ave. 4d/nr/rig, 1 rig)  | 16          | 21-Dec-22                  | 11-Jan-23                  | 26-Apr-22                | 16-May-22              | - 198          |  |
| S9-5530              | Construction Pile P21-22 a&b (4 nos @ ave. 4d/m/rig, 1 rig)   | 16          | 12-Jan-23                  | 03-Feb-23                  | 17-May-22                | 04-Jun-22              | -198           | <b>↓</b>   |
| S9-5540              | Construction Pile P23-24 a&b (4 nos @ ave. 4d/nr/rig, 1 rig)  | 16          | 12-Jan-23                  | 03-Feb-23                  | 17-May-22                | 04-Jun-22              | -198           | ······   |
| ection 120           | C - Road L1 and Box Culvert A1 at Portion 18C   | 186         | 20-May-22 A                | 18-Mar-23                  | 21-Jul-22                | 14-Apr-23              | 10             |  |
| 12C-1010             | Issued PMI No. 052 - Construction of Road L1 and Associated HSITPPhase 1 Works  | 0           |                            | 20-May-22 A                |                          | 21-Jul-22              |                |  |
| S12C-1020            | Issued PMI No. 052 - Quotation Preparation and Submission   | 21          | 21-May-22 A                | 19-Jul-22 A                | 21-Jul-22                | 21-Jul-22              |                |  |
| 12C-1030             | Issued PMI No. 052 - PM Review and Reply  | 24          | 20-Jul-22 A                | 06-Oct-22                  | 21-Jul-22                | 25-Jul-22              | -73            |  |
| 12C-1032             | Portion 12C - Subletting for Road L1  | 28          | 07-Oct-22                  | 03-Nov-22                  | 26-Jul-22                | 22-Aug-22              | -73            |  |
| 12C-1035             | Method Statement Submission, PM Review and Reply  | 25          | 09-Aug-22 A                | 11-Oct-22                  | 06-Aug-22                | 15-Aug-22              | -57            |  |
|                      | - Construction  | 213         | 02-Jul-22 A                | 18-Mar-23                  | 16-Aug-22                | 14-Apr-23              | 19             | I  |
| Section 12C ·        | - Road L1 - Portion18C (CH 1170 to 1430) 260m   | 182         | 08-Aug-22 A                | 18-Mar-23                  | 16-Aug-22                | 03-Jan-23              | -60            |  |
| S12C Road L          | .1 - Stage 1 (CH 1170 to 1430) 260m   | 94          | 08-Aug-22 A                | 28-Nov-22                  | 16-Aug-22                | 16-Sep-22              | -60            |  |
| S12C-5000            | Portion 18C Road L1 (CH1170-1430) Stage 1 - Demolish existing footpath and vegetation   | 6           | 12-Oct-22                  | 18-Oct-22                  | 16-Aug-22                | 22-Aug-22              | -46            |  |
| S12C-5005            | Portion 18C Road L1 (CH1170-1430) Stage 1 - EA Zone Haul Road (400m) Earthworks   | 40          | 08-Aug-22 A                | 23-Sep-22 A                | 22-Aug-22                | 22-Aug-22              |                |  |
| S12C-5010            | Portion 18C Road L1 (CH1170-1430) Stage 1 - EA Zone Haul Road (400m) Road Works   | 10          | 20-Sep-22 A                | 08-Oct-22                  | 17-Aug-22                | 22-Aug-22              | -38            |  |
| S12C-5014            | Portion 18C Road L1 (CH1170-1430) Stage 1 - EA Zone Haul Road (400m) Road Lighting  | 6           | 24-Sep-22 A                | 08-Oct-22                  | 18-Aug-22                | 22-Aug-22              | -38            |  |
|                      |   |             | 04 Nov 20                  | 28-Nov-22                  | 23-Aug-22                | 16-Sep-22              | -60            |  |
| S12C-5030            | Portion 18C Road L1 (CH1170-1430) Stage 1 - Install ELS cofferdam (60m)<br>_1 - Stage 2 (CH 1170 to 1430) 260m                                  | 21<br>131   | 04-Nov-22<br>10-Oct-22     | 18-Mar-23                  | 17-Sep-22                | 03-Jan-23              | -60            | ·  |



- Actual Work
- Remaining Work
- Critical Remaining Work
- ♦♦ Milestone

Three Month Rolling Programme



|                        |   | Dur      |                           |                          |                        |                        | Float        | 04       | 23<br>11 |
|------------------------|---|----------|---------------------------|--------------------------|------------------------|------------------------|--------------|----------|----------|
| S12C-5050              | Portion 18C Road L1 (CH1170-1430) Stage 2 - Traffic diversion to new haul road and implement one-way gyratory system  | 0        | 10-Oct-22                 |                          | 17-Sep-22              |                        | -17          |          |          |
| S12C-5055              | Portion 18C Road L1 (CH1170-1430) Stage 2 - Construct ELS cofferdam   | 28       | 29-Nov-22                 | 03-Jan-23                | 17-Sep-22              | 21-Oct-22              | -60          |          |          |
| S12C-5065              | Portion 18C Road L1 (CH1170-1430) Stage 2 - UU installation (drainage, sewage, fresh water, towngas, CLP, telecom)  | 60<br>44 | 04-Jan-23<br>07-Dec-22    | 18-Mar-23<br>03-Feb-23   | 22-Oct-22<br>18-Feb-23 | 03-Jan-23<br>14-Apr-23 | -60<br>56    |          |          |
| S12C-5400              | - Box Culvert A1 (Portion 18C, CH 75-120) 45m (Area Occupied)<br>Portion 18C - Box Culvert A1 (18C at L1, 45m) - Pre-drilling (6 nrs, 1 rig)                            |          |                           |                          | 18-Feb-23              |                        |              |          |          |
| S12C-5400<br>S12C-5410 | Portion 18C - Box Culvert A1 (18C at L1, 45m) - Pte-onlining (6 ms, 1 mg)<br>Portion 18C - Box Culvert A1 (18C at L1, 45m) - Piling Works (18/18nrs @ 3.5m/rig, 2 rigs) | 12<br>32 | 07-Dec-22<br>21-Dec-22    | 20-Dec-22<br>03-Feb-23   | 04-Mar-23              | 03-Mar-23<br>14-Apr-23 | 56<br>56     |          |          |
|                        | - Box Culvert A1 (Portion 18C, CH 120-158) 38m (Area Occupied)  | 76       | 02-Dec-22                 | 08-Mar-23                | 21-Nov-22              | 24-Feb-23              | -10          |          |          |
| S12C-5470              | Portion 18C - Box Culvert A1 (18C at L1, 98m) - Pre-drilling (6 nrs, 1 rig)   | 12       | 02-Dec-22                 | 15-Dec-22                | 21-Nov-22              | 03-Dec-22              | -10          |          |          |
| S12C-5480              | Portion 18C - Box Culvert A1 (18C at L1, 98m) - Pre-bored H-pile (36 nrs @ ave 3.5d/nr/rig, 2 rigs)   | 64       | 16-Dec-22                 | 08-Mar-23                | 05-Dec-22              | 24-Feb-23              | -10          |          |          |
|                        | ace with HSITP Contractor   | 152      | 02-Jul-22 A               | 31-Dec-22                | 21-Oct-22              | 31-Dec-22              | 0            |          |          |
| S12C-3335              | Interface Contractor (HSITP Contractor) - Temporary Water Supply System   | 14       | 02-Jul-22 A               | 18-Jul-22 A              | 21-Oct-22              | 21-Oct-22              |              |          |          |
| S12C-3345              | Interface Contractor (HSITP Contractor) - Site Temporary Drainage   | 14       | 02-Jul-22 A               | 18-Jul-22 A              | 21-Oct-22              | 21-Oct-22              |              |          |          |
| S12C-3355              | Interface Portion 17B - Excavation Works (Depth at 10m from Existing Level)   | 60       | 21-Oct-22                 | 31-Dec-22*               | 21-Oct-22              | 31-Dec-22              | 0            |          |          |
| S12C-3365              | Interface Portion 17C & 17D - Excavation Works (Depth at 2m from Existing Level)  | 60       | 21-Oct-22                 | 31-Dec-22*               | 21-Oct-22              | 31-Dec-22              | 0            |          |          |
| ction 12D              | O - Ground Treatment Works and Site Formation at Portion 18D (Are   | 128      | 13-Dec-21 A               | 15-Dec-22                | 22-Apr-22              | 02-Sep-22              | -37          |          |          |
| 2D-1086                | Area Occupied   | 280      | 24-Feb-22 A               | 01-Dec-22                | 22-Apr-22              | 21-Jun-22              | -163         |          |          |
| 2D-1090                | Portion 18D - Level Ground (8,970m3)  | 9        | 02-Dec-22                 | 12-Dec-22                | 22-Jun-22              | 02-Jul-22              | -136         |          |          |
| D-1100                 | Portion 18D - Instrumentation Installation Type C1 (MPX 6 nrs @ ave 3d/nr/rig, 4 rigs)  | 59       | 13-Dec-21 A               | 12-Dec-22                | 24-Aug-22              | 30-Aug-22              | -86          |          |          |
| D-1110                 | Portion 18D - Instrumentation Installation Type C1 (VMP 12 nrs @ ave 6d/nr/rig, 4 rigs)   | 58       | 15-Dec-21 A               | 12-Dec-22                | 23-Aug-22              | 30-Aug-22              | -86          | ·        |          |
| 2D-1120                | Portion 18D - Instrumentation Installation Type C1 (SP 6 nrs @ ave 3d/nr/rig, 4 rigs)   | 56       | 16-Dec-21 A               | 12-Dec-22                | 24-Aug-22              | 30-Aug-22              | -86          |          |          |
| 2D-1130<br>2D-1135     | Portion 18D - Instrumentation Installation Type C1 (SSM 6 nrs) Portion 18D - Formation (6,732m3 @ ave 900m3/d)  | 4        | 08-Dec-22<br>06-Dec-22    | 12-Dec-22<br>12-Dec-22   | 26-Aug-22<br>24-Aug-22 | 30-Aug-22<br>30-Aug-22 | -86<br>-86   |          |          |
| D-1130<br>D-1140       | Portion 18D - Granular Fill (8,980m3 @ 1,500m3/d)   | 7        | 08-Dec-22                 | 12-Dec-22                | 24-Aug-22<br>26-Aug-22 | 02-Sep-22              | -86          |          |          |
|                        |   | 160      | 26-Jul-22 A               | 08-Feb-23                | 22-Mar-22              | 23-Aug-22              | -135         |          |          |
|                        | - Ground Treatment Works and Site Formation at Portion 21 (Area (   |          |                           |                          |                        |                        |              |          |          |
| 3-1050<br>3-1060       | Portion 21 - Level Ground (2,910m3) Portion 21 - Construct DCM Clusters (DCM4, DCM5 see Section 6)  | 12<br>84 | 26-Jul-22 A<br>26-Oct-22  | 08-Aug-22 A<br>08-Feb-23 | 22-Mar-22<br>28-Apr-22 | 22-Mar-22<br>23-Aug-22 | -135         |          |          |
|                        |   | 84<br>0  | 26-Oct-22<br>17-Dec-22    | 17-Dec-22                | 28-Apr-22<br>16-Dec-22 | 23-Aug-22<br>16-Dec-22 | -135         |          |          |
|                        | - Ground Treatment Works and Site Formation at Portion 19 (Area (   |          |                           |                          |                        |                        |              | }        |          |
| -PC                    | Completion Section 14 (sd+520)  | 0        | 10 Dec 01 1               | 17-Dec-22*               | 01 D 01                | 16-Dec-22              | 0            | k        |          |
| ction 15.1             | 1 - Ground Treatment Works and Site Formation at Portion 15.1 (An   | 137      | 13-Dec-21 A               | 15-Mar-23                | 31-Dec-21              | 18-Aug-22              | -77          |          |          |
| .1-1105                | Area Occupied   | 280      | 24-Feb-22 A               | 01-Dec-22                | 31-Dec-21              | 01-Mar-22              | -275         |          |          |
| .1-1110                | Portion 15.1 - PVD Installation (286,807m @ 2,000m/day/rig - 2 rigs)  | 84       | 13-Dec-21 A               | 01-Jan-23                | 02-Mar-22              | 01-Apr-22              | -275         |          |          |
| .1-1120                | Portion 15.1 - General Fill to Surcharge 2m High (39,140m3 @ 600m3/d)   | 58       | 03-Jan-23                 | 15-Mar-23                | 11-Jun-22              | 18-Aug-22              | -169         |          |          |
| ction 15.2             | 2 - Ground Treatment Works and Site Formation at Portion 15.2 (An   | 94       | 07-Dec-22                 | 03-Apr-23                | 16-Mar-22              | 06-Jul-22              | -222         |          |          |
| 5.2-1030               | Portion 15.2 - MS Earthwork Preparation, Submission, & Approval   | 78       | 07-Dec-22                 | 15-Mar-23                | 16-Mar-22              | 22-Jun-22              | -217         |          |          |
| 5.2-1140               | Portion 15.2 - PVD Installation (993,000m @ 3,000m/day/rig - 4 rigs)  | 74       | 03-Jan-23                 | 03-Apr-23                | 02-Apr-22              | 06-Jul-22              | -222         |          |          |
| ction 15.2             | 2a - Ground Treatment Works and Site Formation at Portion 15.2a (   | 117      | 29-Jan-22 A               | 03-Jan-23                | 14-Apr-22              | 13-Jul-22              | -61          |          |          |
| j.2a-1040              | Portion 15.2a - Level Ground (17,260m3)   | 12       | 02-Dec-22                 | 15-Dec-22                | 22-Jun-22              | 06-Jul-22              | -136         |          |          |
| 5.2a-1085              | Area Occupied   | 280      | 24-Feb-22 A               | 01-Dec-22                | 14-Apr-22              | 13-Jun-22              | -171         |          |          |
| 5.2a-1090              | Portion 15.2a - Instrumentation Installation Type C1 (SSM 7 nrs)  | 34       | 29-Jan-22 A               | 23-Dec-22                | 14-Jun-22              | 06-Jul-22              | -143         |          |          |
| 5.2a-1100              | Portion 15.2a - Granular Fill (8,500m3@ 1,500m3/d)  | 6        | 24-Dec-22                 | 03-Jan-23                | 07-Jul-22              | 13-Jul-22              | -143         |          |          |
| ction 15.2             | 2b - Ground Treatment Works and Site Formation at Portion 15.2b (   | 124      | 11-Feb-22 A               | 10-Feb-23                | 29-Apr-22              | 16-Sep-22              | -55          |          |          |
| 5.2b-1105              | Area Occupied   | 280      | 24-Feb-22 A               | 01-Dec-22                | 29-Apr-22              | 28-Jun-22              | -156         |          |          |
| 5.26-1110              | Portion 15.2b - PVD Installation (206,250m @ 2,000m/day/rig - 2 rigs)   | 37       | 11-Feb-22 A               | 29-Dec-22                | 29-Jun-22              | 26-Jul-22              | -156         |          |          |
| 5.2b-1120              | Portion 15.2b - Time Risk Allowance for PVD Installation  | 3        | 30-Dec-22                 | 03-Jan-23                | 27-Jul-22              | 29-Jul-22              | -129         |          |          |
| 5.2b-1130              | Portion 15.2b - General Fill to Surcharge (19,471m3 @ 600m3/d)  | 32       | 30-Dec-22                 | 10-Feb-23                | 10-Aug-22              | 16-Sep-22              | -117         |          |          |
| ction 15.3             | 3 - Ground Treatment Works and Site Formation at Portion 15.3 (An   | 148      | 13-Dec-21 A               | 06-Feb-23                | 30-Jun-22              | 09-Nov-22              | -34          |          |          |
| 5.3-1035               | Area Occupied   | 280      | 24-Feb-22 A               | 01-Dec-22                | 30-Jun-22              | 29-Aug-22              | -94          |          |          |
| 5.3-1040               | Portion 15.3 - Level Ground (16,700m3)  | 36       | 02-Dec-22                 | 16-Jan-23                | 30-Aug-22              | 13-Oct-22              | -78          |          |          |
| 5.3-1060               | Portion 15.3 - Instrumentation Installation Type C1 (MPX 7 nrs @ ave 3d/nr/rig, 4 rigs)   | 45       | 31-Dec-21 A               | 08-Dec-22                | 30-Aug-22              | 05-Sep-22              | -78          | ·        |          |
| 5.3-1070               | Portion 15.3 - Instrumentation Installation Type C1 (VMP 14 nrs @ ave 6d/nr/rig, 4 rigs)  | 95       | 13-Dec-21 A               | 27-Jan-23                | 20-Sep-22              | 09-Nov-22              | -61          |          |          |
| 5.3-1080<br>5.3-1090   | Portion 15.3 - Instrumentation Installation Type C1 (SP 7 nrs @ ave 3d/nr/rig, 4 rigs) Portion 15.3 - Instrumentation Installation Type C1 (SSM 7 nrs)                  | 58<br>6  | 14-Dec-21 A<br>09-Dec-22  | 08-Dec-22<br>15-Dec-22   | 20-Sep-22<br>27-Sep-22 | 26-Sep-22<br>05-Oct-22 | -61<br>-61   |          |          |
| i.3-1100               | Portion 15.3 - Instrumentation Installation Type C3 (Inc 7 nrs @ ave 3d/nr/rig, 4 rigs)   | 4        | 12-Dec-22                 | 15-Dec-22                | 29-Sep-22              | 05-Oct-22              | -61          |          |          |
| .3-1110                | Portion 15.3 - Instrumentation Installation Type C3 (SM182-7nrs, SMM-7nrs)  | 4        | 12-Dec-22                 | 15-Dec-22                | 29-Sep-22              | 05-Oct-22              | -61          | ÷        |          |
| .3-1115                | Portion 15.3 - Formation (6,732m3 @ ave 900m3/d)  | 7        | 16-Dec-22                 | 23-Dec-22                | 06-Oct-22              | 13-Oct-22              | -61          |          |          |
| .3-1120                | Portion 15.3 - Granular Fill (12,080m3 @ 1,500m3/d)   | 11       | 20-Jan-23                 | 06-Feb-23                | 14-Oct-22              | 26-Oct-22              | -81          |          |          |
| ction 15.4             | 4 - Ground Treatment Works and Site Formation at Portion 15.4 (An   | 163      | 20-Dec-21 A               | 22-Mar-23                | 07-Jan-22              | 27-Jun-22              | -98          |          |          |
| .4-1035                | Area Occupied   | 280      | 22-Feb-22 A               | 01-Dec-22                | 07-Jan-22              | 08-Mar-22              | -268         | ·        |          |
| .4-1040                | Portion 15.4 - Level Ground (13,260m3)  | 42       | 02-Dec-22                 | 27-Jan-23                | 07-May-22              | 27-Jun-22              | -173         |          |          |
| .4-1050                | Portion 15.4 - CPT (7 nrs@ave 10nrs/d/rig, 1 rig)   | 48       | 28-Dec-21A                | 08-Dec-22                | 07-May-22              | 14-May-22              | -173         |          |          |
| .4-1060                | Portion 15.4 - Instrumentation Installation Type C1 (MPX 30 nrs @ ave 3d/nr/rig, 12 rigs)   | 68       | 23-Dec-21 A               | 31-Dec-22                | 09-Mar-22              | 06-Apr-22              | -219         |          |          |
| .4-1070                | Portion 15.4 - Instrumentation Installation Type C1 (VMP 60 nrs @ ave 6d/nr/rig, 12 rigs)   | 71       | 20-Dec-21 A               | 31-Dec-22                | 09-Mar-22              | 06-Apr-22              | -219         |          |          |
| .4-1080                | Portion 15.4 - Instrumentation Installation Type C1 (SP 30 nrs @ ave 3d/nr/rig, 12 rigs)  | 79       | 22-Dec-21A                | 13-Jan-23                | 09-Mar-22              | 21-Apr-22              | -219         |          |          |
| .4-1090                | Portion 15.4 - Instrumentation Installation Type C1 (SSM 30 nrs)  | 10       | 14-Jan-23                 | 30-Jan-23                | 22-Apr-22              | 04-May-22              | -219         | i        |          |
| .4-1095                | Portion 15.4 - Formation (87,870m3 @ ave 1,800m3/d)   | 44       | 31-Jan-23                 | 22-Mar-23                | 05-May-22              | 27-Jun-22              | -219         |          |          |
| ction 15.8             | 5 - Ground Treatment Works and Site Formation at Portion 15.5 (An   | 180      | 23-Dec-21A                | 06-May-23                | 30-Dec-21              | 29-Jul-22              | -104         |          |          |
| .5-1025                | Area Occupied   | 280      | 24-Feb-22 A               | 01-Dec-22                | 30-Dec-21              | 28-Feb-22              | -276         |          |          |
| .5-1030                | Portion 15.5 - MS Earthwork Preparation, Submission, & Approval   | 60       | 24-Dec-22                 | 11-Mar-23                | 31-Mar-22              | 16-Jun-22              | -219         | ·        |          |
| .5-1080                | Portion 15.5 - Instrumentation Installation Type C1 (SP 13nrs @ ave 3d/nr/rig, 8 rigs)  | 49       | 23-Dec-21A                | 21-Dec-22                | 01-Mar-22              | 19-Mar-22              | -226         | ·        |          |
| 5.5-1090               | Portion 15.5 - Instrumentation Installation Type C1 (SSM 13nrs) Portion 15.5 - Formation (40.356 m3.60 ave 900m3/d)   | 5<br>10  | 16-Dec-22                 | 21-Dec-22                | 15-Mar-22              | 19-Mar-22              | -226         | <b> </b> |          |
| 5.5-1095<br>5.5-1100   | Portion 15.5 - Formation (40,356 m3 @ ave 900m3/d) Portion 15.5 - Granular Fill (17,400m3 @ 1,800m3/d)  | 10<br>12 | 22-Dec-22                 | 05-Jan-23<br>19-Jan-23   | 21-Mar-22<br>01-Apr-22 | 31-Mar-22<br>19-Apr-22 | -226<br>-226 | k        |          |
| 5-1100<br>5.5-1110     | Portion 15.5 - Giranular Fill (17,400m3/@ 1,800m3/0)<br>Portion 15.5 - PVD Installation (537,000m @ 2,000m/day/rig - 3 rigs)  | 12<br>83 | 06-Jan-23<br>20-Jan-23    | 19-Jan-23<br>06-May-23   | 01-Apr-22<br>20-Apr-22 | 19-Apr-22<br>29-Jul-22 | -226<br>-226 |          |          |
|                        |   | 157      | 20-Jar F23<br>24-Feb-22 A | 06-May-23                | 17-Oct-22              | 18-Apr-23              | -220         |          |          |
|                        | 6a - Ground Treatment Works and Site Formation at Portion 15.6a (   |          |                           |                          |                        |                        |              |          |          |
| .6a-0900               | Area Occupied Partice 15 Concerner and Propagation Works (Ecological during), Tree Surger)  | 280      | 24-Feb-22 A               | 01-Dec-22                | 17-Oct-22              | 16-Dec-22              | 15           | r        |          |
| · Co 1000              | Portion 15.6a - Site Clearance and Preparation Works (Ecological survey, Tree Survey)   | 6        | 07-Jan-23                 | 13-Jan-23                | 17-Dec-22              | 23-Dec-22              | -15          | 1        |          |
| 5.6a-1000<br>5.6a-1040 | Portion 15.6a - Level Ground (144,240m3)  | 80       | 28-Jan-23                 | 06-May-23                | 06-Jan-23              | 18-Apr-23              | -15          |          |          |



- Actual Level of Effort Actual Work
- Remaining Work
- Critical Remaining Work
- ♦♦ Milestone

Three Month Rolling Progra

|           |          |                     | tober                      |                                       |             |                | November         |                                       |            |                  | Decem             | ber                   |                                    |                                    | Janu                 |   |                                       |
|-----------|----------|---------------------|----------------------------|---------------------------------------|-------------|----------------|------------------|---------------------------------------|------------|------------------|-------------------|-----------------------|------------------------------------|------------------------------------|----------------------|---|---------------------------------------|
| 25        | 02       | 09                  | 24<br>16                   | 23                                    | 30          | 06             | 25<br>13         | 20                                    | 27         | 04               | 26<br>11          | 18                    | 25                                 | 01                                 | 2 <sup>-</sup><br>08 | 15  | 22                                    |
|           |          | Portion 1           | 8C Road L1 (C              | H1170-1430) Stage                     | 2 - Traffic | diversion to n | ew haul road a   | nd implement one                      | way gyrato | ry system        |                   | -<br>-<br>            |                                    | Portio                             | 18C Boad L           | 1 (CH1170-143   | (1) Stare 2 - (                       |
|           |          |                     |                            |                                       |             |                |                  |                                       |            |                  |                   |                       |                                    |                                    |                      |   | y) ologo z . c                        |
|           |          |                     | ,<br>,<br>,<br>,           |                                       |             |                | ,<br>,<br>,<br>  |                                       |            |                  |                   |                       |                                    |                                    |                      | ,<br>,<br>,<br>,<br>,<br>,<br>,<br>,<br>,<br>,<br>,<br>,<br>,<br>,<br>,<br>,<br>,<br>,<br>, |                                       |
|           |          |                     | <br>                       |                                       |             |                | <br>             |                                       |            |                  | · <sup>1</sup>    |                       | on 18C - Box Ci                    | ulvert A1 (18C a                   | tt L1, 45m) - F      | re-drilling (6 n  | rs, 1 ng)                             |
|           |          |                     |                            |                                       |             |                | L                |                                       |            | '                | ·                 |                       |                                    |                                    |                      | L   | L                                     |
|           |          |                     | ,<br>,<br>,                |                                       |             |                | ,<br>,<br>,      |                                       |            | 1                | F                 | Portion 18C - B       | dx Culvert A1(                     | 18C at L1, 98m)                    | - Pre-drilling       | (6nrs, 1 rig)   | ,<br>,<br>,                           |
|           |          |                     | ,<br>,                     |                                       |             |                | <br>             |                                       |            | ,<br>,           |                   | <br>!<br>!            |                                    |                                    |                      | r   | r                                     |
|           |          |                     |                            |                                       |             |                |                  |                                       |            |                  | ·!                |                       |                                    |                                    |                      |   |                                       |
|           |          |                     |                            |                                       |             |                | <br>             | <br>                                  |            | <br>             |                   | <br>                  |                                    | Interface Por                      | tion 17B - Exc       | avation Works   | (Depth at 10                          |
|           |          |                     |                            |                                       |             |                |                  | ·                                     |            |                  | ·                 |                       |                                    | Interface Por                      | tion 17C & 17        | D - Excavation  | Works (Dep                            |
|           |          | ,<br>,<br>,         | ,<br>,<br>,<br>,           | ,                                     |             |                | <br> <br> <br>   | <br>   <br>                           |            |                  |                   |                       | ,<br>                              |                                    |                      | ,<br>,<br>,<br>,  | <br> <br>                             |
|           |          |                     | r<br>I                     |                                       |             |                | r                |                                       |            | rea Occupio      |                   | ¦<br>18D - Level G    | r/ound (8,970m3                    | 3)                                 |                      | ,<br>,<br>,<br>,<br>,   | ,<br>,                                |
|           |          |                     | T                          |                                       |             |                | r                |                                       |            |                  | Portion           | 18D - Instrum         | entation Installa                  | tion Type C1 (N                    |                      | r   | ·                                     |
|           |          |                     |                            |                                       |             |                |                  |                                       |            |                  |                   |                       |                                    | tion Type C1 (V<br>tion Type C1 (S |                      | r   |                                       |
|           |          |                     |                            |                                       |             |                |                  |                                       |            |                  | Portion           | 18D - Instrum         | entation Installa                  | tion Type C1 (S                    |                      | ,   | ,<br>,<br>,<br>,<br>,                 |
|           |          |                     |                            |                                       |             |                |                  |                                       |            |                  |                   | 7                     | on (6,732m3@<br>atanular Fill (8.9 | ave 900m3/d);<br>80m3 @ 1,500      | <br>m3/d)            | ,<br>,  | ,<br>,<br>,                           |
|           |          |                     |                            |                                       |             |                |                  |                                       |            |                  |                   |                       |                                    | ,                                  |                      |   |                                       |
|           |          | J                   | L                          | L                                     |             |                | L                |                                       |            | !<br>!<br>!      |                   | J                     | J                                  |                                    |                      | L   | L                                     |
|           |          | <br> <br> <br> <br> | <br> <br>                  |                                       |             |                | <br> <br>        |                                       |            | <br> <br>        | ·!                | <br> <br>             | ,<br>,<br>,                        | <br> <br> <br> <br>                |                      | <br> <br>   | <br> <br>                             |
|           |          |                     | ,<br>,<br>,<br>,<br>,<br>, |                                       |             |                |                  |                                       |            | ;<br>            |                   | Completion            | Section 14 (sd+                    | 520)                               |                      | ,<br>,<br>,<br>,<br>,   |                                       |
|           |          |                     |                            |                                       |             |                |                  |                                       |            |                  |                   | Competent             |                                    |                                    |                      |   |                                       |
|           |          |                     | +                          |                                       |             |                | ·<br>+           |                                       | A          | rea Occupie      | ed                | <br>                  |                                    |                                    |                      | ,<br>+  |                                       |
|           |          | <br> <br>           | <br>                       |                                       |             |                | <br>             |                                       |            | 1<br>1           | ·                 |                       |                                    | Portion 15                         | 1 - PVD Instal       | lation (286,807   | ˈm@ 2,000m<br>⊧                       |
|           |          |                     | <br>                       |                                       |             |                | <br>             |                                       |            | <br>             |                   | <br>                  |                                    |                                    |                      | ►   | F                                     |
|           |          |                     |                            |                                       |             |                |                  |                                       |            |                  |                   |                       |                                    |                                    |                      |   |                                       |
|           |          |                     |                            |                                       |             |                |                  | · · · · · · · · · · · · · · · · · · · |            |                  |                   |                       |                                    |                                    |                      |   |                                       |
|           |          |                     | ,<br>,<br>,<br>,           |                                       |             |                | ,<br>,<br>,<br>, |                                       |            | ,<br>,<br>,<br>, |                   |                       |                                    | 70000)                             |                      | ,<br>,<br>,<br>,  |                                       |
|           |          |                     | ,<br>,<br>,                |                                       |             |                | ,<br>,           | i<br>1                                | A          | rea Occupie      |                   | prtion 15.2a - 1      | Level Ground (1                    | (7,260m3)                          |                      | ,<br>r  | ,<br>,                                |
|           |          |                     |                            |                                       |             |                | r                |                                       |            | 1                | ·                 | ·····                 | Portion 15.2a                      | Instrumentatio                     |                      | ř – – – – – – – – –   |                                       |
|           |          |                     |                            |                                       |             |                |                  |                                       |            |                  |                   | <b>I</b>              |                                    | Portici                            | 115.2a - Grar        | lular Fill (8,500   | /m3@1,500r                            |
|           |          |                     |                            | · · · · · · · · · · · · · · · · · · · |             |                |                  |                                       | A          | rea Occupie      | ed                | <br> <br> <br>        |                                    |                                    |                      | <br> <br> <br>  | <br>                                  |
|           |          |                     | L                          |                                       |             |                | L                |                                       |            | ·                | ·!                | J                     | P                                  | ortion 15.2b - P                   |                      |   |                                       |
|           |          | <br>                | <br>                       | L                                     |             |                | <br>             |                                       |            | <br>             |                   | <br>                  |                                    | Portio                             | 115.20 - Time        | RiskAllowan   | e for PVD ins                         |
|           |          | J<br> <br> <br>     | <br> <br> <br>             |                                       |             |                | <br> <br> <br>   |                                       |            |                  |                   | <br> <br> <br>        | J<br> <br> <br>                    |                                    |                      | L   | L                                     |
|           |          |                     |                            |                                       |             |                |                  |                                       | A          | rea Occupio      | ed ¦              |                       |                                    |                                    |                      | ,<br>   |                                       |
|           |          |                     |                            |                                       |             |                | ,<br>,           |                                       |            | ;                | Portion 15.3 - In | strumentation I       | hstallation Type                   | C1 (MPX 7 nrs                      | @ ave 3d/nr          |   | 15.3 - Level (                        |
|           |          |                     |                            |                                       |             |                |                  |                                       |            |                  |                   |                       |                                    |                                    |                      |   |                                       |
|           |          |                     | <br>                       |                                       |             |                |                  |                                       |            |                  | Portion 15.3 - In |                       |                                    | stallation Type                    |                      |   |                                       |
|           |          |                     |                            |                                       |             |                |                  |                                       |            |                  | F                 | Portion 15.3 - In     | strumentation li                   | nstallation Type                   | C3 (Inc 7 nrs        | @ ave 3d/nr/ri  |                                       |
|           |          |                     | ,<br>,<br>,<br>,           |                                       |             |                | <br>             |                                       |            | ,<br>,           |                   | Portion 15.3 - In     |                                    | nstallation Type<br>Formation (6,7 |                      |   | \$)<br>                               |
|           |          |                     |                            |                                       |             |                |                  | ;;;;;;;;;;                            |            | ;<br>;<br>{      |                   |                       |                                    |                                    |                      |   |                                       |
|           |          | <br> <br> <br>      | <br> <br> <br>             |                                       |             |                | <br> <br> <br>   |                                       |            | <br> <br>        |                   | ·<br>·<br>·           | ,<br>,<br>,<br>,                   |                                    |                      | :<br>:<br>:<br>:  |                                       |
|           |          | 4<br>1<br>1         | + · ·                      |                                       |             |                | +                |                                       | A          | rea Occupie      | ed i              |                       |                                    | +                                  |                      |   |                                       |
|           |          |                     |                            |                                       |             |                | +                |                                       |            | 1                | Portion 15.4 - C  | ₽T (7 nrs@a           | ve 10nrs/d/rig, 1                  | +                                  |                      | +   |                                       |
|           |          |                     |                            | ·                                     |             |                | +                |                                       |            | 1                |                   |                       |                                    | + +                                |                      | ion Installation  |                                       |
|           | <br>     |                     |                            |                                       |             |                | +                |                                       |            | 1                |                   |                       |                                    | +                                  |                      | Portion 15.4 -  |                                       |
|           |          | <br>                | <br> <br> <br>             |                                       |             |                | <br>             |                                       |            | <br>             |                   |                       |                                    |                                    |                      | +   | F                                     |
|           | 1        |                     |                            |                                       |             |                |                  |                                       |            | <br>-<br>-<br>-  |                   |                       |                                    |                                    |                      | ►<br> <br> <br>   |                                       |
| ¦         |          |                     |                            |                                       |             |                |                  | ··                                    | A          | rea Occupio      | ed                |                       |                                    |                                    |                      | L   | · · · · · · · · · · · · · · · · · · · |
|           | <b> </b> |                     | <br> <br> <br>             |                                       |             |                |                  |                                       |            |                  |                   | Por                   | tion 15.5 - Instr                  | umentation Inst                    | allation Type (      | 21 (SP 13nrs @  | ave 3d/nr/ri                          |
|           |          |                     |                            |                                       |             |                | <u>.</u>         | · · · · · · · · · · · · · · · · · · · |            |                  |                   |                       |                                    | umentation Inst                    | allation Type (      | 1 (SSM 13nrs  | s)                                    |
|           |          | <br>                | <br>                       |                                       |             |                | <br>             | · · · · · · · · · · · · · · · · · · · |            | ,<br>,<br>,<br>, |                   | ·<br>                 |                                    | Pr                                 | ortion 15.5 - Fo     | prmation (40,3  | 56 m3 @ ave<br>Portion 15.5 - (       |
|           |          |                     | <u> </u><br> <br> <br>     | · · · · · · · · · · · · · · · · · · · |             |                | L                |                                       |            | /                |                   |                       | 4                                  |                                    |                      |   |                                       |
|           | <u> </u> |                     |                            |                                       |             |                |                  |                                       |            | ,<br>,<br>,<br>, |                   | ,<br>,<br>,<br>,<br>, | ,<br>,<br>,<br>,                   | <br> <br> <br>                     |                      | ,<br>,<br>,<br>,<br>,   |                                       |
|           |          | ۹<br>۱              | r                          | · · · · · · · · · · · · · · · · · · · |             |                | r                |                                       | A          | rea Occupie      | bd                |                       |                                    |                                    |                      | Portion 15.6a   | -<br>Site Clearar                     |
|           |          |                     |                            |                                       |             |                |                  |                                       |            |                  |                   |                       |                                    |                                    |                      | ,. craon 10.0d  |                                       |
| - \A/     | )        |                     |                            |                                       | Proie       | ct ID : YL12   | -2209            |                                       |            |                  |                   | T                     | hree Month                         | Rolling Pro                        | gramme               |   |                                       |
| n Works F | аскаде   | 1                   |                            |                                       | Layou       | ut : YL-02 3   | MRP              |                                       |            | þ                | Date              |                       | Revision                           |                                    | Checked              | Арр   | roved                                 |
| amme      |          |                     |                            |                                       | Date        | : 05-Oct-22/   | Page 8 of 9      | )                                     |            |                  | 05-Oct-22         | IMPR                  | No. 15                             |                                    |                      |   |                                       |
|           |          |                     |                            |                                       |             |                |                  |                                       |            |                  |                   |                       |                                    |                                    |                      |   |                                       |
|           |          |                     |                            |                                       | 1           |                |                  |                                       |            |                  |                   |                       |                                    |                                    |                      |   |                                       |

| Activity ID          | Activity Name  | Orig | Early Start            | Early Finish | Late Start | Late Finish | Total |      | Septer |    |    |              |    | ctober                                |
|----------------------|--|------|------------------------|--------------|------------|-------------|-------|------|--------|----|----|--------------|----|---------------------------------------|
|                      |  | Dur  |                        |              |            |             | Float | 04   | 23     | 18 | 25 | 02           | 09 | 24                                    |
| S15.6a-1050          | Portion 15.6a - CPT (5 nrs @ ave 10nrs/d/rig, 1 rig)   | 1    | 28-Jan-23              | 28-Jan-23    | 06-Jan-23  | 06-Jan-23   | -15   | . 04 |        | 10 |    |              | 03 | <u> </u>                              |
| S15.6a-1060          | Portion 15.6a - Instrumentation Installation Type C1 (MPX 22 nrs @ ave 3d/nr/rig, 10 rigs)   | 7    | 28-Jan-23              | 04-Feb-23    | 06-Jan-23  | 13-Jan-23   | -15   |      |        |    |    |              |    | . +                                   |
| S15.6a-1070          | Portion 15.6a - Instrumentation Installation Type C1 (VMP 44 nrs @ ave 6d/nr/rig, 10 rigs)   | 25   | 28-Jan-23              | 25-Feb-23    | 06-Jan-23  | 08-Feb-23   | -15   |      |        |    |    |              |    | · <del>;</del>                        |
| Section 15.          | 7a - Ground Treatment Works and Site Formation at Portion 15.7a (  | 120  | 24-Feb-22 A            | 01-Feb-23    | 19-Dec-22  | 20-Apr-23   | 30    |      |        |    |    |              |    |                                       |
| S15.7a-0900          | Area Occupied  | 280  | 24-Feb-22 A            | 01-Dec-22    | 19-Dec-22  | 17-Feb-23   | 78    |      | -      |    |    |              |    |                                       |
| S15.7a-1000          | Portion 15.7a - Site Clearance and Preparation Works (Ecological survey, Tree Survey)  | 6    | 02-Dec-22              | 08-Dec-22    | 18-Feb-23  | 24-Feb-23   | 60    |      | -      | !  |    |              |    |                                       |
| S15.7a-1040          | Portion 15.7a - Level Ground (64,890m3)  | 40   | 09-Dec-22              | 01-Feb-23    | 25-Feb-23  | 17-Apr-23   | 60    |      |        |    |    |              |    |                                       |
| S15.7a-1050          | Portion 15.7a - CPT (4 nrs @ ave 10nrs/d/rig, 1 rig)   | 1    | 09-Dec-22              | 09-Dec-22    | 17-Apr-23  | 17-Apr-23   | 99    |      | -      |    |    |              | ·  | · +                                   |
| S15.7a-1060          | Portion 15.7a - Instrumentation Installation Type C1 (MPX 16 nrs @ ave 3d/nr/rig, 8 rigs)  | 6    | 09-Dec-22              | 15-Dec-22    | 25-Feb-23  | 03-Mar-23   | 60    |      | -      | !  |    |              | ·  | · +                                   |
| S15.7a-1070          | Portion 15.7a - Instrumentation Installation Type C1 (VMP 32 nrs @ ave 6d/nr/rig, 8 rigs)  | 24   | 09-Dec-22              | 09-Jan-23    | 17-Mar-23  | 18-Apr-23   | 77    |      |        |    |    |              | ·  | · +                                   |
| S15.7a-1080          | Portion 15.7a - Instrumentation Installation Type C1 (SP 16 nrs @ ave 3d/nr/rig, 8 rigs)   | 6    | 05-Jan-23              | 11-Jan-23    | 14-Apr-23  | 20-Apr-23   | 77    |      |        | !  | l  |              | ·  | · +                                   |
| S15.7a-1090          | Portion 15.7a - Instrumentation Installation Type C1 (SSM 16 nrs)  | 4    | 07-Jan-23              | 11-Jan-23    | 17-Apr-23  | 20-Apr-23   | 77    |      |        |    |    |              |    |                                       |
| S15.7a-1100          | Portion 15.7a - Instrumentation Installation Type C2 (INC 1 nrs @ ave 3d/nr/rig, 1 rig)  | 3    | 09-Jan-23              | 11-Jan-23    | 18-Apr-23  | 20-Apr-23   | 77    |      |        |    |    |              |    |                                       |
| S15.7a-1110          | Portion 15.7a - Instrumentation Installation Type C2 (SM1&2-1nr, SMM-1nr)  | 1    | 11-Jan-23              | 11-Jan-23    | 20-Apr-23  | 20-Apr-23   | 77    |      |        |    |    |              |    |                                       |
| Section 15.          | 7b - Ground Treatment Works and Site Formation at Portion 15.7b (  | 128  | 24-Feb-22 A            | 21-Feb-23    | 19-Dec-22  | 28-Mar-23   | 14    |      |        |    |    |              | 1  | · •                                   |
| S15.7b-0900          | Area Occupied  | 280  | 24-Feb-22 A            | 01-Dec-22    | 19-Dec-22  | 17-Feb-23   | 78    |      |        | !  |    |              |    |                                       |
| S15.7b-1000          | Portion 15.7b - Site Clearance and Preparation Works (Ecological survey, Tree Survey)  | 6    | 02-Dec-22              | 08-Dec-22    | 18-Feb-23  | 24-Feb-23   | 60    |      |        |    |    |              |    |                                       |
| S15.7b-1040          | Portion 15.7b - Level Ground (11,270m3)  | 24   | 17-Jan-23              | 17-Feb-23    | 25-Feb-23  | 24-Mar-23   | 30    |      |        |    |    |              |    | · +                                   |
| S15.7b-1050          | Portion 15.7b - CPT (5 nrs @ ave 10nrs/d/rig, 1 rig)   | 1    | 17-Jan-23              | 17-Jan-23    | 25-Feb-23  | 25-Feb-23   | 30    |      |        |    |    |              |    |                                       |
| S15.7b-1060          | Portion 15.7b - Instrumentation Installation Type C1 (MPX 20 nrs @ ave 3d/nr/rig, 10 rigs)   | 6    | 18-Jan-23              | 28-Jan-23    | 27-Feb-23  | 04-Mar-23   | 30    |      |        |    |    |              |    |                                       |
| S15.7b-1070          | Portion 15.7b - Instrumentation Installation Type C1 (VMP 40 nrs @ ave 6d/nr/rig, 10 rigs)   | 20   | 30-Jan-23              | 21-Feb-23    | 06-Mar-23  | 28-Mar-23   | 30    |      |        |    |    |              |    |                                       |
| S15.7b-1080          | Portion 15.7b - Instrumentation Installation Type C1 (SP 20 nrs @ ave 3d/nr/rig, 10 rigs)  | 6    | 01-Feb-23              | 07-Feb-23    | 08-Mar-23  | 14-Mar-23   | 30    |      |        |    |    |              |    |                                       |
| Section 15.          | 8 - Reed Bed Area (Area Occupied)  | 140  | 24-Feb-22 A            | 24-Mar-23    | 13-Oct-22  | 04-Apr-23   | 4     |      |        |    |    |              |    |                                       |
| PRE-335              | Portion 15.8 - Prepare, Submit & Coordination for Reed Transplant  | 90   | 02-Dec-22              | 24-Mar-23    | 13-Dec-22  | 04-Apr-23   | 9     |      |        | i  |    |              | ·  | · · · · · · · · · · · · · · · · · · · |
| S15.8-1000           | Area Occupied  | 280  | 24-Feb-22 A            | 01-Dec-22    | 13-Oct-22  | 12-Dec-22   | 11    |      | -1     | 1  |    |              |    |                                       |
| Section 16           | - Works Not Covered by Other Sections of the Works (Area Occupie   | 151  | 09-Nov-21 A            | 11-Jan-23    | 22-Dec-23  | 07-May-25   | 330   |      |        |    |    |              | ·  | · · · · · · · · · · · · · · · · · · · |
|                      | 9 of the Site - North Meander  | 151  | 09-Nov-21 A            | 11-Jan-23    | 22-Dec-23  | 28-Mar-24   | 172   |      |        | !  | !  |              |    |                                       |
| S16-1035             | AreaOccupied   | 282  | 22-Feb-22 A            | 01-Dec-22    | 22-Dec-23  | 20-Feb-24   | 446   |      |        |    |    |              |    | .i                                    |
| S16-1050             | Portion 9 - Instrumentation Installation Type C2 (INC 9 nrs @ 3d/nr/rig, 1 rig)  | 99   | 09-Nov-21 A            | 21-Dec-22    | 21-Feb-24  | 11-Mar-24   | 357   |      |        | !  |    |              |    | - 1                                   |
| S16-1060             | Portion 9 - Instrumentation Installation Type C2 (SM182-9nrs, SMM-9nrs)  | 9    | 22-Dec-22              | 04-Jan-23    | 12-Mar-24  | 21-Mar-24   | 357   |      |        |    |    |              |    |                                       |
| S16-1070             | Portion 9 - Instrumentation Installation Type C3 (SM182-6nrs, SMM-6nrs)  | 6    | 05-Jan-23              | 11-Jan-23    | 22-Mar-24  | 28-Mar-24   | 357   |      | -!     | !  | ·  |              |    |                                       |
| S16 Portion          | 10 of the Site   | 280  | 24-Feb-22 A            | 01-Dec-22    | 07-Mar-25  | 07-May-25   | 887   |      |        |    |    |              |    |                                       |
| S16-1011             | Area Occupied  | 280  | 24-Feb-22 A            | 01-Dec-22    | 07-Mar-25  | 07-May-25   | 887   |      |        | !  |    |              |    | . <u>.</u>                            |
|                      | - Ground Treatment Works and Site Formation at Portion 15.6b (Are  | 122  | 24-Feb-22 A            | 04-Feb-23    | 21-Apr-23  | 18-Aug-23   | 76    |      |        | !  | !  |              |    |                                       |
|                      | Ground Treatment Works at Portion 15.6b  | 122  | 24-Feb-22 A            | 04-Feb-23    | 21-Apr-23  | 18-Aug-23   | 76    |      |        |    |    |              |    |                                       |
| S20-0900             | Area Occupied  | 280  | 24-Feb-22 A            | 01-Dec-22    | 21-Apr-23  | 20-Jun-23   | 201   |      |        |    |    | - <b>   </b> |    |                                       |
| S20-1000             | Portion 15.6b - Site Clearance and Preparation Works (Ecological survey, Tree Survey)  | 6    | 02-Dec-22              | 08-Dec-22    | 21-Jun-23  | 28-Jun-23   | 159   |      |        |    |    |              | ·  | - <del>;</del>                        |
| S20-1010             | Portion 15.6b - Level Ground (7.780m3)   | 36   | 09-Dec-22              | 27-Jan-23    | 29-Jun-23  | 10-Aug-23   | 159   |      |        |    |    |              | ·  | - +                                   |
| S20-1010             | Portion 15.6b - CPT (5 nrs @ ave 10nrs/d/rig, 1 rig)   | 1    | 09-Dec-22              | 09-Dec-22    | 29-Jun-23  | 29-Jun-23   | 159   |      |        |    |    |              | •  | - <del>1</del>                        |
| S20-1020             | Portion 15.6b - Instrumentation Installation Type C1 (MPX 14 nrs @ ave 3d/nr/rig, 8 rigs)  | 7    | 09-Dec-22              | 16-Dec-22    | 29-Jun-23  | 07-Jul-23   | 159   |      |        |    |    |              | •  | - <del> </del>                        |
| S20-1000             | Portion 15.6b - Instrumentation Installation Type C1 (VMP 28 nrs @ ave 6d/nr/rig, 8 rigs)  | 23   | 17-Dec-22              | 16-Jan-23    | 08-Jul-23  | 03-Aug-23   | 159   |      |        |    |    |              | ·  | - <del> </del>                        |
|                      |  | 7    |                        | 16-Jan-23    | 27-Jul-23  | 03-Aug-23   | 159   | +    |        |    |    |              | •  | - <del> </del>                        |
| S20-1050             | Portion 15.60 - Instrumentation installation type $C_1$ (SP 14 rrs ( $\omega$ ave solution 8 rids)   | 1 1  | 09-07-1-20             |              |            |             |       |      |        |    |    |              |    |                                       |
| S20-1050<br>S20-1060 | Portion 15.6b -         Instrumentation Installation Type C1 (SP 14 nrs @ ave 3d/nr/rig, 8 rigs)           Portion 15.6b -         Instrumentation Installation Type C1 (SSM 14 nrs) | 7    | 09-Jan-23<br>09-Jan-23 | 16-Jan-23    | 27-Jul-23  | 03-Aug-23   | 159   |      |        |    |    |              |    |                                       |



Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

♦♦ Milestone

Contract YL/2020/01 - Lok Ma Chau Loop Main Wor Three Month Rolling Programn

| -<br>inish   | Total |    | Septem | iber |    |    |    | ctober           |                                       |        |   | November       |   |    |               | Decem           |               |                     |                    | Janu                                  |                                       |                                |
|--------------|-------|----|--------|------|----|----|----|------------------|---------------------------------------|--------|---|----------------|---|----|---------------|-----------------|---------------|---------------------|--------------------|---------------------------------------|---------------------------------------|--------------------------------|
|              | Float |    | 23     |      |    |    |    | 24               |                                       |        |   | 25             |   |    |               | 26              | _             |                     |                    | 27                                    |                                       |                                |
|              | 15    | 04 | 11     | 18   | 25 | 02 | 09 | 16               | 23                                    | 30     | 06                                      | 13             | 20  | 27 | 04            | 11              | 18            | 25                  | 01                 | 08                                    | 15                                    | 22                             |
| an-23        | -15   |    |        |      |    |    |    | +                | +                                     | ;<br>; | ·                                       |                | <br>  |    |               |                 |               |                     |                    | <u> </u><br>                          |                                       |                                |
| an-23        | -15   |    |        |      |    |    |    | +                | +                                     | ;<br>; |   |                | <br>  |    |               |                 |               |                     |                    | <u>.</u>                              |                                       |                                |
| eb-23        | -15   |    |        |      |    |    |    | +                | +                                     |        | ·                                       |                |   |    |               |                 |               |                     |                    | <u> </u><br>                          |                                       |                                |
| or-23        | 30    |    |        |      |    |    |    |                  |                                       |        |   |                |   |    |               |                 |               |                     |                    |                                       |                                       |                                |
| ab-23        | 78    |    | -      |      |    |    |    | +                | +                                     | +      | - +                                     |                |   |    | Area Occupied | ,               |               |                     |                    | +                                     |                                       |                                |
| eb-23        | 60    |    |        |      |    |    |    | +<br>!<br>!      | +                                     |        | · • • • • • • • • • • • • • • • • • • • | <br> <br>      | <br>  |    |               |                 | Site Clearand | e and Preparatio    | m Works (Ecolo     | bgical survey, T                      | ree Survey)                           |                                |
| or-23        | 60    |    | -      |      |    |    |    | +<br>1<br>1      | +                                     |        | · • • • • • • • • • • • • • • • • • • • | <br> <br>      | <br>  |    |               |                 |               |                     |                    | +                                     |                                       |                                |
| or-23        | 99    |    |        |      |    |    |    |                  | +                                     |        |   |                |   |    |               | Portion 15.7a   | + CPT (4 nrs  | @ ave 10nrs/d/      | rig, 1 rig)        | +                                     |                                       |                                |
| ar-23        | 60    |    |        |      |    |    |    | !                |                                       |        |   |                |   |    |               |                 | Portion 15.7a | - Instrumentation   | n Installation Typ | e C1 (MPX 16                          | nrs@ave                               | 3d/hr/rig, 8 rigs)             |
| or-23        | 77    |    | 1      | 1    |    |    |    |                  |                                       |        | 1                                       |                |   |    |               |                 |               |                     |                    |                                       |                                       | um <sup>l</sup> entation Insta |
| or-23        | 77    |    | 1      | 1    |    |    |    |                  |                                       |        | 1                                       |                |   |    |               | 1               |               | 1                   |                    | Por                                   | ion 15.7a - I                         | nstrumentation                 |
| or-23        | 77    |    |        |      |    |    |    |                  | +                                     |        |   |                | <br> <br>                                     |    |               |                 |               |                     |                    | Por                                   | ion 15.7a - I                         | nstrumentation                 |
| or-23        | 77    |    |        |      |    |    |    | ,<br>,<br>,<br>, | · · · · · · · · · · · · · · · · · · · |        |   |                | <br> <br>                                     |    |               |                 |               |                     |                    | Por                                   | ion 15.7a - I                         | nstrumentation                 |
| or-23        | 77    |    |        |      |    |    |    | i                | <br> <br>                             |        |   |                | <br> <br>                                     |    |               |                 |               |                     |                    | 🛛 Por                                 | ion 15.7a - I                         | nstrumentation                 |
| ar-23        | 14    |    |        |      |    |    |    |                  |                                       |        |   |                |   |    |               |                 | 1             |                     |                    |                                       |                                       |                                |
| eb-23        | 78    |    |        |      |    |    |    | <u>1</u>         | <u>+</u>                              |        | ·                                       | - <u>-</u>     | L!  |    | Area Occupied |                 |               |                     | +                  | <u> </u>                              |                                       | <u>L</u>                       |
| eb-23        | 60    |    |        |      |    |    |    |                  | ±:                                    |        |   |                | \<br>   |    |               | Portion 157b -  | Site Clearanc | e and Preparatio    | m Works (Ecolo     | nical survey T                        | ree Survev                            |                                |
| ar-23        | 30    |    |        |      |    |    |    | 1<br>1           | +                                     | L      | - <u>-</u>                              |                |   |    |               |                 | 1             | - <u> </u>          |                    | , , , , , , , , , , , , , , , , , , , |                                       |                                |
| ab-23        | 30    |    |        |      |    |    |    | 1<br>1           | 1                                     | L      | - L                                     |                | L!<br> <br>                                   |    |               |                 |               |                     | +                  | <br> <br>                             | Po                                    | rtion 15.7b - CP               |
| ar-23        | 30    |    |        |      |    |    |    | 1                | 1                                     |        |   |                | L!  |    |               |                 |               |                     |                    |                                       | · · · · · · · · · · · · · · · · · · · |                                |
| ar-23        | 30    |    |        |      |    |    |    |                  |                                       |        |   |                | <br>  |    |               |                 |               |                     |                    |                                       |                                       |                                |
| ar-23        | 30    |    |        |      |    |    |    |                  |                                       |        |   |                |   |    |               |                 |               |                     |                    |                                       |                                       | L                              |
| or-23        | 4     |    |        |      |    |    |    | +                |                                       |        |   |                |   |    |               |                 |               |                     |                    |                                       |                                       |                                |
| or-23        | 9     |    |        |      |    |    |    |                  | +                                     |        |   |                | <br>  |    |               |                 |               |                     |                    | ,<br>,<br>,                           |                                       |                                |
| ac-22        | 11    |    |        |      |    |    |    | i<br>T           | ,<br>,                                |        | ·                                       | - <del>-</del> | <br>  |    | Area Occupied |                 |               |                     | +                  | T                                     |                                       | F                              |
| ay-25        | 330   |    | -,     |      |    |    |    | +                | T!                                    | r      |   |                |   |    |               |                 |               |                     |                    | ,<br>,                                |                                       |                                |
|              |       |    |        |      |    |    |    | <br> <br>        | <br> <br>                             |        | ,<br>,<br>,                             | <br> <br>      | <br>  |    |               |                 | <br> <br>     |                     |                    | <br> <br>                             |                                       |                                |
| ar-24        | 172   |    |        |      |    |    |    |                  |                                       |        | 1                                       |                |   |    | 1             |                 |               |                     |                    |                                       |                                       |                                |
| eb-24        | 446   |    | -!     |      | -! |    |    |                  | 1                                     |        |   |                |   |    | Area Occupied | 1               |               |                     |                    | L <br> <br>                           |                                       | L                              |
| ar-24        | 357   |    |        |      |    |    |    |                  |                                       |        |   |                |   |    |               |                 | P             | Portion 9 - Instrum | mentation Installa | ation Type C2 (                       | NC 9 nrs @                            | ) 3d/nr/rig, 1 rig             |
| ar-24        | 357   |    |        | 1    | 1  |    | 1  | 1                | 1                                     |        | 1                                       | 1              |   |    |               | 1               |               |                     | Por                | tion 9 - Instrum                      | entation Ins                          | tallation Type C2              |
| ar-24        | 357   |    |        |      |    |    |    |                  |                                       |        |   |                | <br> <br> <br>                                |    |               |                 |               |                     |                    | Por                                   | ion 9 - Instr                         | um entation Insta              |
| ay-25        | 887   |    |        |      |    |    |    | -                |                                       |        |   |                |   |    |               |                 |               |                     |                    |                                       | -                                     |                                |
| ay-25        | 887   |    | -!     | -!   | -! |    |    | 1                | 1                                     | ·      | . L                                     | . L            |   |    | Area Occupied | <br>1           | J             |                     | +                  | L                                     |                                       | L                              |
| ug-23        | 76    |    |        |      |    |    |    | 1                | 1                                     | L L    |   |                | La <u>a a a a a a a a a</u> a a a a a a a a a |    |               |                 | J             |                     | +                  | L <br> <br>                           |                                       | <b>L</b>                       |
|              | 70    |    |        |      |    |    |    | <u> </u><br>     |                                       |        |   |                |   |    |               |                 |               |                     | +                  |                                       |                                       |                                |
| ug-23        | 76    |    |        |      |    |    |    | ;<br>;<br>;      | · · · · · · · · · · · · · · · · · · · |        |   |                |   |    |               |                 |               |                     |                    | · · · · · · · · · · · · · · · · · · · |                                       | <br> <br>                      |
| <b>in-23</b> | 201   |    |        |      |    |    |    |                  |                                       |        |   |                | ;   |    | Area Occupied | <u>i  </u>      |               |                     |                    |                                       |                                       |                                |
| <b>.n-23</b> | 159   |    |        |      |    |    |    | ¦<br>            |                                       |        |   |                |   |    |               | Portion 15.6b - | Site Clearand | e and Preparation   | m Works (Ecolo     | gical survey, T                       | ree Survey)                           |                                |
| ug-23        | 159   |    |        |      |    |    |    | ;<br>            |                                       |        |   |                |   |    |               |                 |               |                     |                    |                                       |                                       |                                |
| .n-23        | 159   |    | ;<br>  |      |    |    |    | ;                | ;<br>                                 |        | ;<br>                                   |                |   |    |               | Portion 15.6b   |               | @ ave 10nrs/d/      |                    |                                       |                                       |                                |
| ul-23        | 159   |    | ;<br>  |      |    |    |    | ;<br>;           | ;<br>                                 |        | ;<br>                                   |                |   |    |               |                 | Portion 15.6  | 8b - Instrumentati  | ion Installation T | ype C1 (MPX                           |                                       |                                |
| ug-23        | 159   |    |        |      |    |    |    | 1<br>1<br>1      | +                                     | ¦      |   |                |   |    |               |                 |               |                     | +                  | ; - <u>-</u>                          | · · · · · · · ·                       | on 15.6b - Instru              |
| ug-23        | 159   |    |        |      |    |    |    | ¦                | +                                     |        |   |                |   |    |               | 4               |               |                     |                    |                                       |                                       | on 15.6b - Instru              |
| ug-23        | 159   |    |        | 4    |    |    |    | ¦<br>;           | +                                     |        |   |                |   |    |               |                 |               |                     |                    |                                       | Porti                                 | on 15.66 - Instru              |
| ug-23        | 159   |    | 1      |      | 1  |    | 1  | 1                | 1                                     | 1      | 1                                       | 1              |   |    | 1             |                 | 1             | 1                   |                    | I I                                   |                                       |                                |
|              |       |    |        |      |    |    |    |                  |                                       |        |   |                |   |    |               |                 |               |                     |                    |                                       |                                       |                                |

| vrka Daakaga 1 | Project ID : YL12-2209        |           | Three Month Rolling I | Programme |          |
|----------------|-------------------------------|-----------|-----------------------|-----------|----------|
| orks Package 1 | Layout : YL-02 3MRP           | Date      | Revision              | Checked   | Approved |
| me             | Date : 05-Oct-22/ Page 9 of 9 | 05-Oct-22 | MPR No. 15            |           |          |
|                |                               |           |                       |           |          |

Contract No. YL/2020/02 – Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 2 Western Connection Road Phase 2, Connection Roads to Fanling / San Tin Highway and Direct Road Link Phase 1

## Contract No. YL/2020/02 Western Connection Road Phase 2, Connection Roads to Fanling/San Tin Highway and DRL

| lootorn Cor                      |   | Duration   | Duration Start             |      | Pinish                 | Flo | at 07   14   21   28   04   11   18   25   02   09   16  |
|----------------------------------|---|------------|----------------------------|------|------------------------|-----|--|
| vestern Cor                      | nection Road Phase 2, Connection Roads to Fanling/San Tin Highway and DRL Pha   | 359        | 419 15-Sep-                | 21 A | 31-Oct-23              | -4  |  |
| General Sub                      | mission,Preliminaries, Contractor's Design,Method Statement Submission and Ap   | 358        | 310 15-Sep-                |      | 14-Jul-23              | 6   | 2  |
| General Subr                     |   | 307        | 20 15-Sep-                 |      | 30-Sep-22              |     | <u>a</u>   |
| GSS1150                          | Prepare and submit risk management plan   | 307        | 20 15-Sep-                 |      | 30-Sep-22              |     | 8 Prepare and submit risk management plan  |
| Contractor's I<br>Major Permanen | Design Submission and Approval  | 269<br>269 | 188 29-Oct-<br>188 29-Oct- |      | 14-Apr-23<br>14-Apr-23 | 2   |  |
| MPW1010                          | Design for noise barriers at Western Connection Road  | 269        | 20 29-Oct-                 |      | 30-Sep-22              | -5  | 4<br>1 Design for noise barriers at Western Connection Road  |
| MPW1015                          | Design for security fences  | 230        | 20 14-Dec-                 |      | 30-Sep-22              |     | 7 Design for security fences   |
| MPW1020                          | Design for covered walkways at Cycle Track cum Footbridge with staircases   | 199        | 20 19-Jan-                 |      | 30-Sep-22              |     | g Design for covered walkways at Cycle Track curn Footbridge v   |
| MPW1025                          | Design for irrigation system  | 114        | 68 28-Apr-                 | 22 A | 25-Nov-22              | 2   |  |
| MPW1035                          | Design for road lighting system   | 0          | 120 17-Sep                 | -22  | 03-Feb-23              | 2   | 4  |
| MPW1045                          | Design for interim water main along temporary access road TAR1  | 0          | 120 26-Nov                 | -22  | 14-Apr-23              | 2   | 4  |
| Major Temporar                   |   | 247        | 11 24-Nov-                 |      | 20-Sep-22              |     | <u>6</u>   |
| MTW1030                          | ELS design for construction of noise barrier along Lok Ma Chau Road   | 247        | 8 24-Nov-                  |      | 16-Sep-22              |     | ELS design for construction of noise barrier along Lok Ma Chau Road  |
| MTW1055                          | Steel mould design for precast segments   | 212        | 11 04-Jan-                 |      | 20-Sep-22              |     | 6 Steel mould design for precast segments 8 ELS design for construction of piecast for bridge DRL_ST-01 and CTFB |
| MTW1080<br>MTW1100               | ELS design for construction of pilecap for bridge DRL,ST-01 and CTFB<br>ELS design for modification of existing subways                     | 218<br>178 | 8 28-Dec-<br>10 12-Feb-    |      | 16-Sep-22<br>19-Sep-22 |     | 8 ELS design for modification of existing subways  |
| Subcontracti                     |   | 181        | 90 09-Feb-                 |      | 21-Dec-22              | 22  |  |
| MTW3280                          | Waterwork   | 165        | 46 28-Feb-                 |      | 31-Oct-22              | 4   |  |
| MTW3300                          | Erection of precast segment   | 181        | 10 09-Feb-                 |      | 19-Sep-22              | 19  | 7 Erection of precast segment  |
| ITW3320                          | Predressing, bearing and movement joints  | 121        | 44 20-Apr-                 | 22 A | 28-Oct-22              | 27  | 5  |
| /TW3340                          | Design, supply and installation of glass balustrades  | 0          | 30 08-Sep                  | -22  | 12-Oct-22              | 2   | 2 Design, supply and installation  |
| MTW3380                          | Design, supply and installation of steelworks and noise barrier panels and covered walkway  | 0          | 30 17-Nov                  | -22  | 21-Dec-22              | 2   | 2  |
| MTW3400                          | Design, supply and installation of lighting system  | 0          | 30 17-Nov                  | -22  | 21-Dec-22              | 2   | 2  |
|                                  | ment Submission and Approval for Major Construction Works   | 247        | 80 24-Nov-                 |      | 09-Dec-22              |     | 9  |
| /ISS1060                         | Method statement submission and approval for construction of pile caps  | 247        | 18 24-Nov-                 |      | 28-Sep-22              | 3   | 4 Metrod statement submission and approval for construction of pie of  |
| MSS1065                          | Method statement submission and approval for fabrication of precast segments  | 217        | 21 29-Dec-                 |      | 01-Oct-22              | 7   | 6 Method statement submission and approval for fabrication of  |
| WSS1070                          | Method statement submission and approval for construction of piers  | 227        | 11 17-Dec-                 |      | 20-Sep-22              |     | g Method statement submission and approval for construction of piers   |
| MSS1090                          | Method statement submission and approval for modification of existing subways   | 137        | 10 01-Apr-                 |      | 19-Sep-22              |     | 8 Method statement submission and approval for modification of existing subways                                  |
| MSS2010<br>Preliminaries         | Method statement submission and approval for erection of precast segments for ST01  | 0          | 70 20-Sep<br>44 03-Nov-    |      | 09-Dec-22<br>21-Oct-22 | -1  |  |
| PRE1020                          | Preparation and approval of TTA scheme and traffic impact assessment  | 309        | 25 03-Nov-                 |      | 02-Oct-22              | -16 | 2 Preparation and approval of TTA scheme and traffic impa  |
| PRE1040                          | Installation of instrumentation and monitoring points   | 205        | 35 29-Dec-                 |      | 21-Oct-22              | 6   |  |
| RE1050                           | Establishment of wheel washing system   | 0          | 28 08-Sep                  |      | 13-Oct-22              | -2  | 5 Establishment of wheel wa  |
| RE1060                           | Erection of contractor's site accommodation   | 251        | 13 03-Nov-                 | 21 A | 23-Sep-22              | -5  | 5 Erection of contractor's site accommodation  |
| terface Man                      | agement Plan  | 290        | 25 15-Sep-                 | 21 A | 10-Oct-22              | -6  |  |
| RE1070                           | Submission and approval of interface management plan(PS1.114)   | 290        | 25 15-Sep-                 | 21 A | 10-Oct-22              | -6  | 7 Submission and approval of interfa   |
| refabricatio                     | n of Precast Units  | 87         | 310 13-Jun-                | 22 A | 14-Jul-23              | 6   | 2  |
| PS1000                           | Setting up precast yard for precast segments  | 75         | 42 13-Jun-                 | 22 A | 26-Oct-22              | 5   | 5  |
| PS1010                           | Fabrication of precast segments   | 0          | 210 27-Oct                 |      | 14-Jul-23              | 5   | 3  |
| ection 1 of                      | the Works- Completion of the Works within Portion 1,2A,2B,3,5,7,8,9&10 of the Site  | 138        | 159 22-Mar-                |      | 23-Mar-23              |     | 6  |
| aying of Inte                    | rim Water Main along TAR1 in Portion 2A and 2B  | 0          | 121 26-Oct                 | -22  | 23-Mar-23              | 2   | <u>6</u>   |
| 010240                           | Laying of interim water main CHA80 to CHA262.834 along TAR1 including testing in Portion 2B   | 0          | 121 26-Oct                 |      | 23-Mar-23              | _   | 6  |
|                                  | e Track Subway Modification   | 45         | 83 18-Jul-                 |      | 16-Dec-22              |     |  |
| 011035                           | Construction of Temp Cycle Track (Delay Even#3) and demolition of existing cycle track ramp (Bay ST12 to Bay ST14)                          | 45         | 83 18-Jul-                 |      | 16-Dec-22              |     |  |
| etaining Wa                      | IIS<br>Preparation and Construction of Retaining Wall RW9(16 bays) and backfilling  | 138<br>138 | 94 22-Mar-<br>94 22-Mar-   |      | 31-Dec-22<br>31-Dec-22 |     |  |
|                                  | If the Works-Completion of the Works at Lok Ma Chau Road within Portion 1,5 and t   | 173        | 339 09-Feb-                |      | 31-Oct-23              | -9  |  |
| ection 2A c                      |   | 173        | 339 09-Feb-                |      |                        | 0   |  |
| etaining Wall B                  |   | 173        | 339 09-Feb-                |      |                        | -9  |  |
| S02A720                          | Temporary cutting of the slope and preparation of the working platform (Additional GI)  | 173        | 19 09-Feb-                 |      | 30-Sep-22              |     | Temporary cutting of the slope and preparation of the working  |
| 02A725                           | Installation of bored piles (46 nos)  | 0          | 320 03-Oct                 |      | 31-Oct-23              | -9  |  |
| oise Barrier                     |   | 0          | 80 17-Nov                  |      | 24-Feb-23              | -4  | 9  |
| rmanent Nois                     |   | 0          | 80 17-Nov                  |      | 24-Feb-23              |     | 9  |
| 02A330                           | Noise barrier NB13(1bay 12m) and NB14(68m)  | 0          | 80 17-Nov                  | -22  | 24-Feb-23              | -4  |  |
| ection 2B                        | of the Works-Completion of the Works at Junction of Castle Peak Road and Lok Ma   | 155        | 122 06-Apr-                | 22 A | 07-Jan-23              | -6  | 4  |
|                                  | Iodification Works within Portion 10  | 155        | 122 06-Apr-                | 22 A | 07-Jan-23              | -6  | 4  |
| 2B110                            | TTA implement and Installation of ELS and construction of box culvert from CHA 0 to CHA13.715   | 126        | 69 06-Apr-                 | 22 A | 30-Nov-22              | -20 |  |
| 2B120                            | Construction of temporary drainage channel and diversion of the existing drainage   | 0          | 30 01-Dec                  | -22* | 07-Jan-23              | -5  | 2  |
| ction 2C d                       | of the Works- Completion of Substructure and Piling Works of ST01 and CTFB  | 181        | 102 27-Jan-                | 22 A | 11-Jan-23              | 16  | δ  |
|                                  | and Piling Works for Bridge ST01  | 0          | 16 01-Dec                  | -22  | 19-Dec-22              | -16 |  |
| eparation Wor                    |   | 0          | 16 01-Dec                  | -22  | 19-Dec-22              | -16 | 1  |
| 02C115                           | Modification of existing channel to facilitate ST01-B01 piling works  | 0          | 16 01-Dec                  | -22  | 19-Dec-22              | -16 | 1  |
|                                  | and Piling Works for CTFB   | 181        | 102 27-Jan-                |      | 11-Jan-23              | 16  | 5  |
| and Pre-drilli                   |   | 181        | 48 27-Jan-                 |      | 05-Nov-22              |     |  |
| 2C650                            | Ground investigation and pre-driling works (7nos) (MTR)   | 181        | 48 27-Jan-                 |      | 05-Nov-22              |     |  |
| ng Works                         | Installation of board pilos for Disc EDD 06.(2)   | 18         | 88 18-Aug-                 |      | 22-Dec-22              |     |  |
| 2C662<br>2C664                   | Installation of bored piles for Pier FBP-06 (2 Nos)   | 15         | 8 22-Aug-<br>40 07-Nov     |      | 17-Sep-22<br>22-Dec-22 |     |  |
| 02C664                           | Installation of bored piles for abutment FBA-02 (4 Nos)<br>Installation of bored piles for Abutment FBA-01(4 Nos) (Change to Socket H-Pile) | 18         | 40 07-Nov<br>36 18-Aug-    |      | 22-Dec-22<br>01-Nov-22 |     |  |
| 2C684                            | Installation of bored piles for Pier FBP-01(2 Nos)  | 0          | 20 02-Nov                  |      | 24-Nov-22              |     |  |
|                                  | ent,Pile Cap and Pier/Abutment Construction   | 0          | 94 19-Sep                  |      | 11-Jan-23              | 16  |  |
| t Pier FBP-06                    |   | 0          | 82 19-Sep                  |      | 24-Dec-22              |     | 8  |
| 02C748                           | Installation of ELS, excavation and pilehead treatment  | 0          | 26 19-Sep                  |      | 20-Oct-22              |     | 8 Installa   |
| 02C750                           | Construction of pile cap  | 0          | 28 21-Oct                  |      | 22-Nov-22              |     | 8  |
|                                  | Construction of pier FBP-06   | 0          | 28 23-Nov                  | -22  | 24-Dec-22              | 17  | 8  |
| 02C752                           |   |            |                            | -22  |                        |     |  |

Critical Remaining Work

Milestone



中國路德工程有阻責任公司 CHINA ROAD AND BRIDGE CORPORATION

6 Page: 1 of 2

| nd DRL Pha  | se     | e 1                                   |                          |         |                   |                       |
|---|--------|---------------------------------------|--------------------------|---------|-------------------|-----------------------|
|   |        | Nov                                   | ember 2022               |         |                   | December 2022         |
| 16 23   |        | 30 06                                 | 13                       | 20      | 27                | 04                    |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
| n Road  |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
| m Footbridge with staircases                              |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         | Design for irri   | gation system         |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   | _      | Waterwork                             |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        | sing, bearing and movement joints     |                          |         |                   |                       |
| and installation of glass balustra                        | ides   |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
| truction of pile caps                                     |        |                                       |                          |         |                   |                       |
| for fabrication of precast segmer                         | nts    |                                       |                          |         |                   |                       |
| iys   |        |                                       |                          |         |                   |                       |
|   | _      |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
| and traffic impact assessment<br>Installation of instrume | ntati  | and monitoring points                 |                          |         |                   |                       |
| ent of wheel washing system                               | THEATU | pri and monitoring points             |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
| proval of interface management                            | plan   | (PS1.114)                             |                          |         |                   |                       |
| Setting u   | יזמ מו | ecast yard for precast segments       |                          |         |                   |                       |
| _   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   | _      |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
| of the working platform (Addition                         | nal G  | l)                                    |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       | 1                        |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   | TTA implement and     |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        | Ground investigation an               | d pre-drilling works (7r | nos) (N | ITR)              |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        |                                       |                          |         |                   |                       |
|   |        | Installation of bored piles for Abutm | ent FBA-01(4 Nos) (C     | Change  | to Socket H-P     | le)                   |
|   |        |                                       | . , / (6                 | I       | nstallation of bo | red piles for Pier FB |
|   |        |                                       |                          |         |                   |                       |
| Installation of CLO                                       | ort.   | and pilohood to store '               |                          |         |                   |                       |
| Installation of ELS, excav                                | ation  | and pilenead treatment                |                          | Const   | ruction of pile c | ар                    |
|   |        |                                       |                          |         | ruction of pile c |                       |
|   |        |                                       |                          |         |                   |                       |
| 1   |        | 0 M // 5 //                           | D                        |         |                   |                       |
|   |        | 3 Months Rolling                      |                          |         |                   |                       |
| Date  |        | Revision                              | Checked                  |         |                   | proved                |
| 08-Sep-22   | 31     | Months Rolling Prog                   | DML                      |         | RS                |                       |
| l   |        |                                       |                          |         |                   |                       |

| Ry ID Activity Name  | Actual Duration | temaining Start<br>Duration | Finish    | Float 07 | August 2022 14 21 28 | 04 | September 2022            | 2                 | 25       | October 2022         November 2022           02         09         16         23         30         06         13 | 20 27         |
|--|-----------------|-----------------------------|-----------|----------|----------------------|----|---------------------------|-------------------|----------|---|---------------|
| S02C1060 Installation of ELS, excavation and pilehead treatment  | 0               | 30 02-Nov-22                | 06-Dec-22 | 151      |                      |    | -                         |                   |          |   |               |
| S02C1070 Construction of pile cap  | 0               | 28 07-Dec-22                | 11-Jan-23 | 151      |                      |    |                           |                   |          |   |               |
| At Pier FBP-01   | 0               | 26 25-Nov-22                | 24-Dec-22 | 103      |                      |    |                           |                   |          |   |               |
| S02C760 Installation of ELS, excavation and pilehead treatment   | 0               | 26 25-Nov-22                | 24-Dec-22 | 103      |                      |    |                           |                   |          |   |               |
| Section 3 of the Works- Completion of the works of Direct Road Link within Portion 1,2A,2B, 5 a                          | 25              | 150 15-Aug-22 A             | 04-Feb-23 | 32       |                      |    |                           |                   |          |   |               |
| Preparation Works  | 0               | 150 08-Sep-22               | 04-Feb-23 | 32       |                      |    |                           |                   |          |   |               |
| S033170 Preparation works for DRL-P07 (Permit from DSD, Temp Works Design & Approval + Construction of Working Platform) | 0               | 150 08-Sep-22               | 04-Feb-23 | 32       |                      |    |                           |                   |          |   |               |
| G.I and Pre-drilling   | 24              | 21 15-Aug-22 A              | 28-Sep-22 | 29       |                      |    |                           |                   |          |   |               |
| S033130.1 Ground investigation and pre-drilling works for Pier DRL-P06 (1 no. remaining) Including Prep. Works           | 0               | 10 08-Sep-22                | 17-Sep-22 | 30       |                      | =  |                           | Ground investig   |          | ling works for Pier DRL-P06 (1 no. remaining) Including Prep. Works   |               |
| S033150 Ground investigation and pre-driling works for Pier P10 (in MTR protection zone)upon implementation of TTA       | 21              | 9 15-Aug-22 A               |           | 23       |                      |    |                           |                   |          | ound investigation and pre-drilling works for Pier P10 (in MTR protection zone)upon implementation of TTA         |               |
| Piling Works   | 20              | 52 17-Aug-22 A              |           | -10      |                      |    |                           |                   |          |   |               |
| S033220 Installation of bored piles for Pier DRL-P13(2nos)   | 20              | 0 17-Aug-22 A               |           |          |                      | I  | nstallation of bored pile | es for Pier DRL-P | 13(2nos) |   |               |
| S033260 Installation of bored piles for Pier DRL-P11(2nos)   | 0               | 20 14-Oct-22                | 05-Nov-22 | -10      |                      |    |                           |                   |          | Installation of bored piles for Pier I  | DRL-P11(2nos) |
| S033280 Installation of bored piles for Pier DRL-P10(2nos) upon implementation of TTA                                    | 0               | 30 09-Nov-22                | 13-Dec-22 | -10      |                      |    |                           |                   |          |   |               |
| Pilehead Treatment and Construction of Pile Cap  | 0               | 26 16-Nov-22                | 15-Dec-22 | -25      |                      |    |                           |                   |          |   |               |
| At Pier DRL P-13   | 0               |                             |           | -25      |                      |    |                           |                   |          |   |               |
| S033500 Installation of ELS, excavation and pilehead treatment   | 0               | 26 16-Nov-22                |           | -25      |                      |    |                           |                   |          |   |               |
| Section 5 of the Works- Completion of the works within Portion 6 of the Site   | 7               | 167 31-Aug-22 A             | 31-Mar-23 | -22      |                      |    |                           |                   |          |   |               |
| S050100 Construction of Pai Lau  | 7               | 167 31-Aug-22 A             | 31-Mar-23 | -22      |                      |    |                           |                   |          |   |               |



|   |           | 3 Months Rolling      | Programme |          |
|---|-----------|-----------------------|-----------|----------|
|   | Date      | Revision              | Checked   | Approved |
| 0 | 08-Sep-22 | 3 Months Rolling Prog | DML       | RS       |
| Γ |           |                       |           |          |

# Contract No. YL/2021/01 – Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 3 Direct Road Link Phase 2

| y ID                   | Activity Name   | Orig<br>Dur | Early Start                | Early Finish             | Late Start             | Late Finish                | Total<br>Float | 21                                    |
|------------------------|---|-------------|----------------------------|--------------------------|------------------------|----------------------------|----------------|---------------------------------------|
| ontract R              | No. YL/2021/01 - Contract 3 - Updated Programme (Au   | 446         | 14-Mar-22 A                | 03-Jun-25                | 28-Feb-22              | 26-Aug-26                  | 175            |                                       |
| Contract Da            |   | 0           | 27-Aug-22A                 | 01-Sep-22                | 28-Feb-22              | 01-Sep-22                  | 0              |                                       |
|                        |   | 0           | 27-Aug-22A                 | 01-Sep-22                | 28-Feb-22              | 01-Sep-22                  | 0              |                                       |
| ACCESS Dates<br>AD2A   | s to Part of the Site<br>AD2A - Port on 2AAccess Date (sd+ 180)   | 0           | 27-Aug-22A                 | 01-04722                 | 01-Sep-22              | 01-04722                   | Ŭ              |                                       |
| AD2A<br>AD2B           | AD2A - Portion 2B Access Date (soft 160)<br>AD2B - Portion 2B Access Date (soft 180)  | 0           | 27-Aug-22A<br>27-Aug-22A   |                          | 01-Sep-22              |                            |                |                                       |
| AD3                    | AD3 - Portion 3Access Date (sd+0)   | 0           | 01-Sep-22*                 |                          | 28-Feb-22              |                            | - 185          |                                       |
| AD4                    | AD4 - Portion 4Access Date (sd+0)   | 0           | 01-Sep-22*                 |                          | 28-Feb-22              |                            | -185           |                                       |
|                        | ns and Preparation  | 129         | 29-Aug-22A                 | 02-Aug-23                | 28-Feb-22              | 26-Aug-26                  | 436            |                                       |
|                        | Submissions   | 15          | 01-Sep-22                  | 15-Oct-22                | 28-Feb-22              | 27-Aug-22                  | -16            |                                       |
| PRE-026                | Liaison with Border Police for Border Patrol Road Access Route (Portion 1, 2A, 2B)  | 36          | 01-Sep-22                  | 15-Oct-22                | 18-Jul-22              | 27-Aug-22                  | -39            |                                       |
| PRE-300<br>PRE-340     | PS 1.16A - Submit Traffic Consultant PS 1.16C - Submit Traffic Impact Assessment (TIA)  | 0           |                            | 01-Sep-22*<br>01-Sep-22* |                        | 07-Mar-22<br>07-Mar-22     | -177<br>-177   |                                       |
| PRE-350                | PS 1.16D - Submit Traffic Management Contingency Plan (as Part of Final TIA)  | 0           |                            | 01-Sep-22*               |                        | 07-Mar-22                  | -177           |                                       |
| PRE-370                | PS 1.24A - Submit Temporary Drainage Management Plan  | 0           |                            | 01-Sep-22*               |                        | 28-Feb-22                  | - 184          |                                       |
| PRE-380                | PS 1.47 (6) - Submit Record Photos  | 0           |                            | 01-Sep-22*               |                        | 07-Mar-22                  | -177           |                                       |
| PRE-460                | PS 1.111 - Submit Emergency Unit and Supporting Machinery and Equipment   | 0           | 01-Sep-22                  | 01-Sep-22*<br>01-Feb-23  | 11-Jun-22              | 14-Mar-22<br>10-May-25     | -170<br>669    |                                       |
| PRE-570                | O Matting for EQM/Marka (Outrido LMC Station)   | 28          | · · · ·                    | 06-Oct-22                | 24-Feb-23              |                            |                | +                                     |
| PRE-570<br>PRE-575     | Subletting for E&M Works (Outside LMC Station) Subletting for ABWF Works (Outside LMC Station)  | 28          | 01-Sep-22<br>01-Sep-22     | 06-Oct-22                | 24-Fe0-23<br>29-Jul-24 | 28-Mar-23<br>29-Aug-24     | 141<br>561     |                                       |
| PRE-770                | Subletting for Contractor Office  | 30          | 01-Sep-22                  | 08-Oct-22*               | 25-Jun-22              | 30-Jul-22                  | -57            |                                       |
| PRE-900                | Subletting for Other Sub-contractors, Consultants, Service Providers  | 120         | 01-Sep-22                  | 30-Jan-23                | 07-Dec-24              | 10-May-25                  | 671            |                                       |
|                        | Works at MTR Lok Ma Chau Station  | 40          | 01-Sep-22                  | 20-Oct-22                | 11-Jun-22              | 28-Jul-22                  | -69            |                                       |
| PRE-255                | Subletting for ABWF Mod I cat on Works at MTR Lok Ma Chau Station   | 40          | 01-Sep-22                  | 20-Oct-22                | 11-Jun-22              | 28-Jul-22                  | -69            |                                       |
| Elevated PTI           |   | 122         | 01-Sep-22                  | 01-Feb-23                | 21-Jun-22              | 19-Dec-22                  | -31            | ·                                     |
| PRE-270<br>PRE-280     | Subletting for Elevated PTI ELS Works Subletting for Elevated PTI RC Structure  | 30<br>30    | 01-Sep-22<br>10-Oct-22     | 08-Oct-22<br>12-Nov-22   | 21-Jun-22<br>27-Jul-22 | 26-Jul-22<br>30-Aug-22     | -61<br>-61     |                                       |
| PRE-280<br>PRE-285     | Subletting for Elevated PTI RC Structure Subletting for Elevated PTI Structure Precast Units (Fabrication and Installation)                             | 30          | 10-Oct-22                  | 12-Nov-22                | 31-Aug-22              | 07-Oct-22                  | -61            |                                       |
| PRE-295                | Subletting for Elevated PTI Lift and Escalator Installation   | 30          | 21-Dec-22                  | 01-Feb-23                | 15-Nov-22              | 19-Dec-22                  | -31            |                                       |
| PRE-950                | Subletting for Elevated PTI Lighting System   | 30          | 14-Nov-22                  | 17-Dec-22*               | 31-Aug-22              | 07-Oct-22                  | -61            |                                       |
| Double Deck            |   | 44          | 01-Sep-22                  | 25-Oct-22                | 12-Sep-22              | 26-Jan-23                  | 73             |                                       |
| PRE-310                | Subletting for Double Deck Footbridge Bored Piling Works  | 30          | 01-Sep-22                  | 08-Oct-22                | 12-Sep-22              | 18-Oct-22                  | 8              |                                       |
| PRE-320<br>PRE-330     | Subletting for Double Deck Footbridge ELS Works Subletting for Double Deck Footbridge Structure   | 30<br>30    | 09-Sep-22<br>19-Sep-22     | 17-Oct-22<br>25-Oct-22   | 07-Dec-22<br>15-Dec-22 | 13-Jan-23<br>26-Jan-23     | 73<br>73       |                                       |
|                        | Temporary Works Submissions   | 129         | 29-Aug-22A                 | 02-Aug-23                | 30-Jun-22              | 26-Aug-26                  | 436            |                                       |
| PRE-200                | Prepare, Submit, Processing & Approval for TTA  | 30          | 01-Sep-22                  | 30-Sep-22                | 28-Jul-26              | 26-Aug-26                  | 1426           |                                       |
|                        | Works at MTR Lok Ma Chau Station  | 155         | 29-Aug-22A                 | 08-Mar-23                | 30-Jun-22              | 05-Oct-23                  | 171            |                                       |
| PRE-220                | Prepare, Submit, Processing & Approval for Modification Works at MTR Lok Ma Chau Station (SSP BA10)   | 60          | 29-Aug-22A                 | 21-Sep-22                | 29-Jul-22              | 17-Aug-22                  | -29            |                                       |
| PRE-720                | Design Prepare, Submit, & Approval for LMC Station Modification E&M Installation  | 150         | 29-Aug-22A                 | 02-Mar-23                | 30-Jun-22              | 22-Dec-22                  | -53            |                                       |
| PRE-730                | Design Prepare, Submit, & Approval for LMC Station Demolition Works   | 60          | 21-Dec-22                  | 08-Mar-23                | 26-Jul-23              | 05-Oct-23                  | 171            |                                       |
| PRE-735                | Design Prepare, Submit, & Approval for Architectural Builder's Works and Finishes   | 60          | 21-Oct-22                  | 31-Dec-22                | 29-Jul-22              | 10-Oct-22                  | -69            |                                       |
| Elevated PTI           |   | 270         | 01-Sep-22                  | 02-Aug-23                | 12-Jul-22              | 17-Nov-23                  | 89             | ·                                     |
| PRE-600<br>PRE-610     | Design Prepare, Submit, & Approval for Elevated PTI Bored Piling Works Design Prepare, Submit, & Approval for Elevated PTI ELSWorks                     | 30<br>30    | 01-Sep-22<br>10-Oct-22     | 08-Oct-22<br>12-Nov-22   | 25-Jul-22<br>06-Dec-22 | 27-Aug-22<br>12-Jan-23     | -33<br>49      |                                       |
| PRE-620                | Design Prepare, Submit, & Approval for Elevated PTI Structure   | 60          | 14-Nov-22                  | 30-Jan-23                | 13-Jan-23              | 28-Mar-23                  | 49             |                                       |
| PRE-621                | Design Prepare, Submit, & Approval for Elevated PTI Precast Units   | 60          | 14-Nov-22                  | 30-Jan-23                | 19-Oct-22              | 29-Dec-22                  | -22            |                                       |
| PRE-640                | Design Prepare, Submit, & Approval for Elevated PTI RoadLighting Sytem  | 180         | 19-Dec-22                  | 02-Aug-23                | 14-Apr-23              | 17-Nov-23                  | 89             |                                       |
| PRE-645<br>PRE-700     | Design Prepare, Submit, & Approval for Elevated PTI E&M System Prepare, Submit, & Approval for Modification Works at Existing Spur Line PTI             | 180<br>60   | 19-Dec-22<br>01-Sep-22     | 02-Aug-23<br>12-Nov-22   | 14-Apr-23<br>12-Jul-22 | 17-Nov-23<br>20-Sep-22     | -44            |                                       |
| Double Deck            |   | 64          | 10-Oct-22                  | 22-Dec-22                | 19-Oct-22              | 25-Mar-23                  | 73             |                                       |
| PRE-515                | Design Prepare, Submit, & Approval for Double Deck Footbridge Bored Piling Works  | 50          | 10-Oct-22                  | 06-Dec-22                | 19-Oct-22              | 15-Dec-22                  | 8              |                                       |
| PRE-650                | Design Prepare, Submit, & Approval for Double Deck Footbridge ELSWorks  | 50          | 18-Oct-22                  | 14-Dec-22                | 14-Jan-23              | 17-Mar-23                  | 73             |                                       |
| PRE-660                | Design Prepare, Submit, & Approval for Double Deck Footbridge Structure   | 50          | 26-Oct-22                  | 22-Dec-22                | 27-Jan-23              | 25-Mar-23                  | 73             |                                       |
| onstructio             | n   | 170         | 14-Mar-22 A                | 23-Jun-23                | 30-Jun-22              | 26-Aug-26                  | 452            |                                       |
| lodification \         | Works at MTR Lok Ma Chau Station  | 133         | 28-Mar-22 A                | 21-Feb-23                | 30-Jun-22              | 03-May-23                  | -17            |                                       |
| LMC-100                | Consultation with MTRCL   | 50          | 28-Mar-22 A                | 28-Sep-22                | 30-Jun-22              | 27-Jul-22                  | -53            |                                       |
| LMC-105                | Verification Test and Site Survey Report for E&M  | 26          | 29-Aug-22A                 | 28-Sep-22                | 30-Jun-22              | 27-Jul-22                  | -53            |                                       |
| LMC-106                | E&M Design and Submission of Drawings, Method Statement, etc. for Approval (L1)   | 65          | 01-Sep-22                  | 18-Nov-22                | 30-Jun-22              | 15-Sep-22                  | -53            |                                       |
| LMC-107<br>LMC-108     | E&M Design and Submission of Drawings, Method Statement, etc. for Approval (L2) ABWF Submission of Shop Drawings and Method Statement for Approval (L1) | 65<br>60    | 30-Nov-22<br>21-Oct-22     | 21-Feb-23<br>31-Dec-22   | 29-Sep-22<br>29-Jul-22 | 15-Dec-22<br>10-Oct-22     | -51<br>-69     |                                       |
| LMC-109                | ABWF Submission of Shop Drawings and Method Statement for Approval (L2)   | 60          | 21-Oct-22                  | 31-Dec-22*               | 29-Jul-22              | 10-Oct-22                  | -69            |                                       |
| MC-120                 | Submission of FSI 314   | 74          | 30-Sep-22                  | 29-Dec-22*               | 30-Sep-22              | 29-Dec-22                  | 0              |                                       |
| LMC-135                | Training for Fire Marshal by Employer   | 31          | 01-Sep-22                  | 01-Oct-22*               | 26-Aug-22              | 25-Sep-22                  | -6             |                                       |
| MC-150                 | Erection of External Scaffold and Platform for Delivery of Materials to Station   | 25          | 19-Nov-22                  | 17-Dec-22                | 16-Sep-22              | 17-Oct-22                  | -53<br>-37     |                                       |
| Level 1 + 1M           |   | 102         | 10-Aug-22A<br>23-Dec-22    | 12-Jan-23                | 22-Oct-22              | 03-May-23                  |                |                                       |
| LMC-250<br>LMC-366     | LMC L1 - E&M Diversion Works including SWP Pipes, Lighting, Power Sockets, etc. Near Opening LMC L1 - Construct Hoarding at Main Corridor               | 15          | 23-Dec-22<br>10-Aug-22A    | 12-Jan-23<br>30-Aug-22A  | 22-Oct-22<br>03-May-23 | 09-Nov-22<br>03-May-23     | -52            |                                       |
| Level 2 + 2M           |   | 17          | 10-Aug-22A                 | 22-Aug-22A               | 22-Apr-23              | 22-Apr-23                  |                |                                       |
| LMC-470                | LMC L2 - Construct Hoarding at main Corridor  | 17          | 10-Aug-22A                 | 22-Aug-22A               | 22-Apr-23              | 22-Apr-23                  |                |                                       |
| levated PTI            |   | 376         | 14-Mar-22 A                | 23-Jun-23                | 02-Aug-22              | 26-Aug-26                  | 940            |                                       |
| EPTI-375               | Prepare, Submit, Accept Work Submissions for Elevated PTI   | 60          | 14-Mar-22 A                | 28-Sep-22                | 02-Aug-22              | 27-Aug-22                  | -26            |                                       |
| Preparation            |   | 250         | 26-May-22 A                | 14-Mar-23                | 24-Aug-22              | 26-Aug-26                  | 1020           | · · · · · · · · · · · · · · · · · · · |
| EPTI-1090              | TTAApplication  | 45          | 26-May-22 A                | 28-Sep-22                | 31-Jul-26              | 26-Aug-26                  | 1154           |                                       |
| EPTI-1140              | Stage 1 - (GridA-B, Line 1-6) Demolifon of Existing Structure   | 30          | 15-Aug-22A                 | 20-Aug-22A               | 26-Aug-26              | 26-Aug-26                  | _              |                                       |
| EPTI-1150<br>EPTI-1380 | Stage 1 - (GridA-B, Line 7-10) Demoltion of ExistingStructure Stage 2 - (GridA-G) UndergroundUtility Diversion & RoadLighting Diversion                 | 30<br>120   | 15-Aug-22A<br>18-Oct-22    | 20-Aug-22A<br>14-Mar-23  | 20-Sep-22<br>24-Aug-22 | 20-Sep-22<br>17-Jan-23     | -44            |                                       |
| EPTI-1390              | (Grid E-F) Kerb Modification/Paving Works for TTA Stage 2   | 21          | 14-Nov-22                  | 07-Dec-22                | 21-Sep-22              | 17-0ct-22                  | -44            |                                       |
| Pre-drilling W         |   | 101         | 07-Jul-22 A                | 06-Jan-23                | 20-Sep-22              | 12-Nov-22                  | -44            |                                       |
| EPTI-1160              | Stage 1 - (GridA-B) Pre-dri Ing (21nr @ 4dhr./rig 2 rigs)   | 42          | 07-Jul-22 A                | 26-Oct-22                | 20-Sep-22              | 12-Nov-22                  | 15             |                                       |
| EPTI-1410              | Stage 2 - (Grid C) Pre-drilling (5nr @ 4d/nr/rig, 1 rig)  | 20          | 12-Dec-22                  | 06-Jan-23                | 21-Oct-22              | 12-Nov-22                  | -44            |                                       |
| Piling Works           |   | 233         | 06-Sep-22                  | 23-Jun-23                | 29-Aug-22              | 15-Jun-23                  | -6             |                                       |
| EPTI-1170              | Stage 1 - (Grid F10) Bored Pile (1 nr @ 19d/nr/rig, 1 rig)  | 19          | 17-Oct-22                  | 07-Nov-22                | 29-Aug-22              | 20-Sep-22                  | -39            |                                       |
| EPTI-1180              | Stage 1 & 2 - (Grid A E) Bored Pile (31 nr @ 15dhr./rig, 2 rigs)  | 233<br>220  | 06-Sep-22<br>07-Jun-22A    | 23-Jun-23<br>07-Feb-23   | 30-Aug-22<br>18-Jul-22 | 15-Jun-23<br>15-Dec-22     | -6<br>-39      |                                       |
| Double Deck            |   |             |                            |                          |                        |                            |                |                                       |
| DDF-070<br>DDF-075     | Prepare, Submit, Accept Work Submissions for Double Deck Footbridge Coordination with MTR for Works within Railway Protection Zone                      | 52<br>52    | 11-Jul-22 A<br>11-Jul-22 A | 28-Sep-22<br>08-Sep-22   | 18-Jul-22<br>18-Jul-22 | 12-Aug-22<br>25-Jul-22     | -39<br>-39     |                                       |
|                        |   |             |                            | 50 COP III               |                        |                            | ~~~            |                                       |
| Pa                     | Remaining Level of Effort   | • •         | Milesto                    | Contra                   |                        | 01 - Lok Ma C<br>Three Mon |                | •                                     |


Paul Y. – Chun Wo – CRCC JV

Critical Remaining Work

|   |                |                  | Septemb   | er  |  |   | Oc  | tober                                 |                                       |            |              |                    | November          |                                       |                  |          |                                 | December   |  |          |
|---|----------------|------------------|---|---|--|---|---|---------------------------------------|---------------------------------------|------------|--------------|--------------------|-------------------|---------------------------------------|------------------|----------|---------------------------------|--|--|----------|
| 2   |                | 04               | 23  | 10  | 25                                     |   |   |                                       | 22                                    |            | 20           | 06                 | 25                | 20                                    | 2.               |          | 04                              | 26   | 10   | 25       |
| 20  | 0              | 04               |   | 10  | 23                                     |   | 09  | 10                                    | 23                                    |            | <b>v</b> [   | 00                 | 13                | 20                                    | <b></b>          |          | 04                              | <b>11</b>  | 10   | 25       |
|   |                |                  |   |   |  |   |   | ,<br>,<br>,<br>,                      | ¦<br>                                 |            |              |                    | ,<br>,<br>,<br>,  | ,<br>,<br>,                           | ,<br>,<br>,<br>, |          | ,<br>,<br>,,                    | ,<br>,<br>,  |  |          |
|   |                |                  |   |   |  |   |   |                                       |                                       |            |              |                    |                   |                                       | 1                |          | 1<br>1                          | 1<br>1   |  |          |
|   |                |                  |   |   | ,<br>,<br>,                            |   |   | 1<br>1                                |                                       | 1          |              |                    | <br>!<br>!        |                                       | •                |          | ,                               | 1  |  |          |
| <br>D2A - F                                   | Portion        | 12AAccess Date   | -¦<br>(sd+180)  |   |  | -¦  |   | +<br>+<br>                            |                                       |            |              |                    | ,<br>,            |                                       | +                |          | 1<br>1                          | ,<br>,   | +  |          |
|   |                |                  |   |   |  | -;  |   | ÷                                     |                                       |            | ÷            |                    |                   | <br> <br>                             | +                |          |                                 | ;<br>,<br>,  | +  |          |
|   |                |                  |   | <br>!<br>!  | +<br>!<br>!                            | +   |   | T                                     |                                       |            |              |                    | <br>!<br>!        | <br>!<br>!                            | +<br>1<br>1      |          | <br> <br>                       | 1<br>!<br>!  | +  |          |
|   | A              | D4 - Portion 4Aα | xess Date (sd+0)  |   |  |   | · · · · · · · · · · · · · · · · · · ·   | ,<br>,<br>,                           | <br>!<br>!                            | 1          |              |                    |                   |                                       | ,                |          | <br>,<br>,                      | ,<br>,<br>,  | +<br> <br>                                 |          |
|   |                |                  |   |   |  |   |   |                                       |                                       |            |              |                    |                   |                                       |                  |          | 1<br>1<br>1                     |  |  |          |
|   |                |                  |   |   |  |   |   | · · · · · · · · · · · · · · · · · · · |                                       |            |              |                    |                   |                                       |                  |          | L<br>I                          |  |  |          |
|   |                |                  |   |   |  |   |   | ;<br>                                 |                                       |            |              |                    |                   | i<br>J                                | ;<br>+           |          |                                 | ;<br>{   |  |          |
|   |                | Sil 16A Submit   |   |   | •                                      |   |   | Laison with B                         | order Police for B                    | korder Pat | rol Hoad A   | ccessRoute(Pi      | ortion 1, 2A, 2B) |                                       | <u>.</u>         |          | I<br>I<br>I                     | <br>   |  |          |
|   |                |                  |   | esmont (ΤΙΔ)  |  |   |   |                                       |                                       |            |              |                    | L                 | ,<br>,<br>,                           |                  |          | ,<br> <br>,                     | ,<br>,<br>,<br>,   |  |          |
|   |                |                  |   |   | n (as Part of Fi                       | inal TIA)   |   | · · · · · · · · · · · · · · · · · · · |                                       |            |              |                    |                   |                                       |                  |          |                                 |  |  |          |
|   |                |                  |   |   |  |   |   | ±                                     |                                       |            |              |                    | L                 | J                                     | ±                |          | L<br>I<br>I                     | J<br> <br>   | ±  |          |
|   |                |                  |   |   | I                                      |   | ·   | 1<br>1<br>1                           |                                       |            |              |                    | L                 | J<br> <br>                            | +<br> <br>       |          | L<br>I<br>I                     | J<br> <br>   | 1  |          |
|   |                |                  |   | nd Supporting Mac   | hinery and Equi                        | ipment  | · J   | 1<br>1                                |                                       |            |              |                    | L                 | J                                     | ±                |          | L                               | J<br> <br>   | ±<br> <br>                                 |          |
|   |                |                  |   |   |  | f - L   |   |                                       |                                       | 1          |              |                    | L                 |                                       | ±                |          |                                 | /  | 1  |          |
|   |                |                  |   |   |  |   | Subletting for E&M  | Works (Outside)                       | MC Station)                           |            |              |                    | ,<br>             | ,<br>,<br>,<br>,                      |                  |          | '<br>                           | '<br>J   |  |          |
|   |                |                  |   | J   | 1                                      | +-!   |   |                                       |                                       |            | i            |                    |                   |                                       |                  |          | L                               |  |  |          |
|   |                | - 4              | No.         No. |   |  |   |   |                                       |                                       |            |              |                    |                   |                                       |                  |          |                                 |  |  |          |
|   |                |                  |   | J   |  | + - <u>-</u>  |   | 1                                     |                                       | 4          | 4            |                    | L                 |                                       | ·                |          | L                               | ·  | ÷  |          |
|   |                |                  |   | <br>!<br>!  |  |   | No.         No. |                                       |                                       |            |              |                    |                   |                                       |                  |          |                                 |  |  |          |
|   |                | -÷               | - <u>.</u>  | i   | ÷                                      | +-;   | ·i  |                                       | ubletting for ABW                     | FModif     | ation Wo∦    | ks at MTR Lok M    | la Chau Station   | <br>1<br>1                            | +                |          | ;                               | ;<br>1<br>1  | Ϋ́Τ  |          |
|   |                |                  |   |   |  | † - <u>-</u>  | ·   |                                       |                                       |            |              |                    |                   | <br>'<br>'                            | •                |          |                                 | 1<br>1<br>1  | <del>,</del>                               |          |
|   |                |                  | - <u>}</u>  | 4   | <u>+</u>                               | +-:   | Subletting for F  | evated PTI FI S                       | <br>Works                             |            |              |                    | <br> <br>         |                                       | 1                |          | L                               | !<br>!<br>!  | <u>+</u>                                   | ·        |
|   |                |                  |   |   |  |   |   | ·                                     | · · · · · · · · · · · · · · · · · · · |            | <u>+</u>     |                    | Subletting for I  | evated PTI RC S                       | tructure         |          |                                 |  | +  | ÷        |
|   | 1              |                  |   |   | ÷                                      | 1   |   |                                       |                                       |            |              |                    |                   |                                       |                  | st Units | (Fabrication and                | Installation)  | ÷  |          |
|   |                |                  |   | <br> <br>   |  | II.   |   | 1                                     |                                       |            |              |                    |                   |                                       |                  |          | <br> <br> <br>                  | ;<br>;<br>!  |  | ·····    |
|   |                |                  |   | <br>-<br>   |  | Ľ   | · · · · · · · · · · · · · · · · · · ·   | 1                                     |                                       |            |              |                    |                   |                                       |                  |          |                                 |  | Subletting for E                           | levated  |
|   | <b>_</b>       |                  |   |   |  |   | 1   | 1                                     |                                       |            |              |                    | <br>1<br>1        |                                       |                  |          |                                 | 1  |  |          |
|   |                | - *              |   | 4   | *                                      | † - I   | Subletting for I  | Double Deck Foot                      | bridge Bored Pilir                    | ng Works   |              |                    | <br> <br> <br>    | 4<br> <br> <br>                       | •                | [        |                                 | +<br> <br> <br>  | +  |          |
|   | 1              |                  |   |   | • • • • • • • • • • • • • • • • • • •  | T - I   | · · · · · · · · · · · · · · · · · · ·   |                                       |                                       |            |              | orks               |                   | • • • • • • • • • • • • • • • • • • • | •                |          |                                 |  | • • • • • • • • • • • • • • • • • • •      |          |
|   |                |                  |   |   | •                                      | + -I=   |   | +                                     | -                                     |            | +            |                    | icture            |                                       |                  |          |                                 |  |  |          |
|   |                |                  |   |   |  |   |   |                                       |                                       |            |              |                    |                   |                                       |                  |          |                                 |  |  |          |
|   | · · · ·        | -+               |   | 10          |  |   |   |                                       |                                       |            |              |                    |                   |                                       |                  |          |                                 |  |  |          |
|   |                |                  |   |   |  |   |   | +                                     |                                       |            | +            |                    | <br> <br>         |                                       |                  |          |                                 | +<br>!<br>!  | +  |          |
|   |                |                  |   | Prep  | are, Submit, Pr                        | pcessing & App  | rovalfor Modification   | ,<br>Works at MTR L                   | ok Ma Chau Stati                      | iqn (SSP I | BA10) ¦      |                    |                   |                                       | ÷                |          |                                 | ;<br>;   | ÷  |          |
|   |                |                  |   |   |  |   |   |                                       |                                       |            |              |                    |                   |                                       |                  |          |                                 |  |  |          |
|   |                |                  |   |   |  |   |   |                                       |                                       |            |              |                    |                   |                                       |                  |          |                                 |  |  |          |
|   |                |                  |   | 20       20 <th< th=""></th<> |  |   |   |                                       |                                       |            |              |                    |                   |                                       |                  |          |                                 |  |  |          |
|   |                |                  |   |   |  | Image: Part of the second se |   |                                       |                                       |            |              |                    |                   |                                       |                  |          |                                 |  |  |          |
|   |                |                  |   |   |  |   | Design Prepa  | rę, Submit, & App                     | roval for Elevated                    | PTI Bore   | d Piling W   | orks               |                   | <br> <br>                             |                  |          |                                 | <br> <br> <br>   | · · · · · · · · · · · · · · · · · · ·      |          |
|   |                |                  | ,<br>,<br>,   | <br> <br>   |  |   |   | 1                                     |                                       |            | i            |                    | Design Prepa      | re, Submit, & Appr                    | ovalforE         | evated I | TIELSWorks                      | ı<br>!<br>!  | <br> <br>                                  |          |
|   |                |                  |   | <br> <br>   |  |   |   | <br> <br>+                            |                                       |            |              |                    |                   |                                       | 1                |          |                                 |  | ·<br>· · · · · · · · · · · · · · · · · · · |          |
|   |                |                  |   |   |  |   |   |                                       |                                       |            |              |                    |                   |                                       | 1                |          | L                               | ·  | ·  |          |
|   |                |                  |   | 4   |  |   |   |                                       |                                       |            |              |                    |                   |                                       |                  |          |                                 | ,<br>,<br>,<br>,   |  | - !      |
|   |                |                  |   | <br>  |  |   |   | !<br>                                 |                                       | 4          |              |                    |                   |                                       |                  |          | l<br>La et Evietien On          |  |  | - I      |
|   |                | - 4              |   | J   | 1<br>!<br>!                            | -   | · J   | 1                                     |                                       |            |              |                    | Frepare, Sub      |                                       |                  |          | ks at Existing opt              | ,,, , _, ,, ,, , _, ,, ,, , _, ,, ,, , _, ,, , _, ,, ,, , _, ,, ,, , _, ,, ,, , _, ,, , _, ,, , _, ,, ,, , _, ,, , _, ,, , _, ,, ,, , _, ,, , _, ,, ,, , _, ,, ,, ,, , _, ,, , _, ,, , _, ,, ,, , _, ,, ,, , _, ,, , _, ,, ,, , _, ,, ,, , _, ,, ,, , _, ,, ,, , _, ,, ,, , _, ,, ,, , _, ,, ,, , _, ,, ,, , _, ,, ,, , _, ,, ,, , _, ,, ,, , _, ,, , _, ,, ,, , _, ,, ,, , _, ,, ,, , _, ,, ,, , _, ,, ,, , _, ,, ,, , | +  |          |
|   |                |                  |   |   | +<br>                                  |   |   | ;<br>T                                |                                       |            | +            |                    |                   | ,<br>,                                | +                |          | Deciar                          | Proparo Submit   | * Amproval for D                           | .¦       |
|   |                |                  |   |   |  |   |   | ·                                     |                                       | <u>۱</u>   | <sub>T</sub> |                    |                   | ۰                                     | T                |          | Design                          |  |  |          |
|   |                |                  |   |   |  | - <br>  |   | +                                     |                                       |            | Ţ            |                    |                   | ٦                                     | τ                |          |                                 |  | T  |          |
|   |                | - <del>,</del>   |   | ۹<br>۱<br>۱   | +<br>!<br>!                            | +   |   | T                                     |                                       |            | <br> <br>    |                    | <br>!<br>!        | ۹<br>۱<br>۱                           | T                |          | <br> <br>                       | 1<br>1<br>1  | T  |          |
|   |                |                  |   | ,<br>,<br>,   |  |   |   |                                       |                                       |            |              |                    | <br>              | <br>                                  | <br>             |          | <br>                            | <br>   | 1<br>1                                     |          |
|   |                |                  |   | ¦<br>   |  |   |   |                                       |                                       |            |              |                    |                   |                                       |                  |          |                                 | ¦<br>  | ¦<br>+                                     |          |
|   |                |                  |   |   |  | + - '   |   |                                       |                                       |            |              |                    |                   |                                       |                  |          |                                 | ,<br>,<br>,  |  |          |
|   |                |                  |   | J   | Ve                                     | rificationTesta   | nd Site Survey Repor  | t for E&M                             |                                       |            |              |                    |                   |                                       |                  |          |                                 | ,<br>,<br>,  |  |          |
|   |                |                  |   | J   | ±                                      |   | · 4   | 1                                     |                                       | 4          |              |                    | L                 | E&M Design and                        | Submiss          | on of D  | rawings, Method                 | Statement, etc. fo   | r Approval (L1)                            |          |
|   |                |                  |   | ,<br>,<br>,   |  |   |   |                                       | <br>                                  |            |              |                    | 1<br>             | <br>                                  |                  |          | L                               | J  | ·  | - !      |
|   |                |                  |   |   |  |   |   | ·                                     |                                       |            |              |                    | L                 |                                       | 1                |          | ·                               |  | +  |          |
|   | · <b> </b> ··· |                  |   | <br>!<br>!  |  | +   |   | +                                     |                                       | 4          |              |                    | ·                 |                                       |                  |          |                                 |  | ·  |          |
|   |                |                  |   |   | •••••••••••••••••••••••••••••••••••••• | Training fo   | or Fire Marshal by En   | nployer                               |                                       |            |              |                    |                   |                                       | <del></del>      |          |                                 | <del></del>  |  |          |
|   |                |                  |   |   |  |   | · · · · · · · · · · · · · · · · · · ·   |                                       |                                       | 1          |              |                    |                   | <br>                                  |                  |          |                                 |  | Erection of Ext                            | ternal S |
|   | <b>1</b>       |                  |   |   |  |   |   |                                       |                                       |            |              |                    |                   |                                       |                  |          |                                 |  |  |          |
|   | 1              | - <del>-</del>   |   |   | ·                                      |   |   |                                       |                                       |            | <del>i</del> |                    |                   |                                       |                  |          | <br> <br>                       | ,  |  |          |
|   |                |                  |   |   | +                                      | [ <u>.</u>  |   | T                                     | -,                                    |            |              |                    |                   |                                       | +                |          |                                 | ,  |  |          |
|   | 1              |                  |   |   |  |   |   |                                       |                                       |            |              |                    |                   |                                       |                  |          |                                 |  |  |          |
|   |                |                  |   | <br>  | <br>!<br>!                             | <u> </u>  | · · · · · · · · · · · · · · · · · · ·   |                                       |                                       | ]          |              |                    | <br>L             | <br>J                                 |                  |          | <br>L                           | ,  |  |          |
|   | <b>_</b>       |                  | <br> <br>   |   |  |   |   | 1                                     | <br>                                  |            |              |                    |                   |                                       |                  | _        | <b></b> · · · · · · · · · · · · |  |  |          |
|   |                |                  | - <u></u>   | 4   | Pr                                     | epare, Submit   | Accept Work Submis  | sions for Elevated                    | <br>IPTI                              |            |              |                    |                   |                                       | +                |          | L                               |  |  | ·        |
|   |                |                  |   |   | + <del></del>                          |   | 1   | 1                                     |                                       |            |              |                    |                   |                                       | +                |          | L                               |  | +  |          |
|   |                |                  |   | +   | т                                      | Application   |   | +                                     | -                                     |            |              |                    | <br> <br>         |                                       | +<br>!<br>!      |          |                                 | +<br>!<br>!  | +  |          |
|   | 1              | - +              |   | <br> <br>   | · · · · · · · · · · · · · · · · · · ·  | +   |   | +                                     |                                       |            |              |                    | <br> <br>         | <br>                                  | +<br>!<br>!      |          | <br> <br>                       | +<br>!<br>!  | +  |          |
|   | 1              |                  | -   |   | •                                      | 1   |   | +                                     | -                                     |            |              |                    | <br> <br>         | 4<br> <br> <br>                       | +                | [        |                                 | +<br>;<br>;  | +  |          |
|   |                |                  |   |   |  |   | 1   |                                       | -,                                    |            |              |                    |                   |                                       | • • • • • • •    |          |                                 |  | *  | -        |
|   |                |                  |   |   | <br>                                   | :   |   | ·                                     |                                       |            | +            |                    |                   |                                       | + +              |          | (Gri                            | d E-F) Kerb Mod  | fication/Paving W                          | /orks fo |
|   |                |                  |   |   |  |   |   | 1                                     |                                       |            |              |                    |                   |                                       |                  |          |                                 | =<br> <br>   | <br> <br>                                  |          |
|   |                |                  |   |   |  |   |   |                                       | Sta                                   | ge 1 - (Gr | ridA-B) Pr   | e-drill ng (21nr ( | ⊉4d/hr/rig,2rige  | s)                                    |                  |          |                                 | ,  |  |          |
|   |                |                  |   |   |  |   |   | i<br>1<br>1                           |                                       |            |              |                    |                   |                                       |                  |          |                                 |  |  |          |
|   |                |                  |   |   |  |   |   | <br>                                  | ¦<br>                                 |            | İ            | <u></u>            |                   |                                       |                  |          |                                 | <br> <br>  |  |          |
|   | . <b> </b>     |                  |   |   |  | <u> </u>  |   |                                       |                                       | <u></u>    |              | Stage 1 -          | (Grid F10) Bored  | Pile (1 nr @ 19d                      | 'nr/rig, 1 r     | g)       |                                 |  | <u></u>                                    |          |
|   |                |                  |   | J   |  | +   |   | 1                                     |                                       |            |              |                    | L                 | J                                     |                  |          | L                               | J  | 1  |          |
|   |                |                  | <br> <br>   |   | ¦                                      |   |   |                                       |                                       |            | İ            |                    |                   |                                       |                  |          | ı<br>ı<br>L                     |  |  |          |
|   |                |                  |   |   | Pr                                     | epare, Submit,  | Accept Work Submis  | sions for Double [                    | Deck Footbridge                       |            | İ            |                    |                   |                                       |                  |          |                                 |  |  |          |
|   |                |                  | Coordination with N   | ATR for Works wi  | thin Railway Pr                        | otection Zone   | 1   | 1                                     | 1                                     |            |              |                    | 1                 |                                       | 1                |          | 1                               | 1  | 1  |          |
|   | -              |                  |   | ( .   |  |   | Project ID · V  |                                       | D7-220014                             |            |              |                    |                   | Thr                                   | ee Mor           | nth Ro   | olling Proora                   | mme  |  |          |
| orks  | s Pa           | ackage '         | Note: (1)         Automation (1)         Automation (1)         Automation (1)           Sector (2)         (1)         (1)         (1)         (1)           Sector (2)         (1)         (1)         (1)         (1)         (1)           Sector (2)         (1)       |   |  |   |   |                                       |                                       |            |              |                    |                   |                                       |                  |          |                                 |  |  |          |
|   |                |                  |   |   |  |   |   |                                       |                                       |            |              | 14-                |                   | MPR N                                 |                  | -        |                                 |  | 1/1- 0100                                  |          |
| <u>, , , , , , , , , , , , , , , , , , , </u> | m              |                  |   |   |  |   | 2 a.c . 17-50p  | , 1 uge 1                             |                                       |            |              |                    |                   |                                       |                  |          |                                 |  |  |          |
| , u   | m              |                  |   |   |  |   |   |                                       |                                       |            |              |                    |                   |                                       |                  |          |                                 |  |  |          |
| j. u  | m              |                  |   |   |  |   |   |                                       |                                       |            |              |                    |                   |                                       |                  |          |                                 |  |  |          |
| . u   | m              |                  |   |   |  |   |   |                                       |                                       |            |              |                    |                   |                                       |                  |          |                                 |  |  |          |

| tivity ID    | Activity Name   | Orig        | Early Start | Early Finish | Late Start | Late Finish | Total |       |    | Septem | ber         |                   |                     |       | October       | ٢               |    |    |      | November                       |                    |                |                       | Dece           | ember 💦   |
|--------------|---|-------------|-------------|--------------|------------|-------------|-------|-------|----|--------|-------------|-------------------|---------------------|-------|---------------|-----------------|----|----|------|--------------------------------|--------------------|----------------|-----------------------|----------------|-----------|
| · ·          |   | Orig<br>Dur |             |              |            |             | Float |       |    | 23     |             |                   |                     |       | 24            |                 |    |    |      | 25                             |                    |                |                       | 2              | 26        |
|              |   |             |             |              |            |             |       | 21 28 | 04 | 11     | 18          | 25                | 02                  | (     | 09            | 16              | 23 | 30 | 06   | 13                             | 20                 | 27             | 04                    | 1              | 11 18     |
| DDF-080      | TTAApplication for Road Works (TMLG Required)   | 69          | 27-Jun-22A  | 16-Sep-22    | 09-Sep-22  | 24-Sep-22   | 7     |       | •  |        |             |                   | s (TMLG Required    |       |               |                 |    |    | -    | -                              |                    |                | 1                     |                |           |
| Stage 1      |   | 105         | 07-Jun-22A  | 24-Nov-22    | 22-Jul-22  | 15-Dec-22   | 18    |       |    |        |             |                   |                     |       |               |                 |    |    |      |                                |                    |                |                       |                |           |
| DDF-1010     | Stage 1 - Predrilling BP1-11 (11 nrs, 4d/nr/rig, 1 rig)   | 44          | 07-Jun-22A  | 20-Sep-22    | 28-Nov-22  | 15-Dec-22   | 72    |       |    |        | Stage       | 1 - Predrilling E | P1-11 (11 nrs, 4d/n |       | )             |                 |    |    |      |                                |                    |                |                       |                |           |
| DDF-1020     | Stage 1 - Underground Ultilities diversions works (incl. checking and liaison with Authorities) | 52          | 06-Sep-22   | 08-Nov-22    | 22-Jul-22  | 21-Sep-22   | -39   |       |    |        |             |                   |                     |       |               |                 |    |    | Stag | e 1 <sup>1</sup> - Underground | Ultilities diversi | ions works (in | cl. checking and liai | son with Autho | norities) |
| DDF-1030     | Stage 1 - Pavement Works for Stage 2 Implementation   | 14          | 09-Nov-22   | 24-Nov-22    | 22-Sep-22  | 10-Oct-22   | -39   |       |    |        | 1           |                   |                     |       |               |                 |    | 1  |      |                                |                    | - 1            | vement Works for      |                | mentation |
| Stage 2      |   | 57          | 25-Nov-22   | 07-Feb-23    | 11-Oct-22  | 15-Dec-22   | -39   |       |    |        |             |                   | 1                   |       |               | !<br> <br> <br> |    |    |      |                                |                    |                |                       |                |           |
| DDF-1040     | Stage 2 - 1st TTA Traffic Diversion   | 1           | 25-Nov-22   | 25-Nov-22    | 11-Oct-22  | 11-Oct-22   | -39   |       |    |        | 1<br>!<br>! |                   |                     |       |               |                 |    |    |      |                                |                    | Stage 2 -      | Ist TTA Traffic Dive  |                |           |
| DDF-1050     | Stage 2 - Underground Utilities Diversion & Road Lighting Diversion (Stage 2)                   | 56          | 26-Nov-22   | 07-Feb-23    | 12-Oct-22  | 15-Dec-22   | -39   |       |    |        | 1<br>1      |                   |                     |       |               |                 |    |    |      |                                |                    |                |                       |                |           |
| Portion 3 (A | ccess Not Granted)  | 135         | 01-Sep-22   | 16-Feb-23    | 07-Dec-24  | 28-May-25   | 671   |       |    |        | 1           |                   |                     |       |               |                 |    |    |      |                                |                    |                |                       |                |           |
| P3-105       | Design, Submission and Appr oval  | 90          | 01-Sep-22   | 17-Dec-22    | 07-Dec-24  | 29-Mar-25   | 671   |       |    |        |             |                   |                     |       |               |                 |    |    |      | !                              |                    |                |                       |                | Design, S |
| P3-110       | Coordination with C1 and Site Clearance   | 45          | 19-Dec-22   | 16-Feb-23    | 31-Mar-25  | 28-May-25   | 671   |       |    |        |             |                   |                     |       |               |                 |    |    |      |                                |                    |                |                       |                |           |
| Portion 4 (A | ccess Not Granted)  | 810         | 01-Sep-22   | 03-Jun-25    | 01-Mar-22  | 23-Nov-24   | -150  |       |    |        |             |                   | ·                   |       |               |                 |    |    |      |                                |                    |                |                       |                |           |
| P4-105       | Preparation Works   | 30          | 01-Sep-22   | 08-Oct-22    | 01-Mar-22  | 04-Apr-22   | -150  |       | 1  |        |             |                   | - ·                 | Prepa | aration Works |                 |    |    |      |                                |                    |                |                       |                |           |
| P4-110       | Upkeeping and Maintenance of Completed Works at Portion 4                                       | 780         | 10-Oct-22   | 03-Jun-25    | 06-Apr-22  | 23-Nov-24   | - 150 |       |    | !      |             |                   |                     |       |               | ,               |    |    |      | ,                              |                    |                |                       |                |           |





| a Daakaga 1 Contract ?   | Project ID : YLC3-FP3-UPD7-220914   |           | Three Month Rolling Programme |         |          |  |  |  |  |
|--------------------------|-------------------------------------|-----------|-------------------------------|---------|----------|--|--|--|--|
| s Package 1 - Contract 3 | Layout : YL202101 C3 MPR App B-3MRP | Date      | Revision                      | Checked | Approved |  |  |  |  |
| amme                     | Date : 14-Sep-22 / Page 2 of 2      | 14-Sep-22 | MPR No. 7                     |         |          |  |  |  |  |
|                          |                                     |           |                               |         |          |  |  |  |  |
|                          |                                     |           |                               |         |          |  |  |  |  |

APPENDIX B ACTION AND LIMIT LEVELS

## **Appendix B - Action and Limit Levels**

| Location | Action Level, μg/m <sup>3</sup> | Limit Level, µg/m <sup>3</sup> |
|----------|---------------------------------|--------------------------------|
| DMS – 1a | 353                             |                                |
| DMS-2A   | 370                             | 500                            |
| DMS-3    | 351                             | 500                            |
| DMS-4A   | 350                             |                                |

## Table B-1 Action and Limit Levels for 1-Hour TSP

## Table B-2 Action and Limit Levels for 24-Hour TSP

| Location | Action Level, μg/m <sup>3</sup> | Limit Level, µg/m <sup>3</sup> |
|----------|---------------------------------|--------------------------------|
| DMS – 1  | 184                             |                                |
| DMS-2A   | 166                             | 200                            |
| DMS-3    | 166                             | - 260                          |
| DMS-4A   | 152                             |                                |

## Table B-3 Action and Limit Levels for Construction Noise

| Time Period                      | Action Level                                    | Limit Level |
|----------------------------------|---|-------------|
| 0700-1900 hrs on normal weekdays | When one<br>documented<br>complaint is received | 75 dB(A) *  |

Noted: If works are to be carried during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

(\*) reduce to 70 dB(A) for schools and 65 dB(A) during school examination periods.

| Parameter (unit) | Water Depth     | Action Level                       | Limit Level                             |
|------------------|-----------------|------------------------------------|---|
|                  |                 | IS1: <u>7.0 / NA<sup>(4)</sup></u> | IS1: <u>6.8 or <math>4^{(4)}</math></u> |
|                  |                 | IS2: <u>5.3 / NA<sup>(4)</sup></u> | IS2: <u>5.2 or <math>4^{(4)}</math></u> |
| DO (mg/L)        | Depth average   | IS4: <u>4.1 / NA<sup>(4)</sup></u> | IS4: <u>3.8 or 4<sup>(4)</sup></u>      |
|                  |                 | IS6: <u>5.9</u>                    | IS6: <u>5.8</u>                         |
|                  |                 | BS1: <u>3.9 / NA<sup>(4)</sup></u> | BS1: <u>3.7 or 4<sup>(4)</sup></u>      |
|                  |                 | IS1: <u>27.7</u>                   | IS1: <u>29.9</u>                        |
|                  |                 | IS2: <u>35.5</u>                   | IS2: <u>38.1</u>                        |
| Turbidity (NTU)  | Donth avorage   | IS4: <u>70.9</u>                   | IS4: <u>74.6</u>                        |
| Turblany (NTO)   | Depth average   | BS1: <u>29.9</u>                   | BS1: <u>32.6</u>                        |
|                  |                 | IS6: 120% of upstream              | IS6: 130% of upstream                   |
|                  |                 | control station (CS5)              | control station (CS5)                   |
|                  |                 | IS1: <u>28.0</u>                   | IS1: <u>28.8</u>                        |
|                  |                 | IS2: <u>39.8</u>                   | IS2: <u>41.2</u>                        |
| SS               | Douth arrays as | IS4: <u>155</u>                    | IS4: <u>175</u>                         |
| (mg/L)           | Depth average   | BS1: <u>36.5</u>                   | BS1: <u>36.9</u>                        |
|                  |                 | IS6: 120% of upstream              | IS6: 130% of upstream                   |
|                  |                 | control station (CS5)              | control station (CS5)                   |

Table B-4Action and Limit Levels for Water Quality

Note:

(1) Depth-averaged was calculated by taking the arithmetic means of reading of all three depths

(2) For DO, non-compliance of the water quality limit would occur when monitoring result at impact stations was lower that the limit.

(3) For SS & turbidity, non-compliance of the water quality limits would occur when monitoring result at impact stations was higher than the limits.

(4) The proposal of adopting 4 mg/L as the Limit Level of DO for the period from April to September due to seasonal change of DO was accepted by EPD via email on 10 Dec 2019.

APPENDIX C COPIES OF CALIBRATION CERTIFCATES



## High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

|                  |  |  |  |                        |  | File No.                   | WMA21009/04/                    | 0008   |
|------------------|--|--|--|------------------------|--|----------------------------|---------------------------------|--------|
| Station          | DMS-2A - Village Ho                        | ouse along Lok Ma Ch                             | u Road                                 |                        |  | Operator:                  | СН                              |        |
| Date:            | 20-Jul-22                                  |  |  |                        | Next                                   | Due Date:                  | 19-Sep-22                       |        |
| Equipment No.:   | WA-12-04                                   |  |  |                        |  | Serial No                  | 1659                            |        |
|                  |  |  | Ambient (                              | Condition              |  |                            |                                 |        |
| Tempera          | ture, Ta (K)                               | 303  | Pressure, Pa                           |                        | ······································ | 759                        | .3                              |        |
|                  |  |  | ······································ |                        |  |                            |                                 |        |
|                  |  | (  | Drifice Transfer Sta                   | ndard Informat         | ion                                    |                            |                                 |        |
| Ser              | ial No.                                    | 2896   | Slope, mc                              | 0.0588                 | Intercept,                             |                            | -0.01030                        |        |
| Last Calil       | bration Date:                              | 20-Jan-22  |  |                        | be = [ΔH x (Pa/76                      |                            |                                 |        |
| Next Cali        | bration Date:                              | 20-Jan-23  |  | Qstd = {[ΔH            | x (Pa/760) x (298                      | 3/Ta)] <sup>1/2</sup> -bc} | / mc                            |        |
|                  |  | •  |  |                        | <u>, , , ,</u>                         |                            |                                 |        |
|                  |  |  | Calibration of                         | TSP Sampler            |  |                            |                                 |        |
| Calibration      |  | Orf  | ice                                    |                        |  | HV                         | S                               |        |
| Point            | $\Delta H$ (orifice),<br>in. of water      | [ΔH x (Pa/76                                     | 0) x (298/Ta)] <sup>1/2</sup>          | Qstd (CFM)<br>X - axis | ΔW (HVS), in.<br>of water              | [ΔW x (Pa/                 | 760) x (298/Ta)] <sup>1/2</sup> | Y-axis |
| 1                | 12.4                                       |  | 3.49                                   | 59.59                  | 7.8                                    |                            | 2.77                            |        |
| 2                | 10.7                                       |  | 3.24                                   | 55.37                  | 6.5                                    |                            | 2.53                            |        |
| 3                | 8.8  |  | 2.94                                   | 50.23                  | 5.4                                    |                            | 2.30                            |        |
| 4                | 6.4  |  | 2,51                                   | 42.86                  | 4.0                                    |                            | 1.98                            |        |
| 5                | 3.6  |  | 1.88                                   | 32.19                  | 2.3                                    |                            | 1.50                            |        |
|                  |  |  |  |                        |  |                            |                                 |        |
| -                | ression of Y on X                          |  |  | <b>.</b>               | 0.000                                  |                            |                                 |        |
| Slope, mw =      |  | -  | 007                                    | Intercept, bw :        | 0.0334                                 | ·                          |                                 |        |
|                  | n coefficient* =<br>Coefficient < 0.990, ( |  | 9993                                   |                        |  |                            |                                 |        |
| "II Correlation  | Coefficient < 0.990, c                     | check and recalibrat                             | з.                                     |                        |  |                            |                                 |        |
|                  |  |  | Set Point C                            | alculation             |  |                            |                                 |        |
| From the TSP F   | Field Calibration Cur                      | ve. take $Ostd = 43 C$                           |  |                        |  |                            |                                 |        |
|                  | ssion Equation, the "                      | -  |  |                        |  |                            |                                 |        |
| I fold the Regio | ssion Equation, the                        | 1 Vuide decording                                |  |                        |  |                            |                                 |        |
|                  |  | mw x   | $Qstd + bw = [\Delta W]$               | x (Pa/760) x (298      | $(Ta)]^{1/2}$                          |                            |                                 |        |
| Theref           | Fore, Set Point; W = (                     | $m_{\rm W} \times (0.5 \text{ d} + h_{\rm W})^2$ | v (760 / Pa) v (Ta                     | (208) =                | 4.02                                   |                            |                                 |        |
| Therei           |  | inw x Qsta + 6w )                                | x(100114)x(14                          | 250)                   | 4.02                                   |                            |                                 |        |
|                  |  |  |  |                        |  |                            |                                 |        |
|                  |  |  |  |                        |  |                            |                                 |        |
| Remarks:         |  |  |  |                        |  |                            |                                 |        |
|                  |  |  |  |                        |  |                            |                                 |        |
|                  | . ( /                                      |  | 17                                     | 1                      |  |                            | 1- 6                            |        |
| Conducted by:    | to ka ch                                   | Signature:                                       | N                                      | <u></u>                |  | Date:                      | 2017 (bon                       |        |
| Checked by       | : LEE MAR HER                              | Signature:                                       | h                                      | 0.                     |  | Date:                      | 2017/202                        | L      |

WELLAB 匯力 consulting . testing . research

6191202v

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

|                   |                               |   |                                    |                                       |                           | File No.                  | WMA21009/04/   | 0009 |  |  |
|-------------------|-------------------------------|---|------------------------------------|---------------------------------------|---------------------------|---------------------------|--|------|--|--|
| Station           | DMS-2A - Village H            | ouse along Lok Ma Ch                          | au Road                            |                                       |                           | Operator:                 | СН   |      |  |  |
| Date:             | 16-Sep-22                     |   |                                    |                                       | Next                      | Due Date:                 | 15-Nov-22  |      |  |  |
| Equipment No.:    | WA-12-04                      |   | -                                  |                                       |                           | Serial No.                | tor: CH<br>ate: $15-Nov-22$<br>No. $1659$<br>754.7<br>-0.01030<br>$298/Ta) ^{1/2}$ |      |  |  |
|                   |                               |   | Ambient                            | Condition                             |                           |                           |  |      |  |  |
| Temperat          | ture, Ta (K)                  | 308   | Pressure, P                        | i                                     |                           | 754                       | 4.7  |      |  |  |
|                   |                               |   |                                    | · · · · · · · · · · · · · · · · · · · |                           |                           |  |      |  |  |
|                   |                               |   | Orifice Transfer St                | andard Informat                       | ìon                       |                           |  |      |  |  |
| Seri              | ial No.                       | 2896  | Slope, mc                          | 0.0588                                | Intercept,                |                           |  |      |  |  |
| Last Calib        | oration Date:                 | 20-Jan-22                                     |                                    |                                       | bc = [ΔH x (Pa/7          |                           |  |      |  |  |
| Next Calil        | bration Date:                 | 20-Jan-23                                     |                                    | Qstd = {[ΔH                           | x (Pa/760) x (298         | B/Ta)] <sup>1/2</sup> -bc | } / me   |      |  |  |
|                   |                               | •   |                                    |                                       |                           |                           |  |      |  |  |
|                   |                               |   |                                    | f TSP Sampler                         |                           |                           |  |      |  |  |
| Calibration       |                               | Ort   | lice                               |                                       |                           | H                         | VS   |      |  |  |
| Point             | ΔH (orifice),<br>in. of water | [ΔH x (Pa/7                                   | 60) x (298/Ta)] <sup>1/2</sup>     | Qstd (CFM)<br>X - axis                | ΔW (HVS), in.<br>of water | [ΔW x (Pa                 | Y-axi  |      |  |  |
| 1                 | 12.1                          |   | 3.41                               | 58.21                                 | 7.2                       |                           | 2.63   |      |  |  |
| 2                 | 10.3                          |   | 3.15                               | 53.72                                 | 6.1                       |                           |  |      |  |  |
| 3                 | 8.9                           |   | 2.92                               | 49.95                                 | 5.4                       |                           |  |      |  |  |
| 4                 | 6.2                           |   | 2.44                               | 41.72                                 | 4.0                       | L                         | 1.96   |      |  |  |
| 5                 | 3.5                           |   | 1.83                               | 31.39                                 | 2.3                       |                           | 1.49   |      |  |  |
| • –               | ression of Y on X             |   |                                    | <b>T</b> / / T                        | 0 1001                    |                           |  |      |  |  |
| Slope , mw =      |                               | -   | 0002                               | Intercept, bw                         | 0.1823                    | 5                         |  |      |  |  |
|                   | coefficient* ==               |   | 9993                               |                                       |                           |                           |  |      |  |  |
| *If Correlation ( | Coefficient < 0.990,          | check and recalibra                           | te.                                |                                       |                           |                           |  |      |  |  |
|                   |                               |   | Set Paint (                        | Calculation                           |                           |                           |  |      |  |  |
| From the TSP F    | ield Calibration Cur          | ve, take Qstd = 43 (                          |                                    | Galvain (VII                          |                           | <u>i na stana ya ĝi</u>   | e <u>na seden a sego de de de seden</u>  |      |  |  |
|                   | ssion Equation, the '         |   |                                    |                                       |                           |                           |  |      |  |  |
|                   | ·····,,,                      | _   |                                    |                                       | 1/2                       |                           |  |      |  |  |
|                   |                               | mw  | $x \text{ Qstd} + bw = [\Delta W]$ | x (Pa/760) x (298                     | $3/Ta)]^{1/2}$            |                           |  |      |  |  |
| Thoraf            | ore, Set Point; W = (         | $m_{\rm W} \times ({\rm Oct} d + {\rm hw})^2$ | v (760 / Pa) v (Ta                 | (208)=                                | 4.11                      |                           |  |      |  |  |
| THEFE             | ore, set i onit, $w = 0$      | IIIW X Q3IG ( UW )                            | x(100114)x(14                      | (12)0)                                | 4.11                      |                           |  |      |  |  |
|                   |                               |   |                                    |                                       |                           |                           |  |      |  |  |
|                   |                               |   |                                    |                                       |                           |                           |  |      |  |  |
| Remarks:          |                               |   |                                    |                                       |                           |                           |  |      |  |  |
|                   |                               | · · · · · · · · · · · · · · · · · · ·         |                                    |                                       |                           |                           | · · · · · · · · · · · · · · · · · · ·  |      |  |  |
|                   | · · //                        |   | (                                  | ),                                    |                           |                           |  |      |  |  |
| Conducted by:     | to be the                     | Signature:                                    | k                                  | 1                                     |                           | Date:                     | 6191000  |      |  |  |

Conducted by: <u>Ho ka Mk</u> Signature: Checked by: <u>Lbb Mow Hbv</u> Signature:

hi

Date:

WELLAB匯力 consulting , testing , research

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

|                 |                               |                           |                                |                        |                                 | File No.   | WMA21009/24/0                     | 008          |
|-----------------|-------------------------------|---------------------------|--------------------------------|------------------------|---------------------------------|------------|-----------------------------------|--------------|
| Station         | DMS-3 - Village Hou           | se along Old Border R     | oad                            |                        |                                 | Operator:  | СН                                |              |
| Date:           | 20-Jul-22                     |                           |                                |                        | Next                            | Due Date:  | 19-Sep-22                         |              |
| Equipment No.:  | WA-12-24                      |                           |                                |                        |                                 | Serial No. | 10576                             |              |
|                 |                               |                           | Ambient                        | Condition              |                                 |            |                                   | <u>parak</u> |
| Temperat        | ure, Ta (K)                   | 304                       | Pressure, Pa                   | ı (mmHg)               |                                 | 75         | 9.8                               |              |
|                 |                               |                           | Drifice Transfer Sta           | undard Informat        | ion                             |            |                                   |              |
| Seri            | al No.                        | 2896                      | Slope, mc                      | 0.0588                 | Intercept,                      | hc         | -0.01030                          |              |
|                 | oration Date:                 | 20-Jan-22                 |                                |                        | $bc = [\Delta H \times (Pa/7)]$ |            |                                   |              |
|                 | pration Date:                 | 20-Jan-23                 |                                |                        | x (Pa/760) x (298               |            |                                   |              |
|                 |                               |                           | <u> </u>                       |                        |                                 |            |                                   |              |
|                 |                               |                           | Calibration of                 | TSP Sampler            |                                 |            |                                   |              |
| Calibration     |                               | Orf                       | ice                            |                        |                                 | H          | VS                                |              |
| Point           | ∆H (orifice),<br>in. of water | [ΔH x (Pa/76              | 50) x (298/Ta)] <sup>1/2</sup> | Qstd (CFM)<br>X - axis | ΔW (HVS), in.<br>of water       | [ΔW x (P   | a/760) x (298/Ta)] <sup>1/2</sup> | Y-axis       |
| 1               | 12.8                          |                           | 3.54                           | 60.46                  | 8.2                             |            | 2.83                              |              |
| 2               | 10.1                          |                           | 3.15                           | 53.72                  | 6.4                             |            | 2.50                              |              |
| 3               | 8.0                           |                           | 2.80                           | 47.83                  | 5.0                             |            | 2.21                              |              |
| 4               | 6.5                           |                           | 2.52                           | 43.13                  | 4.3                             |            | 2.05                              |              |
| 5               | 4.4                           |                           | 2.08                           | 35.52                  | 2.8                             |            | 1.66                              |              |
| By Linear Reg   | ression of Y on X             |                           |                                |                        |                                 |            |                                   |              |
| Slope, mw =     | 0.0466                        |                           |                                | Intercept, bw          | 0.0102                          | :          |                                   |              |
| •               | coefficient* ==               | . 0.9                     | 9988                           | •                      | Martan 2010                     |            |                                   |              |
|                 | Coefficient < 0.990,          | check and recalibrat      | e.                             |                        |                                 |            |                                   |              |
|                 |                               |                           |                                |                        |                                 |            |                                   |              |
|                 |                               | ti statu pizza za s       | Set Point C                    | Calculation            | ni perender priste              |            |                                   | 1990         |
| From the TSP F  | ield Calibration Cur          | ve, take Qstd = 43 C      | FM                             |                        |                                 |            |                                   |              |
| From the Regres | ssion Equation, the "         | Y" value according        | to                             |                        |                                 |            |                                   |              |
|                 |                               | mw x                      | $c Qstd + bw = [\Delta W]$     | x (Pa/760) x (298      | 8/Ta)] <sup>1/2</sup>           |            |                                   |              |
|                 |                               |                           |                                |                        |                                 |            |                                   |              |
| Therefo         | ore, Set Point; W = (         | mw x Qstd + bw )*         | x ( 760 / Pa ) x ( Ta          | /298)=                 | 4.14                            |            |                                   |              |
|                 |                               | NANANANANANA OS 23 21 731 |                                |                        |                                 |            |                                   |              |
| Remarks:        |                               |                           |                                |                        |                                 |            |                                   |              |
|                 |                               |                           | ~                              |                        |                                 |            |                                   |              |
|                 |                               |                           | $\mathcal{O}_{\mathcal{I}}$    | ^                      |                                 |            | 126.                              |              |
| Conducted by:   | the lack                      | Signature:                | 4/1                            | /~~                    | -                               | Date:      | 2011/100                          |              |
| Checked by:     | LEB MON HER                   | Signature:                |                                | lei                    | _                               | Date:      | 2017/2027                         | <i>ي</i> ر   |

WELLAB 匯力 consulting . testing . research

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

|                   |  |                                       |  |   |                                 | File No.      | WMA21009/24/0                   | 0009                                       |
|-------------------|--|---------------------------------------|--|---|---------------------------------|---------------|---------------------------------|--|
| Station           | DMS-3 - Village Hou                    | se along Old Border Ro                | bad  |   |                                 | Operator:     | СН                              |  |
| Date:             | 16-Sep-22                              |                                       |  |   | Next                            | Due Date:     | 15-Nov-22                       |  |
| Equipment No.:    | WA-12-24                               |                                       |  |   |                                 | Serial No.    | 10576                           |  |
|                   |  |                                       |  | 3245  |                                 |               |                                 | eryetadê                                   |
| Tomporat          | ure, Ta (K)                            | 307.5                                 | Ambient (<br>Pressure, Pa                      |   |                                 | 754           | <u>6</u>                        |  |
| remperau          |  | 307.5                                 | Flessuic, Fa                                   | ( <u>((((((((((((((((((((((((((((((((((((</u> |                                 | 754           | .0                              |  |
|                   |  | · · · · · · · · · · · · · · · · · · · | rifice Transfer Sta                            | 1   |                                 |               |                                 |  |
|                   | ıl No.                                 | 2896                                  | Slope, mc                                      | 0.0588  | Intercept,                      |               | -0.01030                        |  |
| Last Calib        | ration Date:                           | 20-Jan-22                             |  |   | $bc = [\Delta H \times (Pa/7)]$ |               |                                 |  |
| Next Calib        | ration Date:                           | 20-Jan-23                             |  | $Qstd = \{ [\Delta H]$                        | x (Pa/760) x (298               | 3/Ta)]"* -be} | / mc                            |  |
|                   |  | •                                     | Calibration of                                 | TSP Sampler                                   |                                 |               |                                 |  |
| Calibration       |  | Orfi                                  | се   |   |                                 | HV            | 'S                              |  |
| Point             | ∆H (orifice),<br>in. of water          | [ΔH x (Pa/76                          | 0) x (298/Ta)] <sup>1/2</sup>                  | Qstd (CFM)<br>X - axis                        | ΔW (HVS), in.<br>of water       | [∆W x (Pa⁄    | 760) x (298/Ta)] <sup>1/2</sup> | Y-axis                                     |
| 1                 | 12.7                                   |                                       | 3.50   | 59.68   | 7.7                             |               | 2.72                            |  |
| 2                 | 10.5                                   |                                       | 3.18   | 54.28   | 6.5                             |               | 2.50                            |  |
| 3                 | 8.1                                    |                                       | 2.79   | 47.69   | 5.1                             |               | 2.22                            |  |
| 4                 | 6.6                                    |                                       | 2.52   | 43.07   | 4.1                             |               | 1.99                            |  |
| 5                 | 4.3                                    |                                       | 2.03   | 34.80   | 2.7                             |               | 1.61                            | <u>v                                  </u> |
| Bu Lincor Dogr    | ession of Y on X                       |                                       |  |   |                                 |               |                                 |  |
| Slope, mw =       | 0.0449                                 |                                       |  | Intercept, bw :                               | 0.0576                          | i             |                                 |  |
| * '               | coefficient* =                         | - 0.9                                 | 996  | <b>1</b>                                      |                                 |               |                                 |  |
| *If Correlation C | Coefficient < 0.990,                   | check and recalibrate                 | 3.   |   |                                 |               |                                 |  |
|                   |  |                                       | Set Point (                                    | alculation                                    |                                 |               |                                 |  |
| From the TSP Fi   | eld Calibration Cur                    | ve, take Qstd = 43 C                  |  |   |                                 |               |                                 |  |
|                   |  | Y" value according 1                  |  |   |                                 |               |                                 |  |
|                   |  | -                                     |  |   | • /•                            |               |                                 |  |
|                   |  | mw x                                  | $Qstd + bw = [\Delta W]$                       | x (Pa/760) x (298                             | 3/Ta)] <sup>1/2</sup>           |               |                                 |  |
| Therefo           | ore, Set Point; W = (                  | $mw \ge Qstd + bw$ ) <sup>2</sup>     | x ( 760 / Pa ) x ( Ta                          | / 298 ) =                                     | 4.10                            |               |                                 |  |
|                   |  |                                       | ,, <u>,                                   </u> |   |                                 |               |                                 |  |
|                   |  |                                       |  |   |                                 |               |                                 |  |
| Remarks:          | •••••••••••••••••••••••••••••••••••••• |                                       |  |   |                                 |               |                                 |  |
|                   |  |                                       | A  |   |                                 |               |                                 |  |

hei Conducted by: <u>Aro</u> <u>(Ch</u> <u>U</u> Signature: Checked by: <u>EL MON UB1</u> Signature: 16/9/2020 Date: Date:

# WELLAB 匯力 consulting . testing . research

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

|                      |                               |                       |   |                        |                           | File No.        | WMA21009/07/                          | 0008      |
|----------------------|-------------------------------|-----------------------|---|------------------------|---------------------------|-----------------|---------------------------------------|-----------|
|                      |                               | g Police Force, Lok N | Ia Chau Operation Base  | e at Horn Hill         |                           | Operator:       |                                       |           |
| Date:                | 20-Jul-22                     |                       | -   |                        |                           | Due Date:       |                                       |           |
| Equipment No.:       | WA-12-07                      | · · · ·               | -   |                        |                           | Serial No.      | 1801                                  |           |
|                      |                               | Nersey Erste          | Ambient   | Condition              |                           |                 |                                       |           |
| Temperat             | ture, Ta (K)                  | 304.5                 | Pressure, Pa  | ı (mmHg)               |                           | 759             | ).8                                   |           |
|                      |                               |                       | Orifice Transfer Sta  | undard Informat        | ion                       |                 |                                       | Geologija |
| Seri                 | al No.                        | 2896                  | Slope, mc   | 0.0588                 | Intercept,                | bc              | -0.01030                              |           |
|                      | oration Date:                 | 20-Jan-22             | mc x Qstd + bc = $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ |                        |                           |                 |                                       |           |
|                      | oration Date:                 | 20-Jan-23             |   |                        | x (Pa/760) x (298         |                 |                                       |           |
|                      |                               | •                     |   |                        |                           |                 |                                       |           |
|                      |                               | Or                    | Calibration of  | TSP Sampler            |                           |                 | 10                                    | MANA (H.  |
| Calibration<br>Point | ΔH (orifice),<br>in. of water |                       | 60) x (298/Ta)] <sup>1/2</sup>                                      | Qstd (CFM)<br>X - axis | ΔW (HVS), in.<br>of water | HV<br>[ΔW x (Pa | /760) x (298/Ta)] <sup>1/2</sup>      | Y-axis    |
| 1                    | 12.1                          |                       | 3.44  | 58.74                  | 7.6                       |                 | 2.73                                  |           |
| 2                    | 10.1                          |                       | 3.14  | 53.68                  | 6.4                       |                 | 2.50                                  |           |
| 3                    | 8.8                           |                       | 2.93  | 50.12                  | 5.8                       |                 | 2.38                                  |           |
| 4                    | 6.9                           |                       | 2.60  | 44.40                  | 4.3                       |                 | 2.05                                  |           |
| 5                    | 3.4                           |                       | 1.82  | 31.22                  | 2.2                       |                 | 1.47                                  |           |
| Slope , mw =         |                               |                       |   | Intercept, bw          | 0.0211                    |                 |                                       |           |
|                      | coefficient* =                |                       | 9987  |                        |                           |                 |                                       |           |
| *If Correlation C    | Coefficient < 0.990,          | check and recalibra   | te.   |                        |                           |                 |                                       |           |
|                      |                               |                       | Set Point C   | alculation             |                           |                 | ere des debes de sere de              | Na Mag    |
| From the TSP Fi      | ield Calibration Cur          | ve, take Qstd = 43 (  |   |                        |                           | · · · . · · ·   | · · · · · · · · · · · · · · · · · · · |           |
| From the Regres      | sion Equation, the "          | Y" value according    | to  |                        |                           |                 |                                       |           |
|                      |                               |                       | $x \operatorname{Qstd} + \operatorname{bw} = [\Delta W]$            | v (Pa/760) v (709      | $2/T_{a}$ $1/2$           |                 |                                       |           |
|                      |                               | 111.77                |   | x (1 2/700) x (270     | " I A)]                   |                 |                                       |           |
| Therefo              | ore, Set Point; W = (         | mw x Qstd + bw $)^2$  | x ( 760 / Pa ) x ( Ta   | / 298 ) =              | 4.14                      |                 |                                       |           |
| u - ar annan an an 1 |                               |                       |   |                        |                           |                 |                                       |           |
|                      |                               |                       |   |                        |                           |                 |                                       |           |
| Remarks:             |                               |                       |   |                        |                           |                 |                                       |           |
|                      |                               |                       | <u></u>   |                        |                           |                 |                                       |           |
| Conducted by:        | 40 les de                     | Signature:            |   | li-                    |                           | Date:           | 20/1/2010                             |           |
| Checked by:          | LEE MAN HEL                   | Signature:            |   | hei                    |                           | Date:           | 20 /7/202                             | v         |

## WELLAB 匯力

consulting , testing , research

## High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET


|                   |   |  |                                    |                        |                              | File No.                 | WMA21009/07/0009  |
|-------------------|---|--|------------------------------------|------------------------|------------------------------|--------------------------|---|
| Station           | DMS-4A - Hong Kon                                 | g Police Force, Lok M                    | a Chau Operation Bas               | e at Horn Hill         |                              | Operator:                | ~~~   |
| Date:             | 16-Sep-22   |  |                                    |                        | Next                         | Due Date:                |   |
| Equipment No.:    | WA-12-07  |  | -                                  |                        |                              | Serial No.               | 1801  |
|                   |   |  |                                    |                        |                              | de Reine de Certe        | N, Here Alektor Balletonord, Arrestona († 19  |
| Tommenet          |   | 306.8                                    |                                    | Condition              | enten en el de acidante<br>L | <u>754</u>               | lander en de la son d'Anna de la seconda de la seconda de la seconda de la seconda de la seconda de la seconda<br>En la seconda de la seconda de la seconda de la seconda de la seconda de la seconda de la seconda de la seconda |
| Temperan          | ure, Ta (K)                                       | 500.8                                    | Pressure, P                        | a (mining)             | l                            | / ]•                     | ••1   |
|                   |   |  | Orifice Transfer St                | andard Informat        | ion                          |                          |   |
| Seria             | al No.  | 2896                                     | Slope, mc                          | 0.0588                 | Intercept,                   | bc                       | -0.01030  |
| Last Calib        | ration Date:                                      | 20-Jan-22                                |                                    | me x Qstd +            | bc = [ΔH x (Pa/76            | 50) x (298/T             | a)] <sup>1/2</sup>  |
| Next Calib        | oration Date:                                     | 20-Jan-23                                |                                    | Qstd = {[ΔH            | x (Pa/760) x (298            | /Ta)] <sup>1/2</sup> -bc | / mc  |
|                   |   | •  |                                    |                        |                              |                          |   |
|                   |   |  |                                    | TSP Sampler            |                              |                          |   |
| Calibration       |   | Ort                                      | fice                               |                        |                              | H                        | /S  |
| Point             | ΔH (orifice),<br>in. of water                     | [ΔH x (Pa/7                              | 60) x (298/Ta)] <sup>1/2</sup>     | Qstd (CFM)<br>X - axis | ΔW (HVS), in.<br>of water    | [∆W x (Pa                | (760) x (298/Ta)] <sup>1/2</sup> Y-ax   |
| 1                 | 12.4  |  | 3.46                               | 59.02                  | 7.3                          |                          | 2.65  |
| 2                 | 10.6  |  | 3.20                               | 54.58                  | 6.2                          |                          | 2.44  |
| 3                 | 8.5   |  | 2.86                               | 48.89                  | 5.0                          |                          | 2.20  |
| 4                 | 7.0   |  | 2.60                               | 44.39                  | 4.5                          |                          | 2.08  |
| 5                 | 3.6   |  | 1.86                               | 31.88                  | 2.3                          |                          | 1.49  |
|                   |   |  |                                    |                        |                              |                          |   |
|                   | ression of Y on X                                 |  |                                    | Tutoucont have         | . 0.1613                     |                          |   |
| Slope , mw =      | 0.0421  | - 0                                      | 0075                               | Intercept, bw          | 0.1623                       |                          |   |
|                   | <pre>coefficient* = Coefficient &lt; 0.990,</pre> |  | 9975                               |                        |                              |                          |   |
| 'II Correlation C | 0.990,  | check and recambra                       | .c.                                |                        |                              |                          |   |
|                   |   |  | Set Point (                        | Calculation            |                              |                          |   |
| From the TSP Fi   | ield Calibration Cur                              | ve, take Qstd = 43 (                     |                                    |                        |                              |                          |   |
| From the Regres   | sion Equation, the "                              | 'Y" value according                      | to                                 |                        |                              |                          |   |
|                   |   |  |                                    |                        | A mar > 1/2                  |                          |   |
|                   |   | mw                                       | $x \text{ Qstd} + bw = [\Delta W]$ | x (Pa/760) x (298      | 3/Ta)]"2                     |                          |   |
| Therefo           | ore, Set Point; W = (                             | $mw \ge 0$ (mw x Ostd + bw) <sup>2</sup> | x (760 / Pa) x (Ta                 | / 298 ) =              | 4.04                         |                          |   |
|                   |   |  | , , , , ,                          |                        |                              |                          |   |
|                   |   |  |                                    |                        |                              |                          |   |
|                   |   |  |                                    |                        |                              |                          |   |
| Remarks:          |   |  |                                    |                        |                              |                          |   |
|                   |   |  |                                    | $\wedge$               |                              |                          |   |
| Conducted by:     | to ka di  |  |                                    | /1                     |                              | _                        | ( c A c   |
| Conducted by:     | to an you   | Signature:                               | <u>}}</u>                          | m                      | _                            | Date:                    | 161911000   |

Checked by:  $\underline{U_{tt}} = \underline{M_{WN}} = \underline{U_{tt}}$  Signature:

-----

hei

161912022 Date:



Tisch Environmental, Inc. 145 South Miami Avenue

Village of Cleves, OH 45002

<u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009

WELLAB LIMITED Room 1714, Technology Park 18 On Lai Street, Shatin New Territories, Hong Kong Tel: 2898 7388 Fax: 2898 7076 Website : www.wellab.com.hk

## consulting . testing . research TEST I APPLICANT: Wellab Limited (EM&A Department)

## TEST REPORT

**Certificate of Calibration** 

LICANT: Wellab Limited (EM&A Department) Room 1808, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| -                |            |
|------------------|------------|
| Test Report No.: | 36896      |
| Date of Issue:   | 2022-07-11 |
| Date Received:   | 2022-07-08 |
| Date Tested:     | 2022-07-09 |
| Date Completed:  | 2022-07-11 |
| Next Due Date:   | 2022-09-10 |
| Page:            | 1 of 1     |

ATTN:

WFII AR

## Ms. Meiling Tang

| Item for Calibration: |                        |
|-----------------------|------------------------|
| Description           | : Dust Monitor         |
| Manufacturer          | : Met One Instruments  |
| Model No.             | : AEROCET-831          |
| Serial No.            | : X23807               |
| Flow rate             | : 0.1 cfm              |
| Zero Count Test       | : 0 count per 1 minute |
| Equipment No.         | : WA-01-01             |
| Test Conditions:      |                        |
| Room Temperature      | : 17-22 degree Celsius |
| Relative Humidity     | : 40-70%               |

## **Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

### **Results:**

| Correlation Factor (CF) | 1.102 |  |  |  |  |
|-------------------------|-------|--|--|--|--|
| *****                   |       |  |  |  |  |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

P'ATRICK TSE General Manager

## WELLAB 匯力 consulting . testing . research

WELLAB LIMITED Room 1714, Technology Park 18 On Lai Street, Shatin New Territories, Hong Kong Tel: 2898 7388 Fax: 2898 7076 Website : www.wellab.com.hk

# TEST REPORTAPPLICANT:Wellab Limited<br/>(EM&A Department)<br/>Room 1808, Technology Park,<br/>18 On Lai Street,<br/>Shatin, NT, Hong Kong

| Test Report No.: | 37140      |
|------------------|------------|
| Date of Issue:   | 2022-09-13 |
| Date Received:   | 2022-09-10 |
| Date Tested:     | 2022-09-10 |
| Date Completed:  | 2022-09-13 |
| Next Due Date:   | 2022-11-12 |
| Page:            | 1 of 1     |

ATTN:

## Ms. Meiling Tang

| Item for Calibration: |                        |
|-----------------------|------------------------|
| Description           | : Dust Monitor         |
| Manufacturer          | : Met One Instruments  |
| Model No.             | : AEROCET-831          |
| Serial No.            | : X23807               |
| Flow rate             | : 0.1 cfm              |
| Zero Count Test       | : 0 count per 1 minute |
| Equipment No.         | : WA-01-01             |
| Test Conditions:      |                        |
| Room Temperature      | : 17-22 degree Celsius |
| Relative Humidity     | : 40-70%               |

## **Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.

**Certificate of Calibration** 

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

# Results: Correlation Factor (CF) 1.089

\*\*\*\*\*\*

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

るんん

WELLAB LIMITED Room 1714, Technology Park 18 On Lai Street, Shatin New Territories, Hong Kong Tel: 2898 7388 Fax: 2898 7076 Website : www.wellab.com.hk

## WELLABIE力

consulting . testing . research

## **TEST REPORT**

**Certificate of Calibration** 

APPLICANT: Wellab Limited (EM&A Department) Room 1808, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No.: | 36896B     |
|------------------|------------|
| Date of Issue:   | 2022-07-11 |
| Date Received:   | 2022-07-08 |
| Date Tested:     | 2022-07-09 |
| Date Completed:  | 2022-07-11 |
| Next Due Date:   | 2022-09-10 |
| Page:            | 1 of 1     |

ATTN: Ms. Meiling Tang

#### Item for Calibration: Description : Dust Monitor Manufacturer : Met One Instruments Model No. : AEROCET-831 : X23809 Serial No. Flow rate : 0.1 cfm : 0 count per 1 minute Zero Count Test : WA-01-03 Equipment No. **Test Conditions:** : 17-22 degree Celsius **Room** Temperature :40-70% **Relative Humidity**

## **Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

|  | Results:                |       |  |  |  |
|--|-------------------------|-------|--|--|--|
|  | Correlation Factor (CF) | 1.094 |  |  |  |
| ************************************** |                         |       |  |  |  |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE General Manager

**XX 1**/

## VFILARM

consulting . testing . research

WELLAB LIMITED Room 1714, Technology Park 18 On Lai Street, Shatin New Territories, Hong Kong Tel: 2898 7388 Fax: 2898 7076 Website : www.wellab.com.hk

## TEST REPORT **APPLICANT:** Wellab Limited (EM&A Department) Room 1808, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

Test Report No .: 37140B Date of Issue: 2022-09-13 Date Received: 2022-09-10 Date Tested: 2022-09-10 Date Completed: 2022-09-13 Next Due Date: 2022-11-12 1 of 1

Page:

#### ATTN: Ms. Meiling Tang

| Cti                   | er unicate of Cambranon |  |  |  |
|-----------------------|-------------------------|--|--|--|
| Item for Calibration: |                         |  |  |  |
| Description           | : Dust Monitor          |  |  |  |
| Manufacturer          | : Met One Instruments   |  |  |  |
| Model No.             | : AEROCET-831           |  |  |  |
| Serial No.            | : X23809                |  |  |  |
| Flow rate             | : 0.1 cfm               |  |  |  |
| Zero Count Test       | : 0 count per 1 minute  |  |  |  |
| Equipment No.         | : WA-01-03              |  |  |  |
| Test Conditions:      |                         |  |  |  |
| Room Temperature      | : 17-22 degree Celsius  |  |  |  |
| Relative Humidity     | : 40-70%                |  |  |  |
|                       |                         |  |  |  |

## **Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.

Certificate of Calibration

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

## **Results:**

| Correlation Factor (CF) | 1.091 |
|-------------------------|-------|
|                         |       |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

WELLAB LIMITED Room 1714, Technology Park 18 On Lai Street, Shatin New Territories, Hong Kong Tel: 2898 7388 Fax: 2898 7076 Website : www.wellab.com.hk

## TEST REPORT

**Certificate of Calibration** 

APPLICANT: Wellab Limited (EM&A Department) Room 1808, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| L                |            |
|------------------|------------|
| Test Report No.: | 36896C     |
| Date of Issue:   | 2022-07-11 |
| Date Received:   | 2022-07-08 |
| Date Tested:     | 2022-07-09 |
| Date Completed:  | 2022-07-11 |
| Next Due Date:   | 2022-09-10 |
| Page             | 1 of 1     |

Page:

1 of 1

ATTN: Ms. Meiling Tang

#### Item for Calibration: : Dust Monitor Description Manufacturer : Met One Instruments : AEROCET-831 Model No. Serial No. : X23810 Flow rate : 0.1 cfm : 0 count per 1 minute Zero Count Test : WA-01-04 Equipment No. **Test Conditions:** Room Temperature : 17-22 degree Celsius :40-70% **Relative Humidity**

## Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

| 1.081 |
|-------|
|       |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

General Manager

WELLAB 進力 consulting . testing . research

# WELLAB E 力

consulting . testing . research

WELLAB LIMITED Room 1714, Technology Park 18 On Lai Street, Shatin New Territories, Hong Kong Tel: 2898 7388 Fax: 2898 7076 Website : www.wellab.com.hk

# TEST REPORTAPPLICANT:Wellab Limited<br/>(EM&A Department)<br/>Room 1808, Technology Park,<br/>18 On Lai Street,<br/>Shatin, NT, Hong KongT

| Test Report No.: | 37140C     |
|------------------|------------|
| Date of Issue:   | 2022-09-13 |
| Date Received:   | 2022-09-10 |
| Date Tested:     | 2022-09-10 |
| Date Completed:  | 2022-09-13 |
| Next Due Date:   | 2022-11-12 |
| Page:            | 1 of 1     |

ATTN: Ms. Meiling Tang

| Certificate of Calibration |                        |  |
|----------------------------|------------------------|--|
| Item for Calibration:      | Item for Calibration:  |  |
| Description                | : Dust Monitor         |  |
| Manufacturer               | : Met One Instruments  |  |
| Model No.                  | : AEROCET-831          |  |
| Serial No.                 | : X23810               |  |
| Flow rate                  | : 0.1 cfm              |  |
| Zero Count Test            | : 0 count per 1 minute |  |
| Equipment No.              | : WA-01-04             |  |
| Test Conditions:           |                        |  |
| Room Temperature           | : 17-22 degree Celsius |  |
| Relative Humidity          | : 40-70%               |  |
|                            |                        |  |

## **Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

## **Results:**

| Accounter.              |       |
|-------------------------|-------|
| Correlation Factor (CF) | 1.076 |
|                         |       |

\*\*\*\*\*\*\*\*\*

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

## 

WELLAB LIMITED Room 1714, Technology Park 18 On Lai Street, Shatin New Territories, Hong Kong Tel: 2898 7388 Fax: 2898 7076 Website : www.wellab.com.hk

#### **TEST REPORT** Test Report No .: 37019A **APPLICANT:** Wellab Limited (EM&A Department) Date of Issue: 2022-08-29 Date Received: 2022-08-26 Room 1808, Technology Park, 18 On Lai Street, Date Tested: 2022-08-26 Shatin, NT, Hong Kong Date Completed: 2022-08-29 Next Due Date: 2022-10-28

Page:

1 of 1

ATTN: Ms. Meiling Tang

#### **Certificate of Calibration** Item for Calibration: : Dust Monitor Description : Met One Instruments Manufacturer : AEROCET-831 Model No. Serial No. : X24477 : 0.1 cfm Flow rate : 0 count per 1 minute Zero Count Test : WA-01-06 Equipment No. **Test Conditions:** : 17-22 degree Celsius Room Temperature : 40-70% **Relative Humidity**

## **Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

## **Results:**

| Correlation Factor (CF) | 1.105 |  |
|-------------------------|-------|--|
|                         |       |  |

\*\*\*\*\*\*\*\*

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

## LARM

consulting . testing . research

WELL'AB LIMITED Room 1714, Technology Park 18 On Lai Street, Shatin New Territories, Hong Kong Tel: 2898 7388 Fax: 2898 7076 Website : www.wellab.com.hk

#### **TEST REPORT** Test Report No.: 37019B Wellab Limited APPLICANT: (EM&A Department) Date of Issue: 2022-08-29 Date Received: 2022-08-26 Room 1808, Technology Park, Date Tested: 18 On Lai Street, 2022-08-26 Date Completed: 2022-08-29 Shatin, NT, Hong Kong Next Due Date: 2022-10-28 Page: 1 of 1 Ms. Meiling Tang

Certificate of Calibration

ATTN:

| : Dust Monitor         |
|------------------------|
| : Met One Instruments  |
| : AEROCET-831          |
| : X24479               |
| : 0.1 cfm              |
| : 0 count per 1 minute |
| : WA-01-08             |
|                        |
| : 17-22 degree Celsius |
| : 40-70%               |
|                        |

## **Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

## Results:

| Itesuits                |       |
|-------------------------|-------|
| Correlation Factor (CF) | 1.085 |
|                         |       |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

## WELLABE

consulting . testing . research

WELLAB LIMITED Room 1714, Technology Park 18 On Lai Street, Shatin New Territories, Hong Kong Tel: 2898 7388 Fax: 2898 7076 Website : www.wellab.com.hk

## TEST REPORT APPLICANT: Wellab Limited (EM&A Department) Test Report No.: Date of Issue: Room 1808, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Date Received: Date Tested: Date Completed: Next Due Date: Date:

2022-08-29-2022-10-28

Page:

1 of 1

37019D

2022-08-29

2022-08-26

2022-08-26

## ATTN: Ms. Meiling Tang

| Certificate of Calibration |                        |
|----------------------------|------------------------|
| Item for Calibration:      |                        |
| Description                | : Dust Monitor         |
| Manufacturer               | : Met One Instruments  |
| Model No.                  | : AEROCET-831          |
| Serial No.                 | : X24478               |
| Flow rate                  | : 0.1 cfm              |
| Zero Count Test            | : 0 count per 1 minute |
| Equipment No.              | : WA-01-10             |
| Test Conditions:           |                        |
| Room Temperature           | : 17-22 degree Celsius |
| Relative Humidity          | : 40-70%               |

## **Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Tisch Environmental Inc.

2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

## **Results:**

| INCSUID.                |        |
|-------------------------|--------|
| Correlation Factor (CF) | 1.113  |
| *****                   | ****** |

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

WELLAB LIMITED Room 1714, Technology Park 18 On Lai Street, Shatin New Territories, Hong Kong Tel: 2898 7388 Fax: 2898 7076 Website : www.wellab.com.hk

## consulting . testing . research TEST APPLICANT: Wellab Limited (FM & A Dependent on the

## **TEST REPORT**

PPLICANT: Wellab Limited (EM&A Department) Room 1808, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| -                |            |
|------------------|------------|
| Test Report No.: | 36405E     |
| Date of Issue:   | 2022-03-07 |
| Date Received:   | 2022-03-04 |
| Date Tested:     | 2022-03-04 |
| Date Completed:  | 2022-03-07 |
| Next Due Date:   | 2023-03-06 |
| Page:            | 1 of 1     |

ATTN: Ms. Meiling Tang

## **Certificate of Calibration**

## Item for calibration:

FILARM

Description Manufacturer Model No. Serial No. Equipment No. : Sound Level Meter : BSWA : BSWA 308 : 580008 : WN-01-06

## **Test conditions:**

Room Temperature Relative Humidity : 17-22 degree Celsius : 40-70%

## **Test Specifications:**

Performance checking at 94 and 114 dB

## Methodology:

In-house method, according to manufacturer instruction manual

## **Results:**

| Reference Set Point, dB | Instrument Readings, dB |  |
|-------------------------|-------------------------|--|
| 94                      | 94.0                    |  |
| 114                     | 114.0                   |  |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PÁTRICK TSE

General Manager

# 

WELLAB LIMITED Room 1714, Technology Park 18 On Lai Street, Shatin New Territories, Hong Kong Tel: 2898 7388 Fax: 2898 7076 Website : www.wellab.com.hk

## APPLICANT: Wellab Limited (EM&A Department) Room 1808, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

| Test Report No.: | 36481A     |
|------------------|------------|
| Date of Issue:   | 2022-03-14 |
| Date Received:   | 2022-03-11 |
| Date Tested:     | 2022-03-11 |
| Date Completed:  | 2022-03-14 |
| Next Due Date:   | 2023-03-13 |
| Page:            | 1 of 1     |

ATTN: Ms. Meiling Tang

## **Certificate of Calibration**

**TEST REPORT** 

## Item for calibration:

Description Manufacturer Model No. Serial No. Equipment No. : Sound Level Meter : BSWA : BSWA 308 : 580013 : WN-01-09

## Test conditions:

Room Temperature Relative Humidity : 17-22 degree Celsius : 40-70%

## **Test Specifications:**

Performance checking at 94 and 114 dB

## Methodology:

In-house method, according to manufacturer instruction manual

## **Results:**

| Reference Set Point, dB | Instrument Readings, dB |  |
|-------------------------|-------------------------|--|
| 94                      | 94.0                    |  |
| 114                     | 114.0                   |  |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE General Manager

## WELLAB 匯力

consulting . testing . research

WELLAB LIMITED Room 1701, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

| APPLICANT: | Wellab Limited<br>(EM&A Department) |  |
|------------|-------------------------------------|--|
|            | Room 1701, Technology Park,         |  |
|            | 18 On Lai Street,                   |  |
|            | Shatin, NT, Hong Kong               |  |
|            |                                     |  |

## **TEST REPORT**

| Test Report No.: | 35909A     |
|------------------|------------|
| Date of Issue:   | 2021-10-04 |
| Date Received:   | 2021-10-02 |
| Date Tested:     | 2021-10-02 |
| Date Completed:  | 2021-10-04 |
| Next Due Date:   | 2022-10-03 |
| Page:            | 1 of 1     |

ATTN: Ms. Meiling Tang

## **Certificate of Calibration**

## Item for calibration:

Description Manufacturer Model No. Serial No. Equipment No.

**Test conditions:** 

Room Temperature Relative Humidity : 17-22 degree Celsius : 40-70%

: Acoustical Calibrator

: SVANTEK

: SV30A

: N-09-05

:24780

## Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

## **Results:**

| Sound Pressure Level (1kHz) | Measured SPL | Tolerance                  |
|-----------------------------|--------------|----------------------------|
| At 94 dB SPL                | 94.0         | $94.0 \pm 0.1 \text{ dB}$  |
| At 114 dB SPL               | 114.0        | $114.0 \pm 0.1 \text{ dB}$ |

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

WELLAB LIMITED Room 1714, Technology Park 18 On Lai Street, Shatin New Territories, Hong Kong Tel: 2898 7388 Fax: 2898 7076 Website : www.wellab.com.hk

#### **TEST REPORT** APPLICANT: Wellab Limited Test Report No.: 37018C Date of Issue: 2022-07-18 (EM&A Department) Room 1808, Technology Park, Date Received: 2022-07-15 18 On Lai Street, Date Tested: 2022-07-15 Date Completed: 2022-07-18 Shatin, NT, Hong Kong Next Due Date: 2023-01-17 ATTN: Ms. Meiling Tang Page: 1 of 2 **Certificate of Calibration** Item for calibration: Description : Weather Stations, Vantage Pro2

Manufacturer Model No. Serial No. Weather Stations, Vantage Pro2
Davis Instruments
6152CUK
AK130520006

#### **Test conditions:**

WELLARF

consulting . testing . research

Room Temperature Relative Humidity : 17-22 degree Celsius : 40-70 %

#### **Test Specifications:**

1. Performance check of anemometer

2. Performance check of wind direction sensor

#### Methodology:

In-house method with reference anemometer

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager WELLAB ETJ consulting.testing.research WELLAB LIMITED Room 1714, Technology Park 18 On Lai Street, Shatin New Territories, Hong Kong Tel: 2898 7388 Fax: 2898 7076 Website : www.wellab.com.hk

# **TEST REPORT**

| Test Report No.: | 37018C     |
|------------------|------------|
| Date of Issue:   | 2022-07-18 |
| Date Received:   | 2022-07-15 |
| Date Tested:     | 2022-07-15 |
| Date Completed:  | 2022-07-18 |
| Next Due Date:   | 2023-01-17 |
| Page:            | 2 of 2     |

#### **Results:**

1. Performance check of anemometer

| Air Velocity, m/s                            |      | Difference D (m/s) |
|--|------|--------------------|
| Instrument Reading (V1) Reference Value (V1) |      | D = V1 - V2        |
| 2.00   | 2.00 | 0.00               |

## 2. Performance check of wind direction sensor

| Wind Direction (°)      |                      | Difference D (°) |
|-------------------------|----------------------|------------------|
| Instrument Reading (W1) | Reference Value (W2) | D = W1 - W2      |
| 0                       | 0                    | 0                |
| 45                      | 45                   | 0                |
| 90                      | 90                   | 0                |
| 135.2                   | 135                  | 0.2              |
| 180                     | 180                  | 0                |
| 225.1                   | 225                  | 0.1              |
| 270.1                   | 270                  | 0.1              |
| 315                     | 315                  | 0                |
| 360                     | 360                  | 0                |



WELLAB LIMITED Room 1714, Technology Park 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

# **TEST REPORT**

| <b>APPLICANT:</b> | Wellab Limited (EM&A)     | Test Repo   |
|-------------------|---------------------------|-------------|
|                   | RM 1808, Technology Park, | Date of Iss |
|                   | 18 On Lai Street,         | Date Rece   |
|                   | Shatin, N.T., Hong Kong   | Date Teste  |
|                   |                           | Data Com    |

| Test Report No.: | 36871B        |
|------------------|---------------|
| Date of Issue:   | 2022-06-25    |
| Date Received:   | 2022-06-23    |
| Date Tested:     | 2022-06-23 to |
|                  | 2022-06-25    |
| Date Completed:  | 2022-06-25    |
| Page:            | 1 of 2        |

#### ATTN: Miss Mei Ling Tang

#### Certificate of Calibration

#### Item for calibration:

| YSI EXO1 Multiparameter Sondes                | Equipment No.:    | SW-08-108     |
|---|-------------------|---------------|
| Manufacturer:                                 | YSI Incorporated, | a Xylem brand |
| Description:                                  | Model No.         | Serial No.    |
| - EXO1 Sonde, 100 meter Depth, 4 Sensor ports | 599502-24         | 17B100681     |
| - EXO Optical DO Sensor, Ti                   | 599100-01         | 16J100992     |
| - EXO conductivity/Temperature Sensor, Ti     | 599870            | 17H103451     |
| - EXO Turbidity Sensor, Ti                    | 599101-01         | 20J103612     |
| - EXO pH Sensor Assembly, Guarded, Ti         | 599701            | 17B103616     |

#### **Test conditions:**

Room Temperature Relative Humidity : 17-22 degree Celsius : 40-70%

### **Test Specifications:**

Performance checking for Conductivity, Temperature, pH, Dissolved oxygen (D.O.) and Turbidity

#### Methodology:

According to manufacturer instruction manual, APHA 20e 4500-O C

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

(

PATRICK TSE General Manager



WELLAB LIMITED Room 1714, Technology Park 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

# **TEST REPORT**

| Test Report No.: | 36871B        |
|------------------|---------------|
| Date of Issue:   | 2022-06-25    |
| Date Received:   | 2022-06-23    |
| Date Tested:     | 2022-06-23 to |
|                  | 2022-06-25    |
| Date Completed:  | 2022-06-25    |
| Page:            | 2 of 2        |

#### **Certificate of Calibration**

#### **Results:**

#### Conductivity performance checking

| ·                                   | Instrument Readings (µS/cm) | Accetance Criteria | Comment |
|-------------------------------------|-----------------------------|--------------------|---------|
| KCl stock solution<br>(12890 µS/cm) | 13100                       | 12246-13534        | Pass    |

#### **Temperature performance checking**

| Reference thermometer-<br>E431 Readings (°C) | Instrument Readings (°C) | Correction (°C) | Comment |
|--|--------------------------|-----------------|---------|
| 20.0   | 20.001                   | -0.001          | N/A     |

#### pH performance checking

|                   | Instrument Readings<br>(pH unit) | Accetance Criteria | Comment |
|-------------------|----------------------------------|--------------------|---------|
| pH QC buffer 4.00 | 4.01                             | 4.00 ± 0.10        | Pass    |
| pH QC buffer 6.86 | 6.87                             | 6.86 <u>+</u> 0.10 | Pass    |
| pH QC buffer 9.18 | 9.21                             | 9.18 <u>+</u> 0.10 | Pass    |

### D.O. performance checking

|                  | Instrument Readings (mg/L) | Accetance Criteria | Comment |
|------------------|----------------------------|--------------------|---------|
| Zero DO soultion | 0.05                       | <0.1mg/L           | Pass    |

| Winkler Titration value | Instrument Readings (mg/L) | Accetance Criteria  | Comment |
|-------------------------|----------------------------|---------------------|---------|
| (mg/L)                  |                            |                     |         |
| 8.10                    | 7.97                       | Difference between  | Pass    |
|                         |                            | Titration value and |         |
|                         |                            | instrument reading  |         |
|                         |                            | <0.2mg/L            |         |

#### **Turbidity performance checking**

| Turbidity stock solution | Instrument Readings (NTU) | Accetance Criteria | Comment |
|--------------------------|---------------------------|--------------------|---------|
| 10 NTU                   | 10.10                     | 9.0-11.0           | Pass    |
| 50 NTU                   | 51.21                     | 45.0-55.0          | Pass    |
| 100 NTU                  | 101.0                     | 90.0-110.0         | Pass    |

#### Depth performance checking

| Water Depth Instrument Readings (m) |                | Accetance Criteria Co |      |  |
|-------------------------------------|----------------|-----------------------|------|--|
| 0.5 meter                           | 0.5 meter 0.50 |                       | Pass |  |



WELLAB LIMITED Room 1714, Technology Park 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

# TEST REPORT

| <b>APPLICANT:</b> | Wellab Limited (EM&A)     | Test Report No.: | 37139C        |
|-------------------|---------------------------|------------------|---------------|
|                   | RM 1808, Technology Park, | Date of Issue:   | 2022-09-25    |
|                   | 18 On Lai Street,         | Date Received:   | 2022-09-24    |
|                   | Shatin, N.T., Hong Kong   | Date Tested:     | 2022-09-24 to |
|                   |                           |                  | 2022-09-25    |
|                   |                           | Date Completed:  | 2022-09-25    |
| ATTN:             | Miss Mei Ling Tang        | Page:            | 1 of 2        |

### **Certificate of Calibration**

#### Item for calibration:

| YSI EXO1 Multiparameter Sondes                | Equipment No.:      | SW-08-121   |
|---|---------------------|-------------|
| Manufacturer:                                 | YSI Incorporated, a | Xylem brand |
| Description:                                  | Model No.           | Serial No.  |
| - EXO1 Sonde, 100 meter Depth, 4 Sensor ports | 599502-24           | 17B101447   |
| - EXO Optical DO Sensor, Ti                   | 599100-01           | 16J101001   |
| - EXO conductivity/Temperature Sensor, Ti     | 599870              | 17B100798   |
| - EXO Turbidity Sensor, Ti                    | 599101-01           | 17B102266   |
| - EXO pH Sensor Assembly, Guarded, Ti         | 599701              | 17B100250   |

#### **Test conditions:**

Room Temperature **Relative Humidity** 

: 17-22 degree Celsius : 40-70%

#### **Test Specifications:**

Performance checking for Conductivity, Temperature, pH, Dissolved oxygen (D.O.) and Turbidity

#### Methodology:

According to manufacturer instruction manual, APHA 20e 4500-O C 

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

**PATRICK TSE** General Manager



WELL AB LIMITED Room 1714, Technology Park 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

# **TEST REPORT**

| Test Report No.: | 37139C        |
|------------------|---------------|
| Date of Issue:   | 2022-09-25    |
| Date Received:   | 2022-09-24    |
| Date Tested:     | 2022-09-24 to |
|                  | 2022-09-25    |
| Date Completed:  | 2022-09-25    |
| Page:            | 2 of 2        |

### **Certificate of Calibration**

#### **Results:**

#### **Conductivity performance checking**

|                         | Instrument Readings (µS/cm) | Accetance Criteria      | Comment |  |
|-------------------------|-----------------------------|-------------------------|---------|--|
| KCl stock solution      | 12900                       | 12246-13534             | Pass    |  |
| (12890 µS/cm)           |                             |                         |         |  |
| Temperature performance | e checking                  |                         |         |  |
| Reference thermometer-  | Instrument Readings (°C)    | Correction (°C)         | Comment |  |
| E431 Readings (°C)      |                             |                         |         |  |
| 20.0                    | 20.001 -0.001               |                         | N/A     |  |
| pH performance checking |                             |                         |         |  |
|                         | Instrument Readings         | Accetance Criteria      | Comment |  |
|                         | (pH unit)                   |                         |         |  |
| pH QC buffer 4.00       | 4.00 4.00 + 0.10            |                         | Pass    |  |
| pH QC buffer 6.86       | $6.87$ $6.86 \pm 0.10$      |                         | Pass    |  |
| pH QC buffer 9.18       | 9.17                        | 9.17 9.18 $\pm$ 0.10 Pa |         |  |
| DO norformance checki   |                             |                         |         |  |

#### **D.O.** performance checking

|                  | Instrument Readings (mg/L) | Accetance Criteria | Comment |
|------------------|----------------------------|--------------------|---------|
| Zero DO soultion | 0.09                       | <0.1mg/L           | Pass    |

| Winkler Titration value | Instrument Readings (mg/L) | Accetance Criteria  | Comment |
|-------------------------|----------------------------|---------------------|---------|
| (mg/L)                  |                            |                     |         |
| 8.16                    | 8.00                       | Difference between  | Pass    |
|                         |                            | Titration value and |         |
|                         |                            | instrument reading  |         |
|                         |                            | <0.2mg/L            |         |

### **Turbidity performance checking**

| Turbidity stock solution | rbidity stock solution Instrument Readings (NTU) |            | Comment |
|--------------------------|--|------------|---------|
| 10 NTU                   | 10.11  | 9.0-11.0   | Pass    |
| 50 NTU                   | 50 NTU 50.07                                     |            | Pass    |
| 100 NTU 100.8            |  | 90.0-110.0 | Pass    |

### Depth performance checking

| Water Depth | Instrument Readings (m) | Accetance Criteria | Comment |
|-------------|-------------------------|--------------------|---------|
| 0.5 meter   | 0.50                    | 0.45-0.55          | Pass    |

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

#### Service Contract No. WD/04/2020 Development of Lok Ma Chau Loop: Main Works Package 1 - Environmental Team Impact Monitoring Schedule (September 2022)

| Sunday   | Monday                      | Tuesday                     | Wednesday                   | Thursday                 | Friday                      | Saturday                 |
|----------|-----------------------------|-----------------------------|-----------------------------|--------------------------|-----------------------------|--------------------------|
|          |                             |                             |                             | 1-Sep                    | 2-Sep                       | 3-Sep                    |
|          |                             |                             |                             |                          | Aquatic Fauna Survey (Water |                          |
|          |                             |                             |                             |                          | Quality Monitoring only)    |                          |
|          |                             |                             |                             |                          |                             |                          |
|          |                             |                             |                             |                          |                             |                          |
|          |                             |                             |                             |                          | Water Quality Monitoring    |                          |
| 4-Sep    | 5-Sep                       | 6-Sep                       | 7-Sep                       | 8-Sep                    | 9-Sep                       | 10-Se                    |
| <b>^</b> |                             | <b>L</b>                    |                             |                          |                             |                          |
|          |                             | 1hr TSP X 3                 |                             |                          | 1hr TSP X 3                 |                          |
|          |                             | Noise                       | Aquatic Fauna Survey        |                          |                             |                          |
|          | 24hr TSP                    |                             |                             | 24hr TSP                 |                             |                          |
|          | Water Quality Monitoring    |                             | Water Quality Monitoring    |                          | Water Quality Monitoring    |                          |
|          |                             |                             | Avifauna Survey (Pond 12)   |                          |                             |                          |
| 11-Sep   | 12-Sep                      |                             | 14-Sep                      | 15-Sep                   | 16-Sep                      | 17-Se                    |
|          |                             | Aquatic Fauna Survey (Water |                             |                          |                             |                          |
|          |                             | Quality Monitoring only)    |                             | 1hr TSP X 3              |                             |                          |
|          |                             |                             |                             | Noise                    |                             |                          |
|          |                             | Herpetofauna Survey         | 24hr TSP (except DMS-3*)    | 24hr TSP (DMS-3)         |                             |                          |
|          |                             | Water Quality Monitoring    |                             | Water Quality Monitoring |                             | Water Quality Monitoring |
| 10.0     | 10.0                        | 20.0                        | Avifauna Survey (Pond 12)   | 22.0                     | Avifauna flight line survey | 24.0                     |
| 18-Sep   |                             | 20-Sep                      | 21-Sep                      | 22-Sep                   | 23-Sep                      | 24-Se                    |
|          | Aquatic Fauna Survey (Water |                             | 1hr TSP X 3                 |                          |                             |                          |
|          | Quality Monitoring only)    |                             | Noise                       |                          |                             |                          |
|          |                             | 24hr TSP                    | Noise                       |                          |                             |                          |
|          | Water Quality Monitoring    | 2411 131                    | Water Quality Monitoring    |                          | Water Quality Monitoring    |                          |
|          | water Quanty Monitoring     |                             | Avifauna Survey (Pond 12)   |                          | water Quanty Monitoring     |                          |
| 25-Sep   | 26-Sep                      | 27-Sep                      | 28-Sep                      | 29-Sep                   | 30-Sep                      |                          |
| F        | F                           | F                           | Aquatic Fauna Survey (Water | _, ~•r                   |                             |                          |
|          |                             | 1hr TSP X 3                 | Quality Monitoring only)    |                          |                             |                          |
|          |                             | Noise                       |                             |                          |                             |                          |
|          | 24hr TSP                    |                             |                             |                          | 24hr TSP                    |                          |
|          | Water Quality Monitoring    |                             | Water Quality Monitoring    |                          | Water Quality Monitoring    |                          |
|          |                             |                             | Avifauna Survey (Pond 12)   |                          | 0                           |                          |

Remark: \* 24hr TSP monitoring at DMS-3 was re-scheduled to 15 Sept 2022 due to power failure

Air Quality Monitoring Station DMS-1a - Village House along Ha Wan Tsuen East Road DMS-2A - Village house along Lok Ma Chau Road DMS-3 - Village house along Old Border Road DMS-4A - Hong Kong Police Force, Lok Ma Chau Operation Base at Horn Hill

<u>Noise Monitoring Station</u> NMS-1 - Village House in Ha Wan Tsuen NMS-2 - Village house along existing Ha Wan Tsuen East Road

NMS-3 - Village house along Old Border Road NMS-4A - Hong Kong Police Force, Lok Ma Chau Operation Base at Horn Hill

<u>Water Quality Monitoring Station</u> CS1 - Control Station at Old Shenzhen River Meander IS1 - Impact Station at Old Shenzhen River Meander IS2 - Impact Station at Old Shenzhen River Meander IS4 - Impact Station for at Ping Hang Stream CS5 - Control Station at channel at south of Lung Hau Road IS6 - Impact Station next to Lung Hau Road BS1 - Impact Station at Old Shenzhen River Meander (Terminated starting from 28 June 2021- approved by EPD via email dated 22 June 2021)

#### Service Contract No. WD/04/2020 Development of Lok Ma Chau Loop: Main Works Package 1 - Environmental Team **Tentative Impact Monitoring Schedule (October 2022)**

| Sunday | Monday  | Tuesday   | Wednesday   | Thursday   | Friday   | Saturday |
|--------|---|---|---|--|--|----------|
|        |   |   |   |  |  | 1-Oc     |
|        |   |   |   |  |  |          |
|        |   |   |   |  |  |          |
| 2-Oct  | 3-Oct   | 4-Oct   | 5-Oct   | 6-Oct  | 7-Oct  | 8-Oc     |
|        | 1hr TSP X 3   |   |   |  | Aquatic Fauna Survey (Water<br>Quality Monitoring only)<br>1hr TSP X 3 |          |
|        |   |   |   | 24hr TSP   | Noise  |          |
|        | Water Quality Monitoring  |   | Water Quality Monitoring<br>Avifauna Survey (Pond 12) |  | Water Quality Monitoring   |          |
| 9-Oct  | 10-Oct  | 11-Oct  | 12-Oct  | 13-Oct   | 14-Oct   | 15-Oc    |
|        |   | Aquatic Fauna Survey (Water<br>Quality Monitoring only) | 24hr TSP  | 1hr TSP X 3<br>Noise   |  |          |
|        | Water Quality Monitoring  |   | Water Quality Monitoring<br>Avifauna Survey (Pond 12) |  | Water Quality Monitoring   |          |
| 16-Oct | 17-Oct  | 18-Oct  | 19-Oct  | 20-Oct   | 21-Oct   | 22-Oc    |
|        |   | 24hr TSP  | 1hr TSP X 3<br>Noise                                  | Aquatic Fauna Survey (Water<br>Quality Monitoring only)<br>Herpetofauna Survey |  |          |
|        | Water Quality Monitoring  |   | Water Quality Monitoring                              |  | Water Quality Monitoring   |          |
|        | 21.2  | 25.0  | Avifauna Survey (Pond 12)                             | 27.0   | Avifauna flight line survey  | 20.0     |
| 23-Oct | 24-Oct  | 25-Oct  | 26-Oct  | 27-Oct   | 28-Oct   | 29-Oct   |
|        | 24hr TSP  | 1hr TSP X 3<br>Noise                                    | Aquatic Fauna Survey                                  |  | 24hr TSP   |          |
|        | Water Quality Monitoring  |   | Water Quality Monitoring<br>Avifauna Survey (Pond 12) |  | Water Quality Monitoring   |          |
| 30-Oct | 31-Oct  |   |   |  |  |          |
|        | Aquatic Fauna Survey (Water<br>Quality Monitoring only)<br>1hr TSP X 3<br>Noise<br>Water Quality Monitoring |   |   |  |  |          |

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

<u>Air Ouality Monitoring Station</u> DMS-1a - Village House along Ha Wan Tsuen East Road DMS-2A - Village house along Lok Ma Chau Road DMS-3 - Village house along Old Border Road DMS-4A - Hong Kong Police Force, Lok Ma Chau Operation Base at Horn Hill

<u>Noise Monitoring Station</u> NMS-1 - Village House in Ha Wan Tsuen NMS-2 - Village house along existing Ha Wan Tsuen East Road NMS-3 - Village house along Old Border Road NMS-4A - Hong Kong Police Force, Lok Ma Chau Operation Base at Horn Hill

<u>Water Ouality Monitoring Station</u> CS1 - Control Station at Old Shenzhen River Meander IS1 - Impact Station at Old Shenzhen River Meander IS2 - Impact Station at Old Shenzhen River Meander IS4 - Impact Station for at Ping Hang Stream CS5 - Control Station at channel at south of Lung Hau Road IS6 - Impact Station next to Lung Hau Road BS1 - Impact Station at Old Shenzhen River Meander (Terminated starting from 28 June 2021- approved by EPD via email dated 22 June 2021)

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

| Location DMS- | 1a - Village H | louse along Ha War | ו Tsuen East Road                               |
|---------------|----------------|--------------------|---|
| Date          | Time           | Weather            | Particulate Concentration ( µg/m <sup>3</sup> ) |
| 6-Sep-22      | 9:00           | Sunny              | 78.1  |
| 6-Sep-22      | 10:00          | Sunny              | 64.9  |
| 6-Sep-22      | 11:00          | Sunny              | 66.2  |
| 9-Sep-22      | 8:00           | Sunny              | 71.4  |
| 9-Sep-22      | 9:00           | Sunny              | 68.5  |
| 9-Sep-22      | 10:00          | Sunny              | 81.9  |
| 15-Sep-22     | 8:30           | Sunny              | 87.9  |
| 15-Sep-22     | 9:30           | Sunny              | 84.6  |
| 15-Sep-22     | 10:30          | Sunny              | 121.2   |
| 21-Sep-22     | 8:30           | Cloudy             | 83.6  |
| 21-Sep-22     | 9:30           | Cloudy             | 94.0  |
| 21-Sep-22     | 10:30          | Cloudy             | 114.3   |
| 27-Sep-22     | 9:00           | Sunny              | 78.7  |
| 27-Sep-22     | 10:00          | Sunny              | 82.3  |
| 27-Sep-22     | 11:00          | Sunny              | 84.7  |
|               |                | Minimum            | 64.9  |
|               |                | Maximum            | 121.2   |
|               |                | Average            | 84.2  |


# Appendix E - 1-hour TSP Monitoring Results


| Location DMS- | 2A - Village H | louse along Lok M | la Chau Road                                    |
|---------------|----------------|-------------------|---|
| Date          | Time           | Weather           | Particulate Concentration ( µg/m <sup>3</sup> ) |
| 6-Sep-22      | 13:00          | Sunny             | 98.9  |
| 6-Sep-22      | 14:00          | Sunny             | 98.6  |
| 6-Sep-22      | 15:00          | Sunny             | 83.6  |
| 9-Sep-22      | 13:30          | Sunny             | 51.7  |
| 9-Sep-22      | 14:30          | Sunny             | 52.9  |
| 9-Sep-22      | 15:30          | Sunny             | 53.2  |
| 15-Sep-22     | 13:00          | Sunny             | 147.5   |
| 15-Sep-22     | 14:00          | Sunny             | 134.1   |
| 15-Sep-22     | 15:00          | Sunny             | 143.2   |
| 21-Sep-22     | 13:10          | Cloudy            | 107.7   |
| 21-Sep-22     | 14:10          | Cloudy            | 123.9   |
| 21-Sep-22     | 15:10          | Cloudy            | 131.4   |
| 27-Sep-22     | 8:45           | Sunny             | 75.8  |
| 27-Sep-22     | 9:45           | Sunny             | 68.1  |
| 27-Sep-22     | 10:45          | Sunny             | 77.0  |
|               |                | Minimum           | 51.7  |
|               |                | Maximum           | 147.5   |
|               |                | Average           | 96.5  |

| Location DMS- | 3 - Village H | ouse along Old Bor | der Road  |
|---------------|---------------|--------------------|---|
| Date          | Time          | Weather            | Particulate Concentration ( µg/m <sup>3</sup> ) |
| 6-Sep-22      | 9:00          | Sunny              | 102.9   |
| 6-Sep-22      | 10:00         | Sunny              | 85.9  |
| 6-Sep-22      | 11:00         | Sunny              | 87.7  |
| 9-Sep-22      | 9:00          | Sunny              | 61.3  |
| 9-Sep-22      | 10:00         | Sunny              | 66.4  |
| 9-Sep-22      | 11:00         | Sunny              | 64.0  |
| 15-Sep-22     | 9:00          | Sunny              | 107.4   |
| 15-Sep-22     | 10:00         | Sunny              | 113.9   |
| 15-Sep-22     | 11:00         | Sunny              | 124.4   |
| 21-Sep-22     | 8:30          | Cloudy             | 95.4  |
| 21-Sep-22     | 9:30          | Cloudy             | 82.1  |
| 21-Sep-22     | 10:30         | Cloudy             | 100.5   |
| 27-Sep-22     | 8:30          | Sunny              | 52.7  |
| 27-Sep-22     | 9:30          | Sunny              | 71.4  |
| 27-Sep-22     | 10:30         | Sunny              | 61.1  |
|               |               | Minimum            | 52.7  |
|               |               | Maximum            | 124.4   |
|               |               | Average            | 85.1  |

# Appendix E - 1-hour TSP Monitoring Results

| Location DMS- | 4A - Hong Ko | ong Police Force, | Lok Ma Chau Operation Base at Horn Hill         |
|---------------|--------------|-------------------|---|
| Date          | Time         | Weather           | Particulate Concentration ( µg/m <sup>3</sup> ) |
| 6-Sep-22      | 9:00         | Sunny             | 81.8  |
| 6-Sep-22      | 10:00        | Sunny             | 81.0  |
| 6-Sep-22      | 11:00        | Sunny             | 83.2  |
| 9-Sep-22      | 8:20         | Sunny             | 52.8  |
| 9-Sep-22      | 9:20         | Sunny             | 56.2  |
| 9-Sep-22      | 10:20        | Sunny             | 60.9  |
| 15-Sep-22     | 9:00         | Sunny             | 115.6   |
| 15-Sep-22     | 10:00        | Sunny             | 111.6   |
| 15-Sep-22     | 11:00        | Sunny             | 116.2   |
| 21-Sep-22     | 8:50         | Cloudy            | 80.3  |
| 21-Sep-22     | 9:50         | Cloudy            | 102.9   |
| 21-Sep-22     | 10:50        | Cloudy            | 110.8   |
| 27-Sep-22     | 8:15         | Sunny             | 65.7  |
| 27-Sep-22     | 9:15         | Sunny             | 59.8  |
| 27-Sep-22     | 10:15        | Sunny             | 62.2  |
|               |              | Minimum           | 52.8  |
|               |              | Maximum           | 116.2   |
|               |              | Average           | 82.7  |





APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

# Appendix F - 24-hour TSP Monitoring Results

| Location DMS- | 1a - Village H | louse along Ha Wa | an Tsuen East Road                              |
|---------------|----------------|-------------------|---|
| Date          | Time           | Weather           | Particulate Concentration ( µg/m <sup>3</sup> ) |
| 5-Sep-22      | 9:00           | Sunny             | 92.2  |
| 8-Sep-22      | 8:00           | Sunny             | 53.3  |
| 14-Sep-22     | 8:30           | Sunny             | 95.4  |
| 20-Sep-22     | 10:45          | Cloudy            | 111.3   |
| 26-Sep-22     | 9:00           | Sunny             | 76.7  |
| 30-Sep-22     | 9:00           | Rainy             | 70.9  |
| -             |                | Minimum           | 53.3  |
|               |                | Maximum           | 111.3   |
|               |                | Average           | 83.3  |

### Appendix F - 24-hour TSP Monitoring Results

Location DMS-2A - Village House along Lok Ma Chau Road

| Start Date | Weather   | Air       | Atmospheric         | Filter W | /eight (g) | Particulate | Elapse  | e Time | Sampling   | Flow Rate | e (m <sup>3</sup> /min.) | Av. flow              | Total vol.        | Conc.                |
|------------|-----------|-----------|---------------------|----------|------------|-------------|---------|--------|------------|-----------|--------------------------|-----------------------|-------------------|----------------------|
| Start Date | Condition | Temp. (K) | Pressure, Pa (mmHg) | Initial  | Final      | weight (g)  | Initial | Final  | Time(hrs.) | Initial   | Final                    | (m <sup>3</sup> /min) | (m <sup>3</sup> ) | (µg/m <sup>3</sup> ) |
| 5-Sep-22   | Sunny     | 300.0     | 756.3               | 2.9020   | 3.0625     | 0.1605      | 1965.7  | 1989.7 | 24.0       | 1.218     | 1.220                    | 1.219                 | 1754.8            | 91.5                 |
| 8-Sep-22   | Sunny     | 301.1     | 763.8               | 2.9379   | 3.0006     | 0.0627      | 1989.7  | 2013.7 | 24.0       | 1.223     | 1.222                    | 1.223                 | 1760.5            | 35.6                 |
| 14-Sep-22  | Sunny     | 299.5     | 758.0               | 2.9657   | 3.1629     | 0.1972      | 2013.7  | 2037.7 | 24.0       | 1.220     | 1.222                    | 1.221                 | 1758.4            | 112.1                |
| 20-Sep-22  | Cloudy    | 299.7     | 759.1               | 2.9770   | 3.0988     | 0.1218      | 2037.7  | 2061.7 | 24.0       | 1.239     | 1.235                    | 1.237                 | 1781.2            | 68.4                 |
| 26-Sep-22  | Sunny     | 300.8     | 759.8               | 2.9587   | 3.1023     | 0.1436      | 2061.7  | 2085.7 | 24.0       | 1.237     | 1.233                    | 1.235                 | 1778.5            | 80.7                 |
| 30-Sep-22  | Cloudy    | 299.3     | 761.7               | 3.0201   | 3.0588     | 0.0387      | 2085.7  | 2109.7 | 24.0       | 1.236     | 1.245                    | 1.240                 | 1785.9            | 21.7                 |
|            |           |           |                     |          |            |             |         |        |            |           |                          |                       | Min               | 21.7                 |
|            |           |           |                     |          |            |             |         |        |            |           |                          |                       | Max               | 112.1                |
|            |           |           |                     |          |            |             |         |        |            |           |                          |                       | Average           | 68.3                 |


#### Location DMS-3 - Village House along Old Border Road


| Start Date | Weather   | Air       | Atmospheric         | Filter W | eight (g) | Particulate | Elapse  | e Time | Sampling   | Flow Rate | e (m <sup>3</sup> /min.) | Av. flow              | Total vol.        | Conc.                |
|------------|-----------|-----------|---------------------|----------|-----------|-------------|---------|--------|------------|-----------|--------------------------|-----------------------|-------------------|----------------------|
| Start Date | Condition | Temp. (K) | Pressure, Pa (mmHg) | Initial  | Final     | weight (g)  | Initial | Final  | Time(hrs.) | Initial   | Final                    | (m <sup>3</sup> /min) | (m <sup>3</sup> ) | (µg/m <sup>3</sup> ) |
| 5-Sep-22   | Sunny     | 300.0     | 756.3               | 2.9690   | 3.0235    | 0.0545      | 2888.6  | 2912.6 | 24.0       | 1.215     | 1.217                    | 1.216                 | 1751.5            | 31.1                 |
| 8-Sep-22   | Sunny     | 301.1     | 763.8               | 2.9457   | 3.0462    | 0.1005      | 2912.6  | 2936.6 | 24.0       | 1.221     | 1.220                    | 1.220                 | 1757.1            | 57.2                 |
| 15-Sep-22  | Sunny     | 299.5     | 758.0               | 2.9489   | 3.0663    | 0.1174      | 2936.6  | 2960.6 | 24.0       | 1.218     | 1.219                    | 1.219                 | 1755.1            | 66.9                 |
| 20-Sep-22  | Cloudy    | 306.9     | 757.1               | 2.8719   | 2.9571    | 0.0852      | 2960.6  | 2984.6 | 24.0       | 1.219     | 1.219                    | 1.219                 | 1755.2            | 48.5                 |
| 26-Sep-22  | Sunny     | 300.8     | 759.8               | 2.9639   | 3.0543    | 0.0904      | 2984.6  | 3008.6 | 24.0       | 1.236     | 1.232                    | 1.234                 | 1776.8            | 50.9                 |
| 30-Sep-22  | Cloudy    | 299.3     | 761.7               | 2.9645   | 3.0005    | 0.0360      | 3008.6  | 3032.6 | 24.0       | 1.234     | 1.243                    | 1.239                 | 1783.7            | 20.2                 |
|            |           |           |                     |          |           |             |         |        |            |           |                          |                       | Min               | 20.2                 |
|            |           |           |                     |          |           |             |         |        |            |           |                          |                       | Max               | 66.9                 |
|            |           |           |                     |          |           |             |         |        |            |           |                          |                       | Average           | 45.8                 |

#### Location DMS-4A - Hong Kong Police Force, Lok Ma Chau Operation Base at Horn Hill

| Start Date | Weather   | Air       | Atmospheric         | Filter W | eight (g) | Particulate | Elapse  | e Time  | Sampling   | Flow Rate | e (m <sup>3</sup> /min.) | Av. flow              | Total vol.        | Conc.                |
|------------|-----------|-----------|---------------------|----------|-----------|-------------|---------|---------|------------|-----------|--------------------------|-----------------------|-------------------|----------------------|
| Start Date | Condition | Temp. (K) | Pressure, Pa (mmHg) | Initial  | Final     | weight (g)  | Initial | Final   | Time(hrs.) | Initial   | Final                    | (m <sup>3</sup> /min) | (m <sup>3</sup> ) | (µg/m <sup>3</sup> ) |
| 5-Sep-22   | Sunny     | 300.0     | 756.3               | 2.9359   | 3.0388    | 0.1029      | 32449.4 | 32473.4 | 24.0       | 1.217     | 1.219                    | 1.218                 | 1753.3            | 58.7                 |
| 8-Sep-22   | Sunny     | 301.1     | 763.8               | 2.9402   | 3.0039    | 0.0637      | 32473.4 | 32497.4 | 24.0       | 1.222     | 1.221                    | 1.221                 | 1758.9            | 36.2                 |
| 14-Sep-22  | Sunny     | 299.5     | 758.0               | 2.8487   | 2.9736    | 0.1249      | 32497.4 | 32521.4 | 24.0       | 1.219     | 1.221                    | 1.220                 | 1757.6            | 71.1                 |
| 20-Sep-22  | Cloudy    | 299.7     | 759.1               | 2.9028   | 2.9897    | 0.0869      | 32521.4 | 32545.4 | 24.0       | 1.233     | 1.229                    | 1.231                 | 1772.3            | 49.0                 |
| 26-Sep-22  | Sunny     | 300.8     | 759.8               | 2.9640   | 3.0549    | 0.0909      | 32545.4 | 32569.4 | 24.0       | 1.231     | 1.227                    | 1.229                 | 1769.7            | 51.4                 |
| 30-Sep-22  | Cloudy    | 299.3     | 761.7               | 2.9098   | 2.9416    | 0.0318      | 32569.4 | 32593.4 | 24.0       | 1.229     | 1.239                    | 1.234                 | 1777.0            | 17.9                 |
| -          |           |           | -                   |          |           | -           |         |         |            |           |                          | -                     | Min               | 17.9                 |
|            |           |           |                     |          |           |             |         |         |            |           |                          |                       | Max               | 71.1                 |

Average 47.4





APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

## Appendix G - Noise Monitoring Results


| Location NMS- | -1 -Village ho | use in Ha W | an Tsuen        |                 |                 |                 |                 |  |  |
|---------------|----------------|-------------|-----------------|-----------------|-----------------|-----------------|-----------------|--|--|
| Dete          |                | Times       | Un              | it: dB (A) (5-r | min)            | Average         | Baseline Level  |  |  |
| Date          | Weather        | Time        | L <sub>eq</sub> | L <sub>10</sub> | L <sub>90</sub> | L <sub>eq</sub> | L <sub>eq</sub> |  |  |
|               |                | 11:15       | 56.3            | 57.9            | 52.9            |                 |                 |  |  |
|               |                | 11:20       | 57.5            | 60.1            | 52.6            |                 |                 |  |  |
| 6-Sep-22      | Sunny          | 11:25       | 60.5            | 62.1            | 58.4            | 59.4            |                 |  |  |
| 0-069-22      | Gunny          | 11:30       | 60.4            | 62.0            | 58.3            | 55.4            |                 |  |  |
|               |                | 11:35       | 61.8            | 64.1            | 57.1            |                 |                 |  |  |
|               |                | 11:40       | 57.4            | 61.7            | 51.0            |                 |                 |  |  |
|               |                | 09:45       | 53.2            | 56.2            | 44.6            |                 |                 |  |  |
|               |                | 09:50       | 47.5            | 49.9            | 44.2            |                 |                 |  |  |
| 15-Sep-22     | Sunny          | 09:55       | 50.0            | 52.7            | 44.8            | 50.8            | 47.3            |  |  |
| 10-06p-22     | Gunny          | 10:00       | 50.6            | 52.3            | 48.6            |                 |                 |  |  |
|               |                | 10:05       | 50.4            | 51.9            | 48.6            |                 |                 |  |  |
|               |                | 10:10       | 51.1            | 53.4            | 48.6            |                 |                 |  |  |
|               |                | 08:55       | 58.5            | 60.7            | 56.4            |                 | 47.5            |  |  |
|               |                | 09:00       | 58.2            | 60.9            | 55.8            |                 |                 |  |  |
| 21-Sep-22     | Cloudy         | 09:05       | 57.2            | 57.7            | 52.7            | 58.9            |                 |  |  |
| 21-0ep-22     | Cloudy         | 09:10       | 62.0            | 66.9            | 52.7            | 50.9            |                 |  |  |
|               |                | 09:15       | 58.2            | 61.8            | 54.1            |                 |                 |  |  |
|               |                | 09:20       | 57.2            | 59.3            | 54.3            |                 |                 |  |  |
|               |                | 10:30       | 64.3            | 65.4            | 62.9            |                 |                 |  |  |
|               |                | 10:35       | 63.8            | 64.5            | 62.8            |                 |                 |  |  |
| 27-Sep-22     | Suppy          | 10:40       | 64.3            | 65.0            | 63.6            | 63.5            |                 |  |  |
| 21-3ep-22     | Sunny          | 10:45       | 64.7            | 65.8            | 63.7            | 03.5            |                 |  |  |
|               |                | 10:50       | 63.4            | 64.4            | 58.5            |                 |                 |  |  |
|               |                | 10:55       | 57.7            | 60.0            | 54.4            |                 |                 |  |  |


| Location NMS- | ocation NMS-2 - Village house along existing Ha Wan Tsuen East Road |       |                 |                 |                 |                 |                 |  |  |  |  |  |
|---------------|---|-------|-----------------|-----------------|-----------------|-----------------|-----------------|--|--|--|--|--|
| Date          | Weather   | Time  | Un              | it: dB (A) (5-n | nin)            | Average         | Baseline Level  |  |  |  |  |  |
| Date          | Weather   | Time  | L <sub>eq</sub> | L <sub>10</sub> | L <sub>90</sub> | L <sub>eq</sub> | L <sub>eq</sub> |  |  |  |  |  |
|               |   | 13:00 | 69.3            | 72.9            | 57.8            |                 |                 |  |  |  |  |  |
|               |   | 13:05 | 70.4            | 71.6            | 58.3            |                 |                 |  |  |  |  |  |
| 6-Sep-22      | Sunny   | 13:10 | 69.1            | 71.8            | 59.0            | 71.2            |                 |  |  |  |  |  |
| 0-06p-22      | Gunny   | 13:15 | 70.9            | 74.5            | 59.1            | 11.2            |                 |  |  |  |  |  |
|               |   | 13:20 | 71.9            | 74.8            | 58.9            |                 |                 |  |  |  |  |  |
|               |   | 13:25 | 73.9            | 76.6            | 58.8            |                 |                 |  |  |  |  |  |
|               |   | 13:00 | 64.4            | 67.5            | 52.2            |                 |                 |  |  |  |  |  |
|               |   | 13:05 | 64.2            | 66.9            | 52.7            | 66.2            |                 |  |  |  |  |  |
| 15-Sep-22     | Sunny   | 13:10 | 66.1            | 68.8            | 53.3            |                 | 68.4            |  |  |  |  |  |
| 10-00p-22     | Sunny   | 13:15 | 64.3            | 66.8            | 52.6            |                 |                 |  |  |  |  |  |
|               |   | 13:20 | 65.6            | 69.3            | 53.6            |                 |                 |  |  |  |  |  |
|               |   | 13:25 | 69.7            | 72.3            | 58.8            |                 |                 |  |  |  |  |  |
|               |   | 13:40 | 71.5            | 72.3            | 52.5            |                 |                 |  |  |  |  |  |
|               |   | 13:45 | 70.9            | 73.8            | 52.6            |                 |                 |  |  |  |  |  |
| 21-Sep-22     | Cloudy  | 13:50 | 70.2            | 70.4            | 53.2            | 71.3            |                 |  |  |  |  |  |
| 21-06p-22     | Cloudy  | 13:55 | 69.8            | 71.4            | 53.2            | 71.5            |                 |  |  |  |  |  |
|               |   | 14:00 | 72.3            | 74.5            | 53.8            |                 |                 |  |  |  |  |  |
|               |   | 14:05 | 72.4            | 74.9            | 54.6            |                 |                 |  |  |  |  |  |
|               |   | 11:15 | 68.0            | 72.2            | 53.9            |                 |                 |  |  |  |  |  |
| 27-Sep-22     |   | 11:20 | 72.0            | 73.1            | 54.7            |                 |                 |  |  |  |  |  |
|               | Sunny   | 11:25 | 67.9            | 71.5            | 53.8            | 70.5            |                 |  |  |  |  |  |
| 21-06h-55     | Sunny   | 11:30 | 67.0            | 67.3            | 53.0            | 70.5            |                 |  |  |  |  |  |
|               |   | 11:35 | 71.2            | 74.9            | 54.8            |                 |                 |  |  |  |  |  |
|               |   | 11:40 | 73.3            | 73.1            | 54.3            |                 |                 |  |  |  |  |  |

## Appendix G - Noise Monitoring Results

| Location NMS | -3 - Village ho | ouse along C | Id Border R     | oad             |                 |                 |                 |  |
|--------------|-----------------|--------------|-----------------|-----------------|-----------------|-----------------|-----------------|--|
| Dete         | \\/oothcr       | Time         | Un              | it: dB (A) (5-r | nin)            | Average         | Baseline Level  |  |
| Date         | Weather         | Time         | L <sub>eq</sub> | L <sub>10</sub> | L <sub>90</sub> | L <sub>eq</sub> | L <sub>eq</sub> |  |
|              |                 | 10:10        | 60.7            | 61.3            | 60.1            |                 |                 |  |
|              |                 | 10:05        | 60.9            | 61.0            | 59.7            |                 |                 |  |
| 6 Son 22     | Suppy           | 10:00        | 61.3            | 61.4            | 60.3            | 61.1            |                 |  |
| 0-0ep-22     | 6-Sep-22 Sunny  | 09:55        | 61.0            | 61.2            | 60.0            | 01.1            |                 |  |
|              |                 | 09:50        | 61.5            | 61.6            | 60.4            |                 |                 |  |
|              |                 | 09:45        | 61.1            | 61.8            | 60.0            |                 |                 |  |
|              |                 | 10:55        | 56.8            | 57.7            | 54.7            |                 |                 |  |
|              |                 | 11:00        | 55.5            | 56.2            | 54.7            |                 |                 |  |
| 15-Sep-22    | Sunny           | 11:05        | 55.9            | 56.6            | 54.9            | 55.8            |                 |  |
| 15-Sep-22    | Sunny           | 11:10        | 55.4            | 56.0            | 54.7            |                 |                 |  |
|              |                 | 11:15        | 55.2            | 55.8            | 54.5            |                 |                 |  |
|              |                 | 11:20        | 55.5            | 56.4            | 54.7            |                 | 50.0            |  |
|              |                 | 09:50        | 61.1            | 61.6            | 60.4            |                 | 56.2            |  |
|              |                 | 09:55        | 60.8            | 61.3            | 60.3            |                 |                 |  |
| 21 San 22    | Cloudy          | 10:00        | 61.0            | 61.8            | 60.3            | 61.0            |                 |  |
| 21-Sep-22    | Cloudy          | 10:05        | 60.9            | 61.5            | 60.4            | 01.0            |                 |  |
|              |                 | 10:10        | 61.1            | 61.9            | 60.0            |                 |                 |  |
|              |                 | 10:15        | 60.8            | 61.6            | 59.9            |                 |                 |  |
|              |                 | 09:05        | 59.6            | 60.3            | 58.8            |                 |                 |  |
|              |                 | 09:10        | 60.3            | 60.5            | 58.8            |                 |                 |  |
| 27 San 22    | Suppy           | 09:15        | 60.9            | 62.9            | 58.7            | 50.0            |                 |  |
| 27-Sep-22    | Sunny           | 09:20        | 59.4            | 60.2            | 58.5            | 59.9            |                 |  |
|              |                 | 09:25        | 59.3            | 59.9            | 58.8            |                 |                 |  |
|              |                 | 09:30        | 59.7            | 60.6            | 58.6            |                 |                 |  |

| Location NMS-4A - Hong Kong Police Force, Lok Ma Chau Operation Base at Horn Hill |              |       |                 |                 |                 |                 |                 |  |  |  |  |
|---|--------------|-------|-----------------|-----------------|-----------------|-----------------|-----------------|--|--|--|--|
| Date  | Weather      | Time  | Un              | it: dB (A) (5-n | nin)            | Average         | Baseline Leve   |  |  |  |  |
| Date  | weather      |       | L <sub>eq</sub> | L <sub>10</sub> | L <sub>90</sub> | L <sub>eq</sub> | L <sub>eq</sub> |  |  |  |  |
|   |              | 09:25 | 51.7            | 53.6            | 48.4            |                 |                 |  |  |  |  |
|   |              | 09:30 | 52.7            | 54.0            | 48.2            |                 |                 |  |  |  |  |
| 6-Sep-22  | Sep-22 Sunny | 09:35 | 53.1            | 55.0            | 48.3            | 56.8            |                 |  |  |  |  |
| 0-3ep-22  | Sunny        | 09:40 | 52.0            | 53.6            | 49.2            |                 |                 |  |  |  |  |
|   |              | 09:45 | 53.1            | 55.8            | 48.7            |                 |                 |  |  |  |  |
|   |              | 09:50 | 63.0            | 68.7            | 49.3            |                 |                 |  |  |  |  |
|   |              | 09:00 | 52.5            | 53.5            | 50.7            |                 |                 |  |  |  |  |
|   |              | 09:05 | 56.1            | 57.7            | 51.2            |                 |                 |  |  |  |  |
| 15-Sep-22   | Sunny        | 09:10 | 53.5            | 54.5            | 51.5            | 52.9            | 52.5            |  |  |  |  |
| 10-0ep-22   | Gunny        | 09:15 | 49.7            | 49.7            | 48.2            |                 |                 |  |  |  |  |
|   |              | 09:20 | 51.7            | 54.3            | 48.2            |                 |                 |  |  |  |  |
|   |              | 09:25 | 50.7            | 52.9            | 47.9            |                 |                 |  |  |  |  |
|   |              | 10:50 | 50.2            | 50.6            | 48.2            |                 |                 |  |  |  |  |
|   |              | 10:55 | 51.4            | 52.5            | 48.4            |                 |                 |  |  |  |  |
| 21-Sep-22   | Cloudy       | 11:00 | 49.5            | 51.3            | 47.8            | 51.3            |                 |  |  |  |  |
| 21-0ep-22   | Cloudy       | 11:05 | 49.1            | 52.0            | 45.3            | 51.5            |                 |  |  |  |  |
|   |              | 11:10 | 53.8            | 55.9            | 51.4            |                 |                 |  |  |  |  |
|   |              | 11:15 | 51.7            | 52.9            | 50.6            |                 |                 |  |  |  |  |
|   |              | 08:20 | 50.3            | 51.7            | 48.5            |                 | ]               |  |  |  |  |
|   |              | 08:25 | 51.9            | 52.3            | 48.6            |                 |                 |  |  |  |  |
| 27 Son 22 Si  | Suppy        | 08:30 | 49.9            | 50.8            | 48.4            | 51.2            |                 |  |  |  |  |
| 27-Sep-22   | Sunny        | 08:35 | 50.7            | 52.2            | 49.1            | 01.Z            |                 |  |  |  |  |
|   |              | 08:40 | 51.3            | 52.6            | 48.3            |                 |                 |  |  |  |  |
|   |              | 08:45 | 52.4            | 54.1            | 49.8            |                 |                 |  |  |  |  |





APPENDIX H WATER QUALITY MONITORING RESULTS AND GRAPHICAL PRESENTATION

#### Water Quality Monitoring Results at CS1

| Date      | Weather   | Sea         | Sampling | Dent   | :h (m) | Tempera      | ature (°C) | þ          | θΗ      | Salin        | ity ppt | DO Satu        | ration (%) | Dissolved O | xygen (mg/L) | Turbidi      | ity(NTU) | Suspended | Solids (mg/L) |
|-----------|-----------|-------------|----------|--------|--------|--------------|------------|------------|---------|--------------|---------|----------------|------------|-------------|--------------|--------------|----------|-----------|---------------|
| Date      | Condition | Condition** | Time     | Depi   | ()     | Value        | Average    | Value      | Average | Value        | Average | Value          | Average    | Value       | Average      | Value        | Average  | Value     | Average       |
| 2-Sep-22  | Cloudy    | Calm        | 11:09    | Middle | 0.5    | 31.2<br>31.2 | 31.2       | 7.4<br>7.4 | 7.4     | 0.5<br>0.5   | 0.5     | 67.6<br>66.8   | 67.2       | 5.0<br>4.9  | 5.0          | 7.1<br>7.0   | 7.1      | 20<br>19  | 19.5          |
| 5-Sep-22  | Sunny     | Calm        | 11:47    | Middle | 0.5    | 35.1<br>35.1 | 35.1       | 8.5<br>8.5 | 8.5     | 0.5<br>0.5   | 0.5     | 130.1<br>130.6 | 130.4      | 9.0<br>9.0  | 9.0          | 9.8<br>9.1   | 9.5      | 23<br>21  | 22.0          |
| 7-Sep-22  | Cloudy    | Calm        | 11:02    | Middle | 0.5    | 30.9<br>31.0 | 31.0       | 8.4<br>8.5 | 8.5     | 0.6<br>0.6   | 0.6     | 94.7<br>94.6   | 94.7       | 7.0<br>7.0  | 7.0          | 9.7<br>9.2   | 9.5      | 15<br>18  | 16.5          |
| 9-Sep-22  | Sunny     | Calm        | 11:10    | Middle | 0.5    | 31.9<br>31.8 | 31.9       | 7.6<br>7.6 | 7.6     | 0.5<br>0.5   | 0.5     | 66.4<br>66.1   | 66.3       | 4.9<br>4.8  | 4.9          | 6.8<br>6.7   | 6.8      | 12<br>11  | 11.5          |
| 13-Sep-22 | Sunny     | Calm        | 11:15    | Middle | 0.5    | 33.2<br>33.1 | 33.2       | 7.1<br>7.1 | 7.1     | 0.6<br>0.6   | 0.6     | 105.8<br>105.9 | 105.9      | 7.6<br>7.6  | 7.6          | 8.7<br>8.7   | 8.7      | 13<br>15  | 14.0          |
| 15-Sep-22 | Sunny     | Calm        | 11:32    | Middle | 0.5    | 32.3<br>32.4 | 32.4       | 7.9<br>7.9 | 7.9     | 0.6<br>0.6   | 0.6     | 107.9<br>108.0 | 108.0      | 7.8<br>7.8  | 7.8          | 7.0<br>7.0   | 7.0      | 18<br>17  | 17.5          |
| 17-Sep-22 | Sunny     | Calm        | 10:59    | Middle | 0.5    | 32.5<br>32.5 | 32.5       | 7.9<br>7.9 | 7.9     | 1.0<br>1.0   | 1.0     | 95.4<br>95.1   | 95.3       | 6.9<br>6.9  | 6.9          | 8.2<br>8.2   | 8.2      | 10<br>12  | 11.0          |
| 19-Sep-22 | Cloudy    | Calm        | 10:18    | Middle | 0.5    | 33.2<br>33.2 | 33.2       | 8.1<br>8.1 | 8.1     | 1.2<br>1.2   | 1.2     | 102.4<br>102.5 | 102.5      | 7.3<br>7.3  | 7.3          | 8.1<br>8.1   | 8.1      | 10<br>9   | 9.5           |
| 21-Sep-22 | Sunny     | Calm        | 11:20    | Middle | 0.6    | 27.4<br>27.4 | 27.4       | 7.4<br>7.4 | 7.4     | 0.03<br>0.03 | 0.03    | 73.6<br>73.5   | 73.6       | 5.8<br>5.8  | 5.8          | 4.7<br>5.1   | 4.9      | 8<br>8    | 8.0           |
| 23-Sep-22 | Sunny     | Calm        | 10:53    | Middle | 0.5    | 31.3<br>31.3 | 31.3       | 8.2<br>8.3 | 8.3     | 0.9<br>0.9   | 0.9     | 110.5<br>110.7 | 110.6      | 8.1<br>8.1  | 8.1          | 16.1<br>16.1 | 16.1     | 30<br>36  | 33.0          |
| 26-Sep-22 | Sunny     | Calm        | 11:24    | Middle | 0.6    | 27.3<br>27.3 | 27.3       | 7.3<br>7.3 | 7.3     | 0.3<br>0.3   | 0.3     | 77.9<br>77.6   | 77.8       | 6.2<br>6.1  | 6.2          | 7.2<br>7.1   | 7.2      | 16<br>15  | 15.5          |
| 28-Sep-22 | Fine      | Calm        | 12:14    | Middle | 0.5    | 31.6<br>31.7 | 31.7       | 7.6<br>7.6 | 7.6     | 1.4<br>1.4   | 1.4     | 87.6<br>87.2   | 87.4       | 6.4<br>6.4  | 6.4          | 6.1<br>6.2   | 6.2      | 18<br>20  | 19.0          |
| 30-Sep-22 | Rainy     | Calm        | 10:51    | Middle | 0.5    | 28.2<br>28.2 | 28.2       | 7.5<br>7.5 | 7.5     | 1.3<br>1.3   | 1.3     | 88.8<br>88.8   | 88.8       | 6.9<br>6.9  | 6.9          | 6.4<br>6.4   | 6.4      | 12<br>10  | 11.0          |

#### Water Quality Monitoring Results at CS5

| Date      | Weather   | Sea         | Sampling | Dent   | :h (m) | Tempera      | ature (°C) | þ          | ъH      | Salin      | ity ppt | DO Satu        | ration (%) | Dissolved O  | xygen (mg/L) | Turbidi      | ity(NTU) | Suspended | Solids (mg/L) |
|-----------|-----------|-------------|----------|--------|--------|--------------|------------|------------|---------|------------|---------|----------------|------------|--------------|--------------|--------------|----------|-----------|---------------|
| Date      | Condition | Condition** | Time     | Бсрі   |        | Value        | Average    | Value      | Average | Value      | Average | Value          | Average    | Value        | Average      | Value        | Average  | Value     | Average       |
| 2-Sep-22  | Cloudy    | Calm        | 10:13    | Middle | 0.1    | 29.6<br>29.6 | 29.6       | 7.8<br>7.8 | 7.8     | 0.5<br>0.5 | 0.5     | 114.7<br>115.0 | 114.9      | 8.7<br>8.7   | 8.7          | 1.3<br>1.3   | 1.3      | 4         | 4.0           |
| 5-Sep-22  | Sunny     | Calm        | 10:40    | Middle | 0.1    | 32.0<br>32.0 | 32.0       | 8.2<br>8.2 | 8.2     | 0.4<br>0.4 | 0.4     | 126.4<br>126.4 | 126.4      | 9.2<br>9.2   | 9.2          | 4.3<br>4.7   | 4.5      | 6<br>6    | 6.0           |
| 7-Sep-22  | Cloudy    | Calm        | 09:53    | Middle | 0.3    | 28.4<br>28.4 | 28.4       | 8.6<br>8.6 | 8.6     | 0.1<br>0.1 | 0.1     | 60.2<br>60.0   | 60.1       | 4.7<br>4.7   | 4.7          | 5.0<br>5.0   | 5.0      | 7<br>7    | 7.0           |
| 9-Sep-22  | Sunny     | Calm        | 10:06    | Middle | 0.5    | 29.6<br>29.6 | 29.6       | 7.3<br>7.3 | 7.3     | 1.9<br>1.9 | 1.9     | 61.3<br>60.9   | 61.1       | 4.6<br>4.6   | 4.6          | 13.7<br>13.9 | 13.8     | 24<br>27  | 25.5          |
| 13-Sep-22 | Sunny     | Calm        | 10:10    | Middle | 0.2    | 30.0<br>30.0 | 30.0       | 7.5<br>7.5 | 7.5     | 0.5<br>0.5 | 0.5     | 57.3<br>57.3   | 57.3       | 4.3<br>4.3   | 4.3          | 32.3<br>32.1 | 32.2     | 16<br>18  | 17.0          |
| 15-Sep-22 | Sunny     | Calm        | 10:43    | Middle | 0.1    | 33.1<br>33.1 | 33.1       | 9.2<br>9.2 | 9.2     | 0.3<br>0.3 | 0.3     | 142.5<br>143.0 | 142.8      | 10.2<br>10.2 | 10.2         | 9.7<br>9.7   | 9.7      | 35<br>36  | 35.5          |
| 17-Sep-22 | Sunny     | Calm        | 09:34    | Middle | 0.1    | 30.9<br>30.9 | 30.9       | 8.6<br>8.6 | 8.6     | 0.3<br>0.3 | 0.3     | 125.7<br>126.1 | 125.9      | 9.3<br>9.4   | 9.4          | 11.2<br>11.3 | 11.3     | 25<br>22  | 23.5          |
| 19-Sep-22 | Cloudy    | Calm        | 09:03    | Middle | 0.1    | 30.4<br>30.4 | 30.4       | 8.5<br>8.5 | 8.5     | 0.3<br>0.3 | 0.3     | 139.6<br>139.6 | 139.6      | 10.5<br>10.5 | 10.5         | 7.8<br>7.7   | 7.8      | 26<br>21  | 23.5          |
| 21-Sep-22 | Sunny     | Calm        | 09:45    | Middle | 0.3    | 28.6<br>28.6 | 28.6       | 7.4<br>7.4 | 7.4     | 0.5<br>0.5 | 0.5     | 78.2<br>77.7   | 78.0       | 6.0<br>6.0   | 6.0          | 3.2<br>3.2   | 3.2      | 7<br>6    | 6.5           |
| 23-Sep-22 | Sunny     | Calm        | 10:02    | Middle | 0.5    | 29.4<br>29.5 | 29.5       | 8.3<br>8.3 | 8.3     | 2.9<br>2.9 | 2.9     | 57.2<br>56.4   | 56.8       | 4.3<br>4.2   | 4.3          | 4.8<br>4.7   | 4.8      | 6<br>6    | 6.0           |
| 26-Sep-22 | Sunny     | Calm        | 10:19    | Middle | 0.4    | 29.5<br>29.5 | 29.5       | 7.2<br>7.2 | 7.2     | 2.9<br>2.9 | 2.9     | 74.6<br>74.3   | 74.5       | 5.6<br>5.6   | 5.6          | 30.8<br>30.3 | 30.6     | 40<br>37  | 38.5          |
| 28-Sep-22 | Fine      | Calm        | 10:52    | Middle | 0.1    | 30.4<br>30.4 | 30.4       | 7.5<br>7.5 | 7.5     | 1.4<br>1.4 | 1.4     | 73.2<br>73.1   | 73.2       | 5.5<br>5.5   | 5.5          | 33.4<br>33.6 | 33.5     | 61<br>60  | 60.5          |
| 30-Sep-22 | Rainy     | Calm        | 09:52    | Middle | 0.2    | 27.8<br>27.8 | 27.8       | 7.6<br>7.6 | 7.6     | 0.2<br>0.2 | 0.2     | 76.3<br>76.3   | 76.3       | 6.0<br>6.0   | 6.0          | 38.6<br>38.5 | 38.6     | 47<br>42  | 44.5          |

#### Water Quality Monitoring Results at IS1


| Date      | Weather   | Sea         | Sampling | Dent   | :h (m) | Tempera      | ature (°C) | þ          | ъН      | Salin        | ity ppt | DO Satu        | ration (%) | Dissolved O | xygen (mg/L) | Turbidi      | ity(NTU) | Suspended | Solids (mg/L) |
|-----------|-----------|-------------|----------|--------|--------|--------------|------------|------------|---------|--------------|---------|----------------|------------|-------------|--------------|--------------|----------|-----------|---------------|
| Date      | Condition | Condition** | Time     | Бері   |        | Value        | Average    | Value      | Average | Value        | Average | Value          | Average    | Value       | Average      | Value        | Average  | Value     | Average       |
| 2-Sep-22  | Cloudy    | Calm        | 10:47    | Middle | 0.5    | 27.0<br>27.0 | 27.0       | 6.8<br>6.8 | 6.8     | 0.04<br>0.04 | 0.04    | 67.9<br>67.4   | 67.7       | 5.4<br>5.4  | 5.4          | 5.6<br>6.2   | 5.9      | 8<br>9    | 8.5           |
| 5-Sep-22  | Sunny     | Calm        | 11:20    | Middle | 0.5    | 27.3<br>27.2 | 27.3       | 7.0<br>6.9 | 7.0     | 0.1<br>0.1   | 0.1     | 65.7<br>64.8   | 65.3       | 5.2<br>5.2  | 5.2          | 10.2<br>11.0 | 10.6     | 30<br>24  | 27.0          |
| 7-Sep-22  | Cloudy    | Calm        | 10:25    | Middle | 0.5    | 27.9<br>27.9 | 27.9       | 7.8<br>7.8 | 7.8     | 0.2<br>0.2   | 0.2     | 52.8<br>52.5   | 52.7       | 4.1<br>4.1  | 4.1          | 10.6<br>10.7 | 10.7     | 14<br>12  | 13.0          |
| 9-Sep-22  | Sunny     | Calm        | 10:43    | Middle | 0.5    | 29.4<br>29.4 | 29.4       | 7.2<br>7.2 | 7.2     | 0.4<br>0.4   | 0.4     | 73.1<br>73.0   | 73.1       | 5.6<br>5.6  | 5.6          | 14.3<br>14.6 | 14.5     | 29<br>25  | 27.0          |
| 13-Sep-22 | Sunny     | Calm        | 10:49    | Middle | 0.5    | 27.5<br>27.6 | 27.6       | 8.1<br>8.1 | 8.1     | 0.1<br>0.1   | 0.1     | 64.0<br>62.9   | 63.5       | 5.1<br>5.0  | 5.1          | 6.6<br>6.4   | 6.5      | 8<br>8    | 8.0           |
| 15-Sep-22 | Sunny     | Calm        | 11:15    | Middle | 0.5    | 30.0<br>30.0 | 30.0       | 7.0<br>7.0 | 7.0     | 0.5<br>0.5   | 0.5     | 69.4<br>69.3   | 69.4       | 5.2<br>5.2  | 5.2          | 10.9<br>10.7 | 10.8     | 18<br>15  | 16.5          |
| 17-Sep-22 | Sunny     | Calm        | 10:29    | Middle | 0.5    | 32.9<br>32.9 | 32.9       | 8.0<br>8.0 | 8.0     | 1.2<br>1.2   | 1.2     | 102.2<br>102.2 | 102.2      | 7.3<br>7.3  | 7.3          | 7.3<br>7.4   | 7.4      | 16<br>16  | 16.0          |
| 19-Sep-22 | Cloudy    | Calm        | 09:41    | Middle | 0.5    | 32.7<br>32.7 | 32.7       | 7.8<br>7.8 | 7.8     | 1.2<br>1.2   | 1.2     | 101.8<br>101.8 | 101.8      | 7.3<br>7.3  | 7.3          | 7.4<br>7.4   | 7.4      | 10<br>11  | 10.5          |
| 21-Sep-22 | Sunny     | Calm        | 11:05    | Middle | 0.5    | 27.3<br>27.2 | 27.3       | 7.2<br>7.2 | 7.2     | 0.03<br>0.03 | 0.03    | 85.7<br>85.3   | 85.5       | 6.8<br>6.8  | 6.8          | 4.5<br>4.5   | 4.5      | 4         | 4.0           |
| 23-Sep-22 | Sunny     | Calm        | 10:36    | Middle | 0.6    | 26.6<br>26.6 | 26.6       | 8.9<br>8.9 | 8.9     | 0.2<br>0.2   | 0.2     | 56.3<br>56.1   | 56.2       | 4.5<br>4.5  | 4.5          | 5.4<br>5.5   | 5.5      | 10<br>8   | 9.0           |
| 26-Sep-22 | Sunny     | Calm        | 11:04    | Middle | 0.5    | 27.1<br>27.0 | 27.1       | 7.0<br>6.9 | 7.0     | 0.2<br>0.2   | 0.2     | 84.2<br>83.6   | 83.9       | 6.7<br>6.7  | 6.7          | 5.0<br>5.1   | 5.1      | 10<br>11  | 10.5          |
| 28-Sep-22 | Fine      | Calm        | 11:35    | Middle | 0.5    | 30.8<br>30.8 | 30.8       | 7.7<br>7.7 | 7.7     | 1.2<br>1.2   | 1.2     | 99.5<br>99.5   | 99.5       | 7.4<br>7.4  | 7.4          | 14.5<br>14.6 | 14.6     | 20<br>18  | 19.0          |
| 30-Sep-22 | Rainy     | Calm        | 10:24    | Middle | 0.5    | 27.8<br>27.8 | 27.8       | 6.9<br>6.9 | 6.9     | 1.6<br>1.6   | 1.6     | 60.9<br>60.5   | 60.7       | 4.7<br>4.7  | 4.7          | 7.8<br>7.9   | 7.9      | 14<br>16  | 15.0          |


#### Water Quality Monitoring Results at IS2


| Date      | Weather   | Sea         | Sampling | Dent   | :h (m) | Tempera      | ature (°C) | F          | эΗ      | Salin      | ity ppt | DO Satu      | ration (%) | Dissolved O | xygen (mg/L) | Turbidi      | ity(NTU) | Suspended | Solids (mg/L) |
|-----------|-----------|-------------|----------|--------|--------|--------------|------------|------------|---------|------------|---------|--------------|------------|-------------|--------------|--------------|----------|-----------|---------------|
| Date      | Condition | Condition** | Time     | Dept   |        | Value        | Average    | Value      | Average | Value      | Average | Value        | Average    | Value       | Average      | Value        | Average  | Value     | Average       |
| 2-Sep-22  | Cloudy    | Calm        | 09:49    | Middle | 0.1    | 30.0<br>30.0 | 30.0       | 7.3<br>7.3 | 7.3     | 0.4<br>0.4 | 0.4     | 57.0<br>56.7 | 56.9       | 4.3<br>4.3  | 4.3          | 21.3<br>21.4 | 21.4     | 30<br>24  | 27.0          |
| 5-Sep-22  | Sunny     | Calm        | 10:10    | Middle | 0.1    | 30.4<br>30.5 | 30.5       | 7.4<br>7.4 | 7.4     | 0.4<br>0.4 | 0.4     | 75.6<br>75.5 | 75.6       | 5.7<br>5.7  | 5.7          | 13.7<br>14.0 | 13.9     | 30<br>35  | 32.5          |
| 7-Sep-22  | Cloudy    | Calm        | 09:41    | Middle | 0.1    | 30.5<br>30.5 | 30.5       | 7.5<br>7.6 | 7.6     | 1.1<br>1.1 | 1.1     | 63.9<br>63.6 | 63.8       | 4.8<br>4.7  | 4.8          | 19.7<br>19.1 | 19.4     | 27<br>23  | 25.0          |
| 9-Sep-22  | Sunny     | Calm        | 09:44    | Middle | 0.2    | 30.0<br>30.0 | 30.0       | 7.3<br>7.3 | 7.3     | 6.0<br>6.0 | 6.0     | 70.6<br>70.6 | 70.6       | 5.2<br>5.2  | 5.2          | 27.6<br>26.7 | 27.2     | 25<br>24  | 24.5          |
| 13-Sep-22 | Sunny     | Calm        | 09:59    | Middle | 0.1    | 31.1<br>31.1 | 31.1       | 7.1<br>7.1 | 7.1     | 0.8<br>0.8 | 0.8     | 62.0<br>62.0 | 62.0       | 4.6<br>4.6  | 4.6          | 27.4<br>27.6 | 27.5     | 26<br>27  | 26.5          |
| 15-Sep-22 | Sunny     | Calm        | 09:59    | Middle | 0.1    | 31.4<br>31.4 | 31.4       | 7.2<br>7.2 | 7.2     | 1.7<br>1.7 | 1.7     | 84.2<br>84.1 | 84.2       | 6.2<br>6.2  | 6.2          | 11.2<br>11.0 | 11.1     | 21<br>21  | 21.0          |
| 17-Sep-22 | Sunny     | Calm        | 09:54    | Middle | 0.1    | 31.8<br>31.8 | 31.8       | 7.6<br>7.6 | 7.6     | 1.7<br>1.7 | 1.7     | 80.9<br>80.8 | 80.9       | 5.9<br>5.9  | 5.9          | 12.5<br>12.5 | 12.5     | 22<br>21  | 21.5          |
| 19-Sep-22 | Cloudy    | Calm        | 09:21    | Middle | 0.1    | 31.9<br>31.9 | 31.9       | 7.6<br>7.6 | 7.6     | 1.8<br>1.8 | 1.8     | 79.3<br>79.0 | 79.2       | 5.8<br>5.7  | 5.8          | 14.2<br>14.1 | 14.2     | 10<br>10  | 10.0          |
| 21-Sep-22 | Sunny     | Calm        | 09:18    | Middle | 0.2    | 29.8<br>29.8 | 29.8       | 7.3<br>7.3 | 7.3     | 2.4<br>2.4 | 2.4     | 98.5<br>98.2 | 98.4       | 7.4<br>7.4  | 7.4          | 11.0<br>10.7 | 10.9     | 33<br>30  | 31.5          |
| 23-Sep-22 | Sunny     | Calm        | 09:53    | Middle | 0.4    | 30.5<br>30.5 | 30.5       | 7.8<br>7.8 | 7.8     | 7.1<br>7.1 | 7.1     | 67.0<br>66.7 | 66.9       | 4.8<br>4.8  | 4.8          | 21.7<br>20.9 | 21.3     | 30<br>32  | 31.0          |
| 26-Sep-22 | Sunny     | Calm        | 09:51    | Middle | 0.2    | 29.6<br>29.6 | 29.6       | 7.1<br>7.1 | 7.1     | 6.3<br>6.3 | 6.3     | 91.9<br>91.9 | 91.9       | 6.8<br>6.8  | 6.8          | 34.1<br>34.4 | 34.3     | 36<br>32  | 34.0          |
| 28-Sep-22 | Fine      | Calm        | 11:09    | Middle | 0.1    | 30.5<br>30.6 | 30.6       | 7.7<br>7.7 | 7.7     | 7.2<br>7.2 | 7.2     | 86.6<br>86.5 | 86.6       | 6.2<br>6.2  | 6.2          | 32.0<br>31.6 | 31.8     | 32<br>31  | 31.5          |
| 30-Sep-22 | Rainy     | Calm        | 09:33    | Middle | 0.1    | 28.4<br>28.4 | 28.4       | 7.0<br>7.0 | 7.0     | 3.3<br>3.3 | 3.3     | 64.2<br>63.2 | 63.7       | 4.9<br>4.8  | 4.9          | 12.7<br>14.0 | 13.4     | 26<br>24  | 25.0          |


#### Water Quality Monitoring Results at IS4


| Date      | Weather   | Sea         | Sampling | Dent   | :h (m) | Tempera      | ature (°C) | þ          | ъН      | Salin      | ity ppt | DO Satu      | ration (%) | Dissolved O | xygen (mg/L) | Turbidi      | ity(NTU) | Suspended  | Solids (mg/L) |
|-----------|-----------|-------------|----------|--------|--------|--------------|------------|------------|---------|------------|---------|--------------|------------|-------------|--------------|--------------|----------|------------|---------------|
| Date      | Condition | Condition** | Time     | Depi   | ()     | Value        | Average    | Value      | Average | Value      | Average | Value        | Average    | Value       | Average      | Value        | Average  | Value      | Average       |
| 2-Sep-22  | Cloudy    | Calm        | 10:29    | Middle | 0.2    | 26.4<br>26.4 | 26.4       | 6.8<br>6.8 | 6.8     | 0.1<br>0.1 | 0.1     | 59.3<br>59.1 | 59.2       | 4.8<br>4.8  | 4.8          | 8.8<br>8.4   | 8.6      | 11<br>12   | 11.5          |
| 5-Sep-22  | Sunny     | Calm        | 10:59    | Middle | 0.1    | 26.8<br>26.8 | 26.8       | 7.0<br>6.9 | 7.0     | 0.1<br>0.1 | 0.1     | 56.8<br>55.5 | 56.2       | 4.5<br>4.4  | 4.5          | 10.5<br>11.1 | 10.8     | 23<br>25   | 24.0          |
| 7-Sep-22  | Cloudy    | Calm        | 10:11    | Middle | 0.2    | 27.3<br>27.3 | 27.3       | 8.2<br>8.2 | 8.2     | 0.1<br>0.1 | 0.1     | 54.4<br>54.7 | 54.6       | 4.3<br>4.3  | 4.3          | 10.4<br>10.4 | 10.4     | 11<br>13   | 12.0          |
| 9-Sep-22  | Sunny     | Calm        | 10:24    | Middle | 0.1    | 26.1<br>26.1 | 26.1       | 7.0<br>7.0 | 7.0     | 0.1<br>0.1 | 0.1     | 55.5<br>54.5 | 55.0       | 4.5<br>4.4  | 4.5          | 37.9<br>37.6 | 37.8     | 112<br>111 | 111.5         |
| 13-Sep-22 | Sunny     | Calm        | 10:28    | Middle | 0.1    | 27.7<br>27.7 | 27.7       | 8.1<br>8.1 | 8.1     | 0.1<br>0.1 | 0.1     | 57.3<br>56.3 | 56.8       | 4.5<br>4.4  | 4.5          | 9.3<br>9.2   | 9.3      | 10<br>9    | 9.5           |
| 15-Sep-22 | Sunny     | Calm        | 10:59    | Middle | 0.1    | 27.6<br>27.7 | 27.7       | 7.2<br>7.2 | 7.2     | 0.1<br>0.1 | 0.1     | 56.4<br>56.1 | 56.3       | 4.4<br>4.4  | 4.4          | 5.2<br>5.5   | 5.4      | 3<br>4     | 3.5           |
| 17-Sep-22 | Sunny     | Calm        | 10:41    | Middle | 0.1    | 27.3<br>27.3 | 27.3       | 7.2<br>7.2 | 7.2     | 0.1<br>0.1 | 0.1     | 59.7<br>59.6 | 59.7       | 4.7<br>4.7  | 4.7          | 11.2<br>11.2 | 11.2     | 9<br>9     | 9.0           |
| 19-Sep-22 | Cloudy    | Calm        | 10:00    | Middle | 0.1    | 28.2<br>28.3 | 28.3       | 7.6<br>7.6 | 7.6     | 0.1<br>0.1 | 0.1     | 58.5<br>58.2 | 58.4       | 4.6<br>4.5  | 4.6          | 17.6<br>17.6 | 17.6     | 12<br>12   | 12.0          |
| 21-Sep-22 | Sunny     | Calm        | 10:22    | Middle | 0.1    | 26.4<br>26.3 | 26.4       | 7.0<br>7.0 | 7.0     | 0.1<br>0.1 | 0.1     | 60.9<br>60.3 | 60.6       | 4.9<br>4.9  | 4.9          | 19.2<br>20.0 | 19.6     | 19<br>19   | 19.0          |
| 23-Sep-22 | Sunny     | Calm        | 10:15    | Middle | 0.1    | 26.6<br>26.6 | 26.6       | 8.9<br>8.9 | 8.9     | 0.2<br>0.2 | 0.2     | 57.0<br>56.6 | 56.8       | 4.6<br>4.5  | 4.6          | 5.9<br>5.3   | 5.6      | 9<br>11    | 10.0          |
| 26-Sep-22 | Sunny     | Calm        | 10:41    | Middle | 0.1    | 26.3<br>26.3 | 26.3       | 6.9<br>6.9 | 6.9     | 0.1<br>0.1 | 0.1     | 51.7<br>51.5 | 51.6       | 4.2<br>4.2  | 4.2          | 38.2<br>38.0 | 38.1     | 58<br>48   | 53.0          |
| 28-Sep-22 | Fine      | Calm        | 11:59    | Middle | 0.1    | 27.5<br>27.5 | 27.5       | 7.6<br>7.5 | 7.6     | 0.2<br>0.2 | 0.2     | 55.1<br>54.6 | 54.9       | 4.4<br>4.3  | 4.4          | 17.3<br>17.3 | 17.3     | 12<br>13   | 12.5          |
| 30-Sep-22 | Rainy     | Calm        | 10:08    | Middle | 0.1    | 26.3<br>26.2 | 26.3       | 6.9<br>6.9 | 6.9     | 0.1<br>0.1 | 0.1     | 59.8<br>58.9 | 59.4       | 4.8<br>4.8  | 4.8          | 10.5<br>10.1 | 10.3     | 16<br>17   | 16.5          |














APPENDIX I WEATHER CONDITION

### APPENDIX I – GENERAL WEATHER CONDITIONS DURING THE MONITORING PERIOD

| Date              | Mean Air Temperature (°C) | Mean Relative<br>Humidity (%) | Precipitation<br>(mm) |
|-------------------|---------------------------|-------------------------------|-----------------------|
| 1 September 2022  | 29.4                      | 78                            | 2.8                   |
| 2 September 2022  | 29.5                      | 63                            | 0.0                   |
| 3 September 2022  | 30.0                      | 54                            | 0.0                   |
| 4 September 2022  | 30.8                      | 55                            | 0.0                   |
| 5 September 2022  | 31.1                      | 52                            | 0.0                   |
| 6 September 2022  | 30.8                      | 61                            | 0.0                   |
| 7 September 2022  | 28.4                      | 81                            | 8.6                   |
| 8 September 2022  | 29.5                      | 70                            | Trace                 |
| 9 September 2022  | 29.6                      | 55                            | 0.0                   |
| 10 September 2022 | 28.9                      | 76                            | Trace                 |
| 11 September 2022 | 29.4                      | 78                            | 0.0                   |
| 12 September 2022 | 30.8                      | 66                            | 0.0                   |
| 13 September 2022 | 31.7                      | 56                            | 0.0                   |
| 14 September 2022 | 31.7                      | 46                            | 0.0                   |
| 15 September 2022 | 31.3                      | 52                            | 0.0                   |
| 16 September 2022 | 30.8                      | 63                            | Trace                 |

Development of Lok Ma Chau Loop Monthly EM&A Report – September 2022

|                   | Wontiny                   | <sup>7</sup> EM&A Report – Se<br><b>Mean Relative</b> | Precipitation |
|-------------------|---------------------------|---|---------------|
| Date              | Mean Air Temperature (°C) | Humidity (%)  | (mm)          |
| 17 September 2022 | 31.1                      | 69  | Trace         |
| 18 September 2022 | 30.1                      | 77  | 20.3          |
| 19 September 2022 | 28.8                      | 77  | 3.3           |
| 20 September 2022 | 28.9                      | 79  | 3.5           |
| 21 September 2022 | 28.1                      | 72  | 8.5           |
| 22 September 2022 | 28.5                      | 73  | 0.0           |
| 23 September 2022 | 28.5                      | 77  | 13.4          |
| 24 September 2022 | 28.3                      | 71  | 0.0           |
| 25 September 2022 | 28.8                      | 71  | 0.0           |
| 26 September 2022 | 29.4                      | 70  | 0.0           |
| 27 September 2022 | 29.2                      | 72  | Trace         |
| 28 September 2022 | 28.8                      | 73  | 0.0           |
| 29 September 2022 | 28.0                      | 81  | 8.1           |
| 30 September 2022 | 26.4                      | 91  | 102.7         |

\* The above information was extracted from the daily weather summary by Hong Kong Observatory.

| Date                     | Time           | Wind Speed m/s | Direction  |
|--------------------------|----------------|----------------|------------|
| 1-Sep-2022               | 00:00          | 0.4            | SSE        |
| 1-Sep-2022               | 01:00          | 0.9            | SSE        |
| 1-Sep-2022               | 02:00          | 0.4            | SSE        |
| 1-Sep-2022               | 03:00          | 0.4            | SSE        |
| 1-Sep-2022               | 04:00          | 0.4            | SSE        |
| 1-Sep-2022               | 05:00          | 0.0            | SSE        |
| 1-Sep-2022               | 06:00          | 0.0            | SSE        |
| 1-Sep-2022               | 07:00          | 0.4            | SSE        |
|                          |                | 0.4            | SSE        |
| 1-Sep-2022               | 08:00<br>09:00 |                | SSE<br>SSE |
| 1-Sep-2022               |                | 0.0            |            |
| 1-Sep-2022               | 10:00          | 0.0            | SSE        |
| 1-Sep-2022               | 11:00          | 0.0            | SSE        |
| 1-Sep-2022               | 12:00          | 0.0            | SSE        |
| 1-Sep-2022               | 13:00          | 0.0            | SSE        |
| 1-Sep-2022               | 14:00          | 0.0            | SSE        |
| 1-Sep-2022               | 15:00          | 0.0            | SSE        |
| 1-Sep-2022               | 16:00          | 0.0            | SSE        |
| 1-Sep-2022               | 17:00          | 0.0            | SSE        |
| 1-Sep-2022               | 18:00          | 0.0            | SSE        |
| 1-Sep-2022               | 19:00          | 0.0            | SSE        |
| 1-Sep-2022               | 20:00          | 0.0            | SSE        |
| 1-Sep-2022               | 21:00          | 0.0            | SSE        |
| 1-Sep-2022               | 22:00          | 0.0            | S          |
| 1-Sep-2022               | 23:00          | 0.0            | S          |
| 2-Sep-2022               | 00:00          | 0.0            | SSE        |
| 2-Sep-2022               | 01:00          | 0.0            | SSE        |
| 2-Sep-2022               | 02:00          | 0.4            | SSE        |
| 2-Sep-2022               | 03:00          | 0.0            | SSW        |
| 2-Sep-2022               | 04:00          | 0.0            | SSE        |
| 2-Sep-2022               | 05:00          | 0.0            | SSE        |
| 2-Sep-2022               | 06:00          | 0.0            | SSE        |
| 2-Sep-2022               | 07:00          | 0.0            | SSE        |
| 2-Sep-2022               | 08:00          | 0.0            | SSE        |
| 2-Sep-2022               | 09:00          | 0.0            | SSE        |
| 2-Sep-2022<br>2-Sep-2022 | 10:00          | 0.0            | S SSL      |
|                          |                |                | <u>N</u>   |
| 2-Sep-2022               | 11:00          | 0.0            | NNE        |
| 2-Sep-2022               | 12:00          |                |            |
| 2-Sep-2022               | 13:00          | 0.0            | SSW        |
| 2-Sep-2022               | 14:00          | 0.0            | SSE        |
| 2-Sep-2022               | 15:00          | 0.0            | S          |
| 2-Sep-2022               | 16:00          | 0.0            | SSE        |
| 2-Sep-2022               | 17:00          | 0.0            | SSE        |
| 2-Sep-2022               | 18:00          | 0.0            | SSE        |
| 2-Sep-2022               | 19:00          | 0.0            | SSE        |
| 2-Sep-2022               | 20:00          | 0.0            | SSE        |
| 2-Sep-2022               | 21:00          | 0.0            | SSE        |
| 2-Sep-2022               | 22:00          | 0.0            | SSE        |
| 2-Sep-2022               | 23:00          | 0.0            | SSE        |
| 3-Sep-2022               | 00:00          | 0.4            | SSE        |
| 3-Sep-2022               | 01:00          | 0.4            | SSE        |
| 3-Sep-2022               | 02:00          | 0.4            | SSE        |
| 3-Sep-2022               | 03:00          | 0.4            | SSE        |
| 3-Sep-2022               | 04:00          | 0.0            | SSE        |
| 3-Sep-2022               | 05:00          | 0.4            | SSE        |

| Date       | Time  | Wind Speed m/s | Direction  |
|------------|-------|----------------|------------|
| 3-Sep-2022 | 06:00 | 0.0            | SSE        |
| 3-Sep-2022 | 07:00 | 0.0            | SSW        |
| 3-Sep-2022 | 08:00 | 0.0            | SSE        |
| 3-Sep-2022 | 09:00 | 0.0            | Ν          |
| 3-Sep-2022 | 10:00 | 0.0            | SSE        |
| 3-Sep-2022 | 11:00 | 0.0            |            |
| 3-Sep-2022 | 12:00 | 0.0            |            |
| 3-Sep-2022 | 13:00 | 0.0            |            |
| 3-Sep-2022 | 14:00 | 0.0            |            |
| 3-Sep-2022 | 15:00 | 0.0            |            |
| 3-Sep-2022 | 16:00 | 0.0            |            |
| 3-Sep-2022 | 17:00 | 0.0            |            |
| 3-Sep-2022 | 18:00 | 0.0            |            |
| 3-Sep-2022 | 19:00 | 0.0            | ESE        |
| 3-Sep-2022 | 20:00 | 0.0            |            |
| 3-Sep-2022 | 21:00 | 0.0            | SE         |
| 3-Sep-2022 | 22:00 | 0.0            | SSE        |
| 3-Sep-2022 | 23:00 | 0.0            | <u> </u>   |
| 4-Sep-2022 | 00:00 | 0.0            | SSE        |
|            | 01:00 | 0.0            | SSE<br>SSW |
| 4-Sep-2022 | 01:00 | 0.0            | SSW        |
| 4-Sep-2022 |       |                |            |
| 4-Sep-2022 | 03:00 | 0.4            | SSW<br>SSW |
| 4-Sep-2022 | 04:00 | 0.0            |            |
| 4-Sep-2022 | 05:00 | 0.0            | SSE        |
| 4-Sep-2022 | 06:00 | 0.0            | SSE        |
| 4-Sep-2022 | 07:00 | 0.0            | SSW        |
| 4-Sep-2022 | 08:00 | 0.0            | SSE        |
| 4-Sep-2022 | 09:00 | 0.0            | SSE        |
| 4-Sep-2022 | 10:00 | 0.0            | SSW        |
| 4-Sep-2022 | 11:00 | 0.0            | SSW        |
| 4-Sep-2022 | 12:00 | 0.0            | W          |
| 4-Sep-2022 | 13:00 | 0.4            | WSW        |
| 4-Sep-2022 | 14:00 | 0.4            | WSW        |
| 4-Sep-2022 | 15:00 | 0.0            |            |
| 4-Sep-2022 | 16:00 | 0.0            |            |
| 4-Sep-2022 | 17:00 | 0.0            | W          |
| 4-Sep-2022 | 18:00 | 0.0            |            |
| 4-Sep-2022 | 19:00 | 0.0            | WSW        |
| 4-Sep-2022 | 20:00 | 0.0            |            |
| 4-Sep-2022 | 21:00 | 0.0            |            |
| 4-Sep-2022 | 22:00 | 0.0            |            |
| 4-Sep-2022 | 23:00 | 0.0            | SSW        |
| 5-Sep-2022 | 00:00 | 0.0            | SSW        |
| 5-Sep-2022 | 01:00 | 0.4            | SSW        |
| 5-Sep-2022 | 02:00 | 0.0            | WSW        |
| 5-Sep-2022 | 03:00 | 0.4            | SSW        |
| 5-Sep-2022 | 04:00 | 0.9            | SSW        |
| 5-Sep-2022 | 05:00 | 0.9            | SSW        |
| 5-Sep-2022 | 06:00 | 0.4            | SSW        |
| 5-Sep-2022 | 07:00 | 0.4            | SW         |
| 5-Sep-2022 | 08:00 | 0.4            | SSW        |
| 5-Sep-2022 | 09:00 | 0.4            | SSW        |
| 5-Sep-2022 | 10:00 | 0.4            | SSW        |
| 5-Sep-2022 | 11:00 | 0.4            | SSW        |

| Date                     | Time  | Wind Speed m/s | Direction |
|--------------------------|-------|----------------|-----------|
| 5-Sep-2022               | 12:00 | 0.4            | SSW       |
| 5-Sep-2022               | 13:00 | 0.4            | SSW       |
| 5-Sep-2022               | 14:00 | 0.4            | SSW       |
| 5-Sep-2022               | 15:00 | 0.4            | SSW       |
| 5-Sep-2022               | 16:00 | 0.4            | SSW       |
| 5-Sep-2022               | 17:00 | 0.4            | SSW       |
| 5-Sep-2022               | 18:00 | 0.0            | WSW       |
| 5-Sep-2022               | 19:00 | 0.4            | WNW       |
| 5-Sep-2022               | 20:00 | 0.0            | SW        |
| 5-Sep-2022               | 21:00 | 0.0            | WSW       |
| 5-Sep-2022               | 22:00 | 0.0            | WSW       |
| 5-Sep-2022               | 23:00 | 0.4            | WSW       |
|                          |       | 0.4            | SSW       |
| 6-Sep-2022               | 00:00 | -              | SW        |
| 6-Sep-2022               | 01:00 | 0.9            | SSW       |
| 6-Sep-2022               | 02:00 | 0.9            |           |
| 6-Sep-2022               | 03:00 | 0.9            | SSW       |
| 6-Sep-2022               | 04:00 | 0.9            | SSW       |
| 6-Sep-2022               | 05:00 | 0.9            | SSW       |
| 6-Sep-2022               | 06:00 | 0.9            | SSW       |
| 6-Sep-2022               | 07:00 | 0.9            | SSW       |
| 6-Sep-2022               | 08:00 | 0.4            | SSW       |
| 6-Sep-2022               | 09:00 | 0.4            | SSW       |
| 6-Sep-2022               | 10:00 | 0.4            | SSW       |
| 6-Sep-2022               | 11:00 | 0.0            | SSW       |
| 6-Sep-2022               | 12:00 | 0.4            | SSW       |
| 6-Sep-2022               | 13:00 | 0.4            | SSW       |
| 6-Sep-2022               | 14:00 | 0.4            | SSW       |
| 6-Sep-2022               | 15:00 | 0.9            | SSW       |
| 6-Sep-2022               | 16:00 | 0.4            | SSW       |
| 6-Sep-2022               | 17:00 | 0.4            | SSW       |
| 6-Sep-2022               | 18:00 | 0.4            | SW        |
| 6-Sep-2022               | 19:00 | 0.4            | SSW       |
| 6-Sep-2022               | 20:00 | 0.0            | SW        |
| 6-Sep-2022               | 21:00 | 0.0            | SSW       |
| 6-Sep-2022               | 22:00 | 0.0            | WSW       |
| 6-Sep-2022               | 23:00 | 0.0            |           |
| 7-Sep-2022               | 00:00 | 0.0            | SW        |
| 7-Sep-2022               | 01:00 | 0.0            | SSW       |
| 7-Sep-2022               | 02:00 | 0.4            | SSW       |
| 7-Sep-2022               | 03:00 | 0.4            | WSW       |
| 7-Sep-2022               | 04:00 | 0.4            | W         |
| 7-Sep-2022               | 05:00 | 0.4            | NE        |
| 7-Sep-2022               | 06:00 | 0.0            | NNE       |
| 7-Sep-2022               | 07:00 | 0.4            | SSW       |
| 7-Sep-2022               | 08:00 | 0.4            | SSW       |
| 7-Sep-2022               | 09:00 | 0.4            | WSW       |
| 7-Sep-2022<br>7-Sep-2022 | 10:00 | 0.4            | SSW       |
| 7-Sep-2022<br>7-Sep-2022 | 11:00 | 0.0            | SSW       |
| 7-Sep-2022<br>7-Sep-2022 | 12:00 | 0.0            |           |
|                          |       |                | SSW       |
| 7-Sep-2022               | 13:00 | 0.0            |           |
| 7-Sep-2022               | 14:00 | 0.4            | WSW       |
| 7-Sep-2022               | 15:00 | 0.0            | SW        |
| 7-Sep-2022               | 16:00 | 0.4            | SW        |
| 7-Sep-2022               | 17:00 | 0.0            |           |

| Date                     | Time  | Wind Speed m/s | Direction |
|--------------------------|-------|----------------|-----------|
| 7-Sep-2022               | 18:00 | 0.0            |           |
| 7-Sep-2022               | 19:00 | 0.0            |           |
| 7-Sep-2022               | 20:00 | 0.0            |           |
| 7-Sep-2022               | 21:00 | 0.0            | WSW       |
| 7-Sep-2022               | 22:00 | 0.0            |           |
| 7-Sep-2022               | 23:00 | 0.0            | WNW       |
| 8-Sep-2022               | 00:00 | 0.0            | S         |
| 8-Sep-2022               | 01:00 | 0.0            | WSW       |
| 8-Sep-2022               | 02:00 | 0.0            | NE        |
| 8-Sep-2022               | 03:00 | 0.0            | NE        |
| 8-Sep-2022               | 04:00 | 0.4            | NNE       |
| 8-Sep-2022               | 05:00 | 0.9            | NNE       |
| 8-Sep-2022               | 06:00 | 1.3            | NNE       |
| 8-Sep-2022               | 07:00 | 1.3            | NNE       |
| 8-Sep-2022               | 08:00 | 0.4            | NNE       |
| 8-Sep-2022               | 09:00 | 0.0            | W         |
| 8-Sep-2022               | 10:00 | 0.0            | WSW       |
| 8-Sep-2022               | 11:00 | 0.0            | SW        |
| 8-Sep-2022               | 12:00 | 0.0            | NW        |
| 8-Sep-2022               | 13:00 | 0.0            |           |
| 8-Sep-2022               | 14:00 | 0.0            |           |
| 8-Sep-2022               | 15:00 | 0.0            |           |
| 8-Sep-2022               | 16:00 | 0.0            |           |
| 8-Sep-2022               | 17:00 | 0.0            |           |
| 8-Sep-2022               | 18:00 | 0.0            | WNW       |
| 8-Sep-2022               | 19:00 | 0.0            |           |
| 8-Sep-2022               | 20:00 | 0.0            |           |
| 8-Sep-2022               | 21:00 | 0.0            |           |
| 8-Sep-2022               | 22:00 | 0.0            |           |
| 8-Sep-2022               | 23:00 | 0.0            | SSW       |
| 9-Sep-2022               | 00:00 | 0.0            | SSW       |
| 9-Sep-2022               | 01:00 | 0.0            | WSW       |
| 9-Sep-2022               | 02:00 | 0.0            | NE        |
| 9-Sep-2022               | 03:00 | 0.0            | NE        |
| 9-Sep-2022               | 04:00 | 0.0            | ENE       |
| 9-Sep-2022               | 05:00 | 0.4            | NE        |
| 9-Sep-2022               | 06:00 | 0.9            | NE        |
| 9-Sep-2022               | 07:00 | 0.0            | NNE       |
| 9-Sep-2022               | 08:00 | 0.0            |           |
| 9-Sep-2022               | 09:00 | 0.0            |           |
| 9-Sep-2022<br>9-Sep-2022 | 10:00 | 0.0            |           |
| 9-Sep-2022<br>9-Sep-2022 | 11:00 | 0.0            |           |
| 9-Sep-2022<br>9-Sep-2022 | 12:00 | 0.0            |           |
| 9-Sep-2022<br>9-Sep-2022 | 13:00 | 0.0            |           |
| 9-Sep-2022<br>9-Sep-2022 | 14:00 | 0.0            |           |
| 9-Sep-2022<br>9-Sep-2022 | 15:00 | 0.0            | <br>WNW   |
| 9-Sep-2022<br>9-Sep-2022 | 16:00 | 0.0            | W         |
| 9-Sep-2022<br>9-Sep-2022 | 17:00 | 0.0            | W         |
|                          | 18:00 | 0.4            |           |
| 9-Sep-2022               |       |                |           |
| 9-Sep-2022               | 19:00 | 0.0            |           |
| 9-Sep-2022               | 20:00 | 0.0            |           |
| 9-Sep-2022               | 21:00 | 0.0            | W         |
| 9-Sep-2022               | 22:00 | 0.0            | W         |
| 9-Sep-2022               | 23:00 | 0.0            | W         |

| Date        | Time  | Wind Speed m/s | Direction |
|-------------|-------|----------------|-----------|
| 10-Sep-2022 | 00:00 | 0.0            | ENE       |
| 10-Sep-2022 | 01:00 | 0.9            | NNE       |
| 10-Sep-2022 | 02:00 | 0.9            | NE        |
| 10-Sep-2022 | 03:00 | 0.9            | NNE       |
| 10-Sep-2022 | 04:00 | 0.9            | NE        |
| 10-Sep-2022 | 05:00 | 0.9            | NNE       |
| 10-Sep-2022 | 06:00 | 0.4            | NNE       |
| 10-Sep-2022 | 07:00 | 0.4            | NNE       |
| 10-Sep-2022 | 08:00 | 0.0            | NNE       |
| 10-Sep-2022 | 09:00 | 0.0            | NNE       |
| 10-Sep-2022 | 10:00 | 0.0            | NNE       |
| 10-Sep-2022 | 11:00 | 0.0            |           |
| 10-Sep-2022 | 12:00 | 0.0            |           |
|             |       |                |           |
| 10-Sep-2022 | 13:00 | 0.0            |           |
| 10-Sep-2022 | 14:00 | 0.0            |           |
| 10-Sep-2022 | 15:00 | 0.0            |           |
| 10-Sep-2022 | 16:00 | 0.0            |           |
| 10-Sep-2022 | 17:00 | 0.0            |           |
| 10-Sep-2022 | 18:00 | 0.0            |           |
| 10-Sep-2022 | 19:00 | 0.0            |           |
| 10-Sep-2022 | 20:00 | 0.0            |           |
| 10-Sep-2022 | 21:00 | 0.0            |           |
| 10-Sep-2022 | 22:00 | 0.0            |           |
| 10-Sep-2022 | 23:00 | 0.0            |           |
| 11-Sep-2022 | 00:00 | 0.0            |           |
| 11-Sep-2022 | 01:00 | 0.0            | SSE       |
| 11-Sep-2022 | 02:00 | 0.0            | SSW       |
| 11-Sep-2022 | 03:00 | 0.0            | SSW       |
| 11-Sep-2022 | 04:00 | 0.0            | SSE       |
| 11-Sep-2022 | 05:00 | 0.0            | SSE       |
| 11-Sep-2022 | 06:00 | 0.0            | SSE       |
| 11-Sep-2022 | 07:00 | 0.0            | SSE       |
| 11-Sep-2022 | 08:00 | 0.0            | SSE       |
| 11-Sep-2022 | 09:00 | 0.0            | SSE       |
| 11-Sep-2022 | 10:00 | 0.0            |           |
| 11-Sep-2022 | 11:00 | 0.0            | W         |
| 11-Sep-2022 | 12:00 | 0.0            |           |
| 11-Sep-2022 | 13:00 | 0.0            |           |
| 11-Sep-2022 | 14:00 | 0.0            |           |
| 11-Sep-2022 | 15:00 | 0.0            |           |
| 11-Sep-2022 | 16:00 | 0.0            |           |
| 11-Sep-2022 | 17:00 | 0.0            |           |
| 11-Sep-2022 | 18:00 | 0.0            |           |
| 11-Sep-2022 | 19:00 | 0.0            |           |
| 11-Sep-2022 | 20:00 | 0.0            |           |
| 11-Sep-2022 | 21:00 | 0.0            |           |
| 11-Sep-2022 | 22:00 | 0.0            |           |
| 11-Sep-2022 | 23:00 | 0.0            |           |
|             |       |                |           |
| 12-Sep-2022 | 00:00 | 0.0            |           |
| 12-Sep-2022 | 01:00 | 0.0            | SSW       |
| 12-Sep-2022 | 02:00 | 0.4            | SSW       |
| 12-Sep-2022 | 03:00 | 0.4            | SSW       |
| 12-Sep-2022 | 04:00 | 0.4            | WSW       |
| 12-Sep-2022 | 05:00 | 0.4            | SSE       |

| Date        | Time           | Wind Speed m/s | Direction |
|-------------|----------------|----------------|-----------|
| 12-Sep-2022 | 06:00          | 0.0            | SSE       |
| 12-Sep-2022 | 07:00          | 0.0            | SSE       |
| 12-Sep-2022 | 08:00          | 0.0            | NE        |
| 12-Sep-2022 | 09:00          | 0.0            | S         |
| 12-Sep-2022 | 10:00          | 0.0            |           |
| 12-Sep-2022 | 11:00          | 0.0            |           |
| 12-Sep-2022 | 12:00          | 0.0            |           |
| 12-Sep-2022 | 13:00          | 0.0            |           |
| 12-Sep-2022 | 14:00          | 0.0            |           |
| 12-Sep-2022 | 15:00          | 0.0            |           |
| 12-Sep-2022 | 16:00          | 0.0            |           |
| 12-Sep-2022 | 17:00          | 0.0            |           |
| 12-Sep-2022 | 18:00          | 0.0            |           |
| 12-Sep-2022 | 19:00          | 0.0            | WSW       |
| 12-Sep-2022 | 20:00          | 0.0            | W         |
| 12-Sep-2022 | 21:00          | 0.0            | WSW       |
| 12-Sep-2022 | 22:00          | 0.4            | WSW       |
| 12-Sep-2022 | 23:00          | 0.4            | WSW       |
| 13-Sep-2022 | 00:00          | 0.4            | SSW       |
| 13-Sep-2022 | 01:00          | 0.4            | WSW       |
| 13-Sep-2022 | 02:00          | 0.0            | SSW       |
| 13-Sep-2022 | 03:00          | 0.0            | NE        |
|             | 03:00          | 0.0            | SSE       |
| 13-Sep-2022 |                |                | NNE       |
| 13-Sep-2022 | 05:00          | 0.0            | NNE       |
| 13-Sep-2022 | 06:00          | 0.0            |           |
| 13-Sep-2022 | 07:00<br>08:00 | 0.0            | NE<br>NE  |
| 13-Sep-2022 |                |                |           |
| 13-Sep-2022 | 09:00          | 0.0            | NE        |
| 13-Sep-2022 | 10:00          | 0.0            | NE        |
| 13-Sep-2022 | 11:00          | 0.0            |           |
| 13-Sep-2022 | 12:00          | 0.0            |           |
| 13-Sep-2022 | 13:00          | 0.0            |           |
| 13-Sep-2022 | 14:00          | 0.0            |           |
| 13-Sep-2022 | 15:00          | 0.0            |           |
| 13-Sep-2022 | 16:00          | 0.0            | WSW       |
| 13-Sep-2022 | 17:00          | 0.0            | W         |
| 13-Sep-2022 | 18:00          | 0.0            |           |
| 13-Sep-2022 | 19:00          | 0.0            |           |
| 13-Sep-2022 | 20:00          | 0.0            |           |
| 13-Sep-2022 | 21:00          | 0.0            |           |
| 13-Sep-2022 | 22:00          | 0.0            |           |
| 13-Sep-2022 | 23:00          | 0.0            |           |
| 14-Sep-2022 | 00:00          | 0.0            | WSW       |
| 14-Sep-2022 | 01:00          | 0.0            | WNW       |
| 14-Sep-2022 | 02:00          | 0.4            | SSW       |
| 14-Sep-2022 | 03:00          | 0.0            | SSW       |
| 14-Sep-2022 | 04:00          | 0.0            | SSE       |
| 14-Sep-2022 | 05:00          | 0.4            | NNE       |
| 14-Sep-2022 | 06:00          | 0.9            | NNE       |
| 14-Sep-2022 | 07:00          | 1.3            | NNE       |
| 14-Sep-2022 | 08:00          | 0.4            | NNE       |
| 14-Sep-2022 | 09:00          | 0.0            | NNE       |
| 14-Sep-2022 | 10:00          | 0.0            |           |
| 14-Sep-2022 | 11:00          | 0.0            |           |

| Date                       | Time  | Wind Speed m/s | Direction |
|----------------------------|-------|----------------|-----------|
| 14-Sep-2022                | 12:00 | 0.0            |           |
| 14-Sep-2022                | 13:00 | 0.0            |           |
| 14-Sep-2022                | 14:00 | 0.0            |           |
| 14-Sep-2022                | 15:00 | 0.0            |           |
| 14-Sep-2022                | 16:00 | 0.0            |           |
| 14-Sep-2022                | 17:00 | 0.0            |           |
| 14-Sep-2022                | 18:00 | 0.0            |           |
| 14-Sep-2022                | 19:00 | 0.0            |           |
| 14-Sep-2022                | 20:00 | 0.0            |           |
| 14-Sep-2022                | 21:00 | 0.0            |           |
| 14-Sep-2022                | 22:00 | 0.0            |           |
| 14-Sep-2022                | 23:00 | 0.0            |           |
| 15-Sep-2022                | 00:00 | 0.0            | NE        |
| 15-Sep-2022                | 01:00 | 0.0            | ENE       |
| 15-Sep-2022                | 02:00 | 0.0            | SSE       |
| 15-Sep-2022                | 03:00 | 0.0            | NE        |
| 15-Sep-2022                | 04:00 | 0.4            | NNE       |
| 15-Sep-2022                | 05:00 | 0.9            | NE        |
| 15-Sep-2022                | 06:00 | 0.0            | NNE       |
| 15-Sep-2022                | 07:00 | 0.4            | W         |
| 15-Sep-2022                | 08:00 | 0.4            | W         |
| 15-Sep-2022                | 09:00 | 0.0            | W         |
| 15-Sep-2022                | 10:00 | 0.0            |           |
| 15-Sep-2022                | 11:00 | 0.0            |           |
| 15-Sep-2022                | 12:00 | 0.0            | W         |
| 15-Sep-2022                | 13:00 | 0.0            | W         |
| 15-Sep-2022                | 14:00 | 0.0            | W         |
| 15-Sep-2022                | 15:00 | 0.0            | W         |
| 15-Sep-2022                | 16:00 | 0.0            | WNW       |
| 15-Sep-2022                | 17:00 | 0.0            |           |
| 15-Sep-2022                | 18:00 | 0.0            |           |
| 15-Sep-2022                | 19:00 | 0.0            |           |
| 15-Sep-2022                | 20:00 | 0.0            |           |
| 15-Sep-2022                | 21:00 | 0.0            |           |
| 15-Sep-2022                | 22:00 | 0.0            |           |
| 15-Sep-2022                | 23:00 | 0.0            | W         |
| 16-Sep-2022                | 00:00 | 0.0            |           |
| 16-Sep-2022                | 01:00 | 0.0            | NE        |
| 16-Sep-2022                | 02:00 | 0.0            | NE        |
| 16-Sep-2022                | 03:00 | 0.4            | NE        |
| 16-Sep-2022                | 03:00 | 0.9            | NE        |
| 16-Sep-2022                | 04:00 | 0.9            | NNE       |
| 16-Sep-2022                | 05:00 | 0.9            | NE        |
| 16-Sep-2022                | 07:00 | 0.9            | NE        |
| 16-Sep-2022                | 07:00 | 0.9            | NNE       |
| 16-Sep-2022                | 08:00 | 0.9            | NE        |
| 16-Sep-2022                | 10:00 | 0.9            |           |
| 16-Sep-2022                | 11:00 | 0.0            |           |
| 16-Sep-2022<br>16-Sep-2022 | 12:00 | 0.0            |           |
| · · ·                      |       |                |           |
| 16-Sep-2022                | 13:00 | 0.0            |           |
| 16-Sep-2022                | 14:00 | 0.0            |           |
| 16-Sep-2022                | 15:00 | 0.0            |           |
| 16-Sep-2022                | 16:00 | 0.0            |           |
| 16-Sep-2022                | 17:00 | 0.0            |           |

| Date        | Time  | Wind Speed m/s | Direction |
|-------------|-------|----------------|-----------|
| 16-Sep-2022 | 18:00 | 0.0            |           |
| 16-Sep-2022 | 19:00 | 0.0            |           |
| 16-Sep-2022 | 20:00 | 0.0            |           |
| 16-Sep-2022 | 21:00 | 0.0            |           |
| 16-Sep-2022 | 22:00 | 0.0            |           |
| 16-Sep-2022 | 23:00 | 0.0            |           |
| 17-Sep-2022 | 00:00 | 0.4            | NE        |
| 17-Sep-2022 | 01:00 | 0.4            | NE        |
| 17-Sep-2022 | 02:00 | 0.4            | NNE       |
| 17-Sep-2022 | 03:00 | 0.9            | NNE       |
| 17-Sep-2022 | 04:00 | 1.3            | NNE       |
| 17-Sep-2022 | 05:00 | 1.8            | NNE       |
| 17-Sep-2022 | 06:00 | 1.8            | NNE       |
| 17-Sep-2022 | 07:00 | 1.3            | NNE       |
| 17-Sep-2022 | 08:00 | 1.8            | WSW       |
| 17-Sep-2022 | 09:00 | 0.0            | NW        |
| 17-Sep-2022 | 10:00 | 0.0            | WSW       |
| 17-Sep-2022 | 11:00 | 0.0            |           |
| 17-Sep-2022 | 12:00 | 0.0            |           |
| 17-Sep-2022 | 13:00 | 0.0            | WSW       |
| 17-Sep-2022 | 14:00 | 0.0            | WSW       |
| 17-Sep-2022 | 15:00 | 0.0            |           |
| 17-Sep-2022 | 16:00 | 0.0            |           |
| 17-Sep-2022 | 17:00 | 0.0            |           |
| 17-Sep-2022 | 18:00 | 1.8            | NNE       |
| 17-Sep-2022 | 19:00 | 0.4            | NE        |
| 17-Sep-2022 | 20:00 | 0.0            | WNW       |
| 17-Sep-2022 | 21:00 | 0.0            | W         |
| 17-Sep-2022 | 22:00 | 0.4            | W         |
| 17-Sep-2022 | 23:00 | 0.0            |           |
| 18-Sep-2022 | 00:00 | 0.0            |           |
| 18-Sep-2022 | 01:00 | 0.0            |           |
| 18-Sep-2022 | 02:00 | 0.0            | NE        |
| 18-Sep-2022 | 03:00 | 0.9            | NE        |
| 18-Sep-2022 | 04:00 | 0.4            | NNE       |
| 18-Sep-2022 | 05:00 | 0.0            | NE        |
| 18-Sep-2022 | 06:00 | 0.0            |           |
| 18-Sep-2022 | 07:00 | 0.4            | NNE       |
| 18-Sep-2022 | 08:00 | 0.4            | SW        |
| 18-Sep-2022 | 09:00 | 0.9            | WSW       |
| 18-Sep-2022 | 10:00 | 0.0            | WSW       |
| 18-Sep-2022 | 11:00 | 0.0            | WSW       |
| 18-Sep-2022 | 12:00 | 0.4            | WSW       |
| 18-Sep-2022 | 13:00 | 0.0            |           |
| 18-Sep-2022 | 14:00 | 0.0            |           |
| 18-Sep-2022 | 15:00 | 0.0            |           |
| 18-Sep-2022 | 16:00 | 0.0            | SSW       |
| 18-Sep-2022 | 17:00 | 0.0            | SW        |
| 18-Sep-2022 | 18:00 | 0.0            | SSW       |
| 18-Sep-2022 | 19:00 | 0.4            | SW        |
| 18-Sep-2022 | 20:00 | 0.0            | WSW       |
| 18-Sep-2022 | 21:00 | 0.0            | SW        |
| 18-Sep-2022 | 22:00 | 0.4            | SW        |
| 18-Sep-2022 | 23:00 | 0.4            | SSW       |

| Date        | Time  | Wind Speed m/s | Direction |
|-------------|-------|----------------|-----------|
| 19-Sep-2022 | 00:00 | 0.4            | SSW       |
| 19-Sep-2022 | 01:00 | 0.4            | SSW       |
| 19-Sep-2022 | 02:00 | 0.9            | SSW       |
| 19-Sep-2022 | 03:00 | 1.3            | SW        |
| 19-Sep-2022 | 04:00 | 0.4            | SSW       |
| 19-Sep-2022 | 05:00 | 0.4            | SSW       |
| 19-Sep-2022 | 06:00 | 1.3            | SSW       |
| 19-Sep-2022 | 07:00 | 0.9            | SSW       |
| 19-Sep-2022 | 08:00 | 0.4            | SSW       |
| 19-Sep-2022 | 09:00 | 0.9            | SW        |
| 19-Sep-2022 | 10:00 | 0.4            | SSW       |
| 19-Sep-2022 | 11:00 | 0.4            | SSW       |
| 19-Sep-2022 | 12:00 | 0.4            | SSW       |
| 19-Sep-2022 | 13:00 | 0.4            | SSW       |
| 19-Sep-2022 | 14:00 | 0.4            | SSW       |
| 19-Sep-2022 | 15:00 | 0.4            | SSW       |
| 19-Sep-2022 | 16:00 | 1.3            | SSW       |
| 19-Sep-2022 | 17:00 | 1.8            | SSW       |
| 19-Sep-2022 | 18:00 | 0.4            | SSW       |
| 19-Sep-2022 | 19:00 | 0.4            | SSW       |
| 19-Sep-2022 | 20:00 | 0.0            | SSW       |
| 19-Sep-2022 | 21:00 | 0.4            | SW        |
| 19-Sep-2022 | 22:00 | 0.4            | SSW       |
| 19-Sep-2022 | 23:00 | 0.9            | SSW       |
| 20-Sep-2022 | 00:00 | 0.9            | SSW       |
| 20-Sep-2022 | 01:00 | 0.9            | SSW       |
| 20-Sep-2022 | 02:00 | 0.9            | SW        |
| 20-Sep-2022 | 03:00 | 0.9            | WSW       |
| 20-Sep-2022 | 04:00 | 0.9            | SSW       |
| 20-Sep-2022 | 05:00 | 0.9            | SSW       |
| 20-Sep-2022 | 06:00 | 0.9            | SSW       |
| 20-Sep-2022 | 07:00 | 0.4            | WSW       |
| 20-Sep-2022 | 08:00 | 0.4            | SSW       |
| 20-Sep-2022 | 09:00 | 0.9            | SSW       |
| 20-Sep-2022 | 10:00 | 0.9            | SSW       |
| 20-Sep-2022 | 11:00 | 0.4            | SSW       |
| 20-Sep-2022 | 12:00 | 0.0            | SSW       |
| 20-Sep-2022 | 13:00 | 0.0            | SSW       |
| 20-Sep-2022 | 14:00 | 0.4            | SSW       |
| 20-Sep-2022 | 15:00 | 0.0            | SSW       |
| 20-Sep-2022 | 16:00 | 0.0            | SSW       |
| 20-Sep-2022 | 17:00 | 0.0            | SSW       |
| 20-Sep-2022 | 18:00 | 0.0            | SSW       |
| 20-Sep-2022 | 19:00 | 0.0            | SSW       |
| 20-Sep-2022 | 20:00 | 0.0            | SW        |
| 20-Sep-2022 | 21:00 | 0.0            | SSW       |
| 20-Sep-2022 | 22:00 | 0.0            | WSW       |
| 20-Sep-2022 | 23:00 | 0.4            | SSW       |
| 21-Sep-2022 | 00:00 | 1.3            | SSW       |
| 21-Sep-2022 | 01:00 | 0.9            | SSW       |
| 21-Sep-2022 | 02:00 | 0.4            | SSW       |
| 21-Sep-2022 | 03:00 | 0.4            | SSW       |
| 21-Sep-2022 | 04:00 | 0.4            | SSW       |
| 21-Sep-2022 | 05:00 | 0.9            | SSW       |

| Date                       | Time  | Wind Speed m/s | Direction |
|----------------------------|-------|----------------|-----------|
| 21-Sep-2022                | 06:00 | 0.9            | W         |
| 21-Sep-2022                | 07:00 | 0.4            | WSW       |
| 21-Sep-2022                | 08:00 | 0.9            | W         |
| 21-Sep-2022                | 09:00 | 0.0            | SSW       |
| 21-Sep-2022                | 10:00 | 0.0            | SSW       |
| 21-Sep-2022                | 11:00 | 0.0            | SSW       |
| 21-Sep-2022                | 12:00 | 0.0            | SSW       |
| 21-Sep-2022                | 13:00 | 0.0            |           |
| 21-Sep-2022                | 14:00 | 0.0            | WSW       |
| 21-Sep-2022                | 15:00 | 0.0            | SW        |
| 21-Sep-2022<br>21-Sep-2022 | 16:00 | 0.0            | S         |
| 21-Sep-2022<br>21-Sep-2022 | 17:00 | 0.0            |           |
|                            |       | 0.0            |           |
| 21-Sep-2022                | 18:00 | 0.0            | <br>W     |
| 21-Sep-2022                | 19:00 |                |           |
| 21-Sep-2022                | 20:00 | 0.0            | W         |
| 21-Sep-2022                | 21:00 | 0.0            | W         |
| 21-Sep-2022                | 22:00 | 0.0            |           |
| 21-Sep-2022                | 23:00 | 0.0            |           |
| 22-Sep-2022                | 00:00 | 0.0            |           |
| 22-Sep-2022                | 01:00 | 0.0            |           |
| 22-Sep-2022                | 02:00 | 0.0            | SSE       |
| 22-Sep-2022                | 03:00 | 0.0            | ENE       |
| 22-Sep-2022                | 04:00 | 0.0            | SSW       |
| 22-Sep-2022                | 05:00 | 0.4            | W         |
| 22-Sep-2022                | 06:00 | 0.4            | NE        |
| 22-Sep-2022                | 07:00 | 0.4            | NNE       |
| 22-Sep-2022                | 08:00 | 0.4            | WSW       |
| 22-Sep-2022                | 09:00 | 0.0            | WSW       |
| 22-Sep-2022                | 10:00 | 0.4            | SSW       |
| 22-Sep-2022                | 11:00 | 0.9            | SSW       |
| 22-Sep-2022                | 12:00 | 0.4            | SSW       |
| 22-Sep-2022                | 13:00 | 0.9            | SW        |
| 22-Sep-2022                | 14:00 | 0.4            | WSW       |
| 22-Sep-2022                | 15:00 | 0.0            | SSW       |
| 22-Sep-2022                | 16:00 | 0.4            | SSW       |
| 22-Sep-2022                | 17:00 | 0.4            | WSW       |
| 22-Sep-2022                | 18:00 | 0.4            | WSW       |
| 22-Sep-2022                | 19:00 | 0.4            | SSW       |
| 22-Sep-2022                | 20:00 | 0.0            | SSW       |
| 22-Sep-2022                | 21:00 | 0.0            | SSW       |
| 22-Sep-2022                | 22:00 | 0.0            | WSW       |
| 22-Sep-2022                | 23:00 | 0.4            | SSW       |
| 23-Sep-2022                | 00:00 | 0.4            | SSW       |
| 23-Sep-2022                | 01:00 | 0.4            | WSW       |
| 23-Sep-2022                | 02:00 | 0.9            | SW        |
| 23-Sep-2022                | 03:00 | 0.9            | SW        |
| 23-Sep-2022                | 03:00 | 0.9            | SSW       |
| 23-Sep-2022                | 04:00 | 0.9            | SSW       |
| 23-Sep-2022<br>23-Sep-2022 |       | 0.9            | WSW       |
| •                          | 06:00 |                | WSW       |
| 23-Sep-2022                | 07:00 | 0.4            |           |
| 23-Sep-2022                | 08:00 | 0.4            | SSW       |
| 23-Sep-2022                | 09:00 | 0.0            | SSW       |
| 23-Sep-2022                | 10:00 | 0.0            | SSW       |
| 23-Sep-2022                | 11:00 | 0.0            | SSW       |

| Date                       | Time  | Wind Speed m/s | Direction |
|----------------------------|-------|----------------|-----------|
| 23-Sep-2022                | 12:00 | 0.0            | SSW       |
| 23-Sep-2022                | 13:00 | 0.0            | SSW       |
| 23-Sep-2022                | 14:00 | 0.0            | SSW       |
| 23-Sep-2022                | 15:00 | 0.0            | SSW       |
| 23-Sep-2022                | 16:00 | 0.0            | WSW       |
| 23-Sep-2022                | 17:00 | 0.0            | SW        |
| 23-Sep-2022                | 18:00 | 0.4            | SSW       |
| 23-Sep-2022                | 19:00 | 0.4            | SSW       |
| 23-Sep-2022                | 20:00 | 0.0            | WSW       |
| 23-Sep-2022                | 21:00 | 0.0            | WSW       |
| 23-Sep-2022                | 22:00 | 0.4            | SSW       |
| 23-Sep-2022                | 23:00 | 0.0            | SSW       |
| 24-Sep-2022                | 00:00 | 0.0            | SSW       |
| 24-Sep-2022                | 01:00 | 0.0            | SSW       |
| 24-Sep-2022                | 02:00 | 0.4            | SSW       |
| 24-Sep-2022                | 03:00 | 0.4            | SSW       |
| 24-Sep-2022                | 03:00 | 0.4            | WSW       |
| 24-Sep-2022                | 04:00 | 0.4            | WSW       |
| 24-Sep-2022<br>24-Sep-2022 | 06:00 | 0.4            | WSW       |
| 24-Sep-2022<br>24-Sep-2022 | 07:00 | 0.0            | NE        |
| 24-Sep-2022<br>24-Sep-2022 | 07:00 | 0.9            | NE        |
|                            | 09:00 | 0.0            | WNW       |
| 24-Sep-2022                | 10:00 | 0.0            | W         |
| 24-Sep-2022                |       |                | WSW       |
| 24-Sep-2022                | 11:00 | 0.0            | SW        |
| 24-Sep-2022                | 12:00 | 0.0            |           |
| 24-Sep-2022                | 13:00 | 0.0            | SSW       |
| 24-Sep-2022                | 14:00 | 0.0            | SW        |
| 24-Sep-2022                | 15:00 | 0.0            |           |
| 24-Sep-2022                | 16:00 | 0.0            |           |
| 24-Sep-2022                | 17:00 | 0.0            |           |
| 24-Sep-2022                | 18:00 | 0.0            |           |
| 24-Sep-2022                | 19:00 | 0.0            | S         |
| 24-Sep-2022                | 20:00 | 0.0            | WSW       |
| 24-Sep-2022                | 21:00 | 0.0            | SSW       |
| 24-Sep-2022                | 22:00 | 0.0            | SW        |
| 24-Sep-2022                | 23:00 | 0.0            | SSW       |
| 25-Sep-2022                | 00:00 | 0.0            | SSW       |
| 25-Sep-2022                | 01:00 | 0.4            | SSW       |
| 25-Sep-2022                | 02:00 | 0.4            | SSW       |
| 25-Sep-2022                | 03:00 | 0.0            | SSW       |
| 25-Sep-2022                | 04:00 | 0.0            | SSW       |
| 25-Sep-2022                | 05:00 | 0.0            | SSW       |
| 25-Sep-2022                | 06:00 | 0.4            | SSW       |
| 25-Sep-2022                | 07:00 | 0.9            | W         |
| 25-Sep-2022                | 08:00 | 0.9            | SW        |
| 25-Sep-2022                | 09:00 | 0.4            | SSW       |
| 25-Sep-2022                | 10:00 | 0.4            | WSW       |
| 25-Sep-2022                | 11:00 | 0.9            | SW        |
| 25-Sep-2022                | 12:00 | 1.3            | SSW       |
| 25-Sep-2022                | 13:00 | 0.4            | SSW       |
| 25-Sep-2022                | 14:00 | 0.0            | SW        |
| 25-Sep-2022                | 15:00 | 0.4            | SSW       |
| 25-Sep-2022                | 16:00 | 0.4            | SSW       |
| 25-Sep-2022                | 17:00 | 0.4            | SSW       |

| Date        | Time  | Wind Speed m/s | Direction |
|-------------|-------|----------------|-----------|
| 25-Sep-2022 | 18:00 | 0.4            | SW        |
| 25-Sep-2022 | 19:00 | 0.4            | SSW       |
| 25-Sep-2022 | 20:00 | 0.0            | WSW       |
| 25-Sep-2022 | 21:00 | 0.4            | WSW       |
| 25-Sep-2022 | 22:00 | 0.0            | SW        |
| 25-Sep-2022 | 23:00 | 0.4            | SSW       |
| 26-Sep-2022 | 00:00 | 0.4            | SSW       |
| 26-Sep-2022 | 01:00 | 0.9            | SSW       |
| 26-Sep-2022 | 02:00 | 1.3            | SSW       |
| 26-Sep-2022 | 03:00 | 0.9            | SSW       |
| 26-Sep-2022 | 04:00 | 0.9            | SSW       |
| 26-Sep-2022 | 05:00 | 0.9            | SW        |
| 26-Sep-2022 | 06:00 | 0.9            | SSW       |
| 26-Sep-2022 | 07:00 | 0.4            | SSW       |
| 26-Sep-2022 | 08:00 | 0.4            | WSW       |
| 26-Sep-2022 | 09:00 | 0.4            | SW        |
| 26-Sep-2022 | 10:00 | 0.0            | SSW       |
| 26-Sep-2022 | 11:00 | 0.4            | SSW       |
| 26-Sep-2022 | 12:00 | 0.9            | SSW       |
| 26-Sep-2022 | 13:00 | 0.0            | SSW       |
| 26-Sep-2022 | 14:00 | 0.4            | SSW       |
| 26-Sep-2022 | 15:00 | 0.4            | SSW       |
| 26-Sep-2022 | 16:00 | 0.4            | SSW       |
| 26-Sep-2022 | 17:00 | 0.4            | SSW       |
| 26-Sep-2022 | 18:00 | 0.4            | SSW       |
| 26-Sep-2022 | 19:00 | 0.9            | SSW       |
| 26-Sep-2022 | 20:00 | 0.9            | SSW       |
| 26-Sep-2022 | 21:00 | 0.9            | SSW       |
| 26-Sep-2022 | 22:00 | 0.9            | SSW       |
|             | 23:00 | 0.9            | SSW       |
| 26-Sep-2022 |       | 1.3            | SSW       |
| 27-Sep-2022 | 00:00 | 1.3            | SSW       |
| 27-Sep-2022 | 01:00 |                | SSW       |
| 27-Sep-2022 |       | 0.9            |           |
| 27-Sep-2022 | 03:00 | 0.9            | SSW       |
| 27-Sep-2022 | 04:00 | 0.9            | SSW       |
| 27-Sep-2022 | 05:00 | 0.9            | SSW       |
| 27-Sep-2022 | 06:00 | 0.9            | SSW       |
| 27-Sep-2022 | 07:00 | 0.9            | SSW       |
| 27-Sep-2022 | 08:00 | 0.9            | SW        |
| 27-Sep-2022 | 09:00 | 0.4            | SW        |
| 27-Sep-2022 | 10:00 | 0.9            | SSW       |
| 27-Sep-2022 | 11:00 | 0.4            | WSW       |
| 27-Sep-2022 | 12:00 | 0.4            | SW        |
| 27-Sep-2022 | 13:00 | 1.3            | SSW       |
| 27-Sep-2022 | 14:00 | 1.3            | SW        |
| 27-Sep-2022 | 15:00 | 0.4            | SW        |
| 27-Sep-2022 | 16:00 | 0.0            | SSW       |
| 27-Sep-2022 | 17:00 | 0.4            | SSW       |
| 27-Sep-2022 | 18:00 | 0.4            | SW        |
| 27-Sep-2022 | 19:00 | 0.4            | WSW       |
| 27-Sep-2022 | 20:00 | 0.4            | SSW       |
| 27-Sep-2022 | 21:00 | 0.9            | SSW       |
| 27-Sep-2022 | 22:00 | 0.9            | SSW       |
| 27-Sep-2022 | 23:00 | 1.3            | SSW       |

| Date                       | Time  | Wind Speed m/s | Direction |
|----------------------------|-------|----------------|-----------|
| 28-Sep-2022                | 00:00 | 0.9            | WSW       |
| 28-Sep-2022                | 01:00 | 0.0            | WSW       |
| 28-Sep-2022                | 02:00 | 0.4            | WSW       |
| 28-Sep-2022                | 03:00 | 0.9            | SSW       |
| 28-Sep-2022                | 04:00 | 1.3            | SSW       |
| 28-Sep-2022                | 05:00 | 1.3            | SSW       |
| 28-Sep-2022                | 06:00 | 1.3            | SW        |
| 28-Sep-2022                | 07:00 | 1.3            | WSW       |
| 28-Sep-2022                | 08:00 | 0.9            | W         |
| 28-Sep-2022                | 09:00 | 0.0            | SSW       |
| 28-Sep-2022                | 10:00 | 0.4            | SSW       |
| 28-Sep-2022                | 11:00 | 0.4            | SSW       |
| 28-Sep-2022                | 12:00 | 0.0            | SW        |
| 28-Sep-2022                | 13:00 | 0.4            | SSW       |
| 28-Sep-2022                | 14:00 | 0.4            | SSW       |
| 28-Sep-2022                | 15:00 | 0.0            | SSW       |
| 28-Sep-2022                | 16:00 | 0.4            | SW        |
| 28-Sep-2022                | 17:00 | 0.4            | SSW       |
| 28-Sep-2022                | 18:00 | 0.0            | SW        |
| 28-Sep-2022                | 19:00 | 0.4            | SW        |
| 28-Sep-2022                | 20:00 | 0.4            | SW        |
| 28-Sep-2022                | 21:00 | 0.4            | SW        |
| 28-Sep-2022                | 22:00 | 0.4            | SSW       |
| 28-Sep-2022                | 23:00 | 1.3            | SW        |
| 29-Sep-2022                | 00:00 | 0.9            | SSW       |
| 29-Sep-2022                | 01:00 | 0.4            | SSW       |
| 29-Sep-2022                | 02:00 | 0.4            | SSW       |
| 29-Sep-2022                | 03:00 | 0.4            | SW        |
| 29-Sep-2022                | 04:00 | 0.0            | WSW       |
| 29-Sep-2022                | 05:00 | 0.4            | SSW       |
| 29-Sep-2022                | 06:00 | 0.0            | SW        |
| 29-Sep-2022                | 07:00 | 0.9            | SSW       |
| 29-Sep-2022                | 08:00 | 0.0            | SW        |
| 29-Sep-2022                | 09:00 | 0.0            | SW        |
| 29-Sep-2022                | 10:00 | 0.0            |           |
| 29-Sep-2022                | 11:00 | 0.0            | W         |
| 29-Sep-2022                | 12:00 | 0.0            | SW        |
| 29-Sep-2022                | 13:00 | 0.0            | W         |
| 29-Sep-2022                | 14:00 | 0.0            | SW        |
| 29-Sep-2022                | 15:00 | 0.0            | SW        |
| 29-Sep-2022                | 16:00 | 0.4            | SSW       |
| 29-Sep-2022                | 17:00 | 0.0            |           |
| 29-Sep-2022                | 18:00 | 0.0            | WSW       |
| 29-Sep-2022                | 19:00 | 0.0            |           |
| 29-Sep-2022                | 20:00 | 0.0            | SW        |
| 29-Sep-2022                | 21:00 | 0.0            | SSW       |
| 29-Sep-2022                | 22:00 | 0.0            | WSW       |
| 29-Sep-2022                | 23:00 | 0.4            | SSW       |
| 30-Sep-2022                | 00:00 | 0.9            | SSW       |
| 30-Sep-2022<br>30-Sep-2022 | 01:00 | 0.9            | SSW       |
|                            |       | 0.4            | SSW       |
| 30-Sep-2022                | 02:00 |                |           |
| 30-Sep-2022                | 03:00 | 1.3            | SSW       |
| 30-Sep-2022                | 04:00 | 0.9            |           |
| 30-Sep-2022                | 05:00 | 0.9            | SSW       |

| Date        | Time  | Wind Speed m/s | Direction |
|-------------|-------|----------------|-----------|
| 30-Sep-2022 | 06:00 | 0.4            | WSW       |
| 30-Sep-2022 | 07:00 | 0.4            | SW        |
| 30-Sep-2022 | 08:00 | 0.0            | SSW       |
| 30-Sep-2022 | 09:00 | 0.4            | WSW       |
| 30-Sep-2022 | 10:00 | 0.4            | SSW       |
| 30-Sep-2022 | 11:00 | 0.4            | SW        |
| 30-Sep-2022 | 12:00 | 0.4            | SSW       |
| 30-Sep-2022 | 13:00 | 0.9            | SW        |
| 30-Sep-2022 | 14:00 | 0.4            | SW        |
| 30-Sep-2022 | 15:00 | 0.4            | SSW       |
| 30-Sep-2022 | 16:00 | 1.3            | SW        |
| 30-Sep-2022 | 17:00 | 1.3            | SSW       |
| 30-Sep-2022 | 18:00 | 0.4            | SSW       |
| 30-Sep-2022 | 19:00 | 0.4            | SSW       |
| 30-Sep-2022 | 20:00 | 0.9            | SSW       |
| 30-Sep-2022 | 21:00 | 0.4            | SSW       |
| 30-Sep-2022 | 22:00 | 0.0            | WSW       |
| 30-Sep-2022 | 23:00 | 0.4            | SW        |

APPENDIX J EVENT ACTION PLANS

|  |  | ACTION  |  |  |
|--|--|---|--|--|
| EVENT  | ЕТ   | IEC   | ER   | CONTRACTOR   |
| ACTION LEVEL   |  |   | ·  |  |
| 1. Exceedance for<br>one sample                            | <ol> <li>Identify source, investigate the causes<br/>of exceedance and propose remedial measures;</li> <li>Inform IEC,ER and Contractor;</li> <li>Repeat measurement to confirm finding; and</li> <li>Increase monitoring frequency to daily.</li> </ol>   | <ol> <li>Check monitoring data submitted<br/>by ET;</li> <li>Check Contractor's working<br/>method; and</li> <li>Review and advise the ET and ER<br/>on the effectiveness of the<br/>proposed remedial measures.</li> </ol>   | 1. Notify Contractor.  | <ol> <li>Identify source, investigate the causes<br/>of exceedance and propose remedial<br/>measures</li> <li>Rectify any unacceptable practice and<br/>implement remedial measures; and</li> <li>Amend working methods agreed with<br/>ER if appropriate.</li> </ol>  |
| 2. Exceedance for<br>two or more<br>consecutive<br>samples | <ul> <li>Identify source, investigate the causes<br/>of exceedance and propose remedial measures;</li> <li>2. Inform IEC,ER and Contractor;</li> <li>3. Advise the ER and Contractor on the<br/>effectiveness of the proposed remedial<br/>measures;</li> <li>4. Repeat measurements to confirm findings;</li> <li>5. Increase monitoring frequency to daily;</li> <li>6. Discuss with IEC, ER and Contractor on<br/>remedial actions required;</li> <li>7. If exceedance continues, arrange meeting with<br/>IEC and ER; and</li> <li>8. If exceedance stops, cease additional<br/>monitoring.</li> </ul> | <ol> <li>Check monitoring data submitted<br/>by ET;</li> <li>Check Contractor's working<br/>method;</li> <li>Discuss with ET and Contractor<br/>on possible remedial measures;</li> <li>Advise the ET and ER on the<br/>effectiveness of the proposed<br/>remedial measures; and</li> <li>Supervise Implementation of<br/>remedial measures.</li> </ol> | <ol> <li>Confirm receipt of<br/>notification of failure in<br/>writing;</li> <li>Notify Contractor; and</li> <li>Supervise and ensure<br/>remedial measures<br/>properly implemented.</li> </ol> | <ol> <li>Identify source, investigate the causes<br/>of exceedance and propose remedial<br/>measures</li> <li>Submit proposals for remedial actions to<br/>ER with a copy to ET and IEC within 3<br/>working days of notification;</li> <li>Implement the agreed proposals; and</li> <li>Amend proposal if appropriate.</li> </ol> |

| LIMIT LEVEL   |   |   |  |   |
|---|---|---|--|---|
| 1.Exceedance for<br>one sample                            | <ul> <li>Identify source, investigate the causes<br/>of exceedanceand propose remedial measures;</li> <li>2. Inform ER, Contractor, IEC and EPD;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Assess effectiveness of Contractor's remedial<br/>actions and keep IEC, EPD and ER informed of<br/>the results.</li> </ul>  | <ol> <li>Check monitoring data<br/>submitted by ET;</li> <li>Check Contractor's working<br/>method;</li> <li>Discuss with ET, ER and<br/>Contractor on possible<br/>remedial measures;</li> <li>Advise the ER and ET on the<br/>effectiveness of the proposed<br/>remedial measures;</li> <li>Supervise implementation of<br/>remedial measures.</li> </ol>   | <ol> <li>Confirm receipt of notification of<br/>failure in writing;</li> <li>Notify Contractor; and</li> <li>Supervise and ensure remedial<br/>measures properly implemented.</li> </ol>   | <ol> <li>Identify source, investigate the<br/>causes of exceedance and propose<br/>remedial measures;</li> <li>Take immediate action to avoid<br/>further exceedance;</li> <li>Submit proposals for remedial<br/>actions to ER with a copy to ET<br/>and IEC within 3 working days of<br/>notification;</li> <li>Implement the agreed proposals;<br/>and</li> <li>Amend proposal if appropriate.</li> </ol>   |
| 2.Exceedance for<br>two or more<br>consecutive<br>samples | <ul> <li>Notify IEC, ER, Contractor and EPD;</li> <li>2. Identify source;</li> <li>3. Repeat measurement to confirm findings;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>6. Arrange meeting with IEC, Contractor and ER to discuss the remedial actions to be taken;</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ul> | <ol> <li>Check monitoring data<br/>submitted by ET;</li> <li>Check Contractor's working<br/>method;</li> <li>Discuss amongst ER, ET, and<br/>Contractor on the potential<br/>remedial actions;</li> <li>Review Contractor's remedial<br/>actions whenever necessary to<br/>assure their effectiveness and<br/>advise the ER accordingly; and</li> <li>Supervise the implementation<br/>of remedial measures.</li> </ol> | <ol> <li>Confirm receipt of notification of<br/>failure in writing;</li> <li>Notify Contractor;</li> <li>In consultation with the ET and IEC,<br/>agree with the Contractor on the<br/>remedial measures to be<br/>implemented;</li> <li>Supervise and ensure remedial<br/>measures properly implemented; and</li> <li>If exceedance continues, consider<br/>what portion of the work is<br/>responsible and instruct the<br/>Contractor to stop that portion of<br/>work until the exceedance is abated.</li> </ol> | <ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol> |

### **Event / Action Plan for Construction Noise**

| EVENT        |  |  | ACTION  |  |
|--------------|--|--|---|--|
|              | ЕТ   | IEC  | ER  | CONTRACTOR   |
| Action Level | <ul> <li>Notify IEC, ER and Contractor;</li> <li>2. Carry out investigation;</li> <li>3. Report the results of investigation to the IEC, ER and Contractor;</li> <li>4. Discuss with the Contractor and formulate remedial measures;</li> <li>5. Increase monitoring frequency to check mitigation effectiveness.</li> </ul>   | <ol> <li>Review the analysed results<br/>submitted by the ET;</li> <li>Review the proposed<br/>remedial measures by the<br/>Contractor and advise the<br/>ER accordingly;</li> <li>Supervise<br/>the implementation of<br/>remedial measures.</li> </ol>   | <ol> <li>Confirm receipt of notification of failure in<br/>writing;</li> <li>Notify Contractor;</li> <li>Require Contractor to propose remedial<br/>measures for the analysed noise problem;</li> <li>Ensure remedial measures are properly<br/>implemented</li> </ol>  | <ol> <li>Submit noise mitigation proposals to<br/>IEC and ER;</li> <li>Implement noise mitigation proposals.</li> </ol>  |
| Limit Level  | <ul> <li>Identify source;</li> <li>Inform IEC, ER, EPD and Contractor;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency;</li> <li>Carry out analysis of Contractor's<br/>working procedures to determine possible<br/>mitigation to be implemented;</li> <li>Inform IEC, ER and EPD the causes and<br/>actions taken for the exceedances;</li> <li>Assess effectiveness of Contractor's<br/>remedial actions and keep IEC, EPD and<br/>ER informed of the results;</li> <li>If exceedance stops, cease additional<br/>monitoring.</li> </ul> | <ol> <li>Discuss amongst ER, ET,<br/>and Contractor on the<br/>potential remedial actions;</li> <li>Review Contractors<br/>remedial actions whenever<br/>necessary to assure their<br/>effectiveness and advise the<br/>ER accordingly;</li> <li>Supervise<br/>the implementation of<br/>remedial measures.</li> </ol> | <ol> <li>Confirm receipt of notification of failure in<br/>writing;</li> <li>Notify Contractor;</li> <li>Require Contractor to propose remedial<br/>measures for the analysed noise problem;</li> <li>Ensure remedial measures properly<br/>implemented;</li> <li>If exceedance continues, consider what<br/>portion of the work is responsible and<br/>instruct the Contractor to stop that portion<br/>of work until the exceedance is abated.</li> </ol> | <ol> <li>Take immediate action to avoid further<br/>exceedance;</li> <li>Submit proposals for remedial actions to<br/>IEC within 3 working days of<br/>notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not<br/>under control;</li> <li>Stop the relevant portion of works as<br/>determined by the ER until<br/>the exceedance is abated.</li> </ol> |

|   |   |  | Action  |   |
|---|---|--|---|---|
| Event   | ET  | IEC  | ER  | Contractor  |
| Action level being<br>exceeded by one<br>sampling day                         | <ul> <li>Inform IEC, Contractor and ER;</li> <li>Check monitoring data, all plant,<br/>equipment and Contractor's working<br/>methods; and</li> <li>Discuss remedial measures with IEC<br/>and Contractor and ER.</li> </ul>  | <ol> <li>Discuss with ET, ER and<br/>Contractor on the implemented<br/>mitigation measures;</li> <li>Review proposals on remedial<br/>measures submitted by Contractor<br/>and advise the ER accordingly;<br/>and</li> <li>Review and advise the ET and ER<br/>on the effectiveness of the<br/>implemented mitigation measures.</li> </ol> | <ol> <li>Discuss with IEC, ET and Contractor<br/>on the implemented mitigation<br/>measures;</li> <li>Make agreement on the remedial<br/>measures to be implemented;</li> <li>Supervise the implementation of<br/>agreed remedial measures.</li> </ol>  | <ol> <li>Identify source(s) of impact;</li> <li>Inform the ER and confirm notification of<br/>the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ER, ET and IEC and purpose<br/>remedial measures to IEC and ER; and</li> <li>Implement the agreed mitigation<br/>measures.</li> </ol>  |
| Action level being<br>exceeded by two or<br>more consecutive<br>sampling days | <ul> <li>Repeat in-situ measurement on next day<br/>of exceedance to confirm findings;</li> <li>2. Inform IEC, contractor and ER;</li> <li>3. Check monitoring data, all plant,<br/>equipment and Contractor's working<br/>methods;</li> <li>4. Discuss remedial measures with IEC,<br/>contractor and ER</li> <li>5. Ensure remedial measures are<br/>implemented</li> </ul> | <ol> <li>Discuss with ET, Contractor and<br/>ER on the implemented mitigation<br/>measures;</li> <li>Review the proposed remedial<br/>measures submitted by Contractor<br/>and advise the ER accordingly;<br/>and</li> <li>Review and advise the ET and ER<br/>on the effectiveness of the<br/>implemented mitigation measures.</li> </ol> | <ol> <li>Discuss with ET, IEC and Contractor<br/>on the proposed mitigation measures;</li> <li>Make agreement on the remedial<br/>measures to be implemented ; and</li> <li>Discuss with ET, IEC and Contractor<br/>on the effectiveness of the<br/>implemented remedial measures.</li> </ol> | <ol> <li>Identify source(s) of impact;</li> <li>Inform the ER and confirm notification of<br/>the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment and<br/>consider changes of working methods;</li> <li>Discuss with ET, IEC and ER and submit<br/>proposal of remedial measures to ER and<br/>IEC within 3 working days of<br/>notification; and</li> <li>Implement the agreed mitigation<br/>measures.</li> </ol> |
| Limit level being exceeded by one   | Repeat measurement on next day of exceedance to confirm findings;   | 1. Discuss with ET, Contractor and<br>ER on the implemented mitigation   | 1. Discuss with ET, IEC and Contractor<br>on the implemented remedial   | <ol> <li>Identify source(s) of impact;</li> <li>Inform the ER and confirm notification of</li> </ol>  |

|  | Action   |  |  |  |  |
|--|--|--|--|--|--|
| Event  | ET   | IEC  | ER   | Contractor   |  |
| sampling day   | <ol> <li>Inform IEC, contractor and ER;</li> <li>Rectify unacceptable practice;</li> <li>Check monitoring data, all plant,<br/>equipment and Contractor's working<br/>methods;</li> </ol>  | measures;<br>2. Review the proposed remedial<br>measures submitted by Contractor<br>and advise the ER accordingly;<br>and  | <ul> <li>measures;</li> <li>2. Request Contractor to critically review the working methods;</li> <li>3. Make agreement on the remedial measures to be implemented; and</li> </ul>  | <ol> <li>Check all plant and equipment and<br/>consider changes of working methods;</li> </ol>   |  |
|  | <ul> <li>5. Consider changes of working methods;</li> <li>6. Discuss mitigation measures with IEC,<br/>ER and Contractor; and</li> <li>7. Ensure the agreed remedial measures<br/>are implemented</li> </ul>   |  | <ul> <li>4. Discuss with ET, IEC and Contractor<br/>on the effectiveness of the<br/>implemented remedial measures.</li> </ul>  | <ul> <li>5. Discuss with ET, IEC and ER and submit proposal of additional mitigation measures to ER and IEC within 3 working days of notification; and</li> <li>6. Implement the agreed remedial measures.</li> </ul>  |  |
| Limit level being<br>exceeded by two or<br>more consecutive<br>sampling days | <ul> <li>Inform IEC, contractor and ER;</li> <li>2. Check monitoring data, all plant,<br/>equipment and Contractor's working<br/>methods;</li> <li>3. Discuss mitigation measures with IEC,<br/>ER and Contractor; and</li> <li>4. Ensure mitigation measures are<br/>implemented; and</li> <li>5. Increase the monitoring frequency to<br/>daily until no exceedance of Limit<br/>Level for two consecutive days</li> </ul> | <ol> <li>Discuss with ET, Contractor and<br/>ER on the implemented mitigation<br/>measures;</li> <li>Review the proposed remedial<br/>measures submitted by Contractor<br/>and advise the ER accordingly;<br/>and</li> <li>Review and advise the ET and ER<br/>on the effectiveness of the<br/>implemented mitigation measures.</li> </ol> | <ul> <li>measures;</li> <li>2. Request Contractor to critically review the working methods;</li> <li>3. Make agreement on the remedial measures to be implemented;</li> <li>4. Discuss with ET and IEC on the effectiveness of the implemented mitigation measures; and</li> </ul> | <ol> <li>Identify source(s) of impact;</li> <li>Inform the ER and confirm notification of<br/>the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment and<br/>consider changes of working methods;</li> <li>Discuss with ET, IEC and ER and submit<br/>proposal of additional mitigation<br/>measures to ER and IEC within 3 working<br/>days of notification; and</li> <li>Implement the agreed remedial measures.</li> <li>As directed by the ER, to slow down or<br/>stop all or part of the dredging activities<br/>until no exceedance of Limit level.</li> </ol> |  |

Abbreviations: ET – Environmental Team, IEC – Independent Environmental Checker, ER – Engineer's Representative

Each step of actions required shall be implemented within 1 working day unless otherwise specified or agreed with EPD.

APPENDIX K SUMMARY OF EXCEEDANCE

### Appendix K Exceedance Report

### (A) Exceedance Report for Air Quality

| Environmental<br>Monitoring | Parameter | No. of non-project<br>related Exceedance |                | No. of Exceedance<br>related to the<br>Construction<br>Activities of the<br>Project |                |
|-----------------------------|-----------|--|----------------|---|----------------|
|                             |           | Action<br>Level                          | Limit<br>Level | Action<br>Level   | Limit<br>Level |
| Air Quality                 | 1-hr TSP  | 0  | 0              | 0   | 0              |
|                             | 24-hr TSP | 0  | 0              | 0   | 0              |

### (B) Exceedance Report for Construction Noise

| Environmental<br>Monitoring | Parameter          | No. of non-project<br>related Exceedance |                | No. of Exceedance<br>related to the<br>Construction<br>Activities of the<br>Project |                |
|-----------------------------|--------------------|--|----------------|---|----------------|
|                             |                    | Action<br>Level                          | Limit<br>Level | Action<br>Level   | Limit<br>Level |
| Noise                       | Leq(30 min.) dB(A) | 0  | 0              | 0   | 0              |

### (C) Exceedance Report for Water Quality

| Environmental<br>Monitoring | Parameter             | No. of non-project<br>related Exceedance |                | related Exceedance |                | l to the<br>ruction<br>es of the |
|-----------------------------|-----------------------|--|----------------|--------------------|----------------|----------------------------------|
|                             |                       | Action<br>Level                          | Limit<br>Level | Action<br>Level    | Limit<br>Level |                                  |
|                             | Dissolved Oxygen (DO) | 0  | 0              | 0                  | 0              |                                  |
| Water Quality               | Turbidity             | 0  | 0              | 0                  | 0              |                                  |
|                             | Suspended Solids (SS) | 0  | 0              | 0                  | 0              |                                  |

APPENDIX L SITE AUDIT SUMMARY Contract No. YL/2020/01 - Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 1 Site Formation and Infrastructure Works inside Lok Ma Chau Loop and Western Connection Road Phase 1 Development of Lok Ma Chau Loop: Main Works Package 1 – Environmental Team Contract No. YL/2020/01 – Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 1 Site Formation and Infrastructure Works inside Lok Ma Chau Loop and Western Connection Road Phase 1

### Weekly Site Inspection Record Summary

|--|

| Checklist Reference Number | 220909                    |
|----------------------------|---------------------------|
| Date                       | 9 September 2022 (Friday) |
| Time                       | 15:00-16:00               |

| D A N      |   | Related  |
|------------|---|----------|
| Ref. No.   | Non-Compliance  | Item No. |
| -          | None identified   | -        |
| D.C.N.     | Develop(Oherenet) and   | Related  |
| Ref. No.   | Remarks/Observations  | Item No. |
|            | B. Air Quality  |          |
|            | No environmental deficiency was identified during site inspection.  |          |
|            | C. Noise  |          |
|            | No environmental deficiency was identified during site inspection.  |          |
|            | D. Water Quality  |          |
| 220909-R01 | The wheel washing water should be collected properly at WCR.  | D4       |
|            |   |          |
|            | E. Waste / Chemical Management  |          |
|            | No environmental deficiency was identified during site inspection.  |          |
|            | F. Land Contamination   |          |
|            | No environmental deficiency was identified during site inspection.  |          |
|            | G. Landscape and Visual   |          |
|            | No environmental deficiency was identified during site inspection.  |          |
|            | H. Ecology  |          |
|            | No environmental deficiency was identified during site inspection.  |          |
|            | I. Fisheries  |          |
|            | No environmental deficiency was identified during site inspection.  |          |
|            | J. Permits/Licences   |          |
|            | No environmental deficiency was identified during site inspection.  |          |
|            | K. Others   |          |
|            | Follow-up on previous audit section (Ref. No.: 220831), all environmental deficiencies have been improved/ rectified by the contractor. |          |

|             | Name               | Signature | Date             |
|-------------|--------------------|-----------|------------------|
| Recorded by | Ivy Tam            | Try       | 9 September 2022 |
| Checked by  | Dr. Priscilla Choy | NF        | 9 September 2022 |

Development of Lok Ma Chau Loop: Main Works Package 1 – Environmental Team Contract No. YL/2020/01 – Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 1 Site Formation and Infrastructure Works inside Lok Ma Chau Loop and Western Connection Road Phase 1

| Weekly Site Inspection Record Summary<br>Inspection Information |                               |  |  |
|---|-------------------------------|--|--|
| Checklist Reference Number                                      | 220914                        |  |  |
| Date  | 14 September 2022 (Wednesday) |  |  |
| Time  | 9:30-10:30                    |  |  |

| Ref. No.   | Non-Compliance  | Related<br>Item No. |
|------------|---|---------------------|
| -          | None identified   | _                   |
| Ref. No.   | Remarks/Observations  | Related<br>Item No. |
|            | B. Air Quality  |                     |
| 220914-R01 | • Water spraying should be provided for the dusty generation works and haul road at near Pond 13 for dust suppression.                  | B1, B11             |
|            | C. Noise  |                     |
|            | No environmental deficiency was identified during site inspection.  |                     |
|            | D. Water Quality  |                     |
|            | No environmental deficiency was identified during site inspection.  |                     |
|            | E. Waste / Chemical Management  |                     |
|            | No environmental deficiency was identified during site inspection.  |                     |
|            | F. Land Contamination   |                     |
|            | No environmental deficiency was identified during site inspection.  |                     |
|            | G. Landscape and Visual   |                     |
|            | No environmental deficiency was identified during site inspection.  |                     |
|            | H. Ecology  |                     |
|            | No environmental deficiency was identified during site inspection.  |                     |
|            | I. Fisheries  |                     |
|            | No environmental deficiency was identified during site inspection.  |                     |
|            | J. Permits/Licences   |                     |
|            | No environmental deficiency was identified during site inspection.  |                     |
|            | K. Others   |                     |
|            | Follow-up on previous audit section (Ref. No.: 220909), all environmental deficiencies have been improved/ rectified by the contractor. |                     |

|             | Name               | Signature | Date              |
|-------------|--------------------|-----------|-------------------|
| Recorded by | Him Ng             | tit       | 16 September 2022 |
| Checked by  | Dr. Priscilla Choy | wit       | 16 September 2022 |

Development of Lok Ma Chau Loop: Main Works Package 1 – Environmental Team

Contract No. YL/2020/01 – Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 1 Site Formation and Infrastructure Works inside Lok Ma Chau Loop and Western Connection Road Phase 1

Weekly Site Inspection Record Summary

**Inspection Information** 

| mspection mornation        |                               |
|----------------------------|-------------------------------|
| Checklist Reference Number | 220921                        |
| Date                       | 21 September 2022 (Wednesday) |
| Time                       | 9:30-10:30                    |

| Ref. No.  | Non-Compliance  | Related<br>Item No |
|-----------|---|--------------------|
| Kel. INO. | None identified   | Item No            |
| -         |   | Related            |
| Ref. No.  | Remarks/Observations  | Item No            |
|           | B. Air Quality  | Item 100           |
|           | No environmental deficiency was identified during site inspection.                          |                    |
|           |   |                    |
|           | C. Noise  |                    |
|           | No environmental deficiency was identified during site inspection.                          |                    |
|           |   |                    |
|           | D. Water Quality  |                    |
|           | No environmental deficiency was identified during site inspection.                          |                    |
|           |   |                    |
|           | E. Waste / Chemical Management  |                    |
|           | No environmental deficiency was identified during site inspection.                          |                    |
|           | F. Land Contamination   |                    |
|           | No environmental deficiency was identified during site inspection.                          |                    |
|           | G. Landscape and Visual   |                    |
|           | No environmental deficiency was identified during site inspection.                          |                    |
|           | H. Ecology  |                    |
|           | No environmental deficiency was identified during site inspection.                          |                    |
|           | I. Fisheries  |                    |
|           | No environmental deficiency was identified during site inspection.                          |                    |
|           | J. Permits/Licences   |                    |
|           | No environmental deficiency was identified during site inspection.                          |                    |
|           | K. Others   |                    |
|           | Follow-up on previous audit section (Ref. No.: 220914), all environmental deficiencies have |                    |
|           | been improved/ rectified by the contractor.   |                    |

|             | Name               | Signature | Date              |
|-------------|--------------------|-----------|-------------------|
| Recorded by | Him Ng             | ATT       | 22 September 2022 |
| Checked by  | Dr. Priscilla Choy | WF        | 22 September 2022 |
|             |                    | /         |                   |

Development of Lok Ma Chau Loop: Main Works Package 1 – Environmental Team Contract No. YL/2020/01 – Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 1 Site Formation and Infrastructure Works inside Lok Ma Chau Loop and Western Connection Road Phase 1

### Weekly Site Inspection Record Summary

Inspection Information

| Checklist Reference Number | 220928                        |  |
|----------------------------|-------------------------------|--|
| Date                       | 28 September 2022 (Wednesday) |  |
| Time                       | 13:45-14:45                   |  |

|          |  | Related  |
|----------|--|----------|
| Ref. No. | Non-Compliance   | Item No. |
| -        | None identified  | -        |
|          |  | Related  |
| Ref. No. | Remarks/Observations   | Item No. |
|          | B. Air Quality   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | C. Noise   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | D. Water Quality   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | E. Waste / Chemical Management   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | F. Land Contamination  |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | G. Landscape and Visual  |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | H. Ecology   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | I. Fisheries   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | J. Permits/Licences  |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | K. Others  |          |
|          | Follow-up on previous audit section (Ref. No.: 220921), no environmental deficiencies was identified during site inspection. |          |

|             | Name               | Signature | Date              |
|-------------|--------------------|-----------|-------------------|
| Recorded by | Adrian Lam         | A         | 29 September 2022 |
| Checked by  | Dr. Priscilla Choy | LE        | 29 September 2022 |

Contract No. YL/2020/02 – Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 2 Western Connection Road Phase 2, Connection Roads to Fanling / San Tin Highway and Direct Road Link Phase 1

Development of Lok Ma Chau Loop: Main Works Package 1 – Environmental Team Contract No. YL/2020/02 – Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 2 Western Connection Road Phase 2, Connection Roads to Fanling / San Tin Highway and Direct Road Link Phase 1

### Weekly Site Inspection Record Summary

### **Inspection Information**

| Checklist Reference Number | 220909                    |
|----------------------------|---------------------------|
| Date                       | 9 September 2022 (Friday) |
| Time                       | 14:00 - 15:00             |

| -        |  | Related  |
|----------|--|----------|
| Ref. No. | Non-Compliance   | Item No. |
| -        | None identified  | -        |
| DAN      |  | Related  |
| Ref. No. | Remarks/Observations   | Item No. |
|          | B. Air Quality   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | C. Noise   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | D. Water Quality   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | E. Waste / Chemical Management   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | F. Land Contamination  |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | G. Landscape and Visual  |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | H. Ecology   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | I. Fisheries   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | J. Permits/Licences  |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | K. Others  |          |
|          | • Follow-up on previous audit section (Ref. No.: 220831), all environmental deficiencies were rectified/ improved by the contractor. |          |

|             | Name               | Signature | Date             |
|-------------|--------------------|-----------|------------------|
| Recorded by | Ivy Tam            | Lun       | 9 September 2022 |
| Checked by  | Dr. Priscilla Choy | WF        | 9 September 2022 |
|             |                    |           | •                |

Development of Lok Ma Chau Loop: Main Works Package 1 – Environmental Team

Contract No. YL/2020/02 – Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 2 Western Connection Road Phase 2, Connection Roads to Fanling / San Tin Highway and Direct Road Link Phase 1

| Weekly | Site | Inspection | Record | Summary |
|--------|------|------------|--------|---------|
| T /*   | т    | e          |        |         |

| Checklist Reference Number 220914 |                               |  |  |
|-----------------------------------|-------------------------------|--|--|
| Date                              | 14 September 2022 (Wednesday) |  |  |
| Time                              | 14:00 - 15:30                 |  |  |

| DAN        |   | Related<br>Item No. |  |
|------------|---|---------------------|--|
| Ref. No.   | Non-Compliance  |                     |  |
| -          | None identified   | -                   |  |
| D.C.N.     | Demonstra (Observer) form   | Related             |  |
| Ref. No.   | Remarks/Observations  | Item No.            |  |
| 220014 D01 | B. Air Quality         • To replace the invalid NRMM label for the crane at RW9.  | D24                 |  |
| 220914-R01 | • To replace the invalid NRMM label for the crane at RW9.   | B24                 |  |
|            | C. Noise  |                     |  |
|            | No environmental deficiency was identified during site inspection.  |                     |  |
|            | D. Water Quality  |                     |  |
| 220914-R02 | To clear the blocked drain at the site area near Pai Lau.   | D8                  |  |
|            | E. Waste / Chemical Management  |                     |  |
|            | • No environmental deficiency was identified during site inspection.  |                     |  |
|            | F. Land Contamination   |                     |  |
|            | No environmental deficiency was identified during site inspection.  |                     |  |
|            | G. Landscape and Visual   |                     |  |
|            | No environmental deficiency was identified during site inspection.  |                     |  |
|            | H. Ecology  |                     |  |
|            | No environmental deficiency was identified during site inspection.  |                     |  |
|            | I. Fisheries  |                     |  |
|            | No environmental deficiency was identified during site inspection.  |                     |  |
|            | J. Permits/Licences   |                     |  |
|            | No environmental deficiency was identified during site inspection.  |                     |  |
|            | K. Others   |                     |  |
|            | • Follow-up on previous audit section (Ref. No.: 220909), no major environmental deficiency was observed/identified during site inspection. |                     |  |

|             | Name               | Signature | Date              |
|-------------|--------------------|-----------|-------------------|
| Recorded by | Him Ng             | Ait       | 16 September 2022 |
| Checked by  | Dr. Priscilla Choy |           | 16 September 2022 |
|             |                    |           | •                 |

Development of Lok Ma Chau Loop: Main Works Package 1 – Environmental Team

Contract No. YL/2020/02 – Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 2 Western Connection Road Phase 2, Connection Roads to Fanling / San Tin Highway and Direct Road Link Phase 1

#### Weekly Site Inspection Record Summary

Inspection Information

| Checklist Reference Number | 220921                        |  |  |
|----------------------------|-------------------------------|--|--|
| Date                       | 21 September 2022 (Wednesday) |  |  |
| Time                       | 14:00 – 15:30                 |  |  |

| D A M      |   | Related  |
|------------|---|----------|
| Ref. No.   | Non-Compliance  | Item No. |
| -          | None identified   | -        |
| D.C.N.     | Demonstra (Observer from  | Related  |
| Ref. No.   | Remarks/Observations  | Item No. |
|            | B. Air Quality  |          |
|            | No environmental deficiency was identified during site inspection.  |          |
|            | C. Noise  |          |
|            | No environmental deficiency was identified during site inspection.  |          |
|            | D. Water Quality  |          |
| 220921-R01 | Clear the accumulated sediment at the sedimentation tank at LCS   | D7iii.   |
|            | E. Waste / Chemical Management  |          |
|            | No environmental deficiency was identified during site inspection.  |          |
|            | F. Land Contamination   |          |
|            | No environmental deficiency was identified during site inspection.  |          |
|            | G. Landscape and Visual   |          |
|            | No environmental deficiency was identified during site inspection.  |          |
|            | H. Ecology  |          |
|            | No environmental deficiency was identified during site inspection.  |          |
|            | I. Fisheries  |          |
|            | No environmental deficiency was identified during site inspection.  |          |
|            | J. Permits/Licences   |          |
|            | No environmental deficiency was identified during site inspection.  |          |
|            | K. Others   |          |
|            | • Follow-up on previous audit section (Ref. No.: 220914), all environmental deficiencies have been improved/ rectified by the contractor. |          |

|             | Name               | Signature | Date              |
|-------------|--------------------|-----------|-------------------|
| Recorded by | Him Ng             | dit       | 22 September 2022 |
| Checked by  | Dr. Priscilla Choy | WF        | 22 September 2022 |
|             |                    | 1         |                   |

Development of Lok Ma Chau Loop: Main Works Package 1 – Environmental Team Contract No. YL/2020/02 – Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 2 Western Connection Road Phase 2, Connection Roads to Fanling / San Tin Highway and Direct Road Link Phase 1

#### Weekly Site Inspection Record Summary

Inspection Information

| Checklist Reference Number | 220928                        |  |
|----------------------------|-------------------------------|--|
| Date                       | 28 September 2022 (Wednesday) |  |
| Time                       | 09:00 - 11:00                 |  |

|          |   | Related |
|----------|---|---------|
| Ref. No. | Non-Compliance  | Item No |
| -        | None identified   | -       |
|          |   | Related |
| Ref. No. | Remarks/Observations  | Item No |
|          | B. Air Quality  | -       |
|          | No environmental deficiency was identified during site inspection.  |         |
|          | C. Noise  |         |
|          | No environmental deficiency was identified during site inspection.  |         |
|          | D. Water Quality  |         |
|          | No environmental deficiency was identified during site inspection.  |         |
|          | E. Waste / Chemical Management  |         |
|          | No environmental deficiency was identified during site inspection.  |         |
|          | F. Land Contamination   |         |
|          | No environmental deficiency was identified during site inspection.  |         |
|          | G. Landscape and Visual   |         |
|          | No environmental deficiency was identified during site inspection.  |         |
|          | H. Ecology  |         |
|          | No environmental deficiency was identified during site inspection.  | 2       |
|          | I. Fisheries  |         |
|          | No environmental deficiency was identified during site inspection.  |         |
|          | J. Permits/Licences   |         |
|          | No environmental deficiency was identified during site inspection.  |         |
|          | K. Others   |         |
|          | • Follow-up on previous audit section (Ref. No.: 220921), all environmental deficiencies have been improved/ rectified by the contractor. |         |

|             | Name               | Signature | Date              |
|-------------|--------------------|-----------|-------------------|
| Recorded by | Adrian Lam         | A         | 29 September 2022 |
| Checked by  | Dr. Priscilla Choy | WE        | 29 September 2022 |

# Contract No. YL/2021/01 – Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 3 Direct Road Link Phase 2

# Development of Lok Ma Chau Loop: Main Works Package 1 – Environmental Team

# Contract No. YL/2021/01 – Direct Road Link Phase 2

### Weekly Site Inspection Record Summary Inspection Information

| Checklist Reference Number | 220905                    |  |
|----------------------------|---------------------------|--|
| Date                       | 5 September 2022 (Monday) |  |
| Time                       | 14:00 - 15:00             |  |

|          |  | Related |
|----------|--|---------|
| Ref. No. | Non-Compliance   | Item No |
| -        | None identified  | -       |
|          |  | Related |
| Ref. No. | Remarks/Observations   | Item No |
|          | B. Air Quality   |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | C. Noise   |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | D. Water Quality   |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | E. Waste / Chemical Management   |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | F. Land Contamination  |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | G. Landscape and Visual  |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | H. Ecology   |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | I. Fisheries   |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | J. Permits/Licences  |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | K. Others  |         |
|          | • Follow-up on previous audit section (Ref. No.: 220829), no major environmental deficiency was identified during site inspection. |         |

| A   | 6 September 2022 |
|-----|------------------|
| nit | 6 September 2022 |
|     | -NF              |

# Development of Lok Ma Chau Loop: Main Works Package 1 – Environmental Team

# Contract No. YL/2021/01 – Direct Road Link Phase 2

| Weekly Site Inspection Record Sur | nmary                       |  |
|-----------------------------------|-----------------------------|--|
| Inspection Information            |                             |  |
| Checklist Reference Number        | 220913                      |  |
| Date                              | 13 September 2022 (Tuesday) |  |
| Time                              | 14:00 - 15:00               |  |

|          |  | Related |
|----------|--|---------|
| Ref. No. | Non-Compliance   | Item No |
| -        | None identified  | -       |
|          |  | Related |
| Ref. No. | Remarks/Observations   | Item No |
|          | B. Air Quality   |         |
|          | • No environmental deficiency was identified during site inspection.   |         |
|          |  |         |
|          | C. Noise   |         |
|          | • No environmental deficiency was identified during site inspection.   |         |
|          |  |         |
|          | D. Water Quality   |         |
|          | • No environmental deficiency was identified during site inspection.   |         |
|          | 1  |         |
|          | E. Waste / Chemical Management   |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | F. Land Contamination  |         |
|          | No environmental deficiency was identified during site inspection.   | 4       |
|          | G. Landscape and Visual  |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | H. Ecology   |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | I. Fisheries   |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | J. Permits/Licences  |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | K. Others  |         |
|          | • Follow-up on previous audit section (Ref. No.: 220905), no major environmental deficiency was identified during site inspection. |         |

| Date             |
|------------------|
| 5 September 2022 |
| 5 September 2022 |
| ;                |

## Development of Lok Ma Chau Loop: Main Works Package 1 – Environmental Team

## Contract No. YL/2021/01 – Direct Road Link Phase 2

| Weekly Site Inspection Record Sun | nmary                      |
|-----------------------------------|----------------------------|
| Inspection Information            |                            |
| Checklist Reference Number        | 220919                     |
| Date                              | 19 September 2022 (Monday) |
| Time                              | 14:15 - 15:00              |

|          |  | Related  |
|----------|--|----------|
| Ref. No. | Non-Compliance   | Item No. |
| -        | None identified  | -        |
|          |  | Related  |
| Ref. No. | Remarks/Observations   | Item No. |
|          | B. Air Quality   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | C. Noise   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | • No environmental denciency was identified during site inspection.  |          |
|          | D. Water Quality   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          |  |          |
|          | E. Waste / Chemical Management   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          |  |          |
|          | F. Land Contamination  |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | G. Landscape and Visual  |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | H. Ecology   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | I. Fisheries   |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | J. Permits/Licences  |          |
|          | No environmental deficiency was identified during site inspection.   |          |
|          | K. Others  |          |
|          | Follow-up on previous audit section (Ref. No.: 220913), no major environmental deficiency was identified during site inspection. |          |

|             | Name               | Signature | Date              |
|-------------|--------------------|-----------|-------------------|
| Recorded by | Him Ng             | ATT       | 19 September 2022 |
| Checked by  | Dr. Priscilla Choy | WF        | 19 September 2022 |

## Development of Lok Ma Chau Loop: Main Works Package 1 – Environmental Team

## Contract No. YL/2021/01 – Direct Road Link Phase 2

| Weekly Site Inspection Record Sur<br>Inspection Information | mmary                      |  |
|---|----------------------------|--|
| Checklist Reference Number                                  | 220926                     |  |
| Date  | 26 September 2022 (Monday) |  |
| Time  | 14:00 - 15:15              |  |

|          |  | Related |
|----------|--|---------|
| Ref. No. | Non-Compliance   | Item No |
|          | None identified  | -       |
|          |  | Related |
| Ref. No. | Remarks/Observations   | Item No |
|          | B. Air Quality   |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | C. Noise   |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | • No environmental deficiency was identified during site inspection.   |         |
|          | D. Water Quality   |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | E. Waste / Chemical Management   |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | • No environmental denetency was identified during site inspection.  |         |
|          | F. Land Contamination  |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | G. Landscape and Visual  |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | H. Ecology   |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | I. Fisheries   |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | J. Permits/Licences  |         |
|          | No environmental deficiency was identified during site inspection.   |         |
|          | K. Others  |         |
|          | • Follow-up on previous audit section (Ref. No.: 220919), no major environmental deficiency was identified during site inspection. |         |

|             | Name               | Signature | Date              |
|-------------|--------------------|-----------|-------------------|
| Recorded by | Adrian Lam         | A         | 27 September 2022 |
| Checked by  | Dr. Priscilla Choy | NET       | 27 September 2022 |

APPENDIX M ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

| EIA Ref.  | EM&A                   | Recommended Mitigation Measures  | Objectives of the  | Who to     | Location of the           | When to               | Implementation |
|-----------|------------------------|--|--|------------|---------------------------|-----------------------|----------------|
|           | Log                    |  | recommended  | implement  | measures                  | Implement the         | Status         |
|           | Ref                    |  | Measures & Main  | the        |                           | measures?             |                |
|           |                        |  | Concerns to address  | measures?  |                           |                       |                |
| Construct | tion Dust l            | ıpact  |  |            | ·                         |                       |                |
| S3.8      | D1-DP<br>1/DP2/<br>DP3 | practice should be adopted. Watering once per hour on exposed<br>worksites and haul road is proposed to achieve dust removal   | Minimize dust impact at<br>the nearby sensitive<br>receivers | Contractor | All construction<br>sites | Construction<br>stage | *٨             |
|           |                        | intensity of no less than 1.6 L/m2 to achieve the respective dust removal efficiencies   |  |            |                           |                       |                |
| S3.8      | D2-DP                  | The contractor shall follow the procedures and requirements  | Reduce air pollution   | Contractor | All construction          | Construction          |                |
|           | 1/DP2/                 | given in the Air Pollution Control (Construction Dust) Regulation  | emission from  |            | sites                     | stage                 |                |
|           | DP3                    | All vehicles shall be shut down in intermittent use  | construction vehicles and                                    |            |                           |                       | ۸              |
|           |                        | • Only well-maintained plant should be operated on-site to   | plants   |            |                           |                       | ۸              |
|           |                        | avoid emission of dark smoke   |  |            |                           |                       |                |
|           |                        | Valid No-Road Mobile Machinery (NRMM) labels should be   |  |            |                           |                       | *              |
|           |                        | provided to regulated machines   |  |            |                           |                       |                |
| S3.8      | D2-DP                  | <ul> <li>Following dust suppression measures should also be<br/>incorporated by the Contractor to control the dust nuisance</li> </ul>   | Minimize dust impact at                                      | Contractor | All construction          | Construction          | ۸              |
|           | 1/DP2/                 | throughout the construction Phase  | the nearby sensitive   |            | sites                     | stage                 |                |
|           | DP3                    | covered entirely by impervious sheeting or sprayed with<br>water to maintain the entire surface wet and then removed<br>or backfilled or reinstated where practicable within 24                          | receivers  |            |                           |                       | ۸              |
|           |                        | <ul> <li>hours of the excavation or unloading;</li> <li>Any dusty materials remaining after a stockpile is removed<br/>should be wetted with water and cleared from the surface<br/>of roads;</li> </ul> |  |            |                           |                       | ۸              |
|           |                        | <ul> <li>A stockpile of dusty material should not be extend beyond<br/>the pedestrian barriers, fencing or traffic cones;</li> <li>The load of dusty materials on a vehicle leaving a</li> </ul>         |  |            |                           |                       | ٨              |
|           |                        | construction site should be covered entirely by impervious sheeting to ensure that the dusty material do not leak from   |  |            |                           |                       | ۸              |

| EIA Ref. | EM&A | Recommended Mitigation Measures  | Objectives of the   | Who to    | Location of the | When to       | Implementation             |
|----------|------|--|---------------------|-----------|-----------------|---------------|----------------------------|
|          | Log  |  | recommended         | implement | measures        | Implement the | Status                     |
|          | Ref  |  | Measures & Main     | the       |                 | measures?     |                            |
|          |      |  | Concerns to address | measures? |                 |               |                            |
|          |      | <ul> <li>the vehicle;</li> <li>Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li> <li>When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period.</li> <li>The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;</li> <li>Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;</li> <li>Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for</li> </ul> | Concerns to address | measures? |                 |               | л<br>Л<br>Л<br>Л<br>Л<br>Л |
|          |      | <ul> <li>material transport should be totally enclosed by impervious sheeting;</li> <li>Every stock of more than 20 bags of cement or dry</li> </ul>   |                     |           |                 |               |                            |
|          |      | pulverised fuel ash (PFA) should be covered entirely by  |                     |           |                 |               | ٨                          |

| EIA Ref.  | EM&A       | Recommended Mitigation Measures   | Objectives of the         | Who to     | Location of the  | When to       | Implementation |
|-----------|------------|---|---------------------------|------------|------------------|---------------|----------------|
|           | Log        |   | recommended               | implement  | measures         | Implement the | Status         |
|           | Ref        |   | Measures & Main           | the        |                  | measures?     |                |
|           |            |   | Concerns to address       | measures?  |                  |               |                |
|           |            | <ul> <li>impervious sheeting or placed in an area sheltered on the top and the 3 sides;</li> <li>Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked</li> </ul>  |                           |            |                  |               | N/A            |
|           |            | <ul> <li>with the material filling line and no overfilling is allowed;</li> <li>Loading, unloading, transfer, handling or storage of bulk<br/>cement or dry PFA should be carried out in a totally<br/>enclosed system or facility, and any vent or exhaust should<br/>be fitted with an effective fabric filter or equivalent air</li> </ul>   |                           |            |                  |               | N/A            |
|           |            | <ul> <li>pollution control system; and</li> <li>Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.</li> </ul> |                           |            |                  |               | ۸              |
| S3.8      | D4-DP      | Implement regular dust monitoring under EM&A programme  | Monitoring of dust impact | Contractor | Selected         | Construction  | ۸              |
|           | 1/DP2/     | during the construction stage.  |                           |            | representative   | stage         |                |
|           | DP3        |   |                           |            | dust             |               |                |
|           |            |   |                           |            | monitoring       |               |                |
|           |            |   |                           |            | station          |               |                |
| Construct | tion Noise | Impact  |                           | •          | •                |               |                |
| S4.8      | N-CP1-     | Implement the following good site management practices:   | Control construction      | Contractor | All construction | Construction  |                |
|           | DP1/D      | Only well-maintained plant should be operated on-site and<br>plant should be serviced regularly during the construction   | airborne                  |            | sites            | stage         | ٨              |
|           | P2/DP3     | <ul> <li>programme;</li> <li>Machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>Plant known to emit noise strongly in one direction, where</li> </ul>  | noise                     |            |                  |               | ^              |
|           |            | possible, be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction  |                           |            |                  |               | ۸              |

| EIA Ref. | EM&A   | Recommended Mitigation Measures   | Objectives of the         | Who to     | Location of the  | When to       | Implementation |
|----------|--------|---|---------------------------|------------|------------------|---------------|----------------|
|          | Log    |   | recommended               | implement  | measures         | Implement the | Status         |
|          | Ref    |   | Measures & Main           | the        |                  | measures?     |                |
|          |        |   | Concerns to address       | measures?  |                  |               |                |
|          |        | <ul> <li>equipment should be properly fitted and maintained during the construction works;</li> <li>Mobile plant should be sited as far away from NSRs as possible and practicable;</li> <li>Material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul> |                           |            |                  |               | ۸              |
| S4.8     | N-CP2- | Install temporary site hoarding (approx 2.4m high) located on the site boundaries between noisy construction activities and NSRs.   | Reduce the construction   | Contractor | All construction | Construction  | ٨              |
|          | DP1/D  | The conditions of the hoardings shall be properly maintained  | noise levels at low-level |            | sites where      | phase         |                |
|          | P2/DP3 | throughout the construction period.   | zone of NSRs through      |            | practicable      |               |                |
|          |        |   | partial screening.        |            |                  |               |                |
| S4.8     | N-CP3- | Install movable noise barriers and full enclosure, screen the noisy   | Screen the noisy plant    | Contractor | All construction | Construction  | ۸              |
|          | DP1/D  | plants including air compressor and generator.  | items to be used at all   |            | sites where      | phase         |                |
|          | P2/DP3 |   | construction sites        |            | practicable      |               |                |
| S4.8     | N-CP4- | Use of "Quiet" Plant and Working Methods  | Reduce the noise levels   | Contractor | All construction | Construction  | ۸              |
|          | DP1/D  |   | of plant items            |            | sites where      | phase         |                |
|          | P2/DP3 |   |                           |            | practicable      |               |                |
| S4.8     | N-CP5- | Sequencing operation of construction plants where practicable.  | Operate sequentially      | Contractor | All construction | Construction  | ٨              |
|          | DP1/D  |   | within the same work site |            | sites where      | phase         |                |
|          | P2/DP3 |   | to reduce the             |            | practicable      |               |                |
|          |        |   | construction airborne     |            |                  |               |                |
|          |        |   | noise                     |            |                  |               |                |
| S4.8     | N-CP6- | Setting the concrete lorry mixer at around 25m away from the existing NSRs along Ha Wan Tsuen Road and Lok Ma Chau Road   | Reduce the noise levels   | Contractor | Sections with    | Construction  | ۸              |
|          | DP2    |   | from concrete lorry mixer |            | NSRs along Ha    | phase         |                |
|          |        |   |                           |            | Wan Tsuen        |               |                |
|          |        |   |                           |            | Road and Lok     |               |                |

| EIA Ref.  | EM&A       | Recommended Mitigation Measures  | Objectives of the        | Who to     | Location of the  | When to       | Implementation |
|-----------|------------|--|--------------------------|------------|------------------|---------------|----------------|
|           | Log        |  | recommended              | implement  | measures         | Implement the | Status         |
|           | Ref        |  | Measures & Main          | the        |                  | measures?     |                |
|           |            |  | Concerns to address      | measures?  |                  |               |                |
|           |            |  |                          |            | Ma Chau Road     |               |                |
| S4.8      | N-CP8-     | Provide temporary noise barrier during construction phase.   | Control airborne noise   | Contractor | Refer to Figure  | Construction  | ٨              |
|           | DP2        |  | from construction access |            | 4-8 of the EIA   | phase         |                |
|           |            |  | road traffic             |            | report           |               |                |
| S4.8      | N-CP7-     | Implement a noise monitoring under EM&A programme.   | Monitor the construction | Contractor | Selected         | Construction  | ٨              |
|           | DP2/N-     |  | noise levels at the      |            | representative   | phase         |                |
|           | CP6-D      |  | selected representative  |            | noise monitoring |               |                |
|           | P1/N-C     |  | locations                |            | station          |               |                |
|           | P6-DP3     |  |                          |            |                  |               |                |
| Water Qua | lity Impac | t (Construction Phase)   |                          |            |                  |               |                |
| S5.7      | W1-CP      | Construction Runoff and Site Drainage  | Minimize water quality   | Contractor | All construction | Construction  |                |
|           | -DP1/D     | In accordance with the Practice Note for Professional Persons on<br>Construction Site Drainage, Environmental Protection | impact from construction |            | sites where      | phase         |                |
|           | P2/DP3     | Department,<br>1994 (ProPECC PN 1/94), construction phase mitigation   | site runoff and general  |            | practicable      |               |                |
|           |            | measures,  | construction activities  |            |                  |               |                |
|           |            | where appropriate, should include the following:   |                          |            |                  |               |                |
|           |            | <ul> <li>Update and implementation of Stormwater Pollution<br/>Control Plan</li> </ul>                                   |                          |            |                  |               | ٨              |
|           |            | At the start of site establishment, perimeter cut-off drains   |                          |            |                  |               |                |
|           |            | to direct off-site water around the site should be   |                          |            |                  |               | ٨              |
|           |            | constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels          |                          |            |                  |               |                |
|           |            | (both temporary and permanent drainage pipes and   |                          |            |                  |               |                |
|           |            | culverts), earth bunds or sand bag barriers should be  |                          |            |                  |               |                |
|           |            | provided on site to direct stormwater to silt removal  |                          |            |                  |               |                |
|           |            | facilities. The design of the temporary on-site drainage   |                          |            |                  |               |                |
|           |            | system will be undertaken by the contractor prior to the   |                          |            |                  |               |                |
|           |            | commencement of construction.  |                          |            |                  |               |                |

| EIA Ref. | EM&A | Recommended Mitigation Measures                             | Objectives of the   | Who to    | Location of the | When to       | Implementation |
|----------|------|---|---------------------|-----------|-----------------|---------------|----------------|
|          | Log  |   | recommended         | implement | measures        | Implement the | Status         |
|          | Ref  |   | Measures & Main     | the       |                 | measures?     |                |
|          |      |   | Concerns to address | measures? |                 |               |                |
|          |      | Diversion of natural stormwater should be provided as far   |                     |           |                 |               | ٨              |
|          |      | as possible. The design of temporary on-site drainage       |                     |           |                 |               |                |
|          |      | should prevent runoff going through site surface,           |                     |           |                 |               |                |
|          |      | construction machinery and equipments in order to avoid     |                     |           |                 |               |                |
|          |      | or minimize polluted runoff. Sedimentation tanks with       |                     |           |                 |               |                |
|          |      | sufficient capacity, constructed from pre-formed individual |                     |           |                 |               |                |
|          |      | cells of approximately 6 to 8 m3 capacities,                |                     |           |                 |               |                |
|          |      | are recommended as a general mitigation measure which       |                     |           |                 |               |                |
|          |      | can be used for settling surface runoff prior to disposal.  |                     |           |                 |               |                |
|          |      | The system capacity shall be flexible and able to handle    |                     |           |                 |               |                |
|          |      | multiple inputs from a variety of sources and suited to     |                     |           |                 |               |                |
|          |      | applications where the influent is pumped.                  |                     |           |                 |               |                |
|          |      | The dikes or embankments for flood protection should be     |                     |           |                 |               |                |
|          |      | implemented around the boundaries of earthwork areas.       |                     |           |                 |               | ٨              |
|          |      | Temporary ditches should be provided to facilitate the      |                     |           |                 |               |                |
|          |      | runoff discharge into an appropriate watercourse, through   |                     |           |                 |               |                |
|          |      | a silt/sediment trap. The silt/sediment traps should be     |                     |           |                 |               |                |
|          |      | incorporated in the permanent drainage channels to          |                     |           |                 |               |                |
|          |      | enhance deposition rates.                                   |                     |           |                 |               |                |
|          |      | • The design of efficient silt removal facilities should be |                     |           |                 |               | ٨              |
|          |      | based on the guidelines in Appendix A1 of ProPECC PN        |                     |           |                 |               |                |
|          |      | 1/94. The detailed design of the sand/silt traps should be  |                     |           |                 |               |                |
|          |      | undertaken by the contractor prior to the commencement      |                     |           |                 |               |                |
|          |      | of construction.  |                     |           |                 |               |                |
|          |      | Construction works should be programmed to minimize         |                     |           |                 |               |                |
|          |      | surface excavation works during the rainy seasons (April    |                     |           |                 |               | •              |
|          |      | to September). All exposed earth areas should be            |                     |           |                 |               | ň              |
|          |      | completed and vegetated as soon as possible after           |                     |           |                 |               |                |
|          |      | earthworks have been completed. If excavation of soil       |                     |           |                 |               |                |
|          |      | cannot be avoided during the rainy season, or at            |                     |           |                 |               |                |
|          |      | any time of year when rainstorms are likely, exposed        |                     |           |                 |               |                |

| EIA Ref. | EM&A | Recommended Mitigation Measures   | Objectives of the   | Who to    | Location of the | When to       | Implementation |
|----------|------|---|---------------------|-----------|-----------------|---------------|----------------|
|          | Log  |   | recommended         | implement | measures        | Implement the | Status         |
|          | Ref  |   | Measures & Main     | the       |                 | measures?     |                |
|          |      |   | Concerns to address | measures? |                 |               |                |
|          |      | <ul> <li>slope surfaces should be covered by tarpaulin or other means.</li> <li>All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas.</li> <li>Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, it should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.</li> <li>All open stockpiles of construction materials (for example, aggregates, sand and fill material) of should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.</li> <li>Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.</li> <li>Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to</li> </ul> | Concerns to address | measures? |                 |               | *              |
|          |      | the control of silty surface runoff during storm events.  |                     |           |                 |               |                |

| nent the Status |
|-----------------|
| ures?           |
|                 |
|                 |
|                 |
|                 |

| EIA Ref. | EM&A   | Recommended Mitigation Measures  | Objectives of the      | Who to     | Location of the  | When to       | Implementation |
|----------|--------|--|------------------------|------------|------------------|---------------|----------------|
|          | Log    |  | recommended            | implement  | measures         | Implement the | Status         |
|          | Ref    |  | Measures & Main        | the        |                  | measures?     |                |
|          |        |  | Concerns to address    | measures?  |                  |               |                |
|          |        | sewage or wastewater into the meander, wetlands and fish ponds.  |                        |            |                  |               |                |
| S5.7     | W3-CP  | Groundwater from Contaminated Area   | Minimize groundwater   | Contractor | Areas where      | Construction  |                |
|          | -DP1/D | No mitigation measure is required for groundwater  | quality impact from    |            | contamination is | phase         |                |
|          | P2/DP3 | <ul> <li>treatment in LMC Loop.</li> <li>Additional investigation is required to identify if contaminated groundwater is found.</li> </ul>   | contaminated area      |            | found.           |               | N/A            |
|          |        | <ul> <li>If the investigation results indicated that the groundwater<br/>to be generated from construction works would be</li> </ul>   |                        |            |                  |               | N/A            |
|          |        | contaminated, the contaminated groundwater should be<br>either discharged into recharged wells, or properly treated<br>in compliance with the requirements of Technical  |                        |            |                  |               | N/A            |
|          |        | Memorandum on Standards for Effluents Discharged into<br>Drainage on Sewerage Systems, Inland and Coastal<br>Waters.   |                        |            |                  |               |                |
|          |        | <ul> <li>If recharged well method were used, the groundwater<br/>quality in the recharged well should not be affected by<br/>recharging operation, i.e. the pollution levels of the<br/>recharged groundwater should not be higher than that in</li> </ul>   |                        |            |                  |               | N/A            |
|          |        | <ul> <li>the recharging wells.</li> <li>If treatment and discharge method were used, the design of wastewater treatment facilities, such as active carbon and petrol interceptor, should be submitted to the EPD and a discharge license should be obtained under the WPCO through the Regional Offices of EPD.</li> </ul> |                        |            |                  |               | N/A            |
| S5.7     | W3-CP  | Sewage from Workforce  | Minimize water quality | Contractor | All construction | Construction  |                |
|          | -DP1/D | Portable chemical toilets and sewage holding tanks   | from sewage effluent   |            | sites where      | phase         | ۸              |
|          | P2/DP3 | should be provided for handling the construction sewage<br>generated by the workforce. A licensed contractor should<br>be employed to provide appropriate and adequate   |                        |            | practicable      |               |                |

| EIA Ref. | EM&A          | Recommended Mitigation Measures  | Objectives of the  | Who to     | Location of the      | When to               | Implementation |
|----------|---------------|--|--|------------|----------------------|-----------------------|----------------|
|          | Log           |  | recommended  | implement  | measures             | Implement the         | Status         |
|          | Ref           |  | Measures & Main  | the        |                      | measures?             |                |
|          |               |  | Concerns to address                                      | measures?  |                      |                       |                |
|          |               | <ul> <li>portable toilets to cater 0.15m3/day/employed populations<br/>and be responsible for appropriate disposal and<br/>maintenance.</li> <li>Notices should be posted at conspicuous locations to<br/>remind the workers not to discharge any sewage or<br/>wastewater into the nearby environment during the<br/>construction phase of the Project.</li> <li>Regular environmental audit on the construction site<br/>should be conducted in order to provide an effective<br/>control of any malpractices and achieve continual</li> </ul> |  |            |                      |                       | ۸              |
| _        |               | improvement of environmental performance on site.  |  |            |                      |                       |                |
| S5.7     | W4-CP<br>-DP1 | <ul> <li>Riverbanks Formation</li> <li>In order to prevent sediment transport during riverbank works, deployment of silt curtain should be implemented, especially when construction works encroach or occur in close distance to water body. It is recommended to carry out all the riverbank works within a cofferdam or diaphragm wall.</li> <li>Water quality of the Shenzhen River and the meander would be monitored to ensure effectiveness of the implemented mitigation measures.</li> </ul>  | Minimize water quality<br>impact from riverbank<br>works | Contractor | Riverbank<br>works   | Construction<br>Phase | ۸              |
| S5.7     | W1-CP         | Bio-remediation in Shenzhen River  | Minimize water quality                                   | Contractor | Shenzhen River       | Construction          |                |
|          | -BR           | <ul> <li>Water quality monitoring and audit is recommended to<br/>ensure that the proposed bio-remediation operation would<br/>not result in adverse water quality impact. Details of the<br/>water quality monitoring programme are presented in the<br/>EM&amp;A Manual. If unacceptable water quality impact in the<br/>receiving water is recorded, additional measures such as<br/>slowing down, or rescheduling of works should be</li> </ul>  | impact from<br>bio-remediation of<br>Shenzhen River      |            | where<br>practicable | phase                 | N/A            |

| EIA Ref. | EM&A   | Recommended Mitigation Measures   | Objectives of the         | Who to     | Location of the  | When to       | Implementation |
|----------|--------|---|---------------------------|------------|------------------|---------------|----------------|
|          | Log    |   | recommended               | implement  | measures         | Implement the | Status         |
|          | Ref    |   | Measures & Main           | the        |                  | measures?     |                |
|          |        |   | Concerns to address       | measures?  |                  |               |                |
|          |        | implemented as necessary.   |                           |            |                  |               |                |
| S5.7     | W4-CP  | Construction of Viaduct across Reedbed in LMC Station   | Minimize water quality    | Contractor | Construction     | Construction  | N/A            |
|          | -DP3   | As a precautionary measures, three options are recommended to   | impact from of viaduct on |            | sites across     | phase         |                |
|          |        | ensure the compliance of No Net Increase in Pollution Load in   | reedbed                   |            | reedbed in LMC   |               |                |
|          |        | Deep Bay for further consideration. They include:   |                           |            | Station          |               |                |
|          |        | <ul> <li>On-site compensate the same area of the occupied reedbed;</li> <li>Provide pilot plant during construction; or</li> <li>Increase the hydraulic retention time of the proposed Loop STW.</li> <li>Details of these measures will be subject to further liaison with MTRC and a separate VEP application.</li> </ul> |                           |            |                  |               |                |
| S5.7     | W5-CP  | Construction of Bridge Crossing   | Minimize water quality    | Contractor | Construction     | Construction  | N/A            |
| 35.7     |        |   |                           | Contractor |                  |               | N/A            |
|          | -DP2/D | <ul> <li>Good site management as stipulated in ProPECC PN1/94<br/>should be fully implemented to avoid polluted liquid or</li> </ul>  | impact from construction  |            | sites for bridge | phase         |                |
|          | P3     | solid wastes from falling into the WSRs.  | of bridge crossing        |            | crossing where   |               |                |
|          |        | All the fishponds will be drained and no fishpond will be   |                           |            | practicable      |               | N/A            |
|          |        | <ul> <li>affected by bridge crossing.</li> <li>In the meander, cofferdam or diaphragm walls should be deployed for protecting fish ponds or nearby rivers during bridge pier construction and or road widening work at fishponds.</li> </ul>  |                           |            |                  |               | N/A            |
|          |        | <ul> <li>For the low level viaducts crossing the small streams at<br/>Ma Tso Lung, Ping Hang and channel near Lung Hau<br/>Road, precast structures will be used such that there will<br/>be no construction work in the water streams, and thus, to<br/>avoid direct water quality impacts.</li> </ul>                     |                           |            |                  |               | N/A            |

| EIA Ref. | EM&A     | Recommended Mitigation Measures   | Objectives of the       | Who to      | Location of the  | When to       | Implementation |
|----------|----------|---|-------------------------|-------------|------------------|---------------|----------------|
|          | Log      |   | recommended             | implement   | measures         | Implement the | Status         |
|          | Ref      |   | Measures & Main         | the         |                  | measures?     |                |
|          |          |   | Concerns to address     | measures?   |                  | inductive.    |                |
| Maata Ma | noromont | (Construction Mosts)  | Concerns to address     | ineasures : |                  |               |                |
|          | -<br>    | (Construction Waste)  |                         |             |                  |               |                |
| S7.6     | WM1-D    | Waste Reduction Measures  | Reduce waste generation | Contractor  | All construction | Construction  |                |
|          | P1/DP2   | Waste reduction is best achieved at the planning and design   |                         |             | sites where      | phase         |                |
|          | /DP3     | phase, as well as by ensuring the implementation of good site<br>practices. The following recommendations are proposed to                   |                         |             | practicable      |               |                |
|          |          | achieve reduction:  |                         |             |                  |               |                |
|          |          |   |                         |             |                  |               | ۸              |
|          |          | Segregate and store different types of waste in different   |                         |             |                  |               |                |
|          |          | containers, skip or stockpiles to enhance reuse or  |                         |             |                  |               |                |
|          |          | recycling of materials and their proper disposal;   |                         |             |                  |               |                |
|          |          | <ul> <li>proper storage and site practices to minimize the potential<br/>for damage and contamination of construction materials;</li> </ul> |                         |             |                  |               | ۸              |
|          |          | <ul> <li>plan and stock construction materials carefully to</li> </ul>  |                         |             |                  |               | ۸              |
|          |          | minimize amount of waste generated and avoid  |                         |             |                  |               |                |
|          |          | unnecessary generation of waste;  |                         |             |                  |               |                |
|          |          | sort out demolition debris and excavated materials from   |                         |             |                  |               | ^              |
|          |          | demolition works to recover reusable/recyclable portions  |                         |             |                  |               |                |
|          |          | (i.e. soil, broken concrete, metal etc.);   |                         |             |                  |               | ٨              |
|          |          | provide training to workers on the importance of  |                         |             |                  |               | A A            |
|          |          | appropriate waste management procedures, including waste reduction, reuse and recycling.  |                         |             |                  |               |                |
| S7.6     | WM2-D    | Prepare Waste Management Plan and submit to the Engineer for  | Minimize waste          | Contractor  | All construction | Construction  | ۸              |
|          | P1/DP2   | approval  | generation during       |             | sites            | phase         |                |
|          |          |   | •                       |             | Siles            | phase         |                |
|          | /DP3     |   | construction            |             |                  |               |                |
| S7.6     | WM2-D    | Good Site Practice  | Minimize waste          | Contractor  | All construction | Construction  |                |
|          | P1/DP2   | The following good site practices are recommended throughout  | generation during       |             | sites            | phase         |                |
|          | /DP3     | the construction activities:  | construction            |             |                  |               |                |
|          |          | <ul> <li>Nomination of an approved personnel, such as a site<br/>manager, to be responsible for the implementation of</li> </ul>            |                         |             |                  |               | ۸              |
|          | 1        | manager, to be responsible for the implementation of  |                         |             |                  |               |                |

| EIA Ref. | EM&A           | Recommended Mitigation Measures  | Objectives of the              | Who to     | Location of the  | When to       | Implementation |
|----------|----------------|--|--------------------------------|------------|------------------|---------------|----------------|
|          | Log            |  | recommended                    | implement  | measures         | Implement the | Status         |
|          | Ref            |  | Measures & Main                | the        |                  | measures?     |                |
|          |                |  | Concerns to address            | measures?  |                  |               |                |
|          |                | <ul> <li>good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site;</li> <li>Training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling;</li> </ul>  |                                |            |                  |               | ٨              |
|          |                | <ul> <li>Provision of sufficient waste disposal points and regular collection for disposal;</li> <li>Appropriate measures to minimise windblown litter and</li> </ul>  |                                |            |                  |               | ۸              |
|          |                | dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;  |                                |            |                  |               | ۸              |
|          |                | <ul> <li>Regular cleaning and maintenance programme for<br/>drainage systems, sumps and oil interceptors;</li> </ul>   |                                |            |                  |               | ۸              |
| S7.6     | WM4-D          | Storage of Waste   | Minimize waste                 | Contractor | All construction | Construction  |                |
|          | P1/DP2<br>/DP3 | The following recommendation should be implemented to minimize the impacts:  | generation during construction |            | sites            | phase         | ٨              |
|          |                | <ul> <li>Waste such as soil should be handled and stored well to<br/>ensuresecure containment;</li> <li>Stockpiling area should be provided with covers and<br/>water spraying system to prevent materials from<br/>wind-blown or being washed away;</li> <li>Different locations should be designated to stockpile each<br/>material to enhance reuse;</li> </ul> |                                |            |                  |               | ۸              |
| S7.6     | WM5-D          | Collection and Transportation of Waste   | Minimize waste impact          | Contractor | All construction | Construction  |                |
|          | P1/DP2<br>/DP3 | <ul> <li>The following recommendation should be implemented to minimize the impacts:</li> <li>Remove waste in timely manner;</li> <li>Employ the trucks with cover or enclosed containers for</li> </ul>   | from storage                   |            | sites            | phase         | Λ              |

| EIA Ref. | EM&A           | Recommended Mitigation Measures   | Objectives of the                  | Who to     | Location of the  | When to       | Implementation |
|----------|----------------|---|------------------------------------|------------|------------------|---------------|----------------|
|          | Log            |   | recommended                        | implement  | measures         | Implement the | Status         |
|          | Ref            |   | Measures & Main                    | the        |                  | measures?     |                |
|          |                |   | Concerns to address                | measures?  |                  |               |                |
|          |                | <ul> <li>waste transportation;</li> <li>Obtain relevant waste disposal permits from the appropriate authorities; and</li> <li>Disposal of waste should be done at licensed waste disposal facilities.</li> </ul>  |                                    |            |                  |               | ۸              |
| S7.6     | WM6-D          | Excavated and C&D Material  | Minimize waste impacts             | Contractor | All construction | Construction  |                |
|          | P1/DP2<br>/DP3 | <ul> <li>Wherever practicable, C&amp;D materials should be segregated from other wastes to avoid contamination and ensure acceptability at Public Fill Reception Facilities areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&amp;D materials: <ul> <li>Maintain temporary stockpiles and reuse excavated fill material for backfilling;</li> <li>Carry out on-site sorting;</li> <li>Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; and</li> <li>Implement a trip-ticket system for each works contract to ensure that the disposal of C&amp;D materials are properly documented and verified.</li> </ul> </li> <li>The recommended C&amp;D materials <ul> <li>Qn-site Sorting of C&amp;D Materials</li> <li>Use of Standard Formwork and Planning of Construction Materials Purchasing</li> <li>Provision of Wheel Wash Facilities</li> </ul> </li> </ul> | from excavated and C&D<br>material |            | sites            | phase         |                |
|          |                | Details refer to Section 7.6.1.4 of the EIA report.   |                                    |            |                  |               |                |
| S7.6     | WM7-D          | <u>Contaminated Soil</u><br>As a precaution, it is recommended that standard good site  | Remediate contaminated             | Contractor | All construction | Construction  |                |

| EIA Ref. | EM&A           | Recommended Mitigation Measures  | Objectives of the       | Who to     | Location of the           | When to       | Implementation |
|----------|----------------|--|-------------------------|------------|---------------------------|---------------|----------------|
|          | Log            |  | recommended             | implement  | measures                  | Implement the | Status         |
|          | Ref            |  | Measures & Main         | the        |                           | measures?     |                |
|          |                |  | Concerns to address     | measures?  |                           |               |                |
|          | P1/DP2<br>/DP3 | practice should be implemented during the construction phase to<br>minimize any potential exposure to contaminated soils or<br>groundwater. The details of mitigation measures to minimize the<br>potential environmental implications arising from the handling of<br>contaminated materials refer to Land Contamination Section. | soil                    |            | sites where<br>applicable | phase         | N/A            |
| S7.6     | WM8-D          | <u>Chemical Waste</u>  | Control the chemical    | Contractor | All construction          | Construction  |                |
|          | P1/DP2         | • If chemical wastes are produced at the construction site,  | waste and ensure proper |            | sites                     | phase         | ٨              |
|          | /DP3           | the Contractors should register with EPD as chemical   | storage, handling and   |            |                           |               |                |
|          |                | waste producers. Chemical wastes should be stored in   | disposal                |            |                           |               |                |
|          |                | appropriate containers and collected by a licensed   |                         |            |                           |               |                |
|          |                | chemical waste contractor. Chemical wastes (e.g. spent   |                         |            |                           |               |                |
|          |                | lubricant oil) should be recycled at an appropriate facility as  |                         |            |                           |               |                |
|          |                | far as possible, while the chemical waste that cannot be   |                         |            |                           |               |                |
|          |                | recycled should be disposed of at either the Chemical  |                         |            |                           |               |                |
|          |                | Waste Treatment Centre, or another licensed facility, in   |                         |            |                           |               |                |
|          |                | accordance with the Waste Disposal (Chemical Waste)  |                         |            |                           |               |                |
|          |                | (General) Regulation.  |                         |            |                           |               |                |
| S7.6     | WM9-D          | <u>General Waste</u>   | Minimize production of  | Contractor | All construction          | Construction  |                |
|          | P1/DP2         | • General refuse should be stored in enclosed bins   | the general refuse and  |            | sites                     | phase         | ۸              |
|          | /DP3           | separately from construction and chemical wastes.  | avoid odour, pest and   |            |                           |               |                |
|          |                | Recycling bins should also be placed to encourage  | litter impacts          |            |                           |               |                |
|          |                | recycling.   |                         |            |                           |               | ۸              |
|          |                | Preferably enclosed and covered areas should be provided   |                         |            |                           |               |                |
|          |                | for general refuse collection and routine cleaning for these   |                         |            |                           |               |                |
|          |                | areas should also be implemented to keep areas clean.  |                         |            |                           |               | ٨              |

| EIA Ref. | EM&A  | Recommended Mitigation Measures                            | Objectives of the      | Who to     | Location of the  | When to       | Implementation |
|----------|-------|--|------------------------|------------|------------------|---------------|----------------|
|          | Log   |  | recommended            | implement  | measures         | Implement the | Status         |
|          | Ref   |  | Measures & Main        | the        |                  | measures?     |                |
|          |       |  | Concerns to address    | measures?  |                  |               |                |
|          |       | A reputable waste collector should be employed to remove   |                        |            |                  |               |                |
|          |       | general refuse on a daily basis.                           |                        |            |                  |               |                |
| S7.6     | WM10- | Sewage   | Minimize production of | Contractor | All construction | Construction  |                |
|          | DP1/D | The WMP should document the locations and number of        | sewage impacts         |            | sites            | phase         | ۸              |
|          | P2    | portable chemical toilets depending on the number of       |                        |            |                  |               |                |
|          |       | workers, land availability, site condition and activities. |                        |            |                  |               |                |
|          |       | Regularly collection by licensed collectors should be      |                        |            |                  |               | ۸              |
|          |       | arranged to minimize potential environmental impacts.      |                        |            |                  |               |                |
| S7.6     | WM11- | <u>Sediment</u>  | Minimize waste impacts | Contractor | All construction | Construction  |                |
|          | DP2   | The following mitigation measures are recommended during   | from sediment          |            | sites            | phase         |                |
|          |       | transportation and stockpiling:                            |                        |            |                  |               |                |
|          |       | stockpiling area(s) must be properly designed and closed   |                        |            |                  |               | N/A            |
|          |       | to the dredging locations as far as possible;              |                        |            |                  |               |                |
|          |       | Stockpiling area(s) should be lined with impermeable       |                        |            |                  |               | N/A            |
|          |       | sheeting and bunded;                                       |                        |            |                  |               |                |
|          |       | stockpiles should be properly covered by impermeable       |                        |            |                  |               | N/A            |
|          |       | sheeting;  |                        |            |                  |               |                |
|          |       | · vehicles delivering the sediments should be covered, and |                        |            |                  |               | N/A            |
|          |       | truck bodies and tailgates should be sealed to prevent any |                        |            |                  |               |                |
|          |       | discharge during transportation;                           |                        |            |                  |               |                |
|          |       | bulk earth moving equipments should be utilized as much    |                        |            |                  |               | N/A            |
|          |       | as possible to minimize workers' handling and contact of   |                        |            |                  |               |                |
|          |       | the excavated materials; and                               |                        |            |                  |               |                |
|          |       | · personal protective clothing should be provided to site  |                        |            |                  |               | N/A            |

| EIA Ref. | EM&A       | Recommended Mitigation Measures                                 | Objectives of the         | Who to     | Location of the | When to          | Implementation |
|----------|------------|---|---------------------------|------------|-----------------|------------------|----------------|
|          | Log        |   | recommended               | implement  | measures        | Implement the    | Status         |
|          | Ref        |   | Measures & Main           | the        |                 | measures?        |                |
|          |            |   | Concerns to address       | measures?  |                 |                  |                |
|          |            | workers.  |                           |            |                 |                  |                |
|          |            | In case contamination of excavated materials is confirmed after |                           |            |                 |                  |                |
|          |            | testing, the mitigation measures described in Land              |                           |            |                 |                  |                |
|          |            | Contamination Impacts section should also be implemented to     |                           |            |                 |                  |                |
|          |            | minimize potential environmental impacts.                       |                           |            |                 |                  |                |
| Land Con | tamination |   |                           |            |                 |                  |                |
| S8.7     | LC1-D      | Remediation of arsenic-contaminated soil                        | To remediate              | Project    | LMC Loop,       | Prior to         |                |
|          | P2/DP3     | "Solidification/Stabilization" (S/S) treatment method was       | arsenic-contaminated soil | Proponent/ | contaminated    | commencement     | N/A            |
|          |            | proposed for the remediation of arsenic-contaminated soil.      |                           | Contractor | area            | of construction  |                |
|          |            | Toxicity Characteristic Leaching Procedure (TCLP) test          |                           |            |                 | works within the |                |
|          |            | should be undertaken after S/S in order to ensure that the      |                           |            |                 | contaminated     |                |
|          |            | contaminant will not leach to the environment. Unconfined       |                           |            |                 | area             |                |
|          |            | Compressive Strength (UCS) test should be conducted,            |                           |            |                 |                  |                |
|          |            | and not less than 1MPa should be met prior to the               |                           |            |                 |                  |                |
|          |            | backfilling or stockpiled for future reuse within the study     |                           |            |                 |                  |                |
|          |            | area. Off-site disposal or reuse of the solidified material is  |                           |            |                 |                  |                |
|          |            | not allowed.  |                           |            |                 |                  |                |
| S8.7     | LC1-D      | Excavation and Transportation                                   | To minimise the potential | Contractor | Contaminated    |                  |                |
|          | P1/DP2     | Excavation profiles must be properly designed and               | environmental impacts     |            | area            |                  | N/A            |
|          | /DP3       | executed with attention to the relevant requirements for        | arising from the handling |            |                 |                  |                |
|          |            | environment, health and safety;                                 | of                        |            |                 |                  |                |
|          |            | • In case the soil to be excavated is situated beneath the      | contaminated materials    |            |                 |                  |                |
|          |            | groundwater table, it may be necessary to lower the             |                           |            |                 |                  | N/A            |
|          |            | groundwater table by installing well points or similar          |                           |            |                 |                  |                |

| EIA Ref. | EM&A   | Recommended Mitigation Measures                                 | Objectives of the         | Who to     | Location of the | When to       | Implementation |
|----------|--------|---|---------------------------|------------|-----------------|---------------|----------------|
|          | Log    |   | recommended               | implement  | measures        | Implement the | Status         |
|          | Ref    |   | Measures & Main           | the        |                 | measures?     |                |
|          |        |   | Concerns to address       | measures?  |                 |               |                |
|          |        | means;  |                           |            |                 |               |                |
|          |        | • Excavation should be carried out during dry season as far     |                           |            |                 |               | N/A            |
|          |        | as possible to minimise contaminated runoff from                |                           |            |                 |               |                |
|          |        | contaminated soils;   |                           |            |                 |               | N/A            |
|          |        | Stockpiling site(s) should be lined with impermeable            |                           |            |                 |               |                |
|          |        | sheeting and bunded. Stockpiles should be properly              |                           |            |                 |               |                |
|          |        | covered by impermeable sheeting to reduce dust emission         |                           |            |                 |               |                |
|          |        | during dry season or contaminated run-off during rainy          |                           |            |                 |               |                |
|          |        | season. Watering should be avoided on stockpiles of             |                           |            |                 |               |                |
|          |        | contaminated soil to minimize contaminated runoff;              |                           |            |                 |               | N/A            |
|          |        | Supply of suitable clean backfill material after excavation, if |                           |            |                 |               |                |
|          |        | required;   |                           |            |                 |               | N/A            |
|          |        | · Vehicles containing any excavated materials should be         |                           |            |                 |               |                |
|          |        | suitably covered to limit potential dust emissions or           |                           |            |                 |               |                |
|          |        | contaminated run-off, and truck bodies and tailgates should     |                           |            |                 |               |                |
|          |        | be sealed to prevent any discharge during transport or          |                           |            |                 |               |                |
|          |        | during wet season;  |                           |            |                 |               | N/A            |
|          |        | • Speed control for the trucks carrying contaminated            |                           |            |                 |               |                |
|          |        | materials should be enforced; and                               |                           |            |                 |               | N/A            |
|          |        | · Vehicle wheel washing facilities at the site's exit points    |                           |            |                 |               |                |
|          |        | should be established and used.                                 |                           |            |                 |               |                |
| S8.7     | LC3-D  | Solidification/Stabilization                                    | To minimize the potential | Contractor | Contaminated    | The course of |                |
|          | P1/DP2 | · The loading, unloading, handling, transfer or storage of      | environmental impacts     |            | area            | remediation   | N/A            |
|          | /DP3   | cement should be carried out in an enclosed system;             | arising from the handling |            |                 |               |                |

| EIA Ref. | EM&A  | Recommended Mitigation Measures  | Objectives of the         | Who to     | Location of the | When to       | Implementation |
|----------|-------|--|---------------------------|------------|-----------------|---------------|----------------|
|          | Log   |  | recommended               | implement  | measures        | Implement the | Status         |
|          | Ref   |  | Measures & Main           | the        |                 | measures?     |                |
|          |       |  | Concerns to address       | measures?  |                 |               |                |
|          |       | Mixing process and other associated material handling                  | of contaminated materials |            |                 |               | N/A            |
|          |       | activities should be properly scheduled to minimise                    |                           |            |                 |               |                |
|          |       | potential noise impact and dust emission;                              |                           |            |                 |               |                |
|          |       | • The mixing facilities should be sited as far apart as                |                           |            |                 |               | N/A            |
|          |       | practicable from the nearby noise sensitive receivers;                 |                           |            |                 |               |                |
|          |       | · Mixing of contaminated soil and cement / water / other               |                           |            |                 |               | N/A            |
|          |       | additive(s) should be undertaken at a solidification plant to          |                           |            |                 |               |                |
|          |       | minimise the potential for leaching;                                   |                           |            |                 |               |                |
|          |       | Runoff from the solidification / stabilization area should be          |                           |            |                 |               | N/A            |
|          |       | prevented by constructing a concrete bund along the                    |                           |            |                 |               |                |
|          |       | perimeter of the solidification / stabilization area;                  |                           |            |                 |               |                |
|          |       | • The run-off contained in the concrete bund area along the            |                           |            |                 |               | N/A            |
|          |       | perimeter of the paved solidification / stabilization area, if         |                           |            |                 |               |                |
|          |       | any, will be collected, stored and used for the mixing                 |                           |            |                 |               |                |
|          |       | process of cement / contaminated soil;                                 |                           |            |                 |               |                |
|          |       | If stockpile of treated soil is required, the stockpiling site(s)      |                           |            |                 |               | N/A            |
|          |       | should be lined with impermeable sheeting and bunded.                  |                           |            |                 |               |                |
|          |       | · Stockpiles should be properly covered by impermeable                 |                           |            |                 |               | N/A            |
|          |       | sheeting to reduce dust emission during dry season or site             |                           |            |                 |               |                |
|          |       | run-off during rainy season; and If necessary, there should            |                           |            |                 |               |                |
|          |       | be clear and separated areas for stockpiling of untreated              |                           |            |                 |               |                |
|          |       | and treated materials.   |                           |            |                 |               |                |
| S8.7     | LC4-D | Safety Measures  | To minimize the potential | Contractor | Contaminated    | The course of | N/A            |
|          | P3    | <ul> <li>Set up a list of safety measures for site workers;</li> </ul> | adverse effects on health |            | area            | remediation   |                |

| EIA Ref. | EM&A  | Recommended Mitigation Measures                               | Objectives of the          | Who to     | Location of the   | When to       | Implementation |
|----------|-------|---|----------------------------|------------|-------------------|---------------|----------------|
|          | Log   |   | recommended                | implement  | measures          | Implement the | Status         |
|          | Ref   |   | Measures & Main            | the        |                   | measures?     |                |
|          |       |   | Concerns to address        | measures?  |                   |               |                |
|          |       | • Provide written information and training on safety for site | and safety of construction |            |                   |               |                |
|          |       | workers;  | workers                    |            |                   |               |                |
|          |       | Keep a log-book and plan showing the contaminated zones       |                            |            |                   |               |                |
|          |       | and clean zones;  |                            |            |                   |               |                |
|          |       | Maintain a hygienic working environment;                      |                            |            |                   |               |                |
|          |       | Avoid dust generation;  |                            |            |                   |               |                |
|          |       | Provide face and respiratory protection gear to site workers  |                            |            |                   |               |                |
|          |       | if necessary;   |                            |            |                   |               |                |
|          |       | • Provide personal protective clothing (e.g. chemical         |                            |            |                   |               |                |
|          |       | resistant jackboot, liquid tight gloves) to site workers, if  |                            |            |                   |               |                |
|          |       | necessary;  |                            |            |                   |               |                |
|          |       | Provide first aid training and materials to site worker;      |                            |            |                   |               |                |
|          |       | • Bulk earth moving equipment should be utilized as much      |                            |            |                   |               |                |
|          |       | as possible to minimize workers' handling and contact of      |                            |            |                   |               |                |
|          |       | the contaminated materials; and                               |                            |            |                   |               |                |
|          |       | • Eating, drinking and smoking should not be allowed in       |                            |            |                   |               |                |
|          |       | contaminated areas to avoid inadvertent ingestion of          |                            |            |                   |               |                |
|          |       | contaminant.  |                            |            |                   |               |                |
| S8.8     | LC5-D | Re-appraisal on the entire contamination assessment area for  | Ensure any potential       | Project    | Entire            | After land    | ۸              |
|          | P3    | associated infrastructure in the adjacent areas in Hong Kong  | contamination activities   | Proponent  | contamination     | resumption    |                |
|          |       | outside LMC Loop.   | from land use changes      | /Detailed  | assessment        |               |                |
|          |       |   | after the approval of this | design     | area for          |               |                |
|          |       |   | land contamination         | consultant | associated        |               |                |
|          |       |   | assessment study           |            | infrastructure in |               |                |

| EIA Ref.  | EM&A       | Recommended Mitigation Measures                               | Objectives of the      | Who to      | Location of the | When to          | Implementation |
|-----------|------------|---|------------------------|-------------|-----------------|------------------|----------------|
|           | Log        |   | recommended            | implement   | measures        | Implement the    | Status         |
|           | Ref        |   | Measures & Main        | the         |                 | measures?        |                |
|           |            |   | Concerns to address    | measures?   |                 |                  |                |
|           |            |   |                        |             | the adjacent    |                  |                |
|           |            |   |                        |             | areas in Hong   |                  |                |
|           |            |   |                        |             | Kong outside    |                  |                |
|           |            |   |                        |             | LMC Loop        |                  |                |
| Landscap  | e and Visu | al Impact (Construction Phase)                                |                        |             |                 |                  |                |
| S11.5.4   | L-CP1-     | Preservation and Protection of Existing Trees (Good Site      | Avoid disturbance and  | Detailed    | Within project  | Detailed design  |                |
| Table11.5 | DP1/D      | <u>Practice)</u>  | protection of existing | design      | site            | and construction |                |
| .9        | P3         | • The proposed works should avoid disturbance to the          | trees                  | consultant/ |                 | phase            | ٨              |
|           |            | existing trees within and close to the works areas. The tree  |                        | Contractor  |                 |                  |                |
|           |            | preservation proposals shall be coordinated with the layout   |                        |             |                 |                  |                |
|           |            | and design of the engineering and architectural works at      |                        |             |                 |                  |                |
|           |            | detailed design phase for further retention of individual     |                        |             |                 |                  |                |
|           |            | trees.  |                        |             |                 |                  | ٨              |
|           |            | • It is recommended that a full detailed tree survey and      |                        |             |                 |                  |                |
|           |            | felling application will be undertaken and submitted for      |                        |             |                 |                  |                |
|           |            | approval by the relevant government departments in            |                        |             |                 |                  |                |
|           |            | accordance with ETWB TCW No. 3/2006, 'Tree                    |                        |             |                 |                  |                |
|           |            | Preservation'. This will be conducted during the detailed     |                        |             |                 |                  |                |
|           |            | design phase of the project and submitted to DLO for          |                        |             |                 |                  |                |
|           |            | approval. The methodology and scope including the             |                        |             |                 |                  |                |
|           |            | programme for the tree survey and felling application are     |                        |             |                 |                  |                |
|           |            | also subject to the approval of the relevant authorities.     |                        |             |                 |                  | ۸              |
|           |            | • Trees which are not in conflict with the proposals would be |                        |             |                 |                  |                |
|           |            | retained and shall be protected by means of fencing during    |                        |             |                 |                  |                |

| EIA Ref. | EM&A   | Recommended Mitigation Measures                               | Objectives of the   | Who to     | Location of the | When to       | Implementation |
|----------|--------|---|---------------------|------------|-----------------|---------------|----------------|
|          | Log    |   | recommended         | implement  | measures        | Implement the | Status         |
|          | Ref    |   | Measures & Main     | the        |                 | measures?     |                |
|          |        |   | Concerns to address | measures?  |                 |               |                |
|          |        | construction phase to prevent damage to tree canopies         |                     |            |                 |               |                |
|          |        | and root zones from vehicles and storage of materials.        |                     |            |                 |               | ۸              |
|          |        | · Specifications for the protection of existing trees will be |                     |            |                 |               |                |
|          |        | provided during the preparation of the detailed tree survey   |                     |            |                 |               |                |
|          |        | by Detailed Design consultants at detailed design and         |                     |            |                 |               |                |
|          |        | construction phase.   |                     |            |                 |               |                |
| S11.5.4  | L-CP2- | Works Area and Temporary Works Areas (Good Site Practice)     | Minimize landscape  | Contractor | The whole       | Construction  |                |
| Table    | DP1/D  | The construction sequence and construction programme          | impacts             |            | project area    | phase         | ٨              |
| 11.5.9   | P2/DP3 | shall be optimized in order to minimize the duration of       |                     |            | where           |               |                |
|          |        | impact.   |                     |            | applicable      |               |                |
|          |        | · Construction site controls shall be enforced including the  |                     |            |                 |               | ٨              |
|          |        | storage of materials, the location and appearance of site     |                     |            |                 |               |                |
|          |        | accommodation and site storage; and the careful design of     |                     |            |                 |               |                |
|          |        | site lighting to prevent light spillage.                      |                     |            |                 |               |                |
|          |        | The temporary works areas shall be restored to its original   |                     |            |                 |               | ۸              |
|          |        | condition or enhanced through the introduction of new         |                     |            |                 |               |                |
|          |        | amenity areas or planting areas following the completion of   |                     |            |                 |               |                |
|          |        | the construction phase.                                       |                     |            |                 |               |                |
|          | L-CP3- | Advance Implementation of Mitigation Planting                 | Minimize landscape  | Contractor | The whole       | Construction  |                |
|          | DP1/D  | Replanting of existing / disturbed vegetation shall be        | impacts             |            | project area    | phase         | ۸              |
|          | P2/DP3 | undertaken at the earliest possible stage of the              |                     |            | where           |               |                |
|          |        | construction phase of the project using predominantly         |                     |            | applicable      |               |                |
|          |        | native plant species although ornamental species may be       |                     |            |                 |               |                |
|          |        | used for roadside planting and amenity areas.                 |                     |            |                 |               |                |

| EIA Ref. | EM&A   | Recommended Mitigation Measures                              | Objectives of the        | Who to     | Location of the | When to          | Implementation |
|----------|--------|--|--------------------------|------------|-----------------|------------------|----------------|
|          | Log    |  | recommended              | implement  | measures        | Implement the    | Status         |
|          | Ref    |  | Measures & Main          | the        |                 | measures?        |                |
|          |        |  | Concerns to address      | measures?  |                 |                  |                |
|          | L-CP4- | Transplantation of Existing Trees                            | Minimize landscape       | Contractor | The whole       | Construction     |                |
|          | DP1/D  | · Some specimens have relatively higher amenity value        | impacts                  |            | project area    | phase            | ٨              |
|          | P2/DP3 | which are in conflict with the proposals shall be considered |                          |            | where           |                  |                |
|          |        | for transplantation. For trees affected by the proposed      |                          |            | applicable      |                  |                |
|          |        | infrastructure works the final receptor sites shall be       |                          |            |                 |                  |                |
|          |        | preferably adjacent to their current locations alongside of  |                          |            |                 |                  |                |
|          |        | the alignment to retain their contribution to the local      |                          |            |                 |                  |                |
|          |        | landscape context. For the LMC Loop the receptor             |                          |            |                 |                  |                |
|          |        | locations will be selected to allow the trees to be moved    |                          |            |                 |                  |                |
|          |        | directly to their final locations in accordance with the     |                          |            |                 |                  |                |
|          |        | detailed landscape proposals.                                |                          |            |                 |                  | ٨              |
|          |        | · The transplanting proposals are subject to review at the   |                          |            |                 |                  |                |
|          |        | detailed design phase and to agreement-in-principle with     |                          |            |                 |                  |                |
|          |        | the relevant management and maintenance agents and/or        |                          |            |                 |                  |                |
|          |        | government departments. The implementation programme         |                          |            |                 |                  |                |
|          |        | for the proposed works shall reserve sufficient time for the |                          |            |                 |                  |                |
|          |        | advanced tree transplanting preparation works to enhance     |                          |            |                 |                  |                |
|          |        | the survival of the transplanted trees.                      |                          |            |                 |                  |                |
|          |        | The transplanting proposals will be subject to the findings  |                          |            |                 |                  | ٨              |
|          |        | of the detailed tree survey and felling application to be    |                          |            |                 |                  |                |
|          |        | undertaken by the detailed design consultants and            |                          |            |                 |                  |                |
|          |        | following approval by the relevant departments.              |                          |            |                 |                  |                |
|          | L-CP6- | Creation of Wetland and Landscape Buffer                     | Compensation of the loss | Project    | The whole       | Detailed design, |                |
|          | DP1/D  | The existing reedbed acquired for development areas for      | of landscape resources   | Proponent/ | project area    | construction and | ۸              |

| EIA Ref. | EM&A   | Recommended Mitigation Measures                                  | Objectives of the   | Who to      | Location of the | When to       | Implementation |
|----------|--------|--|---------------------|-------------|-----------------|---------------|----------------|
|          | Log    |  | recommended         | implement   | measures        | Implement the | Status         |
|          | Ref    |  | Measures & Main     | the         |                 | measures?     |                |
|          |        |  | Concerns to address | measures?   |                 |               |                |
|          | P2     | the project will be reinstated as part of the Ecological Area.   |                     | Detailed    | where           | operational   |                |
|          |        | The reinstatement shall be undertaken at the earliest            |                     | design      | applicable      | phases        |                |
|          |        | possible stage during the construction phase of the project.     |                     | consultant/ |                 |               |                |
|          |        | Creation of 12.78ha of Ecological Area (EA) containing           |                     | Contractor/ |                 |               |                |
|          |        | reed marsh and marsh will be created at the southern             |                     | Operator    |                 |               | ۸              |
|          |        | portion of the LMC Loop, and a 50m width landscape buffer        |                     |             |                 |               |                |
|          |        | area will be set up in between the EA and the development        |                     |             |                 |               |                |
|          |        | area. Wetland creation concepts please refer to Figure           |                     |             |                 |               |                |
|          |        | 11.9zf and Chapter 12 Ecology Impact Assessment of this          |                     |             |                 |               |                |
|          |        | EIA.   |                     |             |                 |               |                |
|          |        | • Native tree and shrub mix will be utilised for the creation of |                     |             |                 |               | ٨              |
|          |        | landscape buffer along northern edge of EA to support the        |                     |             |                 |               |                |
|          |        | creation of avifauna habitat from ecologist perspectives as      |                     |             |                 |               |                |
|          |        | well as enhance the aesthetic and landscape diversity            |                     |             |                 |               |                |
|          |        | within the LMC Loop Development.                                 |                     |             |                 |               | ٨              |
|          |        | Creation of minimum 11.72 Ha. of permanent                       |                     |             |                 |               |                |
|          |        | compensatory off-site wetland areas at Sam Po Shue and           |                     |             |                 |               |                |
|          |        | Hoo Hok Wai. For the potential locations for off-site            |                     |             |                 |               |                |
|          |        | wetlands please refer to Figure 11.9zf and 11.9zh, Chapter       |                     |             |                 |               |                |
|          |        | 2 Project Description and Chapter 12 Ecology Impact              |                     |             |                 |               |                |
|          |        | Assessment of this EIA.  |                     |             |                 |               |                |
|          | V-CP5- | Coordination with Concurrent Projects                            | Minimize landscape  | Contractor  | The whole       | Construction  |                |
|          | DP1/D  | Coordinated implementation programme with concurrent             | impacts             |             | project area    | phase         | ٨              |
|          | P2/DP3 | projects to minimise impacts and where possible reduce           |                     |             | where           |               |                |

| EIA Ref. | EM&A   | Recommended Mitigation Measures                              | Objectives of the      | Who to       | Location of the | When to          | Implementation |
|----------|--------|--|------------------------|--------------|-----------------|------------------|----------------|
|          | Log    |  | recommended            | implement    | measures        | Implement the    | Status         |
|          | Ref    |  | Measures & Main        | the          |                 | measures?        |                |
|          |        |  | Concerns to address    | measures?    |                 |                  |                |
|          |        | the period of disturbance.                                   |                        |              | applicable      |                  |                |
| S11.6.5  | V-CP1- | Preservation and Protection of Existing Trees (Good Site     | Minimise visual impact | Detailed     | The whole       | Detailed design  | ۸              |
| Table    | DP3    | <u>Practice)</u>   |                        | design       | project area    | and construction |                |
| 11.6.3   |        | The proposed works should avoid disturbance to the           |                        | consultant / | where           | phase            |                |
|          |        | existing trees within and close to the works areas. The tree |                        | Contractor   | applicable      |                  |                |
|          |        | preservation proposals shall be coordinated with the layout  |                        |              |                 |                  |                |
|          |        | and design of the engineering and architectural works at     |                        |              |                 |                  |                |
|          |        | detailed design phase for further retention of individual    |                        |              |                 |                  |                |
|          |        | trees.   |                        |              |                 |                  |                |
|          |        | The preservation of existing tree shall provide instant      |                        |              |                 |                  |                |
|          |        | greening and screening effect for proposed works.            |                        |              |                 |                  |                |
|          |        |  |                        |              |                 |                  |                |
|          | V-CP2- | Works Area and Temporary Works Areas (Good Site Practice)    | Minimise visual impact | Contractor   | The whole       | Construction     | ٨              |
|          | DP3    | The construction sequence and construction programme         |                        |              | project area    | phase            |                |
|          |        | shall be optimized in order to minimize the duration of      |                        |              | where           |                  |                |
|          |        | impact.  |                        |              | applicable      |                  |                |
|          |        | Construction site controls shall be enforced including the   |                        |              |                 |                  |                |
|          |        | storage of materials, the location and appearance of site    |                        |              |                 |                  |                |
|          |        | accommodation and site storage; and the careful design of    |                        |              |                 |                  |                |
|          |        | site lighting to prevent light spillage.                     |                        |              |                 |                  |                |
|          |        | · Hoarding designed with recessive colour shall be set up    |                        |              |                 |                  |                |
|          |        | around the construction site providing screening effect for  |                        |              |                 |                  |                |
|          |        | the construction works.                                      |                        |              |                 |                  |                |
|          |        | The site office or temporary above-ground structures shall   |                        |              |                 |                  |                |

| EIA Ref.  | EM&A       | Recommended Mitigation Measures                            | Objectives of the          | Who to       | Location of the | When to          | Implementation |
|-----------|------------|--|----------------------------|--------------|-----------------|------------------|----------------|
|           | Log        |  | recommended                | implement    | measures        | Implement the    | Status         |
|           | Ref        |  | Measures & Main            | the          |                 | measures?        |                |
|           |            |  | Concerns to address        | measures?    |                 |                  |                |
|           |            | be sited at less visual prominent locations.               |                            |              |                 |                  |                |
|           |            |  |                            |              |                 |                  |                |
|           | V-CP3-     | Advance Implementation of Mitigation Planting              | Minimise visual impact     | Detailed     | The whole       | Detailed design  | N/A            |
|           | DP3        | • Replanting of existing / disturbed vegetation shall be   | and advance mitigation     | design       | project area    | and construction |                |
|           |            | undertaken at the earliest possible stage of the           | planting for screening     | consultant / | where           | phases           |                |
|           |            | construction phase of the project using predominantly      | purpose.                   | Contractor   | applicable      |                  |                |
|           |            | native plant species although ornamental species may be    |                            |              |                 |                  |                |
|           |            | used for roadside planting and amenity areas.              |                            |              |                 |                  |                |
|           | V-CP5-     | Coordination with Concurrent Projects                      | Minimize visual impacts    | Contractor   | The whole       | Construction     | ۸              |
|           | DP3        | Coordinated implementation programme with concurrent       |                            |              | project area    | phase            |                |
|           |            | projects to minimise impacts and where possible reduce     |                            |              | where           |                  |                |
|           |            | the period of disturbance.                                 |                            |              | applicable      |                  |                |
| Ecology ( | Constructi | on Phase)  |                            |              |                 |                  |                |
| S12.7     | E1-DP1     | Disturbance to Fish Ponds at HHW                           | On the disturbance to fish | Detailed     | Fish ponds at   | Detailed design, |                |
|           |            | • Development set back a minimum of 23m from the edge      | ponds at HHW               | design       | HHW and LMC     | construction     | N/A            |
|           |            | Meander.   |                            | consultant/  |                 | phase            |                |
|           |            | Management of fish pond habitat to enhance ecological      |                            | Contractor   |                 |                  | N/A            |
|           |            | value to twice existing value, in order to compensate for  |                            |              |                 |                  |                |
|           |            | disturbance to large waterbirds.                           |                            |              |                 |                  |                |
|           |            | Creation and establishment will occur prior to             |                            |              |                 |                  |                |
|           |            | commencement of substantive works associated with any      |                            |              |                 |                  | N/A            |
|           |            | element of the project for which fish pond compensation is |                            |              |                 |                  |                |
|           |            | required.  |                            |              |                 |                  |                |
|           |            | Construction phase   |                            |              |                 |                  |                |

| EIA Ref. | EM&A   | Recommended Mitigation Measures                               | Objectives of the        | Who to     | Location of the | When to       | Implementation |
|----------|--------|---|--------------------------|------------|-----------------|---------------|----------------|
|          | Log    |   | recommended              | implement  | measures        | Implement the | Status         |
|          | Ref    |   | Measures & Main          | the        |                 | measures?     |                |
|          |        |   | Concerns to address      | measures?  |                 |               |                |
|          |        | Erection of a 3m high, dull green site boundary fence to      |                          |            |                 |               | ٨              |
|          |        | minimise disturbance to wetland habitats caused by human      |                          |            |                 |               |                |
|          |        | activity in LMC Loop.   |                          |            |                 |               |                |
| S12.7    | E2-DP1 | Construction run-off  | Minimise the indirect    | Contractor | Seawall,        | During        |                |
|          | /DP3   | · Temporary sewerage and drainage will be designed and        | impact from the          |            |                 | construction  | ٨              |
|          |        | installed to collect wastewater and prevent it from entering  | increasing suspended     |            |                 |               |                |
|          |        | nearby water bodies;  | solids and pollutants in |            |                 |               |                |
|          |        | Proper locations well away from nearby water bodies will      | LMC Meander              |            |                 |               | ٨              |
|          |        | be used for temporary storage of materials (i.e. equipment,   |                          |            |                 |               |                |
|          |        | filling materials, chemicals and fuel) and temporary          |                          |            |                 |               |                |
|          |        | stockpile of construction debris and spoil, and these will be |                          |            |                 |               |                |
|          |        | identified before commencement of works;                      |                          |            |                 |               |                |
|          |        | • To prevent muddy water entering nearby water bodies,        |                          |            |                 |               | ۸              |
|          |        | work sites close to nearby water bodies will be isolated,     |                          |            |                 |               |                |
|          |        | using such items as sandbags or silt curtains with lead       |                          |            |                 |               |                |
|          |        | edge at bottom and properly supported props. Other            |                          |            |                 |               |                |
|          |        | protective measures will also be taken to ensure that no      |                          |            |                 |               |                |
|          |        | pollution or siltation occurs to the water gathering grounds  |                          |            |                 |               |                |
|          |        | of the work site;   |                          |            |                 |               | ۸              |
|          |        | • If temporary access along a riverbed is unavoidable, this   |                          |            |                 |               |                |
|          |        | will be kept to the minimum in width and length. Temporary    |                          |            |                 |               |                |
|          |        | river crossings will be supported on stilts above the river   |                          |            |                 |               | ٨              |
|          |        | bed;  |                          |            |                 |               |                |
|          |        | Stockpiling of construction materials, if necessary, will be  |                          |            |                 |               |                |

| EIA Ref. | EM&A | Recommended Mitigation Measures                               | Objectives of the   | Who to    | Location of the | When to       | Implementation |
|----------|------|---|---------------------|-----------|-----------------|---------------|----------------|
|          | Log  |   | recommended         | implement | measures        | Implement the | Status         |
|          | Ref  |   | Measures & Main     | the       |                 | measures?     |                |
|          |      |   | Concerns to address | measures? |                 |               |                |
|          |      | properly covered and located away from nearby water           |                     |           |                 |               |                |
|          |      | bodies;   |                     |           |                 |               | ٨              |
|          |      | Construction debris and spoil will be covered and/or          |                     |           |                 |               |                |
|          |      | properly disposed of as soon as possible to avoid being       |                     |           |                 |               |                |
|          |      | washed into nearby water bodies;                              |                     |           |                 |               |                |
|          |      | Construction effluent, site run-off and sewage will be        |                     |           |                 |               | ٨              |
|          |      | properly collected and/or treated. Wastewater from any        |                     |           |                 |               |                |
|          |      | construction site will be minimised via the following in      |                     |           |                 |               |                |
|          |      | descending order: reuse, recycling and treatment;             |                     |           |                 |               | ٨              |
|          |      | Proper locations for discharge outlets of wastewater          |                     |           |                 |               |                |
|          |      | treatment facilities well away from sensitive receivers will  |                     |           |                 |               |                |
|          |      | be identified (i.e. treated wastewater will not be discharged |                     |           |                 |               |                |
|          |      | into LMC Meander, natural streams, marsh, reedbed,            |                     |           |                 |               |                |
|          |      | active or abandoned fish ponds);                              |                     |           |                 |               | ۸              |
|          |      | Adequate lateral support will be erected where necessary      |                     |           |                 |               |                |
|          |      | in order to prevent soil/mud from slipping into the           |                     |           |                 |               |                |
|          |      | Ecological Area or LMC Meander;                               |                     |           |                 |               | ۸              |
|          |      | • Site boundary will be clearly marked and any works beyond   |                     |           |                 |               |                |
|          |      | the boundary strictly prohibited;                             |                     |           |                 |               | ۸              |
|          |      | • Regular water monitoring and site audit will be carried out |                     |           |                 |               |                |
|          |      | at adequate points along LMC Meander, and at the outfalls     |                     |           |                 |               |                |
|          |      | of the natural streams around LMC Loop. If the monitoring     |                     |           |                 |               |                |
|          |      | and audit results show that pollution occurs, adequate        |                     |           |                 |               |                |
|          |      | measures including temporarily cessation of works will be     |                     |           |                 |               |                |

| EIA Ref. | EM&A   | Recommended Mitigation Measures                               | Objectives of the        | Who to      | Location of the   | When to          | Implementation |
|----------|--------|---|--------------------------|-------------|-------------------|------------------|----------------|
|          | Log    |   | recommended              | implement   | measures          | Implement the    | Status         |
|          | Ref    |   | Measures & Main          | the         |                   | measures?        |                |
|          |        |   | Concerns to address      | measures?   |                   |                  |                |
|          |        | considered.   |                          |             |                   |                  |                |
| S12.7    | E3-DP1 | Pollutant Runoff to Downstream areas from Accidental Spillage | Minimize indirect impact | Contractor/ | Area within       | Construction     | ٨              |
|          | /DP2/D | Prepare an emergency contingency plan The plan will           | from pollutant runoff to | Operator    | project site near | phase and        |                |
|          | P3     | include, but not be limited to, the following:                | downstream areas from    |             | streams           | operation phase  |                |
|          |        | - Potential emergency situations;                             | accidental spillage      |             |                   |                  |                |
|          |        | - Chemicals or hazardous materials used on-site               |                          |             |                   |                  |                |
|          |        | (and their location);   |                          |             |                   |                  |                |
|          |        | - Emergency response team;                                    |                          |             |                   |                  |                |
|          |        | - Emergency response procedures;                              |                          |             |                   |                  |                |
|          |        | - List of emergency telephone hotlines;                       |                          |             |                   |                  |                |
|          |        | - Locations and types of emergency response                   |                          |             |                   |                  |                |
|          |        | equipment;  |                          |             |                   |                  |                |
|          |        | - Training plan and testing for effectiveness.                |                          |             |                   |                  |                |
| S12.7    | E4-DP1 | Use opaque, non-transparent, non-reflective noise barriers    | Minimize the mortality   | Developer / | Area within       | Detailed design, | ٨              |
|          | /DP2/D | for all developments associated with the Project.             | impacts on birds         | Detailed    | project site      | construction and |                |
|          | P3     | Design of buildings should not incorporate use of             |                          | design      |                   | operation        | ۸              |
|          |        | night-time lighting at or near top of buildings, highly       |                          | consultant/ |                   | phases           |                |
|          |        | reflective materials should not be used where vegetation is   |                          | contractor/ |                   |                  |                |
|          |        | adjacent and glass surfaces should not be angled upwards      |                          | operator    |                   |                  |                |
|          |        | in a way that reflects the sky. Unnecessary lighting should   |                          |             |                   |                  |                |
|          |        | be eliminated. Appropriate glass and façade treatments        |                          |             |                   |                  |                |
|          |        | should be used where required to minimise impact.             |                          |             |                   |                  |                |
|          |        | Unnecessary lighting should be avoided.                       |                          |             |                   |                  |                |
|          |        | These include the following:                                  |                          |             |                   |                  |                |

| EIA Ref. | EM&A | Recommended Mitigation Measures                                 | Objectives of the   | Who to    | Location of the | When to       | Implementation |
|----------|------|---|---------------------|-----------|-----------------|---------------|----------------|
|          | Log  |   | recommended         | implement | measures        | Implement the | Status         |
|          | Ref  |   | Measures & Main     | the       |                 | measures?     |                |
|          |      |   | Concerns to address | measures? |                 |               |                |
|          |      | Fritting, or the placement of ceramic lines or dots on glass,   |                     |           |                 |               | ۸              |
|          |      | has little effect on the human-perceived transparency of the    |                     |           |                 |               |                |
|          |      | window but creates a visual barrier to birds outside. This      |                     |           |                 |               |                |
|          |      | treatment also has the advantage of reducing air                |                     |           |                 |               |                |
|          |      | conditioning loads by lowering heat gain, while still allowing  |                     |           |                 |               |                |
|          |      | light transmission for interior spaces. It is most successful   |                     |           |                 |               |                |
|          |      | when the frits are applied on the outside surface. Frosted      |                     |           |                 |               |                |
|          |      | glass has similar effects.                                      |                     |           |                 |               |                |
|          |      | Angled glass may be used only for smaller panes in              |                     |           |                 |               | ٨              |
|          |      | buildings with a limited amount of glass.                       |                     |           |                 |               |                |
|          |      | The use of glass that reflects UV light (primarily visible to   |                     |           |                 |               | ۸              |
|          |      | birds, but not to humans) acts to reduce collision.             |                     |           |                 |               |                |
|          |      | Film and art treatment allow glass surfaces to be used a        |                     |           |                 |               | ٨              |
|          |      | medium of expression, often related to the nature and use       |                     |           |                 |               |                |
|          |      | of the building, as well indicating to birds their              |                     |           |                 |               |                |
|          |      | impenetrability.  |                     |           |                 |               | ۸              |
|          |      | Lightweight external screens can be added to windows or         |                     |           |                 |               |                |
|          |      | become a façade element of larger buildings, and are            |                     |           |                 |               |                |
|          |      | suitable where non-operable windows are prevalent, which        |                     |           |                 |               |                |
|          |      | is often the case in modern buildings in HK.                    |                     |           |                 |               |                |
|          |      | In terms of reducing night-time mortality impacts, eliminating  |                     |           |                 |               |                |
|          |      | unnecessary lighting is one of the easiest methods, and has the |                     |           |                 |               |                |
|          |      | added advantage of saving energy and expense. Potential         |                     |           |                 |               |                |
|          |      | impacts of nocturnal avian collision with buildings should be   |                     |           |                 |               |                |
|          |      | minimised by not creating sky glow from the use of night-time   |                     |           |                 |               |                |

| EIA Ref. | EM&A   | Recommended Mitigation Measures  | Objectives of the   | Who to      | Location of the | When to          | Implementation |
|----------|--------|--|---------------------|-------------|-----------------|------------------|----------------|
|          | Log    |  | recommended         | implement   | measures        | Implement the    | Status         |
|          | Ref    |  | Measures & Main     | the         |                 | measures?        |                |
|          |        |  | Concerns to address | measures?   |                 |                  |                |
|          |        | lighting at or near the top of buildings or other structures. In<br>addition to avoiding uplighting, light spillage should be minimised,<br>while green and blue lights should be used where possible. As far<br>as possible, lights should be controlled by motion sensors, and<br>building operations should be managed in such a way as reduce<br>or eliminate night lighting near windows. The potential<br>advantages of removing unnecessary lighting in terms of<br>reducing the carbon footprint of the LMC Loop development are<br>obvious. |                     |             |                 |                  |                |
| S12.7    | E5-DP1 | • Minimize loss of natural vegetation along LMC Meander,   | Minimize impacts on | Detailed    | Construction    | Detailed design, | ٨              |
|          | /DP2/D | and suitable replacement planting with possible installation   | Eurasian Otter      | design      | site within the | construction     |                |
|          | P3     | of otter holts and the provision of potential feeding area   |                     | consultant/ | project         | phase            |                |
|          |        | and spraint locations for otters in the stabilized bank  |                     | Contractor  |                 |                  |                |
|          |        | subject to detailed design.  |                     |             |                 |                  |                |
|          |        | • No significant change to velocity of water flow, water level   |                     |             |                 |                  | ٨              |
|          |        | or water quality.  |                     |             |                 |                  |                |
|          |        | No direct lighting on Meander.   |                     |             |                 |                  | ٨              |
|          |        | • 3m high, dull green site boundary fence for all  |                     |             |                 |                  | ۸              |
|          |        | developments associated with the project.  |                     |             |                 |                  |                |
|          |        | Pre-construction surveys for otter holts or natal dens will be   |                     |             |                 |                  | ۸              |
|          |        | conducted in LMC Loop before the commencement of   |                     |             |                 |                  |                |
|          |        | construction works. Work in the area of any otter holt found   |                     |             |                 |                  |                |
|          |        | to cease pending examination by experienced Ecologist. If  |                     |             |                 |                  |                |
|          |        | in use for breeding, works in the area will temporarily stop   |                     |             |                 |                  |                |
|          |        | until end of breeding activity.  |                     |             |                 |                  |                |
|          |        | No construction activities within 100m of LMC Meander  |                     |             |                 |                  | ٨              |

| EIA Ref. | EM&A   |   | Recommended Mitigation Measures                            | Objectives of the          | Who to      | Location of the | When to          | Implementation |
|----------|--------|---|--|----------------------------|-------------|-----------------|------------------|----------------|
|          | Log    |   |  | recommended                | implement   | measures        | Implement the    | Status         |
|          | Ref    |   |  | Measures & Main            | the         |                 | measures?        |                |
|          |        |   |  | Concerns to address        | measures?   |                 |                  |                |
|          |        |   | between one hour prior to sunset and one hour after        |                            |             |                 |                  |                |
|          |        |   | sunrise.   |                            |             |                 |                  | ^              |
|          |        | • | Provision of compensatory reed marsh in the Ecological     |                            |             |                 |                  |                |
|          |        |   | Area in LMC Loop, including open water channels and        |                            |             |                 |                  |                |
|          |        |   | islands within the reed marsh, both of which features are  |                            |             |                 |                  |                |
|          |        |   | considered to be used by the species.                      |                            |             |                 |                  |                |
| S12.7    | E8-DP2 | • | Refer to E2 and E3   | Prevent impacts on Rose    | Contractor  | Within project  | Construction     | ٨              |
|          |        |   |  | Bitterling, small          |             | site            | phase            |                |
|          |        |   |  | snakehead and              |             |                 |                  |                |
|          |        |   |  | Somanniathelphus           |             |                 |                  |                |
|          |        |   |  | zanklon                    |             |                 |                  |                |
| S12.7    | E10-DP | • | Preserve undisturbed, semi-natural habitat conditions of   | Minimize impacts on flight | Developer / | Within project  | Detailed design, | ۸              |
|          | 1      |   | LMC Meander and adjacent areas of LMC Loop up to           | line corridor from LMC     | Detailed    | site            | construction and |                |
|          |        |   | approximately 150m in width in order to avoid disturbance  | Loop development           | design      |                 | operation        |                |
|          |        |   | to core part of flight line corridor.                      |                            | consultant/ |                 | phases           |                |
|          |        | • | This area to comprise an Ecological Area largely           |                            | Contractor/ |                 |                  | ^              |
|          |        |   | constituting reed marsh and a 50m wide buffer zone         |                            | Operator    |                 |                  |                |
|          |        |   | densely planted with shrubs and trees. Small number of     |                            |             |                 |                  |                |
|          |        |   | low buildings (max 14mPD high, except the building height  |                            |             |                 |                  |                |
|          |        |   | of on-site STW is 15mPD high) allowed in inner 25m of this |                            |             |                 |                  |                |
|          |        |   | area at a plot ratio of 0.1.                               |                            |             |                 |                  |                |
|          |        | • | At Ha Wan Tsuen entry point for many birds to LMC Loop     |                            |             |                 |                  | ^              |
|          |        |   | area provide a wider Ecological Area to minimize           |                            |             |                 |                  |                |
|          |        |   | disturbance from nearby buildings.                         |                            |             |                 |                  |                |

| EIA Ref. | EM&A   |   | Recommended Mitigation Measures                              | Objectives of the       | Who to      | Location of the | When to          | Implementation |
|----------|--------|---|--|-------------------------|-------------|-----------------|------------------|----------------|
|          | Log    |   |  | recommended             | implement   | measures        | Implement the    | Status         |
|          | Ref    |   |  | Measures & Main         | the         |                 | measures?        |                |
|          |        |   |  | Concerns to address     | measures?   |                 |                  |                |
|          |        | • | Further minimisation of impact by maintaining a lower        |                         |             |                 |                  | N/A            |
|          |        |   | building height in areas adjacent to the buffer zone for the |                         |             |                 |                  |                |
|          |        |   | EA. In addition, the sewage treatment works, which is        |                         |             |                 |                  |                |
|          |        |   | located near the point where many birds cross from the       |                         |             |                 |                  |                |
|          |        |   | Meander to HHW, should not exceed 15mPD.                     |                         |             |                 |                  |                |
| S12.7    | E11-DP | • | Employ site boundary fence as long as possible. Use of       | Minimize disturbance    | Contractor  | Within project  | Construction     | ٨              |
|          | 1      |   | movable barrier for more intense site formation activity.    | impacts of mitigation   |             | site            | phase            |                |
|          |        |   | Provision of fencing with 30cm gap between the existing      | provisions              |             |                 |                  |                |
|          |        |   | reed marsh and LMC Meander during the establishment          |                         |             |                 |                  |                |
|          |        |   | period of Ecological Area and the gap will be closed once    |                         |             |                 |                  |                |
|          |        |   | established.   |                         |             |                 |                  |                |
|          |        | • | Restrict work to period from 0900h to 1700h. All major       |                         |             |                 |                  | ۸              |
|          |        |   | works along the edge of LMC Meander and in the               |                         |             |                 |                  |                |
|          |        |   | Ecological Area will be conducted in the wet season.         |                         |             |                 |                  |                |
| S12.7    | E12-DP | • | Minimal night-time lighting                                  | Minimize impacts on LMC | Contractor/ | All             | Construction and | ٨              |
|          | 1/DP2/ | • | No direct light on Meander                                   | Meander                 | Operator    |                 | operation        | ۸              |
|          | DP3    |   |  |                         |             |                 | phases           |                |
| S12.7    | E13-DP | • | Construction limited to wet season between the hours of      | Minimize impacts from   | Contractor/ | Pond habitat    | Construction and | ۸              |
|          | 2      |   | 9am and 5pm.   | the construction and    | Operator    | along alignment | operation        |                |
|          |        | • | Use of opaque visual/noise barriers and planting of trees    | operation disturbance   |             | (mainly Ha Wan  | phases           | ۸              |
|          |        |   | shrubs along length of road adjacent to fish ponds.          | impacts                 |             | Tsuen Road)     |                  |                |
|          |        | • | Compensatory habitat management elsewhere to mitigate        |                         |             |                 |                  | ۸              |
|          |        |   | wetland loss.  |                         |             |                 |                  |                |
| S12.7    | E13-DP | • | Use of viaduct alignment to minimize wetland loss.           | Minmize wetland loss    | Project     | Within project  | Detailed design  | ٨              |

| EIA Ref. | EM&A   | Recommended Mitigation Measures                           | Objectives of the          | Who to       | Location of the  | When to          | Implementation |
|----------|--------|---|----------------------------|--------------|------------------|------------------|----------------|
|          | Log    |   | recommended                | implement    | measures         | Implement the    | Status         |
|          | Ref    |   | Measures & Main            | the          |                  | measures?        |                |
|          |        |   | Concerns to address        | measures?    |                  |                  |                |
|          | 3      | Compensatory wetland habitat elsewhere.                   |                            | Proponent /  | site             | and              |                |
|          |        |   |                            | Detailed     |                  | construction     |                |
|          |        |   |                            | design       |                  | phases           |                |
|          |        |   |                            | consultant / |                  |                  |                |
|          |        |   |                            | Contractor / |                  |                  |                |
| S12.7    | E16-DP | · Provision of compensatory reed marsh in the Ecological  | Protect Odonata            | Project      | Ecological area  | EA established   | ٨              |
|          | 1      | Area will provide habitat suitable for Common Evening     |                            | Proponent/   |                  | prior to         |                |
|          |        | Hawker.   |                            | Detailed     |                  | construction and | ٨              |
|          |        | Measures designed to protect other fauna and water        |                            | design       |                  | manage at all    |                |
|          |        | quality will generally benefit odonata.                   |                            | consultant/  |                  | phases           |                |
|          |        |   |                            | Contractor   |                  |                  |                |
|          |        |   |                            | Operator     |                  |                  |                |
| S12.7    | E14-DP | · Replacement planting of native tree species relevant to | Minimize the ecological    | Contractor   | Woodland and     | Construction     | ٨              |
|          | 2      | Deep Bay area and the area impacted. Planting to occur in | impacts                    |              | shrubland        | phase            |                |
|          |        | tandem with that required for woodland loss arising       |                            |              | habitat along Ha |                  |                |
|          |        |   |                            |              | Wan Tsuen        |                  |                |
|          |        |   |                            |              | Road             |                  |                |
| S12.7    | E15-DP | Use noise/visual barriers to minimise disturbance.        | Minimize impacts on flight | Contractor   | Construction     | Construction     | ٨              |
|          | 2      | Construction activities should not be carried out before  | line corridor from         |              | site from        | phase            | ۸              |
|          |        | 0900h or after 1700h in order to minimise disturbance to  | Western Connection         |              | Western          |                  |                |
|          |        | the flight line corridor (and to mammals).                | Road                       |              | Connection       |                  |                |
|          |        |   |                            |              | Road             |                  |                |
| S12.7    | E16-DP | Use of opaque visual/noise barriers and roadside planting | Minimize impacts on flight | Project      | Construction     | Detailed design, | ٨              |
|          | 2      | of trees and shrubs to minimize disturbance impacts.      | line corridor from         | Proponent/   | site from        | construction and |                |

| EIA Ref.  | EM&A       | Recommended Mitigation Measures                               | Objectives of the           | Who to       | Location of the | When to       | Implementation |
|-----------|------------|---|-----------------------------|--------------|-----------------|---------------|----------------|
|           | Log        |   | recommended                 | implement    | measures        | Implement the | Status         |
|           | Ref        |   | Measures & Main             | the          |                 | measures?     |                |
|           |            |   | Concerns to address         | measures?    |                 |               |                |
|           |            |   | Western Connection          | Detailed     | Western         | operation     |                |
|           |            |   | Road                        | design       | Connection      | phases        |                |
|           |            |   |                             | consultant/  | Road            |               |                |
|           |            |   |                             | Contractor   |                 |               |                |
|           |            |   |                             | Operator     |                 |               |                |
|           |            |   |                             |              |                 |               |                |
| S12.9     | EG2-D      | All generic mitigation measures proposed in Tables 12.82a and | Avoid, minimize and         | Project      | All areas.      | All phases    | ٨              |
|           | P3         | 12.82b in the EIA report.                                     | mitigate overall ecological | proponent /  |                 |               |                |
|           |            |   | impact.                     | contractor / |                 |               |                |
|           |            |   |                             | detailed     |                 |               |                |
|           |            |   |                             | design       |                 |               |                |
|           |            |   |                             | consultant / |                 |               |                |
|           |            |   |                             | developer /  |                 |               |                |
|           |            |   |                             | operator     |                 |               |                |
| Fisheries | (Construct | tion Phase)   |                             |              |                 |               |                |
| S13.7     | F4-        | Reprovision of replacement Artificial Reefs(of the same       | Mitigate water quality      | Project      | To be           | Construction  | N/A            |
|           |            | volume as the existing ARs inside Marine Exclusion Zone)      | impacts on the existing     | proponent    | determined      | phase or      |                |
|           |            |   | ARs                         |              |                 | operation     |                |
|           |            |   |                             |              |                 | phase         |                |
| S11.7     | F2         | Reduce re-suspension of sediments                             | Minimise marine water       | Contractor   | Seawall         | During        | N/A            |
|           |            | Limit dredging and works fronts.                              | quality impacts             |              |                 | construction  | N/A            |
|           |            | Good site practices   |                             |              |                 |               | N/A            |
|           |            | Strict enforcement of no marine dumping                       |                             |              |                 |               | N/A            |
|           |            | Spill response plan   |                             |              |                 |               | N/A            |

| EIA Ref. | EM&A   | Recommended Mitigation Measures   | Objectives of the                                    | Who to     | Location of the | When to               | Implementation |
|----------|--------|---|--|------------|-----------------|-----------------------|----------------|
|          | Log    |   | recommended  | implement  | measures        | Implement the         | Status         |
|          | Ref    |   | Measures & Main                                      | the        |                 | measures?             |                |
|          |        |   | Concerns to address                                  | measures?  |                 |                       |                |
| S13.7    | F4-DP3 | During the construction phase, a layer of sheet pile wall will be<br>erected along the site boundary adjacent to fish ponds after<br>commencement of site works. The sheet pile wall will be<br>constructed by silent piling method (Press-in method) which<br>induces minimal vibration. Therefore the stability of the fish pond<br>bund will not be influenced by the construction of the sheet pile<br>wall, subsequent construction works and the loading from the<br>road during operational phase. In addition, the sheet pile wall will<br>have grouting or a grout curtain to avoid water seepage from the<br>fish pond to the excavation area. With these measures,<br>significant impacts are not anticipated. | Bund stability                                       | Contractor | Fish ponds      | Construction<br>phase | N/A            |
| S13.7    | F5-DP3 | Temporary traffic arrangements will be instigated to maintain or<br>provide alternative access to fish ponds during construction<br>phase.  | Prevent Blockage of<br>Access Roads to Fish<br>Ponds | Contractor | Fish ponds      | Construction<br>phase | ٨              |
| S13.7    | F6-DP3 | Standard mitigation measures to control site runoff and other<br>pollutants caused by construction activities and good site<br>practices will be implemented during the construction phase of<br>the Project. Excavated material and other inert construction<br>wastes produced will be transferred to proper recipients (i.e.<br>landfill) (see Waste Management Section). Sewage from the<br>proposed development will be dealt with via a sewerage system<br>and will not be discharged directly to surrounding water bodies.   | Avoid water quality<br>impact                        | Contractor | Fish ponds      | Construction<br>phase | ٨              |
| S13.7    | F7-DP3 | <ul> <li><u>Dust Minimization</u></li> <li>During all excavation works, good site practice should be adopted to minimize impacts on fisheries. The below site practices should be adopted during this time.</li> <li>Any excavated or stockpile of dusty material should be</li> </ul>  | Dust minimization                                    | Contractor | Fish ponds      | Construction<br>phase | ٨              |

| EIA Ref. | EM&A | Recommended Mitigation Measures  | Objectives of the   | Who to    | Location of the | When to       | Implementation |
|----------|------|--|---------------------|-----------|-----------------|---------------|----------------|
|          | Log  |  | recommended         | implement | measures        | Implement the | Status         |
|          | Ref  |  | Measures & Main     | the       |                 | measures?     |                |
|          |      |  | Concerns to address | measures? |                 |               |                |
|          |      | covered entirely by impervious sheeting or sprayed with                      |                     |           |                 |               |                |
|          |      | water to maintain the entire surface wet and then removed                    |                     |           |                 |               |                |
|          |      | or backfilled or reinstated where practicable within 24                      |                     |           |                 |               |                |
|          |      | hours of the excavation or unloading;  |                     |           |                 |               |                |
|          |      | <ul> <li>Any dusty materials remaining after a stockpile is</li> </ul>       |                     |           |                 |               |                |
|          |      | removed should be wetted with water and cleared from the                     |                     |           |                 |               |                |
|          |      | surface of roads;  |                     |           |                 |               |                |
|          |      | <ul> <li>Exposed earth should be properly treated by</li> </ul>              |                     |           |                 |               |                |
|          |      | compaction, turfing, hydroseeding, vegetation planting or                    |                     |           |                 |               |                |
|          |      | sealing with latex, vinyl, bitumen, shortcrete or other                      |                     |           |                 |               |                |
|          |      | suitable surface stabiliser within six months after the last                 |                     |           |                 |               |                |
|          |      | construction activity on the construction site or part of the                |                     |           |                 |               |                |
|          |      | construction site where the exposed earth lies;                              |                     |           |                 |               |                |
|          |      | Excavation profiles must be properly designed and                            |                     |           |                 |               |                |
|          |      | executed with attention to the relevant requirements for                     |                     |           |                 |               |                |
|          |      | environment, health and safety;  |                     |           |                 |               |                |
|          |      | <ul> <li>In case the soil to be excavated is situated beneath the</li> </ul> |                     |           |                 |               |                |
|          |      | groundwater table, it may be necessary to lower the                          |                     |           |                 |               |                |
|          |      | groundwater table by installing well points or similar                       |                     |           |                 |               |                |
|          |      | means;   |                     |           |                 |               |                |
|          |      | Supply of suitable clean backfill material after                             |                     |           |                 |               |                |
|          |      | excavation, if required;   |                     |           |                 |               |                |
|          |      | Vehicles containing any excavated materials should be                        |                     |           |                 |               |                |
|          |      | suitably covered to limit potential dust emissions or                        |                     |           |                 |               |                |

| EIA Ref. | EM&A   | Recommended Mitigation Measures   | Objectives of the                       | Who to                   | Location of the | When to                                   | Implementation |
|----------|--------|---|---|--------------------------|-----------------|---|----------------|
|          | Log    |   | recommended                             | implement                | measures        | Implement the                             | Status         |
|          | Ref    |   | Measures & Main                         | the                      |                 | measures?                                 |                |
|          |        |   | Concerns to address                     | measures?                |                 |   |                |
|          |        | contaminated run-off, and truck bodies and tailgates should   |   |                          |                 |   |                |
|          |        | be sealed to prevent any discharge during transport or  |   |                          |                 |   |                |
|          |        | during wet season;  |   |                          |                 |   |                |
|          |        | Speed control for the trucks carrying contaminated  |   |                          |                 |   |                |
|          |        | materials should be enforced; and   |   |                          |                 |   |                |
|          |        | <ul> <li>Vehicle wheel washing facilities at the site's exit points</li> </ul>  |   |                          |                 |   |                |
|          |        | should be established and used.   |   |                          |                 |   |                |
| S13.7    | F8-DP3 | Contingency plan<br>The contractor should prepare an emergency contingency plan<br>for actions to be taken if significant impacts, such as accidental<br>spillage of chemicals, water seepage from fish ponds, damaged/<br>destabilized pond bunds, pond water contamination by site<br>runoff, on fish ponds occur. The contractor should submit the<br>emergency contingency plan dealing with, but not limited to, the<br>aforementioned potential impacts to the engineer for review,<br>comment and approval. The fish pond operators will also be<br>consulted for the details of the contingency plan, which will also<br>be submitted to AFCD for review and comment. The plan should<br>include, but not limited to, the following:<br>• Potential emergency situations;<br>• Chemicals or hazardous materials used on-site (and their<br>location); | Deal with any accidental spillage event | Contractor /<br>Operator | Fish ponds      | Construction and<br>operational<br>phases | N/A            |
|          |        | • Emergency response team;  |   |                          |                 |   |                |
|          |        | <ul> <li>Emergency response procedures;</li> </ul>  |   |                          |                 |   |                |
|          |        | <ul> <li>List of emergency telephone hotlines;</li> </ul>   |   |                          |                 |   |                |
|          |        | <ul> <li>Locations and types of emergency response equipment;</li> </ul>  |   |                          |                 |   |                |

| EIA Ref.  | EM&A<br>Log | Recommended Mitigation Measures   | Objectives of the recommended                 | Who to implement | Location of the measures      | When to<br>Implement the | Implementation<br>Status |
|-----------|-------------|---|---|------------------|-------------------------------|--------------------------|--------------------------|
|           | Ref         |   | Measures & Main                               | the              | mououroo                      | measures?                | otatio                   |
|           |             |   | Concerns to address                           | measures?        |                               |                          |                          |
|           |             | Training plan and testing for effectiveness.  |   |                  |                               |                          |                          |
| Food Safe | ety (Constr | uction Phase)   |   |                  |                               |                          |                          |
| S15       | F1-DP3      | <u>Contingency</u> plan<br>The contractor should have effective communication with Food<br>and Environmental Hygiene Department (FEHD) / Centre of<br>Food Safety (CFS), on food surveillance and food incidents.<br>Food Surveillance Programme<br>(http://www.cfs.gov.hk/english/programme/programme_fs/progra<br>mme_fs.html). is undertaken by CFS to inspect food safety in<br>Hong Kong, with a three-tier surveillance strategy (consisting of<br>routine food surveillance, targeted food surveillance and<br>seasonal food surveillance). Under this programme, aquatic<br>products (including pond fish) at import, wholesale and retail<br>levels are sampled for microbiological (i.e. bacteria and viruses),<br>chemical (i.e. natural toxins, food additives and contaminants)<br>and radiation testings. All food safety surveillance results of by a<br>monthly "Food Safety Report" in press releases and also<br>presented in CFS website. If pond fish samples do not comply<br>with food safety standards and they are verified to be from fish<br>ponds of concerned under this study through "food tracing", fish | Minimize significant<br>impacts on fish ponds | Contractor       | Fish pond within project site | Construction<br>phase    | N/A                      |
| S15       | F2-DP3      | selling shall be stopped as instructed by CFS.           Dust Minimization  | Dust minimization                             | Contractor       | Fish pond within              | Construction             | ۸                        |
|           |             | <ul> <li>During all excavation works, good site practice should be<br/>adopted to minimize the release of TSP, impact of land<br/>contamination and the associated food safety implications.<br/>The below site practices should be adopted during<br/>excavation works.</li> </ul>   |   |                  | project site                  | phase                    |                          |

| EIA Ref. | EM&A | Recommended Mitigation Measures                                 | Objectives of the   | Who to    | Location of the | When to       | Implementation |
|----------|------|---|---------------------|-----------|-----------------|---------------|----------------|
|          | Log  |   | recommended         | implement | measures        | Implement the | Status         |
|          | Ref  |   | Measures & Main     | the       |                 | measures?     |                |
|          |      |   | Concerns to address | measures? |                 |               |                |
|          |      | Any excavated or stockpile of dusty material should be          |                     |           |                 |               |                |
|          |      | covered entirely by impervious sheeting or sprayed with         |                     |           |                 |               |                |
|          |      | water to maintain the entire surface wet and then removed       |                     |           |                 |               |                |
|          |      | or backfilled or reinstated where practicable within 24         |                     |           |                 |               |                |
|          |      | hours of the excavation or unloading;                           |                     |           |                 |               |                |
|          |      | Any dusty materials remaining after a stockpile is removed      |                     |           |                 |               |                |
|          |      | should be wetted with water and cleared from the surface        |                     |           |                 |               |                |
|          |      | of roads;   |                     |           |                 |               |                |
|          |      | Exposed earth should be properly treated by compaction,         |                     |           |                 |               |                |
|          |      | turfing, hydroseeding, vegetation planting or sealing with      |                     |           |                 |               |                |
|          |      | latex, vinyl, bitumen, shortcrete or other suitable surface     |                     |           |                 |               |                |
|          |      | stabiliser within six months after the last construction        |                     |           |                 |               |                |
|          |      | activity on the construction site or part of the construction   |                     |           |                 |               |                |
|          |      | site where the exposed earth lies;                              |                     |           |                 |               |                |
|          |      | • Excavation profiles must be properly designed and             |                     |           |                 |               |                |
|          |      | executed with attention to the relevant requirements for        |                     |           |                 |               |                |
|          |      | environment, health and safety;                                 |                     |           |                 |               |                |
|          |      | In case the soil to be excavated is situated beneath the        |                     |           |                 |               |                |
|          |      | groundwater table, it may be necessary to lower the             |                     |           |                 |               |                |
|          |      | groundwater table by installing well points or similar          |                     |           |                 |               |                |
|          |      | means;  |                     |           |                 |               |                |
|          |      | Supply of suitable clean backfill material after excavation, if |                     |           |                 |               |                |
|          |      | required;   |                     |           |                 |               |                |
|          |      | · Vehicles containing any excavated materials should be         |                     |           |                 |               |                |

| EIA Ref. | EM&A | Recommended Mitigation Measures                              | Objectives of the   | Who to    | Location of the | When to       | Implementation |
|----------|------|--|---------------------|-----------|-----------------|---------------|----------------|
|          | Log  |  | recommended         | implement | measures        | Implement the | Status         |
|          | Ref  |  | Measures & Main     | the       |                 | measures?     |                |
|          |      |  | Concerns to address | measures? |                 |               |                |
|          |      | suitably covered to limit potential dust emissions or        |                     |           |                 |               |                |
|          |      | contaminated run-off, and truck bodies and tailgates should  |                     |           |                 |               |                |
|          |      | be sealed to prevent any discharge during transport or       |                     |           |                 |               |                |
|          |      | during wet season;   |                     |           |                 |               |                |
|          |      | Speed control for the trucks carrying contaminated           |                     |           |                 |               |                |
|          |      | materials should be enforced; and                            |                     |           |                 |               |                |
|          |      | · Vehicle wheel washing facilities at the site's exit points |                     |           |                 |               |                |
|          |      | should be established and used.                              |                     |           |                 |               |                |


Remarks: ^ Compliance of mitigation measure

\* Recommendation was made during site audit but improved/rectified by the contractor


# Recommendation was made during site audit but not yet improved/rectified by the contractor.


N/A Not Applicable at this stage as no such site activities were conducted in the reporting period (e.g. concrete batching plan, barging point, seawall dredging and filling, bored piling, landscaping works etc)

APPENDIX N TEMPORARY NOISE BARRIERS



|         | © Copyright by Binnies Hong Kong Limited   |
|---------|--|
|         | NOTES:<br>1. FOR DETAILS OF NOISE BARRIER,   |
|         | PLEASE REFER TO DRAWING<br>NO. 184794/B&V/NB15/001/R &<br>NO. 184794/B&V/NB15/002/R.             |
|         | LEGEND:<br>1.5m - HIGH   |
|         | TEMPORARY NOISE BARRIER<br>1.5m - HIGH MOVEABLE<br>TEMPORARY NOISE BARRIER                       |
|         |  |
|         |  |
|         |  |
|         |  |
|         |  |
|         |  |
|         |  |
|         | 4  |
|         |  |
| 2       |  |
|         |  |
|         |  |
|         |  |
|         |  |
|         |  |
|         |  |
| VNB13   | 7  |
| m×<br>o |  |
| 10      |  |
|         | WORK AS EXECUTED           DATE OF COMMENCEMENT :         22 JUN 2018                            |
|         | DATE OF COMPLETION:<br>核准  |
|         | Approved   |
|         | 合約編號<br>Contract No. YL/2017/03  |
|         | 合約編號<br>Agreement No. CE 5/2014 (CE)<br>合約名稱   |
|         | 合約名稱<br>Contract title<br>DEVELOPMENT OF LOK MA CHAU LOOP:                                       |
|         | LAND DECONTAMINATION AND<br>ADVANCE ENGINEERING WORKS  |
|         | 圖則名稱<br>Drawing title AS-CONSTRUCTED DRAWING   |
|         | NOISE BARRIER -<br>GENERAL LAYOUT PLAN   |
|         | (SHEET 1 OF 3)   |
|         | 圖則參考編號     184794/NBGL/001/R     修訂       Drawing Reference No.     Revision       合約圖則編號     修訂 |
|         | Contract Drawing No.<br>民例 A1 1:300  |
|         | Scale     A3 1:600       ▲ 土 木 工 程 拓 展 署   |
|         | CEDD Civil Engineering and<br>Development Department   |
|         |  |
|         | BINNIES HONG KONG LIMITED  |
|         | 窗 尼 斯 工 程 顧 問 有 限 公 司  |





| TNB ID | Photo      |
|--------|------------|
| TNB1   |            |
| TNB2   |            |
| TNB11  | 19/07/2021 |
| TNB3   |            |
| TNB4   |            |


| TNB ID | Photo |
|--------|-------|
| TNB6   |       |
| TNB7   |       |
| TNB8   |       |


| TNB ID | Photo |
|--------|-------|
| TNB9   |       |
| TNB10  |       |
| TNB13  |       |

| TNB ID | Photo      |
|--------|------------|
| TNB14  | TNB14      |
| TNB15  | PT/06/2020 |

## YL/2020/02 – Western Connection Road Phase 2, Connection Roads to Fanling/San Tin Highway and Direct Road Link Phase 1


## Record Photographs for Temporary Noise Barriers at Lok Ma Chau Road in September 2022







| TNB<br>ID | Photo    | Construction<br>Status |
|-----------|----------|------------------------|
| 11        |          | Completed              |
| 12        | <image/> | Completed              |
| 13        |          | Completed              |



APPENDIX O WASTE GENERATION IN THE REPORTING MONTH Contract No. YL/2020/01 - Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 1 Site Formation and Infrastructure Works inside Lok Ma Chau Loop and Western Connection Road Phase 1

## Monthly Summary Waste Flow Table for <u>2022</u> (year)

Name of Person completing the record: Lila Lui (EO)

Development of Lok Ma Chau Loop : Main Works Package 1 – Contract 1 Site Formation and Infrastructure Works inside Lok Ma Chau Loop and Western Connection Contract No.: YL/2020/01

|           |  |   | ies of Inert C&D                  | Materials Gene                     | erated Monthly                    |                          | Actual Quantities of C&D Wastes Generated Monthly |                                   |             |             |                   |                                |
|-----------|--|---|-----------------------------------|------------------------------------|-----------------------------------|--------------------------|---|-----------------------------------|-------------|-------------|-------------------|--------------------------------|
| Month     | Total Quantity<br>Generated<br>(a)=<br>(b)+(c)+(d)+(e) | Hard Rock<br>and Large<br>Broken<br>Concrete<br>(b) | *Reused in<br>the Contract<br>(c) | Reused in<br>other Projects<br>(d) | Disposed as<br>Public Fill<br>(e) | Imported Fill            | Metals  | Paper/<br>cardboard<br>packaging/ | Plastics    | Yard Waste  | Chemical<br>Waste | Others, e.g.<br>general refuse |
|           | (in '000m <sup>3</sup> )                               | (in '000m <sup>3</sup> )                            | (in '000m <sup>3</sup> )          | (in '000m <sup>3</sup> )           | (in '000m <sup>3</sup> )          | (in '000m <sup>3</sup> ) | (in '000 kg)                                      | (in '000kg)                       | (in '000kg) | (in '000kg) | (in '000kg)       | (in '000m³)                    |
| Jan-22    | 1.485  | 0.000   | 1.472                             | 0.000                              | 0.013                             | 0.000                    | 0.000   | 0.000                             | 0.000       | 76.140      | 0.000             | 1.730                          |
| Feb-22    | 0.242  | 0.000   | 0.000                             | 0.000                              | 0.242                             | 0.000                    | 9.150   | 0.000                             | 0.000       | 24.170      | 0.000             | 0.426                          |
| Mar-22    | 0.120  | 0.000   | 0.000                             | 0.000                              | 0.120                             | 0.000                    | 0.000   | 0.000                             | 0.000       | 0.000       | 0.000             | 0.143                          |
| Apr-22    | 0.058  | 0.000   | 0.000                             | 0.000                              | 0.058                             | 0.000                    | 0.000   | 0.000                             | 0.000       | 0.000       | 0.000             | 0.068                          |
| May-22    | 0.022  | 0.000   | 0.000                             | 0.000                              | 0.022                             | 0.000                    | 0.001   | 0.000                             | 0.010       | 13.630      | 0.000             | 0.021                          |
| Jun-22    | 0.004  | 0.000   | 0.000                             | 0.000                              | 0.004                             | 0.000                    | 0.008   | 0.000                             | 0.019       | 0.000       | 0.000             | 0.023                          |
| Sub-total | 1.930  | 0.000   | 1.472                             | 0.000                              | 0.458                             | 0.000                    | 9.159   | 0.000                             | 0.030       | 113.940     | 0.000             | 2.411                          |
| Jul-22    | 0.000  | 0.000   | 0.000                             | 0.000                              | 0.000                             | 3.016                    | 0.000   | 0.201                             | 0.018       | 0.000       | 0.000             | 0.140                          |
| Aug-22    | 0.004  | 0.000   | 0.000                             | 0.000                              | 0.004                             | 6.415                    | 0.003   | 0.352                             | 0.054       | 0.000       | 0.000             | 0.160                          |
| Sep-22    | 0.000  | 0.000   | 0.000                             | 0.000                              | 0.000                             | 14.335                   | 0.000   | 0.130                             | 0.000       | 0.000       | 0.000             | 0.109                          |
| Oct-22    |  |   |                                   |                                    |                                   |                          |   |                                   |             |             |                   |                                |
| Nov-22    |  |   |                                   |                                    |                                   |                          |   |                                   |             |             |                   |                                |
| Dec-22    |  |   |                                   |                                    |                                   |                          |   |                                   |             |             |                   |                                |
| Total     | 1.934  | 0.000   | 1.472                             | 0.000                              | 0.462                             | 23.766                   | 9.162   | 0.683                             | 0.102       | 113.940     | 0.000             | 2.820                          |

Remarks:

1.Assume the density of soil fill=2.0 tonnes/m3

2.Assume the density of rock and broken concrete=2.5 tonnes/m3

3.Assume the density of refuse = 1.5 tonnes/m3

4. The inert C&D material except slurry and bentonite are disposed at Tuen Mun 38

5. The slurry and bentonite are disposed at Tseung Kuwn O 137.

6.The non-inert C&D wastes, including general refuse are disposed at NENT

Contract No. YL/2020/02 – Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 2 Western Connection Road Phase 2, Connection Roads to Fanling / San Tin Highway and Direct Road Link Phase 1

## Monthly Summary Waste Flow Table for <u>2022</u> (year)

Name of Person completing the record: Calvin So (EO)

Project : Development of Lok Ma Chau Loop: Main Works Package 1- Contract 2, Western Connection Road Phase 2,

Connection Roads in Fanling / San Tin Highway and Direct Road Link Phase 1

|           | Actual Quantities of Inert C&D Materials Generated Monthly       Actual Quantities of C&D Wastes Generated Monthly |  |                           |                             |                            |                          |   |                                  |                          |                   |                                |
|-----------|--|--|---------------------------|-----------------------------|----------------------------|--------------------------|---|----------------------------------|--------------------------|-------------------|--------------------------------|
|           |  | Actual Quantit                               | ies of Inert C&           | D Materials Gei             | nerated Monthly            |                          | Actual Quantities of C&D Wastes Generated Monthly |                                  |                          |                   |                                |
| Month     | Total Quantity<br>Generated  | Hard Rock<br>and Large<br>Broken<br>Concrete | Reused in the<br>Contract | Reused in<br>other Projects | Disposed as<br>Public Fill | Imported Fill            | Metals  | Paper/<br>cardboard<br>packaging | Plastics<br>(see Note 3) | Chemical<br>Waste | Others, e.g.<br>general refuse |
|           | (in '000m <sup>3</sup> )   | (in '000m <sup>3</sup> )                     | (in '000m <sup>3</sup> )  | (in '000m <sup>3</sup> )    | (in '000m <sup>3</sup> )   | (in '000m <sup>3</sup> ) | (in '000 kg)                                      | (in '000kg)                      | (in '000kg)              | (in '000kg)       | (in '000 m <sup>3</sup> )      |
| Jan       | 0.000  | 0.000  | 0.000                     | 0.000                       | 0.000                      | 0.458                    | 0.000   | 0.000                            | 0.000                    | 0.000             | 0.131                          |
| Feb       | 0.000  | 0.000  | 0.000                     | 0.000                       | 0.000                      | 0.045                    | 0.000   | 0.000                            | 0.000                    | 0.000             | 0.121                          |
| Mar       | 0.000  | 0.000  | 0.000                     | 0.000                       | 0.000                      | 0.000                    | 0.000   | 0.000                            | 0.000                    | 0.000             | 0.040                          |
| Apr       | 0.000  | 0.000  | 0.000                     | 0.000                       | 0.063                      | 0.000                    | 0.000   | 0.000                            | 0.000                    | 0.000             | 0.121                          |
| May       | 0.000  | 0.000  | 0.000                     | 0.000                       | 0.018                      | 0.000                    | 0.000   | 0.000                            | 0.000                    | 0.000             | 0.184                          |
| Jun       | 0.000  | 0.000  | 0.000                     | 0.000                       | 0.167                      | 0.000                    | 0.000   | 0.000                            | 0.000                    | 0.000             | 0.576                          |
| Sub-total | 0.000  | 0.000  | 0.000                     | 0.000                       | 0.248                      | 0.503                    | 0.000   | 0.000                            | 0.000                    | 0.000             | 1.173                          |
| Jul       | 0.000  | 0.000  | 0.000                     | 0.000                       | 0.090                      | 0.000                    | 0.000   | 0.000                            | 0.000                    | 0.000             | 0.175                          |
| Aug       | 0.000  | 0.000  | 0.000                     | 0.000                       | 0.518                      | 0.243                    | 0.000   | 0.000                            | 0.000                    | 0.000             | 0.512                          |
| Sep       | 0.000  | 0.000  | 0.000                     | 0.000                       | 0.252                      | 0.000                    | 0.000   | 0.000                            | 0.000                    | 0.000             | 0.324                          |
| Oct       | -  | -  | -                         | -                           | _                          | -                        | -   | -                                | _                        | _                 | _                              |
| Nov       | -  | -  | -                         | -                           | -                          | -                        | -   |                                  | -                        | -                 | _                              |
| Dec       | -  | -  | -                         | -                           | -                          | -                        | -   | -                                | -                        | -                 | -                              |
| Total     | 0.000  | 0.000  | 0.000                     | 0.000                       | 1.107                      | 0.746                    | 0.000   | 0.000                            | 0.000                    | 0.000             | 2.184                          |

Contract No · YI /2020/02

Note:

1. For non-inert portion of C&D material, assume the density of 1 m<sup>3</sup> general refuse is equal to 200 kg.

2. For inert portion of C&D material, assume  $6 \text{ m}^3$  per each full-filled dump truck.

3. All values are round off to the third decimal places.

# Contract No. YL/2021/01 – Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 3 Direct Road Link Phase 2

## Monthly Summary Waste Flow Table for <u>2022</u> (year)

Name of Person completing the record:

| Development | t of Lok Ma Chau Lo                                     | op : Main Works                                     | Package 1 – Cor                   | ntract 3                           |                                   |                          |              |   |                          |             | Contract No.: YL/2 | 2021/01                        |
|-------------|---|---|-----------------------------------|------------------------------------|-----------------------------------|--------------------------|--------------|---|--------------------------|-------------|--------------------|--------------------------------|
|             |   | Actual Quantit                                      | ies of Inert C&D                  | Materials Gene                     | erated Monthly                    |                          |              | Actual Quantities of C&D Wastes Generated Monthly |                          |             |                    |                                |
| Month       | Total Quantity<br>Generated<br>(a)=<br>(b)+(c)+(d)+( e) | Hard Rock<br>and Large<br>Broken<br>Concrete<br>(b) | *Reused in<br>the Contract<br>(c) | Reused in<br>other Projects<br>(d) | Disposed as<br>Public Fill<br>(e) | Imported Fill            | Metals       | Paper/<br>cardboard<br>packaging/                 | Plastics<br>(see Note 3) | Yard Waste  | Chemical<br>Waste  | Others, e.g.<br>general refuse |
|             | (in '000m <sup>3</sup> )                                | (in '000m <sup>3</sup> )                            | (in '000m <sup>3</sup> )          | (in '000m <sup>3</sup> )           | (in '000m <sup>3</sup> )          | (in '000m <sup>3</sup> ) | (in '000 kg) | (in '000kg)                                       | (in '000kg)              | (in '000kg) | (in '000kg)        | (in '000m <sup>3</sup> )       |
| Jan-22      |   |   |                                   |                                    |                                   |                          |              |   |                          |             |                    |                                |
| Feb-22      | 0.000   | 0.000   | 0.000                             | 0.000                              | 0.000                             | 0.000                    | 0.000        | 0.000   | 0.000                    | 0.000       | 0.000              | 0.000                          |
| Mar-22      | 0.000   | 0.000   | 0.000                             | 0.000                              | 0.000                             | 0.000                    | 0.000        | 0.000   | 0.000                    | 0.000       | 0.000              | 0.000                          |
| Apr-22      | 0.000   | 0.000   | 0.000                             | 0.000                              | 0.000                             | 0.000                    | 0.000        | 0.000   | 0.000                    | 0.000       | 0.000              | 0.000                          |
| May-22      | 0.000   | 0.000   | 0.000                             | 0.000                              | 0.000                             | 0.000                    | 0.000        | 0.000   | 0.000                    | 0.010       | 0.000              | 0.002                          |
| Jun-22      | 0.000   | 0.000   | 0.000                             | 0.000                              | 0.000                             | 0.000                    | 0.000        | 0.000   | 0.000                    | 0.000       | 0.000              | 0.000                          |
| Sub-total   | 0.000   | 0.000   | 0.000                             | 0.000                              | 0.000                             | 0.000                    | 0.000        | 0.000   | 0.000                    | 0.010       | 0.000              | 0.002                          |
| Jul-22      | 0.000   | 0.000   | 0.000                             | 0.000                              | 0.000                             | 0.000                    | 0.000        | 0.000   | 0.000                    | 0.000       | 0.000              | 0.000                          |
| Aug-22      | 0.000   | 0.000   | 0.000                             | 0.000                              | 0.000                             | 0.000                    | 0.000        | 0.000   | 0.000                    | 0.000       | 0.000              | 0.003                          |
| Sep-22      | 0.005   | 0.000   | 0.000                             | 0.000                              | 0.005                             | 0.000                    | 0.000        | 0.000   | 0.000                    | 0.000       | 0.000              | 0.000                          |
| Oct-22      |   |   |                                   |                                    |                                   |                          |              |   |                          |             |                    |                                |
| Nov-22      |   |   |                                   |                                    |                                   |                          |              |   |                          |             |                    |                                |
| Dec-22      |   |   |                                   |                                    |                                   |                          |              |   |                          |             |                    |                                |
| Total       | 0.005   | 0.000   | 0.000                             | 0.000                              | 0.005                             | 0.000                    | 0.000        | 0.000   | 0.000                    | 0.010       | 0.000              | 0.005                          |

Remarks:

1.Assume the density of soil fill=2.0 tonnes/m3

2.Assume the density of rock and broken concrete=2.5 tonnes/m3

3.Assume the density of refuse = 1.5 tonnes/m3

4. The inert C&D material except slurry and bentonite are disposed at Tuen Mun 38

5. The slurry and bentonite are disposed at Tseung Kuwn O 137.

6.The non-inert C&D wastes, including general refuse are disposed at NENT

APPENDIX P COMPLAINT LOGS

## **Appendix P - Complaint Log**

## Contract No. YL/2017/03 – Development of Lok Ma Chau Loop: Land Decontamination and Advance Engineering Works

| Log Ref. | Date of Complaint | Complaint Route | Reference No.                  | Complaint Nature              | Investigation Finding | Status   |
|----------|-------------------|-----------------|--------------------------------|-------------------------------|-----------------------|--|
| 1        | 9-Sep-19          | EPD             | EPD Ref: 25222-19              | Water quality and air quality | Non-project related   | Interim report was<br>submitted to EPD on 23<br>Sep 2019   |
| 2        | 11-Oct-19         | EPD             | EPD Ref: 28550-19              | Air quality                   | Non-project related   | Interim report was<br>submitted to EPD on 6<br>Nov 2019  |
| 3        | 30-Oct-19         | EPD             | EPD Ref: 30478-19              | Air quality                   | Non-project related   | Interim report was<br>submitted to EPD 14<br>Nov 2019  |
| 4        | 10-Dec-19         | 1823 (CEDD)     | 1823 Case no: 2-<br>6145710343 | Noise and air quality         | Non-project related   | Final reply to 1823 on<br>24 Dec 2019. IR<br>prepared by Contractor<br>was agreed by IEC and<br>ET |
| 5        | 5-Mar-21          | 1823            | 1823 Case no: 3-<br>6641544979 | Air quality                   | Non-project related   | Final reply to 1823 on<br>11 Mar 2021. IR<br>prepared by Contractor<br>was agreed by IEC and<br>ET |

Contract No. YL/2020/01 – Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 1 – Site Formation and Infrastructure Works inside Lok Ma Chau Loop and Western Connection Road Phase 1 / Contract No.: YL/2020/02 – Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 2 Western Connection Road Phase 2, Connection Roads to Fanling / San Tin Highway and Direct Road Link Phase 1 / Contract No.: YL/2021/01 – Development of Lok Ma Chau Loop: Main Works Package 1 – Contract 3 Direct Road Link Phase 2

| Log<br>Ref. | Date of<br>Complaint | Complaint<br>Route | Reference<br>No. | Details of Complaint          | Investigation Finding                                     | Status         |
|-------------|----------------------|--------------------|------------------|-------------------------------|---|----------------|
| COM-        | 11 October           | EPD                | EPD File         | EPD received a public         | (a) <u>Water Quality</u>                                  | Interim report |
| 2021-       | 2021                 |                    | Ref.:            | complaint on 11 October       | Non-project related                                       | was submitted  |
| 10-01       |                      |                    | N07/RN/00        | 2021. The complainant         | According to the interim report, wastewater treatment     | to EPD on 29   |
|             |                      |                    | 024120-21        | alleged the following:        | facilities and relevant mitigation measures were properly | Oct 2021       |
|             |                      |                    |                  | (a) Discharge of muddy        | implemented and there is no direct evidence to            |                |
|             |                      |                    |                  | water from construction sites | demonstrate the muddy discharge was inducted by the       |                |
|             |                      |                    |                  | of "Development of Lok Ma     |   |                |
|             |                      |                    |                  | Chau Loop" project to         |   |                |
|             |                      |                    |                  | Shenzhen River in the         |   |                |
|             |                      |                    |                  | morning of 8 October 2021;    | the earth bund with geo-textile along the site boundary,  |                |
|             |                      |                    |                  | and,                          | were implemented on 12 October 2021 in order to avoid     |                |
|             |                      |                    |                  | (b) Use of powered            | muddy water from leaking into Shen Zhen River.            |                |
|             |                      |                    |                  | mechanical equipment          |   |                |
|             |                      |                    |                  | (including excavators and     | (b) <u>Noise</u>  |                |
|             |                      |                    |                  | dump trucks) in the           | Project related   |                |
|             |                      |                    |                  | construction sites of         |   |                |
|             |                      |                    |                  | "Development of Lok Ma        |   |                |
|             |                      |                    |                  | Chau Loop" project on         | on 9 October 2021. Severe rainfall was recorded due to    |                |
|             |                      |                    |                  | Sunday.                       | the adverse weather. To avoid leakage of the muddy water  |                |
|             |                      |                    |                  |                               | into the meander of the Shenzhen River, JV mobilized an   |                |
|             |                      |                    |                  |                               | excavator and dump truck to clear the blockage as an      |                |
|             |                      |                    |                  |                               | emergency measure.  |                |
|             |                      |                    |                  |                               | ET reminded the Contractor to update the site drainage    |                |

| Log<br>Ref.            | Date of<br>Complaint   | Complaint<br>Route | Reference<br>No.                            | Details of Complaint   | Investigation Finding  | Status  |
|------------------------|------------------------|--------------------|---|--|--|---|
|                        | 15                     |                    |   |  | plan according to the construction programme and closely<br>check the effectiveness of the implemented mitigation<br>measures on site so that the EP, EIA and EM&A manual<br>recommendation and requirements are complied with.<br>In addition, the Contractor was also reminded to prepare a<br>contingency plan for emergency environmental incidents.   |   |
| COM-<br>2021-<br>11-01 | 15<br>November<br>2021 | EPD                | EPD File<br>Ref.:<br>N06/RN/00<br>027302-21 | EPD received a public<br>complaint on 15 November<br>2021. The complainant<br>concerned about the dust<br>nuisance in the construction<br>sites of "Development of Lok<br>Ma Chau Loop" project. | <ul> <li>According to the interim report, dust mitigation measures have been properly implemented on site:</li> <li>Haul road of the main site have been paved with concrete and the speed of the vehicle has been restricted to below 8kmper hour within the construction area to minimize fugitive dust emission.</li> <li>Wheel washing fallibilities have been established at the location where the vehicles into the haul road in order to keep clear of any loose surface material.</li> <li>Mist spray and water trucks have been provided to water the paved haul road regularly and at least once per hour on exposed work site.</li> <li>Water spray has been provided during the handling of the fill material at the site and all the dusty loads transported to, from and between site location have been covered.</li> <li>Induction training and tool box talk have been provided to the site staff and workers regarding the dust suppression measure.</li> <li>Temporary covers have been provided to stockpile of the dusty materials and the exposed slope.</li> </ul> | Interim report<br>was submitted<br>to EPD on 25<br>Nov 2021 |

| Log<br>Ref.            | Date of<br>Complaint | Complaint<br>Route | Reference<br>No.                            | Details of Complaint  | Investigation Finding   | Status  |
|------------------------|----------------------|--------------------|---|---|---|---|
|                        |                      |                    |   |   | Further preventive measures, establishment of the automatic water spray system along the haul road and increasing the amount of the mist spray machine to enhance the efficiency of the dust suppression measures will also be provided.  |   |
| COM-<br>2022-<br>01-01 | 2 January<br>2022    | EPD                | EPD File<br>Ref.:<br>N06/RN/00<br>000184-22 | EPD received a public<br>complaint by phone in Jan<br>2022 regarding noise from<br>general construction work<br>associated with the Lok Ma<br>Chau Loop Development<br>Project being carried out on<br>2.1.2022 at around 15:30<br>hours (i.e. within the<br>restricted hours on Sunday). | According to the location under complaint, the work was<br>likely carried out within the work site of "Direct Road<br>Link to MTR Lok Ma Chau Station" and/or "Western<br>Connection Road". Therefore, interim reports were<br>submitted by Contract No.: YL/2020/01 and YL/2020/02<br>respectively:- | Interim report<br>was submitted<br>to EPD on 14<br>Feb 2022 |

| Log<br>Ref.    | Date of<br>Complaint | Complaint<br>Route | Reference<br>No.         | Details of Complaint   | Investigation Finding  | Status  |
|----------------|----------------------|--------------------|--------------------------|--|--|---|
| COM-           | 4 April 2022         | 1823               | 1823 Case                | The complainant concerned  | <ul> <li>construction works of the Contract YL/2020/01.</li> <li><u>Contract No.: YL/2020/02</u></li> <li>According to the site diary, no construction work was carried out during restricted hours at the location under complaint on 2 January 2022 for YL/2020/02. Nevertheless, construction team was reminded to strictly follow the requirement stated in the issued construction noise permit when construction work is required during restricted hours.</li> <li>Based on the above information and investigation findings, the noise complaint is not related to the construction works of the Contract YL/2020/02.</li> <li>According to the interim report, no construction works</li> </ul> | Final reply to  |
| 2022-<br>04-01 | 4 April 2022         | 1623               | no: 3-<br>715542674<br>8 | about the muddy surface<br>runoff arising from the<br>construction works of<br>"Development of Lok Ma<br>Chau Loop" project. at Lok<br>Ma Chau Road near Ha Wan<br>Tsuen Road. | was carried out at the location of complaint which is<br>outside the site boundary of the Project from 1st April to<br>4th April 2022. Appropriate water quality mitigation<br>measures have been properly implemented on site and   | April 2022.<br>Interim report<br>prepared by<br>Contractor was<br>agreed by IEC<br>and ET |

| Log<br>Ref.            | Date of<br>Complaint | Complaint<br>Route | Reference<br>No.                            | Details of Complaint  | Investigation Finding   | Status  |
|------------------------|----------------------|--------------------|---|---|---|---|
| COM-<br>2022-<br>08-01 | 1 August<br>2022     | EPD                | EPD File<br>Ref.:<br>N06/RN/00<br>015561-22 | The complainant concerned<br>about the muddy water<br>discharged by a piling<br>contractor "德運建築鑽探有<br>限公司" on 20 <sup>th</sup> July 2022 | <u>Contract No.: YL/2020/01</u><br>德運建築鑽探有限公司 is not related to the Contract No.<br>YL/2020/01. After checking on site, the complaint was<br>referred to other party.   | Interim report<br>was submitted<br>to EPD on 18<br>Aug 2022 |
| COM-<br>2022-<br>08-02 | 4 August<br>2022     | EPD                | EPD File<br>Ref.:<br>N06/RN/00<br>015953-22 | The complainant concerned<br>about the muddy water<br>discharging to the public area<br>from a construction site near<br>Fu Tai Car Park. | <u>Contract No.: YL/2020/02</u><br>Joint site investigation with RSS was carried out on 5 Aug<br>2022 near Fu Tai Carpark. There were no construction<br>works carried out near Fu Tai Carpark and no muddy<br>water was noted. Preventive measures (sand bag bund)<br>had been provided. | Interim report<br>was submitted<br>to EPD on 18<br>Aug 2022 |

APPENDIX Q SUMMARY OF SUCCESSFUL PROSECUTION Appendix Q - Summary of Successful Prosecution

| Date of Successful<br>Prosecution | Details of the Successful Prosecution | Status | Follow Up |
|-----------------------------------|---------------------------------------|--------|-----------|
|                                   |                                       |        |           |

APPENDIX R ECOLOGICAL MONITORING RESULTS

|                           |                           |                 |                |                        | Date   | 7 <sup>th</sup> September 2022 |  |  |  |
|---------------------------|---------------------------|-----------------|----------------|------------------------|--|--------------------------------|--|--|--|
|                           |                           |                 |                |                        | Weather Condition  | Sunny                          |  |  |  |
|                           |                           | Hong            |                |                        | Abundance  |                                |  |  |  |
| Common Name               | Species Name              | Chinese<br>Name | Kong<br>Status | Conservation<br>Status | Maximum count of bird species recorded<br>(Point Count – 15 mins interval) |                                |  |  |  |
|                           |                           |                 |                |                        | Before Construction  | During Construction            |  |  |  |
| Black Kite                | Milvus migrans            | 黑鳶              | R, WV          |                        |  | 1                              |  |  |  |
| Black-collared Starling   | Gracupica nigricollis     | 黑領椋鳥            | R              |                        | 3  |                                |  |  |  |
| Black-crowned Night Heron | Nycticorax nycticorax     | 夜鷺              | R, WV          | LC                     | 1  |                                |  |  |  |
| Chinese Bulbul            | Pycnonotus sinensis       | 白頭鵯             | R              |                        |  | 3                              |  |  |  |
| Chinese Pond Heron        | Ardeola bacchus           | 池鷺              | R              | PRC(RC)                | 1  | 1                              |  |  |  |
| Crested Myna              | Acridotheres cristatellus | 八哥              | R              |                        | 2  | 4                              |  |  |  |
| Greater Coucal            | Centropus sinensis        | 褐翅鴉鵑            | R              | (VU)                   |  | 2                              |  |  |  |
| Great Egret               | Ardea alba                | 大白鷺             | R, WV          | PRC(RC)                |  | 4                              |  |  |  |
| Little Egret              | Egretta garzetta          | 小白鷺             | R              | PRC(RC)                | 1  | 1                              |  |  |  |
| Long-tailed Shrike        | Lanius schach             | 棕背伯勞            | R              |                        |  | 1                              |  |  |  |
| Oriental Magpie-Robin     | Copsychus saularis        | 鵲鴝              | R              |                        | 2  |                                |  |  |  |
| Plain Prinia              | Prinia inornata           | 純色鷦鶯            | R              |                        | 1  |                                |  |  |  |
| Red-whiskered Bulbul      | Pycnonotus jocosus        | 紅耳鵯             | R              |                        |  | 5                              |  |  |  |
| Scaly-breasted Munia      | Lonchura punctulata       | 斑文鳥             | R              |                        | 1  | 4                              |  |  |  |
| Spotted Dove              | Streptopelia chinensis    | 珠頸斑鳩            | R              |                        | 2  | 1                              |  |  |  |

|                           |                     |                 |           |                        | Date                                   | 7 <sup>th</sup> September 2022 |  |  |  |
|---------------------------|---------------------|-----------------|-----------|------------------------|--|--------------------------------|--|--|--|
|                           |                     |                 |           |                        | Weather Condition                      | Sunny                          |  |  |  |
|                           |                     | CI :            | Hong      | c ··                   | Abund                                  | lance                          |  |  |  |
| Common Name               | Species Name        | Chinese<br>Name | Kong      | Conservation<br>Status | Maximum count of bird species recorded |                                |  |  |  |
|                           |                     |                 | Status    | Status                 | (Point Count – 1                       | - 15 mins interval)            |  |  |  |
|                           |                     |                 |           |                        | Before Construction                    | During Construction            |  |  |  |
| White-shouldered Starling | Sturnia sinensis    | 灰背椋鳥            | M, WV, Sv | LC                     |  | 1                              |  |  |  |
| Yellow Bittern            | Ixobrychus sinensis | 黃葦鳽             | USV, UPM  | (LC)                   |  | 1                              |  |  |  |
| Yellow-bellied Prinia     | Prinia flaviventris | 黃腹鷦鶯            | R         |                        | 1                                      | 2                              |  |  |  |
|                           | Total No. of Spec   | -               | 10        | 14                     |  |                                |  |  |  |
|                           | No. of Birds Recor  | 15              | 31        |                        |  |                                |  |  |  |

|                           |                           |                 |          |                        | Date                | 14 <sup>th</sup> September 2022 |  |  |
|---------------------------|---------------------------|-----------------|----------|------------------------|---------------------|---------------------------------|--|--|
|                           |                           |                 |          |                        | Weather Condition   | Sunny                           |  |  |
|                           |                           | Hong            |          | Continu                | Abund               | lance                           |  |  |
| Common Name               | Species Name              | Chinese<br>Name | Kong     | Conservation<br>Status | Maximum count of b  | of bird species recorded        |  |  |
|                           |                           |                 | Status   |                        | (Point Count – 1    | 5 mins interval)                |  |  |
|                           |                           |                 |          |                        | Before Construction | During Construction             |  |  |
| Black-collared Starling   | Gracupica nigricollis     | 黑領椋鳥            | R        |                        | 1                   | 1                               |  |  |
| Chinese Bulbul            | Pycnonotus sinensis       | 白頭鵯             | R        |                        |                     | 2                               |  |  |
| Chinese Pond Heron        | Ardeola bacchus           | 池鷺              | R        | PRC(RC)                |                     | 1                               |  |  |
| Crested Myna              | Acridotheres cristatellus | 八哥              | R        |                        |                     | 1                               |  |  |
| Great Egret               | Ardea alba                | 大白鷺             | R, WV    | PRC(RC)                | 1                   | 1                               |  |  |
| Red-whiskered Bulbul      | Pycnonotus jocosus        | 紅耳鵯             | R        |                        | 3                   | 7                               |  |  |
| Scaly-breasted Munia      | Lonchura punctulata       | 斑文鳥             | R        |                        | 5                   | 5                               |  |  |
| Spotted Dove              | Streptopelia chinensis    | 珠頸斑鳩            | R        |                        |                     | 2                               |  |  |
| White-throated Kingfisher | Halcyon smyrnensis        | 白胸翡翠            | R        |                        | 1                   | 1                               |  |  |
| Yellow Bittern            | Ixobrychus sinensis       | 黃葦鳽             | USV, UPM | (LC)                   |                     | 2                               |  |  |
| Yellow-bellied Prinia     | Prinia flaviventris       | 黃腹鷦鶯            | R        |                        | 2                   | 1                               |  |  |
|                           | Total No. of Spec         | ies             |          |                        | 6                   | 11                              |  |  |
|                           | No. of Birds Reco         | ·ded            |          |                        | 13                  | 24                              |  |  |

\_

|                           |                           |         |               |              | Date   | 21 <sup>th</sup> September 2022 |  |  |  |
|---------------------------|---------------------------|---------|---------------|--------------|--|---------------------------------|--|--|--|
|                           |                           |         |               |              | Weather Condition  | Fine                            |  |  |  |
|                           |                           | Chinese | Hong          | Conservation | Abundance  |                                 |  |  |  |
| Common Name               | Species Name              | Name    | Kong          | Status       | Maximum count of bird species recorded<br>(Point Count – 15 mins interval) |                                 |  |  |  |
|                           |                           | 1 vanie | Status        | Status       |  |                                 |  |  |  |
|                           |                           |         |               |              | Before Construction  | During Construction             |  |  |  |
| Black-collared Starling   | Gracupica nigricollis     | 黑領椋鳥    | R             |              | 3  | 1                               |  |  |  |
| Black-crowned Night Heron | Nycticorax nycticorax     | 夜鷺      | R, WV         | LC           | 3  | 2                               |  |  |  |
| Black Drongo              | Dicrurus macrocercus      | 黑卷尾     | $\mathbf{Sv}$ |              | 3  | 2                               |  |  |  |
| Chinese Bulbul            | Pycnonotus sinensis       | 白頭鵯     | R             |              | 5  | 1                               |  |  |  |
| Chinese Pond Heron        | Ardeola bacchus           | 池鷺      | R             | PRC(RC)      | 6  | 3                               |  |  |  |
| Crested Myna              | Acridotheres cristatellus | 八哥      | R             |              |  | 2                               |  |  |  |
| Great Egret               | Ardea alba                | 大白鷺     | R, WV         | PRC(RC)      |  | 1                               |  |  |  |
| Grey Heron                | Ardea cinerea             | 蒼鷺      | WV            | PRC          | 3  | 2                               |  |  |  |
| Little Egret              | Egretta garzetta          | 小白鷺     | R             | PRC(RC)      |  | 4                               |  |  |  |
| Pied Kingfisher           | Ceryle rudis              | 斑魚狗     | UR            | (LC)         |  | 1                               |  |  |  |
| Red-whiskered Bulbul      | Pycnonotus jocosus        | 紅耳鵯     | R             |              | 1  | 5                               |  |  |  |
| Spotted Dove              | Streptopelia chinensis    | 珠頸斑鳩    | R             |              |  | 2                               |  |  |  |
| White-throated Kingfisher | Halcyon smyrnensis        | 白胸翡翠    | R             |              | 2  | 1                               |  |  |  |
| White Wagtail             | Motacilla alba            | 白鶺鴒     | PM, WV        |              |  | 1                               |  |  |  |
| Yellow-bellied Prinia     | Prinia flaviventris       | 黃腹鷦鶯    | R             |              | 1  | 1                               |  |  |  |
|                           | Total No. of Spec         | 9       | 15            |              |  |                                 |  |  |  |

| Common Name Sp |                 |                 |                |                        | Date                                   | 21 <sup>th</sup> September 2022 |
|----------------|-----------------|-----------------|----------------|------------------------|--|---------------------------------|
|                |                 |                 |                |                        | Fine                                   |                                 |
|                |                 | Chinasa         | Hong           | Componention           | Abund                                  | lance                           |
|                | Species Name    | Chinese<br>Name | Kong<br>Status | Conservation<br>Status | Maximum count of b<br>(Point Count – 1 | •                               |
|                |                 |                 |                |                        | Before Construction                    | During Construction             |
|                | No. of Birds Re | 27              | 29             |                        |  |                                 |

|                           |                           |         |                   |              | Date                                   | 28 <sup>th</sup> September 2022 |  |  |  |
|---------------------------|---------------------------|---------|-------------------|--------------|--|---------------------------------|--|--|--|
|                           |                           |         |                   |              | Weather Condition                      | Sunny                           |  |  |  |
|                           |                           | Chinese |                   | Conservation | Abundance                              |                                 |  |  |  |
| Common Name               | Species Name              | Name    | Kong              | Status       | Maximum count of bird species recorded |                                 |  |  |  |
|                           |                           |         | Status            | Status       | (Point Count – 1                       | 5 mins interval)                |  |  |  |
|                           |                           |         |                   |              | Before Construction                    | During Construction             |  |  |  |
| Azure-winged Magpie       | Cyanopica cyanus          | 灰喜鵲     | (Not<br>included) |              | 8                                      | 4                               |  |  |  |
| Black-collared Starling   | Gracupica nigricollis     | 黑領椋鳥    | R                 |              | 3                                      | 3                               |  |  |  |
| Chinese Pond Heron        | Ardeola bacchus           | 池鷺      | R                 | PRC(RC)      | 2                                      | 3                               |  |  |  |
| Collared Crow             | Corvus torquatus          | 白頸鴉     | UR                | LC, VU       |  | 1                               |  |  |  |
| Crested Myna              | Acridotheres cristatellus | 八哥      | R                 |              | 4                                      | 6                               |  |  |  |
| Greater Coucal            | Centropus sinensis        | 褐翅鴉鵑    | R                 | (VU)         | 1                                      |                                 |  |  |  |
| Great Egret               | Ardea alba                | 大白鷺     | R, WV             | PRC(RC)      | 1                                      | 1                               |  |  |  |
| Grey Heron                | Ardea cinerea             | 蒼鷺      | WV                | PRC          | 1                                      |                                 |  |  |  |
| Little Egret              | Egretta garzetta          | 小白鷺     | R                 | PRC(RC)      | 7                                      | 25                              |  |  |  |
| Purple Heron              | Ardea purpurea            | 草鷖      | R                 | RC           |  | 1                               |  |  |  |
| Red-whiskered Bulbul      | Pycnonotus jocosus        | 紅耳鵯     | R                 |              |  | 1                               |  |  |  |
| Scaly-breasted Munia      | Lonchura punctulata       | 斑文鳥     | R                 |              |  | 2                               |  |  |  |
| White-breasted Waterhen   | Amaurornis phoenicurus    | 白胸苦惡鳥   | R                 |              |  | 1                               |  |  |  |
| White-throated Kingfisher | Halcyon smyrnensis        | 白胸翡翠    | R                 |              | 2                                      | 2                               |  |  |  |
| Yellow-bellied Prinia     | Prinia flaviventris       | 黃腹鷦鶯    | R                 |              |  | 3                               |  |  |  |

# Development for Lok Ma Chau Loop Monthly Monitoring Report – September 2022

|             |                   |                 |        |                        | Date                | 28 <sup>th</sup> September 2022 |
|-------------|-------------------|-----------------|--------|------------------------|---------------------|---------------------------------|
| Common Name |                   |                 |        |                        | Weather Condition   | Sunny                           |
|             |                   | China           | Hong   | Commention             | Abund               | lance                           |
|             | Species Name      | Chinese<br>Name | Kong   | Conservation<br>Status | Maximum count of b  | ird species recorded            |
|             |                   |                 | Status | Status                 | (Point Count – 1    | 5 mins interval)                |
|             |                   |                 |        |                        | Before Construction | During Construction             |
|             | Total No. of Spec | 9               | 13     |                        |                     |                                 |
|             | No. of Birds Reco | 29              | 53     |                        |                     |                                 |

Note:

- R Resident; WV Winter visitor; PM Passage migrant; CPM Common Passage Migrant; UPM Uncommon passage migrant; CaM Common autumn
- migrant; USV Uncommon Summer visitor; SpM Spring migrant; Sv Summer Visitor; UR Uncommon resident; SWV Scarce winter visitor; CWV -
- Common Winter Visitor; M Spring and Autumn Migrant; OV Occasional visitor
- Status was decided according to AFCD biodiversity website (www.hkbiodiversity.net)
- Cap. 170: All bird species are under protection of Wild Animals Protection Ordinance
- Cap.586 : Endangered Species of Animals and Plants Ordinance (Cap.586)
- CR: Rare in China Red Data Book Status
- VU: Vulnerable in IUCN Red List Status
- (VU): Vulnerable in China Red Data Book Status
- EN: Endangered in IUCN Red List Status
- (EN): Endangered in China Red Data Book Status
- NT: Near Threatened in IUCN Red List Status
- CR: Critically Endangered in IUCN Red List Status

RC=Regional Concern; LC=Local Concern; PRC=Potential Regional Concern; GC=Global Concern; PGC=Potential Global Concern. Letters in parentheses indicate that the assessment is on the basis of restrictedness in breeding and/or roosting sites rather than in general occurrence (Fellowes et al. (2002)

| Common Name      | Species Name             | Chinese Name | Date: 13 <sup>th</sup> S | eptember 20   | 22     |     |               |        |
|------------------|--------------------------|--------------|--------------------------|---------------|--------|-----|---------------|--------|
|                  |                          |              | Weather Co               | ondition: Fin | e      |     |               |        |
|                  |                          |              | Counts                   |               |        |     |               |        |
|                  |                          |              | Transect Walk            |               |        |     |               |        |
|                  |                          |              | ]                        | Day Transec   | t      | Ν   | light Transec | :t     |
|                  |                          |              | WAL                      | AFP           | Others | WAL | AFP           | Others |
| Chinese Bullfrog | Hoplobatrachus rugulosus | 虎紋蛙          | 0                        | 0             | 0      | 0   | 0             | 0      |

### (**C**1 · 1. DA тт c D 110 ъ . .

WAL - Wet Agricultural Land, AFP - Abandoned Fishpond

# Appendix R3 – Aquatic Fauna (Rose Bitterling) Survey Results

| Common Name     | Species Name      | Chinese Name | Date:               | 7 <sup>th</sup> Sept               | ember 2    | 2022      |    |    |            |    |
|-----------------|-------------------|--------------|---------------------|------------------------------------|------------|-----------|----|----|------------|----|
|                 |                   |              | Weath               | Weather Condition: Rainy<br>Counts |            |           |    |    |            |    |
|                 |                   |              | Count               |                                    |            |           |    |    |            |    |
|                 |                   |              | Location(s)         |                                    |            |           |    |    |            |    |
|                 |                   |              | <b>S1</b>           | <b>S2</b>                          | <b>S</b> 3 | <b>S4</b> | A1 | A2 | <b>B</b> 1 | B2 |
| Rose Bitterling | Rhodeus ocellatus | 高體鰟鮍         | Direct Observation: |                                    |            |           |    |    |            |    |
|                 |                   |              | 0                   | 0                                  | 0          | 0         | 0  | 2  | 0          | 0  |
|                 |                   |              | Sweep Netting:      |                                    |            |           |    |    |            |    |
|                 |                   |              | 0                   | 0                                  | 0          | 0         | 0  | 0  | 0          | 0  |

## Service Contract No. WD/04/2020 Development of Lok Ma Chau Loop: Main Works Package 1 – Environmental Team Water Quality Monitoring Results on 02-Sep-22

| Location | Weather   | Start Ten |              | ature (°C) | F          | ъН      | Salir      | iity ppt | DO Saturation (%) |         | Dissolved Oxygen (mg/L) |         | Turbidity(NTU) |         |
|----------|-----------|-----------|--------------|------------|------------|---------|------------|----------|-------------------|---------|-------------------------|---------|----------------|---------|
| Location | Condition | Time      | Value        | Average    | Value      | Average | Value      | Average  | Value             | Average | Value                   | Average | Value          | Average |
| A1       | Sunny     | 13:36     | 31.3<br>31.3 | 31.3       | 7.1<br>7.1 | 7.1     | 0.1<br>0.1 | 0.1      | 37.2<br>36.1      | 36.7    | 2.8<br>2.7              | 2.8     | 2.1<br>2.1     | 2.1     |
| A2       | Sunny     | 13:20     | 31.9<br>31.9 | 31.9       | 7.2<br>7.2 | 7.2     | 0.1<br>0.1 | 0.1      | 61.9<br>61.5      | 61.7    | 4.5<br>4.5              | 4.5     | 2.7<br>2.6     | 2.7     |
| B1       | Sunny     | 13:13     | 31.2<br>31.2 | 31.2       | 7.4<br>7.4 | 7.4     | 0.1<br>0.1 | 0.1      | 112.2<br>112.4    | 112.3   | 8.3<br>8.3              | 8.3     | 4.5<br>4.4     | 4.5     |
| B2       | Sunny     | 13:05     | 31.6<br>31.5 | 31.6       | 7.3<br>7.3 | 7.3     | 0.1<br>0.1 | 0.1      | 100.1<br>101.2    | 100.7   | 7.4<br>7.5              | 7.5     | 5.1<br>5.3     | 5.2     |
| S1       | Sunny     | 13:43     | 31.1<br>31.1 | 31.1       | 7.0<br>7.0 | 7.0     | 0.1<br>0.1 | 0.1      | 55.7<br>55.4      | 55.6    | 4.1<br>4.1              | 4.1     | 19.1<br>18.5   | 18.8    |
| S2       | Sunny     | 13:30     | 30.5<br>30.7 | 30.6       | 7.3<br>7.3 | 7.3     | 0.1<br>0.1 | 0.1      | 74.5<br>74.3      | 74.4    | 5.6<br>5.6              | 5.6     | 2.4<br>2.1     | 2.3     |
| S3       | Sunny     | 12:52     | 29.6<br>29.6 | 29.6       | 7.3<br>7.3 | 7.3     | 0.1<br>0.1 | 0.1      | 61.4<br>60.0      | 60.7    | 4.7<br>4.6              | 4.7     | 6.0<br>6.2     | 6.1     |
| S4       | Sunny     | 12:59     | 30.7<br>30.7 | 30.7       | 7.2<br>7.2 | 7.2     | 0.1<br>0.1 | 0.1      | 42.8<br>42.2      | 42.5    | 3.2<br>3.2              | 3.2     | 4.5<br>4.8     | 4.7     |

## Service Contract No. WD/04/2020 Development of Lok Ma Chau Loop: Main Works Package 1 – Environmental Team Water Quality Monitoring Results on 07-Sep-22

| Location | weather Start |       | Tempera      | ature (°C) | F          | ъΗ      | Salin      | ity ppt | DO Saturation (%) |         | Dissolved Oxygen (mg/L) |         | Turbidity(NTU) |         |
|----------|---------------|-------|--------------|------------|------------|---------|------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|
| LOCATION | Condition     | Time  | Value        | Average    | Value      | Average | Value      | Average | Value             | Average | Value                   | Average | Value          | Average |
| A1       | Sunny         | 10:40 | 30.5<br>30.5 | 30.5       | 7.0<br>7.0 | 7.0     | 0.1<br>0.1 | 0.1     | 25.2<br>24.8      | 25.0    | 1.9<br>1.9              | 1.9     | 2.3<br>2.1     | 2.2     |
| A2       | Sunny         | 10:15 | 30.6<br>30.6 | 30.6       | 6.8<br>6.9 | 6.9     | 0.1<br>0.1 | 0.1     | 39.4<br>37.5      | 38.5    | 3.0<br>2.8              | 2.9     | 3.6<br>3.4     | 3.5     |
| B1       | Sunny         | 10:08 | 30.2<br>30.2 | 30.2       | 6.8<br>6.8 | 6.8     | 0.1<br>0.1 | 0.1     | 75.9<br>75.6      | 75.8    | 5.7<br>5.7              | 5.7     | 7.7<br>7.3     | 7.5     |
| B2       | Sunny         | 10:02 | 30.1<br>30.2 | 30.2       | 7.2<br>7.0 | 7.1     | 0.1<br>0.1 | 0.1     | 73.7<br>72.0      | 72.9    | 5.6<br>5.4              | 5.5     | 7.8<br>7.7     | 7.8     |
| S1       | Sunny         | 10:47 | 29.5<br>29.5 | 29.5       | 6.9<br>6.9 | 6.9     | 0.1<br>0.1 | 0.1     | 38.0<br>37.8      | 37.9    | 2.9<br>2.9              | 2.9     | 15.0<br>15.6   | 15.3    |
| S2       | Sunny         | 10:34 | 29.5<br>29.5 | 29.5       | 7.1<br>7.1 | 7.1     | 0.1<br>0.1 | 0.1     | 62.8<br>61.7      | 62.3    | 4.8<br>4.7              | 4.8     | 3.7<br>3.5     | 3.6     |
| S3       | Sunny         | 09:47 | 29.1<br>29.1 | 29.1       | 7.1<br>7.1 | 7.1     | 0.1<br>0.1 | 0.1     | 46.9<br>46.7      | 46.8    | 3.6<br>3.6              | 3.6     | 3.3<br>3.3     | 3.3     |
| S4       | Sunny         | 09:55 | 29.0<br>29.0 | 29.0       | 7.2<br>7.2 | 7.2     | 0.1<br>0.1 | 0.1     | 48.1<br>47.4      | 47.8    | 3.7<br>3.6              | 3.7     | 2.3<br>2.3     | 2.3     |

## Service Contract No. WD/04/2020 Development of Lok Ma Chau Loop: Main Works Package 1 – Environmental Team Water Quality Monitoring Results on 13-Sep-22

| Location | tion Weather Start |       | Tempera      | ature (°C) | F          | ъН      | Salin      | ity ppt | DO Saturation (%) |         | Dissolved Oxygen (mg/L) |         | Turbidity(NTU) |         |
|----------|--------------------|-------|--------------|------------|------------|---------|------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|
| Location | Condition          | Time  | Value        | Average    | Value      | Average | Value      | Average | Value             | Average | Value                   | Average | Value          | Average |
| A1       | Sunny              | 10:16 | 30.9<br>30.9 | 30.9       | 7.1<br>7.1 | 7.1     | 0.1<br>0.1 | 0.1     | 25.2<br>24.6      | 24.9    | 1.9<br>1.8              | 1.9     | 2.4<br>2.0     | 2.2     |
| A2       | Sunny              | 09:59 | 31.0<br>31.0 | 31.0       | 7.1<br>7.0 | 7.1     | 0.1<br>0.1 | 0.1     | 23.3<br>21.2      | 22.3    | 1.7<br>1.6              | 1.7     | 2.2<br>2.2     | 2.2     |
| B1       | Sunny              | 09:52 | 30.7<br>30.7 | 30.7       | 7.5<br>7.4 | 7.5     | 0.1<br>0.1 | 0.1     | 101.6<br>100.8    | 101.2   | 7.6<br>7.5              | 7.6     | 12.5<br>11.9   | 12.2    |
| B2       | Sunny              | 09:45 | 31.1<br>31.2 | 31.2       | 7.8<br>7.8 | 7.8     | 0.1<br>0.1 | 0.1     | 113.5<br>115.8    | 114.7   | 8.4<br>8.6              | 8.5     | 10.8<br>10.5   | 10.7    |
| S1       | Sunny              | 10:23 | 29.4<br>29.4 | 29.4       | 6.9<br>6.9 | 6.9     | 0.1<br>0.1 | 0.1     | 30.5<br>29.6      | 30.1    | 2.3<br>2.3              | 2.3     | 15.8<br>16.1   | 16.0    |
| S2       | Sunny              | 10:09 | 29.9<br>29.9 | 29.9       | 7.4<br>7.4 | 7.4     | 0.1<br>0.1 | 0.1     | 62.7<br>62.2      | 62.5    | 4.7<br>4.7              | 4.7     | 2.9<br>2.8     | 2.9     |
| S3       | Sunny              | 09:32 | 29.5<br>29.5 | 29.5       | 7.2<br>7.2 | 7.2     | 0.1<br>0.1 | 0.1     | 45.1<br>44.5      | 44.8    | 3.4<br>3.4              | 3.4     | 2.3<br>2.3     | 2.3     |
| S4       | Sunny              | 09:39 | 30.0<br>30.0 | 30.0       | 7.4<br>7.4 | 7.4     | 0.1<br>0.1 | 0.1     | 48.0<br>47.2      | 47.6    | 3.6<br>3.6              | 3.6     | 7.4<br>6.3     | 6.9     |

## Service Contract No. WD/04/2020 Development of Lok Ma Chau Loop: Main Works Package 1 – Environmental Team Water Quality Monitoring Results on 19-Sep-22

| Location | Weather   | eather Start Temperatu |              | ature (°C) | F          | ъН      | Salin      | ity ppt | DO Saturation (%) |         | Dissolved Oxygen (mg/L) |         | Turbidi      | ty(NTU) |
|----------|-----------|------------------------|--------------|------------|------------|---------|------------|---------|-------------------|---------|-------------------------|---------|--------------|---------|
| Location | Condition | Time                   | Value        | Average    | Value      | Average | Value      | Average | Value             | Average | Value                   | Average | Value        | Average |
| A1       | Sunny     | 13:19                  | 30.8<br>30.8 | 30.8       | 7.2<br>7.2 | 7.2     | 0.1<br>0.1 | 0.1     | 39.9<br>39.5      | 39.7    | 3.0<br>2.9              | 3.0     | 2.3<br>2.3   | 2.3     |
| A2       | Sunny     | 13:02                  | 31.1<br>31.0 | 31.1       | 7.4<br>7.3 | 7.4     | 0.1<br>0.1 | 0.1     | 33.7<br>29.1      | 31.4    | 2.5<br>2.2              | 2.4     | 2.0<br>2.0   | 2.0     |
| B1       | Sunny     | 12:55                  | 31.5<br>31.5 | 31.5       | 8.7<br>8.8 | 8.8     | 0.1<br>0.1 | 0.1     | 135.9<br>134.9    | 135.4   | 10.0<br>9.9             | 10.0    | 12.2<br>11.8 | 12.0    |
| B2       | Sunny     | 12:49                  | 31.7<br>31.7 | 31.7       | 8.6<br>8.6 | 8.6     | 0.1<br>0.1 | 0.1     | 129.4<br>132.3    | 130.9   | 9.5<br>9.7              | 9.6     | 11.6<br>11.5 | 11.6    |
| S1       | Sunny     | 13:26                  | 29.5<br>29.5 | 29.5       | 7.1<br>7.1 | 7.1     | 0.1<br>0.1 | 0.1     | 34.4<br>33.1      | 33.8    | 2.6<br>2.5              | 2.6     | 15.0<br>14.9 | 15.0    |
| S2       | Sunny     | 13:14                  | 30.8<br>30.8 | 30.8       | 7.4<br>7.4 | 7.4     | 0.1<br>0.1 | 0.1     | 74.8<br>74.1      | 74.5    | 5.6<br>5.5              | 5.6     | 6.6<br>6.4   | 6.5     |
| S3       | Sunny     | 12:37                  | 29.8<br>29.8 | 29.8       | 7.1<br>7.1 | 7.1     | 0.1<br>0.1 | 0.1     | 45.5<br>45.1      | 45.3    | 3.5<br>3.4              | 3.5     | 2.2<br>2.1   | 2.2     |
| S4       | Sunny     | 12:43                  | 31.1<br>31.1 | 31.1       | 7.2<br>7.2 | 7.2     | 0.1<br>0.1 | 0.1     | 52.8<br>52.2      | 52.5    | 3.9<br>3.9              | 3.9     | 6.4<br>6.4   | 6.4     |

## Service Contract No. WD/04/2020 Development of Lok Ma Chau Loop: Main Works Package 1 – Environmental Team Water Quality Monitoring Results on 28-Sep-22

| Location | Weather   | Veather Start |              | ature (°C) | F          | ъН      | Salinity ppt |         | DO Saturation (%) |         | Dissolved Oxygen (mg/L) |         | Turbidity(NTU) |         |
|----------|-----------|---------------|--------------|------------|------------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|
| Location | Condition | Time          | Value        | Average    | Value      | Average | Value        | Average | Value             | Average | Value                   | Average | Value          | Average |
| A1       | Sunny     | 11:13         | 29.7<br>29.7 | 29.7       | 7.1<br>7.1 | 7.1     | 0.1<br>0.1   | 0.1     | 24.8<br>24.6      | 24.7    | 1.9<br>1.9              | 1.9     | 3.5<br>3.3     | 3.4     |
| A2       | Sunny     | 10:47         | 29.8<br>29.8 | 29.8       | 7.2<br>7.2 | 7.2     | 0.1<br>0.1   | 0.1     | 42.0<br>41.7      | 41.9    | 3.2<br>3.2              | 3.2     | 4.2<br>4.4     | 4.3     |
| B1       | Sunny     | 10:40         | 29.3<br>29.3 | 29.3       | 7.1<br>7.0 | 7.1     | 0.1<br>0.1   | 0.1     | 55.4<br>55.7      | 55.6    | 4.2<br>4.3              | 4.3     | 14.4<br>14.4   | 14.4    |
| B2       | Sunny     | 10:33         | 29.6<br>29.6 | 29.6       | 7.4<br>7.4 | 7.4     | 0.1<br>0.1   | 0.1     | 88.5<br>88.3      | 88.4    | 6.7<br>6.7              | 6.7     | 11.9<br>11.8   | 11.9    |
| S1       | Sunny     | 11:20         | 28.9<br>28.9 | 28.9       | 7.2<br>7.2 | 7.2     | 0.1<br>0.1   | 0.1     | 32.7<br>32.5      | 32.6    | 2.5<br>2.5              | 2.5     | 14.9<br>14.8   | 14.9    |
| S2       | Sunny     | 11:05         | 29.9<br>30.0 | 30.0       | 7.3<br>7.3 | 7.3     | 0.1<br>0.1   | 0.1     | 62.5<br>62.2      | 62.4    | 4.7<br>4.7              | 4.7     | 3.9<br>4.0     | 4.0     |
| S3       | Sunny     | 10:18         | 29.5<br>29.5 | 29.5       | 7.3<br>7.3 | 7.3     | 0.1<br>0.1   | 0.1     | 59.0<br>58.6      | 58.8    | 4.5<br>4.5              | 4.5     | 2.7<br>2.8     | 2.8     |
| S4       | Sunny     | 10:26         | 29.4<br>29.4 | 29.4       | 7.3<br>7.3 | 7.3     | 0.1<br>0.1   | 0.1     | 46.7<br>46.5      | 46.6    | 3.6<br>3.6              | 3.6     | 2.4<br>2.5     | 2.5     |