

JOB NO.: TCS01196/22

WSD CONTRACT NO.: 7/WSD/21 -

CONSTRUCTION OF SIU HO WAN WATER TREATMENT WORKS EXTENSION AND SIU HO WAN RAW WATER BOOSTER PUMPING STATION

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT Report – December 2022

PREPARED FOR

CHINA ROAD AND BRIDGE CORPORATION

Date	Reference No.	<b>Prepared By</b> Fai So	<b>Certified By</b> Tam Tak Wing
10 January 2023	TCS01196/22/600/R0043v1	Assistant Environmental	Environmental Team
		Consultant	Leader

Version	Date	Remarks
1	10 January 2023	First Submission

Our Ref. 1988/23-0001

New Works Branch

Tin, New Territories.



27/F, Overseas Trust Bank Building 160 Gloucester Road Wan Chai Hong Kong T: +852 2815 7028 F: +852 2815 5399

www.asecg.com

### Attn: Mr. SY Kin Lik (SE/CM 3)

Water Supplies Department

**Consultants Management Division** 

Sha Tin Office - 6/F Sha Tin Government

Offices, 1 Sheung Wo Che Road, Sha

12 January 2023

By E-mail

Dear Sir,

#### RE: CONTRACT NO. 7/WSD/21 INDEPENDENT ENVIRONMENTAL CHECKER FOR ENVIRONMENTAL MONITORING AND AUDIT FOR SIU HO WAN WATER TREATMENT WORKS EXTENSION MONTHLY ENVIRONMENTAL MONITORING AND AUDIT REPORT – DECEMBER 2023

I refer to the Monthly Environmental Monitoring and Audit Report – December 2022 (Report No.: TCS01196/22/600/R0043v1) received on 10 January 2023 by the Environmental Team (ET), Action-United Environmental Services & Consulting (AUES) via email. In accordance with Condition 4.4 of Environmental Permit No.EP-207/2005/A, I hereby verify the captioned report.

Yours faithfully,

For and on behalf of **Allied Environmental Consultants Ltd.** 

Joanne NG Independent Environmental Checker

JN/tw

C.C.	Action-United Environmental Services & Consulting (AUES)	Attn: Mr. Ben Tam	(By E-mail)
	Binnies Hong Kong Limited	Attn: Mr. Alex TUNG	(By E-mail)

#### **EXECUTIVE SUMMARY**

- ES.01. Water Supplies Department (WSD) is the Proponent of the Works Contract 7/WSD/21 "Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping Station" (hereinafter named as the "Works Contract"). Under this Works Contracts, the works mainly comprise of increasing the water treatment capacity of Siu Ho Wan water treatment works (SHW WTW) from 150,000m<sup>3</sup> per day to 300,000m<sup>3</sup> per day within the existing water treatment works compound, by constructing new water treatment facilities and a new laboratory building and modifying the existing associated facilities; and constructing a new raw water booster pumping station at Siu Ho Wan to increase the raw water transfer capacity from Tai Lam Chung Reservoir to SHW WTW.
- ES.02. According to the Environmental Impact Assessment Ordinance (EIAO), the proposed Siu Ho Wan Water Treatment Works Extension is a Designated Project under Schedule 2, which shall be implemented under the Environmental Permit EP-207/2005/A (hereinafter called the "EP"). Besides, the works for Siu Ho Wan Raw Water Booster Pumping Station is a non-designated project which mentioned in Section 1.10 of Environmental Monitoring and Audit (EM&A) Manual.
- ES.03. On 20 March 2022, *China Road and Bridge Corporation* (hereinafter called the "Main *Contractor*") awarded the *Works Contracts* 7/*WSD*/21. According to EM&A Manual, only air quality monitoring is required to be conducted which related to the works area under *Contracts* 7/*WSD*/21 during construction phase of the SHW WTW Extension. Moreover, site inspection and audit is required under the EM&A program to ensure the recommended environmental mitigation measures are implemented properly and effective.
- ES.04. The Main-*Contractor* appointed Action-United Environmental Services & Consulting (AUES) as the Environmental Team of the Project (hereinafter referred as the "ET") to implement air quality monitoring as well as associated duties in accordance with the EM&A Manual stipulation.
- ES.05. As advised by the *Contractor*, the major construction works under Works Contract was commenced on 24 May 2022. This is the 8<sup>th</sup> Monthly EM&A Report presenting monitoring results and inspection finding for the Project for the reporting period from 1 to 31 December 2022.

#### **ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES**

ES.06. Environmental monitoring activities under the EM&A programme for the Contract in the Reporting Month are summarized in the following table.

Issues	<b>Environmental Monitoring Parameters / Inspection</b>	Sessions
Air Quality	24-Hour TSP	6
Inspection /	ET Regular Environmental Site Inspection	4
Audit	Joint site audit with <i>Project Manager</i> 's Delegate and IEC	1

#### ACTION AND LIMIT LEVELS EXCEEDANCE

ES.07. In the Reporting Month, no air quality monitoring exceedance was recorded.

#### SITE INSPECTION

ES.08. In the Reporting Month, joint site inspections to evaluate the site environmental performance had been carried out by the representatives of the *PMD*, ET and the *Contractor* on *6*, *13*, *21 and 28 December 2022*. Joint site inspection with *PMD*, ET, IEC and the *Contractor* was carried out on *21 December 2022*. No non-compliance was recorded during the site inspections.

#### **ENVIRONMENTAL COMPLAINT**

ES.09. In the Reporting Month, no environmental complaint was received.



#### NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.010. In the Reporting Month, no prosecution or notification of summons was received.

#### **REPORTING CHANGE**

ES.011. There is no reporting change made for this monthly report.

#### FUTURE KEY ISSUES

- ES.012. For dry season, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to Siu Ho Wan Sewage Treatment Works. The *Contractor* should fully implement the construction dust mitigation measures as appropriately.
- ES.013. All effluent discharge shall fulfill the requirement of Discharge Licence under the Water Pollution Control Ordinance.
- ES.014. All other mitigation measures recommended in the Implementation Schedule for Environmental Mitigation Measures of the EM&A Manual should be properly implemented and maintained as far as practicable.



#### **Table of Contents**

1	INTR	ODUCTION	Ι
	1.1	PROJECT BACKGROUND	Ι
	1.2	REPORT STRUCTURE	II
2	PROJ	ECT ORGANISATION AND CONSTRUCTION PROGRESS	III
	2.1	PROJECT ORGANISATION	III
	2.2	CONSTRUCTION PROGRESS	IV
	2.3	SUMMARY OF ENVIRONMENTAL PERMITS AND LICENCES	IV
		MARY OF IMPACT MONITORING REQUIREMENTS	VI
	3.1	GENERAL	VI
	3.2	MONITORING PARAMETERS	VI
	3.3	MONITORING LOCATIONS	VI
	3.4 3.5	Monitoring Frequency and Period Monitoring Equipment	VI VI
	3.6	MONITORING EQUITIMENT	VI
	3.7	DERIVATION OF ACTION/LIMIT (A/L) LEVELS	VIII
	3.8	METEOROLOGICAL INFORMATION	VIII
	3.9	DATA MANAGEMENT AND DATA QUALITY ASSURANCE / QUALITY CONTROL (QA/QC)	VIII
4	AIR C	QUALITY MONITORING	IX
	4.1	GENERAL	IX
	4.2	AIR MONITORING RESULTS	IX
5	WAST	TE MANAGEMENT	X
	5.1	GENERAL WASTE MANAGEMENT	Х
	5.2	RECORDS OF WASTE QUANTITIES	Х
6	SITE	INSPECTIONS	XI
	6.1	REQUIREMENTS	XI
	6.2	FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	XI
7	ENVI	RONMENTAL COMPLAINTS AND NON-COMPLIANCES	XII
	7.1	ENVIRONMENTAL COMPLAINTS, SUMMONS AND PROSECUTIONS	XII
8	IMPL	EMENTATION STATUS OF MITIGATION MEASURES	XIII
	8.1	GENERAL REQUIREMENTS	XIII
	8.2	TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	XIII
	8.3	KEY ISSUES FOR THE COMING MONTH	XIII
9	CON	CLUSIONS AND RECOMMENDATIONS	1
	9.1	CONCLUSIONS	1
	9.2	RECOMMENDATIONS	1
LIST	Г ОF 1	TABLES	
Tabi	LE 2-1	STATUS OF ENVIRONMENTAL LICENCES AND PERMITS OF THE CONTRACT	
Tabi	LE <b>3-</b> 1	SUMMARY OF MONITORING PARAMETERS	
Tabi	LE <b>3-2</b>	DESIGNATED AIR QUALITY MONITORING STATIONS	
Tabi	LE <b>3-3</b>	AIR QUALITY MONITORING EQUIPMENT	

- TABLE 3-4ACTION AND LIMIT LEVELS OF AIR QUALITY
- TABLE 4-1
   Summary of 24-hour TSP Monitoring Result SHWAB
- TABLE 5-1
   SUMMARY OF QUANTITIES OF INERT C&D MATERIALS FOR THE CONTRACT
- TABLE 5-2SUMMARY OF QUANTITIES OF C&D WASTES FOR THE CONTRACT
- TABLE 6-1
   SITE OBSERVATIONS FOR THE CONTRACT
- TABLE 7-1
   STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
- TABLE 7-2
   STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
- TABLE 7-3
   STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION



### LIST OF APPENDICES

- APPENDIX A LAYOUT PLAN OF THE PROJECT
- APPENDIX B PROJECT ORGANISATION
- APPENDIX C 3-MONTH ROLLING CONSTRUCTION PROGRAMME
- APPENDIX D MONITORING LOCATIONS
- APPENDIX E CALIBRATION CERTIFICATES
- APPENDIX F EVENT AND ACTION PLAN
- APPENDIX G MONITORING SCHEDULE
- APPENDIX H DATABASE OF MONITORING RESULT
- APPENDIX I GRAPHICAL PLOTS FOR MONITORING RESULT
- APPENDIX J METEOROLOGICAL DATA
- APPENDIX K WASTE FLOW TABLE
- APPENDIX L ENVIRONMENTAL COMPLAINTS LOG
- APPENDIX M IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES

#### **1** INTRODUCTION

#### **1.1 PROJECT BACKGROUND**

- 1.1.1 Water Supplies Department (WSD) is the Proponent of the Works Contract 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping Station (hereinafter named as the "Works Contract"). The Project works predicted by WSD will be undertaken about 34 months. Layout plan of the Project is shown in Appendix A.
- 1.1.2 According to the Environmental Impact Assessment Ordinance (EIAO), the proposed Siu Ho Wan Water Treatment Works Extension is a Designated Project under Schedule 2, which shall be implemented under the Environmental Permit EP-207/2005/A *(hereinafter called the "EP")*. Besides, the works for Siu Ho Wan Raw Water Booster Pumping Station is a non-designated project which mentioned in Section 1.10 of Environmental Monitoring and Audit (EM&A) Manual.
- 1.1.3 The Works Contract construction activities mainly include:
  - a. Extension of the existing Siu Ho Wan WTW within the existing Siu Ho Wan WTW compound from a capacity of 150,000 m<sup>3</sup>/day to 300,000 m<sup>3</sup>/day
  - b. Uprating of the treated/fresh water pumping capacity in the existing Siu Ho Wan Raw Water and Fresh Water Pumping Station within the existing Siu Ho Wan WTW compound from a capacity of 150,000 m<sup>3</sup>/day to 300,000 m<sup>3</sup>/day
  - c. Construction of the proposed Siu Ho Wan Raw Water Booster Pumping Station and the laying of the associated water mains
- 1.1.4 On 20 March 2022, *China Road and Bridge Corporation* (hereinafter called the "Main *Contractor*") awarded the Works Contracts 7/WSD/21. According to EM&A Manual, only air quality monitoring is required to be conducted which related to the works area under Contracts 7/WSD/21 during construction phase of the SHW WTW Extension. Moreover, site inspection and audit is required under the EM&A program to ensure the recommended environmental mitigation measures are implemented properly and effective.
- 1.1.5 The Main-*Contractor* appointed Action-United Environmental Services & Consulting (AUES) as the Environmental Team of the Project (hereinafter referred as the "ET") to implement air quality (baseline and impact) monitoring as well as associated duties in accordance with the EM&A Manual stipulation.
- 1.1.6 Some design changes of the Project have been identified after the EIA stage for betterment in the design development. Some of these changes requires supplementary environmental review to address their likely environmental impacts and to identify any additional mitigation measures required for compliance with the EIAO. Supplementary environmental review has been performed for the changes and the review results are presented in the "Review Report on Environmental Impact Assessment (Review Report on EIA)" prepared under "Agreement No. CE 82/2017 (WS)". Having reviewed the Review Report on EIA, no changes to the environmental monitoring requirement in the EM&A Manual are proposed for the work of SHW WTW Extension.
- 1.1.7 According to the approved EM&A Manual, only air quality is required to be monitored during the construction phase of the Project. As part of the EM&A program, baseline monitoring is required to determine the ambient environmental conditions. Pursuant to the EM&A Manual, baseline environmental monitoring is required to be conducted prior to commencement of the construction works under the Project. Baseline air quality monitoring was conducted from 8 to 21 April 2022. During the baseline monitoring period, no major construction activities under the Project was observed.
- 1.1.8 As advised by the *Contractor*, the major construction works under Works Contract was commenced on 24 May 2022. This is the  $\delta^{th}$  Monthly EM&A Report presenting monitoring results and inspection finding for the Project for the reporting period from *1 to 31 December 2022*.



#### **1.2 REPORT STRUCTURE**

- 1.2.1 The Monthly EM&A Report is structured into the following sections:-
  - Section 1 Introduction
  - Section 2 Project Organization and Construction Progress
  - Section 3 Summary of Impact Monitoring Requirements
  - Section 4 Air Quality Monitoring
  - Section 5 Waste Management
  - Section 6 Site Inspections
  - Section 7 Environmental Complaints and Non-Compliances
  - Section 8 Implementation Status of Mitigation Measures
  - Section 9 Conclusions and Recommendations

#### 2 PROJECT ORGANISATION AND CONSTRUCTION PROGRESS

#### 2.1 **PROJECT ORGANISATION**

2.1.1 The project organization is shown in *Appendix B*. The roles and responsibilities of the various parties involved in the EM&A process and the organizational structure of the organizations responsible for implementing the EM&A programme are outlined below.

#### Water Supplies Department (WSD)

2.1.2 WSD is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by WSD to audit the results of the EM&A works carried out by the ET.

#### Environmental Protection Department (EPD)

2.1.3 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

#### Project Manager's Delegate (PMD)

- 2.1.4 The *PM*D is responsible for overseeing the construction works and for ensuring that the works are undertaken by the *Contractor* in accordance with the specification and contract requirements. The duties and responsibilities of the *PD*M with respect to EM&A are:
  - Supervise the *Contractor*'s activities and ensure that the requirements in the EM&A Manual are fully complied with;
  - Inform the *Contractor* when action is required to reduce impacts in accordance with the Event and Action Plans;
  - Comply with the agreed Event Contingency Plan in the event of any exceedance.

#### The Contractor

- 2.1.5 The Main *Contractor* is responsible perform construction works and for ensuring that the works are undertaken compliance with the specification and contract requirements. The duties and responsibilities of the Main *Contractor* with respect to EM&A are:
  - Employ an ET to undertake monitoring, laboratory analysis and reporting of environmental monitoring and audit;
  - Provide information / advice to the ET regarding works activities which may contribute, or be continuing to the generation of adverse environmental conditions;
  - Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event and Action Plans;
  - Implement measures to reduce impact whenever Action and Limit levels are exceeded;
  - Implement the corrective actions instructed by *PM*D;
  - Accompany joint site audit undertaken by the ET; and
  - Adhere to the procedures for carrying out complaint investigation.

#### Environmental Team (ET)

- 2.1.6 The ET is responsible perform implementation EM&A programmes of the Contract Works as stipulated in the Updated EM&A Manual ensure the works are fully compliance with environmental regulations. The duties and responsibilities of the ET with respect to EM&A are:
  - Set up all the required environmental monitoring stations;
  - Monitor various environmental parameters as required in the EM&A Manual;
  - Analyze the EM&A data and review the success of EM&A programme to cost effectively confirm the adequacy of mitigation measures implemented and the validity of the EIA predictions and to identify any adverse environmental impacts arising;
  - Carry out site inspection to investigate and audit the *Contractor*'s site practice, equipment and work methodologies with respect to pollution control and environmental mitigation, and take proactive actions to pre-empt problems;
  - Audit and prepare audit reports on the environmental monitoring data and site environmental conditions;

- Recommend suitable mitigation measures to the *Contractor* in the case of exceedance of Action and Limit levels in accordance with the Event and Action Plans;
- Undertake regular and ad-hoc on-site audits / inspections and report to the *Contractor* and the ER of any potential non-compliance; and
- Follow up and close out non-compliance actions.

### Independent Environmental Checker (IEC)

- 2.1.7 The duties and responsibilities of IEC with respect to EM&A are:
  - Review the EM&A works performed by the ET (at not less than monthly intervals);
  - Audit the monitoring activities and results (at not less than monthly intervals);
  - Report the audit results to the *PM*D and EPD in parallel;
  - Review the EM&A reports (monthly summary reports) submitted by the ET;
  - Review the proposal on mitigation measures submitted by the *Contractor* in accordance with the Event and Action Plans;
  - Check the mitigation measures submitted by the *Contractor* in accordance with the Event and Action Plans;
  - Check the mitigation measures that have been recommended in the EIA and this Manual, and ensure they are properly implemented in a timely manner, when necessary;
  - Report the findings of site inspections and other environmental performance reviews to *PM*D and EPD;
  - Coordinate the monitoring and auditing works for all the on-going contracts in the area in order to identify possible sources / causes of exceedances and recommend suitable remedial actions where appropriate; and
  - Coordinate the assessment and response to complaints / enquires from locals, green groups, district councils or the public at large.

#### 2.2 CONSTRUCTION PROGRESS

- 2.2.1 The major construction activities conducted under the Contract in the Reporting Period are listed below. The 3-month rolling construction programme is shown in *Appendix C*.
  - Pre-boring Works in Progress at WTB
  - Backfilling Works in Progress for BPS Foundation
  - Construction of Temporary CLP Transformer Room
  - Cable Trough Excavation for Tower Crane
  - Transplanted Tress in Compensatory Tree Area
  - Refurbishment of Show Room at the Entrance of *PMD*'s MiC Office

#### 2.3 SUMMARY OF ENVIRONMENTAL PERMITS AND LICENCES

2.3.1 Summary of the relevant permits, licences, and/or notifications on environmental protection for the Project are presented in *Table 2-1*.

Tal	ble 2-1 Status of Environm	ental Licences and Peri	mits of the Contr	act		
		Licence/Permit Status				
Item	Description	Reference No./ License No./ Account No.	Approval Date	Expiry Date	Status	
1	Air Pollution Control (Construction Dust) Regulation	Ref: 477913	23 Mar 2022	N/A	Valid	
2	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	EPD Ref. No: RS02509 Acc. No.: 7043631	08 Apr 2022	N/A	Valid	



		Licence/Permit Status				
Item	Description	Reference No./ License No./ Account No.	Approval Date	Expiry Date	Status	
3	Chemical Waste Producer Registration	5213-961-C4701-01	31 May 2022	N/A	Valid	
4	Water Pollution Control Ordinance – Discharge Licence	WT00041885-2022	8 Sep 2022	30 Sep 2027	Valid	
5	Construction Noise Permit	GW-RS0761-22	9 Sep 2022	18 Mar 2023	Valid	

#### **3** SUMMARY OF IMPACT MONITORING REQUIREMENTS

#### **3.1 GENERAL**

- 3.1.1 Only air quality monitoring is required to carry out related to Works contracts 7/WSD/21 during the construction phase to ensure the dust mitigation measures and performance properly implementation.
- 3.1.2 The other environmental monitoring for Works Area of Pui O was related to other Works Contracts and will be implemented by other appointed ET.
- 3.1.3 According to the Review Report on EIA, no changes to the environmental monitoring requirement in the EM&A Manual are proposed for the work of SHW WTW Extension. Air quality monitoring work will be implemented according to the EM&A Manual.

#### **3.2** MONITORING PARAMETERS

- 3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:Air quality;
- 3.2.2 A summary of impact monitoring parameters is presented in *Table 3-1*:

#### Table 3-1Summary of Monitoring Parameters

Environmental Issue	Parameters
Air Quality	<ul> <li>1-hour TSP by Real-Time Portable Dust Meter( as required in case of complaints); and</li> <li>24-hour TSP by High Volume Air Sampler.</li> </ul>

#### **3.3** MONITORING LOCATIONS

3.3.1 According to the Review Report on EIA, air quality monitoring work should be implemented according to the EM&A Manual. As stated in Section 4 of EM&A Manual, there was only one air quality monitoring station designated under SHW WTW Extension. The air quality monitoring locations is listed in *Table 3-2*.

#### Table 3-2Designated Air Quality Monitoring Stations

Monitoring Station Identification No	Location	
SHWAB	Siu Ho Wan WTW Administration Building	

#### **3.4 MONITORING FREQUENCY AND PERIOD**

3.4.1 The requirements of impact monitoring are stipulated in *Sections 2.1.9* of the approved EM&A Manual and presented as follows.

#### Air Quality Monitoring

- 3.4.2 Frequency of impact air quality monitoring is as follows:
  - 1-hour TSP 3 times every six days (as required in case of complaints)
  - 24-hour TSP Once every 6 days during course of works.

#### 3.5 MONITORING EQUIPMENT

#### <u>Air Quality Monitoring</u>

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B.* If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to approve.
- 3.5.2 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.



3.5.3 All equipment to be used for air quality monitoring are listed in below table.

#### Table 3-3Air Quality Monitoring Equipment

Equipment	Model	
24-Hr TSP		
High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170*	
Calibration Kit	TISCH Model TE-5025A*	
	1-Hour TSP	
Portable Dust Meter	Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter / SidePak <sup>™</sup> Personal Aerosol Monitor AM510	

\* Instrument was used in the Reporting Period and the calibration certificate could be referred in Appendix E.

#### **3.6 MONITORING PROCEDURES**

#### <u>1-hour TSP</u>

- 3.6.1 Operation of the 1-hour TSP meter will follow manufacturer's Operation and Service Manual.
- 3.6.2 The 1-hour TSP monitor, brand named "Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter" is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 900 light scattering. The 1-hour TSP monitor consists of the following:
  - a. A pump to draw sample aerosol through the optic chamber where TSP is measured;
  - b. A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
  - c. A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 3.6.3 The 1-hour TSP meter to be used will be within the valid period, calibrated by the manufacturer prior to purchasing. Span check and BG of the instrument will be performed before each monitoring event. A valid calibration certificate is attached in *Appendix E*.

#### 24-hour TSP

- 3.6.4 The equipment used for 24-hour TSP measurement is the High Volume Sampler (hereinafter the "HVS") brand named TISCH, Model TE-5170 TSP High Volume Air Sampler, which complied with *EPA Code of Federal Regulation, Appendix B to Part 50.* The HVS consists of the following:
  - a. An anodized aluminum shelter;
  - b. A 8"x10" stainless steel filter holder;
  - c. A blower motor assembly;
  - d. A continuous flow/pressure recorder;
  - e. A motor speed-voltage control/elapsed time indicator;
  - f. A 7-day mechanical timer, and
  - g. A power supply of 220v/50 Hz
- 3.6.5 For HVS for 24-hour TSP monitoring, the HVS is mounted in a metallic cage with a top for protection and also it is sat on the existing ground or the roof of building. The flow rate of the HVS between 0.6m<sup>3</sup>/min and 1.7m<sup>3</sup>/min will be properly set in accordance with the manufacturer's instruction to within the range recommended in *EPA Code of Federal Regulation, Appendix B to Part 50*. Glass Fiber Filter 8" x 10" of TE-653 will be used for 24-Hour TSP monitoring and would be supplied by laboratory. The general procedures of sampling are described as below:-
  - A horizontal platform with appropriate support to secure the samples against gusty wind should be provided;
  - Installed with elapsed-time meter with  $\pm 2$  minutes accuracy for 24 hours operation;

- Equipped with a timing/control device with  $\pm$  5 minutes accuracy for 24 hours operation;
- With flow control accuracy for  $\pm 2.5\%$  deviation over 24-hour sampling period;
- No two samplers should be placed less than 2 meters apart;
- The distance between the sampler and an obstacle, such as building, must be at least twice the height that the obstacle protrudes above the sample;
- A minimum of 2 meters of separation from any supporting structure, measured horizontally is required;
- Before placing any filter media at the HVS, the power supply will be checked to ensure the sampler work properly;
- The filter paper will be set to align on the screen of HVS to ensure that the gasket formed an air tight seal on the outer edges of the filter. Then filter holder frame will be tightened to the filter hold with swing bolts. The holding pressure should be sufficient to avoid air leakage at the edge.
- The mechanical timer will be set for a sampling period of 24 hours (00:00 mid-night to 00:00 mid-night next day). Information will be recorded on the field data sheet, which would be included the sampling data, starting time, the weather condition at current and the filter paper ID with the initial weight;
- After sampling, the filter paper will be collected and transfer from the filter holder of the HVS to a sealed envelope and sent to a local HOKLAS accredited laboratory for quantifying.
- 3.6.6 All the sampled 24-hour TSP filters will be kept in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.
- 3.6.7 The HVS used for 24-hour TSP monitoring will be calibrated before the commencement for sampling, and after in two months interval with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A) to establish a relationship between the follow recorder meter reading in cfm (cubic feet per minute) and the standard flow rate, Qstd, in  $m^3/min$ . Motor brushes of HVS will be regularly replaced of about five hundred hours per time. Valid certificates of the calibration kit and HVS are attached in *Appendix E*.

#### 3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.7.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality criteria were set up, namely Action and Limit levels are listed in *Tables 3-4*.

Table 3-4Action and Limit Levels of Air Quality

Monitoring Station	Action Level (µg /m <sup>3</sup> )		Limit Level (µg/m <sup>3</sup> )	
Monitoring Station	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
SHWAB	291	170	500	260

#### **3.8** METEOROLOGICAL INFORMATION

3.8.1 The meteorological information including wind direction, wind speed, humidity, rainfall, air pressure and temperature is extracted from the Chek Lap Kok Station. Meteorological data are attached in *Appendix J*.

#### **3.9** DATA MANAGEMENT AND DATA QUALITY ASSURANCE / QUALITY CONTROL (QA/QC)

- 3.9.1 All monitoring data were handled by the ET's in-house data recording and management system.
- 3.9.2 The monitoring data recorded in the equipment were downloaded directly from the equipment at each monitoring day or after completion of baseline measurement. The downloaded monitoring data were input into a computerized database properly maintained by the ET. The laboratory results were input directly into the computerized database and checked by personnel other than those who input the data.
- 3.9.3 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.



#### 4 AIR QUALITY MONITORING

#### 4.1 GENERAL

- 4.1.1 The air quality monitoring schedule is presented in *Appendix* G and the monitoring results are summarised in the following sub-sections.
- 4.1.2 In the reporting Period, no air quality complaint was received, thus no 1-hour TSP monitoring required to conduct according to *Section 2.19* of the approved EM&A Manual.

#### 4.2 AIR MONITORING RESULTS

4.2.1 In the Reporting Period, a total of 6 events 24-hour TSP monitoring were carried out and the monitoring results are summarized in *Table 4-1*. The detailed 24-hour monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

Table 4-1Summary of 24-hour TSP Monitoring Result – SHWAB

24-hour	$TSP(\mu g/m^3)$
Date	Meas. Result
3-Dec-22	93
9-Dec-22	95
15-Dec-22	76
21-Dec-22	78
24-Dec-22	65
30-Dec-22	105
Average	85
(Range)	(65 – 105)

- 4.2.2 As shown in *Tables 4-1*, all the 24-hour TSP monitoring results were below the Action/Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.
- 4.2.3 The meteorological data during the impact monitoring days are summarized in *Appendix J*.

#### 5 WASTE MANAGEMENT

#### 5.1 GENERAL WASTE MANAGEMENT

5.1.1 Waste management was carried out in accordance with the Waste Management Section in the Environmental Management Plan for the Contract.

#### 5.2 **RECORDS OF WASTE QUANTITIES**

- 5.2.1 All types of waste arising from the construction works are broadly classified into the following:
  - Insert construction and demolition (C&D) material; and
    - C&D waste.
- 5.2.2 The quantities of waste for disposal in this Reporting Month under the Contract are summarised in *Tables 5-1* and *5-2* and the Waste Flow Table as shown in *Appendix K*. Whenever possible, materials were reused on-site as far as practicable.

#### Table 5-1Summary of Quantities of Inert C&D Materials for the Contract

Туре	Quantity in Reporting Month	Disposal / Dumping Ground
Reused in this Contract (Inert) (in T)	0	NA
Reused in other Contracts/ Projects (Inert) (in T)	0	NA
Disposal as Public Fill (Inert) (in T)	4728.820	TM 38

#### Table 5-2Summary of Quantities of C&D Wastes for the Contract

Туре	Quantity in Reporting Month	Disposal / Dumping Ground
Recycled Metal ('000kg)	0	NA
Recycled Paper / Cardboard Packing ('000kg)	0.518	Licensed Collector
Recycled Plastic ('000kg)	0	NA
Chemical Wastes ('000kg)	0	NA
General Refuses (in T)	9.08	NENT



#### **6 SITE INSPECTIONS**

#### 6.1 **REQUIREMENTS**

6.1.1 According to the EM&A Manual, the programme of environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections were carried out to confirm the environmental performance.

#### 6.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

6.2.1 In the Reporting Month, joint site inspections to evaluate the site environmental performance were carried out by the representatives of the *PMD*, ET and the *Contractor* on *6*, *13*, *21 and 28 December 2022*. Joint site inspection with *PMD*, ET, IEC and the *Contractor* was carried out on *21 December 2022*. No non-compliance was recorded.

6.2.2 The findings / deficiencies observed during the weekly site inspections are listed in *Table 6-1*.

Date	<b>Findings / Deficiencies</b>		Follow-Up Status
6 December 2022	• The <i>Contractor</i> was reminded to remove accumulated sediment at sump pit regularly. (WTB)	•	Reminder only.
13 December 2022	• Excavated material should be covered properly to reduce dust generation. (near Admin Building)	•	Excavated material was covered properly.
21 December 2022	• During dry season, water spraying frequency for the exposed area should be increased to reduce dust impact. (General)	•	Reminder only.
28 December 2022	• The <i>Contractor</i> was reminded to cover stockpiles properly at OLB.	•	Reminder only.

Table 6-1Site Observations for the Contract



### 7 ENVIRONMENTAL COMPLAINTS AND NON-COMPLIANCES

#### 7.1 Environmental Complaints, Summons and Prosecutions

- 7.1.1 There was no environmental complaint, prosecution or notification of summons received in the Reporting Month.
- 7.1.2 The statistical summary table of the environmental complaints, summons and prosecution are presented in *Tables 7-1*, 7-2 and 7-3. Detailed complaint log for the Contract is presented in *Appendix L*.

#### Table 7-1Statistical Summary of Environmental Complaints

Donorting Month	I	<b>Environmental Complaint Statistics</b>									
Reporting Month	Frequency	Frequency Cumulative Proje									
23 to 30 November 2022	0	0	0								
1 to 31 December 2022	0	0	0								

#### Table 7-2 Statistical Summary of Environmental Summons

Donorting Month	<b>Environmental Summons Statistics</b>										
Reporting Month	Frequency	Cumulative	Project related summons								
23 to 30 November 2022	0	0	0								
1 to 31 December 2022	0	0	0								

#### Table 7-3 Statistical Summary of Environmental Prosecution

Donorting Month	<b>Environmental Prosecution Statistics</b>										
Reporting Month	Frequency	Cumulative	<b>Project related prosecution</b>								
23 to 30 November 2022	0	0	0								
1 to 31 December 2022	0	0	0								

#### 8 IMPLEMENTATION STATUS OF MITIGATION MEASURES

#### 8.1 GENERAL REQUIREMENTS

- 8.1.1 The environmental mitigation measures recommended in the ISEMM in the EM&A Manual covered the issues of dust, noise, water, waste, land contamination and ecology and they are summarised and presented in *Appendix M*.
- 8.1.2 The Contract works under the Project shall be implementing the required environmental mitigation measures according to the EM&A Manual as subject to the site conditions. Environmental mitigation measures generally implemented by the Contract and the implementation status are shown in *Appendix M*.

#### 8.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

- 8.2.1 According to the information provided by the *Contractor*, the major construction activities under the Contract in the coming month are listed below:
  - HKT cable, uncharted water pipe and uncharted cables diversion at OLB
  - Construction of chain link fence at DfMA Yard.
  - Installation of earthing system at RWBPS.
  - Installation of ELS and excavation at WTB
  - Installation of earthing system at RWBPS.

#### 8.3 KEY ISSUES FOR THE COMING MONTH

- 8.3.1 For dry season, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to Siu Ho Wan Sewage Treatment Works. The *Contractor* should fully implement the construction dust mitigation measures as appropriately.
- 8.3.2 All effluent discharge shall fulfill the requirement of Discharge Licence under the Water Pollution Control Ordinance.
- 8.3.3 All other mitigation measures recommended in the Implementation Schedule for Environmental Mitigation Measures of the EM&A Manual should be properly implemented and maintained as far as practicable.



#### 9 CONCLUSIONS AND RECOMMENDATIONS

#### 9.1 CONCLUSIONS

- 9.1.1 As advised by the *Contractor*, the major construction works under Works Contract was commenced on 24 May 2022. This is the  $\delta^{th}$  Monthly EM&A Report presenting monitoring results and inspection finding for the Project for the reporting period from 1 to 31 December 2022.
- 9.1.2 In the Reporting Period, no 24-hour TSP monitoring results triggered the Action/Limit level was recorded. No NOE or the associated corrective actions were therefore issued.
- 9.1.3 In the Reporting Month, joint site inspections to evaluate the site environmental performance had been carried out by the representatives of the *PMD*, ET and the *Contractor* on *6*, *13*, *21 and 28 December 2022*. Joint site inspection with *PMD*, ET, IEC and the *Contractor* was carried out on *21 December 2022*. No non-compliance was recorded during the site inspections.
- 9.1.4 In the Reporting Month, no environmental complaint, prosecution or notification of summons was received. In addition, no emergency event related to violation of environmental legislation for illegal dumping and landfilling was received.

#### 9.2 **RECOMMENDATIONS**


- 9.2.1 For dry season, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to Siu Ho Wan Sewage Treatment Works. The *Contractor* should fully implement the construction dust mitigation measures as appropriately.
- 9.2.2 All effluent discharge shall fulfill the requirement of Discharge Licence under the Water Pollution Control Ordinance.
- 9.2.3 All other mitigation measures recommended in the Implementation Schedule for Environmental Mitigation Measures of the EM&A Manual should be properly implemented and maintained as far as practicable.



Appendix A


Layout Plan of the Project

 $Z: Jobs \ 2022 \ TCS01196 (7\_WSD\_21) \ 600 \ Report \ Submission \ Impact \ EM\&A \ Report \ 2022 \ 8th \ EM\&A \ Report \ 2022 \ Rod \ 3v1. doc \ Not \ Not$ 





# **Project Organisation**



Organisation	Project Role	Position	Name	Tel No.
		Chief Resident Engineer	Mr. Gilbert Ying	6343 1027
Binnies Hong Kong	Project	Senior Resident Engineer	Mr. Alex Tung	9080 0079
Limited	<i>Manager</i> 's Delegate	Resident Engineer	Ms. Jenny Ng	9267 8638
		Assistant Resident Engineer	Mr. Warren Yeung	6343 1010
		Site Agent	Mr. Raymond Mau	5335 9571
China Road and	Contractor	Works Manager	Mr. Chan Ming Tai	9358 7007
Bridge Corporation	Contractor	Environmental Officer	Ms. Iris Ho	5611 8325
		Environmental Supervisor	Mr. Patrick Wan	9618 0010
Allied Environmental Consultants Limited	Independent Environmental Checker	Principle Consultant	Ms. Joanne Ng	2815 7028
Action-United Environmental		Environmental Team Leader	Mr. Tam Tak Wing	2959 6059
Services and	Environmental Team	Environmental Consultant	Ms. Nicola Hon	2959 6059
Consulting		Environmental Consultant	Mr. Ben Tam	2959 6059

### Contact Details of Key Personnel



# Appendix C

# **3-month Rolling Construction Programme**

ctivity ID	Activity Name	Duration	Remaining Start Duration	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	Aug	Sep 7
Construct	ion of Siu Ho Wan Water Treatment Works Extension 🥡	869.0	706.0 22-Apr-22 A	05-Aug-24	22-Apr-22		40.0	18.76%		
Compensa	tion Event (CE)	0.0	0.0 31-Aug-22 A	31-Aug-22 A	31-Aug-22	31-Aug-22		0%		Compensation Event
CE1160	CE no. 018 - Provision of Cross-boundary Logistic Services with Special LandTransport Arrangement for Delivery of Mic	0.0	0.0 31-Aug-22 A		31-Aug-22			100%		• CE no. 018 - Provisio
Preliminar	ies, Contractor's Design, Method Statement Submission and	838.0	611.0 22-Apr-22 A	02-May-24	22-Apr-22		135.0	27.09%		
Contractor	's Design Submission and Approval	272.0	180.0 22-Apr-22 A	26-Feb-23	22-Apr-22		566.0	33.82%		
Major Perm	anent Works Design	272.0	180.0 23-May-22 A	26-Feb-23	23-May-22		566.0	33.82%		
MDD3000	Process Design Review	90.0	42.0 31-May-22 A	11-Oct-22	31-May-22		36.0	53.33%		
MDD3005	Submission of Process and Instrumentation Diagram (P&ID)	30.0	15.0 15-Jun-22 A	14-Sep-22	15-Jun-22		260.0	50%		
MDD3006	Comment and approval of P&ID	21.0	21.0 15-Sep-22	05-Oct-22			260.0	0%		÷
MDD3010	Hazard and Operability studies	150.0	65.0 24-May-22 A	03-Nov-22	24-May-22		231.0	56.67%		
MDD3015	Design of earth mat	60.0	40.0 07-Jul-22 A	09-Oct-22	07-Jul-22		59.0	33.33%		
MDD3025	Comments and approval of Design for Ozone Equipment	28.0	10.0 11-Jul-22 A	09-Sep-22	11-Jul-22		26.0	64.29%		<b>-</b>
MDD3040	CFD baffle design for intermediate ozone contact tank	120.0	120.0 31-Aug-22	28-Dec-22			147.0	0%		
MDD3046.1	CR drawings submission for BPS	28.0	7.0 10-Aug-22 A	06-Sep-22	10-Aug-22		4.0	75%		•
MDD3046.2	Comments and approval of CR drawings submission for BPS	14.0	14.0 07-Sep-22	20-Sep-22			4.0	0%		- <u>-</u>
MDD3046.3	CR drawings submission for OLB	28.0	7.0 10-Aug-22 A	06-Sep-22	10-Aug-22		4.0	75%		
MDD3046.4	Comments and approval of CR drawings submission for OLB	14.0	14.0 07-Sep-22	20-Sep-22			4.0	0%		• <b></b>
MDD3046.5	CR drawings submission for WTB	28.0	7.0 10-Aug-22 A	06-Sep-22	10-Aug-22		4.0	75%		
MDD3046.6	Comments and approval of CR drawings submission for WTB	14.0	14.0 07-Sep-22	20-Sep-22			4.0	0%		• <b></b>
MDD3050	Design for Manufacture and Assembly(DfMA) works for civil structure works	50.0	25.0 23-May-22 A	30-Sep-22	23-May-22		4.0	50%		
MDD3055	Comments and approval of design for Manufacture and Assembly(DfMA) works (civil	28.0	14.0 19-Jul-22 A	05-Oct-22	19-Jul-22		4.0	50%		
MDD3065	structure works) Design for Manufacture and Assembly(DfMA) works for E&M works	120.0	120.0 31-Aug-22	28-Dec-22			262.0	0%		
MDD3085	Comments and approval of design for DAF Equipment	28.0	14.0 11-Jul-22 A	13-Sep-22	11-Jul-22		164.0	50%		
MDD3095	Comments and approval of Major Pumping Design	30.0	14.0 02-Jul-22 A	13-Sep-22	02-Jul-22		193.0	53.33%		
MDD3105	Comments and approval of design for Hydraulics system	30.0	24.0 04-Jul-22 A	23-Sep-22	04-Jul-22		222.0	20%		
MDD3110	Design for stage 2 architectural works	120.0	120.0 12-Oct-22	08-Feb-23			121.0	0%		
MDD3120	Design for building services (including FSD submission)	90.0	45.0 23-May-22 A	14-Oct-22	23-May-22		97.0	50%		
MDD3125	Comments and approval of design for building services	30.0	30.0 15-Oct-22	13-Nov-22			97.0	0%		
MDD3135	Comments and approval of design for SRGF Equipment	30.0	24.0 11-Jul-22 A	23-Sep-22	11-Jul-22		254.0	20%		
MDD3140	Design for BS Equipment (including emergency genset)	90.0	90.0 12-Oct-22	09-Jan-23			36.0	0%		
MDD3150	Design for WTB POCT & IOCT Equipment	90.0	90.0 15-Oct-22	12-Jan-23			97.0	0%		
10000100		50.0	70.0 15-00 <b>-</b> 22	12 Juli-23			77.0	070		





Actual Work

Non-Critical Activity

Summary


-

Date Revision Checked 31-Aug-22 0 CLX


Critical Activity


Milestone

٠



ity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	Aug		Sep	
MDD3160	Design for surge analysis system	90.0	90.0	15-Oct-22	12-Jan-23			97.0	0%	66		7	<u> </u>
MDD3185	Comments and approval of design for BACF Equipment	28.0	24.0	11-Jul-22 A	23-Sep-22	11-Jul-22		268.0	14.29%	1 1 1 1 1 1 1			
MDD3200	Design for Chemical Plants Equipment	180.0	180.0	31-Aug-22	26-Feb-23			55.0	0%		=		
MDD3320	Design for WTB Inlet Valve Chamber Equipment	90.0	90.0	20-Sep-22	18-Dec-22			230.0	0%			 ►	
MDD3340	Design for Sampling System	90.0	90.0	30-Sep-22	28-Dec-22			73.0	0%	1 1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2			[
MDD3360	Design for Service Water Equipment	90.0	90.0	30-Oct-22	27-Jan-23			111.0	0%				
MDD3365	Comments and approval of design for Service Water Equipment	30.0	30.0	30-Oct-22	28-Nov-22			317.0	0%				
MDD3380	Design for Lamella & Supernatant Plant	90.0	90.0	31-Aug-22	28-Nov-22			108.0	0%				
MDD3385	Comments and approval of design for Lamella & Supernatant Plant	30.0	30.0	29-Nov-22	28-Dec-22			108.0	0%				
MDD3400	Design for Electrical system	120.0	120.0	30-Oct-22	26-Feb-23			111.0	0%				
MDD3410	Design for DCS	90.0	90.0	30-Sep-22	28-Dec-22			73.0	0%				
MDD3420	Design for near real-time Operation Simulation System (part of existing facilities)	60.0	42.0	11-Jun-22 A	11-Oct-22	11-Jun-22		479.0	30%				-
MDD3425	Comments and approval of design for near real-time Operation Simulation System (part of	30.0	30.0	12-Oct-22	10-Nov-22			674.0	0%				
E&M Deisgn a	existing facilities) and Associated Interfacing Activities between C&S and E&M Team of SHWRWBPS	90.0	67.0	08-Aug-22 A	05-Nov-22	08-Aug-22		6.0	25.56%	•			+
	E&M design	21.0	0.0	08-Aug-22 A	27-Aug-22 A	08-Aug-22	27-Aug-22		100%				
MDD3510	Input to the BIM for coordination	14.0	11.0	28-Aug-22 A	10-Sep-22	28-Aug-22		6.0	21.43%	-		7	
MDD3520	Extract for review, amend to address comments	14.0	14.0	11-Sep-22	24-Sep-22			6.0	0%			▶	-
MDD3530	Input for civil works requirement and provisions	14.0	14.0	25-Sep-22	08-Oct-22			6.0	0%				<b>-</b>
MDD3540	Review of civil works requirement and provisions	14.0	14.0	09-Oct-22	22-Oct-22			6.0	0%				
MDD3550	Amendment to address comment and issue civil works provisions for construction	14.0	14.0	23-Oct-22	05-Nov-22			6.0	0%				
Major Temp	oorary Works Design	212.0	120.0	22-Apr-22 A	28-Dec-22	22-Apr-22		70.0	43.4%		-		-
MTW0010	Design for Tower cranes including foundation works	60.0	8.0	22-Apr-22 A	07-Sep-22	22-Apr-22		2.0	86.67%			<u> </u>	_
MTW0020	ELS design for foundation excavation works for Office and Laboratory Building	45.0	5.0	23-May-22 A	04-Sep-22	23-May-22		5.0	88.89%		<b>-</b>		
MTW0090	Temporary works design for protection of plant and equipment in Chemical Building	60.0	60.0	31-Aug-22	29-Oct-22			70.0	0%				-
MTW0095	ELS design for large diameter water pipes and gate valve chambers	60.0	60.0	30-Oct-22	28-Dec-22			70.0	0%				
General Su	Ibmission	30.0	0.0	15-Jul-22 A	29-Aug-22 A	15-Jul-22	29-Aug-22		100%		' Gener	al Submiss	ion
MPW1100	Submission of the drainage management plan	30.0	0.0	15-Jul-22 A	29-Aug-22 A	15-Jul-22	29-Aug-22		100%				
Material Su	ubmission	210.0	150.0	05-May-22 A	27-Jan-23	05-May-22		490.0	28.57%				
MAT1030	Equipment Submission(E&M)	210.0	150.0	05-May-22 A	27-Jan-23	05-May-22		490.0	28.57%			_	_
BIM Delive	rables	737.0	611.0	20-May-22 A	02-May-24	20-May-22		-7.0	17.1%				+
BIMD1010	Existing Conditions Modelling	14.0		22-Jun-22 A	13-Sep-22	22-Jun-22		59.0	0%			<b></b>	
					1								





ity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	Aug		Sep
BIMD1020	BIM Coordinated Models	447.0	383.0	21-Jun-22 A	17-Sep-23	21-Jun-22		131.0	14.32%	6		7
BIMD1040	Combined Service Drawing (CSD) and Combined Builderi's Works Drawings (CBWD)	190.0	126.0	24-May-22 A	03-Jan-23	24-May-22		10.0	33.68%			
BIMD1050	4D Modelling	707.0	611.0	20-May-22 A	02-May-24	20-May-22		-7.0	13.58%			
BIMD1060	BIM Model with Point Cloud(s) Integrated	120.0	60.0	30-Jun-22 A	29-Oct-22	30-Jun-22		13.0	50%			
Subcontrac	cting and Procurement	152.0	120.0	13-Jul-22 A	28-Dec-22	13-Jul-22		133.0	21.05%			
Subcontract	ting	106.0	74.0	13-Jul-22 A	12-Nov-22	13-Jul-22		179.0	30.19%			
MTW1565	Subletting for Precasting works	45.0	6.0	13-Jul-22 A	05-Sep-22	13-Jul-22		206.0	86.67%			
MTW1585	Subletting for waterproofing works	30.0	30.0	31-Aug-22	29-Sep-22			69.0	0%			
MTW1600	Subletting for ABWF works	30.0	30.0	14-Oct-22	12-Nov-22			124.0	0%			
MTW1620	Subletting for Site formation works	30.0	30.0	14-Oct-22	12-Nov-22			179.0	0%			
E&M Equip	nent Procurement,FAT and Delivery	120.0	120.0	31-Aug-22	28-Dec-22			44.0	0%		-	
MTW1685	Submission of Equipment test plan	90.0	90.0	31-Aug-22	28-Nov-22			44.0	0%			
MTW1690	Approval of Equipment test plan	30.0	30.0	29-Nov-22	28-Dec-22			44.0	0%			
Particular S	Submission of Key People and Specially Required Staff	14.0	14.0	15-Nov-22	28-Nov-22			74.0	0%			
MTW2160	Approintment of E&M independent inspection body	14.0	14.0	15-Nov-22	28-Nov-22			74.0	0%			
Method Sta	atement Submission and Approval for Major Construction Works	181.0	119.0	27-Jun-22 A	27-Dec-22	27-Jun-22		406.0	34.25%			
MSS2028	Method statement submission for erection of tower crane	14.0	14.0	08-Sep-22	21-Sep-22			2.0	0%		l	-
MSS2029	Method statement comments and approval for erection of tower crane	21.0	21.0	22-Sep-22	12-Oct-22			2.0	0%			Ĺ
MSS2030	Method statement submission for structural works for Water Treatment Building	45.0	45.0	31-Aug-22	14-Oct-22			173.0	0%		•	
MSS2035	Method statement comments and approval for structural works for Water Treatment Building	28.0	28.0	15-Oct-22	11-Nov-22			173.0	0%			
MSS2040	Method statement submission for structural works for Siu Ho Wan Raw Water Booster	45.0	45.0	31-Aug-22	14-Oct-22			26.0	0%		•	
MSS2045	Pumping Station(SHWRWBPS) Method statement comments and approval for structural works for Siu Ho Wan Raw Water	28.0	28.0	15-Oct-22	11-Nov-22			26.0	0%			
MSS2050	Booster Pumping Station(SHWRWBPS)           Method statement submission for executing modifications to the existing Chemical Building	30.0	30.0	30-Oct-22	28-Nov-22			147.0	0%			
MSS2055	Method statement comments and approval for executing modifications to the existing	28.0	28.0	29-Nov-22	26-Dec-22			147.0	0%			
MSS2056	Chemical Building Method statement submission for ELS works for Office and Laboratory Building	30.0	10.0	27-Jun-22 A	09-Sep-22	27-Jun-22		0.0	66.67%			-
MSS2057	Method statement comments and approval for Office and Laboratory Building	14.0	14.0	10-Sep-22	23-Sep-22			0.0	0%			
MSS2060	Method statement submission for structural works for Office and Laboratory Building	45.0	45.0	31-Aug-22	14-Oct-22			30.0	0%		-	_
MSS2065	Method statement comments and approval for structural works for Office and Laboratory	28.0	28.0	15-Oct-22	11-Nov-22			30.0	0%			
MSS2100	Building Method statement submission for designing and implementing energy efficiency and	35.0	35.0	07-Oct-22	10-Nov-22			342.0	0%			
MSS2105	optimization for BS           Method statement comments and approval for designing and implementing energy efficiency	28.0	28.0	11-Nov-22	08-Dec-22			342.0	0%			
	and optimization for BS								1			





Actual Work

Non-Critical Activity

Summary

-


 Date
 Revision
 Checked

 31-Aug-22
 0
 CLX

Critical Activity


٠

♦ Milestone





Method statement comments and approval for modification of Chlorination Building Method statement submission for designing and implementing the proposed Near-Real-Time operation simulation Method statement submission for pipe modification works Method statement comments and approval for pipe modification works Method statement submission for E&M works for water treatment building	28.0 60.0 45.0 28.0	60.0	11-Nov-22 14-Oct-22	08-Dec-22		:	323.0	0%				_
operation simulation         Method statement submission for pipe modification works         Method statement comments and approval for pipe modification works	45.0		14-Oct-22									
Method statement submission for pipe modification works Method statement comments and approval for pipe modification works		45.0		12-Dec-22			279.0	0%				
	28.0	+J.0	31-Aug-22	14-Oct-22			117.0	0%				
Method statement submission for E&M works for water treatment building		28.0	15-Oct-22	11-Nov-22			117.0	0%				
	45.0	45.0	12-Nov-22	26-Dec-22			407.0	0%		8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8		
Method statement submission for E&M works for SHWRWBPS	45.0	45.0	12-Nov-22	26-Dec-22			167.0	0%				
Method statement submission for E&M works for Office and Laboratory Building	45.0	45.0	12-Nov-22	26-Dec-22			212.0	0%				
Method statement submission for ABWF for water treatment building	45.0	45.0	13-Nov-22	27-Dec-22			124.0	0%				
Method statement submission for ABWF for SHWRWBPS	45.0	45.0	13-Nov-22	27-Dec-22			124.0	0%				
Method statement submission for ABWF for Office and Laboratory Building	45.0	45.0	13-Nov-22	27-Dec-22			211.0	0%				
Method statement submission for modification of Washwater System	35.0	35.0	31-Aug-22	04-Oct-22			47.0	0%				
Method statement comments and approval for modification of Washwater System	28.0	28.0	05-Oct-22	01-Nov-22			47.0	0%				
Method statement submission for removal of existing barrack	14.0	14.0	07-Sep-22	20-Sep-22			5.0	0%				
Method statement comments and approval for removal of existing barrack	14.0	14.0	21-Sep-22	04-Oct-22			5.0	0%				
	56.0	25.0	25-Jun-22 A	24-Sep-22	25-Jun-22		248.0	55.36%				▼ Pr
	56.0	20.0	25-Jun-22 A	19-Sep-22	25-Jun-22		253.0	64.29%				
Erection of PM's site accommodation (Delay due to PMI-018)	56.0	25.0	25-Jun-22 A	24-Sep-22	25-Jun-22	2	248.0	55.36%				i -
nd Fabrication Works	302.0	300.0	27-Jul-22 A	26-Jun-23	27-Jul-22		122.0	0.66%		-		
	90.0	90.0	27-Jul-22 A	28-Nov-22	27-Jul-22		62.0	0%				
Fabrication of DfMA units for structural elements	210.0	210.0	29-Nov-22	26-Jun-23			122.0	0%				
sues	178.0	150.0	05-May-22 A	27-Jan-23	05-May-22		115.0	15.73%				—
	60.0	60.0	31-Aug-22	29-Oct-22			33.0	0%				
Establish interface management liaison groups and site liaison group	30.0	30.0	30-Oct-22	28-Nov-22			33.0	0%				
Establish interface meeting and conformation of interface schedule	150.0	150.0	05-May-22 A	27-Jan-23	05-May-22		115.0	0%				
the Works	146.0	94.0	09-Jul-22 A	21-Dec-22	09-Jul-22		2.0	35.62%				
	146.0	94.0	09-Jul-22 A	21-Dec-22	09-Jul-22		2.0	35.62%				
	66.0	31.0	09-Jul-22 A	10-Oct-22	09-Jul-22		5.0	53.03%			<b> </b>	
	14.0	2.0	09-Jul-22 A	10-Oct-22	09-Jul-22		5.0	85.71%				
-	14.0	14.0	31-Aug-22	16-Sep-22			12.0	0%			<b> </b>	
					03-Aug-22			0%	•	- - - - -	<b> </b>	
									-			
	Method statement submission for ABWF for water treatment building Method statement submission for ABWF for SHWRWBPS Method statement submission for ABWF for Office and Laboratory Building Method statement submission for modification of Washwater System Method statement comments and approval for modification of Washwater System Method statement submission for removal of existing barrack Method statement comments and approval for removal of existing barrack	Method statement submission for ABWF for water treatment building       45.0         Method statement submission for ABWF for SHWRWBPS       45.0         Method statement submission for ABWF for Office and Laboratory Building       45.0         Method statement submission for ABWF for Office and Laboratory Building       45.0         Method statement submission for modification of Washwater System       35.0         Method statement comments and approval for modification of Washwater System       28.0         Method statement comments and approval for removal of existing barrack       14.0         Method statement comments and approval for removal of existing barrack       14.0         Method statement comments and approval for removal of existing barrack       14.0         Erection of contractor's site office       56.0         Erection of contractor's site office       56.0         Erection of DPM's site accommodation (Delay due to PMI-018)       56.0         Fabrication Works       302.0         Establishment of Design for Manufacture and Assembly (DfMA)prefabrication yard       90.0         Fabrication of DtMA units for structural elements       210.0         SUES       178.0         Submission of interface management plan       60.0         Establish interface meeting and conformation of interface schedule       150.0         the Works       66.0 <td>Method statement submission for ABWF for water treatment building45.0Method statement submission for ABWF for SHWRWBPS45.0Method statement submission for ABWF for Office and Laboratory Building45.0Method statement submission for modification of Washwater System35.0Method statement comments and approval for modification of Washwater System28.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack30.0Barbication of DMA units for structu</td> <td>Method statement submission for ABWF for water treatment building45.045.045.013-Nov-22Method statement submission for ABWF for SHWRWBPS45.045.013-Nov-2213-Nov-22Method statement submission for ABWF for Office and Laboratory Building45.045.013-Nov-22Method statement submission for modification of Washwater System35.035.031-Aug-22Method statement comments and approval for modification of Washwater System28.025.005-Oct-22Method statement comments and approval for removal of existing barrack14.014.007-Sep-22Method statement comments and approval for removal of existing barrack14.014.021-Sep-22Method statement comments and approval for removal of existing barrack14.014.021-Sep-22Method statement comments and approval for PMs site accommodation (Delay due to PMI-018)56.025.025-Jun-22 ACarection of DMs site accommodation (Delay due to PMI-018)56.020.027-Jul-22 AStablishment of Design for Manufacture and Assembly (DfMA)prefabrication yard90.090.027-Jul-22 AStablish interface management plan60.060.031-Aug-22Stablish interface management plan60.005.005.025.0Stablish interface meeting and conformation of interface schedule150.005-May-22 AOf Water Treatment Building146.094.009-Jul-22 AOf Water Treatment Building140.014.014.0Orks66.031.009-Jul-22 A</td> <td>Method statement submission for ABWF for water treatment building         45.0         13-Nov-22         27-Dec-22           Method statement submission for ABWF for SHWRWBPS         45.0         45.0         13-Nov-22         27-Dec-22           Method statement submission for ABWF for Office and Laboratory Building         45.0         45.0         13-Nov-22         27-Dec-22           Method statement submission for ABWF for Office and Laboratory Building         45.0         13-Nov-22         27-Dec-22           Method statement submission for modification of Washwater System         35.0         31-Aug-22         04-Oct-22           Method statement comments and approval for modufication of Washwater System         28.0         05-Oct-22         01-Nov-22           Method statement comments and approval for removal of existing barrack         14.0         14.0         07-Sep-22         04-Oct-22           Method statement comments and approval for removal of existing barrack         14.0         14.0         01-Sep-22         04-Oct-22           Method statement comments and approval for removal of existing barrack         14.0         14.0         01-Sep-22         04-Sep-22           Erection of contractor's site office         56.0         25.0         25-Jun-22.A         24-Sep-22           Erection of DfMA units for structural elements         30.0         30.0         27-Jul-22.</td> <td>Method statement submission for ABWF for water treatment building         45.0         45.0         13-Nov-22         27-Dec-22         1           Method statement submission for ABWF for SHWRWBPS         45.0         45.0         13-Nov-22         27-Dec-22         1           Method statement submission for ABWF for Office and Laboratory Building         45.0         45.0         13-Nov-22         27-Dec-22         1           Method statement submission for Modification of Washwater System         35.0         31-Aug-22         04-Oct-22         0         1           Method statement submission for removal of existing barrack         14.0         14.0         07-Sep-22         0-Sep-22         2         2-Jun-22           Method statement comments and approval for removal of existing barrack         14.0         14.0         14.0         14.0         1-Sep-22         04-Oct-22         2-Jun-22           Method statement comments and approval for removal of existing barrack         14.0         14.0         14.0         1-Sep-22         0-Sep-22         2-Jun-22           Erection of Contractor's site office         56.0         20.0         2-Jun-22         2-Jun-22         2-Jun-22         2-Jun-22         2-Jun-22         2-Jun-22         2-Jun-22         2-Jun-22         2-Jun-22         2-Jun-23         2-Jun-22         2-Jun-22</td> <td>whethed statement submission for ABWF for Water treatment huilding       45.0       45.0       13-Nov-22       27-Dec-22       1       1         Wethod statement submission for ABWF for SHWRWBPS       45.0       45.0       13-Nov-22       27-Dec-22       1       1         Wethod statement submission for ABWF for OSHWRWBPS       45.0       45.0       13-Nov-22       27-Dec-22       1       1         Wethod statement submission for Modification of Washwater System       35.0       35.0       31-Aug-22       44-Oct-22       1</td> <td>We the defined statement submission for ABWF for water treatment building45045013 Nov-2272 -Dec-221240We the defined statement submission for ABWF for Office and Laboratory Building45045013 Nov-2272 -Dec-2221002100We the defined statement submission for ABWF for Office and Laboratory Building45045013 Nov-2272 -Dec-2221004100We the defined statement submission for modification of Washwater System35035031 Aug-2204 -Oct-224100We the defined statement comments and approval for modification of Washwater System14014007 -Sep-2204 -Oct-22500We the defined statement comments and approval for removal of existing barnack14014007 -Sep-2204 -Oct-2250We the defined statement comments and approval for modul of existing barnack14014001 -Sep-2204 -Oct-2224 MoreWe the defined statement comments and approval for removal of existing barnack14014001 -Sep-2204 -Oct-2224 MoreErection of centractor's site office56025025 Jun-22A24 -Sep-2224 -Dec-2224 MoreErection of DrMs site accommodation (Delay due to PMI-018)56025025 Jun-22A24 -Dec-2224 -Dec-22Stabilishinet of Dasign for Manufacture and Assembly (DMA)prefabrication ayad90090027 Jul-22A24 -Dec-2227 Jul-22A26 -Dec-22Stabilishinet face management laison groups and site linison group30030030 -Dec-</td> <td>Method statement submission for ABWF for water treatment building       450       13-Nov-22       27-Dec-22       1       12-0       0         Method statement submission for ABWF for SHWRWBPS       450       450       13-Nov-22       27-Dec-22       1       0       0         Method statement submission for ABWF for Office and Laboratory Building       450       450       13-Nov-22       27-Dec-22       0</td> <td>Wethed statement submission for ABWF for value treatment building       450       450       450       450       450       74bc-22       74bc-22       6       1240       60%         Wethed statement submission for ABWF for Office and Laboratory Building       450       450       1540       154bc-22       74bc-22       6       6       70       60%         Wethed statement submission for Methodare System       550       154bc-22       74bc-22       74bc-22       74bc-23       6       60%         Wethed statement submission for mondification of Washwater System       260       75bc-22       04bc-22       74bc-22       74bc-23       74bc-24       74b       60%         Wethed statement submission for nenoval of existing barnack       140       140       74bc-22       25-km-22       74bc-22       74bc-23       64bm       74b       64%         Wethed statement submission for nenoval of existing barnack       140       140       74bc-22       25-km-22       74bc-23       64bm       74bc-24       74bc       74b</td> <td>defined statement submission for ABWF for water treatment hubbing       450       450       13 Nov-22       27 Noc-22       0       1240       0%         Wethed statement submission for ABWF for SHWRWPIPS       450       450       13 Nov-22       27 Doc-22       0       0       0%         Wethed statement submission for ABWF for Office and Laboratory Building       450       450       13 Nov-22       27 Doc-22       0       0       0%         Wethed statement submission for modification of Weshwater System       500       55.00       51.00       14.00       07 Sep-22       04 Oct-22       0       0.00       0%         Wethed statement submission for removal of custing barrack       140       07 Sep-22       04 Oct-22       0       0       0.00       &lt;</td> <td>defined statement submission for ABWF for water treatment building       450       1450       13-Nov-22       27-Dec-22       2       1240       0%         Wethed statement submission for ABWF for Office and Laboratory Building       450       13-Nov-22       27-Dec-22       2       2110       0%         Wethed statement submission for ABWF for Office and Laboratory Building       450       13-Nov-22       27-Dec-22       2       2110       0%         Wethed statement submission for ABWF for Office and Laboratory Building       450       13-Nov-22       27-Dec-22       2       2470       0%         Wethed statement submission for ABWF for Office and Laboratory Building       450       13-Nov-22       27-Dec-22       2       470       0%         Wethed statement submission for removal of existing harmak       140       14-0       21-Sep-22       04-Ort-22       0       550       55%       0%</td>	Method statement submission for ABWF for water treatment building45.0Method statement submission for ABWF for SHWRWBPS45.0Method statement submission for ABWF for Office and Laboratory Building45.0Method statement submission for modification of Washwater System35.0Method statement comments and approval for modification of Washwater System28.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack14.0Method statement comments and approval for removal of existing barrack30.0Barbication of DMA units for structu	Method statement submission for ABWF for water treatment building45.045.045.013-Nov-22Method statement submission for ABWF for SHWRWBPS45.045.013-Nov-2213-Nov-22Method statement submission for ABWF for Office and Laboratory Building45.045.013-Nov-22Method statement submission for modification of Washwater System35.035.031-Aug-22Method statement comments and approval for modification of Washwater System28.025.005-Oct-22Method statement comments and approval for removal of existing barrack14.014.007-Sep-22Method statement comments and approval for removal of existing barrack14.014.021-Sep-22Method statement comments and approval for removal of existing barrack14.014.021-Sep-22Method statement comments and approval for PMs site accommodation (Delay due to PMI-018)56.025.025-Jun-22 ACarection of DMs site accommodation (Delay due to PMI-018)56.020.027-Jul-22 AStablishment of Design for Manufacture and Assembly (DfMA)prefabrication yard90.090.027-Jul-22 AStablish interface management plan60.060.031-Aug-22Stablish interface management plan60.005.005.025.0Stablish interface meeting and conformation of interface schedule150.005-May-22 AOf Water Treatment Building146.094.009-Jul-22 AOf Water Treatment Building140.014.014.0Orks66.031.009-Jul-22 A	Method statement submission for ABWF for water treatment building         45.0         13-Nov-22         27-Dec-22           Method statement submission for ABWF for SHWRWBPS         45.0         45.0         13-Nov-22         27-Dec-22           Method statement submission for ABWF for Office and Laboratory Building         45.0         45.0         13-Nov-22         27-Dec-22           Method statement submission for ABWF for Office and Laboratory Building         45.0         13-Nov-22         27-Dec-22           Method statement submission for modification of Washwater System         35.0         31-Aug-22         04-Oct-22           Method statement comments and approval for modufication of Washwater System         28.0         05-Oct-22         01-Nov-22           Method statement comments and approval for removal of existing barrack         14.0         14.0         07-Sep-22         04-Oct-22           Method statement comments and approval for removal of existing barrack         14.0         14.0         01-Sep-22         04-Oct-22           Method statement comments and approval for removal of existing barrack         14.0         14.0         01-Sep-22         04-Sep-22           Erection of contractor's site office         56.0         25.0         25-Jun-22.A         24-Sep-22           Erection of DfMA units for structural elements         30.0         30.0         27-Jul-22.	Method statement submission for ABWF for water treatment building         45.0         45.0         13-Nov-22         27-Dec-22         1           Method statement submission for ABWF for SHWRWBPS         45.0         45.0         13-Nov-22         27-Dec-22         1           Method statement submission for ABWF for Office and Laboratory Building         45.0         45.0         13-Nov-22         27-Dec-22         1           Method statement submission for Modification of Washwater System         35.0         31-Aug-22         04-Oct-22         0         1           Method statement submission for removal of existing barrack         14.0         14.0         07-Sep-22         0-Sep-22         2         2-Jun-22           Method statement comments and approval for removal of existing barrack         14.0         14.0         14.0         14.0         1-Sep-22         04-Oct-22         2-Jun-22           Method statement comments and approval for removal of existing barrack         14.0         14.0         14.0         1-Sep-22         0-Sep-22         2-Jun-22           Erection of Contractor's site office         56.0         20.0         2-Jun-22         2-Jun-22         2-Jun-22         2-Jun-22         2-Jun-22         2-Jun-22         2-Jun-22         2-Jun-22         2-Jun-22         2-Jun-23         2-Jun-22         2-Jun-22	whethed statement submission for ABWF for Water treatment huilding       45.0       45.0       13-Nov-22       27-Dec-22       1       1         Wethod statement submission for ABWF for SHWRWBPS       45.0       45.0       13-Nov-22       27-Dec-22       1       1         Wethod statement submission for ABWF for OSHWRWBPS       45.0       45.0       13-Nov-22       27-Dec-22       1       1         Wethod statement submission for Modification of Washwater System       35.0       35.0       31-Aug-22       44-Oct-22       1	We the defined statement submission for ABWF for water treatment building45045013 Nov-2272 -Dec-221240We the defined statement submission for ABWF for Office and Laboratory Building45045013 Nov-2272 -Dec-2221002100We the defined statement submission for ABWF for Office and Laboratory Building45045013 Nov-2272 -Dec-2221004100We the defined statement submission for modification of Washwater System35035031 Aug-2204 -Oct-224100We the defined statement comments and approval for modification of Washwater System14014007 -Sep-2204 -Oct-22500We the defined statement comments and approval for removal of existing barnack14014007 -Sep-2204 -Oct-2250We the defined statement comments and approval for modul of existing barnack14014001 -Sep-2204 -Oct-2224 MoreWe the defined statement comments and approval for removal of existing barnack14014001 -Sep-2204 -Oct-2224 MoreErection of centractor's site office56025025 Jun-22A24 -Sep-2224 -Dec-2224 MoreErection of DrMs site accommodation (Delay due to PMI-018)56025025 Jun-22A24 -Dec-2224 -Dec-22Stabilishinet of Dasign for Manufacture and Assembly (DMA)prefabrication ayad90090027 Jul-22A24 -Dec-2227 Jul-22A26 -Dec-22Stabilishinet face management laison groups and site linison group30030030 -Dec-	Method statement submission for ABWF for water treatment building       450       13-Nov-22       27-Dec-22       1       12-0       0         Method statement submission for ABWF for SHWRWBPS       450       450       13-Nov-22       27-Dec-22       1       0       0         Method statement submission for ABWF for Office and Laboratory Building       450       450       13-Nov-22       27-Dec-22       0	Wethed statement submission for ABWF for value treatment building       450       450       450       450       450       74bc-22       74bc-22       6       1240       60%         Wethed statement submission for ABWF for Office and Laboratory Building       450       450       1540       154bc-22       74bc-22       6       6       70       60%         Wethed statement submission for Methodare System       550       154bc-22       74bc-22       74bc-22       74bc-23       6       60%         Wethed statement submission for mondification of Washwater System       260       75bc-22       04bc-22       74bc-22       74bc-23       74bc-24       74b       60%         Wethed statement submission for nenoval of existing barnack       140       140       74bc-22       25-km-22       74bc-22       74bc-23       64bm       74b       64%         Wethed statement submission for nenoval of existing barnack       140       140       74bc-22       25-km-22       74bc-23       64bm       74bc-24       74bc       74b	defined statement submission for ABWF for water treatment hubbing       450       450       13 Nov-22       27 Noc-22       0       1240       0%         Wethed statement submission for ABWF for SHWRWPIPS       450       450       13 Nov-22       27 Doc-22       0       0       0%         Wethed statement submission for ABWF for Office and Laboratory Building       450       450       13 Nov-22       27 Doc-22       0       0       0%         Wethed statement submission for modification of Weshwater System       500       55.00       51.00       14.00       07 Sep-22       04 Oct-22       0       0.00       0%         Wethed statement submission for removal of custing barrack       140       07 Sep-22       04 Oct-22       0       0       0.00       <	defined statement submission for ABWF for water treatment building       450       1450       13-Nov-22       27-Dec-22       2       1240       0%         Wethed statement submission for ABWF for Office and Laboratory Building       450       13-Nov-22       27-Dec-22       2       2110       0%         Wethed statement submission for ABWF for Office and Laboratory Building       450       13-Nov-22       27-Dec-22       2       2110       0%         Wethed statement submission for ABWF for Office and Laboratory Building       450       13-Nov-22       27-Dec-22       2       2470       0%         Wethed statement submission for ABWF for Office and Laboratory Building       450       13-Nov-22       27-Dec-22       2       470       0%         Wethed statement submission for removal of existing harmak       140       14-0       21-Sep-22       04-Ort-22       0       550       55%       0%







Activity ID	Activity Name	Duration	Remaining Start Duration	Finish	Actual Start	Actual Finish Total Float	Duration % Complete	Aug		Sep
S110065	Grouting works	21.0	21.0 25-Oct-22	17-Nov-22		-5.0	0%	<u> </u>		
S110080	Installation of dewatering system	21.0	21.0 25-Oct-22	17-Nov-22		-5.0	0%			
S110115	Erection of tower crane including testing	60.0	60.0 13-Oct-22	21-Dec-22		2.0	0%			
S110120	Excavation to +29.5mPD	8.0	8.0 18-Nov-22	26-Nov-22		-5.0	0%			
S110140	Installation of 1st layer of waling and strut	18.0	18.0 23-Nov-22	13-Dec-22		-5.0	0%			
Construct	tion of Siu Ho Wan Raw Water Booster Pumping Station and Pipev	112.0	87.0 02-Aug-22 A	13-Dec-22	02-Aug-22	-5.0	22.32%	•		
Excavation	n and Installation of Lateral Support	112.0	87.0 02-Aug-22 A	13-Dec-22	02-Aug-22	-5.0	22.32%			
S110950	Installation of pre-bore sheetpile wall	56.0	37.0 02-Aug-22 A	15-Oct-22	02-Aug-22	-5.0	33.93%	-		
S110985	Excavation to the formation level	50.0	50.0 17-Oct-22	13-Dec-22		-5.0	0%			
Construct	ion of Office and Laboratory Building	85.0	85.0 31-Aug-22	10-Dec-22		0.0	0%			
Excavation	and Installation of Lateral Support	85.0	85.0 31-Aug-22	10-Dec-22		0.0	0%			
S120040	Demolition of existing ground slab	20.0	20.0 31-Aug-22	23-Sep-22		0.0	0%		7	
S120045	Cable diversion by others	20.0	20.0 05-Sep-22	28-Sep-22		0.0	0%		-	
S120046	Diversion of drainage	20.0	20.0 05-Sep-22	28-Sep-22		0.0	0%		╘╴	
S120050	Installation of sheetpile wall	35.0	35.0 15-Sep-22	27-Oct-22		0.0	0%			-
S120060	Excavation to the strut level	10.0	10.0 28-Oct-22	08-Nov-22		0.0	0%			
S120065	Installation of waling and strut	14.0	14.0 09-Nov-22	24-Nov-22		0.0	0%			
S120070	Further excavation down to the formation level	14.0	14.0 25-Nov-22	10-Dec-22		0.0	0%			
Section 2	of the Works	768.0	706.0 15-Jun-22 A	05-Aug-24	15-Jun-22	10.0	8.07%			
Water Trea	atment Building	768.0	706.0 15-Jun-22 A	05-Aug-24	15-Jun-22	10.0	8.07%			
Statutory S	Submission schedule	768.0	706.0 15-Jun-22 A	05-Aug-24	15-Jun-22	10.0	8.07%			
S210050	Revised GBP Submission (WTB / O&LB/BPS)	90.0	30.0 15-Jun-22 A	29-Sep-22	15-Jun-22	686.0	66.67%			
S210060	DG (Ozone) installation approval - dwg & layout by FSD for WTB	680.0	680.0 26-Sep-22	05-Aug-24		10.0	0%			l <sub>►</sub>
Mechanica	I Works	122.0	122.0 12-Oct-22	10-Feb-23		5.0	0%			
MDD3390	Design for Lifting Appliance	122.0	122.0 12-Oct-22	10-Feb-23		5.0	0%			
Washwate	er System	120.0	120.0 02-Nov-22	28-Mar-23		40.0	0%			
S223620	Modification of washwater equalization tanks No.1 and No.2	120.0	120.0 02-Nov-22	28-Mar-23		40.0	0%			
Chemical	Building	90.0	90.0 29-Nov-22	20-Mar-23		89.0	0%			
Equipment	t Procurement, Manufacture, FAT and Delivery	90.0	90.0 29-Nov-22	20-Mar-23		89.0	0%			
S223710	Equipment manufacture,FAT and delivery	90.0	90.0 29-Nov-22	20-Mar-23		89.0	0%			
Siu Ho Wa	an Pumping Station	180.0	180.0 12-Oct-22	22-May-23		287.0	0%			
									1	





Activity ID	Activity Name	Duration	Duration Remaining Start Duration		Finish Actu	Actual Start	Actual Finish	Total Float	Duration % Complete	Aug Sep	
S224050	Modification of backwash pump to stream IIA SRGF	180.0	180.0 12	2-Oct-22	22-May-23			287.0	0%	<u>6</u>	7
Section 3 of the Works		330.0	330.0 31	1-Aug-22	26-Jul-23			193.0	0%		
Siu Ho Wan Raw Water Booster Pumping Station		330.0	330.0 31	1-Aug-22	26-Jul-23			193.0	0%		
Equipment Procurement, Manufacture, FAT and Delivery		330.0	330.0 31	1-Aug-22	26-Jul-23			193.0	0%		
S312000	Procurement of process and E&M equipment	60.0	60.0 31	1-Aug-22	29-Oct-22			193.0	0%	i	
S312020	Manufacture,FAT and delivery of process and E&M equipment	270.0	270.0 30	0-Oct-22	26-Jul-23			193.0	0%		
Section 3A of the Works - Entrustment Works		20.0	20.0 14	4-Nov-22	06-Dec-22			142.0	0%		
Slope Works		20.0	20.0 14	4-Nov-22	06-Dec-22			142.0	0%		
S3A1005	Replacement of existing fill by no-file concrete for slope 10NW-C/C43		20.0 14	4-Nov-22	06-Dec-22			142.0	0%	)%	






#### Approved WIM

### 3 Month Rolling Programme -Sep to Nov 2022

(sheet 6 of 6)



# **Monitoring Locations**



File Name : Y:IDaily Work/02 From other HK Projects/199755 - Tender Drawing/DWG/199755A-B&V-GN-00001



# **Calibration Certificates**

### TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

-														
Location :	Siu Ho	Wan WI	W Adm	inistration			Date of C	Calibrat	ion: 2-De	c-22				
Location 1	ID :	SHWAI	3			Ν	Jext Calibra	ation D	ate: 1-Feb	<b>5-</b> 23				
Name and	l Model: '	TISCH H	HVS Mo	del TE-5170	)		Τ	<i>Cechnic</i>	ian: Eric					
					(		TIONS							
						1019.4 16.5		Co	Corrected Pressure (mm Hg) 764.55					
Temperature (°C)									Temperature (K) 290					
				CA	LIE	BRATIO								
				Make->'	TIS	CH			Qstd Sl	1.99838	3			
Model-> 502								(	Qstd Inter			-0.0090		
				Serial # ->	161	2								
					С	ALIBR	ATION							
Plate H20 (L)H2O (R) H20 Qstd						I IC			LINEAR					
No.	(in)	(in)	(in)	(m3/min)	(chart)		corrected		REGRESSION					
18	5.70	5.70	11.4	1.724	<u>(enart)</u> 56		57.82		Slope = 29.9013					
13	4.60	4.60	9.2	1.549	51		52.65		Intercept = $6.8797$					
10	3.30	3.30	6.6	1.313	46		47.49		Corr. c					
7	2.20	2.20	4.4	1.073	39		40.27							
5	1.40	1.40	2.8	0.857		30	30.97							
Coloulatio														
<b>Calculations :</b> Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]							00	FL	FLOW RATE CHART					
-				(1a)) <b>-</b> 0]										
IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]							00							
Qstd = standard flow rate												•		
IC = corrected chart responses							00							
I = actual chart response										*				
m = calibrator Qstd slope							00 00							
b = calibrator Qstd intercept										/				
Ta = actual temperature during calibration ( deg K														
Pstd = actual pressure during calibration ( mm Hg						30.0	00		•					
						Actual chart response (IC)								
For subsequent calculation of sampler flow:							00							
1/m((I)[S	Sqrt(298/	Tav)(Pav	/760)] <b>-</b> t	))										
						10.0	00							
m = sampler slope														
b = samp		ept				0.0	00							
I = chart response Tav = daily average temperature							0.000 0.500 1.000 1.500 2.000							
								Sta	ndard Flow	Rate (m3/mi	n)			
Pav = dail	ly averag	e pressui	e											
1														

 RECALIBRATION DUE DATE:

 Environmental
 Discontantion

 Certificate of Calibration

 Calibration Certification Information

 Calibration Certification Information

Cal. Date:	December	27, 2021	Rooten	neter S/N:	438320	Tar	295	°K
Operator:	Jim Tisch	27,2021	Nootsi	neter S/IV.	430320			
						Pa:	740.4	mm Hg
Calibration	Model #:	TE-5025A	Calib	rator S/N:	1612			
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ	1
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1	1	2	1	1.3890	3.2	2.00	7
	2	3	4	1	0.9760	6.4	4.00	-
	3	5	6	1	0.8740	7.9	5.00	1
	4	7	8	1	0.8320	8.8	5.50	1
	5	9	10	1	0.6870	12.7	8.00	1
	1		D	ata Tabula	tion			ī
								1
	Vstd	Qstd	√∆H(Pa Pstd	$\frac{Tstd}{Ta}$	_	Qa	√∆Н(Та/Ра)	
	(m3)	(x-axis)	(y-axi		Va	(x-axis)	(y-axis)	
	0.9799	0.7055	1.402		0.9957	0.7168	0.8927	-
	0.9756	0.9996	1.984		0.9914	1.0157	1.2624	-
	0.9736		2.218		0.9893	1.1320	1.4114	-
	0.9724	1.1688	2.326		0.9881	1.1876	1.4803	-
	0.9673	1.4079	2.805		0.9828	1.4306	1.7853	-
	OCTO	m=	1.998		04		1.25135	
	QSTD	b= r=	-0.009		QA	b= r=	-0.00574	
			0.335			1-	0.55555	1
				Calculation				
			/Pstd)(Tstd/Ta	)		ΔVol((Pa-Δl	P)/Pa)	1
	Qstd=	Vstd/∆Time				Va/∆Time	_	-
			For subseque	ent flow rat	te calculation	ns:		
	Qstd=	1/m (( \\ \ \ \ \ \ \ H (	Pa ( <u>Tstd</u> Pstd (Ta	)-ь)	Qa=	1/m ((√∆H	l(Та/Ра))-b)	
	Standard	Conditions	1				1	
Tstd:				[		RECA	LIBRATION	
Pstd:		mm Hg						100
		ley					nnual recalibration	
	and the second sec	er reading (in eter reading (					Regulations Part	
		perature (°K)	(initi rig)				, Reference Met	
		essure (mm	Hg)				ended Particulat	
b: intercept	the second se		-0/		the	e Atmosphe	ere, 9.2.17, page	30
m: slope								

Tisch Environmental, Inc.

145 South Miami Avenue

Village of Cleves, OH 45002

www.tisch-env.com TOLL FREE: (877)263-7610 FAX: (513)467-9005

**AUES** 



#### **Event and Action Plan**

# AUES

	Ac	tion	vent		Plan for Air Quality				
Event	ET		IE	7	PM	Ф	Со	ntractor	
Action Level	1.	Identify source,	1.	Check monitoring		Notify <i>Contractor</i> .	1.	Identify source,	
Action Level exceedance for one sample	1. 2. 3. 4.	investigate the causes of exceedance and propose remedial measures; Inform IEC, <i>PM</i> D and <i>Contractor</i> ; Repeat measurement to confirm finding; and Increase monitoring	1. 2. 3.	data submitted by ET; Check <i>Contractor</i> 's working method; and Review and advise the ET and <i>PMD</i> on the effectiveness of the proposed remedial measures.	1. ٢	Noury Contractor.	<ol> <li>2.</li> <li>3.</li> </ol>	investigate the causes of exceedance and propose remedial measures Rectify any unacceptable practice and implement remedial measures; and Amend working methods agreed	
		frequency to daily.						with <i>PM</i> D if	
Action Level exceedance for two or more consecutive samples	1.         2.         3.         4.         5.         6.         7.         8.	Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC, <i>PMD</i> and <i>Contractor</i> ; Advise the <i>PMD</i> and <i>Contractor</i> on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC, <i>PMD</i> and <i>Contractor</i> on remedial actions required; If exceedance continues, arrange meeting with IEC and <i>PMD</i> ; and If exceedance stops, cease additional monitoring.	1.         2.         3.         4.         5.	Check monitoring data submitted by ET; Check <i>Contractor</i> 's working method; Discuss with ET and <i>Contractor</i> on possible remedial measures; Advise the ET and <i>PMD</i> on the effectiveness of the proposed remedial measures; and Supervise Implementation of remedial measures.	1. 2. 3.	Confirm receipt of notification of failure in writing; Notify <i>Contractor</i> ; and Supervise and ensure remedial measures properly implemented.	1.         2.         3.         4.	appropriate.Identifysource,investigatethecausesofexceedanceandproposeremedialmeasuresSubmitSubmitproposalsforremedialactionstoPMDwith a copy to ETand IEC within 3working days ofnotification;Implementtheagreedproposals;andAmendpropriate.	
Limit Level	1.	Identify source,	1.	Check monitoring	1.	Confirm receipt of	1.	Identify source,	
exceedance for one sample	2.	investigate the causes of exceedance and propose remedial measures; Inform <i>PMD</i> , <i>Contractor</i> , IEC	2. 3.	data submitted by ET; Check <i>Contractor</i> 's working method; Discuss with ET, <i>PMD</i> and <i>Contractor</i> on	2. 3.	notification of failure in writing; Notify <i>Contractor</i> ; and Supervise and ensure remedial measures properly	2.	investigate the causes of exceedance and propose remedial measures; Take immediate action to avoid	
		and EPD;		possible remedial		implemented.		further exceedance;	

#### **Event Action Plan for Air Quality**

 $Z: Jobs \ 2022 \ TCS01196 (7 \ WSD \ 21) \ 600 \ Report \ Submission \ Impact \ EM\&A \ Report \ 2022 \ 8th \ EM\&A \ Report \ 2022 \ Robot \ 2022 \ 2022 \ Robot \ 2022 \ 202$ 

#### WSD Contract No.: 7/WSD/21 - Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping Station Monthly Environmental Impact Monitoring and Audit Report (December 2022)

AUES
------

	<ul><li>3.</li><li>4.</li><li>5.</li></ul>	Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of <i>Contractor</i> 's remedial actions and keep IEC, EPD and <i>PM</i> D informed of the results.	4.	measures; Advise the <i>PM</i> D and ET on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures.			<ol> <li>3.</li> <li>4.</li> <li>5.</li> </ol>	Submit proposals for remedial actions to <i>PMD</i> with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; and Amend proposal if appropriate.
Limit Level exceedance for two or more consecutive samples	1.         2.         3.         4.         5.         6.         7.         8.	Notify IEC, <i>PM</i> D, <i>Contractor</i> and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of <i>Contractor</i> 's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC, <i>Contractor</i> and <i>PM</i> D to discuss the remedial actions to be taken; Assess effectiveness of <i>Contractor</i> 's remedial actions and keep IEC, EPD and <i>PM</i> D informed of the results; If exceedance stops, cease additional monitoring.	1. 2. 3. 4. 5.	Check monitoring data submitted by ET; Check <i>Contractor</i> 's working method; Discuss amongst <i>PMD</i> , ET, and <i>Contractor</i> on the potential remedial actions; Review <i>Contractor</i> 's remedial actions whenever necessary to assure their effectiveness and advise the <i>PMD</i> accordingly; and Supervise the implementation of remedial measures.	1. 2. 3. 4. 5.	Confirm receipt of notification of failure in writing; Notify <i>Contractor</i> ; In consultation with the ET and IEC, agree with the <i>Contractor</i> on the remedial measures to be implemented; Supervise and ensure remedial measures properly implemented; and If exceedance continues, consider what portion of the work is responsible and instruct the <i>Contractor</i> to stop that portion of work until the exceedance is abated.	1. 2. 3. 4. 5. 6.	Identify source, investigate the causes of exceedance and propose remedial measures; Take immediate action to avoid further exceedance; Submit proposals for remedial actions to <i>PMD</i> with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the <i>PMD</i> until the exceedance is abated.

Note:

ET – Environmental Team IEC – Independent Environmental Checker

*PMD – Project Manager*'s Delegate

**AUES** 



#### **Monitoring Schedule**

 $Z: Jobs \ 2022 \ TCS01196 (7 \ WSD_21) \ 600 \ Report \ Submission \ Impact \ EM\&A \ Report \ 2022 \ 8th \ EM\&A \ Report \ 2022 \ Rod \ 3v1. \ doc \ 2022 \ Rod \ 3v1. \ doc \ 2022 \ Rod \ 3v1. \ doc \ 2022 \ Not \ 2022 \ 2022 \ Not \ 2022 \ 2$ 

1	Date	Air Quality Monitoring (24-Hour TSP)
Thu	1-Dec-22	
Fri	2-Dec-22	
Sat	3-Dec-22	✓
Sun	4-Dec-22	
Mon	5-Dec-22	
Tue	6-Dec-22	
Wed	7-Dec-22	
Thu	8-Dec-22	
Fri	9-Dec-22	$\checkmark$
Sat	10-Dec-22	
Sun	11-Dec-22	
Mon	12-Dec-22	
Tue	13-Dec-22	
Wed	14-Dec-22	
Thu	15-Dec-22	$\checkmark$
Fri	16-Dec-22	
Sat	17-Dec-22	
Sun	18-Dec-22	
Mon	19-Dec-22	
Tue	20-Dec-22	
Wed	21-Dec-22	✓
Thu	22-Dec-22	
Fri	23-Dec-22	
Sat	24-Dec-22	✓
Sun	25-Dec-22	
Mon	26-Dec-22	
Tue	27-Dec-22	
Wed	28-Dec-22	
Thu	29-Dec-22	
Fri	30-Dec-22	✓
Sat	31-Dec-22	

<b>Impact Air Quality</b>	y Monitoring	<b>Schedule for</b>	the Reporting P	<u>eriod</u>

$\checkmark$	Monitoring Day
	Sunday or Public Holiday

		Air Quality Monitoring
Da	nte	
		(24-Hour TSP)
Sun	1-Jan-23	
Mon	2-Jan-23	
Tue	3-Jan-23	
Wed	4-Jan-23	
Thu	5-Jan-23	$\checkmark$
Fri	6-Jan-23	
Sat	7-Jan-23	
Sun	8-Jan-23	
Mon	9-Jan-23	
Tue	10-Jan-23	
Wed	11-Jan-23	$\checkmark$
Thu	12-Jan-23	
Fri	13-Jan-23	
Sat	14-Jan-23	
Sun	15-Jan-23	
Mon	16-Jan-23	
Tue	17-Jan-23	$\checkmark$
Wed	18-Jan-23	
Thu	19-Jan-23	
Fri	20-Jan-23	
Sat	21-Jan-23	$\checkmark$
Sun	22-Jan-23	
Mon	23-Jan-23	
Tue	24-Jan-23	
Wed	25-Jan-23	
Thu	26-Jan-23	
Fri	27-Jan-23	✓
Sat	28-Jan-23	
Sun	29-Jan-23	
Mon	30-Jan-23	
Tue	31-Jan-23	

#### Impact Air Quality Monitoring Schedule for next Reporting Period

**AUES** 

✓	Monitoring Day
	Sunday or Public Holiday



### Appendix H

#### **Database of Monitoring Result**

Impact Moni	toring Resu	ults for 24-ho	our TSP at S	HWAB											
	SAMPL		CHA	HART READING AVG STANDARD					FILTER WEIGHT (g)		WEIGHT	DUST			
DATE	E NUMB ER	INITIAL	FINAL	ACTUAL (min)	MIN	MAX	AVG	TEMP (°C)	AVG PRESS (hPa)	FLOW RATE (m <sup>3</sup> /min)	AIR VOLUME (std m <sup>3</sup> )	INITIAL		DUST COLLECTED (g)	24-hour TSP IN AIR (ug/m <sup>3</sup> )
3-Dec-22	28943	18887.11	18911.10	1439.40	32	32	32.0	19.2	1017.1	0.85	1227	2.7504	2.8645	0.1141	93
9-Dec-22	29011	18911.10	18935.10	1440.00	33	33	33.0	19.6	1015.8	0.89	1274	2.7207	2.8418	0.1211	95
15-Dec-22	29027	18935.10	18959.10	1440.00	34	34	34.0	17.9	1020.1	0.92	1331	2.7359	2.8373	0.1014	76
21-Dec-22	29048	18959.10	18983.10	1440.00	32	32	32.0	17.9	1017.9	0.86	1232	2.7332	2.8290	0.0958	78
24-Dec-22	29044	18983.10	19007.10	1440.00	34	34	34.0	19.7	1014.3	0.92	1322	2.7204	2.8068	0.0864	65
30-Dec-22	29069	19007.10	19031.11	1440.60	32	32	32.0	15.0	1025.1	0.86	1246	2.7338	2.8640	0.1302	105



### **Appendix I**


### **Graphical Plots for Monitoring Result**

 $Z: Jobs \ 2022 \ TCS01196 (7\_WSD\_21) \ 600 \ Report \ Submission \ Impact \ EM\&A \ Report \ 2022 \ 8th \ EM\&A \ Report \ 2022 \ Rod \ 3v1. \ doc \ 2022 \ Not \ 2022 \ 2022 \ Not \ 2022 \ 202$ 

WSD Contract No.: 7/WSD/21 - Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping Station Monthly Environmental Impact Monitoring and Audit Report (December 2022)



#### 24-Hour TSP





### Appendix J

### **Meteorological Data**

				Chek Lap Kok						
Date		Weather	Total Rainfal l (mm)	Mean Air Temp. (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction	Mean Press. (hPa)		
1-Dec-22	Thu	Cool. Cloudy to overcast with one or two rain patches.	Trace	15.6	15	65.7	N/NE	1020.5		
2-Dec-22	Fri	It will be cool. Sunny periods in the afternoon.	0	14.7	14.5	66.2	Ν	1019.4		
3-Dec-22	Sat	Mainly cloudy tonight.	0	17.9	12.7	71.0	N/NW	1017.1		
4-Dec-22	Sun	Moderate to fresh north to northeasterly winds.	0	20.0	15	73.7	N/NW	1018.0		
5-Dec-22	Mon	Dry with sunny intervals in the afternoon.	0	17.0	16.7	63.7	N/NW	1019.8		
6-Dec-22	Tue	Mainly cloudy and cool.	0	15.9	14.5	61.0	N	1019.7		
7-Dec-22	Wed	Dry with sunny periods in the afternoon.	Trace	18.1	13.7	62.2	NW	1018.9		
8-Dec-22	Thu	Fine. Dry in the afternoon.	0	19.2	12.2	66.7	NW	1017.9		
9-Dec-22	Fri	Moderate north to northeasterly winds.	0	19.4	15.5	65.5	N/NW	1015.8		
10-Dec-22	Sat	Mainly cloudy and dry.	0	18.8	13.5	60.0	N/NW	1015.5		
11-Dec-22	Sun	Moderate to fresh northerly winds	0	16.3	15	51.5	N	1016.2		
12-Dec-22	Mon	Cloudy with one or two light rain patches.	Trace	16.4	17.5	55.7	Ν	1018.3		
13-Dec-22	Tue	Moderate to fresh northerly winds	3.2	13.8	13.0	66.2	Ν	1019.4		
14-Dec-22	Wed	Cold and cloudy to overcast with a few rain patches.	8.7	12.2	12.0	86.7	N/NE	1021.4		
15-Dec-22	Thu	Cloudy to overcast with a few rain patches.	3.8	13.7	12.2	87.2	N/NE	1017.9		
16-Dec-22	Fri	Cloudy to overcast.	0.9	16.1	10.7	91.0	N/NW	1017.5		
17-Dec-22	Sat	Cool with one or two rain patches.	9.1	13.3	13.1	52.0	N/NW	1024.9		
18-Dec-22	Sun	Moderate northerly winds.	Trace	12.4	17.5	28.7	N/NE	1025.9		
19-Dec-22	Mon	Fine and dry. Cold in the morning.	0	13.5	14	39.5	NE	1021.7		
20-Dec-22	Tue	Dry with sunny periods.	0	17.7	17	57.5	Е	1018.3		
21-Dec-22	Wed	Fine. Very dry in the afternoon.	Trace	17.3	14	45.5	N/NW	1016.3		
22-Dec-22	Thu	Fine and very dry. Rather cool tonight.	0	17.7	15	36.0	N/NE	1016.5		
23-Dec-22	Fri	Fine and very dry. Moderate northeasterly winds	0	16.8	13.2	31.0	E/NE	1019.0		
24-Dec-22	Sat	Moderate north to northeasterly winds, occasionally fresh.	0	16.9	12.7	37.0	E/NE	1021.1		
25-Dec-22	Sun	Moderate northeasterly winds, fresh later.	0	16.0	13	42.5	E/NE	1022.3		
26-Dec-22	Mon	Fine and very dry. Moderate northeasterly winds	0	16.9	13.1	51.0	N/NE	1022.8		
27-Dec-22	Tue	Moderate northeasterly winds, fresh later.	0	17.2	14.7	58.0	E/NE	1022.7		
28-Dec-22	Wed	Fine and dry. Cool in the morning and at night.	0	18.2	11.5	61.5	E/NE	1022.6		
29-Dec-22	Thu	Fine and dry.	Trace	16.3	13.5	50.5	N/NW	1024.2		
30-Dec-22	Fri	Rather cool in the morning.	0	14.5	14.2	55	N/NW	1025.1		
31-Dec-22	Sat	Moderate northerly winds, fresh offshore at first.	0	14.2	13	52	N/NW	1024.7		

Remark: The above information was extracted from the Hong Kong Observatory Station of Chek Lap Kok of below link: <u>https://www.hko.gov.hk/en/index.html</u>



Appendix K

Waste Flow Table

#### Monthly Summary Waste Flow Table for <u>2022</u> (year)

j	I						1 1	2	f C P D West	Contract No // W	
			ies of thert C&	D Materials Ge	nerated Monthly		A	ciual Quantitie	s of C&D Wast	es Generated Mo	onuniy
Month	Total Quantity Generated	and Large	Reused in the Contract	other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
		(see Note 3)	(b)	(c)	(d)		(; 10001)	(; 10001 )	(. 10001 )	(. 10001 )	
	(in Tonne)	(in Tonne)	(in Tonne)	(in Tonne)	(in Tonne)	(in Tonne)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in Tonne)
Jan											
Feb											
Mar	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Apr	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
May	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	1.160
Jun	94.000	0.000	0.000	0.000	94.000	0.000	0.000	0.000	0.000	0.000	207.370
Sub-total	94.000	0.000	0.000	0.000	94.000	0.000	0.000	0.000	0.000	0.000	208.530
Jul	693.250	0.000	0.000	0.000	693.250	0.000	5.890	0.000	0.000	0.000	9.420
Aug	93.410	0.000	0.000	0.000	93.410	0.000	13.990	0.000	0.000	0.000	7.910
Sep	3985.890	0.000	0.000	0.000	3985.890	0.000	0.000	0.000	0.000	0.000	3.480
Oct	27.110	0.000	0.000	0.000	27.110	0.000	0.000	0.000	0.000	0.000	70.990
Nov	6598.800	0.000	0.000	0.000	6598.800	0.000	0.000	0.000	0.000	0.000	37.250
Dec	4729	0.000	0.000	0.000	4728.82	0.000	0.000	0.518	0.000	0.000	9.08
Total	16221.280	0.000	0.000	0.000	16221.280	0.000	19.880	0.518	0.000	0.000	346.660

Project : Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping Station Contract No.: 7/WSD/21

Notes:

(1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.(2) Plastics refer to plastic bottles/containers, plastic sheets/ foam from packaging materials.

(3) Broken concrete for recycling into aggregates.

(4) Total Quantity Gernerated = a+b+c+d.



### Appendix L

### **Environmental Complaints Log**

WSD Contract No.: 7/WSD/21 - Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping Station Monthly Environmental Impact Monitoring and Audit Report (December 2022)



#### **Environmental Complaints Log**

Log ref.	Date of complaint	Complaint route	Reference no.	Complaint nature	Investigation fining	Status
1						
2						
3						
4						



### Appendix M

**Implementation Schedule for Environmental Mitigation Measures**  y Environmental Impact Monitoring and Addit Report (December 2022)

#### **Environmental Mitigation Implementation Schedule for Air Quality Control**

EIA	Environmental Protection Measures	Location/Tim	Implementa	Implem	entation <b>S</b>	Stages*	Relevant Legislation
Ref		ing	tion Agent	D	С	0	& Guidelines
Construction	Phase (Air Quality Control)						
S3.8	<ul> <li>Dust mitigation measures stipulated in the Air Pollution Control (Construction Dust) Regulation shall be incorporated to control dust emission. Notice shall be given to authority prior to commencing of work. Relevant control measures include:</li> <li>watering on the work sites at Siu Ho Wan WTW twice a day;</li> <li>skip hoist for material transport shall be totally enclosed by impervious sheeting;</li> <li>vehicle washing facilities shall be provided at every vehicle exit point;</li> <li>the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point shall be paved with concrete, bituminous materials or hardcores;</li> <li>every main haul road shall be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet;</li> <li>every stock of more than 20 bags of cement shall be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides;</li> <li>all dusty materials shall be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials from its body and wheels before leaving the construction sites;</li> <li>the dusty materials stockpiled on site shall be covered; and</li> <li>the load of dusty materials carried by vehicle leaving a construction site shall be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle.</li> </ul>	Work site / during construction period.	Contractor				Air Pollution Control (Construction Dust) Regulation
	ase(Air Quality)				1		
NA	NA	NA	NA	NA	NA	NA	NA
	Phase (Noise Control)	1	1		,	1	
S4.8.1	Use of silenced PME	Work site close to all NSRs	Contractor		1		NCO, EIAO-TM
S4.8.6	<ul> <li>Good Site Practices:</li> <li>Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.</li> <li>Mobile plant, if any, should be sited as far away from NSRs as possible.</li> <li>Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.</li> <li>Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.</li> <li>Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities.</li> <li>Silencers or mufflers on construction equipment should be utilised and should be properly maintained during the construction programme.</li> </ul>	Work site close to all NSRs / throughout the construction period.	Contractor		N		NCO, EIAO-TM

## WSD Contract No.: 7/WSD/21 - Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping Station



Monthly Environmental Impact Monitoring and Audit Report (December 2022)

EIA	Environmental Protection Measures	Location/Tim		Implem	nentation	Stages*	Relevant Legislation
Ref		ing	tion Agent	D	С	0	& Guidelines
<b>Operation P</b>	hase(Noise Control)						
NA	NA	NA	NA	NA	NA	NA	NA
Construction	n Phase (Water Quality Control)						
\$5.7.2	<ul> <li>Construction Site Runoff and Drainage</li> <li>Before commencing any site formation work, all sewer and drainage connections shall be sealed to prevent debris, soil, sand etc. from entering public sewers/drains.</li> <li>Sand/silt removal facilities such as sand traps, silt traps and sediment basins shall be provided to remove sand/silt particles from runoff to meet the requirements of the Technical Memorandum standard under the Water Pollution Control Ordinance. The design of silt removal facilities shall be based on the guidelines provided in ProPECC PN 1/94. All drainage facilities and erosion and sediment control structures shall be inspected monthly and maintained to ensure proper and efficient operation at all times and particularly during rainstorms.</li> <li>Water pumped out from foundation excavations shall be discharged into silt removal facilities.</li> <li>Exposed soil surfaces shall be protected by paving or fill material as soon as possible to reduce the potential of soil erosion.</li> <li>Open stockpiles of construction materials or construction wastes on-site of more</li> </ul>	Work site / During the construction period	Contractor		1		ProPECC PN 1/94; WPCO
	than 50m3 shall be covered with tarpaulin or similar fabric during rainstorms.						
\$5.7.3	<ul> <li>General Construction Activities</li> <li>Debris and rubbish generated on-site shall be collected, handled and disposed of properly to avoid entering the nearby watercourses and storm water drains. Stockpiles of cement and other construction materials shall be kept covered when not being used.</li> </ul>	Work site / During the construction period	Contractor		V		ProPECC PN 1/94; WPCO
\$5.7.4	• Oils and fuels shall only be used and stored in designated areas which have pollution prevention facilities. All fuel tanks and storage areas shall be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund shall be drained of rainwater after a rain event.	Work site / During the construction period	Contractor		1		
\$5.7.5	<ul> <li>Sewage from Construction Workforce</li> <li>Temporary sanitary facilities, such as portable chemical toilets, shall be employed on-site. A licensed contractor shall be responsible for appropriate disposal and maintenance of these facilities.</li> </ul>	Work site / During the construction period	Contractor		V		WPCO
<b>Operation</b> P	hase(Water Quality Control)						
NA	NA	NA	NA	NA	NA	NA	NA
Construction	n Phase (Ecology)						
S.6.9.3	<ul> <li>Mitigation to minimise impacts on vegetation in woodland</li> <li>All trees shall be preserved as far as possible, especially species of high conservation or amenity value. Recommendations to be provided in the Tree Survey Report to mitigate impacts on trees shall be followed. Where trees are to be preserved in-situ, but are likely to be disturbed from works activities, protective fencing/hoarding shall be carefully set up around the affected trees (refer to</li> </ul>	Worksiteparticularlywoodland/Duringdesignphaseandconstructionperiod	WSD/ Contractor	V	V		EIAO

## WSD Contract No.: 7/WSD/21 - Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping Station



Monthly Environmental Impact Monitoring and Audit Report (December 2022)

EIA	Environmental Protection Measures	Location/Tim	Implementa	Implem	entation S	stages*	Relevant Legislation
Ref		ing	tion Agent	D	С	0	& Guidelines
	Landscape and Visual).						
S.6.9.4/	• Disturbance of individuals of the shrub/tree species Pavetta hongkongensis and tree						
S.6.11.2	Aquilaria sinensis of conservation interest should be avoided. A buffer to the						
	dripline of each plant of at least 1m radius should be demarcated to prohibit						
	disturbance. Where loss of this species would be unavoidable, it is recommended that these plants may be transplanted to safe locations within the same habitat.						
	Following transplantation, regular monitoring of the trees and seedlings should be						
	conducted by a suitably qualified botanist/horticulturist over a 12-month period.						
S.6.9.5	Mitigation to minimise impacts on aquatic ecology	Work site /	WSD/	$\checkmark$	$\checkmark$		
		During	Contractor				
	• Trench excavation works for the raw water mains near the stream courses should be	construction					
5(0(	carried out in the dry season as far as practicable.	period Work site /	Cantanatan		,		ELAO
S.6.9.6	Mitigation to minimise general disturbance to wildlife	Work site / During	Contractor		√		EIAO
	• Noise mitigation measures through the use of quiet construction plant shall be	construction					
	implemented to minimise disturbance to habitats adjacent to the works areas.	period					
S.6.9.7	General good site practice	Work site /	Contractor		√		EIAO
		During			,		
	• Placement of equipment or stockpile in designated works areas and access routes	construction					
	selected on existing disturbed land to minimise disturbance to natural habitats.	period					
	• Construction activities shall be restricted to works areas that shall be clearly demarcated. The works areas shall be reinstated after completion of the works.						
	<ul> <li>Waste skips shall be provided to collect general refuse and construction wastes. The</li> </ul>						
	wastes shall be disposed of timely and properly off-site.						
	<ul> <li>General drainage arrangements shall include sediment and oil traps to collect and</li> </ul>						
	control construction site run-off.						
	• Open burning on works sites is illegal, and shall be strictly prohibited. Stove fires						
	on works sites shall also not be allowed. Temporary fire fighting equipment shall be						
0.000	provided particularly in woodland areas.	XX7 1	<i>C i i</i>				FIAO
S.6.9.8.	Re-vegetation to reinstate works areas	Work site in woodland /	Contractor		√		EIAO
	• As far as possible compensatory planting shall use native plants of the same species	Immediately					
	that occur in the adjacent woodland habitat and have flowers/fruits attractive to	following works					
	wildlife. On-site compensatory planting should be conducted on at least a one to	-					
	one basis.						
	hase(Ecology)		-				
NA	NA	NA	NA	NA	NA	NA	NA
	<u>1 Phase (Landscape and Visual Impact)</u>						
S7.9	All existing top-soil shall be conserved and reused	During	Contractor		√		EIAO-TM
	• Temporary hoarding barriers shall be of a recessive visual appearance in both colour and form.	construction phase					
	• Chromatic colour scheme with appropriate texture should be considered while						
	designing the external surface of the proposed SHW Raw Water Booster Pumping						
	Station in order to visually merge the proposed structures into the surrounding						
Ononetter D	landscape.	1	1			L	1
Operation P	hase(Landscape and Visual Impact)						

## WSD Contract No.: 7/WSD/21 - Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping Station



Monthly Environmental Impact Monitoring and Audit Report (December 2022)

EIA	Environmental Protection Measures	Location/Tim	Implementa	Implementation Stages*			Relevant Legislation
Ref		ing	tion Agent	D	С	0	& Guidelines
S7.9	<ul> <li>New compensatory planting works shall be carried out as early as possible in the construction period which allow maximum time for establishment and more mature trees when the works completed.</li> <li>Landscape or compensatory planting shall be provided where appropriate for enhancing greening and achieving visual screening. In this aspect, compensatory tree planting shall be considered. Selection of plant species shall match with the surrounding vegetation type and form for consistency of landscape resources and visual comfort, for matching with the local habitat. Tree planting shall be firstly considered when the amenity area or slope is feasible for planting trees so as to provide visual screening.</li> </ul>	During operation phase	Contractor			~	EIAO-TM
S7.9	<ul> <li>Planting area of approximately 2000 to 3000mm wide where fast growing tall trees with dense foliage shall be provided along the site boundary of Siu Ho Wan Raw Water Booster Pumping Station for visual screening.</li> <li>For planting close to or surrounded by natural terrain, compensatory planting should be arranged in a semi natural manner where feasible in order to blend the new planting into natural environment.</li> <li>The newly planted trees, shrubs and grassed areas are maintained throughout the first 12 months of the operation stage.</li> </ul>	During operation phase	Contractor			V	EIAO-TM
Waste Mana	gement						
S10.5.1 - S10.5.3	<ul> <li>Good Site Practices</li> <li>Good site practices during the construction activities include:</li> <li>Nomination of approved personnel, such as a site manager, to be responsible for good site practices and making arrangements for collection of all wastes generated at the site and effective disposal to an appropriate facility.</li> <li>Training of site personnel in proper waste management and chemical waste handling procedures.</li> <li>Provision of sufficient waste disposal points and regular collection for disposal.</li> <li>Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.</li> <li>Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.</li> <li>A Waste Management Plan shall be prepared and submitted to the Engineer for approval. One may make reference to ETWB TCW No. 15/2003 for details.</li> <li>A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) shall be proposed.</li> <li>In order to monitor the disposal of C&amp;D material at public filling areas and to control fly tipping, a trip-ticket system shall be included as one of the contractual requirements to be implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. One may make reference to WBTC No. 21/2002 for details.</li> </ul>	Work site / During the construction period	Contractor				Waste Disposal Ordinance (Cap.54) WBTC No.21/2002, ETWB TCW No. 15/2003
S10.5.4	Waste Reduction Measures Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction	Work site / During planning & design stage, and construction	WSD/Contracto r	V	1		WBTC No.4/98, ETWB TCW No. 15/2003



Monthly Environmental Impact Monitoring and Audit Report (December 2022)

EIA	Environmental Protection Measures	Location/Tim	Implementa	Implementation Stages*			Relevant Legislation
Ref		ing	tion Agent	D	С	0	& Guidelines
	<ul> <li>include:</li> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.</li> <li>Separate labelled bins shall be provided to segregate aluminium cans from other general refuse generated by the work force, and to encourage collection of by individual collectors.</li> <li>Any unused chemicals or those with remaining functional capacity shall be recycled.</li> <li>Maximising the use of reusable steel formwork to reduce the amount of C&amp;D material.</li> <li>Proper storage and site practices to minimise the potential for damage or contamination of construction materials.</li> <li>Plan and stock construction materials carefully to minimise amount of waste</li> </ul>	stage					
S10.5.9	generated and avoid unnecessary generation of waste. <i>General Refuse</i> General refuse shall be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D material.	Work site / During the construction period	Contractor		1		Public Health and Municipal Services Ordinance (Cap. 132)
\$10.5.7	Construction & Demolition (C&D) Material When disposing C&D material at a public filling area, it shall be noted that the material shall only consist of soil, rock, concrete, brick, cement plaster/mortar, inert building debris, aggregates and asphalt. The material shall be free from marine mud, household refuse, plastic, metals, industrial and chemical waste, animal and vegetable matter, and other material considered to be unsuitable by the Filling Supervisor.	Work site / During the construction period	Contractor		1		WBTC No. 4/98, 21/2002, 25/99, 12/2000 ETWB TCW No. 15/2003
S10.5.8	<i>Chemical Wastes</i> If chemical wastes are produced at the construction site, the <i>Contractor</i> would be required to register with the EPD as a Chemical Waste Producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes shall be used. Appropriate labels shall be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosives, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes generated at the Chemical Waste Treatment Centre at Tsing Yi, or other licenced facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. All chemical wastes shall be removed from the waterworks installations at the first instance.	Work site / During the construction period	Contractor		1		

Note: N/A Not applicable \*D – Design; C – Construction; O – Operation