Agreement No. CE63/2008(CE) Providing Sufficient Depth for Kwai Tsing Container Basin and its Approach Channel

Appendix 2.1 Tentative Dredging Programme

(developed based on 20091210 KCTB Dredging Project Programme)

ID	Task Name	Start	Finish	H1 '11	H2 '13
1	CONSTRUCTION PHASE - Dredging Works	Tue 24/05/11	Thu 05/12/13		
2	Contract Administration and Management	Mon 01/08/11	Wed 31/07/13	▽	→
3	MILESTONE - Construction Commencement	Mon 01/08/11	Mon 01/08/11	01/08	
4	Agree and commence implementation of TMTA	Mon 01/08/11	Wed 31/07/13		—
5	Construction period - Contract administration and management with site supervision by RSS	Mon 01/08/11	Wed 31/07/13)	•
6	MILESTONE - Completion of Works Contract	Wed 31/07/13	Wed 31/07/13		♦ -31/07
7	Environmental Monitoring and Auditing Programme	Tue 24/05/11	Thu 05/12/13	→	
8	Engagement of ET/IEC and procurement of monitoring instrumentation	Tue 24/05/11	Fri 24/06/11		
9	Implement Environmental Baseline Monitoring prior to any works	Fri 24/06/11	Mon 25/07/11		
10	Submit baseline monitoring report for verification by IEC	Mon 25/07/11	Mon 01/08/11	94	
11	Administer and implement Environmental Monitoring and Auditing programme	Mon 01/08/11	Wed 31/07/13		
12	Submission of Post Project Report in accordance with EM&A Manual	Thu 01/08/13	Thu 05/12/13		
13					
14	TENTATIVE MAINTENANCE PERIOD	Thu 01/08/13	Thu 31/07/14		-
	Ta	ısk		Milestone ♦ External Tasks	
20100531 KCTB Dredging Project Programme Rev I.mpp Spli Date: Mon 31/05/10 Programme Rev I.mpp Spli		olit		Summary External Milestone	♦
		ogress =		Project Summary Deadline	$\hat{\mathbf{T}}$