


-CCECC & CRWJ Joint Venture

Contract No. HY/2003/19

**Improvement to Tung Chung Road
between Lung Tseng Tau and Cheung Sha**

**Monthly EM&A Report
(Version 1.0)**

March 2009

Certified By 
(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Tel: (852) 2151 2083

Fax: (852) 3107 1388

Email: info@cinotech.com.hk

TABLE OF CONTENTS

| | |
|--|-----------|
| EXECUTIVE SUMMARY | 1 |
| 1. INTRODUCTION..... | 4 |
| Background | 4 |
| Project Organizations | 5 |
| Construction Programme..... | 5 |
| Summary of EM&A Requirements | 5 |
| 2. AIR QUALITY | 6 |
| Monitoring Requirements | 6 |
| Monitoring Locations | 6 |
| Monitoring Equipment | 6 |
| Monitoring Parameters, Frequency and Duration | 7 |
| Monitoring Methodology and QA/QC Procedure..... | 7 |
| Results and Observations | 8 |
| 3. NOISE | 9 |
| Monitoring Requirements | 9 |
| Monitoring Locations | 9 |
| Monitoring Equipment | 10 |
| Monitoring Parameters, Frequency and Duration | 10 |
| Monitoring Methodology and QA/QC Procedures | 10 |
| Maintenance and Calibration..... | 11 |
| Results and Observations | 11 |
| 4. WATER QUALITY | 12 |
| Monitoring Requirements | 12 |
| Monitoring Equipment | 12 |
| Monitoring Parameters, Frequency and Duration | 12 |
| Monitoring Locations | 13 |
| Monitoring Methodology, Calibration Details and QA/QC Procedures | 13 |
| Maintenance and Calibration..... | 14 |
| Results and Observations | 14 |
| 5. ENVIRONMENTAL AUDIT..... | 16 |
| Site Audits | 16 |
| Review of Environmental Monitoring Procedures..... | 16 |
| Status of Environmental Licensing and Permitting..... | 16 |
| Status of Waste Management | 17 |
| Implementation Status of Environmental Mitigation Measures..... | 17 |
| Non-compliance Recorded during Site Inspections | 25 |
| Summary of Mitigation Measures Implemented | 25 |
| Summary of Exceedances of the Environmental Quality Performance Limit | 25 |
| Implementation Status of Event Action Plans..... | 26 |
| Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution..... | 26 |
| 6. FUTURE KEY ISSUES | 27 |
| Key Issues for the Coming Month..... | 27 |

| | |
|---|-----------|
| Monitoring Schedule for the Next Month | 27 |
| Construction Program for the Project (Construction Program for the Next Month)..... | 27 |
| 7. CONCLUSIONS AND RECOMMENDATIONS | 28 |
| Conclusions | 28 |
| Recommendations | 28 |

LIST OF TABLES

| | |
|-----------|--|
| Table I | Summary Table for Non-compliance Recorded in the Reporting Month |
| Table II | Summary Table for Key Information in the Reporting Month |
| Table 2.1 | Locations for Air Quality Monitoring |
| Table 2.2 | Air Quality Monitoring Equipment |
| Table 2.3 | Impact Dust Monitoring Parameters, Frequency and Duration |
| Table 3.1 | Noise Monitoring Stations |
| Table 3.2 | Noise Monitoring Equipment |
| Table 3.3 | Noise Monitoring Parameters, Frequency and Duration |
| Table 4.1 | Water Quality Monitoring Equipment |
| Table 4.2 | Frequency and Parameters of Water Quality Monitoring |
| Table 4.3 | Water Quality Monitoring Locations |
| Table 4.4 | Summary of Water Quality Exceedances in the reporting month |
| Table 5.1 | Summary of Environmental Licensing and Permit Status |
| Table 5.2 | Observations and Recommendations of Site Inspections |

LIST OF FIGURES

| | |
|----------|---------------------------------------|
| Figure 1 | Layout Plan of the Project |
| Figure 2 | Organization Chart |
| Figure 3 | Monitoring Locations (7 sheets total) |

LIST OF APPENDICES

| | |
|---|---|
| A | Action and Limit Levels for Air Quality, Noise and Water Quality |
| B | Copies of Calibration Certificates |
| C | Environmental Monitoring Schedules |
| D | 24-hour TSP Monitoring Results, Graphical Presentations and Wind Data |
| E | Noise Monitoring Results and Graphical Presentations |
| F | Water Quality Monitoring Results and Graphical Presentations |
| G | Quality Control Reports for Laboratory Analysis |
| H | Summary of Exceedances |
| I | Site Audit Summary |
| J | Environmental Mitigation Implementation Schedule (EMIS) |
| K | Event Action Plans |
| L | Complaint Logs |
| M | Summary of Warnings/Direction issued by the EPD and Prosecution |
| N | Construction Programme |
| O | Waste Generated Quantity |

ABBREVIATION AND ACRONYM

| | |
|-----------|--|
| AL Levels | Action and Limit Levels |
| E / ER | Engineer/Engineer's Representative |
| EIA | Environmental Impact Assessment |
| EM&A | Environmental Monitoring and Audit |
| EMIS | Environmental Mitigation Implementation Schedule |
| EP | Environmental Permit |
| EPD | Environmental Protection Department |
| ET | Environmental Team |
| HVS | High Volume Sampler |
| HyD | Highways Department |
| IEC | Independent Environmental Checker |
| NOE | Notification of Exceedance |
| QA/QC | Quality Assurance / Quality Control |
| RE | Resident Engineer |
| RH | Relative Humidity |
| SLM | Sound Level Meter |
| TSP | Total Suspended Particulates |
| WMP | Waste Management Plan |

EXECUTIVE SUMMARY

Introduction

1. This is the 53rd monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the project “Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha” (the Project). This report documents the findings of EM&A Works conducted in March 2009.
2. The construction activities undertaken in the reporting month included:
 - Landscaping works;
 - Street furniture installation;
 - Utilities installation;
 - Construction of drainage;
 - Reinstatement works of the footpath;
 - Construction of the baffle wall and stepped channel; and
 - Construction of retaining wall.

Environmental Monitoring Works

3. Environmental monitoring for the Project was performed regularly as stipulated in the Updated EM&A Manual (Revision C) and the results were checked and reviewed. Site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
4. Summary of exceedance of noise, air and water quality monitoring for the reporting month is tabulated in Table I.

Table I Summary Table for Exceedance Recorded in the Reporting Month

| Parameter | Number of Exceedances due to the Project | | Action Taken | Results of Action Taken |
|---------------|--|-------------|--------------|-------------------------|
| | Action Level | Limit Level | | |
| Air Quality | 0 | 0 | N.A. | N.A. |
| Noise | 0 | 0 | N.A. | N.A. |
| Water Quality | 0 | 0 | N.A. | N.A. |

Air Quality

5. 24-hr TSP monitoring at 3 monitoring stations, AM1, AM2 and AM4, were conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.

Construction Noise

6. Noise monitoring at 7 designated monitoring stations, namely NM1, NM2, NM3, NM4, NM5, NM6 and NM8, were conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded in the reporting month.

Water Quality

7. Water quality monitoring was conducted as scheduled at designated monitoring stations (Streams 15, 18, 21, 23, 26, 27, 40, Cheung Sha Stream, Tung Chung Stream and Tung Chung Bay) which are under the influence of the works in the reporting month. No water monitoring was conducted at the streams which were observed dry in the reporting month. As the water depth of Tung Chung Bay was less than 3m, only the mid-depth level was monitored.
8. Exceedances of suspended solids (SS) were recorded in the reporting month. No direct evidence demonstrated that the exceedances were caused by the Project.

Environmental Licensing and Permitting

9. License/Permits granted to the Project include Environmental Permit (License No.: EP-170/2003/C), Registration of Chemical Waste Producer (License: WPN5214-950-C1213-01), Water Discharge License (License No.: EP890/W7/XP089, EP890/W7/XP090 and EP890/W2/XG013) and Construction Noise Permit (License No.: GW-RW0439-08 and GW-RS0698-08).

Key Information in the Reporting Month

10. Summary of key information in the reporting month is tabulated in Table II.

Table II Summary Table for Key Information in the Reporting Month

| Event | Event Details | | Action Taken | Status | Remark |
|---|---------------|--------|--------------|--------|--------|
| | Number | Nature | | | |
| Complaint received | 0 | --- | N.A. | N.A. | --- |
| Changes to the assumptions and key construction / operation activities recorded | 0 | --- | N.A. | N.A. | --- |
| Notifications of any summons received | 0 | --- | N.A. | N.A. | --- |
| Notifications of any successful prosecution received | 0 | --- | N.A. | N.A. | --- |

Complaints and Prosecutions

11. No environmental complaint was received in the reporting month.
12. No warning and summon or notification of successful prosecution was received in the reporting month.

Future Key Issues

13. Key issues to be considered in the coming month include:
 - Runoff from exposed slope;
 - Wastewater and runoff discharge from site;
 - Regular removal of silt, mud and sand along u-channels, culverts and gullies;
 - Review and implementation of temporary drainage system for the surface runoff;
 - Proper storage of construction materials near streams;
 - Noise from operation of the equipment, especially for rock-breaking activities and machinery on-site;
 - Dust generation from stockpiles of dusty materials, exposed retain wall, excavation works and rock breaking activities;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Watering for rock breaking activity, soil nailing and on haul road;
 - Accumulation of general and construction waste near stream and on site;
 - Proper sorting and segregation of C&D materials in designated areas; and
 - Provide wheel washing facilities at the site entrance/exit.

1. INTRODUCTION

Background

- 1.1 The Project “Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha” involves the widening and realignment of Tung Chung Road between Lung Tseng Tau in North Lantau and Cheung Sha in South Lantau. The layout plan of the Project is shown in Figure 1.
- 1.2 The scope of the Project includes:
- a) widening and realignment of a 3.6 km section of Tung Chung Road (TCR) between Lung Tseng Tau and Pak Kung Au from a single-lane road for two-way traffic to a single two-lane road for two-way traffic with a footpath having a minimum width of 1.6 m, and construction of a 2.6 km long single two-lane road between Pak Kung Au and Cheung Sha, including elevated highway structures of a total length of 750 m, with a footpath of a minimum width of 1.6 m;
 - b) provision of 21 passing bays/bus-bays along the road and a roundabout at Cheung Sha; and
 - c) associated works including road rehabilitation, drainage, utility, environmental mitigation measures, landscaping, slope stabilization, traffic aids, road safety enhancement measures, lighting, traffic control and surveillance system, and electrical and mechanical (E&M) works.
- 1.3 The Environmental Impact Assessment (EIA) Report for the Project was approved on 4 July 2002 under the Environmental Impact Assessment Ordinance (EIAO). An Environmental Permit (EP- 170/2003) for the works was also granted on 27 June 2003. Two varied Environmental Permits (EP) (EP-170/2003/B and EP-170/2003/C) were issued in June 2006 and July 2007 respectively. Environmental Monitoring and Audit (EM&A) Manual for the Project was also included as part of the EIA reports in the register. An updated EM&A Manual (Revision C) has been issued on 28 April 2006.
- 1.4 Highways Department awarded the construction of the Project to CCECC & CRWJ Joint Venture (being a joint venture of China Civil Engineering Construction Corporation & China Railway Wujia Group Corporation) (hereinafter called “the Contractor”) in June 2004. The construction works commenced on 4 November 2004 and are scheduled to be completed by September 2007.
- 1.5 Cinotech Consultants Limited (Cinotech) was commissioned by the Contractor to undertake the Environmental Team (ET) Services for the Project since 1 September 2006. All environmental and audit works were conducted by Cinotech and the laboratory testing works were conducted by a HOKLAS laboratory, Wellab Limited. This is the 53rd monthly EM&A report summarizing the EM&A works for the Project in March 2009.

Project Organizations

- 1.6 Different parties with different levels of involvement in the project organization include:
- Project Proponent – Major Works Project Management Office (MWPMO) of Highways Department (HyD)
 - Engineer (E) / Engineer's Representative (ER) – Mott Connell Limited
 - Contractor – CCECC & CRWJ Joint Venture
 - Environmental Team (ET) – Cinotech Consultants Limited
 - Independent Environmental Checker (IEC) – ENSR Asia (HK) Limited
- 1.7 The responsibilities of respective parties are detailed in Section 1.5 of the Updated EM&A Manual (Revision C, issued on 28 April 2006) of the Project. The project organization chart is presented in Figure 2.

Construction Programme

- 1.8 The construction activities undertaken in the reporting month were:

Northern Section

- Street furniture installation at Zone A to Zone F;
- Utilities installation at Zone A to Zone F; and
- Construction of DT and S&D Structure.

Southern Section

- Slope reinstatement works from STR010 to STR013.

Summary of EM&A Requirements

- 1.9 The EM&A programme requires construction phase monitoring for air quality and construction noise, water quality and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental mitigation measures, as recommended in the project EIA report; and
 - Environmental requirements in contract documents.
- 1.10 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 5 of this report.
- 1.11 This report presents the environmental monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality, noise levels, water quality and audit works for the Project in the reporting month.

2. AIR QUALITY

Monitoring Requirements

- 2.1 Monitoring of 1-hour and 24-hour TSP was conducted to monitor the air quality. Appendix A shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

- 2.2 In accordance with the updated EM&A Manual, 24-hour TSP monitoring shall only be conducted at the monitoring location when there are Project related construction activities being undertaken within a radius of 500 m from the monitoring location.
- 2.3 Five designated monitoring stations, AM1 to AM5 were selected for impact dust monitoring for the Project. Table 2.1 describes the air quality monitoring locations and Figure 3 shows their locations.

Table 2.1 Locations for Air Quality Monitoring

| Monitoring Station | Description | Location |
|--------------------|-------------------------------------|-----------------|
| AM1 | YMCA of Hong Kong Christian College | Rooftop |
| AM2 | D 68 Leyburn Villas | House |
| AM3 ⁽¹⁾ | Butterfly Crest | House |
| AM4 | No. 31 South Lantau Road | House |
| AM5 ⁽²⁾ | YWCA | To be confirmed |

Remarks:

- ⁽¹⁾ Monitoring at AM3 will be conducted when the Project related construction activities are being undertaken within a radius of 500 m from the monitoring location.
- ⁽²⁾ Monitoring at AM5, YWCA, will be resumed when YWCA re-open.

Monitoring Equipment

- 2.4 Table 2.2 summarizes the equipment used for the air quality monitoring. Copies of calibration certificates are attached in Appendix B.

Table 2.2 Air Quality Monitoring Equipment

| Equipment | Model and Make | Quantity |
|-------------|---|----------|
| Calibrator | GMW25; S/N: 1536 | 1 |
| HVS Sampler | Graseby GMW Model GS2310 High Volume TSP Sampler and associated equipment and shelter | 3 |

Monitoring Parameters, Frequency and Duration

- 2.5 Table 2.3 summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting period is shown in Appendix C.

Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration

| Parameters | Frequency |
|-------------------------|----------------------|
| 1-hr TSP ^(a) | Three times / 6 days |
| 24-hr TSP | Once / 6 days |

Note:

(a) 1-hour TSP monitoring will be carried out in case that an exceedance of 24-hour TSP level is identified to be due to the Project.

Monitoring Methodology and QA/QC Procedure

Instrumentation

- 2.6 Graseby GMW Model GS2310 TSP High Volume Sampler (HVS) was employed for 1-hour & 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in Section 3.2 of the Updated EM&A Manual.

Operating/Analytical Procedures

- 2.7 Operating/analytical procedures for the operation of HVS were as follows:
- A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
 - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
 - No furnaces or incineration flues were nearby.
 - Airflow around the sampler was unrestricted.
 - The sampler was more than 20 meters from the drip line.
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.8 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50. For TSP sampling, fiberglass filters (G810) were used.

- 2.9 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.10 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.11 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.12 The shelter lid was closed and secured with the aluminum strip. The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number). After sampling, the filter was removed and sent to the laboratory for weighing. The elapsed time was also recorded.
- 2.13 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than $\pm 3^\circ\text{C}$; the relative humidity (RH) should be $< 50\%$ and not vary by more than $\pm 5\%$. A convenient working RH is 40%.

Maintenance/Calibration

- 2.14 The following maintenance/calibration was required for the HVS:
- The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using GMW-25 Calibration Kit throughout all stages of the air quality monitoring.

Wind Data

- 2.15 Wind data was required to be taken from the Hong Kong Observatory Weather Stations including HK International Airport and Cheung Chau.

Results and Observations

- 2.16 24-hr TSP monitoring at 3 monitoring stations, AM1, AM2 and AM4, were conducted as scheduled in the reporting month.
- 2.17 The monitoring data, graphical presentations and wind data for the reporting month are summarized in Appendix D. No Action/Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.

3. NOISE

Monitoring Requirements

- 3.1 Monitoring and audit of construction noise levels is required to be conducted, in accordance with the Updated EM&A Manual, to ensure that any unacceptable noise impacts could be readily detected and timely and appropriate action be undertaken to rectify the situation.
- 3.2 The construction noise levels shall be measured in terms of the A-weighted equivalent continuous sound pressure level (Leq). Leq (30min) shall be used as the monitoring parameter for the time period between 0700-1900 hours on normal weekdays. For all other time periods, Leq (5min) shall be employed for comparison with the Noise Control Ordinance (NCO) criteria. As supplementary information for data auditing, statistical results such as L₁₀ and L₉₀ shall also be obtained for reference.

Monitoring Locations

- 3.3 In accordance with the Updated EM&A Manual, noise monitoring shall only be conducted at the monitoring location when there are Project related construction activities being undertaken within a radius of 300m from the monitoring location.
- 3.4 Eight designated noise monitoring stations, NM1 to NM8 were selected for noise impact monitoring. Appendix A shows the established Action and Limit Levels for the environmental monitoring works. Table 3.1 describes the noise monitoring locations and Figure 3 shows their locations.

Table 3.1 Noise Monitoring Stations

| Stations | Description | Location |
|--------------------|---|--------------|
| NM1 | No. 28 Lung Tseng Tau | Ground Floor |
| NM2 | YMCA of Hong Kong Christian College | Rooftop |
| NM3 | No. 37 Shek Lau Po | Ground Floor |
| NM4 | No. 1 Shek Mun Kap | Ground Floor |
| NM5 | Tung Chung Au Country Parks Management Centre | Ground Floor |
| NM6 | D75 Leyburn Villa | Ground Floor |
| NM7 ⁽¹⁾ | House in Butterfly Crest House 22 | Rooftop |
| NM8 | No. 31 South Lantau Road | Ground Floor |

Remarks:

- ⁽¹⁾ Monitoring at NM7 will be conducted when the Project related construction activities are being undertaken within a radius of 300 m from the monitoring location.

Monitoring Equipment

- 3.5 Table 3.2 summarizes the noise monitoring equipment model being used. Copies of calibration certificates are attached in Appendix B.

Table 3.2 Noise Monitoring Equipment

| Equipment | Model and Make | Quantity |
|-------------------------------|--|----------|
| Integrating Sound Level Meter | B&K Model 2238 | 4 |
| Calibrator | K 4231 | 3 |
| Wind Speed Anemometer | RS232 Integral Vane Digital Anemometer | 1 |

Monitoring Parameters, Frequency and Duration

- 3.6 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is attached in Appendix C.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

| Station | Parameter | Period ¹ | Frequency | Measurement |
|---------|--|---|---------------------------------|-----------------------|
| NM1 | L ₁₀ (30 min.)dB(A) L ₉₀ (30 min.)dB(A) L _{eq} (30 min.)dB(A) | (a) 0700-1900 hrs. on weekdays (b) 1900-2300 hrs. on weekdays (c) 0700-2300 hrs. on holidays (d) 2300-0700 hrs on any days | Once every 6 working days | Façade ⁽¹⁾ |
| NM2 | | | | Façade ⁽¹⁾ |
| NM3 | | | | Façade ⁽¹⁾ |
| NM4 | | | | Façade ⁽¹⁾ |
| NM5 | | | | Façade ⁽¹⁾ |
| NM6 | | | | Façade ⁽¹⁾ |
| NM7 | | | | Façade ⁽¹⁾ |
| NM8 | | | | Façade ⁽¹⁾ |

Remarks:

- ⁽¹⁾Noise measurements were taken at 1m from the exterior of the building facade.
(b), (c) and (d) will only be conducted if construction works are undertaken during these periods.

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was generally set on a tripod at a height of 1.2 m above the ground, depending to the actual monitoring condition.
- For free field measurement (if any), the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels were adjusted with a correction of +3 dB(A).
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

- frequency weighting : A
- time weighting : Fast
- time measurement : 30 minutes / 5 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq} , L_{90} and L_{10} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

- 3.7 The microphone head of the sound level meter and calibrator was cleaned with soft cloth regularly. The meters were sent to the supplier to check and calibrate on a yearly interval.

Results and Observations

- 3.8 Noise monitoring was conducted as scheduled at the seven designated stations NM1, NM2, NM3, NM4, NM5, NM6 and NM8, in this reporting month.
- 3.9 Noise monitoring results and graphical presentations are shown in Appendix E.
- 3.10 No Action/Limit Level exceedance was recorded in the reporting month.

4. WATER QUALITY

Monitoring Requirements

- 4.1 Water quality monitoring was conducted in accordance with the Updated EM&A Manual. Appendix A shows the established Action Limit Levels for the environmental monitoring works.

Monitoring Equipment

- 4.2 Table 4.1 summarizes the equipment used in the impact water quality monitoring program. All the monitoring equipment complied with the specifications stipulated in the EM&A Manual. Copies of the calibration certificates of the equipment are attached in Appendix B.

Table 4.1 Water Quality Monitoring Equipment

| Equipment | Model and Make | Qty. |
|--------------------------------------|----------------|------|
| Multi-parameter Water Quality System | YSI 6820 | 2 |

Monitoring Parameters, Frequency and Duration

- 4.3 Table 4.2 summarizes the monitoring parameters, monitoring period and frequencies of water quality monitoring. The water quality monitoring schedule is attached in Appendix C.
- 4.4 In-situ measurements were taken at designated monitoring stations which are under the influence of the works at least three times per week during the course of the construction period. In addition, water samples for suspended solid analysis have been collected at the designated stations and delivered to Wellab for further laboratory analysis.

Table 4.2 Frequency and Parameters of Water Quality Monitoring

| Parameters | Frequency | No. of Depth |
|--|------------------|--------------|
| DO Saturation (%), DO (mg/L), Turbidity (NTU), SS (mg/L), Temperature (°C), & pH | 3 times per week | Sub-surface |

Monitoring Locations

- 4.5 The water quality monitoring locations are shown in Figure 3 and their details are provided in Table 4.3.

Table 4.3 Water Quality Monitoring Locations

| Monitoring Station (Stream No.) | Type | Easting | Northing |
|------------------------------------|-------------|---------|----------|
| Tung Chung Stream | Reference | 811853 | 813289 |
| | Impact | 811601 | 813716 |
| Cheung Sha Stream | Reference | 812525 | 811980 |
| | Impact | 812447 | 811165 |
| Stream 15 | Reference | 811853 | 813289 |
| | Impact | 811781 | 813298 |
| Stream 18 | Reference | 811889 | 813107 |
| | Impact | 811836 | 813138 |
| Stream 19 | Reference | 811920 | 812927 |
| | Impact | 811858 | 812987 |
| Stream 21 | Reference | 811994 | 812695 |
| | Impact | 811873 | 812723 |
| Stream 23 | Reference 1 | 811980 | 812589 |
| | Reference 2 | 812079 | 812386 |
| | Impact | 811894 | 812658 |
| Stream 25 | Reference | 812353 | 812052 |
| | Impact | 812324 | 812017 |
| Stream 26 | Reference | 812525 | 811980 |
| | Impact | 812456 | 811895 |
| Stream 27 | Reference | 812658 | 811770 |
| | Impact | 812604 | 811747 |
| Stream 32 | Reference | 812980 | 811410 |
| | Impact | 812988 | 811327 |
| Stream 35 | Reference | 813231 | 811275 |
| | Impact | 813218 | 811218 |
| Stream 40 | Reference | 813686 | 811311 |
| | Impact | 813690 | 811211 |
| Tung Chung Bay | Reference | 810679 | 816038 |
| | Impact | 810787 | 815706 |

Monitoring Methodology, Calibration Details and QA/QC Procedures

Instrumentation

- 4.6 A multi-parameter meter (Model YSI 6820 CE-C-M-Y) was used to measure DO, turbidity, salinity, pH and temperature.

Operating/Analytical Procedures

- 4.7 At each monitoring location, two consecutive measurements were taken for water samples being collected on site. The probes were retrieved out of the water after the first measurement and then re-deployed for the second measurement. Where the difference in the value between the first and second readings of each set was more than 25% of the value of the first reading, the reading was discarded and further readings were taken.
- 4.8 For SS, measurement and grab samples of surface water were collected. Water samples of about 1,000 ml were collected and stored in polyethylene bottles. Following collection, water samples were stored in high density polythene bottles with preservative appropriately added, packed in ice and cooled to 4°C (without being frozen), delivered to the HOKLAS accredited laboratory, Wellab Limited and analyzed.

Maintenance and Calibration

- 4.9 Before each round of monitoring, a zero check in distilled water was performed with the turbidity probe of YSI 6820. The probe was then calibrated with a solution of known NTU.

Results and Observations

- 4.10 Water quality monitoring was conducted as scheduled at designated monitoring stations (Streams 15, 18, 21, 23, 26, 27, 40, Cheung Sha Stream, Tung Chung Stream and Tung Chung Bay), which are under the influence of the works, in the reporting month. As no water monitoring was conducted at the streams which were observed dry in the reporting month.
- 4.11 During monitoring, the weather conditions were generally fine. The monitoring data and graphical presentations of the monitoring results are shown in Appendix F and the Quality Control reports for the laboratory analysis are provided in Appendix G.
- 4.12 Exceedances of suspended solids (SS) were recorded in water samples in the reporting month. The exceedance reports are attached in Appendix H. The summary of exceedances for each water quality parameters are provided in Table 4.4.

Table 4.4 Summary of Water Quality Exceedances in the reporting month

| Station No. | DO | | pH | Turbidity | | SS | |
|-------------|--------|-------|-------|-----------|-------|--------|-------|
| | Action | Limit | Limit | Action | Limit | Action | Limit |
| 15_I | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 18_I | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 19_I* | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 21_I | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 23_I | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 25-I* | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 26_I | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 27_I | 0 | 0 | 0 | 0 | 0 | 13 | 0 |
| 32_I* | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 35_I* | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 40_I | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| CSS_I | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| TCB_I | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| TCS_I | 0 | 0 | 0 | 0 | 0 | 0 | 0 |

Remarks: * indicates the stream was not sampled in the reporting month.

- 4.13 As shown in the exceedance reports attached in Appendix H, all exceedances for water quality parameters recorded in the reporting month were not due to the Project based on the following observations:
- ✧ No construction activity was observed in the vicinity of the sampling locations.
 - ✧ No pollution discharge from construction activity was observed.
 - ✧ Measured value at the reference station was higher than at the impact monitoring stations.
- 4.14 According to the ET's investigation, no direct evidence demonstrated the exceedances of Action/Limit level for water monitoring parameters were caused by the Project.

5. ENVIRONMENTAL AUDIT

Site Audits

- 5.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.
- 5.2 ET site audits were conducted on 5th, 11th, 19th, 26th March 2009 in the reporting month. IEC site inspection was conducted on 11th March 2009. The summaries of site audits are attached in Appendix I.

Review of Environmental Monitoring Procedures

- 5.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations were recorded for the monitoring works:

Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside of the construction site.
- The monitoring team recorded the temperature, air pressure and weather conditions on the monitoring day.

Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

Water Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- The monitoring team recorded the weather and river conditions on the monitoring day.

Status of Environmental Licensing and Permitting

- 5.4 All permits/licenses obtained for the Project are summarized in Table 5.1.

Table 5.1 Summary of Environmental Licensing and Permit Status

| Permit No. | Valid Period | | Details | Status |
|--|--------------|-----------|--|--------|
| | From | To | | |
| Environmental Permit (EP) | | | | |
| EP-170/2003/C | 31/7/07 | N/A | <u>Construction of</u> (a) Widening and realignment of an approximate 3.6 kilometre long section of Tung Chung Road between Lung Tseng Tau and Pak Kung Au from a single-lane road for two-way traffic to a single two-lane road with footpath; (b) Construction of an approximate 2.6 kilometre long single two-lane road between Pak Kung Au and Cheung Sha with footpath and elevated highway structures; and © Provision of passing bays/bus lay-bys along Tung Chung Road. | Valid |
| Registration of Chemical Waste Producer | | | | |
| WPN5214 – 950-C1213-01 | --- | N/A | Chemical waste types: spent Indication oil, surplus paint, spent diesel, spent thinner, mixing residue containing pesticides, spent mineral oil | Valid |
| Water Discharge License | | | | |
| EP890/W7/XP089 | --- | N/A | Discharge from Sewage Treatment System (Northern Section) | Valid |
| EP890/W7/XP090 | --- | N/A | Industrial discharge (Northern Section) | Valid |
| EP890/W2/XG013 | --- | N/A | Industrial discharge (Southern Section) | Valid |
| Construction Noise Permit (CNP) | | | | |
| GW-RW0439-08 | 20/09/08 | 19/03/09. | Construction Noise Permit for Cheung Tung Road near Sunny Bay Station, Lantau Island, H.K. | Valid |
| GW-RS0698-08 | 10/10/08 | 9/04/09 | Construction Noise Permit for Construction Site for Roadworks between Pak Kung Au and Cheung Sha Sheung Tsuen | Valid |

Status of Waste Management

- 5.5 The waste management of the Project has to follow the requirements and procedures stated in the Waste Management Plan which was prepared by the Contractor.
- 5.6 The solid waste generated from the Project was mainly general refuse that was collected by a licensed collector on an as need basis.
- 5.7 The monthly summary of waste flow table and the timber summary for March 2009 are provided in Appendix O.

Implementation Status of Environmental Mitigation Measures

- 5.8 During site inspections in the reporting month, no non-conformance was identified. The observations and recommendations are summarized in Table 5.2.

Table 5.2 Observations and Recommendations of Site Inspections

| Parameters | Date | Observations and Recommendations | Follow-up |
|----------------------|----------|--|---|
| <i>Water Quality</i> | 05/03/09 | Heaps of silt were observed in culvert at Stream21, SD6-12, SD5-11 and in u-channels at near San Shek Wan, SD7-13, SD4-7 . The Contractor was reminded to clear it before rainy season for avoid discharge to the streams. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 05/03/09 | The Contractor was reminded of the followings: - Properly cover/ hydroseed the exposed slopes at STR8, underneath STR12, STR14 and SD7-13 . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 05/03/09 | The Contractor was reminded of the followings: - Provide drip tray for oil containers at near Stream21 and Stream6 . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 05/03/09 | The Contractor was reminded of the followings: - Provide temporary drainage or stream diversion at Stream21 . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 11/03/09 | Heaps of silt and debris were observed in culvert at SD7-13, SD6-12 , in u-channels/drains at near San Shek Wan, SD7-13, SD4-7 . The Contractor was reminded to clear it before rainy season. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 11/03/09 | Exposed slopes were observed at underneath STR7, STR8 , underneath STR12, STR14 , underneath STR16 , underneath STR17 and SD7-13 . The Contractor was reminded to properly cover those slopes with tarpaulin and provide hydroseed as soon as possible. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 11/03/09 | The Contractor was reminded of the followings: - Provide drip tray for oil containers at near Stream19, SD5-11 and near Stream6 . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 11/03/09 | The Contractor was reminded of the followings: - Provide stream diversion at Stream11 . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 11/03/09 | The Contractor was reminded of the followings: - Provide concrete and sand bag bund at Stream21 for filtering silting water discharge to Tung Chung Stream. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 19/03/09 | Standing water was observed at the water treatment unit at Shek Mun Kap . The Contractor was reminded to pump it out or spray mosquito larvicide to prevent mosquito breed. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 19/03/09 | Oil leakage was observed from the generator at SD6-12 . The Contractor was reminded well-maintained the plant equipment and clear the | This item was not rectified during the follow-up audit session. Follow-up action was needed for |

| Parameters | Date | Observations and Recommendations | Follow-up |
|------------|----------|--|---|
| | | oil stains. | the outstanding item. |
| | 19/03/09 | Silty water was observed pumping out from the construction area at Stream21 . The Contractor was reminded to provide sedimentation tank for treating the wastewater before discharging out and provide mitigation measures to prevent the silty water further discharging to Tung Chung Stream. | Rectification/improvement was observed during the follow-up audit session. |
| | 19/03/09 | A pile of sediment was observed to place at the drainage channel at Stream 21 . The Contractor was reminded to remove them as soon as possible. | Rectification/improvement was observed during the follow-up audit session. |
| | 19/03/09 | The Contractor was reminded of the followings: - Properly cover the exposed slopes along Tung Chung Road (Southern & Northern Section) with tarpaulin which are not undertaken the works and provide hydroseed immediately when the works are completed. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 19/03/09 | The Contractor was reminded of the followings: - Clear the silt, debris and construction waste in the culvert at STR9A, SD7-13, SD6-12, STR17, Stream 20 , in the U-Channel at Shan Shek Wan, SD7-13, SD4-7, SD6-12 . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 19/03/09 | The Contractor was reminded of the followings: - Clear the sediment accumulated at catchwater . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 19/03/09 | The Contractor was reminded of the followings: - Provide stream diversion at Stream 11 and well-maintained the stream diversion at Stream 21 . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 19/03/09 | The Contractor was reminded of the followings: - Clear the silt at between the drainage channel and exposed slopes at Southern Section of Tung Chung Road. (especially STR9A and STR12-13) | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 26/03/09 | Standing water was observed at the water treatment unit at Shek Mun Kap . The Contractor was reminded to pump it out or spray mosquito larvicide to prevent mosquito breed. | Rectification/improvement was observed during the follow-up audit session. |
| | 26/03/09 | Silt and sediment was observed discharging to the catchwater from the exposed slope at STR16 . The Contractor was reminded to cover the exposed surface as soos as possible. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |

| Parameters | Date | Observations and Recommendations | Follow-up |
|--------------------|----------|--|---|
| | 26/03/09 | The Contractor was reminded of the followings: - Properly cover the exposed slopes along Tung Chung Road (Southern & Northern Section) with tarpaulin which are not undertaken the works and provide hydroseed immediately when the works are completed. (in-progress) | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 26/03/09 | The Contractor was reminded of the followings: - Clear the silt, debris and construction waste in the culvert at STR17, Shan Shek Wan, near Stream 22, SD7-13, SD6-12 and SD5-11. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 26/03/09 | The Contractor was reminded of the followings: - Clear the sediment accumulated at the catchwater (in-progress). | Rectification/improvement was observed during the follow-up audit session. |
| | 26/03/09 | The Contractor was reminded of the followings: - Properly cover the stockpiles with tarpaulin at Pak Kung Au and Site office. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 26/03/09 | The Contractor was reminded of the followings: - Provide stream diversion at Stream 11. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 26/03/09 | The Contractor was reminded of the followings: - Clear the silt at between the drainage channel and exposed slopes at Southern Section of Tung Chung Road. (especially STR9A, STR12-13 and STR17) | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| Air Quality | 05/03/09 | Stockpiles at San Shek Wan were observed dry. The contractor was reminded to provide dust suppressing measures (e.g. spray water throughout the site regularly) to prevent dust generation. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 05/03/09 | The Contractor was reminded of the followings: - Properly cover/ hydroseed the exposed slopes at STR8, underneath STR12, STR14 and SD7-13. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 05/03/09 | The Contractor was reminded of the followings: - Water spraying should be provided on dusty road, during loading/unloading activities. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 11/03/09 | Stockpiles at San Shek Wan were observed dry. The contractor was reminded to provide dust suppressing measures (e.g. spray water throughout the site regularly) to prevent dust | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |

| Parameters | Date | Observations and Recommendations | Follow-up |
|-------------------------|----------|--|---|
| | | generation. | |
| | 11/03/09 | Exposed slopes were observed at underneath STR7, STR8 , underneath STR12, STR14 , underneath STR16 , underneath STR17 and SD7-13 . The Contractor was reminded to properly cover those slopes with tarpaulin and provide hydroseed as soon as possible. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 11/03/09 | The Contractor was reminded of the followings: - Water spraying should be provided on dusty road, during loading/unloading activities. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 11/03/09 | The Contractor was reminded of the followings: - Properly cover the stockpiles with tarpaulin at underneath STR7, Pak Kung Au , near Stream19 and SD4-7 . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 19/03/09 | Stockpile and unpaved area at Shan Shek Wan were observed dry. The Contractor was reminded to provide dust suppression measures to prevent dust generation. | Rectification/improvement was observed during the follow-up audit session. |
| | 19/03/09 | The Contractor was reminded of the followings: - Provide water spray for the dust generation activities (rock breaking, excavation) at Shan Shek Wan . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 19/03/09 | The Contractor was reminded of the followings: - Properly cover the stockpiles with tarpaulin at underneath STR7, Pak Kung Au , near Stream 19 and SD4-7 . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 26/03/09 | The Contractor was reminded of the followings: - Properly cover the exposed slopes along Tung Chung Road (Southern & Northern Section) with tarpaulin which are not undertaken the works and provide hydroseed immediately when the works are completed. (in-progress) | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 26/03/09 | The Contractor was reminded of the followings: - Provide water-spray for the dust generation activities (rock breaking and excavation) at Shan Shek Wan . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 26/03/09 | The Contractor was reminded of the followings: - Properly cover the stockpiles with tarpaulin at Pak Kung Au and Site office . | Rectification/improvement was observed during the follow-up audit session. |
| Waste / Chemical | 05/03/09 | Empty oil containers were observed at San Shek Wan , near Stream21 , near Stream20 . | This item was not rectified during the follow-up audit session. |

| Parameters | Date | Observations and Recommendations | Follow-up |
|-------------------|----------|---|---|
| <i>Management</i> | | SD6-12 and SD5-11 . The contractor was reminded to remove them and sorting is necessary. | Follow-up action was needed for the outstanding item. |
| | 05/03/09 | The Contractor was reminded of the followings: - Clear C&D waste and/or abandoned cement bags underneath STR7 , underneath STR8 , underneath STR11 , underneath STR12 , next to the catchment water (in progress), at Stream30, Stream34, Stream35, Stream37, Stream38 , in culverts at STR17, SD7-13 SD4-7 , in u-channels at near Stream21 . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 05/03/09 | The Contractor was reminded of the followings: - Clear the chopped timbers near the completed construction areas at south side of Tung Chung Road . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 05/03/09 | The Contractor was reminded of the followings: - Clear the general refuse at Stream22 , in u-channel and culvert at near Stream20 . | Rectification/improvement was observed during the follow-up audit session. |
| | 05/03/09 | The Contractor was reminded of the followings: - Provide drip tray for oil containers at near Stream21 and Stream6 . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 11/03/09 | Empty oil containers were observed at San Shek Wan and SD6-12 . The contractor was reminded to remove them and sorting is necessary. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 11/03/09 | The Contractor was reminded of the followings: - Clear C&D waste and/or abandoned cement bags next to the catchment water (in progress), at Stream22, Stream26, Stream30, Stream37, Stream38 , near Stream21 , near Stream5 , in culverts at STR17, Stream20, SD4-7 , in u-channels at SD6-12 . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 11/03/09 | The Contractor was reminded of the followings: - Clear the chopped timbers near the completed construction areas at south side of Tung Chung Road . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 11/03/09 | The Contractor was reminded of the followings: - Provide drip tray for oil containers at near Stream19, SD5-11 and near Stream6 . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 19/03/09 | Empty oil containers were observed at San Shek Wan and SD6-12 . The Contractor was | This item was not rectified during the follow-up audit session. |

| Parameters | Date | Observations and Recommendations | Follow-up |
|----------------|----------|--|---|
| | | reminded to clear them as chemical waste. | Follow-up action was needed for the outstanding item. |
| | 19/03/09 | Oil leakage was observed from the generator at SD6-12 . The Contractor was reminded well-maintained the plant equipment and clear the oil stains. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 19/03/09 | The Contractor was reminded of the followings: - Clear the vegetation waste along Southern Section of Tung Chung Road . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 19/03/09 | The Contractor was reminded of the followings: - Provide drip tray for oil drums at near Stream 19, SD5-11 and near Stream 6, Stream 21 . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 26/03/09 | Empty oil containers were observed at San Shek Wan, SD6-12 and SD10-19 . The Contractor was reminded to clear them as chemical waste. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 26/03/09 | The Contractor was reminded of the followings: - Clear C&D waste accumulated at RW16 and underneath STR7 . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 26/03/09 | The Contractor was reminded of the followings: - Clear general refuse accumulated at underneath STR7 . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 26/03/09 | The Contractor was reminded of the followings: - Clear the vegetation waste along the Southern Section of Tung Chung Road . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 26/03/09 | The Contractor was reminded of the followings: - Provide drip tray for the oil drums at SD7-13 and SD5-11 . | Rectification/improvement was observed during the follow-up audit session. |
| | 26/03/09 | The Contractor was reminded of the followings: - Properly maintain the drip tray for the air compressor at SD7-13 . | Rectification/improvement was observed during the follow-up audit session. |
| <i>Ecology</i> | 19/03/09 | The Contractor was reminded of the followings: - Clear the C&D waste at Stream 22, Stream 26, Stream 30, Stream 37 and 38, Stream 21 and near Stream 5 . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 26/03/09 | The Contractor was reminded of the followings: - Clear the C&D waste at Stream 22, Stream 30, Stream 34, Stream 36, Stream 37 and 38 . | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |

| Parameters | Date | Observations and Recommendations | Follow-up |
|----------------|----------|---|---|
| | 26/03/09 | The Contractor was reminded of the followings: - Provide sand bag bund at the downstream of Stream 21 to prevent silty water discharging to Tung Chung Stream. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| General | 05/03/09 | Provide mitigation measures (sand bag bund/cover with tarpaulin) at between construction areas and paved roads for avoid trailing mud on public road, especially the construction areas at the entrance of Tung Chung Road near RW15, Stream19, STR6, Stream21, the site office, SD7-13, SD6-12, SD5-11, Pak Kung Au and San Shek Wan. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 05/03/09 | Provide sand bag bund between drainage system and exposed slops/stockpiles and properly cover then with tarpaulin before rainy season, such as RW38, RW15, Pak Kung Au, near Sream19, SD4-7, SD5-11, SD6-12, SD7-13 and downhill slope at SD6-12. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 11/03/09 | Provide mitigation measures (sand bag bund/cover with tarpaulin) at between construction areas and paved roads for avoid trailing mud on public road, especially the construction areas at the entrance of Tung Chung Road near RW15, Stream19, STR6, Stream21, the site office, SD7-13, SD6-12, SD5-11, SD4-7, Pak Kung Au and San Shek Wan. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 11/03/09 | Provide sand bag bund between drainage system and exposed slops/stockpiles and properly cover then with tarpaulin before rainy season, especially at the southern Tung Chung Road. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 19/03/09 | Provide mitigation measures (sand bag bund/cover with tarpaulin) at between the construction areas and paved road to prevent any mud from carrying to the public road. (i.e.at the entrance of Tung Chung Road near RW15, Stream 19, STR6, Stream 21, SD7-13, SD6-12, SD5-11, SD4-7, Pak Kung Au and Shan Shek Wan). Wheel Washing should also be provided at site office. | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |
| | 26/03/09 | Provide mitigation measures (sand bag bund/cover with tarpaulin) at between the construction areas and paved road to prevent any mud from carrying to the public road. (i.e.at the entrance of Tung Chung Road near RW15, Stream 19, STR6, Stream 21, SD7-13, SD6-12, SD5-11, SD4-7, Pak Kung Au and Shan Shek Wan). | This item was not rectified during the follow-up audit session. Follow-up action was needed for the outstanding item. |

Non-compliance Recorded during Site Inspections

- 5.9 No non-compliance was recorded in the reporting period.

Summary of Mitigation Measures Implemented

- 5.10 The Contractor has implemented the mitigation measures as recommended in the EIA and the Updated EM&A Manual. The mitigation measures implemented by the Contractor in the reporting month are summarized as follow:

Water Quality

- (1) Provided mitigation measures at Stream 21 to prevent silty water from discharging to Tung Chung River.
- (2) Cleared the pile of sediment at the drainage channel at Stream 21.
- (3) Cleared the standing water at the treatment unit at Shek Mun Kap.
- (4) Cleared the sediment accumulated at the catchwater.

Air Quality

- (5) Provided water-spray for the stockpile and unpaved area at Shan Shek Wan.

Waste/Chemical Management

- (6) Cleared the oil drums at SD7-13 and SD5-11.
- (7) Properly maintained the drip tray for the air compressor at SD7-13.

- 5.11 According to the Updated EM&A Manual, mitigation measures are required to be implemented. An updated summary of the EMIS is provided in Appendix J.

Summary of Exceedances of the Environmental Quality Performance Limit*24-hr TSP Monitoring*

- 5.12 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise Monitoring

- 5.13 No Action/Limit Level exceedance was recorded in the reporting month.

Water Quality Monitoring

- 5.14 Exceedances of suspended solids (SS) were recorded in water samples in the reporting month. The summary of exceedances is provided in Table 4.4.

- 5.15 All exceedances recorded for water quality parameters in the reporting month were not considered due to the Project due to the following observations:

- ✧ No construction activity was observed in the vicinity of the sampling locations.

- ◇ No pollution discharge from construction activity was observed.
 - ◇ Measured value at the reference station was higher than at the impact monitoring stations.
- 5.16 No direct evidence demonstrated the exceedances of Action/Limit level for water monitoring parameters in the reporting month were caused by the Project.

Implementation Status of Event Action Plans

- 5.17 The Event Action Plans for air quality, noise and water quality are presented in Appendix K.
- 5.18 No valid exceedance of Action and Limit levels for air quality, noise and water quality monitoring due to the Project was recorded. No action was required to be carried out.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

- 5.19 No environmental complaint was received in the reporting month.
- 5.20 No warning and summon or notification of successful prosecution was received in the reporting month.
- 5.21 There were a total of 52 environmental complaints, 13 warnings, 3 summons and 2 successful prosecutions received since the commencement of the Project.
- 5.22 The Complaint Log is attached in Appendix L and the summary of warnings issued by the EPD and prosecution is attached in Appendix M.

6. FUTURE KEY ISSUES

Key Issues for the Coming Month

6.1 Key issues to be considered in the coming month include:

- Runoff from exposed slope;
- Wastewater and runoff discharge from site;
- Regular removal of silt, mud and sand along u-channels, culverts and gullies;
- Review and implementation of temporary drainage system for the surface runoff;
- Proper storage of construction materials near streams;
- Noise from operation of the equipment, especially for rock-breaking activities and machinery on-site;
- Dust generation from stockpiles of dusty materials, exposed retain wall, excavation works and rock breaking activities;
- Storage of chemicals/fuel and chemical waste/waste oil on site;
- Watering for rock breaking activity, soil nailing and on haul road;
- Accumulation of general and construction waste near stream and on site;
- Proper sorting and segregation of C&D materials in designated areas; and
- Provide wheel washing facilities at the site entrance/exit.

Monitoring Schedule for the Next Month

6.2 The tentative monitoring schedule for the next month is given in Appendix C.

Construction Program for the Project (Construction Program for the Next Month)

6.3 The major construction activities in the coming month include:

Northern Section

- Installation of street furniture at Zone A to F;
- Construction of baffle wall and stepped channel; and
- Reinstatement works of the footpath.

Southern Section

- Reinstatement works of footpath at Zone 1 to 3; and
- Street furniture installation at Zone 1 to 3.

7. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 7.1 Air quality, noise and water quality monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.
- 7.2 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded in the reporting month.
- 7.3 Construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded in the reporting month.
- 7.4 Water quality monitoring was conducted as scheduled in the reporting month.
- 7.5 No valid Action/Limit Level exceedance for water quality was recorded in the reporting month.
- 7.6 No environmental complaint was received in the reporting month.
- 7.7 No warning and summon and notification of successful prosecution was received in the reporting month.

Recommendations

- 7.8 According to the environmental audit performed in the reporting month, the following recommendations were made:

Dust Impact

- To implement dust suppression measures on all haul roads, stockpiles and dry surfaces in dry weather.
- To implement dust control measures for the dust generation work such as cement mixing, soil nailing, excavation, piling works and rock breaking.
- To ensure water spray being applied for the dust emissive works, such as soil nail installation, loading and unloading of soil materials, excavation works and rock dowel installation.
- To cover soil stockpiles and exposed slope surface by impervious tarpaulin sheets or other means.
- To ensure that all vehicles carrying dusty material are properly covered before leaving the site.
- To maintain the machinery and vehicles in a good working condition on site.

Noise Impact

- To implement appropriate mitigation measures, such as cover the tip of the hammer,

in order to minimize the noise emitted during rock-breaking activities.

- To review the works sequence of site activities so as to reduce the number of noisy equipment in concurrent operation.
- To follow up any exceedance caused by the construction works.
- To employ quiet powered mechanical equipment if possible.
- To ensure compliance of CNP conditions during restricted-hour works.
- To space out noisy equipment and position as far away as possible from sensitive receivers.


Water Quality Impact

- To prevent any surface runoff discharge into any stream course.
- To avoid accumulation of stagnant and ponding water on site.
- To clear the silt and sediment in the sedimentation tanks.
- To ensure properly maintenance for de-silting facilities.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.
- To review the capacity of de-silting facilities for discharge.
- To review and implement temporary drainage system.
- To identify any wastewater discharges from site.
- To follow up any exceedance caused by the construction works.


Waste / Chemical Management

- To ensure no sediment and debris in the drainage system (U-Channel, culvert, gullies and underground channel) after the rainstorm.
- To avoid any discharge or accidental spillage of chemical waste directly from the site.
- To remove ponding water regularly in drip trays on site.
- To carry out inspection of dump truck at site exit to ensure inert and non-inert C&D materials are properly segregated before removing off site.
- To ensure proper collection and disposal of rubbish generated on site.
- To avoid storage of oil container within the Country Park.
- To ensure the performance of sorting of C&D materials at source (during generation).
- To avoid storage of construction materials at any stream.
- To check for any accumulation of waste materials or rubbish on site.
- To sort and segregate C&D materials in designated areas properly.


FIGURES



| | | | | | |
|--|---|---------|--------|-------------|----------|
|  <p>CINOTECH Cinotech Consultants Limited</p> | <p>IMPROVEMENT TO TUNG CHUNG ROAD BETWEEN LUNG TSENG TAU AND CHEUNG SHA</p> <p>SITE LOCATION PLAN</p> | SCALE | N.T.S. | DATE | OCT 2006 |
| | | CHECK | JY | DRAWN | VL |
| | | JOB No. | MA6030 | DRAWING No. | FIG 1 |



| | | | |
|---------|--------|-------------|------|
| SCALE | N.T.S. | DATE | 2007 |
| CHECK | KL | DRAWN | FL |
| JOB NO. | MA6030 | DRAWING No. | 2 |
| | | Rev | 1 |




| LEGEND | |
|--------|---------------------------|
| | SENSITIVE RECEIVER |
| | WATER MONITORING LOCATION |
| | AIR MONITORING LOCATION |
| | NOISE MONITORING LOCATION |





IMPROVEMENT TO TUNG CHUNG ROAD BETWEEN LUNG TSENG TAU AND CHEUNG SHA

**MONITORING LOCATIONS
(SHEET 1 OF 7)**

| | | | |
|---------|-----------|-------------|----------|
| SCALE | A4 1:4000 | DATE | OCT 2006 |
| CHECK | JY | DRAWN | VL |
| JOB No. | MA6030 | DRAWING No. | FIG 3.1 |
| | | REV | 1 |






| LEGEND | | | |
|---|---------------------------|--|--|
|  | SENSITIVE RECEIVER | | |
|  | WATER MONITORING LOCATION | | |
|  | AIR MONITORING LOCATION | | |
|  | NOISE MONITORING LOCATION | | |

IMPROVEMENT TO TUNG CHUNG ROAD BETWEEN LUNG TSENG TAU AND CHEUNG SHA

CNOTECH
Cinotech Consultants Limited

**MONITORING LOCATIONS
(SHEET 2 OF 7)**


| | | | |
|---------|-----------|-------------|----------|
| SCALE | A4 1:4000 | DATE | OCT 2006 |
| CHECK | JY | DRAWN | VL |
| JOB No. | MA6030 | DRAWING No. | FIG 3.2 |
| | | REV | 1 |



LEGEND

- SENSITIVE RECEIVER
- WATER MONITORING LOCATION
- AIR MONITORING LOCATION
- ▲ NOISE MONITORING LOCATION

| | | | | | | |
|----------------------------------|--|--|---------|-----------|-------------|----------|
| Cinotech Consultants Limited | IMPROVEMENT TO TUNG CHUNG ROAD BETWEEN LUNG TSENG TAU AND CHEUNG SHA | | SCALE | A4 1:4000 | DATE | OCT 2006 |
| | MONITORING LOCATIONS (SHEET 3 OF 7) | | CHECK | JY | DRAWN | VL |
| | | | JOB No. | MA6030 | DRAWING No. | FIG 3.3 |



LEGEND


- SENSITIVE RECEIVER
- WATER MONITORING LOCATION
- AIR MONITORING LOCATION
- ▲ NOISE MONITORING LOCATION



IMPROVEMENT TO TUNG CHUNG ROAD BETWEEN LUNG TSENG TAU AND CHEUNG SHA

**MONITORING LOCATIONS
(SHEET 4 OF 7)**

| | | | |
|---------|-----------|-------------|----------|
| SCALE | A4 1:4000 | DATE | OCT 2006 |
| CHECK | JY | DRAWN | VL |
| JOB No. | MA6030 | DRAWING No. | FIG 3.4 |
| | | REV | 1 |




IMPROVEMENT TO TUNG CHUNG ROAD BETWEEN LUNG TSENG TAU AND CHEUNG SHA



**MONITORING LOCATIONS
(SHEET 5 OF 7)**


| | | | |
|---------|-----------|-------------|----------|
| SCALE | A4 1:4000 | DATE | OCT 2006 |
| CHECK | JY | DRAWN | VL |
| JOB No. | MA6030 | DRAWING No. | FIG 3.5 |
| | | REV | 1 |



| LEGEND | |
|--------|---------------------------|
| | SENSITIVE RECEIVER |
| | WATER MONITORING LOCATION |
| | AIR MONITORING LOCATION |
| | NOISE MONITORING LOCATION |

| | | |
|----------------------------------|--|--|
| Cinotech Consultants Limited | IMPROVEMENT TO TUNG CHUNG ROAD BETWEEN LUNG TSENG TAU AND CHEUNG SHA | |
| | MONITORING LOCATIONS (SHEET 6 OF 7) | |

| | | | |
|---------|-----------|-------------|----------|
| SCALE | A4 1:4000 | DATE | OCT 2006 |
| CHECK | JY | DRAWN | VL |
| JOB No. | MA6030 | DRAWING No. | FIG 3.6 |
| | | REV | 1 |



IMPROVEMENT TO TUNG CHUNG ROAD BETWEEN LUNG TSENG TAU AND CHEUNG SHA



**MONITORING LOCATIONS
(SHEET 7 OF 7)**

| | | | |
|---------|-----------|-------------|----------|
| SCALE | A4 1:4000 | DATE | OCT 2006 |
| CHECK | JY | DRAWN | VL |
| JOB No. | MA6030 | DRAWING No. | FIG 3.7 |
| | | REV | 1 |

**APPENDIX A
ACTION AND LIMIT LEVELS FOR AIR
QUALITY, NOISE AND WATER
QUALITY**

Appendix A - Action and Limit Levels

Table A-1 Action and Limit Levels for 1-Hour TSP

| Location | Action Level, $\mu\text{g}/\text{m}^3$ | Limit Level, $\mu\text{g}/\text{m}^3$ |
|----------|--|---------------------------------------|
| AM1 | 312 | 500 |
| AM2 | 328 | |
| AM3 | 302 | |
| AM4 | 305 | |
| AM5 | 342 | |

Table A-2 Action and Limit Levels for 24-Hour TSP

| Location | Action Level, $\mu\text{g}/\text{m}^3$ | Limit Level, $\mu\text{g}/\text{m}^3$ |
|----------|--|---------------------------------------|
| AM1 | 155 | 260 |
| AM2 | 151 | |
| AM3 | 141 | |
| AM4 | 145 | |
| AM5 | 153 | |

Table A-3 Action and Limit Levels for Construction Noise

| Period | Action Level ⁽²⁾ | Limit Level | |
|---|-----------------------------|----------------------------------|---|
| | | 0700-1900 hrs on normal weekdays | When one documented complaint is received |
| 1900-2300 hrs on holidays & 0700-2300 hrs on all other days | - ⁽¹⁾ | | |
| 2300-0700 hrs of next day | - ⁽¹⁾ | | |

*Free field noise levels were adjusted with a correction of +3 dB(A)

Notes:

- (1) The noise limits shall be determined by EPD during the application of the construction noise permit (CNP).
- (2) Stated in the *“Environmental Monitoring and Audit Guidelines for Development Projects in Hong Kong”*, Appendix D2, Section 2.6, Table 2.1

Table A-4 Compliance Level for Water Quality

| Monitoring Stations | DO, mg/L | | pH | | Turbidity, NTU | | | | SS, mg/L | | | |
|---------------------|----------|-------|--------|--------------|----------------|--|-------|--|----------|---|-------|---|
| | Action | Limit | Action | Limit | Action | | Limit | | Action | | Limit | |
| TCS_I | 6.10 | 4.00 | - | <6.5 or >8.5 | 5.95 | or 120% of the upstream control station's Tby (at the sme tide on the same day if appropriate) | 13.30 | or 130% of the upstream control station's Tby (at the sme tide on the same day if appropriate) | 10.30 | or 120% of the upstream control station's SS (at the sme tide on the same day if appropriate) | 12.00 | or 130% of the upstream control station's SS (at the sme tide on the same day if appropriate) |
| CSS_I | 6.40 | 4.00 | - | <6.5 or >8.5 | 7.91 | | 10.50 | | 9.90 | | 16.00 | |
| 15_I | 5.94 | 4.00 | - | <6.5 or >8.5 | 11.00 | | 16.10 | | 6.10 | | 8.20 | |
| 18_I | 6.43 | 4.00 | - | <6.5 or >8.5 | 6.84 | | 11.10 | | 14.00 | | 16.00 | |
| 19_I | 6.55 | 4.00 | - | <6.5 or >8.5 | 7.52 | | 9.03 | | 14.00 | | 18.00 | |
| 21_I | 6.73 | 4.00 | - | <6.5 or >8.5 | 7.70 | | 8.30 | | 6.60 | | 20.00 | |
| 23_I | 6.55 | 4.00 | - | <6.5 or >8.5 | 6.37 | | 6.62 | | 8.50 | | 17.00 | |
| 26_I | 6.49 | 4.00 | - | <6.5 or >8.5 | 7.53 | | 8.10 | | 6.70 | | 15.00 | |
| 27_I | 5.33 | 4.00 | - | <6.5 or >8.5 | 6.05 | | 6.76 | | 2.10 | | 3.00 | |
| 32_I | 5.94 | 4.00 | - | <6.5 or >8.5 | 10.30 | | 14.20 | | 15.00 | | 18.00 | |
| 40_I | 6.42 | 4.00 | - | <6.5 or >8.5 | 9.38 | | 10.60 | | 14.00 | | 15.00 | |
| TCB_I | 6.31 | 4.00 | - | <6.5 or >8.5 | 17.10 | | 41.40 | | 19.00 | | 20.00 | |

**APPENDIX B
COPIES OF CALIBRATION
CERTIFICATES**

High-Volume TSP Sampler

5-POINT CALIBRATION DATA SHEET

CINOTECH

File No. MA6030/46/0015

Station AM1 - YMCA of HK Christian College

Operator: CH

Date: 9-Feb-09

Next Due Date: 8-Apr-09

Equipment No.: A-01-46

Serial No. 1315

| Ambient Condition | | | |
|---------------------|-----|---------------------|-------|
| Temperature, Ta (K) | 296 | Pressure, Pa (mmHg) | 765.8 |

| Orifice Transfer Standard Information | | | | | |
|---------------------------------------|-----------|--|--------|---------------|--------|
| Equipment No.: | A-04-06 | Slope, mc | 0.0575 | Intercept, bc | 0.0395 |
| Last Calibration Date: | 10-Mar-08 | $mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ | | | |
| Next Calibration Date: | 9-Mar-09 | $Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$ | | | |

| Calibration of TSP Sampler | | | | | |
|----------------------------|----------------------------|---|------------------------|----------------------|--|
| Calibration Point | Orifice | | | HVS | |
| | ΔH (orifice), in. of water | [ΔH x (Pa/760) x (298/Ta)] ^{1/2} | Qstd (CFM) X - axis | ΔW (HVS), in. of oil | [ΔW x (Pa/760) x (298/Ta)] ^{1/2} Y-axis |
| 1 | 12.0 | 3.49 | 59.99 | 8.2 | 2.88 |
| 2 | 10.5 | 3.26 | 56.07 | 6.8 | 2.63 |
| 3 | 7.3 | 2.72 | 46.64 | 5.1 | 2.27 |
| 4 | 5.1 | 2.27 | 38.87 | 3.2 | 1.80 |
| 5 | 3.0 | 1.74 | 29.65 | 1.9 | 1.39 |

By Linear Regression of Y on X

Slope, mw = 0.0488

Intercept, bw = -0.0616

Correlation coefficient* = 0.9975

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W = $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 4.09

Remarks: _____

Conducted by: Tom Chung Man Signature: _____

Date: 9/2/09

Checked by: CH Signature: _____

Date: 9 Feb 2009

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

CINOTECH

File No. MA6030/11/0015

Station AM2 - Leyburn Villas
Date: 9-Feb-09
Equipment No.: A-01-11

Operator: CH
Next Due Date: 8-Apr-09
Serial No. 1805

| Ambient Condition | | | |
|---------------------|-----|---------------------|-------|
| Temperature, Ta (K) | 296 | Pressure, Pa (mmHg) | 765.8 |

| Orifice Transfer Standard Information | | | | | |
|---------------------------------------|-----------|--|--------|---------------|--------|
| Equipment No.: | A-04-06 | Slope, mc | 0.0575 | Intercept, bc | 0.0395 |
| Last Calibration Date: | 10-Mar-08 | $mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ | | | |
| Next Calibration Date: | 9-Mar-09 | $Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$ | | | |

| Calibration of TSP Sampler | | | | | |
|----------------------------|------------------------------------|--|---------------------|------------------------------|---|
| Calibration Point | Orifice | | | HVS | |
| | ΔH (orifice), in. of water | $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ | Qstd (CFM) X - axis | ΔW (HVS), in. of oil | $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis |
| 1 | 11.9 | 3.47 | 59.74 | 8.0 | 2.85 |
| 2 | 10.3 | 3.23 | 55.53 | 6.4 | 2.55 |
| 3 | 7.6 | 2.78 | 47.60 | 5.0 | 2.25 |
| 4 | 5.3 | 2.32 | 39.64 | 3.1 | 1.77 |
| 5 | 3.0 | 1.74 | 29.65 | 1.7 | 1.31 |

By Linear Regression of Y on X

Slope, mw = 0.0503 Intercept, bw = -0.1898

Correlation coefficient* = 0.9975

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W = (mw x Qstd + bw)² x (760 / Pa) x (Ta / 298) = 3.84

Remarks: _____

Conducted by: Tao Chung Wang Signature: _____
Checked by: W Signature: _____

Date: 9/2/09
Date: 9 Feb 2009

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

CINOTECH

File No. MA6030/AM4/0015

Station No. 31 South Lantau Road (AM4) Operator: CH
 Date: 9-Feb-09 Next Due Date: 8-Apr-09
 Equipment No.: A-01-06 Serial No. 10576

| Ambient Condition | | | |
|---------------------|-----|---------------------|-------|
| Temperature, Ta (K) | 296 | Pressure, Pa (mmHg) | 765.8 |

| Orifice Transfer Standard Information | | | | | |
|---------------------------------------|-----------|--|--------|---------------|--------|
| Equipment No.: | A-04-06 | Slope, mc | 0.0575 | Intercept, bc | 0.0395 |
| Last Calibration Date: | 10-Mar-08 | $mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ | | | |
| Next Calibration Date: | 9-Mar-09 | $Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$ | | | |

| Calibration of TSP Sampler | | | | | |
|----------------------------|----------------------------|---|------------------------|----------------------|---|
| Calibration Point | Orifice | | | HVS | |
| | ΔH (orifice), in. of water | [ΔH x (Pa/760) x (298/Ta)] ^{1/2} | Qstd (CFM) X - axis | ΔW (HVS), in. of oil | [ΔW x (Pa/760) x (298/Ta)] ^{1/2} Y-axis |
| 1 | 11.4 | 3.40 | 58.46 | 7.6 | 2.78 |
| 2 | 9.8 | 3.15 | 54.15 | 6.1 | 2.49 |
| 3 | 7.4 | 2.74 | 46.96 | 4.9 | 2.23 |
| 4 | 5.2 | 2.30 | 39.26 | 3.2 | 1.80 |
| 5 | 3.1 | 1.77 | 30.15 | 1.7 | 1.31 |

By Linear Regression of Y on X

Slope, mw = 0.0505 Intercept, bw : -0.1919
 Correlation coefficient* = 0.9977

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM
 From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W = (mw x Qstd + bw)² x (760 / Pa) x (Ta / 298) = 3.87

Remarks: _____

Conducted by: BAO CHING WANG Signature: [Signature]
 Checked by: [Signature] Signature: [Signature]

Date: 9/2/09
 Date: 9 Feb 2009

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

| | |
|------------------|------------|
| Test Report No.: | C/07/80502 |
| Date of Issue: | 2008-05-03 |
| Date Received: | 2008-05-02 |
| Date Tested: | 2008-05-02 |
| Date Completed: | 2008-05-03 |
| Next Due Date: | 2009-05-02 |

ATTN: Mr. Henry Leung

Page: 1 of 1

Certificate of Calibration

Item for calibration:

Description : RS232 Integral Vane Digital Anemometer
Manufacturer : AZ Instrument
Model No. : 451104
Serial No. : 9020746
Equipment No. : A-03-01

Test conditions:

Room Temperature : 21 degree Celsius
Relative Humidity : 65%
Pressure : 101.3 kPa

Methodology:

The anemometer has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

| | Reference Set Point | Instrument Readings |
|-----------------------------|---------------------|---------------------|
| Measuring Air Velocity, m/s | 2.00 | 2.00 |
| Temperature, °C | 21.0 | 21.0 |

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager



TISCH ENVIRONMENTAL, INC.
 145 SOUTH MIAMI AVE.
 VILLAGE OF CLEVELAND, OH 45002
 513.467.9000
 877.283.7810 TOLL FREE
 513.467.9009 FAX
 WWW.TISCH-ENV.COM

AIR POLLUTION MONITORING EQUIPMENT

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Mar 06, 2009 Roots-meter S/N 9833640 Ta (K) - 296
 Operator Tisch Orifice I.D. - 0999 Pa (mm) - 747.20

| PLATE OR Run # | VOLUME START (m3) | VOLUME STOP (m3) | DIFF VOLUME (m3) | DIFF TIME (min) | METER DIFF Hg (mm) | ORFICE DIFF H2O (in.) |
|----------------|-------------------|------------------|------------------|-----------------|--------------------|-----------------------|
| 1 | NA | NA | 1.00 | 1.3890 | 3.2 | 2.00 |
| 2 | NA | NA | 1.00 | 0.9850 | 6.3 | 4.00 |
| 3 | NA | NA | 1.00 | 0.8810 | 7.8 | 5.00 |
| 4 | NA | NA | 1.00 | 0.8410 | 8.6 | 5.50 |
| 5 | NA | NA | 1.00 | 0.6950 | 12.5 | 8.00 |

DATA TABULATION

| Vstd | (x axis) Qstd | (y axis) | Va | (x axis) Qa | (y axis) |
|------------------------------------|---------------|----------|---------------------------|-------------|----------|
| 0.9917 | 0.7139 | 1.4113 | 0.9957 | 0.7168 | 0.8874 |
| 0.9876 | 1.0026 | 1.9959 | 0.9916 | 1.0067 | 1.2549 |
| 0.9854 | 1.1185 | 2.2315 | 0.9894 | 1.1231 | 1.4030 |
| 0.9844 | 1.1706 | 2.3405 | 0.9884 | 1.1753 | 1.4715 |
| 0.9792 | 1.4090 | 2.8227 | 0.9832 | 1.4147 | 1.7747 |
| Qstd slope (m) = 2.03154 | | | Qa slope (m) = 1.27212 | | |
| intercept (b) = -0.03970 | | | intercept (b) = -0.02496 | | |
| coefficient (r) = 0.99999 | | | coefficient (r) = 0.99999 | | |
| y axis = SQRT[H2O(Pa/760)(298/Ta)] | | | y axis = SQRT[H2O(Ta/Pa)] | | |

CALCULATIONS

Vstd = Diff. Vol [(Pa-Diff. Hg)/760] (298/Ta)
 Qstd = Vstd/Time
 Va = Diff Vol [(Pa-Diff Hg)/Pa]
 Qa = Va/Time


For subsequent flow rate calculations:

Qstd = 1/m { [SQRT(H2O(Pa/760)(298/Ta))] - b }
 Qa = 1/m { [SQRT H2O(Ta/Pa)] - b }



TISCH ENVIRONMENTAL, INC.
 145 SOUTH MIAMI AVE.
 VILLAGE OF CLEVELAND, OH 45002
 513.467.9000
 877.263.7610 TOLL FREE
 513.467.9009 FAX
 WWW.TISCH-ENV.COM

AIR POLLUTION MONITORING EQUIPMENT



* y-axis equations:

Qstd series:
$$\sqrt{\Delta H \left(\frac{P_a}{P_{std}} \right) \left(\frac{T_{std}}{T_a} \right)}$$

Qa series:
$$\sqrt{(\Delta H (T_a / P_a))}$$

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

| | |
|------------------|-------------|
| Test Report No.: | C/N/81215/1 |
| Date of Issue: | 2008-12-16 |
| Date Received: | 2008-12-15 |
| Date Tested: | 2008-12-15 |
| Date Completed: | 2008-12-16 |
| Next Due Date: | 2009-12-15 |

ATTN: Mr. Henry Leung

Page: 1 of 1

Certificate of Calibration

Item for calibration:

| | |
|----------------|---------------------------------|
| Description | : Integrating Sound Level Meter |
| Manufacturer | : Brüel & Kjær |
| Model No. | : B&K 2238 |
| Serial No. | : 2337665 |
| Microphone No. | : 2289749 |
| Equipment No. | : N-01-01 |

Test conditions:

| | |
|-------------------|---------------------|
| Room Temperature | : 20 degree Celsius |
| Relative Humidity | : 60% |

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: **Cinotech Consultants Limited**
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

| | |
|------------------|-------------|
| Test Report No.: | C/N/80903-1 |
| Date of Issue: | 2008-09-03 |
| Date Received: | 2008-09-02 |
| Date Tested: | 2008-09-02 |
| Date Completed: | 2008-09-03 |
| Next Due Date: | 2009-09-02 |

ATTN: **Mr. Henry Leung**

Page: 1 of 1

Certificate of Calibration

Item for calibration:

| | |
|----------------|---------------------------------|
| Description | : Integrating Sound Level Meter |
| Manufacturer | : Brüel & Kjær |
| Model No. | : B&K 2238 |
| Serial No. | : 2359311 |
| Microphone No. | : 2346382 |
| Equipment No. | : N-01-03 |

Test conditions:

| | |
|-------------------|---------------------|
| Room Temperature | : 21 degree Celsius |
| Relative Humidity | : 61% |

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**



PATRICK TSE

Laboratory Manager

TEST REPORT

APPLICANT: **Cinotech Consultants Limited**
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

| | |
|------------------|-------------|
| Test Report No.: | C/N/80903-2 |
| Date of Issue: | 2008-09-03 |
| Date Received: | 2008-09-02 |
| Date Tested: | 2008-09-02 |
| Date Completed: | 2008-09-03 |
| Next Due Date: | 2009-09-02 |

ATTN: **Mr. Henry Leung**

Page: 1 of 1

Certificate of Calibration

Item for calibration:

| | |
|---------------|---------------------------------|
| Description | : Integrating Sound Level Meter |
| Manufacturer | : Brüel & Kjær |
| Model No. | : B&K 2238 |
| Serial No. | : 2359303 |
| Equipment No. | : N-01-04 |

Test conditions:

| | |
|-------------------|---------------------|
| Room Temperature | : 21 degree Celsius |
| Relative Humidity | : 61% |

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**



PATRICK TSE

Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

| | |
|------------------|-------------|
| Test Report No.: | C/N/81013/1 |
| Date of Issue: | 2007-10-15 |
| Date Received: | 2008-10-13 |
| Date Tested: | 2008-10-13 |
| Date Completed: | 2008-10-14 |
| Next Due Date: | 2009-10-14 |

ATTN: Mr. Henry Leung

Page: 1 of 1

Certificate of Calibration

Item for calibration:

| | |
|----------------|---------------------------------|
| Description | : Integrating Sound Level Meter |
| Manufacturer | : Brüel & Kjær |
| Model No. | : B&K 2238 |
| Serial No. | : 2394976 |
| Microphone No. | : 2407349 |
| Equipment No. | : N-01-05 |

Test conditions:

| | |
|-------------------|---------------------|
| Room Temperature | : 21 degree Celsius |
| Relative Humidity | : 60% |

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

| Reference Set Point, dB | Instrument Readings, dB |
|-------------------------|-------------------------|
| 94 | 94.0 |
| 114 | 114.0 |

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**



PATRICK TSE

Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

| | |
|------------------|-------------|
| Test Report No.: | C/N/81115/1 |
| Date of Issue: | 2008-11-15 |
| Date Received: | 2008-11-14 |
| Date Tested: | 2008-11-14 |
| Date Completed: | 2008-11-15 |
| Next Due Date: | 2009-11-14 |

ATTN: Mr. Henry Leung

Page: 1 of 1

Item for calibration:

| | |
|---------------|-------------------------|
| Description | : Acoustical Calibrator |
| Manufacturer | : Brüel & Kjær |
| Model No. | : 4231 |
| Serial No. | : 2326353 |
| Project No. | : C13 |
| Equipment No. | : N-02-01 |

Test conditions:

| | |
|-------------------|---------------------|
| Room Temperature | : 20 degree Celsius |
| Relative Humidity | : 59% |
| Pressure | : 1015.2 hPa |

Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

| Sound Pressure Level | Measured SPL | Tolerance |
|----------------------|--------------|---------------|
| At 94 dB SPL | 94.0 | 94.0 ± 0.1 dB |

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**



PATRICK TSE

Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

| | |
|------------------|------------|
| Test Report No.: | C/06/80305 |
| Date of Issue: | 2008-03-05 |
| Date Received: | 2008-03-03 |
| Date Tested: | 2008-03-03 |
| Date Completed: | 2008-03-05 |
| Next Due Date: | 2009-03-04 |

ATTN: Mr. Henry Leung

Page: 1 of 1

Item for calibration:

| | |
|---------------|-------------------------|
| Description | : Acoustical Calibrator |
| Manufacturer | : Brüel & Kjær |
| Model No. | : 4231 |
| Serial No. | : 2343007 |
| Project No. | : C13 |
| Equipment No. | : N-02-02 |

Test conditions:

| | |
|-------------------|---------------------|
| Room Temperature | : 20 degree Celsius |
| Relative Humidity | : 65% |
| Pressure | : 1020.1hPa |

Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

| Sound Pressure Level | Measured SPL | Tolerance |
|----------------------|--------------|---------------|
| At 94 dB SPL | 94.0 | 94.0 ± 0.2 dB |

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

| | |
|------------------|------------|
| Test Report No.: | C/06/90305 |
| Date of Issue: | 2009-03-05 |
| Date Received: | 2009-03-04 |
| Date Tested: | 2009-03-04 |
| Date Completed: | 2009-03-05 |
| Next Due Date: | 2010-03-04 |

ATTN: Mr. Henry Leung

Page: 1 of 1

Item for calibration:

| | |
|---------------|-------------------------|
| Description | : Acoustical Calibrator |
| Manufacturer | : Brüel & Kjær |
| Model No. | : 4231 |
| Serial No. | : 2343007 |
| Project No. | : C13 |
| Equipment No. | : N-02-02 |

Test conditions:

| | |
|-------------------|---------------------|
| Room Temperature | : 20 degree Celsius |
| Relative Humidity | : 65% |
| Pressure | : 1020.1hPa |

Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

| Sound Pressure Level | Measured SPL | Tolerance |
|----------------------|--------------|---------------|
| At 94 dB SPL | 94.0 | 94.0 ± 0.2 dB |

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

| | |
|------------------|-------------|
| Test Report No.: | C/N/80903-3 |
| Date of Issue: | 2008-09-03 |
| Date Received: | 2008-09-02 |
| Date Tested: | 2008-09-02 |
| Date Completed: | 2008-09-03 |
| Next Due Date: | 2009-09-02 |

ATTN: Mr. Henry Leung

Page: 1 of 1

Item for calibration:

| | |
|---------------|-------------------------|
| Description | : Acoustical Calibrator |
| Manufacturer | : Brüel & Kjær |
| Model No. | : 4231 |
| Serial No. | : 2412367 |
| Equipment No. | : N-02-03 |

Test conditions:

| | |
|-------------------|---------------------|
| Room Temperature | : 21 degree Celsius |
| Relative Humidity | : 61% |

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

| Sound Pressure Level (1kHz) | Measured SPL | Tolerance |
|-----------------------------|--------------|----------------|
| At 94 dB SPL | 94.0 | 94.0 ± 0.1 dB |
| At 114 dB SPL | 114.0 | 114.0 ± 0.1 dB |

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**



PATRICK TSE

Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

| | |
|------------------|-------------|
| Test Report No.: | C/W/90204-1 |
| Date of Issue: | 2009-02-05 |
| Date Received: | 2009-02-04 |
| Date Tested: | 2009-02-04 |
| Date Completed: | 2009-02-05 |
| Next Due Date: | 2009-05-04 |

ATTN: Mr. Henry Leung

Page: 1 of 2

Certificate of Calibration

Item for calibration:

| | |
|---------------|---|
| Description | : Sonde Environmental Monitoring System |
| Manufacturer | : YSI |
| Model No. | : 6820-C-M |
| Serial No. | : 02D0126AA |
| Equipment No. | : W.03.01 |
| Project No. | : C013 |

Test conditions:

| | |
|-------------------|---------------------|
| Room Temperature | : 23 degree Celsius |
| Relative Humidity | : 63% |

Test Specifications:

Conductivity & Salinity Sensor, Model: 6560, S/N: 05A1209

1. Conductivity performance check with Potassium Chloride standard solution
2. Salinity performance check with Sodium Chloride standard solution

Dissolved Oxygen Sensor, Model: 6562, S/N: 04A0145

1. Performance check against Winkler titration

Turbidity Sensor, Model: 6136, S/N: 05A1610AJ

1. Calibration check with Formazin standard solution

pH Meter, Model: 6561, S/N: 01J

1. Calibration check with standard pH buffer

Depth Meter

1. Calibration check at 1m water level depth

Methodologies:

1. YSI 6-Series Sonde Environmental Monitoring System Instruction Manual
2. In-house method with reference to APHA and ISO standards

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

| | |
|------------------|-------------|
| Test Report No.: | C/W/90204-1 |
| Date of Issue: | 2009-02-05 |
| Date Received: | 2009-02-04 |
| Date Tested: | 2009-02-04 |
| Date Completed: | 2009-02-05 |
| Next Due Date: | 2009-05-04 |

Page: 2 of 2

Results:

1. Conductivity performance check

| Specific Conductivity, $\mu\text{S}/\text{cm}$ | | Correction, $\mu\text{S}/\text{cm}$ | Acceptable range |
|--|------------------------|-------------------------------------|------------------|
| Salinity Meter (C1) | Theoretical Value (C2) | $D = C1 - C2$ | |
| 1421 | 1420 | 2 | 1420 ± 20 |

2. Salinity Performance check

| Salinity, ppt | | Correction, ppt | Acceptable range |
|--------------------|-------------------|-----------------|------------------|
| Instrument Reading | Theoretical Value | | |
| 30.0 | 30.0 | 0.0 | 30.0 ± 3 |

3. Dissolved Oxygen check

| Oxygen level in water at 20°C | Dissolved Oxygen, mg O ₂ /L | | Correction, mg O ₂ /L | Acceptable range |
|-------------------------------|--|-------------------|----------------------------------|------------------|
| | D.O. Meter | Winkler Titration | | |
| Saturated | 9.1 | 9.1 | 0.0 | ± 0.2 |
| Half-saturated | 5.6 | 5.6 | 0.0 | ± 0.2 |
| Zero | 0.0 | 0.0 | 0.0 | ± 0.2 |

4. Turbidity check

| Turbidity value in solution, NTU | Calibration Value, NTU | Correction, NTU | Acceptable range |
|----------------------------------|------------------------|-----------------|------------------|
| 0.00 | 0.00 | 0.00 | 0.00 ± 0.05 |
| 100 | 100 | 0 | 100 ± 5 |

5. pH Meter check

| Test Parameters | Performance characteristic | Acceptable range |
|---|----------------------------|------------------|
| Liquid junction error ΔpH_j , pH unit | 0.01 | Less than 0.05 |
| Shift on stirring ΔpH_s , pH unit | 0.01 | Less than 0.02 |
| Noise ΔpH_n , pH unit | 0.00 | Less than 0.02 |

6. Depth Meter check

| Instrument Reading, m | Calibration Value, m | Correction, m | Acceptable range |
|-----------------------|----------------------|---------------|------------------|
| 1.0 | 1.00 | 0.00 | 1.00 ± 0.05 |

*****END OF REPORT*****

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

| | |
|------------------|-------------|
| Test Report No.: | C/W/90204-2 |
| Date of Issue: | 2009-02-05 |
| Date Received: | 2009-02-04 |
| Date Tested: | 2009-02-04 |
| Date Completed: | 2009-02-05 |
| Next Due Date: | 2009-05-04 |

ATTN: Mr. Henry Leung

Page: 1 of 2

Certificate of Calibration

Item for calibration:

| | |
|---------------|---|
| Description | : Sonde Environmental Monitoring System |
| Manufacturer | : YSI |
| Model No. | : 6820-C-M |
| Serial No. | : 02D0293AA |
| Equipment No. | : W.03.02 |
| Project No. | : C013 |

Test conditions:

| | |
|-------------------|---------------------|
| Room Temperature | : 23 degree Celsius |
| Relative Humidity | : 63% |

Test Specifications:

Conductivity & Salinity Sensor, Model: 6560, S/N: 02C0886

1. Conductivity performance check with Potassium Chloride standard solution
2. Salinity performance check with Sodium Chloride standard solution

Dissolved Oxygen Sensor, Model: 6562, S/N: 0261137

1. Performance check against Winkler titration

Turbidity Sensor, Model: 6136, S/N: 05F2030AQ

1. Calibration check with Formazin standard solution

pH Meter, Model: 6561, S/N: 02A

1. Calibration check with standard pH buffer

Depth Meter

1. Calibration check at 1m water level depth

Methodologies:

1. YSI 6-Series Sonde Environmental Monitoring System Instruction Manual
2. In-house method with reference to APHA and ISO standards

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

| | |
|------------------|-------------|
| Test Report No.: | C/W/90204-2 |
| Date of Issue: | 2009-02-05 |
| Date Received: | 2009-02-04 |
| Date Tested: | 2009-02-04 |
| Date Completed: | 2009-02-05 |
| Next Due Date: | 2009-05-04 |
| Page: | 2 of 2 |

Results:

1. Conductivity performance check

| Specific Conductivity, $\mu\text{S}/\text{cm}$ | | Correction, $\mu\text{S}/\text{cm}$ | Acceptable range |
|--|------------------------|-------------------------------------|------------------|
| Salinity Meter (C1) | Theoretical Value (C2) | $D = C1 - C2$ | |
| 1420 | 1420 | 0 | 1420 ± 20 |

2. Salinity Performance check

| Salinity, ppt | | Correction, ppt | Acceptable range |
|--------------------|-------------------|-----------------|------------------|
| Instrument Reading | Theoretical Value | | |
| 30.1 | 30.0 | 0.1 | 30.0 ± 3 |

3. Dissolved Oxygen check

| Oxygen level in water at 20°C | Dissolved Oxygen, mg O ₂ /L | | Correction, mg O ₂ /L | Acceptable range |
|-------------------------------|--|-------------------|----------------------------------|------------------|
| | D.O. Meter | Winkler Titration | | |
| Saturated | 9.0 | 9.0 | 0.0 | ± 0.2 |
| Half-saturated | 5.8 | 5.8 | 0.0 | ± 0.2 |
| Zero | 0.0 | 0.0 | 0.0 | ± 0.2 |

4. Turbidity check

| Turbidity value in solution, NTU | Calibration Value, NTU | Correction, NTU | Acceptable range |
|----------------------------------|------------------------|-----------------|------------------|
| 0.00 | 0.00 | 0.00 | 0.00 ± 0.05 |
| 100 | 100 | 0 | 100 ± 5 |

5. pH Meter check

| Test Parameters | Performance characteristic | Acceptable range |
|---|----------------------------|------------------|
| Liquid junction error ΔpH_j , pH unit | 0.01 | Less than 0.05 |
| Shift on stirring ΔpH_s , pH unit | 0.01 | Less than 0.02 |
| Noise ΔpH_n , pH unit | 0.01 | Less than 0.02 |

6. Depth Meter check

| Instrument Reading, m | Calibration Value, m | Correction, m | Acceptable range |
|-----------------------|----------------------|---------------|------------------|
| 1.0 | 1.00 | 0.00 | 1.00 ± 0.05 |

*****END OF REPORT*****

**APPENDIX C
ENVIRONMENTAL MONITORING
SCHEDULES**

**Contract No. HY/2003/19 - Improvement to Tung chung Road between Lung Tseng Tau and Cheung Sha
Air, Noise and Water Quality Monitoring Schedule for March 2009**

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|---------------|----------------------------|-----------|-------------------------------------|-----------|---------------|-----------|
| 1-Mar | 2-Mar | 3-Mar | 4-Mar | 5-Mar | 6-Mar | 7-Mar |
| | Water Quality | | Water Quality Noise | 24 hr TSP | Water Quality | |
| 8-Mar | 9-Mar | 10-Mar | 11-Mar | 12-Mar | 13-Mar | 14-Mar |
| | Water Quality | | Water Quality Noise 24 hr TSP | | Water Quality | |
| 15-Mar | 16-Mar | 17-Mar | 18-Mar | 19-Mar | 20-Mar | 21-Mar |
| | Water Quality | 24 hr TSP | Water Quality Noise | | Water Quality | |
| 22-Mar | 23-Mar | 24-Mar | 25-Mar | 26-Mar | 27-Mar | 28-Mar |
| | Water Quality 24 hr TSP | | Water Quality Noise | | Water Quality | 24 hr TSP |
| 29-Mar | 30-Mar | 31-Mar | 1-Apr | 2-Apr | 3-Apr | 4-Apr |
| | Water Quality | | Water Quality Noise | 24 hr TSP | Water Quality | |

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Remarks: * Construction Noise Levels will be monitored when construction works perform at 19:00 - 23:00 and within a radius of 300m from the noise monitoring locaitons.

**Contract No. HY/2003/19 - Improvement to Tung chung Road between Lung Tseng Tau and Cheung Sha
Tentative Air, Noise and Water Quality Monitoring Schedule for April 2009**

| Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday |
|---------------|----------------------------|----------------------------|-------------------------------------|----------------------------|---------------|---------------|
| 29-Mar | 30-Mar | 31-Mar | 1-Apr | 2-Apr | 3-Apr | 4-Apr |
| | Water Quality | | Water Quality Noise | 24 hr TSP | Water Quality | |
| 5-Apr | 6-Apr | 7-Apr | 8-Apr | 9-Apr | 10-Apr | 11-Apr |
| | Water Quality | | Water Quality Noise 24 hr TSP | Water Quality | | |
| 12-Apr | 13-Apr | 14-Apr | 15-Apr | 16-Apr | 17-Apr | 18-Apr |
| | | Water Quality 24 hr TSP | Water Quality Noise | | Water Quality | |
| 19-Apr | 20-Apr | 21-Apr | 22-Apr | 23-Apr | 24-Apr | 25-Apr |
| | Water Quality 24 hr TSP | | Water Quality Noise | | Water Quality | 24 hr TSP |
| 26-Apr | 27-Apr | 28-Apr | 29-Apr | 30-Apr | 1-May | 2-May |
| | Water Quality | | Water Quality Noise | Water Quality 24 hr TSP | | |

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Remarks: * Construction Noise Levels will be monitored when construction works perform at 19:00 - 23:00 and within a radius of 300m from the noise monitoring locaitons.

**APPENDIX D
24-HOUR TSP MONITORING
RESULTS ,GRAPHICAL
PRESENTATION AND WIND DATA**

Appendix D - 24-hour TSP Monitoring Results

Location AM1 - YMCA of Hong Kong Christian College

| Date | Filter Weight (g) | | Flow Rate (m ³ /min.) | | Elapse Time | | Sampling Time(hrs.) | Conc. (µg/m ³) | Weather Condition | Air Temp. (K) | Atmospheric Pressure(Pa) | Particulate weight(g) | Av. flow (m ³ /min) | Total vol. (m ³) |
|-----------|-------------------|--------|----------------------------------|-------|-------------|--------|---------------------|----------------------------|-------------------|---------------|--------------------------|-----------------------|--------------------------------|------------------------------|
| | Initial | Final | Initial | Final | Initial | Final | | | | | | | | |
| 5-Mar-09 | 2.9109 | 2.9714 | 1.22 | 1.22 | 4805.7 | 4829.7 | 24.0 | 34.3 | Cloudy | 291.5 | 761.5 | 0.0605 | 1.22 | 1762.7 |
| 11-Mar-09 | 2.8690 | 2.9309 | 1.23 | 1.23 | 4829.7 | 4853.7 | 24.0 | 35.1 | Cloudy | 292.1 | 765.4 | 0.0619 | 1.23 | 1765.4 |
| 17-Mar-09 | 2.8830 | 2.9852 | 1.22 | 1.22 | 4853.7 | 4877.7 | 24.0 | 58.1 | Sunny | 293.6 | 764.8 | 0.1022 | 1.22 | 1760.5 |
| 23-Mar-09 | 2.8467 | 2.9690 | 1.22 | 1.22 | 4877.7 | 4901.7 | 24.0 | 69.9 | Cloudy | 296.2 | 762.6 | 0.1223 | 1.22 | 1750.3 |
| 28-Mar-09 | 2.8327 | 2.9316 | 1.22 | 1.22 | 4901.7 | 4925.7 | 24.0 | 56.2 | Cloudy | 293.4 | 763.1 | 0.0989 | 1.22 | 1759.0 |
| | | | | | | | | Min | | | | | | |
| | | | | | | | | Max | | | | | | |
| | | | | | | | | Average | | | | | | |




Location AM2 - House in Leyburn Villas

| Date | Filter Weight (g) | | Flow Rate (m ³ /min.) | | Elapse Time | | Sampling Time(hrs.) | Conc. (µg/m ³) | Weather Condition | Air Temp. (K) | Atmospheric Pressure(Pa) | Particulate weight(g) | Av. flow (m ³ /min) | Total vol. (m ³) |
|-----------|-------------------|--------|----------------------------------|-------|-------------|--------|---------------------|----------------------------|-------------------|---------------|--------------------------|-----------------------|--------------------------------|------------------------------|
| | Initial | Final | Initial | Final | Initial | Final | | | | | | | | |
| 5-Mar-09 | 2.8740 | 2.9612 | 1.22 | 1.22 | 9599.3 | 9623.3 | 24.0 | 49.8 | Cloudy | 291.5 | 761.5 | 0.0872 | 1.22 | 1752.1 |
| 11-Mar-09 | 2.8541 | 2.9141 | 1.22 | 1.22 | 9623.3 | 9647.3 | 24.0 | 34.2 | Cloudy | 292.1 | 765.4 | 0.0600 | 1.22 | 1754.6 |
| 17-Mar-09 | 2.8618 | 2.9224 | 1.22 | 1.22 | 9647.3 | 9671.3 | 24.0 | 34.6 | Sunny | 293.6 | 764.8 | 0.0606 | 1.22 | 1750.0 |
| 23-Mar-09 | 4.1896 | 4.3154 | 1.21 | 1.21 | 9671.3 | 9695.3 | 24.0 | 72.3 | Cloudy | 296.2 | 762.6 | 0.1258 | 1.21 | 1740.6 |
| 28-Mar-09 | 2.8966 | 2.9733 | 1.21 | 1.21 | 9695.3 | 9719.3 | 24.0 | 43.9 | Cloudy | 293.4 | 763.1 | 0.0767 | 1.21 | 1748.6 |
| | | | | | | | | Min | | | | | | |
| | | | | | | | | Max | | | | | | |
| | | | | | | | | Average | | | | | | |

Location AM4 - No.31 South Lantau Road

| Date | Filter Weight (g) | | Flow Rate (m ³ /min.) | | Elapse Time | | Sampling Time(hrs.) | Conc. (µg/m ³) | Weather Condition | Air Temp. (K) | Atmospheric Pressure(Pa) | Particulate weight(g) | Av. flow (m ³ /min) | Total vol. (m ³) |
|-----------|-------------------|--------|----------------------------------|-------|-------------|--------|---------------------|----------------------------|-------------------|---------------|--------------------------|-----------------------|--------------------------------|------------------------------|
| | Initial | Final | Initial | Final | Initial | Final | | | | | | | | |
| 5-Mar-09 | 2.8555 | 2.9504 | 1.23 | 1.23 | 9454.5 | 9478.5 | 24.0 | 53.7 | Cloudy | 291.5 | 761.5 | 0.0949 | 1.23 | 1767.7 |
| 11-Mar-09 | 2.8942 | 3.0213 | 1.23 | 1.23 | 9478.5 | 9502.5 | 24.0 | 71.8 | Cloudy | 292.1 | 765.4 | 0.1271 | 1.23 | 1770.2 |
| 17-Mar-09 | 2.8669 | 2.9658 | 1.23 | 1.23 | 9502.5 | 9526.5 | 24.0 | 56.0 | Sunny | 293.6 | 764.8 | 0.0989 | 1.23 | 1765.6 |
| 23-Mar-09 | 4.1996 | 4.3670 | 1.22 | 1.22 | 9526.5 | 9550.5 | 24.0 | 95.3 | Cloudy | 296.2 | 762.6 | 0.1674 | 1.22 | 1756.0 |
| 28-Mar-09 | 2.8574 | 2.9930 | 1.23 | 1.22 | 9550.5 | 9574.5 | 24.0 | 76.9 | Cloudy | 293.4 | 763.1 | 0.1356 | 1.23 | 1764.2 |
| | | | | | | | | Min | | | | | | |
| | | | | | | | | Max | | | | | | |
| | | | | | | | | Average | | | | | | |

24-hour TSP Levels



Title
 Contract No. HY/2003/19
 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha
 Graphical Presentation of 24-hour TSP Monitoring Results


| | |
|--------------|--------|
| Scale | N.T.S |
| Date | Mar 09 |

| | |
|--------------------|--------|
| Project No. | MA6030 |
| Appendix | D |



Wind Data (HK International Airport)


(於香港時間 2009 年03月05日23時50分更新) (Updated at 23:50H on 5 Mar 2009)



r2c

© 香港天文台 Hong Kong Observatory

(於香港時間 2009 年03月11日23時50分更新) (Updated at 23:50H on 11 Mar 2009)




r2c

© 香港天文台 Hong Kong Observatory

| | | | | |
|-------|---|--------|------------|----------|
| Title | Contract No. HY/2003/19 | Scale | Project | CINOTECH |
| | Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha | N.T.S | No. MA6030 | |
| | Wind Data Extracted from the Hong Kong Observatory (HK International Airport) | Date | Appendix | |
| | | Mar 09 | D | |

Wind Data (HK International Airport)


(於香港時間 2009 年03月17日23時50分更新) (Updated at 23:50H on 17 Mar 2009)



r2c

© 香港天文台 Hong Kong Observatory

(於香港時間 2009 年03月23日23時50分更新) (Updated at 23:50H on 23 Mar 2009)




r2c

© 香港天文台 Hong Kong Observatory

| | | | | |
|-------|---|--------|------------|----------|
| Title | Contract No. HY/2003/19 | Scale | Project | CINOTECH |
| | Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha | N.T.S | No. MA6030 | |
| | Wind Data Extracted from the Hong Kong Observatory (HK International Airport) | Date | Appendix | |
| | | Mar 09 | D | |

Wind Data (HK International Airport)

(於香港時間 2009 年03月28日23時50分更新) (Updated at 23:50H on 28 Mar 2009)



27/03/2009

香港時間 (時) Hong Kong Time (Hour)

28/03/2009

r2c

© 香港天文台 Hong Kong Observatory

Title

Contract No. HY/2003/19
Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha

Wind Data Extracted from the Hong Kong Observatory (HK International Airport)

Scale

N.T.S

Date

Mar 09

Project

No. MA6030


Appendix

D

CINOTECH

Wind Data (Cheung Chau)


(於香港時間 2009 年03月05日23時50分更新) (Updated at 23:50H on 5 Mar 2009)



cch

© 香港天文台 Hong Kong Observatory

(於香港時間 2009 年03月11日23時50分更新) (Updated at 23:50H on 11 Mar 2009)



cch

© 香港天文台 Hong Kong Observatory

Title

Contract No. HY/2003/19
Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha

Wind Data Extracted from the Hong Kong Observatory (Cheung Chau)

Scale

N.T.S

Date

Mar 09

Project

No. MA6030


Appendix

D

CINOTECH

Wind Data (Cheung Chau)


(於香港時間 2009 年03月17日23時50分更新) (Updated at 23:50H on 17 Mar 2009)



cch

© 香港天文台 Hong Kong Observatory

(於香港時間 2009 年03月23日23時50分更新) (Updated at 23:50H on 23 Mar 2009)



cch

© 香港天文台 Hong Kong Observatory

Title

Contract No. HY/2003/19
Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha

Scale

N.T.S

Project

No. MA6030

Date

Mar 09

Appendix


D

CINOTECH

Wind Data Extracted from the Hong Kong Observatory (Cheung Chau)

Wind Data (Cheung Chau)

(於香港時間 2009 年 03 月 28 日 23 時 50 分更新) (Updated at 23:50H on 28 Mar 2009)



| | | | |
|--|----------------|-----------------------|-----------------|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Wind Data Extracted from the Hong Kong Observatory (Cheung Chau) | Scale N.T.S | Project No. MA6030 | CINOTECH |
| | Date Mar 09 | Appendix D | |

**APPENDIX E
NOISE MONITORING RESULTS AND
GRAPHICAL PRESENTATION**

Appendix E - Noise Monitoring Results

| Location NM1 - No. 28 Lung Tseng Tau | | | | | |
|--------------------------------------|-------|---------|-----------------|-----------------|-----------------|
| Date | Time | Weather | dB (A) (30-min) | | |
| | | | L _{eq} | L ₁₀ | L ₉₀ |
| 4-Mar-09 | 09:40 | Cloudy | 63.9 | 66.0 | 61.0 |
| 11-Mar-09 | 09:40 | Fine | 63.2 | 65.5 | 60.5 |
| 18-Mar-09 | 09:40 | Fine | 64.2 | 66.5 | 61.0 |
| 25-Mar-09 | 09:40 | Cloudy | 63.8 | 66.0 | 61.0 |
| | | Average | 63.8 | 66.0 | 60.9 |
| | | Minimum | 63.2 | 65.5 | 60.5 |
| | | Maximum | 64.2 | 66.5 | 61.0 |

| Location NM2 - YMCA of HK Christian College | | | | | |
|---|-------|---------|-----------------|-----------------|-----------------|
| Date | Time | Weather | dB (A) (30-min) | | |
| | | | L _{eq} | L ₁₀ | L ₉₀ |
| 4-Mar-09 | 09:00 | Cloudy | 52.7 | 54.5 | 50.0 |
| 11-Mar-09 | 09:00 | Fine | 52.2 | 53.5 | 48.5 |
| 18-Mar-09 | 09:00 | Fine | 51.8 | 53.5 | 49.5 |
| 25-Mar-09 | 09:00 | Cloudy | 53.4 | 55.5 | 49.5 |
| | | Average | 52.6 | 54.3 | 49.4 |
| | | Minimum | 51.8 | 53.5 | 48.5 |
| | | Maximum | 53.4 | 55.5 | 50.0 |

| Location NM3 - No. 37 Shek Lau Po | | | | | |
|-----------------------------------|-------|---------|-----------------|-----------------|-----------------|
| Date | Time | Weather | dB (A) (30-min) | | |
| | | | L _{eq} | L ₁₀ | L ₉₀ |
| 4-Mar-09 | 10:20 | Cloudy | 39.8 | 41.0 | 39.0 |
| 11-Mar-09 | 10:20 | Fine | 40.2 | 41.0 | 39.0 |
| 18-Mar-09 | 10:20 | Fine | 40.1 | 41.0 | 39.0 |
| 25-Mar-09 | 10:20 | Cloudy | 40.0 | 41.5 | 38.5 |
| | | Average | 40.0 | 41.1 | 38.9 |
| | | Minimum | 39.8 | 41.0 | 38.5 |
| | | Maximum | 40.2 | 41.5 | 39.0 |

| Location NM4 - No.1 Shek Mun Kap | | | | | |
|----------------------------------|-------|---------|-----------------|-----------------|-----------------|
| Date | Time | Weather | dB (A) (30-min) | | |
| | | | L _{eq} | L ₁₀ | L ₉₀ |
| 4-Mar-09 | 11:00 | Cloudy | 51.8 | 53.5 | 49.0 |
| 11-Mar-09 | 11:00 | Fine | 51.5 | 53.5 | 49.5 |
| 18-Mar-09 | 11:00 | Fine | 51.2 | 53.5 | 48.5 |
| 25-Mar-09 | 11:00 | Cloudy | 51.6 | 53.5 | 48.5 |
| | | Average | 51.5 | 53.5 | 48.9 |
| | | Minimum | 51.2 | 53.5 | 48.5 |
| | | Maximum | 51.8 | 53.5 | 49.5 |




Appendix E - Noise Monitoring Results

| Location NM5 - Tung Chung Au Country Parks Management Centre | | | | | |
|--|-------|---------|-----------------|-----------------|-----------------|
| Date | Time | Weather | dB (A) (30-min) | | |
| | | | L _{eq} | L ₁₀ | L ₉₀ |
| 4-Mar-09 | 13:00 | Cloudy | 49.6 | 51.5 | 47.5 |
| 11-Mar-09 | 13:00 | Fine | 51.1 | 52.5 | 48.5 |
| 18-Mar-09 | 13:00 | Fine | 50.9 | 52.0 | 48.0 |
| 25-Mar-09 | 13:00 | Cloudy | 51.2 | 52.5 | 48.0 |
| | | Average | 50.7 | 52.1 | 48.0 |
| | | Minimum | 49.6 | 51.5 | 47.5 |
| | | Maximum | 51.2 | 52.5 | 48.5 |

| Location NM6 - D75 Leyburn Villa | | | | | |
|----------------------------------|-------|---------|-----------------|-----------------|-----------------|
| Date | Time | Weather | dB (A) (30-min) | | |
| | | | L _{eq} | L ₁₀ | L ₉₀ |
| 4-Mar-09 | 13:45 | Cloudy | 40.0 | 41.5 | 39.0 |
| 11-Mar-09 | 13:45 | Fine | 39.9 | 41.0 | 39.0 |
| 18-Mar-09 | 13:45 | Fine | 40.2 | 41.5 | 38.5 |
| 25-Mar-09 | 13:45 | Cloudy | 40.3 | 41.5 | 38.5 |
| | | Average | 40.1 | 41.4 | 38.8 |
| | | Minimum | 39.9 | 41.0 | 38.5 |
| | | Maximum | 40.3 | 41.5 | 39.0 |




| Location NM8 - No. 31 South Lantau Road | | | | | |
|---|-------|---------|-----------------|-----------------|-----------------|
| Date | Time | Weather | dB (A) (30-min) | | |
| | | | L _{eq} | L ₁₀ | L ₉₀ |
| 4-Mar-09 | 14:25 | Cloudy | 62.1 | 64.5 | 59.5 |
| 11-Mar-09 | 14:25 | Fine | 61.9 | 63.5 | 59.5 |
| 18-Mar-09 | 14:25 | Fine | 61.6 | 64.0 | 58.5 |
| 25-Mar-09 | 14:25 | Cloudy | 61.7 | 63.5 | 58.5 |
| | | Average | 61.8 | 63.9 | 59.0 |
| | | Minimum | 61.6 | 63.5 | 58.5 |
| | | Maximum | 62.1 | 64.5 | 59.5 |

Noise Levels




| | | | |
|---|----------------|-----------------------|--|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Construction Noise Monitoring Results | Scale N.T.S | Project No. MA6030 | |
| | Date Mar 09 | Appendix E | |

Noise Levels



| | | | |
|---|----------------|-----------------------|--|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Construction Noise Monitoring Results | Scale N.T.S | Project No. MA6030 | |
| | Date Mar 09 | Appendix E | |

Noise Levels



| | | | |
|---|----------------|-----------------------|--|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Construction Noise Monitoring Results | Scale N.T.S | Project No. MA6030 | |
| | Date Mar 09 | Appendix E | |

**APPENDIX F
WATER QUALITY MONITORING
RESULTS AND GRAPHICAL
PRESENTATION**

Water Quality Monitoring Results at 15_I

| Date | Weather Condition | Sea Condition* | Sampling Time | Depth (m) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|-----------|-------------------|----------------|---------------|-----------|------|------------------|---------|------------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| 2-Mar-09 | Fine | Calm | 13:50 | Middle | 0.09 | 19.3 19.3 | 19.3 | 7.5 7.5 | 7.5 | 0.02 0.02 | 0.02 | 90.8 90.6 | 90.7 | 7.1 7.0 | 7.1 | 1.3 1.4 | 1.4 | <2.5 <2.5 | <2.5 |
| 4-Mar-09 | Fine | Calm | 12:06 | Middle | 0.09 | 19.3 19.3 | 19.3 | 7.5 7.5 | 7.5 | 0.02 0.02 | 0.02 | 92.1 91.9 | 92 | 7.4 7.4 | 7.4 | 1.4 1.5 | 1.5 | <2.5 <2.5 | <2.5 |
| 6-Mar-09 | Fine | Calm | 12:06 | Middle | 0.09 | 19.0 19.0 | 19 | 7.5 7.5 | 7.5 | 0.02 0.02 | 0.02 | 91.8 91.6 | 91.7 | 7.4 7.4 | 7.4 | 1.5 1.6 | 1.6 | <2.5 <2.5 | <2.5 |
| 9-Mar-09 | Fine | Calm | 12:00 | Middle | 0.09 | 18.9 18.9 | 18.9 | 7.5 7.5 | 7.5 | 0.02 0.02 | 0.02 | 91.7 91.4 | 91.6 | 7.5 7.5 | 7.5 | 1.4 1.5 | 1.5 | <2.5 <2.5 | <2.5 |
| 11-Mar-09 | Fine | Calm | 12:12 | Middle | 0.09 | 19.0 19.0 | 19 | 7.6 7.5 | 7.6 | 0.02 0.02 | 0.02 | 92.0 91.7 | 91.9 | 7.5 7.5 | 7.5 | 1.5 1.6 | 1.6 | <2.5 <2.5 | <2.5 |
| 13-Mar-09 | Fine | Calm | 11:45 | Middle | 0.09 | 18.9 19.0 | 19 | 7.6 7.6 | 7.6 | 0.02 0.02 | 0.02 | 92.6 92.3 | 92.5 | 7.5 7.5 | 7.5 | 1.3 1.4 | 1.4 | <2.5 <2.5 | <2.5 |
| 16-Mar-09 | Sunny | Calm | 12:09 | Middle | 0.09 | 18.9 18.9 | 18.9 | 7.7 7.7 | 7.7 | 0.02 0.02 | 0.02 | 92.1 91.8 | 92 | 7.5 7.5 | 7.5 | 1.4 1.5 | 1.5 | <2.5 <2.5 | <2.5 |
| 18-Mar-09 | Sunny | Calm | 11:39 | Middle | 0.09 | 19.5 19.5 | 19.5 | 7.6 7.6 | 7.6 | 0.02 0.02 | 0.02 | 92.7 92.4 | 92.6 | 7.5 7.5 | 7.5 | 1.5 1.6 | 1.6 | <2.5 <2.5 | <2.5 |
| 20-Mar-09 | Sunny | Calm | 11:49 | Middle | 0.09 | 19.5 19.5 | 19.5 | 7.7 7.6 | 7.7 | 0.02 0.02 | 0.02 | 92.4 92.1 | 92.3 | 7.5 7.5 | 7.5 | 1.7 1.8 | 1.8 | <2.5 <2.5 | <2.5 |
| 23-Mar-09 | Cloudy | Calm | 12:07 | Middle | 0.09 | 19.6 19.6 | 19.6 | 7.6 7.6 | 7.6 | 0.02 0.02 | 0.02 | 90.6 90.4 | 90.5 | 7.4 7.4 | 7.4 | 1.5 1.6 | 1.6 | <2.5 <2.5 | <2.5 |
| 25-Mar-09 | Cloudy | Calm | 12:23 | Middle | 0.09 | 19.6 19.6 | 19.6 | 7.5 7.5 | 7.5 | 0.02 0.02 | 0.02 | 92.5 92.3 | 92.4 | 7.5 7.4 | 7.5 | 1.4 1.5 | 1.5 | <2.5 <2.5 | <2.5 |
| 27-Mar-09 | Cloudy | Calm | 12:01 | Middle | 0.09 | 19.6 19.6 | 19.6 | 7.6 7.6 | 7.6 | 0.02 0.02 | 0.02 | 96.1 95.9 | 96 | 7.6 7.6 | 7.6 | 1.6 1.7 | 1.7 | <2.5 <2.5 | <2.5 |
| 30-Mar-09 | Sunny | Calm | 12:31 | Middle | 0.09 | 19.5 19.5 | 19.5 | 7.5 7.5 | 7.5 | 0.02 0.02 | 0.02 | 95.3 95.1 | 95.2 | 7.6 7.6 | 7.6 | 1.4 1.5 | 1.5 | <2.5 <2.5 | <2.5 |

The reporting limit for laboratory analysis of suspended solids is 2.5 mg/L. For the results below the reporting limit, the SS level will be taken as 2.5 mg/L.

Remarks: * Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher

Water Quality Monitoring Results at 15_R

| Date | Weather Condition | Sea Condition* | Sampling Time | Depth (m) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|-----------|-------------------|----------------|---------------|-----------|------|------------------|---------|-------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| 2-Mar-09 | Fine | Calm | 13:44 | Middle | 0.08 | 19.3 | 19.3 | 7.5 | 7.5 | 0.02 | 0.02 | 91.3 | 91.2 | 7.1 | 7.1 | 1.4 | 1.5 | <2.5 | <2.5 |
| | | | | | | 19.3 | | 7.5 | | 0.02 | | 91.1 | | 7.1 | | 1.5 | | | |
| 4-Mar-09 | Fine | Calm | 11:59 | Middle | 0.08 | 19.2 | 19.3 | 7.4 | 7.4 | 0.02 | 0.02 | 92.6 | 92.5 | 7.5 | 7.5 | 1.5 | 1.6 | <2.5 | <2.5 |
| | | | | | | 19.3 | | 7.4 | | 0.02 | | 92.4 | | 7.5 | | 1.6 | | | |
| 6-Mar-09 | Fine | Calm | 11:59 | Middle | 0.08 | 18.9 | 18.9 | 7.5 | 7.5 | 0.02 | 0.02 | 92.3 | 92.2 | 7.5 | 7.5 | 1.6 | 1.7 | <2.5 | <2.5 |
| | | | | | | 18.9 | | 7.5 | | 0.02 | | 92.1 | | 7.4 | | 1.7 | | | |
| 9-Mar-09 | Fine | Calm | 11:53 | Middle | 0.08 | 18.9 | 18.9 | 7.6 | 7.6 | 0.02 | 0.02 | 81.4 | 81.3 | 6.5 | 6.5 | 1.5 | 1.6 | <2.5 | <2.5 |
| | | | | | | 18.9 | | 7.6 | | 0.02 | | 81.2 | | 6.5 | | 1.6 | | | |
| 11-Mar-09 | Fine | Calm | 12:05 | Middle | 0.08 | 18.9 | 18.9 | 7.7 | 7.7 | 0.02 | 0.02 | 81.7 | 81.6 | 6.5 | 6.5 | 1.6 | 1.7 | <2.5 | <2.5 |
| | | | | | | 18.9 | | 7.7 | | 0.02 | | 81.5 | | 6.5 | | 1.7 | | | |
| 13-Mar-09 | Fine | Calm | 11:38 | Middle | 0.08 | 18.9 | 18.9 | 7.7 | 7.7 | 0.02 | 0.02 | 82.3 | 82.2 | 6.5 | 6.5 | 1.4 | 1.5 | <2.5 | <2.5 |
| | | | | | | 18.9 | | 7.7 | | 0.02 | | 82.1 | | 6.5 | | 1.5 | | | |
| 16-Mar-09 | Sunny | Calm | 12:03 | Middle | 0.08 | 18.9 | 18.9 | 7.8 | 7.8 | 0.02 | 0.02 | 81.8 | 81.7 | 6.5 | 6.5 | 1.5 | 1.6 | <2.5 | <2.5 |
| | | | | | | 18.9 | | 7.8 | | 0.02 | | 81.6 | | 6.5 | | 1.6 | | | |
| 18-Mar-09 | Sunny | Calm | 11:32 | Middle | 0.08 | 19.5 | 19.5 | 7.7 | 7.7 | 0.02 | 0.02 | 82.4 | 82.3 | 6.5 | 6.5 | 1.6 | 1.7 | <2.5 | <2.5 |
| | | | | | | 19.5 | | 7.7 | | 0.02 | | 82.2 | | 6.5 | | 1.7 | | | |
| 20-Mar-09 | Sunny | Calm | 11:42 | Middle | 0.08 | 19.5 | 19.5 | 7.8 | 7.8 | 0.02 | 0.02 | 82.1 | 82 | 6.5 | 6.5 | 1.8 | 1.9 | <2.5 | <2.5 |
| | | | | | | 19.5 | | 7.8 | | 0.02 | | 81.9 | | 6.5 | | 1.9 | | | |
| 23-Mar-09 | Cloudy | Calm | 12:00 | Middle | 0.08 | 19.5 | 19.5 | 7.7 | 7.7 | 0.02 | 0.02 | 85.4 | 85.4 | 6.9 | 6.9 | 1.6 | 1.7 | <2.5 | <2.5 |
| | | | | | | 19.5 | | 7.7 | | 0.02 | | 85.3 | | 6.9 | | 1.7 | | | |
| 25-Mar-09 | Cloudy | Calm | 12:16 | Middle | 0.08 | 19.6 | 19.6 | 7.6 | 7.6 | 0.02 | 0.02 | 87.3 | 87.3 | 7.0 | 7 | 1.5 | 1.6 | <2.5 | <2.5 |
| | | | | | | 19.6 | | 7.6 | | 0.02 | | 87.2 | | 7.0 | | 1.6 | | | |
| 27-Mar-09 | Cloudy | Calm | 11:54 | Middle | 0.08 | 19.5 | 19.5 | 7.7 | 7.7 | 0.02 | 0.02 | 90.9 | 90.9 | 7.1 | 7.1 | 1.7 | 1.8 | <2.5 | <2.5 |
| | | | | | | 19.5 | | 7.7 | | 0.02 | | 90.8 | | 7.1 | | 1.8 | | | |
| 30-Mar-09 | Sunny | Calm | 12:25 | Middle | 0.08 | 19.5 | 19.5 | 7.6 | 7.6 | 0.02 | 0.02 | 90.1 | 90.1 | 7.1 | 7.1 | 1.5 | 1.6 | <2.5 | <2.5 |
| | | | | | | 19.5 | | 7.6 | | 0.02 | | 90.0 | | 7.1 | | 1.6 | | | |

The reporting limit for laboratory analysis of suspended solids is 2.5 mg/L. For the results below the reporting limit, the SS level will be taken as 2.5 mg/L.

Remarks: * Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher

Water Quality Monitoring Results at 18_I

| Date | Weather Condition | Sea Condition* | Sampling Time | Depth (m) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|-----------|-------------------|----------------|---------------|-----------|-----|------------------|---------|-------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| 2-Mar-09 | Fine | Calm | 13:36 | Middle | 0.1 | 19.2 | 19.2 | 7.7 | 7.7 | 0.02 | 0.02 | 90.5 | 90.5 | 7.1 | 7.1 | 1.3 | 1.4 | <2.5 | <2.5 |
| | | | | | | 19.2 | | 7.7 | | 0.02 | | 90.4 | | 7.0 | | 1.4 | | | |
| 4-Mar-09 | Fine | Calm | 11:51 | Middle | 0.1 | 19.1 | 19.1 | 7.6 | 7.6 | 0.02 | 0.02 | 91.8 | 91.8 | 7.4 | 7.4 | 1.4 | 1.5 | <2.5 | <2.5 |
| | | | | | | 19.1 | | 7.6 | | 0.02 | | 91.7 | | 7.4 | | 1.5 | | | |
| 6-Mar-09 | Fine | Calm | 11:51 | Middle | 0.1 | 18.8 | 18.8 | 7.7 | 7.7 | 0.02 | 0.02 | 91.5 | 91.5 | 7.4 | 7.4 | 1.5 | 1.6 | <2.5 | <2.5 |
| | | | | | | 18.8 | | 7.7 | | 0.02 | | 91.4 | | 7.4 | | 1.6 | | | |
| 9-Mar-09 | Fine | Calm | 11:45 | Middle | 0.1 | 18.8 | 18.8 | 7.8 | 7.8 | 0.02 | 0.02 | 88.6 | 88.9 | 7.2 | 7.3 | 1.4 | 1.5 | <2.5 | <2.5 |
| | | | | | | 18.8 | | 7.8 | | 0.02 | | 89.1 | | 7.3 | | 1.5 | | | |
| 11-Mar-09 | Fine | Calm | 11:57 | Middle | 0.1 | 18.8 | 18.8 | 7.9 | 7.9 | 0.02 | 0.02 | 88.9 | 89.2 | 7.2 | 7.3 | 1.6 | 1.7 | <2.5 | <2.5 |
| | | | | | | 18.8 | | 7.9 | | 0.02 | | 89.4 | | 7.3 | | 1.7 | | | |
| 13-Mar-09 | Fine | Calm | 11:30 | Middle | 0.1 | 18.8 | 18.8 | 8.0 | 8 | 0.02 | 0.02 | 89.5 | 89.8 | 7.3 | 7.3 | 1.5 | 1.6 | <2.5 | <2.5 |
| | | | | | | 18.8 | | 8.0 | | 0.02 | | 90.0 | | 7.3 | | 1.6 | | | |
| 16-Mar-09 | Sunny | Calm | 11:54 | Middle | 0.1 | 18.8 | 18.8 | 8.0 | 8 | 0.02 | 0.02 | 89.0 | 89.3 | 7.3 | 7.3 | 1.6 | 1.7 | <2.5 | <2.5 |
| | | | | | | 18.8 | | 8.0 | | 0.02 | | 89.5 | | 7.3 | | 1.7 | | | |
| 18-Mar-09 | Sunny | Calm | 11:24 | Middle | 0.1 | 19.3 | 19.3 | 8.0 | 8 | 0.02 | 0.02 | 89.6 | 89.9 | 7.3 | 7.3 | 1.6 | 1.7 | <2.5 | <2.5 |
| | | | | | | 19.3 | | 7.9 | | 0.02 | | 90.1 | | 7.3 | | 1.7 | | | |
| 20-Mar-09 | Sunny | Calm | 11:34 | Middle | 0.1 | 19.4 | 19.4 | 8.0 | 8 | 0.02 | 0.02 | 89.3 | 89.6 | 7.3 | 7.3 | 1.7 | 1.8 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 8.0 | | 0.02 | | 89.8 | | 7.3 | | 1.8 | | | |
| 23-Mar-09 | Cloudy | Calm | 11:52 | Middle | 0.1 | 19.4 | 19.4 | 7.9 | 7.9 | 0.02 | 0.02 | 89.0 | 89.2 | 7.2 | 7.3 | 1.6 | 1.7 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.9 | | 0.02 | | 89.3 | | 7.3 | | 1.7 | | | |
| 25-Mar-09 | Cloudy | Calm | 12:08 | Middle | 0.1 | 19.4 | 19.4 | 7.9 | 7.9 | 0.02 | 0.02 | 90.9 | 91.1 | 7.3 | 7.4 | 1.6 | 1.7 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.9 | | 0.02 | | 91.2 | | 7.4 | | 1.7 | | | |
| 27-Mar-09 | Cloudy | Calm | 11:46 | Middle | 0.1 | 19.4 | 19.4 | 7.9 | 7.9 | 0.02 | 0.02 | 94.5 | 94.7 | 7.5 | 7.5 | 1.7 | 1.8 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.9 | | 0.02 | | 94.8 | | 7.5 | | 1.8 | | | |
| 30-Mar-09 | Sunny | Calm | 12:16 | Middle | 0.1 | 19.4 | 19.4 | 7.8 | 7.8 | 0.02 | 0.02 | 93.7 | 93.9 | 7.5 | 7.5 | 1.5 | 1.6 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.8 | | 0.02 | | 94.0 | | 7.5 | | 1.6 | | | |

The reporting limit for laboratory analysis of suspended solids is 2.5 mg/L. For the results below the reporting limit, the SS level will be taken as 2.5 mg/L.

Remarks: * Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher

Water Quality Monitoring Results at 18_R

| Date | Weather Condition | Sea Condition* | Sampling Time | Depth (m) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|-----------|-------------------|----------------|---------------|-----------|-------|------------------|---------|------------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| 2-Mar-09 | Fine | Calm | 13:32 | Middle | 0.175 | 19.1 19.1 | 19.1 | 7.7 7.7 | 7.7 | 0.02 0.02 | 0.02 | 90.8 90.4 | 90.6 | 7.1 7.0 | 7.1 | 1.4 1.4 | 1.4 | <2.5 <2.5 | <2.5 |
| 4-Mar-09 | Fine | Calm | 11:47 | Middle | 0.175 | 19.1 19.1 | 19.1 | 7.7 7.6 | 7.7 | 0.02 0.02 | 0.02 | 92.1 91.7 | 91.9 | 7.5 7.4 | 7.5 | 1.5 1.5 | 1.5 | <2.5 <2.5 | <2.5 |
| 6-Mar-09 | Fine | Calm | 11:47 | Middle | 0.175 | 18.8 18.8 | 18.8 | 7.7 7.7 | 7.7 | 0.02 0.02 | 0.02 | 91.8 91.4 | 91.6 | 7.4 7.4 | 7.4 | 1.6 1.6 | 1.6 | <2.5 <2.5 | <2.5 |
| 9-Mar-09 | Fine | Calm | 11:41 | Middle | 0.175 | 18.7 18.7 | 18.7 | 7.8 7.8 | 7.8 | 0.02 0.02 | 0.02 | 88.1 88.3 | 88.2 | 7.2 7.2 | 7.2 | 1.6 1.6 | 1.6 | <2.5 <2.5 | <2.5 |
| 11-Mar-09 | Fine | Calm | 11:53 | Middle | 0.175 | 18.8 18.8 | 18.8 | 7.9 7.9 | 7.9 | 0.02 0.02 | 0.02 | 88.4 88.6 | 88.5 | 7.2 7.2 | 7.2 | 1.8 1.8 | 1.8 | <2.5 <2.5 | <2.5 |
| 13-Mar-09 | Fine | Calm | 11:26 | Middle | 0.175 | 18.8 18.8 | 18.8 | 8.0 8.0 | 8 | 0.02 0.02 | 0.02 | 89.0 89.2 | 89.1 | 7.2 7.3 | 7.3 | 1.7 1.7 | 1.7 | <2.5 <2.5 | <2.5 |
| 16-Mar-09 | Sunny | Calm | 11:50 | Middle | 0.175 | 18.7 18.7 | 18.7 | 8.0 8.0 | 8 | 0.02 0.02 | 0.02 | 88.5 88.7 | 88.6 | 7.2 7.2 | 7.2 | 1.8 1.8 | 1.8 | <2.5 <2.5 | <2.5 |
| 18-Mar-09 | Sunny | Calm | 11:20 | Middle | 0.175 | 19.3 19.3 | 19.3 | 8.0 8.0 | 8 | 0.02 0.02 | 0.02 | 89.1 89.3 | 89.2 | 7.2 7.3 | 7.3 | 1.8 1.8 | 1.8 | <2.5 <2.5 | <2.5 |
| 20-Mar-09 | Sunny | Calm | 11:30 | Middle | 0.175 | 19.3 19.3 | 19.3 | 8.0 8.0 | 8 | 0.02 0.02 | 0.02 | 88.8 89.0 | 88.9 | 7.2 7.2 | 7.2 | 1.9 1.9 | 1.9 | <2.5 <2.5 | <2.5 |
| 23-Mar-09 | Cloudy | Calm | 11:48 | Middle | 0.175 | 19.4 19.4 | 19.4 | 7.9 7.9 | 7.9 | 0.02 0.02 | 0.02 | 88.8 88.9 | 88.9 | 7.2 7.2 | 7.2 | 1.8 1.8 | 1.8 | <2.5 <2.5 | <2.5 |
| 25-Mar-09 | Cloudy | Calm | 12:04 | Middle | 0.175 | 19.4 19.4 | 19.4 | 7.9 7.9 | 7.9 | 0.02 0.02 | 0.02 | 90.7 90.8 | 90.8 | 7.3 7.3 | 7.3 | 1.8 1.8 | 1.8 | <2.5 <2.5 | <2.5 |
| 27-Mar-09 | Cloudy | Calm | 11:42 | Middle | 0.175 | 19.4 19.4 | 19.4 | 7.9 7.9 | 7.9 | 0.02 0.02 | 0.02 | 94.3 94.4 | 94.4 | 7.5 7.5 | 7.5 | 1.9 1.9 | 1.9 | <2.5 <2.5 | <2.5 |
| 30-Mar-09 | Sunny | Calm | 12:13 | Middle | 0.175 | 19.3 19.3 | 19.3 | 7.9 7.8 | 7.9 | 0.02 0.02 | 0.02 | 93.5 93.6 | 93.6 | 7.5 7.5 | 7.5 | 1.7 1.7 | 1.7 | <2.5 <2.5 | <2.5 |

The reporting limit for laboratory analysis of suspended solids is 2.5 mg/L. For the results below the reporting limit, the SS level will be taken as 2.5 mg/L.

Remarks: * Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher

Water Quality Monitoring Results at 21_I

| Date | Weather Condition | Sea Condition* | Sampling Time | Depth (m) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|-----------|-------------------|----------------|---------------|-----------|------|------------------|---------|------------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| 2-Mar-09 | Fine | Calm | 13:28 | Middle | 0.14 | 19.1 19.1 | 19.1 | 7.7 7.7 | 7.7 | 0.02 0.02 | 0.02 | 90.9 91.2 | 91.1 | 7.1 7.2 | 7.2 | 1.4 1.5 | 1.5 | <2.5 <2.5 | <2.5 |
| 4-Mar-09 | Fine | Calm | 11:43 | Middle | 0.14 | 19.1 19.1 | 19.1 | 7.6 7.7 | 7.7 | 0.02 0.02 | 0.02 | 92.2 92.5 | 92.4 | 7.5 7.5 | 7.5 | 1.4 1.5 | 1.5 | <2.5 <2.5 | <2.5 |
| 6-Mar-09 | Fine | Calm | 11:43 | Middle | 0.14 | 18.7 18.7 | 18.7 | 7.7 7.7 | 7.7 | 0.02 0.02 | 0.02 | 91.9 92.2 | 92.1 | 7.5 7.5 | 7.5 | 1.6 1.7 | 1.7 | <2.5 <2.5 | <2.5 |
| 9-Mar-09 | Fine | Calm | 11:37 | Middle | 0.14 | 18.7 18.7 | 18.7 | 7.6 7.6 | 7.6 | 0.02 0.02 | 0.02 | 91.9 92.0 | 92 | 7.6 7.6 | 7.6 | 1.5 1.6 | 1.6 | <2.5 <2.5 | <2.5 |
| 11-Mar-09 | Fine | Calm | 11:49 | Middle | 0.14 | 18.7 18.8 | 18.8 | 7.7 7.7 | 7.7 | 0.02 0.02 | 0.02 | 92.2 92.3 | 92.3 | 7.6 7.6 | 7.6 | 1.7 1.8 | 1.8 | <2.5 <2.5 | <2.5 |
| 13-Mar-09 | Fine | Calm | 11:22 | Middle | 0.14 | 18.7 18.7 | 18.7 | 7.7 7.8 | 7.8 | 0.02 0.02 | 0.02 | 92.8 92.9 | 92.9 | 7.6 7.6 | 7.6 | 1.5 1.6 | 1.6 | <2.5 <2.5 | <2.5 |
| 16-Mar-09 | Sunny | Calm | 11:46 | Middle | 0.14 | 18.7 18.7 | 18.7 | 7.8 7.8 | 7.8 | 0.02 0.02 | 0.02 | 92.3 92.4 | 92.4 | 7.6 7.6 | 7.6 | 1.6 1.7 | 1.7 | <2.5 <2.5 | <2.5 |
| 18-Mar-09 | Sunny | Calm | 11:16 | Middle | 0.14 | 19.3 19.3 | 19.3 | 7.7 7.7 | 7.7 | 0.02 0.02 | 0.02 | 92.9 93.0 | 93 | 7.6 7.6 | 7.6 | 1.7 1.8 | 1.8 | <2.5 <2.5 | <2.5 |
| 20-Mar-09 | Sunny | Calm | 11:26 | Middle | 0.14 | 19.3 19.3 | 19.3 | 7.8 7.8 | 7.8 | 0.02 0.02 | 0.02 | 92.6 92.7 | 92.7 | 7.6 7.6 | 7.6 | 1.8 1.9 | 1.9 | <2.5 <2.5 | <2.5 |
| 23-Mar-09 | Cloudy | Calm | 11:44 | Middle | 0.14 | 19.3 19.3 | 19.3 | 7.7 7.7 | 7.7 | 0.02 0.02 | 0.02 | 90.7 90.7 | 90.7 | 7.4 7.4 | 7.4 | 1.7 1.8 | 1.8 | <2.5 <2.5 | <2.5 |
| 25-Mar-09 | Cloudy | Calm | 12:00 | Middle | 0.14 | 19.4 19.4 | 19.4 | 7.7 7.7 | 7.7 | 0.02 0.02 | 0.02 | 92.6 92.6 | 92.6 | 7.5 7.5 | 7.5 | 1.7 1.8 | 1.8 | <2.5 <2.5 | <2.5 |
| 27-Mar-09 | Cloudy | Calm | 11:38 | Middle | 0.14 | 19.3 19.3 | 19.3 | 7.7 7.7 | 7.7 | 0.02 0.02 | 0.02 | 96.2 96.2 | 96.2 | 7.7 7.7 | 7.7 | 1.8 1.9 | 1.9 | <2.5 <2.5 | <2.5 |
| 30-Mar-09 | Sunny | Calm | 12:09 | Middle | 0.14 | 19.3 19.3 | 19.3 | 7.6 7.6 | 7.6 | 0.02 0.02 | 0.02 | 95.4 95.4 | 95.4 | 7.6 7.6 | 7.6 | 1.6 1.7 | 1.7 | <2.5 <2.5 | <2.5 |

The reporting limit for laboratory analysis of suspended solids is 2.5 mg/L. For the results below the reporting limit, the SS level will be taken as 2.5 mg/L.

Remarks: * Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher

Water Quality Monitoring Results at 21_R

| Date | Weather Condition | Sea Condition* | Sampling Time | Depth (m) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|-----------|-------------------|----------------|---------------|-----------|-----|------------------|---------|-------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| 2-Mar-09 | Fine | Calm | 13:23 | Middle | 0.1 | 19.1 | 19.1 | 7.7 | 7.7 | 0.02 | 0.02 | 92.0 | 91.7 | 7.2 | 7.2 | 1.5 | 1.5 | <2.5 | <2.5 |
| | | | | | | 19.1 | | 7.7 | | 0.02 | | 91.4 | | 7.2 | | 1.5 | | | |
| 4-Mar-09 | Fine | Calm | 11:39 | Middle | 0.1 | 19.0 | 19 | 7.7 | 7.7 | 0.02 | 0.02 | 93.3 | 93 | 7.6 | 7.6 | 1.5 | 1.5 | <2.5 | <2.5 |
| | | | | | | 19.0 | | 7.6 | | 0.02 | | 92.7 | | 7.6 | | 1.5 | | | |
| 6-Mar-09 | Fine | Calm | 11:39 | Middle | 0.1 | 18.7 | 18.7 | 7.7 | 7.7 | 0.02 | 0.02 | 93.0 | 92.7 | 7.6 | 7.6 | 1.7 | 1.7 | <2.5 | <2.5 |
| | | | | | | 18.7 | | 7.7 | | 0.02 | | 92.4 | | 7.5 | | 1.7 | | | |
| 9-Mar-09 | Fine | Calm | 11:33 | Middle | 0.1 | 18.7 | 18.7 | 7.6 | 7.6 | 0.02 | 0.02 | 92.8 | 92.6 | 7.6 | 7.6 | 1.6 | 1.6 | <2.5 | <2.5 |
| | | | | | | 18.7 | | 7.6 | | 0.02 | | 92.3 | | 7.6 | | 1.6 | | | |
| 11-Mar-09 | Fine | Calm | 11:45 | Middle | 0.1 | 18.7 | 18.7 | 7.7 | 7.7 | 0.02 | 0.02 | 93.1 | 92.9 | 7.6 | 7.6 | 1.8 | 1.8 | <2.5 | <2.5 |
| | | | | | | 18.7 | | 7.7 | | 0.02 | | 92.6 | | 7.6 | | 1.8 | | | |
| 13-Mar-09 | Fine | Calm | 11:18 | Middle | 0.1 | 18.7 | 18.7 | 7.8 | 7.8 | 0.02 | 0.02 | 93.7 | 93.5 | 7.7 | 7.7 | 1.6 | 1.6 | <2.5 | <2.5 |
| | | | | | | 18.7 | | 7.8 | | 0.02 | | 93.2 | | 7.6 | | 1.6 | | | |
| 16-Mar-09 | Sunny | Calm | 11:42 | Middle | 0.1 | 18.7 | 18.7 | 7.8 | 7.8 | 0.02 | 0.02 | 93.2 | 93 | 7.7 | 7.7 | 1.7 | 1.7 | <2.5 | <2.5 |
| | | | | | | 18.7 | | 7.8 | | 0.02 | | 92.7 | | 7.6 | | 1.7 | | | |
| 18-Mar-09 | Sunny | Calm | 11:12 | Middle | 0.1 | 19.2 | 19.3 | 7.7 | 7.7 | 0.02 | 0.02 | 93.8 | 93.6 | 7.7 | 7.7 | 1.8 | 1.8 | <2.5 | <2.5 |
| | | | | | | 19.3 | | 7.7 | | 0.02 | | 93.3 | | 7.6 | | 1.8 | | | |
| 20-Mar-09 | Sunny | Calm | 11:22 | Middle | 0.1 | 19.3 | 19.3 | 7.8 | 7.8 | 0.02 | 0.02 | 93.5 | 93.3 | 7.7 | 7.7 | 1.9 | 1.9 | <2.5 | <2.5 |
| | | | | | | 19.3 | | 7.8 | | 0.02 | | 93.0 | | 7.6 | | 1.9 | | | |
| 23-Mar-09 | Cloudy | Calm | 11:40 | Middle | 0.1 | 19.3 | 19.3 | 7.7 | 7.7 | 0.02 | 0.02 | 91.1 | 91 | 7.4 | 7.4 | 1.8 | 1.8 | <2.5 | <2.5 |
| | | | | | | 19.3 | | 7.7 | | 0.02 | | 90.9 | | 7.4 | | 1.8 | | | |
| 25-Mar-09 | Cloudy | Calm | 11:56 | Middle | 0.1 | 19.3 | 19.4 | 7.7 | 7.7 | 0.02 | 0.02 | 93.0 | 92.9 | 7.5 | 7.5 | 1.8 | 1.8 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.7 | | 0.02 | | 92.8 | | 7.5 | | 1.8 | | | |
| 27-Mar-09 | Cloudy | Calm | 11:34 | Middle | 0.1 | 19.3 | 19.3 | 7.7 | 7.7 | 0.02 | 0.02 | 96.6 | 96.5 | 7.7 | 7.7 | 1.9 | 1.9 | <2.5 | <2.5 |
| | | | | | | 19.3 | | 7.7 | | 0.02 | | 96.4 | | 7.7 | | 1.9 | | | |
| 30-Mar-09 | Sunny | Calm | 12:04 | Middle | 0.1 | 19.3 | 19.3 | 7.6 | 7.6 | 0.02 | 0.02 | 95.8 | 95.7 | 7.7 | 7.7 | 1.7 | 1.7 | <2.5 | <2.5 |
| | | | | | | 19.3 | | 7.6 | | 0.02 | | 95.6 | | 7.7 | | 1.7 | | | |

The reporting limit for laboratory analysis of suspended solids is 2.5 mg/L. For the results below the reporting limit, the SS level will be taken as 2.5 mg/L.

Remarks: * Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher

Water Quality Monitoring Results at 23_I

| Date | Weather Condition | Sea Condition* | Sampling Time | Depth (m) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|-----------|-------------------|----------------|---------------|-----------|------|------------------|---------|------------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| 2-Mar-09 | Fine | Calm | 13:17 | Middle | 0.09 | 19.2 19.2 | 19.2 | 7.6 7.6 | 7.6 | 0.03 0.03 | 0.03 | 91.8 91.4 | 91.6 | 7.2 7.2 | 7.2 | 1.3 1.4 | 1.4 | <2.5 <2.5 | <2.5 |
| 4-Mar-09 | Fine | Calm | 11:33 | Middle | 0.09 | 19.2 19.2 | 19.2 | 7.6 7.6 | 7.6 | 0.03 0.03 | 0.03 | 93.1 92.7 | 92.9 | 7.6 7.6 | 7.6 | 1.2 1.3 | 1.3 | <2.5 <2.5 | <2.5 |
| 6-Mar-09 | Fine | Calm | 11:33 | Middle | 0.09 | 18.9 18.9 | 18.9 | 7.6 7.6 | 7.6 | 0.03 0.03 | 0.03 | 92.8 92.4 | 92.6 | 7.6 7.5 | 7.6 | 1.5 1.5 | 1.5 | <2.5 <2.5 | <2.5 |
| 9-Mar-09 | Fine | Calm | 11:27 | Middle | 0.09 | 18.8 18.8 | 18.8 | 7.5 7.5 | 7.5 | 0.02 0.02 | 0.02 | 92.0 91.5 | 91.8 | 7.6 7.5 | 7.6 | 1.5 1.5 | 1.5 | <2.5 <2.5 | <2.5 |
| 11-Mar-09 | Fine | Calm | 11:39 | Middle | 0.09 | 18.9 18.9 | 18.9 | 7.5 7.6 | 7.6 | 0.02 0.02 | 0.02 | 92.3 91.8 | 92.1 | 7.6 7.5 | 7.6 | 1.6 1.6 | 1.6 | <2.5 <2.5 | <2.5 |
| 13-Mar-09 | Fine | Calm | 11:12 | Middle | 0.09 | 18.8 18.8 | 18.8 | 7.6 7.6 | 7.6 | 0.02 0.02 | 0.02 | 92.9 92.4 | 92.7 | 7.6 7.6 | 7.6 | 1.3 1.3 | 1.3 | <2.5 <2.5 | <2.5 |
| 16-Mar-09 | Sunny | Calm | 11:36 | Middle | 0.09 | 18.8 18.8 | 18.8 | 7.7 7.7 | 7.7 | 0.02 0.02 | 0.02 | 92.4 91.9 | 92.2 | 7.6 7.6 | 7.6 | 1.3 1.3 | 1.3 | <2.5 <2.5 | <2.5 |
| 18-Mar-09 | Sunny | Calm | 11:06 | Middle | 0.09 | 19.4 19.4 | 19.4 | 7.6 7.6 | 7.6 | 0.02 0.02 | 0.02 | 93.0 92.5 | 92.8 | 7.6 7.6 | 7.6 | 1.4 1.4 | 1.4 | <2.5 <2.5 | <2.5 |
| 20-Mar-09 | Sunny | Calm | 11:15 | Middle | 0.09 | 19.4 19.4 | 19.4 | 7.6 7.7 | 7.7 | 0.02 0.02 | 0.02 | 92.7 92.2 | 92.5 | 7.6 7.6 | 7.6 | 1.5 1.5 | 1.5 | <2.5 <2.5 | <2.5 |
| 23-Mar-09 | Cloudy | Calm | 11:34 | Middle | 0.09 | 19.5 19.5 | 19.5 | 7.6 7.6 | 7.6 | 0.02 0.02 | 0.02 | 90.7 90.5 | 90.6 | 7.4 7.4 | 7.4 | 1.4 1.4 | 1.4 | <2.5 <2.5 | <2.5 |
| 25-Mar-09 | Cloudy | Calm | 11:50 | Middle | 0.09 | 19.5 19.5 | 19.5 | 7.5 7.5 | 7.5 | 0.02 0.02 | 0.02 | 92.6 92.4 | 92.5 | 7.5 7.5 | 7.5 | 1.5 1.5 | 1.5 | <2.5 <2.5 | <2.5 |
| 27-Mar-09 | Cloudy | Calm | 11:27 | Middle | 0.09 | 19.5 19.5 | 19.5 | 7.6 7.6 | 7.6 | 0.02 0.02 | 0.02 | 96.2 96.0 | 96.1 | 7.7 7.7 | 7.7 | 1.6 1.6 | 1.6 | <2.5 <2.5 | <2.5 |
| 30-Mar-09 | Sunny | Calm | 11:58 | Middle | 0.09 | 19.4 19.4 | 19.4 | 7.5 7.5 | 7.5 | 0.02 0.02 | 0.02 | 95.4 95.2 | 95.3 | 7.6 7.6 | 7.6 | 1.6 1.6 | 1.6 | <2.5 <2.5 | <2.5 |

The reporting limit for laboratory analysis of suspended solids is 2.5 mg/L. For the results below the reporting limit, the SS level will be taken as 2.5 mg/L.

Remarks: * Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher

Water Quality Monitoring Results at 23_R1

| Date | Weather Condition | Sea Condition* | Sampling Time | Depth (m) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|-----------|-------------------|----------------|---------------|-----------|------|------------------|---------|-------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| 2-Mar-09 | Fine | Calm | 13:04 | Middle | 0.09 | 19.1 | 19.2 | 7.6 | 7.6 | 0.03 | 0.03 | 93.8 | 93.4 | 7.4 | 7.4 | 1.6 | 1.6 | <2.5 | <2.5 |
| | | | | | | 19.2 | | 7.6 | | 0.03 | | 92.9 | | 7.3 | | 1.5 | | | |
| 4-Mar-09 | Fine | Calm | 11:20 | Middle | 0.09 | 19.1 | 19.1 | 7.6 | 7.6 | 0.03 | 0.03 | 95.1 | 94.7 | 7.8 | 7.8 | 1.5 | 1.5 | <2.5 | <2.5 |
| | | | | | | 19.1 | | 7.6 | | 0.03 | | 94.2 | | 7.7 | | 1.4 | | | |
| 6-Mar-09 | Fine | Calm | 11:20 | Middle | 0.09 | 18.8 | 18.8 | 7.6 | 7.6 | 0.03 | 0.03 | 94.8 | 94.4 | 7.8 | 7.8 | 1.7 | 1.7 | <2.5 | <2.5 |
| | | | | | | 18.8 | | 7.6 | | 0.03 | | 93.9 | | 7.7 | | 1.6 | | | |
| 9-Mar-09 | Fine | Calm | 11:14 | Middle | 0.09 | 18.7 | 18.8 | 7.4 | 7.4 | 0.02 | 0.02 | 92.8 | 92.5 | 7.7 | 7.7 | 1.7 | 1.7 | <2.5 | <2.5 |
| | | | | | | 18.8 | | 7.4 | | 0.02 | | 92.2 | | 7.6 | | 1.6 | | | |
| 11-Mar-09 | Fine | Calm | 11:26 | Middle | 0.09 | 18.8 | 18.8 | 7.5 | 7.5 | 0.02 | 0.02 | 93.1 | 92.8 | 7.7 | 7.7 | 1.8 | 1.8 | <2.5 | <2.5 |
| | | | | | | 18.8 | | 7.5 | | 0.02 | | 92.5 | | 7.6 | | 1.7 | | | |
| 13-Mar-09 | Fine | Calm | 10:59 | Middle | 0.09 | 18.8 | 18.8 | 7.6 | 7.6 | 0.02 | 0.02 | 93.7 | 93.4 | 7.7 | 7.7 | 1.5 | 1.5 | <2.5 | <2.5 |
| | | | | | | 18.8 | | 7.6 | | 0.02 | | 93.1 | | 7.6 | | 1.4 | | | |
| 16-Mar-09 | Sunny | Calm | 11:23 | Middle | 0.09 | 18.7 | 18.8 | 7.6 | 7.6 | 0.02 | 0.02 | 93.2 | 92.9 | 7.7 | 7.7 | 1.5 | 1.5 | <2.5 | <2.5 |
| | | | | | | 18.8 | | 7.6 | | 0.02 | | 92.6 | | 7.6 | | 1.4 | | | |
| 18-Mar-09 | Sunny | Calm | 10:53 | Middle | 0.09 | 19.3 | 19.3 | 7.6 | 7.6 | 0.02 | 0.02 | 93.8 | 93.5 | 7.7 | 7.7 | 1.6 | 1.6 | <2.5 | <2.5 |
| | | | | | | 19.3 | | 7.6 | | 0.02 | | 93.2 | | 7.6 | | 1.5 | | | |
| 20-Mar-09 | Sunny | Calm | 11:02 | Middle | 0.09 | 19.3 | 19.4 | 7.6 | 7.6 | 0.02 | 0.02 | 93.5 | 93.2 | 7.7 | 7.7 | 1.7 | 1.7 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.6 | | 0.02 | | 92.9 | | 7.6 | | 1.6 | | | |
| 23-Mar-09 | Cloudy | Calm | 11:21 | Middle | 0.09 | 19.4 | 19.4 | 7.5 | 7.6 | 0.02 | 0.02 | 91.1 | 91 | 7.5 | 7.5 | 1.6 | 1.6 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.6 | | 0.02 | | 90.8 | | 7.4 | | 1.5 | | | |
| 25-Mar-09 | Cloudy | Calm | 11:37 | Middle | 0.09 | 19.4 | 19.4 | 7.5 | 7.5 | 0.02 | 0.02 | 93.0 | 92.9 | 7.5 | 7.5 | 1.7 | 1.7 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.5 | | 0.02 | | 92.7 | | 7.5 | | 1.6 | | | |
| 27-Mar-09 | Cloudy | Calm | 11:14 | Middle | 0.09 | 19.4 | 19.4 | 7.5 | 7.5 | 0.02 | 0.02 | 96.6 | 96.5 | 7.7 | 7.7 | 1.7 | 1.7 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.5 | | 0.02 | | 96.3 | | 7.7 | | 1.6 | | | |
| 30-Mar-09 | Sunny | Calm | 11:45 | Middle | 0.09 | 19.3 | 19.4 | 7.5 | 7.5 | 0.02 | 0.02 | 95.8 | 95.7 | 7.7 | 7.7 | 1.7 | 1.7 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.5 | | 0.02 | | 95.5 | | 7.7 | | 1.6 | | | |

The reporting limit for laboratory analysis of suspended solids is 2.5 mg/L. For the results below the reporting limit, the SS level will be taken as 2.5 mg/L.

Remarks: * Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher

Water Quality Monitoring Results at 23_R2

| Date | Weather Condition | Sea Condition* | Sampling Time | Depth (m) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|-----------|-------------------|----------------|---------------|-----------|-----|------------------|---------|-------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| 2-Mar-09 | Fine | Calm | 13:10 | Middle | 0.1 | 19.2 | 19.2 | 7.6 | 7.6 | 0.03 | 0.03 | 93.2 | 93.1 | 7.3 | 7.3 | 1.5 | 1.5 | <2.5 | <2.5 |
| | | | | | | 19.2 | | 7.6 | | 0.03 | | 92.9 | | 7.3 | | 1.5 | | | |
| 4-Mar-09 | Fine | Calm | 11:26 | Middle | 0.1 | 19.1 | 19.1 | 7.6 | 7.6 | 0.03 | 0.03 | 94.5 | 94.4 | 7.7 | 7.7 | 1.4 | 1.4 | <2.5 | <2.5 |
| | | | | | | 19.1 | | 7.6 | | 0.03 | | 94.2 | | 7.7 | | 1.4 | | | |
| 6-Mar-09 | Fine | Calm | 11:26 | Middle | 0.1 | 18.8 | 18.8 | 7.6 | 7.6 | 0.03 | 0.03 | 94.2 | 94.1 | 7.7 | 7.7 | 1.6 | 1.6 | <2.5 | <2.5 |
| | | | | | | 18.8 | | 7.6 | | 0.03 | | 93.9 | | 7.7 | | 1.6 | | | |
| 9-Mar-09 | Fine | Calm | 11:20 | Middle | 0.1 | 18.8 | 18.8 | 7.5 | 7.5 | 0.02 | 0.02 | 93.2 | 93.1 | 7.7 | 7.7 | 1.6 | 1.6 | <2.5 | <2.5 |
| | | | | | | 18.8 | | 7.5 | | 0.02 | | 92.9 | | 7.7 | | 1.6 | | | |
| 11-Mar-09 | Fine | Calm | 11:32 | Middle | 0.1 | 18.8 | 18.8 | 7.5 | 7.5 | 0.02 | 0.02 | 93.5 | 93.4 | 7.7 | 7.7 | 1.7 | 1.7 | <2.5 | <2.5 |
| | | | | | | 18.8 | | 7.5 | | 0.02 | | 93.2 | | 7.7 | | 1.7 | | | |
| 13-Mar-09 | Fine | Calm | 11:05 | Middle | 0.1 | 18.8 | 18.8 | 7.6 | 7.6 | 0.02 | 0.02 | 94.1 | 94 | 7.7 | 7.7 | 1.4 | 1.4 | <2.5 | <2.5 |
| | | | | | | 18.8 | | 7.6 | | 0.02 | | 93.8 | | 7.7 | | 1.4 | | | |
| 16-Mar-09 | Sunny | Calm | 11:29 | Middle | 0.1 | 18.8 | 18.8 | 7.6 | 7.6 | 0.02 | 0.02 | 93.6 | 93.5 | 7.7 | 7.7 | 1.4 | 1.4 | <2.5 | <2.5 |
| | | | | | | 18.8 | | 7.6 | | 0.02 | | 93.3 | | 7.7 | | 1.4 | | | |
| 18-Mar-09 | Sunny | Calm | 10:59 | Middle | 0.1 | 19.3 | 19.4 | 7.6 | 7.6 | 0.02 | 0.02 | 94.2 | 94.1 | 7.7 | 7.7 | 1.5 | 1.5 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.6 | | 0.02 | | 93.9 | | 7.7 | | 1.5 | | | |
| 20-Mar-09 | Sunny | Calm | 11:08 | Middle | 0.1 | 19.4 | 19.4 | 7.6 | 7.6 | 0.02 | 0.02 | 93.9 | 93.8 | 7.7 | 7.7 | 1.6 | 1.6 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.6 | | 0.02 | | 93.6 | | 7.7 | | 1.6 | | | |
| 23-Mar-09 | Cloudy | Calm | 11:27 | Middle | 0.1 | 19.4 | 19.4 | 7.6 | 7.6 | 0.02 | 0.02 | 91.3 | 91.3 | 7.5 | 7.5 | 1.5 | 1.5 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.6 | | 0.02 | | 91.2 | | 7.5 | | 1.5 | | | |
| 25-Mar-09 | Cloudy | Calm | 11:43 | Middle | 0.1 | 19.4 | 19.5 | 7.5 | 7.5 | 0.02 | 0.02 | 93.2 | 93.2 | 7.6 | 7.6 | 1.6 | 1.6 | <2.5 | <2.5 |
| | | | | | | 19.5 | | 7.5 | | 0.02 | | 93.1 | | 7.6 | | 1.6 | | | |
| 27-Mar-09 | Cloudy | Calm | 11:20 | Middle | 0.1 | 19.4 | 19.4 | 7.5 | 7.5 | 0.02 | 0.02 | 96.8 | 96.8 | 7.7 | 7.7 | 1.6 | 1.6 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.5 | | 0.02 | | 96.7 | | 7.7 | | 1.6 | | | |
| 30-Mar-09 | Sunny | Calm | 11:51 | Middle | 0.1 | 19.4 | 19.4 | 7.5 | 7.5 | 0.02 | 0.02 | 96.0 | 96 | 7.7 | 7.7 | 1.6 | 1.6 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.5 | | 0.02 | | 95.9 | | 7.7 | | 1.6 | | | |

The reporting limit for laboratory analysis of suspended solids is 2.5 mg/L. For the results below the reporting limit, the SS level will be taken as 2.5 mg/L.

Remarks: * Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher

Water Quality Monitoring Results at 26_I

| Date | Weather Condition | Sea Condition* | Sampling Time | Depth (m) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|-----------|-------------------|----------------|---------------|-----------|------|------------------|---------|------------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| 2-Mar-09 | Fine | Calm | 12:30 | Middle | 0.14 | 19.1 19.1 | 19.1 | 7.9 7.9 | 7.9 | 0.03 0.03 | 0.03 | 93.2 93.1 | 93.2 | 7.3 7.2 | 7.3 | 1.6 1.5 | 1.6 | <2.5 <2.5 | <2.5 |
| 4-Mar-09 | Fine | Calm | 10:45 | Middle | 0.14 | 19.1 19.1 | 19.1 | 7.8 7.8 | 7.8 | 0.03 0.03 | 0.03 | 94.5 94.4 | 94.5 | 7.7 7.6 | 7.7 | 1.6 1.6 | 1.6 | <2.5 <2.5 | <2.5 |
| 6-Mar-09 | Fine | Calm | 10:45 | Middle | 0.14 | 18.8 18.8 | 18.8 | 7.9 7.9 | 7.9 | 0.03 0.03 | 0.03 | 94.2 94.1 | 94.2 | 7.7 7.6 | 7.7 | 1.9 1.8 | 1.9 | <2.5 <2.5 | <2.5 |
| 9-Mar-09 | Fine | Calm | 10:39 | Middle | 0.14 | 18.7 18.7 | 18.7 | 7.7 7.7 | 7.7 | 0.03 0.03 | 0.03 | 93.4 93.1 | 93.3 | 7.6 7.6 | 7.6 | 1.7 1.6 | 1.7 | <2.5 <2.5 | <2.5 |
| 11-Mar-09 | Fine | Calm | 10:51 | Middle | 0.14 | 18.8 18.8 | 18.8 | 7.8 7.8 | 7.8 | 0.03 0.03 | 0.03 | 93.7 93.4 | 93.6 | 7.7 7.6 | 7.7 | 1.8 1.7 | 1.8 | <2.5 <2.5 | <2.5 |
| 13-Mar-09 | Fine | Calm | 10:24 | Middle | 0.14 | 18.7 18.7 | 18.7 | 7.9 7.9 | 7.9 | 0.03 0.03 | 0.03 | 94.3 94.0 | 94.2 | 7.7 7.6 | 7.7 | 1.7 1.7 | 1.7 | <2.5 <2.5 | <2.5 |
| 16-Mar-09 | Sunny | Calm | 10:49 | Middle | 0.14 | 18.7 18.7 | 18.7 | 7.9 7.9 | 7.9 | 0.03 0.03 | 0.03 | 93.8 93.5 | 93.7 | 7.7 7.6 | 7.7 | 1.8 1.7 | 1.8 | <2.5 <2.5 | <2.5 |
| 18-Mar-09 | Sunny | Calm | 10:18 | Middle | 0.14 | 19.3 19.3 | 19.3 | 7.8 7.8 | 7.8 | 0.03 0.03 | 0.03 | 94.4 94.1 | 94.3 | 7.7 7.6 | 7.7 | 1.8 1.7 | 1.8 | <2.5 <2.5 | <2.5 |
| 20-Mar-09 | Sunny | Calm | 10:28 | Middle | 0.14 | 19.3 19.3 | 19.3 | 7.9 7.9 | 7.9 | 0.03 0.03 | 0.03 | 94.1 93.8 | 94 | 7.7 7.6 | 7.7 | 1.7 1.6 | 1.7 | <2.5 <2.5 | <2.5 |
| 23-Mar-09 | Cloudy | Calm | 10:46 | Middle | 0.14 | 19.4 19.4 | 19.4 | 7.8 7.8 | 7.8 | 0.03 0.03 | 0.03 | 91.4 91.3 | 91.4 | 7.5 7.4 | 7.5 | 1.5 1.4 | 1.5 | <2.5 <2.5 | <2.5 |
| 25-Mar-09 | Cloudy | Calm | 11:02 | Middle | 0.14 | 19.4 19.4 | 19.4 | 7.8 7.8 | 7.8 | 0.03 0.03 | 0.03 | 93.3 93.2 | 93.3 | 7.5 7.5 | 7.5 | 1.6 1.5 | 1.6 | <2.5 <2.5 | <2.5 |
| 27-Mar-09 | Cloudy | Calm | 10:40 | Middle | 0.14 | 19.4 19.4 | 19.4 | 7.8 7.8 | 7.8 | 0.03 0.03 | 0.03 | 96.9 96.8 | 96.9 | 7.7 7.7 | 7.7 | 1.7 1.6 | 1.7 | <2.5 <2.5 | <2.5 |
| 30-Mar-09 | Sunny | Calm | 11:11 | Middle | 0.14 | 19.3 19.3 | 19.3 | 7.7 7.7 | 7.7 | 0.03 0.03 | 0.03 | 96.1 96.0 | 96.1 | 7.7 7.7 | 7.7 | 1.6 1.5 | 1.6 | <2.5 <2.5 | <2.5 |

The reporting limit for laboratory analysis of suspended solids is 2.5 mg/L. For the results below the reporting limit, the SS level will be taken as 2.5 mg/L.

Remarks: * Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher

Water Quality Monitoring Results at 26_R

| Date | Weather Condition | Sea Condition* | Sampling Time | Depth (m) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|-----------|-------------------|----------------|---------------|-----------|------|------------------|---------|-------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| 2-Mar-09 | Fine | Calm | 12:54 | Middle | 0.09 | 19.2 | 19.2 | 7.8 | 7.8 | 0.03 | 0.03 | 92.3 | 92.1 | 7.2 | 7.2 | 1.6 | 1.6 | <2.5 | <2.5 |
| | | | | | | 19.2 | | 7.8 | | 0.03 | | 91.8 | | 7.2 | | 1.6 | | | |
| 4-Mar-09 | Fine | Calm | 11:10 | Middle | 0.09 | 19.2 | 19.2 | 7.8 | 7.8 | 0.03 | 0.03 | 93.6 | 93.4 | 7.6 | 7.6 | 1.7 | 1.8 | <2.5 | <2.5 |
| | | | | | | 19.2 | | 7.8 | | 0.03 | | 93.1 | | 7.6 | | 1.8 | | | |
| 6-Mar-09 | Fine | Calm | 11:10 | Middle | 0.09 | 18.8 | 18.9 | 7.8 | 7.8 | 0.03 | 0.03 | 93.3 | 93.1 | 7.6 | 7.6 | 1.9 | 1.9 | <2.5 | <2.5 |
| | | | | | | 18.9 | | 7.8 | | 0.03 | | 92.8 | | 7.6 | | 1.9 | | | |
| 9-Mar-09 | Fine | Calm | 11:04 | Middle | 0.09 | 18.8 | 18.8 | 7.6 | 7.6 | 0.02 | 0.02 | 93.2 | 93 | 7.7 | 7.7 | 1.7 | 1.7 | <2.5 | <2.5 |
| | | | | | | 18.8 | | 7.6 | | 0.02 | | 92.7 | | 7.6 | | 1.7 | | | |
| 11-Mar-09 | Fine | Calm | 11:15 | Middle | 0.09 | 18.9 | 18.9 | 7.7 | 7.7 | 0.02 | 0.02 | 93.5 | 93.3 | 7.7 | 7.7 | 1.8 | 1.8 | <2.5 | <2.5 |
| | | | | | | 18.9 | | 7.7 | | 0.02 | | 93.0 | | 7.6 | | 1.8 | | | |
| 13-Mar-09 | Fine | Calm | 10:49 | Middle | 0.09 | 18.8 | 18.8 | 7.8 | 7.8 | 0.02 | 0.02 | 94.1 | 93.9 | 7.7 | 7.7 | 1.8 | 1.9 | <2.5 | <2.5 |
| | | | | | | 18.8 | | 7.8 | | 0.02 | | 93.6 | | 7.7 | | 1.9 | | | |
| 16-Mar-09 | Sunny | Calm | 11:13 | Middle | 0.09 | 18.8 | 18.8 | 7.8 | 7.8 | 0.02 | 0.02 | 93.6 | 93.4 | 7.7 | 7.7 | 1.8 | 1.8 | <2.5 | <2.5 |
| | | | | | | 18.8 | | 7.8 | | 0.02 | | 93.1 | | 7.7 | | 1.8 | | | |
| 18-Mar-09 | Sunny | Calm | 10:43 | Middle | 0.09 | 19.4 | 19.4 | 7.7 | 7.7 | 0.02 | 0.02 | 94.2 | 94 | 7.7 | 7.7 | 1.8 | 1.8 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.7 | | 0.02 | | 93.7 | | 7.7 | | 1.8 | | | |
| 20-Mar-09 | Sunny | Calm | 10:52 | Middle | 0.09 | 19.4 | 19.4 | 7.8 | 7.8 | 0.02 | 0.02 | 93.9 | 93.7 | 7.7 | 7.7 | 1.8 | 1.8 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.8 | | 0.02 | | 93.4 | | 7.7 | | 1.8 | | | |
| 23-Mar-09 | Cloudy | Calm | 11:11 | Middle | 0.09 | 19.4 | 19.5 | 7.7 | 7.7 | 0.02 | 0.02 | 91.3 | 91.2 | 7.5 | 7.5 | 1.5 | 1.6 | <2.5 | <2.5 |
| | | | | | | 19.5 | | 7.7 | | 0.02 | | 91.1 | | 7.4 | | 1.6 | | | |
| 25-Mar-09 | Cloudy | Calm | 11:26 | Middle | 0.09 | 19.5 | 19.5 | 7.7 | 7.7 | 0.02 | 0.02 | 93.2 | 93.1 | 7.6 | 7.6 | 1.7 | 1.7 | <2.5 | <2.5 |
| | | | | | | 19.5 | | 7.7 | | 0.02 | | 93.0 | | 7.5 | | 1.7 | | | |
| 27-Mar-09 | Cloudy | Calm | 11:04 | Middle | 0.09 | 19.4 | 19.5 | 7.7 | 7.7 | 0.02 | 0.02 | 96.8 | 96.7 | 7.7 | 7.7 | 1.8 | 1.8 | <2.5 | <2.5 |
| | | | | | | 19.5 | | 7.7 | | 0.02 | | 96.6 | | 7.7 | | 1.8 | | | |
| 30-Mar-09 | Sunny | Calm | 11:35 | Middle | 0.09 | 19.4 | 19.4 | 7.6 | 7.6 | 0.02 | 0.02 | 96.0 | 95.9 | 7.7 | 7.7 | 1.7 | 1.8 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.6 | | 0.02 | | 95.8 | | 7.7 | | 1.8 | | | |

The reporting limit for laboratory analysis of suspended solids is 2.5 mg/L. For the results below the reporting limit, the SS level will be taken as 2.5 mg/L.

Remarks: * Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher

Water Quality Monitoring Results at 27_I

| Date | Weather Condition | Sea Condition* | Sampling Time | Depth (m) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|-----------|-------------------|----------------|---------------|-----------|------|------------------|---------|------------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| 2-Mar-09 | Fine | Calm | 12:48 | Middle | 0.08 | 19.1 19.2 | 19.2 | 7.8 7.8 | 7.8 | 0.03 0.03 | 0.03 | 93.6 93.5 | 93.6 | 7.4 7.4 | 7.4 | 1.7 1.8 | 1.8 | <2.5 <2.5 | <2.5 |
| 4-Mar-09 | Fine | Calm | 11:03 | Middle | 0.08 | 19.1 19.1 | 19.1 | 7.8 7.8 | 7.8 | 0.03 0.03 | 0.03 | 94.9 94.8 | 94.9 | 7.8 7.8 | 7.8 | 1.8 1.9 | 1.9 | <2.5 <2.5 | <2.5 |
| 6-Mar-09 | Fine | Calm | 11:03 | Middle | 0.08 | 18.8 18.8 | 18.8 | 7.8 7.8 | 7.8 | 0.03 0.03 | 0.03 | 94.6 94.5 | 94.6 | 7.7 7.7 | 7.7 | 2.1 2.2 | 2.2 | <2.5 <2.5 | <2.5 |
| 9-Mar-09 | Fine | Calm | 10:58 | Middle | 0.08 | 18.7 18.8 | 18.8 | 7.6 7.6 | 7.6 | 0.02 0.02 | 0.02 | 93.1 92.8 | 93 | 7.7 7.6 | 7.7 | 1.9 2.0 | 2 | <2.5 <2.5 | <2.5 |
| 11-Mar-09 | Fine | Calm | 11:09 | Middle | 0.08 | 18.8 18.8 | 18.8 | 7.7 7.7 | 7.7 | 0.02 0.02 | 0.02 | 93.4 93.1 | 93.3 | 7.7 7.6 | 7.7 | 2.0 2.1 | 2.1 | <2.5 <2.5 | <2.5 |
| 13-Mar-09 | Fine | Calm | 10:43 | Middle | 0.08 | 18.7 18.8 | 18.8 | 7.8 7.8 | 7.8 | 0.02 0.02 | 0.02 | 94.0 93.7 | 93.9 | 7.7 7.7 | 7.7 | 1.7 1.8 | 1.8 | <2.5 <2.5 | <2.5 |
| 16-Mar-09 | Sunny | Calm | 11:07 | Middle | 0.08 | 18.7 18.8 | 18.8 | 7.8 7.8 | 7.8 | 0.02 0.02 | 0.02 | 93.5 93.2 | 93.4 | 7.7 7.7 | 7.7 | 1.8 1.9 | 1.9 | <2.5 <2.5 | <2.5 |
| 18-Mar-09 | Sunny | Calm | 10:37 | Middle | 0.08 | 19.3 19.3 | 19.3 | 7.8 7.8 | 7.8 | 0.02 0.02 | 0.02 | 94.1 93.8 | 94 | 7.7 7.7 | 7.7 | 1.7 1.8 | 1.8 | <2.5 <2.5 | <2.5 |
| 20-Mar-09 | Sunny | Calm | 10:46 | Middle | 0.08 | 19.3 19.4 | 19.4 | 7.8 7.8 | 7.8 | 0.02 0.02 | 0.02 | 93.8 93.5 | 93.7 | 7.7 7.7 | 7.7 | 1.6 1.7 | 1.7 | <2.5 <2.5 | <2.5 |
| 23-Mar-09 | Cloudy | Calm | 11:05 | Middle | 0.08 | 19.4 19.4 | 19.4 | 7.7 7.7 | 7.7 | 0.02 0.02 | 0.02 | 91.3 91.1 | 91.2 | 7.5 7.4 | 7.5 | 1.4 1.5 | 1.5 | <2.5 <2.5 | <2.5 |
| 25-Mar-09 | Cloudy | Calm | 11:20 | Middle | 0.08 | 19.4 19.4 | 19.4 | 7.7 7.7 | 7.7 | 0.02 0.02 | 0.02 | 93.2 93.0 | 93.1 | 7.5 7.5 | 7.5 | 1.7 1.8 | 1.8 | <2.5 <2.5 | <2.5 |
| 27-Mar-09 | Cloudy | Calm | 10:58 | Middle | 0.08 | 19.4 19.4 | 19.4 | 7.7 7.7 | 7.7 | 0.02 0.02 | 0.02 | 96.8 96.6 | 96.7 | 7.7 7.7 | 7.7 | 1.6 1.7 | 1.7 | <2.5 <2.5 | <2.5 |
| 30-Mar-09 | Sunny | Calm | 11:29 | Middle | 0.08 | 19.3 19.4 | 19.4 | 7.7 7.6 | 7.7 | 0.02 0.02 | 0.02 | 96.0 95.8 | 95.9 | 7.7 7.7 | 7.7 | 1.6 1.7 | 1.7 | <2.5 <2.5 | <2.5 |

The reporting limit for laboratory analysis of suspended solids is 2.5 mg/L. For the results below the reporting limit, the SS level will be taken as 2.5 mg/L.

Remarks: * Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher

Water Quality Monitoring Results at 27_R

| Date | Weather Condition | Sea Condition* | Sampling Time | Depth (m) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|-----------|-------------------|----------------|---------------|-----------|------|------------------|---------|------------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| 2-Mar-09 | Fine | Calm | 12:38 | Middle | 0.13 | 19.1 19.1 | 19.1 | 7.8 7.8 | 7.8 | 0.03 0.03 | 0.03 | 94.5 95.0 | 94.8 | 7.5 7.5 | 7.5 | 1.8 1.8 | 1.8 | <2.5 <2.5 | <2.5 |
| 4-Mar-09 | Fine | Calm | 10:54 | Middle | 0.13 | 19.1 19.1 | 19.1 | 7.8 7.8 | 7.8 | 0.03 0.03 | 0.03 | 96.3 95.8 | 96.1 | 7.9 7.9 | 7.9 | 1.9 1.9 | 1.9 | <2.5 <2.5 | <2.5 |
| 6-Mar-09 | Fine | Calm | 10:54 | Middle | 0.13 | 18.8 18.7 | 18.8 | 7.8 7.8 | 7.8 | 0.03 0.03 | 0.03 | 96.0 95.5 | 95.8 | 7.9 7.8 | 7.9 | 2.2 2.2 | 2.2 | <2.5 <2.5 | <2.5 |
| 9-Mar-09 | Fine | Calm | 10:48 | Middle | 0.13 | 18.7 18.7 | 18.7 | 7.6 7.6 | 7.6 | 0.02 0.02 | 0.02 | 94.9 94.3 | 94.6 | 7.8 7.8 | 7.8 | 2.0 2.0 | 2 | <2.5 <2.5 | <2.5 |
| 11-Mar-09 | Fine | Calm | 11:00 | Middle | 0.13 | 18.8 18.8 | 18.8 | 7.7 7.7 | 7.7 | 0.02 0.02 | 0.02 | 95.2 94.6 | 94.9 | 7.9 7.8 | 7.9 | 2.1 2.1 | 2.1 | <2.5 <2.5 | <2.5 |
| 13-Mar-09 | Fine | Calm | 10:33 | Middle | 0.13 | 18.7 18.7 | 18.7 | 7.8 7.8 | 7.8 | 0.02 0.02 | 0.02 | 95.8 95.2 | 95.5 | 7.9 7.8 | 7.9 | 1.8 1.8 | 1.8 | <2.5 <2.5 | <2.5 |
| 16-Mar-09 | Sunny | Calm | 10:57 | Middle | 0.13 | 18.7 18.7 | 18.7 | 7.8 7.8 | 7.8 | 0.02 0.02 | 0.02 | 95.3 94.7 | 95 | 7.9 7.8 | 7.9 | 1.9 1.9 | 1.9 | <2.5 <2.5 | <2.5 |
| 18-Mar-09 | Sunny | Calm | 10:27 | Middle | 0.13 | 19.3 19.3 | 19.3 | 7.8 7.8 | 7.8 | 0.02 0.02 | 0.02 | 95.9 95.3 | 95.6 | 7.9 7.8 | 7.9 | 1.8 1.8 | 1.8 | <2.5 <2.5 | <2.5 |
| 20-Mar-09 | Sunny | Calm | 10:36 | Middle | 0.13 | 19.3 19.3 | 19.3 | 7.8 7.8 | 7.8 | 0.02 0.02 | 0.02 | 95.6 95.0 | 95.3 | 7.9 7.8 | 7.9 | 1.7 1.7 | 1.7 | <2.5 <2.5 | <2.5 |
| 23-Mar-09 | Cloudy | Calm | 10:55 | Middle | 0.13 | 19.4 19.3 | 19.4 | 7.8 7.8 | 7.8 | 0.02 0.02 | 0.02 | 92.2 91.9 | 92.1 | 7.6 7.5 | 7.6 | 1.5 1.5 | 1.5 | <2.5 <2.5 | <2.5 |
| 25-Mar-09 | Cloudy | Calm | 11:11 | Middle | 0.13 | 19.4 19.4 | 19.4 | 7.7 7.7 | 7.7 | 0.02 0.02 | 0.02 | 94.1 93.8 | 94 | 7.6 7.6 | 7.6 | 1.8 1.8 | 1.8 | <2.5 <2.5 | <2.5 |
| 27-Mar-09 | Cloudy | Calm | 10:48 | Middle | 0.13 | 19.4 19.3 | 19.4 | 7.7 7.7 | 7.7 | 0.02 0.02 | 0.02 | 97.7 97.4 | 97.6 | 7.8 7.8 | 7.8 | 1.7 1.7 | 1.7 | <2.5 <2.5 | <2.5 |
| 30-Mar-09 | Sunny | Calm | 11:19 | Middle | 0.13 | 19.3 19.3 | 19.3 | 7.7 7.7 | 7.7 | 0.02 0.02 | 0.02 | 96.9 96.6 | 96.8 | 7.8 7.8 | 7.8 | 1.7 1.7 | 1.7 | <2.5 <2.5 | <2.5 |

The reporting limit for laboratory analysis of suspended solids is 2.5 mg/L. For the results below the reporting limit, the SS level will be taken as 2.5 mg/L.

Remarks: * Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher

Water Quality Monitoring Results at 40_I

| Date | Weather Condition | Sea Condition* | Sampling Time | Depth (m) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|-----------|-------------------|----------------|---------------|-----------|------|------------------|---------|------------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| 2-Mar-09 | Fine | Calm | 12:10 | Middle | 0.09 | 19.3 19.4 | 19.4 | 7.8 7.8 | 7.8 | 0.05 0.05 | 0.05 | 98.8 98.6 | 98.7 | 7.5 7.5 | 7.5 | 1.7 1.7 | 1.7 | <2.5 <2.5 | <2.5 |
| 4-Mar-09 | Fine | Calm | 10:25 | Middle | 0.09 | 19.3 19.3 | 19.3 | 7.7 7.7 | 7.7 | 0.05 0.05 | 0.05 | 100.1 99.9 | 100 | 7.9 7.9 | 7.9 | 1.8 1.8 | 1.8 | <2.5 <2.5 | <2.5 |
| 6-Mar-09 | Fine | Calm | 10:25 | Middle | 0.09 | 19.0 19.0 | 19 | 7.8 7.8 | 7.8 | 0.05 0.05 | 0.05 | 99.8 99.6 | 99.7 | 7.9 7.9 | 7.9 | 2.1 2.1 | 2.1 | <2.5 <2.5 | <2.5 |
| 9-Mar-09 | Fine | Calm | 10:20 | Middle | 0.09 | 18.9 19.0 | 19 | 7.6 7.6 | 7.6 | 0.06 0.06 | 0.06 | 94.7 94.4 | 94.6 | 7.5 7.5 | 7.5 | 1.9 1.9 | 1.9 | <2.5 <2.5 | <2.5 |
| 11-Mar-09 | Fine | Calm | 10:31 | Middle | 0.09 | 19.0 19.0 | 19 | 7.7 7.7 | 7.7 | 0.06 0.06 | 0.06 | 95.0 94.7 | 94.9 | 7.6 7.5 | 7.6 | 2.0 2.0 | 2 | <2.5 <2.5 | <2.5 |
| 13-Mar-09 | Fine | Calm | 10:05 | Middle | 0.09 | 19.0 19.0 | 19 | 7.8 7.8 | 7.8 | 0.06 0.06 | 0.06 | 95.6 95.3 | 95.5 | 7.6 7.6 | 7.6 | 1.9 1.9 | 1.9 | <2.5 <2.5 | <2.5 |
| 16-Mar-09 | Sunny | Calm | 10:29 | Middle | 0.09 | 18.9 19.0 | 19 | 7.8 7.8 | 7.8 | 0.06 0.06 | 0.06 | 95.1 94.8 | 95 | 7.6 7.6 | 7.6 | 2.0 2.0 | 2 | <2.5 <2.5 | <2.5 |
| 18-Mar-09 | Sunny | Calm | 9:59 | Middle | 0.09 | 19.5 19.5 | 19.5 | 7.8 7.7 | 7.8 | 0.06 0.06 | 0.06 | 95.7 95.4 | 95.6 | 7.6 7.6 | 7.6 | 2.0 2.0 | 2 | <2.5 <2.5 | <2.5 |
| 20-Mar-09 | Sunny | Calm | 10:08 | Middle | 0.09 | 19.5 19.6 | 19.6 | 7.8 7.8 | 7.8 | 0.06 0.06 | 0.06 | 95.4 95.1 | 95.3 | 7.6 7.6 | 7.6 | 1.9 1.9 | 1.9 | <2.5 <2.5 | <2.5 |
| 23-Mar-09 | Cloudy | Calm | 10:27 | Middle | 0.09 | 19.6 19.6 | 19.6 | 7.7 7.7 | 7.7 | 0.06 0.06 | 0.06 | 92.1 91.9 | 92 | 7.4 7.4 | 7.4 | 1.8 1.8 | 1.8 | <2.5 <2.5 | <2.5 |
| 25-Mar-09 | Cloudy | Calm | 10:42 | Middle | 0.09 | 19.6 19.6 | 19.6 | 7.7 7.7 | 7.7 | 0.06 0.06 | 0.06 | 94.0 93.8 | 93.9 | 7.5 7.5 | 7.5 | 2.0 2.0 | 2 | <2.5 <2.5 | <2.5 |
| 27-Mar-09 | Cloudy | Calm | 10:20 | Middle | 0.09 | 19.6 19.6 | 19.6 | 7.7 7.7 | 7.7 | 0.06 0.06 | 0.06 | 97.6 97.4 | 97.5 | 7.7 7.7 | 7.7 | 2.1 2.1 | 2.1 | <2.5 <2.5 | <2.5 |
| 30-Mar-09 | Sunny | Calm | 10:51 | Middle | 0.09 | 19.5 19.6 | 19.6 | 7.6 7.6 | 7.6 | 0.06 0.06 | 0.06 | 96.8 96.6 | 96.7 | 7.6 7.6 | 7.6 | 2.0 2.0 | 2 | <2.5 <2.5 | <2.5 |

The reporting limit for laboratory analysis of suspended solids is 2.5 mg/L. For the results below the reporting limit, the SS level will be taken as 2.5 mg/L.

Remarks: * Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher

Water Quality Monitoring Results at 40_R

| Date | Weather Condition | Sea Condition* | Sampling Time | Depth (m) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|-----------|-------------------|----------------|---------------|-----------|-----|------------------|---------|------------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| 2-Mar-09 | Fine | Calm | 12:05 | Middle | 0.2 | 19.3 19.3 | 19.3 | 7.8 7.8 | 7.8 | 0.05 0.05 | 0.05 | 98.1 98.3 | 98.2 | 7.6 7.6 | 7.6 | 1.8 1.7 | 1.8 | <2.5 <2.5 | <2.5 |
| 4-Mar-09 | Fine | Calm | 10:20 | Middle | 0.2 | 19.3 19.3 | 19.3 | 7.8 7.7 | 7.8 | 0.05 0.05 | 0.05 | 99.4 99.6 | 99.5 | 8.0 8.0 | 8 | 1.9 1.8 | 1.9 | <2.5 <2.5 | <2.5 |
| 6-Mar-09 | Fine | Calm | 10:20 | Middle | 0.2 | 19.0 19.0 | 19 | 7.8 7.8 | 7.8 | 0.05 0.05 | 0.05 | 99.1 99.3 | 99.2 | 7.9 7.9 | 7.9 | 2.2 2.1 | 2.2 | <2.5 <2.5 | <2.5 |
| 9-Mar-09 | Fine | Calm | 10:14 | Middle | 0.2 | 18.9 18.9 | 18.9 | 7.7 7.7 | 7.7 | 0.07 0.07 | 0.07 | 95.7 95.8 | 95.8 | 7.7 7.7 | 7.7 | 2.0 1.9 | 2 | <2.5 <2.5 | <2.5 |
| 11-Mar-09 | Fine | Calm | 10:26 | Middle | 0.2 | 19.0 19.0 | 19 | 7.8 7.8 | 7.8 | 0.07 0.07 | 0.07 | 96.0 96.1 | 96.1 | 7.7 7.7 | 7.7 | 2.1 2.0 | 2.1 | <2.5 <2.5 | <2.5 |
| 13-Mar-09 | Fine | Calm | 9:59 | Middle | 0.2 | 19.0 19.0 | 19 | 7.9 7.9 | 7.9 | 0.07 0.07 | 0.07 | 96.6 96.7 | 96.7 | 7.7 7.7 | 7.7 | 2.0 1.9 | 2 | <2.5 <2.5 | <2.5 |
| 16-Mar-09 | Sunny | Calm | 10:23 | Middle | 0.2 | 18.9 18.9 | 18.9 | 7.9 7.9 | 7.9 | 0.07 0.07 | 0.07 | 96.1 96.2 | 96.2 | 7.7 7.7 | 7.7 | 2.1 2.0 | 2.1 | <2.5 <2.5 | <2.5 |
| 18-Mar-09 | Sunny | Calm | 9:53 | Middle | 0.2 | 19.5 19.5 | 19.5 | 7.8 7.8 | 7.8 | 0.07 0.07 | 0.07 | 96.7 96.8 | 96.8 | 7.7 7.7 | 7.7 | 2.1 2.0 | 2.1 | <2.5 <2.5 | <2.5 |
| 20-Mar-09 | Sunny | Calm | 10:03 | Middle | 0.2 | 19.5 19.5 | 19.5 | 7.9 7.9 | 7.9 | 0.07 0.07 | 0.07 | 96.4 96.5 | 96.5 | 7.7 7.7 | 7.7 | 2.0 1.9 | 2 | <2.5 <2.5 | <2.5 |
| 23-Mar-09 | Cloudy | Calm | 10:21 | Middle | 0.2 | 19.6 19.6 | 19.6 | 7.8 7.8 | 7.8 | 0.07 0.07 | 0.07 | 92.6 92.6 | 92.6 | 7.5 7.5 | 7.5 | 1.9 1.8 | 1.9 | <2.5 <2.5 | <2.5 |
| 25-Mar-09 | Cloudy | Calm | 10:37 | Middle | 0.2 | 19.6 19.6 | 19.6 | 7.8 7.8 | 7.8 | 0.07 0.07 | 0.07 | 94.5 94.5 | 94.5 | 7.6 7.6 | 7.6 | 2.1 2.0 | 2.1 | <2.5 <2.5 | <2.5 |
| 27-Mar-09 | Cloudy | Calm | 10:15 | Middle | 0.2 | 19.6 19.6 | 19.6 | 7.8 7.8 | 7.8 | 0.07 0.07 | 0.07 | 98.1 98.1 | 98.1 | 7.7 7.7 | 7.7 | 2.2 2.1 | 2.2 | <2.5 <2.5 | <2.5 |
| 30-Mar-09 | Sunny | Calm | 10:45 | Middle | 0.2 | 19.5 19.5 | 19.5 | 7.7 7.7 | 7.7 | 0.07 0.07 | 0.07 | 97.3 97.3 | 97.3 | 7.7 7.7 | 7.7 | 2.0 2.0 | 2 | <2.5 <2.5 | <2.5 |

The reporting limit for laboratory analysis of suspended solids is 2.5 mg/L. For the results below the reporting limit, the SS level will be taken as 2.5 mg/L.

Remarks: * Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher

Water Quality Monitoring Results at CSS_I

| Date | Weather Condition | Sea Condition* | Sampling Time | Depth (m) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|-----------|-------------------|----------------|---------------|-----------|------|------------------|---------|-------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| 2-Mar-09 | Fine | Calm | 12:17 | Middle | 0.19 | 19.2 | 19.2 | 7.8 | 7.8 | 0.03 | 0.03 | 97.7 | 97.8 | 7.5 | 7.5 | 1.9 | 1.9 | <2.5 | <2.5 |
| | | | | | | 19.2 | | 7.8 | | 0.03 | | 97.8 | | 7.5 | | 1.9 | | | |
| 4-Mar-09 | Fine | Calm | 10:32 | Middle | 0.19 | 19.2 | 19.2 | 7.8 | 7.8 | 0.03 | 0.03 | 99.0 | 99.1 | 7.9 | 7.9 | 2.0 | 2.1 | <2.5 | <2.5 |
| | | | | | | 19.2 | | 7.8 | | 0.03 | | 99.1 | | 7.9 | | 2.1 | | | |
| 6-Mar-09 | Fine | Calm | 10:32 | Middle | 0.19 | 18.8 | 18.8 | 7.8 | 7.8 | 0.03 | 0.03 | 98.7 | 98.8 | 7.9 | 7.9 | 2.2 | 2.2 | <2.5 | <2.5 |
| | | | | | | 18.8 | | 7.8 | | 0.03 | | 98.8 | | 7.9 | | 2.2 | | | |
| 9-Mar-09 | Fine | Calm | 10:26 | Middle | 0.19 | 18.8 | 18.8 | 7.6 | 7.6 | 0.02 | 0.02 | 95.2 | 95.2 | 7.7 | 7.7 | 2.0 | 2 | <2.5 | <2.5 |
| | | | | | | 18.8 | | 7.6 | | 0.02 | | 95.1 | | 7.7 | | 2.0 | | | |
| 11-Mar-09 | Fine | Calm | 10:38 | Middle | 0.19 | 18.8 | 18.9 | 7.7 | 7.7 | 0.02 | 0.02 | 95.5 | 95.5 | 7.7 | 7.7 | 2.1 | 2.1 | <2.5 | <2.5 |
| | | | | | | 18.9 | | 7.7 | | 0.02 | | 95.4 | | 7.7 | | 2.1 | | | |
| 13-Mar-09 | Fine | Calm | 10:11 | Middle | 0.19 | 18.8 | 18.8 | 7.8 | 7.8 | 0.02 | 0.02 | 96.1 | 96.1 | 7.8 | 7.8 | 2.1 | 2.1 | <2.5 | <2.5 |
| | | | | | | 18.8 | | 7.8 | | 0.02 | | 96.0 | | 7.8 | | 2.1 | | | |
| 16-Mar-09 | Sunny | Calm | 10:35 | Middle | 0.19 | 18.8 | 18.8 | 7.8 | 7.8 | 0.02 | 0.02 | 95.6 | 95.6 | 7.8 | 7.8 | 2.1 | 2.1 | <2.5 | <2.5 |
| | | | | | | 18.8 | | 7.8 | | 0.02 | | 95.5 | | 7.7 | | 2.1 | | | |
| 18-Mar-09 | Sunny | Calm | 10:05 | Middle | 0.19 | 19.4 | 19.4 | 7.8 | 7.8 | 0.02 | 0.02 | 96.2 | 96.2 | 7.8 | 7.8 | 2.1 | 2.1 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.8 | | 0.02 | | 96.1 | | 7.8 | | 2.1 | | | |
| 20-Mar-09 | Sunny | Calm | 10:15 | Middle | 0.19 | 19.4 | 19.4 | 7.8 | 7.8 | 0.02 | 0.02 | 95.9 | 95.9 | 7.8 | 7.8 | 2.1 | 2.1 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.8 | | 0.02 | | 95.8 | | 7.8 | | 2.1 | | | |
| 23-Mar-09 | Cloudy | Calm | 10:33 | Middle | 0.19 | 19.4 | 19.4 | 7.7 | 7.8 | 0.02 | 0.02 | 92.3 | 92.3 | 7.5 | 7.5 | 1.7 | 1.8 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.8 | | 0.02 | | 92.3 | | 7.5 | | 1.8 | | | |
| 25-Mar-09 | Cloudy | Calm | 10:49 | Middle | 0.19 | 19.5 | 19.5 | 7.7 | 7.7 | 0.02 | 0.02 | 94.2 | 94.2 | 7.6 | 7.6 | 2.0 | 2 | <2.5 | <2.5 |
| | | | | | | 19.5 | | 7.7 | | 0.02 | | 94.2 | | 7.6 | | 2.0 | | | |
| 27-Mar-09 | Cloudy | Calm | 10:27 | Middle | 0.19 | 19.4 | 19.4 | 7.7 | 7.7 | 0.02 | 0.02 | 97.8 | 97.8 | 7.8 | 7.8 | 2.0 | 2.1 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.7 | | 0.02 | | 97.8 | | 7.8 | | 2.1 | | | |
| 30-Mar-09 | Sunny | Calm | 10:57 | Middle | 0.19 | 19.4 | 19.4 | 7.7 | 7.7 | 0.02 | 0.02 | 97.0 | 97 | 7.7 | 7.7 | 2.1 | 2.1 | <2.5 | <2.5 |
| | | | | | | 19.4 | | 7.7 | | 0.02 | | 97.0 | | 7.7 | | 2.1 | | | |

The reporting limit for laboratory analysis of suspended solids is 2.5 mg/L. For the results below the reporting limit, the SS level will be taken as 2.5 mg/L.

Remarks: * Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher

Water Quality Monitoring Results at TCB_I

| Date | Weather Condition | Sea Condition* | Sampling Time | Depth (m) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|-----------|-------------------|----------------|---------------|-----------|------|------------------|---------|-------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| 2-Mar-09 | Fine | Calm | 14:20 | Middle | 0.35 | 20.8 | 20.8 | 7.3 | 7.4 | 12.73 | 12.73 | 96.9 | 96.8 | 7.2 | 7.2 | 3.8 | 3.8 | <2.5 | <2.5 |
| | | | | | | 20.8 | | 7.4 | | 12.72 | | 96.7 | | 7.2 | | 3.7 | | | |
| 4-Mar-09 | Fine | Calm | 12:35 | Middle | 0.35 | 20.8 | 20.8 | 7.3 | 7.3 | 12.75 | 12.75 | 98.2 | 98.1 | 7.6 | 7.6 | 4.0 | 4 | <2.5 | <2.5 |
| | | | | | | 20.8 | | 7.3 | | 12.74 | | 98.0 | | 7.6 | | 3.9 | | | |
| 6-Mar-09 | Fine | Calm | 12:35 | Middle | 0.35 | 20.4 | 20.4 | 7.4 | 7.4 | 12.73 | 12.73 | 97.9 | 97.8 | 7.6 | 7.6 | 4.0 | 4 | <2.5 | <2.5 |
| | | | | | | 20.4 | | 7.4 | | 12.72 | | 97.7 | | 7.6 | | 3.9 | | | |
| 9-Mar-09 | Fine | Calm | 12:29 | Middle | 0.35 | 20.4 | 20.4 | 7.4 | 7.4 | 8.64 | 8.64 | 91.3 | 91.2 | 7.1 | 7.1 | 3.8 | 3.8 | <2.5 | <2.5 |
| | | | | | | 20.4 | | 7.4 | | 8.63 | | 91.0 | | 7.1 | | 3.7 | | | |
| 11-Mar-09 | Fine | Calm | 12:41 | Middle | 0.35 | 20.5 | 20.5 | 7.4 | 7.4 | 8.68 | 8.68 | 91.6 | 91.5 | 7.1 | 7.1 | 3.5 | 3.5 | <2.5 | <2.5 |
| | | | | | | 20.5 | | 7.4 | | 8.67 | | 91.3 | | 7.1 | | 3.4 | | | |
| 13-Mar-09 | Fine | Calm | 12:14 | Middle | 0.35 | 20.4 | 20.4 | 7.5 | 7.5 | 8.68 | 8.68 | 92.2 | 92.1 | 7.1 | 7.1 | 3.2 | 3.2 | <2.5 | <2.5 |
| | | | | | | 20.4 | | 7.5 | | 8.67 | | 91.9 | | 7.1 | | 3.1 | | | |
| 16-Mar-09 | Sunny | Calm | 12:39 | Middle | 0.35 | 20.4 | 20.4 | 7.6 | 7.6 | 8.66 | 8.66 | 91.7 | 91.6 | 7.1 | 7.1 | 3.4 | 3.4 | <2.5 | <2.5 |
| | | | | | | 20.4 | | 7.6 | | 8.65 | | 91.4 | | 7.1 | | 3.3 | | | |
| 18-Mar-09 | Sunny | Calm | 12:08 | Middle | 0.35 | 21.5 | 21.5 | 7.5 | 7.5 | 8.72 | 8.72 | 92.3 | 92.2 | 7.1 | 7.1 | 3.7 | 3.7 | <2.5 | <2.5 |
| | | | | | | 21.5 | | 7.5 | | 8.71 | | 92.0 | | 7.1 | | 3.6 | | | |
| 20-Mar-09 | Sunny | Calm | 12:18 | Middle | 0.35 | 21.6 | 21.6 | 7.5 | 7.5 | 8.84 | 8.84 | 92.0 | 91.9 | 7.1 | 7.1 | 3.9 | 3.9 | <2.5 | <2.5 |
| | | | | | | 21.6 | | 7.5 | | 8.83 | | 91.7 | | 7.1 | | 3.8 | | | |
| 23-Mar-09 | Cloudy | Calm | 12:36 | Middle | 0.35 | 21.6 | 21.6 | 7.5 | 7.5 | 8.88 | 8.88 | 90.4 | 90.3 | 7.2 | 7.2 | 3.5 | 3.5 | <2.5 | <2.5 |
| | | | | | | 21.6 | | 7.5 | | 8.87 | | 90.2 | | 7.2 | | 3.4 | | | |
| 25-Mar-09 | Cloudy | Calm | 12:52 | Middle | 0.35 | 21.6 | 21.6 | 7.4 | 7.4 | 8.85 | 8.85 | 92.3 | 92.2 | 7.3 | 7.3 | 3.3 | 3.3 | <2.5 | <2.5 |
| | | | | | | 21.6 | | 7.4 | | 8.84 | | 92.1 | | 7.3 | | 3.2 | | | |
| 27-Mar-09 | Cloudy | Calm | 12:30 | Middle | 0.35 | 21.6 | 21.6 | 7.5 | 7.5 | 8.82 | 8.82 | 95.9 | 95.8 | 7.4 | 7.4 | 3.6 | 3.6 | <2.5 | <2.5 |
| | | | | | | 21.6 | | 7.5 | | 8.81 | | 95.7 | | 7.4 | | 3.5 | | | |
| 30-Mar-09 | Sunny | Calm | 13:01 | Middle | 0.35 | 21.6 | 21.6 | 7.4 | 7.4 | 8.78 | 8.78 | 95.1 | 95 | 7.4 | 7.4 | 3.4 | 3.4 | <2.5 | <2.5 |
| | | | | | | 21.6 | | 7.4 | | 8.77 | | 94.9 | | 7.4 | | 3.3 | | | |

The reporting limit for laboratory analysis of suspended solids is 2.5 mg/L. For the results below the reporting limit, the SS level will be taken as 2.5 mg/L.

Remarks: * Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher

Water Quality Monitoring Results at TCB_R

| Date | Weather Condition | Sea Condition* | Sampling Time | Depth (m) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|-----------|-------------------|----------------|---------------|-----------|-----|------------------|---------|------------|---------|----------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| 2-Mar-09 | Fine | Calm | 14:15 | Middle | 0.2 | 20.9 20.9 | 20.9 | 7.4 7.4 | 7.4 | 19.05 19.06 | 19.06 | 95.9 95.7 | 95.8 | 7.1 7.1 | 7.1 | 4.3 4.2 | 4.3 | <2.5 <2.5 | <2.5 |
| 4-Mar-09 | Fine | Calm | 12:30 | Middle | 0.2 | 20.8 20.8 | 20.8 | 7.3 7.3 | 7.3 | 19.07 19.08 | 19.08 | 97.2 97.0 | 97.1 | 7.5 7.5 | 7.5 | 4.6 4.5 | 4.6 | <2.5 <2.5 | <2.5 |
| 6-Mar-09 | Fine | Calm | 12:30 | Middle | 0.2 | 20.5 20.5 | 20.5 | 7.4 7.4 | 7.4 | 19.05 19.06 | 19.06 | 96.9 96.7 | 96.8 | 7.5 7.4 | 7.5 | 4.6 4.5 | 4.6 | <2.5 <2.5 | <2.5 |
| 9-Mar-09 | Fine | Calm | 12:24 | Middle | 0.2 | 20.5 20.5 | 20.5 | 7.1 7.2 | 7.2 | 19.60 19.63 | 19.62 | 94.6 94.3 | 94.5 | 7.0 7.0 | 7 | 4.4 4.3 | 4.4 | <2.5 <2.5 | <2.5 |
| 11-Mar-09 | Fine | Calm | 12:36 | Middle | 0.2 | 20.5 20.5 | 20.5 | 7.2 7.2 | 7.2 | 19.64 19.67 | 19.66 | 94.9 94.6 | 94.8 | 7.0 7.0 | 7 | 4.2 4.1 | 4.2 | <2.5 <2.5 | <2.5 |
| 13-Mar-09 | Fine | Calm | 12:09 | Middle | 0.2 | 20.5 20.5 | 20.5 | 7.3 7.3 | 7.3 | 19.64 19.67 | 19.66 | 95.5 95.2 | 95.4 | 7.1 7.0 | 7.1 | 4.1 4.0 | 4.1 | <2.5 <2.5 | <2.5 |
| 16-Mar-09 | Sunny | Calm | 12:34 | Middle | 0.2 | 20.4 20.4 | 20.4 | 7.3 7.3 | 7.3 | 19.62 19.65 | 19.64 | 95.0 94.7 | 94.9 | 7.0 7.0 | 7 | 4.2 4.1 | 4.2 | <2.5 <2.5 | <2.5 |
| 18-Mar-09 | Sunny | Calm | 12:03 | Middle | 0.2 | 21.6 21.6 | 21.6 | 7.3 7.3 | 7.3 | 19.64 19.67 | 19.66 | 95.6 95.3 | 95.5 | 7.1 7.0 | 7.1 | 4.6 4.5 | 4.6 | <2.5 <2.5 | <2.5 |
| 20-Mar-09 | Sunny | Calm | 12:13 | Middle | 0.2 | 21.6 21.6 | 21.6 | 7.3 7.3 | 7.3 | 19.76 19.79 | 19.78 | 95.3 95.0 | 95.2 | 7.1 7.0 | 7.1 | 4.9 4.8 | 4.9 | <2.5 <2.5 | <2.5 |
| 23-Mar-09 | Cloudy | Calm | 12:31 | Middle | 0.2 | 21.7 21.7 | 21.7 | 7.2 7.3 | 7.3 | 19.80 19.83 | 19.82 | 92.0 91.9 | 92 | 7.1 7.1 | 7.1 | 4.6 4.5 | 4.6 | <2.5 <2.5 | <2.5 |
| 25-Mar-09 | Cloudy | Calm | 12:47 | Middle | 0.2 | 21.7 21.7 | 21.7 | 7.2 7.2 | 7.2 | 19.77 19.80 | 19.79 | 93.9 93.8 | 93.9 | 7.2 7.2 | 7.2 | 4.3 4.2 | 4.3 | <2.5 <2.5 | <2.5 |
| 27-Mar-09 | Cloudy | Calm | 12:25 | Middle | 0.2 | 21.7 21.7 | 21.7 | 7.2 7.2 | 7.2 | 19.74 19.77 | 19.76 | 97.5 97.4 | 97.5 | 7.4 7.4 | 7.4 | 4.6 4.5 | 4.6 | <2.5 <2.5 | <2.5 |
| 30-Mar-09 | Sunny | Calm | 12:56 | Middle | 0.2 | 21.6 21.6 | 21.6 | 7.2 7.2 | 7.2 | 19.70 19.73 | 19.72 | 96.7 96.6 | 96.7 | 7.4 7.4 | 7.4 | 4.3 4.2 | 4.3 | <2.5 <2.5 | <2.5 |

The reporting limit for laboratory analysis of suspended solids is 2.5 mg/L. For the results below the reporting limit, the SS level will be taken as 2.5 mg/L.

Remarks: * Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher




Water Quality Monitoring Results at TCS_I

| Date | Weather Condition | Sea Condition* | Sampling Time | Depth (m) | | Temperature (°C) | | pH | | Salinity ppt | | DO Saturation (%) | | Dissolved Oxygen (mg/L) | | Turbidity(NTU) | | Suspended Solids (mg/L) | |
|-----------|-------------------|----------------|---------------|-----------|-----|------------------|---------|------------|---------|--------------|---------|-------------------|---------|-------------------------|---------|----------------|---------|-------------------------|---------|
| | | | | | | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average | Value | Average |
| 2-Mar-09 | Fine | Calm | 13:57 | Middle | 0.2 | 19.1 19.2 | 19.2 | 7.4 7.5 | 7.5 | 0.02 0.02 | 0.02 | 92.1 91.7 | 91.9 | 7.0 7.0 | 7 | 1.5 1.5 | 1.5 | <2.5 <2.5 | <2.5 |
| 4-Mar-09 | Fine | Calm | 12:12 | Middle | 0.2 | 19.1 19.1 | 19.1 | 7.4 7.4 | 7.4 | 0.02 0.02 | 0.02 | 93.4 93.0 | 93.2 | 7.4 7.4 | 7.4 | 1.5 1.5 | 1.5 | <2.5 <2.5 | <2.5 |
| 6-Mar-09 | Fine | Calm | 12:12 | Middle | 0.2 | 18.8 18.8 | 18.8 | 7.4 7.5 | 7.5 | 0.02 0.02 | 0.02 | 93.1 92.7 | 92.9 | 7.4 7.4 | 7.4 | 1.7 1.6 | 1.7 | <2.5 <2.5 | <2.5 |
| 9-Mar-09 | Fine | Calm | 12:07 | Middle | 0.2 | 18.7 18.8 | 18.8 | 7.4 7.4 | 7.4 | 0.02 0.02 | 0.02 | 93.3 92.6 | 93 | 7.6 7.5 | 7.6 | 1.6 1.5 | 1.6 | <2.5 <2.5 | <2.5 |
| 11-Mar-09 | Fine | Calm | 12:18 | Middle | 0.2 | 18.8 18.8 | 18.8 | 7.5 7.5 | 7.5 | 0.02 0.02 | 0.02 | 93.6 92.9 | 93.3 | 7.6 7.5 | 7.6 | 1.5 1.4 | 1.5 | <2.5 <2.5 | <2.5 |
| 13-Mar-09 | Fine | Calm | 11:52 | Middle | 0.2 | 18.8 18.8 | 18.8 | 7.5 7.5 | 7.5 | 0.02 0.02 | 0.02 | 94.2 93.5 | 93.9 | 7.6 7.6 | 7.6 | 1.5 1.4 | 1.5 | <2.5 <2.5 | <2.5 |
| 16-Mar-09 | Sunny | Calm | 12:16 | Middle | 0.2 | 18.7 18.8 | 18.8 | 7.6 7.6 | 7.6 | 0.02 0.02 | 0.02 | 93.7 93.0 | 93.4 | 7.6 7.5 | 7.6 | 1.5 1.4 | 1.5 | <2.5 <2.5 | <2.5 |
| 18-Mar-09 | Sunny | Calm | 11:46 | Middle | 0.2 | 19.3 19.3 | 19.3 | 7.5 7.5 | 7.5 | 0.02 0.02 | 0.02 | 94.3 93.6 | 94 | 7.6 7.6 | 7.6 | 1.6 1.5 | 1.6 | <2.5 <2.5 | <2.5 |
| 20-Mar-09 | Sunny | Calm | 11:55 | Middle | 0.2 | 19.3 19.4 | 19.4 | 7.6 7.6 | 7.6 | 0.02 0.02 | 0.02 | 94.0 93.3 | 93.7 | 7.6 7.5 | 7.6 | 1.8 1.7 | 1.8 | <2.5 <2.5 | <2.5 |
| 23-Mar-09 | Cloudy | Calm | 12:14 | Middle | 0.2 | 19.4 19.4 | 19.4 | 7.5 7.5 | 7.5 | 0.02 0.02 | 0.02 | 91.4 91.0 | 91.2 | 7.4 7.4 | 7.4 | 1.6 1.5 | 1.6 | <2.5 <2.5 | <2.5 |
| 25-Mar-09 | Cloudy | Calm | 12:29 | Middle | 0.2 | 19.4 19.4 | 19.4 | 7.4 7.5 | 7.5 | 0.02 0.02 | 0.02 | 93.3 92.9 | 93.1 | 7.5 7.5 | 7.5 | 1.5 1.4 | 1.5 | <2.5 <2.5 | <2.5 |
| 27-Mar-09 | Cloudy | Calm | 12:07 | Middle | 0.2 | 19.4 19.4 | 19.4 | 7.5 7.5 | 7.5 | 0.02 0.02 | 0.02 | 96.9 96.5 | 96.7 | 7.7 7.7 | 7.7 | 1.7 1.6 | 1.7 | <2.5 <2.5 | <2.5 |
| 30-Mar-09 | Sunny | Calm | 12:38 | Middle | 0.2 | 19.3 19.4 | 19.4 | 7.4 7.4 | 7.4 | 0.02 0.02 | 0.02 | 96.1 95.7 | 95.9 | 7.6 7.6 | 7.6 | 1.6 1.5 | 1.6 | <2.5 <2.5 | <2.5 |

The reporting limit for laboratory analysis of suspended solids is 2.5 mg/L. For the results below the reporting limit, the SS level will be taken as 2.5 mg/L.




Remarks: * Calm: Small or no wave; Moderate: Between calm and rough; Rough : White capped or rougher

Dissolved Oxygen






| | | | |
|--|----------------|-----------------------|--|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Water Quality Monitoring Results | Scale N.T.S | Project No. MA6030 | |
| | Date Feb 09 | Appendix F | |

Dissolved Oxygen






| | | | |
|--|----------------|-----------------------|--|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Water Quality Monitoring Results | Scale N.T.S | Project No. MA6030 | |
| | Date Mar 09 | Appendix F | |

Dissolved Oxygen






| | | | |
|--|----------------|-----------------------|--|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Water Quality Monitoring Results | Scale N.T.S | Project No. MA6030 | |
| | Date Mar 09 | Appendix F | |

Dissolved Oxygen






| | | | |
|--|----------------|-----------------------|--|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Water Quality Monitoring Results | Scale N.T.S | Project No. MA6030 | |
| | Date Mar 09 | Appendix F | |

Dissolved Oxygen




| | | | |
|--|----------------|-----------------------|--|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Water Quality Monitoring Results | Scale N.T.S | Project No. MA6030 | |
| | Date Mar 09 | Appendix F | |

Dissolved Oxygen






| | | | |
|--|----------------|-----------------------|--|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Water Quality Monitoring Results | Scale N.T.S | Project No. MA6030 | |
| | Date Mar 09 | Appendix F | |

Dissolved Oxygen






| | | | |
|--|----------------|-----------------------|----------|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Water Quality Monitoring Results | Scale N.T.S | Project No. MA6030 | CINOTECH |
| | Date Mar 09 | Appendix F | |

Turbidity






| | | | |
|--|----------------|-----------------------|--|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Water Quality Monitoring Results | Scale N.T.S | Project No. MA6030 | |
| | Date Mar 09 | Appendix F | |

Turbidity






| | | | |
|--|----------------|-----------------------|--|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Water Quality Monitoring Results | Scale N.T.S | Project No. MA6030 | |
| | Date Mar 09 | Appendix F | |

Turbidity






| | | | |
|--|----------------|-----------------------|----------|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Water Quality Monitoring Results | Scale N.T.S | Project No. MA6030 | CINOTECH |
| | Date Mar 09 | Appendix F | |

Turbidity






| | | | |
|--|----------------|-----------------------|--|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Water Quality Monitoring Results | Scale N.T.S | Project No. MA6030 | |
| | Date Mar 09 | Appendix F | |

Turbidity




| | | | |
|--|----------------|-----------------------|--|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Water Quality Monitoring Results | Scale N.T.S | Project No. MA6030 | |
| | Date Mar 09 | Appendix F | |

Turbidity






| | | | |
|--|----------------|-----------------------|--|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Water Quality Monitoring Results | Scale N.T.S | Project No. MA6030 | |
| | Date Mar 09 | Appendix F | |

Turbidity






| | | | |
|--|----------------|-----------------------|--|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Water Quality Monitoring Results | Scale N.T.S | Project No. MA6030 | |
| | Date Mar 09 | Appendix F | |

Suspended Solids






| | | | |
|--|----------------|-----------------------|--|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Water Quality Monitoring Results | Scale N.T.S | Project No. MA6030 | |
| | Date Mar 09 | Appendix F | |

Suspended Solids






| | | | |
|--|----------------|-----------------------|--|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Water Quality Monitoring Results | Scale N.T.S | Project No. MA6030 | |
| | Date Mar 09 | Appendix F | |

Suspended Solids






| | | | |
|--|----------------|-----------------------|--|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Water Quality Monitoring Results | Scale N.T.S | Project No. MA6030 | |
| | Date Mar 09 | Appendix F | |

Suspended Solids






| | | | |
|--|----------------|-----------------------|--|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Water Quality Monitoring Results | Scale N.T.S | Project No. MA6030 | |
| | Date Mar 09 | Appendix F | |

Suspended Solids




| | | | |
|--|----------------|-----------------------|--|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Water Quality Monitoring Results | Scale N.T.S | Project No. MA6030 | |
| | Date Mar 09 | Appendix F | |

Suspended Solids



| | | | |
|--|----------------|-----------------------|----------|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Water Quality Monitoring Results | Scale N.T.S | Project No. MA6030 | CINOTECH |
| | Date Mar 09 | Appendix F | |

Suspended Solids



| | | | |
|--|----------------|-----------------------|----------|
| Title Contract No. HY/2003/19 Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha Graphical Presentation of Water Quality Monitoring Results | Scale N.T.S | Project No. MA6030 | CINOTECH |
| | Date Mar 09 | Appendix F | |

**APPENDIX G
QUALITY CONTROL REPORTS FOR
LABORATORY ANALYSIS**

TEST REPORT
QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

| | |
|-----------------|------------|
| Laboratory No.: | 08103 |
| Date of Issue: | 2009/03/03 |
| Date Received: | 2009/03/02 |
| Date Tested: | 2009/03/02 |
| Date Completed: | 2009/03/03 |

Page: 1 of 1

ATTN: Mr. Henry Leung

Sampling Site: Tung Chung Road
Project No.: MA6030
Sampling Date: 2009/03/02
Number of Sample: 38
Custody No.: MA6030/90302

| Total Suspended Solids | Duplicate Analysis | | | QC Recovery, % |
|------------------------|--------------------|------------------|------------------|----------------|
| Sampling Point | Trial 1, mg/L | Trial 2, mg/L | Difference, % | |
| TCS_I | <2.5 | <2.5 | N/A | 88 |

*****End of Report*****

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT
QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

| | |
|-----------------|------------|
| Laboratory No.: | 08116 |
| Date of Issue: | 2009/03/05 |
| Date Received: | 2009/03/04 |
| Date Tested: | 2009/03/04 |
| Date Completed: | 2009/03/05 |

Page: 1 of 1

ATTN: Mr. Henry Leung

Sampling Site: Tung Chung Road
Project No.: MA6030
Sampling Date: 2009/03/04
Number of Sample: 38
Custody No.: MA6030/90304

| Total Suspended Solids | Duplicate Analysis | | | QC Recovery, % |
|------------------------|--------------------|------------------|------------------|----------------|
| Sampling Point | Trial 1, mg/L | Trial 2, mg/L | Difference, % | |
| 23_R2 | <2.5 | <2.5 | N/A | 99 |

*****End of Report*****

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT
QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

| | |
|-----------------|------------|
| Laboratory No.: | 08133 |
| Date of Issue: | 2009/03/09 |
| Date Received: | 2009/03/06 |
| Date Tested: | 2009/03/06 |
| Date Completed: | 2009/03/09 |

Page: 1 of 1

ATTN: Mr. Henry Leung

Sampling Site: Tung Chung Road
Project No.: MA6030
Sampling Date: 2009/03/06
Number of Sample: 38
Custody No.: MA6030/90306

| Total Suspended Solids | Duplicate Analysis | | | QC Recovery, % |
|------------------------|--------------------|------------------|------------------|----------------|
| Sampling Point | Trial 1, mg/L | Trial 2, mg/L | Difference, % | |
| 26_I | <2.5 | <2.5 | N/A | 98 |

*****End of Report*****

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT
QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

| | |
|-----------------|------------|
| Laboratory No.: | 08147 |
| Date of Issue: | 2009/03/10 |
| Date Received: | 2009/03/09 |
| Date Tested: | 2009/03/09 |
| Date Completed: | 2009/03/10 |

Page: 1 of 1

ATTN: Mr. Henry Leung

Sampling Site: Tung Chung Road
Project No.: MA6030
Sampling Date: 2009/03/09
Number of Sample: 38
Custody No.: MA6030/90309

| Total Suspended Solids | Duplicate Analysis | | | QC Recovery, % |
|------------------------|--------------------|------------------|------------------|----------------|
| Sampling Point | Trial 1, mg/L | Trial 2, mg/L | Difference, % | |
| 26_I | <2.5 | <2.5 | N/A | 96 |

*****End of Report*****

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT
QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

| | |
|-----------------|------------|
| Laboratory No.: | 08162 |
| Date of Issue: | 2009/03/12 |
| Date Received: | 2009/03/11 |
| Date Tested: | 2009/03/11 |
| Date Completed: | 2009/03/12 |

Page: 1 of 1

ATTN: Mr. Henry Leung

Sampling Site: Tung Chung Road
Project No.: MA6030
Sampling Date: 2009/03/11
Number of Sample: 38
Custody No.: MA6030/90311

| Total Suspended Solids | Duplicate Analysis | | | QC Recovery, % |
|------------------------|--------------------|------------------|------------------|----------------|
| Sampling Point | Trial 1, mg/L | Trial 2, mg/L | Difference, % | |
| 15_I | <2.5 | <2.5 | N/A | 102 |

*****End of Report*****

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT
QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

| | |
|-----------------|------------|
| Laboratory No.: | 08179 |
| Date of Issue: | 2009/03/16 |
| Date Received: | 2009/03/13 |
| Date Tested: | 2009/03/13 |
| Date Completed: | 2009/03/16 |

Page: 1 of 1

ATTN: Mr. Henry Leung

Sampling Site: Tung Chung Road
Project No.: MA6030
Sampling Date: 2009/03/13
Number of Sample: 38
Custody No.: MA6030/90313

| Total Suspended Solids | Duplicate Analysis | | | QC Recovery, % |
|------------------------|--------------------|------------------|------------------|----------------|
| Sampling Point | Trial 1, mg/L | Trial 2, mg/L | Difference, % | |
| 26_I | <2.5 | <2.5 | N/A | 95 |

*****End of Report*****

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT
QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

| | |
|-----------------|------------|
| Laboratory No.: | 08189 |
| Date of Issue: | 2009/03/17 |
| Date Received: | 2009/03/16 |
| Date Tested: | 2009/03/16 |
| Date Completed: | 2009/03/17 |

Page: 1 of 1

ATTN: Mr. Henry Leung

Sampling Site: Tung Chung Road
Project No.: MA6030
Sampling Date: 2009/03/16
Number of Sample: 38
Custody No.: MA6030/90316

| Total Suspended Solids | Duplicate Analysis | | | QC Recovery, % |
|------------------------|--------------------|------------------|------------------|----------------|
| Sampling Point | Trial 1, mg/L | Trial 2, mg/L | Difference, % | |
| CSS_I | <2.5 | <2.5 | N/A | 98 |

*****End of Report*****

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT
QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

| | |
|-----------------|------------|
| Laboratory No.: | 08204 |
| Date of Issue: | 2009/03/19 |
| Date Received: | 2009/03/18 |
| Date Tested: | 2009/03/18 |
| Date Completed: | 2009/03/19 |

Page: 1 of 1

ATTN: Mr. Henry Leung

Sampling Site: Tung Chung Road
Project No.: MA6030
Sampling Date: 2009/03/18
Number of Sample: 38
Custody No.: MA6030/90318

| Total Suspended Solids | Duplicate Analysis | | | QC Recovery, % |
|------------------------|--------------------|------------------|------------------|----------------|
| Sampling Point | Trial 1, mg/L | Trial 2, mg/L | Difference, % | |
| 26_I | <2.5 | <2.5 | N/A | 97 |

*****End of Report*****

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT
QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

| | |
|-----------------|------------|
| Laboratory No.: | 08221 |
| Date of Issue: | 2009/03/23 |
| Date Received: | 2009/03/20 |
| Date Tested: | 2009/03/20 |
| Date Completed: | 2009/03/23 |

Page: 1 of 1

ATTN: Mr. Henry Leung

Sampling Site: Tung Chung Road
Project No.: MA6030
Sampling Date: 2009/03/20
Number of Sample: 38
Custody No.: MA6030/90320

| Total Suspended Solids | Duplicate Analysis | | | QC Recovery, % |
|------------------------|--------------------|------------------|------------------|----------------|
| Sampling Point | Trial 1, mg/L | Trial 2, mg/L | Difference, % | |
| 26_I | <2.5 | <2.5 | N/A | 100 |

*****End of Report*****

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT
QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

| | |
|-----------------|------------|
| Laboratory No.: | 08230 |
| Date of Issue: | 2009/03/24 |
| Date Received: | 2009/03/23 |
| Date Tested: | 2009/03/23 |
| Date Completed: | 2009/03/24 |

Page: 1 of 1

ATTN: Mr. Henry Leung

Sampling Site: Tung Chung Road
Project No.: MA6030
Sampling Date: 2009/03/23
Number of Sample: 38
Custody No.: MA6030/90323

| Total Suspended Solids | Duplicate Analysis | | | QC Recovery, % |
|------------------------|--------------------|------------------|------------------|----------------|
| Sampling Point | Trial 1, mg/L | Trial 2, mg/L | Difference, % | |
| 26_I | <2.5 | <2.5 | N/A | 94 |

*****End of Report*****

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT
QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

| | |
|-----------------|------------|
| Laboratory No.: | 08245 |
| Date of Issue: | 2009/03/26 |
| Date Received: | 2009/03/25 |
| Date Tested: | 2009/03/25 |
| Date Completed: | 2009/03/26 |

Page: 1 of 1

ATTN: Mr. Henry Leung

Sampling Site: Tung Chung Road
Project No.: MA6030
Sampling Date: 2009/03/25
Number of Sample: 38
Custody No.: MA6030/90325

| Total Suspended Solids | Duplicate Analysis | | | QC Recovery, % |
|------------------------|--------------------|------------------|------------------|----------------|
| Sampling Point | Trial 1, mg/L | Trial 2, mg/L | Difference, % | |
| 26_I | <2.5 | <2.5 | N/A | 100 |

*****End of Report*****

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT
QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

| | |
|-----------------|------------|
| Laboratory No.: | 08263 |
| Date of Issue: | 2009/03/30 |
| Date Received: | 2009/03/27 |
| Date Tested: | 2009/03/27 |
| Date Completed: | 2009/03/30 |

Page: 1 of 1

ATTN: Mr. Henry Leung

Sampling Site: Tung Chung Road
Project No.: MA6030
Sampling Date: 2009/03/27
Number of Sample: 38
Custody No.: MA6030/90327

| Total Suspended Solids | Duplicate Analysis | | | QC Recovery, % |
|------------------------|--------------------|------------------|------------------|----------------|
| Sampling Point | Trial 1, mg/L | Trial 2, mg/L | Difference, % | |
| TCS_I | <2.5 | <2.5 | N/A | 96 |

*****End of Report*****

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT
QC REPORT

APPLICANT: Cinotech Consultants Limited
RM 1710, Technology Park,
18 On Lai Street,
Shatin, N.T., Hong Kong

| | |
|-----------------|------------|
| Laboratory No.: | 08274 |
| Date of Issue: | 2009/03/31 |
| Date Received: | 2009/03/30 |
| Date Tested: | 2009/03/30 |
| Date Completed: | 2009/03/31 |

Page: 1 of 1

ATTN: Mr. Henry Leung

Sampling Site: Tung Chung Road
Project No.: MA6030
Sampling Date: 2009/03/30
Number of Sample: 38
Custody No.: MA6030/90330

| Total Suspended Solids | Duplicate Analysis | | | QC Recovery, % |
|------------------------|--------------------|------------------|------------------|----------------|
| Sampling Point | Trial 1, mg/L | Trial 2, mg/L | Difference, % | |
| 26_I | <2.5 | <2.5 | N/A | 102 |

*****End of Report*****

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

APPENDIX H
SUMMARY OF EXCEEDANCES

Contract No. HY/2003/19**Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha - Exceedance Report**

Report No. 90310W_90302_S

Part A – Exceedance Summary Tables**Table 1: Parameter – Suspended Solids (mg/L)**

| Stream Location | Measured Value | Exceedances Criteria | | | | Action / Limit Levels | Justification * | Validity (Y/N) | Action Taken (Y/N) |
|-----------------|----------------|----------------------|---------------------------|-------------|---------------------------|-----------------------|-----------------|----------------|--------------------|
| | | Action value | 120% of Reference value * | Limit Value | 130% of Reference Value * | | | | |
| 27_I | 2.5 | 2.1 | 3.0 | 3.0 | 3.25 | Action | (2) & (4) | N | N |

- *Remarks
- (1) – No construction activity was observed.
 - (2) – No pollution discharge from construction activity was observed.
 - (3) – Natural humus or mosses was observed.
 - (4) – Reference point value already exceeded either the Action or Limit Levels.

Contract No. HY/2003/19**Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha - Exceedance Report**

Report No. 90310W_90304_S

Part A – Exceedance Summary Tables**Table 1: Parameter – Suspended Solids (mg/L)**

| Stream Location | Measured Value | Exceedances Criteria | | | | Action / Limit Levels | Justification * | Validity (Y/N) | Action Taken (Y/N) |
|-----------------|----------------|----------------------|---------------------------|-------------|---------------------------|-----------------------|-----------------|----------------|--------------------|
| | | Action value | 120% of Reference value * | Limit Value | 130% of Reference Value * | | | | |
| 27_I | 2.5 | 2.1 | 3.0 | 3.0 | 3.25 | Action | (2) & (4) | N | N |

- *Remarks
- (1) – No construction activity was observed.
 - (2) – No pollution discharge from construction activity was observed.
 - (3) – Natural humus or mosses was observed.
 - (4) – Reference point value already exceeded either the Action or Limit Levels.

Contract No. HY/2003/19**Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha - Exceedance Report**

Report No. 90310W_90306_S

Part A – Exceedance Summary Tables**Table 1: Parameter – Suspended Solids (mg/L)**

| Stream Location | Measured Value | Exceedances Criteria | | | | Action / Limit Levels | Justification * | Validity (Y/N) | Action Taken (Y/N) |
|-----------------|----------------|----------------------|---------------------------|-------------|---------------------------|-----------------------|-----------------|----------------|--------------------|
| | | Action value | 120% of Reference value * | Limit Value | 130% of Reference Value * | | | | |
| 27_I | 2.5 | 2.1 | 3.0 | 3.0 | 3.25 | Action | (2) & (4) | N | N |

- *Remarks
- (1) – No construction activity was observed.
 - (2) – No pollution discharge from construction activity was observed.
 - (3) – Natural humus or mosses was observed.
 - (4) – Reference point value already exceeded either the Action or Limit Levels.

Contract No. HY/2003/19**Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha - Exceedance Report**

Report No. 90313W_90309_S

Part A – Exceedance Summary Tables**Table 1: Parameter – Suspended Solids (mg/L)**

| Stream Location | Measured Value | Exceedances Criteria | | | | Action / Limit Levels | Justification * | Validity (Y/N) | Action Taken (Y/N) |
|-----------------|----------------|----------------------|---------------------------|-------------|---------------------------|-----------------------|-----------------|----------------|--------------------|
| | | Action value | 120% of Reference value * | Limit Value | 130% of Reference Value * | | | | |
| 27_I | 2.5 | 2.1 | 3.0 | 3.0 | 3.25 | Action | (2) & (4) | N | N |

- *Remarks
- (1) – No construction activity was observed.
 - (2) – No pollution discharge from construction activity was observed.
 - (3) – Natural humus or mosses was observed.
 - (4) – Reference point value already exceeded either the Action or Limit Levels.

Contract No. HY/2003/19**Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha - Exceedance Report**

Report No. 90316W_90311_S

Part A – Exceedance Summary Tables**Table 1: Parameter – Suspended Solids (mg/L)**

| Stream Location | Measured Value | Exceedances Criteria | | | | Action / Limit Levels | Justification * | Validity (Y/N) | Action Taken (Y/N) |
|-----------------|----------------|----------------------|---------------------------|-------------|---------------------------|-----------------------|-----------------|----------------|--------------------|
| | | Action value | 120% of Reference value * | Limit Value | 130% of Reference Value * | | | | |
| 27_I | 2.5 | 2.1 | 3.0 | 3.0 | 3.25 | Action | (2) & (4) | N | N |

- *Remarks
- (1) – No construction activity was observed.
 - (2) – No pollution discharge from construction activity was observed.
 - (3) – Natural humus or mosses was observed.
 - (4) – Reference point value already exceeded either the Action or Limit Levels.

Contract No. HY/2003/19**Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha - Exceedance Report**

Report No. 90317W_90313_S

Part A – Exceedance Summary Tables**Table 1: Parameter – Suspended Solids (mg/L)**

| Stream Location | Measured Value | Exceedances Criteria | | | | Action / Limit Levels | Justification * | Validity (Y/N) | Action Taken (Y/N) |
|-----------------|----------------|----------------------|---------------------------|-------------|---------------------------|-----------------------|-----------------|----------------|--------------------|
| | | Action value | 120% of Reference value * | Limit Value | 130% of Reference Value * | | | | |
| 27_I | 2.5 | 2.1 | 3.0 | 3.0 | 3.25 | Action | (2) & (4) | N | N |

- *Remarks
- (1) – No construction activity was observed.
 - (2) – No pollution discharge from construction activity was observed.
 - (3) – Natural humus or mosses was observed.
 - (4) – Reference point value already exceeded either the Action or Limit Levels.

Contract No. HY/2003/19**Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha - Exceedance Report**

Report No. 90320W_90316_S

Part A – Exceedance Summary Tables**Table 1: Parameter – Suspended Solids (mg/L)**

| Stream Location | Measured Value | Exceedances Criteria | | | | Action / Limit Levels | Justification * | Validity (Y/N) | Action Taken (Y/N) |
|-----------------|----------------|----------------------|---------------------------|-------------|---------------------------|-----------------------|-----------------|----------------|--------------------|
| | | Action value | 120% of Reference value * | Limit Value | 130% of Reference Value * | | | | |
| 27_I | 2.5 | 2.1 | 3.0 | 3.0 | 3.25 | Action | (2) & (4) | N | N |

- *Remarks
- (1) – No construction activity was observed.
 - (2) – No pollution discharge from construction activity was observed.
 - (3) – Natural humus or mosses was observed.
 - (4) – Reference point value already exceeded either the Action or Limit Levels.

Contract No. HY/2003/19**Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha - Exceedance Report**

Report No. 90324W_90318_S

Part A – Exceedance Summary Tables**Table 1: Parameter – Suspended Solids (mg/L)**

| Stream Location | Measured Value | Exceedances Criteria | | | | Action / Limit Levels | Justification * | Validity (Y/N) | Action Taken (Y/N) |
|-----------------|----------------|----------------------|---------------------------|-------------|---------------------------|-----------------------|-----------------|----------------|--------------------|
| | | Action value | 120% of Reference value * | Limit Value | 130% of Reference Value * | | | | |
| 27_I | 2.5 | 2.1 | 3.0 | 3.0 | 3.25 | Action | (2) & (4) | N | N |

- *Remarks
- (1) – No construction activity was observed.
 - (2) – No pollution discharge from construction activity was observed.
 - (3) – Natural humus or mosses was observed.
 - (4) – Reference point value already exceeded either the Action or Limit Levels.

Contract No. HY/2003/19**Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha - Exceedance Report**

Report No. 90324W_90320_S

Part A – Exceedance Summary Tables**Table 1: Parameter – Suspended Solids (mg/L)**

| Stream Location | Measured Value | Exceedances Criteria | | | | Action / Limit Levels | Justification * | Validity (Y/N) | Action Taken (Y/N) |
|-----------------|----------------|----------------------|---------------------------|-------------|---------------------------|-----------------------|-----------------|----------------|--------------------|
| | | Action value | 120% of Reference value * | Limit Value | 130% of Reference Value * | | | | |
| 27_I | 2.5 | 2.1 | 3.0 | 3.0 | 3.25 | Action | (2) & (4) | N | N |

- *Remarks
- (1) – No construction activity was observed.
 - (2) – No pollution discharge from construction activity was observed.
 - (3) – Natural humus or mosses was observed.
 - (4) – Reference point value already exceeded either the Action or Limit Levels.

Contract No. HY/2003/19**Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha - Exceedance Report**

Report No. 90326W_90323_S

Part A – Exceedance Summary Tables**Table 1: Parameter – Suspended Solids (mg/L)**

| Stream Location | Measured Value | Exceedances Criteria | | | | Action / Limit Levels | Justification * | Validity (Y/N) | Action Taken (Y/N) |
|-----------------|----------------|----------------------|---------------------------|-------------|---------------------------|-----------------------|-----------------|----------------|--------------------|
| | | Action value | 120% of Reference value * | Limit Value | 130% of Reference Value * | | | | |
| 27_I | 2.5 | 2.1 | 3.0 | 3.0 | 3.25 | Action | (2) & (4) | N | N |

- *Remarks
- (1) – No construction activity was observed.
 - (2) – No pollution discharge from construction activity was observed.
 - (3) – Natural humus or mosses was observed.
 - (4) – Reference point value already exceeded either the Action or Limit Levels.

Contract No. HY/2003/19**Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha - Exceedance Report**

Report No. 90331W_90325_S

Part A – Exceedance Summary Tables**Table 1: Parameter – Suspended Solids (mg/L)**

| Stream Location | Measured Value | Exceedances Criteria | | | | Action / Limit Levels | Justification * | Validity (Y/N) | Action Taken (Y/N) |
|-----------------|----------------|----------------------|---------------------------|-------------|---------------------------|-----------------------|-----------------|----------------|--------------------|
| | | Action value | 120% of Reference value * | Limit Value | 130% of Reference Value * | | | | |
| 27_I | 2.5 | 2.1 | 3.0 | 3.0 | 3.25 | Action | (2) & (4) | N | N |

- *Remarks
- (1) – No construction activity was observed.
 - (2) – No pollution discharge from construction activity was observed.
 - (3) – Natural humus or mosses was observed.
 - (4) – Reference point value already exceeded either the Action or Limit Levels.

Contract No. HY/2003/19
Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha - Exceedance Report
Report No. 90402W_90327_S

Part A – Exceedance Summary Tables

Table 1: Parameter – Suspended Solids (mg/L)

| Stream Location | Measured Value | Exceedances Criteria | | | | Action / Limit Levels | Justification * | Validity (Y/N) | Action Taken (Y/N) |
|-----------------|----------------|----------------------|---------------------------|-------------|---------------------------|-----------------------|-----------------|----------------|--------------------|
| | | Action value | 120% of Reference value * | Limit Value | 130% of Reference Value * | | | | |
| 27_I | 2.5 | 2.1 | 3.0 | 3.0 | 3.25 | Action | (2) & (4) | N | N |

- *Remarks
- (1) – No construction activity was observed.
 - (2) – No pollution discharge from construction activity was observed.
 - (3) – Natural humus or mosses was observed.
 - (4) – Reference point value already exceeded either the Action or Limit Levels.

Contract No. HY/2003/19**Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha - Exceedance Report**

Report No. 90402W_90330_S

Part A – Exceedance Summary Tables**Table 1: Parameter – Suspended Solids (mg/L)**

| Stream Location | Measured Value | Exceedances Criteria | | | | Action / Limit Levels | Justification * | Validity (Y/N) | Action Taken (Y/N) |
|-----------------|----------------|----------------------|---------------------------|-------------|---------------------------|-----------------------|-----------------|----------------|--------------------|
| | | Action value | 120% of Reference value * | Limit Value | 130% of Reference Value * | | | | |
| 27_I | 2.5 | 2.1 | 3.0 | 3.0 | 3.25 | Action | (2) & (4) | N | N |

- *Remarks
- (1) – No construction activity was observed.
 - (2) – No pollution discharge from construction activity was observed.
 - (3) – Natural humus or mosses was observed.
 - (4) – Reference point value already exceeded either the Action or Limit Levels.

**APPENDIX I
SITE AUDIT SUMMARY**

Weekly Site Inspection Record Summary

Inspection Information

| | |
|----------------------------|-------------------------|
| Checklist Reference Number | 90305 |
| Date | 5 March 2009 (Thursday) |
| Time | 09:00 – 13:45 |

| Ref. No. | Non-Compliance | Related Item No. |
|-----------|--|------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | A. Water Quality | |
| 90305-003 | • Heaps of silt were observed in culvert at Stream21, SD6-12, SD5-11 and in u-channels at near San Shek Wan, SD7-13, SD4-7 . The Contractor was reminded to clear it before rainy season for avoid discharge to the streams. | B1 B18 B24 |
| | B. Air Quality | |
| 90305-001 | • Stockpiles at San Shek Wan were observed dry. The contractor was reminded to provide dust suppressing measures (e.g. spray water throughout the site regularly) to prevent dust generation. | C7 |
| | C. Noise | |
| | • No environmental deficiency was identified during site inspection. | |
| | D. Waste / Chemical Management | |
| 90305-002 | • Empty oil containers were observed at San Shek Wan, near Stream21, near Stream20, SD6-12 and SD5-11 . The contractor was reminded to remove them and sorting is necessary. | E2i. |
| | E. Ecology | |
| | • No environmental deficiency was identified during site inspection. | |
| | F. Others | |
| | • All environmental deficiencies identified in previous audit session were not improved/ rectified by the Contractor except items. Follow-up action is needed for the outstanding items. | |

| | Reminders | Related Item No. |
|-----------|--|------------------|
| | The Contractor was reminded to implement the following preventive measures: | |
| | A. Water Quality | |
| 90305-R04 | • Properly cover/ hydroseed the exposed slopes at STR8, underneath STR12, STR14 and SD7-13 . | B8 |
| 90305-R08 | • Provide drip tray for oil containers at near Stream21 and Stream6 . | B22 |
| 90305-R12 | • Provide temp. drain or stream diversion at Stream21 . | B15 |
| | B. Air Quality | |
| 90305-R04 | • Properly cover/ hydroseed the exposed slopes at STR8, underneath STR12, STR14 and SD7-13 . | C13 |
| 90305-R09 | • Water spraying should be provided on dusty road, during loading/unloading activities. | C5 C6 |
| | C. Waste / Chemical Management | |
| 90305-R05 | • Clear C&D waste and/or abandoned cement bags underneath STR7, underneath STR8, underneath STR11, underneath STR12, next to the catchment water (in progress), at Stream30, Stream34, Stream35, Stream37, Stream38, in culverts at STR17, SD7-13 SD4-7, in u-channels at near Stream21 . | E4ii |
| 90305-R06 | • Clear the chopped timbers near the completed construction areas at south side of Tung Chung Road . | E4ii |
| 90305-R07 | • Clear the general refuse at Stream22, in u-channel and culvert at near Stream20 . | E1iii |
| 90305-R08 | • Provide drip tray for oil containers at near Stream21 and Stream6 . | E7ii |

Weekly Site Inspection Record Summary

| D. General | | |
|------------|--|----------------|
| 90305-G10 | <ul style="list-style-type: none"> Provide mitigation measures (sand bag bund/cover with tarpaulin) at between construction areas and paved roads for avoid trailing mud on public road, especially the construction areas at the entrance of Tung Chung Road near RW15, Stream19, STR6, Stream21, the site office, SD7-13, SD6-12, SD5-11, Pak Kung Au and San Shek Wan. | C3 |
| 90305-G11 | <ul style="list-style-type: none"> Provide sand bag bund between drainage system and exposed slops/stockpiles and properly cover then with tarpaulin before rainy season, such as RW38, RW15, Pak Kung Au, near Sream19, SD4-7, SD5-11, SD6-12, SD7-13 and down hill slope at SD6-12. | B2 B8 C7 |
| | | |

| Ref. No. | Proposed Completion Date | Completion Date | Remarks |
|-----------|--------------------------|-----------------|---------|
| 90305-O01 | 11 March 2009 | | |
| 90305-O02 | | | |
| 90305-O03 | | | |
| 90305-R04 | | | |
| 90305-R05 | | | |
| 90305-R06 | | | |
| 90305-R07 | | | |
| 90305-R08 | | | |
| 90305-R09 | | | |
| 90305-G10 | | | |
| 90305-G11 | | | |
| 90305-R12 | | | |

| | Name | Signature | Date |
|-------------|--------------------|---|--------------|
| Recorded by | Eden Yuen |  | 5 March 2009 |
| Checked by | Dr. Priscilla Choy |  | 5 March 2009 |

Weekly Site Inspection Record Summary

Inspection Information

| | |
|----------------------------|---------------------------|
| Checklist Reference Number | 90311 |
| Date | 11 March 2009 (Wednesday) |
| Time | 09:00 – 12:30 |



| Ref. No. | Non-Compliance | Related Item No. |
|-----------|---|------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | A. Water Quality | |
| 90311-O03 | • Heaps of silt and debris were observed in culvert at SD7-13, SD6-12, in u-channels/drains at near San Shek Wan, SD7-13, SD4-7. The Contractor was reminded to clear it before rainy season. | B18 |
| 90311-O04 | • Exposed slopes were observed at underneath STR7, STR8, underneath STR12, STR14, underneath STR16, underneath STR17 and SD7-13. The Contractor was reminded to properly cover those slopes with tarpaulin and provide hydroseed as soon as possible. | B8 |
| | B. Air Quality | |
| 90311-O01 | • Stockpiles at San Shek Wan were observed dry. The contractor was reminded to provide dust suppressing measures (e.g. spray water throughout the site regularly) to prevent dust generation. | C7 |
| 90311-O04 | • Exposed slopes were observed at underneath STR7, STR8, underneath STR12, STR14, underneath STR16, underneath STR17 and SD7-13. The Contractor was reminded to properly cover those slopes with tarpaulin and provide hydroseed as soon as possible. | C13 |
| | C. Noise | |
| | • No environmental deficiency was identified during site inspection. | |
| | D. Waste / Chemical Management | |
| 90311-O02 | • Empty oil containers were observed at San Shek Wan and SD6-12. The contractor was reminded to remove them and sorting is necessary. | E2i. |
| | E. Ecology | |
| | • No environmental deficiency was identified during site inspection. | |
| | F. Others | |
| | • All environmental deficiencies identified in previous audit session (Ref.90305) were not improved/ rectified by the Contractor, except item 90305-R07. Follow-up action is needed for the outstanding items. | |

| | Reminders | Related Item No. |
|-----------|--|------------------|
| | The Contractor was reminded to implement the following preventive measures: | |
| | A. Water Quality | |
| 90311-R07 | • Provide drip tray for oil containers at near Stream19, SD5-11 and near Stream6. | B22 |
| 90311-R10 | • Provide stream diversion at Stream11. | B15 |
| 90311-R11 | • Provide concrete and sand bag bund at Stream21 for filtering silting water discharge to Tung Chung Stream. | B24 |
| | B. Air Quality | |
| 90311-R08 | • Water spraying should be provided on dusty road, during loading/unloading activities. | C5 C6 |
| 90311-R09 | • Properly cover the stockpiles with tarpaulin at underneath STR7, Pak Kung Au, near Stream19 and SD4-7. | C7 |
| | C. Waste / Chemical Management | |
| 90311-R05 | • Clear C&D waste and/or abandoned cement bags next to the catchment water (in progress), at | E4ii |

Weekly Site Inspection Record Summary

| | | |
|-----------|---|------|
| | Stream22, Stream26, Stream30, Stream37, Stream38, near Stream21, near Stream5, in culverts at STR17, Stream20, SD4-7, in u-channels at SD6-12. | |
| 90311-R06 | • Clear the chopped timbers near the completed construction areas at south side of Tung Chung Road. | E4ii |
| 90311-R07 | • Provide drip tray for oil containers at near Stream19, SD5-11 and near Stream6. | E7ii |
| | <i>D. General</i> | |
| 90311-G12 | • Provide mitigation measures (sand bag bund/cover with tarpaulin) at between construction areas and paved roads for avoid trailing mud on public road, especially the construction areas at the entrance of Tung Chung Road near RW15, Stream19, STR6, Stream21, the site office, SD7-13, SD6-12, SD5-11, SD4-7, Pak Kung Au and San Shek Wan. | C3 |
| 90311-G13 | • Provide sand bag bund between drainage system and exposed slops/stockpiles and properly cover then with tarpaulin before rainy season, especially at the southern Tung Chung Road. | B2 |

| Ref. No. | Proposed Completion Date | Completion Date | Remarks |
|-----------|--------------------------|-----------------|---------|
| 90305-R07 | 11 March 2009 | 11 March 2009 | |
| 90311-O01 | 19 March 2009 | | |
| 90311-O02 | | | |
| 90311-O03 | | | |
| 90311-O04 | | | |
| 90311-R05 | | | |
| 90311-R06 | | | |
| 90311-R07 | | | |
| 90311-R08 | | | |
| 90311-R09 | | | |
| 90311-R10 | | | |
| 90311-R11 | | | |
| 90311-G12 | | | |
| 90311-G13 | | | |

| | Name | Signature | Date |
|-------------|--------------------|---|---------------|
| Recorded by | Eden Yuen |  | 11 March 2009 |
| Checked by | Dr. Priscilla Choy |  | 11 March 2009 |

Weekly Site Inspection Record Summary

Inspection Information

| | |
|----------------------------|--------------------------|
| Checklist Reference Number | 90319 |
| Date | 19 March 2009 (Thursday) |
| Time | 09:00 – 14:00 |



| Ref. No. | Non-Compliance | Related Item No. |
|-----------|---|------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | A. Water Quality | |
| 90319-003 | <ul style="list-style-type: none"> Standing water was observed at the water treatment unit at Shek Mun Kap. The Contractor was reminded to pump it out or spray mosquito larvicide to prevent mosquito breed. | B11 |
| 90319-004 | <ul style="list-style-type: none"> Oil leakage was observed from the generator at SD6-12. The Contractor was reminded well-maintained the plant equipment and clear the oil stains. | B22 |
| 90319-005 | <ul style="list-style-type: none"> Silty water was observed pumping out from the construction area at Stream 21. The Contractor was reminded to provide sedimentation tank for treating the wastewater before discharging out and provide mitigation measures to prevent the silty water further discharging to Tung Chung Stream. | B5i |
| 90319-006 | <ul style="list-style-type: none"> A pile of sediment was observed to place at the drainage channel at Stream 21. The Contractor was reminded to remove them as soon as possible. | B1 |
| | B. Air Quality | |
| 90319-001 | <ul style="list-style-type: none"> Stockpile and unpaved area at Shan Shek Wan were observed dry. The Contractor was reminded to provide dust suppression measures to prevent dust generation. | C5 |
| | C. Noise | |
| | <ul style="list-style-type: none"> No environmental deficiency was identified during site inspection. | |
| | D. Waste / Chemical Management | |
| 90319-002 | <ul style="list-style-type: none"> Empty oil containers were observed at San Shek Wan and SD6-12. The Contractor was reminded to clear them as chemical waste. | E2ii. |
| 90319-004 | <ul style="list-style-type: none"> Oil leakage was observed from the generator at SD6-12. The Contractor was reminded well-maintained the plant equipment and clear the oil stains. | E7i. |
| | E. Ecology | |
| | <ul style="list-style-type: none"> No environmental deficiency was identified during site inspection. | |
| | F. Others | |
| | <ul style="list-style-type: none"> All environmental deficiencies identified in previous audit session (Ref.90305) were not improved/ rectified by the Contractor, except item 90305-R07. Follow-up action is needed for the outstanding items. | |

| | Reminders | Related Item No. |
|-----------|---|------------------|
| | The Contractor was reminded to implement the following preventive measures: | |
| | A. Water Quality | |
| 90319-R07 | <ul style="list-style-type: none"> Properly cover the exposed slopes along Tung Chung Road (Southern & Northern Section) with tarpaulin which are not undertaken the works and provide hydroseed immediately when the works are completed. | B8 |
| 90319-R08 | <ul style="list-style-type: none"> Clear the silt, debris and construction waste in the culvert at STR9A, SD7-13, SD6-12, STR17, Stream 20, in the U-Channel at Shan Shek Wan, SD7-13, SD4-7, SD6-12. | B1 |
| 90319-R09 | <ul style="list-style-type: none"> Clear the sediment accumulated at catchwater. | B1 |
| 90319-R15 | <ul style="list-style-type: none"> Provide stream diversion at Stream 11 and well-maintained the stream diversion at Stream 21. | B15 |
| 90319-R16 | <ul style="list-style-type: none"> Clear the silt at between the drainage channel and exposed slopes at Southern Section of Tung Chung Road. (especially STR9A and STR12-13) | B1 |

Weekly Site Inspection Record Summary

| | | |
|-----------|---|-------|
| | | |
| | B. Air Quality | |
| 90319-R13 | • Provide water spray for the dust generation activities (rock breaking, excavation) at Shan Shek Wan. | C6 |
| 90319-R14 | • Properly cover the stockpiles with tarpaulin at underneath STR7, Pak Kung Au, near Stream 19 and SD4-7. | C7 |
| | C. Waste / Chemical Management | |
| 90319-R11 | • Clear the vegetation waste along Southern Section of Tung Chung Road. | E4ii. |
| 90319-R12 | • Provide drip tray for oil drums at near Stream 19, SD5-11 and near Stream 6, Stream 21. | E7ii. |
| | D. Ecology | |
| 90319-R10 | • Clear the C&D waste at Stream 22, Stream 26, Stream 30, Stream 37 and 38, Stream 21 and near Stream 5. | F1 |
| | E. General | |
| 90319-G17 | • Provide mitigation measures (sand bag bund/cover with tarpaulin) at between the construction areas and paved road to prevent any mud from carrying to the public road. (i.e. at the entrance of Tung Chung Road near RW15, Stream 19, STR6, Stream 21, SD7-13, SD6-12, SD5-11, SD4-7, Pak Kung Au and Shan Shek Wan.) Wheel Washing should also be provided at site office. | B2 |

| Ref. No. | Proposed Completion Date | Completion Date | Remarks |
|-----------|--------------------------|-----------------|---------|
| 90319-O01 | 26 March 2009 | | |
| 90319-O02 | | | |
| 90319-O03 | | | |
| 90319-O04 | | | |
| 90319-O05 | | | |
| 90319-O06 | | | |
| 90319-R07 | | | |
| 90319-R08 | | | |
| 90319-R09 | | | |
| 90319-R10 | | | |
| 90319-R11 | | | |
| 90319-R12 | | | |
| 90319-R16 | | | |
| 90319-R14 | | | |
| 90319-R15 | | | |
| 90319-R16 | | | |
| 90319-G17 | | | |

| | Name | Signature | Date |
|-------------|--------------------|---|---------------|
| Recorded by | Ivy Tam |  | 19 March 2009 |
| Checked by | Dr. Priscilla Choy |  | 19 March 2009 |

Weekly Site Inspection Record Summary

Inspection Information

| | |
|----------------------------|--------------------------|
| Checklist Reference Number | 90326 |
| Date | 26 March 2009 (Thursday) |
| Time | 09:00 – 12:00 |



| Ref. No. | Non-Compliance | Related Item No. |
|-----------|---|------------------|
| - | None identified | - |
| Ref. No. | Remarks/Observations | Related Item No. |
| | A. Water Quality | |
| 90326-002 | • Standing water was observed at the water treatment unit at Shek Mun Kap . The Contractor was reminded to pump it out or spray mosquito larvicide to prevent mosquito breed. | B11 |
| 90326-003 | • Silt and sediment was observed discharging to the catchwater from the exposed slope at STR16 . The Contractor was reminded to cover the exposed surface as soon as possible. | B8 |
| | B. Air Quality | |
| | • No environmental deficiency was identified during site inspection. | |
| | C. Noise | |
| | • No environmental deficiency was identified during site inspection. | |
| | D. Waste / Chemical Management | |
| 90326-001 | • Empty oil containers were observed at San Shek Wan, SD6-12 and SD10-19 . The Contractor was reminded to clear them as chemical waste. | E2ii. |
| | E. Ecology | |
| | • No environmental deficiency was identified during site inspection. | |
| | F. Others | |
| | • All environmental deficiencies identified in previous audit session were improved/rectified by the Contractor except items (90319-002, 003, 004, R07 to R16 and G17). Follow-up action is needed for the outstanding items. | |

| | Reminders | Related Item No. |
|-----------|--|------------------|
| | The Contractor was reminded to implement the following preventive measures: | |
| | A. Water Quality | |
| 90326-R06 | • Properly cover the exposed slopes along Tung Chung Road (Southern & Northern Section) with tarpaulin which are not undertaken the works and provide hydroseed immediately when the works are completed. (in-progress) | B8 |
| 90326-R07 | • Clear the silt, debris and construction waste in the culvert at STR17, Shan Shek Wan, near Stream 22, SD7-13, SD6-12 and SD5-11 . | B1 & 18 |
| 90326-R08 | • Clear the sediment accumulated at the catchwater (in-progress). | B1 |
| 90326-R13 | • Properly cover the stockpiles with tarpaulin at Pak Kung Au and Site office . | B9 |
| 90326-R14 | • Provide stream diversion at Stream 11 . | B15 |
| 90326-R15 | • Clear the silt at between the drainage channel and exposed slopes at Southern Section of Tung Chung Road. (especially STR9A, STR12-13 and STR17) | B1 |
| | B. Air Quality | |
| 90326-R06 | • Properly cover the exposed slopes along Tung Chung Road (Southern & Northern Section) with tarpaulin which are not undertaken the works and provide hydroseed immediately when the works are completed. (in-progress) | C13 |
| 90326-R12 | • Provide water-spray for the dust generation activities (rock breaking and excavation) at Shan Shek Wan . | C6 |

Weekly Site Inspection Record Summary

| | | |
|---------------------------------------|--|------------|
| 90326-R13 | • Properly cover the stockpiles with tarpaulin at Pak Kung Au and Site office. | C7 |
| C. Waste / Chemical Management | | |
| 90326-R04 | • Clear C&D waste accumulated at RW16 and underneath STR7. | E4ii. |
| 90326-R05 | • Clear general refuse accumulated at underneath STR7. | E1i.&1iii. |
| 90326-R10 | • Clear the vegetation waste along the Southern Section of Tung Chung Road. | E4ii. |
| 90326-R11 | • Provide drip tray for the oil drums at SD7-13 and SD5-11. | E7ii. |
| 90326-R16 | • Properly maintain the drip tray for the air compressor at SD7-13. | E7ii. |
| D. Ecology | | |
| 90326-R09 | • Clear the C&D waste at Stream 22, Stream 30, Stream 34, Stream 36, Stream 37 and 38. | F1 |
| 90326-R17 | • Provide sand bag bund at the downstream of Stream 21 to prevent silty water discharging to Tung Chung Stream. | F1 |
| E. General | | |
| 90326-G18 | • Provide mitigation measures (sand bag bund/cover with tarpaulin) at between the construction areas and paved road to prevent any mud from carrying to the public road. (i.e.at the entrance of Tung Chung Road near RW15, Stream 19, STR6, Stream 21, SD7-13, SD6-12, SD5-11, SD4-7, Pak Kung Au and Shan Shek Wan). | B2 |

| Ref. No. | Proposed Completion Date | Completion Date | Remarks |
|-----------|--------------------------|-----------------|---------|
| 90319-001 | 26 March 2009 | 26 March 2009 | |
| 90319-005 | | | |
| 90319-006 | | | |
| 90326-001 | 5 April 2009 | | |
| 90326-002 | | | |
| 90326-003 | | | |
| 90326-R04 | | | |
| 90326-R05 | | | |
| 90326-R06 | | | |
| 90326-R07 | | | |
| 90326-R08 | | | |
| 90326-R09 | | | |
| 90326-R10 | | | |
| 90326-R11 | | | |
| 90326-R12 | | | |
| 90326-R16 | | | |
| 90326-R14 | | | |
| 90326-R15 | | | |
| 90326-R16 | | | |
| 90326-R17 | | | |
| 90326-G18 | | | |

| | Name | Signature | Date |
|-------------|--------------------|---|---------------|
| Recorded by | Ivy Tam |  | 26 March 2009 |
| Checked by | Dr. Priscilla Choy |  | 26 March 2009 |

**APPENDIX J
ENVIRONMENTAL MITIGATION
IMPLEMENTATION SCHEDULE (EMIS)**

Appendix J - Summary of Environmental Mitigation Implementation Schedule

| Types of Impacts | Mitigation Measures | Status |
|---|--|--------|
| <p style="text-align: center;">Construction Dust</p> | <ul style="list-style-type: none"> • A stockpile of dusty materials should not extend beyond the pedestrian barriers, fencing or traffic cones. | * |
| | <ul style="list-style-type: none"> • Vehicle washing facilities should be provided at every exit point. | * |
| | <ul style="list-style-type: none"> • The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores. | * |
| | <ul style="list-style-type: none"> • Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit. | N/A |
| | <ul style="list-style-type: none"> • Every main haul road should be sprayed with water or a dust suppression chemical so as to maintain the entire road surface wet. | ^ |
| | <ul style="list-style-type: none"> • The portion of any road leading only to a construction site that is within 30m of a discernible or designated vehicle entrance or exit should be kept clear of dusty materials. | * |
| | <ul style="list-style-type: none"> • Any stockpile of dusty materials should be either covered entirely by impervious sheeting, placed in an area sheltered on the top and the 3 sides or sprayed with water or a dust suppression chemical so as to maintain the entire surface wet. | * |
| | <ul style="list-style-type: none"> • During cement debagging or concrete batching operation in an area sheltered on top and 3 sides. | ^ |
| | <ul style="list-style-type: none"> • All dusty materials should be sprayed with water or a dust suppression chemical immediately prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet. | * |
| | <ul style="list-style-type: none"> • Every vehicle should be washed to remove any dusty materials from its body and wheels immediately before leaving a construction site. | * |
| | <ul style="list-style-type: none"> • The working area of any excavation should be sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet. | * |
| | <ul style="list-style-type: none"> • Proper enclosures and water spraying should be implemented for the main dust-generating activities, such as soil nailing or piling works. | * |
| | <ul style="list-style-type: none"> • Proper plant maintenance should be provided to avoid black smoke emission from plants/equipment. | ^ |

| Types of Impacts | Mitigation Measures | Status |
|--------------------|--|--|
| Construction Noise | <ul style="list-style-type: none"> • Only well-maintained plant should be operated on –site and plant should be serviced regularly during the construction works. • Machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum. • Plant know to emit noise strongly in one direction, should where possible, be orientated to direct noise away from the NSRS. • Mobile plant should be sited as far away from NSRs as possible. • Material stockpiles and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. • Use quiet plant and Working Method • Reduce the number of plant operating in critical areas close NSRs. • Construct temporary and movable noise barriers | <p>^ ^ ^ ^ ^ ^ ^ N/A</p> |
| Water Quality | <p><i>Construction Runoff and Drainage</i></p> <ul style="list-style-type: none"> • Discharges to natural water courses shall only take place when the effluent can be shown to comply with the standards specified in the Technical Memorandum, Standards for Effluents Discharged in to Drainage and Sewerage Systems, Inland and Coastal Waters. Discharges in the water gathering grounds should meet Group A standard for inland waters. • Use of sediment traps and the adequate maintenance of drainage systems to prevent flooding and overflow. • Boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilities runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. • All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment traps should be regularly cleaned and maintained. The temporarily diverted drainage should be reinstated to its original condition when the construction works has finished or the temporary diversion is no longer required • Sand silt in the wash water from the wheel washing facilities, which ensure no earth, mud and debris is deposited on roads, should be settled out the removed before discharging into storm drains. A section of the road between the wheel washing bay and the public road should be paved with backfill to prevent wash water or other site runoff form entering public road drains. • Oil interceptors should be provided in the drainage system and regularly emptied to prevent the release of oils and grease into the storm water drainage system after accidental spillage. The interceptor should have a bypass to prevent flushing during periods of heavy rain. • Catchpits and perimeter channels shall be constructed in advance of site formation works and earthworks. • Silt removal facilities, channels and manholes shall be suitably maintained with the deposited silt and grit being removed at least once a week, and at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times. | <p>* * ^ * ^ N/A ^ *</p> |

| Types of Impacts | Mitigation Measures | Status |
|------------------|--|----------------------------------|
| | <ul style="list-style-type: none"> Earthworks final surfaces shall be well compacted and the subsequent permanent work or surface protection shall be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate intercepting channels shall be provided along the site boundary or at the locations agreed with the ET Leader. Rainwater pumped out from trenches or foundation excavations shall be discharged into silt removal facilities before discharge into storm drains. All generators, fuel and oil storage shall be within bunded areas. Drainage from the areas shall be connected to storm drains via a petrol interceptor. | <p>*</p> <p>*</p> |
| | <p><i>Tunnelling Work</i></p> <ul style="list-style-type: none"> Temporary open storage of excavated materials should be covered with tarpaulin or similar fabric during rainstorms. Any washout of construction or excavated materials from the drill and blast tunnelling work should be diverted to the drainage system via appropriate sediment traps. Ground water pumped out of tunnels should be discharged into the drainage channels which incorporated sediment traps to enhance deposition rates and to remove silt. Spend grouts used in diaphragm wall construction should be collected in a separate slurry collection system, reconditioned and reused wherever practicable. The disposal of used grouting materials will only be permitted if it is treated to the TM standards before discharge to the storm drains or disposal to landfill. | <p>N/A</p> <p>N/A</p> <p>N/A</p> |
| | <p><i>General Construction Activities</i></p> | |
| | <ul style="list-style-type: none"> Debris and rubbish on site should be collected, handled and disposed of properly to avoid entering the water column and cause water quality impacts. All fuel tanks and storage areas will be provided with locks and be located on sealed areas (within bunds of a capacity equal to 110% of the storage capacity of the largest tank or 20% by volume of the fuel stored in that areas, whichever in the greatest). | <p>*</p> <p>^</p> |
| | <p><i>Sewage Effluent</i></p> <ul style="list-style-type: none"> Construction work force sewage discharges from fixed toilet facilities on-site should be connected to the nearby existing trunk sewer wherever feasible. However, for areas where existing trunk sewer is not available, it is recommended that appropriate and adequate on site portable chemical toilets should be provided by a licensed contractor who will be responsible for appropriate disposal and maintenance of these facilities. It is considered that sewage discharges could also be treated by on-site septic tanks and soakaway. Minimum clearance away from streams and catchments and other requirements for the proposed septic tank and soakaway should be referred to EPD's Practice Note for Professional Persons, Drainage Plans. | <p>^</p> <p>N/A</p> |

| Types of Impacts | Mitigation Measures | Status |
|--|--|--------|
| Waste / Chemical | <i>General</i> | |
| | <ul style="list-style-type: none"> Training and instruction shall be given at a site to construction staff to increase awareness and draw attention to waste management issues and the need to minimise waste generation. The training requirement shall be included in the site waste management plan. | ^ |
| | <i>Storage, Collection and Transportation of Waste</i> | |
| | <ul style="list-style-type: none"> Wastes shall be handled and stored in a manner to ensure that they are held securely without loss or leakage. | * |
| | <ul style="list-style-type: none"> Authorised or licensed waste hauliers shall be used and they shall only collect wastes prescribed by their permits. | ^ |
| | <ul style="list-style-type: none"> Waste shall be removed on a daily basis. | * |
| | <ul style="list-style-type: none"> Waste storage area shall be maintained and cleaned on a daily basis. | * |
| | <ul style="list-style-type: none"> Windblown litter and dust during transportation shall be minimised by either covering trucks or transporting wastes in enclosed containers. | ^ |
| | <ul style="list-style-type: none"> Obtain necessary waste disposal permits from the appropriate authorities if they are required. | ^ |
| | <ul style="list-style-type: none"> Wastes shall be disposed of at licensed waste disposal facilities. | ^ |
| <ul style="list-style-type: none"> Develop procedure such as ticketing system to facilitate tracking of loads, particularly for chemical waste, and to ensure that illegal disposal of wastes does not occur. | ^ | |
| <ul style="list-style-type: none"> Maintain records of the quantities of wastes generated, recycled and disposed. | ^ | |
| <i>Surplus Excavated Materials</i> | | |
| <ul style="list-style-type: none"> Due to the high risk of loose material being washed into the existing nullah, stockpile materials should be properly compacted and covered from water erosion and located at least 10m away from the nullah wall. | ^ | |
| <i>Construction and Demolition (C&D) Waste</i> | | |
| <ul style="list-style-type: none"> Careful design, planning and good site management shall be adopted to minimise over-ordering and generation of waste materials such as concrete grouts. | ^ | |
| <ul style="list-style-type: none"> The handling and disposal of bentonite slurries shall be undertaken in accordance with Practice Note for Professional Persons – Construction Site Drainage (ProPECC PN 1/94) on construction site drainage. | N/A | |
| <ul style="list-style-type: none"> Construction and demolition (C&D) material shall be segregated to inert and non-inert parts. The inert portion shall re-used at areas of reclamation or land formation, or to public filling area shall such allocation is deemed necessary. The non-inert portion shall be disposed of to landfill. | * | |
| <i>Chemical Waste</i> | | |
| <ul style="list-style-type: none"> Chemical waste that is produce during construction shall be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes. | ^ | |

| Types of Impacts | Mitigation Measures | Status |
|------------------------------------|---|---|
| | <ul style="list-style-type: none"> • Containers used for the storage of chemical wastes should: <ol style="list-style-type: none"> a. Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; b. Have a capacity of less than 450 litres unless the specifications have been approved by the EPD; c. Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Chemical Waste Regulations. • The storage area for chemical wastes should: <ol style="list-style-type: none"> a. Be clearly labelled and used solely for the storage of chemical waste; b. Be enclosed on at least 3 sides; c. Have an impermeable floor and bunding of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is largest; d. Have adequate ventilation; e. Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste if necessary); f. Be arranged so that incompatible materials are adequately separated. • Disposal of chemical waste shall be via a licensed waste collector; and to a facility licensed to receive chemical waste; or a re-user of the waste (under approval from EPD). | <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> |
| | <i>General Refuse</i> | |
| | <ul style="list-style-type: none"> • General refuse generated on-site shall be stored in enclosed bins or compaction unit separate from C&D and chemical wastes. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D and chemical wastes, on a daily for every second day basis to minimise odour, pest and litter impacts. The burning of refuse on construction sites is prohibited by law. • Reusable rather than disposable dishware shall be used if feasible. | <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> |
| | <i>Oil and Fuel</i> | |
| | <ul style="list-style-type: none"> • The storage area for chemical wastes should have an impermeable floor and bunding of capacity to accommodate 110% of the volume of the largest container; • No storage of oil or fuel should be stored within the Country Park or the water gathering ground. | <p style="text-align: center;">^</p> <p style="text-align: center;">*</p> |
| Landscape and Visual Impact | <ul style="list-style-type: none"> • Refinement of the route alignment and design of associated structures to minimise loss of woodland and other landscape resources; • Minimising working areas as far as possible; • Protection and retention of existing vegetation where possible; • Transplanting of trees where appropriate • Protection and retention of existing natural rocky outcrops, slope profiles, vegetation, landscape features; • Advance planting and visual screening, where possible; | <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> |

| Types of Impacts | Mitigation Measures | Status |
|------------------|---|--|
| | <ul style="list-style-type: none"> • Compensatory planting; • Sensitively designed site hoarding, where possible (ie the sensitive design of site hoarding will be disrupted by hoarding panels showing the Highways Department logo, at regular intervals as per the approved engineering design);and • Grassing and woodland planting of soil slopes and disturbed areas | <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> <p style="text-align: center;">^</p> |
| Ecology | <ul style="list-style-type: none"> • Construction activities in the stream and other disturbances to it should be avoided. | <p style="text-align: center;">*</p> |

Remarks:

| | | | |
|-----|---|---|---|
| ^ | Compliance of mitigation measure; | X | Non-compliance of mitigation measure; |
| N/A | Not Applicable; | • | Non-compliance but rectified by the contractor; |
| * | Recommendation was made during site audit but improved/rectified by the contractor. | # | Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment; |

**APPENDIX K
EVENT ACTION PLANS**

Appendix K – Event Action Plans

Event /Action Plan for Air Quality

| EVENT | ACTION | | | |
|------------------------------|---|---|---|---|
| | ET | IEC | ER | Contractor |
| <i>Action Level</i> | | | | |
| 1. Exceedance for one sample | <ol style="list-style-type: none"> 1. Inform the IEC and the Contractor about the exceedance within 24 hours of identification of exceedance; 2. Identify the source, investigate the causes of exceedance and propose remedial measures; 3. Report the results of the investigation to the Contractor; 4. Prepare Notification of Exceedance (NOE) to inform the Contractor, the IEC, the ER and the EPD within 24 hours of identification of exceedance. 5. Repeat measurement to confirm finding. 6. If exceedance is indicated due to the Project construction works, increase 24-hour TSP monitoring frequency to 1-hour monitoring with 3 times every six days until no exceedance is recorded. | <ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET. 2. Confirm the ET assessment regarding the action and/or limit level exceedance during the impact monitoring; 3. Check Contractor's working method. | <ol style="list-style-type: none"> 1. Confirm receipt of NOE in writing. 2. Notify EPD and other relevant Government departments within 24 hours of identification of exceedance. | <ol style="list-style-type: none"> 1. Inform IEC and ER within 24 hours of identification of exceedance; 2. Submit proposals for remedial to ER within 3 working days of notification ET if exceedance is due to the Project construction works; 3. Rectify any unacceptable practice; 4. Amend working methods if appropriate and within reasonable time scale if exceedance is due to the Project construction works. |

| EVENT | ACTION | | | |
|---|---|---|--|--|
| | ET | IEC | ER | Contractor |
| <i>Action Level</i> | | | | |
| 2. Exceedance for two or more consecutive samples | <ol style="list-style-type: none"> 1. Inform the IEC and the Contractor about the exceedance within 24 hours of identification of exceedance; 2. Identify the source. 3. Supervise implementation of remedial measures; 4. Report the results of the investigation to the Contractor; 5. Advise the ER on the effectiveness of the proposed remedial measures; 6. Repeat measurements to confirm findings; 7. Increase monitoring frequency to daily; 8. Discuss with the IEC and the Contractor on remedial actions required; 9. If exceedance continues, arrange meeting with the IEC and the ER. 10. If exceedance stops, cease additional monitoring. | <ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET; 2. Check the Contractor's working method; 3. Discuss with the ET and the Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of NOE in writing. 2. Notify the EPD and other relevant Government departments within 24 hours of identification of exceedance; 3. Ensure remedial measures properly implemented. | <ol style="list-style-type: none"> 1. Inform IEC and ER within 24 hours of identification of exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate. |

| EVENT | ACTION | | | |
|------------------------------|---|---|---|--|
| | ET | IEC | ER | Contractor |
| <i>Limit Level</i> | | | | |
| 1. Exceedance for one sample | <ol style="list-style-type: none"> 1. Notify the IEC and the Contractor within 24 hours of identification of exceedance; 2. Identify the source, investigate the causes of exceedance and propose remedial measures; 3. Prepare Notification of Exceedance (NOE) to inform the Contractor, the IEC, the ER and the EPD within 24 hours of identification of exceedance. 4. Repeat measurement to confirm finding. 5. If exceedance is indicated due to the Project construction works, increase 24-hour TSP monitoring frequency to 1-hour monitoring with 3 times every six days until no exceedance is recorded; 6. Assess effectiveness of Contractor's remedial actions and keep the IEC, the DEP and the ER informed of the results. | <ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET. 2. Check Contractor's working method. 3. Discuss with the ET, the Contractor and the ER on possible remedial measures. 4. Advise the ER on the effectiveness of the proposed remedial measures. 5. Supervise implementation of remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify EPD and other relevant Government departments within 24 hours of identification of exceedance; 3. Ensure remedial measures are properly implemented. | <ol style="list-style-type: none"> 1. Inform ER and IEC within 24 hours of identification of exceedance; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial actions to ER and IEC within 3 working days of notification by ET; 4. Implement the agreed proposals; 5. Report effectiveness of remedial actions to IEC and ER; 6. Amend proposal if appropriate. |

| EVENT | ACTION | | | |
|---|---|---|---|--|
| | ET | IEC | ER | Contractor |
| 2. Exceedance for two or more consecutive samples | <ol style="list-style-type: none"> 1. Notify the IEC and the Contractor within 24 hours of identification of exceedance; 2. Identify the source; 3. Repeat measurements to confirm findings if the exceedance is due to the Project construction works; 4. Increase monitoring frequency to daily; 5. Carry out analysis of the Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with the IEC and the ER to discuss the remedial actions to be taken; 7. Assess effectiveness of the Contractor's remedial actions and keep the IEC, the DEP and the ER informed of the results; 8. If exceedance stops, cease additional monitoring. | <ol style="list-style-type: none"> 1. Discuss amongst the ER, ET and the Contractor on the potential remedial actions; 2. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify the EPD and other relevant Government departments within 24 hours of identification of exceedance; 3. In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures are properly implemented; 5. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated. | <ol style="list-style-type: none"> 1. Inform ER and IEC within 24 hours of identification of exceedance; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial actions to IEC within 3 working days of notification by ET; 4. Arrange meeting with IEC and ER to discuss the remedial actions to be taken; 5. Implement the agreed proposals; 6. Resubmit proposals if problem still not under control; 7. Report effectiveness of remedial actions to IEC and ER; 8. Stop the relevant activity of works as determined by the ER until the exceedance is abated. |

Note: ET – Environmental Team, IEC – Independent Environmental Checker, ER – Engineer's Representative

Event Action Plan for Construction Noise

| EVENT | ACTION | | | |
|--------------|---|---|--|--|
| | ET | IEC | ER | Contractor |
| Action Level | <ol style="list-style-type: none"> 1. Notify the IEC and the Contractor within 24 hours of identification of exceedance. 2. Carry out investigation. 3. Report the results of investigation to the IEC and the Contractor. 4. Prepare Notification of Exceedance (NOE) to inform the Contractor, the IEC, the ER and the EPD within 24 hours of identification of exceedance. 5. Discuss with the Contractor and formulate remedial measures. 6. Increase monitoring frequency to check mitigation effectiveness. | <ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET. 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly. 3. Supervise the implementation of remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of NOE in writing. 2. Notify the EPD and other relevant Government departments within 24 hours of identification of exceedance. 3. Require the Contractor to propose remedial measures for the analysed noise problem. 4. Ensure remedial measures are properly implemented. | <ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC 2. Implement noise mitigation proposals |

| EVENT | ACTION | | | |
|-------------|--|---|---|--|
| | ET | IEC | ER | Contractor |
| Limit Level | <ol style="list-style-type: none"> 1. Notify the IEC and the Contractor within 24 hours of identification of exceedance. 2. Identify the source. 3. Repeat measurement to confirm findings. 4. Increase monitoring frequency. 5. Prepare Notification of Exceedance (NOE) to inform the Contractor, the IEC, the ER and the EPD within 24 hours of identification of exceedance. 6. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented. 7. Inform the IEC, the ER and the DEP the causes & actions taken for the exceedances. 8. Assess effectiveness of the Contractor's remedial actions and keep the IEC, the DEP and the ER informed of the results. 9. If exceedance stops, cease additional monitoring. | <ol style="list-style-type: none"> 1. Discuss amongst the ER, the ET and the Contractor on the potential remedial actions. 2. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. 3. Supervise the implementation of remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of NOE in writing. 2. Notify the EPD and other relevant Government departments within 24 hours of identification of exceedance. 3. Require the Contractor to propose remedial measures for the analysed noise problem. 4. Ensure remedial measures are properly implemented. 5. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated. | <ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to IEC within 3 working days of notification 3. Implement the agreed proposals 4. Resubmit proposals if problem still not under control 5. Stop the relevant activity of works as determined by the ER until the exceedance is abated. |

Note: ET – Environmental Team, IEC – Independent Environmental Checker, ER – Engineer's Representative

Event / Action Plan for Water Quality

| EVENT | ACTION | | | |
|--|--|---|--|---|
| | ET | IEC | ER | Contractor |
| Action Level being exceeded by one sampling day | <ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Identify source(s) of impact; 3. Inform the IEC and the Contractor; 4. Prepare Notification of Exceedance (NOE) to inform the Contractor, the IEC, the ER and the EPD with 24 hours of identification of exceedance. 5. Check monitoring data, all plant, equipment and the Contractor's working methods; 6. Discuss mitigation measures with the IEC and the Contractor; 7. Repeat measurement on next day of exceedance. | <ol style="list-style-type: none"> 1. Discuss with the ET and the Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures. | <ol style="list-style-type: none"> 1. Discuss with the IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented. | <ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with the ET and the IEC and propose mitigation measures to the IEC and the ER; 6. Implement the agreed mitigation measures. |
| Action Level being exceeded by more than one consecutive sampling days | <ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Identify source(s) of impact; 3. Inform the IEC and the Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with the IEC and the Contractor; 6. Ensure mitigation measures are implemented; 7. Prepare to increase the monitoring frequency to daily; | <ol style="list-style-type: none"> 1. Discuss with the ET and the Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly; 3. Assess the | <p>Discuss with IEC on the proposed mitigation measures;</p> <p>Make agreement on the mitigation measures to be implemented;</p> <p>Access the effectiveness of the implemented mitigation measures.</p> | <ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with the ET and the IEC and propose mitigation measures to the IEC and ER within 3 working days; 6. Implement the agreed mitigation measures. |

| EVENT | ACTION | | | |
|--|---|---|--|---|
| | ET | IEC | ER | Contractor |
| | 8. Repeat measurement on next day of exceedance. | effectiveness of the implemented mitigation measures. | | |
| Limit Level being exceeded by one consecutive sampling day | <ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Identify source(s) of impact; 3. Inform the IEC and the Contractor; 4. Prepare Notification of Exceedance (NOE) to inform the Contractor, the IEC, the ER and the EPD with 24 hours of identification of exceedance. 5. Check monitoring data, all plant, equipment and the Contractor's working methods; 6. Discuss mitigation measures with the IEC, the ER and the Contractor; 7. Ensure mitigation measures are implemented; 8. Increase the monitoring frequency to daily until no exceedance of Limit Level. | <ol style="list-style-type: none"> 1. Discuss with the ET and the Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures. | <ol style="list-style-type: none"> 1. Discuss with the IEC, the ET and the Contractor on the proposed mitigation measures; 2. Request the Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures. | <ol style="list-style-type: none"> 1. Inform the Engineer and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with the ET, the IEC and the ER and propose mitigation measures to the IEC and the ER within 3 working days; 6. Implement the agreed mitigation measures. |

| EVENT | ACTION | | | |
|---|---|---|---|--|
| | ET | IEC | ER | Contractor |
| Limit Level being exceeded by more than one consecutive sampling days | <ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings; 2. Identify source(s) of impact; 3. Inform the IEC, the Contractor and DEP; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with the IEC, the ER and the Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days. | <ol style="list-style-type: none"> 1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by the Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures. | <ol style="list-style-type: none"> 1. Discuss with the IEC, the ET and the Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures; 5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the works until no exceedance of Limit Level. | <ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with the ET, the IEC and the ER and propose mitigation measures to the IEC and the ER within 3 working days; 6. Implement the agreed mitigation measures; 7. As directed by the ER, slow down or stop all or part of the construction activities. |

**APPENDIX L
COMPLAINT LOGS**

Appendix L - Complaint Log

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/Mitigation Action | Status |
|-----------------|--|----------------------|--|--|---------------|
| S63 | Tung Chung Road and Cheung Sha Stream | 14 Sep 06 | The complaint, which was lodged by Green Lantau Association on 13th September 2006, accused the failure of the site drainage system to check the discharge of silt-laden surface water from the site on that day. | ETL is of the view that the complaint is justifiable but the accusation is not substantiated by scientific data in that the rainstorm event was 1 in 25 years. It is therefore beyond the Contractor's terms of contract to design, operate and maintain the carrier pipe and the sedimentation tank to cater for this rainstorm. The Contractor has a defensible case under this increment weather condition. | Closed |
| S65-S69 | Tung Chung Road Southern Section; Cheung Sha Stream; | 19 Sep 06 | Five complaints, which were lodged by Green Lantau Association on 15th September 2006, accused the failure of the drainage system for the Project on 13th September 2006. The subject of complaints are listed as below: (i) Failed Filtration System (ii) Contaminated Stream (iii) Polluted Cheung Sha Stream (iv) Polluted Cheung Sha Stream (v) Site Debris on Road | ETL is of the view that the complaints are justifiable but the accusation is not substantiated by scientific data in that the rainstorm event was 1 in 25 years. It is therefore beyond the Contractor's terms of contract to design, operate and maintain the carrier pipe and the sedimentation tank to cater for this rainstorm. The Contractor has a defensible case under this increment weather condition. | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/Mitigation Action | Status |
|----------|------------------------------------|---------------|--|--|--------|
| S71 | Northern Section, Tung Chung Road | 3 Nov 06 | <p>The complaint, which was referred by Resident Site Staff (RSS) to ET on 3rd November 2006, was raised by a resident living Lantau Island on 17th October 2006 concerning the Tung Chung Road condition on 16th October 2006.</p> | <p>Based on the meteorological data extracted from HKO, the total rainfall between 0:45 and 6:45 hours in Lantau was 196 mm with an average intensity of 32.67 mm/hr on 16th October.</p> <p>Based on the results derived from Table 2 “the Intensity-Duration-Frequency (IDF) for various return periods” and Table 4 “Depth-Duration-Frequency (DDF) for durations of than 4 hours” of the “Stormwater Drainage Manual”, the return period should be less than 1 in 10 years.</p> <p>Therefore, the complaint was considered justifiable since the EIA report has recommended the provision of site drainage system shall be 1 in 10 years. The Contractor has implemented remedial measures and preventive measures.</p> | Closed |
| S72 | Lung Tseng Tau Village, Tung Chung | 3 Nov 06 | <p>The public complaint, which was referred by RSS to ET on 3rd November 2006, was received by the Integrated Complaint Centre (ICC) on 26th October 2006 regarding dust nuisance generated from the Project.</p> | <p>Based on the information collected and the monitoring results, the complaint was considered not justifiable due to the following since no exceedance of the air quality monitoring results was recorded in October 2006.</p> <p>During site inspections in the month, dust mitigation measures have been implemented by the Contractor; and no observation was recorded during the site inspections.</p> <p>According to the information provided by the Contractor and the RSS, the Contractor has implemented additional mitigation measures, including increased water spraying on the public road to more than once a day and covered the stockpiling materials.</p> | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/Mitigation Action | Status |
|-----------------|---------------------------------|----------------------|---|---|---------------|
| S73 | Southern Section of the Project | 3 Nov 06 | The complaint, which was referred by RSS to ET on 3 rd November 2006, was raised by a resident living at Cheung Sha on 24 th October 2006 concerning noise generated from rock breaking in Southern Section of the Project. | <p>According to the EM&A records, no exceedance of noise level and no non-compliance were recorded in the month.</p> <p>As advised by the Contractor and RSS, silent rock breaking equipment has been used and noise insulation materials have been used to minimize the noise impact generated from the rock breaking activity.</p> <p>Based on the provided information and the monitoring results, the complaints are considered not justifiable. The Contractor has implemented the mitigation measures to minimize the noise generation from construction activities and was still reminded to continuously implement their practice to prevent noise nuisance generation from the construction works.</p> | Closed |
| S74 | Tung Chung Stream | 24 Nov 06 | Highways Department (HyD) of HKSAR received a complaint for Agriculture, Fisheries and Conservation (AFCD) regarding untreated site runoff discharged to Tung Chung Stream during the site visit on 21 st November 2006. The Resident Site Staff (RSS) subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on 24 th November 2006. | The investigation revealed that, based on the meteorological data extracted from HKO, the highest rainfall recorded was between 13:45 and 15:45, with a total of 93mm in two hours. With the above rainfall intensities extracted from HKO, together with the Intensity-Duration-Frequency (IDF) for various return periods derived from Table 2 of the "Stormwater Drainage Manual", the return period should be less than 10 years. Therefore, the complaint was considered justifiable and the Contractor has implemented remedial measures and preventive measures. | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/Mitigation Action | Status |
|----------|--|---------------|---|---|--------|
| S75 | West of the new Tung Chung Road Southern Section Discharge Point | 21 Nov 06 | <p>Both Environmental Protection Department (EPD) and China Civil Engineering Construction Corporation and China Railway Wujia Joint Venture (the Contractor) received the same public complaint, regarding muddy water discharged to Chueng Sha on 21st November 2006. The Contractor subsequently referred the complaint to the Environmental Team (ET) Leader of the Project on the same day.</p> | <p>The complainant considered that this stream was muddy and discharging muddy water into the sea. As stated in the above paragraph, the investigation revealed that the return period for the rainfall between 13:45 and 15:45 was 41 years. As the complaint was lodged at 14:58 on 21st November 2006, it is reasonable to consider the rainfall recorded in the hour between 13:45 to 14:45 which was 57mm. According to “Stormwater Drainage Manual”, the return period should be less than 10 years. Therefore, the complaint was considered justifiable and the Contractor has implemented remedial measures and preventive measures.</p> | Closed |
| S76 | Pui O Wan | 27 Nov 06 | <p>China Civil Engineering Construction Corporation and China Railway Wujia Joint Venture (the Contractor) received the same public complaint, regarding muddy water discharged into Pui O Wan on 23rd November 2006.</p> <p>According to the complainant, muddy water was discharged into Pui O Wan from the new Tung Chung Road Southern Section Discharge Point (near proposed round about on South Lantau Road) in the morning of 23rd November 2006. The complainant suspected that the muddy water was being pumped off site through failed filtration systems into the sea as there had been no recent rainfall on that day.</p> | <p>The investigation revealed that the complaint was considered not justifiable since (1) no muddy water was generated due to the construction activities in the vicinity of the discharged point; and (2) no surface runoff as no rainfall was recorded on 23rd November 2006.</p> | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/Mitigation Action | Status |
|----------|---|---------------|--|--|--------|
| S77 | Sheung Ling Pei, Ha Ling Pei, Wong Ka Wai & Lung Tseng Tau Villages | 18 Dec 06 | <p>Highways Department (HyD) and the Resident Engineer received a complaint against Water Quality Supply (Muddy Water) at Sheung Ling Pei, Ha Ling Pei, Wong Ka Wai & Lung Tseng Tau Villages via District Office (Islands) on 29th November 2006.</p> <p>The complainants claimed that subject villages were suffering from muddy water supplied from the water main on the past few days before 29th November 2006.</p> | <p>Upon receipt of the complaint, the Contractor inspected all streams (above AFCD entrance) in the Northern Section. Muddy water was observed at Stream 13 which was believed the source of muddy water. However, no water flow was found at the stream. The muddy water was considered probably due to the seepage of underground water mixed with excavated soil to Stream 13. Furthermore, an ad-hoc meeting between DO/WSD/AFCD/MOTT/CCJV/IEC/ET was held on 14 December 2006 to discuss this issue.</p> <p>The complaint was considered due to the construction activities of the Project. Emergency remedial works had been taken by the Contractor to rectify the situation and preventive measures had also been implemented.</p> | Closed |
| S80 | Tung Chung Road near Lung Tseng Tau Village | 3 Jan 07 | <p>The complaint was lodged by a resident at Lung Tseng Tau Village regarding dust nuisance at Tung Chung Road near Lung Tseng Tau Village. According to the complainant, the dust was generated by vehicle movements (about 5 to 7 per day). The complainant noticed that there was only once per day for water spraying on the road. She suggested that the frequency of water spraying should be increased to 1 to 2 per hour. In addition, she requested to provide more water-spraying practice for the concerned area.</p> | <p>According to the Contractor and the RSS, the main dust emission in the vicinity of Lung Tseng Tau Village was due to the vehicle movements on Tung Chung Road.</p> <p>Base on the information collected and the monitoring results, the complaint was considered not justifiable since (1) no exceedance of the air quality monitoring results was recorded in December 2006; (2) dust mitigation measures have been implemented by the Contractor; and (3) no observation was recorded during the site inspections.</p> <p>In response to the complaint, the Contractor had stepped up the dust suppression control immediately. A water truck was mobilized to spray water at Tung Chung Road within particular in the vicinity of the complainant's house from once per day to at least 3 times per day.</p> | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/Mitigation Action | Status |
|----------|----------------|---------------|--|---|--------|
| S81 | Lung Tseng Tau | 20 Dec 06 | <p>The Contractor, CCECC and CRWJ Joint Venture (CCJV) and Highways Department (HyD) of HKSAR received a complaint regarding dust control at Lung Tseng Tau from the Office of Islands District Councilor, Wong Fuk-kan on 6th December 2006.</p> <p>According to the complainant, he had received a number of complaints from residents in South Lantau regarding the dust nuisance when their vehicles passing through Tung Chung Road near Lung Tseng Tau. The residents said their vehicles were full of dust whenever they had passed through Tung Chung Road.</p> | <p>Base on the site inspection records and information collected from the RSS and the Contractor, the complaint was considered due to due to the vehicle movements on Tung Chung Road. In response to the complaint, the RSS has conducted site inspection in the afternoon on 18th December 2006. The Contractor had immediately mobilized labors to clear the mud trail on Tung Chung Road between ch.3700-4000 using sweepers. In order to maintain the condition of Tung Chung Road, the Contractor has mobilized more staff to clear the mud deposits on the whole Northern Section of Tung Chung Road on 23rd December 2006.</p> <p>The Contractor has provision wheel washing facilities at each site exit/entrance. In order to maintain Tung Chung Road condition, the Contractor has mobilized a water truck solely for wheel washing purpose at the site entrance near RW37 between ch.3700-4000 since 23rd December 2006. The location is the most busy site exit/entrance for soil removal as wheel washing facilities. Wheels of each vehicle shall be washed before leaving the site. The wastewater after wheel washing at each site exit/entrance shall be collected and treated before discharge at designated location. also mobilized water trucks</p> | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/Mitigation Action | Status |
|----------|-------------------------------------|---------------|---|---|--------|
| S82 | The nullah near the Yat Tung Estate | 15 Jan 07 | <p>The complaint was lodged by the Legislative Councillor Hon. Albert W.Y. Chan regarding frequent discharge of muddy water from the Tung Chung Road improvement project on 15th December 2006. According to Mr. Chan's letter, the complainant was a resident living in Tung Chung.</p> <p>The DSD letter pointed out that muddy water was being frequently discharged to the nullah near the Yat Tung Estate, and confirmed that the site of Tung Chung Road improvement project was the source of such discharge.</p> | <p>After investigation, the discharge of muddy water was largely due to the deposited silts caused by previous heavy rainstorms in November.</p> <p>The contractor has responded promptly in deploying a number of actions to remedy the matter. These include de-silting operation at Wong Lung Hang nullah on 23rd December 2006 to remove the accumulated soil and silt materials washed down by the discharges, of which photographs are provided.</p> <p>In addition, several intermediate sedimentation ponds along the temporary drainage system south of Shek Mun Kap to improve de-silting capacity have been installed, and that the site condition will be closely monitored so that advice on any practical measures in improving the quality of water discharge to Wong Lung Hang nullah can be given.</p> <p>In addition, the Contractor is also undergoing continual inspections and monitoring on the conditions of the concerned discharge of the construction site, and is in close liaison with the ET to cap exceeding levels of future discharge.</p> | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/Mitigation Action | Status |
|----------|--|---------------|---|--|--------|
| S86 | Slope opposite to the AFCD's Office at Tung Chung Road near mileage M2.5 | 8 Feb 07 | The complaint was lodged by a resident in Lantau Island regarding the construction noise generated from the road works at the slope opposite to the AFCD's Office at Tung Chung Road near mileage M2.5. | <p>The site of concern is most likely at the RW6 of the Project. According to the Contractor, soil nailing works was conducted at RW6 and the first stage of soil nailing works at RW6 has been completed before 8th February 2007.</p> <p>According to the noise monitoring results at monitoring station NM5, Tung Chung Au Country Parks Management Centre, which is located near the AFCD's Office, there was no exceedance recorded from 2nd January to 14th February 2007.</p> <p>As advised by the Contractor, the following mitigation measures will be implemented as far as possible to reduce the noise nuisance to the nearby residents when soil nailing works carry out in the future:</p> <ul style="list-style-type: none"> ● To cover the soil nailing works area with tarpaulin; ● To reduce the number of machines for soil nailing; ● To orientate the machines for soil nailing works so that the major noise generating part will not directly face the Noise Sensitive Receiver; and ● To scatter the plants so that the noise being generated will not be centralized in certain direction. | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/Mitigation Action | Status |
|----------|--|---------------|--|---|---|
| S90 | Northern and Southern Section of Tung Chung Road | 20 May 07 | <p>The complaint was lodged by the Green Lantau Association at on 20 May 2007 regarding failed drainage for the Project on that day.</p> | <p>According to the Contractor, the main concern in the Northern Section is that a large amount of seepage from the permanent slope near the Stream 18 and Stream 21 was observed. The permanent hinterland u-channel was not able to collect most of the hinterland water which ultimately collected by the carrier pipe and increased the loading of the treatment facilities at Shek Mun Kap.</p> <p>As advised by the Contractor, the main problem in Southern Section was due to the fact that the silt is too fine to be settled within a short time, i.e. 3 minutes, as stated in the EIA Report. Due to the large catchments of the site, muddy water could not be completely settled or treated before discharged or overflowed. No bigger sedimentation tank can be constructed due to the site constraint to retain all surface water in heavy rainy days.</p> <p>The complaint was considered justifiable. However, it is beyond the Contractor's capability to completely avoid muddy water discharging or overflowing to sea due to the site conditions and constraints under increment weather conditions.</p> | <p>The complaint investigation report was commented</p> |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/Mitigation Action | Status |
|----------|-----------------|---------------|--|---|--------|
| S91 | Zone 4 (STR 14) | 1 June 07 | <p>The complaint was lodged by a resident in Butterfly Crest, Lantau Island regarding the construction noise generated from the Project on Sunday, which is likely to be 27th May 2007.</p> | <p>According to the Contractor, construction works were undertaken near STR 14 in the morning of 27th May 2007 and the Powered Mechanical Equipment (PME) used on that day included 2 excavators and 1 dump truck at STR 14. The concerned site was covered under the construction noise permit (CNP) no. GW-RS0281-07.</p> <p>As advised by the Contractor, the 2 excavators and 1 dump truck, which categorized separately as Group A and Group E of the abovementioned CNP, were utilized alternatively during the operation in order to comply with the conditions stipulated in the CNP.</p> <p>Base on the information collected, the complaint was considered not justifiable as the equipment used comply with the CNP conditions.</p> | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/Mitigation Action | Status |
|----------|------------------------------|---------------|--|---|---|
| S93 | Western Section of Pui O Bay | 22 May 07 | <p>The complaint was lodged by the Green Lantau Association at on 22 May 2007 regarding muddy water was observed at 50m west of the Tung Chung Road southern section around 11am on 22 May 2007.</p> | <p>As advised by the Contractor, the main problem in Southern Section was due to the fact that the silt is too fine to be settled within a short time, i.e. 3 minutes, as stated in the EIA Report. Due to the large catchments of the site, muddy water could not be completely settled or treated before discharged or overflowed. No bigger sedimentation tank can be constructed due to the site constraint to retain all surface water in heavy rainy days.</p> <p>In the site near Pui O Wan, the Contractor has exhausted their efforts including to pump the water from sedimentation tanks back to the stockpile area. Unfortunately, one of the pumps was out of order in the early days of that rainy period. However, the pump has been rectified on 22 May 2007.</p> <p>The complaint was considered justifiable. However, it is beyond the Contractor's capability to completely avoid muddy water discharging or overflowing to sea due to the site conditions and constraints under increment weather conditions.</p> | <p>The complaint investigation report was commented</p> |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/Mitigation Action | Status |
|----------|--------------------------------|---------------|---|---|--------|
| S100 | Stream water behind WSD's weir | 27 July 07 | <p>The complaint was lodged by a resident living at Lung Tseng Tau area during the meeting between RSS and the representatives from the villages at Lung Tseng Tau area on 17th July 2007 regarding turbid water supply from DO main to the village houses at Lung Tseng Tau area.</p> | <p>The RSS and the Contractor had a site investigation with the complainant at his household water supply, the WSD weir and a work area immediately upstream of the weir (STR02 near the Stream 12) on the same day.</p> <p>It was observed that the water directly from the household supply was found with low degree of turbidity when comparing it with portable water supply.</p> <p>According to the visual inspection of the RSS and the Contractor, the stream water behind the WSD's weir, which is the source of water supply to the villagers via a DO main, was found clear and there was no sign of contamination.</p> <p>Inspection of the work site at STR02 upstream of the weir indicated no activities affecting the upstream water quality.</p> <p>By reviewing the water quality monitoring data at Tung Chung Stream during early of July 2007, the turbidity and SS values are considered to be low and the data revealed that the Tung Chung Stream and the WSD weir were not contaminated during the above mentioned period.</p> <p>Nevertheless, In order to minimize the water quality impacts, the Contractor has implemented following mitigation measures:</p> <ul style="list-style-type: none"> • To erect sand bag bund in the vicinity of STR02; • To shotcrete the soil surface near Stream 12. | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/Mitigation Action | Status |
|----------|--|---------------|--|---|--------|
| S104 | Tung Chung Road and Tung Chung Au near AFCD's Office | 6 August 07 | <p>The complaint was lodged by Mr. Ho on 6th August 2007 regarding a suspected case of silty runoff and muddy water generated from construction site flowing on public road. Turbid water was observed behind the weir near the AFCD's office at Tung Chung Au.</p> | <p>No non-compliance or environmental deficiency related to or in the vicinity of the concerned area was identified during these site audits.</p> <p>According to Hong Kong Observatory, Hong Kong was under the effect of the tropical storm over the central part of the South China Sea which brought heavy showers with 100.4 millimeters of total rainfall recorded on 6 August. The amber rainstorm warning was hoisted between 15:55pm to 17:30pm.</p> <p>The Contractor has confirmed there was no construction activity in the concerned area on 6th August 2007 due to heavy rainfall. According to the Contractor, muddy water was the silty runoff from nearby work sites due to the heavy rainfall on the day.</p> <p>The Contractor has implemented following mitigation measures:</p> <ul style="list-style-type: none"> • To desilt temporary drainage channels and sedimentation tank. • To clear the silt and mud in the surface of haul road at RW06 ad RW07. • To cover exposed slope with tarpaulin at RW06 and RW07. <p>According to the RSS and the Contractor, no further report of silt and muddy water runoff from concerned area was received after implementation of the aforesaid mitigation measures.</p> | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/Mitigation Action | Status |
|----------|------------------------------------|------------------|--|---|--------|
| S113 | Upper and Lower Cheung Sha Village | 12 December 2007 | The complaint was lodged by Mr. Liu on 12 December 2007 regarding dust nuisance at Upper and Lower Cheung Sha Village. | <p>According to the Contractor, the main dust emission in the vicinity of Cheung Sha Village was due to the road works and associated vehicle movements on Tung Chung Road.</p> <p>The Contractor has implemented following mitigation measures:</p> <ul style="list-style-type: none"> • Cleared the silts on the haul road; • Applied watering on the road by water hose at San Shek Wan; • Increased the number of water browsers; and • Covered the exposed slope and stockpiles with tarpaulin sheets. <p>By reviewing the air quality monitoring data, there was no exceedance of air quality monitoring results on 8th and 14th December 2007 and dust mitigation measures have been implemented by the Contractor.</p> <p>According to the RSS and the Contractor, no further complaint regarding dust nuisance from concerned area was received after implementation of the aforesaid mitigation measures.</p> | Closed |

| Log Ref. | Location | Received Date | Details of Complaint | Investigation/Mitigation Action | Status |
|----------|------------------------|------------------|---|---|--------|
| S147 | Zone 1 Tung Chung Road | 14 November 2008 | <p>The complaint was referred to ETL from EPD by Mr. Peter Tang on 14 November 2008, regarding a suspected case about land- filling of non-inert construction waste in early 2008 and potential further land-filling of non- inert construction waste stockpiled at Zone 1 Tung Chung Road.</p> | <p>According to the Contractor, there are two major stockpile areas within the construction premise which are located at San Shek Wan and Tung Chung Road. The location specified in the complaint was the stockpile area at San Shek Wan. This location was used for stockpiling reusable materials.</p> <p>Base on the information collected, the complaint was considered not justifiable as San Shek Wan is one of the designated C&D materials sorting areas of the Project and no direct evidence shows there was land-filling activity by this project at the specified location.</p> <p>However, as a follow up of the complaint, the Contractor has implemented mitigation measures as follows:</p> <ul style="list-style-type: none"> ● Preliminary segregation of waste was enhanced; and ● Water was sprayed on the stockpiles more frequently to further suppress dust generation. <p>The Contractor was recommended to continue the following mitigation measures :</p> <ul style="list-style-type: none"> ● To provide dust suppression measures to the stockpiles at San Shek Wan, especially during dry season, to minimize dust generation; ● To carry out continuous segregation of materials on site; ● To avoid accumulation of stockpiles; and ● To dispose of non-reusable material to designated outlets as soon as possible. | Closed |

**APPENDIX M
SUMMARY OF WARNING / DIRECTION
ISSUED BY THE EPD AND
PROSECUTION**

Appendix M - Summary of Warnings / Direction Issued by the EPD and Prosecution

Summary of Warnings / Direction Issued by the EPD

| Date of Letter | Warnings/Direction |
|-------------------|---|
| 3 February 2005 | The Contractor was requested to construct catch pits and perimeter channels in advance of site formation and earth works |
| 17 May 2005 | The Contractor was requested to immediately re-provide the on-site wastewater management systems to adequately cater the rainwater runoff and to submit the detail proposal for runoff management and treatment systems. |
| 4 October 2005 | The Contractor was requested to rectify the situation in order to comply with EP Conditions 2.4 & 2.5 regarding the provision of drainage systems, EP Condition 3.16 regarding site runoff mitigation measures and EP Condition 3.6 regarding no works of the Project shall be carried out outside the “limit of works area”. |
| 15 December 2005 | The Contractor was requested to rectify the situation of Zone D where fuel oil was found spilled onto ground of the works area in contravention to Section 7.5.2.1 of the Waste Management Plan (WMP). The Section stipulates provisions against spillage of fuels to prevent contamination of the construction site. |
| 24 March 2006 | The Contractor was requested to rectify the situation in order to comply with EP Condition 3.9 regarding the stipulated span of temporary bridges used during construction to cross the stream. |
| 13 April 2006 | The Contractor was requested to rectify the situation of Zone E where fuel oil was stored within the Country Park in contravention to condition 3.14 of the EP. |
| 29 June 2006 | The Contractor was requested to rectify the situation that site runoff will not be discharged into Tung Chung Stream in order to comply with EP Condition 2.4. |
| 26 September 2006 | The Contractor was requested to rectify the situation that excessive dust emission occurred. Watering programme shall maintain to ensure that all exposed road surfaces and dust sources are wet in order to comply with EP Condition 1.7. |
| 4 October 2006 | <ul style="list-style-type: none"> -The Contractor was requested to rectify the situation that site runoff will not be discharged into Tung Chung Stream in order to comply with EP Condition 2.4. -The Contractor was requested to rectify the situation in order to comply with EP Condition 3.9 regarding the stipulated span of temporary bridges used during construction to cross the stream 28 -.The Contractor was requested to rectify the situation in order to comply with EP Condition 3.9 regarding the stipulated span of temporary bridges used during construction to cross the stream 32. - The Contractor was requested to rectify the situation in order to comply with EP Condition 3.9 regarding the stipulated span of temporary bridges used during construction to cross the stream 33. |
| 13 February 2007 | The Contractor was requested to rectify the situation that site runoff will not be discharged into Tung Chung Stream in order to comply with EP Condition 2.4. |
| 19 February 2008 | The Contractor was requested to take all necessary actions to rectify the situation that surface run-off from the construction site discharged into storm drain without treatment in order to comply with EP Condition 3.16. |
| 14 April 2008 | The Contractor was required to take all necessary actions to rectify the situation |

| Date of Letter | Warnings/Direction |
|-----------------------|---|
| | that a section of the site near Pak Kung Au was not provided with vehicle washing facilities including high pressure water jet at vehicular exit points so as not to contravene the statutory requirement. |
| 8 December 2008 | The Contractor was required to take all necessary actions to rectify the situation that a suspected chemical waste (mineral oil) was found improperly packed and stored at Zone 1 Tung Chung Road on 4 December 2008, so as not to contravene the statutory requirement of the Waste Disposal (Chemical Waste) (General) Regulation (Cap. 354). |

Summary of Notification of Summons

| Date of Summons | Details of the Summons | Status |
|------------------------|---|---|
| 25 January 2007 | Construction works at a slope next to Stream no. 28 along Tung Chung Road, Cheung Sha, Lantau Island which contrary to EP Condition 3.9 concerning works at Stream 28 on 26 July 2006 | Withdrawn by EPD |
| 16 February 2007 | Construction works near Stream no. 8 along Tung Chung Road, Cheung Sha, Lantau Island which contrary to EP Condition 2.4 by discharging runoff during construction into Tung Chung Stream on 16 August 2006 | The Contractor was fined \$7500 on 4 June 2007. |
| 17 May 2007 | Construction works near Stream no. 8 along Tung Chung Road, Cheung Sha, Lantau Island which contrary to EP Condition 2.4 by discharging runoff during construction into Tung Chung Stream on 21 November 2006 | The Contractor was fined \$7500 on 4 June 2007. |

Summary of Notification of Successful Prosecution

| Date of Successful Prosecution | Details of the Successful Prosecution | Status |
|---------------------------------------|---|--|
| 4 June 2007 | Construction works near Stream no. 8 along Tung Chung Road, Cheung Sha, Lantau Island which contrary to EP Condition 2.4 by discharging runoff during construction into Tung Chung Stream on 16 August 2006 | The Contractor was fined \$7500 on 4 June 2007 |
| 4 June 2007 | Construction works near Stream no. 8 along Tung Chung Road, Cheung Sha, Lantau Island which contrary to EP Condition 2.4 by discharging runoff during construction into Tung Chung Stream on 21 November 2006 | The Contractor was fined \$7500 on 4 June 2007 |

APPENDIX N
CONSTRUCTION PROGRAMME

| Act ID | Description | Orig Dur | % Comp | Early Start | Early Finish | 2003 | | | | | 2007 | | | |
|--------|-------------|----------|--------|-------------|--------------|------|----|----|----|-----|------|----|----|----|
| | | | | | | NOV | | | | DEC | JAN | | | |
| | | | | | | 03 | 10 | 17 | 24 | 01 | 02 | 15 | 22 | 29 |

Commencement & Key Dates

Revised Key Dates

| | | | | | |
|----------|--|---|-----|-----------|------------|
| ZAKD0000 | Commencement of Contract | 0 | 100 | 28JUN04 A | |
| ZAKD001 | Complete Works in Section 1 | 0 | 0 | | 30APR09 |
| ZAKD002 | Complete Works in section 2 | 0 | 0 | | 31DEC08 |
| ZAKD003 | Complete Works in Section 1A | 0 | 0 | | 31AUG11 |
| ZAKD0035 | Extended Completion Date of Section 1A(Claim 62) | 0 | 0 | | 08MARC09 * |
| ZAKD004 | Complete Works in Section 2A | 0 | 0 | | 31AUG11 |
| ZAKD005 | Complete Works in Section 3 | 0 | 0 | | 01AUG11 |
| ZAKD006 | Complete Works in Section 3A | 0 | 0 | | 30AUG12 |
| ZAKD007 | Complete Works in Undefined Section | 0 | 0 | | 21AUG09 |
| ZAKD008 | Complete Establish'mt Works in Undefined Section | 0 | 0 | | 31AUG11 |

◊ Complete Works in section 2

Completion Dates

| | | | | | |
|----------|--|---|-----|--|-----------|
| ZAKD0020 | Extended Completion Date of Section 1 (Claim 62) | 0 | 100 | | 09MAR07 A |
| ZAKD0050 | Extended Completion Date of Section 2 (Claim 62) | 0 | 100 | | 06JAN07 A |
| ZAKD0065 | Extended Completion Date of Section 2A(Claim 62) | 0 | 0 | | 05JAN09 * |
| ZAKD0080 | Extended Completion Date of Section 3 (Claim 62) | 0 | 100 | | 09JUN07 A |
| ZAKD0100 | Extended Completion Date of Section 3A(Claim 62) | 0 | 0 | | 08JUN09 * |

◊ Extended Completion Date

General

Monthly Monitoring Submission

| | | | | | |
|------|----------------------------------|------|----|-----------|---------|
| 0470 | Waste Management Plan | 2323 | 53 | 04NOV04 A | 25APR11 |
| 0480 | Environment Monitoring and Audit | 2323 | 53 | 04NOV04 A | 25APR11 |

| | | | |
|---------------------------|-------------|--|------------------------|
| Start date | 28JUN04 | | Early bar |
| Finish date | 30AUG12 | | Progress bar |
| Data date | 01APR08 | | Critical bar |
| Number/Version | Revision 15 | | Summary bar |
| Page number | 1A | | Summary point |
| Project name | R1549 | | Start milestone point |
| c Primavera Systems, Inc. | | | Finish milestone point |

Contract No. HY/2003/19
Improvement to Tung Chung Road
3M Rolling Programme 01.02.09 to 30.04.09

| Date | Revision | Checked | Approved |
|---------|-----------|---------|----------|
| 01AUG08 | 3M update | | |
| | | | |
| | | | |
| | | | |
| | | | |

| Act ID | Description | Orig Dur | % Comp | Early Start | Early Finish | 2008 | | | | | 2009 | | | |
|--------|-------------|----------|--------|-------------|--------------|------|----|----|----|-----|------|----|----|----|
| | | | | | | NOV | | | | DEC | JAN | | | |
| | | | | | | 03 | 10 | 17 | 24 | 01 | 08 | 15 | 22 | 29 |

| Section 1 | | | | | | |
|--------------------------|---|-----|----|-----------|-----------|-------------------------------------|
| Zone A (CH. 1000 - 1565) | | | | | | |
| Drainage Works | | | | | | |
| S1-1500 | Footpath and verge (Additional Work) | 64 | 0 | 16JUN08 A | 01SEP08 | |
| Roadworks | | | | | | |
| S1-1530 | Street Furniture (Additional Works) | 50 | 52 | 01JUL08 A | 30SEP08 | (ks) |
| Landscaping | | | | | | |
| S1-1545 | Landscape Earth Bund Ch.920-1020 | 22 | 0 | 01APR09 * | 30APR09 | |
| Zone B (CH. 1565 - 2130) | | | | | | |
| Slope Works | | | | | | |
| S1-2080 | Recompact fill slope remedial works ch1755-1945 | 50 | 0 | 01AUG08 * | 30SEP08 | orks ch1755-1945 |
| S1-2084 | Outlet of Culvert @ Ch2021 remedial works | 38 | 0 | 16AUG08 * | 30SEP08 | edial works |
| Roadworks | | | | | | |
| S1-2337 | Additional drainage Pipe Desilting Works | 115 | 0 | 14AUG08 | 31DEC08 * | Additional drainage Pipe Desilt |
| S1-2338 | Footpath and Verge (Remedial Works) | 6 | 0 | 01NOV08 * | 07NOV08 | Footpath and Verge (Remedial Works) |
| S1-2370 | Additional street furnitures | 20 | 0 | 08NOV08 * | 01DEC08 | Additional street furnitures |
| Zone C (CH. 2130 - 2725) | | | | | | |
| Slope Works | | | | | | |
| S1-3184 | Recompact fill slope (VO50 & 83) remedial work | 89 | 0 | 16JUN08 * | 30SEP08 | 83) remedial work |
| Retaining Wall RW06 | | | | | | |
| S1-2350 | Utilities (Remedial Works) | 119 | 0 | 01AUG08 * | 22DEC08 | Utilities (Remedial Works) |
| S1-3890 | RC structure Bay 8 | 25 | 0 | 16OCT08 * | 13NOV08 | RC structure Bay 8 |
| S1-3900 | Backfilling | 13 | 0 | 14NOV08 | 28NOV08 | Backfilling |
| S1-3910 | Slope drainage | 25 | 0 | 29NOV08 | 30DEC08 | Slope drainage |

| | | | |
|----------------|---------------------------|--|------------------------|
| Start date | 28JUN04 | | Early bar |
| Finish date | 30AUG12 | | Progress bar |
| Data date | 01APR08 | | Critical bar |
| Number/Version | Revision 15 | | Summary bar |
| Page number | 2A | | Summary point |
| Project name | R1549 | | Start milestone point |
| Contractor | c Primavera Systems, Inc. | | Finish milestone point |

Contract No. HY/2003/19
Improvement to Tung Chung Road
3M Rolling Programme 01.02.09 to 30.04.09

| Date | Revision | Checked | Approved |
|---------|-----------|---------|----------|
| 01AUG08 | 3M update | | |
| | | | |
| | | | |
| | | | |
| | | | |

| Act ID | Description | Orig Dur | % Comp | Early Start | Early Finish | 2008 | | | | | 2009 | | | | | | |
|--------------------------|--|----------|--------|-------------|--------------|------------------------------------|----|----|----|-----|------|----|----|----|----|----|----|
| | | | | | | NOV | | | | DEC | JAN | | | | | | |
| | | | | | | 03 | 10 | 17 | 24 | 01 | 08 | 15 | 22 | 29 | 05 | 12 | 19 |
| S1-5151 | 9SE-D/F9 (Closure of existing TCR) | 38 | 0 | 16SEP08 * | 31OCT08 | 9SE-D/F9 (Closure of existing TCR) | | | | | | | | | | | |
| S1-5152 | TCR/UF/C/10 (Closure of existing TCR) | 25 | 0 | 01AUG08 * | 30AUG08 | | | | | | | | | | | | |
| Retaining Wall RW10 | | | | | | | | | | | | | | | | | |
| S1-5390 | Backfilling | 176 | 0 | 01APR08 * | 31OCT08 | Backfilling | | | | | | | | | | | |
| Retaining Wall RW11 | | | | | | | | | | | | | | | | | |
| S1-5450 | Backfilling | 48 | 0 | 01DEC08 * | 31JAN09 | | | | | | | | | | | | |
| S1-5463 | U channel | 24 | 0 | 02FEB09 * | 28FEB09 | | | | | | | | | | | | |
| Retaining Wall RW12 | | | | | | | | | | | | | | | | | |
| S1-5500 | Backfilling & Reinstatement of Carriageway | 37 | 0 | 01AUG08 * | 16SEP08 | | | | | | | | | | | | |
| Roadworks | | | | | | | | | | | | | | | | | |
| Road work | | | | | | | | | | | | | | | | | |
| S1-5843 | HyD remedial works (kerb) | 23 | 0 | 02JAN09 * | 31JAN09 | | | | | | | | | | | | |
| S1-5844 | Waterworks remedial works | 20 | 0 | 02JAN09 * | 24JAN09 | Water | | | | | | | | | | | |
| S1-5846 | Additional drainage works | 223 | 0 | 02JUN08 * | 28FEB09 | | | | | | | | | | | | |
| S1-5847 | Footpath and verge additional works | 26 | 0 | 02MAR09 * | 31MAR09 | | | | | | | | | | | | |
| S1-5836 | Utilities remedial works | 113 | 0 | 16AUG08 * | 31DEC08 | Utilities remedial works | | | | | | | | | | | |
| S1-5838 | Additional street furniture | 22 | 0 | 01APR09 * | 30APR09 | | | | | | | | | | | | |
| Zone F (CH. 4010 - 4536) | | | | | | | | | | | | | | | | | |
| Slope Works | | | | | | | | | | | | | | | | | |
| S1-6111 | 9SE-D/C20 (Closure of existing TCR) | 126 | 0 | 01APR08 * | 30AUG08 | | | | | | | | | | | | |
| S1-6113 | TCR/UF/C/12 (Closure of existing TCR) | 25 | 0 | 01AUG08 * | 30AUG08 | | | | | | | | | | | | |
| S1-6114 | 9SE-D/C35 (Closure of existing TCR) | 40 | 0 | 02JAN09 | 20FEB09 | | | | | | | | | | | | |
| Retaining Wall RW14 | | | | | | | | | | | | | | | | | |








| | |
|---------------------------|-------------|
| Start date | 29JUN04 |
| Finish date | 30AUG12 |
| Data date | 01APR08 |
| Number/Version | Revision 15 |
| Page number | 4A |
| Project name | R1549 |
| © Primavera Systems, Inc. | |

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Summary point
- Start milestone point
- Finish milestone point

Contract No. HY/2003/19
Improvement to Tung Chung Road
3M Rolling Programme 01.02.09 to 30.04.09

| Date | Revision | Checked | Approved |
|---------|-----------|---------|----------|
| 01AUG08 | 3M update | | |
| | | | |
| | | | |
| | | | |
| | | | |

| Act ID | Description | Orig Dur | % Comp | Early Start | Early Finish | 2008 | | | | | | | | | | | | | | | | | |
|--|---|----------|--------|-------------|--------------|------|----|----|----|-----|----|----|----|-----|----|----|----|----|--|--|--|--|--|
| | | | | | | NOV | | | | DEC | | | | JAN | | | | | | | | | |
| | | | | | | 03 | 10 | 17 | 24 | 01 | 08 | 15 | 22 | 29 | 05 | 12 | 19 | 26 | | | | | |
| S1-6231 | Additional drainage works | 35 | 0 | 21JUL08 * | 30AUG08 | | | | | | | | | | | | | | | | | | |
| S1-6232 | Backfilling | 25 | 0 | 01SEP08 * | 30SEP08 | | | | | | | | | | | | | | | | | | |
| Retaining Wall RW15 | | | | | | | | | | | | | | | | | | | | | | | |
| S1-6285 | Additional base slab & wall (V.O.115) | 22 | 0 | 02JAN09 | 30JAN09 | | | | | | | | | | | | | | | | | | |
| Retaining Wall RW16 | | | | | | | | | | | | | | | | | | | | | | | |
| S1-6365 | Proposed utilities installation | 60 | 0 | 02JAN09 | 16MAR09 | | | | | | | | | | | | | | | | | | |
| Retaining Wall RW39 | | | | | | | | | | | | | | | | | | | | | | | |
| S1-6530 | Backfilling remedial works | 50 | 0 | 01SEP08 * | 31OCT08 | | | | | | | | | | | | | | | | | | |
| Culvert at CH. 4631 | | | | | | | | | | | | | | | | | | | | | | | |
| S1-6615 | 1050mm dia. pipeline under existing TCR | 30 | 0 | 02JAN09 | 09FEB09 | | | | | | | | | | | | | | | | | | |
| Water Works | | | | | | | | | | | | | | | | | | | | | | | |
| S1-6618 | Watermain water seepage around STR007 | 34 | 0 | 07JUL08 * | 15AUG08 | | | | | | | | | | | | | | | | | | |
| Drainage Works | | | | | | | | | | | | | | | | | | | | | | | |
| S1-6750 | Additional drainage works | 64 | 0 | 07JUL08 * | 20SEP08 | | | | | | | | | | | | | | | | | | |
| Roadworks | | | | | | | | | | | | | | | | | | | | | | | |
| S1-6722 | Utilities remedial works | 58 | 0 | 23JUN08 * | 30AUG08 | | | | | | | | | | | | | | | | | | |
| S1-6723 | Buttress wall near STR007 | 134 | 0 | 07APR08 * | 16SEP08 | | | | | | | | | | | | | | | | | | |
| S1-6724 | Additional footpath & verge | 33 | 0 | 22SEP08 * | 31OCT08 | | | | | | | | | | | | | | | | | | |
| S1-6725 | Additional street furnitures | 25 | 0 | 01NOV08 * | 29NOV08 | | | | | | | | | | | | | | | | | | |
| Pump House for Fire Hydrant @ CH. 4398 | | | | | | | | | | | | | | | | | | | | | | | |
| S1-6891 | E&M works | 126 | 0 | 01APR08 * | 30AUG08 | | | | | | | | | | | | | | | | | | |
| S1-6922 | Testing & commissioning | 25 | 0 | 01SEP08 * | 30SEP08 | | | | | | | | | | | | | | | | | | |

| | | |
|---------------------------|-------------|--|
| Start date | 28JUN04 |  Early bar |
| Finish date | 30AUG12 |  Progress bar |
| Data date | 01APR08 |  Critical bar |
| Number/Version | Revision 15 |  Summary bar |
| Page number | 5A |  Summary point |
| Project name | R1549 |  Start milestone point |
| c Primavera Systems, Inc. | |  Finish milestone point |

Contract No. HY/2003/19
Improvement to Tung Chung Road
3M Rolling Programme 01.02.09 to 30.04.09

| Date | Revision | Checked | Approved |
|---------|-----------|---------|----------|
| 01AUG08 | 3M update | | |
| | | | |
| | | | |
| | | | |
| | | | |

| Act ID | Description | Orig Dur | % Comp | Early Start | Early Finish | 2008 | | | | | | | 2009 | | | | | | |
|--------------------------|--|----------|--------|-------------|--------------|------------------------------|----|----|----|-----|----|----|------|----|----|----|----|----|--|
| | | | | | | NOV | | | | DEC | | | JAN | | | | | | |
| | | | | | | 03 | 10 | 17 | 24 | 01 | 08 | 15 | 22 | 29 | 05 | 12 | 19 | 26 | |
| S1-6923 | Fencing & ground level works Transformer Room at CH. 4660 | 75 | 0 | 01SEP08 * | 29NOV08 | Fencing & ground level works | | | | | | | | | | | | | |
| S1-6903 | Fencing & ground level works | 151 | 0 | 02JUN08 * | 29NOV08 | Fencing & ground level works | | | | | | | | | | | | | |
| Section 1A | | | | | | | | | | | | | | | | | | | |
| Maintenance Access Track | | | | | | | | | | | | | | | | | | | |
| S1-1570 | Landscape softworks Ch.0-260 | 422 | 0 | 01APR08 * | 31AUG09 | | | | | | | | | | | | | | |
| Zone A (CH. 1000 - 1565) | | | | | | | | | | | | | | | | | | | |
| S1-1550 | Landscape softworks | 422 | 0 | 01APR08 * | 31AUG09 | | | | | | | | | | | | | | |
| Zone B (CH. 1565 - 2130) | | | | | | | | | | | | | | | | | | | |
| S1-2660 | Landscape Softworks | 422 | 0 | 01APR08 * | 31AUG09 | | | | | | | | | | | | | | |
| Zone C (CH. 2130 - 2725) | | | | | | | | | | | | | | | | | | | |
| Landscaping | | | | | | | | | | | | | | | | | | | |
| S1-3850 | Landscape softworks | 123 | 0 | 01APR09 * | 31AUG09 | | | | | | | | | | | | | | |
| Zone D (CH. 2725 - 3100) | | | | | | | | | | | | | | | | | | | |
| S1-4600 | Landscape Softworks | 114 | 0 | 16APR09 * | 31AUG09 | | | | | | | | | | | | | | |
| Zone E (CH. 3100 - 4010) | | | | | | | | | | | | | | | | | | | |
| S1-5915 | Landscape Softworks | 123 | 0 | 01APR09 * | 31AUG09 | | | | | | | | | | | | | | |
| Zone F (CH. 4010 - 4686) | | | | | | | | | | | | | | | | | | | |
| Landscaping | | | | | | | | | | | | | | | | | | | |
| S1-6910 | Landscape Softworks | 123 | 0 | 01APR09 * | 31AUG09 | | | | | | | | | | | | | | |

Start date 28JUN04
 Finish date 30AUG12
 Data date 01APR08
 Number/Version Revision 15
 Page number 6A
 Project name R1549
 c Primavera Systems, Inc.

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Summary point
- Start milestone point
- Finish milestone point

Contract No. HY/2003/19
 Improvement to Tung Chung Road
 3M Rolling Programme 01.02.09 to 30.04.09

| Date | Revision | Checked | Approved |
|---------|-----------|---------|----------|
| 01AUG08 | 3M update | | |
| | | | |
| | | | |
| | | | |
| | | | |

| Act ID | Description | Orig Dur | % Comp | Early Start | Early Finish | 2008 | | | | | | | | | | | | 2009 | | |
|--|--|----------|--------|-------------|--------------|---|----|----|----|-----|----|----|----|-----|----|----|----|------|--|--|
| | | | | | | NOV | | | | DEC | | | | JAN | | | | | | |
| | | | | | | 01 | 10 | 17 | 24 | 01 | 08 | 15 | 22 | 29 | 05 | 12 | 19 | 26 | | |
| Establishment works | | | | | | | | | | | | | | | | | | | | |
| S1-6920 | Establishment Works for Section 1A(claim no.084) | 710 | 0 | 01SEP09 * | 31AUG11 | | | | | | | | | | | | | | | |
| Section 2 | | | | | | | | | | | | | | | | | | | | |
| Zone 1 (CH. 7013 - Outfall) | | | | | | | | | | | | | | | | | | | | |
| Roadworks | | | | | | | | | | | | | | | | | | | | |
| Road work | | | | | | | | | | | | | | | | | | | | |
| S2-1265 | Additional toe wall & F/P near YWCA(Claim no141) | 164 | 16 | 01MAR08 A | 16SEP08 | 141) | | | | | | | | | | | | | | |
| S2-1266 | Additional works on footpath and verge | 50 | 0 | 01AUG08 * | 30SEP08 | verge | | | | | | | | | | | | | | |
| S2-1280 | CCTV and related slope | 50 | 0 | 01AUG08 * | 30SEP08 | | | | | | | | | | | | | | | |
| S2-1290 | Street Furnitures & road marking (additional) | 50 | 0 | 02OCT08 * | 29NOV08 | Street Furnitures & road marking (additional) | | | | | | | | | | | | | | |
| Zone 2 (CH. 6595 - 7013) | | | | | | | | | | | | | | | | | | | | |
| Roadworks | | | | | | | | | | | | | | | | | | | | |
| Road work | | | | | | | | | | | | | | | | | | | | |
| S2-2395 | Additional works on footpath & Verge | 64 | 0 | 16JUL08 A | 30SEP08 | verge | | | | | | | | | | | | | | |
| S2-2400 | Street Furnitures & Road Marking (Additional) | 50 | 0 | 02OCT08 * | 29NOV08 | Street Furnitures & Road Marking (Additional) | | | | | | | | | | | | | | |
| Zone 3 (CH. 6240 - 6595) | | | | | | | | | | | | | | | | | | | | |
| Roadworks | | | | | | | | | | | | | | | | | | | | |
| Road work | | | | | | | | | | | | | | | | | | | | |
| S2-3736 | Additional works on footpath & verge | 50 | 0 | 01AUG08 * | 30SEP08 | verge | | | | | | | | | | | | | | |
| S2-3740 | Street furnitures & Road Marking (Additional) | 50 | 0 | 02OCT08 * | 29NOV08 | Street furnitures & Road Marking (Additional) | | | | | | | | | | | | | | |
| Zone 4 (CH. 5625 - 6240) | | | | | | | | | | | | | | | | | | | | |
| Roadworks | | | | | | | | | | | | | | | | | | | | |
| Road work | | | | | | | | | | | | | | | | | | | | |
| S2-4904 | Reinstatement around bridge structures | 89 | 0 | 16JUL08 A | 31OCT08 | Reinstatement around bridge structures | | | | | | | | | | | | | | |
| S2-4905 | Additional works on footpath & verge | 25 | 0 | 01NOV08 | 29NOV08 | Additional works on footpath & verge | | | | | | | | | | | | | | |
| S2-4910 | Street Furnitures & Road Marking (Additional) | 24 | 0 | 02DEC08 * | 31DEC08 | Street Furnitures & Road Marking (Additional) | | | | | | | | | | | | | | |
| Rockfall Protection System at CH.6100 (RPS7) | | | | | | | | | | | | | | | | | | | | |

| | | | |
|---------------------------|-------------|--|------------------------|
| Start date | 28JUN04 | | Early bar |
| Finish date | 30AUG12 | | Progress bar |
| Data date | 01APR08 | | Critical bar |
| Number/Version | Revision 15 | | Summary bar |
| Page number | 7A | | Summary point |
| Project name | R1549 | | Start milestone point |
| c Primavera Systems, Inc. | | | Finish milestone point |

Contract No. HY/2003/19
Improvement to Tung Chung Road
3M Rolling Programme 01.02.09 to 30.04.09

| Date | Revision | Checked | Approved |
|---------|-----------|---------|----------|
| 01AUG08 | 3M update | | |
| | | | |
| | | | |
| | | | |
| | | | |

| Act ID | Description | Orig Dur | % Comp | Early Start | Early Finish | 2008 | | | | | | | 2009 | | | | | |
|-------------------------|--|----------|--------|-------------|--------------|------|----|----|-----|----|----|----|------|----|----|----|----|--|
| | | | | | | NOV | | | DEC | | | | JAN | | | | | |
| | | | | | | 03 | 06 | 17 | 01 | 08 | 15 | 22 | 29 | 05 | 12 | 19 | 26 | |
| S3-3140 | 300mm stepped & u channel | 20 | 0 | 07AUG09 | 31AUG09 | | | | | | | | | | | | | |
| S3-3150 | Slope surface protection | 14 | 0 | 31AUG09 | 16SEP09 | | | | | | | | | | | | | |
| Feature No. 13NE-B/F64 | | | | | | | | | | | | | | | | | | |
| S3-3160 | Recompact slope | 14 | 0 | 31AUG09 | 16SEP09 | | | | | | | | | | | | | |
| S3-3170 | Reconstruct 750mm stepped channel & stairway | 20 | 0 | 16SEP09 | 10OCT09 | | | | | | | | | | | | | |
| S3-3180 | 300mm u channel | 14 | 0 | 10OCT09 | 28OCT09 | | | | | | | | | | | | | |
| Feature No. 13NE-B/C80 | | | | | | | | | | | | | | | | | | |
| S3-3190 | Install soil nail (42 nos.) | 12 | 0 | 10OCT09 | 24OCT09 | | | | | | | | | | | | | |
| S3-3200 | Pull out test (1 nos.) | 8 | 0 | 24OCT09 | 04NOV09 | | | | | | | | | | | | | |
| S3-3210 | 300mm u channel | 14 | 0 | 04NOV09 | 20NOV09 | | | | | | | | | | | | | |
| S3-3220 | Slope surface protection | 14 | 0 | 20NOV09 | 07DEC09 | | | | | | | | | | | | | |
| Feature No. 13NE-B/C233 | | | | | | | | | | | | | | | | | | |
| S3-3230 | Install soil nail (44 nos.) | 12 | 0 | 20NOV09 | 04DEC09 | | | | | | | | | | | | | |
| S3-3240 | Pull out tests (2 nos.) | 8 | 0 | 04DEC09 | 14DEC09 | | | | | | | | | | | | | |
| S3-3250 | Reconstruct 300mm u channel | 14 | 0 | 14DEC09 | 02JAN10 | | | | | | | | | | | | | |
| S3-3260 | Slope surface protection | 20 | 0 | 02JAN10 | 26JAN10 | | | | | | | | | | | | | |
| Feature No. 13NE-B/CR72 | | | | | | | | | | | | | | | | | | |
| S3-3270 | Install soil nail (113 nos.) | 20 | 0 | 02JAN10 | 26JAN10 | | | | | | | | | | | | | |
| S3-3280 | Pull out tests (3 nos.) | 8 | 0 | 26JAN10 | 04FEB10 | | | | | | | | | | | | | |
| S3-3290 | 300mm u channel | 14 | 0 | 04FEB10 | 23FEB10 | | | | | | | | | | | | | |
| S3-3300 | Slope surface protection | 20 | 0 | 23FEB10 | 18MAR10 | | | | | | | | | | | | | |
| Feature No. 13NE-B/FR68 | | | | | | | | | | | | | | | | | | |
| S3-3310 | Remove existing rubble wall | 10 | 0 | 23FEB10 | 06MAR10 | | | | | | | | | | | | | |

Start date 28JUN04
 Finish date 30AUG12
 Data date 01APR08
 Number/Version Revision 15
 Page number 10A
 Project name R1549
 Primavera Systems, Inc.

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Summary point
- Start milestone point
- Finish milestone point

Contract No. HY/2003/19
 Improvement to Tung Chung Road
 3M Rolling Programme 01.02.09 to 30.04.09

| Date | Revision | Checked | Approved |
|---------|-----------|---------|----------|
| 01AUG08 | 3M update | | |
| | | | |
| | | | |
| | | | |
| | | | |

| Act ID | Description | Orig Dur | % Comp | Early Start | Early Finish | 2008 | | | | | 2009 | | | | | | | |
|--------------------------|------------------------------------|----------|--------|-------------|--------------|------|----|----|----|----|------|----|----|----|-----|----|----|----|
| | | | | | | NOV | | | | | DEC | | | | JAN | | | |
| | | | | | | 03 | 10 | 17 | 24 | 01 | 08 | 15 | 22 | 29 | 05 | 12 | 19 | 26 |
| S3-3500 | Install soil nail (89 nos.) | 17 | 0 | 02OCT09 | 21OCT09 | | | | | | | | | | | | | |
| S3-3510 | Pull out tests (3 nos.) | 8 | 0 | 22OCT09 | 31OCT09 | | | | | | | | | | | | | |
| S3-3520 | 300mm stepped & u channel at crest | 20 | 0 | 02NOV09 | 24NOV09 | | | | | | | | | | | | | |
| S3-3530 | Slope surface protection | 20 | 0 | 25NOV09 | 17DEC09 | | | | | | | | | | | | | |
| Feature No. 13NE-B/FR85 | | | | | | | | | | | | | | | | | | |
| S3-3540 | Remove existing concrete wall | 7 | 0 | 25NOV09 | 02DEC09 | | | | | | | | | | | | | |
| S3-3550 | Recompact slope | 20 | 0 | 03DEC09 | 28DEC09 | | | | | | | | | | | | | |
| S3-3560 | 300mm stepped & u channel at toe | 20 | 0 | 29DEC09 | 21JAN10 | | | | | | | | | | | | | |
| Feature No. 13 NE-B/C114 | | | | | | | | | | | | | | | | | | |
| S3-3570 | Install soil nail (136 nos.) | 20 | 0 | 22JAN10 | 13FEB10 | | | | | | | | | | | | | |
| S3-3580 | Pull out tests (4 nos.) | 8 | 0 | 17FEB10 | 25FEB10 | | | | | | | | | | | | | |
| S3-3590 | Slope surface protection | 20 | 0 | 26FEB10 | 20MAR10 | | | | | | | | | | | | | |
| Feature No. 13NE-B/C113 | | | | | | | | | | | | | | | | | | |
| S3-3600 | Install soil nail (29 nos.) | 11 | 0 | 26FEB10 | 10MAR10 | | | | | | | | | | | | | |
| S3-3610 | Pull out tests (2 nos.) | 8 | 0 | 11MAR10 | 19MAR10 | | | | | | | | | | | | | |
| S3-3620 | Reconstruct 300mm u channel | 14 | 0 | 20MAR10 | 08APR10 | | | | | | | | | | | | | |
| S3-3630 | Slope surface protection | 20 | 0 | 09APR10 | 03MAY10 | | | | | | | | | | | | | |
| Feature No. TCR/UF/C/27 | | | | | | | | | | | | | | | | | | |
| S3-3640 | Install soil nail (55 nos.) | 12 | 0 | 09APR10 | 22APR10 | | | | | | | | | | | | | |
| S3-3650 | Pull out tests (2 nos.) | 8 | 0 | 23APR10 | 03MAY10 | | | | | | | | | | | | | |
| S3-3660 | Slope surface protection | 20 | 0 | 04MAY10 | 27MAY10 | | | | | | | | | | | | | |
| Feature No. 13NE-B/C243 | | | | | | | | | | | | | | | | | | |
| S3-3670 | Install soil nail (16 nos.) | 10 | 0 | 24FEB09 | 06MAR09 | | | | | | | | | | | | | |

| | |
|---------------------------|-------------|
| Start date | 28JUN04 |
| Finish date | 30AUG12 |
| Data date | 01APR08 |
| Number/Version | Revision 15 |
| Page number | 12A |
| Project name | R1549 |
| c Primavera Systems, Inc. | |

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Summary point
- Start milestone point
- Finish milestone point

Contract No. HY/2003/19
Improvement to Tung Chung Road
3M Rolling Programme 01.02.09 to 30.04.09

| Date | Revision | Checked | Approved |
|---------|-----------|---------|----------|
| 01AUG08 | 3M update | | |
| | | | |
| | | | |
| | | | |
| | | | |

| Act ID | Description | Orig Dur | % Comp | Early Start | Early Finish | 2008 | | | | | | | | | | | | | | | | | |
|--|--|----------|--------|-------------|--------------|------|----|----|----|-----|----|----|----|------|----|----|----|----|--|--|--|--|--|
| | | | | | | NOV | | | | DEC | | | | 2009 | | | | | | | | | |
| | | | | | | 03 | 10 | 17 | 24 | 01 | 08 | 15 | 22 | 29 | 05 | 12 | 19 | 26 | | | | | |
| S3-3680 | Pull out test (1 nos.) | 8 | 0 | 07MAR09 | 16MAR09 | | | | | | | | | | | | | | | | | | |
| S3-3690 | 300mm u channel at toe | 14 | 0 | 17MAR09 | 01APR09 | | | | | | | | | | | | | | | | | | |
| S3-3700 | Slope surface protection | 20 | 0 | 02APR09 | 29APR09 | | | | | | | | | | | | | | | | | | |
| Utilities | | | | | | | | | | | | | | | | | | | | | | | |
| S3-3800 | Utilities installation | 540 | 0 | 22JAN10 | 31JUL11 | | | | | | | | | | | | | | | | | | |
| Section 3A | | | | | | | | | | | | | | | | | | | | | | | |
| Landscaping | | | | | | | | | | | | | | | | | | | | | | | |
| S3-3805 | Landscape softworks | 124 | 0 | 01APR10 * | 31AUG10 | | | | | | | | | | | | | | | | | | |
| Establishment works | | | | | | | | | | | | | | | | | | | | | | | |
| S3-3810 | Establishment Works for Section 3A(claim no.084) | 719 | 0 | 01SEP10 * | 30AUG12 | | | | | | | | | | | | | | | | | | |
| Undefined Section of Works | | | | | | | | | | | | | | | | | | | | | | | |
| Zone B (CH: 1565 - 2130) | | | | | | | | | | | | | | | | | | | | | | | |
| Straining & Deflection Structure SD 2-5 | | | | | | | | | | | | | | | | | | | | | | | |
| S1-2402 | Claim 91 | 183 | 0 | 01APR08 A | 30SEP08 | | | | | | | | | | | | | | | | | | |
| S1-2420 | Superstructure | 75 | 0 | 02OCT08 | 31DEC08 | | | | | | | | | | | | | | | | | | |
| Straining & Deflection Structure SD 3-6 | | | | | | | | | | | | | | | | | | | | | | | |
| S1-2450 | Claim 91 | 183 | 0 | 01APR08 A | 30SEP08 | | | | | | | | | | | | | | | | | | |
| S1-2460 | Superstructure | 25 | 0 | 02OCT08 | 31OCT08 | | | | | | | | | | | | | | | | | | |
| Straining & Deflection Structure SD 4-7 | | | | | | | | | | | | | | | | | | | | | | | |
| S1-2492 | Claim 91 | 183 | 0 | 01APR08 A | 30SEP08 | | | | | | | | | | | | | | | | | | |
| S1-2500 | Superstructure | 75 | 0 | 02OCT08 | 31DEC08 | | | | | | | | | | | | | | | | | | |
| Flexible Debris Barrier at CH. 1700 (OFB1) | | | | | | | | | | | | | | | | | | | | | | | |
| S1-2580 | Boulder mitigation stream 5-6 | 25 | 0 | 02FEB09 * | 02MAR09 | | | | | | | | | | | | | | | | | | |

| | | |
|---------------------------|-------------|--|
| Start date | 28JUN04 | <input type="checkbox"/> Early bar |
| Finish date | 30AUG12 | <input checked="" type="checkbox"/> Progress bar |
| Date data | 01APR08 | <input checked="" type="checkbox"/> Critical bar |
| Number/Version | Revision 15 | <input type="checkbox"/> Summary bar |
| Page number | 13A | <input type="checkbox"/> Summary point |
| Project name | R1549 | <input type="checkbox"/> Start milestone point |
| c Primavera Systems, Inc. | | <input type="checkbox"/> Finish milestone point |

Contract No. HY/2003/19
Improvement to Tung Chung Road
3M Rolling Programme 01.02.09 to 30.04.09

| Date | Revision | Checked | Approved |
|---------|-----------|---------|----------|
| 01AUG08 | 3M update | | |
| | | | |
| | | | |
| | | | |
| | | | |

| Act ID | Description | Orig Dur | % Comp | Early Start | Early Finish | 2008 | | | | | 2009 | | | | | | | |
|---|---|----------|--------|-------------|--------------|------------------------------------|----|----|----|-----|------|----|----|----|----|----|----|----|
| | | | | | | NOV | | | | DEC | JAN | | | | | | | |
| | | | | | | 03 | 10 | 17 | 24 | 01 | 08 | 15 | 22 | 29 | 05 | 12 | 19 | 26 |
| Flexible Debris Barrier at CH. 1800 (OFB2) | | | | | | | | | | | | | | | | | | |
| S1-2631 | Remaining Post (affected by SD4-7) | 8 | 0 | 02JAN09 | 10JAN09 | Remaining Post (aff | | | | | | | | | | | | |
| S1-2641 | Remaining Barrier | 8 | 0 | 12JAN09 | 20JAN09 | Remaining | | | | | | | | | | | | |
| S1-2651 | Maintenance Stairway (Remaining) | 10 | 0 | 21JAN09 | 04FEB09 | | | | | | | | | | | | | |
| Zone C (CH. 2130 - 2725) | | | | | | | | | | | | | | | | | | |
| Permanent Soil Nails | | | | | | | | | | | | | | | | | | |
| S1-3785 | Remaining Soil nails at RW006 | 60 | 0 | 01SEP08 | 12NOV08 | Remaining Soil nails at RW006 | | | | | | | | | | | | |
| Straining & Deflection Structure SD 5-11 | | | | | | | | | | | | | | | | | | |
| S1-3708 | Claim 91 | 183 | 0 | 01APR08 A | 30SEP08 | | | | | | | | | | | | | |
| S1-3710 | Superstructure | 50 | 0 | 02OCT08 | 29NOV08 | Superstructure | | | | | | | | | | | | |
| Flexible Debris Barrier at CH. 2700 (OFB3) | | | | | | | | | | | | | | | | | | |
| S1-3770 | Barrier Installation | 51 | 0 | 02JUN08 A | 31JUL08 | | | | | | | | | | | | | |
| S1-3780 | Maintenance Stairway (Remedial Work) | 25 | 0 | 01AUG08 | 30AUG08 | | | | | | | | | | | | | |
| Zone D (CH. 2725 - 3100) | | | | | | | | | | | | | | | | | | |
| Straining & Deflection Structure SD 6-12 | | | | | | | | | | | | | | | | | | |
| S1-4462 | Claim 91 | 183 | 0 | 01APR08 A | 30SEP08 | | | | | | | | | | | | | |
| S1-4470 | Superstructure | 50 | 0 | 02OCT08 | 29NOV08 | Superstructure | | | | | | | | | | | | |
| Straining & Deflection Structure SD 7-13 | | | | | | | | | | | | | | | | | | |
| S1-4503 | Claim 91 | 183 | 0 | 01APR08 A | 30SEP08 | | | | | | | | | | | | | |
| S1-4510 | Superstructure (Outstanding Works) | 50 | 0 | 02OCT08 | 29NOV08 | Superstructure (Outstanding Works) | | | | | | | | | | | | |
| S1-4520 | Boulder mitigation | 96 | 0 | 01DEC08 | 28MAR09 | | | | | | | | | | | | | |
| Flexible Debris Barrier at CH. 2800 (OFB4) | | | | | | | | | | | | | | | | | | |
| S1-4560 | Delivery of material (lost during heavy rain) | 101 | 0 | 01JUL08 A | 31JUL08 | | | | | | | | | | | | | |

| | |
|---------------------------|-------------|
| Start date | 28JUN04 |
| Finish date | 30AUG12 |
| Data date | 01APR08 |
| Number/Version | Revision 15 |
| Page number | 14A |
| Project name | R1549 |
| © Primavera Systems, Inc. | |

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Summary point
- Start milestone point
- Finish milestone point

Contract No. HY/2003/19
Improvement to Tung Chung Road
3M Rolling Programme 01.02.09 to 30.04.09

| Date | Revision | Checked | Approved |
|---------|-----------|---------|----------|
| 01AUG08 | 3M update | | |
| | | | |
| | | | |
| | | | |
| | | | |

APPENDIX O
WASTE GENERATED QUANTITY

Contract No. HY/2003/19 – Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha

Name of Department: Highways Department

Project Commencement Date: June 2004

Construction Completion Date: December 2009

Approved Project Cost: \$688.5 Million

Monthly Summary Waste Flow Table for Year 2007

| Year | Actual Quantities of inert C&D Materials (in 10 ³ m ³) | | | | | Actual Quantities of C&D Wastes (in 10 ³ Kg) | | | | | | | | | |
|------------------|---|--------------------------------|------------------------|--------------------------|-------------------------|---|-------------|---------------------------|-------------|------------------------|-------------|----------------|-------------------------------------|--|--------------|
| | Total Quantity Generated | Broken Concrete ⁽¹⁾ | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Metals | | Paper/cardboard packaging | | Plastic ⁽²⁾ | | Chemical Waste | Site clearance waste ⁽³⁾ | Others, e.g. general refuse (in 10 ³ m ³) | |
| | | | | | | Disposal | Recycle | Disposal | Recycle | Disposal | Recycle | Disposal | Disposal | Disposal | Timber Waste |
| (a) | (b) | (c) | (d) | (e) | | | | | | | | | | | |
| Jan | 4.937 | 0 | 14.520 | 0.540 | 1.397 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 73.61 | 1.5 | 0 |
| Feb | 4.135 | 0 | 8.746 | 3.540 | 1.496 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 34.21 | 1.5 | 0 |
| Mar | 4.954 | 0 | 9.978 | 3.560 | 2.975 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 173.27 | 2.0 | 0 |
| Apr | 2.976 | 0 | 9.010 | 0 | 0.911 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 84.83 | 2.2 | 0 |
| May | 3.513 | 0 | 10.156 | 0 | 1.555 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 101.24 | 1.3 | 0 |
| Jun | 5.882 | 0 | 11.020 | 0 | 8.588 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 52.51 | 1.7 | 0 |
| Sub-Total | 26.397 | 0 | 63.430 | 7.640 | 16.922 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 519.67 | 10.2 | 0 |
| July | 3.458 | 0 | 10.240 | 0 | 1.287 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 85.11 | 1.140 | 0.060 |
| Aug | 3.627 | 0 | 11.144 | 0 | 0.946 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 91.00 | 1.710 | 0.090 |
| Sept | 4.350 | 0 | 13.336 | 0 | 1.165 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 54.58 | 1.615 | 0.085 |
| Oct | 4.122 | 0 | 12.242 | 0 | 1.497 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 72.81 | 1.710 | 0.090 |
| Nov | 3.116 | 0 | 8.747 | 0 | 1.640 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 180.53 | 1.995 | 0.105 |
| Dec | 3.392 | 0 | 10.234 | 0 | 1.072 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 63.99 | 2.090 | 0.110 |
| Total | 48.462 | 0 | 129.373 | 7.640 | 24.529 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 1003.70 | 16.260 | 0.540 |

Note: * Very small quantity of aluminum can, cardboard package and plastic bottle generated from site office were collected by the local resident.

(1) Broken concrete for recycling into aggregates

(2) Plastics refer to plastic bottles/containers, plastic sheets/foam from package material.

(3) Site clearance waste refers to vegetation and construction debris.

(4) Please note that the total quality generated is not equivalent to the summation of the items in column (b) to (e) as part of the quality of the reused material (column c) had been counted already.

Contract No. HY/2003/19 – Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha

Name of Department: Highways Department

Project Commencement Date: June 2004

Construction Completion Date: December 2009

Approved Project Cost: \$688.5 Million

Monthly Summary Waste Flow Table for Year 2008

| Year | Actual Quantities of inert C&D Materials (in 10 ³ m ³) | | | | | Actual Quantities of C&D Wastes (in 10 ³ Kg) | | | | | | | | | |
|------------------|---|--------------------------------|------------------------|--------------------------|-------------------------|---|-------------|---------------------------|-------------|------------------------|-------------|----------------|-------------------------------------|--|--------------|
| | Total Quantity Generated | Broken Concrete ⁽¹⁾ | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Metals | | Paper/cardboard packaging | | Plastic ⁽²⁾ | | Chemical Waste | Site clearance waste ⁽³⁾ | Others, e.g. general refuse (in 10 ³ m ³) | |
| | | | | | | Disposal | Recycle | Disposal | Recycle | Disposal | Recycle | Disposal | Disposal | Disposal | Timber Waste |
| (a) | (b) | (c) | (d) | (e) | | | | | | | | | | | |
| Jan | 1.230 | 0 | 1.128 | 0 | 0.102 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 73.61 | 1.235 | 0.065 |
| Feb | 1.875 | 0 | 0.762 | 0 | 1.113 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 34.21 | 1.425 | 0.075 |
| Mar | 1.064 | 0 | 0.858 | 0 | 0.206 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 56.82 | 1.520 | 0.080 |
| Apr | 0.994 | 0 | 0.765 | 0 | 0.229 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 84.54 | 1.900 | 0.100 |
| May | 1.335 | 0 | 1.020 | 0 | 0.315 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 78.21 | 1.752 | 0.095 |
| Jun | 0.755 | 0 | 0.467 | 0 | 0.288 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 86.76 | 1.895 | 0.124 |
| Sub-Total | 7.253 | 0 | 4.997 | 0 | 2.253 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 414.15 | 9.727 | 0.539 |
| July | 0.953 | 0 | 0.685 | 0 | 0.268 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 96.88 | 2.036 | 0.098 |
| Aug | 2.875 | 0 | 5.978 | 0 | 0.758 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 89.33 | 2.189 | 0.127 |
| Sept | 1.954 | 0 | 1.628 | 0 | 0.985 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 85.66 | 2.078 | 0.213 |
| Oct | 2.543 | 0 | 1.829 | 0 | 1.075 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 95.67 | 2.457 | 0.478 |
| Nov | 3.158 | 0 | 1.954 | 0 | 1.652 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 128.21 | 2.738 | 0.389 |
| Dec | 2.878 | 0 | 1.862 | 0 | 1.877 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 120.54 | 2.548 | 0.326 |
| Total | 21.609 | 0 | 18.925 | 0 | 8.854 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 1030.44 | 23.773 | 2.163 |

Note: * Very small quantity of aluminum can, cardboard package and plastic bottle generated from site office were collected by the local resident.

(1) Broken concrete for recycling into aggregates

(2) Plastics refer to plastic bottles/containers, plastic sheets/foam from package material.

(3) Site clearance waste refers to vegetation and construction debris.

(4) Please note that the total quality generated is not equivalent to the summation of the items in column (b) to (e) as part of the quality of the reused material (column c) had been counted already.

Contract No. HY/2003/19 – Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha

Name of Department: Highways Department

Project Commencement Date: June 2004

Construction Completion Date: December 2009

Approved Project Cost: \$688.5 Million

Monthly Summary Waste Flow Table for Year 2009

| Year | Actual Quantities of inert C&D Materials (in 10 ³ m ³) | | | | | Actual Quantities of C&D Wastes (in 10 ³ Kg) | | | | | | | | | |
|------------------|---|--------------------------------|------------------------|--------------------------|-------------------------|---|-------------|---------------------------|-------------|------------------------|-------------|----------------|-------------------------------------|--|--------------|
| | Total Quantity Generated | Broken Concrete ⁽¹⁾ | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Metals | | Paper/cardboard packaging | | Plastic ⁽²⁾ | | Chemical Waste | Site clearance waste ⁽³⁾ | Others, e.g. general refuse (in 10 ³ m ³) | |
| | | | | | | Disposal | Recycle | Disposal | Recycle | Disposal | Recycle | Disposal | Disposal | Disposal | Timber Waste |
| (a) | (b) | (c) | (d) | (e) | | | | | | | | | | | |
| Jan | 2.130 | 0 | 2.130 | 0 | 0 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 0 | 0 | 0 |
| Feb | 3.158 | 0 | 1.954 | 0 | 1.652 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 128.21 | 2.738 | 0.389 |
| Mar | 3.408 | 0 | 1.267 | 0 | 2.564 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 96.57 | 2.546 | 0.234 |
| Apr | | | | | | | | | | | | | | | |
| May | | | | | | | | | | | | | | | |
| Jun | | | | | | | | | | | | | | | |
| Sub-Total | 8.696 | 0 | 5.351 | 0 | 4.216 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 224.78 | 5.284 | 0.623 |
| July | | | | | | | | | | | | | | | |
| Aug | | | | | | | | | | | | | | | |
| Sept | | | | | | | | | | | | | | | |
| Oct | | | | | | | | | | | | | | | |
| Nov | | | | | | | | | | | | | | | |
| Dec | | | | | | | | | | | | | | | |
| Total | 8.696 | 0 | 5.351 | 0 | 4.216 | N/A* | N/A* | N/A* | N/A* | N/A* | N/A* | 0 | 224.78 | 5.284 | 0.623 |

Note: * Very small quantity of aluminum can, cardboard package and plastic bottle generated from site office were collected by the local resident.

(1) Broken concrete for recycling into aggregates

(2) Plastics refer to plastic bottles/containers, plastic sheets/foam from package material.

(3) Site clearance waste refers to vegetation and construction debris.

(4) Please note that the total quality generated is not equivalent to the summation of the items in column (b) to (e) as part of the quality of the reused material (column c) had been counted already.