

Environmental Permit No. FEP-01/571/2019/B

Proposed Golf Course Development at Tai Po Lot No. 246 Shuen Wan

Environmental Team Leader Certification

Reference Document

Document to be Certified: Monthly EM&A Report (January 2026)

Date of Report: February 2026

Date received by ETL: 10 February 2026

Reference EP Condition

Environmental Permit Condition: 3.5

The Permit Holder shall submit 1 hard copy and 1 electronic copy of Monthly EM&A Reports for the construction and operation phases of the Project to the Director, within 2 weeks after the end of the reporting month. The monthly EM&A Reports shall include an executive summary of all environmental audit results, together with actions taken in the event of non-compliance (exceedances) of the environmental quality performance limits (Action and Limit Levels), complaints received and emergency events relating to violation of environmental legislation (such as illegal dumping). The submissions shall be certified by the ET Leader and verified by the IEC as having complied with the requirements as set out in the EM&A Manual before submission to the Director. Additional copies of the Monthly EM&A Reports shall be provided upon request by the Director.

ETL Certification

I hereby certify that the above reference report complies with the above referenced condition of FEP-01/571/2019/B.



Mr. Calvin Leung
Environmental Team Leader

Date: 12 February 2026

Environmental Permit No. FEP-01/571/2019/B

Proposed Golf Course Development at Tai Po Lot No. 246 Shuen Wan

Independent Environmental Checker Verification

Reference Document

Document to be Verified: Monthly EM&A Report (January 2026)

Date of Report: February 2026

Date received by IEC: 11 February 2026

Reference EP Condition

Environmental Permit Condition: 3.5

The Permit Holder shall submit 1 hard copy and 1 electronic copy of Monthly EM&A Reports for the construction and operation phases of the Project to the Director, within 2 weeks after the end of the reporting month. The monthly EM&A Reports shall include an executive summary of all environmental audit results, together with actions taken in the event of non-compliance (exceedances) of the environmental quality performance limits (Action and Limit Levels), complaints received and emergency events relating to violation of environmental legislation (such as illegal dumping). The submissions shall be certified by the ET Leader and verified by the IEC as having complied with the requirements as set out in the EM&A Manual before submission to the Director. Additional copies of the Monthly EM&A Reports shall be provided upon request by the Director.

IEC Verification

I hereby verify that the above reference report complies with the above referenced condition of FEP-01/571/2019/B.



Mr. Adi Lee
Independent Environmental Checker

Date: 12 February 2026

Tai Po Golf Club Limited

Proposed Golf Course Development at Tai Po Lot No. 246 Shuen Wan

Monthly Environmental Monitoring and Audit (EM&A) Report No. 16
(for January 2026)

Reference: 289499-Monthly EM&A Report-016-01

This report takes into account the particular instructions and requirements of our client.
It is not intended for and should not be relied upon by any third party and no
responsibility is undertaken to any third party.

Job number 289499

Ove Arup & Partners Hong Kong Limited

Level 5 Festival Walk

80 Tat Chee Avenue

Kowloon Tong

Kowloon

Hong Kong

arup.com

Contents

Executive Summary	1
1. Introduction	2
1.1 Project Background	2
1.2 Purpose of the EM&A Report	2
1.3 Structure of the EM&A Report	2
2. Project Information	4
2.1 Project Organization	4
2.2 Construction Programme and Activities	4
2.3 Status of Environmental Licences, Notifications and Permits	4
2.4 Status of Submissions under Environmental Permit	5
3. Environmental Monitoring and Audit Requirements	7
3.1 Construction Dust Monitoring	7
3.2 Construction Noise Monitoring	8
3.3 Water Quality Monitoring	10
3.4 Waste Management	14
3.5 Landfill Gas Monitoring	14
3.6 Ecology	16
3.7 Fisheries	16
3.8 Landscape and Visual	17
4. Implementation Status of Environmental Mitigation Measures	18
5. Monitoring and Audit Results	19
5.1 Construction Dust Monitoring	19
5.2 Construction Noise Monitoring	19
5.3 Water Quality Monitoring	19
5.4 Waste Management	23
5.5 Landfill Gas Monitoring	23
5.6 Ecology	24
5.7 Fisheries	24
5.8 Landscape and Visual	24
6. Environmental Site Inspection and Audit	25
7. Environmental Non-Compliance	26
7.1 Summary of Monitoring Exceedances	26
7.2 Summary of Environmental Non-Compliance	26
7.3 Summary of Environmental Complaints	26
7.4 Summary of Environmental Summon and Successful Prosecution	27
8. Future Key Issues	28
9. Conclusion and Recommendations	29

Appendices

Appendix 1.1

Figure 1 in FEP-571/2019/B

Appendix 2.1

Project Organization Chart

Appendix 2.2

Construction Phasing Plan

Appendix 2.3

Construction Programme

Appendix 3.1

Locations of Monitoring Stations

Appendix 3.2

Monitoring Schedule (January 2026)

Appendix 3.3

Event and Action Plan

Appendix 3.4

Equipment Calibration Certificates

Appendix 4.1

Implementation Status of Environmental Mitigation Measures

Appendix 5.1

Monitoring Data

Appendix 5.2

HOKLAS Accreditation Certificate

Appendix 5.3

Photo Records of Water Sampling Days

Appendix 5.4

Weather Conditions

Appendix 5.5

Figures of Collared Crow and Black Kite Monitoring

Appendix 7.1

Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Appendix 8.1

Monitoring Schedule (February 2026)

Executive Summary

This Monthly Environmental Monitoring and Audit (EM&A) Report is prepared for the proposed golf course development at Tai Po Lot. 246, Shuen Wan. This is the 16th Monthly EM&A Report for the Project which summarises the findings of the EM&A programme during the reporting period from 1st January 2026 to 31st January 2026.

Key Construction Activities in the Reporting Period

The construction activities of the project carried out in the reporting period were site formation works including vegetation cutting and trimming, tree felling and transplanting, backfilling and constructing reinforced fill slopes.

Breaches of Action and Limit Levels

There were eight (8) Action Level exceedances for Turbidity, thirty-seven (37) Limit Level exceedances for Turbidity and fifty-two (52) Limit Level exceedances for Suspended Solids (SS) recorded for water quality monitoring in this reporting period. All action and limit level exceedances were not related to the Project as no marine construction activities being carried out according to the Environmental Permit (EP) Condition 2.38. In addition, no marine construction works were observed by the Environmental Team during weekly site inspections and marine water samplings throughout the reporting period.

No corrective actions were required according to the Event-Action Plans.

Complaint, Notification of Summons and Successful Prosecution

Two (2) complaints were recorded during this reporting period. The first and second complaint received by the Environmental Protection Department (EPD) Regional Office on 18 and 22 January 2026, were forwarded to Environmental Team (ET) by e-mail on 21 and 23 January 2026 respectively. The first complaint was related to construction dust observed near the site entrance and the border area facing Ting Kok Road, while the second complaint was related to construction dust and noise observed near Fortune Garden. First complaint was determined related to the Project, and the interim report prepared by the Contractor was submitted to EPD on 30 January 2026. The interim report for second complaint prepared by the Contractor was scheduled to submit to EPD in early February 2026.

No notification of summons and successful prosecutions were recorded in the reporting period.

Reporting Changes

Not applicable.

Future Key Issues

The main works anticipated in the upcoming month are vegetation cutting and trimming, tree felling and transplanting, backfilling and constructing reinforced fill slopes.

1. Introduction

1.1 Project Background

1.1.1.1 In June 2017, the Chief Executive in Council has agreed in principle to the government proposal to grant a piece of land in Tai Po in exchange for its private land in Sha Lo Tung which has high ecological values. Under the non-in-situ land exchange proposal, the piece of land at the Shuen Wan Restored Landfill in Tai Po will be granted and the Sha Lo Tung site would be considered by government for active conservation management to avoid degradation and damage for long-term public enjoyment. This land exchange proposal is a unique, exceptional and isolated case, adding the idea is technically feasible as the private land ownership is largely unified under one entity and both Sha Lo Tung and the land at the landfill site, which has been planned for golf course development, are located in Tai Po, as shown in Figure 1 of FEP-01/571/2019/B (extracted as **Appendix 1.1**). The non-in-situ land exchange proposal has been completed in July 2022, and the Project Site has been handed over to the Project Proponent (PP).

1.1.1.2 The Project is a Designated Project (DP) under Environmental Impact Assessment Ordinance (EIAO), and an Environmental Impact Assessment (EIA) study was conducted in 2017. The *Shuen Wan Golf Course EIA Report* was approved by the Director of Environmental Protection (DEP) on 5 July 2019 (AEIAR-221/2019) (“the approved EIA Report”) with the Environmental Permit (EP, EP-571/2019) issued on 20th September 2019. An application of Further Environmental Permit (FEP) has been made by Tai Po Golf Club Limited (the PP) and FEP was issued on 29th November 2022 (FEP-01/571/2019). Besides, surrender of EP-571/2019 has been applied and approved on 9th December 2022. In addition, an application for variation of EP has been made on 16th May 2023 to amend FEP-01/571/2019, and the amended EP was issued on 6th June 2023 (FEP-01/571/2019/A). Another application for variation of EP has been made on 4th August 2025 and the amended EP was issued on 2nd September 2025 (FEP-01/571/2019/B).

1.1.1.3 In August 2023, Fugro Technical Services Limited (FTS) was commissioned to undertake the Environmental Team services for the construction of Shuen Wan Golf Course (the Project). The construction works and EM&A programme were commenced on 14th October 2024.

1.2 Purpose of the EM&A Report

1.2.1.1 The monthly EM&A report is prepared in accordance with the Clause 3.5 of the Environmental Permit No. FEP-01/571/2019/B. This monthly EM&A report presents the monitoring works conducted from 1st January 2026 to 31st January 2026. The purpose of this report is to summarise the findings in the EM&A of the project over the reporting period.

1.3 Structure of the EM&A Report

1.3.1.1 The structure of the EM&A Report is given below:

Section 1 Introduces the project background and purposes of this EM&A report.

- Section 2** Presents the project organisation, construction programme and activities and status of environmental licenses, notification and permits of this reporting period.
- Section 3** Presents the EM&A requirements of construction dust, construction noise, water quality, waste management, landfill gas, ecology, fisheries, landscape and visual.
- Section 4** Presents the implementation status of environmental mitigation measures.
- Section 5** Presents the monitoring and audit results of construction dust, construction noise, water quality, waste management, landfill gas, ecology, fisheries, and landscape and visual.
- Section 6** Presents the findings of environmental site inspections of this reporting period.
- Section 7** Reports the monitoring exceedances, environmental non-compliances, environmental complaints, environmental summons, and successful prosecutions (if any).
- Section 8** Presents key construction activities, related environmental issues anticipated in the next reporting month. The monitoring schedule for the next reporting period is also provided.
- Section 9** Summarises and concludes the findings. Recommendations are included where appropriate.

2. Project Information

2.1 Project Organization

2.1.1.1 The Project's organization structure is shown in **Appendix 2.1**. Contact details of the key personnel are summarized in **Table 2.1**.

Table 2.1 - Contact Information of Key Personnel

Party	Position	Name	Telephone
Project Management Team (Tai Po Golf Club Limited)	Senior Project Manager	Mr. Daniel Mui	2638 8270
The Contractor (CR-Tapbo JV)	Managing Director	Mr. James Chow	9342 7607
Specialist Contractor (Shanghai SUS Remediation Company Limited)	Project Director	Mr. Harry Wong	7019 7240
Environmental Team (ET) (Fugro Technical Services Limited)	Environmental Team Leader	Mr. Calvin Leung	3565 4441
Ecologist (Ecosystems Limited)	Project Ecologist	Dr. Klinsmann Cheung	2553 0468
Registered Landscape Architect (H Plus Limited)	Director	Ms. Siuman Hung	2143 6721
Independent Environmental Checker (IEC) (Meinhardt Infrastructure and Environment Limited)	Technical Director	Mr. Adi Lee	2859 5443
Independent Environmental Checker (IEC) (Meinhardt Infrastructure and Environment Limited)	Senior Environmental Consultant	Ms. Yuk Lam	2859 5490
Independent Landfill Consultant (Meinhardt Infrastructure and Environment Limited)	Landfill Designer	Mr. Steve Mok	2859 5490
Independent Landfill Consultant (Meinhardt Infrastructure and Environment Limited)	Geotechnical Engineer	Mr. Roger Lee	2859 5490

2.2 Construction Programme and Activities

2.2.1.1 During the reporting period, construction works undertaken by the Contractor involved site preparation works including vegetation cutting, vegetation trimming, backfilling and constructing reinforced slopes. The project is now undergoing Phase 1 and the Construction Phasing Plan is attached in **Appendix 2.2**. The construction programme provided by the Contractor is attached in **Appendix 2.3**.

2.3 Status of Environmental Licences, Notifications and Permits

2.3.1.1 The current environmental licenses, notifications and/or permits are presented in **Table 2.2**.

Table 2.2 - Environmental Licenses, Notifications and Permits

Licenses/Notifications/Permits	Ref. No.	Validity Period	Remarks
Environmental Permit (EP)	FEP-01/571/2019/B	Throughout the Contract	Amended Permit granted on 2 nd September 2025.
Notification Pursuant to Air Pollution (Construction Dust) Regulation	-	-	The Contractor notified EPD on 3 rd September 2024 with reference number 10008759.
Billing Account for Disposal of C&D Waste	7052550	Throughout the Contract	Application approved on 23 rd October 2024.
Chemical Waste Producer Registration	WPN5213-727-C5014-01	Throughout the Contract	Registration completed on 15 th November 2024.
Water Discharge License	WT00045929-2025	28 th January 2026 to 31 st January 2030	Application approved on 28 th January 2026.

2.4 Status of Submissions under Environmental Permit

2.4.1.1 The status of submissions under the Environmental Permit (EP) before and during the reporting period is presented in **Table 2.3**.

Table 2.3 - Status of Submissions under Environmental Permit

EP Condition	Submission	Status
FEP-01/571/2019/B		
2.1	Employment of Environmental Team (ET) • Minimum on-site time of ET	Approved
2.4	Employment of Ecologist	
2.5	Employment of Registered Landscape Architect (RLA)	
2.6	Employment of Independent Environmental Checker (IEC) • Minimum on-site time of IEC and the supporting team	
2.7	Proposal of IEC Reporting Mechanism	
2.10	Employment of Independent Landfill Consultant	
2.11	Employment of Specialist Contractor	
2.12	Management Organisations	
2.13	Tree Survey Report	
2.14	Tree Preservation, Transplantation and Compensation Plan (TPTCP)	
2.15	Construction Phasing Plan (CPP)	
2.16	Construction Phase Water Quality Mitigation Measures and Monitoring Plan	
2.17	Construction Dust Management Plan	

EP Condition	Submission	Status
2.18	Powered Mechanical Equipment Restriction Zones Review Report (PMERZRR)	No submission is required.
2.19	Land Contamination Assessment	Approved.
2.20	Design Plan	Approved.
2.21	Works Plan	Approved.
2.22	Updated Construction Phase Landfill Gas Hazard Assessment	An updated version submitted to EPD on 29 th July 2024 is pending for approval.
2.23	Landscape and Visual Mitigation Plan	Approved.

3. Environmental Monitoring and Audit Requirements

3.1 Construction Dust Monitoring

3.1.1 Monitoring Stations

3.1.1.1 The Dust Monitoring Locations are summarised in **Table 3.1** and shown in **Appendix 3.1**.

Table 3.1 - Dust Monitoring Locations

Monitoring Station ID	Location
DM-1	Environmental Protection Department (EPD) Site Office
DM-2a	Near Fortune Garden Entrance
DM-3a	Outside Hung Hing Printing Centre

3.1.2 Monitoring Requirements and Schedule

3.1.2.1 In accordance with the EM&A Manual, 1-hour total suspended particulate (TSP) levels at the three air quality monitoring stations were established. **Table 3.2** summarizes the parameter and frequency of air quality monitoring. The detailed monitoring schedule is shown in **Appendix 3.2**. The Action and Limit Levels of the air quality monitoring are provided in **Table 3.3**. The Event and Action Plan for air quality during construction phase is given in **Appendix 3.3**.

Table 3.2 - Monitoring Parameter and Frequency (Air Quality)

Parameter	Frequency
1 hour TSP	1-hour sampling, at least 3 times per day for every 6 days.

Table 3.3 - Action and Limit Levels for 1-hour TSP

Monitoring Stations	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
DM-1	283	500
DM-2a	276	500
DM-3a	270	500

3.1.3 Monitoring Equipment

1- hour TSP

3.1.3.1 Portable direct reading dust meter was used to carry out the 1-hour TSP monitoring. The equipment used for TSP monitoring is summarized in **Table 3.4**.

Table 3.4 - 1-hr TSP Monitoring Equipment

Equipment	Manufacturer / Brand	Model
Portable TSP Monitors	Sibata	LD-5R

Maintenance and Calibration

3.1.3.2 The dust meter should be calibrated at 1-year intervals. The calibration certificates are presented in **Appendix 3.4**.

3.1.4 Monitoring Procedure

3.1.4.1 The measuring procedures of the dust meter are in accordance with the Manufacturer's instruction manual as follows:

- 1) Pull up the air sampling inlet cover;
- 2) Change the Mode 0 to BG with once;
- 3) Push Start/Stop switch once;
- 4) Turn the knob to SENSI.ADJ and press it;
- 5) Push Start/Stop switch once;
- 6) Return the knob to the position MEASURE slowly;
- 7) Push the timer set switch to set measuring time;
- 8) Remove the cap and make a measurement;

3.2 Construction Noise Monitoring

3.2.1 Monitoring Stations

3.2.1.1 The Noise Monitoring Locations are summarised in **Table 3.5** and shown in **Appendix 3.1**.

Table 3.5 - Noise Monitoring Locations

Monitoring Station ID	Location	Type of Measurement
NM-1a	Near Fortune Garden Entrance	Façade
NM-2	Village House at 53 Ting Kok Road	Façade

3.2.2 Monitoring Requirements and Schedule

3.2.2.1 In accordance with the EM&A Manual, two noise monitoring stations were established. **Table 3.6** summarizes the parameter and frequency of noise monitoring. The detailed monitoring schedule is shown in **Appendix 3.2**. The Action and Limit Levels of the noise monitoring are provided in **Table 3.7**. The Event and Action Plan for noise during construction phase is given in **Appendix 3.3**.

Table 3.6 - Monitoring Parameter and Frequency (Noise)

Parameter	Frequency
L _{eq} , L ₁₀ and L ₉₀ (A-weighted)	Daily: L _{Aeq} (30 mins) between 0700 and 1900 Monday to Saturday for every week

Table 3.7 - Action and Limit Levels for Noise Impact Monitoring

Time Period	Action Level	Limit Level
0700 - 1900 hours on normal weekdays	When one documented complaint is received	75 dB(A) ^[1]

Note [1]:

If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority would be followed.

3.2.3 Monitoring Equipment

3.2.3.1 The equipment used for noise monitoring is summarized in **Table 3.8**:

Table 3.8 - Noise Monitoring Equipment

Manufacturer/ Brand	Model	Equipment
Casella	CEL-63X Series	Sound Level Meter
Casella	CEL-120/1	Sound Calibrator
Benetech	GM816	Wind Speed Anemometer

3.2.4 Monitoring Procedure

Measuring Methodology

3.2.4.1 The noise monitoring procedures are in accordance with the Manufacturer's instruction Manual as follows:

- The monitoring station will be set at a point 1m from the exterior of the sensitive receivers building façade and set at a position 1.2m above the ground;
- The battery condition will be checked to ensure good functioning of the meter;
- Parameters such as frequency weighting, the time weighting and the measurement time will be set as follows:
 - Frequency weighting: A
 - Time weighting: Fast
 - Measurement time: continue 5 minutes interval
- Prior to and after noise measurement, the meter shall be calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement will be considered invalid and repeat of noise measurement is required after re-calibration or repair of the equipment;
- The wind speed at the monitoring station shall be checked with the portable wind meter. Noise monitoring should be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s;
- Noise measurement should be paused during periods of high intrusive noise if possible and observation shall be recorded when intrusive noise is not avoided; and
- At the end of the monitoring period, the A-weighted L_{eq} , L_{10} and L_{90} shall be recorded. In addition, site conditions and noise sources should be recorded on a standard record sheet.

Maintenance and Calibration

3.2.4.2 The Sound Level Meter (SLM) and Sound Level Calibrator should be calibrated at 1-year intervals. The calibration certificates are presented in **Appendix 3.4**.

3.3 Water Quality Monitoring

3.3.1 Monitoring Stations

3.3.1.1 The Water Quality Monitoring Locations are summarised in **Table 3.9** and shown in **Appendix 3.1**.

Table 3.9 - Proposed water quality monitoring locations

Monitoring Station ID	Description	Easting	Northing
WM-1	South of Project Site near Coral Sites	838145	834573
WM-2	West of Yim Tin Tsai Fish Culture Zone	839362	834856

3.3.2 Monitoring Requirements and Schedule

3.3.2.1 In accordance with the EM&A Manual, two water quality monitoring stations were established. **Table 3.10** summarizes the parameter and frequency of water quality monitoring. The detailed monitoring schedule is shown in **Appendix 3.2**. The Action and Limit Levels of the water quality monitoring are provided in **Table 3.11**. The Event and Action Plan for water quality during construction phase is given in **Appendix 3.3**.

Table 3.10 - Monitoring Parameters and Frequencies (Water Quality)

Parameter	Frequency ⁽¹⁾
In-situ Measurements ⁽²⁾	
Dissolved oxygen (DO)	3 days in a week
Dissolved oxygen saturation (DO%)	
Temperature	
Turbidity	
Salinity	
pH	
Laboratory Measurements ⁽²⁾	
Suspended Solids (SS)	3 days in a week

Notes:

[1] Intervals between 2 sets of monitoring not less than 36 hours.

[2] Monitoring at mid-flood and mid-ebb tides.

Table 3.11 - Action and Limit Levels for Water Quality Monitoring

Parameter(s)	Construction Phase							
	DO (S&M) in mg/L		DO (B) in mg/L		Turbidity (depth-averaged) in NTU		SS (depth-averaged) in mg/L	
	AL	LL	AL	LL	AL	LL	AL	LL
Station(s)								
Ebb Tide								
WM-1	6.23	4.00	5.06	2.00	1.00	1.21	3	4
WM-2	6.10	5.00	4.92	2.00	1.31	1.54	3	3
Flood Tide								
WM-1	6.36	4.00	5.46	2.00	0.96	1.12	2	3
WM-2	6.23	5.00	5.15	2.00	1.4	1.47	3	3

3.3.2.2 In general, where the difference in value between the first and second in-situ measurement of DO or turbidity parameters is more than 25% of the value of the first reading, the reading shall be discarded, and further readings should be taken.

3.3.3 Monitoring Equipment

3.3.3.1 The limits of detection for the in-situ equipment used and laboratory measurements are shown in **Table 3.12**.

Table 3.12 - Detection Limits and Precision for Water Quality Determinants

Parameters ⁽¹⁾	Unit	Measuring Equipment/Method	Detection Range	Accuracy
In-situ Measurements ⁽²⁾				
Dissolved oxygen (DO)	mg/L	YSI EXO-3 Multi-parameter Water Quality Meter	DO: 0-50mg/L	0 to 20mg/L±1% 20 to 50mg/L±5%
Dissolved oxygen saturation (DO%)	%	YSI EXO-3 Multi-parameter Water Quality Meter	0-500%	0 to 200%±1% 200 to 500% ±5%
Salinity	ppt	YSI EXO-3 Multi-parameter Water Quality Meter	0 to 70 ppt	±1.0%
Water temperature	°C	YSI EXO-3 Multi-parameter Water Quality Meter	-5 to 50°C	-5 to 35°C±0.01°C 35 to 50°C±0.05°C
pH	unit	YSI EXO-3 Multi-parameter Water Quality Meter	0 to 14 pH units	±0.2
Turbidity	NTU	YSI EXO-3 Multi-parameter Water Quality Meter	0-4000 NTU(FNU)	±2% (0 to 999) ±5% (1000 to 4000)
Volume	L	Water Sampler (Acrylic Beta Water Bottle Kit, Horizontal, 3.2L / 4.2L)	NA	NA
Positioning	m	DGPS (Simrad MX521B Smart Antenna with Simrad MX610 CDU)	NA	1m
Water Depth	m	Echo Sounder (Garmin ECHO 101)	Maximum depth: 1,500 feet (457.2 m)	±0.1m
Laboratory Measurement				
Suspended Solid (SS)	mg/L	APHA 2540-D	0.5 mg/L (Reporting Limit)	N/A

Notes:

[1] SS - Suspended Solid

[2] In-situ duplicate reading with ≤ 25% difference would be recalibrated.

Calibration

3.3.3.2 All in-situ monitoring instrument shall be checked, calibrated and certified by an environmental laboratory accredited under HOKLAS before use. Responses of sensors and electrodes shall be checked with certified standard solutions before each use. Wet bulb calibration for a DO meter shall be carried out before measurement at each monitoring location.

3.3.3.3 The calibration certificates are presented in **Appendix 3.4**.

3.3.4 Monitoring Procedure

Dissolved Oxygen, Dissolved Oxygen Saturation and Temperature Measuring Equipment

- 3.3.4.1 The dissolved oxygen (DO) measuring instruments should be portable and weatherproof. The equipment should complete with cable and sensor, and DC power source. It should be capable of measuring:
- a dissolved oxygen level in the range of 0-20 mg/l and 0-200% saturation; and
 - a temperature of 0-45 degree Celsius.
- 3.3.4.2 The equipment should have a membrane electrode with automatic temperature compensation complete with a cable.
- 3.3.4.3 Should salinity compensation not be built-in to the DO equipment, in-situ salinity should be measured to calibrate the DO measuring instruments prior to each measurement.

Turbidity Measuring Equipment

- 3.3.4.4 The turbidity measuring instruments should be portable and weatherproof with DC power source. It should have a photoelectric sensor capable of measuring turbidity level between 0 – 1000 NTU (for example, Hach model 2100P or an approved similar instrument).

Salinity Measuring Equipment

- 3.3.4.5 A portable salinometer capable of measuring salinity in the range of 0 – 40 parts per thousand (ppt) should be provided for measuring salinity of the water at each monitoring location.

pH Measuring Equipment

- 3.3.4.6 A portable pH meter of measuring a pH range between 0.0 and 14.0 shall be provided under the specified conditions (for example Orion Model 250A or an approved similar equipment).

Positioning Equipment

- 3.3.4.7 A hand-held or boat-fixed type digital Differential Global Positioning System (DGPS) with way point bearing indication and Radio Technical Commission for Maritime (RTCM) Type 16 error message “screen pop-up” facilities (for real-time auto-display of error messages and DGPS corrections from the Hong Kong Hydrographic Office), or other equipment instrument of similar accuracy, should be provided and used during marine water monitoring to ensure the monitoring vessel is at the correct location before taking measurements.

Water Depth Detector

- 3.3.4.8 A portable, battery-operated echo sounder should be used for water depths determination at each designated monitoring station. The detector can either be hand-held or affixed to the bottom of the work boat, if the same vessel is to be used throughout the monitoring programme.

Water Sampling Equipment

- 3.3.4.9 Proper water samplers are required for monitoring. It should comprise a transparent PVC cylinder, with a capacity of not less than 2 litres, which can be effectively sealed with latex cups at both ends. The sampler should have a positive latching system to keep it open to prevent premature closure until released by a messenger when the sampler is at the selected water depth (for example, Kahlsico Water Sampler or an approved similar instrument).

Sample Containers and Storage

- 3.3.4.10 Water samples for Suspended Solids (SS) should be stored in high density polythene (HDPE) bottles with no preservative added, packed in ice (cooled to 4°C without being frozen) and shipment to the testing laboratory. The samples shall be delivered to the laboratory of collection and be analysed as soon as possible after collection.
- 3.3.4.11 The container types for holding water samples are presented in **Table 3.13**.

Table 3.13 - Container Types for Holding Water Samples

Test Parameter ⁽¹⁾	Container Type	Preservative
SS	HDPE Bottle	No

Note:

[1] SS - Suspended Solid

Calibration of In-Situ Instruments

- 3.3.4.12 The pH meter, DO meter and turbidimeter shall be checked and calibrated before use. DO meter and turbidimeter shall be certified by a laboratory accredited under HOKLAS or any other international accreditation scheme, and subsequently re-calibrated on quarterly basis (e.g. 3 monthly intervals) throughout all stages of the water quality monitoring. Responses of sensors and electrodes should be checked with certified standard solutions before each use. Wet bulb calibration for a DO meter shall be carried out before measurement at each monitoring station.

Back-up Equipment

- 3.3.4.13 Sufficient stocks of spare parts shall be maintained for replacements when necessary. Backup monitoring equipment shall also be made available so that monitoring can proceed uninterrupted even when some equipment is under maintenance, calibration, malfunction, etc.

Laboratory Measurement / Analysis

- 3.3.4.14 At least 3 replicate samples from each independent sampling event are required for the measurement (i.e. SS) which shall be carried out in a HOKLAS or international accredited laboratory.
- 3.3.4.15 Fugro Technical Services Limited (Registration No. HOKLAS 015) has been appointed to conduct the laboratory measurement or analysis of water sample in this project.

- 3.3.4.16 If the sampling water depth is more than 6m, sampling should be conducted at three water depths which are 1m below water surface, mid-depth, and 1m above the seabed. If the sampling water depth is less than 6m, the mid-depth may be omitted. If the water depth is less than 3m, only the mid-depth may be monitored.
- 3.3.4.17 Sufficient water samples shall be collected at the monitoring stations for carrying out the laboratory measurement and analysis. The laboratory determination work shall start within 24 hours after the collection of water samples.

3.4 Waste Management

3.4.1 Monitoring Requirements

- 3.4.1.1 Regular audits and site inspections as detailed in **Section 6** of this report should be carried out during construction phase by the Environmental Team to ensure that the recommended good site practices and other mitigation measures recommended in the EIA Report and in **Section 4** of this report are properly implemented by the Contractor. The audits should concern all aspects of on-site waste management practices including waste generation, storage, recycling, transport and disposal. Apart from site inspection, documents including licenses, permits, disposal and recycling records should be reviewed and audited for compliance with the legislation and contract requirements.

3.5 Landfill Gas Monitoring

3.5.1 Monitoring Requirements

- 3.5.1.1 Periodically during ground-works construction, the works area should be monitored by the site Safety Officer for oxygen, methane and carbon dioxide gas concentrations using appropriately calibrated portable gas detection equipment. Routine monitoring should be carried out in all excavations, manholes, chambers and any other confined spaces that may have been created. The monitoring frequency and areas to be monitored should be set down prior to commencement of ground-works by the Safety Officers. The monitoring requirement of excavations stated in the Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97) sections 8.25 to 8.27 will be followed. All measurements of LFG should be recorded and documented by a standard record form to be approved by the Environmental Protection Department (EPD). The form will detail the location, time of monitoring and equipment used, together with the gas concentrations measured to ensure all relevant data are recorded. LFG monitoring during construction phase will be reported in the monthly EM&A Reports.

- 3.5.1.2 The gas detection equipment should be appropriately calibrated and able to measure the following gases in the ranges indicated below:

Methane	0-100% LEL and 0-100% v/v
Carbon dioxide	0-100%
Oxygen	0-21%

- 3.5.1.3 Monitoring should be performed properly to make sure that the area is free of LFG before any man enters into the area.

- 3.5.1.4 All measurements in excavations should be made with the extended monitoring tube located not more than 10mm from the exposed ground surface. The monitoring should be undertaken by the Safety Officer.
- 3.5.1.5 For excavations deeper than 1m, measurements should be carried out:
- at the ground surface before excavation commences;
 - immediately before any worker enters the excavation;
 - at the beginning of each working day for the entire period the excavation remains open; and
 - periodically throughout the working day whilst workers are in the excavation.
- 3.5.1.6 For excavations between 0.3m and 1m deep, measurements should be carried out:
- directly after the excavation has been completed; and
 - periodically whilst the excavation remains open.
- 3.5.1.7 For excavations less than 0.3m deep, monitoring may be omitted, at the discretion of the Safety Officer or other appropriately competent environmental specialist.
- 3.5.1.8 Depending on the results of the measurements, actions required will vary and should be set down by the Safety Officer or other appropriately environmental specialist. As a minimum, these should encompass those actions specified in **Table 3.14**.

Table 3.14 – Actions in the event of LFG being detected in excavations

Parameter	Monitoring Results	Actions
Methane	>10% LEL (i.e. >0.5% v/v)	Prohibit hot works; Ventilate to restore methane to <10%LEL.
	>20% LEL (i.e. >1% v/v)	Stop works; Inform EPD and Landfill Contractor; Evacuate all personnel/prohibit entry; Increase ventilation to restore methane to <10% LEL.
Carbon dioxide	>0.5% v/v	Ventilate to restore carbon dioxide to <0.5% v/v.
	>1.5% v/v	Stop works; Inform EPD and Landfill Contractor; Evacuate all personnel/prohibit entry; Increase ventilation to restore carbon dioxide to <0.5% v/v.
Oxygen	<19%	Ventilation trench/void to restore oxygen to >19%
	<18%	Stop works; Inform EPD and Landfill Operator; Evacuate personnel/prohibit entry; Increase ventilation to restore oxygen to >19%

3.5.2 Monitoring Equipment

- 3.5.2.1. The equipment used for landfill gas monitoring as used by the site Safety Officer is summarized in **Table 3.15**. The calibration certificate as provided by the site Safety Officer is presented in **Appendix 3.4**.

Table 3.15 – Landfill Gas Monitoring Equipment

Manufacturer/ Brand	Model	Equipment
Geotech	GA5000	Landfill Gas Analyser

3.6 Ecology

3.6.1 Monitoring Requirements

3.6.1.1 During construction phase, roost surveys should be conducted on the Project Site to monitor utilisation of the preserved and/or the newly planted tree groups by Collared Crow and Black Kite.

3.6.1.2 **Collared Crow Pre-roost/Roost Survey:** Surveys of utilization of the preserved tree groups by Collared Crow will be conducted at least monthly during the Phase 1 and Phase 2 of the construction programme, and at least weekly during the Phase 3 of the construction programme. Surveys will be carried out at least one hour before sunset (making reference to information from the Hong Kong Observatory) and continued after sunset until the light condition is not sufficient for counting. Observations will be made from vantage points which can cover the preserved and/or the newly planted tree groups within the Project Site. Observations will be made with binoculars and spotting scope, and the number of Collared Crows utilizing the preserved and/or the newly planted tree groups will be counted. Locations of roost(s) will be marked on maps.

3.6.1.3 **Black Kite Pre-Roost/Roost Survey:** Surveys of utilization of the preserved and/or the newly planted tree groups by Black Kite will be conducted at least monthly during the construction phase. Surveys will be carried out at least one hour before sunset (making reference to the information from the Hong Kong Observatory) and continued after sunset until the light condition is not sufficient for counting. Observations will be made from vantage points which can cover the preserved and/or the newly planted tree groups within the Project Site. Observations will be made with binoculars and spotting scope, and the number of Black Kites utilizing the preserved and/or the newly planted tree groups will be counted. Locations of roost(s) will be marked on maps.

3.6.1.4 Site inspections as detailed in **Section 6** of this report and water quality monitoring as detailed in **Section 3.3 and Section 5.3** of this report during construction phase shall be carried out to monitor any malpractice leading to deterioration of water quality of the surrounding which may in turn affect marine ecology.

3.7 Fisheries

3.7.1 Audit Requirements

3.7.1.1 Site inspections during construction phase shall be carried out to monitor any malpractice leading to deterioration of water quality of the surrounding which may in turn affect the fisheries resources. Site inspection shall be undertaken by the Environmental Team at least once per week during the routine environmental audit as detailed in **Section 6** of this report. During construction phase, the proposed water quality monitoring programme stated in Section 6 of the EIA report will include the closest FCZ (i.e. Yim Tin Tsai FCZ, near Water Quality Monitoring Station WM-2). The locations of water quality monitoring station are presented in **Appendix 3.1**.

3.8 Landscape and Visual

3.8.1 Audits Requirements

- 3.8.1.1 Audits will be carried out during construction phase to ensure all the recommended landscape and visual mitigation measures in the EIA are properly and effectively implemented and to ensure compliance with the intended aims of the measures. The EM&A comprises of monitoring and auditing of proper site management to reduce visual nuisance, the protection of preserved and transplanted trees, advance tree transplanting and mitigation planting works, the implementation and establishment of compensatory planting through site audit programme. Site inspections as detailed in **Section 6** of this report should be undertaken by the ET at least twice a month during the construction period. The audit will be undertaken by a member of the Environmental Team who is a certified arborist or who has tree survey relevant experiences not less than 1 year for monitoring and auditing the landscape works, monthly during the construction period (construction phase).
- 3.8.1.2 The Event and Action Plan for landscape and visual during construction phase is given in **Appendix 3.3**.

4. Implementation Status of Environmental Mitigation Measures

4.1.1 Implementation Status of Environmental Mitigation Measures

4.1.1.1 The implementation statuses of Environmental Mitigation Measures are listed in **Appendix 4.1**.

5. Monitoring and Audit Results

5.1 Construction Dust Monitoring

5.1.1 Results and Observations

5.1.1.1 The monitoring data are summarized in **Table 5.1**. Detailed monitoring results of 1-hour TSP are presented in **Appendix 5.1**. Detailed weather conditions during the monitoring period are shown in **Appendix 5.4**.

Table 5.1 - Summary of 1-hour TSP Monitoring Results

Monitoring Stations	TSP Concentration, $\mu\text{g}/\text{m}^3$	
	Average	Range
DM-1	44	33 – 65
DM-2a	41	33 – 53
DM-3a	42	30 – 64

5.1.1.2 The monitoring results were within the corresponding Action and Limit Levels at all monitoring stations in the reporting period.

5.2 Construction Noise Monitoring

5.2.1 Results and Observations

5.2.1.1 The monitoring data are summarized in **Table 5.2**. Detailed monitoring results of 1-hour TSP are presented in **Appendix 5.1**. Detailed weather conditions during the monitoring period are shown in **Appendix 5.4**.

Table 5.2 - Summary of Noise Monitoring Results

Location	Parameter & Time	Min	Max	Average
		dB(A)		
Fortune Garden (NM-1a)	L_{Aeq} (30 mins) between 0700 and 1900	63.3	69.4	67.3
Village House at 53 Ting Kok Road (NM-2)	L_{Aeq} (30 mins) between 0700 and 1900	62.4	67.8	65.9

5.2.1.2 The monitoring results were within the corresponding Action and Limit Levels at all monitoring stations in the reporting period.

5.3 Water Quality Monitoring

5.3.1 Results and Observations

5.3.1.1 The monitoring data are summarized in **Table 5.3**. Detailed monitoring results are presented in **Appendix 5.1**. Detailed weather conditions during the monitoring period are shown in **Appendix 5.4**.

Table 5.3 - Summary of Water Quality Monitoring Results

Parameter(s)	Unit		WM-1	WM-2	WM-1	WM-2
			(Mid-Ebb)	(Mid-Ebb)	(Mid-Flood)	(Mid-Flood)
DO (Surface & Middle)	mg/L	Min.	6.88	7.47	7.04	7.55
		Max.	8.51	8.49	8.59	8.46
		Mean	7.99	8.02	7.98	8.04
DO (Bottom)	mg/L	Min.	6.62	6.18	6.74	6.25
		Max.	8.49	8.01	8.51	8.07
		Mean	7.84	7.30	7.82	7.31
Turbidity (depth-averaged)	NTU	Min.	1.10	0.84	0.99	0.82
		Max.	3.78	3.43	3.47	3.44
		Mean	2.00	1.79	1.82	1.77
SS (depth-averaged)	mg/L	Min.	15	15	15	16
		Max.	19	19	19	21
		Mean	17	17	17	17

QA/QC results and detection limits

- 5.3.1.2 The QA/QC results of laboratory test and the parameters detection limits were shown in **Appendix 5.1**. The HOKLAS accreditation certification of the testing laboratory is presented in **Appendix 5.2**.
- 5.3.1.3 All DO (Dissolved Oxygen) monitoring result were within the corresponding Action Levels and Limit Levels at all monitoring stations throughout the reporting period. **Table 5.4** presents the summary of the DO compliance status at WM-1 and WM-2 stations during mid-ebb and mid-flood for the reporting period. Photo records during water sampling days are presented in **Appendix 5.3**.

Table 5.4 - Summary of DO Compliance Status

Date	WM-1	WM-1	WM-2	WM-2	WM-1	WM-1	WM-2	WM-2
	Dissolved Oxygen (DO)							
	Surface & Middle	Bottom	Surface & Middle	Bottom	Surface & Middle	Bottom	Surface & Middle	Bottom
	Mid-Ebb				Mid-Flood			
2/1/2026								
5/1/2026								
7/1/2026								
9/1/2026								
12/1/2026								
14/1/2026								
16/1/2026								
19/1/2026								
21/1/2026								
23/1/2026								
26/1/2026								
28/1/2026								
30/1/2026								
No. of results triggering	0	0	0	0	0	0	0	0

Date	WM-1	WM-1		WM-2	WM-2		WM-1	WM-1		WM-2	WM-2
	Dissolved Oxygen (DO)										
	Surface & Middle	Bottom		Surface & Middle	Bottom		Surface & Middle	Bottom		Surface & Middle	Bottom
	Mid-Ebb					Mid-Flood					
Action Level											
No. of results triggering Limit Level	0	0		0	0		0	0		0	0
Legend:											
	The monitoring results were within the corresponding Action and Limit Levels										
	Monitoring result triggered the Action Level										
	Monitoring result triggered the Limit Level										
	Water sampling cancelled due to strong wind, typhoon or black rainstorm warning signal										

5.3.1.4 The number of turbidity monitoring results triggering the corresponding Action Level and Limit Level during this reporting period was 8 and 37 respectively. In accordance with Event and Action Plan stipulated in the Manual, IEC and the Contractor were informed when the corresponding Action or Limit Levels were triggered. **Table 5.5** presents the summary of the turbidity compliance status at WM-1 and WM-2 stations during mid-ebb and mid-flood for the reporting period. Seasonal fluctuation may be the cause of non-compliance on non-compliance on 23 January 2026, while algal blooming may be the cause of non-compliance on 2, 5, 7, 9, 12, 14, 16, 19, 21, 26, 28 and 30 January 2026. Photo records during water sampling days are presented in **Appendix 5.3**.

Table 5.5 - Summary of Turbidity Compliance Status

Date	WM-1	WM-2		WM-1	WM-2
	Turbidity (depth-averaged) (Mid-Ebb)	Turbidity (depth-averaged) (Mid-Ebb)		Turbidity (depth-averaged) (Mid-Flood)	Turbidity (depth-averaged) (Mid-Flood)
2/1/2026					
5/1/2026					
7/1/2026					
9/1/2026					
12/1/2026					
14/1/2026					
16/1/2026					
19/1/2026					
21/1/2026					
23/1/2026					
26/1/2026					
28/1/2026					
30/1/2026					

Date	WM-1	WM-2		WM-1	WM-2
	Turbidity (depth-averaged) (Mid-Ebb)	Turbidity (depth-averaged) (Mid-Ebb)		Turbidity (depth-averaged) (Mid-Flood)	Turbidity (depth-averaged) (Mid-Flood)
No. of results triggering Action Level	2	4		2	0
No. of results triggering Limit Level	11	7		11	8
Legend:					
	The monitoring results were within the corresponding Action and Limit Levels				
	Monitoring result triggered the Action Level				
	Monitoring result triggered the Limit Level				
	Water sampling cancelled due to strong wind, typhoon or black rainstorm warning signal				

5.3.1.5 The numbers of Suspended Solids (SS) monitoring results triggering the corresponding Action Level and Limit Level during this reporting period were 0 and 52 respectively. In accordance with Event and Action Plan stipulated in the Manual, IEC and the Contractor were informed when the corresponding Action or Limit Levels were triggered. **Table 5.6** presents the summary of the SS compliance status at WM-1 and WM-2 stations during mid-ebb and mid-flood for the reporting period. Seasonal fluctuation may be the cause of non-compliance on 2, 5, 7, 9, 12, 14, 16, 19, 21, 23, 26, 28 and 30 January 2026. All exceedances were not related to the Project as no marine construction works were carried out according to the Environmental Permit (EP) Condition 2.38. In addition, no marine construction works were observed by the Environmental Team during weekly site inspections and marine water samplings throughout the reporting period. Photo records during water sampling days are presented in **Appendix 5.3**. In the meantime, the Contractor was reminded to implement and maintain all mitigation measures during weekly site inspection. Bund wall has been constructed along the seawall by the Contractor for extra protection of water quality.

Table 5.6 - Summary of SS Compliance Status

Date	WM-1	WM-2		WM-1	WM-2
	SS (depth-averaged) (Mid-Ebb)	SS (depth-averaged) (Mid-Ebb)		SS (depth-averaged) (Mid-Flood)	SS (depth-averaged) (Mid-Flood)
2/1/2026					
5/1/2026					
7/1/2026					
9/1/2026					
12/1/2026					
14/1/2026					
16/1/2026					
19/1/2026					
21/1/2026					
23/1/2026					
26/1/2026					
28/1/2026					

Date	WM-1	WM-2		WM-1	WM-2
	SS (depth-averaged) (Mid-Ebb)	SS (depth-averaged) (Mid-Ebb)		SS (depth-averaged) (Mid-Flood)	SS (depth-averaged) (Mid-Flood)
30/1/2026					
No. of results triggering Action Level	0	0		0	0
No. of results triggering Limit Level	13	13		13	13
Legend:					
	The monitoring results were within the corresponding Action and Limit Levels				
	Monitoring result triggered the Action Level				
	Monitoring result triggered the Limit Level				
	Water sampling cancelled due to strong wind, typhoon or black rainstorm warning signal				

5.4 Waste Management

5.4.1 Waste Management Status

- 5.4.1.1. Due to the large scale of ongoing site formation work, a substantial volume of excavation soil was delivered to the site for filling purposes. As confirmed with the Contractor, no Construction and Demolition (C&D) waste was generated in the reporting period.
- 5.4.1.2. The Contractor has been reminded to keep good record at site to have a clear presentation of waste disposal. In addition, the Contractor had registered for chemical waste producer.

5.5 Landfill Gas Monitoring

5.5.1 Results and Observations

- 5.5.1.1 Based on information given by the site's Safety Officer, Landfill Gas Monitoring Result in the reporting period is summarized in **Table 5.7**.

Table 5.7 - Landfill Gas Monitoring Results

Sampling Date	Location	Parameter	Monitoring Results
31 st January 2026	Temporary Site Office	Methane	0.10% v/v
		Carbon dioxide	0.10% v/v
		Oxygen	20.40%

- 5.5.1.2. During the reporting period, there were no excavation activities deeper than 300mm on the site, so no excavation measurements were taken. The monitoring results taken at the temporary site office were within the corresponding action levels stipulated in **Table 3.14** in the reporting period.

5.6 Ecology

5.6.1 Results and Observations

5.6.1.1 Survey of utilization of the preserved tree groups by Collared Crow and Black Kite was conducted on 19th January 2026. Pre-roosting and roosting of Collared Crows were found within the Project Site. Before roosting, Collared Crows were found gathering at the southern part of the Project Site, this is considered as pre-roost activity. The maximum number of pre-roost individuals, i.e., 4, were recorded at 17:52. The Collared Crow then migrated to the eastern part of the Project Site as final roosting location, with a total number of 7 individuals recorded at 18:25. Information of the pre-roost and roosting location of Collared Crow is summarized in **Table 5.8** while the vantage points for Collared Crow and Black Kite Monitoring and locations of pre-roost and roost of Collared Crow shown in **Appendix 5.5**.

Table 5.8 - Summary of Pre-roost and Roost of Collared Crow and Black Kite

Species	Monitoring Date	Pre-roost individual (location [^])	Peak Time of Pre-roost	Roost individual (location [^])	Peak Time of Roost
Collared Crow	19 Jan 2026	4	17:52	7	18:25
Black Kite	19 Jan 2026	1	17:39	0	-

[^] Locations refer to **Appendix 5.5**

- 5.6.1.2. One individual of Black Kite was found pre-roosting at the southern part of the Project Site at 17:39 while no roosting behaviour from Black Kite was observed.
- 5.6.1.3. No other noticeable disturbance was observed at the pre-roost and roost of both Collared Crow and Black Kite during the monitoring period.
- 5.6.1.4. Site inspections as detailed in **Section 6** of this report and water quality monitoring as detailed in **Section 3.3** and **Section 5.3** of this report during construction phase were carried out to monitor any malpractice leading to deterioration of water quality of the surrounding which may in turn affect marine ecology.

5.7 Fisheries

5.7.1 Results and Observations

5.7.1.1 Site inspections as detailed in **Section 6** of this report and water quality monitoring as detailed in **Section 3.3** and **Section 5.3** of this report during construction phase were carried out to monitor any malpractice leading to deterioration of water quality of the surrounding which may in turn affect the fisheries resources.

5.8 Landscape and Visual

5.8.1 Results and Observations

5.8.1.1 Site inspections as detailed in **Section 6** of this report during construction phase were carried out to monitor and audit site management to reduce visual nuisance and to protect the preserved and transplanted trees.

6. Environmental Site Inspection and Audit

6.1.1.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the project.

6.1.1.2 In this reporting period, four site inspections were carried out on 8, 15, 22, 28 January 2026. IEC representative joined the site inspections on 8 and 22 January 2026. Details of observations recorded during the site inspections are presented in **Table 6.1**.

Table 6.1 - Observations of Site Inspection in this Reporting Period

Environmental Aspect	Date	Observations and Reminders	Follow-up Actions
Air Quality	29 December 2025 ^[1]	More water spraying should be deployed for main haul roads and other dusty roads to minimize dust generation.	Water spraying deployed on main haul roads and the excavation pits near Ting Kok Road.
	8 January 2026	Provide NRMM label for the diesel generator located inside the site office area. If NRMM label is not applicable, please provide justification.	NRMM label is provided by the Contractor on 16/01/2026.
Noise	Nil	Nil	Nil
Water Quality	Nil	Nil	Nil
Waste Management	8 January 2026	Clean up the chemical spillage properly and provide drip tray for the diesel generator located inside the site office area.	Chemical spillage was cleaned up by the Contractor on 23/01/2026.
Landfill Gas Hazards	Nil	Nil	Nil
Ecology	Nil	Nil	Nil
Fisheries	Nil	Nil	Nil
Landscape and Visual	Nil	Nil	Nil
Permit and Licences	Nil	Nil	Nil

Note:

[1] Follow-up Action was performed in January 2026

7. Environmental Non-Compliance

7.1 Summary of Monitoring Exceedances

- 7.1.1.1 No Action and Limit Level exceedance was recorded for construction dust monitoring in this reporting period.
- 7.1.1.2 No Action and Limit Level exceedance was recorded for construction noise monitoring in this reporting period.
- 7.1.1.3 There were eight (8) Action Level exceedances for Turbidity, thirty-seven (37) Limit Level exceedances for Turbidity and fifty-two (52) Limit Level exceedances for Suspended Solids (SS) recorded for water quality monitoring in this reporting period. All action and limit level exceedances were not related to the Project as no marine construction activities being carried out according to the Environmental Permit (EP) Condition 2.38. In addition, no marine construction works were observed by the Environmental Team during weekly site inspections and marine water samplings throughout the reporting period.

7.2 Summary of Environmental Non-Compliance

- 7.2.1.1. No environmental non-compliance was recorded in this reporting period.

7.3 Summary of Environmental Complaints

- 7.3.1.1. Two (2) complaints were recorded during this reporting period. The first complaint received by the Environmental Protection Department (EPD) Regional Office on 18 January 2026 was forwarded to Environmental Team (ET) by e-mail on 21 January 2026. The second complaint received by the EPD Regional Office on 22 January 2026 was forwarded to Environmental Team (ET) by e-mail on 23 January 2026.
- 7.3.1.2. The first complaint was related to construction dust observed near the site entrance and the border area facing Ting Kok Road. Site inspection was conducted by the representative of ET, IEC and Contractor on 22 January 2026. The interim report prepared by the Contractor was submitted to EPD on 30 January 2026, and the complaint was determined related to the Project. No comments were received from EPD till the end of the reporting period.
- 7.3.1.3. The second complaint was related to construction dust and noise observed near Fortune Garden. Site inspection was conducted by the representative of ET, IEC and Contractor on 22 January 2026. The interim report prepared by the Contractor was scheduled to submit to EPD in early February 2026.
- 7.3.1.4. No notification of summons and successful prosecutions were recorded in the reporting period.
- 7.3.1.5. Cumulative statistics on complaints are presented in **Appendix 7.1**.

7.4 Summary of Environmental Summons and Successful Prosecution

- 7.4.1.1. No environmental summons and successful prosecutions were recorded in this reporting month.
- 7.4.1.2. Cumulative statistics on notifications of summons and successful prosecutions are presented in **Appendix 7.1**.

8. Future Key Issues

- 8.1.1.1 The main works will be anticipated in the next reporting period are vegetation cutting, vegetation trimming, backfilling and constructing reinforced slopes.
- 8.1.1.2 The suggested mitigation measures corresponding to the main works in the next reporting period are listed as followings:
- (a) Complete and vegetate all exposed earth areas as soon as possible after earthworks have been completed.
 - (b) Clean all vehicles and plant before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads.
 - (c) Water spraying every hour on exposed worksites and haul road to minimise dust impact at the nearby sensitive receivers.
 - (d) Cover or shelter any stockpile of dusty materials.
 - (e) Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away.
 - (f) Keep “Tree Protection Zone” to be fenced off from construction works. No materials or machinery shall be stored within the “Tree Protection Zone”.
 - (g) Properly sort and contain the chemicals used during the construction, such as fuel, oil, solvents and lubricants in a designated area with secondary containment to prevent spillage and contamination of the nearby water environment.
 - (h) Maintain the existing coastline without any alteration.
- 8.1.1.3 The monitoring schedule of next reporting period is presented in **Appendix 8.1**.

9. Conclusion and Recommendations

- 9.1.1.1. This 16th Monthly EM&A Report for the Proposed Golf Course Development at Tai Po Lot No. 246 Shuen Wan has summarized the monitoring results and audit findings of the EM&A programme under the issued Environmental Permit FEP-01/571/2019/B and in accordance with the EM&A Manual during the reporting period from 1st January 2026 to 31st January 2026.
- 9.1.1.2. The key construction activities carried out in the reporting period included vegetation cutting, vegetation trimming, excavation, backfilling and constructing reinforced slopes.
- 9.1.1.3. All the monitoring and audit works for construction dust, construction noise, water quality, waste, landfill gas, ecology, fisheries, landscape and visual were conducted during the reporting period in accordance with the EM&A Manual.
- 9.1.1.4. Monitoring results of construction dust, construction noise and landfill gas did not trigger the corresponding Action and Limit Levels during the reporting period. No other noticeable disturbance was observed at the pre-roost and roost of both Collared Crow and Black Kite during the monitoring period.
- 9.1.1.5. There were eight (8) Action Level exceedances for Turbidity, thirty-seven (37) Limit Level exceedances for Turbidity and fifty-two (52) Limit Level exceedances for Suspended Solids (SS) recorded for water quality monitoring in this reporting period. All action and limit level exceedances were not related to the Project as no marine construction activities being carried out according to the Environmental Permit (EP) Condition 2.38. In addition, no marine construction works were observed by the Environmental Team during weekly site inspections and marine water samplings throughout the reporting period.
- 9.1.1.6. Weekly site inspections of the construction works were carried out by the Environmental Team to audit the implementation of proper environmental pollution control and mitigation measures for the Project. Regular site inspections were also conducted by the IEC. Site inspection findings were recorded in the site inspection checklists and provided to the Contractor to follow up.

Appendix 1.1

Figure 1 in FEP-571/2019/B



Legend 圖例

-  Project Location
工程項目位置
-  1.2 ha Core Roosting Area
1.2 公頃核心夜間棲息地
-  *Aquilaria sinensis*
土沉香

Project Title
工程項目名稱

Shuen Wan Golf Course
船灣高爾夫球場

Figure 1
圖一

Project Location and Conceptual Layout Plan
工程項目位置及概念佈局圖

[This figure was prepared based on Figure 2.1 of EIA Report (Register No.: AEIAR-221/2019)]
[本圖是根據環境影響評估報告(登記冊編號: AEIAR-221/2019) 圖 2.1 編制]

Environmental Permit No.:
環境許可證編號:
FEP-01/571/2019/B



Appendix 2.1

Project Organization Chart

The Contractor
CR – Tapbo Joint Venture
Mr. James Chow
(Managing Director)
Tel No.: 9342 7607

Tai Po Golf Club Limited
Project Management Team
Mr. Daniel Mui
(Associate Project Director)
Tel No.: 2638 8270


**Environmental Protection
Department
(EPD)**

Specialist Contractor
Shanghai SUS Remediation Co., Ltd
Mr. Harry Wong
(Project Director)
Tel No.: 7019 7240

Environmental Team (ET)
Fugro Technical Services Limited
Mr. Calvin Leung
(Environmental Leader)
Tel No.: 3565 4441
Ecosystems Limited
Mr. Klinsmann Cheung
(Ecologist)
Tel No.: 2553 0468
H Plus Limited
Ms. Siuman Hung
(Registered Landscape Architect)
Tel No.: 2143 6721


**Independent Environmental Checker (IEC) and IEC
Supporting Team**

<p>IEC <u>Meinhardt Infrastructure and Environment Limited</u> Mr. Adi Lee (IEC) Tel No.: 2859 5443 Ms. Yuk Lam (Project Coordinator) Tel No.: 2859 5490</p>	<p>Independent Landfill Consultant <u>Meinhardt Infrastructure and Environment Limited</u> Mr. Steve Mok (Landfill Designer) Tel No.: 2859 5490 Mr. Roger Lee (Geotechnical Engineer) Tel No.: 2859 5490</p>
---	---



Appendix 2.2

Construction Phasing Plan



- LEGEND:**
- MAIN ANCILLARY FACILITIES
 - GOLF DRIVING RANGE
 - TOILETS / REST AREA
 - TRANSFORMER ROOM
 - MAINTENANCE FACILITIES
 - SECURITY ROOM
 - UNDERGROUND WATER TANK A
 - UNDERGROUND WATER TANK B
 - PEDESTRIAN FOOTPATH
 - ROAD
 - OUTDOOR POOL / WATER FEATURES
 - LANDSCAPED TERRACE
 - GOLF HOLES
 - PLANTING AREA
 - SPECIAL TREE PRESERVED IN-SITU
 - SPECIAL TREE PROPOSED TO BE TRANSPLANTED
 - DEVELOPMENT SITE BOUNDARY
 - LEACHATE PUMPING STATION

NO.	DATE	DESCRIPTION
1	23/11/2023	MLP SUBMISSION
2	23/11/2023	MLP SUBMISSION

P&T Architects Limited
 巴馬丹拿建築師有限公司
 www.p-t-group.com | T: 852-2575 6575

PROJECT / 工程項目
 PROPOSED GOLF COURSE DEVELOPMENT
 AT TAI PO TOWN LOT NO. 246
 SHUEN WAN, TING KOK, TAI PO

DRAWING / 圖名
 INDICATIVE MASTER LAYOUT PLAN

SCALE / 比例	JOB NUMBER / 工程編號
1:1,400	5973
DATE / 日期	DRAWING NUMBER / 圖號
XX/4/2023	MLP-01

DESIGNED / 設計	CHECKED / 審核	APPROVED / 審定


ALL DIMENSIONS ARE IN MILLIMETRES UNLESS OTHERWISE NOTED
 除特別註明外, 所有尺寸是以毫米制
 圖中所有標註尺寸為準, 不應量度
 ALL MEASUREMENTS SHOULD BE VERIFIED ON SITE
 最終尺寸須在現場核對準確
 THE OWNERSHIP OF THE COPYRIGHT OF THIS DRAWING IS RETAINED BY P&T ARCHITECTS LTD. WHICHEVER MUST BE OBTAINED BEFORE ANY USE OR REPRODUCTION OF THE DRAWING OR ANY PART THEREOF CAN BE MADE
 圖紙內容版權屬巴馬丹拿建築師有限公司所有, 採用或複製此圖紙內容, 必需得本公司的同意。

Appendix 2.3

Construction Programme


Appendix 3.1

Locations of Monitoring Stations




- LEGEND**
- PROJECT BOUNDARY
 - 500m ASSESSMENT AREA
 - PROPOSED DRAINAGE / SEWERAGE / WATERWORKS OUTSIDE SITE BOUNDARY
 - DUST MONITORING STATION

<p style="font-size: 0.8em; margin: 0;">Contract No. and Title</p> <p style="margin: 0;">Proposed Golf Course Development at Tai Po Lot No.246 Shuen Wan</p>
<p style="font-size: 0.8em; margin: 0;">Drawing title</p> <p style="margin: 0; font-size: 1.2em;">Locations of Dust Monitoring Stations</p>
<p style="font-size: 1.2em; margin: 0;">Figure 1.1</p>




- LEGEND**
- PROJECT BOUNDARY
 - 300m ASSESSMENT AREA
 - PROPOSED DRAINAGE / SEWERAGE / WATERWORKS OUTSIDE SITE BOUNDARY
 - NOISE MONITORING STATION



Contract No. and Title
**Proposed Golf Course Development
 at Tai Po Lot No.246 Shuen Wan**

Drawing title
**Locations of Noise
 Monitoring Stations**

Figure 1.2



- LEGEND**
- PROJECT BOUNDARY
 - 500m ASSESSMENT AREA
 - PROPOSED DRAINAGE / SEWERAGE / WATERWORKS OUTSIDE SITE BOUNDARY
 - WATER QUALITY MONITORING STATION

Contract No. and Title
Proposed Golf Course Development at Tai Po Lot No.246 Shuen Wan

Drawing title
Locations of Water Quality Monitoring Stations

Monitoring Station ID*	Description	Easting	Northing
WM-1	South of Project Site near Coral Sites	838145	834573
WM-2	West of Yim Tin Tsai Fish Culture Zone	839362	834856
WM-4	Bypass point at Tolo Harbour	838387	834786
WM-5	Southeast of the bypass point	839362	833994

* All stations in Environmental Monitoring and Audit Manual Table 7.4 except WM-3.




Figure 1.3

Appendix 3.2

Monitoring Schedule (January 2026)



Proposed Golf Course Development at Tai Po Lot No. 246 Shuen Wan
CONSTRUCTION PHASE ENVIRONMENTAL MONITORING SCHEDULE

January

2026

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
28	29	30	31	01	02 Water Quality Monitoring	03
04	05 Air Quality Monitoring Noise Monitoring Water Quality Monitoring	06	07 Water Quality Monitoring	08	09 Water Quality Monitoring	10 Air Quality Monitoring
11	12 Water Quality Monitoring	13	14 Water Quality Monitoring	15	16 Air Quality Monitoring Noise Monitoring Water Quality Monitoring	17
18	19 Water Quality Monitoring	20	21 Water Quality Monitoring	22 Air Quality Monitoring Noise Monitoring	23 Water Quality Monitoring	24
25	26 Water Quality Monitoring	27	28 Air Quality Monitoring Noise Monitoring Water Quality Monitoring	29	30 Water Quality Monitoring	31
01	02	Notes: Air Quality Monitoring Station: DM-1: EPD Site Office DM-2a: Near Fortune Garden Entrance DM-3a: Outside Hung Hing Printing Centre Noise Monitoring Station: NM-1a: Near Fortune Garden Entrance NM-2: Village House at 53 Ting Kok Road Water Quality Monitoring: WM-1: South of Project Site near Coral Sites WM-2: West of Yim Tin Tsai Fish Culture Zone Schedule may change due to unforeseen circumstances (i.e., adverse weather, etc).				

Appendix 3.3

Event and Action Plan

Event and Action Plan for Air Quality

Event	Action			
	ET	IEC	ER	Contractor
Action level exceedance for one sample	<ol style="list-style-type: none"> 1. Repeat measurement to confirm finding; 2. If exceedance is confirmed, inform Contractor, IEC and ER; 3. Identify source(s), investigate the causes of exceedance and propose remedial measures; 4. Increase monitoring frequency. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET, ER and Contractor on possible remedial measures; 4. Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing. 	<ol style="list-style-type: none"> 1. Identify source(s), investigate the causes of exceedance and propose remedial measures; 2. Implement remedial measures; 3. Amend working methods agreed with the ER as appropriate.
Action level exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Repeat measurement to confirm finding; 2. If exceedance is confirmed, inform Contractor, IEC and ER; 3. Identify source(s), investigate the causes of exceedance and propose remedial measures; 4. Increase monitoring frequency to daily; 5. Advise the Contractor and ER on the effectiveness of the proposed remedial measures; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET, ER and Contractor on possible remedial measures; 4. Review and advise the ET and ER on the effectiveness of the proposed remedial measures; 5. Supervise Implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. In consultation with the ET and IEC agree with the Contractor on the remedial measures to be implemented; 3. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Identify source(s), investigate the causes of exceedance and propose remedial measures; 2. Submit proposals for remedial measures to the ER, ET and IEC within three working days of notification for agreement; 3. Implement the agreed proposals; 4. Amend proposal if appropriate.

Event and Action Plan for Air Quality

Event	Action			
	ET	IEC	ER	Contractor
	ER to discuss the remedial measures to be taken; 8. If exceedance stops, cease additional monitoring.			
Limit level exceedance for one sample	<ol style="list-style-type: none"> 1. Repeat measurement to confirm finding; 2. If exceedance is confirmed, inform IEC, ER, Contractor and EPD; 3. Identify source(s), investigate the causes of exceedance and propose remedial measures; 4. Increase monitoring frequency to daily; 5. Discuss with the ER, IEC and Contractor on the remedial measures and assess effectiveness. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET, ER and Contractor on possible remedial measures; 4. Review and advise the ET and ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Review and agree on the remedial measures proposed by the Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Identify source(s), investigate the causes of exceedance and propose remedial measures 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial actions to ER, ET and IEC within three working days of notification for agreement; 4. Implement the agreed proposals; 5. Amend proposal if appropriate.
Limit level exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Repeat measurement to confirm finding; 2. If exceedance is confirmed, inform IEC, ER, Contractor and EPD; 3. Identify source(s), investigate the causes of exceedance and propose remedial measures; 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET 2. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 3. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; 3. Supervise the implementation of remedial measures; 	<ol style="list-style-type: none"> 1. Identify source(s), investigate the causes of exceedance and propose remedial measures 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial actions to ER, IEC and ET within three working days of notification for agreement;

Event and Action Plan for Air Quality

Event	Action			
	ET	IEC	ER	Contractor
	4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.	4. Supervise the implementation of remedial measures.	4. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	4. Implement the agreed proposals; 5. Review and resubmit proposals if problem still not under control; 6. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Note:

ET – Environmental Team

IEC – Independent Environmental Checker

ER – Engineer's Representative

Event and Action Plan for Construction Noise

Event	Action			
	ET	IEC	ER	Contractor
Action Level Exceedance	<ol style="list-style-type: none"> 1. Notify IEC, ER and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC and ER; 2. Implement noise mitigation proposals.
Limit Level Exceedance	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event and Action Plan for Construction Noise

Event	Action			
	ET	IEC	ER	Contractor
	8. If exceedance stops, cease additional monitoring.			

Note:

ET – Environmental Team

IEC – Independent Environmental Checker

ER – Engineer's Representative

Event/Action Plan for Landscape and Visual

Event	Action			
	ET	IEC	ER	Contractor
Design Check	<ol style="list-style-type: none"> 1. Check final design conforms to the requirements of EP and prepare report. 	<ol style="list-style-type: none"> 1. Check report. 2. Recommend remedial design if necessary. 	<ol style="list-style-type: none"> 1. Undertake remedial design if necessary. 	N/A
Non-conformity on one occasion	<ol style="list-style-type: none"> 1. Inform the IEC, ER and the Contractor 2. Discuss remedial actions with IEC, ER and Contractor 3. Monitor remedial actions until rectification has been completed 	<ol style="list-style-type: none"> 1. Check report. 2. Check Contractor's working method 3. Discuss with ET, ER and Contractor on possible remedial measures. 4. Advise ER on effective of proposed remedial measures. 5. Check implementation of remedial measures 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of non-conformity in writing 2. Review and agree on the remedial measures proposed by the Contractor 3. Ensure remedial measures are properly implemented 	<ol style="list-style-type: none"> 1. Identify source and investigate the non-conformity 2. Amend working methods agreed with ER as appropriate 3. Rectify damage and undertake any necessary replacement
Repeated Non-conformity	<ol style="list-style-type: none"> 1. Identify sources 2. Inform the Contractor, IEC and ER 3. Discuss inspection frequency 4. Discuss remedial actions with IEC, ER and Contractor 5. Monitor remedial actions until rectification has been completed 	<ol style="list-style-type: none"> 1. Check inspection report 2. Check Contractor's working method 3. Discuss with ET,ER and Contractor on possible remedial measures 4. Advise ER on effectiveness of proposed remedial measures 	<ol style="list-style-type: none"> 1. Notify the Contractor 2. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented 3. Supervise implementation of remedial measures 	<ol style="list-style-type: none"> 1. Identify source and investigate the non-conformity 2. Amend working methods agreed with ER as appropriate 3. Rectify damage and undertake any necessary replacement. Stop relevant portion of works as determined by ER until the non-conformity is abated.

Event/Action Plan for Landscape and Visual

Event	Action			
	ET	IEC	ER	Contractor
	6. If non-conformity stops, cease additional monitoring			

Note:

ET – Environmental Team

IEC – Independent Environmental Checker

ER – Engineer's Representative

Event and Action Plan for Water Quality

Event	Action			
	ET	IEC	ER	Contractor
Action level exceedance for one sampling day	<ol style="list-style-type: none"> 1. Inform IEC, Contractor and ER; 2. Check monitoring data, all plant, equipment and Contractor's working methods; and 3. Discuss remedial measures with IEC and Contractor and ER. 	<ol style="list-style-type: none"> 1. Discuss with ET, ER and Contractor on the implemented mitigation measures; 2. Review proposals on remedial measures submitted by Contractor and advise the ER accordingly; and 3. Review and advise the ET and ER on the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with IEC, ET and Contractor on the implemented mitigation measures; 2. Make agreement on the remedial measures to be implemented; 3. Supervise the implementation of agreed remedial measures. 	<ol style="list-style-type: none"> 1. Identify source(s) of impact; 2. Inform the ER and confirm notification of the non-compliance in writing; 3. Rectify unacceptable practice; 4. Check all plant and equipment; 5. Consider changes of working methods; 6. Discuss with ER, ET and IEC and purpose remedial measures to IEC and ER; and 7. Implement the agreed mitigation measures.
Action level exceedance for more than one consecutive sampling days	<ol style="list-style-type: none"> 1. Repeat in-situ measurement on next day of exceedance to confirm findings; 2. Inform IEC, contractor and ER; 3. Check monitoring data, all plant, equipment and Contractor's working methods; 4. Discuss remedial measures with IEC, contractor and ER 5. Ensure remedial measures are implemented 	<ol style="list-style-type: none"> 1. Discuss with ET, Contractor and ER on the implemented mitigation measures; 2. Review the proposed remedial measures submitted by Contractor and advise the ER accordingly; and 3. Review and advise the ET and ER on the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with ET, IEC and Contractor on the proposed mitigation measures; 2. Make agreement on the remedial measures to be implemented ; and 3. Discuss with ET, IEC and Contractor on the effectiveness of the implemented remedial measures. 	<ol style="list-style-type: none"> 1. Identify source(s) of impact; 2. Inform the ER and confirm notification of the non-compliance in writing; 3. Rectify unacceptable practice; 4. Check all plant and equipment and consider changes of working methods; 5. Discuss with ET, IEC and ER and submit proposal of remedial measures to ER and IEC within 3 working days of notification; and 6. Implement the agreed mitigation measures.

Event and Action Plan for Water Quality

Event	Action			
	ET	IEC	ER	Contractor
Limit level exceedance for one sampling day	<ol style="list-style-type: none"> 1. Repeat measurement on next day of exceedance to confirm findings; 2. Inform IEC, contractor and ER; 3. Rectify unacceptable practice; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Consider changes of working methods; 6. Discuss mitigation measures with IEC, ER and Contractor; and 7. Ensure the agreed remedial measures are implemented 	<ol style="list-style-type: none"> 1. Discuss with ET, Contractor and ER on the implemented mitigation measures; 2. Review the proposed remedial measures submitted by Contractor and advise the ER accordingly; and 3. Review and advise the ET and ER on the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Discuss with ET, IEC and Contractor on the implemented remedial measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the remedial measures to be implemented; and 4. Discuss with ET, IEC and Contractor on the effectiveness of the implemented remedial measures. 	<ol style="list-style-type: none"> 1. Identify source(s) of impact; 2. Inform the ER and confirm notification of the non-compliance in writing; 3. Rectify unacceptable practice; 4. Check all plant and equipment and consider changes of working methods; 5. Discuss with ET, IEC and ER and submit proposal of additional mitigation measures to ER and IEC within 3 working days of notification; and 6. Implement the agreed remedial measures.
Limit level exceedance for more than one consecutive sampling days	<ol style="list-style-type: none"> 1. Inform IEC, contractor and ER; 2. Check monitoring data, all plant, equipment and Contractor's working methods; 3. Discuss mitigation measures with IEC, ER and Contractor; and 4. Ensure mitigation measures are implemented; and 	<ol style="list-style-type: none"> 1. Discuss with ET, Contractor and ER on the implemented mitigation measures; 2. Review the proposed remedial measures submitted by Contractor and advise the ER accordingly; and 3. Review and advise the ET and ER on the 	<ol style="list-style-type: none"> 1. Discuss with ET, IEC and Contractor on the implemented remedial measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the remedial measures to be implemented; 	<ol style="list-style-type: none"> 1. Identify source(s) of impact; 2. Inform the ER and confirm notification of the non-compliance in writing; 3. Rectify unacceptable practice; 4. Check all plant and equipment and consider changes of working methods; 5. Discuss with ET, IEC and ER and submit proposal of additional mitigation

Event and Action Plan for Water Quality

Event	Action			
	ET	IEC	ER	Contractor
	5. Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days	effectiveness of the implemented mitigation measures.	4. Discuss with ET and IEC on the effectiveness of the implemented mitigation measures; and 5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the dredging activities until no exceedance of Limit level.	measures to ER and IEC within 3 working days of notification; and 6. Implement the agreed remedial measures. 7. As directed by the ER, to slow down or stop all or part of the dredging activities until no exceedance of Limit level.

Note:

ET – Environmental Team

IEC – Independent Environmental Checker

ER – Engineer’s Representative

Each step of actions required shall be implemented within 1 working days unless otherwise specified or agreed with EPD.

Appendix 3.4

Equipment Calibration Certificates

Report no. : 240029CA251219(5)

Page 1 of 1

CALIBRATION CERTIFICATE OF DUST METER

Client : Fugro Technical Services Limited

Project : Calibration Services

Client Supplied Information

Details of Unit Under Test, UUT -

Description : Laser Dust Monitor

Manufacturer : SIBATA

Model No. : LD-5R

Serial No. : 620407

Next Calibration Date : 14-Apr-2026

Laboratory Information

Details of Reference Equipment -

Description : Reference balance

Equipment ID. : R-039-10

Date of Calibration : 15-Apr-2025

Ambient Temperature : 26 °C

Calibration Location : Calibration Lab. of MaterilaLab

Method Used : By direct comparison the weight of dust particle trapped in a filter paper using high volume sampler (TSP method) for a certain period, with the reading of the UUT. They should be placed at the same location and powered on and off at the same time.

Calibration Results :

Reference concentration (mg/m ³)	Total count for 1 hour	CPM (Count per minute)
0.0960	2443	40.72
0.0560	2199	36.65
0.0656	2281	38.02

Remarks:

1. The equipment being used in this calibration is traceable to recognized National Standards.
2. The interpolation equation : Concentration (mg/m³) = K x UUT reading (CPM) where K = 0.001886
3. Correlation coefficient (r) : 0.9943

Checked by :  Date : 17-6-2025
CA-R-297 (22/07/2009)

Certified by :  Date : 17-6-2025
Leung Kwok Tai (Assistant Manager)

**** End of Report ****

CALIBRATION CERTIFICATE OF DUST METER

Client : Fugro Technical Services Limited

Project : Calibration Services

Client Supplied Information

Details of Unit Under Test, UUT -

Description : Laser Dust Monitor

Manufacturer : SIBATA

Model No. : LD-5R

Serial No. : 620408

Next Calibration Date : 14-Apr-2026

Laboratory Information

Details of Reference Equipment -

Description : Reference balance

Equipment ID. : R-039-10

Date of Calibration : 15-Apr-2025

Ambient Temperature : 26 °C

Calibration Location : Calibration Lab. of MateriaLab

Method Used : By direct comparison the weight of dust particle trapped in a filter paper using high volume sampler (TSP method) for a certain period, with the reading of the UUT. They should be placed at the same location and powered on and off at the same time.

Calibration Results :


Reference concentration (mg/m ³)	Total count for 1 hour	CPM (Count per minute)
0.0960	1888	31.47
0.0560	1645	27.42
0.0656	1709	28.48

Remarks:

1. The equipment being used in this calibration is traceable to recognized National Standards.
2. The interpolation equation : Concentration (mg/m³) = K x UUT reading (CPM) where K = 0.002491
3. Correlation coefficient (r) : 0.9996

Checked by : 

Date : 17-6-2025

Certified by : 

Date : 17-6-2025

CA-R-297 (22/07/2009)

Leung Kwok Tai (Assistant Manager)

**** End of Report ****

CALIBRATION CERTIFICATE OF DUST METER

Client : Fugro Technical Services Limited

Project : Calibration Services

Client Supplied Information

Details of Unit Under Test, UUT -

Description : Laser Dust Monitor

Manufacturer : SIBATA

Model No. : LD-5R

Serial No. : 620480

Next Calibration Date : 14-Apr-2026

Laboratory Information

Details of Reference Equipment -

Description : Reference balance

Equipment ID. : R-039-10

Date of Calibration : 15-Apr-2025

Ambient Temperature : 26 °C

Calibration Location : Calibration Lab. of MaterialLab

Method Used : By direct comparison the weight of dust particle trapped in a filter paper using high volume sampler (TSP method) for a certain period, with the reading of the UUT. They should be placed at the same location and powered on and off at the same time.

Calibration Results :

Reference concentration (mg/m ³)	Total count for 1 hour	CPM (Count per minute)
0.0960	2851	47.52
0.0560	2446	40.77
0.0656	2589	43.15

Remarks:

1. The equipment being used in this calibration is traceable to recognized National Standards.
2. The interpolation equation : Concentration (mg/m³) = K x UUT reading (CPM) where K = 0.001656
3. Correlation coefficient (r) : 0.9921

Checked by : ew Date : 17-6-2025 Certified by : K.T. Leung Date : 17-6-2025
CA-R-297 (22/07/2009) Leung Kwok Tai (Assistant Manager)

**** End of Report ****

Report no. : 240029CA251219(8)

Page 1 of 1

CALIBRATION CERTIFICATE OF DUST METER

Client : Fugro Technical Services Limited

Project : Calibration Services

Client Supplied Information

Details of Unit Under Test, UUT -

Description : Laser Dust Monitor

Manufacturer : SIBATA

Model No. : LD-5R

Serial No. : 761105

Next Calibration Date : 14-Apr-2026

Laboratory Information

Details of Reference Equipment -

Description : Reference balance

Equipment ID. : R-039-10

Date of Calibration : 15-Apr-2025

Ambient Temperature : 26 °C

Calibration Location : Calibration Lab. of MaterialLab

Method Used : By direct comparison the weight of dust particle trapped in a filter paper using high volume sampler (TSP method) for a certain period, with the reading of the UUT. They should be placed at the same location and powered on and off at the same time.

Calibration Results :

Reference concentration (mg/m ³)	Total count for 1 hour	CPM (Count per minute)
0.0960	2977	49.62
0.0560	2612	43.53
0.0656	2698	44.97

Remarks:

1. The equipment being used in this calibration is traceable to recognized National Standards.
2. The interpolation equation : Concentration (mg/m³) = K x UUT reading (CPM) where K = 0.001576
3. Correlation coefficient (r) : 0.9999

Checked by : 

Date : 17-6-2025

Certified by : 

Date : 17-6-2025

CA-R-297 (22/07/2009)

Leung Kwok Tai (Assistant Manager)

**** End of Report ****

CALIBRATION CERTIFICATE OF SOUND LEVEL METER

Client Supplied Information

Client : Fugro Technical Services Ltd.

Project : Calibration Services

Details of Unit Under Test, UUT -

Description : Sound Level Meter

Manufacturer : Casella

Model No. :

Serial No. :

Equipment ID :

Next Calibration Date : 21-Sep-2026

Specification Limit : EN 61672-1: 2003 Class 1

	Meter	Microphone	Preamplifier
Model No.	CEL-63X	CEL-251	CEL-495
Serial No.	1488300	03133	003967

Laboratory Information

Details of Reference Equipment -

Description : B & K Acoustic Multifunction Calibrator 4226 (Traditional free field setting)

Equipment ID. : R-108-1

Date of Receipt : 03-Sep-2025

Date of Calibration : 22-Sep-2025

Calibration Location : Calibration Laboratory of FTS Ambient Temperature : 20±2 °C

Method Used : By direct comparison

Calibration Results :

Parameters	Mean Value (dB)	Specification Limit(dB)
A-weighting frequency response	4000Hz	1.8 2.6 to -0.6
	2000Hz	1.4 2.8 to -0.4
	1000Hz	0.0 1.1 to -1.1
	500Hz	-3.4 -1.8 to -4.6
	250Hz	-8.8 -7.2 to -10.0
	125Hz	-16.3 -14.6 to -17.6
	63Hz	-26.3 -24.7 to -27.7
Differential level linearity	94dB-104dB	0.0 ± 0.6
	104dB-114dB	0.0 ± 0.6

Remarks :

- The equipment used in this calibration is traceable to recognized National Standards.
- For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighting is fast
- The mean value is the average of four measurements.
- The equipment does comply with EN 61672-1: 2003 Class 1 sound level meter for the above measurement.
- The values given in this Calibration Certificate only relate to the values at the time of the test and any uncertainties will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling or the capability of any other laboratory to repeat the measurement.

 Checked by :  Date : 25-9-2025
 CA-R-297 (22/07/2009)

 Certified by :  Date : 25-9-2025
 Leung Kwok Tai (Assistant Manager)

** End of Report **

Report no.: 251051CA251643(2)

CALIBRATION CERTIFICATE OF SOUND LEVEL METER

Client Supplied Information

 Client : Fugro Technical Services Ltd.
 Project : Calibration Services

Details of Unit Under Test, UUT -

 Description : Sound Level Meter
 Manufacturer : Casella

	Meter	Microphone	Preamplifier
Model No.	CEL-633C	CEL-251	CEL-495
Serial No.	2425405	03393	002712

 Equipment ID : N-82
 Next Calibration Date : 30-Jul-2026
 Specification Limit : EN 61672-1: 2003 Class 1

Laboratory Information

Details of Reference Equipment -


 Description : Acoustic Multifunction Calibrator
 Equipment ID. : R-108-1
 Date of Receipt : 23-Jul-2025
 Date of Calibration : 31-Jul-2025
 Calibration Location : Calibration Laboratory of FTS Ambient Temperature : 20±2 °C
 Method Used : By direct comparison

Calibration Results :

Parameters		Mean Value (dB)	Specification Limit(dB)
A-weighting frequency response	4000Hz	1.3	2.6 to -0.6
	2000Hz	1.2	2.8 to -0.4
	1000Hz	0.0	1.1 to -1.1
	500Hz	-3.3	-1.8 to -4.6
	250Hz	-8.7	-7.2 to -10.0
	125Hz	-16.0	-14.6 to -17.6
	63Hz	-26.0	-24.7 to -27.7
Differential level linearity	94dB-104dB	0.0	± 0.6
	104dB-114dB	0.1	± 0.6

Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.
2. The mean value is the average of four measurements.
3. For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighting is fast.
4. The UUT does comply with EN 61672-1: 2003 Class 1 sound level meter for the above measurement.
5. The values given in this Calibration Certificate only relate to unit under test and the values measured at the time of the test. Any uncertainties will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling or the capability of any other laboratory to repeat the measurement.
6. The decision rule is based on binary statement for simple acceptance rule (w = 0).

 Checked by :  Date : 31-7-2025 Certified by :  Date : 31-7-2025
 CA-R-297 (22/07/2009) Leung Kwok Tai (Assistant Manager)

**** End of Report ****

Report no.: 251051CA251514(2)

CALIBRATION CERTIFICATE OF SOUND CALIBRATOR

Client Supplied Information

Client : Fugro Technical Services Limited

Project : Calibration Services

Details of Unit Under Test, UUT -

Description : Sound Calibrator
 Manufacturer : Casella (Model CEL-120/1)
 Serial No. : 1677126
 Equipment ID : N/A

Next Calibration Date : 15-Jul-2026

Specification Limit : EN 60942: 2003 Class 1

Laboratory Information

Details of Calibration Equipment -

Description : Reference Sound level meter

Equipment ID. : R-119-3

Date of Receipt : 14-Jul-2025

Date of Calibration : 16-Jul-2025

Calibration Location : Calibration Laboratory of FTS Ambient Temperature : 20±2 °C

Method Used : By direct comparison Relative Humidity : <80% R.H.

Calibration Results :

Parameters (Setting of UUT)	Mean Value (error of measurement)	Specification Limit(dB)
94dB	0.0 dB	±0.4dB
114dB	0.0 dB	

Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.
2. The mean value is the average of four measurements.
3. The equipment under test does comply with the specification limit.
4. The values given in this Calibration Certificate only relate to the unit-under-test and the values measured at the time of the test. Any uncertainties quoted will not include allowances for the environmental changes, variation and shock during transportation, or the capability of any other laboratory to repeat the measurement.

Checked by : [Signature] Date : 16-7-2025 Certified by : [Signature] Date : 17-7-2025
 CA-R-297 (22/07/2009) Leung Kwok Tai (Assistant Manager)

** End of Report **

CALIBRATION CERTIFICATE OF SOUND CALIBRATOR**Client Supplied Information**

Client : Materialab Consultants Ltd.

Project : Calibration Services

Details of Unit Under Test, UUT -

Description : Sound Calibrator
Manufacturer : Casella (Model CEL-120/1)
Serial No. : 2525896
Equipment ID : N/A

Next Calibration Date : 26-Feb-2026

Specification Limit : EN 60942: 2003 Class 1

Laboratory Information

Details of Calibration Equipment -

Description : Reference Sound level meter
Equipment ID. : R-119-2

Date of Receipt : 24-Feb-2025

Date of Calibration : 27-Feb-2025

Calibration Location : Calibration Laboratory of FTS Ambient Temperature : 20±2 °C

Method Used : By direct comparison

Calibration Results :

Parameters (Setting of UUT)	Mean Value (error of measurement)	Specification Limit(dB)
94dB	-0.3 dB	±0.4dB
114dB	-0.1 dB	

Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.
2. The mean value is the average of four measurements.
3. The equipment under test does comply with the specification limit.
4. The values given in this Calibration Certificate only relate to the unit-under-test and the values measured at the time of the test. Any uncertainties quoted will not include allowances for the environmental changes, variation and shock during transportation, or the capability of any other laboratory to repeat the measurement.
5. This is to supersede the previous report no. 240751CA250377(1) as to update the serial number.

Checked by : 
CA-R-297 (22/07/2009)

Date : 24-6-2025

Certified by : 

Date : 24-6-2025

Leung Kwok Tai (Assistant Manager)

**** End of Report ****

CALIBRATION CERTIFICATE OF SOUND CALIBRATOR

Client : Materialab Consultants Ltd.

Project : Calibration Services

Client Supplied Information

Details of Unit Under Test, UUT -

Description : Sound Calibrator
 Manufacturer : Casella (Model CEL-120/1)
 Serial No. : 2525984
 Equipment ID : N/A
 Next Calibration Date : 02-Mar-2026
 Specification Limit : EN 60942: 2003 Class 1

Laboratory Information

Details of Calibration Equipment -


Description : Reference Sound level meter
 Equipment ID. : R-119-2
 Date of Receipt : 24-Feb-2025
 Date of Calibration : 03-Mar-2025
 Calibration Location : Calibration Laboratory of FTS Ambient Temperature : 20 ± 2 °C
 Method Used : By direct comparison

Calibration Results :

Parameters (Setting of UUT)	Mean Value (error of measurement)	Specification Limit(dB)
94dB	-0.3 dB	±0.4dB
114dB	-0.3 dB	

Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.
2. The mean value is the average of four measurements.
3. The unit under test complies with the specification limit.
4. The values given in this Calibration Certificate only relate to the unit-under-test and the values measured at the time of the test. Any uncertainties quoted will not include allowances for the environmental changes, variation and shock during transportation, or the capability of any other laboratory to repeat the measurement.

Checked by :  Date : 3-3-2025 Certified by :  Date : 3-3-2025
 CA-R-297 (22/07/2009) Leung Kwok Tai (Assistant Manager)

**** End of Report ****

Report No. : 142626WA258082(1)



Page 1 of 3

Report on Calibration of YSI EXO-1 Multi-parameter Water Quality Meter**Information Supplied by Client**

Client : Fugro Technical Services Limited (MCL)

Client's address : 13/F, Fugro House – KCC2, No. 1 Kwai On Road, Kwai Chung, N.T., H.K.

Sample description : One YSI EXO-3 Multi-parameter Water Quality Meter

Client sample ID : Serial No. 19A105807

Test required : Calibration of the YSI EXO-3 Multi-parameter Water Quality Meter

Laboratory Information

Lab. sample ID : WA258082/2

Date sample received : 01/11/2025

Date of calibration : 02/12/2025

Next calibration date : 01/03/2026

Test method used : In-house comparison method

Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

CERTIFICATION OF CALIBRATION



No. 66916



Date Of Calibration: 17-Jun-2025

Certificate Number: G501744_10/38806

Issued by: QED Environmental Systems Inc.

Customer: FUGRO GEOTECHNICAL SERVICES LTD
19/F FUGRO HOUSE - KCC2 1 KWAI ON ROAD KWAI CHUNG N.T HONG KONG,

Description:

Model: GA5000

Serial Number: G501744

Accredited Results:

Methane (CH4)		
Certified Gas (%)	Instrument Reading (%)	Uncertainty (%)
5.0	4.9	0.42
15.0	14.9	0.66
60.0	59.6	1.03

Carbon Dioxide (CO2)		
Certified Gas (%)	Instrument Reading (%)	Uncertainty (%)
5.0	4.8	0.43
15.0	14.7	0.71
40.0	40.0	1.19

Oxygen (O2)		
Certified Gas (%)	Instrument Reading (%)	Uncertainty (%)
21.3	21.4	0.25

Gas cylinders are traceable and details can be provided if requested.

CH4, CO2 readings recorded at: 32.3 °C/90.1 °F

Barometric Pressure: 0975 mbar/28.80 "Hg

O2 readings recorded at: 23.1 °C/73.5 °F

Method of Test : The analyzer is calibrated in a temperature controlled chamber using a series of reference gases, in compliance with procedure ISP17.

Instrument has passed calibration as the measurement result is within the specification limit. The specification limit takes into account the measurement uncertainty.

The reported expanded uncertainty is based on a standard uncertainty multiplied by a coverage factor of k=2, providing a level of confidence of approximately 95%. The uncertainty evaluation has been carried out in accordance with NIST requirements.

The calibration results published in this certificate were obtained using equipment capable of producing results that are traceable through NIST to the International System of Units (SI). Certification only applies to results shown. This certificate may not be reproduced other than in full, except with the prior written approval of the issuing laboratory.

Calibration Instance: 118 IGC Instance: 118

Page 1 of 3 | LP015LNANIST-1.1

www.qedenv.com (800) 624-2026 info@qedenv.com

QED Environmental Systems Inc. 2355 Bishop Circle West, Dexter, MI 48130

CERTIFICATION OF CALIBRATION



No. 66916



Date Of Calibration: 17-Jun-2025

Certificate Number: G501744_10/38806

Issued by: QED Environmental Systems Inc.

Non Accredited results:

Pressure Transducers (inches of water column)					
Transducer	Certified (Low)	Reading (Low)	Certified (High)	Reading (High)	Accuracy
Relative	0"	0"	40"	40.53"	2.0"

Barometer (mbar)	
Reference	Instrument Reading
0975 mbar / 28.80 "Hg	0976 mbar / 28.82 "Hg

As received gas check readings:

Methane (CH4)	
Certified Gas (%)	Instrument Reading (%)
5.0	5.4
15.0	15.8
60.0	61.0

Carbon Dioxide (CO2)	
Certified Gas (%)	Instrument Reading (%)
5.0	5.1
15.0	15.2
40.0	40.4

Oxygen (O2)	
Certified Gas (%)	Instrument Reading (%)
21.3	0.8

As received Gas readings recorded at: 32.3 °C/90.1 °F
 As received Barometric Pressure recorded at: 23.1 °C/73.5 °F

As received gas check readings are only recorded if the instrument is received in a working condition. Where the instrument is received damaged no reading can be taken.

Date of Issue : 18 Jun 2025

Approved By Signatory

Chris Fleenor

Laboratory Inspection

The calibration results published in this certificate were obtained using equipment capable of producing results that are traceable through NIST to the International System of Units (SI). Certification only applies to results shown. This certificate may not be reproduced other than in full, except with the prior written approval of the issuing laboratory.

Calibration Instance: 118

IGC Instance: 118

Page 3 of 3 | LP015LNANIST-1.1

www.qedenv.com (800) 624-2026 info@qedenv.com

QED Environmental Systems Inc. 2355 Bishop Circle West, Dexter, MI 48130

Appendix 4.1

Implementation Status of Environmental Mitigation Measures

Implementation Status of Environmental Mitigation Measures (Construction Phase)

EM&A Log Ref	Recommended Mitigation Measures	Status
Air Quality		
D1	Water spraying every hour on exposed worksites and haul road	Implemented
D2	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation	Implemented
	The following dust suppression measures should be incorporated to control the dust nuisance throughout the construction phase:	
	<ul style="list-style-type: none"> Water spraying on any dusty materials before loading and unloading, stockpile of dusty materials, area where demolition works is carried out, area where excavation or earth moving activities are carried out, and any unpaved main haul road 	Implemented
	<ul style="list-style-type: none"> Adoption of side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be used to aggregate fines 	Implemented
	<ul style="list-style-type: none"> Use of regular watering to reduce dust emissions from exposed site surfaces, unpaved roads, dusty construction areas 	Implemented
	<ul style="list-style-type: none"> Provide effective dust screens, sheeting, or netting to enclose any scaffolding built around the perimeter of a building 	Implemented
	<ul style="list-style-type: none"> Prevent placing dusty material storage piles near ASRs 	Implemented
D3	<ul style="list-style-type: none"> Cover or shelter any stockpile of dusty materials 	ET had reminded the Contractor on 29 th October 2024 weekly site inspection and is awaiting an update.
	<ul style="list-style-type: none"> Provide vehicle washing facilities at all site exits to wash away any dusty materials from vehicle body and wheels before they leave the site 	Implemented
	<ul style="list-style-type: none"> Cover any dusty load on vehicles before they leave the site 	Implemented
	<ul style="list-style-type: none"> Loading, unloading, transfer, handling, or storage of bulk cement or dry pulverized fuel ash shall be carried out in a totally enclosed system or facility, and any vent or exhaust shall be fitted with an effective fabric filter or equivalent air pollution control system 	Implemented
	<ul style="list-style-type: none"> Properly treat exposed earth, such as by compacting or hydroseeding, within 6 months after the last construction activity 	Implemented
	<ul style="list-style-type: none"> When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the Project Site boundary with provision for public crossing 	Hoarding erection is completed.
D4	Implement regular dust monitoring under EM&A programme during the construction stage.	Implemented
D5	A 3m high hoarding at the northern boundary of the Project Site during construction stage.	Hoarding erection is completed.
D6	When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the Project Site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period	Hoarding erection is completed.
Noise		
	Implement the following good site management practices:	
	<ul style="list-style-type: none"> only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme 	Implemented
N1	<ul style="list-style-type: none"> machines and plant (such as trucks, breakers) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum 	Implemented
	<ul style="list-style-type: none"> plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby Noise Sensitive Receivers (NSRs) 	Implemented

EM&A Log Ref	Recommended Mitigation Measures	Status
	<ul style="list-style-type: none"> silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works 	Implemented
	<ul style="list-style-type: none"> mobile plant should be sited as far away from NSRs as possible and practicable 	Implemented
	<ul style="list-style-type: none"> material stockpiles, site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities 	Implemented
N2	<p>Use of quiet plant which should be made reference to the Powered Mechanical Equipment (PME) listed in the Quality Powered Mechanical Equipment (QPME) / other commonly used PME listed in Environmental Protection Department (EPD) web pages as far as possible which includes the Sound Power Level (SWLs) for specific quiet PME.</p> <p>Require the Contractor to independently verifies the noise level of the plant proposed to be used and demonstrate that the plant proposed to be used on the Project Site meets the requirements.</p>	Implemented
N3	Install movable temporary noise barriers (typical design is wooden framed barrier with a small-cantilevered upper portion of superficial density no less than 7kg/m ² on a skid footing with 25mm thick internal sound absorptive lining) in order to achieve a minimum 5 dB(A) reduction for movable plant.	Implemented
N4	Coordinate with contractors of other concurrent projects such as "Upgrading of Sewage Pumping Station and Sewerage along Ting Kok Road" to schedule and avoid overlapping of major noisy construction activities.	"Upgrading of Sewage Pumping Station and Sewerage along Ting Kok Road" is completed.
N5	Carry out construction noise monitoring in accordance with the EM&A Manual.	Implemented
Water Quality		
	<p>General Site Operation</p> <p>To reduce the potential water quality impact due to construction site runoff, the following good site practices in accordance to Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94) should be implemented to avoid potential adverse water quality impacts:</p>	
	<ul style="list-style-type: none"> Installation of temporary storage tanks to treat construction surface runoff. Once one of the water storage tanks are completed, use the water storage tank for sedimentation. 	Implemented
	<ul style="list-style-type: none"> Construct perimeter cut-off drains to direct off-site water around the site and provide channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers on site to direct stormwater to silt removal facilities. 	Implemented
	<ul style="list-style-type: none"> Implementation of dikes or embankments for flood protection and provide temporary ditches to facilitate the runoff discharge into an appropriate watercourse, through a silt/sediment trap. 	Implemented
W1	<ul style="list-style-type: none"> Design efficient silt removal facilities based on the guidelines in Appendix A1 of ProPECC PN 1/94. 	Implemented
	<ul style="list-style-type: none"> Schedule construction works to minimize surface excavation works during the rainy seasons (April to September). Complete and vegetate all exposed earth areas as soon as possible after earthworks have been completed. 	Implemented
	<ul style="list-style-type: none"> Inspect and maintain all drainage facilities and erosion and sediment control structures regularly to ensure proper and efficient operation at all times and particularly following rainstorms. 	Implemented
	<ul style="list-style-type: none"> Implementation of measures to minimize the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, it should be dug and backfilled in short sections wherever practicable. 	Implemented
	<ul style="list-style-type: none"> Cover all construction materials at temporary storage area with tarpaulin or similar fabric during rainstorms and implementation of measures to prevent the washing away of construction materials, soil, silt or debris into any drainage system. 	ET had reminded the Contractor on 29 th October 2024 weekly site

EM&A Log Ref	Recommended Mitigation Measures	Status
		inspection and is awaiting an update.
	<ul style="list-style-type: none"> Cover manholes (including newly constructed ones) adequately and seal temporarily to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. 	Implemented
	<ul style="list-style-type: none"> Take precautions at any time of year when rainstorms are likely. The actions to be taken based on the guidelines in Appendix A2 of ProPECC PN 1/94. 	Implemented
	<ul style="list-style-type: none"> Clean all vehicles and plant before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads and provide adequately designed and sited wheel washing facilities at every construction site exit where practicable. 	Implemented
	<ul style="list-style-type: none"> Provide oil interceptors in the drainage system downstream of any oil/fuel pollution sources. Empty and clean the oil interceptors regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage." 	No oil/fuel pollution sources observed during reporting period, so no oil interceptors provided.
	<ul style="list-style-type: none"> Collect, handle and dispose construction solid waste, debris and rubbish on site to avoid water quality impacts. 	Implemented
	<ul style="list-style-type: none"> Provide locks for all fuel tanks and storage areas and locate on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby. 	Implemented
	<ul style="list-style-type: none"> A 300mm bund wall is also recommended along the seawall. 	Implemented
	<p>Accidental Spillage of Chemicals</p> <p>To reduce the potential water quality impact due to accidental spillage of chemicals, the following mitigation measures should be implemented to avoid potential adverse water quality impacts:</p>	
	<ul style="list-style-type: none"> Properly sort and contain the chemicals used during construction, such as fuel, oil, solvents and lubricants in a designated area with secondary containment to prevent spillage and contamination of the nearby water environment. 	Implemented
W2	<ul style="list-style-type: none"> Locate any maintenance activities and workshops with chemicals use away from watercourses on hard standings within a bunded area and provide sumps and oil interceptors as appropriate. 	Implemented
	<ul style="list-style-type: none"> The Contractor shall register as a chemical waste producer and employ licensed collector for collection of chemical waste from the construction site. Any chemical waste generated shall be managed in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. 	The Contractor had registered for chemical waste producer. No chemical waste produced during reporting period.
	<p>Sewage from workforce</p> <p>To mitigate the water quality impacts of sewage arising from the on-site construction workers, the following measures should be implemented:</p>	
W3	<ul style="list-style-type: none"> Provide temporary sanitary facilities, e.g. portable chemical toilets to collect the sewage. Regular collection by licensed collectors should be arranged. 	Implemented
	<ul style="list-style-type: none"> Post notices at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the surrounding environment during the construction phase of the Project. 	Implemented
	Waste Management	
	<p>Good Site Practices</p> <p>The following good site practices are recommended throughout the construction activities:</p>	
WM1	<ul style="list-style-type: none"> nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site 	Implemented

EM&A Log Ref	Recommended Mitigation Measures	Status
	<ul style="list-style-type: none"> training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling 	Implemented
	<ul style="list-style-type: none"> provision of sufficient waste disposal points and regular collection for disposal 	Implemented
	<ul style="list-style-type: none"> appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers 	Implemented
	<ul style="list-style-type: none"> regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors 	Implemented
	<ul style="list-style-type: none"> prepare a Waste Management Plan (WMP) in accordance with the ADV-19 Practice Note for Authorized Persons and Registered Structural Engineers on Construction and Demolition Waste, which include the mitigation measures proposed in the EIA and EM&A Manual, and submit to the Engineer for approval 	Implemented
	<p>Waste Reduction Measures</p> <p>Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction:</p>	
	<ul style="list-style-type: none"> segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal 	Implemented
WM2	<ul style="list-style-type: none"> proper storage and site practices to minimize the potential for damage and contamination of construction materials 	Implemented
	<ul style="list-style-type: none"> plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste 	Implemented
	<ul style="list-style-type: none"> sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.) 	Implemented
	<ul style="list-style-type: none"> provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling 	Implemented
	<p>Storage, Collection and Transportation of Waste</p> <p>The following recommendation should be implemented to minimize the impacts:</p>	
	<ul style="list-style-type: none"> non-inert C&D materials such as top soil should be handled and stored well to ensure secure containment of the materials 	Implemented
	<ul style="list-style-type: none"> stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away 	ET had reminded the Contractor on 29 th October 2024 weekly site inspection and is awaiting an update.
	<ul style="list-style-type: none"> different locations should be designated to stockpile each material to enhance reuse 	Implemented
WM3	<ul style="list-style-type: none"> remove waste in timely manner 	Implemented
	<ul style="list-style-type: none"> employ the trucks with cover or enclosed containers for waste transportation 	Implemented
	<ul style="list-style-type: none"> obtain relevant waste disposal permits from the appropriate authorities 	Implemented
	<ul style="list-style-type: none"> disposal of waste should be done at licensed waste disposal facilities 	Implemented
	<ul style="list-style-type: none"> all dumping trucks engaged on site be equipped with GPS or equivalent system for tracking and monitoring of their travel routings and parking locations by Environmental Team (ET) and Independent Environmental Checker (IEC) to prohibit illegal dumping and landfilling of materials 	Implemented
	<ul style="list-style-type: none"> keep record and analysis of data collected by GPS or equivalent system relating to travel routings and parking locations of dump trucks engaged on site 	Implemented

EM&A Log Ref	Recommended Mitigation Measures	Status
WM4	C&D Materials Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public fill reception facilities areas or reclamation sites. The following mitigation measures should be implemented in handling the C&D materials:	Implemented
	<ul style="list-style-type: none"> maintain temporary storage locations and reuse excavated fill material for backfilling 	Implemented
	<ul style="list-style-type: none"> carry out on-site sorting 	Implemented
	<ul style="list-style-type: none"> make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate 	Implemented
	<ul style="list-style-type: none"> implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified The recommended C&D materials handling should include:	Implemented
	<ul style="list-style-type: none"> on-site sorting of C&D materials 	Implemented
WM5	<ul style="list-style-type: none"> reuse of C&D materials 	Implemented
	The acceptance criteria of inert C&D materials to public fill reception facilities are subject to the fill management authority of CEDD.	
	Use of Standard Formwork and Planning of Construction Materials purchasing	Implemented
<ul style="list-style-type: none"> Standard formwork should also be used as far as practicable to minimise the arising of non-inert C&D materials 	Implemented	
<ul style="list-style-type: none"> Use of more durable formwork (e.g. metal hoarding) or plastic facing should be encouraged in order to enhance the possibility of recycling 	Implemented	
<ul style="list-style-type: none"> Purchasing of construction materials should be carefully planned in order to avoid over ordering and wastage 	Implemented	
WM6	General Refuse	Implemented
	<ul style="list-style-type: none"> General refuse should be stored in enclosed bins separately from construction and chemical wastes. 	Implemented
	<ul style="list-style-type: none"> Recycling bins should also be placed to encourage recycling 	Implemented
	<ul style="list-style-type: none"> Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean 	Implemented
<ul style="list-style-type: none"> A reputable waste collector should be employed to remove general refuse on a daily basis 	Implemented	
WM7	Chemical Waste	
	Reduce the generation quantities or select a chemical type of less impact on environment, health and safety as far as possible If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producer. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste collector. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation	Implemented
WM8	Felled Trees, Twigs and Branches	
	Felled trees, twigs and branches can be shredded into smaller particles of appropriate size which can be used as mulch. Mulch is applied to the soil surface modifying the soil environment and enhancing plant growth.	Implemented
Landfill Gas Hazards		
LFG1	General Site Safety	
	<ul style="list-style-type: none"> Appointment of Safety Officer, who has been trained in use of gas detection equipment and LFG related hazards, should be present on site throughout the ground works phase. The Safety Officer should be provided with an intrinsically safe portable instrument appropriately calibrated and capable of measuring the following gases: <ul style="list-style-type: none"> CH4: 0-100% LEL and 0-100% v/v; • CO2: 0-100% v/v; and • O2: 0-100% v/v. 	Implemented

EM&A Log Ref	Recommended Mitigation Measures	Status
	<ul style="list-style-type: none"> Those staff who work in, or have responsibility for "at risk" areas, including all excavation workers, supervisors and engineers working within the Consultation Zone, should receive appropriate training on working in areas susceptible to LFG, fire and explosion hazards. 	Implemented
	<ul style="list-style-type: none"> An excavation procedure or code of practice to minimise LFG related risk should be devised and carried out by the Safety Officer. 	Implemented
	<ul style="list-style-type: none"> No worker should be allowed to work alone at any time in or near to any excavation. At least one other worker should be available to assist with a rescue if needed. 	Implemented
	<ul style="list-style-type: none"> Smoking, naked flames and other source of ignition should be prohibited within 15m of any excavation or ground-level confined space. "No Smoking", "No Naked Flame" and "Potential Hazard of Landfill Gas" notices in Chinese and English should be posted prominently around the Project Site. 	Implemented
	<ul style="list-style-type: none"> Welding, flame-cutting or other hot works may only be carried out in trenches or confined spaces when controlled by a "permit to work" procedure, properly authorised by Safety Officer. 	Implemented
	<ul style="list-style-type: none"> Ground level construction plant should be fitted with vertical exhausts at least 0.6m above ground level and with spark arrestors. 	Implemented
	<ul style="list-style-type: none"> Any electrical equipment, such as motors and extension cords, should be intrinsically safe. 	Implemented
	<ul style="list-style-type: none"> During piping assembly or conduiting construction, all valves/seals should be closed immediately after installation. As construction progresses, all valves/seals should be closed as installed to prevent the migration of gases through the pipeline/conduit. All piping/conduiting should be capped at the end of each working day. 	Implemented
	<ul style="list-style-type: none"> Frequency and location of LFG monitoring within excavation area should be determined prior to commencement of works. LFG monitoring in excavations should be conducted at no more than 10mm from exposed ground surface. 	Implemented
	<ul style="list-style-type: none"> Temporary facilities such as mobile site offices, equipment stores, mess rooms etc. should be raised clear of the ground. If buildings are raised clear of the ground, a minimum, clear separation distance (as measured from the highest point on the ground surface to the underside of the lowest floor joist) should be 500mm." 	Implemented
	<ul style="list-style-type: none"> Adequate fire extinguishers and breathing apparatus sets should be made available on site and appropriate training given in their use. 	Implemented
	<ul style="list-style-type: none"> Fire drills should be organised at not less than six months intervals. 	Implemented
	Site Safety for Drilling	
	<ul style="list-style-type: none"> Specialist Contractor should provide proper personal protective equipment (PPE) to the construction workers. 	Implemented
	The following safety equipment shall also be provided by Specialist Contractor at all times during the drilling:	
	<ul style="list-style-type: none"> no smoking signs, to be placed prominently adjacent to the drilling area; 	Implemented
	<ul style="list-style-type: none"> portable fire extinguisher; 	Implemented
	<ul style="list-style-type: none"> high visibility clothing to be worn by all drilling operatives; and 	Implemented
LFG2	<ul style="list-style-type: none"> additional protective clothing should include stout industrial boots (with steel toe cap and insole), plastic hard hats, heavy duty waterproof industrial groves. 	Implemented
	<ul style="list-style-type: none"> When drilling on landfill sites, all spoil obtained from the borehole should be stockpiled alongside the borehole and disposed of (to an appropriately licensed disposal site) at the end of the working day. At the end of the working day all vehicles, the drilling rig and any hand tools should be hosed-down with clean water to remove deposits of excavated spoil. Suitable guards or barriers should be placed around the excavation or borehole to prevent access by unauthorised persons. 	Implemented

EM&A Log Ref	Recommended Mitigation Measures	Status
	<ul style="list-style-type: none"> One person should be present at all times during drilling operations, with the sole responsibility of assuring the observance of all safety procedures. This person should be trained in the use of all recommended safety equipment. 	Implemented
	<ul style="list-style-type: none"> Smoking should be prohibited anywhere on a landfill site and within 15 metres of a boring or excavation at any locations within the Consultation Zone. 	Implemented
	<ul style="list-style-type: none"> For large diameter boreholes, a working platform should be placed over the hole which will prevent accidental entry into the hole by operatives. 	Implemented
	<ul style="list-style-type: none"> No worker should be allowed to work alone at any time near the edge of the well under construction. Another worker should always be present, beyond the area considered to be subject to the possible effects of landfill gas or cave-in. 	Implemented
	<ul style="list-style-type: none"> Periodically during the well construction, the work areas should be monitored for levels of methane. 	Implemented
	<ul style="list-style-type: none"> If the well construction is not completed by the end of the working day, the hole should be covered with a plate of sufficient overlap to prevent access to the hole and sufficient structural strength to support expected loads. The plate should be weighted down to discourage removal and, on landfill sites, the edges of the plate should be covered with sufficient depth of wet soil to prevent escape of gas. 	Implemented
	<ul style="list-style-type: none"> All pipes or casings should be capped at the end of each working day. 	Implemented
	<ul style="list-style-type: none"> Engine-driven rigs should have vertical exhaust stacks discharging not less than 1.5m above ground level and should have speed limits to prevent engine run away on ingested gas. 	Implemented
	<ul style="list-style-type: none"> Diesel engine air-intakes should also be located not less than 1.5m above ground level. 	Implemented
	<ul style="list-style-type: none"> Any electrical equipment should be intrinsically safe. 	Implemented
	Site Safety for Well Installation	
	<ul style="list-style-type: none"> To prevent uncontrolled gas release and to protect personnel from the risk of falling into the borehole, the open borehole should be covered with a sheet or plate strong enough to support personnel and having an overlap all round the borehole. 	Implemented
LFG3	<ul style="list-style-type: none"> The drilling rig, boring machine or excavator should remain in place over the borehole and could be used as a support to assist placement of the casing. 	Implemented
	<ul style="list-style-type: none"> The upper end of the well casing should be sealed, preferably with a fused or screwed end cap or alternatively with an inflatable bag type flow stopper, until the permanent headworks/monitoring tap is fitted. Landfill gas must not be allowed to vent freely at the site surface. 	Implemented
	Ecology	
EC1	Preservation of existing tree groups at various locations within the Project Site, covering some of the tree groups used by Collared Crow and Black Kite as roosting sites. These included a major tree group at the southern end of the Project Site which was more frequently used by Collared Crows.	Implemented
EC2	Erection of protective fencing without foundations for the major preserved tree groups	Implemented
EC3	Phasing of construction works and works areas	Implemented
EC4	The use of powered mechanical equipment will be stopped at one hour before sunset at Area 3, eastern part of area 2 and the Ancillary Facilities	Implemented
EC5	In situ preservation of the two individuals of Incense Tree <i>Aquilaria sinensis</i> recorded within the Project Site Should further individuals of Incense Trees be found and having direct conflict with the golf course layout, preparation of transplantation plan prior to site formation;	Implemented
EC6	Planting of new trees: Upon completion of site formation at each phase, landscape planting will be implemented immediately before the beginning of next phase such that new tree groups aiming for roosting site provision will be planted before site clearance in the next phase.	Implemented

EM&A Log Ref	Recommended Mitigation Measures	Status
EC7	There will be no marine works and marine traffic arising from the Project to avoid potential impact on the marine habitats of conservation importance (e.g. Ting Kok SSSI).	Implemented
EC8	Implementation of good site practices as described in Practice Note for Professional Persons on Construction Site Drainage, EPD, 1994 (ProPECC PN 1/94).	Implemented
EC9	A temporary drainage system should be installed to intercept all construction runoff and divert it to water storage tanks.	Implemented
EC10	Schedule construction works to minimise surface excavation works during the rainy seasons (April to September). Complete and vegetate all exposed earth areas as soon as possible after earthworks have been completed.	Implemented
EC11	During construction phase, roost surveys should be conducted on the Project Site to monitor utilisation of the preserved tree groups by Collared Crow and Black Kite.	Implemented
EC12	The mitigation mentioned in water quality impact assessment should be implemented to avoid/ minimize impact to marine ecology due to deterioration of water quality.	Implemented
EC13	Site inspections and water quality monitoring during construction phase shall be carried out to monitor any malpractice leading to deterioration of water quality of the surrounding which may in turn affect marine ecology.	Implemented
Fisheries		
F1	The mitigation mentioned in water quality impact assessment should be implemented to avoid/ minimize impact to fisheries resources due to deterioration of water quality.	Implemented
F2	Site inspections during construction phase shall be carried out at least once per week to monitor any malpractice leading to deterioration of water quality of the surrounding which may in turn affect the fisheries resources. The proposed construction phase water quality monitoring programme stated in Section 6 should cover the closest FCZ (i.e. Yim Tin Tsai FCZ)	Implemented
Landscape		
CP1 Preservation of Existing Vegetation		
CP1.1	Avoid disturbance to the existing trees and vegetation as far as practicable within the Project Site.	Implemented
CP1.2	Creation of "Tree Protection Zone" around trees/tree groups to be retained and to be fenced off from construction works.	Implemented
CP1.3	Prohibition of the runoff from construction activities, the storage of materials including fuel, the movement of construction vehicles, and the refuelling and washing of equipment including concrete mixers within the Tree Protection Zone.	Implemented
CP1.4	All works affecting the trees identified for retention and transplantation will be carefully monitored. This includes the key stages in the preparation of the tree transplanting, the implementation of protection measures and health monitoring throughout the construction period.	Implemented
CP1.5	Detailed landscape and tree preservation proposals will be submitted to the relevant government departments for approval.	Implemented
CP1.6	The tree preservation works should be implemented by qualified softworks contractor. Works will be inspected by a competent person of the ET. A tree protection specification would be included within the contract documents.	Implemented
CP2 Implementation of Mitigation Planting and Planting Species Selection		
CP2.1	Replanting of existing/ disturbed vegetation will be undertaken at the earliest possible stage of the construction phase of the Project.	Implemented
CP2.2	Predominantly use of native or locally adopted tree species supplement with ornamental species and broadleaf plant species in the planting design.	Implemented
CP2.3	Proposed mitigation planting will not only be limited to conventional amenity planting, but also consider alternative greening measures such as vertical greening for screening and softening of the built structures and green roof on built structures for enhancing the visual amenity. Small shrub, climbing plants, turf and groundcover shall be used in specific locations where technically feasible.	Implemented
CP2.4	The tree planting works should be implemented by qualified softworks contractor and inspected by the ET/competent person with horticultural works experiences. A tree planting specification would be included within the contract documents.	Implemented
CP3 Transplantation of Existing Trees		

EM&A Log Ref	Recommended Mitigation Measures	Status
CP3.1	The tree transplanting works should be implemented by qualified softworks contractors and inspected by the ET/competent person with horticultural works experiences. A tree protection / transplanting specification would be included within the contract documents.	Implemented
CP3.2	Approximately 91 nos. existing trees to be transplanted, majority of them shall be relocated to future planting areas within the Project Site near the preserved trees.	Implemented
CP3.3	Trees will be directly transplanted to the final recipient site. Advance tree transplanting works before construction or at early stage of construction phase.	Implemented
CP3.4	Phased segmental root pruning for preparation of tree transplanting over a suitable period (determined by species and size).	Implemented
CP3.5	Pruning of the branches of transplanted trees to be based on the principle of crown thinning that would maintain their original tree form and amenity value.	Implemented
CP3.6	The implementation programme for the Project will reserve enough time for the advance tree transplanting preparation works.	Implemented
CP3.7	Detailed tree transplanting proposals will be submitted to the relevant government departments for approval.	Implemented
CP4 Minimisation of Topographical Changes		
CP4.1	Potential impact on slope profile of the Project Site will be minimised as far as possible through import of soil mix for necessary site levelling of golf playing area and association of planting works and to minimise adding extensive loading and affect the protective layer of land fill underneath.	Implemented
CP5 Protection of Coastline		
CP5.1	The existing coastline will be maintained without any alteration. Responsive access road alignment of using the existing maintenance track at seashore to minimise disturbance of vegetation and the coastline.	Implemented
Visual		
CPV1 Preservation of Existing Vegetation		
CPV1.1	The tree preservation proposals will coordinate with the layout and design of the engineering and architectural layout at detailed design stage.	Implemented
CPV2 Works Area and Temporary Works Areas		
CPV2.1	The landscape of the works areas will be restored to their original condition or enhanced through the introduction of new amenity planting areas following the completion of the construction phase or in phase when the planting areas are ready	Implemented
CPV2.2	Optimise the construction sequence and construction programme.	Implemented
CPV2.3	Construction site controls will be enforced including the storage of materials, the location and appearance of site accommodation and site storage; and the careful design of site lighting.	Implemented
CPV2.4	Hoarding designed with recessive colour shall be set up around the construction site providing screening effect for the construction works.	Hoarding erection is completed.
CPV2.5	The site office or temporary above-ground structures shall be sited at less visual prominent locations.	Implemented
CPV3 Coordination with Concurrent Projects		
CPV3.1	Coordinated implementation programme with concurrent projects.	Implemented
EM&A Project		
EM1	An Independent Environmental Checker needs to be employed as per the EM&A Manual	Implemented
EM2	1) An Environmental Team needs to be employed as per the EM&A Manual 2) An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in the EM&A Manual are fully complied with	Implemented

Appendix 5.1

Monitoring Data

DM-1

Date	Weather Condition	Time	Hour	Mass Concentration ($\mu\text{g}/\text{m}^3$)
5/1/2026	Fine	13:08	1st	39
5/1/2026	Fine	14:08	2nd	41
5/1/2026	Fine	15:08	3rd	41
10/1/2026	Cloudy	13:30	1st	33
10/1/2026	Cloudy	14:30	2nd	39
10/1/2026	Cloudy	15:30	3rd	33
16/1/2026	Fine	13:11	1st	36
16/1/2026	Fine	14:11	2nd	39
16/1/2026	Fine	15:11	3rd	44
22/1/2026	Cloudy	09:28	1st	47
22/1/2026	Cloudy	10:28	2nd	36
22/1/2026	Cloudy	11:28	3rd	44
28/1/2026	Fine	13:02	1st	55
28/1/2026	Fine	14:02	2nd	62
28/1/2026	Fine	15:02	3rd	65

Min 33
Max 65

DM-2a

Date	Weather Condition	Time	Hour	Mass Concentration ($\mu\text{g}/\text{m}^3$)
5/1/2026	Fine	13:40	1st	45
5/1/2026	Fine	14:40	2nd	45
5/1/2026	Fine	15:40	3rd	43
10/1/2026	Cloudy	13:01	1st	51
10/1/2026	Cloudy	14:01	2nd	43
10/1/2026	Cloudy	15:01	3rd	53
16/1/2026	Fine	13:43	1st	33
16/1/2026	Fine	14:43	2nd	35
16/1/2026	Fine	15:43	3rd	35
22/1/2026	Cloudy	09:02	1st	47
22/1/2026	Cloudy	10:02	2nd	44
22/1/2026	Cloudy	11:02	3rd	38
28/1/2026	Fine	13:39	1st	33
28/1/2026	Fine	14:39	2nd	35
28/1/2026	Fine	15:39	3rd	36

Min 33
Max 53



DM-3a


Date	Weather Condition	Time	Hour	Mass Concentration ($\mu\text{g}/\text{m}^3$)
5/1/2026	Fine	13:54	1st	42
5/1/2026	Fine	14:54	2nd	40
5/1/2026	Fine	15:54	3rd	45
10/1/2026	Cloudy	13:14	1st	36
10/1/2026	Cloudy	14:14	2nd	42
10/1/2026	Cloudy	15:14	3rd	47
16/1/2026	Fine	13:56	1st	38
16/1/2026	Fine	14:56	2nd	32
16/1/2026	Fine	15:56	3rd	36
22/1/2026	Cloudy	09:15	1st	64
22/1/2026	Cloudy	10:15	2nd	62
22/1/2026	Cloudy	11:15	3rd	53
28/1/2026	Fine	13:59	1st	33
28/1/2026	Fine	14:59	2nd	31
28/1/2026	Fine	15:59	3rd	30

Min 30
Max 64

Summary of Construction Phase 1-hour TSP Monitoring Results

Monitoring Stations	TSP Concentration, $\mu\text{g}/\text{m}^3$	
	Average	Range
DM-1	44	33 - 65
DM-2a	41	33 - 53
DM-3a	42	30 - 64





NM-1a (30 minutes between 0700 and 1900)



Start Date	Time	LAeq(dB(A))	LA90(dB(A))	LA10(dB(A))	Remark(s)
5/1/2026	13:55	68.3	66.5	70.5	
16/1/2026	13:52	65.7	63.0	67.5	
22/1/2026	09:44	69.4	66.0	71.5	
28/1/2026	13:53	63.3	61.5	65.0	

NM-2 (30 minutes between 0700 and 1900)

Start Date	Time	LAeq(dB(A))	LA90(dB(A))	LA10(dB(A))	Remark(s)
5/1/2026	14:53	62.4	60.5	64.0	
16/1/2026	14:58	64.7	62.5	66.0	
22/1/2026	10:33	66.9	60.5	70.0	
28/1/2026	14:58	67.8	64.5	69.5	

Summary of Construction Phase Noise Monitoring Results**LAeq (30 mins) between 0700 and 1900**

Monitoring Station ID	Location	dB(A)		
		Min	Max	Average
NM-1a	Fortune Garden	63.3	69.4	67.3
NM-2	Village House at 53 Ting Kok Road	62.4	67.8	65.9





Provision of Environmental Team Services for the Proposed Golf Course Development at Tai Po Lot No.246 Shuen Wan

Date	Time	Weather Condition	Sea Condition	Tide	Location	Sampling Depth	(m)	Water Temperature			DO Saturation			DO			Salinity			pH			Turbidity			Suspended Solids			
								°C			%			mg/L			ppt			-			NTU			mg/L			
								Water Temp. R1	Water Temp. R2	Water Temp. Average	DO Sat. R1	DO Sat. R2	DO Sat. Average	DO R1	DO R2	DO Depth-Average	Salinity R1	Salinity R2	Salinity Average	pH R1	pH R2	pH Average	Tur. R1	Tur. R2	Tur. Average	SS ⁽¹⁾ R1	SS ⁽¹⁾ R2	SS Average	
30/1/2026	11:00	Fine	Calm	Mid Ebb	WM-1	Surface	1.0	19.45	19.45	19.45	110.1	110.3	110.2	8.01	8.03	8.02	39.39	39.39	39.39	7.99	7.99	7.99	2.62	2.64	2.48	17	16	17	
30/1/2026				Mid Ebb	WM-1	Middle																							
30/1/2026				Mid Ebb	WM-1	Bottom	4.5	19.32	19.32	19.32	109.4	109.6	109.5	7.98	8.00	7.99	39.47	39.47	39.47	8.14	8.14	8.14	2.31	2.35	2.48	17	16	17	
30/1/2026	11:25	Fine	Calm	Mid Ebb	WM-2	Surface	1.0	19.36	19.36	19.36	113.0	113.2	113.1	8.24	8.26	8.08	39.48	39.48	39.48	8.21	8.21	8.21	2.30	2.32	2.21	17	17	16	
30/1/2026				Mid Ebb	WM-2	Middle	3.3	19.22	19.22	19.22	108.1	108.4	108.3	7.89	7.92		39.62	39.62	39.62	8.19	8.19	8.19	2.48	2.50	2.21	15	16	16	
30/1/2026				Mid Ebb	WM-2	Bottom	5.5	19.06	19.06	19.06	105.5	105.7	105.6	7.72	7.74	7.73	39.73	39.73	39.73	8.19	8.19	8.19	1.83	1.85	2.21	16	15	16	
30/1/2026	14:35	Fine	Calm	Mid Flood	WM-1	Surface	1.0	19.46	19.46	19.46	103.1	103.4	103.3	7.51	7.54	7.53	39.21	39.21	39.21	8.02	8.02	8.02	2.18	2.16	2.18	17	16	17	
30/1/2026				Mid Flood	WM-1	Middle																							
30/1/2026				Mid Flood	WM-1	Bottom	4.6	19.32	19.32	19.32	111.1	111.4	111.3	8.10	8.13	8.12	39.47	39.47	39.47	8.17	8.17	8.17	2.16	2.20	2.18	16	17	17	
30/1/2026	15:00	Fine	Calm	Mid Flood	WM-2	Surface	1.0	19.37	19.37	19.37	114.5	114.3	114.4	8.34	8.32	8.05	39.48	39.48	39.48	8.22	8.22	8.22	2.29	2.26	2.14	17	16	16	
30/1/2026				Mid Flood	WM-2	Middle	3.3	19.17	19.17	19.17	106.4	106.2	106.3	7.77	7.75		39.62	39.62	39.62	8.19	8.19	8.19	2.30	2.28	2.14	17	16	17	
30/1/2026				Mid Flood	WM-2	Bottom	5.6	19.04	19.04	19.04	104.3	104.5	104.4	7.63	7.65	7.64	39.67	39.67	39.67	8.19	8.19	8.19	1.85	1.88	2.14	16	17	17	

Notes: (1) For samples that are below reporting limit, the value is substituted with reporting limit to allow for calculation.

Summary of Water Quality Construction Phase Monitoring Results

Date	Tide	Location	DO (S&M)	DO (B)	TUR	SS
2/1/2026	Mid Ebb	WM-1	7.57	7.50	1.10	16
5/1/2026	Mid Ebb	WM-1	7.92	7.88	1.56	16
7/1/2026	Mid Ebb	WM-1	7.84	7.64	1.99	16
9/1/2026	Mid Ebb	WM-1	7.92	7.98	3.78	19
12/1/2026	Mid Ebb	WM-1	8.51	8.45	1.77	18
14/1/2026	Mid Ebb	WM-1	8.38	7.41	1.61	17
16/1/2026	Mid Ebb	WM-1	8.12	8.02	1.63	17
19/1/2026	Mid Ebb	WM-1	8.15	7.79	1.36	15
21/1/2026	Mid Ebb	WM-1	7.80	7.82	1.66	17
23/1/2026	Mid Ebb	WM-1	6.88	6.62	1.19	18
26/1/2026	Mid Ebb	WM-1	8.30	8.49	2.12	18
28/1/2026	Mid Ebb	WM-1	8.47	8.32	2.15	16
30/1/2026	Mid Ebb	WM-1	8.02	7.99	2.48	17
		AL	6.23	5.06	1.00	3
		LL	4.00	2.00	1.21	4
		Min	6.88	6.62	1.10	15
		Max	8.51	8.49	3.78	19
		Mean	7.99	7.84	1.88	17


Date	Tide	Location	DO (S&M)	DO (B)	TUR	SS
2/1/2026	Mid Flood	WM-1	7.61	7.50	1.06	16
5/1/2026	Mid Flood	WM-1	7.88	7.85	1.52	17
7/1/2026	Mid Flood	WM-1	7.81	7.69	2.07	17
9/1/2026	Mid Flood	WM-1	7.88	7.95	3.47	19
12/1/2026	Mid Flood	WM-1	8.59	8.39	1.72	17
14/1/2026	Mid Flood	WM-1	8.43	7.08	1.63	16
16/1/2026	Mid Flood	WM-1	8.16	7.99	1.57	16
19/1/2026	Mid Flood	WM-1	8.20	7.83	1.41	15
21/1/2026	Mid Flood	WM-1	7.78	7.78	1.71	16
23/1/2026	Mid Flood	WM-1	7.04	6.74	0.99	19
26/1/2026	Mid Flood	WM-1	8.34	8.51	2.08	19
28/1/2026	Mid Flood	WM-1	8.51	8.28	2.26	17
30/1/2026	Mid Flood	WM-1	7.53	8.12	2.18	17
		AL	6.36	5.46	0.96	2
		LL	4.00	2.00	1.12	3
		Min	7.04	6.74	0.99	15
		Max	8.59	8.51	3.47	19
		Mean	7.98	7.82	1.82	17

Date	Tide	Location	DO (S&M)	DO (B)	TUR	SS
2/1/2026	Mid Ebb	WM-2	7.47	7.07	0.84	15
5/1/2026	Mid Ebb	WM-2	8.09	6.84	1.32	17
7/1/2026	Mid Ebb	WM-2	7.99	7.83	2.45	17
9/1/2026	Mid Ebb	WM-2	8.19	8.01	3.43	19
12/1/2026	Mid Ebb	WM-2	8.43	7.27	1.66	17
14/1/2026	Mid Ebb	WM-2	7.66	6.79	1.41	16
16/1/2026	Mid Ebb	WM-2	7.95	6.18	1.40	16
19/1/2026	Mid Ebb	WM-2	8.07	7.74	1.27	15
21/1/2026	Mid Ebb	WM-2	7.94	7.35	1.54	17
23/1/2026	Mid Ebb	WM-2	7.54	7.11	1.84	17
26/1/2026	Mid Ebb	WM-2	8.49	7.07	1.95	18
28/1/2026	Mid Ebb	WM-2	8.41	7.86	1.96	16
30/1/2026	Mid Ebb	WM-2	8.08	7.73	2.21	16
		AL	6.10	4.92	1.31	3
		LL	5.00	2.00	1.54	3
		Min	7.47	6.18	0.84	15
		Max	8.49	8.01	3.43	19
		Mean	8.02	7.30	1.79	17


Date	Tide	Location	DO (S&M)	DO (B)	TUR	SS
2/1/2026	Mid Flood	WM-2	7.60	7.23	0.82	16
5/1/2026	Mid Flood	WM-2	8.15	6.81	1.28	17
7/1/2026	Mid Flood	WM-2	8.06	7.87	2.29	17
9/1/2026	Mid Flood	WM-2	8.21	8.07	3.44	21
12/1/2026	Mid Flood	WM-2	8.39	7.08	1.68	18
14/1/2026	Mid Flood	WM-2	7.72	6.83	1.35	17
16/1/2026	Mid Flood	WM-2	7.92	6.25	1.38	18
19/1/2026	Mid Flood	WM-2	8.07	7.70	1.36	16
21/1/2026	Mid Flood	WM-2	7.98	7.45	1.49	16
23/1/2026	Mid Flood	WM-2	7.55	7.13	1.88	18
26/1/2026	Mid Flood	WM-2	8.46	7.25	1.97	19
28/1/2026	Mid Flood	WM-2	8.43	7.72	1.92	19
30/1/2026	Mid Flood	WM-2	8.05	7.64	2.14	17
		AL	6.23	5.15	1.40	3
		LL	5.00	2.00	1.47	3
		Min	7.55	6.25	0.82	16
		Max	8.46	8.07	3.44	21
		Mean	8.04	7.31	1.77	17

Notes:


(1) For samples that are below reporting limit, the value is substituted with reporting limit to allow for calculation.




DO (S&M) (Flood)




DO (B) (Flood)




Turbidity (Flood)



SS (Flood)







Report No. : 230546WA252181



Page 1 of 2


Test Report on Analysis of Water
Information Supplied by Client

Client : TAI PO GOLF CLUB LIMITED
 Client's address : Room 802, 8th Floor, Far East Consortium Building, 121 Des Voeux Road, Central, Hong Kong
 Project : Proposed Golf Course Development at Tai Po Town Lot No. 246 Shuen Wan, Ting Kok, Tai Po
 Sample description : Twenty samples of water
 Sampling location : See table below
 Test required : Total suspended solids dried at 103°C – 105°C

Laboratory Information

Lab sample I.D. : WA252181/1-20
 Date of receipt of sample : 02/01/2026
 Date test completed : 04/01/2026
 Test method used : APHA 23rd ed, 2540D

Lab Sample ID	Sampling Location	Sampling Date	Lab Sample ID	Sampling Location	Sampling Date
WA252181/1	WM-1 /S /E	02/01/2026	WA252181/11	WM-1 /S /F	02/01/2026
WA252181/2	WM-1 /S /E Dup	02/01/2026	WA252181/12	WM-1 /S /F Dup	02/01/2026
WA252181/3	WM-1 /B /E	02/01/2026	WA252181/13	WM-1 /B /F	02/01/2026
WA252181/4	WM-1 /B /E Dup	02/01/2026	WA252181/14	WM-1 /B /F Dup	02/01/2026
WA252181/5	WM-2 /S /E	02/01/2026	WA252181/15	WM-2 /S /F	02/01/2026
WA252181/6	WM-2 /S /E Dup	02/01/2026	WA252181/16	WM-2 /S /F Dup	02/01/2026
WA252181/7	WM-2 /M /E	02/01/2026	WA252181/17	WM-2 /M /F	02/01/2026
WA252181/8	WM-2 /M /E Dup	02/01/2026	WA252181/18	WM-2 /M /F Dup	02/01/2026
WA252181/9	WM-2 /B /E	02/01/2026	WA252181/19	WM-2 /B /F	02/01/2026
WA252181/10	WM-2 /B /E Dup	02/01/2026	WA252181/20	WM-2 /B /F Dup	02/01/2026

Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 230546WA252181

Page 2 of 2



Results:

Sampling location	Testing items
	TSS, mg/L
WM-1 /S /E	16
WM-1 /S /E Dup	16
WM-1 /B /E	16
WM-1 /B /E Dup	15
WM-2 /S /E	14
WM-2 /S /E Dup	15
WM-2 /M /E	15
WM-2 /M /E Dup	16
WM-2 /B /E	15
WM-2 /B /E Dup	14
WM-1 /S /F	15
WM-1 /S /F Dup	15
WM-1 /B /F	17
WM-1 /B /F Dup	16
WM-2 /S /F	16
WM-2 /S /F Dup	17
WM-2 /M /F	16
WM-2 /M /F Dup	15
WM-2 /B /F	14
WM-2 /B /F Dup	15

QC data:

Sample ID		WA252181/1					
Testing item	Blank, mg/L	Original conc., mg/L	Duplicate result, mg/L	Repeatability range normalized	Acceptable range, %	Matrix spike, %	Acceptable range, %
TSS	<0.5	15.85	15.20	0.0419	0 - 0.24	108.00	85 ~ 115

 Supervised by : H.Y.Chan

 Certified by : 
 Approved Signatory: HO Kin Man, John
 Director

 Date : 13/11/2026
**** End of Report ****
Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 230546WA252181(1)



Page 1 of 2


Test Report on Analysis of Water
Information Supplied by Client

Client : TAI PO GOLF CLUB LIMITED
 Client's address : Room 802, 8th Floor, Far East Consortium Building, 121 Des Voeux Road, Central, Hong Kong
 Project : Proposed Golf Course Development at Tai Po Town Lot No. 246 Shuen Wan, Ting Kok, Tai Po
 Sample description : Twenty samples of water
 Sampling location : See table below
 Test required : Total suspended solids dried at 103°C – 105°C

Laboratory Information

Lab sample I.D. : WA252181(1)/1-20
 Date of receipt of sample : 05/01/2026
 Date test completed : 07/01/2026
 Test method used : APHA 23rd ed, 2540D

Lab Sample ID	Sampling Location	Sampling Date	Lab Sample ID	Sampling Location	Sampling Date
WA252181(1)/1	WM-1 /S /E	05/01/2026	WA252181(1)/11	WM-1 /S /F	05/01/2026
WA252181(1)/2	WM-1 /S /E Dup	05/01/2026	WA252181(1)/12	WM-1 /S /F Dup	05/01/2026
WA252181(1)/3	WM-1 /B /E	05/01/2026	WA252181(1)/13	WM-1 /B /F	05/01/2026
WA252181(1)/4	WM-1 /B /E Dup	05/01/2026	WA252181(1)/14	WM-1 /B /F Dup	05/01/2026
WA252181(1)/5	WM-2 /S /E	05/01/2026	WA252181(1)/15	WM-2 /S /F	05/01/2026
WA252181(1)/6	WM-2 /S /E Dup	05/01/2026	WA252181(1)/16	WM-2 /S /F Dup	05/01/2026
WA252181(1)/7	WM-2 /M /E	05/01/2026	WA252181(1)/17	WM-2 /M /F	05/01/2026
WA252181(1)/8	WM-2 /M /E Dup	05/01/2026	WA252181(1)/18	WM-2 /M /F Dup	05/01/2026
WA252181(1)/9	WM-2 /B /E	05/01/2026	WA252181(1)/19	WM-2 /B /F	05/01/2026
WA252181(1)/10	WM-2 /B /E Dup	05/01/2026	WA252181(1)/20	WM-2 /B /F Dup	05/01/2026

Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 230546WA252181(1)

Page 2 of 2



Results:

Sampling location	Testing items
	TSS, mg/L
WM-1 /S /E	17
WM-1 /S /E Dup	16
WM-1 /B /E	15
WM-1 /B /E Dup	16
WM-2 /S /E	16
WM-2 /S /E Dup	16
WM-2 /M /E	17
WM-2 /M /E Dup	18
WM-2 /B /E	18
WM-2 /B /E Dup	17
WM-1 /S /F	16
WM-1 /S /F Dup	17
WM-1 /B /F	17
WM-1 /B /F Dup	17
WM-2 /S /F	18
WM-2 /S /F Dup	17
WM-2 /M /F	17
WM-2 /M /F Dup	17
WM-2 /B /F	16
WM-2 /B /F Dup	17

QC data:

Sample ID		WA252181(1)/1					
Testing item	Blank, mg/L	Original conc., mg/L	Duplicate result, mg/L	Repeatability range normalized	Acceptable range, %	Matrix spike, %	Acceptable range, %
TSS	<0.5	16.10	16.90	0.0485	0 - 0.24	99.80	85 ~ 115

 Supervised by : H.Y.Chan

 Certified by : 
 Approved Signatory: HO Kin Man, John
 Director

 Date : 13/11/2016
**** End of Report ****
Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.
The Hong Kong Accreditation Service (HKAS) has accredited Fugro Technical Services Limited (Reg. No. HOKLAS 015) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS Directory of Accredited Laboratories. The copyright of this report is owned by Fugro Technical Services Limited. This report shall not be reproduced except in full.

Report No. : 230546WA252181(2)



Page 1 of 2


Test Report on Analysis of Water
Information Supplied by Client

Client : TAI PO GOLF CLUB LIMITED
 Client's address : Room 802, 8th Floor, Far East Consortium Building, 121 Des Voeux Road, Central, Hong Kong
 Project : Proposed Golf Course Development at Tai Po Town Lot No. 246 Shuen Wan, Ting Kok, Tai Po
 Sample description : Twenty samples of water
 Sampling location : See table below
 Test required : Total suspended solids dried at 103°C – 105°C

Laboratory Information

Lab sample I.D. : WA252181(2)/1-20
 Date of receipt of sample : 07/01/2026
 Date test completed : 09/01/2026
 Test method used : APHA 23rd ed, 2540D

Lab Sample ID	Sampling Location	Sampling Date	Lab Sample ID	Sampling Location	Sampling Date
WA252181(2)/1	WM-1 /S /E	07/01/2026	WA252181(2)/11	WM-1 /S /F	07/01/2026
WA252181(2)/2	WM-1 /S /E Dup	07/01/2026	WA252181(2)/12	WM-1 /S /F Dup	07/01/2026
WA252181(2)/3	WM-1 /B /E	07/01/2026	WA252181(2)/13	WM-1 /B /F	07/01/2026
WA252181(2)/4	WM-1 /B /E Dup	07/01/2026	WA252181(2)/14	WM-1 /B /F Dup	07/01/2026
WA252181(2)/5	WM-2 /S /E	07/01/2026	WA252181(2)/15	WM-2 /S /F	07/01/2026
WA252181(2)/6	WM-2 /S /E Dup	07/01/2026	WA252181(2)/16	WM-2 /S /F Dup	07/01/2026
WA252181(2)/7	WM-2 /M /E	07/01/2026	WA252181(2)/17	WM-2 /M /F	07/01/2026
WA252181(2)/8	WM-2 /M /E Dup	07/01/2026	WA252181(2)/18	WM-2 /M /F Dup	07/01/2026
WA252181(2)/9	WM-2 /B /E	07/01/2026	WA252181(2)/19	WM-2 /B /F	07/01/2026
WA252181(2)/10	WM-2 /B /E Dup	07/01/2026	WA252181(2)/20	WM-2 /B /F Dup	07/01/2026

Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 230546WA252181(2)

Page 2 of 2



Results:

Sampling location	Testing items
	TSS, mg/L
WM-1 /S /E	17
WM-1 /S /E Dup	16
WM-1 /B /E	16
WM-1 /B /E Dup	16
WM-2 /S /E	17
WM-2 /S /E Dup	18
WM-2 /M /E	16
WM-2 /M /E Dup	16
WM-2 /B /E	17
WM-2 /B /E Dup	16
WM-1 /S /F	18
WM-1 /S /F Dup	17
WM-1 /B /F	16
WM-1 /B /F Dup	15
WM-2 /S /F	16
WM-2 /S /F Dup	17
WM-2 /M /F	18
WM-2 /M /F Dup	17
WM-2 /B /F	16
WM-2 /B /F Dup	17

QC data:

Sample ID		WA252181(2)/1					
Testing item	Blank, mg/L	Original conc., mg/L	Duplicate result, mg/L	Repeatability range normalized	Acceptable range, %	Matrix spike, %	Acceptable range, %
TSS	<0.5	16.55	15.80	0.0464	0 - 0.24	108.60	85 ~ 115

 Supervised by : H.Y.Chan

 Certified by : 
 Approved Signatory: HO Kin Man, John
 Director

 Date : 19/11/2026
**** End of Report ****
Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 230546WA252181(3)



Page 1 of 2


Test Report on Analysis of Water
Information Supplied by Client

Client : TAI PO GOLF CLUB LIMITED
 Client's address : Room 802, 8th Floor, Far East Consortium Building, 121 Des Voeux Road, Central, Hong Kong
 Project : Proposed Golf Course Development at Tai Po Town Lot No. 246 Shuen Wan, Ting Kok, Tai Po
 Sample description : Twenty samples of water
 Sampling location : See table below
 Test required : Total suspended solids dried at 103°C – 105°C

Laboratory Information

Lab sample I.D. : WA252181(3)/1-20
 Date of receipt of sample : 09/01/2026
 Date test completed : 12/01/2026
 Test method used : APHA 23rd ed, 2540D

Lab Sample ID	Sampling Location	Sampling Date	Lab Sample ID	Sampling Location	Sampling Date
WA252181(3)/1	WM-1 /S /E	09/01/2026	WA252181(3)/11	WM-1 /S /F	09/01/2026
WA252181(3)/2	WM-1 /S /E Dup	09/01/2026	WA252181(3)/12	WM-1 /S /F Dup	09/01/2026
WA252181(3)/3	WM-1 /B /E	09/01/2026	WA252181(3)/13	WM-1 /B /F	09/01/2026
WA252181(3)/4	WM-1 /B /E Dup	09/01/2026	WA252181(3)/14	WM-1 /B /F Dup	09/01/2026
WA252181(3)/5	WM-2 /S /E	09/01/2026	WA252181(3)/15	WM-2 /S /F	09/01/2026
WA252181(3)/6	WM-2 /S /E Dup	09/01/2026	WA252181(3)/16	WM-2 /S /F Dup	09/01/2026
WA252181(3)/7	WM-2 /M /E	09/01/2026	WA252181(3)/17	WM-2 /M /F	09/01/2026
WA252181(3)/8	WM-2 /M /E Dup	09/01/2026	WA252181(3)/18	WM-2 /M /F Dup	09/01/2026
WA252181(3)/9	WM-2 /B /E	09/01/2026	WA252181(3)/19	WM-2 /B /F	09/01/2026
WA252181(3)/10	WM-2 /B /E Dup	09/01/2026	WA252181(3)/20	WM-2 /B /F Dup	09/01/2026

Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 230546WA252181(3)

Page 2 of 2



Results:

Sampling location	Testing items
	TSS, mg/L
WM-1 /S /E	19
WM-1 /S /E Dup	20
WM-1 /B /E	18
WM-1 /B /E Dup	18
WM-2 /S /E	20
WM-2 /S /E Dup	19
WM-2 /M /E	18
WM-2 /M /E Dup	19
WM-2 /B /E	20
WM-2 /B /E Dup	19
WM-1 /S /F	18
WM-1 /S /F Dup	18
WM-1 /B /F	19
WM-1 /B /F Dup	20
WM-2 /S /F	17
WM-2 /S /F Dup	18
WM-2 /M /F	20
WM-2 /M /F Dup	20
WM-2 /B /F	25
WM-2 /B /F Dup	26

QC data:

Sample ID		WA252181(3)/4					
Testing item	Blank, mg/L	Original conc., mg/L	Duplicate result, mg/L	Repeatability range normalized	Acceptable range, %	Matrix spike, %	Acceptable range, %
TSS	<0.5	17.55	18.05	0.0281	0 - 0.24	100.00	85 ~ 115

 Supervised by : H.Y.Chan

 Certified by : 
 Approved Signatory: HO Kin Man, John
 Director

 Date : 19/1/2016
**** End of Report ****
Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.
The Hong Kong Accreditation Service (HKAS) has accredited Fugro Technical Services Limited (Reg. No. HOKLAS 015) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS Directory of Accredited Laboratories. The copyright of this report is owned by Fugro Technical Services Limited. This report shall not be reproduced except in full.

Report No. : 230546WA252181(4)



Page 1 of 2


Test Report on Analysis of Water
Information Supplied by Client

Client : TAI PO GOLF CLUB LIMITED
 Client's address : Room 802, 8th Floor, Far East Consortium Building, 121 Des Voeux Road, Central, Hong Kong
 Project : Proposed Golf Course Development at Tai Po Town Lot No. 246 Shuen Wan, Ting Kok, Tai Po
 Sample description : Twenty samples of water
 Sampling location : See table below
 Test required : Total suspended solids dried at 103°C – 105°C

Laboratory Information

Lab sample I.D. : WA252181(4)/1-20
 Date of receipt of sample : 12/01/2026
 Date test completed : 14/01/2026
 Test method used : APHA 23rd ed, 2540D

Lab Sample ID	Sampling Location	Sampling Date	Lab Sample ID	Sampling Location	Sampling Date
WA252181(4)/1	WM-1 /S /E	12/01/2026	WA252181(4)/11	WM-1 /S /F	12/01/2026
WA252181(4)/2	WM-1 /S /E Dup	12/01/2026	WA252181(4)/12	WM-1 /S /F Dup	12/01/2026
WA252181(4)/3	WM-1 /B /E	12/01/2026	WA252181(4)/13	WM-1 /B /F	12/01/2026
WA252181(4)/4	WM-1 /B /E Dup	12/01/2026	WA252181(4)/14	WM-1 /B /F Dup	12/01/2026
WA252181(4)/5	WM-2 /S /E	12/01/2026	WA252181(4)/15	WM-2 /S /F	12/01/2026
WA252181(4)/6	WM-2 /S /E Dup	12/01/2026	WA252181(4)/16	WM-2 /S /F Dup	12/01/2026
WA252181(4)/7	WM-2 /M /E	12/01/2026	WA252181(4)/17	WM-2 /M /F	12/01/2026
WA252181(4)/8	WM-2 /M /E Dup	12/01/2026	WA252181(4)/18	WM-2 /M /F Dup	12/01/2026
WA252181(4)/9	WM-2 /B /E	12/01/2026	WA252181(4)/19	WM-2 /B /F	12/01/2026
WA252181(4)/10	WM-2 /B /E Dup	12/01/2026	WA252181(4)/20	WM-2 /B /F Dup	12/01/2026

Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

The Hong Kong Accreditation Service (HKAS) has accredited Fugro Technical Services Limited (Reg. No. HOKLAS 015) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS Directory of Accredited Laboratories. The copyright of this report is owned by Fugro Technical Services Limited. This report shall not be reproduced except in full.

Report No. : 230546WA252181(4)

Page 2 of 2


Results:

Sampling location	Testing items
	TSS, mg/L
WM-1 /S /E	18
WM-1 /S /E Dup	17
WM-1 /B /E	17
WM-1 /B /E Dup	18
WM-2 /S /E	18
WM-2 /S /E Dup	18
WM-2 /M /E	17
WM-2 /M /E Dup	17
WM-2 /B /E	16
WM-2 /B /E Dup	16
WM-1 /S /F	18
WM-1 /S /F Dup	17
WM-1 /B /F	16
WM-1 /B /F Dup	17
WM-2 /S /F	17
WM-2 /S /F Dup	18
WM-2 /M /F	17
WM-2 /M /F Dup	18
WM-2 /B /F	17
WM-2 /B /F Dup	18

QC data:

Sample ID		WA252181(4)/4					
Testing item	Blank, mg/L	Original conc., mg/L	Duplicate result, mg/L	Repeatability range normalized	Acceptable range, %	Matrix spike, %	Acceptable range, %
TSS	<0.5	18.30	16.90	0.0795	0 - 0.24	98.60	85 ~ 115

 Supervised by : H.Y.Chan

 Certified by : 
 Approved Signatory: HO Kin Man, John
 Director

 Date : 19/11/2026
**** End of Report ****
Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 230546WA252181(5)



Page 1 of 2


Test Report on Analysis of Water
Information Supplied by Client

Client : TAI PO GOLF CLUB LIMITED
 Client's address : Room 802, 8th Floor, Far East Consortium Building, 121 Des Voeux Road, Central, Hong Kong
 Project : Proposed Golf Course Development at Tai Po Town Lot No. 246 Shuen Wan, Ting Kok, Tai Po
 Sample description : Twenty samples of water
 Sampling location : See table below
 Test required : Total suspended solids dried at 103°C – 105°C

Laboratory Information

Lab sample I.D. : WA252181(5)/1-20
 Date of receipt of sample : 14/01/2026
 Date test completed : 16/01/2026
 Test method used : APHA 23rd ed, 2540D

Lab Sample ID	Sampling Location	Sampling Date	Lab Sample ID	Sampling Location	Sampling Date
WA252181(5)/1	WM-1 /S /E	14/01/2026	WA252181(5)/11	WM-1 /S /F	14/01/2026
WA252181(5)/2	WM-1 /S /E Dup	14/01/2026	WA252181(5)/12	WM-1 /S /F Dup	14/01/2026
WA252181(5)/3	WM-1 /B /E	14/01/2026	WA252181(5)/13	WM-1 /B /F	14/01/2026
WA252181(5)/4	WM-1 /B /E Dup	14/01/2026	WA252181(5)/14	WM-1 /B /F Dup	14/01/2026
WA252181(5)/5	WM-2 /S /E	14/01/2026	WA252181(5)/15	WM-2 /S /F	14/01/2026
WA252181(5)/6	WM-2 /S /E Dup	14/01/2026	WA252181(5)/16	WM-2 /S /F Dup	14/01/2026
WA252181(5)/7	WM-2 /M /E	14/01/2026	WA252181(5)/17	WM-2 /M /F	14/01/2026
WA252181(5)/8	WM-2 /M /E Dup	14/01/2026	WA252181(5)/18	WM-2 /M /F Dup	14/01/2026
WA252181(5)/9	WM-2 /B /E	14/01/2026	WA252181(5)/19	WM-2 /B /F	14/01/2026
WA252181(5)/10	WM-2 /B /E Dup	14/01/2026	WA252181(5)/20	WM-2 /B /F Dup	14/01/2026

Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 230546WA252181(5)

Page 2 of 2



Results:

Sampling location	Testing items
	TSS, mg/L
WM-1 /S /E	18
WM-1 /S /E Dup	16
WM-1 /B /E	17
WM-1 /B /E Dup	16
WM-2 /S /E	17
WM-2 /S /E Dup	17
WM-2 /M /E	15
WM-2 /M /E Dup	16
WM-2 /B /E	15
WM-2 /B /E Dup	14
WM-1 /S /F	15
WM-1 /S /F Dup	16
WM-1 /B /F	17
WM-1 /B /F Dup	17
WM-2 /S /F	17
WM-2 /S /F Dup	17
WM-2 /M /F	17
WM-2 /M /F Dup	18
WM-2 /B /F	16
WM-2 /B /F Dup	16

QC data:

Sample ID		WA252181(5)/1					
Testing item	Blank, mg/L	Original conc., mg/L	Duplicate result, mg/L	Repeatability range normalized	Acceptable range, %	Matrix spike, %	Acceptable range, %
TSS	<0.5	18.05	16.80	0.0717	0 - 0.24	100.00	85 ~ 115

 Supervised by : H.Y.Chan

 Certified by : 
 Approved Signatory: HO Kin Man, John
 Director

 Date : 21/1/2026
**** End of Report ****
Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 230546WA252181(6)



Page 1 of 2


Test Report on Analysis of Water
Information Supplied by Client

Client : TAI PO GOLF CLUB LIMITED
 Client's address : Room 802, 8th Floor, Far East Consortium Building, 121 Des Voeux Road, Central, Hong Kong
 Project : Proposed Golf Course Development at Tai Po Town Lot No. 246 Shuen Wan, Ting Kok, Tai Po
 Sample description : Twenty samples of water
 Sampling location : See table below
 Test required : Total suspended solids dried at 103°C – 105°C

Laboratory Information

Lab sample I.D. : WA252181(6)/1-20
 Date of receipt of sample : 16/01/2026
 Date test completed : 18/01/2026
 Test method used : APHA 23rd ed, 2540D

Lab Sample ID	Sampling Location	Sampling Date	Lab Sample ID	Sampling Location	Sampling Date
WA252181(6)/1	WM-1 /S /E	16/01/2026	WA252181(6)/11	WM-1 /S /F	16/01/2026
WA252181(6)/2	WM-1 /S /E Dup	16/01/2026	WA252181(6)/12	WM-1 /S /F Dup	16/01/2026
WA252181(6)/3	WM-1 /B /E	16/01/2026	WA252181(6)/13	WM-1 /B /F	16/01/2026
WA252181(6)/4	WM-1 /B /E Dup	16/01/2026	WA252181(6)/14	WM-1 /B /F Dup	16/01/2026
WA252181(6)/5	WM-2 /S /E	16/01/2026	WA252181(6)/15	WM-2 /S /F	16/01/2026
WA252181(6)/6	WM-2 /S /E Dup	16/01/2026	WA252181(6)/16	WM-2 /S /F Dup	16/01/2026
WA252181(6)/7	WM-2 /M /E	16/01/2026	WA252181(6)/17	WM-2 /M /F	16/01/2026
WA252181(6)/8	WM-2 /M /E Dup	16/01/2026	WA252181(6)/18	WM-2 /M /F Dup	16/01/2026
WA252181(6)/9	WM-2 /B /E	16/01/2026	WA252181(6)/19	WM-2 /B /F	16/01/2026
WA252181(6)/10	WM-2 /B /E Dup	16/01/2026	WA252181(6)/20	WM-2 /B /F Dup	16/01/2026

Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

The Hong Kong Accreditation Service (HKAS) has accredited Fugro Technical Services Limited (Reg. No. HOKLAS 015) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS Directory of Accredited Laboratories. The copyright of this report is owned by Fugro Technical Services Limited. This report shall not be reproduced except in full.

Report No. : 230546WA252181(6)

Page 2 of 2



Results:

Sampling location	Testing items
	TSS, mg/L
WM-1 /S /E	18
WM-1 /S /E Dup	17
WM-1 /B /E	17
WM-1 /B /E Dup	16
WM-2 /S /E	17
WM-2 /S /E Dup	16
WM-2 /M /E	16
WM-2 /M /E Dup	17
WM-2 /B /E	14
WM-2 /B /E Dup	15
WM-1 /S /F	15
WM-1 /S /F Dup	15
WM-1 /B /F	16
WM-1 /B /F Dup	17
WM-2 /S /F	17
WM-2 /S /F Dup	17
WM-2 /M /F	17
WM-2 /M /F Dup	18
WM-2 /B /F	20
WM-2 /B /F Dup	19

QC data:

Sample ID		WA252181(6)/1					
Testing item	Blank, mg/L	Original conc., mg/L	Duplicate result, mg/L	Repeatability range normalized	Acceptable range, %	Matrix spike, %	Acceptable range, %
TSS	<0.5	18.00	17.60	0.0225	0 - 0.24	107.20	85 ~ 115

 Supervised by : H.Y.Chan

 Certified by : 

 Approved Signatory: HO Kin Man, John
 Director

 Date : 21/1/2026
**** End of Report ****
Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 230546WA252181(7)



Page 1 of 2


Test Report on Analysis of Water
Information Supplied by Client

Client : TAI PO GOLF CLUB LIMITED
 Client's address : Room 802, 8th Floor, Far East Consortium Building, 121 Des Voeux Road, Central, Hong Kong
 Project : Proposed Golf Course Development at Tai Po Town Lot No. 246 Shuen Wan, Ting Kok, Tai Po
 Sample description : Twenty samples of water
 Sampling location : See table below
 Test required : Total suspended solids dried at 103°C – 105°C

Laboratory Information

Lab sample I.D. : WA252181(7)/1-20
 Date of receipt of sample : 19/01/2026
 Date test completed : 21/01/2026
 Test method used : APHA 23rd ed, 2540D

Lab Sample ID	Sampling Location	Sampling Date	Lab Sample ID	Sampling Location	Sampling Date
WA252181(7)/1	WM-1 /S /E	19/01/2026	WA252181(7)/11	WM-1 /S /F	19/01/2026
WA252181(7)/2	WM-1 /S /E Dup	19/01/2026	WA252181(7)/12	WM-1 /S /F Dup	19/01/2026
WA252181(7)/3	WM-1 /B /E	19/01/2026	WA252181(7)/13	WM-1 /B /F	19/01/2026
WA252181(7)/4	WM-1 /B /E Dup	19/01/2026	WA252181(7)/14	WM-1 /B /F Dup	19/01/2026
WA252181(7)/5	WM-2 /S /E	19/01/2026	WA252181(7)/15	WM-2 /S /F	19/01/2026
WA252181(7)/6	WM-2 /S /E Dup	19/01/2026	WA252181(7)/16	WM-2 /S /F Dup	19/01/2026
WA252181(7)/7	WM-2 /M /E	19/01/2026	WA252181(7)/17	WM-2 /M /F	19/01/2026
WA252181(7)/8	WM-2 /M /E Dup	19/01/2026	WA252181(7)/18	WM-2 /M /F Dup	19/01/2026
WA252181(7)/9	WM-2 /B /E	19/01/2026	WA252181(7)/19	WM-2 /B /F	19/01/2026
WA252181(7)/10	WM-2 /B /E Dup	19/01/2026	WA252181(7)/20	WM-2 /B /F Dup	19/01/2026

Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 230546WA252181(7)

Page 2 of 2



Results:

Sampling location	Testing items
	TSS, mg/L
WM-1 /S /E	15
WM-1 /S /E Dup	15
WM-1 /B /E	15
WM-1 /B /E Dup	16
WM-2 /S /E	15
WM-2 /S /E Dup	14
WM-2 /M /E	15
WM-2 /M /E Dup	16
WM-2 /B /E	14
WM-2 /B /E Dup	15
WM-1 /S /F	15
WM-1 /S /F Dup	14
WM-1 /B /F	15
WM-1 /B /F Dup	16
WM-2 /S /F	16
WM-2 /S /F Dup	15
WM-2 /M /F	16
WM-2 /M /F Dup	15
WM-2 /B /F	15
WM-2 /B /F Dup	16

QC data:

Sample ID		WA252181(7)/1					
Testing item	Blank, mg/L	Original conc., mg/L	Duplicate result, mg/L	Repeatability range normalized	Acceptable range, %	Matrix spike, %	Acceptable range, %
TSS	<0.5	14.88	14.37	0.0349	0 - 0.24	87.80	85 ~ 115

 Supervised by : H.Y.Chan

 Certified by : 
 Approved Signatory: HO Kin Man, John
 Director

 Date : 27/11/2026
**** End of Report ****
Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 230546WA252181(8)



Page 1 of 2


Test Report on Analysis of Water
Information Supplied by Client

Client : TAI PO GOLF CLUB LIMITED
 Client's address : Room 802, 8th Floor, Far East Consortium Building, 121 Des Voeux Road, Central, Hong Kong
 Project : Proposed Golf Course Development at Tai Po Town Lot No. 246 Shuen Wan, Ting Kok, Tai Po
 Sample description : Twenty samples of water
 Sampling location : See table below
 Test required : Total suspended solids dried at 103°C – 105°C

Laboratory Information

Lab sample I.D. : WA252181(8)/1-20
 Date of receipt of sample : 21/01/2026
 Date test completed : 23/01/2026
 Test method used : APHA 23rd ed, 2540D

Lab Sample ID	Sampling Location	Sampling Date	Lab Sample ID	Sampling Location	Sampling Date
WA252181(8)/1	WM-1 /S /E	21/01/2026	WA252181(8)/11	WM-1 /S /F	21/01/2026
WA252181(8)/2	WM-1 /S /E Dup	21/01/2026	WA252181(8)/12	WM-1 /S /F Dup	21/01/2026
WA252181(8)/3	WM-1 /B /E	21/01/2026	WA252181(8)/13	WM-1 /B /F	21/01/2026
WA252181(8)/4	WM-1 /B /E Dup	21/01/2026	WA252181(8)/14	WM-1 /B /F Dup	21/01/2026
WA252181(8)/5	WM-2 /S /E	21/01/2026	WA252181(8)/15	WM-2 /S /F	21/01/2026
WA252181(8)/6	WM-2 /S /E Dup	21/01/2026	WA252181(8)/16	WM-2 /S /F Dup	21/01/2026
WA252181(8)/7	WM-2 /M /E	21/01/2026	WA252181(8)/17	WM-2 /M /F	21/01/2026
WA252181(8)/8	WM-2 /M /E Dup	21/01/2026	WA252181(8)/18	WM-2 /M /F Dup	21/01/2026
WA252181(8)/9	WM-2 /B /E	21/01/2026	WA252181(8)/19	WM-2 /B /F	21/01/2026
WA252181(8)/10	WM-2 /B /E Dup	21/01/2026	WA252181(8)/20	WM-2 /B /F Dup	21/01/2026

Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 230546WA252181(8)

Page 2 of 2



Results:

Sampling location	Testing items
	TSS, mg/L
WM-1 /S /E	17
WM-1 /S /E Dup	17
WM-1 /B /E	16
WM-1 /B /E Dup	17
WM-2 /S /E	19
WM-2 /S /E Dup	19
WM-2 /M /E	16
WM-2 /M /E Dup	17
WM-2 /B /E	16
WM-2 /B /E Dup	16
WM-1 /S /F	15
WM-1 /S /F Dup	16
WM-1 /B /F	15
WM-1 /B /F Dup	16
WM-2 /S /F	15
WM-2 /S /F Dup	16
WM-2 /M /F	17
WM-2 /M /F Dup	18
WM-2 /B /F	16
WM-2 /B /F Dup	16

QC data:

Sample ID		WA252181(8)/1					
Testing item	Blank, mg/L	Original conc., mg/L	Duplicate result, mg/L	Repeatability range normalized	Acceptable range, %	Matrix spike, %	Acceptable range, %
TSS	<0.5	17.30	16.89	0.0240	0 - 0.24	92.20	85 ~ 115

 Supervised by : H.Y.Chan

 Certified by : 
 Approved Signatory: HO Kin Man, John
 Director

 Date : 30/11/2026
**** End of Report ****
Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 230546WA252181(9) 

Page 1 of 2



Test Report on Analysis of Water

Information Supplied by Client

Client : TAI PO GOLF CLUB LIMITED
 Client's address : Room 802, 8th Floor, Far East Consortium Building, 121 Des Voeux Road, Central, Hong Kong
 Project : Proposed Golf Course Development at Tai Po Town Lot No. 246 Shuen Wan, Ting Kok, Tai Po
 Sample description : Twenty samples of water
 Sampling location : See table below
 Test required : Total suspended solids dried at 103°C – 105°C

Laboratory Information

Lab sample I.D. : WA252181(9)/1-20
 Date of receipt of sample : 23/01/2026
 Date test completed : 25/01/2026
 Test method used : APHA 23rd ed, 2540D

Lab Sample ID	Sampling Location	Sampling Date	Lab Sample ID	Sampling Location	Sampling Date
WA252181(9)/1	WM-1 /S /E	23/01/2026	WA252181(9)/11	WM-1 /S /F	23/01/2026
WA252181(9)/2	WM-1 /S /E Dup	23/01/2026	WA252181(9)/12	WM-1 /S /F Dup	23/01/2026
WA252181(9)/3	WM-1 /B /E	23/01/2026	WA252181(9)/13	WM-1 /B /F	23/01/2026
WA252181(9)/4	WM-1 /B /E Dup	23/01/2026	WA252181(9)/14	WM-1 /B /F Dup	23/01/2026
WA252181(9)/5	WM-2 /S /E	23/01/2026	WA252181(9)/15	WM-2 /S /F	23/01/2026
WA252181(9)/6	WM-2 /S /E Dup	23/01/2026	WA252181(9)/16	WM-2 /S /F Dup	23/01/2026
WA252181(9)/7	WM-2 /M /E	23/01/2026	WA252181(9)/17	WM-2 /M /F	23/01/2026
WA252181(9)/8	WM-2 /M /E Dup	23/01/2026	WA252181(9)/18	WM-2 /M /F Dup	23/01/2026
WA252181(9)/9	WM-2 /B /E	23/01/2026	WA252181(9)/19	WM-2 /B /F	23/01/2026
WA252181(9)/10	WM-2 /B /E Dup	23/01/2026	WA252181(9)/20	WM-2 /B /F Dup	23/01/2026

Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 230546WA252181(9)

Page 2 of 2



Results:

Sampling location	Testing items
	TSS, mg/L
WM-1 /S /E	19
WM-1 /S /E Dup	20
WM-1 /B /E	17
WM-1 /B /E Dup	16
WM-2 /S /E	16
WM-2 /S /E Dup	15
WM-2 /M /E	16
WM-2 /M /E Dup	17
WM-2 /B /E	19
WM-2 /B /E Dup	18
WM-1 /S /F	19
WM-1 /S /F Dup	18
WM-1 /B /F	18
WM-1 /B /F Dup	19
WM-2 /S /F	18
WM-2 /S /F Dup	18
WM-2 /M /F	18
WM-2 /M /F Dup	19
WM-2 /B /F	16
WM-2 /B /F Dup	17

QC data:

Sample ID		WA252181(9)/1					
Testing item	Blank, mg/L	Original conc., mg/L	Duplicate result, mg/L	Repeatability range normalized	Acceptable range, %	Matrix spike, %	Acceptable range, %
TSS	<0.5	19.50	18.52	0.0516	0 - 0.24	101.20	85 ~ 115

 Supervised by : H.Y.Chan

 Certified by : 
 Approved Signatory: HO Kin Man, John
 Director

 Date : 4/2/2026
**** End of Report ****
Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 230546WA252181(10)



Page 1 of 2


Test Report on Analysis of Water
Information Supplied by Client

Client : TAI PO GOLF CLUB LIMITED
 Client's address : Room 802, 8th Floor, Far East Consortium Building, 121 Des Voeux Road, Central, Hong Kong
 Project : Proposed Golf Course Development at Tai Po Town Lot No. 246 Shuen Wan, Ting Kok, Tai Po
 Sample description : Twenty samples of water
 Sampling location : See table below
 Test required : Total suspended solids dried at 103°C – 105°C

Laboratory Information

Lab sample I.D. : WA252181(10)/1-20
 Date of receipt of sample : 26/01/2026
 Date test completed : 28/01/2026
 Test method used : APHA 23rd ed, 2540D

Lab Sample ID	Sampling Location	Sampling Date	Lab Sample ID	Sampling Location	Sampling Date
WA252181(10)/1	WM-1 /S /E	26/01/2026	WA252181(10)/11	WM-1 /S /F	26/01/2026
WA252181(10)/2	WM-1 /S /E Dup	26/01/2026	WA252181(10)/12	WM-1 /S /F Dup	26/01/2026
WA252181(10)/3	WM-1 /B /E	26/01/2026	WA252181(10)/13	WM-1 /B /F	26/01/2026
WA252181(10)/4	WM-1 /B /E Dup	26/01/2026	WA252181(10)/14	WM-1 /B /F Dup	26/01/2026
WA252181(10)/5	WM-2 /S /E	26/01/2026	WA252181(10)/15	WM-2 /S /F	26/01/2026
WA252181(10)/6	WM-2 /S /E Dup	26/01/2026	WA252181(10)/16	WM-2 /S /F Dup	26/01/2026
WA252181(10)/7	WM-2 /M /E	26/01/2026	WA252181(10)/17	WM-2 /M /F	26/01/2026
WA252181(10)/8	WM-2 /M /E Dup	26/01/2026	WA252181(10)/18	WM-2 /M /F Dup	26/01/2026
WA252181(10)/9	WM-2 /B /E	26/01/2026	WA252181(10)/19	WM-2 /B /F	26/01/2026
WA252181(10)/10	WM-2 /B /E Dup	26/01/2026	WA252181(10)/20	WM-2 /B /F Dup	26/01/2026

Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

The Hong Kong Accreditation Service (HKAS) has accredited Fugro Technical Services Limited (Reg. No. HOKLAS 015) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS Directory of Accredited Laboratories. The copyright of this report is owned by Fugro Technical Services Limited. This report shall not be reproduced except in full.

Report No. : 230546WA252181(10)

Page 2 of 2




Results:

Sampling location	Testing items
	TSS, mg/L
WM-1 /S /E	19
WM-1 /S /E Dup	18
WM-1 /B /E	17
WM-1 /B /E Dup	18
WM-2 /S /E	17
WM-2 /S /E Dup	18
WM-2 /M /E	18
WM-2 /M /E Dup	19
WM-2 /B /E	17
WM-2 /B /E Dup	17
WM-1 /S /F	19
WM-1 /S /F Dup	19
WM-1 /B /F	18
WM-1 /B /F Dup	19
WM-2 /S /F	20
WM-2 /S /F Dup	20
WM-2 /M /F	21
WM-2 /M /F Dup	19
WM-2 /B /F	17
WM-2 /B /F Dup	18

QC data:

Sample ID		WA252181(10)/1					
Testing item	Blank, mg/L	Original conc., mg/L	Duplicate result, mg/L	Repeatability range normalized	Acceptable range, %	Matrix spike, %	Acceptable range, %
TSS	<0.5	18.52	17.78	0.0408	0 - 0.24	100.40	85 ~ 115

Supervised by : H.Y.Chan

Certified by : 
 Approved Signatory: HO Kin Man, John
 Director

Date : 4/2/2016
 ** End of Report **

Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

The Hong Kong Accreditation Service (HKAS) has accredited Fugro Technical Services Limited (Reg. No. HOKLAS 015) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS Directory of Accredited Laboratories. The copyright of this report is owned by Fugro Technical Services Limited. This report shall not be reproduced except in full.

Report No. : 230546WA252181(11)



Page 1 of 2


Test Report on Analysis of Water
Information Supplied by Client

Client : TAI PO GOLF CLUB LIMITED
 Client's address : Room 802, 8th Floor, Far East Consortium Building, 121 Des Voeux Road, Central, Hong Kong
 Project : Proposed Golf Course Development at Tai Po Town Lot No. 246 Shuen Wan, Ting Kok, Tai Po
 Sample description : Twenty samples of water
 Sampling location : See table below
 Test required : Total suspended solids dried at 103°C – 105°C

Laboratory Information

Lab sample I.D. : WA252181(11)/1-20
 Date of receipt of sample : 28/01/2026
 Date test completed : 30/01/2026
 Test method used : APHA 23rd ed, 2540D

Lab Sample ID	Sampling Location	Sampling Date	Lab Sample ID	Sampling Location	Sampling Date
WA252181(11)/1	WM-1 /S /E	28/01/2026	WA252181(11)/11	WM-1 /S /F	28/01/2026
WA252181(11)/2	WM-1 /S /E Dup	28/01/2026	WA252181(11)/12	WM-1 /S /F Dup	28/01/2026
WA252181(11)/3	WM-1 /B /E	28/01/2026	WA252181(11)/13	WM-1 /B /F	28/01/2026
WA252181(11)/4	WM-1 /B /E Dup	28/01/2026	WA252181(11)/14	WM-1 /B /F Dup	28/01/2026
WA252181(11)/5	WM-2 /S /E	28/01/2026	WA252181(11)/15	WM-2 /S /F	28/01/2026
WA252181(11)/6	WM-2 /S /E Dup	28/01/2026	WA252181(11)/16	WM-2 /S /F Dup	28/01/2026
WA252181(11)/7	WM-2 /M /E	28/01/2026	WA252181(11)/17	WM-2 /M /F	28/01/2026
WA252181(11)/8	WM-2 /M /E Dup	28/01/2026	WA252181(11)/18	WM-2 /M /F Dup	28/01/2026
WA252181(11)/9	WM-2 /B /E	28/01/2026	WA252181(11)/19	WM-2 /B /F	28/01/2026
WA252181(11)/10	WM-2 /B /E Dup	28/01/2026	WA252181(11)/20	WM-2 /B /F Dup	28/01/2026

Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 230546WA252181(11)

Page 2 of 2



Results:

Sampling location	Testing items
	TSS, mg/L
WM-1 /S /E	15
WM-1 /S /E Dup	16
WM-1 /B /E	16
WM-1 /B /E Dup	17
WM-2 /S /E	17
WM-2 /S /E Dup	16
WM-2 /M /E	14
WM-2 /M /E Dup	17
WM-2 /B /E	17
WM-2 /B /E Dup	17
WM-1 /S /F	17
WM-1 /S /F Dup	17
WM-1 /B /F	18
WM-1 /B /F Dup	17
WM-2 /S /F	18
WM-2 /S /F Dup	19
WM-2 /M /F	19
WM-2 /M /F Dup	19
WM-2 /B /F	18
WM-2 /B /F Dup	18

QC data:

Sample ID		WA252181(11)/1					
Testing item	Blank, mg/L	Original conc., mg/L	Duplicate result, mg/L	Repeatability range normalized	Acceptable range, %	Matrix spike, %	Acceptable range, %
TSS	<0.5	15.22	15.17	0.0033	0 - 0.24	108.80	85 ~ 115

 Supervised by : H.Y.Chan

 Certified by : 
 Approved Signatory: HO Kin Man, John
 Director

 Date : 4/2/2018
**** End of Report ****
Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 230546WA252181(12)



Page 1 of 2


Test Report on Analysis of Water
Information Supplied by Client

Client : TAI PO GOLF CLUB LIMITED
 Client's address : Room 802, 8th Floor, Far East Consortium Building, 121 Des Voeux Road, Central, Hong Kong
 Project : Proposed Golf Course Development at Tai Po Town Lot No. 246 Shuen Wan, Ting Kok, Tai Po
 Sample description : Twenty samples of water
 Sampling location : See table below
 Test required : Total suspended solids dried at 103°C – 105°C

Laboratory Information

Lab sample I.D. : WA252181(12)/1-20
 Date of receipt of sample : 30/01/2026
 Date test completed : 01/02/2026
 Test method used : APHA 23rd ed, 2540D

Lab Sample ID	Sampling Location	Sampling Date	Lab Sample ID	Sampling Location	Sampling Date
WA252181(12)/1	WM-1 /S /E	30/01/2026	WA252181(12)/11	WM-1 /S /F	30/01/2026
WA252181(12)/2	WM-1 /S /E Dup	30/01/2026	WA252181(12)/12	WM-1 /S /F Dup	30/01/2026
WA252181(12)/3	WM-1 /B /E	30/01/2026	WA252181(12)/13	WM-1 /B /F	30/01/2026
WA252181(12)/4	WM-1 /B /E Dup	30/01/2026	WA252181(12)/14	WM-1 /B /F Dup	30/01/2026
WA252181(12)/5	WM-2 /S /E	30/01/2026	WA252181(12)/15	WM-2 /S /F	30/01/2026
WA252181(12)/6	WM-2 /S /E Dup	30/01/2026	WA252181(12)/16	WM-2 /S /F Dup	30/01/2026
WA252181(12)/7	WM-2 /M /E	30/01/2026	WA252181(12)/17	WM-2 /M /F	30/01/2026
WA252181(12)/8	WM-2 /M /E Dup	30/01/2026	WA252181(12)/18	WM-2 /M /F Dup	30/01/2026
WA252181(12)/9	WM-2 /B /E	30/01/2026	WA252181(12)/19	WM-2 /B /F	30/01/2026
WA252181(12)/10	WM-2 /B /E Dup	30/01/2026	WA252181(12)/20	WM-2 /B /F Dup	30/01/2026

Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 230546WA252181(12)

Page 2 of 2



Results:

Sampling location	Testing items
	TSS, mg/L
WM-1 /S /E	17
WM-1 /S /E Dup	16
WM-1 /B /E	17
WM-1 /B /E Dup	16
WM-2 /S /E	17
WM-2 /S /E Dup	17
WM-2 /M /E	15
WM-2 /M /E Dup	16
WM-2 /B /E	16
WM-2 /B /E Dup	15
WM-1 /S /F	17
WM-1 /S /F Dup	16
WM-1 /B /F	16
WM-1 /B /F Dup	17
WM-2 /S /F	17
WM-2 /S /F Dup	16
WM-2 /M /F	17
WM-2 /M /F Dup	16
WM-2 /B /F	16
WM-2 /B /F Dup	17

QC data:

Sample ID		WA252181(12)/1					
Testing item	Blank, mg/L	Original conc., mg/L	Duplicate result, mg/L	Repeatability range normalized	Acceptable range, %	Matrix spike, %	Acceptable range, %
TSS	<0.5	16.53	17.46	0.0547	0 - 0.24	112.60	85 ~ 115

 Supervised by : H.Y.Chan

 Certified by : 
 Approved Signatory: HO Kin Man, John
 Director

 Date : 5/2/2026
**** End of Report ****
Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Appendix 5.2

HOKLAS Accreditation Certificate



Hong Kong Accreditation Service
香港認可處

Certificate of Accreditation
認可證書

This is to certify that
特此證明

FUGRO TECHNICAL SERVICES LIMITED
輝固技術服務有限公司

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, New Territories, Hong Kong
香港新界屯門大欖樂怡街五號輝固發展中心

*is accredited by the Hong Kong Accreditation Service (HKAS) to ISO/IEC 17025:2017
for performing specific laboratory activities as listed in the scope of accreditation within the test category of*
獲香港認可處根據ISO/IEC 17025:2017認可
進行載於認可範圍內下述測試類別中的指定實驗所活動

Calibration Services
校正服務

*This accreditation to ISO/IEC 17025:2017 demonstrates technical competence for a defined scope and
the implementation of a management system relevant to laboratory operation*
(see joint IAF-ILAC-ISO Communiqué).
此項 ISO/IEC 17025:2017 的認可資格證明此實驗所具備指定範疇內所須的技術能力並
實施一套與實驗所運作相關的管理體系
(見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of HKAS is affixed hereto by the authority of the HKAS Executive
現經香港認可處執行機關授權在此蓋上香港認可處的印章

SHUM Wai-leung, Executive Administrator
執行幹事 沈偉良
Issue Date : 25 May 2021
簽發日期：二零二一年五月二十五日

Registration Number : **HOKLAS 015**
註冊號碼：

Date of First Registration : 23 March 1989
首次註冊日期：一九八九年三月二十三日





Hong Kong Accreditation Service
香港認可處

Certificate of Accreditation
認可證書

This is to certify that
特此證明

FUGRO TECHNICAL SERVICES LIMITED

輝固技術服務有限公司

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, New Territories, Hong Kong
香港新界屯門大欖樂怡街五號輝固發展中心

*is accredited by the Hong Kong Accreditation Service (HKAS) to ISO/IEC 17025:2017
for performing specific laboratory activities as listed in the scope of accreditation within the test category of*
獲香港認可處根據ISO/IEC 17025:2017認可
進行載於認可範圍內下述測試類別中的指定實驗所活動

Environmental Testing

環境測試

*This accreditation to ISO/IEC 17025:2017 demonstrates technical competence for a defined scope and
the implementation of a management system relevant to laboratory operation*
(see joint IAF-ILAC-ISO Communiqué).

此項 ISO/IEC 17025:2017 的認可資格證明此實驗所具備指定範疇內所須的技術能力並
實施一套與實驗所運作相關的管理體系
(見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of HKAS is affixed hereto by the authority of the HKAS Executive
現經香港認可處執行機關授權在此蓋上香港認可處的印章

SHUM Wai-leung, Executive Administrator

執行幹事 沈偉良

Issue Date : 25 May 2021

簽發日期：二零二一年五月二十五日

Registration Number : **HOKLAS 015**
註冊號碼：

Date of First Registration : 23 March 1989
首次註冊日期：一九八九年三月二十三日




Appendix 5.3

Photo Records of Water Sampling Days

Photos taken by the Environmental Team on 02/01/2026




Photos taken by the Contractor on 02/01/2026



Photos taken by the Environmental Team on 05/01/2026




Photos taken by the Contractor on 05/01/2026



Photos taken by the Environmental Team on 07/01/2026




Photos taken by the Contractor on 07/01/2026



Photos taken by the Environmental Team on 09/01/2026





Photos taken by the Contractor on 09/01/2026



Photos taken by the Environmental Team on 12/01/2026



Photos taken by the Contractor on 12/01/2026



Photos taken by the Environmental Team on 14/01/2026




Photos taken by the Contractor on 14/01/2026



Photos taken by the Environmental Team on 16/01/2026



Photos taken by the Contractor on 16/01/2026



Photos taken by the Environmental Team on 19/01/2026



Photos taken by the Contractor on 19/01/2026



Photos taken by the Environmental Team on 21/01/2026




Photos taken by the Contractor on 21/01/2026



Photos taken by the Environmental Team on 23/01/2026




Photos taken by the Contractor on 23/01/2026



Photos taken by the Environmental Team on 26/01/2026




Photos taken by the Contractor on 26/01/2026



Photos taken by the Environmental Team on 28/01/2026





Photos taken by the Contractor on 28/01/2026



Photos taken by the Environmental Team on 30/01/2026



Photos taken by the Contractor on 30/01/2026



Appendix 5.4

Weather Conditions

Daily Extract of Meteorological Observations - January 2026



Day	Hong Kong Observatory							
	Mean Pressure (hPa)	Air Temperature			Mean Dew Point (deg. C)	Mean Relative Humidity (%)	Mean Amount of Cloud (%)	Total Rainfall (mm)
		Absolute Daily Max (deg. C)	Mean (deg. C)	Absolute Daily Min (deg. C)				
1	1017.9	21.7	18.8	16.5	12.9	69	43	0
2	1023.5	17.7	15	12.8	5.8	55	24	0
3	1024.7	16.5	14.3	11.4	6.5	60	18	0
4	1022.2	20.3	17	14.1	10.5	65	32	0
5	1020.9	22.1	18.3	15.1	10.8	63	6	0
6	1024.3	16.8	14	11.8	3.5	50	18	0
7	1025.3	16.4	13.4	10.9	-0.2	39	2	0
8	1024.9	18.1	14.9	11.8	-1.7	33	1	0
9	1022.8	18.9	15.7	13	2.3	42	12	0
10	1020.8	20.6	17.1	14.2	7.3	54	14	0
11	1023.1	20.7	17.5	14.7	3.4	41	2	0
12	1021.4	20.6	17.5	15.7	11.1	67	41	0
13	1018.7	22.5	18.9	15.9	10.8	61	6	0
14	1018.3	21.2	18.8	17	10.6	59	9	0
15	1016.5	23.1	19.2	16.2	13.7	72	22	1
16	1014.3	24	19.9	16.9	12	62	6	0
17	1013	24.8	20.7	17.6	10.6	54	7	0
18	1013.3	22.4	20.2	18.9	11.1	57	9	0
19	1014.8	21.9	19.6	18.1	15.2	76	20	0
20	1018.1	20.1	18.6	17.6	13.3	71	75	0
21	1021.8	18.1	15.7	14.9	8.7	63	90	0
22	1024.3	16.3	14.2	12.9	7.1	63	88	0
23	1024.6	17.5	14.5	12.3	7.8	64	87	0
24	1022.5	19.6	16.8	14.7	11.2	69	44	0
25	1020.9	20.1	18.2	16.6	13.4	74	63	0
26	1020.2	22.6	19.7	17.8	15.7	78	80	0
27	1019.6	24.8	21.1	18.9	16.7	76	72	Trace
28	1021.2	21.3	18.8	17.9	14.6	77	71	Trace
29	1020.8	19.9	18.2	16.8	12.6	70	78	0
30	1020.1	20.4	19.2	17.6	14.7	75	92	Trace
31	1020.8	19.6	18.2	16	15.5	85	97	2.2

Trace means rainfall less than 0.05 mm.

Data Source: Hong Kong Observatory



01/01/2026

(於香港時間02/01/2026 00 時 00 分更新) (Updated at 00:00H on 02/01/2026)




02/01/2026

(於香港時間02/01/2026 23 時 50 分更新) (Updated at 23:50H on 02/01/2026)




03/01/2026

(於香港時間04/01/2026 00 時 00 分更新) (Updated at 00:00H on 04/01/2026)




(公里/小時) (於香港時間03/01/2026 23 時 50 分更新) (Updated at 23:50H on 03/01/2026)




04/01/2026

(於香港時間05/01/2026 00 時 00 分更新) (Updated at 00:00H on 05/01/2026)




(公里/小時) (於香港時間04/01/2026 23 時 50 分更新) (Updated at 23:50H on 04/01/2026)




05/01/2026

(於香港時間05/01/2025 23 時 50 分更新) (Updated at 23:50H on 05/01/2025)




06/01/2026

(於香港時間06/01/2026 23 時 40 分更新) (Updated at 23:40H on 06/01/2026)




07/01/2026

(於香港時間07/01/2026 23 時 40 分更新) (Updated at 23:40H on 07/01/2026)




(公里/小時) (於香港時間07/01/2026 23 時 40 分更新) (Updated at 23:40H on 07/01/2026) (km/h)




08/01/2026

(於香港時間08/01/2026 23 時 40 分更新) (Updated at 23:40H on 08/01/2026)




(公里/小時) (於香港時間08/01/2026 23 時 40 分更新) (Updated at 23:40H on 08/01/2026) (km/h)




09/01/2026

(於香港時間09/01/2026 23 時 40 分更新) (Updated at 23:40H on 09/01/2026)




(公里/小時) (於香港時間09/01/2026 23 時 40 分更新) (Updated at 23:40H on 09/01/2026) (km/h)




10/01/2026

(於香港時間10/01/2026 23 時 40 分更新) (Updated at 23:40H on 10/01/2026)




(公里/小時) (於香港時間10/01/2026 23 時 40 分更新) (Updated at 23:40H on 10/01/2026) (km/h)




11/01/2026

(於香港時間11/01/2026 23 時 40 分更新) (Updated at 23:40H on 11/01/2026)




(公里/小時) (於香港時間11/01/2026 23 時 40 分更新) (Updated at 23:40H on 11/01/2026)




12/01/2026

(於香港時間12/01/2026 23 時 40 分更新) (Updated at 23:40H on 12/01/2026)




(公里/小時) (於香港時間12/01/2026 23 時 40 分更新) (Updated at 23:40H on 12/01/2026)




13/01/2026

(於香港時間13/01/2026 23 時 40 分更新) (Updated at 23:40H on 13/01/2026)




(公里/小時) (於香港時間13/01/2026 23 時 40 分更新) (Updated at 23:40H on 13/01/2026)




14/01/2026

(於香港時間14/01/2026 23 時 40 分更新) (Updated at 23:40H on 14/01/2026)




(公里/小時) (於香港時間14/01/2026 23 時 40 分更新) (Updated at 23:40H on 14/01/2026)




15/01/2026

(於香港時間15/01/2026 23 時 40 分更新) (Updated at 23:40H on 15/01/2026)




(公里/小時) (於香港時間15/01/2026 23 時 40 分更新) (Updated at 23:40H on 15/01/2026)




16/01/2026

(於香港時間16/01/2026 23 時 40 分更新) (Updated at 23:40H on 16/01/2026)





(公里/小時) (於香港時間16/01/2026 23 時 40 分更新) (Updated at 23:40H on 16/01/2026)





17/01/2026

(於香港時間17/01/2026 23 時 40 分更新) (Updated at 23:40H on 17/01/2026)




18/01/2026

(於香港時間18/01/2026 23 時 40 分更新) (Updated at 23:40H on 18/01/2026)




19/01/2026

(於香港時間19/01/2026 23 時 40 分更新) (Updated at 23:40H on 19/01/2026)




(公里/小時) (於香港時間19/01/2026 23 時 40 分更新) (Updated at 23:40H on 19/01/2026)




20/01/2026

(於香港時間20/01/2026 23 時 40 分更新) (Updated at 23:40H on 20/01/2026)




(公里/小時) (於香港時間20/01/2026 23 時 40 分更新) (Updated at 23:40H on 20/01/2026)




21/01/2026

(於香港時間21/01/2026 23 時 40 分更新) (Updated at 23:40H on 21/01/2026)




(公里/小時) (於香港時間21/01/2026 23 時 40 分更新) (Updated at 23:40H on 21/01/2026) (km/h)



22/01/2026

(於香港時間22/01/2026 23 時 40 分更新) (Updated at 23:40H on 22/01/2026)




(公里/小時) (於香港時間22/01/2026 23 時 40 分更新) (Updated at 23:40H on 22/01/2026) (km/h)




23/01/2026

(於香港時間23/01/2026 23 時 40 分更新) (Updated at 23:40H on 23/01/2026)




(公里/小時) (於香港時間23/01/2026 23 時 40 分更新) (Updated at 23:40H on 23/01/2026)




24/01/2026

(於香港時間24/01/2026 23 時 40 分更新) (Updated at 23:40H on 24/01/2026)




(公里/小時) (於香港時間24/01/2026 23 時 40 分更新) (Updated at 23:40H on 24/01/2026)




25/01/2026

(於香港時間25/01/2026 23 時 40 分更新) (Updated at 23:40H on 25/01/2026)




(公里/小時) (於香港時間25/01/2026 23 時 40 分更新) (Updated at 23:40H on 25/01/2026)




26/01/2026

(於香港時間26/01/2026 23 時 40 分更新) (Updated at 23:40H on 26/01/2026)




(公里/小時) (於香港時間26/01/2026 23 時 40 分更新) (Updated at 23:40H on 26/01/2026)




27/01/2026

(於香港時間27/01/2026 23 時 40 分更新) (Updated at 23:40H on 27/01/2026)




(公里/小時) (於香港時間27/01/2026 23 時 40 分更新) (Updated at 23:40H on 27/01/2026) (km/h)




28/01/2026

(於香港時間28/01/2026 23 時 40 分更新) (Updated at 23:40H on 28/01/2026)




(公里/小時) (於香港時間28/01/2026 23 時 40 分更新) (Updated at 23:40H on 28/01/2026) (km/h)




29/01/2026

(於香港時間29/01/2026 23 時 40 分更新) (Updated at 23:40H on 29/01/2026)




(公里/小時) (於香港時間29/01/2026 23 時 40 分更新) (Updated at 23:40H on 29/01/2026)




30/01/2026

(於香港時間30/01/2026 23 時 40 分更新) (Updated at 23:40H on 30/01/2026)




(公里/小時) (於香港時間30/01/2026 23 時 40 分更新) (Updated at 23:40H on 30/01/2026)




31/01/2026

(於香港時間31/01/2026 23 時 50 分更新) (Updated at 23:50H on 31/01/2026)



(公里/小時) (於香港時間31/01/2026 23 時 50 分更新) (Updated at 23:50H on 31/01/2026)



Appendix 5.5

Figures of Collared Crow and Black Kite Monitoring




Figure 1 Vantage Points for Collared Crow and Black Kite Monitoring




Figure 2 Locations of Collared Crow Recorded During the Monitoring

Appendix 7.1

Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Proposed Golf Course Development at Tai Po Lot No. 246 Shuen Wan

Table 1 Cumulative Statistics on Complaints

Reporting Period	No. of Complaints
January 2026	2
Cumulative Project-to-Date	8

Table 2 Cumulative Statistics on Notifications of Summons and Successful Prosecutions

Reporting Period	No. of Notifications of Summons and Successful Prosecutions
January 2026	0
Cumulative Project-to-Date	0

Appendix 8.1

Monitoring Schedule (February 2026)



Proposed Golf Course Development at Tai Po Lot No. 246 Shuen Wan
CONSTRUCTION PHASE ENVIRONMENTAL MONITORING SCHEDULE

February

2026

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
01	02 Water Quality Monitoring	03 Air Quality Monitoring Noise Monitoring	04 Water Quality Monitoring	05	06 Water Quality Monitoring	07
08	09 Air Quality Monitoring Noise Monitoring Water Quality Monitoring	10	11 Water Quality Monitoring	12	13 Water Quality Monitoring	14 Air Quality Monitoring
15	16 Water Quality Monitoring	17	18	19	20 Air Quality Monitoring Noise Monitoring Water Quality Monitoring	21
22	23 Water Quality Monitoring	24	25 Water Quality Monitoring	26 Air Quality Monitoring Noise Monitoring	27 Water Quality Monitoring	28
01	02	03	04	05	06	07
08	09	Notes: <u>Air Quality Monitoring Station</u> DM-1: EPD Site Office DM-2a: Near Fortune Garden Entrance DM-3a: Outside Hung Hing Printing Centre <u>Noise Monitoring Station</u> NM-1a: Near Fortune Garden Entrance NM-2: Village House at 53 Ting Kok Road <u>Water Quality Monitoring</u> WM-1: South of Project Site near Coral Sites WM-2: West of Yim Tin Tsai Fish Culture Zone Schedule may change due to unforeseen circumstances (i.e., adverse weather, etc). Monitoring is not scheduled on 18 February 2026 (Second day of Lunar New Year) as no site activities will be conducted.				