



東業德勤測試顧問有限公司  
**ETS-TESTCONSULT LTD.**<sup>TM</sup>

8/F Block B,  
Veristrong Industrial Centre,  
34-36 Au Pui Wan Street,  
Fo Tan, Hong Kong

T: +852 2695 8318  
F: +852 2695 3944  
E: [etl@ets-testconsult.com](mailto:etl@ets-testconsult.com)  
W: [www.ets-testconsult.com](http://www.ets-testconsult.com)




## **ATAL-DEGREMONT-CHINA HARBOUR JOINT VENTURE**

**CONTRACT NO. DC/2013/10 - DESIGN,  
BUILD AND OPERATE SAN WAI  
SEWAGE TREATMENT WORKS –  
PHASE 1**

**QUARTERLY EM&A REPORT  
NO. 12**

**(01 FEBRUARY 2020 – 30 APRIL 2020)**

Prepared by:

  
LO, Ting Yi

Certified by:

  
LAU, Chi Leung  
Environmental Team Leader

Issued Date: 27 May 2020

Report No.: ENA04627

*This report shall not be reproduced unless with prior written approval from this laboratory.*



Drainage Services Department  
Sewage Services Branch  
Harbour Area Treatment Scheme  
5/F, Western Magistracy  
2A Po Fu Lam Road  
Hong Kong

Your reference:

Our reference: HKDSD203/50/106572

Date: 4 June 2020

Attention: Mr Albert Wong

**BY EMAIL & POST**  
**(email: [awong@dsd.gov.hk](mailto:awong@dsd.gov.hk))**

Dear Sirs

Agreement No. HATS 02/2016  
Services for Independent Environmental Checker (IEC) for  
Contract No. DC/2013/10 – Design, Build and Operate San Wai Sewage Treatment Works – Phase 1  
Quarterly Environmental Monitoring and Audit Report No.12 (February 2020 – April 2020)

We refer to emails of 27 May and 4 June 2020 from ETS-Testconsult Limited attaching the Quarterly Environmental Monitoring and Audit Report No.12 (February 2020 – April 2020).

We have no further comment and hereby verify the Quarterly Environmental Monitoring and Audit Report No.12 (February 2020 – April 2020).

Should you have any queries, please do not hesitate to contact the undersigned or our Mr Francis Lau on 2618 2831.

Yours faithfully  
ANEWR CONSULTING LIMITED

Adi Lee  
Independent Environmental Checker

LYMA/LHYF/csym

cc AECOM – Mr Patrick Leung (email: [patrick.leung@swstw-aecom.com](mailto:patrick.leung@swstw-aecom.com))  
ETS-Testconsult Limited – Mr C L Lau (email: [env@ets-testconsult.com](mailto:env@ets-testconsult.com))



## TABLE OF CONTENTS

<b>EXECUTIVE SUMMARY</b>		<b>Page</b>
<b>1</b>	<b>INTRODUCTION</b>	<b>1-2</b>
1.1	Basic Project Information	1
1.2	Project Organization	1-2
1.3	Construction Programme	2
1.4	Construction Works Undertaken During the Reporting Period	2
<b>2</b>	<b>EM&amp;A REQUIREMENT</b>	<b>3-4</b>
2.1	Summary of EM&A Requirements	3
2.2	Monitoring Requirements	3
2.3	Action and Limit Levels	3-4
2.4	Event and Action plans	4
2.5	Mitigation Measures	4
<b>3</b>	<b>ENVIRONMENTAL MONITORING AND AUDIT</b>	<b>4-8</b>
3.1	Air Quality Monitoring Result	4
3.2	Noise Monitoring Results	4-5
3.3	Water Quality Monitoring Results	5
3.4	Site Inspection	5-6
3.5	Advice on the Solid and Liquid Waste Management Status	6
3.6	Landscape and Visual Audit	6
3.7	Discharge License and Results of Effluent Monitoring	6-7
3.8	Implementation Status of Environmental Mitigation Measures	7-8
<b>4</b>	<b>SUMMARY OF EXCEEDANCE, COMPLAINT, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTION</b>	<b>9</b>
4.1	Summary of Exceedance of the Environmental Quality Performance Limit	9
4.2	Summary of Complaints, Notification of Summons and Successful Prosecution	9
<b>5</b>	<b>COMMENTS, RECOMMENDATION AND CONCLUSION</b>	<b>9-10</b>
5.1	Comments	9
5.2	Recommendations	9
5.3	Conclusion	10



## LIST OF TABLES

Table 1.1	Contact Information of Key Personnel
Table 2.1	Action and Limit Levels for 1-hr and 24-hr TSP
Table 2.2	Action and Limit Levels for Construction Noise
Table 2.3	Action and Limit Levels for Water Quality
Table 3.1	Environmental Site Inspection Date
Table 3.2	Summary of observation of site inspections
Table 3.3	Effluent Sampling Dates
Table 4.1	Summary of Environmental Complaints Notification of Summons and Successful Prosecution

## LIST OF APPENDICES

Appendix A	Location of Works Areas
Appendix B	Project Organization Chart
Appendix C	Construction Programme
Appendix D	Graphical Plots of Impact Air Quality Monitoring Results
Appendix E	Graphical Plots of Impact Noise Monitoring Data
Appendix F	Graphical Plots of Impact Water Quality Monitoring Data
Appendix G	Event and Action Plan
Appendix H	Implementation Schedule for Environmental Mitigation Measures (EMIS)
Appendix I	Weather Condition
Appendix J	Waste Flow Table
Appendix K	Investigation Reports on Action Level or Limit Level Non-compliance

## FIGURES

Figure 1	Air Quality and Noise Monitoring Stations
Figure 2	Water Quality Monitoring Stations
Figure 3	Location Plan for the Wetsep Treatment Tank



## EXECUTIVE SUMMARY

This Quarterly Environmental Monitoring and Audit (EM&A) Report is prepared for Contract No. DC/2013/10 - Design, Build and Operate San Wai Sewage Treatment Works – Stage 1 (the Project) (hereafter referred to as “the Contract”). The Contract was awarded to ATAL-DEGREMONT-CHINA HARBOUR JOINT VENTURE (ADCJV) by the Drainage Services Department (DSD) and ETS-Testconsult Limited was appointed as the Environmental Team (ET) by ADCJV to implement the EM&A program in compliance with the EP and the EM&A Manuals.

According to the Section 25 of the Particular Specification (PS) and the Environmental Permit No. EP-464/2013, an EM&A programme should be implemented in accordance with the procedures and requirements in the EM&A Manual of the approved EIA report (Registration No. AEIAR-072/2003). The scope of monitoring works includes air quality, construction noise, water quality and environmental site audit.

Baseline monitoring was completed in April 2017. Action and Limit Levels were established for air quality, noise and water quality parameters based on the baseline monitoring results.

This is the twelfth Quarterly Environmental Monitoring and Audit (EM&A) Report for the Contract which summaries findings of the EM&A works conducted during the reporting period from 01 February 2020 to 30 April 2020.

### **Environmental Monitoring and Audit Progress**

The quarterly EM&A programme was undertaken in accordance with the EM&A Manual for this Contract. The summary of the monitoring activities in this reporting period is listed below:

- 24-hour TSP Monitoring: 15 Occasions at 2 designated locations
- 1-hour TSP Monitoring: 45 Occasions at 2 designated locations
- Noise Monitoring (Day-time): 15 Occasions at 2 designated locations
- Water Quality Monitoring: 39 Occasions at 1 designated location
- Weekly Site inspection: 13 Occasions

### **Breaches of Action and Limit Levels**

#### **Air Quality Monitoring**

No exceedance of Action and Limit levels was recorded for 1-hr and 24-hr TSP monitoring in the reporting period.

#### **Noise Monitoring**

No exceedance of Action and Limit levels for noise monitoring was recorded in the reporting period.

#### **Water Quality Monitoring**

According to the summary of water monitoring results, one limit level exceedance of suspended solid at station R1b on 28 April 2020. After investigation, there was concluded that the exceedance was not relevant to this Contract since the results of effluent water sample sampled on 28 April 2020 at both P1 and P8 complied with the discharge license requirement and thus the effluent discharged from the construction site was unlikely to deteriorate the water quality of Tin Shui Wai nullah and resulted in suspended solids exceedance at R1b. Besides, the surface runoff and wastewater generated from the construction activities in different sections of the construction sites was collected and stored in the temporary storage pool and then transferred to the Wetsep for proper treatment prior to discharge. Therefore, the exceedance of water samples taken from 13:20 to 13:34pm on 28 April 2020 was considered as non-Project related. The Investigation Reports No. 004 (including the causes of exceedance, action taken and recommendation for mitigation) for Action or Limit Level Non-compliance were provided in **Appendix K**. Other than the above exceedance, no exceedance of Action and Limit level was recorded in the reporting month.

### **Weekly Site Inspections**

In general, performance on environmental mitigation measures implemented was found to be satisfactory in this reporting period. The major findings observed during site inspections are presented in the **Section 3.4**.

### **Complaint Log**

There was no complaint received in relation to the environmental impact during the reporting period.



**Notifications of Summons and Successful Prosecutions**

There were no notifications of summons or prosecutions received during the reporting period.

**Reporting Change**

There were no reporting changes during the reporting period.

## 1 INTRODUCTION

### 1.1. Basic Project Information

- 1.1.1. This Quarterly Environmental Monitoring and Audit (EM&A) Report is prepared for Contract No. DC/2013/10 - Design, Build and Operate San Wai Sewage Treatment Works – Stage 1 (the Project) (hereafter referred to as “the Contract”). The Contract was awarded to ATAL-DEGREMONT-CHINA HARBOUR JOINT VENTURE (ADCJV) by the Drainage Services Department (DSD) and ETS-Testconsult Limited was appointed as the Environmental Team (ET) by ADCJV to implement the EM&A program in compliance with the EP and the EM&A Manuals.
- 1.1.2. The project involves expansion of the preliminary treatment works at San Wai STW from 164,000 m<sup>3</sup>/d to 200,000 m<sup>3</sup>/d Average Dry Weather Flow, upgrading the preliminary treatment level to CEPT and adding centralized disinfection. The site layout plan is shown in **Appendix A**. For any enquiries, hot line telephone (24 hours) at 9083 0560 was established.
- 1.1.3. According to the Section 25 of the Particular Specification (PS) and the Environmental Permit No. EP-464/2013, an EM&A programme should be implemented by an independent Environmental Team (ET) in accordance with the procedures and requirements in the EM&A Manual of the approved EIA report (Registration No. AEIAR-072/2003). These documents are available through the EIA Ordinance Register. The construction works of the Contract commenced on 16 May 2017.
- 1.1.4. The scope of monitoring works includes air quality, construction noise, water quality and environmental site audit. The EM&A requirements for each parameter described in the following sections include:
- All monitoring parameters;
  - Monitoring schedules for the reporting month and forthcoming months;
  - Action and Limit levels for all environmental parameters;
  - Event/Action Plans;
  - Environmental mitigation measures, as recommended in the Project EIA study final report; and
  - Environmental requirements in contract documents
- 1.1.5. As part of the project EM&A program, baseline monitoring was conducted from 21 March 2017 to 15 April 2017 to determine the ambient environmental conditions before the project commence any major construction works and it had been verified by IEC and endorsed by EPD.
- 1.1.6. This is the twelfth Quarterly Environmental Monitoring and Audit (EM&A) Report for the Contract which summaries the audit findings of the EM&A programme during the reporting period from 01 February 2020 to 30 April 2020.

### 1.2. Project Organization

- 1.2.1. The project organization structure and lines of communication with respect to the on-site environmental management structure is shown in **Appendix B**. The key personnel contact names and numbers are summarized in **Table 1.1**.

**Table 1.1 Contact Information of Key Personnel**

<b>Party</b>	<b>Position</b>	<b>Name of Key Staff</b>	<b>Tel. No.</b>	<b>E-mail</b>
<i>Supervising Officer (AECOM Asia Co. Ltd.)</i>	<i>Resident Engineer</i>	<i>Mr. Patrick Leung</i>	<i>5222 6561</i>	<i>patrick.leung@swstw-aecom.com</i>
<i>Independent Environmental Checker (ANewR Consulting Limited)</i>	<i>Technical Director</i>	<i>Mr. Adi Lee</i>	<i>2618 2836</i>	<i>aymlee@anewr.com</i>
<i>Contractor (ATAL-DEGREMONT-CHINA HARBOUR JOINT VENTURE)</i>	<i>Environmental Officer</i>	<i>Mr. Johnny So</i>	<i>9513 8899</i>	<i>johnny.so@c302.chechk.com</i>
<i>Environmental Team (ETS-Testconsult Ltd.)</i>	<i>Environmental Team Leader</i>	<i>Mr. C. L. Lau</i>	<i>2946 7791</i>	<i>env@ets-testconsult.com</i>

### 1.3. Construction Programme

1.3.1. A copy of the Contractor's construction programme is provided in **Appendix C**.

### 1.4. Construction Works Undertaken During the Reporting Period

1.4.1. A summary of the construction activities undertaken during this reporting period is shown below:

- *Water Tightness Test;*
- *Internal ABWF;*
- *External ABWF;*
- *Substructure (RC Structure);*
- *Superstructure (RC);*
- *Concrete Protection Coating;*
- *Internal Coating;*
- *Coating;*
- *Remaining Works on the Roof;*
- *Retaining Wall, U-Channel & Stormwater Pipe;*
- *Underground Utilities Along EVA;*
- *Drainage Inlet Connection (Diversion of 3 Existing Sewage Rising Mains);*
- *Slopes and Retaining Wall*



## 2 EM&A Requirement

### 2.1. Summary of EM&A Requirements

2.1.1. The scope of monitoring works includes air quality, construction noise, water quality and environmental site audit. The EM&A requirements for each parameter described in the following sections include:

- All monitoring parameters;
- Monitoring schedules for the reporting month and forthcoming months;
- Action and Limit levels for all environmental parameters;
- Event/Action Plans;
- Environmental mitigation measures, as recommended in the Project EIA study final report; and
- Environmental requirements in contract documents

### 2.2. Monitoring Requirements

#### 2.2.1. Air Quality Monitoring

In accordance with the EM&A Manual, 1-hr and 24-hr TSP air quality monitoring were conducted three times and once per six days correspondingly. Air quality monitoring were conducted at ASR1a (晉榮貨櫃服務有限公司) and ASR2b (永康貨櫃服務有限公司), which was shown in **Figure 1** and **Figure 2**.

#### 2.2.2. Noise Monitoring

Noise levels ( $L_{eq}$ ,  $L_{10}$  and  $L_{90}$ ) were monitored in the reporting period in accordance with the EM&A Manual. Noise monitoring were performed at NSR1a (晉榮貨櫃服務有限公司) and NSR2b (永康貨櫃服務有限公司), which was shown in **Figure 1** and **Figure 2**.

#### 2.2.3. Water Quality Monitoring

Water quality was monitored 3 times per week in the reporting period in accordance with the EM&A Manual at the one alternative water quality monitoring station, R1b (at Tin Shui Wai Nullah) which shown in **Figure 2**.

2.2.4 The equipment, monitoring parameters, frequency and duration, monitoring methodology, monitoring schedule, meteorological information are detailed in the monthly EM&A Reports.

### 2.3. Action and Limit Levels

2.3.1. The Action and Limit Levels for 1-hr TSP and 24-hr TSP are provided in **Table 2.1**.

**Table 2.1 Action and Limit Levels for 1-hr and 24-hr TSP**

Air Quality Monitoring Station	1-hr TSP ( $\mu\text{g}/\text{m}^3$ )		24-hr TSP ( $\mu\text{g}/\text{m}^3$ )	
	Action Level	Limit Level	Action Level	Limit Level
ASR1a	309	500	260	260
ASR2b	292	500	228	260

2.3.2. The Action and Limit Levels for construction noise are provided in **Table 2.2**

**Table 2.2 Action and Limit Levels for Construction Noise**

Time Period	Action	Limit
0700 – 1900 hrs normal weekdays	When one documented complaint is received	75 dB(A)*

Remark: (\*)70dB(A) for schools and 65dB(A) for schools during school examination period

**2.3.3.** The Action and Limit Levels for Water Quality are provided in **Table 2.3**

**Table 2.3 Action and Limit Levels for Water Quality**

<i>Parameters</i>	<i>Unit</i>	<i>Action</i>	<i>Limit</i>
<i>Turbidity</i>	<i>NTU</i>	<i>19.8</i>	<i>20.5</i>
<i>Dissolved Oxygen</i>	<i>mg/L</i>	<i>1.84</i>	<i>1.81</i>
<i>Suspended Solid</i>	<i>mg/L</i>	<i>17.0</i>	<i>17.8</i>

## **2.4. Event and Action Plans**

**2.4.1.** The event and action plan is provided in **Appendix G**.

## **2.5. Mitigation Measures**

**2.5.1.** Environmental mitigation measures for the Contract were recommended in the Approved EIA Report. **Appendix H** lists the recommended mitigation measures and the implementation status.

# **3 ENVIRONMENTAL MONITORING AND AUDIT**

## **3.1. Air Quality Monitoring Result**

**3.1.1.** No exceedance of Action and Limit levels was recorded for 1-hr and 24-hr TSP monitoring in this quarter. Graphical presentation of 1-hour and 24-hour TSP monitoring results is shown in **Appendix D**. Wind data included wind speed and wind direction was extracted from Wetland Park Station of Hong Kong Observatory and is presented in **Appendix I**.

**3.1.2.** Generally, 1-hour TSP and 24-hour TSP monitoring results fluctuated well below the Action Level in this reporting period. The major dust source observed near the monitoring stations was mainly from vehicles passing by the container yards and general earth works. It can be concluded that the contractor implemented sufficient dust mitigation measures during this reporting quarter.

**3.1.3.** Apart from the construction activities, the cargo trunks passing through the container yards (晉榮貨櫃服務有限公司 and 永康貨櫃服務有限公司) would also generate dust since the Ha Tsuen Road was mainly made by soil and sand. A part of 1-hour TSP and 24-hour TSP monitoring results were contributed by the cargo trunks.

## **3.2. Noise Monitoring Results**

**3.2.1.** No exceedance of Action and Limit Level of noise monitoring results was recorded during the reporting quarter. Graphical presentation of 1-hour and 24-hour TSP monitoring results for the reporting period is shown in **Appendix E**.

**3.2.2.** The noise monitoring data were found to be lower than the limit level. The major noise source during the monitoring event was the vehicles passing through the container yard entrance and the general earth works inside the construction site.

**3.2.3.** Since NSR1a and NSR2b were located inside the container yards, the frequency of vehicles moving in and out the container yards would influence the noise monitoring results.

## **3.3. Water Quality Monitoring Result**

**3.3.1.** According to the summary of water monitoring results, one limit level exceedance of suspended solid at station R1b on 28 April 2020. After investigation, there was concluded that the exceedance was not relevant to this Contract since the results of effluent water sample sampled on 28 April 2020 at both P1 and P8 complied with the discharge license requirement and thus the effluent discharged from the

construction site was unlikely to deteriorate the water quality of Tin Shui Wai nullah and resulted in suspended solids exceedance at R1b. Besides, the surface runoff and wastewater generated from the construction activities in different sections of the construction sites was collected and stored in the temporary storage pool and then transferred to the Wetsep for proper treatment prior to discharge. Therefore, the exceedance of water samples taken from 13:20 to 13:34pm on 28 April 2020 was considered as non-Project related. The Investigation Reports No. 004 (including the causes of exceedance, action taken and recommendation for mitigation) for Action or Limit Level Non-compliance were provided in **Appendix K**. Other than the above exceedance, no exceedance of Action and Limit level was recorded in the reporting month. Graphical presentation of the monitoring results for the reporting period is shown in **Appendix F**.

**3.3.2.** Generally, the turbidity and suspended solids were found to be lower than the action level. Besides, all results of dissolved oxygen measured in this reporting period were higher than the action level.

**3.3.3.** Aside from the discharge, weather condition would be a major factor that affects the water quality in Tin Shui Wan Nallah. In rainy day, the soil and other suspended materials were flushed along the shore and entered the Tin Shui Wai Nullah. Besides, the nullah water would flow rapidly and the sand and stones in the nullah bed were upturned. Thus, the water quality would be deteriorated.

### **3.4. Site Inspection**

**3.4.1.** Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control mitigation measures for the project. The dates of environmental site inspections during the reporting period are listed in **Table 3.1**.

**Table 3.1 Environmental Site Inspection Date**

February 2020	March 2020	April 2020
07, 14, 21 and 28	05, 13, 20 and 27	03, 09, 17, 24 and 29

**3.4.2.** Observations for the site inspections within this reporting period are summarized in **Table 3.2**.

**Table 3.2 Summary of observation of site inspections**

Date	Observations / Reminders	Follow-up Action	Closed Date
07 February 2020	--	--	--
14 February 2020	1. Improper disposal of general refuse was observed at AB and east of AB. 2. Stagnant water and general refuse was observed inside U-channel at east of AB.	1. General refuse was collected. 2. General refuse and stagnant water was cleared.	21 February 2020
21 February 2020	1. Liquid container was found without label near SDB. 2. General refuse were observed near EB4. Reminder 1 – NRMM labels should be displayed at a conspicuous position	1. Liquid container was removed. 2. Genreal refuse was removed.	28 February 2020
28 February 2020	1. Stagnant water was observed near CB area.	1. Stagnant water was cleared near CB area.	05 March 2020

05 March 2020	1. General refuse and C&D materials were observed near AB.	1. General refuse and C&D materials were collected.	13 March 2020
13 March 2020	1. Chemical containers without drip tray were observed at Portion P8.	1. Chemical containers were removed.	20 March 2020
20 March 2020	1. Stagnant water was observed near CEPT.	1. Larvicidal oil is applied to stagnant water.	27 March 2020
27 March 2020	--	--	--
03 April 2020	1. General refuse were observed near the north of SSSB.	1. General refuse were collected properly.	09 April 2020
09 April 2020	1. C&D materials were observed discard improperly near ICW/DG.	1. C&D materials were collected.	17 April 2020
17 April 2020	1. Stagnant water were observed near CEPT.	1. Larvicidal oil was added at the trench of CEPT.	24 April 2020
24 April 2020	1. Oil container was observed without drip tray.	1. Oil container was removed.	29 April 2020
29 April 2020	--	--	--

### 3.5. Advice on the Solid and Liquid Waste Management Status

#### 3.5.1. All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and
- Excavated Soil

#### 3.5.2. The quantities of waste for disposal in this reporting period are summarized in the Monthly Summary Waste Flow Table which is shown in **Appendix J**.

#### 3.5.3. To control over the site performance on waste management, the Contractor shall ensure that all solid and liquid waste management works are in full compliance with the relevant license/permit requirements, such as the effluent discharge license and the chemical waste producer registration. The Contractor is also reminded to implement the recommended environmental mitigation measures according to the EM&A Manual based on actual site conditions.

### 3.6. Landscape and Visual Audit

#### 3.6.1. Landscape and visual audits were undertaken at least once every two weeks throughout the construction period by a competent landscape architect. During the reporting period, audits were carried out on 07 and 21 February 2020, 06 and 20 March 2020, 03, 17 and 29 April 2020.

#### 3.6.2. Observations and reminders were summarized in the landscape and visual impact assessment checklists which are attached in the monthly EM&A reports.

### 3.7. Discharge License and Results of Effluent Monitoring

#### 3.7.1. Effluent quality was monitored in the reporting quarter in accordance with the EM&A Manual at the discharge point. The location of Wetsep treatment tank was shown in **Figure 3**. A discharge license under Water Pollution Control Ordinance was obtained by the Contractor upon commencement of the Project. Self-monitoring would be performed as per the requirement under the discharge license. According to the EM&A Manual, pH, chemical oxygen demand and total suspended solid are required to be analysed at least once every two week.

- 3.7.2.** Effluent water samples were sampled by the Contractor. The dates of effluent sampling during the reporting period are listed in **Table 3.3**. As only Wetsep at P8 was operated on January 2020, the effluent water sample was sampled at P8 only on 04 and 18 February 2020. During March 2020, Wetsep at P1 and P8 was operated and thus the effluent water sample was sampled at P1 and P8 on 03, 17 and 31 March 2020. During April 2020, both Wetsep at P1 and P8 were operated and thus the effluent water sample was sampled at at P1 and P8 on 14 and 28 April 2020.

**Table 3.3 Effluent Sampling Dates**

February 2020	March 2020	April 2020
04 and 18	03, 17 and 31	14 and 28

- 3.7.3.** The required testing parameter including pH, chemical oxygen demand and total suspended solid were carried out in a HOKLAS laboratory. The methods of chemical oxygen demand and total suspended solid determination follow APHA 19ed 5220 B and APHA 19ed 2540 D respectively.
- 3.7.4.** For effluent quality monitoring as per the discharge license requirement, the results complied with the discharge license requirement.

### **3.8. Implementation Status of Environmental Mitigation Measures**

- 3.8.1.** The environmental mitigation measures that recommended in the Environmental Monitoring and Audit Manual covered the issues of dust, noise and waste and they are summarized as following:

#### **Dust Mitigation Measures**

- The working area for the uprooting of trees, shrubs, or vegetation or for the removal of boulders, poles, pillars or temporary or permanent structures should be sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet;
- All demolished items (including trees, shrubs, vegetation, boulders, poles, pillars, structures, debris, rubbish and other items arising from site clearance) that may dislodge dust particles should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides within a day of demolition;
- Vehicle washing facilities including a high pressure water jet should be provided at every discernible or designated vehicle exit point;
- The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;
- Where a site boundary adjoins a road, street, service and or other area accessible to the public, hoarding of not less than 2.4m from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit;
- Every main haul road (i.e. any course inside a construction site having a vehicle passing rate of higher than 4 in any 30 minutes) should be paved with concrete, bituminous materials, hardcores or metal plates, and kept clear of dusty materials; or sprayed with water or a dust suppression chemical so as to maintain the entire road surface wet;
- The portion of any road leading only to a construction site that is within 30m of a discernible or designated vehicle entrance or exit should be kept clear of dusty materials;
- Immediately before leaving a construction site, every vehicle should be washed to remove any dusty materials from its body and wheels;
- Where a vehicle leaving a construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle;
- The working area of any excavation or earth moving operation should be sprayed with water or a dusty suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet;
- Exposed earth shall be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabilizer within 6 months after the last construction activity on the construction site or part of the construction site where the exposed earth lies;

- I. Any stockpile of dusty material should be either covered entirely by impervious sheeting; placed in an area sheltered on the top and the 3 sides; or sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.

**Noise Mitigation Measures**

- a. Quiet plants should be used in order to reduce the noise impacts to protect the nearby NSRs.
- b. Temporary and Movable Noise Barriers should be used in order to reduce the noise impact to the surrounding sensitive receivers
- c. The contractor should site noisy equipment and activities as far from sensitive receivers as practical.
- d. Idle equipment should be turned off or throttled down.
- e. Construction activities should be planned so that parallel operation of several sets of equipment close to a given receiver is avoided
- f. Construction plant should be properly maintained and operated.

**Water Quality Mitigation Measures**

- a. Exposed stockpiles should be covered with tarpaulin or impervious sheets before a rainstorm occurs;
- b. The exposed soil surfaces should also be properly protected to minimize dust emission;
- c. The stockpiles of materials should be placed in the locations away from the drainage channel so as to avoid releasing materials into the channel;
- d. Wheel washing facilities should be provided at site exits to ensure that earth, mud and debris would not be carried out of the works areas by vehicles;
- e. Provision of site drainage systems and treatment facilities would be required to minimize the water pollution;
- f. A discharge license needs to be applied from EPD for discharging effluent from the construction site;
- g. The treated effluent quality is required to meet the requirements specified in the discharge license;
- h. Provision of chemical toilets is required to collect sewage from workforce. The chemical toilets should be cleaned on a regular basis;
- i. A licensed waste collector should be employed to clean the chemical toilets and temporary storage tank on a regular basis;
- j. Illegal disposal of chemicals should be strictly prohibited;
- k. Registration as a chemical waste producer is required if chemical wastes are generated and need to be disposed of. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes;
- l. Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance should be used as a guideline for handling chemical wastes;
- m. The impact from accidental spillage of chemicals can be effectively controlled through good management practices.

**Waste Management Mitigation Measures**

- a. Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;
- b. To encourage collection of aluminium cans by individual collectors, separate bins should be provided to segregate this waste from other general refuse generated by the workforce;
- c. Any unused chemicals or those with remaining functional capacity should be recycled;
- d. Prior to disposal of C&D waste, it is recommended that wood, steel and other metals be separated for re-use and/or recycling and inert waste as fill material to minimize the quantity of waste to be disposed of to landfill;
- e. Proper storage and site practices to minimize the potential for damage or contamination of construction materials; and
- f. Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste.

## 4 SUMMARY OF EXCEEDANCE, COMPLAINT, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTION

### 4.1. Summary of Exceedance of the Environmental Quality Performance Limit

- 4.1.1. There was no Action and Limit level exceedance of 1-hour and 24-hr TSP monitoring was recorded at station ASR1a and ASR2a during this reporting period.
- 4.1.2. There was no Action and Limit Level exceedance for noise recorded at station NSR1a and NSR2a during the reporting period.
- 4.1.3. According to the summary of water monitoring results, there was one limit level exceedance of suspended solid at station R1b on 28 April 2020. After investigation, there was concluded that the exceedance was not relevant to this Contract since the results of effluent water sample sampled on 28 April 2020 at both P1 and P8 complied with the discharge license requirement and thus the effluent discharged from the construction site was unlikely to deteriorate the water quality of Tin Shui Wai nullah and resulted in suspended solids exceedance at R1b. Besides, the surface runoff and wastewater generated from the construction activities in different sections of the construction sites was collected and stored in the temporary storage pool and then transferred to the Wetsep for proper treatment prior to discharge. Therefore, the exceedance of water samples taken from 13:20 to 13:34pm on 28 April 2020 was considered as non-Project related. The Investigation Reports No. 004 (including the causes of exceedance, action taken and recommendation for mitigation) for Action or Limit Level Non-compliance were provided in **Appendix K**.

### 4.2. Summary of Complaints, Notification of Summons and Successful Prosecution

- 4.2.1. There were no complaints received during the reporting period.
- 4.2.2. There were no notifications of summons or prosecutions received during the reporting period.
- 4.2.3. A summary of environmental complaints, notifications of summons and successful prosecutions was given in **Table 4.1**.

**Table 4.1 Summary of Environmental Complaints Notification of Summons and Successful Prosecution**

Reporting Period	Cumulative Statistic		
	Complaints	Notifications of summons	Successful prosecutions
The reporting period	0	0	0
From commencement date of construction to end of reporting month	0	0	0

## 5 COMMENTS, RECOMMENDATIONS AND CONCLUSION

### 5.1. Comments

- 5.1.1. According to the environmental site inspection undertaken during the reporting period, the following recommendations were provided:

- The Contractor was reminded to clear all the stagnant water pools;
- The Contractor was reminded to collect the general refuse properly;
- The Contractor was reminded to maintain the Wetsep properly.

### 5.2. Recommendations

- 5.2.1. With implementation of the recommended environmental mitigation measures, the contract's environmental impacts were considered environmentally acceptable. The weekly environmental site

inspections ensured that all the environmental mitigation measures recommended were effectively implemented.

- 5.2.2. The recommended environmental mitigation measures, as included in the EM&A programme, effectively minimize the potential environmental impacts from the Contract. Also, the EM&A programme effectively monitored the environmental impacts from the construction activities and ensure the proper implementation of mitigation measures. No particular recommendation was advised for the improvement of the programme.

### 5.3. Conclusions


- 5.3.1. There was no Action and Limit level exceedance of 1-hour and 24-hr TSP monitoring was recorded at station ASR1a and ASR2a during this reporting period.
- 5.3.2. There was no Action and Limit Level exceedance for noise recorded at station NSR1a and NSR2a during the reporting period.
- 5.3.3. According to the summary of water monitoring results, there was one limit level exceedance of suspended solid at station R1b on 28 April 2020. After investigation, there was concluded that the exceedance was not relevant to this Contract since the results of effluent water sample sampled on 28 April 2020 at both P1 and P8 complied with the discharge license requirement and thus the effluent discharged from the construction site was unlikely to deteriorate the water quality of Tin Shui Wai nullah and resulted in suspended solids exceedance at R1b. Besides, the surface runoff and wastewater generated from the construction activities in different sections of the construction sites was collected and stored in the temporary storage pool and then transferred to the Wetsep for proper treatment prior to discharge. Therefore, the exceedance of water samples taken from 13:20 to 13:34pm on 28 April 2020 was considered as non-Project related. The Investigation Reports No. 004 (including the causes of exceedance, action taken and recommendation for mitigation) for Action or Limit Level Non-compliance were provided in **Appendix K**. Other than the above exceedance, no exceedance of Action and Limit level was recorded in the reporting month.
- 5.3.4. Environmental site inspections were carried out on 07, 14, 21 and 28 February 2020, 05, 13, 20 and 27 March 2020 and 03, 09, 17, 24 and 29 April 2020. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site inspections.
- 5.3.5. There were no complaints received during the reporting period.
- 5.3.6. There was no notification of summons and successful prosecution received during the reporting period.

- END OF REPORT -




## **Appendix A**

### **Location of Works Areas**



## **Appendix B**

### **Project Organization Chart**





## **Appendix C**

### **Construction Programme**

DATA DATE: 31-Jan-20		LAYOUT: SW Project Phase 1 TP 5 (3M29Feb20) CODE			PAGE 1 OF 5				
Activity ID	Activity Name	At Completion Duration	Start	Finish	2020				
					Feb	Mar	Apr	May	Jun
<b>SWSTW Phase 1 - 3 Month Rolling Programme (Mar to May 2020)</b>									
Key Date		527	21-Jan-19 A	30-Jun-20					
Key Date		62	05-Mar-20	06-May-20					
Administration Building & Maintenance Workshop		422	21-Jan-19 A	17-Mar-20					
Water Tightness Test		216	15-Aug-19 A	17-Mar-20					
Internal ABWF (Subject to H/O back to C&S for outstanding ABWF)		420	21-Jan-19 A	15-Mar-20					
External ABWF		138	01-Nov-19 A	17-Mar-20					
Inlet Works, Preliminary Treatment Units & Inlet Pumping Station		127	02-Jan-20 A	07-May-20					
Superstructure (RC) - Mass Concrete Fill		64	02-Jan-20 A	05-Mar-20					
Water Tightness Test (Commence after Penstock Installation)		49	26-Feb-20	14-Apr-20					
Coating		46	21-Mar-20	05-May-20					
External ABWF		15	23-Apr-20	07-May-20					
Solid Handling Building		68	24-Dec-19 A	29-Feb-20					
External ABWF		68	24-Dec-19 A	29-Feb-20					
Solid Handling Building(DO Duct Screen Wall)		74	21-Jan-20 A	03-Apr-20					
Superstructure (RC)		64	21-Jan-20 A	24-Mar-20					
ABWF		10	25-Mar-20	03-Apr-20					
System Control Flowmeter Chamber		30	16-Mar-20	14-Apr-20					
Chemically Enhanced Primary Treatment		146	30-Nov-19 A	23-Apr-20					
Water Tightness Test (Commence after Penstock Installation)		61	19-Feb-20	19-Apr-20					
External ABWF		32	23-Mar-20	23-Apr-20					
Concrete Protection Coating (Commence after E&M Installation works)		102	30-Nov-19 A	10-Mar-20					
Deodorization Facilities No.1		91	01-Apr-20	30-Jun-20					
External Structural Works (Commence after E&M Installation works)		91	01-Apr-20	30-Jun-20					
Deodorization Facilities No.2		91	01-Apr-20	30-Jun-20					
External Structural Works (Commence after E&M Installation works)		91	01-Apr-20	30-Jun-20					
Sludge Dewatering Building		74	02-Jan-20 A	15-Mar-20					
Internal ABWF		5	01-Mar-20	05-Mar-20					
Internal Coating		74	02-Jan-20 A	15-Mar-20					
UV Disinfection Facilities		171	22-Oct-19 A	09-Apr-20					
Water Tightness Test (Commence after Penstock Installation)		150	22-Oct-19 A	19-Mar-20					
Coating		54	16-Feb-20	09-Apr-20					
Payment Flowmeter Chamber		7	15-Mar-20	21-Mar-20					
Application of Liquid Applied Membrane		7	15-Mar-20	21-Mar-20					
Existing Junction Chamber		30	01-Apr-20	30-Apr-20					
Bar Screen Installation		30	01-Apr-20	30-Apr-20					

■ Actual Work  
■ Remaining Work  
■ Critical Remaining Work  
◆ Milestone  
— Summary

ATAL-Degremont-China Harbour Joint Venture

TASK filter: 3 Months Rolling Programme CS Works.

**CONTRACT NO. DC/2013/10 DESIGN, BUILD & OPERATE**

**SAN WAI SEWAGE TREATMENT WORKS - PHASE 1**

**THREE (3) MONTHS ROLLING PROGRAMME (29 Feb 2020)**

**C&S WORKS**

Date	Revision	Checked	Approved
29-Feb-20	Three (3) Months Rolling Programme...		



DATA DATE: 31-Jan-20		LAYOUT: SW Project Phase 1 TP 5 (3M29Feb20)CODE			PAGE 2 OF 5					
Activity ID	Activity Name	At Completion Duration	Start	Finish	2020					
					Feb	Mar	Apr	May	Jun	
<b>DG Store and Chemical Waste Storage Building and Irrigation &amp; Cleansing Water Pump Room</b>			76	25-Jan-20 A	09-Apr-20					
	Substructure (RC Structure)	65	25-Jan-20 A	29-Mar-20						
	Superstructure (RC)	27	13-Mar-20	08-Apr-20						
	Internal ABWF	7	28-Mar-20	03-Apr-20						
	External ABWF	7	03-Apr-20	09-Apr-20						
<b>Sludge Skip Storage Building</b>			70	19-Jan-20 A	28-Mar-20					
	Superstructure (RC)	20	19-Jan-20 A	07-Feb-20						
	Internal ABWF	37	08-Feb-20	15-Mar-20						
	External ABWF	14	15-Mar-20	28-Mar-20						
<b>Street Fire Hydrant Pump Room &amp; GENSET Room</b>			34	02-Mar-20	04-Apr-20					
	Remaining Works on the Roof	34	02-Mar-20	04-Apr-20						
<b>Gatehouse</b>			54	28-Feb-20	21-Apr-20					
	Substructure (RC Structure)	23	28-Feb-20	21-Mar-20						
	Superstructure (RC)	25	23-Mar-20	15-Apr-20						
	Internal ABWF	6	16-Apr-20	21-Apr-20						
	External ABWF	6	16-Apr-20	21-Apr-20						
<b>Water Meter Cabinet</b>			40	06-Mar-20	14-Apr-20					
	Substructure (RC Structure)	14	06-Mar-20	19-Mar-20						
	Superstructure (RC)	19	20-Mar-20	07-Apr-20						
	ABWF	7	08-Apr-20	14-Apr-20						
<b>Foul Water Pump Room</b>			22	02-Mar-20	23-Mar-20					
	Substructure (RC Structure)	4	02-Mar-20	05-Mar-20						
	Superstructure (RC)	8	06-Mar-20	13-Mar-20						
	Application of Liquid Applied Membrane	10	14-Mar-20	23-Mar-20						
	ABWF	7	17-Mar-20	23-Mar-20						
<b>Slopes and Retaining Wall</b>			198	16-Dec-19 A	30-Jun-20					
	Section Completion Date	0	18-Apr-20	18-Apr-20						
	Section Completion Date	0	18-Apr-20	18-Apr-20						
	Section 1	47	03-Mar-20	18-Apr-20						
	North of DO2	47	03-Mar-20	18-Apr-20						
	Section 2	175	16-Dec-19 A	07-Jun-20						
	North of SSSB	45	03-Apr-20	17-May-20						
	North of CB, EB4 and SDB	175	16-Dec-19 A	07-Jun-20						
	Section 3	94	07-Mar-20	08-Jun-20						
	East of CB and EB4	94	07-Mar-20	08-Jun-20						
	East of AB and WS	85	09-Mar-20	01-Jun-20						
	East of GH	30	30-Mar-20	28-Apr-20						
	Slope	61	01-May-20	30-Jun-20						
	West Side of the Project	61	01-May-20	30-Jun-20						
<b>Underground Utilities Along EVA</b>			267	16-Aug-19 A	08-May-20					
	Zone Completion Dates	96	31-Jan-20	05-May-20						



DATA DATE: 31-Jan-20		LAYOUT: SW Project Phase 1 TP 5 (3M29Feb20)CODE			PAGE 3 OF 5					
Activity ID	Activity Name	At Completion Duration	Start	Finish	2020					
					Feb	Mar	Apr	May	Jun	
<b>Zone Completion Dates</b>			96	31-Jan-20	05-May-20	<b>Zone Completion Dates</b>				
P8UU	Underground Utilities Along EVA (Portion 8 Area)	0	31-Jan-20	31-Jan-20	Underground Utilities Along EVA (Portion 8 Area)					
Z1UU	Zone 1 Underground Utilities Along EVA	0	24-Mar-20	24-Mar-20	◆ Zone 1 Underground Utilities Along EVA					
Z2UU	Zone 2 Underground Utilities Along EVA	0	25-Apr-20	25-Apr-20	◆ Zone 2 Underground Utilities Along EVA					
Z3UU	Zone 3 Underground Utilities Along EVA	0	25-Mar-20	25-Mar-20	◆ Zone 3 Underground Utilities Along EVA					
Z4AUU	Zone 4A Underground Utilities Along EVA	0	08-Apr-20	08-Apr-20	◆ Zone 4A Underground Utilities Along EVA					
Z4BUU	Zone 4B Underground Utilities Along EVA	0	02-May-20	02-May-20	◆ Zone 4B Underground Utilities Along EVA					
Z5UU	Zone 5 Underground Utilities Along EVA	0	05-May-20	05-May-20	◆ Zone 5 Underground Utilities Along EVA					
Z6UU	Zone 6 Underground Utilities Along EVA	0	14-Apr-20	14-Apr-20	◆ Zone 6 Underground Utilities Along EVA					
<b>P8 Area</b>			154	07-Dec-19 A	08-May-20	<b>P8 Area</b>				
<b>Retaining Wall, U-Channel &amp; Stormwater Pipe</b>			154	07-Dec-19 A	08-May-20	<b>Retaining Wall, U-Channel &amp; Stormwater Pipe</b>				
UUP8-1050	Construction of 900 U-Channel (East Side of Retaining Wall)	21	07-Mar-20	27-Mar-20	Construction of 900 U-Channel (East Side of Retaining Wall)					
UUP8-1055	Dia. 1050 mm Stormwater Pipe Installation including Manhole S1.07-S1.08	123	07-Dec-19 A	07-Apr-20	Dia. 1050 mm Stormwater Pipe Installation including Manhole S1.07-S1.08					
UUP8-1060	Dia. 1050 mm stormwater drains downstream of CP8.02-S1.07 ind. ELS for Rising Mains and Manholes	31	08-Apr-20	08-May-20	Dia. 1050 mm stormwater drains downstream of CP8.02-S1.07 ind. ELS for Rising Mains and Manholes					
<b>Drainage Inlet Connection (Diversion of 3 Existing Sewage Rising Mains)</b>			74	14-Jan-20 A	27-Mar-20	<b>Drainage Inlet Connection (Diversion of 3 Existing Sewage Rising Mains)</b>				
UUP8-1092	Connection to Existing Rising Mains PB	57	14-Jan-20 A	10-Mar-20	Connection to Existing Rising Mains PB					
UUP8-1093	Connection to Existing Rising Mains PA	16	12-Mar-20	27-Mar-20	Connection to Existing Rising Mains PA					
<b>Sitewide Watermains (WSD Scope)</b>			45	11-Mar-20	24-Apr-20	<b>Sitewide Watermains (WSD Scope)</b>				
UUP8-1095	Bedding and Compaction	7	11-Mar-20	17-Mar-20	Bedding and Compaction					
UUP8-1100	Watermain Pipe Laying / Testing	21	16-Mar-20	05-Apr-20	Watermain Pipe Laying / Testing					
UUP8-1105	WSD Inspection	14	06-Apr-20	19-Apr-20	WSD Inspection					
UUP8-1110	Backfilling	5	20-Apr-20	24-Apr-20	Backfilling					
<b>ZONE 1</b>			82	08-Feb-20	29-Apr-20	<b>ZONE 1</b>				
<b>Underground Utilities Along EVA</b>			82	08-Feb-20	29-Apr-20	<b>Underground Utilities Along EVA</b>				
UUZ1026	Watermains Pipes (Z1) - Thrust Block Installation	30	08-Feb-20	08-Mar-20	Watermains Pipes (Z1) - Thrust Block Installation					
UUZ1027	Watermains Pipes (Z1) - Testing & Inspection (By ATAL / WSD)	10	09-Mar-20	18-Mar-20	Watermains Pipes (Z1) - Testing & Inspection (By ATAL / WSD)					
UUZ1030	Backfilling to Sub-base Level	6	19-Mar-20	24-Mar-20	Backfilling to Sub-base Level					
UUZ2016	Watermains Pipes (Z2) - Thrust Block Installation	7	07-Apr-20	13-Apr-20	Watermains Pipes (Z2) - Thrust Block Installation					
UUZ2017	Watermains Pipes (Z2) - Testing & Inspection (By ATAL / WSD)	10	14-Apr-20	23-Apr-20	Watermains Pipes (Z2) - Testing & Inspection (By ATAL / WSD)					
UUZ3041	Watermains Pipes (Z3) - Thrust Block Installation	7	03-Mar-20	09-Mar-20	Watermains Pipes (Z3) - Thrust Block Installation					
UUZ3042	Watermains Pipes (Z3) - Testing & Inspection (By ATAL / WSD)	10	10-Mar-20	19-Mar-20	Watermains Pipes (Z3) - Testing & Inspection (By ATAL / WSD)					
UUZ4021	Watermains Pipes (Z4A) - Thrust Block Installation	7	17-Mar-20	23-Mar-20	Watermains Pipes (Z4A) - Thrust Block Installation					
UUZ4022	Watermains Pipes (Z4A) - Testing & Inspection (By ATAL / WSD)	10	24-Mar-20	02-Apr-20	Watermains Pipes (Z4A) - Testing & Inspection (By ATAL / WSD)					
UUZ5041	Watermains Pipes (Z5) - Thrust Block Installation	7	13-Apr-20	19-Apr-20	Watermains Pipes (Z5) - Thrust Block Installation					
UUZ5042	Watermains Pipes (Z5) - Testing & Inspection (By ATAL / WSD)	10	20-Apr-20	29-Apr-20	Watermains Pipes (Z5) - Testing & Inspection (By ATAL / WSD)					
UUZ6026	Watermains Pipes (Z6) - Thrust Block Installation	7	26-Mar-20	01-Apr-20	Watermains Pipes (Z6) - Thrust Block Installation					
UUZ6027	Watermains Pipes (Z6) - Testing & Inspection (By ATAL / WSD)	10	02-Apr-20	11-Apr-20	Watermains Pipes (Z6) - Testing & Inspection (By ATAL / WSD)					
UUZ6051	Watermains Pipes (Z4B) - Thrust Block Installation	7	10-Apr-20	16-Apr-20	Watermains Pipes (Z4B) - Thrust Block Installation					
UUZ6052	Watermains Pipes (Z4B) - Testing & Inspection (By ATAL / WSD)	10	17-Apr-20	26-Apr-20	Watermains Pipes (Z4B) - Testing & Inspection (By ATAL / WSD)					
<b>ZONE 2</b>			223	21-Sep-19 A	30-Apr-20	<b>ZONE 2</b>				
<b>Underground Utilities Along EVA</b>			223	21-Sep-19 A	30-Apr-20	<b>Underground Utilities Along EVA</b>				
UUZ2010	375 DIA. Stormwater Pipe / 14x150 LV	169	30-Sep-19 A	16-Mar-20	375 DIA. Stormwater Pipe / 14x150 LV					
UUZ2015	REP / IRP / CLWP / FR(P) / HP / SHP (Pipe Installation by ATAL)	21	17-Mar-20	06-Apr-20	REP / IRP / CLWP / FR(P) / HP / SHP (Pipe Installation by ATAL)					
UUZ2020	Backfill to Sub-base level of CLP Portion	7	24-Apr-20	30-Apr-20	Backfill to Sub-base level of CLP Portion					
UUZ2025	ELS for By-Pass Pipe (Remaining)	112	25-Nov-19 A	15-Mar-20	ELS for By-Pass Pipe (Remaining)					
UUZ2030	Emergency By-Pass Pipe (Include N-S Direction from IPS)	177	21-Sep-19 A	15-Mar-20	Emergency By-Pass Pipe (Include N-S Direction from IPS)					
UUZ2035	900 DIA. Stormwater Pipe	12	16-Mar-20	27-Mar-20	900 DIA. Stormwater Pipe					





DATA DATE: 31-Jan-20		LAYOUT: SW Project Phase 1 TP 5 (3M29Feb20) CODE			PAGE 4 OF 5				
Activity ID	Activity Name	At Completion Duration	Start	Finish	2020				
					Feb	Mar	Apr	May	Jun
UUZ2038	4x100 LV / 8X150 ELV	14	28-Mar-20	10-Apr-20			4x100 LV / 8X150 ELV		
UUZ2040	Backfilling from Elevation +19.0 Mpd up to Sub-base Level of By-Pass Portion	18	13-Apr-20	30-Apr-20				Backfilling from Elevation +19.0 Mpd up to Sub	
<b>ZONE 3</b>		223	16-Aug-19 A	25-Mar-20			<b>ZONE 3</b>		
<b>Underground Utilities Along EVA</b>		223	16-Aug-19 A	25-Mar-20			<b>Underground Utilities Along EVA</b>		
UUZ3030	8x150 ELV / 21x150 LV / 8x200&1x100 CLP / 2x107 TELECOM / 225DIA. Stormwater Pipe	214	16-Aug-19 A	16-Mar-20			8x150 ELV / 21x150 LV / 8x200&1x100 CLP / 2x107 TELECOM / 225DIA. Stormwa		
UUZ3035	Backfill from +19.0 Mpd	171	01-Oct-19 A	19-Mar-20			Backfill from +19.0 Mpd		
UUZ3040	FR(P) / IRP / SHP / CLWP / FSP / PWP / FLP (Pipe Installation by ATAL)	63	06-Dec-19 A	06-Feb-20			FR(P) / IRP / SHP / CLWP / FSP / PWP / FLP (Pipe Installation by ATAL)		
UUZ3045	Backfilling to Sub-base Level	6	20-Mar-20	25-Mar-20			Backfilling to Sub-base Level		
<b>ZONE 4A</b>		220	02-Sep-19 A	08-Apr-20			<b>ZONE 4A</b>		
<b>Underground Utilities Along EVA</b>		220	02-Sep-19 A	08-Apr-20			<b>Underground Utilities Along EVA</b>		
UUZ4010	225DIA. Foulwater / 2x107 Telecom	190	02-Sep-19 A	09-Mar-20			225DIA. Foulwater / 2x107 Telecom		
UUZ4015	Backfill from +19.0 ~ +20.0 Mpd	7	10-Mar-20	16-Mar-20			Backfill from +19.0 ~ +20.0 Mpd		
UUZ4020	FR(P) / REP / IRP / CLWP / HP / SHP (Pipe Installation by ATAL)	14	03-Mar-20	16-Mar-20			FR(P) / REP / IRP / CLWP / HP / SHP (Pipe Installation by ATAL)		
UUZ4025	Backfilling to Sub-base Level	6	03-Apr-20	08-Apr-20			Backfilling to Sub-base Level		
<b>ZONE 4B</b>		199	17-Oct-19 A	02-May-20			<b>ZONE 4B</b>		
<b>Underground Utilities Along EVA</b>		199	17-Oct-19 A	02-May-20			<b>Underground Utilities Along EVA</b>		
UUZ6040	225DIA. Foulwater / 300DIA. Stormwater / 2x107 Telecom (Remaining is the Portion East Side of EVA Road)	162	17-Oct-19 A	26-Mar-20			225DIA. Foulwater / 300DIA. Stormwater / 2x107 Telecom (Remaining is th		
UUZ6045	Backfill from +19.5 ~ +20.0 Mpd	7	27-Mar-20	02-Apr-20			Backfill from +19.5 ~ +20.0 Mpd		
UUZ6050	FR(P) / REP / IRP / CLWP / HP / SHP (Pipe Installation by ATAL)	14	27-Mar-20	09-Apr-20			FR(P) / REP / IRP / CLWP / HP / SHP (Pipe Installation by ATAL)		
UUZ6055	Backfilling to Sub-base Level	6	27-Apr-20	02-May-20			Backfilling to Sub-base Level		
<b>ZONE 5</b>		220	29-Sep-19 A	05-May-20			<b>ZONE 5</b>		
<b>Underground Utilities Along EVA</b>		220	29-Sep-19 A	05-May-20			<b>Underground Utilities Along EVA</b>		
UUZ5030	8x150 ELV / 14x150 LV / 2x107 Telecom / Remaining Foulwater/Stormwater Pipe	170	29-Sep-19 A	16-Mar-20			8x150 ELV / 14x150 LV / 2x107 Telecom / Remaining Foulwater/Stormwater Pipe		
UUZ5035	Backfilling up to Elevation +20.2 Mpd	7	06-Apr-20	12-Apr-20			Backfilling up to Elevation +20.2 Mpd		
UUZ5040	SHP / CLWP / FSP / IRP / PWP / LAB / FLP (Pipe Installation by ATAL)	14	30-Mar-20	12-Apr-20			SHP / CLWP / FSP / IRP / PWP / LAB / FLP (Pipe Installation		
UUZ5045	Backfilling to Sub-base Level	6	30-Apr-20	05-May-20			Backfilling to Sub-base Level		
<b>ZONE 6</b>		200	01-Oct-19 A	17-Apr-20			<b>ZONE 6</b>		
<b>Underground Utilities Along EVA</b>		200	01-Oct-19 A	17-Apr-20			<b>Underground Utilities Along EVA</b>		
UUZ6047	ELV / LV	175	01-Oct-19 A	23-Mar-20			ELV / LV		
UUZ6048	Backfill from +19.5 ~ +20.2 Mpd	5	24-Mar-20	28-Mar-20			Backfill from +19.5 ~ +20.2 Mpd		
UUZ6000	Emergency By-Pass Pipe	15	01-Mar-20	15-Mar-20			Emergency By-Pass Pipe		
UUZ6005	900 DIA. Stormwater Pipe	8	16-Mar-20	23-Mar-20			900 DIA. Stormwater Pipe		
UUZ6010	Backfilling up to Elevation +19.5 Mpd	7	24-Mar-20	30-Mar-20			Backfilling up to Elevation +19.5 Mpd		
UUZ6025	REP / IRP / CLWP / FR(P) / HP / SHP (Pipe Installation by ATAL)	15	11-Mar-20	25-Mar-20			REP / IRP / CLWP / FR(P) / HP / SHP (Pipe Installation by ATAL)		
UUZ6030	Backfilling to Sub-base Level	6	12-Apr-20	17-Apr-20			Backfilling to Sub-base Level		
<b>Emergency Vehicle Access Road</b>		138	07-Feb-20	23-Jun-20					Em
<b>Zone Completion Dates</b>		0	20-May-20	20-May-20					Zone Completion Dates
<b>Zone Completion Dates</b>		0	20-May-20	20-May-20					Zone Completion Dates
<b>ZONE 1</b>		91	25-Mar-20	23-Jun-20					Zone
<b>Carriageway &amp; Footway</b>		91	25-Mar-20	23-Jun-20					Ca
<b>Pipe Trench</b>		40	25-Mar-20	03-May-20					Pipe Trench
<b>ZONE 2</b>		40	01-May-20	09-Jun-20					ZONE 2
<b>Carriageway &amp; Footway</b>		40	01-May-20	09-Jun-20					Carriageway &
<b>ZONE 3</b>		98	07-Feb-20	14-May-20					ZONE 3
<b>Carriageway &amp; Footway</b>		50	26-Mar-20	14-May-20					Carriageway & Footway




DATA DATE: 31-Jan-20		LAYOUT: SW Project Phase 1 TP 5 (3M29Feb20)CODE			PAGE 5 OF 5				
Activity ID	Activity Name	At Completion Duration	Start	Finish	2020				
					Feb	Mar	Apr	May	Jun
Pipe Trench		82	07-Feb-20	28-Apr-20				Pipe Trench	
ZONE 4A		65	09-Apr-20	12-Jun-20					ZONE 4A
Carriageway & Footway		65	09-Apr-20	12-Jun-20					Carriageway
ZONE 5		35	06-May-20	09-Jun-20					ZONE 5
Carriageway & Footway		35	06-May-20	09-Jun-20					Carriageway &
Pipe Trench		25	06-May-20	30-May-20					Pipe Trench
ZONE 6		55	18-Apr-20	11-Jun-20					ZONE 6
Carriageway & Footway		55	18-Apr-20	11-Jun-20					Carriageway
Landscape Works		91	01-Apr-20	30-Jun-20					
Landscape Works		91	01-Apr-20	30-Jun-20					
Green Roof		91	01-Apr-20	30-Jun-20					




## **Appendix D**

### **Graphical Plots of Impact Air Quality Monitoring Results**

## 1-hr TSP at ASR1a




## 1-hr TSP at ASR2b






### 24-hr TSP at ASR1a



### 24-hr TSP at ASR2b




## **Appendix E**


### **Graphical Plots of Impact Noise Monitoring Data**



## Noise Level at NSR1a



## Noise Level at NSR2b




## **Appendix F**

### **Graphical Plots of Impact Water Quality Monitoring Data**







## Impact Turbidity Result



## Impact DO Result



## Impact Suspended Solid (SS) Result





## **Appendix G**

### **Event and Action Plan**

## Event and Action Plan for Air Quality (Dust) during Construction Phase

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level being exceeded for one sample	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC and ER;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method.</li> </ol>	<ol style="list-style-type: none"> <li>1. Notify Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Rectify any unacceptable practice;</li> <li>2. Amend working methods if appropriate.</li> </ol>
Action Level being exceeded for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC and ER;</li> <li>3. Repeat measurements to confirm findings;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Discuss with IEC and Contractor on remedial actions required;</li> <li>6. If exceedance continues, arrange meeting with IEC and ER;</li> <li>7. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>5. Supervise implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Ensure remedial measures are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>2. Implement the agreed proposals;</li> <li>3. Amend proposal if appropriate.</li> </ol>
Limit Level being exceeded for one sample	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC, ER and EPD;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Assess effectiveness of Contractor's</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET and Contractor's working method;</li> <li>2. Discuss with Contractor on the possible mitigation measures;</li> <li>3. Review the proposed mitigation</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Check monitoring data and Contractor's working methods;</li> <li>4. Discuss with IEC and Contractor on potential</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to ER within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Amend proposal if</li> </ol>



EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
	remedial actions; 6. Keep EPD and ER informed of the results.	measures submitted by Contractor and advise the ER accordingly.	remedial actions; 5. Ensure remedial actions properly implemented.	appropriate.
Limit Level being exceeded for two or more consecutive samples	1. Identify source; 2. Inform IEC, ER and EPD the causes & actions taken for the exceedance s; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Investigate the causes of exceedance; 6. Arrange meeting with EPD and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.	1. Check monitoring data submitted by ET and Contractor's working method; 2. Discuss with Contractor on the possible mitigation measures; 3. Review the proposed mitigation measures submitted by Contractor and advise the ER accordingly; 4. Supervise the implementation of mitigation measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 4. Discuss with IEC and the Contractor on potential remedial actions; 5. Review Contractor's remedial actions whenever necessary to assure their effectiveness; 6. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to ER within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not resolved; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

## Event and Action Plan for Construction Noise

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action level	<ol style="list-style-type: none"> <li>1. Notify IEC and Contractor;</li> <li>2. Carry out investigation ;</li> <li>3. Report the results of investigation to the IEC and Contractor;</li> <li>4. Discuss with the Contractor and formulate remedial measures ;</li> <li>5. Increase monitoring frequency to check the effectiveness of mitigation measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the analyzed results submitted by the ET;</li> <li>2. Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification in writing;</li> <li>2. Notify Contractor;</li> <li>3. Require Contractor to propose remedial measures for the analyzed noise problem;</li> <li>4. Ensure mitigation measures are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposal to IEC;</li> <li>2. Implement noise mitigation proposals.</li> </ol>
Limit level	<ol style="list-style-type: none"> <li>1. Notify IEC, ER, EPD &amp; Contractor;</li> <li>2. Identify source;</li> <li>3. Repeat measurement to confirm findings;</li> <li>4. Increase monitoring frequency;</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>6. Inform IEC, ER and EPD the causes and actions taken for the exceedances;</li> <li>7. Assess the</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification in writing;</li> <li>2. Notify Contractor;</li> <li>3. Require Contractor to propose remedial measures for the analyzed noise problem;</li> <li>4. Ensure mitigation measures are properly implemented;</li> <li>5. If exceedances continues, consider what portion of the work is responsible and instruct the Contractor to stop that</li> </ol>	<ol style="list-style-type: none"> <li>1. Undertake immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Resubmit proposals if problem still not under control;</li> <li>5. Stop the relevant portion of works as determined by ER, until the exceedance</li> </ol>



	effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.		portion of work until the exceedance is abated.	is abated.
--	--	--	---	------------

### Event and Action Plan for Water Quality

Event	Action				
	ET Leader		IEC	ER	Contractor
Action Level being exceeded by one sampling day	1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Repeat measurement on next day of exceedance.	1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures.	1. Discuss with IEC on the proposed mitigation measures; 2. make agreement on the mitigation measures to be implemented; 3. Assess the effectiveness of the implemented mitigation measures.	1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment 4. Consider changes of working methods; 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER; 6. Implement the agreed mitigation measures.	
Action Level being exceeded by more than two consecutive sampling days	1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC	1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor	1. Discuss with IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented;	1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and	



Event	Action			
	ET Leader	IEC	ER	Contractor
	4. and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Ensure mitigation measures are implemented; 7. Prepare to increase the monitoring frequency to daily; 8. Repeat measurement on next day of exceedance.	3. and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures.	3. Assess the effectiveness of the implemented mitigation measures.	4. equipment; Consider changes of working methods; 5. Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures.
Limit Level being exceeded by one sampling day	1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, ER and Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the	1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; 3. Assess the effectiveness of the implemented mitigation measures.	1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures.	1. Inform the ER and confirm notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Consider changes of working methods; 5. Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; 6. Implement the agreed mitigation measures.



Event	Action			
	ET Leader	IEC	ER	Contractor
	monitoring frequency to daily until no exceedance of Limit Level.			
Limit Level being exceeded by more than two consecutive sampling days	<ol style="list-style-type: none"> <li>1. Repeat in-situ measurement to confirm findings;</li> <li>2. Identify reasons for non-compliance and sources of impact;</li> <li>3. Inform IEC, Contractor and EPD;</li> <li>4. Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>5. Discuss mitigation measures with IEC, ER and Contractor;</li> <li>6. Ensure mitigation measures are implemented;</li> <li>7. Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with ET and Contractor on the mitigation measures;</li> <li>2. Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly;</li> <li>3. Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with IEC, ET and Contractor on the proposed mitigation measures;</li> <li>2. Request Contractor to critically review the working methods;</li> <li>3. Make agreement on the mitigation measures to be implemented;</li> <li>4. Assess the effectiveness of the implemented mitigation measures;</li> <li>5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the marine work until no exceedance of Limit Level.</li> </ol>	<ol style="list-style-type: none"> <li>1. Inform the ER and confirm notification of the non-compliance in writing;</li> <li>2. Rectify unacceptable practice;</li> <li>3. Check all plant and equipment;</li> <li>4. Consider changes of working methods;</li> <li>5. Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days;</li> <li>6. Implement the agreed mitigation measures;</li> <li>7. As directed by the ER, to slow down or to stop all or part of the marine work or construction activities.</li> </ol>



## **Appendix H**

### **Implementation Schedule for Environmental Mitigation Measures (EMIS)**

Environmental Mitigation Measures	Location	Implementation Status			
		Implemented	Partially implemented	Not implemented	Not Applicable
Air Quality					
<ul style="list-style-type: none"><li>The working area for the uprooting of trees, shrubs, or vegetation or for the removal of boulders, poles, pillars or temporary or permanent structures should be sprayed with water or a dust suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet;</li></ul>	Site Area	√			
<ul style="list-style-type: none"><li>All demolished items (including trees, shrubs, vegetation, boulders, poles, pillars, structures, debris, rubbish and other items arising from site clearance) that may dislodge dust particles should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides within a day of demolition;</li></ul>	Site Area	√			
<ul style="list-style-type: none"><li>Vehicle washing facilities including a high pressure water jet should be provided at every discernible or designated vehicle exit point;</li></ul>	Site Entrance	√			
<ul style="list-style-type: none"><li>The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;</li></ul>	Site Exit	√			
<ul style="list-style-type: none"><li>Where a site boundary adjoins a road, street, service and or other area accessible to the public, hoarding of not less than 2.4m from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit;</li></ul>	Site Area	√			
<ul style="list-style-type: none"><li>Every main haul road (i.e. any course inside a construction site having a vehicle passing rate of higher than 4 in any 30 minutes) should be paved with concrete, bituminous materials, hardcores or metal plates, and kept clear of dusty materials; or sprayed with water or a dust suppression chemical so as to maintain the entire road surface wet;</li></ul>	Main Haul Road	√			
<ul style="list-style-type: none"><li>The portion of any road leading only to a construction site that is within 30m of a discernible or designated vehicle entrance or exit should be kept clear of dusty materials;</li></ul>	Site Entrance and Exit	√			
<ul style="list-style-type: none"><li>Immediately before leaving a construction site, every vehicle should be washed to remove any dusty materials from its body and wheels;</li></ul>	Site Exit	√			
<ul style="list-style-type: none"><li>Where a vehicle leaving a construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li></ul>	--	√			
<ul style="list-style-type: none"><li>The working area of any excavation or earth moving operation should be sprayed with water or a dusty suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet;</li></ul>	Site Area	√			
<ul style="list-style-type: none"><li>Exposed earth shall be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable</li></ul>	Site Area	√			

surface stabilizer within 6 months after the last construction activity on the construction site or part of the construction site where the exposed earth lies;					
<ul style="list-style-type: none"> <li>Any stockpile of dusty material should be either covered entirely by impervious sheeting; placed in an area sheltered on the top and the 3 sides; or sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.</li> </ul>	Site Area	√			
<b>Noise</b>					
<ul style="list-style-type: none"> <li>Quiet plants should be used in order to reduce the noise impacts to protect the nearby NSRs.</li> </ul>	Site Area	√			
<ul style="list-style-type: none"> <li>Temporary and Movable Noise Barriers should be used in order to reduce the noise impact to the surrounding sensitive receivers</li> </ul>	Site Area	√			
<ul style="list-style-type: none"> <li>Intermittent noisy activities should be scheduled to minimize exposure of nearby NSRs to high levels of construction noise.</li> </ul>	Site Area	√			
<ul style="list-style-type: none"> <li>Idle equipment should be turned off or throttled down.</li> </ul>	Site Area	√			
<ul style="list-style-type: none"> <li>Construction activities should be planned so that parallel operation of several sets of equipment close to a given receiver is avoided</li> </ul>	Site Area	√			
<ul style="list-style-type: none"> <li>Construction plant should be properly maintained and operated.</li> </ul>	Site Area	√			
<b>Water Quality</b>					
<ul style="list-style-type: none"> <li>Exposed stockpiles should be covered with tarpaulin or impervious sheets before a rainstorm occurs;</li> </ul>	Site Area	√			
<ul style="list-style-type: none"> <li>The exposed soil surfaces should also be properly protected to minimize dust emission;</li> </ul>	Site Area	√			
<ul style="list-style-type: none"> <li>The stockpiles of materials should be placed in the locations away from the drainage channel so as to avoid releasing materials into the channel;</li> </ul>	Site Area	√			
<ul style="list-style-type: none"> <li>Wheel washing facilities should be provided at site exits to ensure that earth, mud and debris would not be carried out of the works areas by vehicles;</li> </ul>	Site Exit	√			
<ul style="list-style-type: none"> <li>Provision of site drainage systems and treatment facilities would be required to minimize the water pollution;</li> </ul>	Site Area	√			
<ul style="list-style-type: none"> <li>A discharge license needs to be applied from EPD for discharging effluent from the construction site;</li> </ul>	--	√			
<ul style="list-style-type: none"> <li>The treated effluent quality is required to meet the requirements specified in the discharge license;</li> </ul>	--	√			
<ul style="list-style-type: none"> <li>Provision of chemical toilets is required to collect sewage from workforce. The chemical toilets should be cleaned on a regular basis;</li> </ul>	Chemical Toilet	√			

• A licensed waste collector should be employed to clean the chemical toilets and temporary storage tank on a regular basis;	--	√			
• Illegal disposal of chemicals should be strictly prohibited;	Site Area	√			
• Registration as a chemical waste producer is required if chemical wastes are generated and need to be disposed of. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes;	Site Area	√			
• Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance should be used as a guideline for handling chemical wastes;	Site Area		√		
• The impact from accidental spillage of chemicals can be effectively controlled through good management practices.	Site Area	√			
<b>Waste Management</b>					
• Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;	Site Area	√			
• To encourage collection of aluminium cans by individual collectors, separate bins should be provided to segregate this waste from other general refuse generated by the workforce;	Site Area	√			
• Any unused chemicals or those with remaining functional capacity should be recycled;	Site Area	√			
• Prior to disposal of C&D waste, it is recommended that wood, steel and other metals be separated for re-use and/or recycling and inert waste as fill material to minimize the quantity of waste to be disposed of to landfill;	Site Area	√			
• Proper storage and site practices to minimize the potential for damage or contamination of construction materials; and	Site Area		√		
• Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste.	Site Area	√			
<b>Landscape and Visual</b>					
• Detailed tree survey should have been completed	Site Area	√			
• Trees should be transplanted to their final positions clear of the construction site	--			√	
• Erect site hoarding to protect adjacent vegetation from damage	Site Area	√			

• Regular inspections of the transplanted trees should be made to ensure the effectiveness of the hoarding	Site Area	√			
• Any topsoil excavated during the course of the works should be stored and protected on site for reuse for the restoration and screen planting works	Site Area			√	

## **Appendix I**

### **Weather Condition**



### Daily Extract of Meteorological Observations, February 2020

Day	Mean Pressur e (hPa)	Air Temperature			Mean Dew Point (deg. C)	Mean Relative Humidity (%)	Total Rainfall (mm)
		Absolute Daily Max (deg. C)	Mean (deg. C)	Absolute Daily Min (deg. C)			
1	1022.4	18.8	16.0	14.1	11.0	72	0.0
2	1022.0	19.5	17.1	15.9	13.1	77	0.0
3	1020.3	20.4	18.1	16.6	14.1	78	Trace
4	1020.2	19.0	17.3	15.4	14.5	84	0.8
5	1020.6	18.3	17.5	16.6	14.7	83	1.0
6	1019.8	18.6	17.1	15.9	13.1	77	Trace
7	1021.1	20.6	18.7	17.3	15.4	82	0.0
8	1024.0	19.6	17.8	16.7	13.5	76	0.0
9	1025.7	18.5	16.5	15.0	12.4	77	Trace
10	1023.1	18.6	16.9	15.5	12.7	76	0.0
11	1020.5	19.1	17.6	16.8	15.2	86	0.8
12	1017.9	24.7	20.6	18.4	18.6	89	0.0
13	1015.4	20.5	19.6	18.9	18.7	94	41.6
14	1013.8	22.5	20.4	19.5	19.5	94	9.7
15	1013.6	22.3	21.0	19.4	20.0	95	Trace
16	1020.1	22.4	14.2	10.6	11.0	82	25.5
17	1026.2	18.0	13.6	10.3	4.0	53	0.0
18	1026.4	18.4	14.7	11.6	6.1	57	0.0
19	1024.6	19.4	16.3	14.0	10.4	69	0.0
20	1024.9	21.2	17.7	15.4	12.0	70	0.0
21	1026.7	22.6	18.9	16.5	14.0	73	0.0
22	1025.7	25.5	20.1	17.1	15.0	73	0.0
23	1024.6	23.9	19.4	17.5	14.0	71	0.0
24	1020.7	22.0	19.6	17.5	15.3	76	0.0
25	1017.9	25.0	21.8	19.7	19.0	84	Trace
26	1017.9	28.1	23.3	20.6	19.9	82	0.0
27	1019.6	22.6	20.5	19.1	17.6	84	0.4
28	1018.0	25.3	20.8	18.1	16.7	78	0.0
29	1014.7	26.6	22.5	20.2	18.8	80	0.0
Mean/Total	1021.0	21.4	18.5	16.6	14.5	78	79.8

Remark(s):

1. Trace means rainfall less than 0.05 mm
2. § 1981-2010 Climatological Normal
3. The meteorological observations extracted from Hong Kong Observatory only shown the daily average and may be varied from the weather condition recorded during monitoring.

### Daily Extract of Meteorological Observations, March 2020

Day	Mean Pressure (hPa)	Air Temperature			Mean Dew Point (deg. C)	Mean Relative Humidity (%)	Total Rainfall (mm)
		Absolute Daily Max (deg. C)	Mean (deg. C)	Absolute Daily Min (deg. C)			
1	1014.2	26.6	22.8	20.4	19.5	82	0.0
2	1017.6	21.8	20.1	18.8	17.3	84	Trace
3	1018.2	21.0	19.4	18.2	16.0	81	Trace
4	1018.0	21.5	19.9	18.2	17.1	84	3.1
5	1019.4	20.7	18.2	16.5	15.6	85	0.4
6	1017.5	19.8	18.3	17.2	14.7	80	Trace
7	1014.0	24.3	20.6	18.8	18.5	88	Trace
8	1010.7	23.6	22.1	20.9	20.7	92	Trace
9	1008.5	26.8	23.4	20.8	21.4	89	Trace
10	1013.3	26.7	23.4	20.7	16.5	67	Trace
11	1017.7	20.8	19.2	17.9	13.9	72	Trace
12	1015.7	20.2	19.2	18.0	17.4	89	Trace
13	1015.7	25.0	21.4	19.3	19.8	91	0.0
14	1017.6	25.9	21.6	19.8	17.5	78	0.4
15	1019.3	23.0	20.2	18.9	14.5	70	0.0
16	1019.7	22.8	20.3	18.5	15.8	75	0.0
17	1018.7	21.7	20.3	19.5	16.6	79	0.0
18	1015.8	21.6	20.5	19.7	18.1	86	10.7
19	1014.7	23.0	21.1	20.3	19.1	88	0.8
20	1015.4	23.0	21.2	20.5	18.9	87	0.4
21	1015.4	23.0	21.2	20.2	20.1	94	0.2
22	1014.0	28.5	24.2	21.6	21.1	84	0.0
23	1014.2	28.5	24.6	22.0	21.0	81	0.0
24	1015.3	26.6	22.8	21.0	19.5	82	Trace
25	1014.2	26.5	22.8	21.2	19.7	83	Trace
26	1013.5	26.3	23.3	22.0	21.5	90	1.0
27	1013.0	27.7	24.4	22.4	21.9	86	Trace
28	1013.3	25.9	22.8	19.8	21.3	91	9.8
29	1013.5	21.9	20.2	19.1	18.7	91	2.2
30	1012.2	21.4	20.4	19.7	19.5	95	6.5
31	1013.1	21.3	20.3	19.2	19.5	95	5.8
Mean/Total	1015.3	23.8	21.3	19.7	18.5	84	41.3

Remark(s):

1. Trace means rainfall less than 0.05 mm
2. § 1981-2010 Climatological Normal
3. The meteorological observations extracted from Hong Kong Observatory only shown the daily average and may be varied from the weather condition recorded during monitoring.





### Daily Extract of Meteorological Observations, April 2020

Day	Mean Pressure (hPa)	Air Temperature			Mean Dew Point (deg. C)	Mean Relative Humidity (%)	Total Rainfall (mm)
		Absolute Daily Max (deg. C)	Mean (deg. C)	Absolute Daily Min (deg. C)			
1	1015.0	21.3	19.7	18.9	18.2	91	0.2
2	1017.0	20.7	19.9	19.3	17.5	86	0.4
3	1017.2	21.3	20.4	19.4	18.2	88	0.6
4	1018.0	24.1	20.8	19.7	18.9	89	1.1
5	1019.0	19.9	18.2	16.9	16.2	88	4.6
6	1016.8	17.9	17.1	16.1	15.7	92	21.5
7	1015.5	21.1	19.1	17.2	16.5	86	Trace
8	1016.5	24.0	20.6	18.7	14.8	71	0
9	1017.5	25.6	21.6	18.8	15.4	69	0
10	1018.1	24.6	21.7	19.9	16.5	73	0
11	1015.0	24.3	22.5	20.5	20.4	88	20.5
12	1017.3	25.6	20.8	18.1	12.0	59	0.4
13	1019.2	25.4	20.2	16.4	7.5	44	0
14	1017.5	24.1	21.1	19.6	14.2	65	0
15	1015.4	25.9	22.2	19.0	15.4	66	0
16	1014.5	28.3	23.3	20.0	18.8	77	0
17	1014.8	28.3	24.1	22.0	20.1	79	0
18	1013.9	27.8	24.4	22.4	20.9	81	Trace
19	1012.6	30.0	25.9	23.7	22.1	80	0
20	1012.5	29.4	26.4	24.6	22.7	81	0
21	1012.4	30.0	26.7	24.9	23.2	82	0
22	1014.9	25.7	22.1	19.4	21.1	94	25.8
23	1017.2	21.7	20.6	19.4	18.8	89	1.3
24	1019.0	21.4	19.4	18.1	16.6	84	0.6
25	1018.1	22.7	20.5	18.4	17.4	83	0.1
26	1017.0	27.8	23.1	19.9	18.3	75	0.7
27	1017.1	28.5	24.4	21.6	16.8	65	0
28	1017.5	27.9	24.3	22.4	17.0	64	0
29	1017.0	28.5	24.2	21.7	18.9	72	0
30	1015.3	30.3	25.3	22.2	20.0	74	0
Mean/Total	1012.9	25.0	22.6	20.8	19.4	83	77.8

Remark(s):

1. Trace means rainfall less than 0.05 mm
2. § 1981-2010 Climatological Normal
3. The meteorological observations extracted from Hong Kong Observatory only shown the daily average and may be varied from the weather condition recorded during monitoring.

## **Appendix J**

### **Waste Flow Table**

DSD Contract: DC/2013/10  
Design, Build and Operate  
San Wai Sewage Treatment Works Phase 1



ATAL-Degremont-China Harbour Joint Venture

Name of Department: DSD

Year: 2020

Project: Design, Build and Operate San Wai Sewage Treatment Works - Phase 1

Contract No.: DC/2013/10

### Waste Flow Table

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Broken Concrete (see Note <sup>3</sup> )	Reused in the Contract (see Note)	Reused in other Projects	Disposed as Public Fill (see Note <sup>4</sup> )	Imported Fill (see Note <sup>4</sup> )	Metals	Paper/ cardboard packaging	Plastics (see Note <sup>2</sup> )	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 kg)
Jan	0.808	0.000	0.000	0.000	0.808	0.623	0.000	0.000	0.000	0.000	51.560
Feb	1.340	0.000	0.000	0.000	1.340	0.175	0.000	0.050	0.000	0.000	52.280
Mar	0.360	0.000	0.000	0.000	0.360	1.781	0.000	0.000	0.000	0.000	75.750
Apr	1.222	0.000	0.000	0.000	1.222	1.479	0.000	0.000	0.000	0.000	66.690
May											
Jun											
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	3.730	0.000	0.000	0.000	3.730	4.058	0.000	0.050	0.000	0.000	246.28

Notes: (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(2) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging materials.

(3) Broken concrete for recycling into aggregates.

(4) Assumption: The densities of subbase, Type A, Type B, Rockfill, Soil, Mix Rock and Soil, Reclaimed Asphalt Pave, Slurry are 2.0 ton/m<sup>3</sup>; the densities of Building debris and special fill materials are 2.1 ton/m<sup>3</sup>; the densities of Broken Concrete is 2.4 ton/m<sup>3</sup>.

## **Appendix K**

### **Investigation Reports on Action Level or Limit Level Non-compliance**

**Report No.** 004**Monitoring Date** 28 April 2020

The Action and Limit Levels of suspended solids (SS) determined from baseline monitoring data are reproduced below:

Monitoring Parameter	Action Level (AL)	Limit Level (LL)
Suspended Solid (mg/L)	17.0	17.8

**Suspended Solid (in mg/L)**


Monitoring Station	Monitoring Duration	Result			Level Exceedance
		Trial 1	Trial 2	Average	
R1b	13:20 to 13:34	22	22	22	Limit

**Investigation Results:**

## a) Causes of exceedances

Exceedance was not due to construction works under Contract No. DC/2013/10 because:

- The surface runoff and wastewater generated from the construction activities in different sections of the construction sites was collected and stored in the temporary storage pool and then transferred to the Wetsep for proper treatment prior to discharge as shown in **Appendix A**. The effluent was thus brought into an acceptable minimum level and also complied with the requirements specified in the discharge license before discharge.
- According to the monthly checklist of Wetsep provided by the contractor as shown in **Appendix B**, during 27 to 28 April 2020, there were no malpractice or abnormal performance recorded. Samples at effluent were compared with standard solution as shown in the following photos:





- Besides, effluent water sample was scheduled to be collected on 28 April 2020 at P1 and P8. As per the discharge license requirement, the results complied with the discharge license requirement. The effluent quality report was shown in **Appendix C**. Thus, the effluent discharged from the construction site was unlikely to deteriorate the water quality of Tin Shui Wai nullah and resulted in suspended solids exceedance at R1b.
  - Thus, the exceedance of water samples taken from 13:20 to 13:34pm on 28 April 2020 was considered as non-Project related.
- b) Action required under the action plan  
Refer to Table 4.4 of the EM&A Manual.
- c) Action taken under the action plan
1. Not applicable as suspended solids was not measured in-situ;
  2. After considered the above mentioned investigation results, it appears that it was unlikely that the suspended solids exceedance was attributed to the work site of this Contract;
  3. The exceedance was informed to IEC, Contractors and EPD;
  4. Monitoring data, all plant, equipment and Contractor's working methods were checked;
  5. Mitigation measures and recommendations were provided in item d).
  6. The water quality monitoring results of 30 April 2020 was shown below:

Test Parameters	Trial 1	Trial 2	Average	Action Level	Limit Level
Turbidity (NTU)	14.9	15.0	15.0	19.8	20.5
Dissolved Oxygen (mg/L)	2.11	2.15	2.13	1.84	1.81
Suspended Solid (mg/L)	12	12	12	17.0	17.8

The results of suspended solid of the water samples collected on 30 April 2020 were under the action limit.

- d) ET's conclusions and recommendations for mitigation
- All relevant water quality mitigation measures were checked to be fully implemented including provision of site drainage systems and treatment facilities, maintaining the existing silt trap to ensure good efficiency of wheel wash facilities, transferring the runoffs and wastewater to the Wetsep for removal of the suspended solids and other pollutants in order to ensure the treated effluent complied with the requirements specified in the discharge license.



- The Contractor was reminded to ensure all construction activities that generate wastewater with high concentrations of suspended solids (SS) should be collected to sedimentation tanks or package treatment systems for proper treatment prior to discharge.
- e) Contractor's actions to implement the mitigation
- All construction activities that generate wastewater with high concentrations of suspended solids (SS) like wheel washing etc. was collected to sedimentation tanks or package treatment systems for proper treatment prior to discharge.
  - All silt removal facilities, channels and manholes was maintained and any deposited silt and grit was removed regularly.

Prepared by:

  
\_\_\_\_\_  
LO, Ting Yi

Certified by:

  
\_\_\_\_\_  
LAU, Chi Leung  
Environmental Team Leader

*Contract No. : DC/2013/10*  
*Design, Build and Operate San Wai Sewage Treatment Works – Phase 1*



東業德勤測試顧問有限公司  
ETS-TESTCONSULT LIMITED

Investigation Report on Action Level or Limit Level Non-compliance

## **Appendix A**





## **Appendix B**

DC/2013/10

Design, Build and operate

San Wai Sewage Treatment Works Phase 1



ATAL-Degremont-China Harbour Joint Venture

# Checklist for Using Wetsep Treatment Tank

環保紅檢查清單

位置: P1

月份: 4

Date 日期		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
A. Condition Check 現況檢測																																
Item 項目	Requirement 要求	Frequency 檢查密度																														
A1	No leakage found in connections 喉通接駁良好, 無漏水情況	✓					✓		✓						✓																	
A2	Good condition of tank, platform and secure ground 缸身, 鐵台情況良好及附近環境穩固	✓					✓		✓						✓																	
A3	Chemicals stored with cover to prevent getting wet 化學物品存放在有蓋範圍以免沾濕	✓		✓		✓		✓		✓					✓		✓															
A4	Chemicals sufficient for at least 7 days use 化學物品足夠應付 7 日所需	✓		✓		✓		✓		✓					✓		✓															
A5	Good condition of discharge point 排水點暢通無阻, 排水良好	✓					✓		✓						✓																	

\*\* 註 Note :

檢查結果 Inspection Result

✓ - 良好狀況 Satisfactory

✗ - 需改善及更換 Need Improvement & Replacement



DC/2013/10

Design, Build and operate

San Wai Sewage Treatment Works Phase 1



ATAL-Degremont-China Harbour Joint Venture

Date 日期		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
A6	Good condition of discharge point 排水點暢通無阻，排水良好 Sludge ready to be disposed off 泥漿池已曬乾並可準備處理	✓					✓		✓						✓																	
A7	Every 7 days 每 7 天																															
A8	Every 3 days 每 3 天																															
A9	No loosen object/material left in tank may result in blockage 沒有大件的物件/物料留在缸內造成阻塞	✓																														
A9	Sample at effluent and compare with standard solution 抽取水辦和樣辦比較	✓	✓	✓			✓	✓	✓	✓					✓	✓	✓	✓														
B. Tank Operation 基本運作																																
Item 項目	Requirement 要求	Frequency 檢查密度																														
B1	Water level of dosage tanks more than 20% 白药，黃药，酸桶水量不少於 20%	Every day 每天	✓	✓	✓			✓	✓	✓					✓	✓	✓	✓														
B2	Stirrer functioning properly 白药，黃药內攪拌器運作正常	Every day 每天	✓	✓	✓			✓	✓	✓					✓	✓	✓	✓														

\*\* 註 Note :

檢查結果 Inspection Result

✓ - 良好狀況 Satisfactory

✗ - 需改善及更換 Need Improvement &amp; Replacement

DC/2013/10

Design , Build and operate

San Wai Sewage Treatment Works Phase 1



ATAL-Degremont-China Harbour Joint Venture

Date 日期		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
B3	pH value maintain between 6-10 錶板上酸鹼度維持在 6-10pH 值	✓	✓	✓		✓	✓	✓	✓	✓				✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
B4	Release sludge from Wetsep to sludge pool 排放環保缸泥漿至泥漿池	✓	✓	✓		✓	✓	✓	✓	✓				✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
B5	Washing Wetsep tank 清洗環保缸	✓	✓	✓		✓			✓					✓		✓								✓	
B6	No leakage found in sedimentation tank 沉澱缸無漏水情況	✓	✓	✓		✓			✓					✓		✓							✓		
B7	Remove sludge in sedimentation tank 清理沉澱缸泥漿	✓	✓	✓		✓			✓					✓		✓							✓		
Inspected by 巡查人員		Y	Y	Y		Y	Y	Y	Y					Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y
Signature 簽署		Y	Y	Y		Y	Y	Y	Y					Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y

\*\* 註 Note :

檢查結果 Inspection Result

✓ - 良好狀況 Satisfactory

✗ - 需改善及更換 Need Improvement &amp; Replacement

### Checklist for Using Wetsep Treatment Tank

環保紅檢查清單

位置: 98

月份: 4

Date 日期		1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	
A. Condition Check 現況檢測																																						
Item 項目	Requirement 要求	Frequency 檢查密度																																				
A1	No leakage found in connections 喉連接良好，無漏水情況	Every 7 days 每 7 天	✓							✓										✓																✓		
A2	Good condition of tank, platform and secure ground 缸身，鐵台情況良好及附近環境穩固	Every 7 days 每 7 天	✓							✓										✓																✓		
A3	Chemicals stored with cover to prevent getting wet 化學物品存放在有蓋範圍以免沾濕	Every 3 days 每 3 天	✓							✓										✓																✓		
A4	Chemicals sufficient for at least 7 days use 化學物品足夠應付 7 日所需	Every 3 days 每 3 天	✓							✓										✓																✓		
A5	Good condition of discharge point 排水點暢通無阻，排水良好	Every 7 days 每 7 天	✓							✓										✓																✓		

\*\* 註 Note :

檢查結果 Inspection Result

✓ - 良好狀況 Satisfactory

✗ - 需改善及更換 Need Improvement & Replacement

DC/2013/10

Design, Build and operate

San Wai Sewage Treatment Works Phase 1



ATAAL-Degremont-China Harbour Joint Venture

Item 項目	Requirement 要求	Frequency 檢查密度	Date 日期																										
			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
A6	Good condition of discharge point 排水點暢通無阻，排水良好	Every 7 days 每 7 天	✓						✓	✓						✓													
A7	Sludge ready to be disposed off 泥漿池已曬乾並可準備處理	Every 3 days 每 3 天	✓	✓			✓			✓						✓			✓										
A8	No loosen object/material left in tank may result in blockage 沒有大件的物件/物料留在缸內造成阻塞	Every 3 days 每 3 天	✓		✓		✓			✓						✓			✓								✓		
A9	Sample at effluent and compare with standard solution 抽取水辦和樣辦比較	Every day 每天	✓	✓	✓		✓	✓	✓	✓						✓	✓	✓	✓	✓			✓	✓	✓	✓	✓	✓	✓
B. Tank Operation 基本運作																													
B1	Water level of dosage tanks more than 20% 白药，黃药，酸桶水量不少於 20%	Every day 每天	✓	✓	✓		✓	✓	✓	✓						✓	✓	✓	✓	✓			✓	✓	✓	✓	✓	✓	✓
B2	Stirrer functioning properly 白药，黃药內攪拌器運作正常	Every day 每天	✓	✓	✓		✓	✓	✓	✓						✓	✓	✓	✓	✓			✓	✓	✓	✓	✓	✓	✓

\*\* 註 Note :

檢查結果 Inspection Result

✓ - 良好狀況 Satisfactory

\* - 需改善及更換 Need Improvement & Replacement

DC/2013/10

Design , Build and operate

San Wai Sewage Treatment Works Phase 1



ATAL-Degremont-China Harbour Joint Venture

Date 日期		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
B3	pH value maintain between 6-10 錶板上酸鹼度維持在 6-10pH 值	✓	✓	✓		✓	✓	✓	✓	✓				✓	✓	✓	✓	✓	✓		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	
B4	Release sludge from Wetsep to sludge pool 排放環保缸泥漿至泥漿池	✓	✓	✓		✓	✓	✓	✓	✓				✓	✓	✓	✓	✓	✓		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	
B5	Washing Wetsep tank 清洗環保缸	✓	✓	✓		✓		✓	✓	✓				✓	✓	✓	✓	✓	✓		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	
B6	No leakage found in sedimentation tank 沉澱缸無漏水情況	✓	✓	✓		✓		✓	✓	✓				✓	✓	✓	✓	✓	✓		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	
B7	Remove sludge in sedimentation tank 清理沉澱缸泥漿	✓	✓	✓		✓		✓	✓	✓				✓	✓	✓	✓	✓	✓		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	
Inspected by 巡查人員		Tony	Tony	Tony		Tony	Tony	Tony	Tony					Tony	Tony	Tony	Tony	Tony														
Signature 簽署		Tony	Tony	Tony		Tony	Tony	Tony	Tony					Tony	Tony	Tony	Tony	Tony														

\*\* 註 Note :


檢查結果 Inspection Result

✓ - 良好狀況 Satisfactory

✗ - 需改善及更換 Need Improvement &amp; Replacement



## **Appendix C**



# 東業德勤測試顧問有限公司 ETS-TESTCONSULT LTD.™

8/F Block B,  
Veristrong Industrial Centre,  
34-36 Au Pui Wan Street,  
Fo Tan, Hong Kong

T: +852 2695 8318  
F: +852 2695 3944  
E: etl@ets-testconsult.com  
W: www.ets-testconsult.com



Form E/EN/R/01/Issue 6 (1/2) [02/18]

## TEST REPORT

### Testing of Water and Wastewater

Report No. : ENA03831  
Date of Issue : 07 May 2020  
Page No. : 1 of 1

#### Information Provided by Customer

Customer Name : ATAL-Degremont-China Harbour Joint Venture  
Customer Address : 19/F, China Harbour Building, 370-374 King's Road, North Point, Hong Kong  
Sample Source : Contract No. DC/2013/10 - Design, Build and Operate San Wai Sewage Treatment Works - Stage 1  
Sample Type : Wastewater  
Date of Sampling : 28 April 2020  
Sample Description : Sample was stored in 1L plastic bottle (for pH and Total Suspended Solids).  
Sample was stored in 500ml plastic bottle (for Chemical Oxygen Demand).  
Sample for Chemical Oxygen Demand was preserved by adding conc.  $H_2SO_4$  to pH <2.  
Sample was collected by the customer and refrigerated after received.

#### Laboratory Information

Date of Received : 28 April 2020  
Date of Testing Period : 28 to 29 April 2020  
Lab Ref. No. : W46667

#### Result

Sample ID	Sample No.	Test	Method Used	Result	Unit
P1	01	pH	In house method TPE/003/W	8.4	(at 25°C)
		Total Suspended Solids	In house method TPE/006/W	<5*	mg/L
	03	Chemical Oxygen Demand	In house method TPE/002/W	<10	mgO <sub>2</sub> /L

#### Remark(s):


- The results relate only to the tested sample as received.
- \*200ml sample was used for Total Suspended Solids analysis. PQL of Total Suspended Solids reported less than 5 mg/L.

Approved Signatory :

LAU, Chi Leung

HKAS has accredited this laboratory (Reg. No. HOKLAS 022) under HOKLAS for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report shall not be reproduced unless with prior written approval from this laboratory.

- END OF REPORT -



# 東業德勤測試顧問有限公司 ETS-TESTCONSULT LTD.™

8/F Block B,  
Veristrong Industrial Centre,  
34-36 Au Pui Wan Street,  
Fo Tan, Hong Kong

T: +852 2695 8318  
F: +852 2695 3944  
E: etl@ets-testconsult.com  
W: www.ets-testconsult.com



Form E/EN/R/01/Issue 6 (1/2) [02/18]

## TEST REPORT

### Testing of Water and Wastewater

Report No. : ENA03832  
Date of Issue : 07 May 2020  
Page No. : 1 of 1

#### Information Provided by Customer

Customer Name : ATAL-Degremont-China Harbour Joint Venture  
Customer Address : 19/F, China Harbour Building, 370-374 King's Road, North Point, Hong Kong  
Sample Source : Contract No. DC/2013/10 - Design, Build and Operate San Wai Sewage Treatment Works - Stage 1  
Sample Type : Wastewater  
Date of Sampling : 28 April 2020  
Sample Description : Sample was stored in 1L plastic bottle (for pH and Total Suspended Solids).  
Sample was stored in 500ml plastic bottle (for Chemical Oxygen Demand).  
Sample for Chemical Oxygen Demand was preserved by adding conc.  $H_2SO_4$  to pH <2.  
Sample was collected by the customer and refrigerated after received.

#### Laboratory Information


Date of Received : 28 April 2020  
Date of Testing Period : 28 to 29 April 2020  
Lab Ref. No. : W46667

#### Result

Sample ID	Sample No.	Test	Method Used	Result	Unit
P8	02	pH	In house method TPE/003/W	8.4	(at 25°C)
		Total Suspended Solids	In house method TPE/006/W	<5*	mg/L
	04	Chemical Oxygen Demand	In house method TPE/002/W	<10	mgO <sub>2</sub> /L

#### Remark(s):

- The results relate only to the tested sample as received.
- \*200ml sample was used for Total Suspended Solids analysis. PQL of Total Suspended Solids reported less than 5 mg/L.

Approved Signatory : 


LAU, Chi Leung

HKAS has accredited this laboratory (Reg. No. HOKLAS 022) under HOKLAS for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report shall not be reproduced unless with prior written approval from this laboratory.

- END OF REPORT -

## **Figure 1**

### **Locations of Air Quality and Noise Monitoring Stations**




**Project: Contract No. DC/2013/10 - Design, Build and Operate San Wai Sewage Treatment Works – Phase 1**  
**Figure 1 Locations of Air Quality and Noise Monitoring Stations**

## **Figure 2**

### **Locations of Water Quality Monitoring Station**






Project: Contract No. DC/2013/10 - Design, Build and Operate San Wai Sewage Treatment Works – Phase 1  
Figure 2 Locations of Water Quality Monitoring Station

### **Figure 3**

#### **Location Plan for the Wetsep Treatment Tank**





Legend:

Wetsep treatment tank P1a



Wetsep treatment tank P1b



Project: Contract No. DC/2013/10 - Design, Build and Operate San Wai Sewage Treatment Works – Phase 1
Figure 3 Location Plan for the Wetsep Treatment Tank