

Citybus Group Limited

**Citybus Permanent
Headquarters and
Bus Maintenance Depot
in Chai Wan**

Quarterly Environmental
Monitoring and Audit
Summary Report
September 2003 to
November 2003

First Issue

Citybus Group Limited

Citybus Permanent Headquarters and
Bus Maintenance Depot in Chai Wan

Environmental Monitoring and Audit

Quarterly Environmental Monitoring and Audit Summary Report
September 2003 to November 2003

December 2003

Ove Arup & Partners Hong Kong Ltd

Level 5, Festival Walk, 80 Tat Chee Avenue, Kowloon Tong, Kowloon, Hong Kong

Tel +852 2528 3031 Fax +852 2268 3950

www.arup.com

Job number 23420

IEC Approval Form

Project Name : Citybus Permanent Headquarters and Bus Maintenance Depot in Chai Wan

Environmental Permit No EP-107/2001

Project Proponent Citybus Group Limited

Environmental Team Ove Arup & Partners

Independent Environmental Checker Westwood Hong & Associates

Report Name Quarterly EM&A Summary Report – September 2003 to November 2003

This document is prepared to prove that the above said report is prepared by the Environmental Team and certified by the Independent Environmental Checker






Signature of ET Leader



Signature of IEC

Job title	Citybus Permanent Headquarters and Bus Maintenance Depot in Chai Wan	Job number	23420
Document title	Environmental Monitoring and Audit	File reference	
Document ref	23420-33		

Revision	Date	Filename	G:\env\project\23420\reports\Quarterly\2003-q7\33 September 03 - November		
First Issue	29/12/03	Description	First Issue to Client, IEC and EPD		
			Prepared by	Checked by	Approved by
		Name	Angus Choi	Fredrick Leong	Sam Tsoi
		Signature			
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name			
		Signature			
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name			
		Signature			
		Filename			
		Description			
			Prepared by	Checked by	Approved by
		Name			
		Signature			

Issue Document Verification with Document

CONTENTS

	Page
EXECUTIVE SUMMARY	1
1. INTRODUCTION	2
1.1 Purpose of the Report	2
1.2 Site Description	2
1.3 Organisation and Personnel	4
2. ENVIRONMENTAL STATUS	6
2.1 Construction Programme	6
2.2 Construction Activities of the Quarter	6
2.3 Environmental Sensitive Receivers	6
3. SUMMARY OF EM&A REQUIREMENTS	8
3.1 Construction Noise Monitoring	8
3.2 Air Quality Monitoring	9
3.3 Performance Limits and Event-Action Plans	10
4. NOISE	14
4.1 Noise Monitoring Results	14
5. AIR QUALITY	17
5.1 24-hour TSP Monitoring Results	17
5.2 1-hour TSP Monitoring Results	18
6. QUARTERLY SUMMARY, ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE RECORDS	19
6.1 Summary of Waste Disposal	19
6.2 Complaint Record	20
6.3 Non-compliance Record	20
7. REFERENCES	21

TABLES

Table 2-1	Identified sensitive receivers
Table 3-1	Construction noise monitoring parameters and frequency requirements
Table 3-2	Noise impact monitoring locations
Table 3-3	TSP monitoring parameters and frequency
Table 3-4	Air quality monitoring location
Table 3-5	Action and Limit levels for construction noise
Table 3-6	Event-action plan for construction noise
Table 3-7	Action and Limit levels for air quality
Table 3-8	Action and Limit levels for 24-hour TSP
Table 3-9	Action and Limit levels for 1-hour TSP
Table 3-10a	Event-action plan for air quality (Action Level)
Table 3-10b	Event-action plan for air quality (Limit Level)
Table 4-1	Daytime noise monitoring results (0700 – 1900 hours on normal weekdays) from September 2003 to November 2003
Table 5-1	24-hour TSP monitoring results from September 2003 to November 2003
Table 5-2	1-hour TSP monitoring results from September 2003 to November 2003
Table 6-1	Waste disposal summary

FIGURES

Figure 1-1	Site location plan of Citybus permanent headquarters and bus maintenance depot in Chai Wan
Figure 2-1	Locations of construction site and environmental sensitive receivers
Figure 3-1	Noise monitoring in progress
Figure 4-1	Trend of noise monitoring level from September 2003 to November 2003
Figure 5-1	Trend of 24-hour TSP levels from September 2003 to November 2003
Figure 5-2	Trend of 1-hour TSP levels from September 2003 to November 2003

APPENDICES

APPENDIX A

Detailed Noise Monitoring Results

APPENDIX B

Detailed Air Quality (24-hour TSP) Monitoring Results

APPENDIX C

Detailed Air Quality (1-hour TSP) Monitoring Results

ABBREVIATIONS AND ACRONYMS

A/L Levels	Action and Limited Levels
AQO	Air Quality Objectives
Arup	Ove Arup & Partners Hong Kong Limited
ASR	Area Sensitive Rating
B&K	Brüel & Kjær
CNP	Construction Noise Permit
CR	Contractor
DA-TM	Technical Memorandum on Noise from Construction Work in Designated Areas
EA	Environmental Auditor
EM&A	Environmental Monitoring and Audit
EPD	Environmental Protection Department
ER	Engineer / Engineer's Representative
ET	Environmental Team
GW-TM	Technical Memorandum on Noise from Construction Work other than Percussive Piling
HKSAR	Hong Kong Special Administrative Region
HOKLAS	The Hong Kong Laboratory Accreditation Scheme
HVS	High Volume Sampler
IC(E)	Independent Environmental Checker
IEC	International Electrotechnical Commission Publications
IVE - CW	Institution of Vocational Education (Chai Wan)
K	Degrees Kelvin
LCP	Ling Chan + Partners Limited
NAMAS	National Measurement Accreditation Service
NSR	Noise Sensitive Receiver
PSPS	Private Sector Participation Schemes
SR	Sensitive Receiver
TSP	Total Suspended Particulates

EXECUTIVE SUMMARY

This quarterly EM&A report summaries the site inspection findings, air quality and noise impact monitoring works for the period between September 2003 to November 2003.

Daytime (0700 – 1900 hours) noise monitoring was conducted at 4 locations. The highest noise level was 69.9 dB(A) recorded at Tsui Wan Estate on 29 September 2003. The lowest noise level was 62.2 dB(A) recorded at Heng Fa Tsui on 27 October 2003. There was no exceedance of the A/L Levels during the monitoring period.

The highest average 1-hour TSP level was 245.3 $\mu\text{g}/\text{m}^3$ recorded at Hong Kong IVE Chai Wan on 23 October 2003 and the lowest average 1-hour TSP level was 142.9 $\mu\text{g}/\text{m}^3$ recorded at IVE on 6 September 2003. There was no exceedance of the A/L Levels during the monitoring period.

The highest 24-hour TSP level was 134.0 $\mu\text{g}/\text{m}^3$ recorded at Hong Kong IVE Chai Wan on 24 October 2003 and the lowest 24-hour TSP level was 56.5 $\mu\text{g}/\text{m}^3$ recorded at IVE on 17 November 2003. There was no exceedance of the A/L Levels during the monitoring period.

The major construction activity carried out by the Contractor from September 2003 to November 2003 was the construction of the building from ground level to roof level and the fitting out of the maintenance depot.

No inert material was disposed of at Quarry Bay Public Filling Barging Point from September 2003 to November 2003. A total of 346 loads of non-inert material has been disposed of at SENT Landfill from September 2003 to November 2003. The total quantity of the disposed non-inert material was 8,304 tonnes from September 2003 to November 2003.

No public complaint regarding the air quality and noise was received from September 2003 to November 2003.

There was no non-compliance recorded from September 2003 to November 2003.

1. INTRODUCTION

Ove Arup & Partners Hong Kong Limited (Arup) was appointed by Citybus Group Limited as the Environmental Team (ET) for Citybus Permanent Headquarters and Bus Depot in Chai Wan (hereafter called the "Project"). Environmental parameters including air quality and construction noise were selected for impact monitoring. The construction activities of the Project have commenced in December 2001 and is expected to last for about 18 months.


1.1 Purpose of the Report

The purpose of the quarterly EM&A summary report is to summarise the monitoring and audit results for the environmental issues including air quality, noise, and waste management due to the captioned construction project for the period from September 2003 to November 2003.

1.2 Site Description

The construction site is surrounded by Road 20/4, Road 20/6 and Shing Tai Road as shown in Figure 1-1. The total site area is approximately 1 hectare. The Project consists of five storeys with the bus depot located on G/F to 3/F for bus parking and maintenance, and depot office on 4/F to 5/F.

Figure 1-1 Site location plan of Citybus permanent headquarters and bus maintenance depot in Chai Wan



1.3 Organisation and Personnel

The primary responsibilities and duties of the respective parties in this EM&A programme are described in the following sub-sections: -

1.3.1 Project Manager

The entire construction of the Project is managed by *Citybus Group Limited* as the Project Manager. The Project Manager is supported by an Engineer's Representative (ER) and an Environmental Team (ET) to ensure that the environmental quality will comply with the project requirements.

1.3.2 Engineer's Representative

The Engineer is *Ling Chan + Partners Limited (LCP)*. The Engineer's Representative is responsible for:

- Supervising the Contractor (CR) activities and ensuring that the requirements in the Environmental Management Plan^[1] are fully complied with;
- Informing the CR when action is required to reduce impacts in accordance with the Event and Action Plans; and
- Adhering to the procedures for carrying out complaint investigation in accordance with Environmental Management Plan.

1.3.3 Environmental Team

Ove Arup & Partners Hong Kong Limited (Arup), has been appointed by Citybus to take up the role of the Environmental Team (ET), and ET is responsible for:

- Sampling, analysis and statistical evaluation of monitoring parameters with reference to the EIA study recommendations and requirements with respect of noise, dust and water quality.
- Conducting environmental site surveillance.
- Auditing the compliance with environmental protection and pollution prevention and control regulations.
- Monitoring the implementation of environmental mitigation measures.
- Monitoring the compliance with the environmental protection clauses/specifications in the Contract.
- Reviewing construction programme and providing comment as necessary.
- Reviewing construction methodology and providing comment as necessary.
- Conducting complaint investigation, evaluation and identification of corrective measures.
- Auditing of the EMS and recommending and implementing any changes as appropriate.
- Liaising with the Independent Environmental Checker (IC((E)) on all environmental performance matters.

- Advising the Contractor on environmental improvement, awareness, enhancement matter, etc. on site.
- Submitting the designated EM&A reports timely to the ER, the IC(E) and the EPD as appropriate.

1.3.4 Contractors

The site formation works are undertaken by *Vibro (HK) Limited* and construction of superstructure are undertaken by *W. Hing Construction Co. Ltd*, the Contractors (CR). In this EM&A programme, the CR is responsible for:

- Submitting the proposals on mitigation measures in cases of exceedance of Action and Limit levels and in accordance with the Event and Action Plans;
- Implementing measures to reduce impact where Action and Limit levels are exceeded; and
- Adhering the procedures for carrying out complaint investigation in accordance with the Environmental Management Plan.

2. ENVIRONMENTAL STATUS

2.1 Construction Programme

The construction has been commenced in December 2001, and is anticipated to be completed in 18 months. The construction programme is given in the Monthly EM&A Report – December 2001.

2.2 Construction Activities of the Quarter

The major construction activities carried out by the CR in the period September 2003 to November 2003 were the construction of the building from ground level to roof level and the fitting out of the maintenance depot.


2.3 Environmental Sensitive Receivers

Several residential buildings and educational institution close to the site have been identified as environmental sensitive receivers in the EIA Report. The identified sensitive receivers are summarised in Table 2-1 and shown in Figure 2-1.

Table 2-1 Identified sensitive receivers

Sensitive Receivers No.	Description
N1	Heng Fa Chuen
N2	Staff Quarters of Chai Wan IVE
N3/A1	Hong Kong IVE Chai Wan
N4	Tsui Wan Estate

Figure 2-1 Locations of construction site and environmental sensitive receivers



3. SUMMARY OF EM&A REQUIREMENTS

Construction noise and air quality were significant environmental impacts identified for the construction period of the project. In accordance with the Environmental Management Plan, air quality and noise impact monitoring shall be performed by the ET at all specified monitoring locations during the construction stage.

3.1 Construction Noise Monitoring

3.1.1 Monitoring Parameters

Construction noise monitoring shall be measured in terms of the A-weighted equivalent continuous sound pressure level (L_{eq}). L_{10} and L_{90} will also be recorded as supplementary reference information for data auditing.

3.1.2 Monitoring Frequency

Construction noise measurements were required to be taken on a weekly basis according to the Environmental Management Plan. The monitoring time periods, monitoring parameters and frequency are specified in Table 3-1.

Table 3-1 Construction noise monitoring parameters and frequency requirements

Time Period (when construction activity is found)	Parameters	Monitoring Frequency	No. of measurements for each monitoring
Between 0700-1900 hours on normal weekdays	$L_{eq(30\ min)}$	Once per week	1
Between 1900-2300 hours on normal weekdays	$L_{eq(5\ min)}^*$		3 (consecutive)
Between 2300-0700 hours of next day			
Between 0700-1900 hours on holidays			

Remarks: * The $L_{eq(5\ min)}$ will only be measured if construction activities are conducted on general holidays and between the period of 1900 and 0700 hours during normal weekdays.

3.1.3 Monitoring Locations

A total of 4 monitoring locations were specified. They are given in Table 3-2. The measurements were taken at 1m from the building facade and maintained at a height 1.2m above floor. Photos showing the noise monitoring work in action are given in Figure 3-1.

Table 3-2 Noise impact monitoring locations

NSR No.	Location	Monitoring Point
N1	Heng Fa Chuen	Block 50
N2	Staff Quarters of IVE Chai Wan	Roof-top (Block C,D)
N3	Hong Kong IVE Chai Wan	Roof-top
N4	Tsui Wan Estate	Tsui Sau House

Figure 3-1 Noise monitoring in progress

3.2 Air Quality Monitoring

3.2.1 Monitoring Parameters

Air monitoring shall be measured in terms of the TSP levels for both 24-hour and 1-hour periods.

3.2.2 Monitoring Frequency

24-hour TSP and 1-hour TSP levels shall be monitored during the course of construction according to the Environmental Management Plan. The monitoring parameters and frequencies are specified in Table 3-3.

Table 3-3 TSP monitoring parameters and frequency

Parameters	Monitoring Frequency	Time Period	No. of measurement for each monitoring
24-hour TSP	Once every six days	0000 - 2400	1
1-hour TSP	Three times per every six days	0700 - 1900	1

3.2.3 Monitoring Locations

One monitoring location was specified for air quality impact and it is presented in Table 3-4.

Table 3-4 Air quality monitoring location

ASR No.	Location	Monitoring Point
A1	Hong Kong IVE Chai Wan	Roof-top

3.3 Performance Limits and Event-Action Plans

The monitoring results were checked against appropriate standards and requirements. A two-tier system performance limits has been established in Environmental Management Plan. The “Action Level” and the “Limit Level” are established according to the EPD requirements. Corresponding actions will be taken by ET, ER and CR in accordance with the Event-Action Plans if the monitoring results exceed the performance limits.

3.3.1 Construction Noise Impact

The Action and Limit (A/L) levels for the construction noise have been established in accordance with the Generic EM&A Manual and they are tabulated in Table 3-5.

Table 3-5 Action and Limit levels for construction noise

Time Period	Action Level	Limit Level dB(A)
0700 - 1900 hours on weekdays	When one documented complaint is received	75*
0700 - 2300 hours on General Holidays; & 1900 - 2300 hours on all other days		60/65/70**
2300 - 0700 hours of next day		45/50/55**

Remarks: * reduced to 70dB(A) for schools and 65dB(A) during school examination periods.

** to be selected based on Area Sensitivity Rating

Note: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed

Table 3-6 details the actions required to be carried out by different parties in the case of an exceedance of performance limits being detected.

Table 3-6 Event-action plan for construction noise

Event	Action	
	ET or ER	Contractor
Action Level	<ol style="list-style-type: none"> 1. Notify Contractor 2. Analyse investigation 3. Require Contractor to propose measures for the analysed noise problem 4. Increase monitoring frequency to check mitigation effectiveness 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to ET / ER 2. Implement noise mitigation proposals
Limit Level	<ol style="list-style-type: none"> 1. Notify Contractor 2. Notify EPD 3. Require Contractor to implement mitigation measures, increase monitoring frequency to check mitigation effectiveness 	<ol style="list-style-type: none"> 1. Implement mitigation measures 2. Prove to ET / ER effectiveness of measures applied

3.3.2 Air Quality

The A/L levels for air quality have been established in the Environmental Management Plan and they are tabulated in Table 3-7

Table 3-7 Action and Limit levels for air quality

Parameters	Action Level	Limit Level
24 Hour TSP Level in $\mu\text{g}/\text{m}^3$	<ul style="list-style-type: none"> • For baseline level $\leq 200\mu\text{g}/\text{m}^3$, Action Level = (baseline level plus 30% + Limit Level)/2 • For baseline level $> 200\mu\text{g}/\text{m}^3$, Action Level = Limit Level 	260
1 Hour TSP Level in $\mu\text{g}/\text{m}^3$	<ul style="list-style-type: none"> • For baseline level $\leq 384\mu\text{g}/\text{m}^3$, Action Level = (baseline level plus 30% + Limit Level)/2 • For baseline level $> 384\mu\text{g}/\text{m}^3$, Action Level = Limit Level 	500

In accordance with the Baseline Monitoring Report ^[2], the Action and Limit levels for 24-hour TSP and 1-hour TSP at monitoring location A1 were established and they are tabulated in Table 3-8 and Table 3-9 respectively.

Table 3-8 Action and Limit levels for 24-hour TSP

ASR No.	Monitoring Location	24-hour TSP Level in mg/m ³	
		Action Level	Limit Level
A1	Hong Kong IVE Chai Wan	220.8	260.0

Table 3-9 Action and Limit levels for 1-hour TSP

ASR No.	Monitoring Location	1-hour TSP Level in mg/m ³	
		Action Level	Limit Level
A1	Hong Kong IVE Chai Wan	303.2	500.0

Table 3-10 details the actions required to be carried out by different parties in case of an exceedance of performance limits being detected.

Table 3-10a Event-action plan for air quality (Action Level)

Event	Action		
	ET	ER	Contractor
Action Level			
1. Exceedance for one sample	<ol style="list-style-type: none"> Identify source Inform ER Repeat measurement to confirm finding Increase monitoring frequency to daily 	<ol style="list-style-type: none"> Notify Contractor Check monitoring data and Contractor's working methods 	<ol style="list-style-type: none"> Rectify any unacceptable practice Amend working methods if appropriate
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> Identify source Inform ER Repeat measurement to confirm findings Increase monitoring frequency to daily Discuss with ER for remedial actions required If exceedance continues, arrange meeting with ER If exceedance stops, cease additional monitoring 	<ol style="list-style-type: none"> Confirm receipt of notification of failure in writing Notify Contractor Check monitoring data and Contractor's working methods Discuss with Environmental Supervisor and Contractor on potential remedial actions Ensure remedial actions properly implemented 	<ol style="list-style-type: none"> Submit proposals for remedial actions to ER within 3 working days of notification Implement the agreed proposals Amend proposal if appropriate

Table 3-10b Event-action plan for air quality (Limit Level)

Event	Action		
	ET	ER	Contractor
Limit Level			
1. Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source 2. Inform ER and EPD 3. Repeat measurement to confirm finding 4. Increase monitoring frequency to daily 5. Assess effectiveness of Contractor's remedial actions and keep EPD and ER informed of the results 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing 2. Notify Contractor 3. Check monitoring data and Contractor's working methods 4. Discuss with Environmental Supervisor and Contractor on potential remedial actions 5. Ensure remedial actions properly implemented 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to ER within 3 working days of notification 3. Implement the agreed proposals 4. Amend proposal if appropriate
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Identify source 2. Inform ER and EPD the causes & actions taken for the exceedances 3. Repeat measurement to confirm findings 4. Increase monitoring frequency to daily 5. Investigate the causes of exceedance 6. Arrange meeting with EPD and ER to discuss the remedial actions to be taken 7. Assess effectiveness of Contractor's remedial actions and keep EPD and ER informed of the results 8. If exceedance stops, cease additional monitoring 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing 2. Notify Contractor 3. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented 4. Discuss amongst Environmental Team Leader and the Contractor potential remedial actions 5. Review Contractor's remedial actions whenever necessary to assure their effectiveness 6. If exceedance continues, consider what portion of the works is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to ER within 3 working days of notification 3. Implement the agreed proposals 4. Resubmit proposals if problem still not under control 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated

4. NOISE

4.1 Noise Monitoring Results

All the noise measurements were taken between 0700-1900 hours on normal weekdays during which the construction site was under normal operation. The construction noise monitoring results from September 2003 to November 2003 is summarised in Table 4-1. The detailed construction noise monitoring results from September 2003 to November 2003 are given in Appendix A. The trend of the noise levels at each monitoring location are plotted and presented in Figure 4-1.


Table 4-1 Daytime noise monitoring results (0700 – 1900 hours on normal weekdays) from September 2003 to November 2003

Date of Monitoring	Monitoring Parameters	Monitoring Results, dB(A) (30 min)			
		N1	N2	N3	N4
01/09/03 (Mon)	L _{eq}	66.2	67.5	68.7	69.8
	L ₁₀	70.6	70.1	72.1	73.6
	L ₉₀	61.6	66.6	64.6	63.6
05/09/03 (Fri)	L _{eq}	67.2	67.4	68.4	69.3
	L ₁₀	72.1	70.1	72.1	74.6
	L ₉₀	62.6	66.1	63.1	62.1
08/09/03 (Mon)	L _{eq}	66.2	67.4	69.0	69.4
	L ₁₀	70.1	70.1	73.6	73.6
	L ₉₀	61.6	66.1	63.6	63.6
11/09/03 (Thu)	L _{eq}	67.4	67.2	69.2	69.4
	L ₁₀	72.6	70.1	74.1	74.6
	L ₉₀	62.1	66.1	63.1	62.6
16/09/03 (Tue)	L _{eq}	66.0	67.4	69.5	69.8
	L ₁₀	70.1	70.6	74.1	73.6
	L ₉₀	61.1	66.1	63.6	63.1
19/09/03 (Fri)	L _{eq}	67.4	67.3	68.3	69.7
	L ₁₀	72.6	70.1	72.1	74.1
	L ₉₀	62.6	66.1	63.1	62.1
22/09/03 (Mon)	L _{eq}	66.2	67.4	68.9	69.2
	L ₁₀	70.1	70.1	73.1	73.1
	L ₉₀	61.6	66.1	64.1	62.6
26/09/03 (Fri)	L _{eq}	67.5	67.3	68.5	69.4
	L ₁₀	73.1	70.1	73.1	74.6
	L ₉₀	62.6	66.1	62.6	62.1

Date of Monitoring	Monitoring Parameters	Monitoring Results, dB(A) (30 min)			
		N1	N2	N3	N4
29/09/03 (Mon)	L _{eq}	65.9	67.2	69.2	69.9
	L ₁₀	70.1	70.1	74.1	74.1
	L ₉₀	60.6	66.1	63.6	63.6
03/10/03 (Fri)	L _{eq}	67.2	67.4	69.7	69.7
	L ₁₀	72.1	70.1	75.1	74.6
	L ₉₀	62.6	66.6	63.1	62.6
06/10/03 (Mon)	L _{eq}	65.3	67.6	68.7	69.8
	L ₁₀	68.6	70.6	73.6	74.1
	L ₉₀	57.1	66.6	64.1	63.1
10/10/03 (Fri)	L _{eq}	67.4	67.4	68.3	69.5
	L ₁₀	72.6	70.6	73.1	74.1
	L ₉₀	62.6	66.1	63.6	62.1
13/10/03 (Mon)	L _{eq}	65.8	67.2	68.2	69.8
	L ₁₀	69.6	70.1	73.6	74.1
	L ₉₀	61.1	66.1	63.1	63.1
16/10/03 (Thu)	L _{eq}	67.2	67.6	69.5	69.6
	L ₁₀	72.1	71.1	74.1	74.1
	L ₉₀	62.6	66.6	64.1	62.1
20/10/03 (Mon)	L _{eq}	63.5	65.6	65.0	65.8
	L ₁₀	66.0	67.5	68.5	68.5
	L ₉₀	58.0	63.5	60.5	60.5
23/10/03 (Thu)	L _{eq}	64.1	66.8	66.5	65.3
	L ₁₀	67.0	69.0	69.0	68.0
	L ₉₀	59.0	64.5	62.0	59.5
27/10/03 (Mon)	L _{eq}	62.2	66.7	67.0	65.2
	L ₁₀	65.0	68.5	70.0	68.0
	L ₉₀	56.5	64.0	61.5	60.0
31/10/03 (Fri)	L _{eq}	62.9	66.8	68.5	65.9
	L ₁₀	65.5	68.5	71.0	68.5
	L ₉₀	58.5	65.0	63.0	60.0
03/11/03 (Mon)	L _{eq}	65.0	66.5	69.5	66.0
	L ₁₀	68.0	69.0	72.5	69.0
	L ₉₀	61.5	63.0	66.0	61.5
07/11/03 (Fri)	L _{eq}	65.5	67.0	68.5	66.5
	L ₁₀	68.0	69.5	70.5	69.5
	L ₉₀	61.5	62.0	62.5	62.0

Date of Monitoring	Monitoring Parameters	Monitoring Results, dB(A) (30 min)			
		N1	N2	N3	N4
13/11/03 (Thu)	L _{eq}	65.0	64.0	66.0	65.3
	L ₁₀	68.0	68.0	71.0	68.5
	L ₉₀	61.0	62.0	61.0	60.0
14/11/03 (Fri)	L _{eq}	63.0	66.5	66.8	65.8
	L ₁₀	67.0	69.0	71.5	67.5
	L ₉₀	61.0	63.5	62.0	61.0
18/11/03 (Tue)	L _{eq}	63.5	67.5	67.0	65.5
	L ₁₀	66.0	70.0	71.0	69.0
	L ₉₀	61.0	62.5	64.5	62.0
20/11/03 (Thu)	L _{eq}	64.0	66.8	67.5	66.0
	L ₁₀	67.5	69.0	72.5	69.5
	L ₉₀	61.0	62.5	65.0	64.0
24/11/03 (Mon)	L _{eq}	65.0	66.5	67.0	64.8
	L ₁₀	68.5	69.0	69.5	67.5
	L ₉₀	61.0	62.0	65.5	62.0
28/11/03 (Fri)	L _{eq}	65.8	66.0	67.5	65.5
	L ₁₀	69.0	68.5	70.0	68.5
	L ₉₀	62.5	64.0	65.5	62.0

Figure 4-1 Trend of noise monitoring level from September 2003 to November 2003



5. AIR QUALITY


5.1 24-hour TSP Monitoring Results

The monitoring result of 24-hour TSP during the period from September 2003 to November 2003 is summarised in Table 5-1. The trend of the 24-hour TSP levels at each monitoring location are plotted and presented in Figure 5-1. The details of the 24-hour monitoring results are given in Appendix B.

Table 5-1 24-hour TSP monitoring results from September 2003 to November 2003

Date of Monitoring	24-hour TSP Monitoring Results (mg/m ³)	
	Weather	Averaged Result
01/09/2003 (Mon)	Fine	70.7
06/09/2003 (Sat)	Overcast	67.6
11/09/2003 (Thu)	Fine	71.0
18/09/2003 (Thu)	Fine	72.8
24/09/2003 (Wed)	Fine	76.5
30/09/2003 (Tue)	Fine	80.5
06/10/2003 (Mon)	Fine	83.6
13/10/2003 (Mon)	Overcast	76.5
18/10/2003 (Sat)	Sunny	83.6
24/10/2003 (Fri)	Sunny	134.0
30/10/2003 (Thu)	Sunny	104.2
05/11/2003 (Wed)	Fine	104.4
11/11/2003 (Tue)	Sunny	130.6
17/11/2003 (Mon)	Sunny	56.5
22/11/2003 (Sat)	Sunny	78.2
29/11/2003 (Sat)	Sunny	110.9

Figure 5-1 Trend of 24-hour TSP levels from September 2003 to November 2003




5.2 1-hour TSP Monitoring Results

The monitoring result of 1-hour TSP during the period from September 2003 to November 2003 is summarised in Table 5-2. The trend of the 1-hour TSP levels at each monitoring location are plotted and presented in Figure 5-2. The details of the 1-hour monitoring results are given in Appendix C.

Table 5-2 1-hour TSP monitoring results from September 2003 to November 2003

Date of Monitoring	1-hour TSP Monitoring Results ($\mu\text{g}/\text{m}^3$)	
	Weather	Averaged Result
01/09/2003 (Mon)	Fine	153.4
06/09/2003 (Sat)	Overcast	142.9
11/09/2003 (Thu)	Overcast	151.9
18/09/2003 (Thu)	Overcast	154.6
24/09/2003 (Wed)	Overcast	162.0
30/09/2003 (Tue)	Overcast	173.5
06/10/2003 (Mon)	Overcast	178.9
13/10/2003 (Mon)	Overcast	162.8
17/10/2003 (Fri)	Sunny	200.4
23/10/2003 (Wed)	Sunny	245.3
30/10/2003 (Thu)	Sunny	236.3
07/11/2003 (Fri)	Sunny	179.3
14/11/2003 (Fri)	Sunny	190.8
20/11/2003 (Thu)	Sunny	189.2
28/11/2003 (Fri)	Sunny	178.8

Figure 5-2 Trend of 1-hour TSP levels from September 2003 to November 2003



6. QUARTERLY SUMMARY, ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE RECORDS

6.1 Summary of Waste Disposal

No inert material was disposed of at Quarry Bay Public Filling Barging Point by from September 2003 to November 2003. A total of 346 loads of non-inert material was disposed of at SENT Landfill from September 2003 to November 2003. The total quantity of the disposed non-inert material was 8,304 tonnes from September 2003 to November 2003. The total quantities of the waste disposal to Quarry Bay Public Filling Barging Point are summarised in Table 6-1.

Table 6-1 Waste disposal summary

Month	No. of Loads to Quarry Bay Public Filling Barging Point	Total Disposed Quantity (m ³)	No. of Loads to SENT Landfill	Total Disposed Quantity (Tonnes)
February 2002	254	1,524	-	-
March 2002	362	2,172	-	-
April 2002	521	3,126	-	-
May 2002	478	2,868	-	-
June 2002	33	198	-	-
July 2002	5	30	-	-
August 2002	72	432	-	-
September 2002	133	798	-	-
October 2002	417	2,502	-	-
November 2002	682	4,092	-	-
December 2002	476	2,856	-	-
January 2003	439	2,364	-	-
February 2003	136	816	-	-
March 2003	159	954	5	120
April 2003	185	1,110	26	624
May 2003	20	180	31	744
June 2003	-	-	42	1,008
July 2003	-	-	89	2,136
August 2003	-	-	115	2,760
September 2003	-	-	118	2,832
October 2003	-	-	120	2,880
November 2003	-	-	108	2,592
Total	4,372	26,022	654	15,696

Noted: An average of 6m³ soil per load is assumed for the estimation of the disposed quantity.

6.2 Complaint Record

No public complaint regarding the air quality and noise were received from September 2003 to November 2003.

6.3 Non-compliance Record

There was no non-compliance recorded from September 2003 to November 2003.

7. REFERENCES

- [1] Environmental Management Plan for Proposed Headquarters and Bus Maintenance Depot in Chai Wan. Ref : R0474-3.01. CH2M HILL (China) Limited.
- [2] Environmental Baseline Monitoring Report – Citybus Chai Wan Permanent Depot Environmental Team Services. Ove Arup & Partners Hong Kong Limited.

This page left blank intentionally

APPENDIX A

**Detailed Noise
Monitoring Results**

Details of Noise Impact Monitoring

Month	Date	NSR No.	Time periods		Weather condition	Noise Level dB(A)			Influencing factors/ Site condition
			Start	Finish		L _{eq}	L ₁₀	L ₉₀	
Sep-03	1-Sep-03	N1	8:00	8:30	Fine	66.2	70.6	61.6	Work in Progress
Sep-03	1-Sep-03	N2	15:15	15:45	Fine	67.5	70.1	66.6	Work in Progress
Sep-03	1-Sep-03	N3	11:00	11:30	Fine	68.7	72.1	64.6	Work in Progress
Sep-03	1-Sep-03	N4	8:50	9:20	Fine	69.8	73.6	63.6	Work in Progress
Sep-03	5-Sep-03	N1	15:15	15:45	Overcast	67.2	72.1	62.6	Work in Progress
Sep-03	5-Sep-03	N2	14:30	15:00	Overcast	67.4	70.1	66.1	Work in Progress
Sep-03	5-Sep-03	N3	11:00	11:30	Overcast	68.4	72.1	63.1	Work in Progress
Sep-03	5-Sep-03	N4	16:00	16:30	Overcast	69.3	74.6	62.1	Work in Progress
Sep-03	8-Sep-03	N1	8:00	8:30	Fine	66.2	70.1	61.6	Work in Progress
Sep-03	8-Sep-03	N2	13:45	14:15	Fine	67.4	70.1	66.1	Work in Progress
Sep-03	8-Sep-03	N3	11:30	11:30	Fine	69.0	73.6	63.6	Work in Progress
Sep-03	8-Sep-03	N4	8:50	9:20	Fine	69.4	73.6	63.6	Work in Progress
Sep-03	11-Sep-03	N1	14:45	15:15	Fine	67.4	72.6	62.1	Work in Progress
Sep-03	11-Sep-03	N2	14:00	14:30	Fine	67.2	70.1	66.1	Work in Progress
Sep-03	11-Sep-03	N3	11:00	11:30	Fine	69.2	74.1	63.1	Work in Progress
Sep-03	11-Sep-03	N4	15:30	16:00	Fine	69.4	74.6	62.6	Work in Progress
Sep-03	16-Sep-03	N1	8:00	8:30	Overcast	66.0	70.1	61.1	Work in Progress
Sep-03	16-Sep-03	N2	14:00	14:30	Overcast	67.4	70.6	66.1	Work in Progress
Sep-03	16-Sep-03	N3	11:00	11:30	Overcast	69.5	74.1	63.6	Work in Progress
Sep-03	16-Sep-03	N4	8:50	9:20	Overcast	69.8	73.6	63.1	Work in Progress
Sep-03	19-Sep-03	N1	14:55	15:25	Fine	67.4	72.6	62.6	Work in Progress
Sep-03	19-Sep-03	N2	14:10	14:40	Fine	67.3	70.1	66.1	Work in Progress
Sep-03	19-Sep-03	N3	11:00	11:30	Fine	68.3	72.1	63.1	Work in Progress
Sep-03	19-Sep-03	N4	15:35	16:05	Fine	69.7	74.1	62.1	Work in Progress
Sep-03	22-Sep-03	N1	8:00	8:30	Overcast	66.2	70.1	61.6	Work in Progress
Sep-03	22-Sep-03	N2	14:45	15:15	Overcast	67.4	70.1	66.1	Work in Progress
Sep-03	22-Sep-03	N3	11:00	11:30	Overcast	68.9	73.1	64.1	Work in Progress
Sep-03	22-Sep-03	N4	8:50	9:20	Overcast	69.2	73.1	62.6	Work in Progress
Sep-03	26-Sep-03	N1	14:50	15:20	Fine	67.5	73.1	62.6	Work in Progress
Sep-03	26-Sep-03	N2	14:00	14:30	Fine	67.3	70.1	66.1	Work in Progress
Sep-03	26-Sep-03	N3	11:00	11:30	Fine	68.5	73.1	62.6	Work in Progress
Sep-03	26-Sep-03	N4	15:30	16:00	Fine	69.4	74.6	62.1	Work in Progress
Sep-03	29-Sep-03	N1	8:00	8:30	Fine	65.9	70.1	60.6	Work in Progress
Sep-03	29-Sep-03	N2	14:30	15:00	Fine	67.2	70.1	66.1	Work in Progress
Sep-03	29-Sep-03	N3	11:00	11:30	Fine	69.2	74.1	63.6	Work in Progress
Sep-03	29-Sep-03	N4	8:50	9:20	Fine	69.9	74.1	63.6	Work in Progress
Oct-03	3-Oct-03	N1	15:15	15:45	Fine	67.2	72.1	62.6	Work in Progress
Oct-03	3-Oct-03	N2	14:30	15:00	Fine	67.4	70.1	66.6	Work in Progress
Oct-03	3-Oct-03	N3	11:00	11:30	Fine	69.7	75.1	63.1	Work in Progress
Oct-03	3-Oct-03	N4	16:00	16:30	Fine	69.7	74.6	62.6	Work in Progress
Oct-03	6-Oct-03	N1	8:00	8:30	Fine	65.3	68.6	57.1	Work in Progress
Oct-03	6-Oct-03	N2	16:00	16:30	Fine	67.6	70.6	66.6	Work in Progress
Oct-03	6-Oct-03	N3	11:00	11:30	Fine	68.7	73.6	64.1	Work in Progress
Oct-03	6-Oct-03	N4	8:50	9:20	Fine	69.8	74.1	63.1	Work in Progress
Oct-03	10-Oct-03	N1	14:15	14:45	Overcast	67.4	72.6	62.6	Work in Progress
Oct-03	10-Oct-03	N2	13:30	14:00	Overcast	67.4	70.6	66.1	Work in Progress
Oct-03	10-Oct-03	N3	11:00	11:30	Overcast	68.3	73.1	63.6	Work in Progress
Oct-03	10-Oct-03	N4	15:00	15:30	Overcast	69.5	74.1	62.1	Work in Progress
Oct-03	13-Oct-03	N1	8:00	8:30	Fine	65.8	69.6	61.1	Work in Progress
Oct-03	13-Oct-03	N2	13:45	14:15	Fine	67.2	70.1	66.1	Work in Progress
Oct-03	13-Oct-03	N3	11:00	11:30	Fine	68.2	73.6	63.1	Work in Progress
Oct-03	13-Oct-03	N4	8:50	9:20	Fine	69.8	74.1	63.1	Work in Progress
Oct-03	16-Oct-03	N1	14:55	15:25	Fine	67.2	72.1	62.6	Work in Progress
Oct-03	16-Oct-03	N2	14:10	14:40	Fine	67.6	71.1	66.6	Work in Progress
Oct-03	16-Oct-03	N3	11:00	11:30	Fine	69.5	74.1	64.1	Work in Progress
Oct-03	16-Oct-03	N4	15:35	16:05	Fine	69.6	74.1	62.1	Work in Progress
Oct-03	20-Oct-03	N1	8:56	9:26	Sunny	63.5	66.0	58.0	Normal Operation
Oct-03	20-Oct-03	N2	10:29	10:59	Sunny	65.6	67.5	63.5	Normal Operation
Oct-03	20-Oct-03	N3	11:02	11:32	Sunny	65.0	68.5	60.5	Normal Operation
Oct-03	20-Oct-03	N4	9:44	10:14	Sunny	65.8	68.5	60.5	Normal Operation
Oct-03	23-Oct-03	N1	10:06	10:36	Sunny	64.1	67.0	59.0	Normal Operation
Oct-03	23-Oct-03	N2	9:26	9:56	Sunny	66.8	69.0	64.5	Normal Operation
Oct-03	23-Oct-03	N3	11:00	11:30	Sunny	66.5	69.0	62.0	Normal Operation
Oct-03	23-Oct-03	N4	11:38	12:08	Sunny	65.3	68.0	59.5	Normal Operation
Oct-03	27-Oct-03	N1	8:48	9:18	Sunny	62.2	65.0	56.5	Normal Operation
Oct-03	27-Oct-03	N2	10:28	10:58	Sunny	66.7	68.5	64.0	Normal Operation
Oct-03	27-Oct-03	N3	11:00	11:30	Sunny	67.0	70.0	61.5	Normal Operation
Oct-03	27-Oct-03	N4	9:48	10:18	Sunny	65.2	68.0	60.0	Normal Operation
Oct-03	31-Oct-03	N1	9:05	9:35	Fine	62.9	65.5	58.5	Normal Operation
Oct-03	31-Oct-03	N2	10:28	10:58	Fine	66.8	68.5	65.0	Normal Operation
Oct-03	31-Oct-03	N3	11:00	11:30	Fine	68.5	71.0	63.0	Normal Operation & 1 Helicopter
Oct-03	31-Oct-03	N4	9:45	10:15	Fine	65.9	68.5	60.0	Traffic Noise & 1 Helicopter

Details of Noise Impact Monitoring

Month	Date	NSR No.	Time periods		Weather condition	Noise Level dB(A)			Influencing factors/ Site condition
			Start	Finish		L ₉₀	L ₁₀	L ₅₀	
Nov-03	3-Nov-03	N1	8:40	9:10	Sunny	65.0	68.0	61.5	Normal Operation
Nov-03	3-Nov-03	N2	9:20	9:50	Sunny	66.5	69.0	63.0	Normal Operation
Nov-03	3-Nov-03	N3	11:00	11:30	Sunny	69.5	72.5	66.0	Traffic Noise
Nov-03	3-Nov-03	N4	10:15	10:45	Sunny	66.0	69.0	61.5	Traffic Noise
Nov-03	7-Nov-03	N1	8:20	8:50	Sunny	65.5	68.0	61.5	Normal Operation
Nov-03	7-Nov-03	N2	10:10	10:40	Sunny	67.0	69.5	62.0	Normal Operation
Nov-03	7-Nov-03	N3	11:00	11:30	Sunny	68.5	70.5	62.5	Traffic Noise
Nov-03	7-Nov-03	N4	9:30	10:00	Sunny	66.5	69.5	62.0	Traffic Noise
Nov-03	13-Nov-03	N1	7:45	8:15	Sunny	65.0	68.0	61.0	Normal Operation
Nov-03	13-Nov-03	N2	10:00	10:30	Sunny	64.0	68.0	62.0	Normal Operation
Nov-03	13-Nov-03	N3	11:00	11:30	Sunny	66.0	71.0	61.0	Traffic Noise
Nov-03	13-Nov-03	N4	8:30	9:00	Sunny	65.3	68.5	60.0	Traffic Noise
Nov-03	14-Nov-03	N1	8:00	8:30	Sunny	63.0	67.0	61.0	Normal Operation
Nov-03	14-Nov-03	N2	9:55	10:25	Sunny	66.5	69.0	63.5	Normal Operation
Nov-03	14-Nov-03	N3	11:00	11:30	Sunny	66.8	71.5	62.0	Traffic Noise
Nov-03	14-Nov-03	N4	8:50	9:20	Sunny	65.8	67.5	61.0	Traffic Noise
Nov-03	18-Nov-03	N1	8:55	9:25	Sunny	63.5	66.0	61.0	Normal Operation
Nov-03	18-Nov-03	N2	8:00	8:30	Sunny	67.5	70.0	62.5	Normal Operation
Nov-03	18-Nov-03	N3	11:00	11:30	Sunny	67.0	71.0	64.5	Traffic Noise
Nov-03	18-Nov-03	N4	9:40	10:10	Sunny	65.5	69.0	62.0	Traffic Noise
Nov-03	20-Nov-03	N1	7:45	8:15	Sunny	65.0	68.5	61.0	Normal Operation
Nov-03	20-Nov-03	N2	8:45	9:15	Sunny	66.5	69.0	62.0	Normal Operation
Nov-03	20-Nov-03	N3	11:00	11:30	Sunny	67.0	69.5	65.5	Traffic Noise
Nov-03	20-Nov-03	N4	9:50	10:20	Sunny	64.8	67.5	62.0	Traffic Noise
Nov-03	24-Nov-03	N1	9:00	9:30	Sunny	64.0	67.5	61.0	Normal Operation
Nov-03	24-Nov-03	N2	8:05	8:35	Sunny	66.8	69.0	62.5	Normal Operation
Nov-03	24-Nov-03	N3	11:00	11:30	Sunny	67.5	72.5	65.0	Traffic Noise
Nov-03	24-Nov-03	N4	9:50	10:20	Sunny	66.0	69.5	64.0	Traffic Noise
Nov-03	28-Nov-03	N1	8:00	8:30	Sunny	65.8	69.0	62.5	Normal Operation
Nov-03	28-Nov-03	N2	9:00	9:30	Sunny	66.0	68.5	64.0	Normal Operation
Nov-03	28-Nov-03	N3	11:00	11:30	Sunny	67.5	70.0	65.5	Traffic Noise
Nov-03	28-Nov-03	N4	9:55	10:25	Sunny	65.5	68.5	62.0	Traffic Noise

APPENDIX B

**Detailed Air Quality
(24-hour TSP)
Monitoring Results**

Details of 24-Hour TSP Monitoring

Month	Date	Receptor No.	Weather condition	Site condition	Filter Weight (g)		TSP weight (g)	Flow Rate (m ³ /min)		Average Flow Rate (m ³ /min)	Elapse Time		Sampling Time (mins.)	Total vol. (m ³)	24-hour TSP Level (µg/m ³)	Remarks
					Initial	Final		Initial	Final		Start	Finish				
Sep-03	1-Sep-03	A1	Fine	Work in progress	2.7493	2.9172	0.1679	1.6499	1.6499	1.6499	5267.26	5291.26	1440.00	2375.86	70.7	
Sep-03	6-Sep-03	A1	Overcast	Work in progress	2.7496	2.9091	0.1595	1.6379	1.6379	1.6379	5291.26	5315.26	1440.00	2358.58	67.6	
Sep-03	11-Sep-03	A1	Fine	Work in progress	2.7511	2.9202	0.1691	1.6539	1.6539	1.6539	5315.26	5339.26	1440.00	2381.62	71.0	
Sep-03	18-Sep-03	A1	Fine	Work in progress	2.7501	2.9222	0.1721	1.6547	1.6302	1.6425	5339.26	5363.26	1440.00	2365.13	72.8	
Sep-03	24-Sep-03	A1	Fine	Work in progress	2.7431	2.9287	0.1856	1.7095	1.6596	1.6846	5363.26	5387.26	1440.00	2425.75	76.5	
Sep-03	30-Sep-03	A1	Fine	Work in progress	2.7429	2.9311	0.1882	1.6350	1.6104	1.6227	5387.26	5411.26	1440.00	2336.69	80.5	
Oct-03	6-Oct-03	A1	Fine	Work in progress	2.7433	2.9432	0.1999	1.6849	1.6358	1.6604	5411.26	5435.26	1440.00	2390.90	83.6	
Oct-03	13-Oct-03	A1	Overcast	Work in progress	2.7492	2.9307	0.1815	1.6592	1.6346	1.6469	5435.26	5459.26	1440.00	2371.54	76.5	
Oct-03	18-Oct-03	A1	Sunny	Normal Operation	2.7646	2.9324	0.1678	1.4383	1.4396	1.4390	2743.36	2766.62	1395.60	2008.20	83.6	
Oct-03	24-Oct-03	A1	Sunny	Normal Operation	2.7432	3.0167	0.2735	1.4396	1.4433	1.4415	2766.62	2790.22	1416.00	2041.09	134.0	
Oct-03	30-Oct-03	A1	Sunny	Normal Operation	2.9212	3.1290	0.2078	1.4433	1.4430	1.4432	2790.22	2813.25	1381.80	1994.14	104.2	
Nov-03	5-Nov-03	A1	Fine	Normal Operation	2.8847	3.0756	0.1909	1.4183	1.4108	1.4146	2815.25	2836.79	1292.40	1828.16	104.4	
Nov-03	11-Nov-03	A1	Sunny	Normal Operation	2.8437	3.0410	0.1973	1.4287	1.4287	1.4287	2836.79	2854.41	1057.20	1510.42	130.6	
Nov-03	17-Nov-03	A1	Sunny	Normal Operation	2.8592	2.9765	0.1173	1.4183	1.4183	1.4183	2854.41	2878.81	1464.00	2076.39	56.5	
Nov-03	22-Nov-03	A1	Sunny	Normal Operation	2.8571	2.9682	0.1111	1.1168	1.1230	1.1199	2878.81	2899.96	1269.00	1421.15	78.2	
Nov-03	29-Nov-03	A1	Sunny	Normal Operation	2.9046	3.1249	0.2203	1.1709	1.1991	1.1850	2899.96	2927.91	1677.00	1987.24	110.9	

APPENDIX C

**Detailed Air Quality
(1-hour TSP)
Monitoring Results**

Details of 1-Hour TSP Monitoring

Month	Date	Receptor No.	Set No.	Time periods		Weather condition	Site condition	Temp. (°C)	Pressure (mmHg)	1-hour TSP Level (µg/m ³)
				Start	Finish					
Sep-03	1-Sep-03	A1	1	10:00	11:00	Fine	Work in progress	32.0	761.0	153.6
Sep-03	1-Sep-03	A1	2	11:00	12:00	Fine	Work in progress	32.0	761.0	154.3
Sep-03	1-Sep-03	A1	3	12:00	13:00	Fine	Work in progress	32.0	761.0	152.4
Sep-03	6-Sep-03	A1	1	10:00	11:00	Overcast	Work in progress	27.0	764.0	142.4
Sep-03	6-Sep-03	A1	2	11:00	12:00	Overcast	Work in progress	27.0	764.0	142.8
Sep-03	6-Sep-03	A1	3	12:00	13:00	Overcast	Work in progress	27.0	764.0	143.4
Sep-03	11-Sep-03	A1	1	10:00	11:00	Overcast	Work in progress	32.0	766.0	151.8
Sep-03	11-Sep-03	A1	2	11:00	12:00	Overcast	Work in progress	32.0	766.0	153.2
Sep-03	11-Sep-03	A1	3	12:00	13:00	Overcast	Work in progress	32.0	766.0	150.7
Sep-03	18-Sep-03	A1	1	10:00	11:00	Overcast	Work in progress	32.0	767.0	153.7
Sep-03	18-Sep-03	A1	2	11:00	12:00	Overcast	Work in progress	32.0	767.0	155.1
Sep-03	18-Sep-03	A1	3	12:00	13:00	Overcast	Work in progress	32.0	767.0	154.9
Sep-03	24-Sep-03	A1	1	10:00	11:00	Overcast	Work in progress	30.0	768.0	161.2
Sep-03	24-Sep-03	A1	2	11:00	12:00	Overcast	Work in progress	30.0	768.0	161.6
Sep-03	24-Sep-03	A1	3	12:00	13:00	Overcast	Work in progress	30.0	768.0	163.1
Sep-03	30-Sep-03	A1	1	10:00	11:00	Overcast	Work in progress	30.0	768.0	172.9
Sep-03	30-Sep-03	A1	2	11:00	12:00	Overcast	Work in progress	30.0	768.0	173.1
Sep-03	30-Sep-03	A1	3	12:00	13:00	Overcast	Work in progress	30.0	768.0	174.4
Oct-03	6-Oct-03	A1	1	10:00	11:00	Overcast	Work in progress	30.0	769.0	178.7
Oct-03	6-Oct-03	A1	2	11:00	12:00	Overcast	Work in progress	30.0	769.0	179.6
Oct-03	6-Oct-03	A1	3	12:00	13:00	Overcast	Work in progress	30.0	769.0	178.3
Oct-03	13-Oct-03	A1	1	10:00	11:00	Overcast	Work in progress	31.0	770.0	163.5
Oct-03	13-Oct-03	A1	2	11:00	12:00	Overcast	Work in progress	31.0	770.0	161.6
Oct-03	13-Oct-03	A1	3	12:00	13:00	Overcast	Work in progress	31.0	770.0	163.3
Oct-03	17-Oct-03	A1	1	15:50	16:50	Sunny	Normal Operation	27.0	764.0	196.5
Oct-03	17-Oct-03	A1	2	16:50	17:50	Sunny	Normal Operation	27.0	764.0	202.6
Oct-03	17-Oct-03	A1	3	17:50	18:50	Sunny	Normal Operation	27.0	764.0	202.0
Oct-03	23-Oct-03	A1	1	8:58	9:58	Sunny	Normal Operation	26.0	764.0	237.5
Oct-03	23-Oct-03	A1	2	9:58	10:58	Sunny	Normal Operation	26.0	764.0	245.7
Oct-03	23-Oct-03	A1	3	10:58	11:58	Sunny	Normal Operation	26.0	764.0	252.6
Oct-03	30-Oct-03	A1	1	8:37	9:37	Sunny	Normal Operation	25.0	764.0	236.9
Oct-03	30-Oct-03	A1	2	9:37	10:37	Sunny	Normal Operation	25.0	764.0	235.4
Oct-03	30-Oct-03	A1	3	10:37	11:37	Sunny	Normal Operation	25.0	764.0	236.5
Nov-03	7-Nov-03	A1	1	9:00	10:00	Sunny	Normal Operation	26.0	756.0	173.1
Nov-03	7-Nov-03	A1	2	10:00	11:00	Sunny	Normal Operation	26.0	756.0	176.3
Nov-03	7-Nov-03	A1	3	11:00	12:00	Sunny	Normal Operation	26.0	756.0	188.5
Nov-03	14-Nov-03	A1	1	8:55	9:55	Sunny	Normal Operation	25.0	754.0	219.8
Nov-03	14-Nov-03	A1	2	9:55	10:55	Sunny	Normal Operation	25.0	754.0	181.2
Nov-03	14-Nov-03	A1	3	10:55	11:55	Sunny	Normal Operation	25.0	754.0	171.4
Nov-03	20-Nov-03	A1	1	7:39	8:39	Sunny	Normal Operation	24.0	752.0	184.8
Nov-03	20-Nov-03	A1	2	8:39	9:39	Sunny	Normal Operation	24.0	752.0	190.1
Nov-03	20-Nov-03	A1	3	9:39	10:39	Sunny	Normal Operation	24.0	752.0	192.6
Nov-03	28-Nov-03	A1	1	8:22	9:22	Sunny	Normal Operation	23.0	750.0	173.9
Nov-03	28-Nov-03	A1	2	9:22	10:22	Sunny	Normal Operation	23.0	750.0	176.4
Nov-03	28-Nov-03	A1	3	10:22	11:22	Sunny	Normal Operation	23.0	750.0	186.2