



東業德勤測試顧問有限公司  
ETS-TESTCONSULT LIMITED

8/F, Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong  
Tel : 2695 8318 E-mail : etl@ets-testconsult.com  
Fax : 2695 3944 Web site : www.ets-testconsult.com

**TEST REPORT**

**PENTA-OCEAN CONSTRUCTION COMPANY LIMITED**

REMAINING ENGINEERING  
INFRASTRUCTURE WORKS FOR PAK  
SHEK KOK DEVELOPMENT PACKAGE 1  
(CONTRACT NO.: TP 35/02)

MONTHLY EM&A REPORT  
(AUGUST 2004)

Prepared by: Linda Law  
Linda Law  
Environmental Officer

Checked by: C. L. Lau  
C. L. Lau  
Environmental Team Leader

Approved by: Tony Wong  
Tony Wong  
Operations Manager

Reporting period: 01 to 31 August 2004

Report No.: ENA 40394



<b>TABLE OF CONTENTS</b>		<b>Page</b>
<b>EXECUTIVE SUMMARY</b>		
<b>1.0</b>	<b>INTRODUCTION</b>	1
<b>2.0</b>	<b>PROJECT INFORMATION</b>	
	2.1 Background	1
	2.2 Site Description	1
	2.3 Construction Programme	1
	2.4 Project Organization and Management Structure	1
	2.5 Contact Details of Key Personnel	1- 2
<b>3.0</b>	<b>CONSTRUCTION PROGRESS IN THIS REPORTING MONTH</b>	2
<b>4.0</b>	<b>AIR QUALITY MONITORING</b>	
	4.1 Monitoring Requirement	3
	4.2 Monitoring Equipment	3
	4.3 Monitoring Parameters, Frequency and duration	3
	4.4 Monitoring Locations and Period	3 – 4
	4.5 Monitoring Methodology	4 – 5
	4.6 Action and Limit levels	5 – 6
	4.7 Event-Action Plans	6
	4.8 Results	6
<b>5.0</b>	<b>NOISE MONITORING</b>	
	5.1 Monitoring Requirement	6
	5.2 Monitoring Equipment	6 – 7
	5.3 Monitoring Parameters, Frequency and duration	7
	5.4 Monitoring Locations and Period	7 – 8
	5.5 Monitoring Methodology	8
	5.6 Action and Limit levels	8
	5.7 Event-Action Plans	8
	5.8 Results	9
<b>6.0</b>	<b>WASTEWATER MONITORING</b>	9
<b>7.0</b>	<b>ENVIRONMENTAL NON-CONFORMANCE</b>	
	7.1 Summary of air quality, noise and wastewater monitoring	9 – 10
	7.2 Summary of environmental complaints	10
	7.3 Summary of notification of summons and prosecutions	10
<b>8.0</b>	<b>SITE INSPECTION</b>	
	8.1 Summary of site inspection findings and Action(s) taken by POC and ET	10 – 11
	8.2 Status of Environmental Licensing and Permitting	11 – 12
	8.3 Recommendation on Site Inspection findings	12
<b>9.0</b>	<b>WASTE MANAGEMENT</b>	
	9.1 Waste Management Audit	12
	9.2 Records of waste quantities	12
<b>10.0</b>	<b>Implementation Status</b>	
	10.1 Implementation Status of Environmental Mitigation Measures	12 – 13
	10.2 Implementation Status of Event and Action Plan	13
	10.3 Implementation Status of Environmental Complaint Handling	13
<b>11.0</b>	<b>CONCLUSION</b>	13
<b>12.0</b>	<b>FUTURE KEY ISSUE</b>	
	12.1 Upcoming EM&A Schedule in coming two months	13 – 14
	12.2 Upcoming Construction Works Schedule in coming month	14



## APPENDIX

- A Organization Chart and Lines of Communication
- B1 Calibration Certificates for Impact Air Quality Monitoring Equipment
- B2 Impact Air Quality Monitoring Results
- B3 Graphical Plots of Impact Air Quality Monitoring Data
- C1 Calibration Certificates for Impact Noise Monitoring Equipment
- C2 Impact Noise Monitoring Results
- C3 Graphical Plots of Impact Noise Monitoring Data
- D Weather Condition
- E Event-Action Plans
- F Construction Programme
- G Construction Site Area
- H Summary of the Implementation Status of the Mitigation Measures
- I IEC and RE Comments on Monthly EM&A Report – July 2004
- J Wastewater Monitoring – Testing Report of Wastewater Samples from Discharge Points

## Figure

- Figure 1 Location of Noise Monitoring Locations
- Figure 2 Location of Air Monitoring Locations
- Figure 3 Location of Air and Noise Monitoring Stations at HKIB Staff Accommodation
- Figure 4 Location of Noise Monitoring Station at CUHK Residence No. 10
- Figure 5 Location of Air and Noise Monitoring Stations at Cheung Shue Tan Village

## Tables

- 2.1 Contact Details of Key Personnel
- 3.1 Major Construction Activities in this reporting month
- 3.2 Implementation of Environmental Mitigation Measures
- 4.1 Air Quality Monitoring Equipment
- 4.2 Monitoring parameters, duration and frequency of air quality monitoring
- 4.3 Air Quality Monitoring Locations
- 4.4 Monitoring Schedule for air quality monitoring stations
- 4.5 Action and Limit levels for 24-hr TSP and 1-hr TSP
- 5.1 Noise Monitoring Equipment
- 5.2 Duration, Frequency and Parameters of noise monitoring
- 5.3 Noise Monitoring Locations
- 5.4 Monitoring Schedule for noise monitoring stations
- 5.5 Action and Limit levels for noise monitoring
- 7.1 A Cumulative Log of Notification of Summons and Prosecution
- 8.1 The summary of the IEC and ET site inspection findings and Action(s) taken by POC and ET
- 8.2 Summary of environmental licensing and permit status
- 9.1 Summary of Quantities of waste for disposal
- 12.1 Upcoming EM&A Schedule in coming two months
- 12.2 Upcoming Construction Works Schedule in coming month



## EXECUTIVE SUMMARY

This monthly EM&A report (No.20) has been prepared to document the impact monitoring works conducted for the Contract of the Remaining Engineering Infrastructure Works for Pak Shek Kok Development Package 1 (Contract No: TP 35/02) during the reporting period from 01 to 31 August 2004.

### Construction Progress

The major construction works in this reporting month were as below:

- Excavation works for PS1 and PS2
- Drainageworks in Area 7A, Area 15, Zone P and Zone H
- Watermain installation works
- Roadworks for Area 15 and Zone P
- Pile cap construction for road D1 bridge
- Demolition of cyclist bridge at the northern entrance
- Construction of pumping station no.1 and no.2
- Rectification of jogging track and cross-link fence in HKIED

### Environmental Monitoring Progress

The summary of the monitoring activities in this monitoring month is listed below:

- Noise Monitoring (Day-time): 5 Occasions at 3 designated locations
- Noise Monitoring (Evening-time): 5 Occasions at 3 designated locations
- Noise Monitoring (Holiday): 5 Occasions at 3 designated locations
- 24-hour TSP Monitoring: 5 Occasions at 2 designated locations
- 1-hour TSP Monitoring: 13 Occasions at 2 designated locations
- Weekly-site inspection: 4 Occasions

### Noise Monitoring

No exceedances of Action and Limit levels for noise monitoring were recorded in the reporting month.

### Air Monitoring

No exceedances of Action and Limit levels were recorded for 24-hr TSP and 1-hr TSP monitoring in the reporting month.

### Site Inspection

Environmental site inspections conducted in this reporting month are presented as follows:

<u>Concerned Parties</u>	<u>Dates of Audit / Inspection</u>
ET (weekly site inspection)	07, 14, 21, 28
IEC/POC/ET (Monthly site inspection)	19

Five observations were raised during this reporting month. The site inspection findings are presented as follows:

Item	Aspects	Findings	Action(s) taken by POC	ET Verification
1	Air (Obs.)	Some of the stockpiles were not entirely covered during weekly site inspection. They should be backfilled, entirely covered with impervious tarpaulin sheets or hydroseeded.	POC replied that the stockpile will be covered with tarpaulin sheets or sprayed with water.	During the last weekly site inspection in this reporting month, most of the stockpile were covered with tarpaulin sheets or sprayed with water.
2	Air (Obs)	Some dusty ground was observed during weekly and monthly joint site inspections.	The dusty ground was covered and watering was provided more frequently.	During the last site inspection in this reporting month, the dusty ground was found watered and no fugitive dust was observed.
3	Air (Obs)	The haul road at Science Park Phase 1 and Phase 2 was dusty during site inspections.	The frequency of watering haul road had been increased.	During the last site inspection in this reporting month, no fugitive dust emission from haul road was observed.



Item	Aspects	Findings	Action(s) taken by POC	ET Verification
4	Water (Obs)	Brownish water was observed in the wheel-washing bay during the weekly and monthly site inspection.	The frequency of clearing wheel washing facilities had been increased.	During the last weekly site inspection in this reporting month, brownish water was still observed and therefore the construction team was reminded to remove the silt from the water before used for wheel washing. This finding will be verified in the weekly site inspection of next month.
5	Waste (Obs)	Rubbish was observed inside the site area.	Rubbish was removed immediately. More manpower was provided to collect rubbish and more rubbish bins were provided.	During the subsequent weekly site inspection, most of the rubbish had been collected. However, the construction team was still reminded to collect the rubbish regularly.

Remark: "NC" = Non-compliance and "Obs" = Observation

### **Environmental Complaints**

No environmental complaints were received in this monitoring month.

### **Notification of summons and successful prosecutions**

No notification of summons and prosecutions with respect to environmental issues were registered in this reporting month.

### **Future Key Issues**

Base on the site inspections and forecast of engineering works in the coming month, key issues to be considered are as follows:

- Noise and air quality impact due to construction works;
- Maintain wheel washing facilities properly;
- Cleanup the access road regularly;
- Watering, hydro-seeding or covering all stockpiles with tarpaulin to avoid wind and water erosion;
- Diverting the silty runoff to sedimentation trap before discharge;
- Maintain good site practice and waste management to minimize environmental impacts at the site;
- Follow-up improvements on waste management issues.



## 1.0 INTRODUCTION

Penta-Ocean Construction Co., Ltd. (POC) appointed Environmental Team (ET) of ETS-Testconsult Limited (ETL) to undertake the Environmental Monitoring and Audit for Remaining Engineering Infrastructure Works for Pak Shek Kok Development Package 1 (Contract No.: TP 35/02).

Under the requirements of Section 10 of Environmental Permit to Construct and Operate a Designate Project (EP-108/2001/AEP-108/2001), EM&A programme as set out in the EM&A Manual is required to be implemented. In accordance with the EM&A manual, environmental monitoring of air quality and noise is required for the Project. The EM&A requirement for each parameter are described in details in subsequent sections, including:

- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event-Action Plans;
- Environmental mitigation measures, as recommended in the project EIA study report;
- Environmental requirements in contract documents.

This monthly EM&A report summarizes the impact monitoring results and audit findings of the EM&A program during the reporting period from 01 to 31 August 2004.

## 2.0 PROJECT INFORMATION

### 2.1 Background

Remaining Engineering Infrastructure Works for Pak Shek Kok Development Package 1 (Contract No.: TP 35/02) was planned and designed by the Territory Development Department (TDD).

As the main Contractor of the captioned project: contracted by, POC will follow the environmental monitoring recommendation stated at the EM&A Manual that was prepared with reference to the EIA Study for Feasibility Study on the Pak Shek Kok Development Area (PSKDA) Environmental Monitoring and Audit Manual under Agreement No. CE 90/96.

### 2.2 Site Description

Generally, the construction site is located at Pak Shek Kok development area. Surrounding the construction site, there are two air sensitive receivers: HKIB Staff Accommodation and Cheung Shue Tan Village and three noise sensitive receivers: HKIB Staff Accommodation, CUHK Residence No.10 and Cheung Shue Tan Village.

Figure 1 and 2 show the noise and air monitoring locations of this project.

### 2.3 Construction Programme

Details of construction programme (from June to September 2004) are shown in Appendix F.

### 2.4 Project Organization and Management Structure

The organization chart and lines of communication with respect to the on-site environmental management and monitoring program are shown in Appendix A.

### 2.5 Contact Details of Key Personnel

The key personnel contact names and telephone numbers, and construction programme are shown in table 2.1.

Table 2.1 Contact Details of Key Personnel

Organization	Project Role	Name of Key Staff	Tel. No.	Fax No.
TDD	Employer	Mr. H W Lau	2158 5629	---
Hyder	Engineer	Mr. Herman Fong	2911 2233	2827 2891
Hyder	Independent Environmental Checker	Ir. Coleman Ng	2911 2233	2827 2891
POC	Contractor	Mr. Roger Lau	9870 6390	2691 6012
ETL	Contractor's Environmental Team	Mr C L Lau (Environmental Team Leader)	2946 7792	2695 3944

### 3.0 CONSTRUCTION PROGRESS IN THIS REPORTING MONTH

The site area of this project is shown in Appendix G.

A summary of the major construction activities undertaken in this monitoring month is shown in Table 3.1. The implementation of corresponding mitigation measures is summarized in Table 3.2.

Table 3.1 Major Construction Activities in this reporting month

Location	Major Construction Activity
Area 7A, Area 15, Zone P and Zone H	Drainage work
Zone P and Area 15	Roadworks
PS1 and PS2	Excavation works
Road D1 bridge	Pile cap construction
No.1 & No.2	Construction of pump stations
Northern entrance	Demolition of cyclist bridge
HKIED	Rectification of jogging track and cross-link fence

Table 3.2 Implementation of Environmental Mitigation Measures

General construction works	<ul style="list-style-type: none"> <li>• Effective water sprays used on the site at potential dust emission sources such as unpaved area;</li> <li>• The heights from which fill materials are dropped should be controlled to a practical height to minimize the fugitive dust arising from unloading;</li> <li>• Minimize of exposed soil areas to reduce the potential for increased siltation and contamination of run-off;</li> <li>• Water, hydro-seed or cover the open stockpile and exposed loose soil areas by using clean tarpaulin sheets;</li> <li>• Provide proper and efficient drainage facilities (e.g. wheel washing facilities) and sedimentation system to ensure that site runoff should be treated before discharged to drains;</li> <li>• Remove the sand/rubbish accumulated in the drain/channel regularly;</li> <li>• Provide good site practice (e.g. selection of quieter plant and working methods and reduction in number of plant operating in critical areas close to NSRs) to limit noise emissions at source;</li> <li>• Remove the construction waste accumulated inside or outside the site regularly;</li> <li>• Keep good waste management.</li> </ul>
----------------------------	--



## 4.0 AIR QUALITY MONITORING

### 4.1 Monitoring Requirement

1-hour and 24-hour TSP monitoring were required to be conducted to monitor the air quality, at designated monitoring locations:

- HKIB Staff Accommodation (on ground floor near the entrance facing south-east);
- Cheung Shue Tan Village (near the outer building, temple) for 1-hr TSP monitoring;
- Cheung Shue Tan Village (in front of Man Kee Store) for 24-hr TSP monitoring.

### 4.2 Monitoring Equipment

Continuous 24-hour TSP air quality monitoring was performed using a GMWS2310 High Volume Air Sampler (HVS) located at each of the designated monitoring station. One portable dust meter was used to carry out the 1-hour TSP monitoring. Table 4.1 summarizes the equipment used in the air quality monitoring programme. A copy of the calibration certificate for the HVS and portable dust meter are attached in Appendix B1.

Table 4.1 Air Quality Monitoring Equipment

<i>Equipment</i>	<i>Model and Make</i>
<i>HVS Sampler</i>	<i>Greasby GMWS2310</i>
<i>Calibrator</i>	<i>G25 A</i>
<i>1-hour TSP Dust Meter</i>	<i>TSI Model 8520 Dust Trak™ Aerosol Monitor</i>

### 4.3 Monitoring Parameters, Frequency and Duration

Table 4.2 summarizes the monitoring parameters, monitoring duration and frequencies of air quality monitoring.

Table 4.2 Monitoring parameters, duration, frequencies of impact air quality monitoring

<i>Parameter</i>	<i>Duration</i>	<i>Frequency</i>
<i>24-hr TSP</i>	<i>24 hr (0000-2400)</i>	<i>Once every six days</i>
<i>1-hr TSP</i>	<i>1 hr (0700-1900)</i>	<i>Three times every six days</i>

### 4.4 Monitoring Locations and Schedule

Two designated air quality monitoring locations – Cheung Shue Tan Village and HKIB Staff Accommodation were selected. Table 4.3 tabulates the air quality monitoring locations of this project.

Table 4.3 Air quality monitoring locations

<i>Air quality Monitoring stations</i>	<i>Locations</i>
<i>AM1</i>	<i>HKIB Staff Accommodation (on ground floor near the entrance facing south-east) for 1-hr TSP monitoring</i>
<i>AM3</i>	<i>Cheung Shue Tan Village (near the outer building, temple) for 1-hr TSP monitoring</i>
<i>AM3A</i>	<i>Cheung Shue Tan (in front of Man Kee Store) for 24-hr TSP monitoring</i>

The air quality monitoring schedule for 24-hr and 1-hr TSP monitoring at designated monitoring locations is summarized in table 4.4.





Table 4.4 Monitoring Schedule for the air quality monitoring stations

Air quality monitoring stations	Location	Monitoring Period						
		24-hr TSP				1-hr TSP		
		Start		Finish		Date	Start	Finish
		Date	Time	Date	Time			
AM1	HKIB Staff Accommodation					03/08/04	09:45	10:45
						05/08/04	08:25	09:25
						07/08/04	09:05	10:05
						10/08/04	14:00	15:00
						12/08/04	09:10	10:10
						14/08/04	09:08	10:08
						17/08/04	09:48	10:48
						19/08/04	09:20	10:20
						21/08/04	13:40	14:40
						24/08/04	09:45	10:45
						26/08/04	09:00	10:00
						28/08/04	14:18	15:18
						31/08/04	13:30	14:30
		AM3	Cheung Shue Tan Village (near the outer building, temple)					03/08/04
						05/08/04	13:20	14:20
						07/08/04	10:50	11:50
						10/08/04	16:10	17:10
						12/08/04	13:30	14:30
						14/08/04	10:28	11:28
						17/08/04	11:18	12:18
						19/08/04	10:36	11:36
						21/08/04	14:58	15:58
						24/08/04	15:45	16:45
						26/08/04	10:16	11:16
				28/08/04	13:00	14:00		
				31/08/04	15:10	16:10		
AM1	HKIB Staff Accommodation	06/08/04	10:30	07/08/04	10:30			
		12/08/04	11:30	13/08/04	11:25			
		18/08/04	16:05	19/08/04	16:04		---	
		24/08/04	09:49	25/08/04	09:45			
		30/08/04	15:25	31/08/04	15:30			
AM3A	Cheung Shue Tan (in front of Man Kee Store)	06/08/04	10:50	07/08/04	10:59			
		12/08/04	14:40	13/08/04	14:57			
		18/08/04	16:20	19/08/04	16:34		---	
		24/08/04	15:49	25/08/04	15:59			
		30/08/04	15:40	31/08/04	15:53			

#### 4.5 Monitoring Methodology

##### 4.5.1 24-hour TSP Monitoring

###### Instrumentation

High volume sampler, as HVS, (Greasby GMWS2310) complete with appropriate sampling inlets are employed for 24-hour TSP. The sampler is composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complies with that required by USEPA standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).

###### Installation

The installation of HVS refers to the requirement stated in EM&A Manual.

###### Operation/Analytical Procedures

Operating/analytical procedures for the operation of HVS are as below:

Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 0.6m<sup>3</sup>/min and 1.7m<sup>3</sup>/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.



- For TSP sampling, fiberglass filters (GA-55) were used.
- The power supply was checked to ensure the sampler worked properly.
- On sampling, the sampler was operated 5 minutes to establish thermal equilibrium before placing any filter media at designated air monitoring station.
- The filter holding frame was then removed by loosening the four nuts and carefully a weighted and conditioned filter was centered with the stamped number upwards, on a supporting screen.
- The filter was aligned on the screen so that the gasket formed an air-tight seal on the outer edges of the filter. Then the filter holder frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- The programmable timer will be set for a sampling period of 24 hours. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number.).
- After sampling, the filter was transferred from the filter holder of the HVS to a sealed plastic bag and sent to the laboratory for weighting. The elapsed time was also recorded.
- Before weighting, all filters were equilibrated in a desiccator for 24 hour with the temperature of  $25^{\circ}\text{C} \pm 3^{\circ}\text{C}$  and the relative humidity (RH)  $<50\% \pm 5\%$ .

#### Maintenance & Calibration

- The HVS and their accessories should be maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- HVS should be calibrated at bi-monthly intervals.

### **4.5.2 1-hour TSP Monitoring**

#### Measuring Procedures

The measuring procedures of the 1-hr dust meter are in accordance with the Manufacturer's instruction Manual as follows:

- Set POWER to ON, check the battery indicator to ensure whether the power supply is enough to conduct the TSP monitoring;
- Calibrate the dust meter by zero check;
- Set the TIME CONSTANT of the dust meter;
- Press SAMPLE to start the TSP monitoring;
- Record the maximum, minimum and average reading directly from the dust meter by press STATISTICS when monitoring complete.

#### Maintenance & Calibration

- 1-hr dust meter should be checked at 3-month intervals and calibrated at 1-year intervals throughout all stages of impact air quality monitoring.

### **4.5.3 Wind Data Monitoring**

Wind data (wind speed and wind direction) were directly extracted from Sha Tin Station (located at Sha Tin Race Course) of Hong Kong Observatory. All wind data during this reporting month are shown in Appendix D.

## **4.6 Action and Limit Levels**

Action and Limit levels for 24-hr TSP and 1-hr TSP derived as illustrated in Table 4.5.



Table 4.5 Action and Limit Levels for 24-hr TSP and 1-hr TSP

Monitoring Location	24-hr TSP ( $\mu\text{g}/\text{m}^3$ )		1-hr TSP ( $\mu\text{g}/\text{m}^3$ )	
	Action Level	Limit Level	Action Level	Limit Level
AM1	164 *	260 *	325 *	500 *
AM3	---	---	306	500
AM3A	183	260	---	---

\* = Reference to the information contained in the Baseline Monitoring Report submitted under the "Advance Engineering Infrastructure Works for Pak Shek Kok Development – Southern Access Road and Sewage Pumping Station No.3

#### 4.7 Event-Action Plans

Please refer to Appendix E for details.

#### 4.8 Results

##### 4.8.1 24-hour TSP Monitoring

All monitoring data of 24-hour TSP monitoring is provided in Appendix B2. Graphical presentation of 24-hour TSP monitoring results for the reporting month is shown in Appendix B3.

No exceedances of Action and Limit Level of 24-hour TSP monitoring results were recorded during the reporting month.

##### 4.8.2 1-hour TSP Monitoring

1-hour TSP monitoring was carried out at monitoring stations, AM1 and AM3 in the reporting month. All monitoring data of 1-hour TSP monitoring is provided in Appendix B2. Graphical presentation of 1-hour TSP monitoring results for the reporting month is shown in Appendix B3.

No exceedances of Action and Limit Level of 1-hour TSP monitoring results were recorded during the reporting month.

#### 5.0 Noise Monitoring

##### 5.1 Monitoring Requirements

As the requirement in EM&A Manual, noise monitoring was conducted at designated monitoring locations:

- HKIB Staff Accommodation (on ground floor near the entrance facing south-east);
- Cheung Shue Tan Village (near the outer building, temple);
- CUHK Residence No.10.

##### 5.2 Monitoring Equipment

Integrating Sound Level Meters were used for noise monitoring. They were Type 1 sound level meters capable of giving a continuous readout of the noise level reading including equivalent continuous sound pressure level ( $L_{eq}$ ) and percentile sound pressure level ( $L_x$ ). They comply with International Electro technical Commission Publications 651:1979 (Type1) and 804:1985 (Type1), and speed in m/s was used to monitor the wind speed.

Table 5.1 summarized noise monitoring equipment model being used. A copy of the calibration certificates for noise meters and calibrator are attached in Appendix C1.



Table 5.1 Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	Rion NL-14 Sound Level Meter
Calibrator	Quest QC-20 Acoustic Calibrator
Portable Wind Speed Indicator	TSI Model 8340-M Air Velocity Meter

### 5.3 Monitoring Parameters, duration and Frequency

Noise monitoring for the A-weighted levels  $L_{eq}$ ,  $L_{10}$  and  $L_{90}$  were recorded. The following guide on the regular monitoring frequency for each monitoring station on a per week basis when noise generating activities are underway:

- One set of measurements between 0700-1900 hours on normal weekdays (6 consecutive  $L_{eq(5-min)}$ );
- One set of measurements between 1900-2300 hours (3 consecutive  $L_{eq(5-min)}$ )\*;
- One set of measurements between 2300-0700 hours of next day (3 consecutive  $L_{eq(5-min)}$ )\*;
- One set of measurements between 0700-1900 hours on holidays (3 consecutive  $L_{eq(5-min)}$ )\*.

(\*): Noise monitoring to be conducted only when there is construction work.

Duration, frequencies and parameters of noise measurement are presented in Table 5.2.

Table 5.2 Duration, Frequencies and Parameters of Noise Monitoring

Time period	Duration/min	Parameters	Frequency
Day-time: 0700-1900 hrs on normal weekday	30	$L_{eq}$ , $L_{10}$ , $L_{90}$	Once per week
Evening-time: 1900-2300 hrs	15	$L_{eq}$ , $L_{10}$ , $L_{90}$	Once per week
Night-time: 2300-0700 hrs of next day	15	$L_{eq}$ , $L_{10}$ , $L_{90}$	Once per week
Holiday: 0700-1900 hrs	15	$L_{eq}$ , $L_{10}$ , $L_{90}$	Once per week

### 5.4 Monitoring Locations and Period

In accordance with the EM&A Manual, there are three noise monitoring locations: HKIB Staff Accommodation, Cheung Shue Tan Village and CUHK Residence No.10. The location of the monitoring stations are described in Table 5.3 and depicted in Figure 1.

Table 5.3 Noise Monitoring Locations

Noise Monitoring station	Location
NM1	HKIB Staff Accommodation (on ground floor near the entrance facing south-east)
NM2	CUHK Residence No.10
NM3	Cheung Shue Tan Village (near the outer building, a temple)

The noise-monitoring programme of monitoring locations (Day-time, Evening-time, Holiday and Night-time) is summarized in Table 5.4.

Table 5.4 Monitoring Periods for noise monitoring stations

Noise monitoring stations	Monitoring Period							
	Day-time		Evening-time		Holiday		Night-time	
NM1	03/08/04	09:48	03/08/04	19:00	01/08/04	14:40	---	---
	10/08/04	14:05	10/08/04	19:30	08/08/04	14:05	---	---
	17/08/04	09:50	17/08/04	19:12	15/08/04	09:45	---	---
	24/08/04	09:47	24/08/04	19:00	22/08/04	14:45	---	---
	31/08/04	13:35	31/08/04	20:10	29/08/04	15:40	---	---
NM2	03/08/04	08:25	03/08/04	19:35	01/08/04	15:20	---	---
	10/08/04	15:20	10/08/04	19:55	08/08/04	14:42	---	---
	17/08/04	10:38	17/08/04	19:45	15/08/04	10:10	---	---
	24/08/04	15:00	24/08/04	19:25	22/08/04	15:12	---	---
	31/08/04	14:18	31/08/04	19:35	29/08/04	14:05	---	---



Noise monitoring stations	Monitoring Period							
	Day-time		Evening-time		Holiday		Night-time	
NM3	03/08/04	11:05	03/08/04	20:10	01/08/04	16:03	---	---
	10/08/04	16:19	10/08/04	20:20	08/08/04	15:26	---	---
	17/08/04	11:22	17/08/04	20:13	15/08/04	10:35	---	---
	24/08/04	15:47	24/08/04	19:50	22/08/04	15:35	---	---
	31/08/04	15:12	31/08/04	19:00	29/08/04	13:30	---	---

## 5.5 Monitoring Procedures and Calibration Details

### Operation/Analysis Procedures

- The Sound Level Meter was set on a tripod at a height of 1.2m above the ground.
- For free field measurement, the meter was positioned away from any nearby reflective surfaces.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - Frequency weighting: A
  - Time weighting : Fast
  - Time measurement : 5 mins
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94 dB at 1000HZ. If the difference in the calibration level before and after measurement was more than 1dB(A), the measurement would be considered invalid and repeat measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with a portable wind meter.
- During the monitoring period, the Leq, L10 and L90 were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Free Field correction to the measurements should be made. Correction factor of +3dB(A) should be made to the free Field measurements.
- Noise monitoring would be cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind gusts exceeding 10m/s.

### Maintenance and Calibration

- The microphone head of the sound level meter and calibrator is cleaned with soft cloth at quarterly intervals.
- The meter is sent to be supplier or HOKLAS laboratory to check and calibrated at yearly intervals.

## 5.6 Action and Limit Levels

The Action and Limit levels for noise levels derived as illustrated in Table 5.5.

Table 5.5 Action and Limit Levels for noise monitoring

Time Period	Time Period	Action	Limit
Normal hours	0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) *
Holiday	0700-1900 hrs on holidays		70 dB(A) **
Evening-time	1900-2300 hrs on all other days		55 dB(A) **
Night-time	2300-0700 hrs of next day		

\* = Reduce to 70 dB(A) for schools and 65 dB(A) during school examination periods.

\*\* = Area Sensitivity Rating (ASR) C is selected from the "Technical Memorandum on Noise from Construction Work Other Than Percussive Piling".

## 5.7 Event-Action Plans

Please refer to the Appendix E for details.



## 5.8 Results

Day-time, Evening-time and Holiday noise monitoring were carried out at monitoring stations, NM1, NM2 and NM3 in this reporting month. No night-time noise monitoring were required since no construction works were processed during the night-time period. All noise levels are provided in Appendix C2. Graphical presentation of the monitoring results for the reporting month are shown in Appendix C3.

No day-time, evening-time and holiday noise monitoring results at all monitoring stations exceeded the Action Level since no documented complaints on noise issue were received in this reporting month. Besides, no exceedances in Limit Level were recorded according to the results from day-time, evening-time and holiday noise monitoring.

During the restricted hours, ET found that the PMEs used complied with the requirements stated in the valid CNP and no PMEs other than ones specified in the CNP to be used in the construction site.

## 6.0 WASTEWATER MONITORING

- 6.1 According to the Discharge of Industrial Trade Effluent Licence (Licence No.: 2946), POC is required to carry out wastewater monitoring of suspended solids quarterly at all effluent discharge points within the site.
- 6.2 POC appointed ET of ETL to sampling the wastewater samples at the effluent discharge points. The collected sample will be transport to the Environmental Laboratory of ETL for suspended solids content analysis. The Environmental Laboratory of ETL is HOKLAS accredited and the test method used for suspended solids analysis is also HOKLAS accredited in accordance with the 2540D of Standard Methods for the Examination of Water and Wastewater (APHA 19<sup>th</sup> edition).
- 6.3 Under the Wastewater Discharge Licence (No.: 2946), the discharge limit of Suspended Solids content of the effluent at this site should be 30mg/L. It means that the suspended solids of wastewater discharged should be less than 30mg/L or otherwise no wastewater can be discharged under this Licence.
- 6.4 During June 2004, wastewater monitoring was carried out by ET at 05 June 2004 at one discharges point. During this monitoring, one wastewater sample was collected from the effluent discharge point and transport to ETL immediately for analysis. The result of suspended solids content of the wastewater sample was found below 30mg/L and within the discharge limit of the Discharge Licence. The test report for this monitoring was attached in Appendix J.
- 6.5 Since the effluent discharge licence required to carry out wastewater monitoring of suspended solids quarterly at all effluent discharge points within the site, the next wastewater monitoring should be at September 2004.

## 7.0 ENVIRONMENTAL NON-CONFORMANCE

### 7.1 Summary of air quality, noise and wastewater monitoring

No exceedances of Action and Limit Level of 24-hour and 1-hour TSP monitoring results were recorded during the reporting month.

No day-time, evening-time and holiday noise levels recorded at all monitoring stations exceeded the Action and Limit Level in the reporting month.



The suspended solids results of wastewater samples from Discharge points were found within the discharge limit during monitoring period.

## 7.2 Summary of Environmental Complaints

No environmental complaints were received in this monitoring month.

## 7.3 Summary of Notification of Summons and Prosecution

There were no notification of summons respect to environmental issues registered in this month. Cumulative log of Notification of Summons and Prosecution is tabulated in Table 7.1.

Table 7.1 Cumulative Log of Notification of Summons and Prosecution

Date	Detail of Notice of Summons or Prosecution	Action Taken	Environmental Outcome
16 Oct 2002	The site main haul road was neither paved with any one of concrete, bituminous materials, hard core or metal plates, nor had the entire road surface maintained wet by the spraying of water or dust suppression chemical.	<ul style="list-style-type: none"> <li>POC paved the site main haul road with concrete and bituminous materials;</li> <li>The road surface was wet by the spraying of water regularly by POC.</li> </ul>	It was observed that the problem of dust emission from the site main haul road has been improved. No further complaint or ticket was received during the reporting month.
11 July 2003	Three stockpiles of dusty material namely aggregate, were wither covered entirely by impervious sheeting, nor place in an area sheltered on top and three sites, nor sprayed with water or dust suppression chemical so as to maintain entire surface wet.	The stockpiles of aggregates / excavated materials were covered with tarpaulin sheet / sprayed with water in order to avoid the dust emission.	No further complaints were received during the reporting month.

## 8.0 SITE INSPECTION

Weekly site inspections were carried out by the ET. Five site inspections were undertaken in this reporting month (07, 14, 21 and 28 August 2004). Monthly joint site inspection at 19 August 2004 was carried out by Engineer's Representative, IEC, POC and ET. A summary of the implementation status of the mitigation measures on site inspections is presented in Appendix H.

### 8.1 Summary of the site inspection findings and Action(s) taken by POC and ET

Summaries of the site inspection findings in this reporting month are shown in Table 8.1.

Table 8.1 The summary of the site inspection findings and Action(s) taken by POC and ET

Item	Aspects	Findings	Action(s) taken by POC	ET Verification
1	Air (Obs.)	Some of the stockpiles were not entirely covered during weekly site inspection. They should be backfilled, entirely covered with impervious tarpaulin sheets or hydroseeded.	POC replied that the stockpile will be covered with tarpaulin sheets or sprayed with water.	During the last weekly site inspection in this reporting month, most of the stockpile were covered with tarpaulin sheets or sprayed with water.
2	Air (Obs)	Some dusty ground was observed during weekly and monthly joint site inspections.	The dusty ground was covered and watering was provided more frequently.	During the last site inspection in this reporting month, the dusty ground was found watered and no fugitive dust was observed.
3	Air (Obs)	The haul road at Science Park Phase 1 and Phase 2 was dusty during site inspections.	The frequency of watering haul road had been increased.	During the last site inspection in this reporting month, no fugitive dust emission from haul road was observed.

Item	Aspects	Findings	Action(s) taken by POC	ET Verification
4	Water (Obs)	Brownish water was observed in the wheel-washing bay during the weekly and monthly site inspection.	The frequency of clearing wheel washing facilities had been increased.	During the last weekly site inspection in this reporting month, brownish water was still observed and therefore the construction team was reminded to remove the silt from the water before used for wheel washing. This finding will be verified in the weekly site inspection of next month.
5	Waste (Obs)	Rubbish was observed inside the site area.	Rubbish was removed immediately. More manpower was provided to collect rubbish and more rubbish bins were provided.	During the subsequent weekly site inspection, most of the rubbish had been collected. However, the construction team was still reminded to collect the rubbish regularly.

## 8.2 Status of Environmental Licensing and Permitting

All permits/licenses valid in August 2004 are summarized in Table 8.2.

Table 8.2 Summary of environmental licensing and permit status

Description	Permit No.	Valid Period		Section
		From	To	
Environmental Permit	EP-108/2001	05/11/02	---	Whole work site
Construction Noise Permit (General / Prescribed construction works)	GW-TN0095-04	15/03/04	14/09/04	<p><u>Group A (For Area B or C):</u></p> <ul style="list-style-type: none"> <li>• 1 Dump truck (CNP 067)</li> <li>• 2 Excavator, tracked (CNP 081)</li> <li>• 1 Bulldozer (CNP 030)</li> </ul> <p><u>Group B (For Area A, D or E):</u></p> <ul style="list-style-type: none"> <li>• 1 Dump trucks (CNP 067)</li> <li>• 1 Excavator, tracked (CNP 081)</li> </ul> <p><u>Group C (For Area B, B2 or E):</u></p> <ul style="list-style-type: none"> <li>• 1 Crane, mobile (CNP 048)</li> <li>• 1 Generator (CNP 102)</li> <li>• 1 Vibration Hammer</li> <li>• 1 Power Pack</li> </ul> <p><u>Group D (For Area B2 or E):</u></p> <ul style="list-style-type: none"> <li>• 1 Generator (CNP 102)</li> <li>• 1 Crane, mobile (CNP 048)</li> <li>• 1 Oscillator, piling large diameter bored (CNP 165)</li> <li>• 2 Concrete lorry mixers (CNP 044)</li> </ul> <p><u>Group E (For Area B2 or E):</u></p> <ul style="list-style-type: none"> <li>• 2 Concrete lorry mixers (CNP 044)</li> <li>• 1 Concrete pump lorry (CNP047)</li> <li>• 1 Poker, handheld (CNP 170)</li> </ul> <p><u>Group F (For Area B2 or E):</u></p> <ul style="list-style-type: none"> <li>• 2 Concrete lorry mixers (CNP 044)</li> <li>• 1 Crane, mobile (CNP 048)</li> <li>• 1 Poker, handheld (CNP 170)</li> </ul> <p><u>Group G (For Area B, C or D):</u></p> <ul style="list-style-type: none"> <li>• 2 Concrete lorry mixers (CNP 044)</li> <li>• 1 Excavator, tracked (CNP 081)</li> <li>• 1 Poker, handheld (CNP 170)</li> </ul> <p><u>Group H (For Area B2 or E):</u></p> <ul style="list-style-type: none"> <li>• 1 Air compressor, air flow &gt;10m<sup>3</sup>/min and 30m<sup>3</sup>/min (CNP 002)</li> <li>• 1 Crane, mobile (diesel) (CNP 048)</li> <li>• 1 Generator, silenced, 75 dB(A) at 7m (CNP 102)</li> <li>• 1 piling, large diameter bored crab and chisel (CNP 164)</li> <li>• 1 piling, large diameter bored oscillator (CNP 165)</li> <li>• 1 Piling, large diameter bored, reverse circulation drill (CNP 166)</li> </ul> <p><u>Group I (For Area B, C or D):</u></p> <ul style="list-style-type: none"> <li>• 1 Dump truck (CNP 067)</li> <li>• 1 Asphalt Paver (CNP 004)</li> <li>• 1 Roller, vibratory (CNP 186)</li> <li>• 1 Road Roller (CNP 185)</li> </ul> <p><u>Group J (For Area A or F):</u></p> <ul style="list-style-type: none"> <li>• 1 Excavator, tracked (CNP 081)</li> <li>• 1 Roller, vibratory (CNP 186)</li> </ul>





Description	Permit No.	Valid Period		Section
		From	To	
Construction Noise Permit (General / Prescribed construction works)	GW-TN0287-04	01/07/04	30/09/04	<u>Group A</u> • 1 Crane, mobile (CNP 048) • 1 Generator (CNP 102) <u>Group F (For Area B2 or E):</u> • 1 Lorry with Crane
Construction Noise Permit (General / Prescribed construction works)	GW-TN0287-04	01/07/04	30/09/04	<u>Group A</u> • 1 Crane, mobile (CNP 048) • 1 Generator (CNP 102) <u>Group F (For Area B2 or E):</u> • 1 Lorry with Crane
Waste Producer	5213 729 P2800 11	03/10/02	---	Generating waste at the work site
Wastewater Discharge License	No. 2946	18/12/02	18/12/07	Discharge of trade Effluent, surface run-off and all other wastewater arising from the construction site and sedimentation tank

### 8.3 Recommendations on site inspection findings in Site Inspections of this month

Based on the site inspection findings, the recommendations are as below:

- All stockpiles with a volume of greater than 50m<sup>3</sup> should be covered with clean tarpaulin sheets, watering or hydro-seeding to avoid wind and water erosion;
- The heights from which fill materials are dropped should be controlled to a practical height to minimize the fugitive dust arising from unloading;
- Placing enough sand bags or other protection should be applied to prevent the slity surface runoff onto the drains system;
- Checking and maintaining all the site machines to prevent dust emission;
- Providing briefing to the concerned site staff on remedial actions, such as handling method of chemicals and chemical waste;
- Maintain good waste management at the site.

## 9.0 WASTE MANAGEMENT

### 9.1 Waste Management Audit

Waste management audit was carried out by the ET on a weekly basis. A summary of the implementation status of the mitigation measures on waste management is presented in Appendix H.

### 9.2 Records of Waste Quantities

All type of wastes arising from the construction work are classified into the following:

- General refuses;
- Chemical waste;
- Construction & demolition (C&D) material.

The quantities of waste for disposal in this month are summarized in Table 9.1.

Table 9.1 Summary of Quantities of Waste for Disposal in this reporting month

Type of Waste	Quantity	Disposal Location
C&D Material (Inert) (m <sup>3</sup> )	0	Nil
C&D material (Non-inert) (m <sup>3</sup> )	0	Nil
General Refuse (m <sup>3</sup> )	40	Disposed at NENT Landfills
Chemical Waste (L)	0	Nil

## 10.0 IMPLEMENTATION STATUS

### 10.1 Implementation Status of Environmental Mitigation Measures



POC has been implementing the required environmental mitigation measures according to Implementation of Mitigation Measures (clause 4.2, 5.2 and 6.2) in Environmental Management Plan for Contract No. TP 35/02 Remaining Engineering Infrastructure Works for Pak Shek Kok Development Package 1 (Revision 2). A summary of the implementation status of the mitigation measures is presented in Appendix H.

#### Air Quality

The Contractor was reminded to water, hydro-seed or cover all the stockpiles by using clean tarpaulin sheets. The Contractor was also reminded to cleanup the access road regularly to avoid dust emission.

#### Noise

All mitigation measures stated in Appendix I were implemented properly in this reporting month.

#### Water Quality

The Contractor was reminded to provide more effort to implement mitigation measures, such as diverting site runoff to suitable treatment processes before discharge, sedimentation system and drainage facilities (e.g. sedimentation trap and U-channels), and remove the sand/rubbish accumulated in the drain / channel regularly.

#### Waste Management

POC has been implementing most mitigation measures on waste management.

### **10.2 Implementation Status of Event and Action Plan**

There were no exceedances in air quality and noise monitoring parameters recorded in this monitoring month. No further mitigation measures were required.

### **10.3 Implementation Status of Environmental Complaint Handling**

No complaints had been received during this monitoring month.

## **11.0 CONCLUSION**

Impact monitoring of air quality and noise were carried out at designated locations in accordance with the EM&A Manual in this reporting month.

According to the summary of air and noise monitoring results, no exceedances of Action and Limit Level of 24-hour and 1-hour TSP monitoring results were recorded during the reporting month. Besides, no day-time, evening-time and holiday noise levels were recorded at all monitoring stations exceeded the Action and Limit Level in this reporting month. No night-time noise monitoring were required since no construction works were processed during the night-time period.

During the restricted hours, ET found that the PMEs used complied with the requirements stated in the valid CNP and no PMEs other than ones specified in the CNP to be used in the site.

According to the ET weekly site inspections and IEC monthly site audit carried out this month, it indicated that site practices of the POC were generally undertaken in an environmentally acceptable manner and the overall site environmental performance was satisfactory.

## **12.0 FUTURE KEY ISSUES**

### **12.1 Upcoming EM&A Schedule in coming two months**

The Proposed EM&A program in coming two months are presented as following table:



Table 12.1 – Upcoming EM&A Schedule in coming two months

Type of Monitoring	September 2004	October 2004
Noise Monitoring (Day-time)	07, 14, 21, 28	05, 12, 19, 26
Noise Monitoring (Evening-time)	07, 14, 21, 28	05, 12, 19, 26
Noise Monitoring (Holiday)	05, 12, 19, 26	03, 10, 17, 24, 31
1-hour TSP	02, 04, 07, 09, 11, 14, 16, 18, 21, 23, 25, 28, 30	02, 05, 07, 09, 12, 14, 16, 19, 21, 23, 26, 28, 30
24-hour TSP	06, 11, 17, 23, 28	04, 09, 15, 21, 27
Site Inspection	04, 11, 18, 25	02, 09, 16, 23, 30

## 12.2 Upcoming construction works schedule in the coming month

The major construction works planned to be carried out in next two months and their possible impact is tabulated (Table 12.2) for reference.

Table 12.2 – Construction Plan in the coming month

Month	Works Planned to be Carried Out
Between September and October 2004	▪ Excavation works for PS1 and PS2
	▪ Drainageworks in Area 7A, Area 15, Zone P and Zone H
	▪ Watermain installation works
	▪ Roadworks for Area 15 and Zone P
	▪ Pile cap construction for road D1 bridge
	▪ Demolition of cyclist bridge at the northern entrance
	▪ Construction of pumping station no.1 and no.2
	▪ Rectification of jogging track and cross-link fence in HKIED




## **Appendix A**


### **Organization Chart and Lines of Communication**

Project Site Organization Chart (with contact details)

Contract No. TP 35/02  
Remaining Engineering Infrastructure Works for  
Pak Shek Kok Development, Package 1  
Site Tel : 2602 2895 Fax : 2691 6012



# Lines of Communication





## **Appendix B1**

### **Calibration Certificates for Air Quality Monitoring Equipments**



東業德勤測試顧問有限公司  
ETS-TESTCONSULT LIMITED

8/F, Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong  
Tel : 2695 8318 E-mail : etl@ets-testconsult.com  
Fax : 2695 3944 Web site : www.ets-testconsult.com


**TEST REPORT**

Calibration Report  
of  
High Volume Air Sampler

Manufacturer : Greasby GMW Date of Calibration : 20 July 2004  
Serial No. : 7179 (EA/003/16) Calibration Due Date : 19 September 2004  
Method : Based on Operations Manual for Greasby Model GS2310 series using calibration kit TE-5025A


Results	Flow recorder reading (cfm)	52	46	38	28	18
	Qstd (Actual flow rate, m <sup>3</sup> /min)	1.68	1.50	1.35	1.17	0.90
	Pressure : 753.06 mm Hg	Temp. : 303 K				


**Sampler 7179 Calibration Curve**  
**Site: Pak Shek Kok (AM3A)**  
**Date of Calibration: 20 July 2004**



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5 point calibration

The high volume sampler complies \* / ~~does not comply~~ \* with the specified requirements and is deemed acceptable \* / ~~unacceptable~~ \* for use.

Calibrated by :   
Felix Tin  
(Technician)

Approved by :   
H. T. Chow  
(Asst. Environmental Officer)





東業德勤測試顧問有限公司  
ETS-TESTCONSULT LIMITED

8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong  
Tel : 2695 8318 E-mail : etl@ets-testconsult.com  
Fax : 2695 3944 Web site : www.ets-testconsult.com

**TEST REPORT**


Calibration Report  
of  
High Volume Air Sampler

Manufacturer : Greasby GMW Date of Calibration : 20 July 2004  
Serial No. : 1178 (EA/003/01) Calibration Due Date : 19 September 2004  
Method : Based on Operations Manual for Graseby Model GS2310 series using calibration kit TE-5025A

Results :


Flow recorder reading (cfm)	52	46	40	32	26
Qstd (Actual flow rate, m <sup>3</sup> /min)	1.68	1.53	1.38	1.16	0.90
Pressure :	753.06 mm Hg		Temp. :	303 K	


**Sampler1178 Calibration Curve**  
Site: Pak Shek Kok Monitoring Station AM1 (24hr.)  
Date of Calibration: 20 July 2004



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5 point calibration

The high volume sampler complies \* / ~~does not comply~~\* with the specified requirements and is deemed acceptable \* / ~~unacceptable~~\* for use.

Calibrated by :   
Felix Tin  
(Technician)

Approved by :   
H. T. Chow  
(Asst. Environmental Officer)



## **Appendix B2**

### **Air Quality Monitoring Results**

## Summary of 24-hr TSP Monitoring Results

Monitoring Station : AM1  
Location : HKIB Staff Accommodation

Start		Finish		Elapse Time		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min.)		Average (m <sup>3</sup> /min.)	Filter Weight (g)		Conc. (µg/m <sup>3</sup> )	Weather Condition
		Date	Time	Initial	Final		Initial	Final		Initial	Final		
06/08/04	10:30	07/08/04	10:30	6351.44	6375.44	24.00	1.03	1.03	1.03	2.7786	2.8130	23	Rainy
12/08/04	11:30	13/08/04	11:25	6375.44	6399.36	23.92	1.09	1.09	1.09	2.8183	2.9348	74	Cloudy
18/08/04	16:05	19/08/04	16:04	6399.36	6423.34	23.98	1.09	1.09	1.09	2.8404	3.0679	145	Cloudy
24/08/04	09:49	25/08/04	09:45	6423.34	6447.27	23.93	1.09	1.09	1.09	2.8306	2.9881	101	Sunny
30/08/04	15:25	31/08/04	15:30	6447.27	6471.35	24.08	1.09	1.09	1.09	2.8523	3.0206	107	Rainy

Monitoring Station : AM3A  
Location : Cheung Shue Tan (in front of Man Kee Store)

Start		Finish		Elapse Time		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min.)		Average (m <sup>3</sup> /min.)	Filter Weight (g)		Conc. (µg/m <sup>3</sup> )	Weather Condition
		Date	Time	Initial	Final		Initial	Final		Initial	Final		
06/08/04	10:50	07/08/04	10:59	11685.65	11709.80	24.15	1.14	1.14	1.14	2.7922	2.8391	28	Rainy
12/08/04	14:40	13/08/04	14:57	11709.80	11734.07	24.27	1.22	1.22	1.22	2.8438	2.9714	72	Cloudy
18/08/04	16:20	19/08/04	16:34	11734.07	11758.30	24.23	1.22	1.22	1.22	2.8952	3.1065	153	Cloudy
24/08/04	15:49	25/08/04	15:59	11758.30	11782.47	24.17	1.14	1.14	1.14	2.8623	3.0485	113	Sunny
30/08/04	15:40	31/08/04	15:53	11782.47	11806.69	22.44	1.18	1.18	1.18	2.8016	2.9495	86	Rainy

## Summary of 1-hr TSP Monitoring Results

Monitoring Station : AM1  
Location : HKIB Staff Accommodation

Date	Monitoring Period		1-hr TSP ( $\mu\text{g}/\text{m}^3$ )			Weather
	Start	Finish	Minimum	Maximum	Average	
03/08/04	09:45	10:45	85	496	94	Sunny
05/08/04	08:25	09:25	103	393	229	Sunny
07/08/04	09:05	10:05	88	506	124	Sunny
10/08/04	14:00	15:00	109	496	136	Cloudy
12/08/04	09:10	10:10	108	511	140	Cloudy
14/08/04	09:08	10:08	102	392	133	Sunny
17/08/04	09:48	10:48	68	553	127	Sunny
19/08/04	09:20	10:20	102	482	157	Sunny
21/08/04	13:40	14:40	60	283	91	Rainy
24/08/04	09:45	10:45	97	392	157	Sunny
26/08/04	09:00	10:00	62	394	105	Cloudy
28/08/04	14:18	15:18	98	421	106	Cloudy
31/08/04	13:30	14:30	75	456	108	Cloudy

Monitoring Station : AM3  
Location : Cheung Shue Tan Village (near the outer building, a temple)

Date	Monitoring Period		1-hr TSP ( $\mu\text{g}/\text{m}^3$ )			Weather
	Start	Finish	Minimum	Maximum	Average	
03/08/04	10:56	11:56	55	351	84	Sunny
05/08/04	13:20	14:20	98	352	195	Sunny
07/08/04	10:50	11:50	63	432	91	Sunny
10/08/04	16:10	17:10	101	306	121	Cloudy
12/08/04	13:30	14:30	101	321	130	Cloudy
14/08/04	10:28	11:28	100	288	105	Sunny
17/08/04	11:18	12:18	56	497	105	Sunny
19/08/04	10:36	11:36	95	415	133	Sunny
21/08/04	14:58	15:58	45	226	80	Rainy
24/08/04	15:45	16:45	89	354	145	Sunny
26/08/04	10:16	11:16	59	360	90	Cloudy
28/08/04	13:00	14:00	81	306	96	Cloudy
31/08/04	15:10	16:10	50	313	84	Cloudy




## **Appendix B3**


### **Graphical Plots of Air Quality Monitoring Data**



**24-hour TSP level at AM1 (HKIB Staff Accommodation)**




**24-hour TSP level at AM3A  
(Cheung Shue Tan in front of Man Kee Store)**






### 1-hour TSP level at AM1, HKIB Staff Accommodation



### 1-hour TSP level at AM3, Cheung Shue Tan Village (near the outer building, a temple)





## **Appendix C1**

### **Calibration Certificates for Noise Monitoring Equipments**





# Calibration Certificate

Certificate No. 41649

Page 1 of 2 Pages

Customer : ETS-Testconsult Limited

Address : 8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan St., Fotan, Hong Kong.

Order No. : Q40536

Date of receipt : 6-Apr-04

## Item Tested

Description : Sound Level Calibrator (ET/0527/002)

Manufacturer : Rion

Model : NC-73

Serial No. : 10644871

## Test Conditions

Date of Test : 16-Apr-04

Supply Voltage : --

Ambient Temperature :  $(22.5 \pm 2.5)^{\circ}\text{C}$

Relative Humidity :  $(50 \pm 20) \%$

## Test Specifications

Calibration check according to customer's requirement.

Calibration procedure : F21, Z02.

## Test Results

All results were within the manufacturer's specification.

The results are shown in the attached page(s).


Test equipment used:

<u>Equipment No.</u>	<u>Cert. No.</u>	<u>Due Date</u>	<u>Traceable to</u>
S014	30961	1-Jun-04	PRC-NIM
S024	Z02050078	29-May-04	PRC-NIM
S041	35075	2-Dec-04	PRC-NIM

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to national standards/International System of Units (SI).  
The test results apply to the above Unit-Under-Test only

Calibrated by : 

Approved by :   
Alan Chu - Manager

Date: 16-Apr-04



# Calibration Certificate

Certificate No. 41649

Page 2 of 2 Pages

Results :

**1. Level Accuracy (at 1 kHz)**

UUT Nominal Value	Measured Value	Mfr's Spec.
94 dB	- 0.8 dB	$\pm 1$ dB

Uncertainty :  $\pm 0.2$  dB

**2. Frequency Accuracy**

UUT Nominal Value	Measured Value	Mfr's Spec.
1 kHz	0.986 kHz	$\pm 2$ %

Uncertainty :  $\pm 0.1$  %

**3. Level Stability : 0.0 dB**

Uncertainty :  $\pm 0.01$  dB

**4. Total Harmonic Distortion :  $< 0.2$  %**

Mfr's Spec. :  $< 3$  %

Uncertainty :  $\pm 2.3$  % of reading

Remark : 1. UUT : Unit-Under-Test

2. The uncertainty claimed is for a confidence probability of not less than 95%.

3. Atmospheric Pressure : 995 hPa

4. The above measured values are the mean of 3 measurement.

----- END -----



# Calibration Certificate

Certificate No. 41648

Page 1 of 3 Pages

Customer : ETS-Testconsult Limited

Address : 8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan St., Fotan, Hong Kong.

Order No. : Q40536

Date of receipt : 6-Apr-04

## Item Tested

Description : Precision Integrating Sound Level Meter

Manufacturer : Rion

Model : NL-31

Serial No. : 00531142

## Test Conditions

Date of Test : 16-Apr-04

Supply Voltage : --

Ambient Temperature : (22.5 ± 2.5)°C

Relative Humidity : (50 ± 20) %

## Test Specifications

Calibration check according to customer's requirement.

Calibration procedure : Z01.

## Test Results

All results were within the manufacturer's, IEC 651 Type 1, IEC 804 Type 1 specification.

The results are shown in the attached page(s).


Test equipment used:


<u>Equipment No.</u>	<u>Cert. No.</u>	<u>Due Date</u>	<u>Traceable to</u>
S017	S30857	8-Apr-05	PRC-NIM
S024	Z02050078	29-May-04	PRC-NIM

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to national standards/International System of Units (SI).

The test results apply to the above Unit-Under-Test only

Calibrated by : 

Approved by :   
Alan Chu - Manager

Date: 16-Apr-04



# Calibration Certificate

Certificate No. 41648

Page 2 of 3 Pages

Results :

## 1. SPL Accuracy

UUT Setting			UUT Reading (dB)	Correction (dB)
Level Range (dB)	Weight	Response		
20 - 100	L <sub>A</sub>	Fast	94.0	+ 0.1
		Slow		+ 0.1
	L <sub>C</sub>	Fast		+ 0.1
		L <sub>p</sub>		Fast
30 - 120	L <sub>A</sub>	Fast	94.0	+ 0.1
		Slow		+ 0.1
	L <sub>C</sub>	Fast		+ 0.1
	L <sub>p</sub>	Fast		0.0
30 - 120	L <sub>A</sub>	Fast	114.0	0.0
		Slow		0.0
	L <sub>C</sub>	Fast		0.0
	L <sub>p</sub>	Fast		0.0

IEC 651 Type 1 Spec. :  $\pm 0.7$  dB

Uncertainty :  $\pm 0.2$  dB

## 2. Level Stability : 0.0 dB

IEC 651 Type 1 Spec. :  $\pm 0.3$  dB

Uncertainty :  $\pm 0.01$  dB



# Calibration Certificate

Certificate No. 41648

Page 3 of 3 Pages

### 3. Frequency Weighting

A weighting

Frequency	Attenuation (dB)	IEC 651 Type 1 Spec.
31.5 Hz	- 39.5	- 39.4 dB, ± 1.5 dB
63 Hz	- 26.3	- 26.2 dB, ± 1.5 dB
125 Hz	- 16.2	- 16.1 dB, ± 1 dB
250 Hz	- 8.7	- 8.6 dB, ± 1 dB
500 Hz	- 3.3	- 3.2 dB, ± 1 dB
1 kHz	0.0 (Ref.)	0 dB, ± 1 dB
2 kHz	+ 1.3	+ 1.2 dB, ± 1 dB
5 kHz	+ 1.1	+ 1.0 dB, ± 1 dB
8 kHz	- 1.1	- 1.1 dB, + 1.5 dB ~ - 3 dB
16 kHz	- 6.7	- 6.6 dB, + 3 dB ~ ∞

Uncertainty : ± 0.1 dB

### 4. Time Averaging

Applied Burst duty Factor	UUT Reading (dB)	Correction (dB)	IEC 804 Type 1 Spec.
continuous	36.9	--	--
1/10	36.7	+ 0.2	± 0.5 dB
1/10 <sup>2</sup>	36.7	+ 0.2	
1/10 <sup>3</sup>	36.7	+ 0.2	± 1.0 dB
1/10 <sup>4</sup>	36.7	+ 0.2	

Uncertainty : ± 0.1 dB

Remark : 1. UUT : Unit-Under-Test

2. True Value = UUT Reading + Correction.

3. The uncertainty claimed is for a confidence probability of not less than 95%.

4. Atmospheric Pressure : 995 hPa.

----- END -----

**Completion Dates**

KD-20049	Section 4 - Waterworks in Area 5, 4 & 6	0		25JUL04	0
KD-20048	Assembled Extension of Ties for KD-20049	0		26JUL04	0
KD-20043A	Assemblement Date for KD-20049	0		26JUL04	0
KD-21160	Section 15 - Waterworks in Area 15	0		11JUL04	0
KD-21153	Assembled Extension of Ties for KD-21150	0		24SEP04	0
KD-20053	Section 6 - Works in Area 7A, 6, 600 P, 5th 1, 1st E-W	0		25JUL04	0
KD-20054	Assemblement Date for KD-20050	0		05SEP04	0
KD-20049	Assembled Ext. of Ties for Section 6	0		05SEP04	0

**Unit Milestones Dates**

KD-20050	Completion - Electrical Distribution to S. Park 2, 3)	0		26AUG04	0
----------	---	---	--	---------	---

**Submission & Approval**

BO-170290	P&I Approval/Review sub. Dead-end System	200	26AUG03 A	05JUL04	05
BO-170010	P&I Approval/Review sub. Dead-end System	200	29AUG03 A	26JUL04	85
BO-170250	P&I Approval/Review sub. 1mty Appliances	160	08OCT03 A	26JUL04	68

**Preliminaries & Procurement**

BO-200720	P&I Approval/Review sub. Mechanical System	334	22OCT03 A	30SEP04	68
BO-200710	P&I Approval/Review sub. 9" 7mty Pumpset for VSD	224	18OCT03 A	13SEP04	70
BO-200780	P&I Approval/Review sub. Sewage Pumpset for VSD	234	19DEC03 A	30AUG04	72
BO-120010	Pumping Station E&M, Pump, etc.	180	28DEC03 A	26JUL04	86
BO-200740	P&I Approval/Review sub. Valve & Pipeworks	154	23FEB04 A	04AUG04	72
BO-200805	P&I Approval/Review sub. Valve & Pipeworks	154	23FEB04 A	04AUG04	72
BO-170110	Installation of Delivery - Preliminary	90	26AUG04 A	18JUL04	75
BO-200770	P&I Approval/Review sub. Electrical/Control System	122	14APR04 A	03SEP04	43
BO-200795	P&I Approval/Review sub. Electrical/Control System	154	14APR04 A	13SEP04	44
BO-200820	P&I Approval/Review sub. VSS/Control/Control System	121	14APR04 A	02SEP04	43
BO-200610	Installation of Delivery - VSS/Control/Control System	60	20APR04 A	27JUL04	65
BO-200780	P&I Approval/Review sub. Delivery - Utility Appliances	80	28MAY04 A	13SEP04	27
BO-200615	P&I Approval/Review sub. Delivery - Utility Appliances	64	28MAY04 A	04SEP04	29
BO-200750	P&I Approval/Review sub. Dead-end System	105	07JUL04	20OCT04	0
BO-200610	P&I Approval/Review sub. Dead-end System	89	09JUL04	21OCT04	0

**Part 1.1 Preliminaries**

BI-0103E1	Operate main/initial Mock Process dev	1030	02SEP02 A	17JUL05	65
BI-0107D0	Update White Management Plan	1080	02SEP02 A	26AUG05	61
BI-0107E0	Implement & Monitor White Management Plan	1080	02SEP02 A	26AUG05	61
BI-0107B0	Operate & maintain finished data network, 2 m	1005	05SEP02 A	31MAY05	68
BI-0101G0	Malfunction/Prognosis materials for trials flow	1140	10SEP02 A	17OCT05	50
BI-0100D0	Progress Performance, SCR	800	01OCT02 A	28MAY05	70
BI-0107E0	Malfunction/Prognosis materials	1110	02OCT02 A	18OCT05	67
BI-0106K0	Malfunction/Prognosis materials	1104	18OCT02 A	24OCT05	69
BI-0106E0	Operate main/initial Mock Process, 3V	1020	02OCT02 A	17SEP05	64
BI-0101D5	Send data from a site Accommodation	1045	16OCT02 A	19OCT05	54
BI-0101B0	Send data from a site Accommodation	1031	20OCT02 A	15OCT05	52
BI-0107H0	Malfunction/Prognosis materials in Area 15	320	21MAY03 A	26JUL04	89
BI-0103J2	Malfunction/Prognosis materials, W&B of Zone 9	424	10AUG03 A	13OCT04	74
BI-0103J1	Malfunction/Prognosis materials, W&B of Zone 9	424	15AUG03 A	16OCT04	70
BI-0103B1	Send data from a site Accommodation	21	26JUL04	18JUL04	0

OSR Rate	1.0000
OSR Number	1.0000
OSR Unit	1.0000
OSR Description	1.0000
OSR Location	1.0000
OSR Date	1.0000
OSR Status	1.0000
OSR Type	1.0000
OSR Value	1.0000
OSR Unit	1.0000
OSR Description	1.0000
OSR Location	1.0000
OSR Date	1.0000
OSR Status	1.0000
OSR Type	1.0000
OSR Value	1.0000

Contract No. TP35/02  
 Remaining Engineering Infrastructure Works for Pak Shuk Kok Development Package 1  
 3 MONTHS ROLLING PROGRAM

Contract No. TP35/02  
 Remaining Engineering Infrastructure Works for Pak Shuk Kok Development Package 1  
 3 MONTHS ROLLING PROGRAM



## **Appendix C2**

### **Noise Monitoring Results**



## Day-time Noise Monitoring

### Monitoring Location: NM1 (HKIB Staff Accommodation)

Date	Start Sampling Time (hh:mm)	Noise Level dB (A)			Wind Speed (m/s)	Weather Condition
		L <sub>eq</sub> (30)	L10	L90		
03/08/04	09:48	62.9	66.9	59.2	1.3	Sunny
10/08/04	14:05	60.2	61.8	56.0	1.2	Cloudy
17/08/04	09:50	61.9	64.9	59.0	0.7	Sunny
24/08/04	09:47	58.1	60.5	53.6	0.4	Sunny
31/08/04	13:35	63.7	66.2	61.2	1.8	Cloudy

### Monitoring Location: NM2 (CUHK Residence No.10)

Date	Start Sampling Time (hh:mm)	Noise Level dB (A)			Wind Speed (m/s)	Weather Condition
		L <sub>eq</sub> (30)	L10	L90		
03/08/04	08:25	59.0	62.2	55.2	0.8	Sunny
10/08/04	15:20	58.2	59.4	54.4	1.4	Cloudy
17/08/04	10:38	56.5	58.9	53.3	1.2	Sunny
24/08/04	15:00	56.1	58.3	52.2	0.5	Sunny
31/08/04	14:18	56.0	58.3	53.7	2.7	Cloudy

### Monitoring Location: NM3 (Cheung Shue Tan Village)

Date	Start Sampling Time (hh:mm)	Noise Level dB (A)			Wind Speed (m/s)	Weather Condition
		L <sub>eq</sub> (30)	L10	L90		
03/08/04	11:05	51.8	54.2	48.6	1.0	Sunny
10/08/04	16:19	56.5	58.0	53.3	1.1	Cloudy
17/08/04	11:22	54.1	55.9	50.5	0.9	Sunny
24/08/04	15:47	54.2	56.8	49.5	0.2	Sunny
31/08/04	15:12	51.7	53.5	49.1	1.3	Cloudy





## Evening-time Noise Monitoring

### Monitoring Location: NM1 (HKIB Staff Accommodation)

Date	Start Sampling Time	Noise Level dB (A)									Wind Speed (m/s)	Weather Condition
		L <sub>eq</sub> (5)			L10			L90				
03/08/04	19:00	57.6	58.2	59.1	59.6	59.9	60.7	53.9	54.6	60.7	1.4	Fine
10/08/04	19:30	57.2	57.0	56.9	58.9	58.3	57.3	52.6	52.0	51.6	0.4	Fine
17/08/04	19:12	56.9	57.2	56.6	59.2	59.6	58.9	54.6	54.8	54.1	0.8	Cloudy
24/08/04	19:00	56.7	57.0	56.8	58.2	59.4	58.7	51.4	52.0	51.1	0.5	Cloudy
31/08/04	20:10	59.1	59.9	61.0	60.9	61.0	62.4	55.9	56.3	56.8	1.4	Cloudy

### Monitoring Location: NM2 (CUHK Residence No.10)

Date	Start Sampling Time	Noise Level dB (A)									Wind Speed (m/s)	Weather Condition
		L <sub>eq</sub> (5)			L10			L90				
03/08/04	19:35	56.1	55.4	56.9	57.8	57.1	58.2	52.3	51.9	52.9	1.2	Fine
10/08/04	19:55	54.2	54.0	54.3	56.8	56.5	56.7	49.7	49.4	49.2	0.5	Fine
17/08/04	19:45	58.0	58.2	58.5	59.9	60.2	60.6	55.7	55.9	56.4	0.8	Cloudy
24/08/04	19:25	54.0	53.9	53.7	56.2	55.7	55.6	49.8	49.2	48.9	0.6	Cloudy
31/08/04	19:35	57.6	58.7	56.0	58.9	59.9	58.0	54.9	55.3	54.1	1.5	Cloudy

### Monitoring Location: NM3 (Cheung Shue Tan Village)

Date	Start Sampling Time	Noise Level dB (A)									Wind Speed (m/s)	Weather Condition
		L <sub>eq</sub> (5)			L10			L90				
03/08/04	20:10	54.7	55.9	56.0	55.8	56.9	57.7	50.9	49.8	51.7	1.0	Fine
10/08/04	20:20	52.6	52.5	52.1	54.9	55.1	54.2	47.6	47.3	46.9	0.3	Fine
17/08/04	20:13	51.0	50.8	50.4	52.6	52.5	52.1	48.0	47.4	47.2	0.5	Cloudy
24/08/04	19:50	52.4	52.5	52.3	54.6	54.9	54.5	47.5	47.8	47.2	0.5	Cloudy
31/08/04	19:00	53.7	51.6	55.2	55.0	52.9	57.0	48.1	47.9	48.6	1.1	Cloudy



## Holiday Noise Monitoring

### Monitoring Location: NM1 (HKIB Staff Accommodation)

Date	Start Sampling Time	Noise Level dB (A)									Wind Speed (m/s)	Weather Condition
		L <sub>eq</sub> (5)			L10			L90				
01/08/04	14:40	58.1	57.6	59.2	59.5	59.0	60.4	54.3	54.0	55.6	1.2	Sunny
08/08/04	14:05	60.2	60.6	61.0	63.5	63.8	64.2	58.4	58.8	59.3	0.7	Sunny
15/08/04	09:45	56.7	57.0	56.7	59.0	59.4	58.8	50.8	51.3	50.4	0.3	Cloudy
22/08/04	14:45	59.1	59.4	59.2	62.0	62.8	62.3	56.3	57.0	56.5	2.1	Cloudy
29/08/04	15:40	58.1	59.2	60.1	59.8	60.7	61.8	57.0	56.2	57.3	1.8	Cloudy

### Monitoring Location: NM2 (CUHK Residence No.10)

Date	Start Sampling Time	Noise Level dB (A)									Wind Speed (m/s)	Weather Condition
		L <sub>eq</sub> (5)			L10			L90				
01/08/04	15:20	56.4	57.6	58.1	57.6	58.9	59.6	53.8	54.7	54.1	1.4	Sunny
08/08/04	14:42	58.6	58.2	59.1	61.5	61.0	62.2	55.9	55.1	56.4	0.9	Sunny
15/08/04	10:10	55.6	55.0	55.4	57.8	57.1	58.0	49.3	49.0	50.2	0.2	Cloudy
22/08/04	15:12	54.6	55.0	54.2	57.1	58.0	56.8	52.1	52.9	51.6	1.4	Cloudy
29/08/04	14:05	57.6	58.0	58.8	58.9	59.3	59.9	55.9	56.1	56.7	1.8	Cloudy

### Monitoring Location: NM3 (Cheung Shue Tan Village)

Date	Start Sampling Time	Noise Level dB (A)									Wind Speed (m/s)	Weather Condition
		L <sub>eq</sub> (5)			L10			L90				
01/08/04	16:03	55.7	56.4	54.9	56.7	58.0	56.1	53.0	53.6	52.7	1.1	Sunny
08/08/04	15:26	50.1	50.4	51.2	52.2	52.6	52.9	45.9	46.3	47.0	0.8	Sunny
15/08/04	10:35	53.7	53.6	53.0	55.9	55.3	55.1	47.4	47.2	47.0	0.3	Cloudy
22/08/04	15:35	52.3	52.0	51.4	54.6	54.1	53.7	48.8	48.4	47.9	1.2	Cloudy
29/08/04	13:30	55.9	56.2	55.3	56.8	57.9	56.3	54.9	55.4	55.1	1.3	Cloudy




## Appendix C3

### Graphical Plots of Noise Monitoring Data




## Noise Monitoring (Day-time)


Noise level at NM1, HKIB Staff Accommodation



Noise level at NM2, CUHK Residence No.10




Noise level at NM3, Cheung Shue Tan Village






## Noise Monitoring (Evening-time)


### Noise level at NM1, HKIB Staff Accommodation



### Noise level at NM2, CUHK Residence No.10




### Noise level at NM3, Cheung Shue Tan Village






## Noise Monitoring (Holiday)


Noise level at NM1, HKIB Staff Accommodation



Noise level at NM2, CUHK Residence No.10



Noise level at NM3, Cheung Shue Tan Village





## **Appendix D**

### **Weather Condition**



## Weather Condition

Date	Rainfall (mm)	Max. Temp (°C)	Min. Temp. (°C)	Relative Humidity (%)	Wind Direction	Wind Speed (m/s)
01/08/04	-	31.9	26.6	76	SW	<5
02/08/04	-	32.0	27.3	76	S	<5
03/08/04	-	31.9	28.0	74	S	<5
04/08/04	23.0	31.8	25.6	78	SW	<5
05/08/04	14.0	29.1	25.3	88	SE	<5
06/08/04	83.9	27.4	24.7	92	SW	<5
07/08/04	-	30.6	26.7	79	SW	<5
08/08/04	-	31.7	27.2	74	NW	<5
09/08/04	-	32.9	28.0	76	SW	<5
10/08/04	-	33.9	28.9	72	NW	<5
11/08/04	36.4	31.1	25.2	81	N	<5
12/08/04	2.7	29.9	25.9	80	SW	<5
13/08/04	-	32.0	27.0	76	SW	<5
14/08/04	18.3	32.1	25.9	80	S	<5
15/08/04	Trace	30.3	27.8	81	SE	<5
16/08/04	-	31.9	27.1	75	SW	<5
17/08/04	-	33.4	27.5	73	NW	<5
18/08/04	Trace	32.7	29.3	77	S	<5
19/08/04	-	32.4	28.8	80	SE	<5
20/08/04	10.3	30.1	25.7	85	E	<5
21/08/04	64.3	27.3	25.3	95	N	<5
22/08/04	16.4	27.4	25.5	93	N	<5
23/08/04	12.0	31.4	26.2	84	NE	<5
24/08/04	29.8	31.4	26.9	84	N	<5
25/08/04	-	32.7	27.5	72	NW	<5
26/08/04	12.0	29.6	25.3	78	S	<5
27/08/04	5.7	27.1	24.9	93	E	<5
28/08/04	21.8	29.0	25.3	92	S	<5
29/08/04	114.7	28.6	25.2	91	S	<5
30/08/04	14.3	29.6	25.6	87	SW	<5
31/08/04	8.9	29.9	26.0	88	SE	<5

Remark: Data of wind speed and wind direction were extracted from Hong Kong Observatory (Shatin Station).





## **Appendix E**

### **Event-Action Plans**

## Event / Action Plan for Air Quality

EVENT	ACTION				CNOTRACTOR
	ET Leader	IC(E)	ER		
<b>Action Level</b> 1. Exceedance of one sample  2. Exceedance for two or more consecutive samples	1. Identify source 2. Inform IC(E) and ER 3. Repeat measurement to confirm finding 4. Increase monitoring frequency to daily 1. Identify source 2. Inform IC(E) and ER 3. Repeat measurement to confirm findings 4. Increase monitoring frequency to daily 5. Discuss with IC(E) and Contractor on remedial actions required 6. If exceedance continuous, arrange meeting with IC(E) and ER 7. If exceedance stops, cease additional monitoring	1. Check monitoring data submitted by ET 2. Check Contractor's working method.  1. Checking monitoring data submitted by ET 2. Check Contractor's working method 3. Discuss with ET and Contractor on possible remedial measures 4. Advise the ER on the effectiveness of the proposed remedial measures 5. Supervisor implementation of remedial measures	1. Notify Contractor  1. Confirm receipt of notification of failure in writing 2. Notify Contractor 3. Ensure remedial measures properly implemented	1. Rectify any unacceptable practice 2. Amend working methods if possible  1. Submit proposals for remedial action to IC(E) within 3 working days of notification 2. Implement the agreed proposals 3. Amend proposal if possible	
<b>Limit Level</b> 1. Exceedance of one sample  2. Exceedance for two or more consecutive samples	1. Identify source 2. Inform ER and EPD 3. Repeat measurement to confirm finding 4. Increase monitoring frequency to daily 5. Assess effectiveness of Contractor's remedial actions and keep IC(E), EPD and ER informed of the results  1. Notify IC(E), ER, Contractor and EPD 2. Identify source 3. Repeat measurement to confirm findings 4. Increase monitoring frequency to daily 5. Carry out analysis of Contractor's working procedures to determine possible remedial actions to be implemented 6. Arrange meeting with IC(E) and ER to discuss the remedial actions to be taken 7. Assess effectiveness of Contractor's remedial actions and keep IC(E), EPD and ER to discuss the remedial action to be taken 8. If exceedance stops, cease additional monitoring	1. Check monitoring data submitted by ET 2. Check Contractor's working method. 3. Discuss with ET and Contractor on possible remedial measures 4. Advise the ER on the effectiveness of the proposal remedial measures 5. Supervisor implementation of remedial measures  1. Discuss amongst ER, ET, and Contractor on potential remedial actions 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly 3. Supervise the implementation of remedial measures	1. Confirm receipt of notification of failure in writing 2. Notify Contractor 3. Ensure remedial measures properly implemented  1. Confirm receipt of notification of failure in writing 2. Notify Contractor 3. In consultation with the IC(E), agreed measures to be implemented 4. Ensure remedial measures properly implemented 5. If exceedance continues, consider what portion of this work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	1. Take immediate action to avoid further exceedance 2. Submit proposal for remedial actions to IC(E) within 3 working days of notification 3. Implement the agreed proposals 4. Amend proposal if appropriate  1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to IC(E) within 3 working days of notification 3. Implement the agreed proposals 4. Resubmit proposals if possible still not under control 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.	

### Event / Action Plan for Construction Noise

EVENT	ACTION			CNOTRACTOR
	ET Leader	IC(E)	ER	
Action Level	<ol style="list-style-type: none"> <li>1. Notify IC(E) and Contractor</li> <li>2. Carry out investigation</li> <li>3. Report the results of investigation to the IC(E) and Contractor</li> <li>4. Discuss with the Contractor and formulate remedial measures</li> <li>5. Increase monitoring frequency to check mitigation effectiveness</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the analyzed results submitted by the ET</li> <li>2. Review the proposed remedial measures by the Contractor and advise the ER accordingly</li> <li>3. Supervise the implementation of remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing</li> <li>2. Notify Contractor</li> <li>3. Require Contractor to propose remedial measures for the analyzed noise problem</li> <li>4. Ensure remedial measures are properly implemented</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposal to IC(E)</li> <li>2. Implement noise mitigation proposals</li> </ol>
Limit Level	<ol style="list-style-type: none"> <li>1. Notify IC(E), ER, and Contractor</li> <li>2. Identify source</li> <li>3. Repeat measurement to confirm findings</li> <li>4. Increase monitoring frequency</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented</li> <li>6. Inform IC(E), ER and EPD the causes &amp; action taken for the exceedances</li> <li>7. Assess effectiveness of Contractor's remedial action and keep IC(E), EPD and ER informed to the results</li> <li>8. If exceedance stops, cease additional monitoring</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET and Contractor on the potential remedial actions</li> <li>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly</li> <li>3. Supervise the implementation of remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing</li> <li>2. Notify Contractor</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem</li> <li>4. Ensure remedial measures are properly implemented</li> <li>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance</li> <li>2. Submit proposals for remedial actions to IC(E) within 3 working days of notification</li> <li>3. Implement the agreed proposals</li> <li>4. Resubmit proposals if problem still not under control</li> <li>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated</li> </ol>




## **Appendix F**

### **Construction Programme**

Act ID	Description	Orig Dur	Early Start	Early Finish	Percent Complete	JUN 21	JUN 28	JUL 05	JUL 12	JUL 19	AUG 02	AUG 09	AUG 16	AUG 23	AUG 30	SEP 06	SEP 13	SEP 20	SEP 27
B1-010311	Concrete V.W. Washing Facilities, W/S of Zone E	16	25JUN04	10JUL04	0														
B1-010319	Remova V.W. Washing Facilities, W/S of Zone H2	18	25JUN04	10JUL04	0														
B1-010326	Remova W.W. Washing Facilities, W/S of Zone A	19	25JUN04	10JUL04	0														
B1-010758	Reconstruction of Section 1, 2 & 6	0	26JUN04		0														
B1-010759	Remova Ex. Cycle/W. Metastain Bridges (P) R. Pumpa	45	25JUN04	12AUG04	0														
B1-010831	Mainstain W.W. Washing Facilities, W/S of Zone E	12	11JUL04	08AUG04	0														
B1-010834	Erect Signboard, Int	21	11JUL04	08AUG04	0														
<b>Section 1 - Works in Area 1, except LS &amp; EW</b>																			
Part 1: Works in Area 1, except LS & EW																			
B5-010630	Reinforce foundation for steel structure remaining	4	27MAY04	25JUL04	80														
<b>Section 2 - Works in Area 2, except LS &amp; EW</b>																			
Part 2: Works in Area 2, except LS & EW																			
B5-010810	Reinforce foundation for steel structure remaining	2	28JUN04	25JUL04	99														
<b>Section 3 - Works in Areas 3, 4 &amp; 6, except Sec. 4.1 LS &amp; EW</b>																			
Part 3: Works in Areas 3, 4 & 6, except Sec. 4.1 LS & EW																			
B4-011702	Gravel Blasting Work	28	23JUN04	19JUL04	15														
B7-010200	UT/SA by Charts, Section 3, Areas 3, 4, 6	263	08MAY04	15DEC04	75														
UT-030824	Insta Meth in Area 4 remaining	10	07JUL04	18JUL04	0														
<b>Section 4 - Waterworks in Areas 3, 4 &amp; 6</b>																			
Part 4: Waterworks in Areas 3, 4 & 6																			
B5-032519	Footpath, Area 1	25	17JUL04	10AUG04	0														
<b>Section 5 - Works in Area 2, except LS &amp; EW</b>																			
Part 5: Works in Area 2, except LS & EW																			
B7-011068	W/S in main connection by WSD with #1 Abutment	56	26MAY04	05AUG04	56														
B7-031055	Plk Testing, remaining 2 nos.	19	23JUN04	08JUL04	40														
B7-032050	Abutment Cap East Abutment	25	17JUL04	14AUG04	10														
B7-032064	Abutment Wall, Lower - East Abutment	21	16AUG04	05AUG04	0														
B7-032070	Beating East Abutment	7	08AUG04	15AUG04	0														
B7-033010	Excavation West Abutment	21	10JUL04	02AUG04	0														
B7-033020	Abutment Cap West Abutment	26	05AUG04	27AUG04	0														
B7-033040	Abutment Wall, Lower - West Abutment	18	28AUG04	14SEP04	0														
B7-033070	Beating West Abutment	7	15SEP04	21SEP04	0														
<b>Section 6 - Works in Areas 3, 4 &amp; 6</b>																			
Part 6: Works in Areas 3, 4 & 6																			
B7-034043	Working Platform Construction	24	10SEP04	29SEP04	0														
B7-034010	Docking	45	22SEP04	05NOV04	0														
B7-036000	Reinforcing W/S No. 2	35	26JUL04	01SEP04	0														
B7-035220	Reinforcing W/S No. 1	38	10SEP04	11OCT04	0														
<b>Section 7 - Waterworks in Areas 3, 4 &amp; 6</b>																			
Part 7: Waterworks in Areas 3, 4 & 6																			
B8-042810	W/S in main Area 3, 4 & 6 remaining	5	03AUG04	26AUG04	85														
B8-042407	W/S in main Area 3, 4 & 6 remaining	12	08AUG04	06AUG04	20														
B8-042403	W/S in main Area 3, 4 & 6 remaining	20	01AUG04	26AUG04	0														
<b>Section 8 - Works in Area 2, except Pumps in LS &amp; EW</b>																			
Part 8: Works in Area 2, except Pumps in LS & EW																			
B8-041702	Watermeter, Ditch 600-620 Area 1	25	08AUG04	06AUG04	65														
<b>Section 9 - Works in Area 2, except Pumps in LS &amp; EW</b>																			
Part 9: Works in Area 2, except Pumps in LS & EW																			
B8-051111	Excavate, Ditch 540-620	15	28MAY04	29JUN04	80														
B8-051112	Excavate, Ditch 620-780	15	01AUG04	15AUG04	0														
<b>Part 10 - Works in Area 3, 4 &amp; 6, except Section 5</b>																			
B4-052811	IP/2 pipe ditch, 600-780 duty works	15	28MAY04	06AUG04	6														
<b>Part 11 - Works in Area 3, 4 &amp; 6, except Section 6</b>																			
B4-052811	IP/2 pipe ditch, 600-780 duty works	15	28MAY04	06AUG04	6														

Contract No. TP35/02  
 Remaining Engineering Infrastructure Works for Pak Shok Kok Development Package 1  
 3 MONTHS ROLLING PROGRAM

Early bar  
 Program bar  
 Critical bar  
 Summary bar  
 Milestone point  
 Milestone point  
 Milestone point




ID	Description	Start	Finish	Days	Percent Complete
BS-0503A2	Work on main, Ditch 520-780	28/JUN/04	10/JUL/04	40	65
BS-0503A3	Work on main, AI FSI	10/JUL/04	08/AUG/04	30	0
BS-0503A5	Agree on Erection Work on CH 520-770	20/JUL/04	31/JUL/04	20	0
BS-0503A6	Resigned existing water main connection by WSD	18/01/AUG/04	15/AUG/04	16	0
<b>Section 12 - Works of Sewage Pumping Station No. 1</b>					
UT-0503P2	Powers (11KV), DITCH 520-780	25/JUN/04	13/JUL/04	20	30
UT-0503T2A	PCMV, DITCH 520-780	25/JUN/04	18/JUL/04	25	30
UT-0503T2B	RCC-Junk Work, DITCH 520-780	25/JUN/04	18/JUL/04	25	30
UT-0503P3	Powers (11KV) & PSI	12/23/SEP/04	04/OCT/04	17	0
<b>Part 1 - Works of Sewage Pumping Station No. 1</b>					
BS-0504F1	Excavation & Shoring	24/07/JUN/04	03/JUL/04	24	45
BS-120400	Construction of base slab	11/04/JUL/04	19/JUL/04	11	0
BS-120410	Basins with waterproofing	4/20/JUL/04	23/JUL/04	4	0
BS-120500	Concrete Walls, Reinforced with Steel Bars	8/24/JUL/04	31/JUL/04	8	0
BS-120510	Reinforcing Works around Basins	8/24/JUL/04	08/AUG/04	8	0
BS-120520	Sealing of concrete walls	4/08/AUG/04	12/AUG/04	4	0
BS-120530	Waterproofing of basins	16/13/AUG/04	02/SEP/04	16	0
BS-120710	Waterproofing of tank	8/01/AUG/04	02/SEP/04	8	0
BS-120870	Construction of walls & beams	10/02/AUG/04	18/AUG/04	10	0
BS-120880	Waterproofing of walls & beams	15/28/AUG/04	22/AUG/04	15	0
BS-120720	Waterproofing of walls & beams	02/29/AUG/04	21/OCT/04	02	0
BS-120680	Waterproofing of walls & beams	20/09/SEP/04	28/SEP/04	20	0
BS-120690	Waterproofing of walls & beams	25/18/AUG/04	15/SEP/04	25	0
BS-120600	Waterproofing of walls & beams	12/18/SEP/04	27/SEP/04	12	0
<b>Part 14 - Electrical &amp; Mechanical Equipment</b>					
BS-124090	Link Application	0/29/JUL/04	0	0	0
BS-120720	Water Clarification VMCO-6 Part II	0/14/JUL/04	0	0	0
BS-125605	FS 314 Substation	0/14/JUL/04	0	0	0
BS-120520	Electrical Installation Connected Control	0/08/AUG/04	07/OCT/04	0	0
BS-124070	Water and Pipe works	40/23/AUG/04	08/OCT/04	40	0
<b>Section 13 - Works of Sewage Pumping Station No. 2</b>					
BS-130380	Pipe Trenching & Installation	27/31/MAY/04	28/JUL/04	62	65
BS-130350	Excavation & Shoring	18/08/JUN/04	01/JUL/04	18	0
BS-130170	Pipe Testing 1 to be additional	6/28/JUN/04	04/JUL/04	6	0
BS-130400	Construction and casting of Base Slab	11/02/JUL/04	12/JUL/04	4	0
BS-130410	Base Slab waterproofing	4/13/JUL/04	16/JUL/04	4	0
BS-130500	Construction of G.I. Wall	6/17/JUL/04	24/JUL/04	6	0
BS-130520	Construction of G.I. Wall	6/25/JUL/04	30/JUL/04	6	0
BS-130550	Waterproofing of Wall @ G.I. 4	4/31/JUL/04	09/AUG/04	4	0
BS-130580	Backfill to G.I. 4 Wall	2/04/AUG/04	05/AUG/04	2	0
BS-130530	Construction of Tank	7/08/AUG/04	12/AUG/04	7	0
BS-130640	Construction of 1st floor slab of Tunnel Room	7/13/AUG/04	18/AUG/04	7	0
BS-130620	Forming Works @ Tunnel room	8/20/AUG/04	18/SEP/04	8	0
BS-130810	Construction of wall & other cells	8/17/JUL/04	23/JUL/04	8	0
BS-130820	Construction of wall & other cells	8/25/JUL/04	01/AUG/04	8	0
BS-130870	Construction of wall & other cells	10/02/AUG/04	11/AUG/04	10	0

Contract No. TP35/02  
Remaining Engineering Infrastructure Works for Pak Shak Kok Development Package 1  
3 MONTHS ROLLING PROGRAM

ID	Description	Start	Finish	Days	Percent Complete
BS-130880	Construction of wall & other cells	8/25/JUL/04	01/AUG/04	8	0
BS-130870	Construction of wall & other cells	10/02/AUG/04	11/AUG/04	10	0





ID: 14  
 Complete: 35  
 Finish: 11 JUL 04  
 Start: 25 JUL 04  
 Duration: 21 days  
 Description: Section 18 - Remaining of Establishment Works

ID: 15  
 Complete: 0  
 Finish: 21 AUG 04  
 Start: 30 JUL 04  
 Duration: 22 days  
 Description: Section 19 - Areas 1, 2, 6, 7A & 7B

ID: 16  
 Complete: 0  
 Finish: 07 JUL 04  
 Start: 07 JUL 04  
 Duration: 0 days  
 Description: Section 20 - Remainder of Establishment Works

ID: 17  
 Complete: 0  
 Finish: 14 SEP 04  
 Start: 30 JUL 04  
 Duration: 46 days  
 Description: Section 21 - Site Safety

ID: 18  
 Complete: 0  
 Finish: 15 OCT 04  
 Start: 30 JUL 04  
 Duration: 46 days  
 Description: Section 22 - Site Safety

ID: 19  
 Complete: 0  
 Finish: 15 OCT 04  
 Start: 30 JUL 04  
 Duration: 46 days  
 Description: Section 23 - Site Safety

ID: 20  
 Complete: 0  
 Finish: 15 OCT 04  
 Start: 30 JUL 04  
 Duration: 46 days  
 Description: Section 24 - Site Safety

ID: 21  
 Complete: 0  
 Finish: 15 OCT 04  
 Start: 30 JUL 04  
 Duration: 46 days  
 Description: Section 25 - Site Safety

ID: 22  
 Complete: 0  
 Finish: 15 OCT 04  
 Start: 30 JUL 04  
 Duration: 46 days  
 Description: Section 26 - Site Safety

ID: 23  
 Complete: 0  
 Finish: 15 OCT 04  
 Start: 30 JUL 04  
 Duration: 46 days  
 Description: Section 27 - Site Safety

Contract No. TP36102  
 Remaining Engineering Infrastructure Works for Pak Shek Kok Development Package 1  
 3 MONTHS ROLLING PROGRAM

Section 18 - Remaining of Establishment Works  
 Section 19 - Areas 1, 2, 6, 7A & 7B  
 Section 20 - Remainder of Establishment Works  
 Section 21 - Site Safety  
 Section 22 - Site Safety  
 Section 23 - Site Safety  
 Section 24 - Site Safety  
 Section 25 - Site Safety  
 Section 26 - Site Safety  
 Section 27 - Site Safety

Legend:  
 [Symbol] Early bar  
 [Symbol] Critical bar  
 [Symbol] Summary bar  
 [Symbol] Start/finish point



ID	Description	Dur		Start	Finish	Complete	Jul							AUG			SEP	
		21	28				05	12	19	26	02	09	16	23	30	06	13	20
BT-1-401D0	Provide safety Officer, 2hr.			6/10/27AUG02 A	26/10/04	81	XXXXXX											
BT-1-401C0	Updates Safety Plan			6/10/31AUG07 A	28/10/04	81	XXXXXX											
BT-1-401G0	Arrange & Attend Weekly Safety Walk			6/05/03SEP02 A	17/10/04	82	XXXXXX											
BT-1-401H0	Provide Safety Training			6/10/10SEP02 A	04DEC04	80	XXXXXX											
BT-1-401E0	Attend Site Safety Committee & Align Committee			6/10/28OCT07 A	14/11/05	75	XXXXXX											
BT-1-401N0	Participate in safety promotional campaign			6/04/28NOV02 A	04/10/04	81	XXXXXX											

Contract No. TP36/02  
 Remaining Engineering Infrastructure Works for Pak Shek Kok Development Package 1  
 3 MONTHS ROLLING PROGRAM


Date Issued	28/10/04
Prepared by	SA
Checked by	SA
Approved by	SA
Contractor	PTI (SINGAPORE) PTE. LTD.
Contract No.	TP36/02
Contract Description	Remaining Engineering Infrastructure Works for Pak Shek Kok Development Package 1
Contract Value	6,100,000.00
Contract Status	Completed

Early Start  
 Early Finish  
 Production Start  
 Critical Path  
 Summary Bar  
 Start/Finish on point  
 Finish on point



## **Appendix G**

### **Construction Site Area**



TOLO HARBOUR

**LEGEND :**

- LIMIT OF SITE
- BOUNDARY LINE BETWEEN AREAS
- \* PROPOSED WHEEL WASHING BAY NO. 1

DATE	NO.	DESCRIPTION
10 FEB 1999	1	PRELIMINARY DESIGN
21 FEB 1999	2	REVISED DESIGN
23 FEB 1999	3	REVISED DESIGN
25 FEB 1999	4	REVISED DESIGN
27 FEB 1999	5	REVISED DESIGN
29 FEB 1999	6	REVISED DESIGN
31 FEB 1999	7	REVISED DESIGN
01 MAR 1999	8	REVISED DESIGN
03 MAR 1999	9	REVISED DESIGN
05 MAR 1999	10	REVISED DESIGN
07 MAR 1999	11	REVISED DESIGN
09 MAR 1999	12	REVISED DESIGN
11 MAR 1999	13	REVISED DESIGN
13 MAR 1999	14	REVISED DESIGN
15 MAR 1999	15	REVISED DESIGN
17 MAR 1999	16	REVISED DESIGN
19 MAR 1999	17	REVISED DESIGN
21 MAR 1999	18	REVISED DESIGN
23 MAR 1999	19	REVISED DESIGN
25 MAR 1999	20	REVISED DESIGN
27 MAR 1999	21	REVISED DESIGN
29 MAR 1999	22	REVISED DESIGN
31 MAR 1999	23	REVISED DESIGN
01 APR 1999	24	REVISED DESIGN
03 APR 1999	25	REVISED DESIGN
05 APR 1999	26	REVISED DESIGN
07 APR 1999	27	REVISED DESIGN
09 APR 1999	28	REVISED DESIGN
11 APR 1999	29	REVISED DESIGN
13 APR 1999	30	REVISED DESIGN
15 APR 1999	31	REVISED DESIGN
17 APR 1999	32	REVISED DESIGN
19 APR 1999	33	REVISED DESIGN
21 APR 1999	34	REVISED DESIGN
23 APR 1999	35	REVISED DESIGN
25 APR 1999	36	REVISED DESIGN
27 APR 1999	37	REVISED DESIGN
29 APR 1999	38	REVISED DESIGN
31 APR 1999	39	REVISED DESIGN
01 MAY 1999	40	REVISED DESIGN
03 MAY 1999	41	REVISED DESIGN
05 MAY 1999	42	REVISED DESIGN
07 MAY 1999	43	REVISED DESIGN
09 MAY 1999	44	REVISED DESIGN
11 MAY 1999	45	REVISED DESIGN
13 MAY 1999	46	REVISED DESIGN
15 MAY 1999	47	REVISED DESIGN
17 MAY 1999	48	REVISED DESIGN
19 MAY 1999	49	REVISED DESIGN
21 MAY 1999	50	REVISED DESIGN
23 MAY 1999	51	REVISED DESIGN
25 MAY 1999	52	REVISED DESIGN
27 MAY 1999	53	REVISED DESIGN
29 MAY 1999	54	REVISED DESIGN
31 MAY 1999	55	REVISED DESIGN
01 JUN 1999	56	REVISED DESIGN
03 JUN 1999	57	REVISED DESIGN
05 JUN 1999	58	REVISED DESIGN
07 JUN 1999	59	REVISED DESIGN
09 JUN 1999	60	REVISED DESIGN
11 JUN 1999	61	REVISED DESIGN
13 JUN 1999	62	REVISED DESIGN
15 JUN 1999	63	REVISED DESIGN
17 JUN 1999	64	REVISED DESIGN
19 JUN 1999	65	REVISED DESIGN
21 JUN 1999	66	REVISED DESIGN
23 JUN 1999	67	REVISED DESIGN
25 JUN 1999	68	REVISED DESIGN
27 JUN 1999	69	REVISED DESIGN
29 JUN 1999	70	REVISED DESIGN
30 JUN 1999	71	REVISED DESIGN

Hyder Consulting  
 REMAINING ENGINEERING INFRASTRUCTURE WORKS FOR PAK SHEK LOK DEVELOPMENT PACKAGE 1


CONTRACT NO. TP 35/02


AREA OF SITE POSSESSION

TENDER DRAWING

SHEET 9 OF 11

727/D/H/L/071 B





NOTES:  
FOR LEGEND, SEE DRAWING NO. 727/D/H/L/1022

1	PHAZING	1	1	1	1
2	DESIGN	1	1	1	1
3	CONSTRUCTION	1	1	1	1
4	OPERATION	1	1	1	1
5	MAINTENANCE	1	1	1	1
6	REPAIR	1	1	1	1
7	RECONSTRUCTION	1	1	1	1
8	DEMOLITION	1	1	1	1
9	LANDSCAPE	1	1	1	1
10	UTILITIES	1	1	1	1
11	ENVIRONMENTAL	1	1	1	1
12	ARCHITECTURE	1	1	1	1
13	MECHANICAL	1	1	1	1
14	ELECTRICAL	1	1	1	1
15	PLUMBING	1	1	1	1
16	HEATING	1	1	1	1
17	Cooling	1	1	1	1
18	Structural	1	1	1	1
19	Foundation	1	1	1	1
20	Concrete	1	1	1	1
21	Masonry	1	1	1	1
22	Woodwork	1	1	1	1
23	Painting	1	1	1	1
24	Glazing	1	1	1	1
25	Interior	1	1	1	1
26	Exterior	1	1	1	1
27	Site Works	1	1	1	1
28	Drainage	1	1	1	1
29	Roads	1	1	1	1
30	Utilities	1	1	1	1
31	Landscaping	1	1	1	1
32	Security	1	1	1	1
33	Other	1	1	1	1

REPAIRING ENGINEERING INFRASTRUCTURE WORKS FOR PAK SHEK KOK DEVELOPMENT PACKAGE 1


CONTRACT NO. TP 35/02


Hyder  
Consulting

AREA OF SITE - POSSESSION

TENDER DRAWING

727/D/H/L/1022





NOTES :  
FOR LEGEND, SEE DRAWING NO.  
727/D/H/L/1021.

REVISION		DATE	
1	ISSUED FOR TENDER	10/11/2002	10/11/2002
2	REVISED TO SHOW	10/11/2002	10/11/2002
3	REVISED TO SHOW	10/11/2002	10/11/2002
4	REVISED TO SHOW	10/11/2002	10/11/2002
5	REVISED TO SHOW	10/11/2002	10/11/2002


REMAINING ENGINEERING INFRASTRUCTURE  
WORKS FOR PAK SHEK KOK DEVELOPMENT  
PACKAGE 1


CONTRACT NO. TP 35/02

Hyder  
Consulting

AREA OF SITE  
POSSESSION

TENDER DRAWING  
727/D/H/L/1023 | 8





NOTES:  
FOR LEGEND, SEE DRAWING NO. 727/D/H/L/1024.

NO.	REVISION	DATE	BY
1	ISSUED FOR TENDER	10/11/02	HYDRA
2	ISSUED FOR TENDER	10/11/02	HYDRA
3	ISSUED FOR TENDER	10/11/02	HYDRA
4	ISSUED FOR TENDER	10/11/02	HYDRA
5	ISSUED FOR TENDER	10/11/02	HYDRA
6	ISSUED FOR TENDER	10/11/02	HYDRA
7	ISSUED FOR TENDER	10/11/02	HYDRA
8	ISSUED FOR TENDER	10/11/02	HYDRA
9	ISSUED FOR TENDER	10/11/02	HYDRA
10	ISSUED FOR TENDER	10/11/02	HYDRA


FOR TENDER DEVELOPMENT DEPARTMENT  
IN LOCAL DEVELOPMENT OFFICE  
9/2/03  
REMAINING ENGINEERING INFRASTRUCTURE WORKS FOR PAK SHEK KOK DEVELOPMENT PACKAGE 1

CONTRACT NO. TP 35/02

Hyder Consulting

AREA OF SITE POSSESSION

TENDER DRAWING  
727/D/H/L/1024



**ZONE N3**  
(WORKS AREA FOR CONTRACT TP 35/02 - TO BE POSSESSED WHEN INSTRUCTED BY THE ENGINEER)

**ZONE N2**

**ZONE R**

SCIENCE PARK PHASE 1 SITE

LIMIT OF ROAD WORKS

HUI INSTITUTE OF BIO TECHNOLOGY

CLARK MARINE SCIENCE LABORATORY

WORKS AREA UNDER CONTRACT TP 34/99

HAUL ROUTE OF SCIENCE PARK CONTRACTOR

FUTURE PROMENADE (BY OTHERS)

PROPOSED RAMP WALL FOR SUBWAY

CONNECT TO SUBWAY BARREL CONSTRUCTED UNDER CONTRACT TP34/99

EXISTING ACCESS TO SCIENCE PARK PHASE 1 SITE

CONNECT TO EXISTING ROAD NETWORK

PROPOSED RAMP WALL RESPECT THIS BOUNDARY

PS 3 BY OTHERS

CONNECT TO EXISTING ROAD NETWORK

100 HIGHWAY S/BOUND

100 HIGHWAY N/BOUND

TOLLO HARBOR ROAD

CONNECT TO EXISTING ROAD NETWORK

100 HIGHWAY S/BOUND

100 HIGHWAY N/BOUND

TOLLO HARBOR ROAD

CONNECT TO EXISTING ROAD NETWORK

100 HIGHWAY S/BOUND

100 HIGHWAY N/BOUND

TOLLO HARBOR ROAD

CONNECT TO EXISTING ROAD NETWORK

MATCH LINE C FOR CONTINUATION SEE DWG. NO. 727/D/H/L/1023



## **Appendix H**

# **The Summary of Implementation Status of Mitigation Measures during Weekly Site Inspections**



## The Summary of Implementation status of Mitigation Measures

Aspect	Mitigation Measures	Implementation Status		
		Y	N	N/A
<b>Air</b>	- The height from which fill materials were dropped was controlled to a practical height to minimize the fugitive dust arising from unloading.	√		
	- During transportation by truck, material was loaded to a level higher than the side and tail boards, and should be dampened or covered before transport.	√		
	- All stockpile of aggregate or spoil were enclosed or covered and water applied in dry or windy condition.		√	
	- Effective water sprays were used on the site at potential dust emission sources such as unpaved area.		√	
	- The haul road was either paved or regular watering.	√		
	- Vehicle speed was limited to 20 km/hr.	√		
	- Adequately designed wheel washing facilities including a high pressure water jet were provided at all main entrance of work site.	√		
<b>Noise</b>	- Only well maintained plant was operated on-site and plant should be serviced regularly during the construction works.	√		
	- Machines and plants that were in intermittent use were shut down between work periods or throttled down to a minimum.	√		
	- Plant known to emit noise strongly in one direction, where possible, were orientated so that the noise is directed away from nearby NSRs.	√		
	- Silencers or mufflers on construction equipment were considered.	√		
<b>Water</b>	- Recirculation system was used to reduce SS from the vehicle wheel washing facility.	√		
	- Fuel tanks on site were housed within drainable trays and regularly drained of rainwater.	√		
	- Washing area and road exiting were paved from washing facility.	√		
	- Permanent / Temporary ditches were provided to facilities run-off discharge into the appropriate watercourses, via a sediment trap/sediment retention basin, prior to discharge.	√		
	- Sedimentation tanks with adequate capacity to settle the sand and silt out were provided.			√
	- Sedimentation tanks were regularly cleaned and maintained in order to control their efficiency and to prevent the recycled water overflow to drains.			√
	- All drainage facilities were adequate for the controlled release of storm flows.	√		
	- Exposed soil areas were minimized to reduce the potential for increased siltation and contamination of run-off.	√		
	- All chemical stores were contained (bundled) such that spills are not allowed to gain access to water bodies.		√	
	- Chemical toilets were provided to handle the sewage from the on-site construction workforce.	√		





## The Summary of Implementation status of Mitigation Measures

Aspect	Mitigation Measures	Implementation Status		
		Y	N	N/A
<b>Waste</b>	- Wastes were handle and store in a manner, which ensure that they were held securely without loss or leakage, thereby minimizing the potential for pollution.		√	
	- Authorized or licensed waste hauliers were use to collect the specific category of waste.	√		
	- Wastes were removed in a timely manner.	√		
	- The waste storage areas were maintained and cleaned regularly.	√		
	- Windblown litter and dust during transportation by either covering trucks or transporting wastes in enclosed containers were minimized.	√		
	- Waste disposal permits were obtained form the appropriate authorities.	√		
	- Wastes were disposed at licensed sites.	√		
	- Procedures such as a ticketing system were developed to facilitate tracing of loads, particularly for chemical waste, and to ensure that illegal disposal of wastes does not occur.	√		
	- Records of the quantities of wastes generated, recycled and disposal were maintained.	√		
<b>Chemical Waste</b>	- Under the Waste Disposal (Chemical Waste) (General) Regulation, chemical waste producers were registered with EPD.	√		
	- Chemical wastes were transported by a registered chemical waste collector to a facility licensed to receive chemical waste.	√		
	- Containers used for the storage of chemical wastes were:			
	1.Suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed;	√		
	2.Enclosed on at least 3 sides;	√		
	3.Have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest;	√		
	4.-Have adequate ventilation;	√		
	5.Covered to prevent rainfall entering (water collected within the bund must be tested and disposal as chemical waste if necessary);	√		
6.Arranged so that incompatible materials are adequately separated.	√			



**Appendix I**  
**IEC and RE Comments on Monthly EM&A Report**  
—  
**July 2004**

**IEC and RE Comments on Monthly Environmental Monitoring and Audit Report –  
July 2004**

Item No.	Document Reference	Comment	ET Response
---	---	No RE / IEC Comments on Monthly Environmental Monitoring and Audit Report – July 2004 were received.	No ET responses were required



## **Appendix J**

### **Wastewater Monitoring**

—

### **Test Report of Wastewater Samples from Discharge Points**



東業德勤測試顧問有限公司  
ETS-TESTCONSULT LIMITED

8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong  
Tel : 2695 8318 E-mail : etl@ets-testconsult.com  
Fax : 2695 3944 Web site : www.ets-testconsult.com



**TEST REPORT**

Form : E/EN/R/01/Issue 4 (1/1) [08/02]

**Environmental Testing of Water & Wastewater**

Report No. : ENA40277  
Date of issue : 11 June 2004  
Page No. : 1 of 1

**Information provided by client**

Client name : Penta - Ocean Construction Co Ltd.  
Client address : 30/F MLC Tower 248 Queen's Road East Wan Chai HK  
Sample Source : Remaing Engineering Infrastructure Works for Pak Shek Kok Development.  
Package 1 (Contract No. TP35/02)  
Sample Type : Wastewater  
Date of sampling : 05 June 2004  
Sample Description : The sample were collected in 500ml plastic bottles and chilled when received.

**Laboratory information**

Date Received : 05 June 2004

**Result**

Client Sample ID	Lab Ref No	Test	Method Used	Result	Expanded Uncertainty*	Date Tested
Sample 1 (Discharge Point at D1 Bridge)	W16970 (01)	Total Suspended Solids	In house method TPE/006/W	29mg/L	N/A	07 June 2004

Remark (if any) : \* All uncertainty was calculated at 95% confidence level and sampling uncertainty is not included. Coverage factor is 2.0 (assume that effective degree of freedom is infinity).

Checked by : Linda Law  
Linda Law  
Chemist

Approved by : [Signature]  
C L Lau  
Chief Chemist


TPE/001/W

Hong Kong Accreditation Service (HKAS) has accredited this laboratory under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS Directory of Accredited Laboratories. The results shown in this report were determined by this laboratory in accordance with its terms of accreditation. This report shall not be reproduced unless with prior written approval from this laboratory.



## Figures

Updated Noise Monitoring Locations	Description
NM1	HKIB Staff Accommodation (on ground floor near the entrance facing south-east)
NM2	CUFHK Residence No.10
NM3	Cheung Shue Tan Village (near the outer building, temple)
NM4 – cancelled	Tsui Hong Village
NM5 – cancelled	Deerhill Bay Development
NM6 – cancelled	Educational Uses in Area 12 (Part I)
NM7 – cancelled	Residential Development (Low Rise Building) – R1



Scale : ---


Remaining Engineering Works for Pak Shek Kok Development, Package 1  
 Contract No. TP35/02

Revised Date:  
 15/11/2002



東業德動測試顧問有限公司  
 ETS-TESTCONSULT LIMITED

Figure 1 Location of Noise Monitoring Stations



Scale : ---

Remaining Engineering Works for Pak Shek Kok Development, Package 1  
Contract No. TP35/02

Revised Date:


15/11/2002



東業德勤測試顧問有限公司  
ETS-TESTCONSULT LIMITED

Figure 2 Location of Air Monitoring Stations





Scale: ---


Revised Date: 15/11/2002

Remaining Engineering Works for Pak Shek Kok Development, Package 1  
Contract No. TP35/02

Figure 3 Location of Air and Noise Monitoring Stations at HKIB Staff Accommodation



專業儀器測試顧問有限公司  
ETS-TEST CONSULT LIMITED



Scale : ---


Remaining Engineering Works for Pak Shek Kok Development, Package 1  
 Contract No. TP35/02

Figure 4 Location of Noise Monitoring Station at CUHK Residence No.10

Revised Date: 15/11/2002



東業得勤測試顧問有限公司  
 ETS-TESTCONSULT LIMITED



Scale : ---

Remaining Engineering Works for Pak Shek Kok Development, Package 1  
 Contract No. TP35/02

Figure 5 Location of Air and Noise Monitoring Stations  
 at Cheung Shue Tan Village



專業儀器測試顧問有限公司  
 ETS-TESTCONSULT LIMITED

Revised Date:

15/11/2002