


Drainage Services Department
**Advance Works for Shek Wu Hui Sewage
Treatment Works – Further Expansion Phase 1A**

Monthly EM&A Report

(June 2018)

Verified by : Mr. Adi Lee 


Position : Independent Environmental Checker

Date : 17 Jul 2018

Drainage Services Department
**Advance Works for Shek Wu Hui Sewage
Treatment Works – Further Expansion Phase 1A**

Monthly EM&A Report

(June 2018)

Certified by : Mr. T. W. Tam 

Position : Environmental Team Leader of
Contract No. DC/2013/09

Date : 16 July 2018

Drainage Services Department
**Advance Works for Shek Wu Hui Sewage
Treatment Works – Further Expansion Phase 1A**

Monthly EM&A Report

(June 2018)



Certified by : Dr. Priscilla Choy
Position : Environmental Team Leader of
Contract No. DE/2014/01
Date : 17 July 2018

Table of Contents

1.	EXECUTIVE SUMMARY	1
1.1	Summary of Major Construction Works taken in the Reporting Period.....	1
1.2	Environmental Monitoring and Audit Activities	2
1.3	Environmental Complaint	2
1.4	Site Inspection	2
1.5	Reporting Changes	2
1.6	Future Key Issues	3
2.	INTRODUCTION	4
2.1	Background	4
2.2	Project Programme	5
2.3	Purpose of the Report	5
2.4	Project Organization.....	5
3.	ENVIRONMENTAL MONITORING AND AUDIT	7
4.	WASTE MANAGEMENT	10
5.	IMPLEMENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENTS...	11
6.	CONCLUSION AND RECOMMENDATION	12
6.1	Conclusion.....	12
6.2	Recommendation.....	12

List of Tables

Table 2.1	Summary of Awarded Works Contracts
Table 2.2	Key Project Contacts
Table 3.1	Summary of Major Construction Activities in the Reporting Period
Table 3.2	Summary of 1-Hour TSP Monitoring Results in the Reporting Period
Table 3.3	Summary of 24-Hour TSP Monitoring Results in the Reporting Period
Table 3.4	Summary of Construction Noise Monitoring Results in the Reporting Period
Table 3.5	Log for Environmental Complaints, Notification of Summons and Successful Prosecutions for the Reporting Month
Table 4.1	Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DC/2013/09
Table 4.2	Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DE/2014/01
Table 5.1	Summary of Environmental Licenses and Permits for Contract No. DC/2013/09
Table 5.2	Summary of Environmental Licenses and Permits for Contract No. DE/2014/01

List of Appendices

Appendix A	Monthly EM&A Report for Contract No. DC/2013/09
Appendix B	Monthly EM&A Report for Contract No. DE/2014/01

1. EXECUTIVE SUMMARY

This is the Monthly EM&A Report for the Project which summarises the EM&A works undertaken by the ETs of the respective Contractors of Contract No. DC/2013/09 and No. DE/2014/01 under FEP No. FEP-02/474/2013 in June 2018 (the reporting period).

1.1 Summary of Major Construction Works taken in the Reporting Period

1.1.1 In the reporting period, the major construction works being undertaken by the respective Contractors are summarized in the below table.

Works Contract	Contract Title	Major Construction Works
DC/2013/09	Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road	<u>Portion A</u> <ul style="list-style-type: none"> • Concreting the wall and roof slab of LV switch room • Excavation of DN80, DN100 and DN300 pumping pipe outside MFB • Installation of FRP hand-railing at membrane facilities building • Excavation of trench for installation of E&M cable duct • Footpath and roadwork reinstatement • Interior and exterior decoration of chemical room and LV switch room • Excavation and pipe laying and manhole construction for drainage works
DE/2014/01	Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	<ul style="list-style-type: none"> • Installation of Building Services at G/F, MBR Facilities Building. • Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building. • Mechanical Installation of MBR Pre-treatment Screen Facilities. • Mechanical Installation in Bioreactor No.1 (BR1). • Mechanical Installation of Diffusers and associated equipment in Bioreactor No.1 (BR1). • Electrical Installation in 11kV HV Switchroom. • Electrical Installation in 3.3kV HV Switchroom and Transformer Room No.2 at 1/F, MBR Facilities Building

1.2 Environmental Monitoring and Audit Activities

- 1.2.1 The environmental monitoring activities under the EM&A programme are summarized in the below table. No Action and Limit Level exceedance of air quality and construction noise monitoring was recorded during the reporting period.

Environmental Issue	Environmental Monitoring Parameters / Inspection	Occasions	Action Level Exceedance	Limit Level Exceedance
Air Quality	1-hour TSP	36	0	0
	24-hour TSP	12	0	0
Construction Noise	L _{Aeq(30min)} Daytime	8	0	0

1.3 Environmental Complaint

- 1.3.1 No environmental complaint, notification of summons or successful prosecutions were received during the reporting period. It is summarized in the below table.

Works Contract	Environmental Complaints	Notification of Summons	Successful Prosecutions	Status / Follow-up Actions
DC/2013/09	0	0	0	N/A
DE/2014/01	0	0	0	N/A

1.4 Site Inspection

- 1.4.1 Joint site inspections to evaluate the site environmental performance by the RE, the respective ETs and the Contractors were carried out on the following dates during the reporting period.

Contract No. DC/2013/09: 7, 14, 21 and 28 June 2018

Contract No. DE/2014/01: 7, 14, 21 and 28 June 2018

- 1.4.2 IEC conducted site audit on 28 June 2018. No environmental non-compliance was identified in the reporting period.

1.5 Reporting Changes

- 1.5.1 There were no reporting changes during the reporting period.

1.6 Future Key Issues

1.6.1 Key issues to be considered in the next reporting period for the Project are as follow:

Works Contract	Major Construction Works	Potential Pollution Issues	Mitigation Measures
DC/2013/09	<ul style="list-style-type: none"> • External finishing of chemical storage room and LV switch room • Concreting of wall and roof slab of LV switch room • Removal of formwork of wall and roof slab of LV switch room • Construction of DN150 fire services main • Construction of plinth support and concrete gantry of DN1400 pipe at BR1 • Excavation of DN350 pipe near pretreatment chamber • Excavation of trench for installation of E&M cable duct • Installation of FRP railing at membrane tank • Installation of multi part cover of manhole E3A • Construction of underground drainage pipe and manhole • Footpath and road work construction 	<ul style="list-style-type: none"> • Dust impact from excavation work, dusty material handling and during concrete production • Muddy runoff water generated from the dusty material stockpile during rainy days 	<ul style="list-style-type: none"> • Implement dust suppression measures at all times • Implement construction site runoff control practices and measures at all times
DE/2014/01	<ul style="list-style-type: none"> • Electrical Installation in LV Switchroom and 11kV HV Switchroom at G/F, MBR Facilities Building. • Electrical Installation in 3.3kV HV Switch room and Transformer Room No.2 at 1/F, MBR Facilities Building. • Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building. • Mechanical Installation of MBR Pre-treatment Screen Facilities. • Mechanical Installation of Bioreactor No.1 (BR1). • Mechanical Installation of Diffusers and associated equipment within Bioreactor No.1 (BR1). 	<ul style="list-style-type: none"> • Storage of chemicals containers • Waste accumulation • Silt and dust getting into the public area by the leaving site vehicles at the site exits without adequate wheel washing facilities 	<ul style="list-style-type: none"> • Drip tray should be provided to chemical containers • Waste should be disposed properly and avoid accumulation • Accumulated materials to be recycled onsite • Wheel washing should be provided to vehicles before leaving the site area

2. INTRODUCTION

2.1 Background

- 2.1.1 The existing Shek Wu Hui Sewage Treatment Works (SWHSTW) is operated and maintained by the Drainage Services Department (DSD). It provides secondary level treatment to sewage collected from Sheung Shui, Fanling and adjacent areas, with design capacity of 93,000m³/day at ADWF.
- 2.1.2 To cope with the latest population growth and new developments in the catchment, further expansion of SWHSTW is planned to be carried out in three phases, namely Phases 1A, 1B and 2. Further Expansion Phase 1A is to cope with the forecast increase in sewage flow from local developments and extension of village sewerage in Sheung Shui, Fanling and adjacent areas. The scope of the Phase 1A Project comprises the followings:
- (a) the construction of proposed treatment facilities to increase the treatment capacity of SWHSTW by at least 40,000m³/day with tertiary treatment level, with suitable allowance to cater for a further increase of treatment capacity by 20,000m³/day in Phase 1B; and
 - (b) modification/upgrading of the existing facilities of SWHSTW.
- 2.1.3 To cope with the projected sewage flow buildup and meet the tight implementation programme, Advance Works for SWHSTW Further Expansion Phase 1A (hereinafter referred as “the Project”) are proposed to be carried out between 2015 and 2018. The Phase 1A Advance Works comprise a civil works contract and an Electrical & Mechanical (E&M) works contract. The civil works Contract No. DC/2013/09 “Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road” is supervised by the Sewerage Projects Division (SPD) of DSD. The E&M works Contract No. DE/2014/01 “Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station” is supervised by the Electrical & Mechanical Projects Division (E&MPD) of DSD.
- 2.1.4 The scope of Phase 1A Advance Works comprises the followings:
- (a) the conversion of one existing bioreactor (BR1) and two existing final sedimentation tanks (FST1 and FST2) into one membrane bioreactor; and
 - (b) the ancillary works.
- 2.1.5 This Project is a part of designated project under item F.2 of Part 1, Schedule 2 of the Environmental Impact Assessment (EIA) Ordinance. The EIA for the further expansion of SWHSTW Phases 1A, 1B and 2 is covered under the EIA Report of NENT NDAs (Register No. AEIAR-175-2013).
- 2.1.6 An Environment Permit (EP) No. EP-474/2013 for the further expansion of SWHSTW Phases 1A, 1B and 2 was issued by EPD to CEDD on 21 November 2013. On 23 January 2014, Further Environmental Permit (FEP) No. FEP-01/474/2013 was issued by EPD to DSD for the further expansion of SWHSTW Phase 1A works. On 15 February 2018, FEP No. FEP-02/474/2013 was issued by EPD to DSD covering the upgrading works of SWHSTW Phases 1A, 1B and 2.
- 2.1.7 With the issue of FEP No. FEP-02/474/2013, DSD will surrender FEP No. FEP-01/474/2013 which covering Phase 1A works only.

2.2 Project Programme

Two construction works contracts of the Project, i.e. civil works and E&M works, were awarded in 2015 and 2016 respectively. The construction of the Project commenced in October 2015 and is expected to complete in 2018 tentatively. *Table 2.1* summarises the information of the awarded Works Contracts.

Table 2.1 Summary of Awarded Works Contracts

Works Contract	Description	Construction Start Date	Contractor	Environmental Team
DC/2013/09	Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road	October 2015	Tsun Yip Waterworks Construction Co Ltd (Tsun Yip)	Action-United Environmental Services & Consulting (AUES)
DE/2014/01	Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	October 2017	Jardine Engineering Corporation Limited (JEC)	Cinotech Consultants Limited (Cinotech)

2.3 Purpose of the Report

2.3.1 The Environmental Monitoring and Audit (EM&A) programme for DC/2013/09 and DE/2014/01 commenced in October 2015 and October 2017 respectively. This is the Monthly EM&A Report for the Project which summarises the EM&A works undertaken by the respective Contractor’s ETs in June 2018 (the reporting period).

2.4 Project Organization

Organization structure and contact details of relevant parties with respect to on-site environmental management are shown in *Table 2.2* below.

Table 2.2 Key Project Contacts

Works Contract	Organization	Role	Name	Tel No.
DC/2013/09	DSD	Resident Engineer	Ms. Konica Cheung	2594 7463
	ANewR Consulting Limited	Independent Environmental Checker	Mr. Adi Lee	2618 2836
		Tsun Yip	Site Agent	Mr. Ken Wong
			Environmental Officer	Mr. M. T. Ho
	AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059
DE/2014/01	DSD	Resident Engineer	Mr. Mo Fong	2594 7329
	ANewR Consulting Limited	Independent Environmental Checker	Mr. Adi Lee	2618 2836
	JEC	Project Manager	Mr. Kim Hung Lau	2947 1125
		Environmental Officer	Mr. George Ng	2947 1125
	Cinotech	Environmental Team Leader	Dr. Priscilla Choy	2151 2089

3. ENVIRONMENTAL MONITORING AND AUDIT

- 3.1 The Project has been divided into two construction works contracts which are covered by EP No. EP-474/2013 and FEP No. FEP-02/474/2013. As per the EP Conditions, EM&A Reports for Works Contract No. DC/2013/09 and No. DE/2014/01 prepared by the respective Contractor's ETs are provided in *Appendices A and B* respectively.
- 3.2 The EM&A Reports provide details of the project information, EM&A requirements, impact monitoring and audit results for the corresponding Contracts.
- 3.3 A summary of the major construction activities undertaken by the respective Contractors of various Works Contracts during the reporting period are presented in *Table 3.1*.

Table 3.1 Summary of Major Construction Activities in the Reporting Period

Works Contract	Contract Title	Major Construction Works
DC/2013/09	Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road	<u>Portion A</u> <ul style="list-style-type: none"> • Concreting the wall and roof slab of LV switch room • Excavation of DN80, DN100 and DN300 pumping pipe outside MFB • Installation of FRP hand-railing at membrane facilities building • Excavation of trench for installation of E&M cable duct • Footpath and roadwork reinstatement • Interior and exterior decoration of chemical room and LV switch room • Excavation and pipe laying and manhole construction for drainage works
DE/2014/01	Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	<ul style="list-style-type: none"> • Installation of Building Services at G/F, MBR Facilities Building. • Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building. • Mechanical Installation of MBR Pre-treatment Screen Facilities. • Mechanical Installation in Bioreactor No.1 (BR1). • Mechanical Installation of Diffusers and associated equipment in Bioreactor No.1 (BR1). • Electrical Installation in 11kV HV Switchroom. • Electrical Installation in 3.3kV HV Switchroom and Transformer Room No.2 at 1/F, MBR Facilities Building

- 3.4 Impact monitoring for air quality and construction noise were conducted in accordance with the Updated EM&A Manual in the reporting period. The air quality and construction noise for this reporting month are summarised in *Tables 3.2 to 3.4*. Details of the monitoring requirements, locations, equipment, methodology and QA/QC procedures are presented in the EM&A Reports as provided in *Appendices A and B*.
- 3.5 No Action and Limit Level exceedance of air quality and construction noise monitoring was recorded during the reporting period.

- 3.6 No environmental complaint, notification of summons or successful prosecutions were received during the reporting period. Log for environmental complaints, notification of summons and successful prosecutions are provided in *Table 3.5*.
- 3.7 Regular site inspections were conducted by the respective Contractor’s ETs on a weekly basis to check the implementation of environmental pollution control and mitigation measures for the Project. No non-compliance was identified in the reporting period. Joint site inspections for Contract No. DC/2013/09 were carried out on 7, 14, 21 and 28 June 2018 and for Contract No. DE/2014/01 were carried out on 7, 14, 21 and 28 June 2018 during the reporting period. No environmental non-compliance was identified in the reporting period.

Table 3.2 Summary of 1-Hour TSP Monitoring Results in the Reporting Period

Monitoring Station ID	Location	TSP Concentration (mg/m ³)	Action Level (mg/m ³)	Limit Level (mg/m ³)	Exceedance due to the Project Construction (Yes/No)
AM1	No. 31 Wai Loi Tsuen	47-87	286	500	No
AM2	Fu Tei Au	51-83	276	500	No

Note:

- (1) The environmental monitoring works of the Project were conducted by the Environmental Team of Contract No. DC/2013/09 in accordance with the Updated EM&A Manual.

Table 3.3 Summary of 24-Hour TSP Monitoring Results in the Reporting Period

Monitoring Station ID	Location	TSP Concentration (mg/m ³)	Action Level (mg/m ³)	Limit Level (mg/m ³)	Exceedance due to the Project Construction (Yes/No)
AM1	No. 31 Wai Loi Tsuen	14-38	147	260	No
AM2a	RE’s Site Office	11-37	155	260	No

Note:

- (1) The environmental monitoring works of the Project were conducted by the Environmental Team of Contract No. DC/2013/09 in accordance with the Updated EM&A Manual.

Table 3.4 Summary of Construction Noise Monitoring Results in the Reporting Period

Monitoring Station ID	Location	Noise Level (LAeq,30mins, dB(A))	Action Level (dB(A))	Limit Level (dB(A))	Exceedance due to the Project Construction (Yes/No)
NM1	No. 31 Wai Loi Tsuen	54-60	When one documented complaint is received	>75	No
NM2	Fu Tei Au	56-62		>75	No

Note:

- (1) The environmental monitoring works of the Project were conducted by the Environmental Team of Contract No. DC/2013/09 in accordance with the Updated EM&A Manual.

Table 3.5 Log for Environmental Complaints, Notification of Summons and Successful Prosecutions for the Reporting Month

Works Contract	Environmental Complaints	Notification of Summons	Successful Prosecutions
DC/2013/09	0	0	0
DE/2014/01	0	0	0

4. WASTE MANAGEMENT

- 4.1 Waste management was carried out by on-site Environmental Officer or an Environmental Supervisor of respective Contractors from time to time.
- 4.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 4.1* and *4.2* and the Monthly Summary Waste Flow Tables of respective Contracts are presented in the EM&A Reports as provided in *Appendices A* and *B*. Whenever possible, materials were reused on-site as far as practicable.

Table 4.1 Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DC/2013/09

Type of Waste	Quantity			Disposal Location
	Prior Months	Reporting Month	Cumulated	
Total C&D Materials (Inert) (in '000m ³)	22.09	0.27	22.36	Tuen Mun 38
Hard Rock and Large Broken Concrete (Inert) (in '000m ³)	2.24	0	2.24	Tuen Mun 38
Reused in this Project (Inert) (in '000m ³)	3.37	0.1	3.47	--
Reused in other Projects (Inert) (in '000m ³)	2.23	0	2.23	--
Disposal as Public Fill (Inert) (in '000m ³)	14.35	0.17	14.52	Tuen Mun 38
Metals (in '000kg)	142.00	0	142.00	--
Paper / Cardboard Packing (in '000kg)	0.07	0	0.07	--
Plastics (in '000kg)	0	0	0	--
Chemical Wastes (in '000kg)	0	0	0	--
General Refuses (in '000m ³)	1.03	0.07	1.11	NENT

Table 4.2 Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DE/2014/01

Type of Waste	Quantity			Disposal Location
	Prior Months	Reporting Month	Cumulated	
Total C&D Materials (Inert) (in '000m ³)	0	0	0	--
Hard Rock and Large Broken Concrete (Inert) (in '000m ³)	0	0	0	--
Reused in this Project (Inert) (in '000m ³)	0	0	0	--
Reused in other Projects (Inert) (in '000m ³)	0	0	0	--
Disposal as Public Fill (Inert) (in '000m ³)	0	0	0	--
Metals (in '000kg)	0	0	0	--
Paper / Cardboard Packing (in '000kg)	0	0	0	--
Plastics (in '000kg)	0	0	0	--
Chemical Wastes (in '000kg)	0	0	0	--
General Refuses (in tonne)	13.47	8.24	21.71	NENT

5. IMPLEMENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENTS

5.1 The respective Contractors have implemented all mitigation measures and requirements as stated in the EIA Reports, EM&A Manuals, EP No. EP-474/2013 and FEP No. FEP-02/474/2013. Summary of the relevant permits, licenses, and/or notifications on environmental protection for this Project in this reporting period are summarised in *Tables 5.1* and *5.2*.

Table 5.1 Summary of Environmental Licenses and Permits for Contract No. DC/2013/09

Item	Valid License/Permit	License/Permit Number
1	Further Environmental Permit	FEP-02/474/2013 (Valid from 15 February 2018)
2	Air Pollution Control (Construction Dust) Regulation	N/A
3	Chemical Waste Producer Registration	WPN5213-624-T3148-04
4	Water Pollution Control Ordinance	WT00022503-2015
5	Billing Account for Disposal of Construction Waste	Account Number: 7022898

Table 5.2 Summary of Environmental Licenses and Permits for Contract No. DE/2014/01

Item	Valid License/Permit	License/Permit Number
1	Further Environmental Permit	FEP-02/474/2013 (Valid from 15 February 2018)
2	Chemical Waste Producer Registration	WPN5213-624-T3685-01
3	Billing Account for Disposal of Construction Waste	Account Number: 7024165

6. CONCLUSION AND RECOMMENDATION

6.1 Conclusion

- 6.1.1 This is the Monthly EM&A Report for the Project which summarises the EM&A works undertaken by the respective Contractor's ETs in June 2018 (the reporting period).
- 6.1.2 No Action and Limit Level exceedance of 1-hour and 24-hour TSP monitoring was recorded during the reporting period.
- 6.1.3 No Action and Limit Level exceedance of construction noise monitoring was recorded during the reporting period.
- 6.1.4 Joint site inspections to evaluate the site environmental performance by the RE, the respective ETs and the Contractors were carried out on the following dates during the reporting period.
- Contract No. DC/2013/09: 7, 14, 21 and 28 June 2018
Contract No. DE/2014/01: 7, 14, 21 and 28 June 2018
- 6.1.5 IEC conducted site audit on 28 June 2018. No environmental non-compliance was identified in the reporting period.
- 6.1.6 No documented complaint, notification of summons or successful prosecution was received during the reporting period.

6.2 Recommendation

- 6.2.1 The following recommendations were made for future reporting periods:

Air Quality

- Maintain wet surface on access road
- All vehicles must be used wheel washing facility before off site
- Spray water during breaking works
- A cleaning truck was regularly performed on the public road to prevent fugitive dust emission

Noise

- Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday.
- Keep good maintenance of plants
- Shut down the plants when not in used

Water Quality

- Identify any discharge of wastewater from the construction site
- Avoid blockage of U channel and drainage system by sediment
- Avoid water accumulation on site and carry out larviciding against mosquito breeding for stagnant water when mosquito larvae are observed
- Avoid spoilage of run-off from construction site to public area
- The discharge quality must meet the requirements specified in the discharge license

Waste/Chemical Management

- On-site sorting prior to disposal
- Follow requirements and procedures of the "Trip-ticket System"
- Predict required quantity of concrete accurately
- Collect the unused fresh concrete at designated locations in the sites for subsequent disposal

APPENDIX A



MONTHLY EM&A REPORT FOR CONTRACT NO. DC/2013/09

JOB NO.: TCS00757/15

DSD CONTRACT NO. DC/2013/09 –
ADVANCE WORKS FOR SHEK WU HUI SEWAGE
TREATMENT WORKS – FURTHER EXPANSION PHASE 1A
AND SEWERAGE WORKS AT PING CHE ROAD

33RD MONTHLY ENVIRONMENTAL MONITORING AND
AUDIT (EM&A) REPORT – JUNE 2018

PREPARED FOR
TSUN YIP WATERWORKS CONSTRUCTION CO LTD

Date	Reference No.	Prepared By	Certified By
13 July 2018	TCS00757/15/600/R0125v2	 Martin Li (Environmental Consultant)	 Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	10 July 2018	First Submission
2	13 July 2018	Amended against IEC's comments

EXECUTIVE SUMMARY

ES.01 This is the 33rd Monthly Environmental Monitoring and Audit Report covering the period from 1 to 30 June 2018 (the Reporting Period).

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES.02 Environmental monitoring activities under the EM&A program in this Reporting Period are summarized in the following table.

Issues	Environmental Monitoring Parameters / Inspection	Occasions
Air Quality	1-hour TSP	36
	24-hour TSP	12
Construction Noise	L _{Aeq(30min)} Daytime	8
Inspection / Audit	ET Regular Environmental Site Inspection	4
	IEC Monthly Environmental Site Audit	1

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES.03 No exceedance of air quality and construction noise monitoring were recorded in this Reporting Period. No Notification of Exceedance (NOE) was therefore issued. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Environmental Issues	Monitoring Parameters	Action Level	Limit Level	Event & Action		
				NOE Issued	Investigation	Corrective Actions
Air Quality	1-hour TSP	0	0	0	-	-
	24-hour TSP	0	0	0	-	-
Construction Noise	L _{Aeq(30min)}	0	0	0	-	-

Note: NOE – Notification of Exceedance

ENVIRONMENTAL COMPLAINT

ES.04 No environmental complaint was recorded or received in this Reporting Period. The statistics of environmental complaint are summarized in the following table.

Reporting Period	Environmental Complaint Statistics		
	Frequency	Cumulative	Complaint Nature
1 to 30 June 2018	0	0	NA

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.05 No environmental summons or successful prosecutions were recorded in this Reporting Period. The statistics of environmental complaint are summarized in the following tables.

Reporting Period	Environmental Summons Statistics		
	Frequency	Cumulative	Complaint Nature
1 to 30 June 2018	0	0	NA

Reporting Period	Environmental Prosecution Statistics		
	Frequency	Cumulative	Complaint Nature
1 to 30 June 2018	0	0	NA

REPORTING CHANGE

ES.06 There were no reporting changes in the Reporting Period.

SITE INSPECTION BY EXTERNAL PARTIES

ES.07 In the Reporting Period, joint site inspection to evaluate the site environmental performance by the RE, ET and the Contractor was carried out on 7, 14, 21 and 28 June 2018. Furthermore, IEC attend site inspection was on 28 June 2018. No non-compliance was noted.

FUTURE KEY ISSUES

ES.08 Key issues to be considered in the coming month for the Contract include:

Major Construction Works	Potential Pollution Issues	Mitigation Measures
<ul style="list-style-type: none">- Excavation Works for pipe laying and for E&M cable duct installation- Concreting Works for the wall and roof slab of LV switch room.	<ul style="list-style-type: none">- Dust impact from excavation work, dusty material handling and during concrete production- Muddy runoff water generated from the dusty material stockpile during rainy days.	<ul style="list-style-type: none">- Implement dust suppression measures during excavation work and for any excavated dusty material.- Implement construction site runoff control practices and measures at all times

Table of Contents

1	INTRODUCTION	1
1.1	PROJECT BACKGROUND	1
1.2	REPORT STRUCTURE	2
2	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	3
2.1	PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE	3
2.2	CONSTRUCTION PROGRESS	3
2.3	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	3
3	SUMMARY OF IMPACT MONITORING REQUIREMENT	4
3.1	GENERAL	4
3.2	MONITORING PARAMETERS	4
3.3	MONITORING LOCATIONS	4
3.4	MONITORING FREQUENCY AND PERIOD	4
3.5	MONITORING EQUIPMENT	5
3.6	DETERMINATION OF ACTION/LIMIT (A/L) LEVELS	6
3.7	EVENT ACTION PLAN	6
4	MONITORING METHDOLOGY	7
4.1	AIR QUALITY MONITORING	7
4.2	CONSTRUCTION NOISE MONITORING	8
4.3	DATA MANAGEMENT AND DATA QA/QC CONTROL	8
5	IMPACT MONITORING RESULTS	9
5.1	GENERAL	9
5.2	RESULTS OF AIR QUALITY MONITORING	9
5.3	RESULTS OF CONSTRUCTION NOISE MONITORING	10
6	WASTE MANAGEMENT	11
6.1	GENERAL WASTE MANAGEMENT	11
6.2	RECORDS OF WASTE QUANTITIES	11
7	SITE INSPECTION	12
7.1	REQUIREMENTS	12
7.2	FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	12
8	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	13
8.1	ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	13
9	IMPLEMENTATION STATUS OF MITIGATION MEASURES	14
9.1	GENERAL REQUIREMENTS	14
9.2	TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	14
9.3	KEY ISSUES FOR THE COMING MONTH	15
10	CONCLUSIONS AND RECOMMENTATIONS	16
10.1	CONCLUSIONS	16
10.2	RECOMMENDATIONS	16

LIST OF TABLES

TABLE 2-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS
TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	PROPOSED AIR QUALITY AND CONSTRUCTION NOISE MONITORING LOCATIONS
TABLE 3-3	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-4	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-5	ACTION AND LIMIT LEVELS FOR 24-HR TSP AND 1-HR TSP AIR QUALITY, $\mu\text{g}/\text{m}^3$
TABLE 3-6	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 5-1	SUMMARY OF 1-HOUR TSP MONITORING RESULTS, $\mu\text{g}/\text{m}^3$
TABLE 5-2	SUMMARY OF 24-HOUR TSP MONITORING RESULTS, $\mu\text{g}/\text{m}^3$
TABLE 5-3	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS, dB(A)
TABLE 6-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS FOR THE PROJECT
TABLE 6-2	SUMMARY OF QUANTITIES OF C&D WASTES FOR THE PROJECT
TABLE 7-1	SITE OBSERVATIONS
TABLE 8-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 8-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 8-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 9-1	ENVIRONMENTAL MITIGATION MEASURES

LIST OF APPENDICES

APPENDIX A	GENERAL LAYOUT OF ADVANCE WORKS AND MAIN WORKS OF SWHSTW FURTHER EXPANSION PHASE 1A
APPENDIX B	LAYOUT PLAN OF THE CONTRACT
APPENDIX C	ORGANIZATION STRUCTURE AND CONTACT DETAILS OF RELEVANT PARTIES
APPENDIX D	3-MONTH ROLLING PROGRAM OF THE PROJECT
APPENDIX E	PROPOSED MONITORING LOCATIONS
APPENDIX F	EVENT ACTION PLAN
APPENDIX G	VALID CALIBRATION CERTIFICATES
APPENDIX H	IMPACT MONITORING SCHEDULE
APPENDIX I	24-HOUR TSP AND CONSTRUCTION NOISE MONITORING DATA
APPENDIX J	GRAPHICAL PLOTS
APPENDIX K	METEOROLOGICAL DATA DURING THE REPORTING MONTH
APPENDIX L	MONTHLY SUMMARY WASTE FLOW TABLE
APPENDIX M	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)

1 INTRODUCTION

1.1 PROJECT BACKGROUND

1.1.1 The existing Shek Wu Hui Sewage Treatment Works (hereafter referred as “SWHSTW”) with secondary level treatment to sewage collected from Sheung Shui, Fanling and adjacent areas is operated and maintained by Drainage Services Department (hereafter referred as “DSD”). Based on the preliminary design of the Project, the scope of works for the Project comprises the following major components:

- (a) Demolition of the existing Inlet Works and construction of the new Inlet Works, including inlet pumping station, screening and degritting facilities;
- (b) Demolition of 4 existing circular Primary Sedimentation Tanks (PSTs) and construction of new rectangular PSTs;
- (c) Construction of new pre-membrane screens;
- (d) Modification of existing Bioreactor (BR) 1 and 2 to suit the proposed membrane bioreactor (MBR) process;
- (e) Construction of a new standby Bioreactor;
- (f) Demolition of 4 existing circular Final Sedimentation Tanks (FSTs) and construction of new Membrane Tanks and Membrane Facility Building;
- (g) Reconstruction of sludge treatment facilities, including thickening, anaerobic digestion, biogas handling, sludge holding and dewatering facilities; and
- (h) Other ancillary works.

1.1.2 According to the Project implementation programme, the construction of most of the above proposed works (hereinafter referred to as “Main Works”) will be commencement in 2016 and completion in 2022. Furthermore, Advance Works as part of the above proposed works will carry out before Main Works commencement. The Advance Works will be commencement in third quarter of 2015 and comprise the following major components:

- (a) Modification of BR1, through upgrading of electrical and mechanical (E&M) equipment and minor civil works, to suit the proposed MBR process;
- (b) Demolition of FSTs 1 and 2 and construction of Membrane Tanks and the first phase of Membrane Facility Building; and
- (c) Tree felling and transplanting, to facilitate timely construction of the new Inlet Works during the implementation of Main Works (under review).

1.1.3 The general layout of Advance Works and Main Works of SWHSTW Further Expansion Phase 1A show in *Appendix A*. Subsequent to Further Expansion Phase 1A, the SWHSTW will be further expanded under separate projects (namely Further Expansion Phase 1B and Phase 2).

1.1.4 In July 2015, Tsun Yip Waterworks Construction Co Ltd (hereinafter referred as “Tsun Yip” or “the Contractor”) has awarded the DSD Contract No. DC/2013/09 – *Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road* (hereinafter referred as “the Contract”). The Contract is the Advance Works for Shek Wu Hui Sewage Treatment Works as part of SWHSTW Further Expansion which is a Designated Project under Environmental Permit number FEP-02/474/2013 (hereinafter referred as “the FEP-02/474/2013” or “the EP”).

1.1.5 The works under the Contract at Shek Wu Hui Sewage Treatment Works will be included the conversion of one existing bioreactor and two existing final sedimentation tanks into one membrane bioreactor. Moreover, construction of about 1.5 kilometres length of sewers at Ping Che Road and other ancillary works will be undertaken. The works of Contract are scheduled to be conduct about 25 months. Layout plan of the Contract is shown in *Appendix B*.

- 1.1.6 Action-United Environmental Services & Consulting (hereinafter referred as “AUES”) was appointed by the Contractor as an Environmental Team (hereinafter referred as “the ET”) to implement the relevant EM&A program in accordance with the Updated EM&A Manual, as well as the associated duties.
- 1.1.7 As part of the EM&A program, baseline monitoring is required to determine the ambient environmental conditions. Hence baseline monitoring including air quality and noise were carried out between **28 August 2015** and **12 September 2015** at the proposed locations before construction work commencement. The “Baseline Monitoring Report (TCS00757/15/600/R0014 Version 2)” had submitted to EPD by the DSD before commencement of major construction works and approved by the IEC on 24 September 2015. Further to Tsun Yip’s instructions, the EM&A program was commenced on 1 October 2015 and the monitoring schedule had been issued to relevant parties on 29 September 2015.
- 1.1.8 This is the 33rd Monthly EM&A Report presenting the monitoring results and inspection findings for the reporting period from **1 to 30 June 2018**.

1.2 REPORT STRUCTURE

- 1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

SECTION 1	INTRODUCTION
SECTION 2	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS
SECTION 3	SUMMARY OF MONITORING REQUIREMENTS
SECTION 4	MONITORING METHODOLOGY
SECTION 5	IMPACT MONITORING RESULTS
SECTION 6	WASTE MANAGEMENT
SECTION 7	SITE INSPECTIONS
SECTION 8	ENVIRONMENTAL COMPLAINTS AND NON-COMPLIANCE
SECTION 9	IMPLEMENTATION STATUES OF MITIGATION MEASURES
SECTION 10	CONCLUSIONS AND RECOMMENDATION

2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS**2.1 PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE**

2.1.1 Organization structure and contact details of relevant parties with respect to on-site environmental management are shown in *Appendix C*.

2.2 CONSTRUCTION PROGRESS

2.1.2 3-Month Rolling Programme of the Project is enclosed in *Appendix D* and the major construction activities undertaken in this Reporting Month are illustrated in *Appendix B* and listed below:-

Portion A

- Concreting the wall and roof slab of LV switch room
- Excavation of DN80, DN100 and DN300 pumping pipe outside MFB
- Installation of FRP hand-railing at membrane facilities building
- Excavation of trench for installation of E&M cable duct
- Footpath and roadwork reinstatement
- Interior and exterior decoration of chemical room and LV switch room
- Excavation and pipe laying and manhole construction for drainage works

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.1.3 Summary of the relevant permits, licences, and/or notifications on environmental protection for this Project in this Reporting Period is presented in *Table 2-1*.

Table 2-1 Status of Environmental Licenses and Permits

Item	Description	License/Permit Status
1	Air Pollution Control (Construction Dust) Regulation	Notified EPD on 30 July 2015
2	Chemical waste Producer Registration (WPN: 5213-624-T3148-04)	Application date: 19/08/2015 Date approved: 18/9/2015
3	Water Pollution Control Ordinance (Discharge License: WT00022503-2015)	Application date: 19/08/2015 Date approved: 18/9/2015
4	Billing Account for Disposal of Construction Waste (Account Number: 7022898)	Granted on 02/09/2015
5	Further Environmental Permit No. FEP-02/474/2013	Granted on 15/02/2018

2.1.4 In accordance with the Further EP No. FEP-02/474/2013 Condition 2.3, an Updated Environmental Monitoring and Audit (EM&A) Manual (TCS00757/15/600/R0012v3) which certified by the Environmental Team (ET) Leader and verified by the Independent Environmental Checker (IEC), has submitted to DSD and EPD endorsement.

2.1.5 Baseline Monitoring Report (TCS00757/15/600/R0014v2) as certified by the ETL and verified by the IEC was submitted to the EPD on 24 September 2015 for endorsement.

3 SUMMARY OF IMPACT MONITORING REQUIREMENT**3.1 GENERAL**

3.1.1 The Environmental Monitoring and Audit requirements are set out in the Updated EM&A manual. Environmental issues such as air quality and construction noise were identified as the key issues during the construction phase of Advance Works of the Project.

3.1.2 A summary of EM&A programme of construction phase are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

3.2.1 The EM&A programme of construction phase shall cover the following environmental issues:

- Air quality; and
- Construction noise

3.2.2 A summary of the monitoring parameters is presented in *Table 3-1* below

Table 3-1 Summary of EM&A Requirements

Environmental Issue	Parameters
Air Quality	<ul style="list-style-type: none"> • 1-hour TSP by Real-Time Portable Dust Meter; and • 24-hour TSP by High Volume Air Sampler.
Construction Noise	<ul style="list-style-type: none"> • $L_{eq(30min)}$ during normal working hours; and • $L_{eq(15min)}$ for the construction works undertaken in Restricted Hours, if necessary.

3.3 MONITORING LOCATIONS

3.3.1 According to the *Updated EM&A Manual of Advance Works* which submitted to EPD on 25 August 2015, three air quality sensitive receivers and two construction noise sensitive receivers are proposed to monitor the environmental performance of the Contract. The proposed monitoring locations are summarized in *Table 3-2* and shown in *Appendix E*.

Table 3-2 Proposed Air Quality and Construction Noise Monitoring Locations

Aspect	Station ID	Location	Parameter
Air Quality	AM1	No. 31 Wai Loi Tsuen	1- hour and 24- hour TSP
	AM2	Fu Tei Au	1- hour
	AM2a	RE's Site Office	24- hour TSP
Noise	NM1	No. 31 Wai Loi Tsuen	$L_{eq(30min)}$
	NM2	Fu Tei Au	$L_{eq(30min)}$

3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 The requirements of baseline monitoring are stipulated in *Sections 2.1.7 and 3.2.5* of the *Updated EM&A Manual* and presented as follows.

Air Quality Monitoring

3.4.2 Monitoring frequency for air quality baseline monitoring is as follows:

- 1-Hour TSP 3 sets of 1-hour TSP monitoring shall be carried out once in every six days.
- 24-Hour TSP 24-hour shall be carried out once in every six days.

Noise Monitoring

3.4.3 Construction noise monitoring should be carried out at the designated monitoring station when there are Project-related construction activities being undertaken within a radius of 300m from the monitoring stations. The monitoring frequency should depend on the scale of the construction activities. An initial guide on the monitoring is to obtain one set of 30-minute

measurement at each station between 0700 and 1900 hours on normal weekdays at a frequency of once a week when construction activities are underway.

- 3.4.4 If construction works are extended to include works during the hours of 1900 - 0700, additional weekly impact monitoring shall be carried out during evening and night-time works. Applicable permits under NCO shall be obtained by the Contractor.

3.5 MONITORING EQUIPMENT

Air Quality Monitoring

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to approve.
- 3.5.2 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.3 All equipment as used air quality monitoring is listed in *Table 3-3*.

Table 3-3 Air Quality Monitoring Equipment

Equipment	Model
<i>24-Hr TSP</i>	
High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170
Calibration Kit	TISCH Model TE-5025A
<i>1-Hour TSP</i>	
Portable Dust Meter	Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter

Wind Data Monitoring Equipment

- 3.5.4 According to the Updated EM&A Manual Sections 2.1.3.8, alternative methods to obtain representative wind data was proposed by the ET. Meteorological information as extracted from “the Hong Kong Observatory Ta Kwu Ling Station” is alternative method to obtain representative wind data. For Ta Kwu Ling Station, it is located nearby the Project site. Moreover, this station is situated the sea level above 15mPD. The station’s wind data monitoring equipment is set above the existing ground ten meters in compliance with the general setting up requirement. Furthermore, this station can also provide the humidity, rainfall, and air pressure and temperature etc. meteorological information. In a lot of Hong Kong development projects, weather information extracted from Hong Kong Observatory is a common alternative method if installation of weather station is not allowed.

Noise Monitoring

- 3.5.5 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in $m s^{-1}$.
- 3.5.6 Noise monitoring equipment to be used for impact monitoring is listed in *Table 3-4*.

Table 3-4 Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	Rion NL - 52
Calibrator	B&K 4231
Portable Wind Speed Indicator	Testo Anemometer

- 3.5.7 Sound level meters listed above comply with the *International Electrotechnical Commission*

Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications, as recommended in TM issued under the NCO. The acoustic calibrator and sound level meter to be used in the baseline monitoring will be calibrated yearly.

3.6 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS

3.6.1 According to the baseline monitoring results and the Updated EM&A Manual, the air quality and construction noise criteria were set up, namely Action and Limit levels are listed in *Tables 3-5 & 3-6* as below.

Table 3-5 Action and Limit Levels for 24-Hr TSP and 1-Hr TSP Air Quality, $\mu\text{g m}^{-3}$

Monitoring Stations	Action Level ($\mu\text{g/m}^3$)		Limit Level ($\mu\text{g/m}^3$)	
	1-hour	24-hour	1-hour	24-hour
AM1	286	147	500	260
AM2	276	NA	500	NA
AM2a	NA	155	NA	260

Table 3-6 Action and Limit Levels for Construction Noise

Monitoring Stations	Action Level	Limit Level in dB(A)
Time Period: 0700-1900 hours on normal weekdays		
NM1 and NM2	When one documented complaint is received	> 75* dB(A)

Note: (*) Reduces to 70 dB(A) for schools and 65 dB(A) during the school examination periods.

3.7 EVENT ACTION PLAN

3.7.1 If non-compliance or exceedance of the Action/Limit Levels is occurred, actions shall be taken in accordance with the Event Action Plan in *Appendix F*.

4 MONITORING METHDOLOGY

4.1 AIR QUALITY MONITORING

Monitoring Location

- 4.1.1 The detailed information of air quality monitoring stations referred to *Table 3-2* and the graphical plot of monitoring locations shown in *Appendix E* in this report.

Monitoring Equipment

- 4.1.2 All the monitoring equipment to be used in the EM&A program as listed in *Table 3-3* has been agreed with the IEC.

Monitoring Procedures

1-hour TSP

- 4.1.3 The 1-hour TSP monitor, a Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter was used for baseline monitoring, which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90^o light scattering. The 1-hour TSP monitor consisted of the following:
- A pump to draw sample aerosol through the optic chamber where TSP is measured;
 - A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
 - A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 4.1.4 The 1-hour TSP meter used is within the valid period, calibrated by the manufacturer prior to purchasing. Zero response of the instrument was checked before and after each monitoring event. Operation of the 1-hour TSP meter was follow manufacturer's Operation and Service Manual. A valid calibration certificate is attached in *Appendix G*.

24-hour TSP

- 4.1.5 The equipment used for 24-hour TSP measurement is a Tisch Environmental, Inc. Model TE-5170 TSP high volume air sampling system, which complied with EPA Code of Federal Regulation, Appendix B to Part 50. The High Volume Air Sampler (HVS) consists of the following:
- An anodized aluminum shelter;
 - A 8"x10" stainless steel filter holder;
 - A blower motor assembly;
 - A continuous flow/pressure recorder;
 - A motor speed-voltage control/elapsed time indicator;
 - A 7-day mechanical timer, and
 - A power supply of 220v/50 hz
- 4.1.6 Prior to 24-hour TSP monitoring, the HVS was calibrated in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A). The 24-hour TSP Monitoring using the HVS was also processed in accordance with the manufacturer's Operations Manual. A valid calibration certificate of the calibration kit with the certificate of HVS calibrated is attached in *Appendix G*.
- 4.1.7 24-hour TSP was collected by the ET on filters of HVS and quantified by a local HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd (ALS), upon receipt of the samples. The ET keeps all the sampled 24-hour TSP filters in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.

4.2 CONSTRUCTION NOISE MONITORING

Monitoring Location

- 4.2.1 The detailed information of construction noise monitoring stations referred to *Table 3-2* and the graphical plot of monitoring locations shown in *Appendix E* in this report.

Monitoring Equipment

- 4.2.2 All the monitoring equipment to be used in the EM&A program as listed in *Table 3-3* has been agreed with the IEC.
- 4.2.3 Sound level meter listed in *Table 3-4* is complied with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications, as recommended in Technical Memorandum (TM) issued under the Noise Control Ordinance (NCO). A valid of calibration certificates including sound level meter and an acoustic were shown in *Appendix G*.

Monitoring Procedures

- 4.2.4 The noise measurement was performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq(30min) in six consecutive Leq(5 min) measurements were used as the monitoring parameter throughout the baseline monitoring period.
- 4.2.5 During the monitoring, the sound level meter was mounted on a tripod at a height of about 1.2 m and placed at the monitoring locations and oriented such that the microphone was pointed to the site with the microphone facing perpendicular to the line of sight. The windshield was fitted for the measurement. For construction noise monitoring, all monitoring stations were conducted 1 m from the exterior of the building façade.
- 4.2.6 Prior to noise measurement, the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. The calibration level from before and after the noise measurement agrees to within 1.0dB.
- 4.2.7 During the noise measurement, a portable wind speed meter was used to check wind speed (m/s). For impact noise monitoring, no wind speed was exceeding 5m/s or gusts exceeding 10m/s. Also, noise measurement in time was no fog and rain.

4.3 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 4.3.1 The monitoring data were handled by the ET's in-house data recording and management system.
- 4.3.2 The monitoring data recorded in the equipment were downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data were input into a computerized database properly maintained by the ET. The laboratory results were input directly into the computerized database and checked by personnel other than those who input the data.
- 4.3.3 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.

5 IMPACT MONITORING RESULTS**5.1 GENERAL**

5.1.1 Air quality and construction noise monitoring scheduled in the Reporting Period is enclosed in *Appendix H* and the monitoring results are shown in the following sub-sections.

5.2 RESULTS OF AIR QUALITY MONITORING

5.2.1 The results for 24-hour and 1-hour TSP are summarized in *Tables 5-1 to 5-2*. The 24-hour TSP data are shown in *Appendix I* and graph plots including 1-hour TSP and 24-hour TSP are shown in *Appendix J*.

Table 5-1 Summary of 1-Hour TSP Monitoring Results, $\mu\text{g}/\text{m}^3$

DATE	AM1				AM2			
	Start Time	1 st Meas.	2 nd Meas.	3 rd Meas.	Start Time	1 st Meas.	2 nd Meas.	3 rd Meas.
4-Jun-18	9:14	66	72	61	13:09	79	60	56
9-Jun-18	8:47	87	79	64	8:59	83	77	66
15-Jun-18	9:29	61	61	63	9:35	62	72	66
20-Jun-18	9:15	62	72	66	9:22	64	70	64
26-Jun-18	13:00	47	53	50	13:10	53	51	57
29-Jun-18	9:15	69	64	59	9:24	74	68	64
Average (Range)		64 (47 - 87)				66 (51 - 83)		

Table 5-2 Summary of 24-hour TSP Monitoring Results, $\mu\text{g}/\text{m}^3$

Date	AM1	AM2a
1-Jun-18	20	57
7-Jun-18	38	44
13-Jun-18	16	11
19-Jun-18	18	43
25-Jun-18	14	36
30-Jun-18	16	28
Average (Range)	20 (14 - 38)	57 (11-37)

5.2.2 As shown in *Tables 5-1* and *5-2*, the 24-hour and 1-hour TSP monitoring results were below the Action/ Limit Level. No Notification of Exceedances (NOE) of air quality criteria or corrective action was therefore required.

5.2.3 The meteorological data during the Reporting Month is summarized in *Appendix K*.

5.2.4 Construction dust assessment for short term impact was undertaken in the EIA study. In view of the current contract, monitoring locations AM1 and AM2a are not an ASR during the EIA study and therefore no prediction was made. For 1-hour TSP monitoring location AM2, it is very near the assessment point FLN-E13 in the EIA. According to the EIA prediction, the predicted result for Tier 2 in assessment year 2018 is $91.0\mu\text{g}/\text{m}^3$ for 1-hour TSP and the cumulative 1-hour concentrations would comply with the respective criteria and adverse short-term construction dust impact is not anticipated. It is concluded that the overall 1-hour TSP monitoring result in the Reporting Period is comparable to the EIA prediction.

5.3 RESULTS OF CONSTRUCTION NOISE MONITORING

5.3.1 In the Reporting Period, a total of 8 event noise measurements were carried out at the two designated locations. During construction noise monitoring, the sound level meter was set in 1m from the exterior of the building façade. Therefore, no façade correction (+3dB(A)) is added according to acoustical principles and EPD guidelines. The construction noise monitoring results at the designated locations are summarized in **Table 5-3**. The detailed noise monitoring data are presented in **Appendix I** and the relevant graphical plots are shown in **Appendix J**.

Table 5-3 Summary of Construction Noise Monitoring Results, dB(A)

Date	NM1		NM2	
	Time of Measurement	($L_{eq30min}$)	Time of Measurement	($L_{eq30min}$)
4-Jun-18	9:19	60	10:33	58
15-Jun-18	11:13	54	10:06	56
20-Jun-18	11:00	60	11:35	62
26-Jun-18	13:00	60	13:40	60
Limit Level	75 dB(A)			

5.3.2 As shown in **Table 5-3**, the noise level measured at the designated monitoring locations are well below 75dB(A). Furthermore, there was no noise complaints (Action Level exceedance) received by the RE, Contractors or DSD in the Reporting Period. Therefore, no Action or Limit Level exceedance was triggered and no corrective action was required.

6 WASTE MANAGEMENT**6.1 GENERAL WASTE MANAGEMENT**

6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

6.2 RECORDS OF WASTE QUANTITIES

6.2.1 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and
- Excavated Soil.

6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-1* and *6-2* and the Monthly Summary Waste Flow Table is shown in *Appendix L*. Whenever possible, materials were reused on-site as far as practicable.

Table 6-1 Summary of Quantities of Inert C&D Materials for the Project

Type of Waste	Quantity			Disposal Location
	Prior Months	Reporting Month	Cumulated	
Total C&D Materials (Inert) (in '000m ³)	22.09	0.27	22.36	Tuen Mun 38
Hard Rock and Large Broken Concrete (Inert) (in '000 m ³)	2.24	0.00	2.24	Tuen Mun 38
Reused in this Project (Inert) (in '000 m ³)	3.37	0.10	3.47	--
Reused in other Projects (Inert) (in '000 m ³)	2.23	0.00	2.23	--
Disposal as Public Fill (Inert) (in '000 m ³)	14.35	0.17	14.52	Tuen Mun 38

Remark: The figures were rounded off to two decimal places.

Table 6-2 Summary of Quantities of C&D Wastes for the Project

Type of Waste	Quantity			Disposal Location
	Prior Months	Reporting Month	Cumulated	
Metals ('000kg)	142.00	0.00	142.00	--
Paper / Cardboard Packing ('000kg)	0.07	0.00	0.07	--
Plastics ('000kg)	0.00	0.00	0.00	--
Chemical Wastes ('000kg)	0.00	0.00	0.00	--
General Refuses ('000m ³)	1.03	0.07	1.11	NENT

Remark: The figures were rounded off to two decimal places.

7 SITE INSPECTION**7.1 REQUIREMENTS**

7.1.1 According to the Updated EM&A Manual, the environmental site inspection shall be formulated by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

7.2.1 In the Reporting Period, joint site inspection to evaluate the site environmental performance by the RE, ET and the Contractor has been carried out on **7, 14, 21 and 28 June 2018**. Furthermore, IEC attend site inspection was on **28 June 2018**. No non-compliance was noted.

7.2.2 Observations for the site inspections and monthly audit within this Reporting Period are summarized in *Table 7-1*.

Table 7-1 Site Observations

Date	Findings / Deficiencies	Follow-Up Status
07 June 2018	<ul style="list-style-type: none"> No adverse environmental issues were observed. 	<ul style="list-style-type: none"> NA
14 June 2018	<ul style="list-style-type: none"> No adverse environmental issues were observed 	<ul style="list-style-type: none"> NA
21 June 2018	<ul style="list-style-type: none"> Open stockpiles was observed on the ground next to main building. The Contractor should cover it with tarpaulin sheets to avoid dust emission.. 	<ul style="list-style-type: none"> Stockpile was removed from site.
28 June 2018	<ul style="list-style-type: none"> No adverse environmental issues were observed 	<ul style="list-style-type: none"> NA

7.2.3 In the Reporting Period, the overall environmental performance was considered satisfactory.

8 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE**8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION**

- 8.1.1 No environmental complaint, summons and prosecution was received in this reporting period. The statistical summary table of environmental complaint is presented in *Tables 8-1, 8-2* and *8-3*.

Table 8-1 Statistical Summary of Environmental Complaints

Reporting Period	Environmental Complaint Statistics		
	Frequency	Cumulative	Complaint Nature
1 to 30 June 2018	0	0	NA

Table 8-2 Statistical Summary of Environmental Summons

Reporting Period	Environmental Summons Statistics		
	Frequency	Cumulative	Complaint Nature
1 to 30 June 2018	0	0	NA

Table 8-3 Statistical Summary of Environmental Prosecution

Reporting Period	Environmental Prosecution Statistics		
	Frequency	Cumulative	Complaint Nature
1 to 30 June 2018	0	0	NA

9 IMPLEMENTATION STATUS OF MITIGATION MEASURES**9.1 GENERAL REQUIREMENTS**

9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the Updated EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix M*.

9.1.2 The Contract under the Project shall be implementing the required environmental mitigation measures according to the Updated EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented by the Contract in this Reporting Period are summarized in *Table 9-1*.

Table 9-1 Environmental Mitigation Measures

Issues	Environmental Mitigation Measures
Water Quality	<ul style="list-style-type: none"> Wastewater to be treated by the filtration systems i.e. sedimentation tank before to discharge.
Air Quality	<ul style="list-style-type: none"> Maintain wet surface on access road All vehicles must be used wheel washing facility before off site Spray water during breaking works A cleaning truck was regularly performed on the public road to prevent fugitive dust emission
Noise	<ul style="list-style-type: none"> Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday. Keep good maintenance of plants Shut down the plants when not in used.
Waste and Chemical Management	<ul style="list-style-type: none"> On-site sorting prior to disposal Follow requirements and procedures of the “Trip-ticket System” Predict required quantity of concrete accurately Collect the unused fresh concrete at designated locations in the sites for subsequent disposal
General	<ul style="list-style-type: none"> The site was generally kept tidy and clean.

9.1.3 Based on monitoring results including air quality and construction noise, it is considered that the environmental mitigation measures implemented by the Contractor in this Reporting Period are effective.

9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

9.2.1 Construction activities listed below will be undertaken in the coming month for the Contract of the Project.

- External finishing of chemical storage room and LV switch room
- Concreting of wall and roof slab of LV switch room
- Removal of formwork of wall and roof slab of LV switch room
- Construction of DN150 fire services main
- Construction of plinth support and concrete gantry of DN1400 pipe at BR1
- Excavation of DN350 pipe near pretreatment chamber
- Excavation of trench for installation of E&M cable duct
- Installation of FRP railing at membrane tank
- Installation of multi part cover of manhole E3A
- Construction of underground drainage pipe and manhole
- Footpath and road work construction

9.3 KEY ISSUES FOR THE COMING MONTH

9.3.1 Key issues to be considered in the coming month for the Contract include:

Major Construction Works	Potential Pollution Issues	Mitigation Measures
<ul style="list-style-type: none">- Excavation Works for pipe laying and for E&M cable duct installation- Concreting Works for the wall and roof slab of LV switch room.	<ul style="list-style-type: none">- Dust impact from excavation work, dusty material handling and during concrete production- Muddy runoff water generated from the dusty material stockpile during rainy days.	<ul style="list-style-type: none">- Implement dust suppression measures during excavation work and for any excavated dusty material.- Implement construction site runoff control practices and measures at all times

10 CONCLUSIONS AND RECOMMENTATIONS

10.1 CONCLUSIONS

- 10.1.1 This is the **33rd** Monthly EM&A report, covering the construction period from **1 to 30 June 2018**.
- 10.1.2 No 24-hour or 1-hour TSP monitoring results that triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in this Reporting Period. No NOEs or the associated corrective actions were therefore issued.
- 10.1.4 No documented complaint, notification of summons or successful prosecution was received.
- 10.1.5 In the Reporting Period, joint site inspection to evaluate the site environmental performance by the RE, ET and the Contractor was carried out on **7, 14, 21 and 28 June 2018**. Furthermore, IEC attend site inspection was on **28 June 2018**. No non-compliance was noted.

10.2 RECOMMENDATIONS

- 10.2.1 As wet season is approached, special attention should be paid to avoid ingress of surface runoff into nearby water bodies from the construction site. Water quality mitigation measures should be fully implemented.
- 10.2.2 Moreover, air quality mitigation measures including wheel wash facilities, watering of haul roads and covering of dusty materials with tarpaulin sheet, etc. should be properly maintained.
- 10.2.3 To control the site performance on waste management, Tsun Yip shall ensure that all solid and liquid waste management works are fully in compliance with the relevant license/permit requirements, such as the effluent discharge licence and the chemical waste producer registration. Tsun Yip is also reminded to implement the recommended environmental mitigation measures according to the Updating Environmental Monitoring and Audit Manual.


DSD Contract No: DC/2013/09

*Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion
Phase 1A and Sewerage Works at Ping Che Road
33rd Monthly Environmental Monitoring and Audit (EM&A) Report for June 2018*


AUES

Appendix A

GENERAL LAYOUT OF ADVANCE WORKS AND MAIN WORKS OF SWHSTW FURTHER EXPANSION PHASE 1A



SCALE 1:2500



SCALE 1:2500

DSD Contract No: DC/2013/09

Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion

Phase 1A and Sewerage Works at Ping Che Road

33rd Monthly Environmental Monitoring and Audit (EM&A) Report for June 2018

AUES

Appendix B

LAYOUT PLAN OF ADVANCE WORKS

NOTES

1. ALL DIMENSIONS REFER TO HONG KONG 1986 GRID.
2. THE CONTRACTOR'S ATTENTION IS DRAWN TO THE LOCATION OF ALL UTILITIES AS SHOWN TO THE SURFACE AND TO THE DEPTH OF ALL UTILITIES IN THE VICINITY OF THE SITE.
3. THE CONTRACTOR IS ADVISED THAT THE EXISTING UTILITIES ARE NOT TO BE MOVED OR DELETED FOR THE WORKS. THE CONTRACTOR IS ADVISED TO TAKE THE NECESSARY PRECAUTIONS TO AVOID DAMAGE TO ANY UTILITIES IN THE VICINITY OF THE WORKS.
4. THE CONTRACTOR'S ATTENTION IS DRAWN TO THE LOCATION OF ALL UTILITIES AS SHOWN TO THE SURFACE AND TO THE DEPTH OF ALL UTILITIES IN THE VICINITY OF THE WORKS.
5. EACH MAIN STREET IS THE MAIN ACCESS FOR THE WORKS. THE CONTRACTOR IS ADVISED TO TAKE THE NECESSARY PRECAUTIONS TO AVOID DAMAGE TO ANY UTILITIES IN THE VICINITY OF THE WORKS.



FOR TENDER PURPOSES ONLY

NO.	DATE	REVISION
1	10 DEC 2004	ISSUED FOR TENDER
2	10 DEC 2004	FOR INFORMATION
3	10 DEC 2004	FOR INFORMATION
4	10 DEC 2004	FOR INFORMATION
5	10 DEC 2004	FOR INFORMATION
6	10 DEC 2004	FOR INFORMATION
7	10 DEC 2004	FOR INFORMATION
8	10 DEC 2004	FOR INFORMATION
9	10 DEC 2004	FOR INFORMATION
10	10 DEC 2004	FOR INFORMATION

STANDARD DRAWING NO. SD/2013/05
 SHEET NO. SPB/4388DS
 CONTRACT NO. 4388DS



ADVANCE WORKS FOR SHEK WU HUI SEWAGE TREATMENT WORKS - FURTHER EXPANSION PHASE 1A AND SEWERAGE WORKS AT PING CHE ROAD

Drawing Title: PORTION A OF THE SITE

Scale: 1:1000
 Date: 10 DEC 2004

COPYRIGHT RESERVED

SEWERAGE PROJECTS DIVISION
 DRAINAGE SERVICES DEPARTMENT
 GOVERNMENT OF THE HONG KONG SPECIAL ADMINISTRATIVE REGION



Appendix C

ORGANIZATION STRUCTURE AND CONTACT DETAILS OF RELEVANT PARTIES




Tsun Yip Waterworks Construction Company Limited
進業水務建築有限公司

Contract No. DC/2013/09

*Advance Works for Shek Wu Hui Sewage Treatment Works
 - Further Expansion Phase 1A and Sewerage Works at Ping Che Road*

SITE ENVIRONMENTAL TEAM ORGANIZATION CHART

Updated on 31 May 2017



<u>Site Environmental Representatives of Sub-contractors / Sub-subcontractors</u>			
<u>Pegasus Greenland Ltd.</u> TBC	<u>Luen Fai Steel Engineering Co., Ltd</u> Mr. H. F. Mak 9130 6038	<u>Long Wei Engineering Co., Ltd.</u> Mr. Tsang Kui Man 5435 9923	<u>Fibrpro International Ltd. (FRP)</u> Mr. WONG Ngan Hoi 6016-8834
<u>Hills Construction Ltd. (Formwork & Concreting)</u> Mr. WONG Siu Fai 6703-2443	<u>Hung Cheuk Construction Ltd. (Bar Fixing)</u> Mr. TAM Chi Kwan 6238-7875	<u>Chun Hung Engineering Ltd. (Welding)</u> Mr. W. C. Kwong 6686 4939	

Contact Details of Relevant Parties

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
DSD	Resident Site Engineer	Ms. Konica Cheung	2759 2601	2827 8700
ANewR	Independent Environmental Checker	Mr. Adi Lee	2618 2836	3007 8648
Tsun Yip	Project Director	Mr. K. C. KAN	2633 4181	2633 4691
Tsun Yip	Project Manager	Mr. M. T. HO	9507 9634	2633 4691
Tsun Yip	Site Agent	Mr. Ken WONG	9161 9627	2633 4691
Tsun Yip	Environmental Officer	Mr. M.T.HO	9507 9634	2633 4691
AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ms. Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Mr. Ben Tam	2959 6059	2959 6079
AUES	Assistant Environmental Consultant	Mr. Martin Li	2959 6059	2959 6079

Legend:

DSD (Employer & Resident Site Engineer) – Drainage Service Department

Tsun Yip (Main Contractor) – Tsun Yip Waterworks Construction Co Ltd

ANewR (IEC) – ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting

DSD Contract No: DC/2013/09

*Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion
Phase 1A and Sewerage Works at Ping Che Road*

33rd Monthly Environmental Monitoring and Audit (EM&A) Report for June 2018

AUES

Appendix D

3-MONTH ROLLING PROGRAM

DSD Contract No: DC/2013/09

Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion


Phase 1A and Sewerage Works at Ping Che Road

33rd Monthly Environmental Monitoring and Audit (EM&A) Report for June 2018

AUES

Appendix E


PROPOSED MONITORING LOCATIONS



STATION	LOCATION
AM1	Wai Loi Tsuen
AM2 / AM2a	Fu Tei Au

LEGEND

- SHEK WU HUI SEWAGE TREATMENT WORKS
- SITE FOR FURTHER EXPANSION
- CONSTRUCTION DUST MONITORING STATION



STATION	LOCATION
NM1	Wai Loi Tsuen
NM2	Fu Tei Au

LEGEND

	SHEK WU HUI SEWAGE TREATMENT WORKS
	SITE FOR FURTHER EXPANSION
	CONSTRUCTION NOISE MONITORING STATION

AGREEMENT NO. CE 40/2012 (DS)
 SHEK WU HUI SEWAGE TREATMENT WORKS
 - FURTHER EXPANSION PHASE 1A
 - INVESTIGATION

**LOCATIONS OF CONSTRUCTION NOISE
 MONITORING STATIONS**



DSD Contract No: DC/2013/09

Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion

Phase 1A and Sewerage Works at Ping Che Road

33rd Monthly Environmental Monitoring and Audit (EM&A) Report for June 2018

AUES

Appendix F

EVENT ACTION PLAN

Event and Action Plan for Construction Dust

Event	Action			Contractor
	ET	IEC	ER	
Action level being exceeded by one sampling	<ol style="list-style-type: none"> Identify source, investigate the causes of complaint and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> Check monitoring data submitted by ET; Check Contractor's working method. 	<ol style="list-style-type: none"> Notify Contractor. 	<ol style="list-style-type: none"> Rectify any unacceptable practice; Amend working methods if appropriate.
Action level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	<ol style="list-style-type: none"> Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
Limit level being exceeded by one sampling	<ol style="list-style-type: none"> Identify source, investigate the causes of exceedance and propose remedial measures; Inform Contractor, IEC, ER, and EPD; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	<ol style="list-style-type: none"> Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
Limit level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> Confirm receipt of notification of exceedance in writing; Notify Contractor; In consolidation with the IEC, agree measures to be implemented; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event and Action Plan for Construction Noise

Event	Action			
	ET	IEC	ER	Contractor
Action Level	<ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; 2. Implement noise mitigation proposals.
Limit Level	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

DSD Contract No: DC/2013/09

Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion

Phase 1A and Sewerage Works at Ping Che Road

33rd Monthly Environmental Monitoring and Audit (EM&A) Report for June 2018

AUES

Appendix G

VALID CALIBRATION CERTIFICATES

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : No. 31 Wai Loi Tsuen
 Location ID : AM1

Date of Calibration: 2-May-18
 Next Calibration Date: 2-Jul-18
 Technician: Fai So

CONDITIONS

Sea Level Pressure (hPa)	1012.5	Corrected Pressure (mm Hg)	759.375
Temperature (°C)	21.3	Temperature (K)	294

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.02017
Model->	5025A	Qstd Intercept ->	-0.03691
Serial # ->	1612		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.30	5.90	12.2	1.757	52	52.63	Slope = 25.7790 Intercept = 6.7618 Corr. coeff. = 0.9981
13	5.30	5.30	10.6	1.639	48	48.58	
10	4.20	3.80	8.0	1.427	43	43.52	
7	2.20	2.20	4.4	1.063	33	33.40	
5	1.50	1.30	2.8	0.851	29	29.35	

Calculations :

$$Q_{std} = 1/m[\sqrt{H_2O(P_a/P_{std})(T_{std}/T_a)} - b]$$


$$IC = I[\sqrt{P_a/P_{std}(T_{std}/T_a)}]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\sqrt{298/T_{av}}(P_{av}/760)] - b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : RE's Site Office	Date of Calibration: 2-May-18
Location ID : AM2a	Next Calibration Date: 2-Jul-18
	Technician: Fai So

CONDITIONS

Sea Level Pressure (hPa)	1012.4	Corrected Pressure (mm Hg)	759.3
Temperature (°C)	27.9	Temperature (K)	301

CALIBRATION ORIFICE

Make-> TISCH	Qstd Slope -> 2.02017
Model-> 5025A	Qstd Intercept -> -0.03691
Serial # -> 1612	

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.10	6.30	12.4	1.752	53	52.47	Slope = 25.5774 Intercept = 7.0745 Corr. coeff. = 0.9991
13	5.50	5.40	10.9	1.644	49	48.51	
10	4.10	4.10	8.2	1.428	44	43.56	
7	2.30	2.00	4.3	1.039	34	33.66	
5	1.40	1.40	2.8	0.842	29	28.71	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure





RECALIBRATION
DUE DATE:
February 13, 2019

Certificate of Calibration

Calibration Certification Information			
Cal. Date: February 13, 2018	Rootsmeter S/N: 438320	Ta: 293	°K
Operator: Jim Tisch		Pa: 763.3	mm Hg
Calibration Model #: TE-5025A	Calibrator S/N: 1612		

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.3970	3.2	2.00
2	3	4	1	1.0000	6.3	4.00
3	5	6	1	0.8900	7.9	5.00
4	7	8	1	0.8440	8.7	5.50
5	9	10	1	0.7010	12.6	8.00

Data Tabulation					
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H (Ta/Pa)}$ (y-axis)
1.0172	0.7281	1.4293	0.9958	0.7128	0.8762
1.0130	1.0130	2.0213	0.9917	0.9917	1.2392
1.0109	1.1358	2.2599	0.9896	1.1120	1.3854
1.0098	1.1964	2.3702	0.9886	1.1713	1.4530
1.0046	1.4331	2.8586	0.9835	1.4030	1.7524
QSTD	m=	2.02017	QA	m=	1.26500
	b=	-0.03691		b=	-0.02263
	r=	0.99988		r=	0.99988

Calculations	
Vstd= $\Delta Vol \left(\frac{Pa - \Delta P}{P} \right) \left(\frac{Tstd}{Ta} \right)$	Va= $\Delta Vol \left(\frac{Pa - \Delta P}{Pa} \right)$
Qstd= Vstd/ΔTime	Qa= Va/ΔTime
For subsequent flow rate calculations:	
Qstd= $\frac{1}{m} \left(\left(\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)} \right) - b \right)$	Qa= $\frac{1}{m} \left(\left(\sqrt{\Delta H (Ta/Pa)} \right) - b \right)$

Standard Conditions	
Tstd:	298.15 °K
Pstd:	760 mm Hg
Key	
ΔH:	calibrator manometer reading (in H2O)
ΔP:	rootsmeter manometer reading (mm Hg)
Ta:	actual absolute temperature (°K)
Pa:	actual barometric pressure (mm Hg)
b:	intercept
m:	slope

RECALIBRATION
US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group
ANALYTICAL CHEMISTRY & TESTING SERVICES



SUB-CONTRACTING REPORT

CONTACT	: MR BEN TAM	WORK ORDER	: HK1825886
CLIENT	: ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING		
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH	: 1
		DATE RECEIVED	: 12-APR-2018
		DATE OF ISSUE	: 19-APR-2018
PROJECT	: ITEM B5 (CALIBRATION SERVICE) OF WATER ANALYSIS IN YEAR NO. OF SAMPLES		: 1
	2018	CLIENT ORDER	:

General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position
<i>R.P.</i> Richard Fung 	General Manager

This is the Final Report and supersedes any preliminary report with this batch number.
Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd
Part of the **ALS Laboratory Group**
11/F, Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong
Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER : HK1825886
SUB-BATCH : 1
CLIENT : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING
PROJECT : ITEM B5 (CALIBRATION SERVICE) OF WATER ANALYSIS IN YEAR 2018



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1825886-001	S/N. 366407	Equipments	17-Apr-2018	S/N. 366407

Equipment Verification Report (TSP)

Equipment Calibrated:

Type: Laser Dust monitor
 Manufacturer: Sibata LD-3B
 Serial No. 366407
 Equipment Ref: EQ107
 Job Order HK1825886

Standard Equipment:

Standard Equipment: Higher Volume Sampler
 Location & Location ID: AUES office (calibration room)
 Equipment Ref: HVS 018
 Last Calibration Date: 27 February 2018

Equipment Verification Results:

Testing Date: 12 & 13 March 2018

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	9:50 ~ 11:57	19.6	1019.0	0.073	4126	32.6
2hr14min	12:05 ~ 14:19	19.6	1019.0	0.075	4414	32.8
2hr17min	9:50 ~ 12:07	20.9	1016.7	0.075	4723	34.4

Sensitivity Adjustment Scale Setting (Before Calibration) 565 (CPM)


Sensitivity Adjustment Scale Setting (After Calibration) 566 (CPM)

Linear Regression of Y or X

Slope (K-factor): 0.0022

Correlation Coefficient (R) 0.9993

Date of Issue 15 March 2018



Remarks:

1. **Strong** Correlation ($R > 0.8$)
2. Factor 0.0022 should be apply for TSP monitoring

*If $R < 0.5$, repair or re-verification is required for the equipment

Operator : Martin Li Signature : [Signature] Date : 15 March 2018

QC Reviewer : Ben Tam Signature : [Signature] Date : 15 March 2018

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location :	Gold King Industrial Building, Kwai Chung	Date of Calibration:	27-Feb-18
Location ID :	Calibration Room	Next Calibration Date:	27-May-18

CONDITIONS

Sea Level Pressure (hPa)	1017.3	Corrected Pressure (mm Hg)	762.975
Temperature (°C)	19.1	Temperature (K)	292

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.11965
Model->	5025A	Qstd Intercept ->	-0.02696
Calibration Date->	28-Feb-17	Expiry Date->	28-Feb-18

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.2	6.2	12.4	1.694	52	52.63	Slope = 39.8525 Intercept = -14.3322 Corr. coeff. = 0.9974
13	5.1	5.1	10.2	1.538	46	46.55	
10	3.9	3.9	7.8	1.346	40	40.48	
8	2.6	2.6	5.2	1.101	30	30.36	
5	1.7	1.7	3.4	0.893	20	20.24	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



ALS Technichem (HK) Pty Ltd



ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES

SUB-CONTRACTING REPORT

CONTACT	: MR BEN TAM	WORK ORDER	: HK1815073
CLIENT	: ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING		
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH	: 1
		DATE RECEIVED	: 5-JAN-2018
		DATE OF ISSUE	: 5-FEB-2018
PROJECT	: ----	NO. OF SAMPLES	: 1
		CLIENT ORDER	: ----

General Comments

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories

Position

Richard Fung  General Manager

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd
Part of the ALS Laboratory Group

11/F Chung Shun Knitting Centre 1-3 Wing Yip Street Kwai Chung N.T. Hong Kong
Tel. +852 2610 1044 Fax +852 2610 2021 www.alsglobal.com

WORK ORDER : HK1815073
SUB-BATCH : 1
CLIENT : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING
PROJECT : ----



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1815073-001	S/N. 2X6145	AIR	05-Jan-2018	S/N 2X6145

Equipment Verification Report (TSP)

Equipment Calibrated:

Type: Laser Dust monitor
 Manufacturer: Sibata LD-3B
 Serial No. 2X6145
 Equipment Ref: EQ105
 Job Order HK1815073

Standard Equipment:

Standard Equipment: Higher Volume Sampler
 Location & Location ID: AUES office (calibration room)
 Equipment Ref: HVS 018
 Last Calibration Date: 1 December 2017

Equipment Verification Results:

Testing Date: 5 January 2018

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	10:27 ~ 12:34	19.3	1015.3	0.011	511	4.0
2hr01min	12:38 ~ 14:39	19.3	1015.3	0.012	598	4.9
2hr08min	14:42 ~ 16:50	19.3	1015.3	0.036	2111	16.5

Sensitivity Adjustment Scale Setting (Before Calibration) 583 (CPM)

Sensitivity Adjustment Scale Setting (After Calibration) 583 (CPM)

Linear Regression of Y or X

Slope (K-factor): 0.0022


Correlation Coefficient 0.9981

Date of Issue 9 January 2018

Remarks:

1. **Strong** Correlation (R>0.8)
2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment



Operator : Martin Li Signature : [Signature] Date : 9 January 2018

QC Reviewer : Ben Tam Signature : [Signature] Date : 9 January 2018

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location :	Gold King Industrial Building, Kwai Chung	Date of Calibration: 1-Dec-17
Location ID :	Calibration Room	Next Calibration Date: 1-Mar-18

CONDITIONS

Sea Level Pressure (hPa)	1018.8	Corrected Pressure (mm Hg)	764.1
Temperature (°C)	21.2	Temperature (K)	294

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.11965
Model->	5025A	Qstd Intercept ->	-0.02696
Calibration Date->	28-Feb-17	Expiry Date->	28-Feb-18

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.3	6.3	12.6	1.703	54	54.49	Slope = 31.2239 Intercept = 0.7901 Corr. coeff. = 0.9971
13	5	5	10.0	1.518	48	48.44	
10	3.9	3.9	7.8	1.342	42	42.38	
8	2.4	2.4	4.8	1.056	32	32.29	
5	1.0	1.0	2.0	0.686	23	23.21	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope


b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure





Certificate of Calibration

校正證書

Certificate No. : C182473
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC18-0867) Date of Receipt / 收件日期 : 26 April 2018

Description / 儀器名稱 : Sound Level Meter (EQ015)
 Manufacturer / 製造商 : Rion
 Model No. / 型號 : NL-52
 Serial No. / 編號 : 00142581
 Supplied By / 委託者 : Action-United Environmental Services and Consulting
 Unit A, 20/F., Gold King Industrial Building,
 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Relative Humidity / 相對濕度 : (50 ± 25)%
 Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check


DATE OF TEST / 測試日期 : 12 May 2018


TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
 The results do not exceed manufacturer's specification.
 The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA


Tested By : 
 測試 : _____
 H T Wong
 Technical Officer

Certified By : 
 核證 : _____
 K C Lee
 Engineer

Date of Issue : 15 May 2018
 簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部復印本證書需先獲本實驗室書面批准。



輝創工程有限公司

Sun Creation Engineering Limited
Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C182473
證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
2. Self-calibration was performed before the test.
3. The results presented are the mean of 3 measurements at each calibration point.
4. Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL280	40 MHz Arbitrary Waveform Generator	C180024
CL281	Multifunction Acoustic Calibrator	PA160023

5. Test procedure : MA101N.

6. Results :

- 6.1 Sound Pressure Level

- 6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Spec. (dB)
30 - 130	L _A	A	Fast	94.00	1	94.3	± 1.1

- 6.1.2 Linearity

UUT Setting				Applied Value		UUT
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
30 - 130	L _A	A	Fast	94.00	1	94.3 (Ref.)
				104.00		104.3
				114.00		114.3

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

- 6.2 Time Weighting

UUT Setting				Applied Value		UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Spec. (dB)
30 - 130	L _A	A	Fast	94.00	1	94.3	Ref.
			Slow			94.3	± 0.3

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所蓋面批准。



Certificate of Calibration

校正證書

Certificate No. : C182473
證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

Range (dB)	UUT Setting			Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L _A	A	Fast	94.00	63 Hz	68.0	-26.2 ± 1.5
					125 Hz	78.1	-16.1 ± 1.5
					250 Hz	85.6	-8.6 ± 1.4
					500 Hz	91.0	-3.2 ± 1.4
					1 kHz	94.3	Ref.
					2 kHz	95.5	+1.2 ± 1.6
					4 kHz	95.3	+1.0 ± 1.6
					8 kHz	93.3	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.9	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

Range (dB)	UUT Setting			Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L _C	C	Fast	94.00	63 Hz	93.5	-0.8 ± 1.5
					125 Hz	94.1	-0.2 ± 1.5
					250 Hz	94.3	0.0 ± 1.4
					500 Hz	94.3	0.0 ± 1.4
					1 kHz	94.3	Ref.
					2 kHz	94.1	-0.2 ± 1.6
					4 kHz	93.5	-0.8 ± 1.6
					8 kHz	91.4	-3.0 (+2.1 ; -3.1)
					12.5 kHz	87.9	-6.2 (+3.0 ; -6.0)

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 06015

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value :

94 dB :	63 Hz - 125 Hz	: ± 0.35 dB
	250 Hz - 500 Hz	: ± 0.30 dB
	1 kHz	: ± 0.20 dB
	2 kHz - 4 kHz	: ± 0.35 dB
	8 kHz	: ± 0.45 dB
	12.5 kHz	: ± 0.70 dB
104 dB :	1 kHz	: ± 0.10 dB (Ref. 94 dB)
114 dB :	1 kHz	: ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.


Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



Certificate of Calibration 校正證書

Certificate No. : C182470
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC18-0867) Date of Receipt / 收件日期 : 26 April 2018
Description / 儀器名稱 : Acoustical Calibrator (EQ082)
Manufacturer / 製造商 : Brüel & Kjær
Model No. / 型號 : 4231
Serial No. / 編號 : 2713428
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$ Relative Humidity / 相對濕度 : $(50 \pm 25)\%$
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 12 May 2018


TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
The results do not exceed manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA


Tested By : 
測試 : H T Wong
Technical Officer

Certified By : 
核證 : K C Lee
Engineer

Date of Issue : 15 May 2018
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準，局部複印本證書需先獲本實驗所書面批准。



Certificate of Calibration

校正證書

Certificate No. : C182470
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C173864
CL281	Multifunction Acoustic Calibrator	PA160023
TST150A	Measuring Amplifier	C181288

4. Test procedure : MA100N.

5. Results :

5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.2	± 0.2
114 dB, 1 kHz	114.1		

5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	1.000 0	1 kHz ± 0.1 %	± 0.1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部復印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606

Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

DSD Contract No: DC/2013/09

Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion

Phase 1A and Sewerage Works at Ping Che Road

33rd Monthly Environmental Monitoring and Audit (EM&A) Report for June 2018

AUES

Appendix H

IMPACT MONITORING SCHEDULE

Impact Monitoring Schedule for Reporting Month – June 2018

Date		Dust Monitoring		Noise Monitoring
		1-hour TSP	24-hour TSP	
Fri	1-Jun-18		✓	
Sat	2-Jun-18			
Sun	3-Jun-18			
Mon	4-Jun-18	✓		✓
Tue	5-Jun-18			
Wed	6-Jun-18			
Thu	7-Jun-18		✓	
Fri	8-Jun-18			
Sat	9-Jun-18	✓		
Sun	10-Jun-18			
Mon	11-Jun-18			
Tue	12-Jun-18			
Wed	13-Jun-18		✓	
Thu	14-Jun-18			
Fri	15-Jun-18	✓		✓
Sat	16-Jun-18			
Sun	17-Jun-18			
Mon	18-Jun-18			
Tue	19-Jun-18		✓	
Wed	20-Jun-18	✓		✓
Thu	21-Jun-18			
Fri	22-Jun-18			
Sat	23-Jun-18			
Sun	24-Jun-18			
Mon	25-Jun-18		✓	
Tue	26-Jun-18	✓		✓
Wed	27-Jun-18			
Thu	28-Jun-18			
Fri	29-Jun-18	✓		
Sat	30-Jun-18		✓	

✓	Monitoring Day
	Sunday or Public Holiday

Monitoring Location

Air Quality	1-hour TSP	AM1 and AM2
	24-hour TSP	AM1 and AM2a
Construction Noise		NM1 and NM2

Impact Monitoring Schedule for next Reporting Period – July 2018

Date		Dust Monitoring		Noise Monitoring
		1-hour TSP	24-hour TSP	
Sun	1-Jul-18			
Mon	2-Jul-18			
Tue	3-Jul-18			
Wed	4-Jul-18			
Thu	5-Jul-18	✓		✓
Fri	6-Jul-18		✓	
Sat	7-Jul-18			
Sun	8-Jul-18			
Mon	9-Jul-18			
Tue	10-Jul-18			
Wed	11-Jul-18	✓		✓
Thu	12-Jul-18		✓	
Fri	13-Jul-18			
Sat	14-Jul-18			
Sun	15-Jul-18			
Mon	16-Jul-18			
Tue	17-Jul-18	✓		✓
Wed	18-Jul-18		✓	
Thu	19-Jul-18			
Fri	20-Jul-18			
Sat	21-Jul-18			
Sun	22-Jul-18			
Mon	23-Jul-18	✓		✓
Tue	24-Jul-18		✓	
Wed	25-Jul-18			
Thu	26-Jul-18			
Fri	27-Jul-18			
Sat	28-Jul-18	✓		
Sun	29-Jul-18			
Mon	30-Jul-18		✓	
Tue	31-Jul-18			

✓	Monitoring Day
	Sunday or Public Holiday

Monitoring Location

Air Quality	1-hour TSP	AM1 and AM2
	24-hour TSP	AM1 and AM2a
Construction Noise		NM1 and NM2

DSD Contract No: DC/2013/09

Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion

Phase 1A and Sewerage Works at Ping Che Road

33rd Monthly Environmental Monitoring and Audit (EM&A) Report for June 2018

AUES

Appendix I

24-HOUR TSP AND CONSTRUCTION NOISE MONITORING DATA

DATE	SAMPLE NUMBER	ELAPSED TIME		CHART READING		AVG TEMP (°C)	AVG AIR PRESS (hPa)	STANDARD FLOW RATE (m³/min)	AIR VOLUME (std m³)	FILTER WEIGHT (g)		24-Hr TSP (µg/m³)
		INITIAL	FINAL	MIN	MAX					INITIAL	FINAL	
		17249.32	17273.32	25	25					2.6977	2.7178	
1-Jun-18	22734	17249.32	1440.00	25	25	30.2	1009.9	0.70	1004	0.0201	20	
7-Jun-18	22740	17310.83	1440.60	20	21	27.3	1004.3	0.53	758	0.0287	38	
13-Jun-18	22739	17334.84	1440.60	20	20	27.8	1006.5	0.51	731	0.0114	16	
19-Jun-18	22861	17358.72	1449.00	20	20	29.6	1003.6	0.50	730	0.0128	18	
25-Jun-18	22880	17382.87	1440.87	20	20	28.1	1008.9	0.51	731	0.0106	14	
30-Jun-18	22913	17406.87	1420.80	20	20	28.7	1006.2	0.51	719	0.0116	16	

24-Hr TSP Monitoring Data for AM2a

DATE	SAMPLE NUMBER	ELAPSED TIME		CHART READING		AVG TEMP (°C)	AVG AIR PRESS (hPa)	STANDARD FLOW RATE (m³/min)	AIR VOLUME (std m³)	FILTER WEIGHT (g)		24-Hr TSP (µg/m³)
		INITIAL	FINAL	MIN	MAX					INITIAL	FINAL	
		13940.30	13964.30	40	41					2.7067	2.8129	
1-Jun-18	22733	13940.30	1440.00	40	41	30.2	1009.9	1.29	1858	0.1062	57	
7-Jun-18	22741	13964.30	13988.31	40	41	27.3	1004.3	1.29	1864	0.0821	44	
13-Jun-18	22738	13988.31	14012.08	40	41	27.8	1006.5	1.29	1846	0.0205	11	
19-Jun-18	22862	14012.08	14035.87	38	40	28.4	1005.9	1.23	1761	0.0755	43	
25-Jun-18	22905	14035.87	14059.88	38	40	28.5	1004.9	1.23	1776	0.0639	36	
30-Jun-18	22609	14054.88	14078.88	53	53	30.4	1004.1	1.77	2545	0.0725	28	

Noise Measurement Results (dB) of NMI



Date	Start Time	1 st Leq5min	L10	L90	2 nd Leq5min	L10	L90	3 rd Leq5min	L10	L90	4 th Leq5min	L10	L90	5 th Leq5min	L10	L90	6 th Leq5min	L10	L90	Leq30min
4-Jun-18	9:19	56.5	62.6	54.2	58.6	62.1	53.1	58.8	64.2	55.3	61.3	65.9	56.7	61.2	65.1	53.8	59.2	66.1	51.3	60
15-Jun-18	11:13	54.9	61.8	51.2	55.6	62.4	52.3	53.6	58.6	50.1	52.3	59.2	50.3	53.4	57.1	51.7	55.8	59.9	51.4	54
20-Jun-18	11:00	61.2	59.5	52.4	59.4	65.1	55.8	62	64	57.2	58.5	60.2	54.4	61.1	65.6	56	56.8	58.8	52.7	60
26-Jun-18	13:00	60.8	64.5	55.5	55.3	56.5	53	55.7	57	54	57.1	59.5	54	60.5	66	54	63.4	67	54.5	60

Noise Measurement Results (dB) of NM2



Date	Start Time	1 st Leq5min	L10	L90	2 nd Leq5min	L10	L90	3 rd Leq5min	L10	L90	4 th Leq5min	L10	L90	5 th Leq5min	L10	L90	6 th Leq5min	L10	L90	Leq30min
4-Jun-18	10:33	54.5	59.3	52.1	56.4	62.3	54.2	58.6	61.1	54.3	56.3	59.3	52.9	61.3	65.4	57.3	59.3	64.2	55.9	58
15-Jun-18	10:06	52.8	59.7	49.6	57.4	61.8	55.2	59.2	62.5	54.6	56.3	60.2	51.2	55.4	61.4	52.9	48.9	54.4	47.6	56
20-Jun-18	11:35	60.8	65.1	54.3	67.1	68.8	60.2	62.4	66.2	59.9	55.8	56.9	53.3	57.7	58.2	54.1	60.2	63.1	56.3	62
26-Jun-18	13:40	59.1	62.5	57.5	59.1	61.0	57.5	59.3	60.5	58.0	59.8	60.5	59.0	59.9	60.0	59.0	60.6	61.5	59.0	60

Appendix J
GRAPHICAL PLOTS



Air Quality – 24-Hour TSP



Air Quality – 1-Hour TSP



Construction Noise



Appendix K

METEOROLOGICAL DATA DURING THE REPORTING MONTH (TA KWU LING STATION)

Date		Weather	Total Rainfall (mm)	Ta Kwu Ling Station			
				Mean Air Temp. (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction
1-Jun-18	Fri	Fine and very hot. Light to moderate southwesterly winds.	0	31	8.2	70	E/SE
2-Jun-18	Sat	Fine and very hot. Light to moderate southwesterly winds.	Trace	30	7.9	69	E
3-Jun-18	Sun	Mainly cloudy with a few showers and thunderstorms.	Trace	30.2	10.5	66	E
4-Jun-18	Mon	Mainly cloudy with a few showers and thunderstorms.	12.4	30	10.8	72.2	E/NE
5-Jun-18	Tue	Cloudy with squally showers and thunderstorms.	28.2	28.5	9.3	83	E/NE
6-Jun-18	Wed	occasionally strong offshore and on high ground	58.3	27.1	7	92.5	E/NE
7-Jun-18	Thu	Mainly cloudy with a few squally showers and thunderstorms	47.4	27.5	8	85	E/NE
8-Jun-18	Fri	Mainly cloudy with a few squally showers and thunderstorms	70.2	27.2	10.1	86.2	E/SE
9-Jun-18	Sat	Mainly fine. Very hot and dry in the afternoon. Light winds.	4.8	28.4	8.2	73	N/NW
10-Jun-18	Sun	Mainly fine. Very hot and dry in the afternoon. Light winds.	0	29.6	7.3	68.5	N/NW
11-Jun-18	Mon	Mainly fine. Very hot and dry in the afternoon. Light winds.	0	29.3	6	66.2	N/NW
12-Jun-18	Tue	Mainly cloudy with showers and a few thunderstorms.	39.6	27.6	8.3	81.5	E/NE
13-Jun-18	Wed	Cloudy. Heavy showers at first.	109.3	27	7	85.7	E/NE
14-Jun-18	Thu	Mainly cloudy with sunny intervals.	1.3	26.7	5.6	82	N/NW
15-Jun-18	Fri	Mainly cloudy with isolated showers. Sunny periods	0.2	26.8	6.5	77	N/NW
16-Jun-18	Sat	Mainly cloudy with sunny intervals.	0	28.5	7.8	75	N/NW
17-Jun-18	Sun	Mainly cloudy with isolated showers. Sunny periods	Trace	28.7	8.1	72	S/SW
18-Jun-18	Mon	Mainly cloudy with sunny intervals.	Trace	29.2	8	73.7	S/SW
19-Jun-18	Tue	Hot with sunny periods.	Trace	29.5	8.2	79.2	S/SW
20-Jun-18	Wed	Hot with sunny periods.	Trace	29.5	6.5	82	SW
21-Jun-18	Thu	Mainly cloudy with a few showers.	2.6	29.6	6.5	80	S/SW
22-Jun-18	Fri	Mainly cloudy with a few showers.	32.9	27.8	7.5	85	S/SE
23-Jun-18	Sat	Mainly cloudy with a few showers.	25.6	28.4	7.5	84	S/SE
24-Jun-18	Sun	Hot with sunny periods.	18.1	28.8	7.6	81.5	E/SE
25-Jun-18	Mon	Mainly cloudy with occasional showers	6.2	28	10	85.5	E/SE
26-Jun-18	Tue	Sunny periods. It will be hot.	1.7	28.3	6	84	E/SE
27-Jun-18	Wed	Mainly cloudy with a few showers	Trace	28.1	9.7	81.5	E/NE
28-Jun-18	Thu	Mainly fine. Very hot	0	28.6	6.1	74.5	SW
29-Jun-18	Fri	Mainly fine apart from isolated showers	Trace	29.5	7	75.7	W/SW
30-Jun-18	Sat	Mainly fine. Very hot with isolated showers	Trace	29.7	6.8	74.5	W/SW

Appendix L

MONTHLY SUMMARY WASTE FLOW TABLE

Monthly Summary Waste Flow Table

Department: Drainage Services Department Contract No.: DC/2013/09
 Contract Title: Advance Works for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A and Sewerage Works at Ping Che Road
 Commencement Date: 21-Jul-15 Estimated completion Date: 19-Aug-16 Estimated Contract Sum: 1.56M

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated (in '000m ³)	Hard Rock and Large Broken Concrete (in '000m ³)	Reused in the Contract (in '000m ³)	Reused in other Projects (in '000m ³)	Disposed as Public Fill (in '000m ³)	Imported Fill (in '000m ³)	Metals (in '000 kg)	Paper/ cardboard packaging (in '000kg)	Plastics (see Note 3) (in '000kg)	Chemical Waste (in '000kg)	Others, e.g. general refuse (in '000m ³)
Jan 15	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Feb 15	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Mar 15	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Apr 15	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
May 15	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
June 15	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Sub-total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
July 15	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Aug 15	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Sep 15	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.011
Oct 15	0.035	0.028	0.000	0.000	0.007	0.000	43.790	0.000	0.000	0.000	0.014
Nov 15	1.119	0.263	0.001	0.000	0.855	0.273	44.170	0.000	0.000	0.000	0.000
Dec 15	1.300	0.744	0.001	0.000	0.555	6.123	25.550	0.000	0.000	0.000	0.026
Total	2.454	1.035	0.002	0.000	1.417	6.396	113.510	0.000	0.000	0.000	0.051

Notes: (1) The waste flow table should cover the whole construction period of the Contract.

(2) The original estimates of the C&D materials should be the estimates at contract commencement and should not be altered during construction.

(3) Inert C&D materials that are specified in the Contract to be imported for use at the Site shall be separately indicated.

(4) The yearly estimates of the C&D materials should be updated as appropriate taking into account the latest works programme etc.

(5) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(6) Broken concrete for recycling into aggregates.

Monthly Summary Waste Flow Table

Department: Drainage Services Department Contract No.: DC/2013/09
 Contract Title: Advance Works for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A and Sewerage Works at Ping Che Road
 Commencement Date: 21-Jul-2015 Estimated completion Date: 19-Aug-2017 Estimated Contract Sum: 1.56M

Month	Actual Quantities of Inert C&D Materials Generated Monthly							Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated (in '000m ³)	Hard Rock and Large Broken Concrete (in '000m ³)	Reused in the Contract (in '000m ³)	Reused in other Projects (in '000m ³)	Disposed as Public Fill (in '000m ³)	Imported Fill (in '000m ³)	Metals (in '000 kg)	Paper/cardboard packaging (in '000kg)	Plastics (see Note 3) (in '000kg)	Chemical Waste (in '000kg)	Others, e.g. general refuse (in '000m ³)	
Jan-16	0.335	0.111	0.060	0.000	0.164	0.000	0.000	0.000	0.000	0.000		
Feb-16	2.377	0.089	0.050	2.228	0.010	0.000	0.000	0.000	0.000	0.008		
Mar-16	0.141	0.015	0.050	0.000	0.076	0.000	0.000	0.000	0.000	0.007		
Apr-16	0.160	0.010	0.050	0.000	0.100	0.000	0.000	0.000	0.000	0.023		
May-16	0.334	0.000	0.010	0.000	0.324	0.000	0.000	0.000	0.000	0.026		
Jun-16	2.517	0.024	0.300	0.000	2.193	0.000	0.000	0.000	0.000	0.013		
Sub-total	5.863	0.249	0.520	2.228	2.866	0.000	0.000	0.000	0.000	0.076		
Jul-16	3.284	0.000	0.150	0.000	3.134	0.000	0.000	0.000	0.000	0.002		
Aug-16	0.396	0.005	0.100	0.000	0.291	0.000	4.720	0.000	0.000	0.012		
Sep-16	0.529	0.000	0.100	0.000	0.429	0.000	0.000	0.000	0.000	0.008		
Oct-16	1.151	0.000	0.300	0.000	0.851	0.000	0.000	0.000	0.000	0.013		
Nov-16	0.266	0.000	0.100	0.000	0.166	0.000	14.700	0.000	0.000	0.028		
Dec-16	0.520	0.022	0.100	0.000	0.398	0.000	0.000	0.000	0.000	0.019		
Total	12.008	0.275	1.370	2.228	8.135	0.000	19.420	0.000	0.000	0.158		

- Notes:
- (1) The waste flow table should cover the whole construction period of the Contract.
 - (2) The original estimates of the C&D materials should be the estimates at contract commencement and should not be altered during construction.
 - (3) Inert C&D materials that are specified in the Contract to be imported for use at the Site shall be separately indicated.
 - (4) The yearly estimates of the C&D materials should be updated as appropriate taking into account the latest works programme etc.
 - (5) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

Monthly Summary Waste Flow Table

Department: Drainage Services Department Contract No.: DC/2013/09
 Contract Title: Advance Works for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A and Sewerage Works at Ping Che Road
 Commencement Date: 21-Jul-2015 Estimated completion Date: 19-Aug-2017 Estimated Contract Sum: 1.56M

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated (in '000m ³)	Hard Rock and Large Broken Concrete (in '000m ³)	Reused in the Contract (in '000m ³)	Reused in other Projects (in '000m ³)	Disposed as Public Fill (in '000m ³)	Imported Fill (in '000m ³)	Metals (in '000 kg)	Paper/ cardboard packaging (in '000kg)	Plastics (see Note 3) (in '000kg)	Chemical Waste (in '000kg)	Others, e.g. general refuse (in '000m ³)
Jan-17	0.304	0.089	0.100	0.000	0.115	0.000	0.000	0.000	0.000	0.023	
Feb-17	0.660	0.000	0.400	0.000	0.260	0.000	1.830	0.000	0.000	0.051	
Mar-17	0.326	0.076	0.200	0.000	0.050	0.000	1.190	0.015	0.000	0.029	
Apr-17	1.100	0.000	0.200	0.000	0.900	0.000	0.620	0.000	0.000	0.029	
May-17	0.600	0.000	0.100	0.000	0.500	0.000	0.000	0.000	0.000	0.019	
Jun-17	0.600	0.000	0.200	0.000	0.400	0.000	0.000	0.000	0.000	0.031	
Sub-total	3.590	0.165	1.200	0.000	2.225	0.000	3.640	0.015	0.000	0.182	
Jul-17	0.344	0.000	0.100	0.000	0.244	0.000	0.000	0.000	0.000	0.041	
Aug-17	0.461	0.011	0.400	0.000	0.050	0.000	0.000	0.000	0.000	0.067	
Sep-17	0.602	0.016	0.000	0.000	0.586	0.000	0.000	0.000	0.000	0.082	
Oct-17	0.515	0.106	0.100	0.000	0.309	0.000	5.060	0.000	0.000	0.063	
Nov-17	0.331	0.062	0.000	0.000	0.268	0.000	0.000	0.000	0.000	0.126	
Dec-17	0.234	0.068	0.000	0.000	0.166	0.000	0.370	0.059	0.001	0.100	
Total	6.077	0.428	1.800	0.000	3.848	0.000	9.070	0.074	0.001	0.662	

Notes: (1) The waste flow table should cover the whole construction period of the Contract.

(2) The original estimates of the C&D materials should be the estimates at contract commencement and should not be altered during construction.

(3) Inert C&D materials that are specified in the Contract to be imported for use at the Site shall be separately indicated.

(4) The yearly estimates of the C&D materials should be updated as appropriate taking into account the latest works programme etc.

(5) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

Monthly Summary Waste Flow Table

Department: Drainage Services Department Contract No.: DC/2013/09
 Contract Title: Advance Works for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A and Sewerage Works at Ping Che Road
 Commencement Date: 2015/7/21 Estimated completion Date: 2018/3/9 Estimated Contract Sum: 1.56M

Month-Year	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated (in '000m ³)	Hard Rock and Large Broken Concrete (in '000m ³)	Reused in the Contract (in '000m ³)	Reused in other Projects (in '000m ³)	Disposed as Public Fill (in '000m ³)	Imported Fill (in '000m ³)	Metals (in '000 kg)	Paper/ cardboard packaging (in '000kg)	Plastics (see Note 3) (in '000kg)	Chemical Waste (in '000kg)	Others, e.g. general refuse (in '000m ³)
Jan-2018	0.072	0.049	0.000	0.000	0.023	0.000	0.000	0.000	0.000	0.046	
Feb-2018	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.022	
Mar-2018	0.190	0.006	0.000	0.000	0.184	0.000	0.000	0.000	0.000	0.030	
Apr-2018	0.991	0.328	0.100	0.000	0.563	0.000	0.000	0.000	0.000	0.041	
May-2018	0.293	0.116	0.000	0.000	0.177	0.000	0.000	0.000	0.000	0.024	
June-2018	0.270	0.000	0.100	0.000	0.170	0.000	0.000	0.000	0.000	0.073	
Sub-total	1.816	0.499	0.200	0.000	1.117	0.000	0.000	0.000	0.000	0.236	
July-2018	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	
Aug-2018	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	
Sep-2018	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	
Oct-2018	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	
Nov-2018	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	
Dec-2018	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	
Total	1.816	0.499	0.200	0.000	1.117	0.000	0.000	0.000	0.000	0.236	

*March 2018 date have been revised

Notes: (1) The waste flow table should cover the whole construction period of the Contract.

(2) The original estimates of the C&D materials should be the estimates at contract commencement and should not be altered during construction.

(3) Inert C&D materials that are specified in the Contract to be imported for use at the Site shall be separately indicated.

(4) The yearly estimates of the C&D materials should be updated as appropriate taking into account the latest works programme etc.

(5) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

Appendix M

IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
<p>Air Quality Impact</p> <p>S2.4.1.3</p> <p>Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices:</p> <ul style="list-style-type: none"> Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty material remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones; The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcore; When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period. The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; 	<p>To minimize the dust impact</p>	<p>Contractor</p>	<p>Work Sites</p>	<p>Construction phase of Advance Works and Main Works of Phase 1A</p>	<p>Air Pollution Control Ordinance (APCO) and Air Pollution Control (Construction Dust) Regulation</p>	

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
<p>Air Quality Impact</p> <ul style="list-style-type: none"> • Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; • Any skip hoist for material transport should be totally enclosed by impervious sheeting; • Every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides; • Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; • Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and • Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabilizer within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies. 						

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Noise Impact						
S3.4.1.1	Use of movable barrier, enclosure, acoustic mat and quiet plant. Use of wooden frames barrier with a small-cantilevered upper portion of superficial density not less than 14kg/m ² on a skid footing with 25mm thick internal sound absorptive lining.	To minimize construction noise impact arising from the Project at the affected noise sensitive receivers (NSRs)	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, Noise Control Ordinance (NCO)
S3.4.1.2	Good Site Practice: <ul style="list-style-type: none"> Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. Mobile plant, if any, should be sited as far away from NSRs as possible. Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction period of Advance Works and Main Works of Phase 1A	EIAO-TM, NCO

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Ecological Impact						
S4.2.1.1	Solid dull green noise/visual barriers of at least 2m high shall be erected and maintained between active works area and all areas of ecological importance.	Minimize noise and human disturbances during construction phase.	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM
S4.2.1.2	Avoid unnecessary lighting.	Minimize mortality impacts on birds.	Design Contractor/ Plant Operator	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM
S4.2.1.3	Good construction site practice to minimise dust generation should be followed on all construction sites. Measures to avoid, minimise and mitigate impacts on air quality are detailed in this schedule	Minimize dust generation from construction sites.	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM
S4.2.1.4	The following measures to avoid, minimise and mitigate impact on water quality during construction phase shall be implemented <ul style="list-style-type: none"> • Temporary sewerage and drainage to be designed and installed to collect wastewater and prevent it from entering water bodies; • Proper locations well away from nearby water bodies should be used for temporary storage of materials (i.e. equipment, filling materials, chemicals and fuel) and temporary stockpiles of construction debris and spoil, and these should be identified before commencement of works; • To prevent muddy water entering nearby water bodies, work sites close to nearby water bodies should be isolated, using such items as sandbags or silt curtains with lead edge at bottom and properly supported props. Other protective measures should also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the work sites; • Construction debris and spoil should be covered and/or properly disposed of as soon as possible to avoid these being washed into nearby water bodies; • Proper locations for discharge outlets of temporary wastewater treatment facilities well away from sensitive receivers should be identified; 	Avoid, minimise impact and mitigate impact on water quality	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
	<p>Ecological Impact</p> <ul style="list-style-type: none"> • Adequate lateral support should be erected where necessary in order to prevent soil/mud from slipping into water bodies; • Site boundaries should be clearly marked and any works beyond the boundary strictly prohibited; • Regular water monitoring and site audit should be carried out at adequate points along any watercourses where construction works are underway upstream within their catchments and also on the Ng Tung, Sheung Yue and Shek Sheung Rivers. If the monitoring and audit results show that pollution occurs, adequate measures including temporarily cessation of works should be considered; • Excavation profiles should be properly designed and executed with attention to the relevant requirements for environment, health and safety; • Where soil to be excavated is situated beneath the groundwater table, it may be necessary to lower the groundwater table by installing well points or similar means; • Stockpiling sites should be lined with impermeable sheeting and bunded. Stockpiles should be properly covered by impermeable sheeting to reduce dust emission during dry season or contaminated run-off during rainy season. Watering should be avoided on stockpiles of contaminated soil to minimize contaminated runoff and construction materials should be properly covered and located away from nearby water bodies; and • Supply of suitable clean backfill material after excavation, if required. • Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated run-off, and truck bodies and tailgates should be sealed to prevent discharge during transport or during wet season; • Speed control for the trucks carrying contaminated materials should be enforced; • Vehicle wheel washing facilities at construction sites' exit points should be established and used, where necessary; and • Other measures as detailed in this schedule. 					

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Water Quality Impact						
S5.2.2.1	Construction Site Runoff Practices and measures provided in the Practice Note for Professional Persons on Construction Site Drainage, (PROPECC PN1/94) should be followed where applicable.	Control construction runoff	Contractors	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, WPCO, EIAO
S5.2.2.2	Sewage from Workforce	Handling of site sewage	Contractors	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, WPCO, EIAO
S5.2.2.3	<ul style="list-style-type: none"> Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures 					

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Waste Management						
S6.2.2.1	<p>Good Site Practices and Waste Reduction Measures:</p> <ul style="list-style-type: none"> Nomination of an approved person, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; Training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; Provision of sufficient waste disposal points and regular collection for disposal; Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; An Environmental Management Plan (EMP) should be prepared by the contractor and submitted to the Engineer for approval. 	Minimize waste generation during construction	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal Ordinance (WDO)
S6.2.3.1	<p>Waste Reduction Measures:</p> <ul style="list-style-type: none"> Segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal; Proper storage and site practices to minimize the potential for damage and contamination of construction materials; Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and Provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. 	Reduce waste generation	Contractor	Work Sites	Prior to the commencement of construction of Advance Works and Main Works of Phase 1A	WDO
S6.2.4.1 - S6.2.4.2	<p>Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include:</p> <ul style="list-style-type: none"> Waste, such as soil, should be handled and stored well to ensure secure 	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	WDO

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Waste Management						
S6.2.5.2	<p>containment, thus minimizing the potential of pollution;</p> <ul style="list-style-type: none"> Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and Different locations should be designated to stockpile each material to enhance reuse. Remove waste in timely manner; Employ the trucks with cover or enclosed containers for waste transportation; Obtain relevant waste disposal permits from the appropriate authorities; and Disposal of waste should be done at licensed waste disposal facilities. <p>C&D Materials from Site Formation</p> <ul style="list-style-type: none"> Maintain temporary stockpiles and reuse excavated fill material for backfilling; Carry out on-site sorting; Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; Adopt “selective demolition” technique to demolish the existing structure and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; and Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified. 	Minimize waste impacts from excavated and C&D materials	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005
S6.2.5.3	<p>C&D Material from Buildings Demolition and New Building Construction</p> <ul style="list-style-type: none"> The Contractor should recycle as much as possible of the C&DM on-site. Public fill and C&DM waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. For example, concrete and masonry can be crushed and used as fill, and steel reinforcing bar can be used by scrap steel mills. Different areas of the work sites should be designated for such segregation and storage. The use of wooden hoardings shall not be allowed. An alternative material, such as metal, aluminium or alloy etc, could be used. Government has developed a charging policy for the disposal of waste to landfill at present. It will provide additional incentive to reduce the volume of generated waste and ensure proper segregation to allow 	Minimize waste impacts from building demolition and new building construction	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Waste Management						
	<p>reuse of the inert material on site when implemented.</p> <ul style="list-style-type: none"> In order to minimize the impacts of the demolition works, the generated wastes must be cleared as quickly as possible after demolition. Therefore, the demolition and clearance works should be undertaken simultaneously. To facilitate proper segregation of inert and non-inert C&D material arising from demolition works, selective demolition method should be adopted. 					
S6.2.5.4	<p>Chemical Waste</p> <ul style="list-style-type: none"> If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation 	Control the chemical waste and ensure proper handling and disposal	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal (Chemical General) Regulation, Code of Practice on the Labelling and Storage of Chemical Waste
S6.2.5.5	<p>General Refuse</p> <ul style="list-style-type: none"> General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling. Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean. A reputable waste collector should be employed to remove general refuse on a daily basis. 	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal (Chemical General) Regulation, Code of Practice on the Labelling and Storage of Chemical Waste

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Landscape and Visual						
S7.3.1.1	<p>Good Site Practices</p> <ul style="list-style-type: none"> For areas unavoidably disturbed by the Project on a short term basis e.g. works areas, the general principle to try and restore these to their former state to suit future land use, should be adhered to. With regard to topsoil, where identified, it should be stripped, treated appropriately, and where suitable and practical stored for re-use in the construction of the soft landscape works such as roadside amenity strips, and open space sites. 	Minimize the impact to the landscape and visual	Contractor	Work Sites	Prior to construction and construction phase	
S7.3.2.1	<p>MM4 - Tree Protection & Preservation</p> <ul style="list-style-type: none"> Existing trees to be retained within the Project Site should be carefully protected during construction. In particular Old and Valuable Trees (OVTs) will be preserved according to ETWB TC (Works) No. 29/2004. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in Contractor's works areas. A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained. 	Protect and Preserve Trees	Designer / Contractor	Work Sites	Prior to construction and construction phase	ETWB TCW No. 10/2013, 29/2004 and 3/2006
S7.3.2.1	<p>MM5 - Tree Transplantation</p> <ul style="list-style-type: none"> Trees unavoidably affected by the Project works should be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery as far as possible. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, where applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. A detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBTC 2/2004 and 3/2006 and final 	Transplant Trees where suitable for transplantation	Designer / Contractor	Work Sites where possible. Otherwise consider offsite locations	Prior to construction, construction phase and operation phase	WB TCW No. 10/2013, 3/2006 and 2/2004

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Landscaping and Visual						
S7.3.2.1	<p>locations of transplanted trees should be agreed prior to commencement of the work.</p> <p>MM17 - Light Control</p> <ul style="list-style-type: none"> Construction day and night time lighting should be controlled to minimize glare impact to adjacent VSRs during the Construction phase. Street and night time lighting shall also be controlled to minimize glare impact to adjacent VSRs during the operation phase. 	To minimize glare impact to adjacent VSRs.	Designer / Contractor	Work Sites and/or Plant	Construction phase and operation phase	

APPENDIX B

MONTHLY EM&A REPORT FOR CONTRACT NO. DE/2014/01


Jardine Engineering Corporation Ltd.

**Contract No. DE/2014/01
Provision of Electrical and Mechanical Facilities
for Shek Wu Hui Sewage Treatment Works –
Further Expansion Phase 1A –
Advance Works and Ng Chow South Road
Sewage Pumping Station**

**Monthly Environmental
Monitoring and Audit Report
June 2018**

(Version 1.0)

Certified By


(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Tel: (852) 2151 2083 Fax: (852) 3107 1388

Email: info@cinotech.com.hk

TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY	1
Introduction	1
Environmental Monitoring Works	1
Environmental Licenses and Permits	3
Environmental Mitigation Implementation Schedule	3
Key Information in the Reporting Month	3
Site Inspection Conducted by Government Department.....	3
Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons...	3
Future Key Issues	4
1. INTRODUCTION	5
Background	5
Project Organizations	5
Summary of EM&A Requirements.....	6
2. AIR QUALITY	7
Monitoring Requirements	7
Monitoring Locations.....	7
Monitoring Equipment.....	7
Monitoring Parameters, Frequency and Duration	7
Monitoring Methodology and QA/QC Procedure	7
Results and Observations	7
3. NOISE.....	9
Monitoring Requirements	9
Monitoring Locations.....	9
Monitoring Equipment.....	9
Monitoring Parameters, Frequency and Duration	9
Monitoring Methodology and QA/QC Procedures	9
Results and Observations	9
4. ENVIRONMENTAL AUDIT	11
Site Audits.....	11
Implementation Status of Environmental Mitigation Measures	11
Review of Environmental Monitoring Procedures	11
Status of Environmental Licensing and Permitting	11
Status of Waste Management.....	12
Implementation Status of Event Action Plans	12
Site Inspection Conducted by Government Department.....	13
Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons.	13
5. FUTURE KEY ISSUES	14
Key Issues for the Coming Month	14
Monitoring Schedule for the Next Month.....	14
Construction Program for the Next Month	14
6. CONCLUSIONS AND RECOMMENDATIONS	15
Conclusions.....	15
Recommendations for Future Reporting Months:	15

LIST OF TABLES

Table I	Summary Table for Non-compliance (Exceedances) Recorded in the Reporting Month
Table II	Summary Table for Key Information in the Reporting Month
Table III	Future Key Issue for the next Reporting Month
Table 1.1	Key Project Contacts
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Impact Dust Monitoring Parameters, Frequency and Duration
Table 3.1	Locations for Noise Monitoring Stations
Table 3.2	Noise Monitoring Parameters, Frequency and Duration
Table 4.1	Observations of Site Audit
Table 4.2	Summary of Environmental Licensing and Permit Status
Table 4.3	Quantities of Waste Generated from the Reporting Month
Table 5.1	Future Key Issue for the next Reporting Month

LIST OF FIGURES

Figure 1	General Location Plan of the Project
Figure 2	Locations of Air Quality Stations
Figure 3	Locations of Noise Monitoring Stations
Figure 4	Project Organization Chart

LIST OF APPENDICES

A	Action and Limit Levels for Air Quality and Noise
B	Summary of Exceedance
C	Site Audit Summary
D	Summary of Amount of Waste Generated
E	Event Action Plans
F	Environmental Mitigation Implementation Schedule (EMIS)
G	Complaint Log
H	Construction Programme

ABBREVIATION AND ACRONYM

AL Levels	Action and Limit Levels
DSD	Drainage Services Department
E / ER	Engineer/Engineer's Representative
EIA	Environmental Impact Assessment
EM&A	Environmental Monitoring and Audit
EMIS	Environmental Mitigation Implementation Schedule
EP	Environmental Permit
EPD	Environmental Protection Department
ET	Environmental Team
HVS	High Volume Sampler
IEC	Independent Environmental Checker
RE	Resident Engineer
RH	Relative Humidity
QA/QC	Quality Assurance / Quality Control
SLM	Sound Level Meter
WMP	Waste Management Plan
SCISTW	Shek Wu Hui Sewage Treatment Works

EXECUTIVE SUMMARY

Introduction

1. This is the 9th Monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for DSD Contract No. DE/2014/01 “Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station” (The Project) which documents the key information of EM&A and environmental monitoring works undertaken by other Contract at the Shek Wu Hui Sewage Treatment Works under Phase 1A with Environmental Permit (Permit No. FEP-02/474/2013).
2. The site activities undertaken in the reporting month included:
 - Installation of Building Services at G/F, MBR Facilities Building.
 - Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building.
 - Mechanical Installation of MBR Pre-treatment Screen Facilities.
 - Mechanical Installation in Bioreactor No.1 (BR1).
 - Mechanical Installation of Diffusers and associated equipment in Bioreactor No.1 (BR1).
 - Electrical Installation in 11kV HV Switchroom.
 - Electrical Installation in 3.3kV HV Switchroom and Transformer Room No.2 at 1/F, MBR Facilities Building

Environmental Monitoring Works

3. The environmental monitoring works of the Project were conducted by the ET of Contract DC/2013/09 at the SWHSTW under Phase 1A with same Environmental Permit in accordance with the Updated EM&A Manual for Contract DE/2014/01 which has been submitted and verified by IEC. The current impact monitoring methodology conducted by DC/2013/09 under the requirements of the Updated EM&A Manual for Shek Wu Hui Sewage Treatment Works, are also applicable for the installation works of DE/2014/01 since the two Contracts have shared the same site areas and will execute their works under the same EP.
4. Site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.

5. Summary of the non-compliance of the reporting month is tabulated in **Table I**.

Table I Summary Table for Non-compliance (Exceedances) Recorded in the Reporting Month

Monitored By	Monitoring Station	Parameter	No. of Exceedance		No. of Exceedance Due to the Project		Action Taken
			Action Level	Limit Level	Action Level	Limit Level	
DC/2013/09	AM1	1-hr TSP	0	0	0	0	N/A
		24-hr TSP	0	0	0	0	N/A
	AM2	1-hr TSP	0	0	0	0	N/A
	AM2a	24-hr TSP	0	0	0	0	N/A
	NM1	Noise	0	0	0	0	N/A
	NM2		0	0	0	0	N/A

1-hour TSP Monitoring

6. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hour TSP Monitoring

7. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise

8. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Environmental Licenses and Permits

9. Licenses/Permits granted to Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A include the Environmental Permit (EP no. FEP-02/474/2013); Registered as a Chemical Waste Producer and Billing account for Disposal of Construction Waste for the Project.

Environmental Mitigation Implementation Schedule

10. According to the Updated EM&A Manual, air quality, noise and waste management would be the key environmental issues and mitigation measures shall be implemented during the construction phase. Details of the implementation of mitigation measures are provided in the **Appendix F**.

Key Information in the Reporting Month

11. Summary of key information in the reporting month is tabulated in **Table II**

Table II Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0	---	N/A	N/A	---
Reporting Changes	---	---	---	---	---
Notifications of any summons & prosecutions received	0	---	N/A	N/A	---

Site Inspection Conducted by Government Department

12. No site inspection for Contract DE/2014/01 was conducted by Government Department in the reporting month.

Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons

13. No environmental complaint, prosecution, reporting changes and notification of summons were received or reported for the Project in the reporting month.
14. There were no environmental complaint and prosecution received since the commencement

of the Project. The Complaint Log is presented in **Appendix G**.

15. No notification of summons and prosecution was received by the Contractor in the reporting month.

Future Key Issues

16. Key issues to be considered in the coming month for the Contract include:

Table III Future Key Issue for the next Reporting Month

Major Construction Works	Potential Pollution Issues	Mitigation Measures
<ul style="list-style-type: none"> • Electrical Installation in LV Switchroom and 11kV HV Switchroom at G/F, MBR Facilities Building. • Electrical Installation in 3.3kV HV Switch room and Transformer Room No.2 at 1/F, MBR Facilities Building. • Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building. • Mechanical Installation of MBR Pre-treatment Screen Facilities. • Mechanical Installation of Bioreactor No.1 (BR1). • Mechanical Installation of Diffusers and associated equipment within Bioreactor No.1 (BR1). 	<ul style="list-style-type: none"> • Storage of chemicals containers. • Waste accumulation. • Silt and dust getting into the public area by the leaving site vehicles at the site exits without adequate wheel washing facilities. 	<ul style="list-style-type: none"> • Drip tray should be provided to chemical containers. • Waste should be disposed properly and avoid accumulation. • Accumulated materials to be recycled on-site. • Wheel washing should be provided to vehicles before leaving the site area.

1. INTRODUCTION

Background

- 1.1 The Project ‘Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station’ under Contract No: DE/2014/01 mainly comprises the Design, manufacture, supply, delivery, installation, inspection, testing and commissioning of E&M installations for the Advance Works in the SWHSTW. The general location plan of the Project is shown in **Figure 1**.
- 1.2 The Project is under North East New Territories New Development Areas and is part of the designated project with Register No. : AEIAR-175/2013. The current works under the Project and other Contracts at SWHSTW are covered by the Environmental Permit (Permit No. FEP-02/474/2013), which was issued on 15th February 2018 by the Environmental Protection Department (hereinafter called EPD) to the Drainage Services Department (hereinafter called the DSD) as the Permit Holder.
- 1.3 The environmental monitoring works on air quality and noise were covered by the ET of Contract DC/2013/09 for the Project.
- 1.4 The Jardine Engineering Corporation, Limited was commissioned by the DSD to undertake the construction of the Contract No. DE/2014/01 “Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station”.
- 1.5 The site activities undertaken in the reporting month included:
- Installation of Building Services at G/F, MBR Facilities Building.
 - Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building.
 - Mechanical Installation of MBR Pre-treatment Screen Facilities.
 - Mechanical Installation of Bioreactor No.1 (BR1).
 - Mechanical Installation of Diffusers and associated equipment in Bioreactor No.1 (BR1).
 - Electrical Installation in 3.3kV HV Switchroom and Transformer Room No.2 at 1/F, MBR Facilities Building.
 - Electrical Installation in 11kV HV Switchroom.
- 1.6 Cinotech Consultants Limited was commissioned and appointed by The Jardine Engineering Corporation Limited as the Environmental Team (ET) of Contract No. DE/2014/01 under Condition 2.1 of the FEP. The Environmental Monitoring and Audit (EM&A) works were conducted and reported during the reporting month according to the Updated EM&A Manual of this designated project.
- 1.7 This is the 9th monthly EM&A report summarizing the EM&A works conducted for the Project in June 2018.

Project Organizations

- 1.8 The contacts of the Project are shown in **Table 1.1** and the Project Organization Chart is shown in **Figure 4**.

Table 1.1 Key Project Contacts

Party	Role	Name	Position	Phone No.
Drainage Service Department	Resident Site Engineer	Mr. Fong Mo	Resident Engineer	2594 7329
Cinotech	Environmental Team	Dr. Priscilla Choy	ET Leader	2151 2089
ANewR	Independent Environmental Checker	Mr. Adi Lee	Independent Environmental Checker	2618 2836
The Jardine Engineering Corporation, Limited	Contractor	Mr. Kim Hung Lau	Project Manager	2947 1125
		Mr. George Ng	Environmental Officer	2947 1125

Summary of EM&A Requirements

- 1.9 The EM&A programme requires construction phase monitoring for air quality and construction noise, landscape and visual and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental mitigation measures, as recommended in the project EIA study final report; and
 - Environmental requirements in contract documents.
- 1.10 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in **Section 4** of this report.
- 1.11 This report presents the monitoring results, observations, locations, equipment, period, for required monitoring parameter namely air quality, noise and audit works conducted for the Project during this reporting month. For the methodology and QA/QC procedures of the monitoring parameters, please refer to the respective monthly reports for the other contract at SWHSTW.

2. AIR QUALITY

Monitoring Requirements

- 2.1 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

- 2.2 Three designated monitoring stations, AM1, AM2 and AM2a were selected for impact dust monitoring for the Project. **Table 2.1** describes the air quality monitoring locations and **Figure 2** indicated their positions in relation to the site boundary.

Table 2.1 Locations for Air Quality Monitoring

Monitoring Station	Monitored by	Location of Measurement
AM1	DC/2013/09	No. 31 Wai Loi Tsuen
AM2		Fu Tei Au
AM2a		RE's Site Office

Monitoring Equipment

- 2.3 The details of the monitoring equipment and copies of the calibration certificates used during the reporting month could be referred to the monthly EM&A reports of Contract DC/2013/09.

Monitoring Parameters, Frequency and Duration

- 2.4 **Table 2.2** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting period could refer to the respective monthly reports.

Table 2.2 Impact Dust Monitoring Parameters, Frequency and Duration

Monitoring Station	Parameter	Period	Frequency
AM1	1-hour TSP	0700-1900 hrs	At least three times every 6 days
AM2			
AM1	24-hour TSP	0000-2400 hrs	At least once every 6 days
AM2a			

Monitoring Methodology and QA/QC Procedure

- 2.5 The monitoring methodology and QA/QC procedure could be referred to the monthly report of Contract DC/2013/09.

Results and Observations

- 2.6 The monitoring results at AM1, AM2 and AM2a in reporting month could be referred to the monthly report of Contract DC/2013/09. The monitoring results has been checked by the ET of Contract DC/2013/09 and verified by the IEC.

- 2.7 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. Summary of exceedance is presented in **Appendix B**.
- 2.8 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. Summary of exceedance is presented in **Appendix B**.
- 2.9 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results could be referred to Appendix I and Appendix J of the monthly report of Contract DC/2013/09.
- 2.10 According to field observations during site inspection, identifiable dust sources near the monitoring stations were mainly from construction works and vehicles movement operating for the Project.

3. NOISE

Monitoring Requirements

- 3.1 Two noise monitoring station, namely NM1 and NM2 were designated in the Updated EM&A Manual for impact monitoring. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

- 3.2 Noise monitoring was conducted at the designated monitoring stations as listed in **Table 3.1** and **Figure 3** indicated their positions in relation to the site boundary

Table 3.1 Location of Noise Monitoring Stations

Monitoring Station	Monitored By	Location of Measurement
NM1	DC/2013/09	No. 31 Wai Loi Tsuen
NM2		Fu Tei Au

Monitoring Equipment

- 3.3 The details of the monitoring equipment and copies of the calibration certificates used during the reporting month could be referred to the monthly EM&A reports of Contract DC/2013/09.

Monitoring Parameters, Frequency and Duration

- 3.4 **Table 3.2** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule for the reporting period could refer to the respective monthly reports.

Table 3.2 Noise Monitoring Parameters, Frequency and Duration

Monitoring Stations	Parameter	Period	Frequency
NM1	L ₁₀ (30 min.) dB(A) L ₉₀ (30 min.) dB(A) L _{eq} (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week
NM2			

Monitoring Methodology and QA/QC Procedures

- 3.5 The monitoring methodology and QA/QC procedure could be referred to the monthly report of Contract DC/2013/09.

Results and Observations

- 3.6 The monitoring results at NM1 and NM2 in the reporting month could be referred to the monthly report of Contract DC/2013/09. The monitoring results has been checked by the ET of Contract DC/2013/09 and verified by the IEC.

- 3.7 The monitoring results and graphical presentations could be referred to Appendix I and Appendix J of the monthly report of Contract DC/2013/09.
- 3.8 No Action/Limit Level exceedance was recorded in the reporting month. Summary of exceedance is presented in **Appendix B**.
- 3.9 The major noise sources identified at the designated noise monitoring stations were mainly from construction works and vehicles movement operating for the Project.

4. ENVIRONMENTAL AUDIT

Site Audits

- 4.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix C**.
- 4.2 Site audits were conducted on 7, 14, 21 and 28 June 2018 by ET after the commencement of construction works for the Contract. A joint site audit with the representative of IEC was carried out on 28 June 2018. The details of observations during site audit can refer to **Table 4.1**.

Implementation Status of Environmental Mitigation Measures

- 4.3 Details of the implementation of mitigation measures are provided in the **Appendix F**.
- 4.4 During the weekly environmental site inspections in the reporting period, no non-conformance was identified. The observations of the site audit for the Projects are summarized in **Table 4.1**.

Table 4.1 Observations of Site Audit

Parameters	Date	Ref. Number	Observations	Follow Up Action
Water Quality	N/A	N/A	--	--
Air Quality	N/A	N/A	--	--
Noise	N/A	N/A	--	--
Waste/ Chemical Management	N/A	N/A	--	--
Permit/ Licenses	N/A	N/A	--	--

Review of Environmental Monitoring Procedures

- 4.5 The monitoring works was conducted by the monitoring teams of Contracts DC/2013/09. The monitoring procedures were reviewed by its respective ET.

Status of Environmental Licensing and Permitting

- 4.6 All permits/licenses obtained for the Contract DE/2014/01 are summarized in **Table 4.2**.

Table 4.2 Summary of Environmental Licensing and Permit Status

Permit No.	Valid Period		Details	Status
	From	To		
Environmental Permit				
FEP-02/474/2013	15/2/2018	N/A	The FEP was approved on 15/2/2018	Valid
Registered Chemical Waste Producer				
WPN5213-624-T3685-01	3/7/2017	N/A	The application was approved on 3/7/2017	Valid
Billing Account for Disposal of Construction Waste				
A/C No.7024165	4/2/2016	N/A	The application was approved on 4/2/2016	Valid

Status of Waste Management

- 4.7 The amount of wastes generated by the activities of the Project in the reporting month is shown in **Appendix D and Table 4.3.**

Table 4.3 Quantities of Waste Generated from the Reporting Month

Type of waste		Quantity	Disposal Location
C&D Materials (inert)		0 m ³	-
C&D Materials (non-inert)	General Refuse	8.24 tonne	NENT
	Chemical Waste	0 kg	-
	Paper/ cardboard	0 kg	-
	Plastics	0 kg	-
	Metals	0 kg	-

Implementation Status of Event Action Plans

- 4.8 The Event Action Plans for air quality and noise are presented in **Appendix E.**

1-hr TSP

- 4.9 No Action/Limit Level exceedance was recorded.

24-hr TSP

4.10 No Action/Limit Level exceedance was recorded.

Construction Noise

4.11 No Action/Limit Level exceedance was recorded.

Landscape and Visual

4.12 No non-compliance was recorded.

Site Inspection Conducted by Government Department

4.13 No site inspection for Contract DE/2014/01 was conducted by Government Department in the reporting month.

Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons

4.14 No environmental complaint, prosecution, reporting changes and notification of summons were received or reported for the Project in the reporting month.

4.15 There were no environmental complaint and prosecution received since the commencement of the Project. The Complaint Log is presented in **Appendix G**.

5. FUTURE KEY ISSUES

Key Issues for the Coming Month

5.1 Key issues to be considered in the coming month for the Contract include:

Table 5.1 Future Key Issue for the next Reporting Month

Major Construction Works	Potential Pollution Issues	Mitigation Measures
<ul style="list-style-type: none"> Electrical Installation of Electrical Installation in LV Switchroom and 11kV HV Switchroom at G/F, MBR Facilities Building. Electrical Installation in 3.3kV HV Switch room and Transformer Room No.2 at 1/F, MBR Facilities Building. Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building. Mechanical Installation of MBR Pre-treatment Screen Facilities. Mechanical Installation of Bioreactor No.1 (BR1). Mechanical Installation of Diffusers and associated equipment within Bioreactor No.1 (BR1). 	<ul style="list-style-type: none"> Storage of chemicals containers. Waste accumulation. Silt and dust getting into the public area by the leaving site vehicles at the site exits without adequate wheel washing facilities. 	<ul style="list-style-type: none"> Drip tray should be provided to chemical containers. Waste should be disposed properly and avoid accumulation. Accumulated materials to be recycled on-site. Wheel washing should be provided to vehicles before leaving the site area.

Monitoring Schedule for the Next Month

5.2 The tentative environmental monitoring schedules for the next reporting month are shown in the monthly reports of Contract DC/2013/09 (Appendix H).

Construction Program for the Next Month

5.3 The tentative construction program is provided in **Appendix H**.

6. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 6.1 Environmental monitoring and audit works were performed in the reporting month for the Project. The results were checked and reviewed by the ET of Contract DC/2013/09.

1-hour TSP Monitoring

- 6.2 The monitoring works for the Project were covered by the ET of Contract DC/2013/09. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hour TSP Monitoring

- 6.3 The monitoring works for the Project were covered by the ET of Contract DC/2013/09. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

- 6.4 The monitoring works for the Project were covered by the ET of Contract DC/2013/09. All Construction Noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Environmental Audit

- 6.5 Weekly environmental site audits were conducted by the ET of Contract No. DE/2014/01 at the site area of Contract No. DE/2014/01 during the reporting month. No non-compliance was recorded.

Complaint, notification of summons and Prosecution

- 6.6 No environmental complaint, notification of summons and prosecution was received in the reporting month.

Recommendations for Future Reporting Months:

- 6.7 The following recommendations were made for future reporting months:

Air Quality

- To regularly maintain the machinery and vehicles on site;
- To follow up any exceedance caused by the construction works;
- Non-Road Mobile Machinery (NRMM) labels must be demonstrated on the registered equipment for inspection.

Noise

- To inspect the noise source inside the site;

- To follow up any exceedance caused by the construction works;
- To space out noisy equipment and position the equipment as far away as possible from sensitive receivers;
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.
- To provide adequate lubricant on mechanical equipment to reduce frictional noise; and
- To well maintain the mechanical equipment/ machineries to avoid abnormal noise nuisance.

Water Quality

- To identify any discharge of wastewater from the construction site;
- To avoid blockage of U channel and drainage system by sediment;
- To avoid water accumulation on site and carry out larviciding against mosquito breeding for stagnant water when mosquito larvae are observed; and
- To avoid spoilage of run-off from construction site to public area.
- The discharge quality must meet the requirements specified in the discharge licence.

Waste/Chemical Management

- To provide proper rubbish bins / skips for waste collection;
- To check for any accumulation of wasted materials or rubbish on site;
- To provide proper storage area or drip trays for oil and chemical containers on site;
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the equipment;
- To avoid improper handling or storage of oil drum on site.

FIGURES

NOTES :
 1. GENERAL NOTE REFER TO DRAWING NO. (SUBMITTAL) SHEET (SPECIFIC) SPECIFIED.
 2. LOCATE NOTES TO DRAWING NO. (SUBMITTAL) SHEET (SPECIFIC) SPECIFIED.
 3. CONTRACT & SITE OFFICE SHALL BE PROVIDED BY THE OWNER.
 4. WORKING AREA OF ADVANCE WORKS



NO.	DATE	DESCRIPTION	DATE
DESIGNED	11 NOV		22 APR 2019
DRAWN	17 DEC		22 APR 2019
CHECKED	15 JAN		22 APR 2019
APPROVED	15 JAN		22 APR 2019
REVISION			

PROJECT NO. 6608 AND 6609
 FILE NO. 6608 AND 6609
 CONTRACTOR

PROVISION OF ELECTRICAL AND MECHANICAL FACILITIES FOR SHEK TUNG SEWAGE TREATMENT WORKS - ADVANCE WORKS AND INSTALLATION OF ROAD SEWAGE PUMPING STATION


drawing title
KEY PLAN AND LOCATION PLAN


drawing no. **DEM1619/M02**
 scale 1:1000 AS SHOWN

office **ELECTRICAL AND MECHANICAL PROJECTS DIVISION**

**DRAINAGE SERVICES DEPARTMENT
 GOVERNMENT OF THE HONG KONG
 SPECIAL ADMINISTRATIVE REGION**

41 PAPER SIZE






STATION	LOCATION
AM1	Wai Loi Tsuen
AM2 / AM2a	Fu Tei Au

LEGEND

	SHEK WU HUI SEWAGE TREATMENT WORKS
	SITE FOR FURTHER EXPANSION
	CONSTRUCTION DUST MONITORING STATION

Title	Contract No. DE/2014/01 Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	Scale	Project No.	CINOTECH
	Locations of Impact Air Quality Monitoring Stations	N.T.S	MA16002	
		Date	Figures	
		Oct-17	2	



STATION	LOCATION
NM1	Wai Lci Tsuen
NM2	Fu Tei Au

LEGEND

	SHEK WU HUI SEWAGE TREATMENT WORKS
	SITE FOR FURTHER EXPANSION
	CONSTRUCTION NOISE MONITORING STATION

Title	Contract No. DE/2014/01 Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station
	Locations of Impact Noise Monitoring Stations

Scale	N.T.S
Date	Oct-17

Project No.	MA16002
Figures	3



Environmental Team Leader
Dr. Priscilla Choy
 (Tel: 2151 2089)

Project Coordinator
 - coordination of the Project and compile reports
Cecilia Yang
 (Tel: 2157 3880)

Monitoring Team
 - perform environmental monitoring works
Team Leader: Tang Wing Kwai
 (Tel: 2151 2087)

Team Members: Lee Man Hei, Mo Yik Wai, Lam Ho Chun, Fung Ka Chun, Law Chun Hong, Ho Ka Chun, Chan Ping Fai, Sin Kin Chung, Lau Kong Yung, Lam Cheuk Fung

Audit Team
 - conduct site inspection, complete the environmental checklist once a week

Team Leader: Ivy Tam
 (Tel: 2151 2090)
Team Members: Cecilia Yang, Victor Wong

Title

Contract No. DE/2014/01
 Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station

ET's Organization Chart

Scale

N.T.S

Project No.

MA16002

Version

v.1

Figure

4

CINOTECH

**APPENDIX A
ACTION AND LIMIT LEVELS FOR AIR
QUALITY AND NOISE**

Appendix A Action and Limit Levels

Table A-1 Action and Limit Levels for 1-Hour TSP and 24-Hour TSP

Monitoring Stations	Action Level ($\mu\text{g}/\text{m}^3$)		Limit Level ($\mu\text{g}/\text{m}^3$)	
	1-hour	24-hour	1-hour	24-hour
AM1	286	147	500	260
AM2	276	N/A	500	N/A
AM2a	N/A	155	N/A	260

Table A-2 Action and Limit Level for Construction Noise

Monitoring Stations	Time Period	Action Level	Limit Level in dB(A)
NM1	0700-1900 hours on normal weekdays	When one documented complaint is received	>75*
NM2			

Note: (*) Reduces to 70 dB(A) for schools and 65 dB(A) during the school examination periods.

APPENDIX B
SUMMARY OF EXCEEDANCE

APPENDIX B – SUMMARY OF EXCEEDANCE

Reporting Month: June 2018

- a) Exceedance Report for 1-hr TSP (NIL)**
- b) Exceedance Report for 24-hr TSP (NIL)**
- c) Exceedance Report for Construction Noise (NIL)**

APPENDIX C
SITE AUDIT SUMMARY

Contract No: DE/2014/01

Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	180607
Date	7 June 2018 (Thursday)
Time	16:00-17:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p><i>Part C - Water Quality</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Part D - Air Quality</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Part E - Construction Noise Impact</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Part F - Waste / Chemical Management</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Part G - Permit / Licenses</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Others / Remarks</i></p> <ul style="list-style-type: none">• Follow-up on previous audit session (Ref. No.: 180529), no major environmental deficiency was identified by the Contractor.	

	Name	Signature	Date
Recorded by	Donley Fung		7 June 2018
Checked by	Dr. Priscilla Choy		7 June 2018

Contract No: DE/2014/01

Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	180614
Date	14 June 2018 (Thursday)
Time	8:45-10:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p><i>Part C - Water Quality</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Part D - Air Quality</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Part E - Construction Noise Impact</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Part F - Waste / Chemical Management</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Part G - Permit / Licenses</i></p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p><i>Others / Remarks</i></p> <ul style="list-style-type: none">• Follow-up on previous audit session (Ref. No.: 180607), no major environmental deficiency was identified by the Contractor.	

	Name	Signature	Date
Recorded by	Donley Fung		14 June 2018
Checked by	Dr. Priscilla Choy		14 June 2018

Contract No: DE/2014/01

Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	180621
Date	21 June 2018 (Thursday)
Time	9:30-11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p>Part C - Water Quality</p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p>Part D - Air Quality</p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p>Part E - Construction Noise Impact</p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p>Part F - Waste / Chemical Management</p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p>Part G - Permit / Licenses</p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p>Others / Remarks</p> <ul style="list-style-type: none">• Follow-up on previous audit session (Ref. No.: 180614), no major environmental deficiency was identified by the Contractor.	

	Name	Signature	Date
Recorded by	Donley Fung		21 June 2018
Checked by	Dr. Priscilla Choy		21 June 2018

Contract No: DE/2014/01

Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	180628
Date	28 June 2018 (Thursday)
Time	9:30-11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p>Part C - Water Quality</p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p>Part D - Air Quality</p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p>Part E - Construction Noise Impact</p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p>Part F - Waste / Chemical Management</p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p>Part G - Permit / Licenses</p> <ul style="list-style-type: none">• No environmental deficiency was identified during the site inspection. <p>Others / Remarks</p> <ul style="list-style-type: none">• Follow-up on previous audit session (Ref. No.: 180621), no major environmental deficiency was identified by the Contractor.	

	Name	Signature	Date
Recorded by	Donley Fung		28 June 2018
Checked by	Dr. Priscilla Choy		28 June 2018

**APPENDIX D
SUMMARY OF THE AMOUNT OF
WASTE GENERATED**

Monthly Summary Waste Flow Table for 2018

Month	Annual Quantities of Inert C&D Materials Generated Monthly						Annual Quantities of C&D Materials Generated Monthly					
	Total Quantity Generated (in '000m ³)	Hard Rock & Large Broken Concrete (in '000m ³)	Reused in the Contract (in '000m ³)	Reused in other Projects (in '000m ³)	Disposed as Public Fill (in '000m ³)	Imported Fill (in '000m ³)	Metals (in '000 kg)	Paper/ cardboard packaging (in '000 kg)	Plastics (see Note 3) (in '000 kg)	Chemicals Waste (in '000 kg)	Others, e.g. general refuse (in tonne)	
Jan	0	0	0	0	0	0	0	0	0	0	0	
Feb	0	0	0	0	0	0	0	0	0	1.00	0	
Mar	0	0	0	0	0	0	0	0	0	0	0	
Apr	0	0	0	0	0	0	0	0	0	7.16	0	
May	0	0	0	0	0	0	0	0	0	5.31	0	
June	0	0	0	0	0	0	0	0	0	8.24	0	
Sub-total	0	0	0	0	0	0	0	0	0	21.71	0	
July												
Aug												
Sept												
Oct												
Nov												
Dec												
Total	0	0	0	0	0	0	0	0	0	21.71	0	

Forecast of Total Quantities of C&D Materials to be Generated from the Contractor

Total Quantity Generated (in '000 m ³)	Hard Rock & Large Broken Concrete (in '000 m ³)	Reused in the Contract (in '000 m ³)	Reused in other Projects (in '000 m ³)	Disposed as Public Fill (in '000 m ³)	Imported Fill (in '000 m ³)	Metals (in '000 kg)	Paper/ cardboard packaging (in '000 kg)	Plastics (see Note 3) (in '000 kg)	Chemicals Waste (in '000 kg)	Others, e.g. general refuse (in tonne)
0	0	0	0	0	0	0	1	1	0.5	30

Notes: (1) The performance targets are given in PS Clause 6.21.8(14).

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m³. (PS Clause 6.21.7(4)(b) refers).

APPENDIX E
EVENT ACTION PLANS

APPENDIX E – Event / Action Plans
Table E-1 Event / Action Plan For Air Quality

		ACTION				CONTRACTOR
		ET	IEC	ER		
ACTION LEVEL						
1. Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method. 	1. Notify Contractor.	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice; 2. Amend working methods if appropriate. 		
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Supervise Implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented 	<ol style="list-style-type: none"> 1. Submit proposals for remedial actions to IEC within three working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate. 		

ACTION		CONTRACTOR		
EVENT	ET	IEC	ER	
LIMIT LEVEL				
1. Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform Contractor ,IEC, ER, and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by

		ACTION				CONTRACTOR
EVENT	ET	IEC	ER	CONTRACTOR		
	<p>taken;</p> <p>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</p> <p>8. If exceedance stops, cease additional monitoring</p>		<p>consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</p>	<p>the ER until the exceedance is abated</p>		

Table E-2 Event / Action Plan For Construction Noise

ACTION		IEC	ER	CONTRACTOR
EVENT	ET	IEC	ER	CONTRACTOR
Action Level being exceeded	<ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; 5. Increase monitoring frequency to check mitigation effectiveness 	<ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; 2. Implement noise mitigation proposals.
Limit Level being exceeded	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

**APPENDIX F
ENVIRONMENTAL MITIGATION
IMPLEMENTATION SCHEDULE (EMIS)**

APPENDIX F IMPLEMENTATION SCHEDULE OF ENVIRONMENTAL MITIGATION MEASURES (EMIS)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
A	Air Quality					
S2.4.1.3	<p>Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices:</p> <ul style="list-style-type: none"> • Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; • Any dusty material remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; • A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones; • The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; • Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; • The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; • Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; 	To minimize the dust impact	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Air Pollution Control Ordinance (APCO) and Air Pollution Control (Construction Dust) Regulation

				<ul style="list-style-type: none"> Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport should be totally enclosed by impervious sheeting; Every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides; Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system. 							
B	Noise										
S3.4.1.1	Use of movable barrier, enclosure, acoustic mat and quiet plant. Use of wooden frames barrier with a small-cantilevered upper portion of superficial density not less than 14kg/m ² on a skid footing with 25mm thick internal sound absorptive lining.	To minimize construction noise impact arising from the Project at the affected noise sensitive receivers (NSRs)	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM,					
S3.4.1.2	Good Site Practice: <ul style="list-style-type: none"> Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the 	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction period of Advance Works and Main Works of Phase 1A	EIAO-TM, NCO					

	<ul style="list-style-type: none"> construction program. Mobile plant, if any, should be sited as far away from NSRs as possible. Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 								
C	Ecological Impact								
S4.2.1.2	Avoid unnecessary lighting.	Minimize mortality impacts on birds.	Design/ Contractor/ Plant Operator	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM			
S4.2.1.3	Good construction site practice to minimise dust generation should be followed on all construction sites. Measures to avoid, minimise and mitigate impacts on air quality are detailed in this schedule	Minimize dust generation from construction sites.	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM			
S4.2.1.4	<p>The following measures to avoid, minimise and mitigate impact on water quality during construction phase shall be implemented</p> <ul style="list-style-type: none"> Temporary sewerage and drainage to be designed and installed to collect wastewater and prevent it from entering water bodies; Proper locations well away from nearby water bodies should be used for temporary storage of materials (i.e. equipment, filling materials, chemicals and fuel) and temporary stockpiles of construction debris and spoil, and these should be identified before commencement of works; To prevent muddy water entering nearby water bodies, work sites close to nearby water bodies should be isolated, using such items as sandbags or silt curtains with lead edge at bottom and properly supported props. Other protective 	Avoid, minimise and mitigate impact on water quality	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM			

	<p>measures should also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the work sites;</p> <ul style="list-style-type: none"> • Construction debris and spoil should be covered and/or properly disposed of as soon as possible to avoid these being washed into nearby water bodies; • Proper locations for discharge outlets of temporary wastewater treatment facilities well away from sensitive receivers should be identified; • Adequate lateral support should be erected where necessary in order to prevent soil/mud from slipping into water bodies; • Site boundaries should be clearly marked and any works beyond the boundary strictly prohibited; • Regular water monitoring and site audit should be carried out at adequate points along any watercourses where construction works are underway upstream within their catchments and also on the Ng Tung, Sheung Yue and Shek Sheung Rivers. If the monitoring and audit results show that pollution occurs, adequate measures including temporarily cessation of works should be considered; • Excavation profiles should be properly designed and executed with attention to the relevant requirements for environment, health and safety; • Where soil to be excavated is situated beneath the groundwater table, it may be necessary to lower the groundwater table by installing well points or similar means; • Stockpiling sites should be lined with impermeable sheeting and banded. Stockpiles should be properly covered by impermeable sheeting to reduce dust emission during dry season or contaminated run-off during rainy season. Watering should be avoided on stockpiles of contaminated soil to minimize contaminated runoff and construction materials should be properly covered and located away from nearby water bodies; and • Supply of suitable clean backfill material after excavation, if required. • Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated run-off, and truck bodies and tailgates should be sealed to prevent discharge during transport or during wet 					
--	---	--	--	--	--	--

	<ul style="list-style-type: none"> • Speed control for the trucks carrying contaminated materials should be enforced; • Vehicle wheel washing facilities at construction sites' exit points should be established and used, where necessary; and • Other measures as detailed in this schedule. 								
D	Water Quality Impact								
S5.2.2.1	Construction Site Runoff Practices and measures provided in the Practice Note for Professional Persons on Construction Site Drainage, (PROPECC PNI/94) should be followed where applicable.	Control construction runoff	Contractors	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, WPCO, EIAO			
S5.2.2.2–S5.2.2.3	<p>Sewage from Workforce</p> <ul style="list-style-type: none"> • Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance. • Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures 	Handling of site sewage	Contractors	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, WPCO, EIAO			
E	Waste Management								
S6.2.2.1	<p>Good Site Practices and Waste Reduction Measures:</p> <ul style="list-style-type: none"> • Nomination of an approved person, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; • Training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; • Provision of sufficient waste disposal points and regular 	Minimize waste Generation during construction	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal Ordinance (WDO)			

	<p>collection for disposal;</p> <ul style="list-style-type: none"> • Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; • Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; • An Environmental Management Plan (EMP) should be prepared by the contractor and submitted to the Engineer for approval. 		Contractor	Work Sites	Prior to the commencement of construction of Advance Works and Main Works of Phase 1A	WDO
S6.2.3.1	<p>Waste Reduction Measures:</p> <ul style="list-style-type: none"> • Segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal; • Proper storage and site practices to minimize the potential for damage and contamination of construction materials; • Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; • Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and • Provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. 	Reduce waste generation	Contractor	Work Sites	Prior to the commencement of construction of Advance Works and Main Works of Phase 1A	WDO
S6.2.4.1 - S6.2.4.2	<p>Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include:</p> <ul style="list-style-type: none"> • Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution; • Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and • Different locations should be designated to stockpile each material to enhance reuse. • Remove waste in timely manner; • Employ the trucks with cover or enclosed containers for waste transportation; • Obtain relevant waste disposal permits from the appropriate authorities; and • Disposal of waste should be done at licensed waste disposal 	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	WDO

S6.2.5.3	facilities.	Minimize waste impacts from building demolition and new building construction	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005
S6.2.5.3	<p>C&D Material from Buildings Demolition and New Building Construction</p> <ul style="list-style-type: none"> The Contractor should recycle as much as possible of the C&DM on-site. Public fill and C&DM waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. For example, concrete and masonry can be crushed and used as fill, and steel reinforcing bar can be used by scrap steel mills. Different areas of the work sites should be designated for such segregation and storage. The use of wooden hoardings shall not be allowed. An alternative material, such as metal, aluminium or alloy etc, could be used. Government has developed a charging policy for the disposal of waste to landfill at present. It will provide additional incentive to reduce the volume of generated waste and ensure proper segregation to allow reuse of the inert material on site when implemented. In order to minimize the impacts of the demolition works, the generated wastes must be cleared as quickly as possible after demolition. Therefore, the demolition and clearance works should be undertaken simultaneously. To facilitate proper segregation of inert and non-inert C&D material arising from demolition works, selective demolition method should be adopted. 					
S6.2.5.4	<p>Chemical Waste</p> <ul style="list-style-type: none"> If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation 	Control the chemical waste and ensure proper storage, handling and disposal	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste
S6.2.5.5	<p>General Refuse</p> <ul style="list-style-type: none"> General refuse should be stored in enclosed bins separately from construction and chemical wastes. 	Minimize production of the general refuse and avoid odour, pest	Contractor	Work Sites	Construction phase of Advance Works	Waste Disposal (Chemical Waste General) Regulation,

	<ul style="list-style-type: none"> • Recycling bins should also be placed to encourage recycling. • Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean. • A reputable waste collector should be employed to remove general refuse on a daily basis. 	and litter impacts			and Main Works of Phase 1A	Code of Practice on the Packaging, Labelling and Storage of Chemical Waste
--	--	--------------------	--	--	----------------------------	--

**APPENDIX G
COMPLAINT LOG**

APPENDIX G – COMPLAINT LOG

Reporting Month: June 2018

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
N.A.	N.A.	N.A.	N.A.	N.A.	N.A.

Remarks: No environmental complaint was received in the reporting month.

APPENDIX H
CONSTRUCTION PROGRAMME


Activity ID	Activity Name	Remaining Start Duration	Finish	2019												Total Float												
				Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep		Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
Shek Wu Hui STW - Master Programme DE/2014/01																												
Contract Data																												
Starting Date & Completion Date																												
AS00010	Contract Date (LOA)		0	28-Dec-15A																								12
AS00020	Contract Starting Date		0	30-Dec-15A																								
AS00010	Original Contract Period	297	30-Dec-15A	23-Oct-16																								182
AS00020	Contract Completion Date for the whole of the Works	0	23-Apr-18																								0	
Access Date																												
PMS Site Office and Contractor's Site Office and Storage Area. (within 120 days)																												
AS001010		0	30-Dec-15A	27-Apr-16A																								16A
AS001012	Planned Access Date for PMS Site Office and Contractor's Site Office and Storage Area	0	27-Apr-16A	27-Apr-16A																								16A
AS001020	Planned Access Date for Flowmeter Chamber, MBR Pre-treatment Screen Chamber and its vicinity (within 560 days)	0	30-Dec-15A	08-Nov-17A																								17A
AS001022	Planned Access Date for Flowmeter Chamber, MBR Pre-treatment Screen Chamber and its vicinity (within 560 days)	0	06-Nov-17A	08-Nov-17A																								17A
AS001030	Biosolids no.1 (BR1) and its vicinity (within 560 days)	0	30-Dec-15A	01-Dec-17A																								17A
AS001032	Planned Access Date for Biosolids no.1 (BR1) and its vicinity	0	01-Dec-17A	01-Dec-17A																								17A
AS001040	MBR Facilities Building, Membrane Filtration System No.1 (MFS1) and its vicinity	0	30-Dec-15A	19-Nov-17A																								17A
AS001042	Planned Access Date for MBR Facilities Building, Membrane Filtration System No.1 (MFS1) and its vicinity	0	19-Nov-17A	19-Nov-17A																								17A
AS001050	Ng Chow South Road Sewage Pumping Station. (within 158 days)	0	30-Dec-15A	04-Jun-16A																								16A
AS001052	Planned Access Date for Ng Chow South Road Sewage Pumping Station	0	04-Jun-16A	04-Jun-16A																								16A
AS001100	New Access Date for MFB-B/F	1	30-Mar-18	30-Mar-18*																								18*
AS001120	New Access Date for MFB-G/F	0	06-Dec-17A	06-Dec-17A																								17A
AS001130	New Access Date for MFB-CLP Rm C	0	28-Sep-17A	28-Sep-17A																								17A
AS001150	New Access Date for MFB-CLP Rm D	0	26-Sep-17A	26-Sep-17A																								17A
AS001170	New Access Date for MFB-1RV Switchroom	0	03-Nov-17A	03-Nov-17A																								17A
AS001175	New Access Date for MFB-LV Switchroom 1 at G/F	1	30-Mar-18	30-Mar-18*																								18*
AS001180	New Access Date for MFB-1/F (All Blowers Area)	1	20-Feb-18*	20-Feb-18*																								18*
AS001185	New Access Date for MFB-1/F (Other Areas)	1	30-Mar-18	30-Mar-18*																								18*
AS001200	New Access Date for MFB-LR/F	1	30-Mar-18	30-Mar-18*																								18*
AS001220	New Access Date for MFB-UR/F	1	30-Mar-18	30-Mar-18*																								18*
AS001240	New Access Date for MFB-Parapet & Roof	1	30-Mar-18	30-Mar-18*																								18*
AS001300	New Access Date for Pre-treatment Screen Chamber	1	03-Jun-18	03-Jun-18*																								18*
AS001320	New Access Date for Flowmeter Chamber	1	30-Mar-18	30-Mar-18*																								18*
AS001340	New Access Date for Biosolids No. 1 - 2nd Lane	1	06-Dec-17A	06-Dec-17A																								17A
AS001342	New Access Date for Biosolids No. 1 - 1st Lane (1st Hall)	1	25-Jan-18	25-Jan-18*																								18*
AS001343	New Access Date for Biosolids No. 1 - 1st Lane (2nd Hall)	1	30-Mar-18	30-Mar-18*																								18*
AS001344	New Access Date for Biosolids No. 1 - Post Aeration Zone	1	30-Mar-18	30-Mar-18*																								18*
AS001360	New Access Date for Membrane Tunnels	1	30-Mar-18	30-Mar-18*																								18*
AS001380	Availability of CLP Cable Ducts	0	03-Nov-17A	03-Nov-17A																								17A
AS001400	New Access Date for Other Cable Ducts	1	30-Mar-18	30-Mar-18*																								18*
AS001420	New Access Date for Chemical Room	1	30-Apr-18	30-Apr-18*																								18*
AS001440	New Access Date for LV Switchroom No.3	1	30-Apr-18	30-Apr-18*																								18*
Key Dates																												
AS000210	Completion of NCS/RSP/EAM Work including testing and commissioning	0	30-Dec-15A	28-Jul-17A																								17A

File Name: DE/2014/01/03
Layout: DE/401 (Rev. G) - MBS
TASK filter: All Activities
Page 1 of 16

Remaining Work
Critical Activity
Milestone
Actual Progress

Contract No. DE/2014/01
Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works
Further Expansion Phase 1A - Advance Works and
Ng Chow South Road Sewage Pumping Station
Master Programme

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM



Activity ID	Activity Name	Remaining Start	Finish	Start	End	Duration	Planned Completion Date	Planned Completion Date
AS20020	Completion of SWHSTW - Further Expansion Phase 1A - Advance Works EAM Works including 1AC, process commissioning	30-Dec-15A	23-Apr-18	30-Dec-15A	23-Apr-18	380	23-Apr-18	23-Apr-18
AS20010	Contract Completion of the works - Section I	30-Dec-15A	23-Sep-16A	30-Dec-15A	23-Sep-16A	0	23-Sep-16A	23-Sep-16A
AS20020	Completion date - Section I (272 days from starting date)	0	23-Sep-16A	0	23-Sep-16A	0	23-Sep-16A	23-Sep-16A
AS20040	Time Risk Allowance and Planned Completion	0	23-Sep-16A	0	23-Sep-16A	0	23-Sep-16A	23-Sep-16A
AS20010	Contract Completion of the works - Section II	30-Dec-15A	19-Mar-16A	30-Dec-15A	19-Mar-16A	0	19-Mar-16A	19-Mar-16A
AS20020	Completion date - Section II (100 days from starting date)	0	19-Mar-16A	0	19-Mar-16A	0	19-Mar-16A	19-Mar-16A
AS20040	Time Risk Allowance and Planned Completion	0	19-Mar-16A	0	19-Mar-16A	0	19-Mar-16A	19-Mar-16A
AS20010	Contract Completion of the works - Section III	30-Dec-15A	15-Mar-19	30-Dec-15A	15-Mar-19	440	15-Mar-19	15-Mar-19
AS20020	Completion date - Section III (1020 days from starting date)	0	23-Apr-19	0	23-Apr-19	0	23-Apr-19	23-Apr-19
AS20040	Time Risk Allowance and Planned Completion	18	06-Apr-19	18	06-Apr-19	18	06-Apr-19	06-Apr-19
AS20040	Planned Completion date - Section III (6% of installation time risk allowance by Completion of Function Test of Section III) (6% of installation time risk allowance by Completion of Function Test of Section III)	0	23-Apr-19	0	23-Apr-19	0	23-Apr-19	23-Apr-19
AS20010	Contract Completion of the works - Section IV	30-Dec-15A	28-Jul-17A	30-Dec-15A	28-Jul-17A	0	28-Jul-17A	28-Jul-17A
AS20020	Completion date - Section IV (278 days from starting date)	0	28-Jul-17A	0	28-Jul-17A	0	28-Jul-17A	28-Jul-17A
AS20040	Time Risk Allowance and Planned Completion	0	28-Jul-17A	0	28-Jul-17A	0	28-Jul-17A	28-Jul-17A
AS20040	Planned Completion Date	0	28-Jul-17A	0	28-Jul-17A	0	28-Jul-17A	28-Jul-17A

Activity Schedule No. 1 - Preliminaries

1.01 - Preliminaries

Contractor's Site Construction

AS10101 Construction of Contractor's Site Office & Store

AS10102 Maintain Contractor's Site Office & Store

AS10103 Removal of Site Office, Store & Relevant Facilities

Site Facilities

AS10104 Set up Temp. Electricity/Supply, Water Supply

AS10105 Provision of Temp. Electricity & Water Supply for excavation for the Contract

Permanent Utilities Services

AS10106 Applications to the Public Utilities for Provision of Services

AS10107 Completion of CLP 11kV Switchroom No. 1 & No. 2 (by Other Contractor)

AS10108 BS Works for CLP 11 kV Switchroom No. 1 & No. 2

AS10109 HO Inspection of 11 kV Switchroom with CLP

AS10110 Provision of Permanent Electricity Supply (by CLP)

AS10111 CLP Meters Installed

AS10112 Provision of Telemetry & Telephone Lines

Provide all necessary labour, tools, materials, equipment and supervision

AS10113 Environmental Auditing and filling the Environmental Permit

O&M Manuals and As-Built Drawings

AS10114 Prepare & Submit the first draft O&M Manuals

AS10115 Acceptance the first draft O&M Manuals

AS10116 Prepare & Submit the final draft O&M Manuals & all Drawings

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM

Contract No. DE/2014/01

Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works

Further Expansion Phase 1A - Advance Works and

Ng Chow South Road Sewage Pumping Station

Master Programme

Activity ID	Activity Name	Remaining Duration	Start	Finish	GLL Point
AS400520	WSD Inspection (FS)	30	31-Jan-18	01-Mar-18	28
AS400510	Manufacturing, FAT and Delivery for Indoor Lighting	14	17-Mar-18	30-Mar-18	72
AS400512	Manufacturing, FAT & Delivery to Site - Indoor Lighting	90	31-Mar-18	28-Jun-18	72
AS400520	Purchase Order for Air-conditioning & ventilation System	14	17-Mar-18	30-Mar-18	34
AS400522	Manufacturing, FAT & Delivery to Site - Air-conditioning & ventilation System	120	31-Mar-18	28-Jun-18	34
AS400520	Purchase Order for Outdoor lighting installation for relevant area	14	17-Mar-18	30-Mar-18	147
AS400522	Manufacturing, FAT & Delivery to Site - Outdoor Lighting Installation for relevant area	90	31-Mar-18	28-Jun-18	147
AS400570	Purchase Order for Other B.S. Installation for relevant area	14	17-Mar-18	30-Mar-18	21
AS400572	Manufacturing, FAT & Delivery to Site - Other B.S. Installation for relevant area	90	31-Mar-18	28-Jun-18	21
AS400590	Purchase Order for F.S. Filings & Equipment	14	01-Mar-18	14-Mar-18	36
AS400592	Manufacturing, FAT & Delivery to Site - F.S. Filings & Equipment	90	15-Mar-18	12-Jun-18	36
Install, T&C for Building Services (incl. Provision for Health & Safety Requirements)					
AS400520	Install Indoor Lighting - Trunking / Conduits, MBR Building	60	28-Jun-18	27-Aug-18	72
AS400522	Install Indoor Lighting Filings, MBR Building	60	28-Aug-18	26-Oct-18	72
AS400524	Install Indoor Lighting - Trunking / Conduits, Chemical Rooms	7	28-Aug-18	03-Sep-18	104
AS400526	Install Indoor Lighting Filings, Chemical Rooms	7	04-Sep-18	10-Sep-18	125
AS400540	Ductwork for Ventilation System, MBR Building	90	02-May-18	30-Jun-18	34
AS400541	Install Ventilation Fans & Control, MBR Building	21	31-Jul-18	20-Aug-18	57
AS400542	Complete Ventilation System	0		20-Aug-18	57
AS400543	Install Spill Type Air-conditioning, MBR Building	35	28-Aug-18	01-Oct-18	97
AS400544	MWC Ready	0	02-Oct-18	02-Oct-18	97
AS400545	Provision of Temp. AC for H.V. Switchroom	21	31-Jul-18	20-Aug-18	34
AS400546	Temporary MWC Ready	0	21-Aug-18	21-Aug-18	34
AS400550	Install Outdoor Lighting for Pre-treatment Screens & Flowmeter Chamber	30	28-Jun-18	28-Jul-18	182
AS400551	Install Outdoor Lighting for BRT & its Vicinity Areas	45	28-Jun-18	12-Aug-18	147
AS400552	Install Outdoor Lighting for MBR Building & its Vicinity Areas	45	28-Jun-18	12-Aug-18	147
AS400553	Install Outdoor Lighting for MFS1 & its Vicinity area	30	28-Jun-18	28-Jul-18	182
AS400554	Install Outdoor Lighting for Chemical Rooms	14	11-Sep-18	24-Sep-18	125
AS400550	Install Other B.S. (Switches for Power Supply to Equipment), Pre-treatment Screens & Flowmeter Chamber	30	28-Jun-18	28-Jul-18	21
AS400551	Install Other B.S. (Switches for Power Supply to Equipment), BRT & its Vicinity Areas	30	28-Jun-18	27-Aug-18	21
AS400552	Install Other B.S. (Switches for Power Supply to Equipment), MBR Facilities Building	45	28-Aug-18	11-Oct-18	21
AS400553	Install Other B.S. (Switches for Power Supply to Equipment), MFS1 & its Vicinity area	45	12-Oct-18	25-Nov-18	21
AS400554	Install Other B.S. (Switches for Power Supply to Equipment), Chemical Rooms	21	26-Nov-18	18-Dec-18	21
AS400550	Testing and Commission of B.S. Installation	21	17-Dec-18	06-Jan-19	21
Install, T&C for Fire Services (incl. Provision for Health & Safety Requirements)					
AS400510	Install Trunking & Conduits for AFA System - MBR Facilities Building	30	15-Jun-18	12-Jul-18	36
AS400512	Install AFA Filings & Accessories, Wiring - MBR Facilities Building	60	15-Jul-18	10-Sep-18	36
AS400514	Install Trunking & Conduits for AFA System - Chemical Rooms/D.G. Store	7	14-Jul-18	20-Jul-18	81
AS400516	Install AFA Filings & Accessories, Wiring - Chemical Rooms/D.G. Store	7	21-Jul-18	27-Jul-18	81
AS400518	Install F.S. Main Control System	7	11-Sep-18	17-Sep-18	36
AS400519	Pipework for Sprinkler, IRPHIR - MBR Facilities Building	14	20-Jul-18	11-Aug-18	159
AS400512	Install Sprinkler Head, Hose Reel & Fire Hydrant - MBR Facilities Building	35	15-Aug-18	15-Sep-18	159

Contract No. DE/2014/01

Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works

Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station


Master Programme

File Name: DE201401G3
Layout: DE1401 (Rev. G) - WBS
TASK Filter-All Activities

Page 10 of 16

Remaining Work
Critical Activity
Milestone
Actual Progress

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM



Activity ID	Activity Name	Remaining Duration	Start	Finish	Peak	Goal
AS407084	Install MCB Distribution Board, DB-P2 (Chemical Room 2)	14	06-Jul-18	19-Jul-18	1	
AS407085	Functional Test - L.V. Switchboard No. 1	30	30-Jul-18	19-Aug-18	1	
AS407086	L.V. Switchboard No. 1 Ready for Energisation	0	19-Aug-18	19-Aug-18	1	
AS407087	Functional Test - L.V. Switchboard No. 2	30	30-Jun-18	29-Jul-18	21	
AS407088	L.V. Switchboard No. 2 Ready for Energisation	0	19-Aug-18	19-Aug-18	1	
AS407500	Install T&C of POEMS	0	25-Aug-18	24-Oct-18	20	
AS407600	Earthing System for MFS1 Completed	0	19-Aug-18	19-Aug-18	20	
AS407620	Submit WRI to EMSD for Electrical System, MFS1	7	19-Aug-18	25-Aug-18	20	
AS407640	Power On for MFS1 System	0	25-Aug-18	25-Aug-18	20	
AS407650	Installation of MCB Distribution Board, DB-P2 (Power supply from Switchboard No.3)	14	01-May-18	14-May-18	37	
AS407650	Mobilisation of Works - BRT's Varsity area	0	15-May-18	15-May-18	37	
AS407650	Construction of Canopy for housing the L.V. Switchboard No.3	30	15-May-18	13-Jun-18	37	
AS407650	Functional Test - L.V. Switchboard No. 3	30	14-Jun-18	13-Jul-18	37	
AS407650	L.V. Switchboard No. 3 Ready for Energisation	0	14-Jul-18	14-Jul-18	37	
AS407650	Install MCB Distribution Board, DB-P2 (Power supply from Switchboard No.3)	7	14-Jul-18	20-Jul-18	170	
AS407700	Complete Earthing & Lightning System for BRT	0	19-Aug-18	19-Aug-18	1	
AS407720	Submit WRI to EMSD for Electrical System, BRT	5	19-Aug-18	25-Aug-18	1	
AS407740	Power On for BRT System	0	24-Aug-18	24-Aug-18	1	
4.8 Lifting Appliance						
Manufacturing FAT for Lifting Appliance						
AS408010	Purchase Order for 1 no. 1,500 kgs Lifting Appliance - (I) For Pre-treatment Screen Chamber	0	08-Feb-17A	14-Feb-17A	1	
AS408012	Manufacturing, FAT & Delivery to Site - 1 no. 1,500 kgs Lifting Appliance - (I) For Pre-treatment Screen Chamber	0	15-Feb-17A	05-Dec-17A	1	
AS408030	Purchase Order for 1 no. 500 kgs Lifting Appliance - (II) For BRT	0	08-Feb-17A	14-Feb-17A	1	
AS408032	Manufacturing, FAT & Delivery to Site - 1 no. 500 kgs Lifting Appliance - (II) For BRT	30	15-Feb-17A	07-Feb-18	68	
AS408030	Purchase Order for 1 no. 4,000 kgs Lifting Appliance - (III) In G/F of Membrane Facilitate Building	0	08-Feb-17A	14-Feb-17A	1	
AS408032	Manufacturing, FAT & Delivery to Site - 1 no. 4,000 kgs Lifting Appliance - (III) In G/F of Membrane Facilitate Building	0	15-Feb-17A	05-Dec-17A	1	
AS408070	Purchase Order for 2 nos. 8,500 kgs Lifting Appliance - (IV) In I/F of Membrane Facilitate Building	0	08-Feb-17A	14-Feb-17A	1	
AS408072	Manufacturing, FAT & Delivery to Site - 2 nos. 8,500 kgs Lifting Appliance - (IV) In I/F of Membrane Facilitate Building	30	15-Feb-17A	07-Feb-18	30	
AS408080	Purchase Order for 2 nos. 5,000 kgs Lifting Appliance - (V) For MFS1	0	08-Feb-17A	14-Feb-17A	1	
AS408082	Manufacturing, FAT & Delivery to Site - 2 nos. 5,000 kgs Lifting Appliance - (V) For MFS1	91	15-Feb-17A	31-Mar-18	56	
AS408082	Install MCB Distribution Board, DB-P2 (Power supply from Switchboard No.3)	14	04-Jan-18	17-Jan-18	37	
AS408020	Mobilisation of Works - MBR Pre-treatment Screen Chamber	45	08-Feb-18	24-Mar-18	18	
AS408024	SAT of Lifting Appliance	14	25-Mar-18	07-Apr-18	16	
AS408040	Install Membral 500kgs S.W.L. Manual Hoist c/w Trolley	14	03-Apr-18	15-Apr-18	12	
AS408042	SAT of Lifting Appliance	14	17-Apr-18	30-Apr-18	12	
AS408060	Install Electric Travelling Crane for 1 No. 3,000 kg S.W.L. & 1 No. 4,000 S.W.L. - G/F	65	07-Dec-17A	05-Mar-18	7	
AS408062	SAT of Lifting Appliance, G/F	25	05-Mar-18	30-Mar-18	7	
AS408080	Install 2 Nos. Electric Travelling Crane for 8,500 kg S.W.L. - I/F	35	24-Feb-18	30-Mar-18	14	
AS408082	SAT of Lifting Appliance, I/F	28	31-Mar-18	27-Apr-18	14	
AS408101	Install 2 Nos. Electric Travelling Crane for 5,000 kg S.W.L. - MFS1 Tanks	30	01-Apr-18	30-Apr-18	59	

File Name: DE201401G3
 Layout: DE1401 (Rev. G) - WBS
 TASK filter: All Activities

Page 12 of 16

JEC

Contract No. DE/2014/01
 Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works
 Further Expansion Phase 1A - Advance Works and
 Ng Chow South Road Sewage Pumping Station
 Master Programme

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM

Activity ID	Activity Name	Start	Finish	Remaining Duration	Initial Hours	Oct 2	Nov 1	Dec 1	Jan 2	Feb 3	Mar 4	Apr 5	May 6	Jun 7	Jul 8	Aug 9	Sep 10	Oct 11	Nov 12	Dec 13	Jan 14	Feb 15	Mar 16	Apr 17	May 18	Jun 19	Jul 20	
ASH12025	Testing - SCADA	30-Nov-18	16-Nov-18	6	6																							
ASH12040	Install Trunking & Tray - PLC System	21-Jun-18	14-Jul-18	8	8																							
ASH12042	Install Controller & Associated Component - PLC System	14-Jul-18	28-Jul-18	57	57																							
ASH12044	Wiring for Control & Monitoring Circuits, Termination - PLC System	21-Aug-18	17-Sep-18	6	6																							
ASH12046	Testing - PLC System	30-Sep-18	17-Oct-18	8	8																							
ASH12090	Install Instrumentation in Flowmeter, MBR Pre-treatment Screen Chamber	14-Jul-18	30-Jul-18	8	8																							
ASH12090	Install Instrumentation in BRT	14-Jul-18	13-Aug-18	6	6																							
ASH12100	Install Instrumentation in MFS1	14-Aug-18	27-Aug-18	6	6																							
ASH12120	Install UPS for PLC system A	30-Aug-18	28-Sep-18	27	27																							
ASH12140	Install UPS for PLC system B	30-Aug-18	28-Sep-18	27	27																							
4.13 Supply & Delivery of Miscellaneous Equipment																												
ASH13010	Supply and Delivery of Telephone set, box, line and accessories	02-Jan-19	22-Mar-19	14	14																							
ASH13020	Supply and Delivery of Aluminium scaffolding	02-Jan-19	22-Mar-19	14	14																							
ASH13030	Supply and Delivery of Maintenance trolley for Air Circuit Breaker	02-Jan-19	22-Mar-19	14	14																							
ASH13040	Supply and Delivery of Portable Gas detector	02-Jan-19	22-Mar-19	14	14																							
ASH13050	Supply and Delivery of Portable ventilation fan	02-Jan-19	22-Mar-19	14	14																							
ASH13060	Supply and Delivery of Forklift truck and battery charger	02-Jan-19	22-Mar-19	14	14																							
ASH13070	Supply and Delivery of Access and working platforms	02-Jan-19	22-Mar-19	14	14																							
ASH13080	Supply and Delivery of Portable drainage pump	02-Jan-19	22-Mar-19	14	14																							
ASH13090	Supply and Delivery of Sump Pump	02-Jul-18	30-Aug-18	197	197																							
ASH13100	Installation of Sump Pump	21-Aug-18	20-Sep-18	197	197																							
4.14 Supply & Delivery of Spares & Tools																												
ASH14010	Delivery of (a) Automatic emergency stop parts & (b) Sight glasses for MFS	30-Feb-19	22-Mar-19	32	32																							
ASH14020	Delivery of Spares & tools for LV Switchboard, Control Panels and SCADA System	21-Feb-19	22-Mar-19	32	32																							
ASH14030	Delivery of Spares & tools for HV Switchboard (including capacitor correction unit)	21-Feb-19	22-Mar-19	32	32																							
ASH14040	Delivery of Spares & tools for SCADA System, PLC system and instrumentation	21-Feb-19	22-Mar-19	32	32																							
ASH14050	Delivery of Spares & tools for Air Blower	21-Feb-19	22-Mar-19	32	32																							
ASH14060	Delivery of Spares & tools for Aviation Ditcher	21-Feb-19	22-Mar-19	32	32																							
ASH14070	Delivery of Spares & tools for Centrifugal Pump	21-Feb-19	22-Mar-19	32	32																							
ASH14080	Delivery of Spares & tools for Penstock, Actuator and Valve	21-Feb-19	22-Mar-19	32	32																							
ASH14090	Delivery of Spares & tools for Lifting Appliances	21-Feb-19	22-Mar-19	32	32																							
ASH14100	Delivery of Spares & tools for Special Tool and measuring equipment	21-Feb-19	22-Mar-19	32	32																							
ASH14110	Delivery of Spares & tools for Desiccation Unit	21-Feb-19	22-Mar-19	32	32																							
ASH14120	Delivery of Spares & tools for Wash Compressor	21-Feb-19	22-Mar-19	32	32																							
ASH14130	Delivery of Spares & tools for MBR Pre-treatment Screens	21-Feb-19	22-Mar-19	32	32																							
ASH14140	Delivery of Spares & tools for Submersible mixer	21-Feb-19	22-Mar-19	32	32																							
ASH14150	Delivery of Spares & tools for MTR pump	21-Feb-19	22-Mar-19	32	32																							
ASH14160	Delivery of Spares & tools for BRT Feedpump	21-Feb-19	22-Mar-19	32	32																							
ASH14170	Lubricants for 1 year use of all equipment	21-Feb-19	22-Mar-19	32	32																							
Process Commissioning																												
Commissioning Plan & Procedure																												
AS12010	Prepare / ICE Control / Submit a Process Commissioning Plan	02-May-18	24-Aug-18	21	21																							
AS12012	Comments on Process Commissioning Plan	28-Aug-18	20-Sep-18	21	21																							

Contract No. DE/2014/01

Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works

Further Expansion Phase 1A - Advance Works and

Ng Chow South Road Sewage Pumping Station

Master Programme

Date	Revision	Checked	Approved
09-Jan-16	Rev.0	KH Lau	KM
22-Jun-17	Rev.D	KH Lau	KM
12-Jul-17	Rev.E	KH Lau	KM
17-Oct-17	Rev.F	KH Lau	KM
27-Mar-18	Rev.G	KH Lau	KM

File Name: DE201401G3

Layout: DE401 (Rev. G) - WBS

TASK filter: All Activities

Page 15 of 16

Remaining Work

Critical Activity

Milestone

Actual Progress

