


Drainage Services Department
**Advance Works for Shek Wu Hui Sewage
Treatment Works – Further Expansion Phase 1A**

Monthly EM&A Report

(August 2018)

Verified by : Mr. Adi Lee 

Position : Independent Environmental Checker

Date : 14 September 2018

Drainage Services Department
**Advance Works for Shek Wu Hui Sewage
Treatment Works – Further Expansion Phase 1A**

Monthly EM&A Report

(August 2018)

Certified by : Mr. T. W. Tam



Position : Environmental Team Leader of
Contract No. DC/2013/09


Date :

13 - 9 - 2018

Drainage Services Department
**Advance Works for Shek Wu Hui Sewage
Treatment Works – Further Expansion Phase 1A**

Monthly EM&A Report

(August 2018)

Certified by : 
Dr. Priscilla Choy

Position : Environmental Team Leader of
Contract No. DE/2014/01

Date : 13 September 2018

Table of Contents

1.	EXECUTIVE SUMMARY	1
1.1	Summary of Major Construction Works taken in the Reporting Period.....	1
1.2	Environmental Monitoring and Audit Activities	2
1.3	Environmental Complaint	2
1.4	Site Inspection	2
1.5	Reporting Changes	2
1.6	Future Key Issues	3
2.	INTRODUCTION.....	4
2.1	Background	4
2.2	Project Programme	5
2.3	Purpose of the Report.....	5
2.4	Project Organization.....	5
3.	ENVIRONMENTAL MONITORING AND AUDIT	7
4.	WASTE MANAGEMENT	10
5.	IMPLEMENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENTS...	11
6.	CONCLUSION AND RECOMMENDATION	12
6.1	Conclusion.....	12
6.2	Recommendation.....	12

List of Tables

Table 2.1	Summary of Awarded Works Contracts
Table 2.2	Key Project Contacts
Table 3.1	Summary of Major Construction Activities in the Reporting Period
Table 3.2	Summary of 1-Hour TSP Monitoring Results in the Reporting Period
Table 3.3	Summary of 24-Hour TSP Monitoring Results in the Reporting Period
Table 3.4	Summary of Construction Noise Monitoring Results in the Reporting Period
Table 3.5	Log for Environmental Complaints, Notification of Summons and Successful Prosecutions for the Reporting Month
Table 4.1	Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DC/2013/09
Table 4.2	Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DE/2014/01
Table 5.1	Summary of Environmental Licenses and Permits for Contract No. DC/2013/09
Table 5.2	Summary of Environmental Licenses and Permits for Contract No. DE/2014/01

List of Appendices

Appendix A	Monthly EM&A Report for Contract No. DC/2013/09
Appendix B	Monthly EM&A Report for Contract No. DE/2014/01

1. EXECUTIVE SUMMARY

This is the Monthly EM&A Report for the Project which summarises the EM&A works undertaken by the ETs of the respective Contractors of Contract No. DC/2013/09 and No. DE/2014/01 under FEP No. FEP-02/474/2013 in August 2018 (the reporting period).

1.1 Summary of Major Construction Works taken in the Reporting Period

1.1.1 In the reporting period, the major construction works being undertaken by the respective Contractors are summarized in the below table.

Works Contract	Contract Title	Major Construction Works
DC/2013/09	Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road	<ul style="list-style-type: none"> • Reinstatement of Concrete Pavement • Defect rectification works
DE/2014/01	Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	<ul style="list-style-type: none"> • Installation of Building Services at MBR Facilities Building. • Mechanical Installation of MBR Pre-treatment Screen Facilities. • Mechanical Installation in Bioreactor No.1 (BR1). • Electrical Installation in 3.3kV HV Switchroom and Transformer Room No.2 at 1/F, MBR Facilities Building. • Electrical Installation in LV Switchroom and 11kV HV Switchroom at G/F, MBR Facilities Building. • Electrical Installation in LV Switchroom No.3.

1.2 Environmental Monitoring and Audit Activities

- 1.2.1 The environmental monitoring activities under the EM&A programme are summarized in the below table. No Action and Limit Level exceedance of air quality and construction noise monitoring was recorded during the reporting period.

Environmental Issue	Environmental Monitoring Parameters / Inspection	Occasions	Action Level Exceedance	Limit Level Exceedance
Air Quality	1-hour TSP	36	0	0
	24-hour TSP	12	0	0
Construction Noise	L _{Aeq} (30min) Daytime	10	0	0

1.3 Environmental Complaint

- 1.3.1 No environmental complaint, notification of summons or successful prosecutions were received during the reporting period. It is summarized in the below table.

Works Contract	Environmental Complaints	Notification of Summons	Successful Prosecutions	Status / Follow-up Actions
DC/2013/09	0	0	0	N/A
DE/2014/01	0	0	0	N/A

1.4 Site Inspection

- 1.4.1 Joint site inspections to evaluate the site environmental performance by the RE, the respective ETs and the Contractors were carried out on the following dates during the reporting period.

Contract No. DC/2013/09: 9, 16 and 23 August 2018

Contract No. DE/2014/01: 9, 16, 23 and 31 August 2018

- 1.4.2 IEC conducted site audit on 31 August 2018. No environmental non-compliance was identified in the reporting period.

1.5 Reporting Changes

- 1.5.1 The major construction works under Contract No. DC/2013/09 has been certified as substantially completed by DSD and the remaining work is completed by the end of July 2018. Air quality and construction noise monitoring have been handover to the ET of Contract No. DE/2014/01. Thus, the environmental monitoring works for the Project was conducted by the ET of Contract No. DE/2014/01 starting from August 2018 and the site inspection for Contract No. DC/2013/09 was ceased upon received EPD's reply letter on 24 August 2018.

1.6 Future Key Issues

1.6.1 Key issues to be considered in the next reporting period for the Project are as follow:

Works Contract	Major Construction Works	Potential Pollution Issues	Mitigation Measures
DC/2013/09	The construction works have been certified as substantially completed by DSD.	N/A	N/A
DE/2014/01	<ul style="list-style-type: none"> • Electrical Installation in LV Switchroom and 11kV HV Switchroom at G/F, MBR Facilities Building. • Electrical Installation in 3.3kV HV Switch room and Transformer Room No.2 at 1/F, MBR Facilities Building. • Electrical Installation in LV Switchroom No.3. • Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building. • Mechanical Installation of MBR Pre-treatment Screen Facilities. • Mechanical Installation of Bioreactor No.1 (BR1). • Mechanical Installation in Chemical Rooms. 	<ul style="list-style-type: none"> • Storage of chemicals containers • Waste accumulation • Silt and dust getting into the public area by the leaving site vehicles at the site exits without adequate wheel washing facilities 	<ul style="list-style-type: none"> • Drip tray should be provided to chemical containers • Waste should be disposed properly and avoid accumulation • Accumulated materials to be recycled onsite • Wheel washing should be provided to vehicles before leaving the site area

2. INTRODUCTION

2.1 Background

- 2.1.1 The existing Shek Wu Hui Sewage Treatment Works (SWHSTW) is operated and maintained by the Drainage Services Department (DSD). It provides secondary level treatment to sewage collected from Sheung Shui, Fanling and adjacent areas, with design capacity of 93,000m³/day at ADWF.
- 2.1.2 To cope with the latest population growth and new developments in the catchment, further expansion of SWHSTW is planned to be carried out in three phases, namely Phases 1A, 1B and 2. Further Expansion Phase 1A is to cope with the forecast increase in sewage flow from local developments and extension of village sewerage in Sheung Shui, Fanling and adjacent areas. The scope of the Phase 1A Project comprises the followings:
- (a) the construction of proposed treatment facilities to increase the treatment capacity of SWHSTW by at least 40,000m³/day with tertiary treatment level, with suitable allowance to cater for a further increase of treatment capacity by 20,000m³/day in Phase 1B; and
 - (b) modification/upgrading of the existing facilities of SWHSTW.
- 2.1.3 To cope with the projected sewage flow buildup and meet the tight implementation programme, Advance Works for SWHSTW Further Expansion Phase 1A (hereinafter referred as “the Project”) are proposed to be carried out between 2015 and 2018. The Phase 1A Advance Works comprise a civil works contract and an Electrical & Mechanical (E&M) works contract. The civil works Contract No. DC/2013/09 “Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road” is supervised by the Sewerage Projects Division (SPD) of DSD. The E&M works Contract No. DE/2014/01 “Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station” is supervised by the Electrical & Mechanical Projects Division (E&MPD) of DSD.
- 2.1.4 The scope of Phase 1A Advance Works comprises the followings:
- (a) the conversion of one existing bioreactor (BR1) and two existing final sedimentation tanks (FST1 and FST2) into one membrane bioreactor; and
 - (b) the ancillary works.
- 2.1.5 This Project is a part of designated project under item F.2 of Part 1, Schedule 2 of the Environmental Impact Assessment (EIA) Ordinance. The EIA for the further expansion of SWHSTW Phases 1A, 1B and 2 is covered under the EIA Report of NENT NDAs (Register No. AEIAR-175-2013).
- 2.1.6 An Environment Permit (EP) No. EP-474/2013 for the further expansion of SWHSTW Phases 1A, 1B and 2 was issued by EPD to CEDD on 21 November 2013. On 23 January 2014, Further Environmental Permit (FEP) No. FEP-01/474/2013 was issued by EPD to DSD for the further expansion of SWHSTW Phase 1A works. On 15 February 2018, FEP No. FEP-02/474/2013 was issued by EPD to DSD covering the upgrading works of SWHSTW Phases 1A, 1B and 2.
- 2.1.7 With the issue of FEP No. FEP-02/474/2013, DSD has surrendered FEP No. FEP-01/474/2013 on 15 August 2018 which covering Phase 1A works only.

2.2 Project Programme

Two construction works contracts of the Project, i.e. civil works and E&M works, were awarded in 2015 and 2016 respectively. The construction of the Project commenced in October 2015 and is expected to complete in 2018 tentatively. *Table 2.1* summarises the information of the awarded Works Contracts.

Table 2.1 Summary of Awarded Works Contracts

Works Contract	Description	Construction Start Date	Contractor	Environmental Team
DC/2013/09	Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road	October 2015	Tsun Yip Waterworks Construction Co Ltd (Tsun Yip)	Action-United Environmental Services & Consulting (AUES)
DE/2014/01	Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	October 2017	Jardine Engineering Corporation Limited (JEC)	Cinotech Consultants Limited (Cinotech)

2.3 Purpose of the Report

- 2.3.1 The Environmental Monitoring and Audit (EM&A) programme for DC/2013/09 and DE/2014/01 commenced in October 2015 and October 2017 respectively. This is the Monthly EM&A Report for the Project which summarises the EM&A works undertaken by the respective Contractor’s ETs in August 2018 (the reporting period).

2.4 Project Organization

Organization structure and contact details of relevant parties with respect to on-site environmental management are shown in *Table 2.2* below.

Table 2.2 Key Project Contacts

Works Contract	Organization	Role	Name	Tel No.
DC/2013/09	DSD	Resident Engineer	Ms. Konica Cheung	2594 7463
	ANewR Consulting Limited	Independent Environmental Checker	Mr. Adi Lee	2618 2836
	Tsun Yip	Site Agent	Mr. Ken Wong	9161 9627
		Environmental Officer	Mr. M. T. Ho	9507 9634
	AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059
DE/2014/01	DSD	Resident Engineer	Mr. Fong Mo	2594 7329
	ANewR Consulting Limited	Independent Environmental Checker	Mr. Adi Lee	2618 2836
	JEC	Project Manager	Mr. Kim Hung Lau	2947 1125
		Environmental Officer	Mr. George Ng	2947 1125
	Cinotech	Environmental Team Leader	Dr. Priscilla Choy	2151 2089

3. ENVIRONMENTAL MONITORING AND AUDIT

- 3.1 The Project has been divided into two construction works contracts which are covered by EP No. EP-474/2013 and FEP No. FEP-02/474/2013. As per the EP Conditions, EM&A Reports for Works Contract No. DC/2013/09 and No. DE/2014/01 prepared by the respective Contractor's ETs are provided in *Appendices A and B* respectively.
- 3.2 The EM&A Reports provide details of the project information, EM&A requirements, impact monitoring and audit results for the corresponding Contracts.
- 3.3 A summary of the major construction activities undertaken by the respective Contractors of various Works Contracts during the reporting period are presented in *Table 3.1*.

Table 3.1 Summary of Major Construction Activities in the Reporting Period

Works Contract	Contract Title	Major Construction Works
DC/2013/09	Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road	<ul style="list-style-type: none"> • Reinstatement of Concrete Pavement • Defect rectification works
DE/2014/01	Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	<ul style="list-style-type: none"> • Installation of Building Services at MBR Facilities Building. • Mechanical Installation of MBR Pre-treatment Screen Facilities. • Mechanical Installation in Bioreactor No.1 (BR1). • Electrical Installation in 3.3kV HV Switchroom and Transformer Room No.2 at 1/F, MBR Facilities Building. • Electrical Installation in LV Switchroom and 11kV HV Switchroom at G/F, MBR Facilities Building. • Electrical Installation in LV Switchroom No.3.

- 3.4 As the major construction works under Contract No. DC/2013/09 has been certified as substantially completed by DSD and the remaining work is completed by the end of July 2018, air quality and construction noise monitoring have been handover to the ET of Contract No. DE/2014/01.
- 3.5 Impact monitoring for air quality and construction noise were conducted in accordance with the Updated EM&A Manual in the reporting period. The monitoring results conducted by the ET of Contract No. DE/2014/01 for this reporting month are summarised in *Tables 3.2 to 3.4*. Details of the monitoring requirements, locations, equipment, methodology and QA/QC procedures are presented in the Monthly EM&A Report of Contract No. DE/2014/01 as provided in *Appendix B*.

3.6 No Action and Limit Level exceedance of air quality and construction noise monitoring was recorded during the reporting period.

Table 3.2 Summary of 1-Hour TSP Monitoring Results in the Reporting Period

Monitoring Station ID	Location	TSP Concentration (mg/m ³)	Action Level (mg/m ³)	Limit Level (mg/m ³)	Exceedance due to the Project Construction (Yes/No)
AM1	No. 31 Wai Loi Tsuen	48-164	286	500	No
AM2	Fu Tei Au	44-184	276	500	No

Note:

- (1) The environmental monitoring works of the Project were conducted by the Environmental Team of Contract No. DE/2014/01 in accordance with the Updated EM&A Manual.

Table 3.3 Summary of 24-Hour TSP Monitoring Results in the Reporting Period

Monitoring Station ID	Location	TSP Concentration (mg/m ³)	Action Level (mg/m ³)	Limit Level (mg/m ³)	Exceedance due to the Project Construction (Yes/No)
AM1	No. 31 Wai Loi Tsuen	13-17 ⁽²⁾	147	260	No
AM2a	RE's Site Office	20-116	155	260	No

Note:

- (1) The environmental monitoring works of the Project were conducted by the Environmental Team of Contract No. DE/2014/01 in accordance with the Updated EM&A Manual.
 (2) Full set of 24-hour TSP monitoring cannot be conducted at AM1 due to power failure and breakdown of arrangement with the electricity supplier. The range indicated the data at AM1 from 3 to 14 August 2018.

Table 3.4 Summary of Construction Noise Monitoring Results in the Reporting Period

Monitoring Station ID	Location	Noise Level (LAeq,30mins, dB(A))	Action Level (dB(A))	Limit Level (dB(A))	Exceedance due to the Project Construction (Yes/No)
NM1	No. 31 Wai Loi Tsuen	57-62	When one documented complaint is received	>75	No
NM2	Fu Tei Au	60-64		>75	No

Note:

- (1) The environmental monitoring works of the Project were conducted by the Environmental Team of Contract No. DE/2014/01 in accordance with the Updated EM&A Manual.

- 3.7 No environmental complaint, notification of summons or successful prosecutions were received during the reporting period. Log for environmental complaints, notification of summons and successful prosecutions are provided in *Table 3.5*.
- 3.8 Regular site inspections were conducted by the respective Contractor’s ETs on a weekly basis to check the implementation of environmental pollution control and mitigation measures for the Project. No non-compliance was identified in the reporting period. The site inspection for Contract No. DC/2013/09 was ceased upon received EPD’s reply letter on 24 August 2018. Joint site inspections for Contract No. DC/2013/09 were carried out on 9, 16 and 23 August 2018 and for Contract No. DE/2014/01 were carried out on 9, 16, 23 and 31 August 2018 during the reporting period. No environmental non-compliance was identified in the reporting period.

Table 3.5 Log for Environmental Complaints, Notification of Summons and Successful Prosecutions for the Reporting Month

Works Contract	Environmental Complaints	Notification of Summons	Successful Prosecutions
DC/2013/09	0	0	0
DE/2014/01	0	0	0

4. WASTE MANAGEMENT

- 4.1 Waste management was carried out by on-site Environmental Officer or an Environmental Supervisor of respective Contractors from time to time.
- 4.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 4.1* and *4.2* and the Monthly Summary Waste Flow Tables of respective Contracts are presented in the EM&A Reports as provided in *Appendices A* and *B*. Whenever possible, materials were reused on-site as far as practicable.

Table 4.1 Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DC/2013/09

Type of Waste	Quantity			Disposal Location
	Prior Months	Reporting Month	Cumulated	
Total C&D Materials (Inert) (in '000m ³)	23.12	0.88	24.00	Tuen Mun 38
Hard Rock and Large Broken Concrete (Inert) (in '000m ³)	2.25	0.01	2.26	Tuen Mun 38
Reused in this Project (Inert) (in '000m ³)	3.47	0.20	3.67	--
Reused in other Projects (Inert) (in '000m ³)	2.23	0	2.23	
Disposal as Public Fill (Inert) (in '000m ³)	15.27	0.66	15.93	Tuen Mun 38
Metals (in '000kg)	142.00	0	142.00	--
Paper / Cardboard Packing (in '000kg)	0.07	0	0.07	--
Plastics (in '000kg)	0	0	0	--
Chemical Wastes (in '000kg)	0	0	0	--
General Refuses (in '000m ³)	1.14	0.05	1.19	NENT

Table 4.2 Summary of Quantities of Inert C&D Materials and C&D Wastes for Contract No. DE/2014/01

Type of Waste	Quantity			Disposal Location
	Prior Months	Reporting Month	Cumulated	
Total C&D Materials (Inert) (in '000m ³)	0	0	0	--
Hard Rock and Large Broken Concrete (Inert) (in '000m ³)	0	0	0	--
Reused in this Project (Inert) (in '000m ³)	0	0	0	--
Reused in other Projects (Inert) (in '000m ³)	0	0	0	--
Disposal as Public Fill (Inert) (in '000m ³)	0	0	0	--
Metals (in '000kg)	0	0	0	--
Paper / Cardboard Packing (in '000kg)	0	0.022	0.022	Lau Choi Kee Papers Co.Ltd.
Plastics (in '000kg)	0	0	0	--
Chemical Wastes (in '000kg)	0	0	0	--
General Refuses (in tonne)	26.34	2.98	29.32	NENT

5. IMPLEMENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENTS

5.1 The respective Contractors have implemented all mitigation measures and requirements as stated in the EIA Reports, EM&A Manuals, EP No. EP-474/2013 and FEP No. FEP-02/474/2013. Summary of the relevant permits, licenses, and/or notifications on environmental protection for this Project in this reporting period are summarised in *Tables 5.1* and *5.2*.

Table 5.1 Summary of Environmental Licenses and Permits for Contract No. DC/2013/09

Item	Valid License/Permit	License/Permit Number
1	Further Environmental Permit	FEP-02/474/2013 (Valid from 15 February 2018)
2	Air Pollution Control (Construction Dust) Regulation	N/A
3	Chemical Waste Producer Registration	WPN5213-624-T3148-04
4	Water Pollution Control Ordinance	WT00022503-2015
5	Billing Account for Disposal of Construction Waste	Account Number: 7022898

Table 5.2 Summary of Environmental Licenses and Permits for Contract No. DE/2014/01

Item	Valid License/Permit	License/Permit Number
1	Further Environmental Permit	FEP-02/474/2013 (Valid from 15 February 2018)
2	Chemical Waste Producer Registration	WPN5213-624-T3685-01
3	Billing Account for Disposal of Construction Waste	Account Number: 7024165

6. CONCLUSION AND RECOMMENDATION

6.1 Conclusion

6.1.1 This is the Monthly EM&A Report for the Project which summarises the EM&A works undertaken by the respective Contractor's ETs in August 2018 (the reporting period).

6.1.2 The major construction works under Contract No. DC/2013/09 has been certified as substantially completed by DSD and the remaining work is completed by the end of July 2018. Air quality and construction noise monitoring have been handover to the ET of Contract No. DE/2014/01. Thus, the environmental monitoring works for the Project was conducted by the ET of Contract No. DE/2014/01 starting from August 2018 and the site inspection for Contract No. DC/2013/09 was ceased upon received EPD's reply letter on 24 August 2018.

6.1.3 No Action and Limit Level exceedance of 1-hour and 24-hour TSP monitoring was recorded during the reporting period.

6.1.4 No Action and Limit Level exceedance of construction noise monitoring was recorded during the reporting period.

6.1.5 Joint site inspections to evaluate the site environmental performance by the RE, the respective ETs and the Contractors were carried out on the following dates during the reporting period.

Contract No. DC/2013/09: 9, 16 and 23 August 2018

Contract No. DE/2014/01: 9, 16, 23 and 31 August 2018

6.1.6 IEC conducted site audit on 31 August 2018. No environmental non-compliance was identified in the reporting period.

6.1.7 No documented complaint, notification of summons or successful prosecution was received during the reporting period.

6.2 Recommendation

6.2.1 The following recommendations were made for future reporting periods:

Air Quality

- Maintain wet surface on access road
- All vehicles must be used wheel washing facility before off site
- Spray water during breaking works
- A cleaning truck was regularly performed on the public road to prevent fugitive dust emission

Noise

- Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday.
- Keep good maintenance of plants
- Shut down the plants when not in used

Water Quality

- Identify any discharge of wastewater from the construction site
- Avoid blockage of U channel and drainage system by sediment
- Avoid water accumulation on site and carry out larviciding against mosquito breeding for stagnant water when mosquito larvae are observed
- Avoid spoilage of run-off from construction site to public area
- The discharge quality must meet the requirements specified in the discharge license

Waste/Chemical Management

- On-site sorting prior to disposal
- Follow requirements and procedures of the “Trip-ticket System”
- Predict required quantity of concrete accurately
- Collect the unused fresh concrete at designated locations in the sites for subsequent disposal

APPENDIX A



MONTHLY EM&A REPORT FOR CONTRACT NO. DC/2013/09

JOB NO.: TCS00757/15

DSD CONTRACT NO. DC/2013/09 –
ADVANCE WORKS FOR SHEK WU HUI SEWAGE
TREATMENT WORKS – FURTHER EXPANSION PHASE 1A
AND SEWERAGE WORKS AT PING CHE ROAD

35TH MONTHLY ENVIRONMENTAL MONITORING AND
AUDIT (EM&A) REPORT – AUGUST 2018

PREPARED FOR
TSUN YIP WATERWORKS CONSTRUCTION CO LTD

Date	Reference No.	Prepared By	Certified By
11 September 2018	TCS00757/15/600/R0137v2	 Martin Li (Environmental Consultant)	 Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	10 September 2018	First Submission
2	11 September 2018	Amended against IEC's comments

EXECUTIVE SUMMARY

ES.01 This is the last (35th) Monthly Environmental Monitoring and Audit Report for Contract No. DC/2013/09 covering the period from 1 to 24 August 2018 (the Reporting Period).

ES.02 As informed by the Contractor (Tsun Yip Waterworks Construction Co. Ltd.), the major construction works (Section 1, Section 2 and Section 3) of the Works under Contract No. DC/2013/09 has been substantially completed. In view of the remaining work will be completed by the end of July 2018, handover of Air Quality and Construction Noise Monitoring to Environmental Team (ET) of Contract No. DE/2014/01 under FEP No. FEP-02/474/2013 and cease of site weekly inspection were proposed on 16 July 2018. In this regards, an associated letter ref. TCS00757/15/300/L0128 date 24 July 2018 was issued to EPD for approval. Since there is no change to the EM&A requirements or programme for the Project, EPD has no adverse comment on our proposal. Therefore, the environmental monitoring work for the Project was carried out by Environmental Team of Contract No. DE/2014/01 starting from August 2018 and the site inspection for Contract No. DC/2013/09 was ceased upon received EPD's reply letter on 24 August 2018.

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES.03 Environmental monitoring activities under Contract No. DC/2013/09 in this Reporting Period are summarized in the following table. Since the environmental monitoring works were handed over to Environmental Team of Contract No. DE/2014/01, no air quality and construction noise monitoring work were done under Contract No. DC/2013/09.

Issues	Environmental Monitoring Parameters / Inspection	Occasions
Air Quality	1-hour TSP	0
	24-hour TSP	0
Construction Noise	L _{Aeq(30min)} Daytime	0
Inspection / Audit	ET Regular Environmental Site Inspection	3
	IEC Monthly Environmental Site Audit	0

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES.04 The detail of air quality and construction noise monitoring exceedance recorded in this Reporting Period could be referred to the monthly EM&A report of Contract of DE/2014/01.

ENVIRONMENTAL COMPLAINT

ES.05 No environmental complaint was recorded or received for Contract No. DC/2013/09 in this Reporting Period. The statistics of environmental complaint are summarized in the following table.

Reporting Period	Environmental Complaint Statistics		
	Frequency	Cumulative	Complaint Nature
1 to 24 August 2018	0	0	NA

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.06 No environmental summons or successful prosecutions for Contract No. DC/2013/09 were recorded in this Reporting Period. The statistics of environmental complaint are summarized in the following tables.

Reporting Period	Environmental Summons Statistics		
	Frequency	Cumulative	Complaint Nature
1 to 24 August 2018	0	0	NA

Reporting Period	Environmental Prosecution Statistics		
	Frequency	Cumulative	Complaint Nature
1 to 24 August 2018	0	0	NA

REPORTING CHANGE

- ES.07 Since EPD has no adverse comment on the handover of environmental monitoring works to Environmental Team of Contract DE/2014/01, no air quality and construction noise monitoring work was carried out and reported under Contract DC/2013/09 for August 2018.

SITE INSPECTION BY EXTERNAL PARTIES

- ES.08 In the Reporting Period, joint site inspection to evaluate the site environmental performance by the RE, ET and the Contractor was carried out on **9, 16 and 23 August 2018**.

Table of Contents

1	INTRODUCTION	1
1.1	PROJECT BACKGROUND	1
1.2	REPORT STRUCTURE	2
2	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	3
2.1	PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE	3
2.2	CONSTRUCTION PROGRESS	3
2.3	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	3
3	SUMMARY OF IMPACT MONITORING REQUIREMENT	4
3.1	GENERAL	4
3.2	MONITORING PARAMETERS	4
3.3	MONITORING LOCATIONS	4
3.4	MONITORING FREQUENCY AND PERIOD	4
3.5	MONITORING EQUIPMENT	5
3.6	DETERMINATION OF ACTION/LIMIT (A/L) LEVELS	5
3.7	EVENT ACTION PLAN	5
4	MONITORING METHDOLOGY	6
4.1	AIR QUALITY MONITORING	6
4.2	CONSTRUCTION NOISE MONITORING	6
4.3	DATA MANAGEMENT AND DATA QA/QC CONTROL	6
5	IMPACT MONITORING RESULTS	7
5.1	RESULTS OF AIR QUALITY MONITORING	7
5.2	RESULTS OF CONSTRUCTION NOISE MONITORING	7
6	WASTE MANAGEMENT	8
6.1	GENERAL WASTE MANAGEMENT	8
6.2	RECORDS OF WASTE QUANTITIES	8
7	SITE INSPECTION	9
7.1	REQUIREMENTS	9
7.2	FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	9
8	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	10
8.1	ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	10
9	IMPLEMENTATION STATUS OF MITIGATION MEASURES	11
9.1	GENERAL REQUIREMENTS	11
10	CONCLUSIONS AND RECOMMENTATIONS	12
10.1	CONCLUSIONS	12

LIST OF TABLES

TABLE 2-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS
TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	PROPOSED AIR QUALITY AND CONSTRUCTION NOISE MONITORING LOCATIONS
TABLE 3-3	ACTION AND LIMIT LEVELS FOR 24-HR TSP AND 1-HR TSP AIR QUALITY, $\mu\text{g}/\text{m}^3$
TABLE 3-4	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 6-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS FOR THE PROJECT
TABLE 6-2	SUMMARY OF QUANTITIES OF C&D WASTES FOR THE PROJECT
TABLE 7-1	SITE OBSERVATIONS
TABLE 8-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 8-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 8-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 9-1	ENVIRONMENTAL MITIGATION MEASURES

LIST OF APPENDICES

APPENDIX A	GENERAL LAYOUT OF ADVANCE WORKS AND MAIN WORKS OF SWHSTW FURTHER EXPANSION PHASE 1A
APPENDIX B	LAYOUT PLAN OF THE CONTRACT
APPENDIX C	ORGANIZATION STRUCTURE AND CONTACT DETAILS OF RELEVANT PARTIES
APPENDIX D	3-MONTH ROLLING PROGRAM OF THE PROJECT
APPENDIX E	PROPOSED MONITORING LOCATIONS
APPENDIX F	EVENT ACTION PLAN
APPENDIX G	MONTHLY SUMMARY WASTE FLOW TABLE
APPENDIX H	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)

1 INTRODUCTION

1.1 PROJECT BACKGROUND

1.1.1 The existing Shek Wu Hui Sewage Treatment Works (hereafter referred as “SWHSTW”) with secondary level treatment to sewage collected from Sheung Shui, Fanling and adjacent areas is operated and maintained by Drainage Services Department (hereafter referred as “DSD”). Based on the preliminary design of the Project, the scope of works for the Project comprises the following major components:

- (a) Demolition of the existing Inlet Works and construction of the new Inlet Works, including inlet pumping station, screening and degritting facilities;
- (b) Demolition of 4 existing circular Primary Sedimentation Tanks (PSTs) and construction of new rectangular PSTs;
- (c) Construction of new pre-membrane screens;
- (d) Modification of existing Bioreactor (BR) 1 and 2 to suit the proposed membrane bioreactor (MBR) process;
- (e) Construction of a new standby Bioreactor;
- (f) Demolition of 4 existing circular Final Sedimentation Tanks (FSTs) and construction of new Membrane Tanks and Membrane Facility Building;
- (g) Reconstruction of sludge treatment facilities, including thickening, anaerobic digestion, biogas handling, sludge holding and dewatering facilities; and
- (h) Other ancillary works.

1.1.2 According to the Project implementation programme, the construction of most of the above proposed works (hereinafter referred to as “Main Works”) will be commencement in 2016 and completion in 2022. Furthermore, Advance Works as part of the above proposed works will carry out before Main Works commencement. The Advance Works will be commencement in third quarter of 2015 and comprise the following major components:

- (a) Modification of BR1, through upgrading of electrical and mechanical (E&M) equipment and minor civil works, to suit the proposed MBR process;
- (b) Demolition of FSTs 1 and 2 and construction of Membrane Tanks and the first phase of Membrane Facility Building; and
- (c) Tree felling and transplanting, to facilitate timely construction of the new Inlet Works during the implementation of Main Works (under review).

1.1.3 The general layout of Advance Works and Main Works of SWHSTW Further Expansion Phase 1A show in *Appendix A*. Subsequent to Further Expansion Phase 1A, the SWHSTW will be further expanded under separate projects (namely Further Expansion Phase 1B and Phase 2).

1.1.4 In July 2015, Tsun Yip Waterworks Construction Co Ltd (hereinafter referred as “Tsun Yip” or “the Contractor”) has awarded the DSD Contract No. DC/2013/09 – *Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A and Sewerage Works at Ping Che Road* (hereinafter referred as “the Contract”). The Contract is the Advance Works for Shek Wu Hui Sewage Treatment Works as part of SWHSTW Further Expansion which is a Designated Project under Environmental Permit number FEP-02/474/2013 (hereinafter referred as “the FEP-02/474/2013” or “the EP”).

1.1.5 The works under the Contract at Shek Wu Hui Sewage Treatment Works will be included the conversion of one existing bioreactor and two existing final sedimentation tanks into one membrane bioreactor. Moreover, construction of about 1.5 kilometres length of sewers at Ping Che Road and other ancillary works will be undertaken. The works of Contract are scheduled to be conduct about 25 months. Layout plan of the Contract is shown in *Appendix B*.

1.1.6 Action-United Environmental Services & Consulting (hereinafter referred as “AUES”) was appointed by the Contractor as an Environmental Team (hereinafter referred as “the ET”) to implement the relevant EM&A program in accordance with the Updated EM&A Manual, as well

as the associated duties.

- 1.1.7 As part of the EM&A program, baseline monitoring is required to determine the ambient environmental conditions. Hence baseline monitoring including air quality and noise were carried out between **28 August 2015** and **12 September 2015** at the proposed locations before construction work commencement. The “Baseline Monitoring Report (TCS00757/15/600/R0014 Version 2)” had submitted to EPD by the DSD before commencement of major construction works and approved by the IEC on 24 September 2015. Further to Tsun Yip’s instructions, the EM&A program was commenced on 1 October 2015 and the monitoring schedule had been issued to relevant parties on 29 September 2015.
- 1.1.8 As informed by the Contractor (Tsun Yip Waterworks Construction Co. Ltd.), the major construction works (Section 1, Section 2 and Section 3) of the Works under Contract No. DC/2013/09 has been substantially completed. In view of the remaining work will be completed by the end of July 2018, handover of Air Quality and Construction Noise Monitoring to Environmental Team (ET) of Contract No. DE/2014/01 under FEP No. FEP-02/474/2013 and cease of site weekly inspection were proposed on 16 July 2018. In this regards, an associated letter ref. TCS00757/15/300/L0128 date 24 July 2018 was issued to EPD for approval. Since there is no change to the EM&A requirements or programme for the Project, EPD has no adverse comment on our proposal. Therefore, the environmental monitoring work for the Project was carried out by Environmental Team of Contract No. DE/2014/01 starting from August 2018 and the site inspection for Contract No. DC/2013/09 was ceased upon received EPD’s reply letter on 24 August 2018.
- 1.1.9 This is the **last (35th)** Monthly EM&A Report presenting the inspection findings for the reporting period from **1 to 24 August 2018**.

1.2 REPORT STRUCTURE

- 1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

SECTION 1	INTRODUCTION
SECTION 2	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS
SECTION 3	SUMMARY OF MONITORING REQUIREMENTS
SECTION 4	MONITORING METHODOLOGY
SECTION 5	IMPACT MONITORING RESULTS
SECTION 6	WASTE MANAGEMENT
SECTION 7	SITE INSPECTIONS
SECTION 8	ENVIRONMENTAL COMPLAINTS AND NON-COMPLIANCE
SECTION 9	IMPLEMENTATION STATUES OF MITIGATION MEASURES
SECTION 10	CONCLUSIONS AND RECOMMENDATION

2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS**2.1 PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE**

2.1.1 Organization structure and contact details of relevant parties with respect to on-site environmental management are shown in *Appendix C*.

2.2 CONSTRUCTION PROGRESS

2.1.2 3-Month Rolling Programme of the Project is enclosed in *Appendix D* and the major construction activities undertaken in this Reporting Month are illustrated in *Appendix B* and listed below:-

- Reinstatement of Concrete Pavement
- Defect rectification works

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.1.3 Summary of the relevant permits, licences, and/or notifications on environmental protection for this Project in this Reporting Period is presented in *Table 2-1*.

Table 2-1 Status of Environmental Licenses and Permits

Item	Description	License/Permit Status
1	Air Pollution Control (Construction Dust) Regulation	Notified EPD on 30 July 2015
2	Chemical waste Producer Registration (WPN: 5213-624-T3148-04)	Application date: 19/08/2015 Date approved: 18/9/2015
3	Water Pollution Control Ordinance (Discharge License: WT00022503-2015)	Application date: 19/08/2015 Date approved: 18/9/2015
4	Billing Account for Disposal of Construction Waste (Account Number: 7022898)	Granted on 02/09/2015
5	Further Environmental Permit No. FEP-02/474/2013	Granted on 15/02/2018

2.1.4 In accordance with the Further EP No. FEP-02/474/2013 Condition 2.3, an Updated Environmental Monitoring and Audit (EM&A) Manual (TCS00757/15/600/R0012v3) which certified by the Environmental Team (ET) Leader and verified by the Independent Environmental Checker (IEC), has submitted to DSD and EPD endorsement.

2.1.5 Baseline Monitoring Report (TCS00757/15/600/R0014v2) as certified by the ETL and verified by the IEC was submitted to the EPD on 24 September 2015 for endorsement.

3 SUMMARY OF IMPACT MONITORING REQUIREMENT

3.1 GENERAL

3.1.1 The Environmental Monitoring and Audit requirements are set out in the Updated EM&A manual. Environmental issues such as air quality and construction noise were identified as the key issues during the construction phase of Advance Works of the Project.

3.1.2 A summary of EM&A programme of construction phase are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

3.2.1 The EM&A programme of construction phase shall cover the following environmental issues:

- Air quality; and
- Construction noise

3.2.2 A summary of the monitoring parameters is presented in *Table 3-1* below

Table 3-1 Summary of EM&A Requirements

Environmental Issue	Parameters
Air Quality	<ul style="list-style-type: none"> • 1-hour TSP by Real-Time Portable Dust Meter; and • 24-hour TSP by High Volume Air Sampler.
Construction Noise	<ul style="list-style-type: none"> • $L_{eq(30min)}$ during normal working hours; and • $L_{eq(15min)}$ for the construction works undertaken in Restricted Hours, if necessary.

3.3 MONITORING LOCATIONS

3.3.1 According to the *Updated EM&A Manual of Advance Works* which submitted to EPD on 25 August 2015, three air quality sensitive receivers and two construction noise sensitive receivers are proposed to monitor the environmental performance of the Contract. The proposed monitoring locations are summarized in *Table 3-2* and shown in *Appendix E*.

Table 3-2 Proposed Air Quality and Construction Noise Monitoring Locations

Aspect	Station ID	Location	Parameter
Air Quality	AM1	No. 31 Wai Loi Tsuen	1- hour and 24- hour TSP
	AM2	Fu Tei Au	1- hour
	AM2a	RE's Site Office	24- hour TSP
Noise	NM1	No. 31 Wai Loi Tsuen	$L_{eq(30min)}$
	NM2	Fu Tei Au	$L_{eq(30min)}$

3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 The requirements of baseline monitoring are stipulated in *Sections 2.1.7 and 3.2.5* of the Updated *EM&A Manual* and presented as follows.

Air Quality Monitoring

3.4.2 Monitoring frequency for air quality baseline monitoring is as follows:

- 1-Hour TSP 3 sets of 1-hour TSP monitoring shall be carried out once in every six days.
- 24-Hour TSP 24-hour shall be carried out once in every six days.

Noise Monitoring

3.4.3 Construction noise monitoring should be carried out at the designated monitoring station when there are Project-related construction activities being undertaken within a radius of 300m from the monitoring stations. The monitoring frequency should depend on the scale of the construction activities. An initial guide on the monitoring is to obtain one set of 30-minute measurement at

each station between 0700 and 1900 hours on normal weekdays at a frequency of once a week when construction activities are underway.

- 3.4.4 If construction works are extended to include works during the hours of 1900 - 0700, additional weekly impact monitoring shall be carried out during evening and night-time works. Applicable permits under NCO shall be obtained by the Contractor.

3.5 MONITORING EQUIPMENT

Air Quality Monitoring

- 3.5.1 The details of the monitoring equipment for Air Quality and the copies of the calibration certificates used during the reporting month could be referred to the monthly EM&A report of Contract DE/2014/01.

Noise Monitoring

- 3.5.2 The details of the monitoring equipment for Construction Noise and the copies of the calibration certificates used during the reporting month could be referred to the monthly EM&A report of Contract DE/2014/01.

3.6 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS

- 3.6.1 According to the baseline monitoring results and the Updated EM&A Manual, the air quality and construction noise criteria were set up, namely Action and Limit levels are listed in *Tables 3-3 & 3-4* as below.

Table 3-3 Action and Limit Levels for 24-Hr TSP and 1-Hr TSP Air Quality, $\mu\text{g m}^{-3}$

Monitoring Stations	Action Level ($\mu\text{g/m}^3$)		Limit Level ($\mu\text{g/m}^3$)	
	1-hour	24-hour	1-hour	24-hour
AM1	286	147	500	260
AM2	276	NA	500	NA
AM2a	NA	155	NA	260

Table 3-4 Action and Limit Levels for Construction Noise

Monitoring Stations	Action Level	Limit Level in dB(A)
Time Period: 0700-1900 hours on normal weekdays		
NM1 and NM2	When one documented complaint is received	> 75* dB(A)

Note: (*) Reduces to 70 dB(A) for schools and 65 dB(A) during the school examination periods.

3.7 EVENT ACTION PLAN

- 3.7.1 If non-compliance or exceedance of the Action/Limit Levels is occurred, actions shall be taken in accordance with the Event Action Plan in *Appendix F*.

4 MONITORING METHDOLOGY

4.1 AIR QUALITY MONITORING

Monitoring Location

4.1.1 The detailed information of air quality monitoring stations referred to *Table 3-2* and the graphical plot of monitoring locations shown in *Appendix E* in this report.

Monitoring Procedure and Equipment

4.1.2 The details of the monitoring procedures, equipment and copies of the calibration certificates used during the reporting month could be referred to the monthly EM&A reports of Contract DE/2014/01.

4.2 CONSTRUCTION NOISE MONITORING

Monitoring Location

4.2.1 The detailed information of construction noise monitoring stations referred to *Table 3-2* and the graphical plot of monitoring locations shown in *Appendix E* in this report.

Monitoring Procedure and Equipment

4.2.2 The details of the monitoring procedures, equipment and copies of the calibration certificates used during the reporting month could be referred to the monthly EM&A reports of Contract DE/2014/01.

4.3 DATA MANAGEMENT AND DATA QA/QC CONTROL

4.3.1 The data management and data QA/QC control could be referred to the monthly report of Contract DE/2014/01.

5 IMPACT MONITORING RESULTS

5.1 RESULTS OF AIR QUALITY MONITORING

5.1.1 The monitoring results of Air Quality Monitoring in reporting month could be referred to the monthly report of Contract DE/2014/01. The monitoring results has been checked by the ET of Contract DE/2014/01 and verified by the IEC.

5.2 RESULTS OF CONSTRUCTION NOISE MONITORING

5.2.1 The monitoring results of Construction Noise Monitoring in reporting month could be referred to the monthly report of Contract DE/2014/01. The monitoring results has been checked by the ET of Contract DE/2014/01 and verified by the IEC.

6 WASTE MANAGEMENT**6.1 GENERAL WASTE MANAGEMENT**

6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

6.2 RECORDS OF WASTE QUANTITIES

6.2.1 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and
- Excavated Soil.

6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-1* and *6-2* and the Monthly Summary Waste Flow Table is shown in *Appendix G*. Whenever possible, materials were reused on-site as far as practicable.

Table 6-1 Summary of Quantities of Inert C&D Materials for the Project

Type of Waste	Quantity			Disposal Location
	Prior Months	Reporting Month	Cumulated	
Total C&D Materials (Inert) (in '000m ³)	23.12	0.88	24.00	Tuen Mun 38
Hard Rock and Large Broken Concrete (Inert) (in '000 m ³)	2.25	0.01	2.26	Tuen Mun 38
Reused in this Project (Inert) (in '000 m ³)	3.47	0.20	3.67	--
Reused in other Projects (Inert) (in '000 m ³)	2.23	0.00	2.23	--
Disposal as Public Fill (Inert) (in '000 m ³)	15.27	0.66	15.93	Tuen Mun 38

Remark: The figures were rounded off to two decimal places.

Table 6-2 Summary of Quantities of C&D Wastes for the Project

Type of Waste	Quantity			Disposal Location
	Prior Months	Reporting Month	Cumulated	
Metals ('000kg)	142.00	0.00	142.00	--
Paper / Cardboard Packing ('000kg)	0.07	0.00	0.07	--
Plastics ('000kg)	0.00	0.00	0.00	--
Chemical Wastes ('000kg)	0.00	0.00	0.00	--
General Refuses ('000m ³)	1.14	0.05	1.19	NENT

Remark: The figures were rounded off to two decimal places.

7 SITE INSPECTION

7.1 REQUIREMENTS

7.1.1 According to the Updated EM&A Manual, the environmental site inspection shall be formulated by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

7.2.1 In the Reporting Period, joint site inspection to evaluate the site environmental performance by the RE, ET and the Contractor has been carried out on **9, 16 and 23 August 2018**. No non-compliance was noted.

7.2.2 Observations for the site inspections and monthly audit within this Reporting Period are summarized in *Table 7-1*.

Table 7-1 Site Observations

Date	Findings / Deficiencies	Follow-Up Status
31 July 2018 (Last reportin period)	<ul style="list-style-type: none"> Dry unpaved haul road was observed. The Contractor was advised to spray water regularly for dust suppression. The Contractor was reminded to dispose wastes regularly at main building. 	<ul style="list-style-type: none"> Water spraying was implemented regularly. Last observation closed. Not requiried for reminder.
9 August 2018	<ul style="list-style-type: none"> The Contractor was reminded to spray water regularly. 	<ul style="list-style-type: none"> Not requiried for reminder.
16 August 2018	<ul style="list-style-type: none"> The Contractor was reminded to spray water regularly. 	<ul style="list-style-type: none"> Not requiried for reminder.
23 August 2018	<ul style="list-style-type: none"> The Contractor was reminded to remove stagnant water after rainstorm. 	<ul style="list-style-type: none"> Not requiried for reminder.

7.2.3 In the Reporting Period, the overall environmental performance was considered satisfactory.

8 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE**8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION**

8.1.1 No environmental complaint, summons and prosecution was received in this reporting period. The statistical summary table of environmental complaint is presented in *Tables 8-1, 8-2 and 8-3*.

Table 8-1 Statistical Summary of Environmental Complaints

Reporting Period	Environmental Complaint Statistics		
	Frequency	Cumulative	Complaint Nature
1 to 24 August 2018	0	0	NA

Table 8-2 Statistical Summary of Environmental Summons

Reporting Period	Environmental Summons Statistics		
	Frequency	Cumulative	Complaint Nature
1 to 24 August 2018	0	0	NA

Table 8-3 Statistical Summary of Environmental Prosecution

Reporting Period	Environmental Prosecution Statistics		
	Frequency	Cumulative	Complaint Nature
1 to 24 August 2018	0	0	NA

9 IMPLEMENTATION STATUS OF MITIGATION MEASURES**9.1 GENERAL REQUIREMENTS**

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the Updated EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix H*.
- 9.1.2 The Contract under the Project shall implement the required environmental mitigation measures according to the Updated EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented by the Contract in this Reporting Period are summarized in *Table 9-1*.

Table 9-1 Environmental Mitigation Measures

Issues	Environmental Mitigation Measures
Water Quality	<ul style="list-style-type: none"> Wastewater to be treated by the filtration systems i.e. sedimentation tank before to discharge.
Air Quality	<ul style="list-style-type: none"> Maintain wet surface on access road All vehicles must be used wheel washing facility before off site Spray water during breaking works A cleaning truck was regularly performed on the public road to prevent fugitive dust emission
Noise	<ul style="list-style-type: none"> Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday. Keep good maintenance of plants Shut down the plants when not in used.
Waste and Chemical Management	<ul style="list-style-type: none"> On-site sorting prior to disposal Follow requirements and procedures of the “Trip-ticket System” Predict required quantity of concrete accurately Collect the unused fresh concrete at designated locations in the sites for subsequent disposal
General	<ul style="list-style-type: none"> The site was generally kept tidy and clean.

- 9.1.3 Based on monitoring results including air quality and construction noise, it is considered that the environmental mitigation measures implemented by the Contractor in this Reporting Period are effective.


10 CONCLUSIONS AND RECOMMENTATIONS

10.1 CONCLUSIONS

- 10.1.1 This is the **last (35th)** Monthly EM&A report, covering the construction period from **1 to 24 August 2018**.
- 10.1.2 As informed by the Contractor (Tsun Yip Waterworks Construction Co. Ltd.), the major construction works (Section 1, Section 2 and Section 3) of the Works under Contract No. DC/2013/09 has been substantially completed. In view of the remaining work will be completed by the end of July 2018, handover of Air Quality and Construction Noise Monitoring to Environmental Team (ET) of Contract No. DE/2014/01 under FEP No. FEP-02/474/2013 and cease of site weekly inspection were proposed on 16 July 2018. In this regards, an associated letter ref. TCS00757/15/300/L0128 date 24 July 2018 was issued to EPD for approval. Since there is no change to the EM&A requirements or programme for the Project, EPD has no adverse comment on our proposal. Therefore, the environmental monitoring work for the Project was carried out by Environmental Team of Contract No. DE/2014/01 starting from August 2018 and the site inspection for Contract No. DC/2013/09 was ceased upon received EPD's reply letter on 24 August 2018.
- 10.1.3 No noise complaint (which is an Action Level exceedance) was received in this Reporting Period. No NOEs or the associated corrective actions were therefore issued.
- 10.1.4 No documented complaint, notification of summons or successful prosecution was received.
- 10.1.5 In the Reporting Period, joint site inspection to evaluate the site environmental performance by the RE, ET and the Contractor was carried out on **9, 16 and 23 August 2018**. No non-compliance was noted.

Appendix A

GENERAL LAYOUT OF ADVANCE WORKS AND MAIN WORKS OF SWHSTW FURTHER EXPANSION PHASE 1A



SCALE 1:2500

This drawing has been prepared for the use of AECOM clients and may not be used, modified, reproduced or printed without the prior written approval of AECOM. AECOM accepts no responsibility for any loss or damage caused by the use of this drawing without AECOM's express written consent. All information herein is obtained from the stated sources.


AGREEMENT NO. CE 40/2012 (DS)
SHEK WU HUI SEWAGE TREATMENT WORKS
- FURTHER EXPANSION PHASE 1A
- INVESTIGATION

LOCATION OF THE EXISTING SWHSTW AND THE
PROPOSED SITE FOR FURTHER EXPANSION

AECOM

Drawing 60284037/EM&AM/400

Project No.: 60284037 Date: FEB. 2014



SCALE 1:2500

AGREEMENT NO. CE 40/2012 (DS)
 SHEK WU HUI SEWAGE TREATMENT WORKS
 - FURTHER EXPANSION PHASE 1A
 - INVESTIGATION

PREFERRED SITE UTILIZATION
 ACCORDING TO BRIEF

AECOM

Appendix B

LAYOUT PLAN OF ADVANCE WORKS

Appendix C

ORGANIZATION STRUCTURE AND CONTACT DETAILS OF RELEVANT PARTIES




Tsun Yip Waterworks Construction Company Limited 進業水務建築有限公司

Contract No. DC/2013/09

*Advance Works for Shek Wu Hui Sewage Treatment Works
- Further Expansion Phase 1A and Sewerage Works at Ping Che Road*

SITE ENVIRONMENTAL TEAM ORGANIZATION CHART

Updated on 31 May 2017



Contact Details of Relevant Parties

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
DSD	Resident Site Engineer	Ms. Konica Cheung	2759 2601	2827 8700
ANewR	Independent Environmental Checker	Mr. Adi Lee	2618 2836	3007 8648
Tsun Yip	Project Director	Mr. K. C. KAN	2633 4181	2633 4691
Tsun Yip	Project Manager	Mr. M. T. HO	9507 9634	2633 4691
Tsun Yip	Site Agent	Mr. Ken WONG	9161 9627	2633 4691
Tsun Yip	Environmental Officer	Mr. M.T.HO	9507 9634	2633 4691
AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ms. Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Mr. Ben Tam	2959 6059	2959 6079
AUES	Assistant Environmental Consultant	Mr. Martin Li	2959 6059	2959 6079

Legend:

DSD (Employer & Resident Site Engineer) – Drainage Service Department

Tsun Yip (Main Contractor) – Tsun Yip Waterworks Construction Co Ltd

ANewR (IEC) – ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting

DSD Contract No: DC/2013/09

*Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase
1A and Sewerage Works at Ping Che Road*

35th Monthly Environmental Monitoring and Audit (EM&A) Report for August 2018

AUES

Appendix D

3-MONTH ROLLING PROGRAM

DSD Contract No: DC/2013/09


*Advance Works for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase
1A and Sewerage Works at Ping Che Road*

35th Monthly Environmental Monitoring and Audit (EM&A) Report for August 2018




AUES

Appendix E

PROPOSED MONITORING LOCATIONS



STATION	LOCATION
AM1	Wai Loi Tsuen
AM2 / AM2a	Fu Tei Au

LEGEND	
	SHEK WU HUI SEWAGE TREATMENT WORKS
	SITE FOR FURTHER EXPANSION
	CONSTRUCTION DUST MONITORING STATION

AGREEMENT NO. CE 40/2012 (DS)
 SHEK WU HUI SEWAGE TREATMENT WORKS
 - FURTHER EXPANSION PHASE 1A
 - INVESTIGATION


PROPOSED CONSTRUCTION DUST MONITORING STATIONS FOR CONSTRUCTION PHASE AND OPERATION PHASE



Drawing No.

60284037/EM&AM/405

Project No.: 60284037 Date: FEB. 2014



STATION	LOCATION
NM1	Wai Loi Tsuen
NM2	Fu Tei Au

LEGEND

-  SHEK WU HUI SEWAGE TREATMENT WORKS
-  SITE FOR FURTHER EXPANSION
-  CONSTRUCTION NOISE MONITORING STATION

AGREEMENT NO. CE 40/2012 (DS)
SHEK WU HUI SEWAGE TREATMENT WORKS
- FURTHER EXPANSION PHASE 1A
- INVESTIGATION

LOCATIONS OF CONSTRUCTION NOISE MONITORING STATIONS



Drawing No.

60284037/EM&AM/407

Appendix F
EVENT ACTION PLAN

Event and Action Plan for Construction Dust

Event	Action				Contractor
	ET	IEC	ER	Contractor	
Action level being exceeded by one sampling	<ol style="list-style-type: none"> Identify source, investigate the causes of complaint and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> Check monitoring data submitted by ET; Check Contractor's working method. 	<ol style="list-style-type: none"> Notify Contractor. 	<ol style="list-style-type: none"> Rectify any unacceptable practice; Amend working methods if appropriate. 	
Action level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	<ol style="list-style-type: none"> Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 	
Limit level being exceeded by one sampling	<ol style="list-style-type: none"> Identify source, investigate the causes of exceedance and propose remedial measures; Inform Contractor, IEC, ER, and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	<ol style="list-style-type: none"> Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 	
Limit level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> Confirm receipt of notification of exceedance in writing; Notify Contractor; In consolidation with the IEC, agree measures to be implemented; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated. 	

Event and Action Plan for Construction Noise

Event	Action			
	ET	IEC	ER	Contractor
Action Level	<ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; 2. Implement noise mitigation proposals.
Limit Level	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Appendix G

MONTHLY SUMMARY WASTE FLOW TABLE

Monthly Summary Waste Flow Table

Department: Drainage Services Department Contract No.: DC/2013/09
 Contract Title: Advance Works for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A and Sewerage Works at Ping Che Road
 Commencement Date: 21-Jul-15 Estimated completion Date: 19-Aug-16 Estimated Contract Sum: 1.56M

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly					
	Total Quantity Generated (in '000m ³)	Hard Rock and Large Broken Concrete (in '000m ³)	Reused in the Contract (in '000m ³)	Reused in other Projects (in '000m ³)	Disposed as Public Fill (in '000m ³)	Imported Fill (in '000m ³)	Metals (in '000 kg)	Paper/ cardboard packaging (in '000kg)	Plastics (see Note 3) (in '000kg)	Chemical Waste (in '000kg)	Others, e.g. general refuse (in '000m ³)	
Jan 15	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Feb 15	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Mar 15	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Apr 15	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
May 15	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
June 15	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
Sub-total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000		
July 15	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000		
Aug 15	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000		
Sep 15	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.011		
Oct 15	0.035	0.028	0.000	0.000	0.007	0.000	43.790	0.000	0.000	0.014		
Nov 15	1.119	0.263	0.001	0.000	0.855	0.273	44.170	0.000	0.000	0.000		
Dec 15	1.300	0.744	0.001	0.000	0.555	6.123	25.550	0.000	0.000	0.026		
Total	2.454	1.035	0.002	0.000	1.417	6.396	113.510	0.000	0.000	0.051		

Notes: (1) The waste flow table should cover the whole construction period of the Contract.

(2) The original estimates of the C&D materials should be the estimates at contract commencement and should not be altered during construction.

(3) Inert C&D materials that are specified in the Contract to be imported for use at the Site shall be separately indicated.

(4) The yearly estimates of the C&D materials should be updated as appropriate taking into account the latest works programme etc.

(5) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(6) Broken concrete for recycling into aggregates.

Monthly Summary Waste Flow Table

Department: Drainage Services Department Contract No.: DC/2013/09
 Contract Title: Advance Works for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A and Sewerage Works at Ping Che Road
 Commencement Date: 21-Jul-2015 Estimated completion Date: 19-Aug-2017 Estimated Contract Sum: 1.56M

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly					
	Total Quantity Generated (in '000m ³)	Hard Rock and Large Broken Concrete (in '000m ³)	Reused in the Contract (in '000m ³)	Reused in other Projects (in '000m ³)	Disposed as Public Fill (in '000m ³)	Imported Fill (in '000m ³)	Metals (in '000 kg)	Paper/ cardboard packaging (in '000kg)	Plastics (see Note 3) (in '000kg)	Chemical Waste (in '000kg)	Others, e.g. general refuse (in '000m ³)	
Jan-16	0.335	0.111	0.060	0.000	0.164	0.000	0.000	0.000	0.000	0.000		
Feb-16	2.377	0.089	0.050	2.228	0.010	0.000	0.000	0.000	0.000	0.008		
Mar-16	0.141	0.015	0.050	0.000	0.076	0.000	0.000	0.000	0.000	0.007		
Apr-16	0.160	0.010	0.050	0.000	0.100	0.000	0.000	0.000	0.000	0.023		
May-16	0.334	0.000	0.010	0.000	0.324	0.000	0.000	0.000	0.000	0.026		
Jun-16	2.517	0.024	0.300	0.000	2.193	0.000	0.000	0.000	0.000	0.013		
Sub-total	5.863	0.249	0.520	2.228	2.866	0.000	0.000	0.000	0.000	0.076		
Jul-16	3.284	0.000	0.150	0.000	3.134	0.000	0.000	0.000	0.000	0.002		
Aug-16	0.396	0.005	0.100	0.000	0.291	0.000	4.720	0.000	0.000	0.012		
Sep-16	0.529	0.000	0.100	0.000	0.429	0.000	0.000	0.000	0.000	0.008		
Oct-16	1.151	0.000	0.300	0.000	0.851	0.000	0.000	0.000	0.000	0.013		
Nov-16	0.266	0.000	0.100	0.000	0.166	0.000	14.700	0.000	0.000	0.028		
Dec-16	0.520	0.022	0.100	0.000	0.398	0.000	0.000	0.000	0.000	0.019		
Total	12.008	0.275	1.370	2.228	8.135	0.000	19.420	0.000	0.000	0.158		

Notes: (1) The waste flow table should cover the whole construction period of the Contract.

(2) The original estimates of the C&D materials should be the estimates at contract commencement and should not be altered during construction.

(3) Inert C&D materials that are specified in the Contract to be imported for use at the Site shall be separately indicated.

(4) The yearly estimates of the C&D materials should be updated as appropriate taking into account the latest works programme etc.

(5) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

Monthly Summary Waste Flow Table

Department: Drainage Services Department Contract No.: DC/2013/09
 Contract Title: Advance Works for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A and Sewerage Works at Ping Che Road
 Commencement Date: 21-Jul-2015 Estimated completion Date: 19-Aug-2017 Estimated Contract Sum: 1.56M

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly					
	Total Quantity Generated (in '000m ³)	Hard Rock and Large Broken Concrete (in '000m ³)	Reused in the Contract (in '000m ³)	Reused in other Projects (in '000m ³)	Disposed as Public Fill (in '000m ³)	Imported Fill (in '000m ³)	Metals (in '000 kg)	Paper/ cardboard packaging (in '000kg)	Plastics (see Note 3) (in '000kg)	Chemical Waste (in '000kg)	Others, e.g. general refuse (in '000m ³)	
Jan-17	0.304	0.089	0.100	0.000	0.115	0.000	0.000	0.000	0.000	0.023		
Feb-17	0.660	0.000	0.400	0.000	0.260	0.000	1.830	0.000	0.000	0.051		
Mar-17	0.326	0.076	0.200	0.000	0.050	0.000	1.190	0.015	0.000	0.029		
Apr-17	1.100	0.000	0.200	0.000	0.900	0.000	0.620	0.000	0.000	0.029		
May-17	0.600	0.000	0.100	0.000	0.500	0.000	0.000	0.000	0.000	0.019		
Jun-17	0.600	0.000	0.200	0.000	0.400	0.000	0.000	0.000	0.000	0.031		
Sub-total	3.590	0.165	1.200	0.000	2.225	0.000	3.640	0.015	0.000	0.182		
Jul-17	0.344	0.000	0.100	0.000	0.244	0.000	0.000	0.000	0.000	0.041		
Aug-17	0.461	0.011	0.400	0.000	0.050	0.000	0.000	0.000	0.000	0.067		
Sep-17	0.602	0.016	0.000	0.000	0.586	0.000	0.000	0.000	0.000	0.082		
Oct-17	0.515	0.106	0.100	0.000	0.309	0.000	5.060	0.000	0.000	0.063		
Nov-17	0.331	0.062	0.000	0.000	0.268	0.000	0.000	0.000	0.000	0.126		
Dec-17	0.234	0.068	0.000	0.000	0.166	0.000	0.370	0.059	0.000	0.100		
Total	6.077	0.428	1.800	0.000	3.848	0.000	9.070	0.074	0.001	0.662		

- Notes: (1) The waste flow table should cover the whole construction period of the Contract.
 (2) The original estimates of the C&D materials should be the estimates at contract commencement and should not be altered during construction.
 (3) Inert C&D materials that are specified in the Contract to be imported for use at the Site shall be separately indicated.
 (4) The yearly estimates of the C&D materials should be updated as appropriate taking into account the latest works programme etc.
 (5) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

Monthly Summary Waste Flow Table

Department: Drainage Services Department Contract No.: DC/2013/09
 Contract Title: Advance Works for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A and Sewerage Works at Ping Che Road
 Commencement Date: 2015/7/21 Estimated completion Date: 2018/3/9 Estimated Contract Sum: 1.56M

Month-Year	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly					
	Total Quantity Generated (in '000m ³)	Hard Rock and Large Broken Concrete (in '000m ³)	Reused in the Contract (in '000m ³)	Reused in other Projects (in '000m ³)	Disposed as Public Fill (in '000m ³)	Imported Fill (in '000m ³)	Metals (in '000 kg)	Paper/ cardboard packaging (in '000kg)	Plastics (see Note 3) (in '000kg)	Chemical Waste (in '000kg)	Others, e.g. general refuse (in '000m ³)	
Jan-2018	0.072	0.049	0.000	0.000	0.023	0.000	0.000	0.000	0.000	0.046		
Feb-2018	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.022		
Mar-2018	0.190	0.006	0.000	0.000	0.184	0.000	0.000	0.000	0.000	0.030		
Apr-2018	0.991	0.328	0.100	0.000	0.563	0.000	0.000	0.000	0.000	0.041		
May-2018	0.293	0.116	0.000	0.000	0.177	0.000	0.000	0.000	0.000	0.024		
June-2018	0.270	0.000	0.100	0.000	0.170	0.000	0.000	0.000	0.000	0.073		
Sub-total	1.816	0.499	0.200	0.000	1.117	0.000	0.000	0.000	0.000	0.236		
July-2018	0.763	0.011	0.000	0.000	0.752	0.000	0.000	0.000	0.000	0.032		
Aug-2018	0.875	0.011	0.200	0.000	0.664	0.000	0.000	0.000	0.000	0.049		
Sep-2018	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000		
Oct-2018	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000		
Nov-2018	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000		
Dec-2018	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000		
Total	3.454	0.521	0.400	0.000	2.533	0.000	0.000	0.000	0.000	0.317		

*March 2018 date have been revised

Notes: (1) The waste flow table should cover the whole construction period of the Contract.

(2) The original estimates of the C&D materials should be the estimates at contract commencement and should not be altered during construction.

(3) Inert C&D materials that are specified in the Contract to be imported for use at the Site shall be separately indicated.

(4) The yearly estimates of the C&D materials should be updated as appropriate taking into account the latest works programme etc.

(5) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

Appendix H

IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Air Quality Impact	<p>Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices:</p> <ul style="list-style-type: none"> Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty material remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones; The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period. The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; 	To minimize the dust impact	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Air Pollution Control Ordinance (APCO) and Air Pollution Control (Construction Dust) Regulation

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Air Quality Impact	<ul style="list-style-type: none"> Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport should be totally enclosed by impervious sheeting; Every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides; Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabilizer within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies. 					

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Noise Impact						
S3.4.1.1	Use of movable barrier, enclosure, acoustic mat and quiet plant. Use of wooden frames barrier with a small-cantilevered upper portion of superficial density not less than 14kg/m ² on a skid footing with 25mm thick internal sound absorptive lining.	To minimize construction noise impact arising from the Project at the affected noise sensitive receivers (NSRs)	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, Noise Control Ordinance (NCO)
S3.4.1.2	Good Site Practice: <ul style="list-style-type: none"> • Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. • Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. • Mobile plant, if any, should be sited as far away from NSRs as possible. • Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. • Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. • Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction period of Advance Works and Main Works of Phase 1A	EIAO-TM, NCO

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Ecological Impact						
S4.2.1.1	Solid dull green noise/visual barriers of at least 2m high shall be erected and maintained between active works area and all areas of ecological importance.	Minimize noise and human disturbances during construction phase.	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM
S4.2.1.2	Avoid unnecessary lighting.	Minimize mortality impacts on birds.	Design Contractor/ Plant Operator	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM
S4.2.1.3	Good construction site practice to minimise dust generation should be followed on all construction sites. Measures to avoid, minimise and mitigate impacts on air quality are detailed in this schedule	Minimize dust generation from construction sites.	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM
S4.2.1.4	The following measures to avoid, minimise and mitigate impact on water quality during construction phase shall be implemented <ul style="list-style-type: none"> • Temporary sewerage and drainage to be designed and installed to collect wastewater and prevent it from entering water bodies; • Proper locations well away from nearby water bodies should be used for temporary storage of materials (i.e. equipment, filling materials, chemicals and fuel) and temporary stockpiles of construction debris and spoil, and these should be identified before commencement of works; • To prevent muddy water entering nearby water bodies, work sites close to nearby water bodies should be isolated, using such items as sandbags or silt curtains with lead edge at bottom and properly supported props. Other protective measures should also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the work sites; • Construction debris and spoil should be covered and/or properly disposed of as soon as possible to avoid these being washed into nearby water bodies; • Proper locations for discharge outlets of temporary wastewater treatment facilities well away from sensitive receivers should be identified; 	Avoid, minimise and mitigate impact on water quality	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
	<p>Ecological Impact</p> <ul style="list-style-type: none"> • Adequate lateral support should be erected where necessary in order to prevent soil/mud from slipping into water bodies; • Site boundaries should be clearly marked and any works beyond the boundary strictly prohibited; • Regular water monitoring and site audit should be carried out at adequate points along any watercourses where construction works are underway upstream within their catchments and also on the Ng Tung, Sheung Yue and Shek Sheung Rivers. If the monitoring and audit results show that pollution occurs, adequate measures including temporarily cessation of works should be considered; • Excavation profiles should be properly designed and executed with attention to the relevant requirements for environment, health and safety; • Where soil to be excavated is situated beneath the groundwater table, it may be necessary to lower the groundwater table by installing well points or similar means; • Stockpiling sites should be lined with impermeable sheeting and bunded. Stockpiles should be properly covered by impermeable sheeting to reduce dust emission during dry season or contaminated run-off during rainy season. Watering should be avoided on stockpiles of contaminated soil to minimize contaminated runoff and construction materials should be properly covered and located away from nearby water bodies; and • Supply of suitable clean backfill material after excavation, if required. • Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated run-off, and truck bodies and tailgates should be sealed to prevent discharge during transport or during wet season; • Speed control for the trucks carrying contaminated materials should be enforced; • Vehicle wheel washing facilities at construction sites' exit points should be established and used, where necessary; and • Other measures as detailed in this schedule. 					

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Water Quality Impact						
S5.2.2.1	Construction Site Runoff Practices and measures provided in the Practice Note for Professional Persons on Construction Site Drainage, (PROPECC PNI/94) should be followed where applicable.	Control construction runoff	Contractors	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, WPCO, EIAO
S5.2.2.2 – S5.2.2.3	<p>Sewage from Workforce</p> <ul style="list-style-type: none"> • Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance. • Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures 	Handling of site sewage	Contractors	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, WPCO, EIAO

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Waste Management						
S6.2.2.1	<p>Good Site Practices and Waste Reduction Measures:</p> <ul style="list-style-type: none"> Nomination of an approved person, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; Training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; Provision of sufficient waste disposal points and regular collection for disposal; Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; An Environmental Management Plan (EMP) should be prepared by the contractor and submitted to the Engineer for approval. 	Minimize waste generation during construction	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal Ordinance (WDO)
S6.2.3.1	<p>Waste Reduction Measures:</p> <ul style="list-style-type: none"> Segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal; Proper storage and site practices to minimize the potential for damage and contamination of construction materials; Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and Provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. 	Reduce waste generation	Contractor	Work Sites	Prior to the commencement of construction of Advance Works and Main Works of Phase 1A	WDO
S6.2.4.1 - S6.2.4.2	<p>Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include:</p> <ul style="list-style-type: none"> Waste, such as soil, should be handled and stored well to ensure secure 	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	WDO

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Waste Management						
S6.2.5.2	<p>containment, thus minimizing the potential of pollution;</p> <ul style="list-style-type: none"> Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and Different locations should be designated to stockpile each material to enhance reuse. Remove waste in timely manner; Employ the trucks with cover or enclosed containers for waste transportation; Obtain relevant waste disposal permits from the appropriate authorities; and Disposal of waste should be done at licensed waste disposal facilities. <p>C&D Materials from Site Formation</p> <ul style="list-style-type: none"> Maintain temporary stockpiles and reuse excavated fill material for backfilling; Carry out on-site sorting; Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; Adopt “selective demolition” technique to demolish the existing structure and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; and Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified. 	Minimize waste impacts from excavated and C&D materials	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005
S6.2.5.3	<p>C&D Material from Buildings Demolition and New Building Construction</p> <ul style="list-style-type: none"> The Contractor should recycle as much as possible of the C&DM on-site. Public fill and C&DM waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. For example, concrete and masonry can be crushed and used as fill, and steel reinforcing bar can be used by scrap steel mills. Different areas of the work sites should be designated for such segregation and storage. The use of wooden hoardings shall not be allowed. An alternative material, such as metal, aluminium or alloy etc, could be used. Government has developed a charging policy for the disposal of waste to landfill at present. It will provide additional incentive to reduce the volume of generated waste and ensure proper segregation to allow 	Minimize waste impacts from building demolition and new building construction	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Waste Management						
	<p>reuse of the inert material on site when implemented.</p> <ul style="list-style-type: none"> In order to minimize the impacts of the demolition works, the generated wastes must be cleared as quickly as possible after demolition. Therefore, the demolition and clearance works should be undertaken simultaneously. To facilitate proper segregation of inert and non-inert C&D material arising from demolition works, selective demolition method should be adopted. 					
S6.2.5.4	<p>Chemical Waste</p> <ul style="list-style-type: none"> If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation 	Control the chemical waste and ensure proper handling and disposal	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal (Chemical Waste) Regulation, Code of Practice on the Labelling and Storage of Chemical Waste
S6.2.5.5	<p>General Refuse</p> <ul style="list-style-type: none"> General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling. Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean. A reputable waste collector should be employed to remove general refuse on a daily basis. 	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal (Chemical Waste) Regulation, Code of Practice on the Labelling and Storage of Chemical Waste

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Landscape and Visual						
S7.3.1.1	<p>Good Site Practices</p> <ul style="list-style-type: none"> For areas unavoidably disturbed by the Project on a short term basis e.g. works areas, the general principle to try and restore these to their former state to suit future land use, should be adhered to. With regard to topsoil, where identified, it should be stripped, treated appropriately, and where suitable and practical stored for re-use in the construction of the soft landscape works such as roadside amenity strips, and open space sites. 	Minimize the impact to the landscape and visual	Contractor	Work Sites	Prior to construction and construction phase	
S7.3.2.1	<p>MM4 - Tree Protection & Preservation</p> <ul style="list-style-type: none"> Existing trees to be retained within the Project Site should be carefully protected during construction. In particular Old and Valuable Trees (OVTs) will be preserved according to ETWB TC (Works) No. 29/2004. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in Contractor's works areas. A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained. 	Protect and Preserve Trees	Designer / Contractor	Work Sites	Prior to construction and construction phase	ETWB TCW No. 10/2013, 29/2004 and 3/2006
S7.3.2.1	<p>MM5 - Tree Transplantation</p> <ul style="list-style-type: none"> Trees unavoidably affected by the Project works should be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery as far as possible. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, where applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. A detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBTC 2/2004 and 3/2006 and final 	Transplant Trees where suitable for transplantation	Designer / Contractor	Work Sites where possible. Otherwise consider offsite locations	Prior to construction, construction phase and operation phase	WB TCW No. 10/2013, 3/2006 and 2/2004

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	When to implement the measures?	What requirements or standards for the measure to achieve
Landscape and Visual						
	locations of transplanted trees should be agreed prior to commencement of the work.					
S7.3.2.1	MM17 - Light Control • Construction day and night time lighting should be controlled to minimize glare impact to adjacent VSRs during the Construction phase. Street and night time lighting shall also be controlled to minimize glare impact to adjacent VSRs during the operation phase.	To minimize glare impact to adjacent VSRs.	Designer / Contractor	Work Sites and/or the Plant	Construction phase and operation phase	

APPENDIX B


MONTHLY EM&A REPORT FOR CONTRACT NO. DE/2014/01

Jardine Engineering Corporation, Limited

**Contract No. DE/2014/01
Provision of Electrical and Mechanical Facilities
for Shek Wu Hui Sewage Treatment Works –
Further Expansion Phase 1A –
Advance Works and Ng Chow South Road
Sewage Pumping Station**

**Monthly Environmental
Monitoring and Audit Report
August 2018**

(Version 1.0)

Certified By 
(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong
Tel: (852) 2151 2083 Fax: (852) 3107 1388
Email: info@cinotech.com.hk

TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY	1
Introduction	1
Environmental Monitoring Works	1
Environmental Licenses and Permits	2
Environmental Mitigation Implementation Schedule	2
Key Information in the Reporting Month	2
Site Inspection Conducted by Government Department.....	2
Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons...	3
Future Key Issues	3
1. INTRODUCTION	4
Background	4
Project Organizations	4
Summary of EM&A Requirements.....	5
2. AIR QUALITY	6
Monitoring Requirements	6
Monitoring Locations.....	6
Monitoring Parameters, Frequency and Duration	6
Monitoring Equipment.....	6
Monitoring Methodology and QA/QC Procedure	7
Results and Observations	9
3. NOISE.....	11
Monitoring Requirements	11
Monitoring Locations.....	11
Monitoring Parameters, Frequency and Duration	11
Monitoring Equipment.....	11
Monitoring Methodology and QA/QC Procedures	11
Results and Observations	12
4. ENVIRONMENTAL AUDIT	14
Site Audits.....	14
Implementation Status of Environmental Mitigation Measures	14
Review of Environmental Monitoring Procedures	14
Status of Environmental Licensing and Permitting	14
Status of Waste Management.....	15
Implementation Status of Event Action Plans	15
Site Inspection Conducted by Government Department.....	15
Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons.	16
5. FUTURE KEY ISSUES	17
Key Issues for the Coming Month	17
Monitoring Schedule for the Next Reporting Period	17
Construction Program for the Next Reporting Period.....	17
6. CONCLUSIONS AND RECOMMENDATIONS	18
Conclusions	18
Recommendations for Future Reporting Months:	18

LIST OF TABLES

Table I	Summary Table for Non-compliance (Exceedances) Recorded in the Reporting Month
Table II	Summary Table for Key Information in the Reporting Month
Table III	Future Key Issue for the next Reporting Month
Table 1.1	Key Project Contacts
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Impact Dust Monitoring Parameters, Frequency and Duration
Table 3.1	Locations for Noise Monitoring Stations
Table 3.2	Noise Monitoring Parameters, Frequency and Duration
Table 4.1	Observations of Site Audit
Table 4.2	Summary of Environmental Licensing and Permit Status
Table 4.3	Quantities of Waste Generated from the Reporting Month
Table 5.1	Future Key Issue for the next Reporting Month

LIST OF FIGURES

Figure 1	General Location Plan of the Project
Figure 2	Locations of Air Quality Stations
Figure 3	Locations of Noise Monitoring Stations
Figure 4	Project Organization Chart

LIST OF APPENDICES

A	Action and Limit Levels for Air Quality and Noise
B	Environmental Monitoring Schedules
C	Copies of Calibration Certificates
D	1-hour and 24-hour TSP Monitoring Results and Graphical Presentations
E	Noise Monitoring Results and Graphical Presentations
F	Summary of Exceedance
G	Site Audit Summary
H	Summary of Amount of Waste Generated
I	Event Action Plans
J	Environmental Mitigation Implementation Schedule (EMIS)
K	Complaint Log
L	Construction Programme

ABBREVIATION AND ACRONYM

AL Levels	Action and Limit Levels
DSD	Drainage Services Department
E / ER	Engineer/Engineer's Representative
EIA	Environmental Impact Assessment
EM&A	Environmental Monitoring and Audit
EMIS	Environmental Mitigation Implementation Schedule
EP	Environmental Permit
EPD	Environmental Protection Department
ET	Environmental Team
HVS	High Volume Sampler
IEC	Independent Environmental Checker
RE	Resident Engineer
RH	Relative Humidity
QA/QC	Quality Assurance / Quality Control
SLM	Sound Level Meter
WMP	Waste Management Plan
SWHSTW	Shek Wu Hui Sewage Treatment Works

EXECUTIVE SUMMARY

Introduction

1. This is the 11th Monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for DSD Contract No. DE/2014/01 “Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station” (The Project) which documents the key information of EM&A and environmental monitoring works undertaken by other Contract at the Shek Wu Hui Sewage Treatment Works under Phase 1A with Environmental Permit (Permit No. FEP-02/474/2013).
2. The site activities undertaken in the reporting month included:
 - Installation of Building Services at MBR Facilities Building.
 - Mechanical Installation of MBR Pre-treatment Screen Facilities.
 - Mechanical Installation in Bioreactor No.1 (BR1).
 - Electrical Installation in 3.3kV HV Switchroom and Transformer Room No.2 at 1/F, MBR Facilities Building.
 - Electrical Installation in LV Switchroom and 11kV HV Switchroom at G/F, MBR Facilities Building.
 - Electrical Installation in LV Switchroom No.3.

Environmental Monitoring Works

3. From August 2018 onward, the environmental monitoring works of the Project were conducted by the ET of Contract No. DE/2014/01, which took over all the monitoring stations from Contract No. DC/2013/09 under the same FEP. The impact monitoring methodology conducted by DE/2014/01 will follow the requirements of the Updated EM&A Manual for Shek Wu Hui Sewage Treatment Works.
4. Site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
5. Summary of the non-compliance of the reporting month is tabulated in **Table I**.

Table I Summary Table for Non-compliance (Exceedances) Recorded in the Reporting Month

Monitored By	Monitoring Station	Parameter	No. of Exceedance		No. of Exceedance Due to the Project		Action Taken
			Action Level	Limit Level	Action Level	Limit Level	
DE/2014/01	AM1	1-hr TSP	0	0	0	0	N/A
		24-hr TSP	0	0	0	0	N/A
	AM2	1-hr TSP	0	0	0	0	N/A
	AM2a	24-hr TSP	0	0	0	0	N/A
	NM1	Noise	0	0	0	0	N/A
	NM2		0	0	0	0	N/A

1-hour TSP Monitoring

6. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hour TSP Monitoring

7. All 24-hour TSP monitoring at the monitoring station of AM2a was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
8. The 24-hour monitoring station of AM1 has been disrupted from 20th August 2018 onward due to electrical problems and disagreement with the electricity supplier. An alternative monitoring station (AM1a) has been proposed to ensure the monitoring works for this Project can be continued.

Construction Noise

9. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Environmental Licenses and Permits

10. Licenses/Permits granted to Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A include the Environmental Permit (EP no. FEP-02/474/2013); Registered as a Chemical Waste Producer and Billing account for Disposal of Construction Waste for the Project.

Environmental Mitigation Implementation Schedule

11. According to the Updated EM&A Manual, air quality, noise and waste management would be the key environmental issues and mitigation measures shall be implemented during the construction phase. Details of the implementation of mitigation measures are provided in the **Appendix J**.

Key Information in the Reporting Month

12. Summary of key information in the reporting month is tabulated in **Table II**

Table II Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0	---	N/A	N/A	---
Reporting Changes	---	---	---	---	---
Notifications of any summons & prosecutions received	0	---	N/A	N/A	---

Site Inspection Conducted by Government Department

13. No site inspection for Contract DE/2014/01 was conducted by Government Department in the reporting month.

Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons

14. No environmental complaint was received during the reporting period. No prosecution, reporting changes and notification of summons were received or reported since the commencement of the Project.
15. There were no environmental complaint received since the commencement of the Project. The Complaint Log is presented in **Appendix K**.

Future Key Issues

16. Key issues to be considered in the coming month for the Contract include:

Table III Future Key Issue for the next Reporting Month

Major Construction Works	Potential Pollution Issues	Mitigation Measures
<ul style="list-style-type: none"> • Electrical Installation in LV Switchroom and 11kV HV Switchroom at G/F, MBR Facilities Building. • Electrical Installation in 3.3kV HV Switch room and Transformer Room No.2 at 1/F, MBR Facilities Building. • Electrical Installation in LV Switchroom No.3. • Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building. • Mechanical Installation of MBR Pre-treatment Screen Facilities. • Mechanical Installation of Bioreactor No.1 (BR1). • Mechanical Installation in Chemical Rooms. 	<ul style="list-style-type: none"> • Storage of chemicals containers. • Waste accumulation. • Silt and dust getting into the public area by the leaving site vehicles at the site exits without adequate wheel washing facilities. 	<ul style="list-style-type: none"> • Drip tray should be provided to chemical containers. • Waste should be disposed properly and avoid accumulation. • Accumulated materials to be recycled on-site. • Wheel washing equipment should be provided to vehicles before leaving the site area.

1. INTRODUCTION

Background

- 1.1 The Project ‘Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station’ under Contract No: DE/2014/01 mainly comprises the Design, manufacture, supply, delivery, installation, inspection, testing and commissioning of E&M installations for the Advance Works in the SWHSTW. The general location plan of the Project is shown in **Figure 1**.
- 1.2 The Project is under North East New Territories New Development Areas and is part of the designated project with Register No. : AEIAR-175/2013. The current works under the Project and other Contracts at SWHSTW are covered by the Environmental Permit (Permit No. FEP-02/474/2013), which was issued on 15th February 2018 by the Environmental Protection Department (hereinafter called EPD) to the Drainage Services Department (hereinafter called the DSD) as the Permit Holder.
- 1.3 The environmental monitoring works on air quality and noise were covered by the ET of Contract DE/2014/01 for the Project.
- 1.4 The Jardine Engineering Corporation, Limited was commissioned by the DSD to undertake the construction of the Contract No. DE/2014/01 “Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station”.
- 1.5 The site activities undertaken in the reporting month included:
- Installation of Building Services at MBR Facilities Building.
 - Mechanical Installation of MBR Pre-treatment Screen Facilities.
 - Mechanical Installation in Bioreactor No.1 (BR1).
 - Electrical Installation in 3.3kV HV Switchroom and Transformer Room No.2 at 1/F, MBR Facilities Building.
 - Electrical Installation in LV Switchroom and 11kV HV Switchroom at G/F, MBR Facilities Building.
 - Electrical Installation in LV Switchroom No.3.
- 1.6 Cinotech Consultants Limited was commissioned and appointed by The Jardine Engineering Corporation Limited as the Environmental Team (ET) of Contract No. DE/2014/01 under Condition 2.1 of the FEP. The Environmental Monitoring and Audit (EM&A) works were conducted and reported during the reporting month according to the Updated EM&A Manual of this designated project.
- 1.7 This is the 11th monthly EM&A report summarizing the EM&A works conducted for the Project in August 2018.

Project Organizations

- 1.8 The contacts of the Project are shown in **Table 1.1** and the Project Organization Chart is shown in **Figure 4**.

Table 1.1 Key Project Contacts

Party	Role	Name	Position	Phone No.
Drainage Service Department	Resident Site Engineer	Mr. Fong Mo	Resident Engineer	2594 7329
Cinotech	Environmental Team	Dr. Priscilla Choy	ET Leader	2151 2089
ANewR	Independent Environmental Checker	Mr. Adi Lee	Independent Environmental Checker	2618 2836
The Jardine Engineering Corporation, Limited	Contractor	Mr. Kim Hung Lau	Project Manager	2947 1125
		Mr. George Ng	Environmental Officer	2947 1125

Summary of EM&A Requirements

- 1.9 The EM&A programme requires construction phase monitoring for air quality and construction noise, landscape and visual and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental mitigation measures, as recommended in the project EIA study final report; and
 - Environmental requirements in contract documents.
- 1.10 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in **Section 4** of this report.
- 1.11 This report presents the monitoring results, observations, locations, equipment, period, for required monitoring parameter namely air quality, noise and audit works conducted for the Project during this reporting month.

2. AIR QUALITY

Monitoring Requirements

- 2.1 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

- 2.2 Three designated monitoring stations, AM1, AM2 and AM2a were selected for impact dust monitoring for the Project. **Table 2.1** describes the air quality monitoring locations and **Figure 2** indicated their positions in relation to the site boundary.

Table 2.1 Locations for Air Quality Monitoring

Monitoring Station	Monitored by	Location of Measurement
AM1	DE/2014/01	No. 31 Wai Loi Tsuen
AM2		Fu Tei Au
AM2a		RE's Site Office

Monitoring Parameters, Frequency and Duration

- 2.3 **Table 2.2** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting period is shown in **Appendix B**.

Table 2.2 Impact Dust Monitoring Parameters, Frequency and Duration

Monitoring Station	Parameter	Period	Frequency
AM1	1-hour TSP	0700-1900 hrs	three times every 6 days
AM2			
AM1	24-hour TSP	0000-2400 hrs	once every 6 days
AM2a			

Monitoring Equipment

- 2.4 **Table 2.3** summarizes the equipment used in the impact air quality monitoring programme. The copies of their calibration certificates is shown in **Appendix C**.

Equipment	Model and Make
HVS	Tisch Model no. TE-5170
Handheld Particle Counter	Hal Technology Model no. Hal-HPC301
Calibrator	Tisch Model TE-5025A

Monitoring Methodology and QA/QC Procedure

- 2.5 The monitoring methodology and QA/QC procedures for impact air quality monitoring are presented as follow:
- 2.6 The general weather conditions (i.e. sunny, cloudy or rainy) were recorded by the field staff's observation on the monitoring day. The wind data is adopted from the website of Hong Kong Observatory (Ta Kwu Ling weather stations).

1 Hour TSP Monitoring Procedures with Laser Dust Monitor

- 2.7 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
- The 1-hour dust meter is placed at least 1.3 meters above ground.
 - Set POWER to "ON" and make sure that the battery level will not flash or in low level.
 - Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet will be released.
 - Push the knob at MEASURE position.
 - Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
 - Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
 - Information such as sampling date, time, count value and site condition will be recorded during the monitoring period.

Maintenance/Calibration

- 2.8 The following maintenance/calibration was required for the direct dust meters:
- Check the meter at a 3-month interval and calibrate the meter at a 1-year interval throughout all stages of the air quality monitoring.

24 Hours TSP Monitoring with High Volume Sampler

Instrumentation

- 2.9 High Volume Sampler (HVS) completed with appropriate sampling inlets was employed for air quality monitoring. Each sampler comprised of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complies with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).
- 2.10 The following guidelines were adopted during the installation of HVS:
- Sufficient support was provided to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required

for rooftop samples.

- A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
- No furnaces or incineration flues were nearby.
- Airflow around the sampler was unrestricted.
- The samplers were more than 20 meters from the drip line.
- Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.

Filer Preparation

- 2.11 Fiberglass filters, which have a collection efficiency of larger than 99% of particles of 0.3 μm in diameter, were used. A HOKLAS accredited laboratory, Wellab Ltd., was responsible for the preparation of 24-hr conditioned and pre-weighed filter papers for Cinotech's monitoring team.
- 2.12 All filters, which were prepared by Wellab Ltd., were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ± 3 °C; the relative humidity (RH) was < 50% and not variable by more than ± 5 %. A convenient working RH was 40%. Wellab Ltd. has a comprehensive quality assurance and quality control programme.

Operating/Analytical Procedures

- 2.13 Operating/analytical procedures for the air quality monitoring were highlighted as follows.
- Prior to the commencement of the dust sampling, the flow rate of the HVS was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
 - The power supply was checked to ensure the sampler worked properly.
 - On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air quality monitoring station.
 - The filter holding frame was then removed by loosening the four nuts and carefully a weighted and conditioned filter was centered with the stamped number upwards, on a supporting screen.
 - The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
 - The shelter lid was closed and secured with the aluminum strip.
 - The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
 - After sampling, the filter was removed and sent to the Wellab Ltd. for weighing. The elapsed time was also recorded.
 - Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ± 3 °C; the relative humidity (RH) should be < 50% and not vary by more than ± 5 %. A convenient working RH is 40%. Weighing results were

returned to Cinotech for further analysis of TSP concentrations collected by each filter.

Maintenance and Calibration

- 2.14 The high volume motors and their accessories will be properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
- 2.15 All HVSSs are calibrated (five point calibration) using TE-5025A Calibration Kit prior to the commencement of the impact monitoring. The five-point calibration would be carried out every two months

Results and Observations

- 2.16 **Table 2.4** summarizes the monitoring results at AM1, AM2 and AM2a in the reporting month.

Table 2.4 Summary of 1-hour and 24-hour TSP Monitoring Result in the Reporting Period

Air Quality Monitoring Station	Average $\mu\text{g}/\text{m}^3$	Range $\mu\text{g}/\text{m}^3$	Action Level $\mu\text{g}/\text{m}^3$	Limit Level $\mu\text{g}/\text{m}^3$
1 hour TSP				
AM1	91.7	47.8 - 164.2	286	500
AM2	90.2	43.8 – 184.1	276	
24 hours TSP				
AM1 *	15.2	13.3 – 17.4	147	260
AM2a	51.9	20 – 116.2	155	

* Full set of 24-hour TSP monitoring cannot be conducted at AM1 due to power failure and breakdown of agreement with the electricity supplier. The range indicated the data at AM1 from 3 to 14 August, 2018.

- 2.17 The monitoring data and graphical presentations for 1-hour and 24-hour TSP monitoring results are shown in **Appendix D**.
- 2.18 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. Summary of exceedance is presented in **Appendix F**.
- 2.19 The monitoring works for 24-hour TSP monitoring at AM2a was conducted as scheduled in the reporting month. The 24-hour monitoring station of AM1 has been disrupted due to electrical problems and the breakdown of arrangement with the electricity supplier from 20th August 2018 onward. The updated monitoring schedule is shown in **Appendix B**.
- 2.20 The proposal for alternative monitoring station (AM1a) has been submitted to EPD for approval to ensure the monitoring works can be continued at a more suitable location. 24-hour TSP monitoring will be resumed at AM1a once the proposal for alternative monitoring station is approved by the EPD while 1-hour TSP monitoring will be conducted at AM1 without alteration.

- 2.21 Action/Limit Level exceedance on the 24-hour air quality was not recorded during the reporting period. Summary of exceedance is presented in **Appendix F**.
- 2.22 According to field observations during site inspection, identifiable dust emission sources near the monitoring stations were vehicles movement on Chuk Wan Street.

3. NOISE

Monitoring Requirements

- 3.1 Two noise monitoring station, namely NM1 and NM2 were designated in the Updated EM&A Manual for impact monitoring. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

- 3.2 Noise monitoring was conducted at the designated monitoring stations as listed in **Table 3.1** and **Figure 3** indicated their positions in relation to the site boundary

Table 3.1 Location of Noise Monitoring Stations

Monitoring Station	Monitored By	Location of Measurement
NM1	DE/2014/01	No. 31 Wai Loi Tsuen
NM2		Fu Tei Au

Monitoring Parameters, Frequency and Duration

- 3.3 **Table 3.2** summarizes the monitoring parameters, frequency and total duration of monitoring.

Table 3.2 Noise Monitoring Parameters, Frequency and Duration

Monitoring Stations	Parameter	Period	Frequency
NM1	L ₁₀ (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week
NM2	L ₉₀ (30 min.) dB(A)		
	L _{eq} (30 min.) dB(A)		

Monitoring Equipment

- 3.4 **Table 3.3** summarizes the noise quality monitoring equipment and **Appendix C** shows the copies of calibration certificates for the equipment used during the reporting period.

Table 3.3 Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	BSWA, Model no: BSWA 801
Calibrator	SVANTEK, Model no: SV 30A; Brüel & Kjær, Model no: 4231
Anemometer	SMART SENSOR AR836

Monitoring Methodology and QA/QC Procedures

- 3.5 The monitoring methodology and QA/QC procedure are presented as follow:
- 3.6 General weather conditions (i.e. sunny, cloudy or rainy) were recorded by field observation during equipment checking.

Field Monitoring

3.7 The monitoring procedures are as follows:

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground. All monitoring stations were conducted at a distance of 1 m away from the exterior of the building façade.
- The battery condition was checked to ensure good functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - Frequency weighting : A
 - Time weighting : Fast
 - Measurement time : 30 minutes
- Noise monitoring was carried out 30 minutes during on the monitoring days. Monitoring data was recorded and stored automatically within the sound level meter system. At the end of the monitoring period, noise levels in term of L_{eq} , L_{90} and L_{10} were recorded.
- All the monitoring data within the sound level meter system was downloaded through the computer software, and all these data was checked and reviewed within the computer.
- Since no wind or gusts shall exceed 5m/s or 10m/s respectively during the noise monitoring, a portable anemometer was used to check the wind speed at the monitoring stations. Weather conditions such as fog and rain were avoided during the monitoring.

Maintenance and Calibration

3.8 Maintenance and Calibration procedures were as follows:

- The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- Prior to and after noise measurement, the meter was calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement was considered invalid and repeat of noise measurement was required after re-calibration or repair of the equipment.
- The sound level meter and calibrator were checked and calibrated at yearly intervals.

Results and Observations

3.9 **Table 3.4** summarizes the noise monitoring results in the reporting period.

Table 3.4 Summary the Noise Monitoring Results in Reporting Period

0700-1900 hrs. during weekdays		
Noise Monitoring Station	Range, dB(A), L_{eq} (30 min.)	Limit Level, dB(A)
NM1	56.9 – 62.4	75.0
NM2	60.4 – 63.7	75.0

3.10 The monitoring results and graphical presentations can be referred to **Appendix E**.

- 3.11 No Action/Limit Level exceedance was recorded in the reporting month. Summary of exceedance is presented in **Appendix F**.
- 3.12 The major noise source identified at the designated noise monitoring stations was vehicles movement on Chuk Wan Street.

4. ENVIRONMENTAL AUDIT

Site Audits

- 4.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix G**.
- 4.2 Site audits were conducted on 9, 16, 23 and 31 August 2018 by ET after the commencement of construction works for the Contract. A joint site audit with the representative of IEC was carried out on 31 August 2018. The details of observations during site audit can refer to **Table 4.1**.

Implementation Status of Environmental Mitigation Measures

- 4.3 Details of the implementation of mitigation measures are provided in the **Appendix J**.
- 4.4 During the weekly environmental site inspections in the reporting period, no non-conformance was identified. The observations of the site audit for the Projects are summarized in **Table 4.1**.

Table 4.1 Observations of Site Audit

Parameters	Date	Ref. No	Observations	Follow Up Action
Water Quality	N/A	N/A	--	--
Air Quality	N/A	N/A	--	--
Noise	N/A	N/A	--	--
Waste/Chemical Management	31/8/2018	180831-R01	Reminder: Accumulation of general refuse was observed in the MBR building, Contractor was reminded to clear it regularly	Accumulation of general refuse has been reduced.
	31/8/2018	180831-R02	Reminder: The Contractor was reminded to remove or cover the cement bag on G/f. of MBR building	The identified waste does not belong to DE/2014/01, this case has been referred to DSD.
Permit/ Licenses	N/A	N/A	--	--

Review of Environmental Monitoring Procedures

- 4.5 The monitoring works conducted by Contract No. DE/2014/01 were reviewed at a regular basis to ensure the monitoring procedures were carried out properly.

Status of Environmental Licensing and Permitting

- 4.6 All permits/licenses obtained for the Contract DE/2014/01 are summarized in **Table 4.2**.

Table 4.2 Summary of Environmental Licensing and Permit Status

Permit No.	Valid Period		Details	Status
	From	To		
Environmental Permit				
FEP-02/474/2013	15/2/2018	N/A	The FEP was approved on 15/2/2018	Valid
Registered Chemical Waste Producer				
WPN5213-624-T3685-01	3/7/2017	N/A	The application was approved on 3/7/2017	Valid
Billing Account for Disposal of Construction Waste				
A/C No.7024165	4/2/2016	N/A	The application was approved on 4/2/2016	Valid

Status of Waste Management

- 4.7 The amount of wastes generated by the activities of the Project in the reporting month is shown in **Appendix H** and **Table 4.3**.

Table 4.3 Quantities of Waste Generated from the Reporting Month

Type of waste		Quantity	Disposal Location
C&D Materials (inert)		0 m ³	-
C&D Materials (non-inert)	General Refuse	2.98 tonne	NENT
	Chemical Waste	0 kg	-
	Paper/ cardboard	22 kg	Lau Choi Kee Papers Co.Ltd.
	Plastics	0 kg	-
	Metals	0 kg	-

Implementation Status of Event Action Plans

- 4.8 The Event Action Plans for air quality and noise are presented in **Appendix I**.

1-hr TSP

- 4.9 No Action/Limit Level exceedance was recorded.

24-hr TSP

- 4.10 No Action/Limit Level exceedance was recorded.

Construction Noise

- 4.11 No Action/Limit Level exceedance was recorded.

Landscape and Visual

- 4.12 No non-compliance was recorded.

Site Inspection Conducted by Government Department

- 4.13 No site inspection for Contract DE/2014/01 was conducted by Government Department in the reporting month.

Summary of Complaints, Prosecutions, Reporting Changes and Notification of Summons

- 4.14 No environmental complaint, prosecution, reporting changes and notification of summons were received or reported since the commencement of the Project.
- 4.15 There were no environmental complaint received since the commencement of the Project. The Complaint Log is presented in **Appendix K**.

5. FUTURE KEY ISSUES

Key Issues for the Coming Month

5.1 Key issues to be considered in the coming month for the Contract include:

Table 5.1 Future Key Issue for the next Reporting Month

Major Construction Works	Potential Pollution Issues	Mitigation Measures
<ul style="list-style-type: none"> • Electrical Installation in LV Switchroom and 11kV HV Switchroom at G/F, MBR Facilities Building. • Electrical Installation in 3.3kV HV Switch room and Transformer Room No.2 at 1/F, MBR Facilities Building. • Electrical Installation in LV Switchroom No.3. • Mechanical Installation of Air Blowers and associated accessories at 1/F, MBR Facilities Building. • Mechanical Installation of MBR Pre-treatment Screen Facilities. • Mechanical Installation of Bioreactor No.1 (BR1). • Mechanical Installation in Chemical Rooms. 	<ul style="list-style-type: none"> • Storage of chemicals containers. • Waste accumulation. • Silt and dust getting into the public area by the leaving site vehicles at the site exits without adequate wheel washing facilities. 	<ul style="list-style-type: none"> • Drip tray should be provided to chemical containers. • Waste should be disposed properly and avoid accumulation. • Accumulated materials to be recycled on-site. • Wheel washing should be provided to vehicles before leaving the site area.

Monitoring Schedule for the Next Reporting Period

5.2 The tentative environmental monitoring schedules for the next reporting month are shown in **Appendix B**.

Construction Program for the Next Reporting Period

5.3 The tentative construction program is provided in **Appendix L**.

6. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 6.1 Environmental monitoring and audit works were performed in the reporting month for the Project. The results were checked and reviewed by the ET of Contract DE/2014/01.

1-hour TSP Monitoring

- 6.2 The monitoring works for the Project were covered by the ET of Contract DE/2014/01. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hour TSP Monitoring

- 6.3 The monitoring works for the Project were covered by the ET of Contract DE/2014/01. No Action/Limit Level exceedance was recorded during the 24-hour TSP monitoring.
- 6.4 All 24-hour TSP monitoring at AM2a was conducted as scheduled in the reporting month. The monitoring at AM1 was disrupted from 20th August 2018 onward and an alternative monitoring station was proposed for the next reporting period.

Construction Noise Monitoring

- 6.5 The monitoring works for the Project were covered by the ET of Contract DE/2014/01. All Construction Noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Environmental Audit

- 6.6 Weekly environmental site audits were conducted by the ET of Contract No. DE/2014/01 at the site area during the reporting month. No non-compliance was recorded.

Complaint, notification of summons and Prosecution

- 6.7 No environmental complaint was received in the reporting month
- 6.8 No notification of summons and prosecution were received in the reporting month.

Recommendations for Future Reporting Months:

- 6.9 The following recommendations were made for future reporting months:

Air Quality

- To regularly maintain the machinery and vehicles on site;
- To follow up any exceedance caused by the construction works;
- Non-Road Mobile Machinery (NRMM) labels must be demonstrated on the registered equipment for inspection.

Noise

- To inspect the noise source inside the site;
- To follow up any exceedance caused by the construction works;
- To space out noisy equipment and position the equipment as far away as possible from sensitive receivers;
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.
- To provide adequate lubricant on mechanical equipment to reduce frictional noise; and
- To well maintain the mechanical equipment/ machineries to avoid abnormal noise nuisance.

Water Quality

- To identify any discharge of wastewater from the construction site;
- To avoid blockage of U channel and drainage system by sediment;
- To avoid water accumulation on site and carry out larviciding against mosquito breeding for stagnant water when mosquito larvae are observed; and
- To avoid spoilage of run-off from construction site to public area.
- The discharge quality must meet the requirements specified in the discharge licence.

Waste/Chemical Management

- To provide proper rubbish bins / skips for waste collection;
- To check for any accumulation of wasted materials or rubbish on site;
- To provide proper storage area or drip trays for oil and chemical containers on site;
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the equipment;
- To avoid improper handling or storage of oil drum on site.

FIGURES

- NOTES :
1. ALL WORKS SHALL BE TO DRAWING NO. SUBMITTAL DATES UNLESS OTHERWISE SPECIFIED.
 2. ALL WORKS SHALL BE TO DRAWING NO. SUBMITTAL DATES UNLESS OTHERWISE SPECIFIED.
 3. CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FOR PROJECT CONSTRUCTION.
 4. CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FOR PROJECT CONSTRUCTION.



WORKING AREA OF ADVANCE WORKS



NO.	DATE	DESCRIPTION	BY	DATE
1	22 APR 2019	DESIGNED	A. Y. CHENG	22 APR 2019
2	27 APR 2019	DRAWN	C. F. CHENG	27 APR 2019
3	12 APR 2019	CHECKED	C. F. CHENG	12 APR 2019
4	22 APR 2019	CHECKED	Y. L. CHAI	22 APR 2019
5	22 APR 2019	APPROVED	X. C. FANG	22 APR 2019

PROJECT NO. 46085 AND 46228
 CONTRACT NO. 01/2019/03
 DRAWING NO. DEM1619/M02
 SHEET NO. 1 OF 1
 DATE 23 APR 2019


PROVISION OF ELECTRICAL AND MECHANICAL FACILITIES FOR SHEK KUI LUI SEWAGE TREATMENT WORKS - ADVANCE WORKS AND ANCHOR SOUTH ROAD SEWAGE PUMPING STATION

KEY PLAN AND LOCATION PLAN

OFFICE OF ELECTRICAL AND MECHANICAL PROJECTS DIVISION



KEY PLAN
 (1:1 : 5000)




STATION	LOCATION
AM1	Wai Loi Tsuen
AM2 / AM2a	Fu Tei Au

LEGEND

-  SHEK WU HUI SEWAGE TREATMENT WORKS
-  SITE FOR FURTHER EXPANSION
-  CONSTRUCTION DUST MONITORING STATION

Title	Contract No. DE/2014/01 Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	Scale	Project No.	CINOTECH
	Locations of Impact Air Quality Monitoring Stations	N.T.S	MA16002	
		Date	Figures	
		Oct-17	2	



STATION	LOCATION
NM1	Wai Loi Tsuen
NM2	Fu Tei Au

LEGEND

	SHEK WU HUI SEWAGE TREATMENT WORKS
	SITE FOR FURTHER EXPANSION
	CONSTRUCTION NOISE MONITORING STATION

Title	Contract No. DE/2014/01	Scale	Project	CINOTECH
	Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station	N.T.S	No. MA16002	
Locations of Impact Noise Monitoring Stations		Date	Figures	
		Oct-17	3	

Environmental Team Leader
Dr. Priscilla Choy
 (Tel: 2151 2089)

Project Coordinator
 - coordination of the Project and compile reports
Jonathan Lee
 (Tel: 2151 2035)

Monitoring Team
 - perform environmental monitoring works
Team Leader: Tang Wing Kwai
 (Tel: 2151 2087)

Team Members: Lee Man Hei, Mo Yik Wai, Lam Ho Chun, Fung Ka Chun, Law Chun Hong, Ho Ka Chun, Chan Ping Fai, Sin Kin Chung, Lau Kong Yung, Lam Cheuk Fung

Audit Team
 - conduct site inspection, complete the environmental checklist once a week

Team Leader: Ivy Tam
 (Tel: 2151 2090)
Team Members: Jonathan Lee, Victor Wong

Title

Contract No. DE/2014/01
 Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works – Further Expansion Phase 1A – Advance Works and Ng Chow South Road Sewage Pumping Station
 ET's Organization Chart

Scale

N.T.S

Project No.

MA16002

Version

v.1

Figure

4

CINOTECH

**APPENDIX A
ACTION AND LIMIT LEVELS FOR AIR
QUALITY AND NOISE QUALITY**

Appendix A Action and Limit Levels

Table A-1 Action and Limit Levels for 1-Hour TSP and 24-Hour TSP

Monitoring Stations	Action Level ($\mu\text{g}/\text{m}^3$)		Limit Level ($\mu\text{g}/\text{m}^3$)	
	1-hour	24-hour	1-hour	24-hour
AM1	286	147	500	260
AM2	276	N/A	500	N/A
AM2a	N/A	155	N/A	260

Table A-2 Action and Limit Level for Construction Noise

Monitoring Stations	Time Period	Action Level	Limit Level in dB(A)
NM1	0700-1900 hours on normal weekdays	When one documented complaint is received	>75*
NM2			

Note: (*) Reduces to 70 dB(A) for schools and 65 dB(A) during the school examination periods.

**APPENDIX B
ENVIRONMENTAL MONITORING
SCHEDULES**

Contract No. DE/2014/01
Provision of Electrical and Mechanical Facilities
for Shek Wu Hui Sewage Treatment Works
Impact Air and Noise Monitoring Schedule for August 2018

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
5-Aug	6-Aug	7-Aug	8-Aug	9-Aug	10-Aug	11-Aug
			24 hr TSP	1 hr TSP X3 Noise	1 hr TSP X3 Noise 24 hr TSP	
12-Aug	13-Aug	14-Aug	15-Aug	16-Aug	17-Aug	18-Aug
			1 hr TSP X3 Noise			
19-Aug	20-Aug	21-Aug	22-Aug	23-Aug	24-Aug	25-Aug
		24 hr TSP				
26-Aug	27-Aug	28-Aug	29-Aug	30-Aug	31-Aug	
	24 hr TSP *	1 hr TSP X3 Noise		24 hr TSP *		
	1 hr TSP X3 Noise			24 hr TSP *	1 hr TSP X3	

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

* Full set of 24-hour TSP monitoring cannot be conducted at AM1 due to power failure and breakdown of agreement with the electricity supplier

Air Quality Monitoring Station

AM1 - No. 31 Wai Loi Tsuen (1hr & 24hr)
 AM2 - Fu Tei Au (1hr)
 AM2a - RE's Site Office (24hr)

Noise Monitoring Station

NM1 - No. 31 Wai Loi Tsuen
 NM2 - Fu Tei Au

Contract No. DE/2014/01
 Provision of Electrical and Mechanical Facilities
 for Shek Wu Hui Sewage Treatment Works
 Tentative Impact Air and Noise Monitoring Schedule for September 2018

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	1-Sep
2-Sep	3-Sep	4-Sep	5-Sep	6-Sep	7-Sep	8-Sep	
9-Sep	10-Sep	11-Sep	12-Sep	13-Sep	14-Sep	15-Sep	
16-Sep	17-Sep	18-Sep	19-Sep	20-Sep	21-Sep	22-Sep	
23-Sep	24-Sep	25-Sep	26-Sep	27-Sep	28-Sep	29-Sep	
30-Sep							

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

- AM1 - No. 31 Wai Loi Tsuen (1hr)
- AM2 - Fu Tei Au (1hr)
- AM2a - RE's Site Office (24hr)
- AM1a(tentative) - SWHSTW site boundary (24hr)

Noise Monitoring Station

- NM1 - No. 31 Wai Loi Tsuen
- NM2 - Fu Tei Au

**APPENDIX C
COPIES OF CALIBRATION
CERTIFICATES**

High-Volume TSP Sampler

5-POINT CALIBRATION DATA SHEET

CINOTECH

File No. MA16002/70/0001

Station: AMI - No. 31 Wai Loi Tsuen Operator: HM
 Date: 3-Aug-18 Next Due Date: 2-Oct-18
 Equipment No.: A-01-70 Serial No. 3216

Ambient Condition			
Temperature, Ta (K)	302	Pressure, Pa (mmHg)	755.7

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	13-Feb-19	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X-axis	ΔW (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	11.6	3.37	57.65	6.9	2.60
2	9.4	3.04	51.90	5.8	2.39
3	7.6	2.73	46.66	4.6	2.12
4	5.1	2.24	38.23	3.1	1.74
5	3.4	1.83	31.21	2.2	1.47

By Linear Regression of Y on X

Slope, $m_w =$ 0.0437 Intercept, $b_w =$ 0.0937
 Correlation coefficient* = 0.9992

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$m_w \times Qstd + b_w = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; $W = (m_w \times Qstd + b_w)^2 \times (760 / Pa) \times (Ta / 298) =$ 3.96

Remarks: _____

Conducted by: [Signature] Signature: [Signature]
 Checked by: [Signature] Signature: [Signature]

Date: 3/8/2018
 Date: 3/8/2018

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

CINOTECH

File No. MA16002/45/0001

Station: AM2a - RE's Site Office Operator: HM
 Date: 3-Aug-18 Next Due Date: 2-Oct-18
 Equipment No.: A-01-45 Serial No. 1309

Ambient Condition			
Temperature, Ta (K)	303.8	Pressure, Pa (mmHg)	754.4

Orifice Transfer Standard Information					
Serial No.	2896	Slope, mc	0.0585	Intercept, bc	-0.00045
Last Calibration Date:	13-Feb-18	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	13-Feb-19	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X-axis	ΔW (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	12.6	3.50	59.85	6.8	2.57
2	10.1	3.14	53.59	5.7	2.36
3	7.9	2.77	47.39	4.6	2.12
4	5.4	2.29	39.18	3.4	1.82
5	3.2	1.77	30.17	2.3	1.50

By Linear Regression of Y on X

Slope, $m_w =$ 0.0364 Intercept, $b_w =$ 0.3945
 Correlation coefficient* = 0.9999

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$m_w \times Qstd + b_w = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; $W = (m_w \times Qstd + b_w)^2 \times (760 / Pa) \times (Ta / 298) =$ 3.95

Remarks: _____

Conducted by: [Signature] Signature: _____

Date: 3/8/2018

Checked by: [Signature] Signature: _____

Date: 3/8/2018



RECALIBRATION
DUE DATE:
 February 13, 2019

Certificate of Calibration

Calibration Certification Information			
Cal. Date: February 13, 2018	Rootsmeter S/N: 438320	Ta: 293	°K
Operator: Jim Tisch		Pa: 763.3	mm Hg
Calibration Model #: TE-5025A	Calibrator S/N: 2896		

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4670	3.2	2.00
2	3	4	1	1.0380	6.4	4.00
3	5	6	1	0.9220	8.0	5.00
4	7	8	1	0.8840	8.8	5.50
5	9	10	1	0.7250	12.8	8.00

Data Tabulation					
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H (Ta/Pa)}$ (y-axis)
1.0172	0.6934	1.4293	0.9958	0.6788	0.8762
1.0129	0.9758	2.0213	0.9916	0.9553	1.2392
1.0107	1.0962	2.2599	0.9895	1.0732	1.3854
1.0097	1.1422	2.3702	0.9885	1.1182	1.4530
1.0043	1.3853	2.8586	0.9832	1.3562	1.7524
QSTD	m=	2.06726	QA	m=	1.29448
	b=	-0.00045		b=	-0.00028
	r=	0.99992		r=	0.99992

Calculations			
$Vstd = \Delta Vol \left(\frac{Pa - \Delta P}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)$	$Va = \Delta Vol \left(\frac{Pa - \Delta P}{Pa} \right)$		
$Qstd = Vstd / \Delta Time$	$Qa = Va / \Delta Time$		
For subsequent flow rate calculations:			
$Qstd = 1/m \left(\left(\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)} \right) - b \right)$	$Qa = 1/m \left(\left(\sqrt{\Delta H (Ta/Pa)} \right) - b \right)$		

Standard Conditions	
Tstd:	298.15 °K
Pstd:	760 mm Hg
Key	
ΔH:	calibrator manometer reading (in H2O)
ΔP:	rootsmeter manometer reading (mm Hg)
Ta:	actual absolute temperature (°K)
Pa:	actual barometric pressure (mm Hg)
b:	intercept
m:	slope

RECALIBRATION
US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	29026
Date of Issue:	2018-06-11
Date Received:	2018-06-08
Date Tested:	2018-06-08
Date Completed:	2018-06-11
Next Due Date:	2018-08-10

ATTN: Mr. W. K. Tang

Page: 1 of 1

Certificate of Calibration

Item for Calibration:

Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC301
Serial No.	: 3011701019
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-27-01

Test Conditions:

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

Test Specifications & Methodology:


1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	1.226
-------------------------	-------

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	29661
Date of Issue:	2018-08-13
Date Received:	2018-08-11
Date Tested:	2018-08-11
Date Completed:	2018-08-13
Next Due Date:	2018-10-12

ATTN: Mr. W. K. Tang

Page: 1 of 1

Certificate of Calibration

Item for Calibration:

Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC301
Serial No.	: 3011701019
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-27-01

Test Conditions:

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	1.177
-------------------------	-------

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	29665
Date of Issue:	2018-08-13
Date Received:	2018-08-11
Date Tested:	2018-08-11
Date Completed:	2018-08-13
Next Due Date:	2018-10-12

ATTN: Mr. W. K. Tang

Page: 1 of 1

Certificate of Calibration

Item for Calibration:

Description	: Handheld Particle Counter
Manufacturer	: Hal Technology
Model No.	: Hal-HPC301
Serial No.	: 3011701013
Flow rate	: 0.1 cfm
Zero Count Test	: 0 count per 5 minutes
Equipment No.	: A-27-08

Test Conditions:

Room Temperature	: 17-22 degree Celsius
Relative Humidity	: 40-70%

Test Specifications & Methodology:


1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	1.162
-------------------------	-------

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	C/N/171215
Date of Issue:	2017-12-18
Date Received:	2017-12-15
Date Tested:	2017-12-15
Date Completed:	2017-12-18
Next Due Date:	2018-12-17

ATTN: Mr. W.K. Tang

Page: 1 of 1

Certificate of Calibration

Item for calibration:

Description	: Sound & Vibration Analyser
Manufacturer	: BSWA
Model No.	: BSWA 801
Serial No.	: 35924
Equipment No.	: N-13-01

Test conditions:

Room Temperature	: 20 degree Celsius
Relative Humidity	: 64%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	C/N/171215B
Date of Issue:	2017-12-18
Date Received:	2017-12-15
Date Tested:	2017-12-15
Date Completed:	2017-12-18
Next Due Date:	2018-12-17

ATTN: Mr. W.K. Tang

Page: 1 of 1

Certificate of Calibration

Item for calibration:

Description	: Sound & Vibration Analyser
Manufacturer	: BSWA
Model No.	: BSWA 801
Serial No.	: 35927
Equipment No.	: N-13-03

Test conditions:

Room Temperature	: 20 degree Celsius
Relative Humidity	: 64%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	C/N/170929
Date of Issue:	2017-09-30
Date Received:	2017-09-29
Date Tested:	2017-09-29
Date Completed:	2017-09-30
Next Due Date:	2018-09-29

ATTN: Mr. W.K. Tang

Page: 1 of 1

Item for calibration:

Description	: Acoustical Calibrator
Manufacturer	: SVANTEK
Model No.	: SV30A
Serial No.	: 24803
Equipment No.	: N-09-03

Test conditions:

Room Temperature	: 21 degree Celsius
Relative Humidity	: 60 %

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:
For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	C/N/171103
Date of Issue:	2017-11-06
Date Received:	2017-11-03
Date Tested:	2017-11-03
Date Completed:	2017-11-06
Next Due Date:	2018-11-05

ATTN: Mr. W.K. Tang

Page: 1 of 1

Item for calibration:

Description	: Acoustical Calibrator
Manufacturer	: Brüel & Kjær
Model No.	: 4231
Serial No.	: 2326353
Equipment No.	: N-02-01

Test conditions:

Room Temperature	: 21 degree Celsius
Relative Humidity	: 64 %

Methodology:


The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

**APPENDIX D
1-HOUR AND 24-HOUR TSP
MONITORING RESULTS AND
GRAPHICAL PRESENTATION**

Appendix D - 1-hour TSP Monitoring Results

Location AM1 - No.31 Wai Loi Tsuen			
Date	Time	Weather	Particulate Concentration ($\mu\text{g}/\text{m}^3$)
3-Aug-18	9:00	Sunny	69.6
3-Aug-18	10:00	Sunny	60.9
3-Aug-18	11:00	Sunny	65.5
9-Aug-18	9:00	Sunny	62.5
9-Aug-18	10:00	Sunny	66.6
9-Aug-18	11:00	Sunny	67.9
15-Aug-18	9:00	Cloudy	56.2
15-Aug-18	10:00	Cloudy	60.1
15-Aug-18	11:00	Cloudy	63.3
21-Aug-18	13:00	Cloudy	142.0
21-Aug-18	14:00	Cloudy	150.4
21-Aug-18	15:00	Cloudy	145.1
27-Aug-18	9:00	Cloudy	50.3
27-Aug-18	10:00	Cloudy	47.8
27-Aug-18	11:00	Cloudy	57.5
31-Aug-18	13:00	Cloudy	157.4
31-Aug-18	14:00	Cloudy	164.1
31-Aug-18	15:00	Cloudy	164.2
		Minimum	47.8
		Maximum	164.2
		Average	91.7

Location AM2 - Fu Tei Au			
Date	Time	Weather	Particulate Concentration ($\mu\text{g}/\text{m}^3$)
3-Aug-18	13:30	Sunny	56.1
3-Aug-18	14:30	Sunny	45.5
3-Aug-18	15:30	Sunny	52.8
9-Aug-18	13:30	Sunny	78.2
9-Aug-18	14:30	Sunny	74.1
9-Aug-18	15:30	Sunny	69.3
15-Aug-18	13:30	Cloudy	45.8
15-Aug-18	14:30	Cloudy	49.6
15-Aug-18	15:30	Cloudy	56.4
21-Aug-18	9:00	Cloudy	184.1
21-Aug-18	10:00	Cloudy	174.7
21-Aug-18	11:00	Cloudy	158.3
27-Aug-18	13:00	Cloudy	43.8
27-Aug-18	14:00	Cloudy	46.1
27-Aug-18	15:00	Cloudy	47.8
31-Aug-18	9:00	Cloudy	138.7
31-Aug-18	10:00	Cloudy	158.2
31-Aug-18	11:00	Cloudy	144.8
		Minimum	43.8
		Maximum	184.1
		Average	90.2

Appendix D - 24-hour TSP Monitoring Results

AM1 - No. 31 Wai Loi Tsuen



Sampling Date	Start Time	Weather Condition	Air Temp. (K)	Atmospheric Pressure, Pa (mmHg)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m ³ /min.)		Av. flow (m ³ /min)	Total vol. (m ³)	Conc. (µg/m ³)
					Initial	Final		Initial	Final		Initial	Final			
3-Aug-18	18:00	Cloudy	303.1	754.6	3.6125	3.6431	0.0306	16050.8	16074.8	24.0	1.22	1.22	1.22	1755.4	17.4
8-Aug-18	9:00	Sunny	302.3	757.1	3.1356	3.1590	0.0234	16074.8	16098.8	24.0	1.22	1.22	1.22	1760.9	13.3
14-Aug-18	9:00	Cloudy	300.1	750.3	3.1494	3.1757	0.0263	16098.8	16122.8	24.0	1.22	1.22	1.22	1759.3	14.9
														Min	13.3
														Max	17.4
														Average	15.2

* Full set of 24-hour TSP monitoring cannot be conducted at AM1 due to power failure and breakdown of agreement with the electricity supplier

AM2a - RE's Site Office



Sampling Date	Start Time	Weather Condition	Air Temp. (K)	Atmospheric Pressure, Pa (mmHg)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m ³ /min.)		Av. flow (m ³ /min)	Total vol. (m ³)	Conc. (µg/m ³)
					Initial	Final		Initial	Final		Initial	Final			
3-Aug-18	13:00	Cloudy	303.2	755.3	3.6198	3.6552	0.0354	6949.2	6973.2	24.0	1.23	1.23	1.23	1771.3	20.0
8-Aug-18	9:00	Sunny	302.0	756.7	3.0772	3.1290	0.0518	6973.2	6997.2	24.0	1.23	1.23	1.23	1777.7	29.1
14-Aug-18	9:00	Cloudy	300.4	750.6	3.1506	3.1997	0.0491	6997.2	7021.2	24.0	1.23	1.23	1.23	1774.7	27.7
20-Aug-18	9:00	Cloudy	300.4	755.9	3.6396	3.7710	0.1314	7021.2	7045.2	24.0	1.24	1.24	1.24	1782.5	73.7
24-Aug-18	9:00	Cloudy	301.9	755.2	2.9809	3.1872	0.2063	7045.2	7069.2	24.0	1.23	1.23	1.23	1775.9	116.2
30-Aug-18	9:00	Cloudy	301.1	756.9	3.6418	3.7210	0.0792	7069.2	7093.2	24.0	1.24	1.24	1.24	1781.4	44.5
														Min	20.0
														Max	116.2
														Average	51.9

1-hr TSP Concentration Levels



Title Contract No. DE/2014/01 Provision of Electrical and Mechanical and Facilities for Shek Wu Hui Sewage Treatment Works Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA16002	CINOTECH
	Date Aug 18	Appendix D	

24-hr TSP Concentration Levels



Title Contract No. DE/2014/01 Provision of Electrical and Mechanical and Facilities for Shek Wu Hui Sewage Treatment Works Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA16002	CINOTECH
	Date Aug 18	Appendix D	

**APPENDIX E
NOISE MONITORING RESULTS AND
GRAPHICAL PRESENTATIONS**



Appendix E - Noise Monitoring Results

(0700-1900 hrs on Normal Weekdays)

Location NM1 - No.31 Wai Loi Tsuen					
Date	Time	Weather	Unit: dB (A) (30-min)		
			Measured Noise Level		
			L _{eq}	L ₁₀	L ₉₀
3-Aug-18	09:40	Sunny	62.3	63.9	57.6
9-Aug-18	10:00	Sunny	59.4	61.3	57.0
15-Aug-18	09:25	Cloudy	62.4	64.3	58.5
21-Aug-18	11:30	Sunny	56.9	58.0	47.1
27-Aug-18	09:40	Cloudy	61.4	62.8	58.4

Location NM2 - Fu Tei Au					
Date	Time	Weather	Unit: dB (A) (30-min)		
			Measured Noise Level		
			L _{eq}	L ₁₀	L ₉₀
3-Aug-18	14:25	Sunny	60.4	61.8	58.7
9-Aug-18	14:30	Sunny	60.5	62.3	57.6
15-Aug-18	14:30	Cloudy	62.6	65.7	60.5
21-Aug-18	14:30	Sunny	63.7	67.7	40.5
27-Aug-18	14:00	Cloudy	60.9	62.3	57.9

Noise Levels



Title Contract No. DE/2014/01 Provision of Electrical and Mechanical and Facilities for Shek Wu Hui Sewage Treatment Works Graphical Presentation of Noise Monitoring Results	Scale N.T.S	Project No. MA16002	CINOTECH
	Date Aug-18	Appendix E	

APPENDIX F
SUMMARY OF EXCEEDANCE

APPENDIX F – SUMMARY OF EXCEEDANCE

Reporting Month: August 2018

- a) Exceedance Report for 1-hr TSP (NIL)**
- b) Exceedance Report for 24-hr TSP (NIL)**
- c) Exceedance Report for Construction Noise (NIL)**

APPENDIX G
SITE AUDIT SUMMARY

Contract No: DE/2014/01

Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	180809
Date	09 August 2018 (Thursday)
Time	09:30-11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p>Part C - Water Quality</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part D - Air Quality</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part E - Construction Noise Impact</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part F - Waste / Chemical Management</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part G - Permit / Licenses</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Others / Remarks</p> <ul style="list-style-type: none">Follow-up on previous audit session (Ref. No.: 180731), no major environmental deficiency was observed.	

	Name	Signature	Date
Recorded by	Jonathan Lee		10 August 2018
Checked by	Dr. Priscilla Choy		10 August 2018

Contract No: DE/2014/01

Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	180816
Date	16 August 2018 (Thursday)
Time	09:30-11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p><i>Part C - Water Quality</i></p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p><i>Part D - Air Quality</i></p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p><i>Part E - Construction Noise Impact</i></p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p><i>Part F - Waste / Chemical Management</i></p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p><i>Part G - Permit / Licenses</i></p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p><i>Others / Remarks</i></p> <ul style="list-style-type: none">Follow-up on previous audit session (Ref. No.: 180809), no major environmental deficiency was observed.	

	Name	Signature	Date
Recorded by	Victor Wong		16 August 2018
Checked by	Dr. Priscilla Choy		16 August 2018

Contract No: DE/2014/01

Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	180823
Date	23 August 2018 (Thursday)
Time	16:00-17:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<p>Part C - Water Quality</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part D - Air Quality</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part E - Construction Noise Impact</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part F - Waste / Chemical Management</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Part G - Permit / Licenses</p> <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. <p>Others / Remarks</p> <ul style="list-style-type: none">Follow-up on previous audit session (Ref. No.: 180816), no major environmental deficiency was observed.	

	Name	Signature	Date
Recorded by	Jonathan Lee		28 August 2018
Checked by	Dr. Priscilla Choy		28 August 2018

Contract No: DE/2014/01

Provision of Electrical and Mechanical Facilities for Shek Wu Hui Sewage Treatment Works - Further Expansion Phase 1A - Advance Works and Ng Chow South Road Sewage Pumping Station



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	180831
Date	31 August 2018 (Friday)
Time	14:30-16:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
180831-R01	Part C - Water Quality <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection.	F 1
180831-R02	Part D - Air Quality <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. Part E - Construction Noise Impact <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. Part F - Waste / Chemical Management <ul style="list-style-type: none">Accumulation of general refuse was observed in the MBR building, Contractor was reminded to clear regularly.The Contractor was reminded to remove or cover the cement bag on G/f. of MBR building.	F 4ii
	Part G - Permit / Licenses <ul style="list-style-type: none">No environmental deficiency was identified during the site inspection. Others / Remarks <ul style="list-style-type: none">Follow-up on previous audit session (Ref. No.: 180816), no major environmental deficiency was observed.	

	Name	Signature	Date
Recorded by	Jonathan Lee		3 September 2018
Checked by	Dr. Priscilla Choy		3 September 2018

**APPENDIX H
SUMMARY OF AMOUNT OF WASTE
GENERATED**

Name of Department: Drainage Services Department

Contract No. : DE/2014/01

Monthly Summary Waste Flow Table for 2018

Month	Annual Quantities of Inert C&D Materials Generated Monthly					Annual Quantities of C&D Materials Generated Monthly					
	Total Quantity Generated (in '000m ³)	Hard Rock & Large Broken Concrete (in '000m ³)	Reused in the Contract (in '000m ³)	Reused in other Projects (in '000m ³)	Disposed as Public Fill (in '000m ³)	Imported Fill (in '000m ³)	Metals (in '000 kg)	Paper/ cardboard packaging (in '000 kg)	Plastics (see Note 3) (in '000 kg)	Chemicals Waste (in '000 kg)	Others, e.g. general refuse (in '000 kg)
Jan	0	0	0	0	0	0	0	0	0	0	0
Feb	0	0	0	0	0	0	0	0	0	0	1.00
Mar	0	0	0	0	0	0	0	0	0	0	0
Apr	0	0	0	0	0	0	0	0	0	0	7.16
May	0	0	0	0	0	0	0	0	0	0	5.31
June	0	0	0	0	0	0	0	0	0	0	8.24
Sub-total	0	0	0	0	0	0	0	0	0	0	21.71
July	0	0	0	0	0	0	0	0	0	0	4.63
Aug	0	0	0	0	0	0	0	0.022	0	0	2.98
Sept											
Oct											
Nov											
Dec											
Total	0	0	0	0	0	0	0	0.022	0	0	29.32

Forecast of Total Quantities of C&D Materials to be Generated from the Contractor

Total Quantity Generated (in '000 m ³)	Hard Rock & Large Broken Concrete (in '000 m ³)	Reused in the Contract (in '000 m ³)	Reused in other Projects (in '000 m ³)	Disposed as Public Fill (in '000 m ³)	Imported Fill (in '000 m ³)	Metals (in '000 kg)	Paper/ cardboard packaging (in '000 kg)	Plastics (see Note 3) (in '000 kg)	Chemicals Waste (in '000 kg)	Others, e.g. general refuse (in '000 kg)
0	0	0	0	0	0	0	1	1	0.5	30

Notes: (1) The performance targets are given in PS Clause 6.21.8(14).

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m³. (PS Clause 6.21.7(4)(b) refers).

APPENDIX I
EVENT ACTION PLANS

APPENDIX I – Event / Action Plans
Table I-1 Event / Action Plan For Air Quality

EVENT	ACTION				CONTRACTOR
	ET	IEC	ER		
ACTION LEVEL					
1. Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method. 	1. Notify Contractor.	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice; 2. Amend working methods if appropriate. 	
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Supervise Implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented 	<ol style="list-style-type: none"> 1. Submit proposals for remedial actions to IEC within three working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate. 	

ACTION		CONTRACTOR		
EVENT	ET	IEC	ER	
LIMIT LEVEL				
1. Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform Contractor ,IEC, ER, and EPD; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by

ACTION		CONTRACTOR	
EVENT	ET	IEC	ER
	<p>taken;</p> <p>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</p> <p>8. If exceedance stops, cease additional monitoring</p>		<p>consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</p>
			<p>the ER until the exceedance is abated</p>

Table I-2 Event / Action Plan For Construction Noise

EVENT	ACTION				CONTRACTOR
	ET	IEC	ER	ER	
Action Level being exceeded	<ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; 5. Increase monitoring frequency to check mitigation effectiveness 	<ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; 2. Implement noise mitigation proposals.
Limit Level being exceeded	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated. 	

**APPENDIX J
ENVIRONMENTAL MITIGATION
IMPLEMENTATION SCHEDULE (EMIS)**

APPENDIX J IMPLEMENTATION SCHEDULE OF ENVIRONMENTAL MITIGATION MEASURES (EMIS)

EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures	Who to implement the measures?	Location of the measure	When to implement the measures?	Requirements / Relevant Legislations
A S2.4.1.3	<p>Air Quality</p> <p>Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices:</p> <ul style="list-style-type: none"> Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty material remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones; The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcore; The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport should be totally enclosed by impervious sheeting; Every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides; 	To minimize the dust impact	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Air Pollution Control Ordinance (APCO) and Air Pollution Control (Construction Dust) Regulation

	<ul style="list-style-type: none"> Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system. 							
B	Noise							
S3.4.1.1	Use of movable barrier, enclosure, acoustic mat and quiet plant. Use of wooden frames barrier with a small-cantilevered upper portion of superficial density not less than 14kg/m ² on a skid footing with 25mm thick internal sound absorptive lining.	To minimize construction noise impact arising from the Project at the affected noise sensitive receivers (NSRs)	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM,		
S3.4.1.2	Good Site Practice: <ul style="list-style-type: none"> Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. Mobile plant, if any, should be sited as far away from NSRs as possible. Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction period of Advance Works and Main Works of Phase 1A	EIAO-TM, NCO		
C	Ecological Impact							
S4.2.1.2	Avoid unnecessary lighting.	Minimize mortality impacts on birds.	Design/ Contractor/ Plant Operator	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM		
S4.2.1.3	Good construction site practice to minimise dust generation should be followed on all construction sites. Measures to avoid, minimise and mitigate impacts on air quality are detailed in this schedule	Minimize dust generation from construction sites.	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM		
S4.2.1.4	The following measures to avoid, minimise and mitigate impact on water quality during construction phase shall be implemented	Avoid, minimise and mitigate impact	Contractor	Work Sites	Construction phase of Advance Works	EIAO-TM		

<ul style="list-style-type: none"> • Temporary sewerage and drainage to be designed and installed to collect wastewater and prevent it from entering water bodies; • Proper locations well away from nearby water bodies should be used for temporary storage of materials (i.e. equipment, filling materials, chemicals and fuel) and temporary stockpiles of construction debris and spoil, and these should be identified before commencement of works; • To prevent muddy water entering nearby water bodies, work sites close to nearby water bodies should be isolated, using such items as sandbags or silt curtains with lead edge at bottom and properly supported props. Other protective measures should also be taken to ensure that no pollution or siltation occurs to the water gathering grounds of the work sites; • Construction debris and spoil should be covered and/or properly disposed of as soon as possible to avoid these being washed into nearby water bodies; • Proper locations for discharge outlets of temporary wastewater treatment facilities well away from sensitive receivers should be identified; • Adequate lateral support should be erected where necessary in order to prevent soil/mud from slipping into water bodies; • Site boundaries should be clearly marked and any works beyond the boundary strictly prohibited; • Regular water monitoring and site audit should be carried out at adequate points along any watercourses where construction works are underway upstream within their catchments and also on the Ng Tung, Sheung Yue and Shek Sheung Rivers. If the monitoring and audit results show that pollution occurs, adequate measures including temporarily cessation of works should be considered; • Excavation profiles should be properly designed and executed with attention to the relevant requirements for environment, health and safety; • Where soil to be excavated is situated beneath the groundwater table, it may be necessary to lower the groundwater table by installing well points or similar means; • Stockpiling sites should be lined with impermeable sheeting and banded. Stockpiles should be properly covered by impermeable sheeting to reduce dust emission during dry season or contaminated run-off during rainy season. Watering should be avoided on stockpiles of contaminated soil to minimize contaminated runoff and construction materials should be properly covered and located away from nearby water bodies; and • Supply of suitable clean backfill material after excavation, if required. • Vehicles containing any excavated materials should be suitably covered to limit potential dust emissions or contaminated run-off, and truck 	<p>on water quality</p>				<p>and Main Works of Phase 1A</p>	
--	-------------------------	--	--	--	-----------------------------------	--

	<p>bodies and tailgates should be sealed to prevent discharge during transport or during wet season;</p> <ul style="list-style-type: none"> Speed control for the trucks carrying contaminated materials should be enforced; Vehicle wheel washing facilities at construction sites' exit points should be established and used, where necessary; and Other measures as detailed in this schedule. 							
D	Water Quality Impact							
S5.2.2.1	Construction Site Runoff Practices and measures provided in the Practice Note for Professional Persons on Construction Site Drainage, (PROPECC PN1/94) should be followed where applicable.	Control construction runoff	Contractors	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, WPCO, EIAO		
S5.2.2.2- S5.2.2.3	<p>Sewage from Workforce</p> <ul style="list-style-type: none"> Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures 	Handling of site sewage	Contractors	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	EIAO-TM, WPCO, EIAO		
E	Waste Management							
S6.2.2.1	<p>Good Site Practices and Waste Reduction Measures:</p> <ul style="list-style-type: none"> Nomination of an approved person, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; Training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; Provision of sufficient waste disposal points and regular collection for disposal; Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; Regular cleaning and maintenance programme for drainage systems, 	Minimize waste Generation during construction	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Waste Disposal Ordinance (WDO)		

S6.2.3.1	<ul style="list-style-type: none"> • sumps and oil interceptors; • An Environmental Management Plan (EMP) should be prepared by the contractor and submitted to the Engineer for approval. 	Reduce waste generation	Contractor	Work Sites	Prior to the commencement of construction of Advance Works and Main Works of Phase 1A	WDO
S6.2.4.1 - S6.2.4.2	<p>Waste Reduction Measures:</p> <ul style="list-style-type: none"> • Segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal; • Proper storage and site practices to minimize the potential for damage and contamination of construction materials; • Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; • Sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and • Provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. <p>Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include:</p> <ul style="list-style-type: none"> • Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution; • Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and • Different locations should be designated to stockpile each material to enhance reuse. • Remove waste in timely manner; • Employ the trucks with cover or enclosed containers for waste transportation; • Obtain relevant waste disposal permits from the appropriate authorities; and • Disposal of waste should be done at licensed waste disposal facilities. 	Minimize waste impacts arising from waste storage	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	WDO
S6.2.5.3	<p>C&D Material from Buildings Demolition and New Building Construction</p> <ul style="list-style-type: none"> • The Contractor should recycle as much as possible of the C&DM on-site. Public fill and C&DM waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. For example, concrete and masonry can be crushed and used as fill, and steel reinforcing bar can be used by scrap steel mills. Different areas of the work sites should be designated for such segregation and storage. • The use of wooden hoardings shall not be allowed. An alternative material, such as metal, aluminium or alloy etc, could be used. • Government has developed a charging policy for the disposal of waste to landfill at present. It will provide additional incentive to reduce the 	Minimize waste impacts from building demolition and new building construction	Contractor	Work Sites	Construction phase of Advance Works and Main Works of Phase 1A	Land (Miscellaneous Provisions) Ordinance, WDO, ETWB TCW No. 19/2005

	<p>volume of generated waste and ensure proper segregation to allow reuse of the inert material on site when implemented.</p> <ul style="list-style-type: none"> In order to minimize the impacts of the demolition works, the generated wastes must be cleared as quickly as possible after demolition. Therefore, the demolition and clearance works should be undertaken simultaneously. To facilitate proper segregation of inert and non-inert C&D material arising from demolition works, selective demolition method should be adopted. 	<p>Control the chemical waste and ensure proper storage, handling and disposal</p>	<p>Contractor</p>	<p>Work Sites</p>	<p>Construction phase of Advance Works and Main Works of Phase 1A</p>	<p>Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste</p>
<p>S6.2.5.4</p>	<p>Chemical Waste</p> <ul style="list-style-type: none"> If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation 	<p>Minimize production of the general refuse and avoid odour, pest and litter impacts</p>	<p>Contractor</p>	<p>Work Sites</p>	<p>Construction phase of Advance Works and Main Works of Phase 1A</p>	<p>Waste Disposal (Chemical Waste General) Regulation, Code of Practice on the Packaging, Labelling and Storage of Chemical Waste</p>
<p>S6.2.5.5</p>	<p>General Refuse</p> <ul style="list-style-type: none"> General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling. Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean. A reputable waste collector should be employed to remove general refuse on a daily basis. 					

**APPENDIX K
COMPLAINT LOG**


APPENDIX K – COMPLAINT LOG

Reporting Month: August 2018

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
N.A.	N.A.	N.A.	N.A.	N.A.	N.A.

Remarks: No environmental complaint was received in the reporting month.

APPENDIX L
CONSTRUCTION PROGRAMME



Activity ID	Activity Name	Remaining Duration	Start	Finish	Category
AS20020	Completion of SWHSTW - Further Expansion Phase 1A - Advance Works E&M Works including T&C, process commissioning	280	30-Dec-15A	23-Apr-18	0
Section I					
AS20010	Contract Completion of the works - Section I	0	30-Dec-15A	23-Sep-16A	0
AS20020	Completion date - Section I (272 days from starting date)	0	23-Sep-16A	23-Sep-16A	0
Time Risk Allowance and Planned Completion					
AS20040	Planned Completion date - Section I	0	23-Sep-16A	23-Sep-16A	0
Section II					
AS30010	Contract Completion of the works - Section II	0	30-Dec-15A	19-Mar-16A	0
AS30020	Completion date - Section II (60 days from starting date)	0	19-Mar-16A	19-Mar-16A	0
Time Risk Allowance and Planned Completion					
AS30040	Planned Completion date - Section II	0	19-Mar-16A	19-Mar-16A	0
Section III					
AS40010	Contract Completion of the works - Section III	440	30-Dec-15A	15-Mar-18	38
AS40020	Completion date - Section III (1120 days from starting date)	0	23-Apr-19	23-Apr-19	0
Time Risk Allowance and Planned Completion					
AS40030	Planned Completion of Function Test of Section III (4% of installation duration, 458-469 days)	18	05-Apr-19	23-Apr-19	0
AS40040	Planned Completion date - Section III	0	23-Apr-19	23-Apr-19	0
Section IV					
AS50010	Contract Completion of the works - Section IV	0	30-Dec-15A	28-Jul-17A	0
AS50020	Completion date - Section IV (278 days from starting date)	0	28-Jul-17A	28-Jul-17A	0
Time Risk Allowance and Planned Completion					
AS50030	Time Risk Allowance for Section IV (4% of installation duration, 120 days)	0	23-Jul-17A	28-Jul-17A	0
AS50040	Planned Completion Date	0	28-Jul-17A	28-Jul-17A	0
Activity Schedule No.1 - Preliminaries					
1.01 - Preliminaries					
Contractor's Site Office Construction					
AS10101	Construction of Contractor's Site Office & Store	0	25-Jul-16A	23-Sep-16A	0
AS10102	Maintain Contractor's Site Office & Store	450	27-Oct-16A	25-Mar-19	0
AS10104	Removal of Site Office, Store & Related Facilities	21	26-Mar-19	15-Apr-19	0
Site Facilities					
AS10103	Set up Temp. Electricity/Supply, Water Supply	0	18-Aug-16A	20-Sep-16A	0
AS10102	Provision of Temp. Electricity & Water Supply for execution for the Contract	471	27-Oct-16A	15-Apr-19	0
Permanent Utilities Services					
AS10104	Applications to the Public Utilities for Provision of Services	0	28-Jan-16A	23-Sep-16A	0
AS10101	Completion of CLP 11kV Switchroom No. 1 & No.2 (by Other Contractor)	0	28-Sep-17A	28-Sep-17A	0
AS10102	BS Works for CLP 11 kV Switchroom No. 1 & No. 2	0	30-Sep-17A	02-Nov-17A	0
AS10104	HO Inspection of 11 kV Switchroom with CLP	13	03-Nov-17A	12-Jun-18	75
AS10104	Handover of 11 kV Switchroom to CLP	0	12-Jun-18	12-Jun-18	75
AS10104	Provision of Permanent Electricity Supply (by CLP)	120	13-Jun-18	12-May-18	75
AS10104a	CLP Meters Installed	0	22-May-18	22-May-18	04
AS10104	Provision of Telephony & Telephone Lines	30	19-Aug-18	17-Sep-18	35
Provide all necessary labour, tools, materials, equipment and supervision					
AS10105	Environmental Auditing and Lifting the Environmental Permit	471	28-Jan-16A	15-Apr-19	0
O&M Manuals and As-Built Drawings					
AS10105	Prepare & Submit the first draft O&M Manuals	50	19-May-18	16-Aug-18	87
AS10102	Acceptance the first draft O&M Manuals	28	17-Aug-18	13-Sep-18	87
AS10107	Prepare & Submit the final draft O&M Manuals & all Drawings	90	23-Nov-18	20-Feb-19	17

Contract No. DE/2014/01
 Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works
 Further Expansion Phase 1A - Advance Works and
 Ng Chow South Road Sewage Pumping Station
 Master Programme

Remaining Work
 Critical Activity
 Milestone
 Actual Progress

File Name: DE201401G3
 Layout: DE1401 (Rev. G) - WBS
 TASK Filter: All Activities
 Page 2 of 16



Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	2018	2019																									
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec			
AS40000	Subcontracting Procedure and Acceptance																															
AS40001	Subcontractor Details of the Tender, Tenders & Procedures for Subcontractor Selection	80	30-Dec-16A	28-Feb-18	10																											
AS40002	Comment on Details of the Tender, Tenders & Procedures for Subcontractor Selection	0	31-Aug-16A	31-Aug-16A																												
AS40003	Headline Details of the Tender, Tenders & Procedures for Subcontractor Selection	0	31-Aug-16A	31-Aug-16A																												
AS40004	Acceptance of Details of Tender, Tenders & Procedures for Subcontractor Selection for the SC by PM	80	20-Sep-16A	23-Mar-18	7																											
Tender and Award of Subcontractors																																
AS40005	Procurement for Subcontracting - Mechanical Installation (BRI)	25	14-Mar-17A	24-Jan-18	84																											
AS40006	Procurement for Subcontracting - Mechanical Installation (MFS1)	80	01-Aug-17A	23-Mar-18	300																											
AS40007	Procurement for Subcontracting - Mechanical Installation (Pre-treatment Sludge)	80	14-Mar-17A	30-Nov-17A	64																											
AS40008	Procurement for Subcontracting - Mechanical Installation (Flowrate Chamber)	0	14-Mar-17A	30-Nov-17A																												
AS40009	Procurement for Subcontracting - Mechanical Installation (DO System - Supply & Install)	0	29-Feb-17A	26-Jul-17A																												
AS40010	Procurement for Subcontracting - Mechanical Installation (NGSRFS)	0	25-May-16A	12-Sep-16A																												
AS40011	Procurement for Subcontracting - Mechanical Installation (MBR Pre-treatment Screen Chamber)	0	21-Mar-17A	30-Nov-17A																												
AS40012	Procurement for Subcontracting - FRP Cover (Supply & Install)	0	29-Feb-17A	08-May-17A																												
AS40013	Procurement for Subcontracting - FRP Platform & Keek (Supply & Install)	91	02-Nov-17A	31-Mar-18	11																											
AS40014	Procurement for Subcontracting - Lifting Appliances (Supply & Install)	0	25-Oct-16A	19-Jan-17A																												
AS40015	Procurement for Subcontracting - Electrical (FV) Installation	0	20-Oct-16A	01-Sep-17A																												
AS40016	Procurement for Subcontracting - Electrical (LV) Installation	41	19-Nov-16A	09-Feb-18	117																											
AS40017	Procurement for Subcontracting - PC/SM System (Supply & Install)	0	08-May-17A	18-Jul-17A																												
AS40018	Procurement for Subcontracting - SCADA / PLC System (Supply & Install)	0	30-Sep-16A	18-Jul-17A																												
AS40019	Procurement for Subcontracting - Building Services (Supply & Install)	11	10-Feb-17A	10-Jun-18	36																											
AS40020	Procurement for Subcontracting - SS16 for Duct (Supply & Install)	80	10-Feb-17A	01-Feb-18	122																											
AS40021	Procurement for Subcontracting - Fire Services (Supply & Install)	38	10-Feb-17A	29-Feb-18	38																											
AS40022	Procurement for Subcontracting - FS Water Tanks (Supply & Install)	60	10-Feb-17A	29-Feb-18	38																											
Activity Schedule No. 4																																
4.1 Works for MBR Pre-treatment Screen Chamber																																
AS40100	Manufacturing, FAT & Delivery																															
AS40101	Purchase Order for BR Feedpumps & Associated Equipment	0	06-Sep-16A	20-Sep-16A																												
AS40102	Manufacturing, FAT & Delivery to Site - BR Feedpumps & Associated Equipment	0	14-Oct-16A	18-Jul-17A																												
AS40103	Purchase Order for MBR Pre-treatment Screen	0	01-Jun-16A	21-Jun-16A																												
AS40104	Manufacturing, FAT & Delivery to Site - MBR Pre-treatment Screen	53	06-Jul-16A	21-Jun-18	16																											
AS40105	Purchase Order for Wash Compartment, bagging system	0	19-Oct-17A	21-Jun-16A																												
AS40106	Purchase Order for Screening skips & FRP Keek	0	13-Oct-17A	19-Oct-17A																												
AS40107	Manufacturing, FAT & Delivery to Site - Wash Compartment, bagging system	53	31-Aug-16A	21-Feb-18	81																											
AS40108	Manufacturing, FAT & Delivery to Site - Screening skips & FRP Keek	152	20-Oct-17A	31-May-18	55-17A																											
AS40109	Purchase Order for MBR system and drain pumping system	0	14-Aug-17A	05-Sep-17A																												
AS40110	Manufacturing, FAT & Delivery to Site - MBR system and drain pumping system	152	05-Sep-17A	31-May-18	22																											
AS40111	Purchase Order for Associated pipework and valves	0	18-Sep-17A	20-Sep-17A																												
AS40112	Manufacturing, FAT & Delivery to Site - Associated pipework and valves	47	21-Sep-17A	15-Feb-18	7																											
AS40113	Purchase Order for Ancillary aeration system	0	13-Sep-16A	22-Sep-16A																												
AS40114	Manufacturing, FAT & Delivery to Site - Ancillary aeration system	60	05-May-17A	28-Feb-18	114																											
AS40115	Purchase Order for Other associated equipment for MBR Pre-treatment Screen	14	05-Jun-18	22-Jun-18	91																											
AS40116	Manufacturing & Delivery to Site / FAT - Other associated equipment for MBR Pre-treatment Screen	110	23-Jun-18	12-May-18	91																											

Contract No. DE/2014/01

Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works

Further Expansion Phase 1A - Advance Works and

Ng Chow South Road Sewage Pumping Station

Master Programme

File Name: DE201401G3

Layout: DE/401 (Rev. 0) - WBS

TASK filter: All Activities

Page 6 of 16

Legend:

- Remaining Work
- Critical Activity
- Milestone
- Actual Progress

Revision History:

Date	Revision	Checked	Approved
08-Jan-16	Rev. 0	KH Lau	KM
22-Jun-17	Rev. D	KH Lau	KM
12-Jul-17	Rev. E	KH Lau	KM
17-Oct-17	Rev. F	KH Lau	KM
27-Mar-18	Rev. G	KH Lau	KM

Activity ID	Activity Name	Remaining Duration	Start	Final	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
AS-07084	Install MCB Distribution Board, DP-P8 (Chemical Room 2)	14	08-Jul-18	19-Jul-18																								
AS-07085	Functional Test - L.V. Switchboard No. 1	30	30-Jul-18	19-Aug-18																								
AS-07086	L.V. Switchboard No. 1 Ready for Energisation	0	15-Aug-18	15-Aug-18																								
AS-07087	Functional Test - L.V. Switchboard No. 2	30	30-Jun-18	29-Jul-18																								
AS-07088	L.V. Switchboard No. 2 Ready for Energisation	0	18-Aug-18	18-Aug-18																								
AS-07090	Install - TAG of POEMS	60	26-Aug-18	24-Oct-18																								
AS-07090	Earthing System for MFS1 Completed	0	19-Aug-18	19-Aug-18																								
AS-07090	Submit WRI to EMSD for Electrical System, MFS1	7	19-Aug-18	25-Aug-18																								
AS-07090	Power On for MFS1 System	0	28-Aug-18	28-Aug-18																								
AS-07091	Install, TAG for BRT's Vicinity Area (incl. Provision for Health & Safety Requirements)	14	01-May-18	14-May-18																								
AS-07093	Mobilisation of Works - BRT's Vicinity Area	30	15-May-18	13-Jun-18																								
AS-07094	Construction of Canopy for housing the L.V. Switchboard No.3	30	14-Jun-18	13-Jul-18																								
AS-07095	Install L.V. Switchboard No.3 (with Canopy)	0	14-Jun-18	14-Jun-18																								
AS-07096	Functional Test - L.V. Switchboard No. 3	30	14-Jun-18	13-Jul-18																								
AS-07096	L.V. Switchboard No. 3 Ready for Energisation	0	14-Jun-18	14-Jun-18																								
AS-07098	Install MCB Distribution Board, DP-P8 (Power supply from Switchboard No.3)	7	14-Jun-18	20-Jun-18																								
AS-07099	Complete Earthing & Lightning System for BRT	0	19-Aug-18	19-Aug-18																								
AS-07099	Submit WRI to EMSD for Electrical System, BRT	5	19-Aug-18	23-Aug-18																								
AS-07099	Power On for BRT System	0	24-Aug-18	24-Aug-18																								
4.8 Lifting Appliance																												
AS-08010	Purchase Order for 1 no. 1,500 kgs Lifting Appliance - (I) For Pre-treatment Screen Chamber	0	08-Feb-17A	14-Feb-17A																								
AS-08012	Manufacturing, FAT & Delivery to Site - 1 no. 1,500 kgs Lifting Appliance - (I) For Pre-treatment Screen Chamber	0	15-Feb-17A	08-Dec-17A																								
AS-08030	Purchase Order for 1 no. 500 kgs Lifting Appliance - (II) For BRT	0	08-Feb-17A	14-Feb-17A																								
AS-08032	Manufacturing, FAT & Delivery to Site - 1 no. 500 kgs Lifting Appliance - (II) For BRT	58	15-Feb-17A	07-Feb-18																								
AS-08050	Purchase Order for 1 no. 8,000 kgs & 1 no. 4,000 kgs Lifting Appliance - (III) In G/F of Membrane Facilities Building	0	08-Feb-17A	14-Feb-17A																								
AS-08052	Manufacturing, FAT & Delivery to Site - 1 no. 8,000 kgs & 1 no. 4,000 kgs Lifting Appliance - (III) In G/F of MF Bldg	0	15-Feb-17A	08-Dec-17A																								
AS-08070	Purchase Order for 2 nos. 6,500 kgs Lifting Appliance - (IV) In 1/F of Membrane Facilities Building	0	08-Feb-17A	14-Feb-17A																								
AS-08072	Manufacturing, FAT & Delivery to Site - 2 nos. 6,500 kgs Lifting Appliance - (IV) In 1/F of Membrane Facilities Building	39	15-Feb-17A	07-Feb-18																								
AS-08080	Purchase Order for 2 nos. 5,000 kgs Lifting Appliance - (V) For MFS1	0	08-Feb-17A	14-Feb-17A																								
AS-08082	Manufacturing, FAT & Delivery to Site - 2 nos. 5,000 kgs Lifting Appliance - (V) For MFS1	91	15-Feb-17A	31-Mar-18																								
Install, TAG for Pre-treatment Screen Chamber (incl. Provision for Health & Safety Requirements)																												
AS-08020	Mobilisation of Works - MBR Pre-treatment Screen Chamber	14	04-Jan-18	17-Jan-18																								
AS-08022	Install Membrane A-Shape support column, 1,500kgs S.W.L., Electric Chain Hoist	45	08-Feb-18	24-Mar-18																								
AS-08024	SAT of Lifting Appliance	14	25-Mar-18	07-Apr-18																								
Install, TAG for Detector No.1 (BRT) (incl. Provision for Health & Safety Requirements)																												
AS-08040	Install Membrane 500kgs S.W.L. Manual Hoist c/w Trolley	14	03-Apr-18	16-Apr-18																								
AS-08042	SAT of Lifting Appliance	14	17-Apr-18	30-Apr-18																								
Install, TAG for MBR Facilitator Building (incl. Provision for Health & Safety Requirements)																												
AS-08050	Install Electric Travelling Crane for 1 No. 3,000 kg S.W.L. & 1 No. 4,000 S.W.L. - G/F	65	07-Dec-17A	05-Mar-18																								
AS-08052	SAT of Lifting Appliance, G/F	25	08-Mar-18	30-Mar-18																								
AS-08080	Install 2 Nos. Electric Travelling Crane for 6,500 kg S.W.L. - 1/F	35	24-Feb-18	30-Mar-18																								
AS-08082	SAT of Lifting Appliance, 1/F	28	31-Mar-18	27-Apr-18																								
AS-08080	Install 2 Nos. Electric Travelling Crane for 5,000 kg S.W.L. - MFS1 Tanks	30	01-Apr-18	30-Apr-18																								

Contract No. DE/2014/01

Provision of E&M Facilities for Shek Wu Hui Sewage Treatment Works
Further Expansion Phase 1A - Advance Works and
Ng Chow South Road Sewage Pumping Station
Master Programme

File Name: DE201401G3
Layout: DE 401 (Rev. G) - WBS
TASK filter: All Activities

Page 12 of 15

Remaining Work
Critical Activity
Milestone
Actual Progress

Approved
KM
KM
KM
KM
KM

Checked
KH Lau
KH Lau
KH Lau
KH Lau
KH Lau

Revision
Rev. D
Rev. E
Rev. F
Rev. G

Date
08-Jan-18
22-Jun-17
12-Jul-17
17-Oct-17
27-Mar-18

Approved
KM
KM
KM
KM
KM

Checked
KH Lau
KH Lau
KH Lau
KH Lau
KH Lau

Revision
Rev. D
Rev. E
Rev. F
Rev. G

Date
08-Jan-18
22-Jun-17
12-Jul-17
17-Oct-17
27-Mar-18



