ENVIRONMENTAL MONITORING & AUDIT REPORT

Hip Hing - Ngo Kee Joint Venture

Hong Kong Convention and Exhibition Centre Expansion Project: Monthly Environmental Monitoring and Audit Report for March 2008

April 2008

Environmental Resources Management

21/F Lincoln House 979 King's Road Taikoo Place Island East, Hong Kong Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660 E-mail: post.hk@erm.com http://www.erm.com

ENVIRONMENTAL MONITORING & AUDIT REPORT

Hip Hing – Ngo Kee Joint Venture

Hong Kong Convention and Exhibition Centre Expansion Project: Monthly Environmental Monitoring and Audit Report for March 2008

April 2008

Reference 0050690

For and on behalf of		
Environmental Resources Management		
č		
Approved by: Dr Robin Kennish		
Signed: John Kerrech		
Position: Director		
Certified by: (Environmental Team Leader – Marcus Ip)		
/ Date:17 April 2008		

This report has been prepared by Environmental Resources Management the trading name of 'ERM Hong-Kong, Limited', with all reasonable skill, care and diligence within the terms of the Contract with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client.

We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.

This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies on the report at their own risk.



NATURE & TECHNOLOGIES (HK) LIMITED 科技環保(香港)有限公司

·Unit 2 & 3, 4/F., Wellborne Commercial Centre, 8 Java Road, North Point, Hong Kong. 香港北角渣華道8號威邦商業中心4樓2及3室 Tel電話:(852)2877 3122 Fax傳真:(852)2511 0922 Email電郵: enquiry@nt.com.hk Web page網址: http://www.nt.com.hk

Our Ref: 3.16/014/2006/it

17 April 2008

Maunsell Consultants Asia Ltd Grand Central Plaza, Tower 2 138 Shatin Rural Committee Road Shatin, N.T., Hong Kong

Attn: Ms Vera Chan

Dear Sir/Madam,

Hong Kong Convention Center Expansion Project Monthly EM&A Report for March 2008 (Environmental Permit No. EP-239/2006/A)

With reference to the captioned document concerning the Monthly EM&A report for March 2008 received from ERM dated 15 April 2008, we are pleased to provide our verification for the document pursuant to condition 3 of the Environmental Permit (EP) No. EP-239/2006/A.

Yours faithfully, Nature & Technologies (HK) Limited

Ir Dr Gabriel C K Lam Managing Director

- cc: Hong Kong Trade Development Council (Attn: Mr. K. F. Chan)
 - Hip Hing Ngo Kee Joint Venture (Attn: Mr. Eric Lau & Mr. William Tam)
 - ERM (Attn: Mr. Marcus Ip)

	EXECUTIVE SUMMARY	Ι
1	INTRODUCTION	1
1.1	Purpose of the Report	1
1.2	STRUCTURE OF THE REPORT	1
2	PROJECT INFORMATION	3
21	BACKCROUND	3
2.1	SITE DESCRIPTION	3
2.3	Construction Activities	4
2.4	PROJECT ORGANISATION	4
2.5	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS	4
3	ENVIRONMENTAL MONITORING METHODOLOGY	6
3.1	AIR QUALITY MONITORING	6
3.2	WATER OUALITY MONITORING	9
		-
4	IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS	10
5	MONITORING RESULTS	11
5.1	AIR QUALITY	11
5.2	WATER QUALITY	11
5.3	WASTE MANAGEMENT	11
6	ENVIRONMENTAL SITE AUDITING	13
7	ENVIRONMENTAL NON-CONFORMANCE	15
7.1	SUMMARY OF ENVIRONMENTAL EXCEEDANCE	15
7.2	SUMMARY OF ENVIRONMENTAL NON-COMPLIANCE	15
7.3	SUMMARY OF ENVIRONMENTAL COMPLAINT	15
7.4	SUMMARY OF ENVIRONMENTAL SUMMONS AND PROSECUTION	15
8	FUTURE KEY ISSUES	16
8.1	Key Issues for the Coming Month	16
8.2	MONITORING SCHEDULE FOR THE COMING MONTHS	16
9	REVIEW OF THE EM&A DATA AND EIA PREDICTIONS	17
9.1	AIR OUALITY	17
9.2	Waste Management	17
9.3	CONCLUSION OF REVIEW	18

LIST OF TABLES

Table 2.1	Summary of Construction Activities Undertaken during the
	Reporting Month
Table 2.2	Summary of Environmental Licensing, Notification and Permit
	Status
Table 3.1	Air Monitoring Stations
Table 3.2	TSP Monitoring Parameter and Frequency
Table 3.3	Action and Limit Levels for Air Quality
Table 3.4	TSP Monitoring Equipment
Table 5.1	Quantities of Waste Generated from the Project
Table 6.1	Results of Water Discharge Sampling
Table 8.1	Construction Works to be Undertaken in the Coming Month
Table 9.1	Comparison of the HKAQO and Air Quality Monitoring
	Results
Table 9.2	Comparison of the Estimated and Actual Amount of Waste
	Generated

LIST OF ANNEXES

Annex A	Location of	Works Areas

- Annex B Location of Construction Activities during the Reporting Month
- Annex C Project Organization Chart and Contact Detail
- Annex D Locations of Air Quality Monitoring Stations
- Annex E Monitoring Schedule of the Reporting Month and Next Month
- Annex F Calibration Reports for HVSs
- Annex G 24-hour and 1-hour TSP Monitoring Results
- Annex H Event / Action Plans for Air Monitoring
- Annex I Summary of Implementation Status
- Annex J Waste Flow Table
- Annex K Construction Programme for Next Three Months
- Annex N Laboratory Report of Water Discharge Sampling

EXECUTIVE SUMMARY

The construction works for Hong Kong Convention and Exhibition Centre Expansion Project (EIAO Register No: AEIAR-100/2006) commenced on 1 August 2006. This is the twentieth monthly Environmental Monitoring and Audit (EM&A) report presenting the EM&A works carried out during the period from 1 to 31 March 2008 in accordance with the EM&A Manual.

Summary of Construction Works undertaken during the Reporting month

The major construction works undertaken during the reporting month included the installation of transfer truss, roof truss A, B, C and D assembly, the construction works of the transformer room, the removal of existing L2 slab, sea water pump house builder work, new pump house building work and cladding, false ceiling etc at additional slab at Phase II and HV cable room ground structure.

Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting month is listed below:

24-hour Total Suspended Particulates (TSP) monitoring	5 sets
1-hour TSP monitoring	15 sets
Environmental site auditing	4 times

Air Quality

Five sets of 24-hour and 15 sets of 1-hour TSP monitoring were carried out at the designated monitoring stations (AM1 & AM2) during the reporting month. There were no exceedances recorded during the reporting month.

Water Quality

Water quality monitoring at the designated monitoring stations (W3, W4 and W5) was not conducted during the reporting month subsequent to the completion of installation of marine piles on 23 April 2007. Additional water quality monitoring for the dry season was also completed on 14 December 2007. There will not be any water quality monitoring until the next dry season or the removal of temporary marine piles, whichever is earlier.

Construction Waste Management

The major construction activities undertaken in the reporting month were installation of transfer truss, roof truss A, B, C and D assembly, the construction works of the transformer room, the removal of existing L2 slab, sea water pump house builder work, new pump house building work and cladding, false ceiling etc at additional slab at Phase II and HV cable room ground structure.

A total of 485 tonnes of inert C&D materials and 79.5 tonnes of C&D wastes were generated during the reporting month. The C&D wastes and inert C&D materials generated from the Project were disposed of at SENT Landfill / Tseung Kwan O Area 137 Fill Bank and the public fill barging point at Quarry Bay respectively.

Environmental Site Auditing

Four weekly environmental site audits were carried out by the ET. Details of the audit findings and implementation status are presented in *Section 6*.

Environmental Non-conformance

No environmental non-compliance was identified during the reporting month.

No environmental complaint or summons was received during the reporting month.

Future Key Issues

Major works to be undertaken in the coming month are transfer truss installation, roof truss C and D assembly, L1 slab construction at the transformer room, the new pump room builder work and hoarding erection at new pipe duct and slab opening for chiller delivery.

Potential environmental impacts arising from the construction activities in the coming month are mainly associated with dust, site runoff, marine water quality and waste.

1 INTRODUCTION

ERM-Hong Kong, Limited (ERM) was appointed by Hip Hing – Ngo Kee Joint Venture as the Environmental Team (ET) to implement the Environmental Monitoring and Audit (EM&A) programme for Hong Kong Convention and Exhibition Centre Expansion Project (the Project).

1.1 PURPOSE OF THE REPORT

This is the twentieth EM&A report which summarises the impact monitoring results and audit findings of the EM&A programme during the reporting month from **1 March 2008** to **31 March 2008**.

1.2 STRUCTURE OF THE REPORT

The structure of the report is as follows:

Section 1: Introduction

details the scope and structure of the report.

Section 2: Project Information

summarises background and scope of the Project, site description, project organisation and contact details, construction programme, the construction works undertaken and the status of Environmental Permits/Licences during the reporting month.

Section 3 : Environmental Monitoring Requirement

summarises the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels and Event / Action Plans.

Section 4 : **Implementation Status on Environmental Mitigation Measures** summarises the implementation of environmental protection measures during the reporting month.

Section 5: Monitoring Results

summarises the monitoring results obtained in the reporting month.

Section 6 : **Environmental Site Auditing** summarises the audit findings of the weekly site inspections undertaken within the reporting month.

Section 7: Environmental Non-conformance

summarises any environmental exceedance, environmental complaints and environmental summons received within the reporting month.

Section 8: Future Key Issues

summarises the impact forecast and monitoring schedule for the next three months.

Section 9: Review of EM&A Data and EIA Predictions

compares and contrasts the EM&A data in the month with the EIA predictions and annotates with explanation for any discrepancies.

Section 10 : Conclusion

2.1 BACKGROUND

The Hong Kong Trade Development Council (HKTDC) is expanding its existing facilities to provide additional space for Hong Kong's leading trade fairs to be held at the Hong Kong Convention and Exhibition Centre (HKCEC). The Project is located in North Wan Chai and will occupy the aerial space between Phase I and Phase II of the HKCEC. The new Atrium Link Extension (ALE) will span across the water channel between Phase I and Phase II of the HKCEC to accommodate 3 main levels of Exhibition Hall Extensions. The level of the main roof of the Extension will be of similar height as that of the podium roof of the Phase I building. A northern row of permanent supporting columns will be located on land close to Expo Drive Central and similarly a southern row will land near to Convention Avenue. There will be no permanent intermediate columns in the waterway.

The major works activities for the ALE will comprise the following:

- Construction and demolition of the temporary footbridge;
- Demolition of the existing Atrium Link;
- Construction and demolition of a temporary working platform;
- Construction of foundations and pile caps for the ALE; and
- Construction of superstructure for the ALE.

The potential environmental impacts of the Project have been studied in the *"Hong Kong Convention and Exhibition Centre, Atrium Link Extension – Environmental Impact Assessment Report"* (EIAO Register No: AEIAR-100/2006). The EIA was approved on 21 April 2006 under the *Environmental Impact Assessment Ordinance* (EIAO). An Environmental Permit (EP-239/2006) for the works was granted on 12 May 2006. An application for variation of the Environmental Permit was made on 25 January 2007, an amended Environmental Permit (EP-239/2006/A) was granted on 12 February 2007. Under the requirements of Condition 3.1 of Environmental Permit EP-239/2006/A, an EM&A programme as set out in the EM&A Manual and its supplement is required to be implemented.

The construction works commenced on 1 August 2006 and are scheduled to be completed by March 2009.

2.2 SITE DESCRIPTION

The works areas of the Project are illustrated in Annex A.

2.3 CONSTRUCTION ACTIVITIES

Construction Activities Undertaken

A summary of the major construction activities undertaken in this reporting month is shown in *Table 2.1*. The locations of the construction activities are shown in *Annex B*.

Table 2.1Summary of Construction Activities Undertaken during the Reporting Month

•	Transfer Truss Installation
•	Roof Truss A Assembly
•	Roof Truss B Assembly
•	Roof Truss C Assembly
•	Roof Truss D Assembly
•	Construction Works for Transformer Room
•	Removal of Existing L2 Slab
•	Sea Water Pump House Builder Work
•	New Pump House Builder Work
•	Cladding and False Ceiling at Additional Slab at Phase II
•	HV Cable Room Ground Structure

2.4 PROJECT ORGANISATION

The Project organisation chart and contact details are shown in Annex C.

2.5 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project since August 2006 is presented in *Table 2.2*.

Table 2.2 Summary of Environmental Licensing, Notification and Permit Status

Permit/ Licenses/	Reference	Validity Period	Remarks
Notification			
Environmental	EP-239/2006/A	Throughout the	Environmental Permit
Permit		Contract	(EP) EP-239/2006
			granted originally on 12
			May 2006 but superseded
			by revised EP issued on
			12 February 2007
Notification of			Notification on 23 June
Construction Works			2006
under Air Pollution			
Control (Construction			
Dust) Regulation			
Discharge Licence	EP860/W10/XY0145	N/A	-
under Water			
Pollution Control			
Ordinance			

Permit/ Licenses/ Notification	Reference	Validity Period	Remarks
Chemical Waste Producer Registration	WPN5213-134-H3125- 01	N/A	Chemical waste types: spent paint, acid, alkaline, adhesive, diesel fuel, lubricating oil and bitumen.
Valid Construction Noise Permit for area inside the Atrium Link	GW-RS0692-07	Valid from 31 October 2007 to 31 January 2008	
	GW-RS0667-07	Valid from 16 October 2007 to 15 April 2008	
	GW-RS0674-07	Valid from 1 November 2007 to 30 April 2008	
	GW-RS0691-07	Valid from 30 April 2007 to 30 April 2008	
	GW-RS0766-07	Valid from 30 November 2007 to 29 February 2008	
	GW-RS0029-08	Valid from 31 January 2008 to 28 June 2008	
	GW-RS0086-08	Valid from 29 February to 30 June 2008	
	GW-RS0087-08	Valid from 29 February to 30 June 2008	

3 ENVIRONMENTAL MONITORING METHODOLOGY

3.1 AIR QUALITY MONITORING

3.1.1 Monitoring Location

In accordance with the EM&A Manual, 24-hour and 1-hour Total Suspended Particulates (TSP) levels were conducted at the monitoring stations listed in *Table 3.1.* Maps and photographs showing the monitoring stations are presented in *Annex D*.

Table 3.1Air Monitoring Stations

Monitoring Station	Description
AM1	Pedestrian Plaza
AM2	Renaissance Harbour View Hotel Hong Kong

3.1.2 Monitoring Parameters, Frequency and Programme

Air quality monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual (*Table 3.2*). The monitoring programme for this and next three months is shown in *Annex E*.

Table 3.2TSP Monitoring Parameter and Frequency

Parameter	Frequency
24-hour TSP	Once every 6 days
1-hour TSP	3 times every 6 days

3.1.3 Action and Limit Levels

The Action and Limit levels were established in accordance with the EM&A Manual and are presented in *Table 3.3*.

Table 3.3Action and Limit Levels for Air Quality

Parameter	Air Monitoring Station	Action Level, μg/m ³	Limit Level, µg/m ³
24-hour TSP	AM1	161	260
	AM2	168	260
1-hour TSP	AM1	327	500
	AM2	329	500

3.1.4 Monitoring Equipment

Continuous 24-hour and 1-hour TSP monitoring were performed using High Volume Samplers (HVS) with appropriate sampling inlets installed, located at the designated monitoring station. The performance specification of HVS complies with the standard method "*Determination of Suspended Particulate Matter in the Atmosphere (High Volume Method)*" as stipulated in *US EPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B).*

Table 3.4 summarises the equipment that was used in the 24-hour and 1-hour TSP monitoring.

Table 3.4TSP Monitoring Equipment

Monitoring Station	Equipment	Model (HVS, Calibration Kit)
AM1 (for 24-hr TSP)	HVS, Calibration Kit	GMW-9503, Tisch TE-5025 A
AM2 (for 24-hr TSP)	HVS, Calibration Kit	GMW-9795, Tisch TE-5025A
AM1 (for 1-hr TSP)	HVS, Calibration Kit	GMW-9864, Tisch TE-5025A
AM2 (for 1-hr TSP)	HVS, Calibration Kit	GMW-8115, Tisch TE-5025 A

3.1.5 Monitoring Methodology

Installation

The HVS's at AM1 and AM2 were placed at about 1.3 m above local ground level and about 4.3 m above local ground respectively. All of the HVS's were free-standing with no obstruction.

The following criteria were considered in the installation of the HVS's:

- horizontal platform with appropriate support to secure the samplers against gusty wind were provided at AM1 & AM2;
- a minimum of 2 m separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flues were nearby;
- airflow around the sampler was unrestricted; and
- permission was obtained to set up the samplers and to gain access to the monitoring stations.

Preparation of Filter Papers by ETS-Test Consultant Ltd

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ± 3 °C; the relative humidity (RH) was 40%; and
- ETS-Test Consultant Ltd, a HOKLAS accredited laboratory, implements comprehensive quality assurance and quality control programmes.

Field Monitoring

- the power supply was checked to ensure that the HVS's were working properly;
- the filter holder and the area surrounding the filter were cleaned;

- the filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- the swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- then the shelter lid was closed and secured with the aluminium strip;
- the HVS's were warmed-up for about 5 minutes to establish runtemperature conditions;
- a new flowrate record sheet was set into the flow recorder;
- the flow rate of the HVS's was checked and adjust at around 0.6 -1.44 m³/min. The range specified in the EM&A Manual was between 0.6 1.7 m³/min;
- the programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and the filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact;
- it was then placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- filters were sent to ETS-Test Consultant Ltd for analysis.

3.1.6 Maintenance and Calibration

The HVS's and their accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.

The flow rate of each HVS with mass flow controller were calibrated using an orifice calibrator. Initial calibration of the dust monitoring equipments were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVS's using Tisch TE-5025 A Calibration Kit. The calibration records for the HVS's are given in *Annex F*.

3.1.7 Event Action Plan

The Event / Action Plan (EAP) for air quality monitoring is presented in *Annex H*.

3.2 WATER QUALITY MONITORING

3.2.1 Water Quality Monitoring

In accordance with the EM&A Manual, the marine water quality monitoring should be conducted at three designated monitoring stations during the installation and removal of temporary marine piles. The installation of temporary marine piles was completed on 23 April 2007 and therefore water quality monitoring for marine pile installation works was not conducted during the reporting month.

3.2.2 Additional Water Quality Monitoring

As part of the Application for Variation of Environmental Permit (Application No. VEP-227/2007) submitted on 25 January 2007, the Permit Holder undertook additional water quality monitoring in the marine channel in connection with the installation of temporary marine piles.

The installation of temporary marine piles was completed on 23 April 2007 and four weeks of additional water quality monitoring was also completed on 21 May 2007 after the completion of marine piling works. In accordance with the additional water quality programme submitted to the EPD on 4 April 2007, four weeks of additional water quality monitoring during the dry season was undertaken and was completed on 14 December 2007. There will not be any water quality monitoring until the next dry season or the removal of temporary marine piles, whichever is earlier.

3.2.3 Event/Action Plan

The Event / Action Plan (EAP) for water quality monitoring is presented in *Annex J*.

The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Report, the Environmental Permit and EM&A Manual. The implementation status of environmental mitigation and status of relevant required submissions under the EP are reported as part of the monthly EM&A report⁽¹⁾. Relevant submissions made on these measures and requirements during the reporting month are summarised in *Annex I*.

(1) The last Monthly EM&A Report for February 2008 was submitted to the EPD on 14 March 2008.

5.1 AIR QUALITY

The monitoring data at AM1 and AM2 were provided by ETS-Testconsult Ltd. Five sets of 24-hour and15 sets of 1-hour TSP monitoring were carried out at the designated monitoring stations (AM1 & AM2) during the reporting month. The monitoring data for 24-hour TSP and 1-hour TSP together with wind data and graphical presentations are presented in *Annex G*. In addition, the monitoring results can also be found at the web-site (http://www.hkcecema.com/index.html).

The weather condition during the monitoring period was sunny. The local impacts observed near the monitoring stations were mainly vehicle emissions along Convention Avenue and Fleming Road.

5.2 WATER QUALITY

Water quality monitoring for marine pile installation works was not conducted during the reporting month at the designated monitoring stations (W3, W4 and W5) subsequent to the completion of installation of marine piles on 23 April 2007.

5.3 WASTE MANAGEMENT

Waste generated from this Project includes inert construction and demolition (C&D) materials and non-inert C&D wastes. Reference has been made on the Monthly Summary Waste Flow Table prepared by Hip Hing – Ngo Kee Joint Venture (*Annex J*). With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting quarter are summarised in *Table 5.1*. The C&D wastes and inert C&D materials generated from the Project were disposed of at SENT Landfill / Tseung Kwan O Area 137 Fill Bank and the public fill barging point at Quarry Bay respectively.

Table 5.1Quantities of Waste Generated from the Project

	Quantity		
Month / Year	C&D Materials (inert) (a)	C&D Materials (non-inert) ^{b)}	Chemical Waste
March 2008	485 tonnes	79.5 tonnes (excluding 5 tonnes of steel materials which were collected and recycled)	0

Quantity

Notes:

- (a) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil. No inert C&D material was reused in this Project during the reporting period. Non-reused inert C&D materials were disposed of at the public fill barging point at Quarry Bay.
- (b) C&D wastes include steel materials generated from demolition of footbridge, the existing Atrium Link and working platform, paper / cardboard packaging waste, chemical waste and other wastes such as general refuse. The C&D wastes other than general refuse were disposed of at SENT Landfill / Tseung Kwan O Area 137 temporary construction waste sorting facility.

Weekly site inspections were carried out by the ET. Four site inspections were conducted on 6, 13, 20 and 27 March 2008. There was no non-compliance event recorded in the reporting month.

The following reminders were given to the Contractor during the reporting month:

- (i) Oil stains were observed on the marine platform. The Contractor was reminded to implement appropriate measures to prevent oil spillage/leakage on site.
- (ii) A small amount of mud was observed on the marine platform. The Contractor was reminded to remove the mud and maintain good housekeeping.
- (iii) The Contractor was reminded to arrange regular collection of waste and to avoid over-filling the waste skips.
- (iv) Tyre tracks were observed on Expo Drive. The Contractor was reminded to clean up the tyre tracks and implement appropriate measure to prevent mud and dirt from being carried off-site and left on public roads by vehicles leaving the site.
- (v) Stagnant water was trapped underneath and within the temporary cable trench. The Contractor was reminded to remove the water and implement necessary measures to avoid accumulation of stagnant water and to minimise the potential for mosquito breeding.

Water Discharge Sampling

In accordance with the discharge licence issued under WPCO, water sampling should be conducted quarterly to ensure the quality of treated effluent at three designated discharge points complies with the requirements of discharge license. Two water samples at Discharge Point 2 and Discharge Point 3 were taken on 20 March 2008. *Table 6.1* shows that the effluent discharged from the Project was in compliance with the discharge limit stipulated in the Water Discharge License. The laboratory testing reports of the water sampling and the map showing the locations of discharge points are presented in *Annex N*.

Sampling	Parameter	Test Result	Discharge Limit
Location			
Discharge	pН	8.1	6-9
Point 2			
(H200605 WT-	Total Suspended Solids (TSS) Dried at	<2.5	≤30
25)	103-105°C (mg/L)		
	Chemical Oxygen Demand (COD)	<50	≤80
	(mgO_2/L)		
Discharge	pH	8.3	6-9
Point 3			

Table 6.1Results of Water Discharge Sampling

Sampling	Parameter	Test Result	Discharge Limit
Location			
(H200605 WT-	Total Suspended Solids (TSS) Dried at	<5	≤30
21)	103-105°C (mg/L)		
	Chemical Oxygen Demand (COD)	<50	≤80
	(mgO_2/L)		

Landscape and Visual Monitoring

In accordance with *Section 6.7* of the EM&A Manual, bi-weekly landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures are fully achieved. The monitoring has commenced since January 2007 and is conducted by Earthasia Limited. Landscape and visual mitigation measures were implemented by the Contractor with the implementation status is given in *Annex I*.

7 ENVIRONMENTAL NON-CONFORMANCE

7.1 SUMMARY OF ENVIRONMENTAL EXCEEDANCE

No exceedance of the Action and Limit Levels of 24-hour and 1-hour TSP was recorded at monitoring stations during the reporting period.

7.2 SUMMARY OF ENVIRONMENTAL NON-COMPLIANCE

No non-compliance event was recorded during the reporting month.

7.3 SUMMARY OF ENVIRONMENTAL COMPLAINT

No complaint was received during the reporting month.

7.4 SUMMARY OF ENVIRONMENTAL SUMMONS AND PROSECUTION

No summons or prosecution on environmental matters was received during the reporting month.

8 FUTURE KEY ISSUES

8.1 KEY ISSUES FOR THE COMING MONTH

Works to be carried out for the coming monitoring period are summarised in *Table 8.1*.

Table 8.1Construction Works to be Undertaken in the Coming Month

Work to be taken

- Transfer Truss Installation
- Roof Truss C Assembly
- Roof Truss D Assembly
- L1 Slab Construction at Transformer Room
- New Pump Room Builder Work
- Hoarding Erection at New Pipe Duct and Slab Opening for Chiller Delivery

Potential environmental impacts arising from the above construction activities are mainly associated with dust, site runoff and waste management.

8.2 MONITORING SCHEDULE FOR THE COMING MONTHS

The tentative schedule of TSP monitoring for next month is presented in *Annex E*. The environmental monitoring will be conducted at the same monitoring locations as those for this reporting month.

The installation of temporary marine piles was completed on 23 April 2007 and four weeks of additional water quality monitoring was also completed on 21 May 2007 after the completion of marine piling works. Four weeks of additional water quality for the dry season commenced on 19 November 2007 and was completed on 14 December 2007. There will not be any water quality monitoring until the next dry season or the removal of temporary marine piles, whichever is earlier.

The construction programme for the next three months is presented in *Annex K*.

9.1 AIR QUALITY

9

Since the EIA only have qualitative assessment of dust impact during construction phase, the comparison was made between the monitoring results and the Hong Kong Air Quality Objectives (HKAQO) (*Table 9.1*).

Table 9.1Comparison of the HKAQO and Air Quality Monitoring Results

Monitoring Stations	Corresponding ASR in EIA	HKAQO, ug/m ³	Measured 24-hour TSP Monitoring Results, ug/m ^{3 (2)}	
		24 hour ⁽¹⁾	Average	Range
AM1	AM8	260	82	23 - 145
AM2	AM6	260	74	14 - 145
Remarks				

⁽¹⁾ Only 24-hour TSP monitoring results were compared as there is no maximum allowable concentration of 1 hour TSP in HKAQO.

⁽²⁾ Average and range of data were calculated for the period of monitoring between August 2006 and the reporting month.

The monitoring results show that the 24-hour TSP levels during the reporting month were well below the maximum allowable concentration stipulated in the HKAQO. Recommended mitigation measures in *Section 4.24* of EIA were implemented during the reporting month and were considered effective.

9.2 WASTE MANAGEMENT

The estimated amount of waste generated in this Project and the quantities of waste generated during the reporting month are presented in *Table 9.2*. Recommended mitigation measures in *Sections 6.35 to 6.41* of the EIA were implemented during the reporting month and regarded as effective.

Table 9.2Comparison of the Estimated and Actual Amount of Waste Generated

Type of Material	Estimated Amount of C&D Materials in EIA (inert & non-	Actual Amount of C&D Materials Recorded ⁽¹⁾	
	inert)	(inert & non-inert)	
Demolition of temporary	585 tonnes	0	
footbridge			
Demolition of existing Atrium	4,680 tonnes	2,504.5 tonnes	
Link			
Demolition of temporary	390 tonnes	0	
working platform			
Construction of foundations and	20,000 tonnes	20,857.5 tonnes	
pile caps			
General Refuse	Insignificant	1,096.4 tonnes	
Chemical Waste	Small	288 Litres	
Remark:			
(1) The actual amount of C&D Materials was recorded since the commencement of construction			
works.			

9.3 CONCLUSION OF REVIEW

The EIA predictions and the monitoring results during the reporting month have been reviewed. The EIA concluded that the Project would not cause adverse impacts to the environment, and the monitoring results also indicated that the construction of the Project has not caused adverse impacts to the environment. Recommendations given in the EIA are also considered to be adequate and effective for minimising the environmental impacts.

CONCLUSION

The Environmental Monitoring and Audit (EM&A) Report presents the EM&A work undertaken during the period from 1 March to 31 March 2008 in accordance with EM&A Manual and the requirements under EP-239/2006/A.

No exceedance of the Action and Limit Levels of 24-hour and 1-hour TSP was recorded at the monitoring stations during the reporting month.

No non-compliance event was recorded during the reporting month.

No complaint and summons/prosecution was received during the reporting month.

The ET will keep track of the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures. Annex A

Locations of Works Areas



Annex B

Location of Construction Activities during the Reporting Month

Summary of Works for March 2008

Description	Location
Transfer Truss Installation	GridA-B/24
Roof Truss A Assembly	Grid A
Roof Truss B Assembly	Grid B
Roof Truss C Assembly	Grid C
Roof Truss D Assembly	Grid D
Construction works for Transformer Room	L1, Phase II
Sea Water Pump House Builder Work	L1, Phase II
New Pump House Builder Work	B/F, Phase II
Removal of Existing L2 Slab	L2
Cladding and False Ceiling etc. at Additional slab at Phase II	L5, L7
HV Cable Room Ground Structure	Grid D-E.17



Annex C

Project Organization Chart and Contact Detail

Project Organization (with contact details)



Annex D

Location of Air Quality Monitoring Stations





Air Quality Monitoring Station (AM1)



Air Quality Monitoring Station (AM2)
Annex E

Monitoring Schedule for the Reporting Month and Next Month

Hong Kong Convention and Exhibition Centre, Atrium Link Extension Air Quality Monitoring Schedule - March 2008

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
02-Mar	03-Mar	04-Mar	05-Mar	06-Mar	07-Mar	08-Mar
	1 hr TSP		1 hr TSP	1 hr and 24 hr TSP	1 hr TSP	
09-Mar	10-Mar	11-Mar	12-Mar	13-Mar	14-Mar	15-Mar
	1 hr TSP		1 hr and 24 hr TSP		1 hr TSP	
16-Mar	17-Mar	18-Mar	19-Mar	20-Mar	21-Mar	22-Mar
	1 hr TSP	1 hr and 24 hr TSP	1 hr TSP	1 hr TSP		
23-Mar	24-Mar	25-Mar	26-Mar	27-Mar	28-Mar	29-Mar
		1 hr and 24 hr TSP	1 hr TSP		1 hr TSP	
30-Mar	31-Mar					
	1 hr and 24 hr TSP					

Hong Kong Convention and Exhibition Centre, Atrium Link Extension Air Quality Monitoring Schedule - April 2008

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		01-Apr	02-Apr	03-Apr	04-Apr	05-Apr
		1 hr TSP	1 hr TSP			1 hr and 24 hr TSP
06-Apr	07-Apr	08-Apr	09-Apr	10-Apr	11-Apr	12-Apr
	1 hr TSP		1 hr TSP		1 hr and 24 hr TSP	
13-Apr	14-Apr	15-Apr	16-Apr	17-Apr	18-Apr	19-Apr
	1 hr TSP		1 hr TSP	1 hr and 24 hr TSP	1 hr TSP	
20-Apr	21-Apr	22-Apr	23-Apr	24-Apr	25-Apr	26-Apr
	1 hr TSP		1 hr and 24 hr TSP		1 hr TSP	
27-Apr	28-Apr		30-Apr			
	1 hr TSP	1 hr and 24 hr TSP	1 hr TSP			

Annex F

Calibration Reports for HVSs



東業德勤測試顧問有限公司 ETS-TESTCONSULT LIMITED 8/f., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong Tel: 2695 8318 E-mail: etl@ets-testconsult.com Fax: 2695 3944 Web site: www.ets-testconsult.com

TEST REPORT

Calibration Report

of

High Volume Air Sampler

Manufacturer	Ι	Graseby GMW	Date of Calibration			27 February 2008		
Şerial No.	:	9864 (ET/EA/003/19)	Calibration E)ue Date	; _	26 /	April 2008	
Method	:	Based on Operations Manual for the 5 manufactured by Tisch TE-5025 A	-point calibra	tion using s	stand	ard	calibration k	sit
Results	:	Flow recorder reading (cfm)	55	49		2	33	26
		Qstd (Actual flow rate, m³/min)	1.76	1.57	1.	37	1.08	0.86
		Pressure 770.31 mm -	a	Temp ·	5	02	ĸ	

Sampler 9864 Calibration Curve Site: Wan Chai (AM-1) Date of Calibration: 27 February 2008



Acceptance Criteria :

Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies * / does not comply * with the specified requirements and is deemed acceptable */ unacceptable * for use,

Calibrated by : \mathcal{C} LI Wan Lung (Technician)

Approved by T. CHOW H.

(Asst. Environmental Officer)



東 業 德 勤 測 試 顧 間 有 限 公 司 ETS-TESTCONSULT LIMITED 8/F., Block B. Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong Tel : 2695 8318 E-mail : etl@ets-lestconsult.com Fax : 2695 3944 Web site : www.ets-testconsult.com

TEST REPORT

Calibration Report

of

High Volume Air Sampler

Manufacturer	ufacturer : Graseby GMW		Date of Calibration			27 F	ebruary 20	008
Serial No.	;	9795 (ET/EA/003/18)	(ET / EA / 003 / 18) Calibration Due Date					
Method	:	Based on Operations Manual for the manufactured by Tisch TE-5025 A	e 5-point calibrati	on using (star	ndard c	alibration I	<it< td=""></it<>
Results	:	Flow recorder reading (cfm)	44	39		32	22	14
		Qstd (Actual flow rate, m ³ /min)	1.70	1.53		1.35	1.07	0.86

770.31 mm Hg

Temp. :

293

κ



Acceptance Criteria :

Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies * / does not comply * with the specified requirements and is deemed acceptable */ unacceptable * for use.

Calibrated by LI Wan Lung (Technician)

Pressure :

Approved by ቸ. Η. CHOW

(Asst. Environmental Officer)

Annex G

24-hour and 1-hour TSP Monitoring Results

24-hour TSP Monitoring Results

24-hour TSP Monitoring Results at Station AM1 (Nearby The Grand Hyatt)

Date	Filter W	/eight (g)	Flow Rate	(m ³ /min.)	Elaps	e Time	Sampling	Conc.	Weather	Ave. Air	Particulate	Av. flow	Total vol.
	Initial	Final	Initial	Final	Initial	Final	Time(hrs.)	(µg/m ³)	Condition	Temp. (°C)	weight(g)	(m ³ /min)	(m ³)
06-Mar-08	2.8445	3.0521	1.0485	1.0485	13167.41	13191.41	24.0	137	Sunny	18	0.2076	1.05	1509.8
12-Mar-08	2.8310	2.9788	0.9864	0.9864	13194.41	13218.41	24.0	104	Sunny	20	0.1478	0.99	1420.4
18-Mar-08	2.8859	3.0935	1.0175	1.0175	13221.41	13245.42	24.0	142	Rainy	22	0.2076	1.02	1465.8
25-Mar-08	2.8583	3.0439	1.0175	1.0175	13248.42	13272.42	24.0	127	Sunny	19	0.1856	1.02	1465.2
31-Mar-08	2.8731	2.9308	0.9864	0.9864	13275.42	13299.42	24.0	41	Rainy	19	0.0577	0.99	1420.4
							Min	41					
							Max	142					
							Average	110					

24-hour TSP Monitoring Results at Station AM2 (Nearby Renaissance Harbour View Hotel)

Date	Filter W	/eight (g)	Flow Rate	(m ³ /min.)	Elaps	e Time	Sampling	Conc.	Weather	Ave. Air	Particulate	Av. flow	Total vol.
	Initial	Final	Initial	Final	Initial	Final	Time(hrs.)	(µg/m ³)	Condition	Temp. (°C)	weight(g)	(m ³ /min)	(m ³)
06-Mar-08	2.8731	3.0756	1.3220	1.3220	11495.71	11519.71	24.0	106	Sunny	18	0.2025	1.32	1903.7
12-Mar-08	2.8253	2.9490	1.3220	1.3220	11522.71	11546.71	24.0	65	Sunny	20	0.1237	1.32	1903.7
18-Mar-08	2.8338	3.0872	1.4049	1.4049	11549.71	11573.71	24.0	125	Rainy	22	0.2534	1.40	2023.1
25-Mar-08	2.8389	3.0523	1.4602	1.4602	11576.71	11600.71	24.0	101	Sunny	19	0.2134	1.46	2102.7
31-Mar-08	2.8722	2.9290	1.2944	1.2944	11603.71	11627.71	24.0	30	Rainy	19	0.0568	1.29	1863.9
							Min	30					
							Max	125					
							Average	86					

1-hour TSP Monitoring Results

1-hour TSP Monitoring Results at Station AM1 (Nearby The Grand Hyatt)

Date	Filter W	/eight (g)	Flow Rate	(m ³ /min.)	Elaps	se Time	Sampling	Conc.	Weather	Ave. Air	Particulate	Av. flow	Total vol.
	Initial	Final	Initial	Final	Initial	Final	Time(hrs.)	(µg/m ³)	Condition	Temp. (°C)	weight(g)	(m ³ /min)	(m ³)
03-Mar-08	2.8119	2.8262	1.0795	1.0795	13164.41	13165.41	1.00	221	Sunny	16	0.0143	1.0795	64.77
05-Mar-08	2.8312	2.8483	1.0485	1.0485	13165.41	13166.41	1.00	272	Sunny	17	0.0171	1.0485	62.91
06-Mar-08	2.8018	2.8169	1.0175	1.0175	13166.41	13167.41	1.00	247	Sunny	18	0.0151	1.0175	61.05
07-Mar-08	2.8380	2.8483	1.0485	1.0485	13191.41	13192.41	1.00	164	Sunny	19	0.0103	1.0485	62.91
10-Mar-08	2.8538	2.8689	1.0175	1.0175	13192.41	13193.41	1.00	247	Sunny	19	0.0151	1.0175	61.05
12-Mar-08	2.8348	2.8504	1.0485	1.0485	13193.41	13194.41	1.00	248	Sunny	20	0.0156	1.0485	62.91
14-Mar-08	2.9083	2.9244	1.0485	1.0485	13218.41	13219.41	1.00	256	Sunny	22	0.0161	1.0485	62.91
17-Mar-08	2.8245	2.8460	1.2347	1.2347	13219.41	13220.41	1.00	290	Sunny	21	0.0215	1.2347	74.08
18-Mar-08	2.8579	2.8732	1.0175	1.0175	13220.41	13221.41	1.00	251	Rainy	22	0.0153	1.0175	61.05
19-Mar-08	2.8457	2.8650	1.1106	1.1106	13245.42	13246.42	1.00	290	Sunny	22	0.0193	1.1106	66.64
20-Mar-08	2.8032	2.8158	1.0175	1.0175	13246.42	13247.42	1.00	206	Sunny	19	0.0126	1.0175	61.05
25-Mar-08	2.8206	2.8370	1.0485	1.0485	13247.42	13248.42	1.00	261	Sunny	19	0.0164	1.0485	62.91
26-Mar-08	2.8174	2.8290	1.0175	1.0175	13272.42	13273.42	1.00	190	Rainy	18	0.0116	1.0175	61.05
28-Mar-08	2.8029	2.8158	1.1106	1.1106	13273.42	13274.42	1.00	194	Rainy	22	0.0129	1.1106	66.64
31-Mar-08	2.8856	2.8978	1.0795	1.0795	13274.42	13275.42	1.00	188	Rainy	19	0.0122	1.0795	64.77
							Min	164					
							Max	290					
							Average	235					

1-hour TSP Monitoring Results at Station AM2 (Nearby Renaissance Harbour View Hotel)

Date	Filter W	/eight (g)	Flow Rate	(m ³ /min.)	Elaps	se Time	Sampling	Conc.	Weather	Ave. Air	Particulate	Av. flow	Total vol.
	Initial	Final	Initial	Final	Initial	Final	Time(hrs.)	(µg/m ³)	Condition	Temp. (°C)	weight(g)	(m ³ /min)	(m ³)
03-Mar-08	2.8462	2.8568	1.3220	1.3220	11492.71	11493.71	1.00	134	Sunny	16	0.0106	1.3220	79.32
05-Mar-08	2.8521	2.8678	1.2944	1.2944	11493.71	11494.71	1.00	202	Sunny	17	0.0157	1.2944	77.66
06-Mar-08	2.8123	2.8257	1.2944	1.2944	11494.71	11495.71	1.00	173	Sunny	18	0.0134	1.2944	77.66
07-Mar-08	2.8659	2.8781	1.2944	1.2944	11519.71	11520.71	1.00	157	Sunny	19	0.0122	1.2944	77.66
10-Mar-08	2.8280	2.8460	1.2667	1.2667	11520.71	11521.71	1.00	237	Sunny	19	0.0180	1.2667	76.00
12-Mar-08	2.8506	2.8655	1.2667	1.2667	11521.71	11522.71	1.00	196	Sunny	20	0.0149	1.2667	76.00
14-Mar-08	2.8627	2.8759	1.2391	1.2391	11546.71	11547.71	1.00	178	Sunny	22	0.0132	1.2391	74.35
17-Mar-08	2.8720	2.8902	1.2391	1.2391	11547.71	11548.71	1.00	245	Sunny	21	0.0182	1.2391	74.35
18-Mar-08	2.8641	2.8825	1.2667	1.2667	11548.71	11549.71	1.00	242	Rainy	22	0.0184	1.2667	76.00
19-Mar-08	2.8237	2.8429	1.3773	1.3773	11573.71	11574.71	1.00	232	Sunny	22	0.0192	1.3773	82.64
20-Mar-08	2.7948	2.8081	1.3773	1.3773	11574.71	11575.71	1.00	161	Sunny	19	0.0133	1.3773	82.64
25-Mar-08	2.8388	2.8597	1.3773	1.3773	11575.71	11576.71	1.00	253	Sunny	19	0.0209	1.3773	82.64
26-Mar-08	2.8009	2.8144	1.3496	1.3496	11600.71	11601.71	1.00	167	Rainy	18	0.0135	1.3496	80.98
28-Mar-08	2.8278	2.8417	1.2391	1.2391	11601.71	11602.71	1.00	187	Rainy	22	0.0139	1.2391	74.35
31-Mar-08	2.8477	2.8587	1.2391	1.2391	11602.71	11603.71	1.00	148	Rainy	19	0.0110	1.2391	74.35
							Min	134					

IVIIN	134	
Max	253	
Average	197	

Meteorological Data	Extracted from	King's Park	Stations of the	e Hong Kong	Observatory
· · · · · · · · · · · · · · · · · · ·					

			к	ing's Park Statio	'n	
Date	Weather	Average Air Temperature (° C)	Average Relative Humiditiy (%)	Total Rainfall (mm)	Wind Direction (Degree)	Average Wind Speed (km/h)
03-Mar-08	Sunny	16	55	0.0	120	5.7
05-Mar-08	Sunny	17	57	0.0	100	14.7
06-Mar-08	Sunny	18	58	0.0	110	10.0
07-Mar-08	Sunny	19	70	0.0	110	11.6
10-Mar-08	Sunny	19	77	0.0	110	10.6
12-Mar-08	Sunny	20	79	0.0	110	9.1
14-Mar-08	Sunny	22	75	0.0	100	9.1
17-Mar-08	Sunny	21	86	0.0	110	8.8
18-Mar-08	Rainy	22	87	0.5	110	6.0
19-Mar-08	Sunny	22	84	0.0	100	6.8
20-Mar-08	Sunny	19	78	0.0	100	20.8
25-Mar-08	Sunny	19	75	0.0	110	7.1
26-Mar-08	Rainy	18	82	9.5	020	3.3
28-Mar-08	Rainy	22	92	12.5	100	6.3
31-Mar-08	Rainy	19	95	3.0	100	18.4









Annex H

Event / Action Plans for Air Quality Monitoring

Table H1	Event Action	Plans for	Air Quality
----------	---------------------	------------------	-------------

Event	Action			
Action Level	ET	Contractor	ER	IEC
Exceedance for one sample	 Identify source Notify IEC, ER and Contractor within 1 working day after receiving the laboratory results. Conduct additional monitoring to investigate the causes. Report the investigation results and if exceedance is due to contractor's construction works to the IEC, ER and Contractor. Increase monitoring frequency to once per 2 days for 24-hour TSP and daily for 1-hour TSP until exceedance stops if exceedances are considered related to contractor's construction works and report the results to IEC, ER and Contractor within 1 working day after receiving the laboratory results. 	 Take immediate action to avoid further exceedance and rectify any unacceptable practice. Submit air mitigation proposal to IEC and ER for agreement within 3 working days if ET indicated that exceedance is related to the construction works Implement agreed proposal within a time scale agreed with ER and IEC. 	 Confirm receipt of notification of failure in writing. Notify Contractor. Require Contractor to submit air mitigation proposal. Ensure remedial measures are properly implemented. 	 Review monitoring data and investigation report submitted by ET. Review Contractor's air mitigation proposal and advise the ER accordingly. Supervise and confirm in writing the implementation of remedial measures within 2 working days after receipt of the mitigation proposal.
Exceedance for two or more consecutive samples	 Identify source Notify EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results Conduct additional monitoring to investigate the causes. Report the investigation results and if exceedances are due to contractor's construction works to EPD, IEC, ER and Contractor within 3 working days after additional monitoring. Increase monitoring frequency to daily for 24- hour TSP and 1-hour TSP if exceedances are considered related to contractor's construction works until exceedance stops, and report the results to EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results. If exceedances continue after 1-week monitoring events, request ER to arrange meeting with ER, IEC and contractor to discuss remedial actions. 	 Take immediate action to avoid further exceedance and rectify any unacceptable practice In consultation with the IEC, submit air mitigation proposal to IEC and ER for agreement within 3 working days of notification if ET indicated that exceedances are related to construction works Implement agreed proposal within a time scale agreed with ER and IEC. Amend working methods if appropriate. 	 Confirm receipt of notification of failure in writing. Notify Contractor. Require Contractor to submit air mitigation proposal. Ensure remedial measures are properly implemented. 	 Review monitoring data and investigation report submitted by ET. Discuss amongst ER, ET and Contractor in order to formulate air mitigation proposal. Review Contractor's air mitigation proposal and advise the ER accordingly. Supervise and confirm in writing the implementation of remedial measures within 2 working days after receipt of the mitigation proposal.

Event	Action			
Limit Level	ET	Contractor	ER	IEC
Exceedance for one sample	 Identify source Notify EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results Conduct additional monitoring to investigate the causes. Report the investigation results and if exceedances are due to contractor's construction works to EPD, IEC, ER and Contractor within 3 working days after additional monitoring. Increase monitoring frequency to daily if exceedances are considered related to contractor's construction works until exceedance stops, and report the results to EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results. 	 Take immediate action to avoid further exceedance and rectify any unacceptable practice In consultation with the IEC, submit air mitigation proposal to IEC and ER for agreement within 3 working days of notification if ET indicated that exceedances are related to construction works Implement agreed proposal within a time scale agreed with ER and IEC. Amend working methods if appropriate. 	 Confirm receipt of notification of failure in writing. Notify Contractor. Require Contractor to submit air mitigation proposal. Ensure remedial measures are properly implemented. 	 Review monitoring data and investigation report submitted by ET. Discuss amongst ER, ET and Contractor in order to formulate air mitigation proposal. Review Contractor's air mitigation proposal and advise the ER accordingly. Supervise and confirm in writing the implementation of remedial measures within 2 working days after receipt of the mitigation proposal.
Exceedance for two or more consecutive samples	 Identify source Notify EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results Conduct additional monitoring to investigate the causes. Report the investigation results and if exceedances are due to contractor's construction works to EPD, IEC, ER and Contractor within 3 working days after additional monitoring. Increase monitoring frequency to daily if exceedances are considered related to contractor's construction works until exceedance stops, and report the results to EPD, IEC, ER and Contractor within 1 working day after receiving the laboratory results. If exceedances continue after 2 consecutive monitoring events, request ER to arrange meeting with IEC and contractor to discuss remedial actions. 	 Take immediate action to avoid further exceedance and rectify any unacceptable practice In consultation with the IEC, submit air mitigation proposal to IEC and ER for agreement within 3 working days of notification if ET indicated that exceedances are related to construction works Implement agreed proposal within a time scale agreed with ER and IEC. Amend working methods and proposal if appropriate. Stop relevant portion(s) of works as required by ER, ET and IEC 	 Confirm receipt of notification of failure in writing. Notify Contractor. Require Contractor to submit air mitigation proposal. Ensure remedial measures are properly implemented. If exceedances continue arrange meeting with Contractor, IEC and ET and to consider what portion(s) of works should be further mitigated or have to stop. 	 Review monitoring data and investigation report submitted by ET. Discuss amongst ER, ET and Contractor in order to formulate air mitigation proposal. Review Contractor's air mitigation proposal and advise the ER accordingly. Supervise and confirm in writing the implementation of remedial measures within 2 working days after receipt of the mitigation proposal.

Annex I

Summary of Implementation Status

Annex I - Summary of Environmental Protection / Mitigation Activities

Environmental Permit No. EP-239/2006/A

EP Condition	Submission	Action Required by the Permit Holder	Implementation Status
Ref			
Measures for N	litigating Water Quality Impact		
2.4	Method statement on silt screens for seawater intakes (including design and maintenance requirements)	2 weeks before commencement of marine pile installation works	Method statement was submitted to the EPD on 21/6/06. Method statement (Revision A) was submitted to the EPD on 29/9/06. Method statement (Revision B) and supplementary information was submitted to the EPD on 23/5/07 and 18/6/07 respectively.
2.5	Method statement on silt curtain system for marine piling works (including design and maintenance requirements)	2 weeks before commencement of marine pile installation works	Method statement was submitted to the EPD on 15/9/06.
2.8	Design drawings specifying pile dimension and layout	2 weeks before commencement of marine pile installation works	Marine pile layout (final stage) was submitted to the EPD on 15/2/07.
			Revised marine pile layout (final stage) was submitted to the EPD on 26/3/07.
Measures for N	litigating Air Quality Impact		
2.9	Design drawings of ventilation facility for fresh air intakes (req'd only before operation of Project)	2 weeks before commencement of installation of ventilation facility	
Measures for N	litigating Landscape and Visual Impact		
2.10	Implementation programme for landscape and visual mitigation measures (for both construction and operational phases of Project)	Within 6 months after commencement of construction of Project	Implementation programme (CM01, CM04 and CM05) was submitted to the EPD on 8/12/06.
2.10	Details of each landscape and visual mitigation measures package (incl plans)	2 weeks before implementation of a particular mitigation package	Proposal on protection and transplantation of existing trees was submitted to the EPD on 8/12/06. Proposal for CM03 was submitted to the EPD on 8/12/06. Proposal for CM01, CM04 and CM05 was submitted to the EPD on 15/12/06. CM01 Rev 1 was submitted to the EPD on 22/1/07. Proposal CM02 was submitted to the EPD on 13/3/07. Proposal for OM01 was submitted to the EPD on 15/11/07.
3.2	Baseline Monitoring Report	One week before the commencement of construction	Report was submitted to the EPD on 24/7/06 and comments from the EPD was received on 3/8/06. Revised report was submitted to EPD on 17/8/06 and no further comments received.

Type of	Environmental Protection Measures	Location/ Timing	Status			
Impact						
Construction Phase						
Air Quality	The Air Pollution Control (Construction Dust) Regulation shall	Work site /	\checkmark			
	be implemented and good site practices shall be incorporated in	during				
	the contract clauses to minimize construction dust impact. A	construction				
	number of practical measures are listed below:					
	• skip hoist for material transport should be totally enclosed					
	by impervious sheeting;					
	• every vehicle should be washed to remove any dusty					
	construction site;					
	• the area where vehicle washing takes place and the section of					
	the road between the washing facilities and the exit point					
	should be paved with concrete, bituminous materials or					
	hardcores;					
	 where a site boundary adjoins a road, streets or other 					
	accessible to the public, hoarding of not less than 2.4 m high					
	from ground level should be provided along the entire					
	length except for a site entrance or exit;					
	• every stock of more than 20 bags of cement should be					
	covered entirely by impervious sheeting placed in an area					
	sheltered on the top and the 5 sides;					
	an dusty indeerlais should be sprayed with water prior to any loading unloading or transfer operation so as to maintain					
	the dusty materials wet:					
	 the height from which excavated materials dropped should 					
	be controlled to a minimum practical height to limit fugitive					
	dust generation from unloading;					
	• the load of dusty materials carried by vehicle leaving a					
	construction site should be covered entirely by clean					
	impervious sheeting to ensure dust materials do not leak					
	from the vehicle; and					
	 instigation of an environmental monitoring auditing 					
	program to monitor the construction process in order to					
	enforce controls and modify method of work if dusty					
	conditions arise.					

Type of	Environmental Protection Measures	Location/ Timing	Status
Impact			
Operational Pha	se	1	1
Air Quality	Some fresh air intakes of the Hong Kong Convention and Exhibition Centre Phase I, Renaissance Harbour View Hotel and Grand Hyatt Hotel (ASRs A4, A5 and A6) should be re-diverted to the new air vent shaft provided for Atrium Link Extension where fresh air intake located at +55.8mPD.	Location of ASRs A4, A5 & A6 / Design & Operation Stage (Long-term and Interim Scenario)	Measures not required until commencement of operational phase
Air Quality	Monitoring of NO ₂ concentration underneath the Atrium Link Extension should be conducted.	Underneath the deckover / The first six months upon completion of the ALE.	Measures not required until commencement of operational phase
Construction Ph	lase		
Noise	 Good Site Practice: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program; silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program; mobile plant, if any, should be sited as far from NSRs as possible; machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from onsite construction activities; Environmental audit shall be carried out to ensure that appropriate noise control measures would be properly implemented. 	Construction work areas / Construction period	

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Operational Ph	ase		
Noise	 The following noise reduction measures should be considered as far as practicable during detailed design: choose quieter plant such as those which have been effectively silenced; include noise levels specification when ordering new plant; locate fixed plant away from any NSRs as far as practicable; locate fixed plant in plant rooms with thick walls or specially designed enclosure; locate noisy machines in basement or a completely separate building; and develop and implement a regularly scheduled plant maintenance programme in order to maintain controlled level of noise. 	Plant Room / Design and Operation Stage	Relevant design and plant procurement procedures to commence at a later stage
Construction P	hase		
Water Quality	There should be no permanent structure in the water channel.	At the ALE sea channel / during operational phase	\checkmark
Water Quality	No dredging and no reclamation should be carried out for the Project.	At work sites / during construction phase	\checkmark
Water Quality	The marine pile layout as shown in Figure 3 of the Environmental Permit should be adopted. No more than approximately 80 numbers of temporary marine piles should be installed in the ALE sea channel during the construction phase. The dimension of each temporary marine pile should be 800mm nominal diameter. These piles should be driven into position and internal space should not be excavated, i.e. left as soil. No dredging or soil / sediment excavation should be carried out. Marine piles would be removed by reverse driving.	At work sites / during construction phase	
Water Quality	Two layers of silt curtain should be installed around each of the marine piling and pile extraction locations. The proposed silt curtain should be extended to seabed with sinker blocks and regularly inspected and maintained to ensure it is serviceable.	At marine work sites and nearby seawater intakes / during marine piling and marine pile extraction	The installation of temporary marine piles was completed on 23 April 2007.

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	All marine works should be carried out in a controlled manner such that release of sediments into the marine environment would be minimized. All wastewater generated from the piling activities should be collected and be treated before controlled discharge. Spoil should also be properly collected for proper disposal.		
Water Quality	In view of the close vicinity of the seawater intakes to the work site, silt screens are recommended to be deployed at the seawater intakes shown in Figure 5.2 of the EIA report during the whole construction period. Silt screens to be provided at seawater intakes should be regularly checked and maintained to ensure that they are serviceable. Refuse collection vessel should be mobilized on a need basis to collect any floating refuse lost from/ trapped at the work site during the construction period.	At seawater intakes / during the whole construction period	The installation of temporary marine piles was completed on 23 April 2007. Silt screens were removed as requested by the intake owners. Silt screens will be reinstalled at seawater intakes prior to the removal of marine piles.
Water Quality	Surface run-off from construction sites should be discharged into storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sedimentation basins. Channels or earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels at site boundaries should be provided where necessary to intercept storm runoff from outside the site so that it will not wash across the site. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks. Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times. Any practical options for the diversion and re-alignment of drainage should comply with both engineering and environmental requirements in order to ensure adequate hydraulic capacity of all drains. Minimum distances of 100 m should be maintained between the discharge points of construction site runoff and the nearby saltwater intakes.	Works areas / construction period	

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
•			
Water Quality	There is a need to apply to EPD for a discharge license for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge license. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. Reuse and recycling of the treated effluent can minimize water consumption and reduce the effluent discharge volume. The beneficial uses of the treated effluent may include dust suppression, wheel washing and general cleaning. It is anticipated that only a small quantity of wastewater would be generated from the works areas. Any effluent discharge from the construction activities should be diverted away from the sea channel so as to avoid adverse water quality impact. Construction works should be programmed to minimize excavation works in rainy seasons (April to September). If excavation in soil could not be avoided in these months or at any time of year when rainstorms are likely, for the purpose of preventing soil erosion, temporary exposed slope surfaces should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided (e.g. along the crest / edge of excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place to ensure that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm.	Works areas / construction period	
Water Quality	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary. Measures should be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is	Works areas / construction period	√

Environmental Protection Measures Type of Location/ Timing Status Impact necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system. Water Good site practices should be adopted to remove rubbish and Works areas / construction period $\sqrt{}$ litter from construction sites so as to prevent the rubbish and Ouality litter from spreading from the site area. It is recommended to clean the construction sites on a regular basis. Under normal circumstances, groundwater pumped out of wells, Water Works areas / construction period $\sqrt{}$ Quality etc. for the lowering of ground water level in basement or foundation construction should be discharged into storm drains after the removal of silt in silt removal facilities. Water Water used in ground boring and drilling or rock / soil anchoring Works areas / construction period $\sqrt{}$ should as far as practicable be re-circulated after sedimentation. Quality When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities. Wastewater generated from the washing down of mixing trucks Water Works areas / construction period $\sqrt{}$ and drum mixers and similar equipment should whenever Quality practicable be recycled. The discharge of wastewater should be

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
<u> </u>	kept to a minimum.		
	To prevent pollution from wastewater overflow, the pump sump of any water recycling system should be provided with an on- line standby pump of adequate capacity and with automatic alternating devices.		
	Under normal circumstances, surplus wastewater may be discharged into foul sewers after treatment in silt removal and pH adjustment facilities (to within the pH range of 6 to 10). Disposal of wastewater into storm drains will require more elaborate treatment.		
Water Quality	All vehicles and plant should be cleaned before they leave a construction site to ensure no earth, mud, debris and the like is deposited by them on roads.	Works areas / construction period	\checkmark
	A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road should be paved with backfall to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains.		
Water Quality	Bentonite slurries used in diaphragm wall and bore-pile construction should be reconditioned and reused wherever practicable. If the disposal of a certain residual quantity cannot be avoided, the used slurry may be disposed of at the marine spoil grounds subject to obtaining a marine dumping licence from EPD on a case-by-case basis.	Works areas / construction period	\checkmark
	If the used bentonite slurry is intended to be disposed of through the public drainage system, it should be treated to the respective effluent standards applicable to foul sewer, storm drains or the receiving waters as set out in the WPCO Technical Memorandum on Effluent Standards.		

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	Water used in water testing to check leakage of structures and pipes should be reused for other purposes as far as practicable. Surplus unpolluted water could be discharged into storm drains. Sterilization is commonly accomplished by chlorination. Specific advice from EPD should be sought during the design stage of the works with regard to the disposal of the sterilizing water. The sterilizing water should be reused wherever practicable. Discharge of sterilization effluent should be properly pre-treated for compliance with TM/WPCO requirements, such as but not limited to total residual chlorine.	Works areas / construction period	
Water Quality	Effluent discharges from building construction and other construction site activities are subject to WPCO control. Before commencing any demolition works, all sewer and drainage connections should be sealed to prevent building debris, soil, sand etc. from entering public sewers/drains. Wastewater generated from building construction activities including concreting, plastering, internal decoration, cleaning of works and similar activities should not be discharged into the stormwater drainage system. If the wastewater is to be discharged into foul sewers, it should undergo the removal of settleable solids in a silt removal facility, and pH adjustment as necessary.	Works areas / construction period	
Water Quality	Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers. If there is no public foul sewer in the vicinity, the neutralized wastewater should be tinkered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters.	Works areas / construction period	No acidic wastewater will be generated.

Type of Location/ Timing Environmental Protection Measures Status Impact Wastewater collected from canteen kitchens, including that from Works areas / construction period Water $\sqrt{}$ Ouality basins, sinks and floor drains, should be discharged into foul sewer via grease traps capable of providing at least 20 minutes retention during peak flow. Drainage serving an open oil filling point should be connected to storm drains via a petrol interceptors with peak storm bypass. Vehicle and plant servicing areas, vehicle wash bays and lubrication bays should as far as possible be located within roofed areas. The drainage in these covered areas should be connected to foul sewers via a petrol interceptor. Oil leakage or spillage should be contained and cleaned up immediately. Waste oil should be collected and stored for recycling or disposal in accordance with the Waste Disposal Ordinance. Water It is recommended to provide sufficient chemical toilets in the Works areas / construction period $\sqrt{}$ Quality works areas. The toilet facilities should be more than 30 m from the seafront or any watercourse. A licensed waste collector should be deployed to clean the chemical toilets on a regular basis. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment. Regular environmental audit on the construction site can provide an effective control of any malpractices and can encourage continual improvement of environmental performance on site. Water Contractor must register as a chemical waste producer if Works areas / construction period $\sqrt{}$ chemical wastes would be produced from the construction Quality activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes. Any service shop and maintenance facilities should be located on Works areas / construction period Water $\sqrt{}$

Impact Quality hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges. Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: suitable containers should be used to hold the chemical • wastes to avoid leakage or spillage during storage, handling and transport; chemical waste containers should be suitably labelled, to • notify and warn the personnel who are handling the wastes, to avoid accidents: and storage area should be selected at a safe location on site and • adequate space should be allocated to the storage area. To minimize the potential water quality impacts from the Water Works areas / construction period $\sqrt{}$ Quality construction works located at or near the storm system or seafront, the following mitigation measures should be adopted: the use of less or smaller construction plants may be specified to reduce the disturbance to the seabed; temporary sewerage system should be designed to prevent • wastewater from entering the storm system and sea; temporary storage of materials (e.g. equipment, filling • materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works; stockpiling of construction materials and dusty materials ٠ should be covered and located away from any water courses; construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into

Location/ Timing

Status

Summary of Mitigation Measures Implementation Schedule

Environmental Protection Measures

Type of

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	 the nearby water receivers; construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable; mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff; construction effluent, site run-off and sewage should be properly collected and/or treated; proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/sea; and supervisory staff should be assigned to station on site to closely supervise and monitor the works. 		
Water Quality	If monitoring of the treated effluent quality from the Works Areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. The contractor should submit detailed monitoring programme to EPD for approval before commencement of the construction activities.	Works areas / construction period	V
Water Quality	Monitoring of the water quality at the seawater intakes inside the ALE sea channel should be conducted.	ALE sea channel / Before construction period and during installation and removal of temporary marine piles.	\checkmark
Water Quality	All barges should be fitted with tight seals to their bottom opening to prevent leakage of materials. The decks of all vessels should be kept tidy and free of oil or other substances that might be accidentally or otherwise washed overboard. Loading of barges should be controlled to prevent splashing of materials to the surrounding environment and barges should under no circumstances be filled to a level which would cause overflowing of material or sediment laden water during loading and	Works areas / construction period	No barge will be required for the project.

Type of Location/ Timing Environmental Protection Measures Status Impact transportation. All barges should maintain adequate clearance between vessels and the seabed at all states of the tide and should operate at a reduced speeds to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash. Connection of sewage generated from the ALE will be connected Project site / design and construction Relevant works have yet to be Water to the existing public sewer. For handling, treatment and commenced / completed Quality period disposal of other operational stage effluent, the practices outlined in ProPECC PN 5/93 should be adopted where applicable. Consensus from DSD should be sought on technical details of the drainage and sewerage proposals. Construction Phase Waste Recommendations for good site practices during the construction Work site / during the construction period V activities include: nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all Wastes generated at the site; training of site personnel in proper waste management and chemical handling procedures; provision of sufficient waste disposal points and regular collection of waste; appropriate measures to minimize windblown litter and dust • during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; and regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors. Waste reduction is best achieved at the planning and design Work site / during the construction period Waste $\sqrt{}$ stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: sorting of demolition debris and excavated materials from demolition works to recover reusable/ recyclable portions (ie soil, broken concrete, metal, etc);

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	 segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; encourage collection of aluminum cans by individual collectors by providing separate labeled bins to enable this waste to be segregated from other general refuse generated by the work force; proper storage and site practices to minimize the potential for damage to contamination of construction materials; and plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste. 		
Waste	<u>General Refuse</u> General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.	Work site / during the construction period	\checkmark
Waste	 <u>Construction and Demolition Material</u> In order to minimize the impact resulting from collection and transportation of C&D material for off-site disposal, the C&D material from the following construction activities should be reused and recycled as far as possible to reduce the net amount of C&D material generated from the Project; a Waste Management Plan should be prepared in accordance with ETWB TCW No. 19/2005; a recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be proposed; in order to monitor the disposal of C&D and solid wastes at 	Work site / during the construction period	

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	 public filling facilities and landfills and to control fly-tipping, a trip-ticket system should be included. One may make reference to ETWB TCW No.31/2004 for details; the large amount of C&D waste generated is mainly due to the piling works of large diameter piles' excavation at the sea front site. If however marine sediment is found during pile excavation, the handling and disposal of such wastes will be managed in accordance with the requirements of the DASO and the current ETWB Tech. Circular no. 34/2002. 		
Waste	Chemical WastesIf chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a Chemical Waste Producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of 	Work site / during the construction period	
Operational Ph	ase	1	I
Waste	<u>General Refuse</u> Similar to the existing situation, the main waste type generated during the operation stage of the Project will be general refuse generated by the public and staff. These include waste paper, food wrappings and beverage containers. The disposal of future	Work site / during the construction period	Measures not required until commencement of operational phase

Type of Impact	Environmental Protection Measures	Location/ Timing	Status								
	waste arisings generated at the HKCEC would follow the existing handling and disposal arrangement. Provided proper arrangements are made with licensed contractors to collect the generated waste, adverse waste-related impact is not anticipated during the operation stage. It is expected that there will be a 5-7% increase ratio in the future operations.										
Construction Phase											
Landscape & Visual	Due consideration of appearance and view to 'hide' the construction through careful use of: (a) hoarding design; (b) temporary partition walls; (c) screen for hotels; and (d) temporary footbridge.	Entire works area and adjacent hotels	\checkmark								
Landscape & Visual	Due consideration to protect existing trees.	Entire works area	\checkmark								
Landscape & Visual	Due consideration of visual impact from construction activities: (a) construction workers access to reach construction areas without passing through hotels and existing HKCEC; and (b) construction light.	Entire works area	V								
Operational Pha	;e										
Landscape & Visual	Sensitive soft and hard landscape design for exposed rooftop garden and shady covered area underneath the Atrium Link Extension. Maximize greening opportunity via various in-situ planting and potted planting to achieve 30% of the roof area as planting area for the project.	Roof top and area underneath the Atrium Link Extension	Mitigation measures to be implemented during operational phase								
Landscape & Visual	Sensitive building architecture to visually reduce the bulkiness of the building structure, to visually break down the scale of the facades, and to create rooftops for greening opportunities.	Building of the Atrium Link Extension	Mitigation measures to be implemented during operational phase								

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Landscape & Visual	Appearance and view considerations: (a) avoid industrial feel of building service elements; (b) interior visual screens for lower levels of the hotels; (c) consider relocation of facilities of interior spaces of hotels; and (d) careful lighting design at roofs and for building façade to avoid night-time glare.	Entire proposed works and adjacent hotels	Mitigation measures to be implemented during operational phase
Landscape & Visual	Transplanting of trees to adjacent locations.	Convention Avenue	Mitigation measures to be implemented during operational phase
Landscape & Visual	Reinstatement of existing waterfront public footpaths along Convention Avenue and the existing open spaces near Fenwick Street.	Convention Avenue and Fenwick Street	Mitigation measures to be implemented during operational phase

Remark:

- $\sqrt{}$ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Hip Hing Ngo Kee JV
- Δ Deficiency of Mitigation Measures but rectified by Hip Hing Ngo Kee JV

Annex J

Waste Flow Table

HKCEC – Expansion Project

Name of Project Proponent: HKTDC Project Commencement Date: 1 Aug 2006 **Construction Completion Date: March 2009**

Monthly Summary Waste Flow Table for Year 2008

Year	Actual Quantities of inert C&D Materials (in 10 ³ Kg) ⁽¹⁾⁽²⁾					Actual Quantities of C&D Wastes (in 10 ³ Kg) ⁽⁴⁾									
	Total B	Broken	Reused in the	Reused in other	Disposed as	Steel Materials			Paper/cardboard		Chemical Waste		General	Other	
	Generated	Concrete ⁽³⁾	Contract	Projects	Public Fill	Demolition	n of existing m Link	working	platform	packaging		(L)		refuse	waste ⁽⁶⁾
	(a)	(b)	(c)	(d)	(a)-(b)-(c)-(d)	Recycle	Disposal	Recycle	Disposal	Recycle	Disposal	Recycle	Disposal	Disposal	Disposal
January	495	0	0	0	495	10 (5)	0	0	0	0.2	0.04	0	0	30	122
February	539	0	0	0	539	20 (5)	0	0	0	0.5	0.02	0	0	33.4	20
March	485	0	0	0	485	5	0	0	0	0.5	0.02	0	0	20.0	59
April															
May															
June															
July															
August															
Sep															
October															
November															
December															
Total	1519	0	0	0	1519	35 (5)	0	0	0	0.12	0.08	0	0	83.4	201

Note:

 (1) Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil.
 (2) Inert C&D material mainly generated from demolition of atrium link.
 (3) Broken concrete fro recycling into aggregates.
 (4) C&D wastes include steel materials generated from demolition, paper / cardboard packaging waste, chemical waste and other wastes such as general refuse. Wastes other than general refuse will be ⁽⁵⁾ Waste from demolition of steel structure at existing Atrium Link of HKCEC (Phase 2).

⁽⁶⁾ Wastes include materials associated with additional and alternation (A&A) works of HKCEC (e.g. demolition of E&M equipment and finishing materials, bamboo scaffolding) and piling works.

Annex K

Construction Programme for Next Three Months
		3 Month Rolling	Hong I g Programme bas	Kong Conventi Expans sed on revised	on and Exhibition sion Project Master Programi	i Centre me Rev. 2 upda	ing on 13 Mar 08	3				
ID	Task Name		% Compl	Actual Start	Actual Finish	Baseline Start 1	Baseline Finish 1	Nov Dec	2007 Jan	Feb	Mar	Apr
1	PROJECT WIDE		42%	Fri 26/5/06	NA	Fri 26/5/06	Fri 12/6/09				13/3/0	28_
2	Critical Dates		42%	Fri 26/5/06	NA	Fri 26/5/06	Fri 12/6/09		and the state for an	(1997) - Andrew (1997-1997)		
3	Project Milestones		99%	Fri 26/5/06	NA	Fri 26/5/06	Fri 12/6/09		et al antiget de la composition de la c			
155	Design Submission & Approval (Perma	nent Works)	95%	Thu 25/5/06	NA	Thu 25/5/06	Mon 24/12/07	niste and o and the				
234	Architectural Design		95%	Sat 26/8/06	NA	Thu 17/8/06	Mon 24/12/07	undu di periote denomi				
240	Fire curtain / Shutter and Smo	ke curtain schedule	100%	Mon 28/8/06	Wed 21/11/07	Mon 28/8/06	Sat 21/7/07		:			
249	DDR for Fire curtain / Shutt	ter and Smoke curtain schedule	100%	Wed 21/11/07	Wed 21/11/07	Sat 21/7/07	Sat 21/7/07					
259	Amendment for AST 1&2,	99%	Tue 15/5/07	NA	NA	NA		ter an	ji i i i i i i i i i i i i i i i i i i			
261	Design Check by Desi	100%	Mon 24/9/07	Mon 24/12/07	NA	NA						
262	DDR by PM	95%	Fri 28/12/07	NA	NA	NA		:				
264	Amendment for AST 7 & 8	99%	Mon 14/5/07	NA	NA	NA	esperante (na era 186)		,			
266	Design Check by Desi	100%	Thu 11/10/07	Thu 27/12/07	NA	NA						
267	DDR by PM	95%	Fri 28/12/07	NA	NA	NA						
287	Foyer Floors and Wall at Leve	98%	Wed 30/5/07	NA	Thu 17/8/06	Wed 18/7/07						
289	Design Check by Design C	100%	Tue 14/8/07	Mon 26/11/07	Fri 17/8/07	Thu 30/8/07		•				
290	RIP/DDR by PM	80%	Tue 27/11/07	NA	Thu 31/8/06	Thu 14/9/06		3				
292	Feature Wall at Level 2 Foyer	100%	Fri 13/7/07	Thu 14/2/08	Fri 13/7/07	Fri 14/9/07						
295	RIP/DDR by PM	100%	Tue 25/12/07	Thu 14/2/08	Fri 31/8/07	Fri 14/9/07						
296	RIP/DDR for Feature Wall	100%	Thu 14/2/08	Thu 14/2/08	Fri 14/9/07	Fri 14/9/07						
297	Lift Lobbies at Level 2,3,5,6,7	and 7M	93%	Thu 28/6/07	NA	Thu 28/6/07	Fri 14/9/07		e De la contracta de la contracta De la contracta de la contracta de la contracta de la contracta de la contracta			
300	Resubmit to IDC & check b	by IDC	100%	Fri 28/12/07	Sat 26/1/08	NA	NA		4 4 21,41,21,11	a		
301	RIP/DDR by PM		50%	Mon 28/1/08	NA	Fri 31/8/07	Fri 14/9/07		*	SUM		
303	Foyer Floor and Walls at Leve	l 3 and 6, Interior of Dressing Rm	98%	Fri 27/7/07	NA	Fri 27/7/07	Fri 28/9/07					
305	Design Check by Design C	hecker	100%	Mon 10/9/07	Wed 16/1/08	Fri 31/8/07	Thu 13/9/07	the second state of the second				
306	RIP/DDR by PM		80%	Thu 17/1/08	NA	Fri 14/9/07	Fri 28/9/07		;			
308	Internal Aluminium Cladding		94%	Thu 7/6/07	NA	Thu 7/6/07	Thu 13/9/07				v	
310	Design Check by Design C	hecker	100%	Tue 14/8/07	Sat 2/2/08	Tue 14/8/07	Wed 29/8/07				-	
311	RIP/DDR by PM		20%	Mon 4/2/08	NA	Thu 30/8/07	Thu 13/9/07		:	121222-2-2-	a	
313	Foyer reflected ceiling plan		99%	Thu 31/5/07	NA	Thu 31/5/07	Thu 13/9/07				-	
315	Design Check by Design C	hecker	100%	Sat 7/7/07	Wed 10/10/07	Sat 7/7/07	Thu 30/8/07					
316	RIP by PM		100%	Thu 11/10/07	Fri 9/11/07	Fri 31/8/07	Thu 13/9/07					
324	Remaining Washrooms			Fri 27/7/07	Tue 29/1/08	Fri 27/7/07	Fri 28/9/07		yayaya na sangang Mangang na sangang			
327	7 RIP/DDR by PM 1004			Sat 5/1/08	Tue 29/1/08	Sat 15/9/07	Fri 28/9/07					
328	328 RIP/DDR for Remaining Washrooms 100				Tue 29/1/08	Fri 28/9/07	Fri 28/9/07			•		
		T	i				1	۱۱		*	L	
Project:	:3 Month Rolling Programme based on revised	Task Excention for the second s	Progress	Jan se tana dari	Summa	ry 🛡		External Tasks		Group I	By Summary	
Date: 1	3/3/2008	Critical Task	Milestone	•	Split			Project Summary		Baselin	le 1	
		<u> </u>		F	Page 1		·					

	Hong 3 Month Rolling Programme ba	Kong Conver Expai ased on revise	ntion and Exhibitior nsion Project ed Master Program	n Centre me Rev. 2 upda	ting on 13 Mar 0	8				
ID	Task Name % Comp	Actual Start	Actual Finish	Baseline Start 1	Baseline Finish 1		2007	lan	Eeb Mar	Apr
329	Exhibition Halls / Service Counters and Organiser's Offices 86%	Fri 29/9/06	NA	Fri 29/9/06	Sat 15/9/07	13/3/08		Jan		TAPI
340	Exhibition Halls 95%	Wed 30/5/07	7 NA	Wed 30/5/07	Wed 15/8/07					
342	Design Check by Design Checker 100%	Sat 14/7/07	Fri 9/11/07	Sat 14/7/07	Mon 30/7/07					
350	Food Concession Area 67%	Thu 14/6/07	' NA	Thu 14/6/07	Sat 15/9/07					
352	Design Check by Design Checker 100%	Sat 15/12/07	7 Fri 4/1/08	Fri 20/7/07	Thu 2/8/07	**			·	
353	RIP by PM 75%	Wed 16/1/08	3 NA	Fri 3/8/07	Thu 16/8/07		:		l	
359	Door schedule (incl. sliding and acoustic doors) 99%	Sat 30/9/06	NA	Sat 30/9/06	Thu 13/9/07					
365	Design Check by Design Checker 100%	Wed 20/6/07	7 Mon 27/8/07	Wed 20/6/07	Thu 30/8/07					
366	DDR by PM 100%	Tue 28/8/07	Tue 16/10/07	Fri 31/8/07	Thu 13/9/07		:			
368	Ironmongery schedule 95%	Wed 3/1/07	NA	Wed 3/1/07	Thu 4/10/07	and the second		1997年1月1日(1月19日) 1997年1月1日(1月19日) 1997年1月1日(1月19日)		
373	Detailed Design Preparation 100%	Sat 30/6/07	Sat 23/2/08	Sat 30/6/07	Thu 30/8/07		le gillight eith	ورورد د در در و		
374	Design Check by Design Checker 50%	Mon 25/2/08	3 NA	Fri 31/8/07	Sat 15/9/07					
377	Maintenance access system - Gondola + BMU 99%	Wed 4/10/06	3 NA	Wed 4/10/06	Wed 15/8/07					
383	Design Check by Design Checker 100%	Thu 12/7/07	Fri 4/1/08	Thu 12/7/07	Wed 1/8/07		:		•	
384	DDR by PM 80%	Wed 16/1/08	3 NA	Thu 2/8/07	Wed 15/8/07		:		1	
386	Maintenance access system - Catwalks 97%	Wed 16/5/07	7 NA	Wed 16/5/07	Thu 9/8/07		:		,	
388	Design Check by Design Checker 100%	Thu 21/6/07	Mon 22/10/07	Thu 21/6/07	Wed 25/7/07					
389	RIP/DDR by PM 70%	Tue 23/10/0	7 NA	Thu 26/7/07	Thu 9/8/07					
405	Glass Balustrade/Metal Railing 100%	Thu 26/10/0	6 Wed 30/1/08	Thu 26/10/06	Wed 1/8/07			, and the second second	y	
413	DDR for Glass Balustrade / Metal Railing 100%	Wed 30/1/08	3 Wed 30/1/08	Wed 1/8/07	Wed 1/8/07		•		•	
439	Landscape Works 78%	Mon 16/10/0	6 NA	Mon 16/10/06	Mon 24/12/07				1	
445	Landscape Master Plan Detail Design Preparation & Submission 100%	Mon 12/11/0	7 Tue 11/12/07	Tue 25/9/07	Sat 17/11/07			·		
446	Design Check by Design Checker 100%	Wed 12/12/0	07 Fri 11/1/08	Mon 19/11/07	Sat 1/12/07					
447	DDR for landscape master plan by PM 95%	Sat 12/1/08	NA	Mon 3/12/07	Sat 15/12/07	, m	<u> </u>			
453	Planting schedule/Material Plans Detailed Design Preparation 100%	Mon 12/11/0	7 Tue 11/12/07	Mon 22/10/07	Mon 26/11/07					
454	Design Check by Design Checker 100%	Wed 12/12/0	7 Fri 11/1/08	Tue 27/11/07	Mon 10/12/07		3			
455	DDR for Landscape by PM 95%	Sat 12/1/08	NA	Tue 11/12/07	Mon 24/12/07	-				
466	Miscellanous Details 91%	Fri 6/4/07	NA	Fri 6/4/07	' Sat 15/9/07			an an ta		
467	Steel & Metal Works (Tx. Rm.; Lift Machine rmetc) 90%	Thu 14/6/07	7 NA	Thu 14/6/07	' Sat 15/9/07					•
468	Detailed Design Preparation 100%	5 Thu 14/6/07	' Mon 21/1/08	Thu 14/6/07	7 Tue 14/8/07			5. S.S.S.	•	
469	Design Check by Design Checker 50%	Tue 22/1/08	B NA	Wed 15/8/07	7 Thu 30/8/07				11111	
477	Carpark, Driveway/loading and unloading areas 95%	5 Thu 14/6/07	7 NA	Thu 14/6/07	' Sat 15/9/07		a An ann an Anna An Anna Anna Anna Anna			
479	Design Check by Design Checker 100%	5 Thu 27/12/0	7 Fri 4/1/08	Wed 15/8/07	' Thu 30/8/07				•	
480	RIP/DDR for Carpark, Driveway/loading and unloading areas by PM 50%	Wed 16/1/0	8 NA	Fri 31/8/07	Sat 15/9/07					
								International Control of Control		1
Project:	3 Month Rolling Programme based on revised Task		Summa	iry 🗸		External Tasks			Group By Summ	ary
Date: 13	Critical Task Milestone Milestone		Split			Project Summary			Baseline 1	
			Baga 2							

	3 Month Ro	Hong Iling Programme bas	Kong Conventi Expans sed on revised	on and Exhibition ion Project Master Program	i Centre ne Rev. 2 updat	ing on 13 Mar 0	}			
חו	Task Nama	% Campl	A shuel Otest	Antural Circials	Deserve Object 4			2007		
482	Expansion Joint and wall expansion details for Ph I & II	94%	Fri 6/4/07	NA	Fri 6/4/07	Fri 14/9/07	Nov Dec	Jan	Feb Mar	Apr
487	Detailed Design Preparation	100%	Thu 9/8/07	Tue 26/2/08	Thu 9/8/07	Mon 20/8/07		:		•
488	Design Check by Design Checker	50%	Wed 27/2/08	NA	Tue 21/8/07	Wed 29/8/07				
515	Structural Design	92%	Fri 26/5/06	NA	Fri 26/5/06	Thu 27/9/07				
601	Stage 3 A&A Works Modification of Existing Atrium Link Structure	100%	Fri 17/11/06	Fri 22/2/08	Fri 17/11/06	Sat 22/9/07		Chail Bailtean Mailtean air	CLEAR THE REAL PROPERTY.	
604	Resubmission to IDC for Review	100%	Wed 24/10/07	Thu 31/1/08	NA	NA		:	—	
605	RIP/DDR Submission by PM	100%	Fri 1/2/08	Fri 22/2/08	Thu 2/8/07	Sat 22/9/07		: : :		
606	RIP/DDR for Structural Plan	100%	Fri 22/2/08	Fri 22/2/08	Sat 22/9/07	Sat 22/9/07		•		
616	Strengthening works of steel truss between Grid A&B at L2	100%	Tue 9/1/07	Fri 22/2/08	Tue 9/1/07	Fri 20/7/07				
620	DDR for Strengthening works	100%	Fri 22/2/08	Fri 22/2/08	Fri 20/7/07	Fri 20/7/07			Å	
641	External façade Design (Structural)	100%	Mon 29/1/07	Fri 15/2/08	Mon 29/1/07	Tue 28/8/07				
649	Resubmit to IDC	100%	Tue 6/11/07	Thu 31/1/08	NA	NA			-	
650	Resubmit to PM	100%	Fri 1/2/08	Fri 15/2/08	NA	NA		<u> </u>		
651	DDR for External façade Design	100%	Fri 15/2/08	Fri 15/2/08	Tue 28/8/07	Tue 28/8/07				
652	BS Design	98%	Thu 1/6/06	NA	Thu 1/6/06	Wed 19/12/07				
653	BS - HVAC	100%	Fri 14/7/06	Mon 7/1/08	Fri 14/7/06	Wed 19/9/07				•
665	Details Design Review	100%	Tue 5/9/06	Mon 7/1/08	Tue 5/9/06	Wed 19/9/07				
671	HVAC Layout	100%	Wed 30/5/07	Mon 7/1/08	Wed 30/5/07	Wed 19/9/07				
675	DDR for HVAC	100%	Mon 7/1/08	Mon 7/1/08	Wed 19/9/07	Wed 19/9/07				
676	BS - Electrical	100%	Fri 21/7/06	Wed 6/2/08	Fri 21/7/06	Wed 26/9/07				
677	Electrical loading calculation & Generator Sizing, Schematic design	n of electric 100%	Fri 21/7/06	Wed 6/2/08	Fri 21/7/06	Wed 26/9/07				
685	DDR for Electrical loading calculation & Generator Sizing, Schemat	lic design o 100%	Wed 6/2/08	Wed 6/2/08	Wed 26/9/07	Wed 26/9/07			•	
695	Lighting Installation	100%	Fri 21/7/06	Thu 31/1/08	Fri 21/7/06	Mon 27/8/07				
703	DDR for Lightning Installation	100%	Thu 31/1/08	Thu 31/1/08	Mon 27/8/07	Mon 27/8/07			•	
723	BS - Fire Services	100%	Wed 14/6/06	Tue 13/11/07	Wed 14/6/06	Thu 27/9/07				
735	Details Design Review	100%	Fri 3/11/06	Tue 13/11/07	Fri 3/11/06	Thu 27/9/07				
741	Stage 2	100%	Thu 14/6/07	Tue 13/11/07	Thu 14/6/07	Thu 27/9/07				
745	DDR for Fire Services	100%	Tue 13/11/07	Tue 13/11/07	Thu 27/9/07	Thu 27/9/07	•			
746	BS - Plumbing and Drainage	100%	Fri 2/6/06	Fri 7/12/07	Fri 2/6/06	Tue 28/8/07				
747	Reivew In Principle	100%	Fri 2/6/06	Mon 27/11/06	Fri 2/6/06	Mon 27/11/06		÷		
821	BS - Diversion	90%	Thu 1/6/06	NA	Thu 1/6/06	Wed 19/12/07				
847	BS Diversion Plan for Pedestrain Tunnel (Phase 2)	83%	Fri 5/10/07	NA	Sat 25/8/07	Sat 3/11/07	<mark>KENNELS</mark> KI STREET			
848	Design Preparation	100%	Fri 5/10/07	Wed 20/2/08	Sat 25/8/07	Tue 2/10/07		in the second product of		
Project:3 Date: 13	3 Month Rolling Programme based on revised Task ERREADED	B Progress		Summar Split	y		External Tasks Project Summary		Group By Summar Baseline 1	y Manual Residen
			Р	age 3						

	3 Month Rolling	Hong Programme ba	Kong Conventio Expansi sed on revised	on and Exhibition ion Project Master Program	n Centre Ime Rev. 2 upda	ting on 13 Mar 08	8			
ID	Task Nama	% Comple	Actual Start	Actual Einish	Baseline Start 1	Baseline Einich 1	20	07		
872	BS Diversion Plan for A&A works at Phase II	100%	Mon 24/9/07	Wed 20/2/08	Mon 24/9/07	Wed 19/12/07		13/3/08	ib Mar	Apr
874	Design Check by Design Checker	100%	Tue 4/12/07	Sat 26/1/08	Wed 31/10/07	Tue 27/11/07			•	
875	RIP/DDR for Submission by PM	100%	Mon 28/1/08	Wed 20/2/08	Wed 28/11/07	Wed 19/12/07				
876	RIP/DDR for for A&A works at Phase II	100%	Wed 20/2/08	Wed 20/2/08	Wed 19/12/07	Wed 19/12/07		/:	•	
882	BS Design for Additional Slab at Level 5 & 7 at Phase II	100%	Fri 15/6/07	Mon 28/1/08	Fri 15/6/07	Mon 10/9/07		/ ·	•	
885	RIP/DDR for Submission by PM	100%	Thu 8/11/07	Mon 28/1/08	Mon 20/8/07	Mon 10/9/07				
886	RIP/DDR for Additional Slab at Level 5 & 7 at Phase II	100%	Mon 28/1/08	Mon 28/1/08	Mon 10/9/07	Mon 10/9/07				
935	Curtain Wall / Cladding	36%	Fri 20/4/07	NA	Fri 20/4/07	Fri 21/3/08		an i Stan an Aristi Malada	AN Sangton Standy and	
937	Shop Drawing Submission & Approval	75%	Thu 20/9/07	NA	Sat 4/8/07	Wed 3/10/07	TTTT I	:		
938	Visual and Performance Mock Up Test	75%	Wed 21/11/07	NA	Thu 4/10/07	Mon 3/12/07				
943	M & E Long - Lead Items	32%	Sat 16/6/07	NA	Sat 16/6/07	Mon 15/9/08				
944	HVAC Equipment Procurement	60%	Wed 15/8/07	NA	Fri 21/9/07	Sat 14/6/08				
945	Electrical Equipment	85%	Thu 1/11/07	NA	Thu 27/9/07	Sat 31/5/08				
946	Lift & Escalator Procurement & Delivery	80%	Mon 7/1/08	NA	Sat 3/11/07	Wed 14/5/08				
951	Bearing for Steel Truss	91%	Thu 12/10/06	NA	Thu 12/10/06	Wed 5/9/07				
953	Bearing Procument and Delivery	90%	Fri 20/10/06	NA	Fri 20/10/06	Wed 5/9/07		•		
985	CSWD / CBWD	50%	Fri 14/9/07	NA	Wed 15/8/07	Sat 27/9/08				
986	CSW/CBW Submission/Comment/Re-submit/Approval	55%	Fri 14/9/07	NA	Wed 15/8/07	Mon 18/8/08				
989	Site Works	28%	Mon 19/6/06	NA	Mon 19/6/06	Fri 12/6/09				
1015	A & A Works to Existing HKCEC Phase 1 and 2	64%	Wed 26/7/06	NA	Wed 26/7/06	Fri 10/10/08				an a
1019	HK CEC Phase 1 - New Atrium Link Connection	25%	Mon 30/4/07	NA	Mon 30/4/07	Fri 10/10/08		The second s		and the second second
1021	Remove Existing Internal Finishes & Feature	100%	Fri 22/6/07	Tue 14/8/07	Fri 22/6/07	Tue 14/8/07				
1053	HKCEC Phase 2 - New Additional Slab At L5 & L7	98%	Thu 1/11/07	NA	Fri 16/11/07	Fri 11/4/08				
1059	New Builders' & Finishing Works	100%	Sat 22/12/07	Fri 29/2/08	Fri 1/2/08	Fri 11/4/08				
1060	E&M works	100%	Sat 22/12/07	Fri 29/2/08	Fri 1/2/08	Mon 24/3/08				
1071	Demolition of Existing Artrium Link	92%	Wed 14/3/07	NA	Wed 14/3/07	Wed 28/5/08			a shi ka she a shi ya sh	territer i filmen (kier kernetzeks)
1077	Demolition of Existing Atrium Link	90%	Wed 14/3/07	NA	Wed 14/3/07	Wed 28/5/08	an a			a di kaca pina angan
1089	Remove Top Portion of Existing Eastern Façade Truss	100%	Fri 7/9/07	Sat 29/9/07	Tue 4/9/07	Wed 19/9/07				
1091	New Atrium Link Extension	22%	Tue 27/6/06	NA	Tue 27/6/06	Fri 12/6/09		a a ta	ny is na magaza	
1169	Substructure Construction - Gride 16 & 17 (Minipile locations)	80%	Mon 5/11/07	NA	Sat 6/10/07	Wed 31/10/07				
1170	Pile Cap Construction (Grid A1-A/16-17)	75%	Sat 24/11/07	NA	Sat 6/10/07	Wed 31/10/07		alise i servert		
1171	Pile Cap Construction /Tie Beams / Ground Slab	75%	Sat 24/11/07	NA	Sat 6/10/07	Wed 31/10/07		· · · · · · · · · · · · · · · · · · ·	1	
1172	Pile Cap Construction (Grid D-E/16-17)	85%	Mon 5/11/07	NA	Sat 6/10/07	Wed 31/10/07				
1173	Pile Cap Construction /Tie Beams / Ground Slab	85%	Mon 5/11/07	NA	Sat 6/10/07	Wed 31/10/07				
			1			i				L
Project:	3 Month Rolling Programme based on revised Task	Progress		Summa	ary	and the second	External Tasks	0	Froup By Summary	
Date: 1	Critical Task	Milestone		Split			Project Summary	E	laseline 1	
	I		P	age 4						

	Hong Kong Convention and Exhibition Centre Expansion Project 3 Month Rolling Programme based on revised Master Programme Rev. 2 updating on 13 Mar 08											
ID	Task Name	% Comple	Actual Start	Actual Finish	Baseline Start 1	Baseline Finish 1	Nov De	2007 ec	an	Feb Ma	r Anr	
1174	Superstructure	42%	Thu 30/11/06	NA	Thu 30/11/06	Thu 25/9/08				13/3/08		
1175	Columns to Steel Truss - Grid 17	100%	Mon 4/12/06	Mon 28/1/08	Mon 4/12/06	Tue 4/12/07						
1179	Column E/17	100%	Fri 5/10/07	Mon 28/1/08	Thu 8/11/07	Tue 4/12/07		er er ster en ster første	, and the second se			
1181	Bearing Installation at Column E/17	100%	Mon 28/1/08	Mon 28/1/08	Sat 1/12/07	Tue 4/12/07	e					
1191	Column D/17	100%	Fri 18/5/07	Wed 23/1/08	Fri 18/5/07	Sat 8/9/07	tin o antoro di 186					
1193	Bearing Installation at Column D/17	100%	Wed 23/1/08	Wed 23/1/08	Wed 5/9/07	Sat 8/9/07		÷				
1194	Columns to Steel Truss - Grid 24	100%	Thu 14/12/06	Wed 23/1/08	Thu 14/12/06	Sat 8/9/07	Kalada Kipa 👘	a kan na sé gi				
1208	Columns D/24	100%	Wed 16/5/07	Wed 23/1/08	Wed 16/5/07	Sat 8/9/07		aline in the second second				
1210	Bearing Installation at Column D/24	100%	Wed 23/1/08	Wed 23/1/08	Wed 5/9/07	Sat 8/9/07						
1211	Additional Columns E/17a, E/17/b & connecting R.C Structures at L1M	4%	Tue 4/12/07	NA	Thu 1/11/07	Sat 12/4/08	U	An				
1212	Ground Beams/Slab	75%	Tue 4/12/07	NA	Tue 18/3/08	Tue 25/3/08	•	· · ·			EEB	
1216	Steel Roof Trusses and Superstructure	30%	Thu 30/11/06	NA	Thu 30/11/06	Thu 25/9/08		· • • • • • • • • • • • • • • • • • • •				
1279	Temporary Works for Sliding & Heavy Lifting	72%	Sat 8/9/07	NA	Sat 8/9/07	Wed 19/12/07			N. N. 1988	-		
1280	Heavy Lifting & Sliding System Installation	100%	Sat 8/9/07	Sun 6/1/08	Sat 8/9/07	Mon 22/10/07				/*		
1282	Transfer Truss for Grid 24/A-B	71%	Fri 14/9/07	NA	Fri 14/9/07	Mon 17/12/07			1.1			
1283	Delivery of Materials	100%	Fri 14/9/07	Tue 18/9/07	Fri 14/9/07	Wed 26/9/07		:		•		
1284	Assembly Steel Transfer Truss on Column A1a/24 & Ba/24	100%	Mon 17/9/07	Wed 31/10/07	Mon 17/9/07	Mon 5/11/07	Ħ	•				
1285	Connection of Roof Truss A	0%	NA	NA	Tue 11/12/07	Mon 17/12/07				-		
1286	Connection to Roof Truss B	0%	NA	NA	Tue 11/12/07	Mon 17/12/07		ш		550		
1287	Roof Truss A	57%	Sun 14/10/07	NA	Wed 10/10/07	Wed 20/2/08			an an Bangasa a	الكو		
1290	Erect Temp Bracing between Roof Truss A & B	100%	Mon 31/12/07	Thu 3/1/08	Fri 9/11/07	Wed 14/11/07	E	;				
1291	Lifting Up to Grid C High Level	100%	Mon 7/1/08	Tue 8/1/08	Thu 15/11/07	Sat 17/11/07	B					
1292	Sliding to Permanent Position at Grid A	100%	Tue 22/1/08	Wed 20/2/08	Mon 19/11/07	Mon 10/12/07	(TTTTT	T				
1293	Installation of Capital / Load Transfer / Bracing for Roof Truss A & B	10%	Thu 21/2/08	NA	Tue 11/12/07	Wed 16/1/08		anni				
1296	Roof Truss B	58%	Wed 14/11/07	NA	Wed 10/10/07	Wed 20/2/08						
1299	Erect Temp Bracing between Roof Truss A & B	100%	Mon 31/12/07	Thu 3/1/08	Fri 9/11/07	Wed 14/11/07	Ē					
1300	Lifting Up to Grid D High Level	100%	Mon 7/1/08	Tue 8/1/08	Thu 15/11/07	Sat 17/11/07	EI .		8			
1301	Launch Truss B to Grid C & lift to final level	100%	Mon 21/1/08	Sat 2/2/08	Mon 19/11/07	Fri 7/12/07	l etter	: E				
1302	Launch to Permanent Position at Grid B	100%	Sun 3/2/08	Wed 20/2/08	Sat 8/12/07	Mon 10/12/07		a	1.154 BC 20.46 A			
1305	Roof Truss C	43%	Thu 20/12/07	NA	Wed 14/11/07	Thu 13/3/08			^{ez –} S. – 185.			
1306	Delivery of Materials	100%	Thu 20/12/07	Thu 24/1/08	Wed 14/11/07	Sat 24/11/07						
1307	Assembly of Steel Roof Truss C on Site	52%	Fri 25/1/08	NA	Mon 19/11/07	Mon 14/1/08	BEEEEE				~~~~	
1311	Roof Truss D	24%	Mon 4/2/08	NA	Wed 14/11/07	Thu 13/3/08		:				
1312	Delivery of Materials	77%	Mon 4/2/08	NA	Wed 14/11/07	Sat 24/11/07						
		l	: 		:	<u>.</u>	1					
Project:	3 Month Rolling Programme based on revised Task ESERCESCON	gress		Summar	ry 🚺		External Tasks			Group By Summ	ary	
Date: 13	Critical Task Mile	estone		Split			Project Summary	/		Baseline 1		
			Pa	age 5								

	Hong Kong Convention and Exhibition Centre															
		2 Month Polling	Drogrommo ho	Expans	ion Project											
		3 Month Roning	Flogramme ba	sed on revised	Master Program	me Rev. 2 updai	ing on 13 Mar 0	3								
п	Task Name		% Compl	Actual Clark		Beerline Ole 14			2007							
1313	Assembly of Steel Ro	of Truss D on Site	35%	Thu 14/2/08	Actual Finish NA	Mon 19/11/07	Thu 17/1/08	Nov Dec	Jan	Feb Mar	Apr Ll					
1598	Building Services Installation		9%	Thu 8/3/07	NA	Thu 8/3/07	Fri 5/6/09				4777777777					
1608	Transformer Installation at Ph	ase 2 (For sea water pump room)	100%	Fri 28/12/07	Tue 29/1/08	Mon 3/12/07	Tue 22/1/08			270.						
1609	Transformer Delivery & Ins	tallation (by HEC)	100%	Fri 28/12/07	Wed 2/1/08	Mon 3/12/07	Mon 10/12/07			¥						
1610	Electrical Cable Installation	Electrical Cable Installation by HKE		Sat 29/12/07	Wed 2/1/08	Mon 10/12/07	Thu 20/12/07									
1611	Engerisation		100%	Wed 2/1/08	Tue 22/1/08	Wed 2/1/08	Tue 22/1/08									
1612	Power On	100%	Tue 29/1/08	Tue 29/1/08	Tue 22/1/08	Tue 22/1/08			•							
1625	Transformer Installation at Le	46%	Fri 1/6/07	NA	Fri 1/6/07	Mon 14/7/08										
1626	Prepare and submit Details	100%	Fri 1/6/07	Wed 25/7/07	Fri 1/6/07	Wed 25/7/07										
1627	Design Check by Independ	100%	Wed 27/6/07	Fri 10/8/07	Thu 26/7/07	Fri 10/8/07										
1628	RIP/DDR for A&A works by	100%	Sat 11/8/07	Sat 18/8/07	Sat 11/8/07	Sat 18/8/07										
1629	Plant room handover for w	100%	Wed 1/8/07	Wed 1/8/07	Wed 1/8/07	Wed 1/8/07										
1630	0 Consent to A & A Works		100%	Fri 12/10/07	Fri 12/10/07	NA	NA									
1631	A&A Works for Transforme	er room	80%	Mon 15/10/07	NA	Wed 1/8/07	Fri 30/11/07									
1746	Heating / Ventilation and Air-0	Condition Installation	12%	Thu 8/3/07	NA	Thu 8/3/07	Mon 2/3/09									
1747	Sea Water System (at Ph	ase II)	54%	Mon 5/11/07	NA	Mon 15/10/07	Mon 5/5/08									
1748	Plinth & Builders work	S	45%	Mon 5/11/07	NA	Mon 15/10/07	Mon 31/12/07									
1749	9 Electrical Installation		100%	Sat 15/12/07	Mon 28/1/08	Wed 7/11/07	Mon 31/12/07									
1750	750 Fire Service Installation		100%	Thu 24/1/08	Wed 6/2/08	Tue 4/12/07	Mon 31/12/07									
1751	1751 Upgrade the Phase 2 sea water pumps		25%	Tue 1/1/08	NA	Sat 1/12/07	Mon 28/4/08									
1752	Electrochlorinator Sys	tem Installation	45%	Mon 28/1/08	NA	Fri 1/2/08	Mon 31/3/08									
1753	Electrical & control Ins	stallation	80%	Tue 15/1/08	NA	Thu 29/11/07	Fri 28/3/08	EEEEE								
1754	Overall System Testin	g & Commissioning and Handover	0%	NA	NA	Tue 29/4/08	Mon 5/5/08		-	/	6					
1755	Chiller Plant Room Instal	lation	6%	Sat 26/1/08	NA	NA	NA									
1756	HVAC - Chiller Plant	Room Works	7%	Wed 30/1/08	NA	NA	NA		• •	(and the second						
1757	Pipework Prepara	ation / Diversion before Tee-off Works	100%	Wed 30/1/08	Wed 6/2/08	NA	NA		•							
1758	Heat Pump Disco	onnection / Dismantling works	100%	Thu 31/1/08	Tue 5/2/08	NA	NA									
1759	Pipe Tee-off Wor	k	100%	Wed 6/2/08	Fri 7/3/08	NA	NA									

Droiget:2	Month Bolling Programme based on stated	Tool			~	, pres					Bernardian					
Date: 13/	/3/2008		rogress		Summa	у		External Tasks		Group By Summar	У					
		lliestone		Split			Project Summary		Baseline 1							
				Pa	age 6	Page 6										

Annex L

Laboratory Result of Water Discharge Sampling



ENVIRO LABS LIMITED

環境化驗有限公司

TEST REPORT									
JOB NO.	:	803195							
DATE OF ISSUE	2	3 April 2008	PAGE	:	1 of 1				
1. Customer									
Hip Hing - Ngo Kee Jo	oint V	<i>'enture</i>							
5/F, 38 Sheung On Sti	reet,	Chai Wan, Hong Kong							
Attn.: Mr. Ken Leung									
2. Sample Identificati	on								
Sample Description	:	2 batches of water sample s	aid to be wastewater was recei	ved ir	n cool condition				
Quantity of Sample	:	2 x 1L in plastic bottles (for 7	SS) and 2 x 250mL in plastic b	ottles	(for COD)				
Compliant		Conducted by the staff of the	e Enviro Labs Ltd.						

Sampling	:	Conducted by the staff of the Enviro Labs Ltd.
Sampling Point	:	Outlet of Wastewater Treatment Facility (HKCEC Expansion Project, H200605)
Preservation	:	Stored under refrigerated condition, COD: conc. H_2SO_4 was added to pH < 2
Sampling Date	:	20 Mar 2008
Received Date	:	20 Mar 2008
Testing Period	:	20 – 27 Mar 2008

3. Test Method

Para	ameter	Reference Method	
(i)	На	APHA¹ 20e 4500 H⁺B	
(i) (ii)	Total Suspended Solids (TSS) Dried at 103-105°C	APHA ¹ 17e 2540 D	
(11)	Chemical Oxygen Demand (COD)	APHA ¹ 20e 5220 C	

1. APHA Standard Methods for the Examination of Water and Wastewater

4. Test Result*

Label marked by customer	Test Parameter	Sample No.	Test Result	Discharge Limit **	Unit
	pH at 22 °C	803195-1	8.1	6 – 9	
Project H200605	TSS	803195-1	< 2.5	≤30	mg/L
WT – 25	COD	803195-2	< 50	≤80	mgO₂/L
	pH at 20 °C	803195-3	8.3	6 – 9	
HKCEC Expansion Project H200605	TSS	803195-3	< 5	≤30	mg/L
WT – 21	COD	803195-4	< 50	≤80	mgO₂/L

Test results relate only to the items received.

** Information provided by the customer. (It is not a test result, information for reference only).



Came

Kenneth Kar Kin LAM (Laboratory Manager)

Tel: (852) 2676 2983 Fax: (852) 2676 2860 http://www.envirolabs.com.hk e-mail: ell@envirolabs.com.hk