





Document Details					
Client <b>Drainage Services Department</b>					
Project <b>Contract No. DC/2007/24 Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun</b>					
Document Title <b>Monthly Environmental Monitoring and Audit Report No. 18 Covering the Period from 1 June 2011 to 30 June 2011</b>					
Document No. <b>EMA/021</b>					
Distribution					
Copy No.	Issued To	Copy No.	Issued To		
01-02	Leighton-LNS JV	10	Metcalf & Eddy-AECOM JV		
03	Mott MacDonald Hong Kong Ltd	11	ACL (Project Office)		
04-08	EPD	12	ACL (Head Office)		
09	DSD				
Submission Ref				Controlled Copy No.	
SUBM Ref.					
Atkins Ref.(s)		DC/2007/24/31.20/OG2916/EC/SH/EY			
Revision History					
C	20 July 2011	Submission to IEC and ER for Further Review	Various	 Susana Halliday	Eric Chui
B	19 July 2011	Submission to IEC and ER for Further Review	Various	Susana Halliday	Eric Chui
A	14 July 2011	Submission to IEC and ER for Review	Various	Susana Halliday	Eric Chui
Rev.	Date	Description	Prepared	Checked & Reviewed	Approved
		   Leighton - LNS Joint Venture			Rev. C

Contract No. DC/2007/24  
Harbour Area Treatment Scheme Stage 2A  
Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun

## Environmental Certification Sheet – 25

### Reference Procedure/Document/Plan

Document/Plan/Changes/Information to be Certified/ Verified:	Monthly Environmental Monitoring and Audit Report No.18 (EMA/021, Rev C)
Date of Report:	20 July 2011
Date of correspondence to IEC:	20 July 2011
Date received:	22 July 2011


### Reference Condition

Clause 4.4 of EP-322/2008/E:

“Three hard copies and one electronic copy of the monthly EM&A Report shall be submitted to the Director within 10 working days after the end of the reporting month. The EM&A Reports shall include a summary of all non-compliance (exceedances) of the environmental quality performance limits (Action and Limit Levels). The submissions shall be verified by the IEC. Additional copies of the submission shall be provided to the Director upon request by the Director.”

### ET Certification

I hereby certify that the above referenced information/document/plan complies with the above referenced condition.

Susana Halliday, Environmental Team Leader, (ACL):  Date: 22 July 2011



Our ref KMY/AFK/FY/TK/T261332/22.01/L-0227  
T 2828 5757  
E Anne.Kerr@mottmac.com.hk  
Your ref -

CE/Harbour Area Treatment Scheme  
Drainage Services Department  
Sewage Services Branch  
Harbour Area Treatment Scheme Division  
5/F, Western Magistracy  
2A Pokfulam Road, Hong Kong

21 July 2011  
By Fax (2833 9162) and Post

**Attn: Mr. Danny Tang**

Dear Sir,

**Agreement No. CE 8/2009(EP)**  
**Harbour Area Treatment Scheme (HATS) Stage 2A**  
**Independent Environmental Checker for Construction Phase – Investigation**

**Contract No. DC/2007/24**  
**Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun**  
**Condition 4.4 – Submission of Monthly EM&A Report for June 2011 (no. 18)**

I refer to the Monthly EM&A Report No. 18 (Rev. C) for June 2011 certified by ETL and received on 20 July 2011 via email. Pursuant to Condition 4.4 of Environmental Permit No. EP-322/2008/E, I hereby verify the captioned Report.

Yours faithfully  
for MOTT MACDONALD HONG KONG LIMITED

Dr. Anne F Kerr  
Independent Environmental Checker

c.c. AECOM  
Leighton – LNS JV  
Atkins

Mr. Simon Mui  
Mr. Stephen Tsang  
Ms. Susana Halliday

By email  
By email  
By email

## EXECUTIVE SUMMARY

This is the Eighteenth Monthly Environmental Monitoring and Audit Report prepared by Atkins China Ltd (ACL), for Contract No. DC/2007/24 Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun (hereinafter, the Project), in compliance with the Project EM&A Manual under EP No. EP-322/2008/E. The construction works under the Project was commenced on 23 December 2009. This report summarises the findings and results of the EM&A during the reporting period from 1 June 2011 to 30 June 2011.

### Environmental Monitoring and Audit Progress

The monthly EM&A programme has been undertaken in accordance with the Project EM&A Manual. A summary of the monitoring activities carried out during this reporting month is listed below:

Noise and air monitoring at designated monitoring stations was undertaken as below table:

Parameter	ID	Description	Date
<b>Noise Monitoring:</b> $L_{eq(30\text{ mins})}$ during normal Daytime	M3	Kwan Yick Building Phase III	10, 16, 22 and 28 June 2011
	M5	Chuk Lam Ming Tong	9, 15, 21 and 27 June 2011
	M6a	Aegean Terrace	1, 7, 13, 23 and 29 June 2011
	M7a	Wah Ming House	1, 7, 13, 23 and 29 June 2011
	M8	Wah Lai House	9, 15, 21 and 27 June 2011
<b>Noise Monitoring:</b> $L_{eq(15\text{ mins})}$ during evening time and daytime of Sundays/ public holidays	M5a	Near the entrance of Chuk Lam Ming Tong	Daytime of public holiday: 5 June 2011
	M6a	Aegean Terrace	Daytime of public holiday: 12 <sup>(1)</sup> and 26 June 2011
	M8	Wah Lai House	Daytime of public holiday: 19 June 2011
<b>Noise Monitoring:</b> $L_{eq(15\text{ mins})}$ during night time	M5a	Near the entrance of Chuk Lam Ming Tong	1, 15 and 30 <sup>(2)</sup> June 2011
	M6a	Aegean Terrace	9 and 21 <sup>(1)</sup> June 2011
<b>Noise Monitoring:</b> $L_{eq(15\text{ mins})}$ during evening time	M3	Kwan Yick Building Phase III	15 June 2011
	M5a	Near the entrance of Chuk Lam Ming Tong	1 and 30 <sup>(2)</sup> June 2011
	M6a	Aegean Terrace	9 and 21 June 2011
	M8	Wah Lai House	21 June <sup>(3)</sup> 2011
<b>Air Quality Monitoring:</b> 1-hour and 24-hour TSP	CM_FM1	Western Wholesale Food Market	1-hour and 24-hour: 2, 8, 14, 20, 24 and 29 June 2011

	CM_CB1a	The Arcade, Cyberport	1-hour: 3, 9, 15, 21, 27 and 30 June 2011 24-hour: 2, 8, 14, 20, 24 and 29 June 2011
	CM_WF1a	Wah Ming House	1-hour: 1, 7, 13, 17, 23 and 29 June 2011 24-hour: 2, 8, 14, 20, 24, 29 <sup>(4)</sup> and 30 June 2011
	CM_AB1a	The Hong Kong Ice and Cold Storage, formally known as Dairy Farm Ice and Cold Storage	1-hour: 3, 9, 15, 21, 27 and 30 June 2011 24-hour: 2 <sup>(5)</sup> , 8 <sup>(5)</sup> , 14, 17, 20, 24 and 29 June 2011
<b>Landscape and Visual</b>	n/a	n/a	28 June 2011
<b>Hazard to Life</b>	n/a	n/a	On-going
<b>Cultural Heritage</b>	n/a	n/a	n/a

Remark: <sup>(1)</sup> The noise monitoring on 12 June and 21 June 2011 was cancelled due to rainy weather.  
<sup>(2)</sup> The noise monitoring on 30 June 2011 was cancelled due to rainy weather.  
<sup>(3)</sup> The noise monitoring on 21 June 2011 was cancelled due to no construction works  
<sup>(4)</sup> The TSP monitoring was delayed to 30 June due to HVS power supply failure on 29 June  
<sup>(5)</sup> The TSP monitoring was cancelled on 2 and 8 June due to HVS power supply failure

Site inspections were undertaken jointly with the Contractor and Engineer Representative on 7, 14, 21 and 28 June 2011, with Independent Environmental Checker's participation on 28 June 2011.

### Breaches of Action and Limit Levels

During the reporting period of this monthly EM&A Report No. 18, five non-project related Limit Level (LL) exceedances in noise criteria were recorded on 1, 5, 9 and 15 June 2011. Two non-project related LL exceedances of noise was recorded during the restricted hours (night time) monitoring at station M5a (near the entrance of Chuk Lam Ming Tong). One non-project related LL exceedance of noise was recorded during the restricted hours (evening time) monitoring at station M5a (near the entrance of Chuk Lam Ming Tong). One non-project related LL exceedance of noise was recorded during the restricted hours (public holiday) monitoring at station M5a (near the entrance of Chuk Lam Ming Tong). And one non-project related LL exceedance of noise was recorded during the restricted hours (night time) monitoring at station M6a (Aegean Terrace). A summary of exceedances is provided in the table below.

Date of Exceedance	Monitoring Location	Exceedance	Details
1 June 2011	M5a, near the entrance of Chuk Lam Ming Tong	Limit Level exceedance 62.1dB(A) during evening time	Exceedance was considered to be non-project related.
1 June 2011	M5a, near the entrance of Chuk Lam Ming Tong	Limit Level exceedance 60.7dB(A) during night time	Exceedance was considered to be non-project related.

Date of Exceedance	Monitoring Location	Exceedance	Details
5 June 2011	M5a, near the entrance of Chuk Lam Ming Tong	Limit Level exceedance 65.9dB(A) during public holiday	Exceedance was considered to be non-project related.
9 June 2011	M6a, Aegean Terrace	Limit Level exceedance 57.2dB(A) during night time	Exceedance was considered to be non-project related.
15 June 2011	M5a, near the entrance of Chuk Lam Ming Tong	Limit Level exceedance 60.7dB(A) during night time	Exceedance was considered to be non-project related.

### Complaint Log

There were no environmental complaints received during this reporting period.

### Notifications of Summons and Prosecutions

There were no notifications of summons or prosecutions received during this reporting period.

### Environmental Non-compliance

There were no environmental non-compliances recorded during this reporting period.

### Reporting Changes

This report has been developed in compliance with the reporting requirements for the subsequent monthly EM&A report as required by the Project EM&A Manual.

### Future Key Issues

#### Aberdeen

- 1) Blasting for shaft (implement method statement and standard EMP mitigations).
- 2) Rock Excavation (implement method statement and standard EMP mitigations).
- 3) Shotcrete and Grouting (implement method statement and standard EMP mitigations).

#### Wah Fu

- 1) Appending for excavation method

#### Cyberport

- 1) Rock Excavation (implement method statement and standard EMP mitigations).
- 2) Blasting for Tunnel and Adit (implement method statement and standard EMP mitigations).

#### Sandy Bay

- 1) Rock Excavation (implement method statement and standard EMP mitigations).
- 2) Blasting for Tunnel and Adit (implement method statement and standard EMP mitigations).

## **Sai Ying Pun**

- 1) Soft Excavation (implement method statement and standard EMP mitigations).
- 2) Shear pin installation (implement method statement and standard EMP mitigations).

## **CONTENTS**

	<b>Page</b>
<b>1 INTRODUCTION.....</b>	<b>6</b>
1.1 Basic Project Information .....	6
1.2 Project Organisation and Contact Details .....	6
1.3 Construction Programme .....	6
1.4 Locations of Monitoring Stations .....	6
<b>2 ENVIRONMENTAL STATUS.....</b>	<b>7</b>
2.1 Work undertaken during the Reporting Period .....	7
2.2 Environmental Permit and License .....	7
2.3 Environmental Document Submission .....	9
2.4 Environmental Monitoring Locations .....	9
<b>3 EM&amp;A REQUIREMENTS.....</b>	<b>11</b>
3.1 Summary of Impact EM&A Requirements.....	11
3.2 Environmental Quality Performance Limits .....	11
3.3 Event Action Plan .....	12
3.4 Environmental Measures and Implementation Status .....	12
<b>4 MONITORING RESULTS .....</b>	<b>13</b>
4.1 Monitoring Methodology and QA/QC Procedure .....	13
4.2 Monitoring Equipment.....	13
4.3 Equipment Calibration .....	14
4.4 Impact Monitoring Schedule from 1 June 2011 to 30 June 2011 .....	14
4.5 Impact Monitoring Results .....	14
4.6 Weather Condition during Reporting Period .....	15
4.7 Waste Management .....	15
4.8 Landscape and Visual .....	15
4.9 Hazard to Life .....	15
4.10 Cultural Heritage .....	16
<b>5 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE.....</b>	<b>17</b>
5.1 Environmental Exceedance.....	17
5.2 Site Inspections and Audit .....	17
5.3 Environmental Complaint and Prosecution .....	17
<b>6 FORECAST AND SCHEDULE .....</b>	<b>19</b>
6.1 Key Issues for the Coming Months .....	19
6.2 Monitoring Schedules for the Next Month .....	19
<b>7 CONCLUSION.....</b>	<b>20</b>

## LIST OF TABLES

Table 2.1	Summary of Registrations as a Chemical Waste Producer.....	7
Table 2.2	Summary of Water Discharge Licences.....	8
Table 2.3	Status of Construction Noise Permits.....	8
Table 2.4	Summary of Environmental Document Submission.....	9
Table 3.1	Summary of Impact EM&A Requirements.....	11
Table 3.2	Action and Limit Levels for Impact Noise Monitoring.....	12
Table 3.3	Action and Limit Levels for Air Quality Monitoring.....	12
Table 4.1	Equipment for Noise Monitoring.....	13
Table 4.2	Equipment for Air Quality Monitoring.....	13
Table 4.3	Equipment Calibration Frequencies.....	14
Table 4.4	Monthly Summary Waste Flow Table during Reporting Period.....	15

## LIST OF FIGURES

Figure 1.1	Overall Layout Plan
Figure 2.1	Construction Noise Monitoring Station at Fung Mat Road Site
Figure 2.2	Construction Noise Monitoring Station at Sandy Bay PTW
Figure 2.3	Construction Noise Monitoring Station at Cyberport PTW
Figure 2.4	Construction Noise Monitoring Station at Wah Fu PTW and Aberdeen PTW
Figure 2.5	Construction Dust Monitoring Station at Fung Mat Road Site
Figure 2.6	Construction Dust Monitoring Station at Cyberport PTW
Figure 2.7	Construction Dust Monitoring Station at Wah Fu PTW and Aberdeen PTW

## APPENDICES

Appendix A	Project Organisation and Contact Details
Appendix B	The Contractor's 3-month construction programme
Appendix C	Event and Action Plans
Appendix D	Mitigation Measures Checklist
Appendix E	Weather Conditions during reporting period
Appendix F	Calibration Certificates for Noise and Air Quality Monitoring Equipment
Appendix G	Monitoring Schedule for the Present and Next Reporting Period
Appendix H	Noise Monitoring Results
Appendix I	Graphical Presentation of Noise Monitoring Data
Appendix J	Air Quality Monitoring Results
Appendix K	Graphical Presentation of Air Quality Monitoring Data
Appendix L	Landscape and Visual Monitoring Report
Appendix M	Environmental Complaint/ Enquiry Form and Notification of Exceedances
Appendix N	Summary Records of Site Inspections



## **1 INTRODUCTION**

### **1.1 Basic Project Information**

The Harbour Area Treatment Scheme (HATS) Stage 2A Sewage Conveyance System is proposed to collect and convey the pre-treated sewage from eight existing Preliminary Treatment Works (PTW), located along the northern and south-western shoreline of Hong Kong Island, to the Stonecutters Island Sewage Treatment Works (SCISTW) for treatment before final disposal into the western harbour via an existing submarine outfall.

The sewerage tunnels to be constructed under Contract No. DC/2007/24 Harbour Area Treatment Scheme Stage 2A Construction of Sewage Conveyance System from Aberdeen to Sai Yin Pun (hereinafter referred as the Project) run from Aberdeen PTW Production/Drop Shaft towards Sai Ying Pun Junction Shaft. The tunnel has a total length of approximately 7.5km and it has various internal sizes. The transitions are located at the junctions with audits connecting to the drop shafts at Aberdeen, Wah Fu, Cyberport, Sandy Bay and Sai Ying Pun. An overall layout plan of the Project is provided in Figure 1.1.

Atkins China Ltd (ACL) was appointed by Leighton-LNS Joint Venture (the Contractor of this Project, hereinafter referred as the Contractor) as the Environmental Team (ET) of this Project, to undertake a Environmental Monitoring and Audit (EM&A) of this Project in accordance with “HATS Stage 2A Environmental Impact Assessment Study – Investigation, Final EM&A Manual” (Register No. AEIAR-121/2008) under Environmental Permit (EP) No. EP-322/2008/E Part D, Condition 4.2.

### **1.2 Project Organisation and Contact Details**

The key parties included:

- Project Proponent – Drainage Services Department
- Contractor – Leighton-LNS JV
- Environmental Authority – Environmental Protection Department
- The Engineer’s Representative (ER) – Metcalf & Eddy-AECOM JV
- Independent Environmental Checker (IEC) - Mott MacDonald Hong Kong Ltd.
- Contractor’s Environmental Team (ET) – Atkins China Ltd.

Project organisation and contact details are shown in Appendix A.

### **1.3 Construction Programme**

The Contractor’s 3-month construction programme is provided in Appendix B.

### **1.4 Locations of Monitoring Stations**

Details of the monitoring stations are provided in Section 3 and relevant figures are shown in Figures 2.1 to 2.7.

## 2 ENVIRONMENTAL STATUS

### 2.1 Work undertaken during the Reporting Period

The major construction activities undertaken during this reporting period are summarised below (see Figures 2.1 to 2.7 for the site locations):

#### Aberdeen

- 1) Excavation Lateral Support (implement method statement and standard EMP mitigations).
- 2) Blasting cover installation (implement method statement and standard EMP mitigations).
- 3) Grouting (implement method statement and standard EMP mitigations).

#### Wah Fu

- 1) Appending for excavation method.

#### Cyberport

- 1) Rock Excavation (implement method statement and standard EMP mitigations).
- 2) Shotcrete, Rock Bolt, Rock Dowel (implement method statement and standard EMP mitigations).
- 3) Blasting for shaft (implement method statement and standard EMP mitigations).

#### Sandy Bay

- 1) Rock Excavation (implement method statement and standard EMP mitigations).
- 2) Blasting for tunnel and adit (implement method statement and standard EMP mitigations).
- 3) Shotcrete, Rock Bolt, Rock Dowel (Implement method statement and standard EMP mitigations).

#### Sai Ying Pun

- 1) Additional Grouting (implement mitigations stated in the method statement and standard EMP mitigations).
- 2) Pumping test (implement mitigations stated in the method statement and standard EMP mitigations).

### 2.2 Environmental Permit and License

There were no changes or clarification to the Environmental Permit (EP-322/2008/E) during the reporting period.

#### Chemical Waste

The Project's registrations as a Chemical Waste Producer are listed in Table 2.1:

Table 2.1 Summary of Registrations as a Chemical Waste Producer

No.	Location	WPN Number	Issue Date
1	Cyberport	5213-171-L2699-01	30 Oct 2009
2	Sandy Bay	5213-171-L2699-05	30 Oct 2009
3	Sai Ying Pun	5111-112-L2702-01	8 Dec 2009

4	Wah Fu	5213-172-L2699-02	30 Oct 2009
5	Aberdeen PTW	5213-173-L2699-04	30 Oct 2009
6	Aberdeen Workshop	5213-173-L2699-03	30 Oct 2009

No disposal of chemical waste was carried out in the reporting period.

### Water Discharge Licence

Details of water discharge licences for all the Project locations are listed in Table 2.2:

**Table 2.2 Summary of Water Discharge Licences**

No.	Location	Licence Number	Issue Date	Validity
1	Cyberport	WT00005534-2009	3 Dec 2009	31 Dec 2014
2	Sandy Bay	WT00005533-2009	3 Dec 2009	31 Dec 2014
3	Sai Ying Pun	WT00005489-2009	1 Dec 2009	30 Nov 2014
4	Wah Fu	WT00005532-2009	3 Dec 2009	31 Dec 2014
5	Aberdeen PTW	WT00005535-2009	3 Dec 2009	31 Dec 2014
6	Aberdeen Workshop	WT00005530-2009	3 Dec 2009	31 Dec 2014

### Construction Noise Permit

The statuses of Construction Noise Permits for this Project are shown in Table 2.3:

**Table 2.3 Status of Construction Noise Permits**

No	Location	Operations	Time	Duration	Remark
1	Cyberport	Rock excavation, drilling, welding, grouting for shaft and tunnel	1900 - 2300 normal day 0700 – 2300 holiday	3 May 2011 ~ 2 Aug 2011	Valid with CNP GW-RS 0394-11
2	Cyberport	Rock excavation, drilling, welding, grouting for shaft and tunnel	2300 -0700 normal day 0700 – 2300 holiday	3 May 2011 ~ 2 Aug 2011	Valid with CNP GW-RS 0395-11
3	Cyberport	Waste water treatment	1900-2300 normal day 0700-2300 holiday	9 May 2011 ~ 23 Nov 2011	Valid with CNP GW-RS 0460-11
4	Sandy Bay	Rock excavation, drilling, welding grouting for shaft and tunnel and water treatment	1900 – 2300 normal day 0700 – 2300 holiday	3 May 2011 ~ 2 Aug 2011	Valid with CNP GW-RS 0379-11
5	SYP	Rock excavation, drilling, welding grouting for shaft and tunnel	24 hours	28 April 2011 ~ 19 Oct 2011	Valid with CNP GW-RS 0391-11
		Noise enclosure erection and Soft Excavation	24 hours		
6	Wah Fu	Welding, Grouting and Blower	1900 – 2300 normal day 0700 – 2300 holiday	20 May 11 ~ 19 Nov 2011	Valid with CNP GW-RS 0442-11

7	Aberdeen	Welding and grouting for shaft	1900 – 2300 normal day 0700 – 2300 holiday	03 June 11 ~ 02 December 2011	Valid with CNP GW-RS 0489-11
8	Aberdeen	Water pump, power generator and Aquased	2300 to 0700 anyday	13 May 11~ 15 November 2011	Valid with CNP GW-RS0422-11

### 2.3 Environmental Document Submission

A summary of Environmental Certification Sheet submissions within the reporting period under the Project EP is presented in Table 2.4.

**Table 2.4 Summary of Environmental Document Submission**

No.	Document Title	Date of Submission	Date of Verification/ Approval
1	Monthly Environmental Monitoring and Audit Report No.17, Covering the Period from 1 May 2011 to 31 May 2011 (EMA/020, Rev C)	24 June 2011	5 July 2011

### 2.4 Environmental Monitoring Locations

There are five noise monitoring stations and four air quality monitoring stations designated for the Project and the relevant locations and sensitive receivers are shown on Figures 2.1 to 2.4 and Figures 2.5 to 2.7 respectively. Descriptions of these monitoring stations are provided in Table 2.5.

**Table 2.5 Noise and Air Quality Monitoring Stations Descriptions**

Monitoring ID	Description	Uses/ Location of Measurement	Easting	Northing
Noise Monitoring Stations				
M3 <sup>(1)</sup>	Rooftop (24/F) of Block A, Kwan Yick Building Phase III (Fung Mat Road Site)	Medium-rise domestic premises – private housing estate	832480	816602
M5	Rooftop (4/F) of Chuk Lam Ming Tong (Sandy Bay PTW)	Hospital and clinics - home for the aged	830779	814609
M5a	Near entrance of Chuk Lam Ming Tong (Sandy Bay PTW)	Hospital and clinics - home for the aged	830779	814609
M6a <sup>(2), (3)</sup>	2m above ground, outside of Aegean Terrace (Cyberport PTW)	Low-rise domestic premises – private housing	831304	813890
M7a <sup>(2)</sup>	Rooftop (19/F) of Wah Ming House (Wah Fu PTW)	Medium-rise domestic premises – public housing estate	831940	812497
M8 <sup>(4)</sup>	Roof (39/F) of Wah Lai House (Aberdeen PTW)	High-rise domestic premises – public housing estate	832555	812299
Air Quality Monitoring Stations				
CM_FM1 <sup>(5)</sup>	Western Wholesale Food Market (Fung Mat Road Site)	Podium	832341	816776

CM_CB1a <sup>(2)</sup>	The Arcade, Cyberport (Cyberport PTW)	Ground level at children playground, adjacent to Project site office	831298	813514
CM_WF1a <sup>(2)</sup>	Wah Ming House (Wah Fu PTW)	Roof	831943	812497
CM_AB1a <sup>(2), (6)</sup>	The Hong Kong Ice and Cold Storage, formally known as Dairy Farm Ice and Cold Storage (Aberdeen PTW)	1.5m raised platform at car park	832873	812158

- Notes:
- (1) Both baseline and impact noise monitoring are conducted by ET of Contract DC/2007/23. The baseline noise monitoring data will be used as a reference and impact noise monitoring data is adopted in this Report.
  - (2) Revision to the original monitoring location in Project EM&A Manual was made and was verified by IEC on 19 November 2009 and subsequently approved by EPD on 27 November 2009.
  - (3) A correction factor of +3dB(A) is added as free field to façade measurement conversion.
  - (4) Both baseline and impact noise quality monitoring was conducted by ET of this Project. The impact noise monitoring data will be adopted by ET of Contract DC/2008/09.
  - (5) Baseline air quality monitoring was conducted by ET of Contract DC/2007/23, whereas impact air quality monitoring was conducted by ET of this Project. The baseline air quality monitoring data will be used as a reference. The impact air quality data will be adopted by ET of Contract DC/2007/23.
  - (6) Both baseline and impact air quality monitoring are conducted by ET of this Project and are adopted by ET of Contract DC/2008/09.

### 3 EM&A REQUIREMENTS

#### 3.1 Summary of Impact EM&A Requirements

The EM&A for this Project requires quantitative monitoring on noise and air quality (Total Suspended Particulates (TSP)) on regular and ad-hoc basis, in addition to site inspections. A summary of key impact EM&A requirements for this Project is presented in Table 3.1.

Table 3.1 Summary of Impact EM&A Requirements

Parameter	Description	Frequency
Noise	Leq(30min) between 07:00 – 19:00 hours on normal weekdays, Leq(15min) for other time periods and L <sub>10</sub> and L <sub>90</sub> (On-site measurement using sound level meter)	Once a week. One set of measurements between 0700 and 1900 hours on normal weekdays.  If construction works are extended to include works during the hours of 1900 – 0700 as well as public holidays and Sundays, additional weekly impact monitoring shall be carried out during respective restricted periods.
Air Quality	24-hour TSP (On-site measurement using High Volume Sampler)  1-hour TSP (Measured by direct reading methods which are capable of producing comparable results as that by the high volume sampling method) <sup>(1)</sup> <sup>(2)</sup>	For 24-hour TSP monitoring, the sampling frequency is at least once in every six-days.  For 1-hour TSP monitoring, the sampling frequency is at least three times in every six-days.
Waste	Routine supervision of construction works	As per site inspection schedule.
Landscape and Visual	Survey of full effectuation of mitigation measures	Once per month
Hazard to Life	Vibration and ground monitoring along boundary of HKCG Depot  Vibration level associated with blasting for Tunnel P, shafts and other construction works	On-going
Cultural Heritage	Vibration level at identified historical buildings	On-going

Notes: <sup>(1)</sup> Except at CM\_FM1, where HVS is used for the impact monitoring of 1 hour TSP.  
<sup>(2)</sup> Laser Particle Photometer (hand held) was used. Relevant specification was submitted to IEC for information on 19 October 2009 under Baseline Environmental Monitoring Plan (GEN/023).

#### 3.2 Environmental Quality Performance Limits

Environmental Quality Performance Limits (Action and Limit levels) for noise and air quality have been developed for the Project Baseline Monitoring Report and are summarised in Table 3.2 and Table 3.3 respectively.

**Table 3.2 Action and Limit Levels for Impact Noise Monitoring**

Time Period	Action	Limit
0700-1900 hrs on normal weekdays	When one documented complaint is received	75dB(A) <sup>(1)</sup>
0700-2300 hrs on holidays and 1900-2300 hrs on all other days		60/65/70dB(A) <sup>(2)</sup>
2300-0700 of next day		45/50/55dB(A) <sup>(2)</sup>

Note: <sup>(1)</sup> Between 0700-1900, construction noise limit for school during normal term time is 70dB(A) and 65dB(A) during examination period.

<sup>(2)</sup> To be selected based on Area Sensitivity Rating

**Table 3.3 Action and Limit Levels for Air Quality Monitoring**

Monitoring ID	1-hour TSP Level, µg/m <sup>3</sup>		24-hour TSP Level, µg/m <sup>3</sup>	
	Action	Limit	Action	Limit
CM_FM1	332 <sup>(1)</sup>	500	188 <sup>(2)</sup>	260
CM_CB1a	280 <sup>(1)</sup>	500	178 <sup>(2)</sup>	260
CM_WF1a	285 <sup>(1)</sup>	500	185 <sup>(2)</sup>	260
CM_AB1a	283 <sup>(1)</sup>	500	174 <sup>(2)</sup>	260

Notes: <sup>(1)</sup> For Baseline Level ≤ 384 µg/m<sup>3</sup>, Action Level = (Baseline Level\*1.3 + Limit Level)/2;  
 For Baseline Level > 384 µg/m<sup>3</sup>, Action Level = Limit Level

<sup>(2)</sup> For Baseline Level ≤ 200 µg/m<sup>3</sup>, Action Level = (Baseline Level\*1.3 + Limit Level)/2;  
 For Baseline Level > 200 µg/m<sup>3</sup>, Action Level = Limit Level

### 3.3 Event Action Plan

Event and Action Plans for noise, air quality as well as visual and landscape aspects have been developed as part of the Baseline Monitoring Report for the Project and the details are provided in Appendix C.

### 3.4 Environmental Measures and Implementation Status

The mitigation measures listed in the Project EIA Report, EM&A Manual and Environmental Permit as well as relevant implementation status are provided in Appendix D. Based on the site inspection findings, it appears that the Contractor has implemented the required mitigation measures during construction works to date.

## 4 MONITORING RESULTS

### 4.1 Monitoring Methodology and QA/QC Procedure

#### Noise Monitoring

Noise monitoring methodology and QA/QC procedure was detailed in Section 4.1 of Monthly EM&A Report No. 1 (GEN/030 Rev B). No change in noise monitoring methodology and QA/QC procedure was made.

#### Air Quality

Air quality monitoring methodology and QA/QC procedure was detailed in Section 4.1 of Monthly EM&A Report No. 1 (GEN/030 Rev B). No change in air quality monitoring methodology and QA/QC procedure was made.

#### Landscape and Visual

Monthly site audit is undertaken to check the design, implementation and maintenance of landscape and visual mitigation measures at all Project work sites.

### 4.2 Monitoring Equipment

#### Noise

The equipment used for continuous noise monitoring is listed in Table 4.1.

**Table 4.1 Equipment for Noise Monitoring**

Equipment	Model
Integrated Sound Level Meters	B&K 2238 Serial no. 2684502 and B&K 2238 Serial no. 2684503
Calibrator	B&K 4231, Serial no. 2656516 and B&K 4231 Serial no. 2385180

#### Air Quality

The equipment used for air quality monitoring is listed in Table 4.2.

**Table 4.2 Equipment for Air Quality Monitoring**

Parameter Measured	Equipment
1-Hour Sampling for CM_CB1a, CM_WF1a and CM_AB1a	Sibata Laser Dust Monitor Model LD-3B was used for monitoring stations CM_CB1a, CM_WF1a and CM_AB1a. This portable instrument is capable of providing: <ul style="list-style-type: none"> <li>• Real time TSP concentration</li> <li>• Adjustable logging intervals from 6 to 600 seconds</li> <li>• Average concentration over logging interval and maximum and average values for entire logging period</li> </ul>
24-Hour Sampling for CM_CB1a, CM_WF1a,	A High Volume Sampler Model TE-5170, by Tisch Environmental, Inc., was used for monitoring stations CM_CB1a, CM_WF1a and CM_AB1a.



Parameter Measured	Equipment
CM_AB1a and CM_FM1; and 1-Hour Sampling for CM_FM1	This instrument was equipped with: <ul style="list-style-type: none"> <li>• Mass flow controller with 20 – 60 SCFM adjustable flow probe</li> <li>• Mechanical timer for recording elapsed-time and 24-hour operation</li> </ul> A continuous flow recorder for continuous monitoring

### 4.3 Equipment Calibration

The calibration frequencies of the monitoring equipment are provided in Table 4.3.

**Table 4.3 Equipment Calibration Frequencies**

Equipment	Calibration Frequency
Integrated SLM and Calibrator	Every year
High Volume Sampler	Every two months
Laser Dust Monitor	Every year

Copies of the calibration certificates for the equipment are presented in Appendix F.

### 4.4 Impact Monitoring Schedule from 1 June 2011 to 30 June 2011

The noise and air quality monitoring schedule in reporting period is shown in Appendix G. The visual and landscape monitoring was carried out on 28 June 2011.

Regular site inspections were carried out to assess whether the project's environmental protection and pollution control measures are in compliance with the contract specifications. Inspections were carried out on 7, 14, 21 and 28 June 2011.

### 4.5 Impact Monitoring Results

#### Noise Monitoring Results

The noise monitoring results at the monitoring stations are provided in Appendix H. Graphical presentation of the noise monitoring data is shown in Appendix I.

#### Air Quality Results

The air quality monitoring results at the monitoring stations are presented in Appendix J. Graphical presentation of the air quality monitoring data is provided in Appendix K.

#### 4.6 Weather Condition during Reporting Period

The weather conditions during reporting period are provided in Appendix E.

#### 4.7 Waste Management

A summary of waste flow for June 2011 is outlined in Table 4.4. Inert construction and demolition (C&D) waste (i.e. public fill) was disposed of at Chai Wan Public Fill Barging Point/fill bank at Tseung Kwan O Area 137 (for public fill contains slurry only). Other C&D waste such as paper/ cardboard collected by local waste recycling contractor whilst general refuse was disposed at South East New Territories Landfill.

**Table 4.4 Monthly Summary Waste Flow Table during Reporting Period**

Month	Actual Quantities of Inert C&D Materials Generated Monthly					
	Total Quantity Generated	Broken Concrete <sup>(2)</sup>	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill
	(in '000 m <sup>3</sup> )					
June 2011	6.836	0	0	2.074	4.762	0
Month	Actual Quantities of C&D Wastes Generated Monthly					
	Metals	Paper/ cardboard packaging	Plastics <sup>(3)</sup>	Chemical Waste	Others, e.g. general refuse	
	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m <sup>3</sup> )	
June 2011	0	0.387	0	0	0.025	

- Notes: (1) The waste flow table will also include C&D materials that are specified in the Contract to be imported for use at the Site.  
 (2) Broken concrete for recycling into aggregates.  
 (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.  
 (4) Assumption: 1m<sup>3</sup> of Inert C&D Materials weigh 1.9 tonnes and 1m<sup>3</sup> of C&D Wastes weigh 1.6 tonnes

#### 4.8 Landscape and Visual

The monthly site audit was undertaken on 28 June 2011 to check the design, implementation and maintenance of landscape and visual mitigation measures, as laid out in the Project EM&A Manual, at work sites in Aberdeen, Wah Fu, Cyberport, Sandy Bay and Sai Ying Pun. The landscape and visual monitoring report is attached in Appendix L.

#### 4.9 Hazard to Life

324 ground settlement markers, 111 structural settlement markers and 72 piezometers were installed for monitoring. No vibration monitoring was carried out at this month.

No structural settlement was found.

#### **4.10 Cultural Heritage**

Vibration of historical buildings and structures was not carried out during the reporting period as no tunneling/ blasting works was carried out.

## **5 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE**

### **5.1 Environmental Exceedance**

During the reporting period, five non-project related Limit Level (LL) exceedances in noise criteria were recorded on 1, 5, 9 and 15 June 2011. Two non-project related LL exceedances of noise was recorded during the restricted hours (night time) monitoring at station M5a (near the entrance of Chuk Lam Ming Tong). One non-project related LL exceedance of noise was recorded during the restricted hours (evening time) monitoring at station M5a (near the entrance of Chuk Lam Ming Tong). One non-project related LL exceedance of noise was recorded during the restricted hours (public holiday) monitoring at station M5a (near the entrance of Chuk Lam Ming Tong). And one non-project related LL exceedance of noise was recorded during the restricted hours (night time) monitoring at station M6a (Aegean Terrace).

Besides, all landscape and visual mitigation measures listed out in the Project EM&A Manual have been implemented except CM2 and CM3 at Sandy Bay site. Retained tree T020 (R) was observed to be in poor health condition. The Contractor was advised to consult their tree consultant and check whether mitigation measures would be necessary to improve the health of the tree and Transplanted trees T004 (T) and T005 (T) were still found to be in very poor health condition or it might be dead since the last six monthly audits in Sandy Bay site. Health condition of retained trees T036(R), T037(R) and T018(R) showed improvement and temporary trench drain was installed to avoid formation of stagnant water in Sandy Bay site.

According to the Contractor's monitoring data, no exceedance in structural settlement monitoring results was recorded during the reporting period.

### **5.2 Site Inspections and Audit**

A joint site inspection with the IEC and the Contractor was undertaken on 14 June 2011. All the works areas were observed to be generally complied with the environmental mitigation requirements and no particular water quality impacts found.

Records of site inspections observations and corrective actions during the reporting period are provided in Appendix N. Following the environmental inspections, the Contractor has undertaken remedial actions to improve the implementation of mitigation measures.

The Contractor has prepared a Waste Management Plan for the project, although it is not an EP requirement. During the site inspection, the Contractor was seen to have implemented good site practices and mitigation measures as stated in the EM&A Manual.

### **5.3 Environmental Complaint and Prosecution**

No complaints were received in relation to environmental impact during the reporting period. The summary of environmental complaints is shown in Table 5.1.

**Table 5.1 Summary of Environmental Complaints**

Total No. of Complaints Received	No. of Complaints Received during Reporting Period	No. of Active Complaints	No. of Inactive Closed Complaints
5	0	0	5

No notifications of summons or prosecutions were received in relation to environmental impact during the reporting period (see Table 5.2).

**Table 5.2 Summary of Notifications of Summons and Prosecutions**

Total No. of Notifications of Summons / Prosecutions Received	No. of Notifications of Summons / Prosecutions Received during Reporting Period	Status of Notifications of Summons / Prosecutions
0	0	N/A

## **6 FORECAST AND SCHEDULE**

### **6.1 Key Issues for the Coming Months**

The key issues with respect to the works in the forthcoming 2 months include:

#### **Aberdeen**

- 1) Excavation Lateral Support (implement method statement and standard EMP mitigations).
- 2) Grouting (implement method statement and standard EMP mitigations).

#### **Wah Fu**

- 1) Appending for excavation method.

#### **Cyberport**

- 1) Rock Excavation (implement method statement and standard EMP mitigations).
- 2) Shotcrete, Rock Bolt, Rock Dowel (implement method statement and standard EMP mitigations).
- 3) Blasting in Edit and Shaft (implement method statement and standard EMP mitigations).

#### **Sandy Bay**

- 1) Rock Excavation (implement method statement and standard EMP mitigations).
- 2) Blasting for tunnel and adit (implement method statement and standard EMP mitigations).

#### **Sai Ying Pun**

- 1) Shear Pin installation (implement mitigations stated in the method statement and standard EMP mitigations).
- 2) Pumping test (implement method statement and standard EMP mitigations).

### **6.2 Monitoring Schedules for the Next Month**

The proposed schedule for noise monitoring from 1 July 2011 to 31 July 2011 is provided in Appendix G.

## 7 CONCLUSION

This is the Eighteenth Monthly EM&A Report prepared by Atkins China Ltd (ACL) for Contract No. DC/2007/24 Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun. This Report summarises the results and findings of the EM&A during the reporting period from 1 to 30 June 2011.

During the reporting period, five non-project related Limit Level (LL) exceedances in noise criteria were recorded on 1, 5, 9 and 15 June 2011. Two non-project related LL exceedances of noise was recorded during the restricted hours (night time) monitoring at station M5a (near the entrance of Chuk Lam Ming Tong). One non-project related LL exceedance of noise was recorded during the restricted hours (evening time) monitoring at station M5a (near the entrance of Chuk Lam Ming Tong). One non-project related LL exceedance of noise was recorded during the restricted hours (public holiday) monitoring at station M5a (near the entrance of Chuk Lam Ming Tong). And one non-project related LL exceedance of noise was recorded during the restricted hours (night time) monitoring at station M6a (Aegean Terrace).

There was no environmental, non-compliance attributable to the Project works during the reporting period. Also, no environmental complaint, prosecution or summons was received during the reporting period. Mitigation Measures stated in the Project EIA have been implemented.

The landscape and visual site audit was undertaken on 28 June 2011 to check the design, implementation and maintenance of L&V mitigation measures at work sites. All landscape and visual mitigation measures listed out in the Project EM&A Manual have been implemented except CM2 and CM3 at Sandy Bay site. Health condition of retained trees T036(R), T037(R) and T018(R) showed improvement and temporary trench drain was installed to avoid formation of stagnant water in Sandy Bay site.


Overall, environmental impacts arising from the Project construction activities have been controlled and properly rectified.

---

## FIGURES




SEWAGE TUNNEL ALIGNMENT






Rev	Description	Date	Dgn	Chk	Auth
A	FIRST ISSUE	03/02	SC	SB	EC

	<b>渠務署</b> DRAINAGE SERVICES DEPARTMENT
	HARBOUR AREA TREATMENT SCHEME DIVISION

Project title	
CONTRACT NO. DC/2007/24 HARBOUR AREA TREATMENT SCHEME STAGE 2A CONSTRUCTION OF SEWAGE CONVEYANCE SYSTEM FROM ABERDEEN TO SAI YING PUN	
Supervising Officer	
AECOM	
Metcalf & Eddy – AECOM Joint Venture	
Main Contractor	
	
Leighton - LNS Joint Venture	
Designer	
ATKINS	
Drawing title	
OVERALL LAYOUT PLAN	
Designed	Scale at A3
SC	N.T.S.
Drawn	Status
AC	MONTHLY EM&A REPORT
Checked	Figure No.
SB	1.1
Authorised	Rev.
EC	A
CAD ref.	
4417-EM-F16-1-1.dgn	




**LEGEND**

- NOISE MONITORING STATION
- NOISE SENSITIVE RECEIVERS

0 50 100 150 Meters

No.	Description	Date	Eng.	Chk.	Aut.
 渠務處 DRAINAGE SERVICES DEPARTMENT HARBOUR AREA TREATMENT SCHEME DIVISION					
Project Title CONTRACT NO. DC/2007/24 HARBOUR AREA TREATMENT SCHEME STAGE 2A CONSTRUCTION OF SEWAGE CONVEYANCE SYSTEM FROM ABERDEEN TO SAI YING PUN					
Supervising Officer <div style="text-align: center;">   <b>AECOM</b>            Metcal &amp; Eddy – AECOM Joint Venture         </div>					
Main Contractor <div style="display: flex; justify-content: space-around;"> <div style="text-align: center;">   <b>LEIGHTON</b>            禮頓         </div> <div style="text-align: center;">   <b>LNS</b> </div> </div> <div style="text-align: center; margin-top: 5px;">   <b>Leighton - LNS</b>            Joint Venture         </div>					
Designer <div style="text-align: center;">   <b>ATKINS</b> </div>					
Drawing Title CONSTRUCTION NOISE MONITORING STATION AT FUNG MAT ROAD SITE					
Designed	Scale or 1:1				
Drawn	Status				
Checked	MONTHLY EM&A REPORT				
Author load	Drawing No.	Rev.			
CAD ref.	2.1		A		



**LEGEND**

- NOISE MONITORING STATION
- NOISE SENSITIVE RECEIVERS

0 50 100 150 Meters

Rev	Description	Date	Dgn	Chk	Auth

**DRAINAGE SERVICES DEPARTMENT**  
HARBOUR AREA TREATMENT SCHEME DIVISION

Project title: **CONTRACT NO. DC/2007/24**  
**HARBOUR AREA TREATMENT SCHEME STAGE 2A**  
**CONSTRUCTION OF SEWAGE CONVEYANCE SYSTEM**  
**FROM ABERDEEN TO SAI YING PUN**

Supervising Engineer: **AECOM**  
Metcalf & Eddy – AECOM Joint Venture

Main Contractor: **LEIGHTON 禮頓** | **LNS**  
**Leighton - LNS**  
Joint Venture

Designer: **ATKINS**

Drawing title: **CONSTRUCTION NOISE**  
**MONITORING STATION**  
**AT SANDY BAY PTW**

Revised	Scale of A1

Issue:	Status:
Checked:	MONTHLY EM&A REPORT
Authorised:	Drawing No.:
CAD ref.:	22
	Rev.:
	A



Noise Monitoring Location at Aegean Terrace (M6a)

CYBERPORT  
PTW

PRODUCTION SHAFT /  
DROP / RISER SHAFT

TEMPORARY CONSTRUCTION SITE  
(WITHOUT SURFACE EXCAVATION WORKS)

**LEGEND**

- NOISE MONITORING STATION
- NOISE SENSITIVE RECEIVERS

0 50 100 150 Meters

Rev	Description	Date	Dgn	Chk	Auth

渠務局  
DRAINAGE SERVICES DEPARTMENT  
HARBOUR AREA TREATMENT SCHEME DIVISION

Project title  
CONTRACT NO. DC/2007/24  
HARBOR AREA TREATMENT SCHEME STAGE 2A  
CONSTRUCTION OF SEWAGE CONVEYANCE SYSTEM  
FROM ABERDEEN TO SAI YING PUN

Supervising Engineer  
**AECOM**  
Metcalf & Eddy – AECOM Joint Venture


Main Contractor

Leighton - LNS  
Joint Venture

Designer  
**ATKINS**

Drawing title  
CONSTRUCTION NOISE  
MONITORING STATION AT  
CYBERPORT PTW

Revised	Scale of A1
Drawn	Status
Checked	MONTHLY EM&A REPORT
Authorised	Drawing No.
CAD ref.	Rev.
	23 A



Copyright Reserved

**LEGEND**

- NOISE MONITORING STATION
- NOISE SENSITIVE RECEIVERS

0 50 100 150 Meters

DROP SHAFT  
WAH FU PTW

Noise Monitoring Location at  
Wah Ming House (M7a)

Noise Monitoring Location at  
Wah Lai House (M8)

TEMPORARY CONSTRUCTION SITE  
(WITHOUT SURFACE EXCAVATION WORKS)

ABERDEEN PTW

DROP SHAFT

PRODUCTION SHAFT

TEMPORARY CONSTRUCTION SITE  
(WITH SURFACE EXCAVATION WORKS)

Rev	Description	Date	Dgn	Chk	Auth

**渠務局**  
DRAINAGE SERVICES DEPARTMENT  
HARBOUR AREA TREATMENT SCHEME DIVISION

Project title  
CONTRACT NO. DC/2007/24  
HARBOUR AREA TREATMENT SCHEME STAGE 2A  
CONSTRUCTION OF SEWAGE CONVEYANCE SYSTEM  
FROM ABERDEEN TO SAI YING PUN


Supervising Office  
**AECOM**  
Metcalf & Eddy – AECOM Joint Venture

Main Contractor  
**LEIGHTON** **LNS**  
Leighton - LNS  
Joint Venture

Designer  
**ATKINS**

Drawing title  
CONSTRUCTION NOISE  
MONITORING STATION  
AT WAH FU AND ABERDEEN PTW

Revised	Scale of A1		
Drawn	Status		
Checked	MONTHLY EM&A REPORT		
Authorised	Drawing No.		
CAD ref.	2.4		A



Air Quality Monitoring Location at  
Western Wholesale Food Market  
(CM\_FM1)

SITE AREA  
SAI YING PUN  
PRODUCTION SHAFT

**LEGEND**

- ▲ AIR SENSITIVE RECEIVERS
- DUST MONITORING STATION

0 50 100 150 Meters

Rev	Description	Date	By	Chk	Aut
	<b>渠務署</b> DRAINAGE SERVICES DEPARTMENT HARBOUR AREA TREATMENT SCHEME DIVISION				
Project title CONTRACT NO. DC/2007/24 HARBOR AREA TREATMENT SCHEME STAGE 2A CONSTRUCTION OF SEWAGE CONVEYANCE SYSTEM FROM ABERDEEN TO SAI YING PUN					
Supervising Officer <div style="text-align: center;">   <b>AECOM</b>            Metcal &amp; Eddy – AECOM Joint Venture         </div>					
Main Contractor <div style="display: flex; justify-content: space-around; align-items: center;"> <div style="text-align: center;">   <b>LEIGHTON</b>            禮頓         </div> <div style="text-align: center;">   <b>LNS</b> </div> </div> <div style="text-align: center; margin-top: 5px;">   <b>Leighton - LNS</b>            Joint Venture         </div>					
Designer <div style="text-align: center;">   <b>ATKINS</b> </div>					
Drawing title CONSTRUCTION DUST MONITORING STATION AT FUNG MAT ROAD SITE					
Designed	Sze Ho et al				
Drawn	Status				
Checked	MONTHLY EM&A REPORT				
Author load	Drawing No.	Rev.			
CAD ref.		25			A



**LEGEND**

- ▲ AIR SENSITIVE RECEIVERS
- DUST MONITORING STATION

0 50 100 150 Meters

Rev	Description	Date	Dgn	Chk	Auth

**渠務局**  
DRAINAGE SERVICES DEPARTMENT  
HARBOUR AREA TREATMENT SCHEME DIVISION

Project title  
**CONTRACT NO. DC/2007/24**  
**HARBOUR AREA TREATMENT SCHEME STAGE 2A**  
**CONSTRUCTION OF SEWAGE CONVEYANCE SYSTEM**  
**FROM ABERDEEN TO SAI YING PUN**

Supervising Engineer  
**AECOM**  
 Metcalf & Eddy – AECOM Joint Venture


Main Contractor

**Leighton - LNS**  
Joint Venture

Designer  
**ATKINS**

Drawing title  
**CONSTRUCTION DUST**  
**MONITORING STATION AT**  
**CYBERPORT PTW**

Revised	Scale of A1
Drawn	Status
Checked	<b>MONTHLY EM&amp;A REPORT</b>
Authorised	Drawing No.
CAD ref.	Rev.
	26
	A



**LEGEND**

- ▲ AIR SENSITIVE RECEIVERS
- DUST MONITORING STATION

0 50 100 150 Meters

Rev	Description	Date	Dgn	Chk	Auth

**DRAINAGE SERVICES DEPARTMENT**  
HARBOUR AREA TREATMENT SCHEME DIVISION

Project title: **CONTRACT NO. DC/2007/24**  
**HARBOUR AREA TREATMENT SCHEME STAGE 2A**  
**CONSTRUCTION OF SEWAGE CONVEYANCE SYSTEM**  
**FROM ABERDEEN TO SAI YING PUN**

Supervising Engineer:  
**AECOM**  
Metcal & Eddy – AECOM Joint Venture

Main Contractor:  
**LEIGHTON** **LNS**  
**Leighton - LNS**  
Joint Venture

Designer:  
**ATKINS**

Drawing title:  
**CONSTRUCTION DUST**  
**MONITORING STATION**  
**AT WAH FU AND ABERDEEN PTW**

Revised	Scale of A1
Drawn	Status
Checked	MONTHLY EM&A REPORT
Authorised	Drawing No.
CAD ref.	Rev.
	22
	A




## **APPENDIX A**

---

# **PROJECT ORGANISATION AND CONTACT DETAILS**

## Project Organisation



Legend:

↔ Line of communication

## Contact Details

### Project Proponent, Drainage Services Department

Mr. Raymond Seit  
Senior Engineer  
Phone: 2159 3404  
Fax: 2833 9162  
E-mail: kfseit@dsd.gov.hk

### Engineer Representative (ER), Metcalf & Eddy-AECOM JV

Mr. Simon Mui  
Chief Resident Engineer  
Phone: 2980 8111  
Fax: 2989 6225  
E-mail: simon.mui@hats24-aecom.com

Mr. Sidney Wong  
Senior Resident Engineer  
Phone: 2980 8122  
Fax: 2989 6225  
E-mail: sidney.wong@hats24-aecom.com

Mr. Stephen Tam  
Resident Engineer  
Phone: 2980 9121  
Fax: 2989 6225  
E-mail: stephen.tam@hats24-aecom.com

### Contractor, Leighton-LNS JV

Mr. Johan Nilsson  
Project Director  
Phone: 3665 3665  
Fax: 2989 6033  
E-mail: johan.nilsson@leightonasia.com

Mr. Kevin Harman  
Quality and Environmental Manager  
Phone: 3665 3719  
Fax: 2989 6033  
E-mail: kevin.harman@leightonasia.com

Ms Lighting Chan  
Environmental Manager  
Phone: 3665 3722  
Fax: 2989 6033  
E-mail: lighting.chan@leightonasia.com

### Independent Environmental Checker (IEC), Mott MacDonald Hong Kong Ltd.

Dr. Anne Kerr  
Independent Environmental Checker  
Phone: 2828 5793  
Fax: 2827 1823  
E-mail: anne.kerr@mottmac.com.hk

### Environmental Team Leader (ETL), Atkins China Limited

Ms Susana Halliday  
Environmental Team Leader  
Phone: 2972 1717  
Fax: 2890 6343  
E-mail: susana.halliday@atkinsglobal.com

Ms Enid Yung  
Senior Consultant  
Phone: 2972 1766  
Fax: 2890 6343  
E-mail: enid.yung@atkinsglobal.com

### Environmental Protection Department (EPD)

Regional Office (South)  
Dr. Sunny Cheung  
Phone: 2516 1872  
Fax: 2960 1761  
E-mail: sunnycheung@epd.gov.hk

Regional Office (South)  
Mr. Lee Tong  
Phone: 2516 1809  
Fax: 2960 1761  
E-mail: leetong@epd.gov.hk

## **APPENDIX B**

---

# **THE CONTRACTOR'S 3-MONTH CONSTRUCTION PROGRAMME**

# THREE MONTH ROLLING PROGRAMME (TM23) STATUS as at 20 June 2011

Activity ID	Activity Name	Orig Dur	Rem Dur	Forecast Start (20-Jun-11)	Forecast Finish (20-Jun-11)	% Compl	Total Float	2011			
								Jun	Jul	Aug	
<b>HATS2A - MONTHLY PROGRESS UPDATE (Jun 2011) - Rev.C2</b>											
<b>CONTRACT NO. DC/2007/24</b>											
<b>DESIGN WORKS</b>											
<b>DESIGN, SUBMISSION and APPROVAL</b>											
<b>PROJECT WIDE</b>											
<b>Blasting Permit Application and Licenses by Mine Department</b>											
<b>Shafts - BAR and Method Statement Application</b>											
<b>Aberdeen</b>											
<b>Method Statement</b>											
0076	Abd Shaft - Final Approval of MS / Blasting Permit & Obtain licenses	0	0		20-Jun-11	0%	-40				◆ Abd Shaft - Final Approval of MS / Blasting Permit & Obtain licenses
<b>Sai Ying Pun</b>											
<b>BAR</b>											
0056	SYP Shaft BAR - Submit to Mines Via ER	21	6	10-May-11 A	25-Jun-11	71%	-99				◆ SYP Shaft BAR - Submit to Mines Via ER, SYP Shaft BAR - Submit to Mines Via ER
0057	SYP Shaft BAR - Review and comments by Mines (1st)	28	28	27-Jun-11	04-Aug-11	0%	-82				◆ SYP Shaft BAR - Review and comments by Mines (1st)
0058	SYP Shaft BAR - Incorporate comments & re-submit to ER (1st)	28	28	05-Aug-11	06-Sep-11	0%	-99				◆ SYP Shaft BAR - Incorporate comments & re-submit to ER (1st)
<b>Method Statement</b>											
0066	SYP Shaft MS - Received ER endorsement	10	5	26-May-11 A	24-Jun-11	50%	-76				◆ SYP Shaft MS - Received ER endorsement, SYP Shaft MS - Received ER endorsement
0067	SYP Shaft MS - Submit to Mines with blasting permit application	6	6	06-Jul-11	12-Jul-11	0%	-99				◆ SYP Shaft MS - Submit to Mines with blasting permit application
0068	SYP Shaft MS - Review & comments by Mines (1st)	28	28	13-Jul-11	19-Aug-11	0%	-82				◆ SYP Shaft MS - Review & comments by Mines (1st)
<b>DROP SHAFT - TEMPORARY and PERMANENT WORKS DESIGN</b>											
<b>ABERDEEN - Drop Shaft and Production Shaft</b>											
<b>Temporary Works - Pipe Pile Walls Shaft Excavation</b>											
9550	Aberd /Temp D-wall - Engineer Consent to Proceed with Construction	0	0		20-Jun-11	0%	77				◆ Aberd /Temp D-wall - Engineer Consent to Proceed with Construction
<b>Temporary Works - Scum Chamber and Connection Channel Excavation</b>											
9656	Aberd /Temp S-Chamber - Submit to Client's Engineer	0	0		20-Jun-11	0%	461				◆ Aberd /Temp S-Chamber - Submit to Client's Engineer
9591	Aberd /Temp S-Chamber - Review, comment, & consent by Engineer	28	28	20-Jun-11	28-Jul-11	0%	461				◆ Aberd /Temp S-Chamber - Review, comment, & consent by Engineer
9658	Aberd /Temp S-Chamber - Engineer's consent to proceed with construction	0	0		28-Jul-11	0%	461				◆ Aberd /Temp S-Chamber - Engineer's consent to proceed with construction
<b>Permanent Works - Upper Shaft, Scum Chamber &amp; Connection Channel</b>											
9667	Aberd / Perm Upper Shaft - Prepare design submission	10	10	20-Jun-11	04-Jul-11	0%	431				◆ Aberd / Perm Upper Shaft - Prepare design submission
9770	Aberd / Perm Upper Shaft - Submit formally to ICE	0	0		04-Jul-11	0%	479				◆ Aberd / Perm Upper Shaft - Submit formally to ICE
9772	Aberd / Perm Upper Shaft - Submit to Engineer	0	0		04-Jul-11	0%	431				◆ Aberd / Perm Upper Shaft - Submit to Engineer
9669	Aberd / Perm Upper Shaft - ICE review and issue check certificate	10	10	05-Jul-11	18-Jul-11	0%	479				◆ Aberd / Perm Upper Shaft - ICE review and issue check certificate
9671	Aberd / Perm Upper Shaft - Review, comment, resubmission & appvl by Engineer	90	90	05-Jul-11	02-Oct-11	0%	632				◆ Aberd / Perm Upper Shaft - Review, comment, resubmission & appvl by Engineer
<b>Permanent Works - Lower Shaft</b>											
9679	Aberd / Perm Lower Shaft - Review, comment, resubmission & appvl by Engineer	90	30	10-Sep-10 A	19-Jul-11	67%	661				◆ Aberd / Perm Lower Shaft - Review, comment, resubmission & appvl by Engineer, Aberd / Perm Lower Shaft - Review, comment, resubmission & appvl by Engineer
9677	Aberd / Perm Lower Shaft - ICE review and issue check certificate	10	10	02-Oct-10 A	04-Jul-11	0%	459				◆ Aberd / Perm Lower Shaft - ICE review and issue check certificate, Aberd / Perm Lower Shaft - ICE review and issue check certificate
9788	Aberd / Perm Lower Shaft - Engineer's consent to proceed with construction	0	0		19-Jul-11	0%	448				◆ Aberd / Perm Lower Shaft - Engineer's consent to proceed with construction
<b>WAH FU - Dropt Shaft</b>											
<b>Temporary Works - Connection Channel Excavation</b>											
9561	Wah Fu / Connecting Channel - Review, Comments & Consent by the Engineer	28	3	30-Oct-09 A	22-Jun-11	90%	638				◆ Wah Fu / Connecting Channel - Review, Comments & Consent by the Engineer, Wah Fu / Connecting Channel - Review, Comments & Consent by the Engineer
9662	Wah Fu / Connecting Channel - Engineer Consent to Proceed with Construction	0	0		22-Jun-11	0%	434				◆ Wah Fu / Connecting Channel - Engineer Consent to Proceed with Construction
<b>Permanent Works - Upper Shaft, Scum Chamber and Connection Channel</b>											
9695	Wah Fu / Perm Upper Shaft - Review, comment, resubmission & appvl by Engineer	90	90	20-Jun-11	17-Sep-11	0%	555				◆ Wah Fu / Perm Upper Shaft - Review, comment, resubmission & appvl by Engineer
<b>Permanent Works - Lower Shaft</b>											
9830	Wah Fu / Perm Lower Shaft - Engineer's consent to proceed with construction	0	0		20-Jun-11	0%	414				◆ Wah Fu / Perm Lower Shaft - Engineer's consent to proceed with construction
<b>CYBER PORT - Droft Shaft</b>											
<b>Temporary Works - Connection Channel Excavation</b>											
9836	Cyberport / Connecting Channel - Engineer Consent to Proceed with Construction	0	0		20-Jun-11	0%	543				◆ Cyberport / Connecting Channel - Engineer Consent to Proceed with Construction
<b>Temporary Works - Temporary Support for Rock Excavation</b>											
9842	Cyberport / Temp Support - Discussion with ICE	8	0	19-Nov-09 A	20-Jun-11	95%	305				◆ Cyberport / Temp Support - Discussion with ICE, Cyberport / Temp Support - Discussion with ICE
9844	Cyberport / Temp Support - Discussion with Client's Engineer	9	9	20-Jun-11	30-Jun-11	0%	296				◆ Cyberport / Temp Support - Discussion with Client's Engineer
9840	Cyberport / Temp Support - Submit design development to the Engineer	0	0	20-Jun-11		0%	296				◆ Cyberport / Temp Support - Submit design development to the Engineer

- ◆ Current Milestone
- ◆ Baseline Milestone
- Actual Work
- Critical Remaining Work
- Remaining Work
- Baseline WPOD

**Contract No DC/2007/24**  
**HATS - Harbour Area Treatment Scheme (Stage 2A)**  
**Leighton - LNS Joint Venture**



Date	Revision	Checked	Approved
20-Nov-10	Three Months Rolling Prog (TM16)	JC	AGA
20-Dec-10	Three Months Rolling Prog (TM17)	AT	AGA
20-Jan-11	Three Months Rolling Prog (TM18)	AT	AGA
20-Feb-11	Three Months Rolling Prog (TM19)	AT	AGA
20-Mar-11	Three Months Rolling Prog (TM20)	AT	AGA
20-Apr-11	Three Months Rolling Prog (TM21)	AT	AGA
20-May-11	Three Months Rolling Prog (TM22)	AT	AGA
20-Jun-11	Three Months Rolling Prog (TM23)	AT	AGA

# THREE MONTH ROLLING PROGRAMME (TM23)

## STATUS as at 20 June 2011

Activity ID	Activity Name	Orig Dur	Rem Dur	Forecast Start (20-Jun-11)	Forecast Finish (20-Jun-11)	% Compl	Total Float	2011		
								Jun	Jul	Aug
9715	Cyberport / Temp Support - ICE review and issue check certificate	5	5	04-Jul-11	08-Jul-11	0%	296			Cyberport / Temp Support - ICE review and issue check certificate
9852	Cyberport / Temp Support - Submit to Client's Engineer	0	0		08-Jul-11	0%	296			◆ Cyberport / Temp Support - Submit to Client's Engineer
9717	Cyberport / Temp Support - Review, comment, & consent by Engineer	28	28	09-Jul-11	05-Aug-11	0%	433			Cyberport / Temp Support - Review, comm
9854	Cyberport / Temp Support - Engineer's consent to proceed with construction	0	0		05-Aug-11	0%	294			◆ Cyberport / Temp Support - Engineer's con
<b>Permanent Works - Upper Shaft, Scum Chamber and Connection Channel</b>										
9725	Cyberport / Perm Upper Shaft - ICE review and issue check certificate	10	5	13-Jul-10 A	24-Jun-11	50%	428			Cyberport / Perm Upper Shaft - ICE review and issue check certificate, Cyberport / Perm Upper Shaft - ICE review and issue check certificate
9727	Cyberport / Perm Upper Shaft - Review, comment, resubmission & applv by Engineer	90	45	13-Jul-10 A	03-Aug-11	50%	590			Cyberport / Perm Upper Shaft - Review, comm
9872	Cyberport / Perm Upper Shaft - Engineer's consent to proceed with construction	0	0		03-Aug-11	0%	401			◆ Cyberport / Perm Upper Shaft - Engineer's conse
<b>Permanent Works - Lower Shaft</b>										
9737	Cyberport / Perm Lower Shaft - Review, comment, resubmission & applv by Engineer	90	30	10-Sep-10 A	19-Jul-11	67%	527			Cyberport / Perm Lower Shaft - Review, comment, resubmission & applv by Engineer, Cy
9886	Cyberport / Perm Lower Shaft - Submit formally to ICE	0	0		20-Jun-11	0%	370			◆ Cyberport / Perm Lower Shaft - Submit formally to ICE
9735	Cyberport / Perm Lower Shaft - ICE review and issue check certificate	10	10	20-Jun-11	04-Jul-11	0%	370			Cyberport / Perm Lower Shaft - ICE review and issue check certificate
9890	Cyberport / Perm Lower Shaft - Engineer's consent to proceed with construction	0	0		19-Jul-11	0%	359			◆ Cyberport / Perm Lower Shaft - Engineer's consent to proceed with construction
<b>SANDY BAY - Dropt Shaft and Production Shaft</b>										
<b>Permanent Works - Upper Shaft, Scum Chamber &amp; Connection Channel</b>										
9761	Sandy Bay /Perm Upper Shaft - ICE review and issue check certificate	10	5	13-Jul-10 A	24-Jun-11	50%	490			Sandy Bay /Perm Upper Shaft - ICE review and issue check certificate, Sandy Bay /Perm Upper Shaft - ICE review and issue check certificate
9763	Sandy Bay /Perm Upper Shaft - Review, comment, resubmission & applv by Engineer	90	55	13-Jul-10 A	13-Aug-11	39%	676			Sandy Bay /Perm Upp
9942	Sandy Bay /Perm Upper Shaft - Engineer's consent to proceed with construction	0	0		15-Aug-11	0%	456			◆ Sandy Bay /Perm
<b>Permanent Works - Lower Shaft</b>										
9950	Sandy Bay /Perm Lower Shaft - Discussion with Engineer	14	14	20-Jun-11	08-Jul-11	0%	354			Sandy Bay /Perm Lower Shaft - Discussion with Engineer
9946	Sandy Bay /Perm Lower Shaft - Submit design development to the Engineer	0	0	20-Jun-11		0%	354			◆ Sandy Bay /Perm Lower Shaft - Submit design development to the Engineer
9958	Sandy Bay /Perm Lower Shaft - Submit to Engineer	0	0		08-Jul-11	0%	354			◆ Sandy Bay /Perm Lower Shaft - Submit to Engineer
9773	Sandy Bay /Perm Lower Shaft - Review, comment, resubmission & applv by Engineer	90	90	09-Jul-11	06-Oct-11	0%	519			
9771	Sandy Bay /Perm Lower Shaft - ICE review and issue check certificate	10	10	11-Jul-11	22-Jul-11	0%	404			Sandy Bay /Perm Lower Shaft - ICE review and issue check certificate
<b>E&amp;M - Electrical and Mechanical Works</b>										
<b>Permanent Works - E&amp;M Penstock, Ducts, Cabling &amp; Control</b>										
9716	E&M Penstock, Ducts & Cabling - Prepare design development submission	22	22	20-Jun-11	20-Jul-11	0%	112			E&M Penstock, Ducts & Cabling - Prepare design development submission
9791	E&M Penstock, Ducts & Cabling - Contractor review	2	2	21-Jul-11	22-Jul-11	0%	134			E&M Penstock, Ducts & Cabling - Contractor review
9996	E&M Penstock, Ducts & Cabling - Discussion with Engineer	15	15	25-Jul-11	12-Aug-11	0%	111			E&M Penstock, Ducts & Cabling - Discussion with Engineer
9994	E&M Penstock, Ducts & Cabling - Discussion with ICE	10	10	25-Jul-11	05-Aug-11	0%	116			E&M Penstock, Ducts & Cabling - Discussion with ICE
9992	E&M Penstock, Ducts & Cabling - Submit design development to the Engineer	0	0	25-Jul-11		0%	111			◆ E&M Penstock, Ducts & Cabling - Submit design development to the Engine
9998	E&M Penstock, Ducts & Cabling - Proceed to detailed design	0	0	15-Aug-11		0%	111			◆ E&M Penstock, D
9793	E&M Penstock, Ducts & Cabling - Prepare draft detailed design submission	10	10	15-Aug-11	26-Aug-11	0%	111			
<b>Permanent Works - E&amp;M Interim Deodoriser @ Cyberport (By JEC)</b>										
9720	Cyberport / E&M Deodoriser - Prepare design development submission	21	21	20-Jun-11	19-Jul-11	0%	413			Cyberport / E&M Deodoriser - Prepare design development submission
9801	Cyberport / E&M Deodoriser - Contractor review	3	3	20-Jul-11	22-Jul-11	0%	489			Cyberport / E&M Deodoriser - Contractor review
10012	Cyberport / E&M Deodoriser - Discussion with Engineer	15	15	25-Jul-11	12-Aug-11	0%	413			Cyberport / E&M Deodoriser - Discussion with Engineer
10010	Cyberport / E&M Deodoriser - Discussion with ICE	10	10	25-Jul-11	05-Aug-11	0%	418			Cyberport / E&M Deodoriser - Discussion with ICE
10008	Cyberport / E&M Deodoriser - Submit design development to the Engineer	0	0	25-Jul-11		0%	413			◆ Cyberport / E&M Deodoriser - Submit design development to the Engine
10014	Cyberport / E&M Deodoriser - Proceed to detailed design	0	0	15-Aug-11		0%	413			◆ Cyberport / E&M
9803	Cyberport / E&M Deodoriser - Prepare draft detailed design submission	10	10	15-Aug-11	26-Aug-11	0%	413			
<b>Permanent Works - Misc Multipart Covers, Vortex, Reserve Pipes, Sleeves</b>										
9722	Multipart Covers, Vortex, Pipes, Sleeve - Prepare design development submission	20	20	20-Jun-11	18-Jul-11	0%	403			Multipart Covers, Vortex, Pipes, Sleeve - Prepare design development submission
9811	Multipart Covers, Vortex, Pipes, Sleeve - Contractor review	3	3	19-Jul-11	21-Jul-11	0%	476			Multipart Covers, Vortex, Pipes, Sleeve - Contractor review
10024	Multipart Covers, Vortex, Pipes, Sleeve - Submit design development to the Engineer	0	0	22-Jul-11		0%	402			◆ Multipart Covers, Vortex, Pipes, Sleeve - Submit design development to the Engin
10028	Multipart Covers, Vortex, Pipes, Sleeve - Discussion with Engineer	14	14	25-Jul-11	11-Aug-11	0%	402			Multipart Covers, Vortex, Pi
10026	Multipart Covers, Vortex, Pipes, Sleeve - Discussion with ICE	10	10	25-Jul-11	05-Aug-11	0%	406			Multipart Covers, Vortex, Pipes, Sleeve - Dis
10030	Multipart Covers, Vortex, Pipes, Sleeve - Proceed to detailed design	0	0	12-Aug-11		0%	402			◆ Multipart Covers, Vortex,
9813	Multipart Covers, Vortex, Pipes, Sleeve - Prepare draft detailed design submission	10	10	12-Aug-11	25-Aug-11	0%	402			
<b>MAIN TUNNELS</b>										
<b>Temporary Works - Tunnel M, N, P1 &amp; P2 (Sai Ying Pun to Aberdeen)</b>										
<b>Temporary Support - Aberdeen Construction Adit</b>										
9602	Aberd Constn Adit /Temp Support - Prepare design development submission	11	11	20-Jun-11	05-Jul-11	0%	392			Aberd Constn Adit /Temp Support - Prepare design development submission

# THREE MONTH ROLLING PROGRAMME (TM23)

## STATUS as at 20 June 2011

Activity ID	Activity Name	Orig Dur	Rem Dur	Forecast Start (20-Jun-11)	Forecast Finish (20-Jun-11)	% Compl	Total Float	2011		
								Jun	Jul	Aug
9533	Aberd Consta Adit /Temp Support - Contractor review	3	3	06-Jul-11	08-Jul-11	0%	467			
10060	Aberd Consta Adit /Temp Support - Discussion with Client's Engineer	10	10	11-Jul-11	22-Jul-11	0%	391			
10058	Aberd Consta Adit /Temp Support - Discussion with ICE	9	9	11-Jul-11	21-Jul-11	0%	392			
9604	Aberd Consta Adit /Temp Support - Submit design development to the Engineer	0	0	11-Jul-11		0%	391			
10062	Aberd Consta Adit /Temp Support - Proceed to detailed design	0	0	25-Jul-11		0%	391			
9821	Aberd Consta Adit /Temp Support - Prepare draft detailed design submission	8	8	25-Jul-11	03-Aug-11	0%	391			
10064	Aberd Consta Adit /Temp Support - Contractor review	5	5	04-Aug-11	09-Aug-11	0%	462			
9829	Aberd Consta Adit /Temp Support - Prepare design submission	6	6	10-Aug-11	17-Aug-11	0%	391			
10066	Aberd Consta Adit /Temp Support - Submit formally to ICE	0	0		17-Aug-11	0%	391			
9831	Aberd Consta Adit /Temp Support - ICE review and issue check certificate	5	5	18-Aug-11	24-Aug-11	0%	391			
<b>Temporary Works - Wah Fu Adit and Shaft Junction</b>										
10078	Wah Fu Adit /Temp Support - Contractor review	5	5	20-Jun-11	24-Jun-11	0%	210			
9837	Wah Fu Adit /Temp Support - Prepare design submission	5	5	27-Jun-11	04-Jul-11	0%	176			
10080	Wah Fu Adit /Temp Support - Submit formally to ICE	0	0		04-Jul-11	0%	176			
9839	Wah Fu Adit /Temp Support - ICE review and issue check certificate	5	5	05-Jul-11	11-Jul-11	0%	176			
10082	Wah Fu Adit /Temp Support - Submit to Engineer	0	0		11-Jul-11	0%	176			
9841	Wah Fu Adit /Temp Support - Review, comment, & consent by Engineer	28	28	12-Jul-11	08-Aug-11	0%	256			
10084	Wah Fu Adit /Temp Support - Engineer's consent to proceed with construction	0	0		08-Aug-11	0%	173			
<b>Temporary Works - Cyberport Adit and Shaft Junction</b>										
9847	Cyberport Adit /Temp Support - ICE review and issue check certificate	5	5	20-Jun-11	24-Jun-11	0%	-37			
10096	Cyberport Adit /Temp Support - Submit to Engineer	0	0		24-Jun-11	0%	-37			
9849	Cyberport Adit /Temp Support - Review, comment, & consent by Engin...	28	28	25-Jun-11	22-Jul-11	0%	-56			
10098	Cyberport Adit /Temp Support - Engineer's consent to proceed with construction	0	0		22-Jul-11	0%	-38			
<b>Temporary Support - Sai Ying Pun Construction Adit</b>										
9863	SYP Consta Adit /Temp Support - ICE review and issue check certificate	4	4	20-Jun-11	23-Jun-11	0%	122			
10132	SYP Consta Adit /Temp Support - Submit to Engineer	0	0		23-Jun-11	0%	122			
9865	SYP Consta Adit /Temp Support - Review, comment, & consent by Engineer	28	28	24-Jun-11	21-Jul-11	0%	175			
10134	SYP Consta Adit /Temp Support - Engineer's consent to proceed with construction	0	0		21-Jul-11	0%	120			
<b>Permanent Works - Tunnel M, N, P1 &amp; P2 (Sai Ying Pun to Aberdeen)</b>										
<b>Tunnel Permanent Works - Permanent Lining Supports</b>										
9875	Tunnel SYP-Aberd /Perm Lining - Review, comment, resubmission & appvl by Engineer	90	2	02-Jul-10 A	21-Jun-11	98%	423			
9873	Tunnel SYP-Aberd /Perm Lining - ICE review and issue check certificate	10	10	20-Jun-11	04-Jul-11	0%	281			
10152	Tunnel SYP-Aberd /Perm Lining - Engineer's consent to proceed with construction	0	0		04-Jul-11	0%	281			
<b>Tunnel Permanent Works - 1st Pass Lining (Sai Ying Pun to Wah Fu)</b>										
9883	Tunnels SYP-Wah Fu /1st Pass Lining - ICE review and issue check certificate	10	2	13-Apr-11 A	21-Jun-11	80%	206			
9885	Tunnels SYP-Wah Fu /1st Pass Lining - Review & appvl by Engineer	24	24	20-Jun-11	13-Jul-11	0%	282			
10170	Tunnels SYP-Wah Fu /1st Pass Lining - Engineer's consent to proceed with constn	0	0		13-Jul-11	0%	191			
<b>Tunnel Permanent Works - Adit and Shaft Junction @ Wah Fu</b>										
9893	Wah Fu Adit & Junction / Perm Works - ICE review and issue check certificate	10	5	13-Jul-10 A	24-Jun-11	50%	311			
9895	Wah Fu Adit & Junction / Perm Works - Review, comment, resubmission & appvl by Engr	90	90	20-Jun-11	17-Sep-11	0%	370			
<b>Tunnel Permanent Works - Adit and Shaft Junction @ Cyberport</b>										
9903	Cyberport Adit & Junction /Perm Works - ICE review and issue check certificate	10	10	20-Jun-11	04-Jul-11	0%	281			
10204	Cyberport Adit & Junction /Perm Works - Submit to Engineer	0	0		20-Jun-11	0%	227			
9905	Cyberport Adit & Junction /Perm Works - Review, comment, resubmission & appvl by Engr	90	90	20-Jun-11	17-Sep-11	0%	335			
<b>PROCUREMENT</b>										
<b>Procurement; Manufacturing; Deliveries</b>										
<b>Stainless Steel Resrve Pipes (200 dia)</b>										
1872	200dia SS Pipes - Stainless Steel Pipes Fabrication & Delivery to site	180	10	13-May-11 A	29-Jun-11	94%	335			
<b>Temporary Radio Communication, CCTV Camera &amp; Flood Control System (by FSD)</b>										
1884	Radio Comm, CCTV Camera - Prepare and submit method statement to the Engineer	30	30	21-Jun-11	26-Jul-11	0%	99			
1886	Radio Comm, CCTV Camera - Submit Design & Drawings Approval	30	30	27-Jul-11	06-Sep-11	0%	83			
1873	Radio Comm, CCTV Camera - Review, comments & consent by the Engineer	30	30	27-Jul-11	06-Sep-11	0%	83			

# THREE MONTH ROLLING PROGRAMME (TM23)

## STATUS as at 20 June 2011

Activity ID	Activity Name	Orig Dur	Rem Dur	Forecast Start (20-Jun-11)	Forecast Finish (20-Jun-11)	% Compl	Total Float	2011		
								Jun	Jul	Aug
<b>Temporary Water Supply (By FSD)</b>										
1890	Temp Water Supply to Tunnel - Procure Sub-contractor & Award	60	60	20-Jun-11	29-Aug-11	0%	52			
<b>Shaft Lining PC Pipes</b>										
1854	PC Drop Pipes - Procure Sub-contractor	60	60	20-Jun-11	29-Aug-11	0%	92			
<b>CONSTRUCTION</b>										
<b>ABERDEEN</b>										
<b>Construction Works</b>										
<b>Site Establishment</b>										
<b>Geotechnical Monitoring</b>										
<b>Tunnel P1</b>										
1444	Tunnel P1 - Install Automatic Grd Monitoring Devices (AGMD) & Piezometers	30	30	20-Jun-11	25-Jul-11	0%	-16			
1393	Tunnel P1 - Install GSM, UMP and SSM Instruments	18	18	26-Jul-11	15-Aug-11	0%	-16			
1437	Tunnel P1 - Install Vibration and seismographs	12	12	16-Aug-11	29-Aug-11	0%	-16			
<b>Temporary Ventilation System</b>										
1355	Aberd Ventilation System - Install ventilation ducts for Tunnel P1	90	90	20-Jun-11	06-Oct-11	0%	44			
<b>Aberdeen Temporary Works - Production / Dropshaft</b>										
<b>Shaft - Excavation of Rock to Tunnel Level</b>										
1298	Aberd Prod /Drop Shaft - Mines Inspection / Blast Permit Issued	12	1	06-Jun-11 A	20-Jun-11	92%	-50			
1021	Aberd Prod /Drop Shaft - Drill & Split Initial 2m @ 0.1m/day	21	21	21-Jun-11	15-Jul-11	0%	-50			
1019	Aberd Prod /Drop Shaft - Pre Grouting From Rockhead	40	40	09-Jul-11	24-Aug-11	0%	-44			
1300	Aberd Prod /Drop Shaft - Drill & Blast - Remaining 59m @ 1.25m/day and Shotcrete Liner	48	48	16-Jul-11	09-Sep-11	0%	-50			
1460	Aberd Prod /Drop Shaft - Shaft Shotcrete Liner	46	46	19-Jul-11	09-Sep-11	0%	-50			
<b>Aberdeen Permanent Works - Production / Dropshaft</b>										
<b>Scum Chamber</b>										
1421	Aberd Scam Chamber - Slurry Wall	20	20	29-Jul-11	20-Aug-11	0%	547			
<b>WAH FU</b>										
<b>Construction Works</b>										
<b>Site Establishment</b>										
<b>Temporary Ventilation System</b>										
1389	Wah Fu Ventilation System - Install ventilation ducts for Tunnel P2	90	90	20-Jun-11	06-Oct-11	0%	232			
<b>Wah Fu Temporary Works - Dropshaft</b>										
<b>Site Access to Portion WFPTW-i for the Period of 9 Months</b>										
1485	Wah Fu - Unrestricted Construction Access to Portion WFPTW-i	270	60	17-Aug-10 A	18-Aug-11	78%	442			
<b>Wah Fu Dropshaft - Upper Shaft Excav in Rock to Lower Shaft (-16m)</b>										
1618	Wah Fu Dropshaft - Upper Shaft in Rock @0.1m/day	27	26	12-Oct-10 A	20-Jul-11	3%	447			
<b>Wah Fu Dropshaft - Lower Shaft Drill &amp; Blast (-68m)</b>										
1615	Wah Fu Dropshaft - Install Blast Shield / Mine Inspection / Blast Permit Issued	21	21	20-Jun-11	14-Jul-11	0%	452			
<b>CYBERPORT</b>										
<b>Construction Works</b>										
<b>Site Establishment</b>										
<b>Geotechnical Monitoring</b>										
<b>Tunnel N</b>										
1454	Tunnel N - Install Automatic Grd Monitoring Devices (AGMD) & Piezometers	30	10	06-May-10 A	30-Jun-11	67%	-58			
1445	Tunnel N - Install GSM, UMP and SSM Instruments	18	18	02-Jul-11	22-Jul-11	0%	-58			
1447	Tunnel N - Install Vibration and seismographs	12	12	23-Jul-11	05-Aug-11	0%	-58			
<b>Cyberport Temporary Works - Dropshaft</b>										
<b>Cyberport - Excavation of rock to tunnel level</b>										
10208	Cyberport Prod /Drop Shaft - Rock Excavation to tunnel level	104	4	20-Sep-10 A	23-Jun-11	96%	448			
<b>SANDY BAY</b>										
<b>IPS Interim Payment Schedule Milestones</b>										
<b>Sandy Bay PTW - Production Shaft, Except Excavation</b>										
MS7.1.6.06	Sandy Bay - Complete 20% lining of total deep of shaft	0	0		20-Jun-11	0%	1296			
MS7.1.6.07	Sandy Bay - Complete 40% lining of total deep of shaft	0	0		20-Jun-11	0%	1296			
MS7.1.6.08	Sandy Bay - Complete 60% lining of total deep of shaft	0	0		20-Jun-11	0%	1296			
MS7.1.6.09	Sandy Bay - Complete 80% lining of total deep of shaft	0	0		20-Jun-11	0%	1296			
MS7.1.6.10	Sandy Bay - Complete 100% lining of total deep of shaft	0	0		20-Jun-11	0%	1296			
<b>Construction Works</b>										
<b>Site Establishment</b>										
<b>Temporary Ventilation Fan</b>										
1401	Sandy Bay Ventilation Syst - Install Equipments, Fan Connection and T&C (Tunnel)	30	30	20-Jun-11	25-Jul-11	0%	-113			
1403	Sandy Bay Ventilation Syst - Install ventilation ducts for Tunnel M (L=1987m)	120	120	26-Jul-11	15-Dec-11	0%	-113			
<b>Sandy Bay Temporary Works - Production / Dropshaft</b>										
<b>Shaft - Excavation of Rock to Tunnel Level</b>										
1037	Sandy Bay Prod /Drop Shaft - PreGrouting From Rockhead	60	16	10-Dec-10 A	08-Jul-11	73%	-92			



# THREE MONTH ROLLING PROGRAMME (TM23)

## STATUS as at 20 June 2011

Activity ID	Activity Name	Orig Dur	Rem Dur	Forecast Start (20-Jun-11)	Forecast Finish (20-Jun-11)	% Compl	Total Float	2011		
								Jun	Jul	Aug
1344	Sandy Bay Prod /Drop Shaft - Prod Shaft Rock Excav (Drill & Blast) 94m @ 1.25m/day and Shotcrete Liner	74	24	20-Dec-10 A	18-Jul-11	68%	-92	Sandy Bay Prod /Drop Shaft - Prod Shaft Rock Excav (Drill & Blast) 94m @ 1.25m/day and		
1665	Sandy Bay - Erect & Setup FSD Radio Communication / Remote Control Room & Test	30	30	19-Jul-11	22-Aug-11	0%	286	Sandy Bay - Erect & Setup FSD Radio Communication / Remote Control Room & Test		
1705	Sandy Bay - Install (129Lm x 100dia) temp water supply & support @ vertical shaft	24	24	19-Jul-11	15-Aug-11	0%	281	Sandy Bay - Install (129Lm x 100dia) temp water supply & support @ vertical shaft		
1707	Sandy Bay - Setup 20m3 Reservoir reserve tank adj drop shaft, connect & test	6	6	16-Aug-11	22-Aug-11	0%	281	Sandy Bay - Setup 20m3 Reservoir reserve tank adj drop shaft, connect & test		
<b>Excavation of Tunnel Adit</b>										
1110	Sandy Bay - Adit Rock Excavation (Drill & Blast)	24	22	05-May-11 A	15-Jul-11	8%	-58	Sandy Bay - Adit Rock Excavation (Drill & Blast)		
1112	Sandy Bay - Temporary Inclined Adit Rock Excavation (Drill & Blast) 300m	50	50	12-Aug-11	12-Oct-11	0%	-113	Sandy Bay - Temporary Inclined Adit Rock Excavation (Drill & Blast) 300m		
<b>Sandy Bay Permanent Works - Production / Dropshaft</b>										
<b>Sandy Bay - Scum Chamber</b>										
1598	Sandy Bay Scum Chamber - Slurry Wall	20	20	20-Jun-11	13-Jul-11	0%	580	Sandy Bay Scum Chamber - Slurry Wall		
1600	Sandy Bay Scum Chamber - Sheetpile	6	6	14-Jul-11	20-Jul-11	0%	580	Sandy Bay Scum Chamber - Sheetpile		
<b>SAI YING PUN</b>										
<b>IPS Interim Payment Schedule Milestones</b>										
<b>Sai Ying Pun - Production Shaft, Except Excavation</b>										
MS8.1.6.06	Sai Ying Pun - Complete 20% lining of total deep of shaft	0	0		20-Jun-11	0%	1296	Sai Ying Pun - Complete 20% lining of total deep of shaft		
MS8.1.6.07	Sai Ying Pun - Complete 40% lining of total deep of shaft	0	0		20-Jun-11	0%	1296	Sai Ying Pun - Complete 40% lining of total deep of shaft		
MS8.1.6.08	Sai Ying Pun - Complete 60% lining of total deep of shaft	0	0		20-Jun-11	0%	1296	Sai Ying Pun - Complete 60% lining of total deep of shaft		
MS8.1.6.09	Sai Ying Pun - Complete 80% lining of total deep of shaft	0	0		20-Jun-11	0%	1296	Sai Ying Pun - Complete 80% lining of total deep of shaft		
MS8.1.6.10	Sai Ying Pun - Complete 100% lining of total deep of shaft	0	0		20-Jun-11	0%	1296	Sai Ying Pun - Complete 100% lining of total deep of shaft		
<b>Construction Works</b>										
<b>Site Establishment</b>										
<b>Geotechnical Monitoring</b>										
<b>Tunnel M</b>										
1468	Tunnel M - Install Automatic Grd Monitoring Devices (AGMD) & Piezometers	24	24	20-Jun-11	18-Jul-11	0%	-24	Tunnel M - Install Automatic Grd Monitoring Devices (AGMD) & Piezometers		
1453	Tunnel M - Install GSM, UMP and SSM Instruments	18	18	19-Jul-11	08-Aug-11	0%	-24	Tunnel M - Install GSM, UMP and SSM Instruments		
1455	Tunnel M - Install Vibration and seismographs	18	18	09-Aug-11	29-Aug-11	0%	-24	Tunnel M - Install Vibration and seismographs		
<b>Temporary Ventilation Fan</b>										
1411	SYP Ventilation System - Install ventilation ducts for drop shaft	45	15	13-May-11 A	07-Jul-11	67%	-29	SYP Ventilation System - Install ventilation ducts for drop shaft		
1413	SYP Ventilation System - Install Equipments, Fan Connection and T&C (Tunnel)	30	30	20-Jun-11	25-Jul-11	0%	-33	SYP Ventilation System - Install Equipments, Fan Connection and T&C (Tunnel)		
1439	SYP Ventilation System - Install ventilation ducts for Tunnel M (L=1710m)	120	120	26-Jul-11	15-Dec-11	0%	-33	SYP Ventilation System - Install ventilation ducts for Tunnel M (L=1710m)		
<b>Sai Ying Pun Temporary Works - Production Shaft</b>										
<b>Shaft - Soft Excavation</b>										
1252	SYP Production Shaft - Excav down to Rockhead level (Soft) 89m @ 2.5/day	36	26	08-Jun-11 A	20-Jul-11	28%	-61	SYP Production Shaft - Excav down to Rockhead level (Soft) 89m @ 2.5/day		
<b>Shaft - Excavation of Rock to Tunnel Level</b>										
1045	SYP Production Shaft - Drill & Split Initial 2m @ 0.1m/day	21	21	21-Jul-11	13-Aug-11	0%	-61	SYP Production Shaft - Drill & Split Initial 2m @ 0.1m/day		
1043	SYP Production Shaft - PreGrouting From Rockhead	21	21	08-Aug-11	31-Aug-11	0%	-61	SYP Production Shaft - PreGrouting From Rockhead		
<b>TUNNEL WORKS</b>										
<b>Construction Works</b>										
<b>Tunnel N, M and P2</b>										
<b>Tunnel M (Drill &amp; Blast) - From Sandy Bay to SYP Breakthrough, L=1987m</b>										
1348	Tunnel M - Excavation (D&B) 1st 50m 1 Blast	20	20	16-Jul-11	08-Aug-11	0%	-58	Tunnel M - Excavation (D&B) 1st 50m 1 Blast		
1349	Tunnel M - 1st Pass Lining (100m), bet Ch M00 to M100m Provisional	25	25	16-Jul-11	13-Aug-11	0%	238	Tunnel M - 1st Pass Lining (100m), bet Ch M00 to M100m Provisional		

## **APPENDIX C**

---

# **EVENT AND ACTION PLAN**

**Event/ Action Plan for Construction Noise**

Event	Action			
	ET	IEC	ER	Contractor
Action Level being exceeded	<ol style="list-style-type: none"> <li>1. Notify ER, IEC and Contractor;</li> <li>2. Carry out investigation;</li> <li>3. Report the results of investigation to the IEC, ER and Contractor;</li> <li>4. Discuss with the IEC and Contractor on remedial measures required;</li> <li>5. Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the investigation results submitted by the ET;</li> <li>2. Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li> <li>3. Advise the ER on the effectiveness of the proposed remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposals to IEC and ER;</li> <li>2. Implement noise mitigation proposals.</li> </ol>
Limit Level being exceeded	<ol style="list-style-type: none"> <li>1. Inform IEC, ER, Contractor and EPD;</li> <li>2. Repeat measurements to confirm findings;</li> <li>3. Increase monitoring frequency;</li> <li>4. Identify source and investigate the cause of exceedance;</li> <li>5. Carry out analysis of Contractor's working procedures;</li> <li>6. Discuss with the IEC, Contractor and ER on remedial measures required;</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Supervise the implementation of remedial measures;</li> <li>5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Submit further proposal if problem still not under control;</li> <li>5. Stop the relevant portion of works as instructed by the ER until the exceedance is abated.</li> </ol>

Event/ Action Plan for Construction Air Quality

Event	Action			
	ET	IEC	ER	Contractor
<b>ACTION LEVEL</b>				
1. Exceedance for one sample	<ol style="list-style-type: none"> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform IEC and ER;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily.</li> </ol>	<ol style="list-style-type: none"> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> </ol>	<ol style="list-style-type: none"> <li>Notify Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate.</li> </ol>
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>Identify source;</li> <li>Inform IEC and ER;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and ER;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>Submit proposals for remedial to ER within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>
<b>LIMIT LEVEL</b>				
1. Exceedance for one sample	<ol style="list-style-type: none"> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform ER, Contractor and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol>	<ol style="list-style-type: none"> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>Notify IEC, ER, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>

**Event and Action Plan for Landscape and Visual Impact - Construction Phase**

Action Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor
Non-conformity on one occasion	<ol style="list-style-type: none"> <li>1. Identify source</li> <li>2. Inform the IEC and the ER</li> <li>3. Discuss remedial actions with the IEC, the ER and the Contractor</li> <li>4. Monitor remedial action until rectification has been completed</li> </ol>	<ol style="list-style-type: none"> <li>1. Check report</li> <li>2. Check the Contractor's working method</li> <li>3. Discuss with the ER and the Contractor on possible remedial measures</li> <li>4. Advise the ER on effectiveness of proposed remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Notify the Contractor</li> <li>2. Ensure remedial measures are properly implemented</li> </ol>	<ol style="list-style-type: none"> <li>1. Amend working methods</li> <li>2. Rectify damage and undertake remedial measures or any necessary replacement</li> </ol>
Repeated Non-conformity	<ol style="list-style-type: none"> <li>1. Identify source</li> <li>2. Inform the IEC and the ER</li> <li>3. Increase monitoring (site audit) frequency</li> <li>4. Discuss remedial actions with the IEC, the ER and the Contractor</li> <li>5. Monitor remedial actions until rectification has been completed</li> <li>6. If exceedance stops, cease additional monitoring (site audit)</li> </ol>	<ol style="list-style-type: none"> <li>1. Check report</li> <li>2. Check the Contractor's working method</li> <li>3. Discuss with the ER and the Contractor on possible remedial measures</li> <li>4. Advise the ER on effectiveness of proposed remedial measures</li> <li>5. Supervise implementation of remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Notify the Contractor</li> <li>2. Ensure remedial measures are properly implemented</li> </ol>	<ol style="list-style-type: none"> <li>1. Amend working methods</li> <li>2. Rectify damage and undertake remedial measures or any necessary replacement</li> </ol>

## **APPENDIX D**

---

# **MITIGATION MEASURES CHECKLIST**

DC/2007/24 – Harbour Area Treatment Scheme Stage 2A  
Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun

June11

EIA Ref.	Final EM&A Manual Ref.	Environmental Aspect	Mitigation Measures	Timing	Compliance Status: √ = compliant; x = non-compliant; N/A = not applicable	
					Status	Remarks
3.64	2.55	Air Quality Control	<ul style="list-style-type: none"> <li>Watering twice per day within the worksites at North Point PTW, Wan Chai East PTW, Fung Mat Road Site, Sandy Bay PTW, Wah Fu PTW, Aberdeen PTW and SCS worksite at Aberdeen;</li> <li>Watering 4 times per day within worksites at the Central PTW;</li> <li>Barging points, if any, should be continuous watering throughout the whole unloading process; and</li> <li>Watering 8 times per day within worksites at the SCS works area at Wan Chai East and North Point, SCISTW and the Disinfection Facilities of SCISTW.</li> </ul>	During Construction	√	
3.74	2.54	Air Quality Control	<p>Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts.</p> <ul style="list-style-type: none"> <li>Skip hoist for material transport should be totally enclosed by impervious sheeting;</li> <li>Vehicle washing facilities should be provided at every vehicle exit point;</li> <li>The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcore;</li> <li>Where a site boundary adjoins a road, streets or other areas accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit;</li> <li>Use of regular watering, with complete coverage, to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather;</li> <li>Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines;</li> <li>Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs;</li> <li>Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations;</li> <li>Imposition of speed controls for vehicles on unpaved site roads. Ten kilometers per hour is the recommended limit;</li> <li>Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides;</li> </ul>	During Construction	√	
3.76	2.58	Air Quality Control	<p>Good housekeeping for SCISTW and PTWs listed below should be followed to ameliorate any odour impact from the plant and these standard practices should be included in the plant operator manual.</p> <ul style="list-style-type: none"> <li>Screens should be cleaned regularly to remove any accumulated organic debris</li> <li>Grit and screening transfer systems should be flushed regularly with water to remove organic debris and grit</li> <li>Grit and screened materials should be transferred to closed containers to minimize odour escape</li> <li>Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics</li> <li>Skim and remove floating solids and grease from primary clarifiers regularly</li> <li>Frequent sludge withdrawal from tanks is necessary to prevent the production of gases</li> <li>Sludge cake should be transferred to closed containers</li> <li>Sludge containers should be flushed with water regularly</li> </ul>	During Operation	N/A	
	2.57	Air Quality Control	Fully covered design of the odour sources of the upgraded PTWs and SCISTW and the installation of deodorization system at the exhaust of ventilation system would adequately control potential odour impact.	During Operation	N/A	
3.77	2.59	Air Quality Control	To avoid excessive extraction of the foul air from the drop shafts of the sedimentation tanks and also from the effluent flume structure of SCISTW to deodorization system, the extraction vent(s) of the deodorization system should be located away from the top openings of the drop shafts.	During Design Stage	N/A	
3.80	2.6	Air Quality Control	Commissioning tests for all deodorization system should be included in the Design and Construction Contract Document.	After completion of construction	N/A	

DC/2007/24 – Harbour Area Treatment Scheme Stage 2A  
Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun

June11

EIA Ref.	Final EM&A Manual Ref.	Environmental Aspect	Mitigation Measures	Timing	Compliance Status: √ = compliant; x = non-compliant; N/A = not applicable	
					Status	Remarks
4.56-4.61	3.21-3.24	Noise Control	Use of quiet PME, movable barriers and acoustic mats	During Construction	√	
4.67	3.25	Noise Control	<p>Good Site Practice:</p> <ul style="list-style-type: none"> <li>• Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program.</li> <li>• Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program.</li> <li>• Mobile plant, if any, shall be sited as far away from NSRs as possible.</li> <li>• Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or shall be throttled down to a minimum.</li> <li>• Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.</li> <li>• Material stockpiles and other structures shall be effectively utilized, wherever practicable, in screening noise from on-site construction activities.</li> </ul>	During Construction	√	
4.63	3.28	Noise Control	Use of acoustic louvers for air supply fans/extraction fans of transfer pumping stations and ventilation fans of deodourization unit at Sandy Bay PTW, Cyberport PTW and Wah Fu PTW	During Operation and Design Stage	N/A	
4.64		Noise Control	The maximum allowable sound power level (SWL) of each new transformer at Sandy Bay PTW shall be limited to 89 dB(A).	During Operation and Design Stage	N/A	
6.349 - 6.375		Water Quality Control	<p>Construction Site Runoff and General Construction Activities</p> <p>The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be adopted where applicable.</p>	During Construction	√	
6.376		Water Quality Control	<p>Effluent Discharge</p> <p>There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. Minimum distances of 100 m should be maintained between the discharge points of construction site effluent and the existing saltwater intakes.</p>	During Construction	√	
6.377		Water Quality Control	<p>Accidental Spillage of Chemicals</p> <p>Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.</p>	During Construction	√	
6.378		Water Quality Control	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these	During Construction	√	



DC/2007/24 – Harbour Area Treatment Scheme Stage 2A  
Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun

June11

EIA Ref.	Final EM&A Manual Ref.	Environmental Aspect	Mitigation Measures	Timing	Compliance Status: √ = compliant; x = non-compliant; N/A = not applicable	
					Status	Remarks
6.379		Water Quality Control	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: <ul style="list-style-type: none"> <li>• Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.</li> <li>• Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents.</li> <li>• Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.</li> </ul>	During Construction	√	
6.380		Water Quality Control	Construction Works in Close Proximity of Storm Drains or Seafront To minimize the potential water quality impacts from the construction works located at or near any watercourse, the practices outlined below should be adopted where applicable. <ul style="list-style-type: none"> <li>• The use of less or smaller construction plants may be specified to reduce the disturbance to the storm water courses or marine environment.</li> <li>• Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.</li> <li>• Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.</li> <li>• Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.</li> <li>• Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.</li> </ul>	During Construction	√	
6.381		Water Quality Control	Temporary Sewage Bypass It is recommended that the temporary sewage bypass required for (i) the modification to the existing pumping station at SCISTW and (ii) the interconnection between the existing main pumping station and the new pumping station on Stonecutters Island, if needed, should be scheduled at the same time as far as practicable in order to minimise the temporary discharge duration. It is also recommended that all the modification and interconnection to the existing facilities (including the modification to the existing NWKPS) should be programmed to avoid temporary sewage bypass in wet or bathing season (March to October) to minimize the potential impacts. Relevant government departments including EPD and LCSD should be informed of the planned sewage bypass prior to any discharge. During the sewage bypass period, water quality monitoring should be carried out at the water sensitive receivers to quantify the water quality impacts and to determine when the baseline water quality conditions are restored. Also, a framework of the response procedures has been formulated to minimize the impact of temporary	During Construction	√	
6.344		Water Quality Control	Dual power supply, standby facilities for the main treatment units and standby equipment parts / accessories should be provided as far as possible at the SCISTW to minimize the chance of emergency discharge.	During Operation and Design Stage	N/A	
6.344		Water Quality Control	The response procedure and monitoring requirements for emergency discharge as stated in EM&A Manual should be followed.	During Operation	N/A	
6.345		Water Quality Control	Standby unit(s) and dual (backup) power supply would be provided at all the Stage 2 PTWs to reduce the risk of equipment breakdown at the PTWs.	During Operation and Design Stage	N/A	

DC/2007/24 – Harbour Area Treatment Scheme Stage 2A  
Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun

June11

EIA Ref.	Final EM&A Manual Ref.	Environmental Aspect	Mitigation Measures	Timing	Compliance Status: √ = compliant; x = non-compliant; N/A = not applicable	
					Status	Remarks
6.346		Water Quality Control	In case of total power outage of the dechlorination plant, the uninterruptible power supply (UPS) system to be provided would switch the power supply of the sodium bisulphite dosing pump to a backup battery almost instantaneously, allowing continuous dosage of sodium bisulphite for at least half an hour so that sufficient time can be provided for shutting down the chlorination plant to avoid the possibility of discharge of chlorinated effluent.	During Operation and Design Stage	N/A	
6.347		Water Quality Control	The model predicted that if Stage 2B is not implemented for HATS in 2021 as scheduled, the nutrient contents (both P and N) in the marine water would ultimately increase to exceed the baseline Stage 1 level when the HATS flow is reaching its design capacity of 2.45M m3/day. It is recommended that the future review study for Stage 2B should review the validity of the model predictions provided in this EIA and confirm the need of enhanced nutrient removal for HATS after 2021.	During Operation and Design Stage	N/A	
6.348		Water Quality Control	It should be noted that the mixing zone for TIN predicted for Stage 2B was large with an area of about 30 km2 and the area of exceedance would encroach on the nearby water sensitive receivers (e.g. Ma Wan Fish Culture Zone). This is due to the elevated oxidized nitrogen assumed for the proposed nitrification process at Stage 2B as well as the increased HATS effluent flow assumed for Stage 2B. It is recommended that these water quality issues should be further investigated / assessed under the future EIA for Stage 2B. Further mitigation measures / alternative treatment designs should also be considered under the future EIA for Stage 2B to mitigate / minimize the potential TIN exceedances.	Investigation Stage of Stage 2B	N/A	
9.107	7.8	Waste Management	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimise wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	During Construction	√	
9.109	7.10	Waste Management Implication	All waste materials should be segregated into categories covering: <ul style="list-style-type: none"> <li>• excavated materials suitable for reuse on-site;</li> <li>• excavated materials suitable for public filling facilities;</li> <li>• remaining C&amp;D waste for landfill;</li> <li>• chemical waste; and</li> <li>• general refuse for landfill.</li> </ul>	During Construction	√	
9.113	7.15	Waste Management Implication	Recommendations to achieve waste reduction include:- <ul style="list-style-type: none"> <li>• Sort C&amp;D waste from demolition of existing facilities to recover recyclable portions such as metals;</li> <li>• Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> <li>• Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force;</li> <li>• Any unused chemicals or those with remaining functional capacity shall be recycled; and</li> <li>• Proper storage and site practices to minimise the potential for damage or contamination of construction materials.</li> </ul>	During Construction	√	
9.115	7.14	Waste Management Implication	Recommendations for good site practices during construction activities include:- <ul style="list-style-type: none"> <li>• Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site</li> <li>• Training of site personnel in proper waste management and chemical waste handling procedures</li> <li>• Develop and provide toolbox talk for on-site sorting of C&amp;D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&amp;D materials.</li> <li>• Provision of sufficient waste disposal points and regular collection of waste</li> <li>• Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors</li> </ul>	During Construction	√	

DC/2007/24 – Harbour Area Treatment Scheme Stage 2A  
Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun

June11

EIA Ref.	Final EM&A Manual Ref.	Environmental Aspect	Mitigation Measures	Timing	Compliance Status: √ = compliant; x = non-compliant; N/A = not applicable	
					Status	Remarks
9.125	7.14	Waste Management Implication	Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94	During Construction	N/A	
9.131	7.26	Waste Management Implication	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.	During Construction	√	
9.133	7.22	Waste Management Implication	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.	During Construction	√	
9.135	7.24	Waste Management Implication	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.	During Construction	√	
9.137	7.28	Waste Management Implication	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	During Construction	√	
9.142	7.32 ~ 7.33	Waste Management Implication	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.	During Construction	N/A	
9.148	7.36	Waste Management Implication	The sludge tanks should be air-tighten. Rotating brushes or other alternative devises should be installed at the upper frame of the sludge tank washing facilities to provide better cleaning of the surface around the top loading opening of the sludge tanks. Prior to making such provision, the top covers of the sludge transfer tanks should be water cleaned manually after unloading.	During Construction	N/A	
9.150	7.35	Waste Management Implication	Since the air tightness of tankers highly relies on the effectiveness of rubber seals at the loading openings and unloading doors, odour leakage from tankers are commonly resulted from the aging rubber seals. It is recommended to develop a preventive maintenance programme for rubber seals of loading openings and unloading doors of sludge transfer tanks to ensure the tightness of covers and doors. Rubber seals should be regularly replaced within its design life as specified by suppliers.	During Construction	N/A	
10.92		Terrestrial Ecology	All the proposed construction activities would be confined to developed area and wasteland of very low ecological value.	Design stage	√	
10.93		Terrestrial Ecology	To implement effective noise mitigation recommended in Section 4.	During Construction	√	
10.94		Terrestrial Ecology	Dust control practices such as regular watering, complete coverage of any aggregate or dusty material storage piles, and re-schedule of dusty activities during high-wind conditions as well as other measures recommended in Section 3, should be implemented.	During Construction	√	
10.95		Terrestrial Ecology	Fences/hoardings should be erected and installed along the boundary of the works areas.	During Construction	√	

DC/2007/24 – Harbour Area Treatment Scheme Stage 2A  
Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun

June11

EIA Ref.	Final EM&A Manual Ref.	Environmental Aspect	Mitigation Measures	Timing	Compliance Status: √ = compliant; x = non-compliant; N/A = not applicable	
					Status	Remarks
10.96		Terrestrial Ecology	Standard good site practices as suggested in Section 10 should be implemented.	During Construction	√	
10.97		Terrestrial Ecology	Provision of proper drainage system and runoff control measures such as use of sand/silt traps, oil/grease separators, sedimentation tanks, etc.	During Construction	√	
10.98		Terrestrial Ecology	Provision of compensatory planting of similar native tree species in no less than 1:1 compensatory ratio in terms of quality and quantity.	During Construction	N/A	
11.135		Marine Ecology	To minimize the potential indirect impacts on water quality from construction site runoff and various construction activities, the practices outlined in ProPECC PN 1/94 Construction Site Drainage should be adopted.	During Construction	√	
11.136		Marine Ecology	To avoid/minimize the impact to corals, it is proposed that they are translocated to the eastern end of the existing seawall, which has similar hydrographic parameters and supports healthy growth of the same species and is thus considered as a suitable recipient site (Figure 11.13). Coral translocation should be carried out during the winter season (November- March) in order to avoid disturbance to the transplanted colonies during the spawning period (i.e. July to October).	Pre-construction	N/A	
11.137		Marine Ecology	Dredging works will not be carried out and sheet piles or silt curtains will be used to contain filling material used during demolition/re-construction of the seawall. Water quality modelling predicts that no adverse impact on water quality at the proposed recipient (Figure 11.13) site would occur during construction works. Following this, no construction phase monitoring on translocated coral would be required. However, post-translocation monitoring is suggested to be carried out every 3 months for one year. This would be carried out by a marine ecological specialist that is approved by the Director. Translocation plan for corals will be submitted to the Director for approval prior to the commencement of construction works.	Pre-construction	N/A	
11.139		Marine Ecology	It is recommended that temporary sewage bypass should be programmed to avoid temporary sewage bypass in wet or bathing season (March to October) in order to minimize the potential impacts. Relevant government departments including EPD and LCSD should be informed of the planned sewage bypass prior to any discharge. During the sewage bypass period, water quality monitoring should be carried out at the water sensitive receivers to quantify the water quality impacts and to determine when the baseline water quality conditions are restored. Also, a framework of the response procedures has been formulated to minimize the impact of temporary discharges. Details are provided in the standalone EM&A Manual.	During Construction and Design stage	√	
Table 13.7		Landscape & Visual Impact	<ul style="list-style-type: none"> <li>• Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical.</li> <li>• Existing trees to be retained on site should be carefully protected during construction.</li> <li>• Trees unavoidably affected by the works should be transplanted where practical.</li> <li>• Compensatory tree planting should be provided to compensate for felled trees.</li> <li>• Control of night-time lighting.</li> <li>• Erection of decorative screen hoarding the surrounding setting.</li> </ul>	Pre-construction	N/A	
Table 13.8		Landscape & Visual Impact	<ul style="list-style-type: none"> <li>• Aesthetic design of the façade of PTW and associated structures to harmonize with the surrounding settings.</li> <li>• Shrub and Climbing Plants to soften proposed structures / Roof Greening.</li> <li>• Buffer Tree and Shrub Planting to screen proposed associated structures.</li> <li>• Reinstated of disturbed area</li> </ul>	Pre-construction	N/A	
14A.198 & 14A.203		Hazard to Life	Limiting magnitude of ground settlement associated with shafts & tunnels construction, excavation and seawall demolition to 13mm and subject to requirements from relevant authorities.	During Construction	√	

DC/2007/24 – Harbour Area Treatment Scheme Stage 2A  
Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun

June11




EIA Ref.	Final EM&A Manual Ref.	Environmental Aspect	Mitigation Measures	Timing	Compliance Status: √ = compliant; x = non-compliant; N/A = not applicable	
					Status	Remarks
14A.199 & 14A.204		Hazard to Life	Limiting of the vibration levels associated with the blasting programme for the Tunnel P, shafts and other construction works (including demolition & reconstruction of seawall, excavation for seawater pump house at the Aberdeen PTW) at the PTW sites to a peak particle velocity of 5mm/s and subject to requirements from relevant authorities. Moving array of sensors will be used as the tunnel is advanced.	During Construction	N/A	
14A.201		Hazard to Life	Limiting use of cranes in terms of locations, lifting height, swing angle and setting up safety zone.	During Construction	√	
14A.206		Hazard to Life	Establish emergency plan and procedures	During Construction	√	
14.C78		Hazard to Life	Ensuring Quality of Chemical Supplier <ul style="list-style-type: none"> <li>• Only appoint chemical suppliers with satisfactory quality system.</li> <li>• Request the chemical supplier to employ an independent checker to audit the quality and safety management system of the supplier</li> <li>• The chemical supplied to SCISTW can only be produced in designated chemical production plants and delivered directly from designated locations. This measure will be included in the chemical supply contract.</li> </ul>	During Construction	√	
Tables 15.8 - 15.11		Cultural Heritage	The construction vibration control limit (ppv of 25mm/s) shall be strictly followed.	During Blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	√	
15.7		Cultural Heritage	Monitoring of vibration limits shall be conducted and reported as a requirement of EM&A programme	During Blasting for tunnel, shafts, effluent conveyance system and disinfection facilities in the vicinity of the buildings/ structures	√	

## **APPENDIX E**




---

# **WEATHER CONDITION DURING REPORTING PERIOD**

Weather Conditions at Green Island Weather Station during Monitoring Period






Weather Conditions at Green Island Weather Station during Monitoring Period











Weather Conditions at Green Island Weather Station during Monitoring Period






Weather Conditions at Green Island Weather Station during Monitoring Period






Weather Conditions at Green Island Weather Station during Monitoring Period






Weather Conditions at Green Island Weather Station during Monitoring Period






Weather Conditions at Green Island Weather Station during Monitoring Period






Weather Conditions at Green Island Weather Station during Monitoring Period



Weather Conditions at Green Island Weather Station during Monitoring Period






Weather Conditions at Green Island Weather Station during Monitoring Period








Weather Conditions at Wong Chuk Hang Weather Station during Monitoring Period




Weather Conditions at Wong Chuk Hang Weather Station during Monitoring Period




Weather Conditions at Wong Chuk Hang Weather Station during Monitoring Period


(公里/小時) (於香港時間 2011 年 6 月 7 日 23 時 50 分更新) (Updated at 23:50H on 7 Jun 2011)



(公里/小時) (於香港時間 2011 年 6 月 8 日 23 時 50 分更新) (Updated at 23:50H on 8 Jun 2011)




(公里/小時) (於香港時間 2011 年 6 月 9 日 23 時 50 分更新) (Updated at 23:50H on 9 Jun 2011)




Weather Conditions at Wong Chuk Hang Weather Station during Monitoring Period


(公里/小時) (於香港時間 2011 年 6 月 10 日 23 時 50 分更新) (Updated at 23:50H on 10 Jun 2011) (km/h)



(公里/小時) (於香港時間 2011 年 6 月 11 日 23 時 50 分更新) (Updated at 23:50H on 11 Jun 2011) (km/h)




(公里/小時) (於香港時間 2011 年 6 月 12 日 23 時 50 分更新) (Updated at 23:50H on 12 Jun 2011) (km/h)




Weather Conditions at Wong Chuk Hang Weather Station during Monitoring Period


(公里/小時) (於香港時間 2011 年 6 月 13 日 23 時 50 分更新) (Updated at 23:50H on 13 Jun 2011) (km/h)






(公里/小時) (於香港時間 2011 年 6 月 14 日 23 時 50 分更新) (Updated at 23:50H on 14 Jun 2011) (km/h)






(公里/小時) (於香港時間 2011 年 6 月 15 日 23 時 50 分更新) (Updated at 23:50H on 15 Jun 2011) (km/h)






Weather Conditions at Wong Chuk Hang Weather Station during Monitoring Period



Weather Conditions at Wong Chuk Hang Weather Station during Monitoring Period




Weather Conditions at Wong Chuk Hang Weather Station during Monitoring Period






Weather Conditions at Wong Chuk Hang Weather Station during Monitoring Period


(公里/小時) (於香港時間 2011 年 6 月 25 日 23 時 50 分更新) (Updated at 23:50H on 25 Jun 2011) (km/h)



(公里/小時) (於香港時間 2011 年 6 月 26 日 23 時 50 分更新) (Updated at 23:50H on 26 Jun 2011) (km/h)




(公里/小時) (於香港時間 2011 年 6 月 27 日 23 時 50 分更新) (Updated at 23:50H on 27 Jun 2011) (km/h)




Weather Conditions at Wong Chuk Hang Weather Station during Monitoring Period


(公里/小時) (於香港時間 2011 年 6 月 28 日 23 時 50 分更新) (Updated at 23:50H on 28 Jun 2011) (km/h)



(公里/小時) (於香港時間 2011 年 6 月 29 日 23 時 50 分更新) (Updated at 23:50H on 29 Jun 2011) (km/h)



(公里/小時) (於香港時間 2011 年 6 月 30 日 23 時 50 分更新) (Updated at 23:50H on 30 Jun 2011) (km/h)



## **APPENDIX F**

---

# **CALIBRATION CERTIFICATES FOR NOISE AND AIR QUALITY MONITORING EQUIPMENT**



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No. : C105014

## *Certificate of Calibration*

*This is to certify that the equipment*

*Description : Integrating Sound Level Meter*

*Manufacturer : Bruel & Kjaer*

*Model No. : 2238*

*Serial No. : 2684502*

*has been calibrated for the specific items and ranges.  
The results are shown in the Calibration Report No. C105014.*

*The equipment is supplied by*

*Co. Name : Atkins China Limited*

*Address : 5/F., Wharf T&T Centre, Harbour City, Tsim Sha Tsui, Kowloon*

*Date of Issue : 8 September 2010*

*Certified by :*

*K C Lee*

The test equipment used for calibration are traceable to the National Standards as specified in this report.  
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

Tel: 2927 2606

Fax: 2744 8986

E-mail: callab@suncreation.com

Website: www.suncreation.com



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No. : C106345

## Certificate of Calibration

*This is to certify that the equipment*

RECEIVED  
16 DEC 2010

BY: 

Description : Acoustical Calibrator

Manufacturer : Bruel & Kjaer

Model No. : 4231

Serial No. : 2656516

*has been calibrated for the specific items and ranges.*

*The results are shown in the Calibration Report No. C106345.*

*The equipment is supplied by*

Co. Name : Leighton-LNS Joint Venture

Address : 39/F., Sun Hung Kai Centre, 30 Harbour Road, Wanchai,  
Hong Kong

Date of Issue : 18 November 2010

Certified by :

  
K C Lee

The test equipment used for calibration are traceable to the National Standards as specified in this report.  
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong  
Tel: 2927 2606 Fax: 2744 8986 E-mail: callab@suncreation.com Website: www.suncreation.com



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No. : C105607

## *Certificate of Calibration*

*This is to certify that the equipment*

*Description : Acoustical Calibrator*

*Manufacturer : Bruel & Kjaer*

*Model No. : 4231*

*Serial No. : 2385180*

*has been calibrated for the specific items and ranges.  
The results are shown in the Calibration Report No. C105607.*

*The equipment is supplied by*

*Co. Name : Atkins China Limited*

*Address : 5/F., Wharf T&T Centre, Harbour City, Tsim Sha Tsui, Kowloon*

*Date of Issue : 12 October 2010*

*Certified by :*

*K C Lee*

The test equipment used for calibration are traceable to the National Standards as specified in this report.  
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

c/o 4/F. Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

Tel: 2927 2606

Fax: 2744 8986

E-mail: callab@suncreation.com

Website: www.suncreation.com



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No. : C104734

## *Certificate of Calibration*

*This is to certify that the equipment*

*Description : Integrating Sound Level Meter*

*Manufacturer : Bruel & Kjaer*

*Model No. : 2238*

*Serial No. : 2684503*

*has been calibrated for the specific items and ranges.  
The results are shown in the Calibration Report No. C104734.*

*The equipment is supplied by*

*Co. Name : Atkins China Limited*

*Address : 5/F., Wharf T&T Centre, Harbour City, Tsim Sha Tsui, Kowloon*

*Date of Issue : 31 August 2010*

*Certified by :*

*K C Lee*

The test equipment used for calibration are traceable to the National Standards as specified in this report.  
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

c/o 4-F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong  
Tel: 2927 2606 Fax: 2744 8986 E-mail: callab@suncreation.com Website: www.suncreation.com

ENVIROTECH SERVICES CO.

**High-Volume TSP Sampler**  
**5-Point Calibration Record**

Location : Aberdeen  
Calibrated by : K.F.Ho  
Date : 29/04/2011

**Sampler**

Model : TE-5170  
Serial Number : S/N2099

**Calibration Office and Standard Calibration Relationship**

Serial Number : 1785  
Service Date : 10 May 2010  
Slope (m) : 2.01637  
Intercept (b) : -0.02316  
Correlation Coefficient(r) : 0.99996

**Standard Condition**

Pstd (hpa) : 1013  
Tstd (K) : 298.18

**Calibration Condition**

Pa (hpa) : 1012  
Ta(K) : 298

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1   18 holes	11.4	3.375	1.685	60	59.9
2   13 holes	9.5	3.081	1.539	54	53.9
3   10 holes	7.6	2.755	1.378	48	47.7
4   7 holes	5.0	2.235	1.120	37	36.8
5   5 holes	3.0	1.731	0.870	27	26.8

**Sampler Calibration Relationship**

Slope(m):40.531 Intercept(b): -8.261 Correlation Coefficient(r): 0.9999

Checked by: Magnum Fan

Date: 03/05/2011



ENVIROTECH SERVICES CO.

**High-Volume TSP Sampler**  
**5-Point Calibration Record**

Location : Aberdeen  
Calibrated by : K.F.Ho  
Date : 28/06/2011

**Sampler**

Model : TE-5170  
Serial Number : S/N2099

**Calibration Orifice and Standard Calibration Relationship**

Serial Number : 1785  
Service Date : 25 May 2011  
Slope (m) : 2.00506  
Intercept (b) : -0.02062  
Correlation Coefficient(r) : 0.99999

**Standard Condition**

Pstd (hpa) : 1013  
Tstd (K) : 298.18

**Calibration Condition**

Pa (hpa) : 1005  
Ta(K) : 298

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	11.1	3.318	1.665	59	58.8
2 13 holes	9.3	3.038	1.525	53	52.8
3 10 holes	7.5	2.728	1.371	47	46.8
4 7 holes	4.8	2.182	1.099	36	35.9
5 5 holes	2.8	1.667	0.842	26	25.9

**Sampler Calibration Relationship**

Slope(m):39.807 Intercept(b):-7.736 Correlation Coefficient(r):0.9999

Checked by: Magnum Fan

Date: 03/07/2011

ENVIROTECH SERVICES CO.

**High-Volume TSP Sampler**  
**5-Point Calibration Record**

Location : Cyber Port  
Calibrated by : K.F.Ho  
Date : 29/04/2011

**Sampler**

Model : TE-5170  
Serial Number : S/N 2098

**Calibration Orifice and Standard Calibration Relationship**

Serial Number : 1785  
Service Date : 10 May 2010  
Slope (m) : 2.01637  
Intercept (b) : -0.02316  
Correlation Coefficient(r) : 0.99996

**Standard Condition**

Pstd (hpa) : 1013  
Tstd (K) : 298.18

**Calibration Condition**

Pa (hpa) : 1020  
Ta(K) : 289

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1   18 holes	11.4	3.375	1.685	60	59.9
2   13 holes	9.6	3.097	1.547	54	53.9
3   10 holes	7.5	2.737	1.369	47	46.8
4   7 holes	5.6	2.365	1.185	39	38.9
5   5 holes	3	1.731	0.870	27	26.7

**Sampler Calibration Relationship**

Slope(m):40.488 Intercept(b): -8.520 Correlation Coefficient(r): 0.9997

Checked by: Magnum Fan

Date: 03/05/2011

ENVIROTECH SERVICES CO.

**High-Volume TSP Sampler**  
**5-Point Calibration Record**

Location : Cyber Port  
Calibrated by : K.F.Ho  
Date : 29/06/2011

**Sampler**

Model : TE-5170  
Serial Number : S/N 2098

**Calibration Orifice and Standard Calibration Relationship**

Serial Number : 1785  
Service Date : 25 May 2011  
Slope (m) : 2.00506  
Intercept (b) : -0.02062  
Correlation Coefficient(r) : 0.99999

**Standard Condition**

Pstd (hpa) : 1013  
Tstd (K) : 298.18

**Calibration Condition**

Pa (hpa) : 1005  
Ta(K) : 298

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1   18 holes	11.0	3.304	1.658	57	56.8
2   13 holes	9.4	3.054	1.533	52	51.8
3   10 holes	7.2	2.673	1.343	45	44.8
4   7 holes	5.3	2.293	1.154	38	37.8
5   5 holes	2.8	1.667	0.842	26	25.9

**Sampler Calibration Relationship**

Slope(m):37.622 Intercept(b): -5.706 Correlation Coefficient(r): 0.9999

Checked by: Magnum Fan

Date: 03/07/2011

ENVIROTECH SERVICES CO.

**High-Volume TSP Sampler  
5-Point Calibration Record**

Location : Wah Fu Estate  
 Calibrated by : K.F.Ho  
 Date : 29/04/2010

**Sampler**

Model : TE-5170  
 Serial Number : S/N 2100

**Calibration Orifice and Standard Calibration Relationship**

Serial Number : 1785  
 Service Date : 10 May 2010  
 Slope (m) : 2.01637  
 Intercept (b) : -0.02316  
 Correlation Coefficient(r) : 0.99996

**Standard Condition**

Pstd (hpa) : 1013  
 Tstd (K) : 298.18

**Calibration Condition**

Pa (hpa) : 1012  
 Ta(K) : 298

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1   18 holes	11.2	3.345	1.670	56	55.9
2   13 holes	9.2	3.032	1.515	50	49.9
3   10 holes	7.2	2.682	1.342	43	42.8
4   7 holes	5.3	2.301	1.153	35	34.9
5   5 holes	3.3	1.816	0.912	26	25.7

**Sampler Calibration Relationship**

Slope(m): 39.859 Intercept(b): -10.568 Correlation Coefficient(r): 0.9998

Checked by: Magnum Fan

Date: 03/05/2011

ENVIROTECH SERVICES CO.

**High-Volume TSP Sampler  
5-Point Calibration Record**

Location : Wah Fu Estate  
Calibrated by : K.F.Ho  
Date : 29/06/2010

**Sampler**

Model : TE-5170  
Serial Number : S/N 2100

**Calibration Orifice and Standard Calibration Relationship**

Serial Number : 1785  
Service Date : 25 May 2011  
Slope (m) : 2.00506  
Intercept (b) : -0.02062  
Correlation Coefficient(r) : 0.99999

**Standard Condition**

Pstd (hpa) : 1013  
Tstd (K) : 298.18

**Calibration Condition**

Pa (hpa) : 1005  
Ta(K) : 298

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	11.0	3.304	1.658	56	55.8
2 13 holes	9.0	2.988	1.501	50	49.8
3 10 holes	7.1	2.654	1.334	44	43.8
4 7 holes	5.1	2.249	1.132	36	35.9
5 5 holes	3.2	1.782	0.899	27	26.9

**Sampler Calibration Relationship**

Slope(m):38.054 Intercept(b): -7.217 Correlation Coefficient(r): 0.9999

Checked by: Magnum Fan

Date: 03/07/2011

**High-Volume TSP Sampler****5-Point Calibration Record**

Location : Sai Ying Pun  
 Calibrated by : K.T.Ho  
 Date : 16/05/2011

**Sampler**

Model : TE-5170  
 Serial Number : S/N 2146

**Calibration Orifice and Standard Calibration Relationship**

Serial Number : 1785  
 Service Date : 10 May 2011  
 Slope (m) : 2.01637  
 Intercept (b) : -0.02316  
 Correlation Coefficient(r) : 0.99996

**Standard Condition**

Pstd (hpa) : 1013  
 Tstd (K) : 298.18

**Calibration Condition**

Pa (hpa) : 1010  
 Ta(K) : 298

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1   18 holes	11.4	3.377	1.686	61	61.0
2   13 holes	9.6	3.099	1.548	55	55.0
3   10 holes	7.8	2.793	1.397	49	49.0
4   7 holes	4.7	2.168	1.087	36	36.0
5   5 holes	2.9	1.703	0.856	27	27.0

**Sampler Calibration Relationship**

Slope(m): 40.985 Intercept(b): -8.283 Correlation Coefficient(r): 0.9999

Checked by: Magnum Fan

Date: 20/05/2011

Summary of Calibration Date of Monitoring Equipment

Equipment	Description	ID	Latest Calibration Date	Next Calibration Date
Integrated Sound Level Meters	B&K 2238	2684502	8 <sup>th</sup> September 2010	7 <sup>th</sup> September 2011
Integrated Sound Level Meters	B&K 2238	2684503	31 <sup>st</sup> August 2010	30 <sup>th</sup> August 2011
Calibrator for Sound Level Meters	B&K 4231	2656516	18 <sup>th</sup> November 2010	17 <sup>th</sup> November 2011
Calibrator for Sound Level Meters	B&K 4231	2385180	12 <sup>th</sup> October 2010	11 <sup>th</sup> October 2011
Laser Dust Monitor	LD-3B-001	974350	19 <sup>th</sup> October 2010	18 <sup>th</sup> October 2011
Laser Dust Monitor	LD-3B-002	934393	19 <sup>th</sup> October 2010	18 <sup>th</sup> October 2011
High Volume Sampler	TE-5170	2098 (Cyberport PTW)	29 <sup>th</sup> April 2011	28 <sup>rd</sup> June 2011
			29 <sup>th</sup> June 2011	28 <sup>th</sup> August 2011
High Volume Sampler	TE-5170	2099 (Aberdeen PTW)	29 <sup>th</sup> April 2011	28 <sup>rd</sup> June 2011
			28 <sup>th</sup> June 2011	27 <sup>th</sup> August 2011
High Volume Sampler	TE-5170	2100 (Wah Fu PTW)	29 <sup>th</sup> April 2011	28 <sup>rd</sup> June 2011
			29 <sup>th</sup> June 2011	28 <sup>th</sup> August 2011
High Volume Sampler	TE-5170	2146 (Fung Mat Road Site)	16 <sup>th</sup> May 2011	15 <sup>th</sup> July 2011

## EQUIPMENT CALIBRATION RECORD

Type : Laser Dust Monitor  
 Manufacturer / Brand : SIBATA  
 Model No.: LD-3B  
 Equipment No.: LD-3B-001  
 Sensitivity Adjustment Scale Setting : 640 CPM

Operator: \_\_\_\_\_

### **Standard Equipment**

Equipment : MFC High Volume Air Sampler  
 Venue : Ice Factory (Aberdeen)  
 Model No.: TE-5170 Total Suspended Particulated  
 Serial No.: 2099

Last Calibration Date 11/11/2009

### **Calibration Result**

Sensitivity Adjustment Scale Setting (Before Calibration) : 640 CPM  
 Sensitivity Adjustment Scale Setting (After Calibration) : 640 CPM


Hour	Date (dd-mmm-yy)	Time		Ambient Condition		Concentration (ug/m3) Y-axis	Total Count	Count/Minute X-axis
				Temp (C)	R.H. (%)			
1	19-Oct-10	09:12	10:12	26.1	62%	113	4140	69.00
2	19-Oct-10	10:12	11:12	26.1	62%	114	4230	70.50
3	19-Oct-10	11:12	12:12	26.1	62%	110	3900	65.00

Be Linear Regression of Y or X

Slope (K-factor): 0.732

Correlation coefficient : 0.9994

Remark: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_




Recorded by: Ruby Law

Signature: 

Date: 21/10/2010

Checked by: Keith Chau

Signature: 

Date: 21/10/2010



## EQUIPMENT CALIBRATION RECORD

Type : Laser Dust Monitor  
 Manufacturer / Brand : SIBATA  
 Model No.: LD-3B  
 Equipment No.: LD-3B-002  
 Sensitivity Adjustment Scale Setting : 622 CPM

Operator: \_\_\_\_\_

### **Standard Equipment**

Equipment : MFC High Volume Air Sampler  
 Venue : Wah Ming House, Wah Fu Estate  
 Model No.: TE-5170 Total Suspended Particulated  
 Serial No.: 2100

Last Calibration Date 11/11/2009

### **Calibration Result**


Sensitivity Adjustment Scale Setting (Before Calibration) : 622 CPM  
 Sensitivity Adjustment Scale Setting (After Calibration) : 622 CPM

Hour	Date (dd-mmm-yy)	Time		Ambient Condition		Concentration (ug/m3) Y-axis	Total Count	Count/Minute X-axis
				Temp (C)	R.H. (%)			
1	19-Oct-10	14:00	15:00	26.1	62%	69	2490	41.50
2	19-Oct-10	15:00	16:00	26.1	62%	82	3300	55.00
3	19-Oct-10	16:00	17:00	26.1	62%	97	3990	66.50

Be Linear Regression of Y or X

Slope (K-factor): 1.1155  
 Correlation coefficient : 0.9924

Remark: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_



Recorded by: Ruby Law

Signature: *Ruby Law*

Date: 21/10/2010

Checked by: Keith Chau

Signature: *Keith Chau*

Date: 21/10/2010

## **APPENDIX G**

---

# **MONITORING SCHEDULE FOR THE PRESENT AND NEXT REPORTING PERIOD**

**Monitoring Schedule during the Reporting Period**

Parameter	Monitoring Station	Date
Noise	M3, Normal Daytime	10-Jun-11 ; 16-Jun-11 ; 22-Jun-11 and 28-Jun-11
	M3, Evening Time	15-Jun-11
	M5, Normal Daytime	09-Jun-11 ; 15-Jun-11 ; 21-Jun-11 and 27-Jun-11
	M5a, Holiday Daytime	05-Jun-11
	M5a, Evening Time	01-Jun-11
	M5a, Night-time	01-Jun-11 and 15-Jun-11
	M6a, Normal Daytime	01-Jun-11 ; 07-Jun-11 ; 13-Jun-11 ; 23-Jun-11 and 29-Jun-11
	M6a, Holiday Daytime	26-Jun-11
	M6a, Evening Time	09-Jun-11 and 21-Jun-11
	M6a, Night-time	09-Jun-11
	M7a	01-Jun-11 ; 07-Jun-11 ; 13-Jun-11 ; 23-Jun-11 and 29-Jun-11
	M8	09-Jun-11 ; 15-Jun-11 ; 21-Jun-11 and 27-Jun-11
M8, Holiday Daytime	19-Jun-11	
Air: 1-hr TSP	CM FM1	02-Jun-11 ; 08-Jun-11 ; 14-Jun-11 ; 20-Jun-11 ; 24-Jun-11 and 29-Jun-11
	CM CB1a	03-Jun-11 ; 09-Jun-11 ; 15-Jun-11 ; 21-Jun-11 ; 27-Jun-11 and 30-Jun-11
	CM WF1a	01-Jun-11 ; 07-Jun-11 ; 13-Jun-11 ; 17-Jun-11 ; 23-Jun-11 and 29-Jun-11
	CM AB1a	03-Jun-11 ; 09-Jun-11 ; 15-Jun-11 ; 21-Jun-11 ; 27-Jun-11 and 30-Jun-11
Air: 24-hrs TSP	CM FM1	02-Jun-11 ; 08-Jun-11 ; 14-Jun-11 ; 20-Jun-11 ; 24-Jun-11 and 29-Jun-11
	CM CB1a	02-Jun-11 ; 08-Jun-11 ; 14-Jun-11 ; 20-Jun-11 ; 24-Jun-11 and 29-Jun-11
	CM WF1a	02-Jun-11 ; 08-Jun-11 ; 14-Jun-11 ; 20-Jun-11 ; 24-Jun-11 and 30-Jun-11
	CM AB1a	02-Jun-11 ; 14-Jun-11 ; 17-Jun-11 ; 20-Jun-11 ; 24-Jun-11 and 29-Jun-11

**Proposed Monitoring Schedule for Coming Reporting Period**

Parameter	Monitoring Station	Date
Noise	M3, Normal Daytime	04-Jul-11 ; 15-Jul-11 ; 21-Jul-11 and 27-Jul-11
	M3, Evening Time	12-Jul-11
	M5, Normal Daytime	06-Jul-11 ; 12-Jul-11 ; 18-Jul-11 and 28-Jul-11
	M5a, Holiday Daytime	03-Jul-11 and 24-Jul-11
	M5a, Evening Time	28-Jul-11
	M5a, Night-time	12-Jul-11 and 28-Jul-11
	M6a, Normal Daytime	04-Jul-11 ; 14-Jul-11 ; 20-Jul-11 and 26-Jul-11
	M6a, Holiday Daytime	17-Jul-11
	M6a, Evening Time	06-Jul-11
	M6a, Night-time	06-Jul-11 and 20-Jul-11
	M7a, Normal Daytime	04-Jul-11 ; 14-Jul-11 ; 20-Jul-11 and 26-Jul-11
	M8, Normal Daytime	06-Jul-11 ; 12-Jul-11 ; 18-Jul-11 and 28-Jul-11
	M8, Holiday Daytime	10-Jul-11 and 31-Jul-11
	M8, Evening Time	20-Jul-11
Air: 1-hr TSP	CM FM1	05-Jul-11 ; 11-Jul-11 ; 15-Jul-11 ; 21-Jul-11 and 27-Jul-11
	CM CB1a	06-Jul-11 ; 12-Jul-11 ; 18-Jul-11 ; 22-Jul-11 and 28-Jul-11
	CM WF1a	04-Jul-11 ; 08-Jul-11 ; 14-Jul-11 ; 20-Jul-11 and 26-Jul-11
	CM AB1a	06-Jul-11 ; 12-Jul-11 ; 18-Jul-11 ; 22-Jul-11 and 28-Jul-11
Air: 24-hrs TSP	CM FM1	05-Jul-11 ; 11-Jul-11 ; 15-Jul-11 ; 21-Jul-11 and 27-Jul-11
	CM CB1a	05-Jul-11 ; 11-Jul-11 ; 15-Jul-11 ; 21-Jul-11 and 27-Jul-11
	CM WF1a	05-Jul-11 ; 11-Jul-11 ; 15-Jul-11 ; 21-Jul-11 and 27-Jul-11
	CM AB1a	05-Jul-11 ; 11-Jul-11 ; 15-Jul-11 ; 21-Jul-11 and 27-Jul-11

## **APPENDIX H**

---

# **NOISE MONITORING RESULT**

**Daytime Noise Monitoring Results – Normal weekday**

**Station M3, Kwan Yick building(\*)**

Date	Start Time	End Time	Weather	Noise level (dB(A), 30 min)			Major Construction Noise Source(s)	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
10-Jun-11	14:55	15:25	Sunny	67.9	69.6	66.1	Lifting	Traffic Noise	-	30.0	0.2	RION- NL31 (S/N: 00983400)	RION - NC73 (S/N: 10997142)
16-Jun-11	15:05	15:35	Cloudy	67.6	69.0	66.3	Lifting	Traffic Noise	-	26.0	0.2	RION- NL31 (S/N: 00983400)	RION - NC73 (S/N: 10997142)
22-Jun-11	13:25	13:55	Cloudy	68.5	69.9	66.8	Lifting	Traffic Noise	-	27.0	0.5	RION- NL31 (S/N: 00983400)	RION - NC73 (S/N: 10997142)
28-Jun-11	17:10	17:40	Cloudy	68.8	69.8	67.5	Lifting	Traffic Noise	-	27.0	0.3	RION- NL31 (S/N: 00983400)	RION - NC73 (S/N: 10997142)
				Min.	67.6								
				Max.	68.8								

Remark: (\*): The data were provided by Contract No. DC/2007/23. Calibration certificates for the noise meter(s) and calibrator(s) used were included in the corresponding Monthly EM&A Report for this Contract

**Station M5, Chuk Lam Ming Tong**

Date	Start Time	End Time	Weather	Noise level (dB(A), 30 min)			Major Construction Noise Source(s)	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
09-Jun-11	09:52	10:22	Sunny	63.0	65.0	60.0	Hammering works	Road traffic noise	N.A	30.0	<5	B&K 2238 S/N: 2684502	B&K 4231 S/N: 2656516
15-Jun-11	13:50	14:20	Cloudy	64.0	67.0	57.0	Loading activities and excavation	Road traffic noise	N.A	29.5	<5	B&K 2238 S/N: 2684502	B&K 4231 S/N: 2656516
21-Jun-11	13:11	13:41	Cloudy	63.0	66.0	58.0	Loading blasting materials	Road traffic noise	N.A	29.1	<5	B&K 2238 S/N: 2684502	B&K 4231 S/N: 2656516
27-Jun-11	14:29	14:59	Cloudy	65.0	68.0	60.0	Loading blasting materials	Road traffic noise	N.A	29.4	<5	B&K 2238 S/N: 2684502	B&K 4231 S/N: 2656516
				Min.	63.0								
				Max.	65.0								

**Station M6a, Aegean Terrace**

Date	Start Time	End Time	Weather	Noise level (dB(A), 30 min)			Major Construction Noise Source(s)	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
01-Jun-11	10:06	10:36	Sunny	61.0	64.0	55.0	No major construction works	Loading activities and operating hydraulic excavator from the construction site near Cyberport PTW	Free-field measurement, +3dB correction.	27.9	<5	B&K 2238 S/N: 2684502	B&K 4231 S/N: 2656516
07-Jun-11	14:30	15:00	Sunny	61.0	64.0	55.0	No major construction works	Loading activities and operating hydraulic excavator from the	Free-field measurement, +3dB correction.	29.6	<5	B&K 2238 S/N: 2684502	B&K 4231 S/N: 2656516
13-Jun-11	11:11	11:41	Sunny	61.0	64.0	55.0	Rock Excavation and loading	Loading activities and operating hydraulic excavator from the construction site near Cyberport PTW	Free-field measurement, +3dB correction.	28.7	<5	B&K 2238 S/N: 2684502	B&K 4231 S/N: 2656516
23-Jun-11	10:11	10:41	Cloudy	61.0	64.0	55.0	No major construction works	Excavation from the construction site near Cyberport PTW	Free-field measurement, +3dB correction.	28.0	<5	B&K 2238 S/N: 2684502	B&K 4231 S/N: 2656516
29-Jun-11	10:31	11:01	Cloudy	61.0	64.0	55.0	No major construction works	Excavation from the construction site near Cyberport PTW	Free-field measurement, +3dB correction.	26.5	<5	B&K 2238 S/N: 2684502	B&K 4231 S/N: 2656516
				Min.	61.0								
				Max.	61.0								

Remark: Free-field measurement, +3dB correction.

**Station M7a, Wah Ming House**

Date	Start Time	End Time	Weather	Noise level (dB(A), 30 min)			Major Construction Noise Source(s)	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
01-Jun-11	11:19	11:49	Sunny	60.0	61.7	57.7	No major construction works	N.A	N.A	27.9	<5	B&K 2238 S/N: 2684502	B&K 4231 S/N: 2656516
07-Jun-11	13:18	13:48	Sunny	61.1	63.8	57.6	No major construction works	N.A	N.A	29.6	<5	B&K 2238 S/N: 2684502	B&K 4231 S/N: 2656516
13-Jun-11	09:23	09:53	Sunny	61.0	62.6	58.6	No major construction works	N.A	N.A	28.7	<5	B&K 2238 S/N: 2684502	B&K 4231 S/N: 2656516
23-Jun-11	09:16	09:46	Cloudy	62.9	64.3	60.4	No major construction works	N.A	N.A	28.0	<5	B&K 2238 S/N: 2684502	B&K 4231 S/N: 2656516
29-Jun-11	09:28	09:58	Cloudy	59.6	61.2	57.4	No major construction works	N.A	N.A	26.5	<5	B&K 2238 S/N: 2684502	B&K 4231 S/N: 2656516
				Min.	59.6								
				Max.	62.9								

**Station M8, Wah Lai House**

Date	Start Time	End Time	Weather	Noise level (dB(A), 30 min)			Major Construction Noise Source(s)	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
09-Jun-11	13:39	14:09	Sunny	65.1	66.7	63.1	No major construction works	Road Traffic noise from Shek Pai Wan Road	N.A	30.0	<5	B&K 2238 S/N: 2684502	B&K 4231 S/N: 2656516
15-Jun-11	10:43	11:13	Cloudy	65.5	66.8	64.3	Excavation	Road Traffic noise from Shek Pai Wan Road	N.A	29.5	<5	B&K 2238 S/N: 2684502	B&K 4231 S/N: 2656516
21-Jun-11	15:06	15:36	Cloudy	65.3	66.7	63.5	Loading	Road Traffic noise from Shek Pai Wan Road	N.A	29.1	<5	B&K 2238 S/N: 2684502	B&K 4231 S/N: 2656516
27-Jun-11	09:50	10:20	Cloudy	65.2	66.7	63.3	Loading	Road Traffic noise from Shek Pai Wan Road	N.A	29.4	<5	B&K 2238 S/N: 2684502	B&K 4231 S/N: 2656516
				Min.	65.1								
				Max.	65.5								

**Restricted Hours Noise Monitoring Results – Daytime on Public Holiday**

**Station M5a, Chuk Lam Ming Tong**

Date	Start Time	End Time	Weather	Noise level (dB(A)), 5 min			Major Construction Noise Source(s)	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
05-Jun-11	15:21	15:36	Sunny	65.9	67.8	53.5	No major construction works	Road traffic noise at San Wan Drive and noise from opening	N.A	29.4	<5	B&K 2238 S/N : 2684503	B&K 4231 S/N: 2385180
				Min.	65.9								
				Max.	65.9								

**Station M6a, Aegean Terrace**

Date	Start Time	End Time	Weather	Noise level (dB(A)), 5 min			Major Construction Noise Source(s)	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
26-Jun-11	14:20	14:35	Cloudy	53.1	54.9	50.6	No major construction works	Cars from residents of Aegean Terrace	According to contractor, general construction works was in process accordance to CNP. Free-field measurement, +3dB correction.	28.8	<5	B&K 2238 S/N : 2684502	B&K 4231 S/N: 2656516
				Min.	53.1								
				Max.	53.1								

**Station M8, Wah Lai House**

Date	Start Time	End Time	Weather	Noise level (dB(A)), 5 min			Major Construction Noise Source(s)	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
19-Jun-11	13:04	13:19	Fine	59.5	62.7	50.6	No major construction works	Road Traffic noise from Shek Pai Wan Road	N.A	29.2	<5	B&K 2238 S/N : 2684502	B&K 4231 S/N: 2656516
				Min.	59.5								
				Max.	59.5								

**Restricted Hours Noise Monitoring Results – Evening time**

**Station M3, Kwan Yick building**

Date	Start Time	End Time	Weather	Noise level (dB(A)), 5 min			Major Construction Noise Source(s)	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
15-Jun-11	19:00	19:15	Cloudy	68.4	69.5	66.2	Loading activities	Road traffic noise from Western Harbour Crossing, engine of turbojet, planes and helicopter overhead.	N.A	29.5	<5	B&K 2238 S/N : 2684502	B&K 4231 S/N: 2656516
				Min.	68.4								
				Max.	68.4								

**Station M5a, Chuk Lam Ming Tong**

Date	Start Time	End Time	Weather	Noise level (dB(A)), 5 min			Major Construction Noise Source(s)	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
01-Jun-11	22:45	23:00	Fine	62.1	59.1	48.9	No major construction works	Road traffic at San Wan Drive	According to contractor, general construction works was in process accordance to CNP.	27.9	<5	B&K 2238 S/N : 2684502	B&K 4231 S/N: 2656516
				Min.	62.1								
				Max.	62.1								

**Station M6a, Aegean Terrace**

Date	Start Time	End Time	Weather	Noise level (dB(A)), 5 min			Major Construction Noise Source(s)	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
09-Jun-11	22:45	23:00	Fine	55.3	55.7	50.9	No major construction works	Local traffics of Aegean Terrace	According to contractor, general construction works was in process accordance to CNP. Free-field measurement, +3dB correction.	30.0	<5	B&K 2238 S/N : 2684502	B&K 4231 S/N: 2656516
21-Jun-11	22:45	23:00	Cloudy	51.5	53.0	50.5	No major construction works	Local traffics of Aegean Terrace	According to contractor, general construction works was in process accordance to CNP. Free-field measurement, +3dB correction.	29.1	<5	B&K 2238 S/N : 2684502	B&K 4231 S/N: 2656516
				Min.	51.5								
				Max.	55.3								





## **APPENDIX I**


---


# **GRAPHICAL PRESENTATION OF NOISE MONITORING DATA**











## **APPENDIX J**

---

# **AIR QUALITY MONITORING RESULT**

**1-hour TSP Monitoring Results**

**Station CM\_FM1, Western Wholesale Food Market**

Date	Start Time	Finish Time	Weather	TSP Concentration (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Site Conditions / Observations / Remarks	Temperature (°C)	Wind Speed (m/s)	Sampler ID	Filter ID
02/06/2011	15:28	16:28	Drizzle	247.3	331.9	500	Grouting works	28.1	<5	Western Wholesale Food Market	616
02/06/2011	15:28	16:28	Drizzle	247.3	331.9	500	Grouting works	28.1	<5	Western Wholesale Food Market	616
02/06/2011	16:32	17:32	Drizzle	198.8	331.9	500	Grouting works	28.1	<5	Western Wholesale Food Market	617
08/06/2011	08:00	09:00	Sunny	115.7	331.9	500	Grouting works	29.7	<5	Western Wholesale Food Market	621
08/06/2011	15:28	16:28	Sunny	248.1	331.9	500	Grouting works	29.7	<5	Western Wholesale Food Market	622
08/06/2011	16:32	17:32	Sunny	199.4	331.9	500	Grouting works	29.7	<5	Western Wholesale Food Market	623
14/06/2011	08:00	09:00	Cloudy	227.1	331.9	500	Loading activities, operation of excavator and mud out	29.5	<5	Western Wholesale Food Market	626
14/06/2011	15:28	16:28	Cloudy	68.4	331.9	500	Loading activities, operation of excavator and mud out	29.5	<5	Western Wholesale Food Market	628
14/06/2011	16:32	17:32	Cloudy	53.3	331.9	500	Loading activities, operation of excavator and mud out	29.5	<5	Western Wholesale Food Market	629
20/06/2011	08:00	09:00	Fine	157.0	331.9	500	Loading activities, operation of excavator and mud out	29.9	<5	Western Wholesale Food Market	634
20/06/2011	15:28	16:28	Fine	68.6	331.9	500	Loading activities, operation of excavator and mud out	29.9	<5	Western Wholesale Food Market	636
20/06/2011	16:32	17:32	Cloudy	49.2	331.9	500	Loading activities, operation of excavator and mud out	29.9	<5	Western Wholesale Food Market	637
24/06/2011	08:00	09:00	Cloudy	179.8	331.9	500	Loading activities, operation of excavator and mud out	28.4	<5	Western Wholesale Food Market	642
24/06/2011	14:10	15:10	Cloudy	71.6	331.9	500	Loading activities, operation of excavator and mud out	28.4	<5	Western Wholesale Food Market	643
24/06/2011	15:20	16:20	Cloudy	99.9	331.9	500	Loading activities, operation of excavator and mud out	28.4	<5	Western Wholesale Food Market	644
29/06/2011	08:00	09:00	Fine	87.9	331.9	500	Loading activities, operation of excavator and mud out	26.5	<5	Western Wholesale Food Market	649
29/06/2011	14:10	15:10	Fine	98.7	331.9	500	Loading activities, operation of excavator and mud out	26.5	<5	Western Wholesale Food Market	650
29/06/2011	15:20	16:20	Fine	63.4	331.9	500	Loading activities, operation of excavator and mud out	26.5	<5	Western Wholesale Food Market	651
				<b>Min.</b>	<b>49.2</b>						
				<b>Max.</b>	<b>248.1</b>						
				<b>Average</b>	<b>138</b>						

**Station CM\_CB1a, The Arcade, Cyberport**

Date	Start Time	Finish Time	Weather	TSP Concentration (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Site Conditions / Observations / Remarks	Temperature (°C)	Wind Speed (m/s)	Sampler ID	Filter ID
03/06/2011	13:05	14:05	Sunny	42.5	279.9	500	Loading activities and mud out	28.1	<5	LD-3B-001	N/A
03/06/2011	14:05	15:05	Sunny	39.9	279.9	500	Loading activities and mud out	28.1	<5	LD-3B-001	N/A
03/06/2011	15:05	16:05	Sunny	42.1	279.9	500	Loading activities and mud out	28.1	<5	LD-3B-001	N/A
09/06/2011	09:18	10:18	Fine	15.7	279.9	500	Loading activities and rock excavation	30	<5	LD-3B-001	N/A
09/06/2011	10:18	11:18	Fine	9.2	279.9	500	Loading activities and rock excavation	30	<5	LD-3B-001	N/A
09/06/2011	11:18	12:18	Fine	8.4	279.9	500	Loading activities and rock excavation	30	<5	LD-3B-001	N/A
15/06/2011	13:00	14:00	Cloudy	12.8	279.9	500	Loading activities	29.5	<5	LD-3B-001	N/A
15/06/2011	14:00	15:00	Cloudy	11.0	279.9	500	Loading activities	29.5	<5	LD-3B-001	N/A
15/06/2011	15:00	16:00	Cloudy	10.6	279.9	500	Loading activities	29.5	<5	LD-3B-001	N/A
21/06/2011	08:53	09:53	Cloudy	8.8	279.9	500	Excavation	29.1	<5	LD-3B-001	N/A
21/06/2011	09:53	10:53	Cloudy	8.1	279.9	500	Excavation	29.1	<5	LD-3B-001	N/A
21/06/2011	10:53	11:53	Cloudy	8.1	279.9	500	Excavation	29.1	<5	LD-3B-001	N/A
27/06/2011	13:10	14:10	Cloudy	24.2	279.9	500	Excavation	29.4	<5	LD-3B-001	N/A
27/06/2011	14:10	15:10	Cloudy	26.7	279.9	500	Excavation	29.4	<5	LD-3B-001	N/A
27/06/2011	15:10	16:10	Cloudy	31.1	279.9	500	Excavation	29.4	<5	LD-3B-001	N/A
30/06/2011	09:20	10:20	Cloudy	21.6	279.9	500	Excavation	27.5	<5	LD-3B-001	N/A
30/06/2011	10:20	11:20	Cloudy	28.9	279.9	500	Excavation	27.5	<5	LD-3B-001	N/A
30/06/2011	11:20	12:20	Cloudy	25.6	279.9	500	Excavation	27.5	<5	LD-3B-001	N/A
				<b>Min.</b>	<b>8.1</b>						
				<b>Max.</b>	<b>42.5</b>						
				<b>Average</b>	<b>21</b>						

**Station CM\_WF1a, The Wah Ming House**

Date	Start Time	Finish Time	Weather	TSP Concentration (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Site Conditions / Observations / Remarks	Temperature (°C)	Wind Speed (m/s)	Sampler ID	Filter ID
01/06/2011	09:08	10:08	Drizzle	94.8	284.5	500	No major construction works	27.9	<5	LD-3B-002	N/A
01/06/2011	10:08	11:08	Drizzle	108.8	284.5	500	No major construction works	27.9	<5	LD-3B-002	N/A
01/06/2011	11:08	12:08	Drizzle	97.0	284.5	500	No major construction works	27.9	<5	LD-3B-002	N/A
07/06/2011	09:08	10:08	Sunny	12.6	284.5	500	No major construction works	29.6	<5	LD-3B-002	N/A
07/06/2011	10:08	11:08	Sunny	13.9	284.5	500	No major construction works	29.6	<5	LD-3B-002	N/A
07/06/2011	11:08	12:08	Sunny	13.9	284.5	500	No major construction works	29.6	<5	LD-3B-002	N/A
13/06/2011	09:00	10:00	Cloudy	19.5	284.5	500	No major construction works	28.7	<5	LD-3B-002	N/A
13/06/2011	10:00	11:00	Cloudy	15.6	284.5	500	No major construction works	28.7	<5	LD-3B-002	N/A
13/06/2011	11:00	12:00	Cloudy	12.3	284.5	500	No major construction works	28.7	<5	LD-3B-002	N/A
17/06/2011	09:05	10:05	Cloudy	22.9	284.5	500	No major construction works	27.3	<5	LD-3B-002	N/A
17/06/2011	10:05	11:05	Cloudy	27.3	284.5	500	No major construction works	27.3	<5	LD-3B-002	N/A
17/06/2011	11:05	12:05	Cloudy	15.1	284.5	500	No major construction works	27.3	<5	LD-3B-002	N/A
23/06/2011	09:03	10:03	Cloudy	31.8	284.5	500	No major construction works	28	<5	LD-3B-002	N/A
23/06/2011	10:03	11:03	Cloudy	35.7	284.5	500	No major construction works	28	<5	LD-3B-002	N/A
23/06/2011	11:03	12:03	Cloudy	36.8	284.5	500	No major construction works	28	<5	LD-3B-002	N/A
29/06/2011	09:10	10:10	Cloudy	92.6	284.5	500	No major construction works	26.5	<5	LD-3B-002	N/A
29/06/2011	10:10	11:10	Cloudy	84.2	284.5	500	No major construction works	26.5	<5	LD-3B-002	N/A
29/06/2011	11:10	12:10	Cloudy	88.7	284.5	500	No major construction works	26.5	<5	LD-3B-002	N/A
				<b>Min.</b>	<b>12.3</b>						
				<b>Max.</b>	<b>108.8</b>						
				<b>Average</b>	<b>46</b>						

**Station CM\_AB1a, The Hong Kong Ice and Cold Storage (Aberdeen)**

Date	Start Time	Finish Time	Weather	TSP Concentration (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Site Conditions / Observations / Remarks	Temperature (°C)	Wind Speed (m/s)	Sampler ID	Filter ID
03/06/2011	09:10	10:10	Sunny	47.2	282.5	500	Loading and operation of mobile crane	28.1	<5	LD-3B-001	N/A
03/06/2011	10:10	11:10	Sunny	45.0	282.5	500	Loading and operation of mobile crane	28.1	<5	LD-3B-001	N/A
03/06/2011	11:10	12:10	Sunny	47.2	282.5	500	Loading and operation of mobile crane	28.1	<5	LD-3B-001	N/A
09/06/2011	13:03	14:03	Sunny	8.4	282.5	500	No major construction works	30	<5	LD-3B-001	N/A
09/06/2011	14:03	15:03	Sunny	9.5	282.5	500	No major construction works	30	<5	LD-3B-001	N/A
09/06/2011	15:03	16:03	Sunny	11.7	282.5	500	No major construction works	30	<5	LD-3B-001	N/A
15/06/2011	08:55	09:55	Cloudy	17.2	282.5	500	Loading and drilling	29.5	<5	LD-3B-001	N/A
15/06/2011	09:55	10:55	Cloudy	24.2	282.5	500	Loading and drilling	29.5	<5	LD-3B-001	N/A
15/06/2011	10:55	11:55	Cloudy	16.1	282.5	500	Loading and drilling	29.5	<5	LD-3B-001	N/A
21/06/2011	14:10	15:10	Cloudy	18.7	282.5	500	Loading and drilling	29.1	<5	LD-3B-001	N/A
21/06/2011	15:10	16:10	Cloudy	16.8	282.5	500	Loading and drilling	29.1	<5	LD-3B-001	N/A
21/06/2011	16:10	17:10	Cloudy	14.6	282.5	500	Loading and drilling	29.1	<5	LD-3B-001	N/A
27/06/2011	09:04	10:04	Cloudy	33.7	282.5	500	Preparing blasting materials	29.4	<5	LD-3B-001	N/A
27/06/2011	10:04	11:04	Cloudy	35.5	282.5	500	Preparing blasting materials	29.4	<5	LD-3B-001	N/A
27/06/2011	11:04	12:04	Cloudy	39.5	282.5	500	Preparing blasting materials	29.4	<5	LD-3B-001	N/A
30/06/2011	13:15	14:15	Cloudy	35.1	282.5	500	Blasting	27.5	<5	LD-3B-001	N/A
30/06/2011	14:15	15:15	Cloudy	38.8	282.5	500	Blasting	27.5	<5	LD-3B-001	N/A
30/06/2011	15:15	16:15	Cloudy	32.6	282.5	500	Blasting	27.5	<5	LD-3B-001	N/A
				<b>Min.</b>	<b>8.4</b>						
				<b>Max.</b>	<b>47.2</b>						
				<b>Average</b>	<b>27</b>						

**24-hour TSP Monitoring Results**

**Station CM\_FM1, Western Wholesale Food Market**

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
02-Jun-11	11:50	03-Jun-11	11:50	Drizzle	2.7468	2.9114	2411.92	2435.92	24.00	1.1470	1.1470	1.1470	100	188.5	260	Grouting works	Western Wholesale Food Market	618			
08-Jun-11	16:40	09-Jun-11	16:40	Sunny	2.7454	2.7972	2438.91	2462.91	24.00	1.1431	1.1431	1.1431	31	188.5	260	Grouting works	Western Wholesale Food Market	624			
14-Jun-11	15:15	15-Jun-11	15:15	Cloudy	2.7375	2.7834	2465.91	2489.91	24.00	1.1195	1.1195	1.1195	28	188.5	260	operation of excavator and mud out	Western Wholesale Food Market	630			
20-Jun-11	12:15	21-Jun-11	12:15	Cloudy	2.721	2.8061	2492.91	2516.91	27.60	1.1176	1.1176	1.1176	53	188.5	260	operation of excavator and mud out	Western Wholesale Food Market	638			
24-Jun-11	16:30	25-Jun-11	16:30	Cloudy	2.7064	2.7914	2519.90	2543.90	27.60	1.1179	1.1179	1.1179	53	188.5	260	operation of excavator and mud out	Western Wholesale Food Market	645			
29-Jun-11	17:20	30-Jun-11	17:20	Fine	2.7088	2.7677	2570.91	2594.91	27.60	1.1235	1.1235	1.1235	36	188.5	260	operation of excavator and mud out	Western Wholesale Food Market	652			
												Min.	28								
												Max.	100								
												Average	50								

**Station CM\_CB1a, The Arcade, Cyberport**

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
02-Jun-11	08:00	03-Jun-11	08:00	Drizzle	2.7553	2.8563	2706.66	2730.66	24.00	1.1178	1.1178	1.1178	53	178.1	260	Excavation	Arcade	612			
08-Jun-11	08:00	09-Jun-11	08:00	Sunny	2.7401	2.7879	2730.65	2754.65	24.00	1.0897	1.0897	1.0897	30	178.1	260	Excavation	Arcade	613			
14-Jun-11	08:00	15-Jun-11	08:00	Cloudy	2.7496	2.795	2754.65	2778.65	24.00	1.0903	1.0903	1.0903	29	178.1	260	Excavation	Arcade	619			
20-Jun-11	08:00	21-Jun-11	08:00	Fine	2.751	2.7991	2778.65	2802.65	24.00	1.0884	1.0884	1.0884	31	178.1	260	Excavation	Arcade	632			
24-Jun-11	08:00	25-Jun-11	08:00	Fine	2.7935	2.8386	2802.65	2826.65	24.00	1.1131	1.1131	1.1131	28	178.1	260	Excavation	Arcade	639			
29-Jun-11	08:00	30-Jun-11	08:00													HVS failure					
												Min.	28								
												Max.	62.7								
												Average	36.2								

**Station CM\_WF1a, The Wah Ming House**

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
02-Jun-11	13:00	03-Jun-11	13:00	Drizzle	2.7337	2.8137	2374.85	2398.85	24.00	1.0623	1.0623	1.0623	52	185.3	260	no works in progress	Wah Fu	614			
08-Jun-11	08:00	09-Jun-11	08:00	Sunny	2.7503	2.784	2398.84	2422.84	24.00	1.0591	1.0591	1.0591	22	185.3	260	no works in progress	Wah Fu	614			
14-Jun-11	08:00	15-Jun-11	08:00	Cloudy	2.7224	2.7528	2422.83	2446.83	24.00	1.0595	1.0595	1.0595	20	185.3	260	no works in progress	Wah Fu	625			
20-Jun-11	08:00	21-Jun-11	08:00	Cloudy	2.7564	2.7817	2446.83	2470.83	24.00	1.0579	1.0579	1.0579	17	185.3	260	no works in progress	Wah Fu	633			
24-Jun-11	08:00	25-Jun-11	08:00	Fine	2.7932	2.8356	2470.83	2494.83	24.00	1.0581	1.0581	1.0581	28	185.3	260	no works in progress	Wah Fu	641			
30-Jun-11	16:45	01-Jul-11	16:45	Fine	2.7144	2.762	2518.84	2542.84	24.00	1.0624	1.0624	1.0624	31	185.3	260	no works in progress	Wah Fu	648			
												Min.	17								
												Max.	52								
												Average	28								

**Station CM\_AB1a, The Hong Kong Ice and Cold Storage (Aberdeen)**


Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID			
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average									
02-Jun-11	08:00	03-Jun-11	08:00	Drizzle																	
HVS power supply failure																					
14-Jun-11	08:00	15-Jun-11	08:00	Cloudy	2.7444	2.7814	2625.57	2649.57	24.00	0.8874	0.8874	0.8874	29	174.2	260	No major construction works	Ice Factory	627			
17-Jun-11	08:00	18-Jun-11	08:00	Cloudy	2.7353	2.7879	2649.57	2673.57	24.00	0.8896	0.8896	0.8896	41	174.2	260	Loading	Ice Factory	631			
20-Jun-11	08:00	21-Jun-11	08:00	Fine	2.7474	2.798	2673.58	2697.58	24.00	0.8860	0.8860	0.8860	40	174.2	260	Loading	Ice Factory	635			
24-Jun-11	08:00	25-Jun-11	08:00	Fine	2.7836	2.8277	2697.57	2721.57	24.00	0.8862	0.8862	0.8862	35	174.2	260	Loading	Ice Factory	640			
29-Jun-11	08:00	30-Jun-11	08:00	Cloudy	2.7155	2.7728	2721.57	2745.57	24.00	0.8903	0.8903	0.8903	45	174.2	260	Loading	Ice Factory	646			
												Min.	29								
												Max.	45								
												Average	38								





## **APPENDIX K**


---


# **GRAPHICAL PRESENTATION OF AIR QUALITY MONITORING DATA**






















## **APPENDIX L**

---

# **LANDSCAPE AND VISUAL MONITORING REPORT**

Leighton - LNS Joint Venture

Contract No. DC/2007/24  
Harbour Area Treatment Scheme  
Stage 2A - Construction of Sewage  
Conveyance System from  
Aberdeen to Sai Ying Pun:  
*18<sup>th</sup> Monthly Landscape & Visual  
Monitoring Report*

June 2011

**Environmental Resources Management**

21/F Lincoln House  
979 King's Road  
Taikoo Place  
Island East, Hong Kong  
Telephone: (852) 2271 3000  
Facsimile: (852) 2723 5660  
E-mail: [post.hk@erm.com](mailto:post.hk@erm.com)  
<http://www.erm.com>

Leighton - LNS Joint Venture

Contract No. DC/2007/24  
Harbour Area Treatment Scheme  
Stage 2A - Construction of Sewage  
Conveyance System from  
Aberdeen to Sai Ying Pun:  
*18<sup>th</sup> Monthly Landscape & Visual  
Monitoring Report*

June 2011

Reference 0109356

For and on behalf of ERM-Hong Kong, Limited	
Approved by:	Frank Wan
Signed:	
Position:	Partner
Certified by:	
	Registered Landscape Architect, Christina Ip
Date:	06 July 2011

## CONTENTS

<b>1</b>	<b><i>IMPACT LANDSCAPE AND VISUAL MONITORING</i></b>	<b>1</b>
<b>1.1</b>	<b><i>INTRODUCTION</i></b>	<b>1</b>
<b>1.2</b>	<b><i>MONITORING PARAMETERS</i></b>	<b>1</b>
<b>1.3</b>	<b><i>SITE AUDIT FINDINGS AND OBSERVATIONS</i></b>	<b>1</b>
<b>2</b>	<b><i>CONCLUSIONS</i></b>	<b>2</b>

## ANNEXES

<b><i>Annex A</i></b>	<b><i>Landscape Mitigation Measures (Reference to Approved EIA Report (EIA-148/2008))</i></b>
<b><i>Annex B</i></b>	<b><i>Site Inspection Checklist</i></b>

## 1.1 INTRODUCTION

The construction works of DC/2007/24 of Harbour Area Treatment Scheme Stage 2A (HATS2A) - Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun (the Project) commenced on 23 December 2009. This is the eighteenth monthly impact landscape and visual (L&V) monitoring report presenting the monthly L&V site audit findings conducted during the period from 1 June to 30 June 2011.

## 1.2 MONITORING PARAMETERS

According to the EM&A Manual, the L&V monitoring should include checking of the design and auditing of the implementation and maintenance of L&V mitigation measures to ensure that they are undertaken in accordance with the recommendations of the approved EIA Report (EIA-148/2008).

The eighteenth monthly site audit was undertaken on 28 June 2011 to check the design, implementation and maintenance of the L&V mitigation measures at work sites in Aberdeen, Wah Fu, Cyberport, Sandy Bay and Sai Ying Pun.

The proposed L&V mitigation measures during the construction phase recommended in the approved EIA Report (EIA-148/2008) are listed in Table 1.1 and shown in Annex A.

**Table 1.1 Proposed Landscape Mitigation Measures for Construction Phase**

ID No.	Landscape and Visual Mitigation Measures	Sites
CM1	Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical.	Aberdeen, Wah Fu, Cyberport, Sandy Bay and Sai Ying Pun
CM2	Existing trees to be retained on site should be carefully protected during construction.	Aberdeen, Wah Fu, Cyberport, Sandy Bay
CM3	Trees unavoidably affected by the works should be transplanted where practical.	Aberdeen, Cyberport, Sandy Bay
CM4	Compensatory tree planting should be provided to compensate for felled trees.	Aberdeen, Cyberport, Sandy Bay
CM5	Control of night-time lighting.	Aberdeen, Wah Fu, Cyberport, Sandy Bay and Sai Ying Pun
CM6	Erection of decorative screen hoarding compatible with the surrounding setting.	Aberdeen, Wah Fu, Cyberport, Sandy Bay and Sai Ying Pun

## 1.3 SITE AUDIT FINDINGS AND OBSERVATIONS

The findings and observations of the site audit are recorded and summarised in Annex B.

The eighteenth monthly landscape and visual site audit was undertaken on 28 June 2011 to check the design, implementation and maintenance of L&V mitigation measures at work sites in Aberdeen, Wah Fu, Cyberport, Sandy Bay and Sai Ying Pun under the Contract *DC/2007/24 of Harbour Area Treatment Scheme Stage 2A (HATS2A) - Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun*.

**2.1*****FOLLOW-UP ACTIONS TAKEN AFTER PREVIOUS SITE AUDIT***

Health condition of retained trees T036(R), T037(R) and T018(R) showed improvement and temporary trench drain was installed to avoid formation of stagnant water in Sandy Bay site. For general tree issues identified from previous site audits (ie, poor health condition of transplanted trees and stored construction materials and debris close to the roots of retained trees) follow up actions still remain outstanding at Sand Bay site.

**2.2*****OBSERVATIONS AND RECOMMENDATIONS***

All L&V mitigation measures presented in *Table 1.1* have been implemented in full except for CM2 and CM3 at Sandy Bay.

**Sandy Bay Site**


Retained tree T020 (R) was observed to be in poor health condition. The Contractor was advised to consult their tree consultant and check whether mitigation measures would be necessary to improve the health of the tree.

Transplanted trees T004 (T) and T005 (T) were still found to be in very poor health condition or it might be dead since the last six monthly audits. The Contractor was highly advised to take appropriate actions to restore the health condition of the transplanted trees or replace it if confirmed dead.

Annex A

Landscape Mitigation  
Measures  
(Reference to Approved EIA  
Report (EIA-148/2008))





Note: Extracted from Figures 13.4.5 & 13.4.12 of EIA-148/2008.


Figure 1.1 Landscape Mitigation Measure in Sandy Bay



Note: Extracted from Figures 13.4.6 & 13.4.13 of EIA-148/2008.

Figure 1.2



Landscape Mitigation Measure in Cyberport



Note: Extracted from Figures 13.4.7 & 13.4.13 of EIA-148/2008.

Figure 1.3

Landscape Mitigation Measure in Wah Fu



Note: Extracted from Figures 13.4.8 & 13.4.14 of EIA-148/2008.


Figure 1.4

Landscape Mitigation Measure in Aberdeen

Annex B

## Site Inspection Checklist

Harbour Area Treatment Scheme (HATS) Stage 2A  
 Contract No. DC/2007/24  
 Construction of Sewage Conveyance from Aberdeen to Sai Ying Pun  
 Landscape & Visual Monitoring Report



Reporting Period : 1 June to 30 June 2011  
 Site Inspection Date : 28 June 2011  
 Inspected By : Jon Binalay

Site	CM1 Topsoil identified stripped and stored for re-use in the construction of soft landscape works, where practical	CM2 Existing trees to be retained on site should be carefully protected during construction	CM3 Trees unavoidably affected by the works should be transplanted where practical.	CM4 Compensatory tree planting should be provided to compensate for felled trees.	CM5 Control of night-time lighting.	CM6 Erection of decorative screen hoarding compatible with the surrounding setting.	Recommendations
Sai Ying Pun	No major excavation works were conducted. No stockpile of excavated soil was observed.	Not Applicable - No tree was identified at the Sai Ying Pun Area	Not Applicable - No tree was identified at the Sai Ying Pun Area	Not applicable - No tree was identified at the Sai Ying Pun Area	Night-time lighting was used until 2300 hours per day on 1 <sup>st</sup> to 30 <sup>th</sup> of June, except on 6 <sup>th</sup> ..	Decorative screen hoarding were erected and was compatible to the surrounding setting.	Not required
Sandy Bay	No major excavation works were conducted. No stockpile of excavated soil was observed.	Existing trees have been retained on site, fenced off and protected.  T020(R) was showing poor health condition. (see <i>Photo 1</i> ),	No tree was transplanted during this reporting month.  T004 (T) and T005(T) were still found to be in very poor health condition and might be dead (see <i>Photo 2</i> ).	Not applicable - Compensatory tree planting has not been started.	Night-time lighting was used for 24 hours per day on 1 <sup>st</sup> to 30 <sup>th</sup> of June, except on 6 <sup>th</sup> .	Decorative screen hoarding were erected and was compatible to the surrounding setting.	Contractor was advised to consult their tree consultant regarding the health condition of T020(R), and check whether mitigation measures would be necessary to improve the health of the tree.  The Contractor is also advised to consult their tree consultant and take appropriate actions to restore the health conditions of the transplanted trees T004(T), and T005(T)

Site	CM1	CM2	CM3	CM4	CM5	CM6	Recommendations
	Topsoil identified stripped and stored for re-use in the construction of soft landscape works, where practical	Existing trees to be retained on site should be carefully protected during construction	Trees unavoidably affected by the works should be transplanted where practical.	Compensatory tree planting should be provided to compensate for felled trees.	Control of night-time lighting.	Erection of decorative screen hoarding compatible with the surrounding setting.	
							immediately or replaced if found dead immediately.
Cyberport	No major excavation works were conducted. No stockpile of excavated soil was observed.	Existing trees have been retained on site, fenced off and protected properly.	No tree was transplanted during this reporting month.	Not applicable - Compensatory tree planting has not been started.	Night-time lighting was used for 24 hours per day on 1 <sup>st</sup> to 30 <sup>th</sup> of June, except on 6 <sup>th</sup> .	Noise enclosure was erected over the shaft. A yellow color was used for the materials of the noise enclosure, similar to the color of the existing STW façade.	Not required
Wah Fu	No major excavation works were conducted. No stockpile of excavated soil was observed.	Not Applicable - No existing trees were identified to be affected within the works area.	Not Applicable - No existing trees were identified to be affected within the works area.	Not applicable - No existing trees were identified to be affected within the works area.	Not applicable - No night-time lighting was used.	Screening was erected and was compatible to the surrounding setting.	Not required
Aberdeen	No major excavation works were conducted. No stockpile of excavated soil was observed.	Existing trees have been retained on site, fenced off and protected properly.	All tree transplantation works have been completed and all transplanted trees are properly supported by tripod.	Not applicable - Compensatory tree planting has not been started.	Night-time lighting was used until 2300 hours on the 24 <sup>th</sup> and 29 <sup>th</sup> of June.	Screen hoarding was erected and the grey colour was compatible to the surrounding setting.	Not Required.



**Sandy Bay site --- Photo 1**

Retained tree T020(R) in poor health condition.



**Sandy Bay site --- Photo 2**

The transplanted Trees T004 (T) and T005 (T) were still observed to be in poor health condition and might be dead.

(Name: Christina Ip,  
Registered Landscape Architect)



## **APPENDIX M**

---

# **NOTIFICATION OF EXCEEDANCES**

**Contract No. DC/2007/24**  
**Harbour Area Treatment Scheme Stage 2A**  
**Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun**  
**Notification of Environmental Quality Limit Exceedance** Notification No.: 064

**Date of Notification:** 14<sup>th</sup> June 2011

**Works Inspected:** Data collected from night time (between 19:00-23:00 hrs) noise monitoring on 1<sup>st</sup> June 2011

**Noise Monitoring Location:** M5a — near entrance of Chuk Lam Ming Tong

**Parameter:** Noise -  $L_{eq(5\text{ min})}$

Action & Limit Levels			Measured Noise Level *			
Time Period	Action Level	Limit Level	Time :	22:45 – 23:00 hrs on 1 <sup>st</sup> June 2011		
19:00–23:00 hrs Normal weekday	1 complaint	60dB(A)	$L_{eq(5\text{ min})}$ reading	1 <sup>st</sup>	2 <sup>nd</sup>	3 <sup>rd</sup>
				65.3 dB(A)	61.1 dB(A)	52.0 dB(A)

\* façade measurement

**Possible Reason for Action or Limit Level Non-compliance:**

An exceedance in Limit Level was recorded during night-time noise monitoring at M5a on 1<sup>st</sup> June 2011.

From the Contractor's record, powered mechanical equipment (PME) used in the Sandy Bay works site during noise monitoring period included powered mechanical equipments as listed in Construction Noise Permit (CNP) No. GW-RS0379-11.

A baseline noise level monitoring at this monitoring location (for restricted hours) was conducted on 6<sup>th</sup> November 2010 from 23:00 to 23:15 hrs. All PMEs listed under the CNP No. GW-RS0133-11 were ensure to shut down during the measurement. The average 5-min baseline noise level was found to be 60.5dB (A), which already exceeded the Limit Level of 45dB (A) set out in the Project EM&A Manual. It is also noted from the Project Baseline Environmental Monitoring Report (Doc No. GEN/026) that the night-time BGL at M5 (roof of Chuk Lam Ming Tong) ranged from 54.4dB(A) to 70.2dB(A).

Hence, the above exceedance was considered to be non-project related. Based on observations during the noise monitoring period, the major noise source was road traffic noise at San Wan Drive.

**Actions taken/ to be taken:**

As the noise exceedance was not considered to be related to project works, no immediate actions are considered necessary.

Inspected by : Ruby Law

Title : Environmental Technician



Date : 14<sup>th</sup> June 2011

Reviewed and approved by : Susana Halliday

Title : Environmental Team Leader



Date : 14<sup>th</sup> June 2011

Sent to: Engineer's Representative, Contractor, EPD & IEC

<b>Contract No. DC/2007/24</b>											
<b>Harbour Area Treatment Scheme Stage 2A</b>											
<b>Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun</b>											
<b>Notification of Environmental Quality Limit Exceedance</b>			Notification No.: 065								
<b>Date of Notification:</b> 14 <sup>th</sup> June 2011											
<b>Works Inspected:</b> Data collected from night time (between 23:00-07:00 hrs of next day) noise monitoring on 1 <sup>st</sup> June 2011											
<b>Noise Monitoring Location:</b> M5a — near entrance of Chuk Lam Ming Tong											
<b>Parameter:</b> Noise - $L_{eq(5 \text{ min})}$											
<b>Action &amp; Limit Levels</b>			<b>Measured Noise Level *</b>								
Time Period	Action Level	Limit Level	Time : 23:00 – 23:15 hrs on 1 <sup>st</sup> June 2011								
23:00–07:00 hrs Normal weekday	1 complaint	45dB(A)	<table border="1"> <tr> <td><math>L_{eq(5 \text{ min})}</math> reading</td> <td>1<sup>st</sup></td> <td>2<sup>nd</sup></td> <td>3<sup>rd</sup></td> </tr> <tr> <td></td> <td>59.2 dB(A)</td> <td>66.5 dB(A)</td> <td>66.0 dB(A)</td> </tr> </table>	$L_{eq(5 \text{ min})}$ reading	1 <sup>st</sup>	2 <sup>nd</sup>	3 <sup>rd</sup>		59.2 dB(A)	66.5 dB(A)	66.0 dB(A)
$L_{eq(5 \text{ min})}$ reading	1 <sup>st</sup>	2 <sup>nd</sup>	3 <sup>rd</sup>								
	59.2 dB(A)	66.5 dB(A)	66.0 dB(A)								
* façade measurement											
<b>Possible Reason for Action or Limit Level Non-compliance:</b>											
An exceedance in Limit Level was recorded during night-time noise monitoring at M5a on 1 <sup>st</sup> June 2011.											
From the Contractor's record, powered mechanical equipment (PME) used in the Sandy Bay works site during noise monitoring period included powered mechanical equipments as listed in Construction Noise Permit (CNP) No. GW-RS0379-11.											
A baseline noise level monitoring at this monitoring location (for restricted hours) was conducted on 6 <sup>th</sup> November 2010 from 23:00 to 23:15 hrs. All PMEs listed under the CNP No. GW-RS0133-11 were ensure to shut down during the measurement. The average 5-min baseline noise level was found to be 60.5dB (A), which already exceeded the Limit Level of 45dB (A) set out in the Project EM&A Manual. It is also noted from the Project Baseline Environmental Monitoring Report (Doc No. GEN/026) that the night-time BGL at M5 (roof of Chuk Lam Ming Tong) ranged from 54.4dB(A) to 70.2dB(A).											
Hence, the above exceedance was considered to be non-project related. Based on observations during the noise monitoring period, the major noise source was road traffic noise at San Wan Drive.											
<b>Actions taken/ to be taken:</b>											
As the noise exceedance was not considered to be related to project works, no immediate actions are considered necessary.											

Inspected by : Ruby Law


Title : Environmental Technician



Date : 14<sup>th</sup> June 2011

Reviewed and approved by : Susana Halliday

Title : Environmental Team Leader



Date : 14<sup>th</sup> June 2011

Sent to: Engineer's Representative, Contractor, EPD & IEC

<b>Contract No. DC/2007/24</b> <b>Harbour Area Treatment Scheme Stage 2A</b> <b>Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun</b> <b>Notification of Environmental Quality Limit Exceedance</b>				Notification No.: 066		
<b>Date of Notification:</b> 14 <sup>th</sup> June 2011						
<b>Works Inspected:</b> Data collected from daytime and evening during general holiday (between 07:00-23:00 hrs) noise monitoring on 5 <sup>th</sup> June 2011						
<b>Noise Monitoring Location:</b> M5a — near the entrance of Chuk Lam Ming Tong						
<b>Parameter:</b> Noise - $L_{eq(5 \text{ min})}$						
<b>Action &amp; Limit Levels</b>			<b>Measured Noise Level *</b>			
Time Period	Action Level	Limit Level	Time :	15:21 – 15:36 hrs on 5 <sup>th</sup> June 2011		
07:00–23:00 hrs	1 complaint	60dB(A)	$L_{eq(5 \text{ min})}$ reading	1 <sup>st</sup>	2 <sup>nd</sup>	3 <sup>rd</sup>
				64.5 dB(A)	66.2 dB(A)	66.7 dB(A)
* façade measurement						
<b>Possible Reason for Action or Limit Level Non-compliance:</b>						
An exceedance in Limit Level was recorded daytime and evening during general holiday noise monitoring at M5a on 5 <sup>th</sup> June 2011.						
From the Contractor's record, powered mechanical equipment (PME) used in the Sandy Bay works site during noise monitoring period included powered mechanical equipments as listed in Construction Noise Permit (CNP) No. GW-RS0379-11.						
A baseline noise level monitoring at this monitoring location (for restricted hours) was conducted on 7 <sup>th</sup> November 2010 from 16:19 to 16:34 hrs. All PMEs listed under the CNP No. GW-RS0133-11 were ensure to shut down during the measurement. The average 5-min baseline noise level was found to be 65.9dB (A), which already exceeded the Limit Level of 60dB (A) set out in the Project EM&A Manual. It is also noted from the Project Baseline Environmental Monitoring Report (Doc No. GEN/026) that the night-time BGL at M5 (roof of Chuk Lam Ming Tong) ranged from 55.1dB (A) to 75.2dB(A).						
Hence, the above exceedance was considered to be non-project related. Based on observations during the noise monitoring period, the major noise source was road traffic noise at San Wan Drive and the noise from opening/closing of the gate at the entrance of Chuk Lam Ming Tong.						
<b>Actions taken/ to be taken:</b>						
As the noise exceedance was not considered to be related to project works, no immediate actions are considered necessary.						

Inspected by : Ruby Law


Title : Environmental Technician



Date : 14<sup>th</sup> June 2011

Reviewed and approved by : Susana Halliday


Title : Environmental Team Leader




Date : 14<sup>th</sup> June 2011

Sent to: Engineer's Representative, Contractor, EPD & IEC

<b>Contract No. DC/2007/24</b>											
<b>Harbour Area Treatment Scheme Stage 2A</b>											
<b>Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun</b>											
<b>Notification of Environmental Quality Limit Exceedance</b>			Notification No.: 067								
<b>Date of Notification:</b> 14 <sup>th</sup> June 2011											
<b>Works Inspected:</b> Data collected from night-time (between 23:00-07:00 hrs of next day) noise monitoring on 9 <sup>th</sup> June 2011											
<b>Noise Monitoring Location:</b> M6a — Aegean Terrace											
<b>Parameter:</b> Noise - $L_{eq(5 \text{ min})}$											
<b>Action &amp; Limit Levels</b>			<b>Measured Noise Level *</b>								
Time Period	Action Level	Limit Level	Time : 23:00 – 23:15 hrs on 9 <sup>th</sup> June 2011								
23:00–07:00 hrs Normal weekday	1 complaint	50 dB(A)	<table border="1"> <tr> <td><math>L_{eq(5 \text{ min})}</math> reading</td> <td>1<sup>st</sup></td> <td>2<sup>nd</sup></td> <td>3<sup>rd</sup></td> </tr> <tr> <td></td> <td>57.6 dB(A)</td> <td>56.9 dB(A)</td> <td>57.2 dB(A)</td> </tr> </table>	$L_{eq(5 \text{ min})}$ reading	1 <sup>st</sup>	2 <sup>nd</sup>	3 <sup>rd</sup>		57.6 dB(A)	56.9 dB(A)	57.2 dB(A)
$L_{eq(5 \text{ min})}$ reading	1 <sup>st</sup>	2 <sup>nd</sup>	3 <sup>rd</sup>								
	57.6 dB(A)	56.9 dB(A)	57.2 dB(A)								
* Free-field measurement, +3dB correction											
<b>Possible Reason for Action or Limit Level Non-compliance:</b>											
An exceedance in Limit Level was recorded during night-time noise monitoring at M6a on 9 <sup>th</sup> June 2011.											
From the Contractor's record, powered mechanical equipment (PME) used in the Cyberport PTW works site during noise monitoring period included powered mechanical equipments as listed in Construction Noise Permit (CNP) No. GW-RS0395-11.											
According to the Project Baseline Environmental Monitoring Report (Doc No. GEN/026), the average 5-min baseline noise level was found to be 50.8 dB(A), which already exceeded the Limit Level of 50 dB(A) set out in the Project EM&A Manual. It is also noted that the night-time BGL at M6a ranged from 41.6 dB(A) to 67.0 dB(A).											
Hence, the above exceedance was considered to be non-project related. Based on observations during the noise monitoring period, the major noise source were the local traffics of Aegean Terence.											
<b>Actions taken/ to be taken:</b>											
As the noise exceedance was not considered to be related to project works, no immediate actions are considered necessary.											

Inspected by : Ruby Law  


Title : Environmental Technician  
 Date : 14<sup>th</sup> June 2011

Reviewed and approved by : Susana Halliday  


Title : Environmental Team Leader  
 Date : 14<sup>th</sup> June 2011

Sent to: Engineer's Representative, Contractor, EPD & IEC

<b>Contract No. DC/2007/24</b> <b>Harbour Area Treatment Scheme Stage 2A</b> <b>Construction of Sewage Conveyance System from Aberdeen to Sai Ying Pun</b> <b>Notification of Environmental Quality Limit Exceedance</b>				Notification No.: 068	
<b>Date of Notification:</b> 20 <sup>th</sup> June 2011					
<b>Works Inspected:</b> Data collected from night time (between 23:00-07:00 hrs of next day) noise monitoring on 15 <sup>th</sup> June 2011					
<b>Noise Monitoring Location:</b> M5a — near the entrance of Chuk Lam Ming Tong					
<b>Parameter:</b> Noise - $L_{eq(5\text{ min})}$					
<b>Action &amp; Limit Levels</b>			<b>Measured Noise Level *</b>		
Time Period	Action Level	Limit Level	Time :	23:00 – 23:15 hrs on 15 <sup>th</sup> June 2011	
23:00–07:00 hrs	1 complaint	45dB(A)	$L_{eq(5\text{ min})}$ reading	1 <sup>st</sup>	2 <sup>nd</sup>
				66.5 dB(A)	58.8 dB(A)
* façade measurement					
<b>Possible Reason for Action or Limit Level Non-compliance:</b> An exceedance in Limit Level was recorded night time noise monitoring at M5a on 15 <sup>th</sup> June 2011. From the Contractor's record, powered mechanical equipment (PME) used in the Sandy Bay works site during noise monitoring period included powered mechanical equipments as listed in Construction Noise Permit (CNP) No. GW-RS0379-11. A baseline noise level monitoring at this monitoring location (for restricted hours) was conducted on 6 <sup>th</sup> November 2010 from 23:00 to 23:15 hrs. All PMEs listed under the CNP No. GW-RS0133-11 were ensure to shut down during the measurement. The average 5-min baseline noise level was found to be 60.5dB (A), which already exceeded the Limit Level of 45dB (A) set out in the Project EM&A Manual. It is also noted from the Project Baseline Environmental Monitoring Report (Doc No. GEN/026) that the night-time BGL at M5 (roof of Chuk Lam Ming Tong) ranged from 54.4dB (A) to 70.2dB(A). Hence, the above exceedance was considered to be non-project related. Based on observations during the noise monitoring period, the major noise source was road traffic noise at San Wan Drive and the noise from opening/closing of the gate at the entrance of Chuk Lam Ming Tong.					
<b>Actions taken/ to be taken:</b> As the noise exceedance was not considered to be related to project works, no immediate actions are considered necessary.					

Inspected by : Ruby Law

Title : Environmental Technician



Date : 20<sup>th</sup> June 2011

Reviewed and approved by : Susana Halliday

Title : Environmental Team Leader



Date : 20<sup>th</sup> June 2011

Sent to: Engineer's Representative, Contractor, EPD & IEC

## **APPENDIX N**

---

# **SUMMARY RECORDS OF SITE INSPECTIONS**

7 June 2011

**Aberdeen PTW**

**Notes / Issues Recorded On Site:**

**General Housekeeping:**

1. The leakage sand bags were found. (Photo 1)
2. Leaves and water accumulation was found behind the generator. (Photo 2)

**Corrective Actions – Mitigation Measures Implemented or Proposed (if any):**

**Previous Environmental Site Inspection Checklist – Report No. 110531**

Nil.

**Current Environmental Site Inspection Checklist – Report No. 110607**

**General Housekeeping:**

1. The contractor was suggested to clean up the sand and place storage sand bags properly.
2. To clear accumulated leaves and water behind the generator.

Photo 1: The leakage sand bags were found



Photo 2: Leaves and water accumulation was found behind the generator



**Cyberport PTW**

**Notes / Issues Recorded On Site:**

**Chemical Waste:**

1. A Chemical/fuel drums were found without drip tray near the noise enclosure.(Photo 1)

**Corrective Actions – Mitigation Measures Implemented or Proposed (if any):**

**Previous Environmental Site Inspection Checklist – Report No. 110524**

**General Housekeeping:**

1. The temporary duct had been provided to air-conditioner. (Photo 2)

**Current Environmental Site Inspection Checklist – Report No. 110531**

**Chemical Waste:**

1. The contractor is suggested to put chemical / fuel waste drums to properly place.



Photo 1: A Chemical/fuel drums were found without drip tray near the noise enclosure




Photo 2: The temporary duct had been provided to air-conditioner



### Fung Mat Road Site

**Notes / Issues Recorded On Site:**

The label of recycle bin had been replaced. (Photo 1)

**Corrective Actions – Mitigation Measures Implemented or Proposed (if any):**

**Previous Environmental Site Inspection Checklist – Report No. 110531**

Nil.

**Current Environmental Site Inspection Checklist – Report No. 110607**

Nil.

Photo 1 The label of recycle bin had been replaced



## Sandy Bay

### Notes / Issues Recorded On Site:

#### General Housekeeping:

1. Water accumulation was found in wheel washing facilities .(Photo1)
2. Waste water leakage was found from air-conditioner.(Photo 3)

#### Chemical Waste:

1. An unlocked chemical waste storage was found. (Photo 2)

#### Site maintenance:

1. During inspection, some works washed pumps or plants near tree protection zone, and waste water may make soil contamination. (Photo 4)

### Corrective Actions – Mitigation Measures Implemented or Proposed (if any):

#### Previous Environmental Site Inspection Checklist – Report No. 110531

##### Landscape and Visual Impacts:

1. The larvicidal oil had been sprayed regular in the site.
2. The accumulated materials in channel had been reduced.

#### Current Environmental Site Inspection Checklist – Report No. 110607

##### General Housekeeping:

1. The contractor is suggested to clear the accumulated water in wheel washing facilities.
2. The contractor is suggested to provide another duct to air-conditioner.

##### Chemical Waste:

1. The contractor is recommended that the lock of chemical waste storage should be locked all the time.

##### Site maintenance:

1. The contractor is recommended to advise workers that do not carry out any washing near tree protection zone.

### Notes / Issues Recorded On Site:

#### General Housekeeping:

1. Water accumulation was found in wheel washing facilities .(Photo1)
2. Waste water leakage was found from air-conditioner.(Photo 3)

#### Chemical Waste:

1. An unlocked chemical waste storage was found. (Photo 2)

#### Site maintenance:

1. During inspection, some works washed pumps or plants near tree protection zone, and waste water may make soil contamination. (Photo 4)

Photo 1: Water accumulation was found in wheel washing facilities



Photo 2: An unlocked chemical waste storage was found



Photo 3: Waste water leakage was found from air-conditioner.



Photo 4: Washing near the tree protection zone



### Wah Fu PTW

No inspection has been undertaken.

14 June 2011

### Aberdeen PTW

#### Notes / Issues Recorded On Site:

##### Waste / Chemical Management:

1. Improperly separation of recyclable component was found. (Photos 1 and 2)

##### General Housekeeping:

1. Accumulation water was found near the excavator. (Photo 3)

#### Corrective Actions – Mitigation Measures Implemented or Proposed (if any):

##### Previous Environmental Site Inspection Checklist – Report No. 110607

Close out photos will be provided next inspection checklist for 2 general housekeeping items were found in inspection on 7<sup>th</sup> June 2011 since no inspection had been taken in Aberdeen storage area.

##### Current Environmental Site Inspection Checklist – Report No. 110614

##### Waste / Chemical Management:

1. The contractor was suggested to provide more guidance about separation recyclable component to workers.

##### General Housekeeping:

1. To clear water accumulated water near the excavator

Photos 1 and 2 A plastic bag was found in yellow recycle bin





Photo 3: Accumulation water was found near the excavator



### Cyberport PTW

**Notes / Issues Recorded On Site:**

**Chemical Storage:**

1. Some oil was found without label.(Photos 1 and 2)
2. The larvicidal oil drums were found without drip tray near the noise enclosure since last inspection.(Photo 3)

**Corrective Actions – Mitigation Measures Implemented or Proposed (if any):**

**Previous Environmental Site Inspection Checklist – Report No. 110607**

Nil.

**Current Environmental Site Inspection Checklist – Report No. 110614**

**Chemical Storage:**

1. To provide drip tray to oil drums.
2. To place larvicidal oil drums properly.

Photos 1 and 2 Some oil was found without label




Photo 3: The larvicidal oil drums were found without drip tray near the noise enclosure



### Fung Mat Road Site

**Notes / Issues Recorded On Site:**

**General Housekeeping:**

1. The chemical waste storage was found without lock.(Photo 1)
2. A chemical drum was found without label near AMV mixer.(Photo 2)

**Corrective Actions – Mitigation Measures Implemented or Proposed (if any):**

**Previous Environmental Site Inspection Checklist – Report No. 110607**

Nil.

**Current Environmental Site Inspection Checklist – Report No. 110614**

**General Housekeeping:**

1. The contractor is recommended that the lock of chemical waste storage should be locked all time.
2. To label the chemical drums near AMV mixer.


Photo 1

The chemical waste storage was found without lock



Photo 2:

A chemical drum was found without label near AMV mixer.



**Sandy Bay**

<p><b>Notes / Issues Recorded On Site:</b>  <b>General Housekeeping:</b>                  1. Some oil drums were found without drip tray(Photos 1 and 2)  <b>Chemical Waste Management :</b>                  1. The chemical waste storage without lock was found.(Photos 3 and 4)  <b>Corrective Actions – Mitigation Measures Implemented or Proposed (if any):</b></p>
<p><b>Previous Environmental Site Inspection Checklist – Report No. 110607</b>  <b>General Housekeeping :</b>                  1. No more water leakage of air- conditioner.  <b>Chemical Waste:</b>                  1. According to contractor, the lock of chemical waste storage was waited to repair.</p>
<p><b>Current Environmental Site Inspection Checklist – Report No. 110614</b>  <b>General Housekeeping:</b>                  1. The larvicidal oil should be sprayed to wheel washing facilities.</p>
<p><b>Notes / Issues Recorded On Site:</b>  <b>General Housekeeping:</b>                  1. Some oil drums were found without drip tray(Photos 1 and 2)  <b>Chemical Waste Management :</b>                  1. The chemical waste storage without lock was found.(Photos 3 and 4)</p>

Photos 1 and 2:

Some oil drums were found without drip tray



Photos 3 and 4:

The chemical waste storage without lock was found



**Wah Fu PTW**

<p><b>Notes / Issues Recorded On Site:</b>                  N/A</p>
<p><b>Corrective Actions – Mitigation Measures Implemented or Proposed (if any):</b>  <b>Previous Environmental Site Inspection Checklist – Report No. 110607</b>                  N/A  <b>Current Environmental Site Inspection Checklist – Report No. 110614</b>                  N/A</p>

21 June 2011

### Aberdeen PTW

**Notes / Issues Recorded On Site:**

Nil.

**Corrective Actions – Mitigation Measures Implemented or Proposed (if any):****Previous Environmental Site Inspection Checklist – Report No. 110614**

Close out photos will be provided next inspection checklist for 2 general housekeeping items were found in inspection on 7<sup>th</sup> June 2011 since no inspection had been taken in Aberdeen storage area.

**Chemical Management:**

1. Recyclable components have been separated properly.

**General Housekeeping:**

1. Accumulated water was cleared near the excavator.

**Current Environmental Site Inspection Checklist – Report No. 110621****Waste / Chemical Management:**

1. The contractor was reminded to label the chemical drums.

### Cyberport PTW

**Notes / Issues Recorded On Site:**

Nil.

**Corrective Actions – Mitigation Measures Implemented or Proposed (if any):****Previous Environmental Site Inspection Checklist – Report No. 110614**

Nil.

**Current Environmental Site Inspection Checklist – Report No. 110621**

Nil.

### Fung Mat Road Site

**Notes / Issues Recorded On Site:****General Housekeeping:**

1. The unused pool was found without cover. (Photo 4)

**Corrective Actions – Mitigation Measures Implemented or Proposed (if any):****Previous Environmental Site Inspection Checklist – Report No. 110614****General Housekeeping:**

1. The chemical waste storage has been locked.(Photos 1 and 2)
2. A chemical drum near AMV mixer has been removed. (Photo 3)

**Current Environmental Site Inspection Checklist – Report No. 110621****General Housekeeping:**

1. The contractor is suggested to cover the unused pool to avoid water accumulation.

Photos 1 and 2 The chemical waste storage has been locked



Photo 3 A chemical drum near AMV mixer has been removed



Photo 4 The unused pool was found without cover





## Sandy Bay

### Notes / Issues Recorded On Site:

#### General Housekeeping:

1. Accumulated water was found on roof top of containers.

### Corrective Actions – Mitigation Measures Implemented or Proposed (if any):

#### Previous Environmental Site Inspection Checklist – Report No. 110614

#### General Housekeeping :

1. The drip tray has been provided to oil drums.(Photo 1)

#### Chemical Waste:

1. The chemical waste storage has been locked. (Photos 2 and 3)

#### Current Environmental Site Inspection Checklist – Report No. 110621

#### General Housekeeping:

1. The contractor is suggested to clear accumulated water on roof top of containers.
2. The contractor is reminded to ensure drip tray had been provided to chemical storages.

Photos 1: The drip tray has been provided to oil drums



Photos 2 and 3: The chemical waste storage has been locked



## Wah Fu PTW

No inspection has been undertaken

28 June 2011

### Aberdeen PTW

**Notes / Issues Recorded On Site:**

**General House Keeping**

1. Accumulated water was found in the drip tray. (Photo 1)

**Waste management**

1. The rubbishes were found in the workshop area. (Photo 2)

**Corrective Actions – Mitigation Measures Implemented or Proposed (if any):**

**Previous Environmental Site Inspection Checklist – Report No. 110621**

**Waste / Chemical Management:**

1. The label was provided to the chemical drums.

**Current Environmental Site Inspection Checklist – Report No. 110628**

**General House Keeping**

1. The contractor was reminded to clear accumulated water in the drip tray.

**Waste management**

1. The contractor was reminded to keep the site tidiness.

Photo 1: Accumulated water was found in the drip tray



Photo 2: The rubbishes were found in the workshop area.



### Cyberport PTW

**Notes / Issues Recorded On Site:**

The accumulated water was found near the entrance of noise enclosure. (Photo 1)

**Corrective Actions – Mitigation Measures Implemented or Proposed (if any):**

**Previous Environmental Site Inspection Checklist – Report No. 110621**

The chemical drum and larvicidal oil drums were removed.

**Current Environmental Site Inspection Checklist – Report No. 110628**

The contractor was reminded to clear the stagnant pools regularly.

Photos 1      The accumulated water was found near the entrance of noise enclosure.



### Fung Mat Road Site

<b>Notes / Issues Recorded On Site:</b>
<b>General Housekeeping:</b> 1. The accumulated water was found in the work area. (Photo 1)
<b>Corrective Actions – Mitigation Measures Implemented or Proposed (if any):</b>
<b>Previous Environmental Site Inspection Checklist – Report No. 110621</b> 1. Nil
<b>Current Environmental Site Inspection Checklist – Report No. 110628</b> <b>General Housekeeping:</b> 1. The contractor was reminded to clear the accumulated water regularly.








Photo 1

The accumulated water was found in the work area.



## Sandy Bay PTW

### Notes / Issues Recorded On Site:

#### General Housekeeping:

Accumulated water was found near the site boundary. (Photo 1)

#### Water Quality:

1. Improperly discharge from drainage was found near the washing container. (Photos 2 and 3)

### Corrective Actions – Mitigation Measures Implemented or Proposed (if any):

#### Previous Environmental Site Inspection Checklist – Report No. 110621

Nil.

#### Current Environmental Site Inspection Checklist – Report No. 110628

#### General Housekeeping:

1. The contractor was reminded to clear accumulated water in the drip tray near chemical storage.

#### Water Quality:

1. The contractor was reminded to clear accumulated water near the site boundary.

Photo 1: Accumulated water was found near the site boundary



## Wah Fu PTW

No inspection has been undertaken

**Contract No. DC/2007/24  
Harbour Area Treatment Scheme Stage 2A  
Construction of Sewage Conveyance System  
From Aberdeen to Sai Ying Pun**

**Comments and Responses**

**Submission Title: Monthly EM&A Report No. 18 (EMA/021) Rev B**

Comments	Designer (Atkins)'s Responses
<b>Independent Environmental Checker</b> <b>E-mail</b> <b>Date : 20<sup>th</sup> July 2011</b>	
<b>1. Executive Summary, 1st table</b>	
For CM_AB1a, 24-hour, add 17 June in the monitoring dates, and also add a remark describing the reasons for no TSP monitoring on 2 and 8 June	Noted and revised
<b>2. Executive Summary &amp; Section 6.1</b>	
Clarify whether the future key issues in ES should be the same as those in Section 6.1	The future key issues in ES are different with Section 6.1. Future key issues in section 6.1 are focus in the forthcoming 2 months.
<b>3. Table 4.1</b>	
Add sound level meter B&K 2238 Serial no. 2684503 and calibrator B&K 4231 Serial no. 2385180	Noted and revised
<b>4. Appendix K, 24-hr TSP graph, CM_AB1a</b>	
Insert "June" after "8th"	Noted and revised