
MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk

MaterialLab

Report No.: 0394/13/ED/0307A

Quarterly EM&A Report**August 2015 - October 2015**

Client : China International Water & Electric Corporation

Project: Providing Sufficient Water Depth for Kwai Tsing Container Basin
and its Approach Channel – CV/2013/04

Report No.: 0394/13/ED/0307A

Project Proponent:

Civil Engineering & Development Department
101 Princess Margaret Road,
Homantin,
Kowloon, Hong Kong.

Prepared by: Cyrus Lai

Reviewed by: Vincent Chan

Certified by:



Colin Yung
Environmental Team Leader for
MaterialLab Consultants Limited

Ref.: CEDDWKTBEM00_0_0227L.15

24 December 2015
By Post and Fax (2419 6218)

Mott MacDonald Hong Kong Ltd.
20/F, AIA Kowloon Tower,
Landmark East,
100 How Ming Street,
Kwun Tong, Kowloon

Attention: Ir Chau T C, Felix, Engineer's Representative

Dear Ir Chau,

**Re: Agreement No. CE 63/2008 (CE)
Dredging Works in Kwai Tsing Container Basin and its Approach Channel
– Investigation, Design and Construction)**

**Contract No. CV/2013/04
Dredging Works in Kwai Tsing Container Basin and its Approach Channel
Verification of Quarterly EM&A Report for August 2015 to October 2015**

Reference is made to the Environmental Team's submission of the Quarterly Environmental Monitoring & Audit Report for August 2015 to October 2015 (ET's Report. No. 0394/13/ED/0307A) received by e-mail on 22 December 2015.

We write to verify the captioned report in accordance with Section 12.4 iii of EM&A Manual (AEIAR-156/2010).

Thank you very much for your kind attention and please do not hesitate to contact our Ms Laraine Chau or the undersigned should you have any queries.

Yours faithfully,
For and on behalf of
Ramboll Environ Hong Kong Limited



Y H Hui
Independent Environmental Checker

Cc:	MMHK	Mr. C M Howley	2827 1823 (by fax)
	MaterialLab	Mr. Colin Yung	2450 6138 (by fax)
	CIWE	Mr. K.O. Leung and Mr. Lam Wai-hung	2419 6028 (by fax)

Q:\Projects\CEDDWKTBEM00\02 Project Management\02 Corr\CEDDWKTBEM00_0_0227L.15.docx

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk

MaterialLab

Report No.: 0394/13/ED/0307A

TABLE OF CONTENTS

EXECUTIVE SUMMARY	1
1. INTRODUCTION	5
2. BASIC PROJECT INFORMATION	7
3. EM&A REQUIREMENTS – ROUTINE IMPACT MONITORING	10
4. EM&A REQUIREMENTS – 24-HR WATER QUALITY MONITORING	16
5. ENVIRONMENTAL SITE INSPECTION AND AUDIT	18
6. NON-COMPLIANCE, COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTION	24
7. CONCLUSIONS	25

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk

MaterialLab

Report No.: 0394/13/ED/0307A

TABLES:

Table I	Summary of Water Quality Exceedances – Routine Impact Monitoring (In-situ)	1
Table II	Summary of Water Quality Exceedances – Routine Impact Monitoring (Laboratory Analysis)	2
Table III	Summary of the Exceedances Recorded in Reporting Period – 24-hr Monitoring	3
Table 2-1	Key Personnel Contact of the Contract	7
Table 2-2	Detail Dredging Quantity	8
Table 3-1	Monitoring Parameters and Frequency	11
Table 3-2	Water Quality Monitoring Parameters	12
Table 3-3	Summary of Water Quality Exceedance (In-situ Measurement)	13
Table 3-4	Summary of Water Quality Exceedance (Laboratory Analysis)	14
Table 4-1	24-hr Water Quality Monitoring Parameters	16
Table 4-2	Summary of Water Quality Exceedance (24-hr Monitoring)	17
Table 5-1	Waste Quantities of Dredging Works	19
Table 5-2	Comparison of Quarterly Mean to Baseline Mean	21
Table 5-3	Summary of Statistical Analysis	23
Table 6-1	Environmental Complaints Log	24
Table 6-2	Cumulative Statistics on Complaints	24
Table 6-3	Cumulative Statistics on Successful Prosecutions	24

FIGURES:

Figure 1	Project General Layout
Figure 2	Dredging Work Location during the Reporting Period
Figure 3	Locations of Water Quality Monitoring Stations

APPENDICES:

Appendix A	Project Organization Chart
Appendix B	Construction Programme
Appendix C	Action and Limit Levels
Appendix D	Graphical Presentation – Routine Impact Monitoring Results
Appendix E	Graphical Presentation – 24-hr Monitoring Results
Appendix F	Environmental Mitigation Implementation Schedule
Appendix G	Waste Generation in Reporting Period
Appendix H	Quarterly Assessment of Construction Impacts

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk



Report No.: 0394/13/ED/0307A

Page 1 of 25

EXECUTIVE SUMMARY

- i. This is the Sixth Quarterly Environmental Monitoring Audit (EM&A) Report – August 2015 - October 2015 for Contract No. CV/2013/04 – Dredging Works in Kwai Tsing and its Approach Channel (CE63/2008 – Providing Sufficient Water Depth for Kwai Tsing Container Basin and its Approach Channel). The dredging works commenced on 23 April 2014. This report presents the environmental monitoring and audit works conducted from 23 July 2015 to 22 October 2015.
- ii. Construction Activities for the Reporting Period
During this reporting period, the principal work activities included:

August 2015	September 2015	October 2015
<ul style="list-style-type: none"> • Dredging at Portion A / Zone 2A1, 2B2, 2C1 and 2C2 and Zone 3A in EP • Dredging at Portion B / Zone 6A in EP • Dredging at Portion C / Zone 9, Zone 10 and Zone 12 in EP 	<ul style="list-style-type: none"> • Dredging at Portion A / Zone 2A1, 2B1, 2B2, 2C1 and Zone 3B in EP • Dredging at Portion B / Zone 6A, 6C and 6D and Zone 7 in EP • Dredging at Portion C / Zone 9, Zone 10 and Zone 12 in EP 	<ul style="list-style-type: none"> • Dredging at Portion A / Zone 2A1, 2A2, 2A3, 2B1, 2B2, 2C2, 2C3 and Zone 3B in EP • Dredging at Portion B / Zone 6B and 6C in EP • Dredging at Portion C / Zone 9, Zone 10 and Zone 12 in EP

iii. Water Quality Monitoring

Routine impact water quality monitoring at 22 designated monitoring stations namely C1, C2, C3, G1, G2, G3, G4, G5, G6, SR1, SR2, SR3, SR4, SR5, SR6, SR7, SR8, SR9, SR10, SR11, SR12 and SR13 were conducted during the reporting period. Exceedances of DO (B), TIN (in-situ & lab) and Suspended Solids were recorded at various monitoring stations, detail of exceedance are summarized in **Table I and II**. However, investigation indicated these exceedances were not related to the Project works.

Table I Summary of Water Quality Exceedances – Routine Impact Monitoring (In-situ)

Station	Exceedance Level	DO (S&M)		DO (B)		Turbidity		NH3-N		UIA		TIN		Total	
		E	F	E	F	E	F	E	F	E	F	E	F	E	F
SR1	Action	0	0	0	0	0	0	0	0	0	0	-	-	0	0
	Limit	0	0	0	0	0	0	0	0	0	0	-	-	0	0
SR2	Action	0	0	0	0	0	0	0	0	0	0	-	-	0	0
	Limit	0	0	0	0	0	0	0	0	0	0	-	-	0	0
SR3	Action	0	0	0	0	0	0	0	0	0	0	-	-	0	0
	Limit	0	0	0	0	0	0	0	0	0	0	-	-	0	0
SR4	Action	0	0	0	0	0	0	0	0	0	0	-	-	0	0
	Limit	0	0	0	0	0	0	0	0	0	0	-	-	0	0
SR5	Action	0	0	0	0	0	0	-	-	-	-	2	3	2	3
	Limit	0	0	0	0	0	0	-	-	-	-	28	28	28	28
SR6	Action	0	0	0	0	0	0	-	-	-	-	-	-	0	0
	Limit	0	0	1	1	0	0	-	-	-	-	-	-	1	1
SR7	Action	0	0	0	0	0	0	-	-	-	-	-	-	0	0
	Limit	0	0	4	4	0	0	-	-	-	-	-	-	4	4
SR8	Action	0	0	0	0	0	0	-	-	-	-	-	-	0	0
	Limit	0	0	3	3	0	0	-	-	-	-	-	-	3	3
SR9	Action	0	0	0	0	0	0	-	-	-	-	10	10	10	10

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk



Report No.: 0394/13/ED/0307A

Page 2 of 25

Station	Exceedance Level	DO (S&M)		DO (B)		Turbidity		NH3-N		UIA		TIN		Total	
SR10	Limit	0	0	0	0	0	0	-	-	-	-	11	10	11	10
	Action	0	0	0	0	0	0	-	-	-	-	5	8	5	8
SR11	Limit	0	0	0	0	0	0	-	-	-	-	5	4	5	4
	Action	0	0	0	0	0	0	-	-	-	-	5	5	5	5
SR12	Limit	0	0	0	0	0	0	-	-	-	-	2	2	2	2
	Action	0	0	0	0	0	0	0	0	0	0	-	-	0	0
SR13	Limit	0	0	0	0	0	0	0	0	0	0	-	-	0	0
	Action	0	0	0	0	0	0	-	-	-	-	-	-	0	0
Total	Limit	0	0	8	8	0	0	0	0	0	0	46	44	106	
	Action	0	0	0	0	0	0	0	0	0	0	22	26	48	

Table II Summary of Water Quality Exceedances – Routine Impact Monitoring (Laboratory Analysis)

Station	Exceedance Level	Suspended Solids		BOD ₅		E. coli		NH ₃ -N		UIA		Synthetic Detergent		TIN		Total	
		E	F	E	F	E	F	E	F	E	F	E	F	E	F	E	F
SR1	Action	0	0	0	0	0	0	0	0	0	0	0	0	-	-	0	0
	Limit	5	3	0	0	0	0	0	0	0	0	0	0	-	-	5	3
SR2	Action	1	2	-	-	-	-	0	0	0	0	-	-	-	-	1	2
	Limit	1	0	-	-	-	-	0	0	0	0	-	-	-	-	1	0
SR3	Action	1	0	-	-	-	-	0	0	0	0	-	-	-	-	1	0
	Limit	0	0	-	-	-	-	0	0	0	0	-	-	-	-	0	0
SR4	Action	0	0	0	0	0	0	0	0	0	0	0	0	-	-	0	0
	Limit	1	1	0	0	0	0	0	0	0	0	0	0	-	-	1	1
SR5	Action	1	0	-	-	-	-	-	-	-	-	-	-	2	3	3	3
	Limit	0	0	-	-	-	-	-	-	-	-	-	-	28	28	28	28
SR6	Action	1	2	-	-	-	-	-	-	-	-	-	-	-	-	1	2
	Limit	0	0	-	-	-	-	-	-	-	-	-	-	-	-	0	0
SR7	Action	0	0	-	-	-	-	-	-	-	-	-	-	-	-	0	0
	Limit	0	0	-	-	-	-	-	-	-	-	-	-	-	-	0	0
SR8	Action	0	0	-	-	-	-	-	-	-	-	-	-	-	-	0	0
	Limit	0	0	-	-	-	-	-	-	-	-	-	-	-	-	0	0
SR9	Action	1	3	-	-	-	-	-	-	-	-	-	-	10	10	11	13
	Limit	0	0	-	-	-	-	-	-	-	-	-	-	11	10	11	10
SR10	Action	0	0	-	-	-	-	-	-	-	-	-	-	5	8	5	8
	Limit	0	0	-	-	-	-	-	-	-	-	-	-	5	4	5	4
SR11	Action	0	0	-	-	-	-	-	-	-	-	-	-	5	5	5	5
	Limit	0	0	-	-	-	-	-	-	-	-	-	-	2	2	2	2
SR12	Action	0	0	0	0	0	0	0	0	0	0	0	0	-	-	0	0
	Limit	0	4	0	0	0	0	0	0	0	0	0	0	-	-	0	4
SR13	Action	0	0	-	-	-	-	-	-	-	-	-	-	-	-	0	0
	Limit	0	0	-	-	-	-	-	-	-	-	-	-	-	-	0	0
Total	Action	5	7	0	0	0	0	0	0	0	0	0	0	22	26	60	
	Limit	7	8	0	0	0	0	0	0	0	0	0	0	46	44	105	

Among the 22 monitoring stations, supplementary 24-hr water quality monitoring was also conducted at 7 of the stations, which are SR4, SR5, SR9, SR10, SR11, SR12 and SR13. One (1) exceedance of DO was recorded, detail of exceedance is summarized in **Table III**. However, investigation indicated the exceedance was not related to the Project works.

Table III Summary of the Exceedances Recorded in Reporting Quarter – 24-hr Monitoring

Station	Exceedance Level	Turbidity	DO	NH ₃ -N	Total
SR4	Action	0	0	0	0
	Limit	0	0	0	0
SR5	Action	0	0	-	0
	Limit	0	0	-	0
SR9	Action	0	0	-	0
	Limit	0	0	-	0
SR10	Action	0	1	-	1
	Limit	0	0	-	0
SR11	Action	0	0	-	0
	Limit	0	0	-	0
SR12	Action	0	0	0	0
	Limit	0	0	0	0
SR13	Action	0	0	-	0
	Limit	0	0	-	0
Total	Action	0	1	0	1
	Limit	0	0	0	0

iii. Waste Management

iv. There was marine sediment (Type 1 – Open Sea Disposal and Type 2 – Confined Marine Disposal) disposed to East Sha Chau Pit IVc or Va and South of Brothers CMP1 or CMP2. No inert or non-inert C&D material related to dredging works and a small amount of general refuse were disposed off site in the reporting period.

v. Non-Compliance, Complaints, Notifications of Summons and Successful Prosecutions

No complaint, notification of prosecutions or summons was received in the reporting period.

A leakage incident was reported to occur at around 7:35 am, of 2nd October 2015 at TMTA Grid C045 in Portion C (EP Zone 10). Malfunctioning hydraulic joint of the loading compartment of split hopper barge HH139 (B141479) caused partially open of the compartment and dredged At L sediment (Type I) leaked through the opening at the dredging location. The problem was rectified by mechanics on the board at around 9:00 am. The vessel then resumed normal operation at around 10:00am. Preventive measures were implemented afterwards. Adequate corrective measures shall be implemented by the Contractor to avoid recurrence of such incident. Incident report on the leakage is under review and will be provided in subsequent EM&A report.

vi. Site Inspections and Audit

The Environmental Team conducted 14 site inspections in the reporting period. The Contractor was reminded to remove stagnant water in the top surface of the container and the drip tray, to store the general refuse in enclosed bin and to store the chemical containers properly with clear labeling. Also general house keeping such as weeding shall be implemented in the two side of drainage area in Portion F.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk

MaterialLab

Report No.: 0394/13/ED/0307A

Page 4 of 25

According to Contractor, no archaeological deposit was found during reporting period.

vii. Compliance with Specific EP conditions

Implementation of contractor's mitigation for dredging work and the associated dredging records were checked. It was concluded that the dredging is conducted orderly in compliance with the EP requirements on site mitigation measures in general.

viii. Construction Activities for the Coming Reporting Period

During the coming reporting period, the principal work activities include:

- Dredging at Portion A / Zone 2A1, 2A2, 2A3, 2B1, 2B2, 2C2, 2C3 and Zone 3B in EP
- Dredging at Portion B / Zone 6B and 6C in EP
- Dredging at Portion C / Zone 9, Zone 10 and Zone 12 in EP

Future Key Issues include:

- Regular inspection on silt curtain deployment
- Regular inspection on silt screen deployment
- Implementation of EM&A Programme
- Maintain dredging below allowable dredging rate in EP.
- Cleaning of excess material from the decks and exposed fittings of barges and dredgers before the vessel is moved.
- Barge loading shall be monitored to ensure material is not lost during transportation.
- Conditions in dumping permit shall be followed strictly.

1. INTRODUCTION

1.1 Background

- 1.1.1 The Project objective is to dredge approximately 4.0 million cubic metres of sediment from the seabed of Kwai Tsing Container Basin, as well as portions of Northern Fairway and Western Fairway, to provide sufficient depth of container basin and approach channel to Kwai Tsing Container Terminal (KTCT) for the safe navigation of Ultra Large Container Ships (ULCS).
- 1.1.2 The environmental monitoring and audit works of this Project is governed by Environmental Permit (EP) No. EP-426/2011/A, EM&A Manual (AEIAR-156/2010) and EM&A TIN (EPD Letter Ref: (34) in Ax(1) to EP2/N3/C/57Pt.7)).
- 1.1.3 The project proponent was the Civil Engineering & Development Department, HKSAR (CEDD). The Project General Layout is shown in **Figure 1**.
- 1.1.4 Mott MacDonald Hong Kong Ltd. (MMHK) was commissioned by CEDD as the Engineer for the Project. Ramboll Environ Hong Kong Limited (REHK) was employed as the Independent Environmental Checker (IEC) in the Project.
- 1.1.5 China International Water & Electric Corporation Limited (CIW&E) was appointed as the main contractor for the dredging works.
- 1.1.6 Materialab Consultants Limited (MCL) was appointed as the Environmental Team (ET) to implement the Environmental Monitoring and Audit (EM&A) programme for the Project.
- 1.1.7 The construction phase of the Project under the EP was commenced on 23 April 2014. The impact EM&A programme of the Project commenced on 23 April 2014.

1.2 Purpose of the Report

- 1.2.1 This Sixth Quarterly EM&A Report is prepared by MCL. This report presents a summary of the environmental monitoring and audit works, list of activities and mitigation measures proposed by the ET for the Project in 23 July 2015 to 22 October 2015.

1.3 Structure of the Report

- 1.3.1 The structure of this report is as follows:

- Section 1: Introduction, including background, purpose and structure of the report
- Section 2: Basic Project Information – summaries background and scope of the Contract, site description, project organization and contract details, construction programme, the construction works undertaken and the status of Environmental Permits/Licenses during the reporting period.
- Section 3: Routine Impact Water Quality Monitoring – summaries the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency,

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk

MaterialLab

Report No.: 0394/13/ED/0307A

Page 6 of 25

monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.

Section 4: 24-hr Water Quality Monitoring – summaries the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, monitoring results and Event / Action Plans.

Section 5: Environmental Site Inspection – summaries the audit findings of the weekly site inspections undertaken within the reporting period.

Section 7: Non-Compliance, Complaints, notifications of summons and Prosecution – summaries any environmental complaints, environmental summons and successful prosecutions within the reporting period.

Section 8: Conclusions and Recommendation

2. BASIC PROJECT INFORMATION**2.1 Project Organizations**

2.1.1 The Project Organization structure is shown in **Appendix A**. The key personnel contact names and numbers are summarized in **Table 2.1**.

Table 2-1 Key Personnel Contact of the Contract

Party	Position	Name	Telephone	Fax
Engineer's Representative (MMHK)	Senior Resident Engineer	Ir. Felix Chau	2419 6008	2419 6218
Independent Environmental Checker (REHK)	Independent Environmental Checker	Mr. YH Hui	3465 2888	3465 2899
Contractor (CIW&E)	Site Agent	Mr. KO Leung	2419 6008	2419 6218
	Environmental Officer	Mr. WH Lam	2419 6008	2419 6218
Environmental Team (MCL)	Environmental Team Leader	Mr. Colin Yung	3565 4114	3565 4160

2.2 Construction Programme and Synopsis of Work

2.2.1 The construction phase of the Project under the EP commenced on 23 April 2014.

2.2.2 The construction programme of the Project is shown in **Appendix B**.

2.2.3 The environmental mitigation measures implementation schedule is presented in **Appendix F**.

2.3 Works undertaken during the quarter

During the reporting period, according to the Contractor, the principal work activities include:

August 2015	September 2015	October 2015
<ul style="list-style-type: none"> • Dredging at Portion A / Zone 2A1, 2B2, 2C1 and 2C2 and Zone 3A in EP • Dredging at Portion B / Zone 6A in EP • Dredging at Portion C / Zone 9, Zone 10 and Zone 12 in EP 	<ul style="list-style-type: none"> • Dredging at Portion A / Zone 2A1, 2B1, 2B2, 2C1 and Zone 3B in EP • Dredging at Portion B / Zone 6A, 6C and 6D and Zone 7 in EP • Dredging at Portion C / Zone 9, Zone 10 and Zone 12 in EP 	<ul style="list-style-type: none"> • Dredging at Portion A / Zone 2A1, 2A2, 2A3, 2B1, 2B2, 2C2, 2C3 and Zone 3B in EP • Dredging at Portion B / Zone 6B and 6C in EP • Dredging at Portion C / Zone 9, Zone 10 and Zone 12 in EP •

Daily dredging quantity in the reporting period is provided in **Table 2.2**.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk



Report No.: 0394/13/ED/0307A

Page 8 of 25

Table 2-2 Detail Dredging Quantity

Date	Dredged Quantity (in-situ, m ³)				
	Portion A			Portion B	Portion C
	Zone (Maximum Allowable Daily Dredged Rate)			Max Allowable Daily Dredged Rate=4000	
7/23/2015	0	0	0	0	2400
7/24/2015	2C1: 800(1550)	2C2: 400(2050)	0	0	800
7/25/2015	0	0	0	0	0
7/26/2015	2C2: 800(2050)	0	0	0	1200
7/27/2015	2C2: 554(2050)	0	0	0	400
7/28/2015	2C2: 1600(2050)	0	0	800	0
7/29/2015	2A1: 800(2000)	2C2: 400(2050)	0	0	400
7/30/2015	2C1: 800(1550)	0	0	0	800
7/31/2015	2C1: 400(1550)	3A: 400(3440)	0	0	800
8/1/2015	2C2: 400(2050)	0	0	0	1600
8/2/2015	0	0	0	0	0
8/3/2015	2A1: 1200(2000)	0	0	0	800
8/4/2015	0	0	0	400	1200
8/5/2015	2B2: 400(1450)	0	0	400	800
8/6/2015	2B2: 800(1450)	2C1: 800(1550)	0	0	800
8/7/2015	2C1: 400(1550)	0	0	0	2000
8/8/2015	2B2: 400(1450)	0	0	0	400
8/9/2015	0	0	0	0	0
8/10/2015	2B2: 400(1450)	0	0	0	1600
8/11/2015	2B2: 800(1450)	0	0	0	1600
8/12/2015	0	0	0	0	2400
8/13/2015	0	0	0	0	2000
8/14/2015	0	0	0	0	2400
8/15/2015	0	0	0	0	800
8/16/2015	0	0	0	0	0
8/17/2015	0	0	0	0	0
8/18/2015	0	0	0	0	0
8/19/2015	0	0	0	0	0
8/20/2015	2B2: 800(1450)	0	0	0	800
8/21/2015	2B2: 800(1450)	0	0	0	2000
8/22/2015	0	0	0	0	1200

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
 Profit Industrial Building,
 1-15 Kwai Fung Crescent,
 Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
 Fax : (852)-24508032
 Email : mcl@fugro.com.hk



Report No.: 0394/13/ED/0307A

Page 9 of 25

Date	Dredged Quantity (in-situ, m ³)				
	Portion A			Portion B	Portion C
	Zone (Maximum Allowable Daily Dredged Rate)			Max Allowable Daily Dredged Rate=4000	
8/23/2015	2C1: 800(1550)	0	0	0	1200
8/24/2015	2B2: 800(1450)	0	0	0	1200
8/25/2015	2B2: 800(1450)	0	0	800	0
8/26/2015	2B2: 400(1450)	3B: 800(3440)	0	0	1200
8/27/2015	0	0	0	400	2000
8/28/2015	2B1: 800(800)	0	0	0	800
8/29/2015	0	0	0	0	2400
8/30/2015	2B1: 800(800)	2B2: 400(1450)	0	0	1200
8/31/2015	0	0	0	0	400
9/1/2015	0	0	0	0	0
9/2/2015	2B1: 800(800)	0	0	0	800
9/3/2015	2B1: 800(800)	2B2: 800(1450)	0	0	0
9/4/2015	2B1: 800(800)	0	0	400	1200
9/5/2015	0	0	0	0	2400
9/6/2015	0	0	0	800	400
9/7/2015	2B1: 800(800)	0	0	0	1200
9/8/2015	2B1: 400(800)	0	0	0	800
9/9/2015	2B2: 800(1450)	0	0	1200	0
9/10/2015	2B2: 800(1450)	0	0	1200	0
9/11/2015	2B2:1200(1450)	0	0	0	0
9/12/2015	2B2:1200(1450)	0	0	0	0
9/13/2015	2B2: 800(1450)	0	0	800	0
9/14/2015	2A1: 1500(2000)	0	0	400	1200
9/15/2015	2B2: 1200(1450)	0	0	0	1500
9/16/2015	2B2: 1200(1450)	0	0	0	2000
9/17/2015	2B2: 400(1450)	0	0	0	2000
9/18/2015	2B2: 1200(1450)	0	0	0	2000
9/19/2015	2B2: 800(1450)	0	0	0	2000
9/20/2015	2B2: 400(1450)	0	0	0	1500
9/21/2015	2B2: 800(1450)	0	0	0	2600
9/22/2015	2B2: 800(1450)	0	0	0	2200

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk



Report No.: 0394/13/ED/0307A

Page 10 of 25

Date	Dredged Quantity (in-situ, m ³)				
	Portion A			Portion B	Portion C
	Zone (Maximum Allowable Daily Dredged Rate)			Max Allowable Daily Dredged Rate=4000	
9/23/2015	2B2: 1000 (1450)	0	0	0	2000
9/24/2015	2B2: 500 (1450)	0	0	500	0
9/25/2015	2B2: 500 (1450)	0	0	500	0
9/26/2015	2B2: 1000 (1450)	0	0	0	0
9/27/2015	2B2: 1000 (1450)	0	0	0	0
9/28/2015	2B2: 1423 (1450)	0	0	0	0
9/29/2015	2B2: 1442 (1450)	2C2: 481 (2050)	0	0	0
9/30/2015	2B2: 500 (1450)	0	0	0	2000
10/1/2015	2B1: 500 (800)	2B2: 500 (1450)	0	1000	0
10/2/2015	0	0	0	0	2500
10/3/2015	0	0	0	0	0
10/4/2015	0	0	0	0	0
10/5/2015	2B2: 1077 (1450)	0	0	0	0
10/6/2015	2A1: 538 (2000)	2B2: 538 (1450)	0	0	0
10/7/2015	2A1: 1077 (2000)	0	0	0	0
10/8/2015	2C2: 538 (2050)	0	0	0	2154
10/9/2015	2A2: 1077 (1450)	2C3: 538 (4000)	0	0	1615
10/10/2015	3B: 538 (3440)	0	0	0	1615
10/11/2015	0	0	0	0	1615
10/12/2015	0	0	0	0	3231
10/13/2015	2C3: 1077 (4000)	3B: 538 (3440)	0	0	538
10/14/2015	0	0	0	0	1615
10/15/2015	2C3: 538 (4000)	0	0	0	1615
10/16/2015	0	0	0	0	2154
10/17/2015	0	0	0	0	1615
10/18/2015	2A2: 538 (1450)	2A3: 538 (2900)	0	0	1077
10/19/2015	0	0	0	0	1615
10/20/2015	3B: 1077 (3440)	0	0	0	1077
10/21/2015	3B: 538 (3440)	0	0	0	1615
10/22/2015	0	0	0	0	1615

3. EM&A REQUIREMENTS – ROUTINE IMPACT MONITORING**3.1 Monitoring Parameters**

3.1.1 The monitoring parameters and frequency for both in-situ measurement and laboratory analysis are summarised in **Table 3.1**. Parameters for each monitoring station are specified in **Table 3.2**.

Table 3-1 Monitoring Parameters and Frequency

Parameters	Monitoring Frequency
<u>In-situ Measurement</u> Turbidity (in NTU), pH, Dissolved Oxygen (in mg/L and %), Temperature (in °C), Salinity (in ppt), ¹ Ammonia-N (in mg/L-N and UIA); ² TIN: Ammonia-N (in mg/L), Nitrite (in mg/L), Nitrate (in mg/L)	3 days per week, at mid-flood and mid-ebb tides (except detergent which shall be taken one day per month, at mid-flood and mid-ebb)
<u>Laboratory Analysis</u> ¹ Ammonia-N (in mg/L-N and UIA), Suspended Solids (SS), ² BOD ₅ , ² <i>E.coli</i> , ² Synthetic Detergent; ² TIN: Ammonia-N (in mg/L), Nitrite (in mg/L), Nitrate (in mg/L)	36 hours interval was allowed between subsequent sets of measurement.

Notes:

- Ammonia measurements and samples were taken at SR1, SR2, SR3, SR4, SR12, C1, C2, C3 only; UIA: In-situ unionized ammonia was calculated from in-situ measurement of NH₃-N, temperature, pH and salinity; Laboratory determined unionized ammonia was calculated from analysed NH₃-N from water samples and in-situ measurement of temperature, pH and salinity;
- Total Inorganic Nitrogen (TIN) measurements and samples were taken at SR5, SR9, SR10, SR11, G1, G2, G3, G4, G5, G6 only;
- BOD₅, *E.coli* and Synthetic Detergent samples were taken at SR1, SR4, SR12, C1, C2, C3 only.

Table 3-2 Water Quality Monitoring Parameters

ID	In-situ Measurement							Laboratory Analysis					
	pH	Temperature	Salinity	Turbidity	Dissolved Oxygen / Dissolved Oxygen%	NH ₃ -N / UIA	TIN (NH ₃ -N, NO ₂ & NO ₃)	Suspended Solids	BOD ₅	E. coli	NH ₃ -N / UIA	Synthetic Detergent	TIN (NH ₃ -N, NO ₂ & NO ₃)
SR1	0	0	0	0	0	0		0	0	0	0	0	
SR2	0	0	0	0	0	0		0			0		
SR3	0	0	0	0	0	0		0			0		
SR4	0	0	0	0	0	0		0	0	0	0	0	
SR5	0	0	0	0	0	0	0	0					0
SR6	0	0	0	0	0	0		0					
SR7	0	0	0	0	0	0		0					
SR8	0	0	0	0	0	0		0					
SR9	0	0	0	0	0	0	0	0					0
SR10	0	0	0	0	0	0	0	0					0
SR11	0	0	0	0	0	0	0	0					0
SR12	0	0	0	0	0	0	0	0	0	0	0	0	
SR13	0	0	0	0	0	0		0					
G1	0	0	0	0	0	0	0	0					0
G2	0	0	0	0	0	0	0	0					0
G3	0	0	0	0	0	0	0	0					0
G4	0	0	0	0	0	0	0	0					0
G5	0	0	0	0	0	0	0	0					0
G6	0	0	0	0	0	0	0	0					0
C1	0	0	0	0	0	0		0	0	0	0	0	
C2	0	0	0	0	0	0		0	0	0	0	0	
C3	0	0	0	0	0	0		0	0	0	0	0	

Note:

1. UIA: In-situ unionized ammonia was calculated from in-situ measurement of NH₃-N, temperature, pH and salinity; laboratory determined unionized ammonia was calculated from analysed NH₃-N from water samples taken and in-situ measurement of temperature, pH and salinity.

3.2 Monitoring Locations

3.2.1 Impact water quality monitoring was conducted at 22 locations, including 13 sensitive receivers (SR1-13), 6 gradient stations (G1-6) and 3 control stations (C1-3). The locations of the stations are also shown in **Figure 3**.

3.2.2 Revisions on monitoring locations were proposed in previous submission (MaterialLab Report No. Ref: 0394/13/ED/0103 – WATER QUALITY MONITORING LOCATION) and were agreed among AFCD, EMSD, WSD and EPD.

3.3 Results and Observations

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk



Report No.: 0394/13/ED/0307A

Page 13 of 25

- 3.3.1 Impact water quality monitoring was conducted at all designated monitoring stations in the reporting quarter. Impact water quality monitoring results graphical presentations are provided in **Appendix D**.
- 3.3.2 Due to adverse weather condition and the issuance of Red Rainstorm Signal on 15th of August 2015 and the issuance of Typhoon Signal No.3 on 3rd of October 2015, the impact monitoring for mid-flood and mid-ebb tide on 15th of August 2015 and 3rd of October 2015 were cancelled.
- 3.3.3 During the reporting period, some adverse weather conditions, including Rainstorm Warnings and Thunderstorm Warning, were also reported. Heavy marine traffic (not associated with the Project) was commonly observed nearby the Project site and its vicinity, that the propeller wash from vessels could lead to potential disturbance of seabed sediment and affect the water quality.
- 3.3.4 Exceedances were recorded for DO (B), TIN (in-situ & lab) and Suspended Solids. Number of exceedances recorded in the reporting quarter at each impact station is summarized in **Table 3-5 and 3-6**.

Table 3-3 Summary of Water Quality Exceedance (In-situ Measurement)

Station	Exceedance Level	DO (S&M)		DO (B)		Turbidity		NH3-N		UIA		TIN		Total	
		E	F	E	F	E	F	E	F	E	F	E	F	E	F
SR1	Action	0	0	0	0	0	0	0	0	0	0	-	-	0	0
	Limit	0	0	0	0	0	0	0	0	0	0	-	-	0	0
SR2	Action	0	0	0	0	0	0	0	0	0	0	-	-	0	0
	Limit	0	0	0	0	0	0	0	0	0	0	-	-	0	0
SR3	Action	0	0	0	0	0	0	0	0	0	0	-	-	0	0
	Limit	0	0	0	0	0	0	0	0	0	0	-	-	0	0
SR4	Action	0	0	0	0	0	0	0	0	0	0	-	-	0	0
	Limit	0	0	0	0	0	0	0	0	0	0	-	-	0	0
SR5	Action	0	0	0	0	0	0	-	-	-	-	2	3	2	3
	Limit	0	0	0	0	0	0	-	-	-	-	28	28	28	28
SR6	Action	0	0	0	0	0	0	-	-	-	-	-	-	0	0
	Limit	0	0	1	1	0	0	-	-	-	-	-	-	1	1
SR7	Action	0	0	0	0	0	0	-	-	-	-	-	-	0	0
	Limit	0	0	4	4	0	0	-	-	-	-	-	-	4	4
SR8	Action	0	0	0	0	0	0	-	-	-	-	-	-	0	0
	Limit	0	0	3	3	0	0	-	-	-	-	-	-	3	3
SR9	Action	0	0	0	0	0	0	-	-	-	-	10	10	10	10
	Limit	0	0	0	0	0	0	-	-	-	-	11	10	11	10
SR10	Action	0	0	0	0	0	0	-	-	-	-	5	8	5	8
	Limit	0	0	0	0	0	0	-	-	-	-	5	4	5	4
SR11	Action	0	0	0	0	0	0	-	-	-	-	5	5	5	5
	Limit	0	0	0	0	0	0	-	-	-	-	2	2	2	2
SR12	Action	0	0	0	0	0	0	0	0	0	0	-	-	0	0
	Limit	0	0	0	0	0	0	0	0	0	0	-	-	0	0
SR13	Action	0	0	0	0	0	0	-	-	-	-	-	-	0	0
	Limit	0	0	0	0	0	0	-	-	-	-	-	-	0	0
Total	Action	0	0	0	0	0	0	0	0	0	0	22	26	48	
	Limit	0	0	8	8	0	0	0	0	0	0	46	44	106	

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk



Report No.: 0394/13/ED/0307A

Page 14 of 25

Table 3-4 Summary of Water Quality Exceedance (Laboratory Analysis)

Station	Exceedance Level	Suspended Solids		BOD ₅		E. coli		NH ₃ -N		UIA		Synthetic Detergent		TIN		Total	
		E	F	E	F	E	F	E	F	E	F	E	F	E	F	E	F
SR1	Action	0	0	0	0	0	0	0	0	0	0	0	0	-	-	0	0
	Limit	5	3	0	0	0	0	0	0	0	0	0	0	-	-	5	3
SR2	Action	1	2	-	-	-	-	0	0	0	0	-	-	-	-	1	2
	Limit	1	0	-	-	-	-	0	0	0	0	-	-	-	-	1	0
SR3	Action	1	0	-	-	-	-	0	0	0	0	-	-	-	-	1	0
	Limit	0	0	-	-	-	-	0	0	0	0	-	-	-	-	0	0
SR4	Action	0	0	0	0	0	0	0	0	0	0	0	0	-	-	0	0
	Limit	1	1	0	0	0	0	0	0	0	0	0	0	-	-	1	1
SR5	Action	1	0	-	-	-	-	-	-	-	-	-	-	2	3	3	3
	Limit	0	0	-	-	-	-	-	-	-	-	-	-	28	28	28	28
SR6	Action	1	2	-	-	-	-	-	-	-	-	-	-	-	-	1	2
	Limit	0	0	-	-	-	-	-	-	-	-	-	-	-	-	0	0
SR7	Action	0	0	-	-	-	-	-	-	-	-	-	-	-	-	0	0
	Limit	0	0	-	-	-	-	-	-	-	-	-	-	-	-	0	0
SR8	Action	0	0	-	-	-	-	-	-	-	-	-	-	-	-	0	0
	Limit	0	0	-	-	-	-	-	-	-	-	-	-	-	-	0	0
SR9	Action	1	3	-	-	-	-	-	-	-	-	-	-	10	10	11	13
	Limit	0	0	-	-	-	-	-	-	-	-	-	-	11	10	11	10
SR10	Action	0	0	-	-	-	-	-	-	-	-	-	-	5	8	5	8
	Limit	0	0	-	-	-	-	-	-	-	-	-	-	5	4	5	4
SR11	Action	0	0	-	-	-	-	-	-	-	-	-	-	5	5	5	5
	Limit	0	0	-	-	-	-	-	-	-	-	-	-	2	2	2	2
SR12	Action	0	0	0	0	0	0	0	0	0	0	0	0	-	-	0	0
	Limit	0	4	0	0	0	0	0	0	0	0	0	0	-	-	0	4
SR13	Action	0	0	-	-	-	-	-	-	-	-	-	-	-	-	0	0
	Limit	0	0	-	-	-	-	-	-	-	-	-	-	-	-	0	0
Total	Action	5	7	0	0	0	0	0	0	0	0	0	0	22	26	60	
	Limit	7	8	0	0	0	0	0	0	0	0	0	0	46	44	105	

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk

Materialab

Report No.: 0394/13/ED/0307A

Page 15 of 25

- 3.3.5 During the reporting period, 16 LL exceedances for DO (B), 48 AL and 90 LL exceedances for TIN (in-situ), 12 AL and 15 LL exceedances for Total Suspended Solids, and 48 AL and 90 LL exceedances for TIN (lab) were recorded.
- 3.3.6 According to the investigations, the exceedances were considered caused by influences in the vicinity of the station or changes in ambient conditions and not related to the Project.

4. EM&A REQUIREMENTS – 24-HR WATER QUALITY MONITORING

4.1 Monitoring Parameters

4.1.1 Dissolved oxygen, temperature and turbidity are recorded every 5 minutes, 24 hours a day 7 days a week during dredging works.

4.1.2 In-situ NH₃-N at WSD Flushing Water Intake is measured every 20 minutes, 24 hours a day 7 days a week during works.

4.1.3 The water quality parameters measured at particular locations are shown in **Table 4.1**.

Table 4-1 24-hr Water Quality Monitoring Parameters

ID	Description	Parameters				
		Temperature	Turbidity	DO (mg/L)	DO%	NH ₃ -N
SR4	Tsuen Wan, WSD Flushing Water Intake	○	○	○	○	○
SR5	Ma Wan, Fish Culture Zone	○	○	○	○	
SR9	Cheung Sha Wan, Fish Culture Zone	○	○	○	○	
SR10	Lo Tik Wan, Fish Culture Zone	○	○	○	○	
SR11	Sok Kwu Wan, Fish Culture Zone	○	○	○	○	
SR12	Tsing Yi, WSD Flushing Water Intake	○	○	○	○	○
SR13	EMSD Cooling Water Intake for Kwai Chung Hospital	○	○	○	○	

4.2 Monitoring Locations

4.2.1 As shown in Table 4.1, the 24 hours water quality monitoring works are performed at SR4, SR5, SR9, SR10, SR11, SR12 and SR13.

4.2.2 Revisions on monitoring locations were proposed in previous submission (MaterialLab Report No. Ref: 0394/13/ED/0103 – WATER QUALITY MONITORING LOCATION) and were agreed among AFCD, EMSD, WSD and EPD.

4.3 Results and Observations

4.3.1 24-hr water quality monitoring was conducted at all designated monitoring stations in the reporting quarter. Monitoring result graphical presentations are provided in **Appendix E**.

4.3.2 During the reporting period, some adverse weather conditions, including Rainstorm Warnings and Thunderstorm Warning, were also reported. Heavy marine traffic (not associated with the Project) was also commonly observed nearby the Project site and its vicinity, that the propeller wash from vessels could lead to potential disturbance of seabed sediment and affect the water

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
 Profit Industrial Building,
 1-15 Kwai Fung Crescent,
 Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
 Fax : (852)-24508032
 Email : mcl@fugro.com.hk



Report No.: 0394/13/ED/0307A

Page 17 of 25

quality. The above conditions may affect monitoring results. Furthermore, the fish culturing or other activities occurring on the fish rack may cause adverse impact on the receiving water.

4.3.3 Exceedance was recorded for turbidity. Number of exceedances recorded in the reporting period at each impact station is summarized in Table 4.2.

Table 4-2 Summary of Water Quality Exceedance (24-hr Monitoring)

Station	Exceedance Level	Turbidity	DO	NH ₃ -N	Total
SR4	Action	0	0	0	0
	Limit	0	0	0	0
SR5	Action	0	0	-	0
	Limit	0	0	-	0
SR9	Action	0	0	-	0
	Limit	0	0	-	0
SR10	Action	0	1	-	1
	Limit	0	0	-	0
SR11	Action	0	0	-	0
	Limit	0	0	-	0
SR12	Action	0	0	0	0
	Limit	0	0	0	0
SR13	Action	0	0	-	0
	Limit	0	0	-	0
Total	Action	0	1	0	1
	Limit	0	0	0	0

4.3.4 1 AL exceedance for DO was recorded in the reporting quarter.

4.3.5 According to the investigations, the exceedance was considered caused by influences in the vicinity of the station or changes in ambient conditions and not related to the Project.

5. ENVIRONMENTAL SITE INSPECTION AND AUDIT

5.1 Site Inspections

5.1.1 The Environmental Team conducted 14 site inspections in the reporting period.

5.1.2 The Environmental Team conducted 14 site inspections in the reporting period. The Contractor was reminded to remove stagnant water in the top surface of the container and the drip tray, to store the general refuse in enclosed bin and to store the chemical containers properly with clear labeling. Also general house keeping such as weeding shall be implemented in the two side of drainage area in Portion F.

5.1.3 According to Contractor, no archaeological deposit was found during reporting period.

5.2 Implementation Status of Environmental Mitigation Measures

5.2.1 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in **Appendix F**. Most of the necessary mitigation measures were implemented properly.

5.2.2 The mitigation measures recommended in the EIA report and required by the EP are considered effective in minimizing environmental impacts. The Contractor has implemented the recommended mitigation measures except those mitigation measures not applicable at this stage. The Contractor should be reminded to keep the mitigation measures implemented effectively, especially the installation and maintenance of silt screen and silt curtain, and to maintain good condition of hopper barge and grab dredger to ensure their intended effects are fully achieved.

5.3 Summary of Action taken

5.3.1 The exceedances recorded were considered not related to the Project, follow-up actions are not required.

5.4 Advice on the Solid and Liquid Waste Management Status

5.4.1 According to the Contractor, 30m³ general refuse were generated and disposed of in the reporting period. Summary of waste flow table is detailed in **Appendix G**.

5.4.2 There was marine sediment (Type 1, Open Sea Disposal and Type 2, Confined Marine Disposal) disposed to East Sha Chau Pit IVc or Va and South of Brothers – CMP1 or CMP2. The details can be referred to the **Table 5-1**.

Table 5-1 Waste Quantities of Dredging Works

Month	Marine Sediment Type	Quantity Generated in this month (m ³)	Cumulative-to-date (m ³)	Disposal / Dumping Ground
August 2015	Type 1 – Open Sea Disposal	36960	1321730	South of Brothers CMP1 or CMP2
	Type 2 – Confined Marine Disposal	21520	320630	South of Brothers CMP1 or CMP2
	Type 3 – Special Treatment / Disposal	0	0	NA
September 2015	Type 1 – Open Sea Disposal	49270	1371000	South of Brothers CMP1 or CMP2
	Type 2 – Confined Marine Disposal	32500	353130	South of Brothers CMP1 or CMP2
	Type 3 – Special Treatment / Disposal	0	0	NA
October 2015	Type 1 – Open Sea Disposal	41200	1412200	South of Brothers CMP1 or CMP2
	Type 2 – Confined Marine Disposal	27550	380680	South of Brothers CMP1 or CMP2
	Type 3 – Special Treatment / Disposal	0	0	NA

5.5 Review of Action and Limit Level

5.5.1 Referring to the ER Letter ref. (CV/2013/04)/M45/400/1247 dated 19 March 2015, a Revised Baseline Water Quality Monitoring Test Methodology – Review of Action and Limit Levels has been submitted to EPD by ER in March 2015. The Action and Limit Level for the wet season (April – October) was effected and applied to the water quality monitoring data from 1 April 2015. The Action and Limit Level is given in **Appendix C**.

5.6 Quarterly Review of Construction Impacts on Water Quality

5.6.1 The construction impact on water quality was assessed by comparing the quarterly mean values with the relevant ambient or baseline mean values. Results showed that the quarterly mean values of DO (B) and TSS at all clusters of monitoring stations, and TIN (in-situ) at cluster 2 stations were below the 1.3 x baseline (higher than 0.7 x baseline for DO) value.

Cluster stations with higher quarterly impact data are statistically compared to 1.3 x baseline levels or other relevant levels to assess the constructional impacts.

- 5.6.2 Quarterly means of cluster 1 station of TIN (In-situ) and TIN (Lab) and cluster 2 stations of TIN (Lab) are compared to 1.3 x baseline data respectively. Results show the quarterly mean of cluster 1 of TIN (In-situ) is not significantly different than the 1.3 x baseline level ($p > 0.05$), indicating that project impact is not significant. While the quarterly mean of cluster 1 TIN (Lab) and cluster 2 TIN (Lab) are significantly greater than the 1.3 x baseline level ($p < 0.05$). As TIN is not detected at Control stations, quarterly mean of impact station is further compared to the quarterly mean of gradient stations (G2, G3 and G4 are gradient stations in vicinity of cluster 1 stations; G1 is the most upstream location at the gradient station among all impact stations at ebb tide, thus is used to compare to cluster 2 stations). Data from ebb tide are compared for cluster 2 while data from flood tide are compared for cluster 1 as according to their relative position to the Project (data analysed for relative tide where clustered monitoring stations situate at downstream position and may be subject to project impact, reference made to Figure 3.). For cluster 1, at flood tide, results show TIN (Lab) of gradient station (G2, G3 & G4) is significantly smaller from that of the impact station (SR5) ($p < 0.05$), indicating the trend is not increasing towards the project area and project impact is not significant. For cluster 2, at ebb tide, results show TIN (Lab) of impact station (SR9, SR10 & SR11) is significantly smaller from that of the gradient station G1 (the most upstream location at the gradient station) ($p < 0.05$), indicating background TIN level is high, and Project impact is not significant. The summary of key statistical analysis is provided in Table 5.3. Details of key statistical analysis results are provided in **Appendix H**.
- 5.6.3 As 24-hr monitoring is to supplement the routine WQM activities (EM&A Manual Section 2.1.10) and there is no baseline value and/or control / gradient value for a meaningful statistical analysis. Thus no statistical analysis was done for 24-hr monitoring. Also, statistical analysis was not performed for some parameters without exceedances (DO (S&M) and Turbidity, $\text{NH}_3\text{-N}$ for both in-situ and lab results, UIA for both in-situ and lab results, *E.coli*, BOD_5 and Synthetic Detergent) in the reporting quarter.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk



Report No.: 0394/13/ED/0307A

Page 21 of 25

Table 5-2 Comparison of Quarterly Mean to Baseline Mean

		DO (B)						TIN (In-situ)					
		Baseline	Baseline x 0.7	Average	Aug - Oct 2015	Average	Smaller than Baseline x 0.7	Wet Season Baseline	Baseline x 1.3	Average	Aug - Oct 2015	Average	Larger than Baseline x 1.3
Control (Flood)	C1	6.32	4.42		4.99		no						
	C2	7.31	5.12	NA	4.81	NA	yes	NA	NA	NA	NA	NA	NA
	C3	6.89	4.82		4.96		no						
Control (Ebb)	C1	6.32	4.42		4.96		no						
	C2	7.23	5.06	NA	4.73	NA	yes	NA	NA	NA	NA	NA	NA
	C3	6.94	4.86		4.93		no						
Gradient (Flood)	G1	6.37	4.46		5.02		no	0.59	0.77		0.75		yes
	G2	6.34	4.44	NA	5.42	NA	no	0.56	0.73		0.70		yes
	G3	6.34	4.44		4.71		no	0.44	0.57	NA	0.45	NA	yes
	G4	5.83	4.08		4.67		no	0.69	0.90		0.48	NA	no
	G5	7.61	5.33	NA	4.73	NA	yes	0.38	0.49		0.48		yes
	G6	7.00	4.90		4.92		no	0.23	0.30		0.39		yes
Gradient (Ebb)	G1	6.33	4.43		5.00		no	0.57	0.74		0.76		yes
	G2	6.35	4.45	NA	5.49	NA	no	0.48	0.62		0.67		yes
	G3	6.50	4.55		4.72		no	0.37	0.48	NA	0.46	NA	yes
	G4	6.00	4.20		4.71		no	0.66	0.85		0.50		no
	G5	7.71	5.40	NA	4.69	NA	yes	0.30	0.39		0.47		yes
	G6	7.09	4.96		4.95		yes	0.24	0.31		0.39		yes
Cluster 1 (Flood)	SR1	4.70	3.29		6.01			NA	NA		NA		
	SR2	4.46	3.12		5.62			NA	NA		NA		
	SR3	4.97	3.48	3.28	5.65	5.69	no	NA	NA	0.64	NA	0.75	yes
	SR4	4.85	3.40		5.92			NA	NA		NA		
	SR5	4.42	3.09		5.62			0.49	0.64		0.75		
	SR12	4.72	3.30		5.29			NA	NA		NA		
Cluster 1 (Ebb)	SR1	4.65	3.26		6.02			NA	NA		NA		
	SR2	4.45	3.12		5.56			NA	NA		NA		
	SR3	5.01	3.51	3.27	5.61	5.57	no	NA	NA	0.67	NA	0.74	yes
	SR4	4.73	3.31		5.61			NA	NA		NA		
	SR5	4.46	3.12		5.64			0.52	0.67		0.74		
	SR12	4.74	3.32		4.98			NA	NA		NA		
Cluster 2 (Flood)	SR6	5.48	3.84		4.85			NA	NA		NA		
	SR7	4.75	3.33		5.14			NA	NA		NA		
	SR8	5.08	3.56	3.79	5.32	5.22	no	NA	NA	0.35	NA	0.35	no
	SR9	7.05	4.94		5.08			0.33	0.43		0.45		
	SR10	5.01	3.51		5.50			0.24	0.31		0.32		
	SR11	5.07	3.55		5.45			0.23	0.30		0.27		
Cluster 2 (Ebb)	SR6	5.43	3.80		4.83			NA	NA		NA		
	SR7	4.76	3.33		5.14			NA	NA		NA		
	SR8	5.04	3.53	3.77	5.28	5.20	no	NA	NA	0.35	NA	0.34	no
	SR9	6.98	4.89		5.06			0.34	0.44		0.44		
	SR10	5.01	3.51		5.52			0.24	0.31		0.31		
	SR11	5.08	3.56		5.37			0.23	0.30		0.28		
Cluster 3 (Flood)	SR13	4.02	2.81	2.81	5.02	5.02	no	NA	NA	NA	NA	NA	NA
Cluster 3 (Ebb)	SR13	4.01	2.81	2.81	5.03	5.03	no	NA	NA	NA	NA	NA	NA

NA: Not Applicable

- Control and Gradient stations are compared on individual stations for reference, no clustering analysis was performed. Impact stations are compared in clusters of stations, or
- Parameter is not monitored at the station.
- With reference to Review of Action and Limit Levels (0394/13/ED/0175C), the baseline results of DO (S&M) and DO (B) in stations of Cluster 1, Cluster 2 and Cluster 3 in dry season are multiplying the relevant wet/dry season ratio to obtain the wet season baseline values.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk



Report No.: 0394/13/ED/0307A

Page 22 of 25

		TSS						TIN (Lab)					
		Baseline	1.3 x Baseline	Average	Aug - Oct 2015	Average	Larger than Baseline x 1.3	Wet Season Baseline	1.3 x Baseline	Average	Aug - Oct 2015	Average	Larger than Baseline x 1.3
Control (Flood)	C1	7	9	NA	7	NA	no	NA	NA	NA	NA	NA	NA
	C2	4	6		4		no						
	C3	4	5		4		no						
Control (Ebb)	C1	6	7	NA	8	NA	yes	NA	NA	NA	NA	NA	NA
	C2	5	7		4		no						
	C3	4	5		4		no						
Gradient (Flood)	G1	7	10	NA	7	NA	no	0.42	0.55	NA	0.76	NA	yes
	G2	5	7		5		no	0.39	0.51		0.70		yes
	G3	6	8		4		no	0.31	0.40		0.45		yes
	G4	8	10		5		no	0.43	0.56		0.49		yes
	G5	6	8		6		no	0.22	0.29		0.48		yes
	G6	4	5		4		no	0.14	0.18		0.38		yes
Gradient (Ebb)	G1	5	7	NA	7	NA	no	0.40	0.52	NA	0.76	NA	yes
	G2	5	7		5		no	0.36	0.47		0.67		yes
	G3	5	7		4		no	0.26	0.34		0.45		yes
	G4	7	9		5		no	0.42	0.55		0.49		yes
	G5	5	7		6		no	0.20	0.26		0.47		yes
	G6	4	5		4		no	0.14	0.18		0.38		yes
Cluster 1 (Flood)	SR1	7	9	8.67	6	5.33	no	NA	NA	0.48	NA	0.76	yes
	SR2	5	7		5			NA	NA		NA		
	SR3	5	7		5			NA	NA		NA		
	SR4	7	9		5			NA	NA		NA		
	SR5	6	8		5			0.37	0.48		0.76		
	SR12	9	12		6			NA	NA		NA		
Cluster 1 (Ebb)	SR1	7	9	7.33	6	5.67	no	NA	NA	0.46	NA	0.75	yes
	SR2	5	7		6			NA	NA		NA		
	SR3	5	6		6			NA	NA		NA		
	SR4	5	7		4			NA	NA		NA		
	SR5	5	6		6			0.35	0.46		0.75		
	SR12	7	9		6			NA	NA		NA		
Cluster 2 (Flood)	SR6	5	6	6.17	5	4.17	no	NA	NA	0.20	NA	0.34	yes
	SR7	6	8		4			NA	NA		NA		
	SR8	4	5		4			NA	NA		NA		
	SR9	5	7		5			0.19	0.25		0.45		
	SR10	5	7		4			0.14	0.18		0.31		
	SR11	3	4		3			0.14	0.18		0.26		
Cluster 2 (Ebb)	SR6	4	6	5.83	5	4.33	no	NA	NA	0.20	NA	0.34	yes
	SR7	6	8		4			NA	NA		NA		
	SR8	4	5		4			NA	NA		NA		
	SR9	4	6		5			0.19	0.25		0.45		
	SR10	4	5		4			0.13	0.17		0.31		
	SR11	4	5		4			0.13	0.17		0.26		
Cluster 3 (Flood)	SR13	16	21	21.00	6	6.00	no	NA	NA	NA	NA	NA	NA
Cluster 3 (Ebb)	SR13	10	14	14.00	5	5.00	no	NA	NA	NA	NA	NA	NA

NA: Not Applicable

- Control and Gradient stations are compared on individual stations for reference, no clustering analysis was performed. Impact stations are compared in clusters of stations, or
- Parameter is not monitored at the station.

Table 5-3 Summary of Statistical Analysis

Parameter	Cluster	Compared against	Results and Conclusions
TIN (In-situ)	Cluster 1	Quarterly Mean at Impact Stations (Flood tide) against 1.3 x Baseline Level (Flood tide)	Quarterly mean (Flood tide) is not significantly different than 1.3 x Baseline mean (Flood tide) ($p > 0.05$), meaning Project impact is not significant
TIN (Lab)	Cluster 1	Quarterly Mean at Impact Stations (Flood tide) against 1.3 x Baseline Level (Flood tide)	Quarterly mean (Flood tide) is significantly higher than 1.3 x Baseline mean (Flood tide) ($p < 0.05$).
		Quarterly Mean at Impact Stations (Flood tide) against Quarterly Mean at Gradient Stations (Flood tide)	Gradient Mean (Flood tide) is significantly smaller than Impact Mean (Flood tide) ($p < 0.05$), meaning the trend is not increasing towards the project area, and Project impact is not significant
TIN (Lab)	Cluster 2	Quarterly Mean at Impact Stations (Ebb tide) against 1.3 x Baseline Level (Ebb tide)	Quarterly mean (Ebb tide) is significantly higher than 1.3 x Baseline mean (Ebb tide) ($p < 0.05$).
		Quarterly Mean at Impact Stations (Ebb tide) against Upstream Gradient Station (Ebb tide)	Impact Mean (Ebb tide) is significantly smaller than Upstream Gradient (G1) Mean (Ebb tide) ($p < 0.05$), indicating background TIN level is high, and Project impact is not significant

5.6.4 Exceedance are considered to be due to change in ambient conditions or influences in the vicinity of the stations. Mitigation measures for dredging works were implemented in accordance with EP and EIA requirements.

6. NON-COMPLIANCE, COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTION

6.1.1 In this reporting period, no complaint, inspection notice, notification of summons or prosecution was received. Cumulative complaint log, summaries of complaints, notification of summons and successful prosecutions are presented in **Tables 7.1, 7.2 and 7.3**.

Table 6-1 Environmental Complaints Log

Complaint Log No.	Date of Receipt	Received From and Received By	Nature of Complaint	Date Investigated	Outcome	Date of Reply
Nil	-	-	-	-	-	-

Table 6-2 Cumulative Statistics on Complaints

Environmental Parameters	Cumulative No. Brought Forward	No. of Complaints This Period	Cumulative Project-to-Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0

Table 6-3 Cumulative Statistics on Successful Prosecutions

Environmental Parameters	Cumulative No. Brought Forward	No. of Prosecutions This Period	Cumulative Project-to-Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0

6.1.2 A leakage incident was reported to occur at around 7:35 am, of 2nd October 2015 at TMTA Grid C045 in Portion C (EP Zone 10). Malfunctioning hydraulic joint of the loading compartment of split hopper barge HH139 (B141479) caused partially open of the compartment and dredged At L sediment (Type I) leaked through the opening at the dredging location. The problem was rectified by mechanics on the board at around 9:00 am. The vessel then resumed normal operation at around 10:00am. Preventive measures were implemented afterwards. Adequate corrective measures shall be implemented by the Contractor to avoid recurrence of such incident. Incident report on the leakage is under review and will be provided in subsequent EM&A report.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk

MaterialLab

Report No.: 0394/13/ED/0307A

Page 25 of 25

7. CONCLUSIONS

- 7.1.1 The dredging works was commenced on 23 April 2014. The EM&A programme was carried out in accordance with the EM&A Manual requirements. As per the EM&A Manual, water quality impact monitoring was conducted during the dredging works.
- 7.1.2 During the reporting period, exceedances were record for DO (B), TIN (in-situ & lab) and Suspended Solids in the routine impact monitoring. Exceedance was also recorded in 24-hr monitoring. Investigation found that the exceedances were not project related and were considered caused by influences in the vicinity of the stations or change in ambient conditions.
- 7.1.3 14 environmental site inspections were carried out weekly in the reporting period.
- 7.1.4 No environmental complaint was received and followed up by Environmental Team in the reporting period.
- 7.1.5 No notification of summons and prosecution was received in the reporting period.

MATERIALAB CONSULTANTS LIMITED


Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk

MaterialLab

Figure 1

Project General Layout



Project Title: Providing Sufficient Water Depth for Kwai Tsing Container Basin and its Approach Channel

Figure 2: Zones and Sub-zone of Dredging Plan Layout (Extracted from Figure 2 of Justification for the Proposed Demarcation of the Dredging Zones)

Environmental Permit No.:

EP-426/2011/A



© Mott MacDonald Hong Kong Limited
 This document should not be relied on or used in circumstances other than those for which it was originally prepared and for which Mott MacDonald Hong Kong Limited was commissioned. Mott MacDonald Limited accepts no responsibility for this document to any other party other than the person by whom it was commissioned.
 Map / Image data reproduced with permission of the Director of Lands, the Government of Hong Kong SAR, Agreement No. 83 / 2008.

MATERIALAB CONSULTANTS LIMITED





Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk

MaterialLab

Figure 2

Dredging Work Location during the Reporting Period











C:\Users\CY201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\ZoneAB 2015-07-24 DDT7 for A15.dwg\Print

C:\Users\CY201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Porton A 2015-07-24 DDT7 for C27.dwg\Print

C:\Users\CY201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\ZoneAB 2015-06-24 DDB6 for A16.dwg\Print

C:\Users\CY201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\ZoneAB 2015-06-18 DDT7 for D22.dwg\Print









C:\Users\CY201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-07-25 07:26 for A16 for 26th Sunday.dwg\Win

C:\Users\CY201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-07-26 07:26 for E22.dwg\Win

C:\Users\CY201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-07-26 07:26 for A14.dwg\Win

C:\Users\CY201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-07-26 07:26 for E21.dwg\Win











C:\Users\C201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-07-31 D735 for C25.a69\lha





C:\Users\C201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-07-30 D734 for E22.a69\lha





C:\Users\C201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-07-23 D721 for C27.a69\lha

C:\Users\C201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-07-11 D710 for A27.a69\lha













C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Porton AB 2015-08-01 DT37 for C27.asd\Win

C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Porton AB 2015-08-01 DT37 for C27.asd\Win

C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Porton AB 2015-08-08 DT48 for A25.asd\Win

C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Porton AB 2015-08-10 DT53 for B26.asd\Win








C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-08-11.DWG for C27.sly/Main


C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-08-12.DWG for A27.sly/Main

C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-08-13.DWG for C27.sly/Main


C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-08-14.DWG for A27.sly/Main









C:\Users\CY201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-07-21 D161 for C085 C086.kb\Main







C:\Users\CY201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-07-21 D161 for C085 C086.kb\Main











C:\Users\CY201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-07-21 D161 for C085 C086.kb\Main




C:\Users\CY201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-07-21 D161 for C085 C086.kb\Main












C:\Users\C021304\Desktop\WF & AB Working Programme\Partion C 2015-08-08 D180 for C058 C058.asd\Plan




C:\Users\C021304\Desktop\WF & AB Working Programme\Partion C 2015-08-11 D183 for C058 C057.asd\Plan




C:\Users\C021304\Desktop\WF & AB Working Programme\Partion C 2015-08-08 D180 for C058 C058.asd\Plan




C:\Users\C021304\Desktop\WF & AB Working Programme\Partion C 2015-08-08 D181 for C058 for 8th Sunday.asd\Plan




C:\Users\C\201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Parcel C 2015-08-12 D164 for C057, C056, Job\Main




C:\Users\C\201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Parcel C 2015-08-14 D166 for C057, C056, Job\Main



C:\Users\C\201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Parcel C 2015-08-13 D185 for C057, C056, Job\Main



C:\Users\C\201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Parcel C 2015-08-15 D187 for C057, C056, Job\Main



MON 31 of 2015

Dredging Location - Portion C
Dredging Call No. - C1A1, C1B1

Dredging Direction - From SW to NE

Daily Programme - 15 Aug 2015 22:00 Hr - 17 Aug 2015 10:00 Hr

Remarks - 1.13 hrs in advance notification to AHD/VIS for any change of anchoring position

Legend:

Tentative Daily Programme


Location	Latitude	Longitude
A	22° 18.0232'	174° 6.18052'
B	22° 18.8472'	174° 6.18052'
C	22° 19.2232'	174° 6.18052'
D	22° 19.1779'	174° 6.0375'

Start Date: 15 August 2015
End Date: 17 August 2015

CWE Contact
Tel No. 5617 3166
Dredger Duty Supervisor 24 Hr (1) 6958 0590
Dredger Duty Supervisor 24 Hr (2) 9269 0430
Dominic Leung
KO Leung
W.T Ho
6064-2004

SECO 土木工程有限公司
Mart Macdonald
AXON CONSULTANTS
 CONTRACTORS ENGINEERS ARCHITECTS
 100/110 KING STREET WEST
 AUCKLAND 1010
 PHONE: 09 308 6200
 FAX: 09 308 6201
 WWW.AXON.CO.NZ
 Project: C - Northern Ferry
 Drawing: CWC-MS-C118
 Scale: N.T.S.
 Date: 15/08/2015

C:\Users\C201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-08-31 D199 for COB2 COB3.dwg



MON 31 of 2015

Dredging Location - Portion C
Dredging Call No. - C1A1, C1B1

Dredging Direction - From SW to NE

Daily Programme - 20 Aug 2015 22:00 Hr - 23 Aug 2015 10:00 Hr

Remarks - 1.13 hrs in advance notification to AHD/VIS for any change of anchoring position

Legend:

Tentative Daily Programme


Location	Latitude	Longitude
A	22° 18.0232'	174° 6.18052'
B	22° 19.2232'	174° 6.18052'
C	22° 19.1779'	174° 6.0375'
D	22° 19.2505'	174° 6.0375'

Start Date: 20 August 2015
End Date: 23 August 2015

CWE Contact
Tel No. 5617 3166
Dredger Duty Supervisor 24 Hr (1) 6958 0590
Dredger Duty Supervisor 24 Hr (2) 9269 0430
Dominic Leung
KO Leung
W.T Ho
6064-2004

SECO 土木工程有限公司
Mart Macdonald
AXON CONSULTANTS
 CONTRACTORS ENGINEERS ARCHITECTS
 100/110 KING STREET WEST
 AUCKLAND 1010
 PHONE: 09 308 6200
 FAX: 09 308 6201
 WWW.AXON.CO.NZ
 Project: C - Northern Ferry
 Drawing: CWC-MS-C118
 Scale: N.T.S.
 Date: 15/08/2015

C:\Users\C201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-08-31 D199 for COB2 COB3.dwg



MON 31 of 2015

Dredging Location - Portion C
Dredging Call No. - C1A1, C1B1

Dredging Direction - From NE to SW

Daily Programme - 18 Aug 2015 23:00 Hr - 19 Aug 2015 15:00 Hr

Remarks - 1.13 hrs in advance notification to AHD/VIS for any change of anchoring position

Legend:

Tentative Daily Programme


Location	Latitude	Longitude
A	22° 18.0232'	174° 6.18052'
B	22° 18.8472'	174° 6.18052'
C	22° 19.2232'	174° 6.18052'
D	22° 19.1779'	174° 6.0375'

Start Date: 18 August 2015
End Date: 19 August 2015

CWE Contact
Tel No. 5617 3166
Dredger Duty Supervisor 24 Hr (1) 6958 0590
Dredger Duty Supervisor 24 Hr (2) 9269 0430
Dominic Leung
KO Leung
W.T Ho
6064-2004

SECO 土木工程有限公司
Mart Macdonald
AXON CONSULTANTS
 CONTRACTORS ENGINEERS ARCHITECTS
 100/110 KING STREET WEST
 AUCKLAND 1010
 PHONE: 09 308 6200
 FAX: 09 308 6201
 WWW.AXON.CO.NZ
 Project: C - Northern Ferry
 Drawing: CWC-MS-C118
 Scale: N.T.S.
 Date: 15/08/2015

C:\Users\C201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-08-31 D199 for COB2 COB3.dwg



MON 31 of 2015

Dredging Location - Portion C
Dredging Call No. - C1A1, C1B1

Dredging Direction - From SW to NE

Daily Programme - 21 Aug 2015 18:00 Hr - 22 Aug 2015 15:00 Hr

Remarks - 1.13 hrs in advance notification to AHD/VIS for any change of anchoring position

Legend:

Tentative Daily Programme


Location	Latitude	Longitude
A	22° 18.0232'	174° 6.18052'
B	22° 19.2232'	174° 6.18052'
C	22° 19.1779'	174° 6.0375'
D	22° 19.2505'	174° 6.0375'

Start Date: 21 August 2015
End Date: 22 August 2015

CWE Contact
Tel No. 5617 3166
Dredger Duty Supervisor 24 Hr (1) 6958 0590
Dredger Duty Supervisor 24 Hr (2) 9269 0430
Dominic Leung
KO Leung
W.T Ho
6064-2004

SECO 土木工程有限公司
Mart Macdonald
AXON CONSULTANTS
 CONTRACTORS ENGINEERS ARCHITECTS
 100/110 KING STREET WEST
 AUCKLAND 1010
 PHONE: 09 308 6200
 FAX: 09 308 6201
 WWW.AXON.CO.NZ
 Project: C - Northern Ferry
 Drawing: CWC-MS-C118
 Scale: N.T.S.
 Date: 15/08/2015

C:\Users\C201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-08-31 D199 for COB2 COB3.dwg







C:\Users\CV201304\Desktop\WF & RI Working Programme\Zone C Working Programme\Partion C 2015-08-21 01:01:11 for CDS2_C082_H01\Map

CWFE Contact

Designer: Duty Supervisor 24 Hr (1)
 Designer: Duty Supervisor 24 Hr (2)
 Designer: Duty Supervisor 24 Hr (3)
 MO Leung
 W.I Ho

Tel No.

5617 3166
 8769 0360
 8769 0360
 9134 2130
 6164 2004




C:\Users\CY201304\Desktop\WF & AB Working Programme\Daily\Portion AB 2015-08-23 D783 for E27 then D27.dwg


C:\Users\CY201304\Desktop\WF & AB Working Programme\Daily\Portion AB 2015-08-22 D784 for A27 then A28.dwg

C:\Users\CY201304\Desktop\WF & AB Working Programme\Daily\Portion AB 2015-08-23 D785 for J7 to J8.dwg


C:\Users\CY201304\Desktop\WF & AB Working Programme\Daily\Portion AB 2015-08-24 D785 for A27 then A28.dwg




C:\Users\CV201304\Desktop\WF & AB Working Programme\Daily\Portion AB 2015-08-24 D715 for A27.docx




C:\Users\CV201304\Desktop\WF & AB Working Programme\Daily\Portion AB 2015-08-27 D715 for A27.docx




C:\Users\CV201304\Desktop\WF & AB Working Programme\Daily\Portion AB 2015-08-11 D718 for C27.docx




C:\Users\CV201304\Desktop\WF & AB Working Programme\Daily\Portion AB 2015-08-27 D719 for A11.docx




C:\Users\C201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-08-29 D771 for A27.asx\Map







C:\Users\C201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-08-29 D773 for A27.asx\Map



C:\Users\C201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-08-29 D772 for C27.asx\Map




C:\Users\C201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-08-29 D771 for A27.asx\Map




C:\Users\CV201304\Desktop\WF & AB Working Programme\Daily\Portion AB 2015-09-02.D776 for C27.asx(1).htm


C:\Users\CV201304\Desktop\WF & AB Working Programme\Daily\Portion AB 2015-09-02.D776 for A7 for 2nd Holiday.asx(1).htm




C:\Users\CV201304\Desktop\WF & AB Working Programme\Day\Portion AB 2015-09-04 D780 for A27.asx(4)




C:\Users\CV201304\Desktop\WF & AB Working Programme\Day\Portion AB 2015-09-06 D782 for A11.asx(4)




C:\Users\CV201304\Desktop\WF & AB Working Programme\Day\Portion AB 2015-09-04 D779 for A27 for 3rd.Holiday.asx(4)




C:\Users\CV201304\Desktop\WF & AB Working Programme\Day\Portion AB 2015-09-04 D781 for C27.asx(4)




C:\Users\c201304\Desktop\WPF & AB Working Programme\Daily\Partition AB 2015-09-05-D784 for A10.asx/Main







C:\Users\c201304\Desktop\WPF & AB Working Programme\Daily\Partition AB 2015-09-05-D784 for A7 for 8th Sunday.asx/Main



C:\Users\c201304\Desktop\WPF & AB Working Programme\Daily\Partition AB 2015-09-05-D783 for A27.asx/Main



C:\Users\c201304\Desktop\WPF & AB Working Programme\Daily\Partition AB 2015-09-05-D787 for A27.asx/Main











C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-09 0759 for J7.ass\Map

C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-05 0755 for AZ7 for 08 Sunday.ass\Map

C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-09 0759 for J7.ass\Map

C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-05 0755 for AZ7.ass\Map






C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Parion AB 2015-09-10 D793 for A27-AB\Zhan


C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Parion AB 2015-09-10 D793 for A27-AB\Zhan

C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Parion AB 2015-09-10 D793 for E14-AB\Zhan


C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Parion AB 2015-09-12 D798 for E14-AB\Zhan




C:\Users\C201334\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Fordon AB 2015-09-12 D800 for AB for 13th Sunday.asd(4)







C:\Users\C201334\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Fordon AB 2015-09-12 D800 for AB for 13th Sunday.asd(4)



C:\Users\C201334\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Fordon AB 2015-09-12 D798 for AS27.asd(4)



C:\Users\C201334\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Fordon AB 2015-09-12 D801 for AS27 for 13th Sunday.asd(4)








C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-18 DB06 for B27.asx?Main

C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-18 DB05 for B14.asx?Main


C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-18 DB04 for A27.asx?Main

C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-14 DB03 for A10.asx?Main







C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Day\Porton AB 2015-09-17_D099 for E14_Max\Map




C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Day\Porton AB 2015-09-10_D084 for C28_Ans\Map




C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Day\Porton AB 2015-09-10_D083 for C28_Ans\Map




C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Day\Porton AB 2015-09-17_D089 for E14_Max\Map




C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-19 08:15 for C26.dwg\Main







C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-21 08:15 for C26.dwg\Main



C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-18 08:16 for C26 for 20th Sunday.dwg\Main



C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-21 08:15 for C26.dwg\Main




C:\Users\CV201304\Desktop\WF & AB Working Programme\Portion C 2015-08-22 D193 For CH24 CH35 For 23rd Sunday.sldx\Map


C:\Users\CV201304\Desktop\WF & AB Working Programme\Portion C 2015-08-22 D193 For CH24 CH35 For 23rd Sunday.sldx\Map

C:\Users\CV201304\Desktop\WF & AB Working Programme\Portion C 2015-08-10 D140 For CH24 CH35.sldx\Map


C:\Users\CV201304\Desktop\WF & AB Working Programme\Portion C 2015-08-26 D195 For CH24 CH35.sldx\Map




C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Person C 2015-08-29 D187 for C044-C045.klx\Main




C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Person C 2015-09-02 D183 for C044-C045.klx\Main




C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Person C 2015-08-29 D188 for C044-C045 for 30th Sunday.klx\Main




C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Person C 2015-09-02 D189 for C044-C045.klx\Main




C:\Users\CY201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-09-04 D001 for C081, C084.rvt




C:\Users\CY201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-09-05 D002 for C081, C084.rvt



C:\Users\CY201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-09-08 D004 for C139.rvt



C:\Users\CY201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-09-08 D004 for C139.rvt



Works Extent Location	Coordinates
A	22° 18.0207' N 114° 01.0000' E
B	22° 18.9252' N 114° 01.1505' E
C	22° 18.9277' N 114° 01.1895' E
D	22° 18.9274' N 114° 01.0251' E


MON 31 of 2015
 Drafting Location - Portion C
 Drafting Call No.: C021, C024, C025, C026
 Drafting Direction - From SW to NE
 Daily Programme - From 14 September 2015 to 15 September 2015
 End Date: 15 September 2015

Tel No. 6045 6300
 9506 3074
 9269 0430
 9034 2130
 6044-2004

CME Contact
 Dringler Duty Supervisor 24 Hr
 C.K. Kwun
 Dominic Leung
 KO Leung
 W.T. Ho

Remarks: 1.13 hrs in advance notification to AD/NTS for any change of anchoring position.
 Legend: [Symbol]

SECO 土木工程有限公司
 Mott MacDonald
 URS
 AXON
 C:\Users\CV01304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-09-14.D206 for C021, C024, C025, C026, A.kh.Main



Works Extent Location	Coordinates
A	22° 18.0207' N 114° 01.0000' E
B	22° 18.9252' N 114° 01.1505' E
C	22° 18.9277' N 114° 01.1895' E
D	22° 18.9274' N 114° 01.0251' E


MON 31 of 2015
 Drafting Location - Portion C
 Drafting Call No.: C021, C024, C025, C026
 Drafting Direction - From SW to NE
 Daily Programme - From 17 September 2015 to 18 September 2015
 End Date: 18 September 2015

Tel No. 6045 6300
 9506 3074
 9269 0430
 9034 2130
 6044-2004

CME Contact
 Dringler Duty Supervisor 24 Hr
 C.K. Kwun
 Dominic Leung
 KO Leung
 W.T. Ho

Remarks: 1.13 hrs in advance notification to AD/NTS for any change of anchoring position.
 Legend: [Symbol]

SECO 土木工程有限公司
 Mott MacDonald
 URS
 AXON
 C:\Users\CV01304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-09-14.D206 for C021, C024, C025, C026, A.kh.Main



Works Extent Location	Coordinates
A	22° 18.0207' N 114° 01.0000' E
B	22° 18.9252' N 114° 01.1505' E
C	22° 18.9277' N 114° 01.1895' E
D	22° 18.9274' N 114° 01.0251' E


MON 31 of 2015
 Drafting Location - Portion C
 Drafting Call No.: C021, C024, C025, C026
 Drafting Direction - From SW to NE
 Daily Programme - From 15 September 2015 to 16 September 2015
 End Date: 16 September 2015

Tel No. 6045 6300
 9506 3074
 9269 0430
 9034 2130
 6044-2004

CME Contact
 Dringler Duty Supervisor 24 Hr
 C.K. Kwun
 Dominic Leung
 KO Leung
 W.T. Ho

Remarks: 1.13 hrs in advance notification to AD/NTS for any change of anchoring position.
 Legend: [Symbol]

SECO 土木工程有限公司
 Mott MacDonald
 URS
 AXON
 C:\Users\CV01304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-09-14.D205 for C021, C024, C025, C026, A.kh.Main



Works Extent Location	Coordinates
A	22° 18.0207' N 114° 01.0000' E
B	22° 18.9252' N 114° 01.1505' E
C	22° 18.9277' N 114° 01.1895' E
D	22° 18.9274' N 114° 01.0251' E





MON 31 of 2015
 Drafting Location - Portion C
 Drafting Call No.: C021, C024, C025, C026
 Drafting Direction - From SW to NE
 Daily Programme - From 15 September 2015 to 16 September 2015
 End Date: 16 September 2015

Tel No. 6045 6300
 9506 3074
 9269 0430
 9034 2130
 6044-2004

CME Contact
 Dringler Duty Supervisor 24 Hr
 C.K. Kwun
 Dominic Leung
 KO Leung
 W.T. Ho

Remarks: 1.13 hrs in advance notification to AD/NTS for any change of anchoring position.
 Legend: [Symbol]

SECO 土木工程有限公司
 Mott MacDonald
 URS
 AXON
 C:\Users\CV01304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-09-14.D207 for C021, C024, C025, C026, A.kh.Main




C:\Users\C201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-09-17 D209 for COAO DM1.ssh\Main


C:\Users\C201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-09-19 D211 for C163 C162 C161 for COAO DM1.ssh\Main

C:\Users\C201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-09-18 D210 for COAO DM1.ssh\Main


C:\Users\C201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-09-19 D212 for C169 C168 C167 for COAO DM1.ssh\Main




C:\Users\CY201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-23 D820 for C26.iss\plan







C:\Users\CY201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-23 D822 for C26.iss\plan



C:\Users\CY201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-23 D818 for C26.iss\plan



C:\Users\CY201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-23 D821 for C26.iss\plan








C:\Users\CV201364\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-24 0823 for A10.dwg\Main

C:\Users\CV201364\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-24 1204 for A27.dwg\Main

C:\Users\CV201364\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-25 0823 for E14.dwg\Main

C:\Users\CV201364\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-25 1203 for E17.dwg\Main





Notes:
MCH No. 95 of 2014
Portion A - Dredging
Operation

Tentative Daily Programme
Start Date: 29 September 2015
End Date: 29 September 2015

Location	Start Date	End Date
A	22-20-8177	1147-7-1322
B	22-20-8594	1147-7-1147
C	22-20-8857	1147-7-1702
D	22-20-8347	1147-7-1877

Works Extent

Dredging Location - Subject to Available Window

Daily Programme:
1147 sheets of 2)
29 Sept 2015 11:00 -- 29 Sept 2015 17:00

Affected Berth(s)
KC1, KC5

Direction of Traffic
ONE-WAY

Remarks:
3 Hrs in advance notification to Terminal Operators for any change of anchoring position

Legend:
Dredging Area


Box No. A27

CECO 永成疏浚有限公司
Mott MacDonald
U+G 香港地產有限公司
AON
Contract to complete dredging works for the proposed Northern Fairway
Contract No. 1147/2015
Contract Manager: Dominic Leung
MO Leung

Project AB - Contract Area
Daily Programme

Scale: 1:5000
Date: 2015-09-29
Drawing No. GWE-KC19-0322
N.T.S.

C:\Users\CV01304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-29-0322 for 28th Holiday.docx



Notes:
MCH No. 95 of 2014
Portion A - Dredging
Operation

Tentative Daily Programme
Start Date: 30 September 2015
End Date: 30 September 2015

Location	Start Date	End Date
A	22-20-8177	1147-7-1322
B	22-20-8594	1147-7-1147
C	22-20-8857	1147-7-1702
D	22-20-8347	1147-7-1877

Works Extent

Dredging Location - Subject to Available Window

Daily Programme:
1147 sheets of 2)
30 Sept 2015 15:00 -- 30 Sept 2015 23:00

Affected Berth(s)
KC1, KC5

Direction of Traffic
ONE-WAY

Remarks:
3 Hrs in advance notification to Terminal Operators for any change of anchoring position

Legend:
Dredging Area


Box No. A27

CECO 永成疏浚有限公司
Mott MacDonald
U+G 香港地產有限公司
AON
Contract to complete dredging works for the proposed Northern Fairway
Contract No. 1147/2015
Contract Manager: Dominic Leung
MO Leung

Project AB - Contract Area
Daily Programme

Scale: 1:5000
Date: 2015-09-29
Drawing No. GWE-KC19-0322
N.T.S.

C:\Users\CV01304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-29-0322 for 28th Holiday.docx



Notes:
MCH No. 95 of 2014
Portion A - Dredging
Operation

Tentative Daily Programme
Start Date: 27 September 2015
End Date: 27 September 2015

Location	Start Date	End Date
A	22-20-8177	1147-7-1322
B	22-20-8594	1147-7-1147
C	22-20-8857	1147-7-1702
D	22-20-8347	1147-7-1877

Works Extent

Dredging Location - Subject to Available Window

Daily Programme:
1147 sheets of 2)
27 Sept 2015 14:00 -- 27 Sept 2015 18:00

Affected Berth(s)
KC1, KC5

Direction of Traffic
ONE-WAY

Remarks:
3 Hrs in advance notification to Terminal Operators for any change of anchoring position

Legend:
Dredging Area


Box No. A27

CECO 永成疏浚有限公司
Mott MacDonald
U+G 香港地產有限公司
AON
Contract to complete dredging works for the proposed Northern Fairway
Contract No. 1147/2015
Contract Manager: Dominic Leung
MO Leung

Project AB - Contract Area
Daily Programme

Scale: 1:5000
Date: 2015-09-25
Drawing No. GWE-KC19-0322
N.T.S.

C:\Users\CV01304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-25-0322 for A27.docx



Notes:
MCH No. 95 of 2014
Portion B - Dredging
Operation

Tentative Daily Programme
Start Date: 30 September 2015
End Date: 30 September 2015

Location	Start Date	End Date
A	22-20-8177	1147-7-1322
B	22-20-8594	1147-7-1147
C	22-20-8857	1147-7-1702
D	22-20-8347	1147-7-1877

Works Extent

Dredging Location - Subject to Available Window

Daily Programme:
1147 sheets of 2)
30 Sept 2015 15:00 -- 30 Sept 2015 18:00

Affected Berth(s)
KC18, KC19

Direction of Traffic
ONE-WAY

Remarks:
3 Hrs in advance notification to Terminal Operators for any change of anchoring position

Legend:
Dredging Area





Box No. E14

CECO 永成疏浚有限公司
Mott MacDonald
U+G 香港地產有限公司
AON
Contract to complete dredging works for the proposed Northern Fairway
Contract No. 1147/2015
Contract Manager: Dominic Leung
MO Leung

Project AB - Contract Area
Daily Programme

Scale: 1:5000
Date: 2015-09-29
Drawing No. GWE-KC19-0322
N.T.S.

C:\Users\CV01304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-29-0322 for E14.docx







C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-30-DB38 for AZT.asd\plan

C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-09-30-DB38 for AZT.asd\plan

C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-10-02-DB37 for E14.asd\plan

C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-10-02-DB38 for AZT.asd\plan




C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-10-03 D839 for C27.docx


C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-10-03 D840 for E14.docx

C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-10-03 D841 for A25.docx


C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-10-03 D842 for C27.docx




C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-10-05 D44 for B27.asx(14)




C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-10-05 D45 for E14.asx(14)




C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-10-07 D47 for A10.asx(14)




C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-10-05 D46 for C27.asx(14)




C:\Users\C201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Parion AB 2015-10-07 D449 for B23.ink\Map







C:\Users\C201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Parion AB 2015-10-07 D446 for B23.ink\Map



C:\Users\C201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Parion AB 2015-10-08 D550 for B23.ink\Map



C:\Users\C201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Parion AB 2015-10-08 D446 for B23.ink\Map









C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Position AB 2015-10-13 DB55 for B23.docx

C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Position AB 2015-10-12 DB55 for B23.docx

C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Position AB 2015-10-14 DB55 for B23.docx



C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Position AB 2015-10-13 DB57 for B23.docx






C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-10-17 D866 for B23 Sunday.dwg

C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-10-17 D865 for B23.ksh




C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-10-18 D866 for B23.ksh


C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone AB Working Programme\Daily\Portion AB 2015-10-18 D865 for B23.ksh




C:\Users\C121\304\Desktop\WF & AB Working Programme\Zone C Working Programme\Parcel C 2015-09-23 D214 for C158 C157 C158 C159 C155 C154 C153 A\Main







C:\Users\C121\304\Desktop\WF & AB Working Programme\Zone C Working Programme\Parcel C 2015-09-23 D216 for C128 C127 C126 A\Main




C:\Users\C121\304\Desktop\WF & AB Working Programme\Zone C Working Programme\Parcel C 2015-09-23 D215 for C185 A\Main




C:\Users\C121\304\Desktop\WF & AB Working Programme\Zone C Working Programme\Parcel C 2015-09-30 D218 for C144 C145 C146 A\Main




C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-09-30 D218 for C198 (11-02).dwg
 C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-10-02 D219 for C199 (10-02).dwg




C:\Users\C01304\Desktop\WF & AB Working Programme\Zone C Working Programme\Parcel C 2015-10-09 D222 by C129 C128 C127 C126.kml\Map




C:\Users\C01304\Desktop\WF & AB Working Programme\Zone C Working Programme\Parcel C 2015-10-09 D224 by C089 C088 C087.kml\Map



C:\Users\C01304\Desktop\WF & AB Working Programme\Parcel C 2015-10-08 D223 by C084 C085 C086.kml\Map



C:\Users\C01304\Desktop\WF & AB Working Programme\Parcel C 2015-10-10 D225 by C088 C089.kml\Map




Work Package	Location	Length	Width
A	22° 15' 15.000"	114° 6' 58.717"	
B	22° 15' 15.000"	114° 6' 58.717"	
C	22° 15' 15.000"	114° 6' 58.717"	
D	22° 15' 15.000"	114° 6' 58.717"	

MON 31 of 2015
 Drawing Location: Portion C
 Drawing Cell No.: C061, C062
 Drawing Direction: From NE to SW
 Daily Programme: 13 Oct 2015 23:00 Hr - 14 Oct 2015 03:00 Hr
 End Date: 13 October 2015
 Remarks: 1.13 hrs in advance notification to MD/YS for any change of anchoring position
 Legend:

CWE Contact
 Designer: Daily Supervisor 24 Hr (1) 5675 2166
 Designer: Daily Supervisor 24 Hr (2) 9269 0430
 Dominic Leung
 KO Leung
 W.T.Ho

Tel No.
 5675 2166
 9269 0430
 9034 2130
 6064 2004




Work Package	Location	Length	Width
A	22° 15' 15.000"	114° 6' 58.717"	
B	22° 15' 15.000"	114° 6' 58.717"	
C	22° 15' 15.000"	114° 6' 58.717"	
D	22° 15' 15.000"	114° 6' 58.717"	

MON 31 of 2015
 Drawing Location: Portion C
 Drawing Cell No.: C061, C062
 Drawing Direction: From NE to SW
 Daily Programme: 13 Oct 2015 23:00 Hr - 14 Oct 2015 03:00 Hr
 End Date: 13 October 2015
 Remarks: 1.13 hrs in advance notification to MD/YS for any change of anchoring position
 Legend:

CWE Contact
 Designer: Daily Supervisor 24 Hr (1) 5675 2166
 Designer: Daily Supervisor 24 Hr (2) 9269 0430
 Dominic Leung
 KO Leung
 W.T.Ho

Tel No.
 5675 2166
 9269 0430
 9034 2130
 6064 2004

C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-10-12 0228 for C061, C062, A01\Main




Work Package	Location	Length	Width
A	22° 15' 15.000"	114° 6' 58.717"	
B	22° 15' 15.000"	114° 6' 58.717"	
C	22° 15' 15.000"	114° 6' 58.717"	
D	22° 15' 15.000"	114° 6' 58.717"	

MON 31 of 2015
 Drawing Location: Portion C
 Drawing Cell No.: C061, C062
 Drawing Direction: From NE to SW
 Daily Programme: 13 Oct 2015 23:00 Hr - 14 Oct 2015 03:00 Hr
 End Date: 13 October 2015
 Remarks: 1.13 hrs in advance notification to MD/YS for any change of anchoring position
 Legend:

CWE Contact
 Designer: Daily Supervisor 24 Hr (1) 5675 2166
 Designer: Daily Supervisor 24 Hr (2) 9269 0430
 Dominic Leung
 KO Leung
 W.T.Ho

Tel No.
 5675 2166
 9269 0430
 9034 2130
 6064 2004







Work Package	Location	Length	Width
A	22° 15' 15.000"	114° 6' 58.717"	
B	22° 15' 15.000"	114° 6' 58.717"	
C	22° 15' 15.000"	114° 6' 58.717"	
D	22° 15' 15.000"	114° 6' 58.717"	


MON 31 of 2015
 Drawing Location: Portion C
 Drawing Cell No.: C061, C062
 Drawing Direction: From NE to SW
 Daily Programme: 13 Oct 2015 23:00 Hr - 14 Oct 2015 03:00 Hr
 End Date: 13 October 2015
 Remarks: 1.13 hrs in advance notification to MD/YS for any change of anchoring position
 Legend:

CWE Contact
 Designer: Daily Supervisor 24 Hr (1) 5675 2166
 Designer: Daily Supervisor 24 Hr (2) 9269 0430
 Dominic Leung
 KO Leung
 W.T.Ho


Tel No.
 5675 2166
 9269 0430
 9034 2130
 6064 2004

C:\Users\CV201304\Desktop\WF & AB Working Programme\Zone C Working Programme\Portion C 2015-10-12 0227 for C061, C062, A01\Main







C:\Users\CV0201304\Desktop\WF & AB Work up Programme\Zone C Working Programme\Porton C 2015-10-17 D235 for CDSB CDS7 CDS6.sldbin




C:\Users\CV0201304\Desktop\WF & AB Work up Programme\Zone C Working Programme\Porton C 2015-10-17 D235 for CDSB CDS7 CDS6.sldbin



C:\Users\CV0201304\Desktop\WF & AB Work up Programme\Porton C 2015-10-19 D234 for CDSB CDS7 CDS6.sldbin



C:\Users\CV0201304\Desktop\WF & AB Work up Programme\Porton C 2015-10-20 D236 for CDSB CDS7 CDS6.sldbin



Works Element

Location	Longitude
A	114° 6.4872'
B	114° 6.4872'
C	114° 6.4872'
D	114° 6.4872'

Tentative Daily Programme

Start Date	End Date
22/09/2015	23/09/2015
24/09/2015	25/09/2015
26/09/2015	27/09/2015
28/09/2015	29/09/2015
30/09/2015	01/10/2015
02/10/2015	03/10/2015
04/10/2015	05/10/2015
06/10/2015	07/10/2015
08/10/2015	09/10/2015
10/10/2015	11/10/2015
12/10/2015	13/10/2015
14/10/2015	15/10/2015
16/10/2015	17/10/2015
18/10/2015	19/10/2015
20/10/2015	21/10/2015
22/10/2015	23/10/2015

CWE Contact

Tel No.	9527 2166
Dringler Duty Supervisor 24 Hr (1)	9527 2166
Dringler Duty Supervisor 24 Hr (2)	9527 2166
Dringler Duty Supervisor 24 Hr (3)	9527 2166
Wong Leung	9354 2130
Wong Leung	9354 2130
W.L.Ho	6064 2004

MOA 31 of 2015
 Dredging Location -
 Former C
 Dredging Cell No.:
 C07/C08
 Dredging Direction -
 From SW to NE
 Bulk Programme
 22 Oct 2015 23 Oct 15 -
 23 Oct 2015 23 Oct 15
 Remarks
 1.3.3 has advance
 notification to MDT's
 for any change of
 anchoring position
 Legend:
 [Red Box]

SCS
 M&P
 ACON

CONSTRUCTION
 AUTHORITY
 OF HONG KONG
 AND ITS TERRITORIES
 ACON

Project: C. Northern Entry
 Daily Programme
 Number: CWI-400-0237
 Revision: N.F.S. A

C:\Users\CV201304\Desktop\WF & RB Working Programme\Portion C 2015-10-22 0237 for C07 C08.ksh\Map

MATERIALAB CONSULTANTS LIMITED


Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk

Materialab

Figure 3

Locations of Water Quality Monitoring Stations



NOTES:
 1. ALL COORDINATES ARE IN HONG KONG METRIC GRID (1980).
 2. THE CONTRACTOR SHALL REFER TO RELEVANT SECTION(S) AND APPENDICES OF THE PARTICULAR SPECIFICATION REGARDING THE WATER QUALITY MONITORING.

- LEGEND:
- SITE BOUNDARY
 - × MONITORING STATION
 - ★ CONTROL STATION
 - GRADIENT STATION
 - 24-HRS MONITORING STATION
 - ∞ FISH CULTURE ZONE

1	APR 13	WH	TENDER ADDENDUM NO. 1	SL	CMH
0	APR 13	WH	TENDER DRAWING	SL	CMH
Rev	Date	Drawn	Description	Chk'd	App'd



Client
CEDD THE GOVERNMENT OF THE HONG KONG SPECIAL ADMINISTRATIVE REGION
 CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT

Project
 CONTRACT NO. : CV/2013/04
 DREDGING WORKS IN KWAI TSING CONTAINER BASIN AND ITS APPROACH CHANNEL

Title
PROVISIONAL LOCATION OF WATER QUALITY MONITORING STATIONS

Designed	FC	<i>[Signature]</i>	Eng check	SL	<i>[Signature]</i>
Drawn	WH	<i>[Signature]</i>	Coordination	TF	<i>[Signature]</i>
Dwg check	FC	<i>[Signature]</i>	Approved	CMH	<i>[Signature]</i>
Scale at A1	Status	Rev			
1:35000	TEN	2			

Drawing Number
MMH/259053/EM/403


MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk

Materialab

Appendix A
Project Organization Chart



Legend:

— Line of Reporting

- - - Line of Communication

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk

MaterialLab

Report No.: 0394/13/ED/0307A

Appendix B
Construction Programme



China International Water & Electric Corp. Task [Pattern] Critical Task [Pattern] Milestone [Diamond] Summary [Arrow]

* Subject to availability of working windows (ID 199 & 200)

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk

Materialab

Report No.: 0394/13/ED/0307A

Appendix C
Action and Limit Levels

Action and Limit Levels for Routine Water Quality Monitoring (Dry Season)

Monitoring Station	DO (mg/L) Surface & Middle		DO (mg/L) Bottom		Turbidity (NTU) Depth-Averaged		Suspended Solids (mg/L) Depth-averaged		BOD5(mg/L) Depth- averaged		E.coli (CFU /100mL) Depth-averaged		NH3-N (mg/L) Depth-averaged		UIA (mg/L) Depth-averaged		Synthetic Detergent as MBAS (mg/L) Depth- averaged		TIN (mg/L) Depth Averaged		
	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL	
Seawater Intake																					
SR1	2	2	2	2	<10	<10	<10	<10	<10	<10	<20,000	<20,000	<1	<1	0.021	0.021	<5	<5	NA	NA	
SR4																					
SR12																					
Fish Culture Zone																					
SR5	5.45	5.39 [#]	5.43	5.27 ⁺	6.7 or 120%C*	10.1 or 130%C^	12 or 120%C*	19 or 130%C^	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0.36	0.39	
SR9	6.11	6.02 [#]	6.11	6.04 ⁺	2.9 or 120%C*	4.8 or 130%C^	9 or 120%C*	18 or 130%C^													
SR10																					
SR11																					
Gazetted Beach																					
SR2	5.45	5.39 [#]	5.43	5.27 ⁺	6.7 or 120%C*	10.1 or 130%C^	12 or 120%C*	19 or 130%C^	NA	NA	NA	NA	0.21 or 120%C*	0.24 or 130%C^	0.021	0.021	NA	NA	NA	NA	
SR3																					
Corals																					
SR6	6.11	6.02 [#]	6.11	6.04 ⁺	2.9 or 120%C*	4.8 or 130%C^	9 or 120%C*	18 or 130%C^	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	
SR7																					
SR8																					
EMSD Cooling Water Intake																					
SR13	5.31	5.22 [#]	5.29	5.12 ⁺	13.1 or 120%C*	15.7 or 130%C^	23 or 120%C*	38 or 130%C^	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	

Note:

* Or 120% of upstream control station at the same tide of the day

^ Or 130% of upstream control station at the same tide of the day

According to EM&A Manual, LL of DO (surface & middle) is 5 mg/L or 1 percentile of baseline data in FCZ; 4 mg/L or 1 percentile of baseline data in other impact monitoring stations.

+ According to EM&A Manual, LL of DO (bottom) is 2 mg/L or 1 percentile of baseline data

For DO measurement, non-compliance occurs when monitoring result is lower than the limits;

For TIN, UIA, NH₃-N, SS, BOD₅, E.coli, synthetic detergent and turbidity, non-compliance of water quality results when monitoring results is higher than the limits;

AL/LL of TIN and NH₃-N are determined from laboratory results for better accuracy and reliability. These AL/LL will be applied to both laboratory and in-situ measurements at impact stage.

Dry Season: November to March

Action and Limit Levels for Routine Water Quality Monitoring (Wet Season)

Monitoring Station	DO (mg/L) Surface & Middle		DO (mg/L) Bottom		Turbidity (NTU) Depth-Averaged		Suspended Solids (mg/L) Depth-averaged		BOD5 (mg/L) Depth-averaged		E.coli (CFU /100mL) Depth-averaged		NH ₃ -N (mg/L) Depth-averaged		UIA (mg/L) Depth-averaged		Synthetic Detergent as MBAS (mg/L) Depth-averaged		TIN (mg/L) Depth Averaged		
	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL	AL	LL	
Seawater Intake																					
SR1	2	2	2	2	<10	<10	<10	<10	<10	<10	<20,000	<20,000	<1	<1	0.021	0.021	<5	<5	NA	NA	
SR4																					
SR12																					
Fish Culture Zone																					
SR5	5.00#	5.00#	4.11	4.04+	10.8 or 120%C*	15.0 or 130%C^	12 or 120%C*	19 or 130%C^	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	0.45	0.50
SR9	5.00	5.00#	4.41	4.25+	4.0 or 120%C*	8.7 or 130%C^	9 or 120%C*	18 or 130%C^												0.37	0.49
SR10																					
SR11																					
Gazetted Beach																					
SR2	4.68	4.62#	4.11	4.04+	10.8 or 120%C*	15.0 or 130%C^	12 or 120%C*	19 or 130%C^	NA	NA	NA	NA	0.21 or 120%C*	0.24 or 130%C^	0.021	0.021	NA	NA	NA	NA	
SR3																					
Corals																					
SR6	5.00	4.82#	4.41	4.25+	4.0 or 120%C*	8.7 or 130%C^	9 or 120%C*	18 or 130%C^	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
SR7																					
SR8																					
EMSD Cooling Water Intake																					
SR13	4.24	4.17#	3.70	3.58+	13.1 or 120%C*	15.7 or 130%C^	23 or 120%C*	38 or 130%C^	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA

Note:

* Or 120% of upstream control station at the same tide of the day

^ Or 130% of upstream control station at the same tide of the day

According to EM&A Manual, LL of DO (surface & middle) is 5 mg/L or 1 percentile of baseline data in FCZ; 4 mg/L or 1 percentile of baseline data in other impact monitoring stations. (5%ile & 1 %ile determined from wet season baseline data for cluster 1 (4.68mg/L & 4.62mg/L) and cluster 2 (5.00mg/L & 4.82mg/L) are 5mg/L or below, thus 5mg/L was adopted as the AL & LL for the SR in FCZ)

+ According to EM&A Manual, LL of DO (bottom) is 2 mg/L or 1 percentile of baseline data

Referring to the ER Letter ref. (CV/2013/04)/M45/400/1247 dated 19 March 2015, a Revised Baseline Water Quality Monitoring Test Methodology – Review of Action and Limit Levels has been submitted to EPD by ER in March 2015. The Action and Limit Level for the wet season (April – October) was effected and applied to the water quality monitoring data from 1 April 2015.

For DO measurement, non-compliance occurs when monitoring result is lower than the limits;

For TIN, UIA, NH₃-N, SS, BOD₅, E.coli, synthetic detergent and turbidity, non-compliance of water quality results when monitoring results is higher than the limits;

AL/LL of TIN and NH₃-N are determined from laboratory results for better accuracy and reliability. These AL/LL will be applied to both laboratory and in-situ measurements at impact stage.

Wet season: April to October

Action and Limit Levels for 24-hr Water Quality Monitoring (Dry Season)

Monitoring Station	DO (mg/L) Surface		Turbidity (NTU) Surface		Ammonia-N (mg/L) Surface	
	AL	LL	AL	LL	AL	LL
WSD Seawater Intake						
SR4	2	2	<10	<10	<1	<1
SR12						
Fish Culture Zone						
SR5	5.46	5.39	6.0	7.9	NA	NA
SR9	6.12	5.97	2.8	4.7		
SR10						
SR11						
EMSD Cooling Water Intake						
SR13	5.28	5.22	11.9	13.3	NA	NA

Note: According to EM&A Manual, LL of DO (surface & middle) is 5 mg/L or 1 percentile of baseline data in FCZ; 4 mg/L or 1 percentile of baseline data in other impact monitoring stations.

Dry Season: November to March.

Action and Limit Levels for 24-hr Water Quality Monitoring (Wet Season)

Monitoring Station	DO (mg/L) Surface		Turbidity (NTU) Surface		Ammonia-N (mg/L) Surface	
	AL	LL	AL	LL	AL	LL
WSD Seawater Intake						
SR4	2	2	<10	<10	<1	<1
SR12						
Fish Culture Zone						
SR5	5.24	5.13	9.7	14.4	NA	NA
SR9	5.13	5.00#	5.9	7.1		
SR10						
SR11						
EMSD Cooling Water Intake						
SR13	4.23	4.17	11.9	13.3	NA	NA

Note: # According to EM&A Manual, LL of DO (surface & middle) is 5 mg/L or 1 percentile of baseline data in FCZ; 4 mg/L or 1 percentile of baseline data in other impact monitoring stations. (1 %ile determined from wet season baseline data for cluster 2 (4.78mg/L) is below 5mg/L, thus 5mg/L was adopted as the DO (surface) LL for the SR in FCZ in cluster 2 stations)

Referring to the ER Letter ref. (CV/2013/04)/M45/400/1247 dated 19 March 2015, a Revised Baseline Water Quality Monitoring Test Methodology – Review of Action and Limit Levels has been submitted to EPD by ER in March 2015. The Action and Limit Level for the wet season (April – October) was effected and applied to the water quality monitoring data from 1 April 2015.

Wet Season: April to October

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk




Materialab

Report No.: 0394/13/ED/0307A




Appendix D

Graphical Presentation – Routine Impact Monitoring Results


Dissolved Oxygen (Surface and Middle) at Mid-Ebb Tide








Dissolved Oxygen (Surface and Middle) at Mid-Ebb Tide




Dissolved Oxygen (Surface and Middle) at Mid-Ebb Tide








Dissolved Oxygen (Surface and Middle) at Mid-Ebb Tide




Dissolved Oxygen (Surface and Middle) at Mid-Ebb Tide






Dissolved Oxygen (Surface and Middle) at Mid-Ebb Tide




Dissolved Oxygen (Surface and Middle) at Mid-Ebb Tide








Dissolved Oxygen (Surface and Middle) at Mid-Ebb Tide




Dissolved Oxygen (Bottom) at Mid-Ebb Tide




Dissolved Oxygen (Bottom) at Mid-Ebb Tide




Dissolved Oxygen (Bottom) at Mid-Ebb Tide




Dissolved Oxygen (Bottom) at Mid-Ebb Tide




SR2




G5




SR3








G6




Dissolved Oxygen (Bottom) at Mid-Ebb Tide






Dissolved Oxygen (Bottom) at Mid-Ebb Tide






Dissolved Oxygen (Bottom) at Mid-Ebb Tide






Dissolved Oxygen (Bottom) at Mid-Ebb Tide






Turbidity (Depth average) at Mid-Ebb Tide






Turbidity (Depth average) at Mid-Ebb Tide




Turbidity (Depth average) at Mid-Ebb Tide








Turbidity (Depth average) at Mid-Ebb Tide




Turbidity (Depth average) at Mid-Ebb Tide






Turbidity (Depth average) at Mid-Ebb Tide






Turbidity (Depth average) at Mid-Ebb Tide






Turbidity (Depth average) at Mid-Ebb Tide






In-situ Ammonia (Depth average) at Mid-Ebb Tide





In-situ Ammonia (Depth average) at Mid-Ebb Tide




In-situ UIA (Depth average) at Mid-Ebb Tide







In-situ Ammonia (Depth average) at Mid-Ebb Tide




In-situ UIA (Depth average) at Mid-Ebb Tide




In-situ UIA (Depth average) at Mid-Ebb Tide




In-situ TIN (Depth average) at Mid-Ebb Tide




In-situ TIN (Depth average) at Mid-Ebb Tide




G5




G2




G6




G3




In-situ TIN (Depth average) at Mid-Ebb Tide




In-situ TIN (Depth average) at Mid-Ebb Tide






SR9






SR10




Total Suspended Solids (Depth average) at Mid-Ebb Tide




Total Suspended Solids (Depth average) at Mid-Ebb Tide




Total Suspended Solids (Depth average) at Mid-Ebb Tide




Total Suspended Solids (Depth average) at Mid-Ebb Tide




SR2






SR3






G6




Total Suspended Solids (Depth average) at Mid-Ebb Tide






Total Suspended Solids (Depth average) at Mid-Ebb Tide






Total Suspended Solids (Depth average) at Mid-Ebb Tide






Total Suspended Solids (Depth average) at Mid-Ebb Tide






Ammonia Nitrogen (Depth average) at Mid-Ebb Tide





Ammonia Nitrogen (Depth average) at Mid-Ebb Tide





Laboratory Analysis UIA (Depth average) at Mid-Ebb Tide






Ammonia Nitrogen (Depth average) at Mid-Ebb Tide






Laboratory Analysis UIA (Depth average) at Mid-Ebb Tide






Laboratory Analysis UIA (Depth average) at Mid-Ebb Tide




Laboratory Analysis TIN (Depth average) at Mid-Ebb Tide






Laboratory Analysis TIN (Depth average) at Mid-Ebb Tide






Laboratory Analysis TIN (Depth average) at Mid-Ebb Tide






Laboratory Analysis TIN (Depth average) at Mid-Ebb Tide






E.coli (Depth average) at Mid-Ebb Tide






E.coli (Depth average) at Mid-Ebb Tide






BOD₅ (Depth average) at Mid-Ebb Tide






BOD₅ (Depth average) at Mid-Ebb Tide






Synthetic Detergent (Depth average) at Mid-Ebb Tide






Synthetic Detergent (Depth average) at Mid-Ebb Tide






Dissolved Oxygen (Surface and Middle) at Mid-Flood Tide






Dissolved Oxygen (Surface and Middle) at Mid-Flood Tide






Dissolved Oxygen (Surface and Middle) at Mid-Flood Tide






Dissolved Oxygen (Surface and Middle) at Mid-Flood Tide




Dissolved Oxygen (Surface and Middle) at Mid-Flood Tide






Dissolved Oxygen (Surface and Middle) at Mid-Flood Tide




Dissolved Oxygen (Surface and Middle) at Mid-Flood Tide




Dissolved Oxygen (Surface and Middle) at Mid-Flood Tide




Dissolved Oxygen (Bottom) at Mid-Flood Tide




Dissolved Oxygen (Bottom) at Mid-Flood Tide




G2




C2




G3








C3



Dissolved Oxygen (Bottom) at Mid-Flood Tide









Dissolved Oxygen (Bottom) at Mid-Flood Tide




Dissolved Oxygen (Bottom) at Mid-Flood Tide




Dissolved Oxygen (Bottom) at Mid-Flood Tide






Dissolved Oxygen (Bottom) at Mid-Flood Tide






Dissolved Oxygen (Bottom) at Mid-Flood Tide






Turbidity (Depth average) at Mid-Flood Tide






Turbidity (Depth average) at Mid-Flood Tide






Turbidity (Depth average) at Mid-Flood Tide






Turbidity (Depth average) at Mid-Flood Tide




Turbidity (Depth average) at Mid-Flood Tide






Turbidity (Depth average) at Mid-Flood Tide






Turbidity (Depth average) at Mid-Flood Tide






Turbidity (Depth average) at Mid-Flood Tide






In-situ Ammonia (Depth average) at Mid-Flood Tide





In-situ Ammonia (Depth average) at Mid-Flood Tide





In-situ UIA (Depth average) at Mid-Flood Tide






In-situ Ammonia (Depth average) at Mid-Flood Tide






In-situ UIA (Depth average) at Mid-Flood Tide






In-situ UIA (Depth average) at Mid-Flood Tide




In-situ TIN (Depth average) at Mid-Flood Tide






In-situ TIN (Depth average) at Mid-Flood Tide






In-situ TIN (Depth average) at Mid-Flood Tide






In-situ TIN (Depth average) at Mid-Flood Tide






Total Suspended Solids (Depth average) at Mid-Flood Tide






Total Suspended Solids (Depth average) at Mid-Flood Tide






Total Suspended Solids (Depth average) at Mid-Flood Tide






Total Suspended Solids (Depth average) at Mid-Flood Tide




Total Suspended Solids (Depth average) at Mid-Flood Tide






Total Suspended Solids (Depth average) at Mid-Flood Tide






Total Suspended Solids (Depth average) at Mid-Flood Tide






Total Suspended Solids (Depth average) at Mid-Flood Tide






Ammonia Nitrogen (Depth average) at Mid-Flood Tide





Ammonia Nitrogen (Depth average) at Mid-Flood Tide





Laboratory Analysis UIA (Depth average) at Mid-Flood Tide






Ammonia Nitrogen (Depth average) at Mid-Flood Tide






Laboratory Analysis UIA (Depth average) at Mid-Flood Tide






Laboratory Analysis UIA (Depth average) at Mid-Flood Tide




Laboratory Analysis TIN (Depth average) at Mid-Flood Tide






Laboratory Analysis TIN (Depth average) at Mid-Flood Tide




Laboratory Analysis TIN (Depth average) at Mid-Flood Tide



Laboratory Analysis TIN (Depth average) at Mid-Flood Tide









E. coli (Depth average) at Mid-Flood Tide









BOD₅ (Depth average) at Mid-Flood Tide

BOD₅ (Depth average) at Mid-Flood Tide



Synthetic Detergent (Depth average) at Mid-Flood Tide

Synthetic Detergent (Depth average) at Mid-Flood Tide



MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk




Materialab

Report No.: 0394/13/ED/0307A




Appendix E

Graphical Presentation – 24-hr Monitoring Results


Turbidity 24-hr Water Quality Monitoring






Turbidity 24-hr Water Quality Monitoring






Turbidity 24-hr Water Quality Monitoring




Dissolved Oxygen
24-hr Water Quality Monitoring





Dissolved Oxygen
24-hr Water Quality Monitoring



Dissolved Oxygen
24-hr Water Quality Monitoring



**Ammonia-N
24-hr Water Quality Monitoring**



MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk

MaterialLab

Report No.: 0394/13/ED/0307A

Appendix F

Environmental Mitigation Implementation Schedule

EIA Ref	EM& A Ref	No.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to Address	Who to implement the measure	Location of the measure	When to implement the measure?	Implementation Status
		A	Water Quality					
3.8	2.9		<u>Use of Silt Screens</u>	Minimize the effect of potential increase in SS levels at the seawater intakes	Contractor	WSD8, WSD9 and EMSD1	Construction Phase	Implemented
		A1	Silt Screens shall be installed at the flushing water intakes WSRs WSD1, WSD8, WSD9 and EMSD1 to minimise the effect of potential increase in SS levels at the seawater intakes.					
3.8	2.9		<u>Use of Silt Curtains</u>	Minimize the release of suspended soil from the dredging area	Contractor	Construction Work Sites	Construction Phase	Implemented
		A2	To minimize the potential SS impact from dredging, deployment of silt curtains around the grab dredgers is recommended; and Before commencement of dredging works, the holder of the Environmental Permit shall submit detailed proposal of the design and arrangement of the frame type silt curtain to EPD for approval.					
3.10	2.9	A3	Water Quality Monitoring Program	Perform water quality monitoring at sensitive receivers during construction phase	ET	Monitoring Locations as stated in Table 2.1 of the EM&A Manual	Construction Phase	Implemented
			Water quality monitoring shall be carried out in accordance with Section 2 of the Environmental Monitoring and Audit (EM&A) Manual. Event and Action Plan (EAP) for water quality shall be followed in case of any exceedance in action and limit level.					
3.8 (EP Ref 3)	-		Dredging Operation	Minimize potential adverse effect as a result of dredging activities	Contractor	Construction Work Sites	Construction Phase	Implemented
		A4	Only two types of dredgers are allowed for this Project: (a) grab dredger with closed grab, and (b) cutter suction dredger spud pole grab dredger.					
		A5	The speed of any construction vessels shall not exceed 10 knots when passing through the area of the Project.					
		A6	No more than three two grab dredgers with closed grab (or one cutter suction dredger with two closed grab dredgers) shall be operated within the Project Area at any one time for the Project.					
		A7	Only one closed grab dredger or one cutter suction dredger shall be operated in Zone 2B and during which no other closed grab dredger shall be allowed in other zones within the Project Area.					
		A8	No more than one grab dredger with closed grab (or one cutter suction dredger) shall be operated within each of the five main zones at any one time for the Project in which the cutter suction dredger shall only be operated in Zones 2 and 4 with maximum dredging rate of 700 m ³ in 30 minutes in any given hour (max. 8,400 m ³ /day, based on a 12-hour operation per day).					
		A9	The maximum dredging rate for closed grab dredger at Rambler Channel – Zones 1 to 2 (subzones Z1A, Z1B, Z2A, Z2B and Z2C) shall follow the Dredging Plan for the Hotspot, as shown in EP-426/2011/A.					
		A10	The maximum dredging rate for closed grab dredger at Rambler Channel – Zones 3 to 4 (subzones Z3A to Z4B) shall not exceed 1,600 m ³ per day during dry season or 3,440 m ³ per day during wet season as shown in EP-426/2011/A.					
		A11	The maximum dredging rate for closed grab dredger at Rambler Channel – Zones 5 to 6 (subzones Z5A, Z5B and Z6A) shall not exceed 4,000 m ³ per day during both dry and wet seasons as shown in EP-426/2011/A.					
		A12	The maximum dredging rate for closed grab dredger at Rambler Channel –					

EIA Ref	EM& A Ref	No.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to Address	Who to implement the measure	Location of the measure	When to implement the measure?	Implementation Status
			Zones 5 to 8 (subzones Z5C, Z6B, Z6C, Z6D, Z7 and Z8) shall not exceed 4,000 m ³ per day during both dry and wet seasons as shown in EP-426/2011/A.					
		A13	The maximum dredging rate for closed grab dredger at Northern Fairway – Zones 9 to 12 shall not exceed 4,000 m ³ per day during both dry and wet seasons as shown in EP-426/2011/A.					Implemented
		A14	The maximum dredging rate for closed grab dredger at Western Fairway – Zone 13A shall not exceed 4,000 m ³ per day during both dry and wet seasons as shown in EP-426/2011/A.					NA-Dredging works completed
		A15	The maximum dredging rate for closed grab dredger at Western Fairway – Zone 13B shall not exceed 4,000 m ³ per day during both dry and wet seasons as shown in EP-426/2011/A.					NA-Dredging works completed
		A16	The dredging pump of cutter suction dredger shall be operated during cutting to reduce the sediment loss to water body.					NA-no CSD employed
		A17	Project dredging works within Zone 1 to 6 (including sub-zones) of the Container Basin shall not be carried out at the same time with Terminal Operator's maintenance dredging activities.					NA-No Terminal Operator's maintenance dredging carried out
		A18	Cutter suction dredger is only to be deployed for the removal of harder material during daytime only (07:00 to 19:00) in Zone 2 (including subzones) of the Container Basin.					NA-no CSD employed
		A19	In case of rainstorm warning in effect during dredging works, the dredged material on barge shall be covered properly before transportation to disposal site.					Implemented
		A20	In case of exceedance of SS and NH ₃ -N at the Tsing Yi WSD flushing intake due to dredging operation is evidenced, the Contractor shall propose mitigation measures not limited to reducing dredging rate. If exceedance persists, the Contractor shall propose not to undertake dredging operation in close proximity to the Tsing Yi flushing water intake during flood tide. The Contractor shall liaise with the ETL, IEC, ER, EPD and WSD for the proposed mitigation measures.					NA-no exceedance due to dredging operation
		A21	If further mitigation measures are required due to continuous exceedance of SS and NH ₃ -N, consideration shall then be given to dredge only on the state of the tide which would avoid migration of SS towards the WSD and EMSD intakes.					NA-no exceedance due to dredging operation
		A22	Dredging sub-zone Z2B where high NH ₃ -N in sediment is found shall be isolated with dredging works to be carried out towards the end of construction programme.					Implemented
		A23	Administrative control in terms of dredging rate adjustment in controlling the release of contaminants shall be employed as mitigation measures.					Implemented
		A24	Field trials shall be carried out to propose the most effective dredging process and rate to control the release of ammoniacal nitrogen and UIA into the water column and achieve compliance at the WSD1 seawater intake (NH ₃ -N) and at the beaches for UIA. Capital dredging works in dredging sub-zone Z2B (Figure 1.2h refers)					Implemented

EIA Ref	EM& A Ref	No.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to Address	Who to implement the measure	Location of the measure	When to implement the measure?	Implementation Status
			should not therefore be carried out until the proposed method and rate are confirmed.					
		A25	Detailed dredging plan shall be prepared providing details of individual dredging subzones and dredging rate taking into account of the field trial results.					Implemented
3.8	-		Other Good Site Practices for Dredging	Minimize potential adverse effect as a result of dredging activities	Contractor	Construction Work Sites	Construction Phase	
		A26	All vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.					Implemented
		A27	The speed of all Contractor's vessels should be controlled within the works area to prevent propeller wash from stirring up the seabed sediments.					Implemented
		A28	All barges / dredgers used should be fitted with tight fitting seals to their bottom openings to prevent leakage of material.					Implemented
		A29	Construction activities should not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site or dumping grounds.					Implemented
		A30	No overflow of dredged mud should be allowed. Barges or hopper should not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation.					Implemented
		B	Waste Management					
			<u>Good Site Practices</u>	Minimize potential adverse effect arising from the handling of dredged material	Contractor	Construction Work Sites (General)	Construction Phase	
4.5	3.3	B1	Obtain the profile of different sediment categories and careful planning of sediment removal.					Implemented
		B2	Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.					Implemented
		B3	Training of site personnel in proper waste management and chemical handling procedures.					Implemented
		B4	Provision of sufficient waste disposal points and regular collection of waste.					Implemented
		B5	Well planned delivery programme for offsite disposal such that adverse environmental impact from transporting sediment material is not anticipated.					Implemented
		B6	Use well maintained PME on site.	Implemented				
			<u>General Refuse</u>	Minimize the adverse effect arising from the handling of site general refuse	Contractor	Construction Work Sites (General)	Construction Phase	
4.5	3.3	B7	General refuse should be stored in enclosed bins. A reputable waste collector should be employed by the contractor to remove general refuse from the site.					Implemented
			<u>Chemical Waste</u>	Minimize the adverse effect arising from the handling of site chemical waste	Contractor	Construction Work Site	Construction Phase	
4.5	3.3	B8	If chemical wastes are produced at the construction site, the Contractor shall be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes shall be used, and incompatible chemicals should be stored separately. Appropriate labels shall be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive,					Implemented

EIA Ref	EM& A Ref	No.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to Address	Who to implement the measure	Location of the measure	When to implement the measure?	Implementation Status
			flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.					
4.5	3.3		Marine Dredged Sediment	Control of transportation and disposal of dredged material in a manner to minimize potential impacts on water quality	Contractor	Construction Work Site	Construction Phase	
		B9	Control of transportation and disposal of dredged material in a manner to minimize potential impacts on water quality.					Implemented
		B10	Bottom opening of barges will be fitted with tight fitting seals to prevent leakage of material. Excess material shall be cleaned from the decks and exposed fittings of barges and dredgers before the vessel is moved.					Implemented
		B11	Monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the EPD.					Implemented
		B12	Barges or hopper barges shall not be filled to a level that would cause the overflow of materials or sediment laden water during loading or transportation.					Implemented
		B13	Sediment Quality Report shall be prepared and submit to EPD under DASO.					Implemented
		B14	If disposal of Type 3 sediment is identified, agreement with EPD shall be reached regarding the treatment of sediment before disposal.					NA – no type 3 material disposed
		B15	Project works shall not be carried out before obtaining confirmation from MFC on disposal option.					Implemented
		C	Marine Ecology	Review and assess the potential adverse effect on marine ecology	Contractor	Construction Work Sites	Construction Phase	
5.7	4.1	C1	Water quality monitoring results shall be reviewed from time to time to assess if there were any impact to marine ecology due to dredging operation.					Implemented
		D	Fisheries	Review and assess the potential adverse effect on fisheries	Contractor	Construction Work Sites	Construction Phase	
6.7	5.1	D1	Water quality monitoring results shall be reviewed from time to time to assess if there were any impact to fisheries due to dredging operation.					Implemented
		E	Hazard to Life		Contractor	Construction Work Sites (General)	Construction Phase	
7.8.2	6.2	E1	Sound communication channel shall be established with the oil companies, Marine Department, and Fire Services Department for effective notification and emergency evacuation in case of accidents.					Implemented
		E2	Proper safety and emergency training shall be given to the relevant operation staff at the dredging site. Emergency plans and procedures should be prepared and drills should be performed periodically.					Implemented
		F	Landscape Visual and Glare	Minimize landscape and visual impacts during construction phase	Contractor	Construction activities' area	Throughout design, construction phase	
8.9 Table 8-3 & 8-6	7.2	F1	Visa shields to the lights of dredgers shall be provided.					Implemented
		F2	The light source shall not point directly to any VSRs.					Implemented
		F3	Lights shall be switched off if they are not in use.	Implemented				
		G	Cultural Heritage	Minimize potential marine archaeological	Contractor	Locations of the 20	During Construction	
9.5	8		<u>Monitoring Brief</u>					

EIA Ref	EM& A Ref	No.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to Address	Who to implement the measure	Location of the measure	When to implement the measure?	Implementation Status
		G1	A monitoring brief shall be conducted during the dredging. It shall only be required during dredging at the locations of the 20 unidentified sonar contacts and masked areas and does not need to cover all of the dredging activities. Dredging staff should be briefed about the possibility of locating archaeological objects and a marine archaeologist shall be available to monitor the dredged spoil and provide advice. If material indicative of archaeological remains is retrieved, the AMO should be contacted as soon as possible.	impact during dredging activities		unidentified sonar contacts and masked areas	works	NA- no archaeological deposit was found during reporting period.
		H	Noise					
10.8	9		<u>Good Site Practices</u>	Control and minimize the generation of undue noise nuisance	Contractor	Construction Work Sites (Along the alignment of dredging)	Construction Phase	
	H1	Only well-maintained plant shall be operated on-site and plant should be serviced regularly during the construction program.	Implemented					
	H2	Machines and plant that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.	Implemented					
	H3	Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from nearby NSRs.	Implemented					
		H4	If dredging is to be carried out during restricted hours, work locations close to NSRs shall be avoided.					Implemented
		I	Construction Dust					
11.7	10		<u>Dust Control</u>	Good site practice to control dust and odour impact to the nearby sensitive receivers	Contractor	Construction Work Sites (General)	Construction Phase	
	I1	Requirements of the Air Pollution Control (Construction Dust) Regulation, where relevant, shall be adhered to during the construction period.	Implemented					
			<u>Odour</u>		Contractor	Construction Work Sites (General)	Construction Phase	
	I2	To minimize potential odour emissions, if dredged sediment is anticipated to be placed on barge for more than a day the load shall be properly covered as far as practicable to minimise the exposed area and potential odour.	NA-no work in such condition					
		I3	If dredged sediment is found to be malodorous it shall be removed from site as soon as possible within one hour after the barge being filled up.					NA-no work in such condition

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is white and is set against a black rectangular background that has horizontal bars extending to the left and right, creating a stylized, framed effect.

Report No.: 0394/13/ED/0307A

Appendix G

Waste Generation in Reporting Period

Name of Department : Civil Engineering and Development Department

Contract No. : CV/2013/04

Monthly Summary Waste Flow Table for 2015 (year)

Year	Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated (in '000 m ³)	Broken Concrete (see Note 4) (in '000 m ³)	Reused in the Contract (in '000 m ³)	Reused in other Projects (in '000 m ³)	Disposed as Public Fill (in '000 m ³)	Metals (in '000 kg)	Paper/cardboard packaging (in '000 kg)	Plastics (see Note 3) (in '000 kg)	Chemical Waste (in '000 kg)	Others, e.g. general refuse (in '000 m ³)
Jan	nil	nil	nil	nil	nil	nil	nil	nil	nil	0.01
Feb	nil	nil	nil	nil	nil	nil	nil	nil	nil	0.01
Mar	nil	nil	nil	nil	nil	nil	nil	nil	0.6	0.01
Apr	nil	nil	nil	nil	nil	nil	nil	nil	nil	0.01
May	nil	nil	nil	nil	nil	nil	nil	nil	11.4	0.01
Jun	nil	nil	nil	nil	nil	nil	nil	nil	nil	0.01
Jul	nil	nil	nil	nil	nil	nil	nil	nil	2.4	0.01
Aug	nil	nil	nil	nil	nil	nil	nil	nil	nil	0.01
Sep	nil	nil	nil	nil	nil	nil	nil	nil	nil	0.01
Oct	nil	nil	nil	nil	nil	nil	nil	nil	nil	0.01
Nov										
Dec										
Total	nil	nil	nil	nil	nil	nil	nil	nil	14.4	0.10

Notes:

- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (3) Broken concrete for recycling into aggregates

Yearly Summary Waste Flow Table

Year	Estimated Annual Quantities of Inert C&D Materials (in '000m ³)										Estimated Annual of C&D Wastes									
	Total Quantity Generated		Broken Concrete (see Note 3)		Reused in the Contract		Reused in other Projects		Disposed as Public Fill		Metals		Paper/cardboard packaging		Plastics (see Note 2)		Chemical Waste		Others, e.g. general refuse	
	(a)		(b)		(c)		(d)		(a-b-c-d)		(in '000 kg)		(in '000 kg)		(in '000 kg)		(in '000 kg)		(in '000 m ³)	
	Est.	Act.	Est.	Act.	Est.	Act.	Est.	Act.	Est.	Act.	Est.	Act.	Est.	Act.	Est.	Act.	Est.	Act.	Est.	Act.
2013	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	0.003	0.01
2014	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	0.2	0.16
2015	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	-	Nil	-	13	-	0.2	-
2016	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2017	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2018	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2019	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2020																				
2021																				
Grand Total	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	0.403	0.17

Notes: (1) The performance targets are given in sub-clause (14) of this Appendix to the PS.

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material

(4) Broken concrete for recycling into aggregates.

Monthly Summary of Sediment Disposal (2014-2015)

Marine Sediment Type	Type 1 – Open Sea Disposal	Type 2 – Confined Marine Disposal	Type 3 – Special Treatment / Disposal
Month	Monthly Quantity (m3)	Monthly Quantity (m3)	Monthly Quantity (m3)
2014			
Jan	nil	nil	nil
Feb	nil	nil	nil
Mar	nil	nil	nil
Apr	nil	nil	nil
May	3,700	nil	nil
Jun	66,950	nil	nil
Jul	80,600	nil	nil
Aug	79,600	nil	nil
Sep	100,700	nil	nil
Oct	60,450	50,400	nil
Nov	72,990	38,540	nil
Dec	84,440	10,720	nil
2015			
Jan	126750	47580	nil
Feb	153770	12440	nil
Mar	101370	65870	nil
Apr	173760	29840	nil
May	99,550	29,180	nil
June	49,460	9,360	nil
July	30,680	5,180	nil
August	36,960	21,520	nil
September	49,270	32,500	nil
October	41,200	27,550	nil
Total	1,412,200	380,680	nil

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, N.T., Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk

Materialab

Report No.: 0394/13/ED/0307A

Appendix H

Quarterly Assessment of Construction Impact

Cluster 1 TIN(Insitu)
1.3 x Baseline vs Impact

1.3 x Baseline TIN (Insitu) (mg/L) data			
SR5	1/4/2014	Mid-Flood	0.48
SR5	1/7/2014	Mid-Flood	0.61
SR5	1/9/2014	Mid-Flood	0.64
SR5	1/11/2014	Mid-Flood	0.83
SR5	1/14/2014	Mid-Flood	0.68
SR5	1/16/2014	Mid-Flood	0.55
SR5	1/18/2014	Mid-Flood	0.56
SR5	1/21/2014	Mid-Flood	0.50
SR5	1/23/2014	Mid-Flood	0.61
SR5	1/25/2014	Mid-Flood	0.88
SR5	1/27/2014	Mid-Flood	0.77
SR5	1/29/2014	Mid-Flood	0.61

Impact TIN (Insitu) (mg/L) data			
SR5	7/23/2015	Mid-Flood	1.11
SR5	7/25/2015	Mid-Flood	1.31
SR5	7/28/2015	Mid-Flood	1.37
SR5	7/30/2015	Mid-Flood	1.30
SR5	8/1/2015	Mid-Flood	1.16
SR5	8/4/2015	Mid-Flood	0.86
SR5	8/6/2015	Mid-Flood	0.81
SR5	8/8/2015	Mid-Flood	1.00
SR5	8/11/2015	Mid-Flood	0.80
SR5	8/13/2015	Mid-Flood	0.75
SR5	8/18/2015	Mid-Flood	0.68
SR5	8/20/2015	Mid-Flood	0.73
SR5	8/22/2015	Mid-Flood	0.48
SR5	8/25/2015	Mid-Flood	0.42
SR5	8/27/2015	Mid-Flood	0.41
SR5	8/29/2015	Mid-Flood	0.58
SR5	9/1/2015	Mid-Flood	0.46
SR5	9/3/2015	Mid-Flood	0.52
SR5	9/5/2015	Mid-Flood	0.78
SR5	9/8/2015	Mid-Flood	0.91
SR5	9/10/2015	Mid-Flood	0.69
SR5	9/12/2015	Mid-Flood	0.87
SR5	9/15/2015	Mid-Flood	0.43
SR5	9/17/2015	Mid-Flood	0.43
SR5	9/19/2015	Mid-Flood	0.64
SR5	9/22/2015	Mid-Flood	0.96
SR5	9/24/2015	Mid-Flood	0.99
SR5	9/26/2015	Mid-Flood	0.96
SR5	9/29/2015	Mid-Flood	0.64
SR5	10/1/2015	Mid-Flood	0.48
SR5	10/6/2015	Mid-Flood	0.83
SR5	10/8/2015	Mid-Flood	1.42
SR5	10/10/2015	Mid-Flood	0.63
SR5	10/13/2015	Mid-Flood	0.39
SR5	10/15/2015	Mid-Flood	0.38
SR5	10/17/2015	Mid-Flood	0.51
SR5	10/20/2015	Mid-Flood	0.39
SR5	10/22/2015	Mid-Flood	0.51

Cluster 1 TIN(Insitu)
1.3 x Baseline vs Impact

Baseline (Insitu) x 1.3		Impact (Insitu)	
Raw Statistics		Raw Statistics	
Number of Valid Observations	12	Number of Valid Observations	38
Number of Distinct Observations	12	Number of Distinct Observations	32
Minimum	0.477	Minimum	0.38
Maximum	0.883	Maximum	1.42
Mean of Raw Data	0.643	Mean of Raw Data	0.752
Standard Deviation of Raw Data	0.127	Standard Deviation of Raw Data	0.3
Kstar	22.19	Kstar	6.236
Mean of Log Transformed Data	-0.458	Mean of Log Transformed Data	-0.36
Standard Deviation of Log Transformed Data	0.191	Standard Deviation of Log Transformed Data	0.395
Normal Distribution Test Results		Normal Distribution Test Results	
Correlation Coefficient R	0.968	Correlation Coefficient R	0.967
Shapiro Wilk Test Statistic	0.93	Shapiro Wilk Test Statistic	0.917
Shapiro Wilk Critical (0.95) Value	0.859	Shapiro Wilk Critical (0.95) Value	0.938
Approximate Shapiro Wilk P Value	0.407	Approximate Shapiro Wilk P Value	0.00879
Lilliefors Test Statistic	0.186	Lilliefors Test Statistic	0.123
Lilliefors Critical (0.95) Value	0.256	Lilliefors Critical (0.95) Value	0.144
Data appear Normal at (0.05) Significance Level		Data not Normal at (0.05) Significance Level	

t-Test Site vs Background Comparison for Full Data Sets without NDs			
User Selected Options			
Full Precision	OFF		
Confidence Coefficient	95%		
Substantial Difference	0		
Selected Null Hypothesis	Site or AOC Mean/Median Less Than or Equal to Background Mean/Median (Form 1)		
Alternative Hypothesis	Site or AOC Mean/Median Greater Than Background Mean/Median		
Area of Concern Data: Impact (Insitu)			
Background Data: Baseline (Insitu) x 1.3			
Raw Statistics			
	Site	Background	
Number of Valid Observations		38	12
Number of Distinct Observations		32	12
Minimum		0.38	0.477
Maximum		1.42	0.883
Mean		0.752	0.643
Median		0.71	0.614
SD		0.3	0.127
SE of Mean		0.0486	0.0366
Wilcoxon-Mann-Whitney (WMW) Test			
H0: Mean/Median of Site or AOC <= Mean/Median of Background			
Site Rank Sum W-Stat		1005	
WMW Test U-Stat		0.806	
WMW Critical Value (0.050)		1.645	
P-Value		0.21	
Conclusion with Alpha = 0.05			
Do Not Reject H0, Conclude Site <= Background			
P-Value >= alpha (0.05)			

Cluster 1 TIN(Lab)
1.3 x Baseline vs Impact

1.3 x Baseline TIN (lab) (mg/L) data			
SR5	1/4/2014	Mid-Flood	0.48
SR5	1/7/2014	Mid-Flood	0.52
SR5	1/9/2014	Mid-Flood	0.48
SR5	1/11/2014	Mid-Flood	0.53
SR5	1/14/2014	Mid-Flood	0.35
SR5	1/16/2014	Mid-Flood	0.43
SR5	1/18/2014	Mid-Flood	0.59
SR5	1/21/2014	Mid-Flood	0.32
SR5	1/23/2014	Mid-Flood	0.55
SR5	1/25/2014	Mid-Flood	0.47
SR5	1/27/2014	Mid-Flood	0.40
SR5	1/29/2014	Mid-Flood	0.66

Impact TIN (lab) (mg/L) data			
SR5	7/23/2015	Mid-Flood	1.15
SR5	7/25/2015	Mid-Flood	1.27
SR5	7/28/2015	Mid-Flood	1.41
SR5	7/30/2015	Mid-Flood	1.32
SR5	8/1/2015	Mid-Flood	1.19
SR5	8/4/2015	Mid-Flood	0.89
SR5	8/6/2015	Mid-Flood	0.80
SR5	8/8/2015	Mid-Flood	1.05
SR5	8/11/2015	Mid-Flood	0.82
SR5	8/13/2015	Mid-Flood	0.76
SR5	8/18/2015	Mid-Flood	0.66
SR5	8/20/2015	Mid-Flood	0.74
SR5	8/22/2015	Mid-Flood	0.47
SR5	8/25/2015	Mid-Flood	0.39
SR5	8/27/2015	Mid-Flood	0.42
SR5	8/29/2015	Mid-Flood	0.54
SR5	9/1/2015	Mid-Flood	0.46
SR5	9/3/2015	Mid-Flood	0.56
SR5	9/5/2015	Mid-Flood	0.76
SR5	9/8/2015	Mid-Flood	0.91
SR5	9/10/2015	Mid-Flood	0.70
SR5	9/12/2015	Mid-Flood	0.88
SR5	9/15/2015	Mid-Flood	0.44
SR5	9/17/2015	Mid-Flood	0.41
SR5	9/19/2015	Mid-Flood	0.62
SR5	9/22/2015	Mid-Flood	0.95
SR5	9/24/2015	Mid-Flood	1.05
SR5	9/26/2015	Mid-Flood	0.96
SR5	9/29/2015	Mid-Flood	0.68
SR5	10/1/2015	Mid-Flood	0.50
SR5	10/6/2015	Mid-Flood	0.84
SR5	10/8/2015	Mid-Flood	1.45
SR5	10/10/2015	Mid-Flood	0.60
SR5	10/13/2015	Mid-Flood	0.39
SR5	10/15/2015	Mid-Flood	0.41
SR5	10/17/2015	Mid-Flood	0.52
SR5	10/20/2015	Mid-Flood	0.40
SR5	10/22/2015	Mid-Flood	0.51

Cluster 1 TIN(Lab)
1.3 x Baseline vs Impact

Baseline (Lab) x 1.3		Impact (Lab)	
Raw Statistics		Raw Statistics	
Number of Valid Observations	12	Number of Valid Observations	38
Number of Distinct Observations	12	Number of Distinct Observations	34
Minimum	0.324	Minimum	0.39
Maximum	0.661	Maximum	1.45
Mean of Raw Data	0.482	Mean of Raw Data	0.76
Standard Deviation of Raw Data	0.0971	Standard Deviation of Raw Data	0.308
Kstar	19.61	Kstar	6.057
Mean of Log Transformed Data	-0.749	Mean of Log Transformed Data	-0.353
Standard Deviation of Log Transformed Data	0.208	Standard Deviation of Log Transformed Data	0.401
Normal Distribution Test Results		Normal Distribution Test Results	
Correlation Coefficient R	0.994	Correlation Coefficient R	0.967
Shapiro Wilk Test Statistic	0.986	Shapiro Wilk Test Statistic	0.915
Shapiro Wilk Critical (0.95) Value	0.859	Shapiro Wilk Critical (0.95) Value	0.938
Approximate Shapiro Wilk P Value	0.993	Approximate Shapiro Wilk P Value	0.00774
Lilliefors Test Statistic	0.108	Lilliefors Test Statistic	0.115
Lilliefors Critical (0.95) Value	0.256	Lilliefors Critical (0.95) Value	0.144
Data appear Normal at (0.05) Significance Level		Data not Normal at (0.05) Significance Level	

Wilcoxon-Mann-Whitney Site vs Background Comparison Test for Full Data Sets without NDs			
User Selected Options			
From File	C:\Users\achoi\Desktop\TIN C1 lab vs 1.3 x Baseline (data input).xls.wst		
Full Precision	OFF		
Confidence Coefficient	95%		
Substantial Difference	0		
Selected Null Hypothesis	Site or AOC Mean/Median Less Than or Equal to Background Mean/Median (Form 1)		
Alternative Hypothesis	Site or AOC Mean/Median Greater Than Background Mean/Median		
Area of Concern Data: Impact (Lab)			
Background Data: Baseline (Lab) x 1.3			
Raw Statistics			
	Site	Background	
Number of Valid Observations	38	12	
Number of Distinct Observations	34	12	
Minimum	0.39	0.324	
Maximum	1.45	0.661	
Mean	0.76	0.482	
Median	0.72	0.48	
SD	0.308	0.0971	
SE of Mean	0.0499	0.028	
Wilcoxon-Mann-Whitney (WMW) Test			
H0: Mean/Median of Site or AOC <= Mean/Median of Background			
Site Rank Sum W-Stat	1095		
WMW Test U-Stat	2.851		
WMW Critical Value (0.050)	1.645		
P-Value	2.18E-03		
Conclusion with Alpha = 0.05			
Reject H0, Conclude Site > Background			
P-Value < alpha (0.05)			

Cluster 1 TIN(Lab)
Gradient vs Impact

Impact (Lab)		Gradient (Lab)	
Raw Statistics		Raw Statistics	
Number of Valid Observations	38	Number of Valid Observations	114
Number of Distinct Observations	34	Number of Distinct Observations	59
Minimum	0.39	Minimum	0.19
Maximum	1.45	Maximum	1.25
Mean of Raw Data	0.76	Mean of Raw Data	0.547
Standard Deviation of Raw Data	0.308	Standard Deviation of Raw Data	0.22
Kstar	6.057	Kstar	6.883
Mean of Log Transformed Data	-0.353	Mean of Log Transformed Data	-0.676
Standard Deviation of Log Transformed Data	0.401	Standard Deviation of Log Transformed Data	0.379
Normal Distribution Test Results		Normal Distribution Test Results	
Correlation Coefficient R	0.967	Correlation Coefficient R	0.949
Shapiro Wilk Test Statistic	0.915	Approximate Shapiro Wilk Test Statistic	0.892
Shapiro Wilk Critical (0.95) Value	0.938	Approximate Shapiro Wilk P Value	1.23E-11
Approximate Shapiro Wilk P Value	0.00774	Lilliefors Test Statistic	0.137
Lilliefors Test Statistic	0.115	Lilliefors Critical (0.95) Value	0.083
Lilliefors Critical (0.95) Value	0.144	Data not Normal at (0.05) Significance Level	
Data not Normal at (0.05) Significance Level			

Wilcoxon-Mann-Whitney Site vs Background Comparison Test for Full Data Sets without NDs			
User Selected Options			
Full Precision	95%		
Confidence Coefficient	0%		
Substantial Difference	Site or AOC Mean/Median Less Than or Equal to Background Mean/Median (Form 1)		
Selected Null Hypothesis	Site or AOC Mean/Median Greater Than Background Mean/Median		
Alternative Hypothesis			
Area of Concern Data: Impact (Lab)			
Background Data: Gradient (Lab)			
Raw Statistics			
	Site	Background	
Number of Valid Observations	38	114	
Number of Distinct Observations	34	59	
Minimum	0.39	0.19	
Maximum	1.45	1.25	
Mean	0.76	0.547	
Median	0.72	0.48	
SD	0.308	0.22	
SE of Mean	0.0499	0.0206	
Wilcoxon-Mann-Whitney (WMW) Test			
H0: Mean/Median of Site or AOC <= Mean/Median of Background			
Site Rank Sum W-Stat	3828		
WMW Test U-Stat	3.915		
WMW Critical Value (0.050)	1.645		
P-Value	4.53E-05		
Conclusion with Alpha = 0.05			
Reject H0, Conclude Site > Background			
P-Value < alpha (0.05)			

Cluster 2 TIN(Lab)
1.3 x Baseline vs Impact

Baseline x 1.3 TIN (lab) (mg/L)			
SR9	1/4/2014	Mid-Ebb	0.17
SR9	1/7/2014	Mid-Ebb	0.27
SR9	1/9/2014	Mid-Ebb	0.63
SR9	1/11/2014	Mid-Ebb	0.66
SR9	1/14/2014	Mid-Ebb	0.38
SR9	1/16/2014	Mid-Ebb	0.36
SR9	1/18/2014	Mid-Ebb	0.22
SR9	1/21/2014	Mid-Ebb	0.07
SR9	1/23/2014	Mid-Ebb	0.06
SR9	1/25/2014	Mid-Ebb	0.04
SR9	1/27/2014	Mid-Ebb	0.04
SR9	1/29/2014	Mid-Ebb	0.04
SR1C	1/4/2014	Mid-Ebb	0.21
SR1C	1/7/2014	Mid-Ebb	0.22
SR1C	1/9/2014	Mid-Ebb	0.22
SR1C	1/11/2014	Mid-Ebb	0.23
SR1C	1/14/2014	Mid-Ebb	0.16
SR1C	1/16/2014	Mid-Ebb	0.14
SR1C	1/18/2014	Mid-Ebb	0.15
SR1C	1/21/2014	Mid-Ebb	0.13
SR1C	1/23/2014	Mid-Ebb	0.17
SR1C	1/25/2014	Mid-Ebb	0.09
SR1C	1/27/2014	Mid-Ebb	0.10
SR1C	1/29/2014	Mid-Ebb	0.13
SR11	1/4/2014	Mid-Ebb	0.21
SR11	1/7/2014	Mid-Ebb	0.20
SR11	1/9/2014	Mid-Ebb	0.22
SR11	1/11/2014	Mid-Ebb	0.24
SR11	1/14/2014	Mid-Ebb	0.17
SR11	1/16/2014	Mid-Ebb	0.14
SR11	1/18/2014	Mid-Ebb	0.12
SR11	1/21/2014	Mid-Ebb	0.15
SR11	1/23/2014	Mid-Ebb	0.21
SR11	1/25/2014	Mid-Ebb	0.14
SR11	1/27/2014	Mid-Ebb	0.08
SR11	1/29/2014	Mid-Ebb	0.11

Impact TIN (lab) (mg/L)							
SR9	7/23/2015	Mid-Ebb	0.67	SR11	7/23/2015	Mid-Ebb	0.44
SR9	7/25/2015	Mid-Ebb	1.00	SR11	7/25/2015	Mid-Ebb	0.63
SR9	7/28/2015	Mid-Ebb	1.05	SR11	7/28/2015	Mid-Ebb	0.79
SR9	7/30/2015	Mid-Ebb	0.58	SR11	7/30/2015	Mid-Ebb	0.47
SR9	8/1/2015	Mid-Ebb	0.27	SR11	8/1/2015	Mid-Ebb	0.38
SR9	8/4/2015	Mid-Ebb	0.34	SR11	8/4/2015	Mid-Ebb	0.25
SR9	8/6/2015	Mid-Ebb	0.85	SR11	8/6/2015	Mid-Ebb	0.25
SR9	8/8/2015	Mid-Ebb	0.20	SR11	8/8/2015	Mid-Ebb	0.14
SR9	8/11/2015	Mid-Ebb	0.48	SR11	8/11/2015	Mid-Ebb	0.22
SR9	8/13/2015	Mid-Ebb	0.41	SR11	8/13/2015	Mid-Ebb	0.31
SR9	8/18/2015	Mid-Ebb	0.74	SR11	8/18/2015	Mid-Ebb	0.41
SR9	8/20/2015	Mid-Ebb	0.32	SR11	8/20/2015	Mid-Ebb	0.34
SR9	8/22/2015	Mid-Ebb	0.25	SR11	8/22/2015	Mid-Ebb	0.07
SR9	8/25/2015	Mid-Ebb	0.03	SR11	8/25/2015	Mid-Ebb	0.05
SR9	8/27/2015	Mid-Ebb	0.08	SR11	8/27/2015	Mid-Ebb	0.04
SR9	8/29/2015	Mid-Ebb	0.31	SR11	8/29/2015	Mid-Ebb	0.11
SR9	9/1/2015	Mid-Ebb	0.37	SR11	9/1/2015	Mid-Ebb	0.30
SR9	9/3/2015	Mid-Ebb	0.38	SR11	9/3/2015	Mid-Ebb	0.34
SR9	9/5/2015	Mid-Ebb	0.79	SR11	9/5/2015	Mid-Ebb	0.25
SR9	9/8/2015	Mid-Ebb	0.74	SR11	9/8/2015	Mid-Ebb	0.40
SR9	9/10/2015	Mid-Ebb	0.45	SR11	9/10/2015	Mid-Ebb	0.15
SR9	9/12/2015	Mid-Ebb	0.49	SR11	9/12/2015	Mid-Ebb	0.17
SR9	9/15/2015	Mid-Ebb	0.38	SR11	9/15/2015	Mid-Ebb	0.13
SR9	9/17/2015	Mid-Ebb	0.36	SR11	9/17/2015	Mid-Ebb	0.19
SR9	9/19/2015	Mid-Ebb	0.25	SR11	9/19/2015	Mid-Ebb	0.21
SR9	9/22/2015	Mid-Ebb	0.59	SR11	9/22/2015	Mid-Ebb	0.37
SR9	9/24/2015	Mid-Ebb	0.30	SR11	9/24/2015	Mid-Ebb	0.15
SR9	9/26/2015	Mid-Ebb	0.48	SR11	9/26/2015	Mid-Ebb	0.24
SR9	9/29/2015	Mid-Ebb	0.35	SR11	9/29/2015	Mid-Ebb	0.21
SR9	10/1/2015	Mid-Ebb	0.41	SR11	10/1/2015	Mid-Ebb	0.30
SR9	10/6/2015	Mid-Ebb	0.42	SR11	10/6/2015	Mid-Ebb	0.28
SR9	10/8/2015	Mid-Ebb	0.58	SR11	10/8/2015	Mid-Ebb	0.30
SR9	10/10/2015	Mid-Ebb	0.48	SR11	10/10/2015	Mid-Ebb	0.17
SR9	10/13/2015	Mid-Ebb	0.32	SR11	10/13/2015	Mid-Ebb	0.11
SR9	10/15/2015	Mid-Ebb	0.29	SR11	10/15/2015	Mid-Ebb	0.20
SR9	10/17/2015	Mid-Ebb	0.33	SR11	10/17/2015	Mid-Ebb	0.25
SR9	10/20/2015	Mid-Ebb	0.30	SR11	10/20/2015	Mid-Ebb	0.15
SR9	10/22/2015	Mid-Ebb	0.28	SR11	10/22/2015	Mid-Ebb	0.14
SR10	7/23/2015	Mid-Ebb	0.58				
SR10	7/25/2015	Mid-Ebb	0.62				
SR10	7/28/2015	Mid-Ebb	0.79				
SR10	7/30/2015	Mid-Ebb	0.54				
SR10	8/1/2015	Mid-Ebb	0.46				
SR10	8/4/2015	Mid-Ebb	0.49				
SR10	8/6/2015	Mid-Ebb	0.33				
SR10	8/8/2015	Mid-Ebb	0.27				
SR10	8/11/2015	Mid-Ebb	0.25				
SR10	8/13/2015	Mid-Ebb	0.29				
SR10	8/18/2015	Mid-Ebb	0.45				
SR10	8/20/2015	Mid-Ebb	0.38				
SR10	8/22/2015	Mid-Ebb	0.08				
SR10	8/25/2015	Mid-Ebb	0.09				
SR10	8/27/2015	Mid-Ebb	0.09				
SR10	8/29/2015	Mid-Ebb	0.10				
SR10	9/1/2015	Mid-Ebb	0.30				
SR10	9/3/2015	Mid-Ebb	0.36				
SR10	9/5/2015	Mid-Ebb	0.38				
SR10	9/8/2015	Mid-Ebb	0.44				
SR10	9/10/2015	Mid-Ebb	0.27				
SR10	9/12/2015	Mid-Ebb	0.25				
SR10	9/15/2015	Mid-Ebb	0.19				
SR10	9/17/2015	Mid-Ebb	0.22				
SR10	9/19/2015	Mid-Ebb	0.26				
SR10	9/22/2015	Mid-Ebb	0.42				
SR10	9/24/2015	Mid-Ebb	0.24				
SR10	9/26/2015	Mid-Ebb	0.23				
SR10	9/29/2015	Mid-Ebb	0.28				
SR10	10/1/2015	Mid-Ebb	0.25				
SR10	10/6/2015	Mid-Ebb	0.33				
SR10	10/8/2015	Mid-Ebb	0.41				
SR10	10/10/2015	Mid-Ebb	0.13				
SR10	10/13/2015	Mid-Ebb	0.12				
SR10	10/15/2015	Mid-Ebb	0.24				
SR10	10/17/2015	Mid-Ebb	0.31				
SR10	10/20/2015	Mid-Ebb	0.17				
SR10	10/22/2015	Mid-Ebb	0.2				

Cluster 2 TIN(Lab)
1.3 x Baseline vs Impact

Baseline (Lab) x 1.3		Impact (Lab)	
Raw Statistics		Raw Statistics	
Number of Valid Observations	36	Number of Valid Observations	114
Number of Distinct Observations	33	Number of Distinct Observations	53
Minimum	0.0437	Minimum	0.03
Maximum	0.665	Maximum	1.05
Mean of Raw Data	0.192	Mean of Raw Data	0.339
Standard Deviation of Raw Data	0.137	Standard Deviation of Raw Data	0.198
Kstar	2.412	Kstar	2.862
Mean of Log Transformed Data	-1.852	Mean of Log Transformed Data	-1.262
Standard Deviation of Log Transformed Data	0.652	Standard Deviation of Log Transformed Data	0.648
Normal Distribution Test Results		Normal Distribution Test Results	
Correlation Coefficient R	0.876	Correlation Coefficient R	0.957
Shapiro Wilk Test Statistic	0.777	Approximate Shapiro Wilk Test Statistic	0.91
Shapiro Wilk Critical (0.95) Value	0.935	Approximate Shapiro Wilk P Value	5.68E-09
Approximate Shapiro Wilk P Value	8.73E-07	Lilliefors Test Statistic	0.119
Lilliefors Test Statistic	0.22	Lilliefors Critical (0.95) Value	0.083
Lilliefors Critical (0.95) Value	0.148	Data not Normal at (0.05) Significance Level	
Data not Normal at (0.05) Significance Level			

Wilcoxon-Mann-Whitney Site vs Background Comparison Test for Full Data Sets without NDs			
User Selected Options			
Full Precision	OFF		
Confidence Coefficient	95%		
Substantial Difference	0		
Selected Null Hypothesis	Site or AOC Mean/Median Less Than or Equal to Background Mean/Median (Form 1)		
Alternative Hypothesis	Site or AOC Mean/Median Greater Than Background Mean/Median		
Area of Concern Data: Impact (Lab)			
Background Data: Baseline (Lab) x 1.3			
Raw Statistics			
	Site	Background	
Number of Valid Observations	114	36	
Number of Distinct Observations	53	33	
Minimum	0.03	0.0437	
Maximum	1.05	0.665	
Mean	0.339	0.192	
Median	0.3	0.164	
SD	0.198	0.137	
SE of Mean	0.0185	0.0229	
Wilcoxon-Mann-Whitney (WMW) Test			
H0: Mean/Median of Site or AOC <= Mean/Median of Background			
Site Rank Sum W-Stat	9710		
WMW Test U-Stat	4.852		
WMW Critical Value (0.050)	1.645		
P-Value	6.13E-07		
Conclusion with Alpha = 0.05			
Reject H0, Conclude Site > Background			
P-Value < alpha (0.05)			

Cluster 2 TIN(Lab)
G1 vs Impact

G1 TIN (lab) (mg/L)			
G1	7/23/2015	Mid-Ebb	1.06
G1	7/25/2015	Mid-Ebb	1.26
G1	7/28/2015	Mid-Ebb	1.45
G1	7/30/2015	Mid-Ebb	1.38
G1	8/1/2015	Mid-Ebb	1.03
G1	8/4/2015	Mid-Ebb	0.66
G1	8/6/2015	Mid-Ebb	0.74
G1	8/8/2015	Mid-Ebb	0.99
G1	8/11/2015	Mid-Ebb	0.79
G1	8/13/2015	Mid-Ebb	0.69
G1	8/18/2015	Mid-Ebb	0.51
G1	8/20/2015	Mid-Ebb	0.60
G1	8/22/2015	Mid-Ebb	0.50
G1	8/25/2015	Mid-Ebb	0.38
G1	8/27/2015	Mid-Ebb	0.43
G1	8/29/2015	Mid-Ebb	0.55
G1	9/1/2015	Mid-Ebb	0.46
G1	9/3/2015	Mid-Ebb	0.55
G1	9/5/2015	Mid-Ebb	0.88
G1	9/8/2015	Mid-Ebb	0.88
G1	9/10/2015	Mid-Ebb	0.77
G1	9/12/2015	Mid-Ebb	0.87
G1	9/15/2015	Mid-Ebb	0.50
G1	9/17/2015	Mid-Ebb	0.51
G1	9/19/2015	Mid-Ebb	0.69
G1	9/22/2015	Mid-Ebb	0.98
G1	9/24/2015	Mid-Ebb	1.14
G1	9/26/2015	Mid-Ebb	0.88
G1	9/29/2015	Mid-Ebb	0.72
G1	10/1/2015	Mid-Ebb	0.55
G1	10/6/2015	Mid-Ebb	0.86
G1	10/8/2015	Mid-Ebb	1.42
G1	10/10/2015	Mid-Ebb	0.78
G1	10/13/2015	Mid-Ebb	0.47
G1	10/15/2015	Mid-Ebb	0.39
G1	10/17/2015	Mid-Ebb	0.49
G1	10/20/2015	Mid-Ebb	0.39
G1	10/22/2015	Mid-Ebb	0.50

Impact TIN (lab) (mg/L)							
SR9	7/23/2015	Mid-Ebb	0.67	SR11	7/23/2015	Mid-Ebb	0.44
SR9	7/25/2015	Mid-Ebb	1.00	SR11	7/25/2015	Mid-Ebb	0.63
SR9	7/28/2015	Mid-Ebb	1.05	SR11	7/28/2015	Mid-Ebb	0.79
SR9	7/30/2015	Mid-Ebb	0.58	SR11	7/30/2015	Mid-Ebb	0.47
SR9	8/1/2015	Mid-Ebb	0.27	SR11	8/1/2015	Mid-Ebb	0.38
SR9	8/4/2015	Mid-Ebb	0.34	SR11	8/4/2015	Mid-Ebb	0.25
SR9	8/6/2015	Mid-Ebb	0.85	SR11	8/6/2015	Mid-Ebb	0.25
SR9	8/8/2015	Mid-Ebb	0.20	SR11	8/8/2015	Mid-Ebb	0.14
SR9	8/11/2015	Mid-Ebb	0.48	SR11	8/11/2015	Mid-Ebb	0.22
SR9	8/13/2015	Mid-Ebb	0.41	SR11	8/13/2015	Mid-Ebb	0.31
SR9	8/18/2015	Mid-Ebb	0.74	SR11	8/18/2015	Mid-Ebb	0.41
SR9	8/20/2015	Mid-Ebb	0.32	SR11	8/20/2015	Mid-Ebb	0.34
SR9	8/22/2015	Mid-Ebb	0.25	SR11	8/22/2015	Mid-Ebb	0.07
SR9	8/25/2015	Mid-Ebb	0.03	SR11	8/25/2015	Mid-Ebb	0.05
SR9	8/27/2015	Mid-Ebb	0.08	SR11	8/27/2015	Mid-Ebb	0.04
SR9	8/29/2015	Mid-Ebb	0.31	SR11	8/29/2015	Mid-Ebb	0.11
SR9	9/1/2015	Mid-Ebb	0.37	SR11	9/1/2015	Mid-Ebb	0.30
SR9	9/3/2015	Mid-Ebb	0.38	SR11	9/3/2015	Mid-Ebb	0.34
SR9	9/5/2015	Mid-Ebb	0.79	SR11	9/5/2015	Mid-Ebb	0.25
SR9	9/8/2015	Mid-Ebb	0.74	SR11	9/8/2015	Mid-Ebb	0.40
SR9	9/10/2015	Mid-Ebb	0.45	SR11	9/10/2015	Mid-Ebb	0.15
SR9	9/12/2015	Mid-Ebb	0.49	SR11	9/12/2015	Mid-Ebb	0.17
SR9	9/15/2015	Mid-Ebb	0.38	SR11	9/15/2015	Mid-Ebb	0.13
SR9	9/17/2015	Mid-Ebb	0.36	SR11	9/17/2015	Mid-Ebb	0.19
SR9	9/19/2015	Mid-Ebb	0.25	SR11	9/19/2015	Mid-Ebb	0.21
SR9	9/22/2015	Mid-Ebb	0.59	SR11	9/22/2015	Mid-Ebb	0.37
SR9	9/24/2015	Mid-Ebb	0.30	SR11	9/24/2015	Mid-Ebb	0.15
SR9	9/26/2015	Mid-Ebb	0.48	SR11	9/26/2015	Mid-Ebb	0.24
SR9	9/29/2015	Mid-Ebb	0.35	SR11	9/29/2015	Mid-Ebb	0.21
SR9	10/1/2015	Mid-Ebb	0.41	SR11	10/1/2015	Mid-Ebb	0.30
SR9	10/6/2015	Mid-Ebb	0.42	SR11	10/6/2015	Mid-Ebb	0.28
SR9	10/8/2015	Mid-Ebb	0.58	SR11	10/8/2015	Mid-Ebb	0.30
SR9	10/10/2015	Mid-Ebb	0.48	SR11	10/10/2015	Mid-Ebb	0.17
SR9	10/13/2015	Mid-Ebb	0.32	SR11	10/13/2015	Mid-Ebb	0.11
SR9	10/15/2015	Mid-Ebb	0.29	SR11	10/15/2015	Mid-Ebb	0.20
SR9	10/17/2015	Mid-Ebb	0.33	SR11	10/17/2015	Mid-Ebb	0.25
SR9	10/20/2015	Mid-Ebb	0.30	SR11	10/20/2015	Mid-Ebb	0.15
SR9	10/22/2015	Mid-Ebb	0.28	SR11	10/22/2015	Mid-Ebb	0.14
SR10	7/23/2015	Mid-Ebb	0.58				
SR10	7/25/2015	Mid-Ebb	0.62				
SR10	7/28/2015	Mid-Ebb	0.79				
SR10	7/30/2015	Mid-Ebb	0.54				
SR10	8/1/2015	Mid-Ebb	0.46				
SR10	8/4/2015	Mid-Ebb	0.49				
SR10	8/6/2015	Mid-Ebb	0.33				
SR10	8/8/2015	Mid-Ebb	0.27				
SR10	8/11/2015	Mid-Ebb	0.25				
SR10	8/13/2015	Mid-Ebb	0.29				
SR10	8/18/2015	Mid-Ebb	0.45				
SR10	8/20/2015	Mid-Ebb	0.38				
SR10	8/22/2015	Mid-Ebb	0.08				
SR10	8/25/2015	Mid-Ebb	0.09				
SR10	8/27/2015	Mid-Ebb	0.09				
SR10	8/29/2015	Mid-Ebb	0.10				
SR10	9/1/2015	Mid-Ebb	0.30				
SR10	9/3/2015	Mid-Ebb	0.36				
SR10	9/5/2015	Mid-Ebb	0.38				
SR10	9/8/2015	Mid-Ebb	0.44				
SR10	9/10/2015	Mid-Ebb	0.27				
SR10	9/12/2015	Mid-Ebb	0.25				
SR10	9/15/2015	Mid-Ebb	0.19				
SR10	9/17/2015	Mid-Ebb	0.22				
SR10	9/19/2015	Mid-Ebb	0.26				
SR10	9/22/2015	Mid-Ebb	0.42				
SR10	9/24/2015	Mid-Ebb	0.24				
SR10	9/26/2015	Mid-Ebb	0.23				
SR10	9/29/2015	Mid-Ebb	0.28				
SR10	10/1/2015	Mid-Ebb	0.25				
SR10	10/6/2015	Mid-Ebb	0.33				
SR10	10/8/2015	Mid-Ebb	0.41				
SR10	10/10/2015	Mid-Ebb	0.13				
SR10	10/13/2015	Mid-Ebb	0.12				
SR10	10/15/2015	Mid-Ebb	0.24				
SR10	10/17/2015	Mid-Ebb	0.31				
SR10	10/20/2015	Mid-Ebb	0.17				
SR10	10/22/2015	Mid-Ebb	0.2				

Cluster 2 TIN(Lab)
G1 vs Impact

Impact (Lab)		G1 (lab)	
Raw Statistics		Raw Statistics	
Number of Valid Observations	114	Number of Valid Observations	38
Number of Distinct Observations	53	Number of Distinct Observations	29
Minimum	0.03	Minimum	0.38
Maximum	1.05	Maximum	1.45
Mean of Raw Data	0.339	Mean of Raw Data	0.755
Standard Deviation of Raw Data	0.198	Standard Deviation of Raw Data	0.299
Kstar	2.862	Kstar	6.539
Mean of Log Transformed Data	-1.262	Mean of Log Transformed Data	-0.353
Standard Deviation of Log Transformed Data	0.648	Standard Deviation of Log Transformed Data	0.383
Normal Distribution Test Results		Normal Distribution Test Results	
Correlation Coefficient R	0.957	Correlation Coefficient R	0.96
Approximate Shapiro Wilk Test Statistic	0.91	Shapiro Wilk Test Statistic	0.907
Approximate Shapiro Wilk P Value	5.68E-09	Shapiro Wilk Critical (0.95) Value	0.938
Lilliefors Test Statistic	0.119	Approximate Shapiro Wilk P Value	0.00386
Lilliefors Critical (0.95) Value	0.083	Lilliefors Test Statistic	0.149
Data not Normal at (0.05) Significance Level		Lilliefors Critical (0.95) Value	0.144
		Data not Normal at (0.05) Significance Level	

Wilcoxon-Mann-Whitney Site vs Background Comparison Test for Full Data Sets without NDs			
User Selected Options			
Full Precision	OFF		
Confidence Coefficient	95%		
Substantial Difference	0		
Selected Null Hypothesis	Site or AOC Mean/Median Greater Than or Equal to Background Mean/Median (Form 2)		
Alternative Hypothesis	Site or AOC Mean/Median Less Than Background Mean/Median		
Area of Concern Data: Impact (Lab)			
Background Data: G1 (Lab)			
Raw Statistics			
	Site	Background	
Number of Valid Observations	114	38	
Number of Distinct Observations	53	29	
Minimum	0.03	0.38	
Maximum	1.05	1.45	
Mean	0.339	0.755	
Median	0.3	0.705	
SD	0.198	0.299	
SE of Mean	0.0185	0.0485	
Wilcoxon-Mann-Whitney (WMW) Test			
H0: Mean/Median of Site or AOC >= Mean/Median of Background			
Site Rank Sum W-Stat	6955		
WMW Test U-Stat	-7.512		
WMW Critical Value (0.050)	-1.645		
P-Value	2.91E-14		
Conclusion with Alpha = 0.05			
Reject H0, Conclude Site < Background			
P-Value < alpha (0.05)			