

# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



## ENVIRONMENTAL MONITORING & AUDIT MONTHLY REPORT

December 2017

**Client** : SANG HING – KULY JOINT VENTURE

**Contract Name** : Castle Peak Road Trunk Sewer and Tuen Mun Village Sewerage (Sewage Pumping Station at Lok Chui Street near Castle Peak Villas)

**Contract No.** : DC/2014/01


**EP No.** : EP-068/2000/A

**Title of Project** : Sewage Pumping Stations at Tai Lam Chung Tsuen Luen On San Tsuen, Tai Lam Valley and Lok Chui Street near Castle Peak Villas under the scope of “Tuen Mun Sewerage – Eastern Coastal Sewerage Extension”

**Report No.** : 0367/15/ED/0966A

**Prepared by** : Wingo H. W. So

**Reviewed by** : Cyrus C. Y. Lai

**Certified by** :   
Colin K. L. Yung  
Environmental Team Leader  
Fugro Technical Services Limited

12 January 2018



Drainage Services Department  
42/F., Revenue Tower  
5 Gloucester Road  
Wan Chai  
Hong Kong

Your reference:

Our reference: HKDSD202/50/104770

Date: 12 January 2018

Attention: Ms Winnie Ng

**BY EMAIL & POST**  
**(email: wyng03@dsd.gov.hk)**

Dear Sirs

Agreement No.: PM 08/2014  
Services for Independent Environmental Checker for  
Construction of Lok Chui Street Sewage Pumping Station  
Verification of Monthly EM&A Report (December 2017)

We refer to emails of 8 and 12 January 2018 attaching a monthly EM&A Report (December 2017) for the captioned project prepared by the ET.

We have no further comment and hereby verify the monthly EM&A Report in accordance with Clause 3.5 of the Environmental Permit no. EP-068/2000/A.

Please do not hesitate to contact the undersigned or our Mr Nic Lam at 2618 2831 should you have any queries.

Yours faithfully  
ANEWR CONSULTING LIMITED

Independent Environmental Checker

LYMA/LHHN/CLYA/csym

# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



## TABLE OF CONTENTS

|  |           |
|--|-----------|
| <b>EXECUTIVE SUMMARY</b>   | <b>1</b>  |
| <b>1. INTRODUCTION</b>   | <b>2</b>  |
| <b>2. AIR QUALITY</b>  | <b>5</b>  |
| <b>3. NOISE</b>  | <b>7</b>  |
| <b>4. LANDSCAPE AND VISUAL</b>                                       | <b>10</b> |
| <b>5. ENVIRONMENTAL SITE INSPECTION AND AUDIT</b>                    | <b>11</b> |
| <b>6. ADVICE ON THE SOLID AND LIQUID WASTE MANAGEMENT STATUS</b>     | <b>12</b> |
| <b>7. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE</b>                 | <b>13</b> |
| <b>8. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES</b> | <b>14</b> |
| <b>9. FUTURE KEY ISSUES</b>  | <b>15</b> |
| <b>10. CONCLUSIONS</b>   | <b>16</b> |

## FIGURES

|          |   |
|----------|---|
| Figure 1 | Site Layout Plan                          |
| Figure 2 | Air Quality and Noise Monitoring Stations |

## LIST OF APPENDICES

|            |  |
|------------|--|
| Appendix A | Construction Programme   |
| Appendix B | Project Organization Chart   |
| Appendix C | Action and Limit Levels for Air Quality and Noise  |
| Appendix D | Calibration Certificates of Monitoring Equipment   |
| Appendix E | Environmental Monitoring and Data Recovery Schedules   |
| Appendix F | Air Quality Monitoring Data and Graphical Presentations  |
| Appendix G | Noise Monitoring Data and Graphical Presentations  |
| Appendix H | Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions |
| Appendix I | Site Audit Summary   |
| Appendix J | Event and Action Plans   |
| Appendix K | Implementation Status of Environmental Mitigation Measures   |
| Appendix L | Weather and Meteorological Conditions during Monitoring Period   |
| Appendix M | Monthly Summary of Waste Flow Table  |
| Appendix N | Proactive Environmental Protection Proforma  |



---

**EXECUTIVE SUMMARY**

- i. This is the 22<sup>nd</sup> monthly EM&A Report which summaries the impact monitoring results and audit findings for the Project within the period from 1 December to 31 December 2017.

**Construction Activities for the Reporting Period**

- ii. During this reporting period, the principal work activities within the site included:
- Construction of Pumping Station (Transformer Room)

**Breaches of Action and Limit Levels for Air Quality**

- iii. No Action or Limit Level Exceedance of 1-hr TSP monitoring was recorded in the reporting period.

**Breaches of Action and Limit Levels for Noise**

- iv. No exceedance was recorded at all monitoring stations in the reporting period.

**Complaint, Notifications of Summons and Successful Prosecutions**

- v. No Action or Limit Level Exceedance of noise monitoring was recorded in the reporting period.

**Reporting Change**

- vi. There was no reporting change required in the reporting period.

**Future Key Issues****Construction Activities for the Coming Reporting Period**

- vii. During the coming reporting period, the principal work activities within the site included:
- Construction of Pumping Station (Transformer Room)
- viii. Potential environmental impacts due to the construction activities, including air quality, noise, water quality, waste, landscape and visual, will be monitored or reviewed. The ET will continue to implement the environmental monitoring & audit programme in accordance with the EM&A Manual and Environmental Permit requirements. The recommended environmental mitigation measures shall be implemented on site and regular inspections as required will be carried out to ensure that the environmental conditions are acceptable.



## 1. INTRODUCTION

### 1.1 Background

- 1.1.1 Contract No. DC/2014/01 – Castle Peak Road Trunk Sewer and Tuen Mun Village Sewerage (“the Project”) includes the construction of a sewage pumping station at Lok Chui Street near Castle Peak Villas as shown in **Figure 1**.
- 1.1.2 The environmental impact assessment (EIA) report (Tuen Mun Sewerage - Eastern Coastal Sewerage Extension) – EIA Report (Register No. AEIAR-034/2000) for the Project was approved by Environmental Protection Department (EPD) dated 7 June 2000. The EIA Report involves the construction of four sewage pumping stations at Tai Lam Chung Tsuen, Luen On San Tsuen, Tai Lam Valley and Lok Chui Street near Castle Peak Villas. The scope of this EM&A Manual focuses on the Sewage Pumping Station at Lok Chui Street near Castle Peak Villas in the EIA Report. The Project is designated under Schedule 2, section F3(b) and Q1 of the Environmental Impact Assessment Ordinance (EIAO). EPD subsequently issued the Environmental Permit (EP) EP- 068/2000 on 25 July 2000.
- 1.1.3 A Register of Change to Environmental Permit was submitted to EPD to register any change to the conditions in the EP for adoption of the latest design of the Pumping Station at Lok Chui Street and justify that the latest changes would not violate the conditions as stated in the approved EIA Report and EP based on the latest engineering design information. A Variation of Environmental Permit (VEP) EP-068/2000/A was issued on 10 April 2015 and it is the current permit for the Project.
- 1.1.4 The amended EP (EP-068/2000/A) is the current permit for the Project.
- 1.1.5 In accordance to EP-068/2000/A Condition 2.3 and 2.4, an updated EM&A Manual was duly certified by ETL and verified by IEC and submitted to EPD for approval on 18 January 2016.
- 1.1.6 The construction phase and EM&A programme of the Project commenced on 29 February 2016.
- 1.1.7 This is the 22<sup>nd</sup> monthly EM&A Report which summaries the impact monitoring results and audit findings for the Project within the period from 1 December to 31 December 2017.



**1.2 Project Organization**

1.2.1 The Project Organization structure is shown in **Appendix B**. The key personnel contact names and numbers are summarized in **Table 1.1**.

Table 1.1 Contact Information of Key Personnel

| Party                                      | Position                          | Name                | Telephone | Fax       |
|--|-----------------------------------|---------------------|-----------|-----------|
| Drainage Services Department, HKSAR (DSD)  | Project Management                | Ms. Winnie Ng       | 2594 7265 | 2827 8526 |
| Engineer/Engineer's Representative (AECOM) | Resident Engineer                 | Ms. Jacqueline Chan | 3127 5103 | 2441 1755 |
|  | Senior Inspector of Works         | Mr. Raymond Au      | 3127 5160 |           |
| Independent Environmental Checker (ANEWR)  | Independent Environmental Checker | Mr. Adi Lee         | 2618 2836 | 3007 8648 |
| Contractor (SKLV)                          | Site Agent                        | Mr. Alan Lo         | 2674 3888 | 2674 6688 |
|  | Environmental Officer             | Mr. Billy Wong      |           |           |
| Environmental Team (FTS)                   | Environmental Team Leader         | Mr. Colin Yung      | 3565 4114 | 3565 4160 |

**1.3 Construction Programme and Activities**

1.3.1 The construction phase of the Project under the EP commenced on 29 February 2016.

1.3.2 The construction programme of the Project is shown in **Appendix A**.

**1.4 Works undertaken during the month**

1.4.1 During this reporting period, the principal work activities within the site included:

- Construction of Pumping Station (Transformer Room)

1.4.2 Illustrations of works undertaken during the reporting period are shown in **Table 1.2**:

**Table 1.2 Works undertaken Illustrations**

|   |  |
|---|--|
|  |  |
| <p>Construction of Transformer Room (Transformer Room)</p>                        |  |

**1.5 Status of Environmental Licences, Notification and Permits**

1.5.1 A summary of the relevant permits, licences and/or notifications on environmental protection for this Contract is presented in **Table 1.3**.

**Table 1.3 Status of Environmental Licences, Notification and Permits**

| Permit / Direction / License                       | Ref No            | Valid From | Valid Till |
|--|-------------------|------------|------------|
| Environmental Permit                               | EP-068/2000/A     | 10/04/2015 | N/A        |
| Notification of Works Under APCO                   | 391923            | 06/08/2015 | N/A        |
| Wastewater Discharge Licence                       | WT00022654-2015   | 23/10/2015 | 31/10/2020 |
| Registration as a Chemical Waste Producer          | 5111-421-S3879-01 | 02/09/2015 | N/A        |
| Billing Account for Disposal of Construction Waste | 7022922           | 06/08/2015 | N/A        |



**2. AIR QUALITY**

**2.1 Monitoring Requirement**

2.1.1 In accordance with the updated EM&A Manual, for regular impact monitoring, the sampling frequency of at least once per week shall be strictly observed at designated monitoring stations for 1-hr TSP monitoring using the direct reading method.

**2.2 Monitoring Equipment and Detection Limits**

2.2.1 The impact air quality (1-hr TSP) monitoring was performed using the portable TSP Monitors (Sibata Model LD-3B).

2.2.2 **Table 2.1** summarizes the detail of monitoring equipment and detection limits:

Table 2.1 Air Quality Monitoring Equipment

| Item | Equipment            | Model Number       | Serial Number | Measuring accuracy           | Measuring range                |
|------|----------------------|--------------------|---------------|------------------------------|--------------------------------|
| 1    | Portable TSP Monitor | Sibata Model LD-3B | 2Z6243        | ±10% of calibrated particles | 0.001 – 10.00mg/m <sup>3</sup> |
| 2    |                      |                    | 2Z6244        |                              |                                |

**2.3 Monitoring Parameters, Frequency and Duration**

2.3.1 **Table 2.2** summarizes the monitoring parameters, monitoring duration and frequencies of air quality monitoring.

Table 2.2 Monitoring Parameters, Frequency and Duration of Air Quality Monitoring

| Parameter | Duration | Frequency                        |
|-----------|----------|----------------------------------|
| 1-hr TSP  | 1 hour   | At least 3 times in every 6 days |

**2.4 Monitoring Locations**

2.4.1 In accordance with the updated EM&A Manual, two designated air quality monitoring stations, LC6a and LC9 are selected for the Project Area of constructing a sewage pumping station at Lok Chui Street near Castle Peak Villas as they are the representative air sensitive receivers located near to the Project site. All designated air quality monitoring stations listed in the updated EM&A Manual and the air quality monitoring stations are shown in **Table 2.3** and the monitoring locations are shown in **Figure 2**.

Table 2.3 Air Quality Monitoring Locations

| Monitoring Station | Location                   |
|--------------------|----------------------------|
| LC6a               | The Castle Bay             |
| LC9                | Castle Peak Villas Block C |





**2.5 Monitoring Methodology and QA/QC Procedures**

2.5.1 The measuring procedures of the 1-hr dust meter are in accordance with the Manufacturer’s instruction Manual as follows:

- Pull up the air sampling inlet cover
- Change the Mode 0 to BG with once
- Push Start/Stop switch once
- Turn the knob to SENSI.ADJ and press it
- Push Start/Stop switch once
- Return the knob to the position MEASURE slowly
- Push the timer set switch to set measuring time
- Remove the cap and make a measurement

Maintenance / Calibration

2.5.2 The portable TSP Monitors should be calibrated at 1 year intervals, Current calibration certificates are given in **Appendix D**.

**2.6 Results and Observations**

2.6.1 The schedule of air quality monitoring and data recovery schedule in reporting period is provided in **Appendix E**.

2.6.2 The weather conditions during the monitoring are provided in **Appendix L**.

2.6.3 The monitoring data of 1-hr TSP are summarized in **Table 2.4**. Detailed monitoring data are presented in **Appendix F**.

Table2.4 Summary of 1-hr TSP Monitoring Results

| Monitoring Station | Average (µg/m <sup>3</sup> ) | Range (µg/ m <sup>3</sup> ) | Action Level (µg/ m <sup>3</sup> ) | Limit Level (µg/ m <sup>3</sup> ) |
|--------------------|------------------------------|-----------------------------|------------------------------------|-----------------------------------|
| LC6a               | 67                           | 29-119                      | 344                                | 500                               |
| LC9                | 65                           | 28-133                      | 335                                | 500                               |

2.6.4 The adopted Action and Limit Levels for air quality impact monitoring are presented in **Appendix C**.

2.6.5 The Event and Action Plan for air quality is given in **Appendix J**.

2.6.6 No Action or Limit Level Exceedance of 1-hr TSP monitoring was recorded in the reporting period.

**Other factor influencing the monitoring results**

2.6.7 There were no other noticeable external factors generally affecting the monitoring results in this reporting period.



### 3. NOISE

#### 3.1 Monitoring Requirement

3.1.1 In accordance with the updated EM&A Manual, Leq (30min) monitoring is conducted for at least once a week during the construction phase between 0700 and 1900 on normal weekdays at the designated monitoring locations.

#### 3.2 Monitoring Equipment and Detection Limits

3.2.1 The sound level meter used in noise monitoring will comply with the International Electrotechnical Commission Publication (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications as referred to in the Technical Memorandum issued under the Noise Control Ordinance (NCO).

3.2.2 Sound level calibrator will be used for the on-site calibration of the meter. This calibrator complies with the IEC Publication 942 (1988) Class 1 and ANSI S1.40 - 1984. Noise measurements were only accepted to be valid if the calibration levels from before and after the measurement agree to within 1.0dB.

3.2.3 Measurements shall be recorded to the nearest 1dB(A). This noise monitors are programmed to measure A-weighted equivalent continuous sound pressure level at 30-minute intervals between 0700 and 1900 during the daytime. The noise measurement shall be carried out at each of the designated monitoring stations closest to the areas of active construction works once every week.

3.2.4 **Table 3.1** summarizes the detail of monitoring equipment and detection limits:

Table 3.1 Noise Monitoring Equipment

| Item | Equipment                     | Model Number           | Serial Number | Measuring accuracy | Measuring range |
|------|-------------------------------|------------------------|---------------|--------------------|-----------------|
| 1    | Integrating Sound Level Meter | Casella CEL-63X Series | 1367959       | N.A                | 20-140 dB       |
| 2    | Calibrator                    | Casella CEL-120/1      | 0255083       | ±0.1dB             | 94/114 dB       |
| 3    | Wind Speed Anemometer         | Smart Sensor AR816+    | N.A           | ±5%                | 0-30m/s         |

#### 3.3 Monitoring Parameters and Frequency

3.3.1 **Table 3.2** presents the noise monitoring parameters and frequencies.

Table3.2 Monitoring Parameters and Frequencies of Noise Monitoring

| Monitoring Stations | Parameter  | Frequency and Period  |
|---------------------|--|---|
| LC6a & LC9          | LAeq (30min)<br>L10 and L90 will be recorded for reference | At each station at 0700-1900 hours on normal weekdays at a frequency of once a week |



### 3.4 Monitoring Locations

3.4.1 Noise monitoring were conducted at two designated monitoring stations as described in **Table 3.3** and the monitoring locations are shown in **Figure 2**.

Table 3.3 Location of noise monitoring station

| Monitoring Station | Location                   |
|--------------------|----------------------------|
| LC6a <sup>1</sup>  | The Castle Bay             |
| LC9                | Castle Peak Villas Block C |

Note:

1. The measurement of sound level is carried out at the fence wall outside the building of the sensitive receiver, a correction should be made to the measured level during impact monitoring in order to represent the actual sound level at the sensitive receiver building façade (Block E6, The Castle Bay).

### 3.5 Monitoring Methodology and QA/QC Procedures

3.5.1 The monitoring procedures are as follows:

- Monitoring Stations:
  - LC6a: The monitoring station was set at a point 1m from the exterior of the sensitive receiver fence wall and set at a position 1.2m above the ground. Façade measurement is carried out for noise monitoring.
  - LC9: The monitoring station was set at the top of parapet wall of sensitive receivers building and the noise monitoring station is set at a point 1m from the exterior of the sensitive receivers building façade and set at a position 5m above the ground.
- The battery condition was checked to ensure good functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time was set as follows:
  - frequency weighting : A
  - time weighting : Fast
  - measurement time : Leq<sub>(30min)</sub> was used as the monitoring parameter for the time period between 0700 - 1900 hours on normal weekdays. For all other time periods, Leq<sub>(5min)</sub> was recorded.
- Prior to and after noise measurement, the meter was calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement will be considered invalid and repeat of noise measurement is required after re-calibration or repair of the equipment.
- The wind speed at the monitoring station was checked with the portable wind meter. Noise monitoring should be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

#### Maintenance / Calibration

3.5.2 Maintenance and Calibration procedures are as follows:

- The microphone head of the sound level meter and calibrator should be cleaned with a soft cloth at quarterly intervals.
- The sound level meter and calibrator should be calibrated annually by a HOKLAS laboratory.
- Relevant calibration certificates are provided in **Appendix D**.



**3.6 Results and Observations**

- 3.6.1 The schedule of noise monitoring and data recovery schedule in reporting period is provided in **Appendix E**.
- 3.6.2 The weather conditions during the monitoring period are provided in **Appendix L**.
- 3.6.3 The noise monitoring data are summarized in **Table 3.4**. Detailed monitoring data are presented in **Appendix G**.

Table 3.4 Summary of Noise Impact Monitoring Results

| Monitoring Station | Leq <sub>(30min)</sub> Range, dB(A) |           | Leq <sub>(30min)</sub> Limit Level, dB(A) |
|--------------------|-------------------------------------|-----------|---|
|                    | Measured                            | Corrected |   |
| LC6a <sup>1</sup>  | 63-67                               | 58-62     | 75  |
| LC9                | 65-71                               | N.A       | 75  |

Note:

- Leq<sub>(30min)</sub> was measured at day-time (0700-1900) on normal weekdays.
- 1) A distance correction of -5dB(A) has been applied in monitoring data of LC6a according to baseline monitoring report (Appendix G).

- 3.6.4 The adopted Action and Limit Levels for noise impact monitoring are presented in **Appendix C**.
- 3.6.5 The Event and Action Plan for noise is given in **Appendix J**.
- 3.6.6 No Action or Limit Level Exceedance of noise monitoring was recorded in the reporting period.

**Other factor influencing the monitoring results**

- 3.6.7 There were no other noticeable external factors generally affecting the monitoring results in this reporting period.



---

## **4. LANDSCAPE AND VISUAL**

### **4.1 Audit Requirements**

4.1.1 In accordance with the updated EM&A Manual, the landscape and visual mitigation measures during the construction phase are audited by a Landscape Architect, as a member of the ET, on a regular basis to ensure compliance with the intended aims of the measures. Site inspections are undertaken at least once every two weeks throughout the construction period and once every two months during the operational phase to ensure compliance with the intended aims of the measures.

### **4.2 Results and Observations**

4.2.1 Site audits were carried out to monitor and audit the implementation of landscape and visual mitigation measures. The summary of the site audits are given in **Appendix I**.

4.2.2 Should non-compliance of the landscape and visual impact occur, action in accordance to the event action plan presented in **Appendix J** shall be carried out.

4.2.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.

## FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



---

### 5. ENVIRONMENTAL SITE INSPECTION AND AUDIT

#### 5.1 Site Inspection

- 5.1.1 Weekly site inspections and bi-weekly landscape and visual impact inspections were carried out to monitor the implementation of proper environmental pollution control and mitigation measures for the Project.
- 5.1.2 In the reporting period, site inspections were carried out on 7, 14, 21 and 28 December 2017 and the landscape and visual impact inspections were carried out on 15 and 28 December 2017.
- 5.1.3 The summary of the site audits are given in **Appendix I**.

## FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



### 6. Advice on the Solid and Liquid Waste Management status

- 6.1.1 The Contractor has been registered as a chemical waste producer for the Project. Construction and demolition (C&D) material sorting was carried out on site. Receptacles were available for general refuse collection.
- 6.1.2 As advised by the Contractor, 300m<sup>3</sup> of inert C&D materials were generated and 0m<sup>3</sup> general refuse was generated in the reporting period. Monthly summary of waste flow table is detailed in **Appendix M**.

## FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



---

### 7. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

#### 7.1 Environmental Exceedance

- 7.1.1 No Action or Limit Level Exceedance of 1-hr TSP monitoring was recorded in the reporting period.
- 7.1.2 No Action or Limit Level Exceedance of noise monitoring was recorded in the reporting period.

#### 7.2 Complaints, Notification of Summons and Successful Prosecution

- 7.2.1 No complaints, notification of summons or successful prosecutions were received in the reporting period.
- 7.2.2 Cumulative complaint log, summaries of complaints, notification of summons and successful prosecutions are presented in **Appendix H**.



## FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



---

### 8. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

#### 8.1 Implementation Status

- 8.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting period is summarized in **Appendix K**.



## **9. FUTURE KEY ISSUES**

### **9.1 Construction Works for the Coming Month**

9.1.1 During the coming reporting period, the principal work activities within the site included:

- Construction of Pumping Station (Transformer Room)

### **9.2 Key Issues for the Coming Month**

9.2.1 Potential environmental impacts due to the construction activities, including air quality, noise, water quality, waste, landscape and visual, will be monitored or reviewed. The ET will continue to implement the environmental monitoring & audit programme in accordance with the EM&A Manual and Environmental Permit requirement. The recommended environmental mitigation measures shall be implemented on site and regular inspections as required will be carried out to ensure that the environmental conditions are acceptable.

9.2.2 The anticipated impact of principal work activities within the site and the recommended mitigation measures are shown in **Appendix N**.

### **9.3 Monitoring Schedules for the Coming Months**

9.3.1 The tentative schedules for environmental monitoring in the coming months are provided in **Appendix E**.

## FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



### 10. CONCLUSIONS

- 10.1.1 The construction phase and EM&A programme of the Project commenced on 29 February 2016.
- 10.1.2 No Action or Limit Level Exceedance of 1-hr TSP monitoring was recorded in the reporting period.
- 10.1.3 No Action or Limit Level Exceedance of noise monitoring was recorded in the reporting period.
- 10.1.4 In the reporting period, site inspections were carried out on 7, 14, 21 and 28 December 2017 and the landscape and visual impact inspections were carried out on 15 and 28 December 2017.
- 10.1.5 No complaints, notification of summons or successful prosecutions were received in the reporting period.

## **FUGRO TECHNICAL SERVICES LIMITED**

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com

---



### **Figure 1**

### **Project General Layout**



## **FUGRO TECHNICAL SERVICES LIMITED**

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.


Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com

---



### **Figure 2**

#### **Air and Noise Monitoring Locations**



**Air and Noise Monitoring Locations**

**Figure 2**

# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



LC6a: The Castle Bay






LC9: Castle Peak Villas Block C



**Note:**

1) LC6a: The air and noise monitoring station is set at a point 1m from the exterior of the sensitive receiver fence wall, and set at a position 1.2m above ground. Façade measurement will be carried out for noise monitoring.

2) LC9: The air monitoring station is set at the top of parapet wall of sensitive receivers building and the noise monitoring station is set at a point 1m from the exterior of the sensitive receivers building façade and set at a position 5m above the ground.

- Legend:
-  Proposed Air Monitoring Location
  -  Proposed Noise Monitoring Location
  -  1m from the exterior building façade



# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com

---



## Appendix A

### Construction Programme





| ID   | Task Name   | Baseline Duration | Duration   | Baseline Start | Baseline Finish | Actual Start | Actual Finish | % complete | Start        | Finish       | Predecessors              | 2016 | 2017 | 2018 | 2019 | 2020 |
|------|---|-------------------|------------|----------------|-----------------|--------------|---------------|------------|--------------|--------------|---------------------------|------|------|------|------|------|
| 1279 | Metal fence wall & Gate   | 60 days           | 60 days    | Thu 4/1/18     | Sun 4/3/18      | NA           | NA            | 0%         | Wed 14/11/18 | Sat 12/1/19  | 1266FS-30 days            |      |      |      |      |      |
| 1280 | Tempred glass fence on roof   | 30 days           | 30 days    | Sat 3/2/18     | Sun 4/3/18      | NA           | NA            | 0%         | Fri 14/12/18 | Sat 12/1/19  | 1279FS-30 days,127        |      |      |      |      |      |
| 1281 | Green Roof  | 45 days           | 45 days    | Mon 5/3/18     | Wed 18/4/18     | NA           | NA            | 0%         | Sun 13/1/19  | Tue 26/2/19  | 1280                      |      |      |      |      |      |
| 1282 | U-channel   | 50 days           | 50 days    | Tue 13/2/18    | Tue 3/4/18      | NA           | NA            | 0%         | Mon 24/12/18 | Mon 11/2/19  | 1279FS-20 days            |      |      |      |      |      |
| 1283 | Road pavement around Pumping Station  | 50 days           | 50 days    | Mon 5/3/18     | Mon 23/4/18     | NA           | NA            | 0%         | Sun 13/1/19  | Sun 3/3/19   | 1282FS-30 days            |      |      |      |      |      |
| 1284 | Landscaping work  | 60 days           | 60 days    | Mon 5/3/18     | Thu 3/5/18      | NA           | NA            | 0%         | Sun 13/1/19  | Wed 13/3/19  | 1283FS-50 days            |      |      |      |      |      |
| 1285 | Handing Over to E&M (1019 days after commencement of Pumping Station)   | 0 days            | 0 days     | Thu 3/5/18     | Thu 3/5/18      | NA           | NA            | 0%         | Wed 13/3/19  | Wed 13/3/19  | 15S+1019 days,1281FF,1284 |      |      |      |      |      |
| 1286 | E&M Work  | 260 days          | 260 days   | Sat 3/2/18     | Sat 20/10/18    | NA           | NA            | 0%         | Fri 14/12/18 | Fri 30/8/19  |                           |      |      |      |      |      |
| 1287 | Installation of E&M work  | 120 days          | 120 days   | Sat 3/2/18     | Sat 2/6/18      | NA           | NA            | 0%         | Fri 14/12/18 | Fri 12/4/19  | 1268                      |      |      |      |      |      |
| 1288 | Installation of E&M works & Testing and Commissioning   | 140 days          | 140 days   | Sun 3/6/18     | Sat 20/10/18    | NA           | NA            | 0%         | Sat 13/4/19  | Fri 30/8/19  | 1287                      |      |      |      |      |      |
| 1289 | Completion Section 11B  | 0 days            | 0 days     | Sat 20/10/18   | Sat 20/10/18    | NA           | NA            | 0%         | Fri 30/8/19  | Fri 30/8/19  | 1288,1285FF+170 d         |      |      |      |      |      |
| 1290 |   |                   |            |                |                 |              |               |            |              |              |                           |      |      |      |      |      |
| 1291 |   |                   |            |                |                 |              |               |            |              |              |                           |      |      |      |      |      |
| 1292 |   |                   |            |                |                 |              |               |            |              |              |                           |      |      |      |      |      |
| 1293 |   |                   |            |                |                 |              |               |            |              |              |                           |      |      |      |      |      |
| 1294 |   |                   |            |                |                 |              |               |            |              |              |                           |      |      |      |      |      |
| 1295 | Duration of Section 10A   | 750 days          | 750 days   | Mon 20/7/15    | Mon 7/8/17      | Mon 20/7/15  | NA            | 80%        | Mon 20/7/15  | Mon 7/8/17   | 15S                       |      |      |      |      |      |
| 1296 | Incident Weather Granted (EOT Claim No. 3.10, up to 31 Oct 16)  | 0 days?           | 22 days    | NA             | NA              | NA           | NA            | 0%         | Tue 8/8/17   | Tue 29/8/17  | 1295                      |      |      |      |      |      |
| 1297 | Section 10A - Siu Lam Psychiatric Centre Sewage   | 750 days          | 1200 days? | Mon 20/7/15    | Mon 7/8/17      | Mon 20/7/15  | NA            | 29%        | Mon 20/7/15  | Wed 31/10/18 |                           |      |      |      |      |      |
| 1298 | Portion 10 - Time Possession of Site  | 60 days           | 60 days    | Mon 20/7/15    | Thu 17/9/15     | Mon 20/7/15  | Thu 17/9/15   | 100%       | Mon 20/7/15  | Thu 17/9/15  | 15S                       |      |      |      |      |      |
| 1299 | Preparation Work  | 90 days           | 90 days    | Fri 18/9/15    | Wed 16/12/15    | Fri 18/9/15  | Wed 16/12/15  | 100%       | Fri 18/9/15  | Wed 16/12/15 |                           |      |      |      |      |      |
| 1300 | Initial Survey  | 60 days           | 60 days    | Fri 18/9/15    | Mon 16/11/15    | Fri 18/9/15  | Mon 16/11/15  | 100%       | Fri 18/9/15  | Mon 16/11/15 | 1298                      |      |      |      |      |      |
| 1301 | Site clearance  | 30 days           | 30 days    | Tue 17/11/15   | Wed 16/12/15    | Tue 17/11/15 | Wed 16/12/15  | 100%       | Tue 17/11/15 | Wed 16/12/15 | 1300                      |      |      |      |      |      |
| 1302 |   |                   |            |                |                 |              |               |            |              |              |                           |      |      |      |      |      |
| 1303 | EOT Claim 021 - Delay due to Change of Design at SLPC SPS   | 0 days?           | 80 days?   | NA             | NA              | Sat 10/9/16  | Tue 29/11/16  | 100%       | Sat 10/9/16  | Tue 29/11/16 |                           |      |      |      |      |      |
| 1304 | Works were suspended due to design change   | 0 days?           | 0 days     | NA             | NA              | Sat 10/9/16  | Sat 10/9/16   | 100%       | Sat 10/9/16  | Sat 10/9/16  |                           |      |      |      |      |      |
| 1305 | Partially updated design information was reviewed by AECOM and provided   | 0 days?           | 79 days?   | NA             | NA              | Sun 11/9/16  | Mon 28/11/16  | 100%       | Sun 11/9/16  | Mon 28/11/16 | 1304                      |      |      |      |      |      |
| 1306 | Works resumed   | 0 days?           | 0 days     | NA             | NA              | Tue 29/11/16 | Tue 29/11/16  | 100%       | Tue 29/11/16 | Tue 29/11/16 | 1305                      |      |      |      |      |      |
| 1307 |   |                   |            |                |                 |              |               |            |              |              |                           |      |      |      |      |      |
| 1308 | EOT Claim XXX (34A) - Change of Design in Siu Lam Psychiatric Centre SPS  | 0 days?           | 168 days?  | NA             | NA              | Mon 28/11/16 | NA            | 26%        | Mon 28/11/16 | Sun 14/5/17  |                           |      |      |      |      |      |
| 1309 | Additional cast-in socket for davit is requested to install under updated construction details                        | 0 days?           | 0 days     | NA             | NA              | Mon 28/11/16 | Mon 28/11/16  | 100%       | Mon 28/11/16 | Mon 28/11/16 | 1306                      |      |      |      |      |      |
| 1310 | Order, Fabrication and Delivery of socket   | 0 days?           | 42 days?   | NA             | NA              | Tue 29/11/16 | Mon 9/1/17    | 100%       | Tue 29/11/16 | Mon 9/1/17   | 1309                      |      |      |      |      |      |
| 1311 | Ready for installation  | 0 days?           | 0 days     | NA             | NA              | Tue 10/1/17  | Tue 10/1/17   | 100%       | Tue 10/1/17  | Tue 10/1/17  | 1310                      |      |      |      |      |      |
| 1312 | Installation of cast-in davit and modification of installed RC bars   | 0 days?           | 3 days     | NA             | NA              | Tue 10/1/17  | Thu 12/1/17   | 100%       | Tue 10/1/17  | Thu 12/1/17  | 1311                      |      |      |      |      |      |
| 1313 | Construct Rasing main (CH 307 to CH 282) from Pump House in advance Koisk due to increase of depth of pumping station | 0 days?           | 55 days    | NA             | NA              | NA           | NA            | 0%         | Wed 22/2/17  | Mon 17/4/17  | 1336                      |      |      |      |      |      |
| 1314 | Confirm details of additional 45 degree bend by AECOM   | 0 days?           | 0 days     | NA             | NA              | NA           | NA            | 0%         | Wed 1/3/17   | Wed 1/3/17   |                           |      |      |      |      |      |
| 1315 | Additional time for ordering of 45 degree bend in front of pumping station to avoid conflict with Koisk               | 0 days?           | 75 days    | NA             | NA              | NA           | NA            | 0%         | Wed 1/3/17   | Sun 14/5/17  | 1314                      |      |      |      |      |      |
| 1316 |   |                   |            |                |                 |              |               |            |              |              |                           |      |      |      |      |      |
| 1317 | EOT Claim XXX (33A) - Pending Details for Boundary Fencing and Vehicular Gate in Siu Lam Psychiatric Centre SPS       | 0 days?           | 659 days   | NA             | NA              | Wed 11/1/17  | NA            | 0%         | Wed 11/1/17  | Wed 31/10/18 |                           |      |      |      |      |      |
| 1318 | Preliminary details for cost estimation were provided by AECOM  | 0 days?           | 0 days     | NA             | NA              | Wed 11/1/17  | Wed 11/1/17   | 100%       | Wed 11/1/17  | Wed 11/1/17  |                           |      |      |      |      |      |
| 1319 | Provision of final construction details from AECOM (interim only)   | 0 days?           | 60 days    | NA             | NA              | NA           | NA            | 0%         | Wed 11/1/17  | Sat 11/3/17  | 1318                      |      |      |      |      |      |
| 1320 | Subletting  | 0 days?           | 120 days   | NA             | NA              | NA           | NA            | 0%         | Sun 12/3/17  | Sun 9/7/17   | 1319                      |      |      |      |      |      |
| 1321 | Prepare shop drawings   | 0 days?           | 60 days    | NA             | NA              | NA           | NA            | 0%         | Mon 10/7/17  | Thu 7/9/17   | 1320                      |      |      |      |      |      |
| 1322 | Submission of shop drawings   | 0 days?           | 0 days     | NA             | NA              | NA           | NA            | 0%         | Thu 7/9/17   | Thu 7/9/17   | 1321                      |      |      |      |      |      |
| 1323 | Approval of shop drawings   | 0 days?           | 60 days    | NA             | NA              | NA           | NA            | 0%         | Fri 8/9/17   | Mon 6/11/17  | 1322                      |      |      |      |      |      |
| 1324 | Place order   | 0 days?           | 14 days    | NA             | NA              | NA           | NA            | 0%         | Tue 7/11/17  | Mon 20/11/17 | 1323                      |      |      |      |      |      |

Project: Rolling Programme (Feb 2017)

|                        |  |                         |  |                              |  |                 |  |                    |  |                       |  |                  |  |                    |
|------------------------|--|-------------------------|--|------------------------------|--|-----------------|--|--------------------|--|-----------------------|--|------------------|--|--------------------|
| Task                   |  | Milestone               |  | Rolled Up Milestone          |  | Split           |  | Inactive Task      |  | Duration-only         |  | External Tasks   |  | External Milestone |
| Task Progress          |  | Baseline Milestone      |  | Baseline Summary             |  | Baseline Split  |  | Inactive Milestone |  | Manual Summary Rollup |  | External Summary |  | External Milestone |
| Critical Task          |  | Summary                 |  | Rolled Up Baseline           |  | Baseline Tasks  |  | Inactive Summary   |  | Manual Summary        |  | Start-only       |  | Deadline           |
| Critical Task Progress |  | Rolled Up Task          |  | Rolled Up Baseline Milestone |  | Project Summary |  | Manual Task        |  | Finish-only           |  | Group By Summary |  |                    |
| Baseline               |  | Rolled Up Critical Task |  | Rolled Up Progress           |  |                 |  |                    |  |                       |  |                  |  |                    |

# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com

---




## Appendix B

### Project Organization Chart

**FUGRO TECHNICAL SERVICES LIMITED**


Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



Remark:

# The Landscape Architect with a minimum of 1-2years on site experience as a member of the ET to monitor and audit the landscaping installation works and landscape protection measures.



## **FUGRO TECHNICAL SERVICES LIMITED**

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com

---



### **Appendix C**

#### **Action and Limit Levels for Air Quality and Noise**

## FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



### Action and Limit Levels for Air Quality

| Parameter                             | Monitoring Station | Action Level ( $\mu\text{g}/\text{m}^3$ ) | Limit Level ( $\mu\text{g}/\text{m}^3$ ) |
|---------------------------------------|--------------------|---|--|
| 1-hr TSP ( $\mu\text{g}/\text{m}^3$ ) | LC6a               | 344                                       | 500                                      |
|                                       | LC9                | 335                                       |  |

### Action and Limit Levels for Construction Noise

| Time Period                      | Location    | Action                                    | Limit     |
|----------------------------------|-------------|---|-----------|
| 0700-1900 hrs on normal weekdays | LC6a<br>LC9 | When one documented complaint is received | 75* dB(A) |

\* reduce to 70 dB(A) for schools and 65 dB(A) during school examination periods.



## **FUGRO TECHNICAL SERVICES LIMITED**

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com

---



### **Appendix D**

#### **Calibration Certificates of Monitoring Equipment**

# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



## FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com

# MateriaLab

Report no. : 940891CA171177(3)

Page 1 of 1

## CALIBRATION CERTIFICATE OF DUST METER

### Client Supplied Information

Client : Fugro Technical Services Limited

Project : Calibration Services

### Details of Unit Under Test, UUT

Description : Laser Dust Monitor  
Manufacturer : SIBATA  
Model No. : LD-3B  
Serial No. : 2Z6243  
Specification Limit : NA  
Next Calibration Date : 14-May-2018

### Laboratory Information


Description : Reference balance  
Equipment ID. : R-039-10  
Date of Calibration : 15-May-2017 Ambient Temperature : 26 °C  
Calibration Location : Calibration Lab. of MateriaLab  
Method Used : By direct comparison the weight of dust particle trapped in a filter paper using high volume sampler (TSP method) for a certain period, with the reading of the UUT. They should be placed at the same location and powered on and off at the same time.

### Calibration Results :


| Reference concentration (mg/m <sup>3</sup> ) | Total count for 1 hour | CPM (Count per minute) |
|--|------------------------|------------------------|
| 0.0573                                       | 2520                   | 42.00                  |
| 0.0763                                       | 2600                   | 43.33                  |
| 0.0455                                       | 2440                   | 40.67                  |

### Remarks:

1. The equipment being used in this calibration is traceable to recognized National Standards.
2. The interpolation equation : Concentration (mg/m<sup>3</sup>) = K x UUT reading (CPM) where K = 0.001421
3. Correlation coefficient (r) : 0.9911

Checked by :   
CA-R-297 (22/07/2009)

Date: 22-5-2017

Certified by :   
Chan Chun Wai (Manager)

Date : 23.5.2017

\*\* End of Report \*\*

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

GEN01/0916

# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



## FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com

# MaterialLab

Report no. : 940891CA171177(4)

Page 1 of 1

## CALIBRATION CERTIFICATE OF DUST METER

### Client Supplied Information

Client : Fugro Technical Services Limited  
Project : Calibration Services

### Details of Unit Under Test, UUT

Description : Laser Dust Monitor  
Manufacturer : SIBATA  
Model No. : LD-3B  
Serial No. : 2Z6244  
Specification Limit : NA  
Next Calibration Date : 14-May-2018

### Laboratory Information


Description : Reference balance  
Equipment ID. : R-039-10  
Date of Calibration : 15-May-2017      Ambient Temperature : 26 °C  
Calibration Location : Calibration Lab. of MaterialLab  
Method Used : By direct comparison the weight of dust particle trapped in a filter paper using high volume sampler (TSP method) for a certain period, with the reading of the UUT. They should be placed at the same location and powered on and off at the same time.

### Calibration Results :

| Reference concentration (mg/m <sup>3</sup> ) | Total count for 1 hour | CPM (Count per minute) |
|--|------------------------|------------------------|
| 0.0573                                       | 2500                   | 41.67                  |
| 0.0763                                       | 2580                   | 43.00                  |
| 0.0457                                       | 2450                   | 40.83                  |

### Remarks:

1. The equipment being used in this calibration is traceable to recognized National Standards.
2. The interpolation equation : Concentration (mg/m<sup>3</sup>) = K x UUT reading (CPM) where K = 0.001427
3. Correlation coefficient (r) : 0.9996

Checked by :   
CA-R-297 (22/07/2009)

Date : 22-5-2017

Certified by :   
Chan Chun Wai (Manager)

Date : 23.5.2017

\*\* End of Report \*\*

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

GEN01/0916

# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



## FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com

# MaterialLab

Report no.: 161966CA170720

Page 1 of 1

## CALIBRATION CERTIFICATE OF SOUND LEVEL METER

### Client Supplied Information

Client : MaterialLab Consultants Ltd.

Address : Room 723 & 725, 7/F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

Project : Calibration Services

### Details of Unit Under Test, UUT

Description : Sound Level Meter  
Manufacturer : Casella  
Model No. : Casella (Model no. CEL-63X(meter), CEL-251(microphone), CEL-495(Preamplifier))  
Serial No. : 1367959 (meter), 01308 (microphone), 002748 (Preamplifier)  
Next Calibration Date : 29-Mar-2018  
Specification Limit : EN 61672: 2003 Type 1

### Laboratory Information


Description : B & K Acoustic Multifunction Calibrator 4226 (Traditional free field setting)  
Equipment ID. : R-108-1  
Date of Calibration : 30-Mar-2017 Ambient Temperature : 22 °C  
Calibration Location : Calibration Laboratory of MaterialLab  
Method Used : By direct comparison

### Calibration Results :

| Parameters                     | Mean Value (dB) | Specification Limit(dB) |
|--------------------------------|-----------------|-------------------------|
| A-weighting frequency response | 4000Hz          | 2.5                     |
|                                | 2000Hz          | 0.4                     |
|                                | 1000Hz          | -0.9                    |
|                                | 500Hz           | -4.0                    |
|                                | 250Hz           | -9.2                    |
|                                | 125Hz           | -16.6                   |
|                                | 63Hz            | -26.6                   |
|                                | 31.5Hz          | -39.3                   |
| Differential level linearity   | 94dB-104dB      | ± 0.6                   |
|                                | 104dB-114dB     | ± 0.6                   |

### Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.
2. The mean value is the average of four measurements.
3. For calibration; Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighing is fast
4. The equipment does comply with EN 61672: 2003 Type 1 sound level meter for the above measurement.

Checked by :   
CA-R-297 (22/07/2009)

Date : 30.3.2017

Certified by : 

Chan Chun Wai (Manager)

Date : 3.4.2017

\*\* End of Report \*\*

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

GEN01/0315



**FUGRO TECHNICAL SERVICES LIMITED**

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



Report no.: 172379CA171674(1)

Page 1 of 1

**CALIBRATION CERTIFICATE OF SOUND CALIBRATOR**

**Client Supplied Information**

Client : MaterialLab Consultants Ltd.

Address : Room 723 & 725, 7F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

Project : Calibration Services

**Details of Unit Under Test, UUT**

Description : Sound Calibrator  
Manufacturer : Casella (Model no. CEL-120/1)  
Serial No. : 0255083  
Next Calibration Date : 30-Jul-2018  
Specification Limit :  $\pm 0.5$ dB

**Laboratory Information**



Description : Reference Sound Level Meter  
Equipment ID. : R-119-1  
Date of Calibration : 31-Jul-2017 Ambient Temperature : 21 °C  
Calibration Location : Calibration Laboratory of MaterialLab  
Method Used : By direct comparison

**Calibration Results :**

| Parameters (Setting of UUT) | Mean Value (error of measurement) | Specification Limit (dB) |
|-----------------------------|-----------------------------------|--------------------------|
| 94dB                        | 0.1 dB                            | $\pm 0.5$ dB             |
| 114dB                       | 0.1 dB                            |                          |

**Remarks :**

1. The equipment used in this calibration is traceable to recognized National Standards.
2. The mean value is the average of four measurements.
3. The equipment does comply with the specification limit.

Checked by :  Date : 28/07/2017 Certified by :  Date : 4/8/2017  
CA-R-297 (22/07/2009) Kwok Chi Wa (Assistant Manager)

**\*\* End of Report \*\***

The copyright of this document is owned by Fugro Technical Services Limited. It may not be reproduced except with prior written approval from the Company.

GEN01/0916

## **FUGRO TECHNICAL SERVICES LIMITED**

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com

---



### **Appendix E**

#### **Environmental Monitoring and Data Recovery Schedule**

## FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



### **Project: Sewage Pumping Stations at Tai Lam Chung Tsuen Luen On San Tsuen, Tai Lam Valley and Lok Chui Street near Castle Peak Villas under the scope of “Tuen Mun Sewerage – Eastern Coastal Sewerage Extension” – DC/2014/01**

#### Impact Monitoring Schedule (December 2017)

| Sun | Mon | Tue                              | Wed                              | Thur                             | Fri                              | Sat |
|-----|-----|----------------------------------|----------------------------------|----------------------------------|----------------------------------|-----|
|     |     |                                  |                                  |                                  | 1<br>A & N<br>Impact Monitoring  | 2   |
| 3   | 4   | 5                                | 6                                | 7<br>A & N<br>Impact Monitoring  | 8                                | 9   |
| 10  | 11  | 12                               | 13<br>A & N<br>Impact Monitoring | 14                               | 15                               | 16  |
| 17  | 18  | 19<br>A & N<br>Impact Monitoring | 20                               | 21                               | 22<br>A & N<br>Impact Monitoring | 23  |
| 24  | 25  | 26                               | 27                               | 28<br>A & N<br>Impact Monitoring | 29                               | 30  |
| 31  |     |                                  |                                  |                                  |                                  |     |

#### Remarks

1. A: 1-hr TSP monitoring at LC6a and LC9.
2. N: Noise monitoring at LC6a and LC9.

# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



## DATA RECOVERY SCHEDULE

| Date   | Air Quality Monitoring          |     | Noise Monitoring                    |     |
|--------|---------------------------------|-----|-------------------------------------|-----|
|        | Monitoring Station*<br>1-hr TSP |     | Monitoring Station*<br>LAeq (30min) |     |
|        | LC6a                            | LC9 | LC6a                                | LC9 |
| 1      | √                               | √   | √                                   | √   |
| 2      |                                 |     |                                     |     |
| 3      |                                 |     |                                     |     |
| 4      |                                 |     |                                     |     |
| 5      |                                 |     |                                     |     |
| 6      |                                 |     |                                     |     |
| 7      | √                               | √   | √                                   | √   |
| 8      |                                 |     |                                     |     |
| 9      |                                 |     |                                     |     |
| 10     |                                 |     |                                     |     |
| 11     |                                 |     |                                     |     |
| 12     |                                 |     |                                     |     |
| 13     | √                               | √   | √                                   | √   |
| 14     |                                 |     |                                     |     |
| 15     |                                 |     |                                     |     |
| 16     |                                 |     |                                     |     |
| 17     |                                 |     |                                     |     |
| 18     |                                 |     |                                     |     |
| 19     | √                               | √   | √                                   | √   |
| 20     |                                 |     |                                     |     |
| 21     |                                 |     |                                     |     |
| 22     | √                               | √   | √                                   | √   |
| 23     |                                 |     |                                     |     |
| 24     |                                 |     |                                     |     |
| 25     |                                 |     |                                     |     |
| 26     |                                 |     |                                     |     |
| 27     |                                 |     |                                     |     |
| 28     | √                               | √   | √                                   | √   |
| 29     |                                 |     |                                     |     |
| 30     |                                 |     |                                     |     |
| 31     |                                 |     |                                     |     |
| % of R | 100                             | 100 | 100                                 | 100 |

\* Remark type of parameters

% of R The percentage of Data Recovery is the actual monitoring over the scheduled monitoring



## FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



### **Project: Sewage Pumping Stations at Tai Lam Chung Tsuen Luen On San Tsuen, Tai Lam Valley and Lok Chui Street near Castle Peak Villas under the scope of “Tuen Mun Sewerage – Eastern Coastal Sewerage Extension” – DC/2014/01**

#### Tentative Impact Monitoring Schedule (January 2018)

| Sun | Mon                              | Tue                             | Wed                             | Thur | Fri                              | Sat                              |
|-----|----------------------------------|---------------------------------|---------------------------------|------|----------------------------------|----------------------------------|
|     | 1                                | 2                               | 3<br>A & N<br>Impact Monitoring | 4    | 5                                | 6                                |
| 7   | 8                                | 9<br>A & N<br>Impact Monitoring | 10                              | 11   | 12                               | 13                               |
| 14  | 15<br>A & N<br>Impact Monitoring | 16                              | 17                              | 18   | 19                               | 20<br>A & N<br>Impact Monitoring |
| 21  | 22                               | 23                              | 24                              | 25   | 26<br>A & N<br>Impact Monitoring | 27                               |
| 28  | 29                               | 30                              | 31                              |      |                                  |                                  |

#### Remarks

1. A: 1-hr TSP monitoring at LC6a and LC9.
2. N: Noise monitoring at LC6a and LC9.
3. Actual monitoring schedule may be subjected to change due to any safety concern or adverse weather condition.

## **FUGRO TECHNICAL SERVICES LIMITED**

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com

---



### **Appendix F**

#### **Air Quality Monitoring Data and Graphical Presentations**

# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com





## LC6a The Castle Bay

| 1-hour TSP ( $\mu\text{g}/\text{m}^3$ ) |            |        |        |        |         |
|---|------------|--------|--------|--------|---------|
| Date                                    | Start Time | 1st hr | 2nd hr | 3rd hr | Weather |
| 01-Dec-17                               | 14:00      | 41     | 35     | 31     | Fine    |
| 07-Dec-17                               | 09:33      | 118    | 112    | 119    | Fine    |
| 13-Dec-17                               | 08:37      | 45     | 31     | 29     | Fine    |
| 19-Dec-17                               | 13:30      | 83     | 90     | 77     | Fine    |
| 22-Dec-17                               | 08:51      | 70     | 76     | 62     | Fine    |
| 28-Dec-17                               | 13:10      | 56     | 57     | 69     | Fine    |
| <b>Average</b>                          |            | 67     |        |        |         |
| <b>Max</b>                              |            | 119    |        |        |         |
| <b>Min</b>                              |            | 29     |        |        |         |

## LC9 Castle Peak Villas Block C

| 1-hour TSP ( $\mu\text{g}/\text{m}^3$ ) |            |        |        |        |         |
|---|------------|--------|--------|--------|---------|
| Date                                    | Start Time | 1st hr | 2nd hr | 3rd hr | Weather |
| 01-Dec-17                               | 14:15      | 28     | 32     | 28     | Fine    |
| 07-Dec-17                               | 09:04      | 109    | 108    | 133    | Fine    |
| 13-Dec-17                               | 08:48      | 31     | 39     | 36     | Fine    |
| 19-Dec-17                               | 13:40      | 69     | 78     | 70     | Fine    |
| 22-Dec-17                               | 09:02      | 98     | 64     | 52     | Fine    |
| 28-Dec-17                               | 13:02      | 60     | 62     | 76     | Fine    |
| <b>Average</b>                          |            | 65     |        |        |         |
| <b>Max</b>                              |            | 133    |        |        |         |
| <b>Min</b>                              |            | 28     |        |        |         |



**Note:**

- 1) The QA/QC procedures and detection Limits refer to section 2.2 and 2.5.
- 2) The other factors influencing the monitoring results refer to section 2.7.

## **FUGRO TECHNICAL SERVICES LIMITED**

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com

---



### **Appendix G**

#### **Noise Monitoring Data and Graphical Presentations**

## FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



### LC6a The Castle Bay



| Date      | Start Time | L <sub>eq</sub> 30min dB(A) | Corrected L <sub>eq</sub> 30min dB(A) <sup>1</sup> | L <sub>90</sub> dB(A) | L <sub>10</sub> dB(A) | Weather |
|-----------|------------|-----------------------------|--|-----------------------|-----------------------|---------|
| 01-Dec-17 | 14:21      | 63                          | 58   | 57                    | 65                    | Fine    |
| 07-Dec-17 | 09:28      | 65                          | 60   | 55                    | 69                    | Fine    |
| 13-Dec-17 | 09:46      | 66                          | 61   | 60                    | 69                    | Fine    |
| 19-Dec-17 | 13:31      | 64                          | 59   | 56                    | 66                    | Fine    |
| 22-Dec-17 | 10:22      | 67                          | 62   | 51                    | 70                    | Fine    |
| 28-Dec-17 | 11:12      | 65                          | 60   | 56                    | 67                    | Fine    |

Note:

1) A distance correction of -5dB(A) has been applied in monitoring data of LC6a according to baseline monitoring report (Appendix G).

### LC9 Castle Peak Villas Block C

| Date      | Start Time | L <sub>eq</sub> 30min dB(A) | Corrected L <sub>eq</sub> 30min dB(A) | L <sub>90</sub> dB(A) | L <sub>10</sub> dB(A) | Weather |
|-----------|------------|-----------------------------|---------------------------------------|-----------------------|-----------------------|---------|
| 01-Dec-17 | 15:02      | 65                          | N.A                                   | 55                    | 70                    | Fine    |
| 07-Dec-17 | 13:38      | 71                          | N.A                                   | 65                    | 73                    | Fine    |
| 13-Dec-17 | 09:05      | 68                          | N.A                                   | 63                    | 71                    | Fine    |
| 19-Dec-17 | 14:06      | 71                          | N.A                                   | 65                    | 74                    | Fine    |
| 22-Dec-17 | 09:39      | 65                          | N.A                                   | 57                    | 68                    | Fine    |
| 28-Dec-17 | 13:29      | 67                          | N.A                                   | 57                    | 70                    | Fine    |



**Note:**

- 1) The QA/QC procedures and detection Limits refer to section 3.2 and 3.5.
- 2) The other factors influencing the monitoring results refer to section 3.7.

## **FUGRO TECHNICAL SERVICES LIMITED**

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com

---



### **Appendix H**

#### **Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions**



## FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



### Environmental Complaints Log

| Complaint Log No. | Date of Receipt | Received From and Received By | Nature of Complaint | Date Investigated | Outcome | Date of Reply |
|-------------------|-----------------|-------------------------------|---------------------|-------------------|---------|---------------|
| Nil               | -               | -                             | -                   | -                 | -       | -             |

### Cumulative Statistics on Complaints

| Environmental Parameters | Cumulative No. Brought Forward | No. of Complaints This Month | Cumulative Project-to-Date |
|--------------------------|--------------------------------|------------------------------|----------------------------|
| Air                      | 0                              | 0                            | 0                          |
| Noise                    | 0                              | 0                            | 0                          |
| Water                    | 0                              | 0                            | 0                          |
| Waste                    | 0                              | 0                            | 0                          |
| Total                    | 0                              | 0                            | 0                          |

### Cumulative Statistics on Notifications of Summons and Successful Prosecutions

| Environmental Parameters | Cumulative No. Brought Forward | No. of Prosecutions This Month | Cumulative Project-to-Date |
|--------------------------|--------------------------------|--------------------------------|----------------------------|
| Air                      | 0                              | 0                              | 0                          |
| Noise                    | 0                              | 0                              | 0                          |
| Water                    | 0                              | 0                              | 0                          |
| Waste                    | 0                              | 0                              | 0                          |
| Total                    | 0                              | 0                              | 0                          |

## **FUGRO TECHNICAL SERVICES LIMITED**

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com

---



### **Appendix I**

### **Site Audit Summary**

# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



## Summary of Site Audit

| Inspection Date                               | Observation/ Comment   | Follow Up Action  | Completion Date  |
|---|--|---|--|
| Follow-up action(s) of last reporting month:  |  |   |  |
| Nov 2017                                      | Tarpaulin was fallen down near the wastewater reception tank.  | Canvases were erected within the site boundary.   | 07/12/2017   |
|   | Wastewater reception tank observed cement accumulation.  | Cement was clear up in the wastewater reception tank.   |  |
| 21/12/2017                                    | Environmental Permit was not display at site entrances/exits   | The Contractor should display a copy of permit at site entrances/exits for public information at all times.   | Follow up action will be reported in the next reporting month. |
|   | Chemical materials were not provided with drip tray near the site entrance.  | The Contractor should provide drip tray to store chemical materials.  |  |
|   | Open stockpiles were not proper covering.  | The Contractor should proper cover the stockpile or water spraying to prevent dust nuisance to the surrounding.   |  |
| <b>Landscape and Visual Impact Inspection</b> |  |   |  |
| 15/12/2017<br>&<br>28/12/2017                 | Trunks of the dead trees LC-TC03 (R), LC-TC04 (R) and T0483 (R) should be stabilized with external support before tree felling is completed. | Tree specialist/ Site safety staff should continue to monitor the risk of falling.  | ASAP   |
|   | A suspected bird nest was found on T0482 (R). But it seems to be abandoned in the last 3 months.   | Precaution is needed for any tree works nearby to avoid any disturbance to the nest, if it is not abandoned.  | ASAP   |
|   | T0480 (R) was leaning on T0479 (R). Root was exposed.  | Tree specialist should conduct a tree risk assessment.  |  |
|   | A few tree protecting hoarding and fencing were leaning. Materials was placed too close to trunk base of LC-TC07 (R).                        | Hoarding and fencing shall be well maintained to protect the retained trees. Materials should be placed at least 1m away from trunk base to avoid compaction on core root zone. | ASAP   |

# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com

---



## Appendix J

### Events and Action Plans

# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



## Event / Action Plan for Air Quality

| EVENT   | ACTION  |   |   |   |
|---|---|---|---|---|
|   | ET  | IEC   | ER  | Contractor  |
| <b>Action Level</b>                             |   |   |   |   |
| Exceedance for one sample.                      | <ul style="list-style-type: none"> <li>Identify the source.</li> <li>Inform the IEC and the ER.</li> <li>Repeat measurement to confirm finding.</li> <li>Increase monitoring frequency to daily.</li> </ul>   | <ul style="list-style-type: none"> <li>Check monitoring data submitted by the ET.</li> <li>Check Contractor's working method.</li> </ul>  | <ul style="list-style-type: none"> <li>Notify Contractor.</li> </ul>  | <ul style="list-style-type: none"> <li>Rectify any unacceptable practice.</li> <li>Amend working methods if appropriate.</li> </ul>   |
| Exceedance for two or more consecutive samples. | <ul style="list-style-type: none"> <li>Identify the source.</li> <li>Inform the IEC and the ER.</li> <li>Repeat measurements to confirm findings.</li> <li>Increase monitoring frequency to daily.</li> <li>Discuss with the IEC and the Contractor on remedial actions required.</li> <li>If exceedance continues, arrange meeting with the IEC and the ER.</li> <li>If exceedance stops, cease additional monitoring.</li> </ul>  | <ul style="list-style-type: none"> <li>Check monitoring data submitted by the ET.</li> <li>Check the Contractor's working method.</li> <li>Discuss with the ET and the Contractor on possible remedial measures.</li> <li>Advise the ER on the effectiveness of the proposed remedial measures.</li> <li>Supervisor implementation of remedial measures.</li> </ul> | <ul style="list-style-type: none"> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify the Contractor.</li> <li>Ensure remedial measures properly implemented.</li> </ul>  | <ul style="list-style-type: none"> <li>Submit proposals for remedial actions to IEC within 3 working days of notification.</li> <li>Implement the agreed proposals.</li> <li>Amend proposal if appropriate.</li> </ul>  |
| <b>Limit Level</b>                              |   |   |   |   |
| Exceedance for one sample.                      | <ul style="list-style-type: none"> <li>Identify the source.</li> <li>Inform the ER and the DEP.</li> <li>Repeat measurement to confirm finding.</li> <li>Increase monitoring frequency to daily.</li> <li>Assess effectiveness of Contractor's remedial actions and keep the IEC, the DEP and the ER informed of the results.</li> </ul>  | <ul style="list-style-type: none"> <li>Check monitoring data submitted by the ET.</li> <li>Check Contractor's working method.</li> <li>Discuss with the ET and the Contractor on possible remedial measures.</li> <li>Advise the ER on the effectiveness of the proposed remedial measures.</li> <li>Supervisor implementation of remedial measures.</li> </ul>     | <ul style="list-style-type: none"> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify the Contractor.</li> <li>Ensure remedial measures are properly implemented.</li> </ul>  | <ul style="list-style-type: none"> <li>Take immediate action to avoid further exceedance.</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification.</li> <li>Implement the agreed proposals.</li> <li>Amend proposal if appropriate.</li> </ul>  |
| Exceedance for two or more consecutive samples  | <ul style="list-style-type: none"> <li>Notify the IEC, the ER, the DEP and the Contractor.</li> <li>Identify the source.</li> <li>Repeat measurements to confirm findings.</li> <li>Increase monitoring frequency to daily.</li> <li>Carry out analysis of the Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>Arrange meeting with the IEC and the ER to discuss the remedial actions to be taken.</li> <li>Assess effectiveness of the Contractor's remedial actions and keep the IEC, the DEP and the ER informed of the results.</li> <li>If exceedance stops, cease additional monitoring.</li> </ul> | <ul style="list-style-type: none"> <li>Discuss amongst the ER, ET and the Contractor on the potential remedial actions.</li> <li>Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.</li> <li>Supervise the implementation of remedial measures.</li> </ul>                                    | <ul style="list-style-type: none"> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify the Contractor.</li> <li>In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented.</li> <li>Ensure remedial measures are properly implemented.</li> <li>If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.</li> </ul> | <ul style="list-style-type: none"> <li>Take immediate action to avoid further exceedance.</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification.</li> <li>Implement the agreed proposals.</li> <li>Resubmit proposals if problem still not under control.</li> <li>Stop the relevant activity of works as determined by the ER until the exceedance is abated.</li> </ul> |

# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



## Event / Action Plan for Construction Noise

| EVENT        | ACTION  |  |   |   |
|--------------|---|--|---|---|
|              | ET  | IEC  | ER  | Contractor  |
| Action Level | <ul style="list-style-type: none"> <li>Notify the IEC and the Contractor.</li> <li>Carry out investigation.</li> <li>Report the results of investigation to the IEC and the Contractor.</li> <li>Discuss with the Contractor and formulate remedial measures.</li> <li>Increase monitoring frequency to check mitigation effectiveness.</li> </ul>  | <ul style="list-style-type: none"> <li>Review the analysed results submitted by the ET.</li> <li>Review the proposed remedial measures by the Contractor and advise the ER accordingly.</li> <li>Supervise the implementation of remedial measures.</li> </ul>   | <ul style="list-style-type: none"> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify the Contractor.</li> <li>Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>Ensure remedial measures are properly implemented.</li> </ul>   | <ul style="list-style-type: none"> <li>Submit noise mitigation proposals to IEC</li> <li>Implement noise mitigation proposals</li> </ul>  |
| Limit Level  | <ul style="list-style-type: none"> <li>Notify the IEC, the ER, the DEP and the Contractor.</li> <li>Identify the source.</li> <li>Repeat measurement to confirm findings.</li> <li>Increase monitoring frequency.</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>Inform the IEC, the ER and the DEP the causes &amp; actions taken for the exceedances.</li> <li>Assess effectiveness of the Contractor's remedial actions and keep the IEC, the DEP and the ER informed of the results.</li> <li>If exceedance stops, cease additional monitoring.</li> </ul> | <ul style="list-style-type: none"> <li>Discuss amongst the ER, the ET and the Contractor on the potential remedial actions.</li> <li>Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.</li> <li>Supervise the implementation of remedial measures.</li> </ul> | <ul style="list-style-type: none"> <li>Confirm receipt of notification of failure in writing.</li> <li>Notify the Contractor.</li> <li>Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>Ensure remedial measures are properly implemented.</li> <li>If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.</li> </ul> | <ul style="list-style-type: none"> <li>Take immediate action to avoid further exceedance.</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification.</li> <li>Implement the agreed proposals.</li> <li>Resubmit proposals if problem still not under control.</li> <li>Stop the relevant activity of works as determined by the ER until the exceedance is abated.</li> </ul> |

# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



## Event / Action Plan for Landscape and Visual Impact

| EVENT ACTION LEVEL            | ACTION  |   |  |   |
|-------------------------------|---|---|--|---|
|                               | ET  | IEC   | ER   | Contractor  |
| Design Check                  | <ul style="list-style-type: none"> <li>Check final design conforms to the requirements of EP and prepare report.</li> </ul>   | <ul style="list-style-type: none"> <li>Check report.</li> <li>Recommend remedial design if necessary</li> </ul>   | <ul style="list-style-type: none"> <li>Undertake remedial design if necessary</li> </ul>                                       |   |
| Nonconformity on one occasion | <ul style="list-style-type: none"> <li>Identify Source</li> <li>Inform IEC and ER</li> <li>Discuss remedial actions with IEC, ER and Contractor</li> <li>Monitor remedial actions until rectification has been completed</li> </ul>   | <ul style="list-style-type: none"> <li>Check report</li> <li>Check Contractor's working method</li> <li>Discuss with ET and Contractor on possible remedial measures</li> <li>Advise ER on effectiveness of proposed remedial measures.</li> <li>Check implementation of remedial measures</li> </ul>               | <ul style="list-style-type: none"> <li>Notify Contractor</li> <li>Ensure remedial measures are properly implemented</li> </ul> | <ul style="list-style-type: none"> <li>Amend working methods</li> <li>Rectify damage and undertake any necessary replacement</li> </ul> |
| Repeated Nonconformity        | <ul style="list-style-type: none"> <li>Identify Source</li> <li>Inform IEC and ER</li> <li>Increase monitoring frequency</li> <li>Discuss remedial actions with IEC, ER and Contractor</li> <li>Monitor remedial actions until rectification has been completed</li> <li>If nonconformity stops, cease additional monitoring</li> </ul> | <ul style="list-style-type: none"> <li>Check monitoring report</li> <li>Check Contractor's working method</li> <li>Discuss with ET and Contractor on possible remedial measures</li> <li>Advise ER on effectiveness of proposed remedial measures</li> <li>Supervise implementation of remedial measures</li> </ul> | <ul style="list-style-type: none"> <li>Notify Contractor</li> <li>Ensure remedial measures are properly implemented</li> </ul> | <ul style="list-style-type: none"> <li>Amend working methods</li> <li>Rectify damage and undertake any necessary replacement</li> </ul> |

## **FUGRO TECHNICAL SERVICES LIMITED**

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com

---



### **Appendix K**

#### **Implementation Status of Environmental Mitigation Measures**



# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



## Air Quality

| EIA Reference | Environmental Protection Measures   | Location/ Timing  | Implementation Agent | Relevant Standard or Requirement                | Implementation Status in Construction Phase |
|---------------|---|---|----------------------|---|---|
| 4.5           | Undertake all air pollution measures to prevent dust nuisance as a result of and during construction activities.                                      | All unpaved haul roads, bulldozed material, exposed site areas / Throughout construction period | Contractor           | TMEIA   | /   |
| 4.5           | No debris or other materials shall be burnt on the works areas.   | All areas / Throughout construction period  | Contractor           | TMEIA.<br>Avoid smoke impacts and disturbance   | ^   |
| 4.5           | Dust suppression measures shall be provided and to be submitted to and approved by the Engineer.  | All areas / Throughout construction period  | Contractor           | TMEIA   | ^   |
| 4.5           | Stockpiles of imported material kept on site shall be contained within hoardings, dampened and/or covered during dry and windy weather.               | All areas / Throughout construction period  | Contractor           | TMEIA<br>Avoid dust generation                  | ^   |
| 4.5           | Material stockpiled along side trenches should be covered with tarpaulins whenever works are within village boundaries.                               | All areas / Throughout construction period  | Contractor           | TMEIA<br>Avoid dust generation / visual impacts | ^   |
| 4.5           | Water sprays shall be used during the delivery and handling of cement, sands aggregates and the like.   | All areas / Throughout construction period  | Contractor           | TMEIA<br>Avoid dust generation                  | ^   |
| 4.5           | No batching of concrete should be carried out on site. Concrete should be used in ready mixed form and off loaded adjacent to designated works areas. | All areas / Throughout construction period  | Contractor           | TMEIA   | ^   |

# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



| EIA Reference | Environmental Protection Measures   | Location/ Timing   | Implementation Agent | Relevant Standard or Requirement          | Implementation Status in Construction Phase |
|---------------|---|--|----------------------|---|---|
| 4.5           | Any vehicle used for moving cement, sands, aggregates and construction waste and the like shall have properly fitting side and tail boards. Materials shall not be loaded to a level higher than the side and tail boards, and shall be covered by a clean tarpaulin. The tarpaulin shall be properly secured and shall extend at least 300mm over the edges of the side and tail boards. | All areas / Throughout construction period                                     | Contractor           | TMEIA Avoid dust and spillage of material | ^   |
| 4.5           | No earth, mud, debris, dust and the like shall be deposited on public roads. Details of proposals for the wheel cleaning facilities shall be agreed with the Engineer. Such wheel washing facility shall be usable prior to any earthworks excavation activity on the Site.   | All areas, particularly pumping station sites / Throughout construction period | Contractor           | TMEIA Avoid spread/ deposition of mud     | ^   |
| 4.6.9         | Pumping station vent shafts should be located away from sensitive receivers.  | All pumping stations   | DSD                  | TMEIA Avoid odour impacts                 | N/A   |
| 4.6.18        | Use a covered container to store and transport the screenings from the pump house.  | All pumping stations /operational phase  | DSD                  | TMEIA Avoid odour impacts                 | N/A   |
| 4.6.18        | Undertake the collection of the screenings and transfer to the covered container within the confines of the pump house.   | All pumping stations / operational phase                                       | DSD                  | TMEIA Avoid odour impacts                 | N/A   |
| 11.2.8        | EM&A in the form of 1 hour total suspended particulates monitoring once per week  | All sensitive representative receivers / Throughout construction period        | Contractor           | EM&A Manual                               | ^   |

## FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



### Noise

| EIA Reference | Environmental Protection Measures   | Location/ Timing  | Implementation Agent | Relevant Standard or Requirement | Implementation Status in Construction Phase |
|---------------|---|---|----------------------|----------------------------------|---|
| 5.7.1 & 5.8.1 | Ensure silencers are installed on the exhaust pipes of the trucks, excavators, compactors, concrete lorry mixer, and cranes for all activities.   | All areas / Throughout construction period  | Contractor           | TMEIA                            | ^   |
| 5.7.1 & 5.8.1 | Use of mufflers on the breakers for all activities.   | All areas / Throughout construction period  | Contractor           | TMEIA                            | N/A   |
| 5.7.1 & 5.8.1 | Use of temporary noise barriers for all activities at the pumping station sites and during main sewer construction. During main sewer construction, barriers should be used to screen the activities of mobile equipment including the crane and excavator. | All pumping stations and main sewer construction locations / Throughout construction period | Contractor           | TMEIA                            | N/A   |
| 5.5.10        | Use of temporary noise barriers for all activities in the villages, where there is at least a 5m clearance  | Village sewer alignment / Throughout construction period                                    | Contractor           | TMEIA                            | ^   |
| 5.8.6 & 5.9.6 | Manual breaking of concrete, where the concrete is less than 50mm thick.  | Sewer alignment construction / concrete breaking activities                                 | Contractor           | TMEIA                            | N/A   |
| 5.8.6 & 5.9.6 | Use of alternative pavement removal methods/equipment (kick ripper), where the concrete is less than 100mm thick  | Sewer alignment construction / concrete breaking activities                                 | Contractor           | TMEIA                            | N/A   |

## FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



| EIA Reference | Environmental Protection Measures  | Location/ Timing  | Implementation Agent | Relevant Standard or Requirement | Implementation Status in Construction Phase |
|---------------|--|---|----------------------|----------------------------------|---|
| 5.8.6 & 5.9.6 | Use of acoustic enclosure in place of a barrier where there is a 6m clearance.   | Sewer alignment construction / Throughout construction period | Contractor           | TMEIA                            | N/A   |
| 5.8.6 & 5.9.6 | Scheduling the numbers and operating times of equipment, when noise levels cannot be reduced to within the standards by other means        | Sewer alignment construction / Throughout construction period | Contractor           | TMEIA                            | ^   |
| 5.8.11        | The construction activities should be carried out in the daytime period (08.00- 18.00) only and shall exclude Sundays and public holidays. | All areas   | Contractor           | TMEIA                            | ^   |
| 5.8.11        | Powered mechanical equipment shall not be used within 5m of an NSR without the permission of the Engineer                                  | All areas / Throughout construction period                    | Contractor           | TMEIA                            | ^   |
| 5.8.11        | Carry out good site practice to limit noise emission at source.  | All areas / Throughout construction period                    | Contractor           | TMEIA                            | ^   |
| 5.8.11        | Avoid simultaneous noisy activities.   | All areas / Throughout construction period                    | Contractor           | TMEIA                            | ^   |
| 11.2.8        | EM&A in the form of noise monitoring.  | All representative receivers / Throughout construction period | Contractor           | EM&A Manual                      | ^   |

## FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



### Water Quality

| EIA Reference | Environmental Protection Measures   | Location/ Timing                           | Implementation Agent | Relevant Standard or Requirement | Implementation Status in Construction Phase |
|---------------|---|--|----------------------|----------------------------------|---|
| 6.4.3         | Stockpiles of excavated material should be kept to a minimum and covered during times of heavy rainfall.  | All areas / throughout construction period | Contractor           | WPCO, TMEIA & ProPECC PN 1/94    | ^   |
| 6.4.10        | Pass any trench dewatering through a portable sand/silt removal traps prior to discharge.   | All areas / throughout construction period | Contractor           | WPCO, TMEIA & ProPECC PN 1/94    | ^   |
| 6.5.2         | When works are carried out during the rainy season exposed slopes, stockpiles should be covered with tarpaulin and temporary access roads protected with a layer of gravel or crushed stone.                    | All areas / throughout construction period | Contractor           | WPCO, TMEIA & ProPECC PN 1/94    | N/A   |
| 6.5.2         | Surface run off should be discharged to storm drains via sand/silt removal traps.   | All areas / throughout construction period | Contractor           | WPCO, TMEIA & ProPECC PN 1/94    | ^   |
| 6.5.2         | Channels, bunds or sand bags should be used to direct any storm water to the traps and perimeter channels should be constructed before the main works begin to prevent external run off from crossing the site. | All areas / throughout construction period | Contractor           | WPCO, TMEIA & ProPECC PN 1/94    | ^   |
| 6.5.2         | Silt removal structures, channels and manholes should be maintained to remove accumulated material, specifically at the onset and end of rainy periods.   | All areas / throughout construction period | Contractor           | WPCO, TMEIA & ProPECC PN 1/94    | ^   |

## FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



| EIA Reference | Environmental Protection Measures  | Location/ Timing                           | Implementation Agent | Relevant Standard or Requirement  | Implementation Status in Construction Phase |
|---------------|--|--|----------------------|---|---|
| 6.5.2         | Trenches for the sewer main should be dug and backfilled in short sections to minimise the quantities of rain water which will need to be pumped from them and upslope bunding provided to prevent surface water from flowing into the trenches. | All areas / throughout construction period | Contractor           | WPCO, TMEIA & ProPECC PN 1/94   | N/A   |
| 6.5.2         | Rainwater pumped from the trenches should be discharged to storm drains via sand/silt removal traps.   | All areas / throughout construction period | Contractor           | WPCO, TMEIA & ProPECC PN 1/94   | N/A   |
| 6.5.2         | Discharges to natural water courses should only take place when the effluent can be shown to comply with the relevant specified standards.   | All areas / throughout construction period | Contractor           | WPCO, TMEIA & ProPECC PN 1/94 & Technical Memorandum on Standards for Effluent Discharged in Drainage and Sewerage Systems, Inland and Coastal Waters | ^   |
| 6.5.3         | All plant should be in proper working order and maintained such that there is no leakage of fuel or oil. Any waste oils should be collected in designated tanks prior to disposal off site.  | All areas / throughout construction period | Contractor           | WPCO, TMEIA & ProPECC PN 1/94   | ^   |
| 6.5.3         | All mechanical plant maintenance and refuelling areas shall be sited on paved areas. All storm water run-off from these areas should be discharged via oil separators/petrol separators and sand/silt removal traps.                             | All areas / throughout construction period | Contractor           | WPCO, TMEIA & ProPECC PN 1/94   | ^   |

## FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



| EIA Reference | Environmental Protection Measures   | Location/ Timing  | Implementation Agent | Relevant Standard or Requirement | Implementation Status in Construction Phase |
|---------------|---|---|----------------------|----------------------------------|---|
| 6.5.4         | Groundwater pumped out of excavations for the construction of pump sumps should only be discharged following removal of silt by sand/silt removal traps.  | All areas / throughout construction period                                    | Contractor           | WPCO, TMEIA & ProPECC PN 1/94    | ^   |
| 6.5.5         | Water from drilling of rock should be discharged following removal of silt by sand/silt removal traps.  | All areas / throughout construction period                                    | Contractor           | WPCO, TMEIA & ProPECC PN 1/94    | ^   |
| 6.5.6         | The wheels of all vehicles leaving the construction site should be washed before leaving the site to minimise the carry over of mud onto public roads. Wheel wash water should be recycled and only discharged following removal of silt by sand/silt removal traps.  | All areas particularly pumping station sites / throughout construction period | Contractor           | WPCO, TMEIA & ProPECC PN 1/94    | ^   |
| 6.5.7         | Run off from the roofs of site buildings should be conveyed in closed drains to the nearest surface water course to prevent the generation of excessive quantities of surface water run off carrying suspended solids.  | Site Office areas / throughout construction period                            | Contractor           | WPCO, TMEIA & ProPECC PN 1/94    | ^   |
| 6.5.7         | All spillages should be cleaned up immediately to prevent their downward migration into the groundwater.  | All areas / throughout construction period                                    | Contractor           | WPCO, TMEIA & ProPECC PN 1/94    | ^   |
| 6.5.7         | Sewage from toilets and any kitchens in the site facilities should be treated via a septic tank system or if this is not practicable chemical toilets should be provided and the waste from these together with 'grey water' removed from the site on a daily basis for disposal at an appropriate receiving point. | All areas / throughout construction period                                    | Contractor           | WPCO, TMEIA & ProPECC PN 1/94    | ^   |

## FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



| EIA Reference | Environmental Protection Measures  | Location/ Timing                          | Implementation Agent | Relevant Standard or Requirement | Implementation Status in Construction Phase |
|---------------|--|---|----------------------|----------------------------------|---|
| 6.6.2         | Overflow bypasses to be used in emergency situations only and no effluent should be discharged during regular maintenance. | All pumping stations / Operation          | DSD                  | WPCO, TMEIA                      | N/A   |
| 6.6.3 & 6.6.4 | Supply pumping stations with stand-by pumps, emergency power supplies and telemetry system.                                | All Pumping Stations                      | DSD                  | WPCO, TMEIA & ProPECC PN 1/94    | N/A   |
| 11.2.8        | EM&A in the form of site supervision to ensure water quality protection measures are implemented.                          | All areas/ Throughout construction period | Contractor           | EM&A                             | ^   |



## FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



### Waste Management

| EIA Reference | Environmental Protection Measures   | Location/ Timing  | Implementation Agent | Relevant Standard or Requirement  | Implementation Status in Construction Phase |
|---------------|---|---|----------------------|---|---|
| 7.12.1        | The Contractor shall identify a coordinator for the management of waste. The coordinator shall prepare a Waste Management Plan which specifies procedures such as a ticketing system, to facilitate tracking of loads and to ensure that illegal disposal of wastes does not occur, and protocols for the maintenance of records of the quantities of wastes generated, recycled and disposed. The Waste Management Plan shall be prepared with reference to Works Branch Technical Circular (WBTC) No. 5/99 for the Trip-ticket System for Disposal of Construction and Demolition Material and issued to the DEP and CED to confirm the availability for C&D and public fill waste. | Plan to be prepared prior to the start of construction, Implementation throughout construction period / All areas | Contractor           | TMEIA.Works Branch Technical Circular (WBTC) No. 5/99 for the Trip-ticket System for Disposal of Construction and Demolition Material | ^   |
| 7.12.1        | Stockpiled material should avoid vegetated areas where possible and covered by tarpaulins. Storage of material on site should be kept to a minimum.   | All areas/ Throughout construction period   | Contractor           | TMEIA. Prevent windblown dust and/or surface run-off / avoid nuisance to local residents  | ^   |
| 7.12.1        | Surplus material should be sorted on site into C&D waste and that suitable for public fill  | All areas /throughout construction period   | Contractor           | TMEIA. Maximise reusable material   | ^   |
| 7.12.1        | The contractor should provide a temporary storage area for general refuse during the construction phase which should be enclosed to avoid refuse being windblown and affected by rain. General refuse should be stored on site for a minimum period and disposed of at a licenced facility.   | All areas / throughout construction period  | Contractor           | TMEIA   | ^   |

## FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



| EIA Reference | Environmental Protection Measures  | Location/ Timing                           | Implementation Agent | Relevant Standard or Requirement  | Implementation Status in Construction Phase |
|---------------|--|--|----------------------|---|---|
| 7.12.1        | Excavated material in trucks shall be covered by tarpaulins to reduce the potential for spillage.  | All areas / throughout construction period | Contractor           | TMEIA   | ^   |
| 7.12.1        | Suitable chemical waste storage areas shall be formed on the site for temporary storage pending collection. All chemical wastes shall be handled, stored, transported and disposed of in accordance with the relevant practices. | All areas / throughout construction period | Contractor           | TMEIA/ Code of Practice on the Package, Labelling and Storage of Chemical Wastes and A Guide to the Chemical Waste Control Scheme | /   |
| 7.12.1        | Nightsoil arising from chemical toilets and on site chemical treatment facilities shall be transported by a licensed contractor to government Sewage Treatment Works for disposal.   | All areas / throughout construction period | Contractor           | TMEIA/ Sanitation and Conservancy (Regional Council) By-laws  | ^   |
| 7.12.1        | Any screenings and grit that are removed during maintenance shall be disposed of at a landfill site. The material shall be suitably contained and covered.   | All areas / operational phase              | DSD                  | TMEIA   | N/A   |
| 11.2.8        | EM&A in the form of supervision of waste management practices  | All areas / throughout construction period | Contractor           | EM&A  | ^   |

# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



## Landscape and Visual

| EIA Reference  | Environmental Protection Measures   | Location/ Timing  | Implementation Agent | Relevant Standard or Requirement            | Implementation Status in Construction Phase |
|--|---|---|----------------------|---|---|
| 10.8.5,<br>10.9.15,<br>10.10.6,<br>10.10.11,<br>10.10.20,<br>10.11.6 | Use of a suitable colour scheme to the pump station building to match the design of the adjacent properties.  | All pumping stations  | DSD & Contractor     | Reduce visual intrusion of pumping stations | N/A   |
| 10.8.5,<br>10.9.15,<br>10.10.11,<br>10.10.20,<br>10.11.6             | Construction of boundary wall similar to the adjacent housing instead of standard chain link and barbed wire fence.   | All pumping stations except Tai Lam Correctional Institution  | DSD & Contractor     | Screen pumping stations                     | N/A   |
| 10.8.5,<br>10.9.15,<br>10.10.11,<br>10.10.20,<br>10.11.6             | Planting of trees and shrubs to the boundary of the pumping station compound.   | All pumping stations except Tai Lam Correctional Institution  | DSD & Contractor     | Screen pumping stations                     | N/A   |
| 10.8.6   | Minimise damage to the rootball of the tree east of the pumping station site.   | East of Castle Peak Villas pumping station/ During excavation | DSD and Contractor   |   | ^   |
| 11.2.8   | EM&A in the form of site supervision of protection measures for trees and landscaping and compensatory planting establishment during the construction and operational phases respectively | All areas   | Contractor           | EM&A  | ^   |

Remarks: ^ Compliance of mitigation measure  
 \* Recommendation was made during site audit but improved/ rectified by the Contractor  
 / Recommendation was made during site audit but not improved/ rectified by the Contractor  
 x Non-compliance of mitigation measure  
 N/A Not Applicable at this stage as no such site activities were conducted in the reporting month

## **FUGRO TECHNICAL SERVICES LIMITED**

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com

---



### **Appendix L**

#### **Weather and Meteorological Conditions during Monitoring Period**

# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



| Date          | Mean Pressure (hPa) | Air Temperature  |               |                  | Mean Relative Humidity (%) | Total Rainfall (mm) |
|---------------|---------------------|------------------|---------------|------------------|----------------------------|---------------------|
|               |                     | Maximum (deg. C) | Mean (deg. C) | Minimum (deg. C) |                            |                     |
| December 2017 |                     |                  |               |                  |                            |                     |
| 1             | 1017.2              | 26.4             | 23.0          | 20.5             | 66                         | 0.0                 |
| 2             | 1014.3              | 27.8             | 23.8          | 20.9             | 67                         | 0.0                 |
| 3             | 1015.5              | 27.6             | 24.5          | 22.0             | 63                         | 0.0                 |
| 4             | 1018.9              | 25.8             | 23.6          | 20.7             | 58                         | 0.3                 |
| 5             | 1018.5              | 25.6             | 23.0          | 20.3             | 64                         | Trace               |
| 6             | 1016.4              | 25.8             | 23.3          | 21.3             | 68                         | Trace               |
| 7             | 1016.0              | 26.0             | 23.6          | 21.8             | 75                         | 0.3                 |
| 8             | 1015.9              | 27.3             | 24.6          | 23.1             | 78                         | Trace               |
| 9             | 1015.8              | 26.8             | 24.4          | 22.8             | 74                         | Trace               |
| 10            | 1014.9              | 28.4             | 25.0          | 22.9             | 74                         | 0.0                 |
| 11            | 1014.1              | 26.5             | 24.7          | 23.4             | 78                         | 0.0                 |
| 12            | 1013.6              | 23.5             | 22.1          | 21.1             | 87                         | 14.7                |
| 13            | 1013.2              | 22.7             | 21.9          | 21.5             | 91                         | 12.5                |
| 14            | 1014.6              | 24.0             | 23.0          | 22.0             | 88                         | 0.2                 |
| 15            | 1016.0              | 23.9             | 23.2          | 22.6             | 84                         | 0.0                 |
| 16            | 1015.1              | 26.2             | 23.4          | 22.2             | 81                         | 0.0                 |
| 17            | 1011.6              | 26.2             | 24.2          | 22.9             | 84                         | 0.0                 |
| 18            | 1012.2              | 26.5             | 23.9          | 20.1             | 83                         | 1.9                 |
| 19            | 1017.7              | 20.2             | 19.9          | 19.4             | 84                         | 1.0                 |
| 20            | 1018.8              | 20.3             | 19.3          | 17.9             | 78                         | 0.0                 |
| 21            | 1018.0              | 21.4             | 19.3          | 17.5             | 77                         | 0.0                 |
| 22            | 1016.5              | 22.9             | 19.8          | 17.3             | 70                         | 0.0                 |
| 23            | 1019.9              | 20.3             | 17.8          | 15.5             | 64                         | 0.0                 |
| 24            | 1022.1              | 20.8             | 18.0          | 16.5             | 65                         | 0.0                 |
| 25            | 1021.5              | 19.1             | 18.0          | 16.9             | 73                         | 0.0                 |
| 26            | 1020.2              | 22.4             | 19.7          | 18.1             | 73                         | 0.0                 |
| 27            | 1018.1              | 22.1             | 20.3          | 18.5             | 78                         | Trace               |
| 28            | 1017.4              | 24.6             | 22.2          | 20.6             | 79                         | Trace               |
| 29            | 1016.9              | 26.4             | 23.8          | 21.6             | 82                         | 0.0                 |
| 30            | 1016.9              | 23.2             | 22.3          | 21.8             | 90                         | 0.3                 |

Source: Hong Kong Observatory – Hong Kong Observatory

## FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



### Weather Conditions during noise monitoring

#### LC6a The Castle Bay

| Date      | Start Time | Weather | Wind Speed m/s | Wind Direction |
|-----------|------------|---------|----------------|----------------|
| 01-Dec-17 | 14:21      | Fine    | 0.0            | N.A            |
| 07-Dec-17 | 09:28      | Fine    | 0.3            | NE             |
| 13-Dec-17 | 09:46      | Fine    | 0.6            | N              |
| 19-Dec-17 | 13:31      | Fine    | 0.7            | N              |
| 22-Dec-17 | 10:22      | Fine    | 0.5            | N              |
| 28-Dec-17 | 11:12      | Fine    | 0.0            | N.A            |

#### LC9 Castle Peak Villas Block C

| Date      | Start Time | Weather | Wind Speed m/s | Wind Direction |
|-----------|------------|---------|----------------|----------------|
| 01-Dec-17 | 15:02      | Fine    | 0.0            | N.A            |
| 07-Dec-17 | 13:38      | Fine    | 0.0            | N.A            |
| 13-Dec-17 | 09:05      | Fine    | 0.8            | N              |
| 19-Dec-17 | 14:06      | Fine    | 0.7            | N              |
| 22-Dec-17 | 09:39      | Fine    | 0.7            | N              |
| 28-Dec-17 | 13:29      | Fine    | 0.0            | N.A            |

## **FUGRO TECHNICAL SERVICES LIMITED**

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com

---



### **Appendix M**

#### **Monthly Summary of Waste Flow Table**





**Sang Hing – Kuly Joint Venture**  
**Environmental Monthly Report for Contract No. DC/2014/01**  
**Castle Peak Road Trunk Sewer and Tuen Mun Village Sewage**

| Forecast of Total Quantities of C&D Materials to be Generated from the Contract* |                                     |                          |                          |                          |                          |              |                            |                       |                |                             |
|--|-------------------------------------|--------------------------|--------------------------|--------------------------|--------------------------|--------------|----------------------------|-----------------------|----------------|-----------------------------|
| Total Quantity Generated   | Hard Rock and Large Broken Concrete | Reused in the Contract   | Reused in other Projects | Disposed as Public Fill  | Imported Fill            | Metals       | Paper/ cardboard packaging | Plastics (see Note 3) | Chemical Waste | Others, e.g. general refuse |
| (in '000m <sup>3</sup> )   | (in '000m <sup>3</sup> )            | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> ) | (in '000 kg) | (in '000kg)                | (in '000kg)           | (in '000kg)    | (in '000m <sup>3</sup> )    |
| 27   | 10                                  | 8                        | 1                        | 1                        | 0                        | 2            | 1                          | 1                     | 1              | 2                           |

Notes:

- (1) The performance targets are given in ETWB Technical Circular PS Clause 6(14).
- (2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material
- (4) \*The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m<sup>3</sup>. (ETWB Technical Circular PS Clause 5(4)(b) refers). [Delete Note (4) and the table above on the forecast, where inapplicable].

## **FUGRO TECHNICAL SERVICES LIMITED**

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com

---



### **Appendix N**

#### **Proactive Environmental Protection Proforma**

# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



| Reporting Period              | Construction Works           | Anticipated Impacts                      | Recommended Mitigation Measures   |
|-------------------------------|------------------------------|--|---|
| 29/02/2016<br>-<br>31/03/2016 | Hoarding Erection            | Dust, Noise and water quality impact.    | <ul style="list-style-type: none"> <li>• Sufficient watering of the works site with active dust emitting activities.</li> <li>• Properly cover the stockpiles.</li> <li>• Scheduling of noisy construction activities if necessary to avoid persistent noisy operation.</li> <li>• Regular maintenance of machines.</li> <li>• Use of acoustic barriers if necessary.</li> <li>• Provision of appropriate desilting/sedimentation devices provided on site for treatment before discharge.</li> <li>• Regular check and maintenance of desilting/sedimentation devices.</li> <li>• Provide sufficient mitigation measures as recommended in approved EIA Manual requirement.</li> </ul> |
|                               | Pre-Drilling                 |  |   |
|                               | Earth Excavation             |  |   |
|                               | Plant Mobilization           |  |   |
| 01/04/2016<br>-<br>30/04/2016 | Soldier pile work            | Noise and water quality impact           | <ul style="list-style-type: none"> <li>• Shield the piling rig to avoid spreading of slurry during boring.</li> <li>• Regular maintenance of machines.</li> <li>• Use of acoustic barriers if necessary.</li> <li>• Provision of appropriate desilting/sedimentation devices provided on site for treatment before discharge.</li> <li>• Regular check and maintenance of desilting/sedimentation devices.</li> <li>• Provide sufficient mitigation measures as recommended in approved EIA Manual requirement.</li> </ul>  |
| 01/05/2016<br>-<br>31/05/2016 |                              |  |   |
| 01/06/2016<br>-<br>30/06/2016 | Construction of lagging wall | Dust, Noise impact and waste management. | <ul style="list-style-type: none"> <li>• Water sprays shall be used during the delivery and handling of dusty materials.</li> <li>• Carry out good site practice to limit noise emission at source.</li> <li>• Avoid simultaneous noisy activities.</li> <li>• Surplus material should be sorted on site into C&amp;D waste and that suitable for public fill.</li> <li>• Provide sufficient mitigation measures as recommended in approved EIA Manual requirement.</li> </ul>  |

# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



| Reporting Period              | Construction Works           | Anticipated Impacts                   | Recommended Mitigation Measures   |
|-------------------------------|------------------------------|---------------------------------------|---|
| 01/07/2016<br>-<br>31/07/2016 | Construction of Mini-pile    | Dust, Noise and water quality impact. | <ul style="list-style-type: none"> <li>• Sufficient watering of the works site with active dust emitting activities.</li> <li>• Scheduling of noisy construction activities if necessary to avoid persistent noisy operation.</li> <li>• Regular maintenance of machines.</li> <li>• Use of acoustic barriers if necessary.</li> <li>• Provision of appropriate desilting/sedimentation devices provided on site for treatment before discharge.</li> <li>• Regular check and maintenance of desilting/sedimentation devices.</li> <li>• Provide sufficient mitigation measures as recommended in approved EIA Manual requirement.</li> </ul> |
| 01/08/2016<br>-<br>31/08/2016 |                              |                                       |   |
| 01/09/2016<br>-<br>30/09/2016 |                              |                                       |   |
| 01/10/2016<br>-<br>31/10/2016 | Proof drill and Loading Test | Dust, Noise and water quality impact. | <ul style="list-style-type: none"> <li>• Sufficient watering of the works site with active dust emitting activities.</li> <li>• Scheduling of noisy construction activities if necessary to avoid persistent noisy operation.</li> <li>• Regular maintenance of machines.</li> <li>• Use of acoustic barriers if necessary.</li> <li>• Provision of appropriate desilting/sedimentation devices provided on site for treatment before discharge.</li> <li>• Regular check and maintenance of desilting/sedimentation devices.</li> <li>• Provide sufficient mitigation measures as recommended in approved EIA Manual requirement.</li> </ul> |
| 01/11/2016<br>-<br>30/11/2016 | Construction of ELS          |                                       |   |
| 01/12/2016<br>-<br>31/12/2016 |                              |                                       |   |

# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



| Reporting Period              | Construction Works               | Anticipated Impacts                   | Recommended Mitigation Measures   |
|-------------------------------|----------------------------------|---------------------------------------|---|
| 01/01/2017<br>-<br>31/01/2017 | Excavation of ELS                |                                       | <ul style="list-style-type: none"> <li>•Sufficient watering of the works site with active dust emitting activities.</li> <li>•Scheduling of noisy construction activities if necessary to avoid persistent noisy operation.</li> <li>• Regular maintenance of machines.</li> <li>• Use of acoustic barriers if necessary.</li> <li>• Provision of appropriate desilting/sedimentation devices provided on site for treatment before discharge.</li> <li>• Regular check and maintenance of desilting/sedimentation devices.</li> <li>• Provide sufficient mitigation measures as recommended in approved EIA Manual requirement.</li> </ul> |
| 01/02/2017<br>-<br>28/02/2017 |                                  |                                       |   |
| 01/03/2017<br>-<br>31/03/2017 |                                  |                                       |   |
| 01/04/2017<br>-<br>31/05/2017 | Construction of Wet Well Chamber | Dust, Noise and water quality impact. | <ul style="list-style-type: none"> <li>•Sufficient watering of the works site with active dust emitting activities.</li> <li>•Scheduling of noisy construction activities if necessary to avoid persistent noisy operation.</li> <li>• Regular maintenance of machines.</li> <li>• Use of acoustic barriers if necessary.</li> <li>• Provision of appropriate desilting/sedimentation devices provided on site for treatment before discharge.</li> <li>• Regular check and maintenance of desilting/sedimentation devices.</li> <li>• Provide sufficient mitigation measures as recommended in approved EIA Manual requirement.</li> </ul> |

# FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,  
5 Lok Yi Street, Tai Lam,  
Tuen Mun, N.T.,  
Hong Kong.

Tel : +852 2450 8233  
Fax : +852 2450 6138  
E-mail : matlab@fugro.com  
Website : www.fugro.com



| Reporting Period              | Construction Works              | Anticipated Impacts                   | Recommended Mitigation Measures   |
|-------------------------------|---------------------------------|---------------------------------------|---|
| 01/06/2017<br>-<br>30/11/2017 | Construction of Pumping Station | Dust, Noise and water quality impact. | <ul style="list-style-type: none"> <li>• Sufficient watering of the works site with active dust emitting activities.</li> <li>• Scheduling of noisy construction activities if necessary to avoid persistent noisy operation.</li> <li>• Regular maintenance of machines.</li> <li>• Use of acoustic barriers if necessary.</li> <li>• Provision of appropriate desilting/sedimentation devices provided on site for treatment before discharge.</li> <li>• Regular check and maintenance of desilting/sedimentation devices.</li> <li>• Provide sufficient mitigation measures as recommended in approved EIA Manual requirement.</li> </ul> |
| 01/12/2017<br>-<br>31/01/2018 | Construction of Pumping Station | Dust, Noise and water quality impact. | <ul style="list-style-type: none"> <li>• Sufficient watering of the works site with active dust emitting activities.</li> <li>• Scheduling of noisy construction activities if necessary to avoid persistent noisy operation.</li> <li>• Regular maintenance of machines.</li> <li>• Use of acoustic barriers if necessary.</li> <li>• Provision of appropriate desilting/sedimentation devices provided on site for treatment before discharge.</li> <li>• Regular check and maintenance of desilting/sedimentation devices.</li> <li>• Provide sufficient mitigation measures as recommended in approved EIA Manual requirement.</li> </ul> |