Jardine Engineering Corporation Limited

Contract No. DE/2009/09 Construction of Tai Po Sewage Treatment Works – Stage V Phase II B

> Quarterly Environmental Monitoring and Audit Report (October to December 2012)

> > (Version 1.0)

Certified By —	(Environmental Team Leader)
REMARKS:	

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LTD Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

TABLE OF CONTENTS

ze	Pa
ze	Pa

E	XECUTIVE SUMMARY	1
	INTRODUCTION ENVIRONMENTAL MONITORING AND AUDIT WORKS ENVIRONMENTAL COMPLAINT AND PROSECUTION ENVIRONMENTAL LICENSING AND PERMITTING FUTURE KEY ISSUES	2 3 3 3
1.	INTRODUCTION	4
	BACKGROUND	
	PROJECT ORGANIZATIONS	
	CONSTRUCTION PROGRAMME AND SYNOPSIS OF WORK	
	SUMMARY OF EM&A REQUIREMENTS	
2.	ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS	7
	MONITORING PARAMETERS AND MONITORING LOCATIONS	
	MONITORING METHODOLOGY AND CALIBRATION DETAILS	
	ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS) ENVIRONMENTAL MITIGATION MEASURES	
•		
3.		
	WEATHER CONDITIONS	
	AIR QUALITY CONSTRUCTION NOISE	
4.	AUDIT RESULTS	
	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	
	TABLE 4.1 OBSERVATIONS AND RECOMMENDATIONS OF SITE AUDIT	
	STATUS OF ENVIRONMENTAL LICENSING AND PERMITTING	
	Advice on Waste Management Status	10
5. DI	NON-COMPLIANCE (EXCEEDANCES) OF THE ENVIRONMENTAL QUALITY ERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)	11
L I		
	SUMMARY OF EXCEEDANCES	
,		
6.	ENVIRONMENTAL COMPLAINTS AND PROSECUTIONS	12
7.	COMMENTS, CONCLUSIONS AND RECOMMENDATIONS	13
	EFFECTIVENESS OF MITIGATION MEASURES	
	CONCLUSION	
	RECOMMENDATIONS	14

LIST OF TABLE

- Summary Table for Events Recorded in the Reporting Quarter Key Project Contacts Table I
- Table 1.1
- Table 4.1 Observations and Recommendations of Site Audit

LIST OF FIGURES

Figure 1.1	Site Layout Plan
Figure 1.2	Locations of Air Quality and Noise Monitoring Stations

LIST OF APPENDICES

Appendix A	Construction Programme
Appendix B	Monitoring Requirements
Appendix C	Action and Limit Levels
Appendix D	Graphical Presentation of 1-hour TSP Monitoring Results
Appendix E	Graphical Presentation of 24-hour TSP Monitoring Results
Appendix F	Graphical Presentation of Noise Monitoring Results
Appendix G	Updated Environmental Mitigation Implementation Schedule
Appendix H	Summary of Environmental Licensing and Permit Status
Appendix I	Waste Generation in the Reporting Quarter
Appendix J	Summary of Exceedance
Appendix K	Complaint Log

EXECUTIVE SUMMARY

Introduction

- 1. This is the 6th Quarterly Environmental Monitoring and Audit (EM&A) Summary Report prepared by Cinotech Consultants Limited (the Environmental Team, ET) for DSD Contract no. DE/2009/09 "Supply and Installation of Electrical and Mechanical Equipment for Tai Po Sewage Treatment Works Stage 5 Phase 2B". This summary report presents EM&A works performed in the period between October and December 2012.
- 2. The construction activities undertaken in the reporting quarter include:
 - Bolt torque test for penstocks at Sludge Draw-off Chamber No. 4;
 - Cable laying of incomer cables (by CLP) for the new switchboard at CBC G/F;
 - Dismantling particular diffusers and associated pipeworks at SBR for the removal of accumulated sludge by civil contractor;
 - Fabrication of bio-gas holder on site;
 - FAT of PLC system M panel;
 - Installation and T&C of new MCC at CBC G/F;
 - Installation and T&C of new panel connecting to existing switchboard at Sludge Dewatering House;
 - Installation of Biogas Burner and associated pipework at Stage IV;
 - Installation of E&M equipment in Aeration Tank No. 5 & 6;
 - Installation of MCC2A at CBC 1/F and Load Diversion of Existing E&M Equipment from MCC1 to MCC2A - Cabling Works;
 - Installation of mechanical screen and shaftless conveyor at Stage IV Screening House;
 - Installation of new centrifuge and associated pipework & electrical work and modification of SCADA system at SAS Thickening House;
 - Installation of new sludge dewatering system, sludge feed pump and associated pipework & electrical work in Sludge Dewatering House Extension;
 - Installation of optical fiber between PLC H and PLC E;
 - Installation of outdoor AC units and extraction fan at Chemical House roof;
 - Installation of pinch valve, flowmeter and associated pipework at Flowmeter Chamber No. 1B;
 - Installation of PLC system K panel at Sludge Dewatering House Extension;
 - Installation of submersible sludge pump and associated pipework at Sludge Draw-off Chamber No. 4;
 - Leakage test for penstocks at Sludge Draw-off Chamber No. 4;
 - Load Diversion of Existing E&M Equipment from MCC1 to MCC2A Part 1 Cabling Works;
 - Migration of Submersible Mixers from Existing MCC3 at RAS PS to New MCC4 at Chemical House;
 - PLC interfacing work between existing PLC system C and new PLC system K.
 - Process commissioning of Final Clarifier No. 11B (with sewage);
 - Setup & Energization of Power Distribution Board for the Replacement of Existing SWB at IW 1F & GF;
 - Testing and commissioning of Final Clarifier No. 11B & 12B, UPS at CBC and Chemical House and submersible sludge pump and associated pipework at Sludge Draw-off Chamber No. 4; and
 - Process commissioning of Final Clarifier No. 11B (with sewage).

Environmental Monitoring and Audit Works

- 3. Environmental monitoring and audit works for the Project was performed regularly as stipulated in the EM&A Manual and the results were checked and reviewed. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 4. Summary of the events and action taken in the reporting quarter is tabulated in **Table I**.

Table I Summary Table for Events Recorded in the Reporting Quarter

Parameter	No. of Ex	ceedance	No. of Events	Action Taken		
1 al ameter	Action Level	Limit Level	due to this Project	ACTION TAKEN		
1-hour TSP	0	0	0	N/A		
24-hour TSP	0	0	0	N/A		
Noise	0	0	0	N/A		

Construction Noise

5. All construction noise monitoring was conducted as scheduled in the reporting quarter. No Action Level (public complaint) / Limit Level exceedance was recorded in the reporting quarter.

Air Quality

6. The air quality monitoring was conducted as scheduled in this reporting period. No Action/Limit Level exceedance was recorded in the reporting period.

Environmental Complaint and Prosecution

7. No environmental complaint, prosecution or notification of summons was received in this reporting quarter.

Environmental Licensing and Permitting

8. Environmental related licenses/permits granted to the Project include the Environmental Permit (EP) for the Project.

Future Key Issues

- 9. The anticipated environmental impacts will be mainly on ponding water and surface runoff after rain as well as the noise nuisance and dust emission from the major construction activities will be undertaken in the coming quarter, including:
 - Process commissioning of Final Clarifier No. 12B (with sewage);
 - Installation of E&M equipment in Aeration Tank No. 5 & 6;
 - Installation of mechanical screen and shaftless conveyor at Stage IV Screening House;
 - Fabrication of bio-gas holder on site;
 - T&C of new sludge dewatering system and sludge feed pump in Sludge Dewatering House Extension;
 - Installation of new centrifuge and associated pipework & electrical work at SAS Thickening House;
 - T&C/ of Biogas Burner and associated pipework at Stage IV;
 - Dismantling the remaining existing diffusers and associated pipeworks and installation of new E&M equipment at SBR;
 - Delivery of new screw pumps (for Stage IV Inlet Works) to site;
 - T&C of FS and BS equipment at Chemical House;
 - Installation and T&C of lightning protection pole L4 at Chemical House;
 - Checking the electricity meter (in HV side) and energization of switchboard (by CLP) at CBC G/F;
 - Cable laying for E&M equipment at SAS Thickening House;
 - Setup & Energization of Power Distribution Board for the Replacement of Existing SWB at IW 1F & GF;
 - SAT of MCC2A and Load Diversion of Existing E&M Equipment from MCC1 to MCC2A;
 - Modification of SCADA system at SAS thickening house;
 - PLC interfacing work between existing PLC system C and new PLC system K; and
 - PLC works for new filter press at Sludge Dewatering House Extension.

1. INTRODUCTION


Background

- 1.1 Tai Po Sewage Treatment Works (TPSTW) is located within the Tai Po Industrial Estate. It currently comprises four Stages: I, II, IVA and IVB works. The TPSTW Stage V aims to upgrade the existing STW to provide additional sewage treatment capacity from the present design flow of 88,000 m³/day to 130,000 m³/day to meet the demands of both the existing and future developments, and to meet the revised discharge license requirements.
- 1.2 The TPSTW Stage V, Phase I and Phase II are Designated Projects under the Environmental Impact Assessment Ordinance (Cap. 449) with the same EIAO Register No. AEIAR – 081/2004. A study of environmental impact assessment (EIA) was undertaken to evaluate various environmental impacts associated with the works within these two Designed Projects. An EIA Report as well as an Environmental Monitoring and Audit (EM&A) Manual were approved by the Environmental Protection Department (EPD) on 28 October 2004.
- 1.3 The Stage V works will be implemented in 2 phases. The design capacities of Phase I and Phase II works are 100,000 m³/day and 130,000 m³/day respectively. An Environmental Permit (EP) No. EP-265/2007 was issued on 22 March 2007 for the TPSTW Stage V Phase II to the Drainage Services Department (DSD) as the Permit Holder. The project "Tai Po Sewage Treatment Works Stage V Phase IIB" formed part of the Phase II works, includes additional secondary treatment process units (1 primary clarifier; 3 bioreactors and 2 final clarifiers) in TPSTW for its future extended plant design capacity of 120,000 m³/day. A master construction programme of the Project is provided in **Appendix M**. A site layout plan is provided in **Figure 1.1**. The construction activities of the Project commenced on 16 May 2011.
- 1.4 Cinotech Consultants Ltd. was commissioned by the Contractor as the Environmental Team (ET) to undertake the EM&A works for the Project. Dr. Priscilla CHOY of Cinotech Consultants Ltd. was appointed as the ET Leader as per the Condition 2.1 of the EP. Ove Arup and Partners Hong Kong Limited. was appointed as the IEC under Condition 2.2 of the EP. This is the 6th quarterly EM&A summary report summarizing the EM&A works for the Project between October and December 2012.

Project Organizations

- 1.5 Different parties with different levels of involvement in the project organization include:
 - Project Proponent / Engineer's Representative (ER) Drainage Services Department
 - Environmental Team (ET) Cinotech Consultants Ltd.
 - Independent Environmental Checker (IEC) Ove Arup and Partners Hong Kong Limited
 - Contractor –Jardine Engineering Corporation Ltd.
- 1.6 The responsibilities of respective parties are detailed in Section 1.10 of the Final EM&A Manual of the Project.

1.7 The Project Organization during Construction Phase



1.8 The key contacts of the Project are shown in **Table 1.1**.

Party	Role	Name	Position	Phone No.	Fax No.
DSD	E&M Branch	Mr. TONG Sau Kit	Senior Engineer	2594 7304	2827 8532
020	EXIM Branch	Mr. TSE Ho	Engineer	2660 7638	2827 8332
		Dr. Priscilla CHOY	ET Leader	2151 2089	
Cinotech	Environmental Team	Mr. Ken CHENG	Project Coordinator and Audit Team Leader	2151 2077	3107 1388
		Mr. Henry LEUNG	Monitoring Team Leader	2151 2087	
A	Independent	Mr. Coleman NG	Independent Environmental Checker	2268 3097	2865 6402
Arup	Environmental Checker	Mr. Lawrence KAN	Assistant to Independent Environmental Checker	2268 3212	2865 6493
	E 9-M	Mr. Alex Law	Project Manager	9312 8659	
Arup	E&M Contractor	Mr. Dexter Chan	Site Agent	6391 2499	2887 9090
	Contractor	Mr. Brendan Chan	Environmental Officer	6393 2904	

Table 1.1Key Project Contacts

Construction Programme and Synopsis of Work

- 1.9 The construction programme is presented in **Appendix A**. The site activities undertaken during the reporting quarter included:
 - Bolt torque test for penstocks at Sludge Draw-off Chamber No. 4;
 - Cable laying of incomer cables (by CLP) for the new switchboard at CBC G/F;
 - Dismantling particular diffusers and associated pipeworks at SBR for the removal of accumulated sludge by civil contractor;
 - Fabrication of bio-gas holder on site;
 - FAT of PLC system M panel;
 - Installation and T&C of new MCC at CBC G/F;
 - Installation and T&C of new panel connecting to existing switchboard at Sludge Dewatering House;
 - Installation of Biogas Burner and associated pipework at Stage IV;
 - Installation of E&M equipment in Aeration Tank No. 5 & 6;
 - Installation of MCC2A at CBC 1/F and Load Diversion of Existing E&M Equipment from MCC1 to MCC2A Cabling Works;
 - Installation of mechanical screen and shaftless conveyor at Stage IV Screening House;
 - Installation of new centrifuge and associated pipework & electrical work and modification

of SCADA system at SAS Thickening House;

- Installation of new sludge dewatering system, sludge feed pump and associated pipework & electrical work in Sludge Dewatering House Extension;
- Installation of optical fiber between PLC H and PLC E;
- Installation of outdoor AC units and extraction fan at Chemical House roof;
- Installation of pinch valve, flowmeter and associated pipework at Flowmeter Chamber No. 1B;
- Installation of PLC system K panel at Sludge Dewatering House Extension;
- Installation of submersible sludge pump and associated pipework at Sludge Draw-off Chamber No. 4;
- Leakage test for penstocks at Sludge Draw-off Chamber No. 4;
- Load Diversion of Existing E&M Equipment from MCC1 to MCC2A Part 1 Cabling Works;
- Migration of Submersible Mixers from Existing MCC3 at RAS PS to New MCC4 at Chemical House;
- PLC interfacing work between existing PLC system C and new PLC system K.
- Process commissioning of Final Clarifier No. 11B (with sewage);
- Setup & Energization of Power Distribution Board for the Replacement of Existing SWB at IW 1F & GF;
- Testing and commissioning of Final Clarifier No. 11B & 12B, UPS at CBC and Chemical House and submersible sludge pump and associated pipework at Sludge Draw-off Chamber No. 4; and
- Process commissioning of Final Clarifier No. 11B (with sewage).

Summary of EM&A Requirements

- 1.10 The EM&A programme requires construction phase air quality, noise monitoring and landfill gas monitoring as well as environmental site audits. The EM&A requirements are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event / Action Plans;
 - Environmental mitigation measures, as recommended in the project EIA study final report; and
 - Environmental requirements in contract documents.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 4 of this report.
- 1.12 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality and noise as well as audit works for the Project in the reporting period.

2. ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS

Monitoring Parameters and Monitoring Locations

- 2.1 The EM&A Manual designate locations for the ET to monitor environmental impacts in terms of noise and air quality due to the Project. The Project area and monitoring locations are depicted in **Figure 1.2**. **Appendix B** gives details of monitoring requirements.
- 2.2 In accordance with clause 8.8 of the EM&A Manual, the number and location of the monitoring stations and parameters can be referred to Monthly EM&A reports in order to cater for any changes in the surrounding environmental and the nature of works in progress. In this reporting period, there is no alteration made on changing the location of the monitoring stations.

Monitoring Methodology and Calibration Details

2.3 Monitoring works/equipments were conducted/calibrated regularly in compliance with the EM&A Manual's requirements. Monitoring methodologies and calibration details can be referred to Monthly EM&A reports. Valid calibration certificates were attached in the appendices of the relevant Monthly EM&A reports.

Environmental Quality Performance Limits (Action and Limit Levels)

2.4 The environmental quality performance limits, i.e. Action and Limit Levels were derived from the baseline monitoring results. Should the measured environmental quality parameters exceed the Action/Limit Levels, the respective action plans would be implemented. The Action/Limit Levels for each environmental parameter are given in **Appendix C**.

Environmental Mitigation Measures

2.5 Relevant mitigation measures as recommended in the project EIA report have been stipulated in the EM&A Manual for the Contractor to implement. A summary of the Updated Environmental Mitigation Implementation Schedule (EMIS) is given in **Appendix H**.

3. MONITORING RESULTS

Weather Conditions

3.1 The weather during monitoring sessions was mainly sunny or cloudy. The weather conditions for each individual monitoring session were presented in corresponding of Monthly EM&A Reports.

Air Quality

- 3.2 Air quality monitoring was conducted as scheduled in the reporting period.
- 3.3 Graphical presentations of 1-hour TSP and 24-hour TSP monitoring results are shown in **Appendices D** and **E**, respectively.
- 3.4 All measured 1-hour and 24-hour TSP levels were below the Action/Limit Levels. No exceedance was recorded in the reporting quarter.

Construction Noise

- 3.5 All construction noise monitoring was conducted as scheduled in the reporting period.
- 3.6 Graphical representations of the monitoring results are shown in **Appendix F**. No Action Level (public complaint) / Limit Level exceedance was recorded in the reporting period.

4. AUDIT RESULTS

Implementation Status of Environmental Mitigation Measures

4.1 The implementation status of environmental mitigation measures (EMIS) is given in **Appendix H**.

Site Audit Summary

4.2 During site inspections in the reporting period, no non-conformance was identified. The observations and recommendations made in each site audit session in the reporting period are summarized in **Table 4.1**.

Parameters	Date	Observations and Recommendations	Follow-up
	26 Sep 2012	Reminder: Soil water accumulated at FC11B should be pumped out.	The observation was observed improved/rectified by the Contractor during the audit session on 4 Oct 2012.
	9 Nov 2012	Reminder: Remove the rainwater on ground near JEC site office.	The observation was observed improved/rectified by the Contractor during the audit session on 15 Nov 2012.
Water Quality	15 Nov 2012	<u>Reminder:</u> General clearance of debris and litter on area near JEC site office and Bio-gas holder.	The observation was observed improved/rectified by the Contractor during the audit session on 23 Nov 2012.
	29 Nov 2012	<u>Reminder:</u> Rainwater accumulated near JEC site office should be cleared up after rainstorm.	The identified observation was observed improved/rectified by the Contractor during the audit session on 6 Dec 2012.
Air Quality	N/A	N/A	N/A
Noise	4 Oct 2012	<u>Reminder:</u> Noise emission label should be labelled properly on the air compressor.	The observation was observed improved/rectified by the Contractor during the audit session on 12 Oct 2012.
	20 Sep 2012	Reminder: Cover the cement bags near FC11B and FC12B by tarpaulin.	The observation was observed improved/rectified by the Contractor during the audit session on 4 Oct 2012.
Waste /	26 Sep 2012	<u>Reminder:</u> Debris and litter near FC11B should be removed.	The observation was observed improved/rectified by the Contractor during the audit session on 4 Oct 2012.
Chemical Management	4 Oct 2012	<u>Reminder:</u> Cement bags and dusty materials near FC11B should be removed and disposed properly.	The observation was observed improved/rectified by the Contractor during the audit session on 12 Oct 2012.
	1 Nov 2012	Reminder: Oil stain near refuse storage area near JEC site office should be removed.	The identified observation was observed improved by the Contractor during the audit session on 9 Nov 2012.

 Table 4.1
 Observations and Recommendations of Site Audit

Parameters	Date	Observations and Recommendations	Follow-up
	1 Nov 2012	<u>Reminder:</u> Rainwater accumulated in the drip-tray for chemical storage at Bio-gas holder should be cleared.	The observation was observed improved/rectified by the Contractor during the audit session on 9 Nov 2012.
	29 Nov 2012	<u>Reminder:</u> The general refuse and litter at the receptor near JEC site office should be removed.	The identified observation was observed improved/rectified by the Contractor during the audit session on 6 Dec 2012.

Status of Environmental Licensing and Permitting

4.3 Environmental licenses and permits including the Environmental Permit (EP), the Construction Noise Permit and Waste Disposal (Chemical Waste) License were in place and valid during the reporting quarter. A summary of environmental licensing and permit status is given in **Appendix I**.

Advice on Waste Management Status

4.4 No inert C&D waste was disposed in the reporting period. 4.6 tonne of general refuse was disposed in the reporting period. No chemical waste was generated in the reporting period. The amount of wastes generated by the activities of the Project in the reporting period fulfills the requirement of estimated volume of excavated material in EIA Report. The amount of wastes generated by the activities of the Project in the reporting period was attached in the appendices of the Monthly Reports for October to December 2012. Waste flow table please refer to **Appendix J**.

5. NON-COMPLIANCE (EXCEEDANCES) OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)

Summary of Exceedances

- 5.1 Environmental monitoring works were performed in the reporting period and all monitoring results were checked and reviewed. A summary of exceedance is attached in **Appendix K**.
- 5.2 All measured 1-hour and 24-hour TSP levels were below the Action/Limit Levels. No exceedance was recorded in the reporting period.
- 5.3 No Action/Limit Level exceedance for the construction noise was recorded in the reporting period.

Review of the Reasons for and the Implications of Non-compliance

5.4 There was no non-compliance from the site audits in the reporting quarter. The observations and recommendations made in each audit session were attached in the Monthly Reports.

6. ENVIRONMENTAL COMPLAINTS AND PROSECUTIONS

6.1 No environmental related complaint, prosecution or notification of summons was received in the reporting quarter.

7. COMMENTS, CONCLUSIONS AND RECOMMENDATIONS

7.1 Environmental monitoring and audit works were performed in the reporting quarter. The EM&A program was strictly following the requirement of methodology in EM&A manual. The monitoring work was considered as effective. In addition, site inspections were conducted on a weekly basis. The results were reviewed and checked.

Effectiveness of Mitigation Measures

7.2 The mitigation measures recommended in the EIA report and required by the EP are considered effective in minimizing environmental impacts. The Contractor has implemented the recommended mitigation measures except those mitigation measures not applicable at this stage.

Conclusion

- 7.3 All measured 1-hour and 24-hour TSP levels were below the Action/Limit Levels. No exceedance was recorded in the reporting quarter.
- 7.4 All measured noise levels were below the Action/Limit Levels. No exceedance was recorded in the reporting quarter.
- 7.5 There was no environmental complaint, prosecution or notification of summons received.
- 7.6 The anticipated environmental impacts will be mainly on dust emission and accumulation of waste construction materials. The major construction activities will be undertaken in the coming quarter, including:
 - Process commissioning of Final Clarifier No. 12B (with sewage);
 - Installation of E&M equipment in Aeration Tank No. 5 & 6;
 - Installation of mechanical screen and shaftless conveyor at Stage IV Screening House;
 - Fabrication of bio-gas holder on site;
 - T&C of new sludge dewatering system and sludge feed pump in Sludge Dewatering House Extension;
 - Installation of new centrifuge and associated pipework & electrical work at SAS Thickening House;
 - T&C/ of Biogas Burner and associated pipework at Stage IV;
 - Dismantling the remaining existing diffusers and associated pipeworks and installation of new E&M equipment at SBR;
 - Delivery of new screw pumps (for Stage IV Inlet Works) to site;
 - T&C of FS and BS equipment at Chemical House;
 - Installation and T&C of lightning protection pole L4 at Chemical House;
 - Checking the electricity meter (in HV side) and energization of switchboard (by CLP) at CBC G/F;
 - Cable laying for E&M equipment at SAS Thickening House;
 - Setup & Energization of Power Distribution Board for the Replacement of Existing SWB at IW 1F & GF;
 - SAT of MCC2A and Load Diversion of Existing E&M Equipment from MCC1 to MCC2A;
 - Modification of SCADA system at SAS thickening house;
 - PLC interfacing work between existing PLC system C and new PLC system K; and
 - PLC works for new filter press at Sludge Dewatering House Extension.

Recommendations

7.7 According to the environmental audit sessions performed in the reporting period, the following recommendations were made:

Water Impact

• Avoid accumulation of stagnant water on site after rainstorm.


Dust Impact


- Excavated dusty materials or stockpile of dusty materials should be covered by impervious sheeting, or sprayed with water so as to maintain entire surface wet, if necessary.
- Remove fugitive dusty material on the haul road periodically.
- Spray with water on dry dust haul road.

Waste / Chemical Management

- Avoid and check for any accumulation of waste materials on site and dispose waste materials at designated areas.
- Provide bunded containers for the storage of chemical wastes at the waste storage area.

FIGURES







F:\MA10069\DRAWING\BASELINE\FIGURE 1.2.DWG

APPENDIX A CONSTRUCTION PROGRAMME

						Supply and Installation of Electri	Contract No. DE/2009/09 ical and Mechanical Equipment for Tai Po Sewage Treatment Section I of the Works	Works Stage 5 Phase 2B		
					03 '11 04 '11 05 '11 06 '11	Q3 '11 07 '11 08 '11		Q1 '12 12 '11 01 '12 02 '12	Q2 '12 03 '12 04 '12	06 '12
	1 2									
	3									
	4	Density Current Baffles		22/03/11 Tue 22/03/11	♦ 22/03					
	5					♦ 31/07				
	6				◆ 03/05					
	8						31/10			
	9								27/03	
	10	Submersible Drain Pumps (V.O.)	0 days Wed	28/12/11 Wed 28/12/11	-			♦ 28/12		
	11					♦ 31/07				
	12 13		· · ·		A 0004					
	14				-			28/11		
	15						÷ 30/09			
	16						▲ 13/11			
	17		,		♦ 13/04					+
	18 19				_		<u>♦ 30/09</u>			
	20		-			;	100%			
	21					100%				
	22	Contractual Completion Date	0 days Tue	19/07/11 Tue 19/07/11	1	•				
	23]		↓ ↓ 30/09 ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓ ↓			
	24						30/00			
	25 26				4					
	26 27				4 - 1					
	27 28					▼ ^{15/0}				
	29									
	30		0 days Sat	30/06/12 Sat 30/06/12						
	31									
	32					♦ 15/0				
	33 34								◆ 06/04	
	34 35				· · · · · · · · · · · · · · · · · · ·					
	36				1 1					
	37						+		━┿━┿┿╋╋━━━	99%
	38	Weir Plates	6 days Sat	27/08/11 Thu 01/09/11	1	1	100%			- : '
	39		· · ·				100%			
	40						100%			
	41 42				4				100	J%
	42 43								100%	10000000hnov
	44		· · ·							
	45							: 1		
Image: market interaction Image: market interactin Image: market interaction Im	46		,]					
	47						↓!			93%
P P	48				4		100%			
□ 0 mode discriticationalization 94.00 7.690.40	49 50				4 - 1					
Important Home	51						- 100%		10	0%
□ Tange for the current of the current o	52								100%	
Image: state	53	Final Screeding	14 days Fri	01/06/12 Thu 14/06/12						0%
Image: marked biologic microscope Take microscope	54	Painting of Civil Structure (by Civil Contractor)	7 days Fri	15/06/12 Thu 21/06/12						
2 Decord instation 44 deg Weitowice Aus 100000 2 Existing Optimize Chaptions 34 deg No. 100000 3 Marcia Lindendo 34 deg No. 100000 3 Marcia Lindendo 34 deg No. 100000 4 Marcia Lindendo 14 deg No. 100000 5 Marcia Lindendo 14 deg 14 deg 6 Marcia Lindendo 14 deg 14 deg 7 Marcia Lindendo 14 deg 14 deg 7 Marcia Lindendo 14 deg 14 deg 8 Marcia Lindendo 14 deg 14 deg 9 Marcia Lindendo 14 deg 14 deg 9 Marcia Lindendo 14 deg 14 deg 10 Marcia Lindendo 14 deg 14 deg 10 Marcia Lindendo 14 deg 14 deg 10 Marcia Lindendo 14 deg 16 deg 10 Marcia Lindendo 14 deg 16 de 201000 10 Marcia Lindendo 14 deg	55								1	00%
Image: Building Databalism Space Mart 1687 The 16800 0 Process Instalism 700 Mart 1000 7000 Mart 1000 0 Process Instalism 700 Mart 1000 7000 Mart 1000 7000 Mart 1000 0 Process Instalism 700 Mart 1000 70000 70000 700000	56							100%	•	
■ Precks installation 93 day Mon 140012 Total State ■ Precks installation 71 day Total State Total State ■ Precks installation 11 day State Total State Total State ■ Precks installation 11 day State Total State Total State ■ Precks installation 11 day State Total State Total State ■ Precks installation 11 day State Total State Total State ■ Precks installation 11 day State Total State Total State ■ Precks installation 11 day State Total State Total State ■ Precks installation 11 day State Total State Total State ■ Example 11 day State Total State Total State ■ Example 11 day State Total State Total State ■ Example 11 day State Total State	57 58								100	
bit Burear installator 7 reg Ward/Ward Net Votar, 19 Port 7 reg	59	-	-							2 2 2 2 3 3 750%
2 Predv Valk EM Preve Meddalom 144 apr 54 14007 F1 130712 3 Predv Valk EM Preve Meddalom 144 apr 54 140372 F1 230712 3 Sodge Draved Chamber Machalom 144 apr 54 140372 F1 230712 4 Preve Valk EM Preve Valke EM	60									1
PHCD PHCD <td>61</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	61									
Image: Subject Diversion & Approved hundlation 944 dorp 10 944 dorp 10 <td>62</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	62									
Bits Subprove of Chamber No.3 (Bit-construction) Bits of No.100 Signal	63 64	·								
0 Persode finalizion 14 dage Mon 1200 South 2000 1 Subset Dira Murga and Popoxic 14 dage Mon 150012 South 20012 2 Subset Dira Murga and Popoxic 14 dage Mon 150012 South 20012 2 Ling Agénco 14 dage Mon 150012 South 20012 South 20012 2 Ling Agénco 14 dage Mon 150012 South 20012 South 200	64 65									
2 Submedia Dan Popusok 11 4day Moti 101/012 Sub. 101/012 3 Liling Agelano 11 4day Moti 101/012 Sub. 101/012 Sub. 101/012 4 Liling Agelano 11 4day Moti 101/012 Sub. 101/012	66									
0 Lifting Appliance 14 day Mon 01/0012 Sun 4/00/12 0 Sundge Draw off Damber Ko. (Re-constructed) 26 day Fill 30/11/2 Sundge Draw off Damber Ko. (Re-constructed) 26 day Fill 30/11/2 The 27/12/2 Sundge Draw off Damber Ko. (Re-constructed) 26 day Fill 30/11/2 The 27/12/2 The 27/12/2 </td <td>67</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	67									
0 Sludge Draw-Off Combine Mo. (Re-constructed) 28 days Fin 301112 Thu 271212 0 Submet Mo. (Indiation 28 days Fin 301112 Thu 271212 0 Submet Mo. (Indiation 16 days Fin 301112 Thu 271212 0 Lifting Applance 14 days Fin 301112 Thu 271212 0 Lifting Applance 14 days Fin 301112 Thu 271212 0 Upgrade of LV. Stelliobard (MCC4) at Natibian 14 days Fin 301112 Thu 271212 0 Upgrade of LV. Stelliobard (MCC4) at Natibian 14 days Fin 301112 Thu 271212 1 Num Stelliobard MCC1 14 days Mon 165011 Mon 165011 Mon 165011 2 Upgrade of LV. Stelliobard MCC4 at Natibian on Testing 25 days Mon 165011 Mon 165011 3 LV. Stelliobard MCC4 installation and Testing Contanol No. 25 days Fin 060712 Word 106172 4 LV. Stelliobard MCC4 installation and Testing Contanol No. 26 days Fin 060712 Word 106172 5 Modification of Existing SCADAPLC System E at Aenation Tark Control	68									
1 Pendock Installation 28 days Pfi 301 11/2 Thu 27/1212 2 Submissibe Dran Purps and Pepeork 14 days Pfi 14/12/2 Thu 27/1212 4 Instrumentation and Electrical Installation 21 days Pfi 14/12/2 Thu 27/1212 4 Instrumentation and Electrical Installation 21 days Pfi 07/12/2 Thu 27/1212 5 Opgrade of LV. Switchboard (MCC4) at Chemical Notae 21 days Pfi 07/12/2 Thu 27/1212 6 Instrumentation and Electrical Installation 21 days Pfi 07/12/2 Thu 27/1212 6 Temporay Relocation MixOci Doxing System 1 days Pfi 07/12/2 Thu 08/0011 7 Temporay Relocation of NixOci Doxing System 1 days Pfi 02/0017 Thu 08/0011 8 Actication of Existing SCAD/PLC System E at Aration Tark Control Klosk 28 days Thu 08/0017 Wed 01/08/12 9 Festing & Commissioning 21 days Pfi 22/08/12 Thu 05/07/12 1 Fit 28/12 Thu 05/07/12 Pit 20/08/12 Thu 05/07/12 2 System Commissioning 21 days Pfi 22/08/12 Thu 05/07/12 3	69									
2 Submarable Drain Pumps and Ppeneork 14 day Fi 14/1212 Thu 27/1212 3 Lilling Applance 14 day Fi 14/1212 Thu 27/1212 4 Internetation and Excincial Installation 21 day Fi 07/0727 Thu 27/1272 5 Upgrade of LV. Switchboard (MCC4) at Chemical House 44 day Mon 160511 Wed 010811 6 Temporary Control Panels for Skitting DACD Daving System 1 day Mon 160511 Mon 050511 7 Temporary Control Panels for Skitting DACD Daving System 1 day Mon 160511 Mon 050511 8 Modification of Chemical House (by Chil Contractor) 29 day Wed 010811 Thu 310512 9 L.V. Switchboard (MCC4) Instalation and Testing 62 day Fi 1005712 Wed 010812 10 Modification of Chemical House (by Chil Contractor) 29 day Wed 010812 Wed 010812 10 Modification of Existing SCADA/PLC System E at Amation Tark Control Koak 28 day Fi 10057712 Wed 010812 10 Modification fei Listing SCADA/PLC System E at Amation Tark Control Koak 28 day Fi 220612 Thu 507012 10 Fi selong A Fi 220612 Thu 507	70									
a Lifting Applancie 14 day Fri 30/11/2 Thu 13/12/2 instrumentation and Electical Installation 21 day Fri 30/12/2 Thu 27/12/12 Thu 27/12/12 <t< td=""><td>71 72</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	71 72									
4 Instrumentation and Electrical Installation 21 days F107/12/12 Thu 27/12/12 5 Upgrade of LV. Switchboard (MCC4) at Chemical House 444 days Mon 1605/11 Wed 0106/11 6 Temporary Relocation of NaCC Dosing System 1 day To ue 900/811 To ue 900/812 To ue 900/811 To ue 900/812 To ue 900/812 <td< td=""><td>72 73</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>	72 73									
5 Upgrade of LV. Switchboard (MCC4) at Chemical House 444 day Mon 1605/11 Wed 01/08/12 6 Temporary Relocation of NaCCI Dising System 1 day Mon 1605/11 Mon 2507/11 7 Temporary Relocation of NaCCI Dising System 1 day Wed 01/08/12 Wed 01/08/12 8 Modification of Chemical House (by CVC Instant) 286 days Wed 01/08/12 Wed 01/08/12 9 L.V. Switchboard (MCC4) Instaliation and Testing 62 days Fit 01/08/12 Wed 01/08/12 10 Modification of Chemical Wase (by CVC Instaliation and Testing 62 days Fit 01/08/12 Wed 01/08/12 11 Essential Stating SCADA/PLC System E at Aeration Tank Control Klosk 28 days Thu 05/07/12 Wed 01/08/12 12 Testing & Controls / Mays Fit 2206/12 Thu 05/07/12 Wed 01/08/12 13 Functional Test of FC118 14 days Fit 2206/12 Thu 05/07/12 14 Fit 2206/12 Thu 05/07/12 Fit 2206/12 Thu 05/07/12 14 Fit 2206/12 Thu 05/07/12 System Commissioning System Commissioning System Commissioning System Commissioning Fit 2206/12 Thu 05/07/12 <t< td=""><td>74</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	74									
8 Temporary Control Panels for Existing MCC 71 day Mon 1605/11 Mon 2507/11 7 Temporary Relocation of NACC Dooing System 1 day Tue 0908/11	75					:	:	:	;	 .
Image: Second secon	76									
9 L.V. Switchboard (MCC4) Installation and Testing 62 day Fi 010.6/12 Wed 010.8/12 0 Modification of Existing SCADA/PLC System E at Aeration Tank Control Kiosk 28 days Thu 0507/12 Wed 010.0/12 1 B.S. & F.S. Installation 135 days Tue 2003/12 Wed 010.0/12 Wed 010.0/12 2 Testing & Commissioning 210 days Fri 22.06/12 Thu 170.01/3 Fri 22.06/12 Thu 170.01/3 3 Functional Test of FC118 14 days Fri 22.06/12 Thu 05.07/12 Thu 05.07/12 4 Functional Test of FC128 14 days Fri 22.06/12 Thu 05.07/12 Thu 05.07/12 5 System Commissioning 21 days Fri 22.06/12 Thu 05.07/12 Thu 05.07/12 6 System Commissioning 14 days Fri 22.06/12 Thu 05.07/12 Thu 05.07/12 6 System Commissioning 21 days Fri 28.12 Thu 170.01/3 Fri 28.12 1sion: Critical Spitem Commissioning Spitem Commissioning Spitem Commissioning Spitem Commissioning Spitem Commissioning 1sion: Critical Meteore Contical Progres Spitem Commissioning	77					100%				
0 Modification of Existing SCADAPLC System E at Aration Tank Control Klosk 28 days Thu 0507/12 Wed 01/08/12 1 B.S. & F.S. Installation 135 days Tue 2003/12 Wed 01/08/12 2 Testing & Commissioning 21 0 days Fri 2206/12 Thu 17/01/3 3 Functional Test of FC11B 14 days Fri 2206/12 Thu 05/07/12 4 Finctional Test of FC12B 21 days Fri 2206/12 Thu 05/07/12 5 System Commissioning 21 days Fri 2206/12 Thu 05/07/12	78					1				99%
1 B.S. & F.S. Installation 135 day Tue 2003/12 Wed 01/08/12 2 Testing & Commissioning 210 days Fri 2206/12 Thu 17/01/13 3 Functional Test of FC11B 14 days Fri 2206/12 Thu 05/07/12 4 Functional Test of FC12B 14 days Fri 2206/12 Thu 05/07/12 5 System Commissioning 21 days Fri 2206/12 Thu 17/01/13 rsion: Critical Progress Split Tur 17/01/13 Silon: Critical Progress Split Split Baseline Milestone ◊ Summary Progress Project Summary External Milestone ◊	79 80				4					10000000000000000000000000000000000000
2 Testing 4 Commissioning 210 day Fri 2206/12 Thu 17/01/13 3 Functional Test of FC11B 14 days Fri 2206/12 Thu 05/07/12 4 Functional Test of FC12B 14 days Fri 2206/12 Thu 05/07/12 5 System Commissioning 21 days Fri 2206/12 Thu 05/07/12 tisi):: L Critical Progress Spit Spit Fri 2206/12 Thu 17/01/13	80 81								↓ : 	
3 Functional Test of FC11B 14 days Fn 2206/12 Thu 0507/12 4 Functional Test of FC12B 14 days Fn 2206/12 Thu 0507/12 5 System Commissioning 21 days Fn 28/12/12 Thu 17/01/13 Critical Progress Spit Spit Spit Spit Spit Spit Spit Spit External Miestone Spit Spit Spit Spit Spit Spit Spit Spit External Miestone Spit Spit Spit Spit Spit Spit Spit Spit Spit Spit Spit Spit Spit Spit Spit Spit Spit Spit Spit Spit Spit Spit Spit </td <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>ľ</td>										ľ
5 System Commissioning 21 days Fri 28/12/12 Thu 17/01/13 rsion: D Critical Critical Progress Split rsion: D Split Split	83									1
ision: D	84	Functional Test of FC12B	14 days Fri	22/06/12 Thu 05/07/12						
	85	System Commissioning	21 days Fri	28/12/12 Thu 17/01/13	1 1					
		Critical Critical Progress	Sr	olit	Baseline Baseline Baseline Milesto	one 🚫 Summ	nary Progress	External Milestone		
		D						* * *		
Marce I							Page 1			




Note: Note: <th< th=""><th>Tai Po Sewage Treatment Works Stage 5 Phase 28 rogramme</th></th<>	Tai Po Sewage Treatment Works Stage 5 Phase 28 rogramme
Autor of the set	O1'12 O2'12 O3'12 Dec'11 Jan'12 Feb'12 Mar'12 Apr'12 May'12 Jul'12 Aug '12 Aug '12 Mar'12 Mar'12 May'12 Jul'12 Aug '12 Aug '12
However, Source and Construct Source And Constru Source And Construct Source And Construct Source And Construct	
Piper number of starting is sta	
A face 160 1610 1610 Resch 160 16100 Resch 1600 16000 Resch 1600 16000 Resch 16000 16000 Resch 16000 16000 Resch 16000 16000 Resch 16000 16000 Collateria 16100 16000 16000 Collateria 16100 16000 16000 16000 Collateria 16100 16000 16000 16000 16000 Collateria 16100 16000 16000 16000 16000 Collateria 16000 16000 16000 16000 16000 Collateria 16000 16000 16000 16000 16000 Collateria	
	01(12)
Numerican bandy gam64007000070000Marken bandy70007000070000Construction of bandy by border and70007000070000Construction of bandy by border and70007000070000Construction of bandy by border and70007000070000Construction of bandy by border and700070000700000Construction of bandy by border and7000700000700000Target of construction of bandy by border and700070000007000000Target of construction of bandy by border and700007000000070000000Target of construction of bandy by border and70000700000000007000000000000000000000000000000000000	► 5012
MotionBit doFirstWalking0ConstructConstru	4 16/03
HenceHenceHenceHenceHenceSecond and formal function formal formal formal formal formalNoNoNoNotation formal formal formal formal formalNoNoNoSecond and formal formal formalNoNoNoNoSecond and formal formal formalNoNoNoNoSecond and formal formalNoNoNoNoSecond and formal formalNoNoNoNoSecond and formal formalNoNoNoNoSecond and formal for for for formalNoNoNoSecond and formal for for formalNoNoNoNotation for for formalNo <td< td=""><td>♠ -1603;</td></td<>	♠ -1603;
	ų su
Nuccess of war all how of anomaly in all how of a service of	2220223 _{10%}
	10000000000000000000000000000000000000
Tanky and conversions 0.100 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Conversioning Shorter Accession 0.000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu 10000 Mu	0% 0%
Image: Notice States Notice States Note: A classesImage: Note: A classesNote: States Note: A classe Note: A classes250010.4000Note: States Note: Note	tesseship%
Incrementary & Summing a Summ	
De Absinizat. 4 Kein Ruby régi unknike ny régi unkny régi ny régi unknike ny régi unknike ny régi unkni	
Bestick instants Bisso Wint 100/2 Wint 100/2 Wint 100/2 Wint 100/2 Description Description Description Description Description Description Description Description Description Description Description Description Reader of Name A Second Seco	D%
Tarling al Connectoring 61 600 61 600 61 600 None of the Sectoring 61 600 61 600 61 600 Description (Connectoring) 61 600 71 6000 71 6000 Description (Connectoring) 61 600 71 6000 71 6000 Prior Societoring 61 600 71 6000 71 6000 71 6000 Prior Societoring 61 600 71 6000 71 6000 71 6000 Prior Societoring 61 600 71 6000 71 6000 71 6000 Prior Societoring 61 600 71 6000 <td< td=""><td>11111111111111111111111111111111111111</td></td<>	11111111111111111111111111111111111111
Webser har Bester har Besterh	
Decomission 2. Bound Schart Petron 4. Decome 11 600 32.0502 100 10011 Of decome 12 400 100 10011 100 10011 100 10011 Petron 1. Decome 12 400 100 10011 100 10011 100 10011 Petron 1. Decome 10 400 100 2001 100 10011 100 10011 Petron 1. Decome 1. Decome 10 400 100 10011 100 10011 100 10011 Petron 1. Decome 1. De	
i valaktio fu ku k / Bas A Locazavia Bab Aug San 2000 //// San 2000 /////////////////////////////////	
Betract mitigation with with City With P No. 201001 No. 201001 Tarding and constructure F. M. F. M. F. M. F. M. Phalop fedinaciation has M.S. F. M. F. M. M. F. M. M. F. M. M. Balaps fedinaciation has M.S. F. M. M. F. M. M. F. M. M. F. M. M. Balaps fedinaciation has M.S. F. M. M. F. M. M. F. M. M. F. M. M. Balaps fedinaciation has M.S. F. M. M. F. M. M. F. M. M. F. M. M. Balaps fedinaciation has M.S. F. M. M. F. M. M. F. M. M. F. M. M. Balaps fedinaciation has M.S. F. M. M. F. M. M. F. M. M. F. M. M. Balaps fedinaciation has M.S. F. M. M. F. M. M. F. M. M. F. M. M. Balaps fedinaciation has M.S. F. M. M. F. M. M. F. M. M. F. M. M. Balaps fedinaciation has M.S. F. M. M. F. M. M. F. M. M. F. M. M. Balaps fedinaciation has M.S. F. M. M. F. M. M. F. M. M. F. M. M. Balaps fedinaciation ha	
Internationality Internationality Internationality Internationality Internationality Internationality <td></td>	
Princip deministriko Tak Nu2 Princip deministriko Tak Nu2 <th< td=""><td></td></th<>	
Prince Prince Prince Prince Sequest and Marker Sale Garge Prince Prince Prince Sequest And Marker Sale Garge Prince Prince Prince Prince Secure And Sale Garge Prince	
Operation of Marcine Distance 9 - 4yrs 71 100 00 7 71 100 00 7 Bady & Konzelin System 6 - 4yr 71 100 00 7 71 100 00 7 71 100 00 7 Bady & Konzelin System 6 - 4yr 71 100 00 7 71 100 00 7 71 100 00 7 Bady & Konzelin System 6 - 4yr 71 100 00 7 71 100 00 7 71 100 00 7 Bady & Konzelin System 6 - 4yr 71 100 00 7 71 100 00 7 71 100 00 7 Bady & Konzelin System 6 - 4yr 71 100 00 7 71 100 00 7 71 100 00 7 Bady & Konzelin System 6 - 4yr 71 100 00 7 71 100 00 7 71 100 00 7 Bady & Konzelin System 6 - 4yr 71 100 00 7 71 100 00 7 71 100 00 7 Bady & Konzelin System 6 - 4yr 71 100 00 7 71 100 00 7 71 100 00 7 Bady & Konzelin System 71 100 00 7 71 100 00 7 71 100 00 7 71 100 00 7 Bady & Konzelin System 71 100 00 7 71 100 00 7 71 100 00 7 71 100 00 7 Bady & Konzelin System 71 100 00 7 71 100 00 7 71 100 00 7 71 100 00 7	
Product Transp 944 Pri 168072 Pri 168072 Pri 168072 Burn Ango 944 Pri 168072 Pri 168072 Pri 168072 Pri 16807 Pri 168072 Pri 168072 Pri 168072 Pri 16807 Pri 168072 Pri 168072 Pri 168072 Pri 16807 Pri 168072 Pri 168072 Pri 168072 Pri 1680 Pri 168072 Pri 168072 Pri 168072 Calk Donge Bod Pri 168072 Pri 168072 Pri 168072 Pri 1681 Pri 168072 Pri 168072 Pri 168072 Pri 168072 Pr	16/03
Sun Parip 0.940 Fri 1000/2 Fri 1000/2 Hopes A Voise 0.940 Fri 1000/2 Fri 1000/2 Load Creat Paral for Italy & Kun Toketon Spann 0.940 Fri 1000/2 Fri 1000/2 Bir Research Tokatabi 0.940 Fri 1000/2 Fri 1000/2 Open Danys A Dat 0.940 Fri 1000/2 Fri 1000/2 Handbalton 0.940 Fri 1000/2 <td< td=""><td>6/16/03</td></td<>	6 /16/03
Person A Yorkin 0 dag Fri 100012 Loss Carlor Procession Arabah 0 dag Fri 100012 Pill Procession Arabah 0 d	
Use Construction 0 day Fit 100012 Fit 100012 Bit Procession Natabia 0 day Fit 100012 Fit 100012 No Think S 0 day Fit 100012 Fit 100012 Cabb Durpit Ib Cit 0 day Fit 100012 Fit 100012 Debutty Ib Cit 387 day Fit 100012 Fit 100012 Debutty Ib Cit 387 day Fit 100012 Fit 100012 Debutty Ib Cit 387 day Fit 100012 Fit 100012 Debutty Ib Cit 387 day Fit 100012 Fit 100012 Debutty Ib Cit 66 day Fit 100012 Fit 100012 Ver Us City Way Disposit Is City The Top 100011 66 day Fit 100012 Fit 100012 Ver Us City Way Disposit Is City The Top 100011 66 day Fit 100012 Fit 100012 Ver Us City Way Disposit Is City The Top 100011 Fit 100012 Fit 100012 Fit 100012 Ver Us City Way Disposit Is City The Top 100011 Fit 100012 Fit 100012 Fit 100012 Ver Us City Way Disposit Is City The Top 100011 Fit 100012 Fit 100012 Fit 100012 Ve	↓ 16/03
Pri No.5 0.000 Pri 100.12 Pri 100.12 Pri 100.12 Odde Dong & Dut 0.000 Pri 100.12 Pri 100.12 Pri 100.12 Bubulation 30 dogs Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Bubu P Donoth - Pac Goldon 0.000 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12 Pri 100.12	€ 1603
Outse Dange & Duct 00 days Fri 100012 Fri 100012 Fri 100012 Fri 100017 Unterfailtoon 00 days Fri 100017 Thi 1000172 Mori 1000172 Mori 1000172 Unterfailtoon 00 days Fri 1000172 Mori 1000172 Mori 1000172 Mori 1000172 Viritoon Page Calary 10 days Thi 1000172 Thi 1000172 Thi 1000172 Thi 1000172 Sines Parpa A Accounted Papeora 00 days Thi 1000172 Thi 1000172 Thi 1000172 Viritoo Papeora Mori Notes 00 days Fri 1000172 Thi 1000172 Thi 1000172 Viritoo Papeora Mori Notes 00 days Fri 1000172 Thi 1000172 Thi 1000172 Viritoo Papeora Mori Notes 00 days Fri 1000172 Thi 1000172 Thi 1000172 Viritoo Papeora Mori Notes 00 days Fri 1000172 Thi 1000172 Thi 1000172 Viritoo Mori Notes 00 days Fri 1000172 Thi 1000172 Thi 1000172 Viritoo Mori Notes 00 days Fri 1000172 Fri 1000172 Fri 1000172 Viritoo Mori Notes <	
Budya 5 Boun Bougen 90 dage Fri 40012 Wei 10012 Influent Popusk 1 Fig Callary 61 dage Thi 40012 Wei 10012 PSP Dam-Of Popusk Account Popusk 50 dage Thi 40012 Thi 20012 Wei Schry Popusk for Source 60 dage Thi 40012 Thi 20012 Source Network Source 60 dage Thi 100115 Thi 20012 Luce Carbor Popusk Account Popusk 60 dage Not 100115 Thi 200112 Textleg and Constraintion 60 dage Not 100115 Thi 200112 Textleg and Constraintioning 60 dage Fri 100115 Thi 200112 Own Arction System Installion 60 dage Fri 100115 Thi 200112 Own Arction System Installion 60 dage Fri 100115 Thi 200112 Own Arction System Installion 60 dage Fri 100115 Thi 200111 Thi 200111 More Arction System Installion 60 dage Fri 100112 Fri 100112 Fri 100112 Own Arction System Installion 60 dage Fri 100112 Fri 100112 Fri 100112 Mone Store Parage 60 dage	1603
Intert Pysoch in Pysoch Ward 01 days The 1300/12 197 Diamosh in Pysoch Ward Starspreework 03 days The 1300/12 Ward Starspreework in Could Drew A Associated Prework 03 days The 1300/12 Uward Starspreework in Could Drew A Associated Prework 04 days The 1300/12 Usan Control Prew A Executed Instation 04 days Not 1001/13 Uward Starspreework in Counsissioning 04 days Not 1001/13 Vertain and Counsissioning 04 days Not 1000/13 New Anatoin Turks No.5 to 7 700 days Pri 1200/11 New 1000/13 Ref Arration Turks No.5 to 7 700 days Pri 1200/11 New 1000/13 Ref Arration Turks No.5 to 7 700 days Pri 1200/11 New 1000/12 Ref Arration Turks No.5 to 7 700 days Pri 1200/11 New 1000/12 Ref Arration Turks No.5 to 7 700 days Pri 1200/11 Taboli 11 Taboli 11 Summerbia Mars 0 days Fri 1600/12 Pri 1600/12 Pri 1600/12 Ref Arration Turks No.5 to 7 700 days Fri 1600/12 Pri 1600/12 Pri 1600/12 R	Ŭ.
PPT Dam of Purpe A Associate Prewok 90 days Text Hosp 2 Te	
Weir Spay Prevent Kosum Tongh 115 dam Thu 140012 Thu 280012 Som Prup & Asociated Production 00 dam Sat 131012 Thu 160012 Thu 160012 Local Control Prod & Exocical Installation 00 dam Sat 131012 Thu 160012 Thu 160012 HSD Bunchicon Spain Installation 00 dam Sat 131012 Thu 160012 Thu 160012 HSD Bunchicon Spain Installation 00 dam Fit 10113 Wait 100012 Thu 160012 HSD Bunchicon Spain Installation 00 dam Fit 160012 Fit 160012 Fit 160012 At Diffuens 0 dam Fit 160012 Fit 160012 Fit 160012 Fit 160012 Girly Mark Bridge 0 dam Fit 160012 Fit 160012 Fit 160012 Fit 160012 Mark Dirage 0 dam Fit 160012 Fit 160012 Fit 160012 Fit 160012 Mark Bridge 0 dam Fit 160012 Fit 160012 Fit 160012 Fit 160012 Mark Bridge Fit 160012 Fit 160012 Fit 160012 Fit 160012 Fit 160012 Mare Bridge Paruna 0 dam <	
Lexal Control Pares & Edencian Installation 96 days 584 100/13 The 100/13 H850 Bactonic System Installation 96 days Fri 110/13 Wei 100/13 Teating and Commissioning 96 days Fri 110/13 Wei 100/13 New Auration Taris No. 5 to 7 Fri 50/031 Fri 50/031 Fri 50/031 Wei Auration Taris No. 5 to 7 Fri 50/031 Fri 50/031 Fri 50/031 Mc Maration Taris No. 5 to 7 Fri 50/031 Fri 50/031 Fri 50/031 Mc Maration Taris No. 5 to 7 Fri 50/031 Fri 50/031 Fri 50/031 Mc Maration Taris No. 5 to 7 Fri 50/031 Fri 50/031 Fri 50/031 Mc Maration Taris No. 5 to 7 Gri 40/031 Fri 150/032 Fri 150/032 Mc Maration Taris No. 5 to 7 Gri 40/04 Fri 150/032 Fri 150/032 Maration Name Gri 40/04 Fri 150/032 Fri 150/032 Maration Strates Name Gri 40/04 Fri 150/032 Fri 150/032 Maration Name Gri 40/04 Fri 150/032 Fri 150/032 Maration Name Gri 40/04 Fri 150/032 Fri 150/032	Esserer 0%
HSD Datación System Installation 66 daya Mon 121/117 The 100/173 Testing and Commissioning 66 daya Fil 110/173 Wa 100/173 New Acadion Tankin No.5 to 7 706 daya Fil 206/111 Fil 160/172 Revisione Minista Delivery to Sile 22 daya Fil 206/111 Fil 160/122 GRF Marcin Tankin No.5 to 7 0 daya Fil 160/12 Fil 160/12 GRF Marcin Tankin Montal Delivery to Sile 0 daya Fil 160/12 Fil 160/12 GRF Marcin Tankin Montal Delivery to Sile 0 daya Fil 160/12 Fil 160/12 GRF Marcin Tankin Montal Delivery to Sile 0 daya Fil 160/12 Fil 160/12 GRF Marcin Marcin Marcin Delivery to Sile 0 daya Fil 160/12 Fil 160/12 Stomarabio Marcin Marcin Delivery to Sile 0 daya Fil 160/12 Fil 160/12 Marcin Agrin Pompan 0 daya Fil 160/12 Fil 160/12 Fil 160/12 Penatock A Acluaron 0 daya Fil 160/12 Fil 160/12 Fil 160/12 Otto Marcin Marcin All Pomanten & Othong Encory) 0 daya Fil 160/12 Fil 160/12 Fil 160/12	
Instrument 99 days F11 10/13 Wed 1004/3 Kenk Austion Tarks No.5 to 7 706 days F1200411 Wed 1004/3 Bedgement and Material Delivery to Sile 922 days F1200411 Wed 1004/3 Ar. D Mises 0 days F1160072 F1160072 F1160072 Bidge Moute Bidges 0 days F1160072 F1160072 F1160072 Bidge Moute Bidges 0 days F1160072 F1160072 F1160072 Bidge Moute Bidges 0 days F1160072 F1160072 F1160072 Bidge Moute Mute Bidges 0 days F1160072 F1160072 F1160072 Bidge Moute Mute Bidges 0 days F1160072 F1160072 F1160072 D Penceck Actuators 0 days F1160072 F1160072 F1160072 D Penceck Actuators 0 days F1160072 F1160072 F1160072 Bidge Actuators 0 days F1160072 F1160072 F1160072 Bidge Actuators 0 days F1160072 F1160072 F1160072 Bidge Actuators	
New Arction Tanks No.5 to 7 Y06 days Pri 28.411 Wed 62.0413 Equipment and Material Delivery to Site 0.03 pp Pri 28.0411 Pri 16.0312	
New Action Tarks No.5 to 7 770 days Explorement Multich Divers 770 days Pri 200411 Wed 200413 Pri 160012 GEPURENT MULTICAL Muers 00 days Fri 160012 F	
A Drithuers 0 days Fri 160012 Fri 160012 GRP Mounda Varical Mens 0 days Fri 160012 Fri 160012 Bridge Mounda Varical Mens 0 days Fri 160012 Fri 160012 MLR Pumps 0 days Fri 160012 Fri 160012 Water Spray Pumps 0 days Fri 160012 Fri 160012 Persock A Actuators 0 days Fri 160012 Fri 160012 Persock A Actuators 0 days Fri 160012 Fri 160012 Persock A Actuators 0 days Fri 160012 Fri 160012 OutSar Mains E/PE Somanters, A Plowenders & Orline Sensora) 0 days Fri 160012 Fri 160012 OutSar Mains 0 days Fri 160012 Fri 160012 Fri 160012 Sibe Possesion / Avalabb 0 days Fri 160012 Fri 160012 Fri 160012 New Acation Tark No 5 07 0 days Fri 160012 Fri 160012 Fri 160012 Ari Dritssen 40 days Fri 160012 Fri 160012 Fri 160012 Fri 160012 GMS Ari Mains & FIP Sincona 60 days Fri 160012	
GRP More Bridgen 0 days Fri 1603/12 Fri 1603/12 Fri 1603/12 Bridge Mounted Verical Mixers 0 days Fri 1603/12 Fri 1603/12 Fri 1603/12 M.R. Purnge 0 days Two Dri 11/11 Two Dri 11/11 <td>U 0%</td>	U 0%
Bridge Mounted Worked Moures Bridge Mounted Worked Moures O days Fit 1603012	
MLR Pumps 0 digs Tu 01/11/1 Tu 00/11/11 Submersible Mixers 0 digs Tu 01/11/11 Tu 00/11/11 Water Spray Pumps 0 digs Fri 160312 Fri 160312 Perstock & Actuators 0 digs Fri 160312 Fri 160312 Instruments (LM Powmetes, & Powmetes & Online Sensors) 0 digs Fri 160312 Fri 160312 Lifting Appliance 0 digs Fri 160312 Fri 160312 Fri 160312 GMSA Mains 0 digs Fri 160312 Fri 160312 Fri 160312 Minst Possesion / Anallabic 0 digs Fri 160312 Fri 160312 New Actuation Tarks No 50 7 0 digs Fri 160312 Fri 160312 Minstain Stores Fri 160312 Fri 160312 Minstain GMSA Mains & FIP Starcate 60 digs Fri 160312 Tho 1030113 GMSA Mains & FIP Starcate 60 digs Fri 160312 Tho 1030113 Tho 1030112 GMSA Mains & AFIP Starcate 60 digs Fri 160312 Mon 1406512 Tho 1030113 GMSA Mains & AFIP Starcate 60 digs F	
Water Spray Purge 0 days Fr 1603/12 Fi 1	
Penstock & Actuators 0 days Fn 1600/12 Fn 1600/12 Fn 1600/12 Instruments (EM Flowmaters, Air Flowmaters & Online Sensors) 0 days Fn 1600/12	
Instruments (EM Flowmeters & Orline Sensors) 0 days Fil 2904/11 Fil 2904/11 Fil 2904/11 Pipework & Valves 0 days Fil 1603/12 Fil 1603/12 Fil 1603/12 Ulting Applance 0 days Fil 1603/12 Fil 1603/12 Fil 1603/12 Site Possession / Available 0 days Fil 1603/12 Fil 1603/12 Fil 1603/12 New Actin Tarks No.5 to 7 0 days Fil 1603/12 Fil 1603/12 Fil 1603/12 Installation 284 days Fil 1603/12 Fil 1603/12 Fil 1603/12 Akr Diffusers 284 days Fil 1603/12 Fil 1603/12 Fil 1603/12 GRP Marine & Fildpesork, Buttrfly Valves & Air Flowmeters 60 days Fil 1603/12 Turu 10/161/2 GRP More Bidges 45 days Fil 1603/12 San 10/17/2 Sat 10/17/2 GRP More Bidges 66 days Wed 1206/12 Sat 10/17/2 Sat 10/17/2 GRP More Bidges 66 days Fil 1603/12 Mon 1405/12 San 10/17/2 GRP More Bidges 66 days Fil 1603/12 Mon 1405/12 San 10/17/2	
Litting Appliance O days Fri 1603/12 Fri 1603/12 GMS Air Mains O days Fri 1603/12 Fri 1603/12 Site Oressenior Available O days Fri 1603/12 Fri 1603/12 New Aeration Tarks No.5 to 7 O days Fri 1603/12 Fri 1603/12 Installation O days Fri 1603/12 Fri 1603/12 Installation O days Fri 1603/12 Fri 1603/12 Air Diffusers O days Fri 1603/12 Fri 1603/12 Air Diffusers O days Fri 1603/12 Mon 1405/12 Air Diffusers O days Fri 1603/12 Sun 2104/12 Birdge Mounted Varical Maers O days Fri 1603/12 Sun 2104/12 Utfing Appliance O days Tus 1505/12 Mon 1406/12	
GMS Air Mains 0 days Fit 1803/12 Fit 1803/12 Ste Possession / Available 0 days Fit 1603/12 Fit 1803/12 New Aeration Tarks No.5 to 7 0 days Fit 1603/12 Fit 1603/12 Pipe Gallery Extension 0 days Fit 1603/12 Fit 1603/12 Installation 294 days Fit 1603/12 Thu 030/13 GMS Air Mains & FRP Staincase 60 days Fit 1603/12 Tuu 030/13 GMS Air Mains & FRP Staincase 60 days Fit 1603/12 Tuu 030/13 GMS Air Mains & FRP Staincase 60 days Fit 1603/12 Tuu 030/13 GMS Air Mains & FRP Staincase 60 days Fit 1603/12 Tuu 030/13 GMS Mutted/ Varical Mixers 60 days Veit 1209/12 Stat 10/11/12 GIF Mixer Bridges 45 days Fit 1603/12 Mon 300/412 Bridge Mounted/ Verical Mixers 60 days Fit 1603/12 Mon 1405/12 GML Fit Puppes & Associated Pipework 60 days Fit 1603/12 Mon 1405/12 Submersible Mixers 30 days Weit 1209/12 Fit 1307/12 Gus	16/03
Site Possession / Available O days Fri 1603/12 Fri 1603/12 New Aeration Tarks No.5 to 7 0 days Fri 1603/12 Fri 1603/12 Pipe Galery Extension 0 days Fri 1603/12 Fri 1603/12 Installation 294 days Fri 1603/12 Thu 03/01/13 GMS Air Mains & FIP Staicase 60 days Fri 1603/12 Mon 1405/12 Air Diffusers 120 days Wei 1209/12 Sati 101/112 GRP Mixer Bridges 60 days Wei 1209/12 Sati 101/112 Bridge Mounted Vertical Mixers 60 days Wei 1209/12 Sati 101/112 Bridge Mounted Vertical Mixers 60 days Fri 1603/12 Wei 1306/12 Utting Appliance 60 days Fri 1603/12 Sub 101/112 Submersible Mixers 30 days Sati 101/112 Wei 1306/12 Utting Appliance 60 days Fri 1603/12 Wei 1306/12 Submersible Mixers 30 days Sati 140/17 Sub 120/17 Water Spary Pumps & Associated Pipework 80 days Fri 1603/12 Mon 1405/12 Water Spary Pumps & Associa	16/03 16/03
Pipe Gallery Extension 0 days Fri 1603/12 Fri 1603/12 Installation 294 days Fri 1603/12 Thu 0301/13 GMS Air Mains & FRP Staircase 600 days Fri 1603/12 Mon 1405/12 Air Difusers 120 days Tue 1505/12 Tue 1509/12 Air Difusers 600 days Wei 1200/12 Sat 10/11/12 GRP Mixer Bridges 600 days Wei 1200/12 Sat 10/11/12 Bridge Mounted Verical Mixers 600 days Fri 1603/12 Sun 29/04/12 Bridge Mounted Verical Mixers 600 days Fri 1603/12 Sun 14/05/12 Bridge Mounted Verical Mixers 600 days Fri 1603/12 Mon 14/05/12 Bridge Mounted Verical Mixers 600 days Fri 1603/12 Mon 14/05/12 Submersible Mixers 300 days Vei 12/05/12 Fri 113/07/12 Submersible Mixers 300 days Wei 12/05/12 Fri 11/01/12 Penstock & Actuators 300 days Wei 12/05/12 Sun 29/04/12 Instruments 300 days Wei 12/05/12 Thu 11/10/12 RAS Pipework in Pipe Gallery	16/03
Installation 284 days Fri 1603/12 Thu 0301/13 GMS Air Mains & FRP Starcase 60 days Fri 1603/12 Mon 1405/12 Air Difusers 120 days Tue 1505/12 Tue 1505/12 Air Dipwork, Butterfly Valves & Air Flowmeters 60 days Wed 1209/12 Sat10/11/12 GRP Mixer Bindges 60 days Ved 1209/12 Sat10/11/12 GRP Mixer Bindges 60 days Fri 1603/12 Suz 100/11/2 Bridge Mounted Vertical Mixers 60 days Fri 1603/12 Suz 100/11/2 Bridge Mounted Vertical Mixers 60 days Fri 1603/12 Sub 300/41/2 Utting Appliance 60 days Fri 1603/12 Mon 1406/12 Submersible Mixers 30 days Ved 1209/12 Fri 1307/12 Submersible Mixers 30 days Ved 1209/12 Thu 11/10/12 Water Spray Pumps & Associated Pipework 30 days Ved 1209/12 Thu 11/10/12 Instruments Associated Pipework 30 days Ved 1209/12 Thu 11/10/12 Instruments RAS Pipework in Pipe Gallery Extension 120 days Sun 200/112 </td <td>ф <u>1603</u></td>	ф <u>1603</u>
GMS Air Mains & FRP Staircase 60 days Fri 1603/12 Mon 14/05/12 Air Diffusers 120 days Tue 1505/12 Tue 1109/12 Air Diffusers 60 days Wei 1209/12 Sat 10/11/12 GRP Mixer Bridges 60 days Wei 1209/12 Sat 10/11/12 GRP Mixer Bridges 45 days Fri 1603/12 Sat 10/11/12 Bridge Mounted Vertical Mixers 45 days Fri 1603/12 Sun 29/04/12 Ulffing Apliance 60 days Fri 1603/12 Wei 13/06/12 Ulffing Apliance 60 days Fri 1603/12 Mon 14/05/12 Submersible Mixers 80 days Tue 15/05/12 Fri 13/07/12 Submersible Mixers 30 days Sat 14/07/12 Sun 12/08/12 Water Spray Pumps & Associated Pipework 30 days Fri 16/03/12 Sun 29/04/12 Penetock & Actuators 45 days Fri 16/03/12 Sun 29/04/12 Sun 29/04/12 Instruments 30 days Fri 16/03/12 Sun 29/04/12 Sun 29/04/12 Instruments Associated Pipework 30 days Wei 1209/12 Thue 11/	₩ 1603
Air Diffusers 120 days Tue 1505/12 Tue 1109/12 Air Pipework, Butterfly Valves & Air Flowmeters 60 days Wed 1209/12 Sat 10/11/12 GRP Mixer Bridges 45 days Fri 1803/12 Sat 10/11/12 Bridge Mounted Verical Mixers 45 days Mon 300/412 Wed 1306/12 Lifting Appliance 60 days Fri 1603/12 Mon 1405/12 MLR Pumps & Associated Pipework 60 days Fri 1603/12 Mon 1405/12 Submersible Mixers 30 days Wed 1209/12 Fri 110/01/12 Water Spray Pumps & Associated Pipework 30 days Wed 1209/12 Thu 11/10/12 Penstock & Actuators 45 days Fri 1603/12 Sun 290/412 Instruments 30 days Wed 1209/12 Thu 11/10/12 RAS Pipework in Pipe Gallery Extension 120 days Fue 10/05/12 Sun 290/412 RAS Pipework in Pipe Gallery Extension 120 days Sun 0807/12 Tue 0308/12	
GRP Mixer Bridges 45 days Fri 1803/12 Sun 29/04/12 Bridge Mounted Vertical Mixers 45 days Mon 3004/12 Wed 1306/12 Lifting Apoliance 60 days Fri 1803/12 Mon 1406/12 MLR Pumps & Associated Pipework 60 days Tue 1505/12 Fri 1303/12 Submersible Mixers 30 days Sat 1407/12 Sun 1208/12 Water Spray Pumps & Associated Pipework 30 days Fri 1603/12 Tue 11/01/12 Penetock & Actuators 45 days Fri 1603/12 Sun 29/04/12 Instruments 30 days Fri 1603/12 Sun 29/04/12 Instruments 30 days Wed 1209/12 Thue 11/10/12 RAS Pipework in Pipe Galery Extension 120 days Tue 01/05/12 Thue 20/01/12 Electrical Works Sun 800/11 Thue 03/01/13 Sun 98/01/12 Thue 01/01/13	
Bridge Mounted Vertical Mixers 445 days Mon 3004/12 Wed 1306/12 Ltfing Appliance 60 days Fri 1603/12 Mon 1405/12 MLR Pumps & Associated Pipework 60 days Submersible Mixers Southers Submersible Mixers 30 days Sat 1407/12 Sun 1208/12 Penstock & Actuators 30 days Wed 1209/12 Thu 11/10/12 Instruments 300 days Fri 1603/12 Sun 2208/12 RAS Pipework In Pipe Gallery Extension 30 days Wed 1209/12 Thu 11/10/12 Bridge Mounted Vertical Mixers 120 days Fri 1030/12 Sun 2208/12 Bridge Mounted Vertical Mixers 120 days Thu 01/10/12 Thu 01/10/12	
Lifting Appliance 60 days Fit 1603/12 Mon 14/06/12 MLR Pumps & Associated Pipework 60 days Tue 15/05/12 Fit 13/07/12 Submersible Mixers 30 days Sat 14/07/12 Sun 12/08/12 Water Spray Pumps & Associated Pipework 30 days Wet 12/09/12 Thu 11/10/12 Penstock & Actuators 45 days Fit 16/03/12 Sun 29/04/12 Instruments 30 days Wet 12/09/12 Thu 11/10/12 RAS Pipework InPipe Gallery Extension 120 days Tue 01/05/12 Thu 28/08/12 Electrical Works 180 days Sun 08/07/12 Thu 03/01/13	
Submersible Mixers 30 days Sat 14/07/12 Sun 12/08/12 Water Spray Pumpe & Associated Pipework 30 days Wed 12/09/12 Thu 11/10/12 Penstock & Actuators 45 days Fri 16/3/12 Sun 29/04/12 Instruments 30 days Wed 12/09/12 Thu 11/10/12 RAS Pipework in Pipe Gallery Extension 120 days Tue 10/5/12 Tue 28/08/12 Electrical Works 180 days Sun 08/07/12 Thu 03/01/13	22 23 23 23 23 23 23 23 23 23 23 20%
Water Spray Pumps & Associated Pipework 30 days Wed 1209/12 Thu 11/10/12 Penstock & Actuators 45 days Fri 1603/12 Suz 23/04/12 Instruments 30 days Wed 1209/12 Thu 11/10/12 RAS Pipework in Pipe Gallery Extension 120 days Tu 001/05/12 Tu 001/05/12 Electrical Works 180 days Sun 08/07/12 Thu 03/01/13	0%
Penstock & Actuators 445 days Fri 18/03/12 Sun 29/04/12 Instruments 30 days Wed 1209/12 Thu 11/10/12 RAS Pipework in Pipe Gallery Extension 120 days Tu 00 10/5/12 Thu 03/01/12 Electrical Works 180 days Sun 08/07/12 Thu 03/01/13	Essesses ov
Instruments 30 days Wed 12/09/12 Thu 11/10/12 RAS Pipework in Pipe Gallery Extension 120 days Tue 01/05/12 Tue 28/08/12 Electrical Works 180 days Sun 08/07/12 Thu 03/01/13	0%
Electrical Works 180 days Sun 08/07/12 Thu 03/01/13	
1 120 dava 1 ma 00/0/121 110 00/0/121 110 00/0/121	
SCADAPEC System 120 days Introduct / 2 Introduct / 3 MCC3 Ready 0 days Thu 03/01/13 Thu 03/01/13	
Testing and Commissioning 90 days Fri 04/01/13 Web 03/04/13	
Critical Critical Progress Split	Summary External Milestone
	Jaks Deadline



	DSD Contract : DE/2009/09 Supply and Installation of Electricat and Mechanical Equipment for Tai Po Sewage Treatment Works Stage 5 Phase 2B							
	Section III Works Programme							
D Task Name	Duration Start	Finish Apr '11	Q2 '11 May '11 Jun '11	Q3 '11 Jul '11 Aug '11 Sep '11	Q4 '11 Oct '11 Nov '11 Dec	Q1 '12 '11 Jan '12 Feb '12 Mar '12	Q2 '12 Apr '12 May '12	Q3 '12 Jun '12 Jul '12 Aug '12
1 New Mixed Liquor Channels		n 10/12/12	May II Jun II	Juili Augil Septi	Get II Nov II Dec	11 Jan 12 Feb 12 Mar 12	Apriz Mayiz	Jun 12 Jul 12 Aug 12
2 Equipment and Material Delivery to Site	136 days Tue 01/11/11	ri 16/03/12			· •	0%		
3 Foam Removal Collector	0 days Fri 16/03/12	ri 16/03/12			•	4-16/0		
4 Submersible Mixers		ue 01/11/11			♦ 01/11			_
5 Penstock & Actuator		ri 16/03/12				1 6/0		
6 Lifting Appliance		ri 16/03/12			-		÷	
7 Pipework & Valves	-	ri 16/03/12			1		÷	
8 Local Control Panel		ri 16/03/12						
9 Site Possession / Available		ri 16/03/12				16/0:		
0 Mixed Liquor Channel, Foam Channel & Pillar Box		ri 16/03/12 ri 16/03/12						
Bunded Area & Shelter for NaOCI Dosing System Installation		at 10/11/12			1	16/0		
Installation Penstock & Actuactor in Flow Splitter Box		at 10/11/12 on 14/05/12				¥ <u>+</u>		
14 Lifting Appliance		ad 13/06/12					U%	223m0%
15 Submersible Mixers		ri 13/07/12						10%
16 Foam Removal Collector		ue 11/09/12						10 70 10 10 10 10 10 10 10 10 10 10 10 10 10 1
17 Water Spray System		Je 11/09/12						
18 Relocation of Foam Transfer Pumps		u 11/10/12						
19 Relocation of NaOCI Dosing System		at 10/11/12						
20 Local Control Panel & Electrical Installation		at 10/11/12						Tests
21 SCADA/PLC System		at 10/11/12						
22 Testing and Commissioning		on 10/12/12						
23								
24								
25 Existing Aeration Tanks No.1 to 4		ie 14/05/13				ý –	;	
26 Equipment and Material Delivery to Site		ri 16/03/12				16/0:		
27 GMS Air Mains		ri 16/03/12				16/0:		
28 Pipework & Valves		ri 16/03/12			1	÷ 16/0		
29 Modification Works		ie 14/05/13				U U	•	
30 New Air Mains		u 14/03/13				ų –		
31 Steel Bridges (By Civil Contractor) Available for Air Mains		ri 16/03/12				€		
32 GMS Air Mains Installation 33 Connection Existing Air Mains beside RAS Pumping Station (By Civil Contractor)	,	ue 15/05/12 uu 14/03/13					0%	
Connection Existing Air Mains beside RAS Pumping Station (By Civil Contractor) Aeration Tank No.4		nu 14/03/13						
34 Aeration Tank No.4 35 Tank Available for Modification (Drained Down by DSD/ST1)		ue 15/05/12					15/05	• •
Air Pipework, Butterfly Valves & Air Flowmeters		at 14/07/12					15/05	
37 Electrical Installation		at 14/07/12					12222	0%
38 Testing and Commissioning		ue 14/08/12						10 70 TO 10
39 Aeration Tank No.3		ie 13/11/12			1			
40 Tank Available for Modification (Drained Down by DSD/ST1)		ue 14/08/12						X .
41 Air Pipework, Butterfly Valves & Air Flowmeters		at 13/10/12						
42 Electrical Installation		at 13/10/12						
Testing and Commissioning		ue 13/11/12			1			
Aeration Tank No.2		ie 12/02/13						
45 Tank Available for Modification (Drained Down by DSD/ST1)		Je 13/11/12						
46 Air Pipework, Butterfly Valves, & Air Flowmeters	-	at 12/01/13						
47 Electrical Installation		at 12/01/13						
48 Testing and Commissioning	,	ue 12/02/13			1			
49 Aeration Tank No.1		ie 14/05/13						
50 Tank Available for Modification (Drained Down by DSD/ST1)		Je 12/02/13						
51 Air Pipework, Butterfly Valves & Air Flowmeters	,	at 13/04/13						
52 Electrical Installation		at 13/04/13						
53 Testing and Commissioning	31 days Sun 14/04/13	ue 14/05/13						
55								
6 Filtrate Pumping System (Stage I/II Modification)	135 days Fri 16/03/12	at 28/07/12						001
Filtrate Pumping System (Stage //II Modification) Equipment and Material Delivery to Site		ri 16/03/12				16/0:		0%
Equipment and waterial belivery to site Submersible Pump		ri 16/03/12				16/0: 16/0:		
9 Pipework & Valves		ri 16/03/12			1	16/0.		
Si Possession / Available		ri 16/03/12				• 16/0. • 16/0:		
Underground Pipework to Stage IV Aeration Tanks (By Civil Contractor)		ri 16/03/12				16/0.		
62 Installation		u 28/06/12						10%
63 Pump Replacement & Pipework Modification at Existing Pump Chamber		in 29/04/12				¥+	10%	
Filtrate Pipework Installation at Aeration Tanks		nu 28/06/12						0%
65 Existing L.V. Switchboard Modification		at 14/04/12						
66 Electrical Installation		Je 29/05/12					0%	
								0%

Rev. 1 Date: 15 Mar 2012		Critical Progress Task	Split Task Progress		 Baseline Milesto Milestone	ne 🔷	Summary Progre Summary	ss U I I I I I I I I I I I I I I I I I I		External Milestone Deadline	Ŷ ◆		
									Page 2				




e of the Works ion / Replacement of Existing L.V. Switchboard Q/F MCC Toxing Submission for CLP & DSD Approval Switchboard Manufacture & Delivery to Site Temporary Works Preparation Site Setup of Temporary Backup Facilities & Removal of Existing Switchboard	Duration 821 days 771 days 530 days 287 days	Start Sat 22/01/11 Sat 22/01/11	Finish J: Sun 21/04/13 Sat 02/03/13			03'11 04'11 Jul'11 Aug'11 Sep'11 Oct'11 Nov'11 Dec'	01'12 Q2'12 Jan'12 Feb'12 Mar'12 Apr'12 May'12 Pasta second secon	Jun '12 Jul '12
G/FMCC Drawing Similaria for CLP & DSD Approval Switchboard Manufacture & Delivery to Site Temporary Works Preparation	530 days		Sat 02/03/13					
Drawing Submission for CLP & DSD Approval Switchboard Manufacture & Delivery to Site Temporary Works Preparation								
Switchboard Manufacture & Delivery to Site Temporary Works Preparation		Sat 22/01/11 Sat 22/01/11	Wed 04/07/12 Fri 04/11/11					67%
	90 days	Mon 02/01/12	Sat 31/03/12			100%	73%	
	76 days 45 days	Mon 16/01/12 Mon 02/04/12	Sat 31/03/12 Wed 16/05/12				68%	
Civil Modification Works (By Civil Contractor)	21 days	Thu 17/05/12	Wed 06/06/12					
New Switchboard Installation & SAT CLP's Tx Upgrading Works & Cable Connection to New Switchboard	14 days 45 days	Thu 07/06/12 Thu 03/05/12	Wed 20/06/12 Sat 16/06/12					0%
Removal of Existing Cables & Installation of New Cables	14 days	Thu 21/06/12	Wed 04/07/12					0%
Connect Permanent Power Supply for Existing Small Power D/B	14 days	Thu 21/06/12	Wed 04/07/12					100000 0%
F MCC1	263 days		Wed 19/12/12					
Switchboard Manufacture & Delivery to Site Temporary Works Preparation	120 days 61 days	Sun 01/04/12 Thu 17/05/12	Sun 29/07/12 Mon 16/07/12					
Temporary Works Installation	31 days	Tue 17/07/12	Thu 16/08/12					
Migration of Power/Control for Existing E&M Equipment to Temporary Panels Relocation of Existing Remote I/O Panel	31 days 31 days	Fri 17/08/12 Fri 17/08/12	Sun 16/09/12 Sun 16/09/12					
Removal of Existing Switchboard	7 days	Mon 17/09/12	Sun 23/09/12					
Civil Modification Works (By Civil Contractor) Modification of Exisiting Switchroom Partition	21 days 21 days	Mon 24/09/12 Mon 24/09/12	Sun 14/10/12 Sun 14/10/12					
New Switchboard Installation & SAT	21 days	Mon 15/10/12	Sun 04/11/12					
Migration of Power/Control of Existing E&M Equipment to New Switchboard Removal of Existing Cables & Installation of New Cables	31 days 14 days	Mon 05/11/12 Thu 06/12/12	Wed 05/12/12 Wed 19/12/12					
/F MCC Drawing Submission for CLP & DSD Approval	629 days 175 days	Sat 22/01/11 Sat 22/01/11	Thu 11/10/12 Fri 15/07/11			100%		
Switchboard Manufacture & Delivery to Site	90 days	Sat 21/04/12	Thu 19/07/12			10078		
Completion of Genset Replacement Temporary Works Preparation	0 days 31 days	Thu 09/08/12 Tue 10/07/12	Thu 09/08/12 Thu 09/08/12					For the second
Site Setup of Temporary Backup Facilities & Removal of Existing Switchboard	14 days	Fri 10/08/12	Thu 23/08/12					the second s
Civil Modification Works (By Civil Contractor) New Switchboard Installation & SAT	21 days 21 days	Fri 24/08/12 Fri 14/09/12	Thu 13/09/12 Thu 04/10/12					
CLP's Tx Upgrading Works & Cable Connection to New Switchboard	45 days	Fri 17/08/12	Sun 30/09/12					
Removal of Existing Cables & Installation of New Cables Connect Power Supply for Existing Lighting & Small Power D/B	7 days 7 days	Fri 05/10/12 Fri 05/10/12	Thu 11/10/12 Thu 11/10/12					
Annect Forei Suppy for Examing Eighning & Sintain Forei D/D	/ uaya	11103/10/12	11011/10/12					
1/F MCC2A Switchboard Manufacture & Delivery to Site	179 days 120 days	Thu 01/03/12 Thu 01/03/12	Sun 26/08/12 Thu 28/06/12				V	
Relocate Existing Workstation to Existing Polymer Pump Room	14 days	Sun 18/03/12	Sat 31/03/12				ETETE 0%	
Relocate Existing CH4 & H2S Sensors Panels (if required) Temporary Works Preparation	31 days 61 days	Thu 01/03/12 Thu 05/04/12	Sat 31/03/12 Mon 04/06/12				0%	5555-n%
Temporary Works Installation	21 days	Tue 05/06/12	Mon 25/06/12					2000 U%
Installation of Permanent Marshalling Boxes & Cable Trays	61 days	Thu 03/05/12	Mon 02/07/12					
Migration of Power/Control for Existing E&M Equipment to Temporary Panels (future from MCC2) Civil Modification Works (By Civil Contractor)	7 days 21 days	Tue 26/06/12 Sun 01/04/12	Mon 02/07/12 Sat 21/04/12					
New Switchboard Installation & SAT	31 days	Fri 29/06/12	Sun 29/07/12					
Migration of Power/Control for Existing E&M Equipment to New Switchbaord Removal of Existing Switchboard	21 days 7 days	Mon 30/07/12 Mon 20/08/12	Sun 19/08/12 Sun 26/08/12					
Removal of Existing Cables & Installation of New Cables	14 days	Mon 30/07/12	Sun 12/08/12					
1/F MCC2	284 days	Wed 23/05/12	Sat 02/03/13					,
MCC2 Manufacture & Delivery to Site	150 days	Mon 18/06/12	Wed 14/11/12					
MCC2 Extension Manufacture & Delivery to Site Demolition of MCC8 at CBC 1/F	90 days 21 days	Wed 23/05/12 Fri 14/09/12	Mon 20/08/12 Thu 04/10/12				L.	
Temporary Works Preparation	61 days		Mon 13/08/12					
Temporary Works Installation Installation of Permanent Mashalling Boxes & Cable Trays	21 days 61 days		Mon 03/09/12 Mon 03/09/12					E CONTRACTOR OF
Civil Modification Works for MCC2 Extension (By Civil Contractor)	21 days	Mon 27/08/12	Sun 16/09/12					
MCC2 Extension Installation & SAT Migration of Power/Control for Existing E&M Equipment to New MCC2 Extension & Temp. MCC	14 days 31 days	Mon 17/09/12 Mon 01/10/12	Sun 30/09/12 Wed 31/10/12					
Removal of Existing Switchboard MCC2	21 days	Thu 01/11/12	Wed 21/11/12					
Civil Modification Works for MCC2 (By Civil Contractor) MCC2 Installation & SAT	21 days 21 days	Thu 22/11/12 Thu 13/12/12	Wed 12/12/12 Wed 02/01/13					
Migration of Power/Control for Existing E&M Equipment to New MCC2	45 days	Thu 03/01/13	Sat 16/02/13					
Installation of New Cables Removal of Temporary Panels	14 days 14 days		Sat 16/02/13 Sat 02/03/13					
eent of Emergency Genset for IW G/F MCC 1500kVA Genset & Accessories Delivery to Site	130 days 0 days	Mon 02/04/12 Sat 09/06/12	Thu 09/08/12 Sat 09/06/12					4 99/06
Setup of Power Backup Facilities by Tempoary Genset	31 days	Mon 02/04/12	Wed 02/05/12				6222223222322370%	•
vval of Existing 750kVA Genset Modification Works (By Civil Contractor)	7 days 31 days	Thu 03/05/12 Thu 10/05/12	Wed 09/05/12 Sat 09/06/12				ESS10%	EEEEE
lation of New Genset & SAT	61 days	Sun 10/06/12	Thu 09/08/12					
KS	647 days	Fri 29/04/11	Sun 03/02/13		-			
pment and Material Deliver to Site	399 days	Fri 29/04/11	Fri 01/06/12		V			0%
Screw Pumps Mechanical Bar Screen	0 days 0 days	Fri 01/06/12 Fri 01/06/12	Fri 01/06/12 Fri 01/06/12					♦ 01/06 ● 01/06
Screw Conveyor	0 days	Fri 01/06/12	Fri 01/06/12					01/06
Actuator for Existing Penstocks Ultrasonic Level Sensors	0 days 0 days	Mon 02/04/12 Fri 29/04/11	Mon 02/04/12 Fri 29/04/11		20/04		♦ -02/04	
llation	204 days	Wed 16/05/12	Wed 05/12/12					
Temporary Flow Diversion Construction / Modification of Existing Concrete Plinths for Screw Pumps			Thu 14/06/12 Sun 29/07/12					20000000 0%
Screw Pump Installation & Screeding Works	60 days	Mon 30/07/12	Thu 27/09/12					
Installation of Mechanical Bar Screen, Screw Conveyor & Ultrasonic Level Sensors Installation of Actuators for Existing Penstocks	30 days 7 days	Fri 28/09/12 Sun 28/10/12	Sat 27/10/12 Sat 03/11/12					
Electrical Installation	60 days	Sun 07/10/12	Wed 05/12/12					
SCADA/PLC System	60 days	Sun 07/10/12	Wed 05/12/12 Sup 03/02/13					
iy and connilissioning	60 days	rnu 06/12/12	aun 03/02/13					
Critical Critical Progress	Split Task Progress		Baseline Baseline Split	Baseli t Milest		/ Progress	estone	
IIa Te Co So In: In: El	tion mporary Flow Diversion seruction / Modification of Existing Concrete Plinths for Screw Pumps rew Pump Installation & Screeding Works stallation of Mechanical Bar Screen, Screw Conveyor & Ultrasonic Level Sensors stallation of Actuators for Existing Penstocks ectical Installation	tion 204 days imporary Flow Diversion 30 days onstruction / Modification of Existing Concrete Plinths for Screw Pumps 45 days verw Pump Installation & Screeding Works 60 days stallation of Mechanical Bar Screen, Screw Conveyor & Ultrasonic Level Sensors 30 days stallation of Actuators for Existing Penstocks 7 days chickland Installation & Eddays 60 days SADA/PLC System 60 days	tion 204 days Wed 16:05/12 mporary Flow Diversion 30 days Wed 16:05/12 snstruction / Modification of Existing Concrete Plinths for Screw Pumps 45 days Fri 15:06/12 rew Pump Installation & Screeding Works 60 days Mon 30:07/12 stallation of Mechanical Bar Screen, Screw Conveyor & Ultrasonic Level Sensors 30 days Fri 128:09/12 stallation of Actuators for Existing Penstocks 7 days Sun 27/10/12 chickal Installation 60 days \$un 07/10/12 cAA/PLC System 60 days \$un 07/10/12	tion 204 days Wed 16/05/12 Wed 05/12/12 mporary Flow Diversion 30 days Wed 16/05/12 Thu 14/06/12 snstruction / Molfication of Existing Concrete Plinths for Screw Pumps 45 days Fri 15/06/12 Sun 29/07/12 rew Pump Installation & Screeding Works 60 days Mon 300/7/12 Thu 27/09/12 Sat 27/10/12 stallation of Actuators for Existing Penstocks 7 days Sun 29/10/12 Sat 30/11/12 chrick and framework 60 days Sun 07/10/12 Wed 05/12/12 CAUPLIC System 60 days Sun 07/10/12 Wed 05/12/12	tion 204 days Wed 16/05/12 Wed 05/12/12 mporary Flow Diversion 30 days Wed 16/05/12 Thu 14/06/12 onstruction / Modification of Existing Concrete Plinths for Screw Pumps 30 days Fri 15/06/12 Sun 29/07/12 stallation of Mechanical Bar Screeding Works 60 days Mon 30/07/12 Thu 27/09/12 stallation of Actuators for Existing Penstocks 71 days Sun 29/07/12 Sat 03/11/12 cerical Installation of Actuators for Existing Penstocks 60 days Sun 07/10/12 Word 05/12/12 CADAPLC System 60 days Sun 07/10/12 Word 05/12/12 Word 05/12/12	tion 204 days Wed 16/05/12 Wed 05/12/12 mporary Flow Diversion 30 days Wed 16/05/12 Thu 14/06/12 onstruction / Modification of Existing Concrete Plinths for Screw Pumps 45 days Fri 15/06/12 Sun 29/07/12 stallation of Mechanical Bar Screen, Screw Conveyor & Ultrasonic Level Sensors 60 days Mon 30/07/12 Thu 27/06/12 stallation of Actuators for Existing Penstocks 7 days Sun 28/10/12 Sat 27/10/12 stallation of Actuators for Existing Penstocks 7 days Sun 28/10/12 Sat 28/10/12 chrical Installation Actuators for Existing Penstocks 60 days Sun 07/10/12 Wed 05/12/12 CADA/PLC System 60 days Sun 07/10/12 Wed 05/12/12	Number 204 days Wed 1605/12 Wed 05012/12 mporary Flow Diversion 30 days Wed 1605/12 Thu 1406/12 onstruction / Modification of Existing Concrete Plinths for Screw Pumps 30 days Fri 1506/12 Sun 2907/12 stallation & Screeding Works 60 days Mon 3007/12 Thu 2709/12 Thu 2709/12 stallation of Actuators for Existing Penstocks 30 days Fri 2809/12 Sat 27/10/12 stallation of Actuators for Existing Penstocks 70 days Sat 28/10/12 Sat 27/10/12 chrical Installation & Actuators for Existing Penstocks 60 days Sun 07/10/12 Wed 05/12/12 CADAPLC System 60 days Sun 07/10/12 Wed 05/12/12	Nition 204 days Wed 16/05/12 Wed 05/12/12 mporary Flow Diversion 30 days Wed 16/05/12 Thu 14/06/12 onstruction / Modification of Existing Concrete Plinths for Screw Pumps 40 days Fi 15/06/12 Sbu 29/07/12 stallation of Mechanical Bar Screen, Screw Conveyor & Ultrasonic Level Sensors 60 days Fi 128/09/12 Sbu 29/07/12 stallation of Actuators for Existing Penstocks 60 days Sun 29/07/12 Sbu 29/07/12 chrical Installorin Actuators for Existing Penstocks 90 days Fi 28/09/12 Sbu 29/07/12 chrical Installorin Actuators for Existing Penstocks 60 days Sun 29/07/12 Sbu 29/07/12 chrical Installorin 60 days Sun 09/10/12 Wed 05/12/12 CADA/PLC System 60 days Sun 09/10/12

DSD Contract : DE/2009/09



102 103 104 105 106 107 108	Filtrate Treatment Plant (SBR)	Duration 438 days	Start Tue 01/11/11	Finish	Q1 '11 Jan '11 Feb '11 Mar '11	Q2 '11 Apr '11 May '11 Ju	Q3 '11 In '11 Jul '11 Aug '11 Sep '11	Q4 '11 Oct '11 Nov '11 Dec	Q1 '12 '11 Jan '12 Feb '12	Mar'12 Apr'	Q2 '12 r '12 May '12 Jun '12	
102 103 104 105 106 107 108		438 days										Jul '12
104 105 106 107 108		182 days	Tue 01/11/11	Fri 11/01/13 Tue 01/05/12				¥			0%	
105 106 107 108	Air Blower Filtrate Transfer Pump	0 days 0 days	Tue 01/05/12 Wed 01/02/12						▲ 01/02		♦ 01/05	_
107 108		0 days	Tue 01/11/11	Tue 01/11/11				♦ -01/11	♦ 01/02			コ
108	Air Diffusers Pipework & Valves	0 days	Sun 01/04/12	Sun 01/04/12 Tue 01/11/11						• 01/04	·	
		0 days 0 days	Tue 01/11/11 Sun 01/07/12					● 01/11				01/07
109	SBR Tank	0 days	Sun 01/07/12	Sun 01/07/12								01/07
110 111	Civil Works Provision (By Civil Contractor) Installation	0 days 195 days	Sun 01/07/12 Mon 02/04/12	Sun 01/07/12 Sat 13/10/12								01/07
112	Take Down of Existing Decanter	5 days	Sun 01/07/12	Thu 05/07/12						Ť		0 %
113 114	• • • • •	30 days 45 days	Fri 06/07/12 Fri 06/07/12									
115		5 days	Mon 20/08/12	Fri 24/08/12								
116 117		60 days	Sun 05/08/12	Wed 03/10/12	-							↓↓
11/	Installation of Air Blower, Filtrate Transfer Pump, Filtrate Inlet Sump Pump & Associated Pipework Existing L.V. Switchboard Modification	60 days 90 days	Sun 01/07/12 Mon 02/04/12									
119	Electrical Installation	60 days										
120 121	SCADA/PLC System Testing and Commissioning	60 days 90 days	Wed 15/08/12 Sun 14/10/12	Sat 13/10/12 Fri 11/01/13								
122	Primary Sludge Gravity Thickener	620 days	Tue 03/05/11	Fri 11/01/13		-				_		_
123 124		395 days	Tue 03/05/11 Tue 03/05/11	Fri 01/06/12 Tue 03/05/11		0205					0%	
125	Rnife Gate Valves & Actuators Deodorizing Unit, Extraction Fan & Accessories	0 days 0 days	Fri 01/06/12	Fri 01/06/12		▼ ^{U3/Ub}					♦ -01/06	
126	Pipework & Valves	0 days	Fri 01/06/12								↓ 01/06	
127 128	Air Ductwork & Accessories Local Control Panel for DO Unit	0 days 0 days	Fri 01/06/12 Fri 01/06/12	Fri 01/06/12 Fri 01/06/12							 ◆ 01/06 ◆ 01/06 	_
129	CCTV System	0 days	Fri 01/06/12	Fri 01/06/12							♦ 01/06	
130 131	Site Possession / Available Decanting Chamber	0 days	Sun 01/07/12								-	01/07
131	Concrete Plinth for DO System	0 days 0 days	Sun 01/07/12 Sun 01/07/12	Sun 01/07/12 Sun 01/07/12								01/07
133	Civil Works Provision at Existing Valve Chamber (By Civil Contractor)	0 days	Sun 01/07/12	Sun 01/07/12								01/07
134 135		0 days 135 days	Sun 01/07/12 Sun 01/07/12									01/07
136	Knife Gate Valves & Actuators	30 days	Sun 01/07/12		1							
137 138	Deodorizing Unit, Air Ductwork & Associated Accessories Pipework Installation at Existing Valve Chamber	90 days 15 days	Tue 31/07/12 Mon 29/10/12	Sun 28/10/12 Mon 12/11/12								
138	Pipework installation Electrical Installation	15 days 60 days	Fri 14/09/12									L
140	CCTV Installation	30 days	Sun 14/10/12	Mon 12/11/12								
141 142	SCADA/PLC System Testing and Commissioning	60 days 60 days	Fri 14/09/12 Tue 13/11/12	Mon 12/11/12 Fri 11/01/13								
143	Biogas System	440 days	Tue 01/11/11	Sun 13/01/13								-
144 145		151 days	Tue 01/11/11	Sat 31/03/12				Ú.		•••••••••••••••••••••••••••••••••••••••		
145 146	Waste Gas Burner for Stage I/I Waste Gas Burner for Stage I/I	0 days 0 days	Tue 03/01/12 Sat 31/03/12						♥ U3/01	4 31/03	<u>ــــــــــــــــــــــــــــــــــــ</u>	
147	Biogas Holding Tank Materials	0 days	Mon 19/12/11	Mon 19/12/11					19/12]	
148 149		0 days 0 days	Thu 01/12/11 Tue 03/01/12	Thu 01/12/11 Tue 03/01/12				♦ 01/12	03/01			
150	Pipework & Valves	0 days	Tue 01/11/11	Tue 01/11/11	1			♦ 01/11				
151 152	Site Possession / Available	139 days	Thu 15/03/12 Fri 01/06/12							• • • • • • • • • • • • • • • • • • •	· · · · · ·	
152 153	Biogas Holding Tank Concrete Slab Biogas Holding Tank Valve Chamber	0 days 0 days	Fri 01/06/12 Fri 01/06/12	Fri 01/06/12 Fri 01/06/12							01/06	
154	Gas Transfer Station	0 days	Fri 01/06/12	Fri 01/06/12							01/06	
155 156	Concrete Plinth for Waste Gas Burner in Stage I/II Concrete Plinth for Waste Gas Burner in Stage IV	0 days 0 days	Thu 15/03/12 Wed 01/08/12	Thu 15/03/12 Wed 01/08/12						15/03		
157	Concrete Plinth for Relocated DO in Stage I/II	0 days 0 days	Thu 15/03/12	Thu 15/03/12						15/03		
158		275 days								Ý.		
159 160	Waste Gas Burner Installation in Stage I/I Waste Gas Burner Installation in Stage IV	90 days 91 days	Thu 15/03/12 Wed 01/08/12	Tue 12/06/12 Tue 30/10/12	-					Contraction of the second	0%	
161	Dismantle of Existing Waste Gas Burner in Stage I/II	15 days	Fri 13/07/12	Fri 27/07/12								1
162 163		15 days 60 days	Fri 30/11/12 Thu 15/03/12		-						0%	
164	Biogas Holding Tank Installation	150 days	Fri 01/06/12									
165		90 days	Fri 01/06/12									
166 167		60 days 60 days										10000000000000000000000000000000000000
168	Installation in Gas Transfer Station	120 days	Fri 01/06/12	Fri 28/09/12								
169 170	Methane Gas Detection System Installation Testing and Commissioning	60 days 180 days	Fri 01/06/12 Wed 18/07/12	Mon 30/07/12 Sun 13/01/13							2222222	
171	Sludge Digestion Tank No.3 and Hot Water Circulation System	534 days	Tue 01/11/11	Wed 17/04/13								
172 173		213 days	Tue 01/11/11	Fri 01/06/12				Ý.			0%	
173		0 days 0 days	Fri 01/06/12 Mon 02/04/12	Fri 01/06/12 Mon 02/04/12						2 .02/0.	◆ 01/06	\square
175	GRP Platform for Sludge Mixers	0 days	Fri 01/06/12	Fri 01/06/12						•	♦ 01/06	_
176 177	Hot Water Boiler Hot Water Recirculation Pump	0 days	Fri 01/06/12 Fri 01/06/12	Fri 01/06/12 Fri 01/06/12							• 01/06 • 01/06	
177	Hot Water Recirculation Pump Heat Exchanger	0 days 0 days	Fri 01/06/12 Fri 01/06/12	Fri 01/06/12 Fri 01/06/12							◆ 01/06 ◆ 01/06	_
179	Pipework & Valves	0 days	Fri 01/06/12	Fri 01/06/12							♦ 01/06	
180 181	Flame Arrestor & Condensation Pot Inspection Window	0 days 0 days	Tue 01/11/11 Tue 01/11/11	Tue 01/11/11 Tue 01/11/11				 ◆ 01/11 ◆ 01/11 				
182	Pressure Vacuum Relief Valve c/w Flame Arrestor	0 days	Tue 01/11/11	Tue 01/11/11				◆ 01/11 ◆ 01/11				1
183 184		0 days	Sun 01/07/12									01/07
184 185	Sludge Digestion Tank No.3 Site Works	0 days 381 days	Sun 01/07/12 Mon 02/04/12									01/07
186	Hot Water Circulation System	285 days	Mon 02/04/12	Fri 11/01/13						ų –		
187 188	Temporary Works to Facilitate Civil Modification Works Civil Modification Works (By Civil Contractor)	90 days 45 days	Mon 02/04/12 Sun 01/07/12									
189	Installation of Hot Water Boiler, Recirculation Pump & Associated Pipework	90 days										
190		60 days	Fri 14/09/12		1							
191 192	SCADA/PLC System Testing and Commissioning	60 days 60 days		Mon 12/11/12 Fri 11/01/13								
193	Sludge Digestion Tank No.3	291 days	Sun 01/07/12	Wed 17/04/13								¥.
194 195	Installation of Draft Tubes, Sludge Mixers, Heat Exchangers & Inspection Window Installation of GRP Platform	60 days	Sun 01/07/12 Wed 15/08/12									
192	Installation of GRP Platform Installation of Sludge, Biogas, Hot Water Recirculation, FeCl3 Dosing Pipework & Instruments	30 days 60 days	Wed 15/08/12 Fri 14/09/12	Thu 13/09/12 Mon 12/11/12								
196	Electrical Installation	90 days		Thu 17/01/13								
197		60 days 90 days		Thu 17/01/13 Wed 17/04/13								
197 198	resting and commissioning	30 days	11110/01/13	**eu i7/04/13		1		1	:			
197									1			
197 198 199												
197 198 199 200	/ Mar 2012 Critical Split Critical Progress	Split Task Progress		Baselin Baselin			ummary Progress	* *	Milestone			



								Supply and Installation of	Electrical and M	DSD Contract : DE/2009/0 Nechanical Equipment for Tai F		je Treatmer	nt Works St	age 5 Phase 2E								
									Se	ction V Works Prog	gramm	e										
ID	Task Name	Duration	Start	Finish	Jan '11	Q1 '11 Feb '11 Mar '11	Apr '11	Q2 '11 May '11 Jun '11	Jul '11	Q3 '11 Aug '11 Sep '11	Oc	t '11	Q4 '11 Nov '11	Dec '11	Jan '12	Q1 '12 Feb '12	Mar '12	Apr '12	Q2 '12 May '12	Jun '12	Jul '12	2
201	SAS Thickening System	275 days	Mon 02/04/12	Tue 01/01/13			1		1		1				1							
202	Equipment & Material Delivery to Site	34 days	Fri 01/06/12	Thu 05/07/12													- E	f			0%	
203	Centrifuge	0 days	Thu 05/07/12	Thu 05/07/12																	05/07	t -
204	SAS Feed Pump	0 days	Fri 01/06/12	Fri 01/06/12	-															01/06		
205	Polyelectrolyte Feed Pump	0 days	Fri 01/06/12	Fri 01/06/12	1															01/06		
206	Thickened Sludge Storage Tank	0 days	Fri 01/06/12	Fri 01/06/12																01/06		
207	Pipework & Valves	0 days	Fri 01/06/12	Fri 01/06/12	-															01/06		
208	Vibration Monitoring System	0 days	Fri 01/06/12	Fri 01/06/12	1												1	1		01/06		
209	PLC System M Panel	0 days	Fri 01/06/12	Fri 01/06/12													1	1		01/06		
210	Site Possession / Available	0 days	Tue 01/05/12														1	•	01/05			
211	Civil Works Provision (By Civil Contractor)	0 days	Tue 01/05/12														1	•	01/05			
212	Installation	185 days	Mon 02/04/12				1										- E - F	Ÿ				_
213	Centrifuge, Vibration Monitoring System & Associated Accessories	30 days	Thu 05/07/12	Fri 03/08/12	1																10000	
214	SAS Feed Pump & Associated Pipework	30 days	Sat 04/08/12				1										- E					
215	Polyelectrolyte Feed Pump & Associated Pipework	16 days	Mon 03/09/12																			
216	Thickened Sludge Storage Tank & Associated Accessories	30 days	Sat 04/08/12	Sun 02/09/12																		
217	Centrate Pipework	16 days	Mon 03/09/12																			
218	Existing L.V. Switchboard Modification	90 days	Mon 02/04/12	Sat 30/06/12	1																	
219	Electrical Installation	90 days	Fri 06/07/12		-																Tatata Tatata	
220	SCADA/PLC System	60 days	Sun 05/08/12		-												1	1				100
221	Testing & Commissioning	90 days	Thu 04/10/12	Tue 01/01/13	1										1		1.0	1				
222																						
223	Sludge Dewatering System	386 days													, IIII			;				
224	Equipment & Material Delivery to Site	115 days																0%				
225	Membrane Filter Press	0 days	Mon 20/02/12		1		1									◆ -20	/02	1				
226	Sludge Feed Pump	0 days	Thu 08/12/11	Thu 08/12/11	_		1							08/12				i				
227	Polyelectrolyte Dosing Pump	0 days	Sun 01/04/12		1		1										•	01/04	7			
228	Floctronic Sensor c/w Inline Mixer	0 days	Fri 20/01/12		1											20/01						
229	Pipework & Valves	0 days	Sun 01/04/12		-												•	01/04	1			
230	PLC System K Panel	0 days			-												•	01/04	-			
231	Site Possession / Available	0 days															•	01/04				
232	Civil Works Provision (By Civil Contractor)	0 days	Sun 01/04/12		-													01/04				
233	Installation	215 days		Fri 28/09/12																		
234	Membrane Filter Press	30 days	Mon 27/02/12															33%				
235	Sludge Feed Pump & Associated Pipework	30 days	Sun 01/04/12														1		0%			
236	Polyelectrolyte Dosing Pump & Associated Pipework	30 days	Tue 01/05/12				1								1		- E	1	Personal second	0%		
237	Filtrate Pipework	15 days	Thu 31/05/12														- E			0%		
238	Existing L.V. Switchboard Modification & Electrical Installation	90 days													1		- E	<u>1000000000000000000000000000000000000</u>			0%	
239	Electrical Installation	90 days		Fri 28/09/12	-												1	1			100000	-
240	SCADA/PLC System	60 days	Tue 31/07/12														1	1				10000
241	Testing and Commissioning	90 days	Sat 29/09/12	Thu 27/12/12													1.0	1				
242					-		-										1	1				
	Miscellaneous	90 days																				
244	Hybrid Street Light Installation, Testing & Commissioning	90 days	Fri 01/06/12														1			0.00000000		
245	Automatic Weather Station Installation, Testing & Commissioning	90 days	Fri 01/06/12	Wed 29/08/12							1				1			<u>i</u>		PRODUCTION OF		20020200

Rev. 2 Date: 1	2 7 Mar 2012					Summary Progress			
						·	Bage 2		



APPENDIX B MONITORING REQUIREMENTS

APPENDIX B – MONITORING REQUIREMENTS

Type of Monitoring	Parameter	Frequency	Duration	Location of Measurement
Noise ⁽¹⁾	L _{eq} (30 min.) (0700-1900 hrs. on normal weekdays)	Once per week	30 mins	• NM1 (Outside the corridor of 1/F of Government Staff Quarter)
	1-hour TSP	3 times every six days	1 hour	CAM1 (on flat roof of Government Staff Quarters)
Air	24-hour TSP	Once every six days	24 hours	 CAM2 (on ground within TPSTW and just next to the Printing Centre of Hung Hing Printing Centre) CAM3 (on ground within TPSTW and just next to Talcon Industrial Ltd.)

APPENDIX C ACTION AND LIMIT LEVELS

APPENDIX C – Action and Limit Levels

1-Hour TSP

Location	Action Level, µg/m ³	Limit Level, µg/m ³
CAM1	315	
CAM2	336	500
CAM3	344	

24-Hour TSP

Location	Action Level, µg/m ³	Limit Level, µg/m ³
CAM1	171	
CAM2	177	260
CAM3	192	


Construction Noise

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays		75 dB(A)
0700-2300 hrs on holidays; and 1900- 2300 hrs on all other days	When one documented complaint is received	70* dB(A)
2300-0700 hrs of next day	· · · · · · · · · · · · · · · · · · ·	55* dB(A)


Notes:

* The Area Sensitivity Rating for Station NM1 is taken as C, due to the nearby industrial area, according to Table 1 of EPD's Technical Memorandum on Noise from Construction Work other than Percussive Piling.


APPENDIX D GRAPHICAL PRESENTATION OF 1-HOUR TSP MONITORING RESULTS



APPENDIX E GRAPHICAL PRESENTATION OF 24-HOUR TSP MONITORING RESULTS



APPENDIX F GRAPHICAL PRESENTATION OF NOISE MONITORING RESULTS



APPENDIX G UPDATED ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

Type of Impact	Recommended Mitigation Measures					
Air Quality	Dust mitigation measures stipulated in the Air Pollution Control (Construction Dust) Regulation shall be incorporated to control dust emission. Notice shall be given to authority prior to commencing of work					
Noise	Use of quiet PME	N/A				
	 Good Site Practice Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program; Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program; Mobile plant, if any, should be sited as far from NSRs as possible; Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities. 	~				
Water Quality	The practices outlined in ProPECC PN 1/94 Construction Site Drainage should be adopted to minimize the potential water quality impacts from construction site runoff and various construction activities. The recommendation to install perimeter drains to collect site runoff and to properly treat the runoff by settlement tank/treatment system shall apply to all sites including those for mainlaying works. Minimum distances of 100 m should be maintained between the discharge points of construction site runoff and the existing WSD saltwater intake at Tai Po.	V				
	A discharge licence needs to be applied from EPD for discharging effluent from the construction site. The discharge quality is required to meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies with all the standards listed in the TM. Reuse and recycling of the treated effluent can minimize water consumption and reduce the effluent discharge volume. The beneficial uses of the treated effluent may include dust suppression, wheel washing and general cleaning. Monitoring of the discharge quality of treated effluent should be part of the Environmental Monitoring and Audit (EM&A) programme. Detailed effluent sampling programme for water quality control during construction phase should be submitted to EPD, AFCD and WSD for approval prior to commencement of the construction works.	1				
	The construction programme should be properly planned to minimize soil excavation, if any, in rainy seasons. This prevents soil erosion from exposed soil surfaces. Any exposed soil surfaces should also be properly protected to minimize dust emission. In areas where a large amount of exposed soils exist, earth bunds or sand bags should be provided. Exposed stockpiles should be covered with tarpaulin or impervious sheets at all time. The stockpiles of materials should be placed in the locations away from any stream courses so as to avoid releasing materials into the water bodies. Final surfaces of earthworks should be compacted and protected by permanent work. It is suggested that haul roads should be paved with concrete and the temporary access roads are protected using crushed stone or gravel, wherever practicable. Wheel washing facilities should be provided at all site exits to ensure that earth, mud and debris would not be carried out of the works areas by vehicles.	1				
	Good site practices should be adopted to clean the rubbish and litter on the construction sites so as to prevent the rubbish and litter from dropping into the nearby environment. It is recommended to clean the construction sites on a regular basis.	√				

APPENDIX G – Updated Environmental Mitigation Implementation Schedule (During Construction Phase)

Type of Impact	Recommended Mitigation Measures	Status
	It is recommended to provide sufficient chemical toilets in the works areas. The toilet facilities	
	should not be less than 30 m from any watercourse. A licensed waste collector should be deployed to clean the chemical toilets on a regular basis. The construction workers can also make use of the existing toilet facilities within the TPSTW as necessary.	
	Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the project. Implementation of environmental audit on the construction site can provide an effective control of any malpractices and can achieve continual improvement of environmental performance on site.	V
	It is required to register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	V
	Any service shop and minor maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken with the areas appropriately equipped to control these discharges.	V
	 Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport Chemical waste containers should be suitably labelled to notify and warn the personnel who are handling the wastes to avoid accidents. Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area. 	√
	Marine water quality monitoring should be carried out under emergency condition or during maintenance of the THEES tunnel to verify the findings of the water quality modelling. It is recommended that the maintenance of the THEES tunnel, if unavoidable, should be conducted during winter season or low flow periods and to avoid the "blooming" season of algae (normally from April to June) if practicable. Details of the monitoring requirements are specified in the EM&A Manual.	N/A

Type of Impact	Quarterly EM&A Re Recommended Mitigation Measures							
		Status						
Waste Management	 Good site practices during the construction activities include: Nomination of approved personnel, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site. Training of site personnel in proper waste management and chemical waste handling procedures. Provision of sufficient waste disposal points and regular collection for disposal. Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Facility. Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors. A Waste Management Plan shall be prepared and this WMP shall be submitted to the Engineer for approval. One may make reference to ETWB TCW No. 15/2003 for details. In order to monitor the disposal of C&D materials at landfills and public filling areas, and to control fly tipping, a trip-ticket system shall be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. One may make reference to WBTC No. 21/2002 for details. A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) shall be proposed. 	V						
	 Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal. To encourage collection of aluminum cans by individual collectors, separate labelled bins shall be provided to segregate this waste from other general refuse generated by the work force. Any unused chemicals or those with remaining functional capacity shall be recycled. Maximize the use of reusable steel formwork to reduce the amount of C&D material. Prior to disposal of C&D waste, it is recommended that wood, steel and other metals shall be separated for re-use and / or recycling to minimize the quantity of waste to be disposed of to landfill. Proper storage and site practices to minimize the potential for damage or contamination of construction materials. Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste. Minimize over ordering of concrete, mortars and cement grout by doing careful check before ordering 	√						
	General Refuse General refuse shall be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D material. An enclosed and covered area is preferred to reduce the occurrence of 'wind blown' light material.	V						
	Construction & Demolition (C&D) Material C&D material generated from the site formation and demolition works shall be sorted on-site into inert C&D material (i.e. public fill) and C&D waste. In order to minimise the impact resulting from collection and transportation of C&D material for off-site disposal, the excavated material comprising fill material shall be reused on-site as backfilling material as far as practicable. C&D waste, such as wood, plastic, steel and other metals shall be reused or recycled and, as a last resort, disposed of to landfill. A suitable area shall be designated within the site for temporary stockpiling of C&D material and to facilitate the sorting process.	V						

Bentonite Slurry N/A Bentonite slurries used in construction works should be reconditioned and reused wherever Practicable. practicable. Residual used bentonite slurry should be disposed of from the site as soon as possible.	Type of Impact	Status
The Contractor should explore alternative disposal outlets for the residual used bentonite slurry and disposal at landfill should be the last resort.		

Note: $\sqrt{-}$

 $\sqrt{-}$ – Compliance of mitigation measures X – Non-compliance of mitigation measures N/A – Not applicable

APPENDIX H SUMMARY OF ENVIRONMENTAL LICENSING AND PERMIT STATUS

Downit / Licongo No	Valid	Period	Deteile	Status	
Permit / License No.	From	То	- Details	Status	
Environmental Permi	t (EP)				
EP-265/2007	22/3/2007	N/A	 Expansion and upgrading of existing Tai Po Sewage Treatment Works from 100,000 m³/day to 130,000 m³/day: (a) additional secondary treatment process units(1 primary clarified; 3 bioreactors and 2 final clarifiers); (b) reconstruction of 4 existing final clarified; (c) provision of ultraviolet disinfection facilities; (d) additional sludge treatment facilities; and (e) ancillary works to existing treatment facilities. 	Valid	
Registration of Chem	ical Waste Pr				
5517-727-T3270-01		N/A	Major chemical waste types: Spent lubricating oil, spend hydraulic oil, spend cooling oil, surplus paint, spent alkaline electrolyte, spent battery and battery parts containing heavy metals, scrap battery cell containing heavy metals, Nickel and its compounds, spent flammable liquid, spent copper etchant (Ferric chloride), Sodium hypochlorite, polymer, electric and torch bulbs and tubes, alkaline cleaner (spent alkaline solution)	Valid	

APPENDIX H – Summary of Environmental Licensing and Permit Status

APPENDIX I WASTE GENERATION IN THE REPORTING QUARTER Name of Department: Drainage Services Department

Contract No. :

DE/2009/09

Monthly Summary - Waste Flow Table for 2012

		Annual Quar	ntities of Inert C	&D Materials Ge	enerated Monthly		Annual Quantities of C&D Materials Generated Monthly					
Month	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse	
	$(\text{in } \text{m}^3)$	$(\text{in } \text{m}^3)$	$(\text{in } \text{m}^3)$	$(\text{in } \text{m}^3)$	$(in m^3)$	$(\text{in } \text{m}^3)$	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in tonne)	
Jan	0	0	0	0	0	0	0	0	0	0	3.9	
Feb	0	0	0	0	0	0	0	0	0	0	0	
Mar	0	0	0	0	0	0	1.5	0.20	0	0	6.4	
Apr	0	0	0	0	0	0	0	0.07	0	0	1.3	
May	0	0	0	0	0	0	0	0.15	0	0	4.9	
June	0	0	0	0	0	0	17.8	0	0	1030(L)	1.9	
July	0	0	0	0	0	0	0	0	0	0	1.3	
Aug	0	0	0	0	0	0	0	0.11	0	0	2.3	
Sept	0	0	0	0	0	0	0	0.33	0	0	0	
Oct	0	0	0	0	0	0	0	0.13	0	0	1.7	
Nov	0	0	0	0	0	0	0	0.06	0	0	2.9	
Dec	0	0	0	0	0	0	0	0.27	0	0	0	
Total	0	0	0	0	0	0	19.3	1.32	0	1030(L)	26.6	

	Forecast of Total Quantities of C&D Materials to be Generated from the Contractor									
Total Quantity Generated	Hard Rock & Large Broken Concrete		Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse
$(\text{in } \text{m}^3)$	$(\text{in } \text{m}^3)$	$(in m^3)$	$(\text{in } \text{m}^3)$	$(\text{in } \text{m}^3)$	(in m ³)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in tonne)
0	Nil	0	0	0	0	100	100	50	10	500

Notes: (1)

(2)(3)

The performance targets are given in PS Clause 1.40.8(14). The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site. Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material. The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m³. (PS Clause 1.40.7(4)(b) refers. (4)

APPENDIX J SUMMARY OF EXCEEDANCE

Jardine Engineering Corporation Ltd.

APPENIDX J – SUMMARY OF EXCEEDANCE

Reporting Month: October to December 2012

- a) Exceedance Report for 1-hr TSP (NIL)
- b) Exceedance Report for 24-hr TSP (NIL)
- c) Exceedance Report for Construction Noise (NIL)

APPENDIX K COMPLAINT LOG

APPENDIX K – COMPLAINT LOG

Reporting Month: October to December 2012

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A	N/A

Remarks: No environmental complaint was received in the reporting month.