

**JOB NO.: TCS00975/18** 

## CEDD CONTRACT AGREEMENT NO. EDO/04/2018 -Environmental Team for Cross Bay Link, Tseung Kwan O

MONTHLY ENVIRONMENTAL MONITORING & AUDITING REPORT OF THE PROJECT – APRIL 2019

PREPARED FOR CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT (CEDD)

Date	<b>Reference No.</b>	Prepared By	Certified By
8 May 2019	TCS00975/18/600/R0171v2	Http	An

Martin Li (Environmental Consultant)

Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	8 May 2019	First Submission
2	14 May 2019	Amended against IEC's comments



Acuity Sustainability Consulting Limited – Nature & Technologies (HK) Limited Joint Venture



Our ref: ASCL-2018009

AECOM Asia Company Limited 8/F., Grand Central Plaza, Tower 2 138 Shatin Rural Committee Road Shatin, New Territories, Hong Kong

Attention: Mr. Conrad NG

14 May 2019

Dear Sir,

## Contract No. NE/2017/07 Cross Bay Link, Tseung Kwan O – Main Bridge and Associated Works Monthly EM&A Report for April 2019

I refer to the email of ET concerning the Monthly EM&A Report for April 2019 (Version 2) with Ref. No. TCS00975/18/600/R0171v2. We have no adverse comment on it and verify the captioned according to section 1.9 of Environmental Permit with No. EP-459-2013.

Yours faithfully,

K

Li Wai Ming Kevin Independent Environmental Checker

cc. Mr. Tam (ETL) Simon Wong (CEDD)



#### **EXECUTIVE SUMMARY**

- ES01 Civil Engineering and Development Department (hereafter referred as "CEDD") is the Project Proponent and the Permit Holder of the Project Cross Bay Link, Tseung Kwan O (hereinafter referred as "the Project") which is a Designated Project to be implemented under Environmental Permit number EP-459/2013 (hereinafter referred as "the EP-459/2013" or "the EP").
- ES02 AUES was awarded the CEDD Contract Agreement No. EDO/04/2018 Environmental Team for Cross Bay Link, Tseung Kwan O (hereinafter called "the Service Contract"). The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the Approved EM&A Manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Agreement No. CE 43/2008 (HY) Cross Bay Link, Tseung Kwan O - Investigation and other relevant statutory requirements.
- ES03 To facilitate management, the proposed Works of the project was divided into two Civil Engineering and Development Department (CEDD) Works contracts included Contract 1 (Contract No. NE/2017/07) and Contract 2 (Contract No. NE/2017/08). The date for commencement of Contract 1 was 3<sup>rd</sup> December 2018 while the date for commencement of Contract 2 was 17<sup>th</sup> January 2019.
- ES04 According to the Approved Environmental Monitoring & Audit (EM&A) Manual, air quality, noise and water quality monitoring are required to be conducted during the construction phase of the Project. As part of the EM&A programme, baseline monitoring shall undertake before the Project construction work commencement to determine the ambient environment condition. The baseline air quality, background noise and water quality monitoring has been carried out between 21<sup>st</sup> September 2018 and 13<sup>th</sup> November 2018 at the designated and interim locations. The baseline monitoring report under the EP-459/2013 has been compiled by the ET and verified by Independent Environmental Checker (hereinafter the "IEC') prior submitted to EPD on 19<sup>th</sup> November 2018 for endorsement.
- ES05 This is the 5<sup>th</sup> Monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from  $I^{st}$  to  $30^{th}$  *April 2019* (hereinafter 'the Reporting Period').

#### CONSTRUCTION WORKS CONDUCTED AT THE REPORTING MONTH

- ES06 The major construction activities of Contract 1 (Contract No. NE/2017/07) undertaken in this Reporting Period are:-
  - Pre-drilling works at Portion II
  - Piling works at Portion II
- ES07 The major construction activities of Contract 2 (Contract No. NE/2017/08) undertaken in this Reporting Period are:-
  - Bored Pile Work at Portion IV & VI
  - Trial Pit and Pre-drill Work at Portion IV & VI

#### **ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES**

ES08 Environmental monitoring activities under the EM&A program in this Reporting Period are summarized in the following table.



#### Table ES-4 Summary Environmental Monitoring Activities Undertaken in the Reporting Period

Issues	Enviro	nmental Monitoring Parameters / Inspection	Sessions
Air Quality	1-Hour TSF		18
Air Quality	24-Hr TSP		6
Construction Noise	Leq (30min	) Daytime	4
Construction Noise	Leq (15min	) Evening	4
Water Quality	Marine Wat	13	
Inspection / Audit	Contract 1 Contract 2	ET Regular Environmental Site Inspection	4
		Joint site audit with Project Consultant and IEC	1
		ET Regular Environmental Site Inspection	4
		Joint site audit with Project Consultant and IEC	1

Note 1 Total sessions are counted by monitoring days

#### BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES09 No air quality monitoring exceedance was recorded in this Reporting Period. No daytime construction noise monitoring exceedance was recorded while four (4) evening additional construction noise monitoring exceedances were recorded in this Reporting Period. No Action/Limit Level exceedances was recorded for marine water quality monitoring in the reporting period. NOEs were issued to notify EPD, IEC, the Contractor and the Project Consultant. The statistics of environmental exceedance and investigation of exceedance are summarized in the following table.

#### Table ES-5 Summary Environmental Monitoring Parameter Exceedance in the Reporting Period

Environmental	Monitoring	Action	Limit	Event &	z Action
Issues	Parameters	Level	Level	<b>Investigation Results</b>	<b>Corrective Actions</b>
Air Quality	1-Hour TSP	0	0		
Air Quality	24-Hr TSP	0	0		
Construction	Leq <sub>30min</sub> Daytime	0	0		
Noise	Leq <sub>15min</sub> Evening	0	4	Not project related	NA
Water Quality	DO	0	0		
(Marine Water)	Turbidity	0	0		
	SS	0	0		

ES10 For the evening construction noise monitoring exceedances recorded on 3, 11, 15 and 26 April 2019, investigations were carried out and it was considered that the exceedances recorded are unlikely caused by the Project.

#### **ENVIRONMENTAL COMPLAINT**

ES11 No environmental complaint was recorded in this Reporting Period for the Project. The statistics of environmental complaint are summarized in the following table.

 Table ES-6
 Summary Environmental Complaint Records in the Reporting Period

Departing		<b>Environmental Complaint Statistics</b>			Related with
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature	the Works Contract(s)
1 – 30 April	1	0	1	NA	NA
2019	2	0	0	NA	NA

#### NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES12 No environmental summons or prosecutions was received in this Reporting Period for the Project. The statistics of environmental summons or prosecutions are summarized in the following tables.



Departing		<b>Environmental Summons Statistics</b>			Related with
Reporting Period	Contract	ontract Frequency Cumulative Complaint Nature		the Works Contract(s)	
1 – 30 April	1	0	0	NA	NA
2019	2	0	0	NA	NA

Table ES-8	Summary I	Environmental	Prosecutions	Records in	the Report	ing Period
	Dummury 1	an in onnoncent	I I Obecutions	Itecor up III	the hepot a	ing i criou

Departing		Environm	Related with		
Reporting Period	Contract	Frequency	Cumulative	Complaint Nature	the Works Contract(s)
1 – 30 April	1	0	0	NA	NA
2019	2	0	0	NA	NA

#### **REPORTING CHANGE**

ES13 There is no reporting change made for this monthly report.

#### SITE INSPECTION BY EXTERNAL PARTIES

ES14 No site inspection was undertaken by AFCD within the Reporting Period. EPD site inspection was undertaken on 25 and 29 April 2019.

#### **FUTURE KEY ISSUES**

- ES15 Due to wet season has approached, the Contractor was reminded that all the works to undertaking must be fulfill environmental statutory requirement, especially water quality mitigation measures to prevent surface runoff into nearby water bodies or public areas.
- ES16 In regards to the marine works, special attention should be paid on excavation works for the bridge pier foundations underway in which water quality mitigation measures such as erection of silt curtain should be properly implemented and maintained.



## **Table of Contents**

1.	INTROD	UCTION	3
	1.1	PROJECT BACKGROUND	3
	1.2	REPORT STRUCTURE	3
2.	PROJEC	Γ ORGANIZATION AND CONSTRUCTION PROGRESS AND SUBMISSION	5
	2.1	PROJECT ORGANIZATION	5
	2.2	CONSTRUCTION PROGRESS	6
	2.3	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	7
3.	SUMMAI	RY OF ENVIRONMENTAL MONITORING PROGRAMMES AND	
	REQUIR		9
	3.1	GENERAL	9
	3.2	MONITORING PARAMETERS	9
	3.3	MONITORING LOCATIONS	9
	3.4	MONITORING FREQUENCY AND PERIOD	10
	3.5	MONITORING EQUIPMENT	11
	3.6	MONITORING PROCEDURES	12
	3.7	DETERMINATION OF ACTION/LIMIT (A/L) LEVELS	15
	3.8	DATA MANAGEMENT AND DATA QA/QC CONTROL	17
4.	AIR QUA	LITY MONITORING	18
	4.1	GENERAL	18
	4.2	RESULTS OF AIR QUALITY MONITORING IN THE REPORTING MONTH	18
5.	CONSTR	UCTION NOISE MONITORING	19
	5.1	GENERAL	19
	5.2	RESULTS OF NOISE MONITORING	19
6.	WATER (	QUALITY MONITORING	20
	6.1	GENERAL	20
	6.2	RESULTS OF WATER QUALITY MONITORING	20
7.	WASTE N	<b>IANAGEMENT</b>	25
· •	7.1	GENERAL WASTE MANAGEMENT	25
	7.2	RECORDS OF WASTE QUANTITIES	25
o			26
8.	8.1	PECTION Requirements	20 26
	8.2	FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	26
9.		LL GAS MONITORING	28
	9.1	GENERAL REQUIREMENT	28
	9.2 9.3	LIMIT LEVELS AND EVENT AND ACTION PLAN LANDFILL GAS MONITORING	28 28
10.		NMENTAL COMPLAINT AND NON-COMPLIANCE	29
	10.1	ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	29
11.	IMPLEM	ENTATION STATUS OF MITIGATION MEASURES	30
	11.1	GENERAL REQUIREMENTS	30
	11.2	TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	30
	11.3	IMPACT FORECAST	31
12.	CONCLU	ISIONS AND RECOMMENDATIONS	32
	12.1	Conclusions	32
	12.2	RECOMMENDATIONS	32



## I ICT OF TADI EC

LIST OF TABL	<u>.ES</u>
TABLE 2-1	DOCUMENTS SUBMISSION UNDER ENVIRONMENTAL PERMIT REQUIREMENT
TABLE 2-2	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE PROJECT WORKS (CONTRACT 1)
TABLE 2-3	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE PROJECT WORKS (CONTRACT 2)
TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	DESIGNATED AIR QUALITY MONITORING LOCATION RECOMMENDED IN EM&A MANUAL
TABLE 3-3	Designated Construction Noise Monitoring Location recommended in EM&A Manual
TABLE 3-4	INTERIM ALTERNATIVE LOCATION FOR AIR QUALITY AND NOISE MONITORING
TABLE 3-5	LOCATION OF WATER QUALITY MONITORING STATION
TABLE 3-6	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-7	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-8	WATER MONITORING EQUIPMENT
TABLE 3-9	TESTING METHOD AND REPORTING LIMIT OF THE CHEMICAL ANALYSIS
TABLE 3-10	ACTION AND LIMIT LEVELS FOR AIR QUALITY
TABLE 3-11	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 3-12	ACTION AND LIMIT LEVELS FOR WATER QUALITY
TABLE 4-1	1-HOUR AND 24-HOUR TSP AIR QUALITY IMPACT MONITORING RESULTS
TABLE 5-1	CONSTRUCTION NOISE IMPACT MONITORING RESULTS
TABLE 6-1	RESULT SUMMARY OF DEPTH AVERAGE (SURFACE & MIDDLE LAYER) OF DO (MG/L)
TABLE 6-2	RESULT SUMMARY OF BOTTOM DEPTH OF DO (MG/L)
TABLE 6-3	RESULT SUMMARY OF DEPTH AVERAGE OF TURBIDITY (NTU)
TABLE 6-4	Result Summary of Depth Average of Suspended Solid (mg/L)
TABLE 6-5	Result Summary of Depth Average of Temperature (°C)
TABLE 6-6	RESULT SUMMARY OF DEPTH AVERAGE OF SALINITY (PPT)
TABLE 6-7	RESULT SUMMARY OF DEPTH AVERAGE OF PH
TABLE 6-8	SUMMARY OF WATER QUALITY EXCEEDANCE
TABLE 7-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 7-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 8-1	SITE OBSERVATIONS OF CONTRACT 1
TABLE 8-2	SITE OBSERVATIONS OF CONTRACT 1
TABLE 9-1	ACTIONS IN THE EVENT OF LANDFILL GAS BEING DETECTED IN EXCAVATIONS
TABLE 10-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 10-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 10-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 11-1	ENVIRONMENTAL MITIGATION MEASURES IN THE REPORTING MONTH

#### LIST OF APPENDICES

- APPENDIX A PROJECT LAYOUT PLAN
- APPENDIX B PROJECT ORGANIZATION CHART & CONTACT DETAILS OF KEY PERSONNEL
- APPENDIX C **3-MONTH ROLLING CONSTRUCTION PROGRAM**
- APPENDIX D MONITORING LOCATION (AIR QUALITY, NOISE AND WATER QUALITY)
- APPENDIX E EVENT AND ACTION PLAN
- APPENDIX F IMPACT MONITORING SCHEDULE OF THE REPORTING MONTH AND COMING MONTH
- APPENDIX G CALIBRATION CERTIFICATES OF EQUIPMENT AND THE ACCREDITATION LABORATORY CERTIFICATE
- APPENDIX H DATABASE OF MONITORING RESULTS
- APPENDIX I GRAPHICAL PLOTS OF MONITORING RESULTS
- APPENDIX J METEOROLOGICAL DATA
- APPENDIX K WASTE FLOW TABLE
- APPENDIX L IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)



## 1. INTRODUCTION

## 1.1 **PROJECT BACKGROUND**

- 1.1.1 Civil Engineering and Development Department (hereafter referred as "CEDD") is the Project Proponent and the Permit Holder of the Project Cross Bay Link, Tseung Kwan O (hereinafter referred as "the Project") which is a Designated Project to be implemented under Environmental Permit number EP-459/2013 (hereinafter referred as "the EP-459/2013" or "the EP").
- 1.1.2 AUES was awarded the CEDD Contract Agreement No. EDO/04/2018 Environmental Team for Cross Bay Link, Tseung Kwan O (hereinafter called "the Service Contract"). The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the Approved EM&A Manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Agreement No. CE 43/2008 (HY) Cross Bay Link, Tseung Kwan O - Investigation and other relevant statutory requirements.
- 1.1.3 To facilitate management, the proposed Works of *Cross Bay Link, Tseung Kwan O* (hereinafter called "the Project') was divided into two Civil Engineering and Development Department (CEDD) Works contracts included *Contract 1 (Contract No. NE/2017/07)* and *Contract 2 (Contract No. NE/2017/08)*. The details of each contract Works are summarized below and the delineation of each contract is shown in *Appendix A*.

Contract 1 (Contract No. NE/2017/07)

- (i) 400m section of marine viaducts of steel deck sections including the Eternal Arch Bridge;
- (ii) 600m section of marine viaducts of concrete deck sections;
- (iii) An E&M Plantroom and associated building services; and
- (iv) E&M provisions.

Contract 2 (Contract No. NE/2017/08)

- (i) Elevated deck structures along Road D9;
- (ii) A 210m section of cycle track and footpath ramp bridge;
- (iii) A 630m section of noise semi-enclosure covering the entire length of Road D9, and;
- (iv) Lift, staircase, modification of existing seawall along Road D9, landscaping and miscellaneous works.
- 1.1.4 The date for commencement of Contract 1 is  $3^{rd}$  December 2018 while the date for commencement of Contract 2 is  $17^{th}$  January 2019.
- 1.1.5 As part of the EM&A programme, baseline monitoring shall be undertaken before the Project construction work commencement to determine the ambient environmental condition. The baseline air quality, background noise and water quality monitoring has been carried out between **21**<sup>st</sup> September 2018 and 13<sup>th</sup> November 2018 at the designated and interim locations. The baseline monitoring report under the EP-459/2013 has been compiled by the ET and verified by Independent Environmental Checker (hereinafter the "IEC") prior submitted to EPD on 19<sup>th</sup> November 2018 for endorsement.
- 1.1.6 This is the  $5^{\text{th}}$  Monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from  $I^{st}$  to  $30^{th}$  *April 2019* (hereinafter 'the Reporting Period').

#### **1.2 REPORT STRUCTURE**

1.2.1 The Environmental Monitoring and Audit (EM&A) Monthly Report is structured into the following sections:-

Section 1	Introduction
Section 2	Project Organization and Construction Progress
Section 3	Summary of Impact Monitoring Requirements



Section 4	Air Quality Monitoring
Section 5	Construction Noise Monitoring
Section 6	Water Quality Monitoring
Section 7	Waste Management
Section 8	Site Inspections
Section 9	Landfill Gas Monitoring
Section 10	Environmental Complaints and Non-Compliance
Section 11	Implementation Status of Mitigation Measures
Section 12	Conclusions and Recommendations



# 2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS AND SUBMISSION

#### 2.1 **PROJECT ORGANIZATION**

2.1.1 The project organization is shown in *Appendix B*. The responsibilities of respective parties are:

#### The Project Consultant

- 2.1.2 The Project Consultant (hereinafter "the Consultant") is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the Consultant with respect to EM&A are:
  - Monitor the Contractors' compliance with contract specifications, including the implementation and operation of the environmental mitigation measures and their effectiveness
  - Monitor Contractors', ET's and IEC's compliance with the requirements in the Environmental Permit (EP) and EM&A Manual
  - Facilitate ET's implementation of the EM&A programme
  - Participate in joint site inspection by the ET and IEC
  - Oversee the implementation of the agreed Event / Action Plan in the event of any exceedance
  - Adhere to the procedures for carrying out complaint investigation

#### The Contractor(s) of Works Contract(s)

- 2.1.3 There will be one contractor for each individual works contract. The Contractor(s) should report to the Consultant. The duties and responsibilities of the Contractor are:
  - Comply with the relevant contract conditions and specifications on environmental protection
  - Participate in the site inspections by the ET and IEC, and undertake any corrective actions
  - Provide information / advice to the ET regarding works programme and activities which may contribute to the generation of adverse environmental impacts
  - Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event / Action Plans
  - Implement measures to reduce impact where Action and Limit levels are exceeded
  - Adhere to the procedures for carrying out complaint investigation

## Environmental Team (ET)

- 2.1.4 ET shall not be in any way an associated body of the Contractor(s) and employed by the Permit Holder (i.e., CEDD) to conduct the EM&A programme. The ET should be managed by the ET Leader. The ET Leader shall be a person who has at least 7 years' experience in EM&A and has relevant professional qualifications. Suitable qualified staff should be included in the ET, and resources for the implementation of the EM&A programme should be allocated in time under the Contract(s), to enable fulfillment of the Project's EM&A requirements as specified in the EM&A Manual during construction of the Project. ET shall report to the Project Proponent and the duties shall include:
  - Conduct baseline monitoring, impact monitoring and post-construction monitoring and the associated in-situ and laboratory tests to monitor various environmental parameters as required in the EM&A Manual and the EP
  - Analyze the environmental monitoring and audit data, review the success of EM&A programme and the adequacy of mitigation measures implemented, confirm the validity of the EIA predictions and identify any adverse environmental impacts arising
  - Carry out regular site inspection to investigate and audit the Contractors' site practice, equipment/plant and work methodologies with respect to pollution control and environmental mitigation, and effect proactive action to pre-empt problems
  - Monitor compliance with conditions in the EP, environmental protection, pollution prevention and control regulations and contract specifications

- Audit environmental conditions on site
- Report on the environmental monitoring and audit results to EPD, the Consultant, the IEC and Contractor(s) or their delegated representatives
- Recommend suitable mitigation measures to the Contractor in the case of exceedance of Action and Limit levels in accordance with the Event and Action Plans
- Liaise with the IEC on all environmental performance matters and timely submit all relevant EM&A proforma for approval by IEC
- Advise the Contractor(s) on environmental improvement, awareness, enhancement measures etc., on site
- Adhere to the procedures for carrying out complaint investigation
- Set up a dedicated web site where the project information, all environmental monitoring and audit data and reports described in Condition 5.2 of the EP, and all finalized submissions and plans required under the EP are to be placed for public inspection
- Upload the environmental monitoring results to the dedicated web site in accordance with requirements of the EP and EM&A Manual
- To carry out the Operational Phase Landfill Gas monitoring during effluent drainage system maintenance for one year

## Independent Environmental Checker (IEC)

- 2.1.5 IEC will be employed for this Project. The Independent Environmental Checker (IEC) should not be in any way an associated body of the Contractor(s) or the ET for the Project. The IEC should be employed by the Permit Holder (i.e., CEDD) prior to the commencement of the construction of the Project. The IEC should have at least 7 years' experience in EM&A and have relevant professional qualifications. The duty of IEC should be:
  - Provide proactive advice to the Project Consultant and the Project Proponent on EM&A matters related to the project, independent from the management of construction works, but empowered to audit the environmental performance of construction
  - Review and audit all aspects of the EM&A programme implemented by the ET
  - Review and verify the monitoring data and all submissions in connection with the EP and EM&A Manual submitted by the ET
  - Arrange and conduct regular, at least monthly site inspections of the works during construction phase, and ad hoc inspections if significant environmental problems are identified
  - Check compliance with the agreed Event / Action Plan in the event of any exceedance
  - Check compliance with the procedures for carrying out complaint investigation
  - Check the effectiveness of corrective measures
  - Feedback audit results to ET by signing off relevant EM&A proforma
  - Check that the mitigation measures are effectively implemented
  - Report the works conducted, the findings, recommendation and improvement of the site inspections, after reviewing ET's and Contractor's works, and advices to the Project Consultant and Project Proponent on a monthly basis

## 2.2 CONSTRUCTION PROGRESS

2.2.1 3-month rolling construction program of the each Works Contract is enclosed in *Appendix C*; and the major construction activities undertaken in the Reporting Period is presented in below sub-sections.

## Contract 1 (Contract No. NE/2017/07)

- 2.2.2 The major construction activities of Contract 1 undertaken in this Reporting Period are:-
  - Pre-drilling works at Portion II
  - Piling works at Portion II

## Contract 2 (Contract No. NE/2017/08)

- 2.2.3 The major construction activities of Contract 2 undertaken in this Reporting Period are:-
  - Bored Pile Work at Portion IV & VI
  - Trial Pit and Pre-drill Work at Portion IV & VI



#### 2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.3.1 The required documents list below shall be to submit to EPD for retention:

 Table 2-1
 Documents Submission under Environmental Permit Requirement

EP condition	Submission to EPD	Requirement	Situation
	construction of the	no later than 1 month prior to the commencement of construction of the Project	
	the Community Liaison		<ul> <li>CLG setting has submitted to EPD on 9 Oct 2018</li> </ul>
	Organization of Main	No later than 2 weeks before the commencement of construction of the Project	<b>0</b>
2.5	(WMP)	No later than 1 month before commencement of construction of the Project	• WMP of Contract 1 was
	Plan (LSMP)	No later than 1 month before commencement of construction of the Project	LSMP was submitted on 1 Nov 2018
2.7	Landfill Gas Hazards	No later than 1 month before commencement of construction of the Project	<ul> <li>QLGHA of the Project was submitted to EPD on 1 November 2018</li> </ul>

- 2.3.2 Upon completed baseline monitoring, a Baseline Monitoring Report was verified by IEC on 19 November 2018 and submitted to EPD on that day for endorsement.
- 2.3.3 The notification of Project dedicated web site to EPD was made on 9 January 2019 (http://www.envcbltko.hk/).
- 2.3.4 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project are presented in *Table 2-2*.

 Table 2-2 Status of Environmental Licenses and Permits of the Project Works (Contract 1)

		License/Permit Status			
Item	Description	Permit no./	Valid Period		
item	Description	Account no./ Ref. no.	From	То	Status
1	Notification pursuant to Air pollution Control (Construction Dust) Regulation				Notified on 11 July 2018
2	Chemical Waste Producer Registration	5213-839-C1232 -19	28 Aug 2018	N/A	
3	Water Pollution Control Ordinance - Discharge	WT00032842-20 18	1 Mar 2019	31 Mar 2024	Valid until 31 March 2024
	License	In progress (Ref:438585)			Application submitted on 23 October 2018



			License/Permit Status		
Item	Description	Permit no./	Valid Period		
num	Description	Account no./ Ref. no.	From	То	Status
4	BillingAccountforDisposalofConstruction Waste	7031412	24 Jul 2018	N/A	
	BillingAccountforDisposalofConstructionWaste(throughVesseldelivering)	7032666	10 Jan 2019	10 Apr 2019	Valid until 10 April 2019
5	Marine Dumping Permit	EP-MD-19-066	24 Apr 2019	30 Sep 2019	Valid until 30 Sep 2019
6	Construction Noise Permit	GW-RE0212-19	26 Mar 2019	24 May 2019	Valid until 24 May 2019

Remark: Evening marine work at Portion II for Contract 1 was scheduled on 1 – 6, 10-13, 15-20, 23-27 and 29 - 30 April 2019

			License/Permit Status		
Item	Description	Permit no./	Valid Period		
Item	Description	Account no./ Ref. no.	From	То	Status
1	Notification pursuant to Air pollution Control (Construction Dust) Regulation				Notified on 31 October 2018
2	Chemical Waste Producer Registration	5213-839-B2500 -04	22 Nov 2018	N/A	
3	Water Pollution Control Ordinance - Discharge License	In progress			Application submitted on 20 December 2018
4	BillingAccountforDisposalofConstruction Waste	7032702	8 Nov 2018	N/A	
5	Construction Noise Permit	GW-RE0174-19	20 Mar 2019	19 Jun 2019	Valid until 19 June 2019
6	Marine Dumping Permit	EP/MD/19-103	26 Apr 2019	30 Sep 2019	Valid until 30 Sep 2019

Remark: No evening work and night work was carried out for Contract 2



# 3. SUMMARY OF ENVIRONMENTAL MONITORING PROGRAMMES AND REQUIREMENTS

## 3.1 GENERAL

3.1.1 The Environmental Monitoring and Audit Programmes and requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project. A summary of EM&A programmes and requirements are presented in the sub-sections below.

#### **3.2** MONITORING PARAMETERS

3.2.1 Monitoring parameters of air quality, noise and water quality are summarized in *Table 3-1*.

Environmental Issue	Parameters			
Air Quality <ul> <li>1-hour TSP by Real-Time Portable Dust Meter; and</li> <li>24-hour TSP by High Volume Air Sampler</li> </ul>				
Noise	<ul> <li>Leq (30min) in six consecutive Leq(5 min) between 07:00-19:00 on normal weekdays</li> <li>Supplementary information for data auditing, statistical results such as L<sub>10</sub> and L<sub>90</sub> shall also be obtained for reference.</li> </ul>			
Water Quality	<ul> <li>In-situ measurement – Dissolved Oxygen (DO) concentration (mg/L) &amp; saturation (%), pH, Salinity (mg/L), Temperature (°C) and Turbidity (NTU); and</li> <li>Laboratory analysis – SS (mg/L)</li> </ul>			

## Table 3-1 Summary of EM&A Requirements

#### 3.3 MONITORING LOCATIONS

#### Air Quality and Construction Noise

3.3.1 According to the Approved EM&A Manual Section 5.4 and Section 6.3, three (3) representative air sensitive receivers (ASR) and four (4) representative noise sensitive receivers were designated as monitoring stations. The designated air quality and noise monitoring locations are listed in *Table 3-2* and *Table 3-3*, and illustrated in *Appendix D*.

#### Table 3-2 Designated Air Quality Monitoring Location recommended in EM&A Manual

ID	Location in the EM&A Manual	<b>Currently Situation</b>
AM1	Tung Wah Group of Hospitals Aided Primary School & Secondary School	Not yet construct
AM2	Lohas Park Stage 2 (Planned Development in Area 86)	Under Construction
AM3	Lohas Park Stage 3 (Planned Development in Area 86)	Under Construction

# Table 3-3 Designated Construction Noise Monitoring Location recommended by EM&A Manual

ID	Location	<b>Currently Situation</b>
CNMS-1	Lohas Park Stage 1(Planned Development in Area 86, Package 5) (Southeast facade)	Under Construction
CNMS-2	Lohas Park Stage 1 (Planned Development in Area 86, Package 6) (Southeast facade)	Under Construction
CNMS-3	Lohas Park Stage 3 (Planned Development in Area 86,Package 11) (West facade)	Under Construction
CNMS-4	Tung Wah Group of Hospitals Aided Primary School & Secondary School (Southwest facade)	Not yet construct

3.3.2 As observed and confirmed by ET and IEC during the joint site visit on 29<sup>th</sup> August 2018, the designated air quality and noise monitoring locations are under construction or yet to construct. It is considered that these designated locations are not appropriate to perform air quality and noise monitoring. In this regard, alternative locations were proposed as interim arrangement to carry out air quality and noise monitoring before occupation of the designated monitoring location. A letter enclosed with the alternative location proposal and IEC verification (Our Ref: TCS00975/18/300/L0038) was sent to EPD on 19<sup>th</sup> October 2018 and the proposal was agreed by

EPD. Therefore, air quality and construction noise impact monitoring would be performed at the agreed alternative locations until the designated sensitive receivers occupied and granted the premises.

3.3.3 The agreed alternative monitoring location for impact air quality and noise monitoring are summarized in Table 3-4 and illustrated in *Appendix D*.

Location ID	Monitoring Parameter	Location
AM4 1-Hour TSP Air Quality Podium of Lohas Park Phase 2A (Le Prestig		Podium of Lohas Park Phase 2A (Le Prestige)
AM5	24-Hour TSP Air Quality	Boundary of Site Office near Junction of Wan Po Road and Wan O Road
CNMS-5	Noise (L <sub>eq</sub> , L <sub>10</sub> & L <sub>90</sub> )	Podium of Lohas Park Phase 2A (Le Prestige)

 Table 3-4
 Interim alternative location for air quality and noise monitoring

Remark: Since 24-Hour TSP Air Quality monitoring is not granted at AM4 Lohas Park Phase 2A, the 24-Hour TSP monitoring was therefore proposed at AM5 which is located at the boundary of the project site office.

Water Quality

3.3.4 According to Table 7.1 of the approved EM&A Manual Section 7.4, two Control Stations (C3 & C4), six (6) sensitive receivers (CC1, CC2, CC3, CC4, CC13 & SWI1) and one (1) Gradient station (I1) are recommended to perform water quality monitoring. Details and coordinate of these water quality monitoring stations are described in *Table 3-5* and the locations is shown in *Appendix D*.

 Table 3-5
 Location of Water Quality Monitoring Station

Station	Coord	linates	Description	
Station	Easting	Northing		
CC1	843201	816416	Sensitive Receiver – Coral Sites at Chiu Keng Wan	
CC2	844076	817091	Sensitive Receiver – Coral Sites at Junk Bay	
CC3	844606	817941	Sensitive Receiver – Coral Sites at Junk Island	
CC4	845444	815595	Sensitive Receiver – Coral Sites at Fat Tong Chau West	
CC13	844200	817495	Sensitive Receiver – Coral Sites at Junk Bay near Chiu Keng Wan	
SWI1	845512	817442	Sensitive Receiver – Tseung Kwan O Salt Water Intake	
C3	843821	816211	Control Station (Ebb Tide) – within Junk Bay	
C4	844621	815770	Control Station (Flood Tide) – within Junk Bay	
I1	844602	817675	Gradient Station – in between Lam Tin Tunnel (LTT) and CBL	

## 3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 To according with the approved *EM&A Manual*, impact monitoring requirements are presented as follows.

Air Quality Monitoring

- 3.4.2 Air quality impact monitoring frequency is as follows:
  - Once every 6 days of 24-hour TSP and 3 times of 1-hour TSP monitoring; during course of works throughout the construction period

## Construction Noise Monitoring

- 3.4.3 Construction noise monitoring frequency is as follows:
  - One set of Leq<sub>(30min)</sub> measurements in a weekly basis between 07:00 and 19:00 hours on normal weekdays during course of works as throughout the construction period
  - If construction works are extended to include works during the hours of 1900-0700, additional weekly impact monitoring shall be carried out during evening and night-time works. Applicable permits under the NCO shall be obtained by the Contractor.



#### Water Quality (Marine Water) Monitoring

- 3.4.4 Marine water impact monitoring frequency is as follows:
  - Three days a week, at mid ebb and mid flood tides during course of pile excavation works for the bridge pier foundations underway. Moreover, the intervals between 2 consecutive sets of monitoring day shall not be less than 36 hours.

## 3.5 MONITORING EQUIPMENT

#### Air Quality Monitoring

3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50)*, Appendix *B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to prove that the instrument is capable of achieving a comparable results to the HVS. The instrument should be calibrated regularly, and the 1-hour sampling shall be determined on yearly basis by the HVS to check the validity and accuracy of the results measured by direct reading method. The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory. The equipment used for air quality monitoring is listed in *Table 3-6*.

Equipment		Model		
24-hour TSP	High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170		
	Calibration Kit	TISCH Model TE-5025A (S/N: 438320)		
1- hour TSP	Portable Dust Meter	Laser Dust Monitor Sibata LD-3B Laser Dust Monitor (S/N: 3Y6503)		

 Table 3-6
 Air Quality Monitoring Equipment

## <u>Noise Monitoring</u>

3.5.2 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in ms<sup>-1</sup>. Noise equipment will be used for impact monitoring is listed in *Table 3-7*.

 Table 3-7
 Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	Rion NL-31 (S/N: 00410221)
Calibrator	Rion NC-74 (S/N: 34657230)
Portable Wind Speed Indicator	Anemometer AZ Instrument 8908

Water Quality Monitoring

- 3.5.3 For water quality monitoring, the equipment should fulfill the requirement under the Approved *EM&A Manual Section 7.2.* The requirement is summarized below:
  - **Dissolved Oxygen and Temperature Measuring Equipment** The instrument should be a portable, weatherproof dissolved oxygen measuring instrument completed with cable, sensor, comprehensive operation manuals, and should be operable from a DC power source. It should be capable of measuring: dissolved oxygen levels in the range of 0-20 mg/L and 0-200% saturation; and a temperature of 0-45 degrees Celsius. It should have a membrane electrode with automatic temperature compensation complete with a cable of not less than 35 m in length. Sufficient stocks of spare electrodes and cable should be available for replacement where necessary.
  - **Turbidity Measurement Equipment** The instrument shall be a portable, weatherproof turbidity-measuring instrument complete with comprehensive operation manual. The equipment shall use a DC power source. It shall have a photoelectric sensor capable of measuring turbidity between 0-1000 NTU.
  - Salinity Measurement Instrument A portable salinometer capable of measuring salinity in the range of 0-40 ppt should be provided for measuring salinity of the water at each monitoring location.



- *Water Depth Detector* A portable, battery-operated echo sounder should be used for the determination of water depth at each designated monitoring station. A detector affixed to the bottom of the works boat, if the same vessel is to be used throughout the monitoring programme, is preferred.
- **Positioning Device** hand-held or boat-fixed type digital Global Positioning System (GPS) with way point bearing indication or other equipment instrument of similar accuracy, should be provided and used during water quality monitoring to ensure the monitoring vessel is at the correct location before taking measurements.
- *Water Sampling Equipment* A water sampler, consisting of a transparent PVC or glass cylinder of not less than two liters, which can be effectively sealed with cups at both ends, should be used. The water sampler should have a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth.

## 3.5.4 Equipment used for water quality impact monitoring is listed in *Table 3-8*.

Equipment	Model
A Digital Global Positioning System	GPS12 Garmin
Water Depth Detector	Eagle Sonar CUDA 300
Water Sampler	A 2-litre transparent PVC cylinder with latex cups at both
water Sampler	ends
Thermometer & DO meter	
pH meter	YSI ProDSS Digital Sampling System Water Quality Meter
Turbidimeter	(S/N: 15H102620/15H103928)
Salinometer	
Sample Container	High density polythene bottles (provided by laboratory)
Storage Container	'Willow' 33-litter plastic cool box with Ice pad

## Table 3-8Water Monitoring Equipment

#### **3.6 MONITORING PROCEDURES**

## <u>Air Quality</u>

## 1-hour TSP

- 3.6.1 The 1-hour TSP monitor was a brand named "*Sibata LD-3 Laser Dust monitor Particle Mass Profiler & Counter*" which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
  - (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;
  - (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
  - (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.

## 24-hour TSP

- 3.6.2 The equipment used for 24-hour TSP measurement is TISCH, Model TE-5170 TSP High Volume Air Sampler, which complied with *EPA Code of Federal Regulation, Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:
  - (a.) An anodized aluminum shelter;
  - (b.) A 8"x10" stainless steel filter holder;
  - (c.) A blower motor assembly;
  - (d.) A continuous flow/pressure recorder;
  - (e.) A motor speed-voltage control/elapsed time indicator;
  - (f.) A 7-day mechanical timer, and
  - (g.) A power supply of 220v/50 Hz
- 3.6.3 For HVS for 24-hour TSP monitoring, the HVS is mounted in a metallic cage with a top for protection and also it is sat on the existing ground or the roof of building. The flow rate of the HVS between 0.6m<sup>3</sup>/min and 1.7m<sup>3</sup>/min will be properly set in accordance with the manufacturer's instruction to within the range recommended in *EPA Code of Federal*

*Regulation, Appendix B to Part 50.* Glass Fiber Filter 8" x 10" of TE-653 will be used for 24-Hour TSP monitoring and would be supplied by laboratory. The general procedures of sampling are described as below:-

- A horizontal platform with appropriate support to secure the samples against gusty wind should be provided;
- No two samplers should be placed less than 2 meters apart;
- The distance between the sampler and an obstacle, such as building, must be at least twice the height that the obstacle protrudes above the sample;
- A minimum of 2 meters of separation from any supporting structure, measured horizontally is required;
- Before placing any filter media at the HVS, the power supply will be checked to ensure the sampler work properly;
- The filter paper will be set to align on the screen of HVS to ensure that the gasket formed an air tight seal on the outer edges of the filter. Then filter holder frame will be tightened to the filter hold with swing bolts. The holding pressure should be sufficient to avoid air leakage at the edge.
- The mechanical timer will be set for a sampling period of 24 hours (00:00 mid-night to 00:00 mid-night next day). Information will be recorded on the field data sheet, which would be included the sampling data, starting time, the weather condition at current and the filter paper ID with the initial weight;
- After sampling, the filter paper will be collected and transfer from the filter holder of the HVS to a sealed envelope and sent to a local HOKLAS accredited laboratory for quantifying.
- 3.6.4 All the sampled 24-hour TSP filters will be kept in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.
- 3.6.5 The HVS used for 24-hour TSP monitoring will be calibrated in two months interval for in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A) to establish a relationship between the follow recorder meter reading in cfm (cubic feet per minute) and the standard flow rate, Qstd, in m<sup>3</sup>/min. Motor brushes of HVS will be regularly replaced. The calibration certificates of the air quality monitoring equipment used for the impact monitoring and the HOKLAS accredited certificate of laboratory was provided in Appendix G.

## **Noise Monitoring**

- 3.6.6 As referred to in the Technical Memorandum (TM) issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.
- 3.6.7 All noise measurements will be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq<sub>(30 min)</sub> in six consecutive Leq<sub>(5 min)</sub> measurements will be used as the monitoring parameter for the time period between 07:00-19:00 hours on weekdays throughout the construction period.
- 3.6.8 The sound level meter will be mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone is pointed to the site with the microphone facing perpendicular to the line of sight. The windshield will be fitted for all measurements. Where a measurement is to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement is to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.



- 3.6.9 Immediately prior to and following each noise measurement the accuracy of the sound level meter will be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements will be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.10 Noise measurements will not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed will be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.6.11 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The calibration certificates of noise monitoring equipment used for the impact monitoring was provided in Appendix G.

## Marine Water Quality

- 3.6.12 Marine water quality monitoring would be conducted at all designated locations in accordance with Table 7.1 of the approved EM&A Manual. The procedures of water sampling, in-situ measurement and chemical analysis are described as below:
  - A Global Positioning System (GPS) will be used to ensure that the correct location was selected prior to sample collection. A portable, battery-operated echo sounder was used for the determination of water depth at each designated monitoring station.
  - The marine water sampler will be lowered into the water body at a predetermined depth. The trigger system of the sampler is activated with a messenger and opening ends of the sampler are closed accordingly then the sample of water is collected.
  - During the sampling, the sampling container will be rinsed to use a portion of the marine water sample before the water sample is transferred to the container. Upon sampling completion, the container will be sealed with a screw cap.
  - Before the sampling process, general information such as the date and time of sampling, weather condition and tidal condition as well as the personnel responsible for the monitoring will be recorded on the monitoring field data sheet.
  - In-situ measurement including water temperature, turbidity, dissolved oxygen, salinity, pH and water depth will be recorded at the identified monitoring station and depth. At each station, marine water samples will be collected at three depths: 1m below water surface, 1m above sea bottom and at mid-depth when the water depth exceeds 6m. Samples at 1m below water surface and 1m above sea bottom will be collected when the water depth is between 3m and 6m. And sample at mid-depth will be taken when the water depth is below 3m.
  - For the in-situ measurement, two consecutive measurements of sampling depth, temperature, dissolved oxygen, salinity, turbidity and pH concentration will be measured at the sea. The YSI ProDSS Multifunctional Meter will be retrieved out of the water after the first measurement and then re-deployed for the second measurement. Where the difference in the value between the first and second readings of each set is more than 25% of the value of the first reading, the reading is discarded and further readings is taken.
  - Marine water sample will be collected by using a water sampler. The high-density polythene bottles will be filled after the water sample collected from the sea. Before the water sample being fills into the sampling bottles, the sampling bottles will be pre-rinsed with the same water sample. The sampling bottles will then be packed in cool-boxes (cooled at 4°C without being frozen), and delivered to HOKLAS accredited laboratory for the chemical analysis as followed APHA *Standard Methods for the Examination of Water and Wastewater* 19ed 2540D, unless otherwise specified.
- 3.6.13 Before each round of monitoring, the dissolved oxygen probe will be calibrated by wet bulb method; a zero check in distilled water will be performed with the turbidity and salinity probes. The turbidity probe also will be checked with a standard solution of known NTU and known value of the pH standard solution were used to check the accuracy of pH value before each



monitoring day. Moreover, all in-situ measurement equipment used marine water monitoring will be calibrated at three months interval.

#### Laboratory Analysis

3.6.14 All water samples included the duplicate samples, was tested with chemical analysis as specified in the EM&A Manual by a HOKALS accredited laboratory - ALS Technichem (HK) Pty Ltd. The chemicals analysis method and reporting limit show *Table 3-9*.

Table 3-9	Testing Method and Reporting Limit of the Chemical Analysis
-----------	---

Parameter	ALS Method Code	In-house Method Reference (1)	Reporting Limit
Total Suspended Solids	EA025	APHA 2540D	1 mg/L

Note: 1.

The exact method shall depend on the laboratory accredited method. APHA = Standard Methods for the Examination of Water and Wastewater by the American Public Health Association.

3.6.15 The determination works will start within 24 hours after collection of the water samples or within the holding time as advised by the laboratory.

## **Meteorological Information**

- 3.6.16 The meteorological information including wind direction, wind speed, humidity and temperature etc. of impact monitoring is extracted from the closest Tseung Kwan O Hong Kong Observatory Station. Moreover, the data of rainfall and air pressure would be extracted from King's Park Station.
- 3.6.17 For marine water quality monitoring, tidal information would be referred to tide gauge at Tai Miu Wan.

#### 3.7 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS

3.7.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. A summary of the Action/Limit (A/L) Levels for air quality, construction noise and water quality are shown in *Tables 3-10*, *3-11* and *3-12* respectively.

Monitoring Station	Action Lev	vel (µg /m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )					
Monitoring Station	1-Hour TSP	24-Hr TSP	1-Hour TSP	24-Hr TSP				
AM4	278	NA	500	NA				
AM5	NA	190	NA	260				
<i>Note:</i> 1-Hour & 24-Hr TSP of Action Level = (Average Baseline Results $\times 1.3 + Limit \ level$ )/2								

Table 3-10Action & Limit Levels of Air Quality (1-Hour & 24-Hr TSP)



#### Table 3-11 Action and Limit Levels for Construction Noise, dB(A)

Monitoring Location	Action Level	Limit Level				
	Time Period: 0700-1900 hours on normal weekdays (Leq30min)					
CNMS-5	When one or more documented complaints are received 75 dB(A)					
CININIS-5	Time Period: 1900-2300 hours on all days (Leq15min)					
	When one or more documented complaints are received	55 dB(A)				
Remarks:						
	e monitoring will be resumed at the d IS4 once they are available and permissio	esignated locations CNMS-1, CNMS-2, n are granted;				

The designated locations CNMS-1, CNMS-2 and CNMS-3 are located at residential building which are still under construction, Limit Level of 75dB(A) will be adopted until they are occupied;

- 3. The designated location CNMS-4 is located at planned school and still not yet to construction. When the school occupied and operated, Limit Level of 70dB(A) should be adopted and should be reduced to 65dB(A) during examination period; and
- 4. If construction works are required during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority shall be followed.

Table 3-12Action and Limit Levels for Water Quality

Monitoring	Depth Average of SS (mg/L)									
Station	Actio	on Level	Li	imit Level						
CC1	7.8	<b>OR</b> 120% of upstream control	9.3	<b>OR</b> 130% of upstream control						
CC2	9.0	station at the same	9.2	station at the same						
CC3	8.2	tide of the same day (Control Station C3 at Ebb tide and	9.0	tide of the same day (Control Station C3 at Ebb tide and						
CC4	13.8	Control Station C4 at	15.4	Control Station C4 at						
CC13	8.9	Flood tide), whichever is higher	10.3	Flood tide) , whichever is higher						
SWI1	8	mg/L		10 mg/L						
		Dissolved Oxy	gen (mg/L)							
Monitoring	Depth Average of S	Surface and Mid-depth		Bottom						
Location	Action Level	Limit Level	Action Leve	l Limit Level						
CC1	5.8	5.7	5.3	5.2						
CC2	5.8	5.7	5.3	5.1						
CC3	5.5	5.4	4.9	4.7						
CC4	5.7	5.7	5.5	5.4						
CC13	5.6	5.5	5.3	5.2						
SWI1	5.4	4.8 5.1		5.0						
Monitoring		Depth Average of T	urbidity (NTU	)						
Location	Actio	on Level	Limit Level							
CC1	5.8	<b>OR</b> 120% of	6.0	<b>OR</b> 130% of						
CC2	4.6	upstream control station at the same	5.5	upstream control station at the same						
CC3	4.8	tide of the same day	5.4	tide of the same day						
CC4	6.1	(Control Station C3 at Ebb tide and	7.1	(Control Station C3 at Ebb tide and						
CC13	6.0	Control Station C4 at Flood tide),	6.3	Control Station C4 at Flood tide),						
SWI1	6.1	whichever is higher	7.1	whichever is higher						



3.7.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in *Appendix E*.

#### 3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.8.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database properly maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.
- 3.8.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.



## 4. AIR QUALITY MONITORING

#### 4.1 GENERAL

- 4.1.1 In the Reporting Period, 1-Hour TSP and 24-Hr TSP of air quality monitoring were respectively performed at interim alternative monitoring locations AM4 and AM5. The air quality monitoring schedule is presented in *Appendix F*.
- 4.1.2 Valid calibration certificates of monitoring equipment are shown in *Appendix G* and the monitoring results are summarized in the following sub-sections

#### 4.2 **RESULTS OF AIR QUALITY MONITORING IN THE REPORTING MONTH**

4.2.1 During the Reporting Period, *18* sessions of 1-hour TSP and *6* sessions of 24-hours TSP monitoring were carried out and the monitoring results are summarized in *Table 4-1*. The detailed 24-hour TSP monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

	M5	AM4					
24-Hr TS	$P(\mu g/m^3)$	1-Hour TSP (µg/m <sup>3</sup> )					
Date	Meas. Result	Date	Start Time	<sup>34</sup> V/496		3 <sup>rd</sup> Meas.	
2-Apr-19	160	1-Apr-19	9:13	61	60	56	
8-Apr-19	178	6-Apr-19	9:37	60	61	63	
13-Apr-19	112	12-Apr-19	9:14	48	48	46	
18-Apr-19	164	17-Apr-19	9:18	58	63	64	
24-Apr-19	106	23-Apr-19	9:24	113	109	116	
30-Apr-19	139	27-Apr-19	9:13	85	79	86	

 Table 4-1
 1-Hour and 24-Hour TSP Air Quality Impact Monitoring Results

- 4.2.2 As shown in *Table 4-1*, all the 1-hour TSP and 24-hour TSP monitoring results were below the Action / Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.
- 4.2.3 The meteorological data during impact monitoring period is summarized in *Appendix J*.



## 5. CONSTRUCTION NOISE MONITORING

## 5.1 GENERAL

- 5.1.1 In the Reporting Period, construction noise quality monitoring was performed at interim alternative monitoring location CNMS-5. The noise quality monitoring schedule is presented in *Appendix F*.
- 5.1.2 Valid calibration certificates of monitoring equipment is shown in *Appendix G* and the construction noise monitoring results are summarized in the following sub-sections

#### 5.2 **RESULTS OF NOISE MONITORING**

5.2.1 **4** sessions of daytime construction noise monitoring were performed at the interim alternative location CNMS-5 in the reporting period. The daytime noise monitoring results at interim alternative location is summarized in **Table 5-1**. The detailed noise monitoring data are presented in **Appendix H** and the relevant graphical plots are shown in **Appendix I**.

Dete	Time of Time of		Measurement Result (dB(A))				
0		Finishing	L <sub>eq30min</sub>	Façade Correction			
1-Apr-19	10:44	11:14	63.5	NA			
12-Apr-19	10:28	10:28	62.7	NA			
17-Apr-19	10:59	11:29	63	NA			
23-Apr-19	10:19	10:49	63	NA			

 Table 5-1
 Daytime Construction Noise Impact Monitoring Results

- 5.2.2 As shown in *Table 5-1*, all the measured results were below 75dB(A) of the acceptance criteria. Furthermore, no complaint on daytime construction noise was registered, indicating no exceedance of Action Level.
- 5.2.3 In the reporting period, evening marine work by Contractor of Contract 1 at Portion II was scheduled from 1 6, 10-13, 15-20, 23-27 and 29 30 April 2019. Additional weekly evening construction noise monitoring were performed at the interim alternative location CNMS-5 in the reporting period. The evening noise monitoring results at interim alternative location is summarized in *Table 5-2*. The detailed noise monitoring data are presented in *Appendix H*.

Data	Time of	Time of	Measurement Result (dB(A))				
Date	Starting Finishin		L <sub>eq15min</sub>	Façade Correction			
3-Apr-19	19:22	19:37	60.3	NA			
11-Apr-19	19:02	19:17	60.8	NA			
15-Apr-19	19:32	19:47	60.0	NA			
26-Apr-19	19:08	19:23	62.8	NA			

 Table 5-2
 Evening Construction Noise Impact Monitoring Results

- 5.2.4 According to Table 5-2, the measured results on 3, 11, 15 and 26 April 2019 were higher than 55dB(a) of the acceptance criteria, Therefore a total of four (4) limit level evening noise monitoring exceedances were recorded in the reporting period and investigations were undertaken by ET accordingly.
- 5.2.5 For the evening noise monitoring exceedances on 11 and 15 April 2019, the scheduled marine bored pile work were ceased before 7:00pm and therefore the evening noise monitoring exceedances on 11 and 15 April 2019 were not due to the Project. For the evening noise monitoring exceedances on 3 and 26 April 2019, since the monitoring result obtained were within the range of evening noise obtained from baseline monitoring and external noise source such as traffic noise was noted during the course of monitoring, it was considered the exceedances recorded were unlikely due to the Project.



## 6. WATER QUALITY MONITORING

#### 6.1 GENERAL

- 6.1.1 The water quality monitoring schedule is presented in *Appendix F* and the monitoring results are summarized in the following sub-sections.
- 6.1.2 Valid calibration certificates of monitoring equipment and the laboratory accredited certificate is shown in *Appendix G*. The water quality monitoring results are summarized in the following sub-sections.

#### 6.2 **RESULTS OF WATER QUALITY MONITORING**

6.2.1 In this Reporting Period, a total of *13* sampling days were performed for marine water monitoring at the nine designated locations. Monitoring results of 3 key parameters: dissolved oxygen (DO), turbidity and suspended solids are summarized in *Tables 6-1* to *6-4*.

Tidal	Sampling date	CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
	1-Apr-19	6.8	6.8	6.5	6.7	6.8	6.5	6.8	6.9	6.6
	3-Apr-19	6.9	6.6	6.6	6.7	6.6	6.7	6.7	6.8	6.7
	6-Apr-19	6.8	6.7	6.6	6.8	6.6	6.7	6.6	6.6	6.6
	8-Apr-19	6.6	6.6	6.4	6.5	6.5	6.5	6.4	6.5	6.6
	10-Apr-19	6.9	7.0	6.7	7.0	6.8	6.8	6.5	6.6	6.9
	12-Apr-19	6.5	6.5	6.4	6.6	6.5	6.4	6.6	6.6	6.5
Mid-Ebb	15-Apr-19	6.6	6.7	6.4	6.5	6.5	6.6	6.6	6.6	6.5
	17-Apr-19	6.6	6.4	6.3	6.5	6.4	6.3	6.4	6.4	6.4
	19-Apr-19	6.6	6.4	6.3	6.5	6.4	6.3	6.4	6.4	6.3
	23-Apr-19	6.3	6.4	6.2	6.5	6.4	6.2	6.3	6.3	6.3
	25-Apr-19	6.7	6.8	7.0	6.4	6.7	7.7	6.3	6.5	6.8
	27-Apr-19	6.7	6.7	6.7	6.8	6.7	6.6	6.8	6.4	6.8
	30-Apr-19	6.6	6.7	6.7	6.7	6.7	6.7	6.3	6.7	6.7
	1-Apr-19	6.9	6.9	6.7	7.0	6.8	6.6	6.8	6.9	6.6
	3-Apr-19	7.0	6.7	6.6	6.9	6.8	6.8	6.9	6.6	6.6
	6-Apr-19	6.8	6.6	6.6	6.7	6.5	6.7	6.6	6.7	6.6
	8-Apr-19	6.4	6.5	6.3	6.4	6.5	6.4	6.5	6.5	6.4
	10-Apr-19	6.5	6.7	6.6	6.6	6.6	6.6	6.6	6.7	6.7
	12-Apr-19	6.5	6.5	6.3	6.5	6.5	6.4	6.5	6.6	6.5
Mid-Flood	15-Apr-19	6.5	6.6	6.4	6.6	6.5	6.4	6.7	6.7	6.5
	17-Apr-19	6.6	6.5	6.4	6.5	6.6	6.5	6.4	6.3	6.6
	19-Apr-19	6.6	6.4	6.4	6.5	6.4	6.4	6.4	6.4	6.4
	23-Apr-19	6.3	6.3	6.1	6.3	6.3	6.1	6.4	6.3	6.2
	25-Apr-19	6.6	6.3	6.5	6.6	6.5	6.6	6.4	6.4	6.5
	27-Apr-19	6.7	6.8	6.7	6.7	6.8	6.8	6.4	6.8	6.7
	30-Apr-19	6.7	6.7	6.6	6.7	6.7	6.5	6.7	6.4	6.7

 Table 6-1
 Results Summary of Depth Average (Surface & Middle Layer) of DO (mg/L)

#### Table 6-2Results Summary of Bottom Depth of DO (mg/L)

Tidal	Sampling date	CC1	CC2	CC3	CC4	CC13	SWI1	С3	C4	I1
	1-Apr-19	6.8	6.7	6.5	NA	6.7	6.5	6.7	6.9	6.6
	3-Apr-19	6.7	6.6	6.5	NA	6.4	6.7	6.7	6.7	6.5
	6-Apr-19	6.7	6.6	6.5	NA	6.6	6.7	6.6	6.6	6.6
	8-Apr-19	6.5	6.5	6.3	NA	6.4	6.2	6.5	6.5	6.4
Mid-Ebb	10-Apr-19	6.7	6.8	6.6	NA	6.8	6.8	6.5	6.6	6.7
MIG-EDD	12-Apr-19	6.5	6.5	6.4	NA	6.5	6.4	6.6	6.6	6.4
	15-Apr-19	6.4	6.5	6.4	NA	6.5	6.4	6.5	6.6	6.5
	17-Apr-19	6.4	6.4	6.3	NA	6.4	6.3	6.4	6.4	6.4
	19-Apr-19	6.5	6.4	6.3	NA	6.4	6.3	6.5	6.4	6.3
	23-Apr-19	6.3	6.1	6.2	NA	6.3	6.0	6.3	6.4	6.3

#### CEDD Contract Agreement No. EDO/04/2018 -Environmental Team for Cross Bay Link, Tseung Kwan O Monthly Environmental Monitoring & Audit Report – April 2019



Tidal	Sampling date	CC1	CC2	CC3	CC4	CC13	SWI1	С3	C4	I1
	25-Apr-19	6.2	6.4	6.2	NA	6.2	7.5	6.1	6.4	6.2
	27-Apr-19	6.6	6.2	6.7	NA	6.6	6.7	6.3	6.2	6.4
	30-Apr-19	6.5	6.1	6.6	NA	6.5	6.7	6.2	6.3	6.5
	1-Apr-19	6.9	6.7	6.6	NA	6.7	6.6	6.7	6.9	6.6
	3-Apr-19	6.7	6.7	6.5	NA	6.6	6.7	6.6	6.6	6.6
	6-Apr-19	6.7	6.6	6.5	NA	6.5	6.7	6.6	6.6	6.6
	8-Apr-19	6.3	6.4	6.4	NA	6.4	6.4	6.5	6.6	6.4
	10-Apr-19	6.4	6.5	6.5	NA	6.6	6.6	6.6	6.6	6.5
	12-Apr-19	6.5	6.5	6.3	NA	6.5	6.3	6.5	6.6	6.5
Mid-Flood	15-Apr-19	6.5	6.5	6.4	NA	6.5	6.4	6.6	6.6	6.4
	17-Apr-19	6.4	6.4	6.3	NA	6.5	6.4	6.4	6.3	6.3
	19-Apr-19	6.5	6.4	6.4	NA	6.4	6.4	6.5	6.4	6.4
	23-Apr-19	6.3	6.3	6.0	NA	6.2	6.0	6.4	6.4	6.2
	25-Apr-19	6.1	6.2	6.2	NA	6.1	6.6	6.3	6.3	6.2
	27-Apr-19	6.5	6.2	6.7	NA	6.5	6.8	6.2	6.4	6.5
	30-Apr-19	6.6	6.2	6.6	NA	6.5	6.6	6.2	6.2	6.3

Remark: No Dissolved Oxygen (Bottom) monitoring data available for CC4 due to the water depth measured at CC4 during the monitoring days were less than 3 meters.

Table 6-3         Results Summary of Depth Average of Turbidity (NTU)	Table 6-3	<b>Results Summary</b>	of Depth Average	of Turbidity (NTU)
---	-----------	------------------------	------------------	--------------------

Tidal	Sampling date	CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
	1-Apr-19	0.9	1.0	1.9	1.7	0.8	2.0	0.9	1.2	1.6
	3-Apr-19	1.2	2.3	1.5	2.0	2.3	1.2	2.6	1.6	1.6
	6-Apr-19	1.6	1.5	1.7	2.1	1.5	1.5	2.8	1.9	1.7
	8-Apr-19	0.8	0.8	1.3	1.0	1.1	1.6	1.2	0.7	0.8
	10-Apr-19	0.5	0.3	0.7	0.2	0.8	0.4	0.8	0.5	0.6
	12-Apr-19	0.6	0.7	1.0	0.9	0.8	1.1	0.7	0.6	0.9
Mid-Ebb	15-Apr-19	0.9	1.0	0.9	0.8	0.9	2.3	0.6	0.8	1.0
	17-Apr-19	1.1	1.1	1.6	1.3	1.0	1.1	1.5	1.5	1.7
	19-Apr-19	1.3	1.4	1.9	1.3	1.0	1.1	2.1	1.6	1.6
	23-Apr-19	1.7	1.0	3.3	0.8	0.9	2.1	2.8	0.9	2.5
	25-Apr-19	1.3	1.1	1.2	0.8	1.2	0.4	2.0	0.8	1.9
	27-Apr-19	0.5	0.6	0.5	0.5	0.6	0.5	0.6	1.1	0.8
	30-Apr-19	0.6	1.2	0.6	0.2	1.2	0.2	1.4	0.4	0.7
	1-Apr-19	0.9	1.0	1.5	1.9	1.0	1.4	1.0	0.8	1.5
	3-Apr-19	1.6	1.4	1.6	2.1	1.5	1.3	2.2	2.0	1.8
	6-Apr-19	1.3	2.2	1.4	2.0	2.3	1.3	2.2	1.3	1.5
	8-Apr-19	0.9	0.8	0.6	0.7	0.9	0.4	0.9	1.5	0.4
	10-Apr-19	0.8	0.5	0.3	0.2	0.6	0.1	0.6	0.5	0.4
	12-Apr-19	0.7	1.0	1.2	0.8	1.0	1.8	0.5	0.7	0.9
Mid-Flood	15-Apr-19	0.6	0.8	0.9	0.9	0.9	1.1	0.5	0.9	0.9
	17-Apr-19	1.6	1.3	1.2	1.4	0.8	1.0	1.8	1.6	1.6
	19-Apr-19	1.2	1.4	1.4	1.3	1.0	0.9	1.7	1.5	1.4
	23-Apr-19	1.5	1.5	1.6	1.2	1.6	2.6	1.7	1.9	1.7
	25-Apr-19	1.1	1.4	1.0	0.5	0.9	0.5	1.0	1.2	1.2
	27-Apr-19	0.6	0.9	0.6	0.2	0.9	0.2	1.4	0.4	0.8
	30-Apr-19	0.5	0.6	0.5	0.5	0.8	0.5	0.6	1.1	0.9



Tidal	Sampling date	CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
	1-Apr-19	1.2	1.2	2.5	2.3	1.4	3.0	1.1	1.0	1.3
	3-Apr-19	1.4	2.4	1.4	1.2	1.5	1.4	1.5	1.0	1.1
	6-Apr-19	1.8	4.0	2.8	2.3	2.5	3.7	2.0	1.5	2.4
	8-Apr-19	2.2	2.6	3.2	3.5	3.2	2.7	4.9	2.4	2.4
	10-Apr-19	1.0	1.3	1.0	1.0	2.5	1.3	1.0	1.0	1.0
	12-Apr-19	1.8	1.6	6.1	8.3	1.2	2.5	1.1	1.9	1.3
Mid-Ebb	15-Apr-19	2.5	1.4	2.7	2.3	3.5	5.6	2.8	2.0	1.7
	17-Apr-19	6.4	3.1	3.1	5.2	3.7	3.4	4.0	3.3	3.7
	19-Apr-19	1.1	1.2	1.3	2.1	1.0	2.1	1.7	2.1	1.8
	23-Apr-19	3.9	4.2	4.7	3.8	4.6	5.0	9.9	5.5	6.2
	25-Apr-19	1.3	1.5	2.0	2.6	1.8	1.8	2.4	1.5	3.2
	27-Apr-19	2.0	1.7	1.9	2.1	2.9	2.3	2.7	2.0	3.0
	30-Apr-19	1.2	1.3	1.1	1.0	1.2	1.4	4.1	2.2	1.2
	1-Apr-19	1.1	1.0	1.5	1.6	1.0	1.1	1.3	1.7	1.9
	3-Apr-19	1.3	1.0	1.1	1.3	2.2	1.1	1.8	1.8	1.0
	6-Apr-19	3.7	2.4	2.7	3.4	2.7	2.6	3.1	3.0	2.1
	8-Apr-19	2.2	2.1	3.5	2.2	2.7	2.5	3.2	2.4	2.2
	10-Apr-19	1.8	2.3	2.7	3.4	4.7	2.3	2.8	2.8	2.9
	12-Apr-19	1.8	2.8	1.2	1.0	1.1	1.4	1.2	5.5	1.4
Mid-Flood	15-Apr-19	2.1	1.3	1.1	1.3	1.9	1.5	1.7	1.7	1.6
	17-Apr-19	3.7	2.3	4.2	4.8	3.4	3.2	4.1	3.7	2.7
	19-Apr-19	2.2	1.2	1.7	2.2	1.7	2.1	1.8	2.5	1.3
	23-Apr-19	5.6	3.3	3.0	3.6	5.5	6.5	3.6	3.1	3.8
	25-Apr-19	1.9	3.3	1.4	1.8	2.9	2.9	2.9	3.2	6.6
	27-Apr-19	2.7	2.4	2.5	2.3	2.7	2.6	3.5	2.8	1.7
	30-Apr-19	2.2	2.4	1.5	1.5	2.1	1.7	3.3	1.5	1.7

 Table 6-4
 Results Summary of Depth Average of Suspended Solids (mg/L)

Table 6-5	<b>Results Summary of Depth Average of Temperature (°C)</b>
-----------	---

Tidal	Sampling date	CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
	1-Apr-19	24.9	24.9	24.7	24.9	24.9	24.9	24.9	25.0	24.8
	3-Apr-19	21.2	21.2	21.3	21.2	21.2	21.3	21.1	21.3	21.2
	6-Apr-19	21.3	21.2	21.3	21.3	21.3	21.3	21.2	21.2	21.3
	8-Apr-19	21.6	22.0	22.3	21.7	22.0	21.8	21.5	21.7	22.2
	10-Apr-19	21.9	22.2	22.2	22.8	22.3	22.7	21.7	21.9	22.2
	12-Apr-19	22.1	22.1	22.2	22.2	22.1	22.2	22.1	22.2	22.1
Mid-Ebb	15-Apr-19	22.1	22.1	22.1	22.1	22.1	22.2	22.1	22.1	22.1
	17-Apr-19	22.4	22.2	22.3	22.1	22.3	22.5	22.0	22.0	22.1
	19-Apr-19	22.1	22.2	22.2	22.3	22.3	22.5	22.0	22.0	22.3
	23-Apr-19	22.4	22.6	22.7	23.4	22.8	22.7	22.3	22.6	22.5
	25-Apr-19	23.3	23.3	23.9	23.2	23.2	24.5	22.9	23.1	23.6
	27-Apr-19	24.0	23.9	24.1	24.0	23.9	24.1	23.8	23.6	24.0
	30-Apr-19	24.0	24.1	24.2	24.2	24.2	24.3	23.7	24.1	24.1
	1-Apr-19	24.9	24.9	24.8	24.9	24.9	24.9	24.9	24.9	24.8
	3-Apr-19	21.3	21.3	21.3	21.3	21.2	21.3	21.1	21.2	21.3
	6-Apr-19	21.3	21.2	21.4	21.2	21.2	21.3	21.1	21.3	21.3
	8-Apr-19	21.6	21.8	22.0	21.9	21.8	21.9	21.7	21.4	22.1
Mid Flood	10-Apr-19	21.7	21.9	22.3	22.2	22.3	22.3	21.7	21.9	22.3
Mid-Flood	12-Apr-19	22.1	22.1	22.2	22.1	22.1	22.2	22.1	22.1	22.1
	15-Apr-19	22.1	22.1	22.2	22.2	22.1	22.2	22.1	22.2	22.1
	17-Apr-19	22.3	22.3	22.5	22.3	22.4	22.7	22.1	22.1	22.3
	19-Apr-19	22.3	22.1	22.2	22.4	22.3	22.5	22.0	22.0	22.1
	23-Apr-19	22.4	22.5	22.7	22.7	22.4	22.5	22.4	22.4	22.6

Tidal	Sampling date	CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
	25-Apr-19	23.2	23.0	23.2	23.8	23.3	23.9	23.1	23.0	23.1
	27-Apr-19	23.8	23.9	24.1	24.1	24.0	24.1	23.5	23.9	24.0
	30-Apr-19	24.1	24.0	24.2	24.2	24.1	24.2	24.0	23.8	24.2

 Table 6-6
 Results Summary of Depth Average of Salinity (ppt)

Tidal	Sampling date	CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
	1-Apr-19	35.7	35.6	35.4	35.7	35.6	35.7	35.7	35.7	35.5
	3-Apr-19	35.7	35.6	35.6	35.6	35.6	35.6	35.7	35.7	35.5
	6-Apr-19	35.6	35.6	35.6	35.7	35.6	35.6	35.6	35.6	35.5
	8-Apr-19	35.4	35.3	35.0	35.4	35.3	35.2	35.4	35.3	35.0
Mid-Ebb	10-Apr-19	35.3	35.1	35.0	34.6	35.1	34.8	35.3	35.2	35.1
	12-Apr-19	34.8	34.9	34.8	34.9	34.9	34.9	35.0	35.0	34.7
	15-Apr-19	34.9	34.9	34.8	34.9	34.9	34.9	34.9	35.0	34.8
	17-Apr-19	35.2	35.2	35.0	35.2	35.1	34.9	35.2	35.2	35.2
	19-Apr-19	35.3	35.2	35.1	35.2	35.0	35.0	35.2	35.2	35.0
	23-Apr-19	35.0	34.6	34.5	33.9	34.4	34.3	35.0	34.4	34.8
	25-Apr-19	34.6	34.5	34.0	34.4	34.6	33.3	34.8	34.4	34.4
	27-Apr-19	34.5	34.6	34.1	34.3	34.4	34.2	34.8	35.0	34.4
	30-Apr-19	33.5	33.3	32.9	33.2	33.2	33.1	33.8	33.4	33.1
	1-Apr-19	35.6	35.6	35.5	35.7	35.6	35.7	35.7	35.7	35.5
	3-Apr-19	35.7	35.6	35.5	35.7	35.6	35.6	35.7	35.6	35.6
	6-Apr-19	35.6	35.6	35.6	35.6	35.6	35.6	35.6	35.6	35.6
	8-Apr-19	35.4	35.3	35.2	35.1	35.3	35.1	35.3	35.6	34.9
	10-Apr-19	35.3	35.1	34.9	34.7	34.9	34.8	35.3	35.1	34.8
	12-Apr-19	34.9	34.9	34.8	34.9	34.9	35.0	34.9	35.0	34.7
Mid-Flood	15-Apr-19	34.8	34.9	34.8	34.9	34.9	34.9	35.0	35.1	34.8
	17-Apr-19	35.2	35.2	35.0	35.0	35.1	34.9	35.2	35.1	35.2
	19-Apr-19	35.2	35.2	35.1	35.1	35.1	35.0	35.2	35.2	35.2
	23-Apr-19	34.7	34.6	34.3	34.2	34.6	34.3	34.7	34.8	34.3
	25-Apr-19	34.3	34.7	34.2	33.6	34.1	33.5	34.6	34.8	34.3
	27-Apr-19	34.6	34.4	34.1	34.3	34.3	34.2	34.9	34.5	34.2
	30-Apr-19	33.2	33.3	32.8	33.0	33.1	32.9	33.5	33.7	33.1

Table 6-7Results Summary of Depth Average of pH

Tidal	Sampling date	CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
	1-Apr-19	8.16	8.16	8.15	8.16	8.15	8.16	8.17	8.18	8.16
	3-Apr-19	8.14	8.13	8.13	8.14	8.14	8.17	8.14	8.14	8.14
	6-Apr-19	8.14	8.14	8.14	8.15	8.14	8.17	8.13	8.13	8.14
	8-Apr-19	8.10	8.09	8.07	8.11	8.10	8.14	8.10	8.10	8.08
	10-Apr-19	8.12	8.12	8.10	8.13	8.12	8.19	8.11	8.12	8.12
	12-Apr-19	8.17	8.18	8.17	8.16	8.17	8.17	8.19	8.19	8.17
Mid-Ebb	15-Apr-19	8.15	8.15	8.16	8.13	8.16	8.11	8.17	8.16	8.17
	17-Apr-19	8.14	8.15	8.15	8.12	8.15	8.10	8.13	8.13	8.15
	19-Apr-19	8.14	8.14	8.15	8.12	8.14	8.11	8.13	8.12	8.15
	23-Apr-19	8.12	8.12	8.09	8.11	8.11	8.13	8.11	8.11	8.12
	25-Apr-19	8.11	8.12	8.13	8.16	8.12	8.23	8.10	8.11	8.12
	27-Apr-19	8.15	8.15	8.15	8.15	8.16	8.16	8.14	8.13	8.16
	30-Apr-19	8.19	8.19	8.20	8.22	8.20	8.26	8.17	8.20	8.20
	1-Apr-19	8.16	8.14	8.15	8.13	8.16	8.09	8.15	8.16	8.15
Mid-Flood	3-Apr-19	8.15	8.14	8.14	8.15	8.15	8.20	8.14	8.14	8.14
	6-Apr-19	8.14	8.13	8.13	8.14	8.13	8.15	8.13	8.14	8.14



Tidal	Sampling date	CC1	CC2	CC3	CC4	CC13	SWI1	C3	C4	I1
	8-Apr-19	8.12	8.12	8.08	8.17	8.11	8.27	8.13	8.17	8.11
	10-Apr-19	8.11	8.12	8.10	8.11	8.11	8.14	8.11	8.11	8.10
	12-Apr-19	8.16	8.17	8.16	8.13	8.17	8.11	8.17	8.16	8.17
	15-Apr-19	8.17	8.17	8.16	8.16	8.17	8.17	8.18	8.18	8.17
	17-Apr-19	8.16	8.16	8.15	8.17	8.16	8.21	8.15	8.14	8.16
	19-Apr-19	8.14	8.14	8.15	8.11	8.15	8.11	8.13	8.12	8.15
	23-Apr-19	8.10	8.09	8.08	8.06	8.09	8.03	8.09	8.08	8.09
	25-Apr-19	8.12	8.12	8.10	8.20	8.11	8.24	8.12	8.13	8.12
	27-Apr-19	8.14	8.14	8.15	8.17	8.15	8.21	8.12	8.15	8.15
	30-Apr-19	8.20	8.20	8.20	8.20	8.21	8.21	8.12	8.18	8.21

- 6.2.2 The monitoring results including in-situ measurements and laboratory testing results are provided in *Appendix H*. The graphical plots are shown in *Appendix I*.
- 6.2.3 A summary of exceedances for the four parameters: dissolved oxygen (DO), turbidity and suspended solids (SS) are shown in *Table 6-8*.

Station	DO (Ave of Top & mid-depth)		DO (Bottom Depth)		Turbidity (Depth Ave)		SS (Depth Ave)		Total Exceedance for the Station	
	AL LL AL LL AL LL		AL	LL	AL	LL				
CC1	0	0	0	0	0	0	0	0	0	0
CC2	0	0	0	0	0	0	0	0	0	0
CC3	0	0	0	0	0	0	0	0	0	0
CC4	0	0	NA	NA	0	0	0	0	0	0
CC13	0	0	0	0	0	0	0	0	0	0
SWI1	0	0	0	0	0	0	0	0	0	0
No of Exceedance	0	0	0	0	0	0	0	0	0	0

 Table 6-8
 Summary of Water Quality Exceedance

6.2.4 In this Reporting Period, no Action/Limit Level exceedances for marine water quality monitoring was recorded.



#### 7. WASTE MANAGEMENT

## 7.1 GENERAL WASTE MANAGEMENT

7.1.1 Waste management would be carried out by an on-site Environmental Officer or an Environmental Consultant from time to time.

#### 7.2 **RECORDS OF WASTE QUANTITIES**

- 7.2.1 All types of waste arising from the construction work are classified into the following:
  - Construction & Demolition (C&D) Material;
  - Chemical Waste; and
  - General Refuse
- 7.2.2 According to the information provided by Contractor of Contract 1 and Contract 2, waste disposal was made in the Reporting period are summarized in *Tables 7-1* and *7-2*.

 Table 7-1
 Summary of Quantities of Inert C&D Materials

	Cont	tract 1	Contract 2			
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location		
C&D Materials (Inert) ('000m <sup>3</sup> )	1.086	TKO 137	3.140	TKO 137		
Reused in this Contract (Inert) ('000m <sup>3</sup> )	0	-	0	-		
Reused in other Projects (Inert) ('000m <sup>3</sup> )	0	-	0	-		
Disposal as Public Fill (Inert) ('000m <sup>3</sup> )	1.086	TKO 137	3.140	TKO 137		

## Table 7-2 Summary of Quantities of C&D Wastes

	Cont	act 1 Cont		ract 2
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location
Recycled Metal ('000kg)	0	-	0	-
Recycled Paper / Cardboard Packing ('000kg)	0.509	Collected by paper recycling company	0	-
Recycled Plastic ('000kg)	0	-	0	-
Chemical Wastes ('000kg)	0	-	0	-
General Refuses ('000m <sup>3</sup> )	0.012	NENT	0.013	NENT

## 7.2.3 The Monthly Summary Waste Flow Table of the Contracts 1 and Contract 2 are shown in *Appendix K*.



#### 8. SITE INSPECTION

#### 8.1 **REQUIREMENTS**

8.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

#### 8.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

#### Contract 1

- 8.2.1 In this Reporting Month, weekly joint site inspection to evaluate site environmental performance for the *Contract 1* was carried out by the Project Consultant, ET and the Contractor on 4, 10, 18, & 24 April 2019. Moreover, the Independent Environmental Checker (IEC) perform monthly site inspection was on 10 April 2019. During site inspections, no non-compliance was noted.
- 8.2.2 The findings / deficiencies of *Contract 1* that observed during the weekly site inspection are listed in *Table 8-1* and the site layout plan was provided in **Appendix A**.

Date	<b>Findings / Deficiencies</b>	Follow-Up Status
4 April 2019	<ul> <li><u>Observation:</u></li> <li>Drip tray should be provided for chemical storage on the barge. (Portion II)</li> </ul>	<ul> <li>Chemical storage on-site without drip tray were removed. (Rectified on 10 April 2019)</li> </ul>
10 April 2019	<ul> <li><u>Observation:</u></li> <li>Sand bags should be provided for un-installing the RCT piping to prevent muddy water overflow into the water body. (Portion II)</li> </ul>	• Sand bags had been provided at the edge of the barge to prevent muddy water overflow into the water body during un-installing the RCT piping. (Rectified on 18 April 2019)
18 April 2019	• No environmental issue was observed during the site inspection.	• NA
24 April 2019	<ul> <li><u>Observation:</u></li> <li>Damage of silt curtain was observed. Proper maintenance should be provided for the silt curtain. (Portion II – Jack up barge)</li> </ul>	<ul> <li>Damaged silt curtain had been repaired. (Rectified before 30 April 2019)</li> </ul>

Table 8-1Site Observations of the Contract 1

## Contract 2

- 8.2.3 In this Reporting Month, weekly joint site inspection to evaluate site environmental performance for the *Contract 2* were carried out by the Project Consultant, ET and the Contractor on *4*, *10*, *18* & 24 April 2019. Moreover, the Independent Environmental Checker (IEC) perform monthly site inspection was on *10 April 2019*. During site inspections, no non-compliance was noted.
- 8.2.4 The findings / deficiencies of *Contract 2* that observed during the weekly site inspection are listed in *Table 8-2* and the site layout plan was provided in **Appendix A**.



1 abic 0-2 Dice Observations of the Contract 2	Table 8-2	Site Observations	of the Contract 2
--	-----------	-------------------	-------------------

Date	Findings / Deficiencies	Follow-Up Status
4 April 2019	• No environmental issue was observed during the site inspection	• Nil
10 April 2019	Observation:• Oil stain on the access road should be cleaned to prevent contamination. (Portion VI)	• Oil stain on the access road was cleared. (Rectified on 18 April 2019)
18 April 2019	• No environmental issue was observed during the site inspection	• Nil
24 April 2019	<ul> <li><u>Observation:</u></li> <li>Dusty access road was observed. According to EP's requirement, water spraying should be at least once per hour to reduce dust impact. (Portion IV)</li> <li>Proper dust mitigation measures should be provided for stockpile storage over night. (Portion IV)</li> </ul>	<ul> <li>Water spraying had been provide for the haul road to reduce dust impact. (Rectified before 30 April 2019)</li> <li>Stockpile (marine sediment) observed at last inspection had been stored at designated area and covered with tarpaulin. (Rectified before 30 April 2019)</li> </ul>



## 9. LANDFILL GAS MONITORING

#### 9.1 GENERAL REQUIREMENT

- 9.1.1 Pursuant to Section 13 of the Project's EM&A Manual, Landfill gas monitoring shall perform during construction activities within the 250m Consultation Zone of Tseung Kwan O Stage II & III Landfill. For landfill gas monitoring requirements, pre entry and routine measurement shall be undertaken in accordance with the *Factories and Industrial Undertaking (Confined Spaces) Regulation.*
- 9.1.2 According to Environmental Mitigation Implementation Schedule (EMIS) S14.7.6, portable monitoring equipment can be used to conduct landfill gas monitoring. Moreover, the frequency and areas to be monitored should be set down prior to commencement of the works either by the Safety Officer or by an appropriately qualified person.

#### 9.2 LIMIT LEVELS AND EVENT AND ACTION PLAN

9.2.1 In event of the trigger levels specified in Table 14.6 of the EIA report being exceeded, a person, such as the Safety Officer, shall be nominated, with deputies, to be responsible for dealing with any emergency which may occur due to LFG. In an emergency situation the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas. The Limit levels and relevant Action Plans for landfill gas detected in utilities and any on-site areas following construction is listed in *Table 9-1*.

Table 7 1 Actions in the Lyent of Lanum Gas Deing Detected in Excuvations			
Parameter	Limit Level	Actions	
	>10% LEL (i.e.	Post "No Smoking" signs	
	>0.5% by volume)	Prohibit hot works	
		• Ventilate to restore methane to <10% LEL	
Methane	>20% LEL (i.e.	Stop excavation works	
	>1% by volume)	• Evacuate personnel/prohibit entry	
		• Increase ventilation to restore methane to <10% LEL	
	>0.5%	• Ventilate to restore carbon dioxide to <0.5%	
Carbon	>1.5%	Stop excavation works	
dioxide		• Evacuate personnel/prohibit entry	
		• Increase ventilation to restore carbon dioxide to <0.5%	
	<19%	Ventilation to restore oxygen >19%	
Ovugan	<18%	Stop excavation works	
Oxygen		Evacuate personnel/prohibit entry	
		<ul> <li>Increase ventilation to restore oxygen to &gt;19%</li> </ul>	

 Table 9-1
 Actions in the Event of Landfill Gas Being Detected in Excavations

9.2.2 In the event of the trigger levels specified in Table 9-1 being exceeded, the Safety Officer shall be responsible for dealing with any emergency which may occur due to landfill gas.

## 9.3 LANDFILL GAS MONITORING

9.3.1 Since the major construction activities under the Project were not yet commenced within the 250m Consultation Zone of Tseung Kwan O Stage II & III Landfill, no landfill gas monitoring was undertaken by the Contractors in the Reporting Period.



## 10. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

## **10.1** ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

- 10.1.1 In the Reporting Period, no environmental complaint, summons and prosecution under the EM&A Programme was lodged for the project. However, a hopper barge leaking incident was happened on 25 April 2019 and remedial action was undertaken by Contractor of Contract 1 (CRBC) accordingly. No adverse marine water impact was found according to the marine water quality monitoring result.
- 10.1.2 The statistical summary table of environmental complaint is presented in *Tables 10-1, 10-2* and *10-3*.

Reporting Period	Contract	Environmental Complaint Statistics		
Reporting Period	Contract	Frequency	Cumulative	<b>Complaint Nature</b>
1 – 30 April 2019	1	0	1	NA
1 – 30 April 2019	2	0	0	NA

#### Table 10-1 Statistical Summary of Environmental Complaints

#### Table 10-2 Statistical Summary of Environmental Summons

Departing Daried	Contract	<b>Environmental Summons Statistics</b>		
<b>Reporting Period</b>	Contract	Frequency	Cumulative	Summons Nature
1 – 30 April 2019	1	0	0	NA
1 – 30 April 2019	2	0	0	NA

#### Table 10-3 Statistical Summary of Environmental Prosecution

Departing Daried	Contract	<b>Environmental Prosecution Statistics</b>		
<b>Reporting Period</b>	Contract	Frequency	Cumulative	<b>Prosecution Nature</b>
1 – 30 April 2019	1	0	0	NA
1 – 30 April 2019	2	0	0	NA



## 11. IMPLEMENTATION STATUS OF MITIGATION MEASURES

#### **11.1 GENERAL REQUIREMENTS**

- 11.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix L*.
- 11.1.2 The Contractors had been implementing the required environmental mitigation measures according to the Environmental Monitoring and Audit Manual subject to the site condition. Environmental mitigation measures generally implemented by the Contractors in this Reporting Month are summarized in *Table 11-1*.

Issues	Environmental Mitigation Measures
Construction	• Regularly to maintain all plants, so only the good condition plants were used
Noise	on-site ;
	• If possible, all mobile plants onsite operation has located far from NSRs;
	• When machines and plants (such as trucks) were not in using, it was switched off;
	• Wherever possible, plant was prevented oriented directly the nearby NSRs;
	• Provided quiet powered mechanical equipment to use onsite;
	<ul> <li>Weekly noise monitoring was conducted to ensure construction noise meet the criteria.</li> </ul>
Air Quality	
	• Stockpile of dusty material was covered entirely with impervious sheeting or sprayed with water so as to maintain the entire surface wet;
	<ul> <li>The construction plants regularly maintained to avoid the emissions of black smoke;</li> </ul>
	• The construction plants switched off when it not in use;
	• Water spraying on haul road and dry site area was provided regularly;
	• Where a vehicle leaving the works site is carrying a load of dusty materials, the
	load has covered entirely with clean impervious sheeting; and
	• Before any vehicle leaving the works site, wheel watering has been performed.
Water Quality	Debris and refuse generated on-site collected daily;
	Oils and fuels were stored in designated areas;
	The chemical waste storage as sealed area provided;
	• Site hoarding with sealed foot were provided surrounding the boundary of working
	site to prevent wastewater or site surface water runoff get into public areas; and
	<ul> <li>Portable chemical toilets were provided on-site. A licensed contractor was regularly disposal and maintenance of these facilities.</li> </ul>
	• Silt curtain was installed and maintained in accordance with EP condition
Waste and	• Excavated material reused on site as far as possible to minimize off-site disposal.
Chemical	<ul> <li>Scrap metals or abandoned equipment should be recycled if possible;</li> </ul>
Management	• Waste arising kept to a minimum and be handled, transported and disposed of in a
	suitable manner;
	• Disposal of C&D wastes to any designated public filling facility and/or landfill
	followed a trip ticket system; and
	• Chemical waste handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes.
	The site is generally kept tidy and clean.
General	<ul> <li>Mosquito control is performed to prevent mosquito breeding on site.</li> </ul>
L	

 Table 11-1
 Environmental Mitigation Measures in the Reporting Month

#### **11.2** TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

- 11.2.1 Tentative construction activities to be undertaken in May 2019 should be included:-*Contract 1* 
  - Pre-drilling Works at Portion II
  - Piling Works at Portion II



## Contract 2

- Bored Pile Work at Portion IV & VI
- Trial Pit and Pre-drill Work at Portion IV & VI

## 11.3 IMPACT FORECAST

- 11.3.1 Potential environmental impacts arising from the works of the Contracts 1 and Contract 2 include:
  - Construction waste
  - Air quality
  - Construction noise
  - Water quality
- 11.3.2 Environmental mitigation measures will be properly implemented and maintained as per the Mitigation Implementation Schedule in Appendix L to ensure site environmental performance is acceptable.



#### 12. CONCLUSIONS AND RECOMMENDATIONS

#### 12.1 CONCLUSIONS

- 12.1.1 This is the monthly EM&A report as presented the monitoring results and inspection findings for the reporting period from  $1^{st}$  to  $30^{th}$  *April 2019*.
- 12.1.2 In the Reporting Period, no daytime construction noise monitoring results that triggered the Limit Level was recorded and no noise complaint (which is an Action Level exceedance) was received by the Project Consultant, EPD and the Contractors. However, four (4) evening additional construction noise monitoring results triggered the Limit Level. Investigation was undertaken by ET and it was considered that the exceedances recorded are unlikely caused by the Project.
- 12.1.3 In this Reporting Period, no 1-Hour TSP or 24-Hr TSP air quality monitoring exceedance was recorded. No NOE or the associated corrective actions were therefore issued.
- 12.1.4 For water quality monitoring, no Action/Limit Level exceedance was recorded in the reporting period. No NOE was therefore issued.
- 12.1.5 No documented complaint, notification of summons or prosecution were received and recorded for the Project.


#### 12.2 **RECOMMENDATIONS**

- 12.2.1 Due to wet season has approached, the Contractor was reminded that all the works to undertaking must be fulfill environmental statutory requirement, especially water quality mitigation measures to prevent surface runoff into nearby water bodies or public areas.
- 12.2.2 In regards to the marine works, special attention should be paid on excavation works for the bridge pier foundations underway in which water quality mitigation measures such as erection of silt curtain should be properly implemented and maintained.




Appendix A

**Project Layout Plan** 




	Drawn	Date	Drawing No.	
	GL	01/13		
	Checked	Approved	209506/EIA/II	N/001
01/13	JP	ST		
07/11	Scale		Status	Rev. D
Date	1:5000 on A1 &	1:10000 on A3	FINAL	D



		845500 E	the second secon
SETTING OUT POINTS	SETTING OUT POINTS	lo r	
POINTS EASTING NORTHING	POINTS EASTING NORTHING		
001         844512.175         817604.422           002         844498.695         817557.993	026         846204.700         816926.589           027         846199.263         816926.590	-	
003 844598.186 817407.065	021         0461331263         016260.336           028         846144.269         816926.589		
004         844596.769         817404.339           005         845132.374         817153.641	029         846091.080         816926.744           030         845969.970         816926.504	-	
006 845500.00 817088.580	031 846199.197 816975.364		
007         845524.969         817088.226           008         845524.909         817236.307	032 846188.983 816993.582		
008         845524.909         817236.307           009         845558.095         817236.307	033         846144.274         816999.997           034         846144.274         817000.722	-	
010 845558.095 817195.885	035 846091.204 817000.679		
011         845550.234         817174.288           012         845550.219         817158.042	036         845970.070         817000.581           037         845970.069         817000.099	+ $+$	
013         845562.850         817139.744           014         845562.850         817035.700	038         845550.850         817000.099           039         845524.969         817000.099		
015 845550.850 817035.670	040 845550.850 816953.291	-	
016         845524.969         817035.670           017         846030.606         817036.089	041 845500.00 816952.636	-	***
017 846030.606 817036.089 018 846030.604 817038.387	042         845076.990         817029.022           043         844534.373         817264.536	-	E00
019 846200.700 817038.418	044 844525.572 817267.627	-	008
020         846200.700         817038.796           021         846205.200         817042.796	045         844525.199         817266.527           046         844444.018         817285.203	-	
022 846205.200 817138.796	047 844456.043 817347.194	-	
023         846245.180         817138.796           024         846246.698         816900.099	048         844482.530         817341.743           049         844502.889         817386.445	-	
025 846206.155 816900.099	050 844403.015 817604.422	]	
		JUNK BAY	
		(TSEUNG KWAN D)	$\times$
			PORTION VII
			PORTION III
		t	
		將軍運 JUNK BAY JUNK KWAN ON	
		将軍决、	
		NK BANN O	
		JULY KWAN	
		(TSEUL	016
			8
	005		550
	<b>\$</b>		
			13300
		PORTION II	
		1400	13250
	5 5	350	
1100	1250		13200
	· · · · · · · · · · · · · · · · · · ·	13150	
IB] IT		13 00 1	
		13000	
12800	12950	0	
MAIN BRIDGE			
		The second of the second in the second second	
		·	





N:VIDesign & Engineering/Cod Admin/Ustation\_Plotary/.CR8C.COL.A3.pltcfg Default PRNTED BY: User 22/11/2018 (0:40:59 M:VIDesign & Engineering/Incruiten/SC4-ft fr01.1073-37018172 Am




## **Appendix B**

## Project Organization Chart & Contact Details of Key Personnel for the Project



#### **Project Organization Structure**





Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Project Proponent	CK Lam	2301 1398	2714 5174
CEDD	Project Proponent	Simon Wong	2301 1398	2714 5174
AECOM	Senior Resident Engineer	Jackie Chan	3595 8045	3596 6118
AECOM	Resident Engineer	Kingman Chan	3595 8045	3596 6118
ASC – N&T JV	Independent Environmental Checker	Kevin Li	2698 6833	2698 9383
ASC – N&T JV	Senior Environmental Consultant	Tandy Tse	2698 6833	2698 9383
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Martin Li	2959 6059	2959 6079
CRBC	Site Agent	Raymond Cheng	6026 5971	2283 1689
CRBC	Environmental Officer	Calvin So	9724 6254	2283 1689
CRBC	Environmental Supervisor	Lila Lui	9790 5433	2283 1689
Build King	Site Agent	Stephen Leung	9071 7657	TBA
Build King	Environmental Officer	Stephen Leung	9071 7657	TBA
Build King	Environmental Supervisor	Walter Wong	6584 7065	TBA

#### **Contact Details of Key Personnel for the Project**

#### Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Project Consultant) – AECOM Asia Co. Ltd.

ASC – N&T JV (IEC) – Acuity Sustainability Consulting Limited – Nature & Technologies (HK) Limited Joint Venture

AUES (ET) – Action-United Environmental Services & Consulting

CRBC (the Main Contractor of the Works Contract 1) – China Road and Bridge Corporation

Build King (the Main Contractor of the Works Contract 2) - Build King Civil Engineering Limited



## Appendix C

## **3-Month Rolling Construction Programme**



**Contract 1** 

Page: 1

	AdvityName	Original Re Duration	maining Duration Start	Planned Start	Finish	Planned Finish	Total Float A	ctivity%Complete TRA \	Variance - Finish Date 24	31	April 2019 07 14	21	May 2019 28 05 12
ss Bay Link	Tseung Kwan O Main Bridge and Associated Works Apr-19	1484	1138 29-Jun-18 A	29-Jun-18	19-May-22	21-Jul-22	269		63				
ecutive Sun	imary Programme	1484	1138 29-Jun-18 A	29-Jun-18	19-May-22	21-Jul-22	-96		63				
SP Section	2 of Works-All Works within Portion II,III,IV and VI	1240	1138 17-Sep-18 A	28-Feb-19	19-May-22	21-Jul-22	-96		63				
ESP10920	CBL Main Bridge and Marine Viaduct	1240	1138 17-Sep-18 A	28-Feb-19	19-May-22	21-Jul-22	-96	8.23% 0	63				
SP10940 SP10960	Pre-drilling Works	297	82 17-Sep-18 A	28-Feb-19	29-Jun-19 18-Feb-20	21-Dec-19 16-Feb-21	98 230	72.31% 0 52.76% 0	176 364				<u>.</u>
	Piling Works 5 of the Works-All Works within Portion V (CBL E&M Plantroom)	671 232	317 17-Nov-18 A 227 01-Apr-19 A	18-Apr-19 02-Apr-19	20-Nov-19	20-Nov-19	15	32.70% 0	0	-			
SP11260	Structural Works	232	227 01-Apr-19 A	02-Apr-19	20-Nov-19	20-Nov-19	15	2.16% 0	0				
	Contractor's Design & Method Statement Submission & Approval	1061	778 29-Jun-18 A	29-Jun-18	24-May-21	24-May-21	264		0				
ESP10400	Temporary Works Design	695	548 13-Aug-18 A	13-Aug-18	06-Oct-20	07-Jul-20	104	21.15% 0	-91				<u>†</u>
SP10420 SP10440	Method Statement Submission for Major Construction Works Contractor's Design Submission and Approval	736 869	625 27-Aug-18 A 682 06-Aug-18 A	27-Aug-18 06-Aug-18	22-Dec-20 17-Feb-21	31-Aug-20 21-Dec-20	42 190	15.08% 0 21.52% 0	-113 -58				
SP10460	Alternative Design Submission and Approval	397	122 07-Aug-18 A	07-Aug-18	07-Aug-19	07-Sep-19	153	69.27% 0	-38				
ESP10480	General Submission	843	560 29-Jun-18 A	29-Jun-18	18-Oct-20	18-Oct-20	58	33.57% 0	0				
SP10500 SP10520	Project Manager's Acceptance of Subcontractors Preliminaries	556 234	330 14-Aug-18 A 119 12-Jul-18 A	21-Feb-19 08-Jan-19	02-Mar-20 05-Aug-19	29-Aug-20 29-Aug-19	346 923	40.65% 0 49.04% 0	180				
SP10560	Procurement, Factory Acceptance Test, Delivery and Temporary Storage of Major E&M Equipment	670	670 25-Jul-19	17-Jun-19	24-May-21	24-May-21	28	0% 0	0				
SP10600 SP10620	Precasting of Precast Shell Fabrication of Precast Box Girder	745 713	647 08-Nov-18 A 650 10-Nov-18 A	28-Apr-19 13-May-19	13-Jan-21 16-Jan-21	11-May-21 24-Apr-21	154 62	13.15% 0 8.84% 0	118 98				
ESP10640	Fabrication of Steel Arch Bridge and Side Spans	623	610 28-Mar-19 A	16-Mar-19	07-Dec-20	10-Dec-20	-39	2.09% 0	3				
NCE, CE a		0	0 18-Feb-19 A		30-Mar-19 A					EW, NC	E, CE and PMI		
rly Warning	) EW	0	0 18-Feb-19 A		18-Feb-19 A								
EW0301	EW013 - Clarification on the Bearing Schedule and Bearing Design	0	0 18-Feb-19 A					100%		nd Bearing I		1. 11	(G. 1D.1
W0321	EW-PM004 - Delay due to Late Subcontracting Works for Supply, Fabrication and Assembly of Steel Bridge	0	0 18-Feb-19 A 0 30-Mar-19 A		30-Mar-19 A			100%	ng V		pply, Fabrication an sation Event CE	d Assembly	of Steel Bridge
npensatio E0121	n Event CE CE008 - Inclement Weather for December 2018	0	0 30-Mar-19 A		50-Wai-17 A			100%		: *	Inclement Weather	r for Decem	: iber 2018
	Factory Acceptance Test, Delivery and Temporary Storage of Major E&M Equip	45	45 25-Jul-19	17-Jun-19	16-Sep-19	08-Aug-19	53	100/0	-32		the former and the fo		
ocurement		45	45 25-Jul-19	17-Jun-19	16-Sep-19	08-Aug-19	53		-32				
PC10120	Procurement of LV Switch Board	45	45 25-Jul-19	17-Jun-19	16-Sep-19	08-Aug-19	53	0% 0	-32				
	Procurement of Genset	30	30 25-Jul-19	17-Jun-19	28-Aug-19	22-Jul-19	53	0% 0	-32				
minaries,	Contractor's Design & Method Statement Submission & Approval	450	243 13-Aug-18 A	13-Sep-18	06-Dec-19	08-Nov-19	799		-28				
	orks Design	285	108 13-Aug-18 A	13-Sep-18	10-Aug-19	08-Aug-19	56		-2				
DS2010 DS2020	Formwork design for V-shaped pier and crossbeam construction (incl. 21 days TRA)	63 56	63 30-Apr-19 56 07-Jun-19	02-Apr-19 10-May-19	11-Jul-19 10-Aug-19	13-Jun-19 13-Jul-19	56 56	0% 21 0% 21	-24 -24				
DS2020 DS2120	Temporary falsework design for V-shaped pier and crossbeam construction (incl. 21 days TRA) Construction engineering for superstructure of steel arch bridge (incl. 7 days TRA)	127	83 13-Aug-18 A	13-Sep-18	10-Aug-19 12-Jul-19	07-Feb-19	-60	34.65% 7	-133	:	_		
DS2160	Steel mould design for precast segments of TKOI viaducts (incl. 21 days TRA)	63	63 28-May-19	28-May-19	08-Aug-19	08-Aug-19	24	0% 21	0				
	ment Submission for Major Construction Works	154	161 28-Mar-19 A	06-Apr-19	22-Oct-19	24-Oct-19	203		2				
DS1110 DS1130	Method statement submission for fabrication of steel deck (incl. 21 days TRA) Method statement submission for fabrication of arch ribs (incl. 21 days TRA)	77 70	65 28-Mar-19 A 57 28-Mar-19 A	06-Apr-19 15-Apr-19	02-Jul-19 02-Jul-19	04-Jul-19 04-Jul-19	38 38	15.58% 21 18.57% 21	2				:
DS1130	Method statement submission for geometry control (incl. 21 days TRA)	67	67 28-Mar-19 A	15-Apr-19	12-Jul-19	01-Jul-19	29	0% 21	-10		<b>-</b>		:
1DS1140	Method statement submission for assembly of steel arch bridge (incl. 35 days TRA)	96	96 03-Jul-19	05-Jul-19	22-Oct-19	24-Oct-19	203	0% 35	2				
	Design Submission and Approval	209	209 08-Apr-19	08-Mar-19	06-Dec-19	08-Nov-19	44	00/ 14	-24		ſ		_
DS1040 DS1060	Design of arch rib inspection cradle (incl. 14 days TRA) Design of access facilities (incl. 14 days TRA)	100 125	100 16-May-19 125 21-May-19	03-Apr-19 08-Apr-19	09-Sep-19 12-Oct-19	27-Jul-19 30-Aug-19	-17 -15	0% 14 0% 14	-37 -37	-			
DS1080	Design of Tuned Mass Damper(TMD) (incl. 7 days TRA)	150	150 15-Jun-19	18-May-19	06-Dec-19	08-Nov-19	0	0% 7	-24				
DS1100	Design of de-humidification system (incl. 7 days TRA)	90	90 25-Jul-19	17-Jun-19	06-Nov-19	28-Sep-19	-36	0% 7	-33				
DS1160 DS1180	Design of Electrical system for the E&M plant room (incl. 7 days TRA) Design of Building Services system for the E&M plant room (incl. 7 days TRA)	127 127	127 01-May-19 127 20-Jun-19	23-Mar-19 13-May-19	25-Sep-19 14-Nov-19	17-Aug-19 07-Oct-19	-36	0% 7 0% 7	-33				
CDS1200	Design of Structural health monitoring system (incl. 14 days TRA)	172	172 08-Apr-19	08-Mar-19	24-Oct-19	24-Sep-19	81	0% 14	-26				
	esign Submission and Approval	111	105 30-Mar-19 A	08-Mar-19	07-Aug-19	15-Jul-19	131		-20				
	DDA submission for bridge deck of entrusted works of TKOI Viaduct (incl. 35 days TRA) Submission, Subcontracting and Procument	111	105 30-Mar-19 A 130 23-Oct-18 A	08-Mar-19 08-Mar-19	07-Aug-19 15-Aug-19	15-Jul-19 17-Aug-19	131 912	5.41% 35	-20	1			
eneral Subr		140	130 28-Mar-19 A	16-Mar-19	15-Aug-19	02-Aug-19	0		-13				
	Steel main bridge shop drawings submission and approval (incl. 7 days TRA)	140	130 28-Mar-19 A	16-Mar-19	15-Aug-19	02-Aug-19	0	7.14% 7	-13		_		-
P-GS1720	Submit the details of proposed steel work fabrication yard (incl. 14 days TRA)	21	0 28-Mar-19 A	05-Apr-19	03-Apr-19 A	25-Apr-19		100% 14	23			Subr	mit the details of propos
-	ger's Acceptance of Subcontractors	58	50 23-Oct-18 A	08-Mar-19	04-Jun-19	13-Jun-19	984		9				
P-SP1040 P-SP1160	ICE for E&M Works Erection of PMs Office and Contractor Site Office	0	0		15-Apr-19 08-Nov-18 A	22-Mar-19 07-May-19	-27	0% 0 100% 0	-24 180		◆ ICE fe	or E&M Wo	Erection of
P-SP1240	Public Relation Service	0	0		30-Apr-19	17-Apr-19	240	0% 0	-13		•		Public Relation Servi
P-SP1280	Physical Model CBL Bridge	0	0		30-Apr-19	08-Mar-19	1019	0%	-54				<ul> <li>Physical Model CBL</li> </ul>
P-SP1320 P-SP1340	Marine bored piles Design,supply and installation of SHMS (EW 011)	0	0		16-Nov-18 A 30-Apr-19	17-Apr-19 30-Mar-19	86	100% 0 0% 0	-31	<u>م</u>	♦ Mai	rine bored p	<ul> <li>Design, supply and in:</li> </ul>
P-SP1360	Fabrication, transportation and installation of precast shell for pile cap	0	0		23-Oct-18 A	27-Apr-19	00	100% 0	186	<b>`</b>		💊 Fa	abrication, transportation
P-SP1400	Transportation and installation of precast box girder	0	0		22-Apr-19	22-Apr-19	273	0% 0	0	Fabrication	of steel arch bridge		rtation and installation o
P-SP1420 P-SP1440	Fabrication of steel arch bridge and side spans (EW 009) Transportation and installation of steel side spans and steel arch bridge	0	0		27-Mar-19 A 04-Jun-19	15-Mar-19 13-Jun-19	16	100% 0 0% 0	-11		sieer aren ondge	and side spa	115 (LW 005)
P-SP1500	R.C. structure for pilecap,pier and in-situ deck	0	0		29-Apr-19	11-Apr-19	2	0% 0	-18		•	•	R.C. structure for piled
P-SP1500-0	Pre-stressing	0	0		25-Jan-19 A			100%					
P-SP1500-1 P-SP1520	Movement Joints Bearing	0	0		26-Feb-19 A 29-Apr-19	26-Apr-19	46	100% 0% 0	-3			•	Bearing
P-SP1540	Waterproofing Works	0	0		27-May-19	27-May-19	452	0% 0	0				
P-SP1560 P-SP1560-0	Supply and installation of balustrade	0	0		27-Mar-19 A 30-May-19	18-Mar-19	77	100% 0	-8	Supply and 1	nstallation of balust	rade	
P-SP1500-0 P-SP1600	Supply and installation of steel parapet and sign gantry Supply and installation of under bridge mobile gantry	0	0		30-Apr-19	18-Mar-19	-18	0% 0	-43				Supply and installation
P-SP1620	Design, supply and installation of arch inspection cradle	0	0		30-Apr-19	18-Mar-19	-20	0% 0	-43		<b>A R</b> ·		<ul> <li>Design, supply and in</li> <li>directellation of TMD</li> </ul>
P-SP1640 P-SP1660	Design,supply and installation of TMD Design,supply and installation of dehumification system	0	0		15-Apr-19 30-Apr-19	18-Mar-19 17-Apr-19	0 43	0% 0 0% 0	-28		• Desig		d installation of TMD Design, supply and inst
P-SP1680	Design, supply and installation of SCADA	0	0		30-Apr-19	07-Apr-19	107	0% 0	-23		۰ °	•	<ul> <li>Design, supply and inst</li> </ul>
P-SP1700	Electrical installation works for CBL Main bridge and Marine Viaduct	0	0		30-Apr-19	18-Mar-19	86	0% 0	-43				<ul> <li>Electrical installation</li> <li>Building services for</li> </ul>
P-SP1760 P-SP1790	Building services for E&M plantroom Design,supply and installation of cable hangers system	0	0		30-Apr-19 18-Feb-19 A	02-Apr-19 07-Apr-19	-42	0% 0 100% 0	-28 49	•	Design, supply ar		<ul> <li>Building services for on of cable hangers system</li> </ul>
					,						, , , , , , , , , , , , , , , , , , , ,		
	aining Level of Effort Remaining Work $\blacklozenge$ $\blacklozenge$ Mile	estone				CRBC					Date		R
Rom			1			I KK(						1	
		mmary				CINDC				08	-Apr-19	Month	ly updated on 8 Ap

	June 2019			July 2019		
26	02 09 16	23	30	07 14	21	28
			Pre-drilling	Works		
			* * *			
					-	
			:	Formw	ork desigr	1 for V-s
				Const	ruction en	gineerin
				od statemer od statemer	nt submiss	ion for f
				Methodal	od stateme	nt subm
				Wieuk		
				Weak		
				Mein		_
				Muk		
	cation yard (incl. 14 days T	RA)	Subcontrac			
l work fabr	cation yard (incl. 14 days T Project Manager's Ar	RA) cceptance of	Subcontrac			
l work fabr	cation yard (incl. 14 days T	RA) cceptance of	Subcontrac			
work fabr	cation yard (incl. 14 days T Project Manager's Ar ontractor Site Office	RA)	Subcontrac			
work fabri ffice and C	cation yard (incl. 14 days T Project Manager's Au ontractor Site Office (EW 011) f precast shell for pile cap	RA)	Subcontrac			
work fabri ffice and C n of SHMS stallation o st box girde	cation yard (incl. 14 days T Project Manager's Ar ontractor Site Office (EW 011) f precast shell for pile cap r	RA) coeptance of		tors	pans and s	
work fabri ffice and C n of SHMS stallation o	cation yard (incl. 14 days T Project Manager's Ar ontractor Site Office (EW 011) f precast shell for pile cap r	cceptance of		tors	pans and s	
work fabr ffice and C n of SHMS stallation o st box girde and in-situ	cation yard (incl. 14 days T Project Manager's A ontractor Site Office (EW 011) f precast shell for pile cap r • Transpor deck	cceptance of		tors	pans and s	
work fabr ffice and C n of SHMS stallation o st box girde and in-situ	cation yard (incl. 14 days T Project Manager's Ar ontractor Site Office (EW 011) f precast shell for pile cap r	cceptance of		tors	pans and s	
work fabr ffice and C n of SHMS stallation o st box girde and in-situ and in-situ & Wat der bridge i	cation yard (incl. 14 days T Project Manager's A ontractor Site Office (EW 011) f precast shell for pile cap r • Transpor deck	tation and in	stallation of	tors	pans and s	
work fabri ffice and C n of SHMS stallation o st box girde and in-situ and in-situ & Wat et pridge in of arch ir	cation yard (incl. 14 days T Project Manager's Ar ontractor Site Office (EW 011) f precast shell for pile cap r • Transpor deck erproofing Works Supply and installation of s nobile gantry	tation and in	stallation of	tors	pans and s	
work fabri ffice and C n of SHMS stallation o st box girde and in-situ and in-situ & Wat der bridge r der bridge r n of arch ir n of dehum n of SCAE	cation yard (incl. 14 days T Project Manager's A ontractor Site Office (EW 011) f precast shell for pile cap r (EW 011) f precast shell for pile cap r Transpor deck erproofing Works Supply and installation of s nobile gantry spection cradle infication system A	tation and in	stallation of	tors	pans and s	
work fabri ffice and C n of SHMS stallation o st box girde and in-situ and in-situ & Wat der bridge r der bridge r n of arch ir n of dehum n of SCAE	cation yard (incl. 14 days T Project Manager's A ontractor Site Office (EW 011) f precast shell for pile cap r f cap cap f f f f f f f f f f f f f f f f f f f	tation and in	stallation of	tors	pans and s	
work fabri ffice and C n of SHMS stallation o st box girde and in-situ and in-	cation yard (incl. 14 days T Project Manager's A ontractor Site Office (EW 011) f precast shell for pile cap r (EW 011) f precast shell for pile cap r Transpor deck erproofing Works Supply and installation of s nobile gantry spection cradle infication system A	teel parapet a	stallation of	tors	pans and s	
work fabri ffice and C n of SHMS stallation o st box girde and in-situ and in-	cation yard (incl. 14 days T Project Manager's A ontractor Site Office (EW 011) f precast shell for pile cap r (EW 011) f precast shell for pile cap r Transpor deck erproofing Works Supply and installation of s nobile gantry spection cradle infication system A	teel parapet a	stallation of	tors	pans and s	steel arch
work fabr ffice and C n of SHMS stallation o st box girde and in-situ and in-situ and in-situ and in-situ and in-situ and in-situ and in-situ and in-situ and in-situ and in-situ	cation yard (incl. 14 days T Project Manager's A ontractor Site Office (EW 011) f precast shell for pile cap r (EW 011) f precast shell for pile cap r Transpor deck erproofing Works Supply and installation of s nobile gantry spection cradle infication system A	teel parapet a	stallation of	tors		steel arch


Page: 2

sion & approval yard yard sion & approval ling materials material (incl. 35 days TRA) <b>n Portion I of the Site (Entrusted Works of TKOI Viadu</b> <b>n Portion I of the Site (Entrusted Works of TKOI Viadu</b> <b>n Portion I of the Site (Entrusted Works of TKOI Viadu</b> <b>n Portion I of the Site (Entrusted Works of TKOI Viadu</b> <b>n Portion I of the Site (Entrusted Works of TKOI Viadu</b> <b>n Portion I of the Site (Entrusted Works of TKOI Viadu</b> <b>n Portion I of the Site (Entrusted Works of TKOI Viadu</b> <b>1</b> , 2000) <b>22.63m length, 4.5m socket)</b> <b>23.53m length, 4.5m socket)</b> <b>25.53m length, 4m socket)</b> - rig No.2 <b>25.55m length, 4m socket)</b> - rig No.2 <b>4.555m length, 4m socket)</b> - rig No.2 <b>m socket)</b> <b>m lengt, 4m socket)</b> - rig No.2 <b>m socket)</b> <b>m lengt, 4m socket)</b> - rig No.2 <b>m lengt, 4m socket)</b> - rig No.1 <b>m lengt, 4m socket)</b> - ri	50           50           60           65           90           125           90           7           7           7           7           7           7           7           7           2           2           487           99           32           2           2           4           <	50       28-Mar-19 A         60       25-Sep-19         60       25-Sep-19         60       12-Jun-19         90       13-Apr-19         12:5       12-Jun-19         90       12-Jun-19         90       12-Jun-19         90       12-Jun-19         90       25-Mar-19 A         0       05-Mar-18 A         0       09-Oct-18 A         0       09-Oct-18 A         0       11-Oct-18 A         0       12-Nov-18 A         0       12-Nov-18 A         0       15-Nov-18 A         0 </th <th>16-Mar-19           16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-Apr-19           16-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           08-Mar-19           08-Mar-19           08-Mar-19           16-May-19           10-Jun-19           10-Jun-19           10-Jun-19           10-Jun-19           10-Jun-19           30-May-19           10-Jun-19           30-May-19           10-Jun-19           30-May-19           10-Jun-19           30-May-19           10-Jun-19           22-Mar-19           <td< th=""><th>23-Nov-19 27-May-19 17-Jun-19 23-Nov-19 15-Aug-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 26-Nov-19 26-Nov-19 29-Jun-19 16-Jan-19 A 10-Oct-18 A 12-Oct-18 A 13-Dec-18 A 14-Jan-19 A 13-Feb-19 A 13-Jan-19 A 13-Dec-18 A 13-Dec-18 A 14-Jan-19 A 13-Feb-19 A 13-Dec-18 A 13-Dec-18 A 14-Jan-19 A 13-Dec-18 A 14-Jan-19 A 13-Dec-18 A 14-Jan-19 A 13-Dec-18 A 13-</th><th>15-Jan-20           13-May-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           22-Jun-19           22-Jun-19           24-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-Jun-19           27-Jun-19           27-Jun-19           26-Mar-19           20-Mar-19           20-Mar-19           20-Mar-19           20-Mar-19           <td< th=""><th>32 -100 -100 -100 -100 -75 -100 -100 -100 -100 -100 -100 -100 -10</th><th>0% 0% 0% 0% 0% 0% 0% 0% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100%</th><th>0 0 0 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0</th><th>122 177 179 143 156 166 188 133 144 155 166 144 143 133 117 57 57 167 147 159 168 144 149 159 159 159 159 159 159 159 15</th><th>2 3 7 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5</th><th>Pre-dri</th><th>re-drilling Works for E2- P2 (51 Pre-drilling Works for E Pre-drilling Work</th><th>S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B ( lilling Works for Pier E m length,4m socket) - 2- P3 (51m length,4m s for E2- P</th></td<></th></td<></th>	16-Mar-19           16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-Apr-19           16-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           08-Mar-19           08-Mar-19           08-Mar-19           16-May-19           10-Jun-19           10-Jun-19           10-Jun-19           10-Jun-19           10-Jun-19           30-May-19           10-Jun-19           30-May-19           10-Jun-19           30-May-19           10-Jun-19           30-May-19           10-Jun-19           22-Mar-19           22-Mar-19 <td< th=""><th>23-Nov-19 27-May-19 17-Jun-19 23-Nov-19 15-Aug-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 26-Nov-19 26-Nov-19 29-Jun-19 16-Jan-19 A 10-Oct-18 A 12-Oct-18 A 13-Dec-18 A 14-Jan-19 A 13-Feb-19 A 13-Jan-19 A 13-Dec-18 A 13-Dec-18 A 14-Jan-19 A 13-Feb-19 A 13-Dec-18 A 13-Dec-18 A 14-Jan-19 A 13-Dec-18 A 14-Jan-19 A 13-Dec-18 A 14-Jan-19 A 13-Dec-18 A 13-</th><th>15-Jan-20           13-May-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           22-Jun-19           22-Jun-19           24-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-Jun-19           27-Jun-19           27-Jun-19           26-Mar-19           20-Mar-19           20-Mar-19           20-Mar-19           20-Mar-19           <td< th=""><th>32 -100 -100 -100 -100 -75 -100 -100 -100 -100 -100 -100 -100 -10</th><th>0% 0% 0% 0% 0% 0% 0% 0% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100%</th><th>0 0 0 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0</th><th>122 177 179 143 156 166 188 133 144 155 166 144 143 133 117 57 57 167 147 159 168 144 149 159 159 159 159 159 159 159 15</th><th>2 3 7 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5</th><th>Pre-dri</th><th>re-drilling Works for E2- P2 (51 Pre-drilling Works for E Pre-drilling Work</th><th>S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B ( lilling Works for Pier E m length,4m socket) - 2- P3 (51m length,4m s for E2- P</th></td<></th></td<>	23-Nov-19 27-May-19 17-Jun-19 23-Nov-19 15-Aug-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 26-Nov-19 26-Nov-19 29-Jun-19 16-Jan-19 A 10-Oct-18 A 12-Oct-18 A 13-Dec-18 A 14-Jan-19 A 13-Feb-19 A 13-Jan-19 A 13-Dec-18 A 13-Dec-18 A 14-Jan-19 A 13-Feb-19 A 13-Dec-18 A 13-Dec-18 A 14-Jan-19 A 13-Dec-18 A 14-Jan-19 A 13-Dec-18 A 14-Jan-19 A 13-Dec-18 A 13-	15-Jan-20           13-May-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           22-Jun-19           22-Jun-19           24-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-Jun-19           27-Jun-19           27-Jun-19           26-Mar-19           20-Mar-19           20-Mar-19           20-Mar-19           20-Mar-19 <td< th=""><th>32 -100 -100 -100 -100 -75 -100 -100 -100 -100 -100 -100 -100 -10</th><th>0% 0% 0% 0% 0% 0% 0% 0% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100%</th><th>0 0 0 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0</th><th>122 177 179 143 156 166 188 133 144 155 166 144 143 133 117 57 57 167 147 159 168 144 149 159 159 159 159 159 159 159 15</th><th>2 3 7 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5</th><th>Pre-dri</th><th>re-drilling Works for E2- P2 (51 Pre-drilling Works for E Pre-drilling Work</th><th>S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B ( lilling Works for Pier E m length,4m socket) - 2- P3 (51m length,4m s for E2- P</th></td<>	32 -100 -100 -100 -100 -75 -100 -100 -100 -100 -100 -100 -100 -10	0% 0% 0% 0% 0% 0% 0% 0% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100%	0 0 0 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0	122 177 179 143 156 166 188 133 144 155 166 144 143 133 117 57 57 167 147 159 168 144 149 159 159 159 159 159 159 159 15	2 3 7 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5	Pre-dri	re-drilling Works for E2- P2 (51 Pre-drilling Works for E Pre-drilling Work	S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B ( lilling Works for Pier E m length,4m socket) - 2- P3 (51m length,4m s for E2- P
yard sion & approval ting materials material (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu 0, 33.13m length, 5m socket) Casings at Pier 5B (EW010) v2.63m length, 4.5m socket) Casings at Pier 9B (EW010) ortion II,III,IV and VI th,4m socket) orking platform -55m length,4m socket) - rig No.2 -55m length,4m socket) - rig No.2 4-55m length,4m socket) - rig No.2 (155m length,4m socket) - rig No.2 (155m lengt,4m socket) - ri	50           60           65           90           125           90           7           7           7           7           7           7           7           7           2           2           4 <tr td="">           5  &lt;</tr>	35       28-Mar-19 A         60       25-Sep-19         65       12-Jun-19         90       13-Apr-19         125       12-Jun-19         90       12-Jul-19         0       25-Mar-19 A         0       05-Oct-18 A         0       09-Oct-18 A         0       09-Oct-18 A         0       09-Oct-18 A         0       10-Oct-18 A         0       12-Nov-18 A         0       12-Nov-18 A         0       12-Nov-18 A         0       15-Nov-18 A         0       15-Nov-18 A         0       15-Nov-18 A         0       15-Nov-18 A         0<	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           18-Oct-19           29-Mar-19           10-May-19           16-May-19           10-Jun-19           10-Jun-19 <td< td=""><td>23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 01-Apr-19 A 01-Apr-19 A 10-Oct-18 A 12-Oct-18 A 12-Oct-18 A 12-Oct-18 A 12-Oct-18 A 05-Dec-18 A 22-Nov-18 A 05-Dec-18 A 24-Nov-18 A 03-Dec-18 A 24-Nov-18 A 03-Dec-18 A 14-Nov-18 A 03-Dec-18 A 16-Jan-19 A 03-Jan-19 A 03-Jan-19 A 13-Feb-19 A 14-Jan-19 A 13-Jan-19 A 13-Jan-19 A 23-Jan-19 A 23-Jan-19 A</td><td>13-May-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           07-Sep-20           28-Jun-19           22-May-19           24-May-19           13-Jun-19           13-Jun-19           03-Jun-19           03-Jun-19           03-Jun-19           13-Jun-19           27-Jun-19           27-Jun-19           26-Mar-19           26-Mar-19           26-Mar-19           26-Mar-19           26-Mar-19           03-May-19           14-May-19           10-Apr-19           03-May-19           <td< td=""><td>-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -100 -00 -100 -00 -00 -00 -00 -00</td><td>30% 0% 0% 0% 0% 0% 0% 0% 100% 100% 100%</td><td>0 0 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0</td><td>-152 -17 99 299 299 299 299 299 299 299 299 299</td><td>2 3 7 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5</td><td>Pre-dri</td><td>Iling Works Iling Works for Pier 5B (Bridge Installation of Temporary Slee Iling Works for Pier 9B (Bridge Installation of Temporary Slee Installation of T</td><td>S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B ( CT, 32.63m length, 4 ve Casings at Pier 9B ( CT, 32.63m length, 4 m soft, 4m socket) - - - - - - - - - - - - - - - - - - -</td></td<></td></td<>	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 01-Apr-19 A 01-Apr-19 A 10-Oct-18 A 12-Oct-18 A 12-Oct-18 A 12-Oct-18 A 12-Oct-18 A 05-Dec-18 A 22-Nov-18 A 05-Dec-18 A 24-Nov-18 A 03-Dec-18 A 24-Nov-18 A 03-Dec-18 A 14-Nov-18 A 03-Dec-18 A 16-Jan-19 A 03-Jan-19 A 03-Jan-19 A 13-Feb-19 A 14-Jan-19 A 13-Jan-19 A 13-Jan-19 A 23-Jan-19 A 23-Jan-19 A	13-May-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           07-Sep-20           28-Jun-19           22-May-19           24-May-19           13-Jun-19           13-Jun-19           03-Jun-19           03-Jun-19           03-Jun-19           13-Jun-19           27-Jun-19           27-Jun-19           26-Mar-19           26-Mar-19           26-Mar-19           26-Mar-19           26-Mar-19           03-May-19           14-May-19           10-Apr-19           03-May-19 <td< td=""><td>-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -100 -00 -100 -00 -00 -00 -00 -00</td><td>30% 0% 0% 0% 0% 0% 0% 0% 100% 100% 100%</td><td>0 0 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0</td><td>-152 -17 99 299 299 299 299 299 299 299 299 299</td><td>2 3 7 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5</td><td>Pre-dri</td><td>Iling Works Iling Works for Pier 5B (Bridge Installation of Temporary Slee Iling Works for Pier 9B (Bridge Installation of Temporary Slee Installation of T</td><td>S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B ( CT, 32.63m length, 4 ve Casings at Pier 9B ( CT, 32.63m length, 4 m soft, 4m socket) - - - - - - - - - - - - - - - - - - -</td></td<>	-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -100 -00 -100 -00 -00 -00 -00 -00	30% 0% 0% 0% 0% 0% 0% 0% 100% 100% 100%	0 0 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0	-152 -17 99 299 299 299 299 299 299 299 299 299	2 3 7 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5	Pre-dri	Iling Works Iling Works for Pier 5B (Bridge Installation of Temporary Slee Iling Works for Pier 9B (Bridge Installation of Temporary Slee Installation of T	S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B ( CT, 32.63m length, 4 ve Casings at Pier 9B ( CT, 32.63m length, 4 m soft, 4m socket) - - - - - - - - - - - - - - - - - - -
yard sion & approval ling materials material (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu (incl. 35 days TRA) (incl. 35 days TRA) (incl. 36 days TRA) (in	50         60         65         90         125         90         7         7         7         7         7         7         7         7         90         32         2         2         4      4	35       28-Mar-19 A         60       25-Sep-19         65       12-Jun-19         90       13-Apr-19         125       12-Jun-19         90       12-Jul-19         0       25-Mar-19 A         0       09-Oct-18 A         0       09-Oct-18 A         0       12-Nov-18 A         0       15-Nov-18 A         0       14-Dec-18 A         0<	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           18-Oct-19           29-Mar-19           08-Mar-19           08-Mar-19           10-Jun-19           10-Jun-19 <td< td=""><td>23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 01-Apr-19 A 01-Apr-19 A 26-Nov-19 26-Nov-19 29-Jun-19 A 10-Oct-18 A 12-Oct-18 A 12-Oct-18 A 12-Oct-18 A 12-Nov-18 A 05-Dec-18 A 24-Nov-18 A 05-Dec-18 A 24-Nov-18 A 05-Dec-18 A 14-Nov-18 A 05-Dec-18 A 14-Nov-18 A 05-Dec-18 A 14-Nov-18 A 05-Dec-18 A 14-Nov-18 A 05-Dec-18 A 14-Nov-18 A 05-Dec-18 A 14-Apr-19 03-Jan-19 A 03-Jan-19 A 13-Feb-19 A 13-Feb-19 A 13-Feb-19 A 13-Jan-19 A 23-Jan-19 A</td><td>13-May-19           24-Jun-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           17-Sep-20           28-Jun-19           22-Jun-19           22-Jun-19           22-Jun-19           20-May-19           24-May-19           3-Jun-19           23-Jun-19           24-May-19           03-Jun-19           13-Jun-19           13-Jun-19           13-Jun-19           13-Jun-19           27-Jun-19           26-Mar-19           26-Mar-19           26-Mar-19           10-Apr-19           10-Apr-19           10-Apr-19           10-Apr-19</td><td>-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -100 -100 -00 -100 -100 -00 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -75 -100 -100 -100 -100 -100 -100 -100 -10</td><td>30% 0% 0% 0% 0% 0% 0% 100% 100% 100% 100</td><td>0 0 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0</td><td>-152 -17 99 -17 99 -17 -17 -17 -12 -12 -12 -17 -17 -17 -17 -17 -17 -17 -17 -17 -17</td><td>2 3 7 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5</td><td>Pre-dri</td><td>Iling Works Iling Works for Pier 5B (Bridge Installation of Temporary Slee Iling Works for Pier 9B (Bridge Installation of Temporary Slee Installation of T</td><td>S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B ( ling Works for Pier E2 m length,4m socket) - -2-P3 (51m length,4m s for E2-P5 (51m leng th,4m s for E2-P5 (51m length,4m s for E2-P5 (51m length,4m s))</td></td<>	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 01-Apr-19 A 01-Apr-19 A 26-Nov-19 26-Nov-19 29-Jun-19 A 10-Oct-18 A 12-Oct-18 A 12-Oct-18 A 12-Oct-18 A 12-Nov-18 A 05-Dec-18 A 24-Nov-18 A 05-Dec-18 A 24-Nov-18 A 05-Dec-18 A 14-Nov-18 A 05-Dec-18 A 14-Nov-18 A 05-Dec-18 A 14-Nov-18 A 05-Dec-18 A 14-Nov-18 A 05-Dec-18 A 14-Nov-18 A 05-Dec-18 A 14-Apr-19 03-Jan-19 A 03-Jan-19 A 13-Feb-19 A 13-Feb-19 A 13-Feb-19 A 13-Jan-19 A 23-Jan-19 A	13-May-19           24-Jun-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           17-Sep-20           28-Jun-19           22-Jun-19           22-Jun-19           22-Jun-19           20-May-19           24-May-19           3-Jun-19           23-Jun-19           24-May-19           03-Jun-19           13-Jun-19           13-Jun-19           13-Jun-19           13-Jun-19           27-Jun-19           26-Mar-19           26-Mar-19           26-Mar-19           10-Apr-19           10-Apr-19           10-Apr-19           10-Apr-19	-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -100 -100 -00 -100 -100 -00 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -75 -100 -100 -100 -100 -100 -100 -100 -10	30% 0% 0% 0% 0% 0% 0% 100% 100% 100% 100	0 0 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0	-152 -17 99 -17 99 -17 -17 -17 -12 -12 -12 -17 -17 -17 -17 -17 -17 -17 -17 -17 -17	2 3 7 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5	Pre-dri	Iling Works Iling Works for Pier 5B (Bridge Installation of Temporary Slee Iling Works for Pier 9B (Bridge Installation of Temporary Slee Installation of T	S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B ( ling Works for Pier E2 m length,4m socket) - -2-P3 (51m length,4m s for E2-P5 (51m leng th,4m s for E2-P5 (51m length,4m s for E2-P5 (51m length,4m s))
yard sion & approval ting materials material (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu 0, 33.13m length, 5m socket) Casings at Pier 5B (EW010) 52.63m length, 4.5m socket) Casings at Pier 9B (EW010) ortion II,III,IV and VI by and VI by and VI by and VI by and VI by and the socket of the socket of the socket casings at Pier 9B (EW010) ortion II,III,IV and VI by and VI by and VI by and VI by and the socket of the socket of the socket casings at Pier 9B (EW010) ortion II,III,IV and VI by and VI by and VI by and VI by and the socket of the socket of the socket of the socket casing socket) orig No.2 casin length,4m socket) - rig No.2 m length	50           60           65           90           125           90           7           7           7           7           7           7           7           7           2           2           4 <tr td="">           5  &lt;</tr>	35       28-Mar-19 A         60       25-Sep-19         65       12-Jun-19         90       13-Apr-19         125       12-Jun-19         90       12-Jul-19         0       25-Mar-19 A         0       9-Oct-18 A         0       09-Oct-18 A         0       09-Oct-18 A         0       12-Nov-18 A         0       12-Nov-18 A         0       15-Nov-18 A         0       15-Nov-18 A         0       15-Nov-18 A         0       15-Nov-18 A         0       10-Nov-18 A         0       10-Nov-18 A         0       10-Nov-18 A         0 </td <td>16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           18-Oct-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           08-Mar-19           08-Mar-19           08-Mar-19           16-May-19           21-May-19           23-May-19           16-May-19           10-Jun-19           10-Jun-19           10-Jun-19           10-Jun-19           10-Jun-19           10-Jun-19           10-Jun-19           10-Jun-19           10-Jun-19           22-Mar-19           24-Jun-19           10-Jun-19           <td< td=""><td>23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 09-Oct-19 01-Apr-19 A 01-Apr-19 A 02-Nov-18 A 12-Oct-18 A 12-Oct-18 A 12-Oct-18 A 12-Oct-18 A 12-Oct-18 A 09-Nov-18 A 09-Nov-18 A 09-Nov-18 A 22-Nov-18 A 09-Nov-18 A 20-Nov-18 A 20-Nov-18 A 20-Nov-18 A 20-Nov-18 A 20-Nov-18 A 20-Nov-18 A 20-Nov-18 A 16-Jan-19 A 03-Jan-19 A 03-Jan-19 A 03-Jan-19 A 11-Apr-19 13-Feb-19 A</td><td>13-May-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           17-Sep-20           28-Jun-19           22-May-19           24-May-19           2-Jun-19           2-Jun-19     <!--</td--><td>-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -100 -100 -00 -100 -100 -00 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -75 -100 -100 -100 -100 -100 -100 -100 -10</td><td>30% 0% 0% 0% 0% 0% 0% 100% 100% 100% 100</td><td>0 0 0 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0</td><td>-15: -1: 99 299 299 299 299 299 299 299 299 299</td><td>2 3 7 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5</td><td>Pre-dri</td><td>Iling Works Iling Works for Pier 5B (Bridge Installation of Temporary Slee Iling Works for Pier 9B (Bridge Installation of Temporary Slee Installation of T</td><td>S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B ( use the second s</td></td></td<></td>	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           18-Oct-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           08-Mar-19           08-Mar-19           08-Mar-19           16-May-19           21-May-19           23-May-19           16-May-19           10-Jun-19           10-Jun-19           10-Jun-19           10-Jun-19           10-Jun-19           10-Jun-19           10-Jun-19           10-Jun-19           10-Jun-19           22-Mar-19           24-Jun-19           10-Jun-19           10-Jun-19 <td< td=""><td>23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 09-Oct-19 01-Apr-19 A 01-Apr-19 A 02-Nov-18 A 12-Oct-18 A 12-Oct-18 A 12-Oct-18 A 12-Oct-18 A 12-Oct-18 A 09-Nov-18 A 09-Nov-18 A 09-Nov-18 A 22-Nov-18 A 09-Nov-18 A 20-Nov-18 A 20-Nov-18 A 20-Nov-18 A 20-Nov-18 A 20-Nov-18 A 20-Nov-18 A 20-Nov-18 A 16-Jan-19 A 03-Jan-19 A 03-Jan-19 A 03-Jan-19 A 11-Apr-19 13-Feb-19 A</td><td>13-May-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           17-Sep-20           28-Jun-19           22-May-19           24-May-19           2-Jun-19           2-Jun-19     <!--</td--><td>-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -100 -100 -00 -100 -100 -00 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -75 -100 -100 -100 -100 -100 -100 -100 -10</td><td>30% 0% 0% 0% 0% 0% 0% 100% 100% 100% 100</td><td>0 0 0 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0</td><td>-15: -1: 99 299 299 299 299 299 299 299 299 299</td><td>2 3 7 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5</td><td>Pre-dri</td><td>Iling Works Iling Works for Pier 5B (Bridge Installation of Temporary Slee Iling Works for Pier 9B (Bridge Installation of Temporary Slee Installation of T</td><td>S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B ( use the second s</td></td></td<>	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 09-Oct-19 01-Apr-19 A 01-Apr-19 A 02-Nov-18 A 12-Oct-18 A 12-Oct-18 A 12-Oct-18 A 12-Oct-18 A 12-Oct-18 A 09-Nov-18 A 09-Nov-18 A 09-Nov-18 A 22-Nov-18 A 09-Nov-18 A 20-Nov-18 A 20-Nov-18 A 20-Nov-18 A 20-Nov-18 A 20-Nov-18 A 20-Nov-18 A 20-Nov-18 A 16-Jan-19 A 03-Jan-19 A 03-Jan-19 A 03-Jan-19 A 11-Apr-19 13-Feb-19 A	13-May-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           17-Sep-20           28-Jun-19           22-May-19           24-May-19           2-Jun-19           2-Jun-19 </td <td>-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -100 -100 -00 -100 -100 -00 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -75 -100 -100 -100 -100 -100 -100 -100 -10</td> <td>30% 0% 0% 0% 0% 0% 0% 100% 100% 100% 100</td> <td>0 0 0 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0</td> <td>-15: -1: 99 299 299 299 299 299 299 299 299 299</td> <td>2 3 7 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5</td> <td>Pre-dri</td> <td>Iling Works Iling Works for Pier 5B (Bridge Installation of Temporary Slee Iling Works for Pier 9B (Bridge Installation of Temporary Slee Installation of T</td> <td>S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B ( use the second s</td>	-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -100 -100 -00 -100 -100 -00 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -75 -100 -100 -100 -100 -100 -100 -100 -10	30% 0% 0% 0% 0% 0% 0% 100% 100% 100% 100	0 0 0 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0	-15: -1: 99 299 299 299 299 299 299 299 299 299	2 3 7 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5	Pre-dri	Iling Works Iling Works for Pier 5B (Bridge Installation of Temporary Slee Iling Works for Pier 9B (Bridge Installation of Temporary Slee Installation of T	S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B ( use the second s
yard sion & approval ling materials material (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu 0, 33.13m length, 5m socket) Casings at Pier 5B (EW010) 22.63m length, 4.5m socket) Casings at Pier 9B (EW010) bortion II,III,IV and VI th,4m socket) ortion II,III,IV and VI th,4m socket) - rig No.2 -55m length,4m socket) - rig No.2 -455m length,4m socket) - rig No.2 4-55m length,4m socket) - rig No.2 m length,4m socket) - rig No.2 m lengt,4m socket) - rig No	50           60           65           90           125           90           7           699           32           2           2           2           4           4           4           4           4           4           4           4           4           4           4           4           4           4           4           4           4      4	35       28-Mar-19 A         60       25-Sep-19         65       12-Jun-19         90       13-Apr-19         125       12-Jun-19         90       12-Jun-19         90       12-Jun-19         90       25-Mar-19 A         0       90-Oct-18 A         0       90-Oct-18 A         0       09-Oct-18 A         0       09-Oct-18 A         0       10-Nov-18 A         0       12-Nov-18 A         0       10-Nov-18 A         0       12-Nov-18 A         0       12-Nov-18 A         0       10-Nov-18 A         0       10-Nov-18 A         0       10-Nov-18 A         0<	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           28-Mar-19           29-Mar-19           10-Mar-19           16-May-19           21-May-19           23-May-19           10-Jun-19           10-Jun-19 <td< td=""><td>23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 01-Apr-19 A 01-Apr-19 A 02-Nov-19 26-Nov-19 26-Nov-19 20-Jun-19 16-Jan-19 A 05-Dec-18 A 24-Nov-18 A 05-Dec-18 A 24-Nov-18 A 05-Dec-18 A 24-Nov-18 A 05-Dec-18 A 14-Nov-18 A 05-Dec-18 A 14-Nov-18 A 05-Dec-18 A 14-Nov-18 A 05-Dec-18 A 14-Nov-18 A 05-Dec-18 A 14-Nov-18 A 05-Dec-18 A 14-Nov-18 A 05-Dec-18 A 16-Jan-19 A 05-Mar-19 03-Jan-19 A 05-Mar-19 11-Apr-19 16-Apr-19 13-Feb-19 A</td><td>13-May-19           13-May-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           07-Sep-20           28-Jun-19           22-Jun-19           20-May-19           24-May-19           24-May-19           23-Jun-19           20-May-19           13-Jun-19           26-Mar-19           26-Mar-19           26-Mar-19           26-Mar-19           26-Mar-19           26-Mar-19           26-Mar-19           26-Mar-19           26-Mar-19           <td< td=""><td>-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -100 -100 -00 -100 -100 -00 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -75 -100 -100 -100 -100 -100 -100 -100 -10</td><td>30% 0% 0% 0% 0% 0% 0% 100% 100% 100% 100</td><td>0 0 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0</td><td>-15: -17: 99: -17: 99: -17: -17: -17: -17: -17: -17: -17: -17</td><td>2 3 7 7 8 8 5 5 5 5 5 5 5 5 5 5 5 5 5</td><td>Pre-dri</td><td>Iling Works Iling Works for Pier 5B (Bridge Installation of Temporary Slee Iling Works for Pier 9B (Bridge Installation of Temporary Slee Installation of T</td><td>S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B (</td></td<></td></td<>	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 01-Apr-19 A 01-Apr-19 A 02-Nov-19 26-Nov-19 26-Nov-19 20-Jun-19 16-Jan-19 A 05-Dec-18 A 24-Nov-18 A 05-Dec-18 A 24-Nov-18 A 05-Dec-18 A 24-Nov-18 A 05-Dec-18 A 14-Nov-18 A 05-Dec-18 A 14-Nov-18 A 05-Dec-18 A 14-Nov-18 A 05-Dec-18 A 14-Nov-18 A 05-Dec-18 A 14-Nov-18 A 05-Dec-18 A 14-Nov-18 A 05-Dec-18 A 16-Jan-19 A 05-Mar-19 03-Jan-19 A 05-Mar-19 11-Apr-19 16-Apr-19 13-Feb-19 A	13-May-19           13-May-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           07-Sep-20           28-Jun-19           22-Jun-19           20-May-19           24-May-19           24-May-19           23-Jun-19           20-May-19           13-Jun-19           26-Mar-19           26-Mar-19           26-Mar-19           26-Mar-19           26-Mar-19           26-Mar-19           26-Mar-19           26-Mar-19           26-Mar-19 <td< td=""><td>-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -100 -100 -00 -100 -100 -00 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -75 -100 -100 -100 -100 -100 -100 -100 -10</td><td>30% 0% 0% 0% 0% 0% 0% 100% 100% 100% 100</td><td>0 0 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0</td><td>-15: -17: 99: -17: 99: -17: -17: -17: -17: -17: -17: -17: -17</td><td>2 3 7 7 8 8 5 5 5 5 5 5 5 5 5 5 5 5 5</td><td>Pre-dri</td><td>Iling Works Iling Works for Pier 5B (Bridge Installation of Temporary Slee Iling Works for Pier 9B (Bridge Installation of Temporary Slee Installation of T</td><td>S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B (</td></td<>	-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -100 -100 -00 -100 -100 -00 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -75 -100 -100 -100 -100 -100 -100 -100 -10	30% 0% 0% 0% 0% 0% 0% 100% 100% 100% 100	0 0 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0	-15: -17: 99: -17: 99: -17: -17: -17: -17: -17: -17: -17: -17	2 3 7 7 8 8 5 5 5 5 5 5 5 5 5 5 5 5 5	Pre-dri	Iling Works Iling Works for Pier 5B (Bridge Installation of Temporary Slee Iling Works for Pier 9B (Bridge Installation of Temporary Slee Installation of T	S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B (
yard sion & approval ting materials material (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu 0, 33.13m length, 5m socket) Casings at Pier 5B (EW010) 2.63m length, 4.5m socket) Casings at Pier 9B (EW010) ortion II,III,IV and VI th,4m socket) orking platform -55m length,4m socket) - rig No.2 -55m length,4m socket) - rig No.2 4.55m length,4m socket) - rig No.2 m length,4m socket) - rig N	50           60           65           90           7           7           7           7           7           7           7           7           7           7           2           2           2           487           99           32           2           44           4 <tr tbox<="" tr=""></tr>	35       28-Mar-19 A         60       25-Sep-19         65       12-Jun-19         90       13-Apr-19         125       12-Jun-19         90       12-Jun-19         90       12-Jun-19         0       25-Mar-19 A         0       90-Oct-18 A         233       09-Oct-18 A         0       12-Nov-18 A         0       12-Nov-18 A         0       12-Nov-18 A         0       15-Nov-18 A         0       15-Nov-18 A         0       15-Nov-18 A         0       12-Nov-18 A         0       12-Nov-18 A         0       15-Nov-18 A         0       15-Nov-18 A         0	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           29-Mar-19           16-May-19           16-May-19           16-May-19           16-May-19           10-Jun-19           16-May-19           10-Jun-19           16-May-19           10-Jun-19           10-Jun-19 <td< td=""><td>23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 11-Jun-19 23-Nov-19 11-Jul-19 14-Oct-19 01-Apr-19 A 01-Apr-19 A 01-Apr-18 A 26-Nov-18 A 22-Nov-18 A 22-Nov-18 A 22-Nov-18 A 22-Nov-18 A 22-Nov-18 A 24-Nov-18 A 24-Nov-18 A 20-Nov-18 A 14-Nov-18 A 20-Nov-18 A 14-Nov-18 A 20-Nov-18 A 14-Nov-18 A 14-Nov-18 A 20-Nov-18 A 14-Nov-18 A 14-Nov-18 A 14-Nov-18 A 14-Nov-18 A 14-Nov-18 A 16-Jan-19 A 05-Mar-19 A 01-Jan-19 A 05-Mar-19 A</td><td>13-May-19           13-May-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           05-Apr-19           06-Apr-19           06-Apr-19           07-Apr-19           06-Apr-19           17-Sep-20           28-Jun-19           20-May-19           24-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           3-Jun-19           03-Jun-19           03-Jun-19           27-Jun-19           26-Mar-19           26-Mar-19           26-Mar-19           26-Mar-19           26-Mar-19           26-Mar-19</td><td>-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -100 -100 -00 -100 -100 -00 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -75 -100 -100 -100 -100 -100 -100 -100 -10</td><td>30% 0% 0% 0% 0% 0% 0%</td><td>0 0 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0</td><td>-152 -17 99 -17 99 -17 99 -17 -17 -17 -17 -17 -17 -17 -17 -17 -17</td><td>2 3 7 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5</td><td>Pre-dri</td><td>lling Works lling Works for Pier 5B (Bridge Installation of Temporary Slee Installation of Temporary Slee Installation of Temporary Slee Pre-drilling Works for E2- P2 (51 Pre-drilling Works for E2- P2 (51 Pre-drilling Works for E2- P2 (51) Pre-drilling Works for E2- P2 (51)</td><td>5400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B (</td></td<>	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 11-Jun-19 23-Nov-19 11-Jul-19 14-Oct-19 01-Apr-19 A 01-Apr-19 A 01-Apr-18 A 26-Nov-18 A 22-Nov-18 A 22-Nov-18 A 22-Nov-18 A 22-Nov-18 A 22-Nov-18 A 24-Nov-18 A 24-Nov-18 A 20-Nov-18 A 14-Nov-18 A 20-Nov-18 A 14-Nov-18 A 20-Nov-18 A 14-Nov-18 A 14-Nov-18 A 20-Nov-18 A 14-Nov-18 A 14-Nov-18 A 14-Nov-18 A 14-Nov-18 A 14-Nov-18 A 16-Jan-19 A 05-Mar-19 A 01-Jan-19 A 05-Mar-19 A	13-May-19           13-May-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           05-Apr-19           06-Apr-19           06-Apr-19           07-Apr-19           06-Apr-19           17-Sep-20           28-Jun-19           20-May-19           24-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           3-Jun-19           03-Jun-19           03-Jun-19           27-Jun-19           26-Mar-19           26-Mar-19           26-Mar-19           26-Mar-19           26-Mar-19           26-Mar-19	-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -100 -100 -00 -100 -100 -00 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -100 -75 -100 -100 -100 -100 -100 -100 -100 -10	30% 0% 0% 0% 0% 0% 0%	0 0 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0	-152 -17 99 -17 99 -17 99 -17 -17 -17 -17 -17 -17 -17 -17 -17 -17	2 3 7 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5	Pre-dri	lling Works lling Works for Pier 5B (Bridge Installation of Temporary Slee Installation of Temporary Slee Installation of Temporary Slee Pre-drilling Works for E2- P2 (51 Pre-drilling Works for E2- P2 (51 Pre-drilling Works for E2- P2 (51) Pre-drilling Works for E2- P2 (51)	5400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B (
yard sion & approval ling materials material (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu (include) (includ	50           60           65           90           125           90           7           99           32           2           2           4           4           4           4           4           4           4           4           4           4	35       28-Mar-19 A         60       25-Sep-19         65       12-Jun-19         90       13-Apr-19         125       12-Jun-19         90       12-Jun-19         90       25-Mar-19 A         0       90-Oct-18 A         233       09-Oct-18 A         0       09-Oct-18 A         0       12-Nov-18 A         0       15-Nov-18 A         0       14-Dec-18 A         0       14-Dec-18 A         0       14-Dec-18 A <td< td=""><td>16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           18-Oct-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           08-Mar-19           08-Mar-19           08-Mar-19           16-May-19           21-May-19           23-May-19           23-May-19           16-May-19           10-Jun-19           <td< td=""><td>23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 01-Apr-19 A 01-Apr-19 A 26-Nov-19 29-Jun-19 16-Jan-19 A 05-Dec-18 A 16-Jan-19 A 24-Apr-19 03-Jan-19 A 03-Jan-19 A 11-Apr-19</td><td>13-May-19           24-Jun-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           07-Sep-20           28-Jun-19           22-Jun-19           22-Jun-19           22-Jun-19           20-May-19           13-Jun-19           27-Jun-19           26-Mar-19           26-Mar-19</td><td>-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -100 -100 -100 -100 -100 -100 -10</td><td>30% 0% 0% 0% 0% 0% 0%</td><td>0 0 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0</td><td>-15: -1: 99 -1: 99 -1: -1: 99 -1: -1: -1: -1: -1: -1: -1: -1: -1: -1:</td><td>2 3 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5</td><td>Pre-dri</td><td>lling Works lling Works for Pier 5B (Bridge Installation of Temporary Slee Installation of Temporary Slee Installation of Temporary Slee Pre-drilling Works for E2- P2 (51 Pre-drilling Works for E2- P2 (51 Pre-drilling Works for E2- P2 (51) Pre-drilling Works for E2- P2 (51)</td><td>5400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B (</td></td<></td></td<>	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           18-Oct-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           08-Mar-19           08-Mar-19           08-Mar-19           16-May-19           21-May-19           23-May-19           23-May-19           16-May-19           10-Jun-19           10-Jun-19 <td< td=""><td>23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 01-Apr-19 A 01-Apr-19 A 26-Nov-19 29-Jun-19 16-Jan-19 A 05-Dec-18 A 16-Jan-19 A 24-Apr-19 03-Jan-19 A 03-Jan-19 A 11-Apr-19</td><td>13-May-19           24-Jun-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           07-Sep-20           28-Jun-19           22-Jun-19           22-Jun-19           22-Jun-19           20-May-19           13-Jun-19           27-Jun-19           26-Mar-19           26-Mar-19</td><td>-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -100 -100 -100 -100 -100 -100 -10</td><td>30% 0% 0% 0% 0% 0% 0%</td><td>0 0 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0</td><td>-15: -1: 99 -1: 99 -1: -1: 99 -1: -1: -1: -1: -1: -1: -1: -1: -1: -1:</td><td>2 3 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5</td><td>Pre-dri</td><td>lling Works lling Works for Pier 5B (Bridge Installation of Temporary Slee Installation of Temporary Slee Installation of Temporary Slee Pre-drilling Works for E2- P2 (51 Pre-drilling Works for E2- P2 (51 Pre-drilling Works for E2- P2 (51) Pre-drilling Works for E2- P2 (51)</td><td>5400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B (</td></td<>	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 01-Apr-19 A 01-Apr-19 A 26-Nov-19 29-Jun-19 16-Jan-19 A 05-Dec-18 A 16-Jan-19 A 24-Apr-19 03-Jan-19 A 03-Jan-19 A 11-Apr-19	13-May-19           24-Jun-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           07-Sep-20           28-Jun-19           22-Jun-19           22-Jun-19           22-Jun-19           20-May-19           13-Jun-19           27-Jun-19           26-Mar-19           26-Mar-19	-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -75 -100 -100 -100 -100 -100 -100 -100 -10	30% 0% 0% 0% 0% 0% 0%	0 0 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0	-15: -1: 99 -1: 99 -1: -1: 99 -1: -1: -1: -1: -1: -1: -1: -1: -1: -1:	2 3 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5	Pre-dri	lling Works lling Works for Pier 5B (Bridge Installation of Temporary Slee Installation of Temporary Slee Installation of Temporary Slee Pre-drilling Works for E2- P2 (51 Pre-drilling Works for E2- P2 (51 Pre-drilling Works for E2- P2 (51) Pre-drilling Works for E2- P2 (51)	5400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B (
yard sion & approval ling materials material (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu 0, 33.13m length, 5m socket) Casings at Pier 5B (EW010) 22.63m length, 4.5m socket) Casings at Pier 9B (EW010) brition II,III,IV and VI th,4m socket) orking platform -55m length,4m socket) - rig No.2 -55m length,4m socket) - rig No.2 4-55m length,4m socket) - rig No.2 m socket) m length,4m socket) - rig No.2 m socket) m length,4m socket) - rig No.2 m length,4	50       60       65       90       125       90       7       7       7       7       7       7       7       7       7       7       2       2       2       2       487       487       2       2       4       4       4       4       4       4       4       4       4       4       4       4       4	35       28-Mar-19 A         60       25-Sep-19         65       12-Jun-19         90       13-Apr-19         125       12-Jun-19         90       12-Jun-19         90       12-Jun-19         0       25-Mar-19 A         0       90-Oct-18 A         233       09-Oct-18 A         0       12-Nov-18 A         0       12-Nov-18 A         0       12-Nov-18 A         0       15-Nov-18 A         0       15-Nov-18 A         0       12-Nov-18 A         0       12-Nov-18 A         0       12-Nov-18 A         0       15-Nov-18 A         0       10-Nov-18 A         0	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           29-Mar-19           16-May-19           16-May-19           16-May-19           16-May-19           10-Jun-19           16-May-19           10-Jun-19           16-May-19           10-Jun-19           10-Jun-19 <td< td=""><td>23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 11-Jun-19 23-Nov-19 11-Jul-19 14-Oct-19 01-Apr-19 A 01-Apr-19 A 01-Apr-18 A 26-Nov-18 10-Oct-18 A 12-Oct-18 A 12-Oct-18 A 12-Nov-18 A 22-Nov-18 A 22-Nov-18 A 24-Nov-18 A 24-Nov-18 A 24-Nov-18 A 20-Nov-18 A 14-Nov-18 A 14-Nov-18 A 14-Nov-18 A 15-Dec-18 A 14-Nov-18 A</td><td>13-May-19           13-May-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           07-Sep-20           28-Jun-19           22-Jun-19           22-Jun-19           20-May-19           20-May-19           20-May-19           3-Jun-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-Jun-19           20-Jun-19           20-Jun-19           20-Jun-19           21-Jun-19           22-Jun-19           27-Jun-19           27-Jun-19           27-Jun-19           27-Jun-19           27-Jun-19</td><td>-100 -100 -100 -100 0 -75 -75 -75 -75 -75 -75 -75 -75 -75 -75</td><td>30% 0% 0% 0% 0% 0% 0% 100% 100% 100% 100</td><td>0 0 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0</td><td>-152 -17 99 -17 99 -17 99 -17 -17 -17 -17 -17 -17 -17 -17 -17 -17</td><td>2 3 7 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5</td><td>Pre-dri</td><td>Iling Works Iling Works for Pier 5B (Bridge Installation of Temporary Slee Installation of Temporary Slee Installation of Temporary Slee Predrive State State</td><td>5400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ye Casings at Pier 9B ( </td></td<>	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 11-Jun-19 23-Nov-19 11-Jul-19 14-Oct-19 01-Apr-19 A 01-Apr-19 A 01-Apr-18 A 26-Nov-18 10-Oct-18 A 12-Oct-18 A 12-Oct-18 A 12-Nov-18 A 22-Nov-18 A 22-Nov-18 A 24-Nov-18 A 24-Nov-18 A 24-Nov-18 A 20-Nov-18 A 14-Nov-18 A 14-Nov-18 A 14-Nov-18 A 15-Dec-18 A 14-Nov-18 A	13-May-19           13-May-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           07-Sep-20           28-Jun-19           22-Jun-19           22-Jun-19           20-May-19           20-May-19           20-May-19           3-Jun-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-May-19           20-Jun-19           20-Jun-19           20-Jun-19           20-Jun-19           21-Jun-19           22-Jun-19           27-Jun-19           27-Jun-19           27-Jun-19           27-Jun-19           27-Jun-19	-100 -100 -100 -100 0 -75 -75 -75 -75 -75 -75 -75 -75 -75 -75	30% 0% 0% 0% 0% 0% 0% 100% 100% 100% 100	0 0 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0	-152 -17 99 -17 99 -17 99 -17 -17 -17 -17 -17 -17 -17 -17 -17 -17	2 3 7 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5	Pre-dri	Iling Works Iling Works for Pier 5B (Bridge Installation of Temporary Slee Installation of Temporary Slee Installation of Temporary Slee Predrive State	5400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ye Casings at Pier 9B ( 
yard sion & approval ling materials material (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu 0, 33.13m length, 5m socket) Casings at Pier 5B (EW010) 52.63m length, 4.5m socket) Casings at Pier 5B (EW010) ortion II,III,IV and VI th.4m socket) orking platform -55m length,4m socket) - rig No.2 -55m length,4m socket) - rig No.2 4-55m length,4m socket) - rig N	50           60           65           90           125           90           7           7           7           7           7           7           7           7           7           2           4           77	35       28-Mar-19 A         60       25-Sep-19         65       12-Jun-19         90       13-Apr-19         125       12-Jun-19         90       12-Jul-19         0       25-Mar-19 A         0       05-Oct-18 A         0       09-Oct-18 A         0       09-Oct-18 A         0       09-Oct-18 A         0       10-Oct-18 A         0       12-Nov-18 A         0       15-Nov-18 A         0       10-Nov-18 A         0<	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           28-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           08-Mar-19           08-Mar-19           08-Mar-19           16-May-19           21-May-19           10-Jun-19           14-Jun-19           19-Jun-19           10-Jun-19           14-Jun-19           10-Jun-19           10-Jun-19 <td< td=""><td>23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 01-Apr-19 A 01-Apr-19 A 01-Apr-1</td><td>13-May-19           24-Jun-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           22-May-19           22-May-19           23-Jun-19           20-May-19           23-Jun-19           03-Jun-19           03-Jun-19           03-Jun-19           13-Jun-19           <td< td=""><td>-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -1174 1174 1174 1174</td><td>30% 0% 0% 0% 0% 0% 0% 100% 100% 100% 100</td><td>0 0 0 35 0 </td><td>-152 -17 99 -17 99 -17 -17 99 -17 -17 -17 -17 -17 -17 -17 -17 -17 -17</td><td>2 3 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5</td><td>Pre-dri</td><td>Iling Works Iling Works for Pier 5B (Bridge Installation of Temporary Slee Iling Works for Pier 9B (Bridge Installation of Temporary Slee</td><td>S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B (</td></td<></td></td<>	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 01-Apr-19 A 01-Apr-19 A 01-Apr-1	13-May-19           24-Jun-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           22-May-19           22-May-19           23-Jun-19           20-May-19           23-Jun-19           03-Jun-19           03-Jun-19           03-Jun-19           13-Jun-19           13-Jun-19           13-Jun-19           13-Jun-19           13-Jun-19           13-Jun-19           13-Jun-19           13-Jun-19           13-Jun-19           13-Jun-19 <td< td=""><td>-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -1174 1174 1174 1174</td><td>30% 0% 0% 0% 0% 0% 0% 100% 100% 100% 100</td><td>0 0 0 35 0 </td><td>-152 -17 99 -17 99 -17 -17 99 -17 -17 -17 -17 -17 -17 -17 -17 -17 -17</td><td>2 3 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5</td><td>Pre-dri</td><td>Iling Works Iling Works for Pier 5B (Bridge Installation of Temporary Slee Iling Works for Pier 9B (Bridge Installation of Temporary Slee</td><td>S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B (</td></td<>	-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -1174 1174 1174 1174	30% 0% 0% 0% 0% 0% 0% 100% 100% 100% 100	0 0 0 35 0 	-152 -17 99 -17 99 -17 -17 99 -17 -17 -17 -17 -17 -17 -17 -17 -17 -17	2 3 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5	Pre-dri	Iling Works Iling Works for Pier 5B (Bridge Installation of Temporary Slee Iling Works for Pier 9B (Bridge Installation of Temporary Slee	S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B (
yard sion & approval ling materials material (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu 0, 33.13m length, 5m socket) Casings at Pier 5B (EW010) 22.63m length, 4.5m socket) Casings at Pier 9B (EW010) bortion II,III,IV and VI bortion II,III,IV and VI bortion II,III,IV and VI bortion II,III,IV and VI 55m length,4m socket) - rig No.2 -55m length,4m socket) - rig No.2 4:55m length,4m so	50           60           65           90           125           90           7           99           32           2           2           4           4           4           4           4           4           4           4           4           4           4           4           4           4           4	35       28-Mar-19 A         60       25-Sep-19         65       12-Jun-19         90       13-Apr-19         125       12-Jun-19         90       12-Jun-19         90       12-Jun-19         0       25-Mar-19 A         0       25-Mar-18 A         233       09-Oct-18 A         23       09-Oct-18 A         0       09-Oct-18 A         0       12-Nov-18 A         0       12-Nov-18 A         0       12-Nov-18 A         0       15-Nov-18 A         0       15-Nov-18 A         0       15-Nov-18 A         0       12-Nov-18 A         0       10-Nov-18 A         0       10-Nov-18 A	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           28-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           08-Mar-19           08-Mar-19           08-Mar-19           16-May-19           21-May-19           23-May-19           23-May-19           23-May-19           23-May-19           21-May-19           21-May-19           21-May-19           23-May-19           10-Jun-19	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 01-Apr-19 A 01-Apr-19 A	13-May-19           24-Jun-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           17-Sep-20           28-Jun-19           22-Jun-19           22-Jun-19           22-Jun-19           20-May-19           24-May-19           23-Jun-19           13-Jun-19	-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -1174 1174 1174 1174	30% 0% 0% 0% 0% 0% 100% 100% 100% 100% 1	0 0 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0	-152 -17 98 -17 98 -17 98 -17 -17 -17 -17 -12 -17 -17 -17 -17 -17 -17 -17 -17 -17 -17	2 3 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5	Pre-dri	Iling Works Iling Works for Pier 5B (Bridge Installation of Temporary Slee Iling Works for Pier 9B (Bridge Installation of Temporary Slee	S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4 ve Casings at Pier 9B (
yard sion & approval ling materials material (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu 0, 33.13m length, 5m socket) Casings at Pier 5B (EW010) 52.65m length, 4.5m socket) Casings at Pier 9B (EW010) ortion II,III,IV and VI th,4m socket) orking platform -55m length,4m socket) - rig No.2 -55m length,4m socket) - rig No.2	50           60           65           90           125           90           7           99           32           2           4           4           4           4           4           4           4           4           4           4           4           4	35       28-Mar-19 A         60       25-Sep-19         65       12-Jun-19         90       13-Apr-19         125       12-Jun-19         90       12-Jul-19         90       25-Mar-19 A         0       90-Oct-18 A         0       09-Oct-18 A         0       09-Oct-18 A         0       12-Nov-18 A         0	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           26-May-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           08-Mar-19           08-Mar-19           08-Mar-19           16-May-19           16-May-19           16-May-19           16-May-19           10-Jun-19           14-Jun-19           19-Jun-19           10-Jun-19           14-Jun-19           19-Jun-19           30-May-19           04-Jun-19           30-May-19           30-May-19	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 09-Oct-19 01-Apr-19A 00-Apr-19A 00-Apr-18A 00-Nov-18A 00-Nov-18A 00-Apr-18A	13-May-19           24-Jun-19           24-Jun-19           27-Sep-19           15-Jan-20           06-Apr-19           02-Apr-19           02-Apr-19           17-Sep-20           28-Jun-19           22-May-19           24-May-19           20-May-19           21-Jun-19           13-Jun-19           13-Jun-19           03-Jun-19           03-Jun-19           03-Jun-19           03-Jun-19           03-Jun-19           03-Jun-19           03-Jun-19	-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -1100 -75 -1104 -1174	30% 0% 0% 0% 0% 0% 0% 100% 100% 100% 100	0 0 0 35 0 35 0 35 0 35 0 35 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0	-15: -1: 99 -1: 99 -1: -1: 99 -1: -1: -1: -1: -1: -1: -1: -1: -1: -1:	2 3 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	Pre-dri	iling Works iling Works for Pier 5B (Bridge Installation of Temporary Slee iling Works for Pier 9B (Bridge	S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4
yard sion & approval ling materials material (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu (a), 33.13m length, 5m socket) Casings at Pier 5B (EW010) (2.63m length, 4.5m socket) Casings at Pier 9B (EW010) ortion II,III,IV and VI (b), 4.5m socket) orking platform -55m length,4m socket) - rig No.2 -55m length,4m socket) - rig No.2 -455m length,4m socket) - rig No.2 -55m length,4m socket)	50           60           65           90           125           90           7           99           32           2           4           4           4           4           4           4           4           4           4           4           4           4	35         28-Mar-19 A           60         25-Sep-19           65         12-Jun-19           90         13-Apr-19           125         12-Jun-19           90         12-Jun-19           90         12-Jun-19           90         25-Mar-19 A           0         0-Oct-18 A           233         09-Oct-18 A           0         09-Oct-18 A           0         12-Nov-18 A           0	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           28-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           08-Mar-19           08-Mar-19           08-Mar-19           16-May-19           21-May-19           23-May-19           16-May-19           21-May-19           21-May-19           21-May-19           21-May-19           21-May-19           23-May-19           10-Jun-19	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 01-Apr-19 A 01-Apr-19 A 00-Apr-19 A 10-Oct-18 A 12-Nov-18 A 24-Nov-18 A 20-Nov-18 A	13-May-19           13-May-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           02-Apr-19           03-Apr-19           04-Apr-19           17-Sep-20           28-Jun-19           22-Jun-19           22-Jun-19           22-Jun-19           20-May-19           13-Jun-19           24-May-19           20-May-19           24-May-19           23-Jun-19           24-May-19           21-Jun-19           21-Jun-19           21-Jun-19           23-Jun-19           24-May-19           24-May-19           21-Jun-19           21-Jun-19           23-Jun-19           24-May-19           23-Jun-19           24-May-19           24-May-19           23-Jun-19           23-Jun-19 <td< td=""><td>-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -1100 -75 -1104 -1174</td><td>30% 0% 0% 0% 0% 0% 100% 100% 100% 100% 1</td><td>0 0 0 35 0 </td><td>-15: -1: -1: -1: -1: -1: -1: -1: -1: -1: -1</td><td>2 3 7 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5</td><td>Pre-dri</td><td>iling Works iling Works for Pier 5B (Bridge Installation of Temporary Slee iling Works for Pier 9B (Bridge</td><td>S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4</td></td<>	-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -1100 -75 -1104 -1174	30% 0% 0% 0% 0% 0% 100% 100% 100% 100% 1	0 0 0 35 0 	-15: -1: -1: -1: -1: -1: -1: -1: -1: -1: -1	2 3 7 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5	Pre-dri	iling Works iling Works for Pier 5B (Bridge Installation of Temporary Slee iling Works for Pier 9B (Bridge	S400, 33.13m length, ve Casings at Pier 5B ( CT, 32.63m length, 4
yard sion & approval ting materials material (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu 0, 33.13m length, 5m socket) Casings at Pier 5B (EW010) 2.63m length, 4.5m socket) Casings at Pier 9B (EW010) ortion II,III,IV and VI th,4m socket) orking platform -55m length,4m socket) - rig No.2 -55m length,4m socket) - rig No.2	50           60           65           90           125           90           7           7           7           7           7           7           7           7           2           2           4           4           4           4           4           4           4           4           4           4           4           4           4           4           4           4           4	35         28-Mar-19 A           60         25-Sep-19           65         12-Jun-19           90         13-Apr-19           125         12-Jun-19           90         12-Jun-19           90         12-Jun-19           90         25-Mar-19 A           0         90-Oct-18 A           0         09-Oct-18 A           0         09-Oct-18 A           0         12-Nov-18 A           0         23-Nov-18 A           0         12-Nov-18 A           0         27-Nov-18 A           0         19-Nov-18 A           0         19-Nov-18 A           0         19-Nov-18 A           0         19-Nov-18 A           0         11-Nov-18 A	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           26-May-19           29-Mar-19           19-Mar-19           10-May-19           16-May-19           10-Jun-19           10-Jun-19           16-May-19           10-Jun-19           19-Jun-19           19-Jun-19           19-Jun-19           19-Jun-19           10-May-19           10-May-19           11-May-19           12-May-19           130-May-19	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 01-Apr-19A 01-Apr-	13-May-19           24-Jun-19           24-Jun-19           27-Sep-19           15-Jan-20           06-Apr-19           17-Sep-20           28-Jun-19           22-Jun-19           22-May-19           24-May-19           20-May-19           18-Jun-19           22-Jun-19           20-May-19           00-May-19           23-Jun-19           24-May-19           20-May-19           18-Jun-19           22-Jun-19           24-May-19           20-May-19           24-May-19           24-May-19           24-May-19           24-May-19           24-May-19           24-May-19           24-May-19           24-May-19           24-May-19           24-May-19 <td< td=""><td>-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -1100 -75 -1104 -1174</td><td>30% 0% 0% 0% 0% 0% 100% 100% 100% 100% 1</td><td>0 0 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0</td><td>-15: -1: -1: -1: -1: -1: -1: -1: -1: -1: -1</td><td>2 3 3 7 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5</td><td>Pre-dri</td><td>iling Works iling Works for Pier 5B (Bridge Installation of Temporary Slee iling Works for Pier 9B (Bridge</td><td>S400, 33.13m length ve Casings at Pier 5B CT, 32.63m length, 4</td></td<>	-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -1100 -75 -1104 -1174	30% 0% 0% 0% 0% 0% 100% 100% 100% 100% 1	0 0 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0	-15: -1: -1: -1: -1: -1: -1: -1: -1: -1: -1	2 3 3 7 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	Pre-dri	iling Works iling Works for Pier 5B (Bridge Installation of Temporary Slee iling Works for Pier 9B (Bridge	S400, 33.13m length ve Casings at Pier 5B CT, 32.63m length, 4
yard sion & approval ling materials material (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu 0, 33.13m length, 5m socket) Casings at Pier 5B (EW010) 22.63m length, 4.5m socket) Casings at Pier 9B (EW010) brition II,III,IV and VI brition II,III,IV and VI brition II,III,IV and VI brition II,III,IV and VI 55m length,4m socket) - rig No.2 -55m length,4m socket) - rig No.2	50 60 65 90 125 90 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7	35         28-Mar-19 A           60         25-Sep-19           65         12-Jun-19           90         13-Apr-19           125         12-Jun-19           90         12-Jun-19           90         12-Jun-19           0         25-Mar-19 A           0         90-Oct-18 A           233         09-Oct-18 A           0         09-Oct-18 A           0         09-Oct-18 A           0         11-Oct-18 A           0         02-Nov-18 A           0         12-Nov-18 A           0         05-Nov-18 A           0         05-Nov-18 A           0         05-Nov-18 A           0         02-Nov-18 A	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           28-Mar-19           29-Mar-19           10-May-19           16-May-19           10-May-19           10-Jun-19           14-Jun-19           10-Jun-19           16-May-19	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 09-Oct-19 09-Oct-19 01-Apr-19 A 01-Apr-19 A	13-May-19           13-May-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           02-Apr-19           02-Apr-19           03-Apr-19           04-Apr-19           17-Sep-20           28-Jun-19           22-Jun-19           20-May-19           13-Jun-19           23-Jun-19           20-May-19	-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -1100 -75 -1104 -1174	30% 0% 0% 0% 0% 0% 100% 100%	0 0 0 35 0 0 0 0 0 0 0 0 0 0 0 0 0	-15: -1: 99 -1: 99 -1: -1: 99 -1: -1: -1: -1: -1: -1: -1: -1: -1: -1:	2 3 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5	Pre-dri	iling Works iling Works for Pier 5B (Bridge Installation of Temporary Slee iling Works for Pier 9B (Bridge	S400, 33.13m length ve Casings at Pier 5B CT, 32.63m length, 4
yard varias variation of the site (Entrusted Works of TKOI Viadu variation in Portion I of the Site (Entrusted Works of TKOI Viadu variation of the Site (Entrusted Works of TKOI Viadu variation of the Site (Entrusted Works of TKOI Viadu variation	50           60           65           90           125           90           7           7           7           7           7           7           887           99           32           2           4           4           4           4           4           4	35         28-Mar-19 A           60         25-Sep-19           65         12-Jun-19           90         13-Apr-19           125         12-Jun-19           90         12-Jun-19           90         12-Jun-19           90         25-Mar-19 A           0         90-Oct-18 A           0         09-Oct-18 A           0         09-Oct-18 A           0         10-Oct-18 A           0         12-Nov-18 A           0         12-Nov-18 A           0         10-Nov-18 A           0         10-Nov-18 A           0         05-Nov-18 A	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           26-May-19           29-Mar-19           10-Mar-19           16-May-19           10-Jun-19           10-Jun-19           19-Jun-19	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 01-Apr-19A 00-Apr-19A 00-Apr-19A 00-Apr-19A 00-Apr-19A 00-Apr-19A 00-Apr-19A 00-Apr-	13-May-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           17-Sep-20           28-Jun-19           22-May-19           24-May-19           20-May-19           13-Jun-19           22-Jun-19	-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -1100 -75 -1104 -1174	30% 0% 0% 0% 0% 0% 100% 100%	0 0 0 35 0 	-15: -1: -1: -1: -1: -1: -1: -1: -1: -1: -1	2 3 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	Pre-dri	iling Works iling Works for Pier 5B (Bridge Installation of Temporary Slee iling Works for Pier 9B (Bridge	S400, 33.13m length ve Casings at Pier 5B CT, 32.63m length, 4
yard sion & approval ting materials material (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu ), 33.13m length, 5m socket) Casings at Pier SB (EW010) 52.63m length, 4.5m socket) Casings at Pier 9B (EW010) ortion II,III,IV and VI th,4m socket) orking platform -55m length,4m socket) - rig No.2 -55m length,4m socket) - rig No.2	50 60 65 90 125 90 7 7 7 7 7 7 7 7 7 7 7 7 7 7 887 487 487	35         28-Mar-19 A           60         25-Sep-19           65         12-Jun-19           90         13-Apr-19           125         12-Jun-19           90         12-Jun-19           90         12-Jun-19           0         25-Mar-19 A           0         90-Oct-18 A           230         09-Oct-18 A           0         09-Oct-18 A           0         11-Oct-18 A           0         12-Nov-18 A           0         12-Nov-18 A	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           18-Oct-19           29-Mar-19           23-Mar-19           08-Mar-19           08-Mar-19           08-Mar-19           08-Mar-19           16-May-19           21-May-19           23-May-19           23-May-19           16-May-19           16-May-19           10-Jun-19	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 10-Apr-19 A 10-Apr-19 A 26-Nov-19 29-Jun-19 16-Jan-19 A 10-Oct-18 A 12-Oct-18 A 12-Nov-18 A	13-May-19           13-May-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           02-Apr-19           02-Apr-19           02-Apr-19           17-Sep-20           28-Jun-19           22-Jun-19           22-May-19           24-May-19           13-Jun-19	-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -1100 -75 -1104 -1174	30% 0% 0% 0% 0% 100%		-15: -1: -1: -1: -1: -1: -1: -1: -1: -1: -1	2 3 7 8 8 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	Pre-dri	iling Works iling Works for Pier 5B (Bridge Installation of Temporary Slee iling Works for Pier 9B (Bridge	S400, 33.13m length ve Casings at Pier 5B CT, 32.63m length, 4
yard variation of the site (Entrusted Works of TKOI Viadu material (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu 0, 33.13m length, 5m socket) Casings at Pier 5B (EW010) 22.63m length, 4.5m socket) Casings at Pier 9B (EW010) portion II,III,IV and VI	50           60           65           90           125           90           7           7           7           7           7           7           99           32           2           4487	35       28-Mar-19 A         60       25-Sep-19         65       12-Jun-19         90       13-Apr-19         125       12-Jun-19         90       12-Jul-19         0       25-Mar-19 A         0       25-Mar-18 A         233       09-Oct-18 A         0       09-Oct-18 A         0       09-Oct-18 A         0       11-Oct-18 A         0       12-Nov-18 A	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           26-May-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           08-Mar-19           08-Mar-19           16-May-19           11-May-19           11-May-19 <td< td=""><td>23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 01-Apr-19A 01-Apr-19A 01-Apr-19A 01-Apr-19A 01-Apr-19A 26-Nov-19 26-Nov-19 29-Jun-19 16-Jan-19A 10-Oct-18 A 17-Nov-18 A</td><td>13-May-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           02-Apr-19           02-Apr-19           02-Apr-19           02-Apr-19           02-Apr-19           02-Apr-19           02-Apr-19           02-Apr-19           02-Apr-19           22-Jun-19           22-May-19           20-May-19</td><td>-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -1100 -75 -1104 -1174</td><td>30% 0% 0% 0% 0% 0% 100%</td><td></td><td>-152 -12 -12 -12 -12 -12 -12 -12 -12 -12 -1</td><td>2 3 7 8 8 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5</td><td>Pre-dri</td><td>iling Works iling Works for Pier 5B (Bridge Installation of Temporary Slee iling Works for Pier 9B (Bridge</td><td>S400, 33.13m length ve Casings at Pier 5B CT, 32.63m length, 4</td></td<>	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 01-Apr-19A 01-Apr-19A 01-Apr-19A 01-Apr-19A 01-Apr-19A 26-Nov-19 26-Nov-19 29-Jun-19 16-Jan-19A 10-Oct-18 A 17-Nov-18 A	13-May-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           02-Apr-19           02-Apr-19           02-Apr-19           02-Apr-19           02-Apr-19           02-Apr-19           02-Apr-19           02-Apr-19           02-Apr-19           22-Jun-19           22-May-19           20-May-19	-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -1100 -75 -1104 -1174	30% 0% 0% 0% 0% 0% 100%		-152 -12 -12 -12 -12 -12 -12 -12 -12 -12 -1	2 3 7 8 8 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	Pre-dri	iling Works iling Works for Pier 5B (Bridge Installation of Temporary Slee iling Works for Pier 9B (Bridge	S400, 33.13m length ve Casings at Pier 5B CT, 32.63m length, 4
yard variante in the second se	50 60 65 90 125 90 7 7 7 7 7 7 7 7 7 7 7 7 7 7 8 87 487 48	35         28-Mar-19 A           60         25-Sep-19           65         12-Jun-19           90         13-Apr-19           125         12-Jun-19           90         12-Jun-19           90         12-Jun-19           0         25-Mar-19 A           0         90-Oct-18 A           233         09-Oct-18 A           0         09-Oct-18 A	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           28-Mar-19           29-Mar-19           21-Mar-19           28-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           20-Mar-19           20-Mar-19           21-Mar-19           21-Mar-19	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 01-Apr-19A 01-Apr-19A 01-Apr-19A 01-Apr-19A 01-Apr-19A 01-Apr-19A 01-Apr-19A 01-Apr-19A 01-Apr-19A 01-Apr-19A 10-Apr-19 26-Nov-19 29-Jun-19 16-Jan-19A 10-Oct-18 A	13-May-19 24-Jun-19 02-Aug-19 27-Sep-19 15-Jan-20 06-Apr-19 06-Apr-19 06-Apr-19 06-Apr-19 06-Apr-19 17-Sep-20 17-Sep-20 28-Jun-19 22-Jun-19 22-May-19	-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -1100 -75 -1104 -1174	30% 0% 0% 0% 0% 100%	0 0 0 35 0	-152 -113 -11 -11 -11 -11 -11 -11 -11 -12 	2 3 7 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	Pre-dri	iling Works iling Works for Pier 5B (Bridge Installation of Temporary Slee iling Works for Pier 9B (Bridge	S400, 33.13m length ve Casings at Pier 5B CT, 32.63m length, 4
yard variante in the second se	50 60 65 90 125 90 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 487 487 99 99 32	35         28-Mar-19 A           60         25-Sep-19           65         12-Jun-19           90         13-Apr-19           125         12-Jun-19           90         12-Jul-19           0         25-Mar-19 A           0         90-Oct-18 A           0         09-Oct-18 A           0         09-Oct-18 A	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           28-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           08-Mar-19	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 09-Oct-19 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 26-Nov-19 26-Nov-19 29-Jun-19 16-Jan-19 A	13-May-19           13-May-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           06-Apr-19           07-Apr-19           06-Apr-19           07-Apr-19           08-Apr-19           17-Sep-20           28-Jun-19           22-Jun-19	-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -1100 -75 -1104 -1174	30% 0% 0% 0% 0% 0% 0%		-15: -1: -1: -1: -1: -1: -1: -1: -1: -1: -1	2 3 7 8 8 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	Pre-dri	iling Works iling Works for Pier 5B (Bridge Installation of Temporary Slee iling Works for Pier 9B (Bridge	S400, 33.13m length ve Casings at Pier 5B CT, 32.63m length,
vard sion & approval ting materials material (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu 0, 33.13m length, 5m socket) Casings at Pier 5B (EW010) 12.63m length, 4.5m socket) Casings at Pier 9B (EW010)	50           60           65           90           125           90           7           7           7           7           7           7           487	35         28-Mar-19 A           60         25-Sep-19           65         12-Jun-19           90         13-Apr-19           125         12-Jun-19           90         12-Jul-19           0         25-Mar-19 A           233         09-Oct-18 A	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           26-May-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           08-Mar-19           08-Mar-19	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 01-Apr-19 01-Apr-19A 01-Apr-19A 01-Apr-19A 01-Apr-19A 01-Apr-19A 26-Nov-19 26-Nov-19	13-May-19           24-Jun-19           02-Aug-19           27-Sep-19           15-Jan-20           06-Apr-19           06-Apr-20           17-Sep-20           17-Sep-20	-100 -100 -100 -100 0 -75 -100 -75 -100 -75 -1100 -75 -1104 -1174	30% 0% 0% 0% 0% 100%	0 0 0 35	-15: -1: -1: -1: -1: -1: -1: -1: -1: -1: -1	2 3 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	Pre-dri	iling Works iling Works for Pier 5B (Bridge Installation of Temporary Slee iling Works for Pier 9B (Bridge	S400, 33.13m length ve Casings at Pier 5B CT, 32.63m length,
vard sion & approval ting materials material (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu 0, 33.13m length, 5m socket) Casings at Pier 5B (EW010) 12.63m length, 4.5m socket) Casings at Pier 9B (EW010)	50 60 65 90 125 90 7 7 7 7 7 7 7 7 7 7 7 7 7 487	35         28-Mar-19 A           60         25-Sep-19           65         12-Jun-19           90         13-Apr-19           125         12-Jun-19           90         12-Jul-19           0         25-Mar-19 A	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           26-May-19           29-Mar-19	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 01-Apr-19A 01-Apr-19A 01-Apr-19A 01-Apr-19A 01-Apr-19A 26-Nov-19	13-May-19 24-Jun-19 02-Aug-19 27-Sep-19 15-Jan-20 06-Apr-19 06-Apr-19 06-Apr-19 06-Apr-19 06-Apr-19 06-Apr-19 06-Apr-19 17-Sep-20	-100 -100 -100 -100 0 -75 -100 -75 -75 -100 -75	30% 0% 0% 0% 0% 100%	0 0 0 35	-15: -1: -1: -1: -1: -1: -1: -1: -1: -1: -1	2 3 7 8 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	Pre-dri	iling Works iling Works for Pier 5B (Bridge Installation of Temporary Slee iling Works for Pier 9B (Bridge	S400, 33.13m length ve Casings at Pier 5B CT, 32.63m length,
vard sion & approval ting materials material (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu 0, 33.13m length, 5m socket) Casings at Pier 5B (EW010) 12.63m length, 4.5m socket) Casings at Pier 9B (EW010)	50 60 65 90 125 90 7 7 7 7 7 7 7 7 7 7	35         28-Mar-19 A           60         25-Sep-19           65         12-Jun-19           90         13-Apr-19           125         12-Jun-19           90         12-Jul-19           0         25-Mar-19 A	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           26-May-19           29-Mar-19	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 09-Oct-19 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A 01-Apr-19 A	13-May-19 24-Jun-19 02-Aug-19 27-Sep-19 15-Jan-20 06-Apr-19 06-Apr-19 06-Apr-19 06-Apr-19 06-Apr-19	-100 -100 -100 -100 0 -75 -100 -75	30% 0% 0% 0% 0% 100%	0 0 0 35	-15: -1: -1: 9:	2 3 7 8 8 5 5 5 5 5 5 5 5 5 5	Pre-dri	iling Works iling Works for Pier 5B (Bridge Installation of Temporary Slee iling Works for Pier 9B (Bridge	S400, 33.13m length ve Casings at Pier 5B CT, 32.63m length,
yard sion & approval ling materials material (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu 0, 33.13m length, 5m socket) Casings at Pier 5B (EW010) i2.63m length, 4.5m socket)	50 60 65 90 125 90 7 7 7 7 7 7 7	35         28-Mar-19 A           60         25-Sep-19           65         12-Jun-19           90         13-Apr-19           125         12-Jun-19           90         12-Jul-19           90         25-Mar-19 A           0         25-Mar-19 A	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-Mar-19           28-Mar-19           29-Mar-19	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 09-Oct-19 01-Apr-19A 01-Apr-19A 01-Apr-19A	13-May-19 24-Jun-19 02-Aug-19 27-Sep-19 15-Jan-20 06-Apr-19 06-Apr-19 06-Apr-19 06-Apr-19	-100 -100 -100 -100 -100 0 -75 -100	30% 0% 0% 0% 0% 100%	0 0 0 35	-15 -13 -13	2 3 7	Pre-dri	iling Works iling Works for Pier 5B (Bridge Installation of Temporary Slee iling Works for Pier 9B (Bridge	S400, 33.13m length ve Casings at Pier 5B CT, 32.63m length,
yard sion & approval ting materials material (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu 0, 33.13m length, 5m socket) Casings at Pier 5B (EW010)	50 60 65 90 125 90 7 7 7 7	35 28-Mar-19 A 60 25-Sep-19 65 12-Jun-19 90 13-Apr-19 125 12-Jun-19 90 12-Jul-19 0 25-Mar-19 A 0 25-Mar-19 A 0 25-Mar-19 A	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           28-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19           29-Mar-19	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 09-Oct-19 01-Apr-19A 01-Apr-19A 01-Apr-19A	13-May-19 24-Jun-19 02-Aug-19 27-Sep-19 15-Jan-20 06-Apr-19 06-Apr-19 06-Apr-19 06-Apr-19	-100 -100 -100 -100 -100 0 -75 -100	30% 0% 0% 0% 0%	0 0 0 35	-15 -13 -13	2 3 7	Pre-dri	iling Works iling Works for Pier 5B (Bridge Installation of Temporary Slee	S400, 33.13m lengtl ve Casings at Pier 5B
vard sion & approval ling materials material (incl. 35 days TRA) n Portion I of the Site (Entrusted Works of TKOI Viadu	50 60 65 90 125 90 7 7	35 28-Mar-19 A 60 25-Sep-19 65 12-Jun-19 90 13-Apr-19 125 12-Jun-19 90 12-Jul-19 0 25-Mar-19 A 0 25-Mar-19 A	16-Mar-19           16-Mar-19           26-Apr-19           16-Mar-19           26-Apr-19           16-Mar-19           26-May-19           18-Oct-19           29-Mar-19           29-Mar-19	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 09-Oct-19 01-Apr-19 A 01-Apr-19 A	13-May-19 24-Jun-19 02-Aug-19 27-Sep-19 15-Jan-20 06-Apr-19 06-Apr-19	-100 -100 -100 -100 -100 0 -75 -100	30% 0% 0% 0%	0 0 0 35	-15 -13 -13	2 3 7	Pre-dri	illing Works	
yard sion & approval ling materials material (incl. 35 days TRA)	50 60 65 90 125 90	35 28-Mar-19 A 60 25-Sep-19 65 12-Jun-19 90 13-Apr-19 125 12-Jun-19 90 12-Jul-19 0 25-Mar-19 A	16-Mar-19 16-Mar-19 26-Apr-19 16-Mar-19 26-May-19 18-Oct-19 29-Mar-19	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 09-Oct-19 01-Apr-19A	13-May-19 24-Jun-19 02-Aug-19 27-Sep-19 15-Jan-20 06-Apr-19	-100 -100 -100 -100 -100 0 -75 -100	30% 0% 0% 0%	0 0 0 35	-15 -13 -13	2 3 7	1		hin Portion I of the S
yard sion & approval ling materials material (incl. 35 days TRA)	50 60 65 90 125 90	35 28-Mar-19 A 60 25-Sep-19 65 12-Jun-19 90 13-Apr-19 125 12-Jun-19 90 12-Jul-19	16-Mar-19 16-Mar-19 26-Apr-19 16-Mar-19 26-May-19 18-Oct-19	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19 14-Oct-19 09-Oct-19	13-May-19 24-Jun-19 02-Aug-19 27-Sep-19 15-Jan-20	-100 -100 -100 -100 -100 0 -75 -100	30% 0% 0% 0%	0 0 0 35	-15 -13 -13	2 3 7	▼ Section	n Lof the Works. All Works wi	hin Partian L of the Si
yard sion & approval ling materials	50 60 65 90	35 28-Mar-19 A 60 25-Sep-19 65 12-Jun-19 90 13-Apr-19	16-Mar-19 16-Mar-19 26-Apr-19 16-Mar-19	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19 11-Jul-19	13-May-19 24-Jun-19 02-Aug-19	-100 -100 -100 -100 -100 0 -75	30% 0% 0%	0 0 0	-152 -13	2			
yard sion & approval	50 60 65	35 28-Mar-19 A 60 25-Sep-19 65 12-Jun-19	16-Mar-19 16-Mar-19 26-Apr-19	23-Nov-19 27-May-19 11-Jun-19 23-Nov-19 15-Aug-19	13-May-19 24-Jun-19	-100 -100 -100 -100 -100 0	30% 0% 0%	0 0	-15	2			
	50	35 28-Mar-19 A	16-Mar-19 16-Mar-19	23-Nov-19 27-May-19 11-Jun-19	13-May-19	-100 -100 -100 -100	30%	0					
1 0 1			16-Mar-19	23-Nov-19 27-May-19		-100 -100 -100			5.	3			
					15-Jan-20	-100			5.	3	_		
	230	230 28 Mar-19 A	16-Mar-19	23-Nov-19						3			
cast pier (incl. 18 days TRA) de Spans	87 230	87 19-Jun-19 230 28-Mar-19 A	01-Jun-19	13-Sep-19	26-Aug-19 15-Jan-20		0%	21	-18	8	:		
	87	87 19-Jun-19	01-Jun-19	13-Sep-19	26-Aug-19	32			-18	8			
Cast-in Items and Prestressing -NW5-4 Cast-in Items and Prestressing -SE6-7	75 75	75 02-Jun-19 75 27-Jun-19	02-Jun-19 27-Jun-19	15-Aug-19 09-Sep-19	15-Aug-19 09-Sep-19	59 59	0% 0%		(	0			
Cast-in Items and Prestressing -SE4-5	75	55 04-Apr-19 A	08-May-19	21-Jul-19	21-Jul-19	59		21	(	0	-		
	120	120 08-Dec-18 A 105 04-Apr-19 A	08-May-19	09-Sep-19	09-Sep-19	59	0%		(	0	1		
stress Tendons & Anchorage (incl. 20 days TRA)	89	28 25-Jan-19 A	08-Mar-19	27-May-19	04-Jun-19	59	68.54%		1	8			
x Girder - Stage 1 (Fabrication) (incl. 14 days TRA)							58.33%	14	10:	5		[	
e cap of Marine viaduct and main bridge(1st batch 4 nos)	99	99 23-Apr-19	07-Apr-19	30-Jul-19	14-Jul-19	32	0%	21	-10	6			
cast shell (incl. 21 days TRA)	90	15 08-Nov-18 A	28-Apr-19	22-Apr-19	26-Jul-19	32	83.33%	21	9				
A Segments										4			
	0	0	07 4 10	08-Apr-19	08-Mar-19	-42	0%	7	-3	1		<ul> <li>Information of TCSS for Ca</li> </ul>	ist-in Items (provide b
	261	230 08-Nov-18 A	08-Mar-19	23-Nov-19	15-Jan-20	84			53	3			
	95 5		08-Mar-19 08-Mar-19		05-Jul-19 13-Mar-19	750	0%	0				Physical Model for the	marine viaducts of C
site office	85	0 19-Nov-18 A	08-May-19	02-Feb-19 A	17-Aug-19		100%	0	15	7			
				-	-	750	100%	0	12	2			
	nager's site office site office y liasion centre (PMI 001) ducts of Cross Bay Link Items (provide by others) <b>st Segments</b> cast shell (incl. 21 days TRA) e cap of Marine viaduct and main bridge(1st batch 4 nos) e cap of Marine viaduct and main bridge(1st batch 4 nos) (incl. 14 days TRA) stress Tendons & Anchorage (incl. 20 days TRA) stress Tendons & Anchorage (incl. 20 days TRA) ox Girder - Stage 1 (Fabrication) (incl. 14 days TRA) stress Tendons & Anchorage (incl. 20 days TRA) ox Girder - Stage 2 (Storage) <b>s</b>	site office         85           y liasion centre (PMI 001)         95           uducts of Cross Bay Link         5           261         261           Items (provide by others)         0           st Segments         99           cast shell (incl. 21 days TRA)         90           c cap of Marine viaduct and main bridge(1st batch 4 nos)         99           xx Girder - Stage 1 (Fabrication) (incl. 14 days TRA)         120           stress Tendons & Anchorage (incl. 20 days TRA)         89           xx Girder - Stage 2 (Storage)         120           s         103	nager's site office       75       0       19-Nov-18 A         site office       85       0       19-Nov-18 A         y liasion centre (PMI 001)       95       95       08-Apr-19         iducts of Cross Bay Link       5       5       08-Apr-19         iducts of Cross Bay Link       261       230       08-Nov-18 A         Items (provide by others)       0       0       0         st Segments       99       114       08-Nov-18 A         generation       99       114       08-Nov-18 A         ecast shell (incl. 21 days TRA)       90       15       08-Nov-18 A         e cap of Marine viaduct and main bridge(1st batch 4 nos)       99       99       23-Apr-19         201       170       10-Nov-18 A       201       170       10-Nov-18 A         xx Girder - Stage 1 (Fabrication) (incl. 14 days TRA)       120       50       10-Nov-18 A         stress Tendons & Anchorage (incl. 20 days TRA)       89       28       25-Jan-19 A         xx Girder - Stage 2 (Storage)       120       120       08-Dec-18 A         5       103       105       04-Apr-19 A	nager's site office       75       0       19-Nov-18 A       08-May-19         site office       85       0       19-Nov-18 A       08-May-19         y liasion centre (PMI 001)       95       95       08-Apr-19       08-May-19         udicts of Cross Bay Link       5       5       08-Apr-19       08-Mar-19         261       230       08-Nov-18 A       08-Mar-19         Items (provide by others)       0       0       0         st Segments       99       114       08-Nov-18 A       07-Apr-19         east shell (incl. 21 days TRA)       90       15       08-Nov-18 A       07-Apr-19         e cap of Marine viaduet and main bridge(1st batch 4 nos)       99       99       124       08-Nov-18 A       08-Mar-19         ox Girder - Stage 1 (Fabrication) (incl. 14 days TRA)       120       50       10-Nov-18 A       13-May-19         stress Tendons & Anchorage (incl. 20 days TRA)       89       28       25-Jan-19 A       08-Mar-19         ox Girder - Stage 2 (Storage)       120       120       103       105       04-Apr-19 A       08-Mar-19	107         95         19-Nov-18 A         08-Mar-19         05-Aug-19           nager's site office         75         0         19-Nov-18 A         08-May-19         15-Feb-19 A           site office         85         0         19-Nov-18 A         08-May-19         02-Feb-19 A           y lasion centre (PMI 001)         95         95         08-Apr-19         08-Mar-19         02-Aug-19           ducts of Cross Bay Link         5         5         08-Apr-19         08-Mar-19         12-Apr-19           ducts of Cross Bay Link         5         5         08-Apr-19         08-Mar-19         12-Apr-19           ltems (provide by others)         0         0         0         0         0         0           st Segments         99         114         08-Nov-18 A         07-Apr-19         30-Jul-19           e cap of Marine viaduct and main bridge(1st batch 4 nos)         99         99         15         08-Nar-19         22-Apr-19         e cap of Marine viaduct and main bridge(1st batch 4 nos)         99         99         23-Apr-19         07-Apr-19         30-Jul-19           cx Girder - Stage 1 (Fabrication) (incl. 14 days TRA)         120         50         10-Nov-18 A         13-May-19         27-May-19           x Girder - Stage 2 (Sto	mager's site office       75       0       19-Nov-18 A       08-May-19       15-Feb-19 A       06-Aug-19         site office       85       0       19-Nov-18 A       08-May-19       02-Feb-19 A       17-Aug-19         y lasion centre (PMI 001)       95       95       08-Apr-19       08-Mar-19       05-Aug-19       05-Jul-19         y lasion centre (PMI 001)       95       95       08-Apr-19       08-Mar-19       12-Apr-19       05-Jul-19         y lasion centre (PMI 001)       5       5       0       8-Apr-19       08-Mar-19       12-Apr-19       13-Mar-19         y lasion centre (PMI 001)       0       0       0       08-Mar-19       08-Mar-19       13-Mar-19         y lasion centre (PMI 001)       0       0       0       08-Apr-19       08-Mar-19       15-Jan-20         Items (provide by others)       0       0       0       0       08-Apr-19       30-Jul-19       26-Jul-19         st Segments       99       114       08-Nov-18 A       07-Apr-19       30-Jul-19       26-Jul-19         e cap of Marine viaduet and main bridge(1st batch 4 nos)       90       15       08-Nov-18 A       08-Mar-19       22-Apr-19       22-Jul-19         24-Sep-19       07-Apr-19	IO7         95         19-Nov-18 A         08-Mar-19         05-Aug-19         17-Aug-19         750           nager's site office         75         0         19-Nov-18 A         08-May-19         15-Feb-19 A         06-Aug-19         15           site office         85         0         19-Nov-18 A         08-May-19         02-Feb-19 A         17-Aug-19         17-Aug-19         17-Aug-19         17-Aug-19         19         17-Aug-19         17-Aug-19         19         104         19         05-Aug-19         02-Feb-19 A         17-Aug-19         15         19         05-Aug-19         05-Aug	Duration         Duration	IO7         95         19-Nov-18 A         08-Mar-19         05-Aug-19         17-Aug-19         750           nager's site office         75         0         19-Nov-18 A         08-May-19         15-Feb-19 A         06-Aug-19         100%         0           site office         85         0         19-Nov-18 A         08-May-19         02-Feb-19 A         17-Aug-19         100%         0           y lasion centre (PMI 001)         95         95         08-Apr-19         08-Mar-19         05-Aug-19         05-Jul-19         840         0%           udacts of Cross Bay Link         5         5         08-Apr-19         08-Mar-19         12-Apr-19         13-Mar-19         840         0%           ltems (provide by others)         0         0         0         0         0         08-Mar-19         23-Nov-19         15-Jan-20         84           tS Eggments         99         114         08-Nov-18 A         07-Apr-19         30-Jul-19         26-Jul-19         32         -         -         16         26         0%         7         2         0%         7         2         0%         1         2         0%         1         2         0%         1         2         0% <td< td=""><td>IO7         95         19-Nov-18A         08-Mar-19         05-Aug-19         17-Aug-19         750         1           nager's site office         75         0         19-Nov-18A         08-May-19         15-Feb-19A         06-Aug-19         100%         0         13           site office         85         0         19-Nov-18A         08-May-19         02-Feb-19A         17-Aug-19         100%         0         15           y lasion centre (PMI 001)         95         95         08-Apr-19         08-Mar-19         05-Aug-19         05-Jul-19         750         0         0         -2           ducts of Cross Bay Link         5         5         08-Apr-19         08-Mar-19         12-Apr-19         13-Mar-19         840         0%         -2           ducts of Cross Bay Link         5         5         08-Apr-19         08-Mar-19         23-Nov-19         15-Jan-20         84         5           Items (provide by others)         0         0         0         0         08-Nar-19         26-Jul-19         32         -         -           e cay of Marine viaduct and main bridge(1st batch 4 nos)         99         114         08-Nov-18 A         07-Apr-19         30-Jul-19         32         0%         2</td><td>Inf       107       95       19-Nov-18 A       08-Mar-19       05-Aug-19       17-Aug-19       750       12         nager's site office       75       0       19-Nov-18 A       08-May-19       15-Feb-19 A       06-Aug-19       100%       0       139         site office       85       0       19-Nov-18 A       08-May-19       02-Feb-19 A       17-Aug-19       100%       0       157         y lasion centre (PMI 001)       95       95       08-Apr-19       08-Mar-19       05-Aug-19       05-Jul-19       750       0%       0       -25         uducts of Cross Bay Link       5       5       08-Apr-19       08-Mar-19       12-Apr-19       13-Mar-19       840       0%       -25         iducts of Cross Bay Link       5       0       0       0       08-Apr-19       08-Mar-19       13-Mar-19       840       0%       -25         items (provide by others)       0       0       0       08-Apr-19       08-Apr-19       08-Mar-19       32       -4         st Segments       99       114       08-Nov-18 A       07-Apr-19       30-Jul-19       32       -4         cast shell (incl. 21 days TRA)       90       15       08-Nov-18 A       08-Apr-1</td><td>Duration         Duration         Duration</td><td>nager's site office       75       0       19-Nov-18 A       08-May-19       15-Feb-19 A       06-Aug-19       100%       0       139         site office       85       0       19-Nov-18 A       08-May-19       02-Feb-19 A       17-Aug-19       100%       0       139         y lasion centre (PMI 001)       95       95       08-Apr-19       08-Mar-19       05-Jul-19       750       0%       0       -25         y lasion centre (PMI 001)       95       5       5 08-Apr-19       08-Mar-19       12-Apr-19       13-Mar-19       840       0%       -25       Physical Model for the         y lasion centre (PMI 001)       0       0       0       08-Mar-19       12-Apr-19       13-Mar-19       840       -25       Physical Model for the         y lasion centre (PMI obstantiants)       0       0       0       08-Apr-19       08-Mar-19       42       0%       7       -31       Information of TCSS for Ca         st Segments       99       114/08-Nov-18 A       07-Apr-19       30-Jul-19       26-Jul-19       32       -4       -4       -4       -4       -4       -4       -4       -4       -4       -4       -4       -4       -4       -4       -4       -4</td></td<>	IO7         95         19-Nov-18A         08-Mar-19         05-Aug-19         17-Aug-19         750         1           nager's site office         75         0         19-Nov-18A         08-May-19         15-Feb-19A         06-Aug-19         100%         0         13           site office         85         0         19-Nov-18A         08-May-19         02-Feb-19A         17-Aug-19         100%         0         15           y lasion centre (PMI 001)         95         95         08-Apr-19         08-Mar-19         05-Aug-19         05-Jul-19         750         0         0         -2           ducts of Cross Bay Link         5         5         08-Apr-19         08-Mar-19         12-Apr-19         13-Mar-19         840         0%         -2           ducts of Cross Bay Link         5         5         08-Apr-19         08-Mar-19         23-Nov-19         15-Jan-20         84         5           Items (provide by others)         0         0         0         0         08-Nar-19         26-Jul-19         32         -         -           e cay of Marine viaduct and main bridge(1st batch 4 nos)         99         114         08-Nov-18 A         07-Apr-19         30-Jul-19         32         0%         2	Inf       107       95       19-Nov-18 A       08-Mar-19       05-Aug-19       17-Aug-19       750       12         nager's site office       75       0       19-Nov-18 A       08-May-19       15-Feb-19 A       06-Aug-19       100%       0       139         site office       85       0       19-Nov-18 A       08-May-19       02-Feb-19 A       17-Aug-19       100%       0       157         y lasion centre (PMI 001)       95       95       08-Apr-19       08-Mar-19       05-Aug-19       05-Jul-19       750       0%       0       -25         uducts of Cross Bay Link       5       5       08-Apr-19       08-Mar-19       12-Apr-19       13-Mar-19       840       0%       -25         iducts of Cross Bay Link       5       0       0       0       08-Apr-19       08-Mar-19       13-Mar-19       840       0%       -25         items (provide by others)       0       0       0       08-Apr-19       08-Apr-19       08-Mar-19       32       -4         st Segments       99       114       08-Nov-18 A       07-Apr-19       30-Jul-19       32       -4         cast shell (incl. 21 days TRA)       90       15       08-Nov-18 A       08-Apr-1	Duration	nager's site office       75       0       19-Nov-18 A       08-May-19       15-Feb-19 A       06-Aug-19       100%       0       139         site office       85       0       19-Nov-18 A       08-May-19       02-Feb-19 A       17-Aug-19       100%       0       139         y lasion centre (PMI 001)       95       95       08-Apr-19       08-Mar-19       05-Jul-19       750       0%       0       -25         y lasion centre (PMI 001)       95       5       5 08-Apr-19       08-Mar-19       12-Apr-19       13-Mar-19       840       0%       -25       Physical Model for the         y lasion centre (PMI 001)       0       0       0       08-Mar-19       12-Apr-19       13-Mar-19       840       -25       Physical Model for the         y lasion centre (PMI obstantiants)       0       0       0       08-Apr-19       08-Mar-19       42       0%       7       -31       Information of TCSS for Ca         st Segments       99       114/08-Nov-18 A       07-Apr-19       30-Jul-19       26-Jul-19       32       -4       -4       -4       -4       -4       -4       -4       -4       -4       -4       -4       -4       -4       -4       -4       -4

June	2019	July2019
26 02 09	16 23 30 0	07 14 21 28
Link		
		Settin
	15 5 55 5 5	a
Procurement	and Delivery of Prestress Tendor	ns & Anchorage (incl. 20 day
		Fabrication c
Preparation of Steel Mo		
1st b	batch of shop drawing submissio	n & approval
		Procurement and delivrey
sted Works of TKOI Viaduct)		
ket)		
) ket)		
)		
	Pre-drilling V	Vorks
Mobilization of Jack up barge/ – Deploy silt curtain	working platform	
e-drilling Works for E1- P3 (54	-55m length,4m socket) - rig No re-drilling Works for E1- P4 (54	
	<ul> <li>Pre-drilling Works for E1-</li> </ul>	P5 (54-55m length,4m socke E1- P6 (54-55m length,4m s
	-55m length,4m socket) - rig No 8 (54-55m length,4m socket) - r	
Pre-drilling Wo	orks for E1- P9 (54-55m length,4 ing Works for E1- P10 (54-55m	4m socket) - rig No.2 length,4m socket) - rig No.2
	re-drilling Works for E1- P11 (5 orks for E1- P12 (54-55m length	
- P	re-drilling Works for E1- P15 (5- re-drilling Works for E1- P16 (5-	
ength,4m socket)	- Pre-drilling Wo	rks for E2- P1 (51m length,4
2 - rig No.2	_	
ocket) - rig No.2 ength,4m socket) - rig No.2		
rig No.2 - Relocated		
- P4 (52m length,4m socket) - for E3- P5 (52m length,4m so		
g Works for E3- P6 (52m lengt	h,4m socket) - rig No.2	
lrilling Works for W3- P2 (57m g No.1	length,4m socket) - rig No.1	W3-P1 (57m length,4m soc
et) - rig No 1	Prę-drilling Wo	rks for W3- P4 (57m length,4
n socket) - rig No.1 -57m length,4m socket)		
4m socket) - rig No.1 ket) - rig No.1		
	56-57m length,4m socket) - rig 1	No.1
g No.1 ocket) - rig No.1		
1		
ion 19	Checked	Approved
	1	1

Page: 3

	Duration	<b>10</b> 1 10	Planned Start	10.1	Planned Finish			Valiance 1 manipale	24 31	April 2019 07 14 21 Pro. drilling V	May2019 28 05 12 19 Works for W1 P15 (56 57m length 4
S2-PD291     Pre-drilling Works for W1- P15 (56-57m length,4m socket) - rig No.1       S2-PD292     Pre-drilling Works for W1- P16 (56-57m length,4m socket) - rig No.1	5 4 38	5 12-Apr-19 4 18-Apr-19 16 09-Feb-19 A	23-Mar-19 29-Mar-19	18-Apr-19 26-Apr-19 17-May-19	28-Mar-19 02-Apr-19 12-Jun-19	81 81	0% 0 0% 0	-16 -16			Works for W1- P15 (56-57m length,4 e-drilling Works for W1- P16 (56-57 Pre-drilling
32-PD209 Mobilization of Jack up barge/ working platform	2	0 09-Feb-19 A	18-Apr-19 03-Jun-19	11-Feb-19 A	04-Jun-19	81	100% 0	22 91			1 io-unning
S2-PD205 Deploy silt curtain S2-PD21( Pre-drilling Works for W4- P1 (52m length,4m socket) - rig No.1	2 4	0 12-Feb-19 A 0 14-Feb-19 A	05-Jun-19 08-Jun-19	13-Feb-19 A 21-Feb-19 A	06-Jun-19 12-Jun-19		100% 0 100% 0	91 88			
S2-PD294 Pre-drilling Works for W4- P2 (52m length,4m socket) - rig No.1	4	4 26-Apr-19	18-Apr-19	02-May-19	25-Apr-19	81	0% 0	-4			Pre-drilling Works for W4- P2
S2-PD29t         Pre-drilling Works for W4- P3 (52m length,4m socket) - rig No.1           S2-PD29t         Pre-drilling Works for W4- P4 (52m length,4m socket) - rig No.1	4 4	4 02-May-19 0 03-Apr-19 A	26-Apr-19 02-May-19	07-May-19 08-Apr-19 A	30-Apr-19 06-May-19	81	0% 0 100% 0	-4			<ul> <li>Pre-drilling Works for W</li> <li>Pre-drilling Works for W</li> </ul>
S2-PD30( Pre-drilling Works for W4- P5 (52m length,4m socket) - rig No.1	4	4 07-May-19	07-May-19	11-May-19	10-May-19	81	0% 0	0			Pre-drilling Works
52-PD302   Pre-drilling Works for W4- P6 (52m length,4m socket) - rig No.1 e-drilling Works for Pier W5 (50m length,4m socket)	4 36	4 11-May-19 36 17-May-19	11-May-19 17-May-19	17-May-19 29-Jun-19	16-May-19 28-Jun-19	81	0% 0	0			Pre-drilling
52-PD211 Mobilization of Jack up barge/ working platform	2	2 17-May-19	17-May-19	20-May-19	18-May-19	81	0% 0	0			🖵 Mobiliz
32-PD211 Deploy silt curtain	2	2 20-May-19	20-May-19	22-May-19	21-May-19	81	0% 0	0			Dep
S2-PD212       Pre-drilling Works for W5- P1 (50m length, 4m socket) - rig No.1         S2-PD304       Pre-drilling Works for W5- P2 (50m length, 4m socket) - rig No.1	4 4	4 22-May-19 4 27-May-19	22-May-19 27-May-19	27-May-19 31-May-19	25-May-19 30-May-19	81	0% 0 0% 0	0			
52-PD30t Pre-drilling Works for W5- P3 (50m length,4m socket) - rig No.1	4	4 31-May-19	31-May-19	05-Jun-19	04-Jun-19	81	0% 0	0			
S2-PD308         Pre-drilling Works for W5- P4 (50m length,4m socket) - rig No.1           S2-PD310         Pre-drilling Works for W5- P5 (50m length,4m socket) - rig No.1	4 4	4 05-Jun-19 4 11-Jun-19	05-Jun-19 11-Jun-19	11-Jun-19 15-Jun-19	10-Jun-19 14-Jun-19	81	0% 0 0% 0	0			
S2-PD314 Pre-drilling Works for W5- P6 (50m length,4m socket) - rig No.1	4	4 15-Jun-19	15-Jun-19	20-Jun-19	19-Jun-19	81	0% 0	0			
S2-PD31( Pre-drilling Works for W5- P7 (50m length,4m socket) - rig No.1 S2-PD318 Pre-drilling Works for W5- P8 (50m length,4m socket) - rig No.1	4 4	4 20-Jun-19 4 25-Jun-19	20-Jun-19 25-Jun-19	25-Jun-19 29-Jun-19	24-Jun-19 28-Jun-19	81	0% 0 0% 0	0			
e-drilling Works for Pier E6 (53m length,4m socket)	8	0 11-Mar-19 A	08-Mar-19	27-Mar-19 A	16-Mar-19			~		Works for Pier E6 (53m length	
52-PD34t Pre-drilling Works for E6- P5 (53m length,4m socket) - rig No.2 52-PD34t Pre-drilling Works for E6- P6 (53m length,4m socket) - rig No.2	4 4	0 11-Mar-19 A 0 18-Mar-19 A	08-Mar-19 13-Mar-19	15-Mar-19 A 27-Mar-19 A	12-Mar-19 16-Mar-19		100% 0 100% 0			5 (53m length,4m socket) - rig Works for E6- P6 (53m length,	
e-drilling Works for Pier E7 (56m length,4m socket)	8	0 19-Dec-18 A	02-Apr-19	05-Jan-19 A	11-Apr-19		10078 0	-8		ionis for 20 To (som kingan,	in society ing roll
32-PD356 Pre-drilling Works for E7- P5 (56m length,4m socket) - rig No.2	4	0 29-Dec-18 A	02-Apr-19	05-Jan-19 A	06-Apr-19		100% 0	74			5 (56m length,4m socket) - rig No.2
52-PD35E   Pre-drilling Works for E7- P6 (56m length,4m socket) - rig No.2 g Works	4 477	0 19-Dec-18 A 233 17-Nov-18 A	08-Apr-19 13-Mar-19	29-Dec-18 A 26-Nov-19	11-Apr-19 17-Sep-20	314	100% 0	83 296		Pre-drilling Works for	E7- P6 (56m length,4m socket) - rig
PW1010 Procurement and delivery of steel casing (CE004, CE005, CE006)	75	5 23-Nov-18 A	13-Apr-19	12-Apr-19	01-Jul-19	68	93.33% 0	80		<u> </u>	
PW1020 Mobilization of piling plant	28	5 17-Nov-18 A	18-Apr-19	12-Apr-19	15-May-19	38	82.14% 0	33			Mobilization
ng Works for Pier E2 2-PW85 Piling platform installation -E2 (CE006)	30 4	30 10-Jun-19 4 10-Jun-19	31-Mar-20 31-Mar-20	15-Jul-19 13-Jun-19	29-May-20 06-Apr-20	20 20	0% 0	259 244			
ile E2 -P1	10	10 14-Jun-19	06-Apr-20	25-Jun-19	23-Apr-20	24	0/0 0	246			
S2-PWi Drive Casing & Grab to excavate the soil (40.4m length) -E2-P1	3	3 14-Jun-19	06-Apr-20	17-Jun-19	15-Apr-20	20	0% 0	246			
S2-PWi Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting - S2-PWi Install steel cage and concreting -E2-P1	4 3	4 18-Jun-19 3 22-Jun-19	15-Apr-20 20-Apr-20	21-Jun-19 25-Jun-19	20-Apr-20 23-Apr-20	20 24	0% 0 0% 0	246 246			
le E2 -P2	11	11 18-Jun-19	15-Apr-20	29-Jun-19	05-May-20	23		250			
S2-PW{ Drive Casing & Grab to excavate the soil (40.4m length)-E2-P2 S2-PW{ Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	3 4	3 18-Jun-19 4 22-Jun-19	15-Apr-20 24-Apr-20	20-Jun-19 26-Jun-19	24-Apr-20 29-Apr-20	21 20	0% 0 0% 0	251 250			
S2-PWi Install steel cage and concreting -E2-P2	3	3 27-Jun-19	29-Apr-20	29-Jun-19	05-May-20	23	0% 0	250			
E2 -P3	12 3	12 21-Jun-19	24-Apr-20	05-Jul-19	14-May-20	22	0% 0	254 256			
22-PW         Drive Casing & Grab to excavate the soil (40.4m length) -E2-P3           22-PW         Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	3 21-Jun-19 4 27-Jun-19	24-Apr-20 06-May-20	24-Jun-19 02-Jul-19	06-May-20 11-May-20	22 20	0% 0 0% 0	256			
S2-PWi Install steel cage and concreting -E2-P3	3	3 03-Jul-19	11-May-20	05-Jul-19	14-May-20	22	0% 0	254			
Be E2 -P4 S2-PW Drive Casing & Grab to excavate the soil (40.4m length) -E2-P4	13 3	13 25-Jun-19 3 25-Jun-19	06-May-20 06-May-20	10-Jul-19 27-Jun-19	23-May-20 15-May-20	21 23	0% 0	258 261			
S2-PW{ Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 03-Jul-19	15-May-20	06-Jul-19	20-May-20	20	0% 0	258			
32-PW{ Install steel cage and concreting -E2-P4	3 14	3 08-Jul-19 14 28-Jun-19	20-May-20 15-May-20	10-Jul-19 15-Jul-19	23-May-20 29-May-20	21 20	0% 0	258 259			
2-PW Drive Casing & Grab to excavate the soil (40.4m length) -E2-P5	3	3 28-Jun-19	15-May-20	02-Jul-19	29-May-20 21-May-20	20	0% 0	259			
S2-PW Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 08-Jul-19	21-May-20	11-Jul-19	26-May-20	20	0% 0	259			
S2-PW{ Install steel cage and concreting -E2-P5 g Works for Pier E3	3 453	3 12-Jul-19 70 02-Apr-19 A	26-May-20 12-Jun-20	15-Jul-19 03-Jul-19	29-May-20 17-Sep-20	20 460	0% 0	259 442			
PW12. Piling platform installation -E3	4	0 02-Apr-19 A	12-Jun-20	06-Apr-19 A	17-Jun-20		100% 0	354	_		DI DO DI
e E3 -P1 S2-PW{ Drive Casing & Grab to excavate the soil (40.4m length) -E3-P1	10	10 25-Apr-19 3 25-Apr-19	17-Jun-20 17-Jun-20	07-May-19 27-Apr-19	03-Jul-20 23-Jun-20	24 20	0% 0	343 343			Pile E3 -P1
S2-PW Drive Casing & Grab to excavate the soil (40.4m length) -E3-P1 S2-PW! Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	3 25-Apr-19 4 29-Apr-19	23-Jun-20	03-May-19	23-Jun-20 29-Jun-20	20	0% 0	343			
S2-PW: Install steel cage and concreting -E3-P1	3	3 04-May-19	29-Jun-20	07-May-19	03-Jul-20	24	0% 0	343		-	Pile E3 -P2
<b>BE3 -P2</b> S2-PW(Drive Casing & Grab to excavate the soil (40.4m length) -E3-P2	11 3	11 29-Apr-19 3 29-Apr-19	23-Jun-20 23-Jun-20	11-May-19 02-May-19	13-Jul-20 04-Jul-20	23	0% 0	347 348			· rue £3 - 12
2-PW Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 04-May-19	04-Jul-20	08-May-19	09-Jul-20	20	0% 0	347			
S2-PW: Install steel cage and concreting -E3-P2 e E3 -P3	3 12	3 09-May-19 12 03-May-19	09-Jul-20 04-Jul-20	11-May-19 17-May-19	13-Jul-20 22-Jul-20	23 22	0% 0	347 351			Pile E3 -P
S2-PW Drive Casing & Grab to excavate the soil (40.4m length) -E3-P3	3	3 03-May-19	04-Jul-20 04-Jul-20	06-May-19	14-Jul-20	22	0% 0	351			
S2-PW: Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 09-May-19	14-Jul-20	14-May-19	18-Jul-20	20	0% 0	351			
2-PW: Install steel cage and concreting -E3-P3 E3-P4	3 13	3 15-May-19 13 07-May-19	18-Jul-20 14-Jul-20	17-May-19 22-May-19	22-Jul-20 31-Jul-20	22 21	0% 0	351 355			Pile
S2-PW! Drive Casing & Grab to excavate the soil (40.4m length) -E3-P4	3	3 07-May-19	14-Jul-20	09-May-19	23-Jul-20	23	0% 0	358			
S2-PW! Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting - S2-PW! Install steel cage and concreting -E3-P4	4 3	4 15-May-19 3 20-May-19	23-Jul-20 28-Jul-20	18-May-19 22-May-19	28-Jul-20 31-Jul-20	20 21	0% 0 0% 0	355 355			-
e E3 -P5	14	3 20-May-19 14 10-May-19	28-Jul-20 23-Jul-20	22-May-19 27-May-19	10-Aug-20	20	070 0	359			
32-PW! Drive Casing & Grab to excavate the soil (40.4m length) -E3-P5	3	3 10-May-19	23-Jul-20	14-May-19	01-Aug-20	24	0% 0	363			_
S2-PW! Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting - S2-PW! Install steel cage and concreting -E3-P5	4 3	4 20-May-19 3 24-May-19	01-Aug-20 06-Aug-20	23-May-19 27-May-19	06-Aug-20 10-Aug-20	20 20	0% 0 0% 0	359 359			
e E3 -P6	10	10 28-May-19	10-Aug-20	08-Jun-19	24-Aug-20	20		361			
S2-PW! Drive Casing & Grab to excavate the soil (40.4m length)-E3-P6 S2-PW! Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	3 4	3 28-May-19 4 31-May-19	10-Aug-20 15-Aug-20	30-May-19 04-Jun-19	15-Aug-20 20-Aug-20	20 20	0% 0	361 361			
S2-PW! Install steel cage and concreting -E3-P6	3	3 05-Jun-19	20-Aug-20	08-Jun-19	24-Aug-20	20	0% 0	361			
esting S2-PWł Sonic Test, interface core and full core for bored pile -E3	21 21	21 10-Jun-19 21 10-Jun-19	24-Aug-20 24-Aug-20	03-Jul-19 03-Jul-19	17-Sep-20 17-Sep-20	394 394	0% 0	379 379			
S2-PWA Sonic Test, interface core and full core for bored pile -E3	38	21 10-Jun-19 25 18-Feb-19 A	24-Aug-20 14-Mar-19	03-Jul-19 07-May-19	08-May-19	394	070 0	579			Piling Works for Pier W
le W2 -P3	3	0 09-Mar-19 A	14-Mar-19	12-Mar-19 A	16-Mar-19			5	1	. WI 52	
S2-PW. Install steel cage and concreting -W1-P3 le W2 -P1	3	0 09-Mar-19 A 0 08-Mar-19 A	14-Mar-19 18-Mar-19	12-Mar-19 A 14-Mar-19 A	16-Mar-19 20-Mar-19		100% 0	5	el cage and conci	reting -W1-P3	
S2-PW. Install steel cage and concreting -W2 - P1	3	0 08-Mar-19 A	18-Mar-19	14-Mar-19 A	20-Mar-19 20-Mar-19		100% 0	6	ll steel cage and	concreting -W2 - P1	
		1									Devision
										Date	
Remaining Level of Effort     Remaining Work <ul> <li>Mile</li> <li>Primary Baseline</li> <li>Critical Remaining Work</li> <li>Sun</li> </ul> <ul> <li>Sun</li> </ul>	stone				CRBC				0.0	Date Apr-19 Month	Revision Ny updated on 8 Apr 2019



Page: 4

ActivityName	Original F Duration	Remaining Duration Start	Planned Start	Finish	Planned Finish	Total Float	Activity% Complete	TRA Varia	nce-FinishDate	24 3	April 2019 31 07 14	21	28 05 12
ile W2 -P6	3	0 14-Mar-19 A	22-Mar-19	16-Mar-19 A	25-Mar-19				86				
S2-PW. Install steel cage and concreting W2-P6	3	0 14-Mar-19 A	22-Mar-19	16-Mar-19 A	25-Mar-19		100%	0			el cage and concreting	g W2-P6	
e W2 -P4 S2-PW. Drive Casing & Grab to excavate the soil (40.4m length) -W2-P4	17 8	0 18-Feb-19 A 0 18-Feb-19 A	27-Mar-19 01-Apr-19	21-Mar-19 A 19-Feb-19 A	10-Apr-19 10-Apr-19		100%	0	17 w 42	2 -P4	Drive Cas	sing & Grah to	excavate the soil (40.4m l
S2-PW. Install steel cage and concreting -W2-P4	3	0 18-Mar-19 A	27-Mar-19	21-Mar-19 A	29-Mar-19		100%			Insta	all steel cage and conc		
e W2 -P2	17	0 18-Feb-19 A	01-Apr-19	29-Mar-19 A	23-Apr-19				18	Pile V	W2 -P2	-	
2-PW: Drive Casing & Grab to excavate the soil (40.4m length) -W2-P2	8	0 18-Feb-19 A	11-Apr-19	19-Feb-19 A	23-Apr-19		100%		50		Install PCD and		Casing & Grab to excavate ok under rockhead level to
-PW: Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.1 & air lifting - -PW: Install steel cage and concreting -W2-P2	4 3	0 01-Mar-19 A 0 28-Mar-19 A	01-Apr-19 01-Apr-19	27-Mar-19 A 29-Mar-19 A	04-Apr-19 03-Apr-19		100%		5		<ul> <li>Install steel cage and</li> </ul>		
W2 -P5	21	0 18-Feb-19 A	10-Apr-19	25-Mar-19 A	08-May-19				34 P	ile W2 -F	5		
2-PW. Drive Casing & Grab to excavate the soil (40.4m length) -W2-P5	5	0 18-Feb-19 A	03-May-19	19-Feb-19 A	08-May-19		100%		62			INCD 1	Drive Casin
2-PW: Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.1 & air lifting - 2-PW: Install steel cage and concreting -W2-P5	4 3	0 01-Mar-19 A 0 23-Mar-19 A	10-Apr-19 10-Apr-19	22-Mar-19 A 25-Mar-19 A	13-Apr-19 12-Apr-19		100%		19 16				avate the rock under rock concreting -W2-P5
sting	21	21 13-Apr-19	13-Apr-19	07-May-19	07-May-19	304	100%	0	0		- Insuit	Reef eage and e	Testing
32-PW/ Sonic Test, interface core and full core for bored pile -W2	21	21 13-Apr-19	13-Apr-19	07-May-19	07-May-19	304	0%	0	0				Sonic Test, ir
g Works for Pier W1	12	12 11-Oct-19	29-Jun-19	24-Oct-19	19-Jul-19	46			-80				
2-PW20 Piling platform installation -W1	4	4 11-Oct-19	29-Jun-19	15-Oct-19	04-Jul-19	46	0%	0	-85				
Ile W1 -P1 S2-PW: Drive Casing & Grab to excavate the soil (42.4m length) -W1-P1	4	8 16-Oct-19 4 16-Oct-19	05-Jul-19 05-Jul-19	24-Oct-19 19-Oct-19	15-Jul-19 10-Jul-19	46	0%	0	-84 -84				
S2-PW: Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.1 & air lifting -	4	4 21-Oct-19	11-Jul-19	24-Oct-19	15-Jul-19	46		0	-84				
ile W1 -P2	4	4 21-Oct-19	11-Jul-19	24-Oct-19	19-Jul-19	46			-80				<u>.</u>
S2-PW: Drive Casing & Grab to excavate the soil (42.4m length) -W1-P2	4	4 21-Oct-19	11-Jul-19	24-Oct-19	19-Jul-19	46	0%	0	-80				Piling Works
ng Works for Pier E4 2-PW12 Piling platform installation -E4	94 4	25 19-Dec-18 A 0 19-Dec-18 A	13-Mar-19 03-Jun-19	07-May-19 20-Dec-18 A	16-Jul-19 06-Jun-19	375	100%	0	133				· Filling works
-PW 12 Plung platform installation -E4 e E4 -P1	4	0 19-Dec-18 A 0 21-Dec-18 A	03-Jun-19 08-Jun-19	20-Dec-18 A 07-Jan-19 A	13-Jun-19		100%	0	133				
S2-PW: Drive Casing & Grab to excavate the soil (40.4m length) -E4-P1	4	0 21-Dec-18 A	08-Jun-19	07-Jan-19 A	13-Jun-19		100%	0	126				
le E4 -P6	4	0 21-Dec-18 A	03-Jun-19	07-Jan-19 A	12-Jun-19				125				
S2-PW: Drive Casing & Grab to excavate the soil (40.4m length) -E4-P6	4	0 21-Dec-18 A	03-Jun-19	07-Jan-19 A	12-Jun-19		100%	0	125				
S2-PW: Drive Casing & Grab to excavate the soil (40.4m length) -E4-P3	4	0 21-Dec-18 A 0 21-Dec-18 A	03-Jun-19 03-Jun-19	07-Jan-19 A 07-Jan-19 A	12-Jun-19 12-Jun-19		100%	0	125				
le E4-P4	4	0 21-Dec-18 A	13-Jun-19	07-Jan-19 A	21-Jun-19		10076	0	133				
S2-PWt Drive Casing & Grab to excavate the soil (40.4m length) -E4-P4	4	0 21-Dec-18 A	13-Jun-19	07-Jan-19 A	21-Jun-19		100%	0	133				
	4	0 21-Dec-18 A	22-Jun-19	07-Jan-19 A	02-Jul-19		1000/		141				
S2-PW( Drive Casing & Grab to excavate the soil (40.4m length) -E4-P5 le E4 -P2	4	0 21-Dec-18 A 0 21-Dec-18 A	22-Jun-19 11-Jul-19	07-Jan-19 A 07-Jan-19 A	02-Jul-19 16-Jul-19		100%	0	141				
S2-PW( Drive Casing & Grab to excavate the soil (40.4m length) -E4-P2	4	0 21-Dec-18 A	11-Jul-19	07-Jan-19 A	16-Jul-19		100%	0	153				
iesting	21	21 02-Apr-19 A	13-Mar-19	07-May-19	05-Apr-19	322		-	-27	-			Testing
S2-PW: Sonic Test, interface core and full core for bored pile -E4	21	21 02-Apr-19 A	13-Mar-19	07-May-19	05-Apr-19	322		0	-27				Sonic Test, i
ng Works for Pier E5	41	41 12-Mar-19 A	13-Apr-19	23-May-19	23-Jul-19	364			61			Diling alotform	installation -E5
-PW62 Piling platform installation -E5 e E5 -P1	4	0 12-Mar-19 A 0 14-Mar-19 A	13-Apr-19 18-Apr-19	13-Mar-19 A 02-Apr-19 A	17-Apr-19 06-May-19		100%	0	30 25		Pile E5 -P1	riing piauonn i	installation -E.J
S2-PW( Drive Casing & Grab to excavate the soil (40.4m length) -E5-P1	4	0 14-Mar-19 A	18-Apr-19	15-Mar-19 A	26-Apr-19		100%	0	33			Dri	ive Casing & Grab to ex
S2-PWt Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	0 15-Mar-19 A	27-Apr-19	31-Mar-19 A	02-May-19		100%		23	_		_	Install RCD and e
S2-PW( Install steel cage and concreting -E5-P1 le E5 -P2	3 13	0 01-Apr-19 A 7 14-Mar-19 A	03-May-19 27-Apr-19	02-Apr-19 A 24-Apr-19	06-May-19 16-May-19	47	100%	0	25 17			Pile E	Install steel c
S2-PW( Drive Casing & Grab to excavate the soil (40.4m length) -E5-P2	4	0 14-Mar-19 A	27-Apr-19 27-Apr-19	15-Mar-19 A	07-May-19	4/	100%	0	41				Drive Casi
S2-PW( Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 20-Mar-19 A	08-May-19	17-Apr-19	11-May-19	46		0	17	:			- Install
S2-PW( Install steel cage and concreting -E5-P2	3	3 18-Apr-19	14-May-19	24-Apr-19	16-May-19	47	0%	0	17		▼ Pile E5 -P3		-
Ile E5 -P3 S2-PW(Drive Casing & Grab to excavate the soil (40.4m length) -E5-P3	17 4	0 14-Mar-19 A 0 14-Mar-19 A	08-May-19 08-May-19	04-Apr-19 A 15-Mar-19 A	25-May-19 17-May-19		100%	0	39 49		• File E3 -F3		
S2-PW(Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	0 14-Mar-19 A 0 15-Mar-19 A	18-May-19	01-Apr-19 A	22-May-19		100%		39				
S2-PW( Install steel cage and concreting -E5-P3	3	0 02-Apr-19 A	23-May-19	04-Apr-19 A	25-May-19		100%	0	39	-	-		
	11	0 14-Mar-19 A	18-May-19	06-Apr-19 A	04-Jun-19		1000/		46		Pile E5 -P4		
S2-PW( Drive Casing & Grab to excavate the soil (40.4m length) -E5-P4 S2-PW( Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	0 14-Mar-19 A 0 21-Mar-19 A	18-May-19 28-May-19	15-Mar-19 A 04-Apr-19 A	27-May-19 31-May-19		100%		57				
S2-PW( Install steel cage and concreting -E5-P4	3	0 05-Apr-19 A	01-Jun-19	06-Apr-19 A	04-Jun-19		100%		46		•		
le E5 -P5	8	7 14-Mar-19 A	28-May-19	29-Apr-19	14-Jun-19	46			37				Pile E5 -P5
S2-PW( Drive Casing & Grab to excavate the soil (40.4m length) -E5-P5	4	0 14-Mar-19 A	28-May-19	15-Mar-19 A	05-Jun-19		100%		65				
S2-PW( Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting - S2-PW( Install steel cage and concreting -E5-P5	4 3	4 20-Mar-19 A 3 26-Apr-19	06-Jun-19 12-Jun-19	25-Apr-19 29-Apr-19	11-Jun-19 14-Jun-19	46 46		0	37				
le E5 -P6	16	0 14-Mar-19 A	12-Jun-19	09-Apr-19 A	28-Jun-19	-10	070	0	64	-	▼ Pile E5 -P6		
S2-PWt Drive Casing & Grab to excavate the soil (40.4m length) -E5-P6	4	0 14-Mar-19 A	15-Jun-19	15-Mar-19 A	20-Jun-19		100%		77		_		
S2-PW( Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	0 20-Mar-19 A	21-Jun-19	06-Apr-19 A	25-Jun-19		100%		63		-		
S2-PW( Install steel cage and concreting -E5-P6	3 21	0 08-Apr-19 A 21 30-Apr-19	26-Jun-19 29-Jun-19	09-Apr-19 A 23-May-19	28-Jun-19 23-Jul-19	312	100%	U	64 52		Γ	T	,
S2-PW( Sonic Test, interface core and full core for bored pile -E5	21	21 30-Apr-19 21 30-Apr-19	29-Jun-19	23-May-19	23-Jul-19	312	0%	0	52			r	<u>.</u>
ng Works for Pier E6	77	77 30-Apr-19	08-Nov-19	15-Jul-19	14-Feb-20	381			214			٣	
2-PW66 Piling platform installation - E6	4	4 30-Apr-19	08-Nov-19	04-May-19	13-Nov-19	46	0%	0	159			ľ	· · ·
e E6 -P1 S2 DW/ Deitre Cooling & Cook to avagate the golf (40 Am Jangels), EC D1	11	11 06-May-19	13-Nov-19	18-May-19	27-Nov-19	50	00/	0	160				
S2-PW( Drive Casing & Grab to excavate the soil (40.4m length) -E6-P1 S2-PW( Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 06-May-19 4 10-May-19	13-Nov-19 19-Nov-19	09-May-19 15-May-19	19-Nov-19 23-Nov-19	46 46	0%	0	160 160				
S2-PW( Install steel cage and concreting E6-P1	3	3 16-May-19	23-Nov-19	13-May-19 18-May-19	27-Nov-19	50		0	160				
le E6 -P2	11	11 10-May-19	19-Nov-19	23-May-19	06-Dec-19	49			164				
S2-PW( Drive Casing & Grab to excavate the soil (40.4m length) -E6-P2	4	4 10-May-19	19-Nov-19	15-May-19	28-Nov-19	46	0%		164				
S2-PWt Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting - S2-PWt Install steel cage and concreting -E6-P2	4 3	4 16-May-19 3 21-May-19	28-Nov-19 03-Dec-19	20-May-19 23-May-19	03-Dec-19 06-Dec-19	46 49		0	164 164				-
le E6 -P3	11	11 16-May-19	28-Nov-19	28-May-19	16-Dec-19	48	070	-	168				•
S2-PWt Drive Casing & Grab to excavate the soil (40.4m length) -E6-P3	4	4 16-May-19	28-Nov-19	20-May-19	07-Dec-19	46		0	168				•
S2-PWt Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 21-May-19	07-Dec-19	24-May-19	12-Dec-19	46		0	168				
S2-PW( Install steel cage and concreting -E6-P3 le E6 -P4	3	3 25-May-19 11 21-May-19	12-Dec-19 07-Dec-19	28-May-19 01-Jun-19	16-Dec-19 27-Dec-19	48	0%	0	168 172				
S2-PW( Drive Casing & Grab to excavate the soil (40.4m length) -E6-P4	4	4 21-May-19	07-Dec-19	24-May-19	17-Dec-19	46	0%	0	172				
S2-PW( Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 25-May-19	17-Dec-19	29-May-19	21-Dec-19	46	0%	0	172				
S2-PW( Install steel cage and concreting -E6-P4	3	3 30-May-19	21-Dec-19	01-Jun-19	27-Dec-19	47	0%	0	172				
S2-PW( Drive Casing & Grab to excavate the soil (40.4m length) -E6-P5	4	11 25-May-19 4 25-May-19	17-Dec-19 17-Dec-19	06-Jun-19 29-May-19	07-Jan-20 28-Dec-19	46	0%	0	176 176				
		1 25 may-17	1, 50-1)	2/ 19mg-1/	20 Du 1)	TU	070	~	1/0	:	Data		
Remaining Level of Effort Remaining Work $\blacklozenge$ Mile	stone				CRBC						Date	<u> </u>	
										I	08-Apr-19	Monthl	y updated on 8A
Primary Baseline Critical Remaining Work VIII Sur	nmarv			Three Mont						ŀ			

26	June 2019 02 09 16	23	30 01	July2019 ' 14 :	21 28
) -W2-P4					
	length) -W2-P2 (4m socket) - rig No.1 & ai	r lifting -W2	-P2		
	vate the soil (40.4m length nding level (4m socket) - ri		lifting -W2-	25	
core and	full core for bored pile -W2				
r E4	— Piling platform in:	stallation -E4			
				the soil (40.4m le	
		-		e soil (40.4m len) e soil (40.4m len)	
		-		e son (40.411 len	
			<ul> <li>Drive Ca</li> </ul>	sing & Grab to ex	cavate the
				— Drive C	asing & Gr
	ull core for bored pile -E4 rks for Pier E5				
	.4m length) -E5-P1 der rockhead level to found -E5-P1	ling level (41	n socket) - ri	g No.2 & air liftin	g -E5-P1
d excavate	ate the soil (40.4m length) the rock under rockhead lend concreting -E5-P2		ing level (4m	socket) - rig No.	2 & air lifti
Install RC	Grab to excavate the soil (40 D and excavate the rock un steel cage and concreting -1	der rockhead	-E5-P3 level to four	ding level (4m so	ocket) - rig I
	e Casing & Grab to excava Install RCD and excavate Install steel cage and	the rock und	er rockhead		level (4m s
_		and excava		nder rockhead lev	
				excavate the soil ( xcavate the rock u	
Testing				ge and concreting	-E5-P6 Sonic Tes
E6 -P1				Piling Wo	orks for Pie
Pile E6 -I	22				
Pil	e E6 -P3				
	Pile E6 -P4				
	Pile E6 -P5				
on		Che	cked	Approv	ed
19					

Page: 5

Activity ID		ActivityName	Original Duration	Remaining Duration Start	Planned Start	Finish	Planned Finish	Total Float A	ctivity% Complete TRA Var	iance - Finish Date	31	April 2019 07 14 21	May2019 28 05 12 19
	S2-PW(	Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 30-May-19	28-Dec-19	03-Jun-19	03-Jan-20	46	0% 0	176	- 31	51 PT 21	
	S2-PW(	Install steel cage and concreting -E6-P5	3	3 04-Jun-19	03-Jan-20	06-Jun-19	07-Jan-20	46	0% 0	176			
	Pile E6 -P6		11	11 08-Jun-19	07-Jan-20	20-Jun-19	21-Jan-20	46		177			
		Drive Casing & Grab to excavate the soil (40.4m length) -E6-P6	4	4 08-Jun-19	07-Jan-20	12-Jun-19	13-Jan-20	46	0% 0	177			
		Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 13-Jun-19	13-Jan-20	17-Jun-19	17-Jan-20	46	0% 0	177			
	Testing	Install steel cage and concreting -E6-P6	3 21	3 18-Jun-19 21 21-Jun-19	17-Jan-20 21-Jan-20	20-Jun-19 15-Jul-19	21-Jan-20 14-Feb-20	46	0% 0	177			
	_	Sonic Test, interface core and full core for bored pile -E6	21	21 21-Jun-19 21 21-Jun-19	21-Jan-20	15-Jul-19	14-Feb-20	327	0% 0	184			
	Piling Works		75		13-Mar-19	03-Sep-19	21-Jun-19	378	0,0	-74			-
	S2-PW70	Piling platform installation -E7	4	4 21-Jun-19	13-Mar-19	25-Jun-19	16-Mar-19	46	0% 0	-79			-
	Pile E7 -P1		11	11 26-Jun-19	16-Mar-19	09-Jul-19	30-Mar-19	50		-78			-
		Drive Casing & Grab to excavate the soil (40.4m length) -E7-P1	4	4 26-Jun-19	16-Mar-19	29-Jun-19	22-Mar-19	46	0% 0	-78			
		Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 02-Jul-19	22-Mar-19	05-Jul-19	27-Mar-19	46	0% 0	-78			-
	S2-PW Pile E7 -P2	Install steel cage and concreting -E7-P1	3	3 06-Jul-19	27-Mar-19	09-Jul-19	30-Mar-19	50	0% 0	-78	•		
		Drive Craine & Craft to present the set 1 (40 Am January), E7 D2	11	11 02-Jul-19	22-Mar-19	13-Jul-19	10-Apr-19	49	09/ 0	-74 -74			
		Drive Casing & Grab to excavate the soil (40.4m length) -E7-P2 Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 02-Jul-19 4 06-Jul-19	22-Mar-19 01-Apr-19	05-Jul-19 10-Jul-19	01-Apr-19 06-Apr-19	46	0% 0 0% 0	-74	<u> </u>		
		Install RCD and excavate the fock under focknead level to founding level (4th socket) - hg 100.2 & air inting - Install steel cage and concreting -E7-P2	3	3 11-Jul-19	06-Apr-19	13-Jul-19	10-Apr-19	40	0% 0	-74		<b>L</b>	
	Pile E7 -P3		11	11 06-Jul-19	01-Apr-19	18-Jul-19	23-Apr-19	48	0.0	-70			
	S2-PW	Drive Casing & Grab to excavate the soil (40.4m length) -E7-P3	4	4 06-Jul-19	01-Apr-19	10-Jul-19	11-Apr-19	46	0% 0	-70		┝──	
	S2-PW	Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 11-Jul-19	11-Apr-19	15-Jul-19	16-Apr-19	46	0% 0	-70			
		Install steel cage and concreting -E7-P3	3	3 16-Jul-19	16-Apr-19	18-Jul-19	23-Apr-19	48	0% 0	-70		<u> </u>	
	Pile E7 -P4		11	11 11-Jul-19	11-Apr-19	23-Jul-19	03-May-19	47		-66			
		Drive Casing & Grab to excavate the soil (40.4m length) -E7-P4	4	4 11-Jul-19	11-Apr-19	15-Jul-19	24-Apr-19	46	0% 0	-66			- -
		Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 16-Jul-19	24-Apr-19	19-Jul-19	29-Apr-19	46	0% 0	-66			
	Pile E7 -P5	Install steel cage and concreting -E7-P4	3	3 20-Jul-19 11 16-Jul-19	29-Apr-19 24-Apr-19	23-Jul-19 27-Jul-19	03-May-19 14-May-19	47	0% 0	-66 -62		-	
		Drive Casing & Grab to excavate the soil (40.4m length) -E7-P5	4	4 16-Jul-19	24-Apr-19 24-Apr-19	19-Jul-19	04-May-19	40	0% 0	-62			
		Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting	4	4 10-Jul-19 4 20-Jul-19	04-May-19	24-Jul-19	09-May-19	46	0% 0	-62			
		Install steel cage and concreting -E7-P5	3	3 25-Jul-19	09-May-19	27-Jul-19	14-May-19	46	0% 0	-62			
	Pile E7 -P6		11	11 29-Jul-19	14-May-19	09-Aug-19	28-May-19	46		-61			
	S2-PW	Drive Casing & Grab to excavate the soil (40.4m length) -E7-P6	4	4 29-Jul-19	14-May-19	01-Aug-19	20-May-19	46	0% 0	-61			
		Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting	4	4 02-Aug-19	20-May-19	06-Aug-19	24-May-19	46	0% 0	-61			
		Install steel cage and concreting -E7-P6	3	3 07-Aug-19	24-May-19	09-Aug-19	28-May-19	46	0% 0	-61			-
	Testing		21 21	21 10-Aug-19	28-May-19	03-Sep-19	21-Jun-19	324 324	0% 0	-63			
	Piling Works	Sonic Test, interface core and full core for bored pile -E7 for Pier E1	21	21 10-Aug-19 26 28-Oct-19	28-May-19 28-May-19	03-Sep-19 26-Nov-19	21-Jun-19 17-Jul-19	324	0% 0	-63 -110			
		Piling platform installation -E1	4	4 28-Oct-19	28-May-19	31-Oct-19	01-Jun-19	20	0% 0	-125			
	Pile E1 -P1		10	10 01-Nov-19	01-Jun-19	12-Nov-19	17-Jun-19	35	0/0 0	-123			-
	S2-PW	Drive Casing & Grab to excavate the soil (42.4m length) -E1-P1	3	3 01-Nov-19	01-Jun-19	04-Nov-19	08-Jun-19	20	0% 0	-123			
		Install RCD and excavate the rock under rockhead level to founding level (4m socket) & air lifting -E1-P1 (N(	4	4 05-Nov-19	08-Jun-19	08-Nov-19	13-Jun-19	20	0% 0	-123			
	S2-PW	Install steel cage and concreting -E1-P1	3	3 09-Nov-19	13-Jun-19	12-Nov-19	17-Jun-19	35	0% 0	-123			
	Pile E1 -P2		11	11 05-Nov-19	08-Jun-19	16-Nov-19	26-Jun-19	34		-119			
		Drive Casing & Grab to excavate the soil (42.4m length) -E1-P2	3	3 05-Nov-19	08-Jun-19	07-Nov-19	18-Jun-19	21	0% 0	-118			
		Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 09-Nov-19	18-Jun-19	13-Nov-19	22-Jun-19	20	0% 0	-119			
	Pile E1 -P3	Install steel cage and concreting -E1-P2	3	3 14-Nov-19 12 08-Nov-19	22-Jun-19 18-Jun-19	16-Nov-19 21-Nov-19	26-Jun-19 06-Jul-19	34	0% 0	-119 -115			
		Drive Casing & Grab to excavate the soil (42.4m length) -E1-P3	3	3 08-Nov-19	18-Jun-19	11-Nov-19	27-Jun-19	22	0% 0	-113			
		Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 14-Nov-19	27-Jun-19	18-Nov-19	03-Jul-19	20	0% 0	-115			
		Install steel cage and concreting -E1-P2	3	3 19-Nov-19	03-Jul-19	21-Nov-19	06-Jul-19	33	0% 0	-115			
	Pile E1 -P4		13	13 12-Nov-19	27-Jun-19	26-Nov-19	16-Jul-19	32		-111			
		Drive Casing & Grab to excavate the soil (42.4m length) -E1-P4	3	3 12-Nov-19	27-Jun-19	14-Nov-19	08-Jul-19	23	0% 0	-108			
		Install RCD and excavate the rock under rockhead level to founding level (4m socket) - rig No.2 & air lifting -	4	4 19-Nov-19	08-Jul-19	22-Nov-19	12-Jul-19	20	0% 0	-111			
		Install steel cage and concreting -E1-P4	3	3 23-Nov-19	12-Jul-19	26-Nov-19	16-Jul-19	32	0% 0	-111			
	Pile E1 -P5	Drive Cooling & Credute array set the soil (42 Am Janeth), Et D5	3	3 15-Nov-19	08-Jul-19	18-Nov-19	17-Jul-19	24 24	00/ 0	-103 -103			<u>.</u>
		Drive Casing & Grab to excavate the soil (42.4m length) -E1-P5	- 3 - 94	3 15-Nov-19 94 01-Apr-19 A	08-Jul-19 02-Apr-19	18-Nov-19 10-Aug-19	17-Jul-19 10-Aug-19	13	0% 0	-103			
_		e Works-All Works within Portion V (CBL E&M Plantroom)		•	-					0	:		-
	Foundation V		66	66 01-Apr-19 A	02-Apr-19	09-Jul-19	09-Jul-19	13		0			
	S5-PR1995	Installation of Sheet Pile	21	10 01-Apr-19 A	02-Apr-19	30-Apr-19	30-Apr-19	13	52.38% 0	0	_		Installation of Sheet Pile
		Excavation Works	28	28 02-May-19	02-May-19	04-Jun-19	04-Jun-19	13	0% 0	0			
		Foundation Works	28	28 05-Jun-19	05-Jun-19	09-Jul-19	09-Jul-19	13	0% 0	0			
	Structure Wo		28	28 10-Jul-19	10-Jul-19	10-Aug-19	10-Aug-19	13		0			
	S5-PR2045	Construction of On-grade Slab	28	28 10-Jul-19	10-Jul-19	10-Aug-19	10-Aug-19	13	0% 0	0			

				Date	Revision
Remaining Level of Effort	Remaining Work	♦ ♦ Milestone	CRBC		Monthly updated on 8 Apr 2019
Primary Baseline	Critical Remaining Work	Summary	Three Month Rolling Programme	· · ·	
Actual Work	Baseline Milestone				

	June 2019			July2019	
19 26	02 09 16	23	30 0	7 14	21 28
_		Pile E6 -P6			
				Testir	ıσ
	1				
			1.0		
		Piling	platform ins	stallation -E7 Pile E7 -P1	
	• • •		Drive Casing	g & Grab to ex	cavate the soil
			Insta	ll RCD and ex	cavate the rock
			-	Pile E7	-P2
					rab to excavate
					and excavate t eel cage and co
			-	▼ P	ile E7 -P3
				Drive Casin	g & Grab to ex l RCD and exc
	- - 			💻 Ir	istall steel cage
	• •			Drive	Pile E7 -F Casing & Gra
					Install RCD an
					Install stee Pile
					Drive Casing &
					Instan K
—					
		•			
_	-				
		-			
	9 9 9 9 9				
		_			
	9 9 9 9 9		_	_	
			-		
	2 2 2 2 2			Foundation W	/orks
	Excavation Works			Foundation W	lorks
			,	i ounuationi V	oiro
			Į		
/ision		Cheo	cked	Appr	roved
2019					



**Contract 2** 

	Activity Name	iginal	Actual Duration	Remaining Start Float	Finish	Calendar	Total Float	Activity % Complete			2019
/2017/08-6 NI	E/2017/08 Three Months Rolling (data date 201903(	ration 240	24	982 08-Feb-19 A	28-Nov-19		982		Feb	Mar	
	Project Key Dates	0	0	0			0				
NE/2017/08-6.1.1	• •	0	0	0			0				
NE/2017/08-6.1.2		0	0	0			0				
NE/2017/08-6.1.3	Sectional Completion Dates	0	0	0			0				
NE/2017/08-6.1.4	Planned Completion	0	0	0			0				
	Design and Method Statement, Material Submissions	172	28	1312 08-Feb-19 A	30-Jul-19	NE/2017/08(7days)	1312		•		
	Contractor's Design	36	0	89 12-Mar-19	16-Apr-19	NE/2017/08(7days)	89				
AD1030	Alternative Designs - Prepare DDA Submission to Relevant Authorities Alternative Designs - Review and Acceptance of DDA (7D for PM and 21D for H)	8	0	89 12-Mar-19 89 20-Mar-19	19-Mar-19	NE/2017/08(7days)	89				ternative Designs - Prepare DDA Subm
AD1040	Alternative Designs - Review and Acceptance of DDA (7D for PM and 21D for H	28 112	0	20-Mar-19	16-Apr-19 01-Jul-19	NE/2017/08(7days) NE/2017/08(7days)	89 233	0%			
TW1010	ELS for Excavation of Pile Caps, Raft Footings & Pad Footings (with 5D for ICE	13	0	0 12-Mar-19	24-Mar-19	NE/2017/08(7days)	0	0%		>	ELS for Excavation of Pile Caps,
TW1050	Falsework & Formwork Design for Construction of Cycle Track Ramp (With 7D	35	0	233 28-May-19	01-Jul-19	NE/2017/08(7days)	233	0%			Г
	for ICE Certified and 21D for PM acceptance) Method Statement for Major Construction Works	35	0	233 28-May-19	01-Jul-19	NE(2017/08/7dove)	233				
NE/2017/08-6.2.3	Method Statement for Construction of Cycle Track Ramp (With 7D for ICE	35	0	233 28-May-19*	01-Jul-19	NE/2017/08(7days) NE/2017/08(7days)	233	0%			
	Certfied and 21D for PM acceptance)							0,0			
NE/2017/08-6.2.4	Ceneral Submissions Review and Comment of Revised First Programme by AACL	168 14	24 14	121 13-Feb-19A 13-Feb-19A	30-Jul-19 26-Feb-19 A	NE/2017/08(7days) NE/2017/08(7days)	121	100%	Boulow and (	amplant of Daviaged Fire	
GS1024 GS1030	Preparation & Submission of Detailed Programme (with 21D for PM acceptance)	50	0	0 09-Mar-19	20-Peb-19A 27-Apr-19*	NE/2017/08(7days)	0	100% 0%	Review and t	Comment of Revised First	
GS1030	Preparation & Submission of SQR for Env. Boreholes EBH7 & EBH8	70	0	121 22-May-19	30-Jul-19	NE/2017/08(7days)	121	0%			
G\$1220	Submission of Traffic Management Contingency Plan (with 21D for PM and 21D	56	7	48 02-Mar-19 A	26-Apr-19	NE/2017/08(7days)	48				
	for HD acceptance)	50		40,00,14, 40,4	00.4.40		40	10.5%			
📺 GS1230	Submission of Comprehensive Construction Traffic Imapct Assessment Report (with 21D for PM and 21D for HyD acceptance)	56	7	48 02-Mar-19 A	26-Apr-19	NE/2017/08(7days)	48	12.5%			
🔲 GS1330	Submission of Contingency Plan to Deal with Flooding during Wet Season (with	35	0	18 09-Mar-19	12-Apr-19*	NE/2017/08(7days)	18	0%			· · ·
- 081410	21D for PM acceptance) Review and Acceptance of TTMS in TMLG	48	22	0 14-Feb-19A	02 Apr 10	NE/2017/08/7dovo)	0	47.92%			Daview and Ass
GS1410 GS1420	Application and Acceptance of Road Work Advice	48	23	0 14-Feb-19 A 0 17-Apr-19	02-Apr-19 26-Apr-19	NE/2017/08(7days) NE/2017/08(7days)	0	47.92%			Review and Acc
GS1420	Submission of Interface Management Plan (MTRC, C1 to C4) (with 21D PM and	49	0	27 09-Mar-19	26-Apr-19	NE/2017/08(7days)	27	0%			
	21D MTRC Acceptance)										
🔲 GS1460	Submission of Crisis Managment Plan (with 21D PM acceptance)	28	0	21 09-Mar-19	05-Apr-19	NE/2017/08(7days)	21	0%			Submissio
NE/2017/08-6.2.5	Project Manager Acceptance of Sub-Contractors	108	17	1376 08-Feb-19 A	27-May-19	NE/2017/08(7days)	1376				
SC1100	Construction Video Film & Photographer	0	0		08-Feb-19 A	NE/2017/08(7days)		100%	<ul> <li>Construction Video Film &amp; Photographer,</li> </ul>		
SC1150	Bored Piling Works	0	0		25-Feb-19 A	NE/2017/08(7days)		100%	Bored Piling W	orks,	
SC1170 SC1180	Excavation, Lateral Supports & Earthworks RC Structures for Elevated Deck, U-trough & Pad Footings	0	0	0	24-Mar-19* 27-May-19*	NE/2017/08(7days) NE/2017/08(7days)	0	0%			Excavation, Lateral Supports &
E/2017/08-6.3		26	26	251 11-Feb-19 A	09-Mar-19	NE/2017/08(7days)	-	078	<b>-</b>	9-Mar-19, NE/2017	7/08-6.3 NCE
NCE1110	Trees to be Transplanted ouside LOHAS Park Package 4	26	26	251 11-Feb-19 A	09-Mar-19	NE/2017/08(7days)	251	100%			anted ouside LOHAS Park Package 4
NCE1120	Unexpected Gas Main at Extent of Elevated Deck, U Trough	26	26	3 11-Feb-19 A	09-Mar-19	NE/2017/08(7days)	3				ain at Extent of Elevated Deck, U Trou
NE/2017/08-6.4	Construction Works	230	14	76 21-Feb-19A	28-Nov-19		76		v	-	
NE/2017/08-6.4.1		39	14	18 21-Feb-19 A	08-Apr-19	NE/2017/08(6days)	18				▼ 08-A
PREL1035	Installation of Utilities/ Ground Settlement Monitoring Points at MTRC's	6	6	21-Feb-19 A	27-Feb-19 A	NE/2017/08(6days)		100%	Installation	of Utilities/ Ground Settler	ment Monitoring Points at MTRC's De
PREL1037	Development Area Installation of Ground Settlement Monitoring Points at MTRC Development Phase	17	12	8 23-Feb-19 A	14-Mar-19	NE/2017/08(6days)	8	70.59%			of Ground Settlement Monitoring Poir
	6 (Initial Reading on 14 Mar 2019)			20100107		112/2011/00(0003/0)	Ũ	10.0070			····
PREL1120	Construction of Temporary Wheel Washing Facilities	6	0	0 18-Mar-19*	23-Mar-19	NE/2017/08(6days)	0	0%			Construction of Temporary Whee
PREL1125	Construction of Wheel Washing Bay	12	0	18 25-Mar-19	08-Apr-19	NE/2017/08(6days)	18	0%			Cons
PREL1180	Removal of Exisitng Lighting Columns (by others)	18	0	5 09-Mar-19	29-Mar-19	NE/2017/08(6days)	5	0%			Removal of Exisitng Li
	Construction Works of Portion I	0	0	0			0				
	2.1 U-trough at Cycle Track 2.2 Elevated Cycle Track	0	0	0			0				
	2.3 Lift and Staircase	0	0	0			0				
	Construction Works of Portion II	165	0	0 16-Mar-19	05-Oct-19	NE/2017/08(6days)	0				
	3.1 Abutment 2A	20	0	0 21-May-19	13-Jun-19	NE/2017/08(6days)	0				
PORII.AB.101	0 Pre-drilling Works for Alternative Bored Pile at Abutment 2A (8no,10D/no,6rigs for 1st cycle,2rigs for 2nd cycle)	20	0	0 21-May-19	13-Jun-19	NE/2017/08(6days)	0	0%			
NE/2017/08-6.4.3	3.2 Elevated Deck	165	0	0 16-Mar-19	05-Oct-19	NE/2017/08(6days)	0			· · · · · · · · · · · · · · · · · · ·	
	0 Pre-drilling Works for Conforming Bored Pile (Elevated Deck) (1nos.,10D/no.,3rig on16/3,6rig for 8/5 for ED+UT)	50	0	0 16-Mar-19	20-May-19	NE/2017/08(6days)	0	0%		r	
PORII.ED.101		109	0	0 25-Mar-19	07-Aug-19	NE/2017/08(6days)	0	0%			
		109	0	0 23-10121-19	07-Aug-19	NE/2017/06(00ays)	0	078			
PORII.ED.102	20 Lower GL(+5.0 to 4.5mPD)and BP Construction(ED)(1nos,21D/pile,4tm for ED+UT,1st on3/25,2nd on 9/4,3rd+4th on 15/4)		0	0 25-Mar-19	05-Oct-19	NE/2017/08(6days)	0	0%			
PORII.ED.102		158			05-Oct-19	NE/2017/08(6days)	0				
<ul> <li>PORII.ED.102</li> <li>PORII.ED.105</li> <li>NE/2017/08-6.4.4</li> </ul>	ED+UT,1st on3/25,2nd on 9/4,3rd+4th on 15/4) 5 Sheet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat Construction Works of Portion III	180	9	0 27-Feb-19 A			0				
PORII.ED.102 PORII.ED.105 NE/2017/08-6.4.4 NE/2017/08-6.4.4	ED+UT,1st on3/25,2nd on 9/4,3rd+4th on 15/4) 5 Sheet Pliing Works for Construction of Footing/ Pile Cap Along Northern Footpat Construction Works of Portion III 4.1 Construction of Elevated Deck and Abutment 2B	<mark>180</mark> 180	9	0 27-Feb-19 A	05-Oct-19	NE/2017/08(6days)				Dec della	
PORII.ED.102 PORII.ED.105 NE/2017/08-6.4.4 NE/2017/08-6.4.4 PORIII.ED101	ED+UT,1st on3/25,2nd on 9/4,3rd+4th on 15/4)         5       Sheet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat         Construction Works of Portion III         4.1       Construction of Elevated Deck and Abutment 2B         0       Pre-drilling Works for Conforming Bored Pile (Abutment 2B) (3nos.,10D/no.,3rig	180 180 15	9 9	0 27-Feb-19 A 0 27-Feb-19 A	05-Oct-19 15-Mar-19	NE/2017/08(6days)	0	60%		Pre-drillir	ng Works for Conforming Bored Pile (
PORII.ED.102 PORII.ED.105 NE/2017/08-6.4.4 NE/2017/08-6.4.4 PORIII.ED101	ED+UT,1st on3/25,2nd on 9/4,3rd+4th on 15/4) 5 Sheet Pliing Works for Construction of Footing/ Pile Cap Along Northern Footpat Construction Works of Portion III 4.1 Construction of Elevated Deck and Abutment 2B	<mark>180</mark> 180	9	0 27-Feb-19 A	05-Oct-19					Pre-drillir	ng Works for Conforming Bored Pile (
<ul> <li>PORII.ED.102</li> <li>PORII.ED.105</li> <li>NE/2017/08-6.4.4</li> <li>NE/2017/08-6.4.4</li> <li>PORIII.ED101</li> <li>PORIII.ED101</li> </ul>	ED+UT, 1st on3/25,2nd on 9/4,3rd+4th on 15/4)         55         Sheet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat         Construction Works of Portion III         4.1       Construction of Elevated Deck and Abutment 2B         0       Pre-drilling Works for Conforming Bored Pile (Abutment 2B) (3nos.,10D/no.,3rig         5       Pre-drilling Works for Conforming Bored Pile (Elevated Deck) (9nrs,10D/no,3rig         6       Deck and Abutment 2B)         7       Pre-drilling Works for Conforming Bored Pile (Elevated Deck) (9nrs,10D/no,3rig         9       Deck and Abutment 2B)         9       Deck and Abutment 2B)         9       Deck and Abutment 2B)         9       Deck and Chatter and Conforming Bored Pile (Elevated Deck) (9nrs,10D/no,3rig         9       Deck and Abutment 2B)         9 <td>180 180 15</td> <td>9 9</td> <td>0 27-Feb-19 A 0 27-Feb-19 A</td> <td>05-Oct-19 15-Mar-19</td> <td>NE/2017/08(6days)</td> <td>0</td> <td>60% 0%</td> <td></td> <td>Pre-drillin</td> <td>Vorks for Conforming Bored Pile (</td>	180 180 15	9 9	0 27-Feb-19 A 0 27-Feb-19 A	05-Oct-19 15-Mar-19	NE/2017/08(6days)	0	60% 0%		Pre-drillin	Vorks for Conforming Bored Pile (
PORII.ED.102 PORII.ED.105 NE/2017/08-6.4.4 NE/2017/08-6.4.4 PORIII.ED101 PORIII.ED101 PORIII.ED102	ED+UT, 1st on3/25,2nd on 9/4,3rd+4th on 15/4)         S         Sheet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat         Construction Works of Portion III         4.1       Construction of Elevated Deck and Abutment 2B         0       Pre-drilling Works for Conforming Bored Pile (Abutment 2B) (3nos.,10D/no.,3rig         5       Pre-drilling Works for Conforming Bored Pile (Elevated Deck) (9nrs, 10D/no.,3rig         6       Deck and Abutment 2B)         7       Deck and Abutment 2B)         8       Deck and Pile (Elevated Deck) (9nrs, 10D/no.,3rig         9       Deck and Garden abutment 2B)         9       Deck and Abutment 2B)         9       Deck and Abutment 2B)         9       Deck and Abutment 2B)         9       Pre-drilling Works for Conforming Bored Pile (Elevated Deck) (9nrs, 10D/no.,3rig         9       Deck and Abutment 2B)         9       Deck	180 180 15 50 109	9 9 0 0	0         27-Feb-19 A           0         27-Feb-19 A           0         16-Mar-19           0         25-Mar-19	05-Oct-19 15-Mar-19 20-May-19 07-Aug-19	NE/2017/08(6days) NE/2017/08(6days) NE/2017/08(6days)	0 0 0	60% 0% 0%		Pre-drillin	g Works for Conforming Bored Pile (
<ul> <li>PORII.ED.102</li> <li>PORII.ED.105</li> <li>NE/2017/08-6.4.4</li> <li>NE/2017/08-6.4.4</li> <li>PORIII.ED101</li> <li>PORIII.ED101</li> <li>PORIII.ED102</li> <li>PORIII.ED102</li> <li>PORIII.ED105</li> </ul>	ED+UT, 1st on3/25,2nd on 9/4,3rd+4th on 15/4)         S         Sheet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat         Construction Works of Portion III         4.1       Construction of Elevated Deck and Abutment 2B         0       Pre-drilling Works for Conforming Bored Pile (Abutment 2B) (3nos.,10D/no.,3rig         5       Pre-drilling Works for Conforming Bored Pile (Elevated Deck) (9nrs, 10D/no.,3rig         6       Deck and Abutment 2B)         7       Deck and Abutment 2B)         8       Pre-drilling Works for Conforming Bored Pile (Elevated Deck) (9nrs, 10D/no.,3rig         9       Deck and Abutment 2B)         10       Lower GL(+5.0 to 4.5mPD)and BP Construction(ED+AB2B)(12nos,21D/pile,4tm         10       ED+UT, 1st on25/3,2nd on 9/4,3rd+4th on 15/4)         10       Sheet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat	180 180 15 50 109 158	9 9 0 0	0         27-Feb-19 A           0         27-Feb-19 A           0         16-Mar-19           0         25-Mar-19           0         25-Mar-19	05-Oct-19 15-Mar-19 20-May-19 07-Aug-19 05-Oct-19	NE/2017/08(6days) NE/2017/08(6days) NE/2017/08(6days) NE/2017/08(6days)	0 0 0	60% 0% 0%		Pre-drillin	Works for Conforming Bored Pile (
<ul> <li>PORII.ED.102</li> <li>PORII.ED.105</li> <li>NE/2017/08-6.4.4</li> <li>PORIII.ED101</li> <li>PORIII.ED101</li> <li>PORIII.ED101</li> <li>PORIII.ED102</li> <li>PORIII.ED105</li> <li>NE/2017/08-6.4.4</li> </ul>	ED+UT, 1st on3/25,2nd on 9/4,3rd+4th on 15/4)         Sbeet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat         Construction Works of Portion III         4.1 Construction of Elevated Deck and Abutment 2B         0       Pre-drilling Works for Conforming Bored Pile (Abutment 2B) (3nos.,10D/no.,3rig on16/3,6rig for 8/5 for ED+UT)         10       Lower GL(+5.0 to 4.5mPD)and BP Construction(ED+AB2B)(12nos,21D/pile,4tm for ED+UT,1st on25/3,2nd on 9/4,3rd+4th on 15/4)         15       Sheet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat         4.2       Construction of U-trough Structure	180         180         15         50         109         158         165	9 9 0 0 0	0         27-Feb-19 A           0         27-Feb-19 A           0         16-Mar-19           0         25-Mar-19           0         25-Mar-19           0         25-Mar-19           0         16-Mar-19	05-Oct-19           15-Mar-19           20-May-19           07-Aug-19           05-Oct-19           05-Oct-19	NE/2017/08(6days) NE/2017/08(6days) NE/2017/08(6days) NE/2017/08(6days) NE/2017/08(6days)	0 0 0 0	60% 0% 0%		Pre-drille	Works for Conforming Bored Pile (/
<ul> <li>PORII.ED.102</li> <li>PORII.ED.105</li> <li>NE/2017/08-6.4.4</li> <li>NE/2017/08-6.4.4</li> <li>PORIII.ED101</li> <li>PORIII.ED101</li> <li>PORIII.ED102</li> <li>PORIII.ED105</li> <li>NE/2017/08-6.4.4</li> </ul>	ED+UT, 1st on3/25,2nd on 9/4,3rd+4th on 15/4)         S         Sheet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat         Construction Works of Portion III         4.1       Construction of Elevated Deck and Abutment 2B         0       Pre-drilling Works for Conforming Bored Pile (Abutment 2B) (3nos.,10D/no.,3rig         5       Pre-drilling Works for Conforming Bored Pile (Elevated Deck) (9nrs, 10D/no.,3rig         6       Deck and Abutment 2B)         7       Deck and Abutment 2B)         8       Pre-drilling Works for Conforming Bored Pile (Elevated Deck) (9nrs, 10D/no.,3rig         9       Deck and Abutment 2B)         10       Lower GL(+5.0 to 4.5mPD)and BP Construction(ED+AB2B)(12nos,21D/pile,4tm         10       ED+UT, 1st on25/3,2nd on 9/4,3rd+4th on 15/4)         10       Sheet Piling Works for Construction of Footing/ Pile Cap Along Northern Footpat	180 180 15 50 109 158	9 9 0 0	0         27-Feb-19 A           0         27-Feb-19 A           0         16-Mar-19           0         25-Mar-19           0         25-Mar-19	05-Oct-19 15-Mar-19 20-May-19 07-Aug-19 05-Oct-19	NE/2017/08(6days) NE/2017/08(6days) NE/2017/08(6days) NE/2017/08(6days)	0 0 0	60% 0% 0%			

 Actual Level of Effort • Actual Work Remaining Work Critical Remaining Work



Milestone

summary

Contract No.: NE/2017/08 Cross Bay Link, Tseung Kwan O Road D9 and Associated Works Page 1 of 2



Date

							Ма	ıy					Jun	-
												¦		
														-
6-Apr-19, N Relevant Au		8-6	5.2.1 C	Contra	actor	r's D	esigr	ı						
lternative De	esigns - F	lev	iew an	d Aco	epta	ance	of D	DA (	70	D for PM a	and 21D f	or H	yD Acca	эp
otings & Pad	Footings	(w	rith 5D	for I	CE c	ertifi	ed ai	nd 7E	D I	for PM Ac	ceptance)			
											▶			
														-
											-			
	Pre	pa	ration a	& Sul	omis	sion	of De	etaile	d	Programr	ne (with 2	21D	for PM	a
	Subn	hiss	sion of	Traff	ic Ma	anag	eme	nt Co	on	tingency F	lan (with	21D	for PN	1 :
	Subn	hiss	ion of	Com	preh	nensi	ve C	onstr	ū	tion Traff	ic Imapct	Asse	ssmen	t F
ion of Contir	ngency P	lan	to Dea	al with	h Flo	odin	g du	ring \	N	et Seasor	(with 21	D fo	r PM ad	xq
f TTMS in T	MLG													
										ork Advice			(	
	, Subr	niss	sion of	Inter	ace	wan	ager	nent	Р	lan (MTR	u, ui to t	4)	(with 21	L
Managmen	Plan (wi	th 2	21D PI	/ acc	epta	ance)					<b>▼</b> 27-N			2
											▼ 27-1v	tay-	19, INE/	24
<s,< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></s,<>														
									-		♦ RC S	Struc	tures fo	or
2017/08-6.4	1 Drolin	ain	rioc											
Area	.i Fielin		anes											
C Developr	nent Pha	se	6 (Initia	al Re	ading	g on	14 N	lar 2	0	9)				
Facilities														
Wheel Was									-					
umns (by oth	iers)													
									1					
										Pre-dril	ling Work	s for	Confo	rn
											-			
		-						_						-
2B) (3nos.,1	0D/no3	rias	)											-
,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			<u></u>							Pre-dril	ling Work	s for	Confo	'n
									5	Pre-dril	ling Work	s for	Confo	re
									-	. io-uill		, IUI		
Revis	ion						(	Che	20	ked	Арр	ro	/ed	_
olling (Fe		9)					Н١		_		StL			

1	Activity Name	iginal	Actual	Remaining	Start	Finish	Calendar	Total	Activity %			2019		
		ration	Duration	Floa	t			Float	Complete	Feb	Mar	Apr	May	
PORIII.UT1055	5 Sheet Piling Works for Construction of Footing/Pile Cap along northern Footpath	158	0	(	25-Mar-19	05-Oct-19	NE/2017/08(6days)	0	0%					-
NE/2017/08-6.4.5	Modification of Seawall (Portion II and III)	14	0	(	02-Apr-19	18-Apr-19	NE/2017/08(6days)	0				▼ 18-Apr-19, NE/20	17/08-6.4.5 Modification of Seawal (Portion II and II	III)
SW1025	Installation of 2nd layer Temporary Concrete Block Wall for Weather Protection	14	0	(	02-Apr-19	18-Apr-19*	NE/2017/08(6days)	0	0%			Installation of 2nd	layer Temporary Concrete Block Wall for Weather P	rotect
NE/2017/08-6.4.6	Construction of the At-grade Noise Semi Enclosures	158	0	(	25-Mar-19	05-Oct-19	NE/2017/08(6days)	0						<del></del> -
NSE1005	Sheet Piling/Open Excavation Works for Construction of Footing/Pile Cap along northern Footpath	158	0	(	) 25-Mar-19	05-Oct-19	NE/2017/08(6days)	0	0%		-			
NE/2017/08-6.4.7	Tree Protection Works (Portion I, II and III)	88	0	161	04-May-19	17-Aug-19	NE/2017/08(6days)	161					<b>v</b>	<del></del>
TP1000	Preparation Works for Tree Transplant	88	0	161	04-May-19	17-Aug-19	NE/2017/08(6days)	161	0%				P	_
NE/2017/08-6.4.8	Wan O Road	178	0	(	27-Apr-19	28-Nov-19		0					+ <u>+</u>	
🔲 WO1030	Implementation of TTA at FP for Construction of Environmental Borehole	5	0	(	) 27-Apr-19	03-May-19	NE/2017/08(6days)	0	0%			L=	Implementation of TTA at FP for Constructio	ວn of I
🔲 WO1040	Construction of Environmental Borehole and Sampling (2nos, 10D/no. 2rigs)	14	0	(	04-May-19	21-May-19	NE/2017/08(6days)	0	0%				Construction	
🔲 WO1050	Chemical/Biological Testing for Environmental Borehole	191	0	(	22-May-19	28-Nov-19	NE/2017/08(7days)	0	0%					<b></b>
🔲 WO1060	Utility Detection and Trial Pit at Footpath	7	0	(	04-May-19	11-May-19	NE/2017/08(6days)	0	0%				Utility Detection and Trial Pit at	t Foo
🛑 WO1070	Installation of utility/Ground Settlement monitoring Points at Footpath	26	0	(	) 14-May-19	13-Jun-19	NE/2017/08(6days)	0	0%				×	_
🔲 WO1080	Erection of Chain Link Fence and Vehicular Gate at Footpath	20	0	(	) 14-May-19	05-Jun-19	NE/2017/08(6days)	0	0%				Le-	-
WO1090	Implementation of TTA at FP/Carriageway	6	0	(	06-Jun-19	13-Jun-19	NE/2017/08(6days)	0	0%					Ī

Actual Work Remaining Work Critical Remaining Work

 Actual Level of Effort Milestone • summary



Contract No.: NE/2017/08 Cross Bay Link, Tseung Kwan O Road D9 and Associated Works Page 2 of 2



Revision	Checked	Approved
olling (Feb 2019)	HY	StL





## Appendix D

Monitoring Location (Air Quality, Noise and Water Quality)

#### CEDD Contract Agreement No. EDO/04/2018 -Environmental Team for Cross Bay Link, Tseung Kwan O Designated and Interim Alternative Air Quality and Noise Monitoring Location

# AUES





		UL.	00/10		0/001
03/13	Checked	10	Approved	209506/EMA/W	u/001
01/13		JP	ST		
03/11	Scale	4.	20000 (17)	Status	Rev. C
Date		13	30000 (A3)	FINAL	U U



Appendix E

**Event and Action Plan** 



		ACTION		
EVENT	Environmental Team (ET)	Independent Environmental Checker (IEC)	Project Consultant	Contractor
ACTION LEVEL				
Exceedance for one sample	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform IEC and Project Consultant;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> </ol>	1. Notify Contractor.	<ol> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate.</li> </ol>
Exceedance for two or more consecutive samples	<ol> <li>Identify source;</li> <li>Inform IEC and Project Consultant;</li> <li>Advise the Project Consultant on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and Project Consultant;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Submit proposals for remedial actions to IEC within</li> <li>working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>



		ACTION		
EVENT	Environmental Team (ET)	Independent Environmental Checker (IEC)	Project Consultant	Contractor
LIMIT LEVEL				
Exceedance for one sample	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform Project Consultant, Contractor, IEC and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and Project Consultant informed of the results.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the Project Consultant on the effectiveness of the proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within</li> <li>working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>

#### CEDD Contract Agreement No. EDO/04/2018 -Environmental Team for Cross Bay Link, Tseung Kwan O Event and Action Plan for Air Quality Monitoring



		ACTION		
EVENT	Environmental Team (ET)	Independent Environmental Checker (IEC)	Project Consultant	Contractor
LIMIT LEVEL		1		
Exceedance for two or more consecutive samples	<ol> <li>Notify IEC, Project Consultant, Contractor and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Arrange meeting with IEC and Project Consultant to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and Project Consultant informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst Project Consultant, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the Project Consultant accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by the Project Consultant until the exceedance is abated.</li> </ol>

		ACTION		
EVENT	Environmental Team (ET)	Independent Environmental Checker (IEC)	Project Consultant	Contractor
Action Level	<ol> <li>Notify IEC and contractor;</li> <li>Carry out investigation;</li> <li>Report the results of investigation to the IEC, Project Consultant and Contractor;</li> <li>Discuss with the Contractor and formulate remedial measures;</li> <li>Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	<ol> <li>Review the analysed results submitted by the ET;</li> <li>Review the proposed remedial measures by the Contractor and advise the Project Consultant accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing; 2. Notify Contractor;</li> <li>Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>Ensure remedial measures are properly implemented</li> </ol>	<ol> <li>Submit noise mitigation proposals to IEC;</li> <li>Implement noise mitigation proposals.</li> </ol>
Limit Level	<ol> <li>Identify source;</li> <li>Inform IEC, Project Consultant, EPD and Contractor;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Inform IEC, Project Consultant and EPD the causes and actions taken for the exceedances;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and Project Consultant informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst Project Consultant, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the Project Consultant accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by the Project Consultant until the exceedance is abated.</li> </ol>



		ACTION		
EVENT	Environmental Team (ET)	Independent Environmental Checker (IEC)	Project Consultant	Contractor
Action level being exceeded by one sampling day at water sensitive receiver(s)	<ol> <li>Identify the source(s) of impact by comparing the results with those collected at the gradient stations and the control stations as appropriate;</li> <li>If exceedance is found to be caused by the marine works, repeat <i>in-situ</i> measurement to confirm findings;</li> <li>Inform IEC and contractor;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>If exceedance occurs at WSD salt water intake, inform WSD;</li> <li>Discuss mitigation measures with IEC and Contractor;</li> <li>Repeat measurement on next day of exceedance.</li> </ol>	<ol> <li>Discuss mitigation measures with ET and Contractor;</li> <li>Review proposal on mitigation measures submitted by Contractor and advise the Project Consultant accordingly;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Discuss proposed mitigation measures with IEC;</li> <li>Make agreement on the mitigation proposal.</li> </ol>	<ol> <li>Inform the Project Consultant and confirm notification of the non- compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Amend working methods if appropriate;</li> <li>Discuss with ET and IEC and propose mitigation measures to IEC and Project Consultant;</li> <li>Implement the agree mitigation measures.</li> </ol>
Action level being exceeded by two or more consecutive sampling days at water sensitive receiver(s)	<ol> <li>Identify the source(s) of impact by comparing the results with those collected at the gradient stations and the control stations as appropriate;</li> <li>If exceedance is found to be caused by the marine works, repeat <i>in-situ</i> measurement to confirm findings;</li> <li>Inform IEC and contractor;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC, and Contractor;</li> <li>Ensure mitigation measures are</li> </ol>	<ol> <li>Discuss mitigation measures with ET and Contractor;</li> <li>Review proposal on mitigation measures submitted by Contractor and advise the Project Consultant accordingly;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Discuss proposed mitigation measures with IEC;</li> <li>Make agreement on the mitigation proposal;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Inform the Project Consultant and confirm notification of the noncompliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment and consider changes of working methods;</li> <li>Discuss with ET, IEC and Project Consultant and propose mitigation measures to IEC and Project Consultant within 3 working</li> </ol>



		ACTION		
EVENT	Environmental Team (ET)	Independent Environmental Checker (IEC)	Project Consultant	Contractor
	<ul> <li>implemented;</li> <li>7. Prepare to increase the monitoring frequency to daily;</li> <li>8. If exceedance occurs at WSD salt water intake, inform WSD;</li> <li>9. Repeat measurement on next day of exceedance.</li> </ul>			days; 5. Implement the agreed mitigation measures.
Limit level being exceeded by one sampling day at water sensitive receiver(s)	<ol> <li>Identify the source(s) of impact by comparing the results with those collected at the gradient stations and the control stations as appropriate;</li> <li>If exceedance is found to be caused by the marine works, repeat <i>in-situ</i> measurement to confirm findings;</li> <li>Inform IEC, contractor and EPD</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC, ER and Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>If exceedance occurs at WSD salt water intake, inform WSD.</li> <li>ET should contact AFCD if the limit level is exceeded by one sampling day or two or more consecutive sampling days at water sensitive receiver(s).</li> </ol>	<ol> <li>Discuss mitigation measures with ET and Contractor;</li> <li>Review proposal on mitigation measures submitted by Contractor and advise the Project Consultant accordingly;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Discuss proposed mitigation measures with IEC, ET and Contractor;</li> <li>Request Contractor to critically review the working methods;</li> <li>Make agreement on the mitigation measures to be implemented;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Inform the Project Consultant and confirm notification of the noncompliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment and consider changes of working methods;</li> <li>Discuss with ET, IEC and Project Consultant and submit proposal of mitigation measures to IEC and Project Consultant within 3 working days of notification;</li> <li>Implement the agreed mitigation measures.</li> </ol>
Limit level	1. Identify the source(s) of impact by	1. Discuss mitigation	1. Discuss proposed	1. Inform the Project
being exceeded	comparing the results with those	measures with ET and	mitigation measures with	Consultant and confirm
by two or more	collected at the gradient stations and the	Contractor;	IEC, ET and Contractor;	notification of the



	ACTION									
EVENT	Environmental Team (ET)	Independent Environmental Checker (IEC)	Project Consultant	Contractor						
consecutive sampling days at	control stations as appropriate; 2. If exceedance is found to be caused	2. Review proposal on mitigation measures	2. Request Contractor to critically review the	<ul><li>noncompliance in writing;</li><li>2. Rectify unacceptable</li></ul>						
water sensitive receiver(s)	<ul> <li>by the marine works, repeat <i>in-situ</i> measurement to confirm findings;</li> <li>3. Inform IEC, contractor and EPD;</li> <li>4. Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>5. Discuss mitigation measures with IEC, and Contractor;</li> <li>6. Ensure mitigation measures are implemented;</li> <li>7. Prepare to increase the monitoring frequency to daily;</li> <li>8. If exceedance occurs at WSD salt water intake, inform WSD;</li> <li>9. Repeat measurement on next day of exceedance.</li> </ul>	submitted by Contractor and advise the Project Consultant accordingly; 3. Assess the effectiveness of the implemented mitigation measures.	<ul> <li>working methods;</li> <li>3. Make agreement on the mitigation measures to be implemented;</li> <li>4. Assess the effectiveness of the implemented mitigation measures;</li> <li>5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the marine work until no exceedance of Limit level.</li> </ul>	practice; 3. Check all plant and equipment and consider changes of working methods; 4. Discuss with ET, IEC and Project Consultant and submit proposal of mitigation measures to IEC and Project Consultant within 3 working days of notification; 5. Implement the agreed mitigation measures; 6. As directed by the Engineer, to slow down or to stop all or part of the construction activities.						



## Appendix F

## Impact Monitoring Schedule of the Reporting Month and Coming Month



#### Impact Monitoring Schedule for coming month – April 2019

Date		Noise Monitoring	Air Quality	y Monitoring	Water Quality		
J	Date	(L <sub>eq</sub> 30min)	1-Hour TSP	24-Hour TSP	water Quality		
Mon	1-Apr-19	✓	√		✓		
Tue	2-Apr-19			✓			
Wed	3-Apr-19				✓		
Thu	4-Apr-19						
Fri	5-Apr-19						
Sat	6-Apr-19		√		✓		
Sun	7-Apr-19						
Mon	8-Apr-19			✓	✓		
Tue	9-Apr-19						
Wed	10-Apr-19				✓		
Thu	11-Apr-19						
Fri	12-Apr-19	✓	✓		✓		
Sat	13-Apr-19			✓			
Sun	14-Apr-19						
Mon	15-Apr-19				✓		
Tue	16-Apr-19						
Wed	17-Apr-19	✓	√		✓		
Thu	18-Apr-19			✓			
Fri	19-Apr-19				✓		
Sat	20-Apr-19						
Sun	21-Apr-19						
Mon	22-Apr-19						
Tue	23-Apr-19	✓	√		✓		
Wed	24-Apr-19			✓			
Thu	25-Apr-19				✓		
Fri	26-Apr-19						
Sat	27-Apr-19		√		✓		
Sun	28-Apr-19						
Mon	29-Apr-19						
Tue	30-Apr-19			✓	✓		
	√	Monitoring Day					
		Sunday or Public Hol	iday				

Cancelled due to adverse weather condition

#### Marine Water Quality Monitoring Schedule

Scheduled Monitoring Day		Tides of Ta	i Miu Wan	Proposed Sampling Time (#)			
		Mid-Ebb	Mid-Flood	Mid-Ebb	Mid-Flood		
1-Apr-19	Mon	10:41	15:37	08:56 - 12:26	13:52 - 17:22		
3-Apr-19	Wed	11:41	17:13	09:56 - 13:26	15:28 - 18:58		
6-Apr-19	6-Apr-19 Sat		06:59*	11:22 - 14:52	08:00-08:44*		
8-Apr-19 Mon		14:14	07:51*	12:29 - 15:59	08:00-09:36*		
10-Apr-19	Wed	15:32	08:41*	13:47 - 17:17	08:00-09:26*		
12-Apr-19	Fri	16:49	08:59	15:04 - 18:34	08:00 - 10:44*		
15-Apr-19	Mon	09:14*	14:23	08:00 - 10:59*	12:38 - 16:08		
17-Apr-19	Wed	10:55	16:43	09:05 - 12:35	14:58 - 18:28		
19-Apr-19	Fri	12:15	06:08*	10:30 - 14:00	08:00-08:45*		
23-Apr-19	Tue	14:53	08:14*	13:08 - 16:38	08:00 - 09:59*		
25-Apr-19	Thu	16:34	09:02*	14:49 - 18:19	08:00 - 10:47*		
27-Apr-19	Sat	18:47*	05:41*	16:30 - 20:32*	08:00-08:45*		
30-Apr-19 Tue		10:10	15:01	08:25 - 11:55	13:16 - 16:46		

Remark: The water quality sampling will be undertaken within a three and half hour window of 1.75 hour before and 1.75 hour after mid flood and mid-ebb tides.

(\*) Due to safety reason, the sampling time will be started at 08:00 or 16:30

#### CEDD Contract Agreement No. EDO/04/2018 -Environmental Team for Cross Bay Link, Tseung Kwan O Monthly Environmental Monitoring & Audit Report – April 2019



#### Impact Monitoring Schedule for coming month – May 2019

Data		Noise Monitoring	Air Quality	y Monitoring	Water Onalit			
	Date	(L <sub>eq</sub> 30min)	1-Hour TSP	24-Hour TSP	Water Quality			
Wed	1-May-19							
Thu	2-May-19				✓			
Fri	3-May-19	✓	✓					
Sat	4-May-19				✓			
Sun	5-May-19							
Mon	6-May-19			✓	✓			
Tue	7-May-19							
Wed	8-May-19				✓			
Thu	9-May-19	✓	✓					
Fri	10-May-19				✓			
Sat	11-May-19			✓				
Sun	12-May-19							
Mon	13-May-19							
Tue	14-May-19				✓			
Wed	15-May-19	✓	✓					
Thu	16-May-19				✓			
Fri	17-May-19			✓				
Sat	18-May-19				✓			
Sun	19-May-19							
Mon	20-May-19				✓			
Tue	21-May-19	✓	✓					
Wed	22-May-19				✓			
Thu	23-May-19			✓				
Fri	24-May-19				✓			
Sat	25-May-19							
Sun	26-May-19							
Mon	27-May-19	✓	✓		✓			
Tue	28-May-19							
Wed	29-May-19			✓	✓			
Thu	30-May-19							
Fri	31-May-19				✓			
	√	Monitoring Day		-				
		Sunday or Public Hol	iday					

#### Marine Water Quality Monitoring Schedule

Scheduled Monitoring Day		Tides of Ta	i Miu Wan	Proposed Sampling Time (#)			
		Mid-Ebb Mid-Flood		Mid-Ebb	Mid-Flood		
2-May-19	Thu	11:12	16:55	09:27 - 12:57	15:10 - 18:40		
4-May-19	Sat	12:08	18:23	10:23 - 13:53	16:38 - 20:08		
6-May-19	Mon	13:16	06:42*	11:31 - 15:01	08:00-08:45*		
8-May-19	Wed	14:35	07:39*	12:50 - 16:20	08:00-09:24*		
10-May-19	Fri	16:17	08:44*	14:32 - 18:02	08:00 - 10:29*		
14-May-19	Tue	08:51*	14:22	08:00 - 10:36*	12:37 - 16:07		
16-May-19	Thu	10:32	16:38	08:47 - 12:17	14:53 - 18:23		
18-May-19	Sat	11:55	18:29*	10:05 - 13:35	16:30 - 20:14*		
20-May-19	Mon	13:14	06:35*	10:29 - 14:59	08:00-08:45*		
22-May-19	Wed	14:34	07:35*	12:49 - 16:19	08:00 - 09:20*		
24-May-19	Fri	15:59	08:20*	14:14 - 17:44	08:00 - 10:05*		
27-May-19	Mon	18:38*	05:52*	16:30 - 19:30	08:00-08:45*		
29-May-19	Wed	09:26*	14:23	08:00 - 11:11*	12:38 - 16:08		
31-May-19	Fri	10:37	16:35	08:52 - 12:22	14:50 - 18:20		

*Remark: The water quality sampling will be undertaken within a three and half hour window of 1.75 hour before and 1.75 hour after mid flood and mid-ebb tides.* 

(\*) Due to safety reason, the sampling time will be started at 08:00 or 16:30

Z:\Jobs\2018\TCS00975 (EDO-04-2018)\600\EM&A Report Submission\Monthly EM&A Report\April 2019\R0171v2.docx



## Appendix G

Calibration Certificates of Equipment and Accreditation Laboratory Certificate



Hong Kong Accreditation Service 香港認可處

## **Certificate of Accreditation**

## 認可證書

This is to certify that 特此證明

## ALS TECHNICHEM (HK) PTY LIMITED

## 11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong

香港新界葵涌永業街1-3號忠信針織中心11樓

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 為香港認可處執行機關根據認可諮詢委員會建議而接受的

### **HOKLAS Accredited Laboratory**

「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO / IEC 17025 : 2005 – General requirements for the competence 此實驗所符合ISO / IEC 17025 : 2005 –《測試及校正實驗所能力的通用規定》所訂的要求, of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as 獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下述測試類別中的指定 listed in the HOKLAS Directory of Accredited Laboratories within the test category of 測試或校正工作

## Environmental Testing 環境測試

This laboratory is accredited in accordance with the recognised International Standard ISO / IEC 17025 : 2005. 本實驗所乃根據公認的國際標準 ISO / IEC 17025 : 2005 獲得認可。 This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory 這項認可資格演示在指定範疇所需的技術能力及實驗所質量管理體系的運作 quality management system (see joint IAF-ILAC-ISO Communiqué). (見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator 執行幹事 陳成城 Issue Date : 5 May 2009 簽發日期:二零零九年五月五日

Registration Number: HOKLAS 066 註冊號碼:



Date of First Registration: 15 September 1995 首次註冊日期:一九九五年九月十五日

### TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location :	Junction	n of Wan	Po Roa	d and Wan (	) R	load	Date of C	Calibr	ration: 2-Ma	ır-19			
Location I	D :	AM5				N	Jext Calibra	ation	Date: 2-Ma	ıy-19			
Name and	Model: '	TISCH H	IVS Mo	del TE-5170	)		Τ	Techn	nician: Ho				
					(	CONDIT	TIONS						
	Se	a Level I	Pressure	(hPa)		1012.7		(	Corrected Pr	ressure (m	m Hg)	759.5	25
		Temr	berature	(°C)		21.5				erature (K)		2	.95
										()	, ,		
				CA		BRATIO	N ORIFICE						
				Make->	TIS	SCH			Qstd SI	lope ->		2.0968	
				Model->					Qstd Inter			-0.00065	5
				Serial # ->					C	1			
				L	-, -								
					C	ALIBR	ATION						
Plate	H20 (L)	H2O (R)	H20	Qstd		Ι	IC			LINEAR			
No.	(in)	(in)	(in)	(m3/min)	(c	hart)	corrected		R	EGRESSI			
18	4.60	4.60	9.2	1.455	(-	58	58.67		Slope = 27.4676				
13	3.40	3.40	6.8	1.251		53	53.61			rcept = 19			
10	2.30	2.30	4.6	1.029		47	47.54			e o e f f. = (			
7	1.50	1.50	3.0	0.831		42	42.49		con. coen. = 0.7774				
5	1.30	1.30	2.6	0.831		42 39	42.49 39.45						
	1.50	1.30	2.0	0.774		J9	59.45						
Calculatio	ons:								FLOW RAT	E CHART			
Qstd = 1/r		$\Omega(P_2/P_2)$	htd)(Tetd	/Ta))_b]		70.0	00						
IC = I[Squ				[[a])-0]									
IC – 1[54]		1)(1510/1	a)]			60.0	00						
Oatd - ata	ndard fla	TI roto											
Qstd = sta						50.0				×			
IC = correction		-	es			50.0 ប				*			
I = actual						j) e							
m = calibr	-	-	,			δ 40.0	0		•				
b = calibra	-	-		1	17	res							
	-		_	oration ( deg	- 1	<b>191</b> 30.0	0						
Pstd = act	ual press	ure durir	ig calibra	ation ( mm I	lg	al cl							
						Actual chart response (IC)							
For subsequent calculation of sampler flow:						<b>⋖</b> 20.0	00						
1/m((I)[S	Sqrt(298/	Tav)(Pav	/760)] <b>-</b> t	)									
						10.0	0						
m = sampler slope													
b = sampler intercept						0.0							
I = chart r	I = chart response						0.000	0.5	00 1.0	000	1.500	2.00	00
Tav = dail	Tav = daily average temperature							Standard Flow Rate (m3/min)					
Pav = dail					L								
	. 0	-											



RECALIBRATION DUE DATE: February 5, 2020

0

			Calibration (	Certificatio	n Informat	ion					
Cal. Date:	February 5,	2019	Rootsn	neter S/N:	438320	Ta:	293	°K			
Operator:	Jim Tisch					Pa:	753.1	mm Hg			
		TE-5025A	Calib	rator S/N:	1941			5			
		Mal Init	Vol Engl	AV-1	ATIMA	40	A11	Ĩ			
	Run	Vol. Init (m3)	Vol. Final	ΔVol.	∆Time (min)						
	Kun 1	(m5) 1	(m3) 2	(m3)	(min) 1.4830	(mm Hg) 3.2	(in H2O) 2.00				
	2	3	4	1	1.4830	6.4	4.00				
	3	5	6	1	0.9300	7.9	5.00				
	4	7	8	1	0.8870	8.7	5.50				
	5	9	10	1	0.7320	12.7	8.00				
				ata Tabulat				1			
	-	1			1011			0			
	Vstd	Qstd	√∆H( <u>Pa</u> Pstd	)(Tstd Ta)	1.4.1	Qa	√∆H(Ta/Pa)	1			
	(m3)	(x-axis)	(y-axis)		Va	(x-axis)	(y-axis)				
	1.0036	0.6767	1.419		0.9958	0.6714	0.8821				
	0.9993 0.9581 2.0078		/8	0.9915	0.9506	1.2475					
	0.9973			8	0.9895	1.0640	1.3947	be			
	0.9962	1.1231	2.354	4	0.9884	1.1144	1.4628				
	0.9908	1.3536	2.839	95	0.9831	1.3431	1.7642				
	17.72.6	m=	2.096	80	1.056.11	m=	1.31298				
	QSTD	b=	-0.000	65	QA [	b=	-0.00040				
		r=	0.999	99		r=	0.99999	1			
	Calculations										
	Vstd=	$\Delta Vol((Pa-\Delta P))$	/Pstd)(Tstd/Ta	)	Va=						
	Qstd=	Vstd/∆Time			Qa=						
		For subsequent flow rate calculations:									
	Qstd=	1/m (( \\ \ \ \ \ \ \ H (	Pa <u>(Tstd</u> Pstd Ta	)-b)	Qa=	$1/m \left( \sqrt{\Delta H} \right)$	(Ta/Pa))-b)				
	Standard	Conditions						5. U			
Tsto						RECAL	IBRATION				
Psto		mm Hg		1			1	100			
		ley	112.01				inual recalibratio				
	tor manomet						egulations Part				
	eter manome absolute temp						Reference Meth				
							ended Particulat				
the second second second second second		cooure (mm	16/		th	e Atmosphe	re, 9.2.17, page	30			
Pa: actual b: intercep m: slope	barometric pr t	essure (mm	Hg)				re, 9.2.17, page				

Tisch Environmental, Inc.

145 South Miami Avenue

Village of Cleves, OH 45002

www.tisch-env.com TOLL FREE: (877)263-7610 FAX: (513)467-9009

# ALS Technichem (HK) Pty Ltd

## **ALS Laboratory Group**

ANALYTICAL CHEMISTRY & TESTING SERVICES

#### SUB-CONTRACTING REPORT



CONTACT	: MR BEN TAM	WORK ORDER	HK1908930
CLIENT	ACTION UNITED ENVIRONMENT SERVICES AND		
	CONSULTING		
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD,	SUB-BATCH	: 1
	KWAI CHUNG, N.T. HONG KONG	DATE RECEIVED	: 25-FEB-2019
		DATE OF ISSUE	: 4-MAR-2019
PROJECT	:	NO. OF SAMPLES	: 1
		CLIENT ORDER	:

#### **General Comments**

- Sample(s) were received in ambient condition.
- Sample(s) analysed and reported on an as received basis.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

#### Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position	
Kiland Juny.		
Richard Fung	General Manager	

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Partof the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK1908930

<sup>1</sup> ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING : .....



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1908930-001	S/N: 3Y6503	AIR	25-Feb-2019	S/N: 3Y6503

# **Equipment Verification Report (TSP)**

### **Equipment Calibrated:**

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	3Y6503
Equipment Ref:	EQ112
Job Order	HK1908930

### **Standard Equipment:**

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	21 December 2018


## **Equipment Verification Results:**

Testing Date:

7 January 2019

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr07min	09:01 ~ 11:08	18.5	1021.4	0.045	2403	19.0
2hr11min	11:13 ~ 13:24	18.5	1021.4	0.032	1577	12.1
2hr07min	13:30 ~ 15:37	18.5	1021.4	0.089	5129	40.5

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



#### Linear Regression of Y or X


Slope (K-factor):	0.0022		
Correlation Coefficient	0.9975		
Date of Issue	14 January 2019		

# Remarks:

### 1. Strong Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

\*If R<0.5, repair or re-verification is required for the equipment





# TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial B Location ID : Calibration Room	uilding, Kwai	ai Chung		Calibration: 21-Dec-18 ation Date: 21-Mar-19
	CC	ONDITIONS		
Sea Level Pressure (hPa) Temperature (°C)		16.1 22.4	Corrected Pressure ( Temperature (	
	CALIBR	RATION ORIFIC	E	
Mal Mod Calibration Da	el-> 5025A	A	Qstd Slope -> Qstd Intercept -> Expiry Date->	2.02017 -0.03691 13-Feb-19
	CA	LIBRATION		
Plate H20 (L)H2O (R) H20 Qst No. (in) (in) (in) (m3/n		t) IC corrected	LINE REGRES	
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$	95     51       7     45       36     36	56.32 51.29 45.26 36.21 28.16	Slope = 34.0074 Intercept = -0.4093 Corr. coeff. = 0.9972	
Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration Pstd = actual pressure during calibration ( For subsequent calculation of sampler flow 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature	(deg K) mm Hg)	70.00 60.00 50.00 50.00 40.00 20.00 10.00 0.000	FLOW RATE CHAN	1.500 2.000



輝創工程有限公司

Sun Creation Engineering Limited **Calibration & Testing Laboratory** 

# Certificate of Calibration 校正證書

Certificate No. : C182472 證書編號

ITEM TESTED / 送檢	項目	(Job No. / 序引編號: IC18-0867)	Date of Receipt / 收件日期: 26 April 2018
Description / 儀器名稱	4	Sound Level Meter (EQ067)	
Manufacturer / 製造商	:	Rion	
Model No. / 型號	11	NL-31	
Serial No. / 編號	1	00410221	
Supplied By / 委託者	\$	Action-United Environmental Services an	nd Consulting
		Unit A, 20/F., Gold King Industrial Build	ding,
		35-41 Tai Lin Pai Road, Kwai Chung, N.	.т.

#### TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : ---

Relative Humidity / 相對濕度 :  $(50 \pm 25)\%$ 

### TEST SPECIFICATIONS / 測試規範

Calibration

DATE OF TEST / 測試日期 12 May 2018 .

#### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試

H T Wong

Technical Officer

K C Lee Engineer

Certified By 核證

Date of Issue 簽發日期

3

15 May 2018

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司一校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com



輝創工程有限公司 Sun Creation Engineering Limited

Calibration & Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No. : C182472 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using the internal standard (After Adjustment) was performed before the test 6.1.1.2 to 6.4.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID CL280 CL281

Description 40 MHz Arbitrary Waveform Generator Multifunction Acoustic Calibrator Certificate No. C180024 PA160023

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level
- 6.1.1.1 Before Adjustment

UUT Setting			Applied	I Value	UUT	IEC 61672 Class 1	
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Spec. (dB)
30 - 120	LA	Α	Fast	94.00	1	92.9	± 1.1

#### 6.1.1.2 After Adjustment

UUT Setting			Applied	I Value	UUT	IEC 61672 Class 1	
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Spec. (dB)
30 - 120	LA	А	Fast	94.00	1	94.0	± 1.1

#### 6.1.2 Linearity

UUT Setting			Applied Value		UUT	
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
30 - 120 L <sub>A</sub>	LA	L <sub>A</sub> A	Fast	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.1

IEC 61672 Class 1 Spec. :  $\pm$  0.6 dB per 10 dB step and  $\pm$  1.1 dB for overall different.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory


c/o 4/F, I Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司一校正及檢測實驗所

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



輝創工程有限公司 Sun Creation Engineering Limited Calibration & Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No. : C182472 證書編號

#### 6.2 Time Weighting

UUT Setting			Applied Value		UUT	IEC 61672 Class 1	
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Spec. (dB)
30 - 120	LA	А	Fast	94.00	1	94.0	Ref.
		1	Slow			94.0	± 0.3

#### 6.3 Frequency Weighting

#### 6.3.1 A-Weighting

UUT Setting			Applied Value		UUT	IEC 61672 Class 1	
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Spec. (dB)
30 - 120	LA	A	Fast	94.00	63 Hz	67.7	$-26.2 \pm 1.5$
					125 Hz	77.8	$-16.1 \pm 1.5$
					250 Hz	85.3	$-8.6 \pm 1.4$
					500 Hz	90.7	$-3.2 \pm 1.4$
					l kHz	94.0	Ref.
				2 kHz	95.3	$+1.2 \pm 1.6$	
					4 kHz	95.1	$+1.0 \pm 1.6$
		1	and the second sec	8 kHz	92.9	-1.1 (+2.1 ; -3.1)	
					12.5 kHz	90.0	-4.3 (+3.0 ; -6.0)

## 6.3.2 C-Weighting

200	UUT Setting			Applied Value		UUT	IEC 61672 Class 1
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Spec. (dB)
30 - 120	L <sub>C</sub>	C	Fast	94.00	63 Hz	93.1	$\begin{array}{c} \text{Spec.} \\ (\text{dB}) \\ \hline -0.8 \pm 1.5 \\ \hline -0.2 \pm 1.5 \\ \hline 0.0 \pm 1.4 \\ \hline 0.0 \pm 1.4 \\ \hline 0.0 \pm 1.4 \\ \hline \text{Ref.} \\ \hline -0.2 \pm 1.6 \\ \hline -0.8 \pm 1.6 \\ \hline -3.0 (+2.1; -3. \end{array}$
					125 Hz	93.8	$-0.2 \pm 1.5$
					250 Hz	94.0	$0.0 \pm 1.4$
					500 Hz	94.0	$0.0 \pm 1.4$
					1 kHz	94.0	Ref.
				2 kHz	93.9	$-0.2 \pm 1.6$	
					4 kHz	93.3	$-0.8 \pm 1.6$
				8 kHz	91.0	-3.0 (+2.1 ; -3.1)	
					12.5 kHz	88.1	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com



# Certificate of Calibration 校正證書

Certificate No. : C182472 證書編號

Remarks : - UUT Microphone Model No. : UC-53A & S/N : 319734

÷	Mfr's	Spec.	÷	IEC	61672	Class	1
---	-------	-------	---	-----	-------	-------	---

- Uncertainties of Applied Value : 94	dB	: 63 Hz - 125 Hz	15	$\pm 0.35  dB$
and a second		250 Hz - 500 H		
		1 kHz	1	$\pm 0.20 \text{ dB}$
		2 kHz - 4 kHz	:	$\pm 0.35 \text{ dB}$
		8 kHz	:	$\pm 0.45 \text{ dB}$
		12.5 kHz	:	$\pm 0.70 \text{ dB}$
104	4 dB	; 1 kHz	:	± 0.10 dB (Ref. 94 dB)
114	4 dB	: 1 kHz	:	± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



# Certificate of Calibration 校正證書

Certificate No. : C183261 證書編號

Action-United Environmental Services and Consulting Unit A, 20/F., Gold King Industrial Building,					
lity / 相對濕度 : (50 ± 25)%					

#### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany

:

- Fluke Everett Service Center, USA

Tested By 測試

15 H T Wong

H I Wong Technical Officer

> K C Lee Engineer

Certified By 核證 Date of Issue : 簽發日期 20 June 2018

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



# Certificate of Calibration 校正證書

Certificate No. : C183261 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID CL130 CL281 TST150A

Description Universal Counter Multifunction Acoustic Calibrator Measuring Amplifier Certificate No. C173864 PA160023 C181288

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.1	± 0.3	± 0.2

#### 5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.002	1 kHz ± 1 %	±1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

本證書所載校正用之測試器材均可溯源至國際標準,局部複印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Date of Calibration:

ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street, Kwai Chung N.T., Hong Kong T: +852 2610 1044 | F: +852 2610 2021

# REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT:	BEN TAM	WORK ORDER:	HK1906866
CLIENT:	ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING		
ADDRESS:	RM A 20/F., GOLD KING IND BLDG,	SUB-BATCH:	0
	NO. 35-41 TAI LIN PAI ROAD,	LABORATORY:	HONG KONG
	KWAI CHUNG, N.T.	DATE RECEIVED:	18-Fеь-2019
	HONG KONG	DATE OF ISSUE:	26-Feb-2019

## COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test:	Conductivity, Dissolved Oxygen, pH Value, Turbidity, Salinity and Temperature
Equipment Type:	Multifunctional Meter
Brand Name:	YSI
Model No.:	Professional DSS
Serial No.:	15H102620/ 15H103928
Equipment No.:	EQW018

# <u>NOTES</u>

This is the Final Report and supersedes any preliminary report with this batch number.

25 February, 2019

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Cha Ali

Mr Chan Siu Ming, Vico Manager - Inorganic

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

# REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

WORK ORDER:	HK1906866			
SUB-BATCH: DATE OF ISSUE CLIENT:		NMENT SERVICES AND CONSULTING		
Equipment Type Brand Name: Modei No.: Seriai No.:	r: Multifunctional Mater YSI Professional DSS 15H102620/ 15H10392	8		
Equipment No.: Date of Calibrat		Date of Next Calibration:	25 May, 2019	

## PARAMETERS:

Conductivity

### Method Rer: APHA (21st edition), 2510B

Expected Reading (µS/cm)	Displayed Reading (µS/cm)	Tolerance (%)
6667	6119	-8.2
12890	11792	-8.5
58670	54356	-7.4
	Tolerance Limit (%)	±10.0

Dissolved Oxygen

#### ygen Method Ref: APHA (21st edition), 4500-0; G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
2.63	2.54	-0.09
5.84	5.98	+0.14
8.57	8.56	-0.01
	Tolerance Limit (mg/L)	±0.20

pH Value

Method Rer: APHA (21st edition), 4500H:B

Expected Reading (pH unit)	Displayed Reading (pH unit)	Toterance (pH unit)
4.0	3.98	-0.02
7.0	7.11	+0.11
10.0	10.05	+0.05
	Tolerance Limit (pH unit)	±0.20

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless

of equipment precision or significant figures.

Ma Alig

Mr Chan Siu Ming, Vico Manager - Inorganic

# REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

WORK ORDER:	HK1906866			ALS
SUB-BATCH: DATE OF ISSUE: CLIENT:	0 26-Feb-2019	NT SERVICES AND CONSULTING		(ALS)
Equipment Type: Brand Name:	Multifunctional Mater YSI	NT SERVICES AND CONSULTING		
Model No.: Serial No.: Equipment No.:	Professional DSS 15H102620/ 15H103928 EOW018			
Date of Calibration:	25 February, 2019	Date of Next Calibration:	25 May, 2019	

#### PARAMETERS:

Turbidity

### Method Ref: APHA (21st edition), 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.02	
4	3.75	-6.3
40	37.15	-7.1
80	83.91	+4.9
400	410.68	+2.7
800	792.16	-1.0
	Tolerance Limit (%)	±10.0

Salinity

Method Ref: APHA (21st edition), 2520B

Expected Reading (ppt)	Displayed Reading (ppt)	Tolerance (%)
0	0.03	
10	10.06	+0.6
20	20.02	+0.1
30	30.23	+0.8
	Tolerance Limit (%)	±10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ma Ship

Mr Chan Siu Ming, Vico Manager - Inorganic

# REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

WORK ORDER:	HK1906866			A
SUB-BATCH: DATE OF ISSUE: CLIENT:	0 26-Fee-2019 ACTION UNITED ENVIRONME	NT SERVICES AND CONSULTING		
Equipment Type: Brand Name:	Multifunctional Meter YSI			
Model No.: Serial No.:	Professional DSS 15H102620/ 15H103928			
Equipment No.: Date of Calibration:	EQW018 25 February, 2019	Date of Next Calibration:	25 May, 2019	
PARAMETERS.				

PARAMETERS:

Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
10.5	10.9	+0.4
21.0	20.4	-0.6
39.0	38.7	-0.3
1.51.51	Tolerance Limit (°C)	±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless

of equipment precision or significant figures.

Ma Aig

Mr Chan Siu Ming, Vico Manager - Inorganic



# Appendix H

# **Database of Monitoring Results**

24-hour TSP	Monitoring	Data for A	M5												
DATE	SAMPLE NUMBER	ELA	APSED TIN	/IE	CHAR	RT REA	DING	AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER WEIGHT (g)		DUST WEIGHT COLLECTED	24-hr TSP
	NUMBER	INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m <sup>3</sup> /min)	(std m <sup>3</sup> )	INITIAL	FINAL	(g)	$(\mu g/m^3)$
2-Apr-19	23884	14539.96	14564.44	1468.80	50	52	51.0	20.7	1018.2	1.18	1737	2.6624	2.9411	0.2787	160
8-Apr-19	23939	14564.44	14588.86	1465.20	58	58	58.0	26.7	1011.6	1.41	2068	2.6654	3.0328	0.3674	178
13-Apr-19	23946	14588.86	14613.25	1463.40	50	52	51.0	21.2	1014.3	1.18	1723	2.6470	2.8407	0.1937	112
18-Apr-19	24039	14613.25	14637.66	1464.60	54	56	55.0	24	1010	1.31	1919	2.6456	2.9603	0.3147	164
24-Apr-19	23770	14637.66	14662.12	1467.60	56	58	57.0	28	1009.9	1.37	2009	2.6114	2.8237	0.2123	106
30-Apr-19	24074	14662.12	14686.49	1462.20	56	57	56.5	26.7	1008	1.35	1979	2.6459	2.9200	0.2741	139

Daytime No	ise Mea	asureme	ent Resu	ilts (dB)	of CNI	MS5														
Date Start -	1st Leq (5min)		2nd Leq (5min) 3rd Leq (5min)			4th Leq (5min) 5th		5th	5th Leq (5min)		6th	6th Leq (5min)								
Date	Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	
1-Apr-19	10:44	62.6	63.7	61.5	63.4	64.4	62.3	64.6	65.8	63.1	63.5	64.3	62.7	63.7	65.1	61.7	62.9	64.3	61.7	63.5
12-Apr-19	10:28	62.8	64.2	61.1	62.5	63.6	60.6	63.8	64.7	61.2	61.4	63.8	59.7	62.9	64.2	61.3	62.3	63.5	60.4	62.7
17-Apr-19	10:59	62.9	64.4	60.5	64.0	64.9	62.8	62.9	64.0	59.9	63.2	64.2	61.9	62.8	63.7	61.8	62.9	63.9	61.8	63
23-Apr-19	10:19	64.1	66.3	61.4	63.2	64.5	61.4	62.3	63.3	61.1	61.8	63.0	60.3	61.3	62.8	59.7	63.1	64.6	61.3	63

<b>Evening Noi</b>	ise Mea	surement Resu	lts (dB) of CNN	185							
	Start		1st Leq (5min)			2nd Leq (5min)					
Date	Time	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq30min, dB(A)
3-Apr-19	19:22	58.7	62.7	51.0	61.9	64.8	52.1	59.7	63.8	51.6	60.3
11-Apr-19	19:02	60.9	64.7	54.8	61.2	64.2	56.6	60.3	64.0	55.1	60.8
15-Apr-19	19:32	59.9	63.6	52.7	60.5	64.3	53.1	59.7	62.8	53.2	60.0
26-Apr-19	19:08	63.7	66.3	60.5	62.2	64.6	59.3	62.5	65.1	59.3	62.8

	: 1-Apr-19												
Date / Time	Location	Tide*	Co-ore	linates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidity	Salinity	pH	ss
			East	North	m	m	°C 24.9	mg/L 6.90	% 95.8	NTU 0.97	ppt 35.64	unit 8.17	mg/
						1.00	24.9	6.89	95.7	0.98	35.65	8.17	1.2
12:02	CC1	ME	843201	816416	7.1	3.55	24.9 24.9	6.79 6.79	94.4 94.4	0.86 0.85	35.69 35.69	8.16 8.16	<1.0
						6.10	24.9 24.9	6.79 6.78	94.3 94.3	0.90	35.68 35.68	8.16	1.3
						1.00	24.9 24.9	6.92 6.90	96.0 95.8	0.89 0.91	35.62 35.62	8.16 8.16	1.7
12:07	CC2	ME	844076	817091	12.26	6.13	24.9	6.79	94.3	0.86	35.64	8.16	<1.0
						11.26	24.9 24.9	6.78 6.70	94.1 93.2	0.84 1.28	35.64 35.68	8.16 8.16	<1.0
							24.9 24.7	6.70 6.49	93.1 90.0	1.34 1.51	35.69 35.37	8.16 8.15	<1.0
						1.00	24.7 24.7	6.49	89.9	1.49	35.34	8.15	1.4
12:22	CC3	ME	844606	817941	9.26	4.63	24.7	6.47 6.47	89.8 89.8	1.75	35.40 35.41	8.15 8.15	2.7
						8.26	24.8 24.8	6.47 6.47	89.8 89.8	2.33 2.50	35.53 35.54	8.15 8.15	3.2
							24.9	6.69	93.0	1.71	35.71	8.16	2.4
11:46	CC4	ME	845444	815595	3.63	1.82	24.9	6.69	93.0	1.68	35.71	8.16	2.4
						1.00	24.9	6.81	94.5	0.86	35.62	8.15	<1.0
							24.9 24.9	6.80 6.72	94.4 93.3	0.86	35.62 35.62	8.15 8.15	1.4
12:11	CC13	ME	844200	817495	8.22	4.11	24.9	6.72	93.3	0.77	35.62	8.15	1.8
						7.22	24.9 24.9	6.71 6.71	93.1 93.1	0.85	35.63 35.63	8.15 8.15	1.3
						1.00	24.9 24.9	6.53 6.53	90.9 90.9	1.69	35.68 35.68	8.16 8.16	3
11:41	SWI1	ME	845512	817442	3.15								-
						2.15	24.9	6.51	90.6	2.21 2.27	35.67	8.16	3.1
						1.00	24.9 24.9	6.50 6.87	90.4 95.4	0.78	35.68 35.63	8.16 8.18	2.8
							24.9 24.9	6.86 6.76	95.3 94.1	0.78 0.78	35.64 35.69	8.18 8.17	1.
11:56	C3	ME	843821	816211	15.82	7.91	24.9	6.77	94.1	0.78	35.69	8.17	<1.
						14.82	24.9 24.9	6.74 6.73	93.7 93.6	1.24	35.70 35.70	8.17 8.17	- 1.1 <1.
						1.00	25 25	6.94 6.94	96.5 96.4	1.72	35.71 35.71	8.17 8.17	<1.
11:50	C4	ME	844621	815770	16.12	8.06	25	6.88	95.7	0.86	35.71	8.18	<1.
						15.12	25 25	6.88 6.88	95.7 95.6	0.85	35.71 35.71	8.18 8.18	<1
							25 24.7	6.88 6.67	95.6 92.5	0.93	35.71 35.39	8.18 8.16	1.
						1.00	24.7	6.66	92.2	1.67	35.39	8.16	1.3
12:16	11	ME	844602	817675	10.41	5.21	24.8 24.8	6.60 6.58	91.5 91.2	1.57	35.44 35.46	8.16 8.16	<1.
						9.41	24.9 24.9	6.55 6.56	91.0 91.0	1.49 1.50	35.59 35.60	8.16 8.16	- 1. <1.
							24.9	6.89	95.7	0.82	35.64	8.16	<1.
						1.00	24.9	6.89	95.7	0.83	35.64	8.16	<1.
14:25	CC1	MF	843201	816416	7.22	3.61	24.9 24.9	6.87 6.87	95.5 95.4	0.85	35.64 35.64	8.16 8.16	<1. 1.1
						6.22	24.9 24.9	6.86 6.85	95.3 95.2	0.93	35.64 35.64	8.16 8.16	<1.5
						1.00	24.9	6.96	96.5 95.4	0.87	35.54	8.14	<1.
14:29	CC2	MF	844076	817091	12.12	6.06	24.9 24.9	6.88 6.8	94.3	0.85	35.55 35.59	8.14 8.14	1.2 <1.
11.25	002		011070	01/051	12.12		24.9 24.9	6.76 6.68	93.9 92.9	0.79	35.61 35.68	8.14 8.15	<1.
						11.12	24.9	6.67	92.8	1.30	35.70	8.15	<1.
						1.00	24.7	6.72 6.69	93.2 92.7	1.51	35.41 35.42	8.15	1.
14:40	CC3	MF	844606	817941	9.43	4.72	24.8 24.8	6.64 6.62	92.1 91.9	1.47	35.46 35.50	8.15 8.15	1.9
								6.57	91.3	1.51	35.60	8.15	1.
						8.43	24.9 24.9	6.57	91.3	1.67	35.62	8.15	
						8.43	24.9	6.57	91.3				-
14:13	CC4	MF	845444	815595	1.14	8.43 0.57				1.67 1.88 1.84	35.62 35.69 35.69	8.15 8.13 8.13	
14:13	CC4	MF	845444	815595	1.14	0.57	24.9 24.9 24.9	6.57 6.96 6.94	91.3 96.7 96.6	1.88 1.84	35.69 35.69	8.13 8.13	1.
14:13	CC4	MF	845444	815595	1.14		24.9 24.9 24.9 24.9 24.9 24.9	6.57 6.96 6.94 6.83 6.80	91.3 96.7 96.6 94.9 94.4	1.88 1.84 1.01 1.02	35.69 35.69 35.58 35.58	8.13 8.13 8.17 8.16	<1.0 <1. <1.
14:13	CC4 CC13	MF	845444	815595 817495	8.73	0.57	24.9 24.9 24.9 24.9 24.9 24.9 24.9 24.9	6.57 6.96 6.94 6.83 6.80 6.72	91.3 96.7 96.6 94.9 94.4 93.3	1.88 1.84 1.01 1.02 0.95	35.69 35.69 35.58 35.58 35.58 35.61	8.13 8.13 8.17 8.16 8.16	1.0 <1. <1. 1.2
						0.57	24.9 24.9 24.9 24.9 24.9 24.9 24.9 24.9	6.57 6.96 6.94 6.83 6.80 6.72 6.71 6.70	91.3 96.7 96.6 94.9 94.4 93.3 93.2 93.0	1.88 1.84 1.01 1.02 0.95 0.95 0.93	35.69 35.58 35.58 35.61 35.62 35.64	8.13 8.13 8.17 8.16 8.16 8.16 8.16	1. <1 <1 1. 1. <1
						0.57 1.00 4.37 7.73	24.9 24.9 24.9 24.9 24.9 24.9 24.9 24.9	6.57 6.96 6.94 6.83 6.80 6.72 6.71 6.70 6.70 6.57	91.3 96.7 96.6 94.9 94.4 93.3 93.2 93.0 93.0 91.5	1.88 1.84 1.01 1.02 0.95 0.95 0.93 0.89 1.37	35.69 35.69 35.58 35.58 35.61 35.62 35.64 35.65 35.65	8.13 8.13 8.16 8.16 8.16 8.16 8.16 8.16 8.16 8.16	1.
14:33	CC13	MF	844200	817495	8.73	0.57	24.9 24.9 24.9 24.9 24.9 24.9 24.9 24.9	6.57 6.96 6.94 6.83 6.80 6.72 6.71 6.70 6.70	91.3 96.7 96.6 94.9 94.4 93.3 93.2 93.0 93.0	1.88 1.84 1.01 1.02 0.95 0.95 0.95 0.93 0.89	35.69 35.69 35.58 35.58 35.61 35.62 35.64 35.65	8.13 8.13 8.17 8.16 8.16 8.16 8.16 8.16	1.
						0.57 1.00 4.37 7.73 1.00	24.9 24.9 24.9 24.9 24.9 24.9 24.9 24.9	6.57 6.96 6.94 6.83 6.80 6.72 6.71 6.70 6.70 6.70 6.57 6.58	91.3 96.7 96.6 94.9 94.4 93.3 93.0 93.0 93.0 91.5 91.7	1.88 1.84 1.01 1.02 0.95 0.95 0.95 0.93 0.89 1.37 1.37	35.69 35.69 35.58 35.58 35.61 35.62 35.64 35.65 35.65 35.65 35.65	8.13 8.13 8.17 8.16 8.16 8.16 8.16 8.16 8.07 8.08	1. <1 <1 1. 1. <1 <1 <1 <1 <1 <1 <1 <1 <1 <1
14:33	CC13	MF	844200	817495	8.73	0.57 1.00 4.37 7.73	24.9 24.9 24.9 24.9 24.9 24.9 24.9 24.9	6.57 6.96 6.94 6.83 6.80 6.72 6.71 6.70 6.70 6.57 6.58 6.58	91.3 96.7 96.6 94.9 93.3 93.0 93.0 93.0 91.5 91.7 91.7 91.6	1.88 1.84 1.01 1.02 0.95 0.95 0.93 0.89 1.37 1.37 1.37	35.69 35.58 35.58 35.58 35.61 35.65 35.65 35.65 35.65 35.65 35.65 35.65	8.13 8.13 8.16 8.16 8.16 8.16 8.16 8.16 8.07 8.08 8.09 8.10	
14:33	CC13	MF	844200	817495	8.73	0.57 1.00 4.37 7.73 1.00	24.9 24.9 24.9 24.9 24.9 24.9 24.9 24.9	6.57 6.96 6.94 6.83 6.80 6.72 6.71 6.70 6.57 6.58 6.59	91.3 96.7 96.6 94.9 94.4 93.3 93.2 93.0 93.0 91.5 91.7 91.7	1.88 1.84 1.01 1.02 0.95 0.95 0.95 0.93 0.89 1.37 1.37	35.69 35.58 35.58 35.61 35.62 35.64 35.65 35.65 35.65 35.65	8.13 8.13 8.16 8.16 8.16 8.16 8.16 8.16 8.16 8.07 8.08 8.09	
14:33	CC13	MF	844200	817495	8.73	0.57 1.00 4.37 7.73 1.00 2.62	24.9 24.9 24.9 24.9 24.9 24.9 24.9 24.9	6.57 6.96 6.94 6.83 6.80 6.71 6.70 6.70 6.70 6.57 6.58 6.58 6.58 6.58 6.58 6.74	91.3 96.7 96.6 94.9 94.4 93.3 93.0 93.0 91.5 91.7 91.7 91.7 91.6 95.8 93.7	1.88 1.84 1.01 1.02 0.95 0.93 0.89 1.37 1.37 1.37 1.37 1.32 0.80 0.80	35.69 35.58 35.58 35.58 35.61 35.62 35.65 35.65 35.65 35.65 35.65 35.66 35.66 35.66 35.66	8.13 8.13 8.16 8.16 8.16 8.16 8.16 8.16 8.08 8.08 8.09 8.10 8.15 8.15 8.15	1.0       <11.0
14:33	CC13 SWI1	MF MF	844200 845512	817495 817442	8.73	0.57 1.00 4.37 7.73 1.00 2.62 1.00 7.74	24.9 24.9 24.9 24.9 24.9 24.9 24.9 24.9	6.57 6.96 6.94 6.83 6.70 6.71 6.70 6.70 6.57 6.58 6.58 6.58 6.58 6.89 6.74 6.74 6.73	91.3 96.7 96.6 94.9 94.4 93.3 93.0 93.0 93.0 91.5 91.7 91.7 91.7 91.7 91.7 91.7 91.7 93.7 93.7 93.7 93.6	1.88 1.84 1.01 1.02 0.95 0.93 0.89 1.37 1.37 1.37 1.37 1.37 1.37 0.80 0.80 0.80 0.80 0.83	35.69 35.58 35.58 35.58 35.61 35.65 35.65 35.65 35.65 35.65 35.66 35.66 35.66 35.66 35.66 35.69 35.69	8.13 8.13 8.16 8.16 8.16 8.16 8.16 8.16 8.16 8.16	
14:33	CC13 SWI1	MF MF	844200 845512	817495 817442	8.73	0.57 1.00 4.37 7.73 1.00 2.62 1.00 7.74 14.48	24.9 24.9 24.9 24.9 24.9 24.9 24.9 24.9	6.57 6.96 6.94 6.83 6.80 6.72 6.71 6.70 6.70 6.70 6.57 6.58 6.58 6.58 6.89 6.74 6.74	91.3 96.7 96.6 94.4 93.3 93.0 93.0 91.5 91.7 91.7 91.6 95.5 95.5 93.7	1.88 1.84 1.01 1.02 0.95 0.95 0.93 0.89 1.37 1.37 1.37 1.37 1.37 1.37 0.80 0.80 0.80 0.80	35.69 35.58 35.58 35.58 35.58 35.62 35.65 35.65 35.65 35.65 35.65 35.66 35.66 35.66 35.69	8.13 8.13 8.14 8.16 8.16 8.16 8.16 8.16 8.16 8.16 8.16	
14:33 14:07 14:21	CC13 SW11 C3	MF MF MF	844200 845512 843821	817495 817442 816211	8.73 3.62 15.48	0.57 1.00 4.37 7.73 1.00 2.62 1.00 7.74 14.48 1.00	24.9 24.9 24.9 24.9 24.9 24.9 24.9 24.9	6.57 6.96 6.94 6.83 6.80 6.72 6.71 6.70 6.70 6.70 6.58 6.58 6.59 6.58 6.89 6.87 6.74 6.74 6.73 6.73 6.73 6.73	91.3 96.7 96.6 93.9 93.3 93.0 93.0 91.7 91.7 91.7 91.7 91.7 95.8 95.5 93.7 93.7 93.7 93.5 93.5 93.5 97.4 97.2	$\begin{array}{c} 1.88\\ 1.84\\ 1.84\\ 1.01\\ 1.02\\ 0.95\\ 0.95\\ 0.95\\ 0.95\\ 0.95\\ 1.37\\ 1.37\\ 1.32\\ 1.37\\ 1.32\\ 0.80\\ 0.80\\ 0.80\\ 0.80\\ 0.80\\ 0.80\\ 1.33\\ 1.60\\ 0.71\\ 0.70\\ \end{array}$	35.69 35.58 35.58 35.62 35.64 35.65 35.65 35.65 35.65 35.66 35.66 35.66 35.66 35.66 35.66 35.66 35.66 35.66 35.60 35.70 35.70 35.71 35.71	8.13 8.13 8.16 8.16 8.16 8.16 8.16 8.16 8.16 8.07 8.08 8.09 8.10 8.15 8.15 8.15 8.15 8.15 8.16 8.16 8.16 8.16	
14:33	CC13 SWI1	MF MF	844200 845512	817495 817442	8.73	0.57 1.00 4.37 7.73 1.00 2.62 1.00 7.74 14.48	24.9 24.9 24.9 24.9 24.9 24.9 24.9 24.9	6.57 6.96 6.94 6.83 6.80 6.72 6.71 6.70 6.70 6.57 6.58 6.59 6.58 6.59 6.58 6.89 6.74 6.74 6.74 6.73 6.72 6.72 6.73 6.72 6.74 6.73 6.72 6.74 6.74 6.74 6.83 6.89 6.83 6.83 6.83 6.83 6.83 6.83 6.83 6.83	91.3 96.7 96.6 94.9 94.4 93.3 93.0 93.0 93.0 91.5 91.7 91.7 95.8 95.5 93.7 93.7 93.7 93.7 93.7 93.7 93.7 93.7	$\begin{array}{c} 1.88\\ 1.84\\ 1.01\\ 1.02\\ 0.95\\ 0.95\\ 0.95\\ 0.95\\ 0.95\\ 0.89\\ 1.37\\ 1.37\\ 1.32\\ 0.80\\ 0.80\\ 0.80\\ 0.80\\ 0.80\\ 0.80\\ 0.80\\ 0.83\\ 1.60\\ 0.71\\ 0.70\\ 0.77\\ \end{array}$	35.69 35.58 35.58 35.58 35.61 35.62 35.65 35.65 35.65 35.65 35.66 35.66 35.66 35.66 35.66 35.66 35.66 35.60 35.70 35.70	8.13 8.13 8.13 8.16 8.16 8.16 8.16 8.16 8.07 8.08 8.09 8.10 8.15 8.15 8.15 8.15 8.15 8.15 8.15 8.16 8.16 8.16 8.16 8.16 8.16 8.16 8.16	
14:33 14:07 14:21	CC13 SW11 C3	MF MF MF	844200 845512 843821	817495 817442 816211	8.73 3.62 15.48	0.57 1.00 4.37 7.73 1.00 2.62 1.00 7.74 14.48 1.00	24.9 24.9 24.9 24.9 24.9 24.9 24.9 24.9	6.57 6.96 6.94 6.83 6.80 6.72 6.71 6.70 6.70 6.70 6.70 6.58 6.89 6.58 6.89 6.58 6.89 6.74 6.74 6.74 6.72 7.01 7.00 6.88	91.3 96.7 96.6 94.4 93.3 93.0 93.0 93.0 91.5 91.7 91.7 91.7 91.7 91.7 91.7 91.7 91.7	1.88 1.84 1.01 1.02 0.95 0.93 0.89 1.37 1.37 1.37 1.37 1.37 1.37 1.37 0.80 0.80 0.80 0.80 0.80 0.80 0.80 0.8	35.69 35.58 35.58 35.58 35.61 35.65 35.65 35.65 35.65 35.65 35.66 35.66 35.66 35.66 35.66 35.66 35.69 35.70 35.70	8.13 8.13 8.16 8.16 8.16 8.16 8.16 8.16 8.07 8.08 8.09 8.10 8.15 8.15 8.15 8.15 8.15 8.16 8.16 8.16 8.16 8.16	
14:33 14:07 14:21	CC13 SW11 C3	MF MF MF	844200 845512 843821	817495 817442 816211	8.73 3.62 15.48	0.57 1.00 4.37 7.73 1.00 2.62 1.00 7.74 14.48 1.00 8.04	24.9 24.9 24.9 24.9 24.9 24.9 24.9 24.9	6.57 6.96 6.94 6.83 6.80 6.72 6.70 6.70 6.70 6.57 6.58 6.58 6.59 6.58 6.87 6.74 6.74 6.74 6.73 6.72 6.73 6.72 6.88 6.88 6.88 6.88 6.88 6.88 6.86 6.86 6.86	91.3 96.7 96.6 94.4 93.3 93.0 93.0 91.5 91.7 91.6 95.5 93.7 93.6 93.7 93.6 93.7 93.7 93.6 93.7 93.7 93.7 93.6 93.7 93.7 93.5 93.7 93.5 93.7 95.7 95.4 95.4 95.4	1.88 1.84 1.01 1.02 0.95 0.95 0.93 0.89 1.37 1.37 1.37 1.37 1.37 1.37 1.37 0.80 0.80 0.80 0.80 0.71 0.77 0.77 0.77 0.77 0.77	35.69 35.58 35.58 35.61 35.62 35.65 35.65 35.65 35.65 35.65 35.66 35.66 35.66 35.66 35.66 35.66 35.66 35.66 35.69 35.70 35.70 35.70	8.13 8.17 8.16 8.16 8.16 8.16 8.16 8.16 8.07 8.08 8.09 8.10 8.15 8.15 8.15 8.15 8.15 8.15 8.15 8.16 8.16 8.16 8.16 8.16 8.16 8.16 8.16	1.0           <1.
14:33 14:07 14:21	CC13 SW11 C3	MF MF MF	844200 845512 843821	817495 817442 816211	8.73 3.62 15.48	0.57 1.00 4.37 7.73 1.00 2.62 1.00 7.74 14.48 1.00 8.04 15.08	24.9 24.9 24.9 24.9 24.9 24.9 24.9 24.9	6.57 6.96 6.94 6.83 6.80 6.72 6.71 6.70 6.70 6.70 6.70 6.57 6.58 6.59 6.58 6.89 6.58 6.89 6.74 6.74 6.74 6.73 6.72 6.72 7.01 7.00 6.88 6.88 6.88 6.88 6.88 6.88 6.88	91.3 96.7 96.6 94.9 94.4 93.3 93.0 93.0 93.0 91.5 91.7 91.7 91.7 91.7 91.7 91.7 91.7 91.7	1.88 1.84 1.01 1.02 0.95 0.93 0.89 1.37 1.37 1.37 1.32 0.80 0.80 0.80 0.80 0.80 0.80 0.80 0.8	35.69 35.69 35.58 35.58 35.61 35.62 35.65 35.65 35.65 35.65 35.66 35.66 35.66 35.66 35.66 35.66 35.66 35.66 35.60 35.70 35.70	8.13 8.13 8.16 8.16 8.16 8.16 8.16 8.07 8.07 8.07 8.07 8.09 8.10 8.15 8.15 8.15 8.15 8.15 8.15 8.16 8.16 8.16 8.16 8.16	

Remarks: MF - Middle Flood tide ME - Middle Ebb tide For SS, if the monitoring result is less than Limit of Report Img/L, the result value will be assumed as 1 for the calculation.

	3-Apr-19							·					
Date / Time	Location	Tide*	Co-ore	linates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidity	Salinity	рН	SS
Date / Thile	Location	Thue	East	North	m	m	ĉ	mg/L	%	NTU	ppt	unit	mg/I
						1.00	20.9 21.3	7.07 6.90	97.6 95.9	1.06	35.95 35.57	8.15 8.15	1.2
13:04	CC1	ME	843201	816416	8.36	4.18	21.3 21.3	6.78 6.78	94.1 94.0	1.23 1.24	35.61 35.61	8.14 8.14	1.3 1.9
						7.36	21.2	6.74	93.5	1.40	35.62	8.14	1.3
						1.00	21.2 21.2	6.73 6.64	93.4 92.1	1.42 2.10	35.62 35.61	8.14 8.13	1.2
10.10			0.1.10=1	0.000		-	21.2 21.2	6.64 6.62	92.1 91.9	2.08	35.61 35.62	8.13 8.13	<1.0
13:12	CC2	ME	844076	817091	12.34	6.17	21.2 21.2	6.62 6.59	91.8 91.4	2.17 2.64	35.62 35.64	8.13 8.14	2.3
						11.34	21.2	6.59	91.3	2.76	35.65	8.14	3.3
						1.00	21.4 21.4	6.68 6.67	93.0 92.8	1.56	35.52 35.52	8.13 8.13	1.3 <1.0
13:26	CC3	ME	844606	817941	9.17	4.59	21.3 21.3	6.60 6.59	91.7 91.6	1.41 1.41	35.60 35.61	8.13 8.13	1.4
						8.17	21.2	6.54 6.53	90.7 90.6	1.47	35.64 35.64	8.13 8.13	1.9
							21.2	0.55	90.0	1.48	35.04	8.15	1.4
12:49	CC4	ME	845444	815595	2.39	1.20	21.2	6.70	92.9	1.99	35.62	8.14	<1.0
12:49	CC4	ME	843444	813393	2.39	1.20	21.2	6.70	92.8	1.97	35.62	8.14	1.3
							21.2		92.4	1.70	25.59	0.15	-1.0
						1.00	21.3	6.66 6.65	92.4	1.70 1.68	35.58 35.58	8.15 8.15	<1.0
13:16	CC13	ME	844200	817495	7.94	3.97	21.2 21.2	6.47 6.47	89.8 89.7	2.44 2.39	35.60 35.60	8.14 8.14	<1.0
						6.94	21.2	6.37 6.38	88.3 88.4	2.89 2.84	35.61 35.61	8.13 8.13	2.1
						1.00	21.3	6.73	93.6	1.18	35.61	8.17	<1.0
12:41	SWI1	ME	845512	817442	3.57		21.3	6.72	93.5	1.18	35.61	8.17	1.4
12.41	3.011	ME	845512	817442	3.57		21.3	6.70	93.2	1.20	35.61	8.17	1.6
						2.57	21.3	6.70	93.1	1.21	35.61	8.16	1.7
						1.00	21.1 21.1	6.72 6.71	93.0 92.9	2.12 2.10	35.69 35.67	8.14 8.14	<1.0
12:59	C3	ME	843821	816211	15.96	7.98	21.2	6.65 6.65	92.2 92.1	1.92	35.62 35.63	8.14 8.14	1.6
						14.96	21.1	6.66	92.2	3.89	35.69	8.14	1.9
						1.00	21.1 21.4	6.66 6.81	92.2 94.8	3.88	35.69 35.65	8.14 8.14	1.3
							21.4 21.3	6.80 6.72	94.6 93.4	1.15	35.65 35.65	8.14 8.14	<1.0
12:53	C4	ME	844621	815770	16.07	8.04	21.3	6.72	93.3	1.23	35.65	8.14	<1.0
						15.07	21.2 21.1	6.66 6.65	92.2 92.2	2.40 2.62	35.66 35.66	8.14 8.14	<1.0
						1.00	21.1 21.2	6.79 6.74	93.7 93.3	1.27	35.44 35.43	8.14 8.14	1.4
13:22	I1	ME	844602	817675	9.53	4.77	21.4	6.61	91.9	1.44	35.42	8.14	<1.0
							21.4 21.2	6.60 6.53	91.8 90.5	2.19	35.47 35.69	8.14 8.14	<1.0
						8.53	21.2	6.53	90.5	2.12	35.69	8.14	<1.0
						1.00	21.1	7	97.0	1.54	35.80	8.15	1.5
							21.2 21.3	6.99 6.93	96.9 96.2	1.50 1.54	35.78 35.65	8.15 8.15	1.4
15:54	CC1	MF	843201	816416	9.11	4.56	21.3	6.91	96.0	1.53	35.62	8.15	1.2
						8.11	21.3 21.3	6.72 6.7	93.3 93.1	1.65	35.62 35.62	8.14 8.14	<1.0
						1.00	21.3 21.3	6.74 6.73	93.6 93.5	1.27	35.51 35.52	8.14 8.14	<1.0
16:00	CC2	MF	844076	817091	12.23	6.12	21.3	6.66	92.5	1.35	35.59	8.14	<1.0
						11.23	21.3 21.2	6.66 6.65	92.4 92.1	1.36	35.60 35.66	8.14 8.14	<1.0
							21.2 21.4	6.65 6.56	92.1 91.2	1.72	35.67 35.44	8.14 8.14	<1.0
						1.00	21.4	6.57	91.2	1.53	35.44	8.14	<1.0
16:15	CC3	MF	844606	817941	9.52	4.76	21.3 21.3	6.57 6.57	91.3 91.3	1.48 1.44	35.49 35.51	8.14 8.14	<1.0
						8.52	21.2	6.54 6.53	90.8 90.6	1.85	35.67 35.68	8.14 8.14	<1.0
15:39	CC4	MF	845444	815595	2.41	1.21	21.3	6.86	95.2	2.08	35.67	8.15	<1.0
15.57			015111	010070	2.11	1.21	21.3	6.85	95.1	2.09	35.67	8.15	1.5
							21.1	6.92	95.8	1.46	35.71	8.15	2
						1.00	21.2	6.89	95.4	1.46	35.65	8.15	1.7
16:06	CC13	MF	844200	817495	8.3	4.15	21.3 21.2	6.69 6.67	92.8 92.5	1.51 1.52	35.57 35.58	8.15 8.15	1.4
						7.30	21.2 21.2	6.61 6.61	91.7 91.6	1.57 1.58	35.65 35.65	8.15 8.15	2.5 3.3
						1.00	21.3	6.76	94.0	1.26	35.60	8.21	<1.0
15-20	SWI1	ME	8/5510	817440	4.2		21.3	6.76	94.0	1.24	35.60	8.21	<1.0
15:30	3W11	MF	845512	817442	4.2		21.3	6.74	93.7	1.28	35.60	8.19	1.3
						3.20	21.3	6.73	93.6	1.31	35.60	8.18	<1.0
						1.00	21.0 21.1	7.03 7.01	97.2 97.0	1.40	35.79 35.77	8.14 8.14	1.6
15:49	C3	MF	843821	816211	15.87	7.94	21.2 21.2	6.70 6.68	92.9 92.6	2.05	35.61 35.61	8.14 8.14	2 2.2
						14.87	21.2	6.59	91.3	2.96	35.64	8.14	1.4
							21.1 21.2	6.59 6.65	91.2 92.3	3.08 1.46	35.64 35.58	8.14 8.14	1.9
						1.00	21.2	6.65	92.3	1.46	35.58	8.14	2.2
15:43	C4	MF	844621	815770	16.13	8.07	21.2 21.2	6.59 6.59	91.4 91.4	1.90 1.90	35.62 35.62	8.14 8.14	1.4 2
						15.13	21.2 21.2	6.57 6.57	91.0 91.0	2.53 2.46	35.62 35.62	8.13 8.13	1.9
	1					1.00	21.4	6.65	92.6	1.46	35.55	8.14	<1.0
16:11	71	ME	844600	817475	10.05		21.4 21.2	6.64 6.60	92.4 91.6	1.49 1.82	35.55 35.64	8.14 8.14	<1.0
16:11	11	MF	844602	817675	10.05	5.03	21.2	6.61	91.7	1.85 1.94	35.65	8.14	<1.0
	1		I			9.05	21.2	6.61 6.60	91.6 91.5	1.94	35.66 35.66	8.14 8.14	<1.

 Remarks:
 MF - Middle Flood tide

 ME - Middle Ebb tide
 ME - Middle Ebb tide

 For SS, if the monitoring result is less than Limit of Report Img/L, the result value will be assumed as I for the calculation.

ampling Date:													
D ( (T)		<b>75.1</b> *	Co-ore	linates	Water	Sampling	Temp	DO Conc	DO	Turbidity	Salinity	рН	SS
Date / Time	Location	Tide*	East	North	Depth m	Depth m	ື	mg/L	Saturation %	NTU	ppt	unit	mg/L
						1.00	21.4 21.4	6.81 6.82	94.7 94.8	1.52	35.60 35.60	8.14 8.14	1.4
11:52	CC1	ME	843201	816416	8.92	4.46	21.3	6.80	94.6	1.58	35.60	8.14	1.7
						7.92	21.3 21.3	6.80 6.74	94.5 93.7	1.58 1.74	35.60 35.61	8.14 8.14	2.1
							21.3 21.3	6.73 6.67	93.5 92.7	1.77	35.61 35.55	8.14 8.14	2.2
						1.00	21.3	6.67	92.7	1.20	35.54	8.14	3.8
11:59	CC2	ME	844076	817091	11.98	5.99	21.3 21.2	6.65 6.64	92.2 92.2	1.29 1.33	35.60 35.61	8.14 8.14	4.1 4.6
						10.98	21.2 21.1	6.64 6.64	92.0 92.0	1.99 2.05	35.67 35.68	8.14 8.14	3.6 3.7
						1.00	21.3	6.54	90.9	1.60	35.44	8.14	2.3
12:14	CC3	ME	011/07	817941	0.6		21.3 21.3	6.54 6.57	90.9 91.2	1.60	35.47 35.65	8.14 8.14	2.3 3.1
12:14	ces	ME	844606	81/941	9.6	4.80	21.3 21.3	6.57 6.54	91.3 90.9	1.53 2.02	35.65 35.66	8.14 8.14	3.2 2.6
						8.60	21.5	6.53	90.6	2.14	35.67	8.14	3.3
11:37	CC4	ME	845444	815595	2.49	1.25	21.3 21.3	6.83 6.82	94.8 94.7	2.08	35.67 35.67	8.15 8.15	2.3
							21.5	0.82	24.7	2.07	33.07	8.15	2.3
						1.00	21.3	6.62	91.9	1.52	35.50	8.14	2.8
						1.00	21.3 21.3	6.62 6.61	91.9 91.8	1.48 1.48	35.51 35.54	8.14 8.14	2.1 2.2
12:05	CC13	ME	844200	817495	8.13	4.07	21.3	6.61	91.7	1.49	35.55	8.14	2.2
						7.13	21.2 21.2	6.59 6.59	91.4 91.4	1.52	35.63 35.65	8.14 8.14	3 2.6
						1.00	21.3	6.70	93.1	1.41	35.61	8.17	4.2
11:28	SWI1	ME	845512	817442	4.08		21.3	6.70	93.1	1.40	35.61	8.17	3.7
11.28	5111	ML	845512	817442	4.08		21.3	6.70	93.0	1.47	35.60	8.16	3.2
						3.08	21.3	6.69	93.0	1.52	35.60	8.16	3.6
						1.00	21.2	6.61 6.61	91.6 91.7	2.28 2.07	35.62 35.62	8.14 8.14	1.8
11:48	C3	ME	843821	816211	16.21	8.11	21.2	6.62	91.8	1.75	35.60	8.13	2.1
						15.21	21.2 21.1	6.62 6.57	91.7 90.9	1.80 4.61	35.61 35.65	8.13 8.13	1.8
							21.1 21.3	6.57 6.61	90.9 91.7	4.57 1.67	35.65 35.59	8.13 8.13	2.5
						1.00	21.3	6.61	91.7	1.53	35.59	8.13	1.5
11:42	C4	ME	844621	815770	16.2	8.10	21.2 21.2	6.60 6.60	91.5 91.5	1.91 1.96	35.59 35.60	8.13 8.13	1.1
						15.20	21.2	6.56	91.0 91.0	2.19	35.62	8.13	1.6
						1.00	21.2 21.4	6.56 6.57	91.3	2.18	35.62 35.35	8.13 8.14	1.4 2.6
							21.4 21.3	6.56 6.57	91.3 91.2	1.58	35.35 35.63	8.14 8.14	2.5
12:10	11	ME	844602	817675	9.11	4.56	21.2 21.2	6.58	91.3 91.6	1.86	35.64 35.65	8.14 8.14	2.3 2.4
						8.11	21.2	6.60 6.60	91.6	1.81	35.65	8.14	2.4
							21.3	6.74	93.5	1.32	35.61	8.14	2.9
						1.00	21.3	6.75	93.6	1.28	35.61	8.14	2.4
8:24	CC1	MF	843201	816416	8.96	4.48	21.3 21.3	6.79 6.79	94.3 94.3	1.20	35.59 35.59	8.14 8.14	4.4
						7.96	21.2	6.75	93.7	1.42	35.61	8.14	4
						1.00	21.2 21.2	6.74 6.62	93.5 91.8	1.46 2.20	35.62 35.62	8.14 8.14	3.4 2.5
							21.2 21.2	6.62 6.62	91.9 91.8	2.14 2.14	35.62 35.62	8.14 8.13	2.2
8:31	CC2	MF	844076	817091	12	6.00	21.2	6.62	91.7	2.15	35.62	8.13	2
						11.00	21.2 21.2	6.6 6.6	91.5 91.5	2.32 2.35	35.63 35.63	8.13 8.13	2.3 2.3
						1.00	21.3	6.60	91.8	1.26	35.51	8.13	2.4
8:44	CC3	MF	844606	817941	8.92	4.46	21.4	6.60	91.8	1.31	35.54	8.13	2.5
0.11	005		011000	01/211			21.4 21.4	6.60 6.54	91.8 90.8	1.34 1.51	35.57 35.63	8.13 8.13	2.9
						7.92	21.3	6.53	90.6	1.53	35.63	8.13	3.9
8:08	CC4	MF	845444	815595	2.41	1.21	21.2 21.2	6.69 6.69	92.8 92.7	1.98 1.98	35.63 35.64	8.14 8.14	3.2
						1.00	21.2	6.46	89.6	2.25	35.60	8.13	2.8
o				or=-	_		21.2 21.3	6.47 6.52	89.8 90.5	2.17 1.83	35.60 35.60	8.13 8.13	2.4
8:37	CC13	MF	844200	817495	8	4.00	21.2	6.52	90.5	1.84	35.60	8.13	2.9
						7.00	21.2 21.2	6.46 6.44	89.6 89.4	2.68 2.79	35.61 35.61	8.13 8.13	2.2
						1.00	21.3 21.3	6.69 6.69	92.9 92.9	1.22	35.60 35.60	8.16 8.15	2.1
8:00	SWI1	MF	845512	817442	3.12		21.5	0.09	92.9	1.22	35.00	8.15	2.7
			0.0012			2.12	21.3	6.68	92.8	1.27	35.60	8.15	3.1
						2.12	21.3	6.68	92.8	1.29	35.60	8.15	2.6
						1.00	21.2 21.2	6.63 6.63	91.9 91.8	1.68 1.65	35.62 35.62	8.14 8.14	2.5 1.9
8:19	C3	MF	843821	816211	16.19	8.10	21.2 21.2	6.61 6.61	91.6 91.5	1.73 1.75	35.62 35.63	8.13 8.13	3.6
						15.19	21.1	6.61	91.5	2.85	35.66	8.13	3.6
							21.1 21.3	6.61 6.72	91.5 93.4	3.31 1.18	35.67 35.65	8.13 8.14	4.1 3.3
						1.00	21.3 21.4	6.73	93.5	1.17	35.65	8.14 8.14	3.5
8:13	C4	MF	844621	815770	16.12	8.06	21.4	6.73 6.73	93.7 93.7	1.15 1.14	35.65 35.65	8.14	3.3
						15.12	21.2 21.2	6.65 6.64	92.2 92.1	1.41	35.62 35.63	8.13 8.13	2.9
						1.00	21.4	6.56	91.2	1.58	35.58	8.14	2.5
8:41	11	MF	844602	817675	9.9	4.95	21.4 21.3	6.56 6.56	91.3 91.1	1.52 1.41	35.56 35.59	8.14 8.13	1.6 2.4
0.+1	11	IVIT	044002	01/0/3	7.9		21.2 21.2	6.57	91.1 91.6	1.41 1.59	35.60	8.13	2.1
	1					8.90	21.2 21.2	6.60 6.59	91.6 91.5	1.59	35.67 35.68	8.14 8.14	2.1

> Remarks: MF - Middle Flood tide ME - Middle Ebb tide

	8-Apr-19				-	er Quality I		o					
			Co-ore	linates	Water	Sampling	Temp	DO Conc	DO	Turbidity	Salinity	pH	SS
Date / Time	Location	Tide*	East	North	Depth m	Depth m	°C	mg/L	Saturation %	NTU		unit	mg/I
			Last	noru	m	1.00	22.2	6.64	93.5	0.61	ppt 35.11	8.1	2.1
							22.1 21.4	6.63 6.47	93.2 89.9	0.60 0.93	35.18 35.49	8.1 8.1	2.3
12:55	CC1	ME	843201	816416	9.7	4.85	21.4	6.47	89.9	0.92	35.49	8.1	2.2
						8.70	21.4 21.4	6.46 6.46	89.8 89.8	0.93 0.95	35.49 35.49	8.1 8.1	2.2
						1.00	22.6	6.65	94.3	0.39	35.16	8.08	2
12.00	000	ME	044074	017001	12.12		22.6 22.1	6.64 6.61	94.1 92.9	0.39 0.42	35.20 35.29	8.08 8.09	2.2
13:00	CC2	ME	844076	817091	12.12	6.06	22.1	6.60	92.8 90.9	0.44	35.30	8.09	2.4
						11.12	21.5 21.4	6.52 6.51	90.9	1.54 1.65	35.46 35.48	8.1 8.1	3.4
						1.00	23.2	6.42	91.5	0.27	34.26	8.05	2.2
12.00	CC3	ME	844606	817041	9.73	4.97	23.1 22.1	6.43 6.47	91.5 90.9	0.31 1.72	34.34 35.15	8.06 8.07	2.3
13:09	us.	ME	844606	817941	9.75	4.87	22.1	6.47	90.8	1.95	35.19	8.07	3.3
						8.73	21.6	6.35 6.34	88.6 88.4	1.82	35.44 35.46	8.08 8.09	4.3
12:43	CC4	ME	845444	815595	2.5	1.25	21.7	6.50	90.8	1.07	35.35	8.11	3.3
12.45	004	MIL	84,5444	815595	2.0	1.20	21.7	6.48	90.5	0.99	35.35	8.11	3.6
						1.00	22.3	6.58 6.58	92.9 92.8	0.70 0.71	35.24 35.24	8.09 8.09	3.2
13:04	CC13	ME	844200	817495	8.18	4.09	21.9	6.48	90.9	0.96	35.31	8.10	4.1
10.04		14112	074200	011775	0.10		21.9 21.6	6.46 6.39	90.6 89.2	1.01	35.32 35.43	8.10 8.10	0.9
						7.18	21.6	6.39	89.1	1.74	35.44	8.10	4
						1.00	21.9 21.9	6.53 6.53	91.5 91.5	0.72 0.67	35.10 35.10	8.16 8.16	2.1
12:36	SWI1	ME	845512	817442	3.52		21.7	0.55	71.3	0.07	55.10	0.10	2.4
12.50	5.011		010012	017112	5.52		21.7	6.23	87.0	2.65	35.36	8.11	3.1
						2.52	21.7	6.24	87.2	2.49	35.33	8.11	3.2
						1.00	21.7 21.7	6.40 6.39	89.4 89.2	1.12	35.20 35.21	8.08 8.09	4.8
12:52	C3	ME	843821	816211	15.82	7.91	21.4	6.44	89.6	0.75	35.43	8.10	4.6
12.02	0.5		010021	010211	15.02		21.4 21.3	6.44 6.47	89.6 90.0	0.74 1.47	35.43 35.54	8.10 8.10	5 5.3
						14.82	21.3	6.47	89.9	1.74	35.55	8.10	4.9
						1.00	22.1	6.39 6.39	89.7 89.6	0.60	34.94 34.95	8.08 8.08	2.3
12:47	C4	ME	844621	815770	16.34	8.17	21.7	6.58	91.8	0.44	35.32	8.10	2.3
12.17	0.		011021	015770	10.51		21.7 21.4	6.58 6.54	91.8 91.0	0.43	35.32 35.52	8.10 8.10	2.1
						15.34	21.3	6.54	90.9	1.16	35.55	8.11	2.8
						1.00	23.1 22.9	6.66 6.64	94.8 94.3	0.43 0.42	34.40 34.54	8.07 8.07	1.6
13:07	I1	ME	844602	817675	10.11	5.06	22.1	6.54	91.9	0.57	35.12	8.08	2.3
10.07			011002	01/0/5	10.11		22.0 21.6	6.53 6.44	91.6 89.9	0.61	35.18 35.42	8.08 8.09	2.4
						9.11	21.6	6.43	89.7	1.27	35.44	8.09	3
			_		_		21.7	6.39	89.2	0.81	35.38	8.12	2.4
						1.00	21.7	6.39	89.2	0.80	35.38	8.12	2.1
8:58	CC1	MF	843201	816416	8.79	4.40	21.7 21.6	6.37 6.37	88.9 88.8	0.83	35.39 35.39	8.12 8.12	2.2
						7.79	21.6	6.33	88.2	1.01	35.42	8.12	2.3
							21.6 22.1	6.32 6.51	88.1 91.5	1.03 0.48	35.42 35.22	8.12 8.12	2.1
						1.00	22.1	6.51	91.5	0.48	35.22	8.12	1.9
9:04	CC2	MF	844076	817091	12.69	6.35	21.9	6.46 6.45	90.6 90.4	0.51 0.54	35.24 35.25	8.11 8.11	2
						11.69	21.3	6.38	88.6	1.43	35.52	8.12	2.4
							21.3 21.7	6.38 6.37	88.7 89.0	1.52 0.79	35.54 35.35	8.12 8.10	2.3
						1.00	21.7	6.36	88.9	0.79	35.36	8.10	3.2
9:12	CC3	MF	844606	817941	5.8	2.90	22.3 22.3	6.26 6.29	88.3 88.6	0.37 0.37	34.84 34.89	8.06 8.06	3.5
								6.38	89.6	0.51		8.00	4
						4.80	22.0				35.29		
						4.80	22.0 22.0	6.37	89.5	0.53	35.29	8.09	4.1
						4.80	22.0	6.37	89.5	0.53	35.29	8.09	
8:42	CC4	MF	845444	815595	2.35	4.80	22.0 21.9	6.37 6.36	89.5 89.0	0.53	35.29 35.06	8.09 8.17	
8:42	CC4	MF	845444	815595	2.35		22.0	6.37	89.5	0.53	35.29	8.09	2.3
8:42	CC4	MF	845444	815595	2.35	1.18	22.0 21.9 21.9	6.37 6.36 6.35	89.5 89.0 88.9	0.53 0.74 0.73	35.29 35.06 35.06	8.09 8.17 8.17	2.3
8:42	CC4	MF	845444	815595	2.35		22.0 21.9 21.9 21.3 21.3	6.37 6.36 6.35 6.42 6.43	89.5 89.0 88.9 89.2 89.2	0.53 0.74 0.73 1.81 1.81	35.29 35.06 35.06 35.58 35.58	8.09 8.17 8.17 8.12 8.12	2.3 2 2.4 2.2
8:42 9:05	CC4 CC13	MF	845444	815595	2.35	1.18	22.0 21.9 21.9 21.3	6.37 6.36 6.35 6.42	89.5 89.0 88.9 89.2	0.53 0.74 0.73	35.29 35.06 35.06 35.58	8.09 8.17 8.17 8.12	2.3 2 2.4 2.2 3
						1.18 1.00 2.86	22.0 21.9 21.9 21.3 21.3 22.4 22.3 21.9	6.37 6.36 6.35 6.42 6.43 6.52 6.50 6.41	89.5 89.0 88.9 89.2 92.0 91.7 89.8	0.53 0.74 0.73 1.81 1.81 0.35 0.35 0.46	35.29 35.06 35.06 35.58 35.58 35.02 35.03 35.20	8.09 8.17 8.17 8.12 8.12 8.10 8.10 8.10 8.11	2.3 2 2.4 2.2 3 2.6 2.9
						1.18 1.00 2.86 4.72	22.0 21.9 21.9 21.3 21.3 22.4 22.3	6.37 6.36 6.35 6.42 6.43 6.52 6.50 6.41 6.41	89.5 89.0 88.9 89.2 89.2 92.0 91.7	0.53 0.74 0.73 1.81 1.81 0.35 0.35	35.29 35.06 35.06 35.58 35.58 35.58 35.02 35.02 35.03 35.20 35.21	8.09 8.17 8.17 8.12 8.12 8.10 8.10 8.11 8.11	2.3 2 2.4 2.2 3 2.6 2.9 3.3
						1.18 1.00 2.86	22.0 21.9 21.9 21.3 21.3 22.4 22.3 21.9 21.8	6.37 6.36 6.35 6.42 6.43 6.52 6.50 6.41	89.5 89.0 88.9 89.2 89.2 92.0 91.7 89.8 89.7	0.53 0.74 0.73 1.81 1.81 0.35 0.35 0.46 0.46	35.29 35.06 35.06 35.58 35.58 35.02 35.03 35.20	8.09 8.17 8.17 8.12 8.12 8.10 8.10 8.10 8.11	2.3 2 2.4 2.2 3 2.6 2.9 3.3 1.8
						1.18 1.00 2.86 4.72	22.0 21.9 21.9 21.3 21.3 22.4 22.3 21.9 21.8 22.0	6.37 6.36 6.35 6.42 6.43 6.52 6.50 6.41 6.41 6.40	89.5 89.0 88.9 89.2 92.0 91.7 89.8 89.7 89.7	0.53 0.74 0.73 1.81 1.81 0.35 0.35 0.46 0.46 0.39	35.29 35.06 35.06 35.58 35.58 35.02 35.03 35.20 35.21 35.10	8.09 8.17 8.17 8.12 8.12 8.10 8.10 8.10 8.11 8.11 8.32	2.3 2 2.4 2.2 3 2.6 2.9 3.3 1.8
9:05	CC13	MF	844200	817495	5.72	1.18 1.00 2.86 4.72	22.0 21.9 21.9 21.3 21.3 22.4 22.3 21.9 21.8 22.0 22.0 21.9	6.37 6.36 6.35 6.42 6.50 6.41 6.41 6.40 6.40 6.39	89.5 89.0 88.9 89.2 92.0 91.7 89.8 89.7 89.7 89.7 89.5	0.53 0.74 0.73 1.81 1.81 0.35 0.46 0.35 0.46 0.39 0.38	35.29 35.06 35.06 35.58 35.58 35.03 35.03 35.20 35.21 35.20 35.21 35.10 35.10	8.09 8.17 8.17 8.12 8.10 8.10 8.11 8.11 8.11 8.11 8.11 8.13 8.31 8.23	2.3 2 2.4 2.2 3 2.6 2.9 3.3 1.8 1.6 3.2
9:05	CC13	MF	844200	817495	5.72	1.18 1.00 2.86 4.72 1.00 1.77	22.0 21.9 21.9 21.3 21.3 21.3 21.4 22.4 21.9 21.8 22.0 22.0	6.37 6.36 6.35 6.42 6.43 6.52 6.50 6.41 6.41 6.40 6.40	89.5 89.0 88.9 89.2 89.2 92.0 91.7 89.8 89.7 89.7 89.7	0.53 0.74 0.73 1.81 0.35 0.35 0.46 0.46 0.39 0.38	35.29 35.06 35.06 35.06 35.02 35.02 35.02 35.20 35.20 35.21 35.10	8.09 8.17 8.17 8.12 8.10 8.10 8.11 8.11 8.11 8.32 8.31	2.3 2 2.4 2.2 3 2.6 2.9 3.3 1.8 1.6 3.2 3.4
9:05	CC13	MF	844200	817495	5.72	1.18 1.00 2.86 4.72 1.00	22.0 21.9 21.9 21.3 21.3 21.3 21.3 21.3 21.9 21.9 21.9 22.0 22.0 21.9 21.9 22.1 22.1 22.1	6.37 6.36 6.35 6.42 6.43 6.52 6.50 6.41 6.41 6.40 6.40 6.39 6.39 6.39 6.45	89.5 89.0 88.9 88.9 92.0 92.0 91.7 89.8 89.7 89.7 89.7 89.7 89.7 89.7 89.5 89.5 89.5 89.5 89.5	0.53 0.74 0.73 1.81 1.81 0.35 0.46 0.39 0.38 0.44 0.41 0.41 0.52	35.29 35.06 35.06 35.06 35.58 35.58 35.02 35.03 35.00 35.10 35.10 35.10 35.10 35.10 35.10 35.13 35.13	8.09 8.17 8.17 8.17 8.17 8.12 8.10 8.11 8.11 8.11 8.31 8.31 8.23 8.23 8.23 8.23 8.12 8.12	2.3 2 2.4 2.2 3 2.6 2.9 3.3 3 1.8 1.6 3.2 3.4 2.4 2.4 2.2
9:05	CC13	MF	844200	817495	5.72	1.18 1.00 2.86 4.72 1.00 1.77	22.0 21.9 21.9 21.3 21.3 22.4 22.3 21.9 21.8 22.0 22.0 21.9 21.9 21.9 21.9 21.9 21.9 21.9 21.9	6.37 6.36 6.35 6.42 6.43 6.41 6.41 6.40 6.40 6.40 6.39 6.39 6.39 6.45 6.45	89.5 89.0 89.0 88.9 89.2 92.0 91.7 89.8 89.7 89.7 89.5 89.5 89.5 90.6 90.5 90.1	0.53 0.74 0.73 1.81 1.81 0.35 0.35 0.46 0.46 0.46 0.39 0.41 0.54 0.54 0.54 0.54	35.29 35.06 35.06 35.58 35.58 35.02 35.20 35.20 35.20 35.20 35.10 35.10 35.10 35.10 35.13 35.13 35.13 34.96 35.30	8.09 8.17 8.17 8.17 8.17 8.10 8.10 8.10 8.11 8.11 8.32 8.31 8.23 8.23 8.23 8.23 8.12 8.12 8.12 8.13	2.3 2 2.4 2.2 3 2.6 2.6 2.9 3.3 1.8 1.6 3.2 3.4 2.4 2.2 3.3
9:05 8:34	CC13 SWI1	MF	844200 845512	817495 817442	5.72	1.18 1.00 2.86 4.72 1.00 1.77 1.00	22.0 21.9 21.3 21.3 21.3 22.4 22.3 21.9 22.0 22.0 22.0 21.9 21.9 21.9 21.9 21.1 21.7 21.7 21.7 21.3	6.37 6.36 6.35 6.42 6.50 6.41 6.41 6.40 6.40 6.40 6.40 6.39 6.39 6.45 6.45 6.45 6.45	89.5 89.0 88.9 88.9 92.0 91.7 89.8 89.7 89.7 89.7 89.7 89.5 89.5 90.6 90.5 90.1 90.0 90.0	0.53 0.74 0.73 1.81 1.81 0.35 0.46 0.46 0.49 0.38 0.41 0.54 0.54 0.54 1.48	35.29 35.06 35.06 35.58 35.58 35.03 35.03 35.10 35.10 35.13 35.13 35.13 35.13 35.96 35.03 35.13 35.13 35.51 35.56 35.56 35.56 35.56 35.56 35.56 35.58 35.10 35.13 35.13 35.58 35.56 35	8.09 8.17 8.17 8.17 8.10 8.10 8.11 8.11 8.32 8.31 8.23 8.23 8.23 8.12 8.12 8.13 8.14	2.3 2 3 2.6 2.9 3.3 1.8 1.6 3.2 3.4 2.4 2.2 3.3 2.8 8 4.1
9:05 8:34	CC13 SWI1	MF	844200 845512	817495 817442	5.72	1.18 1.00 2.86 4.72 1.00 1.77 1.00 7.94 14.87	22.0 21.9 21.3 21.3 21.3 21.3 21.4 22.3 21.9 21.9 22.0 22.0 21.9 22.0 22.0 21.9 22.1 22.1 22.1 22.1 22.1 21.3 21.3 21.3	6.37 6.36 6.35 6.42 6.43 6.41 6.41 6.40 6.40 6.40 6.49 6.45 6.45 6.45 6.45 6.51 6.51	89.5 89.0 88.9 89.2 92.0 91.7 89.8 89.7 89.7 89.7 89.7 89.7 89.7 89.7 90.6 90.1 90.0 90.4 90.4	0.53 0.74 0.73 1.81 1.81 0.35 0.35 0.46 0.46 0.49 0.38 0.38 0.44 0.41 0.54 0.52 0.54 0.54 1.54	35.29 35.06 35.06 35.58 35.58 35.02 35.03 35.20 35.21 35.10 35.10 35.10 35.10 35.10 35.10 35.10 35.10 35.10 35.10 35.10 35.10 35.10 35.51 35.55 35	8.09 8.17 8.17 8.12 8.12 8.10 8.11 8.11 8.32 8.32 8.23 8.23 8.12 8.12 8.12 8.12 8.13 8.13 8.14	2.3 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 3 2 2 8 3 2.6 6 2.9 3.3 2 6 6 2.9 3.3 3 2.6 6 2.9 3.3 3 2.6 6 2.9 3.3 3 2.6 6 2.9 2 3.3 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2
9:05 8:34	CC13 SWI1	MF	844200 845512	817495 817442	5.72	1.18 1.00 2.86 4.72 1.00 1.77 1.00 7.94	22.0 21.9 21.9 21.3 21.3 21.3 22.4 22.4 22.4 22.4 22.4 22.0 21.9 21.9 22.0 21.9 22.1 22.1 22.1 22.1 21.1 21.3 21.3 21.3	6.37 6.36 6.42 6.43 6.50 6.41 6.41 6.40 6.40 6.40 6.49 6.39 6.45 6.45 6.45 6.45 6.45 6.51 6.52 6.52	89.5 89.0 88.9 89.2 92.0 91.7 89.8 89.7 89.7 89.7 89.7 89.7 89.5 90.6 90.5 90.6 90.1 90.4 90.4 90.9	0.53 0.74 0.73 1.81 1.81 0.35 0.35 0.36 0.46 0.39 0.38 0.38 0.41 0.54 0.54 0.54 0.54 0.54 0.54 1.54 1.54 1.16	35.29 35.06 35.06 35.58 35.02 35.03 35.02 35.03 35.20 35.10 35.10 35.13 35.13 35.13 35.13 35.13 35.13 35.13 35.57 35.39 35.39 35	8.09 8.17 8.17 8.12 8.10 8.10 8.10 8.11 8.11 8.23 8.23 8.23 8.12 8.12 8.12 8.13 8.14 8.14 8.17	2.3 2 2 3 3 2.6 6 2.9 3.3 3 1.8 1.6 3.2 2 3.3 4 4.2 4.2 2 3.3 3.4 4.2 2.4 4.1 4.2 2.5 3.4 4.2 2.4 4.2 2.5 3.4 3.4 3.4 2.6 4 3.4 2.6 2.9 3.3 3.4 5 4.5 2.6 3.4 3.4 2.6 3.5 3.4 3.4 3.4 3.4 3.4 3.4 3.4 3.4 3.4 3.4
9:05 8:34	CC13 SWI1	MF	844200 845512	817495 817442	5.72	1.18 1.00 2.86 4.72 1.00 1.77 1.00 7.94 14.87	22.0 21.9 21.9 21.3 21.3 22.4 22.3 21.9 21.9 21.9 21.9 22.0 22.0 22.0 22.0 22.0 22.1 22.1 22.1	$\begin{array}{c} 6.37\\ \hline\\ 6.36\\ 6.35\\ \hline\\ 6.42\\ 6.43\\ \hline\\ 6.52\\ 6.50\\ 6.41\\ \hline\\ 6.40\\ \hline\\ 6.40\\ \hline\\ 6.39\\ 6.45\\ \hline\\ 6.45\\ \hline\\ 6.51\\ \hline\\ 6.51\\ \hline\\ 6.52\\ \hline\\ 6.52\\ \hline\\ 6.52\\ \hline\\ 6.52\\ \hline\\ 6.52\\ \hline\\ 6.52\\ \hline\end{array}$	89.5 89.0 89.0 88.9 89.2 92.0 91.7 89.8 89.7 89.7 89.7 89.7 89.5 89.5 89.5 89.5 90.6 90.5 90.0 90.4 90.9 90.9 90.9 90.9 91.0	0.53 0.74 0.73 1.81 1.81 1.81 0.35 0.35 0.46 0.46 0.46 0.39 0.38 0.41 0.52 0.54 0.54 1.48 1.48 1.49 1.19 1.19 1.19	35.29 35.06 35.06 35.58 35.58 35.58 35.58 35.50 35.20 35.20 35.20 35.20 35.20 35.20 35.20 35.21 35.10 35.10 35.10 35.13 35.13 35.13 35.56 35.06 35.13 35.58 35.13 35.58 35.13 35.58 35.13 35.58 35.13 35.58 35.13 35.58 35.13 35.58 35.13 35.58 35.13 35.20 35.10 35.38 35.58 35	8.09 8.17 8.17 8.17 8.12 8.10 8.11 8.11 8.12 8.13 8.23 8.23 8.13 8.13 8.14 8.14 8.17 8.17	2.3.2 2 2.4.4 2.2.2 3 3 2.6.6 2.9.9 3.3 3 1.8 1.6 3.2.2 3.3.4 4.2.4 2.2 2.3.3 3.4.4 2.4.4 2.2.2 3.3.3 2.8 8 4.1.1 4.2.2 3.3 3.4.4 2.4.4 2.4.4 2.4.4 3.4.4 2.4.4 2.4.4 2.4.4 3.4.4 3.4.4 3.4.4 2.4.4 3.4.4 3.4.4 3.4.4 3.4.4 3.4.4 3.4.4 3.4.4 3.4.4 3.4.4 3.4.4 4 4.4.4 3.4.4 4.4.2 3.3.3 3.4.4 3.4.4 3.4.4 3.4.4 3.4.4 3.4.4 3.4.4 3.4.4 3.4.4 4.4.2 3.5.4 3.4.4 3.4.4 4.4.4 3.4.4 4.4.4 3.4.4 3.4.4 4.4.4 3.4.4.4 3.4.4.4 3.4.4.4 3.4.4.4.4
9:05 8:34 8:54	CC13 SWII C3	MF MF MF	844200 845512 843821	817495 817442 816211	5.72 2.77 15.87	1.18 1.00 2.86 4.72 1.00 1.77 1.00 7.94 14.87 1.00 8.16	22.0 21.9 21.9 21.3 22.4 22.4 22.0 22.0 22.0 22.0 22.0 22.0	6.37 6.36 6.35 6.42 6.43 6.41 6.41 6.40 6.40 6.40 6.40 6.40 6.45 6.45 6.45 6.45 6.45 6.51 6.52 6.55 6.55 6.55	89.5 89.0 89.2 89.2 92.0 91.7 89.8 89.7 89.7 89.7 89.7 89.7 89.5 89.5 90.6 90.5 90.6 90.5 90.4 90.9 90.9 90.9 91.0 91.0 91.0 91.0	0.53 0.74 0.73 1.81 1.81 0.35 0.35 0.46 0.46 0.46 0.49 0.38 0.41 0.52 0.54 0.54 1.54 1.19 1.16 0.74 0.74 0.74 0.74 0.75 0.38 0.38 0.38 0.38 0.46 0.52 0.54 0.74 0.54 0.54 0.74 0.54 0.74 0	35.29 35.06 35.06 35.06 35.06 35.02 35.56 35.58 35.55 35	8.09 8.17 8.12 8.12 8.10 8.11 8.11 8.11 8.11 8.23 8.23 8.23 8.23 8.12 8.13 8.14 8.14 8.17 8.17 8.17 8.17 8.17 8.17 8.12 8.10 8.11 8.12 8.13 8.14 8.14 8.14 8.13 8.14 8.14 8.14 8.14 8.14 8.13 8.14 8.14 8.14 8.14 8.14 8.13 8.14 8.14 8.14 8.14 8.14 8.13 8.14 8.14 8.14 8.14 8.14 8.13 8.14 8.17 8.16 8.16 8.16 8.16 8.16 8.17 8.17 8.16 8.16 8.16 8.16 8.16 8.16 8.17 8.16 8.16 8.16 8.16 8.16 8.16 8.16 8.16 8.16 8.16 8.16 8.16 8.16 8.16 8.16 8.16 8.16 8.16 8.17 8.16 8.17 8.16 8.17 8.17 8.16 8.17 8.17 8.17 8.17 8.17 8.16 8.17 8.17 8.17 8.17 8.16 8.17 8.17 8.17 8.17 8.17 8.16 8.17 8.17 8.17 8.17 8.16 8.17 8.17 8.16 8.17 8.17 8.16 8.17 8.17 8.16 8.17 8.16 8.17 8.16 8.17 8.16 8.17 8.16 8.17 8.16 8.17 8.16 8.17 8.16 8.16 8.16 8.17 8.16 8.16 8.17 8.16 8.17 8.16 8.17 8.16 8.17 8.16 8.17 8.17 8.17 8.16 8.17	2.3 2 2 3 3 2 2 2 4 2.4 2.2 2 3 3 3.2 2.6 2.9 9 3.3 3.4 8 1.6 6 3.2 2.9 3.3 3.4 8 4.1 6 4 2.9 2 9 3.3 3.2 6 6 2.9 9 3.3 3.2 6 6 2.9 9 3.3 3.2 6 6 2.9 9 3.3 3.2 6 6 2.9 9 3.3 3.2 6 6 6 2.9 9 3.3 3.2 6 6 6 2.9 9 3.3 3.2 6 6 7 9 9 1 8 1 8 9 9 9 1 8 1 8 9 9 9 1 8 1 8
9:05 8:34 8:54	CC13 SWII C3	MF MF MF	844200 845512 843821	817495 817442 816211	5.72 2.77 15.87	1.18 1.00 2.86 4.72 1.00 1.77 1.00 7.94 14.87 1.00 8.16 15.31	22.0 21.9 21.9 21.3 21.3 22.4 22.4 22.4 22.0 22.0 22.0 22.0 22.0	6.37 6.36 6.35 6.42 6.43 6.52 6.50 6.41 6.40 6.40 6.39 6.45 6.45 6.45 6.45 6.45 6.51 6.52 6.52 6.55	89.5 89.0 89.0 88.9 92.0 91.7 89.8 89.7 89.7 89.7 89.7 89.7 89.5 90.6 90.1 90.0 90.1 90.0 90.4 90.9 90.9 91.0 91.0 91.0	0.53 0.74 0.73 1.81 1.81 0.35 0.46 0.46 0.39 0.38 0.41 0.54 0.54 0.54 0.54 0.54 0.54 0.54 1.19 1.16 0.74 2.49	35.29 35.06 35.06 35.58 35.58 35.58 35.02 35.03 35.20 35.03 35.21 35.03 35.21 35.10 35.10 35.10 35.13 35.13 35.13 35.13 35.56 35.57 35.30 35.30 35.30 35.30 35.57 35.30 35.57 35.30 35.57 35.30 35.57 35.30 35.57 35.58 35.57 35.59 35.58 35.59 35.69 35	8.09 8.17 8.17 8.12 8.12 8.10 8.10 8.10 8.11 8.12 8.32 8.33 8.23 8.23 8.12 8.12 8.12 8.13 8.13 8.14 8.14 8.14 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.16 8.16 8.16 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.10 8.10 8.11 8.12 8.23 8.31 8.12 8.12 8.12 8.31 8.31 8.12 8.12 8.12 8.11 8.12 8.12 8.12 8.12 8.12 8.12 8.12 8.12 8.12 8.12 8.12 8.12 8.13 8.14 8.17 8.16 8	2.3 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2
9:05 8:34 8:54	CC13 SWII C3	MF MF MF	844200 845512 843821	817495 817442 816211	5.72 2.77 15.87	1.18 1.00 2.86 4.72 1.00 1.77 1.00 7.94 14.87 1.00 8.16	22.0 21.9 21.9 21.3 21.3 22.4 22.4 22.0 22.0 22.0 22.0 21.9 21.9 22.1 21.7 21.7 21.6 21.3 21.3 21.3 21.2 21.3 21.3 21.3 21.3	6.37 6.36 6.33 6.42 6.43 6.52 6.50 6.41 6.41 6.40 6.40 6.40 6.39 6.45 6.45 6.45 6.45 6.45 6.51 6.52 6.55 6.57 6.57 6.37	89.5           89.0           88.9           88.9           89.2           92.0           91.7           89.8           89.7           89.7           89.7           89.7           89.5           90.6           90.1           90.1           90.4           90.9           91.0           91.0           91.0           89.0	0.53 0.74 0.73 0.73 1.81 1.81 0.35 0.35 0.46 0.46 0.46 0.49 0.52 0.54 0.54 1.48 1.54 1.49 1.19 1.16 0.74 0.74 0.74 0.74 0.74 0.74 0.73 0.75 0.55 0	35.29 35.06 35.06 35.06 35.58 35.58 35.58 35.50 35.02 35.03 35.20 35.03 35.20 35.20 35.20 35.20 35.20 35.20 35.21 35.20 35.21 35.20 35.21 35.20 35.21 35.20 35.21 35.21 35.21 35.21 35.21 35.21 35.21 35.21 35.21 35.21 35.21 35.20 35.21 35.20 35	8.09 8.17 8.17 8.17 8.12 8.12 8.10 8.10 8.11 8.11 8.13 8.23 8.23 8.23 8.13 8.13 8.13 8.14 8.14 8.14 8.17 8.17 8.17 8.17 8.16 8.11 8.11 8.12 8.13 8.13 8.14 8.14 8.17 8.17 8.17 8.16 8.11 8.11 8.12 8.23 8.23 8.23 8.23 8.12 8.12 8.12 8.23 8.23 8.12 8.12 8.12 8.12 8.11 8.12 8.12 8.12 8.12 8.12 8.12 8.23 8.23 8.12 8.13 8.14 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.13 8.14 8.17 8.17 8.17 8.17 8.14 8.17 8.17 8.17 8.17 8.17 8.14 8.17 8.16 8.11 8.17 8.17 8.17 8.17 8.16 8.11 8.17 8.17 8.16 8.11 8.16 8.11 8.11 8.16 8.11 8.11	2.33 2 2 3 3 2 6 6 2.9 9 3.3 1.88 1.66 3.24 2.9 3.33 1.88 1.66 3.22 3.34 4.22 2.33 3.44 2.22 3.33 4.42 2.23 3.34 4.22 2.33 3.44 2.22 3.34 4.22 2.33 3.34 4.22 2.33 3.34 4.22 2.33 3.34 4.22 2.33 3.34 4.22 2.33 3.34 4.22 2.33 3.34 4.22 2.33 3.34 4.22 2.33 3.34 4.22 2.33 3.34 4.22 2.33 3.34 4.22 2.33 3.34 4.22 2.33 3.34 4.22 2.33 3.34 4.22 2.33 3.34 4.22 2.33 3.34 4.22 2.33 3.34 4.22 2.33 3.34 4.22 2.33 3.34 4.22 2.33 3.34 4.42 2.23 3.34 4.42 2.23 3.34 4.42 2.23 3.34 4.42 2.23 3.34 4.42 2.23 3.34 4.42 2.23 3.34 4.42 2.23 3.34 4.42 2.23 3.34 4.42 2.23 3.34 4.42 2.23 3.34 4.42 4.42
9:05 8:34 8:54	CC13 SWII C3	MF MF MF	844200 845512 843821	817495 817442 816211	5.72 2.77 15.87	1.18 1.00 2.86 4.72 1.00 1.77 1.00 7.94 14.87 1.00 8.16 15.31	22.0 21.9 21.9 21.3 22.4 22.3 21.9 21.9 21.9 21.9 22.0 22.0 22.0 22.0 22.0 22.0 22.1 22.1	6.37 6.36 6.35 6.42 6.43 6.43 6.41 6.40 6.40 6.40 6.40 6.40 6.40 6.40 6.40	89.5 89.0 89.2 89.2 89.2 92.0 91.7 89.7 89.7 89.7 89.7 89.7 89.7 89.7 80.5 90.6 90.1 90.0 90.0 90.4 90.9 91.0 91.0 91.0 89.0	0.53 0.74 0.73 1.81 1.81 0.35 0.46 0.46 0.46 0.49 0.38 0.44 0.51 0.52 0.54 1.54 1.54 1.54 1.54 1.54 1.54 0.74 0.74 0.73 0.35 0.46 0.41 0.52 0.54 0.54 0.74 0.74 0.74 0.52 0.54 0.74 0.74 0.74 0.52 0.54 0.74 0.74 0.74 0.52 0.54 0.74 0.74 0.74 0.52 0.54 0.74 0.74 0.74 0.52 0.54 0.74 0.74 0.74 0.74 0.52 0.74 0.74 0.74 0.52 0.74 0.74 0.74 0.74 0.52 0.74 0.55 0	35.29 35.06 35.06 35.06 35.06 35.02 35.02 35.02 35.02 35.02 35.02 35.03 35.02 35.03 35.02 35.03 35.03 35.04 35.02 35.04 35.04 35.02 35.04 35.04 35.02 35.05 35.04 35.30 35.35 35.36 35.36 35.36 35.56 35.38 35.58 35.58 35.56 35.58 35.58 35.56 35.58 35.58 35.58 35.56 35.58 35.58 35.58 35.56 35.58 35.56 35.56 35.569 35.569 35.569 35.569 35.569 35.569 35.57 35.589 35	8.09 8.17 8.17 8.17 8.12 8.10 8.10 8.11 8.11 8.13 8.23 8.23 8.23 8.23 8.12 8.12 8.13 8.14 8.14 8.17 8.17 8.17 8.17 8.17 8.17 8.10 8.10 8.10 8.10 8.10 8.11 8.12 8.13 8.14 8.17 8.17 8.17 8.12 8.13 8.14 8.17 8.17 8.17 8.17 8.13 8.14 8.17 8.17 8.17 8.17 8.13 8.14 8.14 8.17 8.17 8.17 8.17 8.17 8.17 8.13 8.14 8.14 8.17 8.16 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.16 8.16 8.11 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.16 8.16 8.11 8.17 8.16 8.17 8.16 8.17 8.16 8.17 8.16 8.17 8.16 8.17 8.16 8.17 8.16 8.17 8.16 8.16 8.17 8.16 8.17 8.16 8.17 8.16 8.17 8.16 8.17 8.16 8.17	2.3 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2

> Remarks: MF - Middle Flood tide ME - Middle Ebb tide

1 8	10-Apr-19		. <u></u>										
Date / Time	Location	Tide*	Co-ore	linates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidity	Salinity	рН	ss
Date / Time	Location	The	East	North	m	m	ະ	mg/L	%	NTU	ppt	unit	mg/
						1.00	22.2 22.2	6.85 6.86	96.4 96.6	0.33 0.35	35.14 35.16	8.11 8.11	<1.
14:08	CC1	ME	843201	816416	9.85	4.93	21.9	6.87	96.4	0.35	35.24	8.12	<1.
							21.9 21.7	6.86 6.69	96.2 93.4	0.36 0.78	35.25 35.42	8.12	<1.
						8.85	21.6 22.7	6.68 7.01	93.2 99.6	0.78 0.18	35.43 34.90	8.12 8.12	<1.
						1.00	22.7	7.02	99.6	0.19	34.90	8.12	<1.
14:12	CC2	ME	844076	817091	12	6.00	22.4	6.98 6.97	98.6 98.3	0.14 0.15	34.99 35.02	8.12 8.12	1.7
						11.00	21.6	6.75	94.1	0.69	35.51	8.12	1.1
						1.00	21.6 22.8	6.75 6.76	94.1 95.8	0.68 0.25	35.52 34.57	8.13 8.10	<1.4
							22.7 22.3	6.75 6.69	95.7 94.3	0.24 0.60	34.61 34.94	8.10 8.10	<1.
14:22	CC3	ME	844606	817941	9.99	5.00	22.2	6.67	93.8	0.64	35.00	8.10	1
						8.99	21.7 21.6	6.61 6.61	92.3 92.3	1.11 1.16	35.40 35.43	8.11 8.11	<1.
13:57	CC4	ME	845444	815595	2.44	1.22	22.8	6.95	98.7	0.21	34.63	8.13	<1.
							22.8	6.97	98.8	0.18	34.64	8.13	<1.
							22.8	6.73	95.6	0.70	34.78	8.12	1.3
						1.00	22.6	6.78	96.0	0.69	34.96	8.12	1.1
14:15	CC13	ME	844200	817495	7.56	3.78	22.3 22.3	6.78 6.76	95.6 95.4	0.67	35.05 35.08	8.12	2.
						6.56	21.8 21.8	6.76 6.76	94.6 94.6	0.94 0.87	35.32 35.31	8.12 8.12	3. 3.4
						1.00	22.8	6.75	95.8	0.29	34.73	8.19	1.
12.50	03214	ME	945510	017440	2.42		22.8	6.76	95.9	0.30	34.72	8.19	1.
13:50	SWI1	ME	845512	817442	3.43		22.6	6.75	05.5	0.54	24 77	0.10	
						2.43	22.6	6.75 6.75	95.5 95.4	0.54 0.62	34.77 34.80	8.18 8.18	1.
						1.00	22.3 22.2	6.60 6.60	92.8 92.8	0.84 0.83	34.76 34.77	8.11 8.11	<1
14:04	C3	ME	843821	816211	13.72	6.86	21.4	6.49	90.3	0.81	35.52	8.11	<1
							21.4 21.4	6.49 6.52	90.3 90.7	0.81 0.87	35.52 35.58	8.11 8.11	<1
						12.72	21.4 22.0	6.52	90.7 92.6	0.87	35.58 35.09	8.11	<1
						1.00	22.0	6.60 6.60	92.6	0.45 0.44	35.09	8.12 8.12	<1
14:00	C4	ME	844621	815770	16.19	8.10	21.9 21.8	6.59 6.59	92.3 92.3	0.40 0.42	35.17 35.18	8.12 8.12	<1
						15.19	21.7	6.56	91.6	0.63	35.31	8.12	<1
						1.00	21.7 22.9	6.55 7.08	91.5 100.7	0.68 0.23	35.33 34.71	8.12 8.12	<1
							22.9 22.4	7.08 6.75	100.7 95.3	0.24 0.45	34.72 34.96	8.12 8.12	<1
14:20	I1	ME	844602	817675	10.08	5.04	22.3	6.76	95.3	0.53	35.01	8.12	<1
						9.08	21.5 21.4	6.74 6.74	94.0 94.0	1.22 1.21	35.59 35.60	8.13	<1
						1.00	21.7 21.7	6.51 6.51	91.0 91.0	0.76 0.78	35.31 35.31	8.11 8.11	1.
9:02	CC1	MF	843201	816416	9.79	4.90	21.7 21.7	6.5 6.5	90.7 90.7	0.81 0.81	35.33 35.33	8.11 8.11	1.
						8.79	21.7	6.49	90.6	0.80	35.37	8.11	1.
							21.6 22.3	6.32 6.72	88.1 94.5	1.03 0.60	35.42 34.88	8.12 8.12	1.
						1.00	22.3 22.0	6.72	94.6 92.9	0.57	34.88	8.12	2
9:07	CC2	MF	844076	817091	12.26	6.13	21.9	6.63 6.61	92.6	0.42 0.40	35.01 35.04	8.12 8.12	2.
						11.26	21.6	6.53 6.52	91.0 91.0	0.64	35.37 35.41	8.12 8.12	2.
						1.00	22.4	6.70	94.5	0.26	34.67	8.11	2.
9:18	CC3	MF	844606	817941	9.88	4.94	22.4 22.3	6.71	94.5 92.8	0.26	34.67 34.93	8.11 8.10	1.
9.18	ces	IVII.	844000	817941	9.88		22.3 22.2	6.57 6.50	92.5 91.4	0.32 0.37	34.94 35.05	8.10 8.10	3.
						8.88	22.2	6.50	91.4	0.38	35.07	8.10	3.
8:49	CC4	MF	845444	815595	2.52	1.26	22.2 22.2	6.56 6.55	92.0 91.9	0.24 0.23	34.69 34.70	8.11 8.10	3.
							22.2	0.55	71.7	0.25	54.10	0.10	5.
						1.00	22.7	6.57	93.0	0.43	34.51	8.11	5
							22.6 22.2	6.59 6.59	93.1 92.6	0.40 0.64	34.67 35.01	8.11 8.11	4.
9:10	CC13	MF	844200	817495	8.15	4.08	22.2	6.58	92.5	0.70	35.03	8.11	5.
						7.15	22.1 22.1	6.56 6.56	92.2 92.2	0.66	35.05 35.06	8.11 8.11	4.
						1.00	22.3 22.3	6.56 6.56	92.4 92.3	0.12 0.14	34.78 34.78	8.15 8.15	3.
	SWI1	MF	845512	817442	3		22.3	0.00	72.3	0.14		0.13	2.
8:44			- 10012		5		22.2	6.56	92.2	0.14	34.78	8.14	1.
8:44						2.00	22.2	6.56	92.2	0.17	34.78	8.13	1.
8:44					1	1.00	22.1 22.1	6.69 6.69	93.9 93.9	0.79 0.31	34.93 34.93	8.11 8.11	2.
8:44								6.59	91.9				2.
8:44	C3	MF	843821	816211	15.94	7.97	21.7			0.22	35.27	8.11	2
		MF	843821	816211	15.94		21.7 21.4	6.59 6.57	92.0 91.4	0.22 0.99	35.28 35.60	8.11 8.12	2.
		MF	843821	816211	15.94	14.94	21.7 21.4 21.4	6.59 6.57 6.57	92.0	0.22 0.99 1.13	35.28 35.60 35.63	8.11 8.12 8.12	2.
8:58	C3					14.94 1.00	21.7 21.4 21.4 22.4 22.4	6.59 6.57 6.57 6.62 6.62	92.0 91.4 91.3 93.2 93.1	0.22 0.99 1.13 0.18 0.19	35.28 35.60 35.63 34.53 34.53	8.11 8.12 8.12 8.10 8.10	2. 2. 2. 1.
		MF	843821 844621	816211 815770	15.94	14.94	21.7 21.4 21.4 22.4 22.4 21.8 21.8	6.59 6.57 6.57 6.62	92.0 91.4 91.3 93.2 93.1 94.2 94.3	0.22 0.99 1.13 0.18 0.19 0.21 0.22	35.28 35.60 35.63 34.53 34.53 35.17 35.19	8.11 8.12 8.12 8.10 8.10 8.11 8.11	2. 2. 2. 1. 2.
8:58	C3					14.94 1.00	21.7 21.4 21.4 22.4 22.4 21.8 21.8 21.8 21.3	6.59 6.57 6.62 6.62 6.73 6.74 6.63	92.0 91.4 91.3 93.2 93.1 94.2	0.22 0.99 1.13 0.18 0.19 0.21	35.28 35.60 35.63 34.53 34.53 35.17 35.19 35.72	8.11 8.12 8.12 8.10 8.10 8.11 8.11 8.13	2. 2. 2. 1. 2. 3. 3. 3.
8:58	C3					14.94 1.00 7.61	21.7 21.4 21.4 22.4 22.4 21.8 21.8 21.3 21.3 22.8	6.59           6.57           6.57           6.62           6.62           6.73           6.74           6.63           6.63	92.0 91.4 91.3 93.2 94.2 94.3 92.3 92.2 94.7	0.22 0.99 1.13 0.18 0.21 0.22 1.18 1.27 0.26	35.28 35.60 35.63 34.53 34.53 35.17 35.19 35.72 35.73 34.31	8.11 8.12 8.10 8.10 8.11 8.11 8.11 8.13 8.13 8.13	2.3 2.1 1.9 2.3 3.3 3.1 2.1 3.1 3.1 3.1
8:58	C3					14.94 1.00 7.61 14.21	21.7 21.4 21.4 22.4 22.4 21.8 21.8 21.8 21.3 21.3	6.59 6.57 6.62 6.62 6.73 6.74 6.63 6.63	92.0 91.4 91.3 93.2 93.1 94.2 94.3 92.3 92.2	0.22 0.99 1.13 0.18 0.19 0.21 0.22 1.18 1.27	35.28 35.60 35.63 34.53 34.53 35.17 35.19 35.72 35.73	8.11 8.12 8.12 8.10 8.10 8.11 8.11 8.13 8.13	2.3 2.3 2.3 2.3 3.3 3.3 3.3 3.3 3.3 3.3

 Remarks:
 MF - Middle Flood tide

 ME - Middle Ebb tide
 ME - Middle Ebb tide

 For SS, if the monitoring result is less than Limit of Report Img/L, the result value will be assumed as I for the calculation.

ampling Date:	12-Apr-19												
Date / Time	Location	Tide*	Co-ore	linates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidity	Salinity	рН	SS
Date / Time	Location	The	East	North	m	m	ĉ	mg/L	%	NTU	ppt	unit	mg/I
						1.00	22.1 22.1	6.54 6.54	91.7 91.7	0.54	34.82 34.82	8.17 8.17	1.8 1.9
15:35	CC1	ME	843201	816416	8.47	4.24	22.1	6.54	91.7	0.58	34.82	8.17	1.6
10.00			010201	010110	0.17		22.1 22.1	6.54 6.53	91.7 91.5	0.58 0.59	34.82 34.82	8.17 8.17	2.5
						7.47	22.1	6.52	91.4	0.58	34.82	8.17	1.8
						1.00	22.1 22.1	6.55 6.55	91.9 91.9	0.59 0.60	34.87 34.87	8.18 8.18	1.1 1.9
15:40	CC2	ME	844076	817091	12.24	6.12	22.1 22.1	6.54 6.54	91.8 91.8	0.62	34.88 34.88	8.18 8.18	2
						11.24	22.1	6.51	91.4	0.87	34.93	8.18	1.7
							22.2	6.49 6.41	91.2 90.0	0.99 0.92	34.95 34.79	8.18 8.17	1.8 5.8
						1.00	22.2	6.41	90.0	0.82	34.77	8.17	6
15:52	CC3	ME	844606	817941	10.24	5.12	22.2 22.2	6.40 6.40	89.8 89.8	0.81 0.84	34.79 34.81	8.17 8.17	6.5 6.2
						9.24	22.2	6.40	89.8	1.08	34.87	8.17	6
							22.2	6.40	89.8	1.23	34.89	8.17	6.3
							22.2	6.60	92.7	0.93	34.94	8.16	8.2
15:19	CC4	ME	845444	815595	2.17	1.09	22.2	6.58	92.7 92.5	0.93	34.94	8.16	8.2
						1.00	22.1	6.49	91.1	0.81	34.89	8.17	<1.0
							22.1 22.1	6.49 6.48	91.1 91.0	0.80 0.83	34.88 34.87	8.17 8.17	1.1
15:44	CC13	ME	844200	817495	8.25	4.13	22.1	6.48	91.0	0.82	34.87	8.17	<1.0
						7.25	22.1 22.1	6.48 6.48	91.0 90.9	0.81 0.81	34.89 34.90	8.17 8.17	1.5 <1.0
						1.00	22.2	6.40	90.0	1.08	34.92	8.17	2.4
						1.50	22.2	6.40	90.0	1.09	34.93	8.17	2.8
15:13	SWI1	ME	845512	817442	3.24								
						2.24	22.2 22.2	6.41 6.41	90.1 90.2	1.08	34.94 34.94	8.17 8.17	2.8
						1.00	22.1	6.64	93.2	0.42	34.95	8.19	1.6
							22.1 22.1	6.64 6.63	93.2 93.1	0.42	34.95 34.95	8.19 8.19	<1.0
15:30	C3	ME	843821	816211	14.63	7.32	22.1	6.63	93.1	0.45	34.95	8.19	<1.0
						13.63	22.1	6.55 6.56	92.0 92.1	1.30	34.96 34.96	8.18 8.18	<1.0
						1.00	22.2	6.62	93.0	0.49	34.94	8.19	1.7
							22.2	6.62 6.62	93.0 93.0	0.48 0.46	34.94 34.95	8.19 8.19	1.2
15:23	C4	ME	844621	815770	16.36	8.18	22.2	6.62	93.0	0.46	34.95	8.19	2.7
						15.36	22.2	6.60 6.60	92.9 92.9	0.77 0.88	35.09 35.13	8.19 8.19	2.1
						1.00	22.1	6.47	90.6	0.68	34.60	8.17	1.2
15.10			0.4.4.600	018/85	10.05		22.1	6.46 6.46	90.6 90.6	0.70 0.72	34.60 34.66	8.17 8.17	<1.0
15:49	I1	ME	844602	817675	10.27	5.14	22.1	6.46	90.6	0.72	34.68	8.17	<1.0
						9.27	22.2	6.43 6.42	90.3 90.2	1.19	34.89 34.90	8.17 8.17	1.4
						1.00	22.1 22.1	6.5 6.51	91.2 91.2	0.63	34.86 34.86	8.16 8.16	1.8
10:13	CC1	MF	843201	816416	9.01	4.51	22.1	6.52	91.4	0.62	34.86	8.16	2.2
10.15			0.0201	010110	2.01		22.1 22.1	6.52 6.5	91.4 91.2	0.64 0.76	34.86 34.89	8.16 8.16	1.7
						8.01	22.1	6.5	91.2	0.79	34.90	8.16	1.9
						1.00	22.1 22.1	6.51 6.51	91.4 91.4	0.71 0.74	34.86 34.86	8.17 8.17	3.5
10:19	CC2	MF	844076	817091	12.27	6.14	22.1	6.5	91.2	0.81	34.87	8.17	3.3
							22.1 22.2	6.5 6.47	91.2 90.9	0.81	34.87 34.97	8.17 8.17	3.6
						11.27	22.2	6.47	90.9	1.36	35.00	8.17	1.4
						1.00	22.2 22.2	6.33 6.33	88.8 88.9	0.87 0.81	34.76 34.74	8.16 8.16	1.3
10:35	CC3	MF	844606	817941	9.19	4.60	22.2	6.33	88.8	1.16	34.84	8.16	<1.0
							22.2 22.2	6.33 6.33	88.9 88.9	1.27 1.42	34.83 34.85	8.16 8.16	<1.0
						8.19	22.2	6.33	88.9	1.48	34.86	8.16	<1.0
9:57	CC4	MF	845444	815595	2.43	1.22	22.1 22.1	6.46	90.7	0.80	34.91	8.13	<1.0
							22.1	6.46	90.6	0.79	34.91	8.13	<1.0
							22.1	6.48	91.0	1.01	34.90	8.17	<1.0
						1.00	22.1	6.49	91.0	1.01	34.90	8.17	<1.0
10:24	CC13	MF	844200	817495	8.12	4.06	22.1 22.1	6.48 6.48	91.0 91.0	0.99 0.96	34.90 34.90	8.17 8.17	1.2 <1.0
						7.12	22.1	6.47	90.9	0.93	34.90	8.17	1.3
							22.1 22.2	6.47 6.35	90.8 89.3	0.93 1.80	34.91 34.97	8.17 8.11	1.3
						1.00	22.2	6.35	89.3	1.80	34.97	8.11	1.1
9:52	SWI1	MF	845512	817442	3.23								
						2.23	22.2	6.34	89.1	1.77	34.96	8.11	1.6
							22.2 22.1	6.34 6.54	89.1 91.8	1.79 0.54	34.96 34.87	8.11 8.17	1.8
						1.00	22.1	6.54	91.8	0.55	34.87	8.17	1.2
10:09	C3	MF	843821	816211	14.23	7.12	22.1	6.54 6.53	91.7 91.7	0.52 0.50	34.87 34.88	8.17 8.17	<1.0
						13.23	22.2	6.53	91.7	0.56	34.95	8.17	1.9
							22.2 22.1	6.53 6.57	91.7 92.3	0.61 0.54	34.97 34.90	8.17 8.16	1.2 9.7
						1.00	22.1	6.57	92.2	0.54	34.90	8.16	9.7
10:03	C4	MF	844621	815770	16.31	8.16	22.1 22.1	6.56 6.56	92.2 92.1	0.76	34.93 34.94	8.16 8.16	3.3 3.8
						15.31	22.2	6.57	92.6	0.79	35.19	8.16	2.8
	1	1	l I				22.2	6.58	92.7	0.77	35.25	8.16	3.5
						1.00	22.1	6.46	90.3	0.46	34.43	8.17	1.0
						1.00	22.1	6.46 6.45	90.2	0.48	34.43 34.43	8.17	1.6
10:30	I1	MF	844602	817675	9.67	1.00 4.84							

 Remarks:
 MF - Middle Flood tide

 ME - Middle Ebb tide
 For SS, if the monitoring result is less than Limit of Report Img/L, the result value will be assumed as 1 for the calculation.

	15-Apr-19					er Quality l							
			Co-ore	linates	Water	Sampling	Temp	DO Conc	DO	Turbidity	Salinity	pH	SS
Date / Time	Location	Tide*	East	North	Depth	Depth	°C	mg/L	Saturation %	NTU	-	unit	mg/l
			East	North	m	<b>m</b> 1.00	22.0	6.61	92.5	0.71	ppt 34.90	8.14	2.1
							22.0 22.1	6.60 6.55	92.4 91.8	0.69	34.90 34.87	8.14 8.15	2.4
10:35	CC1	ME	843201	816416	8.68	4.34	22.1	6.55	91.8	0.63	34.88	8.15	2.6
						7.68	22.2 22.1	6.40 6.39	89.8 89.7	1.29	34.93 34.93	8.15 8.15	2.7
						1.00	22.1 22.1	6.75	94.5	0.72	34.84	8.15	1.1
10:41	CC2	ME	844076	817091	12.46	6.23	22.1	6.72 6.60	94.2 92.6	0.74 0.76	34.84 34.87	8.15 8.15	1.5
10:41	002	ME	844070	817091	12.40	0.23	22.1 22.1	6.59 6.50	92.4 91.3	0.78	34.87 34.98	8.15 8.15	1.1
						11.46	22.1	6.48	91.5	1.50	35.02	8.15	1.7
						1.00	22.1 22.1	6.38 6.38	89.5 89.5	0.82 0.83	34.69 34.69	8.16 8.16	2.5
10:57	CC3	ME	844606	817941	9.08	4.54	22.2	6.37	89.3	0.88	34.75	8.16	2.5
10.57	ces	ML	044000	017941	2.00		22.2 22.2	6.36 6.36	89.3 89.2	0.89	34.77 34.83	8.16 8.16	2.8
						8.08	22.2	6.35	89.2	1.07	34.86	8.16	3
10:20	CC4	ME	845444	815595	2.42	1.21	22.1	6.48	90.8	0.80	34.91	8.13	2.2
							22.1	6.47	90.7	0.80	34.91	8.13	2.4
							22.4	6.80	04.5	0.05	24.00	0.4.6	
						1.00	22.1 22.1	6.52 6.51	91.5 91.4	0.95	34.89 34.89	8.16 8.16	2.2
10:47	CC13	ME	844200	817495	8.37	4.19	22.1	6.50	91.2	0.94	34.90	8.16	3.2
							22.1 22.1	6.50 6.49	91.2 91.0	0.93 0.94	34.90 34.90	8.16 8.16	3.1 5.1
					1	7.37	22.1	6.48	91.0	0.96	34.91	8.16	5.4
						1.00	22.2	6.66 6.62	93.5 93.0	2.73 2.71	34.90 34.91	8.11 8.11	4.7
10:14	SWI1	ME	845512	817442	3.03								
						2.03	22.2	6.36	89.5	1.86	34.97	8.11	6.3
						2.05	22.2	6.36	89.4	1.86	34.98	8.11	6.4
						1.00	22.1 22.1	6.61 6.60	92.8 92.6	0.71 0.68	34.91 34.90	8.18 8.17	2.8
10:30	C3	ME	843821	816211	14.97	7.49	22.1 22.1	6.55	92.0	0.61	34.89	8.17	2.9
						13.97	22.1	6.55 6.53	91.9 91.8	0.61 0.54	34.90 34.98	8.17 8.17	2.7
						13.97	22.2	6.53	91.8 93.0	0.57	34.99 34.90	8.17	3
						1.00	22.1	6.63 6.62	93.0	1.43 0.93	34.90	8.15 8.15	<1.
10:24	C4	ME	844621	815770	16.15	8.08	22.1 22.1	6.57	92.3 92.2	0.78	34.94 34.94	8.15	2.3
						15.15	22.1	6.57 6.62	92.2	0.81 0.48	35.19	8.15 8.17	2.8
						13.13	22.2	6.62	93.2	0.51	35.21	8.17	2.9
						1.00	22.1 22.1	6.53 6.52	91.3 91.3	0.49 0.50	34.55 34.58	8.16 8.16	1.1
10:52	11	ME	844602	817675	10.08	5.04	22.1 22.1	6.49 6.49	91.1 91.1	0.70	34.83 34.85	8.17 8.17	1.7
						9.08	22.1	6.49	90.9	1.81	35.03	8.17	2.2
						9.00	22.2	6.47	90.9	1.92	35.05	8.17	2.1
						1.00	22.1	6.55	91.8	0.57	34.82	8.18	1.2
						1.00	22.1	6.55	91.8	0.59	34.82	8.18	1.4
13:12	CC1	MF	843201	816416	9.09	4.55	22.1 22.1	6.54 6.54	91.7 91.6	0.58	34.82 34.82	8.17 8.17	2.2
						8.09	22.1	6.51	91.3	0.60	34.83	8.17	2.9
						1.00	22.1 22.1	6.51 6.58	91.2 92.4	0.61 0.64	34.83 34.88	8.17 8.16	2.7
							22.1 22.1	6.58 6.55	92.3 91.9	0.63	34.88 34.88	8.16 8.17	<1.
13:17	CC2	MF	844076	817091	12.39	6.20	22.1	6.55	91.9	0.62	34.88	8.17	<1.
						11.39	22.2	6.51 6.5	91.4 91.3	1.01 1.10	34.96 34.98	8.17 8.17	1.7
						1.00	22.2	6.43	90.3	0.74	34.73	8.16	<1.
							22.2	6.42 6.41	90.1 90.0	0.75 0.77	34.73 34.76	8.16 8.16	<1.
13:30	CC3	MF	844606	817941	9.61	4.81	22.2	6.41	90.0	0.80	34.78	8.16	<1.
						8.61	22.2	6.41 6.41	90.0 90.0	1.09	34.87 34.90	8.16 8.16	1.2
							22.2	0.11	2010	1.17	51.50	0.10	1
12.57		MF	0.45	015505	2.15	1.00	22.2	6.65	93.4	0.95	34.94	8.16	1.3
12:57	001			815595	2.15					0.94	34.93	8.16	1.2
	CC4	MF	845444		2.15	1.08	22.2	6.62	93.0	0.71			
	CC4	MF	845444		2.13	1.08		6.62	93.0	0.91			
	CC4	МГ	845444		2.15	1.08	22.2	6.49	91.0	0.91	34.83	8.17	
13:21				817405		1.00	22.2 22.1 22.1 22.1	6.49 6.48 6.48	91.0 91.0 90.9	0.91 0.91 0.89	34.83 34.85	8.17 8.17	1.4
13:21	CC4 CC13	MF	845444 844200	817495	7.86	1.00	22.2 22.1 22.1 22.1 22.1 22.1	6.49 6.48 6.48 6.48	91.0 91.0 90.9 90.9	0.91 0.91 0.89 0.87	34.83 34.85 34.86	8.17 8.17 8.17	1.4 1.9 1.7
13:21				817495		1.00	22.2 22.1 22.1 22.1 22.1 22.1 22.1 22.1	6.49 6.48 6.48 6.48 6.48 6.48	91.0 91.0 90.9 90.9 91.0 91.0	0.91 0.91 0.89 0.87 0.84 0.82	34.83 34.85 34.86 34.87 34.88	8.17 8.17 8.17 8.17 8.17 8.17	1.4 1.9 1.7 2.6 2.4
13:21				817495		1.00	22.2 22.1 22.1 22.1 22.1 22.1 22.1 22.1	6.49           6.48           6.48           6.48           6.48           6.48           6.48           6.48           6.48           6.48	91.0 91.0 90.9 90.9 91.0 91.0 90.0	0.91 0.91 0.89 0.87 0.84 0.82 1.11	34.83 34.85 34.86 34.87 34.88 34.90	8.17 8.17 8.17 8.17 8.17 8.17 8.17	1.4 1.9 1.7 2.6 2.4
	CC13	MF	844200		7.86	1.00 3.93 6.86	22.2 22.1 22.1 22.1 22.1 22.1 22.1 22.1	6.49 6.48 6.48 6.48 6.48 6.48	91.0 91.0 90.9 90.9 91.0 91.0	0.91 0.91 0.89 0.87 0.84 0.82	34.83 34.85 34.86 34.87 34.88	8.17 8.17 8.17 8.17 8.17 8.17	1.4 1.9 1.7 2.6 2.4
13:21				817495 817442		1.00 3.93 6.86 1.00	22.2 22.1 22.1 22.1 22.1 22.1 22.1 22.1	6.49           6.48           6.48           6.48           6.48           6.48           6.48           6.48           6.48           6.48           6.49           6.49           6.48           6.48           6.48           6.48           6.48           6.48           6.48           6.49           6.39	91.0 91.0 90.9 91.0 91.0 91.0 90.0 89.9	0.91 0.91 0.89 0.87 0.84 0.82 1.11 1.12	34.83 34.85 34.86 34.87 34.88 34.90 34.90	8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17	1.4 1.9 1.7 2.0 2.3 1 1.3
	CC13	MF	844200		7.86	1.00 3.93 6.86	22.2 22.1 22.1 22.1 22.1 22.1 22.2 22.2	6.49 6.48 6.48 6.48 6.48 6.48 6.49 6.39 6.39	91.0 91.0 90.9 90.9 91.0 91.0 90.0 89.9 89.9 89.8 89.8	0.91 0.91 0.89 0.87 0.84 0.82 1.11 1.12 1.12	34.83 34.85 34.86 34.87 34.88 34.90 34.90 34.90 34.91	8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17	1.2 1.5 2.6 2.5 1 1.5 1.5 2.6 1.5 2.6 1.5 2.6 1.5 2.6 1.5 2.6 1.5 1.5 1.5 1.5 1.5 1.5 1.5 1.5 1.5 1.5
	CC13	MF	844200		7.86	1.00 3.93 6.86 1.00	22.2 22.1 22.1 22.1 22.1 22.1 22.1 22.2 22.2 22.2 22.2 22.2 22.2 22.2 22.1	6.49 6.48 6.48 6.48 6.48 6.48 6.48 6.40 6.39 6.39 6.39 6.74	91.0 91.0 90.9 91.0 91.0 91.0 90.0 89.9 89.8 89.8 89.8 94.5	0.91 0.91 0.89 0.87 0.84 0.82 1.11 1.12 1.12 1.10 0.49	34.83 34.85 34.86 34.87 34.88 34.90 34.90 34.90 34.91 34.91 34.91	8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17	1.4 1.5 1.7 2.6 2.5 1 1 1.3 1.3 2
	CC13	MF	844200		7.86	1.00 3.93 6.86 1.00 2.09	22.2 22.1 22.1 22.1 22.1 22.1 22.2 22.2	6.49 6.48 6.48 6.48 6.48 6.48 6.48 6.40 6.39 6.39 6.39 6.39 6.73 6.63	91.0 91.0 90.9 90.9 91.0 91.0 90.0 89.9 89.8 89.8 89.8 89.8 94.5 94.4 93.1	0.91 0.91 0.89 0.87 0.84 0.82 1.11 1.12 1.12 1.12 1.10 0.49 0.50 0.39	34.83 34.85 34.86 34.87 34.88 34.90 34.90 34.90 34.91 34.91 34.91 34.97 34.96 34.95	8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17	1.4 1.9 1.7 2.6 2.5 1 1 1.3 1.3 2
12:50	CC13 SWI1	MF	844200 845512	817442	7.86	1.00 3.93 6.86 1.00 2.09 1.00 8.07	22.2 22.1 22.1 22.1 22.1 22.1 22.1 22.2 22.2 22.2 22.2 22.2 22.2 22.1 22.1 22.1 22.1	6.49 6.48 6.48 6.48 6.48 6.49 6.39 6.39 6.39 6.39 6.74 6.73 6.63 6.63	91.0 91.0 90.9 90.9 91.0 91.0 90.0 89.9 89.9 89.8 89.8 89.8 89.8 94.5 94.4 93.1 93.1	0.91 0.91 0.89 0.87 0.84 0.82 1.11 1.12 1.12 1.10 0.49 0.50 0.39 0.38	34.83 34.85 34.86 34.87 34.88 34.90 34.90 34.90 34.91 34.91 34.91 34.97 34.95	8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17	1.4 1.9 2.6 2.5 1 1 1.5 2.6 2.5 1 1 1.5 2 2 5 1 1 1.5 2 2 5 1 1 1.5 1.5 1.5 1.5 1.5 1.5 1.5 1.5 1
12:50	CC13 SWI1	MF	844200 845512	817442	7.86	1.00 3.93 6.86 1.00 2.09 1.00	22.2 22.1 22.1 22.1 22.1 22.1 22.2 22.2	6.49           6.48           6.48           6.48           6.48           6.48           6.48           6.49           6.39           6.39           6.39           6.39           6.39           6.39           6.39           6.39           6.63           6.63           6.63           6.63           6.63           6.63	91.0 91.0 90.9 91.0 91.0 90.0 89.9 89.8 89.8 89.8 94.5 94.4 93.1 93.1 93.1 93.1	0.91 0.91 0.89 0.87 0.84 0.82 1.11 1.12 1.12 1.10 0.49 0.50 0.39 0.38 0.56 0.61	34.83 34.85 34.86 34.87 34.88 34.90 34.90 34.90 34.90 34.91 34.91 34.97 34.95 34.95 34.95 34.97 34.98	8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17	1.4 1.2 2.0 2.3 11 1.5 2.0 2.4 1.5 2.4 4.1 4.1 1.6 1.5 2.1 2.4 4.1 1.5 2.5 4.1 1.5 1.5 1.5 1.5 1.5 1.5 1.5 1
12:50	CC13 SWI1	MF	844200 845512	817442	7.86	1.00 3.93 6.86 1.00 2.09 1.00 8.07	22.2 22.1 22.1 22.1 22.1 22.1 22.2 22.2	6.49 6.48 6.48 6.48 6.48 6.49 6.39 6.39 6.39 6.74 6.73 6.63 6.60 6.60 6.73	91.0 91.0 90.9 91.0 91.0 91.0 91.0 90.0 89.9 89.8 89.8 89.8 89.8 94.5 94.4 93.1 93.1 93.1 92.6 94.5	0.91 0.91 0.89 0.87 0.84 0.82 1.11 1.12 1.10 0.49 0.50 0.38 0.56 0.61 0.49	34.83 34.85 34.86 34.87 34.88 34.90 34.90 34.90 34.91 34.91 34.97 34.95 34.95	8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17	1.4 1.2 2.0 2.3 1.1 1.2 2.0 2.3 1.1 1.2 2.1 4.1 1.2 2.1 4.1 1.2 2.1 4.1 1.2 2.1 4.1 1.2 1.2 4.1 1.2 1.2 1.2 1.2 1.2 1.2 1.2 1
12:50	CC13 SWII C3	MF	844200 845512 843821	817442 816211	7.86 3.09 16.13	1.00 3.93 6.86 1.00 2.09 1.00 8.07 15.13 1.00	22.2           22.1           22.1           22.1           22.1           22.2           22.2           22.2           22.2           22.1	$\begin{array}{c} 6.49\\ 6.48\\ 6.48\\ 6.48\\ 6.48\\ 6.48\\ 6.40\\ 6.39\\ \hline \\ 6.39\\ \hline \\ 6.39\\ 6.74\\ 6.73\\ \hline \\ 6.63\\ 6.63\\ \hline \\ 6.60\\ 6.73\\ \hline \\ 6.73\\ \hline \\ 6.73\\ \hline \\ 6.61\\ \hline \end{array}$	$\begin{array}{c} 91.0\\ 91.0\\ 90.9\\ 90.9\\ 91.0\\ 91.0\\ 99.0\\ 89.9\\ 89.8\\ 89.8\\ 89.8\\ 94.5\\ 94.4\\ 93.1\\ 92.7\\ 92.6\\ 94.5\\ 94.4\\ 93.1\\ 92.6\\ 94.5\\ 94.4\\ 92.9\\ \end{array}$	0.91 0.91 0.89 0.87 0.84 0.84 0.82 1.11 1.12 1.12 1.10 0.49 0.50 0.33 0.56 0.61 0.49 0.49	34.83 34.85 34.86 34.80 34.90 34.91 34.91 34.91 34.91 34.91 34.91 34.95 34.95 34.95 34.95 34.95 34.95	8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17	$\begin{array}{c} 1.4\\ 1.5\\ 1.7\\ 2.6\\ 1.7\\ 2.6\\ 1.7\\ 1.7\\ 2.6\\ 1.7\\ 2.6\\ 1.7\\ 2.6\\ 1.6\\ 1.6\\ 1.6\\ 1.6\\ 1.6\\ 1.6\\ 1.6\\ 1$
12:50 13:06	CC13 SWI1	MF MF MF	844200 845512	817442	7.86	1.00 3.93 6.86 1.00 2.09 1.00 8.07 15.13 1.00 7.83	22.2 22.1 22.1 22.1 22.1 22.1 22.2 22.2 22.2 22.2 22.2 22.2 22.1 22.1 22.1 22.1 22.1 22.1 22.1 22.2 22.2 22.2 22.1 22.2 22.2 22.2 22.1 22.1 22.1 22.1 22.1 22.1 22.2 22.2 22.2 22.1 22.1 22.1 22.1 22.1 22.1 22.1 22.2 22.2 22.1	$\begin{array}{c} 6.49\\ 6.48\\ 6.48\\ 6.48\\ 6.48\\ 6.48\\ 6.48\\ 6.49\\ 6.39\\ 6.39\\ 6.39\\ 6.73\\ 6.63\\ 6.63\\ 6.63\\ 6.60\\ 6.60\\ 6.73\\ 6.61\\ 6.61\\ \end{array}$	91.0 91.0 90.9 91.0 91.0 91.0 90.0 88.9 88.8 89.8 89.8 94.5 94.4 93.1 92.7 92.6 94.5 94.4 93.1 92.7 92.6 94.5 94.4 92.9	0.91 0.91 0.89 0.87 0.84 0.82 1.11 1.12 1.10 0.49 0.50 0.54 0.59 0.64 0.59 0.64 0.49 0.55 0.61	34.83 34.85 34.86 34.87 34.88 34.90 34.90 34.90 34.91 34.97 34.96 34.95 34.97 34.95 34.95 34.95 34.97	8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17	$\begin{array}{c} 1.4\\ 1.5\\ 1.7\\ 2.6\\ 2.5\\ 1.1\\ 1.5\\ 2\\ 2\\ 1.5\\ 2\\ 2\\ 1.5\\ 1.5\\ 1.5\\ 1.5\\ 1.5\\ 1.5\\ 1.5\\ 1.5$
12:50 13:06	CC13 SWII C3	MF MF MF	844200 845512 843821	817442 816211	7.86 3.09 16.13	1.00 3.93 6.86 1.00 2.09 1.00 8.07 15.13 1.00	22.2           22.1           22.1           22.1           22.1           22.1           22.2           22.2           22.2           22.1           22.2           22.1           22.2           22.1           22.1           22.1           22.1           22.1           22.1           22.1           22.1           22.2           22.2           22.2	$\begin{array}{c} 6.49\\ 6.48\\ 6.48\\ 6.48\\ 6.48\\ 6.48\\ 6.40\\ 6.39\\ \hline \\ 6.39\\ 6.74\\ 6.63\\ 6.63\\ 6.63\\ 6.63\\ 6.60\\ 6.73\\ 6.72\\ 6.61\\ 6.61\\ 6.65\\ 8.58\\ \end{array}$	$\begin{array}{c} 91.0\\ 91.0\\ 90.9\\ 90.9\\ 91.0\\ 91.0\\ 90.0\\ 89.9\\ \hline \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\ \\$	0.91 0.91 0.89 0.87 0.84 0.82 1.11 1.12 1.10 0.49 0.59 0.39 0.39 0.39 0.39 0.39 0.39 0.39 0.3	34.83 34.85 34.86 34.87 34.89 34.90 34.90 34.90 34.90 34.91 34.91 34.97 34.95 34.95 34.95 34.95 34.95 34.95 34.97 34.97 34.97 34.97 35.39	8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17	1.4 1.9 1.7 2.0 2.0 2.0 2.0 2.0 1 1.1 1.3 2.0 2.0 2.0 2.0 2.0 2.0 2.0 2.0
12:50	CC13 SWII C3	MF MF MF	844200 845512 843821	817442 816211	7.86 3.09 16.13	1.00 3.93 6.86 1.00 2.09 1.00 8.07 15.13 1.00 7.83	22.2 22.1 22.1 22.1 22.1 22.1 22.2 22.2	$\begin{array}{c} 6.49\\ 6.48\\ 6.48\\ 6.48\\ 6.48\\ 6.48\\ 6.48\\ 6.40\\ 6.39\\ 6.39\\ 6.39\\ 6.73\\ 6.63\\ 6.63\\ 6.63\\ 6.63\\ 6.63\\ 6.63\\ 6.61\\ 6.59\\ 6.58\\ 6.58\\ \end{array}$	$\begin{array}{c} 91.0\\ 91.0\\ 90.9\\ 90.9\\ 91.0\\ 91.0\\ 91.0\\ 89.9\\ 89.8\\ 89.8\\ 89.8\\ 89.8\\ 89.8\\ 94.4\\ 93.1\\ 92.7\\ 94.4\\ 93.1\\ 92.7\\ 94.4\\ 93.1\\ 92.7\\ 94.4\\ 92.9\\ 94.5\\ 94.4\\ 92.9\\$	0.91 0.91 0.89 0.87 0.82 1.11 1.12 1.12 1.12 1.12 0.49 0.50 0.39 0.38 0.56 0.61 0.47 0.47 0.51 0.52 1.61	34.83 34.85 34.86 34.87 34.87 34.90 34.90 34.90 34.91 34.91 34.97 34.97 34.95 34.95 34.95 34.95 34.95 34.97 34.97 34.97 34.97 34.97 34.95 34.95 34.95 34.95 34.95 34.97	8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17	1.3.           1.4.           1.5.           2.5.           2.1.           1.1.           1.2.           2.1.           1.1.
12:50	CC13 SWII C3	MF MF MF	844200 845512 843821	817442 816211	7.86 3.09 16.13	1.00 3.93 6.86 1.00 2.09 1.00 8.07 15.13 1.00 7.83 14.65	22.2 22.1 22.1 22.1 22.1 22.1 22.1 22.2 22.2 22.2 22.2 22.2 22.2 22.1 22.1 22.1 22.1 22.1 22.1 22.1 22.1 22.1 22.1 22.1 22.1 22.1 22.1 22.1 22.2 22.2 22.2 22.2 22.2 22.2 22.2 22.2 22.2 22.2 22.2 22.2 22.2 22.2 22.2 22.2 22.1 22.2	$\begin{array}{c} 6.49\\ 6.48\\ 6.48\\ 6.48\\ 6.48\\ 6.48\\ 6.40\\ 6.39\\ \hline \\ 6.39\\ 6.74\\ 6.63\\ 6.63\\ 6.63\\ 6.63\\ 6.60\\ 6.73\\ 6.72\\ 6.61\\ 6.61\\ 6.65\\ 8.58\\ \end{array}$	91.0 91.0 90.9 91.0 91.0 91.0 89.9 89.8 89.8 94.5 94.4 93.1 93.1 93.1 92.7 92.6 94.4 93.1 92.9 92.9 92.9 92.9 92.9 92.9 92.9 91.3	0.91 0.91 0.89 0.87 0.87 0.82 1.11 1.12 1.12 1.12 0.49 0.50 0.38 0.56 0.61 0.49 0.51 0.51 0.51 1.61 1.70	34.83 34.85 34.86 34.87 34.89 34.90 34.90 34.90 34.90 34.91 34.91 34.97 34.95 34.95 34.95 34.95 34.95 34.95 34.97 34.97 34.97 34.97 35.39	8.17 8.17 8.17 8.17 8.17 8.17 8.17 8.17	1.4 1.5 1.7 2.6 2.5 1 1 1.3 2 2 4 1.5 1.5 1.5 2.5 2.5 2.5 2.5 2.5 2.5 2.5 2

 Remarks:
 MF - Middle Flood tide

 ME - Middle Ebb tide
 ME - Middle Ebb tide

 For SS, if the monitoring result is less than Limit of Report Img/L, the result value will be assumed as I for the calculation.

anphing Date.	17-Apr-19												
Date / Time	Location	Tide*	Co-ore	linates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidity	Salinity	pH	ss
			East	North	m	m	Ĉ	mg/L	%	NTU	ppt	unit	mg/l
						1.00	22.6 22.6	6.60 6.60	93.5 93.6	0.99 0.97	35.17 35.17	8.14 8.14	6.3 6.1
11:56	CC1	ME	843201	816416	9.09	4.55	22.6 22.4	6.58 6.57	93.3 93.0	1.02 1.07	35.16 35.18	8.14 8.14	6.4 6.1
						8.09	21.9 22.1	6.45 6.39	90.5 89.7	1.58 1.25	35.33 34.93	8.14 8.15	6.7 7
						1.00	22.3	6.44	90.8	0.85	35.04	8.15	2.8
12.02	CC2	ME	844076	817091	12.26		22.3 22.2	6.43 6.41	90.7 90.3	0.84 0.94	35.04 35.10	8.15 8.15	3 2.7
12:03	0.2	ME	844076	817091	12.26	6.13	22.2 22.0	6.41 6.43	90.3 90.2	0.95	35.12 35.29	8.15 8.15	3.1
						11.26	21.9	6.43	90.3	1.58	35.32	8.15	3.6
						1.00	22.4 22.4	6.27 6.27	88.5 88.4	1.18 1.28	34.88 34.90	8.15 8.15	2.2
12:23	CC3	ME	844606	817941	9.03	4.52	22.3 22.3	6.28 6.27	88.4 88.4	1.40 1.45	34.95 34.96	8.15 8.15	3.2
						8.03	22.2	6.26	88.1	2.01	35.07	8.15	3.8
							22.2	6.25	87.9	2.48	35.15	8.15	4.1
							22.2	6.46	90.9	1.29	35.19	8.12	5.1
11:36	CC4	ME	845444	815595	2.39	1.20	22.1	6.45	90.7	1.30	35.20	8.12	5.3
						1.00	22.5 22.5	6.43 6.42	90.8 90.7	1.04 1.03	34.91 34.91	8.15 8.15	3.5
12:10	CC13	ME	844200	817495	8.54	4.27	22.2	6.43	90.4	1.02	35.17	8.15	4
							22.2 22.1	6.43 6.44	90.5 90.5	1.02 1.02	35.17 35.19	8.15 8.15	3.8
						7.54	22.1 22.6	6.44 6.34	90.5 89.8	1.05 0.82	35.20 34.88	8.15 8.10	3.8 2.8
						1.00	22.6	6.34	89.8	0.82	34.88	8.10	2.0
11:26	SWI1	ME	845512	817442	3.55								
						2.55	22.5	6.32	89.3	1.25	34.97	8.10	3.9
						1.00	22.4 22.1	6.30 6.44	89.0 90.5	1.60 1.46	35.02 35.06	8.10 8.13	3.8
							22.1 22.1	6.44 6.39	90.4 89.8	1.46 1.45	35.06 35.13	8.13 8.13	3.7
11:49	C3	ME	843821	816211	15.28	7.64	22.1	6.39	89.7	1.46	35.15	8.13	4
						14.28	21.9 21.9	6.42 6.43	90.0 90.1	1.43 1.72	35.30 35.33	8.13 8.13	4.5
						1.00	22.2 22.2	6.36	89.4 89.4	1.34 1.34	35.00 35.01	8.12	2.6
11:41	C4	ME	844621	815770	15.67	7.84	21.9	6.35 6.40	89.8	1.37	35.22	8.12 8.12	2.4
11.41	64	ML	044021	015770	15.07		21.9 21.9	6.41 6.41	89.8 89.8	1.35	35.23 35.24	8.13 8.13	2.7
						14.67	21.9	6.41	89.8	1.68	35.24	8.13	5.3
						1.00	22.3 22.3	6.46 6.46	91.1 91.0	1.02 1.03	35.04 35.04	8.15 8.15	3.1
12:17	I1	ME	844602	817675	9.5	4.75	22.1 22.1	6.38 6.37	89.7 89.6	1.29 1.33	35.15 35.17	8.15 8.15	4
						8.50	21.8	6.42	89.9	2.66	35.40	8.15	3.9
							21.8	6.42	90.0	2.68	35.40	8.15	4.4
						1.00	22.6	6.63	93.9	1.94	35.11	8.16	2.7
15:31	CC1	MF	843201	816416	9.53	4.77	22.6	6.6 6.55	93.5 92.6	1.82 1.23	35.12 35.14	8.16 8.16	3.1
15:31	ttr	MF	843201	810410	9.55	4.77	22.4 22.1	6.53 6.42	92.3 90.2	1.17 1.53	35.15 35.29	8.16 8.16	3.9
						8.53	22.0	6.41	90.0	1.65	35.30	8.16	4.3
						1.00	22.6 22.6	6.62 6.59	93.8 93.4	0.73 0.75	35.06 35.05	8.16 8.16	1.2
15:37	CC2	MF	844076	817091	12.03	6.02	22.4 22.4	6.48	91.6	0.83	35.05	8.16	2 2.2
						11.03	21.9	6.48 6.41	91.6 89.9	0.82 2.21	35.05 35.35	8.16 8.16	3.5
							21.9 22.7	6.41 6.39	89.8 90.5	2.42 0.86	35.36 34.79	8.16 8.15	3.4
						1.00	22.7	6.40	90.7	0.91	34.81	8.15	3.5
15:54	CC3	MF	844606	817941	9.32	4.66	22.6 22.6	6.41 6.41	90.7 90.6	0.98	34.92 34.95	8.15 8.15	3.6
						8.32	22.3	6.33 6.30	89.2 88.7	1.70 1.92	35.12 35.17	8.15 8.15	5 5.2
							22.2	0.50	00.1	1.02	55.17	0.115	5.2
15:11	CC4	MF	845444	815595	2.31	1.16	22.3	6.50	91.6	1.35	34.95	8.17	4.8
13:11	CC4	MIF	843444	813393	2.31	1.16	22.3	6.50	91.6	1.35	34.95	8.17	4.7
								-		-			
						1.00	22.6 22.6	6.63 6.60	94.0 93.5	0.82	35.04 35.03	8.16 8.16	2.9
15:44	CC13	MF	844200	817495	8.15	4.08	22.5 22.5	6.51	92.0 91.9	0.82	35.04	8.16	3.2
						7.15	22.3	6.50 6.46	91.1	0.81 0.89	35.03 35.10	8.16 8.16	4.1
							22.2 22.8	6.45 6.46	90.9 91.6	0.92	35.13 34.75	8.16 8.22	3.9
						1.00	22.7	6.45	91.4	0.98	34.78	8.21	3
15:00	SWI1	MF	845512	817442	3.64								
						2.64	22.6 22.6	6.37 6.37	90.2 90.2	1.06	34.99 35.01	8.20 8.20	3.2
						1.00	22.4	6.38	90.0	1.30	34.80	8.15	2.7
		ME	042024	01/211			22.3 22.1	6.38 6.44	89.8 90.5	1.20 0.84	34.89 35.19	8.15 8.15	3.1
15.24	~	MF	843821	816211	15.5	7.75	22.1	6.46	90.7	0.83	35.21	8.15	4.3
15:24	C3					14.50	21.8	6.44 6.44	90.3 90.3	3.27 3.43	35.40 35.41	8.16 8.16	5.4 5
15:24	C3												
15:24	C3					1.00	22.2	6.29	88.4 88.4	1.12	34.89	8.14	
15:24	C3 C4	MF	844621	815770	16.14		22.2 22.2 22.1	6.29 6.29 6.30	88.4 88.4	1.12 1.13 1.22	34.89 34.88 35.09	8.14 8.14 8.14	2.7
			844621	815770	16.14	1.00 8.07	22.2 22.2	6.29 6.29	88.4	1.12 1.13	34.89 34.88	8.14 8.14	2.7 3.6 4
			844621	815770	16.14	1.00	22.2 22.2 22.1 22.0 22.0 22.0 22.0	6.29 6.29 6.30 6.31 6.34 6.34	88.4 88.4 88.5 89.0 89.0	1.12 1.13 1.22 1.22 2.24 2.56	34.89 34.88 35.09 35.12 35.18 35.19	8.14 8.14 8.14 8.14 8.15 8.15 8.15	4.8
			844621	815770	16.14	1.00 8.07	22.2 22.2 22.1 22.0 22.0 22.0 22.0 22.5 22.6	6.29 6.29 6.30 6.31 6.34	88.4 88.4 88.5 89.0 89.0 95.5 94.9	1.12 1.13 1.22 1.22 2.24	34.89 34.88 35.09 35.12 35.18 35.19 35.14 35.06	8.14 8.14 8.14 8.14 8.14 8.15	2.7 3.6 4 4.8 4.5 2.2 2.5
			844621	815770	9.53	1.00 8.07 15.14	22.2 22.2 22.1 22.0 22.0 22.0 22.0 22.5	6.29 6.29 6.30 6.31 6.34 6.34 6.34 6.75	88.4 88.4 88.5 89.0 89.0 95.5	1.12 1.13 1.22 1.22 2.24 2.56 0.99	34.89 34.88 35.09 35.12 35.18 35.19 35.14	8.14 8.14 8.14 8.14 8.15 8.15 8.15 8.16	2.7 3.6 4 4.8 4.5 2.2

> Remarks: MF - Middle Flood tide ME - Middle Ebb tide

mpling Date:	19-Apr-19	)						g Result					
Date / Time	Location	Tide*	Co-ore	linates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidity	Salinity	pH	SS
Date / Time	Location	The	East	North	m	m	r	mg/L	%	NTU	ppt	unit	mg/
						1.00	22.6 22.7	6.66 6.64	94.2 94.2	1.09 1.02	35.20 35.17	8.14 8.14	<1.0
13:01	CC1	ME	843201	816416	8.97	4.49	21.9	6.46	90.6	1.35	35.33	8.14	<1.0
						7.97	21.9 21.9	6.46 6.45	90.6 90.5	1.37	35.33 35.33	8.14 8.14	<1.0
							21.9 22.3	6.45 6.41	90.4 90.3	1.55 0.89	35.34 35.03	8.14 8.14	<1.0
						1.00	22.4	6.40	90.3	0.89	35.02	8.14	1.5
13:11	CC2	ME	844076	817091	11.45	5.73	22.3 22.2	6.38 6.38	89.9 89.9	1.02	35.09 35.13	8.14 8.14	<1.0
						10.45	21.9 21.9	6.42 6.43	90.1 90.2	2.08 2.27	35.32 35.34	8.14 8.14	<1.0
						1.00	22.3	6.26	88.3	1.27	34.92	8.15	1.4
							22.3 22.3	6.26 6.26	88.3 88.2	1.29	34.93 34.96	8.15 8.15	<1.0
13:28	CC3	ME	844606	817941	9.32	4.66	22.3	6.26	88.2	1.36	34.98	8.15	1.3
						8.32	21.9 21.9	6.26 6.27	87.9 88.0	3.04 3.21	35.35 35.36	8.14 8.14	1.4 1.2
12:41	CC4	ME	845444	815595	2.39	1.20	22.3	6.48 6.47	91.5 91.2	1.30 1.30	35.14 35.17	8.12 8.12	2.2
						1.00	22.4	6.41	90.4	0.99	34.99	8.15	1.1
13:16	CC13	ME	844200	817495	8.22	4.11	22.4 22.4	6.40 6.37	90.3 89.9	0.98 0.97	34.97 35.00	8.14 8.14	1.1
15:10	CCIS	ME	844200	817495	0.22		22.3 22.2	6.37 6.38	89.8 89.9	0.97	35.01 35.15	8.14 8.14	<1.
						7.22	22.2	6.39	90.0	1.03	35.17	8.15	<1.
						1.00	22.6	6.33 6.32	89.6 89.3	0.83	34.93 34.94	8.11 8.11	2.3
12:34	SWI1	ME	845512	817442	3.1								
						2.10	22.4	6.32	89.2	1.30	35.05	8.11	1.6
							22.4 22.1	6.31 6.45	89.0 90.6	1.59 1.36	35.07 35.15	8.11 8.13	1.3
						1.00	22.1 22.1	6.44	90.5	1.38	35.12	8.13	2.1
12:56	C3	ME	843821	816211	15.35	7.68	22.1	6.37 6.37	89.5 89.5	1.42 1.41	35.11 35.13	8.13 8.13	1.9
						14.35	21.8 21.8	6.46 6.46	90.4 90.4	3.41 3.48	35.43 35.43	8.13 8.13	2.1
						1.00	22.1	6.38	89.6	1.65	35.05	8.12	1.3
12:47	C4	ME	844621	815770	16.2		22.1 22.0	6.37 6.36	89.5 89.3	1.65	35.05 35.16	8.12 8.12	1.8
12:47	C4	ME	844621	815770	16.2	8.10	22.0 21.9	6.37 6.39	89.4 89.7	1.47 1.72	35.18 35.23	8.12 8.12	2.1
						15.20	21.9	6.39	89.7	1.84	35.23	8.12	2.1
						1.00	22.4	6.27 6.27	88.5 88.4	1.18 1.28	34.88 34.90	8.15 8.15	2.6
13:27	I1	ME	844602	817675	9.03	4.52	22.3 22.3	6.28	88.4	1.40	34.95	8.15 8.15	<1.
						8.03	22.2	6.27 6.26	88.4 88.1	1.45 2.01	34.96 35.07	8.15	1.6
							22.2	6.25	87.9	2.48	35.15	8.15	1.7
						1.00	22.6	6.6	93.5	0.99	35.17	8.14	1.5
					0.00		22.6 22.6	6.6 6.58	93.6 93.3	0.97 1.02	35.17 35.16	8.14	2.7
8:26	CC1	MF	843201	816416	9.09	4.55	22.4 21.9	6.57 6.45	93.0 90.5	1.07 1.58	35.18 35.33	8.14 8.14	2.6
						8.09	21.9	6.45	90.4	1.64	35.34	8.14	2.2
						1.00	22.3 22.3	6.42 6.41	90.6 90.5	0.86	35.04 35.04	8.14 8.14	1.7
8:29	CC2	MF	844076	817091	11.43	5.72	22.2 22.2	6.4	90.1 90.1	0.99 1.02	35.12 35.14	8.14 8.14	1.3
						10.43	21.9	6.4 6.44	90.2	2.14	35.35	8.14	<1.
							21.9 22.2	6.44 6.43	90.3 90.4	2.29 1.35	35.36 35.16	8.14 8.15	<1.
						1.00	22.2	6.42	90.4	1.25	35.11	8.15	1.7
8:43	CC3	MF	844606	817941	9.61	4.81	22.3	6.38 6.38	89.9 89.8	1.03 1.08	35.04 35.05	8.14 8.14	2.4
						8.61	22.1 22.0	6.35 6.36	89.2 89.3	1.79 1.94	35.22 35.25	8.15 8.15	1.4
								0.00	0,10			0.11	
8:10	CC4	MF	845444	815595	2.39	1.20	22.4	6.49	91.7	1.30	35.08	8.11	2.3
							22.3	6.49	91.6	1.29	35.11	8.11	2
						1.00	22.4	6.39	90.2	0.98	35.00	8.15	2.3
						1.00	22.4 22.3	6.38	90.1 89.7	0.97	34.99 35.07	8.15 8.15	1.9
8:37	CC13	MF	844200	817495	8.06	4.03	22.2	6.36 6.36	89.6	1.03	35.09	8.15	1.7
						7.06	22.2 22.2	6.38 6.38	89.7 89.8	1.08 1.09	35.15 35.16	8.15 8.15	<1.
						1.00	22.6 22.6	6.40	90.6 90.4	0.80	34.92 34.93	8.11	2.2
8:02	SWI1	MF	845512	817442	3.54		22.0	6.39	90.4	0.80	54.93	8.11	2.4
0.02	5.011		0.0012	01/772	5.54	2.51	22.5	6.36	89.9	0.97	34.98	8.11	1.3
	<b>   </b>					2.54	22.4	6.35	89.7	1.07	34.99	8.11	1.9
						1.00	21.9 22.0	6.47 6.46	90.7 90.6	2.14 1.87	35.25 35.21	8.13 8.13	1.6
8:20	C3	MF	843821	816211	14.65	7.33	22.1 22.1	6.41 6.40	90.0 89.9	1.45 1.44	35.11 35.12	8.13 8.13	1.5
						13.65	21.8	6.49	90.9	1.66	35.37	8.14	1.9
	├ -						21.8 22.0	6.49 6.41	91.0 89.9	1.59 1.56	35.37 35.15	8.14 8.12	1.9
						1.00	22.1	6.40	89.9	1.45	35.12	8.12	2.9
8:14	C4	MF	844621	815770	16.08	8.04	22.1 22.0	6.37 6.37	89.4 89.4	1.44 1.43	35.13 35.16	8.12 8.12	3.2
						15.08	21.9 21.9	6.39 6.39	89.5 89.6	1.44 1.42	35.22 35.23	8.12 8.12	2.3
						1.00	22.1	6.44	90.5	1.57	35.22	8.15	<1.
8.20	11	ME	844600	817475	0.40		22.1 22.2	6.44 6.41	90.5 90.3	1.45	35.17 35.08	8.15	1.4
8:39	I1	MF	844602	817675	9.69	4.85	22.2	6.40	90.1	1.14	35.07	8.15	<1.
							22.1	6.36	89.3	1.46	35.22	8.15	1.

 Remarks:
 MF - Middle Flood tide

 ME - Middle Ebb tide
 ME - Middle Ebb tide

 For SS, if the monitoring result is less than Limit of Report Img/L, the result value will be assumed as I for the calculation.

imping Date	: 23-Apr-1	9	r		r	·	-						
Date / Time	Location	Tide*	Co-or	linates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidit v	Salinity	рН	ss
Dute / Time	Locution	Thue	East	North	m	m	ĉ	mg/L	%	NTU	ppt	unit	mg/
						1.00	22.5 22.4	6.32 6.35	89.6 89.6	0.85	35.15 35.11	8.13 8.13	3.5
14:06	CC1	ME	843201	816416	8.32	4.16	22.4 22.4	6.36 6.35	89.6 89.6	1.79 1.74	34.90 34.90	8.12 8.12	4.2
						7.32	22.3	6.31	88.8	2.59	35.06	8.12	5.3
						1.00	22.3 22.8	6.31 6.45	89.0 91.4	2.41 0.79	35.04 34.37	8.12 8.12	5 4.1
							22.8 22.8	6.45 6.43	91.3 91.0	0.80	34.37 34.42	8.12 8.12	3.6 3.5
14:12	CC2	ME	844076	817091	13.94	6.97	22.7	6.41	90.8	0.84	34.47	8.12	2.9
						12.94	22.2 22.2	6.06 6.07	85.2 85.4	1.16 1.41	35.08 35.03	8.12 8.12	4.8
						1.00	23.6 23.3	6.23 6.22	89.1 88.7	3.40 3.16	33.64 33.82	8.05	4.2
14:23	CC3	ME	844606	817941	9.18	4.59	22.4 22.3	6.11 6.11	86.1 86.1	2.46	34.70 34.78	8.10 8.10	4.9
						8.18	22.2	6.19	87.1	4.05	35.00	8.11	5.2
							22.2	6.18	87.0	4.20	35.00	8.11	5.2
							23.4	6.51	92.9	0.80	33.86	8.11	4.6
13:53	CC4	ME	845444	815595	2.22	1.11	23.4	6.48	92.4	0.80	33.87	8.11	3
						1.00	23.0 23.0	6.41 6.41	91.1 91.1	0.73 0.75	34.29 34.29	8.11 8.11	4.9
14:16	CC13	ME	844200	817495	8.72	4.36	22.9 22.9	6.37 6.37	90.3 90.3	0.93 0.91	34.38 34.38	8.11 8.11	4.7
						7.72	22.4	6.33	89.3	1.10	34.68	8.11	3.7
						1.00	22.5 22.9	6.34 6.24	89.5 88.4	1.01	34.64 34.07	8.11 8.14	4.7
						1.00	22.8	6.20	87.7	1.30	34.15	8.14	4.9
13:47	SWI1	ME	845512	817442	4.57		22.6	6.06	85.5	2.90	34.40	8.13	6
						3.57	22.5	6.03	85.0	3.21	34.45	8.12	5.5
						1.00	22.3 22.3	6.30 6.29	88.8 88.6	2.60 2.54	34.84 34.86	8.11 8.11	7.2
14:02	C3	ME	843821	816211	16.19	8.10	22.3	6.31	88.8	2.97	35.03	8.11	10.
						15.19	22.3 22.2	6.31 6.31	88.8 88.8	3.08 2.79	35.03 35.06	8.11 8.11	11.
							22.2 22.8	6.31 6.35	88.9 89.8	2.64 1.05	35.08 34.22	8.11 8.10	10.
						1.00	22.8	6.34	89.6	1.05	34.22	8.10	5.3
13:56	C4	ME	844621	815770	16.14	8.07	22.5 22.5	6.31 6.31	88.9 88.9	0.84 0.74	34.41 34.42	8.10 8.11	5.7
						15.14	22.5 22.5	6.38 6.38	89.9 90.0	0.74 0.78	34.50 34.48	8.11 8.11	6 5.
						1.00	23.2	6.30	89.8	1.25	34.09	8.11	8.4
			0.44600	017/75		-	23.1 22.2	6.28 6.30	89.3 88.7	1.20 3.15	34.11 35.11	8.11 8.12	7.6
14:20	11	ME	844602	817675	8.7	4.35	22.2 22.2	6.31 6.31	88.8 88.9	3.17 3.06	35.10 35.10	8.12 8.12	5.9
						7.70	22.2	6.32	88.9	2.92	35.10	8.12	4.0
	1						22.6	6.34	89.7	1.05	34.59	8.10	5.5
						1.00	22.6	6.34	89.5	1.07	34.60	8.10	5.6
9:09	CC1	MF	843201	816416	9.59	4.80	22.4 22.4	6.35 6.35	89.5 89.5	1.33	34.75 34.75	8.10 8.10	6.0
						8.59	22.3 22.3	6.31 6.29	88.8 88.6	1.97 2.13	34.86 34.89	8.10 8.10	4.5
						1.00	22.9	6.29	89.1	0.79	34.07	8.08	3.3
9:14	CC2	MF	844076	817091	12.26	6.13	22.8 22.4	6.25 6.23	88.4 87.8	0.82	34.09 34.62	8.08 8.08	3.7
2.14	002	MI	011070	017071	12.20		22.3 22.2	6.26 6.34	88.1 89.2	1.40	34.78 35.10	8.09 8.10	2.7
						11.26	22.2	6.34	89.3	2.40	35.15	8.10	3.4
						1.00	22.8	6.19	87.5 87.4	0.73	33.98 33.98	8.07	3.0
9:28	CC3	MF	844606	817941	9.02	4.51	22.7 22.7	6.11 6.09	86.3 86.0	0.82 0.84	34.21 34.28	8.08 8.08	3.
						8.02	22.4	6.00 5.99	84.6 84.4	3.26 3.20	34.55	8.08	2.7
							22.4	5.99	84.4	3.20	34.60	8.08	3.4
8:53	CC4	MF	845444	815595	2.24	1.12	22.7	6.31	89.3	1.15	34.17	8.06	4.4
8.55	CC4	WII <sup>+</sup>	843444	815595	2.24	1.12	22.7	6.28	88.8	1.21	34.20	8.06	2.8
							22 <i>(</i>	6.00	00.0	0.00	24.25	0.00	
						1.00	22.6 22.6	6.30 6.29	88.9 88.7	0.98	34.35 34.35	8.08 8.08	5.3
9:19	CC13	MF	844200	817495	7.71	3.86	22.4 22.4	6.24 6.23	87.8 87.8	1.90 1.95	34.66 34.65	8.09 8.09	4.8
						6.71	22.3	6.22	87.6	1.89	34.71	8.09	5.2
						1.00	22.3 22.5	6.23 6.07	87.6 85.6	1.82 2.76	34.75 34.24	8.09 8.03	6.
0.15			0.455-5	0171-7	10:	1.00	22.5	6.08	85.6	2.58	34.23	8.03	7.
8:45	SWI1	MF	845512	817442	4.04		22.4	6.07	05.2	2.52	24.22	8.02	
						3.04	22.4 22.4	6.06 5.99	85.3 84.3	2.52 2.39	34.33 34.44	8.03 8.03	4.8
						1.00	22.6 22.6	6.39 6.35	90.2 89.7	0.86	34.29 34.30	8.09 8.09	4.4
9:03	C3	MF	843821	816211	15.45	7.73	22.5	6.38	90.0	0.83	34.51	8.09	4
						14.45	22.5 22.2	6.38 6.35	90.0 89.4	0.83 3.00	34.53 35.13	8.09 8.10	3.2
				L			22.2 22.7	6.35 6.27	89.4 88.4	3.61 1.05	35.22 34.04	8.10 8.07	3.4 3.0
						1.00	22.7	6.23	87.9	1.01	34.04	8.07	3.4
8:57	C4	MF	844621	815770	16.23	8.12	22.4 22.3	6.41 6.44	90.5 90.8	0.89 0.89	34.90 34.94	8.08 8.08	3.2
						15.23	22.2 22.2	6.41 6.41	90.3 90.3	3.87 3.98	35.29 35.29	8.10 8.10	3.
						1.00	22.9	6.23	88.2	0.79	33.92	8.09	2.8
0.25	II	MF	844602	817675	10.07		22.9 22.7	6.20 6.15	87.8 86.8	0.82	33.92 34.12	8.09 8.09	3.3
9:25	11	wir	044002	817675	10.07	5.04	22.7 22.3	6.15 6.20	86.7 87.4	1.11 3.00	34.19 34.89	8.09 8.09	3.2
	1					9.07	22.3	6.20	87.6	3.33	35.01	8.09	4.

Contract No. EDO/04/2018 Cross Bay Link, Tseung Kwan O

Remarks: MF - Middle Flood tide ME - Middle Ebb tide

mpning Dute	25-Apr-1	9											
Date / Time	Location	Tide*	Co-ore	linates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidit v	Salinity	pH	ss
Date / Thine	Location	Thuc	East	North	m	m	r	mg/L	%	NTU	ppt	unit	mg/
						1.00	23.8 23.7	6.74 6.75	96.9 97.1	0.87	34.04 34.06	8.11 8.11	1.1
15:21	CC1	ME	843201	816416	8.44	4.22	23.6 23.4	6.73 6.69	96.6 95.9	0.94	34.20 34.36	8.11 8.11	1.4
						7.44	22.6	6.22	88.4	2.04	35.44	8.11	1.4
						1.00	22.6 23.7	6.22 6.92	88.3 99.4	2.01 0.75	35.43 34.04	8.11 8.13	1.3
							23.7 23.4	6.92 6.62	99.5 94.8	0.75 0.96	34.05 34.26	8.13 8.12	1.5
15:28	CC2	ME	844076	817091	12.16	6.08	23.3	6.61	94.5	1.00	34.31	8.12	1.5
						11.16	22.8 22.7	6.40 6.37	91.1 90.5	1.55 1.72	35.05 35.25	8.12 8.12	1.4
						1.00	24.7 24.6	7.24 7.27	105.4 105.8	0.62 0.64	33.41 33.46	8.13 8.13	2.4
15:45	CC3	ME	844606	817941	10.12	5.06	24.0	6.81	98.3	0.89	33.93	8.13	2.1
						9.12	23.9 23.2	6.79 6.21	97.8 88.8	0.98 1.88	34.01 34.64	8.13 8.13	1.8
						9.12	23.1	6.20	88.4	2.17	34.84	8.13	1.8
15:03	CC4	ME	845444	815595	2.49	1.25	23.3 23.1	6.41 6.41	91.5 91.4	0.84	34.34 34.50	8.16 8.16	2.4
						1.00	23.9	6.92	99.7	0.71	33.96	8.13	2.2
						1.00	23.9 23.2	6.96 6.43	100.2 91.7	0.69	33.97 34.49	8.13 8.13	2
15:35	CC13	ME	844200	817495	8.15	4.08	23.1	6.45	92.0	1.17	34.55	8.13	1.8
						7.15	22.6 22.6	6.22 6.23	88.3 88.4	1.81 1.73	35.36 35.35	8.11 8.11	1.8
						1.00	25.3 25.2	7.73	113.2	0.34	32.79	8.23 8.23	1.4
14:51	SWI1	ME	845512	817442	3.64		43.2	1.13	113.2	0.36	32.80	0.23	1
11.51	5		010012	017112	5.01	2.44	23.8	7.58	108.9	0.41	33.76	8.23	2.2
						2.64	23.8	7.49	107.7	0.42	33.73	8.23	2
						1.00	23.7 23.7	6.47 6.45	92.5 92.3	1.22 1.25	33.33 33.39	8.10 8.09	2.0
15:16	C3	ME	843821	816211	16.06	8.03	22.5 22.5	6.13 6.13	87.0 86.9	2.25 2.26	35.53 35.53	8.10 8.10	2.4
						15.06	22.5	6.12	86.8	2.45	35.54	8.10	2.2
							22.5 23.6	6.12 6.53	86.8 93.4	2.48 0.82	35.55 33.65	8.10 8.12	2.
						1.00	23.6 22.9	6.53 6.45	93.3 91.6	0.81 0.85	33.67 34.58	8.12 8.11	1.4
15:07	C4	ME	844621	815770	16.04	8.02	22.9	6.44	91.5	0.81	34.60	8.11	1.8
						15.04	22.8 22.8	6.39 6.38	90.7 90.6	0.69 0.67	34.90 34.92	8.11 8.11	1.5
						1.00	23.9	6.78	97.7	1.88	34.18	8.12	2.0
15:41	I1	ME	844602	817675	9.66	4.83	23.9 23.8	6.77 6.74	97.6 97.1	1.86 1.76	34.19 34.22	8.12 8.12	2.4
13:41	11	ME	844002	81/0/3	9.00		23.7 23.2	6.72 6.19	96.7 88.5	1.68 2.04	34.25 34.63	8.12 8.12	4
						8.66	23.1	6.18	88.2	2.19	34.80	8.12	3.3
							23.6	6.61	94.6	0.62	33.88	8.12	1.4
						1.00	23.6	6.61	94.6	0.62	33.88	8.12	1.8
9:59	CC1	MF	843201	816416	8.12	4.06	23.5 23.4	6.59 6.58	94.3 94.1	0.63	33.91 33.93	8.12 8.12	1.8
						7.12	22.7 22.6	6.11 6.11	86.7 86.6	1.99 2.17	35.09 35.22	8.12 8.12	2.4
						1.00	23.6	6.38	91.4	0.75	33.81	8.12	3
10:06	CC2	MF	844076	817091	12.05	6.03	23.4 22.8	6.39 6.26	91.3 88.9	0.72 0.92	33.92 34.72	8.12 8.12	2.9
10.00	002	WII.	844070	817091	12.05		22.7 22.6	6.26 6.22	88.8 88.2	0.97 2.29	34.86 35.49	8.12 8.12	3.3
						11.05	22.6	6.21	88.2	2.49	35.53	8.12	3.3
						1.00	23.6	6.71 6.72	95.9 96.1	0.64	33.61 33.60	8.10 8.10	1.1
10:23	CC3	MF	844606	817941	9.85	4.93	23.2 23.1	6.27 6.25	89.5 89.1	0.69 0.71	34.07 34.24	8.10 8.10	<1.
						8.85	22.8	6.20	88.0	1.53	34.74	8.10	- 1.9
						0.05	22.7	6.18	87.7	1.94	34.87	8.10	1.5
							23.8	6.63	95.1	0.49	33.57	8.20	1.3
9:33	CC4	MF	845444	815595	2.14	1.07	23.8	6.63	95.1	0.49	33.57	8.19	1.8
						1.00	23.3 23.4	6.56 6.56	93.6 93.7	0.94 0.74	34.09 33.94	8.11 8.11	<1.
10:11	CC13	MF	844200	817495	8.11	4.06	23.4	6.54	93.4	0.68	33.93	8.11	4.3
							23.4 23.2	6.52 6.12	93.1 87.2	0.74 1.09	33.99 34.28	8.11 8.11	3.8
						7.11	23.1 23.9	6.10 6.60	86.9 94.8	1.31 0.42	34.49 33.49	8.11 8.29	3.7
						1.00	23.8	6.58	94.4	0.42	33.53	8.23	3.3
9:27	SWI1	MF	845512	817442	3.36								
						2.36	23.8 23.8	6.61 6.61	94.8 94.9	0.48	33.54 33.55	8.21 8.21	2.1
						1.00	23.4	6.41	91.4	0.74	33.82	8.12	3.4
0.49		ME	042024	01/01/			23.4 23.2	6.40 6.33	91.4 90.3	0.71 0.76	33.79 34.25	8.12 8.11	4.
9:48	C3	MF	843821	816211	16.16	8.08	23.1 22.6	6.32 6.27	90.0	0.74	34.47 35.47	8.11	3.4
						15.16	22.6	6.27	89.1 89.1	1.49 1.69	35.53	8.12 8.12	2.1
						1.00	23.6 23.6	6.44 6.43	92.1 91.9	0.68	33.64 33.65	8.13 8.13	3
9:41	C4	MF	844621	815770	16.06	8.03	22.7	6.27	89.1	0.83	34.99	8.14	3
							22.7 22.6	6.28 6.27	89.1 89.1	0.80	35.04 35.58	8.14 8.12	3.0
	-					15.06	22.6 23.5	6.26	89.0	2.12 0.70	35.62 33.73	8.13 8.12	3.4
						1.00	23.5	6.66 6.68	95.1 95.5	0.68	33.69	8.12	4.4
10:22	I1	MF	844602	817675	9.97	4.99	23.3 23.2	6.30 6.29	89.8 89.5	0.66	34.05 34.19	8.12 8.12	6.4
								6.20	87.9	2.03		4.14	8.4

 Remarks:
 MF - Middle Flood tide

 ME - Middle Ebb tide

 For SS, if the monitoring result is less than Limit of Report Img/L, the result value will be assumed as I for the calculation.

inping but	: 27-Apr-1	9			1	I		T					
Date / Time	Location	Tide*	Co-or	linates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidit v	Salinity	рН	SS
			East	North	m	m	ç	mg/L	%	NTU	ppt	unit	mg/
						1.00	24 24	6.74 6.73	96.3 96.2	0.34 0.35	34.42 34.42	8.15 8.15	2.6
17:05	CC1	ME	843201	816416	8.16	4.08	24 24	6.69 6.69	95.5 95.6	0.49 0.48	34.51 34.51	8.15 8.15	1.4
						7.16	23.9 23.9	6.64	94.8 94.4	0.53	34.63	8.15	1.8
						1.00	24.1	6.61 6.76	96.7	0.36	34.66 34.32	8.15 8.16	1.8
							24.1 23.9	6.76 6.68	96.6 95.3	0.39 0.55	34.32 34.49	8.16 8.16	1.6
17:10	CC2	ME	844076	817091	11.33	5.67	23.9	6.67	95.2	0.54	34.50	8.16	1.7
						10.33	23.6 23.6	6.21 6.24	88.4 88.8	0.84 0.83	34.95 34.93	8.13 8.13	2.2
						1.00	24.1 24.2	6.59 6.59	93.7 94.0	0.37 0.32	33.43 33.69	8.15 8.15	2.1
17:27	CC3	ME	844606	817941	8.84	4.42	24.1	6.72	96.1	0.34	34.38	8.15	1.2
						7.84	24.1 24	6.73 6.65	96.1 95.0	0.33 0.87	34.38 34.44	8.15 8.15	1.9
						7.01	24	6.65	95.0	0.95	34.44	8.15	2.2
							24	6.79	96.9	0.50	34.26	8.15	1.9
16:50	CC4	ME	845444	815595	2.32	1.16	24	6.77	96.7	0.47	34.25	8.15	2.3
						1.00	23.9 23.9	6.76 6.75	96.5 96.4	0.34 0.44	34.38 34.36	8.16 8.16	2.7
17:17	CC13	ME	844200	817495	7.9	3.95	24 24	6.68	95.4	0.31	34.37	8.16	2.3
						6.90	24 23.9	6.68 6.58	95.3 93.9	0.39 0.98	34.38 34.53	8.16 8.15	2.0
							23.9 24.1	6.57 6.57	93.6 93.8	0.91	34.55 34.14	8.15 8.15	3.5
						1.00	24.1	6.61	94.4	0.53	34.16	8.15	2.2
16:44	SWI1	ME	845512	817442	4.7								
						3.70	24.1 24.1	6.70 6.70	95.8 95.7	0.50 0.48	34.30 34.30	8.16 8.16	2.
						1.00	24.1	6.83	97.8	0.11	34.43	8.16	2.8
17.01			0.42021				24.1 23.9	6.83 6.73	97.8 96.1	0.12 0.19	34.42 34.59	8.16 8.13	2.0
17:01	C3	ME	843821	816211	16.21	8.11	24 23.4	6.74	96.3 89.0	0.21	34.54	8.14	2.5
						15.21	23.4	6.26 6.25	88.8	1.31 1.39	35.30 35.30	8.13 8.12	3.3
						1.00	23.9 23.9	6.63 6.63	94.6 94.6	0.51 0.50	34.57 34.57	8.14 8.14	2.4
16:55	C4	ME	844621	815770	16.13	8.07	23.5	6.25	88.8	1.26	35.18	8.12	1.9
						15.13	23.5 23.4	6.24 6.21	88.7 88.3	1.24 1.51	35.18 35.26	8.12 8.12	1.0
							23.4 24.1	6.21 6.78	88.3 96.9	1.53 0.49	35.26 34.26	8.12 8.16	2.4
						1.00	24.1	6.77	96.8	0.51	34.25	8.16	2.0
17:23	I1	ME	844602	817675	9.35	4.68	24.1 24.1	6.74 6.74	96.4 96.3	0.63	34.29 34.31	8.16 8.16	3.1
						8.35	23.8 23.8	6.39 6.40	91.0 91.2	1.23 1.34	34.56 34.57	8.15 8.15	3.
							23.8	0.40	71.2	1.,14	34.57	8.15	5
						1.00	23.9 23.9	6.68	95.6	0.46	34.46 34.46	8.14 8.14	2.9
8:27	CC1	MF	843201	816416	8.05	4.03	23.9	6.69 6.69	95.6 95.6	0.44	34.48	8.14	3.1
0.27	cer		045201	010410	0.05		23.9 23.7	6.69 6.53	95.6 93.1	0.49 0.87	34.49 34.73	8.14 8.13	3.5
						7.05	23.7	6.5	92.6	0.81	34.77	8.13	1.6
						1.00	24.2 24.2	6.81 6.81	97.5 97.6	0.23 0.19	34.22 34.22	8.15 8.15	2.3
8:33	CC2	MF	844076	817091	11.74	5.87	23.9 23.9	6.72 6.74	96.0 96.2	0.52 0.58	34.29 34.29	8.15 8.15	2.5
						10.74	23.6	6.16	87.5	1.97	34.82	8.13	2.
						1.00	23.6 24.1	6.14 6.71	87.3 95.9	1.89 0.46	34.83 33.87	8.13 8.15	2.
						1.00	24.1 24.1	6.72 6.73	96.0 96.1	0.48 0.64	33.89 34.20	8.15 8.15	2.2
8:44	CC3	MF	844606	817941	8.77	4.39	24.1	6.73	96.0	0.64	34.22	8.15	2.1
						7.77	24 23.9	6.70 6.70	95.7 95.6	0.84 0.80	34.34 34.36	8.15 8.15	3
8:09	CC4	MF	845444	815595	2.32	1.16	24.1	6.73	96.3	0.21	34.23	8.17	2.2
							24	6.73	96.1	0.22	34.28	8.17	2.4
	+						24.2	6.79	97.2	0.26	34.16	8.16	2.3
						1.00	24.2	6.79	97.2	0.24	34.16	8.16	2.2
8:39	CC13	MF	844200	817495	7.89	3.95	24.1 24.1	6.76 6.76	96.8 96.6	0.44 0.52	34.20 34.22	8.16 8.16	2.2
						6.89	23.8 23.8	6.54 6.53	93.2 93.2	2.01 1.98	34.45 34.45	8.14 8.14	3.
						1.00	24.1	6.76	96.6	0.18	34.15	8.25	2.
8.01	CNUL	ME	045510	017440	1.02		24.1	6.76	96.6	0.16	34.15	8.24	2.4
8:01	SWI1	MF	845512	817442	4.02		24.1	675	06 5	0.19	34.14	9 10	2
						3.02	24.1 24.1	6.75 6.75	96.5 96.5	0.20	34.16 34.16	8.18 8.18	2.
						1.00	23.7 23.7	6.42 6.41	91.3 91.3	1.12	34.64 34.64	8.13 8.13	5 4.3
8:23	C3	MF	843821	816211	16.06	8.03	23.5	6.30	89.6	1.40	34.94	8.12	3.3
							23.5 23.4	6.27 6.21	89.1 88.2	1.41 1.80	35.04 35.15	8.12 8.11	3.0
	-					15.06	23.4 24.2	6.21 6.79	88.2 97.4	1.77 0.13	35.16 34.28	8.11	2.3 2.3 2.3
						1.00	24.2	6.84	98.0	0.11	34.29	8.17 8.16	2.3
8:15	C4	MF	844621	815770	16.19	8.10	23.9 23.9	6.77 6.76	96.7 96.7	0.09 0.10	34.48 34.49	8.15 8.15	2.3
						15.19	23.7	6.36	90.7	0.91	34.77	8.14	3.
						1.00	23.7 24.1	6.35 6.75	90.4 96.6	0.99 0.32	34.87 33.98	8.14 8.16	2.9
							24.1 24	6.75 6.69	96.6 95.5	0.33 0.82	33.98 34.23	8.16 8.15	1.3
8:41	I1	MF	844602	817675	8.79	4.40	24	6.69	95.6	0.75	34.22	8.15	1.9
			1			7.79	23.8 23.8	6.54 6.54	93.2 93.2	1.13	34.35 34.35	8.14 8.14	2.2

Contract No. EDO/04/2018 Cross Bay Link, Tseung Kwan O

Remarks: MF - Middle Flood tide ME - Middle Ebb tide

mpling Date	: 30-Apr-1	9											
Date / Time	Location	Tide*	Co-ore	linates	Water Depth	Sampling Depth	Temp	DO Conc	DO Saturation	Turbidit v	Salinity	рН	SS
			East	North	m	m	ĉ	mg/L	%	NTU	ppt	unit	mg/
						1.00	24.1 24.1	6.62 6.63	95.5 95.5	0.44 0.42	33.36 33.36	8.19 8.19	1.2
11:26	CC1	ME	843201	816416	8.05	4.03	24.1 24.1	6.63 6.63	95.5 95.5	0.45 0.47	33.38 33.39	8.19 8.19	<1.0
						7.05	23.9	6.47	93.0	0.92	33.63	8.18	1.9
						-	23.8 24.3	6.44 6.75	92.5 97.4	0.93 0.21	33.67 33.12	8.18 8.2	1.2
						1.00	24.3 24.1	6.75 6.66	97.5 95.9	0.17 0.50	33.12 33.19	8.2 8.2	1.7 <1.0
11:32	CC2	ME	844076	817091	11.76	5.88	24.1	6.68	96.1	0.56	33.19	8.2	<1.
						10.76	23.7 23.7	6.10 6.08	87.4 87.2	2.78 2.79	33.72 33.73	8.18 8.18	1.1
						1.00	24.3	6.65	95.8	0.44	32.77	8.20	<1.
11:46	CC3	ME	844606	817941	8.79	4.40	24.3 24.2	6.66 6.67	95.9 96.0	0.46 0.62	32.79 32.90	8.20 8.20	<1.
11.40	ces	IVIL:	344000	817941	8.79	-	24.2 24.2	6.67 6.64	95.9 95.6	0.62 0.82	32.92 33.04	8.20 8.20	- 1.1
						7.79	24.1	6.64	95.5	0.78	33.06	8.20	1.5
							24.2	6.67	06.2	0.10	22.12	0.00	
11:08	CC4	ME	845444	815595	2.19	1.10	24.2 24.2	6.67 6.67	96.2 96.0	0.19 0.27	33.13 33.18	8.22 8.22	<1. <1.
						1.00	24.3 24.3	6.73 6.73	97.1 97.1	0.24 0.22	33.06 33.06	8.21 8.21	<1.
11:38	CC13	ME	844200	817495	7.91	3.96	24.3 24.2	6.70 6.70	96.7 96.5	0.42 0.50	33.10 33.12	8.21 8.21	1.4
						6.91	24.0	6.48	93.1	2.92	33.35	8.19	<1.
							24.0 24.3	6.47 6.70	93.1 96.5	3.04 0.16	33.35 33.05	8.19 8.30	<1.2
						1.00	24.3	6.70	96.5	0.14	33.05	8.29	1.9
11:00	SWI1	ME	845512	817442	4.04					-			
						3.04	24.2 24.2	6.69 6.69	96.4 96.4	0.17 0.18	33.06 33.06	8.23 8.23	1
						1.00	23.8	6.36	91.2	1.10	33.54	8.18	2.4
11:22	C3	ME	843821	816211	16.08	8.04	23.8 23.7	6.35 6.24	91.2 89.5	1.20	33.54 33.84	8.18 8.17	2.
11:22	C3	NIE	643621	810211	10.08		23.7 23.6	6.21 6.15	89.0 88.1	1.39 1.69	33.94 34.05	8.17 8.16	5.
						15.08	23.6	6.15	88.1	1.73	34.06	8.16	4.
						1.00	24.3 24.3	6.73 6.78	97.3 97.9	0.11 0.05	33.18 33.19	8.22 8.21	2.
11:14	C4	ME	844621	815770	16.15	8.08	24.1	6.71 6.70	96.6	0.07	33.38	8.20	1.1
						15.15	24.1 23.9	6.30	96.6 90.6	0.08	33.39 33.67	8.20 8.19	2.:
							23.8 24.3	6.29 6.69	90.3 96.5	1.33 0.30	33.77 32.88	8.19 8.21	1.
						1.00	24.3	6.69	96.5	0.31	32.88	8.21	<1.
11:43	I1	ME	844602	817675	8.83	4.42	24.2 24.2	6.63 6.63	95.4 95.5	0.80 0.73	33.13 33.12	8.20 8.20	1.4
						7.83	24.0 24.0	6.48 6.48	93.1 93.1	1.11 1.15	33.25 33.25	8.19 8.19	- 1.
						1.00	24.2 24.2	6.68 6.67	96.2 96.1	0.32	33.12 33.12	8.20 8.20	2
13:43	CC1	MF	843201	816416	8.11	4.06	24.2	6.63	95.4	0.47	33.21	8.20	2.1
						7.11	24.2 24.1	6.63 6.58	95.5 94.7	0.46 0.61	33.21 33.33	8.20 8.20	2.
							24.1 24.2	6.55 6.7	94.3 96.6	0.67 0.34	33.36 33.02	8.20 8.21	2.8
						1.00	24.2	6.7	96.5 95.2	0.37	33.02	8.21	2.
13:48	CC2	MF	844076	817091	11.35	5.68	24.1 24.1	6.62 6.61	95.1	0.53 0.52	33.19 33.20	8.21 8.21	2.
						10.35	23.8 23.8	6.15 6.18	88.3 88.7	0.92 0.91	33.65 33.63	8.18 8.18	2.4
						1.00	24.3	6.53	93.6	0.35	32.13	8.20	1.9
14:04	CC3	MF	844606	817941	8.86	4.43	24.3 24.2	6.53 6.66	93.9 96.0	0.30 0.32	32.39 33.08	8.20	1.0
14.04	ces	1011	044000	017741	0.00		24.2 24.2	6.67 6.59	96.0 94.9	0.31 0.85	33.08 33.14	8.20 8.20	1.0
						7.86	24.2	6.59	94.9	1.05	33.14	8.20	1.3
							24.2	6.70	06.0	0.40	22.06	0.00	
13:28	CC4	MF	845444	815595	2.2	1.10	24.2 24.2	6.73 6.71	96.8 96.6	0.48 0.45	32.96 32.95	8.20 8.20	1.1
						1.00	24.1 24.1	6.70 6.69	96.4 96.3	0.65	33.08 33.06	8.21 8.21	2.
13:55	CC13	MF	844200	817495	7.92	3.96	24.2	6.62	95.3	0.58	33.07	8.21	2.4
						-	24.2 24.1	6.62 6.52	95.2 93.8	0.61 1.18	33.08 33.23	8.21 8.20	2.
						6.92	24.1	6.51	93.5	1.18 0.53	33.25 32.84	8.20	1.3
						1.00	24.2 24.2	6.51 6.55	93.7 94.3	0.55	32.84	8.20 8.20	1.4
13:22	SWI1	MF	845512	817442	4.68								
						3.68	24.2 24.2	6.64 6.64	95.7 95.6	0.48	33.00 33.00	8.21 8.21	1.9
	1					1.00	24.3	6.77	97.7	0.05	33.13	8.13	4.
10.55			0.077	or			24.3 24.1	6.77 6.67	97.7 96.0	0.06	33.12 33.29	8.13 8.12	3.
13:39	C3	MF	843821	816211	16.23	8.12	24.2	6.68	96.2	0.10	33.24	8.12	3.
						15.23	23.6 23.6	6.20 6.19	88.9 88.7	1.52 1.49	34.00 34.00	8.11 8.11	3.
						1.00	24.1	6.57	94.5 94.5	0.49	33.27	8.19	1.0
13:33	C4	MF	844621	815770	16.13	8.07	24.1 23.7	6.57 6.19	88.7	0.48	33.27 33.88	8.19 8.17	1.1
15.55	C4	1411	044021	015/10	10.15	-	23.7 23.6	6.18 6.15	88.6 88.2	1.22	33.88 33.96	8.17 8.17	1.9
	1					15.13	23.6	6.15	88.2	1.51	33.96	8.17	1.
						1.00	24.3 24.3	6.72 6.71	96.8 96.7	0.47 0.49	32.96 32.95	8.21 8.21	1.
					1	1	24.2	6.68	96.3	0.61	32.99	8.21	1.4
14:01	I1	MF	844602	817675	9.37	4.69	24.2	6.68	96.2	0.64	33.01	8.21	1.4

Contract No. EDO/04/2018 Cross Bay Link, Tseung Kwan O

Remarks: MF - Middle Flood tide ME - Middle Ebb tide




Appendix I

**Graphical Plots of Monitoring Results** 


#### CEDD Contract Agreement No. EDO/04/2018 -Environmental Team for Cross Bay Link, Tseung Kwan O Monthly Environmental Monitoring & Audit Report – April 2019



### Air Quality – 1 Hour TSP




## Air Quality - 24-Hour TSP



#### CEDD Contract Agreement No. EDO/04/2018 -Environmental Team for Cross Bay Link, Tseung Kwan O Monthly Environmental Monitoring & Audit Report – April 2019





### **Construction Noise**






#### Marine Water Quality – CC1 Mid-ebb












## Marine Water Quality – CC2 Mid-ebb










Z:\Jobs\2018\TCS00975 (EDO-04-2018)\600\EM&A Report Submission\Monthly EM&A Report\April 2019\R0171v2.docx



#### Marine Water Quality – CC3 Mid-ebb










Z:\Jobs\2018\TCS00975 (EDO-04-2018)\600\EM&A Report Submission\Monthly EM&A Report\April 2019\R0171v2.docx



# Marine Water Quality – CC4 Mid-ebb












# Marine Water Quality – CC13 Mid-ebb












# Marine Water Quality – SWI1 Mid-ebb












# Marine Water Quality – CC1 Mid-Flood












# Marine Water Quality – CC2 Mid-Flood












## Marine Water Quality – CC3 Mid-Flood












# Marine Water Quality – CC4 Mid-Flood












# Marine Water Quality - CC13 Mid-Flood












# Marine Water Quality – SWI1 Mid-Flood









Appendix J

**Meteorological Data** 

### CEDD Contract Agreement No. EDO/04/2018 -Environmental Team for Cross Bay Link, Tseung Kwan O Monthly Environmental Monitoring & Audit Report – April 2019



					Tseung F	Kwan O Sta	tion
Date		Weather	Total Rainfall (mm)	Mean Air Temp. (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction (degree)
1-Apr-19	Mon	Cloudy with one or two rain patches. Fresh easterly winds,	Trace	19.6	9	81.5	E/NE
2-Apr-19	Tue	Warm with sunny periods. Mainly cloudy tonight.	Trace	19.6	8.2	74.7	E/NE
3-Apr-19	Wed	Mainly cloudy. Sunny intervals and a few showers	Trace	21.5	6.8	82.5	E/NE
4-Apr-19	Thu	Mainly cloudy. A few showers overnight. Sunny periods	Trace	20.9	7.8	84.2	E/NE
5-Apr-19	Fri	Mainly cloudy tonight. Light to moderate southerly winds.	0	23.5	5	74.7	W/NW
6-Apr-19	Sat	Mainly fine. Hot in the afternoon. Moderate southerly winds.	0	24.9	5.5	77.5	S/SW
7-Apr-19	Sun	Hot with sunny periods. A few showers later.	0	25.5	5	75.5	S/SW
8-Apr-19	Mon	Hot with sunny periods in the afternoon. Mainly cloudy tonight.	0	26.7	5.1	79.2	S/SE
9-Apr-19	Tue	Mainly fine. Hot in the afternoon. Moderate southerly winds.	0	26.3	6.5	80.5	S
10-Apr-19	Wed	Hot with sunny periods. A few showers later.	0	26.9	6.5	78.5	S
11-Apr-19	Thu	Warm with sunny periods. Mainly cloudy tonight.	0.7	26.7	6.6	82.5	S
12-Apr-19	Fri	Mainly cloudy. Sunny intervals and a few showers	6.1	21.9	7.6	90.5	N/NE
13-Apr-19	Sat	Mainly cloudy. A few showers overnight. Sunny periods	3.8	20.3	11.2	87.5	N/NE
14-Apr-19	Sun	Hot with sunny periods in the afternoon. Mainly cloudy tonight.	10.4	22.1	Maintenance	90.7	Maintenance
15-Apr-19	Mon	Mainly fine. Hot in the afternoon. Moderate southerly winds.	1.1	21	8.3	85.7	N/NE
16-Apr-19	Tue	Hot with sunny periods. A few showers later.	9.2	20.2	6.1	93.7	N/NE
17-Apr-19	Wed	Warm with sunny periods. Mainly cloudy tonight.	0	23	4.6	83.7	S
18-Apr-19	Thu	Warm with sunny periods. Mainly cloudy tonight.	6.7	22.6	5	90.7	E/SE
19-Apr-19	Fri	Mainly cloudy. Sunny intervals and a few showers	75.8	24	9.7	89	Ν
20-Apr-19	Sat	Mainly cloudy. A few showers overnight. Sunny periods	43.6	22.9	10.5	81	Ν
21-Apr-19	Sun	Mainly cloudy tonight. Light to moderate southerly winds.	0.3	25.5	7.7	82.5	S
22-Apr-19	Mon	Mainly cloudy. A few showers overnight. Sunny periods	0	27.5	6.6	82	S
23-Apr-19	Tue	Mainly cloudy. A few showers overnight. Sunny periods	0	27.8	6.6	80	S
24-Apr-19	Wed	Moderate southerly winds, strengthening from the east tonight.	0	27.9	7	77.5	S
25-Apr-19	Thu	There will also be a few squally thunderstorms.	0	28.9	9.7	73	S
26-Apr-19	Fri	Mainly cloudy with occasional showers.	0.9	28.5	6.5	78.5	S
27-Apr-19	Sat	Cloudy with showers.	16.6	24.1	7.9	87.5	E/NE
28-Apr-19	Sun	Showers will be heavier at times with squally thunderstorms.	3.1	Maintenance	Maintenance	Maintenance	Maintenance
29-Apr-19	Mon	Moderate southerly winds, becoming northeasterlies tonight.	0	Maintenance	Maintenance	Maintenance	Maintenance
30-Apr-19	Tue	Mainly cloudy with occasional showers.	7.5	Maintenance	Maintenance	Maintenance	Maintenance



Appendix K

Waste Flow Table



**Contract 1** 

 $Z: \label{eq:loss} 2018 \ CS00975 \ (EDO-04-2018) \ (600 \ EM\&A \ Report \ Submission \ Monthly \ EM\&A \ Report \ April \ 2019 \ R0171v2. docx$ 

#### Monthly Summary Waste Flow Table for 2018 (year)

Name of Person completing the record: Kanny Cho (EO)

Project : Cross Bay Link, TKO, Main Bridge and Associated Works

~			es of Inert C&I		enerated Month	nly	Actua	al Quantities of	of C&D Waste	es Generated N	Ionthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	$(in '000 m^3)$
Jan											
Feb											
Mar											
Apr											
May											
Jun											
Sub-total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Jul	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Aug	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.837
Sep	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.305
Oct	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.065	0.000	0.000	0.008
Nov	0.000	0.000	0.000	0.000	0.000	0.320	0.000	0.000	0.000	0.000	0.009
Dec	0.000	0.000	0.000	0.000	0.276	0.000	0.000	0.000	0.000	0.000	0.004
Total	0.000	0.000	0.000	0.000	0.276	0.320	0.000	0.065	0.000	0.000	1.163
Note:											

Contract No.: NE/2017/07

For non-inert portion of C&D material, assume the density of  $1 \text{ m}^3$  general refuse is equal to 200 kg. 1.

For inert portion of C&D material, assume 6 m<sup>3</sup> per each full-filled dump truck. 2.

3. All values are round off to the third decimal places.

#### Monthly Summary Waste Flow Table for <u>2019</u> (year)

Name of Person completing the record: Calvin So (EO)

Project : Cross Bay Link, TKO, Main Bridge and Associated Works

Contract No.: NE/2017/07

	A		s of Inert C&I		enerated Month	ıly	Actua	al Quantities of	of C&D Waste	s Generated M	Ionthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	$(in '000m^3)$	(in '000m <sup>3</sup> )	$(in '000m^3)$	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	$(in '000 m^3)$
Jan	0.845	0.000	0.000	0.000	0.845	0.000	0.000	0.023	0.000	0.000	0.077
Feb	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.032	0.000	0.000	0.036
Mar	0.042	0.000	0.000	0.000	0.042	0.000	0.000	0.029	0.000	0.000	0.081
Apr	1.086	0.000	0.000	0.000	1.086	0.000	0.000	0.509	0.000	0.000	0.012
May											
Jun											
Sub-total	1.973	0.000	0.000	0.000	1.973	0.000	0.000	0.593	0.000	0.000	0.206
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	1.973	0.000	0.000	0.000	1.973	0.000	0.000	0.593	0.000	0.000	0.206

Note:

For non-inert portion of C&D material, assume the density of 1 m<sup>3</sup> general refuse is equal to 200 kg.
 For inert portion of C&D material, assume 6 m<sup>3</sup> per each full-filled dump truck.
 All values are round off to the third decimal places.



**Contract 2** 

		Actual Quan	tities of Inert C&I	) Materials Genera	ted Monthly			Actual Quantities	of C&D Wastes G	enerated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Borken Concrete	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics (See note 3)	Chemical Waste	Other, e.g. general refuse
	[in '000m <sup>3</sup> ]	<b>[in '000m</b> <sup>3</sup> ]	<b>[in '000m</b> <sup>3</sup> ]	<b>[in '000m</b> <sup>3</sup> ]	<b>[in '000m</b> <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	<b>[in '000m</b> <sup>3</sup> ]
Jan	0.358	0.000	0.358	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.357
Feb	0.022	0.000	0.000	0.000	0.022	0.000	0.000	0.000	0.000	0.000	0.728
Mar	0.042	0.000	0.000	0.000	0.042	0.000	0.000	0.000	0.000	0.000	0.229
Apr	3.140	0.000	0.000	0.000	3.140	0.000	0.000	0.000	0.000	0.000	0.013
May											
June											
SUB- TOTAL	3.562	0.000	0.358	0.000	3.204	0.000	0.000	0.000	0.000	0.000	1.326
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
TOTAL	3.562	0.000	0.358	0.000	3.204	0.000	0.000	0.000	0.000	0.000	1.326

### Monthly Summary Waste Flow Table for 2019 Year

Note: Conversion to 1000m<sup>3</sup> for general refuse is weight in 1000kg multiply by 0.002 Conversion to 1000m<sup>3</sup> for Inert C&D is weight in 1000kg multiply by 0.0005

Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material

Assume the loaded volume of a dump truck for internal inert waste transfer is 17.9 m<sup>3</sup>



# Appendix L

Implementation Schedule for Environmental Mitigation Measures

		<b>Objectives of the</b>		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
Dust Impa	ect (Contraction Phase)		•			
S5.5.5.1	Regular watering under good site practice shall be adopted. In accordance with the "Control of Open Fugitive Dust Sources" (USEPA AP-42), watering once per hour on exposed worksites and haul road is recommended to achieve dust removal efficiency of 91.7%.	within the relevant criteria	All construction sites	Contractor	Construction stage	<ul> <li>APCO (Cap. 311); and</li> <li>Air Pollution Control (Construction Dust) Regulation</li> </ul>
\$5.5.3	<ul> <li>The following dust suppression measures shall also be incorporated by the Contractor to control the dust nuisance throughout the construction phase:</li> <li>Any excavated or stockpiled dusty material shall be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> <li>Any dusty materials remaining after a stockpile is removed shall be wetted with water and cleared from the surface of roads;</li> <li>A stockpile of dusty material shall not extend beyond the pedestrian barriers, fencing or traffic cones;</li> <li>The load of dusty materials on a vehicle leaving a construction site shall be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li> <li>Where practicable, vehicle washing facilities with high pressure water jet shall be provided at every discernible or designated vehicle exit point. The area where vehicle washing facilities and the road section between the washing facilities and the exit point shall be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction site that is within 30m of a vehicle entrance or exit shall be kept clear</li> </ul>	practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria	All construction sites	Contractor	Construction stage	<ul> <li>APCO (Cap. 311); and</li> <li>Air Pollution Control (Construction Dust) Regulation</li> </ul>

		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	<ul> <li>of dusty materials;</li> <li>Surfaces where any pneumatic or power driven drilling, cutting, polishing or other mechanical breaking operation takes place shall be sprayed with water or a dust suppression chemical continuously;</li> <li>Any area that involves demolition activities shall be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;</li> <li>Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting shall be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>Any skip hoist for material transport shall be totally enclosed by impervious sheeting;</li> <li>Exposed earth shall be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.</li> </ul>					
\$5.5.5.4	<ul> <li>For the barging facilities at the site compound, the following good site practice is required:</li> <li>All road surfaces within the barging facilities shall be paved.</li> <li>Vehicles should pass through designated wheel wash facilities.</li> <li>Continuous water spray shall be installed at the loading point.</li> </ul>	Good construction site practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria	Site compound	Contractor	Construction stage	<ul> <li>APCO (Cap. 311); and</li> <li>Air Pollution Control (Construction Dust) Regulation</li> </ul>
\$5.5.5.5	An audit and monitoring programme during the construction phase should be implemented by the Contractor to ensure that the construction dust impacts are controlled to within the HKAQO. Detailed requirements for the audit and monitoring programmes are given separately in the EM&A manual.	Monitor the 1-Hour and 24-Hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period	Selected representative dust monitoring station (Drawing no. 209506/EMA/ AIR/001)	Contractor	Construction stage	<ul> <li>APCO (Cap. 311); and</li> <li>Air Pollution Control (Construction Dust) Regulation</li> </ul>

		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
\$6.6.4.3	<ul> <li>Good site practice and noise management techniques:</li> <li>Only well-maintained plant shall be operated on-site and the plant shall be serviced regularly during the construction programme;</li> <li>Machines and plant (such as trucks, cranes) that are in intermittent use shall be shut down between work periods or throttled down to a minimum;</li> <li>Plant known to emit noise strongly in one direction, where possible, shall be orientated so that the noise is directed away from nearby NSRs;</li> <li>Silencers or mufflers on construction equipment shall be properly fitted and maintained during the construction works;</li> <li>Mobile plant shall be sited as far away from NSRs as possible and practicable; and</li> <li>Material stockpiles, site office and other structures shall be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>	To minimize construction noise impact arising from the Project on the affected NSRs	All construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
\$6.6.4.5-6	Use of quiet powered mechanical equipment and working methods	Reduce noise levels of plant items	All construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
S6.6.4.7	Install site hoarding at the site boundaries between noisy construction activities and NSRs	Reduce the construction noise levels at low-level zone of NSRs through partial screening	All construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
S6.6.4.8-11	Use of temporary or movable noise barriers and full enclosure for relatively fixed plant source	Screen the noisy plant items to be used at all construction sites	For plant items listed in Table 6.7 and Appendix 6.1 of the EIA report at all construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
	Implement a noise monitoring programme under the EM&A manual	Monitor the construction noise levels at the selected representative locations	Selected representative noise monitoring stations ( <b>Drawing no.</b> 209506/EMA/NS/001 & 209506/EMA/NS/002)	Contractor	Construction stage	• Annex 5, TM-EIAO
\$6.7.3.1	Partial enclosures along Road D9 and application of low noise surfacing material along CBL and Road D9	To minimize road traffic noise impact arising from the CBL and Road D9 on the affected NSRs	CBL and Road D9 ( <b>Drawing no.</b> 209506/EMA/NS/003)	CEDD/ Contractor	During operational stage	• Annex 5, TM-EIAO



		Objectives of the		Impler	nentation	Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
Water Qua	ality Impact (Contraction Phase)						
\$8.6.4.3	<ul> <li>Marine Piling and Pile Excavation Works Marine piling and pile excavation works shall be undertaken in such a manner as to minimize re-suspension of sediments. Standard good practice measures shall be implemented, including the following requirements:</li> <li>All marine piling and pile excavation works shall be conducted within a floating single silt curtain.</li> <li>Mechanical closed grabs (with a size of5m3) shall be designed and maintained to avoid spillage and should seal tightly while being lifted.</li> <li>Barges shall have tight fitting seals to their bottom openings to prevent leakage of material.</li> <li>Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes.</li> <li>Loading of barges shall be controlled to prevent splashing of dredged material to the surrounding water. Barges shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation.</li> <li>Excess material shall be cleaned from the decks and exposed fittings of barges before the vessel is moved.</li> <li>Alequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action.</li> <li>All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.</li> <li>The works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site.</li> </ul>	To control potential impacts from marine piling and pile excavation works	During marine piling and pile excavation works	Contractor	Construction stage	<ul> <li>TM-EIAO; and</li> <li>WPCO</li> </ul>	
S8.6.4.4	<ul> <li>Construction Site Runoff</li> <li>In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94), construction phase mitigation measures, where appropriate, shall include the following:</li> <li>The design of efficient silt removal facilities shall be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The</li> </ul>	Control potential water quality impacts from construction site run-off	All construction sites	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>	

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	<ul> <li>detailed design of the sand/silt traps shall be undertaken by the contractor prior to the commencement of construction;</li> <li>Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m3 shall be covered with tarpaulin or similar fabric during rainstorms. Measures shall be taken to prevent the washing away of construction materials, soil, silt or debris into any marine water bodies;</li> <li>All vehicles and plant shall be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities shall be provided at every construction site exit where practicable. Wash-water shall have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road shall be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains;</li> <li>Construction solid waste, debris and rubbish on site shall be collected, handled and disposed of properly to avoid water quality impacts;</li> <li>All fuel tanks and storage areas shall be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby; and</li> <li>Regular environmental audit on the construction site shall be carried out in order to prevent any malpractices. Notices shall be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the meander, wetlands and fish ponds.</li> </ul>					
\$8.6.4.6	<ul> <li>Sewage from workforce</li> <li>Portable chemical toilets and sewage holding tanks shall be provided for handling the construction sewage generated by the workforce;</li> <li>A licensed contractor shall be employed to provide</li> </ul>	Control potential water quality impacts from sewage	All construction sites	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>

		<b>Objectives of the</b>		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.					
	Monitoring Implement a marine water quality monitoring programme under the EM&A on level of suspended solids (SS) / turbidity and dissolved oxygen (DO) shall be carried out.	Control potential water quality impacts from marine piling and pile excavation works	Selected monitoring stations ( <b>Drawing no.</b> 209506/EMA/WQ/001)	Contractor	Construction station	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>
\$8.7.3.2	<b>Operational phase – Runoff from road surface</b> Proper drainage systems with silt traps and oil interceptors shall be installed, maintained and cleaned at regular intervals.	Control potential water quality impacts from road surface runoff	CBL and Road D9	Contractor	Construction and operational stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>
	nagement (Contraction Phase)			r	r	
\$9.5.2	<ul> <li>Good Site Practices</li> <li>Recommendations for good site practices:</li> <li>Nomination of an approved personnel to be responsible for the implementation of good site practices, arrangements for collection and effective deposal to an appropriate facility of all wastes generated at the site;</li> <li>Training of site personnel in proper waste management and chemical handling procedures;</li> <li>Provision of sufficient waste disposal points and regular collection for disposal;</li> <li>Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Centre;</li> <li>Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and</li> <li>Implementation of a recording system for the amount of wastes generated/recycled and disposal sites.</li> </ul>	Good site practices which ensure waste generated during construction phase is properly managed	All construction sites	Contractor	Construction stage	<ul> <li>Waste Disposal Ordinance (Cap. 54);</li> <li>ETWB TCW No. 19/2005</li> </ul>

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
\$9.5.4	<ul> <li>Waste Reduction Measures Recommendations for achieving waste reduction include: <ul> <li>On-site reuse of any material excavated as far as practicable;</li> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of material and their proper disposal;</li> <li>Collection of aluminum cans and waste paper by individual collectors during construction should be encouraged. Separately labelled recycling bins should also be provided to segregate these wastes from other general refuse by the workforce;</li> <li>Recycling of any unused chemicals and those with remaining functional capacity as far as possible;</li> <li>Prevention of the potential damage or contamination to the construction materials though proper storage and good site practices;</li> <li>Planning and stocking of construction materials should be made carefully to minimize amount of waste generated avoid unnecessary generation of waste; and</li> <li>Training on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling should be provided to workers.</li> </ul> </li> </ul>	To reduce amount of waste generated during construction phase	All construction sites	Contractor	Construction stage	<ul> <li>Waste Disposal Ordinance (Cap. 54);</li> <li>ETWB TCW No. 19/2005</li> </ul>
S9.5.5-6	<ul> <li>Storage, Collection and Transportation of Waste Recommendations for proper storage include:</li> <li>Waste such as soil should be handled and stored well to ensure secure containment;</li> <li>Stockpiling area should be provided with covers and water spraying system to prevent materials from being washed away and to reduce wind-blown litter; and</li> <li>Different locations should be designated to stockpile each material to enhance reuse.</li> <li>With respect to the collection and transportation of waste from the construction works, the following is recommended:</li> <li>Remove waste in a timely manner;</li> <li>Employ trucks with cover or enclosed containers for waste transportations;</li> <li>Obtain relevant waste disposal permits from the appropriate</li> </ul>	To reduce the environmental implications of improper storage	All construction sites	Contractor	Construction stage	<ul> <li>Waste Disposal Ordinance (Cap. 54);</li> <li>ETWB TCW No. 19/2005</li> </ul>

		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	<ul><li>authorities; and</li><li>Disposal of waste should be done at licensed waste disposal facilities.</li></ul>					beneficie
\$9.5.8-11	<ul> <li><u>C&amp;D Materials</u> The following mitigation measures shall be implemented in handling the waste:</li> <li>Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement;</li> <li>Carry out on-site sorting;</li> <li>Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;</li> <li>Implement a trip-ticket system for each works contract to ensure that the disposal of C&amp;D materials are properly documented and verified;</li> <li>Disposal of the C&amp;D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation;</li> <li>Standard formwork or pre-fabrication order to minimise the arising of C&amp;D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage; and</li> <li>The Contractor should recycle as much of the C&amp;D materials as possible on-site. Public fill and C&amp;D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites</li> </ul>	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	All construction sites	Contractor	Construction stage	<ul> <li>Waste Disposal Ordinance (Cap. 54);</li> <li>ETWB TCW No. 19/2005</li> <li>ETWB TCW No. 06/2010</li> </ul>
S9.5.13	<ul> <li>should be considered for such segregation and storage.</li> <li>Excavated Marine Sediments</li> <li>During transportation and disposal of the excavated marine sediments, the following measures shall be taken to minimize potential environmental impacts:</li> <li>Bottom opening of barges should be fitted with tight fitting</li> </ul>	To minimize potential impacts on water quality	All construction sites where applicable	Contractor	Construction stage	• ETWBTC (Works) No. 34/2002

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
S0 5 14 17	<ul> <li>seals to prevent leakage of material. Excess material should be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;</li> <li>Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation;</li> <li>Transport barges or vessels should be equipped with automatic self-monitoring devices as specified by the DEP; and</li> <li>Barges should not be filled to a level that would cause the overflow of materials or sediment-laden water during loading or transportation.</li> </ul>	To more more	All construction sites	Contractor	Construction	
S9.5.14-17	For those processes which generate chemical waste, the Contractor shall identify any alternatives that generate reduced quantities or even no chemical waste, or less dangerous types of chemical waste.	To ensure proper management of chemical waste	All construction sites	Contractor	Construction stage	• Waste Disposal (Chemical Waste) (General) Regulation;
	If chemical waste is produced at the construction site, the Contractor is required to register with EPD as chemical waste producers. Chemical waste shall be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows. Containers used for storage of chemical wastes shall:					Code of Practice on the Packaging, Labelling and Storage of Chemical Waste
	• Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed;					
	<ul> <li>Have a capacity of less than 450 L unless the specification have been approved by EPD; and</li> <li>Display a label in English and Chinese in accordance with</li> </ul>					
	instructions prescribed in Schedule 2 of the Regulations. The storage area for chemical wastes shall:					
	• Be clearly labelled and used solely for the storage of chemical wastes;					
	<ul> <li>Be enclosed on at least 3 sides;</li> <li>Have an impermeable floor and bunding of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest;</li> </ul>					

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	<ul> <li>Have adequate ventilation;</li> <li>Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste, if necessary); and</li> <li>Be arranged so that incompatible materials are adequately separated.</li> <li>Disposal of chemical waste shall:</li> <li>Be via a licensed waste collector; and</li> <li>Be to a facility licensed to receive chemical waste, such as the CWTC which also offers a chemical waste collection service and can supply the necessary storage containers; or</li> <li>Be to a re-user of the waste, under approval from EPD.</li> </ul>					Je Acmeveu
\$9.5.18	Sewage An adequate number of portable toilets shall be provided for the on-site construction workers. Any waste shall be transferred to a sewage treatment works by a licensed collector.	Proper handling of sewage from worker to avoid odour, pest and litter impacts	All construction sites	Contractor	Construction stage	• Waste Disposal Ordinance (Cap. 54)
\$9.5.19	<u>General Refuse</u> General refuse generated on-site shall be stored in enclosed bins or compaction units separately from construction and chemical wastes. Recycling bins shall also be provided to encourage recycling. A reputable waste collector shall be employed by the Contractor to remove general refuse from the site on a daily basis separately from the construction and chemical wastes. Burning of refuse on construction sites is prohibited by law.	Minimize production of general refuse and avoid odour, pest and litter impacts	All construction sites	Contractor	Construction stage	• Waste Disposal Ordinance (Cap. 54)
S10.7.2.4	Good Site Practices – The integrity and effectiveness of all silt curtains shall be regularly inspected. Effluent monitoring should be incorporated to make sure that the discharged effluent from construction sites meets the relevant effluent discharge guidelines.	To minimize potential impacts on water quality and protect marine communities within Junk Bay	All construction sites	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>
S10.7.2.5	Site runoff control – For works on land, standard site runoff control measures will be established and strictly enforced to ensure that discharge of contaminated or silt-laden runoff into marine waters is minimized.	To minimize potential impacts on water quality and protect marine communities within Junk Bay	All construction sites	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>
S10.9.1.1	The marine water quality monitoring programme recommended in Chapter 8 of this EIA report and this EMIS would also serve to protect the marine communities inside Junk Bay.	To minimize potential impacts on water quality and protect marine	Selected monitoring stations ( <b>Drawing no.</b> 209506/EMA/WQ/001)	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>

		Objectives of the		Implen	nentation	Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
		communities within Junk Bay					
\$11.6.2.2	Good Site Practices: – The integrity and effectiveness of all silt curtains should be regularly inspected. Effluent monitoring shall be incorporated to make sure that the discharged effluent from construction sites meets the relevant effluent discharge guidelines.	To minimize potential impacts on water quality and protect fishery resources	All construction sites	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>	
\$11.6.2.3	Site runoff control - For works on land, standard site runoff control measures will be established and strictly enforced to ensure that discharge of contaminated or silt-laden runoff is minimized.	To minimize potential impacts on water quality and protect fishery resources	All construction sites	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>	
\$11.8.1.1	The marine water quality monitoring programme recommended in Chapter 8 of this EIA report and this EMIS would also serve to protect the fishery resources.	To minimize potential impacts on water quality and protect fishery resources	Selected monitoring stations ( <b>Drawing no.</b> 209506/EMA/WQ/001)	Contractor	Construction stage	<ul><li>TM-EIAO; and</li><li>WPCO</li></ul>	
Landscape	and Visual						
\$13.8.1.2	<ul> <li>The following mitigation measures should be implemented in the construction stage</li> <li>CM1 – The construction area and contractor's temporary works areas should be minimized to avoid impacts on adjacent landscape.</li> <li>CM2 – Reduction of construction period to practical minimum.</li> <li>CM3 – Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where the soil material meets acceptable criteria and where practical. The Contract Specification shall include storage and reuse of topsoil as appropriate.</li> <li>CM4 – Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection stage).</li> </ul>	Minimize effects of landscape and visual impacts	Work site/during construction	Funded and implemented by CEDD	Construction stage		

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	<ul> <li>CM5 – Trees unavoidably affected by the works shall be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, if applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme.</li> <li>CM6 – Advance screen planting to proposed roads and associated structures.</li> <li>CM7 – hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone).</li> <li>CM8 – Screening of construction works by hoardings/noise barriers around works area in visually unobtrusive colours, to screen Works.</li> <li>CM9 – Control night-time lighting and glare by hooding all lights.</li> <li>CM10 – Ensure no run-off into water body adjacent to the Project Area.</li> <li>CM11 – Avoidance of excessive height and bulk of buildings and structures</li> </ul>					
\$13.8.1.2	OM1 – Compensatory tree planting for all felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006.	Minimize effects of landscape and visual impacts	Within the site boundary of the proposed works	Funded and implemented by CEDD. Maintained by CEDD and LCSD.	construction and operational	
\$13.8.1.2	<ul> <li>The following mitigation measures should be implemented in the operational stage:</li> <li>OM2 – A continuous belt of screen planting along the roads. Planting of the belt of trees shall be carried out as advance works ahead of other site formation and building works.</li> <li>OM3 – Maximise soft landscape of the site, where space permits, roadside berms /slope treatment works should be created.</li> <li>OM4 – During detailed design, refine structure layout to create a planting strips along the roads to enhance greenery.</li> <li>OM5 – Use appropriate (visually unobtrusive and</li> </ul>	Minimize effects of landscape and visual impacts	CBL and Road D9/during construction and operation	Funded and implemented by CEDD. Maintained by CEDD and LCSD.	construction and operational	

		Objectives of the		Impler	nentation	Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	<ul> <li>non-reflective) building materials and colours, and aesthetic design in built structures.</li> <li>OM6 – Streetscape elements (e.g. paving, signage, street furniture, lighting etc.) shall be sensitively designed in a manner that responds to the local context, and minimizes potential negative landscape and visual impacts. Lighting units should be directional and minimize unnecessary light spill.</li> <li>OM7 – Avoidance of excessive height and bulk of buildings and structures</li> </ul>						
Landfill G							
S14.7.5	<ul> <li>Precautionary measures The following guidance has been extracted from the EPD's Landfill Gas Hazard Assessment Guidance Note Guidance to ensure a robust and comprehensive set of measures to protect workers are provided.</li> <li>During all works, safety procedures shall be implemented to minimize the risks of fires and explosions, asphyxiation of workers (especially in confined space) and toxicity effects resulting from contact with contaminated soils and groundwater.</li> <li>Safety officers who are specifically trained with regard to LFG and leachate related hazards and the appropriate actions to take in adverse circumstances shall be present on all worksites throughout the works.</li> <li>All personnel who work on site and all visitors to the site shall be made aware of the possibility of ignition of gas in the vicinity of the works, the possible presence of contaminated water and the need to avoid physical contact with it.</li> <li>Those staff who work in, or have responsibility for "at risk" areas, including all excavation workers, supervisors and engineers working within the consultation zone, shall receive appropriate training on working in areas susceptible to LFG hazards.</li> <li>Enhanced personal hygiene practices including washing thoroughly after working and eating only in "clean" areas shall be adopted where contact may have been made with any groundwater which is thought to be contaminated with</li> </ul>	Health and safety of the workers	Construction sites within 250m Consultation Zone (Drawing no. 209506/EMA/LFG/001)	Contractor	Construction stage	• Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97)	

		Objectives of the	Location/ Timing	Implementation		Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address		Agent	Stage	and/or Standards to be Achieved
	leachate.					
	• Ground level construction plant shall be fitted with vertical exhausts at least 0.6m above ground level and with spark arrestors.					
	• During piping assembly or ducting construction, all valves/seals shall be closed immediately after installation. As construction progresses, all valves/seals should be closed as installed to prevent the migration of gases through the pipeline/conduit. All piping /ducting shall be capped at the end of each working day.					
	• Mobile offices, equipment stores, mess rooms etc. shall be located on an area which has been proven to be gas free (by survey with portable gas detectors) and ongoing monitoring shall be carried out to ensure that these areas remain gas free. Alternatively, such buildings shall be raised clear of the					
	ground. If buildings are raised clear of the ground, the minimum, clear separation distance (as measured from the highest point on the ground surface to the underside of the lowest floor joist) shall be 500mm. However, in this case, it is highly recommended that all the site offices, equipment					
	stores and mess rooms should be located outside the 250m Consultation Zone.					
	• Smoking and naked flames shall be prohibited within confined spaces. "No Smoking" and "No Naked Flame" notices in Chinese and English shall be posted prominently around the construction site. Safety notices shall be posted warning of the potential hazards.					
	• Welding, flame-cutting or other hot works may only be carried out in confined spaces when controlled by a "permit to work" procedure, properly authorized by the Safety Office. The permit to work procedure shall set down clearly					
	the requirements for continuous monitoring of methane, carbon dioxide and oxygen throughout the period during which the hot works are in progress. The procedure shall					
	also require the presence of an appropriately qualified person who shall be responsible for reviewing the gas measurements as they are made, and who shall have executive					
1	responsibility for suspending the work in the event of					

		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	<ul> <li>unacceptable or hazardous conditions. Only those workers who are appropriately trained and fully aware of the potentially hazardous conditions which may arise shall be permitted to carry out hot works in confined areas.</li> <li>During the construction works, adequate fire extinguishers and breathing apparatus sets shall be made available on site and appropriate training given in their use.</li> </ul>					
\$14.7.6	<ul> <li>Landfill gas monitoring The following monitoring shall be undertaken when construction works are carried out in confined space within the 250m Consultation Zone: <ul> <li>The works area shall be monitored for methane, carbon dioxide and oxygen using appropriately calibrated portable gas detection equipment. The monitoring requirements and procedures specified in Paragraphs 8.23 to 8.28 of EPD's Guidance Note shall be followed. The monitoring frequency and areas to be monitored shall be set down prior to commencement of the works. Depending on the results of the measurements, actions required will vary. As a minimum these shall encompass the actions specified in Table 14.6 of the EIA report.</li> <li>When portable monitoring equipment is used, the frequency and areas to be monitored should be set down prior to commencement of the works either by the Safety Officer or by an appropriately qualified person.</li> <li>All measurements shall be made with the monitoring tube located not more than 10mm from the surface.</li> <li>A standard form, detailing the location, time of monitoring and equipment used together with the gas concentrations measured, shall be used when undertaking manual monitoring to ensure that all relevant data are recorded.</li> </ul> </li> </ul>	Health and safety of the workers	Confined space of construction sites within 250m Consultation Zone	Contractor	Construction stage	• Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97)
	the level specified in the Emergency Management in the following section, then evacuation shall be initiated.					
S14.7.8-9	<b>Emergency management</b> In the event of the trigger levels specified in Table 14.6 of the EIA report being exceeded, a person, such as the Safety	Health and safety of the workers	Confined space of construction sites within 250m Consultation Zone	Contractor	Construction stage	• Landfill Gas Hazard Assessment

		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	Officer, shall be nominated, with deputies, to be responsible for dealing with any emergency which may occur due to LFG.					Guidance Note (EPD/TR8/97)
	In an emergency situation the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas.					
\$14.7.16	<ul> <li>Protection measures - Operational phase</li> <li>An assumed presence of landfill gas shall be adopted at all times by maintenance workers;</li> <li>all maintenance workers inspecting any manhole shall be fully trained in the issue of LFG hazard;</li> <li>any manhole which is large enough to permit to access to personnel shall be subject to entry safety procedure;</li> <li>Code of Practice on Safety and Health at Work in Confined Spaces shall be followed to ensures compliance with the Factories and Industrial Undertakings (Confined Spaces) Regulations of the Factories and Industrial Undertakings Ordinance;</li> <li>a strictly regulated "work permit procedure" shall be implemented and the relevant safety procedures must be rigidly followed; and</li> <li>Adequate communication with maintenance staff shall be maintained with respect to LFG.</li> </ul>	Health and safety of the workers	Utility maintenance areas within 250m Consultation Zone/during operational period	Utility companies	Operational stage	<ul> <li>Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97); and</li> <li>Code of Practice on Safety and Health at Work in Confined Space</li> </ul>
S14.7.17	General recommended precautionary & protection measures – Operational phase LGF surveillance exercise shall be undertaken by the utility companies at the utility manholes/inspection chambers. The surveillance exercise shall be undertaken for the duration of the site occupancy, or until such time that EPD agree that surveillance is no longer required and this shall be based on all the available monitoring data for methane, carbon dioxide and oxygen.	Health and safety of the workers	Utility maintenance areas within 250m Consultation Zone/during operational period	Utility companies	Operational stage	<ul> <li>Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97); and</li> <li>Code of Practice on Safety and Health at Work in Confined Space</li> </ul>