

PROJECT No.: TCS00371/07

DRAINAGE SERVICES DEPARTMENT (DSD) CONTRACT NO. DC/2006/02

YUEN LONG, KAM TIN, NGAU TAM MEI AND TIN SHUI WAI DRAINAGE IMPROVEMENTS, STAGE 1, PHASE 2B – CHEUNG CHUN SAN TSUEN AND KAM TSIN WAI KT15 – 1st Monthly EM&A Report for July 2007

(Revision: 3)

PREPARED FOR
Chit Cheung Construction Company Limited

Quality Index

Date	Reference No.	Prepared by	Certified By
14 August 2007	TCS00371/07/600/R0159	Ben Tam (Project Supervisor)	Ken Wong (Project Environmental Team Leader)
			7

This report has been prepared by Action-United Environmental Services & Consulting with all reasonable skill, care and diligence within the terms of the Agreement with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client. We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above. This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies upon the report at their own risk.



TABLE OF CONTENTS

1.0	INTRODUCTION	1
2.0	PROJECT ORGANISATION AND CONSTRUCTION PROGRESS	2
3.0	SUMMARY OF IMPACT MONITORING REQUIREMENTS	3
4.0	IMPACT MONITORING METHODOLOGY	4
5.0	IMPACT MONITORING RESULTS	7
6.0	WASTE MANAGEMENT	9
7.0	SITE INSPECTION	10
8.0	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	10
9.0	IMPLEMENTATION STATUS OF MITIGATION MEASURES	10
10.0	IMPACT FORECAST	11
11.0	CONCLUSIONS	11
List of	<u>Tables</u>	
Table 2	2-1 Status of Environmental License and Permits	
Table :	Summary of EM&A Requirements	
Table ?	3-2 Action and Limit Levels for Air Quality Monitoring	
Table :	3-3 Action and Limit Levels for Construction Noise Monitoring	
Table :	3-4 Action and Limit Levels for Stream Water Quality Monitoring	
Table :	3-5 Action and Limit Levels for Construction Ecology Monitoring	
Table 4	Locations of Air Quality, Noise and Stream Water Quality	Monitoring
	Station/Locations	
Table 4		
Table 4		
Table :	, e	
Table :	•	
Table :	•	
Table :		
Table :		
Table		
Table		
Table S	•	
Table	•	
Table 3	3-3 Statistical Summary of Environmental Prosecution	



List of Appendices

Appendix A	Project Site Layout
Appendix B	Three-Month Construction Program
Appendix C	Environmental Organisation Structure
Appendix D	Locations of Designated Monitoring Station/Locations/Area
Appendix E	Event/Action Plan for Air Quality, Construction Noise, Stream Water Quality and Ecology
Appendix F	Equipment Calibration Certificates
Appendix G	Impact Monitoring Schedule
Appendix H	Graphical Plots of Air Quality, Noise and Stream Water Quality Monitoring
	Results
Appendix I	Meteorological Data in the Reporting Period
Appendix J	ET Site Inspection Checklists
Appendix K	Response to Comments



Executive Summary

- ES.01 Chit Cheung Construction Company Limited (CCC) has been awarded the Drainage Services Department (DSD) Contract No. DC/2006/02 Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B Cheung Chun San Tsuen and Kam Tsin Wai (hereinafter "the Project") on 03 April 2007. According to the contract specification requirements an Environmental Monitoring & Audit program to be implemented by an Independent Environmental Team (ET) throughout the contract period.
- ES.02 Under the Project Profile for Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai, Drainage Improvement Stage 1 Phase 2B Kam Tin Secondary Drainage Channels KT14 & KT15 (Ref.: 382047/E/PP/Issue 5), KT14 & KT15 was defined as Designated Project and governed by Environmental Permit (EP-231/2005/A).
- ES.03 Action-United Environmental Services and Consulting (AUES) has been commissioned by CCC to be an Independent Environmental Team (ET) to implement the EM&A program in compliance with the requirements as stated in the Environmental Permit (EP-231/2005/A) and Environmental Monitoring &Audit Manual (EM&A Manual) for Secondary Channel KT14 & KT15 (August 2005). For this Contract (DC/2006/02) only covered KT15 and KT14 will carried out under other contract.
- ES.04 This is the 1st Monthly EM&A Report (July 2007) reporting the environmental impact monitoring and audit (EM&A) results of the project EM&A program for the reporting month **July 2007** during the period from 20 to 25 July 2007.

Breach of Action and Limit (AL) Levels

ES.05 No Action/Limit Level exceedance was recorded in this reporting month. All the monitoring results were complied with standard.

Complaints Log

ES.06 No environmental complaint was received in this reporting period.

Notifications of Any Summons and Successful Prosecutions

ES.07 There was no environmental summons or successful prosecution was recorded in this reporting period.

Reporting Changes

ES.08 There are no changes to be reported in this reporting period.

Future Key Issues

ES.09 Construction activities to be undertaken in August 2007 included site clearance, installation of geotechnical instruments, construction works of open channel at Portion 5, erection of hoarding and tree transplanting at Portion 5A1. Potential environmental impacts for this project generally include air quality, noise, surface runoff and construction waste. The contractor shall properly implement the required environmental mitigation measures as per the Implementation Schedule in the EM&A manual to ensure no significant adverse environmental impact arises from the construction works. The contractor was reminded to maintain good house-keeping throughout the construction phase.



EM&A Activities in the Reporting Period

ES.10 A summary of the monitoring activities in this reporting period is listed below:

•	1-Hour TSP Monitoring	3	Events
•	24-Hour TSP Monitoring	1	Event
•	Noise Monitoring	1	Event
•	Stream Water Quality	2	Events
•	Ecology (Fauna)	1	Event
•	Site Inspection Audit	2	Times

Air Quality

ES.11 No Action or Limit Level of 1-Hour and 24-Hour TSP exceedance was recorded in this reporting period.

Construction Noise

ES.12 No exceedance in construction noise measurements was recorded and no construction noise complaint was received in this reporting period.

Stream Water Quality

ES.13 No exceedance in stream water quality was recorded in the reporting period.

Ecology (Fauna)

ES.14 No non-compliance with the ecological criteria was recorded in the reporting period.

Summary of Monitoring Exceedances

ES.15 A summary of monitoring exceedances in this reporting period of air quality, noise, stream water quality and ecology (fauna) monitoring are presented below:

Env. Quality	Parameters	Work-Related Exceedance %	Investigation & Corrective Actions	
Air Quality	1-Hour TSP	0	Not Required for 0% Exceedance	
	24-Hour TSP	0	Not Required for 0% Exceedance	
Noise	Leq (30min) Daytime	0	Not Required for 0% Exceedance	
Stream Water	Dissolve Oxygen (DO)	0	Not Required for 0% Exceedance	
	Suspended Solids (SS)	0	Not Required for 0% Exceedance	
	Turbidity (NTU)	0	Not Required for 0% Exceedance	
	pН	0	Not Required for 0% Exceedance	
	Ammonia Nitrogen	0	Not Required for 0% Exceedance	
	Zinc	0	Not Required for 0% Exceedance	
Ecology	Fauna	0	Not Required for 0% Exceedance	



1

1.0 INTRODUCTION

- 1.01 Chit Cheung Construction Company Limited (CCC) has been awarded the Drainage Services Department (DSD) Contract No. DC/2006/02 Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B Cheung Chun San Tsuen and Kam Tsin Wai (hereinafter "the Project") on 03 April 2007. According to the contract specification requirements the Project should implemented an Environmental Monitoring & Audit (EM&A) program by an Independent Environmental Team (ET) throughout the construction period in compliance with the requirements as stated in the project particular specification, Environmental Permit (EP-231/2005/A) and EM&A Manual for KT15. The location of the project site is presented in **Appendix A**. The project construction program is presented in **Appendix B**.
- 1.02 The works to be executed at the propose drainage Channel KT15 mainly comprise the following:
 - Construction of about 0.8km secondary drainage channels;
 - Construction of DSD maintenances access;
 - Provisioning and re-provisioning of pedestrian crossings;
 - Associated ancillary works; and
 - Construction of temporary vehicular access in Portion 5A1 of the site for vehicular access from Kam Sheung Road to Lot Nos. 398RP, 395 in DD106 which are adjacent to the site.
- 1.03 Action-United Environmental Services and Consulting (AUES) has been commissioned by CCC to be the Independent Environmental Team (ET) for implementation of the EM&A program in accordance with the requirements as set out in the contract particular specification, Environmental Permit (EP-231/2005/A), EM&A Manual for KT15 and the Environment Impact Assessment Ordinance (EIAO).
- 1.04 This report presents the results of the project EM&A program for the reporting month **July 2007** during the period from 20 to 25 July 2007.

REPORT STRUCTURE

- 1.05 The EM&A report is structured into the following sections:
 - **Section 1** Introduction
 - **Section 2** Project Organization and Construction Progress
 - **Section 3** Summary of Monitoring Requirements
 - **Section 4** Impact Monitoring Methodology
 - **Section 5** Impact Monitoring Results
 - **Section 6** Waste Management
 - **Section 7** Site Inspection
 - **Section 8** Environmental Complaint and Non-Compliance
 - **Section 9** Implementation Status of Mitigation Measures
 - **Section 10** Impact Forecast
 - **Section 11** Conclusions



2.0 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE

2.01 The organization chart and lines of communication with respect to the on-site environmental management and monitoring program are shown in **Appendix C**.

CONSTRUCTION PROGRESS

- 2.02 The major construction activities undertaken in this reporting period are list below:-
 - Erection of project sign board at Portion 8;
 - Site clearance;
 - Erection of hoarding at CH040 070; and
 - Tree transplanting works.

SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.03 A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project in this reporting period is presented in **Table 2-1**.

Table 2-1 Status of Environmental Licenses and Permits

Item	Item Description	Permit Status
1	Environmental Permit (EP-231/2005/A)	-
2	Air Pollution Control (Construction Dust)	Notified EPD on 09 July 2007
3	Chemical Waste Producer Registration WPN:5296-519-C3430-01 (Portion 8, Ma Fung Ling Road, Tong Yan San Tsuen, Yuen Long)	Registration on 20 April 2007
4	Chemical Waste Producer Registration WPN:5113-533-C3434-09 (Kam Tsin Wai, Kam Tin, Yuen Long)	Registration on 20 April 2007
5	Chemical Waste Producer Registration WPN:5213-424-C3431-01 (Portion 7, Birthing Area, Hoi Wan Road, Tuen Mun)	Registration on 20 April 2007
6	License No.: 1U450/1	Obtained on 20 July 2007
7	Billing Account for Disposal of Construction Waste (Account Number: 7005311)	Valid on 07 May 2007



3.0 SUMMARY OF IMPACT MONITORING REQUIREMENTS

- 3.01 Environmental monitoring and audit requirements are set out in the EM&A Manual. Air quality, construction noise, stream water quality and ecology have been identified to be the key environmental issues during the construction phase of the project.
- 3.02 A summary of the EM&A requirements for air quality, construction noise, stream water quality and ecology monitoring are shown in **Table 3-1**. The designated station of the air quality, construction noise, stream water quality locations and ecology monitoring area are shown in **Appendix D**.

Table 3-1 Summary of EM&A Requirements

Environmental Aspect	ľ	Monitoring Stations	
Air Quality	1-Hour and 24-Hour TS	SP	A10
Construction Noise	Leq _(30min) during norma	ll working hours	N10a*
	Supplementary data of	L_{10} and L_{90} for reference.	
Stream Water Quality	In Situ Measurement	Dissolved Oxygen Concentration (mg/L);	W9A, W9B
		Dissolved Oxygen Saturation (% Sat);	
		Turbidity (NTU);	
		• pH;	
		• Salinity (%); Water Depth (m) and	
		• Temperature (°C).	
	Laboratory Analysis	Laboratory Analysis • Suspended Solids (mg/L);	
	 Ammonia Nitrogen (mg/L); and 		
	• Zinc (μg/L).		
Ecology	Monthly monitoring o	f construction activities adjacent to the wetland	
	areas to identify any	intrusions of construction activities into the	
	wetland areas;		
		f wetland areas themselves to check that there is	
	no adverse impact on		
	water table that are attr		
	Photographic records a		
	Monthly surveys of fa	una in the wetland areas during the wet season	
	(April to July inclusion	ive) for reptiles, amphibians, dragonflies, and	
	butterflies, and through	out the year for birds.	

Note: * The noise ambient condition within the victim area without significant change. Due to the accessibility, noise monitoring will undertake at N10a. Once the access is available, the impact noise monitoring will undertake at N10.

- 3.03 Air monitoring is carried out once every six days for 24-Hour TSP and 3 times every six days for 1-Hour TSP at one designated monitoring station A10.
- 3.04 Noise monitoring is conducted once per week at one designated monitoring location (N10a). Measurements of $Leq_{(30min)}$ shall be taken between 0700 and 1900 with supplementary L_{10} and L_{90} data will be collected for reference.
- 3.05 Stream water quality monitoring is conducted were undertaken at two location W9A & W9B twice per week. Dissolved Oxygen (DO), pH, Turbidity (NTU) were measured in-situ, water depth, temperature and salinity will be collected for relevant data. Suspended Solids (SS), Ammonia Nitrogen and Zinc were determined in a HOKLAS accredited laboratory respectively.
- 3.06 Ecological monitoring is conducted in the seasonal wetland area as shown in Project profile of KT15 Figure ATT 4-7.2). Bird survey should be conducted in monthly and other faunal groups (reptiles, amphibians, dragonflies and butterflies) are conducted in wet season (April to July inclusive).

KT15 - 1st Monthly EM&A Report for July 2007



3.07 A summary of the Action/Limit (A/L) Levels for air quality, construction noise, stream water quality and ecology are shown in **Tables 3-2, 3-3, 3-4** and **3-5.**

Table 3-2 Action and Limit Levels for Air Quality Monitoring

Monitoring Station	Action Level (μg/m³)		Limit Level (µg/m³)	
Withitto ing Station	1-Hour TSP	24-Hour TSP	1-Hour TSP	24-Hour TSP
A10	> 307	> 165	> 500	> 260

Table 3-3 Action and Limit Levels for Construction Noise Monitoring

Time Period	Action Level in dB(A)	Limit Level in dB(A)	
0700-1900 hrs on normal weekdays	When one or more documented complaints are received	> 75* dB(A)	

Note: * Reduces to 70dB(A) for schools and 65dB(A) during the school examination periods.

Table 3-4 Action and Limit Levels for Stream Water Quality Monitoring

Dissolved Oxygen (mg/l)	W9A (Upstream) [#]	W9B (Downstream)
Action Level	NA	0.3
Limit Level	NA	0.2
Turbidity (NTU)	W9A (Upstream) [#]	W9B (Downstream)
Action Level	NA	73.5*
Limit Level	NA	78.2**
pН	W9A (Upstream) [#]	W9B (Downstream)
Action Level	NA	7.0*
Limit Level	NA	7.1**
Suspended Solids (mg/L)	W9A (Upstream) [#]	W9B (Downstream)
Action Level	NA	148*
Limit Level	NA	159**
Ammonia Nitrogen (mg/L)	W9A (Upstream) [#]	W9B (Downstream)
Action Level	NA	30.91*
Limit Level	NA	32.20**
_		
Zinc (µg/L)	W9A (Upstream)#	W9B (Downstream)
Action Level	NA	242*
Limit Level	NA	252**

Notes: * Act as Control Station for the Impact Water Quality Monitoring.

Table 3-5 Action and Limit Levels for Construction Ecology Monitoring

Parameters	Action Level	Limit Level
Fauna: decrease in the total number of wetland dependent species or individuals of the surveyed faunal groups from baseline	20 – 40%	> 40%

3.08 The Event/Action Plan of air quality, construction noise, stream water quality and ecology has been implemented for this project. Details of the Event/Action Plan were presented in the **Appendix E**.

^{*} Alternative Action Level of the Turbidity, pH, Suspended Solid, Ammonia Nitrogen and Zinc are 120% of upstream control station of same day.

^{**} Alternative Limit Level of the Turbidity, pH, Suspended Solid, Ammonia Nitrogen and Zinc are 130% of upstream control station of same day.



4.0 IMPACT MONITORING METHDOLOGY

MONITORING LOCATIONS

4.01 The 1-Hour TSP and 24-Hour TSP monitoring was carried out at one designated station A10. Impact construction noise monitoring was undertaken at the designated location N10a. Stream water quality monitoring was undertaken at two designated locations (W9A & W9B). The ecology monitoring was conducted within the wetland area in according to the EM&A Manual of KT15. The descriptions of monitoring stations are presented in **Tables 4-1.** The geographically location are shown in **Appendix D**.

Table 4-1 Location of Air Quality, Noise & Stream Water Quality Monitoring Station/Locations

Air Quality Station			
A10	Village House in Tin Sam San Tsuen		
Construction Noise	Construction Noise Location		
N10*	Village House in Tin Sam San Tsuen		
N10a	Village House in Tin Sam San Tsuen		
Water Quality Locations			
W9A [#]	Tin Sam San Tsuen		
W9B	Tin Sam San Tsuen		

Note: * The noise ambient condition within the victim area without significant change. Due to the accessibility, noise monitoring will undertake at N10a. Once the access is available, the impact noise monitoring will undertake at N10

4.02 The meteorological data during the reporting period was obtained from the Lau Fau Shan Station of the Hong Kong Observatory (HKO).

MONITORING FREQUENCY AND PERIOD

1-HOUR TSP MONITORING

4.03 The 1-Hour TSP monitoring was conducted in designated station A10 in according to the EM&A Manual three times every 6 days. Total of 3 monitoring events were carried out in this reporting period.

24-HOUR TSP MONITORING

4.04 The 24-Hour TSP monitoring was conducted at station A10 once every six days. Total 1 monitoring event was carried out in this reporting period.

NOISE MONITORING

4.05 Impact noise monitoring was undertaken at one location N10a once per week. A total of 1 monitoring event was carried out in this reporting period.

STREAM WATER QUALITY MONITORING

4.06 The stream water quality monitoring were undertaken at two location W9A & W9B two time per week. A total of 4 monitoring events were carried out in this reporting period.

[#] Act as control station in impact monitoring



ECOLOGY MONITORING

4.07 Bird survey should be conducted in monthly and other faunal groups (reptiles, amphibians, dragonflies and butterflies) are conducted in wet season (April to July inclusive) in the seasonal wetland area.

MONITORING EQUIPMENT

4.08 The monitoring equipment used by the ET in the EM&A program is presented in the following table:

 Table 4-2
 Monitoring Equipment Used in EM&A Program

Parameters	Equipment	Monitoring Equipment
1-Hour TSP	Portable dust meter	Sibata LD-3 Laser Dust Meter
24-Hour TSP	High Volume Sampler	Grasby Anderson GMWS 2310 HVS / Tisch High Volume Sampler 515N
	Calibration Kit	TISCH Model TE-5028A
Leq30min	Integrating Sound Level Meter (Type1)	B&K Type 2238
	Calibrator	B&K Type 4231
	Portable Wind Speed Indicator	Testo Anemometer
Water Depth	Water Depth Detector	Eagle Sonar
Temperature	Thermometer & DO Meter	YSI 85/10FT
DO	Thermometer & DO Meter	YSI 85/10FT
pН	pH Meter	Hanna HI 98128
Turbidity	Turbidimeter	Hach 2100P
Salinity	Salinometer	ATAGO refractometer
-	Water Sampler	Teflon bailer / bucket
-	Sample Container	High density polythene bottles (provided by laboratory)
_	Storage Container	'Willow' 33-litter plastic cool box

24-HOUR TSP MONITORING

- 4.09 24-Hour TSP monitoring was carried out by a High Volume Sampler (HVS) in compliance with the USEPA Standards Title 40, Code of Federal Regulations Chapter 1 (Part 50) specifications. The HVS employed complied with the PS specifications including.
 - Power supply of 220v/50 hz for 24-Hour continuous operation;
 - 0.6-1.7 m³/min (20-60 SCFM) adjustable flow rate;
 - A 7-day mechanical timer for 24-Hour operation;
 - An elapsed time indicator with ± 2 minutes accuracy for 24-Hour operation;
 - Minimum exposed area of 63 in²;
 - Flow control accuracy of $\pm 2.5\%$ deviation over 24-Hour operation;
 - An anodized aluminum shelter to protect the filter and sampler;
 - A motor speed-voltage control to control mass flow rate with accuracy of ±2.5% deviation over 24-Hour sampling period;
 - Provision of a flow recorder for continuous monitoring;
 - Provision of a peaked roof inlet;
 - Incorporation with a manometer; and
 - An 8"x10" stainless steel filter holder to hold, seal and easy to change the filter paper.
- 4.10 The filter papers used in 24-Hour TSP monitoring were of size 8"x10" and provided by a local HOKLAS-accredited laboratory, ALS Techichem Pty (HK) Limited (HOKLAS No. 66). The filters papers after measurements were returned to the laboratory for the required treatment and analysis.



1-HOUR TSP MONITORING

4.11 Measurements of 1-Hour TSP monitoring were taken by a Sibata LD-3 Laser Dust Meter that is a portable and battery-operated laser photometer capable of performing real time 1-Hour TSP measurements. A comparison test with HVS was carried out prior to baseline monitoring in compliance with the EM&A requirements and a conversion factor for direct reading of the dust meter has been established.

WIND DATA MONITORING

4.12 The meteorological data during the reporting period was obtained from the Lau Fau Shan Station of the Hong Kong Observatory (HKO).

NOISE MONITORING

- 4.13 Noise measurements were taken in terms of the A-weighted equivalent sound pressure level (Leq) measured in decibels (dB). Supplementary statistical results such as L_{10} and L_{90} were also obtained for reference.
- 4.14 Hand-held sound level meters (B&K Model 2238) and associated acoustical calibrators in compliance with the International Electrotechnical Commission (IEC) Publication 651:1979 (Type 1) and 804:1985 (Type 1) specification were used for taking the impact noise measurements.
- 4.15 Windshield was fitted in all measurements. All noise measurements were made with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq).
- 4.16 No noise measurement was carried out in the presence of fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s.

STREAM WATER QUALITY MONITORING

Water Depth

- 4.17 Water quality monitoring will be conducted at the middle of the water columns (Mid-Depth) if the depths of the water columns at the sampling locations are less than 3 meters during monitoring. Or else, monitoring will be performed at two depths, at 1 meter from surface and bottom respectively when the water depth is less than 6m.
- 4.18 Water depths will be determined prior to measurement and sampling at W9A and W9B, using a portable battery operated depth detector, brand named 'Eagle Sonar', if the depths exceed 3 meter. For the depths well below 1 meter, an appropriate steel ruler or rope with appropriate weight will be used for the depth estimation.

Water Temperature

4.19 Although the DO Meter automatically compensates ambient water temperature to a standard temperature of 20°C for ease of comparison of the data under the changing reality, the temperature readings of the DO Meter will be recorded in the field data sheets. Calibration of the equipment will be regularly performed by ALS on quarterly basis.



Dissolved Oxygen (DO)

- 4.20 A portable YSI 85/10FT DO Meter will be used for in-situ DO measurement. The DO meter is capable of measuring DO in the range of 0 20 mg/L and 0 200 % saturation and checked against water saturated ambient air on each monitoring day prior to monitoring.
- 4.21 Although the DO Meter automatically compensates ambient water temperature to a standard temperature of 200C for ease of comparison of the data under the changing reality, the temperature readings of the DO Meter will be recorded in the field data sheets. Calibration of the equipment will be regularly performed by ALS on quarterly basis.

pH

4.22 A portable Hanna pH Meter will be used for in-situ pH measurement. The pH meter is capable of measuring pH in the range of 0 – 14 and readable to 0.1. Standard buffer solutions of at least pH7 and pH10 shall be used for calibration of the instrument before and after use. Calibration of the equipment will be regularly performed by ALS on quarterly basis.

Turbidity

4.23 A portable Hach 2100p turbidity Meter will be used for in-situ turbidity measurement. The turbidity meter is capable of measuring turbidity in the range of 0-1000 NTU. Calibration of the equipment will be regularly performed by ALS on quarterly basis.

Salinity

4.24 A portable salinometer capable of measuring salinity in percentage (g/L) will be used for measuring salinity of the water at each monitoring location.

Water Sampler

4.25 Water samples will be collected by the ET using a water sampler and 'PE' (Poly-Ethylene) sampling bottles provided by the laboratory. The water sampler will be rinsed before collection with the sample to be taken. Kahlsico Water Sampler will be used for sampling. One liter or 1000mL water sample will be collected from each depth for SS determination. The samples collected are stored in a cool box maintained at 40C and delivered to ALS upon completion of the sampling by end of each sampling day. Sampling in the stream with shallow water condition, plastic bucket will be used for sample collection.

Sample Container

4.26 Water samples will be contained in screw-cap PE (Poly-Ethylene) bottles, which will be provided and pretreated immediately prior to sampling according to HOKLAS quality requirements by ALS. The sampling bottles will be rinsed with the water to be contained. Water sample is then transferred from the sampler to the sample bottles to 95% bottle capacity to allow possible volume changes during delivery and storage.



Sample Storage

- 4.27 A 'Willow' 33-litter plastic cool box packed with ice will be used to preserve the collected water samples prior to arrival at the laboratory for SS determination. The water temperature of the cool box will be maintained at a temperature as close to 4^oC as possible without being frozen. Samples collected will be delivered to the laboratory upon collection.
- 4.28 DO, water temperature, turbidity, pH, salinity and water depth were measured in-situ whereas SS, Ammonia Nitrogen and Zinc were determined in a HOKLAS accredited laboratory (ALS).

ECOLOGY MONITORING

Study Area

4.29 The study area for the ecological monitoring programme for KT15 would cover the seasonal wetland area as shown in Project Profile of KT15 Figures ATT 4-7.2.

Survey Method

- 4.30 Monthly monitoring will be conducted by means of walk through survey, along the boundary and within the wetland areas in KT15. Any adverse impacts to the habitat, intrusions of construction activities into the wetland areas, and adverse changes in the wetlands will be checked and reported.
- 4.31 Photographic records will be made every six months on the fixed photo record points selected during the baseline survey. The photos from the construction phase ecological monitoring will be compared with those taken during the baseline which are used as the baseline conditions.
- 4.32 Bird monitoring will be conducted in the study areas monthly for KT15. Survey areas in KT15 will be the seasonal wetland area covered same as the Project Profile of KT15 Figures ATT 4-7.2.
- 4.33 Fauna monitoring will be conducted only during the wet season (April to July inclusive for KT15) in the same survey areas for bird monitoring. For KT15, the survey frequency will be monthly, and the surveys will cover reptiles, amphibians, dragonflies and butterflies.

Equipment

4.34 Standard portable field survey equipment was used for ecological monitoring, including 1) Binoculars of 10 x 40 magnification; 2) Digital camera; 3) Notebook; and/or 4) Butterfly net (when it is necessary to confirm identities of butterflies and dragonflies).

EQUIPMENT CALIBRATION

KT15 - 1st Monthly EM&A Report for July 2007

- 4.35 Initial calibration of the HVS was performed upon installation and thereafter at bi-monthly intervals in accordance with the manufacturer's instruction using the NIST-certified standard calibrator. The calibration data are properly documented and the records are maintained by ET for future reference.
- 4.36 The 1-Hour TSP meter was calibrated by the supplier prior to purchase. Zero response of the equipment is checked before and after each monitoring event. A comparison test was carried out with a HVS. A conversion factor (K) of 4.0 was generated in accordance with the equipment manufacturer's instruction. The meter counts in minutes multiplied by the conversion factor will generate the equivalent dust concentration by HVS.
- 4.37 The sound level meters are calibrated using an acoustic calibrator prior to and after measurements. The meters are regularly calibrated in accordance with the manufacturer's instructions. Prior to and following each noise measurement, the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements are considered valid only if the calibration levels before and after the noise measurement agree to within 1.0 dB.
- 4.38 All in-situ monitoring instruments are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at 3 monthly intervals throughout all stages of the water quality monitoring.
- 4.39 The calibration certificates of the monitoring equipment used during the impact monitoring program are attached in **Appendix F**.

ANALYTICAL LABORATORY

4.40 Our ET has commissioned a local HOKLAS-accredited laboratory, ALS Technichem (HK) Pty Ltd (HOKLAS No. 66) to provide analytical services for this project. ALS carried out sample and analysis control in accordance with the HOKLAS QA/QC requirements. The specified testing services provided by ALS as shown in **Table 4-3**.

Table 4-3 Analytical Method applied to Water Quality Samples

Determinant	Standard Method	Detection Limit
Suspended Solids	ALS Method EA025	2 mg/L
Ammonia Nitrogen	ALS Method EK055A	0.01 mg/L
Zinc	ALS Method EG020	10 μg/L

4.41 The analysis of suspended solids, ammonia nitrogen and zinc concentrations were follow the APHA Standard Methods for the Examination of Water and Wastewater 19ed 2540D. ALS Environmental has comprehensive quality assurance and quality control programs and has attained HOKLAS accreditation for a range of environmental testing. For QA/QC procedures, one duplicate sample for every batch of samples were analyses as required by the HOKLAS. The QA/QC results are presented in **Appendix H**.



DATA MANAGEMENT AND DATA QA/QC CONTROL

- 4.42 The impact monitoring data are handled by the ET's systematic data recording and management, which complies with in-house certified (ISO 9001:2000) Quality Management System. Standard Field Data Sheets (FDS) are used in the impact monitoring program.
- 4.43 The monitoring data recorded in the equipment e.g. 1-Hour TSP meters and noise meters are downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data are input into a computerized database properly maintained by the ET. The laboratory results are input directly into the computerized database and QA/QC checked by personnel other than those who input the data.
- 4.44 For monitoring activities require laboratory analysis, the local laboratory follows the QA/QC requirements as set out under the HOKLAS scheme for all laboratory testing.



5.0 IMPACT MONITORING RESULTS

5.01 The impact EM&A program was carried out by the ET in compliance with the project specific EM&A Manual in this reporting period. The impact monitoring schedules are presented in **Appendix G** and the monitoring results are detailed in the following sub-sections.

AIR QUALITY

5.02 The 1-Hour and 24-Hour TSP impact air quality monitoring data are summarized in **Tables 5-1** and **5-2**. Graphical plots of the monitoring results are shown in **Appendix H** respectively.

Table 5-1 Summary of 1-Hour TSP Monitoring Results at A10

Monitoring Date	Start Time	1 st Result (μg/m ³)	2 nd Result (μg/m ³)	3 rd Result (μg/m ³)	Action Level (µg/m³)	Limit Level (µg/m³)
21-Jul-07	8:54	39	42	48	> 307	> 500

Note: * Monitoring result was exceeded the Action Level

Table 5-2 Summary of 24-Hour TSP Monitoring Results at A10

Monitoring Date	Monitoring Results (μg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)
24-Jul-07	13	> 165	> 260

Note: * Monitoring result was exceeded the Action Level # Monitoring result was exceeded the Limit Level

- 5.03 No 1-Hour and 24-Hour TSP Action or Limit Level exceedance was recorded in this reporting period.
- 5.04 The meteorological data during the monitoring period are summarized in **Appendix I**.

CONSTRUCTION NOISE

5.05 The impact construction noise monitoring results are summarized in **Table 5-3**. Graphical plots of the monitoring data are presented in **Appendix H**.

Table 5-3 Summary of Noise Monitoring Results at N10a

Date	Start Time	1st Leq5	2nd Leq5	3rd Leq5	4th Leq5	5th Leq5	6 th Leq5	Leq30
21-Jul-07	10:14	43.4	48.7	48.7	45.6	43.8	44.6	46.4
Limit L	Level -					> 75 dB(A)		

Note: * The noise ambient condition within the victim area without significant change. Due to the accessibility, baseline monitoring will undertake at N10a. The impact monitoring will undertake at N10 once the access is available.

5.06 No construction noise exceedance (Action/Limit Level) was recorded in this reporting period.

STREAM WATER QUALITY

5.07 The stream water quality monitoring results are summarized in **Table 5-4**. Details of the monitoring results and graphical plots for each parameter are presented in **Appendix H**.

[#] Monitoring result was exceeded the Limit Level

KT15 - 1st Monthly EM&A Report for July 2007

Table 5-4 Summary of Stream Water Quality Results at W9A & W9B

Monitoring	DO in	mg/L	Turbidit	y (NTU)	p	H	SS in	mg/L	Ammoni	a (mg/L)	Zinc ((μg/L)
Date	W9A [#]	W9B	W9A [#]	W9B	W9A [#]	W9B	W9A [#]	W9B	W9A [#]	W9B	W9A [#]	W9B
21 Jul 2007	1.71	0.57	11.6	26.4	7.6	7.5	14	28	17.2	14.1	21	58
25 Jul 2007	1.33	0.89	23.0	19.7	7.2	7.0	34	43	26.9	6.41	65	111
Action Level	-	< 0.3*	-	> 73.5*	-	> 7.0*	-	> 148.4*	-	> 30.9*	-	> 241.8*
Limit Level	-	< 0.2**	-	> 78.2**	-	> 7.1**	-	> 158.9**	-	> 32.2**	-	> 252.2**

Notes:

- Act as Control Station for the Impact Water Quality Monitoring.
- * Alternative Action Level of the Turbidity, pH, Suspended Solid, Ammonia Nitrogen and Zinc are 120% of upstream control station of same day.
- ** Alternative Limit Level of the Turbidity, pH, Suspended Solid, Ammonia Nitrogen and Zinc are 130% of upstream control station of same day.



ECOLOGY

- 5.08 89 individuals from 30 species were recorded during the survey for the present monthly monitoring. Compared with the average abundance of 46.19 from 23 species (with another 13 species without abundance) of fauna (including birds) recorded during the study for the KT15 Project Profile, the survey results indicated that the requirements for ecology was complied.
- 5.09 As the major construction works for the project was not commenced when the survey for the present monthly monitoring were conducted, the site basically remained the same conditions as reported in baseline monitoring report, and no intrusions of construction activities into the wetland areas nor adverse impact on the wetlands was found.
- 5.10 Photographic records are scheduled in six-month intervals and thus are not required in the present monthly monitoring.
- 5.11 Ecology Impact Monitoring Results are presented in the **Table 5-5**.

Table 5-5 Summary of Ecology Impact Monitoring Results

Scientific Name	Common Name	Abundance reported in the project profile	Abundance recorded in the present survey
Birds			
Bubulcus ibis	Cattle Egret	0.4	0
Ardeola bacchus	Chinese Pond Heron	0.8	0
Amaurornis phoenicurus	Water-breasted Waterhen	Recorded only	2
Streptopelia chinensis	Spotted Dove	Recorded only	2
Hirundo rustica	Barn Swallow	Recorded only	4
Motacilla alba	White Wagtail	Recorded only	0
Pycnonotus jocosus	Red-whiskered Bulbul	Recorded only	6
Pycnonotus sinesis	Chinese Bulbul	Recorded only	2
Lanius schach	Long-tailed Shrike	Recorded only	1
Copsychus saularis	Oriental Magpie Robin	Recorded only	3
Orthotomus sutorius	Common Tailorbird	Recorded only	0
Lonchura striata	White-rumped Munia	Recorded only	0
Passer montanus	Eurasian Tree Sparrow	Recorded only	6
Sturnus nigricollis	Black-collared Starling	Recorded only	3
Acridotheres cristatellus	Crested Myna	Recorded only	3
Eudynamis scolopacea	Common Koel	\	1
Halcyon smyrnensis	White-throated Kingfisher	\	1
Garrulax perspicillatus	Masked Laughingthrush	\	3
Zosterops japonica	Japanese White Eye	\	5
Lonchura punctulata	Scaly-breasted Munia	\	6
Herpetofauna			
Bufo melanostictus	Asian Common Toad	2	0
Rana guentheri	Gunther's Frog	2.33	0
Polyedates megacephalus	Brown Tree Frog	1.33	0
Calotes versicolor	Changeable Lizard	0.33	0
Odonata			
Ischnura senegalensis	Common Bluetail	4.5	2
Ceriagrion auranticum	Orange-tailed Sprite	6	1
Orthetrum pruinosum	Common Red Skimmer	1.5	6



Scientific Name	Common Name	Abundance reported in the project profile	Abundance recorded in the present survey
Trithemis aurora		0.5	0
Tramea virginia		1	0
Pantala flavescens	Wandering Glider	8.5	7
Butterfly			
Graphium sarpedon	Common Bluebottle	0.5	0
Papilio polytes	Common Mormon	1.5	1
Ariadne ariadne	Angled Castor	2	8
Euploea midamus	Blue-spotted Crow	2.5	0
Ideopsis similis	Ceylon Blue Glassy Tiger	1.5	0
Mycalesis mineus	Dark-branded Bush Brown	1.5	1
Catapsillia pomona	Lemon Emirgrant	0.5	3
Eurema hecabe	Common Grass Yellow	1	2
Zizeeria maha	Pale Grass Blue	2.5	4
Astictopterus jama	Forest Hopper	0.5	0
Erionota torus	Banana Skipper	3	0
Hypolimnas bolina	Great Egg-fly	\	1
Pieris canidia	Indian Cabbage White	\	2
Hebomoia glaucippe	Great Orange Tip	\	1
Danaus genutia	Common Tiger	\	1
Papilio memnon	Great Mormon	\	1
Species Number		36 spp. recorded, only 23 species with abundance	30
Individual Number		46.19	89



6.0 WASTE MANAGEMENT

6.01 The waste management carried by on-site Environmental Officer or Environmental Supervisor from time to time.

RECORDS OF WASTE QUANTITIES

- 6.02 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste; and
 - General Refuse.
- 6.03 The quantities of waste for disposal in this reporting period are summarized in **Tables** 6-1 and 6-2. Whenever possible, materials were reused on-site as far as practicable.

Table 6-1 Summary of Quantities of Inert C&D Materials

Type of Waste	Quantity	Disposal Location
Broken Concrete (Inert) (m ³)	0	Public Filling
Reused in this Contract (Inert) (m ³)	0	N/A
Reused in other Projects (Inert) (m ³)	0	N/A
Disposal as Public Fill (Inert) (m ³)	0	N/A

Table 6-2 Summary of Quantities of C&D Wastes

Type of Waste	Quantity	Disposal Location
Recycled Metal (kg)	0	NA
Recycled Paper / Cardboard Packing (kg)	0	NA
Recycled Plastic (kg)	0	NENT Landfill
Chemical Wastes (kg)	0	License Collector
General Refuses (kg)	0.0175	NENT Landfill

7.0 SITE INSPECTION

- 7.01 According to the EM&A Manual Section 9.1.2, the environmental site inspection should been formulation by ET Leader. ET had carried out the environmental site inspection on 20 and 25 July 2007 with the Representatives of the Engineer and the Contractor to evaluate the site environmental performance in this reporting period. The monthly general site inspection conducted by IEC's representative on 25 July 2007 with the representatives of the Engineer, the Contractor and ET Leader. No non-compliance and only one observation was noted.
- 7.02 The details of observation during the site inspections and monthly audit as follows:
 - Relevant chemical label should stick on the chemical containers stored at the site office chemical storage area.
- 7.03 The ET site inspection checklists as shown in **Appendix J**. In general, the construction area of KT15 was kept clean and tidy.



8.0 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

8.01 No environmental complaint, summons and prosecution was received in this reporting period. The statistical summary table of environmental complaint is presented in **Table 8-1, 8-2** and **8-3**.

Table 8-1 Statistical Summary of Environmental Complaints

Reporting Period	Environmental Complaint Statistics				
Reporting 1 eriou	Frequency Cumulative Comp		Complaint Nature		
20 – 25 July 2007	0	0	NA		

Table 8-2 Statistical Summary of Environmental Summons

Reporting Period	Environmental Summons Statistics				
reporting reriou	Frequency Cumulative		Nature		
20 – 25 July 2007	0	0	NA		

Table 8-3 Statistical Summary of Environmental Prosecution

Reporting Period	Environmental Prosecution Statistics						
reporting reriou	Frequency	Cumulative	Nature				
20 – 25 July 2007	0	0	NA				

9.0 IMPLEMENTATION STATUS OF MITIGATION MEASURES

- 9.01 CCC has been implementing the required environmental mitigation measures according to the EM&A Manual of KT15 Mitigation Measures Implementation Schedule.
- 9.02 A summary of environmental mitigation measures generally implemented by CCC in this reporting period is presented as follows;

Water Quality

- Wastewater were appropriately treated by treatment facilities;
- Drainage channels were provided to convey run-off into the treatment facilities;
- Drainage systems were regularly and adequately maintained.

Air Quality

- Vehicles were cleaned of mud and debris before leaving the site;
- Site vehicles were limited to within 8 km/hr;
- Public roads around the site entrance/exit had been kept clean and free from dust;
- Dust suppression measures were properly provided to reduce dust emission from stockpile.



Noise

- Works and equipment were located to minimise noise nuisance from the nearest sensitive receiver;
- Idle equipments were either turned off or throttled down;
- Some of the Powered Mechanical Equipments were covered or shielded by appropriate acoustic materials if practicable.

Waste and Chemical Management

- Wastes were properly segregated into inert and non-inert in appropriate containers/areas;
- Excavated materials were reused where practicable.
- A chemical waste storage area had been provided on site;

General

• The site was generally kept tidy and clean.

10.0 IMPACT FORECAST

KEY ISSUES FOR THE COMING MONTH

10.01 Key issues to be considered in the coming month include:

- Implementation of dust suppression measures at all times;
- Potential wastewater quality impact due to surface runoff;
- Potential fugitive dust quality impact due to dry/windy season (November to March) from the dry/loose/exposure soil surface/dusty material;
- Disposal of empty engine oil containers within site area;
- Ensure dust suppression measures are implemented properly;
- Sediment catch-pits and silt removal facilities should be regularly maintained;
- Management of chemical wastes;
- Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibitied;
- Follow-up of improvement on general waste management issues; and
- Implementation of construction noise preventative control measures.

10.02 The tentative 3-month rolling program is presented in **Appendix B**.



11.0 CONCLUSION

11.01 The EM&A program in July 2007 was undertaken in compliance with the EM&A Manual for KT15. A summary of environmental compliance of air, noise, stream water quality and ecology in this reporting period are presented as follows:

Summary of the Exceedances for Impact Monitoring

Env. Quality	Parameters	Work-Related Exceedance %	Investigation & Corrective Actions
Air Quality	1-Hour TSP	0	Not Required for 0% Exceedance
	24-Hour TSP	0	Not Required for 0% Exceedance
Noise	Leq (30min) Daytime	0	Not Required for 0% Exceedance
Stream Water	DO in mg/L	0	Not Required for 0% Exceedance
	SS in mg/L	0	Not Required for 0% Exceedance
	Turbidity (NTU)	0	Not Required for 0% Exceedance
	pН	0	Not Required for 0% Exceedance
	Ammonia Nitrogen (mg/L)	0	Not Required for 0% Exceedance
	Zinc (µg/L)	0	Not Required for 0% Exceedance
Ecology	Decrease in the total number of wetland dependent species or individuals of the surveyed faunal groups from baseline	0	Not Required for 0% Exceedance

- 11.02 No 1-Hour and 24-Hour TSP exceeded the Action/Limit Level was recorded in this reporting period.
- 11.03 All measured daytime construction noise levels were below the Limit level and no complaint was received in this reporting period.
- 11.04 No stream water quality exceeded the Action/Limit Level was recorded during the reporting period.
- 11.05 No exceedance on the parameters for Ecology, nor intrusions into the wetland area/adverse impact on the wetlands, was found during the reporting period.
- 11.06 No environmental complaint, summons or prosecution was received in this reporting period.


RECOMMENDATIONS

- 11.07 Based on the ET regular and monthly IEC site inspection records on 20 and 25 July 2007, no non-compliance and only one observation was recorded. Details of the observation as follows:-
 - Relevant chemical label should stick on the chemical containers stored at the site office chemical storage area.
- 11.08 The ET will continue to implement the EM&A program and audit the implementation of the environmental mitigation measures.



Appendix A

Project Site Layout





Appendix B

Three-Month Construction Program

Task Name	Duration	Start	Finish	2008 2009 Figh May Age May Jun Jul Aug Son Oct Nov Doc Jon Figh May Age May Jun Jul Aug Son Oct Nov Doc Jon Figh May Jun Jul
Letter of Acceptance	1 day	Wed 07/3/21	Wed 07/3/21	Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul 3/21-
Date for commencement of Works	1 day	Fri 07/3/30	Fri 07/3/30	
Execution of Article of Agreement	1 day	Tue 07/4/3	Tue 07/4/3	
1				
Master Programme of the Works	839 days	Wed 07/3/21	Mon 09/7/6	
Completion Dates	830 days	Fri 07/3/30	Mon 09/7/6	
Section I - portions 1, 2 and 3	830 days	Fri 07/3/30	Mon 09/7/6	\$/3 \$ }}
Section II - portions 4, 5 and 5C	830 days	Fri 07/3/30	Mon 09/7/6	\$\tag{\$\pi\$_\frac{\pi_1}{\pi_1} \\ \pi_2 \\ \pi_3 \\ \pi_4 \\ \pi_5 \\ \pi_
Section III - portions 5A1, 5A2 and 5B	740 days	Thu 07/6/28	Mon 09/7/6	
Section IV - temp vehicular access at portion 5A1 Section V - preservation and protection of existing trees	90 days	Thu 07/6/28	Tue 07/9/25	
	830 days	Fri 07/3/30	Mon 09/7/6	3/30)/ = = = = = = = = = = = = = = = = = = =
Possession of Site	240 down	Fri 07/3/30	Sat 07/11/24	
Portion 1 - channel KT2	240 days 1 day	Fri 07/3/30	Fri 07/3/30	3/30_3/30
Portion 2 - channel KT2	61 days	Fri 07/3/30	Tue 07/5/29	
Portion 3 - channel KT2	91 days	Fri 07/3/30	Thu 07/6/28]
Portion 4 - channel KT15	1 days	Fri 07/3/30	Fri 07/3/30	
Portion 5 - channel KT15	91 days	Fri 07/3/30	Thu 07/6/28	3/30)
Portion 5A1 - channel KT15	91 days		Thu 07/6/28	3/30) 6/28
Portion 5A2 - channel KT15	91 days	Fri 07/3/30	Thu 07/6/28	3/30):
Portion 5B - channel KT15	60 days	Wed 07/9/26	Sat 07/11/24	9/26 [
Portion 5C - channel KT15	91 days	Fri 07/3/30	Thu 07/6/28	3/30) [
Portion 5C - channel KT15 Portion 6 - Temp Storage Area at Chi Ho Road	1 day	Fri 07/3/30	Fri 07/3/30	
Portion 7 - Berthing Area	1 day	Fri 07/3/30	Fri 07/3/30	
Portion 8 - Site Accommodation	1 day	Fri 07/3/30	Fri 07/3/30	3/30) 3/30
A. Preliminary Works	839 days	Wed 07/3/21	Mon 09/7/6	
Setting out of Works Environmental Monitoring and Audit	830 days	Fri 07/3/30	Mon 09/7/6	3/30×
2. Environmental Monitoring and Audit	830 days	Fri 07/3/30	Mon 09/7/6	
2.1 Establishment of Environmental Team	14 days	Fri 07/3/30	Thu 07/4/12	3/30) - 4/12
2.2 approval by the Engineer	7 days	Fri 07/4/13	Thu 07/4/19	4/13 🗓 4/19
2.3 Environmental baseline monitoring	77 days	Fri 07/4/20	Thu 07/7/5	
a. Technical proposal & methodology	7 days		Thu 07/4/26	
b. Approval by the Engineer	7 days	Fri 07/4/27	Thu 07/5/3	
c. Baseline monitoring	63 days	Fri 07/5/4	Thu 07/7/5	
2.4 Environmental impact monitoring and audit	730 days	Sun 07/7/8	Mon 09/7/6	7/8 1-1-1/15 1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1
S. Environmental Management and Environmental Manag 3.1 Submission of draft EMP	73 days 21 days	Fri 07/3/30 Fri 07/3/30	Sun 07/6/10 Thu 07/4/19	
3.1 Submission of draft EMP 3.2 Comment from the Engineer	7 days	Fri 07/4/20	Thu 07/4/19	3/3 0)
3.3 Submission of EMP	45 days	Fri 07/4/27	Sun 07/4/26	4/27
4. Engineer's Accommodation	51 days	Fri 07/3/30	Sat 07/5/19	
4.1 Renovation	30 days	Fri 07/3/30	Sat 07/4/28	3/30\\ 4/28
4.2 Equipment	51 days	Fri 07/3/30	Sat 07/5/19	
a. Contract telephone	21 days	Fri 07/3/30	Thu 07/4/19	
b. Survey equipment	45 days	Fri 07/3/30	Sun 07/5/13	3/30): 5/13
c. Contract computer facilities	51 days	Fri 07/3/30	Sat 07/5/19	
submission	14 days	Fri 07/3/30	Thu 07/4/12	3/30) 4/12
approval	7 days	Fri 07/4/13	Thu 07/4/19	
installation	21 days	Sun 07/4/22	Sat 07/5/12	
testing & commissioning	7 days	Sun 07/5/13	Sat 07/5/19	5/13 - 5/19
4.3 utilities servicing	33 days	Fri 07/3/30	Tue 07/5/1	
a. Water	1 day	Fri 07/3/30	Fri 07/3/30	
b. Electricity	1 day	Fri 07/3/30	Fri 07/3/30	3/30
c. Telephone	33 days	Fri 07/3/30	Tue 07/5/1	
temporary service new service	32 days	Fri 07/3/30	Mon 07/4/30	3/3 0)
new service	19 days	Fri 07/4/13	Tue 07/5/1	
application installation	5 days	Fri 07/4/13	Tue 07/4/17	4/13) 4/17
installation	14 days	Wed 07/4/18	Tue 07/5/1	4/18 - 5/1
d. Facsimile	33 days	Fri 07/3/30	Tue 07/5/1	
temporary service	32 days	Fri 07/3/30	Mon 07/4/30	3/3 0)
new service	19 days	Fri 07/4/13 Fri 07/4/13	Tue 07/5/1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
application	5 days	Fri 07/4/13 Wed 07/4/18	Tue 07/4/17	4/33 4/17
installation e. Internet broadband	14 days 33 days	Fri 07/3/30	Tue 07/5/1	4/18 - 5 - 5/1
e. Internet broadband temporary service (56K)	33 days 32 days	Fri 07/3/30	Mon 07/4/30	3/30N-1-1-1 4/30
new service	19 days	Fri 07/4/13	Tue 07/5/1	
application	5 days	Fri 07/4/13		4431 447
аруновногі	J uays	11107/4/13	. 40 07/4/17	
t: PROGRAMME OF WORKS Task 1 of 14 Critical Task		Progr		Summary Rolled Up Critical Task Rolled Up Progress External Tasks Group By Summary Rolled Up Milestone Split Project Summary Deadline

									Table							
ID Ta	isk Name	Duration	Start	Finish	Feb Mar Apr May	Jun Jul	Aug Sep	Oct Nov Dec	Jan Feb	Mar Apr May	Jun Jul Aug	Sep Oct Nov	Dec Ja	an Feb Mar Apr	May Jun .	Jul Aug
69	installation	14 days	Wed 07/4/18	Tue 07/5/1	4/18 - 5/1	i			i							
70	Contractor's Accommodation 5.1 Provision	45 days 45 days	Fri 07/3/30 Fri 07/3/30	Sun 07/5/13 Sun 07/5/13		1			1				ı			
72	a. Premises	45 days	Fri 07/3/30	Sun 07/5/13	3/30) 5/13				1							
73	b. Toilet facilities	21 days	Mon 07/4/23	Sun 07/5/13	4/23 - 45/13				1				ı			
74	c. Telephone service	30 days	Sat 07/4/14	Sun 07/5/13	4/14 45/13				1				'			
75	d. Fascimile service	30 days	Sat 07/4/14	Sun 07/5/13	4/14 45/13				1				1			
76 77	e. Internet broadband service f. Water	30 days 1 day	Sat 07/4/14 Fri 07/3/30	Sun 07/5/13 Fri 07/3/30	4/14 45/13				1				1			
78	g. electricity	1 day	Fri 07/3/30	Fri 07/3/30	3/3 0) 3/30 3/3 0) 3/30	i			i				i			
79	6. Transport (land) for the Engineer	124 days	Fri 07/3/30	Tue 07/7/31	7.541	<u> </u>			1				1			
80	6.1 submission	7 days	Fri 07/3/30	Thu 07/4/5	3/30								i			
81	6.2 comment & approval	14 days	Fri 07/4/6	Thu 07/4/19		1			1				ı			
82	6.3 delivery	103 days	Fri 07/4/20	Tue 07/7/31									'			
83 84	6.4 temp service 7. Transport (land) for Public Works Regional Laborat	124 days	Fri 07/3/30	Tue 07/7/31	3/30)	-	/31		1				1			
85	7. Transport (land) for Fublic Works Regional Laborat	7 days	Fri 07/3/30	Thu 07/4/5	3/30) I_4/5				1				1			
86	7.2 comment, approval & instruction	14 days	Fri 07/4/6	Thu 07/4/19	'∐ ₩				1				i			
87	7.3 delivery	103 days	Fri 07/4/20	Tue 07/7/31	l l l <u></u>	7	/31		1				1			
88	8. Signboard	150 days	Fri 07/3/30	Sun 07/8/26												
89	8.1 Major	150 days	Fri 07/3/30	Sun 07/8/26		,			ı				'			
90	submission	90 days	Fri 07/3/30	Wed 07/6/27	3/30	6/27]		1				1 .			
91	comment & approval erection	90 days 90 days	Sun 07/4/29 Tue 07/5/29	Fri 07/7/27 Sun 07/8/26	4/29	7/2			L				'			
93	8.2 Minor	150 days	Fri 07/3/30	Sun 07/8/26	5/29)		8/26		1				1			
94	submission	90 days	Fri 07/3/30	Wed 07/6/27	3/30)	6/27							'			
95	comment & approval	90 days	Sun 07/4/29	Fri 07/7/27	4/29	7/2	7		T							
96	erection	90 days	Tue 07/5/29	Sun 07/8/26	5/29		8/26		1				1			
97	9. Telephone hotline	15 days	Sun 07/4/29	Sun 07/5/13		i i			1				i			
98 99	9.1 Engineer's instruction 9.2 installation	1 day	Sun 07/4/29 Mon 07/4/30	Mon 07/4/30 Sun 07/5/13	4/29 4/30	1			1				1			
100	10. Contractual general submissions	14 days 839 days	Wed 07/3/21	Mon 09/7/6	4/30 - 45/13	'			ı				I			,
101	10.1 programmes	28 days	Wed 07/3/21	Tue 07/4/17		1			Ť.				1		•	
102	a. GCC Clause 16 programme	14 days	Wed 07/3/21	Tue 07/4/3	3/21 - 4/3				1				1			
103	b. Works programme & financial programme	14 days	Wed 07/4/4	Tue 07/4/17	4/4 - 4/17	i			i				i			
104	c. 3-month rolling programme	14 days	Wed 07/4/4	Tue 07/4/17	4/4 - 4/17	1			1				1			
105 106	10.2 contractor's superintendence	14 days	Fri 07/3/30 Fri 07/3/30	Thu 07/4/12									'			
106	a. Agent b. Surveyor	7 days	Fri 07/3/30	Thu 07/4/5 Thu 07/4/12	3/30)	1			1				1			
108	c. Sub-agent	14 days	Fri 07/3/30	Thu 07/4/12	3/30 4/12				1							
109	d. Geotechnical Engineer	7 days	Fri 07/3/30	Thu 07/4/5	3/30 4/5	i i			1				i			
110	e. Geotechnical Supervisor	14 days	Fri 07/3/30	Thu 07/4/12	3/30 - 4/12				1				1			
111	f. Foreman - concrete	14 days	Fri 07/3/30	Thu 07/4/12		i			i				i			
112	g. Foreman - drainage h. Staff Organization Plan	14 days	Fri 07/3/30 Fri 07/3/30	Thu 07/4/12 Thu 07/4/12	'L -	1			1				1			
114	10.3 Safety Organization	14 days	Fri 07/3/30	Thu 07/4/12	/ <u></u>											
115	a. Safety Officer	14 days	Fri 07/3/30	Thu 07/4/12	3/30) 4/12	1			1				1			
116	b. Safety Supervisor	14 days	Fri 07/3/30	Thu 07/4/12	3/30) 4/12								!			
117	c. Safety Representative	14 days	Fri 07/3/30	Thu 07/4/12	3/30) 4/12				1				1			
118	10.4 TTMS design	7 days	Fri 07/3/30	Thu 07/4/5					1							
119	a. Independent Traffic Consultant b. Traffic Engineer	7 days	Fri 07/3/30 Fri 07/3/30	Thu 07/4/5 Thu 07/4/5	3/30) 1 4/5				Li							
120	10.5 Assistant to Engineer	33 days	Fri 07/3/30	Tue 07/5/1	3/30 4/5								1			
122	a. Chainmen (4)	33 days	Fri 07/3/30	Tue 07/5/1	3/30) 5/1								'			
123	b. Watchmen (2)	33 days	Fri 07/3/30	Tue 07/5/1	3/30) 5/1				1				1			
124	c. Field assistant (1)	33 days	Fri 07/3/30	Tue 07/5/1	3/30) 5/1				L				!			
125	d. Technical assistant (1)	33 days	Fri 07/3/30	Tue 07/5/1	3/30 5/1				Ĺ				'			
126 127	e. Clerical assistant (1)	33 days	Fri 07/3/30 Fri 07/3/30	Tue 07/5/1	3/30) 5/1	1			1				1 .			
127	f. Office assistant (1) 10.6 Underground service detection equipment	33 days 35 days	Fri 07/3/30	Tue 07/5/1 Thu 07/5/3	3/30) 5/1								'			
129	a. Submission	7 days	Fri 07/3/30	Thu 07/4/5					1				1			
130	b. Comment & approval	14 days	Fri 07/4/6	Thu 07/4/19]											
131	c. Provision	14 days	Fri 07/4/20	Thu 07/5/3	4/20 5/3				1				'			
132	10.7 Independent Checking of Temporary Works	28 days	Fri 07/3/30	Thu 07/4/26	—											
133	a. Submission of independent checking engineer	14 days	Fri 07/3/30	Thu 07/4/12	1 12 17 1 - 442				Li.				'			
134 135	b. Comment & approval 10.8 Trip ticket system for C & D material	14 days 59 days	Fri 07/4/13 Fri 07/3/30	Thu 07/4/26 Sun 07/5/27	4/13 4/26				1				1			
136	a. Submission of site management plan	45 days	Fri 07/3/30	Sun 07/5/13	3/30) 5/13											
						1 1							<u> </u>			1
Project: DE	ROGRAMME OF WORKS Task	-1:1:1:	Progre	ess	Summary		Rolled L	Jp Critical Task	Rolled Up	o Progress	External Tasks	Grou	up By Summary	Ţ — Ţ		-
Page: 2 of	COOKAININE OF WORKS				Rolled Up Tasi	k <u>-1-1-1-</u>		Jp Milestone	Split		Project Summary	Dead		$\stackrel{\leftarrow}{\Box}$		
		<u> </u>			•	<u> </u>			•	1 1 1 1 1	* * * * * * * * * * * * * * * * * * * *	▼		*		

ום ט	ask Name	Duration	Start	Finish	2008 2009
37	b. Comment & approval	14 days	Mon 07/5/14	Sun 07/5/27	Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul 5/14 - \$/27
38	10.9. Condition survey and structral monitoring	830 days	Fri 07/3/30	Mon 09/7/6	
9	a. Submission of Independent Structural Engineer	14 days	Fri 07/3/30	Thu 07/4/12	3/30) = -3/4/12
10	b. Comment & approval	7 days	Fri 07/4/13	Thu 07/4/19	4/3 - 4/19
1	c. Proposal for condition survey & structural mor	249 days	Fri 07/4/20	Mon 07/12/24	
2	Portion 1, 4, 6, 7, 8	30 days	Fri 07/4/20	Sat 07/5/19	4/20 1 1 +5/19
3	Portion 2	30 days	Wed 07/5/30	Thu 07/6/28	\$/30 6/28
4	Portion 3, 5, 5A1, 5A2	30 days	Fri 07/6/29	Sat 07/7/28	6/29 [
5	Portion 5B	30 days	Sun 07/11/25	Mon 07/12/24	11/25 12/24
6	d. Comment & approval	233 days	Sun 07/5/20	Mon 08/1/7	
7	Portion 1, 4, 6, 7, 8	14 days	Sun 07/5/20	Sat 07/6/2	5/20 - 6/2 -
8	Portion 2	14 days	Fri 07/6/29	Thu 07/7/12	6/29 [
9	Portion 3, 5, 5A1, 5A2	14 days	Sun 07/7/29	Sat 07/8/11	7/29 - 8/11
0	Portion 5B	14 days	Tue 07/12/25	Mon 08/1/7	
1	e. Condition survey & structural monitoring	765 days	Sun 07/6/3	Mon 09/7/6	
2	Portion 1, 4, 6, 7, 8	765 days	Sun 07/6/3	Mon 09/7/6	6/3 (2) 20 20 20 20 20 20 20 20 20 20 20 20 20
3	Portion 2	725 days	Fri 07/7/13	Mon 09/7/6	7/13 [
	Portion 3, 5, 5A1, 5A2	695 days	Sun 07/8/12	Mon 09/7/6	8/12 1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1
	Portion 5B	546 days	Tue 08/1/8	Mon 09/7/6	1/8 <u>1/2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 </u>
7	10.10 Handling & disposal of Type 1 & 2 contaminated	74 days	Sat 07/7/14	Tue 07/9/25	
	a. Proposed type of dump truck	44 days	Mon 07/8/13	Tue 07/9/25	
1	Submission	30 days	Mon 07/8/13	Tue 07/9/11	8/13) = - = - 19/11
4	Comment & approval	14 days	Wed 07/9/12	Tue 07/9/25	9/12 - 9/25
1	b. Proposal of berthing area arrangement	44 days	Mon 07/7/30 Mon 07/7/30	Tue 07/9/11	7700
	Submission Comment & approval	30 days	Wed 07/8/29	Tue 07/8/28 Tue 07/9/11	7/30 - 1 - 1 - 8/28 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 -
╀	Comment & approval c. Proposal of disposal arrangement	14 days	Sat 07/7/14	Tue 07/9/11	
+	c. Proposal of disposal arrangement Submission	74 days 60 days	Sat 07/7/14	Tue 07/9/25	7/14
╁	Comment & approval	14 days	Wed 07/9/12	Tue 07/9/25	7/14
╂	10.11 Handling & treatment of Type 3 contaminated m	581 days	Fri 07/3/30	Thu 08/10/30	3/12 - 13/25
╫	a. Decontamination specialist	134 days	Fri 07/3/30	Fri 07/8/10	
╁	Submission	120 days	Fri 07/3/30	Fri 07/7/27	3/30 1
-	Comment & approval	14 days	Sat 07/7/28	Fri 07/8/10	7/28 7/28 1 1 8/10
╁	b. Statement & treatment programme	42 days	Sat 07/8/11	Fri 07/9/21	
+	(1) Submission	28 days	Sat 07/8/11	Fri 07/9/7	8/111.9/7
2	(2) Comment & approval	14 days	Sat 07/9/8	Fri 07/9/21	
3	by the Engineer	14 days	Sat 07/9/8	Fri 07/9/21	9/8 1-1-1 9/21
4	by the EPD	14 days	Sat 07/9/8	Fri 07/9/21	9/8 - 9/21
5	c. Setting up of Treatment Plant	60 days	Mon 08/9/1	Thu 08/10/30	9/1
6	10.12 Safety Plan	35 days	Wed 07/3/21	Tue 07/4/24	
7	Submission of draft Safety Plan	14 days	Wed 07/3/21	Tue 07/4/3	3/2
8	b. Comment by the Engineer	7 days	Wed 07/4/4	Tue 07/4/10	4/4 [-4/10
9	c. Submission of Safety Plan	14 days	Wed 07/4/11	Tue 07/4/24	4/11 : 4/24
0	10.13 Sub-contractor Management Plan	839 days	Wed 07/3/21	Mon 09/7/6	
1	a. Submission of SMP	30 days	Wed 07/3/21	Thu 07/4/19	3/2 1/2
2	b. For information & Comments	14 days	Fri 07/4/20	Thu 07/5/3	4/20 5/3
3	c. Update SMP	795 days	Fri 07/5/4	Mon 09/7/6	5/4 (
	10.14 proof of plant ownership	830 days	Fri 07/3/30	Mon 09/7/6	
5	a. Submission of draft written undertaking	14 days	Fri 07/3/30	Thu 07/4/12	3/30) 1 4/12
·	b. Comment by the Engineer / Employer	14 days	Fri 07/4/13	Thu 07/4/26	4/13 - 4/26
+	c. Engineer's request	802 days	Fri 07/4/27	Mon 09/7/6 Mon 09/7/6	4/27
╀	10.15 Contractor's Management Team a. Submission of staff member details	830 days 14 days	Fri 07/3/30 Fri 07/3/30	Thu 07/4/12	2001 E. 1412
╁	b. Update management / site supervision team	816 days	Fri 07/4/13	Mon 09/7/6	3/30) - 1-4/12
+	10.16 Water supply pipeworks material	28 days	Wed 07/3/21	Tue 07/4/17	4/13 <u> 1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-</u>
+	a. Supplier	28 days	Wed 07/3/21 Wed 07/3/21	Tue 07/4/17	
+	Submission	14 days	Wed 07/3/21 Wed 07/3/21	Tue 07/4/3	3/21 4/3
+	comment & approval	14 days	Wed 07/4/4	Tue 07/4/17	3/2 1
╁	b. Manufacturer	28 days	Wed 07/3/21	Tue 07/4/17	
╁	Submission	14 days	Wed 07/3/21	Tue 07/4/3	3/21) - 1 - 4/3
╁	comment & approval	14 days	Wed 07/4/4	Tue 07/4/17	4/4 - 3 4/17
╁	c. Independent Inspection Agent (IIA)	28 days	Wed 07/3/21	Tue 07/4/17	
+	Submission	14 days	Wed 07/3/21	Tue 07/4/3	3/21) - 1 - 4/3
+	comment & approval	14 days	Wed 07/4/4	Tue 07/4/17	4/4 [-] 4/17
+	d. Representative of the IIA	28 days	Wed 07/3/21	Tue 07/4/17	
	Submission	14 days	Wed 07/3/21	Tue 07/4/3	3/21) - 4/3
3	comment & approval	14 days	Wed 07/4/4	Tue 07/4/17	4/4 - 4/17
1	10.17 Landscape softworks and establishment works	28 days	Fri 07/3/30	Thu 07/4/26	
	ROGRAMME OF WORKS Task	-:-:-:	Progre	ess	Summary Rolled Up Critical Task Rolled Up Progress External Tasks Group By Summary
· P					

ID T	ask Name	Duration	Start	Finish	2008 2009 Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul
205	a. Submission of technical information	14 days	Fri 07/3/30	Thu 07/4/12	\$/3 9) F - 4/12
206	b. Comment & approval	14 days	Fri 07/4/13	Thu 07/4/26	
07	10.18 Preservation and protection of existing trees	59 days	Wed 07/3/21	Fri 07/5/18	
08	a. Specialist contractor (landscaping Class I)	28 days	Fri 07/3/30	Thu 07/4/26	
09	Submission	14 days	Fri 07/3/30	Thu 07/4/12	
10 11	Comment & approval	14 days	Fri 07/4/13	Thu 07/4/26	
12	b. Site supervisory staff Submission	59 days 45 days	Wed 07/3/21 Wed 07/3/21	Fri 07/5/18 Fri 07/5/4	
13	Comment & approval	14 days	Sat 07/5/5	Fri 07/5/18	
114	10.19 Concrete (ready mix)	28 days	Fri 07/3/30	Thu 07/4/26	
15	a. Submission of supplier & design mix	21 days	Fri 07/3/30	Thu 07/4/20	
16	b. Comment & approval	7 days		Thu 07/4/26	
17	10.20 Steel reinforcement	35 days	Fri 07/3/30	Thu 07/5/3	
18	a. Submission of supplier	28 days	Fri 07/3/30	Thu 07/4/26	
19	b. Comment & approval	7 days	Fri 07/4/27	Thu 07/5/3	
20	10.21 Submissions of method statement / materials	750 days	Tue 07/5/15	Tue 09/6/2	
21	a. Submission of materials	750 days	Tue 07/5/15	Tue 09/6/2	5/15
22	b. Submission of method statement	750 days		Tue 09/6/2	1
23	11. Provision of wheel washing facilities	242 days	Fri 07/3/30	Tue 07/11/27	
24	11.1 Channel KT2	120 days	Fri 07/3/30	Fri 07/7/27	3/30) [
25	11.2 Channel KT15	90 days	Fri 07/6/29	Wed 07/9/26	
26	11.3 Berthing area	90 days	Wed 07/8/29	Tue 07/11/27	8/29 <u></u>
27	11.4 Portion 6	45 days	Tue 07/5/22	Fri 07/7/6	
228	12. Setting up of traffic management liaison group	30 days	Fri 07/3/30	Sat 07/4/28	
229					
30	B. Section I of the Works	830 days	Fri 07/3/30	Mon 09/7/6	
31	B1. Portion 1	762 days	Fri 07/3/30	Wed 09/4/29	▗▗ ▗▗▗▗▗▗▗▗▗▗▗▗ ▗ ▗ ▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗
32	1. Site clearance	30 days	Sat 07/7/28	Sun 07/8/26	
33	2.1 General site clearance	30 days	Sat 07/7/28	Sun 07/8/26	<u>│</u>
34	1.2 Demolition of existing building/ Huts	30 days	Sat 07/7/28	Sun 07/8/26	7/28 8/26
35	2. Temporary Traffic Management Scheme	398 days	Fri 07/3/30	Thu 08/5/1	
36	2.1 TTMS Proposal (trial pits in Chi Ho Road for u	-	Fri 07/3/30	Sun 07/5/27	
37 38	a. Submission b. comments & approvals by Engineer & TMLG	45 days	Fri 07/3/30 Mon 07/5/14	Sun 07/5/13 Sun 07/5/27	
39		14 days			5/14 - 5/27
40	2.2 TTMS Proposal (for construction of box culver a. Submission	60 days 45 days	Sun 08/3/2 Sun 08/3/2	Thu 08/5/1 Wed 08/4/16	1 20
240	b. comments & approvals by Engineer & TMLG	45 days	Thu 08/4/17	Thu 08/5/1	3/2
242	3. Excavation Permits	520 days	Mon 07/5/28	Wed 08/10/29	4/17 - 45/1
243	3.1 application and issue of permit (trial pits in Chi Ho	180 days	Mon 07/5/28	Fri 07/11/23	
244	3.2 application and issue of permit (trial pits in orinino			Wed 08/10/29	
245	Underground utilities detection	253 days	Fri 07/3/30	Fri 07/12/7	
46	4.1 utities detection	28 days	Fri 07/3/30	Thu 07/4/26	
247	4.2 trial trench excavtion & identification	14 days		Fri 07/12/7	」
248	5. Utilities temporary diversion / protection	453 days		Thu 09/1/29	
49	a. WSD watermain along village vehicular access	103 days	Fri 07/12/7	Tue 08/3/18	12/7
50	b. Street lighting along village vehicular access	103 days	Fri 07/12/7	Tue 08/3/18	
51	c. PCCW along village vehicular access	103 days	Fri 07/12/7	Tue 08/3/18	1277
52	d. CLP overhead cable at Bay 4	90 days	Sun 07/12/23	Fri 08/3/21	12/23 12-2-2-2-2-2-2-3/21
53	e. CH 816~CH841 underground cables (33kV)	42 days	Sun 07/11/4	Sat 07/12/15	
54	f. CH 816~CH841 underground cables (132kV)	56 days		Sat 07/12/29	
55	g. Street lighting at Chi Ho Road	90 days		Thu 09/1/29]
56	h. Irrigation pipe at Chi Ho Road	90 days	Sat 08/11/1	Thu 09/1/29	
57	6. Drainage Management Plan (Ch810 to Ch850)	115 days	Thu 07/7/12	Sat 07/11/3	
58	6.1 Submission of DMPs	1 day	Thu 07/7/12	Thu 07/7/12	
59	6.2 Comments by the Engineer	14 days	Fri 07/7/13	Thu 07/7/26	
50	6.3 Implementation of DMP	3 days	Thu 07/11/1	Sat 07/11/3	11/1 [-11/3
61 62	7. Box Culvert and Channel	474 days	Sat 07/10/27	Wed 09/2/11	
63	7.1 Box Culvert BC2-1 a. Ch0-Ch10 (Bay 1 and Outlet)	461 days 92 days	Sat 07/10/27 Thu 08/10/30	Thu 09/1/29 Thu 09/1/29	
64	Remove road pavement and expose existing		Thu 08/10/30	Fri 08/10/31	<u> </u>
55 55	Excavation	2 days 9 days	Sat 08/11/1	Sun 08/11/9	
66	Granular Bedding	5 days	Mon 08/11/10	Fri 08/11/14	
37	Base Slab	21 days		Fri 08/12/5	11/10 -1-11/16
68	Wall and Deck	31 days		Mon 09/1/5	」
169	Curing	14 days	Tue 09/1/6	Mon 09/1/19	-
70	Trench Backfill	3 days	Tue 09/1/20	Thu 09/1/22	
71	Reinstatement of Chi Ho Road	7 days	Fri 09/1/23	Thu 09/1/29	
72	b. Ch10-Ch20 (Bay 2)	83 days	Wed 08/7/23	Mon 08/10/13	
	(,)				
	PROCE AMME OF WORKS Task	[Prog	2291	Summary Rolled Up Critical Task [1] Rolled Up Progress External Tasks Group By Summary
ect: F e: 4 c	f 14				
	Critical Task	[-0-0-0	Miles	tone	Rolled Up Task Project Summary Deadline
	1				

ID T	ask Name	Duration	Start	Finish	2008 2009 Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug
273	Excavation	9 days	Wed 08/7/23	Thu 08/7/31	Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May
274	Granular Bedding	5 days	Fri 08/8/1	Tue 08/8/5	8/1 - 8/5
275	Base Slab	21 days	Wed 08/8/6	Tue 08/8/26	8/6 ====-8/26
276	Wall and Deck	31 days	Wed 08/8/27	Fri 08/9/26	8/27
277	Curing	14 days	Sat 08/9/27	Fri 08/10/10	9/27
278 279	Trench Backfill	3 days	Sat 08/10/11	Mon 08/10/13	10/11 [- ₁ 10/13 <u> </u>
280	c. Ch20-Ch32 (Bay 3) Excavation	57 days 9 days	Sat 07/10/27 Sat 07/10/27	Sat 07/12/22 Sun 07/11/4	
281	Granular Bedding	5 days	Mon 07/11/5	Fri 07/11/9	10/27 - 11/4 11/5 - 11/9 11/5 - 11/9 1
282	Base Slab	9 days	Sat 07/11/10	Sun 07/11/18	
283	Wall and Deck	16 days	Mon 07/11/19	Tue 07/12/4	11/19 - 1 12/4
284	Curing	14 days	Wed 07/12/5	Tue 07/12/18	12/5 7 12/18
285	Trench Backfill	4 days	Wed 07/12/19	Sat 07/12/22	12/19 1/12/22
286	d. Ch32-Ch42 (Bay 4)	57 days	Sat 08/3/22	Sat 08/5/17	
287	Excavation	9 days	Sat 08/3/22	Sun 08/3/30	3/22 3/30
288	Granular Bedding	5 days	Mon 08/3/31	Fri 08/4/4	3/31
289 290	Base Slab Wall and Deck	9 days	Sat 08/4/5 Mon 08/4/14	Sun 08/4/13 Tue 08/4/29	4/5 - 4/13
290	Curing	16 days 14 days	Wed 08/4/30	Tue 08/5/13	4/14 - 4/29
292	Trench Backfill	4 days	Wed 08/4/30	Sat 08/5/17	4/30 <u>- 5</u> /13 5/14 5/17
293	e. Ch42-Ch52 and Ch64-Ch76 (Bay 5 and Bay	103 days	Fri 07/12/7	Tue 08/3/18	
294	Excavation	25 days	Fri 07/12/7	Mon 07/12/31	12/7
295	Granular Bedding	8 days	Tue 08/1/1	Tue 08/1/8	
296	Base Slab	9 days	Wed 08/1/9	Thu 08/1/17	
297	Wall and Deck	16 days	Sun 08/1/27	Mon 08/2/11	
298	Curing	14 days	Tue 08/2/12	Mon 08/2/25	2712 1-225
299	Trench Backfill	6 days	Thu 08/3/13	Tue 08/3/18	3/13 3/18
300	f. Ch52-Ch64 and Ch76-Ch88 (Bay 6 and Bay	103 days	Fri 07/12/7	Tue 08/3/18	
301	Excavation	25 days	Fri 07/12/7	Mon 07/12/31	
302 303	Granular Bedding Base Slab	8 days	Tue 08/1/1	Tue 08/1/8	
303	Base Slab Wall and Deck	9 days 16 days	Fri 08/1/18 Tue 08/2/12	Sat 08/1/26 Wed 08/2/27	1/18 [7]-1/26
305	Curing	14 days	Thu 08/2/28	Wed 08/2/27 Wed 08/3/12	2/12
306	Trench Backfill	6 days	Thu 08/3/13	Tue 08/3/18	3/13 [3/18
307	7.2 Channel	387 days	Tue 08/1/22	Wed 09/2/11	
308	a. Ch832-Ch844 (Bay 56b)	91 days	Tue 08/1/22	Mon 08/4/21	
309	Excavation (including contamination material:	25 days	Tue 08/1/22	Fri 08/2/15	1/1/22
310	Granular Bedding	3 days	Sat 08/2/16	Mon 08/2/18	2/16 1 2/18
311	Base Slab	22 days	Tue 08/2/19	Tue 08/3/11	2/19 2/19 3/11
312	Wall and Deck	23 days	Wed 08/3/12	Thu 08/4/3	3/124/3
313 314	Curing Trench Backfill	14 days 4 days	Fri 08/4/4 Fri 08/4/18	Thu 08/4/17 Mon 08/4/21	4/4 [== 4/17
315	b. Demolition of existing crossing	20 days	Mon 08/11/17	Sat 08/12/6	4/18 - 4/21
316	c. Ch800-833 (Bay 56a)	67 days	Sun 08/12/7	Wed 09/2/11	
317	Excavation (including contamination material:	12 days	Sun 08/12/7	Thu 08/12/18	12/7 - 12/18
318	Granular Bedding	3 days	Fri 08/12/19	Sun 08/12/21	
319	Base Slab	12 days	Mon 08/12/22	Fri 09/1/2	12/22 1/2
320	Wall and Deck	22 days	Sat 09/1/3	Sat 09/1/24	1/3 1/24
321	Curing	26 days	Tue 09/1/13	Sat 09/2/7	
322	Trench Backfill	16 days	Tue 09/1/27	Wed 09/2/11	1/27
323	8. Filling in Platform	350 days	Wed 08/3/19	Tue 09/3/3	
324 325	8.1 Box Culvert a. Ch10-Ch20 (Bay 2)	216 days	Wed 08/3/19 Tue 08/10/14	Mon 08/10/20 Mon 08/10/20	10/14 13-10/20
326	b. Ch20-Ch88 (Bay 3 to Bay 8)	7 days 41 days	Wed 08/3/19	Mon 08/4/28	3/19
327	8.2 Channel	112 days	Wed 08/11/12	Tue 09/3/3	
328	a. Ch832-Ch844 (Bay 56b)	5 days	Wed 08/11/12		11/12 - 11/16
329	b. Ch800-833 (Bay 56a)	20 days	Thu 09/2/12	Tue 09/3/3	
330	Geotechnical Instrumentation for CLP Pylon	30 days	Mon 07/7/30	Tue 07/8/28	7/30 (1-1-1-8/28)
331	10. Drainage works (except Bays 56a and 56b)	90 days	Tue 08/4/29	Sun 08/7/27	
332	a. storm drain with manhole	90 days	Tue 08/4/29	Sun 08/7/27	4/29 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
333	b. surface drain	45 days	Tue 08/4/29	Thu 08/6/12	
334	11. Water supply pipeworks	60 days	Thu 08/5/29	Sun 08/7/27	5/29)
335	12. Roads and paving (except Bays 56a and 56b)	52 days	Mon 09/1/5	Wed 09/2/25	1/5) 1/5 1/5 1/5 1/5 1/5 1/5 1/5 1/5 1/5 1/5
336	13. Street furnitures / traffic sign / road marking (except Ba)	52 days	Wed 09/2/4	Fri 09/3/27	2/4 3/27
337 338	14. Landscape softworks / hardworks (except Bays 56a an	90 days	Fri 09/1/30 Thu 07/12/6	Wed 09/4/29 Thu 07/12/6	1/30)
338	15. Diversion of Village Vehicular Access 16. Road Diversion in Chi Ho Road	1 day 8 days	Tue 08/10/21	Wed 08/10/29	
340	a. Construction of temporary road above Bay 2	7 days	Tue 08/10/21	Mon 08/10/27	10/21
1		. uays	55, 10/21	00, 10/21	
Project: F Page: 5 o	PROGRAMME OF WORKS of 14 Task Critical Task	12:1:1: 11:1:1:			Summary Rolled Up Critical Task Rolled Up Progress External Tasks Group By Summary Rolled Up Task Split Project Summary Deadline
	· · · · · · · · · · · · · · · · · · ·				

Task	Name	Duration	Start	Finish	2008 2009 2009 - Col. Mar. Age. May. Jug. 14 Aug. Sep. Oct. May. Dog. Feb. May. Age. May. Jug. 14 Aug. Sep. Oct. May. Dog. Feb. May. Age. May.	lun l
	b. Implementation of road diversion	1 day	Tue 08/10/28	Wed 08/10/29	Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May . 10/28 40/29 '	Jun Jul
		,				
	B2. Portion 2	735 days	Tue 07/7/3	Mon 09/7/6		
	1. Site clearance	90 days	Tue 07/8/14	Sun 07/11/11		×
	1.1 General clearance	90 days	Tue 07/8/14	Sun 07/11/11	8/14 8	
	1.2 Demolition of existing building/ Huts	7 days	Mon 07/11/5	Sun 07/11/11	11/5 [41/11]	
	2. Underground utilities detection	42 days	Tue 07/7/3	Mon 07/8/13		
	2.1 utilities detection	28 days	Tue 07/7/3	Mon 07/7/30	7/3	
	2.2 trial trench excavtion & identification	14 days	Tue 07/7/31	Mon 07/8/13	7/31 [-] 8/43	
	3. Utilities temporary diversion / protection	322 days	Wed 07/8/29	Tue 08/7/15		
	a. WSD water main along village vehicular access	90 days	Wed 07/8/29	Mon 07/11/26		
	b. Street lighting along village vehicular access	269 days	Wed 07/8/29	Fri 08/5/23		
		-	Wed 07/3/23	Tue 08/7/15		
	c. PCCW along village vehicular access	245 days 90 days	Mon 08/1/28	Sun 08/4/27	14/14)(1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-	
	d. CLP overhead cables / street lighting at CH 290 ~ C				1/28	
	Geotechnical Instrumentation for AFCD	30 days	Mon 07/7/30	Tue 07/8/28	7/30 7/30 8/28	
	5. Box Culvert, Channel and Crossings	533 days	Mon 07/8/13	Mon 09/1/26		
	5.1 Box Culvert BC2-1	59 days	Wed 07/8/29	Fri 07/10/26		
	a. Ch88-Ch100 (Bay 9)	59 days	Wed 07/8/29	Fri 07/10/26		
	Excavation	10 days	Wed 07/8/29	Fri 07/9/7		
	Granular Bedding	5 days	Sat 07/9/8	Wed 07/9/12		
	Base Slab	10 days	Thu 07/9/13	Sat 07/9/22		
	Wall and Deck	16 days	Sun 07/9/23	Mon 07/10/8		
	Curing	14 days	Tue 07/10/9	Mon 07/10/22		
	Trench Backfill	4 days	Tue 07/10/23	Fri 07/10/26	10/23 1-10/26	
	5.2 Channel and Crossings	533 days	Mon 07/8/13	Mon 09/1/26		
	a. Ch100-Ch205 (Bay 10 - Bay 17)	106 days	Mon 07/8/13	Mon 07/11/26		
1	Haul access	15 days	Mon 07/8/13	Tue 07/8/28	8/13 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
1	Excavation	47 days	Wed 07/8/29	Sun 07/10/14		
	Granular Bedding	43 days	Sat 07/9/8	Sat 07/10/20	9/8) 1 - 1 10/20	
	Base Slab	50 days	Fri 07/9/14	Fri 07/11/2	9/14) 11/2	
	Wall and Deck	46 days	Tue 07/9/25	Fri 07/11/9	9/25) 11/9	
	Curing	53 days	Tue 07/10/2	Fri 07/11/23	10/2	
	Trench Backfill	42 days	Tue 07/10/16	Mon 07/11/26	10/16\	
	b. Ch205-Ch310 (Bay 18 - Bay 24)	323 days	Tue 07/8/28	Tue 08/7/15		
	Haul access	15 days	Tue 07/8/28	Tue 07/9/11	8/28 9/11	
-	Excavation	27 days	Mon 08/4/28	Sat 08/5/24	4/28 5/24	
-	Granular Bedding	27 days	Thu 08/5/8	Fri 08/5/30	4/28	
	Base Slab	39 days	Wed 08/5/14	Sat 08/6/21		
-	Wall and Deck	-	Sun 08/5/25	Sat 08/6/28		
-	Vali and Deck Curing	35 days		Sat 08/6/28 Sat 08/7/12	5/25	
		42 days	Sun 08/6/1		6/4	
	Trench Backfill	31 days	Sun 08/6/15	Tue 08/7/15	6/45)	
	c. Ch310-Ch436 (Bay 25 - Bay 32)	503 days	Wed 07/9/12	Mon 09/1/26		
	Haul access	15 days	Wed 07/9/12	Wed 07/9/26	9/12 - 9/26	
	Excavation	55 days	Fri 08/2/22	Wed 08/4/16	2/22	
	Granular Bedding	51 days	Mon 08/3/3	Tue 08/4/22	3/3) 4/22	
	Base Slab	52 days	Sun 08/3/9	Tue 08/4/29		
	Wall and Deck	48 days	Thu 08/3/20	Tue 08/5/6	3/20)[
	Curing	55 days	Thu 08/3/27	Tue 08/5/20	3/27)	
	Trench Backfill	44 days	Thu 08/4/10	Fri 08/5/23	4/10)	
	Demolition of Existing crossing at Ch410	7 days	Tue 09/1/20	Mon 09/1/26	1/20	
	6. Gabion	423 days	Sat 07/11/24	Mon 09/1/19	▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗ ▗ ▗ ▗ ▗▗▗▗▗▗▗▗▗▗▗▗	
	Ch120-Ch145.5 (Bay 12 - Bay 13)	19 days	Sat 07/11/24	Wed 07/12/12	11/24	
	Ch163 - Ch205 (Bay 15 - Bay 17)	103 days	Thu 07/12/13	Mon 08/3/24	12/13	
	Ch205 - Ch310 (Bay 18 - Bay 24)	191 days	Sun 08/7/13	Mon 09/1/19	7/13	
	Ch310 - Ch325, Ch348 - Ch436 (Bay 25, Bay 27 - Ba	208 days	Wed 08/5/21	Sun 08/12/14	5/21	
1	7. Granite Stone Facing	190 days	Sat 07/11/24	Sat 08/5/31		
	Ch100 -Ch163 (Bay 10 - Bay 14)	27 days	Sat 07/11/24	Thu 07/12/20	11/24 1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	
-	Ch325 - Ch348 and Ch413 - Ch436 (Bay 26 and Bay 3	11 days	Wed 08/5/21	Sat 08/5/31	5/21 1 5/31	
	8. Ramp No. 3 (Ch356 - Ch405)	17 days	Wed 08/5/21	Fri 08/6/6		
	General fill	5 days	Wed 08/5/21	Sun 08/5/25	5/21 1.5/25	
			Mon 08/5/26	Tue 08/5/27		
	Granular fill and blinding	2 days			5/26 5/27	
	Road slab	10 days	Wed 08/5/28	Fri 08/6/6	5/28 - 6/6	
	8. Filling in Platform	489 days	Sat 07/10/27	Thu 09/2/26		
	8.1 Box Culvert BC2-1	4 days	Sat 07/10/27	Tue 07/10/30		
	a. Ch88-Ch100 (Bay 9)	4 days	Sat 07/10/27	Tue 07/10/30	10/27 - 10/30 -	
	8.2 Channel and Crossing	458 days	Tue 07/11/27	Thu 09/2/26		
	a. Ch100-Ch205 (Bay 10 - Bay 17)	28 days	Tue 07/11/27	Mon 07/12/24	11/27 12/24	
	b. Ch205-Ch310 (Bay 18 - Bay 24)	28 days	Wed 08/7/16	Tue 08/8/12	7/16 7/16 8/12	
	<u> </u>					
	OGRAMME OF WORKS Task		Progr	000	Summary Rolled Up Critical Task Rolled Up Progress External Tasks Group By Summary	-
op^	OGRAMME OF WORKS		i i i i i i i i i i i i i i i i i i i	633	Continuity Rolled by Orlanda Facility Rolled by Frequency States and States a	

Tas	sk Name	Duration	Start	Finish	2008 2009 Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul
+	c. Ch310-Ch436 (Bay 25 - Bay 32)	31 days	Tue 09/1/27	Thu 09/2/26	
╁	9. Drainage works	496 days	Tue 07/12/4	Sun 09/4/12	
1	9.1 storm drain with manhole and headwall	472 days	Tue 07/12/4	Thu 09/3/19	
2	a. Ch100-Ch205 (Bay 10 - Bay 17)	20 days	Tue 07/12/4	Sun 07/12/23	1244 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
3	b. Ch205-Ch310 (Bay 18 - Bay 24)	20 days	Wed 08/7/23	Mon 08/8/11	
	c. Ch310-Ch436 (Bay 25 - Bay 32)	45 days	Tue 09/2/3	Thu 09/3/19	2/3»[<u></u>] 3/19
	9.2. surface drain	475 days	Tue 07/12/25	Sun 09/4/12	
	a. Ch100-Ch205 (Bay 10 - Bay 17)	45 days	Tue 07/12/25	Thu 08/2/7	
	b. Ch205-Ch310 (Bay 18 - Bay 24)	45 days	Wed 08/8/13	Fri 08/9/26	│
3	c. Ch310-Ch436 (Bay 25 - Bay 32)	45 days	Fri 09/2/27	Sun 09/4/12	
	10. Water supply pipeworks	60 days	Thu 08/1/3	Sun 08/3/2	
	11. Roads and paving	157 days	Mon 09/1/5	Wed 09/6/10	
+	a. Ch90-Ch205 (Bay 9 - Bay 17) b. Ch205-Ch436 (Bay 18 - Bay 32)	52 days 104 days	Mon 09/1/5 Fri 09/2/27	Thu 09/2/26 Wed 09/6/10	_
-	12. Street furnitures / traffic sign / road marking		Wed 09/2/4	Mon 09/7/6	
	a. Ch90-Ch205 (Bay 9 - Bay 17)	153 days 52 days	Wed 09/2/4	Fri 09/3/27	_
	b. Ch205-Ch436 (Bay 18 - Bay 32)	100 days	Sun 09/3/29	Mon 09/7/6	
╁	13. Landscape softworks / hardworks	231 days	Tue 08/11/18	Mon 09/7/6	
+	a. Ch90-Ch205 (Bay 9 - Bay 17)	100 days	Tue 08/11/18	Thu 09/2/26	│
+	b. Ch205-Ch436 (Bay 18 - Bay 32)	130 days	Fri 09/2/27	Mon 09/7/6	
╁	14. Temporary Decking on Bay 10	10 days	Tue 07/11/27	Thu 07/12/6	
+	B3. Portion 3	726 days	Thu 07/7/12	Mon 09/7/6	
╁	1. Site clearance	90 days	Sat 07/9/15	Thu 07/12/13	」
	1.1 General clearance	90 days	Sat 07/9/15	Thu 07/12/13	
╁	1.2 Demolition of existing building/ Huts	14 days	Fri 07/11/30	Thu 07/12/13	
	2. Underground utilities detection	42 days	Tue 07/7/31	Mon 07/9/10	
1	4.1 utilities detection	28 days	Tue 07/7/31	Mon 07/8/27	7/31 7/31 7/31 7/31 7/31 7/31 7/31 7/31
	4.2 trial trench excavtion & identification	14 days	Tue 07/8/28	Mon 07/9/10	9 8/28 = 9/10
	3. Utilities temporary diversion / protection	153 days	Sat 08/11/1	Thu 09/4/2	.1
1	a. WSD water main along village access at CH 1150	153 days	Sat 08/11/1	Thu 09/4/2	
	b. Street lighting along village access at CH 1150	93 days	Sat 08/11/1	Sun 09/2/1	<u> </u>
	c. PCCW along village access at CH 1150	153 days	Sat 08/11/1	Thu 09/4/2	2 11/10 1 11/10
\vdash	4. Drainage Management Plan	716 days	Thu 07/7/12	Fri 09/6/26	_
	4.1 Submission of DMPs	1 day	Thu 07/7/12	Thu 07/7/12	
	4.2 Comments by the Engineer	14 days	Fri 07/7/13	Thu 07/7/26	
	4.3 Implementation of DMP	659 days	Fri 07/9/7	Fri 09/6/26	▎
	5. Channel and Crossings	598 days	Sat 07/9/1	Mon 09/4/20	<u> </u>
	a. Ch436-Ch530 (Bay 33 - Bay 39)	564 days	Thu 07/9/27	Sun 09/4/12	
	Haul access	15 days	Thu 07/9/27	Thu 07/10/11	
	Flow diversion	10 days	Wed 09/1/14	Fri 09/1/23 Fri 09/3/13	
	Excavation (including contamination material) Granular Bedding	49 days 45 days	Sat 09/1/24 Tue 09/2/3	Thu 09/3/19	
+	Base Slab	39 days	Mon 09/2/9	Thu 09/3/19	
╁	Wall and Deck	35 days	Fri 09/2/20	Thu 09/3/19	
╁	Curing	42 days	Fri 09/2/27	Thu 09/3/20	
╁	Trench Backfill	31 days	Fri 09/3/13	Sun 09/4/12	
	b. Ch530-Ch630 (Bay 40 - Bay 45)	470 days	Fri 07/10/12	Fri 09/1/23	
╁	Haul access	15 days	Fri 07/10/12	Fri 07/10/26	
╁	Flow diversion	10 days	Sun 08/11/2	Tue 08/11/11	
╁	Excavation (including contamination material)	45 days	Wed 08/11/12	Fri 08/12/26	
+	Granular Bedding	41 days	Sat 08/11/22	Thu 09/1/1	
+	Base Slab	33 days	Fri 08/11/28	Tue 08/12/30	
+	Wall and Deck	29 days	Tue 08/12/9	Tue 09/1/6	
	Curing	36 days	Tue 08/12/16	Tue 09/1/20	
-	Trench Backfill	25 days	Tue 08/12/30	Fri 09/1/23	
†	c. Ch630-Ch730 (Bay 46 - Bay 52)	184 days	Sat 07/10/27	Sun 08/4/27	
\top	Haul access	15 days	Sat 07/10/27	Sat 07/11/10)
1	Flow diversion	10 days	Sat 08/2/9	Mon 08/2/18	
	Excavation (including contamination material)	49 days	Sat 08/2/9	Fri 08/3/28	3 2/9 3/28
1	Granular Bedding	45 days	Tue 08/2/19	Thu 08/4/3	3
	Base Slab	34 days	Mon 08/2/25	Sat 08/3/29	2/25) 3/29
	Wall and Deck	35 days	Fri 08/3/7	Thu 08/4/10	
	Curing	42 days	Fri 08/3/14	Thu 08/4/24	
	Trench Backfill	31 days	Fri 08/3/28	Sun 08/4/27	
	d. Ch730-Ch800 (Bay 53 - Bay 55)	161 days	Sat 07/9/1	Fri 08/2/8	
	Haul access	6 days	Sat 07/9/1	Thu 07/9/6	
╀	Flow diversion	10 days	Fri 07/9/7	Sun 07/9/16	5
	Excavation (including contamination material)	38 days	Tue 07/11/27	Thu 08/1/3	11/27
t: PR	ROGRAMME OF WORKS Task	:2:2:2: :1:1:1:		ess	Summary Rolled Up Critical Task Rolled Up Progress External Tasks Group By Summary Rolled Up Task Rolled Up Milestone Split Project Summary Deadline

Task Name	Duration	Start Finis	2008 2009 Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar	Anr May I
7 Granular Bedding	34 days	Fri 07/12/7 Wed		- Αρι Iviay Jur
8 Base Slab	34 days			
9 Wall and Deck	30 days	Mon 07/12/24 Tue 0		
0 Curing	37 days	Mon 07/12/31 Tue		
1 Trench Backfill	26 days	Mon 08/1/14 Fri	2/8	
e. Ch840-Ch1037 (Bay 56c - Ba	67) 432 days			
3 Haul access	10 days	Fri 07/9/7 Sun 0	16	
4 Flow diversion	10 days	Sun 08/7/6 Tue 0	15 7/6 7/15	
5 Excavation (including contan	nation material) 66 days	Wed 08/7/16 Fri 0	19 746 74 74 74 74 74 74 74 74 74 74 74 74 74	
6 Granular Bedding	64 days	Sat 08/7/26 Sat 0	27 7/26 9/27	
7 Base Slab	79 days	Fri 08/8/1 Sat 08	18 8/11/	
8 Wall and Deck	75 days	Tue 08/8/12 Sat 08	25 8/12) 1 10/25 10/25	
9 Curing	82 days	Tue 08/8/19 Sat 0	8/19)	
0 Trench Backfill	71 days	Tue 08/9/2 Tue 08	9/2	
f. Ch1037-Ch1160 (Bay 68 - Ba	71) 582 days	Mon 07/9/17 Mon 0	20	
2 Haul access	5 days	Mon 07/9/17 Fri 0	21 9/17 - 3/21	
Flow diversion	10 days			
Excavation and Handling of	rpe 3 Contaminated 33 days	Mon 09/2/2 Fri	3/6	
Granular Bedding	29 days			
Base Slab	28 days	Wed 09/2/18 Tue 0	17 2/18	7
Wall and Deck	34 days			4/3
8 Curing	41 days			4/17
9 Trench Backfill	30 days	Sun 09/3/22 Mon 0	20 1 2 2 3/22 1	4/20
g. Ch1146-Ch1330 (Bay 72 - Ba	84) 499 days			
1 Haul access	5 days			
2 Flow diversion	10 days			
Demolition of existing crossi				
4 Demolition of existing footbri				
5 Excavation and Handling of				
6 Granular Bedding	53 days			
7 Base Slab	53 days			
Wall and Deck	49 days			
O Curing	56 days			
Trench Backfill	45 days			_
6. Gabion	507 days			
a. Bay 33- Bay39 (Ch436-Ch530	100 days			
b. Bay 40 - Bay 45 (CH530-Ch63			_ _	5/20
c. Bay 46 - Bay 52 (Ch630-Ch73	· · · · · · · · · · · · · · · · · · ·			
d. Bay 53 - Bay 55 (Ch730-Ch80	·			
e. Bay 56c - Bay 67 (Ch840-Ch1)				5/27
f. Bay 68 - Bay 71 (Ch1037-Ch11				4/18 6
g. Bay 72 - Bay 84 (Ch1160-Ch1)			<u> </u>	6/8
7. Granite Stone Facing	460 days			
Bay 54 to Bay 55 (Ch738 - Ch80)	-		²³	
Bay 68 and Bay 72 (Ch1038 -Ch				4/18 5/10
Bay 83 and Bay 84 (Ch1301-Ch1				
8. Temp Crossing at Bay 71 (Ch114				
8.1 Construction 8.2 Pesdestrian diversion	5 days			
	1 day			
	2 days			
9. Ramp No. 2 (Ch752 - Ch800, Bay General fill				
	5 days			
Granular fill and blinding Road slab	2 days			
	10 days			
1 10. Ramp No. 1 (Ch1052 - Ch1100, base slab				4/10
2 base siab 3 Wall	12 days		-0 5/0	4/18 4/29
4 General fill	10 days			4/18
General fill Granular fill and blinding	5 days			5/10 - 5/14
	2 days			5/15 5/16
	2 days			5/17 5/18
11. Pedestrian Temporary Crossing				
11.1 Construction	5 days			
9 11.2 Pedestrian diversion	1 day			
11.3 Demolition of Temp crossin				
1 12. Retaining Wall RW1 (Ch430-Ch				
2 Excavation	25 days			
3 Granular bedding	7 days		2/2	
4 Base slab	24 days	Mon 07/12/3 Wed 07	226 12/3 - 12/26 1 12/26	
	<u> </u>			
	Task	Progress	Summary Rolled Up Critical Task Rolled Up Critical Task External Tasks Group By Summary	
et: PROGRAMME OF WORKS 8 of 14				

10 11				=	loop loop
ID .	Task Name	Duration	Start	Finish	2008 2009 Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Apr May Jun Jul Aug Sep Oct Nov Dec Jan Apr May Aug Apr Ap
545	Wall	26 days	Thu 07/12/27	Mon 08/1/21	12/27 1/121
546	Curing	14 days	Tue 08/1/22	Mon 08/2/4	
547	Backfilling	17 days	Tue 08/2/5	Thu 08/2/21	2/52/21
548 549	13. Filling in Platform	454 days	Sat 08/2/9	Thu 09/5/7	
550	a. Bay 33- Bay39 (Ch436-Ch530) b. Bay 40 - Bay 45 (CH530-Ch630)	25 days 28 days	Mon 09/4/13 Sat 09/1/24	Thu 09/5/7 Fri 09/2/20	4/13 5/7
551	c. Bay 46 - Bay 52 (Ch630-Ch730)	28 days	Mon 08/4/28	Sun 08/5/25	4/28 5/25
552	d. Bay 53 - Bay 55 (Ch730-Ch800)	19 days		Wed 08/2/27	2/9-1
553	e. Bay 56c - Bay 67 (Ch844-Ch1037)	62 days		Mon 09/1/12	11/12 1-1
554	f. Bay 68 - Bay 71 (Ch1037-Ch1146)	10 days	Tue 09/4/21	Thu 09/4/30	4/21 4/30
555	g. Bay 72 - Bay 84 (Ch1146-Ch1330)	14 days	Mon 09/2/2	Sun 09/2/15	
556	14. Drainage works	489 days	Tue 08/2/19	Sun 09/6/21	
557	14.1 storm drain with manhole	459 days	Tue 08/2/19	Fri 09/5/22	
558	a. Bay 33- Bay39 (Ch436-Ch530)	30 days	Thu 09/4/23	Fri 09/5/22	4/23) 5/22
559	b. Bay 40 - Bay 45 (CH530-Ch630)	20 days	Tue 09/2/3	Sun 09/2/22	
560 561	c. Bay 46 - Bay 52 (Ch630-Ch730)	20 days	Thu 08/5/8	Tue 08/5/27	5/8) 5/27
562	d. Bay 53 - Bay 55 (Ch730-Ch800) e. Bay 56c - Bay 67 (Ch844-Ch1037)	20 days 90 days	Tue 08/2/19 Sat 08/11/22	Sun 08/3/9 Thu 09/2/19	2/49) 3/9
563	f. Bay 68 - Bay 71 (Ch1037-Ch1146)	20 days	Fri 09/5/1	Wed 09/5/20	11/22)
564	g. Bay 72 - Bay 84 (Ch1146-Ch1330)			Tue 09/3/3	2/12) 2/12 3/3
565	14.2. surface drain	480 days	Thu 08/2/28	Sun 09/6/21	
566	a. Bay 33- Bay39 (Ch436-Ch530)	45 days		Sun 09/6/21	5/8 6/21
567	b. Bay 40 - Bay 45 (CH530-Ch630)	45 days	Sat 09/2/21	Mon 09/4/6	2/21
568	c. Bay 46 - Bay 52 (Ch630-Ch730)	45 days	Mon 08/5/26	Wed 08/7/9	5/26
569	d. Bay 53 - Bay 55 (Ch730-Ch800)	45 days	Thu 08/2/28	Sat 08/4/12	2/28 4/12
570	e. Bay 56c - Bay 67 (Ch844-Ch1037)		Tue 09/1/13	Thu 09/2/26	1/13 1/1 2/26
571	f. Bay 68 - Bay 71 (Ch1037-Ch1146)	45 days	Fri 09/5/1	Sun 09/6/14	5/1
572	g. Bay 72 - Bay 84 (Ch1146-Ch1330)			Wed 09/4/1	
573	15. Roads and paving	168 days	Tue 09/1/13	Mon 09/6/29	
574 575	a. Ch800-Ch881 b. Ch881-CH1037	60 days		Fri 09/3/13 Mon 09/5/4	1/13
576	c. CH1037-CH1165	52 days 60 days	Sat 09/3/14 Fri 09/5/1	Mon 09/6/29	3/14 5/11 6/29
577	16. Street furnitures / traffic sign / road mai		Thu 09/2/12	Mon 09/7/6	5/1
578	a. Ch800-Ch881	37 days		Fri 09/3/20	2/12/ 3/20
579	b. Ch881-CH1037	37 days	Mon 09/4/13	Tue 09/5/19	4/13) - 1 - 1 - 5/19
580	c. CH1037-CH1165	37 days	Sun 09/5/31	Mon 09/7/6	7/6
581	17. Landscape softworks / hardworks	246 days	Mon 08/11/3	Mon 09/7/6	
582	a. Bay 33- Bay39 (Ch436-Ch530)	30 days	Sun 09/6/7	Mon 09/7/6	
583	b. Bay 40 - Bay 45 (CH530-Ch630)	45 days	Mon 09/3/23	Wed 09/5/6	3/23) 5/6
584	c. Bay 46 - Bay 52 (Ch630-Ch730)	45 days		Thu 08/12/18	11/3
585 586	d. Bay 53 - Bay 55 (Ch730-Ch800)	45 days	Thu 08/12/18	Sun 09/2/1	12/18
586	e. Bay 56c - Bay 67 (Ch844-Ch1037) f. Bay 68 - Bay 71 (Ch1037-Ch1146)	45 days	Sun 09/2/1 Sat 09/5/23	Wed 09/3/18 Mon 09/7/6	2/1 2/1 3/18
588	g. Bay 72 - Bay 84 (Ch1146-Ch1330)	45 days		Fri 09/5/1	5/23
589	g. Bay 72 Bay 64 (6111146 6111666)	40 days	VVCd 05/5/10	11100/0/1	5/1
590	C. Section II of the Works	830 days	Fri 07/3/30	Mon 09/7/6	
591	C1. Portion 4	829 days		Mon 09/7/6	
592	1. Site clearance	14 days		Tue 08/1/8	
593	1.1 General clearance	14 days	Wed 07/12/26	Tue 08/1/8	
594	1.2 Demolition of existing building/ Huts	2 days		Tue 08/1/8	
595	2. Temporary Traffic Management Scheme	462 days		Sat 08/7/5	
596	2.1 TTMS Proposal (trial pits for utilitie			Mon 07/5/28	
597 598	a. Submission	45 days		Mon 07/5/14	3/3 1 5/14
598	b. comments & approvals by Enginee 2.2 TTMS Proposal (for construction of			Mon 07/5/28 Sat 08/7/5	5/15 - 5/28
600	a. Submission	f box culve 60 days 45 days		Fri 08/6/20	516
601	b. comments & approvals by Enginee		Sat 08/6/21	Sat 08/7/5	5/6
602	3. Excavation Permits	584 days		Fri 09/1/2	
603	3.1 application and issue of permit (trial pit			Fri 07/7/27	5/29 [
604	3.2 application and issue of permits (for co			Fri 09/1/2	7/6
605	4. Underground utilities detection	43 days	Fri 07/6/29	Fri 07/8/10	
606	4.1 utilities detection	28 days		Fri 07/7/27	6/29
607	4.2 trial trench excavtion & identification	14 days		Fri 07/8/10	7/28 T T 8/10
608	5. Utilities temporary diversion / protection			Thu 09/4/9	
609	a. WSD water main along Kam Po Road	94 days		Thu 09/4/9	1/6) =
610	b. Street lighting along Kam Po Road	94 days		Thu 09/4/9	
611	c. DSD storm Drain	94 days		Thu 09/4/9	1/6» =
612	6. Drainage Management Plan	573 days	Wed 07/8/29	Mon 09/3/23	
	of 14		Prog		Summary Rolled Up Critical Task Rolled Up Progress External Tasks Group By Summary
Page: 9	OI 14	ritical Task	Miles	stone	Rolled Up Task Colled Up Milestone Split Project Summary Deadline

	k Name	Duration	Start	Finish	2008 2009 Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun J
13	7.1 Submission of DMPs	1 day	Wed 07/8/29	Thu 07/8/30	Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun J
4	7.2 Comments by the Engineer	14 days	Fri 07/8/31	Fri 07/9/14	8/31 - 3/49/14
+	7.3 Implementation of DMPs	57 days	Mon 09/1/26	Mon 09/3/23	1/26 [
	7. Box Culvert Ch0-Ch11 (Bay 1 to Bay 2)	90 days	Sat 09/1/3	Thu 09/4/2	
7	Remove road pavement and expose existing utilities	2 days	Sat 09/1/3	Mon 09/1/5	
8	Excavation	6 days	Tue 09/1/6	Sun 09/1/11	
9	Remove exsiting box culvert	14 days	Mon 09/1/12	Sun 09/1/25	
20	flow diversion	1 day	Mon 09/1/26	Mon 09/1/26	1/26 1/26
21	Granular Bedding	5 days	Fri 09/1/16	Tue 09/1/20	1/166-1/20
22	Base Slab	18 days	Wed 09/1/21	Sat 09/2/7	
23	Wall and Deck	30 days	Sun 09/2/8	Mon 09/3/9	2/8
24	Curing	14 days	Tue 09/3/10	Mon 09/3/23	3/10 3/10
25	Trench Backfill	5 days	Tue 09/3/24	Sat 09/3/28	3/24 3/28
26	Reinstatement of Kam Po Road	7 days	Fri 09/3/27	Thu 09/4/2	3/27 4/2
27	8. Granite facing stone in Bay 4 (Ch19.5 -Ch35)	5 days	Thu 09/6/4	Mon 09/6/8	372 FP 11 1412 6/4 FI 6/8
28	9. Modification to invert level of box culvert at Kam Sheung	45 days	Tue 09/4/7	Thu 09/5/21	
29	10. Fill in Platform	20 days	Sun 09/3/29	Fri 09/4/17	
30			Sat 09/4/18		
31	Roads and paving Street furnitures	30 days	Sat 09/4/18 Sat 09/5/2	Sun 09/5/17	
		14 days		Fri 09/5/15	
32	13. Landscape softworks / hardworks	86 days	Sun 09/4/12	Mon 09/7/6	
33	00 D 11 5 150		- 1,4-6.65		
34	C2. Portion 5 and 5C	830 days	Fri 07/3/30	Mon 09/7/6	
35	1. Site clearance	90 days	Thu 07/9/27	Tue 07/12/25	
36	1.1 General clearance	90 days	Thu 07/9/27	Tue 07/12/25	9/27
37	1.2 Demolition of existing building/ Huts	14 days	Wed 07/12/12	Tue 07/12/25	
38	2. Temporary Traffic Management Scheme	59 days	Fri 07/3/30	Sun 07/5/27	
39	TTMS Proposal (trial pits for utilities and site enti	59 days	Fri 07/3/30	Sun 07/5/27	
640	a. Submission	45 days	Fri 07/3/30	Sun 07/5/13	3/30) =
641	b. comments & approvals by Engineer & TMLG	14 days	Mon 07/5/14	Sun 07/5/27	5/14 []-5/27
42	3. Excavation Permits	741 days	Mon 07/5/28	Sat 09/6/6	▗▗▗▗ ▗ ▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗
43	3.1 application and issue of permit (trial pits for utilities	60 days	Mon 07/5/28	Thu 07/7/26	5/28
14	3.2 application and issue of permits (for construction c	180 days	Tue 08/12/9	Sat 09/6/6	12/9)
45	4. Underground utilities detection	42 days	Fri 07/6/29	Thu 07/8/9	
646	a. utilities detection	28 days	Fri 07/6/29	Thu 07/7/26	6/29
47	b. trial trench excavtion & identification	14 days	Fri 07/7/27	Thu 07/8/9	
648	5. Utilities temporary diversion / protection	631 days	Fri 07/8/10	Fri 09/5/1	▗▗▗▗▗▗▗▗▗▗ ▗ ▗ ▗ ▗▗▗▗▗▗▗▗▗▗ ▗
649	a. CLP overhead cables at CH 100 ~ CH 120	90 days	Fri 07/8/10	Wed 07/11/7	8/15 11/7 8/15 11/7 11/7
50	b. CLP overhead cables at CH 530 ~ CH 550	90 days	Fri 07/8/10	Wed 07/11/7	8/10
51	c. CLP overhead cables at CH 670 ~ CH 690	90 days	Fri 07/8/10	Wed 07/11/7	
552	d. Gas main at Kam Sheung Road	84 days	Sat 09/2/7	Fri 09/5/1	2/7)
553	6. Drainage Management Plan	608 days	Wed 07/8/29	Tue 09/4/28	▗▗▗▗▗▗▗▗▗▗▗ ▗▗▗▗▗▗▗▗▗ ░▘▗▕▗ ▗ ▗ ▗▗▗▗▗▗▗ ▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗▗
54	5.1 Submission of DMPs	1 day	Wed 07/8/29	Wed 07/8/29	
55	5.2 Comments by the Engineer	14 days	Thu 07/8/30	Wed 07/9/12	
56	5.3 Implementation of DMP	581 days	Tue 07/9/25	Tue 09/4/28	9/25)
57	7. Channel and Crossings	599 days	Tue 07/9/11	Fri 09/5/1	
58	a. Ch11-Ch130 (Bay 3 - Bay 11)	444 days	Fri 07/9/21	Mon 08/12/8	
59	Haul access	5 days	Fri 07/9/21	Tue 07/9/25	9/21 1 9/25
60	Flow diversion	10 days	Fri 08/11/28	Mon 08/12/8	11/28 1/41/28
661	Excavation (including contamination material)	34 days	Fri 08/3/21	Wed 08/4/23	
62	Granular Bedding	30 days	Mon 08/3/31	Tue 08/4/29	
63	Base Slab	33 days	Sun 08/4/6	Thu 08/5/8	3/33): 4/29
64	Wall and Deck		Sun 08/4/20	Thu 08/5/15	
65		26 days			4/20 5/15
66	Curing Tranch Rackfill	33 days	Sun 08/4/27	Thu 08/5/29	4/27 5/29
	Trench Backfill	23 days	Sun 08/5/11	Mon 08/6/2	5/11) 6/2
67	b. Ch130-Ch233 (Bay 12 - Bay 19)	187 days	Sun 07/9/16	Thu 08/3/20	
68	Haul access	5 days	Sun 07/9/16	Thu 07/9/20	
69	Flow diversion	10 days	Mon 07/12/10	Thu 07/12/20	
70	Excavation (including contamination material)	33 days	Fri 07/12/21	Tue 08/1/22	
71	Granular Bedding	29 days	Mon 07/12/31	Mon 08/1/28	12/31 1/28
72	Base Slab	50 days	Sun 08/1/6	Sun 08/2/24	
73	Wall and Deck	43 days	Sun 08/1/20	Sun 08/3/2	
74	Curing	50 days	Sun 08/1/27	Sun 08/3/16	1/27
75	Trench Backfill	40 days	Sun 08/2/10	Thu 08/3/20	2/10)
76	c. Ch233-Ch340 (Bay 20 - Bay 27)	101 days	Tue 07/9/11	Thu 07/12/20	
577	Haul access	5 days	Tue 07/9/11	Sat 07/9/15	
78	Flow diversion	10 days	Sat 07/9/15	Tue 07/9/25	
79	Excavation (including contamination material)	30 days	Wed 07/9/26	Thu 07/10/25	9/26 10/25
680	Granular Bedding	26 days	Sat 07/10/6	Wed 07/10/31	10/8) 10/31
80					

Haul access	45 days Fri 07/10/12 38 days Fri 07/10/26 45 days Fri 07/11/2 35 days Fri 07/11/16 584 days Wed 07/9/26 5 days Wed 07/9/26 10 days Tue 09/1/27 29 days Sat 09/2/7 25 days Mon 09/2/3 36 days Mon 09/3/3 43 days Mon 09/3/30 408 days Mon 07/10/1 5 days Mon 07/10/1 5 days Fri 08/8/29 15 days Mon 08/9/8 23 days Sat 08/9/28 24 days Sat 08/9/28 25 days Mon 07/10/1 5 days Mon 07/10/10/1 5 days Sat 08/8/23 19 days Fri 08/8/29 15 days Mon 08/9/8 23 days Sun 08/10/5 24 days Sun 08/10/19 492 days Thu 07/10/4 5 days Sat 08/11/12 24 days Sat 08/11/12 25 days Fri 08/12/19 36 days Fri 08/12/19 36 days Fri 08/12/19 36 days Tre 07/10/9 3 days Tre 08/5/20 13 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Sun 07/11/25 Sun 07/12/2 Sun 07/12/2 Sun 07/12/16 Thu 07/12/20 Fri 09/5/1 Sun 07/9/30 Fri 09/5/1 Sun 07/9/30 Fri 09/3/13 Mon 09/4/6 Mon 09/4/13 Mon 09/4/13 Mon 09/4/27 Fri 09/5/1 Tue 08/11/11 Wed 07/10/3 Thu 08/8/28 Tue 08/9/16 Mon 08/9/22 Mon 08/10/6 Fri 08/10/24 Fri 08/11/7 Tue 08/11/11 Fri 09/2/6 Mon 07/10/8 Tue 08/11/11 Sun 08/12/7 Sat 08/12/13 Mon 09/1/19 Mon 09/1/19 Mon 09/1/19 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/1/19 Mon 09/1/19 Mon 09/1/19 Mon 09/1/19 Mon 09/1/10 Fri 08/5/23 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28	Mar Apr May Jun Jul Aug I I I I I I I I I	10/12 11/25 10/26 11/29 11/25	
Wall and Deck	38 days Fri 07/10/26 45 days Fri 07/11/2 35 days Fri 07/11/16 584 days Wed 07/9/26 5 days Wed 07/9/26 10 days Tue 09/1/27 29 days Sat 09/2/7 25 days Mon 09/2/23 36 days Mon 09/2/23 36 days Mon 09/3/16 33 days Mon 07/10/1 5 days Mon 07/10/1 5 days Fri 08/8/29 15 days Mon 08/9/8 23 days Mon 08/9/8 24 days Mon 07/10/1 5 days Sat 08/8/23 19 days Fri 08/8/29 15 days Mon 08/9/8 23 days Sun 08/10/5 24 days Sun 08/10/19 492 days Thu 07/10/4 5 days Sat 08/11/2 492 days Fri 08/12/12 46 days Fri 08/12/12 47 days Fri 08/12/12 48 days Fri 08/12/12 48 days Fri 08/12/12 491 days Fri 08/12/12 30 days Fri 08/12/12 31 days Tue 07/10/9 31 days Tue 07/10/9 31 days Tue 08/6/2 32 days Tue 08/6/3	Sun 07/12/2 Sun 07/12/2 Sun 07/12/16 Thu 07/12/20 Fri 09/5/1 Sun 07/9/30 Fri 09/2/6 Sat 09/3/7 Fri 09/3/13 Mon 09/4/6 Mon 09/4/13 Mon 09/4/27 Fri 09/5/1 Tue 08/11/11 Wed 07/10/3 Thu 08/8/28 Tue 08/9/16 Mon 08/9/22 Mon 08/10/6 Fri 08/11/7 Tue 08/11/11 Fri 08/11/7 Tue 08/11/11 Fri 09/2/6 Mon 07/10/8 Tue 08/11/11 Sun 08/12/13 Mon 09/1/22 Fri 09/2/6 Fri 08/11/7 Sat 08/12/13 Mon 09/1/19 Mon 09/1/19 Fri 09/2/6		10/26 12/2 11/2	272 1276 1777 1276 277 177 277 177 277 177 277 177 277 177 277 177 277 177 277 177 1
Trench Backfill	35 days Fri 07/11/16 584 days Wed 07/9/26 5 days Wed 07/9/26 10 days Tue 09/1/27 29 days Sat 09/2/17 43 days Mon 09/3/16 33 days Mon 09/3/16 34 days Mon 07/10/1 3 days Mon 07/10/1 5 days Mon 07/10/1 5 days Fri 08/8/29 15 days Sat 08/8/28 23 days Sun 08/9/14 27 days Sun 08/9/14 27 days Sun 08/10/5 24 days Sun 08/10/19 492 days Thu 07/10/4 5 days Thu 07/10/4 5 days Thu 07/10/4 3 days Sat 08/11/2 46 days Fri 08/12/12 46 days Fri 08/12/12 46 days Fri 08/12/12 46 days Fri 08/12/12 46 days Fri 08/12/19 3 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/6/2 10 days Tue 08/6/3 20 days Mon 08/6/9	Thu 07/12/20 Fri 09/5/1 Sun 07/9/30 Fri 09/2/6 Sat 09/3/7 Fri 09/2/6 Sat 09/3/7 Fri 09/3/13 Mon 09/4/6 Mon 09/4/13 Mon 09/4/13 Mon 09/4/27 Fri 09/5/1 Tue 08/11/11 Wed 07/10/3 Thu 08/8/28 Tue 08/9/16 Mon 08/9/22 Mon 08/10/6 Fri 08/10/24 Fri 08/11/7 Tue 08/11/11 Fri 09/2/6 Mon 07/10/8 Tue 08/11/11 Sun 08/12/7 Sat 08/12/13 Mon 09/1/19 Mon 09/1/19 Mon 09/1/19 Fri 09/2/6 Fri 08/6/5 Thu 08/6/12 Sat 08/6/28		11/2	2/16 1/27 1/28 2/7 2/7 2/7 3/7 2/7 3/7 2/7 3/7 2/7 3/7 3/7 2/7 3/7 3/7 3/7 3/7 3/7 3/7 3/7 3/7 3/7 3
Trench Backfill	35 days Fri 07/11/16 584 days Wed 07/9/26 5 days Wed 07/9/26 10 days Tue 09/1/27 29 days Sat 09/2/7 25 days Mon 09/2/23 36 days Mon 09/3/3 43 days Mon 09/3/3 408 days Mon 07/10/1 5 days Mon 07/10/1 5 days Mon 07/10/1 5 days Fri 08/8/29 15 days Mon 08/9/8 23 days Sun 08/9/14 27 days Sun 08/9/14 27 days Sun 08/10/5 24 days Sun 08/10/19 492 days Thu 07/10/4 5 days Thu 07/10/4 5 days Sat 08/11/2 492 days Fri 08/12/12 46 days Fri 08/12/12 46 days Fri 08/12/12 46 days Fri 08/12/12 46 days Fri 08/12/12 36 days Fri 08/12/12 36 days Fri 08/12/12 37 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/5/20 13 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Fri 09/5/1 Sun 07/9/30 Fri 09/2/6 Sat 09/3/7 Fri 09/2/6 Sat 09/3/7 Fri 09/3/13 Mon 09/4/6 Mon 09/4/6 Mon 09/4/13 Mon 09/4/27 Fri 09/5/1 Tue 08/11/11 Wed 07/10/3 Thu 08/8/28 Tue 08/9/16 Mon 08/9/22 Mon 08/10/6 Fri 08/10/24 Fri 08/11/17 Tue 08/11/17 Tue 08/11/11 Fri 09/2/6 Mon 07/10/8 Tue 08/11/11 Sun 08/12/7 Sat 08/12/13 Mon 09/1/12 Mon 09/1/12 Mon 09/1/12 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/1/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28		9/26 9/30	8/23 [49/28 3/30] 1/27 1/3/6 2/77 3/37 2/77 3/3 3/16 3/30] 1/3/5
Haul access	5 days Wed 07/9/26 10 days Tue 09/1/27 29 days Sat 09/2/7 25 days Mon 09/2/23 36 days Mon 09/3/9 43 days Mon 09/3/16 33 days Mon 09/3/30 408 days Mon 07/10/1 5 days Sat 08/8/23 19 days Fri 08/8/29 15 days Mon 08/9/8 23 days Sun 08/9/14 27 days Sun 08/9/14 27 days Sun 08/9/14 28 days Thu 07/10/4 5 days Thu 07/10/4 5 days Fri 08/8/29 34 days Sun 08/10/5 24 days Sun 08/10/5 24 days Fri 08/12/2 46 days Fri 08/11/12 22 days Fri 08/11/12 22 days Fri 08/12/12 46 days Fri 08/12/12 46 days Fri 08/12/12 46 days Fri 08/12/12 47 days The 07/10/9 3 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/5/20 13 days Tue 08/6/3 20 days Mon 08/6/9	Sun 07/9/30 Fri 09/2/6 Sat 09/3/7 Fri 09/2/6 Sat 09/3/7 Fri 09/3/13 Mon 09/4/6 Mon 09/4/6 Mon 09/4/13 Mon 09/4/27 Fri 09/5/1 Tue 08/11/11 Wed 07/10/3 Thu 08/8/28 Tue 08/9/16 Mon 08/9/22 Mon 08/10/6 Fri 08/10/24 Fri 08/10/24 Fri 08/11/17 Tue 08/11/17 Tue 08/11/11 Fri 09/2/6 Mon 07/10/8 Tue 08/12/7 Sat 08/12/13 Mon 09/1/12 Mon 09/1/12 Mon 09/1/12 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/1/15 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28		9/26 - 9/30	8/23 [49/28 3/30] 1/27 1/3/6 2/77 3/37 2/77 3/3 3/16 3/30] 1/3/5
Flow diversion	10 days Tue 09/1/27 29 days Sat 09/2/7 25 days Tue 09/2/17 43 days Mon 09/3/9 43 days Mon 09/3/16 33 days Mon 09/3/30 408 days Mon 07/10/1 3 days Mon 07/10/1 5 days Sat 08/8/23 19 days Fri 08/8/29 15 days Mon 08/9/14 27 days Sun 08/9/14 27 days Sun 08/10/19 492 days Thu 07/10/4 5 days Sat 08/8/10/19 492 days Fri 08/10/19 492 days Fri 08/12/12 46 days Fri 08/12/12 46 days Fri 08/12/12 46 days Fri 08/12/12 46 days Fri 08/12/12 47 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/5/20 13 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Fri 09/2/6 Sat 09/3/7 Fri 09/3/13 Mon 09/4/6 Mon 09/4/6 Mon 09/4/13 Mon 09/4/13 Mon 09/4/27 Fri 09/5/1 Tue 08/11/11 Wed 07/10/3 Thu 08/8/28 Tue 08/9/16 Mon 08/9/22 Mon 08/10/6 Fri 08/10/24 Fri 08/10/24 Fri 08/11/17 Tue 08/11/17 Tue 08/11/11 Fri 09/2/6 Mon 07/10/8 Tue 08/12/7 Sat 08/12/13 Mon 09/1/12 Mon 09/1/12 Mon 09/1/19 Mon 09/2/2 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/1/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/28		10/4 - 10/8	8/23
Excavation (including contamination material)	29 days Sat 09/2/7 25 days Tue 09/2/17 25 days Mon 09/2/23 36 days Mon 09/3/9 43 days Mon 09/3/16 33 days Mon 09/3/30 408 days Mon 07/10/1 3 days Mon 07/10/1 5 days Sat 08/8/23 19 days Fri 08/8/29 15 days Mon 08/9/14 27 days Sun 08/9/14 27 days Sun 08/9/14 27 days Sun 08/10/5 24 days Sun 08/10/5 24 days Thu 07/10/4 3 days Sat 08/11/28 492 days Thu 07/10/4 3 days Sat 08/11/12 46 days Fri 08/12/12 46 days Fri 08/12/12 46 days Fri 08/12/12 46 days Fri 08/12/12 47 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/5/20 13 days Tue 08/6/3 20 days Mon 08/6/9	Sat 09/3/7 Fri 09/3/13 Mon 09/4/6 Mon 09/4/6 Mon 09/4/13 Mon 09/4/27 Fri 09/5/1 Tue 08/11/11 Wed 07/10/3 Thu 08/8/28 Tue 08/9/16 Mon 08/9/22 Mon 08/10/6 Fri 08/10/24 Fri 08/11/17 Tue 08/11/17 Tue 08/11/11 Fri 09/2/6 Mon 07/10/8 Tue 08/11/11 Sun 08/12/7 Sat 08/12/13 Mon 09/1/12 Mon 09/1/19 Mon 09/1/19 Fri 09/2/6 Fri 08/6/5 Thu 08/6/5		10/4 []_10/8	8/23
Granular Bedding	25 days Tue 09/2/17 43 days Mon 09/3/9 43 days Mon 09/3/9 43 days Mon 09/3/16 33 days Mon 09/3/30 408 days Mon 07/10/1 3 days Mon 07/10/1 5 days Sat 08/8/23 19 days Fri 08/8/29 15 days Mon 08/9/8 23 days Sun 08/9/14 27 days Sun 08/9/14 27 days Sun 08/10/5 24 days Thu 07/10/4 5 days Thu 07/10/4 5 days Thu 07/10/4 26 days Sat 08/11/12 26 days Wed 08/11/12 26 days Fri 08/12/12 46 days Fri 08/12/12 46 days Fri 08/12/12 46 days Fri 08/12/19 36 days Fri 08/12/19 36 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/5/20 13 days Tue 08/6/3 20 days Mon 08/6/9	Fri 09/3/13 Mon 09/4/6 Mon 09/4/6 Mon 09/4/13 Mon 09/4/13 Mon 09/4/27 Fri 09/5/1 Tue 08/11/11 Wed 07/10/3 Thu 08/8/28 Tue 08/9/16 Mon 08/9/22 Mon 08/10/24 Fri 08/10/24 Fri 08/11/17 Tue 08/11/11 Fri 09/2/6 Mon 07/10/8 Tue 08/11/11 Sun 08/12/7 Sat 08/12/13 Mon 09/1/12 Mon 09/1/19 Mon 09/1/19 Fri 09/2/6 Fri 09/6/5 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28		10/4 []_10/8	8/23
Base Slab	43 days Mon 09/2/23 36 days Mon 09/3/9 43 days Mon 09/3/16 33 days Mon 09/3/30 408 days Mon 07/10/1 3 days Mon 07/10/1 5 days Sat 08/8/23 19 days Fri 08/8/29 15 days Mon 08/9/8 23 days Sun 08/9/14 27 days Sun 08/9/14 27 days Sun 08/10/19 492 days Thu 07/10/4 492 days Thu 07/10/4 3 days Sat 08/11/12 26 days Sat 08/11/12 26 days Fri 08/12/12 46 days Fri 08/12/12 46 days Fri 08/12/19 36 days Fri 08/12/19 36 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 07/10/9 3 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Mon 09/4/6 Mon 09/4/13 Mon 09/4/13 Mon 09/4/27 Fri 09/5/1 Tue 08/11/11 Wed 07/10/3 Thu 08/8/28 Tue 08/9/16 Mon 08/9/22 Mon 08/10/6 Fri 08/10/24 Fri 08/10/24 Fri 08/11/17 Tue 08/11/17 Tue 08/11/11 Fri 08/11/11 Sun 08/12/7 Sat 08/12/13 Mon 09/1/12 Mon 09/1/12 Mon 09/1/19 Mon 09/1/19 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/7/25 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28		10/4 []_10/8	8/23 _49/28 8/29 9/16 9/3 9/22 9/44 10/6 9/28 11/11 10/49 11/11 11/12 12/13 11/28 11/12 12/12 1/19 2/2
Wall and Deck	36 days Mon 09/3/9 43 days Mon 09/3/16 33 days Mon 09/3/30 408 days Mon 07/10/1 3 days Mon 07/10/1 5 days Sat 08/8/23 19 days Fri 08/8/29 15 days Mon 08/9/8 23 days Sun 08/9/14 27 days Sun 08/9/14 27 days Sun 08/10/5 24 days Sun 08/10/19 492 days Thu 07/10/4 5 days Thu 07/10/4 3 days Sat 08/11/12 22 days Sat 08/11/12 22 days Fri 08/12/12 46 days Fri 08/12/12 46 days Fri 08/12/12 46 days Fri 08/12/12 39 days Fri 08/12/12 46 days Fri 08/12/12 39 days Fri 08/12/19 36 days Fri 08/12/19 36 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/5/20 13 days Tue 08/6/3 20 days Mon 08/6/9	Mon 09/4/13 Mon 09/4/27 Fri 09/5/1 Tue 08/11/11 Wed 07/10/3 Thu 08/8/28 Tue 08/9/16 Mon 08/9/22 Mon 08/10/6 Fri 08/10/24 Fri 08/10/24 Fri 08/11/17 Tue 08/11/17 Tue 08/11/11 Fri 09/2/6 Mon 07/10/8 Tue 08/11/11 Sun 08/12/7 Sat 08/12/13 Mon 09/1/12 Mon 09/1/19 Mon 09/1/19 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/5/23 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28		10/4 []_10/8	8/23 _49/28 8/29 9/16 9/3 9/22 9/44 10/6 9/28 11/11 11/18 11/11 11/12 12/13 11/22 1/19 12/19 1/19
Curing Trench Backfill	43 days Mon 09/3/16 33 days Mon 09/3/30 408 days Mon 07/10/1 3 days Mon 07/10/1 5 days Sat 08/8/23 19 days Fri 08/8/29 15 days Mon 08/9/8 23 days Sun 08/9/14 27 days Sun 08/9/28 34 days Sun 08/10/5 24 days Thu 07/10/4 5 days Thu 07/10/4 5 days Thu 07/10/4 3 days Sat 08/11/12 22 days Sat 08/11/12 22 days Fri 08/12/12 46 days Fri 08/12/12 46 days Fri 08/12/12 39 days Fri 08/12/12 46 days Fri 08/12/12 39 days Fri 08/12/19 36 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/5/20 13 days Sat 08/5/24 10 days Tue 08/6/3	Mon 09/4/27 Fri 09/5/1 Tue 08/11/11 Wed 07/10/3 Thu 08/8/28 Tue 08/9/16 Mon 08/9/22 Mon 08/10/6 Fri 08/10/24 Fri 08/10/24 Fri 08/11/17 Tue 08/11/11 Fri 09/2/6 Mon 07/10/8 Tue 08/11/11 Sun 08/12/7 Sat 08/12/13 Mon 09/1/12 Mon 09/1/19 Mon 09/1/19 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/7/25 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28		10/4 []_10/8	3/16
Trench Backfill	33 days Mon 09/3/30 408 days Mon 07/10/1 3 days Mon 07/10/1 5 days Sat 08/8/29 19 days Fri 08/8/29 15 days Sun 08/9/14 27 days Sun 08/9/28 34 days Sun 08/10/5 24 days Sun 08/10/19 492 days Thu 07/10/4 5 days Thu 07/10/4 26 days Wed 08/11/12 22 days Sat 08/11/22 46 days Fri 08/12/12 46 days Fri 08/12/19 36 days Fri 08/12/19 36 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/6/2 10 days Tue 08/6/3 20 days Tue 08/6/3	Fri 09/5/1 Tue 08/11/11 Wed 07/10/3 Thu 08/8/28 Tue 08/9/16 Mon 08/9/22 Mon 08/10/6 Fri 08/10/24 Fri 08/11/7 Tue 08/11/11 Fri 09/2/6 Mon 07/10/8 Tue 08/11/11 Sun 08/12/7 Sat 08/12/13 Mon 09/1/12 Mon 09/1/19 Mon 09/1/19 Mon 09/1/15 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/28		10/4 []_10/8	8/23 _ (8/28 8/29 9/16 9/28 10/6 9/28 11/7 10/49 11/11 11/2 12/13 11/20 1/12 12/19 1/19
## ## ## ## ## ## ## ## ## ## ## ## ##	408 days Mon 07/10/1 3 days Mon 07/10/1 5 days Sat 08/8/23 19 days Fri 08/8/29 15 days Mon 08/9/8 23 days Sun 08/9/14 27 days Sun 08/9/28 34 days Sun 08/10/5 24 days Sun 08/10/19 492 days Thu 07/10/4 5 days Sat 08/11/12 26 days Wed 08/11/12 22 days Sat 08/11/22 46 days Fri 08/12/12 46 days Fri 08/12/12 46 days Fri 08/12/12 36 days Fri 09/1/2 291 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/5/20 13 days Sat 08/5/24 10 days Mon 08/6/9	Tue 08/11/11 Wed 07/10/3 Thu 08/8/28 Tue 08/9/16 Mon 08/9/22 Mon 08/10/6 Fri 08/10/24 Fri 08/11/7 Tue 08/11/11 Fri 09/2/6 Mon 07/10/8 Tue 08/11/11 Sun 08/12/7 Sat 08/12/13 Mon 09/1/12 Mon 09/1/19 Mon 09/1/19 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 09/2/6 Fri 08/7/25 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/28		10/4 []_10/8	8/23 _ (8/28 8/29 9/16 9/28 10/6 9/28 11/7 10/49 11/11 11/2 12/13 11/20 1/12 12/19 1/19
Flow diversion	3 days Mon 07/10/1 5 days Sat 08/8/23 19 days Fri 08/8/29 15 days Mon 08/9/8 23 days Sun 08/9/14 27 days Sun 08/10/5 24 days Sun 08/10/19 492 days Thu 07/10/4 5 days Thu 07/10/4 26 days Wed 08/11/12 22 days Sat 08/11/2 46 days Fri 08/12/12 46 days Fri 08/12/12 46 days Fri 08/12/19 36 days Fri 08/12/19 36 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/6/20 13 days Sat 08/5/24 10 days Tue 08/6/3	Wed 07/10/3 Thu 08/8/28 Tue 08/9/16 Mon 08/9/22 Mon 08/10/6 Fri 08/10/24 Fri 08/11/7 Tue 08/11/11 Fri 09/2/6 Mon 07/10/8 Tue 08/11/11 Sun 08/12/7 Sat 08/12/13 Mon 09/1/12 Mon 09/1/19 Mon 09/1/19 Fri 09/2/6 Fri 08/7/25 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/28		10/4 []_10/8	8/23 3/8/28 8/29 9/16 9/3 9/22 9/4 10/6 9/28 11/7 10/49 11//1 11/12 12/7 11/22 12/13 11/28 1/12 12/42 1/19 12/19 1/19
Flow diversion Excavation (including contamination material) Excavation (including contamination material) Base Slab Wall and Deck Curing Trench Backfill Ch808-Ch688 (Bay 48 - Bay 55) Haul access Flow diversion Excavation (including contamination material) Granular Bedding Base Slab Wall and Deck Curing Trench Backfill Trench Backfill Trench Backfill Granular Bedding Gr	5 days Sat 08/8/23 19 days Fri 08/8/29 15 days Mon 08/9/8 23 days Sun 08/9/14 27 days Sun 08/10/5 24 days Sun 08/10/19 492 days Thu 07/10/4 5 days Thu 07/10/4 3 days Sat 08/11/2 22 days Sat 08/11/12 24 days Fri 08/12/12 46 days Fri 08/12/12 46 days Fri 08/12/12 36 days Fri 08/12/19 36 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/6/20 13 days Sat 08/5/24 10 days Tue 08/6/3	Thu 08/8/28 Tue 08/9/16 Mon 08/9/22 Mon 08/10/6 Fri 08/10/24 Fri 08/11/7 Tue 08/11/7 Tue 08/11/11 Fri 09/2/6 Mon 07/10/8 Tue 08/11/11 Sun 08/12/7 Sat 08/12/13 Mon 09/1/12 Mon 09/1/19 Mon 09/2/2 Fri 09/2/6 Fri 08/7/25 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/28		10/4 []_10/8	8/29 9/16 9/3 9/22 9/4 10/6 9/28 11/7 10/49 11/7 11/2 12/7 11/28 1/19 12/19 1/19 12/19 1/19
Excavation (including contamination material) Granular Bedding	19 days Fri 08/8/29 15 days Mon 08/9/8 23 days Sun 08/9/14 27 days Sun 08/9/28 34 days Sun 08/10/5 24 days Fri 08/12/19 492 days Thu 07/10/4 5 days Thu 07/10/4 3 days Sat 08/11/8 26 days Wed 08/11/12 22 days Sat 08/11/22 46 days Fri 08/12/12 46 days Fri 08/12/12 36 days Fri 08/12/19 36 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/5/20 13 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Tue 08/9/16 Mon 08/9/22 Mon 08/10/6 Fri 08/10/24 Fri 08/11/7 Tue 08/11/7 Tue 08/11/11 Fri 09/2/6 Mon 07/10/8 Tue 08/11/11 Sun 08/12/7 Sat 08/12/13 Mon 09/1/12 Mon 09/1/19 Mon 09/2/2 Fri 09/2/6 Fri 08/7/25 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/28			8/29 9/16 9/3 9/22 9/4 10/6 9/28 11/7 10/49 11/7 11/2 12/7 11/28 1/19 12/19 1/19 12/19 1/19
Granular Bedding	15 days Mon 08/9/8 23 days Sun 08/9/14 27 days Sun 08/9/28 34 days Sun 08/10/5 24 days Sun 08/10/19 492 days Thu 07/10/4 5 days Thu 07/10/4 3 days Sat 08/11/8 26 days Wed 08/11/12 22 days Sat 08/11/22 46 days Fri 08/12/12 46 days Fri 08/12/12 36 days Fri 08/12/19 36 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/5/20 13 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Mon 08/9/22 Mon 08/10/6 Fri 08/10/24 Fri 08/11/7 Tue 08/11/11 Fri 09/2/6 Mon 07/10/8 Tue 08/11/11 Sun 08/12/7 Sat 08/12/13 Mon 09/1/12 Mon 09/1/19 Mon 09/2/2 Fri 09/2/6 Fri 08/7/25 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28			9/8) 9/22 9/44 10/6 9/28 10/24 10/5 11/7 10/49 11/71 11/12 12/7 11/28 1/12 12/42 1/19 12/49 1/19
Base Slab Wall and Deck	23 days Sun 08/9/14 27 days Sun 08/9/28 34 days Sun 08/10/5 24 days Sun 08/10/19 492 days Thu 07/10/4 5 days Thu 07/10/4 3 days Sat 08/11/12 22 days Sat 08/11/12 24 days Fri 08/12/12 46 days Fri 08/12/12 36 days Fri 08/12/19 36 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/6/20 13 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Mon 08/10/6 Fri 08/10/24 Fri 08/11/7 Tue 08/11/11 Fri 09/2/6 Mon 07/10/8 Tue 08/11/11 Sun 08/12/7 Sat 08/12/13 Mon 09/1/12 Mon 09/1/12 Mon 09/2/2 Fri 09/2/6 Fri 08/7/25 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28			9/14) 10/6 9/28 10/24 10/5 11/7 10/19) 11/11 11/2 12/7 11/28) 1/12 12/12 1/19 12/19 1/19
Wall and Deck	27 days Sun 08/9/28 34 days Sun 08/10/5 24 days Sun 08/10/19 492 days Thu 07/10/4 5 days Sat 08/11/8 26 days Wed 08/11/12 22 days Sat 08/11/22 46 days Fri 08/11/28 39 days Fri 08/12/12 46 days Fri 08/12/12 46 days Tru 07/10/9 36 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/5/20 13 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Fri 08/10/24 Fri 08/11/7 Tue 08/11/11 Fri 09/2/6 Mon 07/10/8 Tue 08/11/11 Sun 08/12/7 Sat 08/12/13 Mon 09/1/12 Mon 09/1/12 Mon 09/1/19 Mon 09/2/2 Fri 09/2/6 Fri 08/7/25 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28			9/28 10/24 10/5 11/7 10/19 11//1 11/2 12/7 11/22 - 12/13 11/28 1/12 12/12 1/19 12/19 1/19
Curing Trench Backfill Haul access Flow diversion Excavation (including contamination material) Granular Bedding Base Slab Wall and Deck Curing Trench Backfill Granular Bedding Trench Backfill Granular Bedding Trench Backfill Granular Bedding Trench Backfill Granular Bedding Trench Backfill Trench	34 days Sun 08/10/5 24 days Sun 08/10/19 492 days Thu 07/10/4 5 days Thu 07/10/4 3 days Sat 08/11/8 26 days Wed 08/11/12 22 days Sat 08/11/22 46 days Fri 08/11/28 39 days Fri 08/12/12 46 days Fri 09/1/2 291 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/5/20 13 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Fri 08/11/7 Tue 08/11/11 Fri 09/2/6 Mon 07/10/8 Tue 08/11/11 Sun 08/12/7 Sat 08/12/13 Mon 09/1/12 Mon 09/1/19 Mon 09/2/2 Fri 09/2/6 Fri 08/7/25 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28			10/19 11//1 11/8
Trench Backfill	34 days Sun 08/10/5 24 days Sun 08/10/19 492 days Thu 07/10/4 5 days Thu 07/10/4 3 days Sat 08/11/8 26 days Wed 08/11/12 22 days Sat 08/11/22 46 days Fri 08/11/28 39 days Fri 08/12/12 46 days Fri 09/1/2 291 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/5/20 13 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Tue 08/11/11 Fri 09/2/6 Mon 07/10/8 Tue 08/11/11 Sun 08/12/7 Sat 08/12/13 Mon 09/1/12 Mon 09/1/19 Mon 09/2/2 Fri 09/2/6 Fri 08/7/25 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/28			10/19) 11/11 11/18
F. Ch608-Ch688 (Bay 48 - Bay 55)	492 days Thu 07/10/4 5 days Thu 07/10/4 3 days Sat 08/11/8 26 days Wed 08/11/12 22 days Sat 08/11/22 46 days Fri 08/11/28 39 days Fri 08/12/12 46 days Fri 08/12/19 36 days Fri 09/1/2 291 days Tue 07/10/9 3 days Tue 08/5/20 13 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Fri 09/2/6 Mon 07/10/8 Tue 08/11/11 Sun 08/12/7 Sat 08/12/13 Mon 09/1/12 Mon 09/1/19 Mon 09/2/2 Fri 09/2/6 Fri 08/7/25 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28			11/8 411/11 11/12 12/7 11/22 12/13 11/28 1/12 12/12 1/19 12/19 1/19
Haul access Flow diversion Excavation (including contamination material) Granular Bedding Base Slab Wall and Deck Curing Trench Backfill Granular Bedding Flow diversion Excavation (including contamination material) Granular Bedding Flow diversion Excavation (including contamination material) Granular Bedding Flow diversion Excavation (including contamination material) Flow diversion Flow diversion Flow diversion Flow diversion Flow diversion Flow diversion Granular Bedding Flow diversion Flow diversion Flow diversion Flow diversion Excavation (including contamination material) Granular Bedding Base Slab Wall and Deck Curing Trench Backfill Flow diversion Excavation (including contamination material) Flow diversion Excavation Flow diversion Excavation Base Slab Wall and Deck Curing Trench Backfill Flow Base Slab Wall and Deck Curing French Backfill Base Slab Wall Flow Granular Bedding Base slab Wall Flow Granular Bedding Base slab Wall Flow Granular Bedding Base slab Wall Base slab Wall Flow Granular Bedding Base slab Base slab Wall Flow Granular Backfilling Base slab Base slab Wall Flow Granular Backfilling Backfilling Flow Granular Backfilling	5 days Thu 07/10/4 3 days Sat 08/11/8 26 days Wed 08/11/12 22 days Sat 08/11/22 46 days Fri 08/11/28 39 days Fri 08/12/12 46 days Fri 08/12/19 36 days Fri 09/1/2 291 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/5/20 13 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Mon 07/10/8 Tue 08/11/11 Sun 08/12/7 Sat 08/12/13 Mon 09/1/12 Mon 09/1/19 Mon 09/2/2 Fri 09/2/6 Fri 08/7/25 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28			11/8 411/11 11/12 12/7 11/22 12/13 11/28 1/12 12/12 1/19 12/19 1/19
Flow diversion Excavation (including contamination material) Granular Bedding Base Slab Wall and Deck Curing Trench Backfill Granular Bedding Base Slab Granular Bedding Base Slab Granular Bedding Base Slab	3 days Sat 08/11/8 26 days Wed 08/11/12 22 days Sat 08/11/22 46 days Fri 08/12/12 39 days Fri 08/12/19 36 days Fri 09/1/2 291 days Tue 07/10/9 3 days Tue 08/5/20 13 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Tue 08/11/11 Sun 08/12/7 Sat 08/12/13 Mon 09/1/12 Mon 09/1/19 Mon 09/2/2 Fri 09/2/6 Fri 08/7/25 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28			11/12 + 12/7 11/22 + 12/13 11/28 1/12 12/12 1/19 12/12
Excavation (including contamination material) Granular Bedding Base Slab Wall and Deck Curing Trench Backfill Granular Bedding Base Slab Granular Bedding Base Slab Granular Bedding Base Slab Granular Bedding Base Slab Base Slab Wall and Deck Granular Bedding Base Slab Wall and Deck Curing Trench Backfill Bh. Ch745-Ch797 (Bay 60 - Bay 63) Haul access Flow diversion Excavation (including contamination material) Granular Bedding Base Slab	26 days Wed 08/11/12 22 days Sat 08/11/22 46 days Fri 08/11/28 39 days Fri 08/12/12 46 days Fri 08/12/19 36 days Fri 09/1/2 291 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/5/20 13 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Sun 08/12/7 Sat 08/12/13 Mon 09/1/12 Mon 09/1/19 Mon 09/2/2 Fri 09/2/6 Fri 08/7/25 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28		10/9 10/11	11/12 + 12/7 11/22 12/13 11/28 1/12 12/12 1/19 12/12 1/19 12/12
Granular Bedding	22 days Sat 08/11/22 46 days Fri 08/11/28 39 days Fri 08/12/12 46 days Fri 08/12/19 36 days Fri 09/1/2 291 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/5/20 13 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Sat 08/12/13 Mon 09/1/12 Mon 09/1/19 Mon 09/2/2 Fri 09/2/6 Fri 08/7/25 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28		10/9 - 10/11	11/12 + 12/7 11/22 12/13 11/28 1/12 12/12 1/19 12/12 1/19 12/12
Base Slab	46 days Fri 08/11/28 39 days Fri 08/12/12 46 days Fri 08/12/19 36 days Fri 09/1/2 291 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/5/20 13 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Mon 09/1/12 Mon 09/1/19 Mon 09/2/2 Fri 09/2/6 Fri 09/7/25 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28		10/9 - 10/11	11/22) 12/13 11/28) 1/12 12/12 1/19 12/19 2/2
Wall and Deck	39 days Fri 08/12/12 46 days Fri 08/12/19 36 days Fri 09/1/2 291 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/5/20 13 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Mon 09/1/19 Mon 09/2/2 Fri 09/2/6 Fri 08/7/25 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28		10/9 - 10/11	12/12 <u>\begin{align*}</u>
0 Curing 1 Trench Backfill 2 g. Ch688-Ch745 (Bay 56 - Bay 59) 3 Haul access 4 Flow diversion 5 Excavation (including contamination material) 6 Granular Bedding 8 Wall and Deck 9 Curing 1 h. Ch745-Ch797 (Bay 60 - Bay 63) 4 Excavation (including contamination material) 5 Granular Bedding 6 Base Slab 7 Wall and Deck 8 Curing 9 Trench Backfill 0 8. Retaining Wall RW2 (Ch340-Ch350) 1 Excavation 2 Granular bedding 3 Base slab 4 Wall 5 Curing 6 Baskfilling 7 9. Gabion	46 days Fri 08/12/19 36 days Fri 09/1/2 291 days Tue 07/10/9 3 days Tue 08/5/20 13 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Mon 09/2/2 Fri 09/2/6 Fri 08/7/25 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28		10/9 - 10/11	12/19)
Trench Backfill g. Ch688-Ch745 (Bay 56 - Bay 59) Haul access Flow diversion Excavation (including contamination material) Granular Bedding Base Slab Wall and Deck Curing Trench Backfill h. Ch745-Ch797 (Bay 60 - Bay 63) Haul access Flow diversion Excavation (including contamination material) Granular Bedding Base Slab Wall and Deck Curing Granular Bedding Base Slab Wall and Deck Curing Granular Bedding Base Slab Wall and Deck Curing French Backfill Base Slab Wall and Deck Curing Granular Bedding Base Slab Wall and Deck Curing Base Slab Curing Granular Bedding Base Slab Curing Base Slab Curing Base Slab Curing Base Slab Curing Base slab Wall Curing Base slab Wall Curing Base slab Wall Curing Base Slab Ouring Base Slab Wall	36 days Fri 09/1/2 291 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/5/20 13 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Fri 09/2/6 Fri 08/7/25 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28		10/9 - 10/11	12/19)
g. Ch688-Ch745 (Bay 56 - Bay 59) Haul access Flow diversion Excavation (including contamination material) Granular Bedding Base Slab Wall and Deck Curing Trench Backfill h. Ch745-Ch797 (Bay 60 - Bay 63) Haul access Flow diversion Excavation (including contamination material) Granular Bedding Base Slab Wall and Deck Curing Trench Backfill Excavation (including contamination material) Granular Bedding Base Slab Wall and Deck Curing Trench Backfill S. Retaining Wall RW2 (Ch340-Ch350) Excavation Granular bedding Base slab Wall Curing Base slab Wall Curing Base slab Wall Curing Base Slab Wall	291 days Tue 07/10/9 3 days Tue 07/10/9 3 days Tue 08/5/20 13 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Fri 08/7/25 Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28		10/9 10/11	1/2 2/6
Haul access Flow diversion Excavation (including contamination material) Granular Bedding Base Slab Wall and Deck Curing Trench Backfill h. Ch745-Ch797 (Bay 60 - Bay 63) Haul access Flow diversion Excavation (including contamination material) Granular Bedding Base Slab Wall and Deck Curing Trench Backfill Excavation (including contamination material) Flow diversion Excavation (including contamination material) Salab Base Slab The Wall and Deck Curing Trench Backfill Excavation Excavation Salab Retaining Wall RW2 (Ch340-Ch350) Excavation Excavation Base slab Wall Curing Base slab Wall Curing Base slab Wall Curing Base Slab Pase Slab Pase Slab Base slab	3 days Tue 07/10/9 3 days Tue 08/5/20 13 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Thu 07/10/11 Fri 08/5/23 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28		10/9 - 10/11	
Flow diversion Excavation (including contamination material) Granular Bedding Base Slab Wall and Deck Curing Trench Backfill h. Ch745-Ch797 (Bay 60 - Bay 63) Haul access Flow diversion Excavation (including contamination material) Granular Bedding Base Slab Wall and Deck Curing Trench Backfill Excavation (including contamination material) Flow diversion Excavation (including contamination material) Excavation Excavation San Base Slab Flow Base Slab Excavation Excavation San Base Slab Uwall and Deck Curing Excavation Excavation Excavation Excavation Excavation Base slab Uwall Curing Base slab Uwall Curing Base Slab Uwall San Base Slab	3 days Tue 08/5/20 13 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Fri 08/5/23 Thu 08/6/5 Thu 08/6/12 Sat 08/6/28		10/9 10/11	
Excavation (including contamination material) Granular Bedding Base Slab Wall and Deck Curing Trench Backfill h. Ch745-Ch797 (Bay 60 - Bay 63) Haul access Flow diversion Excavation (including contamination material) Granular Bedding Base Slab Wall and Deck Curing Trench Backfill Saranular Bedding Base Slab The Wall and Deck Curing Trench Backfill Saranular Bedding Base Slab Curing Granular Bedding Base Slab Wall and Deck Curing Base Slab Curing Trench Backfill Curing Base slab Wall Curing Base slab Wall Curing Base slab Wall Saranular bedding Base slab Wall Saranular bedding Base slab Wall Saranular bedding	13 days Sat 08/5/24 10 days Tue 08/6/3 20 days Mon 08/6/9	Thu 08/6/5 Thu 08/6/12 Sat 08/6/28			
6 Granular Bedding 7 Base Slab 8 Wall and Deck 9 Curing 1 Trench Backfill 1 h. Ch745-Ch797 (Bay 60 - Bay 63) 2 Haul access 3 Flow diversion 4 Excavation (including contamination material) 5 Granular Bedding 6 Base Slab 7 Wall and Deck 8 Curing 9 Trench Backfill 10 8. Retaining Wall RW2 (Ch340-Ch350) 1 Excavation 2 Granular bedding 3 Base slab 4 Wall 5 Curing 6 Backfilling 7 9. Gabion	10 days Tue 08/6/3 20 days Mon 08/6/9	Thu 08/6/12 Sat 08/6/28			5/20 [45/23
	20 days Mon 08/6/9	Sat 08/6/28			5/24 - 6/5
Wall and Deck					6/3) 6/12
9	15 days Mon 08/6/23				6/9 6/28
0 Trench Backfill 1 h. Ch745-Ch797 (Bay 60 - Bay 63) 2 Haul access 3 Flow diversion 4 Excavation (including contamination material) 5 Granular Bedding 6 Base Slab 7 Wall and Deck 8 Curing 9 Trench Backfill 0 8. Retaining Wall RW2 (Ch340-Ch350) 1 Excavation 2 Granular bedding 3 Base slab 4 Wall 5 Curing 6 Backfilling 7 9. Gabion		Mon 08/7/7			6/23) 7/7
1 h. Ch745-Ch797 (Bay 60 - Bay 63) 2 Haul access 3 Flow diversion 4 Excavation (including contamination material) 5 Granular Bedding 6 Base Slab 7 Wall and Deck 8 Curing 9 Trench Backfill 0 8. Retaining Wall RW2 (Ch340-Ch350) 1 Excavation 2 Granular bedding 3 Base slab 4 Wall 5 Curing 6 Backfilling 7 9. Gabion	22 days Mon 08/6/30	Mon 08/7/21			6/30) 7/21
2 Haul access 3 Flow diversion 4 Excavation (including contamination material) 5 Granular Bedding 6 Base Slab 7 Wall and Deck 8 Curing 9 Trench Backfill 0 8. Retaining Wall RW2 (Ch340-Ch350) 1 Excavation 2 Granular bedding 3 Base slab 4 Wall 5 Curing 6 Backfilling 7 9. Gabion	12 days Mon 08/7/14	Fri 08/7/25			7/14) 7/125
Section Sect	351 days Fri 07/10/12	Fri 08/9/26			
4 Excavation (including contamination material) 5 Granular Bedding 6 Base Slab 7 Wall and Deck 8 Curing 9 Trench Backfill 0 8. Retaining Wall RW2 (Ch340-Ch350) 1 Excavation 2 Granular bedding 3 Base slab 4 Wall 5 Curing 6 Backfilling 7 9. Gabion	3 days Fri 07/10/12			10/12 [10/14	
5 Granular Bedding 6 Base Slab 7 Wall and Deck 8 Curing 9 Trench Backfill 0 8. Retaining Wall RW2 (Ch340-Ch350) 1 Excavation 2 Granular bedding 3 Base slab 4 Wall 5 Curing 6 Backfilling 7 9. Gabion	3 days Tue 08/7/22	Fri 08/7/25			7/22 7/25
6 Base Slab 7 Wall and Deck 8 Curing 9 Trench Backfill 0 8. Retaining Wall RW2 (Ch340-Ch350) 1 Excavation 2 Granular bedding 3 Base slab 4 Wall 5 Curing 6 Backfilling 7 9. Gabion	16 days Sat 08/7/26				7/26
7 Wall and Deck 8 Curing 9 Trench Backfill 10 8. Retaining Wall RW2 (Ch340-Ch350) 1 Excavation 2 Granular bedding 3 Base slab 4 Wall 5 Curing 6 Backfilling 7 9. Gabion	12 days Tue 08/8/5				\$/5 <mark> 8/16</mark>
8	20 days Mon 08/8/11	Sat 08/8/30			8/14 8/30
9	15 days Mon 08/8/25				8/25 9/8
0 8. Retaining Wall RW2 (Ch340-Ch350) 1 Excavation 2 Granular bedding 3 Base slab 4 Wall 5 Curing 6 Backfilling 7 9. Gabion	22 days Mon 08/9/1	Mon 08/9/22			9/4) 9/22
1 Excavation 2 Granular bedding 3 Base slab 4 Wall 5 Curing 6 Backfilling 7 9. Gabion	12 days Mon 08/9/15				9/45)
2 Granular bedding 3 Base slab 4 Wall 5 Curing 6 Backfilling 7 9. Gabion	41 days Fri 08/8/29				
3 Base slab 4 Wall 5 Curing 6 Backfilling 7 9. Gabion	4 days Fri 08/8/29				8/29 1-9/1
4 Wall 5 Curing 6 Backfilling 7 9. Gabion	4 days Tue 08/9/2				9/2 9/5
5 Curing 6 Backfilling 7 9. Gabion	10 days Sat 08/9/6				9/6
6 Backfilling 7 9. Gabion	6 days Tue 08/9/16				9/16 - 9/21
7 9. Gabion	14 days Mon 08/9/22				9/22 - 10/5
	3 days Mon 08/10/6				10/6 [10/8
8 Bay 5- Bay 11 (Ch35-Ch130)	568 days Mon 07/12/17	Mon 09/7/6			
	147 days Fri 08/5/30				5/30 [- [- [- [- [- [- [- [- [- [
9 Bay 12 - Bay 19 (Ch130-Ch233)	93 days Mon 08/3/17	Tue 08/6/17			3/17
0 Bay 20 - Bay 27 (Ch233-Ch340)	159 days Mon 07/12/17	Fri 08/5/23		12/17	7 <u>[- 2 - 2 - 2 - 2 - 2 - 2 - 2 - 2 - 2 - </u>
1 Bay 37 - Bay 43 (Ch449-Ch549)	70 days Tue 09/4/28				4/28
2 Bay 48 - Bay 55 (Ch608-Ch688)	79 days Tue 09/2/3				2/3 4/22
3 Bay 56 - Bay 59 (Ch688-Ch745)	20 days Tue 08/7/22				7/22 8/10
4 Bay 60 - Bay 63 (Ch745-Ch797)	17 days Tue 08/9/23				9/23 10/9
5 10. Granite Stone Facing	27 days T. 00///**				
6 Bay 12 - Bay 19 (Ch130-Ch233)	37 days Tue 09/4/28	Sat 09/5/16			, 5/5 <u></u>
7 Bay 37 - Bay 43 (Ch449-Ch549)	12 days Tue 09/5/5				5/5 5/16 4/28 11-5/4
8 Bay 44 - Bay 47 (Ch549-Ch608)	12 days Tue 09/5/5 7 days Tue 09/4/28	Mon 09/5/4		1 11 111	5/20
	12 days Tue 09/5/5	Mon 09/5/4			5/20 - 5/45
ect: PROGRAMME OF WORKS	12 days Tue 09/5/5 7 days Tue 09/4/28 6 days Wed 09/5/20	Mon 09/5/4			
e: 11 of 14 Critical Task	12 days Tue 09/5/5 7 days Tue 09/4/28	Mon 09/5/4 Mon 09/5/25		Rolled Up Critical Task	

749				
	Bay 48 - Bay 55 (Ch608-Ch688)	9 days	Tue 09/5/26	Wed 09/6/3
0	11. Ramp No. 1 (Ch650 - Ch675, Bay 52-Bay 53)	33 days	Tue 09/2/3	Sat 09/3/7
1	base slab	12 days	Tue 09/2/3	Sat 09/2/14
2	Wall	10 days	Sun 09/2/15	Tue 09/2/24
3	General fill	5 days	Wed 09/2/25	Sun 09/3/
4	Granular fill and blinding	3 days	Mon 09/3/2	Wed 09/3/4
55	Road slab	3 days	Thu 09/3/5	Sat 09/3/7
66	12. Ramp No. 2 (Ch515 - Ch540, Bay 42)	33 days	Tue 09/4/28	Sat 09/5/30
57	base slab	12 days	Tue 09/4/28	Sat 09/5/9
8	Wall	10 days	Sun 09/5/10	Tue 09/5/19
9	General fill	5 days	Wed 09/5/20	Sun 09/5/24
0	Granular fill and blinding	3 days	Mon 09/5/25	Wed 09/5/27
51	Road slab	3 days	Thu 09/5/28	Sat 09/5/30
2	13. Ramp No. 3 (Ch210 - Ch235, Bay 18-Bay19)	33 days	Mon 08/3/17	Fri 08/4/18
3	base slab	12 days	Mon 08/3/17	Fri 08/3/28
4	Wall	10 days	Sat 08/3/29	Mon 08/4/7
5	General fill	5 days	Tue 08/4/8	Sat 08/4/12
7	Granular fill and blinding	3 days	Sun 08/4/13	Tue 08/4/15
	Road slab	3 days	Wed 08/4/16	Fri 08/4/18
8	14 Ramp No. 4 (Ch20 - Ch45, Bay 4-Bay5)	28 days	Fri 08/5/30	Thu 08/6/26
9	General fill	7 days	Fri 08/5/30	Thu 08/6/5
0	Granular fill and blinding	4 days	Fri 08/6/6	Mon 08/6/9
1	Sloping side wall and road slab	17 days	Tue 08/6/10	Thu 08/6/26
3	15. Demolition of existing wing walls Ch449	14 days	Mon 09/2/23	Sun 09/3/8
	16. Filling in Platform	123 days	Tue 08/6/3	Fri 08/10/3
5	a. Bay 3- Bay 27 (Ch11-Ch340) b. Bay 37 - Bay 55 (Ch449-Ch688)	34 days 34 days	Tue 08/6/3 Fri 08/8/29	Sun 08/7/6 Wed 08/10/
76	c. Bay 56 - Bay 63 (Ch688-Ch797)	7 days	Sat 08/9/27	Fri 08/10/
77	17. Drainage works	146 days	Fri 08/6/13	Wed 08/11/5
8	17.1 storm drain with manhole and headwall	132 days	Fri 08/6/13	Wed 08/10/22
9	a. Bay 3- Bay 27 (Ch11-Ch340)	20 days	Fri 08/6/13	Wed 08/7/2
)	b. Bay 37 - Bay 55 (Ch449-Ch688)	45 days	Mon 08/9/8	Wed 08/10/22
	c. Bay 56 - Bay 63 (Ch688-Ch797)	14 days	Sat 08/10/4	Fri 08/10/17
2	17.2 surface drain	122 days	Mon 08/7/7	Wed 08/11/5
3	a. Bay 3- Bay 27 (Ch11-Ch340)	34 days	Mon 08/7/7	Sat 08/8/9
4	b. Bay 37 - Bay 55 (Ch449-Ch688)	35 days	Thu 08/10/2	Wed 08/11/5
5	c. Bay 56 - Bay 63 (Ch688-Ch797)	14 days	Sat 08/10/4	Fri 08/10/17
6	18. Roads and paving	275 days	Sun 08/9/28	Mon 09/6/29
7	a. Ch233 - Ch340	30 days	Sun 08/9/28	Mon 08/10/27
8	b. Ch449 - Ch549	30 days	Mon 08/12/1	Tue 08/12/30
9	c. Ch549 - Ch609	30 days	Sat 08/11/1	Sun 08/11/30
)	d. Ch609 - Ch688	30 days	Thu 08/10/2	Fri 08/10/3
1	e. Permanent Entrance at Ch449	23 days	Sun 09/6/7	Mon 09/6/29
2	19. Street furnitures	252 days	Tue 08/10/28	Mon 09/7/6
3	a. Ch233 - Ch340	30 days	Tue 08/10/28	Wed 08/11/26
4	b. Ch449 - Ch549	30 days	Wed 08/12/31	Thu 09/1/29
5	c. Ch549 - Ch609	30 days	Mon 08/12/1	Tue 08/12/30
6	d. Ch609 - Ch688	30 days	Sat 08/11/1	Sun 08/11/30
7	e. Permanent Entrance at Ch449	7 days	Tue 09/6/30	Mon 09/7/6
В	20. Landscape softworks / hardworks	250 days	Sat 08/10/18	Wed 09/6/24
9	a. Ch35 - Ch340	45 days	Mon 09/5/11	Wed 09/6/24
0	b. Ch449 - Ch549	45 days	Mon 09/1/26	Wed 09/3/11
1	c. Ch549 - Ch609	45 days	Fri 08/12/12	Sun 09/1/25
2	d. Ch609 - Ch688	45 days	Tue 08/10/28	Thu 08/12/11
3	e. Ch688 - Ch797	10 days	Sat 08/10/18	Mon 08/10/27
4	21. Road Diversion in Kam Po Road	102 days	Tue 08/12/23	Fri 09/4/3
5	a. Temp Decking above Bay 3 and temp road pave		Tue 08/12/23	Fri 09/1/2
)6)7	b. Implementation of road diversion	1 day	Fri 09/1/2	Fri 09/1/2
8	c. Removal of decking	1 day	Fri 09/4/3	Fri 09/4/3
	Section III of the Wester	900 4	E-: 07/0/00	Man 00E"
9 D .	. Section III of the Works D1. Portions 5A1, 5A2 and 5B	830 days	Fri 07/3/30 Fri 07/3/30	Mon 09/7/6
		830 days		
1	Site clearance 1.1 General site clearance	4 days	Thu 07/9/6	Sun 07/9/9
3		4 days	Thu 07/9/6	Sun 07/9/9
4	1.2 Demolition of existing building/ Huts	4 days	Thu 07/9/6	
5	Temporary Traffic Management Scheme TTMS Proposal (trial pits for utilities and site	59 days	Fri 07/3/30 Fri 07/3/30	Sun 07/5/27 Sun 07/5/27
6	a. Submission	enti 59 days 45 days	Fri 07/3/30 Fri 07/3/30	Sun 07/5/27 Sun 07/5/13
<u>, </u>	α. Ουν/ΠΙδδΙΟΠ	45 days	11107/3/30	Jun 07/5/13
: PROG 12 of 14	RAMME OF WORKS Task Critical Ta	sk ••••		ess

D T	ask Name	Duration	Start	Finish	2008 2009
7	b. comments & approvals by Engineer & TMLG	14 days	Mon 07/5/14	Sun 07/5/27	Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul 5/14 [-]- 5/27
В	3. Excavation Permits	741 days	Mon 07/5/28	Sat 09/6/6	
1	3.1 application and issue of permit (trial pits for utilities	60 days	Mon 07/5/28	Thu 07/7/26	5/28
+	3.2 application and issue of permits (for construction of	180 days	Tue 08/12/9	Sat 09/6/6	12/9)
$^{+}$	4. Underground utilities detection	42 days	Fri 07/6/29	Thu 07/8/9	
╁	a. utilities detection	2 days	Fri 07/6/29	Sat 07/6/30	6/29 6/30 1
╁	b. trial trench excavtion & identification	14 days	Fri 07/7/27	Thu 07/8/9	
╁	5. Utilities temporary diversion / protection	400 days	Thu 07/7/26	Thu 08/8/28	
╁	a. Completion of WSD 450 diameter water main (By W		Thu 07/7/26	Thu 07/7/26	7/26 7/26
╀	b. Telephone line	87 days	Tue 08/6/3	Thu 08/8/28	6/3) 0
╀	6. Drainage Management Plan	573 days	Wed 07/8/29	Mon 09/3/23	
╀	a Submission of DMPs	1 day	Wed 07/8/29	Wed 07/8/29	
₽		_			3/29 3/29 1
1	b Comments by the Engineer	14 days	Thu 07/8/30	Wed 07/9/12	
4	c Implementation of DMP	558 days	Thu 07/9/13	Mon 09/3/23	9/13 1
Ļ	7. Channel	358 days	Thu 07/9/6	Thu 08/8/28	
L	a. Ch340-Ch439 (Bay 28 - Bay 35)	358 days	Thu 07/9/6	Thu 08/8/28	
L	Haul access	15 days	Thu 07/9/6	Thu 07/9/20	
L	Flow diversion	4 days	Thu 08/5/29	Mon 08/6/2	5/29 6/2
L	Excavation (including contamination material)	35 days	Tue 08/6/3	Mon 08/7/7	6/3 7/7
Ī	Granular Bedding	31 days	Fri 08/6/13	Sun 08/7/13	6/13 <mark></mark> 7/13
Γ	Base Slab	46 days	Thu 08/6/19	Sun 08/8/3	6/19)
	Wall and Deck	39 days	Thu 08/7/3	Sun 08/8/10	7/3) 8/10
T	Curing	46 days	Thu 08/7/10	Sun 08/8/24	7/10/
7	Trench Backfill	36 days	Thu 08/7/24	Thu 08/8/28	7/24) 8/28
1	8. Demolition of existing structures	85 days	Thu 08/6/19	Thu 08/9/11	
t	a. Existing wing walls Ch439 (Bay35)	14 days	Thu 08/6/19	Wed 08/7/2	6/19)
+	b. Existing footbridge at Ch350 (Bay 29)	14 days	Fri 08/8/29	Thu 08/9/11	8/29 7- 9/11
1	9. Gabion	124 days	Mon 08/8/25	Fri 08/12/26	8/25 12/26
+	10. Granite Stone Facing	3 days	Sun 09/5/17	Tue 09/5/19	5/17
╁	11. Fill in Platform	60 days	Fri 08/8/29	Mon 08/10/27	8/29-1
╁	12. Drainage works	60 days	Mon 08/9/8	Thu 08/11/6	
╁	a. storm drain with manhole	30 days	Mon 08/9/8	Tue 08/10/7	9/8 1 10/7
╁	b. surface drain	10 days	Tue 08/10/28	Thu 08/11/6	
╁	13. Roads and paving	30 days	Tue 08/10/28	Wed 08/11/26	10/28 1 11/6 10/28 1 1 1/26
- 1	14. Permanent Entrance and street furnitrures at Ch4:			Mon 09/7/6	6/7
2	15. Street furnitures / traffic sign / road marking	30 days	Thu 08/11/27	Fri 08/12/26	11/27)(12/26
-	16. Landscape softworks / hardworks	60 days	Thu 09/3/12	Sun 09/5/10	
-	17. Temp vehicular access in Portion 5A1	191 days	Wed 07/9/26	Thu 08/4/3	3/12-1-1-1-5/10
5	a. Maintenance and operation	188 days	Wed 07/9/26	Mon 08/3/31	
, 5	b. Removal	3 days	Tue 08/4/1	Thu 08/4/3	9/26
-	D. Kemovai	3 days	1 de 06/4/1	1110 00/4/3	
+	E. Section IV of the Works	00 4	Th 07/0/0	T 07/0/05	
+		20 days	Thu 07/9/6 Thu 07/9/6	Tue 07/9/25 Fri 07/9/7	
- 1	Formation for temp vehicular access	2 days			
1	Construction of temp vehicular access	17 days	Sat 07/9/8	Mon 07/9/24	1 9/8 : : 49/24
	Opening of temp vehicular access to the Public	1 day	Tue 07/9/25	Tue 07/9/25	9/25 9/25
	F. Section V of the Works	829 days	Sat 07/3/31	Mon 09/7/6	
+	Preservation and protection to existing trees	829 days	Sat 07/3/31	Mon 09/7/6	
	Portion 1	829 days	Sat 07/3/31	Mon 09/7/6	
T	Tree survey	14 days	Sat 07/3/31	Fri 07/4/13	3/31 [
T	Tree transplant	780 days	Sat 07/5/19	Mon 09/7/6	
1	a. To Temp holding nursery	62 days	Sat 07/5/19	Thu 07/7/19	5/19-1
1	b. To final location	90 days	Wed 09/4/8	Mon 09/7/6	4/8
1	Tree protection	62 days	Sat 07/5/19	Thu 07/7/19	5/19) \$\(- \(- \(- \) - \(- \) - \(- \)
1	Portion 2	769 days	Wed 07/5/30	Mon 09/7/6	
Ť	Tree survey	14 days	Wed 07/5/30	Tue 07/6/12	5/30 = 6/12
t	Tree transplant	755 days	Wed 07/6/13	Mon 09/7/6	▗▗▗▗ ▕▗ █ ▄ ╫ ▄▞▄▄▞╫╫╼▄▄▄╠┥▄┆ ▄▄▄▄▄▄▄▄▄▄▄▄ ▄ ▄ ┆
+	a. To Temp holding nursery	62 days	Wed 07/6/13	Mon 07/8/13	6/13
+	b. To final location	231 days	Tue 08/11/18	Mon 09/7/6	11/18)
H	Tree protection	62 days	Wed 07/6/13	Mon 07/8/13	6/13) [
H	Portion 3	739 days	Fri 07/6/29	Mon 09/7/6	
╁	Tree survey	14 days	Fri 07/6/29	Thu 07/7/12	6/29 1-1 7/12
ł	Tree transplant	725 days	Fri 07/7/13	Mon 09/7/6	
+	a. To Temp holding nursery	64 days	Fri 07/7/13	Fri 07/9/14	7/13
+	b. To final location		Mon 08/11/3	Mon 09/7/6	
+		246 days	Fri 07/7/13		11/3)
Ł	Tree protection	64 days		Fri 07/9/14	7/13)
L	Portion 4	829 days	Sat 07/3/31	Mon 09/7/6	
L	Tree survey	14 days	Sat 07/3/31	Fri 07/4/13	3/31 - 4/13
	Т				
	PROGRAMME OF WORKS Task	505050	Prog	ess	Summary Rolled Up Critical Task Rolled Up Progress External Tasks Group By Summary
	of 14 Critical Task		- I - I - Miles	tone	Rolled In Task Project Summary Dearline
		قحتحت			Tollica op Facility Decamber 1

ID I	ask Name	Duration	Start	Finish	2008 200	na l
"	ask Name	Duration	Start		eb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec J	
885	Tree transplant	780 days	Sat 07/5/19	Mon 09/7/6		
886	a. To Temp holding nursery	62 days	Sat 07/5/19	Thu 07/7/19	5/19	
887	b. To final location	86 days	Sun 09/4/12	Mon 09/7/6		4/12
888	Tree protection	62 days	Sat 07/5/19	Thu 07/7/19	5/19 <mark>0</mark>	
889	Portion 5	739 days	Fri 07/6/29	Mon 09/7/6		──
890	Tree survey	14 days	Fri 07/6/29	Thu 07/7/12	6/29	
891	Tree transplant	725 days	Fri 07/7/13	Mon 09/7/6		
892	a. To Temp holding nursery	69 days	Fri 07/7/13	Wed 07/9/19	7/12	
893	b. To final location	262 days	Sat 08/10/18	Mon 09/7/6	
894	Tree protection	69 days	Fri 07/7/13	Wed 07/9/19	7/13)	
895	Portion 5A1	682 days	Fri 07/6/29	Sun 09/5/10		
896	Tree survey	7 days	Fri 07/6/29	Thu 07/7/5	6/29 1 7/5	
897	Tree transplant	675 days	Fri 07/7/6	Sun 09/5/10		
898	a. To Temp holding nursery	62 days	Fri 07/7/6	Wed 07/9/5	7/6 9/5	
899	b. To final location	60 days	Thu 09/3/12	Sun 09/5/10		3/12
900	Tree protection	62 days	Fri 07/7/6	Wed 07/9/5	7/6 [
901	Portion 5A2	682 days	Fri 07/6/29	Sun 09/5/10		
902	Tree survey	14 days	Fri 07/6/29	Thu 07/7/12	6/29	
903	Tree transplant	668 days	Fri 07/7/13	Sun 09/5/10		
904	a. To Temp holding nursery	62 days	Fri 07/7/13	Wed 07/9/12	7/139/12	
905	b. To final location	60 days	Thu 09/3/12	Sun 09/5/10		3/12
906	Tree protection	62 days	Fri 07/7/13	Wed 07/9/12	7/13)[
907	Portion 5B	533 days	Sun 07/11/25	Sun 09/5/10		
908	Tree survey	14 days	Sun 07/11/25	Sat 07/12/8	11/25 - 12/8	
909	Tree transplant	519 days	Sun 07/12/9	Sun 09/5/10		
910	a. To Temp holding nursery	62 days	Sun 07/12/9	Fri 08/2/8	12/9 2/8	
911	b. To final location	60 days	Thu 09/3/12	Sun 09/5/10		3/12
912	Tree protection	62 days	Sun 07/12/9	Fri 08/2/8	12/9	
913						
914	H. Berthing Area	558 days	Wed 07/9/12	Sun 09/3/22		
915	Construction of Loading Facilities	14 days	Wed 07/9/12	Tue 07/9/25	9/12 - 9/25	\downarrow
916	Removal of Loading Facilities	2 days	Sat 09/3/14	Sun 09/3/15		3/14 13/15
917	Reinstatement of Berthing Area	7 days	Mon 09/3/16	Sun 09/3/22		3/16 3/22

CHIT CHEUNG CONSTRUCTION CO., LTD. DATE: July 2007






Appendix C

Environmental Organization Structure



Environmental Organization Structure



Contractor's Environmental Team (CET)



Contact Details of Key Personnel

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
DSD	Employer	Mr. David K.C. LO	2594-7254	2827-8526
B&V	Engineer	Mr. Kelvin N.F. LAU	2601-1000	2601-3988
B&V	Engineer's Representative	Mr. Clive C.H. CHENG	2443-1442	2443-7307
ENSR	Independent Environmental Checker	Mr. Y.T. Tang	3105-8537	2891-0305
CCC	Project Director	Mr. P.Y. CHENG	9023-4821	2403-1162
CCC	Project Manager	Mr. Lawrence TSE	9752-0748	2479-1365
CCC	Site Agent	Mr. M.K. NG	6603-9711	2479-1365
CCC	Site Engineer	Mr. Jimmy CHAN	9234-8632	2479-1365
CCC	Environmental Officer	Mr. LUI Kam Man	9257-9111	2479-1365
CCC	Senior Environmental Supervisor	Mr. YU Chor-on	9026-9501	2479-1365
CCC	Environmental Supervisor	Mr. LEE Kwok Fai	9868-9908	2479-1365
CCC	Safety Officer	Mr. SHEA Yan Keung	6086-4658	2479-1365
AUES	Environmental Team Leader	Ken Wong	2959-6059	2959-6079
AUES	Ecologist	Vincent Lai	9406-9784	2959-6079
AUES	Decontamination Specialist	David Yeung	2959-6059	2959-6079

Legend:
DSD (Employer)
B&V (Engineer)
CCC (Contractor) Drainage Services Department Black & Veatch Hong Kong Limited Chit Cheung Construction Company Limited.


ENSR (IEC) ENSR Asia (HK) Ltd.


AUES (ET) Action-United Environmental Services & Consulting KT15 - 1st Monthly EM&A Report for July 2007



Appendix D

Locations of Designated Monitoring Station/Locations/Area





m studr√3820470201-114.dgn Aug. 24, 2005 09:03:

KT15 - 1st Monthly EM&A Report for July 2007



Appendix E

Event/Action Plan for Air Quality, Construction Noise, Stream Water Quality and Ecology



Event/Action Plan for Air Quality

EVENT		ACTION		
EVENI	ET	IEC	Engineer	Contractor
ACTION LEVEL				
Exeedance for one sample	Identify source Inform IEC and Engineer Repeat measurement to confirm finding Increase monitoring frequency to daily	Check monitoring data submitted by ET Check Contractor's working method	Notify Contractor	Rectify any unacceptable practice Amend working methods if appropriate
Exeedance for two or more consecutive samples	Identify source Inform IEC and Engineer Repeat measurements to confirm findings Increase monitoring frequency to daily Discuss with IEC and Contractor on remedial actions required If exceedance continues, arrange meeting with IEC and Engineer 7. If exceedance stops, cease additional monitoring	Check monitoring data submitted by ET Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advice Engineer on the effectiveness of the proposed remedial measures Supervise implementation of remedial measures	Confirm receipt of notification of failure in writing Notify Contractor Ensure remedial measures properly implemented	Submit proposals for remedial actions to IEC within 3 working days of notification Implement the agreed proposals Amend proposal if appropriate
LIMIT LEVEL				
Exeedance for one sample	Identify source Inform Engineer and EPD Repeat measurement to confirm finding Increase monitoring frequency to daily Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and Engineer informed of the results	Check monitoring data submitted by ET Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advice Engineer on the effectiveness of the proposed remedial measures Supervise implementation of remedial measures	Confirm receipt of notification of failure in writing Notify Contractor Ensure remedial measures properly implemented	Take immediate action to avoid further exceedance Submit proposals for remedial actions to IEC within 3 working days of notification Implement the agreed proposals Amend proposal if appropriate
Exceedance for two or more consecutive samples	Notify IEC, Engineer and EPD Identify source Repeat measurement to confirm findings Increase monitoring frequency to daily Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented. Arrange meeting with IEC and Engineer to discuss the remedial actions to be taken Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and Engineer informed of the results If exceedance stops, cease additional monitoring	Discuss amongst Engineer, ET and Contractor on potential remedial actions Review Contractor's remedial actions whether necessary to assure their effectiveness and advice the Engineer accordingly Supervise implementation of remedial measures	1. Confirm receipt of notification of failure in writing 2. Notify Contractor 3. In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented 4. Discuss amongst Environmental Team Leader and the Contractor potential remedial actions 5. Ensure remedial measures properly implemented 6. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated	1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to IEC within 3 working days of notification 3. Implement the agreed proposals 4. Resubmit proposals if problem still not under control 5. Stop the relevant portion of works as determined by the Engineer until the exceedance is abated



Event/Action Plan for Construction Noise

EVENT	ACTION							
EVENI	ET Leader	IEC	Engineer	Contractor				
ACTION LEVEL	Notify Contractor and Engineer Carry out investigation Report the results of investigation to the IEC and Contractor Discuss with the Contractor and formulate remedial measures Increase monitoring frequency to check mitigation effectiveness	Review the analysed results submitted by ET Review the proposed remedial measures by the Contractor and advice the Engineer accordingly Supervise implementation of remedial measures	Confirm receipt of notification of failure in writing Notify Contractor Require Contractor to propose remedial measures for the analysed noise problem Ensure remedial measures properly implemented	Submit noise mitigation proposals for remedial actions to IEC Implement the agreed proposals				
LIMIT LEVEL	Notify IEC, Engineer, EPD and Contractor Identify source Repeat measurement to confirm findings Increase monitoring frequency Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented Inform IEC, Engineer and EPD the causes & actions taken for the exceedances Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and Engineer informed of the results If exceedance stops, cease additional monitoring	Discuss amongst Engineer, ET and Contractor on potential remedial actions Review Contractor's remedial actions whether necessary to assure their effectiveness and advice the Engineer accordingly Supervise implementation of remedial measures	Confirm receipt of notification of failure in writing Notify Contractor Require Contractor to propose remedial measures for the analysed noise problem Ensure remedial measures properly implemented If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated	1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to IEC within 3 working days of notification 3. Implement the agreed proposals if problem still not under control 5. Stop the relevant portion of works as determined by the Engineer until the exceedance is abated				



Event and Action Plan for Stream Water Quality

Event	ET Leader	IEC	Engineer	Contractor
ACTION LEVEL (being exceeded by one sampling day)	Repeat in-situ measurement to confirm findings Identify source(s) of impact Inform IEC and Contractor Check monitoring data, all plant, equipment and Contractor's working methods Discuss mitigation measures IEC and Contractor Repeat measurement on next day of exceedance	Discuss with ET and Contractor on the mitigation measures Review proposals on mitigation measures submitted by Contractor and advice Engineer accordingly Assess the effectiveness of the implemented mitigation measures	Discuss with IEC on the proposed mitigation measures Make agreement on the mitigation measures to be implemented	Inform Engineer and confirm notification of the non-compliance in writing Rectify unacceptable practice Check all plant and equipment Consider changes of working methods Discuss with ET and Contractor and propose mitigation measures to IEC and Engineer Implement the agreed mitigation measures
ACTION LEVEL (being exceeded by more than one sampling day)	Repeat in-situ measurement to confirm findings Identify source(s) of impact Inform IEC, Contractor and EPD Check monitoring data, all plant, equipment and Contractor's working methods Discuss mitigation measures IEC, Engineer and Contractor Repeat measurement on next day of exceedance Ensure mitigation measures are implemented Prepare to increase the monitoring frequency to daily Repeat measurement on next day of exceedance	Discuss with ET and Contractor on the mitigation measures Review proposals on mitigation measures submitted by Contractor and advice Engineer accordingly Assess the effectiveness of the implemented mitigation measures	Discuss with IEC on the proposed mitigation measures Make agreement on the mitigation measures to be implemented Assess the effectiveness of the implemented mitigation measures	Inform Engineer and confirm notification of the non-compliance in writing Rectify unacceptable practice Check all plant and equipment Consider changes of working methods Discuss with ET and IEC and propose mitigation measures to IEC and Engineer within 3 working days Implement the agreed mitigation measures
LIMIT LEVEL (being exceeded by one sampling days)	Repeat in-situ measurement to confirm findings Identify source(s) of impact Inform IEC, Contractor and EPD Check monitoring data, all plant, equipment and Contractor's working methods Discuss mitigation measures IEC, Engineer and Contractor Ensure mitigation measures are implemented Increase the monitoring frequency to daily until no exceedance of Limit level	Discuss with ET and Contractor on the mitigation measures Review proposals on mitigation measures submitted by Contractor and advice Engineer accordingly Assess the effectiveness of the implemented mitigation measures	Discuss with IEC, ET and Contractor on the proposed mitigation measures Request Contractor to critically review the working methods Make agreement on the mitigation measures to be implemented Assess the effectiveness of the implemented mitigation measures	Inform Engineer and confirm notification of the non-compliance in writing Rectify unacceptable practice Check all plant and equipment Consider changes of working methods Discuss with ET, IEC and Engineer and propose mitigation measures to IEC and Engineer within 3 working days Implement the agreed mitigation measures
LIMIT LEVEL (being exceeded by more than one sampling days)	Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform Contractor, Engineer, IEC and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, Engineer and Contractor; Ensure mitigation measures are implemented;	Discuss with ET and Contractor on the mitigation measures Review proposals on mitigation measures submitted by Contractor and advice Engineer accordingly Assess the effectiveness of the implemented mitigation measures	Discuss with IEC, ET and Contractor on the proposed mitigation measures Request Contractor to critically review the working methods Make agreement on the mitigation measures to be implemented Assess the effectiveness of the implemented mitigation measures Consider and instruct, if	Inform Engineer and confirm notification of the non-compliance in writing Rectify unacceptable practice Check all plant and equipment Consider changes of working methods Discuss with ET, IEC and Engineer and propose

DSD Contract No. DC/2006/02

Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai KT15 - 1st Monthly EM&A Report for July 2007



Event	ET Leader	IEC	Engineer	Contractor
	Increase the monitoring frequency to daily until no exceedance of Limit level		necessary, the Contractor to slow down or to stop all or part of the construction activities until daily until no exceedance of Limit level	mitigation measures to IEC and Engineer within 3 working days Propose mitigation measures to Engineer within 3 working days 6. Implement the agreed mitigation measures; 7. As directed by Engineer, to slow down or to stop all or part of the construction activities



Event/Action Plan for Ecology

Event	ET Leader	IEC	Engineer	Contractor
Fauna The total number of species or individuals of the surveyed wetland dependent faunal groups is reduced by 20-40% from baseline	Notify IEC and Contractor; Check the position and state of the current works to identify the causes; Discuss mitigation measures with IEC and Contractor	Discuss with ET and Contractor on the mitigation measures Review proposals on mitigation measures submitted by Contractor and advice Engineer accordingly Assess the effectiveness of the implemented mitigation measures	Discuss with IEC on the proposed mitigation measures; Reach agreement on the mitigation measures to be implemented	Inform Engineer and confirm notification of the non-compliance in writing Take immediate action to avoid further exceedances; Check all plant and equipment and working methods, especially noise emanating ones Discuss with ET and IEC and propose mitigation measures to IEC and Engineer Implement the agreed mitigation measures



Appendix F

Equipment Calibration Certificates



Equipment Calibration List for Construction of Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai Project

Item	Aspect	Description of Equipment	Date of Calibration	Date of Next Calibration
1	Air	Greasby Anderson GMWS2310 High Volume Sampler	04 Jul 07	04 Sep 07
2		EQ094 - Sibata LD-3 Laser Dust Meter	22 Jun 07	21 Jun 08
3		EQ096 - Sibata LD-3 Laser Dust Meter	22 Jun 07	21 Jun 08
4	Noise	Bruel & Kjaer 4231 Acoustical Calibrator	17 Apr 07	17 Apr 08
5		Bruel & Kjaer 2238 Integrating Sound Level Meter	17 Apr 07	17 Apr 08
6	Water	YSI 550A or YSI 85/10FT DO Meter	19 Jul 07	19 Oct 07
7		Hanna HI 98128	19 Jul 07	19 Oct 07
8		Hach 2100p	19 Jul 07	19 Oct 07
9		ATAGO refractometer	19 Jul 07	19 Oct 07

Note: *Calibration certificates will only be provided if monitoring equipment is re-calibrated or new.

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location: Tin Sam San Tsuen

Date of Calibration: 4-Jul-07

Location ID: A10

Next Calibration Date: 4-Sep-07

Technician: Mr. Ben Tam

CONDITIONS

Sea Level Pressure (hPa)
Temperature (°C)

1020.6 19.1 Corrected Pressure (mm Hg) Temperature (K) 765.45 292

CALIBRATION ORIFICE

Make-> TISCH Model-> 515N Serial # -> 9833620 Qstd Slope -> Qstd Intercept ->

1.94872 0.00202

CALIBRATION

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	4.1	4.1	8.2	1.489	42	43.00	Slope = 36.1799
13	3.2	3.2	6.4	1.315	35	35.83	Intercept = -11.8292
10	2.4	2.4	4.8	1.139	27	27.64	Corr. coeff. = 0.9952
7	1.6	1.6	3.2	0.929	21	21.50	
5	0.9	0.9	1.8	0.697	14	14.33	

Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)
Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure





Equipment Calibrated:

Type: Laser Dust monitor

Manufacturer: Sibata

Serial No. 362337

Equipment Ref: EQ094

Sensitivity 722 CPM

Standard Equipment:

Standard Equipment: Higher Volume Sampler

Location & Location ID: Au Tau abutment next to Yoho Town Phase 2

Equipment Ref: AM 7

Last Calibration Date: 20 May 2007

Equipment Calibration Results:

Calibration Date: 22 June 2007

Hour	Time	Temp °C	RH %	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
1	13:12 ~ 14:12	32.3	74	0.133	3613	60.2
1	14:15 ~ 15:15	31.7	77	0.139	3872	64.5
1	15:20 ~ 16:20	31.3	79	0.122	3204	53.4


Sensitivity Adjustment Scale Setting (Before Calibration) 722 (CPM)
Sensitivity Adjustment Scale Setting (After Calibration) 722 (CPM)

Linear Regression of Y or X

Slope (K-factor): 0.0022

Correlation Coefficient 0.9987

Validity of Calibration Record ______ 25 June 2007



Operator : Ben Toun Signature : Date : 25 June 2007

QC Reviewer: Con Works Signature: Date: 25 Ine 2007



Equipment Calibrated:

Type: Laser Dust monitor

Manufacturer: Sibata

Serial No. 362359

Equipment Ref: EQ096

Sensitivity 769 CPM

Standard Equipment:

Standard Equipment: Higher Volume Sampler

Location & Location ID: Au Tau abutment next to Yoho Town Phase 2

Equipment Ref: AM 7

Last Calibration Date: 20 May 2007

Equipment Calibration Results:

Calibration Date: 22 June 2007

Hour	Time	Temp °C	RH %	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
1	13:12 ~ 14:12	32.3	74	0.133	3603	60.1
1	14:15 ~ 15:15	31.7	77	0.139	3930	65.5
1	15:20 ~ 16:20	31.3	79	0.122	3311	55.2

Sensitivity Adjustment Scale Setting (Before Calibration) 709 (CPM) Sensitivity Adjustment Scale Setting (After Calibration) 709 (CPM)

Linear Regression of Y or X

Slope (K-factor): 0.0021 **Correlation Coefficient** 0.9990

Validity of Calibration Record 25 June 2007

y = 0.0022x + 0.0005 0.1600 0.1400 0.1200 0.1000 0.0600 0.0000 30.0

Operator: Ben Tom Signature:

QC Reviewer: Kan Won 6 Signature:



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No.: C071764

Certificate of Calibration

This is to certify that the equipment

Description: Acoustical Calibrator (EQ017)

Manufacturer: Bruel & Kjaer

Model No.: 4231

Serial No.: 2292168

has been calibrated for the specific items and ranges. The results are shown in the Calibration Report No. C071764.

The equipment is supplied by

Co. Name: Action-United Environmental Services and Consulting

Address: Unit A, 20/F., Gold King Industrial Building. 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

Date of Issue: 17 April 2007

Certified by:

K O Lee



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No.: C071765

Certificate of Calibration

This is to certify that the equipment

Description: Integrating Sound Level Meter (EQ010)

Manufacturer: Bruel & Kjaer

Model No.: 2238

Serial No.: 2285721

has been calibrated for the specific items and ranges. The results are shown in the Calibration Report No. C071765.

The equipment is supplied by

Co. Name: Action-United Environmental Services and Consulting

Address: Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

Date of Issue: 17 April 2007

Certified by:

K.C. Lee

The test equipment used for testing are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

HK0709810 Date of Issue: Client: Batch:

19/07/2007 ACTION UNITED ENVIRO SERVICES

Calibration of DO System

Client Reference:

YSI Multimeter Item:

YSI 550A Model No.:

HK0607963 05F2063AZ Equipment No.: Serial No.:

This meter was calibrated in accordance with standard method APHA (19th Ed.) 4500-O C and G Calibration Method:

19 July, 2007 Date of Calibration:

Testing Results:

Expected Reading	Recording Reading
2.80 mg/L	2.89 mg/L
4.82 mg/L	4.93 mg/L
7.76 mg/L	7.59 mg/L
Allowing Deviation	±0.2 mg/L

Laboratory Manager - Hong Kong Ms Wong Wai Mah, Alice

HK0709811

Date of Issue:

Batch:

19/07/2007 ACTION UNITED ENVIRO SERVICES

Client: Client Reference:

Calibration of pH System

HANNA pH Meter Item:

H198128 Model No.:

S229924 Serial No.:

EQ110 Equipment No.:

This meter was calibrated in accordance with standard method APHA (19th Ed.) 4500-H Calibration Method:

19 July, 2007 Date of Calibration:

Testing Results:

Expected Reading	Recording Reading
4.00	4.05
7.00	7.02
10.0	9.91
Allowing Deviation	+ 0.2

Laboratory Manager - Hong Kong Ms Wong War Man, Alice

HK0709812 19/07/2007 ACTION UNITED ENVIRO SERVICES

Calibration of Salinity System

Client Reference:

Date of Issue:

Batch:

Client:

HAND REFRACTOMETER Item:

ATAGO Model No.:

289468 Serial No.:

EQ114 Equipment No.: This meter was calibrated in accordance with standard method APHA (19th Ed.) 2520 A and B Calibration Method:

Date of Calibration:

19 July, 2007

Testing Results:

Expected Reading	Recording Reading
10.0 g/L	9.8 g/L
20.0 g/L	21.0 g/L
30.0 g/L	29.0 g/L
Allowing Deviation	+10%

Ms Wong Wai Man, Alice Laboratory Manager - Hong Kong

HK0709813 Date of Issue: Client: Batch:

19/07/2007 ACTION UNITED ENVIRO SERVICES

Client Reference:

Calibration of Tubidimeter

HACH Turbidimeter Item:

HACH 2100P Model No.:

950900008735 Serial No.:

EQ091 Equipment No.: This meter was calibrated in accordance with standard method APHA (19th Ed.) 2130B Calibration Method:

19 July, 2007 Date of Calibration:

Testing Results:

Expected Reading	Recording Reading
0.0 NTU	0.1 NTU
4.0 NTU	4.3 NTU
16.0 NTU	15.4 NTU
40.0 NTU	37.0 NTU
80.0 NTU	81.0 NTU
Allowing Deviation	±10%

Ms Wong Wai Man, Alice Laboratory Manager Hong Kong



Appendix G

Impact Monitoring Schedules

Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai KT15 - 1st Monthly EM&A Report for July 2007



Impact Monitoring Schedules in the Reporting Month

Date		Air Quality		Noise Leq 30min	Stream Water	Ecology Surveys
		1-Hour TSP	24-Hour TSP	Troise Led Somm	Quality	Leology Bulveys
1-July-07	Sun					
2-July-07	Mon					
3-July-07	Tue					
4-July-07	Wed					
5-July-07	Thu					
6-July-07	Fri					
7-July-07	Sat					
8-July-07	Sun					
9-July-07	Mon					
10-July-07	Tue					
11-July-07	Wed					
12-July-07	Thu					
13-July-07	Fri					
14-July-07	Sat					
15-July-07	Sun					
16-July-07	Mon					
17-July-07	Tue					
18-July-07	Wed					
19-July-07	Thu					
20-July-07	Fri				_	
21-July-07	Sat					
22-July-07	Sun					
23-July-07	Mon					
24-July-07	Tue					
25-July-07	Wed					

Monitoring Day
Sunday or Public Holiday



Impact Monitoring Schedules in the Next Reporting Month

Date		Air Q	Quality	Noise Leq 30min	Stream Water	Ecology Surveys
Date		1-Hour TSP	24-Hour TSP	1 tolse Leq 30mm	Quality	Leology Bulveys
26-July-07	Thu					
27-July-07	Fri					
28-July-07	Sat					
29-July-07	Sun					
30-July-07	Mon					
31-July-07	Tue					
1-Aug-07	Wed					
2-Aug-07	Thu					
3-Aug-07	Fri					
4-Aug-07	Sat					
5-Aug-07	Sun					
6-Aug-07	Mon					
7-Aug-07	Tue					
8-Aug-07	Wed					
9-Aug-07	Thu					
10-Aug-07	Fri					
11-Aug-07	Sat					
12-Aug-07	Sun					
13-Aug-07	Mon					
14-Aug-07	Tue					
15-Aug-07	Wed					
16-Aug-07	Thu					
17-Aug-07	Fri					
18-Aug-07	Sat					
19-Aug-07	Sun					
20-Aug-07	Mon					
21-Aug-07	Tue					
22-Aug-07	Wed					
23-Aug-07	Thu					
24-Aug-07	Fri					
25-Aug-07	Sat					

Monitoring Day
Conder on Dublic Helider

1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai KT15 - 1st Monthly EM&A Report for July 2007





Appendix H

Graphical Plots of Air, Noise and Stream Water Quality Monitoring Results KT15 - 1st Monthly EM&A Report for July 2007




Air Quality








Construction Noise





KT15 - 1st Monthly EM&A Report for July 2007



Stream Water Quality




















DSD Contract No. DC/2006/02

Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai KT15 - 1st Monthly EM&A Report for July 2007



Date	2	1-Jul-07															
Location	Time	Depth (m)	Tem	p (oC)	DO	(mg/L)	DO	OS (%)		bidity TU)	S	Salinity]	рH	SS	NH3-N	Zinc
W9A	11:07	0.18	29.8	29.8	1.7	1.71	22.4	22.6	10.8	11.6	0	0.0	7.60	7.61	14.0	17.2	21.0
W9A	11:07	0.18	29.8	29.8	1.72	1./1	22.8	22.0	12.4	11.0	0	0.0	7.61	7.01	14.0	17.2	21.0
W9B	11.22	0.22	31.7	31.7	0.56	0.57	7.4	7.5	25.9	26.4	0	0.0	7.45	7.45	28.0	14.1	58.0
W9D	11:23	0.22	31.6	31.7	0.57	0.57	7.6	7.5	26.9	20.4	0	0.0	7.45	7.45	28.0	14.1	36.0

Date	2	25-Jul-07															
Location	Time	Depth (m)	Ten	np (oC)	DO	(mg/L)	DO	S (%)		bidity TU)	S	Salinity]	рH	SS	NH3-N	Zinc
W9A	13:41	0.13	31.9	31.9	1.32	1.33	18.2	18.3	22.6	23.0	0	0.0	7.23	7.23	34.0	26.9	65.0
			31.9		1.33		18.4		23.3		0		7.22				
W9B	13:26	0.24	24.1	24.1	0.88	0.89	12.3	12.4	19.0	19.7	0	0.0	7.03	7.03	43.0	6.1	111.0
WAR	15.20	0.24	24.1	24.1	0.89	0.09	12.5	12.4	20.3	19.7	0	0.0	7.03	7.03	43.0	6.4	111.0

Page Number : 3 of 3

Client : ACTION UNITED ENVIRO SERVICES

Work Order HK0710212



Quality Control - Laboratory Duplicate (DUP) Results

Matrix Type: WATER						Duplicate (DUP)	Results	
Laboratory Sample ID	Client Sample ID	Method: Analysis Description	CAS number	LOR	Units	Original Result	Duplicate Result	RPD (%)
EA/ED: Physical and Agg	regate Properties (QC Lot: 458072	2)						
HK0710206-001	Anonymous	EA025: Suspended Solids (SS)		3	mg/L	163	139	15.8
HK0710212-001	W1A-1 &2 (MIX)	EA025: Suspended Solids (SS)		2	mg/L	43	42	2.7
ED/EK: Inorganic Nonme	tallic Parameters (QC Lot: 459182							
HK0710239-001	Anonymous	EK055A: Ammonia as N	7664-41-7	0.1	mg/L	15.6	16.0	2.5
HK0710217-003	Anonymous	EK055A: Ammonia as N	7664-41-7	0.1	mg/L	0.1	0.1	0.0
EG: Metals and Major Cat	tions (QC Lot: 457982)							
HK0710212-002	W1B-1 &2 (MIX)	EG020: Zinc	7440-66-6	10	μg/L	42	41	4.2

Quality Control - Method Blank (MB), Single Control Spike (SCS) and Duplicate Control Spike (DCS) Results

Matrix Type: WATER			Method Blank (ME	3) Results		Single Co.	ntrol Spike (SCS) and Di	uplicate Con	trol Spike (DC	CS) Results	
					Spike	Spike Red	covery (%)	Recovery	Limits (%)	RPL	Os (%)
Method: Analysis Description	CAS number	LOR	Units	Result	Concentration	scs	DCS	Low	High	Value	Control Limit
EA/ED: Physical and Aggregate Properti	ies (QCLot: 458072)										
EA025: Suspended Solids (SS)		2	mg/L	<2	20 mg/L	88.5		85	115		
ED/EK: Inorganic Nonmetallic Paramete	rs (QCLot: 459182)										
EK055A: Ammonia as N	7664-41-7	0.01	mg/L	<0.01	0.5 mg/L	96.8		85	115		
EG: Metals and Major Cations (QCLot: 4	157982)										
EG020: Zinc	7440-66-6	10	μg/L	<10	100 μg/L	95.6		85	115		

Quality Control - Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Results

Matrix Type: WATER					Matrix S	Spike (MS) and Matrix S	Spike Duplic	ate (MSD) Re	sults	
				Spike	Spike Red	overy (%)	Recovery	Limits (%)	RPDs (%	6)
Laboratory Sample ID	Client Sample ID	Method: Analysis Description	CAS number	Concentration	MS	MSD	Low	High	Value	Control Limit
ED/EK: Inorganic Nonme	etallic Parameters (QCLot:	459182)								
HK0710239-003	Anonymous	EK055A: Ammonia as N	7664-41-7	2.5 mg/L	113		75	125		
EG: Metals and Major Ca	tions (QCLot: 457982)									
HK0710212-001	W1A-1 &2 (MIX)	EG020: Zinc	7440-66-6	100 μg/L	92.0		75	125		

Page Number : 3 of 3

Client : ACTION UNITED ENVIRO SERVICES

Work Order HK0710381



Quality Control - Laboratory Duplicate (DUP) Results

Matrix Type: WATER						Duplicate (DUP)	Results	
Laboratory Sample ID	Client Sample ID	Method: Analysis Description	CAS number	LOR	Units	Original Result	Duplicate Result	RPD (%)
EA/ED: Physical and Ago	regate Properties (QC Lot: 46042	5)						
HK0710377-013	Anonymous	EA025: Suspended Solids (SS)		2	mg/L	91	94	3.4
HK0710417-002	Anonymous	EA025: Suspended Solids (SS)		3	mg/L	224	227	1.3
ED/EK: Inorganic Nonme	tallic Parameters (QC Lot: 459989							
HK0710328-002	Anonymous	EK055A: Ammonia as N	7664-41-7	0.1	mg/L	<0.1	<0.1	0.0
HK0710335-001	Anonymous	EK055A: Ammonia as N	7664-41-7	0.1	mg/L	3.4	3.5	0.0
ED/EK: Inorganic Nonme	tallic Parameters (QC Lot: 459990							
HK0710333-001	Anonymous	EK055A: Ammonia as N	7664-41-7	0.1	mg/L	15.0	14.4	4.1
EG: Metals and Major Ca	tions (QC Lot: 460925)							
HK0710380-001	Anonymous	EG020: Zinc	7440-66-6	10	μg/L	145	142	2.2

Quality Control - Method Blank (MB), Single Control Spike (SCS) and Duplicate Control Spike (DCS) Results

Matrix Type: WATER			Method Blank (Mi	B) Results		Single Co.	ntrol Spike (SCS) and De	ıplicate Con	trol Spike (D	CS) Results	
					Spike	Spike Red	covery (%)	Recovery	Limits (%)	RPD	s (%)
Method: Analysis Description	CAS number	LOR	Units	Result	Concentration	scs	DCS	Low	High	Value	Control Limit
EA/ED: Physical and Aggregate Propert	ies (QCLot: 460425)										
EA025: Suspended Solids (SS)		2	mg/L	<2	20 mg/L	93.5		85	115		
ED/EK: Inorganic Nonmetallic Paramete	rs (QCLot: 459989)										
EK055A: Ammonia as N	7664-41-7	0.01	mg/L	<0.01	0.5 mg/L	97.8		85	115		
ED/EK: Inorganic Nonmetallic Paramete	rs (QCLot: 459990)										
EK055A: Ammonia as N	7664-41-7	0.01	mg/L	<0.01	0.5 mg/L	96.2		85	115		
EG: Metals and Major Cations (QCLot: 4	160925)	<u> </u>									
EG020: Zinc	7440-66-6	10	μg/L	<10	100 μg/L	93.9		85	115		

Quality Control - Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Results

Matrix Type: WATER					Matrix	Spike (MS) and Matrix S	Spike Duplic	ate (MSD) Re	sults	
				Spike	Spike Red	covery (%)	Recovery	Limits (%)	RPDs (9	%)
Laboratory Sample ID	Client Sample ID	Method: Analysis Description	CAS number	Concentration	MS	MSD	Low	High	Value	Control Limit
ED/EK: Inorganic Nonme	etallic Parameters (QCLot:	459989)			_		·	·		
HK0710329-002	Anonymous	EK055A: Ammonia as N	7664-41-7	2.5 mg/L	99.3		75	125		
ED/EK: Inorganic Nonme	etallic Parameters (QCLot:	459990)								
HK0710335-001	Anonymous	EK055A: Ammonia as N	7664-41-7	5 mg/L	110		75	125		
EG: Metals and Major Ca	ntions (QCLot: 460925)									
HK0710380-001	Anonymous	EG020: Zinc	7440-66-6	100 μg/L	85.2		75	125		



Appendix I

Meteorological Data in the Reporting Period



Meteorological Data Extracted from HKO in the Reporting Period

				Lau Fa	u Shan V	Weather Sta	tion
Date		Weather	Total Rainfall (mm)	Mean Air Temperature s(°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction
1-Jul-07	Sun	cloudy/moderate/fresh/thunderstorms	3	27	18.5	85	S/SE
2-Jul-07	Mon				Hol	iday	
3-Jul-07	Tue	cloudy/fresh/strong sunny/scattered showers/intervals	0.3	28.3	18.5	79	E/SE
4-Jul-07	Wed	sunny periods/scattered showers/moderate/fresh	19.3	29.3	14	78.5	SE
5-Jul-07	Thu	a few showers/moderate/squally thunderstorm/sunny periods/fresh	17.8	29.1	18	78	S/SE
6-Jul-07	Fri	sunny periods/a few showers/moderate	5.5	29.1	13.5	77	S/SE
7-Jul-07	Sat	fine/isolated showers/very hot/moderate	Trace	29.9	13.5	77	S/SE
8-Jul-07	Sun	fine/isolated showers/very hot/moderate	0.3	30	18	75	S/SE
9-Jul-07	Mon	fine/isolated showers/very hot/moderate	2.7	30	15.5	81.5	S/SE
10-Jul-07	Tue	fine/very hot/moderate/isolated showers	0.4	30.1	17.5	71.5	S/SW
11-Jul-07	Wed	fine/very hot/moderate	0	30.1	15	74.5	S.SW
12-Jul-07	Thu	fine/very hot/light winds/isolated showers	0	30.1	13.5	78	W/SW
13-Jul-07	Fri	fine/very hot/isolated showers/moderate	0	30.7	14	76.2	W/SW
14-Jul-07	Sat	fine/very jot/isolated showers/moderate	0	30.8	12	73.5	S/SW
15-Jul-07	Sun	fine/very jot/isolated showers/moderate	0.6	31.2	14.5	72	S
16-Jul-07	Mon	fine/very jot/isolated showers/moderate	0.8	30	14	83	W/SW
17-Jul-07	Tue	hot/a few showers/sunny	1.6	29.8	17.5	78.5	S
18-Jul-07	Wed	hot/a few showers/sunny	3.7	30.1	15.5	79	S
19-Jul-07	Thu	fine/hot/fresh/showers/moderate	5.4	30.6	17.5	75	S/SW
20-Jul-07	Fri	fine/very hot/fresh/moderate/isolate showers	0	30.8	22.5	72	S/SW
21-Jul-07	Sat	fine/very hot/moderate	0	30.5	20	73	S/SW
22-Jul-07	Sun	fine/very hot/moderate	0	31	16.5	70.5	S/SW
23-Jul-07	Mon	fine/very hot/moderate	0	30.6	13.5	79.5	S/SW
24-Jul-07	Tue	fine/very hot/moderate	0	31	17	74	S/SW
25-Jul-07	Wed	fine/very hot/moderate	0	30.2	16	71.5	S/SW



Appendix J

ET Site Inspection Checklists

Projec	ct:	Contract No.: DC/2006/02 Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B –	li	nspected b	у				
		Cheung Chun San Tsuen and Kam Tsin Wai		E's repres			-		
Inspe	ction			EC's repre: 		:	-		
Date:		20 July 2007		T's repres			Ken Wor		
Time:		14:30		contractor's		entative:	KT15-20	/ K.M. Lui	
		OFNERAL INFORMATION 5 :				25/4	K113-20	0707	_
PART		GENERAL INFORMATION Environmen Sunny Fine Cloudy	tai P		:P-231/20	05/A			
Weath		Sunny Fine Cloudy 30 °C		Rainy					
Humid	erature:	High Moderate Low							
Wind:	•	Strong Breeze Light		Calm					
willia.		Strong Breeze Eight		Oaiiii					
PART	В:	SITE AUDIT							
				Not Obs.	Yes	No	Follow up	N/A	Photo/ Remarks
Section	on 1: Wa	ater Quality							
1.01	Is an e	ffluent discharge license obtained for the Project?			$\overline{\checkmark}$				
1.02	Is the	effluent discharged in accordance with the discha	rge	\checkmark					
1.03	Is the	discharge of turbid water avoided?		\checkmark					
1.04		ere proper desilting facilities in the drainage systems SS levels in effluent?	to	\checkmark					
1.05		ere channels, sandbags or bunds to direct surface run-of entation tanks?	f to	\checkmark					
1.06		ere any perimeter channels provided at site boundaries pt storm runoff from crossing the site?	to	\checkmark					
1.07	Is drain	nage system well maintained?			\checkmark				
1.08		avation proceeds, are temporary access roads protected d stone or gravel?	by	\checkmark					
1.09	Are ter	nporary exposed slopes properly covered?		\checkmark					
1.10	Are ea	rthworks final surfaces well compacted or protected?			\checkmark				
1.11	Are ma	anholes adequately covered or temporarily sealed?		\checkmark					
1.12	Are the	ere any procedures and equipment for rainstorm protection	n?		\checkmark				
1.13	Are wh	neel washing facilities well maintained?		\checkmark					
1.14	ls runc	ff from wheel washing facilities avoided?		\checkmark					
1.15	Are the	ere toilets provided on site?		$\overline{\checkmark}$					
1.16		lets properly maintained?		$\overline{\checkmark}$					
1.17		e vehicle and plant servicing areas paved and located wit areas?	hin	\checkmark					
1.18		oil leakage or spillage avoided?		\checkmark					
1.19	draina	ere any measures to prevent leaked oil from entering ge system?		$\overline{\checkmark}$					
1.20	washir	ere any measures to collect spilt cement and concr igs during concreting works?		\checkmark					
1.21		ere any oil interceptors/grease traps in the drainage syste icle and plant servicing areas, canteen kitchen, etc?	ms	\checkmark					

		Not Obs.	Yes	No	Follow up	N/A	Photo/ Remarks
1.22	Are the oil interceptors/grease traps maintained properly?	V					
1.23	Is used bentonite recycled where appropriate?	\checkmark					
1.24	Designated settlement area for runoff/wheel wash waste is provide and located at the streambed with 1-2m deep, 12m long and around 50m3 capacities for sedimentation.	\checkmark					
1.25	No excavation is undertaken in the settlement area.		\checkmark				
1.26	Concreting wastes water should be neutralized below the pH Action Levels before discharge.	\checkmark					
1.27	Mobile toilets should provide on site and located away the KT15 stream course.	\checkmark					
1.25	License collector should be employed for handling the sewage of mobile toilet.	\checkmark					
Sectio	n 2: Air Quality						
2.01	Are there wheel washing facilities with high pressure jets provided at every vehicle exit point?	\checkmark					
2.02	Are vehicles washed to remove any dusty materials from their bodies and wheels before leaving construction sites?	\checkmark					
2.03	Are the excavated materials sprayed with water during handling?	\checkmark					
2.04	Are stockpiles of dusty materials sprayed with water, covered or placed in sheltered areas?	\checkmark					
2.05	Is the exposed earth properly treated within six months after the last construction activities?	\checkmark					
2.06	Are the access roads sprayed with water to maintain the entire road surface wet or paved?		\checkmark				
2.07	Is the surface where any drilling, cutting, polishing or breaking operation continuously sprayed with water?	\checkmark					
2.08	Is the load on vehicles covered entirely by clean impervious sheeting?	\checkmark					
2.09	Is the loading of materials to a level higher than the side and tail boards during transportation by vehicles avoided?	\checkmark					
2.10	Is the road leading to the construction site within 30m of the vehicle entrance kept clear of dusty materials?		\checkmark				
2.11	Is dark smoke emission from plant/equipment avoided?		\checkmark				
2.12	Are de-bagging, batching and mixing processes carried out in sheltered areas during the use of bagged cement?	\checkmark					
2.13	Are site vehicles travelling within the speed limit not more than 15km/hour?		\checkmark				
2.14	Are hoardings of not less than 2.4m high provided along the site boundary, which adjoins areas accessible to the public?	\checkmark					
2.15	Is open burning avoided?		\checkmark				
2.16	Excavated materials from the stream must remove form site on the same day. The materials shall be stored in covered impermeable skips awaiting removal from site.	\checkmark					
Sectio	n 3: Noise						
3.01	Are noisy equipment and activities positioned as far as practicable from the sensitive receivers?		\checkmark				
3.02	Is silenced equipment adopted?	\checkmark					
3.03	Is idle equipment turned off or throttled down?		\checkmark				
3.04	Are all plant and equipment well maintained and in good condition?		\checkmark				
3.05	Are noise barriers or enclosures provided at areas where construction activities cause noise impact on sensitive receivers?	\checkmark					
3.06	Are hand held breakers fitted with valid noise emission labels during operation?	\checkmark					
3.07	Are air compressors fitted with valid noise emission labels during operation?	\checkmark					

		Not Obs.	Yes	No	Follow up	N/A	Photo/ Remarks
3.08	Are flaps and panels of mechanical equipment closed during operation?		\checkmark				
3.09	Are Construction Noise Permit(s) applied for percussive piling works?					\checkmark	
3.10	Are Construction Noise Permit(s) applied for general construction works during restricted hours?					\checkmark	
3.11	Are valid Construction Noise Permit(s) posted at site entrances?					\checkmark	
3.12	Use of quiet plant had been used on site to minimise the construction noise impact to the surrounding residences/dwellings (Level 1 mitigation measures).	\checkmark					
3.13	Temporary/Moveable noise barrier or site hoarding are provide or erect at the site boundary to minimise the noise impact of the closest NSRs or stationary equipments shield by the noise barrier which cannot visible from NSRs (Level 2 mitigation measure) Temporary/Moveable noise barrier equal to or more than 3m						
3.14	height with 10kg/m2 are provide for noise mitigation measures (Level 2 mitigation measures).	\checkmark	Ш	Ш	Ш	Ш	
Sectio	n 4: Waste/Chemical Management	_	_				
4.01	Waste Management Plan had been submit to Engineer for approval.	Ш	\checkmark	Ш		Ш	
4.02	Are receptacles available for general refuse collection?		$\overline{\checkmark}$				
4.03	Is general refuse sorting or recycling implemented?		\checkmark				
4.04	Is general refuse disposed of properly and regularly?		\checkmark				
4.05	Is the Contractor registered as a chemical waste producer?		\checkmark				
4.06	Are the chemical waste containers properly labelled?		\checkmark				
4.07	Are the chemical wastes stored in proper storage areas?		\checkmark				
4.08	Is the chemical waste storage area properly labelled?		\checkmark				
4.09	Is the chemical waste storage area used for storage of chemical waste only?		\checkmark				
4.10	Are incompatible chemical wastes stored in different areas?		\checkmark				
4.11	Are the chemical wastes disposed of by licensed collectors?	\checkmark					
4.12	Are trip tickets for chemical wastes disposal available for inspection?		$\overline{\checkmark}$				
4.13	Are chemical/fuel storage areas bunded?		\checkmark				
4.14	Are designated areas identified for storage and sorting of construction wastes?		\checkmark				
4.15	Are construction wastes sorted (inert and non-inert) on site?		\checkmark				
4.16	Are construction wastes reused?	\checkmark					
4.17	Are construction wastes disposed of properly?		\checkmark				
4.18	Are site hoardings and signboards made of durable materials instead of timber?	\checkmark					
4.19	Is trip ticket system implemented for the disposal of construction wastes and records available for inspection?		\checkmark				
4.20	Are appropriate procedures followed if contaminated material exists?		\checkmark				
4.21	Is relevant license/ permit for disposal of construction waste or excavated materials available for inspection?		\checkmark				
4.22	Site cleanliness and appropriate waste management training had provided for the site workers.		\checkmark				
4.23	Contaminated sediments will managed according to WBTC No.12/2000 and EWTB TC(W) No. 34/2002.		\checkmark				

		Not Obs.	Yes	No	Follow up	N/A	Photo/ Remarks
Section	n 5: Landscape & Visual						
5.01	Are retained and transplanted trees in health condition?		\checkmark				
5.02	Are retained and transplanted trees properly protected?		\checkmark				
5.03	Are surgery works carried out for the damaged trees?	\checkmark					
5.04	Is damage to trees outside site boundary due to construction activities avoided?		\checkmark				
5.05	Is the night-time lighting controlled to minimize glare to sensitive receivers?	\checkmark					
Section	n 6: Ecology						
6.01	Gabion banks and base had been provide for channel linings and banks for typical sections of KT15?	\checkmark					
6.02	Prevent site effluent/runoff discharge to the seasonal wetlands at KT15?		\checkmark				
6.03	Stockpiling or disposal of materials, and any dredging or construction activities at the seasonal wetlands at KT15 are prohibited?		\checkmark				
Section 7: Others							
7.01	Are relevant Environmental Permits posted at all vehicle site entrances/exits?	\checkmark					



Remarks

As a general reminder, the Contractor was reminded liaison with the ER to display conspicuously a copy of the Environmental Permit (EP-231/2005/A on the site(s) at all vehicular site entrances/exists or at a convenient location for public's information at

, <u> </u>		Contract No.: DC/2006/02 Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui	_ Inspected by						
		Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai		RE/RE's representative:			A.F. Ng		
Inspection			IEC/IEC's representative:		Connie Wong / Benny Liu				
Date:		25 July 2007	ETL/ ET's representative:		Ken Wong / Ben Tam				
Time:		14:30	Contractor's representative:			M.K. Ng / K.M. Lui			
			Checklis	t No.		KT15-25	50707		
PART	A:	GENERAL INFORMATION Environmental	Permit No	o. EP-231/2	2005/A				
Weath	er:	Sunny Fine Cloudy	Rain	ıy					
Tempe	erature:	33 °C							
Humid	lity:	High Moderate Low							
Wind:		Strong Breeze ✓ Light	Caln	n					
PART	B:	SITE AUDIT							
			Not Obs.	Yes	No	Follow up	N/A	Photo/ Remarks	
Section	on 1: Wa	ater Quality							
1.01	ls an e	ffluent discharge license obtained for the Project?				\checkmark		Application in progress	
1.02	Is the	effluent discharged in accordance with the discharge?							
1.03	Is the	discharge of turbid water avoided?	\checkmark						
1.04	.04 Are there proper desilting facilities in the drainage systems reduce SS levels in effluent?		· 🔽						
1.05		ere channels, sandbags or bunds to direct surface run-off to entation tanks?	· V						
1.06 Are there any perimeter channels provided at site boundaries to intercept storm runoff from crossing the site?		· 🗹							
1.07	Is drair	nage system well maintained?	\checkmark						
1.08		avation proceeds, are temporary access roads protected by d stone or gravel?	′				\checkmark		
1.09	Are ter	nporary exposed slopes properly covered?					\checkmark		
1.10	Are ea	rthworks final surfaces well compacted or protected?					\checkmark		
1.11	Are ma	anholes adequately covered or temporarily sealed?		\checkmark					
1.12	Are the	ere any procedures and equipment for rainstorm protection?		\checkmark					
1.13	Are wh	neel washing facilities well maintained?					$\overline{\checkmark}$		
1.14	Is runo	ff from wheel washing facilities avoided?					$\overline{\checkmark}$		
1.15	Are the	ere toilets provided on site?		$\overline{\checkmark}$					
1.16		lets properly maintained?		$\overline{\checkmark}$					
1.17		e vehicle and plant servicing areas paved and located within areas?					$\overline{\checkmark}$		
1.18		oil leakage or spillage avoided?		\checkmark					
1.19	draina	ere any measures to prevent leaked oil from entering the ge system?	Ш	\checkmark					
1.20	washin	ere any measures to collect spilt cement and concrete gs during concreting works?	Ш				\checkmark		
1.21		ere any oil interceptors/grease traps in the drainage systems icle and plant servicing areas, canteen kitchen, etc?	· 🗌				\checkmark		

		Not Obs.	Yes	No	Follow up	N/A	Photo/ Remarks
1.22	Are the oil interceptors/grease traps maintained properly?					\checkmark	
1.23	Is used bentonite recycled where appropriate?					\checkmark	
1.24	Designated settlement area for runoff/wheel wash waste is provide and located at the streambed with 1-2m deep, 12m long and around 50m3 capacities for sedimentation.	\checkmark					
1.25	No excavation is undertaken in the settlement area.		\checkmark				
1.26	Concreting wastes water should be neutralized below the pH Action Levels before discharge.					\checkmark	
1.27	Mobile toilets should provide on site and located away the KT15 stream course.		\checkmark				
1.25	License collector should be employed for handling the sewage of mobile toilet.		\checkmark				
Sectio	n 2: Air Quality						
2.01	Are there wheel washing facilities with high pressure jets provided at every vehicle exit point?	\checkmark					
2.02	Are vehicles washed to remove any dusty materials from their bodies and wheels before leaving construction sites?	\checkmark					
2.03	Are the excavated materials sprayed with water during handling?	\checkmark					
2.04	Are stockpiles of dusty materials sprayed with water, covered or placed in sheltered areas?		\checkmark				
2.05	Is the exposed earth properly treated within six months after the last construction activities?					\checkmark	
2.06	Are the access roads sprayed with water to maintain the entire road surface wet or paved?	\checkmark					
2.07	Is the surface where any drilling, cutting, polishing or breaking operation continuously sprayed with water?					\checkmark	
2.08	Is the load on vehicles covered entirely by clean impervious sheeting?	\checkmark					
2.09	Is the loading of materials to a level higher than the side and tail boards during transportation by vehicles avoided?	\checkmark					
2.10	Is the road leading to the construction site within 30m of the vehicle entrance kept clear of dusty materials?		\checkmark				
2.11	Is dark smoke emission from plant/equipment avoided?		\checkmark				
2.12	Are de-bagging, batching and mixing processes carried out in sheltered areas during the use of bagged cement?					\checkmark	
2.13	Are site vehicles travelling within the speed limit not more than 15km/hour?		\checkmark				
2.14	Are hoardings of not less than 2.4m high provided along the site boundary, which adjoins areas accessible to the public?		\checkmark				
2.15	Is open burning avoided?		\checkmark				
2.16	Excavated materials from the stream must remove form site on the same day. The materials shall be stored in covered impermeable skips awaiting removal from site.					\checkmark	
Sectio	n 3: Noise						
3.01	Are noisy equipment and activities positioned as far as practicable from the sensitive receivers?		\checkmark				
3.02	Is silenced equipment adopted?	\checkmark					
3.03	Is idle equipment turned off or throttled down?		\checkmark				
3.04	Are all plant and equipment well maintained and in good condition?		\checkmark				
3.05	Are noise barriers or enclosures provided at areas where construction activities cause noise impact on sensitive receivers?	\checkmark					
3.06	Are hand held breakers fitted with valid noise emission labels during operation?					\checkmark	
3.07	Are air compressors fitted with valid noise emission labels during operation?					\checkmark	

		Not Obs.	Yes	No	Follow up	N/A	Photo/ Remarks
3.08	Are flaps and panels of mechanical equipment closed during operation?		\checkmark				
3.09	Are Construction Noise Permit(s) applied for percussive piling works?					\checkmark	
3.10	Are Construction Noise Permit(s) applied for general construction works during restricted hours?					\checkmark	
3.11	Are valid Construction Noise Permit(s) posted at site entrances?					\checkmark	
3.12	Use of quiet plant had been used on site to minimise the construction noise impact to the surrounding residences/dwellings (Level 1 mitigation measures).	\checkmark					
3.13	Temporary/Moveable noise barrier or site hoarding are provide or erect at the site boundary to minimise the noise impact of the closest NSRs or stationary equipments shield by the noise barrier which cannot visible from NSRs (Level 2 mitigation measure) Temporary/Moveable noise barrier equal to or more than 3m						
3.14	height with 10kg/m2 are provide for noise mitigation measures (Level 2 mitigation measures).	\checkmark	Ш	Ш	Ш	Ш	
Sectio	n 4: Waste/Chemical Management	_	_			_	
4.01	Waste Management Plan had been submit to Engineer for approval.		$\overline{\mathbf{V}}$				
4.02	Are receptacles available for general refuse collection?		\checkmark				
4.03	Is general refuse sorting or recycling implemented?	$\overline{\checkmark}$					
4.04	Is general refuse disposed of properly and regularly?		\checkmark				
4.05	Is the Contractor registered as a chemical waste producer?		\checkmark				
4.06	Are the chemical waste containers properly labelled?				\checkmark		Obs 1
4.07	Are the chemical wastes stored in proper storage areas?		\checkmark				
4.08	Is the chemical waste storage area properly labelled?		\checkmark				
4.09	Is the chemical waste storage area used for storage of chemical waste only?		\checkmark				
4.10	Are incompatible chemical wastes stored in different areas?		\checkmark				
4.11	Are the chemical wastes disposed of by licensed collectors?					\checkmark	
4.12	Are trip tickets for chemical wastes disposal available for inspection?					\checkmark	
4.13	Are chemical/fuel storage areas bunded?		\checkmark				
4.14	Are designated areas identified for storage and sorting of construction wastes?		\checkmark				
4.15	Are construction wastes sorted (inert and non-inert) on site?		$\overline{\checkmark}$				
4.16	Are construction wastes reused?	\checkmark					
4.17	Are construction wastes disposed of properly?		\checkmark				
4.18	Are site hoardings and signboards made of durable materials instead of timber?		\checkmark				
4.19	Is trip ticket system implemented for the disposal of construction wastes and records available for inspection?		\checkmark				
4.20	Are appropriate procedures followed if contaminated material exists?					\checkmark	
4.21	Is relevant license/ permit for disposal of construction waste or excavated materials available for inspection?		\checkmark				
4.22	Site cleanliness and appropriate waste management training had provided for the site workers.		\checkmark				
4.23	Contaminated sediments will managed according to WBTC No.12/2000 and EWTB TC(W) No. 34/2002.					\checkmark	

		Not Obs.	Yes	No	Follow up	N/A	Photo/ Remarks
Section 5: Landscape & Visual							
5.01	Are retained and transplanted trees in health condition?		\checkmark				
5.02	Are retained and transplanted trees properly protected?		\checkmark				
5.03	Are surgery works carried out for the damaged trees?	\checkmark					
5.04	Is damage to trees outside site boundary due to construction activities avoided?		\checkmark				
5.05	Is the night-time lighting controlled to minimize glare to sensitive receivers?	\checkmark					
Section	on 6: Ecology						
6.01	Gabion banks and base had been provide for channel linings and banks for typical sections of KT15?					\checkmark	
6.02	Prevent site effluent/runoff discharge to the seasonal wetlands at KT15?		\checkmark				
6.03	Stockpiling or disposal of materials, and any dredging or construction activities at the seasonal wetlands at KT15 are prohibited?		\checkmark				
Section 7: Others							
7.01	Are relevant Environmental Permits posted at all vehicle site entrances/exits?	\checkmark	\checkmark				

Remarks



Obs 1. Relevant chemical label should stick on the chemical containers stored at the site office chemical storage area.

RE's representative IEC's representative ET's representative Contractor's representative Ken Wong

Z-Wobs/2007/TC300371 (DC-2006-02)/600/Sac Impection/KT15/Val 07/KT15-250707.doc Page 5 of 5



Appendix K

Response to Comments

DSD Contract No. DC/2006/02

Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai KT15 - 1st Monthly EM&A Report for July 2007



Contract No. DC/2006/02

No.	Section / Paragraph	Comments	Ref.	Response to Comments
1	Cover	Please revise the "Cheung Chun San Yuen" to Cheung Chun San <u>T</u> suen".	N/A	Noted.
2	ES.02	Please revise the paragraph as both KT14 and KT15 are designated projects and governed by the EP-231/2005/A and please quote the EP No. in ES.	N/A	Noted.
3	ES.02 and ES.03	Please mention either in ES.02 or ES.03 that this Contract covers KT15 only while KT14 is carried out under another Contract.	N/A	Noted.
4	ES.10 and 4.03	There were only <u>3</u> events for 1-hour TSP monitoring which was carried out on 21 July 2007. Please revise accordingly.		Noted.
5	Table 2.1	Please include information of EP-231/2005/A as the Contractor is also governed by the EP.	N/A	Noted
6	Table 3.1, 3.04, 4.01, Table 4.1, 4.05, and Appendix D	Please clarify whether noise monitoring was carried out at N10 or N10a. If noise monitoring was carried out at N10a, please add remark. If noise monitoring was carried out at N10, please revise Appendix D.	N/A	Noted.
7	Table 3.1	 Impact monitoring for Ecology in this reporting month should include the following:- Monthly monitoring of construction activities adjacent to the wetland areas to identify any intrusion of construction activities into the wetland areas, Monthly monitoring of the wetland areas themselves to check that there is no adverse impact on the wetlands as a consequence of changes to the water table that are attributable to the project, if any, and Fauna monitoring 	EM&A Manual 7.5.1	Noted
8	Table 3.4 and Table 5.4	Remarks for ** should be read as "Alternative Limit Level"	N/A	Noted.
9	Table 5.2	The monitoring result for 18 July 2007 was out of the reporting period (20 – 25 July 2007). The monitoring date should be 24 July 2007 as shown in Appendix F. Please revise accordingly.		Noted.
10	Appendix C	Telephone no. of IEC should be 3105 8 <u>5</u> 37.	N/A	Noted.
11	Section 5	For water quality monitoring, please provide QA/QC results and detection limits	EM&A Manual 10.3.3 (vi)	Please refer to S4.39, 4.40 & Appendix F
12	7.01 and 11.05	Please note that one observation was recorded from ET during site inspection on 20 July 2007.	N/A	From the ET point of view, statement as present in the ET's site inspection checklist on 20 July 2007 is reminder rather than observation. Therefore, no amendment should be required in S7.01 and S11.05.
13	Appendix E	Please update the calibration due date for the monitoring equipment was yet updated and provide calibration certificates for review.	N/A	Noted.

DSD Contract No. DC/2006/02

Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai KT15 - 1st Monthly EM&A Report for July 2007



No.	Section / Paragraph	Comments	Ref.	Response to Comments
14	Appendix F	 Since construction of the project commenced on 20 July 2007, please revise the monitoring schedule with monitoring works carried out only on or after 20 July 2007. Since the cut-off date for this report is 25 July 2007, please revise 	N/A	Noted
		the monitoring schedule with monitoring works carried out up to 25 July 2007.		Noted.
		 The dates given in the monitoring schedule for the next reporting month are incorrect. Stream water quality and Ecology Surveys schedule were not provided. Please revise. Please delete the monitoring schedule for KT2 in Appendix F. 		Noted.
		Troube dotted the memoring contents for III 2 marppendia 1		Noted.
15	Appendix I	It may not be necessary to include the complete checklists in the report. However, if the ET wishes to do so, the checklists incorporated should be with signatures from relevant parties who have participated in the site inspection.	N/A	Site Inspection checklists excluded.
16	Appendix H	The weather station was in Tai Po which is inconsistent with station in section 4.10, please check	N/A	Noted
17	General	Please provide Event-Action Plans in relevant section	EM&A Manual 10.3.3 (iv)	Noted.
18	General	A number of Typo was found in the report, please check example ES.07, 8.0, 8.01, Table 8.2, 11.04: summons not summon ES.10, 2 nd and 3 rd bullet: 1 event not 1 events	N/A	Noted.
19	General	While a number of information has not been incorporated in this report, please provide a full-report for review.	N/A	Noted.



Contract No. DC/2006/02

Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai Response to IEC's comments on KT15 1st Monthly EM&A Report (Revision 1) [Received e-mail on 08 Aug 2007 16:29]

No.	Section /	Comments	Ref.		Response to Comments
	Paragraph				
1	1.02, Table 2.1, Table 6.2	Please update these sections accordingly by only providing information which belongs to KT15	N/A		Based on the Contactor provide information, Section 1.02, Table 2.1 and 6.2 had been updated.
2	Table 3.1 and Table 4.1	Remark for * should be provided for N10a monitoring station Please rewrite the sentence for the remark since the meaning is referring to baseline but not impact monitoring.	N/A		Noted. Noted.
3	3.04	As noise monitoring was carried out at N10a. Please rewrite the sentence as "Noise monitoring is conducted once per week at the designated monitoring location N10a.	N/A		Noted.
4	3.05, 4.06	The requirement for water quality monitoring is wrong and misunderstanding, please revise	N/A		Noted.
5	5.09	Please rewrite the first sentence as "As the <u>major</u> construction works for the project"	N/A		Noted.
6	Appendix D	Please provide monitoring location for ecological monitoring	10.3.3 (vi)	Manual,	Noted.
7	Appendix E	Please provide calibration certificates for review.	N/A		Noted.
8	Appendix G	The monitoring frequency for impact monitoring schedule in the next reporting month is incorrect. Please correct.	N/A		Noted.
9	Appendix I	Referring to our previous comment, we stated "it may not be necessary to include the complete checklists in the report. However, if the ET wishes to do so, the checklists incorporated should be with signatures from relevant parties who have participated in the site inspection." If ET intend to exclude the site inspection checklists, as the checklists incorporated the Mitigation Measures Implementation Schedule from Project Profile in Annex A and also the observation identified during site inspection. Please incorporate those observation(s) identified in the site inspection and also provide Summary of Environmental Mitigation Implementation Schedule in relevant section accordingly.	N/A		Signed checklists with enclosed and observation had been added in Section 7.02, 11.07 and Appendix J.
10	General	Typo 4.05 A total of 6 monitoring events Appendix C Name of Engineer's Representative should be Mr. Clive C.H.CHENG Appendix G Nitrogen not Notrogen N10a not N10	N/A		Noted. Noted. Noted. Noted. Noted.

DSD Contract No. DC/2006/02

Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai KT15 - 1st Monthly EM&A Report for July 2007



Contract No. DC/2006/02

Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai Response to IEC's comments on KT15 1st Monthly EM&A Report (Revision 2) [Received e-mail on 13 Aug 2007 19:46]

No.	Section / Paragraph	Comments	Ref.	Response to Comments
1	3.05	Please note that water quality monitoring should be conducted at two	EM&A Manual	Noted.
		location W9A & W9B twice a week., please revise	Section 6.6.2	
2	Appendix E	Calibration of the HVS should be performed at bi-monthly intervals,	N/A	Noted.
		please provide valid certificate		
3	General	Typo 4.05	N/A	Noted.
		It should be "a total of 1 monitoring event"		