

PROJECT NO.: TCS00371/07

**DRAINAGE SERVICES DEPARTMENT (DSD)
CONTRACT NO. DC/2006/02**



**YUEN LONG, KAM TIN, NGAU TAM MEI AND TIN SHUI
WAI DRAINAGE IMPROVEMENTS, STAGE 1, PHASE
2B – CHEUNG CHUN SAN TSUEN AND KAM TSIN WAI**

**KT15 – 2nd Monthly EM&A Report for August
2007**

(Revision: 4)

**PREPARED FOR
Chit Cheung Construction Company Limited**

Quality Index

| Date | Reference No. | Prepared by | Certified By |
|-------------------|-----------------------|---|---|
| 12 September 2007 | TCS00371/07/600/R0183 | Ben Tam (Project Supervisor)  | Ken Wong (Project Environmental Team Leader)  |

This report has been prepared by Action-United Environmental Services & Consulting with all reasonable skill, care and diligence within the terms of the Agreement with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client. We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above. This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies upon the report at their own risk.

TABLE OF CONTENTS

| | | |
|-------------|---|-----------|
| 1.0 | INTRODUCTION | 1 |
| 2.0 | PROJECT ORGANISATION AND CONSTRUCTION PROGRESS | 2 |
| 3.0 | SUMMARY OF IMPACT MONITORING REQUIREMENTS | 3 |
| 4.0 | IMPACT MONITORING METHODOLOGY | 4 |
| 5.0 | IMPACT MONITORING RESULTS | 7 |
| 6.0 | WASTE MANAGEMENT | 9 |
| 7.0 | SITE INSPECTION | 10 |
| 8.0 | ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE | 10 |
| 9.0 | IMPLEMENTATION STATUS OF MITIGATION MEASURES | 10 |
| 10.0 | IMPACT FORECAST | 11 |
| 11.0 | CONCLUSIONS | 11 |

List of Tables

| | |
|-----------|---|
| Table 2-1 | Status of Environmental License and Permits |
| Table 3-1 | Summary of EM&A Requirements |
| Table 3-2 | Action and Limit Levels for Air Quality Monitoring |
| Table 3-3 | Action and Limit Levels for Construction Noise Monitoring |
| Table 3-4 | Action and Limit Levels for Stream Water Quality Monitoring |
| Table 3-5 | Action and Limit Levels for Construction Ecology Monitoring |
| Table 4-1 | Locations of Air Quality, Noise and Stream Water Quality Monitoring Station/Locations |
| Table 4-2 | Monitoring Equipment Used in EM&A Program |
| Table 4-3 | Analytical Method applied to Water Quality Samples |
| Table 5-1 | Summary of 1-Hour TSP Monitoring Results at A10 |
| Table 5-2 | Summary of 24-Hour TSP Monitoring Results at A10 |
| Table 5-3 | Summary of Noise Monitoring Results at N10a |
| Table 5-4 | Summary of Stream Water Quality Results at W9A & W9B |
| Table 5-5 | Summary of Ecology Impact Monitoring Results |
| Table 6-1 | Summary of Quantities of Inert C&D Materials |
| Table 6-2 | Summary of Quantities of C&D Wastes |
| Table 8-1 | Statistical Summary of Environmental Complaints |
| Table 8-2 | Statistical Summary of Environmental Summons |
| Table 8-3 | Statistical Summary of Environmental Prosecution |

List of Appendices

- Appendix A Project Site Layout
- Appendix B Three-Month Construction Program
- Appendix C Environmental Organisation Structure
- Appendix D Locations of Designated Monitoring Station/Locations/Area
- Appendix E Event/Action Plan for Air Quality, Construction Noise, Stream Water Quality and Ecology
- Appendix F Equipment Calibration Certificates
- Appendix G Impact Monitoring Schedule
- Appendix H Graphical Plots of Air Quality, Noise and Stream Water Quality Monitoring Results
- Appendix I Meteorological Data in the Reporting Period
- Appendix J ET Site Inspection Checklists
- Appendix K Response to Comments

Executive Summary

- ES.01 Chit Cheung Construction Company Limited (CCC) has been awarded the Drainage Services Department (DSD) Contract No. DC/2006/02 Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai (hereinafter “the Project”) on 03 April 2007. According to the contract specification requirements an Environmental Monitoring & Audit program to be implemented by an Independent Environmental Team (ET) throughout the contract period.
- ES.02 Under the Project Profile for Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai, Drainage Improvement Stage 1 Phase 2B – Kam Tin Secondary Drainage Channels KT14 & KT15 (Ref.: 382047/E/PP/Issue 5), KT14 & KT15 was defined as Designated Project and governed by Environmental Permit (EP-231/2005/A).
- ES.03 Action-United Environmental Services and Consulting (AUES) has been commissioned by CCC to be an Independent Environmental Team (ET) to implement the EM&A program in compliance with the requirements as stated in the Environmental Permit (EP-231/2005/A) and Environmental Monitoring & Audit Manual (EM&A Manual) for Secondary Channel KT14 & KT15 (August 2005). For this Contract (DC/2006/02) only covered KT15 and KT14 will carried out under other contract.
- ES.04 This is the 2nd Monthly EM&A Report (August 2007) reporting the environmental impact monitoring and audit (EM&A) results of the project EM&A program for the reporting month **August 2007** during the period from 26 July to 25 August 2007.

Breach of Action and Limit (AL) Levels

- ES.05 One Limit Level exceedance was recorded in ecology during this reporting period. The wetland dependent bird number and individual number recorded fell within the limit level, but the non-compliance was not considered to be caused by the project, as the major construction works have not commenced. No Action/Limit Level exceedance was recorded for air, noise and stream water in this reporting period.

Complaints Log

- ES.06 No environmental complaint was received in this reporting period.

Notifications of Any Summons and Successful Prosecutions

- ES.07 There was no environmental summons or successful prosecution was recorded in this reporting period.

Reporting Changes

- ES.08 There are no changes to be reported in this reporting period.

Future Key Issues

ES.09 Construction activities to be undertaken in September 2007 included erection of project sign board at Portion 6, 7 & 8, excavation works, tree transplanting works and erection of hoarding at Portion 5A1. Potential environmental impacts for this project generally include air quality, noise, ecology, surface runoff and construction waste. The contractor shall properly implement the required environmental mitigation measures as per the Implementation Schedule in the EM&A manual to ensure no significant adverse environmental impact arises from the construction works. The contractor was reminded to maintain good house-keeping throughout the construction phase.

EM&A Activities in the Reporting Period

ES.10 A summary of the monitoring activities in this reporting period is listed below:

| | | |
|--------------------------|----|--------|
| • 1-Hour TSP Monitoring | 18 | Events |
| • 24-Hour TSP Monitoring | 5 | Events |
| • Noise Monitoring | 6 | Events |
| • Stream Water Quality | 18 | Events |
| • Ecology (Fauna) | 1 | Event |
| • Site Inspection Audit | 4 | Times |

Air Quality

ES.11 No Action or Limit Level of 1-Hour and 24-Hour TSP exceedance was recorded in this reporting period.

Construction Noise

ES.12 No exceedance in construction noise measurements was recorded and no construction noise complaint was received in this reporting period.

Stream Water Quality

ES.13 No exceedance in stream water quality was recorded in the reporting period.

Ecology (Fauna)

ES.14 One Limit Level exceedance was found in the wetland dependent bird number and individual number recorded during the reporting period. But it was not considered a consequence of the project as the major construction works for the project have not commenced.

Summary of Monitoring Exceedances

ES.15 A summary of monitoring exceedances in this reporting period of air quality, noise, stream water quality and ecology (fauna) monitoring are presented below:

| Env. Quality | Parameters | Work-Related Exceedance % | Investigation & Corrective Actions |
|---------------------|-----------------------|----------------------------------|---|
| Air Quality | 1-Hour TSP | 0 | Not Required for 0% Exceedance |
| | 24-Hour TSP | 0 | Not Required for 0% Exceedance |
| Noise | Leq (30min) Daytime | 0 | Not Required for 0% Exceedance |
| Stream Water | Dissolve Oxygen (DO) | 0 | Not Required for 0% Exceedance |
| | Suspended Solids (SS) | 0 | Not Required for 0% Exceedance |
| | Turbidity (NTU) | 0 | Not Required for 0% Exceedance |
| | pH | 0 | Not Required for 0% Exceedance |
| | Ammonia Nitrogen | 0 | Not Required for 0% Exceedance |
| | Zinc | 0 | Not Required for 0% Exceedance |
| Ecology | Wetland Bird | 0 | Not Required for 0% Exceedance |

1.0 INTRODUCTION

- 1.01 Chit Cheung Construction Company Limited (CCC) has been awarded the Drainage Services Department (DSD) Contract No. DC/2006/02 Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai (hereinafter “the Project”) on 03 April 2007. According to the contract specification requirements the Project should implemented an Environmental Monitoring & Audit (EM&A) program by an Independent Environmental Team (ET) throughout the construction period in compliance with the requirements as stated in the project particular specification, Environmental Permit (EP-231/2005/A) and EM&A Manual for KT15. The location of the project site is presented in **Appendix A**. The project construction program is presented in **Appendix B**.
- 1.02 The works to be executed at the propose drainage Channel KT15 mainly comprise the following:
- Construction of about 0.8 km secondary drainage channels;
 - Construction of DSD maintenances access;
 - Provisioning and re-provisioning of pedestrian crossings;
 - Associated ancillary works; and
 - Construction of temporary vehicular access in Portion 5A1 of the site for vehicular access from Kam Sheung Road to Lot Nos. 398RP, 395 in DD106 which are adjacent to the site.
- 1.03 Action-United Environmental Services and Consulting (AUES) has been commissioned by CCC to be the Independent Environmental Team (ET) for implementation of the EM&A program in accordance with the requirements as set out in the contract particular specification, Environmental Permit (EP-231/2005/A), EM&A Manual for KT15 and the Environment Impact Assessment Ordinance (EIAO).
- 1.04 This report presents the results of the project EM&A program for the reporting month **August 2007** during the period from 26 July to 25 August 2007.

REPORT STRUCTURE

- 1.05 The EM&A report is structured into the following sections:
- Section 1** Introduction
 - Section 2** Project Organization and Construction Progress
 - Section 3** Summary of Monitoring Requirements
 - Section 4** Impact Monitoring Methodology
 - Section 5** Impact Monitoring Results
 - Section 6** Waste Management
 - Section 7** Site Inspection
 - Section 8** Environmental Complaint and Non-Compliance
 - Section 9** Implementation Status of Mitigation Measures
 - Section 10** Impact Forecast
 - Section 11** Conclusions

2.0 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS**PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE**

2.01 The organization chart and lines of communication with respect to the on-site environmental management and monitoring program are shown in **Appendix C**.

CONSTRUCTION PROGRESS

2.02 The major construction activities undertaken in this reporting period are list below:-

- Erection of project sign board at Portion 6 and Portion 8;
- Site clearance; and
- Tree transplanting works.

SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.03 A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project in this reporting period is presented in **Table 2-1**.

Table 2-1 Status of Environmental Licenses and Permits

| Item | Item Description | License/Permit Status |
|-------------|--|-------------------------------|
| 1 | Environmental Permit (EP-231/2005/A) | - |
| 2 | Air Pollution Control (Construction Dust) | Notified EPD on 09 July 2007 |
| 3 | Chemical Waste Producer Registration WPN:5296-519-C3430-01 (Portion 8, Ma Fung Ling Road, Tong Yan San Tsuen, Yuen Long) | Registration on 20 April 2007 |
| 4 | Chemical Waste Producer Registration WPN:5113-533-C3434-09 (Kam Tsin Wai, Kam Tin, Yuen Long) | Registration on 20 April 2007 |
| 5 | Chemical Waste Producer Registration WPN:5213-424-C3431-01 (Portion 7, Birthing Area, Hoi Wan Road, Tuen Mun) | Registration on 20 April 2007 |
| 6 | Water Pollution Control Ordinance (Discharge License) License No.: 1U450/1 | Obtained on 20 July 2007 |
| 7 | Billing Account for Disposal of Construction Waste (Account Number : 7005311) | Valid on 07 May 2007 |

3.0 SUMMARY OF IMPACT MONITORING REQUIREMENTS

- 3.01 Environmental monitoring and audit requirements are set out in the EM&A Manual. Air quality, construction noise, stream water quality and ecology have been identified to be the key environmental issues during the construction phase of the project.
- 3.02 A summary of the EM&A requirements for air quality, construction noise, stream water quality and ecology monitoring are shown in **Table 3-1**. The designated station of the air quality, construction noise, stream water quality locations and ecology monitoring area are shown in **Appendix D**.

Table 3-1 Summary of EM&A Requirements

| Environmental Aspect | Monitoring Parameters | | Monitoring Stations |
|----------------------|--|--|---------------------|
| Air Quality | 1-Hour and 24-Hour TSP | | A10 |
| Construction Noise | Leq _(30min) during normal working hours | | N10a* |
| | Supplementary data of L ₁₀ and L ₉₀ for reference. | | |
| Stream Water Quality | In Situ Measurement | • Dissolved Oxygen Concentration (mg/L); | W9A & W9B |
| | | • Dissolved Oxygen Saturation (% Sat); | |
| | | • Turbidity (NTU); | |
| | | • pH; | |
| | | • Salinity (%); Water Depth (m) and | |
| Laboratory Analysis | • Temperature (°C). | | |
| | | • Suspended Solids (mg/L); | |
| | | • Ammonia Nitrogen (mg/L); and | |
| | | • Zinc (µg/L). | |
| Ecology | <p>Monthly monitoring of construction activities adjacent to the wetland areas to identify any intrusions of construction activities into the wetland areas;</p> <p>Monthly monitoring of wetland areas themselves to check that there is no adverse impact on the wetlands as a consequence of changes to the water table that are attributable to the project, if any;</p> <p>Photographic records at six-month intervals; and</p> <p>Monthly surveys of fauna in the wetland areas during the wet season (April to July inclusive) for reptiles, amphibians, dragonflies, and butterflies, and throughout the year for birds.</p> | | |

Note: * The noise ambient condition within the victim area without significant change. Due to the accessibility, noise monitoring will undertake at N10a. Once the access is available, the impact noise monitoring will undertake at N10.

- 3.03 Air monitoring is carried out once every six days for 24-Hour TSP and 3 times every six days for 1-Hour TSP at one designated monitoring station A10.
- 3.04 Noise monitoring is conducted once per week at one designated monitoring location (N10a). Measurements of Leq_(30min) shall be taken between 0700 and 1900 with supplementary L₁₀ and L₉₀ data will be collected for reference.
- 3.05 Stream water quality monitoring is conducted were undertaken at two location W9A & W9B twice per week. Dissolved Oxygen (DO), pH, Turbidity (NTU) were measured in-situ, water depth, temperature and salinity will be collected for relevant data. Suspended Solids (SS), Ammonia Nitrogen and Zinc were determined in a HOKLAS accredited laboratory respectively.
- 3.06 Ecological monitoring is conducted in the seasonal wetland area as shown in Project profile of KT15 Figure ATT 4-7.2). Bird survey should be conducted in monthly and other faunal groups (reptiles, amphibians, dragonflies and butterflies) are conducted in wet season (April to July inclusive).

3.07 A summary of the Action/Limit (A/L) Levels for air quality, construction noise, stream water quality and ecology are shown in Tables 3-2, 3-3, 3-4 and 3-5.

Table 3-2 Action and Limit Levels for Air Quality Monitoring

| Monitoring Station | Action Level ($\mu\text{g}/\text{m}^3$) | | Limit Level ($\mu\text{g}/\text{m}^3$) | |
|--------------------|---|-------------|--|-------------|
| | 1-Hour TSP | 24-Hour TSP | 1-Hour TSP | 24-Hour TSP |
| A10 | > 307 | > 165 | > 500 | > 260 |

Table 3-3 Action and Limit Levels for Construction Noise Monitoring

| Time Period | Action Level in dB(A) | Limit Level in dB(A) |
|----------------------------------|---|----------------------|
| 0700-1900 hrs on normal weekdays | When one or more documented complaints are received | > 75* dB(A) |

Note: * Reduces to 70dB(A) for schools and 65dB(A) during the school examination periods.

Table 3-4 Action and Limit Levels for Stream Water Quality Monitoring

| Dissolved Oxygen (mg/l) | W9A (Upstream) [#] | W9B (Downstream) |
|---------------------------------|-----------------------------|------------------|
| Action Level | NA | 0.3 |
| Limit Level | NA | 0.2 |
| Turbidity (NTU) | W9A (Upstream) [#] | W9B (Downstream) |
| Action Level | NA | 73.5* |
| Limit Level | NA | 78.2** |
| pH | W9A (Upstream) [#] | W9B (Downstream) |
| Action Level | NA | 7.0* |
| Limit Level | NA | 7.1** |
| Suspended Solids (mg/L) | W9A (Upstream) [#] | W9B (Downstream) |
| Action Level | NA | 148* |
| Limit Level | NA | 159** |
| Ammonia Nitrogen (mg/L) | W9A (Upstream) [#] | W9B (Downstream) |
| Action Level | NA | 30.91* |
| Limit Level | NA | 32.20** |
| Zinc ($\mu\text{g}/\text{L}$) | W9A (Upstream) [#] | W9B (Downstream) |
| Action Level | NA | 242* |
| Limit Level | NA | 252** |

Notes: [#] Act as Control Station for the Impact Water Quality Monitoring.

* Alternative Action Level of the Turbidity, pH, Suspended Solid, Ammonia Nitrogen and Zinc are 120% of upstream control station of same day.

** Alternative Limit Level of the Turbidity, pH, Suspended Solid, Ammonia Nitrogen and Zinc are 130% of upstream control station of same day.

Table 3-5 Action and Limit Levels for Construction Ecology Monitoring

| Parameters | Action Level | Limit Level |
|---|---|--|
| Fauna: decrease in the total number of wetland dependent species or individuals of the surveyed faunal groups from baseline | 20 – 40% of 1.2 individuals and 3 species | > 40% of 1.2 individuals and 3 species |

3.08 The Event/Action Plan of air quality, construction noise, stream water quality and ecology has been implemented for this project. Details of the Event/Action Plan were presented in the **Appendix E**.

4.0 IMPACT MONITORING METHDOLOGY

MONITORING LOCATIONS

- 4.01 The 1-Hour TSP and 24-Hour TSP monitoring was carried out at one designated station A10. Impact construction noise monitoring was undertaken at the designated location N10a. Stream water quality monitoring was undertaken at two designated locations (W9A & W9B). The ecology monitoring was conducted within the wetland area in according to the EM&A Manual of KT15. The descriptions of monitoring stations are presented in **Tables 4-1**. The geographically location are shown in **Appendix D**.

Table 4-1 Location of Air Quality, Noise & Stream Water Quality Monitoring Station/Locations

| Air Quality Station | |
|------------------------------------|------------------------------------|
| A10 | Village House in Tin Sam San Tsuen |
| Construction Noise Location | |
| N10* | Village House in Tin Sam San Tsuen |
| N10a | Village House in Tin Sam San Tsuen |
| Water Quality Locations | |
| W9A [#] | Tin Sam San Tsuen |
| W9B | Tin Sam San Tsuen |

Note: * The noise ambient condition within the victim area without significant change. Due to the accessibility, noise monitoring will undertake at N10a. Once the access is available, the impact noise monitoring will undertake at N10

Act as control station in impact monitoring

- 4.02 The meteorological data during the reporting period was obtained from the Lau Fau Shan Station of the Hong Kong Observatory (HKO).

MONITORING FREQUENCY AND PERIOD

1-HOUR TSP MONITORING

- 4.03 The 1-Hour TSP monitoring was conducted in designated station A10 in according to the EM&A Manual three times every 6 days. Total of 18 monitoring events were carried out in this reporting period.

24-HOUR TSP MONITORING

- 4.04 The 24-Hour TSP monitoring was conducted at station A10 once every six days. Total of 5 monitoring events were carried out in this reporting period.

NOISE MONITORING

- 4.05 Impact noise monitoring was undertaken at one location N10a once per week. Total of 6 monitoring events were carried out in this reporting period.

STREAM WATER QUALITY MONITORING

- 4.06 The stream water quality monitoring were undertaken at two locations W9A & W9B two time per week. Total of 18 monitoring events were carried out in this reporting period.

ECOLOGY MONITORING

- 4.07 Bird survey should be conducted in monthly and other faunal groups (reptiles, amphibians, dragonflies and butterflies) are conducted in wet season (April to July inclusive) in the seasonal wetland area.

MONITORING EQUIPMENT

- 4.08 The monitoring equipment used by the ET in the EM&A program is presented in the following table:

Table 4-2 Monitoring Equipment Used in EM&A Program

| Parameters | Equipment | Monitoring Equipment |
|-------------|---------------------------------------|--|
| 1-Hour TSP | Portable dust meter | Sibata LD-3 Laser Dust Meter |
| 24-Hour TSP | High Volume Sampler | Grasby Anderson GMWS 2310 HVS / Tisch High Volume Sampler 515N |
| | Calibration Kit | TISCH Model TE-5028A |
| Leq30min | Integrating Sound Level Meter (Type1) | B&K Type 2238 |
| | Calibrator | B&K Type 4231 |
| | Portable Wind Speed Indicator | Testo Anemometer |
| Water Depth | Water Depth Detector | Eagle Sonar |
| Temperature | Thermometer & DO Meter | YSI 85/10FT |
| DO | Thermometer & DO Meter | YSI 85/10FT |
| pH | pH Meter | Hanna HI 98128 |
| Turbidity | Turbidimeter | Hach 2100P |
| Salinity | Salinometer | ATAGO refractometer |
| - | Water Sampler | Teflon bailer / bucket |
| - | Sample Container | High density polythene bottles (provided by laboratory) |
| - | Storage Container | 'Willow' 33-litter plastic cool box |

24-HOUR TSP MONITORING

- 4.09 24-Hour TSP monitoring was carried out by a High Volume Sampler (HVS) in compliance with the USEPA Standards Title 40, Code of Federal Regulations Chapter 1 (Part 50) specifications. The HVS employed complied with the PS specifications including.
- Power supply of 220v/50 hz for 24-Hour continuous operation;
 - 0.6-1.7 m³/min (20-60 SCFM) adjustable flow rate;
 - A 7-day mechanical timer for 24-Hour operation;
 - An elapsed time indicator with ± 2 minutes accuracy for 24-Hour operation;
 - Minimum exposed area of 63 in²;
 - Flow control accuracy of $\pm 2.5\%$ deviation over 24-Hour operation;
 - An anodized aluminum shelter to protect the filter and sampler;
 - A motor speed-voltage control to control mass flow rate with accuracy of $\pm 2.5\%$ deviation over 24-Hour sampling period;
 - Provision of a flow recorder for continuous monitoring;
 - Provision of a peaked roof inlet;
 - Incorporation with a manometer; and
 - An 8"x10" stainless steel filter holder to hold, seal and easy to change the filter paper.
- 4.10 The filter papers used in 24-Hour TSP monitoring were of size 8"x10" and provided by a local HOKLAS-accredited laboratory, ALS Techichem Pty (HK) Limited (HOKLAS No. 66). The filters papers after measurements were returned to the laboratory for the required treatment and analysis.

1-HOUR TSP MONITORING

- 4.11 Measurements of 1-Hour TSP monitoring were taken by a Sibata LD-3 Laser Dust Meter that is a portable and battery-operated laser photometer capable of performing real time 1-Hour TSP measurements. A comparison test with HVS was carried out prior to baseline monitoring in compliance with the EM&A requirements and a conversion factor for direct reading of the dust meter has been established.

WIND DATA MONITORING

- 4.12 The meteorological data during the reporting period was obtained from the Lau Fau Shan Station of the Hong Kong Observatory (HKO).

NOISE MONITORING

- 4.13 Noise measurements were taken in terms of the A-weighted equivalent sound pressure level (Leq) measured in decibels (dB). Supplementary statistical results such as L₁₀ and L₉₀ were also obtained for reference.
- 4.14 Hand-held sound level meters (B&K Model 2238) and associated acoustical calibrators in compliance with the International Electrotechnical Commission (IEC) Publication 651:1979 (Type 1) and 804:1985 (Type 1) specification were used for taking the impact noise measurements.
- 4.15 Windshield was fitted in all measurements. All noise measurements were made with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq).
- 4.16 No noise measurement was carried out in the presence of fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s.

STREAM WATER QUALITY MONITORING

Water Depth

- 4.17 Water quality monitoring will be conducted at the middle of the water columns (Mid-Depth) if the depths of the water columns at the sampling locations are less than 3 meters during monitoring. Or else, monitoring will be performed at two depths, at 1 meter from surface and bottom respectively when the water depth is less than 6m.
- 4.18 Water depths will be determined prior to measurement and sampling at W9A and W9B, using a portable battery operated depth detector, brand named 'Eagle Sonar', if the depths exceed 3 meter. For the depths well below 1 meter, an appropriate steel ruler or rope with appropriate weight will be used for the depth estimation.

Water Temperature

- 4.19 Although the DO Meter automatically compensates ambient water temperature to a standard temperature of 20⁰C for ease of comparison of the data under the changing reality, the temperature readings of the DO Meter will be recorded in the field data sheets. Calibration of the equipment will be regularly performed by ALS on quarterly basis.

Dissolved Oxygen (DO)

- 4.20 A portable YSI 85/10FT DO Meter will be used for in-situ DO measurement. The DO meter is capable of measuring DO in the range of 0 - 20 mg/L and 0 - 200 % saturation and checked against water saturated ambient air on each monitoring day prior to monitoring.
- 4.21 Although the DO Meter automatically compensates ambient water temperature to a standard temperature of 20°C for ease of comparison of the data under the changing reality, the temperature readings of the DO Meter will be recorded in the field data sheets. Calibration of the equipment will be regularly performed by ALS on quarterly basis.

pH

- 4.22 A portable Hanna pH Meter will be used for in-situ pH measurement. The pH meter is capable of measuring pH in the range of 0 – 14 and readable to 0.1. Standard buffer solutions of at least pH7 and pH10 shall be used for calibration of the instrument before and after use. Calibration of the equipment will be regularly performed by ALS on quarterly basis.

Turbidity

- 4.23 A portable Hach 2100p turbidity Meter will be used for in-situ turbidity measurement. The turbidity meter is capable of measuring turbidity in the range of 0 – 1000 NTU. Calibration of the equipment will be regularly performed by ALS on quarterly basis.

Salinity

- 4.24 A portable salinometer capable of measuring salinity in percentage (g/L) will be used for measuring salinity of the water at each monitoring location.

Water Sampler

- 4.25 Water samples will be collected by the ET using a water sampler and ‘PE’ (Poly-Ethylene) sampling bottles provided by the laboratory. The water sampler will be rinsed before collection with the sample to be taken. Kahlsico Water Sampler will be used for sampling. One liter or 1000mL water sample will be collected from each depth for SS determination. The samples collected are stored in a cool box maintained at 4°C and delivered to ALS upon completion of the sampling by end of each sampling day. Sampling in the stream with shallow water condition, plastic bucket will be used for sample collection.

Sample Container

- 4.26 Water samples will be contained in screw-cap PE (Poly-Ethylene) bottles, which will be provided and pretreated immediately prior to sampling according to HOKLAS quality requirements by ALS. The sampling bottles will be rinsed with the water to be contained. Water sample is then transferred from the sampler to the sample bottles to 95% bottle capacity to allow possible volume changes during delivery and storage.

Sample Storage

- 4.27 A 'Willow' 33-litter plastic cool box packed with ice will be used to preserve the collected water samples prior to arrival at the laboratory for SS determination. The water temperature of the cool box will be maintained at a temperature as close to 4°C as possible without being frozen. Samples collected will be delivered to the laboratory upon collection.
- 4.28 DO, water temperature, turbidity, pH, salinity and water depth were measured in-situ whereas SS, Ammonia Nitrogen and Zinc were determined in a HOKLAS accredited laboratory (ALS).

ECOLOGY MONITORING

Study Area

- 4.29 The study area for the ecological monitoring programme for KT15 covers the seasonal wetland area as shown in Project Profile of KT15 Figures ATT 4-7.2.

Survey Method

- 4.30 Monthly monitoring was conducted by means of walk through survey, along the boundary and within the wetland areas in KT15. Any adverse impacts to the habitat, intrusions of construction activities into the wetland areas, and adverse changes in the wetlands were checked and reported if any.
- 4.31 Photographic records on the fixed photo record points selected during the baseline survey are made every six months. The photos from the construction phase ecological monitoring will be compared with those taken during the baseline which are used as the baseline conditions.
- 4.32 Bird monitoring was conducted in the study areas monthly for KT15. Survey areas in KT15 was the seasonal wetland area covered same as the Project Profile of KT15 Figures ATT 4-7.2.
- 4.33 Fauna monitoring is conducted only during the wet season (April to July inclusive for KT15) in the same survey areas for bird monitoring. For KT15, the survey frequency is monthly, and the surveys cover reptiles, amphibians, dragonflies and butterflies.

Equipment

- 4.34 Standard portable field survey equipment was used for ecological monitoring, including 1) Binoculars of 10 x 40 magnification; 2) Digital camera; 3) Notebook; and/or 4) Butterfly net (when it is necessary to confirm identities of butterflies and dragonflies).

EQUIPMENT CALIBRATION

- 4.35 Initial calibration of the HVS was performed upon installation and thereafter at bi-monthly intervals in accordance with the manufacturer's instruction using the NIST-certified standard calibrator. The calibration data are properly documented and the records are maintained by ET for future reference.

- 4.36 The 1-Hour TSP meter was calibrated by the supplier prior to purchase. Zero response of the equipment is checked before and after each monitoring event. A comparison test was carried out with a HVS. A conversion factor (K) of 4.0 was generated in accordance with the equipment manufacturer's instruction. The meter counts in minutes multiplied by the conversion factor will generate the equivalent dust concentration by HVS.
- 4.37 The sound level meters are calibrated using an acoustic calibrator prior to and after measurements. The meters are regularly calibrated in accordance with the manufacturer's instructions. Prior to and following each noise measurement, the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements are considered valid only if the calibration levels before and after the noise measurement agree to within 1.0 dB.
- 4.38 All in-situ monitoring instruments are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at 3 monthly intervals throughout all stages of the water quality monitoring.
- 4.39 The calibration certificates of the monitoring equipment used during the impact monitoring program are attached in **Appendix F**.

ANALYTICAL LABORATORY

- 4.40 Our ET has commissioned a local HOKLAS-accredited laboratory, ALS Technichem (HK) Pty Ltd (HOKLAS No. 66) to provide analytical services for this project. ALS carried out sample and analysis control in accordance with the HOKLAS QA/QC requirements. The specified testing services provided by ALS as shown in **Table 4-3**.

Table 4-3 Analytical Method applied to Water Quality Samples

| Determinant | Standard Method | Detection Limit |
|------------------|-------------------|-----------------|
| Suspended Solids | ALS Method EA025 | 2 mg/L |
| Ammonia Nitrogen | ALS Method EK055A | 0.01 mg/L |
| Zinc | ALS Method EG020 | 10 µg/L |

- 4.41 The analysis of suspended solids, ammonia nitrogen and zinc concentrations were follow the APHA Standard Methods for the Examination of Water and Wastewater 19ed 2540D. ALS Environmental has comprehensive quality assurance and quality control programs and has attained HOKLAS accreditation for a range of environmental testing. For QA/QC procedures, one duplicate sample for every batch of samples were analyses as required by the HOKLAS. The QA/QC results are presented in **Appendix H**.

DATA MANAGEMENT AND DATA QA/QC CONTROL

- 4.42 The impact monitoring data are handled by the ET's systematic data recording and management, which complies with in-house certified (ISO 9001:2000) Quality Management System. Standard Field Data Sheets (FDS) are used in the impact monitoring program.

- 4.43 The monitoring data recorded in the equipment e.g. 1-Hour TSP meters and noise meters are downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data are input into a computerized database properly maintained by the ET. The laboratory results are input directly into the computerized database and QA/QC checked by personnel other than those who input the data.
- 4.44 For monitoring activities require laboratory analysis, the local laboratory follows the QA/QC requirements as set out under the HOKLAS scheme for all laboratory testing.

5.0 IMPACT MONITORING RESULTS

5.01 The impact EM&A program was carried out by the ET in compliance with the project specific EM&A Manual in this reporting period. The impact monitoring schedules are presented in **Appendix G** and the monitoring results are detailed in the following sub-sections.

AIR QUALITY

5.02 The 1-Hour and 24-Hour TSP impact air quality monitoring data are summarized in **Tables 5-1** and **5-2**. Graphical plots of the monitoring results are shown in **Appendix H** respectively.

Table 5-1 Summary of 1-Hour TSP Monitoring Results at A10

| Monitoring Date | Start Time | 1 st Result (µg/m ³) | 2 nd Result (µg/m ³) | 3 rd Result (µg/m ³) | Action Level (µg/m ³) | Limit Level (µg/m ³) |
|-----------------|------------|---|---|---|-----------------------------------|----------------------------------|
| 27-Jul-07 | 9:09 | 33 | 38 | 40 | > 307 | > 500 |
| 2-Aug-07 | 9:18 | 32 | 40 | 44 | > 307 | > 500 |
| 7-Aug-07 | 13:09 | 37 | 47 | 53 | > 307 | > 500 |
| 13-Aug-07 | 13:12 | 67 | 72 | 78 | > 307 | > 500 |
| 18-Aug-07 | 13:04 | 254 | 273 | 284 | > 307 | > 500 |
| 24-Aug-07 | 13:01 | 45 | 58 | 53 | > 307 | > 500 |

Note: * Monitoring result was exceeded the Action Level
Monitoring result was exceeded the Limit Level

Table 5-2 Summary of 24-Hour TSP Monitoring Results at A10

| Monitoring Date | Monitoring Results (µg/m ³) | Action Level (µg/m ³) | Limit Level (µg/m ³) |
|-----------------|---|-----------------------------------|----------------------------------|
| 30-Jul-07 | 26 | > 165 | > 260 |
| 4-Aug-07 | 33 | > 165 | > 260 |
| 10-Aug-07 | 18 | > 165 | > 260 |
| 16-Aug-07 | 17 | > 165 | > 260 |
| 22-Aug-07 | 12 | > 165 | > 260 |

Note: * Monitoring result was exceeded the Action Level
Monitoring result was exceeded the Limit Level

5.03 No 1-Hour and 24-Hour TSP Action or Limit Level exceedance was recorded in this reporting period.

5.04 The meteorological data during the monitoring period are summarized in **Appendix I**.

CONSTRUCTION NOISE

- 5.05 The impact construction noise monitoring results are summarized in **Table 5-3**. Graphical plots of the monitoring data are presented in **Appendix H**.

Table 5-3 Summary of Noise Monitoring Results at N10a

| Date | Start Time | 1st Leq5 | 2nd Leq5 | 3rd Leq5 | 4th Leq5 | 5th Leq5 | 6 th Leq5 | Leq30 | |
|--------------------|------------|----------|----------|----------|----------|----------|----------------------|----------------------|--|
| 27-Jul-07 | 10:07 | 44.6 | 43.4 | 43.3 | 44.3 | 44.6 | 44.9 | 44.2 | |
| 2-Aug-07 | 10:15 | 42.9 | 42.2 | 43.4 | 43.3 | 43.4 | 50.1 | 45.3 | |
| 7-Aug-07 | 10:07 | 50.7 | 41.5 | 41.6 | 42.7 | 52.5 | 44.3 | 47.9 | |
| 13-Aug-07 | 10:26 | 52.5 | 44.6 | 43.5 | 56.0 | 46.1 | 45.9 | 50.7 | |
| 18-Aug-07 | 10:19 | 47.6 | 55.8 | 45.8 | 51.3 | 45.3 | 46.3 | 50.6 | |
| 24-Aug-07 | 10:15 | 47.2 | 47.4 | 47.7 | 46.6 | 44.5 | 45.3 | 46.6 | |
| Limit Level | | - | | | | | | > 75 dB(A) | |

Note: * The noise ambient condition within the victim area without significant change. Due to the accessibility, baseline monitoring will undertake at N10a. The impact monitoring will undertake at N10 once the access is available.

- 5.06 No construction noise exceedance (Action/Limit Level) was recorded in this reporting period.

STREAM WATER QUALITY

- 5.07 The stream water quality monitoring results are summarized in **Table 5-4**. Details of the monitoring results and graphical plots for each parameter are presented in **Appendix H**.

Table 5-4 Summary of Stream Water Quality Results at W9A & W9B

| Monitoring Date | DO in mg/L | | Turbidity (NTU) | | pH | | SS in mg/L | | Ammonia (mg/L) | | Zinc (µg/L) | |
|---------------------|------------------|---------|------------------|----------|------------------|---------|------------------|---------|------------------|-----------|------------------|---------|
| | W9A [#] | W9B | W9A [#] | W9B | W9A [#] | W9B | W9A [#] | W9B | W9A [#] | W9B | W9A [#] | W9B |
| 27-Jul-07 | 1.9 | 0.8 | 43.4 | 30.1 | 7.8 | 7.6 | 76 | 39 | 63.90 | 15.70 | 96 | 84 |
| 31-Jul-07 | 0.8 | 1.1 | 89.6 | 21.0 | 7.6 | 7.4 | 79 | 33 | 89.60 | 9.58 | 132 | 104 |
| 2-Aug-07 | 1.5 | 0.5 | 50.1 | 37.8 | 7.8 | 7.7 | 58 | 47 | 108.00 | 18.00 | 123 | 111 |
| 7-Aug-07 | 2.3 | 2.9 | 100.4 | 36.0 | 7.8 | 7.6 | 102 | 91 | 107.00 | 5.01 | 369 | 148 |
| 9-Aug-07 | 3.5 | 4.3 | 39.3 | 20.4 | 7.6 | 7.7 | 77 | 19 | 9.58 | 2.59 | 317 | 56 |
| 13-Aug-07 | 3.0 | 3.8 | 13.9 | 7.7 | 7.6 | 7.7 | 17 | 10 | 5.24 | 3.59 | 65 | 20 |
| 18-Aug-07 | 3.8 | 5.1 | 66.2 | 22.9 | 7.6 | 7.3 | 6 | 24 | 3.30 | 2.58 | 33 | 45 |
| 21-Aug-07 | 3.5 | 4.3 | 6.8 | 14.7 | 6.6 | 7.5 | 4 | 12 | 5.49 | 5.15 | 16 | 33 |
| 24-Aug-07 | 1.8 | 0.9 | 14.2 | 23.1 | 7.7 | 7.7 | 15 | 18 | 18.40 | 4.50 | 53 | 36 |
| Action Level | - | < 0.3* | - | > 73.5* | - | > 7.0* | - | > 148* | - | > 30.91* | - | > 242* |
| Limit Level | - | < 0.2** | - | > 78.2** | - | > 7.1** | - | > 159** | - | > 32.20** | - | > 252** |

Notes: # Act as Control Station for the Impact Water Quality Monitoring.

* Alternative Action Level of the Turbidity, pH, Suspended Solid, Ammonia Nitrogen and Zinc are 120% of upstream control station of same day.

** Alternative Limit Level of the Turbidity, pH, Suspended Solid, Ammonia Nitrogen and Zinc are 130% of upstream control station of same day.

ECOLOGY

- 5.08 33 individuals of birds from 12 species were recorded during the survey for the present monthly monitoring. Among the bird recorded, one species was wetland dependent birds, but no individual from the two wetland bird species with abundance from the baseline (i.e. Cattle Egret and Chinese Pond Heron) was found. Compared with the average abundance of 1.2 individuals and 3 species of wetland dependent birds recorded during the study for the KT15 Project Profile, the species number recorded in the monitoring survey reached 33.3 % of the baseline while the individual number was zero. The wetland dependent bird species number and individual number recorded fell within the limit level for the monitoring requirements for ecology (i.e. decrease in the number of species or individuals > 40% from the baseline).
- 5.09 As the major construction works for the project was not commenced when the survey for the present monthly monitoring were conducted, the site basically remained the same conditions as reported in baseline monitoring report, and no intrusions of construction activities into the wetland areas nor adverse impact on the wetlands was found. Based on the findings on the monthly monitoring of construction activities. The non-compliance in wetland dependent bird species was not caused by the project.
- 5.10 Photographic records are scheduled in six-month intervals and thus are not required in the present monthly monitoring. Fauna survey is conducted during the wetland season (April to July), and thus are not required in the present monthly monitoring.
- 5.11 Ecology Impact Monitoring Results are presented in the **Table 5-5**.

Table 5-5 Summary of Ecology Impact Monitoring Results

| Scientific Name | Common Name | Abundance reported in the project profile | Abundance recorded in the present survey |
|----------------------------------|----------------------------------|---|--|
| Birds | | | |
| <i>Bubulcus ibis</i> | Cattle Egret | 0.4 | |
| <i>Ardeola bacchus</i> | Chinese Pond Heron | 0.8 | |
| <i>Amaurornis phoenicurus</i> | White-breasted Waterhen | Recorded only | 5 |
| <i>Streptopelia chinensis</i> | Spotted Dove | Recorded only | 4 |
| <i>Hirundo rustica</i> | Barn Swallow | Recorded only | |
| <i>Motacilla alba</i> | White Wagtail | Recorded only | |
| <i>Pycnonotus jocosus</i> | Red-whiskered Bulbul | Recorded only | 3 |
| <i>Pycnonotus sinensis</i> | Chinese Bulbul | Recorded only | 2 |
| <i>Lanius schach</i> | Long-tailed Shrike | Recorded only | 1 |
| <i>Copsychus saularis</i> | Oriental Magpie Robin | Recorded only | 2 |
| <i>Orthotomus sutorius</i> | Common Tailorbird | Recorded only | |
| <i>Lonchura striata</i> | White-rumped Munia | Recorded only | |
| <i>Passer montanus</i> | Eurasian Tree Sparrow | Recorded only | 6 |
| <i>Sturnus nigricollis</i> | Black-collared Starling | Recorded only | 1 |
| <i>Acridotheres cristatellus</i> | Crested Myna | Recorded only | 2 |
| <i>Prinia flaviventris</i> | Yellow-bellied Prinia | \ | 4 |
| <i>Eudynamis scolopacea</i> | Common Koel | \ | 1 |
| <i>Halcyon smyrnensis</i> | White-throated Kingfisher | \ | |
| <i>Garrulax perspicillatus</i> | Masked Laughingthrush | \ | |
| <i>Zosterops japonica</i> | Japanese White Eye | \ | 2 |
| <i>Lonchura punctulata</i> | Scaly-breasted Munia | \ | |
| Species Number | | 15 spp. recorded, only 2 species with abundance | 12 |
| Individual Number | | 1.2 | 33 |

*Wetland dependent species with the names bolded.

6.0 WASTE MANAGEMENT

6.01 The waste management was implemented by on-site Environmental Officer or Environmental Supervisor from time to time.

RECORDS OF WASTE QUANTITIES

6.02 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste; and
- General Refuse.

6.03 The quantities of waste for disposal in this reporting period are summarized in **Tables 6-1** and **6-2**. Whenever possible, materials were reused on-site as far as practicable.

Table 6-1 Summary of Quantities of Inert C&D Materials

| Type of Waste | Quantity | Disposal Location |
|--|----------|-------------------|
| Broken Concrete (Inert) (m ³) | 0 | Public Filling |
| Reused in this Contract (Inert) (m ³) | 0 | N/A |
| Reused in other Projects (Inert) (m ³) | 0 | N/A |
| Disposal as Public Fill (Inert) (m ³) | 0 | N/A |

Table 6-2 Summary of Quantities of C&D Wastes

| Type of Waste | Quantity | Disposal Location |
|---|----------|-------------------|
| Recycled Metal (kg) | 0 | NA |
| Recycled Paper / Cardboard Packing (kg) | 0 | NA |
| Recycled Plastic (kg) | 0 | NENT Landfill |
| Chemical Wastes (kg) | 0 | License Collector |
| General Refuses (kg) | 3.5 | NENT Landfill |

7.0 SITE INSPECTION

7.01 According to the EM&A Manual Section 9.1.2, the environmental site inspection should be formulation by ET Leader. ET had carried out the environmental site inspection on 02, 09, 16, and 21 August 2007 with the Representatives of the Engineer and the Contractor to evaluate the site environmental performance in this reporting period. The monthly general site inspection conducted by IEC's representative on 21 August 2007 with the representatives of the Engineer, the Contractor and ET Leader. No non-compliance and four observations were noted.

7.02 The details of observation during the site inspections and monthly audit as follows:

- Stagnant water accumulated in the site area within CH290 was observed, the Contractor was reminded to clean up as soon as possible;
- Rain water accumulated in the site area at CH290 was observed, the Contractor was reminded to clean up after each rainy day;
- Some wastes/excavated soil from site clearance accumulated next to stream edge was observed at CH675. To prevent any soil runoff into the stream, the Contractor was reminded to remove and prevent any C&D/excavated soil accumulated next to the stream; and
- Some silty water seepage into the stream was observed (CH155) during the site inspection, the Contractor was reminded to confine the wastewater/runoff and divert to the sedimentation system prior to discharge.

7.03 The ET site inspection checklists as shown in **Appendix J**. In general, the construction area of KT15 was kept clean and tidy.

8.0 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

8.01 No environmental complaint, summons and prosecution was received in this reporting period. The statistical summary table of environmental complaint is presented in **Table 8-1, 8-2 and 8-3**.

Table 8-1 Statistical Summary of Environmental Complaints

| Reporting Period | Environmental Complaint Statistics | | |
|----------------------|------------------------------------|------------|------------------|
| | Frequency | Cumulative | Complaint Nature |
| 20 – 25 Jul 2007 | 0 | 0 | NA |
| 26 Jul – 25 Aug 2007 | 0 | 0 | NA |

Table 8-2 Statistical Summary of Environmental Summons

| Reporting Period | Environmental Summons Statistics | | |
|----------------------|----------------------------------|------------|--------|
| | Frequency | Cumulative | Nature |
| 20 – 25 July 2007 | 0 | 0 | NA |
| 26 Jul – 25 Aug 2007 | 0 | 0 | NA |

Table 8-3 Statistical Summary of Environmental Prosecution

| Reporting Period | Environmental Prosecution Statistics | | |
|----------------------|--------------------------------------|------------|--------|
| | Frequency | Cumulative | Nature |
| 20 – 25 July 2007 | 0 | 0 | NA |
| 26 Jul – 25 Aug 2007 | 0 | 0 | NA |

9.0 IMPLEMENTATION STATUS OF MITIGATION MEASURES

9.01 CCC has been implementing the required environmental mitigation measures according to the EM&A Manual of KT15 - Mitigation Measures Implementation Schedule.

9.02 A summary of environmental mitigation measures generally implemented by CCC in this reporting period is presented as follows;

Water Quality

- Wastewater were appropriately treated by treatment facilities;
- Drainage channels were provided to convey run-off into the treatment facilities;
- Drainage systems were regularly and adequately maintained.

Air Quality

- Vehicles were cleaned of mud and debris before leaving the site;
- Site vehicles were limited to within 8 km/hr;
- Public roads around the site entrance/exit had been kept clean and free from dust;
- Dust suppression measures were properly provided to reduce dust emission from stockpile.

Noise

- Works and equipment were located to minimise noise nuisance from the nearest sensitive receiver;
- Idle equipments were either turned off or throttled down;
- Some of the Powered Mechanical Equipments were covered or shielded by appropriate acoustic materials if practicable.

Waste and Chemical Management

- Wastes were properly segregated into inert and non-inert in appropriate containers/areas;
- Excavated materials were reused where practicable.
- A chemical waste storage area had been provided on site;

General

- The site was generally kept tidy and clean.

10.0 IMPACT FORECAST

KEY ISSUES FOR THE COMING MONTH

10.01 Key issues to be considered in the coming month include:

- Implementation of dust suppression measures at all times;
- Potential wastewater quality impact due to surface runoff;
- Potential fugitive dust quality impact due to dry/windy season (November to March) from the dry/loose/exposure soil surface/dusty material;
- Disposal of empty engine oil containers within site area;
- Ensure dust suppression measures are implemented properly;
- Sediment catch-pits and silt removal facilities should be regularly maintained;
- Management of chemical wastes;
- Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
- Follow-up of improvement on general waste management issues; and
- Implementation of construction noise preventative control measures.

10.02 The tentative 3-month rolling program is presented in **Appendix B**.

11.0 CONCLUSION

11.01 The EM&A program in August 2007 was undertaken in compliance with the EM&A Manual for KT15. A summary of environmental compliance of air, noise, stream water quality and ecology in this reporting period are presented as follows:

Summary of the Exceedances for Impact Monitoring

| Env. Quality | Parameters | Work-Related Exceedance % | Investigation & Corrective Actions |
|--------------|--|---------------------------|------------------------------------|
| Air Quality | 1-Hour TSP | 0 | Not Required for 0% Exceedance |
| | 24-Hour TSP | 0 | Not Required for 0% Exceedance |
| Noise | Leq (30min) Daytime | 0 | Not Required for 0% Exceedance |
| Stream Water | DO in mg/L | 0 | Not Required for 0% Exceedance |
| | SS in mg/L | 0 | Not Required for 0% Exceedance |
| | Turbidity (NTU) | 0 | Not Required for 0% Exceedance |
| | pH | 0 | Not Required for 0% Exceedance |
| | Ammonia Nitrogen (mg/L) | 0 | Not Required for 0% Exceedance |
| | Zinc (µg/L) | 0 | Not Required for 0% Exceedance |
| Ecology | Decrease in the total number of species or individuals of wetland dependent bird from baseline | 0 | Not Required for 0% Exceedance |

11.02 No 1-Hour and 24-Hour TSP exceeded the Action/Limit Level was recorded in this reporting period.

11.03 All measured daytime construction noise levels were below the Limit level and no complaint was received in this reporting period.

11.04 No stream water quality exceeded the Action/Limit Level was recorded during the reporting period.


- 11.05 No intrusions into the wetland area/adverse impact on the wetlands was found during the reporting period. Although exceedance on the decrease of wetland dependent bird species number and individual number was recorded for Ecology, it was not caused by the project as the major construction works have not commenced.
- 11.06 No environmental complaint, summons or prosecution was received in this reporting period.

RECOMMENDATIONS

- 11.07 Based on the ET regular and monthly IEC site inspection records on 02, 09, 16 and 21 August 2007, no non-compliance and four observations were recorded. Details of the observations as follows:-
- Stagnant water accumulated in the site area within CH 290 was observed, the Contractor was reminded to clean up as soon as possible;
 - Rain water accumulated in the site area at CH 290 was observed, the Contractor was reminded to clean up after each rainy day;
 - Some wastes/excavated soil from site clearance accumulated next to stream edge was observed at CH675. To prevent any soil runoff into the stream, the Contractor was reminded to remove and prevent any C&D/excavated soil accumulated next to the stream; and
 - Some silty water seepage into the stream was observed (CH155) during the site inspection, the Contractor was reminded to confine the wastewater/runoff and divert to the sedimentation system prior to discharge.
- 11.08 The ET will continue to implement the EM&A program and audit the implementation of the environmental mitigation measures.

Appendix A

Project Site Layout



| Revision | Date | Description | Initial | |
|----------|----------|-------------|---------|----------|
| Initial | Designed | Checked | Drawn | Verified |
| | SFL | KIL | MK | KIL |
| Date | 12/05 | 12/05 | 12/05 | 12/05 |
| Approved | | | | |

CONTRACT NO. DG200602

Contract title
YUEN LONG, KAM TIN, NGAU TAM MEI AND TIN SHUI WAI DRAINAGE IMPROVEMENTS, STAGE 1, PHASE 2B - CHEUNG CHUN SAN TSUEN AND KAM TSIN WAI

Drawing title
CHANNEL KT15 GENERAL LAYOUT PLAN

| | |
|-------------|------------------------|
| Drawing no. | Scale |
| 021 | 1:1000 A1 1:2000 A3 |

香港特別行政區政府渠務署
THE GOVERNMENT OF THE HONG KONG SPECIAL ADMINISTRATIVE REGION
DRAINAGE SERVICES DEPARTMENT


BLACK & VEATCH HONG KONG LIMITED
博威工程顧問有限公司


Appendix B


Three-Month Construction Program


| ID | Task Name | Duration | Start | Finish | Aug | Sep | Oct | Nov | Dec |
|----|---|-----------------|-------------------|-------------------|-----|-----|-----|-----|-----|
| 1 | Letter of Acceptance | 1 day | '07 Mar 21 | '07 Mar 21 | | | | | |
| 2 | Date for commencement of Works | 1 day | '07 Mar 30 | '07 Mar 30 | | | | | |
| 3 | Execution of Article of Agreement | 1 day | '07 Apr 3 | '07 Apr 3 | | | | | |
| 4 | | | | | | | | | |
| 5 | Master Programme of the Works | 839 days | '07 Mar 21 | '09 Jul 6 | | | | | |
| 6 | | | | | | | | | |
| 7 | Completion Dates | 830 days | '07 Mar 30 | '09 Jul 6 | | | | | |
| 8 | Section I - portions 1, 2 and 3 | 830 days | '07 Mar 30 | '09 Jul 6 | | | | | |
| 9 | Section II - portions 4, 5 and 5C | 830 days | '07 Mar 30 | '09 Jul 6 | | | | | |
| 10 | Section III - portions 5A1, 5A2 and 5B | 740 days | '07 Jun 28 | '09 Jul 6 | | | | | |
| 11 | Section IV - temp vehicular access at portion 5A1 | 90 days | '07 Jun 28 | '07 Sep 25 | | | | | |
| 12 | Section V - preservation and protection of existing trees | 830 days | '07 Mar 30 | '09 Jul 6 | | | | | |
| 13 | | | | | | | | | |
| 14 | Possession of Site | 240 days | '07 Mar 30 | '07 Nov 24 | | | | | |
| 15 | Portion 1 - channel KT2 | 1 day | '07 Mar 30 | '07 Mar 30 | | | | | |
| 16 | Portion 2 - channel KT2 | 61 days | '07 Mar 30 | '07 May 29 | | | | | |
| 17 | Portion 3 - channel KT2 | 91 days | '07 Mar 30 | '07 Jun 28 | | | | | |
| 18 | Portion 4 - channel KT15 | 1 day | '07 Mar 30 | '07 Mar 30 | | | | | |
| 19 | Portion 5 - channel KT15 | 91 days | '07 Mar 30 | '07 Jun 28 | | | | | |
| 20 | Portion 5A1 - channel KT15 | 91 days | '07 Mar 30 | '07 Jun 28 | | | | | |
| 21 | Portion 5A2 - channel KT15 | 91 days | '07 Mar 30 | '07 Jun 28 | | | | | |
| 22 | Portion 5B - channel KT15 | 60 days | '07 Sep 26 | '07 Nov 24 | | | | | |
| 23 | Portion 5C - channel KT15 | 91 days | '07 Mar 30 | '07 Jun 28 | | | | | |
| 24 | Portion 6 - Temp Storage Area at Chi Ho Road | 1 day | '07 Mar 30 | '07 Mar 30 | | | | | |
| 25 | Portion 7 - Berthing Area | 1 day | '07 Mar 30 | '07 Mar 30 | | | | | |
| 26 | Portion 8 - Site Accommodation | 1 day | '07 Mar 30 | '07 Mar 30 | | | | | |
| 27 | | | | | | | | | |
| 28 | A. Preliminary Works | 839 days | '07 Mar 21 | '09 Jul 6 | | | | | |
| 29 | 1. Setting out of Works | 830 days | '07 Mar 30 | '09 Jul 6 | | | | | |
| 30 | 2. Environmental Monitoring and Audit | 830 days | '07 Mar 30 | '09 Jul 6 | | | | | |
| 31 | 2.1 Establishment of Environmental Team | 14 days | '07 Mar 30 | '07 Apr 12 | | | | | |
| 32 | 2.2 approval by the Engineer | 7 days | '07 Apr 13 | '07 Apr 19 | | | | | |
| 33 | 2.3 Environmental baseline monitoring | 77 days | '07 Apr 20 | '07 Jul 5 | | | | | |
| 34 | a. Technical proposal & methodology | 7 days | '07 Apr 20 | '07 Apr 26 | | | | | |
| 35 | b. Approval by the Engineer | 7 days | '07 Apr 27 | '07 May 3 | | | | | |
| 36 | c. Baseline monitoring | 63 days | '07 May 4 | '07 Jul 5 | | | | | |
| 37 | 2.4 Environmental impact monitoring and audit | 730 days | '07 Jul 8 | '09 Jul 6 | | | | | |
| 38 | 3. Environmental Management and Environmental Managi | 73 days | '07 Mar 30 | '07 Jun 10 | | | | | |
| 39 | 3.1 Submission of draft EMP | 21 days | '07 Mar 30 | '07 Apr 19 | | | | | |
| 40 | 3.2 Comment from the Engineer | 7 days | '07 Apr 20 | '07 Apr 26 | | | | | |
| 41 | 3.3 Submission of EMP | 45 days | '07 Apr 27 | '07 Jun 10 | | | | | |
| 42 | 4. Engineer's Accommodation | 51 days | '07 Mar 30 | '07 May 19 | | | | | |
| 43 | 4.1 Renovation | 30 days | '07 Mar 30 | '07 Apr 28 | | | | | |
| 44 | 4.2 Equipment | 51 days | '07 Mar 30 | '07 May 19 | | | | | |
| 45 | a. Contract telephone | 21 days | '07 Mar 30 | '07 Apr 19 | | | | | |
| 46 | b. Survey equipment | 45 days | '07 Mar 30 | '07 May 13 | | | | | |
| 47 | c. Contract computer facilities | 51 days | '07 Mar 30 | '07 May 19 | | | | | |
| 48 | submission | 14 days | '07 Mar 30 | '07 Apr 12 | | | | | |
| 49 | approval | 7 days | '07 Apr 13 | '07 Apr 19 | | | | | |
| 50 | installation | 21 days | '07 Apr 22 | '07 May 12 | | | | | |
| 51 | testing & commissioning | 7 days | '07 May 13 | '07 May 19 | | | | | |
| 52 | 4.3 utilities servicing | 33 days | '07 Mar 30 | '07 May 1 | | | | | |
| 53 | a. Water | 1 day | '07 Mar 30 | '07 Mar 30 | | | | | |
| 54 | b. Electricity | 1 day | '07 Mar 30 | '07 Mar 30 | | | | | |
| 55 | c. Telephone | 33 days | '07 Mar 30 | '07 May 1 | | | | | |
| 56 | temporary service | 32 days | '07 Mar 30 | '07 Apr 30 | | | | | |
| 57 | new service | 19 days | '07 Apr 13 | '07 May 1 | | | | | |
| 58 | application | 5 days | '07 Apr 13 | '07 Apr 17 | | | | | |
| 59 | installation | 14 days | '07 Apr 18 | '07 May 1 | | | | | |
| 60 | d. Facsimile | 33 days | '07 Mar 30 | '07 May 1 | | | | | |
| 61 | temporary service | 32 days | '07 Mar 30 | '07 Apr 30 | | | | | |
| 62 | new service | 19 days | '07 Apr 13 | '07 May 1 | | | | | |
| 63 | application | 5 days | '07 Apr 13 | '07 Apr 17 | | | | | |
| 64 | installation | 14 days | '07 Apr 18 | '07 May 1 | | | | | |
| 65 | e. Internet broadband | 33 days | '07 Mar 30 | '07 May 1 | | | | | |
| 66 | temporary service (56K) | 32 days | '07 Mar 30 | '07 Apr 30 | | | | | |
| 67 | new service | 19 days | '07 Apr 13 | '07 May 1 | | | | | |
| 68 | application | 5 days | '07 Apr 13 | '07 Apr 17 | | | | | |


| ID | Task Name | Duration | Start | Finish | Aug | Sep | Oct | Nov | Dec |
|-----|---|-----------------|-------------------|-------------------|-----|-----|-----|-----|-----|
| 69 | installation | 14 days | '07 Apr 18 | '07 May 1 | | | | | |
| 70 | 5. Contractor's Accommodation | 45 days | '07 Mar 30 | '07 May 13 | | | | | |
| 71 | 5.1 Provision | 45 days | '07 Mar 30 | '07 May 13 | | | | | |
| 72 | a. Premises | 45 days | '07 Mar 30 | '07 May 13 | | | | | |
| 73 | b. Toilet facilities | 21 days | '07 Apr 23 | '07 May 13 | | | | | |
| 74 | c. Telephone service | 30 days | '07 Apr 14 | '07 May 13 | | | | | |
| 75 | d. Fascimile service | 30 days | '07 Apr 14 | '07 May 13 | | | | | |
| 76 | e. Internet broadband service | 30 days | '07 Apr 14 | '07 May 13 | | | | | |
| 77 | f. Water | 1 day | '07 Mar 30 | '07 Mar 30 | | | | | |
| 78 | g. electricity | 1 day | '07 Mar 30 | '07 Mar 30 | | | | | |
| 79 | 6. Transport (land) for the Engineer | 124 days | '07 Mar 30 | '07 Jul 31 | | | | | |
| 80 | 6.1 submission | 7 days | '07 Mar 30 | '07 Apr 5 | | | | | |
| 81 | 6.2 comment & approval | 14 days | '07 Apr 6 | '07 Apr 19 | | | | | |
| 82 | 6.3 delivery | 103 days | '07 Apr 20 | '07 Jul 31 | | | | | |
| 83 | 6.4 temp service | 124 days | '07 Mar 30 | '07 Jul 31 | | | | | |
| 84 | 7. Transport (land) for Public Works Regional Laboratory | 124 days | '07 Mar 30 | '07 Jul 31 | | | | | |
| 85 | 7.1 submission | 7 days | '07 Mar 30 | '07 Apr 5 | | | | | |
| 86 | 7.2 comment, approval & instruction | 14 days | '07 Apr 6 | '07 Apr 19 | | | | | |
| 87 | 7.3 delivery | 103 days | '07 Apr 20 | '07 Jul 31 | | | | | |
| 88 | 8. Signboard | 150 days | '07 Mar 30 | '07 Aug 26 | | | | | |
| 89 | 8.1 Major | 150 days | '07 Mar 30 | '07 Aug 26 | | | | | |
| 90 | submission | 90 days | '07 Mar 30 | '07 Jun 27 | | | | | |
| 91 | comment & approval | 90 days | '07 Apr 29 | '07 Jul 27 | | | | | |
| 92 | erection | 90 days | '07 May 29 | '07 Aug 26 | | | | | |
| 93 | 8.2 Minor | 150 days | '07 Mar 30 | '07 Aug 26 | | | | | |
| 94 | submission | 90 days | '07 Mar 30 | '07 Jun 27 | | | | | |
| 95 | comment & approval | 90 days | '07 Apr 29 | '07 Jul 27 | | | | | |
| 96 | erection | 90 days | '07 May 29 | '07 Aug 26 | | | | | |
| 97 | 9. Telephone hotline | 15 days | '07 Apr 29 | '07 May 13 | | | | | |
| 98 | 9.1 Engineer's instruction | 1 day | '07 Apr 29 | '07 Apr 30 | | | | | |
| 99 | 9.2 installation | 14 days | '07 Apr 30 | '07 May 13 | | | | | |
| 100 | 10. Contractual general submissions | 839 days | '07 Mar 21 | '09 Jul 6 | | | | | |
| 101 | 10.1 programmes | 28 days | '07 Mar 21 | '07 Apr 17 | | | | | |
| 102 | a. GCC Clause 16 programme | 14 days | '07 Mar 21 | '07 Apr 3 | | | | | |
| 103 | b. Works programme & financial programme | 14 days | '07 Apr 4 | '07 Apr 17 | | | | | |
| 104 | c. 3-month rolling programme | 14 days | '07 Apr 4 | '07 Apr 17 | | | | | |
| 105 | 10.2 contractor's superintendence | 14 days | '07 Mar 30 | '07 Apr 12 | | | | | |
| 106 | a. Agent | 7 days | '07 Mar 30 | '07 Apr 5 | | | | | |
| 107 | b. Surveyor | 14 days | '07 Mar 30 | '07 Apr 12 | | | | | |
| 108 | c. Sub-agent | 14 days | '07 Mar 30 | '07 Apr 12 | | | | | |
| 109 | d. Geotechnical Engineer | 7 days | '07 Mar 30 | '07 Apr 5 | | | | | |
| 110 | e. Geotechnical Supervisor | 14 days | '07 Mar 30 | '07 Apr 12 | | | | | |
| 111 | f. Foreman - concrete | 14 days | '07 Mar 30 | '07 Apr 12 | | | | | |
| 112 | g. Foreman - drainage | 14 days | '07 Mar 30 | '07 Apr 12 | | | | | |
| 113 | h. Staff Organization Plan | 14 days | '07 Mar 30 | '07 Apr 12 | | | | | |
| 114 | 10.3 Safety Organization | 14 days | '07 Mar 30 | '07 Apr 12 | | | | | |
| 115 | a. Safety Officer | 14 days | '07 Mar 30 | '07 Apr 12 | | | | | |
| 116 | b. Safety Supervisor | 14 days | '07 Mar 30 | '07 Apr 12 | | | | | |
| 117 | c. Safety Representative | 14 days | '07 Mar 30 | '07 Apr 12 | | | | | |
| 118 | 10.4 TTMS design | 7 days | '07 Mar 30 | '07 Apr 5 | | | | | |
| 119 | a. Independent Traffic Consultant | 7 days | '07 Mar 30 | '07 Apr 5 | | | | | |
| 120 | b. Traffic Engineer | 7 days | '07 Mar 30 | '07 Apr 5 | | | | | |
| 121 | 10.5 Assistant to Engineer | 33 days | '07 Mar 30 | '07 May 1 | | | | | |
| 122 | a. Chainmen (4) | 33 days | '07 Mar 30 | '07 May 1 | | | | | |
| 123 | b. Watchmen (2) | 33 days | '07 Mar 30 | '07 May 1 | | | | | |
| 124 | c. Field assistant (1) | 33 days | '07 Mar 30 | '07 May 1 | | | | | |
| 125 | d. Technical assistant (1) | 33 days | '07 Mar 30 | '07 May 1 | | | | | |
| 126 | e. Clerical assistant (1) | 33 days | '07 Mar 30 | '07 May 1 | | | | | |
| 127 | f. Office assistant (1) | 33 days | '07 Mar 30 | '07 May 1 | | | | | |
| 128 | 10.6 Underground service detection equipment | 35 days | '07 Mar 30 | '07 May 3 | | | | | |
| 129 | a. Submission | 7 days | '07 Mar 30 | '07 Apr 5 | | | | | |
| 130 | b. Comment & approval | 14 days | '07 Apr 6 | '07 Apr 19 | | | | | |
| 131 | c. Provision | 14 days | '07 Apr 20 | '07 May 3 | | | | | |
| 132 | 10.7 Independent Checking of Temporary Works | 28 days | '07 Mar 30 | '07 Apr 26 | | | | | |
| 133 | a. Submission of independent checking engineer | 14 days | '07 Mar 30 | '07 Apr 12 | | | | | |
| 134 | b. Comment & approval | 14 days | '07 Apr 13 | '07 Apr 26 | | | | | |
| 135 | 10.8 Trip ticket system for C & D material | 59 days | '07 Mar 30 | '07 May 27 | | | | | |
| 136 | a. Submission of site management plan | 45 days | '07 Mar 30 | '07 May 13 | | | | | |

















Table with columns: ID, Task Name, Duration, Start, Finish, and Gantt chart bars for months Aug, Sep, Oct, Nov, Dec. Includes tasks like Wall, Curing, Backfilling, 13. Filling in Platform, 14. Drainage works, 14.1 storm drain with manhole, 14.2. surface drain, 15. Roads and paving, 16. Street furnitures / traffic sign / road marking, 17. Landscape softworks / hardworks, C. Section II of the Works, C1. Portion 4, 1. Site clearance, 2. Temporary Traffic Management Scheme, 3. Excavation Permits, 4. Underground utilities detection, 5. Utilities temporary diversion / protection, 6. Drainage Management Plan.


Legend for Gantt chart symbols: Task (solid black), Critical Task (solid black), Progress (blue dashed), Milestone (red dashed), Summary (solid black), Rolled Up Task (solid black), Rolled Up Milestone (red dashed), Rolled Up Critical Task (red dashed), Rolled Up Progress (solid black), Split (dotted), External Tasks (solid black), Project Summary (solid black), Group By Summary (solid black), Deadline (solid black).





| ID | Task Name | Duration | Start | Finish | Aug | Sep | Oct | Nov | Dec |
|-----|--|-----------------|-------------------|-------------------|-----|-----|-----|-----|-----|
| | | | | | | | | | |
| 749 | Bay 48 - Bay 55 (Ch608-Ch688) | 9 days | '09 May 26 | '09 Jun 3 | | | | | |
| 750 | 11. Ramp No. 1 (Ch650 - Ch675, Bay 52-Bay 53) | 33 days | '09 Feb 3 | '09 Mar 7 | | | | | |
| 751 | base slab | 12 days | '09 Feb 3 | '09 Feb 14 | | | | | |
| 752 | Wall | 10 days | '09 Feb 15 | '09 Feb 24 | | | | | |
| 753 | General fill | 5 days | '09 Feb 25 | '09 Mar 1 | | | | | |
| 754 | Granular fill and blinding | 3 days | '09 Mar 2 | '09 Mar 4 | | | | | |
| 755 | Road slab | 3 days | '09 Mar 5 | '09 Mar 7 | | | | | |
| 756 | 12. Ramp No. 2 (Ch515 - Ch540, Bay 42) | 33 days | '09 Apr 28 | '09 May 30 | | | | | |
| 757 | base slab | 12 days | '09 Apr 28 | '09 May 9 | | | | | |
| 758 | Wall | 10 days | '09 May 10 | '09 May 19 | | | | | |
| 759 | General fill | 5 days | '09 May 20 | '09 May 24 | | | | | |
| 760 | Granular fill and blinding | 3 days | '09 May 25 | '09 May 27 | | | | | |
| 761 | Road slab | 3 days | '09 May 28 | '09 May 30 | | | | | |
| 762 | 13. Ramp No. 3 (Ch210 - Ch235, Bay 18-Bay19) | 33 days | '08 Mar 17 | '08 Apr 18 | | | | | |
| 763 | base slab | 12 days | '08 Mar 17 | '08 Mar 28 | | | | | |
| 764 | Wall | 10 days | '08 Mar 29 | '08 Apr 7 | | | | | |
| 765 | General fill | 5 days | '08 Apr 8 | '08 Apr 12 | | | | | |
| 766 | Granular fill and blinding | 3 days | '08 Apr 13 | '08 Apr 15 | | | | | |
| 767 | Road slab | 3 days | '08 Apr 16 | '08 Apr 18 | | | | | |
| 768 | 14 Ramp No. 4 (Ch20 - Ch45, Bay 4-Bay5) | 28 days | '08 May 30 | '08 Jun 26 | | | | | |
| 769 | General fill | 7 days | '08 May 30 | '08 Jun 5 | | | | | |
| 770 | Granular fill and blinding | 4 days | '08 Jun 6 | '08 Jun 9 | | | | | |
| 771 | Sloping side wall and road slab | 17 days | '08 Jun 10 | '08 Jun 26 | | | | | |
| 772 | 15. Demolition of existing wing walls Ch449 | 14 days | '09 Feb 23 | '09 Mar 8 | | | | | |
| 773 | 16. Filling in Platform | 123 days | '08 Jun 3 | '08 Oct 3 | | | | | |
| 774 | a. Bay 3- Bay 27 (Ch11-Ch340) | 34 days | '08 Jun 3 | '08 Jul 6 | | | | | |
| 775 | b. Bay 37 - Bay 55 (Ch449-Ch688) | 34 days | '08 Aug 29 | '08 Oct 1 | | | | | |
| 776 | c. Bay 56 - Bay 63 (Ch688-Ch797) | 7 days | '08 Sep 27 | '08 Oct 3 | | | | | |
| 777 | 17. Drainage works | 146 days | '08 Jun 13 | '08 Nov 5 | | | | | |
| 778 | 17.1 storm drain with manhole and headwall | 132 days | '08 Jun 13 | '08 Oct 22 | | | | | |
| 779 | a. Bay 3- Bay 27 (Ch11-Ch340) | 20 days | '08 Jun 13 | '08 Jul 2 | | | | | |
| 780 | b. Bay 37 - Bay 55 (Ch449-Ch688) | 45 days | '08 Sep 8 | '08 Oct 22 | | | | | |
| 781 | c. Bay 56 - Bay 63 (Ch688-Ch797) | 14 days | '08 Oct 4 | '08 Oct 17 | | | | | |
| 782 | 17.2 surface drain | 122 days | '08 Jul 7 | '08 Nov 5 | | | | | |
| 783 | a. Bay 3- Bay 27 (Ch11-Ch340) | 34 days | '08 Jul 7 | '08 Aug 9 | | | | | |
| 784 | b. Bay 37 - Bay 55 (Ch449-Ch688) | 35 days | '08 Oct 2 | '08 Nov 5 | | | | | |
| 785 | c. Bay 56 - Bay 63 (Ch688-Ch797) | 14 days | '08 Oct 4 | '08 Oct 17 | | | | | |
| 786 | 18. Roads and paving | 275 days | '08 Sep 28 | '09 Jun 29 | | | | | |
| 787 | a. Ch233 - Ch340 | 30 days | '08 Sep 28 | '08 Oct 27 | | | | | |
| 788 | b. Ch449 - Ch549 | 30 days | '08 Dec 1 | '08 Dec 30 | | | | | |
| 789 | c. Ch549 - Ch609 | 30 days | '08 Nov 1 | '08 Nov 30 | | | | | |
| 790 | d. Ch609 - Ch688 | 30 days | '08 Oct 2 | '08 Oct 31 | | | | | |
| 791 | e. Permanent Entrance at Ch449 | 23 days | '09 Jun 7 | '09 Jun 29 | | | | | |
| 792 | 19. Street furnitures | 252 days | '08 Oct 28 | '09 Jul 6 | | | | | |
| 793 | a. Ch233 - Ch340 | 30 days | '08 Oct 28 | '08 Nov 26 | | | | | |
| 794 | b. Ch449 - Ch549 | 30 days | '08 Dec 31 | '09 Jan 29 | | | | | |
| 795 | c. Ch549 - Ch609 | 30 days | '08 Dec 1 | '08 Dec 30 | | | | | |
| 796 | d. Ch609 - Ch688 | 30 days | '08 Nov 1 | '08 Nov 30 | | | | | |
| 797 | e. Permanent Entrance at Ch449 | 7 days | '09 Jun 30 | '09 Jul 6 | | | | | |
| 798 | 20. Landscape softworks / hardworks | 250 days | '08 Oct 18 | '09 Jun 24 | | | | | |
| 799 | a. Ch35 - Ch340 | 45 days | '09 May 11 | '09 Jun 24 | | | | | |
| 800 | b. Ch449 - Ch549 | 45 days | '09 Jan 26 | '09 Mar 11 | | | | | |
| 801 | c. Ch549 - Ch609 | 45 days | '08 Dec 12 | '09 Jan 25 | | | | | |
| 802 | d. Ch609 - Ch688 | 45 days | '08 Oct 28 | '08 Dec 11 | | | | | |
| 803 | e. Ch688 - Ch797 | 10 days | '08 Oct 18 | '08 Oct 27 | | | | | |
| 804 | 21. Road Diversion in Kam Po Road | 102 days | '08 Dec 23 | '09 Apr 3 | | | | | |
| 805 | a. Temp Decking above Bay 3 and temp road pavemr | 10 days | '08 Dec 23 | '09 Jan 2 | | | | | |
| 806 | b. Implementation of road diversion | 1 day | '09 Jan 2 | '09 Jan 2 | | | | | |
| 807 | c. Removal of decking | 1 day | '09 Apr 3 | '09 Apr 3 | | | | | |
| 808 | | | | | | | | | |
| 809 | D. Section III of the Works | 830 days | '07 Mar 30 | '09 Jul 6 | | | | | |
| 810 | D1. Portions 5A1, 5A2 and 5B | 830 days | '07 Mar 30 | '09 Jul 6 | | | | | |
| 811 | 1. Site clearance | 4 days | '07 Sep 6 | '07 Sep 9 | | | | | |
| 812 | 1.1 General site clearance | 4 days | '07 Sep 6 | '07 Sep 9 | 9/6 | 9/9 | | | |
| 813 | 1.2 Demolition of existing building/ Huts | 4 days | '07 Sep 6 | '07 Sep 9 | 9/6 | 9/9 | | | |
| 814 | 2. Temporary Traffic Management Scheme | 59 days | '07 Mar 30 | '07 May 27 | | | | | |
| 815 | TTMS Proposal (trial pits for utilities and site ent) | 59 days | '07 Mar 30 | '07 May 27 | | | | | |
| 816 | a. Submission | 45 days | '07 Mar 30 | '07 May 13 | | | | | |






Appendix C

Environmental Organization Structure

Environmental Organization Structure



Contact Details of Key Personnel


| Organization | Project Role | Name of Key Staff | Tel No. | Fax No. |
|--------------|-----------------------------------|----------------------|-----------|-----------|
| DSD | Employer | Mr. David K.C. LO | 2594-7254 | 2827-8526 |
| B&V | Engineer | Mr. Kelvin N.F. LAU | 2601-1000 | 2601-3988 |
| B&V | Engineer's Representative | Mr. Clive C.H. CHENG | 2443-1442 | 2443-7307 |
| ENSR | Independent Environmental Checker | Mr. Y.T. Tang | 3105-8537 | 2891-0305 |
| CCC | Project Director | Mr. P.Y. CHENG | 9023-4821 | 2403-1162 |
| CCC | Project Manager | Mr. Lawrence TSE | 9752-0748 | 2479-1365 |
| CCC | Site Agent | Mr. M.K. NG | 6603-9711 | 2479-1365 |
| CCC | Site Engineer | Mr. Jimmy CHAN | 9234-8632 | 2479-1365 |
| CCC | Environmental Officer | Mr. LUI Kam Man | 9257-9111 | 2479-1365 |
| CCC | Senior Environmental Supervisor | Mr. YU Chor-on | 9026-9501 | 2479-1365 |
| CCC | Environmental Supervisor | To be advice by CCC | - | 2479-1365 |
| CCC | Safety Officer | Mr. SHEA Yan Keung | 6086-4658 | 2479-1365 |
| AUES | Environmental Team Leader | Ken Wong | 2959-6059 | 2959-6079 |
| AUES | Ecologist | Vincent Lai | 9406-9784 | 2959-6079 |
| AUES | Decontamination Specialist | David Yeung | 2959-6059 | 2959-6079 |

Legend:

| | | |
|------------------|---|---|
| DSD (Employer) | - | Drainage Services Department |
| B&V (Engineer) | - | Black & Veatch Hong Kong Limited |
| CCC (Contractor) | - | Chit Cheung Construction Company Limited. |
| ENSR (IEC) | - | ENSR Asia (HK) Ltd. |
| AUES (ET) | - | Action-United Environmental Services & Consulting |

Appendix D

Locations of Designated Monitoring Station/Locations/Area




LEGEND


- ⊕ REPRESENTATIVE AIR QUALITY/ NOISE SENSITIVE RECEIVERS
KT15-2
- CONSTRUCTION AIR QUALITY MONITORING STATIONS
A10
- CONSTRUCTION NOISE MONITORING STATIONS
N10
- ⊕ WATER QUALITY MONITORING LOCATIONS
W9A

| | | | |
|------------|-----------|-----------|--------------------|
| Figure No. | ATT4-4.3 | Revision | - |
| Reference | - | File Name | 3820470201-137.DGN |
| Prepared | WYC | Checked | MC |
| Date | DEC. 2002 | Scale | 1 : 2000 |

**CONSTRUCTION PHASE AIR QUALITY/NOISE/WATER QUALITY
MONITORING LOCATIONS AT KT15**

YUEN LONG, KAM TIN,
 NGAU TAM MEI AND TIN SHUI WAI
 DRAINAGE IMPROVEMENT, STAGE I, PHASE 2B


BLACK & VEATCH HONG KONG LIMITED
 博風工程顧問有限公司



| | | | |
|------------|-----------|-----------|--------------------|
| Figure No. | 3.3 | Revision | 0 |
| Reference | | File Name | 3820470201-114.DGN |
| Prepared | AEC | Checked | WYC |
| Date | MAR. 2003 | Scale | 1 : 2000 |


Title :

ECOLOGICAL MONITORING AREA KT15

LEGEND:

- ⊕ SITE FOR FISH SAMPLES (F1-F2)
- △ TILAPIA, COMMON CARP, SNAKEHEAD AND CATFISH
- ▨ WETLAND AREA

YUEN LONG, KAM TIN,
NGAU TAM MEI AND TIN SHUIWAI
DRAINAGE IMPROVEMENT, STAGE1, PHASE 2B

 **BLACK & VEATCH HONG KONG LIMITED**
博威工程顧問有限公司

Appendix E

Event/Action Plan for Air Quality, Construction Noise, Stream Water Quality and Ecology

Event/Action Plan for Air Quality

| EVENT | ACTION | | | |
|---|---|---|---|---|
| | ET | IEC | Engineer | Contractor |
| ACTION LEVEL | | | | |
| 1. Exceedance for one sample | <ol style="list-style-type: none"> Identify source Inform IEC and Engineer Repeat measurement to confirm finding Increase monitoring frequency to daily | <ol style="list-style-type: none"> Check monitoring data submitted by ET Check Contractor's working method | Notify Contractor | <ol style="list-style-type: none"> Rectify any unacceptable practice Amend working methods if appropriate |
| 2. Exceedance for two or more consecutive samples | <ol style="list-style-type: none"> Identify source Inform IEC and Engineer Repeat measurements to confirm findings Increase monitoring frequency to daily Discuss with IEC and Contractor on remedial actions required If exceedance continues, arrange meeting with IEC and Engineer If exceedance stops, cease additional monitoring | <ol style="list-style-type: none"> Check monitoring data submitted by ET Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advice Engineer on the effectiveness of the proposed remedial measures Supervise implementation of remedial measures | <ol style="list-style-type: none"> Confirm receipt of notification of failure in writing Notify Contractor Ensure remedial measures properly implemented | <ol style="list-style-type: none"> Submit proposals for remedial actions to IEC within 3 working days of notification Implement the agreed proposals Amend proposal if appropriate |
| LIMIT LEVEL | | | | |
| 1. Exceedance for one sample | <ol style="list-style-type: none"> Identify source Inform Engineer and EPD Repeat measurement to confirm finding Increase monitoring frequency to daily Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and Engineer informed of the results | <ol style="list-style-type: none"> Check monitoring data submitted by ET Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advice Engineer on the effectiveness of the proposed remedial measures Supervise implementation of remedial measures | <ol style="list-style-type: none"> Confirm receipt of notification of failure in writing Notify Contractor Ensure remedial measures properly implemented | <ol style="list-style-type: none"> Take immediate action to avoid further exceedance Submit proposals for remedial actions to IEC within 3 working days of notification Implement the agreed proposals Amend proposal if appropriate |
| 2. Exceedance for two or more consecutive samples | <ol style="list-style-type: none"> Notify IEC, Engineer and EPD Identify source Repeat measurement to confirm findings Increase monitoring frequency to daily Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented. Arrange meeting with IEC and Engineer to discuss the remedial actions to be taken Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and Engineer informed of the results If exceedance stops, cease additional monitoring | <ol style="list-style-type: none"> Discuss amongst Engineer, ET and Contractor on potential remedial actions Review Contractor's remedial actions whether necessary to assure their effectiveness and advice the Engineer accordingly Supervise implementation of remedial measures | <ol style="list-style-type: none"> Confirm receipt of notification of failure in writing Notify Contractor In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented Discuss amongst Environmental Team Leader and the Contractor potential remedial actions Ensure remedial measures properly implemented If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated | <ol style="list-style-type: none"> Take immediate action to avoid further exceedance Submit proposals for remedial actions to IEC within 3 working days of notification Implement the agreed proposals Resubmit proposals if problem still not under control Stop the relevant portion of works as determined by the Engineer until the exceedance is abated |

Event/Action Plan for Construction Noise

| EVENT | ACTION | | | |
|---------------------|---|---|---|--|
| | ET Leader | IEC | Engineer | Contractor |
| ACTION LEVEL | <ol style="list-style-type: none"> 1. Notify Contractor and Engineer 2. Carry out investigation 3. Report the results of investigation to the IEC and Contractor 4. Discuss with the Contractor and formulate remedial measures 5. Increase monitoring frequency to check mitigation effectiveness | <ol style="list-style-type: none"> 1. Review the analysed results submitted by ET 2. Review the proposed remedial measures by the Contractor and advice the Engineer accordingly 3. Supervise implementation of remedial measures | <ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing 2. Notify Contractor 3. Require Contractor to propose remedial measures for the analysed noise problem 4. Ensure remedial measures properly implemented | <ol style="list-style-type: none"> 1. Submit noise mitigation proposals for remedial actions to IEC 2. Implement the agreed proposals |
| LIMIT LEVEL | <ol style="list-style-type: none"> 1. Notify IEC, Engineer, EPD and Contractor 2. Identify source 3. Repeat measurement to confirm findings 4. Increase monitoring frequency 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented 6. Inform IEC, Engineer and EPD the causes & actions taken for the exceedances 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and Engineer informed of the results 8. If exceedance stops, cease additional monitoring | <ol style="list-style-type: none"> 1. Discuss amongst Engineer, ET and Contractor on potential remedial actions 2. Review Contractor's remedial actions whether necessary to assure their effectiveness and advice the Engineer accordingly 3. Supervise implementation of remedial measures | <ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing 2. Notify Contractor 3. Require Contractor to propose remedial measures for the analysed noise problem 4. Ensure remedial measures properly implemented 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated | <ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to IEC within 3 working days of notification 3. Implement the agreed proposals 4. Resubmit proposals if problem still not under control 5. Stop the relevant portion of works as determined by the Engineer until the exceedance is abated |

Event and Action Plan for Stream Water Quality

| Event | ET Leader | IEC | Engineer | Contractor |
|--|---|---|---|--|
| ACTION LEVEL (being exceeded by one sampling day) | <ol style="list-style-type: none"> Repeat in-situ measurement to confirm findings Identify source(s) of impact Inform IEC and Contractor Check monitoring data, all plant, equipment and Contractor's working methods Discuss mitigation measures IEC and Contractor Repeat measurement on next day of exceedance | <ol style="list-style-type: none"> Discuss with ET and Contractor on the mitigation measures Review proposals on mitigation measures submitted by Contractor and advice Engineer accordingly Assess the effectiveness of the implemented mitigation measures | <ol style="list-style-type: none"> Discuss with IEC on the proposed mitigation measures Make agreement on the mitigation measures to be implemented | <ol style="list-style-type: none"> Inform Engineer and confirm notification of the non-compliance in writing Rectify unacceptable practice Check all plant and equipment Consider changes of working methods Discuss with ET and Contractor and propose mitigation measures to IEC and Engineer Implement the agreed mitigation measures |
| ACTION LEVEL (being exceeded by more than one sampling day) | <ol style="list-style-type: none"> Repeat in-situ measurement to confirm findings Identify source(s) of impact Inform IEC, Contractor and EPD Check monitoring data, all plant, equipment and Contractor's working methods Discuss mitigation measures IEC, Engineer and Contractor Repeat measurement on next day of exceedance Ensure mitigation measures are implemented Prepare to increase the monitoring frequency to daily Repeat measurement on next day of exceedance | <ol style="list-style-type: none"> Discuss with ET and Contractor on the mitigation measures Review proposals on mitigation measures submitted by Contractor and advice Engineer accordingly Assess the effectiveness of the implemented mitigation measures | <ol style="list-style-type: none"> Discuss with IEC on the proposed mitigation measures Make agreement on the mitigation measures to be implemented Assess the effectiveness of the implemented mitigation measures | <ol style="list-style-type: none"> Inform Engineer and confirm notification of the non-compliance in writing Rectify unacceptable practice Check all plant and equipment Consider changes of working methods Discuss with ET and IEC and propose mitigation measures to IEC and Engineer within 3 working days Implement the agreed mitigation measures |
| LIMIT LEVEL (being exceeded by more than one sampling days) | <ol style="list-style-type: none"> Repeat in-situ measurement to confirm findings Identify source(s) of impact Inform IEC, Contractor and EPD Check monitoring data, all plant, equipment and Contractor's working methods Discuss mitigation measures IEC, Engineer and Contractor Ensure mitigation measures are implemented Increase the monitoring frequency to daily until no exceedance of Limit level | <ol style="list-style-type: none"> Discuss with ET and Contractor on the mitigation measures Review proposals on mitigation measures submitted by Contractor and advice Engineer accordingly Assess the effectiveness of the implemented mitigation measures | <ol style="list-style-type: none"> Discuss with IEC, ET and Contractor on the proposed mitigation measures Request Contractor to critically review the working methods Make agreement on the mitigation measures to be implemented Assess the effectiveness of the implemented mitigation measures | <ol style="list-style-type: none"> Inform Engineer and confirm notification of the non-compliance in writing Rectify unacceptable practice Check all plant and equipment Consider changes of working methods Discuss with ET, IEC and Engineer and propose mitigation measures to IEC and Engineer within 3 working days Implement the agreed mitigation measures |
| LIMIT LEVEL (being exceeded by more than one sampling days) | <ol style="list-style-type: none"> Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform Contractor, Engineer, IEC and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, Engineer and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit level | <ol style="list-style-type: none"> Discuss with ET and Contractor on the mitigation measures Review proposals on mitigation measures submitted by Contractor and advice Engineer accordingly Assess the effectiveness of the implemented mitigation measures | <ol style="list-style-type: none"> Discuss with IEC, ET and Contractor on the proposed mitigation measures Request Contractor to critically review the working methods Make agreement on the mitigation measures to be implemented Assess the effectiveness of the implemented mitigation measures Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until daily until no exceedance of Limit level | <ol style="list-style-type: none"> Inform Engineer and confirm notification of the non-compliance in writing Rectify unacceptable practice Check all plant and equipment Consider changes of working methods Discuss with ET, IEC and Engineer and propose mitigation measures to IEC and Engineer within 3 working days Propose mitigation measures to Engineer within 3 working days Implement the agreed mitigation measures; As directed by Engineer, to slow down or to stop all or part of the construction activities |

Event/Action Plan for Ecology

| Event | ET Leader | IEC | Engineer | Contractor |
|--|--|---|---|---|
| <p>Fauna</p> <p>The total number of species or individuals of the surveyed wetland dependent faunal groups is reduced by 20-40% from baseline</p> | <ul style="list-style-type: none"> Notify IEC and Contractor; Check the position and state of the current works to identify the causes; Discuss mitigation measures with IEC and Contractor | <ul style="list-style-type: none"> Discuss with ET and Contractor on the mitigation measures Review proposals on mitigation measures submitted by Contractor and advice Engineer accordingly Assess the effectiveness of the implemented mitigation measures | <ul style="list-style-type: none"> Discuss with IEC on the proposed mitigation measures; Reach agreement on the mitigation measures to be implemented | <ul style="list-style-type: none"> Inform Engineer and confirm notification of the non-compliance in writing Take immediate action to avoid further exceedances; Check all plant and equipment and working methods, especially noise emanating ones Discuss with ET and IEC and propose mitigation measures to IEC and Engineer Implement the agreed mitigation measures |

Appendix F

Equipment Calibration Certificates

Equipment Calibration List for Construction of Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai Project

| Item | Aspect | Description of Equipment | Date of Calibration | Date of Next Calibration |
|------|--------|---|---------------------|--------------------------|
| 1 | Air | Greasby Anderson GMWS2310 High Volume Sampler | 04 Jul 07 | 04 Sep 07 |
| 2 | | EQ094 - Sibata LD-3 Laser Dust Meter | 22 Jun 07 | 21 Jun 08 |
| 3 | | EQ096 - Sibata LD-3 Laser Dust Meter | 22 Jun 07 | 21 Jun 08 |
| 4 | Noise | Brueel & Kjaer 4231 Acoustical Calibrator | 17 Apr 07 | 17 Apr 08 |
| 5 | | Brueel & Kjaer 2238 Integrating Sound Level Meter | 17 Apr 07 | 17 Apr 08 |
| 6 | Water | YSI 550A or YSI 85/10FT DO Meter | 19 Jul 07 | 19 Oct 07 |
| 7 | | Hanna HI 98128 | 19 Jul 07 | 19 Oct 07 |
| 8 | | Hach 2100p | 19 Jul 07 | 19 Oct 07 |
| 9 | | ATAGO refractometer | 19 Jul 07 | 19 Oct 07 |

Note: *Calibration certificates will only be provided if monitoring equipment is re-calibrated or new.

Appendix G

Impact Monitoring Schedules

Impact Monitoring Schedules in this Reporting Period

| Date | | Air Quality | | Noise Leq 30min | Stream Water Quality | Ecology Surveys |
|------------|-----|-------------|-------------|-----------------|----------------------|-----------------|
| | | 1-Hour TSP | 24-Hour TSP | | | |
| 26-July-07 | Thu | | | | | |
| 27-July-07 | Fri | | | | | |
| 28-July-07 | Sat | | | | | |
| 29-July-07 | Sun | | | | | |
| 30-July-07 | Mon | | | | | |
| 31-July-07 | Tue | | | | | |
| 1-Aug-07 | Wed | | | | | |
| 2-Aug-07 | Thu | | | | | |
| 3-Aug-07 | Fri | | | | | |
| 4-Aug-07 | Sat | | | | | |
| 5-Aug-07 | Sun | | | | | |
| 6-Aug-07 | Mon | | | | | |
| 7-Aug-07 | Tue | | | | | |
| 8-Aug-07 | Wed | | | | | |
| 9-Aug-07 | Thu | | | | | |
| 10-Aug-07 | Fri | | | | | |
| 11-Aug-07 | Sat | | | | | |
| 12-Aug-07 | Sun | | | | | |
| 13-Aug-07 | Mon | | | | | |
| 14-Aug-07 | Tue | | | | | |
| 15-Aug-07 | Wed | | | | | |
| 16-Aug-07 | Thu | | | | | |
| 17-Aug-07 | Fri | | | | | |
| 18-Aug-07 | Sat | | | | | |
| 19-Aug-07 | Sun | | | | | |
| 20-Aug-07 | Mon | | | | | |
| 21-Aug-07 | Tue | | | | | |
| 22-Aug-07 | Wed | | | | | |
| 23-Aug-07 | Thu | | | | | |
| 24-Aug-07 | Fri | | | | | |
| 25-Aug-07 | Sat | | | | | |

| | |
|--|--------------------------|
| | Monitoring Day |
| | Sunday or Public Holiday |

Impact Monitoring Schedules in the Next Reporting Month



| Date | | Air Quality | | Noise Leq 30min | Stream Water Quality | Ecology Surveys |
|-----------|-----|-------------|-------------|-----------------|----------------------|-----------------|
| | | 1-Hour TSP | 24-Hour TSP | | | |
| 26-Aug-07 | Sun | | | | | |
| 27-Aug-07 | Mon | | | | | |
| 28-Aug-07 | Tue | | | | | |
| 29-Aug-07 | Wed | | | | | |
| 30-Aug-07 | Thu | | | | | |
| 31-Aug-07 | Fri | | | | | |
| 1-Sep-07 | Sat | | | | | |
| 2-Sep-07 | Sun | | | | | |
| 3-Sep-07 | Mon | | | | | |
| 4-Sep-07 | Tue | | | | | |
| 5-Sep-07 | Wed | | | | | |
| 6-Sep-07 | Thu | | | | | |
| 7-Sep-07 | Fri | | | | | |
| 8-Sep-07 | Sat | | | | | |
| 9-Sep-07 | Sun | | | | | |
| 10-Sep-07 | Mon | | | | | |
| 11-Sep-07 | Tue | | | | | |
| 12-Sep-07 | Wed | | | | | |
| 13-Sep-07 | Thu | | | | | |
| 14-Sep-07 | Fri | | | | | |
| 15-Sep-07 | Sat | | | | | |
| 16-Sep-07 | Sun | | | | | |
| 17-Sep-07 | Mon | | | | | |
| 18-Sep-07 | Tue | | | | | |
| 19-Sep-07 | Wed | | | | | |
| 20-Sep-07 | Thu | | | | | |
| 21-Sep-07 | Fri | | | | | |
| 22-Sep-07 | Sat | | | | | |
| 23-Sep-07 | Sun | | | | | |
| 24-Sep-07 | Mon | | | | | |
| 25-Sep-07 | Tue | | | | | |

| | |
|--|--------------------------|
| | Monitoring Day |
| | Sunday or Public Holiday |


Appendix H

Graphical Plots of Air, Noise and Stream Water Quality Monitoring Results




Air Quality






Construction Noise



Stream Water Quality





| Date 27-Jul-07 | | | | | | | | | | | | | | | | | |
|----------------|-------|-----------|-----------|------|-----------|------|---------|------|-----------------|------|----------|-----|------|------|------|-------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DOS (%) | | Turbidity (NTU) | | Salinity | | pH | | SS | NH3-N | Zinc |
| W9A | 10:48 | 0.19 | 28.8 | 28.9 | 1.93 | 1.94 | 24.8 | 24.9 | 42.5 | 43.4 | 0 | 0.0 | 7.77 | 7.77 | 76.0 | 63.9 | 96.0 |
| | | | 28.9 | | 1.94 | | 25.0 | | 44.2 | | 0 | | 7.76 | | | | |
| W9B | 10:57 | 0.25 | 30.2 | 30.2 | 0.82 | 0.83 | 10.8 | 11.0 | 29.1 | 30.1 | 0 | 0.0 | 7.59 | 7.59 | 39.0 | 15.7 | 84.0 |
| | | | 30.2 | | 0.84 | | 11.2 | | 31.1 | | 0 | | 7.59 | | | | |

| Date 31-Jul-07 | | | | | | | | | | | | | | | | | |
|----------------|-------|-----------|-----------|------|-----------|------|---------|------|-----------------|------|----------|-----|------|------|------|-------|-------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DOS (%) | | Turbidity (NTU) | | Salinity | | pH | | SS | NH3-N | Zinc |
| W9A | 13:05 | 0.27 | 31.5 | 31.6 | 0.83 | 0.84 | 11.4 | 11.5 | 89.1 | 89.6 | 0 | 0.0 | 7.62 | 7.62 | 79.0 | 89.6 | 132.0 |
| | | | 31.6 | | 0.84 | | 11.6 | | 90.1 | | 0 | | 7.62 | | | | |
| W9B | 13:46 | 0.26 | 33.9 | 33.9 | 1.08 | 1.09 | 15.2 | 15.3 | 20.6 | 21.0 | 0 | 0.0 | 7.39 | 7.39 | 33.0 | 9.6 | 104.0 |
| | | | 33.9 | | 1.09 | | 15.4 | | 21.3 | | 0 | | 7.39 | | | | |

| Date 2-Aug-07 | | | | | | | | | | | | | | | | | |
|---------------|-------|-----------|-----------|------|-----------|------|---------|------|-----------------|------|----------|-----|------|------|------|-------|-------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DOS (%) | | Turbidity (NTU) | | Salinity | | pH | | SS | NH3-N | Zinc |
| W9A | 11:02 | 0.27 | 29.3 | 29.3 | 1.5 | 1.51 | 19.6 | 19.7 | 51.4 | 50.1 | 0 | 0.0 | 7.83 | 7.84 | 58.0 | 108.0 | 123.0 |
| | | | 29.3 | | 1.51 | | 19.8 | | 48.8 | | 0 | | 7.84 | | | | |
| W9B | 11:27 | 0.24 | 31.0 | 31.0 | 0.48 | 0.49 | 6.2 | 6.3 | 37.6 | 37.8 | 0 | 0.0 | 7.73 | 7.74 | 47.0 | 18.0 | 111.0 |
| | | | 31.0 | | 0.49 | | 6.4 | | 38.0 | | 0 | | 7.74 | | | | |

| Date 7-Aug-07 | | | | | | | | | | | | | | | | | |
|---------------|-------|-----------|-----------|------|-----------|------|---------|------|-----------------|-------|----------|-----|------|------|-------|-------|-------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DOS (%) | | Turbidity (NTU) | | Salinity | | pH | | SS | NH3-N | Zinc |
| W9A | 10:46 | 0.38 | 28.0 | 28.0 | 2.26 | 2.27 | 28.8 | 29.0 | 99.7 | 100.4 | 0 | 0.0 | 7.76 | 7.77 | 102.0 | 107.0 | 369.0 |
| | | | 28.0 | | 2.28 | | 29.2 | | 101.0 | | 0 | | 7.77 | | | | |
| W9B | 11:24 | 0.55 | 29.2 | 29.2 | 2.94 | 2.94 | 38.4 | 38.4 | 35.7 | 36.0 | 0 | 0.0 | 7.57 | 7.57 | 91.0 | 5.0 | 148.0 |
| | | | 29.2 | | 2.94 | | 38.4 | | 36.2 | | 0 | | 7.57 | | | | |

| Date 9-Aug-07 | | | | | | | | | | | | | | | | | |
|---------------|-------|-----------|-----------|------|-----------|------|---------|------|-----------------|------|----------|-----|------|------|------|-------|-------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DOS (%) | | Turbidity (NTU) | | Salinity | | pH | | SS | NH3-N | Zinc |
| W9A | 11:32 | 0.31 | 28.3 | 28.3 | 3.52 | 3.53 | 45.2 | 45.4 | 38.0 | 39.3 | 0 | 0.0 | 7.60 | 7.61 | 77.0 | 9.6 | 317.0 |
| | | | 28.3 | | 3.54 | | 45.6 | | 40.6 | | 0 | | 7.61 | | | | |
| W9B | 14:34 | 0.62 | 28.7 | 28.7 | 4.25 | 4.26 | 54.8 | 54.9 | 20.4 | 20.4 | 0 | 0.0 | 7.70 | 7.70 | 19.0 | 2.6 | 56.0 |
| | | | 28.7 | | 4.26 | | 55.0 | | 20.3 | | 0 | | 7.70 | | | | |

| Date 13-Aug-07 | | | | | | | | | | | | | | | | | |
|----------------|-------|-----------|-----------|------|-----------|------|---------|------|-----------------|------|----------|-----|------|------|------|-------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DOS (%) | | Turbidity (NTU) | | Salinity | | pH | | SS | NH3-N | Zinc |
| W9A | 11:28 | 0.18 | 28.1 | 28.2 | 3.02 | 3.03 | 38.6 | 38.7 | 13.1 | 13.9 | 0 | 0.0 | 7.56 | 7.57 | 17.0 | 5.2 | 65.0 |
| | | | 28.2 | | 3.03 | | 38.8 | | 14.6 | | 0 | | 7.57 | | | | |
| W9B | 11:40 | 0.28 | 30.0 | 30.0 | 3.8 | 3.81 | 50.2 | 50.4 | 7.73 | 7.7 | 0 | 0.0 | 7.68 | 7.69 | 10.0 | 3.6 | 20.0 |
| | | | 30.0 | | 3.82 | | 50.6 | | 7.74 | | 0 | | 7.69 | | | | |

| Date 18-Aug-07 | | | | | | | | | | | | | | | | | |
|----------------|-------|-----------|-----------|------|-----------|------|---------|------|-----------------|------|----------|-----|------|------|------|-------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DOS (%) | | Turbidity (NTU) | | Salinity | | pH | | SS | NH3-N | Zinc |
| W9A | 11:20 | 0.24 | 28.3 | 28.3 | 3.82 | 3.83 | 49.0 | 49.2 | 65.7 | 66.2 | 0 | 0.0 | 7.56 | 7.56 | 6.0 | 3.30 | 33.0 |
| | | | 28.3 | | 3.84 | | 49.4 | | 66.7 | | 0 | | 7.56 | | | | |
| W9B | 11:32 | 0.44 | 29.4 | 29.4 | 5.07 | 5.08 | 66.4 | 66.5 | 22.7 | 22.9 | 0 | 0.0 | 7.26 | 7.26 | 24.0 | 2.58 | 45.0 |
| | | | 29.4 | | 5.08 | | 66.6 | | 23.0 | | 0 | | 7.25 | | | | |

| Date 21-Aug-07 | | | | | | | | | | | | | | | | | |
|----------------|-------|-----------|-----------|------|-----------|------|---------|------|-----------------|------|----------|-----|------|------|------|-------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DOS (%) | | Turbidity (NTU) | | Salinity | | pH | | SS | NH3-N | Zinc |
| W9A | 15:15 | 0.21 | 29.4 | 29.4 | 3.54 | 3.55 | 45.6 | 45.7 | 7.1 | 6.8 | 0 | 0.0 | 6.55 | 6.55 | 4.0 | 5.49 | 16.0 |
| | | | 29.4 | | 3.55 | | 45.8 | | 6.5 | | 0 | | 6.55 | | | | |
| W9B | 15:46 | 0.39 | 29.8 | 29.8 | 4.27 | 4.28 | 55.2 | 55.3 | 14.5 | 14.7 | 0 | 0.0 | 7.48 | 7.48 | 12.0 | 5.15 | 33.0 |
| | | | 29.8 | | 4.28 | | 55.4 | | 14.8 | | 0 | | 7.48 | | | | |

| Date 24-Aug-07 | | | | | | | | | | | | | | | | | |
|----------------|-------|-----------|-----------|------|-----------|------|---------|------|-----------------|------|----------|-----|------|------|------|-------|------|
| Location | Time | Depth (m) | Temp (oC) | | DO (mg/L) | | DOS (%) | | Turbidity (NTU) | | Salinity | | pH | | SS | NH3-N | Zinc |
| W9A | 11:05 | 0.24 | 29.1 | 29.1 | 1.79 | 1.80 | 24.2 | 24.4 | 13.6 | 14.2 | 0 | 0.0 | 7.70 | 7.71 | 15.0 | 18.40 | 53.0 |
| | | | 29.0 | | 1.81 | | 24.6 | | 14.7 | | 0 | | 7.71 | | | | |
| W9B | 11:20 | 0.38 | 31.0 | 31.0 | 0.86 | 0.87 | 11.9 | 12.0 | 23.2 | 23.1 | 0 | 0.0 | 7.66 | 7.66 | 18.0 | 4.50 | 36.0 |
| | | | 31.0 | | 0.87 | | 12.1 | | 23.0 | | 0 | | 7.66 | | | | |



Quality Control - Laboratory Duplicate (DUP) Results

| Matrix Type: WATER | | | | Duplicate (DUP) Results | | | | |
|--|------------------|------------------------------|------------|-------------------------|-------|-----------------|------------------|---------|
| Laboratory Sample ID | Client Sample ID | Method: Analysis Description | CAS number | LOR | Units | Original Result | Duplicate Result | RPD (%) |
| EA/ED: Physical and Aggregate Properties (QC Lot: 462717) | | | | | | | | |
| HK0710474-001 | Anonymous | EA025: Suspended Solids (SS) | ---- | 2 | mg/L | 5 | 4 | 28.9 |
| HK0710509-002 | W1B - 1&2 (MIX) | EA025: Suspended Solids (SS) | ---- | 2 | mg/L | 39 | 40 | 0.0 |
| ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 462118) | | | | | | | | |
| HK0710509-005 | W9B - 1&2 (MIX) | EK055A: Ammonia as N | 7664-41-7 | 0.01 | mg/L | 15.7 | 15.6 | 0.6 |
| EG: Metals and Major Cations (QC Lot: 462641) | | | | | | | | |
| HK0710535-001 | Anonymous | EG020: Zinc | 7440-66-6 | 10 | µg/L | 1330 | 1310 | 1.3 |

Quality Control - Method Blank (MB), Single Control Spike (SCS) and Duplicate Control Spike (DCS) Results

| Matrix Type: WATER | | Method Blank (MB) Results | | | Single Control Spike (SCS) and Duplicate Control Spike (DCS) Results | | | | | | |
|---|------------|---------------------------|-------|--------|--|--------------------|------|---------------------|------|----------|---------------|
| Method: Analysis Description | CAS number | LOR | Units | Result | Spike Concentration | Spike Recovery (%) | | Recovery Limits (%) | | RPDs (%) | |
| | | | | | | SCS | DCS | Low | High | Value | Control Limit |
| EA/ED: Physical and Aggregate Properties (QCLot: 462717) | | | | | | | | | | | |
| EA025: Suspended Solids (SS) | ---- | 2 | mg/L | <2 | 20 mg/L | 98.5 | ---- | 85 | 115 | ---- | ---- |
| ED/EK: Inorganic Nonmetallic Parameters (QCLot: 462118) | | | | | | | | | | | |
| EK055A: Ammonia as N | 7664-41-7 | 0.01 | mg/L | <0.01 | 0.5 mg/L | 94.9 | ---- | 85 | 115 | ---- | ---- |
| EG: Metals and Major Cations (QCLot: 462641) | | | | | | | | | | | |
| EG020: Zinc | 7440-66-6 | 10 | µg/L | <10 | 100 µg/L | 92.2 | ---- | 85 | 115 | ---- | ---- |

Quality Control - Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Results

| Matrix Type: WATER | | | | | Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Results | | | | | |
|--|------------------|------------------------------|------------|---------------------|--|------|---------------------|------|----------|---------------|
| Laboratory Sample ID | Client Sample ID | Method: Analysis Description | CAS number | Spike Concentration | Spike Recovery (%) | | Recovery Limits (%) | | RPDs (%) | |
| | | | | | MS | MSD | Low | High | Value | Control Limit |
| ED/EK: Inorganic Nonmetallic Parameters (QCLot: 462118) | | | | | | | | | | |
| HK0710509-001 | W1A - 1&2 (MIX) | EK055A: Ammonia as N | 7664-41-7 | 0.5 mg/L | Not Determined | ---- | 75 | 125 | ---- | ---- |
| EG: Metals and Major Cations (QCLot: 462641) | | | | | | | | | | |
| HK0710509-001 | W1A - 1&2 (MIX) | EG020: Zinc | 7440-66-6 | 100 µg/L | 83.5 | ---- | 75 | 125 | ---- | ---- |



Quality Control - Laboratory Duplicate (DUP) Results

| Matrix Type: WATER | | | | Duplicate (DUP) Results | | | | |
|--|-------------------|------------------------------|------------|-------------------------|-------|-----------------|------------------|---------|
| Laboratory Sample ID | Client Sample ID | Method: Analysis Description | CAS number | LOR | Units | Original Result | Duplicate Result | RPD (%) |
| EA/ED: Physical and Aggregate Properties (QC Lot: 465073) | | | | | | | | |
| HK0710667-001 | Anonymous | EA025: Suspended Solids (SS) | ---- | 2 | mg/L | 3 | 3 | 0.0 |
| HK0710667-011 | Anonymous | EA025: Suspended Solids (SS) | ---- | 2 | mg/L | 4 | 3 | 31.6 |
| EA/ED: Physical and Aggregate Properties (QC Lot: 465074) | | | | | | | | |
| HK0710728-005 | W9B - 1 & 2 (MIX) | EA025: Suspended Solids (SS) | ---- | 2 | mg/L | 33 | 35 | 5.6 |
| HK0710773-001 | Anonymous | EA025: Suspended Solids (SS) | ---- | 2 | mg/L | 46 | 52 | 12.6 |
| ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 466052) | | | | | | | | |
| HK0710823-001 | Anonymous | EK055A: Ammonia as N | 7664-41-7 | 0.1 | mg/L | 13.6 | 13.5 | 0.7 |
| HK0710820-001 | Anonymous | EK055A: Ammonia as N | 7664-41-7 | 0.1 | mg/L | 14.5 | 14.5 | 0.0 |
| EG: Metals and Major Cations (QC Lot: 465575) | | | | | | | | |
| HK0710659-001 | Anonymous | EG020: Zinc | 7440-66-6 | 10 | µg/L | 18 | 17 | 0.0 |
| HK0710466-001 | Anonymous | EG020: Zinc | 7440-66-6 | 10 | µg/L | 26 | 25 | 5.6 |

Quality Control - Method Blank (MB), Single Control Spike (SCS) and Duplicate Control Spike (DCS) Results

| Matrix Type: WATER | | Method Blank (MB) Results | | | Single Control Spike (SCS) and Duplicate Control Spike (DCS) Results | | | | | | |
|--|------------|---------------------------|-------|--------|--|--------------------|------|---------------------|------|----------|---------------|
| Method: Analysis Description | CAS number | LOR | Units | Result | Spike Concentration | Spike Recovery (%) | | Recovery Limits (%) | | RPDs (%) | |
| | | | | | | SCS | DCS | Low | High | Value | Control Limit |
| EA/ED: Physical and Aggregate Properties (QC Lot: 465073) | | | | | | | | | | | |
| EA025: Suspended Solids (SS) | ---- | 2 | mg/L | <2 | 20 mg/L | 104 | ---- | 85 | 115 | ---- | ---- |
| EA/ED: Physical and Aggregate Properties (QC Lot: 465074) | | | | | | | | | | | |
| EA025: Suspended Solids (SS) | ---- | 2 | mg/L | <2 | 20 mg/L | 93.5 | ---- | 85 | 115 | ---- | ---- |
| ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 466052) | | | | | | | | | | | |
| EK055A: Ammonia as N | 7664-41-7 | 0.01 | mg/L | <0.01 | 5.0 mg/L | 97.2 | ---- | 85 | 115 | ---- | ---- |
| EG: Metals and Major Cations (QC Lot: 465575) | | | | | | | | | | | |
| EG020: Zinc | 7440-66-6 | 10 | µg/L | <10 | 100 µg/L | 86.2 | ---- | 85 | 115 | ---- | ---- |

Quality Control - Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Results

| Matrix Type: WATER | | | | | Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Results | | | | | |
|---|------------------|------------------------------|------------|---------------------|--|------|---------------------|------|----------|---------------|
| Laboratory Sample ID | Client Sample ID | Method: Analysis Description | CAS number | Spike Concentration | Spike Recovery (%) | | Recovery Limits (%) | | RPDs (%) | |
| | | | | | MS | MSD | Low | High | Value | Control Limit |
| ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 466052) | | | | | | | | | | |
| HK0710820-001 | Anonymous | EK055A: Ammonia as N | 7664-41-7 | 0.5 mg/L | Not Determined | ---- | 75 | 125 | ---- | ---- |
| EG: Metals and Major Cations (QC Lot: 465575) | | | | | | | | | | |
| HK0710466-001 | Anonymous | EG020: Zinc | 7440-66-6 | 100 µg/L | 82.8 | ---- | 75 | 125 | ---- | ---- |



Quality Control - Laboratory Duplicate (DUP) Results

| Matrix Type: WATER | | | | Duplicate (DUP) Results | | | | |
|--|------------------|------------------------------|------------|-------------------------|-------|-----------------|------------------|---------|
| Laboratory Sample ID | Client Sample ID | Method: Analysis Description | CAS number | LOR | Units | Original Result | Duplicate Result | RPD (%) |
| EA/ED: Physical and Aggregate Properties (QC Lot: 465573) | | | | | | | | |
| HK0710823-001 | Anonymous | EA025: Suspended Solids (SS) | ---- | 3 | mg/L | 164 | 144 | 13.0 |
| HK0710853-002 | Anonymous | EA025: Suspended Solids (SS) | ---- | 2 | mg/L | 3 | 3 | 0.0 |
| ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 466053) | | | | | | | | |
| HK0710822-001 | Anonymous | EK055A: Ammonia as N | 7664-41-7 | 0.1 | mg/L | 15.0 | 15.4 | 2.6 |
| EG: Metals and Major Cations (QC Lot: 465575) | | | | | | | | |
| HK0710659-001 | Anonymous | EG020: Zinc | 7440-66-6 | 10 | µg/L | 18 | 17 | 0.0 |
| HK0710466-001 | Anonymous | EG020: Zinc | 7440-66-6 | 10 | µg/L | 26 | 25 | 5.6 |

Quality Control - Method Blank (MB), Single Control Spike (SCS) and Duplicate Control Spike (DCS) Results

| Matrix Type: WATER | | Method Blank (MB) Results | | | Single Control Spike (SCS) and Duplicate Control Spike (DCS) Results | | | | | | |
|---|------------|---------------------------|-------|--------|--|--------------------|------|---------------------|------|----------|---------------|
| Method: Analysis Description | CAS number | LOR | Units | Result | Spike Concentration | Spike Recovery (%) | | Recovery Limits (%) | | RPDs (%) | |
| | | | | | | SCS | DCS | Low | High | Value | Control Limit |
| EA/ED: Physical and Aggregate Properties (QCLot: 465573) | | | | | | | | | | | |
| EA025: Suspended Solids (SS) | ---- | 2 | mg/L | <2 | 20 mg/L | 100 | ---- | 85 | 115 | ---- | ---- |
| ED/EK: Inorganic Nonmetallic Parameters (QCLot: 466053) | | | | | | | | | | | |
| EK055A: Ammonia as N | 7664-41-7 | 0.01 | mg/L | <0.01 | 5.0 mg/L | 88.3 | ---- | 85 | 115 | ---- | ---- |
| EG: Metals and Major Cations (QCLot: 465575) | | | | | | | | | | | |
| EG020: Zinc | 7440-66-6 | 10 | µg/L | <10 | 100 µg/L | 86.2 | ---- | 85 | 115 | ---- | ---- |

Quality Control - Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Results

| Matrix Type: WATER | | | | Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Results | | | | | | |
|--|------------------|------------------------------|------------|--|--------------------|------|---------------------|------|----------|---------------|
| Laboratory Sample ID | Client Sample ID | Method: Analysis Description | CAS number | Spike Concentration | Spike Recovery (%) | | Recovery Limits (%) | | RPDs (%) | |
| | | | | | MS | MSD | Low | High | Value | Control Limit |
| ED/EK: Inorganic Nonmetallic Parameters (QCLot: 466053) | | | | | | | | | | |
| HK0710823-001 | Anonymous | EK055A: Ammonia as N | 7664-41-7 | 0.5 mg/L | Not Determined | ---- | 75 | 125 | ---- | ---- |
| EG: Metals and Major Cations (QCLot: 465575) | | | | | | | | | | |
| HK0710466-001 | Anonymous | EG020: Zinc | 7440-66-6 | 100 µg/L | 82.8 | ---- | 75 | 125 | ---- | ---- |



Quality Control - Laboratory Duplicate (DUP) Results

| Matrix Type: WATER | | | | Duplicate (DUP) Results | | | | |
|--|------------------|------------------------------|------------|-------------------------|-------|-----------------|------------------|---------|
| Laboratory Sample ID | Client Sample ID | Method: Analysis Description | CAS number | LOR | Units | Original Result | Duplicate Result | RPD (%) |
| EA/ED: Physical and Aggregate Properties (QC Lot: 468133) | | | | | | | | |
| HK0711012-001 | Anonymous | EA025: Suspended Solids (SS) | ---- | 2 | mg/L | 4 | 4 | 0.0 |
| HK0711042-004 | Anonymous | EA025: Suspended Solids (SS) | ---- | 2 | mg/L | 35 | 33 | 5.8 |
| ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 468982) | | | | | | | | |
| HK0711061-020 | Anonymous | EK055A: Ammonia as N | 7664-41-7 | 0.01 | mg/L | <0.01 | 0.02 | 66.7 |
| HK0711061-022 | Anonymous | EK055A: Ammonia as N | 7664-41-7 | 0.01 | mg/L | <0.01 | 0.01 | 0.0 |
| EG: Metals and Major Cations (QC Lot: 468055) | | | | | | | | |
| HK0710929-002 | Anonymous | EG020: Zinc | 7440-66-6 | 10 | µg/L | 667000 | 671000 | 0.7 |

Quality Control - Method Blank (MB), Single Control Spike (SCS) and Duplicate Control Spike (DCS) Results

| Matrix Type: WATER | | Method Blank (MB) Results | | | Single Control Spike (SCS) and Duplicate Control Spike (DCS) Results | | | | | | |
|---|------------|---------------------------|-------|--------|--|--------------------|------|---------------------|------|----------|---------------|
| Method: Analysis Description | CAS number | LOR | Units | Result | Spike Concentration | Spike Recovery (%) | | Recovery Limits (%) | | RPDs (%) | |
| | | | | | | SCS | DCS | Low | High | Value | Control Limit |
| EA/ED: Physical and Aggregate Properties (QCLot: 468133) | | | | | | | | | | | |
| EA025: Suspended Solids (SS) | ---- | 2 | mg/L | <2 | 20 mg/L | 104 | ---- | 85 | 115 | ---- | ---- |
| ED/EK: Inorganic Nonmetallic Parameters (QCLot: 468982) | | | | | | | | | | | |
| EK055A: Ammonia as N | 7664-41-7 | 0.01 | mg/L | <0.01 | 0.5 mg/L | 107 | ---- | 85 | 115 | ---- | ---- |
| EG: Metals and Major Cations (QCLot: 468055) | | | | | | | | | | | |
| EG020: Zinc | 7440-66-6 | 10 | µg/L | <10 | 100 µg/L | 93.4 | ---- | 85 | 115 | ---- | ---- |

Quality Control - Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Results

| Matrix Type: WATER | | | | Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Results | | | | | | |
|--|------------------|------------------------------|------------|--|--------------------|------|---------------------|------|----------|---------------|
| Laboratory Sample ID | Client Sample ID | Method: Analysis Description | CAS number | Spike Concentration | Spike Recovery (%) | | Recovery Limits (%) | | RPDs (%) | |
| | | | | | MS | MSD | Low | High | Value | Control Limit |
| ED/EK: Inorganic Nonmetallic Parameters (QCLot: 468982) | | | | | | | | | | |
| HK0711061-011 | Anonymous | EK055A: Ammonia as N | 7664-41-7 | 0.5 mg/L | 90.3 | ---- | 75 | 125 | ---- | ---- |
| EG: Metals and Major Cations (QCLot: 468055) | | | | | | | | | | |
| HK0710929-001 | Anonymous | EG020: Zinc | 7440-66-6 | 100 µg/L | Not Determined | ---- | 75 | 125 | ---- | ---- |



Quality Control - Laboratory Duplicate (DUP) Results

| Matrix Type: WATER | | | | Duplicate (DUP) Results | | | | |
|--|------------------|------------------------------|------------|-------------------------|-------|-----------------|------------------|---------|
| Laboratory Sample ID | Client Sample ID | Method: Analysis Description | CAS number | LOR | Units | Original Result | Duplicate Result | RPD (%) |
| EA/ED: Physical and Aggregate Properties (QC Lot: 470129) | | | | | | | | |
| HK0711142-001 | Anonymous | EA025: Suspended Solids (SS) | ---- | 3 | mg/L | 144 | 158 | 8.7 |
| HK0711189-006 | W9B -1 & 2 (MIX) | EA025: Suspended Solids (SS) | ---- | 2 | mg/L | 19 | 22 | 13.0 |
| ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 471091) | | | | | | | | |
| HK0711202-001 | Anonymous | EK055A: Ammonia as N | 7664-41-7 | 0.1 | mg/L | 8.8 | 8.7 | 1.1 |
| HK0711166-007 | Anonymous | EK055A: Ammonia as N | 7664-41-7 | 0.1 | mg/L | 0.2 | 0.2 | 0.0 |
| EG: Metals and Major Cations (QC Lot: 470105) | | | | | | | | |
| HK0711189-002 | W1B -1 & 2 (MIX) | EG020: Zinc | 7440-66-6 | 10 | µg/L | 83 | 84 | 0.0 |

Quality Control - Method Blank (MB), Single Control Spike (SCS) and Duplicate Control Spike (DCS) Results

| Matrix Type: WATER | | Method Blank (MB) Results | | | Single Control Spike (SCS) and Duplicate Control Spike (DCS) Results | | | | | | |
|---|------------|---------------------------|-------|--------|--|--------------------|------|---------------------|------|----------|---------------|
| Method: Analysis Description | CAS number | LOR | Units | Result | Spike Concentration | Spike Recovery (%) | | Recovery Limits (%) | | RPDs (%) | |
| | | | | | | SCS | DCS | Low | High | Value | Control Limit |
| EA/ED: Physical and Aggregate Properties (QCLot: 470129) | | | | | | | | | | | |
| EA025: Suspended Solids (SS) | ---- | 2 | mg/L | <2 | 20 mg/L | 97.0 | ---- | 85 | 115 | ---- | ---- |
| ED/EK: Inorganic Nonmetallic Parameters (QCLot: 471091) | | | | | | | | | | | |
| EK055A: Ammonia as N | 7664-41-7 | 0.01 | mg/L | <0.01 | 5.0 mg/L | 99.5 | ---- | 85 | 115 | ---- | ---- |
| EG: Metals and Major Cations (QCLot: 470105) | | | | | | | | | | | |
| EG020: Zinc | 7440-66-6 | 10 | µg/L | <10 | 100 µg/L | 111 | ---- | 85 | 115 | ---- | ---- |

Quality Control - Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Results

| Matrix Type: WATER | | | | Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Results | | | | | | |
|--|------------------|------------------------------|------------|--|--------------------|------|---------------------|------|----------|---------------|
| Laboratory Sample ID | Client Sample ID | Method: Analysis Description | CAS number | Spike Concentration | Spike Recovery (%) | | Recovery Limits (%) | | RPDs (%) | |
| | | | | | MS | MSD | Low | High | Value | Control Limit |
| ED/EK: Inorganic Nonmetallic Parameters (QCLot: 471091) | | | | | | | | | | |
| HK0711195-001 | Anonymous | EK055A: Ammonia as N | 7664-41-7 | 0.5 mg/L | 101 | ---- | 75 | 125 | ---- | ---- |
| EG: Metals and Major Cations (QCLot: 470105) | | | | | | | | | | |
| HK0711189-001 | W1A -1 & 2 (MIX) | EG020: Zinc | 7440-66-6 | 100 µg/L | 93.8 | ---- | 75 | 125 | ---- | ---- |

PRELIMINARY RESULTS FOR REFERENCE ONLY

Page Number : 3 of 3
 Client : ACTION UNITED ENVIRO SERVICES
 Work Order : HK0711471



Quality Control - Laboratory Duplicate (DUP) Results

| Matrix Type: WATER | | | | Duplicate (DUP) Results | | | | |
|--|-------------------|------------------------------|------------|-------------------------|-------|-----------------|------------------|---------|
| Laboratory Sample ID | Client Sample ID | Method: Analysis Description | CAS number | LOR | Units | Original Result | Duplicate Result | RPD (%) |
| EA/ED: Physical and Aggregate Properties (QC Lot: 473708) | | | | | | | | |
| HK0711426-001 | Anonymous | EA025: Suspended Solids (SS) | ---- | 2 | mg/L | 268 | 260 | 3.0 |
| HK0711471-005 | W9B - 1 & 2 (MIX) | EA025: Suspended Solids (SS) | ---- | 2 | mg/L | 10 | 9 | 14.6 |
| ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 473347) | | | | | | | | |
| HK0711471-005 | W9B - 1 & 2 (MIX) | EK055A: Ammonia as N | 7664-41-7 | 0.01 | mg/L | 3.59 | 3.56 | 0.8 |
| EG: Metals and Major Cations (QC Lot: 473036) | | | | | | | | |
| HK0711471-002 | W1B - 1 & 2 (MIX) | EG020: Zinc | 7440-66-6 | 10 | µg/L | 50 | 48 | 4.1 |
| HK0711219-002 | Anonymous | EG020: Zinc | 7440-66-6 | ---- | - | Not Authorised | Not Authorised | ---- |

Quality Control - Method Blank (MB), Single Control Spike (SCS) and Duplicate Control Spike (DCS) Results

| Matrix Type: WATER | | Method Blank (MB) Results | | | Single Control Spike (SCS) and Duplicate Control Spike (DCS) Results | | | | | | |
|---|------------|---------------------------|-------|----------------|--|--------------------|------|---------------------|------|----------|---------------|
| Method: Analysis Description | CAS number | LOR | Units | Result | Spike Concentration | Spike Recovery (%) | | Recovery Limits (%) | | RPDs (%) | |
| | | | | | | SCS | DCS | Low | High | Value | Control Limit |
| EA/ED: Physical and Aggregate Properties (QCLot: 473708) | | | | | | | | | | | |
| EA025: Suspended Solids (SS) | ---- | 2 | mg/L | <2 | 20 mg/L | 87.5 | ---- | 85 | 115 | ---- | ---- |
| ED/EK: Inorganic Nonmetallic Parameters (QCLot: 473347) | | | | | | | | | | | |
| EK055A: Ammonia as N | 7664-41-7 | 0.01 | mg/L | <0.01 | 5.0 mg/L | 94.9 | ---- | 85 | 115 | ---- | ---- |
| EG: Metals and Major Cations (QCLot: 473036) | | | | | | | | | | | |
| EG020: Zinc | 7440-66-6 | 10 | µg/L | Not Authorised | ---- | Not Authorised | ---- | 85 | 115 | ---- | ---- |

Quality Control - Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Results

| Matrix Type: WATER | | | | Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Results | | | | | | |
|--|------------------|------------------------------|------------|--|--------------------|------|---------------------|------|----------|---------------|
| Laboratory Sample ID | Client Sample ID | Method: Analysis Description | CAS number | Spike Concentration | Spike Recovery (%) | | Recovery Limits (%) | | RPDs (%) | |
| | | | | | MS | MSD | Low | High | Value | Control Limit |
| ED/EK: Inorganic Nonmetallic Parameters (QCLot: 473347) | | | | | | | | | | |
| HK0711447-004 | Anonymous | EK055A: Ammonia as N | 7664-41-7 | 0.5 mg/L | 104 | ---- | 75 | 125 | ---- | ---- |
| EG: Metals and Major Cations (QCLot: 473036) | | | | | | | | | | |
| HK0711229-001 | Anonymous | EG020: Zinc | 7440-66-6 | ---- | Not Authorised | ---- | 75 | 125 | ---- | ---- |



Quality Control - Laboratory Duplicate (DUP) Results

| Matrix Type: WATER | | | | Duplicate (DUP) Results | | | | |
|--|------------------|------------------------------|------------|-------------------------|-------|-----------------|------------------|---------|
| Laboratory Sample ID | Client Sample ID | Method: Analysis Description | CAS number | LOR | Units | Original Result | Duplicate Result | RPD (%) |
| EA/ED: Physical and Aggregate Properties (QC Lot: 477697) | | | | | | | | |
| HK0711778-001 | W1A -1 & 2 (MIX) | EA025: Suspended Solids (SS) | ---- | 2 | mg/L | 16 | 18 | 12.1 |
| HK0711818-003 | Anonymous | EA025: Suspended Solids (SS) | ---- | 3 | mg/L | 241 | 222 | 8.2 |
| ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 479555) | | | | | | | | |
| HK0711831-003 | Anonymous | EK055A: Ammonia as N | 7664-41-7 | 0.01 | mg/L | <0.01 | <0.01 | 0.0 |
| EG: Metals and Major Cations (QC Lot: 478092) | | | | | | | | |
| HK0711778-002 | W1B -1 & 2 (MIX) | EG020: Zinc | 7440-66-6 | 10 | µg/L | 58 | 58 | 0.0 |

Quality Control - Method Blank (MB), Single Control Spike (SCS) and Duplicate Control Spike (DCS) Results

| Matrix Type: WATER | | Method Blank (MB) Results | | | Single Control Spike (SCS) and Duplicate Control Spike (DCS) Results | | | | | | |
|--|------------|---------------------------|-------|--------|--|--------------------|------|---------------------|------|----------|---------------|
| Method: Analysis Description | CAS number | LOR | Units | Result | Spike Concentration | Spike Recovery (%) | | Recovery Limits (%) | | RPDs (%) | |
| | | | | | | SCS | DCS | Low | High | Value | Control Limit |
| EA/ED: Physical and Aggregate Properties (QC Lot: 477697) | | | | | | | | | | | |
| EA025: Suspended Solids (SS) | ---- | 2 | mg/L | <2 | 20 mg/L | 99.5 | ---- | 85 | 115 | ---- | ---- |
| ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 479555) | | | | | | | | | | | |
| EK055A: Ammonia as N | 7664-41-7 | 0.01 | mg/L | <0.01 | 0.5 mg/L | 91.7 | ---- | 85 | 115 | ---- | ---- |
| EG: Metals and Major Cations (QC Lot: 478092) | | | | | | | | | | | |
| EG020: Zinc | 7440-66-6 | 10 | µg/L | <10 | 100 µg/L | 88.9 | ---- | 85 | 115 | ---- | ---- |

Quality Control - Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Results

| Matrix Type: WATER | | | | Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Results | | | | | | |
|---|------------------|------------------------------|------------|--|--------------------|------|---------------------|------|----------|---------------|
| Laboratory Sample ID | Client Sample ID | Method: Analysis Description | CAS number | Spike Concentration | Spike Recovery (%) | | Recovery Limits (%) | | RPDs (%) | |
| | | | | | MS | MSD | Low | High | Value | Control Limit |
| ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 479555) | | | | | | | | | | |
| HK0711778-001 | W1A -1 & 2 (MIX) | EK055A: Ammonia as N | 7664-41-7 | 0.5 mg/L | 88.1 | ---- | 75 | 125 | ---- | ---- |
| EG: Metals and Major Cations (QC Lot: 478092) | | | | | | | | | | |
| HK0711778-001 | W1A -1 & 2 (MIX) | EG020: Zinc | 7440-66-6 | 100 µg/L | 84.0 | ---- | 75 | 125 | ---- | ---- |



Quality Control - Laboratory Duplicate (DUP) Results

| Matrix Type: WATER | | | | Duplicate (DUP) Results | | | | |
|--|------------------|------------------------------|------------|-------------------------|-------|-----------------|------------------|---------|
| Laboratory Sample ID | Client Sample ID | Method: Analysis Description | CAS number | LOR | Units | Original Result | Duplicate Result | RPD (%) |
| EA/ED: Physical and Aggregate Properties (QC Lot: 478688) | | | | | | | | |
| HK0711822-001 | Anonymous | EA025: Suspended Solids (SS) | ---- | 2 | mg/L | 40 | 44 | 11.4 |
| HK0711839-001 | Anonymous | EA025: Suspended Solids (SS) | ---- | 2 | mg/L | 4 | 4 | 0.0 |
| ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 480436) | | | | | | | | |
| HK0711830-004 | Anonymous | EK055A: Ammonia as N | 7664-41-7 | 0.10 | mg/L | 1.9 | 1.95 | 0.5 |
| HK0711841-005 | W9B - 1&2 (MIX) | EK055A: Ammonia as N | 7664-41-7 | 0.01 | mg/L | 5.15 | 4.97 | 3.6 |
| EG: Metals and Major Cations (QC Lot: 478527) | | | | | | | | |
| HK0711841-002 | W1B - 1&2 (MIX) | EG020: Zinc | 7440-66-6 | 10 | µg/L | 40 | 40 | 0.0 |

Quality Control - Method Blank (MB), Single Control Spike (SCS) and Duplicate Control Spike (DCS) Results

| Matrix Type: WATER | | Method Blank (MB) Results | | | Single Control Spike (SCS) and Duplicate Control Spike (DCS) Results | | | | | | |
|---|------------|---------------------------|-------|--------|--|--------------------|------|---------------------|------|----------|---------------|
| Method: Analysis Description | CAS number | LOR | Units | Result | Spike Concentration | Spike Recovery (%) | | Recovery Limits (%) | | RPDs (%) | |
| | | | | | | SCS | DCS | Low | High | Value | Control Limit |
| EA/ED: Physical and Aggregate Properties (QCLot: 478688) | | | | | | | | | | | |
| EA025: Suspended Solids (SS) | ---- | 2 | mg/L | <2 | 20 mg/L | 102 | ---- | 85 | 115 | ---- | ---- |
| ED/EK: Inorganic Nonmetallic Parameters (QCLot: 480436) | | | | | | | | | | | |
| EK055A: Ammonia as N | 7664-41-7 | 0.01 | mg/L | <0.01 | 0.5 mg/L | 97.8 | ---- | 85 | 115 | ---- | ---- |
| EG: Metals and Major Cations (QCLot: 478527) | | | | | | | | | | | |
| EG020: Zinc | 7440-66-6 | 10 | µg/L | <10 | 100 µg/L | 88.8 | ---- | 85 | 115 | ---- | ---- |

Quality Control - Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Results

| Matrix Type: WATER | | | | Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Results | | | | | | |
|--|------------------|------------------------------|------------|--|--------------------|------|---------------------|------|----------|---------------|
| Laboratory Sample ID | Client Sample ID | Method: Analysis Description | CAS number | Spike Concentration | Spike Recovery (%) | | Recovery Limits (%) | | RPDs (%) | |
| | | | | | MS | MSD | Low | High | Value | Control Limit |
| ED/EK: Inorganic Nonmetallic Parameters (QCLot: 480436) | | | | | | | | | | |
| HK0711830-004 | Anonymous | EK055A: Ammonia as N | 7664-41-7 | 0.5 mg/L | 84.0 | ---- | 75 | 125 | ---- | ---- |
| EG: Metals and Major Cations (QCLot: 478527) | | | | | | | | | | |
| HK0711841-001 | W1A - 1&2 (MIX) | EG020: Zinc | 7440-66-6 | 100 µg/L | 87.8 | ---- | 75 | 125 | ---- | ---- |



Quality Control - Laboratory Duplicate (DUP) Results

| Matrix Type: WATER | | | | Duplicate (DUP) Results | | | | |
|--|------------------|------------------------------|------------|-------------------------|-------|-----------------|------------------|---------|
| Laboratory Sample ID | Client Sample ID | Method: Analysis Description | CAS number | LOR | Units | Original Result | Duplicate Result | RPD (%) |
| EA/ED: Physical and Aggregate Properties (QC Lot: 480366) | | | | | | | | |
| HK0711708-001 | Anonymous | EA025: Suspended Solids (SS) | ---- | 0.1 | mg/L | 10 | 10 | 0.0 |
| HK0712022-006 | Anonymous | EA025: Suspended Solids (SS) | ---- | 1 | mg/L | 5 | 5 | 0.0 |
| EA/ED: Physical and Aggregate Properties (QC Lot: 480367) | | | | | | | | |
| HK0712055-002 | W1B 1 & 2 (MIX) | EA025: Suspended Solids (SS) | ---- | 2 | mg/L | 53 | 52 | 1.9 |
| HK0712088-001 | Anonymous | EA025: Suspended Solids (SS) | ---- | 3 | mg/L | 156 | 144 | 8.4 |
| ED/EK: Inorganic Nonmetallic Parameters (QC Lot: 481291) | | | | | | | | |
| HK0712103-010 | Anonymous | EK055A: Ammonia as N | 7664-41-7 | 0.01 | mg/L | <0.01 | <0.01 | 0.0 |
| HK0712103-020 | Anonymous | EK055A: Ammonia as N | 7664-41-7 | 0.01 | mg/L | <0.01 | <0.01 | 0.0 |
| EG: Metals and Major Cations (QC Lot: 480352) | | | | | | | | |
| HK0711601-035 | Anonymous | EG020: Zinc | 7440-66-6 | 10 | µg/L | <10 | 11 | 12.3 |

Quality Control - Method Blank (MB), Single Control Spike (SCS) and Duplicate Control Spike (DCS) Results

| Matrix Type: WATER | | Method Blank (MB) Results | | | Single Control Spike (SCS) and Duplicate Control Spike (DCS) Results | | | | | | |
|---|------------|---------------------------|-------|--------|--|--------------------|------|---------------------|------|----------|---------------|
| Method: Analysis Description | CAS number | LOR | Units | Result | Spike Concentration | Spike Recovery (%) | | Recovery Limits (%) | | RPDs (%) | |
| | | | | | | SCS | DCS | Low | High | Value | Control Limit |
| EA/ED: Physical and Aggregate Properties (QCLot: 480366) | | | | | | | | | | | |
| EA025: Suspended Solids (SS) | ---- | 2 | mg/L | <2 | 20 mg/L | 101 | ---- | 85 | 115 | ---- | ---- |
| EA/ED: Physical and Aggregate Properties (QCLot: 480367) | | | | | | | | | | | |
| EA025: Suspended Solids (SS) | ---- | 2 | mg/L | <2 | 20 mg/L | 90.5 | ---- | 85 | 115 | ---- | ---- |
| ED/EK: Inorganic Nonmetallic Parameters (QCLot: 481291) | | | | | | | | | | | |
| EK055A: Ammonia as N | 7664-41-7 | 0.01 | mg/L | <0.01 | 5.0 mg/L | 99.1 | ---- | 85 | 115 | ---- | ---- |
| EG: Metals and Major Cations (QCLot: 480352) | | | | | | | | | | | |
| EG020: Zinc | 7440-66-6 | 10 | µg/L | <10 | 100 µg/L | 90.6 | ---- | 85 | 115 | ---- | ---- |

Quality Control - Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Results

| Matrix Type: WATER | | | | | Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Results | | | | | |
|--|------------------|------------------------------|------------|---------------------|--|------|---------------------|------|----------|---------------|
| Laboratory Sample ID | Client Sample ID | Method: Analysis Description | CAS number | Spike Concentration | Spike Recovery (%) | | Recovery Limits (%) | | RPDs (%) | |
| | | | | | MS | MSD | Low | High | Value | Control Limit |
| ED/EK: Inorganic Nonmetallic Parameters (QCLot: 481291) | | | | | | | | | | |
| HK0712050-001 | Anonymous | EK055A: Ammonia as N | 7664-41-7 | 5.0 mg/L | Not Determined | ---- | 75 | 125 | ---- | ---- |
| EG: Metals and Major Cations (QCLot: 480352) | | | | | | | | | | |
| HK0711601-035 | Anonymous | EG020: Zinc | 7440-66-6 | 100 µg/L | 89.2 | ---- | 75 | 125 | ---- | ---- |

Appendix I

Meteorological Data in the Reporting Period

Meteorological Data Extracted from HKO in the Reporting Period

| Date | Weather | Lau Fau Shan Weather Station | | | | | |
|-----------|---------|---|---------------------------|-------------------|----------------------------|----------------|------|
| | | Total Rainfall (mm) | Mean Air Temperature (°C) | Wind Speed (km/h) | Mean Relative Humidity (%) | Wind Direction | |
| 26-Jul-07 | Thu | fine/very hot/moderate | 0 | 28.3 | 15.5 | 72 | W |
| 27-Jul-07 | Fri | fine/very hot/isolated showers/light winds | Trace | 29.5 | 15.5 | 72.5 | S/SE |
| 28-Jul-07 | Sat | fine/very hot/isolated showers/moderate | Trace | Maintenance | | | |
| 29-Jul-07 | Sun | fine/very hot/isolated showers/moderate | Trace | Maintenance | | | |
| 30-Jul-07 | Mon | fine/very hot/isolated showers/light winds | Trace | Maintenance | | | |
| 31-Jul-07 | Tue | fine/isolated showers/thunderstorms/very hot/light winds | Trace | Maintenance | | | |
| 1-Aug-07 | Wed | fine/very hot/isolated showers/thunderstorms/light winds | 0 | 29.7 | 17 | 77 | S/SE |
| 2-Aug-07 | Thu | fine/very hot/isolated showers/light winds | 0 | 30.1 | 17.5 | 77 | S/SE |
| 3-Aug-07 | Fri | fine/very hot/light winds | 0 | 31 | 13 | 72.5 | S/SE |
| 4-Aug-07 | Sat | fine/very hot/a few showers/moderate | 0 | 30.3 | 15 | 66 | E |
| 5-Aug-07 | Sun | hot/isolated showers/squally thunderstorms | 7.7 | 30.8 | 10.5 | 73.5 | E/SE |
| 6-Aug-07 | Mon | cloudy/scattered showers/squally thunderstorms/moderate/fresh | 100.4 | 27.3 | 14 | 88 | E/NE |
| 7-Aug-07 | Tue | cloudy/a few showers/thunderstorms/sunny intervals/moderate/fresh | 17.4 | 29 | 13.5 | 82 | E |
| 8-Aug-07 | Wed | cloudy/haze/squally showers/thunderstorms/moderate/fresh/strong | 17.9 | 29.7 | 10.5 | 73 | E/SE |
| 9-Aug-07 | Thu | cloudy/overcast/rain/squalls/fresh | 33.6 | 28.2 | 22 | 78.5 | E/NE |
| 10-Aug-07 | Fri | cloudy/overcast/squally showers/moderate/fresh/strong | 57.8 | 25.5 | 16 | 85 | E/SE |
| 11-Aug-07 | Sat | cloudy/rain/fresh/strong/squally thunderstorms | 39.9 | 25.6 | 23.5 | 89.5 | S/SW |
| 12-Aug-07 | Sun | cloudy/rain/mist/moderate | 5.3 | 26.7 | 8 | 91.5 | W/SW |
| 13-Aug-07 | Mon | cloudy/a few showers/thunderstorms/moderate | Trace | 28.3 | 13 | 89 | S/SE |
| 14-Aug-07 | Tue | cloudy/overcast/rain/squally thunderstorms/moderate | 14.7 | 26.3 | 21.5 | 85 | W/SW |
| 15-Aug-07 | Wed | cloudy/rain moderate | 10.9 | 27.7 | 14 | 85 | NW |
| 16-Aug-07 | Thu | cloudy/a few showers/moderate | 60.7 | 25.6 | 12 | 81 | E/NE |
| 17-Aug-07 | Fri | sunny intervals/a few showers/fresh/strong | 27.9 | 27.8 | 13.5 | 81.5 | E |
| 18-Aug-07 | Sat | fine/very hot/haze/moderate/squally thunderstorms/moderate | 1.2 | 28.5 | 13.5 | 79.5 | W/NW |
| 19-Aug-07 | Sun | fine/very hot/light winds | 0 | 29 | 17.7 | 71 | W/SW |
| 20-Aug-07 | Mon | cloudy/scattered showers/squally thunderstorms/fresh | Trace | 27.4 | 25.5 | 84 | SW |
| 21-Aug-07 | Tue | cloudy/moderate/fresh/scattered showers/squally thunderstorms | Trace | 28.1 | 21 | 79 | S/SW |
| 22-Aug-07 | Wed | cloudy/fresh/moderate/squally thunderstorms/scattered showers | 15.1 | 26.6 | 25 | 85.5 | S/SW |
| 23-Aug-07 | Thu | cloudy/scattered showers/squally thunderstorms/light winds | Trace | 28.3 | 16 | 84.5 | S/SE |
| 24-Aug-07 | Fri | fine/isolated showers/light winds | 15.3 | 28.1 | 17 | 85 | E/SE |
| 25-Aug-07 | Sat | a few showers/sunny periods/light winds | 10.3 | 28 | 12.5 | 82.5 | E/SE |

Appendix J

ET Site Inspection Checklists

Environmental Site Inspection Checklist for KT15

Project: Contract No.: DC/2006/02
Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui
Wai Drainage Improvements, Stage 1, Phase 2B –
Cheung Chun San Tsuen and Kam Tsui Wai

Inspected by _____
RE/RE's representative: A.F. Ng
IEC/IEC's representative: _____
ETL/ ET's representative: Ken Wong
Contractor's representative: M.K. Ng / K.M. Lui
Checklist No. KT15-020807

Inspection
Date: 02 August 2007
Time: 15:30

PART A: GENERAL INFORMATION Environmental Permit No. EP-231/2005/A

Weather: Sunny Fine Cloudy Rainy

Temperature: °C

Humidity: High Moderate Low

Wind: Strong Breeze Light Calm

PART B: SITE AUDIT

| | | Not Obs. | Yes | No | Follow up | N/A | Photo/ Remarks |
|---------------------------------|--|-------------------------------------|-------------------------------------|--------------------------|-------------------------------------|-------------------------------------|-------------------------|
| Section 1: Water Quality | | | | | | | |
| 1.01 | Is an effluent discharge license obtained for the Project? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | Application in progress |
| 1.02 | Is the effluent discharged in accordance with the discharge licence? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.03 | Is the discharge of turbid water avoided? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.04 | Are there proper desilting facilities in the drainage systems to reduce SS levels in effluent? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.05 | Are there channels, sandbags or bunds to direct surface run-off to sedimentation tanks? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.06 | Are there any perimeter channels provided at site boundaries to intercept storm runoff from crossing the site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.07 | Is drainage system well maintained? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.08 | As excavation proceeds, are temporary access roads protected by crushed stone or gravel? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.09 | Are temporary exposed slopes properly covered? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.10 | Are earthworks final surfaces well compacted or protected? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.11 | Are manholes adequately covered or temporarily sealed? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.12 | Are there any procedures and equipment for rainstorm protection? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.13 | Are wheel washing facilities well maintained? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.14 | Is runoff from wheel washing facilities avoided? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.15 | Are there toilets provided on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.16 | Are toilets properly maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.17 | Are the vehicle and plant servicing areas paved and located within roofed areas? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.18 | Is the oil leakage or spillage avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.19 | Are there any measures to prevent leaked oil from entering the drainage system? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.20 | Are there any measures to collect spilt cement and concrete washings during concreting works? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.21 | Are there any oil interceptors/grease traps in the drainage systems for vehicle and plant servicing areas, canteen kitchen, etc? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |

Environmental Site Inspection Checklist for KT15

| | Not Obs. | Yes | No | Follow up | N/A | Photo/Remarks |
|-------------------------------|-------------------------------------|-------------------------------------|-------------------------------------|--------------------------|-------------------------------------|---------------|
| 1.22 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.23 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.24 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.25 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.26 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.27 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.25 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.26 | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Section 2: Air Quality | | | | | | |
| 2.01 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.02 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.03 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.04 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.05 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 2.06 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.07 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 2.08 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.09 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.10 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.11 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.12 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 2.13 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.14 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.15 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.16 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| Section 3: Noise | | | | | | |
| 3.01 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.02 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.03 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.04 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.05 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.06 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |

Environmental Site Inspection Checklist for KT15

| | | Not Obs. | Yes | No | Follow up | N/A | Photo/Remarks |
|---|---|-------------------------------------|-------------------------------------|--------------------------|--------------------------|-------------------------------------|---------------|
| 3.07 | Are air compressors fitted with valid noise emission labels during operation? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 3.08 | Are flaps and panels of mechanical equipment closed during operation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.09 | Are Construction Noise Permit(s) applied for percussive piling works? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 3.10 | Are Construction Noise Permit(s) applied for general construction works during restricted hours? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 3.11 | Are valid Construction Noise Permit(s) posted at site entrances? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 3.12 | Use of quiet plant had been used on site to minimise the construction noise impact to the surrounding residences/dwellings (Level 1 mitigation measures). | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.13 | Temporary/Moveable noise barrier or site hoarding are provide or erect at the site boundary to minimise the noise impact of the closest NSRs or stationary equipments shield by the noise barrier which cannot visible from NSRs (Level 2 mitigation measure) | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.14 | Temporary/Moveable noise barrier equal to or more than 3m height with 10kg/m2 are provide for noise mitigation measures (Level 2 mitigation measures). | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Section 4: Waste/Chemical Management | | | | | | | |
| 4.01 | Waste Management Plan had been submit to Engineer for approval. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.02 | Are receptacles available for general refuse collection? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.03 | Is general refuse sorting or recycling implemented? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.04 | Is general refuse disposed of properly and regularly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.05 | Is the Contractor registered as a chemical waste producer? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.06 | Are the chemical waste containers properly labelled? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.07 | Are the chemical wastes stored in proper storage areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.08 | Is the chemical waste storage area properly labelled? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.09 | Is the chemical waste storage area used for storage of chemical waste only? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.10 | Are incompatible chemical wastes stored in different areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.11 | Are the chemical wastes disposed of by licensed collectors? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 4.12 | Are trip tickets for chemical wastes disposal available for inspection? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 4.13 | Are chemical/fuel storage areas bunded? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.14 | Are designated areas identified for storage and sorting of construction wastes? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.15 | Are construction wastes sorted (inert and non-inert) on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.16 | Are construction wastes reused? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.17 | Are construction wastes disposed of properly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.18 | Are site hoardings and signboards made of durable materials instead of timber? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.19 | Is trip ticket system implemented for the disposal of construction wastes and records available for inspection? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.20 | Are appropriate procedures followed if contaminated material exists? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 4.21 | Is relevant license/ permit for disposal of construction waste or excavated materials available for inspection? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.22 | Site cleanliness and appropriate waste management training had provided for the site workers. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

Environmental Site Inspection Checklist for KT15

| | Not Obs. | Yes | No | Follow up | N/A | Photo/Remarks |
|---|-------------------------------------|-------------------------------------|--------------------------|--------------------------|-------------------------------------|---------------|
| 4.23 Contaminated sediments will managed according to WBTC No.12/2000 and EWTB TC(W) No. 34/2002. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| Section 5: Landscape & Visual | | | | | | |
| 5.01 Are retained and transplanted trees in health condition? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 5.02 Are retained and transplanted trees properly protected? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 5.03 Are surgery works carried out for the damaged trees? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 5.04 Is damage to trees outside site boundary due to construction activities avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 5.05 Is the night-time lighting controlled to minimize glare to sensitive receivers? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| Section 6: Ecology | | | | | | |
| 6.01 Gabion banks and base had been provide for channel linings and banks for typical sections of KT15? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| 6.02 Prevent site effluent/runoff discharge to the seasonal wetlands at KT15? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 6.03 Stockpiling or disposal of materials, and any dredging or construction activities at the seasonal wetlands at KT15 are prohibited? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| Section 7: Others | | | | | | |
| 7.01 Are relevant Environmental Permits posted at all vehicle site entrances/exits? | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |

Remarks

Last Site Inspection:




Relevant chemical label stick on the chemical containers stored at the site office chemical storage area (ref: KT15-250707 Obs1).

Findings of Site Inspection on 02 Aug 2007:

Site Inspection was carried out from CH290 – CH550.



Obs 1 – Stagnant water accumulated in the site area within CH 290 was observed, the Contractor was reminded to clean up as soon as possible.

| RE's representative | IEC's representative | ET's representative | Contractor's representative |
|---|----------------------|--|---|
|  | |  (Ken Wong) |  (M K Ng) |

Project: Contract No.: DC/2006/02
Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui
Wai Drainage Improvements, Stage 1, Phase 2B –
Cheung Chun San Tsuen and Kam Tsui Wai

Inspected by _____
RE/RE's representative: A.F. Ng
IEC/IEC's representative: _____
ETL/ ET's representative: Ben Tam
Contractor's representative: M.K. Ng / K.M. Lui
Checklist No. KT15-090807

Inspection
Date: 09 August 2007
Time: 15:30

PART A: GENERAL INFORMATION Environmental Permit No. EP-231/2005/A

Weather: Sunny Fine Cloudy Rainy

Temperature: °C

Humidity: High Moderate Low

Wind: Strong Breeze Light Calm

PART B: SITE AUDIT

| | | Not Obs. | Yes | No | Follow up | N/A | Photo/ Remarks |
|---------------------------------|--|-------------------------------------|-------------------------------------|--------------------------|--------------------------|-------------------------------------|----------------|
| Section 1: Water Quality | | | | | | | |
| 1.01 | Is an effluent discharge license obtained for the Project? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.02 | Is the effluent discharged in accordance with the discharge licence? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.03 | Is the discharge of turbid water avoided? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.04 | Are there proper desilting facilities in the drainage systems to reduce SS levels in effluent? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.05 | Are there channels, sandbags or bunds to direct surface run-off to sedimentation tanks? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.06 | Are there any perimeter channels provided at site boundaries to intercept storm runoff from crossing the site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.07 | Is drainage system well maintained? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.08 | As excavation proceeds, are temporary access roads protected by crushed stone or gravel? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.09 | Are temporary exposed slopes properly covered? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.10 | Are earthworks final surfaces well compacted or protected? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.11 | Are manholes adequately covered or temporarily sealed? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.12 | Are there any procedures and equipment for rainstorm protection? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.13 | Are wheel washing facilities well maintained? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.14 | Is runoff from wheel washing facilities avoided? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.15 | Are there toilets provided on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.16 | Are toilets properly maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.17 | Are the vehicle and plant servicing areas paved and located within roofed areas? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.18 | Is the oil leakage or spillage avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.19 | Are there any measures to prevent leaked oil from entering the drainage system? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.20 | Are there any measures to collect spilt cement and concrete washings during concreting works? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.21 | Are there any oil interceptors/grease traps in the drainage systems for vehicle and plant servicing areas, canteen kitchen, etc? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |

Environmental Site Inspection Checklist for KT15

| | Not Obs. | Yes | No | Follow up | N/A | Photo/Remarks |
|-------------------------------|-------------------------------------|-------------------------------------|-------------------------------------|--------------------------|-------------------------------------|---------------|
| 1.22 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.23 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.24 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.25 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.26 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.27 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.25 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.26 | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Section 2: Air Quality | | | | | | |
| 2.01 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.02 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.03 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.04 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.05 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 2.06 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.07 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 2.08 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.09 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.10 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.11 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.12 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 2.13 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.14 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.15 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.16 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| Section 3: Noise | | | | | | |
| 3.01 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.02 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.03 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.04 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.05 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.06 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |

Environmental Site Inspection Checklist for KT15

| | | Not Obs. | Yes | No | Follow up | N/A | Photo/Remarks |
|---|---|-------------------------------------|-------------------------------------|--------------------------|--------------------------|-------------------------------------|---------------|
| 3.07 | Are air compressors fitted with valid noise emission labels during operation? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 3.08 | Are flaps and panels of mechanical equipment closed during operation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.09 | Are Construction Noise Permit(s) applied for percussive piling works? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 3.10 | Are Construction Noise Permit(s) applied for general construction works during restricted hours? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 3.11 | Are valid Construction Noise Permit(s) posted at site entrances? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 3.12 | Use of quiet plant had been used on site to minimise the construction noise impact to the surrounding residences/dwellings (Level 1 mitigation measures). | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.13 | Temporary/Moveable noise barrier or site hoarding are provide or erect at the site boundary to minimise the noise impact of the closest NSRs or stationary equipments shield by the noise barrier which cannot visible from NSRs (Level 2 mitigation measure) | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.14 | Temporary/Moveable noise barrier equal to or more than 3m height with 10kg/m2 are provide for noise mitigation measures (Level 2 mitigation measures). | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Section 4: Waste/Chemical Management | | | | | | | |
| 4.01 | Waste Management Plan had been submit to Engineer for approval. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.02 | Are receptacles available for general refuse collection? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.03 | Is general refuse sorting or recycling implemented? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.04 | Is general refuse disposed of properly and regularly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.05 | Is the Contractor registered as a chemical waste producer? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.06 | Are the chemical waste containers properly labelled? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.07 | Are the chemical wastes stored in proper storage areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.08 | Is the chemical waste storage area properly labelled? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.09 | Is the chemical waste storage area used for storage of chemical waste only? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.10 | Are incompatible chemical wastes stored in different areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.11 | Are the chemical wastes disposed of by licensed collectors? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 4.12 | Are trip tickets for chemical wastes disposal available for inspection? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 4.13 | Are chemical/fuel storage areas bunded? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.14 | Are designated areas identified for storage and sorting of construction wastes? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.15 | Are construction wastes sorted (inert and non-inert) on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.16 | Are construction wastes reused? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.17 | Are construction wastes disposed of properly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.18 | Are site hoardings and signboards made of durable materials instead of timber? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.19 | Is trip ticket system implemented for the disposal of construction wastes and records available for inspection? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.20 | Are appropriate procedures followed if contaminated material exists? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 4.21 | Is relevant license/ permit for disposal of construction waste or excavated materials available for inspection? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.22 | Site cleanliness and appropriate waste management training had provided for the site workers. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

Environmental Site Inspection Checklist for KT15

| | Not Obs. | Yes | No | Follow up | N/A | Photo/Remarks |
|---|-------------------------------------|-------------------------------------|--------------------------|--------------------------|-------------------------------------|---------------|
| 4.23 Contaminated sediments will managed according to WBTC No.12/2000 and EWTB TC(W) No. 34/2002. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| Section 5: Landscape & Visual | | | | | | |
| 5.01 Are retained and transplanted trees in health condition? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 5.02 Are retained and transplanted trees properly protected? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 5.03 Are surgery works carried out for the damaged trees? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 5.04 Is damage to trees outside site boundary due to construction activities avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 5.05 Is the night-time lighting controlled to minimize glare to sensitive receivers? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| Section 6: Ecology | | | | | | |
| 6.01 Gabion banks and base had been provide for channel linings and banks for typical sections of KT15? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| 6.02 Prevent site effluent/runoff discharge to the seasonal wetlands at KT15? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 6.03 Stockpiling or disposal of materials, and any dredging or construction activities at the seasonal wetlands at KT15 are prohibited? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| Section 7: Others | | | | | | |
| 7.01 Are relevant Environmental Permits posted at all vehicle site entrances/exits? | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |

Remarks

Last Site Inspection:



Stagnant water accumulated in the site area at CH 290 was clean up by the Contractor on 04 Aug 2007(ref: KT15-020807).

Findings of Site Inspection on 02 Aug 2007:

Site Inspection was carried out at CH290.



Obs 1 – Rain water accumulated in the site area at CH 290 was observed, the Contractor was reminded to clean up after each rainy day.

E's representative

IEC's representative

ET's representative

(Ken Wang)

Contractor's representative

Environmental Site Inspection Checklist for KT15

| | | | |
|-------------------|---|-------------------------------------|---------------------------|
| Project: | <u>Contract No.: DC/2006/02</u> <u>Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsui Wai</u> | Inspected by | |
| Inspection | | RE/RE's representative: | <u>A.F. Ng</u> |
| Date: | <u>16 August 2007</u> | IEC/IEC's representative: | <u></u> |
| Time: | <u>15:30</u> | ETL/ ET's representative: | <u>Ben Tam</u> |
| | | Contractor's representative: | <u>M.K. Ng / K.M. Lui</u> |
| | | Checklist No. | <u>KT15-160807</u> |

PART A: GENERAL INFORMATION Environmental Permit No. EP-231/2005/A

Weather: Sunny Fine Cloudy Rainy

Temperature: °C

Humidity: High Moderate Low

Wind: Strong Breeze Light Calm

PART B: SITE AUDIT

| | | Not Obs. | Yes | No | Follow up | N/A | Photo/Remarks |
|---------------------------------|--|-------------------------------------|-------------------------------------|--------------------------|--------------------------|-------------------------------------|---------------|
| Section 1: Water Quality | | | | | | | |
| 1.01 | Is an effluent discharge license obtained for the Project? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.02 | Is the effluent discharged in accordance with the discharge licence? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.03 | Is the discharge of turbid water avoided? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.04 | Are there proper desilting facilities in the drainage systems to reduce SS levels in effluent? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.05 | Are there channels, sandbags or bunds to direct surface run-off to sedimentation tanks? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.06 | Are there any perimeter channels provided at site boundaries to intercept storm runoff from crossing the site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.07 | Is drainage system well maintained? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.08 | As excavation proceeds, are temporary access roads protected by crushed stone or gravel? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.09 | Are temporary exposed slopes properly covered? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.10 | Are earthworks final surfaces well compacted or protected? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.11 | Are manholes adequately covered or temporarily sealed? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.12 | Are there any procedures and equipment for rainstorm protection? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.13 | Are wheel washing facilities well maintained? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.14 | Is runoff from wheel washing facilities avoided? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.15 | Are there toilets provided on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.16 | Are toilets properly maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.17 | Are the vehicle and plant servicing areas paved and located within roofed areas? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.18 | Is the oil leakage or spillage avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.19 | Are there any measures to prevent leaked oil from entering the drainage system? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.20 | Are there any measures to collect spilt cement and concrete washings during concreting works? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.21 | Are there any oil interceptors/grease traps in the drainage systems for vehicle and plant servicing areas, canteen kitchen, etc? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |

Environmental Site Inspection Checklist for KT15

| | Not Obs. | Yes | No | Follow up | N/A | Photo/Remarks |
|-------------------------------|-------------------------------------|-------------------------------------|-------------------------------------|--------------------------|-------------------------------------|---------------|
| 1.22 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.23 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.24 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.25 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.26 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.27 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.25 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.26 | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Section 2: Air Quality | | | | | | |
| 2.01 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.02 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.03 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.04 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.05 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 2.06 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.07 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 2.08 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.09 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.10 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.11 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.12 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 2.13 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.14 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.15 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.16 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| Section 3: Noise | | | | | | |
| 3.01 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.02 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.03 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.04 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.05 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.06 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |

Environmental Site Inspection Checklist for KT15

| | | Not Obs. | Yes | No | Follow up | N/A | Photo/Remarks |
|---|---|-------------------------------------|-------------------------------------|-------------------------------------|--------------------------|-------------------------------------|---------------|
| 3.07 | Are air compressors fitted with valid noise emission labels during operation? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 3.08 | Are flaps and panels of mechanical equipment closed during operation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.09 | Are Construction Noise Permit(s) applied for percussive piling works? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 3.10 | Are Construction Noise Permit(s) applied for general construction works during restricted hours? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 3.11 | Are valid Construction Noise Permit(s) posted at site entrances? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 3.12 | Use of quiet plant had been used on site to minimise the construction noise impact to the surrounding residences/dwellings (Level 1 mitigation measures). | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.13 | Temporary/Moveable noise barrier or site hoarding are provide or erect at the site boundary to minimise the noise impact of the closest NSRs or stationary equipments shield by the noise barrier which cannot visible from NSRs (Level 2 mitigation measure) | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.14 | Temporary/Moveable noise barrier equal to or more than 3m height with 10kg/m2 are provide for noise mitigation measures (Level 2 mitigation measures). | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Section 4: Waste/Chemical Management | | | | | | | |
| 4.01 | Waste Management Plan had been submit to Engineer for approval. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.02 | Are receptacles available for general refuse collection? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.03 | Is general refuse sorting or recycling implemented? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.04 | Is general refuse disposed of properly and regularly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.05 | Is the Contractor registered as a chemical waste producer? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.06 | Are the chemical waste containers properly labelled? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.07 | Are the chemical wastes stored in proper storage areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.08 | Is the chemical waste storage area properly labelled? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.09 | Is the chemical waste storage area used for storage of chemical waste only? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.10 | Are incompatible chemical wastes stored in different areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.11 | Are the chemical wastes disposed of by licensed collectors? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 4.12 | Are trip tickets for chemical wastes disposal available for inspection? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 4.13 | Are chemical/fuel storage areas bunded? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.14 | Are designated areas identified for storage and sorting of construction wastes? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.15 | Are construction wastes sorted (inert and non-inert) on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.16 | Are construction wastes reused? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.17 | Are construction wastes disposed of properly? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.18 | Are site hoardings and signboards made of durable materials instead of timber? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.19 | Is trip ticket system implemented for the disposal of construction wastes and records available for inspection? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.20 | Are appropriate procedures followed if contaminated material exists? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 4.21 | Is relevant license/ permit for disposal of construction waste or excavated materials available for inspection? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.22 | Site cleanliness and appropriate waste management training had provided for the site workers. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

Environmental Site Inspection Checklist for KT15

| | Not Obs. | Yes | No | Follow up | N/A | Photo/Remarks |
|---|-------------------------------------|-------------------------------------|--------------------------|--------------------------|-------------------------------------|---------------|
| 4.23 Contaminated sediments will managed according to WBTC No.12/2000 and EWTB TC(W) No. 34/2002. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| Section 5: Landscape & Visual | | | | | | |
| 5.01 Are retained and transplanted trees in health condition? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 5.02 Are retained and transplanted trees properly protected? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 5.03 Are surgery works carried out for the damaged trees? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 5.04 Is damage to trees outside site boundary due to construction activities avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 5.05 Is the night-time lighting controlled to minimize glare to sensitive receivers? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| Section 6: Ecology | | | | | | |
| 6.01 Gabion banks and base had been provide for channel linings and banks for typical sections of KT15? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| 6.02 Prevent site effluent/runoff discharge to the seasonal wetlands at KT15? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 6.03 Stockpiling or disposal of materials, and any dredging or construction activities at the seasonal wetlands at KT15 are prohibited? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| Section 7: Others | | | | | | |
| 7.01 Are relevant Environmental Permits posted at all vehicle site entrances/exits? | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |

Remarks

Last Site Inspection:







Rain water accumulated in the abandon wheel wash bay at CH 290 was still observed. The Contractor was reminded to clean up after each rainy day or fill up with soil to prevent any rainy water accumulated on site (ref: KT15-090807).

Findings of Site Inspection on 16 Aug 2007:

Site Inspection was covered the site area from CH221-CH688.



Obs 1 – Some wastes/excavated soil from site clearance accumulated next to stream edge was observed at CH675. To prevent any soil runoff into the stream, the Contractor was reminded to remove and prevent any C&D/excavated soil accumulated next to the stream.

| | | | |
|---|---|--|---|
| RE's representative | IEC's representative | ET's representative | Contractor's representative |
|  |  |  |  |
| _____) | _____) | (Ken Wong) | _____) |

Project: Contract No.: DC/2006/02
Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui
Wai Drainage Improvements, Stage 1, Phase 2B –
Cheung Chun San Tsuen and Kam Tsin Wai

Inspected by
RE/RE's representative: A.F. Ng / WL Chan
IEC/IEC's representative: Benny Liu
ETL/ ET's representative: Ken Wong / Ben Tam
Contractor's representative: M.K. Ng / K.M. Lui
Checklist No. KT15-210807

Inspection
Date: 21 August 2007
Time: 13:30

PART A: GENERAL INFORMATION Environmental Permit No. EP-231/2005/A

Weather: Sunny Fine Cloudy Rainy
 Temperature: °C
 Humidity: High Moderate Low
 Wind: Strong Breeze Light Calm

PART B: SITE AUDIT

Section 1: Water Quality

| | | Not Obs. | Yes | No | Follow up | N/A | Photo/ Remarks |
|------|--|-------------------------------------|-------------------------------------|-------------------------------------|--------------------------|-------------------------------------|----------------|
| 1.01 | Is an effluent discharge license obtained for the Project? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.02 | Is the effluent discharged in accordance with the discharge licence? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.03 | Is the discharge of turbid water avoided? | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.04 | Are there proper desilting facilities in the drainage systems to reduce SS levels in effluent? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.05 | Are there channels, sandbags or bunds to direct surface run-off to sedimentation tanks? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.06 | Are there any perimeter channels provided at site boundaries to intercept storm runoff from crossing the site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.07 | Is drainage system well maintained? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.08 | As excavation proceeds, are temporary access roads protected by crushed stone or gravel? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.09 | Are temporary exposed slopes properly covered? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.10 | Are earthworks final surfaces well compacted or protected? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.11 | Are manholes adequately covered or temporarily sealed? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.12 | Are there any procedures and equipment for rainstorm protection? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.13 | Are wheel washing facilities well maintained? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.14 | Is runoff from wheel washing facilities avoided? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.15 | Are there toilets provided on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.16 | Are toilets properly maintained? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.17 | Are the vehicle and plant servicing areas paved and located within roofed areas? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.18 | Is the oil leakage or spillage avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.19 | Are there any measures to prevent leaked oil from entering the drainage system? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.20 | Are there any measures to collect spilt cement and concrete washings during concreting works? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.21 | Are there any oil interceptors/grease traps in the drainage systems for vehicle and plant servicing areas, canteen kitchen, etc? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |

Environmental Site Inspection Checklist for KT15

| | Not Obs. | Yes | No | Follow up | N/A | Photo/Remarks |
|-------------------------------|-------------------------------------|-------------------------------------|-------------------------------------|--------------------------|-------------------------------------|---------------|
| 1.22 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.23 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.24 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.25 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.26 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 1.27 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.25 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 1.26 | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Section 2: Air Quality | | | | | | |
| 2.01 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.02 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.03 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.04 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.05 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 2.06 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.07 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 2.08 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.09 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.10 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.11 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.12 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 2.13 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.14 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.15 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 2.16 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| Section 3: Noise | | | | | | |
| 3.01 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.02 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.03 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.04 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.05 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.06 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |

Environmental Site Inspection Checklist for KT15

| | | Not Obs. | Yes | No | Follow up | N/A | Photo/Remarks |
|---|---|-------------------------------------|-------------------------------------|--------------------------|--------------------------|-------------------------------------|---------------|
| 3.07 | Are air compressors fitted with valid noise emission labels during operation? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 3.08 | Are flaps and panels of mechanical equipment closed during operation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.09 | Are Construction Noise Permit(s) applied for percussive piling works? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 3.10 | Are Construction Noise Permit(s) applied for general construction works during restricted hours? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 3.11 | Are valid Construction Noise Permit(s) posted at site entrances? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 3.12 | Use of quiet plant had been used on site to minimise the construction noise impact to the surrounding residences/dwellings (Level 1 mitigation measures). | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.13 | Temporary/Moveable noise barrier or site hoarding are provide or erect at the site boundary to minimise the noise impact of the closest NSRs or stationary equipments shield by the noise barrier which cannot visible from NSRs (Level 2 mitigation measure) | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.14 | Temporary/Moveable noise barrier equal to or more than 3m height with 10kg/m2 are provide for noise mitigation measures (Level 2 mitigation measures). | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Section 4: Waste/Chemical Management | | | | | | | |
| 4.01 | Waste Management Plan had been submit to Engineer for approval. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.02 | Are receptacles available for general refuse collection? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.03 | Is general refuse sorting or recycling implemented? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.04 | Is general refuse disposed of properly and regularly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.05 | Is the Contractor registered as a chemical waste producer? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.06 | Are the chemical waste containers properly labelled? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.07 | Are the chemical wastes stored in proper storage areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.08 | Is the chemical waste storage area properly labelled? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.09 | Is the chemical waste storage area used for storage of chemical waste only? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.10 | Are incompatible chemical wastes stored in different areas? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.11 | Are the chemical wastes disposed of by licensed collectors? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 4.12 | Are trip tickets for chemical wastes disposal available for inspection? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 4.13 | Are chemical/fuel storage areas bunded? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.14 | Are designated areas identified for storage and sorting of construction wastes? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.15 | Are construction wastes sorted (inert and non-inert) on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.16 | Are construction wastes reused? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.17 | Are construction wastes disposed of properly? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.18 | Are site hoardings and signboards made of durable materials instead of timber? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.19 | Is trip ticket system implemented for the disposal of construction wastes and records available for inspection? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.20 | Are appropriate procedures followed if contaminated material exists? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 4.21 | Is relevant license/ permit for disposal of construction waste or excavated materials available for inspection? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.22 | Site cleanliness and appropriate waste management training had provided for the site workers. | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

Environmental Site Inspection Checklist for KT15

| | Not Obs. | Yes | No | Follow up | N/A | Photo/Remarks |
|---|-------------------------------------|-------------------------------------|--------------------------|--------------------------|-------------------------------------|---------------|
| 4.23 Contaminated sediments will managed according to WBTC No.12/2000 and EWTB TC(W) No. 34/2002. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| Section 5: Landscape & Visual | | | | | | |
| 5.01 Are retained and transplanted trees in health condition? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 5.02 Are retained and transplanted trees properly protected? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 5.03 Are surgery works carried out for the damaged trees? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 5.04 Is damage to trees outside site boundary due to construction activities avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 5.05 Is the night-time lighting controlled to minimize glare to sensitive receivers? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| Section 6: Ecology | | | | | | |
| 6.01 Gabion banks and base had been provide for channel linings and banks for typical sections of KT15? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| 6.02 Prevent site effluent/runoff discharge to the seasonal wetlands at KT15? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 6.03 Stockpiling or disposal of materials, and any dredging or construction activities at the seasonal wetlands at KT15 are prohibited? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| Section 7: Others | | | | | | |
| 7.01 Are relevant Environmental Permits posted at all vehicle site entrances/exits? | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |

Remarks

Last Site Inspection:






C&D wastes/excavated soil accumulated next to stream edge at CH200 had been remove. (ref: KT15-160807).

Findings of Site Inspection on 21 Aug 2007:

Site Inspection was covered the site area from CH145-CH688.



Obs 1 – Some silty water seepage into the stream was observed (CH155) during the site inspection, the Contractor was reminded to confine the wastewater/runoff and divert to the sedimentation system prior to discharge.

| RE's representative | IEC's representative | ET's representative | Contractor's representative |
|---|----------------------|--|---|
|  | |  |  |
| (A.F. Ng) | () | (Ken Wong) | () |

Environmental Site Inspection Checklist for KT15

Project: Contract No.: DC/2006/02
Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B - Cheung Chun San Tsuen and Kam Ts'in Wai

Inspected by: A.T. Ng, W.L. Chan
Benny Liu
 RE's representative: Ken Wong, Ben Tam
 IEC's representative: K.M. Lau, M.K. Ng
 ET's representative: _____
 Contractor's representative: _____
 Checklist No. _____

Inspection Date: 21 August 2007
 Time: 13:30

PART A: GENERAL INFORMATION Environmental Permit No. EP-231/2005/A

Weather: Sunny Fine Cloudy Rainy

Temperature: 27 °C

Humidity: High Moderate Low

Wind: Strong Breeze Light Calm

PART B: SITE AUDIT

| | Not Obs. | Yes | No | Follow up | N/A | Photo/Remarks |
|---------------------------------|-------------------------------------|-------------------------------------|--------------------------|--------------------------|-------------------------------------|---------------|
| Section 1: Water Quality | | | | | | |
| 1.01 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 1.02 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 1.03 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 1.04 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 1.05 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 1.06 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 1.07 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 1.08 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| 1.09 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| 1.10 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| 1.11 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 1.12 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 1.13 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| 1.14 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| 1.15 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 1.16 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 1.17 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| 1.18 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 1.19 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 1.20 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| 1.21 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| 1.22 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |

Environmental Site Inspection Checklist for KT15

| | Not Obs. | Yes | No | Follow up | N/A | Photo/Remarks |
|---|-------------------------------------|-------------------------------------|--------------------------|--------------------------|-------------------------------------|---------------|
| 1.23 Is used bentonite recycled where appropriate? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| 1.24 Is designated settlement area for runoff / wheel wash water provided and located at the streambed with 1-2m deep, 12m long and around 50m ³ capacities for sedimentation? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 1.25 Is excavation prohibited in the settlement area? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 1.26 Is concreting wastes water neutralized below the pH Action Levels before discharge? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| 1.27 Are mobile toilets provided on site and located away from the KT15 stream course? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 1.25 Is License collector employed for handling the sewage of mobile toilet? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| Section 2: Air Quality | | | | | | |
| 2.01 Are there wheel washing facilities with high pressure jets provided at every vehicle exit point? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 2.02 Are vehicles washed to remove any dusty materials from their bodies and wheels before leaving construction sites? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 2.03 Are the excavated materials sprayed with water during handling? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 2.04 Are stockpiles of dusty materials sprayed with water, covered or placed in sheltered areas? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 2.05 Is the exposed earth properly treated within six months after the last construction activities? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| 2.06 Are the access roads sprayed with water to maintain the entire road surface wet or paved? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 2.07 Is the surface where any drilling, cutting, polishing or breaking operation continuously sprayed with water? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| 2.08 Is the load on vehicles covered entirely by clean impervious sheeting? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 2.09 Is the loading of materials to a level higher than the side and tail boards during transportation by vehicles avoided? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 2.10 Is the road leading to the construction site within 30m of the vehicle entrance kept clear of dusty materials? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 2.11 Is dark smoke emission from plant/equipment avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 2.12 Are de-bagging, batching and mixing processes carried out in sheltered areas during the use of bagged cement? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| 2.13 Are site vehicles travelling within the speed limit not more than 15km/hour? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 2.14 Are hoardings of not less than 2.4m high provided along the site boundary, which adjoins areas accessible to the public? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 2.15 Is open burning avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 2.16 Are excavated materials from the stream removed from site on the same day and be stored in covered impermeable skips while awaiting removal from site? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| Section 3: Noise | | | | | | |
| 3.01 Are noisy equipment and activities positioned as far as practicable from the sensitive receivers? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 3.02 Is silenced equipment adopted? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 3.03 Is idle equipment turned off or throttled down? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 3.04 Are all plant and equipment well maintained and in good condition? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 3.05 Are noise barriers or enclosures provided at areas where construction activities cause noise impact on sensitive receivers? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 3.06 Are hand held breakers fitted with valid noise emission labels during operation? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| 3.07 Are air compressors fitted with valid noise emission labels during operation? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| 3.08 Are flaps and panels of mechanical equipment closed during operation? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 3.09 Are Construction Noise Permit(s) applied for percussive piling works? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |

Environmental Site Inspection Checklist for KT15

| | Not Obs. | Yes | No | Follow up | N/A | Photo/Remarks |
|---|-------------------------------------|-------------------------------------|--------------------------|--------------------------|-------------------------------------|---------------|
| 3.10 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 3.11 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 3.12 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.13 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 3.14 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| Section 4: Waste/Chemical Management | | | | | | |
| 4.01 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.02 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.03 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.04 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.05 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.06 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Ⓛ |
| 4.07 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.08 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.09 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.10 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.11 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 4.12 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 4.13 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.14 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.15 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.16 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.17 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.18 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.19 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.20 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| 4.21 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.22 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |
| 4.23 | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| Section 5: Landscape & Visual | | | | | | |
| 5.01 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

Environmental Site Inspection Checklist for KT15

| | Not Obs. | Yes | No | Follow up | N/A | Photo/Remarks |
|---|-------------------------------------|-------------------------------------|--------------------------|--------------------------|-------------------------------------|---------------|
| 5.02 Are retained and transplanted trees properly protected? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 5.03 Are surgery works carried out for the damaged trees? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 5.04 Is damage to trees outside site boundary due to construction activities avoided? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 5.05 Is the night-time lighting controlled to minimize glare to sensitive receivers? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| Section 6: Ecology | | | | | | |
| 6.01 Are gabion banks and base provided for channel linings and banks for typical sections of KT15? | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | _____ |
| 6.02 Is site effluent/runoff discharge to the seasonal wetlands at KT15 prevented? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| 6.03 Are stockpiling or disposal of materials, and any dredging or construction activities at the seasonal wetlands at KT15 prohibited? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |
| Section 7: Others | | | | | | |
| 7.01 Are relevant Environmental Permits posted at all vehicle site entrances/exits? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | _____ |

Environmental Site Inspection Checklist for KT15

Remarks

Follow up:

- ① Chemical waste containers are properly labelled.
Site inspection was covered at CH200 - CH600.
- ② no major construction activities was observed, just site clearance, no specific observation requiring follow up action.

RE's representative




(A.F. Ng)

IEC's representative



(Benny Lin)

ET's representative



([Signature])

Contractor's representative



(M K Ng)

Appendix K

Response to Comments

Contract No. DC/2006/02**Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai
Response to IEC's comments on KT15 Monthly EM&A Report for August 2007 (Revision 0) [Received from e-mail on 03 Sep 2007 15:43]**

| No. | Section / Paragraph | Comments | Ref. | Response to Comments |
|-----|---------------------|---|---------------------------|---|
| 1 | ES.09 5.08 | Please include ecology as potential environmental impacts for this project Please provide total number of wetland dependent species observed in this survey and compared with baseline. Please also check if the number of species in this survey is complied with A/L level. "1.2 individuals from 15 species" this statement is incorrect as 1.2 individuals were recorded from Cattle Egret and Chinese Pond Heron (2 species only in baseline). Therefore, direct compare the no. of individuals (i.e. 33 vs. 1.2) is not appropriate. Please provide a representative quantitative comparison. | - - | Noted Section 5.08 had been amended. |
| 2 | 6.01 | Please explain how to implement the waste management by Environmental Officer or Environmental Supervisor | - | Section 6.01 had been revised. |
| 3 | 6.03 | Please updated waste disposal record by referring to email from Environmental Officer on 31 August 2007 | - | Noted |
| 4 | Appendix C | Please update the detail of Environmental Supervisor once confirmed | - | To be advice by CCC. |
| 5 | Appendix D | Please provide calibration certificate For water quality monitoring, please provide QA/QC results | EM&A Manual 10.3.4 (v) | Noted. |

Contract No. DC/2006/02

Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai
Response to IEC's comments on KT15 Monthly EM&A Report for August 2007 (Revision 1) [Received from e-mail on 05 Sep 2007 15:50]

| No. | Section / Paragraph | Comments | Ref. | Response to Comments |
|-----|---------------------|--|------|---|
| 1 | 5.08 | Please amend underlined “Compared with the average abundance of 1.2 individuals <u>and</u> 3 species of wetland dependent birds recorded ...” Please clarify whether the wetland dependent bird species numbers recorded fell within the Action / Limit level. | - | Noted. Text will be amended accordingly. The wetland dependent bird species numbers recorded fell within the Action level (i.e. 20-40% decrease from the baseline (i.e. 3 species)). |
| 2 | 5.09 | We recommend adding the underlined “...the wetlands was found. <u>Based on the findings on the monthly monitoring of construction activities</u> . The non-compliance in wetland dependent bird species was not caused by the project.” | - | Noted. Text will be amended accordingly. |

Contract No. DC/2006/02

**Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai
Response to IEC's comments on KT15 Monthly EM&A Report for August 2007 (Revision 2) [Received from e-mail on 07 Sep 2007 17:56]**

| No. | Section / Paragraph | Comments | Ref. | Response to Comments |
|-----|---------------------|--|------|---|
| 1 | 5.08 | For the species number recorded in the monitoring survey, only one wetland dependent bird was recorded, which indicated a decrease > 40% of 3 species from baseline, please clarify. | - | There was a decrease >40% from baseline in the wetland dependent bird species number. The text will be corrected. |

Contract No. DC/2006/02

Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai
Response to IEC's comments on KT15 Monthly EM&A Report for August 2007 (Revision 3) [Received from e-mail on 11 Sep 2007 14:10]

| No. | Section / Paragraph | Comments | Ref. | Response to Comments |
|-----|---------------------|--|------|------------------------------|
| 1 | 5.08 | Further to our previous comment, as 1.2 individuals were recorded from Cattle Egret and Chinese Pond Heron (2 species only in baseline). Therefore, direct compare the no. of individuals (i.e. 5 vs. 1.2) is not appropriate. Since the number of individual was not provided in the ES for White-breasted Waterhen, it would be more appropriate NOT to include this when comparing the number of individual recorded during impact phase. Yet, they could be included when comparing the number of species. | - | Noted. Text will be amended. |