





Maeda - CREC - SELI Joint Venture

Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel

Monthly EM&A Report (December 2009)



Maeda - CREC - SELI Joint Venture

Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel

Monthly EM&A Report (December 2009)

Report No

EB000364R0322

Certified By

Terence Kong

ET Leader

Verified By

David Yeung

Independent Environmental Checker

Hyder Consulting Limited

Company Number 126012 47th Floor, Hopewell Centre 183 Queen's Road East Wanchai Hong Kong

Tel: +852 2911 2233 Fax: +852 2805 5028

hyder.hk@hyderconsulting.com www.hyderconsulting.com









Maeda - CREC - SELI Joint Venture

Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel

Monthly EM&A Report (December 2009)

Author

Yu Man Tsang

Checker

Terence Kong

Approver

Roger Leung

Report No

EB000364R0322

Date

14 January 2010

This report has been prepared for Maeda - CREC - SELI Joint Venture in accordance with the terms and conditions of appointment for Monthly EM&A Report (December 2009) dated 18 December 2007. Hyder Consulting Limited (Company Number 126012) cannot accept any responsibility for any use of or reliance on the contents of this report by any third party.



CONTENTS

EXE	CUTIV	E SUMMARY	1
1	INTR	ODUCTION	3
2	PRO	JECT INFORMATION	4
	2.1	Project Organization and Management Structure	4
	2.2	Construction Progress	4
	2.3	Mitigation Measures	4
	2.4	Status of License and Permit	4
3	SUM	MARY OF EM&A REQUIREMENT	5
	3.1	Air Quality	5
	3.2	Noise	g
	3.3	Water Quality	12
4	MON	ITORING RESULT	19
	4.1	Air Quality	19
	4.2	Noise	21
	4.3	Water Quality Monitoring	23
	4.4	Summary of Project-Related Exceedances	31
5	WAS	TE MANAGEMENT	31
6	NON	-COMPLIANCE AND DEFICIENCY	32
	6.1	Site Audit by ET	32
7	COM	PLAINT	32
8		MARY OF NOTIFICATION OF SUMMONS, SUCCESSFUL	
	PRO:	SECUTIONS AND CORRECTIVE ACTIONS	33
9	FUTU	JRE KEY ISSUE	34



TABLES

Table 3-1	Air Quality Monitoring Equipment
Table 3-2	Air Quality Monitoring Locations
Table 3-3	Action & Limit Levels for Air Quality
Table 3-4	Event/Action Plan for Air Quality
Table 3-5	Noise Monitoring Equipment
Table 3-6	Noise Monitoring Locations
Table 3-7	Action & Limit Levels for Noise
Table 3-8	Event/Action Plan for Noise
Table 3-9	Water Quality Monitoring Equipment
Table 3-10	Water Quality Monitoring Locations
Table 3-11	Action/Limit Levels for Water Quality
Table 3-12	Event/Action Plan for Water Quality
Table 4-1	Air Quality Monitoring Results
Table 4-2	Noise Monitoring Results
Table 4-3	Summary of Exceedances for I-1
Table 4-4	Summary of Exceedances for I-2
Table 4-5	Summary of Exceedances for I-3
Table 4-6	Water Quality Monitoring Results
Table 4-7	Summary of Project-Related Exceedances
Table 5-1	Waste Generated in December 2009
Table 6-1	Site Inspection by ET
Table 7-1	Cumulative Statistic of Environmental Complaint
Table 8-1	Cumulative Statistics of Notification of Summons and Successful Prosecutions

APPENDICES

Appendix A	Site Map and Works Area
Appendix B	Organization Chart
Appendix C	Construction Programme
Appendix D	Implementation Status of Environmental Mitigation Measures
Appendix E	Status of License and Permit
Appendix F	Calibration Certificates
Appendix G	Monitoring Locations
Appendix H	EM&A Schedule
Appendix I	Monitoring Results
Appendix J	Interim Notifications of Environmental Quality Limits Exceedances
Appendix K	Complaint Log



Executive Summary

- 1. Drainage Services Department (DSD) has awarded the contract for the Design and Construction of Tsuen Wan Drainage Tunnel (hereafter referred to as the "Project") to Maeda-CREC-SELI Joint Venture (MCSJV). MCSJV has appointed Hyder Consulting Limited (HCL) as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) works in accordance with the Environmental Monitoring and Audit Manual (EM&A Manual) and Environmental Permit (EP). Commencement of the construction work had been notified to the Environmental Protection Department (EPD) in January 2008. This Monthly EM&A Report summarises the EM&A works undertaken in December 2009.
- 2. According to the EM&A Manual, there are four designated air quality monitoring locations, five designated noise monitoring locations and four water quality monitoring locations during the construction phase: (i) Sik Sik Yuen Ho Fung College (ASR 1, NSR 1 and Intake I-1); (ii) Hong Hoi Chee Hong Temple (ASR 3, NSR 3 and Intake I-2); (iii) Squatters (NSR 6 and Intake I-3); (iv) Beach Tower (Long Beach Gardens) (ASR 8, NSR 8 and Outfall O-1); and (v) Greenview Terrace (Block 1) (ASR 9, NSR 9 and Outfall O-1).
- 3. During the non restricted hours, major construction activities undertaken by the Contractor at TWDT included site cleaning and tidying and breaking up exiting boulder at I-1, I-2, I-3 and Outfall, tree transplanting at I-3; socket H-piling and construction of launching chamber at Outfall; soil nailing at I-1 and I-3; formation of access road at I-3 and Outfall; Excavation and Lateral Support (ELS) at I-1; construction of skin wall and formation of steel platform at I-2. No construction activities were carried out during restricted hours.
- 4. No exceedances have been recorded for air quality and noise monitoring during the reporting month.
- 5. No water quality monitoring was undertaken on 25 December 2009 since no construction activities were carried out. Exceedances for water quality monitoring are summarized in the following table:

Parameter	Action Level Exceedance	Limit Level Exceedance
DO	Nil	Nil
Turbidity	Nil	Five recorded at I-2 on 11, 16, 21, 23 and 30 December 2009.
SS	Three recorded at I-1 and I-2 on 4, 9 and 23 December 2009.	Seven recorded at I-1 and I-2 on 4, 11, 16, 21, 23 and 30 December 2009.

 The exceedances were considered not to be project-related as no direct disturbance was observed contributed by the project construction activities. Detail interpretation could be referred to Section 4.3 of this report.



- 7. The status of waste generation in the reporting month are:
 - A total of 4,292.2 m³ C&D material was disposed of to public fill at Tuen Mun and 2,900 m³ inert C&D materials were reused in other Contracts. Detail information could be referred to Section 5.1.1 of this report.
 - About 9.2 m³ general waste was disposed of to NENT Landfill;
 - No paper/cardboard packaging was recycled;
 - No metals was generated in the reporting month;
 - No plastic waste was disposed of in the reporting month; and
 - 170 kg chemical waste was disposed of in the reporting month.
- 8. In this reporting month, two site inspections and one monthly site audit were carried out by ET and Independent Environmental Checker (IEC) respectively, to ensure proper implementation of environmental mitigation measures specified in the EM&A Manual and compliance with environmental legislation. All observations, which were recorded on the inspection checklists, were passed to the Contractor together with the ET's recommendations.
- 9. As advised by the Contractor and verified by ET:
 - No non-compliance regarding the site inspection was received in the reporting month;
 - No environmental complaint was received during the reporting month; and
 - No summons and prosecution was received in this reporting month.
- 10. The major construction works for the upcoming three months will be:
 - Site cleaning and tidying at I-1, I-2, I-3 and Outfall;
 - Tree transplanting at I-3;
 - Soil nailing at I-1 and I-3;
 - Breaking up exiting boulder at I-1, I-2, I-3, and Outfall;
 - Formation of access road at I-3 and Outfall;
 - Erosion control mat and green wire mesh at Outfall;
 - Excavation and Lateral Support (ELS) at I-1;
 - Construction of skin wall at I-2;
 - Formation of steel platform at I-2
 - Formation of shafts at I-2;
 - Formation of Noise Enclosure at I-2 and Outfall; and
 - Construction of launching chamber at Outfall.



1 INTRODUCTION

- 1.1.1 The Drainage Services Department (DSD) proposed to construct a tunnel with an internal diameter of 6.5m and a length of 5.13km, with the purpose to alleviate the flooding risk in Tsuen Wan and Kwai Chung.
- 1.1.2 This project is a Designated Project under Schedule 2 Part I Category Q, of the Environmental Impact Assessment Ordinance (EIAO) as part of the proposed Tsuen Wan Drainage Tunnel (TWDT) passes underneath the existing Tai Mo Shan Country Park. An Environmental Impact Assessment (EIA) Study has therefore been undertaken to provide information on the nature and extent of environmental impacts arising from the construction and operation of the proposed designed project and related activities taking place concurrently. From the EIA the recommendations for monitoring contained herein, are made.
- 1.1.3 The Maeda-CREC-SELI Joint Venture (MCSJV) was awarded by DSD with the Contract Design and Construction of Tsuen Wan Drainage Tunnel.
- 1.1.4 Hyder was commissioned by the MCSJV as the Environmental Team (ET) to implement an EM&A program in accordance with the EM&A Manual. The proposed tunnel section flows from the junction of Shing Mun Road and Wo Yi Hop Road and discharges to south of Yau Kom Tau underneath Castle Peak Road as shown in Appendix A.
- 1.1.5 The construction works of the Project was commenced in January 2008. This is the twenty-one monthly EM&A report summarising the impact monitoring results and audit findings of the EM&A program in December 2009.



2 PROJECT INFORMATION

2.1 Project Organization and Management Structure

2.1.1 The organization chart and lines of communication with respect to the on-site environmental management are shown in Appendix B.

2.2 Construction Progress

- 2.2.1 The overall project programme from the detail design to completion of all civil works shall take approximately 54 months. The construction programme is presented in Appendix C.
- 2.2.2 The major construction activities undertaken in the reporting month were:
 - Site cleaning and tidying at I-1, I-2, I-3 and Outfall;
 - Tree transplanting at I-3;
 - Socket H-piling at Outfall;
 - Soil nailing at I-1 and I-3;
 - Breaking up exiting boulder at I-1, I-2, I-3 and Outfall;
 - Formation of access road at I-3 and Outfall;
 - Excavation and Lateral Support (ELS) at I-1;
 - Construction of skin wall at I-2;
 - Formation of steel platform at I-2; and
 - Construction of Launching Chamber at Outfall.
- 2.2.3 No construction activities were undertaken for TWDT during the restricted hours.

2.3 Mitigation Measures

2.3.1 The implemented environmental mitigation measures and their statuses are given in Appendix D.

2.4 Status of License and Permit

2.4.1 A summary of relevant permits and licences for the Project is given in Appendix E.



3 Summary of EM&A Requirement

3.1 Air Quality

Air Quality Parameters

3.1.1 1-hour Total Suspended Particulates (TSP) levels are measured at the designated air monitoring locations in accordance with the EM&A Manual. Information such as date of monitoring, duration, weather condition, equipment used and monitoring results were recorded on the field data sheet developed for the Project. The monitoring results are presented in Section 4.

Monitoring Methodology

- 3.1.2 1-hour TSP monitoring is carried out under typical weather conditions (with no adverse weather such as typhoon signal or rain storm warning) three times every six days using High Volume Air Samplers (HVASs). Monitoring should be conducted in accordance with the standard sampling method as set out in High Volume Method for Total Suspended Particulates, Part 50 Chapter 1 Appendix B, Title 40 of the Code of Federal Regulations of the USEPA.
- 3.1.3 After each sampling, the filter paper loaded with dust is kept in a clean and tightly sealed plastic bag. The filter paper is then re-conditioned in desiccators for 24 hours before obtaining the weight under laboratory conditions.
- 3.1.4 The average concentrations of the TSP are calculated based on the following information obtained from monitoring:
 - Flow rate;
 - Weight of the filter paper before and after sampling; and
 - Sampling period indicated by the elapsed-time meter.
- 3.1.5 All samples should be kept in good condition (i.e. stored in sealed plastic bags, with brief description of the monitoring dates and locations) for a period of 6 months before disposal. Sample analysis is carried out by ALS Technichem (HK) Pty Limited (HOKLAS Registration Number 066).

Monitoring Equipment and Calibration

- 3.1.6 High Volume Air Samplers (HVASs) are used for 1-hour TSP monitoring to comply with the USEPA specifications in Appendix B Part 5 Reference Method for the Determination of Suspended Particulate matter in the Atmosphere (High-Volume Method) of the Code of Federal Regulation dated June 1, 1991.
- 3.1.7 All HVASs are calibrated before commencement of monitoring using standard orifice 5points calibration method with orifice calibrator to determine the actual flow rate of each
 HVAS. This shall be used for the calculation of the TSP level. Calibration Kit Model TE5025A is used for calibration of the HVAS. Recalibration of the HVAS shall be carried
 out after motor maintenance, at least once every six months, which is about the



expected life of carbon brush. The air quality monitoring equipment used during the reporting month is shown in Table 3-1 below. The calibration certificates are included in Appendix F.

Equipment Type	Model	Serial Number	Calibration Orifice Number	Location
HVAS	BM2000HX	4994	1559	ASR 1
HVAS	BM2000HX	5875	1559	ASR 3
HVAS	TE5005X	0390	1559	ASR 8
HVAS	TE5005X	0646	1559	ASR 9

Table 3-1 Air Quality Monitoring Equipment

Monitoring Location

3.1.8 Four designated air quality-monitoring locations were identified in the contract specific EM&A manual. They are listed in Table 3-2 below and shown in Appendix G.

Monitoring Station ID	Name of Premises	Floor Level
ASR1	Sik Sik Yuen Ho Fung College	G/F
ASR3	Hong Hoi Chee Hong Temple	Podium
ASR8	Beach Tower (Long Beach Gardens)	G/F
ASR9	Greenview Terrace (Block 1)	G/F

Table 3-2 Air Quality Monitoring Locations

Action and Limit Levels

3.1.9 The Action and Limit Levels for the 1-hour TSP monitoring is shown in Table 3-3. In case exceedances of Action and/or Limit levels for air quality occur, Event Contingency Plans (ECPs) would be implemented. The ECPs for Action and Limit levels exceedances are shown in Table 3-4.

Station	1-hr TSP Level in μg/m³		
Station	Action Level	Limit Level	
ASR 1	307	500	
ASR 3	327	500	
ASR 8	337	500	
ASR 9	329	500	

Table 3-3 Action & Limit Levels for Air Quality



EVENT	ACTION				
EVENT	ET	IEC	SOR	CONTRACTOR	
ACTION LEVEL					
Exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC and SOF Repeat measureme to confirm finding; Increase monitoring frequency to daily. 	nt	Notify Contractor.	 Rectify any unacceptable practice; Amend working methods if appropriate. 	
Exceedance for two or more consecutive samples	 Identify source; Inform IEC and SOR Advise SOR on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and SOR; If exceedance stops cease additional monitoring. 	ET; • Check Contractor's working method; • Discuss with ET and Contractor on possible remedial measures; • Advise the ET on the effectiveness of the proposed remedial measures; • Supervise Implementation of remedial measures.	measures properly implemented.	 Submit proposals for remedial to SOR within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 	
Exceedance for o sample	ne • Identify source, investigate the causes of exceedance and propose remedial	 Check monitoring data submitted by ET; Check Contractor's working method; 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to 	

• Discuss with ET and • Ensure remedial

measures;

IEC within 3 working



EVENT	ACTION			
EVENT	ET	IEC	SOR	CONTRACTOR
	 Inform IEC, SOR, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and SOR informed of the results. 	Contractor on possible remedial measures; • Advise SOR on the effectiveness of the proposed remedial measures; • Supervise implementation of remedial measures.	measures properly implemented.	days of notification; Implement the agreed proposals; Amend proposal if appropriate.
	 Notify IEC, SOR, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC and SOR to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and SOR informed of the results; If exceedance stops, cease additional monitoring. 	Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise SOR accordingly; Supervise the implementation of remedial measures.	the IEC, agree with	 agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by SOR until the exceedance is abated.

Table 3-4 Event/Action Plan for Air Quality



3.2 Noise

Noise Parameters

- 3.2.1 The construction noise level is measured in terms of equivalent A-weighted sound pressure level (L_{eq}) measured in decibels (dB(A)). Monitoring of $L_{eq(30 \text{ min})}$ is carried out at the noise monitoring locations on a weekly basis during normal construction working hours (0700-1900 hours from Monday to Saturday except public holidays). For all other time periods (i.e. restricted hours), $L_{eq(5 \text{ min})}$ would be employed for comparison with the Noise Control Ordinance (NCO) criteria if necessary.
- 3.2.2 The two statistical sound levels L_{10} and L_{90} : the level exceeded for 10 and 90 percent of the time respectively, are also recorded during monitoring. Major noise sources observed, both on-site and off-site, are recorded on the field data sheet. All measurements are recorded to the nearest 0.1 dB(A) and presented in round numbers in this report. Results are presented in Section 4.

Monitoring Methodology

- 3.2.3 Sound level meters, which comply with the International Electrotechnical Commission Publication 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications as referred to the Technical Memorandum (TM) issued under the Noise Control Ordinance, are used. Noise levels for the A-weighted levels $L_{eq(30min)}$, L_{10} and L_{90} are measured throughout the impact monitoring. Average, by sound power, of six consecutive 5 minutes readings is used to provide $L_{eq(30\ min)}$ for non-restricted hours (07:00-19:00 hours from Monday to Saturday except public holidays). A facade correction of 3dB(A) is applied to the measurements that are carried out under free field conditions.
- 3.2.4 During the impact monitoring, parameters such as dates, weather condition, equipment used, measurement results and major noise sources are recorded on the field data record sheet. Monitoring would not be carried out in the presence of fog, rain or strong wind with a steady speed exceeding 5 m/s. In relation to the monitored noise levels, other noise sources such as road traffic might make a significant contribution to the overall noise environment. Therefore, noise monitoring activities would take into account such influencing factors, which were not present during the baseline monitoring period.

Monitoring Equipment and Calibration

- 3.2.5 Rion Precision Sound Level Meters of Type NA-27 and Type NL-18 in compliance with the International Electrotechnical Commission Publication 651: 1979 (Type 1) and 804: 1985 (Type 1) Specifications, stated in the Technical Memorandum (TM) issued under the NCO, are used for noise monitoring in this reporting month.
- 3.2.6 Prior to and following each noise measurement, the accuracy of the sound level meters is checked using an acoustic calibrators (Rion Type NC-73) generating a known sound pressure level at a known frequency. Measurements are considered as valid only if the calibration levels from before and after the noise measurement agrees to within 1.0 dB(A). The sound level meters and the calibrator are calibrated annually to ensure they perform to the same level of accuracy as stated in the manufacturer's specifications.



The noise monitoring equipment used during the reporting month is shown in Table 3-5 below. The calibration certificates are included in Appendix F.

Equipment Type	Manufacturer	Type Number	Serial Number	Location
Sound Level Meter	Rion	NA-27	00201194	NSR1, NSR3, NSR6, NSR8 and
Sound Level Meter	Rion	NL-18	00360030	NSR9
Sound Level Calibrator	r Rion	NC-73	10786708	
Sound Level Calibrator	r Rion	NC-73	10997142	

Table 3-5 Noise Monitoring Equipment

Monitoring Location

3.2.7 Five designated noise monitoring locations were identified in the contract specific EM&A manual. They are listed in Table 3-6 below and shown in Appendix G. All the locations below are in façade measurement.

Monitoring Station ID	Name of Premises	Floor Level
NSR1	Sik Sik Yuen Ho Fung College	G/F
NSR3	Hong Hoi Chee Hong Temple	Podium
NSR6	Squatters	G/F
NSR8	Beach Tower (Long Beach Gardens)	G/F
NSR9	Croonvious Torroso (Block 1)	Podium (up to 6 July2009)
	Greenview Terrace (Block 1)	Roof* (from 16 July 2009)

^{*} The noise monitoring location of NSR9 had been adjusted at rooftop from 16 July 2009.

Table 3-6 Noise Monitoring Locations

Construction Groundborne Noise

3.2.8 Prediction of construction groundborne noise indicates the criteria will be achieved at most NSRs except exceedances are predicted at Hong Hoi Chee Hong Temple (NSR3) and Squatters (NSR6). It is recommended to restrict the TBM operation in non-restricted period (i.e. 0700 - 1900) at these NSRs. In order to ensure proper control of groundborne noise is executed by the contractor, a monitoring requirement is recommended at the Hong Hoi Chee Hong Temple at Intake 2 and Squatters at Intake 3 for compliance checking. According to the monitoring schedule, TBM operation will be carried out for about 3 months in the vicinity of Hong Hoi Chee Hong Temple at Intake 2 and Squatters at Intake 3. If groundborne noise criterion is exceeded, the monitoring shall continue daily until acceptance has been restored against the criterion. Otherwise the monitoring can be discontinued.



3.2.9 The criteria including Technical Memorandum for the Assessment of Noise from Places other than Domestic Premises, Public Places or Construction Sites (TM-Places) under the NCO stipulates that noise transmitted primarily through the structural elements of building, or buildings, shall be 10 dB(A) less than the relevant ANLs. Daytime groundborne construction noise criterion of 60 dB(A) therefore applies with reference to TM-EIAO 70 dB(A) criterion for schools and taking account of the minus 10 dB(A) requirement under the NCO TM-Places. Following the same principle for groundborne noise criteria, groundborne construction noise levels inside domestic premises relying on opened window for ventilation will be limited to 65 dB(A), with reference to the daytime airborne noise criterion of 75 dB(A) in accordance with TM-EIAO.

Action and Limit Levels

3.2.10 The Action and Limit levels for construction noise are defined in Table 3-7. If non-compliance of the criteria occurs, actions in accordance with the Action Plan in Table 3-8 would be carried out.

Time Period	Action	Limit
0700 – 1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A)*

^{*} For educational establishments the limit level shall be 70dB(A) and reduced to 65dB(A) during examination periods between 0700-1900 hrs on normal weekdays.

Table 3-7 Action & Limit Levels for Noise

Action **Event ET Leader IEC** SOR Contractor Action Level . Notify IEC and the • Review with analysed • Confirm receipt of • Submit noise Contractor. results submitted by notification of mitigation proposals to ET. exceedance in writing. IEC. Carry out investigation. • Review the proposed • Notify the Contractor. • Implement noise remedial measures by • Require the Contractor mitigation proposals. · Report the results of the Contractor and investigation to IEC to propose remedial advise SOR and the Contractor. measures for the accordingly. analysed noise · Discuss with the Supervise the problem. Contractor and implement of remedial • Ensure remedial formulate remedial measures. measures. measures are properly implemented. · Increase monitoring frequency to check mitigation measures. • Take immediate action Limit Level • Identify the source. Discuss amongst · Confirm receipt of SOR, ET Leader and notification of to avoid further • Notify IEC, SOR, EPD the Contractor on the exceedance in writing. exceedance. and the Contractor. potential remedial • Notify the Contractor. • Submit proposals for Repeat measurement actions. remedial actions to • Require the Contractor



Format	Action				
Event	ET Leader	IEC	SOR	Contractor	
	to confirm findings. Increase monitoring frequency. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented. Inform IEC, SOR, and EPD the causes & actions taken for the exceedances. Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and SOR informed of the results. If exceedance stops, cease additional monitoring.	Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise SOR accordingly. Supervise the implementation of remedial measures.	to propose remedial measures for the analysed noise problem. • Ensure remedial measures are properly implemented. • If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.	control. • Stop the relevant activity of works as determined by the SOR until the exceedance is abated.	

Table 3-8 Event/Action Plan for Noise

3.3 Water Quality

3.3.1 The water quality impact would be insignificant with the protection measures recommended in Section 5.6 of the EIA report. However in view of the sensitive nature of the rivers/streams and bathing beaches in the Study Area, it is suggested that a programme of monitoring should be established to confirm the mitigation measures are protecting these water bodies.

Water Quality Parameters

- 3.3.2 Monitoring for Dissolved Oxygen (DO), temperature, turbidity, pH and suspended solids (SS) should be undertaken at designated monitoring locations. It should be noted that DO, temperature, turbidity and pH should be measured in-situ whereas SS is assayed in a laboratory.
- 3.3.3 In association with the water quality parameters, other relevant data should also be measured, such as monitoring location/position, time, weather conditions, and any special phenomena and description of work underway at the construction site etc.



Monitoring Methodology

- 3.3.4 In accordance with the EM&A Manual, the water quality monitoring for all specified parameters shall be measured at all designated monitoring locations including control points at an interval of 3 days per week. DO, temperature, turbidity, pH and SS shall be undertaken at designated monitoring locations.
- 3.3.5 It should be noted that water samples for all monitoring parameters should be collected, stored, preserved and analysis according to Standard Methods, APHA 17 ed. and/or methods agreed by the Director of Environmental Protection.
- 3.3.6 Each sample shall be analysed in accordance with the APHA Standard Methods for the Examination of Water and Wastewater, 18th edition, or an equivalent method approved by the EPD. If an in-house or non-standard method is proposed, details of the method verification may require to be submitted to the EPD. In any circumstance, the sample testing should comply with a comprehensive quality assurance and quality control programme. The laboratory should be prepared to demonstrate the quality programmes to the EPD when requested.

Monitoring Equipment and Calibration

3.3.7 All the water samples collected should be transferred to clearly labelled and pre-cleaned sample containers with necessary preservatives immediately after collection. The sample containers should be provided by a HOKLAS accredited laboratory. Sufficient quantity of samples should be collected for all laboratory analyses. Following sampling, samples should be stored in a cool box at temperature of between 0 and 4°C, and transported to the laboratory within the sample retention time as advised by the laboratory under proper chain-of-custody system. The water quality monitoring equipment used during the reporting month is shown in Table 3-9 below.

Equipment Type	Manufacturer	Model	Quantity
pH Meter / DO / Temperature Meter	WTW	PH/Oxi 340i	1
Tuibidimeter	EUTECH	TN-100	1
	HACH	2100P	1

Table 3-9 Water Quality Monitoring Equipment

3.3.8 All pH meters, DO meters and turbidimeters shall be checked and calibrated prior to use. DO meters and turbidimeters shall be calibrated by a laboratory accredited under HOKLAS or any other international accreditation scheme, and subsequently recalibrated at 3 monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes shall be checked with certified standard solutions before each use. Wet bulb calibrations for all DO meters shall be carried out before measurement at each monitoring location. For the on site calibration of field equipment, BS 127:1993, "Guide to field and on-site test methods for the analysis of waters" should be observed. The calibration certificates are included in Appendix F.



Monitoring Location

3.3.9 Four designated monitoring locations were identified in the contract specific EM&A Manual for water quality monitoring. While the construction of the outfall basin at the seashore has not been started, monitoring of marine water quality is only required during which the stilling basin is placed at the seashore area. These four monitoring stations are listed in Table 3-10 below and shown in Appendix G.

Monitoring Station ID	Name of Premises
<u>l-1</u>	Intake I-1
I-1-C	Control of Intake I-1
I-2	Intake I-2
I-2-C	Control of Intake I-2
I-3	Intake I-3
I-3-C*	Control of Intake I-3
O-1 (FT) & (ET)	Outfall 1During Flood Tide and Ebb Tide
O-1-C (FT)	Control of Outfall O-1 During Flood Tide
O-1-C (ET)	Control of Outfall O-1 During Ebb Tide

^{*}The upper stream location (I-3-C*) had been relocated from end of February 2009 due to coarse stone blockage.

Table 3-10 Water Quality Monitoring Locations

3.3.10 Note that there are two control stations for Outfall O-1, one for sampling during flood tide and one for sampling during ebb tide. Only one of those control stations for Outfall O-1 shall be sampled during each sampling. Control station to be sampled will be determined based on the tidal information provided by the Hong Kong Observatory.

Action and Limit Levels

3.3.11 The Action and Limit levels for water quality monitoring parameters are defined in Table 3-11. In case of any exceedance, appropriate actions will be undertaken in accordance with the Event and Action Plan as described in Table 3-12.



Parameters	Action	Limit
DO in mg/l	Surface & Middle	Surface & Middle
(Surface, Middle &	5%-ile of baseline data for surface	4mg/l except 5mg/l for FCZ or
Bottom)	and middle layer.	1%-ile of baseline data for surface and middle layer
	<u>Bottom</u>	<u>Bottom</u>
	5%-ile of baseline data for bottom layer.	2mg/l or 1%-ile of baseline data for bottom layer
SS in mg/l	95%-ile of baseline data or 120% of	99%-ile of baseline or 130% of
(depth-averaged)	upstream control station's SS at the same tide of the same day	upstream control station's SS at the same tide of the same day and specific sensitive receiver water quality requirements (e.g. required suspended solids levels for concerned sea water intakes)
Turbidity (Tby) in NTI (depth-averaged)	J 95%-ile of baseline data or 120% of upstream control station's Tby at the same tide of the same day	99%-ile of baseline or 130% of upstream control station's Tby at the same tide of the same day

Notes:

- For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- For SS and Tby, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- All the figures given in the table are used for reference only and the EPD may amend the figures whenever it is considered as necessary.

Table 3-11 Action/Limit Levels for Water Quality



Event	ET Leader	IEC	SOR	Contractor
Action Level being exceeded by one sampling day	 Repeat in-situ measurement to confirm finding; Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; and Repeat measurement on next day of exceedance. 	Contractor on the mitigation measures Review proposals on mitigation measures submitted by Contractor and advise the SOR accordingly; and Assess the	 Make agreement on the mitigation measures to be implemented. 	confirm notification ; of the non- compliance in
Action Level being exceeded by more than one consecutive sampling day	 Repeat in-situ measurement to confirm finding; Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; and Repeat 	 Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the SOR accordingly; and Assess the effectiveness of the implemented mitigation measures. 	 Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; and Assess the effectiveness of the implemented mitigation measures. 	 Inform the Engineer and confirm notification of the non- compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and SOR within 3 working days; and Implement the agreed mitigation measures.



Event	ET Leader	IEC	SOR	Contractor
	measurement on next day of exceedance.			
Limit Level being exceeded by one sampling day	 Repeat in-situ measurement to confirm finding; Identify source(s) of impact; Inform IEC, Contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, SOR and Contractor; Ensure mitigation measures are implemented; and Increase the monitoring frequency to daily until no exceedance of Limit level. 	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the SOR accordingly; and Assess the effectiveness of the implemented mitigation measures.	Discuss with IEC, ET and Contractor on the proposed mitigation measures; and Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; and Assess the effectiveness of the implemented mitigation measures.	 Inform the Engineer and confirm notification of the non- compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and SOR and propose mitigation measures to IEC and SOR within 3 working days; and Implement the agreed mitigation measures.
Limit Level being exceeded by more than one consecutive sampling day	 Repeat in-situ measurement to confirm finding; Identify source(s) of impact; Inform IEC, Contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with 	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the SOR accordingly; and Assess the effectiveness of the implemented mitigation	 Discuss with IEC, ET and Contractor on the proposed mitigation measures; and Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of 	 Inform the SOR and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and SOR



Event	ET Leader	IEC	SOR	Contractor
	IEC, SOR and Contractor; • Ensure mitigation measures are implemented; and • 7. Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days.	measures.	the implemented mitigation measures; and • Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the marine work until no exceedance of Limit Level.	and propose mitigation measures to IEC and SOR within 3 working days; • Implement the agreed mitigation measures; and • As directed by the Engineer, to slow down or to stop all or part of the marine work or construction activities.

Table 3-12 Event/Action Plan for Water Quality



4 MONITORING RESULT

4.1 Air Quality

4.1.1 The air quality monitoring schedule of the reporting period is given in Appendix H.

1-hr TSP Monitoring

4.1.2 Results of 1-hours TSP level are shown in Table 4-1. All measurements were recorded to the nearest $0.1\mu g/m^3$ and presented in round numbers in this report. Detail results including weather conditions, and graphical presentations are presented in Appendix I.

Station	Monitoring Date	Monitoring Result (μg/m3)	Action/Limit Levels (μg/m3)
		41.2	
	02-Dec-09	96.6	
		131.3	
		278.0	
	08-Dec-09	151.2	
		55.1	
		38.4	
	14-Dec-09	14.1	
ASR 1		148.6	207/500
AON I	18-Dec-09 	107.6	307/500
		80.7	
		74.3	
		108.9	
		131.9	
		92.2	
	30-Dec-09	156.3	
		46.1	
		34.6	
		33.0	
ASR 3	02-Dec-09	68.5	327/500
AON O		79.5	
	08-Dec-09	210.1	



Station	Monitoring Date	Monitoring Result (μg/m3)	Action/Limit Levels (μg/m3)
		129.5	
		37.9	_
		31.8	_
	14-Dec-09	52.5	
		106.3	
		100.1	
	18-Dec-09	52.5	_
		52.5	
		91.6	
	24-Dec-09	98.9	
		106.3	
		156.3	
	30-Dec-09	31.8	
		47.6	
		142.0	
	02-Dec-09	71.0	
		167.8	337/500
		306.9	
	08-Dec-09	43.3	
		84.1	
		71.3	
	14-Dec-09	81.5	
ASR 8		66.2	
		89.1	
	18-Dec-09	79.0	_
		82.8	
		128.6	
	24-Dec-09	89.1	
		157.9	_
	00 Dec 00	220.3	
	30-Dec-09	73.9	



Station	Monitoring Date	Monitoring Result (μg/m3)	Action/Limit Levels (μg/m3)
		71.3	
		100.8	_
	02-Dec-09	79.0	
		61.3	
		284.1	
	08-Dec-09	68.7	
		45.8	
		82.1	
	14-Dec-09	56.6	329/500
AOD 0		67.3	
ASR 9		107.7	
	18-Dec-09	60.6	
		79.4	
		144.1	
	24-Dec-09	132.0	
		175.0	
		210.1	
	30-Dec-09	70.0	
		94.3	

Note: Italic indicates the occurrence of exceedance of Action level

Bold indicates the occurrence of exceedance of Limit Level

Table 4-1 Air Quality Monitoring Results

4.1.3 No project related exceedance was recorded in the reporting month.

4.2 Noise

4.2.1 The noise monitoring schedule of the reporting period is given in Appendix H. Results of measured noise level, in terms of Leq (30min), during the construction are shown in Table 4-2. All measurements including L10 and L90 are recorded to the nearest 0.1 dB(A) and presented in round numbers in this report. Detail results including weather conditions and graphical presentation are presented in Appendix I.

Station	Monitoring Date	L _{eq (30 min)} dB(A)	Limit Levels dB(A)
NSR 1	02-Dec-09	69.0	70/65**



Station	Monitoring Date	L _{eq (30 min)} dB(A)	Limit Levels dB(A)
	08-Dec-09	64.8	
	18-Dec-09	64.8	
	24-Dec-09	64.6	
	30-Dec-09	64.6	
	02-Dec-09	63.4	
	08-Dec-09	67.3	
NSR 3	18-Dec-09	73.4	
	24-Dec-09	69.3	
	30-Dec-09	65.8	
	02-Dec-09	72.4	
	08-Dec-09	57.9	
NSR 6	18-Dec-09	57.8	
	24-Dec-09	71.8	
	30-Dec-09	64.3	
	02-Dec-09	62.1	
	08-Dec-09	67.9	
NSR 8	18-Dec-09	63.0	75
	24-Dec-09	67.6	
	30-Dec-09	64.9	
	01-Dec-09*	68.5	
	02-Dec-09	73.7	
	08-Dec-09	67.3	
	11-Dec-09*	67.2	
NCD 0	15-Dec-09*	66.9	
NSR 9	18-Dec-09	65.9	
	22-Dec-09*	64.6	
	24-Dec-09	72.5	
	29-Dec-09*	71.6	
	30-Dec-09	70.5	

Table 4-2 **Noise Monitoring Results**

^{*} Additional noise monitoring due to the documented complaints.

** Noise Limit level at NSR1 was reduced from 70 dB(A) to 65 dB(A) during examination period between 4 and 21 December 2009.



4.2.2 No exceedances of Limit Level were recorded during the reporting month.

4.3 Water Quality Monitoring

4.3.1 The water quality monitoring schedule of the reporting period is given in Appendix H. Summaries of exceedances for water quality monitoring are provided in Table 4-3 to Table 4-5.

Parameter	Action Level Exceedance	Limit Level Exceedance
DO	Nil	Nil
Turbidity	Nil	Nil
SS	Two recorded on 4 and 23 December 2009	One recorded on 21 December 2009
Total	Two	One

Table 4-3 Summary of Exceedances for I-1

Parameter	Action Level Exceedance	Limit Level Exceedance
DO	Nil	Nil
Turbidity	Nil	Five recorded on 11, 16, 21, 23 and 30 December 2009
SS	One recorded on 9 December 2009	Six recorded on 4, 11, 16, 21, 23 and 30 December 2009.
Total	One	Eleven

Table 4-4 Summary of Exceedances for I-2

Parameter	Action Level Exceedance	Limit Level Exceedance
DO	Nil	Nil
Turbidity	Nil	Nil
SS	Nil	Nil
Total	Nil	Nil

Table 4-5 Summary of Exceedances for I-3

- 4.3.2 Results of measured water quality parameters during the reporting month are shown in Table 4-6 and detailed results including weather conditions and graphical presentations are enclosed in Appendix I.
- 4.3.3 No water quality monitoring was undertaken on 25 December 2009 since no construction activities were carried out.
- 4.3.4 A total of <u>15</u> non-project related exceedances was recorded for the water quality monitoring within the reporting month.



- 4.3.5 The exceedances of Control Action Levels of SS (120% higher than I-1-C) recorded at I-1 on 4 and 23 December 2009 were below baseline Action/Limit Levels as well as the range of baseline SS concentration. The exceedance of Control Limit Level of SS (130% higher than I-1-C) recorded at I-1 on 21 December 2009 was below baseline Action and Limit Levels as well as the range of baseline SS concentration. Construction activities, such as site cleaning and tidying, rock breaking, disposal of C&D materials, as well as shotcrete to shaft wall, were undertaken during the measurements. No direct disturbance was observed from the site. Thus, the exceedances of SS levels recorded on 4, 21 and 23 December at I-1 were considered to be contributed by natural variation and no action was therefore required.
- 4.3.6 The exceedance of Control Limit Level of SS (130% higher than I-2-C) and exceedance of Control Action Level of SS (120% higher than I-2-C) recorded at I-2 on 4 and 9 December 2009 were below baseline Action/Limit Levels and within the range of baseline SS concentration. Construction activities, such as site cleaning and tidying, disposal of C&D materials, boulder breaking, formation of U-channel as well as formation of man access shaft, were carried out during the measurements. No direct disturbance was observed from the site. Thus, the exceedances of SS levels recorded on 4 and 9 December 2009 at I-2 were considered to be contributed by natural variation and no action was therefore required.
- 4.3.7 Exceedances of Limit Levels of turbidity were recorded at I-2 on 11, 16, 21, 23 and 30 December 2009. The measured turbidity levels were above baseline Action and Limit Levels as well as the range of baseline turbidity concentration. The exceedances of Limit Levels of SS recorded on 11, 16, 21, 23 and 30 December 2009 was above baseline Action and Limit Levels as well as the range of baseline SS concentration. All the measured turbidity and SS levels at monitoring station (I-2) were lower than those measured at the control station (I-2-C), except the SS results on 11, 16 and 30 December 2009 which were similar to those recorded at the control station. Site cleaning and tidying, C&D materials disposal, breaking of shoulder, formation of U-channel, formation of man access shaft, and formation of access road were carried out during the measurements. No direct disturbance was observed from the site. However, there were construction activities of Landslip preventative works for slopes and retaining walls by CEDD at control station (I-2-C). As such, the exceedances of turbidity and SS levels at I-2 on the above mentioned dates were considered to be contributed by the high turbidity and SS levels of control station (I-2-C) and no action should be taken as the turbidity and SS results at monitoring station were below the action and limit levels of control station.
- 4.3.8 The above mentioned exceedances were considered as non project related, however, proper mitigation measures had been implemented during measurements. Details of the above mentioned investigations could be referred to the notifications of exceedances as enclosed in Appendix J, which have been provided to the IEC for review.



Station	Date	Temperature	DO (mg/L)	Action/Limit Level for DO (mg/L)	рН	Turbidity (NTU)	Action/Limit Level for Turbidity (NT	SS (mg/L) J)	Action/Limit Level for SS (mg/L)
I-1	02-Dec-09	21.10	8.30	3.42 / 3.34	7.43	3.70	9.75 / 12.47	4.6	8.85 / 10.17
	04-Dec-09	21.00	8.38		7.45	3.39	_	3.1	
	07-Dec-09	19.75	8.87		7.44	1.60	_	2.0	
	09-Dec-09	20.05	6.83		7.75	9.46	_	6.1	
	11-Dec-09	21.60	8.84		7.65	4.47	_	3.1	
	14-Dec-09	22.20	7.04		7.70	4.39	_	4.6	
	16-Dec-09	17.10	7.81		7.50	4.35	_	2.0	
	18-Dec-09	15.35	6.44		7.60	2.73	_	2.0	
	21-Dec-09	18.60	6.40		7.53	2.22	_	3.8	
	23-Dec-09	20.20	8.42		7.55	3.37	_	3.6	
	28-Dec-09	17.65	8.04		7.62	3.17	_	2.7	
	30-Dec-09	18.30	7.12		7.43	6.30	_	4.6	



Station	Date	Temperature	DO (mg/L)	Action/Limit Level for DO (mg/L)	рН	Turbidity (NT	J)Action/Limit Level for Turbidity (NTI		Action/Limit Level for SS (mg/L)
I-1-C	02-Dec-09	21.05	8.22	- / -	7.41	3.89	- / -	4.8	- / -
	04-Dec-09	20.95	8.47		7.43	3.51		2.6	
	07-Dec-09	19.65	8.80		7.45	1.68	_	2.0	
	09-Dec-09	20.10	6.88		7.76	9.43	_	5.7	
	11-Dec-09	21.45	8.31		7.66	4.58		2.9	
	14-Dec-09	22.10	7.22		7.71	4.47		4.1	
	16-Dec-09	17.35	7.97		7.48	4.49		2.0	
	18-Dec-09	15.80	6.67		7.60	2.91	_	2.0	
	21-Dec-09	18.60	6.70		7.56	2.40	_	2.4	
	23-Dec-09	20.00	8.62		7.57	3.53	_	2.9	
	28-Dec-09	17.95	8.60		7.63	3.24		2.5	
	30-Dec-09	19.10	6.72		7.43	6.51		6.0	



Station	Date	Temperature	DO (mg/L)	Action/Limit Level for DO (mg/L)	рН	Turbidity (NT	J)Action/Limit Level for Turbidity (NT		Action/Limit Level for SS (mg/L)
I-2	02-Dec-09	21.30	8.36	3.66 / 3.63	7.34	4.04	6.63 / 6.99	2.0	7.68 / 8.34
	04-Dec-09	21.15	8.60		7.25	5.17		3.8	
	07-Dec-09	19.80	8.74		7.42	2.11		2.0	
	09-Dec-09	20.35	7.10		7.71	6.41		5.2	
	11-Dec-09	21.85	7.88		8.16	14.96		14.5	
	14-Dec-09	22.60	7.33		8.20	6.53		7.0	
	16-Dec-09	17.20	7.10		7.81	17.06		14.3	
	18-Dec-09	15.20	6.86		8.41	6.37		5.5	
	21-Dec-09	18.50	6.79		8.02	17.40		10.1	
	23-Dec-09	20.50	7.73		8.32	18.04	_	13.9	
	28-Dec-09	16.60	8.47		8.27	2.70		2.0	
	30-Dec-09	18.60	6.20		7.69	22.74		39.7	



Station	Date	Temperature	DO (mg/L)	Action/Limit Level for DO (mg/L)	рН	Turbidity (NT	U)Action/Limit Level for Turbidity (NTI		Action/Limit Level for SS (mg/L)
I-2-C	02-Dec-09	21.10	8.42	- / -	7.32	4.13	- / -	3.3	- / -
	04-Dec-09	21.10	8.65		7.24	5.20		2.3	
	07-Dec-09	19.90	8.82		7.34	2.19		2.0	
	09-Dec-09	20.55	7.03		7.72	6.56		4.1	
	11-Dec-09	22.00	8.16		8.15	15.15		14.1	
	14-Dec-09	22.50	7.51		8.17	6.74		7.0	
	16-Dec-09	17.00	7.52		7.80	17.28		14.2	
	18-Dec-09	15.45	6.95		8.44	6.47		4.9	
	21-Dec-09	18.20	6.95		8.05	18.00		10.5	
	23-Dec-09	20.20	7.63		8.31	18.24		14.2	
	28-Dec-09	16.55	8.65		8.28	2.74		2.0	
	30-Dec-09	18.55	6.31		7.66	23.76		38.9	



Station	Date	Temperature	DO (mg/L)	Action/Limit Level for DO (mg/L)	рН	Turbidity (NTU	J)Action/Limit Level for Turbidity (NT		Action/Limit Level for SS (mg/L)
I-3	02-Dec-09	21.35	8.46	3.65 / 3.51	7.44	2.11	3.99 / 4.18	2.0	6.13 / 7.23
	04-Dec-09	21.05	8.70		7.34	1.67		2.2	
	07-Dec-09	19.55	8.95		7.51	1.50		2.0	
	09-Dec-09	20.60	6.87		7.70	2.99		2.4	
	11-Dec-09	22.10	7.55		7.92	2.33		2.0	
	14-Dec-09	22.50	7.03		7.70	1.39		2.0	
	16-Dec-09	17.10	7.68		7.63	1.33		2.0	
	18-Dec-09	15.30	7.01		8.27	2.68		2.0	
	21-Dec-09	18.55	7.05		7.61	2.79		2.0	
	23-Dec-09	20.85	7.06		7.85	1.42		2.0	
	28-Dec-09	16.50	8.58		7.83	1.84		2.0	
	30-Dec-09	18.35	8.32		7.49	2.40		2.7	



Station	Date	Temperature	DO (mg/L)	Action/Limit Level for DO (mg/L)	рН	Turbidity (N	TU)Action/Limit Level for Turbidity (NTU)	SS (mg/L)	Action/Limit Level for SS (mg/L)
I-3-C	02-Dec-09	21.20	8.48	- / -	7.42	2.15	-/-	2.0	- / -
	04-Dec-09	21.00	8.68		7.33	1.73		2.2	
	07-Dec-09	19.80	9.01		7.54	1.57		2.0	
	09-Dec-09	20.50	6.87		7.69	3.08		2.8	_
	11-Dec-09	21.90	7.88		7.93	2.45		2.0	_
	14-Dec-09	22.65	7.37		7.71	1.46		2.0	_
	16-Dec-09	17.00	8.00		7.72	1.38		2.0	_
	18-Dec-09	15.20	7.05		8.23	2.72		2.0	_
	21-Dec-09	18.60	7.34		7.68	2.42		2.0	
	23-Dec-09	20.70	7.31		7.80	1.51		2.0	
	28-Dec-09	16.20	8.36		7.83	1.95		2.0	
	30-Dec-09	18.50	8.29		7.50	2.47		2.5	

Note:

Italic indicates the occurrence of exceedance of Action level.

Bold indicates the occurrence of exceedance of Limit level.

Table 4-6 Water Quality Monitoring Results

4.4 Summary of Project-Related Exceedances

4.4.1 Table 4-7 summarises the project-related exceedance results recorded in December 2009. Note that exceedances that are considered not related to the construction activities are not included in this table.

Environmental Monitoring	Total No. of Measurement	Action Level Exceedance	% of Action Level Exceedance	Limit Level Exceedance	% of Limit Level Exceedance
Air Quality	72	0	0	0	0
Noise	30	0	0	0	0
Water	72	0	0	0	0

Note: Exceedances that are considered not related to the construction activities are not included in this table.

Table 4-7 Summary of Project-Related Exceedances

5 WASTE MANAGEMENT

5.1.1 The status of waste management is summarized in Table 5-1 below.

Status of waste management	Quantity
Inert C&D Material Disposed of to Public Fill at Tuen Mun (m³)	4,292.2
Inert C&D Material Reused in other Contracts* (m³)	2,900.0
Metals Generated (kg)	Nil
Paper / Cardboard Packaging (kg)	Nil
Plastics (kg)	Nil
Chemical Waste (kg)	170.0
General Waste Disposed of to NENT Landfill (m³)	9.2

^{*} Other Contracts include DC/2007/08, DC/2007/06, DC/2006/04, and HY/2008/09.

Table 5-1 Waste Generated in December 2009

6 NON-COMPLIANCE AND DEFICIENCY

6.1 Site Audit by ET

6.1.1 ET has carried out two site inspections in the reporting month. All observations together with the appropriate recommended mitigation measures where necessary were recorded in the audit checklists that were passed to the Contractor. Major environmental deficiencies observed during site inspection/audits and recommendation, which were made by the ET, are summarised in Table 6-1 below. No non-compliance was observed.

Inspection Date	Observation	Recommendation	Status
3 December 2009	1. The grouting plant was observed not covered by shelter at Outfall. 2. Wastewater was observed not divert properly to treatment plant at Outfall.	s 1. The Contractor was reminded to provide 3-sided and top-covered shelter to the grouting plant. 2. The Contractor was reminded to divert wastewater to treatment plant properly.	 During site inspection on 31 December 2009, 3-sided and top-covered shelter was provided to the grouting plant (Closed). During site inspection on 31 December 2009, wastewater was diverted to the treatment plant properly (Closed)
31 December 2009	Water spraying was not observed during rock breaking at I-3,.	The Contractor was reminded to provide water spraying during rock breaking.	During the site inspection on 8 January 2010, water spraying was provided during rock breaking (Closed).

Table 6-1 Site Inspection by ET

7 COMPLAINT

- 7.1.1 A complaint hotline at <u>9850 3241</u> of the Contractor has been established for the Project.
- 7.1.2 No environmental complaint was received during the reporting month.
- 7.1.3 Cumulative statistics of environmental complaints are shown in Table 7-1.

Complaints Received in the Reporting Month Cumulative Number of Complaints

0 14

Table 7-1 Cumulative Statistic of Environmental Complaint

8 SUMMARY OF NOTIFICATION OF SUMMONS, SUCCESSFUL PROSECUTIONS AND CORRECTIVE ACTIONS

- 8.1.1 No summons and successful prosecution was received during the reporting month.
- 8.1.2 Cumulative statistics of Notification of Summons, Successful Prosecutions and Convictions are shown in Table 8-1.

Notification of Sumi	mons	Successful Prosecut	ion
December 09	Cumulative	November 09	Cumulative
0	0	0	0


Table 8-1 Cumulative Statistics of Notification of Summons and Successful Prosecutions

9 FUTURE KEY ISSUE

- 9.1.1 The forecast of construction works for the upcoming three months are:
 - Site cleaning and tidying at I-1, I-2, I-3 and Outfall;
 - Tree transplanting at I-3;
 - Soil nailing at I-1 and I-3;
 - Breaking up exiting boulder at I-1, I-2, I-3, and Outfall;
 - Formation of access road at I-3 and Outfall;
 - Erosion control mat and green wire mesh at Outfall;
 - Excavation and Lateral Support (ELS) at I-1;
 - Construction of skin wall at I-2;
 - Formation of steel platform at I-2
 - Formation of shaft at I-2;
 - · Formation of Noise Enclosure at I-2 and Outfall; and
 - Construction of launching chamber at Outfall.




Site Map and Works Area




Appendix B

Organization Chart





Construction Programme



ID	Activity	AD04	WP3D	AD04	AD04	WP3D	WP3D	Cal	Total	2008 2009 2010 2011 2012 2018
	Description	Dur	Dur	Start	Finish	Start	Finish	ID	Float	
01R0H20104	Handover of Portion H2	0	0		30DEC13		10FEB14	2	0	
Section of W	orks - DOP to Completion									
01R1000202	S1-Works in Portions A to F except works in S2-7	1,308	1,308	28DEC07A	07DEC12	28DEC07A	18JAN13	2	-462	
01R1000204	S1-Maintenance Period (365 days)	365	365	08DEC12	07DEC13	19JAN13	18JAN14	2	-462	
01R20A0206	S2-Slope Stabilization works within Portion A	1,247	1,247	27FEB08A	22MAR12	27FEB08A	22MAR12	2	-239	
01R20A0208	S2-Maintenance Period (365 days)	365	365	23MAR12	22MAR13	23MAR12	22MAR13	2	-202	
01R30B0210	S3-Slope Stabilization works within Portion B	1,238	1,238	07MAR08A	23MAR12	07MAR08A	23MAR12	2	-240	
01R30B0212	S3-Maintenance Period (365 days)	365	365	24MAR12	23MAR13	24MAR12	23MAR13	2	-203	
01R40C0214	S4-Slope Stabilization works within Portion C	1,219	1,219	26MAR08A	04FEB12	26MAR08A	04FEB12	2	-192	
01R40C0216	S4-Maintenance Period (365 days)	365	365	05FEB12	03FEB13	05FEB12	03FEB13	2	-155	
01R50D0218	S5-Slope Stabilization works within Portion D	1,308	1,308	28DEC07A	07DEC12	28DEC07A	18JAN13	2	-485	
01R50D0220	S5-Maintenance Period (365 days)	365	365	08DEC12	07DEC13	19JAN13	18JAN14	2	-462	
01R60G0222	S6-Works within Portion G	609	609	26NOV09	27JUL11	26NOV09	27JUL11	2	0	
01R60G0224	S6-Maintenance Period (365 days)	365	365	28JUL11	26JUL12	28JUL11	26JUL12	2	37	
01R7000226	S7-Ladscape softworks & establishment works	1,673	1,673	28DEC07A	30NOV13	28DEC07A	11JAN14	2	-455	
01R7000228	S7-Maintenance Period (30 days)	30	30	01DEC13	30DEC13	12JAN14	10FEB14	2	-455	
Committee of the last of the l	the SO as per ER 12		TES							
racinues ioi	tile 30 as per EN 12		=		_		_			
0450000000	D. Ide Lawrence accommodation	7	7	28DEC07A	15 IANO8A	28DEC07A	15JAN08A	2		to the satisfaction of the SO ER 12.3.1 refers
01R0000302	Provide temporary accommodation	95	177	28DEC07A	28AUG08A			2		
01R0000304	Design the SO's principle office	35	35	28MAR08A	16MAR09A			1		at Potions H & I
01R0000305	Erect Hoarding/Signboard/Gate/Fencing	100	100			19MAY08A		1	-	to the satisfaction of the SO
01R0000306	Erect SO's principle office in Portion H1/H2	64	64	HEADY DEEM	Marie Control	14SEP08A	13JUN09	2	276	not more than 2 months after the instruction
01R0000308	Provide secondary offices, directed by SO	90	90	28DEC07A			02MAY08A	2		ER 12.4; 3 nbs. vehicles within 14 days of DOC
01R0000310	Provide transport for the SO as per App. ER,M	30	30				19AUG08A	2		within 1 month of DOCtemporary equipment provide on 18/02/08
01R0000311	Provide survey equipments as per App. ER,M	1,539		14SEP08A		14SEP08A	11JAN14	2	0	
01R0000314	Maintain & Service the Principle Office			280CT08A		280CT08A	11JAN14	2	0	
01R0000316	Maintain & Service the Secondary Office		1,785			12JAN08A	11JAN14	2	0	
01R0000318	Maintain & Service the transportation	1,748		18FEB08A		18FEB08A	11JAN14	2	0	
01R0000319	Maintain & Service the survey equipments	30	30	250000000000000000000000000000000000000	30DEC13		10FEB14	2	0	
01R0000372	Demolish & removal of Principle Office	30	30	OIDEOIS	SOBLOIS	120/111	TOT LOT			
Contractor's	Accommodation as per ER.B								-	
		l san				Alexander and a second	To the last and a second of			
01R0001402	Design Contractor's main office	30		01FEB08A		01FEB08A	19MAY08A	2		to the satisfaction of SO
01R0001406	Maintain & service Contractor's office	1,597	1,597		Di Davide Germania	18JUL08A	11JAN14	2	0	
01R0001408	Demolish & removal of Contractor's main office	30	30	- Allendaria	30DEC13	Dr. Service and F.	10FEB14	2	0	
01R000141	Erect Contractor's main office in Portion H1	50*	50*	19MAY08A	Transportation and the second	19MAY08A		1		to the satisfaction of the SO
01R0001412	Construct base slab	10	30.25	19MAY08A	Constitution State (Constitution	19MAY08A		1		
01R0001413	Install steel frames	12	.11000	31MAY08A	1,000,000,000,000,000	Section of Charles and Section	CONTRACTOR CONTRACTOR	1		
01R0001414	Install wall/roof panels, windows etc	6	6	23JUN08A	POSTANIES PROPERTY	STATE AND PARTY AND	30JUN08A	1		
01R0001415	Install & E& M/ceiling/floor panels	8	8	02JUL08A	12JUL08A	02JUL08A	12JUL08A	1		
01R0001416	Site clearance	1	1	14JUL08A	17JUL08A	14JUL08A	17JUL08A	1		

وا	Activity Description	\004 Dur	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish		Total Float	2008 2009 2010 2011 2012	2013
01R0001417	Install furnitures/internet & move in	2				14JUL08A	17JUL08A	1			19191
Works Progr	amme & Monthly Report as per SCC 27	1000		A 100 PM				- 11			18
TTOTAS T TOGI	diffine of morning Propert de per eve 2.	_				_					88
01R0000502	Prepare/Submit draft Works Programme	7	7	14DEC07A	21DEC07/	A 14DEC07A	21DEC07A	2			
01R0000504	SO's review/comment on draft Works Programme	14				22DEC07A		2			160
01R0000505	Prepare/Submit draft Works Programme Rev. 1	28	1 10000			24JAN08A	15FEB08A	2			1316
01R0000506	Prepare/Submit 1st 3-Month Rolling Programme	14				14DEC07A		2			1484
01R0000507	SO's approval on draft Works Programme	14				A 16FEB08A		2			0.53
01R0000508	Submit Revised Works Programme	14				A 28AUG08A		2			
01R0000510	SO's Approval of Revised Works Programme	14				02OCT08A		2			Hist
01R0000512	Monthly Update for all Programme			18JAN08A		18JAN08A	18JAN13	2	364		to be includ
01R0000514	Contractor's Monthly Progress Report	10.40	254			22JAN08A	-	2	364		
	THE RESERVE THE PERSON NAMED IN COLUMN TWO IS NOT THE OWNER.			****					- 2		5.55
Salety Plan	as per SCC 35		_					_	_		
a d Danasa a a	01 21 00 01 00	- 44	44	14DE007A	I CODE COZ	14DEC07A	20050024		_	Putting 14 days of LOA	
01R0000602	Submit draft Safety Plan	14				4 14DEC07A	4	2	-	within 14 days of LOA	14
01R0000604	Hold an ad hoc meeting with RE on Safety Plan	7				31DEC07A	-	2		within 7 days from the submission of DSP	
01R0000606	Submit 6 copies of the Safety Plan	35			-	14DEC07A		2	004	within 35 days of LOA	
01R0000608	Submit updated safety orgainiza. chart monthly					20MAR08A		2	364		ne ig
17R0000602	Fulfill all relevant safety obligation	1,830	1,830	28DEC07A	31DEC12	28DEC07A	18JAN13	2	364		
Contractor's	All Insurances	- 5-1			<u> </u>						1389
					,						
01R0000704	Submit documents for all insurances are effected	21	21	14DEC07A	02SEP08/	4 14DEC07A	02SEP08A	2		as per SCC9, SCC10 & SCC45	18188
Quality Syst	em as per ER 9.3										1 (88)
											1613
01R0000802	Appoint a Quality Manager	14	14	28DEC07A	02JAN08A	28DEC07A	02JAN08A	2		as per SCC 74 within 14 days of DOC	1 8
01R0000804	Submit proposed Quality System for SO's consent	28	28	14DEC07A	22JAN08	A 14DEC07A	22JAN08A	2		within 28 days of LOA	1401
01R0000806	Submit QSSP for approval of the SO	28	28	28DEC07A	14MAR08	A 28DEC07A	14MAR08A	2		within 28 days of DOC	133
01R0000808	Maintain & update Quality System	1,802	1,802	25JAN08A	31DEC12	25JAN08A	18JAN13	2	364		
Environmen											
Livioniten			-						-		148
D1 D000000	Naminata Environmental Officer	14	14	14DEC074	21DEC07	4 14DEC074	21DEC07A	2		as per ER B.1 Clause 1.74A1(2)	1 33
01R0000902	Nominate Environmental Officer Establish a billing account for disposal	21				A 14DEC07A		2		per Notes to Tenderer (AA)	168
01R0000903 01R0000904	Submit draft EMP	21	-			14DEC07A		2		SCC69, within 21 days of LOA	23
	Revise draft EMP within 7 days of SO's notice	14	1.77			4 04JAN08A		2		as per SCC69	Y st
01R0000906 01R0000908	Submit final version of EMP	45				4 14DEC07A		2		as per SCC69, within 45 days of LOA	
01R0000908 01R0000910	Review/update/submit EMP monthly					28JAN08A		2	364	3,55	-
01R0000910 01R0000912	Employ IET	21				4 14DEC07A		2	304	to the approval of the SO	L Krist
01R0000912 01R0000914	Submit Baseline Monitoring Plan	21			+	4 28DEC07A		2		Pfor approval of the SO & EPD	
01R0000914 01R0000915	Seek for EPD's Agreement on WQML & schedule	21				18JAN08A		2			113
		37				A 11FEB08A		2	-		14.8
01R0000916	Carry out baseline monitoring Prepare/submit reports for baseline monitoring	20			+		28MAR08A	2	-	for approval of the SO	
01R0000918							-	-	364	To approvat of the Go	
01R0000920	Impact monitoring & reporting	1,705	1,705	UTAPRUSA	3 IUEU12	01APR08A	TOJAN13	2	304		120

ID	Activity Description	AD04 Dur	WP3D AD04 Dur Start	AD04 Finish	WP3D Start	WP3D Finish		otal 2008 2009 2010 2011 2012 201 loat
17R0000902	Fulfill all relevant environmental obligation	1,800	1,800 28DEC07A	31DEC12	28DEC07A	18JAN13	2 3	364
Excavation I	Permit/Utilities per SCC 54 & SCC 83							
01R0001002	Nominate IIUMS co-ordinator	7	7 14DEC07A	15JAN08A	14DEC07A	15JAN08A	2	n≣as per SCC83; within 7 days of LOA
01R0001004	SO approve IIUMS co-ordinator	14	14 16JAN08A	29FEB08A	16JAN08A	29FEB08A	2	
01R0001006	Submit brand name of UGS detection equipment	7	7 28DEC07A	18FEB08A	28DEC07A	18FEB08A	2	as per ER.B1 1 59; within 7 days of DOC
01R0001008	Utilities detection & report to the SO	21	21 29FEB08A	05APR08A	29FEB08A	05APR08A	2	
01R0001010	Liaison with UUs	21	21 04JAN08A	29FEB08A	04JAN08A	29FEB08A	2	
01R0001012	Apply XP for site entrance construction	7	7 21JAN08A	08MAR08A	21JAN08A	08MAR08A	2	
01R0001014	HyD process XP for site entrance construction	20	20 10MAR08A	28MAY08A	10MAR08A	28MAY08A	2	nces ER.B1 1.18A3(1), not less than 17 working days
01R0001016	HyD issue XP for site entrance construction	0	0	28MAY08A		28MAY08A	2	
01R0001018	Apply XP for GI works at I-1 & I-2	1	1 22APR08A	20MAY08A	22APR08A	20MAY08A	2	
01R0001020	HyD process XP for GI works at I-1 & I-2	30	30 23APR08A	26SEP08A	23APR08A	26SEP08A	2	
01R0001022	HyD issue XP for GI works at I-1 & I-2	0	0	26SEP08A		26SEP08A	1	
01R0001024	Apply XP for trial grout at Fault F1	1	1 22APR08A	20MAY08A	22APR08A	20MAY08A	2	
01R0001026	HyD process XP for trial grout at Fault F1	30	30 23APR08A	22JUL08A	23APR08A	22JUL08A	2	
01R0001028	HyD issue XP for trial grout at Fault F1	0	0	22JUL08A		22JUL08A	1	
Pre-constru	ction Condition Survey			المستعدد				
Preliminaries								
01R0001102	Appoint a Qualified Structural Engineer	30	30 28DEC07A	19MAR08A	28DEC07A	19MAR08A	2	■as per ER. B1 1.61;
01R0001104	Submit nos. & extent of the affected EBS	30	30 28DEC07A	19MAR08A	28DEC07A	19MAR08A	2	as per ER. B1 1.61; within 30 days of DOC
	etween I-1 & I-2		t. 1	The state of the state of				
01R0001118	Carry out stg 1 PCS between I-1 & I-2	6	6 22APR08A	23APR08A	22APR08A	23APR08A	2	
01R0001120	Prepare/submit reports for stg 1 PCS bet I-1&I-2	60	60 24APR08A	22SEP08A	24APR08A	22SEP08A	2	
01R0001122	Review/accept reports for stg 1 PCS bet I-1&I-2	60	60 31MAY08A	20JAN09A	31MAY08A	20JAN09A	2	
	etween I-2 & I-3							
01R0001130	Carry out stg 1 PCS between I-2 & I-3	5	5 25MAR08A	30APR08A	25MAR08A	30APR08A	2	
01R0001132	Prepare/submit reports for stg 1 PCS bet I-2&I-3	60	60 24APR08A	22SEP08A	24APR08A	22SEP08A	2	
01R0001134	Review/accept reports for stg 1 PCS bet I-2&I-3	60	60 24MAY08A				2	
	netween I-3 & O-1	, ,,			postaniem zativi	ACREMINATION AND ADDRESS OF THE PROPERTY OF TH	I con II	
01R0001142	Carry out stg 1 PCS between I-3 & O-1	5	5 25MAR08A	26MAR08A	25MAR08A	26MAR08A	2	
01R0001142	Prepare/submit reports for stg 1 PCS bet I-3&O-1	60	60 26MAR08A				2	
01R0001144	Review/accept reports for stg 1 PCS bet I-3&O-1	60	60 31MAY08A	C. C			2	
	t vicinity of 0-1		ozel z menigen	CONTRACTOR CONTRACTOR	W.	-		
01R0001106	Carry out stq 1 PCS at vicinity of 0-1	5	5 25MAR08A	29MAR08A	25MAR08A	29MAR08A	2	
01R0001108	Prepare/submit reports for stg 1 PCS at 0-1	60	60 31MAR08A				2	
01R0001100	Review/accept reports for stg 1 PCS at 0-1	60	60 27MAY08A	+			2	
		.00	201 21111111001					
	Carry out stg 2 PCS between I-1 & I-2	5	5 22APR08A	02JUN08A	22APR084	02JUN08A	2	
01R0001124	Prepare/submit reports for stg 2 PCS bet I-1&I-2	60	60 24APR08A				2	
01R0001126		60	60 24AFR08A			11.500.000.000.000.000	2	
01R0001128	Review/accept reports for stg 2 PCS bet I-1&I-2	60	ASOMOCI I DO	OSECDUSA	HOUNUOA	USI LIBUSA		

ID	Activity Description	D04 Dur	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish		Total Float	2008 2009 2010 2011 2012 2013
PCS Stage 2 h	etween I-2 & I-3									
01R0001136	Carry out stg 2 PCS between I-2 & I-3	5	5	30APR08A	07JUN08A	30APR08A	07JUN08A	2		
01R0001138	Prepare/submit reports for stg 2 PCS bet I-2&I-3	60	//83	02MAY08A	Profit Service State	02MAY08A	12JUN08A	2		
01R0001140	Review/accept reports for stg 2 PCS bet I-2&I-3	60	335	13JUN08A				2		
	etween I-3 & O-1	100		10001100/1	OU. EDUCA	1000110011	1	_		
01R0001148	Carry out stg 2 PCS between I-3 & O-1	5	5	09MAY08A	13JUN08A	09MAY08A	13JUN08A	2		
	5.14 (5.4)	60		1204-100/07/10/20/20/5	18JUN08A		18JUN08A	2		
01R0001150	Prepare/submit reports for stg 2 PCS bet I-3&O-1	60	1 202	19JUN08A	II///cassessing	CENTER VINCES OF I	09FEB09A	2	-	
01R0001152	Review/accept reports for stg 2 PCS bet I-3&O-1	60	00	193011007	USI CDUSA	1000110071	USI EDUON	-		
	t Vicinity of O-1 Carry out stg 2 PCS at vicinity of O-1	12	40	01APR08A	OR II INIORA	01/00000	06JUN08A	2		
01R0001112			17		1			2	-	
01R0001114	Prepare/submit reports for stg 2 PCS at 0-1	60	2277	02JUN08A			100000000000000000000000000000000000000	2		
01R0001116	Review/accept reports for stg 2 PCS at O-1	60	- 60	17JUN08A	USPEBUSA	T/JUNU8A	USFEDUSA	1 2		
	dition structural survey; I-1									
01R0001154	Prepare/submit reports for EBS at I-1	28	1000	28AUG08A	110000000000000000000000000000000000000	28AUG08A		2		
01R0001156	Review/accept reports for EBS at I-1	28	28	12JAN09A	24MAR09A	12JAN09A	24MAR09A	2		
Pre-const. con	idition structural survey; I-2									
01R0001158	Prepare/submit reports for EBS at I-2	28	75.00	28AUG08A	10 2550 20 71 0 750 C	28AUG08A	S	2		
01R0001160	Review/accept reports for EBS at I-2	28	28	12JAN09A	24MAR09A	12JAN09A	24MAR09A	2		
Pre-const. con	ndition structural survey; I-3									
01R0001162	Prepare/submit reports for EBS at I-3	28	28	28AUG08A	10JAN09A	28AUG08A	10JAN09A	2		
01R0001164	Review/accept reports for EBS at I-3	28	28	12JAN09A	24MAR09A	12JAN09A	24MAR09A	2		
Pre-const. con	ndition structural survey; 0-1									
01R0001166	Prepare/submit reports for EBS at O-1	28	28	28AUG08A	10JAN09A	28AUG08A	10JAN09A	2		
01R0001168	Review/accept reports for EBS at O-1	28	28	12JAN09A	24MAR09A	12JAN09A	24MAR09A	2		
Pre-const. con	ndition structural survey; Tunnel									
01R0001170	Prepare/submit reports for EBS along Tunnel alig	28	28	28AUG08A	15JAN09A	28AUG08A	15JAN09A	2		
01R0001172	Review/accept reports for EBS along Tunnel align	28	28	16JAN09A	10JUN09	16JAN09A	10JUN09	2	-16	
Traffic			FIF		THE					
Hame					_				_	
01R0001202	Appoint Traffic Consultant/Traffic Engineer	14	14	14DEC07A	03 10 10 8 0	14DEC07A	03JAN08A	2		
	Eng's Approval of Traffic Consultant	7	7	27/27/2009/2007	Section Wilesonia	LC. VANTES AND AVEC	28FEB08A	2		
01R0001204	Prepare/submit TTA Schemes (ingress & egress)	14	14	04JAN08A				2		
01R0001206			(2.2)	01FEB08A	DE MORAL MARKET	E A TO TO TO THE	01APR08A	2		Ind TMLG scheduled on 11/03/081st TMLG was held on 12/02/08
01R0001216	Obtain endorsement of TTA schemes from TMLG	21	- 500					2		HyD & Police ER.B1 1.15 (9) refers
01R0001234	Approval of TTA schemes by the Authorities	14	14	02APR08A	-			2		HyD & Police ER.B1 1.15 (9) refers
01R0001236	Approval of TTA schemes by the Authorities	14	14	UZAPRUSA	ISAPROSA	UZAPRUOA	ISAFROOA	2		wayb & Holica Ex. bi 1. 10 (a) releas
Managemen	t of Sub-contractors as per SCC 44							-31		
01R0001302	Submit a Sub-contractor Management Plan	30	30	14DEC07A	12JAN08A	14DEC07A	12JAN08A	2		Swithin 30 days of LOA
01R0001304	Submit Quarterly the Updated SMP	1,642	1,642	03JUL08A	31DEC12	03JUL08A	18JAN13	2	364	Per SCC
Trees	the same of the sa									
	a New Tree Transplanting Area									
VO028-02	Receive VO28 for new tree transplanting area	0	0		16AUG08A		16AUG08A	1		◆Area Within Sui Ho Wan Sewage Treatment Works

ID	Activity Description	AD04 Dur	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish	Cal	Total Float	2088 2009 2010 2011 2012 201
/0028-04	Preparation works for new T.T. area	20	THE RESERVE THE PERSON	. 14201100	The state of the s	200000000000000000000000000000000000000	73,000,000	2		
0020 01	Tropalator for to the transfer of				1					
1R0001502	Appoint Landscape Specialist Contractor	14	14	14DEC07A	14JAN08A	14DEC07A	14JAN08A	2		
1R0001504	SO's Approval of Landscape Contractor	7	7	15JAN08A	28FEB08A	15JAN08A	28FEB08A	2		
1R0001506	Nominate competent person to oversee tree works	45	45:	14DEC07A	29JAN08A	14DEC07A	29JAN08A	2		ERB 26.02A; within 45 dyas of LOA
1R0001510	Obtain Tree Removal Permit by Others	90	90	28DEC07A	06MAR08A	28DEC07A	06MAR08A	2		ER 1.5.3 (2); within 3 mths from DOC
1R0001512	Remove / Transplant Trees start	0	0	08SEP08A		08SEP08A		2		♦ER 1.5.3(2) within 3 months from DOC
Survey										
1R0001602	Appoint Surveyors	14	14	28DEC07A	10JAN08A	28DEC07A	10JAN08A	2		
1R0001604	SO's Approval of Surveyor	7	7	11JAN08A	16APR08A	11JAN08A	16APR08A	2		
1R0001608	Initial Survey	28	28	18JAN08A	10MAR08A	18JAN08A	10MAR08A	1		
1R0001610	Maintain & carry out survey works	1,378	1,378	23FEB08A	07DEC12	23FEB08A	18JAN13	2	0	
Smart Card	System as per ER B.30									
ALLO CALLES										
1R0001802	Submit Smart Card Sys for SO's Approval	7	7	28DEC07A	15JAN08A	28DEC07A	15JAN08A	2		As per ER.B30 30.06(2) SOR.s approval obtained on 13/02/08
1R0001804	Install & start Operating Smart-Card System	60	60	28DEC07A	23FEB08A	28DEC07A	23FEB08A	2		
1R0001806	Operate & Maintain Smart-Card System	1,771	1,771	25FEB08A	30NOV13	25FEB08A	11JAN14	2	0	
Procuremen	t of Sub-contractor									
Tocuremen	t or oub-contractor	_	_			_				
01R0001904	Spoil Disposal	60	60	28AUG08A	27MAR09A	28AUG08A	27MAR09A	2		
01R0001904	Earthwork for Outfall O-1	60	60	14DEC07A	EST DESCRIPTION OF SAME	14DEC07A	- I - II have weeken he	2		awarded to Kin Lee
01R0001910	Re-bar Supply	90	90	14DEC07A	198/25010501F-65000	14DEC07A		2		awarded to VSC Steel Co. Ltd by PR
01R0001912	Soil Nailing	60	25.53	Wednesday and the	02APR08A		+	2		Geotech Eng Ltd
01R0001914	H-piling Works	90	90	14DEC07A	I Programme Company	120-00-00-00-00-00-00-00-00-00-00-00-00-0	09MAY08A	2		awarded to Kin Wing
01R0001916	Fabrication of Pre-cast Lining	80	80	02JUN08A	. See and the second	02JUN08A	05JAN09A	2		
1R0001920	Drainage/Road Works for Access Road at I-3	60	0.555	08AUG08A		08AUG08A		2		King Shing
01R0001922	Temp, steel decking over Shing Mun Nullah at I-1	90	90	220000000000000000000000000000000000000	25APR08A	E-Davidson Company	17272	2		awarded to Long Faith
01R0001924	Design/Install Communication System	344	344	28JUN08A	26JUN09	28JUN08A	26JUN09	2	356	
1R0001925	Design/install Flow Monitoring Devices	78	78	14JUL08A	01AUG08A	14JUL08A	01AUG08A	2		awarded to Soldata
1R0001936	Procurement & delivery of Communication System	180	180	06DEC09	03JUN10	06DEC09	03JUN10	2	356	
01R0001938	Procurement/delivery of Flow Measurement Devices	120	120	11OCT09	07FEB10	11OCT09	07FEB10	2	501	
1R0018A02	Supply TBM/Main Tunnel Construction	7	7	14DEC07A	21DEC07A	14DEC07A	21DEC07A	2		awaded to Seli
1R0018A04	Security	17	17	17DEC07A	02JAN08A	17DEC07A	02JAN08A	2		4
01R0018A06	Progress Photo/Vedio	25	25	29DEC07A	22JAN08A	29DEC07A	22JAN08A	2		
1R0018A08	Webpage/Physical Model/3D Animation	48	48	14DEC07A	14FEB08A	14DEC07A	14FEB08A	2		awarded to Intelibuild
1R0018A10	Hoarding/Fencing Erection	60	60	04JAN08A	03MAR08A	04JAN08A	03MAR08A	2		awarded to Ch Yau
1R0018A12	Erection of Contractor's Office	67	67	28DEC07A	03MAR08A	28DEC07A	03MAR08A	2		=awarded to Ming Kee
01R0018A14	Remote Control CCTV	60	60	04JAN08A	03MAR08A	04JAN08A	03MAR08A	2		awarded to Pilot Electronic
01R0018A16	Concrete Supply	45		14DEC07A		14DEC07A	The state of the s	2		Anderson
01R0018A18	Geotechnical Instrumentation	60	60	15JAN08A	14MAR08A	15JAN08A	14MAR08A	2		awarded to Sodata
		60	0.000	16JAN08A		C1004-C2001000-C101	15MAR08A	2		■awarded to Lam

D	Activity Description	D04 Dur	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish		Total Float	2006 2009 2010 2011	2012 2013
01R0018A22	Site Clearance	60	60	26JAN08A	25MAR08A	26JAN08A	25MAR08A	2		awarded to King Shing	High
01R0018A24	Erection of SOR's Office	95	95	02JAN08A	05APR08A	02JAN08A	05APR08A	2		awarded to Long Faith	1751
01R0018A26	Carry out Grout Trial at Fault F1	90	90	02APR08A	30JUN08A	02APR08A	30JUN08A	2		awarded to Dril Tech	1321
01R0018A28	Design/Fabricate Segmental Lining Mould	90	90	23APR08A	21JUL08A	23APR08A	21JUL08A	2		awarded to Korea Mould	1991
01R0018A30	Construction of Skin Walls	90	90	21JUL08A	A60NYF0	21JUL08A	03JAN09A	2		Wilson Construction	1 1 2
01R0018A32	Design/Fabricate/Supply/Install Conveyor Belt	90	90	14JUL08A	05JAN09A	14JUL08A	05JAN09A	2			1981
01R0018A34	Supply of Locomotive	90	90	14JUL08A	100CT08A	14JUL08A	10OCT08A	2		Schome	13 (3)
01R0018A36	Excavation Works at I-1	60	60	28AUG08A	21JAN09A	28AUG08A	21JAN09A	2		awarded to C & H Eng. Co.	E FREST
01R0018A38	Construction of Steel Platform at O-1	50	50	28AUG08A	14MAR09A	28AUG08A	14MAR09A	2			86
01R0018A40	Construction of Steel Platform at I-2	50	50	28AUG08A	27DEC08A	28AUG08A	27DEC08A	2		Chi Yau	
01R0018A42	Pre-excavation Grouting for Shaft Excavation	60	60	28AUG08A	11MAR09A	28AUG08A	11MAR09A	2			
01R0018A46	Excavation/Construction of TBM Launching Chamber	70	70	28AUG08A	18DEC08A	28AUG08A	18DEC08A	2		Super Rich	- 1383
01R0018A48	Construction of Subgrade Structure at I-1	333	_	28AUG08A		28AUG08A		2	186		381
01R0018A50	Shaft Excavation by RCD at I-2	90	-	28AUG08A		28AUG08A		2		Longo Piling	1981
01R0018A52	Excavation/Construction of Shafts/Adits/Chambers	90	90	28AUG08A		28AUG08A		2			13183
01R0018A54	Construction of Hopper at O-1	90	90	28AUG08A	31JAN09A	28AUG08A	31JAN09A	2		awarded to Multitech	
01R0018A56	Suttering of Spiral Ramp	233	233	28AUG08A	26JUL09	28AUG08A	26JUL09	2	200		1881
01R0018A58	Open Cut Excavation & Construction at I-3	90		28AUG08A		28AUG08A		2			1981
01R0018A60	Lining Formworks for Underground Structures	233	-	28AUG08A		28AUG08A		2	137		
01R0018A61	Tunnel Data Management System (TDMS)	90	-	28AUG08A		28AUG08A		2	101		1131
01R0018A62	Supply of Rail Track	90	-			28AUG08A	+	2			
01R0018A64	Supply of Aggregate	120		28FEB09A		28FEB09A	28JUL09	2	-64		
01R0018A68	Construct Box Culvert/Cascade/Spiral Ramp at O-1	200	-	28FEB09A	+		16SEP09	2	1,566		148
01R0018A70	Metal Works	200	200			28FEB09A	16OCT09	2	593		14:34
01R0018A72	Pipe Jacking Works at Lo Wai	250	250			28FEB09A	16OCT09	2	301		1-18-1
01R0018A72	Finishing Works	250	-	28FEB09A		28FEB09A		2	549		18-84
Others								ī			
01R0001928	Submit Contractor's Management Team	0	0		10JAN08A		10JAN08A	2		♦Per SCC 74	
01R0001928 01R0001930	Submit Photographer for Monthly Progress Photo	0	0		103/1100/	28JAN08A	TOURING	2		◆Per ER10.7	長期
01R0001930 01R0001932	Install Project Signboards at Potions A,B,C & D	30	30		29MAY09	28FEB09A	29MAY09	2	0		188
01R0001932	Presentation of TDMS to SOR/ Employer; ER 4.4.6	6				27MAR09A		2	_	unnel excavation presentation of the TDMS to the SO	& DSD before
		90	90			27WAR09A 23DEC11	21MAR12	2	691		per ER4.4.11
01R0001940 01R0001942	Prepare/submit Operation & Maintenance Manual Prepare/submit As-built Drawings	90	90		07MAR13		18APR13	2	298	-1/-1 - 1/-1 - 1/-1 - 1/-1 - 1/-1	R4.4.12
01R0001942	Produce 2 documentary video for tunnel	30	30			19JAN13	17FEB13	2	358	43 001 0	TER 4.4.1
	Risk Assessment (CRA) as per ER 7	30	30	U6DEC 12	00JAN 13	19JAN 13	17FEB13	2	356		SEN 4.4.
PCRA for Worl	s at Portion A (I-1)										8 8
01R00PCRA2	Prepare/submit PCRA for works at I-1	21	21	07APR08A	20AUG08A	07APR08A	20AUG08A	2		AIP submission	1.63
01R00PCRA4	DC review & certify PCRA for works at I-1	60	60	22MAY08A	13OCT08A	22MAY08A	13OCT08A	2			8 93
01R00PCRA6	SOR review & accept PCRA at works at I-1	60	_				25SEP08A	2			1193
01R00PCRA8	GEO review/agree PCRA	28	_			310CT08A		2		■ER C. 7.6,4	ÞS
	s at Portion B (I-2)	/d/:			-		.1				381
	out of horizontal									TOTAL	

ID	Activity Description	AD04 Dur	WP3D Dur	AD84 Start	AD04 Finish	WP3D Start	WP3D Finish	Cal	Float	2008	2009 2016 2011	
01R00PCRB4	DC review & certify PCRA for works at I-2	60		22MAY08A		200000	13OCT08A	2				
01R00PCRB6	SOR review & accept PCRA at works at I-2	60	- 222	22MAY08A			Harrison Company	2				
01R00PCRB8	GEO review/agree PCRA	28	_	310CT08A		_		2		E	R C. 7.6.4	14.8
PCRA for Worl	s at Portion C (I-3)	1 5			123723333		11000-0000					
01R00PCRC2	Prepare/submit PCRA for works at 1-3	21	21	01APR08A	20AUG08A	01APR08A	20AUG08A	2		=AIP s	ubnission	1331
01R00PCRC4	DC review & certify PCRA for works at I-3	60	-	21MAY08A		DESCRIPTION OF THE PERSON OF T	1	2				
01R00PCRC6	SOR review & accept PCRA at works at I-3	60	1	21MAY08A				2				
1R00PCRC8	GEO review/agree PCRA	28	_	310CT08A	+		-	2		E	R C. 7.6.4	His
	s at Portion D/E (O-1)	1 55			1							
01R00PCRD2	Prepare/submit PCRA for works at 0-1	21	21	01APR08A	20AUG08A	01APR08A	20AUG08A	2		=AIP s	ubnission	188
01R00PCRD4	DC review & certify PCRA for works at O-1	60	60	21MAY08A	13OCT08A	21MAY08A	13OCT08A	2				
01R00PCRD6	SOR review & accept PCRA at works at 0-1	60	+	12MAY08A	The second second	THE RESERVE OF PERSONS ASSESSED.		2				
01R00PCRD8	GEO review/agree PCRA	28	28	310CT08A	09DEC08A	310CT08A	09DEC08A	2		■E	R C. 7.6.4	
	s at Portion F/J (Main Tunnel)						Land Market			6		3.5
01R00PCRF2	Prepare/submit PCRA for main tunnel works	21	21	09JUN08A	23APR09A	09JUN08A	23APR09A	2			AIP submission	145.8
01R00PCRF4	DC review & certify PCRA for main tunnel works	60	60	14JUL08A	08JUN09	14JUL08A	08JUN09	2	-77			
01R00PCRF6	SOR review & accept PCRA for main tunnel works	60		16JUL08A		16JUL08A	16JUN09	2	-78			
01R00PCRF8	GEO review/agree PCRA	28	1	28FEB09A		28FEB09A	09JUN09	2	0	STI	ER Cl. 7.6.4	
DCRA for Worl	s at Portion A (I-1)											
01R00DCRA2	Prepare/submit DCRA for works at I-1	14	14	02OCT08A	270CT08A	02OCT08A	27OCT08A	2		■DD	A submission	
01R00DCRA4	DC review & certify DCRA for works at I-1	21	21	28OCT08A	17FEB09A	28OCT08A	17FEB09A	2				183
01R00DCRA6	SOR review & accept DCRA at works at I-1	49	-	05NOV08A				2		_		188
01R00DCRA8	GEO review/agree DCRA	28	28	28FEB09A	27MAR09A	28FEB09A	27MAR09A	2			■ER CI. 7.6.4	130
DCRA for Worl	s at Portion B (I-2)	I WAR	1 2000									188
01R00DCRB2	Prepare/submit DCRA for works at I-2	14	14	140CT08A	02JUN09	140CT08A	02JUN09	2	0		DDA submission	1484
01R00DCRB4	DC review & certify DCRA for works at I-2	21	21	05DEC08A	09JUN09	05DEC08A	09JUN09	2	0			1833
01R00DCRB6	SOR review & accept DCRA at works at I-2	49	-	10DEC08A		10DEC08A		2	7	1		18
01R00DCRB8	GEO review/agree DCRA	28	28	10JUN09	07JUL09	10JUN09	07JUL09	2	ō		■ER CI. 7.6.4	
DCRA for Worl	s at Portion C (I-3)											1188
01R00DCRC2	Prepare/submit DCRA for works at I-3	14	14	140CT08A	03JUN09	140CT08A	03JUN09	2	-59		DDA submission	113
01R00DCRC4	DC review & certify DCRA for works at I-3	21	21	310CT08A	10JUN09	310CT08A	10JUN09	2	-59			1101
01R00DCRC6	SOR review & accept DCRA at works at I-3	49	49	07NOV08A	17JUN09	07NOV08A	17JUN09	2	-59	-		1983
01R00DCRC8	GEO review/agree DCRA	28	28	11JUN09	08JUL09	11JUN09	08JUL09	2	0	0	■ER CI. 7.6.4	1331
DCRA for Worl	s at Portion D/E (O-1)											11/5
01R00DCRD2	Prepare/submit DCRA for works at O-1	14	14	03NOV08A	03JUN09	03NOV08A	03JUN09	2	-157	1)	DDA submission	11.8
1R00DCRD4	DC review & certify DCRA for works at O-1	21	21	15NOV08A	10JUN09	15NOV08A	10JUN09	2	-157			
1R00DCRD6	SOR review & accept DCRA at works at O-1	49	1	15NOV08A				2	-157			
1R00DCRD8	GEO review/agree DCRA	28	28	THE RESERVE OF THE PARTY OF THE	08JUL09	COMPANIES CONTRACTOR	08JUL09	2	0		■ER Cl. 7.6.4	188
	s at Portion F/J (Main Tunnel)	3,000	n 2000			The second second						1181
01R00DCRF2	Prepare/submit DCRA for main tunnel works	21	21	14MAR09A	23JUN09	14MAR09A	23JUN09	2	-78		DDA submission	
01R00DCRF4	DC review & certify DCRA for main tunnel works	21	21	24JUN09	14JUL09		14JUL09	2	-78	8 7 7 7		
01R00DCRF6	SOR review & accept DCRA for main tunnel works	49	49		11AUG09	The property of the	11AUG09	2	-78	10		
D1R00DCRF8	GEO review/agree DCRA	28	28		11AUG09		11AUG09	2	0	ř	■ER Cl. 7.6.4	11/11

(D)	Activity Description	D04 Our	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish		Total Float	2005 2008 2010 2011 2012 2013
Dhysical Ma			ECONO.	- Charle	1000	5.001	7,00,000			
Physical Wo	dels & Other Material Display	_				_				
01R0002302	Prepare/submit a physical models	255	255	15FEB08A	27NOV08A	15FEB08A	27NOV08A	2		to the acceptance of the SO
01R0002304	Prepare/submit a 3-D animation model	308	308	15FEB08A	27FEB09A	15FEB08A	27FEB09A	2		to the acceptance of the SOas per ER's Note 4.4.9
Internet Wei	osite as per ER 4.4.7								-	
Internet tres	Jane as per Liv 1991		_			_		_		
01R0002402	Propose the design of web page	30	30	28DEC07A	09FEB08A	28DEC07A	09FEB08A	2		Swithin 1 month from DOC
01R0002404	Produce the web page for approval of SO	211	211	10MAR08A	19FEB09A	10MAR08A	19FEB09A	2		within 2 months from DOC
01R0002404	SO's approval of web page	30		02JUN08A	-		200000000000000000000000000000000000000	2		
01R0002408	Submit updated web pages monthly	1,433	1,433	25FEB09A	30NOV13	25FEB09A	11JAN14	2	30	
Schodule of	Milestones for Cost Centre No. 1R			100						
Schedule Of	Milestones for oost ochtre no. 110		_			_	_	-		
01 R0002501	1R 1; On provision of SO's Accommodation	0	0		13SEP08A		13SEP08A	2		◆accommodation for accupation as per App. ER.M
01R0002501	1R 2; On providing documents of effected CWI	0	0		03JAN08A		03JAN08A	2	+	ocare of the works insurance has been effected
01 R0002502	1R 3: On providing documents of effected TPI	0	0		03JAN08A		03JAN08A	2		♦3rd party insurance has been effected
01R0002504	1R 4: On Pproviding documents of effected PII	0	0		03JAN08A		03JAN08A	2		♦P. I. Insurance has been effected.
01R0002505	1R 5; On delivery of all Land Transport for SO	0	0		02MAY08A		02MAY08A	2		land transport delivered for use of the SO
01R0002506	1R 6; On install, of computer facilities for SO	0	0		13SEP08A		13SEP08A	2		◆computer facilities for use of the SO
01R0002507	1R 7; On accept, of detailed CRA incl. PCS	0	0		11AUG09		11AUG09	2	1,602	
01R0002508	1R 8; On acceptance of Physical Model by the SO	0	0		27NOV08A		27NOV08A	2		♦ physical model completed as per ER 4.4.8
01R0002509	1R 9; On acceptance of 3-D Animation Model	0	0		27FEB09A		27FEB09A	2		♦3 D animation model completed as per ER 4.4.9
01R0002510	1R 10; On satisf. operation of CCTV for 3 mth	0	0		17JUN09		17JUN09	2	1,657	D as per ER 4.4.10 for 3 mths of the remote CCTV intalled in
01R0002511	1R 11, On acceptance of O&MM	0	0		08FEB12		21MAR12	2	691	O&I/IM completed as per ER 4.4.11◆
01R0002512	1R 12; On acceptance of as-built drwgs.	0	0		07MAR13		18APR13	2	298	built drwgs. completed as per ER 4.4.12◆
01R0002513	1R 13; On acceptance of T.R/Video/Brouchure	0	0		06JAN13		17FEB13	2	358	tunnel report & vadeo & brocher submitted as perER 4.4.13
01R0002514	1R 14; On complete all wks for 3 mth frm DOC	0	0		27MAR08A		27MAR08A	2		of all obligations by this C.S. 3-mths from DOC
01R0002515	1R 15; On complete all wks for 6 mth frm DOC	.0	0		27JUN08A		27JUN08A	2		of all obligations by this CS 6 mths from DOC
01R0002516	1R 16; On complete all wks for 9 mth frm DOC	0	0		25SEP08A		25SEP08A	2		of all opligations by this CS 9 mths from DOC
01R0002517	1R 17; On complete all wks for 12 mth frm DOC	0	0		27DEC08A		27DEC08A	2		of all obligation by this CS 12 mths frm DOC
01R0002518	1R 18; On complete all wks for 15 mth frm DOC	0	0		27MAR09A		27MAR09A	2		of all obligations by this CS 15 mths frm DOC
01R0002519	1R 19; On complete all wks for 18 mth frm DOC	0	0		26JUN09		26JUN09	2	1,163	+X 1 H - J - F - F
01R0002520	1R 20; On complete all wks for 21 mth frm DOC	0	0		25SEP09		25SEP09	2	1,072	
01R0002521	1R 21; On complete all wks for 24 mth frm DOC	0	0		26DEC09		26DEC09	2	980	4 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
01R0002522	1R 22; On complete all wks for 27 mth frm DOC	0	0		27MAR10		27MAR10	2	889	494 (1) 4 (4.44)
01R0002523	1R 23, On complete all wks for 30 mth frm DOC	0	0		26JUN10		26JUN10	2	798	4 4.5.3
01R0002524	1R 24; On complete all wks for 33 mth frm DOC	0	0		25SEP10		25SEP10	2	707	SI DE LA CONTROL
01R0002525	1R 25; On complete all wks for 36 mth frm DOC	0	0		26DEC10		26DEC10	2	615	to the state of th
01R0002526	1R 26; On complete all wks for 39 mth frm DOC	0	0		27MAR11		27MAR11	2	524	
01R0002527	1R 27; On complete all wks for 42 mth frm DOC	0	0		26JUN11		26JUN11	2	433	
01R0002528	1R 28; On complete all wks for 45 mth frm DOC	0	0		25SEP11		25SEP11	2	342	
01R0002529	1R 29; On issuance of completion certificates	0	0		04JAN13		15FEB13	2	360	+1 A 1 1 1 4 4 4 4 1 5 1 5 1 5 1 5 1 5 1 5 1
01R0002530	1R 30; On complete all wks for 3 mth frm CMP	0	0		08MAR13		19APR13	2	297	of all obligations 3 mths frm DOM excl. Sec. 7

ID.	Activity	AD04 Dur	WP3D Dur	AD84 Start		WP3D Start	WP3D Finish	Cal	Total Float	2008 2009 2010 2011 2012 2019
- 1 D0000501	Description CMD	0	0	Sign	07JUN13	200000000000000000000000000000000000000	9JUL13	2	206	of all obligations 6 mths frm DOM excl. Sec. 7
01R0002531	1R 31; On complete all wks for 6 mth frm CMP	0	0		06SEP13		8OCT13	2	115	of all obligations 9 mths frm DOM excl. Sec. 7
01R0002532	1R 32; On complete all wks for 9 mth frm CMP	0	0		30DEC13	1 12	0FEB14	2	0	certificate ◆
01R0002533	1R 33; On issuance of maintenance certificate	U	0	-	30DEC 13		OF ELD 14		0	
Schedule of	Milestones for Cost Centre No. 16R		-				_			
16R7003001	16R 1; On completion of landscape wks; Portion A	0	0		01MAR12	0	1MAR12	2	669	
16R7003002	16R 2; On completion of landscape wks; Portion B	0	0		16MAR12	1	6MAR12	2	654	
16R7003003	16R 3; On completion of landscape wks; Portion C	0	0		28JAN12	2	8JAN12	2	702	
16R7003004	16R 4; On completion of landscape wks; Portion D	0	0		30NOV12	1	1JAN13	2	395	
16R7003005	16R 5; On completion of establish wks; Portion A	0	0		01MAR13	0	1MAR13	2	304	
16R7003006	16R 6; On completion of establish wks; Portion B	0	0		16MAR13	1	6MAR13	2	289	
16R7003007	16R 7; On completion of establish wks; Portion C	0	0		27JAN13	2	7JAN13	2	337	
16R7003008	16R 8; On completion of establish wks; Portion D	0	0		30NOV13	1	1JAN14	2	30	
Schedule of	Milestones for Cost Centre No. 17R							4		
			0		27MAR08A	2	7MAR08A	2		♦of all safety & env. obligations 3 mths frm DOC
17R0003101	17R 1; On complet of all wks for 3 mth frm DOC	0	0		27JUN08A		7JUN08A	2	-	♦of all safety & env. obligations 6 mths frm DOC
17R0003102	17R 2; On complet of all wks for 6 mth frm DOC		0		26SEP08A		6SEP08A	2	-	of all safey & env. obligations 9 mths frm DOC
17R0003103	17R 3; On complet of all wks for 9 mth frm DOC	0						_	-	of all safety & env. obligations 12 mths frm DOC
17R0003104	17R 4; On complet of all wks for 12 mth frm DOC	0	0		27DEC08A		7DEC08A	2	-	of all safety & env. obligations 15 mths frm DOC
17R0003105	17R 5; On complet of all wks for 15 mth frm DOC	0	0		27MAR09A		7MAR09A	2	1.047	of all safety & env. obligations 18 mths frm DOC
17R0003106	17R 6; On complet of all wks for 18 mth frm DOC	0	0		27JUN09		5JUL09		1,647	
17R0003107	17R 7; On complet of all wks for 21 mth frm DOC	0	0		26SEP09		4OCT09	2	1,556	of all safety & env. obligations 21 mths frm DOC
17R0003108	17R 8; On complet of all wks for 24 mth frm DOC	0	0		26DEC09		3JAN10	2	1,465	of all safety & env. obligations 24 mths frm DOC
17R0003109	17R 9; On complet of all wks for 27 mth frm DOC	0	0		28MAR10		5APR10	2	1,373	♦ of all safety & env. obligations 27 mths frm D
17R0003110	17R 10; On complet all wks for 30 mth frm DOC	0	0		27JUN10		5JUL10	2	1,282	of all satety & env. obligations 30 mths fm
17R0003111	17R 11; On complet all wks for 33 mth frm DOC	0	0		26SEP10		40CT10	2	1,191	of all safety & env. obligations 33 mths
17R0003112	17R 12; On complet all wks for 36 mth frm DOC	0	0		26DEC10		3JAN11	2	1,100	◆of all safety & env. obligations 36 mt
17R0003113	17R 13; On complet all wks for 39 mth frm DOC	0	0		28MAR11		5APR11	2	1,008	of all safety & env. obligations 39
17R0003114	17R 14; On complet all wks for 42 mth frm DOC	0	0		27JUN11		5JUL11	2	917	of all safety & env. obligations
17R0003115	17R 15; On complet all wks for 45 mth frm DOC	0	0		26SEP11		40CT11	2	826	♦ of all safety & env. obligation
17R0003116	17R 16; On complet all wks for 48 mth frm DOC	0	0		26DEC11		3JAN12	2	735	of all safety & env. obligations 48 mths frm DOC
17R0003117	17R 17; On complet of all wks for 3 mth frm CMP	0	0		08MAR13		9APR13	2	297	of all safety & env. obligations 3 mths frin DOMexcl. Section 7
17R0003118	17R 18; On complet of all wks for 6 mth frm CMP	0	0		07JUN13		19JUL13	2	11.0	of all safety & env. obligations 6 mths frm DOMexcluding Section 7
17R0003119	17R 19; On complet of all wks for 9 mth frm CMP	0	0		07SEP13		19OCT13	2	114	of all safety & env. obligations 9 mths frm DOMexcluding Section 7
17R0003120	17R 20; On issuance of maintenance certificate	0	D		30DEC13	1	IOFEB14	2	0	certificate
Design/Des	ign Check for Permanent Works	فتنسد	عند	محنط	عبيب					
Project -wid	e Packages	للاق					-			
Project Design										
02L10D0102	Employ Independent Designer	7			20DEC07A 14		20DEC07A	2		
02L10D0104	Prepare & submit Project Design Plan (PDP)	28			26FEB08A 14		26FEB08A	2		per ER 5.4.1, within 28 days of LOA
02L10D0106	SO's review & comment on PDP	28			18MAR08A 27		I8MAR08A	2		
02L10D0108	Provide further information of (PDP)	28	28	19MAR08	4 21AUG08A 19	MAR08A 2	21AUG08A	2		

ID	Activity Description	Dur Dur	WP3D Dur	AD04 Start	AD04 WP3D Finish Start	WP3D Finish		Total Float		2009		2011	2012 2
02L10D0110	SO approves PDP	14	14	14MAY08A	04SEP08A 14MAY08A	04SEP08A	2					10 11	
02L10D0112	Employ Independent Design Checker	14	14	28DEC07A	01FEB08A 28DEC07A	01FEB08A	2						
02L10D0114	Approval of Design Checker by the SO	28	28	02FEB08A	28FEB08A 02FEB08A	28FEB08A	2						
Design for Co	mmunication System					***************************************							la la se
02L1FE0102	Design preparation for the AIP submission	15	15	27JUN09	11JUL09 27JUN09	11JUL09	2	356		0		1 2	
02L1FE0103	Design (AIP) submission for the DC's approval	1	1	13JUL09	13JUL09 13JUL09	13JUL09	1	288	N .				
02L1FE0104	Design (AIP) certification by the Design Checker	28	28	14JUL09	10AUG09 14JUL09	10AUG09	2	356	13				
02L1FE0106	Design (AIP) submission for the SO's approval	1	1	13JUL09	13JUL09 13JUL09	13JUL09	1	294	101	1			
02L1FE0108	Design (AIP) review by the SO	60	60	21JUL09	18SEP09 21JUL09	18SEP09	2	356					
02L1FE0110	AIP submission for rel. authorities' approval	1	1	13JUL09	13JUL09 13JUL09	13JUL09	1	321		1			
02L1FE0112	Design (AIP) review by the rel. authorities	28	28	21JUL09	17AUG09 21JUL09	17AUG09	2	387					
02L1FE0114	Obtain rel. authorities's approval for AIP	1	1	18AUG09	18AUG09 18AUG09	18AUG09	1	315		1			
02L1FE0116	Obtain SO's consent for design (AIP)	0	0		19SEP09	19SEP09	2	356	100	•			353
02L1FE0118	Design preparation for the DDA submission	30	30	28AUG09	26SEP09 28AUG09	26SEP09	2	356	10				1884
02L1FE0119	Design (DDA) submission for the DC's approval	1	1	28SEP09	28SEP09 28SEP09	28SEP09	1	288		1			188
02L1FE0120	Design (DDA) certification by the Design Checker	28	28	29SEP09	26OCT09 29SEP09	26OCT09	2	356					
02L1FE0122	Design (DDA) submission for the SO's approval	1	1	28SEP09	28SEP09 28SEP09	28SEP09	1	293		1 1	17 71		
02L1FE0124	Design (DDA) review by the SO	60	60	06OCT09	04DEC09 06OCT09	04DEC09	2	356			a		1483
02L1FE0126	DDA submission for rel. authorities' approval	1	1	28SEP09	28SEP09 28SEP09	28SEP09	1	319	38	1 1			
02L1FE0128	Design (DDA) review by the rel. authorities	28	28	06OCT09	02NOV09 06OCT09	02NOV09	2	388	2				
02L1FE0130	Obtain rel. authorities's approval for DDA	1	1	03NOV09	03NOV09 03NOV09	03NOV09	1	316					1 1888
02L1FE0132	Obtain SO's consent for design (DDA)	0	0		05DEC09	05DEC09	2	356	17		•		
	w Measurement System	1					1						1 183
02L1FE0202	Design preparation for the AIP submission	0	0		11MAY09A	11MAY09A	2						
02L1FE0203	Design (AIP) submission for the DC's approval	1	1	29MAY09	29MAY09 29MAY09	29MAY09	1	410					
02L1FE0204	Design (AIP) certification by the Design Checker	28	28	30MAY09	26JUN09 30MAY09	26JUN09	2	502					
02L1FE0206	Design (AIP) submission for the SO's approval	1	1	12MAY09A	12MAY09A 12MAY09A	12MAY09A	1		10				
02L1FE0208	Design (AIP) review by the SO	60	60	13MAY09A	24JUL09 13MAY09A	24JUL09	2	502	13		1 1	1 1117	
02L1FE0210	AIP submission for rel. authorities' approval	1	1	29MAY09	29MAY09 29MAY09	29MAY09	1	432				1 18	1981
02L1FE0212	Design (AIP) review by the rel. authorities	28	28	06JUN09	03JUL09 06JUN09	03JUL09	2	522	131	=			183
02L1FE0214	Obtain rel. authorities's approval for AIP	্ৰ	1	04JUL09	04JUL09 04JUL09	04JUL09	1	427	181	1 1			178
02L1FE0216	Obtain SO's consent for design (AIP)	0	0		25JUL09	25JUL09	2	502		•			
02L1FE0218	Design preparation for the DDA submission	30	30	03JUL09	01AUG09 03JUL09	01AUG09	2	502					
02L1FE0219	Design (DDA) submission for the DC's approval	1	1	03AUG09	03AUG09 03AUG09	03AUG09	1	410					
02L1FE0220	Design (DDA) certification by the Design Checker	28	28	04AUG09	31AUG09 04AUG09	31AUG09	2	501		2			8 3
02L1FE0222	Design (DDA) submission for the SO's approval	1	1	03AUG09	03AUG09 03AUG09	03AUG09	1	416					
02L1FE0224	Design (DDA) review by the SO	60	60	11AUG09	09OCT09 11AUG09	09OCT09	2	501		=			
02L1FE0226	DDA submission for rel. authorities' approval	1	1		03AUG09 03AUG09	03AUG09	1	440	17	1			
02L1FE0228	Design (DDA) review by the rel. authorities	28	28		07SEP09 11AUG09	07SEP09	2	533					13
02L1FE0230	Obtain rel. authorities's approval for DDA	1	1		08SEP09 08SEP09	08SEP09	1	431		1			31,415
02L1FE0232	Obtain design (DDA) approval from the SO	0	0		10OCT09	10OCT09	2	501				1.6	1 31

ID:	Activity Description	AD04	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish		Float	2008 2009 2010 2011 2012 ;
to the back		- Dui	, July 1	- Start	1,11,191,1	3,015	1711/1911			
	ages for Works in Portion A		31							
	ecking Design Over Shing Mun Nullah				4534434004	00550004	4514114004	_		
02L1AA0102	Design preparation by the Designer	14	- 1	22FEB08A	15MAY08A		15MAY08A	2		T. 11 11 - 11 1 PM - 124
02L1AA0104	Design certification by the Design Checker	14	14		26MAY08A			2		
02L1AA0106	Design submission for the SO's approval	1	1	26MAY08A			26MAY08A	1		
02L1AA0108	Design review by the SO	21		27MAY08A		27MAY08A		2		
02L1AA0110	Obtain design approval from the SO	0	0		30JUN08A		30JUN08A	2		-
	r Spiral Ramp/Cascade/Box Culvert						The second second			
02L1AA0202	Design preparation for the DDA submission	158		02MAY08A		02MAY08A	16FEB09A	2		
02L1AA0203	Design submission for the DC's approval	2	-	10JUL08A	17FEB09A		17FEB09A	1		
02L1AA0204	Design (DDA) certification by the Design Checker	30	0.02201	11JUL08A	17FEB09A		17FEB09A	2		
02L1AA0206	Design (DDA) submission for the SO's approval	2			17FEB09A		17FEB09A	1	- 8	
02L1AA0208	Design (DDA) review by the SO	68	68		14MAR09A		14MAR09A	2		
02L1AA0216	SO submit design (DDA) for approval of GEO	1	1		03MAR09A		03MAR09A	1		ays after ICE certification
02L1AA0218	Design (DDA) review/approval by the GEO	28		04MAR09A		04MAR09A		2	0	
02L1AA0238	Obtain SO's consent for design (DDA)	0	0		24MAR09A		24MAR09A	2		•
Temp. Platform	m Design for H-Piling									
02L1AA0302	Design preparation by the Designer	15	15	04JAN10*		04JAN10*	18JAN10	2	330	
02L1AA0303	Design submission for the DC's approval	1	1	19JAN10	19JAN10	19JAN10	19JAN10	1	269	
02L1AA0304	Design certification by the Design Checker	28	28	20JAN10	16FEB10	20JAN10	16FEB10	2	330	
02L1AA0306	Design submission for the SO's approval	1	1	19JAN10	19JAN10	19JAN10	19JAN10	1	269	
02L1AA0308	Design review by the SO	42	42	20JAN10	02MAR10	20JAN10	02MAR10	2	330	
02L1AA0310	Obtain design approval from the SO	0	0		02MAR10		02MAR10	2	330	
Cascade & Bo	x Culver Design for Portion A									
02L1AA0402	Design preparation for the AIP submission	30	30	02JUN08A	28FEB09A	02JUN08A	28FEB09A	2		
02L1AA0403	Design (AIP) submission for the DC's approval	3	3	12JUL08A	02MAR09A	12JUL08A	02MAR09A	1		
02L1AA0404	Design (AIP) certification by the Design Checker	243	243	14JUL08A	18MAR09A	14JUL08A	18MAR09A	2		1st ICE on 17/09/092nd (CE cert on 02/12/08
02L1AA0406	Design (AIP) submission for the SO's approval	2	2	15JUL08A	19MAR09A	15JUL08A	19MAR09A	1		
02L1AA0408	Design (AIP) review by the SO	66	66	16JUL08A	20MAR09A	16JUL08A	20MAR09A	2	h §	
02L1AA0410	AIP submission for rel. authorities' approval	1	1	14JUL08A	19AUG08A	14JUL08A	19AUG08A	1		
02L1AA0412	Design (AIP) review by the rel. authorities	28	28	15JUL08A	12NOV08A	15JUL08A	12NOV08A	2		
02L1AA0414	Obtain rel. authorities's approval for AIP	1	1	03NOV08A	12NOV08A	03NOV08A	12NOV08A	1		
02L1AA0420	Obtain SO's consent for design (AIP)	0	0		20MAR09A		20MAR09A	2		
02L1AA0422	Design preparation for the DDA submission	30	30	21MAR09A	12JUN09	21MAR09A	12JUN09	2	124	
02L1AA0423	Design (DDA) submission for the DC's approval	1	1	13JUN09	13JUN09	13JUN09	13JUN09	1	105	
02L1AA0424	Design (DDA) certification by the Design Checker	28	28	14JUN09	11JUL09	14JUN09	11JUL09	2	126	
02L1AA0426	Design (DDA) submission for the SO's approval	1	1	13JUN09	13JUN09	13JUN09	13JUN09	1	103	
02L1AA0428	Design (DDA) review by the SO	66	66	14JUN09	18AUG09	14JUN09	18AUG09	2	124	
02L1AA0430	DDA submission for rel. authorities' approval	1	1	20JUN09	20JUN09	20JUN09	20JUN09	1	128	
02L1AA0432	Design (DDA) review by the rel, authorities	28	28	21JUN09	18JUL09	21JUN09	18JUL09	2	155	
02L1AA0434	Obtain rel. authorities's approval for DDA	1	1	20JUL09	20JUL09	20JUL09	20JUL09	1	129	
02L1AA0440	Obtain SO's consent for design (DDA)	0	0	10-2-13-20-0-1-10-0	19AUG09		19AUG09	2	124	

ID	Activity	D04	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish		Total Float	2008			010 2011	201		
Miller HARRI	Description	Uur	DOI	Start	F100301	Count	- Filliani	_	- Louis						1660	1
	ment on WSD Wo YIp Hop V. S. P. H.			001111/001	accepaca.	001443/004	26FEB09A	2						100	110	
02L1AA0502	Design preparation for the DDA submission	30		02MAY08A	26FEB09A		27FEB09A	1					1-1		1-68	1
02L1AA0503	Design (DDA) submission for the DC's approval	1	1	26JUN08A	27FEB09A		1	2			100	CE cert on	02/12/08			1
02L1AA0504	Design (DDA) certification by the Design Checker	60			11MAR09A		11MAR09A	-				SE CERT ON	02/12/00		1113	-
02L1AA0506	Design (DDA) submission for the SO's approval	2	_	14JUL08A	24MAR09A		24MAR09A	1							187	4
02L1AA0508	Design (DDA) review by the SO	66	66		31MAR09A	A second	31MAR09A	2						1000	- 112	
02L1AA0510	DDA submission for rel, authorities' approval	2	-		14MAR09A	7-10-10-10-10-10-10-10-10-10-10-10-10-10-	14MAR09A	1							1102	1
02L1AA0512	Design (DDA) review by the rel. authorities	28			31MAY09		31MAY09	2	0					1700	- 1989	4
02L1AA0514	Obtain rel. authorities's approval for DDA	1	1	01JUN09	01JUN09	01JUN09	01JUN09	1	0		100	-114	464		14.5	
02L1AA0520	Obtain SO's consent for design (DDA)	0	0		31MAR09A		31MAR09A	2	1 0	11	•			- 1111	- 144	-
Temporary Pla	form for Pipe Piling					Management of the Control			- 3	84	17				1888	
02L1AA0602	Design preparation by the Designer	11	-		23AUG08A		23AUG08A	2	100	B		10 0			- 1388	4
02L1AA0603	Design submission for the DC's approval	1	-		25AUG08A		25AUG08A	1	2			- 1-1		10-11-	- 1.12	4 -
02L1AA0604	Design certification by the Design Checker	21	21	02AUG08A	26SEP08A			2	18				- 11		48	Ä
02L1AA0606	Design submission for the SO's approval	1	1	08AUG08A	27SEP08A	08AUG08A	II Par a Marine II a Control III	1		-			- 3	4.	23/2	
02L1AA0608	Design review by the SO	28	28	09AUG08A	17OCT08A	09AUG08A	1	2	3	=				13	1.68	3
02L1AA0610	Obtain design approval from the SO	0	0		17OCT08A		17OCT08A	2	13	•					_82	4
Temporary Wo	rks Design for Retrieval of TBM									ŭ				32.1	138	8
02L1AA0702	Design preparation by the Designer	30	30	28FEB09A	22JUN09	28FEB09A	22JUN09	2	139	8	Ħ				33	4
02L1AA0703	Design submission for the DC's approval	1	1	23JUN09	23JUN09	23JUN09	23JUN09	1	115						1919	
02L1AA0704	Design certification by the Design Checker	28	28	24JUN09	21JUL09	24JUN09	21JUL09	2	139						128	
02L1AA0706	Design submission for the SO's approval	1	1	23JUN09	23JUN09	23JUN09	23JUN09	1	115	9	1			1013	198	4
02L1AA0708	Design review by the SO	42	42	24JUN09	04AUG09	24JUN09	04AUG09	2	139				101.1			
02L1AA0710	Obtain design approval from the SO	0	0		04AUG09		04AUG09	2	139	3		>			198	4
Temporary Dra	inage Management Plan for Portion A								G							
02L1AA0802	TDMP preparation by the Designer	208	208	18AUG08A	23MAY09A	18AUG08A	23MAY09A	2							132	4
02L1AA0804	TDMP submission for the DC's approval	2	2	24SEP08A	25MAY09A	24SEP08A	25MAY09A	1	1 3	-					1/8	A.
02L1AA0806	TDMP certification by the Design Checker	28	28	24OCT08A	03JUN09	240CT08A	03JUN09	2	142		=		101		200	4
02L1AA0808	TDMP submission for the SO's approval	2	2	05NOV08A	04JUN09	05NOV08A	04JUN09	1	165	* *	-		110			4
02L1AA0810	TDMP review by the SO	90	90	05NOV08A	16JUL09	05NOV08A	16JUL09	2	192		=				198	
02L1AA0812	TDMP submission for DSD's approval	1.	1	04JUN09	04JUN09	04JUN09	04JUN09	1	119				10.0			g
02L1AA0814	TDMP review by the DSD	90	90	05JUN09	02SEP09	05JUN09	02SEP09	2	144	-4			1.16.1			
02L1AA0816	Obtain DSD's approval for DDA	1	1	03SEP09	03SEP09	03SEP09	03SEP09	1	117			1				
02L1AA0818	Obtain SO's consent for TDMP	0	0	38-100-100-00-0	03SEP09		03SEP09	2	144			•				
	nstrumentation Stg 1 for GL Works		-		-									- di	100	
3DL1AAG102	Design preparation by the Designer	14	14	22FEB08A	28APR08A	22FEB08A	28APR08A	2		=	110		18.4	11	188	3
3DL1AAG102 3DL1AAG104	Design certification by the Design Checker	7	-	29APR08A	PRESIDENT CONTRACTOR	29APR08A	16JUN08A	2	- X	 					118	4
3DL1AAG104 3DL1AAG106	Design submission for the SO's approval	4			10MAY08A			1						8 8		
		14	-	12MAY08A			-	2								1
3DL1AAG108 3DL1AAG110	Design review by the SO Obtain design approval from the SO	0	0	Westerna Grade Made	28AUG08A	100000000000000000000000000000000000000	28AUG08A	2		•				074		
	Install Geotechnical Instruments	6	350		26MAY08A	-		1		4				8 4	18	
3DL1AAG112	mstan Geolechnical mstruments	14		27MAY08A	100000000000000000000000000000000000000			2	-			181		4 0	- 18	All I

Sheet 13 of 58

ID	Activity Description	AD04 Dur	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish	Cal	Total Float	2068	أساأ	009	2010	2	251	2012 2	2013
Contachnical I	nstrumentation Stg 2 for Deep Exc.			90013	7.00000	5.0010	7 11 12 1	- "		T							
3DL1AAG202	Design preparation by the Designer	14	14	01DEC08A	24FFB09A	01DEC08A	24FEB09A	2		N 4	_		18 1				
3DL1AAG204	Design certification by the Design Checker	7	-	15DEC08A			12.20.00.00.00.00.00.00.00.00.00.00.00.00	2		1			10		11.3	118	
3DL1AAG206	Design submission for the SO's approval	1		07JAN09A			25FEB09A	1									
3DL1AAG208	Design review by the SO	28	-	08JAN09A			24MAR09A	2		Nex.			100	1 15	1111	118	
3DL1AAG210	Obtain design approval from the SO	0	0	000/ 1100/ 1	24MAR09A		24MAR09A	2			•					1114	
3DL1AAG212	Install Geotechnical Instruments	28		09FEB09A		09FEB09A	04JUN09	1	0		-				- 1- 0-	19	
3DL1AAG214	Baseline Monitoring	6	6	18FEB09A	25MAR09A		25MAR09A	2							12	180	
3DL1AAG216	Monitor/report Geotechnical Instrumentation		1,643			02JUN08A	04FEB13	2	0							11,600	
Commence of the Commence of th		1,040	1,010	UZUGINUUN	O II EB IO	UZUGINUGIN	041 2010										
The state of the s	ages for Works in Portion B			_						271			11	18			
The second secon	to Construct H-pile Wall	1 2020					Description of the Control of the Co	1 22	_		11					1481	
02L1BB0202	Design preparation by the Designer	15	-	24MAR08A				2	1		11	- 1		- V	11 82	12	
02L1BB0204	Design certification by the Design Checker	14	14		CONTRACTOR CONTRACTOR		08AUG08A	2	1-1		4 1				473	150	
02L1BB0206	Design submission for the SO's approval	1	1				08AUG08A	1	1					100		1933	
02L1BB0208	Design review by the SO	21		22MAY08A		22MAY08A		2			4 11				0.00	99	
02L1BB0210	Obtain design approval from the SO	0	0		25SEP08A		25SEP08A	2	j	(3) •						101	
Temp. Platform	to Construct Drop Shafts						PRINCE TO AN EXCENSION	7	, 	52			13		138	133	
02L1BB0302	Design preparation by the Designer	22		04AUG08A	110000000000000000000000000000000000000	A 1.000 Sec. 10.000	Facility of the Company of the Compa	2								1,132	
02L1BB0303	Design submission for the DC's approval	2	2	11DEC08A	12FEB09A	11DEC08A	12FEB09A	1									
02L1BB0304	Design certification by the Design Checker	14	14	12DEC08A	25FEB09A	12DEC08A	25FEB09A	2			=			11/2	10.18	. 113	
02L1BB0306	Design submission for the SO's approval	2	2	12DEC08A	25FEB09A	12DEC08A	25FEB09A	1		88	-		40	82	1818	112	
02L1BB0308	Design review by the SO	21	21	13DEC08A	11MAR09A	13DEC08A	11MAR09A	2						Shot	19 10		
02L1BB0310	Obtain design approval from the SO	0	0		11MAR09A		11MAR09A	2								188	
Temporary Dra	inage Management Plan									121					1/1/35	1000	
02L1BB0402	TDMP preparation by the Designer	313	313	05MAY08A	21MAR09A	05MAY08A	21MAR09A	2								100	
02L1BB0403	TDMP submission for the DC's approval	2	2	05AUG08A	23MAR09A	05AUG08A	23MAR09A	1		_			101			1 33	
02L1BB0404	TDMP certification by the Design Checker	213	213	06AUG08A	13APR09A	06AUG08A	13APR09A	2									
02L1BB0406	TDMP submission for the SO's approval	2	2	24SEP08A	14APR09A	24SEP08A	14APR09A	1		-	-				1 6.0	1884	
02L1BB0408	TDMP review by the SO	90	90	25SEP08A	03JUN09	25SEP08A	03JUN09	2	-210	- E	-						
02L1BB0410	TDMP submission for DSD's approval	1	1	23SEP08A	23SEP08A	23SEP08A	23SEP08A	1		T.	1-1				11.3	13.2	
02L1BB0412	TDMP review by the DSD	90	90	24SEP08A	04JUN09	24SEP08A	04JUN09	2	-211		-						
02L1BB0414	Obtain DSD's approval for DDA	1	1	05JUN09	05JUN09	05JUN09	05JUN09	1	-168	17							
02L1BB0416	Obtain SO's consent for TDMP	0	0		05JUN09		05JUN09	2	-211								
Temp. Support	Design for MAA/MAS/VDS/DC														1181	ASS	
02L1BB0502	Design preparation for the AIP submission	272	272	02JUN08A	19MAR09A	02JUN08A	19MAR09A	2					13		18	11.61	
02L1BB0503	Design (AIP) submission for the DC's approval	2	2	11JUL08A	20MAR09A	11JUL08A	20MAR09A	1		_						13.8	
02L1BB0504	Design (AIP) certification by the Design Checker	60	60	12JUL08A	04APR09A	12JUL08A	04APR09A	2			==				180		
02L1BB0506	Design (AIP) submission for the SO's approval	2	2	24JUL08A	06APR09A	24JUL08A	06APR09A	1								1	
02L1BB0508	Design (AIP) review by the SO	66	66	25JUL08A	11MAY09A	25JUL08A	11MAY09A	2				1					
02L1BB0510	AIP submission for rel. authorities' approval	1	1	12JUL08A	TOTAL CONTROL OF THE PARTY OF T	12JUL08A	12JUL08A	1		1			13		1928	160	
02L1BB0512	Design (AIP) review by the rel. authorities	28	28	14JUL08A	U/C 40 COLO CO CO	14JUL08A	10NOV08A	2							1		
02L1BB0514	Obtain rel. authorities's approval for AIP	1	-50.07	11NOV08A		+	12.00	1		1					10100	138	
02L1BB0516	SO submit design (AIP) for approval of GEO	1	1	29MAY09	29MAY09		29MAY09	1	0	.0			174		1 88	1987	

ID	Activity Description	D04 Our	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish		Total Float	2008 2009 2010 2011 2012 2013
02L1BB0518	Design (AIP) review/approval by the GEO	28	28	30MAY09	26JUN09	30MAY09	26JUN09	2	0	
02L1BB0520	Obtain SO's consent for design (AIP)	0	0	2 8/12/2014/61/00	11MAY09A		11MAY09A	2		4
02L1BB0522	Design preparation for the DDA submission	30	30	28MAY09	26JUN09	28MAY09	26JUN09	2	0	
02L1BB0523	Design (DDA) submission for the DC's approval	1	1	27JUN09	27JUN09	27JUN09	27JUN09	1	0	
02L1BB0524	Design (DDA) certification by the Design Checker	28	28	28JUN09	25JUL09	28JUN09	25JUL09	2	1	
02L1BB0526	Design (DDA) submission for the SO's approval	1	1	27JUN09	27JUN09	27JUN09	27JUN09	1	0	
02L1BB0528	Design (DDA) review by the SO	66	66	28JUN09	01SEP09	28JUN09	01SEP09	2	0	
02L1BB0530	DDA submission for rel. authorities' approval	1	1	04JUL09	04JUL09	04JUL09	04JUL09	1	26	
02L1BB0532	Design (DDA) review by the rel. authorities	28	28	05JUL09	01AUG09	05JUL09	01AUG09	2	31	
02L1BB0534	Obtain rel. authorities's approval for DDA	1	1	03AUG09	03AUG09	03AUG09	03AUG09	1	26	
02L1BB0536	SO submit design (DDA) for approval of GEO	1	1	03AUG09	03AUG09	03AUG09	03AUG09	1	0	
02L1BB0538	Design (DDA) review/approval by the GEO	28	28	04AUG09	31AUG09	04AUG09	31AUG09	2	0	
02L1BB0540	Obtain SO's consent for design (DDA)	0	0		02SEP09		02SEP09	2	0	
Temp. Support	Design for MA and MA/MT Connection		<u> </u>							
02L1BB0602	Design preparation for the AIP submission	110	110	09JUN08A	02JUN09	09JUN08A	02JUN09	2	0	
02L1BB0603	Design (AIP) submission for the DC's approval	1	1	18MAY09A	29MAY09	18MAY09A	29MAY09	1	3	
02L1BB0604	Design (AIP) certification by the Design Checker	28	28	19MAY09A	14JUN09	19MAY09A	14JUN09	2	0	
02L1BB0606	Design (AIP) submission for the SO's approval	1	1	03JUN09	03JUN09	03JUN09	03JUN09	1	0	
02L1BB0608	Design (AIP) review by the SO	66	66	04JUN09	08AUG09	04JUN09	08AUG09	2	0	
02L1BB0610	AIP submission for rel. authorities' approval	1	1	03JUN09	03JUN09	03JUN09	03JUN09	1	30	
02L1BB0612	Design (AIP) review by the rel. authorities	28	28	04JUN09	01JUL09	04JUN09	01JUL09	2	36	
02L1BB0614	Obtain rel. authorities's approval for AIP	1	1	02JUL09	02JUL09	02JUL09	02JUL09	1	31	
02L1BB0616	SO submit design (AIP) for approval of GEO	1	1	22JUN09	22JUN09	22JUN09	22JUN09	1	0	
02L1BB0618	Design (AIP) review/approval by the GEO	28	28	23JUN09	20JUL09	23JUN09	20JUL09	2	0	
02L1BB0620	Obtain SO's consent for design (AIP)	0	0		09AUG09		09AUG09	2	0	
02L1BB0622	Design preparation for the DDA submission	30	30	18JUL09	16AUG09	18JUL09	16AUG09	2	0	
02L1BB0623	Design (DDA) submission for the DC's approval	1	1	17AUG09	17AUG09	17AUG09	17AUG09	1	0	
02L1BB0624	Design (DDA) certification by the Design Checker	28	28	18AUG09	14SEP09	18AUG09	14SEP09	2	0	
02L1BB0626	Design (DDA) submission for the SO's approval	1	1	17AUG09	17AUG09	17AUG09	17AUG09	1	0	
02L1BB0628	Design (DDA) review by the SO	66	66	18AUG09	22OCT09	18AUG09	22OCT09	2	0	
02L1BB0630	DDA submission for rel. authorities' approval	1	1	24AUG09	24AUG09	24AUG09	24AUG09	1	27	
02L1BB0632	Design (DDA) review by the rel. authorities	28	28	25AUG09	21SEP09	25AUG09	21SEP09	2	31	
02L1BB0634	Obtain rel. authorities's approval for DDA	1	1	22SEP09	22SEP09	22SEP09	22SEP09	1	25	
02L1BB0636	SO submit design (DDA) for approval of GEO	1	- 1	22SEP09	22SEP09	22SEP09	22SEP09	1	0	
02L1BB0638	Design (DDA) review/approval by the GEO	28	28	23SEP09	20OCT09	23SEP09	20OCT09	2	0	
02L1BB0640	Obtain SO's consent for design (DDA)	0	0		23OCT09		23OCT09	2	0	
Permanent De	sign for MAA/MAS/VDS/DC									
02L1BB0702	Design preparation for the AIP submission	285	285	02JUN08A	02JUN09	02JUN08A	02JUN09	2	0	
02L1BB0703	Design submission for the DC's approval	2	2	23JUL08A	03JUN09	23JUL08A	03JUN09	1	0	
02L1BB0704	Design (AIP) certification by the Design Checker	60	60	24JUL08A	19JUN09	24JUL08A	19JUN09	2	0	
02L1BB0706	Design (AIP) submission for the SO's approval	2	2	04JUL08A	03JUN09	04JUL08A	03JUN09	1	1	
02L1BB0708	Design (AIP) review by the SO	66	66	05JUL08A	19JUN09	05JUL08A	19JUN09	2	1	
02L1BB0710	AIP submission for rel. authorities' approval	1	1	03JUL08A	03JUL08A	03JUL08A	03JUL08A	1		

ID	Activity		WP3D	AD04	AD04	WP3D	WP3D	Cal	Total	20,98	2009		010 20	911	2012	2013
Light Control	Description	Dur	Dur	Start	Finish	Start	Finish	ID	Float	السيطالة		Here in				
02L1BB0712	Design (AIP) review by the rel. authorities	28	-	04JUL08A		04JUL08A	08JUN09	2	10	4 - T				1852		8
02L1BB0714	Obtain rel. authorities's approval for AIP	1	1	09JUN09	09JUN09	200000000000000000000000000000000000000	09JUN09	1	9	-			1,1,-	1 100	. 13	×
02L1BB0716	SO submit design (AIP) for approval of GEO	11	1	27JUN09	27JUN09		27JUN09	1	0				43.4	1100	118	9-
02L1BB0718	Design (AIP) review/approval by the GEO	28	28	28JUN09		28JUN09	25JUL09	2	0							<u> </u>
02L1BB0720	Obtain SO's consent for design (AIP)	0	0		20JUN09		20JUN09	2	1	74				1 16		83-
02L1BB0722	Design preparation for the DDA submission	30	30	17NOV08A	27JUN09	17NOV08A		2	1					131		Ø
02L1BB0723	Design submission for the DC's approval	1	1	29JUN09	29JUN09	29JUN09	29JUN09	1	0	6				10.1		SS
02L1BB0724	Design (DDA) certification by the Design Checker	28	28	30JUN09	27JUL09	30JUN09	27JUL09	2	0		*	11			- 10	i i
02L1BB0726	Design (DDA) submission for the SO's approval	1	1	29JUN09	29JUN09	29JUN09	29JUN09	1	269		111					
02L1BB0728	Design (DDA) review by the SO	66	66	30JUN09	03SEP09	30JUN09	03SEP09	2	332							2
02L1BB0730	DDA submission for rel. authorities' approval	1	1	29JUN09	29JUN09	29JUN09	29JUN09	1	299	4	1		11.1		- 11	
02L1BB0732	Design (DDA) review by the rel. authorities	28	28	07JUL09	03AUG09	07JUL09	03AUG09	2	363					128		8
02L1BB0734	Obtain rel. authorities's approval for DDA	1_1_	1	04AUG09	04AUG09	04AUG09	04AUG09	1	294	4					. 11	8
02L1BB0736	SO submit design (DDA) for approval of GEO	1	1	04AUG09	04AUG09	04AUG09	04AUG09	1	0							8
02L1BB0738	Design (DDA) review/approval by the GEO	28	28	05AUG09	01SEP09	05AUG09	01SEP09	2	0	2					3	8
02L1BB0740	Obtain SO's consent for design (DDA)	0	0		04SEP09		04SEP09	2	332		•					23
Permanent De	sign for MA and MA/MT Connection									8				1 95		Si.
02L1BB0802	Design preparation for AIP submission	90	90	09JUN08A	17JUN09	09JUN08A	17JUN09	2	120							
02L1BB0803	Design (AIP) submission for the DC's approval	2	2	30JUN08A	18JUN09	30JUN08A	18JUN09	1	100							813
02L1BB0804	Design (AIP) certification by the Design Checker	28	28	24JUL08A	06JUL09	24JUL08A	06JUL09	2	120							8
02L1BB0806	Design (AIP) submission for the SO's approval	2	2	25JUL08A	07JUL09	25JUL08A	07JUL09	1	102					18181		
02L1BB0808	Design (AIP) review by the SO	66	66	26JUL08A	11AUG09	26JUL08A	11AUG09	2	120				1 (2)	4, 31		
02L1BB0810	AIP submission for rel. authorities' approval	1	1	25JUL08A	07AUG08A	25JUL08A	07AUG08A	1						168		哥
02L1BB0812	Design (AIP) review by the rel. authorities	28	28	26JUL08A	13JUL09	26JUL08A	13JUL09	2	148			11 1				
02L1BB0814	Obtain rel. authorities's approval for AIP	1	1	14JUL09	14JUL09	14JUL09	14JUL09	1	124		T	1 1				
02L1BB0816	SO submit design (AIP) for approval of GEO	1	1	14JUL09	14JUL09	14JUL09	14JUL09	1	100		1111	8111				2
02L1BB0818	Design (AIP) review/approval by the GEO	28	28	15JUL09	11AUG09	15JUL09	11AUG09	2	120							\$1 ·
02L1BB0820	Obtain SO's consent for design (AIP)	0	0		12AUG09		12AUG09	2	120		•		11111			
02L1BB0822	Design preparation for the DDA submission	30	30	21JUL09	19AUG09	21JUL09	19AUG09	2	120						- 17	22
02L1BB0823	Design (DDA) submission for the DC's approval	1	1	20AUG09	20AUG09	20AUG09	20AUG09	1	101					17 7		
02L1BB0824	Design (DDA) certification by the Design Checker	28	28	21AUG09	17SEP09	21AUG09	17SEP09	2	122				17/1-17			4
02L1BB0826	Design (DDA) submission for the SO's approval	1	1	20AUG09	20AUG09	20AUG09	20AUG09	1	100							23
02L1BB0828	Design (DDA) review by the SO	66	66	21AUG09	25OCT09	21AUG09	25OCT09	2	120	3	-			1/1/2		
02L1BB0830	DDA submission for rel. authorities' approval	1	1	20AUG09	20AUG09	20AUG09	20AUG09	1	129					Jan 1	1:1	2
02L1BB0832	Design (DDA) review by the rel. authorities	28	28	28AUG09	24SEP09	28AUG09	24SEP09	2	151						138	
02L1BB0834	Obtain rel. authorities's approval for DDA	1	1	25SEP09	25SEP09	25SEP09	25SEP09	1	120	30	1				18	3
02L1BB0836	SO submit design (DDA) for approval of GEO	1	1	25SEP09	25SEP09	25SEP09	25SEP09	1	98							8
02L1BB0838	Design (DDA) review/approval by the GEO	28	28	26SEP09	23OCT09	26SEP09	23OCT09	2	122			. 65			18	8
02L1BB0840	Obtain SO's consent for design (DDA)	0	0		26OCT09		26OCT09	2	120	0		•				JN .
ELS for Perm.	Approach Channel Construction												49		10	191
02L1BB0902	Design preparation by the Designer	14	14	01AUG09*	14AUG09	01AUG09*	14AUG09	2	86	5.	0					5.7
02L1BB0903	Design submission for the DC's approval	1	1	15AUG09	15AUG09	15AUG09	15AUG09	1	70		1 1		1.01			S.
02L1BB0904	Design certification by the Design Checker	28	28	16AUG09	12SEP09	16AUG09	12SEP09	2	86			1 3 1		150		52

ID	Activity Description	Dur Dur	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish		Total Float	2006		009	20	iv	2011	20	12 2010
02L1BB0906	Design submission for the SO's approval	1	1	15AUG09	15AUG09	15AUG09	15AUG09	1	70			1					1881
02L1BB0908	Design review by the SO	42	42	16AUG09	26SEP09	16AUG09	26SEP09	2	86			-					1,14
02L1BB0910	Obtain design approval from the SO	0	0		26SEP09		26SEP09	2	86			•				to a	13.23
Platform for Re	CD Operation (Air Vent Shaft)															die i	1-62
02L1BB1602	Prepare design/method statement	6	6	22NOV08A	01DEC08A	22NOV08A	01DEC08A	1									
02L1BB1604	Submit design/method statement to Design Checker	1	1	02DEC08A	23DEC08A	02DEC08A	23DEC08A	1			8						11833
02L1BB1606	Certify design/m.s. by Design Checker	7	7	03DEC08A	24DEC08A	03DEC08A	24DEC08A	2		18	0						118
02L1BB1608	Submit design/m.s. to SO	1	1	24DEC08A	24DEC08A	24DEC08A	24DEC08A	1			(1					3	
02L1BB1610	Design/m.s. review by SO	14	14	25DEC08A	11MAR09A	25DEC08A	11MAR09A	2			=						10.81
02L1BB1612	Obtain design/m.s. approval from the SO	0	0		11MAR09A	(11MAR09A	1		US							
Temporary Wo	rks for Air Vent Shaft Construction								į.								148
02L1BB1702	Prepare design/method statement	21	21	03NOV08A	16DEC08A	A80VONE0	16DEC08A	1			2			1.8		1	1433
02L1BB1704	Submit design/method statement to Design Checker	1	1	17DEC08A	17DEC08A	17DEC08A	17DEC08A	1			1					0.00	1125
02L1BB1706	Certify design/m.s. by Design Checker	14	14	18DEC08A	23JAN09A	18DEC08A	23JAN09A	2		198	=) 13	
02L1BB1708	Submit design/m.s. to SO	1	1	23JAN09A	23JAN09A	23JAN09A	23JAN09A	1		re e	1			11			1100
02L1BB1710	Design/m.s. review by SO	7	7	24JAN09A	23MAR09A	24JAN09A	23MAR09A	2			=		131				1,351
02L1BB1712	Obtain design/m.s. approval from the SO	0	0		23MAR09A	1	23MAR09A	1			•					18	1975
Permanet Desi	gn for Air Vent Shaft									100			18				988
02L1BB1802	Prepare design/method statement	26	26	05NOV08A	11DEC08A	05NOV08A	11DEC08A	1									198
02L1BB1804	Submit design/method statement to Design Checker	1	1	12DEC08A	12DEC08A	12DEC08A	12DEC08A	1			9 1			15		180	188
02L1BB1806	Certify design/m.s. by Design Checker	21	21	13DEC08A	24MAR09A	13DEC08A	24MAR09A	2								1	
02L1BB1808	Submit design/m.s. to SO	1	1	17DEC08A	24MAR09A	17DEC08A	24MAR09A	1			=						
02L1BB1810	Design/m.s. review by SO	42	42	18DEC08A	31MAY09	18DEC08A	31MAY09	2	150		#			8			1938
02L1BB1812	Submit design to rel. authorities	1	1	25MAR09A	25MAR09A	25MAR09A	25MAR09A	1			1 7						
02L1BB1814	Obtain design approval from rel. authorities	28	28	01MAR09A	28MAY09	01MAR09A	28MAY09	2	153								198
02L1BB1816	Obtain design/m.s. approval from the SO	0	0		30MAY09		30MAY09	1	125			>					0 72
ELS Design fo	r Construction of Vortex Shaft																184
02L1BB1902	Design preparation by the Designer	25	25	23FEB09A	02JUN09	23FEB09A	02JUN09	2	-205		-						1364
02L1BB1904	Design submission for the DC's approval	1	1	03JUN09	03JUN09	03JUN09	03JUN09	1	-163								
02L1BB1906	Design certification by the Design Checker	28	28	04JUN09	01JUL09	04JUN09	01JUL09	2	-205			•					
02L1BB1908	Design submission for the SO's approval	1	1	03JUN09	03JUN09	03JUN09	03JUN09	1	-157								384
02L1BB1910	Design review by the SO	42	42	11JUN09	15JUL09	11JUN09	15JUL09	2	-205			•		101		PE I	[38]
02L1BB1912	Obtain design approval from the SO	0	0		15JUL09		15JUL09	2	-205			•					1487
Geotechnical I	nstrumentation Stg 1 for GL Works															Hi I	1931
3DL1BBG102	Design preparation by the Designer	14	14	22FEB08A	05MAY08A	22FEB08A	05MAY08A	2		-					1 1		
3DL1BBG104	Design certification by the Design Checker	7	7	06MAY08A	29AUG08A	A 06MAY08A	29AUG08A	2									100
3DL1BBG106	Design submission for the SO's approval	1	1	10MAY08A	10MAY08A	10MAY08A	10MAY08A	1		1							
3DL1BBG108	Design review by the SO	14	14	12MAY08A	14JUL08A	12MAY08A	14JUL08A	2								11	
3DL1BBG110	Obtain design approval from the SO	0	0		14JUL08A	X	14JUL08A	2		•							18183
3DL1BBG112	Install Geotechnical Instruments	6	6	11JUN08A	19JUL08A	11JUN08A	19JUL08A	1		D9							
3DL1BBG114	Baseline Monitoring	14	14	21JUL08A	26JUL08A	21JUL08A	26JUL08A	2		1							283
Geotechnical I	Instrumentation Stg 2 for Deep Exc.				*												
3DL1BBG202	Design preparation by the Designer	40	40	31AUG08A	24OCT08A	31AUG08A	24OCT08A	2		=				151		12 :	866

ID	Activity Description	AD84 Dur	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish	Cal	Total Float	2008	2009	*	010 2	011	2012	2013	
3DL1BBG204	Design certification by the Design Checker	14	14	240CT08A	02DEC08A	240CT08A	02DEC08A	2						0		1 68	
3DL1BBG206	Design submission for the SO's approval	1	1		02DEC08A	05NOV08A	02DEC08A	1									
3DL1BBG208	Design review by the SO	28	28	06NOV08A	10JUN09	06NOV08A	10JUN09	2	-114		-						
3DL1BBG210	Obtain design approval from the SO	0	0		10JUN09		10JUN09	2	-114		•				1	- 1881	
3DL1BBG212	Install Geotechnical Instruments	12	12	14MAR09A	27MAR09A	14MAR09A	27MAR09A	1				1.7				300	
3DL1BBG214	Baseline Monitoring	14	14		24JUN09	Name and Address	24JUN09	2	-114		5		1.18			i i sat	
3DL1BBG216	Monitor/report Geotechnical Instrumentation		1.587	28JUL08A		CONTRACTOR OF THE PARTY OF THE	31DEC12	2	0		_						
	ages for Works in Portion C															188	
	for H-pile Wall A			_		_		-		y .			1	H		1143	
02L1CC0002	Design preparation by the Designer	15	15	12MAY08A	27JUN08A	12MAY08A	27JUN08A	2						11		100	
02L1CC0004	Design certification by the Design Checker	14		22MAY08A				2							ii .		
02L1CC0004	Design submission for the SO's approval	1	9	04JUL08A	04JUL08A		04JUL08A	1					100	11			
02L1CC0008	Design review by the SO	14	14		29JUL08A		29JUL08A	2				1111				127	
02L1CC0010	Obtain design approval from the SO	0	0		29JUL08A		29JUL08A	2	1 8	•							
	rks for Formation of Access Road						-									NO.	
02L1CC0102	Design preparation by the Designer	40	40	29SEP08A	01DEC08A	29SEP08A	01DEC08A	2	3			111		135	A .		
02L1CC0103	Design submission for the DC's approval	1	1	02DEC08A		02DEC08A	02DEC08A	1						1.6	1		
02L1CC0104	Design certification by the Design Checker	14	14	03DEC08A		03DEC08A	08DEC08A	2	1	1				118	4	183	
02L1CC0106	Design submission for the SO's approval	1	4		09DEC08A		09DEC08A	1		1			100	- 11	1		
02L1CC0108	Design review by the SO	28	28	10DEC08A	Date and Property		23MAR09A	2					13	188		13.4	
02L1CC0110	Obtain design approval from the SO	0	0	illen,-same	23MAR09A	1000 AND 1000 AND 100	23MAR09A	2			•	183		116			
	for H-pile Wall B		-					1							4		
02L1CC0202	Design preparation by the Designer	15	15	02JUL09*	16JUL09	02JUL09*	16JUL09	2	179	3				1.5	1		
02L1CC0203	Design submission for the DC's approval	1	1	17JUL09	17JUL09	PERSONAL PROPERTY.	17JUL09	1	147	2	5 1		1101	- 612		188	
02L1CC0204	Design certification by the Design Checker	28	28		14AUG09		14AUG09	2	179	2 - 1			18	11.	4		
02L1CC0206	Design submission for the SO's approval	1	1	17JUL09	17JUL09		17JUL09	1	147	17	T		1000	- 18	4		
02L1CC0208	Design review by the SO	42	42		28AUG09	18JUL09	28AUG09	2	179							33	
02L1CC0210	Obtain design approval from the SO	0	0		28AUG09	10000100-000000	28AUG09	2	179			>					
	Design for MAA/MAS/VDS/DC/AVS													115			
02L1CC0302	Design preparation for the AIP submission	103	103	26JUN08A	09MAY09A	26JUN08A	09MAY09A	2	8		=		- 8	1			
02L1CC0303	Design (AIP) submission for the DC's approval	2	2	23DEC08A	15MAY09A	23DEC08A	15MAY09A	1		=	222			1818			
02L1CC0304	Design (AIP) certification by the Design Checker	28	28	24DEC08A	19MAY09A	24DEC08A	19MAY09A	2	. 8			[1]		1918			
02L1CC0306	Design (AIP) submission for the SO's approval	2	2	23DEC08A	19MAY09A	23DEC08A	19MAY09A	1					1.131				
02L1CC0308	Design (AIP) review by the SO	66	66	24DEC08A	23JUN09	24DEC08A	23JUN09	2	-141					1			
02L1CC0310	AIP submission for rel. authorities' approval	1	1	29MAY09	29MAY09	29MAY09	29MAY09	1	-115					500			
02L1CC0312	Design (AIP) review by the rel. authorities	28	28	30MAY09	26JUN09	30MAY09	26JUN09	2	-145						1		
02L1CC0314	Obtain rel. authorities's approval for AIP	1	1	27JUN09	27JUN09	27JUN09	27JUN09	1	-118		1	1 1		140			
02L1CC0316	SO submit design (AIP) for approval of GEO	1	1		29MAY09	29MAY09	29MAY09	1	0	9				-			
02L1CC0318	Design (AIP) review/approval by the GEO	28	28	30MAY09	26JUN09	30MAY09	26JUN09	2	0						14	148	
02L1CC0320	Obtain SO's consent for design (AIP)	0	0		29JUN09		29JUN09	2	-146	31	•	100	1			113	
02L1CC0322	Design preparation for the DDA submission	30	30	07JUN09	06JUL09	07JUN09	06JUL09	2	-146	0	1	1 3					
02L1CC0323	Design (DDA) submission for the DC's approval	1	1	07JUL09	07JUL09	07JUL09	07JUL09	1	-114		1					188	
02L1CC0324	Design (DDA) certification by the Design Checker	28	28	08JUL09	04AUG09	08JUL09	04AUG09	2	-143	00				100	6		

ID	Activity Description	D04 Dur	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish	•	Total Float	2008 2009 2010 2011 2012 2013
02L1CC0326	Design (DDA) submission for the SO's approval	1	1	07JUL09	07JUL09	07JUL09	07JUL09	1	-117	
02L1CC0328	Design (DDA) review by the SO	66	66	08JUL09	11SEP09	08JUL09	11SEP09	2	-146	
02L1CC0330	DDA submission for rel. authorities' approval	1	1	07JUL09	07JUL09	07JUL09	07JUL09	1	-85	
02L1CC0332	Design (DDA) review by the rel. authorities	28	28	15JUL09	11AUG09	15JUL09	11AUG09	2	-116	
02L1CC0334	Obtain rel. authorities's approval for DDA	1	1	12AUG09	12AUG09	12AUG09	12AUG09	1	-95	
02L1CC0336	SO submit design (DDA) for approval of GEO	1	1	12AUG09	12AUG09	12AUG09	12AUG09	1	0	
02L1CC0338	Design (DDA) review/approval by the GEO	28	28	13AUG09	09SEP09	13AUG09	09SEP09	2	0	
02L1CC0340	Obtain SO's consent for design (DDA)	0	0		12SEP09		12SEP09	2	-146	
Temp. Support	Design for MA and MA/MIT Connection								8	
02L1CC0402	Design preparation for the AIP submission	110	110	18AUG08A	03JUN09	18AUG08A	03JUN09	2	0	
02L1CC0403	Design (AIP) submission for the DC's approval	2	2	05MAY09A	30MAY09	05MAY09A	30MAY09	1	0	
02L1CC0404	Design (AIP) certification by the Design Checker	28	28	06MAY09A	15JUN09	06MAY09A	15JUN09	2	0	
02L1CC0406	Design (AIP) submission for the SO's approval	1	1	04JUN09	04JUN09	04JUN09	04JUN09	1	0	
02L1CC0408	Design (AIP) review by the SO	66	66	05JUN09	09AUG09	05JUN09	09AUG09	2	0	
02L1CC0410	AIP submission for rel. authorities' approval	1	1	04JUN09	04JUN09	04JUN09	04JUN09	1	30	
02L1CC0412	Design (AIP) review by the rel. authorities	28	28	05JUN09	02JUL09	05JUN09	02JUL09	2	36	
02L1CC0414	Obtain rel. authorities's approval for AIP	1	1	03JUL09	03JUL09	03JUL09	03JUL09	1	31	
02L1CC0416	SO submit design (AIP) for approval of GEO	1	1	23JUN09	23JUN09	23JUN09	23JUN09	1	0	
02L1CC0418	Design (AIP) review/approval by the GEO	28	28	24JUN09	21JUL09	24JUN09	21JUL09	2	0	
02L1CC0420	Obtain SO's consent for design (AIP)	0	0		10AUG09		10AUG09	2	0	
02L1CC0422	Design preparation for the DDA submission	30	30	19JUL09	17AUG09	19JUL09	17AUG09	2	0	
02L1CC0423	Design submission for the DC's approval	1	1	18AUG09	18AUG09	18AUG09	18AUG09	1	0	
02L1CC0424	Design (DDA) certification by the Design Checker	28	28	19AUG09	15SEP09	19AUG09	15SEP09	2	0	
02L1CC0426	Design (DDA) submission for the SO's approval	1	1	18AUG09	18AUG09	18AUG09	18AUG09	1	73	
02L1CC0428	Design (DDA) review by the SO	66	66	19AUG09	23OCT09	19AUG09	23OCT09	2	88	
02L1CC0430	DDA submission for rel. authorities' approval	1	1	25AUG09	25AUG09	25AUG09	25AUG09	1	98	
02L1CC0432	Design (DDA) review by the rel. authorities	28	28	26AUG09	22SEP09	26AUG09	22SEP09	2	118	
02L1CC0434	Obtain rel. authorities's approval for DDA	1	1	23SEP09	23SEP09	23SEP09	23SEP09	1	95	
02L1CC0436	SO submit design (DDA) for approval of GEO	1	1	23SEP09	23SEP09	23SEP09	23SEP09	1	0	
02L1CC0438	Design (DDA) review/approval by the GEO	28	28	24SEP09	21OCT09	24SEP09	21OCT09	2	0	
02L1CC0440	Obtain SO's consent for design (DDA)	0	0		23OCT09		23OCT09	2	88	•
Permanent Des	ign for MAA/MAS/VDS/DC/AVS									
02L1CC0502	Design preparation for the AIP submission	103	103	26JUN08A	04MAY09A	26JUN08A	04MAY09A	2	1	
02L1CC0503	Design submission for the DC's approval	2	2	110CT08A	05MAY09A	110CT08A	05MAY09A	1		
02L1CC0504	Design (AIP) certification by the Design Checker	28	28	13OCT08A	19MAY09A	13OCT08A	19MAY09A	2	0	
02L1CC0506	Design (AIP) submission for the SO's approval	4	4	05NOV08A	19MAY09A	05NOV08A	19MAY09A	1	1	
02L1CC0508	Design (AIP) review by the SO	66	66	06NOV08A		06NOV08A	CONTROL NO SCHOOL	2	0	
02L1CC0510	AIP submission for rel, authorities' approval	1		28FEB09A				1		
02L1CC0512	Design (AIP) review by the rel, authorities	28	10000	01MAR09A		01MAR09A		2	18	
02L1CC0514	Obtain rel. authorities's approval for AIP	1	1	> 2422412420202000	29MAY09		29MAY09	1	15	
02L1CC0516	SO submit design (AIP) for approval of GEO	1		28FEB09A			28FEB09A	1	1	
02L1CC0518	Design (AIP) review/approval by the GEO	28		01MAR09A				2	19	
02L1CC0520	Obtain SO's consent for design (AIP)	0	0		17JUN09		17JUN09	2	0	
02L 1000020	Obtain 50 3 consent for design (All)	U	9		11001403			.60		

ID	Activity		WP3D	AD04	AD04	WP3D	WP3D		Total	2008	2009	2010	2011		
	Description	Dur	Dur	Start	Finish	Start	Finish	10	Float						
02L1CC0522	Design preparation for the DDA submission	30	135.74	09MAR09A	E-10-1-10-10-10-10-10-10-10-10-10-10-10-1	09MAR09A	24JUN09	2	0	-					183
02L1CC0523	Design submission for the DC's approval	1	1	CONTRACTOR OF THE PARTY OF THE	25JUN09		25JUN09	1	0	4		-		-	18
02L1CC0524	Design (DDA) certification by the Design Checker	28	28	26JUN09	Trees and the same of	26JUN09	23JUL09	2	-					186	1123
02L1CC0526	Design (DDA) submission for the SO's approval	1	1	25JUN09	25JUN09		25JUN09	1	152			l i i	-		9.69
02L1CC0528	Design (DDA) review by the SO	66	66	S22121212112122	30AUG09	PROGRESS CO.	30AUG09	2	183	4 1		-	-1-1	-19	- 1469
02L1CC0530	DDA submission for rel. authorities' approval	1	1	02JUL09	02JUL09		02JUL09	1	177					18	133
02L1CC0532	Design (DDA) review by the rel. authorities	28	28	03JUL09	30JUL09	200000000000000000000000000000000000000	30JUL09	2	214						3-2
02L1CC0534	Obtain rel. authorities's approval for DDA	1	1	8 / 755 3055	31JUL09		31JUL09	1_	174			1 1		100 -	199
02L1CC0536	SO submit design (DDA) for approval of GEO	1	1		31JUL09	and decreased the same	31JUL09	1	0	4				- Company	-113
02L1CC0538	Design (DDA) review/approval by the GEO	28	28	01AUG09		01AUG09	28AUG09	2	0	4					4.5
02L1CC0540	Obtain SO's consent for design (DDA)	0	0		31AUG09		31AUG09	2	183		•				-101
Permanent Des	sign for MA and MA/MT Connection												1		
02L1CC0602	Design preparation for the AIP submission	84	84	September 1		01JUL08A	17JUN09	2	0	11				Hule	14.6
02L1CC0603	Design (AIP) submission for the DC's approval	2	2	25JUL08A	18JUN09	25JUL08A	18JUN09	1	0	4			4		
02L1CC0604	Design (AIP) certification by the Design Checker	28	28	26JUL08A	06JUL09	26JUL08A	06JUL09	2	0						
02L1CC0606	Design (AIP) submission for the SO's approval	2	2	26JUL08A		26JUL08A	07JUL09	1	0					100 -	
02L1CC0608	Design (AIP) review by the SO	66	66	28JUL08A		28JUL08A	08AUG09	2	0					1	
02L1CC0610	AIP submission for rel. authorities' approval	1	1	25JUL08A		25JUL08A	08AUG08A	1					4.1	411	
02L1CC0612	Design (AIP) review by the rel, authorities	28	28	26JUL08A	13JUL09	26JUL08A	13JUL09	2	24				- IA		1.84
02L1CC0614	Obtain rel. authorities's approval for AIP	1	1	14JUL09	14JUL09	14JUL09	14JUL09	1	21					4054	
02L1CC0616	SO submit design (AIP) for approval of GEO	1	1	14JUL09	14JUL09	14JUL09	14JUL09	1	0	1	1 1			11	
02L1CC0618	Design (AIP) review/approval by the GEO	28	28	15JUL09	11AUG09	15JUL09	11AUG09	2	0						18/1
02L1CC0620	Obtain SO's consent for design (AIP)	0	0		09AUG09		09AUG09	2	0	Tel Line					
02L1CC0622	Design preparation for the DDA submission	30	30	18JUL09	16AUG09	18JUL09	16AUG09	2	0				181	1.00	22
02L1CC0623	Design (DDA) submission for the DC's approval	1	1	17AUG09	17AUG09	17AUG09	17AUG09	1	0		1 1			Total I	100
02L1CC0624	Design (DDA) certification by the Design Checker	28	28	18AUG09	14SEP09	18AUG09	14SEP09	2	0				1		12
02L1CC0626	Design (DDA) submission for the SO's approval	1	1	17AUG09	17AUG09	17AUG09	17AUG09	1	419						1321 -
02L1CC0628	Design (DDA) review by the SO	66	66	18AUG09	22OCT09	18AUG09	22OCT09	2	515		=			11.3	
02L1CC0630	DDA submission for rel. authorities' approval	1	1	24AUG09	24AUG09	24AUG09	24AUG09	1	442						138
02L1CC0632	Design (DDA) review by the rel. authorities	28	28	25AUG09	21SEP09	25AUG09	21SEP09	2	546				le le		1 3
02L1CC0634	Obtain rel. authorities's approval for DDA	1	1	22SEP09	22SEP09	22SEP09	22SEP09	1	442	2	j I				188
02L1CC0636	SO submit design (DDA) for approval of GEO	1	1	22SEP09	22SEP09	22SEP09	22SEP09	1	0		1			119	1199
02L1CC0638	Design (DDA) review/approval by the GEO	28	28	23SEP09	20OCT09	23SEP09	20OCT09	2	0						389
02L1CC0640	Obtain SO's consent for design (DDA)	0	0		23OCT09		23OCT09	2	515		•			1000	
Boulder Asses	sment & Design for Stabili. Measure													100	1988
02L1CC0702	Boulder Surevey	30	30	02JUN08A	15AUG08A	02JUN08A	15AUG08A	1						13	
02L1CC0704	Prepare/submit boulder surevey report	25	25	14JUL08A	05SEP08A	14JUL08A	05SEP08A	1		-	1			100	
02L1CC0706	SO review boulder survey report	14	14	06SEP08A	19SEP08A	06SEP08A	19SEP08A	2		1					
Control of the Contro	inage Management Plan						77								1200
02L1CC0802	TDMP preparation by the Designer	14	14	04AUG08A	03SEP08A	04AUG08A	03SEP08A	2		3 t				1.5	
02L1CC0803	TDMP submission for the DC's approval	1	-	08SEP08A	Paradiant, soloni	I I SHOW WE SHOW IN THE STATE OF	08SEP08A	1		1				188	
02L1CC0804	TDMP certification by the Design Checker	28	28			09SEP08A	10DEC08A	2			15		7		199
02L1CC0806	TDMP submission for the SO's approval	2		200CT08A	100000000000000000000000000000000000000		Done construction	1							

ID	Activity Description	D04 Dur	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish		Total Float	2008		2009	20	10	2011	2012		013
02L1CC0808	TDMP review by the SO	90	90	210CT08A	08JAN09A	21OCT08A	08JAN09A	2				Т					14.58	
02L1CC0810	TDMP submission for DSD's approval	1	1	210CT08A	210CT08A	210CT08A	210CT08A	1				1					1183	
02L1CC0812	TDMP review by the DSD	90	90	220CT08A	08JAN09A	220CT08A	08JAN09A	2				1					144	
02L1CC0814	Obtain DSD's approval for DDA	1	1	08JAN09A	08JAN09A	A60NYF80	08JAN09A	1							i li	10	133	
02L1CC0816	Obtain SO's consent for TDMP	0	0		08JAN09A		08JAN09A	2			•						1881	
ELS for Perma	nent Approach Channel Construction																THE STATE OF	
02L1CC0902	Design preparation by the Designer	15	15	03AUG09*	17AUG09	03AUG09*	17AUG09	2	406								1183	
02L1CC0903	Design submission for the DC's approval	1	1	18AUG09	18AUG09	18AUG09	18AUG09	1	330			1						
02L1CC0904	Design certification by the Design Checker	28	28	19AUG09	15SEP09	19AUG09	15SEP09	2	406								1133	
02L1CC0906	Design submission for the SO's approval	1	1	18AUG09	18AUG09	18AUG09	18AUG09	1	330			1				101		
02L1CC0908	Design review by the SO	42	42	19AUG09	29SEP09	19AUG09	29SEP09	2	406			=					1884	
02L1CC0910	Obtain design approval from the SO	0	0		29SEP09		29SEP09	2	406					119		18	132	
	nstrumentation Stg 1 for GL Works									151	П				1 1			
3DL1CCG102	Design preparation by the Designer	14	14	22FEB08A	29APR08A	22FEB08A	29APR08A	2		=						90		
3DL1CCG104	Design certification by the Design Checker	7	7	30APR08A	26MAY08A	30APR08A	26MAY08A	2		-							1189	
3DL1CCG106	Design submission for the SO's approval	-1	1		26MAY08A		26MAY08A	1		2 2					1 1		13.5	
3DL1CCG108	Design review by the SO	14	14	12MAY08A	14JUL08A	12MAY08A	14JUL08A	2									(123)	
3DL1CCG110	Obtain design approval from the SO	0	0	-139 1000000 (0000000000	14JUL08A		14JUL08A	2										
3DL1CCG112	Install Geotechnical Instruments	19	19	24JUN08A	09AUG08A	24JUN08A	09AUG08A	1		=							148	
3DL1CCG114	Baseline Monitoring	14	14	26JUL08A	16AUG08A	-0.000000000	16AUG08A	2									1484	
	nstrumentation Stg 2 for Deep Exc.																1488	
3DL1CCG202	Design preparation by the Designer	60	60	28AUG08A	04NOV08A	28AUG08A	04NOV08A	2										
3DL1CCG204	Design certification by the Design Checker	14	14	11NOV08A	01DEC08A	11NOV08A	01DEC08A	2		1						184		
3DL1CCG206	Design submission for the SO's approval	2			02DEC08A			1							1 8	451	High	
3DL1CCG210	Design review by the SO	28	-	05NOV08A	11JUN09		100000000	2	-76		Name of Street						488	
3DL1CCG212	Obtain design approval from the SO	0	0		11JUN09		11JUN09	2	-76			•				411	1133	
3DL1CCG214	Install Geotechnical Instruments	18	18	14MAR09A	100000000000000000000000000000000000000	14MAR09A		1	-58							12	1000	
3DL1CCG216	Baseline Monitoring	14	14	19JUN09	02JUL09		02JUL09	2	-74	187			14-		1	181	133	
3DL1CCG218	Monitor/report Geotechnical Instrumentation	1,566		18AUG08A			100000000000000000000000000000000000000	2	0			-						
										100							THE REAL PROPERTY.	
	ages for Works in Portion D	_															- K-4	
The second name of the second na	Rd Design at P. D; +14mPD to +69mPD		- 20	47 141004	1CADDOSA	47 14 NIOD A	16APR08A	2			- 1-1				1 1	4		
02L1DD0102	Design preparation by the Designer	14			16APR08A		1	2								100		
02L1DD0104	Design certification by the Design Checker	150	150		13SEP08A 24SEP08A			1		-			: ()		1 1	122	15.00	
02L1DD0106	Design submission for the SO's approval	90	90				04FEB09A	2				1				olin		
02L1DD0108	Design review by the SO	35577	55.00	SESSEE 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	The state of the s	554 PART LESS SECTION	Macanin-strategy-on	2				1	14-1			4.1	1188	
02L1DD0110	Design review by GEO	28	225	23JUN08A	29NOV08A 04FEB09A	ZOJUNUOA	29NOV08A 04FEB09A	2	-						1	7	1133	
02L1DD0112	Obtain design approval from the SO	Ü	0		04FEBUSA		U4FEBUSA				_				+	1		
	sment & Design for Stabili. Measure	1991	اديد	00400004	44400000	00 4 D D 00 4	44 ADD00 A	-							1 1			
02L1DD0302	Boulder Surevey	14		15.50 St. 25.5 St. 25	11APR08A	CH-SHULL - ALBERTANE	Stromeon-coconstant	1					la l		1 8	150	A cert	
02L1DD0304	Prepare/submit boulder surevey report	25		TENDETHAL INCOME PROPERTY.		III	26MAY08A	1					-1		1 8	16		
02L1DD0306	SO review boulder survey report	14	14	Z/MAYU8A	16JUN08A	Z/IVIAYU8A	PRONUCAL	2				-			1		1186	
the state of the s	Design; +69mPD to +40mPD	1,000	L Section 1	Company and the second		200 145 100 T	404DD001								1 1	301	1323	
02L1DD0402	Design preparation by the Designer	14	14	17JAN08A	16APR08A	1/JAN08A	16APR08A	2					h II I		J B	454	1160	

ID	Activity Description	AD04 Dur	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish	Cal	Total Float	2008	2009	2010	2011		2013
02L1DD0404	Design certification by the Design Checker	150			14NOV08A		14NOV08A	2				14.1		11-10-5	11 19
2L1DD0406	Design submission for the SO's approval	2	2	25APR08A	14NOV08A	25APR08A	14NOV08A	1						1 19	1000
2L1DD0408	Design review by the SO	90	-	26APR08A		26APR08A	04DEC08A	2	1					3 100	1491
2L1DD0412	Obtain design approval from the SO	0	0		04DEC08A		04DEC08A	2		4					
	Design; +40mPD to +24mPD				1333333333										地
02L1DD0502	Design preparation by the Designer	120	120	14APR08A	09MAY09A	14APR08A	09MAY09A	2			-			1 13	
2L1DD0504	Design certification by the Design Checker	145		05MAY08A			15MAY09A	2				111: 1		1111	- 80
2L1DD0506	Design submission for the SO's approval	2	2		16MAY09A	Charles of the second	TOTAL PROPERTY.	1	1 8	-		1111		18	
2L1DD0508	Design review by the SO	90		12MAY08A		12MAY08A	110.000	2	-201					1.00	
2L1DD0512	Obtain design approval from the SO	0	0	12.00 (100)	03JUN09	TELW TI COTT	03JUN09	2	-201			1117			188
	Design; +24mPD to 14mPD	-			00001100		00001100	-	201						1 50
02L1DD0602	Design preparation by the Designer	60	60	28AUG08A	23APR09A	28AUG08A	23APR09A	2						il latin	
02L1DD0603	Design submission for the DC's approval	2	125550	16JAN09A	24APR09A		24APR09A	1				-41		364	1188
02L1DD0604	Design certification by the Design Checker	28		19JAN09A	15MAY09A	History Control of the Control	15MAY09A	2					10 10		
02L1DD0606	Design submission for the SO's approval	2		02FEB09A	111207000000000000000000000000000000000	02FEB09A	15MAY09A	1	-						164
2L1DD0608	Design review by the SO	63	-	03FEB09A	THE DIAMETER OF	03FEB09A	18JUN09	2	-213	=				11:31	1 88
02L1DD0608	Design review by the 30	28	28	28MAY09	III.NEASTIC DOCUM	28MAY09	24JUN09	2	-213	18				100	130
2L1DD0610	Obtain design approval from the SO	0	0	201017-1-03	18JUN09	ZOWIATOS	18JUN09	2	-213	74					4.3
	The state of the s	0	U		10301409		10001109	2	-213						1000
	Chamber Design	004	004	04400004	4484434004	04400004	4434437004								
02L1DD0702	Design (AIP) preparation by the Designer	381		21APR08A	111111111111111111111111111111111111111	21APR08A	11MAY09A	2	- 8						4 .2
02L1DD0703	Design (AIP) submission for the DC's approval	3	3	AND ADDRESS OF THE PARTY OF THE	12MAY09A	Contract Contract Contract	12MAY09A	1						105	131
02L1DD0704	Design (AIP) certification by the Design Checker	37		21AUG08A	ASSOCIATIONS AND	21AUG08A	13MAY09A	2					1910	10.83	- 13
02L1DD0706	Design (AIP) submission for the SO's approval	3	3	28JUL08A	13MAY09A		13MAY09A	1		4					
02L1DD0708	Design (AIP) review by the SO	280	280	29JUL08A	19MAY09A		19MAY09A	2						- 17 °	
02L1DD0710	AIP submission for rel. authorities' approval	1	1	770-1107-1-110	28AUG08A		28AUG08A	1	1	18 11 1	1	HUL	181	1/194	- 1334
02L1DD0712	Design (AIP) review by the rel. authorities	28	1552.51	28FEB09A	27MAR09A		27MAR09A	2	1			15.1			
02L1DD0714	Obtain rel. authorities's approval for AIP	0	0		19MAY09A		19MAY09A	1		24	9		22	1181	1181
2L1DD0716	SO submit Design (AIP) for approval of GEO	1	1	28FEB09A	28FEB09A	28FEB09A	28FEB09A	1							1/18/4
2L1DD0718	Design (AIP) review/approval by the GEO	28	28	01MAR09A	28MAY09	01MAR09A	28MAY09	2	-176	25				1131	
02L1DD0720	Obtain SO's consent for design (AIP)	0	0		19MAY09A		19MAY09A	2		33	9	18			
02L1DD0722	Design preparation for the DDA submission	30	30	07MAR09A	05JUN09	07MAR09A	05JUN09	2	-183						
2L1DD0723	Design (DDA) submission for the DC's approval	1	1	06JUN09	06JUN09	06JUN09	06JUN09	1	-142			I les	Tight -	1 40	11.2
02L1DD0724	Design (DDA) certification by the Design Checker	28	28	07JUN09	04JUL09	07JUN09	04JUL09	2	-180	8.		1 64	18	14.4	18
2L1DD0726	Design (DDA) submission for the SO's approval	1	1	06JUN09	06JUN09	06JUN09	06JUN09	1	-144	5			85.	1,432	19 (4)
02L1DD0728	Design (DDA) review by the SO	66	66	07JUN09	11AUG09	07JUN09	11AUG09	2	-183	·8	=			1 2	353
2L1DD0730	DDA submission for rel. authorities' approval	1	1	13JUN09	13JUN09	13JUN09	13JUN09	1	0	38			131	100	1 23
2L1DD0732	Design (DDA) review by the rel. authorities	28	28	14JUN09	11JUL09	14JUN09	11JUL09	2	1				32	1131	182
2L1DD0734	Obtain rel. authorities's approval for DDA	1	1	13JUL09	13JUL09	13JUL09	13JUL09	1	0		1		13.64		188
02L1DD0736	SO submit design (DDA) for approval of GEO	1	1	13JUL09	13JUL09	13JUL09	13JUL09	1	0	3	1			3	133
02L1DD0738	Design (DDA) review/approval by the GEO	28	28	14JUL09	10AUG09	14JUL09	10AUG09	2	0						
02L1DD0740	Obtain SO's consent for design (DDA)	0	0		12AUG09		12AUG09	2	-183	31					388
lopper Design									1					18	4134
2L1DD0802	Design preparation by the Designer	119	440	28FEB09A	DE ILINIOO	28FEB09A	26JUN09	2	-212			6 1.	0	132	1021

Description ssion for the DC's approval	Dur	Dur	Start	Finish	Start	WP3D Finish		Total Float					11-11-11-11-1	
	1	1	27JUN09	27JUN09		27JUN09	1	-169		1				HAN -
ation by the Design Checker	28	28	28JUN09	25JUL09		25JUL09	2	-212					46	
ssion for the SO's approval	1	1	27JUN09	27JUN09	27JUN09	27JUN09	1	-169		I.				
by the SO	42	42	28JUN09	08AUG09	28JUN09	08AUG09	2	-212				1		
approval from the SO	0	0	Secretary Control of the Control of	08AUG09		08AUG09	2	-212						1900
· FF ·				(50) (60) (60)								1 1	50 777	164
ation by the Designer	82	82	02JAN09A	24MAR09A	02JAN09A	24MAR09A	2				1.1 1.1	1		
ssion for the DC's approval	1	1	Contraction to the contraction of the contraction o		25MAR09A	25MAR09A	1				17	1 1		
ation by the Design Checker	28		26MAR09A	- In-movember - Near	26MAR09A		2	-194		4				
ssion for the SO's approval	1	1	09JUN09	09JUN09	09JUN09	09JUN09	1	-153	4 1					
by the SO	42	42	10JUN09	21JUL09	10JUN09	21JUL09	2	-194						188
approval from the SO	0	0	THE SECOND	21JUL09	1,000,000 (Abov)	21JUL09	2	-194			14 11	1 1	3	
loise Enclosure Design										-				
ation by the Designer	82	82	02JAN09A	14JUN09	02JAN09A	14JUN09	2	-157		_				283
ssion for the DC's approval	1	1	15JUN09	15JUN09	15JUN09	15JUN09	1	-124			11 14	1 1		
ation by the Design Checker	28	28	16JUN09	13JUL09	16JUN09	13JUL09	2	-157	7			7 18		that
ssion for the SO's approval	1	1	15JUN09	Chery March Con.	No. of Event Marches	15JUN09	1	-124					2	
by the SO	42	42	16JUN09	100000000000000000000000000000000000000	16JUN09	27JUL09	2	-157			13 1	1 15		185
approval from the SO	0	0		27JUL09		27JUL09	2	-157				1 1	200	
Vehicular Access	_							- 8						100
ation for the AIP submission	30	30	28MAY09	26JUN09	28MAY09	26JUN09	2	130			1-1			133
submission for the DC's approval	1	1	27JUN09	27JUN09		27JUN09	1	109	8					
certification by the Design Checker	28	28	28JUN09		28JUN09	25JUL09	2	132		0		1		
submission for the SO's approval	1	1	27JUN09		27JUN09	27JUN09	1	107	ž.					
review by the SO	66	66	28JUN09	01SEP09		01SEP09	2	130	8				5	170
on for rel. authorities' approval	1	1	04JUL09	04JUL09	-	04JUL09	1	134						133
review by the rel. authorities	28	28	05JUL09	01AUG09		01AUG09	2	160		=		1		
horities's approval for DDA	1	1	03AUG09		03AUG09	03AUG09	1	131				1 1		488
sign (DDA) for approval of GEO	1	1	03AUG09		03AUG09	03AUG09	1	110						383
review/approval by the GEO	28	28	04AUG09		04AUG09	31AUG09	2	131		-			1-1	
onsent for design (DDA)	0	0		02SEP09		02SEP09	2	130		•				9.0
Open Channel		-1												
ration for the AIP submission	30	30	27JUN09	26JUL09	27JUN09	26JUL09	2	1,550						
submission for the DC's approval	1	1	27JUL09	27JUL09		27JUL09	1	1,260				1	27	181
certification by the Design Checker	28	28	28JUL09	24AUG09		24AUG09	2	1,551				1 1		
submission for the SO's approval	1	1	27JUL09	27JUL09		27JUL09	1	1,259				1		18
	66	66	28JUL09			01OCT09	2	1,550					2	
	2811	1	Contract Contract Contract									18	1	Mai
	0300	28										1 6		181
	507 1													
	_	-		+										
Tabella Comment	_											1		
	_		22021 00									1		
re ior re the	eview by the SO n for rel. authorities' approval eview by the rel. authorities prities's approval for DDA gn (DDA) for approval of GEO eview/approval by the GEO essent for design (DDA)	eview by the SO 66 In for rel. authorities' approval 1 Eview by the rel. authorities 28 Eview by the rel. authorities 1 Eview by the rel. authorities 28 Eview approval for DDA 1 Eview approval of GEO 1 Eview approval by the GEO 28	eview by the SO 66 66 In for rel. authorities' approval 1 1 eview by the rel. authorities 28 28 prities's approval for DDA 1 1 In (DDA) for approval of GEO 1 1 eview/approval by the GEO 28 28	eview by the SO 66 66 28JUL09 In for rel. authorities' approval 1 1 03AUG09 eview by the rel. authorities 28 28 04AUG09 orities's approval for DDA 1 1 01SEP09 orities's approval of GEO 1 1 01SEP09 eview/approval by the GEO 28 28 02SEP09	eview by the SO 66 66 28JUL09 01OCT09 in for rel. authorities' approval 1 1 03AUG09 03AUG09 eview by the rel. authorities 28 28 04AUG09 31AUG09 crities's approval for DDA 1 1 01SEP09 01SEP09 gn (DDA) for approval of GEO 1 1 01SEP09 01SEP09 eview/approval by the GEO 28 28 02SEP09 29SEP09	eview by the SO 66 66 28JUL09 01OCT09 28JUL09 on for rel. authorities' approval 1 1 03AUG09 03AUG09 03AUG09 oview by the rel. authorities 28 28 04AUG09 31AUG09 04AUG09 orities's approval for DDA 1 1 01SEP09 01SEP09 on (DDA) for approval of GEO 1 1 01SEP09 01SEP09 oview/approval by the GEO 28 28 02SEP09 29SEP09 02SEP09	eview by the SO 66 66 28JUL09 01OCT09 28JUL09 01OCT09 on for rel. authorities' approval 1 1 03AUG09 04AUG09 04AUG09 04AUG09 01SEP09 02SEP09 02SEP09 02SEP09 02SEP09 02SEP09 02SEP09 02SEP09	eview by the SO 66 66 28JUL09 01OCT09 28JUL09 01OCT09 2 In for rel. authorities' approval 1 1 03AUG09 03AUG09 03AUG09 03AUG09 1 In for rel. authorities' approval 1 1 03AUG09 03AUG09 03AUG09 03AUG09 1 In for rel. authorities 28 28 04AUG09 31AUG09 04AUG09 31AUG09 2 In for rel. authorities 28 28 04AUG09 01SEP09 01SEP09 01SEP09 01SEP09 1 In for rel. authorities' approval for DDA 1 1 01SEP09 01SEP09 01SEP09 01SEP09 1 In for rel. authorities' approval for DDA 1 1 01SEP09 01SEP09 01SEP09 01SEP09 1 In for rel. authorities' approval for DDA 1 1 01SEP09 01SEP09 01SEP09 1 In for rel. authorities' approval for DDA 1 1 01SEP09 01SEP09 01SEP09 01SEP09 1 In for rel. authorities' approval for DDA 1 1 01SEP09 01SEP09 01SEP09 01SEP09 01SEP09 1 In for rel. authorities' approval for DDA 1 1 01SEP09 01SEP09 01SEP09 01SEP09 1 In for rel. authorities' approval for DDA 1 1 01SEP09	eview by the SO 66 66 28JUL09 01OCT09 28JUL09 01OCT09 2 1,550 on for rel. authorities' approval 1 1 03AUG09 03AUG09 03AUG09 03AUG09 03AUG09 1 1,285 eview by the rel. authorities 28 28 04AUG09 31AUG09 04AUG09 31AUG09 2 1,581 orities's approval for DDA 1 1 01SEP09 01SEP09 01SEP09 01SEP09 1 1,283 on (DDA) for approval of GEO 1 1 01SEP09 01SEP09 01SEP09 01SEP09 1 1,260 eview/approval by the GEO 28 28 02SEP09 29SEP09 02SEP09 29SEP09 2 1,552	eview by the SO 66 66 28JUL09 01OCT09 28JUL09 01OCT09 2 1,550 on for rel. authorities' approval 1 1 03AUG09 03AUG09 03AUG09 03AUG09 1 1,285 oview by the rel. authorities 28 28 04AUG09 31AUG09 04AUG09 31AUG09 2 1,581 orities's approval for DDA 1 1 01SEP09 01SEP09 01SEP09 01SEP09 1 1,283 on (DDA) for approval of GEO 1 1 01SEP09 01SEP09 01SEP09 01SEP09 1 1,260 oview/approval by the GEO 28 28 02SEP09 29SEP09 02SEP09 29SEP09 2 1,552	eview by the SO 66 66 28JUL09 01OCT09 28JUL09 01OCT09 2 1,550 on for rel. authorities' approval 1 1 03AUG09 03AUG09 03AUG09 03AUG09 1 1,285 oview by the rel. authorities 28 28 04AUG09 31AUG09 04AUG09 31AUG09 2 1,581 orities's approval for DDA 1 1 01SEP09 01SEP09 01SEP09 01SEP09 1 1,283 on (DDA) for approval of GEO 1 1 01SEP09 01SEP09 01SEP09 01SEP09 1 1,260 oview/approval by the GEO 28 28 02SEP09 29SEP09 29SEP09 2 1,552	eview by the SO 66 66 28JUL09 01OCT09 28JUL09 01OCT09 2 1,550 and for rel. authorities' approval 1 1 03AUG09 03AUG09 03AUG09 03AUG09 1 1,285 eview by the rel. authorities 28 28 04AUG09 31AUG09 04AUG09 31AUG09 2 1,581 eview by the rel. authorities 28 28 04AUG09 01SEP09 01SEP09 01SEP09 1 1,283 on (DDA) for approval of GEO 1 1 01SEP09 01SEP09 01SEP09 01SEP09 1 1,260 eview/approval by the GEO 28 28 02SEP09 29SEP09 02SEP09 29SEP09 2 1,552	eview by the SO 66 66 28JUL09 01OCT09 28JUL09 01OCT09 2 1,550 In for rel. authorities' approval 1 1 03AUG09 03AUG09 03AUG09 03AUG09 1 1,285 eview by the rel. authorities 28 28 04AUG09 31AUG09 04AUG09 31AUG09 2 1,581 eview by the rel. authorities 28 28 04AUG09 01SEP09 01SEP09 01SEP09 1 1,283 eview by the rel. authorities 28 28 04AUG09 01SEP09 01SEP09 01SEP09 1 1,283 eview by the rel. authorities 28 28 04AUG09 01SEP09 01SEP09 01SEP09 1 1,260 eview/approval of GEO 1 1 01SEP09 01SEP09 01SEP09 1 1,260 eview/approval by the GEO 28 28 02SEP09 29SEP09 29SEP09 2 1,552	eview by the SO 66 66 28JUL09 01OCT09 28JUL09 01OCT09 2 1,550 In for rel. authorities' approval 1 1 03AUG09 03AUG09 03AUG09 03AUG09 1 1,285 eview by the rel. authorities 28 28 04AUG09 31AUG09 04AUG09 31AUG09 2 1,581 prities's approval for DDA 1 1 01SEP09 01SEP09 01SEP09 01SEP09 1 1,283 gn (DDA) for approval of GEO 1 1 01SEP09 01SEP09 01SEP09 01SEP09 1 1,260 eview/approval by the GEO 28 28 02SEP09 29SEP09 29SEP09 2 1,552

ID	Activity Description	AD04 Dur	WP3D Dur	AD04 Start	AD04 WP3 Finish Sta		Cal	Total Float	2008 2000 2010	2011 2012 2013
T		Dur	Qur	Start	Fillian Sia	rinish	ID.	Float		
	tinage Management Plan	205	225	051147/004	07144 70004 05144	004 07444 000				1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
02L1DD1302	TDMP preparation by the Designer	225		05MAY08A 08AUG08A	27MAR09A 05MAY		1	10		
02L1DD1303	TDMP submission for the DC's approval	2			29MAY09 08AUG		1	10		
02L1DD1304	TDMP certification by the Design Checker	28		09AUG08A	06JUN09 09AUG		2	12		Harry Halve
02L1DD1306	TDMP submission for the SO's approval	2		08AUG08A	08JUN09 08AUG		1	16		
02L1DD1308	TDMP review by the SO	90		08AUG08A	04JUL09 08AUG		2	12		1-1-1-1-9
2L1DD1310	TDMP submission for DSD's approval	1		17NOV08A	17NOV08A 17NOV		-			
02L1DD1312	TDMP review by the DSD	90	90		16JUL09 18NOV		2	0		
02L1DD1314	Obtain DSD's approval for DDA	1	1	17JUL09	17JUL09 17JUL0		1	0		23
2L1DD1316	Obtain SO's consent for TDMP	0	0		17JUL09	17JUL09	2	0		
	nstrumentation Stg 1 for GL Works					Account State of the State of				
3DL1DDG102	Design preparation by the Designer	14	14		24APR08A 22FEB					
DL1DDG104	Design certification by the Design Checker	7		25APR08A	16JUN08A 25APR					
3DL1DDG106	Design submission for the SO's approval	1		25APR08A	16JUN08A 25APR	William (1997)	-			
BDL1DDG108	Design review by the SO	14		26APR08A	14JUL08A 26APR		_			
BDL1DDG110	Obtain design approval from the SO	0	0	STREET,	14JUL08A	14JUL08A	-	1-3		
BDL1DDG112	Install Geotechnical Instruments	10	73531	04JUN08A	05JUL08A 04JUN		_	-	9	
BDL1DDG114	Initial reading	14	14	18JUN08A	09JUL08A 18JUN	8A 09JUL08A	2		D	
Seotechnical I	nstrumentation Stg 2 for Deep Exc.									
BDL1DDG202	Design preparation by the Designer	14	14	28MAY09*	10JUN09 28MAY	10JUN09	2	195		
DL1DDG204	Design certification by the Design Checker	14	14	11JUN09	24JUN09 11JUN	9 24JUN09	2	195		
DL1DDG206	Design submission for the SO's approval	1	1	11JUN09	11JUN09 11JUN	9 11JUN09	1	163		1431
3DL1DDG208	Design review by the SO	28	28	12JUN09	09JUL09 12JUN	9 09JUL09	2	195		
BDL1DDG210	Obtain design approval from the SO	0	0		09JUL09	09JUL09	2	195	•	
BDL1DDG212	Install Geotechnical Instruments	18	18	10JUL09	30JUL09 10JUL0	9 30JUL09	1	161		
BDL1DDG214	Baseline Monitoring	14	14	31JUL09	13AUG09 31JUL0	9 13AUG09	2	195		
DL1DDG216	Monitor/report Geotechnical Insturmentatation	1,605	1,605	10JUL08A	31DEC12 10JUL	8A 31DEC12	2	0		
esign Pack	ages for Works in Portion F		-				2			
Main Tunnel D										
2L1FF0102	Design preparation for the AIP submission	414	414	08FEB08A	27MAR09A 08FEB	8A 27MAR09	A 2	1 8		
2L1FF0103	Design (AIP) submission for the DC's approval	2	2	02MAY08A	27MAR09A 02MAY		-	1 1		
2L1FF0104	Design (AIP) certification by the Design Checker	28		10000 MANUAL APPLIANCES	27MAR09A 03MAY	And the Party of t	22 11 1000			
2L1FF0106	Design (AIP) submission for the SO's approval	1	1	ESSENTING CONTROLS	27MAR09A 10JUL0	STATE PRODUCTION		1 3		
2L1FF0108	Design (AIP) review by the SO	66	66	III CANAGASTA CACACAC	03JUN09 11JUL0	error become an error	2	-176		
2L1FF0110	AIP submission for rel. authorities' approval	1	1	08JUL08A			1 020	1		
2L1FF0112	Design (AIP) review by the rel. authorities	28	28		05MAR09A 09JUL0	Man Distriction of the	-	1-1	Ye realized the second	
2L1FF0114	Obtain rel. authorities's approval for AIP	1	50000	The state of the s	06MAR09A 06MAR	200	S 1 350			
2L1FF0116	SO submit design (AIP) for approval of GEO	1	1		29MAY09 29MAY		1	0		- TE
2L1FF0118	Design (AIP) review/approval by the GEO	28	28		26JUN09 30MAY		2	0		
)2L1FF0116	Obtain SO's consent for design (AIP)	0	0		04JUN09	04JUN09	2	-176		
2L1FF0120	Design preparation for the DDA submission		-	04NOV08A	11JUN09 04NOV			-		
2L1FF0122		30			12JUN09 04NOV		2	-176		Bod 138-1
	Design (DDA) submission for the DC's approval	1 20	1				1	-138		
2L1FF0124	Design (DDA) certification by the Design Checker	28	28	13JUN09	10JUL09 13JUN	9 10JUL09	2	-176		

ID	Activity Description	D04 Our	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish		Total Float	2008	2009	2010 2011	2012	201
2L1FF0126	Design (DDA) submission for the SO's approval	1	1	12JUN09	12JUN09	12JUN09	12JUN09	1	-136		1		7	187
2L1FF0128	Design (DDA) review by the SO	56	56	16JUN09	10AUG09	16JUN09	10AUG09	2	-176		=		1	
L1FF0130	DDA submission for rel. authorities' approval	1	1	19JUN09	19JUN09	19JUN09	19JUN09	1	-121		1			
2L1FF0132	Design (DDA) review by the rel. authorities	28	28	20JUN09	17JUL09	20JUN09	17JUL09	2	-152				8	
2L1FF0134	Obtain rel. authorities's approval for DDA	1	1	18JUL09	18JUL09	18JUL09	18JUL09	1	-123		1			
2L1FF0136	SO submit design (DDA) for approval of GEO	1	1	13JUL09	13JUL09	13JUL09	13JUL09	1	-140		1			
2L1FF0138	Design (DDA) review/approval by the GEO	28	28	14JUL09	10AUG09	14JUL09	10AUG09	2	-176				44-1	100
2L1FF0140	Obtain SO's consent for design (DDA)	0	0	5011175-15047	11AUG09		11AUG09	2	-176					18
	ment on WSD Yau Kam Tau WTW													10:
02L1FF0202	Design preparation for the DDA submission	60	60	29APR08A	30JUN08A	29APR08A	30JUN08A	2		=			16-1	
2L1FF0203	Design (DDA) submission for the DC's approval	1	1	03JUL08A	03JUL08A	03JUL08A	03JUL08A	1	1 2	1			3. 3	181
2L1FF0204	Design (DDA) certification by the Design Checker	260	260	04JUL08A	18MAR09A	04JUL08A	18MAR09A	2	1 3		to be e	ndorsed by All Reservi	or Panel Engine	er
2L1FF0206	Design (DDA) submission for the SO's approval	1	250000	15JUL08A	18MAR09A		18MAR09A	1	i ii				1971	100
2L1FF0208	Design (DDA) review by the SO	66	17.	.114-200-9-9-5000000	31MAR09A	THE STATE OF	31MAR09A	2			#1			졝
2L1FF0210	DDA submission for rel. authorities' approval	1	1	10JUL08A		10JUL08A	02APR09A	1	3		-			
2L1FF0212	Design (DDA) review by the rel. authorities	28	28	11JUL08A	10JUN09	11JUL08A	10JUN09	2	0					
2L1FF0214	Obtain rel. authorities's approval for DDA	1	1	11JUN09	11JUN09	11JUN09	11JUN09	1	0				1861 8	捌.
2L1FF0220	Obtain SO's consent for design (DDA)	0	ō		31MAR09A		31MAR09A	2			•			8
	ment on WSD Tai Lam Chung WT No. 3												148 2	1831
2L1FF0302	Design preparation for the DDA submission	32	32	14APR08A	27JUN08A	14APR08A	27JUN08A	2			10			18
2L1FF0303	Design submission for the DC's approval	1	15572	27JUN08A		27JUN08A	27JUN08A	1	1 4	at r				
02L1FF0304	Design (DDA) certification by the Design Checker	285	7.5	28JUN08A	Personal Section 1	28JUN08A	08JUN09	2	0		to be	endorsed by All Res	ervior Panel Eng	ineer
02L1FF0306	Design (DDA) submission for the SO's approval	1	1000000	15JUL08A		15JUL08A	15JUL08A	1	1 2	1				
02L1FF0308	Design (DDA) review by the SO	66	-	16JUL08A		16JUL08A	13JUL09	2	0					
02L1FF0300	DDA submission for rel. authorities' approval	1	1	10JUL08A		10JUL08A	10JUL08A	1	7	1			100	1811
02L1FF0310	Design (DDA) review by the rel. authorities	28	-	11JUL08A		11JUL08A	15JUN09	2	28					101
02L1FF0312	Obtain rel. authorities's approval for DDA	1	1	THE PARTY OF THE P	16JUN09	PARAMETERS	16JUN09	1	23				181 1	100
2L1FF0314	SO submit design (DDA) for approval of GEO	1	1	16JUN09	16JUN09	16JUN09	16JUN09	1	0		1 1		1121 - 16	
02L1FF0318	Design (DDA) review/approval by the GEO	28	28	17JUN09	14JUL09	17JUN09	14JUL09	2	0	1			1401	
02L1FF0316	Obtain SO's consent for design (DDA)	0	0	11001100	14JUL09	11001100	14JUL09	2	0	4	•		-11	
		1.0			1100200	1		_		1				
	Project properation for the DDA submission	30	30	28APR08A	26 II INOSA	28APR084	26JUN08A	2		=				18
2L1FF0402 2L1FF0403	Design preparation for the DDA submission Design submission for the DC's approval	1	_	26JUN08A	The second second	26JUN08A	26JUN08A	1	3	1	1		1	
	5 ,;	90		27JUN08A		CONTRACTOR SALES	02APR09A	2	8				198	188
02L1FF0404	Design (DDA) certification by the Design Checker	2		15JUL08A	The second secon	15JUL08A	03APR09A	1	1-8				1 1	
02L1FF0406	Design (DDA) submission for the SO's approval	267	1	16JUL08A		16JUL08A	08JUN09	2	133				100	
02L1FF0408	Design (DDA) review by the SO	1		14JUL08A		14JUL08A	14JUL08A	1	133	1			1 2	ř.
2L1FF0410	DDA submission for rel. authorities' approval	28			11MAR09A	1811/1919-1919-1919-1919-1919-1919-1919-	11MAR09A	2					(E)	13
2L1FF0412	Design (DDA) review by the rel. authorities		1					1	1 2				- 3	188
02L1FF0414	Obtain rel. authorities's approval for DDA	1				12MAR09A	29MAY09	1	97		1			1
2L1FF0416	SO submit design (DDA) for approval of GEO	1	1			29MAY09	The second second second second	2	115	- 3			100	18
02L1FF0418	Design (DDA) review/approval by the GEO	28	28	30MAY09		30MAY09	26JUN09	-	46.0				1	
02L1FF0420	Obtain SO's consent for design (DDA)	0	0		27JUN09		27JUN09	2	115		Y			4334

ID	Activity Description	AD04	WP3D	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish	Cal	Total Float	15 11	2009 2010 2011 2012 2013
	- Control of the Cont	Dur	Dur	Start	Finish	Start	rinish	III	Float		
Figure 1 and	sment on WSD Tsuen Wan Reservoir G.		- 00	0514114001	00.000.004	051441/004	00 11 11 00 4				
2L1FF0502	Design preparation for the DDA submission	30	30	05MAY08A		05MAY08A	02JUL08A	2			
2L1FF0503	Design submission for the DC's approval	1	- 1	03JUL08A	03JUL08A		03JUL08A	1			
2L1FF0504	Design (DDA) certification by the Design Checker	260	260	04JUL08A	01APR09A	Exchange and	01APR09A	2		4 -	to be endorsed by All Reservior Panel Engineer
2L1FF0506	Design (DDA) submission for the SO's approval	2	-	15JUL08A	01APR09A		01APR09A	1			
2L1FF0508	Design (DDA) review by the SO	60	60	16JUL08A	-	16JUL08A	16JUN09	2	221		
2L1FF0510	DDA submission for rel. authorities' approval	1	1	10JUL08A		10JUL08A	10JUL08A	1			
2L1FF0512	Design (DDA) review by the rel. authorities	28		11JUL08A		11JUL08A	10JUN09	2	226		
2L1FF0514	Obtain rel. authorities's approval for DDA	1	1	11JUN09	11JUN09	11JUN09	11JUN09	1	187	-5-	
2L1FF0520	Obtain SO's consent for design (DDA)	0	0		17JUN09		17JUN09	2	221		P
	Foult Zone F1				I accessor					A	
2L1FF0602	MS preparation for the DDA submission	12				02MAY08A		2			
2L1FF0606	Ms (DDA) submission for the SO's approval	1				21MAY08A		1			
2L1FF0608	MS (DDA) review by the SO	24	-	22MAY08A	manager territories (exchange)	22MAY08A		2			
2L1FF0620	Obtain SO's consent for MS (DDA)	0	0		17JUL08A		17JUL08A	2	1/		
The second second second	I Instrumentation									50	
DL1FFGI02	Design preparation by the Designer	60	60	28AUG08A	23JAN09A	28AUG08A	23JAN09A	2			
DL1FFGI04	Design certification by the Design Checker	14	14	24JAN09A	10JUN09	24JAN09A	10JUN09	2	-195	80	
DL1FFGI06	Design submission for the SO's approval	2	2	24JAN09A	26MAR09A	24JAN09A	26MAR09A	1			
DL1FFGI08	Design review by the SO	56	56	24JAN09A	20JUN09	24JAN09A	20JUN09	2	-160		
DL1FFGI10	DDA submission for rel. authorities' approval	1	-1	14MAR09A		14MAR09A		1		40	
DL1FFGI12	Design (DDA) review by the rel. authorities	56	56	15MAR09A	23JUL09	15MAR09A	23JUL09	2	-195		
DL1FFGI14	Obtain rel. authorities's approval for DDA	1	1	24JUL09	24JUL09	24JUL09	24JUL09	1	-156		
DL1FFGI16	Obtain design approval from the SO	0	0		24JUL09		24JUL09	2	-194		
DL1FFGI18	Install geotechnical instrumentsation	90	90	25JUL09	10NOV09	25JUL09	10NOV09	1	-156	V	
DL1FFGI20	Baseline Monitoring	14	14	11NOV09	24NOV09	11NOV09	24NOV09	2	-188		
DL1FT0208	Maintain/monitor geotechnical instrumentation	1,200	1,200	25NOV09	08MAR13	25NOV09	08MAR13	2	-188		
esign Pack	ages for Works in Portion G									2	
Orainage Impa	act Assessment										
2L1GG0105	Quatation and award consultant	24	24	22JUN09*	20JUL09	22JUN09*	20JUL09	1	182	33	
2L1GG0115	Prepare preliminary DIA report	36	36	21JUL09	31AUG09	21JUL09	31AUG09	1	182	2 1- 15	
2L1GG0125	Prepare final DIA report	12	12	01SEP09	14SEP09	01SEP09	14SEP09	1	182		
2L1GG0135	Submission of DIA report to SOR/DSD	1	1	15SEP09	15SEP09	15SEP09	15SEP09	1	186	70	
2L1GG0145	SOR/DSD review/comment DIA report	28	28	22SEP09	19OCT09	22SEP09	19OCT09	2	227		
2L1GG0155	Revise DIA incorporating comments	12	12	20OCT09	03NOV09	20OCT09	03NOV09	1	182		
2L1GG0165	SOR/DSD review/approve DIA report	21	21	04NOV09	24NOV09	04NOV09	24NOV09	2	227	7 ²	
2L1GG0175	Obtain consent from SOR and DSD	0	0		24NOV09		24NOV09	2	227		•
emp. Platform	n Design for H-Piling at Portion G										
2L1GG0202	Design preparation for the DDA submission	30	30	21JUL09	19AUG09	21JUL09	19AUG09	2	261		
2L1GG0203	Design (DDA) submission for the DC's approval	1	1	20AUG09	20AUG09		20AUG09	1	211	X	
2L1GG0204	Design (DDA) certification by the Design Checker	28	28	21AUG09	17SEP09		17SEP09	2	263	The state of	
2L1GG0206	Design (DDA) submission for the SO's approval	1	1	20AUG09	20AUG09		20AUG09	1	210	STORY .	
2L1GG0208	Design (DDA) review by the SO	58	58	Data de la Marca de		21AUG09	17OCT09	2	261	ov T	

Sheet 26 of 58

ID.	Activity Description	D04 Dur	WP3D Dur	AD04 Start	AD84 Finish	WP3D Start	WP3D Finish		Total Float	2968	200	20	20		3072 -20	
02L1GG0210	DDA submission for rel. authorities' approval	1	1	27AUG09	27AUG09	27AUG09	27AUG09	1	228			1 1				
02L1GG0212	Design (DDA) review by the rel. authorities	28	28	28AUG09	24SEP09	28AUG09	24SEP09	2	284			2			1181	
02L1GG0214	Obtain rel. authorities's approval for DDA	1	1	25SEP09	25SEP09	25SEP09	25SEP09	1	226			1	1/4	1	1481	
02L1GG0228	Obtain design (DDA) approval from the SO	0	0		18OCT09		18OCT09	2	261			•		16	11081	
ELS Design fo	Pipe Jacking at Portion G									7.					1969	
02L1GG0302	Design preparation for the DDA submission	15	15	20AUG09	03SEP09	20AUG09	03SEP09	2	284			0				
02L1GG0303	Design (DDA) submission for the DC's approval	1	1	04SEP09	04SEP09	04SEP09	04SEP09	1	229						1,113	
02L1GG0304	Design (DDA) certification by the Design Checker	28	28	05SEP09	02OCT09	05SEP09	02OCT09	2	286							
02L1GG0306	Design (DDA) submission for the SO's approval	1	1	04SEP09	04SEP09	04SEP09	04SEP09	1	228							
02L1GG0308	Design (DDA) review by the SO	58	58	05SEP09	01NOV09	05SEP09	01NOV09	2	284			Basel Linear			186	
02L1GG0310	DDA submission for rel. authorities' approval	1	1	11SEP09	11SEP09	11SEP09	11SEP09	1	246			l'			1388	
02L1GG0314	Design (DDA) review by the rel. authorities	28	28	12SEP09	09OCT09	12SEP09	09OCT09	2	307						13.33	
02L1GG0316	Obtain rel. authorities's approval for DDA	1	1	10OCT09	10OCT09	10OCT09	10OCT09	1	248						1363	
02L1GG0318	Obtain design (DDA) approval from the SO	0	0		02NOV09		02NOV09	2	284			•		1150	1333	
Schedule of	Milestones for Cost Centre No. 2L														100	
															1484	
02L10D1002	2L 1; On submission of PDP to the SO	0	0		10JAN08A		10JAN08A	2	1	>					설흥	
02L10D1004	2L 2; On acception of PDP by the SO	0	0		04SEP08A		04SEP08A	2	1					182	333	
02L10D1006	2L 3; On submission of AIP to the SO; Portion A	0	0		12MAY09A		12MAY09A	2			•				1893	
02L10D1008	2L 4; On acceptance of AIP by the SO; Portion A	0	0		25JUL09		25JUL09	2	1,619		4			9 2	13.61	
02L10D1010	2L 5; On subumission of DDA to the SO; Portion A	0	0		28SEP09		28SEP09	2	1,554			•		3 1	1383	
02L10D1012	2L 6; On acceptance of DDA by the SO; Portion A	0	0		10OCT09		10OCT09	2	1,542		i i	•			133	
02L10D1014	2L 7; On submission of AIP to the SO; Portion B	0	0		07JUL09		07JUL09	2	1,637		•					
02L10D1016	2L 8; On acceptance of AIP by the SO; Portion B	0	0		12AUG09		12AUG09	2	1,601			•				
02L10D1018	2L 9; On submission of DDA to the SO; Portion B	0	0		28SEP09		28SEP09	2	1,554			•				
02L10D1020	2L 10; On acceptance of DDA by the SO; Portion B	0	0		26OCT09		26OCT09	2	1,526			•				
02L10D1022	2L 11; On submission of AIP to the SO; Portion C	0	0		25JUL09		25JUL09	2	1,619	S)	1	>			181	
02L10D1024	2L 12; On acceptance of AIP by the SO; Portion C	0	0		10AUG09		10AUG09	2	1,603		1	>			1923	
02L10D1026	2L 13; On submission of DDA to the SO; Portion C	0	0		28SEP09		28SEP09	2	1,554	12		•			145	
02L10D1028	2L 14; On acceptance of DDA by the SO; Portion C	0	0		23OCT09		23OCT09	2	1,529			•		1	1423	
02L10D1030	2L 15; On acceptance of AIP by the SO; Portion D	0	0		25JUL09		25JUL09	2	1,619		1)	13.	14.1	0.8	
02L10D1032	2L 16; On acceptance of DDA by the SO; Portion D	0	0		10OCT09		10OCT09	2	1,542			•			1.180	
02L10D1034	2L 17; On submission of AIP to the SO; Portion F	0	0		13JUL09		13JUL09	2	1,631	10	4				1123	
02L10D1036	2L 18; On acceptance of AIP by the SO; Portion F	0	0		19SEP09		19SEP09	2	1,563			•		1	200	
02L10D1038	2L 19; On submission of DDA to the SO; Portion F	0	0	1	28SEP09		28SEP09	2	1,554			•			1 23	
02L10D1040	2L 20; On acceptance of DDA by the SO; Portion F	0	0		05DEC09		05DEC09	2	1,486			•			8 23	
02L10D1042	2L 21; On acceptance of AIP by the SO; Portion G	0	0	Ĭ.	27MAY09		27MAY09	2	1,678		•				384	
02L10D1044	2L 22; On acceptance of DDA by the SO; Portion G	0	0		24NOV09		24NOV09	2	1,497	j		•			382	
02L10D1046	2L 23; On completion of all works under this CC	0	0		24NOV09		24NOV09	2	1,497	1		•				

ID	Activity Description	AD04 Dur	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish	Cal	Total Float	2008 2009 2010 2011 2012 2015
Constructio	on of Main Tunnel		201	Cicia	T. Hillianti	2001	Tillion		11000	
AND DESCRIPTION OF THE PERSON NAMED IN	at Fault Zone F1				-					
The second										
3AL1FT0002	HyD issue XP	0	0		23JUL08A		23JUL08A	2		
3AL1FT0004	Adavance notice to HyD/Road advice	6	6	24JUL08A	30JUL08A	24JUL08A	30JUL08A	1		
3AL1FT0006	Trial pit excavation	4	4	31JUL08A	04AUG08A	31JUL08A	04AUG08A	1		
3AL1FT0010	Scaffolding, mobilize & set up	7	7	05AUG08A	13AUG08A	05AUG08A	13AUG08A	1		Ifor the design of pre-excavation grouting at F1
3AL1FT0012	Drill & test for 2m Arrangement Test	45	45	14AUG08A	15NOV08A	14AUG08A	15NOV08A	1		
3AL1FT0014	Backfill drilled holes, demobilization & Tidy up	6	6	17NOV08A	22NOV08A	17NOV08A	22NOV08A	1		
3AL1FT0016	Drill & test for single hole arrangement test	17	17	11AUG08A	04SEP08A	11AUG08A	04SEP08A	1		
3AL1FT0018	Backfill drilled hole, demobilization & tidy up	1	1	05SEP08A	05SEP08A	05SEP08A	05SEP08A	1	J.	iting at F1IER.B27 27.73(5), within 6 months of DOC
BM Manufa	acture/Testing/Delivery									
STATE OF THE PARTY	of TBM & Back-ups									
3AL1FT0302	TBM & Excavation Sys Procurement	30	30	14DEC07A	12JAN08A	14DEC07A	12JAN08A	2		
3AL1FT0304	TBM design & manufacturing	252	Steam		28SEP08A		28SEP08A	2		
3AL1FT0306	TBM workshop tests	7		04OCT08A	080CT08A		080CT08A	2		
3AL1FT0308	TBM dismounting & packing	21	-		24DEC08A			2		
Delivery of TB	This is a real to the same of the second of	(= Alb -)						-		
3AL1FT0105	TBM shipment to Hong Kong	30	30	06JUL09*	04AUG09	06JUL09*	04AUG09	2	-161	
3AL1FT0110	TBM arriving Portion I	3	3	The second second	07AUG09	PERMY DELEVERAGE	07AUG09	1	-130	
3AL1FT0115	Destuffing Containers/Cleaning & lubrication	24	24	08AUG09	04SEP09	11.10.01.10.01.01.01.01.01	04SEP09	1	-130	
	mbly/Test & Commis, at Portion I		100001	Name and a second	II RUSAN ZE		I Property Control			
3AL1FT0205	Cutterhead	7	7	05SEP09	12SEP09	05SEP09	12SEP09	1	-130	
3AL1FT0210	Bearing	6	6	05SEP09	0.0000000000000000000000000000000000000	05SEP09	11SEP09	1	-129	
3AL1FT0215	Backup # 1	6	6	12SEP09	18SEP09	12SEP09	18SEP09	1	-122	
3AL1FT0220	Backup # 2	5	5	14SEP09	18SEP09	14SEP09	18SEP09	1	-121	
3AL1FT0225	Backup #3	5	5	19SEP09	24SEP09	19SEP09	24SEP09	1	-122	
3AL1FT0230	Backup # 4	5	5	19SEP09	24SEP09	19SEP09	24SEP09	1	-121	
3AL1FT0240	Baackup # 5	5	5	25SEP09	30SEP09	25SEP09	30SEP09	1	-122	
3AL1FT0245	Backup # 6	5	5	25SEP09	30SEP09	25SEP09	30SEP09	1	-121	
3AL1FT0250	Backup # 7	5	5	02OCT09	08OCT09	02OCT09	08OCT09	1	-80	
3AL1FT0255	Backup # 8	5	5	02OCT09	08OCT09	02OCT09	08OCT09	1	-77	
3AL1FT0260	Backup # 9	5	5	09OCT09	14OCT09	09OCT09	14OCT09	1	-79	
3AL1FT0365	Backup # 10	5	5	09OCT09	14OCT09	09OCT09	14OCT09	1	-76	
3AL1FT0370	Backup # 11	5	5	15OCT09	20OCT09	15OCT09	20OCT09	1	-78	
3AL1FT0375	Backup # 12	5	5	15OCT09	20OCT09	15OCT09	20OCT09	1	-75	
TBM Transpor	t from Portion I to Outfall									
3AL1FT0405	Cutterhead	1	1	02JAN10	02JAN10	02JAN10	02JAN10	1	-219	
3AL1FT0415	Shield # 1	1	1	04JAN10	04JAN10	04JAN10	04JAN10	1	-210	
3AL1FT0425	Shield # 2	1	1	05JAN10	05JAN10	05JAN10	05JAN10	1	-210	
3AL1FT0435	Bearing	1	1	06JAN10	06JAN10	06JAN10	06JAN10	1	-210	
3AL1FT0445	Erector	1	1	07JAN10	07JAN10	07JAN10	07JAN10	1	-210	

ID	Activity Description	D04 Dur	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish		Total Float	2008	dill	(008	2010		031	2012	2013
3AL1FT0455	Conveyor	1	1	08JAN10	08JAN10	08JAN10	08JAN10	1	-210						1018	T	
3AL1FT0465	Backup # 1	1	1	09JAN10	09JAN10	09JAN10	09JAN10	1	-210				1		181		
3AL1FT0475	Backup # 2	1	1	11JAN10	11JAN10	11JAN10	11JAN10	1	-208						1.18		
3AL1FT0485	Backup # 3	1	1	12JAN10	12JAN10	12JAN10	12JAN10	1	-206				4		199		
3AL1FT0495	Backup # 4	1	1	13JAN10	13JAN10	13JAN10	13JAN10	1	-206				1				
3AL1FT0505	Backup # 5	1	1	29JAN10	29JAN10	29JAN10	29JAN10	1	-219				0		1000		481
3AL1FT0515	Backup # 6	1	1	30JAN10	30JAN10	30JAN10	30JAN10	.1	-219				100				
3AL1FT0525	Backup # 7	1	1	27MAR10	27MAR10	27MAR10	27MAR10	1	-218				1 1				
3AL1FT0535	Backup # 8	1	1	31MAR10	31MAR10	31MAR10	31MAR10	1	-218				4		100	D .	
3AL1FT0545	Backup # 9	1	. 1	08APR10	08APR10	08APR10	08APR10	1	-218				, E		181		
3AL1FT0555	Backup # 10	3	1	12APR10	12APR10	12APR10	12APR10	1	-218	81			1				
3AL1FT0565	Backup # 11	1	1	15APR10	15APR10	15APR10	15APR10	1	-218				ı		- 14		
3AL1FT0575	Backup # 12	1	1	19APR10	19APR10	19APR10	19APR10	1	-218	1911			1				
Manufacture	Pre-cast Lining/Delivery			10 4										- De			18
Segmental Lin															- 17		
3AL1FTSM02	Procure sub-contract for segmental mould	0	0		21JUL08A		21JUL08A	2		•			10		12		
3AL1FTSM04	Prepare shop drwgs for segmental mould	60	60	02FEB09A	05MAR09A	02FEB09A	05MAR09A	2			13				118	8	
3AL1FTSM06	Fabrication of segmental mould	90	90	06MAR09A	16MAY09A	06MAR09A	16MAY09A	2			Anna Maria				10		
3AL1FTSM08	Inspection in Korea	7	7	18MAY09A	20MAY09A	18MAY09A	20MAY09A	2									
3AL1FTSM10	Painting & packing	7	7	21MAY09A	27MAY09	21MAY09A	27MAY09A	2							181	8	
3AL1FTSM12	Delivery of segmental moulds to HKG	7	7	28MAY09	03JUN09	28MAY09	03JUN09	2	-107		11				117		
Pre-cast Segm															1.8	8	
3AL1FT0404	Prepare/submit QA/QC System	30	30	12JAN09A	04MAR09/	12JAN09A	04MAR09A	2		16							
3AL1FT0410	SO approve QA/QC system	28	28	05MAR09A	06JUN09	05MAR09A	06JUN09	1	-88		-	ŧ			141		
3AL1FT0412	Approval of Tunnel Linig Design	0	0		11AUG09		11AUG09	2	-176		1 4	•					
3AL1FT0416	Manufactur of segments	330	330	12AUG09	20SEP10	12AUG09	20SEP10	1	-143 9	s/day i.e. 1	pour/	ay		Total 31	76 rings;	1 ring =	5 segments
3AL1FT0418	Delivery of Segments	400	400	02JAN10	12MAY11	02JAN10	12MAY11	1	-200	187			-		Delivery	commen	ces a week b
3AL1FTSL02	Procure sub-contract for segment lining	0	0		05JAN09A		05JAN09A	1			•				8		184
Geotech Inst	rumetation at WSD Tunnel Using PPE									13				21			
Method Staten	ent to Install G.I. Works									18		ı			1.0		
3AL1FTMS02	Prepare method statement	69	69	12MAR09A	26MAR09	12MAR09A	26MAR09A	1		is:					136	6	
3AL1FTMS04	Method statement endorsement by ICE & APRE	30	30	29MAY09A	03JUL09	29MAY09A	03JUL09	1	-68			0			198		
3AL1FTMS08	Method statement endorsement by LD	18	18	04JUL09	24JUL09	04JUL09	24JUL09	1	-68			1		81.1	131	1	
3AL1FTMS12	Method statement endorsement by SOR	12	12	25JUL09	07AUG09	25JUL09	07AUG09	1	-68			l l		13			
3AL1FTMS14	Method statement endorsement by WSD	24	24	08AUG09	04SEP09	08AUG09	04SEP09	1	-68	10							188
3AL1FTMS24	Application for electrical power	45	45	22DEC09*	18FEB10	22DEC09*	18FEB10	1	-188								
At Ting Kau Ai	r Valve House																
3AL1WT3B02	Arrange WSD to open the valve house	1	1	19MAR10	19MAR10	19MAR10	19MAR10	1	-219				1		111		. 81
3AL1WT3B12	Set up exhoust fans & arrange temp. electricity	3	3	20MAR10	23MAR10	20MAR10	23MAR10	1	-219				- 3				284
3AL1WT3B22	Arrange 2 nrs. set of water pumps	2	2	24MAR10	25MAR10	24MAR10	25MAR10	1	-219	100			to lo	wer down	the wate	r evel	
3AL1WT3B32	Remove the air vent pipe (DN250)	2	2	26MAR10	27MAR10	26MAR10	27MAR10	1	-219				Ifolio	wing wate	r tunnel s	shut dow	n
3AL1WT3B42	Remove connection flange (DN900)	1	1	29MAR10	29MAR10	29MAR10	29MAR10	1	-219	18					18		1976

ID .	Activity:	AD04	WP3D	AD04	AD04	WP3D	WP3D	Cal	10.000	2058 2009 2010 2011 2012 2013
	Description	Dur	Dur	Start	Finish	Start	Finish	(D	Float	
3AL1WT3B52	Connect exhaust fan to valve shaft	3	3	30MAR10	01APR10		01APR10	1	-219	
3AL1WT3B62	Connect new vent pipe to exhaust fan(s)	2	2	07APR10	08APR10		08APR10	1	-219	
3AL1WT3B72	Test and commission exhaust fan(s)	3	3	09APR10	12APR10	09APR10	12APR10	1	-219	
Preparation Wo	orks at Chai Wan Kok Shaft									
3AL1FTCT02	Install electricity take off, switch board &	4	4	27MAR10	31MAR10	27MAR10	31MAR10	1	-219	stemp dwon transformer
3AL1FTCT12	Install waste reception/disposal area	1	1	13MAR10	13MAR10	13MAR10	13MAR10	1	-219	
3AL1FTCT22	Install toilet and shower	3	3	11MAR10	13MAR10	11MAR10	13MAR10	1	-219	
3AL1FTCT32	Set up generatior, two 2" water pumps	2	2	30MAR10	31MAR10	30MAR10	31MAR10	1	-219	
3AL1FTCW02	UU detection	3	3	15MAR10	17MAR10	15MAR10	17MAR10	1	-219	
3AL1FTCW04	Excavate to lower platform apprx. 0.5m-1m	2	2	18MAR10	19MAR10	18MAR10	19MAR10	1	-219	
3AL1FTCW06	Set out & align sheet piling	1	1	20MAR10	20MAR10	20MAR10	20MAR10	1	-219	
3AL1FTCW08	Install sheet piles & excavate to install rails	4	4	22MAR10	25MAR10	22MAR10	25MAR10	1	-219	
3AL1FTCW10	Excavate to the bottom of DN1200 pipe	3	3	26MAR10	29MAR10	26MAR10	29MAR10	1	-219	
3AL1FTCW12	Lay conrete blinding to pit	2	2	30MAR10	31MAR10	30MAR10	31MAR10	1	-219	
3AL1FTCW14	ICE checking	1	1	01APR10	01APR10	01APR10	01APR10	1	-219	
3AL1FTCW16	WSD Tunnel Shut Down Period	131*	131*	26MAR10	03SEP10	26MAR10	03SEP10	1	0	WSD approval in 2 months advance
3AL1FTCW18	WSD Tunnel #3 commences shut down	1	1	01APR10	01APR10	01APR10	01APR10	1	-219	
3AL1FTCW20	Cut & clean invert and inner face of DN1200	1	1	07APR10	07APR10	07APR10	07APR10	1	-219	
3AL1FTCW22	Plug DN1200 pipe at the face near valve house	1	1	08APR10	08APR10	08APR10	08APR10	1	-219	
3AL1FTCW24	Fabricate trolly & trial	4	4	09APR10	13APR10	09APR10	13APR10	1	-219 el	etent person authorizes entry include 24 hrs ventilation before man entry &
3AL1FTCW26	Install longituditual tensioned wire	2	2	14APR10	15APR10	14APR10	15APR10	1	-219	
3AL1FTCW36	Temporary plug main tunnel to form air seal	2	2	16APR10	17APR10	16APR10	17APR10	1	-219	
Works In Aque	duct									
3AL1FTAD04	Install instruments	56	56	19APR10	25JUN10	19APR10	25JUN10	1	-219	
3AL1FTAD06	Inspection	1	1	26JUN10	26JUN10	26JUN10	26JUN10	1	-219	
3AL1FTAD08	TBM crossing affected 120m section	12	12	28JUN10	12JUL10	28JUN10	12JUL10	1	-219	
3AL1FTAD10	De-install instruments	32	32	13JUL10	18AUG10	13JUL10	18AUG10	1	0	
Demobilisation									i i	
3AL1FTAE04	Remove trolley system	1	1	19AUG10	19AUG10	19AUG10	19AUG10	1	0	
3AL1FTAE14	Remove the plug at Ting Kau	2	2	20AUG10	21AUG10	20AUG10	21AUG10	1	0	
3AL1FTAE24	Remove ventilation system, reinstate T.K. valve	3	3	23AUG10	25AUG10	23AUG10	25AUG10	1	0	
3AL1FTAE34	Remove temporary portal at junction	1	1	26AUG10	26AUG10	26AUG10	26AUG10	1	0	
Reinstatement	Works								0.	
3AL1FTRS02	Reinstate opening at Chai Wan Kok	7	7	27AUG10	03SEP10	27AUG10	03SEP10	1	0	
3AL1FTRS04	WSD Tunnel #3 re-operates	1	1	03SEP10	03SEP10	03SEP10	03SEP10	1	0	
TBM Assemb	oly & Initial Driving; Day Time Work									
The Real Property lies and the least lies and the lies and the least lies and the lies and	/Test & Commiss. at Outfall									
3AL1FT0605	Cutterhead	3	3	04JAN10	06JAN10	04JAN10	06JAN10	1	-219	
3AL1FT0615	Shield (bottom)	4	4	07JAN10	11JAN10	07JAN10	11JAN10	1	-219	
3AL1FT0625	Bearing	1	1	12JAN10	12JAN10	12JAN10	12JAN10	1	-219	
3AL1FT0635	Erector & Conveyor Belt	3	3	13JAN10	15JAN10	13JAN10	15JAN10	1	-219	
3AL1FT0645	Shield (top)	4	4	16JAN10	20JAN10	16JAN10	20JAN10	1	-219	
3AL1FT0655	Backup # 1	3	3	21JAN10	23JAN10	21JAN10	23JAN10	1	-219	

ID.	Activity Description	D04 Dur	WP3D Dur	AD04 Start		P3D WF tart Fin	775		Total Float	2008 2009 2010 2011 2012	
3AL1FT0665	Backup # 2	3	3		27JAN10 25JA		_	1	-219	The state of the s	
3AL1FT0675	Backup # 3	3	3	28JAN10	30JAN10 28JA	N10 30JAN	10	1	-219		
3AL1FT0685	Test & commission stage 1	6	6	01FEB10	06FEB10 01FE	B10 06FE	10	1	-219		
3AL1FT0695	Backup # 4	3	3	24FEB10	26FEB10 24FE	B10 26FE	10	1	-199		
3AL1FT0705	Backup # 5	3	3	27FEB10	02MAR10 27FE	B10 02MA	210	1	-199		
3AL1FT0715	Backup # 6	3	3	03MAR10	05MAR10 03MA	R10 05MA	210	1	-199		
3AL1FT0725	Backup # 7	3	3	29MAR10	31MAR10 29MA	R10 31MA	210	1	-218		
3AL1FT0735	Backup # 8	3	3	01APR10	08APR10 01AP	R10 08API	10	1	-218		
3AL1FT0745	Backup # 9	3	3	09APR10	12APR10 09AP	R10 12API	110	1	-218		
3AL1FT0755	Backup # 10	3	3	13APR10	15APR10 13AP	R10 15API	10	1	-218		
3AL1FT0765	Backup # 11	3	3	16APR10	19APR10 16AP	R10 19AP	110	1	-218		
3AL1FT0775	Backup # 12	3	3	20APR10	22APR10 20AF	R10 22API	10	1	-218		
3AL1FT0785	Test & commission stage 2	12	12	23APR10	07MAY10 23AF	R10 07MA	/10	1	-218		
TBM Initial Adv	vacing; Day Time Work										
3AL1FT0704	TBM advancing; Ch. 5098 to Ch. 5084	6	6	08FEB10	17FEB10 08FE	B10 17FE	10	1	-219		
3AL1FT0708	TBM advances; CH5084-4963	54	54	18FEB10	26APR10 18FE	B10 26API	10	1	-219		
3AL1FT0720	TBM stop to install rem, items	10	10	27APR10	08MAY10 27AP	R10 08MA	/10	1	-219		
Main Tunnel	Works; Day & Night Work										
	g upto Crossing WSD Tunnel # 3							Ŧ			
3AL1FT0816	TBM advances; CH4963-4415 (to WSD Tunnel # 3)	40	40	10MAY10	26JUN10 10MA	Y10 26JUN	10	1	-219		
3AL1FT0818	TBM crossing WSD Tunnel # 3; CH4415- 4295	12	_	28JUN10	12JUL10 28JU		_	1	-219		
	g upto Breakthrough					1/2					
3AL1FT0819	TBM advances: CH4295-4250	5	5	13JUL10	17JUL10 13JU	L10 17JUL	10	1	-219		
3AL1FT0820	TBM advances; P6 CH4250-4220	2	2		20JUL10 19JU	L10 20JUL	10	1	-219		
3AL1FT0822	TBM advances; CH4220-3940	14	14	21JUL10	05AUG10 21JU	L10 05AU	310	1	-219	Icriterion 1	
3AL1FT0824	TBM advances; CH3940-3560	24	24	06AUG10	02\$EP10 06AL	G10 02SEI	10	1	-219	P5 (5m)■KCRC WRTL Tunnel Protection	Area cl
3AL1FT0826	TBM advances CH3560-2970	40	40	03SEP10	220CT10 03SE	P10 220C	10	1	-219	Intake I-2 (Ch3160-3100) P4 (10m) & P3 (50m)	
3AL1FT0828	TBM advances; WSD WS Reservior CH2970-2860	13	13	23OCT10	06NOV10 23O0	T10 06NO	/10	1	-219		
3AL1FT0830	TBM advances; CH2860-1250	83	83	08NOV10	18FEB11 08NO	V10 18FE	11	1	-219	Intake I-3 (CH1370-1250) F5 (20m), F4(50m), F3(20	lm)
3AL1FT0832	TBM advances; CH1250-0	91	91	19FEB11	11JUN11 19FE	B11 11JUI	111	1	-219	F2(20m), P2(25m), P	1(10m) 8
3AL1FT0890	Desembly & demobilization of TBM	50	50	13JUN11	10AUG11 13JU	N11 10AU	311	1	-114		
3AL1FT0892	Back grouting (daytime); CH5100-00	382	382	04MAR10	18JUN11 04M/	R10 18JUI	111	Ĩ	-20	1.79m3/m, W/C=44%	W=590
3AL1FT0894	Complete maintennce access & dry weather channel	60	60	11AUG11	220CT11 11AL	IG11 220C	Γ11	Ĭ	-64		
3AL1FT0896	Installation of communication system (Daytime)	60	60	11AUG11	220CT11 11AL	G11 220C	Γ11	1	-64		
3AL1FT0898	Testing & Commissioning; daytime	28	28	10NOV12	07DEC12 22DE	C12 18JAN	13	2	-462		
3AL1FT0902	Contractor serve notice for Works completion	7	7	08DEC12	14DEC12 19JA	N13 25JAN	13	2	0	310	
3AL1FT0904	Handover of Portion F	0	0		07DEC12	18JAN	113	1	-375	.	
3AL1FT0906	SO issues completion certificate	21	21	15DEC12	04JAN13 26JA	N13 15FE	13	2	0	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
	Milestones for Cost Centre No. 6aR				علله والبي	The same					
											1
6AR1FT0902	6aR 1; On completion of grouting at P7	0	0		31MAR10	31MA	₹10	2	1,370	♦	
6AR1FT0904	6aR 2: On completion of grouting at F6c	0	0		19MAY10	19MA	110	_	1,321		4

ID	Activity Description	AD84 Dur	WP3D AD04 Dur Start	AD04 Finish	WP3D Start	WP3D Finish		Total Float	200		2009	2010	2011	mind	2012 2	013
6AR1FT0906	6aR 3; On completion of grouting at F6b	0	0	27MAY10	Start	27MAY10		1,313					17		1,120	1111
6AR1FT0908	6aR 4; On completion of grouting at F6a	0	0	15JUN10		15JUN10		1,294	100					11-1	100	
6AR1FT0910	6aR 5; On completion of grouting at WSD T. 3	0	0	17JUL10		17JUL10	1	1,262		- 11					1994	
6AR1FT0912	6aR 6; On completion of 20% grout by Ith at P6	0	0	17JUL10		17JUL10	-	1,262	9-1							
6AR1FT0914	6aR 7; On completion of 40% grout by Ith at P6	0	0	23JUL10		23JUL10	_	1,256		- 11					6.28	
6AR1FT0916	6aR 8; On completion of 60% grout by Ith at P6	0	0	29JUL10		29JUL10		1,250	11					411		
6AR1FT0918	6aR 9; On completion of 80% grout by Ith at P6	0	0	17JUL10		17JUL10	2	1,262	1		11				100	
6AR1FT0920	6aR 10; On completion of grouting works at P6	0	0	20JUL10		20JUL10		1,259	14					411	19 14	
6AR1FT0922	6aR 11; On completion of grouting wks at P5	0	0	06AUG10		06AUG10	-	1,242	-				421	-14-1		-
6AR1FT0924	6aR 12; On completion of grouting wks at P4	0	0	04SEP10		04SEP10	-30	1,213	1						1 2	
6AR1FT0926	6aR 13; On completion of grouting wks at P4	0	0	07OCT10		07OCT10	-	1,180	1					4 19	1 33	
6AR1FT0928	6aR 14; On completion of grouting wks at WSD's	0	0	06NOV10		06NOV10	-	1,150			CH	865-2070	Teuen M	Ian Med	Service Re	condi
6AR1FT0930	6aR 15; On completion of grouting wks at F5	0	0	13NOV10		13NOV10	-	1,143	1		Ci i	.003-2370	i suem vi	vari vvesi	Gervice ive	SCI VIC
6AR1FT0932	6aR 16; On completion of grouting wks at F4	0	0	26NOV10		26NOV10	-	1,130						100	188	
6AR1FT0934	6aR 17; On completion of grouting wks at F3	0	0	22DEC10		22DEC10	-	1,104	3				1			
6AR1FT0936	6aR 18; On completion of grouting wks at F2	0	0	21FEB11		21FEB11		1,043						F354	1	
6AR1FT0938	6aR 19; On completion of grouting wks at P2	0	0	31MAR11		31MAR11	-	1,005	i do						- 194	
6AR1FT0930		0	0	27APR11		+	2							High	133	
6AR1FT0940	6aR 20; On completion of grouting wks at P1 6aR 21; On completion of 10% grout by Ith at F1	0	0	21MAY11		27APR11	2	978	-							
		0	0	23MAY11		21MAY11	2	954	-	- 11			12/-	00.6	14.24	
6AR1FT0944 6AR1FT0946	6aR 22; On completion of 20% grout by Ith at F1	0				23MAY11	2	952	+ 1					180	188	
6AR1FT0948	6aR 23; On completion of 30% grout by Ith at F1		0	24MAY11		24MAY11	2	951	-	- 11				120	14-34	
	6aR 24; On completion of 40% grout by Ith at F1	0	0	25MAY11		25MAY11	2	950							1484	
6AR1FT0950	6aR 25; On completion of 50% grout by Ith at F1	0	0	26MAY11		26MAY11	2	949	1.1					118	1.3	
6AR1FT0952	6aR 26; On completion of 60% grout by Ith at F1	0	0	27MAY11		27MAY11	2	948					- 1	10	13.4	
6AR1FT0954	6aR 27; On completion of 70% grout by Ith at F1	0	0	28MAY11		28MAY11	2	947	88 -					1-1-5	154	
6AR1FT0956	6aR 28; On completion of 80% grout by Ith at F1	0	0	30MAY11		30MAY11	2	945		11					1,34	
6AR1FT0958	6aR 29; On completion of 90% grout by Ith at F1	0	0	31MAY11		31MAY11	2	944	32	-11				11.0		
6AR1FT0960	6aR 30; On completion of grouting works at F1	0	0	01JUN11		01JUN11	2	943			1					
6AR1FT0970	6aR 31; On completion of all works under this CC	0	0	18JUN11		18JUN11	2	926					Φu	inder this	Cost Centre	
Schedule of	Milestones for Cost Centre No. 3aL											1		102		
3AL1FT1002	3aL 1; On providing evidence of procuring TBM	0	0	19JAN08A		19JAN08A	2		•					13/8		
3AL1FT1004	3aL 2; On providing evidence of TBM Factory Test	0	0	08OCT08A		08OCT08A	2			•				1100	184	
3AL1FT1006	3aL 3; On delivery of all parts of TBM to the Si	0	0	07AUG09		07AUG09	2	1,606			•			1384	1103	
3AL1FT1008	3aL 4; On completion of site comm. & test. of TB	0	0	07MAY10		07MAY10	2	1,333				•	4.1.1	1	43	
3AL1FT1010	3aL 5; On completion of 5% perm. tunnel lining	0	0	18MAY10		18MAY10	-	1,322	100	-1		•		1 1	184	
3AL1FT1012	3aL 6; On completion of 10% perm, tunnel lining	0	0	09JUN10		09JUN10		1,300				•		17/6	1187	
3AL1FT1014	3aL 7; On completion of 15% perm. tunnel lining	0	0	02JUL10		02JUL10		1,277	11	14.4		•		33		
3AL1FT1016	3aL 8; On completion of 20% perm, tunnel lining	0	0	28JUL10		28JUL10	225	1,251				•		1		
3AL1FT1018	3aL 9; On completion of 25% perm. tunnel lining	0	0	13AUG10		13AUG10		1,235	18			•			113	
3AL1FT1020	3aL 10; On completion of 30% perm, tunnel lining	0	0	02SEP10		02SEP10	_	1,215	5			•		1-1		
3AL1FT1022	3aL 11; On completion of 35% perm, tunnel lining	0	0	22SEP10		22SEP10		1,195				•	-			
3AL1FT1024	3aL 12: On completion of 40% perm. tunnel lining	0	0	22OCT10		220CT10		1,165	1 1					1		

JD.	Activity Description	D04	WP3D AD04 Dur Start	AD04 Finish	WP3D Start	WP3D Finish		Total Float	2006 2009 2010 2011 2012 2013
3AL1FT1026	3aL 13; On completion of 45% perm. tunnel lining	0	0	10NOV10	3,00	10NOV10	2	1,146	
3AL1FT1028	3aL 14; On completion of 50% perm, tunnel lining	0	0	25NOV10		25NOV10	2	1,131	•
3AL1FT1030	3aL 15; On completion of 55% perm, tunnel lining	0	0	10DEC10		10DEC10	2	1,116	
3AL1FT1032	3aL 16: On completion of 60% perm, tunnel lining	0	0	29DEC10		29DEC10	2	1,097	♦
3AL1FT1034	3aL 17; On completion of 65% perm. tunnel lining	0	0	14JAN11		14JAN11	2	1,081	•
3AL1FT1036	3aL 18; On completion of 70% perm, tunnel lining	0	0	29JAN11		29JAN11	2	1,066	• 1
3AL1FT1038	3aL 19: On completion of 75% perm. tunnel lining	0	0	17FEB11		17FEB11	2	1,047	•
3AL1FT1040	3aL 20; On completion of 80% perm. tunnel lining	0	0	10MAR11		10MAR11	2	1,026	•
3AL1FT1042	3aL 21; On completion of 85% perm. tunnel lining	0	0	01APR11		01APR11	2	1,004	•
3AL1FT1044	3aL 22; On completion of 90% perm. tunnel lining	0	0	28APR11		28APR11	2	977	
3AL1FT1046	3aL 23; On completion of 95% perm. tunnel lining	0	0	21MAY11		21MAY11	2	954	
3AL1FT1048	3aL 24: On completion of perm. tunnel lining	0	0	11JUN11		11JUN11	2	933	
3AL1FT1050	3aL 25; On completion of maint, access/flow chan	0	0	220CT11		22OCT11	2	800	
3AL1FT1052	3aL 26; On completion of provision of communic.	0	0	22OCT11		22OCT11	2	800	•
3AL1FT1054	3aL 27; On completion of all works under this CC	0	. 0	07DEC12		18JAN13	2	388	within this cost centre
	Milestones for Cost Centre No. 3dL								
Scriedule of	Initiestories for Cost Centre No. 302	-							
T-DI (OTION		0	0	10NOV09		10NOV09	2	1,511	
3DL10T1202	3dL 1; On complet, of install geo instrrument,	0	0	27DEC08A		27DEC08A	2	1,511	♦installed instruments for 12 months from DOC
3DL10T1204	3dL 2; Maint./monit, geo, inst. for 12 mth	0	0	26DEC09		26DEC09	-	1,465	♦ installed instruments for 24 months from DOC
3DL10T1206	3dL 3; Maint./monitor geo. inst. for 24	0	0	26DEC10		26DEC10	2	1,100	♦installed instruments for 36 months
3DL10T1208	3dL 4; Maint./monitor geo. inst. for 36	0	0	26DEC10		26DEC11	2	735	installed instruments for 48 months from DOC◆
3DL10T1210	3dL 5; Maint./monitor geo. inst. for 48	0	0	08MAR13		08MAR13	2	297	monitoring for installed instruments.
3DL10T1212	3dL 6; On completion of maint. & monit. of geo.	0	0	29DEC11		29DEC11	2	732	flow measurement devices at Portion A◆
3DL10T1214	3dL 7; On installation of FMD at Portion A	0	0	20FEB12		20FEB12	2	679	flow measurement devices for Portion B♦
3DL10T1216	3dL 8; On installation of FMD at Portion B	0	0	28JAN12		28JAN12	2	702	flow measurement devices for Portion C♦
3DL10T1218	3dL 9; On installation of FMD at Portion C	0	0	17APR12		17APR12	2	622	flow measurement devices for Portion D◆
3DL10T1220	3dL 10; On installation of FMD at Portion D	0	0	07DEC13		18JAN14	2	23	flow monitoring to issue of Maint. Certificate ◆
3DL10T1222	3dL 11; On completion of maint. & monit. of FMD	0	0	07DEC13		18JAN14	2	23	under this Cost Centre◆
3DL10T1224	3dL 12; On completion of all works under this CC	-0	0	OFFICIS		10371114		20	
	on of Intake I-1	_							
Preliminary	Works		-	_			-		
VO#07; Trans	perant Hoarding at I-1								
VO007-02	Receive VO7 for transparent hoarding	0	0	19MAY08A	1	19MAY08A	1		
VO007-04	Procure/prepare/install transparent hoarding	70	70 20MAY	8A 11AUG08A	20MAY08A	11AUG08A	1		
01R1AI1102	Possession of site	0	0 19MAR)8A	19MAR08A		1		◆90d after DOD
01R1Al1104	Obtain TTA (ingress & egress) approval	0	0 19APR	8A	19APR08A		2		
01R1Al1106	Site clearance	30	30 21APR	8A 26MAY08A	21APR08A	26MAY08A	1	4	
01R1Al1108	Obtain tree	6	6 13MAY	8A 31JUL08A	13MAY08A	31JUL08A	1		
01R1Al1110	Hoarding erection enclosing the Site	18	18 23MAY	8A 11AUG08A	23MAY08A	11AUG08A	1		
01R1Al1112	Site entrance construction	6	6 23JUN	8A 25JUL08A	23JUN08A	25JUL08A	1		
01R1Al1114	Install wheel wahing facilities	7	7 03JUN0	8A 07JUN08A	03JUN08A	07JUN08A	1		

ID	Activity Description	AD04 Dur	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish		Total Float			008	2016			
1R1A 1116	Erect SOR's secondary site office	6		28AUG08A	2.000000	28AUG08A	03SEP08A	1		1	-					
01R1AI1118	Footing for temp. bridge span over Shing M. Nul.	26	7000	10JUN08A		10JUN08A	16JUL08A	1				11			1000	
01R1Al1120	Decking for temp. bridge span over Shing M. Nul.	13		17JUL08A		17JUL08A	01AUG08A	1			11 11 11		3	11.1		121
01R1Al1122	Install remote control CCTV as per ER 4.4.10	12		04SEP08A		04SEP08A	18SEP08A	1	- 6		7 7			1111		
16R1AI1101	Tree Identification & Report	14		14MAR08A		14MAR08A	01APR08A	2				H	99	177	100	1188
16R7AI1102	1st tree pruning for small 3 nos. trees	1	1	Company of the Compan		03JUN08A	03JUN08A	1					3			
16R7AI1104	2nd tree pruning for small 3 nos. trees	1	1			04JUL08A	04JUL08A	1							100	
16R7AI1106	Final pruning & uplifting of 3 nos. small trees	2	-	08SEP08A		08SEP08A	09SEP08A	1				H	All I			MR
16R7AI1108	Confirm location for trees to be transplanted	51	100,000	02APR08A		Linguista and Addition	27AUG08A	1				- [-]				
16R7AI1114	One stg transplant for big 4 nos. big trees	9	-	11FEB09A			19FEB09A	1		88		11	Q.			787
	Soil Nailing Works										+)+		-			
-ermanem .	Son Walling Works		_	_	_		_	-							No.	
4400444000				471441/004	0484874008	4784436004	DANAMANOOA					14		1	4 j	
11R2AI1302	Erect working platform & mobilization	8	10.75			17MAY08A	24MAY08A	1		м.				lise	1	
11R2AI1304	Install test nails & proof loading test; 2 nos.	8	7.41	100000000000000000000000000000000000000		24JUN08A	08JUL08A	- 47				H	4	Alt-	18.	133
11R2AI1306	Soil nailing for A to C rows; 69 nos.	16		TO STATE OF THE PARTY OF	0.0000000000000000000000000000000000000	02JUL08A	14JUL08A	1						+-	11.4	- 113
11R2AI1308	Soil nailing for D to F rows; 71 nos.	29	29	March Control of the		15JUL08A	05SEP08A	1			- 1		-			
11R2Al1310	Constrcut soil nail heads; 140 nos.	22	0.550	19JUL08A	200000000000000000000000000000000000000	19JUL08A	06SEP08A	1		107			4 -		-10	1484
11R2Al1312	Demobilization	3	3	08SEP08A	10SEP08A	08SEP08A	10SEP08A	1							450	
Constructio	n of Spiral Ramp & Cascade															1333
Additional GI	Woks to Fnalize Design										-1111	1.1	-1	10.1		118
AGIA-02	Drill for 5 nos, additional GI works	21	21	09SEP08A	04OCT08A	09SEP08A	04OCT08A	1	. 6							
Temp. Pipe-pi	le cofferdam									TV		11		100	984	1183
04L1AI1202	Erect piling platform	43	43	22OCT08A	24DEC08A	22OCT08A	24DEC08A	1	5	3	=				100	
04L1AI1203	Mobilization & set up piling rig	3	3	30OCT08A	01NOV08A	300CT08A	01NOV08A	1							5, 6	[48]
04L1Al1204	Install 273 mm dia. temp. pipe piles; 144 nos.	43	43	08NOV08A	05JAN09A	08NOV08A	05JAN09A	1			=	1			- 800	
04L1Al1226	Demobilize all plant and materials	6	6	06JAN09A	13JAN09A	06JAN09A	13JAN09A	1	5	4	1		-4		18/	
Excavate +10	4.0 to +100.5mPD; Row 7								10	3 1	1		i		1.01	1888
04L1Al1402	Mobilization	1	. 1	23FEB09A	23FEB09A	23FEB09A	23FEB09A	1			1				118	11/33
04L1Al1404	Bulk excavation; soil (155m3)	4	4	24FEB09A	27FEB09A	24FEB09A	27FEB09A	1		3	4				18.7	18181
04L1AI1406	Install test tie-back & proof load test	4	4	28FEB09A	04MAR09A	28FEB09A	04MAR09A	1	6	0			1		113	
04L1AI1408	Install tie backs/wailing & shortcrete	4	4	03MAR09A	06MAR09A	03MAR09A	06MAR09A	1		3						
Excavate +10	0.5 to +99.0mPD: Rows 1 & 8								10	2.	Tin				180	1381
04L1Al1410	Bulk excavation; soil (219m3)	2	2	07MAR09A	09MAR09A	07MAR09A	09MAR09A	1	i i							
04L1Al1412	Install tie backs/wailing & shorcrete	6	_			10MAR09A	16MAR09A	1		13	E				100	
Excavate +99	.0 to +96.5mPD; Rows 2, 9 & 18					1				83		11			illi	10168
04L1Al1414	Bulk excavation; soil (710m3)	3	3	17MAR09A	19MAR09A	17MAR09A	19MAR09A	1		68			T)	1-1	13.8	
04L1Al1416	Install test tie-back & proof load test	4			Section Cities 257	26MAR09A	1	1		Ē.			2		13/50	198
04L1Al1418	Install tie backs/wailing & shortcrete	6	-			23MAR09A		1		*		7.0	5	8 5-7		13.0
	.5 to +95.0mPD; Rows3, 10 & 19			The state of the state of	I among a reserve	1-1-1-1				is T						
PYCAVATO 448	O to Totalin Di Nonso, 10 E 13				Terreserve		I manage of the same							100	1100	[3]指
04L1Al1420	Bulk excavation; soil (721m3)	3	3	30MAR09A	04APR09A	30MAR09A	04APR09A	1	18		10	DOL	311	103		4.54 3.5414

ID	Activity Description	D04 Dur	WP3D Dur	AD04 Start		WP3D Start	WP3D Finish		Total Float	2008	2009	2010	201		2012	2013
Eveavate 495	0 to +94.0 mPD; Rows 4, 11 & 20													7101	11/19	
04L1Al1424	Bulk excavation; soil (701m3)	3	3	06APR09A	18APR09A 06A	APR09A	18APR09A	1			1				14.7	
04L1AI1426	Install tie backs/wailing & shorcrete	5	5	03APR09A	30APR09A 03A			1			pp		fi.			
	0 to + 93.0mPD; Rows 5,12,16,21&24												1111		1482	1
04L1Al1428	Bulk excavation; soil (818m3)	4	4	20APR09A	27APR09A 20A	APR09A	27APR09A	1							198	
04L1Al1430	Install test tie-back & proof load test	4		21APR09A	F		16MAY09A	1				111			- 178	1
04L1Al1432	Install tie backs/wailing & shorcrete	5	-		16MAY09A 21A			1			9		11:	17 17		1
	0 to +92.5mPD; Row 22							-								1
04L1AI1434	Bulk excavation; soil (423m3) & rock (52m3)	3	3	04MAY09A	18MAY09A 04N	AROYAN	18MAY09A	1	_					11.		3
04L1AI1436	Install tie backs/wailing & shorcrete	2			27MAY09A 19N			1	+-1					135		
	5 to 91.1mPD; Rows 6,13,16,17&23		_		,=			-								
04L1Al1438	Bulk excavation; soil (1002m3) & rock (342m3)	8	8	06MAY09A	23MAY09A 06N	AP09A	23MAY09A	1						0	138	
04L1AI1440	Install test tie-back & proof load test	4			25MAY09A 08N			1	+			111			11	
04L1Al1442	Install tie backs/wailing & shorcrete	4	-		27MAY09A 18N			1				1 1		1355	- 199	
	1 to 89.5mPD; Rows 14, 17 & 25			101111110071	Zilli troom rom	a troort	21101110071	-				1				
04L1Al1444	Bulk excavation; soil (724m3) & rock (811m3)	12	12	18MAY09A	01JUN09 18N	APOYAN	01.11.1009	1	-22							
04L1AI1444	Install tie backs/wailing & shorcrete	4	4	02JUN09	05JUN09 02J	-Western	05JUN09	1	-22					11.0		1
			- 4	02501105	00001100 020	101103	00001100	i i		13	1				130	-
04L1Al1448	5 to 88.5mPD; Rows 15 & 26 Bulk excavation; soil (269m3) & rock (690m3)	9	9	06JUN09	16JUN09 06J	II INIO9	16JUN09	1	-22						180	
04L1Al1448	Install tie backs/wailing & shorcrete	3	3		19JUN09 17J		19JUN09	1	-22		1			141	- 199	
	-	3	3	17301403	19301409 173	01103	15501405	·	-22			-	+			
	5 to 71.5mPD; Rows 27 to 31	8	8	20JUN09	29JUN09 20J	II INIOO	29JUN09	1	-22	(i)				1113	133	d.
07R1AI1442	Set up for dewatering		-				19JAN10	1	-22	371m3	col	15 080m	3 mck@0	0m3/day	with 2 wor	fronte
07R1AI1444	Rock excavation/mucking out/temp. support	168	168	30JUN09	19JAN10 30J	EONO	ISTAINIO	<u> </u>	-22	3711113	SUI	10,0001	10 TOCK (CP)	Unibiday	WILL I Z WOI	Kilonis
	of Vehiucular Access			00 (41)40	00 145140 001	IANIAO	OC IANIAO	4	- 22						138	
04L1Al1452	Cast base slab	6	6	20JAN10	26JAN10 20J		26JAN10	1	-22			20	- 11	- 1111		4
04L1AI1454	Cast walls	12	12	27JAN10	09FEB10 27J	E/3671W20	09FEB10	1	-22						148	á.
04L1Al1456	Cast roof slab	12	12	10FEB10	26FEB10 10F	-EB10	26FEB10	1	-22						- 13	-
	of Spiral Ramp Structure				1 10111010 1075		40111040		- 00			14		13/22		
07R1Al1402	Cast base slab	12	12	27FEB10	12MAR10 27F		12MAR10	1	-22					186	- 8	g .
07R1AI1404	Cast ramp up to +76.51mPD	15	15	13MAR10	30MAR10 13N		30MAR10	1	-22					14 0	1919	-
07R1AI1406	Cast ramp up to +80.81mPD	15	15	31MAR10	21APR10 31M	AND DESCRIPTION OF THE PERSON NAMED IN COLUMN 1	21APR10	1	-22			-		4.8	- 86	-
07R1Al1408	Cast ramp up to +85.10mPD	15	15	22APR10	10MAY10 22A		10MAY10	1	-22		A - 1			- 1999		4
07R1Al1410	Cast ramp up to 89.41mPD	15	15	11MAY10	28MAY10 11N		28MAY10	1 2	-22					+4-3	- 82	3 -
07R1Al1412	Cast ramp up to 93.71mPD	15	15	29MAY10	15JUN10 29N		15JUN10	1	-22	125				3	- 30	9 -
07R1Al1414	Cast ramp up to 98.01mPD	15	15	17JUN10	05JUL10 17J		05JUL10	1	-22	(2)			15-2 (1	19 3		8
07R1AI1416	Cast ramp up to +102,31mPD	15	15	06JUL10	22JUL10 06J		22JUL10	1	-22		25-25			19.2	- 48	
07R1Al1418	Backfill spiral ramp; 2496m3 @ 200m3/day	13	13		06AUG10 23J		06AUG10	1	103		@ 5m3/5r	ninutes	Hi a	182-	1	3 -
07R1Al1420	Construct RC spiral ramp top	15	15	07AUG10	24AUG10 07A	AUG10	24AUG10	1	103					- 6	- 33	
The state of the s	of Cascade Structure							-	22				1	(0.1)	138	3
04L1AI1472	Cast base slabs	12	12		05AUG10 23J	27 - V 24 - 27	05AUG10	1	-22			- 4			88	
04L1Al1474	Cast walls 1st lift	18	18		26AUG10 06A		26AUG10	1	-22			-		4	38	ğ
04L1AI1476	Cast walls 2nd lift, 200mm down from soffit	18	18		16SEP10 27A		16SEP10	1	-22					200	1518	=
04L1AI1478	Cast roof slabs	18	18	17SEP10	09OCT10 175	SEP10	09OCT10	1	-22					16	100	

ID	Activity		WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish	Cal	Total Float	2008 2009	2010 2011 2	012 2013
N	Description	Dur	Dur	Sidit	FILISH	JUST	L-IIIIIIIII	100	J HOUL			
	emoval of TBM	24	24	110CT10	08NOV10	110CT10	08NOV10	1	-22			il d
04L1Al1458	Backfill & form cranage platform	0	0	1100110	11JUN11*	1100110	11JUN11*	1	-195		- T	11:3
04L1Al1460	TBM break through			40 11 18 14 4		40 11 15 14 4	10AUG11	1 1	-195			1,000
04L1AI1461	Dissembly & demobilization of TBM	50	50	13JUN11	10AUG11				-195		before TBM retrieval	1454 -
04L1Al1462	Cast lower base slab	12	12	06JUL10	19JUL10	0630110	19JUL10	1	-19		ibelore i bivi retilevali	
Construction of	of Box Culvert Structure											High
04L1Al1463	Cast upper base	6		11AUG11_	17AUG11		17AUG11	1	-195	A		1134
4L1AI1464	Cast walls 1st lift	18	18	18AUG11	07SEP11		07SEP11	1	-195	after retrieval of TE	ivi & gantry crane	184
04L1AI1466	Cast walls 2nd lift, 200mm down from soffit	18	18	08SEP11	29SEP11		29SEP11	1	-195			1,125
04L1Al1468	Cast roof slabs	18	18	30SEP11	220CT11		220CT11	1	-195			11.3
04L1AI1470	Backfill & compaction above box culvert; ~13m	22	22	240CT11	17NOV11	240CT11	17NOV11	1	-195			166
Nodification	of Existing Channel in Dry Season											1.5
Channel Modif	fication (Varied)Works (Civil Works)											13.5
07R1Al1502	Break wall & slab at pipe pile location	8	8	02NOV09*	10NOV09	02NOV09*	10NOV09	1	70			1184
07R1AI1504	Set up pipe pile rig	3	3	11NOV09	13NOV09	11NOV09	13NOV09	1	70			
07R1AI1506	Install pipe piles (30n*12m)	10	10	14NOV09	25NOV09	14NOV09	25NOV09	1	70			48.1
07R1AI1508	Break existing masonry wall	4	4	26NOV09	30NOV09	26NOV09	30NOV09	1	70			1981
7R1AI1510	PC blcok/sand back bund wall for water diversion	2	2	01DEC09	02DEC09	01DEC09	02DEC09	1	70	1 11 11		1133
7R1Al1512	Cut existing slab	1 34	1	03DEC09	03DEC09	03DEC09	03DEC09	40	70			
7R1Al1514	Demolish Wo Yi Hop Nullah wall & slab	6	6	04DEC09	10DEC09	04DEC09	10DEC09	1	70	1		
07R1Al1518	Construct WYH Nullah wall below slab	6	6	11DEC09	17DEC09	11DEC09	17DEC09	1	70	1		182
07R1AI1520	Backfill & SRT behind wall below slab	18	18	18DEC09	11JAN10	18DEC09	11JAN10	1	70			11/20
07R1AI1522	Demolish Shing Mun Nullah wall with struts	6	6	12JAN10	18JAN10	12JAN10	18JAN10	1	70			1188
7R1Al1524	Demolish Shing Mun Nullah slab	4	4	19JAN10	22JAN10	19JAN10	22JAN10	1	70			1988
07R1AI1626	Construct slab	8	8	23JAN10	01FEB10	23JAN10	01FEB10	1	70			
07R1AI1628	Construct wall for WYH Nullah	10	10	02FEB10	12FEB10	02FEB10	12FEB10	1	70	3		1103
07R1AI1630	Constrtuct wall for SM Nullah	10	10	17FEB10	27FEB10	17FEB10	27FEB10	1	70			10:1
07R1AI1632	Assoc. RC works for trash grill & stop slogs	18	18	01MAR10	20MAR10	01MAR10	20MAR10	1	70			
07R1AI1634	Mass concrete infill	3	3	22MAR10	24MAR10	22MAR10	24MAR10	1	70			133
07R1AI1636	PC block & san bag bund wall	3	3	25MAR10	27MAR10	25MAR10	27MAR10	1	70			
	fication Works (Steel Works)					-						1888
07R1AI150T	Install steelworks; Phase 3	36	36	01NOV11*	12DEC11	01NOV11*	12DEC11	1	-143			
Piling Works	Control of the Contro											38
	Nong Crest Plarform											
11R2Al1202	Erect piling platform for upper piles	12	12	22SEP10	07OCT10	22SEP10	07OCT10	1	103			
11R2Al1204	Mobilize piling rig & set up	6	6	08OCT10	140CT10	08OCT10	140CT10	1	103			383
11R2AI1206	350mm dia, pre-bored H-piles (upper); 36 nos.	36	36	15OCT10	26NOV10	15OCT10	26NOV10	1	103		a@ 1no/day	18
11R2AI1208	Demobilize piling rig	6	6	27NOV10		27NOV10	03DEC10	1	103		1	
Skin Wall & C												i dia
11R2Al1210	Excavate & hack off grout	8	8	04DEC10	13DEC10	04DEC10	13DEC10	1	103			11163
11R2AI1210	Construct skin wall	12	12			14DEC10	29DEC10	1	103			13153
111/2/11/2	Construct capping beam	8	8			30DEC10	08JAN11	1	103			11/5

ID.	Activity Description	D04 Our	WP3D Dur	AD04 Start	AD04 WP3D Finish Start	WP3D Finish		Total Float	2008 2099 2010 2011 2012 2013
11R2AI1216	Backfill & construct U-channel	4	4	10JAN11	13JAN11 10JAN11	13JAN11	1	103	
11R2AI1218	Fix rebar/ erect fwk/concrete ramp	12	12	14JAN11	27JAN11 14JAN11	27JAN11	1	103	
Piling Works	Above Inclined Access Ramp								
11R2AI1220	Mobilize piling rig & set up	6	6	1BNOV11	24NOV11 18NOV11	24NOV11	1	-195	
11R2Al1222	350mm dia. pre-bored H-piles (lower); 29 nos.	29	29	25NOV11	02JAN12 25NOV11	02JAN12	-1	-195	■@ 1no/day
11R2AI1224	Demobilize piling rig	6	6	03JAN12	09JAN12 03JAN12	09JAN12	1	-195	
	nclined Access Ramp								
11R2Al1226	Excavate & hack off grout	6	6	10JAN12	16JAN12 10JAN12	16JAN12	1	-195	
11R2AI1228	Construct skin wall	12	12	17JAN12	02FEB12 17JAN12	02FEB12	1	-195	
11R2AI1230	Construct capping beam	8	8	03FEB12	11FEB12 03FEB12	11FEB12	1	-195	
11R2AI1232	Backfill & construct U-channel	4	4	13FEB12	16FEB12 13FEB12	16FEB12	1	-195	
11R2Al1234	Fix rebar/erect fwk/concrete ramp	12	12	17FEB12	01MAR12 17FEB12	01MAR12	1	-195	
		100	7.0		Name and Address				
Kemaining	Works Prior to Handover								
	Telesco e a como de la porte A	- 00	00	0055040	15MAR12 03FEB12	15MAR12	1	-195	
07R1Al1606	Finishing & reinstatement works; Portion A	36	36			22MAR12	1	-195	
07R1AI1608	Pre-handover inspections and remedial works	30	30	17FEB12	22MAR12 17FEB12 29MAR12 23MAR12		2	0	
07R1AI1610	Contractor serve notice for Works completion	7	04	23MAR12 30MAR12			2	0	
07R1Al1612	SO issues completion certificate	21	21		19APR12 30MAR12	01MAR12	1	-183	150nos, climber, 200nos, woodland≝63nos, trees, 2072nos.
16R7Al1602	Landscaping works at Portion A	30	30	27JAN12	01MAR12 27JAN12		2	-181	130/105, Cliffiper, 200/105, Woodiand=03/105, Tees, 2072/103.
16R7AI1604	Establishment Works at Portion A	365	365	02MAR12	01MAR13 02MAR12				
3DL1Al1602	Install flow measurement devices at Intake I-1	12	12	13DEC11	29DEC11 13DEC11	29DEC11	1	-143 -118	
3DL1AI1604	Maintain & monitor flow monitoring	365	365	30DEC11	28DEC12 30DEC11	28DEC12	2	-110	
Schedule o	f Milestones for Cost Center No. 4L						-		
								10 - 45	
04L1Al1802	4L 1; On completion of 50% excavation	0	0		29JUN09	29JUN09		1,645	of for Cascade at Intake I-1
04L1AI1804	4L 2; On completion of excavation	0	.0		19JAN10	19JAN10	2	1,441	♦for Cascade at Intake I-1
04L1Al1806	4L 3; On completion of 25% concreting	0	0		26FEB10	26FEB10	2	1,403	♦ for Cascade at Intake I-1
04L1AI1808	4L 4; On completion of 50% concreting	0	0		26AUG10	26AUG10	2	1,222	♦ for Cascade at Intake I-1
04L1Al1810	4L 5; On completion of 75% concreting	0	0		09OCT10	09OCT10	2	1,178	♦ for Cascade at Intake I-1
04L1AI1812	4L 6; On completion of Cascade	0	. 0		220CT11	22OCT11	2	800	◆at Intake I-1
04L1AI1814	4L 7; On completion of connecting BC	0	0		220CT11	22OCT11	2	800	box culvert at Intake I-1
04L1Al1816	4L 8; On completion of all works under this CC	0	0		22MAR12	22MAR12	2	648	iwithin this Cost Centre
The same of the sa	f Milestones for Cost Centre No. 7R								
Schedule o									
Schedule o								7.40	
07R1Al1902	7R 1; On completion of trash grills	0	0		12DEC11	12DEC11	2	749	◆and stop log at Intake I-1
	7R 1; On completion of trash grills 7R 2; On completion of 25% excavation	0	0		12DEC11 29JUN09	29JUN09	2	300	♦spiral ramp at Intake I-1
07R1Al1902	· · · · · · · · · · · · · · · · · · ·						2	300	♦spiral ramp at Intake I-1 ♦spiral ramp at Intake I-1
07R1Al1902 07R1Al1904	7R 2; On completion of 25% excavation	0	0		29JUN09	29JUN09	2 2	1,645	◆spiral ramp at Intake I-1 ◆spiral ramp at Intake I-1 ◆spiral ramp at Intake I-1
07R1Al1902 07R1Al1904 07R1Al1906	7R 2; On completion of 25% excavation 7R 3; On completion of 50% excavation	0	0		29JUN09 25SEP09	29JUN09 25SEP09	2 2 2	1,645 1,557	◆spiral ramp at Intake I-1 ◆spiral ramp at Intake I-1 ◆spiral ramp at Intake I-1 ◆for spiral ramp at Intake I-1
07R1Al1902 07R1Al1904 07R1Al1906 07R1Al1908	7R 2; On completion of 25% excavation 7R 3; On completion of 50% excavation 7R 4; On completion of 75% excavation	0 0 0	0 0		29JUN09 25SEP09 02DEC09	29JUN09 25SEP09 02DEC09	2 2 2 2	1,645 1,557 1,489	◆spiral ramp at Intake I-1 ◆spiral ramp at Intake I-1 ◆spiral ramp at Intake I-1
07R1Al1902 07R1Al1904 07R1Al1906 07R1Al1908 07R1Al1910	7R 2; On completion of 25% excavation 7R 3; On completion of 50% excavation 7R 4; On completion of 75% excavation 7R 5; On completion of all excavation	0 0 0	0 0		29JUN09 25SEP09 02DEC09 19JAN10	29JUN09 25SEP09 02DEC09 19JAN10	2 2 2 2 2 2	1,645 1,557 1,489 1,441	◆spiral ramp at Intake I-1 ◆spiral ramp at Intake I-1 ◆spiral ramp at Intake I-1 ◆for spiral ramp at Intake I-1

ID	Activity Description	AD04	WP3D Dur	AD84 Start	AD84 Finish	WP3D Start	WP3D Finish	Cal	Total Float	2008		2009	2010	2011	2012	2013
07R1AI1918	7R 9: On completion of spiral access ramp	0	0	-	24AUG10	3001	24AUG10	2	1,224	177			♦at Inta	ke I-1		
07R1AI1920	7R 10; On completion of all works under this CC	0	0		22MAR12		22MAR12	2	648	V			under this C	Cost Centre	•	
	Milestones for Cost Centre No. 11R										11					13
Scriedule of	Wilestones for Gost Gentre No. 11K					_				Α.	- 1		+ 1			
11R2Al1R02	11R 1; On completion of soil nailing works	0	0		06SEP08A		06SEP08A	2		•	at Inta	ke I-1				
11R2Al1R04	11R 2; On completion of piling at platform	0	0		26NOV10		26NOV10	2	1,130			19	•wa	Il at platfon	m at Intak	e I-1
11R2Al1R06	11R 3; On completion of piling at branch access	0	0		02JAN12		02JAN12	2	728		W	at branch	access at Ir	ntake I-1 💠		
11R2Al1R08	11R 4; On completion of all works under this CC	0	0		03DEC10		03DEC10	2	1,123	18			un	der this Co	st Centre	
Constructio	n of Intake I-2															
Preliminary	Works					1/4				11	14					
	Works to Finalize Design															314
AGIB-02	Erect platform/mibilization & set up GI rig	3	3	12SEP08A	16SEP08A	12SEP08A	16SEP08A	1		8 1		1 1 1				
AGIB-04	Drill 3 nos. GI holes for Intake Structures	22	22	17SEP08A	03NOV08A	17SEP08A	03NOV08A	1		_					1	
AGIB-06	Drill 1 hole for Intersection with Main Tunnel	12	12	11NOV08A	24NOV08A	11NOV08A	24NOV08A	1			0					
Diversion of C	LP Overhead Cable															
01R1BU0102	Temporary diversion of CLP overhead cable	30	30	02SEP08A	170CT08A	02SEP08A	17OCT08A	2		=					7	
Dievrsion of 1	00mm Watermain														2	
01R1BU0202	Temporary Diversion of 100mm dia. Watermain	64*	64*	03OCT08A	05DEC08A	03OCT08A	05DEC08A	2			3		1.10			
01R1BU0204	Issue VO35 for temp. diversion	1	1	03OCT08A	03OCT08A	03OCT08A	03OCT08A	1		1	-11					133
01R1BU0206	Preparation works	26	26	04OCT08A	04NOV08A	04OCT08A	04NOV08A	1								
01R1BU0208	Install steel support	3	3	05NOV08A	07NOV08A	05NOV08A	07NOV08A	1	1							
01R1BU0210	Lay new watermain	2	2	08NOV08A	18NOV08A	08NOV08A	18NOV08A	1			0					
01R1BU0212	Obtain ICE certificate for temp. support	0	0		19NOV08A		19NOV08A	1		SI.	•			1 13		133
01R1BU0214	Pressure test	2	2	20NOV08A	21NOV08A	20NOV08A	21NOV08A	1								
01R1BU0216	Sterilise new pipe & take water sample	3	1,000		THE SECTION OF THE SECTION OF		25NOV08A	1			1	1 11:3	11	1 11		
01R1BU0218	Watermain connection by WSD	10	10	26NOV08A	05DEC08A	26NOV08A	05DEC08A	2								
VO #11; Trans	perant Hoarding at I-2									100						
VO011-02	Receive VO11 for transparent hoarding	0	0		14JUL08A	1	14JUL08A	1					100		8 -	
VO011-04	Procure/prepare/install transparent hoarding	51	51	15JUL08A	13SEP08A	15JUL08A	13SEP08A	1			-11					
VO#32; Replac	ce Hoarding by Chain Link Fence					,	,		.,					+ 11	9	
VO032-I202	Receive VO-32 for replacing hoarding by CLF	0	0		16SEP08A		16SEP08A	1				1.1	like.	1 11		
VO032-1204	Procure/prepare/install transparent hoarding	51	51	17SEP08A	17NOV08A	17SEP08A	17NOV08A	1				01.0				
01R1Bl2102	Possession of Portion B -90d of DOC	0	0	26MAR08A	1	26MAR08A		2	_							
		0	0	ZOWAROOA	19APR08A	The second of th	19APR08A	2					100		9 - 1	
01R1Bl2104 01R1Bl2108	Obtain TTA (ingress & egress) approval	30	11/52	ASOVAMCO	LI STANDING SERVICES	1	05SEP08A	1	+-				***		7	
01R1BI2108 01R1BI2112	Site clearance Erect hoarding	30		The Property of the Party of th	16MAR09A	All the state of the second con-		1	1-				115			18
01R1BI2112	Install remote contorl CCTV as per ER 4.4.10	12	100000	The supersonal results	13MAR09A	1	17.1000.000.000.000.000.000	1	1					1 13		
16R7BI2002	Tree transplanting; 1 no.	72	4100		200 000		23APR09A	1	+					1		18
		12		TODEOGA	20/ II 100/A	, .002000A	LOJ II TOOM	-							-	100
and the second second second	rsion/Approach Channel/H-Pile Wall														-	121
	ut of Pile Wall at I-2				40 11 11 00 4		10 11 11 00 4	1 4					r - 1	1 1		
VO022-02	Received VO22 for revised layout of pile wall	0	0		10JUL08A		10JUL08A	1		- X				1 11		429

ID	Activity	D04	WP3D Dur	AD84 Start	AD04 Finish	WP3D Start	WP3D Finish		Total Float	2908			2011		
	Description	Our				10000	21AUG08A	1	FIOSE				und meets		2 13
/0022-04	SOR confirmed to demolish exit. ret. wall	38	-	11JUL08A	21AUG08A			_							88
VO022-06	Demolish existing retaining wall	1	1	11.00	13SEP08A		13SEP08A	1		* *					100
VO022-16	Reinstate piling platform	2	2	16SEP08A	17SEP08A	16SEP08A	17SEP08A	1		1	-				0000
Phase 1; Cons	truct 550 dia. H-pile Wall														178
12R3BI2202	Form temp. access ramp along west side of stream	44	-	10JUN08A	31JUL08A		31JUL08A	1		=				10	42
12R3BI2204	Additional SI & engineering works	26	-	25AUG08A	-		24SEP08A	1						1	
12R3BI2206	Mobilize piling rig & set up	5	-	25SEP08A	1		30SEP08A	1		1 1	1			8 -	
12R3BI2208	Construct piles 1 to 18	13	13	02OCT08A	17OCT08A	02OCT08A	17OCT08A	1						9-1	
12R3BI2210	Piling works stopped by the SOR	8	8	180CT08A	27OCT08A	18OCT08A	27OCT08A	1						4 1 -	BEI.
12R3BI2212	Construct piles 19-58	28	28	280CT08A	26NOV08A	28OCT08A	26NOV08A	1		•					
12R3Bl2214	SOR's instruction to delet pile 59	0	0		02DEC08A		02DEC08A	1	12	•					18181
12R3Bl2216	Demobilize piling rig	4	4	03DEC08A	06DEC08A	03DEC08A	06DEC08A	1	1					di 1	200
12R3Bl2218	Construct skin wall/caping beam/u-channel	70*	70*	25JUN09	15SEP09	25JUN09	15SEP09	1	80		==58	nos; @ 750m	m c/c		13
12R3Bl2220	Excavate for skin wall; 4 bays	18	18	25JUN09	16JUL09	25JUN09	16JUL09	1	80		=				2.93
12R3BI2222	Construct for skin wall; 4 bays	24	24	17JUL09	13AUG09	17JUL09	13AUG09	1	80						
12R3BI2224	Construct capping beam; 4 bays	16	16	14AUG09	01SEP09	14AUG09	01SEP09	1	80						1488
12R3BI2226	Construct drainage; 4 bays	12	12	02SEP09	15SEP09	02SEP09	15SEP09	1	80		0				
Phase 1: Cons	struct Dry Weather Flow Channel														33.1
08R1Bl2202	Excavate for new low flow channel	6	6	27MAR09A	03APR09A	27MAR09A	03APR09A	1	2		1				18 38
08R1BI2204	Construct new low flow channel	6	6	11JUN09	17JUN09	11JUN09	17JUN09	1	-196		9				100
08R3BI2208	Remove blcock wall/excavate for gantry footing	12	12	18JUN09	02JUL09	18JUN09	02JUL09	1	-196						
08R3BI2212	Construct PC bund wall to protect gantry footing	6	6	03JUL09	09JUL09	03JUL09	09JUL09	1	-196		1				
10	struct Approach Channel West				-	20-314124020	100000000000000000000000000000000000000								1180
08R1Bl2218	Construct temp. concrete block bund	12	12	02NOV09*	14NOV09	02NOV09*	14NOV09	1	43		I D	rovision of wa	ater pump	,	
08R1Bl2220	Excavate for western portion guide wall & slab	12	12		28NOV09		28NOV09	1	43	8			3-5-76 (1-0-0-5-11),a-0-		1883
08R1BI2222	Construct western portion of guide wall & slab	50	50		29JAN10		29JAN10	1	43						110
		6	6		05FEB10	ISOS PROPERTY.	05FEB10	1	43			1			173
08R1BI2224	Remove concrete block bund	(0)	0	30371110	031 EB10	300/AI410	COI EB 10	,	- 40			2 2			11,55
	struct Approach Channel North	6		01NOV10*	06NOV10	048101/40*	06NOV10	1	22			Inc	vision of	water pump	0
08R1BI2226	Construct temp. concrete block bund			12 10 10 10 10 10 10 10 10 10 10 10 10 10	CHANGE AND A SECOND	GETT FOR HOLDING	20NOV10	1	22	16			JVISION OF	water pump	148
08R1Bl2228	Excavate for L-shaped retaining wall	12	12		20NOV10	119/10/05/10/05	DENT AND BUILDING	-		20	25	-			
08R1BI2230	Construct L-shaped retaining wall	18	18	1	11DEC10		11DEC10 28DEC10	1	22					1 33	- 63
08R1BI2232	Excavate eastern portion of guide wall & slab	12	12	Property Control of the Control of t	28DEC10	1855880785078500	THE WAST SHEET.	140	22					84	14.31
08R1BI2234	Construction of boulder traps; 7nos.	24	24	(2002/00/00/2010/00/	1 1.29.600000000000000000000000000000000000	29DEC10	26JAN11	1	(2/3		1	- 1		78-	343
08R1BI2236	Construct eastern portion of guide wall & slab	24	24		26FEB11	250(20)(01(0))(0)	26FEB11	1	22				4	13	
08R1BI2240	Remove temp. concrete blcok bund	6	6	28FEB11	05MAR11	28FEB11	05MAR11	1	22						113
Phase 4 - Con	struct Remaining Appr. Channel														988
08R1BI2242	Remove gantry crane & steel deck	18	18			16DEC11	10JAN12	1	-196						1824
08R1BI2244	Excavation for remaining approach channel	12	12	11JAN12	27JAN12	11JAN12	27JAN12	1	-196	-1					
08R1BI2246	Construct remaining approach channel	24	24	28JAN12	24FEB12	28JAN12	24FEB12	1	-196						13.5
08R1BI2248	Close out last section of guide wall	12	12	25FEB12	09MAR12	25FEB12	09MAR12	1	-196						
08R1BI2250	Construct trash grill	12	12	25FEB12	09MAR12	25FEB12	09MAR12	1	-196	t l				1	13.52

ID	Activity Description	AD04 Dur	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish	1	Total Float	2008 2009 2016 2011 2012 2013
		Dai	Dui	Junit	Estinati	J. Ottoris	1.0090	1251	, ioai	
	Construct Vortex/Drop Shaft									
	Gantry Crane/Noise Enclosure	- 0.1	- 04	20JAN09A	04550000	20JAN09A	21FEB09A	1	-	■Wan Kei
5L1BI2300	Construct 8 nos, mini piles	24	-7/1					1		aven ke
5L1BI2301	Erect timber platform for mini piling	4	-	23FEB09A		23FEB09A	26FEB09A	-		
5L1BI2302	Construct 6 nos. mini piles	12		27FEB09A		27FEB09A	12MAR09A	1		
5L1BI2303	Excavation for footing/pile caps	12		13MAR09A		13MAR09A		1		
5L1BI2304	Construction of footing/pile caps	12	1	27MAR09A	-		18APR09A	1	12	
5L1Bl2305	Install steel deck	25	1	04MAY09A		04MAY09A	30JUL09	1	-175	
5L1BI2316	Construct footing for gantry crane	12	12			25AUG09	07SEP09	1_	-196	
5L1BI2318	Install gantry crane & noise enclosure	42	42	08SEP09	29OCT09	08SEP09	29OCT09	1	-196	
Sround Treat	ment Works for Vortex Shaft									
05L1BI2306	Setting up	2	2			-	11JUL09	1	-196	following chanell diversion to west
5L1Bl2308	Probing & curtain grouting around shaft	37	37	13JUL09	24AUG09	13JUL09	24AUG09	1	-196	
Excavation ar	nd Construction of Vortex Shaft									
5L1BI2320	Excavate shaft; +99mPD to +65mPD (30m)	118	118	30OCT09	23MAR10	30OCT09	23MAR10	1	-196	
05L1BI2321	Set up for lining construction	6	6	11NOV11	17NOV11	11NOV11	17NOV11	1	-196	
5L1BI2322	Construct permanent lining; 30m @ 4m/ 4days	30	30	11NOV11	15DEC11	11NOV11	15DEC11	1	-196	
xcavate &	Construct Air Vent Shaft			8						
5L1Bl2418	Enlarge the platform for RCD operation	15		08DEC08A		08DEC08A	27DEC08A	1		
5L1BI2420	Mobilize & set up RCD for excavation	6		29DEC08A			06JAN09A	1		provision of TTA
5L1BI2422	Bore shaft with RCD; 37.5m @1m/day	54		07JAN09A		07JAN09A	13MAR09A	1		
5L1BI2424	Demobilize RCD rig	5		14MAR09A			1	1	1-0	Iprovision of TTA
5L1BI2426	Install permanent steel liner	3	_	20MAR09A				1		
5L1BI2427	Preparation works for casting concrete	1		21MAR09A				1		
5L1BI2428	Damage found on installed steel liner	0	0		25APR09A		25APR09A	1		
5L1BI2429	Removal of steel liner	31	31	27APR09A	04JUN09	27APR09A	MINISTER PLANTING	1	-196	
5L1Bl2430	Remove RCD platform	17	17	05JUN09	24JUN09	05JUN09	24JUN09	1	-196	
5L1BI2432	Construct PC bund wall	12	12		09JUL09	25JUN09	09JUL09	1	-196	
5L1BI2434	Divert channel to West	0	0		09JUL09		09JUL09	1	-196	
5L1BI2436	Footing for gantry crane	12	12	DATES DE SELENCIER	100000000000000000000000000000000000000	02NOV09*	14NOV09	1	-96	
5L1BI2438	Erection of gantry crane	36	36		29DEC09	Type of the State	29DEC09	1	-96	
05L1BI2440	Set up sliding system	6	6	30DEC09	06JAN10		06JAN10	1	-96	
5L1BI2446	Install steel casing	36	36	STATE AND USE	Personal Section	07JAN10	20FEB10	1	-96	
5L1BI2448	Survey checking & capping concrete	3	3	22FEB10	III I see a commence de la constantina	22FEB10	24FEB10	1	-96	
5L1BI2450	Preparation & concreting	3	3	25FEB10	27FEB10	25FEB10	27FEB10	1	-96	Ifollowing consent from the SOR
5L1Bl2452	Construct upstand wall	24	24	01MAR10*	27MAR10	01MAR10*	27MAR10	1	-96	
The second second second	Construct Man Access Shaft									
	ment for Man Access Shaft	0.4	24	10 11 11 00	14411000	10JUL09	14AUG09	1	-50	
05L1BI2502	Probing & curtain grouting around shaft	31	31	10JUL09	14AUG09	1030109	14/40/309	1	-50	
	& Noise Enclosure at M. A. Shaft				II SERVICE	Lyggyyage	I VIVIEWS			
5L1BI2504	Excavate & construct 4 nos. gantry footings	12	12	15AUG09	28AUG09	15AUG09	28AUG09	1	-50	lincluding 1 wk concrete strength

ID	Activity Description	004 Our	WP3D Dur	AD64 Start	AD04 Finish	WP3D Start	WP3D Finish		Float	2008 2009 2010 2011 2012
05L1BI2505	Install gantry crane & noise enclosure	36	36	29AUG09	12OCT09	29AUG09	12OCT09	1	-50	■provision of TTA
ELS and Exca	vation upto Rock Head Level at M.A.									
05L1BI2503	Install sheet piles	6	6	15AUG09	21AUG09	15AUG09	21AUG09	1	-44	
05L1BI2506	Excavation to rock head level	18	18	13OCT09	03NOV09	13OCT09	03NOV09	1	-50	
Excavation &	Construction of Man Access Shaft									
05L1BI2508	Excavation/muck out/temporoary support	127	127	04NOV09	12APR10	04NOV09	12APR10	1	-50	
5L1BI2522	Construct base	4	4	15MAR11	18MAR11	15MAR11	18MAR11	1	-50	after construction of man access adit
05L 1BI2524	Set up for 37m shaft construction (wall only)	6	6	(ASE 34 to On (4.4) (A)	Tree-control of the control of the c		25MAR11	1	-50	
5L1BI2526	Construct wall/stair, 25 landings @ 3 days/land	75	75	110211000CO11100O	28JUN11	26MAR11	28JUN11	1	-50	
5L1BI2528	Removal of gantry crane	12	12		13JUL11	29JUN11	13JUL11	1	-50	
5L1BI2530	Construct wall above ground level	8	8		22JUL11	200000000000000000000000000000000000000	22JUL11	1	-50	
5L1BI2530	Construct shaft roof	12	12		05AUG11		05AUG11	1	-50	
NAME OF TAXABLE PARTY.	(S. 2) TO A CONTROL OF THE STATE OF THE STAT	12	1.4	2000211			100.00	-10		
xcavate &	Construct Deaeration Chamber									
		L SANS	-		Distriction (MANAGE)	Tarres (Appendiction	Los established	T	1000	[
05L1BI2602	Probing/grout/excavate/muckout/temp.support	72	72			24MAR10	23JUN10	1	-196	top heading 4m deep 17m, @0.2m/day = 72
05L1BI2604	Drill/excavate/muckout/temp. support for bench	50	50		21AUG10		21AUG10	1	-196	4.5m deep■22*4.5*9=891m3, 17.8m3/day
05L1BI2607	Drill/excavate/muckout/temp. support for bottom	50	50		DAMES P. D. S.	23AUG10	22OCT10	1	-196	4.5m deep■22*4.5*9=891m3, 17.8m3/day
05L1BI2608	Set up for lining construction	12	12	26AUG11	08SEP11	26AUG11	08SEP11	1	-196	
05L1BI2610	Construct base; 3 bays	9	9	09SEP11	20SEP11	09SEP11	20SEP11	1	-196	
05L1BI2612	Construct walls 2 lifts; 3 bays	24	24	21SEP11	200CT11	21SEP11	200CT11	1	-196	
05L1BI2614	Const. crown/underpin. of air vent & drop shafts	18	18	210CT11	10NOV11	210CT11	10NOV11	1	-196	
Excavate &	Construct Main Adit Tunnel		-	-						
3BL1BI2102	Probing/grout/temp, support/excavation/muck out	200	200	23OCT10	27JUN11	23OCT10	27JUN11	1	-196	56m @ 4m/11 days
3BL1Bl2104	Construct permanent lining	50	50	TARGORES-ENTERNAS	25AUG11	NAMES OF STREET	25AUG11	1	-196	including β days for setup of mould■
	THE RESERVE OF THE PERSON NAMED IN COLUMN TO SERVE OF THE	90	9.0	Locoliti	2010011					
AND DESCRIPTION OF THE PARTY OF	Construct Man Access Adit			_						
Upper Horizo			_			I was a second	I BOWN OF THE		-	
05L1BI2806	Probing/gorut/excavate/muckout/temporary support	90	90		NEGOCIOCONIL.	13APR10	30JUL10	1	-50	===26m, @ 4 m/9 day
05L1Bl2830	Set up for 23m upper adit construction	6	6		01FEB11		01FEB11	1	-50	
05L1Bl2834	Construction of permanent lining	32	32	02FEB11	14MAR11	02FEB11	14MAR11	1	-50	
Vertical Section	on				Towns and the second		The second second		50.00	
05L1BI2807	Probing & curtain grouting around shaft	24	24		27AUG10		27AUG10	1	-50	
05L1BI2808	Set up for 7.2m raise (shaft) excavation	2	2			28AUG10	30AUG10	1	-50	
05L1BI2810	Excavate/removal of rock/temporary support	24	24			31AUG10	28SEP10	1	-50	■@ 0.3m/day & night
5L1BI2822	Construct base of raise shaft	4	4	09DEC10	13DEC10	09DEC10	13DEC10	1	-50	
05L1BI2824	Set up for 9m raise stairway const. (wall only)	6	6	14DEC10	20DEC10	14DEC10	20DEC10	1	-50	
05L1BI2826	Construct wall & stair; 7 landings @4days/landin	28	28	21DEC10	25JAN11	21DEC10	25JAN11	1	-50	[G 1
Lower Horizo	ntal Section									
05L1BI2812	Set up for 9.3m lower adit excavation	2	2	29SEP10	30SEP10	29SEP10	30SEP10	1	-50	
05L1BI2814	Excavate/removal of rock/temporary support	31	31	02OCT10	08NOV10	02OCT10	08NOV10	1	-50	■@0.3m/day & night
05L1BI2816	Set up for 7m lower adit construction	6	6	09NOV10	15NOV10	09NOV10	15NOV10	1	-50	
,-,-,-	Construction of permanent lining for lower adit	20	20			16NOV10	08DEC10	1	-50	f

ID	Activity		WP3D	AD04	AD04	WP3D	WP3D	Cal		2008 2009 2010 2011 2012 2013
	Description	Dur	Dur	Start	Finish	Start	Finish	ID	Float	
Junction Be	tween Main Tunnel & Adit Tunnel							-		
			40	26AUG11	2400744	26AUG11	240CT11	1	-127	
3BL1Bl2106	Temp. support & excavation breakthrough	48	48				19DEC11	1	-127	
3BL1Bl2108	Construct collar between MT & AT	48	48	25OCT11	19DEC11	25OCT11	TODECTT		-121	
Remaining V	Vorks Prior to Handover									
ř.									1 125	
08R1BI2102	Finishing & reinstatement works; Portion B	36	36	04FEB12		04FEB12	16MAR12	1	-196	
08R1Bl2103	Pre-handover inspections and remedial works	30	30	18FEB12		18FEB12	23MAR12	1	-196	
08R1BI2104	Contractor serve notice for Works completion	7	7	24MAR12		24MAR12	30MAR12	2	0	
08R1BI2105	SO issues completion certificate	21	21	31MAR12	20APR12	31MAR12	20APR12	2	0	
16R7BI2102	Landscaping works at Portion B	72	72	16DEC11	16MAR12	16DEC11	16MAR12	1	-158	
16R7BI2104	Establishment Works at Portion B	365	365	17MAR12	16MAR13	17MAR12	16MAR13	2	-196	
3DL1Bl2101	Install flow measurement devices at Intake I-2	12	12	07FEB12	20FEB12	07FEB12	20FEB12	1	-184	
3DL1Bl2105	Maintain & monitor flow monitoring	365	365	21FEB12	19FEB13	21FEB12	19FEB13	2	0	
Schedule of	Milestones for Cost Centre No. 3bL									
3BL1BI2A02	3bL 1; On establishing tunnelling equipments	. 0	0		22OCT10		22OCT10	2	1,165	equipment for tunnelling at Intake I-2
3BL1Bl2A04	3bL 2; On completion of 12,5% perm. tunnel linin	0	0		18NOV10		18NOV10	2	1,138	♦ for Adit Tunnel at Intake I-2
3BL1BI2A06	3bL 3; On completion of 25% perm, tunnel lining	0	0		16DEC10		16DEC10	2	1,110	♦for Adit Tunnel at Intake I-2
3BL1BI2A08	3bL 4; On completion of 37.5% perm, tunnel linin	0	0		15JAN11		15JAN11	2	1,080	♦for Adit Tunnel at Intake I-2
3BL1BI2A10	3bL 5; On completion of 50% perm. tunnel lining	0	0		15FEB11		15FEB11	2	1,049	♦for Adit Tunnel at Intake I-2
3BL1Bl2A12	3bL 6; On completion of 62.5% perm. tunnel linin	0	0		15MAR11		15MAR11	2	1,021	♦ for Adit Tunnel at Intake I-2
3BL1Bl2A14	3bL 7; On completion of 75% perm. tunnel lining	0	0		12APR11		12APR11	2	993	♦ for Adit Tunnel at Intake I-2
3BL1Bl2A16	3bL 8; On completion of 87.5% perm. tunnel linin	0	0		09JUL11		09JUL11	2	905	♦for Adit Tunnel at Intake I-2
3BL1Bl2A18	3bL 9; On completion of perm, tunnel lining	0	0		25AUG11		25AUG11	2	858	♦ for Adit Tunnel at Intake I-
3BL1Bl2A20	3bL 10; On completion of all works under this CC	0	0		19DEC11		19DEC11	2	742	◆under this Cost Centre
Schedule of	Milestones for Cost Centre No. 5L									
Concuair of	intestorico for cost contra no. en		_							
05L1Bl2M02	5L 1; On completion of 25% of excavation	0	0		08DEC09	1	08DEC09	2	1,483	♦ below G.L except for Adit at Intake I-2
05L1BI2M04	5L 2; On completion of 50% of excavation	0	0		12APR10		12APR10	2	1,358	♦ below G.L. except for Adit at Intake I-2
05L1BI2M06	5L 3; On completion of 75% of excavation	0	0		23JUN10		23JUN10	2	1,286	♦ belowe G.L. except for Adit at Intake I-2
05L1BI2M08	5L 4; On completion of all excavation	0	0		22OCT10		22OCT10	2	1,165	◆below G.L. except for Adit Intake I-2
05L1BI2M10	5L 5; On completion of drop shaft & vortex shaft	0	0		15DEC11		15DEC11	2	746	vortex shaft at Intake
05L1BI2M12	5L 6; On completion of de-aeration chamber	0	0		10NOV11		10NOV11	2	781	♦ chamber at Intake I-2
05L1Bl2M14	5L 7: On completion of air vent shaft	0	0		27MAR10		27MAR10	2	1,374	♦shaft at Intake I-2
05L1Bl2M16	5L 8; On completion of man access shaft	0	0		05AUG11		05AUG11	2	878	♦shaft at Intake I-2
05L1BI2M18	5L 9; On completion of man access adit	0	0		14MAR11		14MAR11	-	1,022	◆adit at Intake I-2
05L1BI2M20	5L 10: On completion of all works under this CC	0	0		23MAR12	+	23MAR12	2	647	under this Cost Centre◆
1.00-001-00-000	Milestones for Cost Centre No. 8R				-					
Schedule of	WIRESTONES TO GOST GENTIE NO. DIX									
00B4B10B00	8R 1; On completion of approach channel	0	0		09MAR12		09MAR12	2	661	channel and assiciated decking at Intake I-2
08R1BI2R02 08R1BI2R04	8R 1; On completion of approach channel	0	0		09MAR12		09MAR12	2	-	rat Intake I-2

ID .	Activity Description	D04 Dur	WP3D Dur	AD04 Start	AD04 WP3D Finish Start	WP3D Finish		Total Float	2008 2009	9 2019 2011 2012 2013
08R1BI2R06	8R 3; On completion of all works under this CC	0	0		23MAR12	23MAR12	2	647		under this Cost Centre◆
Schedule of	Milestones for Cost Centre No. 12R		-	1000		100	100	or the last	8	
12R3BI2S02	12R 1; On completion of 50% pile retain, wall	0	0		06NOV08A	06NOV08A	2		♦wall at la	ntake I-2
12R3BI2S04	12R 2; On completion of pile retain, wall	0	0		26NOV08A	26NOV08A	2	1 8	◆wall at I	Intake I-2
12R3BI2S06	12R 3; On completion of boulder traps	0	0		26JAN11	26JAN11	2	1,069		♦traps at Intake I-2
12R3BI2S08	12R 4; On completion of all works under this CC	0	0		23MAR12	23MAR12	2	647		under this Cost Centre
Constructio	n of Intake I-3									
Preliminary V		110								
	Vorks To Finalize Design		_				-			
AGIC-02	Erect platform/mibilization & set up GI rig	3	3	03NOV084	05NOV08A 03NOV08A	05NOV08A	1		1	
AGIC-04	Drill 3 nos. GI holes for Intake Structures	12	-		19NOV08A 06NOV08A		1		2	
	e Hoarding by Chain Link Fence	12	12	00110 1007	ISINO VOON CONCOVOON	ISNOVOOA	į '	1		
VO032, Replac	Received VO-32 for replacing hoarding by CLF	0	0		16SEP08A	16SEP08A	1	-		
VO032-I302 VO032-I304	Procure/prepare/install transparent hoarding	80		17SEP08A	06MAR09A 17SEP08A		1	1	927	
VO032-1304	Productive prepared install transparent hoarding	00	80	173EF00A	UOIVIARUSA 173EFUOA	UGIVIARUSA	-	- 8		
01R1Cl3102	Possession of Portion C -90d of DOC	0	0	26MAR08A	26MAR08A		2			
01R1Cl3102	Site clearance	40	-		20SEP08A 22APR08A		1			
01R1Cl3104	Haording at slope crest	48		03JUN08A	30JUL08A 03JUN08A	30JUL08A	1			
01R1Cl3110	Set-up wheel washing facilities	6		30JUN08A	03JUL08A 30JUN08A		1	1		
01R1Cl3118	Install remote contorl CCTV as per ER 4.4.10	12	_		10NOV08A 28OCT08A		1	1 8	24	
	anting Works			2000100/1	10/10/100/1200/100/1	TONOTOGIT	- 2			
Tree Transpi	anting works									
16R7CI3202	Tree inspection & report	7	7	01APR08A	26APR08A 01APR08A	26APR08A	2			
16R7Cl3202	Tree transplant for upper parts; 8 nos	86*	86*	04JUN08A	13SEP08A 04JUN08A	13SEP08A	1			
16R7Cl3204	1st stg tree pruning	2	2		21JUN08A 04JUN08A		1	- 8		
16R7CI3208	2nd stg tree pruning	2	2	04JUL08A	04JUL08A 04JUL08A	04JUL08A	1	1		
16R7Cl3210	Final stg, tree pruning & tree uplifting	6	6	08SEP08A	13SEP08A 08SEP08A	-	1	9		
16R7Cl3212	Tree transplanting at Ch250-Ch200); 20 nos.	214*	214*		09MAR09A 21JUN08A	09MAR09A	1			
16R7Cl3214	1st stg tree pruning	3	-	21JUN08A	15JUL08A 21JUN08A	15JUL08A	1			
16R7Cl3216	2nd stg tree pruning	3		15JUL08A	12SEP08A 15JUL08A	12SEP08A	1			
16R7Cl3218	Final stg tree pruning & tree uplifting	8	81	28FEB09A	09MAR09A 28FEB09A	09MAR09A	1	1 3		
16R7Cl3220	Tree transplanting at Ch100-Ch0	66*	66*	12NOV09	30JAN10 12NOV09	30JAN10	1	17		
16R7CI3222	1st stg tree pruning	4	4	12NOV09	16NOV09 12NOV09	16NOV09	1	17		
16R7CI3224	2nd stg tree pruning	4	4	15DEC09	18DEC09 15DEC09	18DEC09	1	17	8	
16R7Cl3226	Final stg tree pruning & tree uplifting	10	10	20JAN10	30JAN10 20JAN10	30JAN10	1	17		
	ing Wall for Wall A	****		4 7 7 1						
Piling Works	The state of the s								8	
13R4Cl3400	Mobilize & set up piling rig	6	6	11AUG08A	16AUG08A 11AUG08A	16AUG08A	1			
13R4Cl3401	Drill 28 nos. grout (partially) 11 nos. piles	1			28AUG08A 18AUG08A	100	1			
13R4Cl3402	Piling stopped due to accessive grout loss	1			22OCT08A 29AUG08A		1			
	THE WIND STOPPED AND TO ACCUSSIVE WINDLE 1033			20/10/00/A						

ID	Activity Description	AD04 Dur	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish	Cal ID	Total Float	2008	2009	20	0 2	011	2012 2013
13R4Cl3405	Complete all H-piles, Wall A; 347nos,	70	70	18AUG08A	21JAN09A	18AUG08A	21JAN09A	1		-		H		1181	1188
Skin Wall														1120	1986
13R4CI3406	Excavate for skin wall construction; 2130m3	60	60	14JAN09A	02MAR09A	14JAN09A	02MAR09A	1							
13R4CI3408	Hack off piles; piles 1 to 347	48	48	04FEB09A	02APR09A	04FEB09A	02APR09A	1				1.1.5		78	18/3
13R4Cl3410	Construct skin wall:	60	60	28FEB09A	19MAY09A	28FEB09A	19MAY09A	1	i ii		-			199	1133
13R4Cl3414	Construct for capping beams;	24	24	14APR09A	04JUN09	14APR09A	04JUN09	1	401		=				
13R4Cl3416	Construct U-channels	37	37	06MAY09A	18JUN09	06MAY09A	18JUN09	1	394					1,12	
Soil Nailing	Works							-				9			
	utside Excavation Area							-						180	1300
13R1Cl3502	Scaffolding platform for soil nailing	18	18	08SEP08A	28OCT08A	08SEP08A	28OCT08A	1		A				11-1	1481
13R1Cl3504	Mobilize & set up drilling & grouting plants	4	4	12SEP08A	17SEP08A	12SEP08A	17SEP08A	1		1				1.8	1388
13R1Cl3506	Install & grout soil nails; 193 nos. + 8 Test N.	69	69	18SEP08A	09DEC08A	18SEP08A	09DEC08A	1	100	_				1.03	No.
	/ithin Excavation; Ch. 270-210				-										Hoid
13R1Cl3508	Install & grout soil nails	58*	58*	29JUL09	06OCT09	29JUL09	06OCT09	1	-160			L I			1824
	ithin Excavation; Ch. 210-130							-		7					48
13R1Cl3510	Install & grout soil nails	117*	117*	12DEC08A	11MAY09A	12DEC08A	11MAY09A	1	1 8	M 53.	north Control				1489
	/ithin Excavation; Ch.130-0							-							
13R1Cl3512	Install & grout soil nails	267*	267*	30OCT09	22SEP10	30OCT09	22SEP10	1	17	4			=		
The section of the section of	ing Outside Excavation									7					
13R1Cl3522	Scoffolding platform for soil nailing	12	12	10OCT09	23OCT09	10OCT09	23OCT09	1	235	×				1 10	
13R1Cl3532	Install & grout soil nails; 261 no.s + 3 Test N.	100	100	24OCT09	25FEB10	24OCT09	25FEB10	1	235						
	d Construction			. "	in said				-						18
	STATE OF THE STATE									-1			18.1		133
VO043-010	orks for Works included VO#043 Receive VO for revising design	0	0		02FEB09A		02FEB09A	1	-41						
VO043-010 VO043-020	Recieve amendment to VO#043	0	0		05MAY09A		05MAY09A	2			4			11-1	13
VO043-020	Procurement of lean mix concrete	12	1			06MAY09A		1		4				11.1	
VO043-040	Testing & approval of lean mix concrete	18	100000	15MAY09A	THE RESERVE OF THE PARTY OF THE	15MAY09A	HARRISON HITCHIS	1	-156		ı į		- 1		131
	Protect Retained Trees; VO #043			1.01.01.00											
VO043-120	Setting out at site	69	69	03FEB09A	28APR09A	03FEB09A	28APR09A	1		.4				1.87	139
VO043-130	Excavate & muck out manually; 50m @ 4m/day	2	2	29APR09A	30APR09A	29APR09A	30APR09A	1			i i		1 5		183
VO043-140	Erect formwork; 70m2 @ 14m2/day	5	_			04MAY09A		1						113	
VO043-150	Set up for conreting	2	2	08MAY09A	09MAY09A	08MAY09A	09MAY09A	1		30	10.1			110	
VO043-160	Pour concrete & removal of formwork	2	2	09MAY09A	11MAY09A	09MAY09A	11MAY09A	1		T ^o	1			30 8	13.24
Ch.460 to 370	VO# 043		-									100.3		148	188
VO043-060	Bulk excavation for benching;1061 @ 45m3/day	12	12	29MAY09	11JUN09	29MAY09	11JUN09	1	-160				diff		
VO043-070	Fill & compaction; 39 layers @ 1 day/layer	39	39	12JUN09	28JUL09	12JUN09	28JUL09	1	-160				8		
Ch. 370 to Ch.	270; VO #043									21		LED	1.161	1,000	43
VO043-090	Excavation for access road Ch. 370 to 310	4	4	29JUL09	01AUG09	29JUL09	01AUG09	1	-160	10	1	1	1.18	16 (1)	
VO043-100	Bulk excavation for benching; Ch. 310 to 270	5	5	03AUG09	07AUG09	03AUG09	07AUG09	1	-160						
VO043-110	Fill & compaction lean mix concerete; 15 layers	15	15	08AUG09	25AUG09	08AUG09	25AUG09	1	-160	to					118
Works On & A	bove Access Road; Ch. 460-270									15			K .3	ly st	
09R1Cl3610	Temporary concrete paving & curing	16	16	26AUG09	12SEP09	26AUG09	12SEP09	1	-139	22	1		8		

ID	Activity Description	D04 Our	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish		Total Float	2509	2010	201 2	012 20
09R1Cl3620	Excavation of slope batter above access road	47	47	14SEP09	The state of the s	14SEP09	10NOV09	1	321		=10,513m3 (@ 225m3/day	
Ch. 270 to Ch.	1	1											1,388
09R1Cl3624	Excavation & soil nailing	54	54	29JUL09	29SEP09	29JUL09	29SEP09	1	-160				MA
09R1Cl3626	Backfill (grade 200) & compaction	3	3	07OCT09		07OCT09	09OCT09	1	-160	8	1		1100
09R1Cl3628	Temporary concrete paving & curing	10	10	10OCT09	21OCT09	10OCT09	21OCT09	1	-160				1028
Ch. 210 to Ch.	BSS206 SC BCX W				-	-							
09R1Cl3630	Excavation as per conforming design	48	48	12DEC08A	11MAY09A	12DEC08A	11MAY09A	1		-			11.2
09R1Cl3630	Temporary concrete paving & curing	12	12			13NOV09	26NOV09	1	55				51924
VO-084-02	VO#084 revising the design received	0		12MAY09A	20110100	12MAY09A	20110110	1	1	4			5000
VO-084-02 VO-084-12	Works resumed as per VO #084	0		16MAY09A		16MAY09A		1	_	4			128
VO-084-12 VO-084-22	Excavate slope profile as per VO#084	34		16MAY09A	25JUN09	100000000000000000000000000000000000000	25JUN09	1	-79				
VO-084-22 VO-084-26	Remove excavated material off site; 6000m3	18	18	22OCT09	1	22OCT09	12NOV09	1	55				1783
VO-084-28	Soil nailing at Ch. 198 to 210	4	4	30SEP09		30SEP09	06OCT09	1	-160		1		166
VO-084-42	Excavate to access road formation	18	18	26APR11		26APR11	17MAY11	1	-160			1 1	66.8
		10	10	20/11/11	111111111111			,				1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
09R1Cl3634	0; up to +74.5mPD Excavation & soil nailing	62	62	30OCT09	13.JAN10	30OCT09	13JAN10	1	17				
09R1Cl3634		15	15			14JAN10	30JAN10	1	17		0		
	Temporary concrete paving & curing	15	10	140/1110	000/4110	1-10/11/10	1000/11/10						- 181
	0; below +74.5mPD	41	41	06AUG10	22CED40	06AUG10	22SEP10	1	17				118
09R1Cl3638	Excavate & soil nailing (+74.5 to 88.5mPD)	-	40	24SEP10		24SEP10	11NOV10	1	17	27			
09R1Cl3640	Excavate rock (88.5 to 63mPD; 3239m3 @ 80m3/day	40	7				19NOV10	1	17	4 1		i olk	188
09R1Cl3642	Backfill (grade 200) & compaction	7	- 1	12NOV10	19100010	12NOV10	1910010	1 2	- 17				- 100
	oad Paving; Ch. 460 to Ch. 270	1 22		00 11 11 14 4		00 11 11 14 4	05411044		100				1134
D9R1Cl3664	Construct drainage as per VO#090; 190m @ 5m/day	32	32	29JUN11	05AUG11		05AUG11 29AUG11	1	-160 -157	1			
09R1CI3674	Road formation; 190m @ 12m/day	20	20	06AUG11		06AUG11	17SEP11	1		4 1 1			
09R1CI3684	Lay sub-bse and kerb; 190m @ 12m/day	16	16	30AUG11	ALCOHOLD AND CONTRACT	30AUG11		11 73211	-157	×4. 14.	11 -		1418
09R1CI3694	Concrete paving; 190m @ 12m/day	16	16	19SEP11		19SEP11	08OCT11	1	-157 -157				988
VO-095-02	Green slope arrangement as per VO# 095	24	24	09JUL11	05AUG11	09JUL11	05AUG11	1	-15/				720
	pad Paving; Ch. 270 to Ch. 130	1 22	344			1011111111	les nuns	- 2	100	S 1 8 1		1 18	483
09R1Cl3644	Construct drainage; 140m @ 4m/day	35	35			18MAY11	28JUN11	1	-160	80			148
09R1CI3646	Backfill trench & road formation; 140m @ 12m/day	12	12	29JUN11	1-4-4-6-3	29JUN11	13JUL11	1	-137		14:1	150mm th	
09R1CI3648	Lay sub-base and kerb; 140m @12m/day	12	12	14JUL11		14JUL11	27JUL11	1	-125			150mmun	CK
09R1Cl3654	Concrete paving; 140m @ 12m/day	12	12	28JUL11	10AUG11	28JUL11	10AUG11	1	-125				
	oad paving: Ch. 130 to Ch. 0	80838	10.000	D. WATE DOLLAR	Topic sales		Leamner	1 2	100				189
09R1Cl3704	Construct drainage; 130m @ 4m/day	33	33		14SEP11		14SEP11	1	-160			A K	
09R1Cl3714	Backfill trench & road formation; 130m @ 12m/day	11	11	15SEP11	27SEP11	The state of the s	27SEP11	1	-160				- 1
09R1Cl3724	Lay sub-base & kerb; 130m @12m/day	11	11	28SEP11		28SEP11	120CT11	1	-160	8 1			- 1.83
09R1CI3734	Concrete paving; 130m @ 12m/day	11	11	130CT11	25OCT11	130CT11	25OCT11	1	-160			1	- 12
I-Pile Retai	ning Wall for Wall B		4	. 31						3			
Piling Works						Terror				8		1 4 4	
13R4CI3701	Form piling platform for Wall B	12	12	500 NORTH (800 NO.	17FEB10		17FEB10	1	17			11 3	- 186
13R4CI3702	Mobilize & set up piling rig	6	6	18FEB10	24FEB10		24FEB10	1	17	,	1		- 1189
13R4Cl3704	350mm dia. pre-bored H-piles, Wall B; 98 nos.	53	53	25FEB10	D3MAY10	25FEB10	03MAY10	1	17		2 nos	s. pile/rig	1939

Sheet 45 of 58

ID	Activity Description	AD04 Dur	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish	Cal	Total Float	2000	2010 2011 2012	
3R4Cl3705	Demobilize piling rig	6	6	04MAY10	TO MARKET AND THE	04MAY10	10MAY10	1	17			7
	Demobilize piling ng	11.38	0	041001110	10.40.41.10	0-111/1/10	1000001110					
Skin Wall I3R4CI3706	Excavate for skin wall; 48m3	18	18	11MAY10	01.IUN10	11MAY10	01JUN10	1	17			4
3R4CI3708	Hack off piles; piles 1 to 98	24	24	26MAY10		26MAY10	23JUN10	1	17			4
3R4Cl3710	Construct skin wall; 6 bays	24	24	09JUN10		09JUN10	08JUL10	1	17			7
3R4Cl3710	Excavate for capping beams;	12	12	02JUL10	1	02JUL10	15JUL10	1	17			
3R4CI3712	Construct for capping beams;	18	18	09JUL10		09JUL10	29JUL10	1	17			
3R4CI3714	Construct U-channels	18	18	16JUL10	05AUG10		05AUG10	1	17			8
				1000210	-	1000210	00/100/10					4
	dification Works (Dry Season)				-							
	n for Underground Works			10050001	LOVEEDOOA	LIDDEODA	0.45550004		- 4			8
9R1Cl3802	Form a temporay plant access to stream	60	1 201	12DEC08A		12DEC08A	04FEB09A	1		- T.	H-1 11 11 11 118	4
9R1Cl3804	Break boulders	32	1	05FEB09A		05FEB09A	24FEB09A	1				
9R1Cl3806	Concrete bedding for bund wall (gabion)	11	-	25FEB09A	Action to the last	25FEB09A	09MAR09A	1				3-
09R1Cl3808	Construct bund wall (gabion)	22	-	10MAR09A		10MAR09A		1		- 1		
9R1Cl3810	Divert channel to south west	0	0		30APR09A	V.	30APR09A	1	- 4	- Y		-
	fication Works											8
9R1Cl3812	Breaking of large boulders	30	30	02NOV09*	05DEC09		05DEC09	1	21			8
9R1Cl3814	Excavation of the stream bed & make good	24	24	07DEC09		07DEC09	06JAN10	1	21			4
9R1Cl3816	Laying of rock armour	24	24	07JAN10		07JAN10	03FEB10	1	21			19
9R1Cl3818	Construct bund wall for approach channel const.	24	24	04FEB10		04FEB10	06MAR10	1	21			4.
9R1Cl3820	Divert channel to south west	0	0		06MAR10		06MAR10	1	21		•	
excavation	for AVS/VS/DC/MAS/MAA											
Open Excavat	ion for Underground Structures											3
06L1Cl3906	Mobilize drilling rig, backhoes	1	1	30OCT09	30OCT09	30OCT09	30OCT09	1	-160			8
06L1CI3908	Excavate/mucking out/temporary support	200	200	31OCT09	07JUL10	31OCT09	07JUL10	1	-160		6000m3, 30m3/day = 200	
xcavation	& Construction of Main Adit									3 111		74
3CL1Cl3102	Excavation/mucking out/temporary support	40	40	08JUL10	23AUG10	08JUL10	23AUG10	1	-134		■10m, @0.3m/day	
3CL1Cl3104	Construction of permanent lining	24	24	24AUG10	20SEP10	24AUG10	20SEP10	1	-134			
onetructio	n of Man Access Adit (MAA)											
onstractio	III OI III ALOGGOS PLAIT (III PLA)		==									
06L1Cl3112	Cast invert; 1 bay	7	7	15SEP10	22SEP10	15SEP10	22SEP10	1	-160			
06L1Cl3112	Cast walls	12	12			24SEP10	08OCT10	1	-160			8
06L1Cl3114	Cast crown	12	-	09OCT10	-	09OCT10	23OCT10	1	-160			3
					2233.10	1000						6
onstructio	n of Man Access Shaft (MAS)											8
		1 2	1 021	20111112	40.00.45	00 11 11 45	40 11 11 40	11	100	ič i		8
06L1Cl3122	Cast base	3	3			08JUL10	10JUL10	1	-160			
06L1Cl3124	Set up formworks	6	6	12JUL10		12JUL10	17JUL10	1	-160			
06L1Cl3126	Construct wall/stair; 14 landings @ 6 days/land.	84	84	19JUL10		19JUL10	27OCT10	1	-160	@ 4 days	s/ landing 22m & 14 landings	84+ -
06L1Cl3128	Construct wall above ground level	6	6	31MAR11		31MAR11	07APR11	1	-9			31
06L1Cl3129	Construct shaft roof	12	12	08APR11	21APR11	08APR11	21APR11	1	-9			81

ID.	Activity Description	D04 Our	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish	0	Total Float	2008. 2009 2010 2011 2012 2013
Constructio	n of Deaerarion Chamber (DC)								- 4	
06L1Cl3132	Construct base	9	9	25OCT10	03NOV10	25OCT10	03NOV10	1	-160	
06L1Cl3134	Construct walls 2 lifts	12	12	04NOV10	17NOV10	04NOV10	17NOV10	1	-160	
06L1Cl3136	Const. crown/underpin of air vent & drop shafts	18	18	18NOV10	08DEC10	18NOV10	08DEC10	1	-160	
Constructio	n of Vortex Shaft (VS)									
06L1CI3142	Set up formworks	6	6	17DEC10	23DEC10	17DEC10	23DEC10	1	-160	
06L1Cl3144	Construction of drop shaft; 4m high	6	6	24DEC10	03JAN11	24DEC10	03JAN11	1	-160	■@4m/4days
06L1CI3146	Construction of vortex structure	24	24	04JAN11	31JAN11	04JAN11	31JAN11	1	-160	
06L1Cl3148	Construct remaining of the vortex	18	18	31MAR11	21APR11	31MAR11	21APR11	1	-160	
Constructio	on of Air Vent Shaft Shaft (AVS)									
Construction	or the tentonal content (new)									
06L1Cl3152	Set up formworks	6	6	01FEB11	10FEB11	01FEB11	10FEB11	1	-160	
06L1Cl3514	Cast 15m high circular wall	15	15	11FEB11	28FEB11	11FEB11	28FEB11	1	-160	
06L1Cl3516	Construct upstand wall	12	12	01MAR11	14MAR11	01MAR11	14MAR11	1	-160	
The second second	und Structure	7 7	-		1	-				
Dackilli Alu	una Structure							_		
06L1Cl3162	Granular fill up to +54mPD; 623m3	7	7	09DEC10	16DEC10	ngDEC10	16DEC10	1	-160	
06L1Cl3164	Granular fill above +54mPD; 1400m3	14	14	15MAR11	30MAR11		30MAR11	1	-160	
			-	10100 (1111	DOME UTT	NOW WELL	OOM TOTAL		100	
Constructio	n of Approach Channel									
0004010470	Consider for Approach Channel	60	60	01NOV10*	12 IANI11	01NOV10*	12JAN11	1	8	
09R1Cl3172	Excavation for Approach Channel Construction of Approach Channel; upstream	82	82	20DEC10	31MAR11		31MAR11	1	8	
09R1Cl3174 09R1Cl3176	Construction of Approach Channel, upstream Construction of boulder trap; 7 nos.	24		01NOV11*		01NOV11*		1	-165	
09R1Cl3176	Construction of Approach Channel; downstream	40	40		16DEC11		16DEC11	1	-165	
09R1Cl3177	Construction of Approach Channel, downstream	12	12		04JAN12		04JAN12	1	-165	
09R1Cl3178	Removal of concrete bolck bund	6	6	05JAN12	11JAN12		11JAN12	1	-165	
	AND A SECOND SEC									
Junction Be	etween Main Tunnel & Adit Tunnel							-		
0014010400	T	49	48	19JUL11	12SEP11	10 11	12SEP11	1	-94	
3CL1Cl3106	Temp. support & excavation breakthrough	48	48	14SEP11	10NOV11		10NOV11	3	-94	
3CL1Cl3108	Construct collar between MT & AT	46	40	143LF11	10140711	143LFT1	TOROVII	-	-54	
Remaining	Works Prior to Handover to Client					_			-	124 - III - 144 - 144 - 144 - 148 - 1
				100501	0011111	(ADEC)	00 141145	1 4	455	
09R1Cl3142	Finishing & reinstatement works; Portion C	36	36		28JAN12		28JAN12	1	-155	
09R1Cl3143	Pre-handover inspections and remedial works	30	30		04FEB12		04FEB12	1	-155	
09R1Cl3144	Contractor serve notice for Works completion	7	7	05FEB12	11FEB12		11FEB12	2	667	
09R1Cl3146	SO issues completion certificate	21	21	12FEB12	03MAR12		03MAR12	2	667	
16R7CI3142	Landscaping works at Portion C	120	120	31AUG11	28JAN12		28JAN12	1	-117	
16R7CI3144	Establishment Works at Portion C	365	365	29JAN12	27JAN13		27JAN13	2	-148	
3DL1Cl3141	Install flow measurement devices at Intake I-3	12	12	12JAN12	28JAN12	12JAN12	28JAN12	1	-165	

ID	Activity Description	AD04 Dur	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish	Cal ID	Total Float	2008 2009 2010 2014 2012 2018
3DL1Cl3143	Maintain & monitor flow monitoring	365	365	29JAN12	27JAN13	29JAN12	27JAN13	2	-148	
Schedule of	Milestones for Cost Centre No. 3cL				الجيفية					
3CL1Cl3A02	3cL 1; On establishing tunnelling equipments	0	0		14JUL10		14JUL10	2	1,265	euipment for tunnelling at Intake I-3
3CL1Cl3A04	3cL 2; On completion of 12.5% perm, tunnel linin	0	0		23JUL10		23JUL10	2	1,256	◆Adit Tunnel at Intake I-3
3CL1Cl3A06	3cL 3; On completion of 25% perm. tunnel lining	0	0		02AUG10		02AUG10	2	1,246	♦Adit Tunnel at Intake I-3
3CL1Cl3A08	3cL 4: On completion of 37.5 perm. tunnel lining	0	0		11AUG10		11AUG10	2	1,237	◆Adit Tunnel at Intake I-3
3CL1Cl3A10	3cL 5; On completion of 50% perm. tunnel lining	0	0		20AUG10		20AUG10	2	1,228	♦Adit Tunnel at Intake I-3
3CL1Cl3A12	3cL 6; On completion of 62.5% perm. tunnel linin	0	0		30AUG10	1	30AUG10	2	1,218	♦Adit Tunnel at Intake I-3
3CL1Cl3A14	3cL 7; On completion of 75% perm, tunnel lining	0	0		08SEP10	1	08SEP10	2	1,209	◆Adit Tunnel at Intake I-3
3CL1Cl3A16	3cL 8; On completion of 87.5% perm, tunnel linin	0	0		20SEP10		20SEP10	2	1,197	♦ Adit Tunnel at Intake I-3
3CL1Cl3A18	3cL 9; On completion of perm. tunnel lining	0	0		10NOV11		10NOV11	2	781	♦ Adit Tunnel at Intake I-3
3CL1Cl3A20	3cL 10: On completion of all works under this CC	0	0		10NOV11		10NOV11	2	781	◆under this Cost Centre
The second secon	Milestones for Cost Centre No. 6L		-							
Scriedule of	Wilestones for Cost Centre No. 62		_		_			_		
001.40101400	CI 4. O	0	0		26FEB10		26FEB10	2	1,403	♦below G.L. except for Adit Tunnel at Intake I-
06L1Cl3M02	6L 1; On completion of 50% of excavation	0	0		07JUL10		07JUL10	2	1,272	♦belowe G.L. escept for Adit Tunnel at Int
06L1Cl3M04	6L 2; On completion of excavation works	0	0		21APR11		21APR11	2	984	♦at Intake I+3
06L1CI3M08	6L 3; On completion of vortex shaft	0	0		08DEC10	-	08DEC10	2	1,118	◆chamber at Intake I-3
06L1CI3M10	6L 4; On completion of de-aeration chamber	0	0		14MAR11		14MAR11	2	1,022	♦at Intake I-3
06L1Cl3M12	6L 5; On completion of vent shaft	0	0		21APR11		21APR11	2	984	♦shaft at Intake I-3
06L1CI3M14	6L 6; On completion of man access shaft	0	0		230CT10		230CT10	2	1,164	◆adit at Intake I-3
06L1Cl3M16	6L 7; On completion of man access adit	0	0		21APR11	-	21APR11	2	984	ounder this Cost Centre
06L1Cl3M18	6L 8; On completion of all works under this CC	U	U		ZIAPRII	7.	ZIAPKII	2	304	Values the obstruction
Schedule of	Milestone for Cost Centre No. 9R					-		-		
09R1Cl3R02	9R 1; On completion of access road	0	0		25OCT11		25OCT11	2	797	
09R1Cl3R04	9R 2; On completion of 25% of excavation at G.L.	0	0		11JUN09		11JUN09	2	1,663	Pat Intake I-3
09R1Cl3R06	9R 3; On completion of 50% of excavation at G.L.	0	0		01AUG09		01AUG09	2	1,612	♦at Intake I-3
09R1Cl3R08	9R 4; On completion of 75% of excavation at G.L	0	0		13JAN10		13JAN10	2	1.447	◆at Intake I-3
09R1Cl3R10	9R 5; On completion of excavation at G.L.	0	0		12JAN11		12JAN11	2	1,083	◆at G.L. at Intake I-3
09R1CI3R12	9R 6; On completion of 50% of approach channel	0	0		22FEB11		22FEB11	2	1,042	◆channel at Intake I-3
09R1Cl3R14	9R 7; On completion of approach channel	0	0		31MAR11		31MAR11	2	1,005	channel and associated deckin
09R1Cl3R16	9R 8; On completion of trash grill	0	0		04JAN12		04JAN12	2	726	◆at Intake I-3
09R1Cl3R18	9R 9; On completion of all works under this CC	0	0		04FEB12		04FEB12	2	695	◆under this Cost Cent
Schedule of	Milestones for Cost Centre No. 13R									
San Carlotte Control										
13R4CI3S01	13R 1: On completion of 30% soil nailing	0	0		29SEP09		29SEP09	2	1,553	
13R4Cl3S02	13R 2; On completion of 60% soil nailing	0	0		25FEB10		25FEB10	2	1,404	♦at Intake I-3
13R4Cl3S03	13R 3; On completion of all soil naing works	0	0		22SEP10	10	22SEP10	2	1,195	♦at Intake I-3
13R4Cl3S04	13R 4; On completion of 10% piles by number	0	0		05DEC08/		05DEC08A	2		♦at Intake I-3
13R4Cl3S05	13R 5; On completion of 20% piles by number	0	0		13DEC08/		13DEC08A	2		♦at Intake I-3
13R4Cl3S06	13R 6; On completion of 30% piles by number	0	0		18DEC08/		18DEC08A	2		♦at Intake I-3

ID	Activity	D04	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish		Float	2006 2009 2010 2011 2012 2018
40D40I8007	Description 13R 7; On completion of 40% piles by number	0	Dur 0	Sidit	23DEC08A	Start	23DEC08A	2	1-JOBL	♦at Intake I-3
13R4Cl3S07	W25	0	0		02JAN09A		02JAN09A	2		♦at Intake I-3
13R4Cl3S08	13R 8; On completion of 50% piles by number	0	0		09JAN09A		09JAN09A	2		♦at Ihtake I-3
13R4Cl3S09	13R 9; On completion of 60% piles by number	0	0		16JAN09A		16JAN09A	2		♦at Intake I-3
13R4Cl3S10	13R 10; On completion of 70% piles by number	0	0		21JAN09A		21JAN09A	2		♦at Intake I-3
13R4Cl3S11	13R 11; On completion of 80% piles by number	0	0		17MAR10		17MAR10	000.	1,384	♦at Intake I-3
13R4Cl3S12	13R 12; On completion of 90% piles by number	-					03MAY10		1,337	♦at Intake I-3
13R4Cl3S13	13R 13; On completion of all piling works	0	0		03MAY10		CELEBRATION ALEX			♦traps at Intake I-3
13R4Cl3S14	13R 14; On completion of boulder traps	0	0		28NOV11		28NOV11	2	763	ounder this Cost Cent
13R4Cl3S15	13R 15; On completion of all work under this CC	0	0		28NOV11		28NOV11	2	763	Vulder this Cost Cent
Constructio	n of Outfall O-1									
Preliminary \	Vorks									
VO # 06; Trans	perant Hoarding at Outfall									
01R1DO0106	Receive VO6 for transperant hoarding	. 0	0		16APR08A		16APR08A	1		•
01R1DO0108	Procurement for transperent hoarding	21	21	17APR08A	20MAY08A	17APR08A	20MAY08A	1		
01R1DO0110	Erect hoarding	18	18 :	21APR08A	02JUL08A	21APR08A	02JUL08A	1	10	
VO #16: Chain	Link Fence at O-1									
V01602	Issue VO16 for chain link fence	0	0		02JUL08A		02JUL08A	1		
V01612	Preparation works for chain link fence	1	1	A801ULE0	18AUG08A	03JUL08A	18AUG08A	1	100	
V01622	Erect chain link fence; 460m	38	38	19AUG08A	19SEP08A	19AUG08A	19SEP08A	1		
Temporary CL	Power Supply for TBM Operation									
01R1DCLP02	Application/approval for temp. CLP Power Supply	200	200	07MAR08A	01AUG08A	07MAR08A	01AUG08A	2		
01R1DCLP14	Appoint sub-contractor for design & build TX Rm	67	67	14JUL08A	07NOV08A	14JUL08A	07NOV08A	1	1 2	
01R1DCLP24	Design for transformer room	24	24	08NOV08A	11MAR09A	A80VON80	11MAR09A	1		
01R1DCLP34	Constuct transformer room	60	60	12MAR09A	14MAY09A	12MAR09A	14MAY09A	1	1	
01R1DCLP44	CLP inspection & defect rectification	14	14	15MAY09A	10JUN09	15MAY09A	10JUN09	1	-181	
01R1DCLP54	CLP cabling to TX room & commissioning	32	32	11JUN09	18JUL09	11JUN09	18JUL09	1	-181	
01R1DCLP74	CLPE cabling from TX room to 24mPD platform	18	18	19SEP09	12OCT09	19SEP09	12OCT09	1	-165	
	d Fencig Details at O-1 Next to GVT	1 200	II call							
V025-02	Receive VO16 for revised details next to GVT	0	0		17SEP08A		17SEP08A	1		
V025-12	Preparation works	24	24	22JAN09A	07FEB09A	22JAN09A	07FEB09A	1	1 3	
V025-22	Erect proposed transparent hoarding	4	4	09FEB09A	02MAR09A	09FEB09A	02MAR09A	1		following transplanting of T160/T293/T140
V055-02	Receive VO#55 in lieu of VO#25	0	0		21JAN09A		21JAN09A	1		•
V000-02	Treceive verses in lies of verses						-			
01R1DO0102	Obtain TTA (ingress & egress) approval	0	0		18APR08A		18APR08A	2		♦
01R1D00102	Implement TTA for diverting footpath	1		19APR08A	19APR08A	19APR08A	(Control 10 to 20	1		
01R1D00103	Obtain excavation permit	0	0		29MAY08A		29MAY08A	2		→
01R1D00104	Erect catch fencing	10		26MAY08A	02JUL08A	26MAY08A		1	1 8	
01R1D00112	Site establishment	30		21APR08A				1	a	faci Re-align footpath, erect hoarding/catchfence,
01R1D00114	Site clearance	30		21APR08A				1		
01R1D00118	Install remote contorl CCTV as per ER 4.4.10	12			10NOV08A		A CONTRACTOR OF THE PARTY OF TH	1		
16R1DO0110	Tree inspection & report	7					28MAR08A	1	1 - 18	

Sheet 49 of 58

Ю	Activity Description	AD04 Dur	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish		Total Float	2008 2009	2010	2011	2012	2013
Form Tempo	rary Access/Tree Felling	-												
	sion Due to Obstruct, from Villagers	_						_	-			191		133
WSO02	Works suspension due to obstruct. frm villagers	24	24	19JUL08A	10AUG08A	19JUL08A	10AUG08A	2				1-4	(12)	
W5002	Works suspension due to observer. In managers	2.7	-	toour.	19/10/55	1000000	1 100 100 100 100 100 100 100 100 100 1	_						13
10R1DO0202	Form temp. access road from +14mPD to +69mPD	158*	158*	19JUN08A	24DEC08A	19.JUN08A	24DEC08A	1				31	113	
	Const. temp. steel decking over exist Outfall W	11		26AUG08A	06SEP08A		06SEP08A	1	-	0				1000
10R1DOAR04		12	-	19JUN08A		19JUN08A	18JUL08A	1	-	1				11:31
10R1DOAR08	Form temp, access road from 14mPD to 28mPD	53		11AUG08A		100 TO 100 TO 100 TO 100	0-	1					9	
10R1DOAR12	Preparation works for transplanting T160	1		27OCT08A	A STATE OF THE PARTY OF			4						USI -
10R1DOAR42	Mobilze & set up crane for tree transplant	2		280CT08A		The state of the s	Farman Sandara and Sandara	1					411	1 60
10R1DOAR44	Crown pruning for T160	1		300CT08A			AUSTRALIA DE LA CONTRACTOR DE LA CONTRAC	1		i ii			43	-X
10R1DOAR46	Cut root & uplift T160	10		21FEB09A	21FEB09A		21FEB09A	1	+					1
10R1DOAR54	Crown pruning/Cut root & uplift T142			310CT08A	1.00		The state of the s	1					17	
10R1DOAR56	Construct access road from +43 to +55mPD	30		III O REPORT DINOS SENSORS	STREET, STREET		06MAR09A	1		DATE OF THE PARTY				4.84
16R7DO0202	Tree transplant at Outfall O-1	105	105	02JUN08A 31OCT08A			Desired Tripped Colonics (C.)	1						
16R7DO0204	Tree transplant above +62mPD	11	11	310C100A	IZNOVOOA	310C100A	12NO VOSA							118
Form Tempo	rary Launching Platform								100					1183
Slope Cut & So	il Nailing; +71mPD to +40mPD													
10R1DO030	+71 to +40mPD (rows to A to P)	229*	229*	13NOV08A	22AUG09	13NOV08A	22AUG09	1	-184					
10R1D0031	Remove boulder/Cut slope for rows A to D	9	9	13NOV08A	06DEC08A	13NOV08A	06DEC08A	1		• I				
10R1D0032	Erect scaffold & Drill/install/grout/P1at row C	12	12	02DEC08A	16DEC08A	02DEC08A	16DEC08A	1		0				11184
10R1DO033	Drill/install/grout rows B to C; 18 nos.	14	14	17DEC08A	06JAN09A	17DEC08A	06JAN09A	1						10.84
10R1D0034	Drill/install/grout/testing for P2 at row D	8	8	30DEC08A	06JAN09A	30DEC08A	06JAN09A	2	8					11.55
10R1D0035	Drill/install/grout D1 to D11	7	7	07JAN09A	16JAN09A	07JAN09A	16JAN09A	1						
10R1D0036	Cut slope for E1 to G20; soil 620m3	2	2	15JAN09A	20JAN09A	15JAN09A	20JAN09A	1				las I		
10R1DO037	Drill/install/grout E1 to G20: 51 nos.	19	19	20JAN09A	11FEB09A	20JAN09A	11FEB09A	1						
10R1DO038	Construct nail heads/remove platform; rows B-G	10	10	02FEB09A	17FEB09A	02FEB09A	17FEB09A	1		0				-143
10R1DO039	Erosion mat, wire mesh & hydroseed; rows B-G	10	10	21FEB09A	24FEB09A	21FEB09A	24FEB09A	1						
10R1DO040	Cut slope for H1 to I25; soil 1819m3	12	12	02FEB09A	17FEB09A	02FEB09A	17FEB09A	1					12	
10R1DO041	Drill/install/grout H1 to I25; 47 nos.	13	13	18FEB09A	04MAR09A	18FEB09A	04MAR09A	1						
10R1DO042	Cut slope for J1 to M37; soil 5834m3	20	20	19FEB09A	13MAR09A	19FEB09A	13MAR09A	1		F .				
10R1D0043	Erect working platform for rows J to M	14	14	28FEB09A	16MAR09A	28FEB09A	16MAR09A	1					40	
10R1D0044	Test nails for P3, P4, P5 & P10	12	12	05MAR09A	07APR09A	05MAR09A	07APR09A	1		F				
10R1DO045	Drill/install/grout J1 to M37; 134 nos.	20	20	12MAR09A	07APR09A	12MAR09A	07APR09A	1				12	Tolo I	
10R1DO047	Construct nail heads/remove platform; rows H-M	20	20	14MAR09A	18APR09A	14MAR09A	18APR09A	1						
10R1D0048	Erosion mat, wire mesh & hydroseed; rows H-M	6	6	29MAY09	04JUN09	29MAY09	04JUN09	1	-184					
10R1DO049	Excavate soil 5600m3 & boulde 229m3; Rows N to P	22	22	14MAR09A	18APR09A	14MAR09A	18APR09A	1						1983
10R1DO050	Erect working platform for rows N to P	10	10	20APR09A	24APR09A	20APR09A	24APR09A	1						1439
10R1D0051	Drill/install/grout N1 to P31; 111 nos.	20	20	23APR09A	13MAY09A	23APR09A	13MAY09A	1		+ i no. test nail				
10R1DO053	Construct nail heads/remove platform; row N to P	14	14	14MAY09A	02JUN09	14MAY09A	02JUN09	1	-161					133
10R1DO054	Erosion mat, wire mesh & hydroseed; rows N to P	6	6	03JUN09	09JUN09	03JUN09	09JUN09	1	-161		10		1 3	
	oil Nailing; +40mPD to +24mPD					*								. 34
10R1DO130	+40 to +24mPD (rows Q to X)	205*	205*	20APR09A	22DEC09	20APR09A	22DEC09	1	-219			P31		18 88

Sheet 50 of 58

ID	Activity Description	D04 Jur	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish		Total Float	2008 2008 2010 2011 2012 2013
10R1DO131	Excavation; 40 to 30mPD; soil 8291m3/rock 2778m3	43	43	20APR09A	13AUG09	20APR09A	13AUG09	1	-219	
10R1DO132	Reinstate temp, access	30	30	21APR09A	27MAY09A	21APR09A	27MAY09A	1		
10R1DO133	Erect working platfrom for rows Q to U	22	22	11MAY09A	17AUG09	11MAY09A	17AUG09	1	-219	
10R1DO134	Test nails for P6, P7, P8 & P11	12	12	21MAY09A	24AUG09	21MAY09A	24AUG09	1	-219	
10R1DO135	Drill/install/grout Q1 to U10; 99 nos.	13	13	12MAY09A	04SEP09	12MAY09A	04SEP09	1	-219	
10R1DO136	Excavation; 30 to 24mPD; soil 4197m3/rock 7592m3	95	95	27MAY09A	08OCT09	27MAY09A	08OCT09	1	-219	soil 450m3/day & rock 185m3/day
10R1DO137	Drill/install/grout V1 to X14; 37 nos.	10	10	05SEP09	16SEP09	05SEP09	16SEP09	1	-219	
10R1DO138	Construct nail heads/remove platform; row V to X	17	17	02SEP09	21SEP09	02SEP09	21SEP09	1	-219	
10R1DO139	Erosion mat, wire mesh & hydroseed; rows V to X	10	10	22SEP09	05OCT09	22SEP09	05OCT09	1	-219	
TBM Launchin	g Chamber	- 11 11 11 11 11								
10R1DO1305	Pipe pile roof support	9	9	18SEP09	28SEP09	18SEP09	28SEP09	1	-212	1 1
10R1DO1310	Excavate/construct TBM launching chamber	63	63	09OCT09	22DEC09	09OCT09	22DEC09	1	-219	
10R1DO1315	Form launching chamber cradle	12	12	09DEC09	22DEC09	09DEC09	22DEC09	1	-219	
10R1DO1325	Ground treatment prior to TBM commence boring	4	4	23DEC09	29DEC09	23DEC09	29DEC09	1	-217	
Slope Cut & TE	BM Access Road; +24 to +14mPD				The second second			1		
10R1DO230	+24 to +14mPD	63*	63*	08JUN09	20AUG09	08JUN09	20AUG09	1	-181	
10R1DO240	Relocate sedimentation tank	0	0	Sisationacconero	06JUN09*		06JUN09*	1	-172	
10R1DO250	Form access for big breaker	12	12	08JUN09	20JUN09	08JUN09	20JUN09	1	-172	
10R1DO260	Mobilization of big breaker	0	0		20JUN09		20JUN09	1	-172	
10R1DO270	Form new TBM access +14mPD to +24mPD	14	14	22JUN09	08JUL09	22JUN09	08JUL09	1	-172	
10R1DO280	Divert access to new TBM access	0	0		08JUL09		08JUL09	1	-172	
10R1DO290	Demolish masonry & ret. wall at +14mPD	28	28	20JUL09	20AUG09	20JUL09	20AUG09	1	-181	
	Area at +24mPD									
10R1DO185	Construct temporary draiange	6	6	16DEC09	22DEC09	16DEC09	22DEC09	1	-219	
10R1DO195	Concrete slab	12	12	CHRORETEDIES	31DEC09	1018H720441676	31DEC09	1	-219	
3AL1D00314	Commence TBM initial assembly	0	0			02JAN10		i	-219	
Tower Crane										
3AL1DO2005	Foundation	8	8	21AUG09	29AUG09	21AUG09	29AUG09	1	-181	
3AL1DO2010	Erection	3	3	08SEP09	10SEP09		10SEP09	1	-157	
3AL1DO2015	Test & commissioning	1	1	11SEP09	11SEP09		11SEP09	1	-157	
3AL1DO2025	Removal of tower crane & reinstatement	12	12		24APR12		24APR12	1	-207	
TBM Platform		111-37								
3AL1DO2505	Pre-fabrication	40	40	18JUN09*	04AUG09	18JUN09*	04AUG09	1	-159	
3AL1D02505	Foundation	12	12		12SEP09		12SEP09	1	-181	
3AL1DO2515	Erect steel framework	36	36	14SEP09	28OCT09		28OCT09	1	-181	
3AL1DO2535	Install platform	12	12		11NOV09		11NOV09	1	-181	
3AL1DO2535	ICE certification	3	3		14NOV09		14NOV09	1	-181	
Noise Enciosu			-							8 88
3AL1DO3005	Pre-fabrication	42	42	22JUN09*	10AUG09	22JUN09*	10AUG09	1	-120	
3AL1DO3005	Foundation	12	100	23SEP09	08OCT09		08OCT09	1	-169	
3AL1DO3015	Erect steel framework	18	11155	09OCT09	30OCT09		30OCT09	1	-169	
3AL1DO3025	Cladding	22	11.54.5	27JAN10	24FEB10		24FEB10	1	-195	
3AL1DO3035	ICE certification	3		25FEB10	27FEB10		27FEB10	1	-195	

ID.	Activity Description	Dur	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish	ID	Total Float					
3AL1FT0802	Apply to EPD for CNP for 24 hrs. tunnel work	12	12	11FEB10	27FEB10		27FEB10	1	-195		4		100	1123
3AL1FT0804	EPD process/approve CNP application	36	36	28FEB10	04APR10		04APR10	2	-237	111				11:21
105 Ton Gantr		-					1-11-11-11-11-11-11-11-11-11-11-11-11-1							100
3AL1D03505	Manufacture	99	99	29MAY09	22SEP09	29MAY09	22SEP09	1	-159				131	1.1281
3AL1D03515	Shipping to Hong Kong	6	6	23SEP09	29SEP09		29SEP09	1	-159		H		111	11.11
3AL1D03515	Assembly	8	8	30SEP09	100CT09		100CT09	1	-159			Halida - S		
3AL1D03525	Install rails	4		23OCT09	28OCT09		28OCT09	1	-169				88	
3AL1D03535	Test & commission		9	29OCT09	31OCT09		31OCT09	J 4	-169					- 153
3AL1D03545		3	3		+		08JAN10		-209				100	184
1000	Receive initial segments and stock	6	6	02JAN10	08JAN10	UZJAN IU	OOJANIO	1	-209			-	1 3	200
Muck Hopper			7.5		4705006	00 11 11 1000	4705000	l a						1100
3AL1DO4005	Pre-fabrication	75		22JUN09*	17SEP09		17SEP09	1	-83					182
3AL1DO4015	Foundation	18	18	14SEP09	06OCT09	POST CONTRACTOR	06OCT09	1	-97				-121	
3AL1DO4025	Erect steelwork	18	18	12NOV09	02DEC09		02DEC09	1	-127				201	133
3AL1DO4035	Erect hopper	18	18	03DEC09	23DEC09		23DEC09	1	-127					129
3AL1DO4045	Install transfer conveyor	4	4	24DEC09	30DEC09		30DEC09	1	-127				111	1
3AL1DO4055	M&E works	6	6	31DEC09	07JAN10		07JAN10	1	-127					133
3AL1DO4065	Test & commissioning	3	3	08JAN10	11JAN10	08JAN10	11JAN10	1	-127					1084
Marti Conveyo	Professional Control of the Control	Vi incerci	To move of		Market was to be seen all		in Section of the Control		111				101	
3AL1DO4505	Engineering	50	50	29MAY09	27JUL09		27JUL09	1	-105				1.3	184
3AL1DO4515	Pre-fabrication	60	60	28JUL09	07OCT09		07OCT09	1	-105					100
3AL1DO4525	Delivery to Hong Kong	25	25	23SEP09	23OCT09		23OCT09	1	-105	- 1111				14.5
3AL1DO4535	Pre-assembly at Portion I	6	6	24OCT09	31OCT09	24OCT09	31OCT09	1	-105			1	12.1	
3AL1DO4545	Foundation	3	3	02JAN10	05JAN10	02JAN10	05JAN10	1	-155					
3AL1DO4555	Install belt conveyor stage 1	24	24	06JAN10	02FEB10	06JAN10	02FEB10	1	-155	- (3)		1		100
3AL1DO4565	Install transfer conveyor	1	1	03FEB10	03FEB10	03FEB10	03FEB10	1	-155	40				3 50
3AL1DO4575	Install belt conveyor stage 2	6	6	27APR10	04MAY10	27APR10	04MAY10	1	-218		1			3 8 1
3AL1DO4585	M&E works	2	2	05MAY10	06MAY10	05MAY10	06MAY10	1	-218		I			
3AL1DO4595	Test & commission	1	1	07MAY10	07MAY10	07MAY10	07MAY10	1	-218		l I		1 1	1.83
LV Station													-	
3AL1DO5005	Delivery & install containers 1/2/3	4	4	12SEP09	16SEP09	12SEP09	16SEP09	1	-157					1388
3AL1DO5015	M&E works	12	12	17SEP09	30SEP09	17SEP09	30SEP09	1	-157				1.8	1100
3AL1DO5025	Test & commision	12	12	13OCT09	27OCT09	13OCT09	27OCT09	1	-165					
Cooling Water	System													
3AL1DO5505	Pre-fabrication	53	53	09JUL09	08SEP09	09JUL09	08SEP09	1	-129	-			1	1188
3AL1DO5515	Foundation	10	10	09SEP09	19SEP09	09SEP09	19SEP09	1	-129				11	11.48
3AL1DO5525	Erect cooling system	12	12	21SEP09	06OCT09	21SEP09	06OCT09	1	-129					103
3AL1DO5535	M&E works	4	4	07OCT09	10OCT09	07OCT09	10OCT09	1	-129					
3AL1D05545	Test & commission	2	2	12OCT09	13OCT09	12OCT09	13OCT09	1	-129				177	18
Grout System													18	133
3AL1DO6005	Pre-fabrication Pre-fabrication	90	90	22JUN09*	07OCT09	22JUN09*	07OCT09	1	-134				1-3	128
3AL1D06015	Erect system	6			21NOV09		21NOV09	1	-166		1		12	11/23
3AL1DO6025	M&E works	3			25NOV09		25NOV09	1	-166		h			
3AL1DO6035	Test & commission	1			26NOV09	2.00-3111-0.011-0.01	26NOV09	1	-166		i.		111	163

ID	Activity	004	WP3D	AD04	AD04	WP3D	WP3D		Total		2008	2010	2011		012 2013
D 0 151	Description	Our	Dur	Start	Finish	Start	Finish		Float			Tena limb			
Pea Gravel Pla		00	00	00 11 11 100	03AUG09 2	O II IN 100	02411000		-82					100	11(3)
3AL1D07505	Pre-fabrication	36	36	22JUN09	The second secon	MOSSIUM POSSO	03AUG09	1	-134						
3AL1D07515	Install hopper	4	101	06OCT09	09OCT09 0	CANADOMSC DASAS	09OCT09	151						13. 9	
3AL1D07525	Erect conveyor	2	2	CO BONDO TO SANCO	12OCT09 1	NOS-FORMAL Park	12OCT09	1	-134			11			- 1484
3AL1D07535	M&E works	4	4		16OCT09 1		16OCT09	1	-134					1 54	1484
3AL1D07545	Test & commission	2		17OCT09	190CT09 1	07.000000000000000000000000000000000000	19OCT09	1	-134		1		18	1	- 1389
3AL1D07555	Install conveyor connecting to TBM	4	4	27APR10	30APR10 2	27APR10	30APR10	1	-213			- '-		-	0.01
Ventilation Sys		-					I a v a v a a a a								1881
3AL1DO8005	Pre-fabrication	72	2223	29MAY09	21AUG09 2		21AUG09	1	-14			-13.			1181
3AL1DO8015	Erect system	2		27APR10	28APR10 2		28APR10	1	-213			1			1100
3AL1DO8025	M&E works	.1	1	SOR SANSON INCOME.	29APR10 2		29APR10	1	-213		1		2	Hard.	35
3AL1DO8035	Test & commission	ा प	1	30APR10	30APR10 3	30APR10	30APR10	1	-213						14.60
Micsellaneous															1 88
3AL1DO8502	Install transformer & hormonic filter	2		27APR10	28APR10 2		28APR10	1	-218			1		1:42	
3AL1D08512	Remove invert segments; 19 nos.	2	2	PERMANE MISSELL	28APR10 2		28APR10	1	-218					31-	181.4
3AL1DO8522	Make good slab	3	3		30APR10 2		30APR10	1	-218			1	41		- 133
3AL1DO8532	Install rail switch	1	1	03MAY10	03MAY10	3MAY10	03MAY10	1	-214						2 (5)
	Additional Drainage & Stairway														
VO-04910	Received Variation orders	0	0		26FEB09A		26FEB09A	1			•				
VO-04920	Preparation works for varied works	14	14	27FEB09A	14MAR09A 2	7FEB09A	14MAR09A	1						144	N.S.
VO-04930	Construct u-channel & stairway; +71mPD to +55mPD	60	60	16MAR09A	29MAY09 1	16MAR09A	29MAY09	1	-179			1		11	1388
VO-04940	Construct u-channel & stairway;+55mPD to +47mPD	27	27	05JUN09	07JUL09 0	05JUN09	07JUL09	1	-184		•			100	
VO-04950	Construct u-channel & stairway; +47mPD to +41mPD	40	40	08JUL09	22AUG09	8JUL09	22AUG09	1	-184						
VO-04960	Construct u-channel & stairway; +41 to +24 mPD	60	60	06OCT09	15DEC09	06OCT09	15DEC09	1	-219		1				
VO #88; Revise	ed Slope Profile with Add. Supports													1118	38
VO-088000	Received VO #088	0	0		27MAY09A		27MAY09A	1			•			13.0	
VO-088005	Excavate from 38.5mPD to 36.5mPD	6	6	29MAY09	04JUN09 2	29MAY09	04JUN09	1	-218						
VO-088010	Procure and prepare materials	9	9	29MAY09	08JUN09 2	29MAY09	08JUN09	1	-219				1100	18.8	1483
VO-088015	SOR confirm soil nails location	2	2	05JUN09	06JUN09 C	05JUN09	06JUN09	1	-218					8	
VO-088020	Drill/install/grout soil nails; rows AA-AB	7	7	09JUN09	16JUN09 0	eonuled	16JUN09	1	-219		1				
VO-088025	Install wire mesh & shorcrete 150mm	3	3	17JUN09	19JUN09 1	17JUN09	19JUN09	1	-219		1			18	
VO-088030	Excavate from +36.5 mPD to 34.5mPD	6	6	20JUN09	26JUN09 2	20JUN09	26JUN09	1	-219	1	E			13.	181
VO-088035	SOR confirm soil nails location	2	2	27JUN09	29JUN09 2	27 JUN0 9	29JUN09	1	-219		t				1983
VO-088040	Drill/install/grout soil nails; rows AC-AD	7	7	30JUN09	08JUL09 3	30 JUN 09	08JUL09	1	-219		1.			3	389
VO-088045	Install wire mesh & shorcrete 150mm	3	. 3	09JUL09	11JUL09 0	09JUL09	11JUL09	1	-219		1				
VO-088050	Excavate from +34.5 mPD to 32.5mPD	6	6	13JUL09	18JUL09 1	13JUL09	18JUL09	1	-219		1			13.8	13694
VO-088055	SOR confirm soil nails location	2	2	20JUL09	21JUL09 2	20JUL09	21JUL09	1	-219		00				1989
VO-088060	Drill/install/grout soil nails; rows AE-AF	7	7	22JUL09	29JUL09 2	22JUL09	29JUL09	1	-219		1			8	
VO-088065	Install wire mesh & shorcrete 150mm	3	3	30JUL09	01AUG09 3	30JUL09	01AUG09	1	-219		1				18.84
VO-088070	Excavate from +34.5 mPD to 32.5mPD	6	6	03AUG09	08AUG09	3AUG09	08AUG09	1	-219		1.				13 [23]
VO-088075	SOR confirm soil nails location	2	2	10AUG09	11AUG09 1	10AUG09	11AUG09	1	-219		1			5	
VO-088080	Drill/install/grout soil nails; row AG	5	5	12AUG09	17AUG09 1	12AUG09	17AUG09	. 1	-219		1 1			1 8	198
VO-088085	Install wire mesh & shorcrete 150mm	3	3		20AUG09 1	18AUG09	20AUG09	1	-219		1			121	118

Sheet 53 of 58

ID	Activity	AD04 Dur	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish	Cal	Total Float	2008 2009 2010 2011 2012
	Description	Dur	Dur	Start	Finish	Start	Finish	E	Figat	
nstruction fro	0.00 (0	1 20	ST				20 11 11 120	1 2	040	
SORI-10	Suspension of rock drilling & breaking	1	. 1	20JUN09*	The second second second second	20JUN09*	20JUN09	1	-219	
SORI-20	Erection of noise bearriers	3	3	22JUN09	24JUN09	22JUN09	24JUN09	1	-219	
Construct Sp	piral Ramp & Associ. Vehicular Access									
Spiral Ramp										
10R1DO0402	Install 273mm dia. temp. pipe piles; 40 nos.	12	12	08MAY10	22MAY10	08MAY10	22MAY10	1	-93	M starts operating day & night 40 nos.*13m long
IOR1DO0404	Soil excavation & install wailing & tie backs	24	24	24MAY10	21JUN10	24MAY10	21JUN10	1	-93	432m3 soil including temp. supports mesures
0R1DO0406	Rock excavation for spiral ramp; 4629m3	70	70	22JUN10	11SEP10	22JUN10	11SEP10	1	-93	4000m3 rock■including temp. supports mesu
0R1D00414	Construct base of spiral ramp; Outfall O-1	12	12	13SEP10	27SEP10	13SEP10	27SEP10	1	-93	
I0R1D00416	Cast sprial ramp up to +6.73mPD	15	15	28SEP10	15OCT10	28SEP10	15OCT10	1	-93	
0R1DO0418	Cast sprial ramp up to +11.58mPD	15	15	18OCT10	03NOV10	18OCT10	03NOV10	1	-93	
10R1DO0420	Cast sprial ramp up to +16.00mPD	15	15	04NOV10	20NOV10	04NOV10	20NOV10	1	-93	
10R1DO0422	Cast sprial ramp up to +20.00mPD	15	15	22NOV10	08DEC10	22NOV10	08DEC10	1	-93	
10R1DO0424	Cast sprial ramp up to +24.23mPD	15	15	09DEC10	28DEC10	09DEC10	28DEC10	1	-93	
10R1DO0425	Backfill spiral ramp; 1700m3	4	4	29DEC10	03JAN11	29DEC10	03JAN11	1	-93	@ 5m3/5minutesl480m3/day
10R1DO0426	Construct spiral ramp top; Outfall O-1	20	20	04JAN11	26JAN11	04JAN11	26JAN11	1	-93	
10R1D00428	Construct vehicular access bet, tunnel & s, ramp	10	10	12JUL11	22JUL11	12JUL11	22JUL11	1	-2	
10R1D00430	Commission of Spiral Ramp	6	6	27JAN11	02FEB11	27JAN11	02FEB11	1	-93	
Vehicular Acc	A CONTRACTOR OF THE PROPERTY O	1 184		100000000000000000000000000000000000000						
10R1D00407	Install 40 nos. roof piles # 375mm c/c	24	24	110CT10	08NOV10	02NOV10	29NOV10	1	-128	
10R1D00408	Excavation for vehicular access underneath CPR	70	70	09NOV10	Ganago Ca	30NOV10	25FEB11	1	7 (55.55)	sheet pile roofing & lagging ~180m2=soil 450m3 + rock 50m3
0R1D00408	Construct base for vehicular access	12	12	02FEB11	20101120003113	26FEB11	11MAR11	1	-128	
10R1D00410	Construct wall & roof for vehicular access	24	24	19FEB11	0.601250050100	12MAR11	09APR11	1	-128	
TOTAL STREET		5-7	4-7	TOT COTT	TOTAL UTT	72100 0 0 1 1	0074 1111		120	
ower Part E	Box Culvert/Open Channel By Mining							-4-1		
0R1DO0502	Site possession of Portion E-650d of DOC	0	0	08OCT09		08OCT09		2	-453	
10R1DO0504	Divert exist. outfall "W" under CPR arch bridge	36	36	09NOV09	19DEC09	THE RESERVE OF THE PARTY OF THE PARTY.	13JAN10	1	-395	
10R1DO0506	Remove rock armour & form platform @+2.3mPD	36	36	21DEC09		14JAN10	27FEB10	1	-395	■940m3
I0R1DO0508	Install temp, pile for pipe roofing	96	96	04FEB10		01MAR10	28JUN10	1	-395	ells; 210 nos.
10R1DO0510	Excavate for box-culvert, 2 cells	44	44	07JUN10		29JUN10	19AUG10	1	-395	■soil 2900m3
I0R1DO0512	Construct base slabs of box culvert; 2 cells	20	20	30JUL10		20AUG10	11SEP10	1	-395	Concete 160m3
10R1DO0514	Construt wall & roof of box culvert; 2 cells	40	40	23AUG10		13SEP10	01NOV10	1	-395	■concrete 390m3
10R1DO0516	Excavate for box-culvert; 2 cells	44	44	110CT10	The second second second	02NOV10	22DEC10	1	-395	■soil 2900m3
10R1DO0518	Construct base slabs of box culvert; 2 cells	20	20	02DEC10		23DEC10	18JAN11	1	-395	Concete 160m3
10R1DO0520	Construt wall & roof of box culvert; 2 cells	40	40	28DEC10	16FEB11	19JAN11	09MAR11	1	-395	concrete 390m3
0R1DO0522	Excavate for open channel	24	24	17FEB11	16MAR11	10MAR11	07APR11	1	-395	
10R1DO0526	Construct open channel at 2.3 mPD	24	24	17MAR11	14APR11	08APR11	09MAY11	1	-395	
10R1DO0528	Reinstate existing outfall "W"	6	6	08APR11	14APR11	03MAY11	09MAY11	1	-395	4 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 -
Construct P	ortal Head & Associated Strutures				No.	Section 1			7.	
10R1DO0602	Excavate tapered open channel/ upper cascade	24	24	12JUL11		12JUL11	08AUG11	1	-219	
10R1DO0604	Construct tapered open channel & upper cascade	48	48	09AUG11	06OCT11	09AUG11	06OCT11	1	-131	

JD.	Activity Description	Dur Dur	WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish		Float	2008 2009 2010 2011 2012
10R1DO0606	Dismantle & removal of tower crane	12	12	17NOV12		28DEC12	11JAN13	1	-395	
3AL1D00602	Dismantle/remove TBM backup system	24	24	13JUN11		13JUN11	11JUL11	1	-219	#S [6] [1] [4] [4] [5] [4] [4] [5] [4] [4] [4] [4] [4] [4] [4] [4] [4] [4
3AL1DO0602	Construct portal head wall	24	24	09AUG11	05SEP11 0	STREET, STREET	05SEP11	1	-131	E E DIST
THE RESERVE TO A STATE OF		27	2	00/10011	OOOLI II O	JOAGGTT	OSSEL 11		-101	
The second second second second	Jpper Part Box Culvert by Mining		-	-				-		
Upper Cascad IOR1DO0704		18	40	40 11 11 44	04.0110.44	0.0044	04.011044		240	Following removal of TBM & TBM facilities■
0R1D00704	Drive sheet piles	(787)	18	12JUL11 02AUG11	01AUG11 1	2.0000.000.000.000.000	01AUG11	1	-219	
	Excavate & temp. support to services	60	60		130CT11 0	STEE GESTERNAN	130CT11	1	-219	401 H H H H H H H H H H H H H H H H H H H
0R1DO0708	Construct base slab	24	24	140CT11	10NOV11 1		10NOV11	1	-219	
10R1D00710	Construct side walls	18	18	11NOV11	01DEC11 1	VALUE	01DEC11	1	-219	4 L 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
0R1D00712	Construct roof	24	24	02DEC11	03JAN12 0		03JAN12	1	-219	
0R1D00714	Construct upstand	12	12	04JAN12	17JAN12 0		17JAN12	1	-219	4-1 4 II 1-1
I0R1DO0716	Backfill	6	6	16JAN12	21JAN12 1		21JAN12	1	-219	the state of the s
I0R1DO0730	Excavate for lower cascade construction	13	13	26JAN12	09FEB12 2		09FEB12	1	-219	
0R1DO0732	Construct lower cascade	48	48	10FEB12	10APR12 1	IOFEB12	10APR12	1	-219	
0R1DO0734	Construct, baffle, railing etc.	48	48	10FEB12	10APR12 1	I0FEB12	10APR12	1	-207	
eabed Prot	ection Works									
reliminary W	orks for Outfall Basin Construction									
O061-002	Receive VO # 061	0	0		30JUN09*		30JUN09*	1	-395	
0061-004	Appoint Independent Hydrographic Surveyor	60	60	02JUL09	09SEP09 0	2JUL09	09SEP09	1	-395	
/O061-006	Carry out sounding survey	6	6	10SEP09	16SEP09 0	8OCT09	14OCT09	1	-395	h
/0061-008	Prepare/submit drwgs./report of sounding survey	6	6	17SEP09	23SEP09 1	15OCT09	21OCT09	1	-395	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
/O061-010	SOR approves drwgs./report of sounding survey	6	6	24SEP09	30SEP09 2	20CT09	29OCT09	1	-395	
/O061-012	SOR issue Supplm. Environmental Review Report	30	30	02JUL09	05AUG09 0	2JUL09	05AUG09	1	-59	
/O061-014	Apply for Variation Environmental Permit (VEP)	6	6	06AUG09	12AUG09 0	6AUG09	12AUG09	1	-59	
/O061-016	EPD review/issue VEP	30	30	13AUG09		3AUG09	16SEP09	1	-59	
/O061-018	Prepare/submit Revised EM&A Manual by ET	30	30	17SEP09	23OCT09 1		23OCT09	1	-59	4 H 1 H 1 H 1 H 1 H 1 H 1 H 1 H 1 H 1 H
/O061-020	IEC endorse Revised EM&A Manual	12	12	24OCT09	07NOV09 2	1223411 101100100	07NOV09	1	-59	
O061-022	EPD acknowledge Revised EM&A Manual	6	6	09NOV09	14NOV09 0		14NOV09	1	-59	
0061-024	Carry out baseline monitoring	28	28	16NOV09	The interconstruction is	6NOV09	17DEC09	1	-59	4-1-3
O061-026	Prepare/submit baseline report by ET	12	12	18DEC09		8DEC09	04JAN10	1	-59	4-1-4
O061-028	IEC endorse baseline report	12	12	05JAN10	18JAN10 0	NAME OF TAXABLE PARTY O	18JAN10	1	-59	401-1 H 194-1 H 181-1 ERES
O061-020 O061-030	EPD approve baseline report	30	30	19JAN10	25FEB10 1	NEW COST (120-1120) (120-1120)	25FEB10	1	-59	
O061-030 O061-032		60	60	02JUL09	I S FEMALES WAS A SECOND	2JUL09	09SEP09	1	-377	
/O061-032 /O061-034	Appoint sub-contractor for varied works	30	30	020CT09	07NOV09 1	STEER TO SO A DEC	(SS)=27(1), 1272	-	-395	
O061-034 O061-036	Prepare/submit method statement IEC endorse method statement	12	27.554		100000000000000000000000000000000000000		16OCT09	1	200000	
			12	09NOV09 23NOV09	21NOV09 1		31OCT09	-	-7 -7	4 CHA - 1 H ES 1 L L H L L L L L L L L L L L L L L L L
O061-038	SOR approve method statement	24	24		19DEC09 0		28NOV09	1		
O061-040	Apply for marine notice	6	-	09NOV09	14NOV09 3		05DEC09	1	-395	
O061-042	Revew/issue marine notice by Marine Department	30		16NOV09	19DEC09 0		13JAN10	1	-395	4 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 -
O061-044	Apply for dumping permit	6	6		14NOV09 3	-	05DEC09	1	-37	
O061-046	Review/issue dumping permit by EPD	60	60	16NOV09	27JAN10 0		20FEB10	1	-37	4 1 1 H 1 I I I I I I I I I I I I I I I I
/O061-048	Commence works for basin construction	0	0	15APR11	1	1MAY11		1	-395	◆following construction of
O #061; Outfa	all Basin Construction									
O61-050	Excavation in rock armour to +2.3mPD	57	36	15APR11	25JUN11 1	1MAY11	22JUN11	1	-395	

ID	Activity	AD04 Dur	WP3D Dur	AD04 Start	AD84 Finish	WP3D Start	WP3D Finish	Cal	Total Float	2008 2009 2019 2011 2012 2013
/// Person 1 T 1	Description	51	36	27JUN11		23JUN11	04AUG11	1	-395	
/O61-055	Dredge in rock armour to -3.75mPD		12	26AUG11		05AUG11	18AUG11	1	-395	
/061-060	Place grade 400 rockfill & levelling layer	18	15	17SEP11		12AUG11	29AUG11	1	-395	
/061-065	Form seawall type 2(W)	4	4	07OCT11	100000000000000000000000000000000000000	30AUG11	02SEP11	1	-395	
/061-070	Construct detail Y				180CT11	+	09SEP11	1	-395	
/061-075	Construct mass concrete	6	6	120CT11	DIESOS SESSON SANDI	10SEP11	100CT11	1	-395	
/061-080	Form seawall type 1	23	23	190CT11	-3441035555-5331	I Interconnectional	240CT11	1	-395	
O61-085	Construct mass concrete	12	12	15NOV11	100000000000000000000000000000000000000	110CT11	10NOV11	1	-395	
/061-090	Form seawall type 2 (E)	15	15	29NOV11	1 200 200 200 200 200	25OCT11	15NOV11	1	-395	
O61-095	Construct detail X	4	4		A CONTRACTOR OF THE PARTY OF TH	11NOV11	22NOV11	+	-395	
/061-100	Construct mass concrete	6	6	21DEC11					-250	
/O61-105	Construct coping	14	14	02JAN12		23NOV11	08DEC11	1	and the same	
O61-110	Place infill blocks M1 & M4	18	18	18JAN12		09DEC11	03JAN12	1	-250	for seawall type 5, 2B, 4, & 1A (WA)
/061-115	Dredge in sea bed to -3.75mPD for seawall (W)	10	12	190CT11		10SEP11	24SEP11	1	-345	Search ypoly, 25, 7, M. M. (177
/O61-120	Place grade 400 rockfill & levelling layer	12	12	310CT11		26SEP11	110CT11	1	-251	
/O61-125	Form seawall type 5, 2B, 4 & 1A (W)	51	51	14NOV11		120CT11	09DEC11	1	-251	
/O61-130	Backfill sea walls west & north (half)	36	36	17JAN12		10DEC11	28JAN12	1	-251	
/O61-135	Place type 2 armour	10	10	02MAR12	and the second second	30JAN12	09FEB12	1	-251	for seawall type 6, 3 & 2A (E)
/O61-140	Dredge in sea bed to -3.75mPD for seawall (E)	9	24	02JAN12		23NOV11	20DEC11	1	-395	tot seawait type d, 5 d 2A (LA
/O61-145	Place grade 400 rockfill & levelling layer	12	12	12JAN12		21DEC11	07JAN12	1	-395	
/061-150	Form seawall type 6, 3 & 2A (E)	38	40	30JAN12		09JAN12	27FEB12	1	-395	
/061-155	Backfill sea walls east & north (half)	36	36	14MAR12		28FEB12	13APR12	1	-287	
VO61-160	Place type 2 armour	10	10	02MAY12		14APR12	25APR12	1-1-	-287	
/061-165	Dredge in sea bed for stepped blocks	15	50	14MAR12		28FEB12	02MAY12	1	-395	
/061-170	Place levelling layer	175	224	31MAR12		13MAR12	11DEC12	1	-395	
/061-175	Place stepped blocks	175	224	19APR12		27MAR12	27DEC12	1	-395	
VO61-180	Place type 2 armour to reinstate exist. seawall	24	24	Contract tracers	-	26APR12	25MAY12	1	-287	
VO61-185	Form ground beam (W)	12	12	valendada de circa	The second second second	04JAN12	17JAN12	1	-250	
/061-190	Form ground beam (E)	12	12			18JAN12	03FEB12	1	-244	
VO61-195	Form invert slab (W)	12	12	Commercial		18JAN12	03FEB12	1	-250	
/061-200	Form invert slab (E)	12	12		The state of the s	04FEB12	17FEB12	1	-244	
VO61-205	Form end wall (W)	18	18	10MAR12	0,	04FEB12	24FEB12	1	-250	
/061-210	Form end wall (E)	18	18			25FEB12	16MAR12	1	-250	
/061-215	Reinstate rock armour	24	24			26MAY12	22JUN12	1	-287	
/061-220	Complete basin	0	0		16NOV12	2	27DEC12	1	-395	
temaining \	Norks Prior to Handover	- 1	-					- 11		
10R1DO0904	Finishing & reinstatement works; Portion D	36	36	190CT12	30NOV12	28NOV12	11JAN13	1	-395	
10R1DO0906	Pre-handover inspections and remedial works	30	30	03NOV12	07DEC12	12DEC12	18JAN13	1	-395	1 P
10R1DO0908	Contractor serve notice for Works completion	7	7	08DEC12	14DEC12	19JAN13	25JAN13	2	0	Ne li
OR1DO0910	SO issues completion certificate	21	21	15DEC12	04JAN13	26JAN13	15FEB13	2	0	
16R7DO0902	Landscaping works at Portion D	120	120	11JUL12	30NOV12	18AUG12	11JAN13	1	-369	
16R7DO0904	Establishment Works at Portion D	365	365		30NOV13	12JAN13	11JAN14	2	-455	
3DL1DO0902	Install flow measurement devices at Outfall O-1	12	1000000	30MAR12	100000000000000000000000000000000000000	30MAR12	17APR12	1	-219	

ID.	Activity Description	\D04	WP3D Dur	AD04 Start	AD04 WP3D Finish Start	WP3D Finish		Total *	908 2009 2010 2011 2012 291
DL1DO0903	T & C for flow measurement system	28	28	02APR12	10MAY12 02APR12	10MAY12	1	-219	
DL1DO0904	Maintain & monitor flow monitoring	365	365	11MAY12	10MAY13 11MAY12	10MAY13	2	0	
chedule of	Milestones for Cost Centre No. 10R			2					
cricuale of	initestories for oost ochtre No. Torc	-1-202							
R1DO1002	10R 1; On completion of 20% excavation works	0	0		09APR09A	09APR09A	2		Dutfil O-1
DR1DO1002	10R 2; On completion of 40% excavation works	0	0		13AUG09	13AUG09		1,600	◆Outfall O-1
DR1DO1006	10R 3: On completion of 60% excavation works	0	0		08OCT09	08OCT09	_	1,544	Outfall O-1
R1DO1008	10R 4; On completion of 80% excavation works	0	0		11SEP10	11SEP10	2	1,206	♦Outfall O-1
DR1DO1010	10R 5; On completion all excavation works	0	0		09FEB12	09FEB12	2	690	♦at Outfall O-1
DR1DO1012	10R 6; On completion of cascade structure	0	0		10APR12	10APR12	2	629	◆at Outfall O-1
R1DO1014	10R 7; On completion of spiral ramp to +16mPD	0	0		20NOV10	20NOV10	2	1,136	◆at Outfall O-1
R1DO1016	10R 8; On completion of spiral access ramp	0	0		02FEB11	02FEB11	2	1,062	◆at Outfall O-1
R1DO1018	10R 9; On completion box-culvert & open channel	0	0		17JAN12	03JAN12	2	713	and open channel underneath CPR
R1DO1020	10R 10; On completion of seabed protection wks	0	0		16NOV12	27DEC12	2	409	protection works at Outfall O-1
0R1DO1022	10R 11; On completion of all works under this CC	0	0		07DEC12	18JAN13	2	388	under this Cost Centre
chedule of	Milestones for Cost Centre No. 14R	الشفات							
oricourc or	initiation control of the control of								
4R5DO1102	14R 1; On complet. of remove exist. rock armour	0	0		25JUN11	22JUN11	2	919	♦armour at Outfall O-1
4R5DO1102	14R 2; On complet, of 50% soil nailing by number	0	0		07APR09A	07APR09A	2	515	humber at Outfall O-1
4R5DO1104 4R5DO1106	14R 3; On completion all soiling works	0	0		16SEP09	16SEP09	2	1,566	♦ nailing at Outfall Q-1
4R5DO1108	14R 4; On completion of all works under this CC	0	0		25JUN11	22JUN11	2	919	♦ under this Cost Centre
rainage Im	provement Works at Portion G							100	
- 17									
reliminary	IVOTKS						-		
40000402	SO consent Projects Impact Accomment Report	D	0		041101/00	0.43.103.400	1	181	
1R6GG0102	SO consent Drainage Impact Assessment Report.		U					1011	
4DCCC0440	Obtain TTA /increas 9 acress) annual				24NOV09	24NOV09	-	100	The second secon
	Obtain TTA (ingress & egress) approval	0	0	26NOV00	25NOV09	25NOV09	2	0	
1R6GG0114	Possession of Portion G -700d of DOC	0	0	26NOV09	25NOV09 26NOV09	25NOV09	2	0	
1R6GG0114 1R6GG0116	Possession of Portion G -700d of DOC Site clearance/Site Establishment	0 0 30	0 0 30	26NOV09 26NOV09	25NOV09 26NOV09 02JAN10 26NOV09	25NOV09 02JAN10	2 2 1	0 0 165	
1R6GG0114 1R6GG0116 DL6GG0104	Possession of Portion G -700d of DOC Site clearance/Site Establishment Obtain approval for Geotechnical Instrumentation	0 0 30 0	0 0 30 0	26NOV09	25NOV09 26NOV09 02JAN10 26NOV09 25NOV09	25NOV09 02JAN10 25NOV09	2 2 1 2	0 0 165 0	
1R6GG0114 1R6GG0116 DL6GG0104 DL6GG0106	Possession of Portion G -700d of DOC Site clearance/Site Establishment Obtain approval for Geotechnical Instrumentation Installation of Geotechnical Instrumentation	0 0 30 0 12	0 0 30 0 12	26NOV09 26NOV09	25NOV09 26NOV09 02JAN10 26NOV09 25NOV09 09DEC09 26NOV09	25NOV09 02JAN10 25NOV09 09DEC09	2 2 1 2	0 0 165 0	
1R6GG0114 1R6GG0116 DL6GG0104 DL6GG0106 DL6GG0108	Possession of Portion G -700d of DOC Site clearance/Site Establishment Obtain approval for Geotechnical Instrumentation Installation of Geotechnical Instrumentation Monitor/report Geotechnical Instrumentation	0 0 30 0	0 0 30 0	26NOV09	25NOV09 26NOV09 02JAN10 26NOV09 25NOV09	25NOV09 02JAN10 25NOV09	2 2 1 2	0 0 165 0	
1R6GG0114 1R6GG0116 DL6GG0104 DL6GG0106 DL6GG0108	Possession of Portion G -700d of DOC Site clearance/Site Establishment Obtain approval for Geotechnical Instrumentation Installation of Geotechnical Instrumentation Monitor/report Geotechnical Instrumentation	0 0 30 0 12	0 0 30 0 12	26NOV09 26NOV09	25NOV09 26NOV09 02JAN10 26NOV09 25NOV09 09DEC09 26NOV09	25NOV09 02JAN10 25NOV09 09DEC09	2 2 1 2	0 0 165 0	
01R6GG0112 01R6GG0114 01R6GG0116 0DL6GG0104 8DL6GG0106 8DL6GG0108	Possession of Portion G -700d of DOC Site clearance/Site Establishment Obtain approval for Geotechnical Instrumentation Installation of Geotechnical Instrumentation Monitor/report Geotechnical Instrumentation	0 0 30 0 12 904	0 0 30 0 12 904	26NOV09 26NOV09	25NOV09 26NOV09 02JAN10 26NOV09 25NOV09 09DEC09 26NOV09 29DEC12 10DEC09	25NOV09 02JAN10 25NOV09 09DEC09 29DEC12	2 2 1 2 1 1	0 0 165 0 0	
1R6GG0114 1R6GG0116 DL6GG0104 DL6GG0106 DL6GG0108 illing Works	Possession of Portion G -700d of DOC Site clearance/Site Establishment Obtain approval for Geotechnical Instrumentation Installation of Geotechnical Instrumentation Monitor/report Geotechnical Instrumentation Obtain SO's consent for temp, works design	0 0 30 0 12 904	0 0 30 0 12 904	26NOV09 26NOV09 10DEC09	25NOV09 26NOV09 02JAN10 26NOV09 25NOV09 09DEC09 26NOV09 29DEC12 10DEC09	25NOV09 02JAN10 25NOV09 09DEC09 29DEC12	2 2 1 2 1 1	0 0 165 0 0 0	
1R6GG0114 1R6GG0116 DL6GG0104 DL6GG0106 DL6GG0108 illing Works 5R6GG0200 5R6GG0202	Possession of Portion G -700d of DOC Site clearance/Site Establishment Obtain approval for Geotechnical Instrumentation Installation of Geotechnical Instrumentation Monitor/report Geotechnical Instrumentation Obtain SO's consent for temp. works design Mibilization & set up for temp. platform	0 0 30 0 12 904	0 0 30 0 12 904	26NOV09 26NOV09 10DEC09	25NOV09 26NOV09 02JAN10 26NOV09 25NOV09 09DEC09 26NOV09 29DEC12 10DEC09 17OCT09 12DEC09 10DEC09	25NOV09 02JAN10 25NOV09 09DEC09 29DEC12 17OCT09 12DEC09	2 2 1 2 1 1	0 0 165 0 0 0 1 0	
1R6GG0114 1R6GG0116 DL6GG0104 DL6GG0106 DL6GG0108 illing Works 5R6GG0200 5R6GG0202	Possession of Portion G -700d of DOC Site clearance/Site Establishment Obtain approval for Geotechnical Instrumentation Installation of Geotechnical Instrumentation Monitor/report Geotechnical Instrumentation Obtain SO's consent for temp. works design Mibilization & set up for temp. platform Construct steel working platform for H-pilling	0 0 30 0 12 904	0 0 30 0 12 904	26NOV09 26NOV09 10DEC09 10DEC09 14DEC09	25NOV09 25NOV09 02JAN10 26NOV09 25NOV09 09DEC09 26NOV09 29DEC12 10DEC09 17OCT09 12DEC09 10DEC09 03MAY10 14DEC09	25NOV09 02JAN10 25NOV09 09DEC09 29DEC12 17OCT09 12DEC09 03MAY10	2 2 1 2 1 1 1	0 0 165 0 0 0 0 209 165 165	
1R6GG0114 1R6GG0116 DL6GG0104 DL6GG0106 DL6GG0108 illing Works 5R6GG0200 5R6GG0202 5R6GG0204 5R6GG0206	Possession of Portion G -700d of DOC Site clearance/Site Establishment Obtain approval for Geotechnical Instrumentation Installation of Geotechnical Instrumentation Monitor/report Geotechnical Instrumentation Obtain SO's consent for temp. works design Mibilization & set up for temp. platform Construct steel working platform for H-piling Mibilization & set up for H-piling; Wall 1	0 0 30 0 12 904	0 0 30 0 12 904	26NOV09 26NOV09 10DEC09 10DEC09 14DEC09 04MAY10	25NOV09 26NOV09 02JAN10 26NOV09 25NOV09 09DEC09 26NOV09 29DEC12 10DEC09 17OCT09 12DEC09 10DEC09 03MAY10 14DEC09 06MAY10 04MAY10	25NOV09 02JAN10 25NOV09 09DEC09 29DEC12 17OCT09 12DEC09 03MAY10 06MAY10	2 2 1 2 1 1 1	0 0 165 0 0 0 0 209 165 165	
REGG0114 REGG0116 DLEGG0104 DLEGG0106 DLEGG0108 REGG0200 REGG0202 REGG0204 REGG0208	Possession of Portion G -700d of DOC Site clearance/Site Establishment Obtain approval for Geotechnical Instrumentation Installation of Geotechnical Instrumentation Monitor/report Geotechnical Instrumentation Obtain SO's consent for temp. works design Mibilization & set up for temp. platform Construct steel working platform for H-piling Mibilization & set up for H-piling; Wall 1 52 nos. 600mm dia. H-piles; Wall 1 @1.5 nr/day	0 0 30 0 12 904	0 0 30 0 12 904	26NOV09 26NOV09 10DEC09 10DEC09 14DEC09 04MAY10 07MAY10	25NOV09 26NOV09 02JAN10 26NOV09 25NOV09 09DEC09 26NOV09 29DEC12 10DEC09 17OCT09 12DEC09 10DEC09 03MAY10 14DEC09 06MAY10 04MAY10 18JUN10 07MAY10	25NOV09 02JAN10 25NOV09 09DEC09 29DEC12 17OCT09 12DEC09 03MAY10 06MAY10 18JUN10	2 2 1 2 1 1 1 1 1 1 1	0 0 165 0 0 0 0 10 209 165 165 165	
1R6GG0114 1R6GG0116 DL6GG0106 DL6GG0108 Illing Works 5R6GG0200 5R6GG0204 5R6GG0206 5R6GG0208 5R6GG0210	Possession of Portion G -700d of DOC Site clearance/Site Establishment Obtain approval for Geotechnical Instrumentation Installation of Geotechnical Instrumentation Monitor/report Geotechnical Instrumentation Obtain SO's consent for temp. works design Mibilization & set up for temp. platform Construct steel working platform for H-piling Mibilization & set up for H-piling; Wall 1 52 nos. 600mm dia. H-piles; Wall 1 @1.5 nr/day Excavate & construct skin wall 1 at Portion G	0 0 30 0 12 904 0 3 110 3 35 35	0 0 30 0 12 904 0 3 110 3 35 35	26NOV09 26NOV09 10DEC09 10DEC09 14DEC09 04MAY10 07MAY10 19JUN10	25NOV09 26NOV09 02JAN10 26NOV09 25NOV09 09DEC09 26NOV09 29DEC12 10DEC09 17OCT09 12DEC09 10DEC09 03MAY10 14DEC09 06MAY10 04MAY10 18JUN10 07MAY10 30JUL10 19JUN10	25NOV09 02JAN10 25NOV09 09DEC09 29DEC12 17OCT09 12DEC09 03MAY10 06MAY10 18JUN10 30JUL10	2 2 1 2 1 1 1 1 1 1 1 1 1	0 0 165 0 0 0 0 209 165 165 165 165	■45m, @ 1.3m/day
1R6GG0114 1R6GG0116 DL6GG0104 DL6GG0106 DL6GG0108 Illing Works 5R6GG0200 5R6GG0204 5R6GG0204 5R6GG0208 5R6GG0210 5R6GG0210	Possession of Portion G -700d of DOC Site clearance/Site Establishment Obtain approval for Geotechnical Instrumentation Installation of Geotechnical Instrumentation Monitor/report Geotechnical Instrumentation Obtain SO's consent for temp. works design Mibilization & set up for temp. platform Construct steel working platform for H-piling Mibilization & set up for H-piling; Wall 1 52 nos. 600mm dia. H-piles; Wall 1 @1.5 nr/day Excavate & construct skin wall 1 at Portion G Mibilization & set up for H-piling; Wall 2	0 0 30 0 12 904 0 3 110 3 35 35	0 0 30 0 12 904 0 3 110 3 35 35	26NOV09 26NOV09 10DEC09 10DEC09 14DEC09 04MAY10 07MAY10 19JUN10	25NOV09 26NOV09 02JAN10 26NOV09 25NOV09 09DEC09 26NOV09 29DEC12 10DEC09 17OCT09 12DEC09 10DEC09 03MAY10 14DEC09 06MAY10 04MAY10 18JUN10 07MAY10 30JUL10 19JUN10 22JUN10 19JUN10	25NOV09 02JAN10 25NOV09 09DEC09 29DEC12 17OCT09 12DEC09 03MAY10 06MAY10 18JUN10 30JUL10 22JUN10	2 2 1 2 1 1 1 1 1 1 1	0 0 165 0 0 0 0 0 209 165 165 165 165	5
1R6GG0114 1R6GG0116 DL6GG0104 DL6GG0106 DL6GG0108 illing Works	Possession of Portion G -700d of DOC Site clearance/Site Establishment Obtain approval for Geotechnical Instrumentation Installation of Geotechnical Instrumentation Monitor/report Geotechnical Instrumentation Obtain SO's consent for temp. works design Mibilization & set up for temp. platform Construct steel working platform for H-piling Mibilization & set up for H-piling; Wall 1 52 nos. 600mm dia. H-piles; Wall 1 @1.5 nr/day Excavate & construct skin wall 1 at Portion G	0 0 30 0 12 904 0 3 110 3 35 35	0 0 30 0 12 904 0 3 110 3 35 35	26NOV09 26NOV09 10DEC09 10DEC09 14DEC09 04MAY10 07MAY10 19JUN10 19JUN10 23JUN10	25NOV09 26NOV09 02JAN10 26NOV09 25NOV09 09DEC09 26NOV09 29DEC12 10DEC09 17OCT09 12DEC09 10DEC09 03MAY10 14DEC09 06MAY10 04MAY10 18JUN10 07MAY10 30JUL10 19JUN10	25NOV09 02JAN10 25NOV09 09DEC09 29DEC12 17OCT09 12DEC09 03MAY10 06MAY10 18JUN10 30JUL10	2 2 1 2 1 1 1 1 1 1 1 1 1	0 0 165 0 0 0 0 209 165 165 165 165	■45m, @ 1.3m/day { 2 ■35m, @ 1,3m/day

ID.	Activity Description		WP3D Dur	AD04 Start	AD04 Finish	WP3D Start	WP3D Finish	Cal ID	Total Float	2938	2009 2010	2011	2012	2013
Drainage Imp	provement Works			100		dia .		-49						
15R6GG0301	Obtain approval of ELS design package incl MS	0	0		02NOV09		02NOV09	2	284		♦as per EF	B28.08, 4 weeks	prior to work	k commer
15R6GG0302	Install ELS & construct shaft for pipe jacking	90	90	04JAN10	26APR10	04JAN10	26APR10	1	180					
15R6GG0304	Construct 1.5m dia. drainage by pipe jacking	85	85	27APR10	07AUG10	27APR10	07AUG10	1	180		===8	5m, @1m/day		
15R6GG0306	Construct 1.5m dia. drainage by open trenching	24	24	01NOV10*	27NOV10	01NOV10*	27NOV10	1	111			■72m, @3m/day		
15R6GG0308	Construct .75m & 1.5m U and Stepped Channel	12	12	29NOV10	11DEC10	29NOV10	11DEC10	1	111			\$56m, @5m/da	у	
15R6GG0310	Construct 3 nos. manhole & 2 nos. catchpit	35	35	13DEC10	25JAN11	13DEC10	25JAN11	1	111			=@1nr/week	1 138	8
15R6GG0312	Vorks Prior to Handover to Client Reinstate carriageway & footway	24	24	26JAN11	25FEB11	26JAN11	25FEB11	1	111			■72m, @3m/	day	
15R6GG0402	Pre-handover inspections and remedial works	12	12	26FEB11	11MAR11	26FEB11	11MAR11	1	111	3 11	184.4	including C	CTV inspection	on
15R6GG0404	Contractor serve notice for Works completion	7	7	12MAR11	18MAR11	12MAR11	18MAR11	2	997		101	1		
15R6GG0408	SO issues completion certificate	21	21	19MAR11	08APR11	19MAR11	08APR11	2	997			2)		
Schedule of	Milestones for Cost Centre No. 15R													
15R6GG0502	15R 1; On completion of all temp. works	0	0		26APR10	1	26APR10	2	1,344		♦ pric	r to commence p	pe jacking at	Portion
15R6GG0504	15R 2; On completion of 25% of pipejacking	0	0		06MAY10		06MAY10	2	1,334		◆pip	e jacking method	at Portion G	8
15R6GG0506	15R 3; On completion of 50% of pipejacking	0	0		14MAY10		14MAY10	2	1,326		◆ pip	e jacking method	at Portion G	
15R6GG0508	15R 4; On completion of 75% of pipejacking	0	0		25MAY10		25MAY10	2	1,315			e jacking method		
15R6GG0510	15R 5; On completion of all pipejacking	0	0		07AUG10		07AUG10	2	1,241		•	pipe jacking meth	G	1.4
	15R 6: On completion of all wks under this CC	0	0		11MAR11		11MAR11	2	1,025	1 11	1 1 3	dunder this	Cost Centre	S

Appendix D

Implementation Status of Environmental Mitigation Measures

IMPLEMENTATION SCHEDULE December 2009

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
Air Q	uality				
3.6.1	Specific As mentioned in Section 3.5, exceedances of 1-hour and 24-hour average TSP guideline	DSD's Contractor	Construction Work Sites	Air Pollution Control (Construction Dust) Regulation	√
	levels have been predicted at most of the ASRs. Hence, mitigation measures are considered necessary in order to suppress the potential dust impact. The dust suppression measures set out in the <i>Air Pollution Control (Construction Dust)</i> Regulation, in fact, are more extensive. Therefore, it is expected that with watering the	-			
	construction site every four times daily together with strict implementation of dust suppression measures as stipulated in the <i>Air Pollution Control (Construction Dust) Regulation</i> , the dust level is expected to be reduced by over 75%.				✓
	General To further ensure compliance with the guideline and AQO limit at the ASRs at all time, it is recommended to implement the <i>Air Pollution Control (Construction Dust) Regulation</i> and include good site practice in the contract clauses to minimize cumulative dust impact.In addition, a comprehensive dust monitoring and audit programme is recommended to ensure proper implementation of the identified mitigation measures. Details of the monitoring and audit requirements are provided in a separate EM&A Manual. • effective dust screens, sheeting or netting should be provided to enclose the scaffolding				
	from the ground floor level of the building or if a canopy is provided at the first floor level, from the first floor level, up to the highest level of the scaffolding where a scaffolding is erected around the perimeter of a building under construction;				N/A
	dump truck for material transport should be totally enclosed by impervious sheeting;				✓
	 any excavated dusty materials or stockpile of dusty materials should be covered entirely by impervious sheeting or sprayed with water so as to maintain the entire surface wet, and recovered or backfilled or reinstated within 24 hours of the excavation or unloading; 				✓
	 stockpile of dusty materials should not extend beyond the pedestrian barriers, fencing or traffic cones; 				√
	 dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; 				✓

Appendix D

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
3.6.1	 the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; 	DSD's Contractor	Construction Work Sites	Air Pollution Control (Construction Dust) Regulation	✓
	 where a site boundary adjoins a road, street or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length except for a site entrance or exit; 				✓
	 every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet; 				✓
	 the portion of road leading only to a construction site that is within 30m of a designated vehicle entrance or exit should be kept clear of dusty materials; 				✓
	• stockpile of dusty materials should be either covered entirely by impervious sheeting, placed in an area sheltered on the top and the 3 sides; or sprayed with water so as to maintain the entire surface wet;	_			✓
	all dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty material wet;				✓
	vehicle speed should be limited to 10 kph except on completed access roads;				✓
	• every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites;				✓
	 the load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle; and 				✓
27.4	• the working area of excavation should be sprayed with water immediately before, during and immediately after the operations so as to maintain the entire surface wet.				✓
Noise 4.6.1	During Construction	DSD's Contractor	Construction Work	PN 2/93 Noise from Construction Activities &	
	Appropriate mitigation measures such as the use of quiet equipment and movable barriers will be developed to ensure that noise can be reduced to acceptable levels without causing programme delays		Sites	EIAO	✓
	Good Site Practice Good site practice and noise management can significantly reduce the impact of construction site activities on nearby NSRs. The following package of measures should be followed during construction:				
	only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction works;				✓
	 machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; 				✓

Appendix D

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
4.6.1	• plant known to emit noise strongly in one direction should, where possible, be orientated to direct noise away from the NSRs;	DSD's Contractor	Construction Work	PN 2/93 Noise from Construction Activities &	✓
	mobile plant should be sited as far away from NSRs as possible; and		Sites	EIAO	✓
	• material stockpiles and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.				✓
	 For Drill and Blast Works Charge mass per delay should be decreased by minimising the number of blastholes firing on each delay. 				N/A
	Smaller blasthole patterns and longer delays should be used between dependent charges.				N/A
	Times of blasting should be established to suit the situation and firing blasts when neighbours are busy with their daily tasks (and at a regular time such as lunch time). For TBM Tunnelling	-			N/A
	For the tunnel excavation, it is anticipated that beyond the initial length (say within 30m), excavation will be carried out well within the tunnel and door should be provided to further minimize the noise nuisance to the nearby receivers.				N/A
4.6.2	During Operation Good site practice and noise management can significantly reduce the impact of maintenance activities on nearby NSRs. The following package of measures should be followed during construction	DSD's Contractor	Project Area	NCO & EIAO	
	only well-maintained plant should be operated on-site;	1			N/A
	machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; and				N/A
	• plant known to emit noise strongly in one direction should, where possible, be orientated to direct noise away from the NSRs.				N/A
	Quality	_			
5.9.1	During Construction Mitigation measures and a spill control and response plan have been prepared for works at	DSD's Contractor	Construction Work Sites	Practice Note for Professional Persons with regard to site drainage	✓
	the intakes and work sites.			(ProPECC PN 1/94) and	
	Precautions to be taken at any time of year when rainstorms are likely:			WQO	✓
	Temporarily exposed surfaces should be covered e.g. by tarpaulin. Temporary access roads should be protected by crushed stone or gravel.	-			√
	Trenches should be dug and backfilled in short sections. Measures should be taken to minimize the ingress of rainwater into trenches.	_			↓
	Actions to be taken when a rainstorm is imminent or forecast: • Silt removal facilities, should be checked to ensure that they can function properly.				✓

	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
	 Open stockpiles of construction materials on site should be covered with tarpaulin or similar fabric. 	DSD's Contractor	Construction Work Sites	WQO	✓
	All temporary covers to slopes and stockpiles should be secured.				✓
	Actions to be taken during or after rainstorms: Silt removal facilities should be checked and maintained to ensure satisfactory working conditions.				✓
	Spill Control and Response Plan				
	1 Prevention and Precaution Measures				
	General PrecautionsNo discharge of silty water into watercourses.				✓
	 All materials to be used during construction and operation shall be identified and their hazard potential evaluated. 				✓
	 Maintenance of vehicles and equipment involving activities with potential for leakage and spillage shall only be undertaken with the areas appropriately equipped to control these discharges. 				✓
	 Any soil contaminated with chemicals/oils shall be removed from site and the void created shall be filled with suitable materials. 				✓
	 Any construction plant which causes pollution to catchwaters or water gathering ground due to leakage of oil or fuel shall be removed off-site immediately. 				✓
	 Suitable containers shall be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport 				✓
	 Chemical waste containers shall be suitably labelled to notify and warn the personnel who are handling the wastes to avoid accidents. 	_			✓
	 Storage areas shall be selected at safe locations on site and adequate space shall be allocated to the storage area. 				✓
	Prevent obstructions and tripping hazards.				✓
	Storage Precautions • All chemical storage containers shall be correctly labelled.]			✓
	Solid and impermeable enclosure walls or storage shelves shall be used.	-			✓
_	Only compatible chemical wastes shall be stored in the same storage area.	-			
ŀ	 The storage areas shall be inspected to detect any leakages or defective containers on a regular basis. 				✓
Ī	 Suitable notices warning of hazards, emergency response plans, telephone numbers etc shall be posted around the site, including storage areas. 				✓
	Large and heavy containers shall be stored at ground level.				\checkmark

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure?	Location of the measure	What requirements or standards for the measure to achieve?	Status
	Chemical waste containers shall be stored below eye level.				✓
5.9.1	Adequate space for handling of the containers shall be provided	DSD's	Construction	WQO	✓
	Spill response kits shall be located adjacent/near to the storage areas.	Contractor	Work Sites		✓
	A log of chemical wastes shall be maintained.				✓
	Incompatible chemicals shall be stored separately.				✓
	2 Responses/Action Plan				
	All Workers shall be made aware of emergency telephone numbers and the location of all relevant pollution control equipment. Training be given in emergency response/action plans. The action include the following steps:				✓
	• Only trained personnel who are equipped with protective clothing and equipment shall be allowed to enter the spillage area for clean up.				✓
	• Spills shall be transferred appropriate back into containers using suitable equipment.				✓
	 Absorbent materials shall be used to clean up the spills and shall be disposed of as chemical wastes. 				✓
	 Where appropriate suitable solvents may be used to clean the contaminated area after removal of all contaminated materials. 				✓
	 All necessary protective devices, safety equipment, containers and clean up materials for emergency use shall be maintained to a high standard. 				✓
	3 Spill Clean Up and Disposal				
	Effect the response plan.				✓
	Control the leakage and absorb the spillage using suitably absorbent materials.				✓
	Provide safety equipment and personal protective equipment for handling of chemical wastes would be similar to that for handling of chemicals.				✓
	Safety equipment includes but is not limited to: • Fire extinguishers.				✓
	• Spades, brushes, dustpan, mop and bucket (or similar readily available on site).				✓
	 Absorbent material such as dry sand, tissues and toweling (all materials readily available on-site). 				✓
	Containers including plaster bags, drums, etc.				✓
	Absorbing materials.	1			✓
	• Pumps.	1			✓
	Personal protective equipment includes as appropriate: • First-aid kits.				✓
	Safety helmet and goggles.	1			✓
	Gloves which can resist chemical reaction.	1			✓

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve?	Status
	Protective boot and clothing.	DSD's	Construction	WQO	✓
5.9.1	Respirators and gas masks.	Contractor	Work Sites		✓
	Face visor and masks.				✓
5.9.2	Emergency Responses to Spillages				
	Emergency plans and clean up procedures will need to be provided by the Contractor recognising his specific working methods and construction programme, activities and sequences. Agreement must be sought prior to commencement of the construction work but the following principles should be considered.				
	The emergency plans should include the procedures for:				✓
	• spill prevention and precaution;				,
	response actions; and				√
	spill clean up and disposal.				✓
	Spill prevention and precaution embraces good site practice and covers: • good housekeeping practices;				✓
	chemical storage requirements; and				✓
	chemical transfer and transport.				✓
5.9.3	During Operation	DSD's Contractor	Project Area		
	Regular inspection of the tunnels is essential to monitor the structural integrity and proper functioning of the drainage tunnel, which allows repairing of structural deterioration when it begins to develop. It is recommended that routine inspection shall be carried out at least two times per year for the drainage tunnel at the beginning and end of wet season from April to September.				N/A
	Management		T		
6.5.1	During Construction Vegetation Removed from Site Clearance Wastes generated from site clearance shall be sorted and excavated topsoil segregated from roots for re-use in landscaping works, thus eliminating the need for off-site disposal.	DSD's Contractor	Construction Work Sites	Waste Disposal Ordinance (Cap.354); Waste Disposal (Chemical Wastes) (General) Regulation (Cap 354) and ETWBTC No.	✓
	Construction and Demolition Materials The Contractor should reuse any C&D material on-site. C&D waste should be segregated and stored in different containers to other wastes to encourage the re-use or recycling of materials and their proper disposal. The use of wooden hoardings shall not be allowed. An alternative material, which can be reused or recycled, for example, metal (aluminium, alloy, etc) shall be used.			15/2003, Waste anagement on Construction Site	√

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
6.5.1	As referred to the section 6.4.1, the 317,936m3 of inert surplus material generated by the	DSD's	Construction	WDO (Cap.354), ETWBTC	
	project is suitable for public fill. The public fill reception facility at Tuen Mun Area 38	Contractor	Work Sites	No. 15/2003, ETWBTC No.	
	provides a suitable facility for the reuse of surplus inert C&D material generated from the			12/2002 and ETWBTC No. 31/2004	
	project. Under the contract, the contractor will be required to minimise the generation of C&D			31/2004	
	material and reuse it on site through the following:				
	(a) to plan in the design and construction, methods to minimise the generation of C&D material;				✓
	(b) to submit a Waste Management Plan (WMP) in accordance with Environment Transport and Works Bureau Technical Circular (ETWBTC) No. 15/2003 or any superseding circular(s);				✓
	(c) to reuse recycled aggregates in accordance with ETWBTC No. 12/2002 or any superseding circular(s);				✓
	(d) to observe the requirements of the Trip-Ticket System, stipulated in ETWBTC No. 31/2004 or any superceding circular(s), for disposal of C&D material;				√
	(e) to incorporate a Waste Management System into the WMP for effective management and control of C&D materials to avoid/reduce/minimise the generation of C&D material during construction.				√
	The contractor will be required to properly sort into inert C&D materials, metals, timber and				√
	other non-inert C&D material in the workplace to prevent cross-contamination.				
	In addition, DSD will conduct site inspection to monitor the contractors' performance in the implementation of the WMP and other relevant specified requirements.	DSD	Construction Work Sites	WDO (Cap.354) and ETWBTC No. 15/2003	√
	Excavated Materials	DSD's	Construction	WDO (Cap.354) and	✓
	Excavated materials should be segregated from other wastes to avoid contamination thereby	Contractor	Work Sites	ETWBTC No. 15/2003	
	ensuring acceptability at public filling areas and avoiding the need for disposal at landfill.				
	Municipal Waste Temporary refuse collection facilities should be set-up by the contractor and wastes should be				√
	stored in appropriate containers prior to collection and disposal.				V
	Domestic effluent generated by the workforce will be directed to foul sewer or chemical				
	toilets if public facilities are not available.				√
6.5.1	Waste Management Plan	DSD's	Construction	WDO (Cap.354), ETWBTC	
	A Waste Management Plan (WMP) for the construction of the Project should be prepared as	Contractor	Work Sites	No. 15/2003 and ETWBTC	
	part of the contractors submission. It will provide recommendations for appropriate recycling			No. 33/2002	
	or disposal route and should include method statement for stockpiling and transportation of				√
	the excavated material and other construction wastes should also be included in the WMP and approved before the commencement of construction. All mitigation measures arising				
	from the approved WMP shall be fully implemented.				
	nom the approved 11.111 shan be fully implemented.		1		

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
	For the purpose of enhancing the management of C&D material including rock, and to minimize its generation at source, a C&D Material Management Plan (C&DMMP) has been prepared for this project and would be processed in accordance with the Environment, Transport and Works Bureau Technical Circular (Works) No. 33/2002 - Management of Construction and Demolition Material Including Rock.				N/A
Ecology					
7.7.1	Avoidance The surface structures are located mainly on existing disturbed areas (ie pollution and urbanisation) and have generally avoided the natural stream sections of higher species diversity and abundance of aquatic organisms. The major construction activities at streams are scheduled to avoid wet season of high water flow which may adversely affect the downstream natural habitats due to the construction	DSD's Contractor	Construction Work Sites	EIAO	√ √
7.7.2	runoff. Minimisation The previous discussion in Section 7.6.4 has indicated that the impacts on ecological				
	resources due to the construction and operation of the proposed Project are generally expected to be low. The following mitigation measures to minimise impacts and disturbance to the surrounding habitats, are recommended.				
	Measures for Construction Runoff Install sheet piles/cofferdam/weir along the boundary of the works area within the stream habitats in particular Sam Dip Tam Stream and Tso Kung Tam Stream before the commencement of works to prevent construction runoff during construction. Provision of adequate designed sand/ silt removal facilities such as sand traps, silt traps and sediment basin in the areas which could potentially be affected may be required.				✓
	Good Construction Practice	-			✓
	Erect fences along the boundary of the works area before the commencement of works to prevent tipping, vehicle movements, and encroachment of personnel onto adjacent areas, particularly the stream habitats.	DSD's Contractor	Construction Work Sites	EIAO	✓
	Avoid any damage and disturbance, particularly those caused by filling and illegal dumping, to the remaining and surrounding natural stream habitats.				✓
	Regularly check the work site boundaries to ensure that they are not breached and that no damage occurs to surrounding areas. Prohibit and prevent open fires within the site boundary during construction and provide				✓
	temporary fire fighting equipment in the work areas. Treat any damage that may have occurred to individual major trees in the adjacent area with				√
	surgery.				✓

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve?	Status
	Reinstate temporary work sites/disturbed areas, particularly stream of natural bottom and	DSD's	Construction	EIAO	
	bank, plantation, intertidal habitat, and the areas located within the proposed Ecological Park,	Contractor	Work Sites		
	immediately after completion of the construction works, ie through on-site tree/shrub				✓
	planting and reprovision of natural or semi-natural bottom (also refer to Section 7.7.3), in				
	order to facilitate the recolonisation of the wildlife recorded during the baseline surveys. Tree/shrub species used should make reference from those in the surrounding area				
7.7.3	Compensation	-			
	Provide natural stream bed (approximately 0.03 ha) for the new Dry Weather Flow Channel				
	(created from village-orchard) by laying natural stones at Intake I-2 (Figure 7.7). The				N/A
	reinstated stream bed shall mimic the existing natural conditions with certain portion of big				
	boulders creating the lentic and lotic zones for the aquatic fauna, and while it will be				
	developed during detailed design may draw on concepts shown in Figure 2.18.				
	Provide natural stream bed (approximately 0.5 ha,) for the Approach Channel and Dry				
	Weather Flow Channel by laying natural stones at Intake I-3 (Figure 7.8). The reinstated				
	stream bed shall mimic the existing natural conditions (rocky bottom with very limited aquatic plants) with certain portion of big boulders creating the lentic and lotic zones for the				N/A
	aquatic fauna, and while it will be developed during detailed design may draw on concepts				
	shown in Figure 2.18.				
	Provide natural bottom (ie retain the existing stream bed or reinstate the stream bed by				
	providing boulders/rocks, riprap or gabion) for the affected stream sections (Figure 7.8) in				N/A
	order to allow natural colonisation of aquatic fauna.				
	Provide at least 2.2 ha of compensatory planting on the permanent and temporary affected				
	plantation areas, particularly the slopes along access road and adjacent to Intake I-3 and				
	cascade at Outfall O-1, after construction to stabilise the slope to present soil erosion and				
	consequent stream sedimentation. Among the 2.2 ha compensatory planting, at least 0.5 ha of compensatory tree planting on the new formed slope along the access road of the Intake I-				N/A
	3 and 0.5 ha of compensatory tree planting over the cascade (by constructing intermediate				11//1
	platform) at Outfall O-1 will be provided (location refer to Figures 7.4 – 7.6). Species used				
	for planting should take reference from the species identified in Appendix F and be native to				
	Hong Kong or South China region.				
	Provide armour rocks for the affected intertidal habitat in order to allow natural colonisation				N/A
	of intertidal organisms.				11/71

EIA Ref.	Recommended Mitigation Measures	Who to implement the measure ?	Location of the measure	What requirements or standards for the measure to achieve ?	Status
Cultural	Heritage				
8.6	As no impacts on recorded archaeological sites or area with archaeological potential were identified within the Study Area, no mitigation measure for archaeological resources is considered necessary.				N/A
	The construction methods to be employed should seek to avoid potential vibration impacts to Kuen Yuen Tung Monastery at Lo Wai, the Western Monastery, Yuen Yuen Home for the Aged, Hong Hoi Chee Hong Temple, Chiu Yum Tsing Yuen, Tse's Grave, Wan Lin Bridge and Sam Dip Tam Rock Carving in Sam Dip Tam and the Tin Hau Temple, Yam Kom Tau Village Rural Committee and the Yeung's Ancestral Hall in Yau Kom Tau as these sites fall within 50 m of the Preferred Option of the drainage tunnel alignment or associated Intakes/Outfall construction activities. Construction works that generates excessive vibration in close proximity to these sites should be restricted to protect the building from adverse vibration impacts and to ensure that the building structures will not be damaged as a result of these impacts.	DSD's Contractor	Construction Work Sites	EIAO	✓
	In order to ensure that no structural or superficial damage will be caused by the construction activities, a precautionary approach involving a pre-construction condition survey and establishment of appropriate vibration limits for the potentially impacted structures should be adopted. Protection measures for the potentially impacted structures, if considered necessary from the pre-construction condition survey, should be implemented prior to the commencement of construction works. Vibration monitoring during the construction phase should be undertaken as part of the EM&A programme.	Qualified archaeologist/ built heritage specialist	Construction Work Sites	EIAO	√
Fisherie		'	•		
10.6	In accordance with the guidelines in the <i>EIAO-TM</i> on fisheries impact assessment the general policy for mitigating impacts to fisheries, in order of priority are avoidance, minimization and compensation.	DSD's Contractor	Construction Work Sites	EIAO	N/A
Remarks	Impacts to fisheries resources and fishing operations have largely been avoided during the construction and operation of the drainage tunnel through the avoidance of dredging, reclamation and filling activities. Good construction practice and associated measures were recommended in Water Quality Assessment in Section 5 to control water quality impacts to within acceptable levels and are also expected to control impacts to fisheries resources. Hence, no fisheries-species mitigation measures are required during construction and operation of the drainage tunnel.				N/A

Remarks:

✓ Compliance of mitigation measure

Non-compliance of mitigation measure Not applicable ×

N/A



Status of License and Permit







Updated Status of Environmental Permit & Licence

Application Date	Environmental Permit / Licence	Issued Date	Ref No.	Account No.	Permit / Licence No.	Permit / Licence Validity Date	Remarks
2 Jan 2008	Registration as a Waste Producer	3 Jan 2008	001026707				Contractor had received the acknowledge receipt on 3 Jan 2008.
2 Jan 2008	Waste Disposal (Chemical Waste) (General) - Chemical Waste Producer	26 Feb 2008		5111-324-M2703-01			
2 Jan 2008	Waste Disposal (Charges for Disposal of Construction Waste) Regulation - Billing Account	17 Jan 2008		7006574			
10 Jan 2008	Notification Pursuant to Section 3(1) of the Air Pollution Control (Construction Dust) Regulation	10 Jan 2008	001026901				Contractor had received the acknowledge receipt on 10 Jan 2008.
25 Feb 2008	Water Pollution Control Ordinance – Outfall O-1	7 Aug 2008	001028154		EP760/323/012997I	7 Aug 2008 - 31 Aug 2013	Contractor had received the acknowledge receipt on 3 March 2008. Public Notice had been issued on 16 June 2008. Application fees had been paid on 28 July 2008. Licence had been issued on 7 Aug 2008.
9 Apr 2008	Notification of Change in the Registration of Chemical Waste Producer	29 Apr 2008		5111-324-M2703-01			MCSJV's Managing Director had been changed from Mr. Richard Myrans to Mr. Christopher Shaw.
10 Apr 2008	Further Environmental Permit	6 May 2008	FEP-088/2008		FEP-01/275/2007		Contractor had received the acknowledge receipt on 17 April 2008. FEP had been issued on 6 May 2008.
18 Apr 2008	Water Pollution Control Ordinance – Intake I-1	19 Jun 2008	001029978		EP760/327/013315I	19 Jun 2008 - 30 Jun 2013	Contractor had received the acknowledge receipt on 8 May 2008. Application fees had been paid on 13 June 2008. Licence had been issued on 19 June 2008.
18 Apr 2008	Water Pollution Control Ordinance – Intake I-2	2 Jul 2008	001029959		EP760/321/013020I	2 Jul 2008 - 31 Jul 2013	Contractor had received the acknowledge receipt on 8 May 2008. Application fees had been paid on 26 June 2008. Licence had been issued on 2 July 2008.
18 Apr 2008	Water Pollution Control Ordinance – Intake I-3	5 Aug 2008	001029960		EP760/323/013324I	5 Aug 2008 - 31 Aug 2013	Contractor had received the acknowledge receipt on 8 May 2008. Public Notice had been issued on 16 June 2008. Application fees had been paid on 28 July 2008. Licence had been issued on 5 Aug 2008.

18 Apr 2008	Water Pollution Control Ordinance – Portion I	26 Jun 2008	001029974	 EP760/350/013334I	26 Jun 2008 - 30 Jun 2013	Contractor had received the acknowledge receipt on 8 May 2008. Application fees had been paid on 13 June 2008. Licence had been issued on 26 June 2008.
3 Jun 2008	Variation of Environmental Permit	27 Jun 2008	VEP-264/2008	 EP-275/2007/A		Application was submitted by DSD on 3 June 2008. Licence had been issued on 27 June 2008.
18 Jun 2008	Variation of Environmental Permit	27 Jun 2008	VEP-266/2008	 FEP-01/275/2007/A		Contractor had received the acknowledge receipt on 23 June 2008. Licence had been issued on 27 June 2008.
23 Jul 2008	Water Pollution Control Ordinance – Intake I-1 (Intersection of Wo Yi Hop Lane and Ho Fung College)	27 Aug 2008	001031974	 EP760/325/013536I	27 Aug 2008 - 31 Aug 2013	Contractor had received the acknowledge receipt on 25 July 2008. Application fees had been paid on 19 Aug 2008. Licence had been issued on 27 Aug 2008.
2 Sep 2008	Variation of Environmental Permit	25 Sep 2008	VEP-271/2008	 EP-275/2007/B		Application was submitted by DSD on 2 Sept 2008. Licence had been issued on 25 Sept 2008.
21 Nov 2008	Construction Noise Permit 1) Chai Wan Kok Valve House (Near Summit Terrace - Tusen Wan) 2) Valve House (Near The Wonderland - Castle Peak Road- Ting Kau)		001034930	 		Contractor had applied the permit on 21 Nov 2008. Contractor had received the acknowledge receipt on 2 Dec 2008. Notice of Refusal had been received on 6 Dec 2008.
13 Jan 2009	Construction Noise Permit - Outfall O-1		301201	 		Contractor had applied the permit on 13 Jan 2009. Contractor had received the acknowledge receipt on 13 Jan 2009. Notice of Refusal had been received on 20 Jan 2009.
19 Jan 2009	Construction Noise Permit - Intake I-1	3 Feb 2009	301401	 GW-RW0052-09	23 Feb 2009 - 22 Aug 2009	Contractor had applied the permit on 19 Jan 2009. Contractor had received the acknowledge receipt on 20 Jan 2009. CNP had been issued on 3 Feb 2009.
22 Jan 2009	Construction Noise Permit - Intake I-3		301474	 		Contractor had applied the permit on 22 Jan 2009. Contractor had received the acknowledge receipt on 22 Jan 2009. Notice of Refusal had been received on 2 Feb 2009.
3 Feb 2009	Construction Noise Permit - Outfall O-1		301841	 		Contractor had applied the permit on 3 Feb 2009. Contractor had received the acknowledge receipt on 6 Feb 2009. Notice of Refusal had been received on 12 Feb 2009.
25 Feb 2009	Construction Noise Permit - Intake I-3	10 Mar 2009	302429	 GW-RW0079-09	16 March 2009 - 15 Sept 2009	Contractor had applied the permit on 25 Feb 2009. Contractor had received the acknowledge receipt on 26 Feb 2009. CNP had been issued on 10 March 2009.
2 Mar 2009	Construction Noise Permit - Outfall O-1	12 Mar 2009	302525	 GW-RW0080-09	16 March 2009 - 15 May 2009	Contractor had applied the permit on 2 March 2009. Contractor had received the acknowledge receipt on 2 March 2009. CNP had been issued on 12 March 2009.

23 Mar 2009	Construction Noise Permit - Intake I-1	3 Apr 2009	303326	 GW-RW0108-09	6 April 2009 - 5 Oct 2009	Contractor had applied the permit on 23 March 2009. Contractor had received the acknowledge receipt on 24 March 2009. CNP had been issued on 3 April 2009.
1 29 Apr 2009	Water Pollution Control Ordinance – Intake I-3 (Additional Discharge Point)		305058	 		Contractor had applied the Licence on 29 April 2009. Contractor had received the acknowledge receipt on 11 May 2009. Public notices had been issued on 21 Dec 2009. Waiting for EPD further notification.
12 May 2009	Construction Noise Permit - Outfall O-1	29 May 2009	305266	 GW-RW0198-09	29 May 2009 - 24 Nov 2009	Contractor had applied the permit on 12 May 2009. Contractor had received the acknowledge receipt on 15 May 2009. CNP had been issued on 29 May 2009.
5 Oct 2009	Further Environmental Permit	27 Oct 2009	FEP-096/2009	 FEP-01/275/2007/B		Contractor had received the acknowledge receipt on 7 Oct 2009. FEP had been issued on 27 Oct 2009.

Appendix F

Project Title:

Design and Construction of Tsuen Wan Drainage Tunnel

Monitoring Location:

Ho Fung College

Calibration Date:
Calibration Due Date

06-Oct-09 06-Dec-09

Calibration Time:

15:35


Sampler Model:	BM2000HX
Serial No.:	4994
Calibrator Orifice no.:	1559
Slope (m):	1.97702
Intercept (b):	-0,00070
Correction coeff. (r)	0.99992

$$Flow(corrected) = \sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}}$$

$$Qstd = \frac{1}{m} \times (\sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}} - b)$$

Sample no.	Pressure Drop (H), inch	Flow (correted), m ³ /min	Actual flow rate (Qstd), m ³ /min	Flow indication (I), arbitrary
1	11.5	3.356	1.698	56.0
2	9.2	3.002	1,519	48.0
3	6,8	2.581	1,306	40.0
4	4.4	2.076	1,050	30.0
5	2.5	1.565	0.792	22.0

Correlation Coefficient: 0.9983



Remark

1HPa = 0.750062 mmHg

Calibrated by:

Mak Kei Ho

110

Date: 1-10-09

Checked by:

Tang Hiu Yeung

M

Date: 1-10-09

Project Title:

Design and Construction of Tsuen Wan Drainage Tunnel

Monitoring Location:

Ho Fung College

Calibration Date: **Calibration Due Date** 04-Dec-09 04-Feb-10

Time:

13:00


Sampler Model:	BM2000HX
Serial No.:	4994
Calibrator Orifice no.:	1559
Slope (m):	1.97702
Intercept (b):	-0.00070
Correction coeff. (r)	0.99992

$$Flow (corrected) = \sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}}$$

Outd 1	Pa	Tsid
$Qsid = \frac{1}{m} \times (\sqrt{\frac{1}{m}})$	Psid	$\frac{1}{Ta} - v$

Sample no.	Pressure Drop (H), inch	Flow (corrcted), m ³ /min	Actual flow rate (Qstd), m ³ /min	Flow indication (I), arbitrary
1	11.8	3,383	1.712	57.0
2	9.4	3.020	1,528	49.0
3	7.2	2.643	1.337	42.0
4	4.7	2,135	1.080	30.0
-5	2.9	1,677	0.849	22.0

Correlation Coefficient: 0.9990



1HPa = 0.750062 mmHg

Calibrated by:

Mak Kei Ho

Date: 8-12-09

Checked by:

Tang Hiu Yeung

Date: 8-12-09

Project Title:

Design and Construction of Tsuen Wan Drainage Tunnel

Monitoring Location:

Heng Hoi Chi Hong Ship Temple

Calibration Date: Calibration Due Date 06-Oct-09 06-Dec-09

Time:

14:45


Sampler Model:	BM2000HX
Serial No.:	5875
Calibrator Orifice no.:	1559
Slope (m):	1.97702
Intercept (b):	-0.00070
Correction coeff. (r)	0.99992

$$Flow(corrected) = \sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}}$$

Qstd =	1,,	ш	Pa	٥	Tstd	- b)
Qaia =	m ^ \	n x	Pstd	^	Ta	- 0)

Sample no.	Pressure Drop (H), inch	Flow (correted), m ³ /min	Actual flow rate (Qstd), m ³ /min	Flow indication (I), arbitrary
11_	11.4	3.342	1.691	52.0
2	9.1	2,986	1.511	46.0
3	7.0	2,619	1.325	38.0
4	4.8	2.168	1.097	31.0
5	2.8	1.656	0.838	20.0

Correlation Coefficient: 0.9987



Remark

1 HPa = 0.750062 mmHg

Calibrated by:

Mak Kei Ho

Ho

)

Date: 7-10-09

Checked by:

Tang Hiu Yeung

Date: 8-10-09

Project Title:

Design and Construction of Tsuen Wan Drainage Tunnel

Monitoring Location:

Heng Hoi Chi Hong Ship Temple

Calibration Date: **Calibration Due Date** 04-Dec-09 04-Feb-10

Time:

14:11


Sampler Model:	BM2000HX
Serial No.:	5875
Calibrator Orifice no.:	1559
Slope (m):	1.97702
Intercept (b):	-0.00070
Correction coeff. (r)	0.99992

$$Flow(corrected) = \sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}}$$

1	Pa	Tsid	×
$Qsid = \frac{1}{m} \times (\sqrt{\frac{1}{m}})$	$H \times {Psid}$	× Ta	- b)

Sample no.	Pressure Drop (H), inch	Flow (correted), m ³ /min	Actual flow rate (Qstd), m3/min	Flow indication (1), arbitrary
1	11.5	3.340	1,690	54.0
2	9.3	3.004	1.520	46.0
3	7.2	2.643	1.337	38.0
4	4.9	2.180	1,103	29.0
5	3,1	1,734	0.877	21.0

Correlation Coefficient: 0.9984



Remark

1HPa = 0.750062 mmHg

Calibrated by:

Mak Kei Ho

1/0

Checked by:

Tang Hiu Yeung

Date: 8-12-09Date: 8-12-09

Project Title:

Design and Construction of Tsuen Wan Drainage Tunnel

Monitoring Location:

Long Beach Gardan

Calibration Date: Calibration Due Date 06-Oct-09 06-Dec-09

Time:

13:00


Sampler Model:	TE5005X
Serial No.:	0390
Calibrator Orifice no.:	1559
Slope (m):	1.97702
Intercept (b):	-0.00070
Correction coeff. (r)	0.99992

Flow(corrected) =
$$\sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}}$$

$Ostd = \frac{1}{2} \times (1)$	$H \times \frac{Pa}{} \times \frac{Tsid}{}$	L.
\mathcal{G}_{m}	Pstd Ta	-0,

10.6		Actual flow rate (Qstd), m³/min	Flow indication (I) hit-
10.6	3,222	1,630	Flow indication (I), arbitrar
8.5	2.886		50.0
6.3	2.484		45.0
4.1			39.0
2.5			32.0 25.0
	6.2	8.5 2.886 6.3 2.484 4.1 2.004	8.5 2.886 1.460 6.3 2.484 1.257 4.1 2.004 1.014

Correlation Coefficient: 0.9999



Remark 1 HPa = 0.750062 mmHg

Calibrated by:

Mak Kei Ho

(

1-10

Checked by:

Tang Hiu Yeung

Date: 8 - (0 - 09)

Project Title:

Design and Construction of Tsuen Wan Drainage Tunnel

Monitoring Location: Calibration Date: Long Beach Gardan

Calibration Due Date

04-Dec-09 04-Feb-10

Time:

16:51


Sampler Model:	TE5005X
Serial No.:	0390
Calibrator Orifice no.:	1559
Slope (m):	1,97702
Intercept (b):	-0,00070
Correction coeff. (r)	0.99992

$$Flow(corrected) = \sqrt{H \times \frac{Pa}{Pstd}} \times \frac{Tstd}{Ta}$$

$$Qstd = \frac{1}{m} \times (\sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}} - b)$$

Sample no.	Pressure Drop (H), inch	Flow (correted), m ³ /min	Actual flow rate (Qstd), m ³ /min	Flow indication (I), arbitrary
i	11.2	3,296	1.668	52.0
2	8.8	2,922	1.478	47.0
3	6.8	2.568	1,299	40.0
4	4.5	2.089	1.057	31.0
5	2.7	1,618	0.819	22.0

Correlation Coefficient: 0.9984



Remark

1HPa = 0.750062 mmHg

Calibrated by:

Mak Kei Ho

1-10

Date:

8-12-09

Checked by:

Tang Hiu Yeung

/

)

Date: 8-/2-04

Project Title:

Design and Construction of Tsuen Wan Drainage Tunnel

Monitoring Location:

Greenview Terrance

Calibration Date:
Calibration Due Date

06-Oct-09 06-Dec-09

Time:

11:42


Sampler Model:	TE5005X
Serial No.:	0646
Calibrator Orifice no.:	1559
Slope (m):	1.97702
Intercept (b):	-0.00070
Correction coeff. (r)	0.99992

$$Flow(corrected) = \sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}}$$

$$Qstd = \frac{1}{m} \times (\sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}} - b)$$

Sample no.	Pressure Drop (H), inch	Flow (corrcted), m ³ /min	Actual flow rate (Ostd), m ³ /min	Flow indication (I), arbitrary
1	11.2	3,312	1.676	57.0
2	8.6	2.903	1.469	48.0
3	6.7	2.562	1.296	43.0
4	4.1	2.004	1.014	32.0
5	2.4	1,533	0.776	24.0

Correlation Coefficient: 0,9989



Remark 1HPa = 0.750062 mmHg

Calibrated by:

Mak Kei Ho

HC

Date: ______7-10 -0 9

Checked by:

Tang Hiu Yeung

Date: 8 - 10 - 09

Project Title:

Design and Construction of Tsuen Wan Drainage Tunnel

Monitoring Location:

Greenview Terrance

Calibration Date:
Calibration Due Date

04-Dec-09 04-Feb-10

Time:

15:25


Sampler Model:	TE5005X
Serial No.:	0646
Calibrator Orifice no.:	1559
Slope (m);	1.97702
Intercept (b):	-0.00070
Correction coeff. (r)	0.99992

$$Flow(corrected) = \sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}}$$

$$Qstd = \frac{1}{m} \times (\sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}} - b)$$

Sample no.	Pressure Drop (H), inch	Flow (correted), m ³ /min	Actual flow rate (Qstd), m ³ /min	Flow indication (I), arbitrary
i	11.8	3,383	1.712	59.0
2	8.7	2.905	1.470	48.0
3	6.8	2,568	1.299	42.0
4	4.1	1.994	1.009	31.0
5	2.6	1,588	0.804	24.0

Correlation Coefficient: 0.9986



Remark 1HPa = 0.750062 mmHg

Calibrated by:

Mak Kei Ho

Ho

Date: 8-12-09

Checked by:

Tang Hiu Yeung

3



TISCH ENVIROMENTAL, INC. 145 SOUTH MIAMI AVE. VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX WWW.TISCH-ENV.COM

AIR POLLUTION MONITORING EQUIPMENT

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ma Operator		Rootsmeter Orifice I.I		833620 1559	Ta (K) - Pa (mm) -	293 - 765.81
PLATE OR Run # 1 2 3 4 5	VOLUME START (m3) NA NA NA NA NA NA	VOLUME STOP (m3) NA NA NA NA NA	DIFF VOLUME (m3) 1.00 1.00 1.00 1.00	DIFF TIME (min) 1.4130 0.9900 0.8850 0.8420 0.6970	METER DIFF Hg (mm) 3.2 6.4 7.9 8.7 12.7	ORFICE DIFF H2O (in.) 2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
1.0205 1.0163 1.0142 1.0132 1.0078	0.7222 1.0266 1.1460 1.2033 1.4459	1.4317 2.0247 2.2637 2.3742 2.8633		0.9958 0.9917 0.9896 0.9886 0.9834	0.7047 1.0017 1.1182 1.1741 1.4109	0.8748 1.2371 1.3831 1.4506 1.7495
Qstd slop intercept coefficie y axis =	(b) = ent (r) =	1.97702 -0.00070 0.99992 	 [a)]	Qa slope intercept coefficie y axis =	= (b) $=$	1.23797 -0.00043 0.99992

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time


For subsequent flow rate calculations:

Qstd = $1/m\{ [SQRT (H2O (Pa/760) (298/Ta))] - b\}$ Qa = $1/m\{ [SQRT H2O (Ta/Pa)] - b\}$



TISCH ENVIROMENTAL, INC.
145 SOUTH MIAMI AVE.
VILLAGE OF CLEVES, OH 45002
513.467.9000
877.263.7610 TOLL FREE
513.467.9009 FAX
WWW.TISCH-ENV.COM

AIR POLLUTION MONITORING EQUIPMENT



* y-axis equations:

Qstd series:

$$\sqrt{\Delta H \left(\frac{P a}{P s t d}\right) \left(\frac{T s t d}{T a}\right)}$$

Qa series:

$$\sqrt{(\Delta H (Ta / Pa))}$$

1559



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No.: C093599

Certificate of Calibration

This is to certify that the equipment

Description: Precision Sound Level Meter

Manufacturer: Rion

Model No.: NA-27

Serial No.: 00201194

has been calibrated for the specific items and ranges. The results are shown in the Calibration Report No. C093599.

The equipment is supplied by

Co. Name: Envirotech Services Co.

Address: Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road, Hong Kong

Date of Issue: 10 July 2009

Certified by: Chan Um HC Chan



輝 創 工 程 有 限 公 司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No.: C093598

Certificate of Calibration

This is to certify that the equipment

Description: Sound Level Calibrator

Manufacturer: Rion

Model No.: NC-73

Serial No.: 10786708

has been calibrated for the specific items and ranges. The results are shown in the Calibration Report No. C093598.

The equipment is supplied by

Co. Name: Envirotech Services Co.

Address: Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road, Hong Kong

Date of Issue: 10 July 2009

Certified by: Oran for C HC Chan

The test equipment used for calibration are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No.: C093473

Certificate of Calibration

This is to certify that the equipment

Description: Precision Integrating Sound Level Meter

Manufacturer: Rion

Model No.: NL-18

Serial No.: 00360030

has been calibrated for the specific items and ranges. The results are shown in the Calibration Report No. C093473.

The equipment is supplied by

Co. Name: Envirotech Services Co.

Address: Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,

Hong Kong

Date of Issue: 6 July 2009

Certified by: Clan line (HC Chan



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No.: C093472

Certificate of Calibration

This is to certify that the equipment

Description: Sound Level Calibrator

Manufacturer: Rion

Model No.: NC-73

Serial No.: 10997142

has been calibrated for the specific items and ranges. The results are shown in the Calibration Report No. C093472.

The equipment is supplied by

Co. Name: Envirotech Services Co.

Address: Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road, Hong Kong

Date of Issue: 6 July 2009

Certified by: Clan iAn Chan



Batch:

HK0919972

Date of Issue:

25/09/2009

Client:

HYDER CONSULTING LTD

Client Reference:

TWDT

Calibration of Turbidity System

Item:

Turbidimeter

Model No.:

Eutech Instruments TN-100

Serial No.:

215619

Equipment No.:

Calibration Method:

This meter was calibrated in accordance with standard method APHA (19th Ed.) 2130B

Date of Calibration:

25 September, 2009

Testing Results:

Expected Reading	Recording Reading
0.00 NTU	0.00 NTU
4.00 NTU	3.95 NTU
16.0 NTU	15.7 NTU
40.0 NTU	42.3 NTU
160 NTU	168 NTU
Allowing Deviation	±10%

Mr Chan Kwok Fai, Godfrey

Laboratory Manager - Hong Kong



Batch:

HK0923202

Date of Issue:

09/11/2009

Client:

AECOM ASIA COMPANY LIMITED

Client Reference:

Calibration of Turbidity System

Item:

HACH Turbidimeter

Model No.:

HACH 2100P

Serial No.:

030400030650

Equipment No.:

W.001.08

Calibration Method:

This meter was calibrated in accordance with standard method APHA (19th Ed.) 2130B

Date of Calibration:

07 November, 2009

Testing Results:

Expected Reading	Recording Reading	
0.00 NTU	0.08 NTU	
4.00 NTU 16.0 NTU	4.24 NTU 15.4 NTU	
40.0 NTU 160 NTU	36.0 NTU 168 NTU	
Allowing Deviation	±10%	

Mr Ghan Kwok Fai, Godfrey Laboratory Manager Hong Kong

ALS Environmental

ALS Technichem (HK) Pty Ltd

Page 2 of 2



Batch:

HK0924882

Date of Issue:

02/12/2009

Client:

HYDER CONSULTING LTD

Client Reference:

Calibration of pH System

Item:

Multi-parameter Instrument / Mehrparameter-MeBgerat

Model No.:

WTW pH / Oxi 340i

Serial No.:

08101283

Equipment No.:

--

Calibration Method:

This meter was calibrated in accordance with standard method APHA (19th Ed.) 4500-H⁺B

Date of Calibration:

27 November, 2009

Testing Results:

Expected Reading	Recording Reading	
4.00	4.09	
7.00	7.08	
10.0	9.90	
Allowing Deviation	± 0.2	

Mr Chan Kwok Fai, Godfrey

Laboratory Manager - Hong Kong



Batch:

HK0924882

Date of Issue:

02/12/2009

Client:

HYDER CONSULTING LTD

Client Reference:

Calibration of Thermometer

Item:

Multi-parameter Instrument / Mehrparameter-MeBgerat

Model No.:

WTW pH / Oxi 340i

Serial No.:

08101283

Equipment No.:

--

Calibration Method:

In-house Method

Date of Calibration:

27 November, 2009

Testing Results:

Reference Temperature (⁰ C)	Recorded Temperature (⁰ C)
21.5 °C 32.0 °C	20.9 °C 31.3 °C
Allowing Deviation	±2.0°C

Mr Chan Kwok Fai, Godfrey Laboratory Manager - Hong Kong

ALS Environmental

ALS Technichem (HK) Pty Ltd

Page 3 of 4



Batch:

HK0924882

Date of Issue:

02/12/2009

Client:

HYDER CONSULTING LTD

Client Reference:

Calibration of DO System

Item:

Multi-parameter Instrument / Mehrparameter-MeBgerat

Model No.:

WTW pH / Oxi 340i

Serial No.:

08101283

Equipment No.:

--

Calibration Method:

This meter was calibrated in accordance with standard method APHA (18th Ed.) 4500-O C & G

Date of Calibration:

27 November, 2009

Testing Results:

Expected Reading	Recording Reading	
3.54 mg/L	3.47 mg/L	
3.54 mg/L 6.11 mg/L	6.03 mg/L	
8.30 mg/L	3.47 mg/L 6.03 mg/L 8.28 mg/L	
Allowing Deviation	±0.2 mg/L	

Mr Chan Kwok Fai, Godfrey Laboratory Manager - Hong Kong



Monitoring Locations




Figure 1 Air Quality Monitoring Stations




Figure 2 Noise Monitoring Stations






Figure 3 Water Quality Monitoring Stations: I-1 & I-1-C at Intake I-1



Water Quality Monitoring Stations: I-2 & I-2-C at Intake I-2 Figure 4






Figure 6 Water Quality Monitoring Stations: O-1 (FT) & (ET), O-1-C(FT) & O-1-C(FT) at Outfall O-1



EM&A Schedule

Contract No. DC/2007/12 – Design and Construction of Tsuen Wan Drainage Tunnel Impact Monitoring Programme – December 2009

Date		Air	Noise	Water
01-Dec-09	Tue			
02-Dec-09	Wed	✓	✓	✓
03-Dec-09	Thu			
04-Dec-09	Fri			✓
05-Dec-09	Sat			
06-Dec-09	Sun			
07-Dec-09	Mon			✓
08-Dec-09	Tue	✓	✓	
09-Dec-09	Wed			✓
10-Dec-09	Thu			
11-Dec-09	Fri			✓
12-Dec-09	Sat			
13-Dec-09	Sun			
14-Dec-09	Mon	✓		✓
15-Dec-09	Tue			
16-Dec-09	Wed			✓
17-Dec-09	Thu			
18-Dec-09	Fri	✓	✓	✓
19-Dec-09	Sat			
20-Dec-09	Sun			
21-Dec-09	Mon			✓
22-Dec-09	Tue			
23-Dec-09	Wed			✓
24-Dec-09	Thu	✓	✓	
25-Dec-09	Fri			
26-Dec-09	Sat			
27-Dec-09	Sun			
28-Dec-09	Mon			✓
29-Dec-09	Tue			
30-Dec-09	Wed	✓	✓	✓
31-Dec-09	Thu			

Note:

Shaded area indicates public holiday.

Air – Monitoring 1-hour TSP is undertaken three times per every six days

Noise – Noise measurements is undertaken once every week at (0700-1900 Monday to Saturday)

Water – Water measurements is undertaken three times per week

Additional noise monitoring were carried out on1, 11, 15, 22 and 29 December 2009 at NSR9.

k:\eb000364 tsuen wan drainage tunnel\f-reports\monitoring schedule\monitoring_schedule dec09-mar10.doc

Contract No. DC/2007/12 – Design and Construction of Tsuen Wan Drainage Tunnel Impact Monitoring Programme – January 2010 (Tentative)

Date		Air	Noise	Water
01-Jan-10	Fri			
02-Jan-10	Sat			√
03-Jan-10	Sun			
04-Jan-10	Mon			✓
05-Jan-10	Tue	✓	✓	
06-Jan-10	Wed			✓
07-Jan-10	Thu			
08-Jan-10	Fri			✓
09-Jan-10	Sat			
10-Jan-10	Sun			
11-Jan-10	Mon	✓	✓	✓
12-Jan-10	Tue			
13-Jan-10	Wed			✓
14-Jan-10	Thu			
15-Jan-10	Fri	✓		✓
16-Jan-10	Sat			
17-Jan-10	Sun			
18-Jan-10	Mon			✓
19-Jan-10	Tue			
20-Jan-10	Wed			✓
21-Jan-10	Thu	✓	✓	
22-Jan-10	Fri			✓
23-Jan-10	Sat			
24-Jan-10	Sun			
25-Jan-10	Mon			✓
26-Jan-10	Tue			
27-Jan-10	Wed	✓	✓	✓
28-Jan-10	Thu			
29-Jan-10	Fri			✓
30-Jan-10	Sat			
31-Jan-10	Sun			

Note:

Shaded area indicates public holiday.

Air – Monitoring 1-hour TSP is undertaken three times per every six days

Noise - Noise measurements is undertaken once every week at (0700-1900 Monday to Saturday)

Water – Water measurements is undertaken three times per week

Contract No. DC/2007/12 – Design and Construction of Tsuen Wan Drainage Tunnel Impact Monitoring Programme – February 2010 (Tentative)

Date		Air	Noise	Water
01-Feb-10	Mon			✓
02-Feb-10	Tue	✓	✓	
03-Feb-10	Wed			✓
04-Feb-10	Thu			
05-Feb-10	Fri			✓
06-Feb-10	Sat			
07-Feb-10	Sun			
08-Feb-10	Mon	✓	✓	✓
09-Feb-10	Tue			
10-Feb-10	Wed			✓
11-Feb-10	Thu			
12-Feb-10	Fri	✓		✓
13-Feb-10	Sat			
14-Feb-10	Sun			
15-Feb-10	Mon			
16-Feb-10	Tue			
17-Feb-10	Wed			✓
18-Feb-10	Thu	✓	✓	
19-Feb-10	Fri			✓
20-Feb-10	Sat			
21-Feb-10	Sun			
22-Feb-10	Mon			✓
23-Feb-10	Tue			
24-Feb-10	Wed	✓	✓	✓
25-Feb-10	Thu			
26-Feb-10	Fri			✓
27-Feb-10	Sat			
28-Feb-10	Sun			

Note:

Shaded area indicates public holiday.

Air – Monitoring 1-hour TSP is undertaken three times per every six days

Noise - Noise measurements is undertaken once every week at (0700-1900 Monday to Saturday)

Water - Water measurements is undertaken three times per week

Contract No. DC/2007/12 – Design and Construction of Tsuen Wan Drainage Tunnel Impact Monitoring Programme – March 2010 (tentative)

Date		Air	Noise	Water
01-Mar-10	Mon			✓
02-Mar-10	Tue	✓	✓	
03-Mar-10	Wed			✓
04-Mar-10	Thu			
05-Mar-10	Fri			✓
06-Mar-10	Sat			
07-Mar-10	Sun			
08-Mar-10	Mon	✓	✓	✓
09-Mar-10	Tue			
10-Mar-10	Wed			✓
11-Mar-10	Thu			
12-Mar-10	Fri	✓		✓
13-Mar-10	Sat			
14-Mar-10	Sun			
15-Mar-10	Mon			✓
16-Mar-10	Tue			
17-Mar-10	Wed			✓
18-Mar-10	Thu	✓	✓	
19-Mar-10	Fri			✓
20-Mar-10	Sat			
21-Mar-10	Sun			
22-Mar-10	Mon			✓
23-Mar-10	Tue			
24-Mar-10	Wed	✓	✓	✓
25-Mar-10	Thu			
26-Mar-10	Fri			✓
27-Mar-10	Sat			
28-Mar-10	Sun			
29-Mar-10	Mon			✓
30-Mar-10	Tue	✓	✓	
31-Mar-10	Wed			✓

Note:

Shaded area indicates public holiday.

Air – Monitoring 1-hour TSP is undertaken three times per every six days

Noise - Noise measurements is undertaken once every week at (0700-1900 Monday to Saturday)

Water – Water measurements is undertaken three times per week




Monitoring Results

Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel


Air Quality Impact Monitoring Results (1-Hour TSP)

Location	Monitoring Date	Weather Conditions	Wind Speed with Direction (m/s)	Temp (°C)	Timer-I	Timer-F	Time (mins)	Flow-I (CFM)	Flow-F (CFM)	Flow-I (m ³ /min)	Flow-F (m³/min)	Flow-avg (m³/min)	Volume (m³)	Weight-I (g)	Weight-f (g)	Weight-diff. (g)	1-hr TSP (µg/m³)	Average 1-Hr TSP (μg/m³)	Action/Limit Levels (µg/m³)	Observation / Site Condition	Remark
	02-Dec-09	Sunny Sunny	0.3N 0.3N	21 21	585142 585242	585242 585342	60.0 60.0	40 40	40 40	1.29 1.29	1.29 1.29	1.29 1.29	77.66 77.66	2.8462 2.8119	2.8494 2.8194	0.0032 0.0075	41.2 96.6	89.7		Breaking by backhoe, excavation work	Traffic
	08-Dec-09	Sunny Cloudy Cloudy	0.3N 0.5N 0.5N	21 20 20	585342 585442 585542	585442 585542 585642	60.0 60.0 60.0	40 40 40	40 40 40	1.29 1.30 1.30	1.29 1.30 1.30	1.29 1.30 1.30	77.66 78.06 78.06	2.8546 2.8080 2.8670	2.8648 2.8297 2.8788	0.0102 0.0217 0.0118	131.3 278.0 151.2	161.4		Breaking by backhoe, excavation work	Traffic
		Cloudy	0.5N 0.5N	20	585642 585742	585742 585842	60.0 60.0	40	40	1.30	1.30	1.30	78.06 78.06	2.8196 2.8175	2.8239 2.8205	0.0043 0.0030	55.1 38.4				
Sik Sik Yuen Ho Fung	14-Dec-09	Cloudy	0.3N 0.3N	20 20	585842 585942	585942 586042	60.0 60.0	40 40	40 40	1.30 1.30	1.30	1.30 1.30	78.06 78.06	2.8413 2.8880	2.8424 2.8996	0.0011 0.0116	14.1 148.6	67.0	306.6/500	Breaking by backhoe, excavation work	Traffic
College - Intake (ASR1)	18-Dec-09	Cloudy Cloudy Cloudy	0.5N 0.5N 0.5N	14 14	586042 586142 586242	586142 586242 586342	60.0 60.0	40 40 40	40 40 40	1.30 1.30	1.30 1.30	1.30 1.30	78.06 78.06	2.8374 2.8809 2.8392	2.8458 2.8872 2.8450	0.0084 0.0063 0.0058	107.6 80.7 74.3	87.5		Breaking by backhoe, excavation work	Traffic
	24-Dec-09	Sunny	0.5E 0.5E	15 15	586342 586442	586442 586542	60.0	40 40	40	1.30	1.30	1.30	78.06 78.06	2.8235 2.8305	2.8320 2.8408	0.0085 0.0103	108.9 131.9	111.0		Breaking by backhoe, soil nailing	Traffic
	30-Dec-09	Sunny Cloudy Cloudy	0.5E 0.5N 0.5N	15 14	586542 586642 586742	586642 586742 586842	60.0 60.0	40 40 40	40 40 40	1.30 1.30	1.30 1.30 1.30	1.30 1.30 1.30	78.06 78.06 78.06	2.8331 2.8251 2.8001	2.8403 2.8373 2.8037	0.0072 0.0122 0.0036	92.2 156.3	79.0		Breaking by backhoe,excavation work	Traffic. Construction works were mainly carried out
	30-260-09	Cloudy	0.5N 0.5N	14	586842 553690	586942 553790	60.0 60.0	40	40	1.30	1.30	1.30	78.06 81.72	2.7994	2.8021 2.8598	0.0036 0.0027 0.0027	34.6	78.0		Diedning by backing, excavation work	at Hour 1.
	02-Dec-09	Sunny Sunny	0.3N 0.3N	21	553790 553890	553890 553990	60.0 60.0	40 40	40 40	1.36 1.36	1.36 1.36	1.36 1.36	81.72 81.72	2.8341 2.8311	2.8397 2.8376	0.0056 0.0065	68.5 79.5	60.4	Excavation work, cutting	Traffic	
	08-Dec-09	Cloudy Cloudy Cloudy	0.5N 0.5N 0.5N	20 20 20	553990 554090 554190	554090 554190 554290	60.0 60.0 60.0	40 40 40	40 40 40	1.36 1.36	1.36 1.36 1.36	1.36 1.36 1.36	81.88 81.88	2.8635 2.8404 2.8220	2.8807 2.8510 2.8251	0.0172 0.0106 0.0031	210.1 129.5 37.9	125.8		Excavation work, cutting	Traffic
	14-Dec-09	Cloudy	0.3N 0.3N	20	554290 554390	554390 554490	60.0 60.0	40	40	1.36	1.36	1.36	81.88 81.88	2.8137	2.8163 2.8271	0.0026 0.0043	31.8 52.5	63.5		Breaking by backhoe ,cutting	Traffic
Hong Hoi Chee Hong Temple - Intake (ASR3)	18-Dec-09	Cloudy	0.3N 0.5N	20 14	554490 554590	554590 554690	60.0	40	40	1.36 1.36	1.36 1.36	1.36	81.88 81.88	2.8407 2.8855	2.8494 2.8937	0.0087 0.0082	106.3 100.1	68.4	327.4/500		Traffic
	18-Dec-09	Cloudy Cloudy Sunny	0.5N 0.5N	14 14	554690 554790 554890	554790 554890 554990	60.0 60.0	40 40 40	40 40 40	1.36 1.36	1.36 1.36	1.36 1.36	81.88 81.88	2.8435 2.8620 2.8506	2.8478 2.8663 2.8581	0.0043 0.0043 0.0075	52.5 52.5 91.6	68.4		Breaking by backhoe ,cutting	Iramc
	24-Dec-09	Sunny	0.5E 0.5E	15 15	554990 555090	555090 555190	60.0 60.0	40 40	40 40	1.36 1.36	1.36	1.36 1.36	81.88 81.88	2.8019 2.8210	2.81 2.8297	0.0081 0.0087	98.9 106.3	98.9		Excavation work ,hammering T	Traffic
	30-Dec-09	Cloudy	0.5N 0.5N 0.5N	14 14	555190 555290 555390	555290 555390	60.0 60.0 60.0	40 40 40	40 40 40	1.36 1.36 1.36	1.36 1.36 1.36	1.36 1.36 1.36	81.88 81.88	2.8084 2.8192 2.8268	2.8212 2.8218	0.0128 0.0026 0.0039	156.3 31.8 47.6	78.6		Hammering, cutting	Traffic. Construction works were mainly carried out at Hour 1.
	02-Dec-09	Sunny Sunny	0.5N 0.5N 0.5N	21 21	608680 608780	555490 608780 608880	60.0 60.0	40 40 40	40 40 40	1.29 1.29	1.29	1.29	77.48 77.48	2.8372 2.8022	2.8307 2.8482 2.8077	0.0039 0.0110 0.0055	47.6 142.0 71.0	126.9		Breaking by backhoe, excavation work	Traffic
		Sunny	0.5N 0.8N	21 20	608880 608980	608980 609080	60.0 60.0	40 40	40 40	1.29	1.29	1.29	77.48 78.52	2.8552 2.8561	2.8682 2.8802	0.0130 0.0241	167.8 306.9				Traffic. Construction works were mainly carried out
	08-Dec-09	Cloudy Cloudy Cloudy	0.8N 0.8N	20 20 20	609080 609180 609280	609180 609280 609380	60.0 60.0 60.0	40 40 40	40 40 40	1.31 1.31	1.31 1.31 1.31	1.31 1.31 1.31	78.52 78.52 78.52	2.8094 2.8704 2.8274	2.8128 2.8770 2.8330	0.0034 0.0066 0.0056	43.3 84.1 71.3	144.8		Drilling work, excavation work	at Hour 1.
Long Beach Gardens -	14-Dec-09	Cloudy	0.5N 0.5N	20	609380 609480	609480 609580	60.0 60.0	40 40 40	40 40 40	1.31	1.31	1.31	78.52 78.52	2.8255 2.8446	2.8319 2.8498	0.0056 0.0064 0.0052	81.5 66.2	73.0	336.6/500	Excavation work, breaking by backhoe	Traffic
Outfall (ASR8)	18-Dec-09	Cloudy	0.8N 0.8N	14 14	609580 609680	609680 609780	60.0 60.0	40 40	40 40	1.31	1.31	1.31	78.52 78.52	2.8220 2.8322	2.8290 2.8384	0.0070 0.0062	89.1 79.0	83.6	336.6/300	Excavation work, breaking by backhoe	Traffic
	24-Dec-09	Sunny Sunny	0.8N 0.8E 0.8E	14 15 15	609780 609880 609980	609880 609980 610080	60.0 60.0	40 40 40	40 40 40	1.31 1.31 1.31	1.31 1.31 1.31	1.31 1.31 1.31	78.52 78.52 78.52	2.8561 2.8319 2.8651	2.8626 2.8420 2.8721	0.0065 0.0101 0.0070	82.8 128.6 89.1	125.2		Excavation work, breaking by backhoe	Traffic
	24 500 00	Sunny	0.8E 0.8N	15 14	610080	610180	60.0 60.0	40	40	1.31	1.31	1.31	78.52 78.52	2.8534	2.8658 2.8164	0.0124 0.0173	157.9	1202		Exception work, orcaring by backing	
	30-Dec-09	Cloudy	0.8N 0.8N	14 14	610280 610380	610380 610480	60.0 60.0	40 40	40 40	1.31	1.31	1.31	78.52 78.52	2.7791 2.7784	2.7849 2.7840	0.0058 0.0056	73.9 71.3	121.8		Excavation work, breaking by backhoe	Traffic. Construction works were mainly carried out at Hour 1.
	02-Dec-09	Sunny Sunny Sunny	0.8N 0.8N 0.8N	21 21	540580 540680 540780	540680 540780 540880	60.0 60.0 60.0	40 40 40	40 40 40	1.22 1.22 1.22	1.22 1.22 1.22	1.22 1.22 1.22	73.45 73.45	2.8248 2.8431 2.8319	2.8322 2.8489 2.8364	0.0074 0.0058 0.0045	100.8 79.0 61.3	80.3		Breaking by backhoe, excavation work	Traffic
	08-Dec-09	Cloudy	0.8N 0.8N	20	540880 540980	540980 541080	60.0 60.0	40 40	40	1.24 1.24	1.24	1.24	74.27 74.27	2.8391 2.8516	2.8602 2.8567	0.0211 0.0051	284.1 68.7	132.9		Drilling work,Excavation work	Traffic. Construction works were mainly carried out at Hour 1.
	14-Dec-09	Cloudy Cloudy Cloudy	0.8N 1.0N 1.0N	20 20 20	541080 541180 541280	541180 541280 541380	60.0 60.0 60.0	40 40 40	40 40 40	1.24 1.24 1.24	1.24 1.24 1.24	1.24 1.24 1.24	74.27 74.27 74.27	2.8380 2.8318 2.8461	2.8414 2.8379 2.8503	0.0034 0.0061 0.0042	45.8 82.1 56.6	68.7		Excavation work, soil nailing	Traffic
Greenview Terrance - Outfall (ASR9)		Cloudy Cloudy	1.0N 1.0N 1.0N	20 14	541380 541480	541480 541580	60.0 60.0	40 40 40	40 40 40	1.24	1.24	1.24	74.27 74.27	2.8144 2.8520	2.8194 2.8600	0.0042 0.0050 0.0080	67.3 107.7		329.2/500		
	18-Dec-09	Cloudy	1.0N 1.0N	14 14	541580 541680	541680 541780	60.0 60.0	40 40	40 40	1.24 1.24	1.24	1.24	74.27 74.27	2.8346 2.8141	2.8391 2.8200	0.0045 0.0059	60.6 79.4	82.6		Excavation work, soil nailing	Traffic
	24-Dec-09	Sunny Sunny Sunny	0.8E 0.8E 0.8E	15 15	541780 541880 541980	541880 541980 542080	60.0 60.0 60.0	40 40 40	40 40 40	1.24 1.24 1.24	1.24 1.24 1.24	1.24 1.24 1.24	74.27 74.27 74.27	2.8471 2.8849 2.8640	2.8578 2.8947 2.8770	0.0107 0.0098 0.0130	144.1 132.0 175.0	150.4		Breaking by backhoe, excavation work	Traffic
	30-Dec-09	Cloudy	0.8N 0.8N	14	542080 542180	542180 542280	60.0 60.0	40 40	40	1.24 1.24	1.24	1.24	74.27 74.27	2.8731 2.8320	2.8887 2.8372	0.0156 0.0052	210.1 70.0	124.8		Breaking by backhoe, excavation work	Traffic. Construction works were mainly carried out at Hour 1.
L		Cloudy	0.8N	14	542280	542380	60.0	40	40	1.24	1.24	1.24	74.27	2.8875	2.8945	0.0070	94.3				


Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Air Quality Monitoring (1-hr TSP) Results at Sik Sik Yuen Ho Fung College - Intake (ASR1)
Oct-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Air Quality Monitoring (1-hr TSP) Results at Hong Hoi Chee Hong Temple - Intake (ASR3) Oct-09 to Dec-09



Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Air Quality Monitoring (1-hr TSP) Results at Long Beach Gardens - Outfall (ASR8)
Oct-09 to Dec-09



Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Air Quality Monitoring (1-hr TSP) Results at Greenview Terrance - Outfall (ASR9)
Oct-09 to Dec-09



Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel

Noise Impact Monitoring Results

Monitoring Locations	Date	Weather	Temperature	Wind Speed	Wind	Start Time	End Time	BL ¹	LL ²	L _{eq(30min)}	L _{10(30min)}	L _{90(30min)}	CNL ³	Observation /	Remark
		Conditions	(°C)	(m/s)	Direction			dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	Site Condition	
Sik Sik Yuen Ho Fung College	02-Dec-09	Sunny	21	0.3	N	14:10	14:40		70	69.0	70.4	66.5	-	Breaking by backhoe, excavation work	Traffic noise
NSR 1	08-Dec-09		20	0.5	N	14:02	14:32		65	64.8	68.1	63.1	-	Breaking by backhoe, excavation work	Traffic noise
	18-Dec-09	Cloudy	14	0.5	N	16:07	16:37	66.1	65	64.8	66.8	62.8	-	Breaking by backhoe, excavation work	Traffic noise
	24-Dec-09	Sunny	15	0.5	E	13:47	14:17		70	64.6	67.5	61.6	-	Breaking by backhoe, soil nailing	Traffic noise, aircraft noise
	30-Dec-09	Cloudy	14	0.5	N	16:17	16:47		70	64.6	66.4	62.1	-	Breaking by backhoe, excavation work	Traffic noise
	02-Dec-09	Sunny	21	0.5	N	14:52	15:22		75	63.4	64.5	62.2	-	Excavation work, cutting	Traffic noise
NSR 3	08-Dec-09	Cloudy	20	0.5	N	14:43	15:13	1	75	67.3	69.2	63.6	-	Excavation work ,cutting	Traffic noise
	18-Dec-09	Cloudy	14	0.5	N	15:20	15:50	57.9	75	73.4	75.8	69.5	-	Breaking by backhoe ,cutting	Traffic noise
	24-Dec-09	Sunny	15	0.5	E	13:05	13:35	1	75	69.3	71.7	65.5	-	Excavation work ,hammering	Traffic noise, aircraft noise
	30-Dec-09	Cloudy	14	0.5	N	15:20	15:50	1	75	65.8	69.9	59.8	-	Hammering, cutting	Traffic noise
Squatters	02-Dec-09	Sunny	21	0.5	N	10:20	10:50		75	72.4	76.3	66.5	-	Excavation work, breaking by backhoe	Aircraft noise
NSR 6	08-Dec-09	Cloudy	20	0.3	N	13:07	13:37	1	75	57.9	59.4	55.1	-	Excavation Work, soil nailing	Aircraft noise
	14-Dec-09	Cloudy	14	0.5	N	11:20	11:50	61.2	75	57.8	59.4	55.2	-	Excavation Work, soil nailing	Nil
	24-Dec-09	Sunny	15	0.5	E	11:10	11:40	1	75	71.8	75.1	56.4	-	Breaking by backhoe	Aircraft noise
	30-Dec-09	Cloudy	14	0.3	N	09:55	10:25	1	75	64.3	67.1	59.4	-	Breaking by backhoe, excavation work	Nil
Long Beach Gardens	02-Dec-09	Sunny	21	0.8	N	15:40	16:10		75	62.1	63.6	60.3	-	Breaking by backhoe, excavation work	Traffic noise, aircraft noise
NSR 8	08-Dec-09	Cloudy	20	0.8	N	10:30	11:00	1	75	67.9	70.6	61.9	-	Drilling work, excavation work	Traffic noise
	18-Dec-09	Cloudy	14	0.8	N	14:33	15:03	60.9	75	63.0	65.1	59.7	-	Excavation work, breaking by backhoe	Traffic noise
	24-Dec-09	Sunny	15	0.8	E	15:12	15:42	1	75	67.6	70.7	61.9	-	Breaking by backhoe, excavation work	Traffic noise, aircraft noise
	30-Dec-09	Cloudy	14	0.8	N	14:32	15:02	1	75	64.9	67.5	61.2	-	Breaking by backhoe, excavation work	Traffic noise
Greenview Terrace	01-Dec-09*	Sunny	21	0.8	N	15:15	15:45		75	68.5	69.6	66.2	-	Breaking by backhoe (breaker x 1), excavation work (excavator x 1)	Traffic noise, aircraft noise
NSR 9	02-Dec-09	Sunny	21	0.8	N	11:22	11:52	1	75	73.7	76.0	68.1	-	Breaking by backhoe, excavation work	Traffic noise, aircraft noise
	08-Dec-09	Cloudy	20	1.0	N	11:13	11:43	1	75	67.3	69.4	64.9	-	Drilling work, Excavation work	Traffic noise
	11-Dec-09*	Sunny	20	1.0	N	15:45	16:15		75	67.2	69.4	63.3	-	Excavation work (excavator x 1)	Traffic noise, aircraft noise
	15-Dec-09*	Cloudy	19	0.5	N	15:46	16:16	59.7	75	66.9	69.8	63.9	-	Excavation work (excavator X 1), breaking by backhoe (breaker x 1), Drilling work set up	Traffic noise, aircraft noise
	18-Dec-09	Cloudy	14	1	N	13:50	14:20	1	75	65.9	67.3	63.8	-	Excavation work, soil nailing	Traffic noise
	22-Dec-09*	Sunny	20	0.8	N	15:15	15:45	1	75	64.6	67.1	60.6	-	Excavation work (excavator x 1)	Traffic noise, aircraff noise
	24-Dec-09	Sunny	15	0.8	E	14:33	15:03		75	72.5	75.6	65.7	-	Breaking by backhoe, excavation work	Traffic noise, aircraft noise
	29-Dec-09*	Cloudy	14	0.8	N	15:15	15:45		75	71.6	74.8	61.1	-	Breaking by backhoe (breaker x 1), Excavation work (excavator x 1)	Traffic noise
	30-Dec-09	Cloudy	14	0.8	N	13:50	14:20		75	70.5	74.7	64.3	-	Breaking by backhoe, excavation work	Traffic noise


Note:
The limit level of NSR1 is 65dB(A) during school examination period.

Red Bold indicates an exceedance of Limit Level


* Additional Noise Monitoring

Baseline Noise Level
 Limit Level
 Corrected Noise Level


Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Noise Monitoring Results at Sik Sik Yuen Ho Fung College (NSR 1) Sep-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Noise Monitoring Results at Hong Hoi Chee Hong Temple (NSR 3) Sep-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Noise Monitoring Results at Squatters (NSR 6)



Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Noise Monitoring Results at Long Beach Gardens (NSR8) Sep-09 to Dec-09



Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Noise Monitoring Results at Greenview Terrace (NSR 9)




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel


Water Quality Impact Monitoring Results

	Results																						
Monitoring Locations	Date	Start	Weather	Water	,	Temp	_		DO(mg/L		Action/Limit	pH		Tu	rbidity(NT	-,	Action/Limit		SS (mg/L)		Action/Limit	Remarks:	Action to be taken
Sik Sik Yuen Ho Fung College	02-Dec-09	Time	Sunny	Depth(m <1	1) 1	21.10	Avg	8.26	2 2 2 2	Avg [evel of DO(mg/L)	1 2 7.42 7.44	Avg 7.43	3.66	3.73	Avg 3.70	Level of Tby	4.9	4.3	Avg 4.6	Level of SS(mg/L)	Breaking by backhoe,excavation work	Nii
Six 3ix Tueri Flo Fully College																					1	• •	Exceedance was considered to be contributed by natural variation and
1-1	04-Dec-09	10:50	Sunny	<1	21.00				8.36	8.38		7.44 7.45	7.45	3.40	3.37	3.39		3.3	2.9	3.1		Breaking by backhoe,excavation work	no action was therefore required.
	07-Dec-09 09-Dec-09	10:29	Rainy Cloudy	<1 <1	19.80 20.10			8.84 6.85		8.87 6.83		7.44 7.44 7.75 7.75		1.57 9.56	1.63 9.35	1.60 9.46		2.0 5.5	2.0 6.6	2.0 6.1		Breaking by backhoe,excavation work Breaking by backhoe,excavation work	NII
	11-Dec-09			<1				8.81		8.84		7.65 7.65		4.50	4.43			3.6	2.6	3.1		Breaking by backhoe,excavation work	NII
	14-Dec-09			<1	22.20			7.02		7.04		7.70 7.70		4.44	4.33	4.39		4.3	4.9	4.6		Breaking by backhoe,excavation work	NII
	16-Dec-09 18-Dec-09			<1	17.10 15.30			7.79		7.81 6.44		7.50 7.50 7.60 7.60	7.50 7.60	4.37 2.75	4.33 2.71	4.35 2.73		2.0	2.0	2.0		Breaking by backhoe,excavation work Breaking by backhoe,excavation work	NII
											3.42 / 3.34						9.75 / 12.47				8.85 / 10.17		Exceedance is considered to be contributed by natural variation and no
	21-Dec-09	09:58	Fine	<1	18.60	18.60	18.60	6.37	6.42	6.40		7.53 7.52	7.53	2.23	2.20	2.22		3.8	3.8	3.8		Breaking by backhoe,excavation work	action should be required.
	23-Dec-09	10:08	Sunny	<1	20.20	20.20	20.20	8.45	8.38	8.42		7.55 7.54	7.55	3.31	3.43	3.37		3.9	3.2	3.6		Breaking by backhoe, soil nailing	Exceedance is considered to be contributed by natural variation and no action should be required.
																					1		action should be required.
	28-Dec-09	10:10	Cloudy	<1	17.70	17.60	17.65	8.00	8.07	8.04		7.62 7.61	7.62	3.20	3.14	3.17		2.7	2.6	2.7		Breaking by backhoe,excavation work	Nil
	20 Dec 00	11.00	Claudu	<1	10.00	18.30	10.00	7.10	7.14	7.10		7.40 7.40	7.40	0.07	0.00	0.00		F 1	4.0	4.0		Dungling by hooldhoo arrangation work	NEI .
	30-Dec-09 -	-	- Cloudy	-	18.30	10.30	18.30	7.10	7.14	7.12		7.42 7.43	7.43	6.27	6.33	6.30		5.1	4.0	4.6		Breaking by backhoe,excavation work	-
	-	-	-	-	-	-	-	-	-	-			-	-	-	-		-	-	-		-	-
Sik Sik Yuen Ho Fung College	02-Dec-09			<1				8.20	8.24			7.41 7.41		3.85	3.92			5.0	4.6	4.8		Nil	Nil
I-1-C	04-Dec-09 07-Dec-09	10:18	Rainy	<1 <1	20.90 19.60					8.47 8.80		7.43 7.43 7.45 7.44		3.46 1.70	3.55 1.65	3.51 1.68		2.8	2.3	2.6 2.0		Nil	Nil
	09-Dec-09	10:28	Cloudy	<1	20.10	20.10	20.10	6.86	6.89	6.88		7.76 7.75	7.76	9.62	9.23	9.43		6.4	5.0	5.7		NII	NII
	11-Dec-09		Sunny	<1		21.50		7.79		8.31		7.66 7.66	7.66	4.60	4.55	4.58		2.8 4.1	3.0	2.9		NII	NII
	14-Dec-09 16-Dec-09			<1 <1		22.10 17.40		7.19		7.22 7.97		7.70 7.71 7.48 7.48		4.56 4.47	4.38 4.51	4.47 4.49		2.0	4.0 2.0	4.1 2.0	,	NII	NII
	18-Dec-09	09:45	Cloudy	<1	15.80	15.80	15.80	6.65	6.68	6.67	- /-	7.59 7.60	7.60	2.87	2.95	2.91	- /-	2.0	2.0	2.0	- /-	NII	NII
	21-Dec-09 23-Dec-09			<1 <1	18.60				6.71 8.59	6.70 8.62		7.56 7.56		2.37 3.50	2.43			2.4	2.4	2.4		NII NII	NII
	28-Dec-09			<1		20.00 17.90			8.62			7.57 7.57 7.63 7.62		3.25	3.56 3.22	3.53 3.24		3.1	2.6	2.9 2.5		NII	Nil
	30-Dec-09				19.10				6.70	6.72		7.43 7.43		6.48				5.1	6.8	6.0	1	NII	Nil
	-	-	-	-	-	-	-	-	-	-			-	-	-	-		-	-	-	4	-	-
Hong Hoi Chee Hong Temple	- 02-Dec-09	13:30	Sunny	- <1	21.30	21.30	21.30	8.37	8.34	8.36		7.36 7.32	7.34	4.00	4.07	4.04		2.0	2.0	2.0	 	Excavation work, cutting	Nil
13	04-Dec-09	10:00	Sunny	<1	21.20				8.62	8.60		7.25 7.25	7.25	5.12	5.21	5.17		3.4	4.1	3.8		·	Exceedance was considered to be contributed by natural variation and
1-2																						Excavation work, cutting	no action was therefore required.
	07-Dec-09			<1		19.80		8.76		8.74		7.42 7.41		2.08	2.13			2.0	2.0	2.0		Excavation work, cutting	Nil Exceedance was considered to be contributed by natural variation and
	09-Dec-09	10:00	Cloudy	<1	20.40	20.30	20.35	7.08	7.12	7.10		7.70 7.71	7.71	6.38	6.43	6.41		5.8	4.6	5.2		Excavation work, cutting	no action was therefore required.
																					1		The exceedance is considered to be contributed by the high turbidity &
	11-Dec-09	09:57	Sunny	<1	21.90	21.80	21.85	7.84	7.92	7.88		8.16 8.16	8.16	15.00	14.92	14.96		15.6	13.3	14.5		Excavation by backhoe	SS levels of control station (I-2-C) where construction activities of
			,																			•	Landslip preventative works for slopes and retaining walls were carried out. No action should be taken.
	14-Dec-09	10:03	Cloudy	<1	22.60	22.60	22.60	7.30	7.36	7.33		8.20 8.19	8.20	6.51	6.55	6.53		7.2	6.8	7.0		Excavation by backhoe	Nil
																						,	Exceedance is considered to be contributed by the high turbidity & SS
	16-Dec-09	10:10	Cloudy	<1	17.20	17.20	17.20	7.06	7.14	7.10		7.81 7.81	7.81	17.01	17.11	17.06		14.2	14.4	14.3		Excavation by backhoe	levels of control station (I-2-C) where construction activities of Landslip
																							preventative works for slopes and retaining walls were carried out. No action should be taken.
	18-Dec-09	10:35	Cloudy	<1	15.20	15.20	15.20	6.88	6.84	6.86	3.66 / 3.63	8.40 8.41	8.41	6.40	6.33	6.37	6.63 / 6.99	5.8	5.2	5.5	7.68 / 8.34	Breaking by backhoe ,cutting	Nil
																							Exceedance is considered to be contributed by the high turbidity & SS
	21-Dec-09	10:30	Sunny	<1	18.50	18.50	18.50	6.77	6.81	6.79		8.02 8.01	8.02	17.46	17.33	17.40		10.7	9.4	10.1		Excavation by backhoe	levels of control station (I-2-C) where construction activities of Landslip preventative works for slopes and retaining walls were carried out. No
																							action should be taken.
																							Exceedance is considered to be contributed by the high turbidity & SS
	23-Dec-09	10:56	Sunny	<1	20.50	20.50	20.50	7.70	7.76	7.73		8.31 8.32	8.32	18.01	18.07	18.04		13.6	14.1	13.9		Excavation work ,hammering	levels of control station (I-2-C) where construction activities of Landslip
																						-	preventative works for slopes and retaining walls were carried out. No action should be taken.
	28-Dec-09	09:34	Cloudy	<1	16.60	16.60	16.60	8.50	8.43	8.47		8.27 8.27	8.27	2.65	2.74	2.70		2.0	2.0	2.0		Excavation by backhoe	Nil
																							Exceedance is considered to be contributed by the high turbidity & SS levels of control station (I-2-C) where construction activities of Landslip
	30-Dec-09	11:00	Cloudy	<1	18.60	18.60	18.60	6.18	6.22	6.20		7.68 7.69	7.69	22.70	22.77	22.74		39.2	40.1	39.7		Hammering, cutting	preventative works for slopes and retaining walls were carried out. No
																							action should be taken.
	-	-	-	-	-	-	-	-	-	-			-	-	-	-		-	-	-		-	-
Hong Hoi Chee Hong Temple	- 02-Dec-09	13:20	Sunny	1	21 10	21 10	21.10	8.45	8.39	8 42		732 732	7.32	4.15	4.10	4.13		29	3.7	3.3		- Nil	- Nil
I-2-C	04-Dec-09	10:16	Sunny		21.10		21.10	8.67				7.22 7.26		5.23	5.17	5.20		2.6	2.0	2.3		Nil	Nil
	07-Dec-09				19.90							7.35 7.33 7.72 7.72						2.0	2.0	2.0		Nil	Nil
	09-Dec-09 11-Dec-09											8.14 8.15						4.6 14.1	3.6 14.1	4.1 14.1		Nil	Other construction activities at control station is observed.
	14-Dec-09	09:50	Cloudy	<1	22.50	22.50	22.50	7.49	7.52	7.51		8.17 8.16	8.17	6.71	6.76	6.74		7.2	6.8	7.0		Nil	Nil
	16-Dec-09										- /-	7.79 7.80				17.28	- /-	14.8	13.5	14.2	- /-	Nil	Other construction activities at control station is observed.
	18-Dec-09 21-Dec-09				15.50 18.20							8.43 8.44 8.04 8.05		6.42 17.97	6.52 18.03			5.3 10.2	4.5 10.7	4.9 10.5	1	Nil	Other construction activities at control station is observed.
İ	23-Dec-09	10:45	Sunny	<1	20.20	20.20	20.20	7.61	7.65	7.63		8.30 8.32	8.31	18.21	18.27	18.24		14.8	13.5	14.2	1	Nil	Other construction activities at control station is observed.
	28-Dec-09 30-Dec-09				16.50							8.28 8.28 7.66 7.65		2.70		2.74 23.76		2.0 39.6	2.0 38.2	2.0 38.9	1	Nil Nil	Nil Other construction activities at control station is observed.
	-	- 10.30	-	-	18.50		18.55			-				- 23.80				-	-	38.9	†	-	- Construction activities at control station is observed.
	-	-	-	-	-	-	-	-	-	-			-	-	-	-		-	-	-		-	-
Squatters	02-Dec-09				21.30						<u></u>	7.44 7.44			2.15			2.0	2.0	2.0	l	Excavation work, breaking by backhoe	Nil
1-3	04-Dec-09 07-Dec-09				21.00 19.60							7.34 7.34 7.51 7.50		1.65 1.47				2.3	2.1	2.2	1	Excavation work, breaking by backhoe Excavation work, breaking by backhoe	Nil
	09-Dec-09	09:18	Cloudy	<1	20.60	20.60	20.60	6.84	6.89	6.87		7.70 7.70	7.70	2.95	3.03	2.99		2.5	2.2	2.4	1	Excavation Work, soil nailing	Nil
	11-Dec-09	09:15	Sunny	<1	22.10	22.10	22.10	7.58	7.52	7.55		7.92 7.91		2.35	2.31	2.33		2.0	2.0	2.0	4	Excavation Work, soil nailing	Nil Nii
	14-Dec-09 16-Dec-09				22.50 17.10							7.70 7.70 7.63 7.63			1.37	1.39		2.0	2.0	2.0	1 _	Excavation Work, soil nailing Breaking by backhoe, excavation work	Nil
	18-Dec-09	11:15	Cloudy	<1	15.30	15.30	15.30	7.02	7.00	7.01	3.65 / 3.51	8.27 8.26	8.27	2.65	2.71	2.68	3.99 / 4.18	2.0	2.0	2.0	6.13 / 7.23	Breaking by backhoe,excavation work	Nil
	21-Dec-09	09:19	Sunny	<1	18.50	18.60	18.55	7.03	7.07	7.05		7.60 7.61	7.61	2.75	2.82	2.79		2.0	2.0	2.0]	Breaking by backhoe,excavation work	Nil
	23-Dec-09 28-Dec-09				20.90 16.50							7.85 7.84 7.83 7.83			1.45	1.42		2.0	2.0	2.0	1	Breaking by backhoe Breaking by backhoe,excavation work	Nii
	30-Dec-09				18.40							7.48 7.49			2.43			2.8	2.6	2.7	1	Breaking by backhoe,excavation work Breaking by backhoe,excavation work	Nil
	-	-	-	-	-	-		-	-	-			-	-	-	-		-	-	-	1	-	-
Cauattara	- 00 Dec 00	10:05	Cummi	- 4	- 01.00	- 01.00	- 01.00	- 0.40	- 0.50	- 0.40		7.40 7.40	- 7 40	- 0.10	- 0.10	- 0.15		- 2.0	-	-	ļ	- Nii	- Nii
Squatters I-3-C	02-Dec-09 04-Dec-09				21.20							7.42 7.42 7.32 7.34			2.18 1.71	1.73		2.0	2.0	2.0 2.2	1	Nil	Nil
	07-Dec-09	08:50	Rainy	<1	19.80	19.80	19.80	9.03	8.98	9.01		7.55 7.52	7.54	1.53	1.61	1.57		2.0	2.0	2.0	1	Nil	Nil
	09-Dec-09											7.69 7.69			3.05			2.8	2.7	2.8	4	Nil	Nil
	11-Dec-09 14-Dec-09	09:00	Cloudy	<1	21.90	21.90	21.90	7.91	7.85	7.88		7.93 7.92 7.70 7.71			2.47 1.49			2.0	2.0	2.0	1	Nil	Nil
	16-Dec-09	09:13	Cloudy	<1	17.00	17.00	17.00	8.02	7.97	8.00	- /-	7.72 7.71	7.72	1.41	1.35	1.38	,	2.0	2.0	2.0] ,	Nil	Nil
	18-Dec-09										- /-	8.23 8.22			2.70		- /-	2.0	2.0	2.0	- /-	Nil	Nil
	21-Dec-09 23-Dec-09				18.60							7.68 7.68 7.80 7.80			2.43 1.52			2.0	2.0	2.0	1	Nil	Nil
	28-Dec-09			<1	16.20	16.20	16.20	8.32	8.39	8.36		7.83 7.82		1.92				2.0	2.0	2.0	1	Nil	Nil
1	30-Dec-09		Cloudy	<1	18.50	18.50	18.50	8.30	8.27	8.29		7.50 7.50		2.50	2.44			2.9	2.0	2.5	1	Nil	Nil
		-	-	-	-	-	-	-	-	-			-	-	-	-		-	-	-	1	-	<u> </u>
	-	-		_	_	-	-	-	-	-			-					_					


Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Sik Sik Yuen Ho Fung College (I-1) Sep-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Sik Sik Yuen Ho Fung College (I-1-C) Sep-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Hong Hoi Chee Hong Temple (I-2) Sep-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Hong Hoi Chee Hong Temple (I-2-C) Sep-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Squatters (I-3) Sep-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Squatters (I-3-C) Sep-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Sik Sik Yuen Ho Fung College (I-1) Sep-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Sik Sik Yuen Ho Fung College (I-1-C) Sep-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Hong Hoi Chee Hong Temple (I-2) Sep-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Hong Hoi Chee Hong Temple (I-2-C) Sep-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Squatters (I-3) Sep-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Squatters (I-3-C)




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Sik Sik Yuen Ho Fung College (I-1)




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Sik Sik Yuen Ho Fung College (I-1-C) Sep-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Hong Hoi Chee Hong Temple (I-2)




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Hong Hoi Chee Hong Temple (I-2-C) Sep-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Squatters (I-3)




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Squatters (I-3-C)




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Sik Sik Yuen Ho Fung College (I-1) Sep-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Sik Sik Yuen Ho Fung College (I-1-C) Sep-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Hong Hoi Chee Hong Temple (I-2) Sep-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Hong Hoi Chee Hong Temple (I-2-C) Sep-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Squatters (I-3)




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Squatters (I-3-C)




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Sik Sik Yuen Ho Fung College (I-1) Sep-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Sik Sik Yuen Ho Fung College (I-1-C) Sep-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Hong Hoi Chee Hong Temple (I-2) Sep-09 to Dec-09




Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Hong Hoi Chee Hong Temple (I-2-C) Sep-09 to Dec-09



Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Squatters (I-3)



Contract No. DC/2007/12 - Design and Construction of Tsuen Wan Drainage Tunnel Water Quality Results at Squatters (I-3-C) Sep-09 to Dec-09



Appendix J

Interim Notifications of Environmental Quality Limits Exceedances

Interim Notifications of Environmental Quality Limits Exceedances

Incident Report on Action Level or Limit Level Non-compliance

Project	Tsuen Wan Drainage Tunnel						
Date	04-Dec-09						
Time	10:50 AM						
Monitoring Location	Sik Sik Yuen Ho Fung College (I-1)						
Parameter	Suspended Solid						
Action & Limit Levels	8.85 / 10.17						
Measured Level	3.1 (higher than 120% of control station's SS)						
Possible reason for Action or Limit Level Non-compliance	A low SS level of 2.55 is recorded at Control Station (I-1-C)						
Actions taken / to be taken	The measured SS level was below baseline Action and Limit Levels as well as the range of baseline SS concentration (1 -10.5 mg/L). Construction activities, such as site cleaning and tidying as well as rock breaking, were undertaken during the measurement and no direct disturbance was observed from the site. Thus, the exceedance is considered to be contributed by natural variation and no action should be required.						
Remarks	Following mitigation measures were provided: (1) sandbags were used at the gap of the bridge to avoid wastewater from site activities directly running down to the channel of I-1. (2) The working site was segregated with a wall and no wastewater was observed down to the channel-I1. (3) Sand/silts removal facilites was installed at the location of I-1.						

Prepared by	/ :	Terence	Kong

Designation: Environmental Team Leader

Signature:

Date: 10-Dec-09

Photographic record for exceedance of Suspended Solid recorded at Sik Sik Yuen Ho Fung College (I-1) on 04-Dec-09





Site photo



Photo taken at I-1



Photo taken at I-1-C

Interim Notifications of Environmental Quality Limits Exceedances

Incident Report on Action Level or Limit Level Non-compliance

Project	Tsuen Wan Drainage Tunnel
Date	04-Dec-09
Time	10:00 AM
Monitoring Location	Hong Hoi Chee Hong Temple (I-2)
Parameter	Suspended Solid
Action & Limit Levels	7.68 / 8.34
Measured Level	3.8 (higher than 130% of control station's SS)
Possible reason for Action or Limit Level Non-compliance	A low SS level of 2.3 is recorded at Control Station (I-2-C)
Actions taken / to be taken	The measured SS level was below baseline Action and Limit Levels as well as the range of baseline SS level (1 - 8.5 mg/L). Construction activities, such as site cleaning and tidying, disposal of C&D materials, boulder breaking, formation of U-channel as well as formation of man access shaft, were undertaken during the measurement and no direct disturbance was contributed by project construction activities. Thus, the exceedance is considered to be contributed by natural variation and no action should be required.
Remarks	Following mitigation measures were provided: (1) exposed surfaces were covered or segregated. (2) sandbags were used to avoid wastewater from site activities directly running down to the river of I-2. (3) sand/silts removal facilities was installed at the location of I-2.

Prepared by: Terence Kong

Designation: Environmental Team Leader

Signature:

Date: 10-Dec-09

Photographic record for exceedance of Suspended Solid recorded at Hong Hoi Chee Hong Temple (I-2) on 04-Dec-09





Site photo



Photo taken at I-2



Photo taken at I-2-C

Incident Report on Action Level or Limit Level Non-compliance

Project	Tsuen Wan Drainage Tunnel
Date	11-Dec-09
Time	9:57 AM
Monitoring Location	Hong Hoi Chee Hong Temple (I-2)
Parameter	Turbidity
Action & Limit Levels	6.63 / 6.99
Measured Level	14.96
Possible reason for Action or Limit Level Non-compliance	A high turbidity level of 15.15 is recorded at Control Station (I-2-C). There were construction activities of Landslip preventative works for slopes and retaining walls by CEDD at control station. (Refer to the photos below)
Actions taken / to be taken	The measured turbidity level was above baseline Action and Limit Levels as well as the range of baseline turbidity level (2.17 - 7.08 NTU). Construction activities, such as site cleaning and tidying, disposal of C&D materials, breaking of boulder, formation of U-channel, formation of man access shaft as well as formation of access road, were undertaken during the measurement and no direct disturbance was contributed by project construction activities. Thus, the exceedance is considered to be contributed by the high turbidity level of control station (I-2-C) and no action should be taken as the turbidity result at monitoring station was below the action and limit level of control station.
Remarks	Following mitigation measures were provided: (1) exposed surfaces were covered or segregated. (2) sandbags were used to avoid wastewater from site activities directly running down to the river of I-2. (3) sand/silts removal facilites was installed at the location of I-2.

Prepared by: Terence Kong

Designation: Environmental Team Leader

Signature:

Date: 14-Dec-09

Photographic record for exceedance of Turbidity recorded at Hong Hoi Chee Hong Temple (I-2) on 11-Dec-09





Site photo



Photo taken at I-2



Photo taken at I-2-C



Construction activities at I-2-C

Incident Report on Action Level or Limit Level Non-compliance

Project	Tsuen Wan Drainage Tunnel
Date	09-Dec-09
Time	10:00 AM
Monitoring Location	Hong Hoi Chee Hong Temple (I-2)
Parameter	Suspended Solid
Action & Limit Levels	7.68 / 8.34
Measured Level	5.2 (higher than 120% of control station's SS)
Possible reason for Action or Limit Level Non-compliance	A low SS level of 4.1 is recorded at Control Station (I-2-C)
Actions taken / to be taken	The measured SS level was below baseline Action and Limit Levels as well as within the range of baseline SS level (1 - 8.5 mg/L). Construction activities, such as site cleaning and tidying, formation of man access shaft as well as formation of U-channel, were undertaken during the measurement and no direct disturbance was contributed by project construction activities. Thus, the exceedance is considered to be contributed by natural variation and no action should be required.
Remarks	Following mitigation measures were provided: (1) exposed surfaces were covered or segregated. (2) sandbags were used to avoid wastewater from site activities directly running down to the river of I-2. (3) sand/silts removal facilites was installed at the location of I-2.

Prepared by: Terence Kong

Designation: Environmental Team Leader

Signature:

Date: 17-Dec-09

Photographic record for exceedance of Suspended Solid recorded at Hong Hoi Chee Hong Temple (I-2) on 09-Dec-09





Site photo



Photo taken at I-2



Photo taken at I-2-C

Incident Report on Action Level or Limit Level Non-compliance

Project	Tsuen Wan Drainage Tunnel
Date	11-Dec-09
Time	9:57 AM
Monitoring Location	Hong Hoi Chee Hong Temple (I-2)
Parameter	Suspended Solid
Action & Limit Levels	7.68 / 8.34
Measured Level	14.50
Possible reason for Action or Limit Level Non-compliance	A high SS level of 14.1 is recorded at Control Station (I-2-C). There were construction activities of Landslip preventative works for slopes and retaining walls by CEDD at control station. (Refer to the photos below)
Actions taken / to be taken	The measured SS level was above baseline Action and Limit Levels as well as above the range of baseline SS level (1 - 8.5 mg/L). Construction activities, such as site cleaning and tidying, disposal of C&D materials, breaking of boulder, formation of U-channel, formation of man access shaft as well as formation of access road, were undertaken during the measurement and no direct disturbance was contributed by project construction activities. Thus, the exceedance is considered to be contributed by the high SS level of control station (I-2-C) and no action should be taken as the SS level at monitoring station was below the action and limit level of control station.
Remarks	Following mitigation measures were provided: (1) exposed surfaces were covered or segregated. (2) sandbags were used to avoid wastewater from site activities directly running down to the river of I-2. (3) sand/silts removal facilites was installed at the location of I-2.

Prepared by: Terence Kong

Designation: Environmental Team Leader

Signature:

Date: 17-Dec-09

Photographic record for exceedance of Suspended Solid recorded at Hong Hoi Chee Hong Temple (I-2) on 11-Dec-09





Site photo



Photo taken at I-2



Photo taken at I-2-C



Construction activities at I-2-C

Incident Report on Action Level or Limit Level Non-compliance

Project	Tsuen Wan Drainage Tunnel
Date	16-Dec-09
Time	10:10 AM
Monitoring Location	Hong Hoi Chee Hong Temple (I-2)
Parameter	Turbidity
Action & Limit Levels	6.63 / 6.99
Measured Level	17.06
Possible reason for Action or Limit Level Non-compliance	A high turbidity level of 17.28 is recorded at Control Station (I-2-C). There were construction activities of Landslip preventative works for slopes and retaining walls by CEDD at control station. (Refer to the photos below)
Actions taken / to be taken	The measured turbidity level was above baseline Action and Limit Levels as well as above the range of baseline turbidity level (2.17 - 7.08 NTU). Construction activities, such as site cleaning and tidying, breaking of boulder, formation of U-channel, formation of man access shaft as well as formation of access road, were undertaken during the measurement and no direct disturbance was contributed by project construction activities. Thus, the exceedance is considered to be contributed by the high turbidity level of control station (I-2-C) and no action should be taken as the turbidity result at monitoring station was below the action and limit level of control station.
Remarks	Following mitigation measures were provided: (1) exposed surfaces were covered or segregated. (2) sandbags were used to avoid wastewater from site activities directly running down to the river of I-2. (3) sand/silts removal facilites was installed at the location of I-2.

Prepared by: Terence Kong

Designation: Environmental Team Leader

Signature:

Date: 17-Dec-09





Construction activities at I-2-C

Incident Report on Action Level or Limit Level Non-compliance

Project	Tsuen Wan Drainage Tunnel
Date	21-Dec-09
Time	10:30 AM
Monitoring Location	Hong Hoi Chee Hong Temple (I-2)
Parameter	Turbidity
Action & Limit Levels	6.63 / 6.99
Measured Level	17.40
Possible reason for Action or Limit Level Non-compliance	A high turbidity level of 18.00 is recorded at Control Station (I-2-C). There were construction activities of Landslip preventative works for slopes and retaining walls by CEDD at control station. (Refer to the photos below)
Actions taken / to be taken	The measured turbidity level was above baseline Action and Limit Levels as well as above the range of baseline turbidity level (2.17 - 7.08 NTU). Construction activities, such as site cleaning and tidying, breaking of boulder, formation of U-channel, formation of man access shaft as well as formation of access road, were undertaken during the measurement and no direct disturbance was contributed by project construction activities. Thus, the exceedance is considered to be contributed by the high turbidity level of control station (I-2-C) and no action should be taken as the turbidity result at monitoring station was below the action and limit level of control station.
Remarks	Following mitigation measures were provided: (1) exposed surfaces were covered or segregated. (2) sandbags were used to avoid wastewater from site activities directly running down to the river of I-2. (3) sand/silts removal facilities was installed at the location of I-2.

Prepared by: Terence Kong

Designation: Environmental Team Leader

Signature:

Date: 22-Dec-09

Photographic record for exceedance of Turbidity recorded at Hong Hoi Chee Hong Temple (I-2) on 21-Dec-09



Site photo



Photo taken at I-2



Photo taken at I-2-C



Construction activities at I-2-C

Incident Report on Action Level or Limit Level Non-compliance

Project	Tsuen Wan Drainage Tunnel
Date	16-Dec-09
Time	10:10 AM
Monitoring Location	Hong Hoi Chee Hong Temple (I-2)
Parameter	Suspended Solid
Action & Limit Levels	7.68 / 8.34
Measured Level	14.3
Possible reason for Action or Limit Level Non-compliance	A high SS level of 14.2 is recorded at Control Station (I-2-C). There were construction activities of Landslip preventative works for slopes and retaining walls by CEDD at control station. (Refer to the photos below)
Actions taken / to be taken	The measured SS level was above baseline Action and Limit Levels as well as above the range of baseline SS level (1 - 8.5 mg/L). Construction activities, such as site cleaning and tidying, breaking of boulder, formation of U-channel, formation of man access shaft as well as formation of access road, were undertaken during the measurement and no direct disturbance was contributed by project construction activities. The exceedance is considered to be contributed by the high SS level of control station (I-2-C) and no action should be taken as the SS result at monitoring station was below the action and limit level of control station.
Remarks	Following mitigation measures were provided: (1) exposed surfaces were covered or segregated. (2) sandbags were used to avoid wastewater from site activities directly running down to the river of I-2. (3) sand/silts removal facilities was installed at the location of I-2.

Prepared by: Terence Kong

Designation: Environmental Team Leader

Signature:

Date: 23-Dec-09

Photographic record for exceedance of Suspended Solid recorded at Hong Hoi Chee Hong Temple (I-2) on 16-Dec-09





Photo taken at I-2



Photo taken at I-2-C





Construction activities at I-2-C

Incident Report on Action Level or Limit Level Non-compliance

Project	Tsuen Wan Drainage Tunnel
Date	23-Dec-09
Time	10:56 AM
Monitoring Location	Hong Hoi Chee Hong Temple (I-2)
Parameter	Turbidity
Action & Limit Levels	6.63 / 6.99
Measured Level	18.04
Possible reason for Action or Limit Level Non-compliance	A high turbidity level of 18.24 is recorded at Control Station (I-2-C). There were construction activities of Landslip preventative works for slopes and retaining walls by CEDD at control station. (Refer to the photos below)
Actions taken / to be taken	The measured turbidity level was above baseline Action and Limit Levels as well as above the range of baseline turbidity level (2.17 - 7.08 NTU). Construction activities, such as site cleaning and tidying, breaking of boulder, formation of U-channel, formation of man access shaft as well as formation of access road, were undertaken during the measurement and no direct disturbance was contributed by project construction activities. Thus, the exceedance is considered to be contributed by the high turbidity level of control station (I-2-C) and no action should be taken as the turbidity result at monitoring station was below the action and limit level of control station.
Remarks	Following mitigation measures were provided: (1) exposed surfaces were covered or segregated. (2) sandbags were used to avoid wastewater from site activities directly running down to the river of I-2. (3) sand/silts removal facilites was installed at the location of I-2.

Prepared by: Terence Kong

Designation: Environmental Team Leader

Signature:

Date: 24-Dec-09

Photographic record for exceedance of Turbidity recorded at Hong Hoi Chee Hong Temple (I-2) on 23-Dec-09





Photo taken at I-2



Photo taken at I-2-C



Incident Report on Action Level or Limit Level Non-compliance

Project	Tsuen Wan Drainage Tunnel
Date	21-Dec-09
Time	9:58 AM
Monitoring Location	Sik Sik Yuen Ho Fung College (I-1)
Parameter	Suspended Solid
Action & Limit Levels	8.85 / 10.17
Measured Level	3.8 (higher than 130% of control station's SS)
Possible reason for Action or Limit Level Non-compliance	A low SS level of 2.4 is recorded at Control Station (I-1-C)
Actions taken / to be taken	The measured SS level was below baseline Action and Limit Levels as well as lies in the range of baseline SS concentration (1 -10.5 mg/L). Construction activities, such as disposal of C&D materials, maintain site cleaning and tidying as well as shotcrete to shaft wall, were undertaken during the measurement and no direct disturbance was observed from the site. Thus, the exceedance is considered to be contributed by natural variation and no action should be required.
Remarks	Following mitigation measures were provided: (1) sandbags were used at the gap of the bridge to avoid wastewater from site activities directly running down to the channel of I-1. (2) The working site was segregated with a wall and no wastewater was observed down to the channel-I1. (3) Sand/silts removal facilites was installed at the location of I-1.

Prepared by:	Terence k	(ong
--------------	-----------	------

Designation: Environmental Team Leader

Signature:

Date: 29-Dec-09

Photographic record for exceedance of Suspended Solid recorded at Sik Sik Yuen Ho Fung College (I-1) on 21-Dec-09





Site photo



Photo taken at I-1



Photo taken at I-1-C

Incident Report on Action Level or Limit Level Non-compliance

Project	Tsuen Wan Drainage Tunnel
Date	21-Dec-09
Time	10:30 AM
Monitoring Location	Hong Hoi Chee Hong Temple (I-2)
Parameter	Suspended Solid
Action & Limit Levels	7.68 / 8.34
Measured Level	10.1
Possible reason for Action or Limit Level Non-compliance	A high SS level of 10.5 is recorded at Control Station (I-2-C). There were construction activities of Landslip preventative works for slopes and retaining walls by CEDD at control station. (Refer to the photos below)
Actions taken / to be taken	The measured SS level was above baseline Action and Limit Levels as well as above the range of baseline SS level (1-8.5mg/L). Construction activities, such as site cleaning and tidying, breaking of boulder, formation of U-channel, formation of man access shaft as well as formation of access road, were undertaken during the measurement and no direct disturbance was contributed by project construction activities. Thus, the exceedance is considered to be contributed by the high SS level of control station (I-2-C) and no action should be taken as the SS result at monitoring station was below the action and limit level of control station.
Remarks	Following mitigation measures were provided: (1) exposed surfaces were covered or segregated. (2) sandbags were used to avoid wastewater from site activities directly running down to the river of I-2. (3) sand/silts removal facilities was installed at the location of I-2.

Prepared by: Terence Kong

Designation: Environmental Team Leader

Signature:

Date: 29-Dec-09

Photographic record for exceedance of Suspended Solid recorded at Hong Hoi Chee Hong Temple (I-2) on 21-Dec-09



Site photo



Photo taken at I-2



Construction activities at I-2-C

Incident Report on Action Level or Limit Level Non-compliance

Project	Tsuen Wan Drainage Tunnel
Date	23-Dec-09
Time	10:08 AM
Monitoring Location	Sik Sik Yuen Ho Fung College (I-1)
Parameter	Suspended Solid
Action & Limit Levels	8.85 / 10.17
Measured Level	3.6 (higher than 120% of control station's SS)
Possible reason for Action or Limit Level Non-compliance	A low SS level of 2.9 is recorded at Control Station (I-1-C)
Actions taken / to be taken	The measured SS level was below baseline Action and Limit Levels as well as lies within the range of baseline SS concentration (1 -10.5 mg/L). Construction activities, such as disposal of C&D materials, maintain site cleaning and tidying as well as shotcrete to shaft wall, were undertaken during the measurement and no direct disturbance was observed from the site. Thus, the exceedance is considered to be contributed by natural variation and no action should be required.
Remarks	Following mitigation measures were provided: (1) sandbags were used at the gap of the bridge to avoid wastewater from site activities directly running down to the channel of I-1. (2) The working site was segregated with a wall and no wastewater was observed down to the channel-I1. (3) Sand/silts removal facilities was installed at the location of I-1.

Prepared by: Terence Kong

Designation: Environmental Team Leader

Signature:

Date: 30-Dec-09

Photographic record for exceedance of Suspended Solid recorded at Sik Sik Yuen Ho Fung College (I-1) on 23-Dec-09





Site photo



Photo taken at I-1



Photo taken at I-1-C

Incident Report on Action Level or Limit Level Non-compliance

Project	Tsuen Wan Drainage Tunnel
Date	23-Dec-09
Time	10:56 AM
Monitoring Location	Hong Hoi Chee Hong Temple (I-2)
Parameter	Suspended Solid
Action & Limit Levels	7.68 / 8.34
Measured Level	13.9
Possible reason for Action or Limit Level Non-compliance	A high SS level of 14.2 is recorded at Control Station (I-2-C). There were construction activities of Landslip preventative works for slopes and retaining walls by CEDD at control station. (Refer to the photos below)
Actions taken / to be taken	The measured SS level was above baseline Action and Limit Levels as well as above the range of baseline SS level (1 - 8.5 mg/L). Construction activities, such as site cleaning and tidying, breaking of boulder, formation of U-channel, formation of man access shaft as well as formation of access road, were undertaken during the measurement and no direct disturbance was contributed by project construction activities. Thus, the exceedance is considered to be contributed by the high SS level of control station (I-2-C) and no action should be taken as the SS level at monitoring station was below the action and limit level of control station.
Remarks	Following mitigation measures were provided: (1) exposed surfaces were covered or segregated. (2) sandbags were used to avoid wastewater from site activities directly running down to the river of I-2. (3) sand/silts removal facilites was installed at the location of I-2.

Prepared by: Terence Kong

Designation: Environmental Team Leader

Signature:

Date: 30-Dec-09

Photographic record for exceedance of Suspended Solid recorded at Hong Hoi Chee Hong Temple (I-2) on 23-Dec-09



Site photo



Photo taken at I-2



Photo taken at I-2-C



Construction activities at I-2-C

Incident Report on Action Level or Limit Level Non-compliance

Project	Tsuen Wan Drainage Tunnel
Date	30-Dec-09
Time	11:00 AM
Monitoring Location	Hong Hoi Chee Hong Temple (I-2)
Parameter	Turbidity
Action & Limit Levels	6.63 / 6.99
Measured Level	22.74
Possible reason for Action or Limit Level Non-compliance	A high turbidity level of 23.76 is recorded at Control Station (I-2-C). There were construction activities of Landslip preventative works for slopes and retaining walls by CEDD at control station. (Refer to the photos below)
Actions taken / to be taken	The measured turbidity level was above baseline Action and Limit Levels as well as above the range of baseline turbidity level (2.17 - 7.08 NTU). Construction activities, such as site cleaning and tidying, breaking of boulder, formation of U-channel, formation of man access shaft as well as formation of access road, were undertaken during the measurement and no direct disturbance was contributed by project construction activities. Thus, the exceedance is considered to be contributed by the high turbidity level of control station (I-2-C) and no action should be taken as the turbidity result at monitoring station was below the action and limit level of control station.
Remarks	Following mitigation measures were provided: (1) exposed surfaces were covered or segregated. (2) sandbags were used to avoid wastewater from site activities directly running down to the river of I-2. (3) sand/silts removal facilities was installed at the location of I-2.

Prepared by: Terence Kong

Designation: Environmental Team Leader

Signature:

Date: 31-Dec-09

Photographic record for exceedance of Turbidity recorded at Hong Hoi Chee Hong Temple (I-2) on 30-Dec-09



Site photo



Photo taken at I-2



Photo taken at I-2-C



Construction activities at I-2-C

Incident Report on Action Level or Limit Level Non-compliance

Project	Tsuen Wan Drainage Tunnel
Date	30-Dec-09
Time	11:00 AM
Monitoring Location	Hong Hoi Chee Hong Temple (I-2)
Parameter	Suspended Solid
Action & Limit Levels	7.68 / 8.34
Measured Level	39.7
Possible reason for Action or Limit Level Non-compliance	A high SS level of 38.9 is recorded at Control Station (I-2-C). There were construction activities of Landslip preventative works for slopes and retaining walls by CEDD at control station. (Refer to the photos below)
Actions taken / to be taken	The measured SS level was above baseline Action and Limit Levels as well as above the range of baseline SS level (1-8.5mg/L). Construction activities, such as site cleaning and tidying, breaking of boulder, formation of U-channel, formation of man access shaft as well as formation of access road, were undertaken during the measurement and no direct disturbance was contributed by project construction activities. Thus, the exceedance is considered to be contributed by the high SS level of control station (I-2-C) and no action should be taken as the SS result at monitoring station was below the action and limit level of control station.
Remarks	Following mitigation measures were provided: (1) exposed surfaces were covered or segregated. (2) sandbags were used to avoid wastewater from site activities directly running down to the river of I-2. (3) sand/silts removal facilities was installed at the location of I-2.

Prepared by: Terence Kong

Designation: Environmental Team Leader

Signature:

Date: 06-Jan-10

Photographic record for exceedance of Suspended Solid recorded at Hong Hoi Chee Hong Temple (I-2) on 30-Dec-09



Site photo



Photo taken at I-2



Photo taken at I-2-C



Construction activities at I-2-C



Complaint Log

APPENDIX K

COMPLAINT LOG

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
1	CIR-001	9 March 2009 at Outfall	Public through EPD	EPD has received a complaint (EPD ref: EP3/N22/RW/04846-09) regarding to muddy effluent discharged from the outfall of the construction site from a public on 9 March 2009. Site investigation was also carried out by EPD with the Contractor on the same day.	In the afternoon on 9 March 2009, the Contractor was carrying out regular maintenance for removing silt accumulated in the wastewater treatment plant. During the maintenance works, some residual silt inside the plant was accidentally leaked out to the outfall discharge outlet. The reason was that a flexible pipe for disposing silt was found connecting to the concrete platform of the outfall discharge outlet. Conclusion/Remedial Action The complaint was valid and it was due to maintenance works at the wastewater treatment plant at the outfall area. The contractor had cleaned up the silt at discharge outlet and the channel at the outfall area on 12 March 2009 as shown in the attached photo. The ET will closely inspect the discharge outlet and the channel during the routine site inspections and provide advice to the Contractor. The Contractor was also advised to provide mitigation measures during any occasion of the maintenance work on the wastewater treatment plant. The discharge pipe of the treatment plant should be plugged and ensure not functioned when carrying out maintenance works on the wastewater treatment plant in order to prevent the discharge of silt or muddy water to the outlet. Flexible pipe for discharge of sludge should not be placed on the concrete platform under the outfall discharge outlet. For disposal of slit or sludge in the	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					wastewater treatment plant, tanker should be used.	
2	CIR-002	8 May 2009 at Outfall	Public through EPD	EPD has received a complaint (EPD ref: EP3/N22/RW/09755-09) regarding to construction dust from the outfall construction site on 8 May 2009. Site investigation was also carried out by EPD with the Contractor on 14 May 2009.	Findings/ Observations Regular 1-hour TSP monitoring, in accordance with EM&A Manual, is performed by Environmental Team. The monitoring station concerned is ASR9 (i.e. at the podium level of Greenview Terrace facing to the construction site). The closest date for the 1-hour TSP concentration monitoring was on 6 May 2009 and 12 May 2009 at Greenview Terrace, ASR9. Soil nailing works and loading & unloading excavated materials were observed during monitoring. In accordance with the EM&A Manual and the Baseline Monitoring Report, all 1-hour TSP concentrations at ASR9 were below the established Action and Limit Levels. No exceedance was recorded on 6 and 12 May 2009. The contractor and the environmental team were also undertaken site investigation on the subject area in response to the complaint. It was confirmed that the air quality mitigation measures as recommended in EIA have been provided by the Contractor. The mitigation measures are as follows: • Water spraying was provided to the exposed surface. • Several automatic sprinklers were provided at the outfall construction site for water spraying of the haul road. • Water spraying was provided during dust generating works (e.g. rock breaking and soil nailing works). Conclusion/Remedial Action	Closed
					Based on the site inspection and monitoring results,	

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					action & limit level exceedance on construction dust are identified. Air quality mitigation measures as recommended in EIA have been implemented in order to control and minimise the air quality impact and nuisance arising from the construction activities. Nevertheless, in view of the recent dry and sunny weather, the haul road and the exposed area would be dry very quickly. The Contractor was recommended to provide more frequent water spraying especially in the dry and sunny weather.	
3	CIR-003	14 May 2009 at Outfall	Public through EPD	EPD has received a complaint (EPD ref: EP/RW/080206) regarding to daytime construction rock breaking at 7:15 am and dusty at the outfall construction site on 14 May 2009.	The closest date to the complaint for the 1-hour TSP monitoring & daytime construction noise monitoring was on 12, 18 and 27 May 2009 at Greenview Terrace, ASR9 and NSR9. Soil nailing, excavation, rock breaking, loading and unloading the materials were observed during monitoring period. The measured noise levels complied with the limit level in accordance with the EIAO-TM. All 1-hour TSP concentrations at ASR9 were below the established Action and Limit Levels. No 1-hour TSP exceedance was recorded. The contractor and the environmental team were also undertaken site investigation on the subject area in response to the complaint. Air quality mitigation measures as recommended in EIA have been implemented by the Contractor. However, noise mitigation measures could be further improved. Based on our site inspection and monitoring results, the complaint for dust is considered not justifiable since no action & limit level exceedance on construction dust is identified. Air quality mitigation measures as recommended in EIA have also been implemented in order to control and minimise the air	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					quality impact arising from the construction activities. In view of the recent dry and sunny weather, the haul road and the exposed area would be dry very quickly. The Contractor was recommended to enhance water spraying especially in the dry and sunny weather. On the other hand, the complaint for noise is considered due to works and the Contractor was agreed to improve the on-site noise mitigation measures such as the following measures. ET's site inspection and the joint inspection with relevant parties was conducted on 29 May 2009 and 4 June 2009 respectively to confirm all the below measures have been implemented. • For the idling plant, it should be switched off to reduce noise level generated. • The sound insulation sheets and noise insulation materials should be placed to enclose the breaking tip tightly and also aside or surrounding the breaking activities as recommended in the following photos 1-3 in noise mitigation measures. • Noise monitoring frequency was increased in order to check the effectiveness of the mitigation measures. The additional measurement was taken on 27 May, 8 June, 10 June and 12 June 2009 after all the measures implemented. The noise levels (Leq. 30 min) were 70.9 dB (A), 70.5 dB (A), 70.3 dB (A) and 70.3 dB (A) respectively, which comply with the limit level in accordance with the EIAO-TM. Soil nailing, excavation and rock breaking were observed during monitoring period. The measures were well in place and seemed effective during the measurement.	

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
4	CIR-004	10 July 2009 at Outfall	Public through EPD	EPD has received a complaint (EPD ref: EP3/N22/RW/15137-09) regarding to construction dust from the outfall construction site on 10 July 2009.	Findings/ Observations 1-hour TSP concentration monitoring was on 10 July 2009 at Greenview Terrace, ASR9. Soil nailing works, concrete breaking, excavation and loading & unloading excavated materials were observed during monitoring. All 1-hour TSP concentrations at ASR9 were below the established Action and Limit Levels. No exceedance was recorded on 10 July 2009. The contractor and the environmental team were also undertaken site investigation on the subject area in response to the complaint. It was confirmed that the air quality mitigation measures as recommended in EIA have been provided by the Contractor. The mitigation measures are as follows: • Water spraying was provided to the exposed surface. • Automatic sprinklers were provided at the outfall construction site for water spraying of the haul road. • Water spraying was provided during dust generating works (e.g. rock breaking and soil nailing works). • Tarpaulin was used for covering the dusty works in the Portal area. Conclusion/Remedial Action The complaint is considered not justifiable since no action & limit level exceedance on construction dust are identified	Closed
5 & 6	CIR-005	29 July 2009 & 11 August 2009 at Outfall	Public through SOR	SOR has received two complaints (SOR ref: (DC/2007/12)/M45/500/02480, 02500) from Greenview Terrace	Findings/ Observations Soil nailing, excavation, rock breaking and drilling, loading and unloading the materials were generally observed during monitoring period in July and August 2009. According to the noise monitoring results from	Same Case with Complaint No. 11

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
				regarding to daytime construction noise exceedance recorded at NSR9 on 8, 22, 23, 27 and 29 July 2009 and a large amount dust generated at the outfall construction site. The complaint dates were corresponded to 29 July and 11 August 2009.	6 July 2009 to 31 August 2009 at NSR 9, the measured noise levels complied with the limit level in accordance with the EIAO-TM. All 1-hour TSP concentrations at ASR9 were below the established Action and Limit Levels from 6 July 2009 to 25 August 2009. Conclusion/Remedial Action The dust complaint on 22 July 2009 was due to the soil nailing works. The Contractor was reminded enhance the dust mitigation measures during soil nailing works. A designated staff was provided to spray water continuously during soil nailing. A nylon bag was placed on the drilling hole and keeping wet to suppress dust. A sprinkler was added at the hillside of the site and water spraying was provided continuously during operation of drilling to suppress dust. The documented complaint for noise is considered to trigger the action level and the Contractor was also reminded to enhance the on-site noise mitigation measures continuously. The enhanced mitigation measures are proposed as follows: A staff from the Contractor was designated to take the reading of Leq (5mins) at the roof of Greenview Terrace. In case of the Leq (5min) exceed 73 dB(A), the Contractor would re-schedule the noisy plants to mitigate the escalation of noise level. The designated staff was reminded to record all the weather condition including raining and wind speed. Tools box talk for the Contractor's Team was carried out for reminding that the movable barrier should be placed to the breaking activities as much as possible.	
					 A staff from the Contractor was designated to take the reading of Leq (5mins) at the roof of Greenview Terrace. In case of the Leq (5min) exceed 73 dB(A), the Contractor would re-schedule the noisy plants to mitigate the escalation of noise level. The designated staff was reminded to record all the weather condition including raining and wind speed. Tools box talk for the Contractor's Team was carried out for reminding that the movable barrier should be placed to the breaking activities as much 	

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					 movable noise barriers were also modified. Existing 25 ton rock breaker had been replaced by the another breaker. The breaking tap of the 25 ton rock breaker had been replaced by another breaking tap. A joint filler wall was installed at the vertical face of westbound to mitigate the noise rebound from the vertical face to high level of Greenview Terrace. From the additional monitoring data and monitoring data under regular EM&A requirements, noise level (Leq, 30 min) between 6 July to 31 August 2009 was in the range of 71 to 74 dB(A) to the nearest integer. The noise monitoring frequency was maintained in twice per week to check whether the mitigation measures are effective. From the information of the Contractor, all the mitigation measures were implemented on 31 August 2009. Noise levels (Leq, 30 min) were also re-measured after the implementation of the mitigation measures. Noise level (Leq, 30 min) from 4 Sep to 28 Sep 2009 was in the range of 70 to 73 dB(A) to the nearest integer after the implementation of the mitigation measures. In our investigation, there was no exceedance of the measured noise level at Greenview Terrace. 	
7	CIR-006	12 August 2009 at Outfall	Public through SOR	SOR has received a complaint (SOR ref: (DC/2007/12)/M45/500/02527) from Greenview Terrace, via Apple Daily regarding to daytime construction noise level (L _{eq(30min)}) was sometimes more than 80 dB(A) and a large amount dust	Findings/ Observations Soil nailing, excavation, rock breaking and drilling, loading and unloading the materials were generally observed during monitoring period in July and August 2009. According to the noise monitoring results from 6 July 2009 to 31 August 2009 at NSR 9, the measured noise levels complied with the limit level in accordance with the EIAO-TM. All 1-hour TSP concentrations at ASR9 were below the established	Closed

Complainant	Details of Complaint	Investigation / Mitigation Action	Status
	generated at the outfall construction site. The complaint date was corresponded to 12 August 2009.	Action and Limit Levels from 6 July 2009 to 25 August 2009. Conclusion/Remedial Action The dust complaint was considered not justifiable since no action & limit level exceedance on construction dust were identified. However, it was a recurrent case from Greenview Terrace. The Contractor was recommended to enhance water spraying continuously especially in rock breaking activities. On the other hand, there was no noise levels (Leq(30min)) from the measurement taken from ET was more than 80 dB(A). However, it was a recurrent case from Greenview Terrace. The Contractor was reminded to enhance the on-site noise mitigation measures. The enhanced mitigation measures are proposed as follows: • A staff from the Contractor was designated to take the reading of Leq (5mins) at the roof of Greenview Terrace. In case of the Leq (5min) exceed 73 dB(A), the Contractor would re-schedule the noisy plants to mitigate the escalation of noise level. • The designated staff was reminded to record all the weather condition including raining and wind speed. • Tools box talk for the Contractor's Team was carried out for reminding that the movable barrier should be placed to the breaking activities as much as possible. • Movable noise barriers were placed on site and the movable noise barriers were also modified. • Existing 25 ton rock breaker had been replaced by the another breaker. • The breaking tap of the 25 ton rock breaker had	
		construction site. The complaint date was corresponded to 12	construction site. The complaint date was corresponded to 12 August 2009. Conclusion/Remedial Action The dust complaint was considered not justifiable since no action & limit level exceedance on construction dust were identified. However, it was a recurrent case from Greenview Terrace. The Contractor was recommended to enhance water spraying continuously especially in rock breaking activities. On the other hand, there was no noise levels (Leqisomin) from the measurement taken from ET was more than 80 dB(A). However, it was a recurrent case from Greenview Terrace. The Contractor was reminded to enhance the on-site noise mitigation measures. The enhanced mitigation measures are proposed as follows: • A staff from the Contractor was designated to take the reading of Leq (5mins) at the roof of Greenview Terrace. In case of the Leq (5min) exceed 73 dB(A), the Contractor would re-schedule the noisy plants to mitigate the escalation of noise level. • The designated staff was reminded to record all the weather condition including raining and wind speed. • Tools box talk for the Contractor's Team was carried out for reminding that the movable barrier should be placed to the breaking activities as much as possible. • Movable noise barriers were placed on site and the movable noise barriers were also modified. • Existing 25 ton rock breaker had been replaced by

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					 been replaced by another breaking tap. A joint filler wall was installed at the vertical face of westbound to mitigate the noise rebound from the vertical face to high level of Greenview Terrace. From the additional monitoring data and monitoring data under regular EM&A requirements, noise level (Leq, 30 min) from 6 July to 31 August 2009 was in the range of 71 to 74 dB(A) to the nearest integer. The noise monitoring frequency was maintained in twice per week to check whether the mitigation measures are effective. From the information of the Contractor, all the mitigation measures were implemented on 31 August 2009. Noise levels (Leq, 30 min) were also remeasured after the implementation of the mitigation measures. Noise level (Leq, 30 min) from 4 Sep to 28 Sep 2009 was in the range of 70 to 73 dB(A) to the nearest integer after the implementation of the mitigation measures. 	
8	CIR-007	14 August 2009 at Outfall	Public through EPD	EPD has received a complaint (EPD ref: EP3/N22/RW/17978-09) from Greenview Terrace regarding to daytime construction noise from the outfall construction site. The complaint date was corresponded to 14 August 2009.	Findings/ Observations Soil nailing, excavation, rock breaking and drilling, loading and unloading the materials were generally observed during monitoring period in July and August 2009. According to the noise monitoring results from 6 July 2009 to 31 August 2009 at NSR 9, the measured noise levels complied with the limit level in accordance with the EIAO-TM. Conclusion/Remedial Action This was a recurrent case from Greenview Terrace. The documented complaint for noise is considered to trigger the action level and the Contractor was reminded to enhance the on-site noise mitigation measures continuously. The enhanced mitigation measures are proposed as follows:	Same Case with Complaint No. 11

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
No.					 A staff from the Contractor was designated to take the reading of Leq (5mins) at the roof of Greenview Terrace. In case of the Leq (5min) exceed 73 dB(A), the Contractor would re-schedule the noisy plants to mitigate the escalation of noise level. The designated staff was reminded to record all the weather condition including raining and wind speed. Tools box talk for the Contractor's Team was carried out for reminding that the movable barrier should be placed to the breaking activities as much as possible. Movable noise barriers were placed on site and the movable noise barriers were also modified. Existing 25 ton rock breaker had been replaced by the another breaker. The breaking tap of the 25 ton rock breaker had been replaced by another breaking tap. A joint filler wall was installed at the vertical face of westbound to mitigate the noise rebound from the vertical face to high level of Greenview Terrace. From the additional monitoring data and monitoring data under regular EM&A requirements, noise level (Leq, 30 min) from 6 July to 31 August 2009 was in the range of 71 to 74 dB(A) to the nearest integer. The noise monitoring frequency would be maintained in twice per week to check whether the mitigation 	
					measures are effective. From the information of the Contractor, all the mitigation measures were	
					implemented on 31 August 2009. Noise levels ($L_{eq, 30}$ $_{min}$) were also re-measured after the implementation of the mitigation measures. Noise level ($L_{eq, 30 min}$) from 4 Sep to 28 Sep 2009 was in the range of 70 to 73	

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					dB(A) to the nearest integer after the implementation of the mitigation measures.	
9	CIR-008	17 August 2009 at Portion D of the Site	Public through SOR	SOR has received a complaint (SOR ref:(DC/2007/12)/M45/500/02546) from Long Bench Garden regarding to noise nuisance generated from the daytime construction work (rock-breaking) in Portion D of the Site. The complaint date was corresponded to 17 August 2009.	Findings/ Observations Soil nailing, excavation, rock breaking and drilling, loading and unloading the materials were generally observed during monitoring period in August 2009. The monitoring results from 3 August 2009 to 31 August 2009 at NSR 8 showed the measured noise levels complied with the limit level in accordance with the EIAO-TM. The contractor and the environmental team were also undertaken site investigation on the subject area in response to the complaint. Noise mitigation measures should be enhanced continuously due to this complaint. Conclusion/Proposed Action The documented complaint for noise is considered to trigger the action level and the Contractor was reminded to enhance the on-site noise mitigation measures continuously. The enhanced mitigation measures are recommended as follows: Movable noise barriers had been placed towards the direction of Long Bench Garden, particular for the pipe pile works in the portal. Tools box talk for construction team was carried out for reminding that the movable barrier should be placed to the breaking activities as much as possible. The existing noisy 25 ton rock breaker had been replaced by the other breaker. A joint filler wall had been fixed on the vertical face of west bound to absorb the noise generated towards Long Beach Garden. Noise monitoring frequency was increased twice per	Closed

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					week by ET due to this complaint. The measured noise levels were complied with the limit level in accordance with the EIAO-TM. No further complaint was received from Long Bench Garden within the reporting month.	
10	CIR-009	22 August 2009 at Outfall	Public through SOR	A complaint (SOR ref: (DC/2007/12)/M45/500/02628) was received from Greenview Terrace regarding to daytime construction noise level (Leq(30min)) was sometimes exceeded 75 dB(A) at the outfall construction site. The complaint date was corresponded to 22 August 2009.	Findings/ Observations Soil nailing, excavation, rock breaking and drilling, loading and unloading the materials were generally observed during monitoring period in July and August 2009. The monitoring results from 6 July 2009 to 31 August 2009 at NSR 9 showed the measured noise levels complied with the limit level in accordance with the EIAO-TM. The contractor and the environmental team were also undertaken site investigation on the subject area in response to the complaint. Noise mitigation measures should be enhanced continuously due to this complaint. Conclusion/Proposed Action The documented complaint for noise is considered to trigger the action level and the Contractor was reminded to enhance the on-site noise mitigation measures continuously. The enhanced mitigation measures are recommended as follows: • A staff from the Contractor was designated to take the reading of Leq (5mins) at the roof of Greenview Terrace. In case of the Leq (5min) exceed 73 dB(A), the Contractor would re-schedule the noisy plants to mitigate the escalation of noise level. • The designated staff was reminded to record all the weather condition including raining and wind speed. • Tools box talk for the Contractor's Team was carried out for reminding that the movable barrier	Same Case with Complaint No. 11

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					 should be placed to the breaking activities as much as possible. Movable noise barriers were placed on site and the movable noise barriers were also modified. Existing 25 ton rock breaker had been replaced by the another breaker. The breaking tap of the 25 ton rock breaker had been replaced by another breaking tap. A joint filler wall was installed at the vertical face of westbound to mitigate the noise rebound from the vertical face to high level of Greenview Terrace. From the additional monitoring data and monitoring data under regular EM&A requirements, noise level (Leq, 30 min) from 6 July to 31 August 2009 was in the range of 71 to 74 dB(A) to the nearest integer. The noise monitoring frequency was maintained in twice per week to check whether the mitigation measures are effective. From the information of the Contractor, all the mitigation measures were implemented on 31 August 2009. Noise levels (Leq, 30 min) were also remeasured after the implementation of the mitigation measures. Noise level (Leq, 30 min) from 4 Sep to 28 Sep 2009 was in the range of 70 to 73 dB(A) to the nearest integer after the implementation of the mitigation measures. In our investigation, there was no exceedance of the measured noise level at Greenview Terrace. 	
11	CIR-010	24 September 2009 at Outfall	Public through SOR	A complaint (SOR ref: (DC/2007/12)/M45/500/02749) was received from Greenview Terrace regarding to daytime construction noise level	Findings/ Observations Soil nailing, excavation, rock breaking and drilling, loading and unloading the materials were generally observed during monitoring period in July and September 2009. The monitoring results from 6 July 2009 to 29 October 2009 at NSR 9 showed the	Closed as no new complaint was received

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
				(Leq(30min)) was sometimes exceeded 75 dB(A) at the outfall construction site.	measured noise levels complied with the limit level in accordance with the EIAO-TM. The contractor and the environmental team were also undertaken site investigation on the subject area in response to the complaint. Noise mitigation measures have been enhanced continuously due to this complaint. Conclusion/Proposed Action The documented complaint for noise is considered to trigger the action level and the Contractor was reminded to enhance the on-site noise mitigation measures continuously. The enhanced mitigation measures were implemented as follows: A staff from the Contractor was designated to take the reading of Leq (5mins) at the roof of Greenview Terrace. In case of the Leq (5min) exceed 73 dB(A), the Contractor would re-schedule the noisy plants to mitigate the escalation of noise level. The designated staff was reminded to record all the weather condition including raining and wind speed. Tools box talk for the Contractor's Team was carried out for reminding that the movable barrier should be placed to the breaking activities as much as possible. Movable noise barriers were placed on site and the movable noise barriers were also modified. Existing 25 ton rock breaker had been replaced by the another breaker. The breaking tap of the 25 ton rock breaker had been replaced by another breaking tap. A joint filler wall was installed at the vertical face of westbound to mitigate the noise rebound from the	in the reporting month.

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					From the additional monitoring data above and the regular monitoring under EM&A requirements, the measured noise levels were complied with the limit level in accordance with the EIAO-TM. From the noise level on 25 September 2009 and 2 October 2009, the trend of noise level seemed to be increased since the decoration work at 14/F Greenview Terrace was the domain noise source during the monitoring. The noise level during that time would be considered for reference only. There was no exceedance of the measured noise level at Greenview Terrace in our investigation.	
12	CIR-011	2 October 2009 at I-3	Public through EPD	EPD has received a complaint (EPD ref: EP3/N22/RW/22016-09) regarding to construction dust at the Intake-3 on 2 October 2009.	Findings/ Observations There is no representative air monitoring location as stated in the EM&A Manual. The contractor and the environmental team were undertaken site investigation on the subject area at 08-Oct-09 in response to the complaint. Air quality mitigation measures as recommended in EIA have been implemented by the Contractor. However, the dust impact by exposed area could be further improved. The mitigation measures during the site investigation were observed as follows: • Water spraying was provided to the exposed surface. • Wheel washing facilities for dump trucks was provided at the site exit. • Water spraying was provided during excavation and loading/unloading works	Closed as no new complaint was received in the reporting month.
					Conclusion/Proposed Action Based on our site inspection, the complaint for dust is	

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					considered justifiable as it is due to windy erosion on the exposed surface. Air quality mitigation measures as recommended in EIA have also been implemented in order to control and minimise the air quality impact arising from the construction activities. In view of the recent dry season, the haul road and the exposed area would be dry very quickly. The Contractor was recommended to provide water spraying more frequently especially in the dry season.	
13	(DC/2007/12)/ M45/500/2923 & email on 11 November 2009 from MCSJV	9 November 2009 at Outfall	Greenview Terrace through EPD	Movable noise barrier was not placed close enough to the piling machine.	Immediate Action The rig was re-orientated and the barrier was placed closed to the drilling head. Follow-up Action Training was conducted to the operator to ensure that the workers aware that the barrier should be placed closed not the drilling head not the machine itself. In order to prevent future occurrence, a permit to dig system was adopted. It should be checked by the Contractor and endorsed by the SOR before starting the drilling rig.	Closed
14	(DC/2007/12)/ M45/500/2978 & email on 19 November 2009 from MCSJV	18 November 2009 at Outfall	Greenview Terrace through EPD	Rock-breaking activity carried out in the eastern area of Portion D, closest to Greenview Terrace, was not totally screened and line of sight of the breaker was observed from the NSR.	 system has been implemented. Follow up Action The bamboo scaffold was extended further away from stage 3 scaffold to further screen off the activities to the Greenview. The length of the extension was about 8 to 10 m. A strong reminded was given to the relevant staff and sub-contractor and the barrier should be placed in the right orientation before breaking. 	Closed

Contract No. DC/2007/12
Design and Construction of Tsuen Drainage Tunnel
Environmental Monitoring and Audit

Complaint No.	Log Ref.	Date/Location	Complainant	Details of Complaint	Investigation / Mitigation Action	Status
					The mitigation measures were strictly followed as stated in the proposal.	
					The follow up action and relevant records was checked.	

Signed by Environmental Team Leader:	Tutos	Date:	6 January 2010	
--------------------------------------	-------	-------	----------------	--