## Dragages-Nishimatsu Joint Venture

## Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel

Monthly EM&A Report

(version 2.0)

March 2010

Certified By	(Environmental Team Leader)
REMARKS:	

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

#### CINOTECH CONSULTANTS LTD Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: <u>info@cinotech.com.hk</u>

## **TABLE OF CONTENTS**

EX	ECUTIVE SUMMARY	1
	Introduction Environmental Monitoring Works Environmental Licenses and Permits Key Information in the Reporting Month	1 5
1.	INTRODUCTION	7
	Background Project Organizations Construction Programme Summary of EM&A Requirements	7 8
2.	AIR QUALITY	12
	Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and QA/QC Procedure Results and Observations	12 12 12 13
3.	NOISE	18
	Airborne Construction Noise Monitoring Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and QA/QC Procedures Maintenance and Calibration Results and Observations Ground Borne Construction Noise Monitoring Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Results and Observations	18 18 18 19 20 20 26 26 26 26 26 27 27 27
4.	WATER QUALITY	29
	Monitoring Requirements Monitoring Locations Results and Observations Underground water level	29 29
5.	ENVIRONMENTAL AUDIT	31
	Site Audits Review of Environmental Monitoring Procedures Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures	31 31 31

	Non-compliance Recorded during Site Inspections	
	Summary of Mitigation Measures Implemented	
	Implementation Status of Event Action Plans	
	Summary of Complaint, Warning, Notification of any Summons and Successful	
	Prosecution	
6.	FUTURE KEY ISSUES	
	Key Issues for the Coming Month	
	Monitoring Schedule for the Next Month	
	Construction Program for the Next Month	
7.	CONCLUSIONS AND RECOMMENDATIONS	
	Conclusions	
	Recommendations	

## LIST OF TABLES

- Table ISummary Table for Non-compliance Recorded in the Reporting Month
- Table II
   Summary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 1.2Construction programme showing the inter-relationship with environmental<br/>protection/mitigation measures
- Table 2.1Locations for Air Quality Monitoring
- Table 2.2Air Quality Monitoring Equipment
- Table 2.3
   Impact Dust Monitoring Parameters, Frequency and Duration
- Table 2.4
   Summary Table of Air Quality Monitoring Results during the reporting month
- Table 3.1Noise Monitoring Stations
- Table 3.2Noise Monitoring Equipment
- Table 3.3
   Noise Monitoring Parameters, Frequency and Duration
- Table 3.4
   Baseline Noise Level and Noise Limit Level for Monitoring Stations
- Table 3.5
   Summary Table of Noise Monitoring Results during the reporting month
- Table 3.6
   Ground Borne Noise Monitoring Parameters, Frequency and Duration
- Table 3.7
   Construction Ground Borne Noise Standards
- Table 3.8Summary Table of Ground Borne Noise Monitoring Results during the<br/>reporting month
- Table 4.1Locations for Water Quality Monitoring
- Table 4.2Ground Water Level Monitoring Data at Location ADH48
- Table 5.1
   Summary of Environmental Licensing and Permit Status
- Table 5.2Observations and Recommendations of Site Inspections

## LIST OF FIGURES

- Figure 1.1 Layout Plan of the Project Site
- Figure 2.1 ET's Organization Chart
- Figure 3.1a Locations of Air Quality and Construction Noise Monitoring Stations at Eastern Portal
- Figure 3.1b Locations of Air Quality and Construction Noise Monitoring Stations at Western Portal
- Figure 3.1c Locations of Construction Noise Monitoring Stations at Intake E7
- Figure 3.1d Locations of Construction Noise Monitoring Stations at Intake PFLR1
- Figure 3.1e Locations of Construction Noise Monitoring Stations at Intake W0
- Figure 3.1f Locations of Construction Noise Monitoring Stations at Intake RR1
- Figure 3.1g Locations of Construction Noise Monitoring Stations at Intake W5
- Figure 3.1h Locations of Construction Noise Monitoring Stations at Intake E5A
- Figure 3.1i Locations of Construction Noise Monitoring Stations at Intake THR2
- Figure 3.1j Locations of Construction Noise Monitoring Stations at Intake P5
- Figure 3.1k Location of Construction Ground Borne Noise Monitoring Station
- Figure 4.1a-b Locations of Water Quality Monitoring Stations
- Figure 4.2 Location of Ground Water Level Monitoring Stations

## LIST OF APPENDICES

- A Action and Limit Levels for Air Quality and Noise
- B Copies of Calibration Certificates
- C Wind Data
- D Environmental Monitoring Schedules
- E 1-hour TSP Monitoring Results, Graphical Presentations
- F 24-hour TSP Monitoring Results, Graphical Presentations
- G Noise Monitoring Results and Graphical Presentations
- H Summary of Exceedance
- I Site Audit Summary
- J Environmental Mitigation Implementation Schedule (EMIS)
- K Event Action Plans
- L Complaint Logs
- M Construction Programme
- N Waste Generated Quantity

## **EXECUTIVE SUMMARY**

## Introduction

- 1. This is the 24<sup>th</sup> Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the "Drainage Improvement in Northern Hong Kong Island Hong Kong West Drainage Tunnel" (the Project). This report documents the findings of EM&A Works conducted in March 2010.
- 2. The site activities undertaken in the reporting month included:
  - TBM excavation, adit excavation and structural works for River Channel at Eastern Portal;
  - TBM excavation and adit excavation at Western Portal;
  - Excavation of intake structure at Intakes SM1, MB16, E7, TP4 and TP789;
  - Excavation of dropshaft at Intake RR1 by RCD method;
  - Excavation of stilling chamber for Adit W0 by Drill-and-Blast method;
  - Cofferdam construction at Intakes HKU1, PFLR1, THR2, MBD2, W10, W5 and TP5;
  - Pipelaying works at Intake MB16;
  - Site preparation works at Intakes E5B, P5, M3, W8 and MA15;
  - Slopeworks at Intake TP4;
  - DDA submissions for Adit/Main Tunnel Intersection, Adits, Stilling Chambers and Turning Bays;
  - AIP & DDA submissions for temporary works for Intake Structure;
  - DDA submissions for slope works and permanent works for Intake Structures;
  - AIP & DDA submissions for temporary and permanent works for Dropshafts; Environmental impact monitoring; and
  - Casting of tunnel segments.

## **Environmental Monitoring Works**

- 3. Environmental monitoring for the Project was performed in accordance with the updated EM&A Manual and the monitoring results were checked and reviewed. Site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 4. Proposal for Temporary Suspension of Water Quality Monitoring Western Portal was submitted on 15<sup>th</sup> September 2009 and approved by EPD on 30<sup>th</sup> October 2009. Marine water quality monitoring was temporary suspended starting from 31<sup>st</sup> October 2009 until there is marinebased construction activities resumed at the Western Portal (i.e. March of 2011 tentatively.)
- 5. In order to assess the effectiveness of the implementation of water quality mitigation measures at Western Portal, site inspection was conducted at least twice per week starting from November 2009.

1

## 6. Summary of the non-compliance of the reporting month is tabulated in Table I.

Parameter	No. of Exceedance		No. of Exceedance Due to the Project		Action
	Action Level	Limit Level	Action Level	Limit Level	Taken
Eastern Portal					
1-hr TSP	0	0	0	0	N/A
24-hr TSP	0	0	0	0	N/A
Noise	0	0	0	0	N/A
Western Porta	1				
1-hr TSP	0	0	0	0	N/A
24-hr TSP	0	0	0	0	N/A
Noise	1	0	0	0	Investigation report was submitted
Intake E5A					
Noise	0	0	0	0	N/A
Intake E7				·	·
Noise	0	0	0	0	N/A
Intake PFLR1					
Noise	1	0	0	0	Investigation report was submitted
Intake W0					
Noise	0	0	0	0	N/A
Intake RR1					
Noise	0	0	0	0	N/A
Intake W5					
Noise	0	0	0	0	N/A
Intake P5					

## Table I Summary Table for Non-compliance Recorded in the Reporting Month

Noise	0	0	0	0	N/A
Intake TP789	Intake TP789				
Noise	1	0	0	0	Investigation report was submitted
	No. of Exceedance Action Taken				
Ground Borne 0 N/A Noise				N/A	

#### Eastern Portal

#### 1-hour TSP Monitoring

7. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

## 24-hour TSP Monitoring

8. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Construction Noise

9. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Western Portal

#### 1-hour TSP Monitoring

10. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

## 24-hour TSP Monitoring

11. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Construction Noise

12. All construction noise monitoring was conducted as scheduled in the reporting month. One Action Level exceedance was recorded for the complaint received on 6 March 2010.

## Water Quality

13. Marine water quality monitoring was temporary suspended starting from 31<sup>st</sup> October 2009.

#### Construction Ground Borne Noise

14. All construction ground borne noise monitoring was conducted in the reporting month. No Limit Level exceedance was recorded.

#### Intake E5A

#### Construction Noise

15. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. Intake E7

#### Construction Noise

16. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

## Intake PFLR1

Construction Noise

17. All construction noise monitoring was conducted as scheduled in the reporting month. One Action Level exceedance was recorded for the complaint received on 1 March 2010.

#### Intake RR1

#### Construction Noise

18. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Intake W0

#### Construction Noise

19. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Intake W5

## Construction Noise

20. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Intake P5

## Construction Noise

21. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

## Intake TP789

Construction Noise

22. One Action Level exceedance was recorded for the complaint received on 5 March 2010.

## **Environmental Licenses and Permits**

- 23. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, An Environmental Permit No. EP-272/2007 was issued on 26 April 2007 and Environmental Permit No. EP-272/2007/A was issue on 26 October 2007. Later, the further Environmental Permit (FEP-01/272/2007/A) and (FEP-01/272/2007/B) was issued on 28 January 2008 and 25 June 2009 to Dragages-Nishimatsu Joint Venture.
- 24. Registration of Chemical Waste Producer (License: 5213-148-D2393-02 for Eastern Portal and No. 5213-172-D2393-01 for Western Portal).
- 25. Water Discharge License (License No.: EP860/W10/XY0175 for Area of Mount Butler Office, EP860/W10/XY0177 for Eastern Portal, EP820/W9/XT086 and WT00005864-2010 for Western Portal, EP860/W10/XY0183 for Intake W0, WT00003372-2009 for Intake SM1, WT00003737-2009 for Intake MB16, WT00004126-2009 for Intake HKU1, WT00003738-2009 for THR2, WT00004270-2009 for PFLR1, WT00004806-2009 for Intake E7, WT00004808-2009 for MBD2, WT00004885-2009 for Intake RR1, WT00005135-2009 for Intake W10, WT00005357-2009 for Intake W5, WT00005374-2009 for Intake P5, WT00005376-2009 for Intake TP4, WT00005588-2009 for Intake TP5, WT00005643-2009 for Intake E5A, WT00005754-2010 for Intake W8, WT00005954 for Intake TP789, WT00005915 for Intake E5B and WT00006102-2010 for Intake M3).
- 26. Construction Noise Permit (License No.: GW-RS0962-09 for Eastern Portal, GW-RS0741-09, GW-RS0077-10 and GW-RS0145-10 for Western Portal, GW-RS0877-09 for Intake W0, GW-RS0075-10 for Intake MB16, GW-RS-0640-09 and GW-RS0155-10 for Intake SM1, GW-RS0035-10 for Intake W5 and GW-RS0128-10 for Intake PFLR1).

## Key Information in the Reporting Month

27. Summary of key information in the reporting month is tabulated in Table II.

Event	Ev	ent Details	Action Taken	Status	Remark
	Number	Nature			
Complaint received	3	Construction Noise at Intake PFLR1, TP789 and Western Portal	Investigation report was submitted	Closed	
	1	Dust Nuisance at Western Portal			
Changes to the assumptions and key construction / operation activities recorded	0		N/A	N/A	
Status of submissions under EP	1	Monthly EM&A Report (February 2010)	Submitted to EPD on 13 March 2010 (EP condition 3.3)	Verified by IEC	
Notifications of any summons & prosecutions received	0		N/A	N/A	
Future Key Issues:					
<ul><li>TBM excavati</li><li>Excavation of</li></ul>	on, adit exca on and adit e intake struct	vation and structural excavation at Western ure/dropshaft at Intak	works for River Channel at Eas Portal; es TP789, E7, TP4, THR2 and method and Intake SM1 by Han	HKU1;	od.

Table II	Summary 7	Table for Ke	y Information	n in the Reporting Month
----------	-----------	--------------	---------------	--------------------------

## Excavation of stilling chamber and tunnel for Adit W0 by Drill-and-Blast method;

- Cofferdam construction at Intakes PFLR1, MBD2, W10, W5 and TP5;
- Structure Stage 1 Construction at Intake MB16;
- Site preparation works for Intakes P5, E5B, M3, W8, MA15, MA17, HR1, W3 and W1;
- Pipelaying works along Mount Butler Road for Intake MB16;
- Casting of tunnel segments in China; and
- Site Handover of Site Portions MA17, HR1, W3 and W1.

## 1. INTRODUCTION

## Background

- 1.1 Drainage Improvement in Northern Hong Kong Island Hong Kong West Drainage Tunnel is a Designated Project (hereafter referred to as "the Project") under the Environmental Impact Assessment Ordinance (Cap. 449). A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, ecological, construction waste, landscape and visual, land use, cultural impacts, and identify possible mitigation measures associated with the works. An EIA Report was approved by the Environmental Protection Department (EPD) on 7 April 2006.
- 1.2 The project comprises the construction of a drainage tunnel deep into the ground in Midlevels of the Northern Hong Kong Island from Tai Hang to Pokfulam to intercept and convey the stormwater from the upper catchment directly to the sea near Cyberport. The Drainage tunnel alignment starts from the Eastern Portal near Haw Par Mansion in Tai Hang and ends at the Western Portal located to the north of Cyberport running underneath the Pok Fu Lam, Tai Tam, Aberdeen and Lung Fu Shan Country Parks. The underground main drainage tunnel is 6.25m-7.25m in diameter and about 11km long. Two portals and a series of connecting adits and drop shafts are also been constructed. The general layout of the Project is shown in **Figure 1.1**.
- 1.3 An Environmental Permit (EP) No. EP-272/2007 was issued on 26 April 2007 for Drainage Improvement in Northern Hong Kong Island – Hong Kong West Drainage Tunnel to Drainage Services Department as the Permit Holder. Later, the further Environmental Permit (FEP-01/272/2007/A) and (FEP-01/272/2007/B) was issued on 28 January 2008 and 25 June 2009 to Dragages-Nishimatsu Joint Venture.
- 1.4 Cinotech Consultants Limited was commissioned by the Dragages-Nishimatsu Joint Venture (the Contractor) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The Updated EM&A Manual was prepared by Cinotech to fulfill the requirements of the EP. The construction commencement of this Contract at Eastern Portal was on 17th April 2008 and 2nd May 2008 at Western Portal (land-based). The marine construction works was commenced on 30 May 2008. This is the 24<sup>th</sup> monthly EM&A report summarizing the EM&A works for the Project in March 2010.

## **Project Organizations**

- 1.5 Different parties with different levels of involvement in the project organization include:
  - Project Proponent Drainage Services Department (DSD).
  - The Supervising Officer or Supervising Officer's Representative (SO or SOR) Ove Arup & Partners (ARUP).
  - Environmental Team (ET) Cinotech Consultants Limited (CCL).
  - Independent Environmental Checker (IEC) Allied Environmental Consultants Limited (AEC).
  - Contractor Dragages-Nishimatsu Joint Venture (DNJV).

- 1.6 The responsibilities of respective parties are detailed in Sections 1.14 to 1.28 of the updated EM&A Manual of the Project.
- 1.7 The key contacts of the Project are shown in Table 1.1 and the organization chart of ET is shown in **Figure 2.1**.

Party	Role	Name	Position	Phone No.	Fax No.	
DNJV	Daniel		Project Manager	2671 7333	2671 9300	
		Mr. UETAKE H.	Deputy Project Manager	2011 7355	2071 9500	
		Mr. Ted Tang	CRE	6117 6639		
	Supervising	Mr. Jackson Wong	SRE	6117 6636		
ARUP	ARUP Officer		RE	3961 5206	2436 1012	
Mr. Bernard Cheng		Mr. Bernard Cheng	RE	98614939		
		Dr. Priscilla Choy	ET Leader	2151 2089		
Cinotech	Environmental Team	Ms. Ivy Tam	Project Coordinator and Audit Team Leader	2151 2090	3107 1388	
		Mr. Henry Leung	Monitoring Team Leader	2151 2087		
AEC	Independent Environmental Checker	Ms. Grace Kwok	Independent Environmental Checker	2815 7028	2815 5399	
DNJV	Contractor	Mr. Sing Chu	Environmental Officer	2671 7333	2671 9300	

## Table 1.1Key Project Contacts

## **Construction Programme**

- 1.8 The site activities undertaken in the reporting month included:
  - TBM excavation, adit excavation and structural works for River Channel at Eastern Portal;
  - TBM excavation and adit excavation at Western Portal;
  - Excavation of intake structure at Intakes SM1, MB16, E7, TP4 and TP789;
  - Excavation of dropshaft at Intake RR1 by RCD method;
  - Excavation of stilling chamber for Adit W0 by Drill-and-Blast method;
  - Cofferdam construction at Intakes HKU1, PFLR1, THR2, MBD2, W10, W5 and TP5;
  - Pipelaying works at Intake MB16;
  - Site preparation works at Intakes E5B, P5, M3, W8 and MA15;
  - Slopeworks at Intake TP4;

- DDA submissions for Adit/Main Tunnel Intersection, Adits, Stilling Chambers and Turning Bays;
- AIP & DDA submissions for temporary works for Intake Structure;
- DDA submissions for slope works and permanent works for Intake Structures;
- AIP & DDA submissions for temporary and permanent works for Dropshafts; Environmental impact monitoring; and
- Casting of tunnel segments.

Protection/Mitigation Measures			
Construction Works	Major Environmental Impact	Control Measures	
TBM excavation, adit excavation and structural works for River Channel at Eastern Portal TBM excavation and adit excavation at Western Portal Excavation of intake structure at Intakes SM1, MB16, E7, TP4 and TP789 Excavation of dropshaft at Intake RR1 by RCD method Excavation of stilling chamber for Adit W0 by Drill-and-Blast method Cofferdam construction at Intakes HKU1, PFLR1, THR2, MBD2, W10, W5 and TP5 Pipelaying works at Intake MB16 Site preparation works at Intakes E5B, P5, M3, W8 and MA15 Slopeworks at Intake TP4	Noise, dust impact, water quality and waste generation	Provided water spraying during dust generation works On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge Use of quiet plant and well- maintained construction plant Provide movable noise barrier Provide sufficient mitigation measures as recommended in Approved EIA Report	
DDA submissions for Adit/Main Tunnel Intersection, Adits, Stilling Chambers and Turning Bays	Nil	Nil	
AIP & DDA submissions for temporary works for Intake Structures	Nil	Nil	
DDA submissions for slope works and permanent works for Intake Structures	Nil	Nil	
AIP & DDA submissions for temporary and permanent works for Dropshafts	Nil	Nil	
Environmental impact monitoring	Nil	Nil	
Casting of tunnel segments	Nil	Nil	

## Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

## Summary of EM&A Requirements

- 1.9 The EM&A programme requires construction phase monitoring construction noise, air quality and water quality and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
  - All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event Action Plans;
  - Environmental mitigation measures, as recommended in the project EIA study final report; and
  - Environmental requirements in contract documents.
- 1.10 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 5 of this report.
- 1.11 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality, water quality and noise levels and audit works for the Project in March 2010.

## 2. AIR QUALITY

## **Monitoring Requirements**

2.1 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality at Eastern and Western Portals. Appendix A shows the established Action/Limit Levels for the environmental monitoring works.

## **Monitoring Locations**

2.2 Three designated monitoring stations, AQ1, AQ2 and AQ3 were selected for impact dust monitoring. Table 2.1 describes the air quality monitoring locations, which are also depicted in **Figure 3.1a-b.** 

## Table 2.1 Locations for Air Quality Monitoring

Monitoring Stations	Locations
AQ1	True Light Middle School of Hong Kong
AQ2	Outside Aegean Terrace
AQ3	Outside The Site Office at Western Portal

## **Monitoring Equipment**

2.3 Table 2.2 summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix B**.

## Table 2.2 Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
Calibrator	G25A; S/N: 1536	1
1-hour TSP Dust Meter	Laser Dust Monitor – Model LD3 and 3B	2
HVS Sampler	GMWS 2310 c/w of TSP sampling inlet	2

## Monitoring Parameters, Frequency and Duration

2.4 Table 2.3 summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

## Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency
1-hr TSP	Three times / 6 days
24-hr TSP	Once / 6 days

## Monitoring Methodology and QA/QC Procedure

1-hour TSP Monitoring

#### Measuring Procedures

- 2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
  - Pull up the air sampling inlet cover
  - Change the Mode 0 to BG with once
  - Push Start/Stop switch once
  - Turn the knob to SENSI.ADJ and press it
  - Push Start/Stop switch once
  - Return the knob to the position MEASURE slowly
  - Push the timer set switch to set measuring time
  - Remove the cap and make a measurement

#### Maintenance/Calibration

- 2.6 The following maintenance/calibration was required for the direct dust meters:
  - Check the meter at a 3-month interval and calibrate the meter at a 1-year interval throughout all stages of the air quality monitoring.

#### 24-hour TSP Monitoring

#### Instrumentation

2.7 High volume (HVS) samplers (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

#### **Operating/Analytical Procedures**

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
  - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
  - No two samplers were placed less than 2 meters apart.
  - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
  - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
  - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
  - No furnaces or incineration flues were nearby.

- Airflow around the sampler was unrestricted.
- The sampler was more than 20 meters from the drip line.
- Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between  $1.1 \text{ m}^3/\text{min.}$  and  $1.4 \text{ m}^3/\text{min.}$ ) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For TSP sampling, fiberglass filters (G810) were used [Note: these filters have a collection efficiency of > 99% for particles of 0.3 mm diameter].
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.14 The shelter lid was closed and secured with the aluminum strip.
- 2.15 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After sampling, the filter was removed and sent to the HOKLAS laboratory (Wellab Ltd.) for weighing. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than  $\pm 3^{\circ}$ C; the relative humidity (RH) should be < 50% and not vary by more than  $\pm 5\%$ . A convenient working RH is 40%.

#### Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
  - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
  - High volume samplers were calibrated at bi-monthly intervals using GMW-25 Calibration Kit throughout all stages of the air quality monitoring.

#### **Results and Observations**

#### Eastern Portal (AQ1)

- 2.19 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.20 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Western Portal (AQ2)

2.21 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Western Portal (AQ3)

- 2.22 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.23 Wind data was obtained from the Meteorological Observations for King's Park Automatic Weather Station for Eastern Portal and Wong Chuk Hang Automatic Weather Station for Western Portal. These wind data for the reporting period is summarized in **Appendix C.**
- 2.24 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.25 The summary of exceedance record in reporting month is shown in **Appendix H**.
- 2.26 In accordance with Condition 4.2 of the EP, all environmental monitoring data was made available to the public via internet access at the website http://www.cinotech.com.hk/projects/WestDrainageTunnel/.
- 2.27 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

Area	Station	Major Noise Source
Eastern Portal	AQ1 – True Light Middle School of Hong Kong	Road Traffic Dust Loading/unloading activities Excavation/breaking works
Western Portal	AQ2 – Outside Aegean Terrace AQ3 – Outside The Site Office at Western Portal	Road Traffic Dust Loading/unloading activities

Parameter	Date	Concentration (µg/m3)	Action Level, µg/m3	Limit Level, µg/m3
Eastern Porta	ıl			
	2-Mar-10	100.5		
	2-Mar-10	97.8		
	2-Mar-10	110.2		
	8-Mar-10	139.8		
	8-Mar-10	145.3		
	8-Mar-10	239.1		
	12-Mar-10	126.2		
	12-Mar-10	99.1		
1-hr TSP	12-Mar-10	161.6	345	500
(AQ1)	18-Mar-10	69.6	545	500
	18-Mar-10	222.7		
	18-Mar-10	77.0		
	24-Mar-10	201.1		
	24-Mar-10	163.9		
	24-Mar-10	140.5		
	30-Mar-10	75.8		
	30-Mar-10	139.4		
	30-Mar-10	177.3		
	2-Mar-10	52.6		260
	8-Mar-10	23.4		
24-hr TSP	13-Mar-10	38.7	201	
(AQ1)	19-Mar-10	61.8	201	
	25-Mar-10	76.4		
	31-Mar-10	60.5		
Western Port				1
	2-Mar-10	106.0		
	2-Mar-10	166.3		
	2-Mar-10	106.1		
	8-Mar-10	95.0		
	8-Mar-10	95.5		
	8-Mar-10	95.6		
	12-Mar-10	89.1		
	12-Mar-10	89.6		
1-hr TSP	12-Mar-10	89.3	321	500
(AQ2)	18-Mar-10	44.6	521	500
	18-Mar-10	47.2		
	18-Mar-10	43.2		
	24-Mar-10	108.3		
	24-Mar-10	108.9		
	24-Mar-10	108.4		
	30-Mar-10	100.6		
	30-Mar-10	99.9		
	30-Mar-10	100.3		

## Table 2.4 Summary Table of Air Quality Monitoring Results during the reporting month

24-hr TSP (AQ3)	2-Mar-10	104.2	156	260
	8-Mar-10	92.1		
	13-Mar-10	128.3		
	19-Mar-10	120.4		
	25-Mar-10	133.0		
	31-Mar-10	102.4		

## 3. NOISE

## **Airborne Construction Noise Monitoring**

#### **Monitoring Requirements**

3.1 Thirteen noise monitoring stations, namely NC1, NC2, NC3, NC7, NC8, NC9, NC11, NC12, NC13, NC14, NC15, NC16 and NC19 were selected for impact monitoring in the reporting month. Appendix A shows the established Action and Limit Levels for the environmental monitoring works.

#### **Monitoring Locations**

3.2 Noise monitoring was conducted at ten designated monitoring stations as listed in Table 3.1. **Figure 3.1a-j** shows the locations of these stations.

Monitoring Stations	Locations
NC1/NC1a	True Light Middle School of Hong Kong/Outside True Light
NCI/INCIA	Middle School of Hong Kong
NC2	The Legend
NC3	Outside Aegean Terrace
NC7	Buddist Li Ka Shing Care & Attention Home for the Elderly
NC8	Marymount Secondary School
NC9	117 Blue Pool Road
NC11	Honey Court
NC12	Ying Wa Girl's School
NC13	Peaksville Court
NC14	Hong Kong Japanese School
NC15	Hong Kong Academy
NC16	Raimondi College
NC19	Villa Veneto

#### Table 3.1Noise Monitoring Stations

## **Monitoring Equipment**

3.3 Table 3.2 summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

#### Table 3.2Noise Monitoring Equipment

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	B&K Model 2238 and SVAN 955	4
Calibrator	B&K 4231 and SVAN 30A	1

#### Monitoring Parameters, Frequency and Duration

3.4 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring.

The noise monitoring schedule is shown in Appendix D.

Table 3.3	Noise Monitoring Parameters, Frequency and Duration
-----------	---

Monitoring Stations	Parameter	Period	Frequency	Measurement
NC1 NC2 NC3 NC7 NC8 NC9 *NC11 NC12 NC13 NC14 *NC15 NC16 NC19	$\begin{array}{c} L_{10}(30 \text{ min.}) \\ dB(A) \\ L_{90}(30 \text{ min.}) \\ dB(A) \\ L_{eq}(30 \text{ min.}) \\ dB(A) \end{array}$	0700-1900 hrs on normal weekdays	Once per week	Façade
NC1a NC2 NC3	$L_{10}(5 \text{ min.})$ $dB(A)$ $L_{90}(5 \text{ min.})$ $dB(A)$ $L_{eq}(5 \text{ min.})$ $dB(A)$	1900 - 2300 hrs on all other days 0700 - 2300 hrs holidays & 2300 – 0700 hrs of next day		

\*Free Field Measurement

## Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground.
- For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels were adjusted with a correction of +3 dB(A).
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - frequency weighting : A
  - time weighting : Fast
  - time measurement : 30 minutes / 5 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the  $L_{eq}$ ,  $L_{90}$  and  $L_{10}$  were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.

• Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

#### Maintenance and Calibration

- 3.5 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.6 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.7 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

#### **Results and Observations**

- 3.8 Noise monitoring (0700-1900 hrs on normal weekdays, 1900-2300 hrs on all other days, 2300-0700 hrs of next day and 0700-1900 hrs on holidays) at the three designated locations (NC1/NC1a (for restricted hours), NC2 and NC3) was conducted as scheduled in the reporting month for Eastern and Western Portal.
- 3.9 As the noise monitoring for restricted hours inside the True Light Middle School of Hong Kong (NC1) throughout the construction period will cause disturbance to them. Thus, the noise monitoring for evening time will be conducted at outside the school (NC1a) at the nearest of the staff accommodation. As no baseline noise monitoring has been conducted at NC1a and the major noise source was the traffic noise along Tai Hang Road. The noise monitoring results will be adjusted with the reference baseline noise level at NC1 (1900-2300 on all other days and 0700 2300 hrs holidays & 2300 0700 hrs of next day) and will be used as reference only.
- 3.10 Noise monitoring (0700-1900 hrs on normal weekdays) at NC7, NC8, NC9, NC11, NC12, NC13, NC14, NC15, NC16 and NC19 were conducted as scheduled in the reporting month for Intake E5A, E7, PFLR1, RR1, THR2, W0, W5 and P5 respectively.

Eastern Portal (NC1 & NC2) - 0700-1900 hrs on normal weekdays

3.11 No Action/Limit Level exceedance was recorded.

Eastern Portal (NC1a & NC2) - 1900-2300 hrs on all other days and 0700-2300 hrs on holidays

3.12 No Action/Limit Level exceedance was recorded.

Eastern Portal (NC1a & NC2) - 2300-0700 hrs of next day

3.13 No Action/Limit Level exceedance was recorded.

#### Western Portal (NC3) - 0700-1900 hrs on normal weekdays

3.14 No Action/Limit Level exceedance was recorded.

Western Portal (NC3) - 1900-2300 hrs on all other days and 0700-2300 hrs on holidays

3.15 No Action/Limit Level exceedance was recorded.

Western Portal (NC3) – 2300-0700 hrs of next day

- 3.16 One Action Level exceedance was recorded for the complaint received on 6 March 2010.
   Intake E5A (NC7) 0700-1900 hrs on normal weekdays
- 3.17 No Action/Limit Level exceedance was recorded.
   <u>Intake E7 (NC8) 0700-1900 hrs on normal weekdays</u>
- 3.18 No Action/Limit Level exceedance was recorded.Intake E7 (NC9) 0700-1900 hrs on normal weekdays
- 3.19 No Action/Limit Level exceedance was recorded.
   Intake PFLR1 (NC11) 0700-1900 hrs on normal weekdays
- 3.20 One Action Level exceedance was recorded for the complaint received on 1 March 2010. <u>Intake RR1 (NC12) - 0700-1900 hrs on normal weekdays</u>
- 3.21 No Action/Limit Level exceedance was recorded.
  <u>Intake RR1 (NC13) 0700-1900 hrs on normal weekdays</u>
- 3.22 No Action/Limit Level exceedance was recorded.
  <u>Intake THR2 (NC14) 0700-1900 hrs on normal weekdays</u>
- 3.23 No Action/Limit Level exceedance was recorded.
  <u>Intake W0 (NC15) 0700-1900 hrs on normal weekdays</u>
- 3.24 No Action/Limit Level exceedance was recorded.
   <u>Intake W5 (NC16) 0700-1900 hrs on normal weekdays</u>
- 3.25 No Action/Limit Level exceedance was recorded.
  <u>Intake P5 (NC19) 0700-1900 hrs on normal weekdays</u>
- 3.26 No Action/Limit Level exceedance was recorded.

Intake TP789

- 3.27 One Action Level exceedance was recorded for the complaint received on 5 March 2010.
- 3.28 The summary of exceedance record in reporting month is shown in **Appendix H**.
- 3.29 All the Construction Noise Levels (CNLs) reported in this report were adjusted with the corresponding baseline level (i.e. Measured Leq Baseline Leq = Measured CNL), in order to facilitate the interpretation of the noise exceedance. The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented at Table 3.4.
- 3.30 Noise monitoring results and graphical presentations are shown in **Appendix G**. In accordance with Condition 4.2 of the EP, all environmental monitoring data was made available to the public via internet access at the website http://www.cinotech.com.hk/projects/WestDrainageTunnel/.
- 3.31 The major noise source identified at the designated noise monitoring stations are as follows:

Area	Station	Major Noise Source
Eastern Portal	NC1 – True Light Middle	Traffic Noise
	School of Hong Kong	Loading/unloading activities
		Excavation/breaking works
	NC2 – The Legend	
Western Portal	NC3 – Outside Aegean	Traffic Noise
	Terrace	Loading/unloading activities
Intake EA	NC7 - Buddist Li Ka	Traffic Noise
	Shing Care & Attention	Excavation works
	Home for the Elderly	
Intake E7	NC8 - Marymount	
	Secondary School	
	NC9 - 117 Blue Pool Road	
Intake PFLR1	NC11 - Honey Court	Traffic Noise
Intake RR1	NC12 - Ying Wa Girl's	Excavation works
	School	Piling works
	NC13 - Peaksville Court	
Intake THR2	NC14 – Hong Kong	
	Japanese School	
Intake W0	NC15 – Hong Kong	Traffic Noise
	Academy	Loading/unloading activities
Intake W5	NC16 - Raimondi College	Traffic Noise
		Excavation works
		Piling works
Intake P5	NC19 – Villa Veneto	Traffic Noise
		Excavation works

Cable 3.4         Baseline Noise Level and Noise Limit Level for Monitoring Stations				
Station	Baseline Noise Level, dB (A)	Noise Limit Level, dB (A)		
NC1 – True Light Middle School of Hong Kong	70.2 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)		
NC1a – Outside True Light Middle School of Hong Kong (the nearest of staff accommodation)	65.8 (at 0700 - 2300 hrs holidays & 1900 - 2300 hrs on all other days ) 60.7 (at 2300 – 0700 hrs of next day) (reference)	65 (at 0700 - 2300 hrs holidays & 1900 - 2300 hrs on all other days ) 50 (at 2300 – 0700 hrs of next day)		
NC2 – The Legend	64.8 (at 0700 – 1900 hrs on normal weekdays) 59.1 (at 0700 - 2300 hrs holidays & 1900 - 2300 hrs on all other days ) 53.9 (at 2300 – 0700 hrs of next day)	75 (at 0700 – 1900 hrs on normal weekdays)		
NC3 – Outside Aegean Terrace	57.7 (at 0700 – 1900 hrs on normal weekdays) 53.8 (at 0700 - 2300 hrs holidays & 1900 - 2300 hrs on all other days ) 52.0 (at 2300 – 0700 hrs of next day)	65 (at 0700 - 2300 hrs holidays & 1900 - 2300 hrs on all other days ) 50 (at 2300 – 0700 hrs of next day)		
NC7 - Buddist Li Ka Shing Care & Attention Home for the Elderly	65.1 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)		
NC8 - Marymount Secondary School	63.5 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)		
NC9 - 117 Blue Pool Road	63.3 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)		
NC11 - Honey Court	63.2 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)		
NC12 - Ying Wa Girl's School	67.1 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)		
NC13 - Peaksville Court	65.2 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)		
NC14 – Hong Kong Japanese School	60.8 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)		
NC15 – Hong Kong Academy	63.5 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)		
NC16 - Raimondi College	70.4 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)		
NC19 – Villa Veneto	68.6 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)		
NC19 – Villa Veneto (*) reduce to 65 dB(A) during sc	weekdays)	,		

 Table 3.4
 Baseline Noise Level and Noise Limit Level for Monitoring Stations

(\*) reduce to 65 dB(A) during school examination periods.

Table 3.5         Summary Table of Noise Monitoring Results during the Reporting Month				
Parameter	Date	Construction Noise Level : Leq(30min) dB (A)	Action Level	Limit Level,
07:00 - 19:00	) hrs on normal v	weekdays		
Eastern Porta	1			
	3-Mar-10	68.5 Measured $\leq$ Baseline		
NGI	9-Mar-10	67.8 Measured $\leq$ Baseline	-	70*dB(A)
NC1	15-Mar-10	$69.6$ Measured $\leq$ Baseline	When one	
	22-Mar-10	$67.2 \text{ Measured} \leq \text{Baseline}$	documented	
	3-Mar-10	69.4	complaint is	
	9-Mar-10	66.4	received	
NC2	15-Mar-10	69.7	-	75dB(A)
	22-Mar-10	65.0	1	
Western Port				
	3-Mar-10	56.8 Measured $\leq$ Baseline	When one	
NG2	9-Mar-10	55.7 Measured $\leq$ Baseline	documented	
NC3	15-Mar-10	56.8Measured $\leq$ Baseline	complaint is	75dB(A)
	22-Mar-10	56.2Measured $\leq$ Baseline	received	
Intake E5A		—		
	3-Mar-10	57.5	When one	
NOT	9-Mar-10	60.5	documented	75 10(4)
NC7	15-Mar-10	74.5	complaint is	75dB(A)
	22-Mar-10	71.7	received	
Intake E7				
	3-Mar-10	56.6		
NC8	9-Mar-10	58.1		70*dB(A)
NC0	15-Mar-10	61.2	When one	
	22-Mar-10	63.3	documented	
	3-Mar-10	73.5	complaint is	
NC9	9-Mar-10	73.3	received	75dB(A)
1107	15-Mar-10	71.7	4	() () () () () () () () () () () () () (
	22-Mar-10	69.3		
Intake PFLR		74.7	<b>TT</b> 1	
	3-Mar-10	74.7	When one	
NC11	9-Mar-10	71.5	documented	75dB(A)
	15-Mar-10 22-Mar-10	74.3 74.5	complaint is received	
Intake RR1	22-Iviai-10	74.5	received	
	3-Mar-10	64.2		
	9-Mar-10	63.6	-	70*dB(A)
NC12	15-Mar-10	63.3	When one	, o uD(11)
	22-Mar-10	$65.9$ Measured $\leq$ Baseline	documented	
	3-Mar-10	73.7	complaint is	
	9-Mar-10	73.3	received	
NC13	15-Mar-10	73.0	-	75dB(A)
	22-Mar-10	69.9	4	
Intake THR2				

MA8001\Monthly\Rpt\_100417\_v2.0

ir	<b>A A A A</b>	<i></i>		
	3-Mar-10	54.4	When one	
NC14	9-Mar-10	$60.6$ Measured $\leq$ Baseline	documented complaint is	70*dB(A)
INC14	15-Mar-10	62.4	received	
	22-Mar-10	59.9	lectived	
Intake W0				
	3-Mar-10	64.8	When one	
	9-Mar-10	64.2	documented	70*4D(A)
NC15	15-Mar-10	64.6	complaint is received	70*dB(A)
	22-Mar-10	62.6		
Intake W5			•	•
	3-Mar-10	69.7 Measured $\leq$ Baseline	When one	
	9-Mar-10	69.8 Measured $\leq$ Baseline	documented	
NC16	15-Mar-10	69.3 Measured $\leq$ Baseline	complaint is	70*dB(A)
	22-Mar-10	$66.3$ Measured $\leq$ Baseline	received	
Intake P5	22-14141-10	$00.5$ Weasured $\geq$ Baseline		
Intake P5	3-Mar-10	55.3		
	9-Mar-10	$\frac{55.5}{68.5 \text{ Measured} \leq \text{Baseline}}$	When one	
NC19	9-Mar-10 15-Mar-10	$64.7$ Measured $\leq$ Baseline	documented	75dB(A)
			complaint is received	
	22-Mar-10	$64.2 \text{ Measured} \leq \text{Baseline}$		\
(Restricted I	<u> 10urs - 07:00 - 2</u>	23:00 hrs holidays & 19:00 - 23:00 h	irs on all other days	)
Parameter	Date	Construction Noise Level : Leq(5min) dB (A)	Action Level	Limit Level,
Eastern Porta	1			
Lastern Forta	.l			
	3-Mar-10	55.6		
	3-Mar-10 7-Mar-10	60.8	-	
	3-Mar-10 7-Mar-10 9-Mar-10	60.8 55.6	_	
NC1a	3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10	60.8 55.6 60.4	-	
	3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10	60.8 55.6 60.4 62.9	-	
NC1a	3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10	60.8 55.6 60.4 62.9 59.9	When one	
NC1a	3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10 22-Mar-10	60.8         55.6         60.4         62.9         59.9         62.0	When one documented	
NC1a	3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10 22-Mar-10 28-Mar-10	$     \begin{array}{r}       60.8 \\       55.6 \\       60.4 \\       62.9 \\       59.9 \\       62.0 \\       64.2 \text{ Measured} \leq \text{Baseline}     \end{array} $		65dB(A)
NC1a	3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10 22-Mar-10 28-Mar-10 3-Mar-10	$     \begin{array}{r}       60.8 \\       55.6 \\       60.4 \\       62.9 \\       59.9 \\       62.0 \\       64.2 \text{ Measured} \leq \text{Baseline} \\       64.0 \\     \end{array} $	documented	65dB(A)
NC1a	3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10 22-Mar-10 28-Mar-10 3-Mar-10 7-Mar-10	$     \begin{array}{r}       60.8 \\       55.6 \\       60.4 \\       62.9 \\       59.9 \\       62.0 \\       64.2 \text{ Measured} \leq \text{Baseline} \\       64.0 \\       62.2 \\     \end{array} $	documented complaint is	65dB(A)
NC1a (Reference)	3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10 22-Mar-10 28-Mar-10 3-Mar-10 9-Mar-10	$     \begin{array}{r}       60.8 \\       55.6 \\       60.4 \\       62.9 \\       59.9 \\       62.0 \\       64.2 \text{ Measured} \leq \text{Baseline} \\       64.0 \\       62.2 \\       63.8 \\     \end{array} $	documented complaint is	65dB(A)
NC1a	3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10 22-Mar-10 28-Mar-10 3-Mar-10 9-Mar-10 14-Mar-10	$     \begin{array}{r}       60.8 \\       55.6 \\       60.4 \\       62.9 \\       59.9 \\       62.0 \\       64.2 \text{ Measured} \leq \text{Baseline} \\       64.0 \\       62.2 \\       63.8 \\       61.4 \\     \end{array} $	documented complaint is	65dB(A)
NC1a (Reference)	3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10 22-Mar-10 3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10	$     \begin{array}{r}       60.8 \\       55.6 \\       60.4 \\       62.9 \\       59.9 \\       62.0 \\       64.2 \text{ Measured} \leq \text{Baseline} \\       64.0 \\       62.2 \\       63.8 \\       61.4 \\       64.5 \\     \end{array} $	documented complaint is	65dB(A)
NC1a (Reference)	3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10 22-Mar-10 28-Mar-10 3-Mar-10 9-Mar-10 14-Mar-10	$     \begin{array}{r}       60.8 \\       55.6 \\       60.4 \\       62.9 \\       59.9 \\       62.0 \\       64.2 \text{ Measured} \leq \text{Baseline} \\       64.0 \\       62.2 \\       63.8 \\       61.4 \\     \end{array} $	documented complaint is	65dB(A)
NC1a (Reference)	3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10 22-Mar-10 3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10	$     \begin{array}{r}                                     $	documented complaint is	65dB(A)
NC1a (Reference)	3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10 28-Mar-10 3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10 22-Mar-10 28-Mar-10	$     \begin{array}{r}       60.8 \\       55.6 \\       60.4 \\       62.9 \\       59.9 \\       62.0 \\       64.2 \text{ Measured} \leq \text{Baseline} \\       64.0 \\       62.2 \\       63.8 \\       61.4 \\       64.5 \\       63.2 \\       63.3 \\     \end{array} $	documented complaint is	65dB(A)
NC1a (Reference) NC2	3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10 28-Mar-10 3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10 22-Mar-10 28-Mar-10	$     \begin{array}{r}       60.8 \\       55.6 \\       60.4 \\       62.9 \\       59.9 \\       62.0 \\       64.2 \text{ Measured} \leq \text{Baseline} \\       64.0 \\       62.2 \\       63.8 \\       61.4 \\       64.5 \\       63.2 \\       63.3 \\     \end{array} $	documented complaint is	65dB(A)
NC1a (Reference) NC2	3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10 22-Mar-10 3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10 22-Mar-10 28-Mar-10 al	$ \begin{array}{r} 60.8 \\ 55.6 \\ 60.4 \\ 62.9 \\ 59.9 \\ 62.0 \\ 64.2 \text{ Measured} \leq \text{Baseline} \\ 64.0 \\ 62.2 \\ 63.8 \\ 61.4 \\ 64.5 \\ 63.2 \\ 63.3 \\ 61.7 \\ \end{array} $	documented complaint is	65dB(A)
NC1a (Reference) NC2	3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10 22-Mar-10 3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10 22-Mar-10 28-Mar-10 al 3-Mar-10	$     \begin{array}{r}       60.8 \\       55.6 \\       60.4 \\       62.9 \\       59.9 \\       62.0 \\       64.2 \text{ Measured} \leq \text{Baseline} \\       64.0 \\       62.2 \\       63.8 \\       61.4 \\       64.5 \\       63.2 \\       63.3 \\       61.7 \\       50.7 \text{ Measured} \leq \text{Baseline}   \end{array} $	documented         complaint is         received	65dB(A)
NC1a (Reference) NC2	3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10 22-Mar-10 3-Mar-10 7-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10 22-Mar-10 28-Mar-10 al 3-Mar-10 7-Mar-10	$60.8$ $55.6$ $60.4$ $62.9$ $59.9$ $62.0$ $64.2$ Measured $\leq$ Baseline $64.0$ $62.2$ $63.8$ $61.4$ $64.5$ $63.2$ $63.3$ $61.7$ $50.7$ Measured $\leq$ Baseline $50.3$ Measured $\leq$ Baseline	documented         complaint is         received	
NC1a (Reference) NC2 Western Port	3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10 22-Mar-10 3-Mar-10 7-Mar-10 14-Mar-10 21-Mar-10 22-Mar-10 28-Mar-10 28-Mar-10 3-Mar-10 9-Mar-10 9-Mar-10 14-Mar-10	$60.8$ $55.6$ $60.4$ $62.9$ $59.9$ $62.0$ $64.2$ Measured $\leq$ Baseline $64.0$ $62.2$ $63.8$ $61.4$ $64.5$ $63.2$ $63.3$ $61.7$ $50.7$ Measured $\leq$ Baseline $50.6$ Measured $\leq$ Baseline $50.7$ Measured $\leq$ Baseline $50.6$ Measured $\leq$ Baseline $50.7$ Measured $\leq$ Baseline	documented         complaint is         received	65dB(A) 65dB(A)
NC1a (Reference) NC2 Western Port	3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10 22-Mar-10 3-Mar-10 7-Mar-10 14-Mar-10 15-Mar-10 22-Mar-10 22-Mar-10 28-Mar-10 3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10	$60.8$ $55.6$ $60.4$ $62.9$ $59.9$ $62.0$ $64.2$ Measured $\leq$ Baseline $64.0$ $62.2$ $63.8$ $61.4$ $64.5$ $63.2$ $63.3$ $61.7$ $50.7$ Measured $\leq$ Baseline $50.6$ Measured $\leq$ Baseline	documented         complaint is         received	
NC1a (Reference) NC2 Western Port	3-Mar-10 7-Mar-10 9-Mar-10 14-Mar-10 15-Mar-10 21-Mar-10 22-Mar-10 3-Mar-10 7-Mar-10 14-Mar-10 21-Mar-10 22-Mar-10 28-Mar-10 28-Mar-10 3-Mar-10 9-Mar-10 9-Mar-10 14-Mar-10	$60.8$ $55.6$ $60.4$ $62.9$ $59.9$ $62.0$ $64.2$ Measured $\leq$ Baseline $64.0$ $62.2$ $63.8$ $61.4$ $64.5$ $63.2$ $63.3$ $61.7$ $50.7$ Measured $\leq$ Baseline $50.3$ Measured $\leq$ Baseline $50.6$ Measured $\leq$ Baseline $50.7$ Measured $\leq$ Baseline	documented         complaint is         received	

	28-Mar-10	53.3 Measured $\leq$ Baseline		
(Restricted I	Hours – 23:00 –	07:00 hrs of next day )		
Eastern Porta	1			
	3-Mar-10	$60.4$ Measured $\leq$ Baseline		
NC1a	9-Mar-10	59.6 Measured $\leq$ Baseline		
(Reference)	15-Mar-10	59.9 Measured $\leq$ Baseline	When one	
	22-Mar-10	$60.1$ Measured $\leq$ Baseline	documented	$50 dD(\Lambda)$
	3-Mar-10	53.3 Measured $\leq$ Baseline	complaint is	50dB(A)
NCO	9-Mar-10	52.4 Measured $\leq$ Baseline	received	
NC2	15-Mar-10	52.4 Measured $\leq$ Baseline		
	22-Mar-10	53.0 Measured $\leq$ Baseline		
Western Port	al			
	4-Mar-10	50.1 Measured $\leq$ Baseline	When one	
NC2	10-Mar-10	50.0 Measured $\leq$ Baseline	documented	50 ID (A)
NC3	16-Mar-10	50.1 Measured $\leq$ Baseline	complaint is	50dB(A)
	23-Mar-10	51.3 Measured $\leq$ Baseline	received	

(\*)

reduce to 65 dB(A) during school examination periods.

#### **Ground Borne Construction Noise Monitoring**

#### **Monitoring Requirements**

3.32 In accordance with the recommendations of the EIA study, ground borne noise monitoring is required to carry out during the TBM operation. Eight designated monitoring stations (GNC1 to GNC8) are designated for construction groundborne noise monitoring to check for compliance.

## **Monitoring Locations**

- 3.33 Construction Ground Borne Noise Monitoring at GNC3 was temporary suspended since 7 May 2009 as the ISS EastPoint Property Management Ltd. received an instruction from the Incorporated Owners of Aegean Terrace that we are not permitted to conduct any noise monitoring inside Aegean Terrace for the Project.
- 3.34 According to the approved EIA report, noise monitoring should be performed at NSR1a (i.e. Crane Court) when TBM is operating through the tunnel section between points A and B). Therefore, Ground borne noise monitoring has been conducted at Crane Court (GNC4) since 3 June 2009 during the TBM operated.
- 3.35 Ground borne noise monitoring at GNC1 True Light Middle School, GNC2 The Legend and GNC4 Crane Court were completed by end of August 2009 accordingly.
- 3.36 Ground borne noise monitoring at GNC5 was completed by end of November 2009.
- 3.37 Ground borne noise monitoring was conducted at GNC6 French International School in the reporting month during the TBM operation. **Figure 3.1k** shows the locations of the monitoring stations.

## **Monitoring Equipment**

3.38 The noise monitoring equipment shall be the same as stated in Section 3.4.

## **Monitoring Parameters, Frequency and Duration**

3.39 Table 3.6 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

Monitoring Stations	Parameter	Period	Frequency	
	L <sub>10</sub> (30 min.) dB(A) L <sub>90</sub> (30 min.) dB(A) L <sub>eq</sub> (30 min.) dB(A)	0700-1900 hrs on normal weekdays		
GNC3	$L_{10}(5 \text{ min.}) dB(A)$ $L_{90}(5 \text{ min.}) dB(A)$ $L_{eq}(5 \text{ min.}) dB(A)$	1900 - 2300 hrs on all other days 0700 - 2300 hrs holidays	Once per week	

## Table 3.6 Ground Borne Noise Monitoring Parameters, Frequency and Duration

## **Results and Observations**

3.40 Groundborne Noise monitoring (0700-1900 hrs on normal weekdays) at French International School (GNC6) was conducted as scheduled in the reporting month. The construction ground borne noise standards are presented at Table 3.7.

French International School (GNC6) - 0700-1900 hrs on normal weekdays

3.41 No exceedance was recorded.

#### Table 3.7 Construction Ground Borne Noise Standards

	Ground Borne Noise Criteria, dB(A) (Leq 30 min)		
Uses	Daytime (except General Holidays and Sundays)*	Daytime during general holidays and Sundays and all days during Evening (1900 to 2300 hrs)**	Night time (2300 to 0700 hrs)
Domestic Premises	65	55	40
Educational Institutions (normal periods)	60	55	(1)
Education Institutions (during examination periods)	55	55	(1)

\*10dB(A) below the noise criteria stipulated in EIAO-TM

\*\*10dB(A) below the noise criteria stipulated in GW-TM

(1) No sensitive uses usually present during these periods

# Table 3.8Summary Table of Ground Borne Noise Monitoring Results during the<br/>Reporting Month

Parameter	Date	Construction Ground Borne Noise Level : Leq(5min) dB (A)	Standards	
GNC6 -	15-Mar-10	57.4	60 dB(A)	
	22-Mar-10	56.8	00 dB(A)	

## 4. WATER QUALITY

## **Monitoring Requirements**

- 4.1 Dissolved oxygen (DO concentration in mg/L and DO saturation in percentage), Turbidity (Tby in NTU), Suspended Solid (SS in mg/L), pH, salinity and both water and ambient temperature monitoring were conducted to monitor the water quality. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.
- 4.2 Proposal for Temporary Suspension of Water Quality Monitoring Western Portal was submitted on 15<sup>th</sup> September 2009 and approved by EPD on 30<sup>th</sup> October 2009. Marine water quality monitoring was temporary suspended starting from 31<sup>st</sup> October 2009 until there is marine-based construction activities resumed at the Western Portal (i.e. March of 2011 tentatively.)

## **Monitoring Locations**

4.3 Locations of designated Water Quality Monitoring Stations are shown in **Figure 4.1a-b** and described in Table 4.1. Samples shall be taken at all designated Monitoring and Control Stations.

Monitoring Stations	Coord	linates
Monitoring Stations	Northing	Easting
Control Stations		
CE (Ebb)	814956	830026
CF (Flood)	812420	831778
Impact Stations		
I1	813654	831088
I2	813582	831105
Intake A	813044	831603
Intake B	814583	830606

#### Table 4.1 Locations for Water Quality Monitoring

## **Results and Observations**

4.4 No marine water quality monitoring was conducted during the reporting month.

## Underground water level

- 4.5 Ground water levels were measured once per month during the construction phase in order to ensure the water levels at those intakes near to the natural stream courses and thus on the surrounding habitats will not be significantly affected.
- 4.6 Locations of designated ground water level (borehole with piezometer) monitoring station UC1 at Eastern Portal has been changed to ADH48 which was verified by IEC on 5<sup>th</sup> June 2008. The updated ground water level monitoring stations, TP789\_DH2, TP5\_DH2, THR2\_DH7 and PFLR1\_DH2 were under approval from IEC.

4.7 Ground water level monitoring location is shown in **Figure 4.2** and the Monitoring data are shown in Table 4.2.

Table 4.2	Ground Water Level Monitoring Data
-----------	------------------------------------

Date	Water Level (from ground)/m	
Location: ADH48 (Eastern Portal)		
28 March 2010	9.06	

## 5. ENVIRONMENTAL AUDIT

#### Site Audits

- 5.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I.**
- 5.2 Site audits were conducted on 4<sup>th</sup>, 11<sup>th</sup>, 18<sup>th</sup>, 25<sup>th</sup> and 31<sup>st</sup> March 2010. IEC site inspections were conducted on 31<sup>st</sup> March 2010. No non-compliance was observed during the site audits.
- 5.3 In order to assess the effectiveness of the implementation of water quality mitigation measures at Western Portal, additional site inspection was conducted on 3<sup>rd</sup>, 9<sup>th</sup>, 15<sup>th</sup>, 22<sup>nd</sup> and 30<sup>th</sup> March 2010. No non-compliance was observed during the site audits.

## **Review of Environmental Monitoring Procedures**

5.4 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

#### Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

#### Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

## Status of Environmental Licensing and Permitting

5.5 All permits/licenses obtained for the Project are summarized in Table 5.1.

#### **Status of Waste Management**

- 5.6 The waste management of the Project has to follow the requirements and procedures stated in the Waste Management Plan which was prepared by the Contractor.
- 5.7 During this reporting period, a total 14 nos. of dump trucks of waste were delivered to SENT landfill and 221 nos. of dump trucks of C&D waste was delivered to Public Fill Reception

Facilities. Both the trip ticket system and chit accounting system for disposal of waste were operating smoothly to date. No overloading case was recorded during this reporting period. No disposal of inert C&D material to public sorting facilities and no dump truck without cover were reported from CEDD. In respect of the dump truck cover, DNJV keeps on take record photos and inspection to ensure that all dump trucks have fully covered the skip before leaving the site.

- 5.8 Four alternative disposal sites for receiving the rock materials from the Eastern Portal, a Gammon site at HK University, Leighton site at Ocean Park, Central Reclamation III and Zhuhai.
- 5.9 The amount of wastes generated by the activities of the Project during the reporting month is shown in **Appendix N**.

D 4 N	Valid Period			<u>G</u> ()
Permit No.	From	То	- Details	Status
<b>Environmental Permi</b>	t (EP)			
FEP-01/272/2007/B	25/6/09	N/A	Construction of a 6.25m-7.25m in diameter and about 11 km long underground main drainage tunnel, 2 portals and a series of connecting adits and drop shafts.	Valid
Effluent Discharge Lie	cense			
EP860/W10/XY0175	23/06/08	30/06/13	Industrial discharge (Area of Mount Butler Office)	Valid
EP860/W10/XY0177	23/06/08	30/06/13	Industrial discharge (Eastern Portal Site)	Valid
EP820/W9/XT086	22/07/08	31/07/13	Industrial discharge (Western Portal Site)	Valid
WT00005864-2010	20/01/10	31/01/15	Industrial discharge (Western Portal Site)	Valid
EP860/W10/XY0183	19/11/08	30/11/13	Industrial discharge (Intake W0, Stubbs Road, Wan Chai, HK)	Valid
WT00003372-2009	-	30/4/14	Industrial discharge (Intake SM1)	Valid
WT00003737-2009	-	31/5/14	Industrial discharge (Intake MB16)	Valid
WT00004126-2009		31/5/14	Industrial discharge (Intake HKU1)	Valid
WT00003738-2009	-	31/5/14	Industrial discharge (Intake THR2)	Valid
WT00004270-2009	-	31/7/14	Industrial discharge (Intake PFLR1)	Valid
WT00004806-2009	-	30/09/14	Industrial discharge (Intake E7)	Valid
WT00004808-2009	-	30/09/14	Industrial discharge (Intake MBD2)	Valid
WT00004885-2009	-	30/09/14	Industrial discharge (Intake RR1)	Valid
WT00005135-2009	-	31/10/14	Industrial discharge (Intake W10)	Valid
WT00005374-2009	-	30/11/14	Industrial discharge (Intake P5)	Valid
WT00005376-2009	-	30/11/14	Industrial discharge (Intake TP4)	Valid
WT00005357-2009	-	30/11/14	Industrial discharge (Intake W5)	Valid
WT00005588-2009	-	31/12/14	Industrial discharge (Intake TP5)	Valid
WT00005643-2009	-	31/12/14	Industrial discharge (Intake E5A)	Valid
WT00005754-2010	-	31/01/15	Industrial discharge (Intake W8)	Valid
WT00005954-2010		28/02/15	Industrial discharge (Intake TP789)	Valid
WT00005915-2010		31/01/15	Industrial discharge (Intake E5B)	Valid
WT00006102-2010		28/02/15	Industrial discharge (Intake M3)	Valid
<b>Registration of Chemi</b>	cal Waste Pr	oducer		
5213-148-D2393-02		N/A	Chemical waste types: Spent oil	Valid
5213-172-D2393-01		N/A	Chemical waste types: Spent oil	Valid

#### Table 5.1Summary of Environmental Licensing and Permit Status

Derry 4 No	Valid	Period	Detelle	<u>States</u>
Permit No.	From	То	= Details	Status
Construction Noise P	ermit (CNP)			
GW-RS0962-09	23/12/09	22/06/10	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at Hong Kong West Drainage Tunnel (Eastern Portal) (DSD Contract No. DC/2007/10), Tai Hang Road, Causeway Bay, Hong Kong.	Valid
GW-RS0741-09	01/10/09	31/03/10	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work and performing	
GW-RS0077-10	05/02/10	03/08/10	prescribed construction work at Hong Kong West Drainage Tunnel (Western Portal),	Valid
GW-RS0145-10	01/03/10	21/08/10	Cyberport Road, Cyberport, Hong Kong (DSD Contract No. DC/2007/10).	
GW-RS0877-09	24/11/09	23/05/10	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at a construction site of "Hong Kong West Drainage Tunnel" near Stubbs Road Garden, Wan Chai, Hong Kong	Valid
GW-RS0075-10	29/01/10	28/07/10	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at a site near the junction of Mount Butler Road and Henderson Road, Hong Kong.	Valid
GW-RS0640-09	25/08/09	21/02/10	Construction Noise Permit for the use of powered mechanical equipment for carrying	
GW-RS0155-10	23/02/10	21/08/10	out construction work at Smithfield Road outside Mei Wah Mansion, Kennedy Town, Hong Kong.	Valid
GW-RS0035-10	25/01/10	27/02/10	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at Glenealy outside Raimondi College, Hong Kong	Valid
GW-RS0128-10	20/02/10	19/08/10	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at Section of Pokfulam Road (near Football Field, Pokfulam Road Playground), Hong Kong	Valid

## **Implementation Status of Environmental Mitigation Measures**

5.10 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 5.2.

Parameters	Date	<b>Observations and Recommendations</b>	Follow-up
Water Quality	11/03/2010	Much of silty water is generated from the	Follow-up action was needed
2		piling works at Intake W10. The Contractor	for the item.
		was reminded to provide sand bag to divert	
		the silty water for treatment before	
		discharging out and ensure the capacity of	
		the sedimentation facilities are enough.	
	18/03/2010	Much of muddy water and foam is generated	Rectification/improvement
		from the works at Intake RR1. The	was observed during the
		Contractor was reminded to provide enough	follow-up audit session.
		capacity of wastewater treatment facilities to	1
		treat the wastewater and ensure the discharge	
		from site comply with the WPCO license.	
	25/03/2010	Muddy water with foam was observed	Follow-up action was needed
		discharging out at Intake RR1. The	for the item.
		Contractor was reminded to provide	
		mitigation measures to ensure the site	
		discharge comply with WPCO license.	
Reminders	04/03/2010	The Contractor was reminded of the	Rectification/improvement
		followings:	was observed during the
		- To improve the noise mitigation measures	follow-up audit session.
		for the breaking works at Intake MB16.	
	04/03/2010	The Contractor was reminded of the	Follow-up action was needed
		followings:	for the item.
		- To clear the oil stains at Intake MBD2 and	
		Eastern Portal.	
	04/03/2010	The Contractor was reminded of the	Rectification/improvement
		followings:	was observed during the
		- Clear the discarded leaves at the drainage	follow-up audit session.
		channel to the sedimentation tank at Intake	
		E5A.	
	04/03/2010	The Contractor was reminded of the	Rectification/improvement
		followings:	was observed during the
		- Clear the stagnant water at the	follow-up audit session.
		sedimentation tank at Intake E5A.	
	04/03/2010	The Contractor was reminded of the	Rectification/improvement
		followings:	was observed during the
		- To remove the chemical containers at the	follow-up audit session.
		drainage channel at Intake THR2.	
	04/03/2010	The Contractor was reminded of the	Rectification/improvement
		followings:	was observed during the
		- Clear the oil spillage at the wastewater	follow-up audit session.
		collection area at Intake RR1.	
	04/03/2010	The Contractor was reminded of the	Follow-up action was needed
		followings:	for the item.
		- Ensure the capacity of sedimentation	
		facilities are enough so that no silty water	
		from getting to the public drain at Intake	
	44/62/22:5	W10.	
	11/03/2010	The Contractor was reminded of the	Follow-up action was needed
		followings:	for the item.
		- Clear the oil stains at the ramp at Eastern	
		Portal and Intake E5B.	
	11/03/2010	The Contractor was reminded of the	Follow-up action was needed

## Table 5.2 Observations and Recommendations of Site Inspections

Parameters	Date	<b>Observations and Recommendations</b>	Follow-up
		followings: - Properly cover the stockpile at Intake E5B.	for the item.
	11/03/2010	The Contractor was reminded of the followings: - Clear the deposited debris at the drainage channel at Intake E5B.	Follow-up action was needed for the item.
	11/03/2010	The Contractor was reminded of the followings: - To remove the construction materials at the diversion channel at Intake TP789.	Rectification/improvement was observed during the follow-up audit session.
	11/03/2010	The Contractor was reminded of the followings: - To provide sand bag to divert the silty water for treatment before discharging out at Intake TP789.	Rectification/improvement was observed during the follow-up audit session.
	11/03/2010	The Contractor was reminded of the followings: - Properly store/clear the chemical waste containers at Intake RR1.	Rectification/improvement was observed during the follow-up audit session.
	11/03/2010	The Contractor was reminded of the followings: - Properly maintain the plant equipment at Intake HKU1.	Follow-up action was needed for the item.
	11/03/2010	The Contractor was reminded of the followings: - Properly cover >20 cement bags at Intake PFLR1.	Rectification/improvement was observed during the follow-up audit session.
	11/03/2010	The Contractor was reminded of the followings: - Clear the oil sorbents for the oil leakage from the loader as chemical waste at Western Portal.	Rectification/improvement was observed during the follow-up audit session.
	11/03/2010	The Contractor was reminded of the followings: - Clear the standing water at the drip tray near spoil basin at Western Portal.	Rectification/improvement was observed during the follow-up audit session.
	11/03/2010	The Contractor was reminded of the followings: - Ensure the drip trays are function properly to avoid oil spillage at Intake THR2 and SM1.	Rectification/improvement was observed during the follow-up audit session.
	18/03/2010	The Contractor was reminded of the followings: - Properly maintain the plant equipments at Intake MB16 and HKU1.	Rectification/improvement was observed during the follow-up audit session.
	18/03/2010	The Contractor was reminded of the followings: - Clear the oil stains at the ramp at Eastern Portal and Intake E5B.	Follow-up action was needed for the item.
	18/03/2010	The Contractor was reminded of the followings: - To spray anti-mosquito oil at the river channel at Eastern Portal.	Follow-up action was needed for the item.
	18/03/2010	The Contractor was reminded of the followings: - Properly cover the stockpile at Intake E5B.	Follow-up action was needed for the item.

Parameters	Date	<b>Observations and Recommendations</b>	Follow-up
	18/03/2010	The Contractor was reminded of the followings: - Clear the deposited debris at the drainage channel at Intake E5B.	Rectification/improvement was observed during the follow-up audit session.
	18/03/2010	The Contractor was reminded of the followings: - Clear the sediment at the top of the water	Follow-up action was needed for the item.
	18/03/2010	diversion pipe at Intake THR2. The Contractor was reminded of the followings: - Provide the plug for the drip tray at Intake W0.	Follow-up action was needed for the item.
	18/03/2010	The Contractor was reminded of the followings: - Clear the debris and discarded leaves at the drainage channel at Intake TP789.	Follow-up action was needed for the item.
	18/03/2010	The Contractor was reminded of the followings: - To improve the noise mitigation measures for the breaking works at Intake TP5.	Rectification/improvement was observed during the follow-up audit session.
	18/03/2010	The Contractor was reminded of the followings: - To replace the worn sand bags at Intake W10.	Follow-up action was needed for the item.
	18/03/2010	The Contractor was reminded of the followings: - To improve the noise mitigation measures for the piling works at Intake PFLR1.	Rectification/improvement was observed during the follow-up audit session.
	18/03/2010	The Contractor was reminded of the followings: - Provide water spray for the dry exposed area at Intake THR2.	Follow-up action was needed for the item.
	25/03/2010	Muddy water with foam was observed discharging out at Intake RR1. The Contractor was reminded to provide mitigation measures to ensure the site discharge comply with WPCO license.	Follow-up action was needed for the item.
	25/03/2010	The Contractor was reminded of the followings: - To replace the worn sand bags for directing surface off at Intake MBD2.	Follow-up action was needed for the item.
	25/03/2010	The Contractor was reminded of the followings: - Properly store the chemical containers at Intake E5A.	Follow-up action was needed for the item.
	25/03/2010	The Contractor was reminded of the followings: - Clear the deposited debris at the drainage channel at Intake E5B.	Follow-up action was needed for the item.
	25/03/2010	The Contractor was reminded of the followings: - To improve the noise mitigation measures for breaking works at Intake TP5.	Follow-up action was needed for the item.
	25/03/2010	The Contractor was reminded of the followings: - Provide three-sides enclosure with top	Follow-up action was needed for the item.

Parameters	Date	<b>Observations and Recommendations</b>	Follow-up
		shelter for the cement debagging works at Intake HKU1.	
	25/03/2010	The Contractor was reminded of the followings: - Properly maintain the plant equipment at Intake HKU1.	Follow-up action was needed for the item.
	31/03/2010	<ul><li>The Contractor was reminded of the followings:</li><li>Proper position of movable noise barrier at Intake E7 to minimize the noise impact.</li></ul>	Rectification/improvement was observed during the follow-up audit session.
	31/03/2010	The Contractor was reminded of the followings: - To clear the standing water at the drip tray at Intake E7.	Rectification/improvement was observed during the follow-up audit session.
	31/03/2010	The Contractor was reminded of the followings: - To remove the tray with chemical oil at near the drainage channel at Intake W0.	Rectification/improvement was observed during the follow-up audit session.
	31/03/2010	The Contractor was reminded of the followings: - Properly maintain the sedimentation facilities at Western Portal to ensure the discharge comply with WPCO license.	Rectification/improvement was observed during the follow-up audit session.

- 5.11 The monthly IEC audit was carried out on 31<sup>st</sup> March 2010, the observations were recorded and they are presented as follows:
- 5.12 The last observations were recorded by IEC on 25<sup>th</sup> February 2010.

#### Follow Up Observation:

• No chemical containers and oil drums were observed without drip tray inside Western Portal Tunnel. (Closed)

#### 31<sup>st</sup> March 2010

#### Observations

- Stagnant water was observed inside drip tray. The Contractor has cleared stagnant water immediately. (Closed)
- Chemical container was observed without provision of drip tray. The Contractor was requested to place the container inside drip tray or store properly.

#### <u>Reminder</u>

• The Contractor was reminded to maintain plant/equipment at good condition.

#### Non-compliance Recorded during Site Inspections

5.13 No non-compliance was recorded in the reporting month.

#### **Summary of Mitigation Measures Implemented**

- 5.14 The Contractor has implemented the mitigation measures as recommended in the EIA and the updated EM&A Manual in the reporting period except those mitigation measures not applicable at this stage. Status of the implementation of mitigation measures is presented in Table 1.2 and **Appendix J**.
- 5.15 According to the updated EM&A Manual and EP condition, mitigation measures such as noise enclosure and use of quiet PME are required to be implemented.
- 5.16 The actual implementation status of major mitigation measures required under the EP is as follows:
  - Installation of silt curtain during the course of marine works.
  - Provide noise enclosure at Eastern Portal.
  - Submitted the Alternative Plant Inventory (EP condition 2.8(c)).
- 5.17 An updated summary of the EMIS is provided in **Appendix J**.

#### **Implementation Status of Event Action Plans**

5.18 The Event Action Plans for air quality and noise are presented in Appendix K.

#### Eastern Portal

<u>1-hr TSP Monitoring</u>

5.19 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

5.20 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

5.21 No Action/Limit Level exceedance was recorded for construction noise.

Western Portal

1-hr TSP Monitoring

5.22 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

5.23 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

5.24 One Action Level exceedance was recorded for the complaint received on 6 March 2010.

#### Water Quality

- 5.25 Marine water quality monitoring was temporary suspended starting from 31<sup>st</sup> October 2009. Construction Ground Borne Noise
- 5.26 No Limit Level exceedance was recorded in the reporting month.

Intake E5A

Construction Noise

5.27 No Action/Limit Level exceedance was recorded in the reporting month.

Intake E7

Construction Noise

5.28 No Action/Limit Level exceedance was recorded in the reporting month.

Intake PFLR1

Construction Noise

5.29 One Action Level exceedance was recorded for the complaint received on 1 March 2010.

Intake RR1

Construction Noise

5.30 No Action/Limit Level exceedance was recorded in the reporting month.

#### Intake THR2

Construction Noise

5.31 No Action/Limit Level exceedance was recorded in the reporting month.

Intake W0

Construction Noise

5.32 No Action/Limit Level exceedance was recorded in the reporting month.

Intake W5

Construction Noise

5.33 No Action/Limit Level exceedance was recorded in the reporting month.

Intake P5

Construction Noise

5.34 No Action/Limit Level exceedance was recorded in the reporting month.

Intake TP789

Construction Noise

5.35 One Action Level exceedance was recorded for the complaint received on 5 March 2010.

# Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

5.36 Four environmental complaints were received in the reporting month. For the details, please refer to the following table: -

Complaint No.	Date	Complaint Details
COM-2010-03-080	1 March 2010	The public complaint was received from the resident of Honey Court referred by a DC member (Mr. Stephen Chan) on 1st March 2010 about the construction noise nuisance from the construction site at Intake PFLR 1.
COM-2010-03-081	5 March 2010	The complaint was received from Kerry Management Ltd. on 5th March 2010 about the construction noise complaints raised by some tenants of Tavistock. They complained about the noisy activities being carried out at Intake TP789 on Saturday.
COM-2010-03-082 COM-2010-03-087	6 March 2010 15 March 2010	Two public complaints were received from the residents of Bel-Air at Western Portal on 6th and 15th March 2010 about the Construction Noise and Dust Nuisance from Hong Kong West Drainage Tunnel Construction Site at Cyberport (i.e. Western Portal Site) respectively.

- 5.37 No warning, summon and notification of successful prosecution was received in the reporting month.
- 5.38 There were a total of 46 project related environmental complaints, no warning, summons and successful prosecution received since the commencement of the Project. The Complaint Log is attached in **Appendix L**.

## 6. FUTURE KEY ISSUES

#### Key Issues for the Coming Month

6.1 Key environmental issues at Eastern and Western Portals, Intake E7, PFLR1, RR1, W0 and Intake W5 in the coming month include:

Both Eastern and Western Portals Intake E5A, E7, PFLR1, RR1, THR2, W0, W5 and P5

- Noise from operation of the equipment, especially for rock-breaking activities and machinery on-site;
- Dust generation from stockpiles of dusty materials, excavation works and rock breaking activities;
- Runoff from exposed slope;
- Wastewater and runoff discharge from site;
- Regular removal of silt, mud and sand along u-channels and sedimentation tanks;
- Review and implementation of temporary drainage system for the surface runoff;
- Proper storage of construction materials on site;
- Storage of chemicals/fuel and chemical waste/waste oil on site;
- Watering for rock breaking activity, soil nailing and on haul road;
- Accumulation of general and construction waste on site.
- 6.2 The tentative program of major site activities and the impact prediction and control measures for the coming two month, i.e. April 2010 to May 2010 are summarized as follows:

Construction Works	Major Impact	Control Measures
	Prediction	
-TBM excavation, adit	Air impact	a) Frequent watering of haul road and unpaved/exposed areas;
excavation and	(dust)	b) Frequent watering or covering stockpiles with tarpaulin or
structural works for		similar means; and
River Channel at		c) Watering of any earth moving activities.
Eastern Portal;	Water quality	d) Diversion of the collected effluent to de-silting facilities for
-TBM excavation and	impact (surface	treatment prior to discharge to public storm water drains;
adit excavation at	run-off)	e) Provision of adequate de-silting facilities for treating surface
Western Portal;		run-off and other collected effluents prior to discharge;
-Excavation of intake		f) Provision of perimeter protection such as sealing of hoarding
structure/dropshaft at		footings to avoid run-off from entering the existing storm
Intakes TP789, E7,		water drainage system via public road; and
TP4, THR2 and HKU1;		g) Provision of measures to prevent discharge into the stream.
-Excavation of	Noise Impact	h) Scheduling of noisy construction activities if necessary to
dropshaft at Intake RR1	<u>^</u>	avoid persistent noisy operation;
by RCD method and		i) Controlling the number of plants use on site;
Intake SM1 by Hand-		j) Regular maintenance of machines; and
dug Caisson method;		k) Use of acoustic barriers if necessary.
-Excavation of stilling		
chamber and tunnel for		
Adit W0 by Drill-and-		
Blast method;		
-Cofferdam		
construction at Intakes		
PFLR1, MBD2, W10,		
W5 and TP5;		
-Structure Stage 1		
Construction at Intake		
MB16;		
-Site preparation works		
for Intakes P5, E5B,		
M3, W8, MA15,		
MA17, HR1, W3 and		
W1;		
-Pipelaying works along		
Mount Butler Road for		
Intake MB16;		
-Casting of tunnel		
segments in China; and		
Site Handover of Site		
Portions MA17, HR1,		
W3 and W1.		

#### Monitoring Schedule for the Next Month

6.3 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

### **Construction Program for the Next Month**

6.4 The tentative construction program for the Project is provided in **Appendix M**.

### 7. CONCLUSIONS AND RECOMMENDATIONS

#### Conclusions

7.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.

#### 1-hr TSP Monitoring

7.2 All 1-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### 24-hr TSP Monitoring

7.3 All 24-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Construction Noise Monitoring

7.4 All construction noise monitoring was conducted as scheduled in the reporting month. Three Action Level exceedances were recorded for the complaints received at Intake PFLR1, TP789 and Western Portal.

#### Construction Ground Borne Noise Monitoring

7.5 No construction groundborne noise monitoring was conducted in the reporting month.

#### Water Quality

7.6 Marine water quality monitoring was temporary suspended starting from 31<sup>st</sup> October 2009.

#### Complaint and Prosecution

- 7.7 Four environmental complaints and no environmental prosecution were received in the reporting month.
- 7.8 No environmental prosecution was received in the reporting month.

#### Recommendations

7.9 According to the environmental audit performed in the reporting period, the following recommendations were made:

#### Air Quality Impact

- To prohibit any open burning on site.
- To regularly maintain the machinery and vehicles on site.
- To implement dust suppression measures on all haul roads, stockpiles, dry surfaces and excavation works.

• To provide hoarding

#### Noise Impact

- To inspect the noise sources inside the site.
- To space out noisy equipment and position the equipment as far away as possible from sensitive receivers.
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.


#### Water Impact


- To prevent any surface runoff discharge into any stream course.
- To review and implement temporary drainage system.
- To identify any wastewater discharges from site.
- To ensure properly maintenance for de-silting facilities.
- To clear the silt and sediment in the sedimentation tanks.
- To review the capacity of de-silting facilities for discharge.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.
- To avoid accumulation of stagnant and ponding water on site.


#### Waste/Chemical Management


- To check for any accumulation of waste materials or rubbish on site.
- To ensure the performance of sorting of C&D materials at source (during generation);
- To carry out inspection of dump truck at site exit to ensure inert and non-inert C&D materials are properly segregated before removing off site.
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the site.
- To avoid improper handling or storage of oil drum on site.


FIGURES














































APPENDIX A ACTION AND LIMIT LEVELS

# **Appendix A - Action and Limit Levels**

Location	Action Level, $\mu g/m^3$	Limit Level, µg/m <sup>3</sup>
AQ1	345	500
AQ2	321	500

#### Table A-1 Action and Limit Levels for 1-Hour TSP

#### Table A-2 Action and Limit Levels for 24-Hour TSP

Location	Action Level, µg/m <sup>3</sup>	Limit Level, µg/m <sup>3</sup>
AQ1	201	260
AQ3	156	200

#### Action and Limit Levels for Construction Noise Table A-3

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays		75* dB(A)
0700-2300 hrs on holidays; and 1900- 2300 hrs on all other days	When one documented complaint is received	60/65/70** dB(A)
2300-0700 hrs of next day	··· r ·· ···	45/50/55** dB(A)

(\*) reduce to 70 dB(A) for schools and 65 dB(A) during school examination periods.
 (\*\*) to be selected based on Area Sensitivity Rating.

#### Table A-4 Action and Limit Levels for Water Quality

Parar	neter	Action	Limit	
DO, mg/L	Surface and Middle	6.3	6.2	
	Bottom	6.0	5.8	
SS, mg/L		15.7 or 120% of upstream control station's SS at the same tide of the same day	16.4 or 130% of SS readings at the upstream control station at the same tide of same day and specific sensitive receiver water quality requirements	
Turbidit	y, NTU	10.2 or 120% of upstream control station's turbidity at the same tide of the same day	11.1 or 130% of turbidity at the upstream control station at the same tide of same day	

APPENDIX B COPIES OF CALIBRATION CERTIFCATES

## High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

CINOTECH

File No. <u>MA8001/44/0013</u>

Station	AO1 - True Lig	ht Middle School	of Hong Kong	Operator:	WK	FIC NO
Date:		an-10		-	26-Mar	
Equipment No.:					1316	
	<u></u>		•			
			Ambient	Condition		
Temperatu	re, Ta (K)	290.6	Pressure, Pa	ı (mmHg)		765.9
			ifice Transfer Sta	1	1	
Equipme		A-04-06	Slope, mc	0.0575	Intercep	
Last Calibra		6-Mar-09			$bc = [\Delta H \times (Pa/76)]$	
Next Calibra	ation Date:	5-Mar-10		Qstd = $\{ \Delta H \}$	x (Pa/760) x (298	/Ta)] <sup>1/2</sup> -be} / mc
		*	Colliburation of	Ten e		
		Or	Calibration of	1 or oampier		HVS
Calibration	ΔH (orifice),			Qstd (CFM)	ΔW	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-
Point	in. of water	[ΔH x (Pa/76	0) x (298/Ta)] <sup>1/2</sup>	X - axis	(HVS), in. of oil	axis
1	11.4	3	.43	59.01	7.9	2.86
2	9.6	3	.15	54.09	6.5	2.59
3	7.4	2	.77	47.41	4.8	2.23
4	5.2	2	.32	39.63	3.1	1.79
5	3.1	1	.79	30.44	2.0	1.44
Correlation co		0,9 0, check and reca	972	Intercept, bw :	-0.150	<u>10                                    </u>
		· ·	Set Point C	alculation		
From the TSP Fig	eld Calibration C	urve, take Qstd =	43 CFM			
From the Regress	sion Equation, th	e "Y" value accor	ding to			
		mw x Q	$\Delta std + bw = [\Delta W]$	x (Pa/760) x (2	98/Ta)] <sup>1/2</sup>	
Therefore, Se	t Point; W = ( m	w x Qstd + bw ) <sup>2</sup>	x ( 760 / Pa ) x ( 1	°a / 298 ) =	3.96	
					uummutaan 10 00 .	
Remarks:						
- Conducted by: رز Checked by: _	uk. Jang UJ	Signature:	Kwafi N			Date: <u>)7 / (17010</u> Date: <u>27 Innary 2</u>

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



						File No.	MA8001/44/0014	
Station	AQ1 - True Light Middle School		of Hong Kong Operator		:WK			
Date:	24-Mar-10			Next Due Date		y-10		
Equipment No.:	A-(	}1-44		Serial No	. 1316			
	- 100 <b>-</b>		Ambient	Condition				
Temperatu	re, Ta (K)	296.8	Pressure, P		1	757.5		
			······································			10110	· · · · · · · · · · · · · · · · · · ·	
		01	ifice Transfer St	tandard Inforn	nation			
Equipme		A-04-06					0.0086	
Last Calibration Date:		4-Nov-09	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$					
Next Calibra	ntion Date:	3-Nov-10		Qstd = {[∆H	x (Pa/760) x (298	//Ta)] <sup>1/2</sup> -bc} /	mc	
		•	Calibratian o	ETCD Complement				
0.11		Orl		f TSP Sampler	HVS			
Calibration Point	ΔH (orifice),			Qstd (CFM)			Pa/760) x (298/Ta)] <sup>1/2</sup> Y	
	in. of water	[ΔH x (Pa/760) x (298/Ta)] <sup>1/2</sup>		X - axis	(HVS), in. of oil		axis	
1	11.6	3	.41	69.64	7.8		2.79	
2	9.8	3	.13	64.00	6.6		2.57	
3	7.6	2	.76	56.34	4.8		2.19	
4	5.2	2	.28	46.57	3.2	1.79		
5	3.1	1	.76	35.92	2.0		1,41	
Slope , mw = _ Correlation co	efficient* =	0.99 ), check and recal	83	Intercept, bw : -	-0.109	3		
			Set Point C	alculation				
		urve, take Qstd = "Y" value accore	43 CFM					
rom mo regress	ion Equation, the	i value accord	ing to					
		mw x Q	std + bw = $[\Delta W]$	x (Pa/760) x (29	98/Ta)] <sup>1/2</sup>			
Therefore, Set	Point; W = ( mw	$x = (x + bw)^2$	x ( 760 / Pa ) x ( 1	(a / 298 ) =	2.80			
				<u></u>				
emarks:								
			·····/····					
onducted by: Checked by:	· 7	Signature:	Awas			Date: <u>2</u> Date: <u>2</u>	4/3/10 4 March 20	

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

CINOTECH

File No. MA8001/18/0012

Station	AQ3 - Outside	AQ3 - Outside Site Office (Western Portal)			WK			
Date:	27-J	27-Jan-10		Next Due Date:	26-Mar-10		_	
Equipment No.	: A-0	A-01-18 Serial No. 0723						
<b>I</b>							1	
				Condition	T			
Temperature, Ta (K)290.6Pressure, Pa (mmHg)765.9						)		
<b>[</b>			illion Transfor St.	andaud Inferra				
Orifice Transfer S Equipment No.: A-04-06 Slope, mc				0.0575	Intercep	t he	0.0395	
Last Calibration Date:		6-Mar-09		mc x Qstd + bc = $[\Delta H x (Pa/760) x (298)]$				
	Next Calibration Date:				$(2)^{(1)} (2)^$			
	L	5-Mar-10		<u> </u>			,	
	······································		Calibration of	TSP Sampler				
Calibration	Orfice			4	HVS			
Point	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] <sup>1/2</sup>		Qstd (CFM) X - axis	ΔW (HVS), in. of oil		(760) x (298/Ta)] <sup>1/2</sup> Y- axis	
1	11.4	3	3.43		7.9		2.86	
2	9.5	3.13		53.81	6.1		2.51	
3	7.4	2.77		47.41	4.8		2.23	
4	5.1	2	2.30		3.3		1.85	
5	3.3	1.85		31.43	1.9		1.40	
Slope , mw = Correlation c		- 0.9	982	Intercept, bw :	-0.194	1	-	
			Set Point C	Calculation				
	ield Calibration C	-						
From the Regres	sion Equation, the	e "Y" value accor	ding to					
		mw x O	$\phi$ is the desired state of the second state	x (Pa/760) x (2	98/Ta)1 <sup>1/2</sup>			
			•					
Therefore, Se	et Point; W = ( m	w x Qstd + bw $)^2$	x ( 760 / Pa ) x ( 7	fa / 298 ) =	3.89			
Remarks:							<u></u>	
Conducted by: Checked by:	WK. Jang AD U	Signature:	Kiwa	~		Date: Date:	27/1/2010 27 January 20	

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

CINOTECH

						File No.	MA8001/18/0013
Station	AQ3 - Outside	Outside Site Office (Western Portal)		Operator	:Wł		
Date:	24-N			Next Due Date	: 23-Ma	y-10	-
Equipment No.:	A-0	)1-18	-		0723		-
				C			
Temperatu	re Ta (K)	296.8	1	Condition	1		<u></u>
I emperadu	10, 10 (K)		Pressure, P	a (mmHg)		757.5	
·		0	rifice Transfer St	andard Inforn	nation		
Equipment No.: A-04-06		Slope, mc	0.0488	Intercep	t, bc	0.0086	
Last Calibra	ation Date:	4-Nov-09		mc x Qstd +	bc = [ΔH x (Pa/76	50) x (298/Ta	
Next Calibra	ation Date:	3-Nov-10		Qstd = {[∆H	x (Pa/760) x (298	/Ta)] <sup>1/2</sup> -bc}	/ mc
		•					
		0		TSP Sampler	1		
Calibration	ΔH (orifice),	Or		Oatd (OD) 0		HVS	10
Point	in. of water	[ΔH x (Pa/76	0) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of oil	[ΔW x (Pa/7	(60) x (298/Ta)] <sup>1/2</sup> Y axis
1	11.2	3	.35	68.43	7.8		2.79
2	9.4	. 3	.07	62.67	6.4		2.53
3	7.4	2	.72	55.59	5.1		2.26
4	5.3	2	.30	47.02	3.2		1.79
5	3.2	1	.79	36.49	2.0		1.41
Slope , mw = Correlation co		0.99	078	Intercept, bw :	-0.215	4	
			Sat Daint C				
rom the TSP Fie	ld Calibration Cu	rve. take Ostd =	Set Point C 43 CFM	acculation			
	ion Equation, the					-	
			2				
		mw x Q	$std + bw = (\Delta W)$	(Pa/760) x (29	98/Ta)] <sup>1/2</sup>		
Therefore, Set	Point; W = ( mw	$(x \text{ Qstd} + bw)^2$	x ( 760 / Pa ) x ( 1	°a / 298 ) =	2.80		
emarks:							
onducted by: (م Checked by:	7	Signature:	Kwa	v		Date:	24/3/10
encence oy.		ngnature:	- U		1	Date: <u>c</u>	4 March 2

Rms 816, 1516 & 1701, Technology Park 18 On Lai Street, Shatu, N T., Hong Kong Tel 2898 7388 Fax 2898 7076 Website hittp://www.wellab.com.hk E-maif-wellab.g/wellab.com.hk;

1 of 1

## TEST REPORT

APPLICANT:	<b>Cinotech Consultants Limited</b>	Test Report No .:	C/09/90430
	Room 1710, Technology Park,	Date of Issue:	2009-05-02
	18 On Lai Street,	Date Received:	2009-04-30
	Shatin, NT, Hong Kong	Date Tested:	2009-04-30
		Date Completed:	2009-05-01
		Next Due Date:	2010-05-01

Page:

ATTN: Mr. Henry Leung

# Certificate of Calibration

#### Item for calibration:

Description	: RS232 Integral Vane Digital Anemometer
Manufacturer	: AZ Instrument
Model No.	: 451104
Serial No.	: 9020746
Equipment No.	: A-03-01

#### **Test conditions:**

Room Temperature	: 21 degree Celsius
<b>Relative Humidity</b>	: 67%
Pressure	: 101.5 kPa

#### Methodology:

The anemometer has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### **Results:**

	Reference Set Point	Instrument Readings
Measuring Air Velocity, m/s	2.00	2.00
Temperature, °C	21.0	21.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

atrik

PATRICK TSE Laboratory Manager



TISCH ENVIROMENTAL, INC 145 SOUTH MIAMI AVE. VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7510 TOLL FREE 513.467.9009 FAX WWW.TISCH-ENV.COM

## AIR POLLUTION MONITORING EQUIPMENT

# ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5028A

perator ======	Tisch	Orifice I.	D Pessesses	1272	Pa (mm)	- 758.1
PLATE OR VDC #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA NA	NA NA NA NA	1.00 1.00 1.00 1.00 1.00	1.2800 0.9910 0.9050 0.8350 0.6320	4.2 7.1 8.5 9.9 17.1	1.5( 2.5( 3.0( 3.5( 6.0(

### DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
1.0021 0.9983 0.9964 0.9946 0.9850	.0.7829 1.0073 1.1010 1.1911 1.5586	1.2295 1.5873 1.7388 1.8781 2.4590		0.9944 0.9906 0.9887 0.9869 0.9774	0.7769 0.9996 1.0925 1.1819 1.5466	0.7640 0.9863 1.0804 1.1670 1.5279
Qstd slo intercep coefficie	t (b) = ent (r) =	1.58420 -0.00884 0.99998		Qa slope intercept coefficie	(b) =	0.99200 -0.00549 0.99998
y axis =	SQRT [H2O (P	a/760) (298/Ta)	]	y axis =	SQRT [H2O (T	a/Pa)]

#### CALCULATIONS


Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

э

For subsequent flow rate calculations:

Qstd =  $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b \}$ Qa =  $1/m\{ [SQRT(H2O(Ta/Pa)] - b \}$ 





#### **TEST REPORT** APPLICANT: **Cinotech Consultants Limited** Test Report No.: C/100217/1A Room 1710, Technology Park, Date of Issue: 2010-02-17 18 On Lai Street, Date Received: 2010-02-12 Shatin, NT, Hong Kong Date Tested: 2010-02-12 Date Completed: 2010-02-17 Next Due Date: 2010-04-16 ATTN: Mr. Henry Leung Page: 1 of 1 **Certificate of Calibration** Item for Calibration: Description : Laser Dust Monitor Manufacturer : Sibata Model No. : LD-3 Serial No. : 251634 Sensitivity (K) 1 CPM $: 0.001 \text{ mg/m}^3$ Sen. Adjustment Scale Setting : 550 CPM Equipment No. : A-02-01 **Test Conditions:** Room Temperature : 20 degree Celsius **Relative Humidity** : 68% **Test Specifications & Methodology:** 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc. 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

#### **Results:**

Correlation Factor (CF)	0.0032			
************				

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.



2010-04-16

1 of 1

\*\*\*\*\*\*

## **TEST REPORT**

APPLICANT:	<b>Cinotech Consultants Limited</b>	Test Report No.:	C/100217/1C
	Room 1710, Technology Park,	Date of Issue:	2010-02-17
	18 On Lai Street,	Date Received:	2010-02-12
	Shatin, NT, Hong Kong	Date Tested:	2010-02-12
		Date Completed:	2010-02-17

#### ATTN:

Mr. Henry Leung

**Certificate of Calibration** 

Next Due Date:

Page:

Item for Calibration:	
Description	: Laser Dust Monitor
Manufacturer	: Sibata
Model No.	: LD-3B
Serial No.	: 470582
Sensitivity (K) 1 CPM	$: 0.001 \text{ mg/m}^3$
Sen. Adjustment Scale Setting	: 855 CPM
Equipment No.	: A-02-03
Test Conditions:	
Room Temperature	: 20 degree Celsius
Relative Humidity	: 68%

#### **Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

#### **Results:**

Correlation Factor (CF) 0.0031 \*\*\*\*\*\*

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

atalls

PATRICK TSE Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.

Room 1516 & 816, Technology Park 18 On Lai Street, Shatin, N.T., Hong Kong Tel. 2898 1388 Fax. 2898 7076 Website: http://www.wellab.com.ldc E-mail.wellab?@wellab.com.ldc

## TEST REPORT

## APPLICANT: Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong

C/N/90903-1
2009-09-03
2009-09-02
2009-09-02
2009-09-03
2010-09-02
1 of 1

ATTN: Mr. Henry Leung

## **Certificate of Calibration**

#### Item for calibration:

Description	: Integrating Sound Level Meter
Manufacturer	: Brüel & Kjær
Model No.	: B&K 2238
Serial No.	: 2359311
Microphone No.	: 2346382
Equipment No.	: N-01-03
Test conditions:	
Room Temperatre	: 22 degree Celsius
Relative Humidity	: 64%

## **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PATRICK TSE Laboratory Manager

Room 1516 & 816, Technology Park 18 On Lai Street, Shatin, N.T., Hong Kong, Tel 2808 7388 Fax 2898 7076 Website, http://www.wellab.com.luk E-mail wellab@wellab.com.luk

1 of 1

## **TEST REPORT**

APPLICANT:	<b>Cinotech Consultants Limited</b>	Test Report No.:	C/N/90903-2
	Room 1710, Technology Park,	Date of Issue:	2009-09-03
	18 On Lai Street,	Date Received:	2009-09-02
	Shatin, NT, Hong Kong	Date Tested:	2009-09-02
		Date Completed:	2009-09-03
		Next Due Date:	2010-09-02

ATTN:

#### Mr. Henry Leung

## **Certificate of Calibration**

#### Item for calibration:

Description Manufacturer Model No. Serial No. Equipment No. : Integrating Sound Level Meter : Brüel & Kjær : B&K 2238 : 2359303 : N-01-04

Page:

#### **Test conditions:**

Room Temperatre Relative Humidity : 22 degree Celsius : 64%

#### **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

atthe

PATRICK TSE Laboratory Manager



Room 1516 & 816, Technology Park 18 On Lai Street, Shatin, N.T., Hong Kong Tel: 2898 7388 Fax: 2898 7076 Website: http://www.wellab.com.lik E-mail: wellab/@wellab.com.lik

1 of 1

## **TEST REPORT**

APPLICANT:	<b>Cinotech Consultants Limited</b>	Test Report No.:	C/N/90925/1
	Room 1710, Technology Park,	Date of Issue:	2009-09-25
	18 On Lai Street,	Date Received:	2009-09-24
	Shatin, NT, Hong Kong	Date Tested:	2009-09-24
		Date Completed:	2009-09-25
		Next Due Date:	2010-09-24

**ATTN:** 

Mr. Henry Leung

# **Certificate of Calibration**

Page:

#### Item for calibration:

ъ

Description
Manufacturer
Model No.
Serial No.
Microphone No.
Equipment No.

• .•

: 'SVANTEK' Integrating Sound Level Meter : SVANTEK : SVAN 959 : 11275 : 86553 : N-08-01

#### **Test conditions:**

Room Temperatre **Relative Humidity**  : 23 degree Celsius : 58%

#### **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PATRICK TSE Laboratory Manager



1 of 1

# **TEST REPORT**

APPLICANT:	<b>Cinotech Consultants Limited</b>	Test Report No.:	C/N/100116/1
	Room 1710, Technology Park,	Date of Issue:	2010-01-16
	18 On Lai Street,	Date Received:	2010-01-15
	Shatin, NT, Hong Kong	Date Tested:	2010-01-15
		Date Completed:	2010-01-16
		Next Due Date:	2011-01-15

ATTN:

Mr. Henry Leung

## **Certificate of Calibration**

Page:

#### Item for calibration:

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 955
Serial No.	: 14302
Microphone No.	: 17204
Equipment No.	: N-08-04
Test conditions:	
Room Temperatre	: 20 degree Celsius
Relative Humidity	: 55%

#### **Test Specifications:**

Performance checking at 94 and 114 dB

#### Methodology:

In-house method, according to manufacturer instruction manual

#### **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

Etizak The

PATRICK TSE Laboratory Manager



	TES	T REPOR	кТ	
APPLICANT:	Cinotech Consultants Room 1710, Technolog		Test Report No.: Date of Issue:	C/N/91114/1 2009-11-14
	18 On Lai Street,		Date Received:	2009-11-13
	Shatin, NT, Hong Kon	ıg	Date Tested:	2009-11-13
			Date Completed: Next Due Date:	2009-11-14 2010-11-13
ATTN:	Mr. Henry Leung		Page:	1 of 1
Item for calibra	ation:			
]	Description	: Acoustic	al Calibrator	
]	Manufacturer	: Brüel &	Kjær	
]	Model No.	: 4231		
	Serial No.	: 2326353		
]	Project No.	: C13		
]	Equipment No.	: N-02-01		
Test conditions	:			
	Room Temperatre Relative Humidity	: 21 degree : 60%	e Celsius	

: 1015.2 hPa

## **Methodology:**

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### **Results:**

Sound Pressure Level	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

Pressure

PATRICK TSE Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.

Room 1516 & 816, Technology Park 18 On Lat Street, Shatu, N.T., Hong Kong Tel. 2898 7388 Fax: 2898 7076 Website: http://www.wellab.com.hk E-mail: wellab/@wellab.com.hk

1 of 1

## **TEST REPORT**

<b>APPLICANT:</b>	<b>Cinotech Consultants Limited</b>	Test Report No.:	C/N/90903-3
	Room 1710, Technology Park,	Date of Issue:	2009-09-03
	18 On Lai Street,	Date Received:	2009-09-02
	Shatin, NT, Hong Kong	Date Tested:	2009-09-02
		Date Completed:	2009-09-03
		Next Due Date:	2010-09-02

ATTN: Mr. Henry Leung

#### Item for calibration:

Description	: Acoustical Calibrator
Manufacturer	: Brüel & Kjær
Model No.	: 4231
Serial No.	: 2412367
Equipment No.	: N-02-03

#### **Test conditions:**

Room Temperatre Relative Humidity : 22 degree Celsius : 64%

Page:

#### Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### **Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

There

PATRICK TSE Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.

APPENDIX C WIND DATA

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
1-Mar-2010	00:00	3.1	ENE
1-Mar-2010	01:00	2.9	NNE
1-Mar-2010	02:00	2.7	N
1-Mar-2010	03:00	2.7	NE
1-Mar-2010	04:00	1.8	N
1-Mar-2010	05:00	1.9	N
1-Mar-2010	06:00	2.4	NE
1-Mar-2010	07:00	2.4	ENE
1-Mar-2010	07:00	2.3	NE
1-Mar-2010	09:00	2.3	ENE
		2.2	ENE
1-Mar-2010	<u>10:00</u> 11:00	2.2	ENE
1-Mar-2010			
1-Mar-2010	12:00	2.2	ENE
1-Mar-2010	13:00	2.4	ENE
1-Mar-2010	14:00	2.3	ENE
1-Mar-2010	15:00	3.1	ENE
1-Mar-2010	16:00	3.1	ENE
1-Mar-2010	17:00	3.1	ENE
1-Mar-2010	18:00	2.7	ENE
1-Mar-2010	19:00	2.7	ENE
1-Mar-2010	20:00	2.5	ENE
1-Mar-2010	21:00	1.6	ENE
1-Mar-2010	22:00	3.7	N
1-Mar-2010	23:00	3.6	NE
2-Mar-2010	00:00	4.2	NE
2-Mar-2010	01:00	3.2	NE
2-Mar-2010	02:00	3.7	NE
2-Mar-2010	03:00	3.6	NE
2-Mar-2010	04:00	3.8	NE
2-Mar-2010	05:00	3.2	ENE
2-Mar-2010	06:00	2.7	NE
2-Mar-2010	07:00	2.8	ENE
2-Mar-2010	08:00	2.6	ENE
2-Mar-2010	09:00	3	ENE
2-Mar-2010	10:00	2.9	E
2-Mar-2010	11:00	2.8	NNE
2-Mar-2010	12:00	3.5	NE
2-Mar-2010	13:00	3.7	ENE
2-Mar-2010	14:00	3.2	E
2-Mar-2010	15:00	3.6	E
2-Mar-2010	16:00	3.2	E
2-Mar-2010	17:00	2.8	ENE
2-Mar-2010	18:00	2.3	ENE
2-Mar-2010	19:00	2.3	NE
2-Mar-2010	20:00	2.7	NNE
2-Mar-2010	21:00	3.2	NE
2-Mar-2010 2-Mar-2010	21:00	3.6	NE
2-Mar-2010	22:00	3.5	NE N
	00:00	3.5	N N
3-Mar-2010			
3-Mar-2010	01:00	3.1	ENE
3-Mar-2010	02:00	3	ESE
3-Mar-2010	03:00	2.6	ENE
3-Mar-2010	04:00	2.5	NNE
3-Mar-2010	05:00	2.3	ENE

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
3-Mar-2010	06:00	1.9	ESE
3-Mar-2010	07:00	2	E
3-Mar-2010	08:00	2.1	ENE
3-Mar-2010	09:00	2.9	ENE
3-Mar-2010	10:00	2.9	ENE
3-Mar-2010	11:00	2.8	ENE
3-Mar-2010	12:00	3.2	ENE
3-Mar-2010	13:00	3.7	NNW
3-Mar-2010	14:00	3	NNW
3-Mar-2010	15:00	2.8	NNW
3-Mar-2010	16:00	2.4	ESE
3-Mar-2010	17:00	3	ESE
3-Mar-2010	18:00	2	ESE
3-Mar-2010	19:00	1.2	NE
3-Mar-2010	20:00	0.8	ENE
3-Mar-2010	20.00	1.1	NE
3-Mar-2010	21:00	1.1	ENE
3-Mar-2010	22:00	1.1	NE
4-Mar-2010	00:00	2.1	NNE
4-Mar-2010	01:00	2.6	ENE
4-Mar-2010	01:00	2.6	NNE
4-Mar-2010	02:00	1.9	NE
4-Mar-2010	03.00	1.6	NNE
4-Mar-2010	04.00	1.9	NNE
4-Mar-2010	05:00	2.1	NNE
	07:00		ENE
4-Mar-2010 4-Mar-2010	07:00	1.8	ENE
4-Mar-2010	09:00	2.1	NE
4-Mar-2010	10:00	2.8	NE
4-Mar-2010	11:00	3.4	NE
4-Mar-2010	12:00	2.9	NE
4-Mar-2010	13:00	3.2	NE
4-Mar-2010	14:00	3.1	NE
4-Mar-2010	15:00	2.8	NE
4-Mar-2010	16:00	2.0	N
4-Mar-2010	17:00	1.9	N
4-Mar-2010	18:00	1.6	N
4-Mar-2010	19:00	0.5	NE
4-Mar-2010	20:00	0.5	NNE
4-Mar-2010	20.00	0.8	N
4-Mar-2010	21:00	1.1	ENE
4-Mar-2010	23:00	0.9	NE
5-Mar-2010	00:00	0.9	E
5-Mar-2010	01:00	0.8	NE
5-Mar-2010	01:00	0.6	ESE
5-Mar-2010	03:00	0.5	NNE
5-Mar-2010	03.00	0.5	
5-Mar-2010	04.00	0.7	NNE
5-Mar-2010 5-Mar-2010	05:00	0.7	NNE
5-Mar-2010	07:00	0.4	N
	07.00		N N
5-Mar-2010 5-Mar-2010	08:00	0.8	NE
		2.2	
5-Mar-2010 5-Mar-2010	10:00	2.2	NE NE
5-1VIA1-2010	11:00	Ζ	

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
5-Mar-2010	12:00	2.3	NE
5-Mar-2010	13:00	2.9	NE
5-Mar-2010	14:00	2.5	NE
5-Mar-2010	15:00	2.7	NE
5-Mar-2010	16:00	2.3	N
5-Mar-2010	17:00	2.3	NNE
5-Mar-2010	18:00	1.4	N
5-Mar-2010	19:00	0.8	N
5-Mar-2010	20:00	0.8	N
5-Mar-2010	20.00	0.8	NE
		-	
5-Mar-2010	22:00	0.8	NNE
5-Mar-2010	23:00	0.7	NE
6-Mar-2010	00:00	0.4	N
6-Mar-2010	01:00	0.4	N
6-Mar-2010	02:00	0.7	N
6-Mar-2010	03:00	0.8	NNE
6-Mar-2010	04:00	0.7	NE
6-Mar-2010	05:00	0.5	NNE
6-Mar-2010	06:00	0.7	NNE
6-Mar-2010	07:00	0.6	Ν
6-Mar-2010	08:00	1	Ν
6-Mar-2010	09:00	1.7	N
6-Mar-2010	10:00	2.4	N
6-Mar-2010	11:00	3	Ν
6-Mar-2010	12:00	2.9	Ν
6-Mar-2010	13:00	3	NNE
6-Mar-2010	14:00	2.5	Ν
6-Mar-2010	15:00	2.7	Ν
6-Mar-2010	16:00	2.8	NE
6-Mar-2010	17:00	2.4	NE
6-Mar-2010	18:00	1.7	NE
6-Mar-2010	19:00	1.3	NE
6-Mar-2010	20:00	1.3	NE
6-Mar-2010	21:00	1.2	NE
6-Mar-2010	22:00	0.6	N
6-Mar-2010	23:00	0.4	N
7-Mar-2010	00:00	0.3	N
7-Mar-2010	01:00	0.5	NE
7-Mar-2010	02:00	0.4	NNE
7-Mar-2010	03:00	0.5	N
7-Mar-2010	04:00	0.5	N
7-Mar-2010	04:00	0.3	NNE
7-Mar-2010	06:00	0.4	NNE
7-Mar-2010	07:00	0.2	NNE
7-Mar-2010 7-Mar-2010	07:00	0.2	ENE
		0.4	ENE
7-Mar-2010 7-Mar-2010	09:00		ENE
	10:00	0.9	
7-Mar-2010	11:00	1	NE
7-Mar-2010	12:00	1.7	ENE
7-Mar-2010	13:00	1.5	NNE
7-Mar-2010	14:00	1.4	<u>N</u>
7-Mar-2010	15:00	1.6	<u> </u>
7-Mar-2010	16:00	1.8	N
7-Mar-2010	17:00	1.5	Ν

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
7-Mar-2010	18:00	1.5	NNE
7-Mar-2010	19:00	1.1	NNE
7-Mar-2010	20:00	0.5	ENE
7-Mar-2010	21:00	0.6	N
7-Mar-2010	22:00	0.8	NNE
7-Mar-2010	23:00	1.1	N
8-Mar-2010	00:00	1.1	E
8-Mar-2010	01:00	1	NNE
8-Mar-2010	02:00	1	NE
8-Mar-2010	03:00	1.3	NE
8-Mar-2010	03:00	1.2	NE
8-Mar-2010	04:00	1.2	NE
	05:00	0.9	NE
8-Mar-2010	07:00	1	NE
8-Mar-2010			
8-Mar-2010	08:00	1.4	NE
8-Mar-2010	09:00	2.3	NE
8-Mar-2010	10:00	2.4	NE
8-Mar-2010	11:00	2.8	N
8-Mar-2010	12:00	3.1	NNE
8-Mar-2010	13:00	3.3	NNE
8-Mar-2010	14:00	2.9	NNE
8-Mar-2010	15:00	2.4	N
8-Mar-2010	16:00	2.3	Ν
8-Mar-2010	17:00	1.6	Ν
8-Mar-2010	18:00	1.3	NNE
8-Mar-2010	19:00	0.6	Ν
8-Mar-2010	20:00	0.6	NE
8-Mar-2010	21:00	0.7	Ν
8-Mar-2010	22:00	0.6	NE
8-Mar-2010	23:00	0.6	NNE
9-Mar-2010	00:00	0.7	ENE
9-Mar-2010	01:00	0.6	Ν
9-Mar-2010	02:00	0.6	NNE
9-Mar-2010	03:00	0.5	Ν
9-Mar-2010	04:00	0.5	NNE
9-Mar-2010	05:00	0.5	ENE
9-Mar-2010	06:00	0.4	NE
9-Mar-2010	07:00	0.5	ESE
9-Mar-2010	08:00	0.4	SE
9-Mar-2010	09:00	1.4	E
9-Mar-2010	10:00	2.6	E
9-Mar-2010	11:00	2.6	E
9-Mar-2010	12:00	2.3	NNE
9-Mar-2010	13:00	2	NE
9-Mar-2010	14:00	1.8	ENE
9-Mar-2010	15:00	1.9	NE
9-Mar-2010	16:00	2.1	NE
9-Mar-2010	17:00	1.6	ENE
9-Mar-2010	18:00	1	NE
9-Mar-2010	19:00	0.4	NE
9-Mar-2010	20:00	0.4	ENE
9-Mar-2010	21:00	0.3	ENE
9-Mar-2010	22:00	0.2	ENE
9-Mar-2010	23:00	0.1	NE
	20.00	0.1	

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
10-Mar-2010	00:00	0.2	NNE
10-Mar-2010	01:00	0.2	ENE
10-Mar-2010	02:00	0.2	ENE
10-Mar-2010	03:00	0.3	E
10-Mar-2010	04:00	0.3	E
10-Mar-2010	05:00	0.2	E
10-Mar-2010	06:00	0.2	ENE
10-Mar-2010	07:00	0.3	ENE
10-Mar-2010	07:00	0.5	E
10-Mar-2010	09:00	0.6	ENE
10-Mar-2010	10:00	1.5 2.3	NNE
10-Mar-2010	11:00		NE
10-Mar-2010	12:00	2.2	N
10-Mar-2010	13:00	2.4	NNE
10-Mar-2010	14:00	2.7	NE
10-Mar-2010	15:00	2.3	NE
10-Mar-2010	16:00	2.2	NE
10-Mar-2010	17:00	2.1	NE
10-Mar-2010	18:00	1.1	NNE
10-Mar-2010	19:00	1	ENE
10-Mar-2010	20:00	0.8	NE
10-Mar-2010	21:00	1	E
10-Mar-2010	22:00	0.9	E
10-Mar-2010	23:00	0.8	ENE
11-Mar-2010	00:00	0.8	E
11-Mar-2010	01:00	0.8	E
11-Mar-2010	02:00	0.8	E
11-Mar-2010	03:00	0.8	ENE
11-Mar-2010	04:00	0.7	ENE
11-Mar-2010	05:00	0.6	E
11-Mar-2010	06:00	0.7	ENE
11-Mar-2010	07:00	0.6	ENE
11-Mar-2010	08:00	0.7	ENE
11-Mar-2010	09:00	0.8	N
11-Mar-2010	10:00	1.4	NNE
11-Mar-2010	11:00	1.6	Ν
11-Mar-2010	12:00	2.1	NNE
11-Mar-2010	13:00	1.5	NE
11-Mar-2010	14:00	1.7	NNE
11-Mar-2010	15:00	2.1	ENE
11-Mar-2010	16:00	2.3	ENE
11-Mar-2010	17:00	1.6	E
11-Mar-2010	18:00	1.1	ENE
11-Mar-2010	19:00	0.8	ENE
11-Mar-2010	20:00	0.7	ENE
11-Mar-2010	20:00	0.6	ENE
11-Mar-2010	22:00	0.7	ENE
11-Mar-2010	23:00	0.7	ENE
12-Mar-2010			ENE
	00:00	0.8	
12-Mar-2010	01:00	0.5	ENE
12-Mar-2010	02:00	0.6	ENE
12-Mar-2010	03:00	0.6	N
12-Mar-2010	04:00	0.7	N
12-Mar-2010	05:00	0.6	Ν

Date	Time	Wind Speed m/s	Direction
12-Mar-2010	06:00	0.5	Ν
12-Mar-2010	07:00	0.5	Ν
12-Mar-2010	08:00	0.4	NNE
12-Mar-2010	09:00	0.7	NNE
12-Mar-2010	10:00	1.5	NNE
12-Mar-2010	11:00	2.7	NNE
12-Mar-2010	12:00	3.2	NE
12-Mar-2010	13:00	2.8	ENE
12-Mar-2010	14:00	2.6	ENE
12-Mar-2010	15:00	2.7	ENE
12-Mar-2010	16:00	3.3	ENE
12-Mar-2010	17:00	2.6	ENE
12-Mar-2010	18:00	1.7	ENE
12-Mar-2010	19:00	2.3	ENE
12-Mar-2010	20:00	1.9	ENE
	20.00	2.4	ENE
12-Mar-2010	21:00	2.4	ENE
12-Mar-2010 12-Mar-2010			
	23:00	1.6	ENE
13-Mar-2010	00:00	1.7	E
13-Mar-2010	01:00	1.6	E
13-Mar-2010	02:00	1.5	ENE
13-Mar-2010	03:00	1.6	NNE
13-Mar-2010	04:00	1.7	NNE
13-Mar-2010	05:00	1.5	NNE
13-Mar-2010	06:00	1.2	ENE
13-Mar-2010	07:00	0.9	ENE
13-Mar-2010	08:00	1.1	NE
13-Mar-2010	09:00	2.5	ENE
13-Mar-2010	10:00	3	ENE
13-Mar-2010	11:00	3.1	E
13-Mar-2010	12:00	3	ENE
13-Mar-2010	13:00	3.4	NE
13-Mar-2010	14:00	3	ENE
13-Mar-2010	15:00	2.8	NE
13-Mar-2010	16:00	2.7	ENE
13-Mar-2010	17:00	2.6	NE
13-Mar-2010	18:00	1.8	NNE
13-Mar-2010	19:00	1.7	ENE
13-Mar-2010	20:00	1.2	ENE
13-Mar-2010	21:00	0.9	ENE
13-Mar-2010	22:00	1	ENE
13-Mar-2010	23:00	0.8	ENE
14-Mar-2010	00:00	1	NNE
14-Mar-2010	01:00	1.3	NNE
14-Mar-2010	02:00	1.4	NE
14-Mar-2010	03:00	1.2	NE
14-Mar-2010	03:00	1.5	NE
14-Mar-2010	05:00	1.3	NE
14-Mar-2010	05:00	1.2	NNE
14-Mar-2010	07:00	1.5	N
		1.5	NE
14-Mar-2010 14-Mar-2010	08:00		
	09:00	2.7	NE
14-Mar-2010	10:00	2.5	NE
14-Mar-2010	11:00	2.6	NE

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
14-Mar-2010	12:00	2.5	NNE
14-Mar-2010	13:00	2.7	ENE
14-Mar-2010	14:00	2.3	ENE
14-Mar-2010	15:00	2.6	ENE
14-Mar-2010	16:00	2.8	ENE
14-Mar-2010	17:00	3.1	NE
14-Mar-2010	18:00	2	NE
14-Mar-2010	19:00	2.1	NE
14-Mar-2010	20:00	2.2	NE
14-Mar-2010	21:00	1.9	NNE
14-Mar-2010	22:00	2.2	NNE
14-Mar-2010	23:00	2.2	NE
15-Mar-2010	00:00	2	W
15-Mar-2010	01:00	2.3	N
15-Mar-2010	02:00	1.9	NE
15-Mar-2010	03:00	2.2	N
15-Mar-2010	04:00	2.2	N
15-Mar-2010	05:00	2.5	ENE
15-Mar-2010	06:00	1.9	ENE
15-Mar-2010	07:00	1.6	ENE
15-Mar-2010	08:00	1.5	ENE
15-Mar-2010	09:00	1.1	E
15-Mar-2010	10:00	1.9	ENE
15-Mar-2010	11:00	2.7	SE
15-Mar-2010	12:00	2.7	SSE
15-Mar-2010	13:00	2.8	S
15-Mar-2010	14:00	3	SE
15-Mar-2010	15:00	3.1	ENE
15-Mar-2010	16:00	3	N
15-Mar-2010	17:00	2.5	ENE
15-Mar-2010	18:00	2.3	ENE
15-Mar-2010	19:00	2.2	NE
15-Mar-2010	20:00	1.2	ENE
15-Mar-2010	21:00	1.2	E
15-Mar-2010	22:00	0.9	NE
15-Mar-2010	23:00	0.9	NE
16-Mar-2010	00:00	1.1	NE
16-Mar-2010	01:00	1.1	NE
16-Mar-2010	02:00	0.8	S
16-Mar-2010	03:00	1.1	SSE
16-Mar-2010	04:00	1.2	SW
16-Mar-2010	05:00	1.1	ENE
16-Mar-2010	06:00	0.9	NE
16-Mar-2010	07:00	1.4	NE
16-Mar-2010	08:00	1.5	NE
16-Mar-2010	09:00	2.2	NE
16-Mar-2010	10:00	2.2	NE
16-Mar-2010	11:00	1.9	N
16-Mar-2010	12:00	2.4	ENE
16-Mar-2010	13:00	2.4	W
16-Mar-2010	14:00	1.9	W
16-Mar-2010	15:00	2.1	NNE
16-Mar-2010	16:00	1.9	NE
16-Mar-2010	17:00	1.6	NNE
10-11/101-2010	17.00	1.0	

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
16-Mar-2010	18:00	1.4	NNE
16-Mar-2010	19:00	1.2	NNE
16-Mar-2010	20:00	1.2	NE
16-Mar-2010	21:00	1.1	ENE
16-Mar-2010	22:00	1.8	NNE
16-Mar-2010	23:00	1.2	NE
17-Mar-2010	00:00	1.3	E
17-Mar-2010	01:00	1.3	NNE
17-Mar-2010	02:00	1.3	NE
17-Mar-2010	03:00	1.2	NNE
17-Mar-2010	04:00	1.2	NNE
17-Mar-2010	05:00	1.1	NNE
17-Mar-2010	06:00	0.8	NNE
17-Mar-2010	07:00	0.9	NNE
17-Mar-2010	07:00	1.5	NNE
17-Mar-2010	09:00	2	NNE
17-Mar-2010	10:00	2.2	NNE
17-Mar-2010	11:00	2.5	NNE
17-Mar-2010	12:00	2.6	NE
17-Mar-2010	13:00	2.8	ENE
17-Mar-2010	14:00	3	ENE
17-Mar-2010	15:00	3.7	ENE
17-Mar-2010	16:00	3.1	ENE
17-Mar-2010	17:00	2.1	NNE
17-Mar-2010	18:00	1.5	NNE
17-Mar-2010	19:00	1	NNE
17-Mar-2010	20:00	1.5	Ν
17-Mar-2010	21:00	1.4	NE
17-Mar-2010	22:00	2	Ν
17-Mar-2010	23:00	1.6	ENE
18-Mar-2010	00:00	1.4	NNE
18-Mar-2010	01:00	1.4	NE
18-Mar-2010	02:00	1.5	Ν
18-Mar-2010	03:00	1.8	Ν
18-Mar-2010	04:00	1.7	ESE
18-Mar-2010	05:00	1.5	E
18-Mar-2010	06:00	1.5	ENE
18-Mar-2010	07:00	1.4	NE
18-Mar-2010	08:00	2.2	ENE
18-Mar-2010	09:00	3.7	ENE
18-Mar-2010	10:00	3.8	ESE
18-Mar-2010	11:00	4.5	SE
18-Mar-2010	12:00	3.9	ESE
18-Mar-2010	13:00	3.6	E
18-Mar-2010	14:00	3.4	ESE
18-Mar-2010	15:00	3.7	ENE
18-Mar-2010	16:00	3.1	ENE
18-Mar-2010	17:00	2.6	ENE
18-Mar-2010	18:00	1.7	NE
	19:00	1.7	ENE
18-Mar-2010			
18-Mar-2010	20:00	1.6	ENE
18-Mar-2010	21:00	1	ENE
18-Mar-2010	22:00	1.4	ENE
18-Mar-2010	23:00	1.5	ESE

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
19-Mar-2010	00:00	1.9	ESE
19-Mar-2010	01:00	1.6	ESE
19-Mar-2010	02:00	1.4	ESE
19-Mar-2010	03:00	1.8	ESE
19-Mar-2010	04:00	2.1	ENE
19-Mar-2010	05:00	2.1	ENE
19-Mar-2010	06:00	2	SSE
19-Mar-2010	07:00	2.6	SSE
19-Mar-2010	07:00	2.0	SSE
19-Mar-2010	09:00	3.3	SSE
19-Mar-2010	10:00	3.4	SSE
19-Mar-2010	11:00	2.8	SSE
19-Mar-2010	12:00	3.9	ENE
19-Mar-2010	13:00	3.4	ENE
19-Mar-2010	14:00	2.9	ENE
19-Mar-2010	15:00	2.9	NNE
19-Mar-2010	16:00	2.8	NE
19-Mar-2010	17:00	2.3	NNE
19-Mar-2010	18:00	1.8	NNE
19-Mar-2010	19:00	1.2	NNE
19-Mar-2010	20:00	1.3	NNE
19-Mar-2010	21:00	1.8	NNE
19-Mar-2010	22:00	2.4	NNE
19-Mar-2010	23:00	2.1	NNE
20-Mar-2010	00:00	2.7	NNE
20-Mar-2010	01:00	2.4	NNE
20-Mar-2010	02:00	2.4	NNE
20-Mar-2010	03:00	2	NNE
20-Mar-2010	04:00	2.1	ENE
20-Mar-2010	05:00	2	ENE
20-Mar-2010	06:00	1.7	ENE
20-Mar-2010	07:00	1.8	ENE
20-Mar-2010	08:00	2.2	SSE
20-Mar-2010	09:00	2.5	SSE
20-Mar-2010	10:00	4.3	SSE
20-Mar-2010	11:00	4.5	SSE
20-Mar-2010	12:00	4.1	NNE
20-Mar-2010	13:00	3.8	NNE
20-Mar-2010	14:00	3.7	NNE
20-Mar-2010	15:00	3.5	NE
20-Mar-2010	16:00	2.2	NE
20-Mar-2010	17:00	1.5	ENE
20-Mar-2010	18:00	1.4	ENE
20-Mar-2010	19:00	1.7	ENE
20-Mar-2010	20:00	1.5	ENE
20-Mar-2010	21:00	1.3	ENE
20-Mar-2010	22:00	1.3	NE
20-Mar-2010	23:00	1.3	NE
21-Mar-2010	00:00	1.5	NE
21-Mar-2010	01:00	1.5	NE
21-Mar-2010	02:00	1.5	NE
21-Mar-2010	03:00	1.7	NE
21-Mar-2010	04:00	1.6	NNE
21-Mar-2010	05:00	1.7	NNE

Date	Time	Wind Speed m/s	Direction
21-Mar-2010	06:00	1.9	NE
21-Mar-2010	07:00	1.7	NNE
21-Mar-2010	08:00	2.3	NNE
21-Mar-2010	09:00	2.2	NNE
21-Mar-2010	10:00	2.7	NNE
21-Mar-2010	11:00	3.6	NE
21-Mar-2010	12:00	3.4	NE
21-Mar-2010	13:00	3.4	NE
21-Mar-2010	14:00	3.4	NE
21-Mar-2010	15:00	3.4	NE
	16:00	N	
21-Mar-2010		3.1	NE
21-Mar-2010	17:00	2.5	NE
21-Mar-2010	18:00	2.3	NE
21-Mar-2010	19:00	1.8	NE
21-Mar-2010	20:00	1.3	NE
21-Mar-2010	21:00	1.5	NE
21-Mar-2010	22:00	0.6	ENE
21-Mar-2010	23:00	0.8	NE
22-Mar-2010	00:00	0.5	NNE
22-Mar-2010	01:00	0.7	NE
22-Mar-2010	02:00	0.3	ENE
22-Mar-2010	03:00	0.6	E
22-Mar-2010	04:00	1.1	E
22-Mar-2010	05:00	1.7	NE
22-Mar-2010	06:00	1.4	NE
22-Mar-2010	07:00	1.9	NE
22-Mar-2010	08:00	2.7	ENE
22-Mar-2010	09:00	2.8	NNE
22-Mar-2010	10:00	2.9	Ν
22-Mar-2010	11:00	3.2	NNE
22-Mar-2010	12:00	2.6	NE
22-Mar-2010	13:00	2.5	NE
22-Mar-2010	14:00	2.7	NE
22-Mar-2010	15:00	2.4	ENE
22-Mar-2010	16:00	2.1	ENE
22-Mar-2010	17:00	1.7	ENE
22-Mar-2010	18:00	1.5	E
22-Mar-2010	19:00	0.9	ENE
22-Mar-2010	20:00	1	ENE
22-Mar-2010	21:00	1.1	NE
22-Mar-2010	22:00	1.1	NE
	23:00	1.1	NE
22-Mar-2010			
23-Mar-2010	00:00	1.3	NNE
23-Mar-2010	01:00	1.5	
23-Mar-2010	02:00	1.1	NNE
23-Mar-2010	03:00	1.4	<u> </u>
23-Mar-2010	04:00	1.3	E
23-Mar-2010	05:00	1.6	E
23-Mar-2010	06:00	1.3	NE
23-Mar-2010	07:00	1	NE
23-Mar-2010	08:00	1.5	NE
23-Mar-2010	09:00	2	NE
23-Mar-2010	10:00	2.6	ENE
23-Mar-2010	11:00	3.6	ENE

Date	Time	Wind Speed m/s	Direction
23-Mar-2010	12:00	3.8	SE
23-Mar-2010	13:00	3	SE
23-Mar-2010	14:00	3.1	ESE
23-Mar-2010	15:00	3	ESE
23-Mar-2010	16:00	2.9	ESE
23-Mar-2010	17:00	1.9	NE
23-Mar-2010	18:00	1.6	ESE
23-Mar-2010	19:00	1.1	E
23-Mar-2010	20:00	1	E
23-Mar-2010	21:00	0.5	E
23-Mar-2010	22:00	0.2	ENE
23-Mar-2010	23:00	0.2	ENE
24-Mar-2010	00:00	0.3	ENE
24-Mar-2010	01:00	0.9	ENE
24-Mar-2010	02:00	1	ENE
24-Mar-2010	03:00	1.2	SE
24-Mar-2010	03:00	1.5	SE
24-Mar-2010	04:00	2.1	SE
24-Mar-2010	06:00	0.7	NE
24-Mar-2010	07:00	0.8	NE
24-Mar-2010	07:00	0.8	NE
24-Mar-2010	09:00	1.9	ESE
24-Mar-2010	10:00	3	ESE
			ESE
24-Mar-2010	11:00	2.6	ESE
24-Mar-2010	12:00	2.8	
24-Mar-2010	13:00	3.1	ENE ENE
24-Mar-2010	14:00	2.6	
24-Mar-2010	15:00	2	ENE
24-Mar-2010	16:00	1.6	ENE
24-Mar-2010	17:00	1.4	ENE
24-Mar-2010	18:00	0.8	ENE
24-Mar-2010	19:00	0.3	ENE
24-Mar-2010	20:00	0.7	ENE
24-Mar-2010	21:00	0.5	ENE
24-Mar-2010	22:00	0.6	ENE
24-Mar-2010	23:00	0.5	ENE
25-Mar-2010	00:00	0.5	ENE
25-Mar-2010	01:00	0.5	ENE
25-Mar-2010	02:00	0.4	ENE
25-Mar-2010	03:00	0.5	NE
25-Mar-2010	04:00	0.3	NE
25-Mar-2010	05:00	0.3	NE
25-Mar-2010	06:00	0.4	NE
25-Mar-2010	07:00	0.5	NE
25-Mar-2010	08:00	1	NE
25-Mar-2010	09:00	2	NNE
25-Mar-2010	10:00	2.5	NE
25-Mar-2010	11:00	2.3	ENE
25-Mar-2010	12:00	2.1	E
25-Mar-2010	13:00	1.6	E
25-Mar-2010	14:00	1.8	SE
25-Mar-2010	15:00	2.1	SE
25-Mar-2010	16:00	1.8	NE
25-Mar-2010	17:00	1.3	NNE

Appendix C -	Wind Data	(Eastern	Portal)

Date	Time	Wind Speed m/s	Direction
25-Mar-2010	18:00	0.6	NNE
25-Mar-2010	19:00	0.5	NNE
25-Mar-2010	20:00	0.4	NNE
25-Mar-2010	21:00	0.4	NE
25-Mar-2010	22:00	1.1	NNE
25-Mar-2010	23:00	1.7	NNE
26-Mar-2010	00:00	1.8	NE
26-Mar-2010	01:00	1.3	NNE
26-Mar-2010	02:00	1.5	NE
26-Mar-2010	03:00	1.5	NNW
26-Mar-2010	04:00	1.6	ENE
26-Mar-2010	05:00	1.7	NE
26-Mar-2010	06:00	1.4	Ν
26-Mar-2010	07:00	1.8	NE
26-Mar-2010	08:00	1.8	Ν
26-Mar-2010	09:00	2	NNE
26-Mar-2010	10:00	2.2	Ν
26-Mar-2010	11:00	2.4	Ν
26-Mar-2010	12:00	3.6	Ν
26-Mar-2010	13:00	3.7	Ν
26-Mar-2010	14:00	2.7	W
26-Mar-2010	15:00	2.2	NNE
26-Mar-2010	16:00	2.6	Ν
26-Mar-2010	17:00	2.6	NNE
26-Mar-2010	18:00	1.7	NNE
26-Mar-2010	19:00	1.5	NNE
26-Mar-2010	20:00	1.1	Ν
26-Mar-2010	21:00	1.2	NE
26-Mar-2010	22:00	1.3	Ν
26-Mar-2010	23:00	1.6	SE
27-Mar-2010	00:00	1.2	S
27-Mar-2010	01:00	0.7	S
27-Mar-2010	02:00	1.4	SE
27-Mar-2010	03:00	1.5	ENE
27-Mar-2010	04:00	1.4	ENE
27-Mar-2010	05:00	1.5	ENE
27-Mar-2010	06:00	1	ENE
27-Mar-2010	07:00	1.3	E
27-Mar-2010	08:00	1	ENE
27-Mar-2010	09:00	1.4	ENE
27-Mar-2010	10:00	1.6	NNE
27-Mar-2010	11:00	2.8	NE
27-Mar-2010	12:00	2.7	ENE
27-Mar-2010	13:00	2.8	ESE
27-Mar-2010	14:00	2.8	SE
27-Mar-2010	15:00	2.6	SE
27-Mar-2010	16:00	2.5	SSE
27-Mar-2010	17:00	2.7	ESE
27-Mar-2010	18:00	2.3	NE
27-Mar-2010	19:00	1.9	NNE
27-Mar-2010	20:00	2	NNE
27-Mar-2010	21:00	1.6	NE
27-Mar-2010	22:00	1.9	NNE
27-Mar-2010	23:00	1.6	Ν

Appendix C - Wind Data (Eastern Portal	)
--	---

Date	Time	Wind Speed m/s	Direction
28-Mar-2010	00:00	1.7	SSE
28-Mar-2010	01:00	1.5	SSE
28-Mar-2010	02:00	1.7	SSE
28-Mar-2010	03:00	1.2	ENE
28-Mar-2010	04:00	1	SSE
28-Mar-2010	05:00	1.2	SSE
28-Mar-2010	06:00	1.7	ENE
28-Mar-2010	07:00	1.4	NE
28-Mar-2010	07:00	1.4	ENE
28-Mar-2010	09:00	2.3	ENE
28-Mar-2010	10:00	2.3	ENE
28-Mar-2010	11:00	2.4	ENE
28-Mar-2010	12:00	2.6	ENE
28-Mar-2010	13:00	2.3	NE
28-Mar-2010	14:00	2.1	NNE
28-Mar-2010	15:00	2.1	ENE
28-Mar-2010	16:00	1.8	ENE
28-Mar-2010	17:00	2	NE
28-Mar-2010	18:00	1.3	N
28-Mar-2010	19:00	1.2	ENE
28-Mar-2010	20:00	0.9	NW
28-Mar-2010	21:00	1.2	NE
28-Mar-2010	22:00	0.9	ENE
28-Mar-2010	23:00	1.2	SSE
29-Mar-2010	00:00	2.2	NNE
29-Mar-2010	01:00	2.5	NNE
29-Mar-2010	02:00	2.7	NNE
29-Mar-2010	03:00	2.7	NNE
29-Mar-2010	04:00	2.3	NNE
29-Mar-2010	05:00	2.6	NNE
29-Mar-2010	06:00	2.3	Ν
29-Mar-2010	07:00	2.7	NNE
29-Mar-2010	08:00	2.6	NNE
29-Mar-2010	09:00	3.1	ESE
29-Mar-2010	10:00	2.9	ESE
29-Mar-2010	11:00	3.1	ESE
29-Mar-2010	12:00	3.6	NNE
29-Mar-2010	13:00	3.1	NE
29-Mar-2010	14:00	2.8	ESE
29-Mar-2010	15:00	2.9	ESE
29-Mar-2010	16:00	2.6	ENE
29-Mar-2010	17:00	2.5	ENE
29-Mar-2010	18:00	2.3	E
29-Mar-2010	19:00	1.6	NE
29-Mar-2010	20:00	1.0	NE
29-Mar-2010	20:00	1.4	ENE
29-Mar-2010	21:00	1.4	ENE
			ESE
29-Mar-2010	23:00	1.8	
30-Mar-2010	00:00	1.3	N
30-Mar-2010	01:00	1.3	NE
30-Mar-2010	02:00	1.7	ENE
30-Mar-2010	03:00	2.1	N
30-Mar-2010	04:00	2.1	NE
30-Mar-2010	05:00	2.6	N

Date	Time	Wind Speed m/s	Direction
30-Mar-2010	06:00	2.1	Ν
30-Mar-2010	07:00	2.3	SSE
30-Mar-2010	08:00	2.4	ESE
30-Mar-2010	09:00	2.8	ESE
30-Mar-2010	10:00	3	NE
30-Mar-2010	11:00	3.6	NE
30-Mar-2010	12:00	3.1	NE
30-Mar-2010	13:00	2.9	NNE
30-Mar-2010	14:00	2.9	NNE
30-Mar-2010	15:00	3.2	NE
30-Mar-2010	16:00	2.5	NE
30-Mar-2010	17:00	2.2	NE
30-Mar-2010	18:00	1.9	E
30-Mar-2010	19:00	1.6	E
30-Mar-2010	20:00	1.9	ESE
30-Mar-2010	21:00	1.3	E
30-Mar-2010	22:00	1.6	ENE
30-Mar-2010	23:00	1.5	SE
31-Mar-2010	00:00	1.2	ESE
31-Mar-2010	01:00	1.1	NE
31-Mar-2010	02:00	1.1	NE
31-Mar-2010	03:00	1.7	SW
31-Mar-2010	04:00	1.4	SE
31-Mar-2010	05:00	1.1	E
31-Mar-2010	06:00	1.7	SE
31-Mar-2010	07:00	1	ENE
31-Mar-2010	08:00	1.4	ESE
31-Mar-2010	09:00	2.4	ESE
31-Mar-2010	10:00	2.1	SE
31-Mar-2010	11:00	1.6	SE
31-Mar-2010	12:00	1.7	ESE
31-Mar-2010	13:00	2	ESE
31-Mar-2010	14:00	1.9	SE
31-Mar-2010	15:00	2.2	ENE
31-Mar-2010	16:00	2.2	ESE
31-Mar-2010	17:00	2.1	NE
31-Mar-2010	18:00	1.3	NE
31-Mar-2010	19:00	1.1	ENE
31-Mar-2010	20:00	1.1	SW
31-Mar-2010	21:00	1.2	ESE
31-Mar-2010	22:00	1.3	ESE
31-Mar-2010	23:00	1.4	SE

# Appendix C - Wind Data (Eastern Portal)

Appendix C ·	-	Wind Data	(Western	Portal)
--------------	---	-----------	----------	---------

Date	Time	Wind Speed m/s	Direction
1-Mar-2010	00:00	3.5	WSW
1-Mar-2010	01:00	3.2	WSW
1-Mar-2010	02:00	3.6	SW
1-Mar-2010	03:00	3.7	SW
1-Mar-2010	04:00	1.5	SW
1-Mar-2010	05:00	1.7	SSW
1-Mar-2010	06:00	2.0	ESE
1-Mar-2010	07:00	2.8	SW
1-Mar-2010	07:00	2.8	SSW
1-Mar-2010	09:00	2.8	WSW
1-Mar-2010	10:00	3.6	SW
1-Mar-2010	11:00	2.2	N
1-Mar-2010	12:00	2.5	SW
1-Mar-2010	13:00	4.0	SW
1-Mar-2010	14:00	2.6	SSW
1-Mar-2010	15:00	3.8	ESE
1-Mar-2010	16:00	3.1	SW
1-Mar-2010	17:00	4.5	SW
1-Mar-2010	18:00	4.0	SW
1-Mar-2010	19:00	4.1	SW
1-Mar-2010	20:00	3.6	W
1-Mar-2010	21:00	2.3	SW
1-Mar-2010	22:00	4.5	SW
1-Mar-2010	23:00	4.2	SW
2-Mar-2010	00:00	4.2	E
2-Mar-2010	01:00	3.5	ENE
2-Mar-2010	02:00	3.5	ENE
2-Mar-2010	03:00	2.4	SE
2-Mar-2010	04:00	1.9	ESE
2-Mar-2010	05:00	1.5	NE
2-Mar-2010	06:00	1.0	Е
2-Mar-2010	07:00	1.2	Е
2-Mar-2010	08:00	1.9	E
2-Mar-2010	09:00	2.7	E
2-Mar-2010	10:00	3.4	E
2-Mar-2010	11:00	3.1	E
2-Mar-2010	12:00	3.7	E
2-Mar-2010	13:00	3.2	ENE
2-Mar-2010	14:00	3.8	N
2-Mar-2010	15:00	4.0	N
2-Mar-2010	16:00	2.5	N
2-Mar-2010	17:00	3.4	WNW
2-Mar-2010	18:00	3.0	N
2-Mar-2010	19:00	1.9	N
2-Mar-2010	20:00	2.2	NE
2-Mar-2010	21:00	2.4	N N
2-Mar-2010	21:00	1.9	ENE
2-Mar-2010	23:00	3.4	NE
3-Mar-2010	00:00	3.7	N N
			N N
3-Mar-2010	01:00	3.6	
3-Mar-2010	02:00	3.3	ENE
3-Mar-2010	03:00	2.3	SSW
3-Mar-2010	04:00	2.6	SSW
3-Mar-2010	05:00	2.1	SSW

Appendix C -	Wind Data	(Western Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
3-Mar-2010	06:00	1.4	WNW
3-Mar-2010	07:00	1.5	NW
3-Mar-2010	08:00	2.0	NE
3-Mar-2010	09:00	2.3	WNW
3-Mar-2010	10:00	2.9	W
3-Mar-2010	11:00	2.3	WNW
3-Mar-2010	12:00	2.8	WNW
3-Mar-2010	13:00	3.2	WNW
3-Mar-2010	14:00	2.4	ESE
3-Mar-2010	15:00	2.6	WNW
3-Mar-2010	16:00	2.8	SSW
3-Mar-2010	17:00	4.5	NW
3-Mar-2010	18:00	3.4	W
3-Mar-2010	19:00	2.3	WNW
3-Mar-2010	20:00	2.5	WNW
3-Mar-2010	21:00	3.2	W
3-Mar-2010	22:00	2.9	W
3-Mar-2010	23:00	3.3	W
4-Mar-2010	00:00	3.6	W
4-Mar-2010	01:00	4.2	W
4-Mar-2010	02:00	4.5	WNW
4-Mar-2010	03:00	3.0	WNW
4-Mar-2010	04:00	2.7	WNW
4-Mar-2010	05:00	2.7	NW
4-Mar-2010	06:00	2.8	W
4-Mar-2010	07:00	1.8	W
4-Mar-2010	08:00	1.9	N
4-Mar-2010	09:00	1.7	W
4-Mar-2010	10:00	2.5	NNE
4-Mar-2010	11:00	2.9	NNE
4-Mar-2010	12:00	2.0	NNE
4-Mar-2010	13:00	1.9	NNE
4-Mar-2010	14:00	1.6	NNE
4-Mar-2010	15:00	3.2	NNE
4-Mar-2010	16:00	2.7	NNE
4-Mar-2010	17:00	2.1	NE
4-Mar-2010	18:00	1.7	NE
4-Mar-2010	19:00	1.5	NE
4-Mar-2010	20:00	1.6	NNE
4-Mar-2010	21:00	2.5	NNE
4-Mar-2010	21:00	3.4	NNE
4-Mar-2010	23:00	2.6	NNE
		2.0	NE
5-Mar-2010	00:00	2.2	NE NE
5-Mar-2010 5-Mar-2010	01:00	1.9	NNE
	02:00	1.9	NE
5-Mar-2010 5-Mar-2010	03:00	2.0	NNE
5-Mar-2010	05:00 06:00	2.0	NNE NE
5-Mar-2010			
5-Mar-2010	07:00	1.3	NNE
5-Mar-2010	08:00	2.0	NNE
5-Mar-2010	09:00	2.9	NNE
5-Mar-2010	10:00	3.0	NNE
5-Mar-2010	11:00	2.9	NNE

Appendix C	-	Wind Data	(Western	Portal)
------------	---	-----------	----------	---------

Date	Time	Wind Speed m/s	Direction
5-Mar-2010	12:00	3.7	NNE
5-Mar-2010	13:00	3.4	NNE
5-Mar-2010	14:00	3.2	NNE
5-Mar-2010	15:00	3.3	NE
5-Mar-2010	16:00	3.3	NNE
5-Mar-2010	17:00	2.9	NNE
5-Mar-2010	18:00	2.3	NNE
5-Mar-2010	19:00	2.5	NNE
5-Mar-2010	20:00	2.3	NE
5-Mar-2010	21:00	2.1	NE
5-Mar-2010	22:00	2.4	NNE
5-Mar-2010	23:00	2.0	NNE
6-Mar-2010	00:00	1.2	NNE
6-Mar-2010	01:00	1.3	NE
6-Mar-2010	02:00	2.1	NNE
6-Mar-2010	03:00	2.5	ENE
6-Mar-2010	04:00	2.0	NE
6-Mar-2010	05:00	1.6	ENE
6-Mar-2010	06:00	2.2	NE
6-Mar-2010	07:00	1.8	NE
6-Mar-2010	08:00	3.0	NE
6-Mar-2010	09:00	3.0	NE
6-Mar-2010	10:00	4.0	NE
6-Mar-2010	11:00	4.4	ENE
6-Mar-2010	12:00	3.9	ENE
6-Mar-2010	13:00	3.7	NE
6-Mar-2010	14:00	3.4	E
6-Mar-2010	15:00	3.7	ENE
6-Mar-2010	16:00	3.5	E
6-Mar-2010	17:00	3.2	NE
6-Mar-2010	18:00	3.0	NE
6-Mar-2010	19:00	3.2	NE
6-Mar-2010	20:00	3.0	NNE
6-Mar-2010	21:00	2.6	NNE
6-Mar-2010	22:00	1.8	NNE
6-Mar-2010	23:00	1.2	NE
7-Mar-2010	00:00	0.8	NE
7-Mar-2010	01:00	1.4	NE
7-Mar-2010	02:00	1.2	ENE
7-Mar-2010	03:00	1.4	ENE
7-Mar-2010	04:00	1.4	NE
7-Mar-2010	05:00	0.9	NNE
7-Mar-2010	06:00	1.1	ESE
7-Mar-2010	07:00	0.5	NE
7-Mar-2010	08:00	1.1	SE
7-Mar-2010	09:00	1.1	SE
7-Mar-2010	10:00	1.0	SE
7-Mar-2010	11:00	1.1	W
7-Mar-2010	12:00	2.0	NE
7-Mar-2010	13:00	2.0	NNE
7-Mar-2010	14:00	1.9	NNE
7-Mar-2010	15:00	1.8	NNE
7-Mar-2010	16:00	2.2	NNE
7-Mar-2010	17:00	1.9	NE
1 1010-2010	17.00	1.9	

Appendix C ·	-	Wind Data	(Western	Portal)
--------------	---	-----------	----------	---------

Date	Time	Wind Speed m/s	Direction
7-Mar-2010	18:00	1.9	E
7-Mar-2010	19:00	2.0	ENE
7-Mar-2010	20:00	1.0	SE
7-Mar-2010	21:00	0.6	E
7-Mar-2010	22:00	0.5	NE
7-Mar-2010	23:00	0.5	NE
8-Mar-2010	00:00	0.5	ENE
8-Mar-2010	01:00	0.4	NE
8-Mar-2010	02:00	0.3	ENE
8-Mar-2010	03:00	0.8	NE
8-Mar-2010	04:00	0.8	NE
8-Mar-2010	05:00	0.7	ENE
8-Mar-2010	06:00	0.6	ENE
8-Mar-2010	07:00	0.7	NE
8-Mar-2010	08:00	1.9	ENE
8-Mar-2010	09:00	2.5	NE
8-Mar-2010	10:00	2.5	NE
8-Mar-2010	11:00	2.4	NE
	12:00	2.0	NE
8-Mar-2010			
8-Mar-2010 8-Mar-2010	13:00	2.3	NE
	14:00	4.2	NE
8-Mar-2010	15:00	3.6	NE
8-Mar-2010	16:00	2.9	ENE
8-Mar-2010	17:00	2.1	NE
8-Mar-2010	18:00	2.1	NE
8-Mar-2010	19:00	1.8	NE
8-Mar-2010	20:00	1.7	NE
8-Mar-2010	21:00	2.1	NE
8-Mar-2010	22:00	1.8	NE
8-Mar-2010	23:00	1.9	NE
9-Mar-2010	00:00	2.0	NNE
9-Mar-2010	01:00	1.7	ENE
9-Mar-2010	02:00	1.7	ENE
9-Mar-2010	03:00	1.5	ENE
9-Mar-2010	04:00	1.6	NE
9-Mar-2010	05:00	1.6	NE
9-Mar-2010	06:00	1.3	ENE
9-Mar-2010	07:00	1.2	ENE
9-Mar-2010	08:00	1.1	NNE
9-Mar-2010	09:00	1.4	NNE
9-Mar-2010	10:00	1.6	NE
9-Mar-2010	11:00	2.0	NE
9-Mar-2010	12:00	2.0	NE
9-Mar-2010	13:00	2.0	ENE
9-Mar-2010	14:00	1.9	NE
9-Mar-2010	15:00	2.1	NE
9-Mar-2010	16:00	1.9	NE
9-Mar-2010	17:00	1.3	NE
9-Mar-2010	18:00	1.3	ENE
9-Mar-2010	19:00	0.9	ENE
9-Mar-2010	20:00	0.8	ENE
9-Mar-2010	21:00	1.0	NE
9-Mar-2010	22:00	0.6	E
9-Mar-2010	23:00	0.4	NE

Appendix C	-	Wind Data	(Western	Portal)
------------	---	-----------	----------	---------

Date	Time	Wind Speed m/s	Direction
10-Mar-2010	00:00	0.5	ENE
10-Mar-2010	01:00	0.6	ENE
10-Mar-2010	02:00	0.5	ENE
10-Mar-2010	03:00	1.0	ENE
10-Mar-2010	04:00	1.0	ENE
10-Mar-2010	05:00	0.6	ENE
10-Mar-2010	06:00	0.4	NE
10-Mar-2010	07:00	0.4	NE
10-Mar-2010	07:00	1.5	NNE
10-Mar-2010	09:00	1.8	N N
10-Mar-2010	10:00	2.4	N N
10-Mar-2010	11:00	3.7	W
			N
10-Mar-2010	12:00	3.6	
10-Mar-2010	13:00	3.2	N
10-Mar-2010	14:00	3.2	N
10-Mar-2010	15:00	2.5	N
10-Mar-2010	16:00	2.7	N
10-Mar-2010	17:00	3.2	W
10-Mar-2010	18:00	2.4	WSW
10-Mar-2010	19:00	2.3	W
10-Mar-2010	20:00	2.5	WSW
10-Mar-2010	21:00	2.1	SW
10-Mar-2010	22:00	2.3	SSW
10-Mar-2010	23:00	2.4	SW
11-Mar-2010	00:00	2.3	SW
11-Mar-2010	01:00	2.3	SW
11-Mar-2010	02:00	2.3	SW
11-Mar-2010	03:00	2.4	SW
11-Mar-2010	04:00	2.2	SW
11-Mar-2010	05:00	1.8	SW
11-Mar-2010	06:00	2.1	SW
11-Mar-2010	07:00	1.9	SW
11-Mar-2010	08:00	2.1	SW
11-Mar-2010	09:00	2.5	SW
11-Mar-2010	10:00	3.2	SW
11-Mar-2010	11:00	3.4	SW
11-Mar-2010	12:00	3.2	SW
11-Mar-2010	13:00	2.4	W
11-Mar-2010	14:00	2.5	WNW
11-Mar-2010	15:00	2.4	W
11-Mar-2010	16:00	2.1	W
11-Mar-2010	17:00	2.3	WSW
11-Mar-2010	18:00	1.9	WSW
11-Mar-2010	19:00	1.9	SW
11-Mar-2010	20:00	2.1	SW
11-Mar-2010	21:00	1.9	SSW
11-Mar-2010	22:00	2.2	SSW
11-Mar-2010	23:00	2.1	ENE
12-Mar-2010	00:00	2.4	Ν
12-Mar-2010	01:00	1.6	ENE
12-Mar-2010	02:00	1.9	ENE
12-Mar-2010	03:00	1.8	ENE
12-Mar-2010	04:00	2.1	ENE
12-Mar-2010	05:00	1.7	ENE

Appendix C	-	Wind Data	(Western	Portal)
------------	---	-----------	----------	---------

Date	Time	Wind Speed m/s	Direction
12-Mar-2010	06:00	1.4	ENE
12-Mar-2010	07:00	1.4	SSW
12-Mar-2010	08:00	1.3	SW
12-Mar-2010	09:00	2.1	SW
12-Mar-2010	10:00	1.5	SW
12-Mar-2010	11:00	2.2	SW
12-Mar-2010	12:00	2.1	W
12-Mar-2010	13:00	1.7	SSW
12-Mar-2010	14:00	2.0	WSW
12-Mar-2010	15:00	2.0	SW
12-Mar-2010	16:00	2.2	SW
12-Mar-2010	17:00	2.4	SW
12-Mar-2010	18:00	2.0	SW
12-Mar-2010	19:00	2.0	SW
12-Mar-2010	20:00	1.8	SW
12-Mar-2010	21:00	2.3	SSW
12-Mar-2010	22:00	2.2	SSW
12-Mar-2010	23:00	1.8	SSW
13-Mar-2010	00:00	1.6	SSW
13-Mar-2010	01:00	1.3	SSW
13-Mar-2010	02:00	0.9	SSW
13-Mar-2010	03:00	1.3	SSW
13-Mar-2010	04:00	1.1	SW
13-Mar-2010	05:00	0.9	SW
13-Mar-2010	06:00	0.6	SW
13-Mar-2010	07:00	0.9	W
13-Mar-2010	08:00	2.1	Ŵ
13-Mar-2010	09:00	2.7	W
13-Mar-2010	10:00	2.7	ENE
13-Mar-2010	11:00	3.1	NE
13-Mar-2010	12:00	2.8	ENE
13-Mar-2010	13:00	2.7	E
13-Mar-2010	14:00	3.2	ENE
13-Mar-2010	15:00	2.5	SSW
13-Mar-2010	16:00	2.8	W
13-Mar-2010	17:00	3.0	W
13-Mar-2010	18:00	2.3	W
13-Mar-2010	19:00	1.6	WNW
13-Mar-2010	20:00	0.6	WNW
13-Mar-2010	20:00	1.0	WNW
13-Mar-2010	22:00	0.7	WNW
13-Mar-2010	23:00	0.3	WNW
14-Mar-2010	00:00	0.8	WNW
14-Mar-2010	01:00	1.8	WNW
14-Mar-2010	02:00	1.5	WNW
14-Mar-2010	02:00	1.4	WNW
14-Mar-2010	03:00	1.4	WNW
14-Mar-2010	04:00	1.4	W
14-Mar-2010	05:00	2.0	W
14-Mar-2010	07:00	2.0	W
14-Mar-2010	07:00	2.3	SW
14-Mar-2010	08.00	2.4	SW
14-Mar-2010	10:00	2.0	 WSW
14-Mar-2010	11:00	2.2	

# Appendix C - Wind Data (Western Portal)DateTimeWind Speed m/sDirection14-Mar-201012:002.1WSW14-Mar-201013:002.4NE

Duto	11110		Bircotion
14-Mar-2010	12:00	2.1	WSW
14-Mar-2010	13:00	2.4	NE
14-Mar-2010	14:00	1.5	WSW
14-Mar-2010	15:00	1.1	W
14-Mar-2010	16:00	1.6	W
14-Mar-2010	17:00	1.7	SSW
14-Mar-2010	18:00	1.2	WSW
14-Mar-2010	19:00	1.3	SSW
14-Mar-2010	20:00	1.3	WSW
14-Mar-2010	21:00	1.6	W
14-Mar-2010	22:00	1.8	WSW
14-Mar-2010	23:00	1.6	WNW
15-Mar-2010	00:00	1.0	W
15-Mar-2010	01:00	1.0	W
15-Mar-2010	01:00	0.9	W
		2.2	W
15-Mar-2010	03:00		
15-Mar-2010	04:00	1.8	<u> </u>
15-Mar-2010	05:00	1.6	
15-Mar-2010	06:00	1.2	SSW
15-Mar-2010	07:00	1.3	SSE
15-Mar-2010	08:00	1.7	WNW
15-Mar-2010	09:00	1.5	W
15-Mar-2010	10:00	2.3	WSW
15-Mar-2010	11:00	2.2	WSW
15-Mar-2010	12:00	1.9	SW
15-Mar-2010	13:00	2.0	W
15-Mar-2010	14:00	2.3	W
15-Mar-2010	15:00	2.3	WSW
15-Mar-2010	16:00	2.2	W
15-Mar-2010	17:00	2.1	W
15-Mar-2010	18:00	1.6	NE
15-Mar-2010	19:00	1.2	WSW
15-Mar-2010	20:00	0.6	SW
15-Mar-2010	21:00	0.5	WSW
15-Mar-2010	22:00	0.5	W
15-Mar-2010	23:00	0.5	W
16-Mar-2010	00:00	1.1	W
16-Mar-2010	01:00	0.7	W
16-Mar-2010	02:00	0.7	W
16-Mar-2010	03:00	0.5	Ν
16-Mar-2010	04:00	1.0	W
16-Mar-2010	05:00	0.7	W
16-Mar-2010	06:00	0.6	N
16-Mar-2010	07:00	1.0	N
16-Mar-2010	07:00	0.9	W
16-Mar-2010	09:00	1.4	W
16-Mar-2010	10:00	1.4	W
		0.7	W
16-Mar-2010	11:00		
16-Mar-2010	12:00	1.3	W
16-Mar-2010	13:00	1.2	W
16-Mar-2010	14:00	1.3	W
16-Mar-2010	15:00	1.7	NE
16-Mar-2010	16:00	1.7	NE
16-Mar-2010	17:00	1.7	NE

Appendix C	-	Wind Data	(Western	Portal)
------------	---	-----------	----------	---------

Date	Time	Wind Speed m/s	Direction
16-Mar-2010	18:00	1.5	NE
16-Mar-2010	19:00	1.0	S
16-Mar-2010	20:00	1.0	S
16-Mar-2010	21:00	0.6	S
16-Mar-2010	22:00	1.0	SE
16-Mar-2010	23:00	1.0	SE
17-Mar-2010	00:00	1.8	SE
17-Mar-2010	01:00	1.8	ENE
17-Mar-2010	02:00	1.8	NNE
17-Mar-2010	02:00	1.5	NNE
17-Mar-2010			
	04:00	1.3	WNW
17-Mar-2010	05:00	1.4	N
17-Mar-2010	06:00	1.6	NNE
17-Mar-2010	07:00	1.3	ENE
17-Mar-2010	08:00	1.9	ENE
17-Mar-2010	09:00	2.3	ENE
17-Mar-2010	10:00	2.5	ENE
17-Mar-2010	11:00	3.1	NE
17-Mar-2010	12:00	3.3	NE
17-Mar-2010	13:00	3.9	NE
17-Mar-2010	14:00	4.1	NE
17-Mar-2010	15:00	4.1	ENE
17-Mar-2010	16:00	3.6	NE
17-Mar-2010	17:00	2.8	ENE
17-Mar-2010	18:00	2.9	ENE
17-Mar-2010	19:00	3.0	NE
17-Mar-2010	20:00	2.7	NE
17-Mar-2010	21:00	2.3	NE
17-Mar-2010	22:00	2.5	NE
17-Mar-2010	23:00	2.2	WNW
18-Mar-2010	00:00	2.1	WNW
18-Mar-2010	01:00	2.1	W
18-Mar-2010	02:00	1.8	W
18-Mar-2010	03:00	2.2	WNW
18-Mar-2010	04:00	2.4	N
18-Mar-2010	05:00	2.3	NNE
18-Mar-2010	06:00	2.3	N
18-Mar-2010	07:00	2.4	NNE
18-Mar-2010	08:00	3.6	NE
18-Mar-2010	09:00	4.5	NE
18-Mar-2010	10:00	2.9	ENE
18-Mar-2010	11:00	3.6	ENE
	12:00	4.1	ENE
18-Mar-2010 18-Mar-2010	13:00	4.1	ENE
18-Mar-2010	14:00	3.9	ENE
		3.8	ENE
18-Mar-2010	15:00		
18-Mar-2010	16:00	4.0	ENE
18-Mar-2010	17:00	3.7	ENE
18-Mar-2010	18:00	3.3	ENE
18-Mar-2010	19:00	2.7	ENE
18-Mar-2010	20:00	2.6	ENE
18-Mar-2010	21:00	1.8	ENE
18-Mar-2010	22:00	2.5	ENE
18-Mar-2010	23:00	2.4	ENE

Appendix C	-	Wind Data	(Western	Portal)
------------	---	-----------	----------	---------

Date	Time	Wind Speed m/s	Direction
19-Mar-2010	00:00	3.1	W
19-Mar-2010	01:00	2.6	WSW
19-Mar-2010	02:00	2.4	W
19-Mar-2010	03:00	2.7	W
19-Mar-2010	04:00	2.9	W
19-Mar-2010	05:00	2.3	WNW
19-Mar-2010	06:00	0.7	ENE
19-Mar-2010	07:00	2.3	N
19-Mar-2010	07:00	2.6	ENE
19-Mar-2010	09:00	3.6	ENE
19-Mar-2010	10:00	3.4	NE
19-Mar-2010	11:00	3.1	N
19-Mar-2010	12:00	3.1	ESE
19-Mar-2010	13:00	2.7	ESE
19-Mar-2010	14:00	2.5	ESE
19-Mar-2010	15:00	2.3	ESE
19-Mar-2010	16:00	2.7	N
19-Mar-2010	17:00	2.4	SSE
19-Mar-2010	18:00	1.7	SSE
19-Mar-2010	19:00	1.1	SSE
19-Mar-2010	20:00	1.3	ENE
19-Mar-2010	21:00	2.2	ENE
19-Mar-2010	22:00	1.9	ENE
19-Mar-2010	23:00	1.9	W
20-Mar-2010	00:00	2.2	WSW
20-Mar-2010	01:00	2.4	SW
20-Mar-2010	02:00	2.7	W
20-Mar-2010	03:00	2.4	SW
20-Mar-2010	04:00	2.4	WNW
20-Mar-2010	05:00	2.5	W
20-Mar-2010	06:00	2.5	ENE
20-Mar-2010	07:00	2.3	Ν
20-Mar-2010	08:00	1.3	WNW
20-Mar-2010	09:00	1.3	ENE
20-Mar-2010	10:00	2.5	ESE
20-Mar-2010	11:00	2.6	NNE
20-Mar-2010	12:00	2.4	ENE
20-Mar-2010	13:00	3.0	ENE
20-Mar-2010	14:00	3.6	E
20-Mar-2010	15:00	3.3	E
20-Mar-2010	16:00	3.6	ESE
20-Mar-2010	17:00	3.5	ENE
20-Mar-2010	18:00	3.4	E
20-Mar-2010	19:00	3.3	S
20-Mar-2010	20:00	2.8	<u> </u>
20-Mar-2010	20.00	1.7	<u> </u>
20-Mar-2010	21:00	1.7	SSW
20-Mar-2010	23:00	1.7	SSW
21-Mar-2010	00:00	1.5	SSW
21-Mar-2010	01:00	1.5	WNW
21-Mar-2010	02:00	1.7	SW
21-Mar-2010	03:00	1.9	SW
21-Mar-2010	04:00	1.8	SW
21-Mar-2010	05:00	2.0	WSW

Appendix C	-	Wind Data	(Western	Portal)
------------	---	-----------	----------	---------

Date	Time	Wind Speed m/s	Direction
21-Mar-2010	06:00	1.3	W
21-Mar-2010	07:00	1.1	WSW
21-Mar-2010	08:00	1.6	WSW
21-Mar-2010	09:00	1.8	W
21-Mar-2010	10:00	1.3	W
21-Mar-2010	11:00	2.2	W
21-Mar-2010	12:00	2.1	W
21-Mar-2010	13:00	2.6	SSW
21-Mar-2010	14:00	3.0	WNW
21-Mar-2010	15:00	2.6	WNW
21-Mar-2010	16:00	2.3	SSW
21-Mar-2010	17:00	2.6	WSW
21-Mar-2010	18:00	2.1	W
21-Mar-2010	19:00	1.8	W
21-Mar-2010	20:00	1.2	W
21-Mar-2010	21:00	2.3	W
21-Mar-2010	22:00	0.9	W
21-Mar-2010	23:00	1.1	W
22-Mar-2010	00:00	1.0	N
22-Mar-2010	01:00	1.1	WNW
22-Mar-2010	02:00	0.8	W
22-Mar-2010	03:00	0.9	W
22-Mar-2010	04:00	0.6	NNE
22-Mar-2010	05:00	0.5	NE
22-Mar-2010	06:00	0.6	NE
22-Mar-2010	07:00	0.8	N
22-Mar-2010	08:00	1.5	NNE
22-Mar-2010	09:00	1.3	E
22-Mar-2010	10:00	1.6	SSE
22-Mar-2010	11:00	1.9	E
22-Mar-2010	12:00	2.5	SE
22-Mar-2010	13:00	2.0	E
22-Mar-2010	14:00	2.2	SE
22-Mar-2010	15:00	1.9	SW
22-Mar-2010	16:00	1.1	W
22-Mar-2010	17:00	1.0	WSW
22-Mar-2010	18:00	1.5	W
22-Mar-2010	19:00	0.8	W
22-Mar-2010	20:00	0.8	W
22-Mar-2010	21:00	0.7	S
22-Mar-2010	22:00	0.7	
22-Mar-2010	23:00	1.1	W
23-Mar-2010	00:00	0.8	WNW
23-Mar-2010	01:00	0.9	W
23-Mar-2010	01:00	0.9	W
23-Mar-2010	02:00	0.6	W
23-Mar-2010	03:00	0.3	WSW
23-Mar-2010	04.00	0.3	SSW
23-Mar-2010	05:00	0.4	SSW
23-Mar-2010	07:00	0.4	
23-Mar-2010	08:00	1.0	WSW
23-Mar-2010	09:00	1.0	SSW
23-Mar-2010	10:00	2.0	SW
23-Mar-2010	11:00	2.2	SSW

Appendix C -	•	Wind Data	a (Western Portal)	
--------------	---	-----------	--------------------	--

Date	Time	Wind Speed m/s	Direction
23-Mar-2010	12:00	1.9	SSW
23-Mar-2010	13:00	1.9	WSW
23-Mar-2010	14:00	2.0	SSW
23-Mar-2010	15:00	2.0	SSW
23-Mar-2010	16:00	1.9	SW
23-Mar-2010	17:00	1.6	SSW
23-Mar-2010	18:00	1.2	SW
23-Mar-2010	19:00	1.4	SSW
23-Mar-2010	20:00	1.1	SSW
23-Mar-2010	21:00	1.0	SSW
23-Mar-2010	22:00	0.7	NE
23-Mar-2010	23:00	0.6	ENE
24-Mar-2010	00:00	0.5	ENE
24-Mar-2010	01:00	0.6	NE
24-Mar-2010	02:00	0.0	NE
24-Mar-2010	03:00	0.5	NE
24-Mar-2010	03.00	0.9	NE
24-Mar-2010 24-Mar-2010	04.00	1.4	NE
		0.9	ENE
24-Mar-2010 24-Mar-2010	06:00 07:00	0.9	ENE
		-	
24-Mar-2010	08:00	1.0	ENE ENE
24-Mar-2010	09:00	1.6	
24-Mar-2010	10:00	2.2	ENE
24-Mar-2010	11:00	1.9	N
24-Mar-2010	12:00	2.2	N
24-Mar-2010	13:00	2.5	NNE
24-Mar-2010	14:00	2.0	N
24-Mar-2010	15:00	1.6	N
24-Mar-2010	16:00	1.8	NNE
24-Mar-2010	17:00	1.2	N
24-Mar-2010	18:00	1.0	E
24-Mar-2010	19:00	0.8	W
24-Mar-2010	20:00	1.8	W
24-Mar-2010	21:00	1.6	Ν
24-Mar-2010	22:00	1.7	WNW
24-Mar-2010	23:00	1.4	W
25-Mar-2010	00:00	1.5	W
25-Mar-2010	01:00	1.5	WNW
25-Mar-2010	02:00	1.1	W
25-Mar-2010	03:00	1.5	W
25-Mar-2010	04:00	1.0	W
25-Mar-2010	05:00	1.0	W
25-Mar-2010	06:00	1.2	W
25-Mar-2010	07:00	0.7	W
25-Mar-2010	08:00	0.8	S
25-Mar-2010	09:00	1.0	S
25-Mar-2010	10:00	1.3	SSW
25-Mar-2010	11:00	1.2	S
25-Mar-2010	12:00	1.4	SW
25-Mar-2010	13:00	1.7	SSW
25-Mar-2010	14:00	1.3	W
25-Mar-2010	15:00	1.3	WSW
25-Mar-2010	16:00	1.8	W
25-Mar-2010	17:00	2.0	WNW

Appendix C -	• Wind Data	(Western Portal)
--------------	-------------	------------------

Date	Time	Wind Speed m/s	Direction
25-Mar-2010	18:00	1.5	W
25-Mar-2010	19:00	1.5	WNW
25-Mar-2010	20:00	1.2	W
25-Mar-2010	21:00	1.2	W
25-Mar-2010	22:00	1.2	W
25-Mar-2010	23:00	1.0	W
26-Mar-2010	00:00	1.7	W
26-Mar-2010	01:00	0.9	WSW
26-Mar-2010	02:00	0.5	WSW
26-Mar-2010	03:00	0.9	W
26-Mar-2010	04:00	0.9	W
26-Mar-2010	05:00	0.3	W
26-Mar-2010	06:00	0.3	W
26-Mar-2010	07:00	0.6	W
26-Mar-2010	08:00	0.8	W
26-Mar-2010	09:00	1.2	W
26-Mar-2010	10:00	1.2	SW
26-Mar-2010	11:00	1.5	ENE
26-Mar-2010	12:00	2.2	ENE
26-Mar-2010	13:00	2.5	ENE
26-Mar-2010	14:00	1.9	W
26-Mar-2010	15:00	1.4	W
26-Mar-2010	16:00	2.1	S
26-Mar-2010	17:00	1.9	S
26-Mar-2010	18:00	1.5	S
26-Mar-2010	19:00	1.8	wsw
26-Mar-2010	20:00	1.1	SSW
26-Mar-2010	21:00	0.9	SSW
26-Mar-2010	22:00	0.8	SW
26-Mar-2010	23:00	1.2	SW
27-Mar-2010	00:00	0.9	SW
27-Mar-2010	01:00	0.8	SW
27-Mar-2010	02:00	1.4	S
27-Mar-2010	03:00	1.4	WNW
27-Mar-2010	04:00	1.0	W
27-Mar-2010	05:00	0.4	W
27-Mar-2010	06:00	0.4	W
27-Mar-2010	07:00	0.2	W
27-Mar-2010	08:00	0.2	W
27-Mar-2010	09:00	1.0	W
27-Mar-2010	10:00	1.4	W
27-Mar-2010	11:00	2.2	W
27-Mar-2010	12:00	2.4	SW
27-Mar-2010	13:00	2.2	NE
27-Mar-2010	14:00	1.8	NE
27-Mar-2010	15:00	1.9	NE
27-Mar-2010	16:00	1.8	NE
27-Mar-2010	17:00	1.7	NE
27-Mar-2010	18:00	1.7	W
27-Mar-2010	19:00	0.9	SW
27-Mar-2010	20:00	0.9	WNW
27-Mar-2010	21:00	0.7	S
27-Mar-2010	22:00	0.4	SW
27-Mar-2010	23:00	0.4	

Appendix C	-	Wind Data	(Western	Portal)
------------	---	-----------	----------	---------

Date	Time	Wind Speed m/s	Direction
28-Mar-2010	00:00	0.3	S
28-Mar-2010	01:00	0.5	NNE
28-Mar-2010	02:00	0.6	NNE
28-Mar-2010	03:00	0.5	NNE
28-Mar-2010	04:00	0.4	W
28-Mar-2010	05:00	0.6	W
28-Mar-2010	06:00	0.5	WNW
28-Mar-2010	07:00	0.7	W
28-Mar-2010	07:00	1.2	WNW
28-Mar-2010	09:00	1.5	WNW
28-Mar-2010	10:00	1.9	WNW
28-Mar-2010	11:00	1.8	WNW
28-Mar-2010	12:00	2.0	WNW
28-Mar-2010	13:00	2.5	WNW
28-Mar-2010	14:00	2.3	W
28-Mar-2010	15:00	2.2	NE
28-Mar-2010	16:00	2.2	SE
28-Mar-2010	17:00	2.5	SE
28-Mar-2010	18:00	1.8	W
28-Mar-2010	19:00	1.3	W
28-Mar-2010	20:00	0.9	Ν
28-Mar-2010	21:00	0.8	Ν
28-Mar-2010	22:00	0.8	Ν
28-Mar-2010	23:00	0.9	Ν
29-Mar-2010	00:00	0.9	Ν
29-Mar-2010	01:00	0.8	Ν
29-Mar-2010	02:00	0.9	Ν
29-Mar-2010	03:00	0.8	SW
29-Mar-2010	04:00	0.7	W
29-Mar-2010	05:00	0.8	W
29-Mar-2010	06:00	0.6	W
29-Mar-2010	07:00	0.5	W
29-Mar-2010	08:00	1.2	W
29-Mar-2010	09:00	1.8	W
29-Mar-2010	10:00	2.6	WSW
29-Mar-2010	11:00	2.2	W
29-Mar-2010	12:00	2.2	SW
29-Mar-2010	13:00	2.3	WSW
29-Mar-2010	14:00	2.3	WSW
29-Mar-2010	15:00	2.1	SW
29-Mar-2010	16:00	2.0	WNW
29-Mar-2010	17:00	1.7	WNW
	18:00	1.3	W
29-Mar-2010 29-Mar-2010	19:00	1.3	W
29-Mar-2010	20:00	1.3	WNW
		1.1	WSW
29-Mar-2010	21:00		
29-Mar-2010	22:00	1.4	N
29-Mar-2010	23:00	0.8	N
30-Mar-2010	00:00	1.3	<u>N</u>
30-Mar-2010	01:00	1.4	E
30-Mar-2010	02:00	0.5	ENE
30-Mar-2010	03:00	0.9	ENE
30-Mar-2010	04:00	1.3	ESE
30-Mar-2010	05:00	1.6	WNW

Date	Time	Wind Speed m/s	Direction
30-Mar-2010	06:00	1.5	SW
30-Mar-2010	07:00	1.2	W
30-Mar-2010	08:00	2.2	W
30-Mar-2010	09:00	2.6	W
30-Mar-2010	10:00	3.1	WSW
30-Mar-2010	11:00	4.1	W
30-Mar-2010	12:00	3.6	WNW
30-Mar-2010	13:00	3.4	WNW
30-Mar-2010	14:00	3.3	WNW
30-Mar-2010	15:00	3.3	WNW
30-Mar-2010	16:00	3.0	W
30-Mar-2010	17:00	2.6	SSE
30-Mar-2010	18:00	2.6	WNW
30-Mar-2010	19:00	2.2	WNW
30-Mar-2010	20:00	2.1	W
30-Mar-2010	21:00	1.7	Ν
30-Mar-2010	22:00	1.6	W
30-Mar-2010	23:00	1.5	WNW
31-Mar-2010	00:00	1.9	WNW
31-Mar-2010	01:00	2.1	W
31-Mar-2010	02:00	2.1	WSW
31-Mar-2010	03:00	2.4	WSW
31-Mar-2010	04:00	2.3	WSW
31-Mar-2010	05:00	2.1	W
31-Mar-2010	06:00	2.4	WSW
31-Mar-2010	07:00	2.0	W
31-Mar-2010	08:00	2.8	WNW
31-Mar-2010	09:00	2.9	WNW
31-Mar-2010	10:00	2.9	W
31-Mar-2010	11:00	2.3	W
31-Mar-2010	12:00	2.4	W
31-Mar-2010	13:00	2.7	W
31-Mar-2010	14:00	2.4	W
31-Mar-2010	15:00	2.6	W
31-Mar-2010	16:00	2.5	WSW
31-Mar-2010	17:00	2.9	W
31-Mar-2010	18:00	2.2	W
31-Mar-2010	19:00	2.2	W
31-Mar-2010	20:00	2.1	W
31-Mar-2010	21:00	2.3	W
31-Mar-2010	22:00	2.6	W
31-Mar-2010	23:00	2.7	W

# Appendix C - Wind Data (Western Portal)

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Mar	2-Mar	3-Mar	4-Mar	5-Mar	6-Mar
		1 hr TSP X 3				
			<u>Noise</u> Daytime (07:00-19:00),			
			Evening time (19:00-23:00)			
			& Night-time (23:00-07:00)			
		24 hrs TSP				
7-Mar	8-Mar	9-Mar	10-Mar	11-Mar	12-Mar	13-Mar
	1 hr TSP X 3	NT 1			1 hr TSP X 3	
Noise		<u>Noise</u> Daytime (07:00-19:00) ,				
Daytime (07:00-19:00)		Evening time (19:00-23:00)				
• • •		& Night-time (23:00-07:00)				
	24 hrs TSP					24 hrs TSP
14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar	20-Mar
				1 hr TSP X 3		
	Noise			1 nr 15P X 5		
Noise	Daytime (07:00-19:00),					
Daytime (07:00-19:00)	Evening time (19:00-23:00)					
	& Night-time (23:00-07:00)					
					24 hrs TSP	
21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar	27-Mar
			1 hr TSP X 3			
	Noise		1 11 101 74.5			
Noise	Daytime (07:00-19:00),					
Daytime (07:00-19:00)	Evening time (19:00-23:00)					
	& Night-time (23:00-07:00)					
20.14	20.14	20.14	21.34	24 hrs TSP		
28-Mar	29-Mar	30-Mar	31-Mar			
		1 hr TSP X 3				
Noise						
Daytime (07:00-19:00)						
•						
			24 hrs TSP			

## Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Impact Air and Noise Monitoring Schedule for March 2010 (Eastern Portal)

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

## Noise Monitoring Station

AQ1 - True Light Middle School of HK

NC1 - True Light Middle School of HK NC2 - The Legend NC1a - Outside True Light Middle School of HK (for restricted hours)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Mar	2-Mar	3-Mar	4-Mar	5-Mar	6-Mar
		1 hr TSP X 3				
			Noise			
			Daytime (07:00-19:00),			
			Evening time (19:00-23:00) & Night-time (23:00-07:00)			
		24 hrs TSP	& Night-time (25.00-07.00)			
7-Mar	8-Mar	24 ms 151 9-Mar	10-Mar	11-Mar	12-Mar	13-Mai
	1 hr TSP X 3	N. :			1 hr TSP X 3	
Noise		<u>Noise</u> Daytime (07:00-19:00),				
Daytime (07:00-19:00)		Evening time (19:00-23:00)				
		& Night-time (23:00-07:00)				
	24 hrs TSP					24 hrs TSP
14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar	20-Ma
				1 hr TSP X 3		
	Noise					
Noise	Daytime (07:00-19:00),					
Daytime (07:00-19:00)	Evening time (19:00-23:00) & Night-time (23:00-07:00)					
	ce rught time (25.00 07.00)				24 hrs TSP	
21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar	27-Ma
	N. 1		1 hr TSP X 3			
Noise	<u>Noise</u> Daytime (07:00-19:00),					
Daytime (07:00-19:00)	Evening time (19:00-23:00)					
	& Night-time (23:00-07:00)					
20 M	20.14	20.14	21.34	24 hrs TSP		
28-Mar	29-Mar	30-Mar	31-Mar			
		1 hr TSP X 3				
Noise						
Daytime (07:00-19:00)						
			24 hrs TSP			

# Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Impact Air and Noise Monitoring Schedule for March 2010 (Western Portal)

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

#### Air Quality Monitoring Station

**Noise Monitoring Station** 

AQ2 - Outside Aegean Terrace (1 hour TSP)

NC3 - Outside Aegean Terrace

AQ3 - Outside Site Office at Western Portal (24 hours TSP)

#### Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Impact Noise Monitoring Schedule for March 2010 (Intake W0, PFLR1, E7, RR1, W5, THR2, E5A and P5)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Mar	2-Mar	3-Mar	4-Mar	5-Mar	6-Mar
			<u>Noise</u> Daytime (07:00-19:00)			
7-Mar	8-Mar	9-Mar	10-Mar	11-Mar	12-Mar	13-Mar
		<u>Noise</u> Daytime (07:00-19:00)				
14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar	20-Mar
	<u>Noise</u> Daytime (07:00-19:00)					
21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar	27-Mar
	<u>Noise</u> Daytime (07:00-19:00)					
28-Mar	29-Mar	30-Mar	31-Mar			

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

#### Noise Monitoring Station

Intake W0 - Hong Kong Academy (NC15) Intake PFLR1 - Honey Court (NC11) Intake E7 - Marymount Secondary School (NC8) and 117 Blue Pool Road (NC9) Intake RR1 - Ying Wa Girl's School (NC12) and Peaksville Court (NC13) Intake W5 - Raimondi College (NC16) Intake E5A - Buddist Li Ka Shing Care & Attention Home for the Elderly (NC7) Intake THR2 - Hong Kong Japanese School (NC14) Intake P5 - Villa Veneto (NC19)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Mar	2-Mar	3-Mar	4-Mar	5-Mar	6-Mar
	0.14	0.14	10 M	11.14	12.14	12.14
7-Mar	8-Mar	9-Mar	10-Mar	11-Mar	12-Mar	13-Mar
14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar	20-Mar
	Noise					
	Daytime (07:00-19:00)					
21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar	27-Mar
	<u>Noise</u> Daytime (07:00-19:00)					
	Daytime (07:00-19:00)					
	20.14	20.14	21.14			
28-Mar	29-Mar	30-Mar	31-Mar			

# Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Impact Ground Borne Constructon Noise Schedule for March 2010

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Ground Borne Construction Noise Monitoring Staiton

GNC6 - French International School

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Apr	2-Apr	3-Apr
				<u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)		
4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr	10-Apr
<u>Noise</u> Daytime (07:00-19:00)			1 hr TSP X 3 24 hrs TSP	<u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)		
11-Apr	12-Apr	13-Apr	24 ms 13r 14-Apr	15-Apr	16-Apr	17-Apr
<u>Noise</u> Daytime (07:00-19:00)		1 hr TSP X 3 24 hrs TSP	<u>Noise</u> Daytime (07:00-19:00), Evening time (19:00-23:00) & Night-time (23:00-07:00)			
18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr	24-Apr
<u>Noise</u> Daytime (07:00-19:00)	1 hr TSP X 3 24 hrs TSP	<u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)			1 hr TSP X 3	24 hrs TSP
25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr	
<u>Noise</u> Daytime (07:00-19:00)	<u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)			1 hr TSP X 3	24 hrs TSP	

# Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Tentative Impact Air and Noise Monitoring Schedule for April 2010 (Eastern Portal)

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

#### Air Quality Monitoring Station

#### **Noise Monitoring Station**

AQ1 - True Light Middle School of HK

NC1 - True Light Middle School of HK NC2 - The Legend NC1a - Outside True Light Middle School of HK (for restricted hours)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Apr	2-Apr	3-Apr
				<u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)		
4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr	10-Apr
<u>Noise</u> Daytime (07:00-19:00)			1 hr TSP X 3 24 hrs TSP	<u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)		
11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr	17-Apr
<u>Noise</u> Daytime (07:00-19:00)		1 hr TSP X 3 24 hrs TSP	<u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)			
18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr	24-Apr
<u>Noise</u> Daytime (07:00-19:00)	1 hr TSP X 3 24 hrs TSP	<u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)			1 hr TSP X 3	24 hrs TSP
25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr	
<u>Noise</u> Daytime (07:00-19:00)	<u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)			1 hr TSP X 3	24 hrs TSP	

### Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Tentative Impact Air and Noise Monitoring Schedule for April 2010 (Western Portal)

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

#### Air Quality Monitoring Station

**Noise Monitoring Station** 

AQ2 - Outside Aegean Terrace (1 hour TSP)

NC3 - Outside Aegean Terrace

AQ3 - Outside Site Office at Western Portal (24 hours TSP)

# Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Tentative Impact Noise Monitoring Schedule for April 2010 (Intake W0, PFLR1, E7, RR1, W5, THR2, E5A and P5)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Apr	2-Apr	3-Apr
				<u>Noise</u> Daytime (07:00-19:00)		
4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr	10-Api
				<u>Noise</u> Daytime (07:00-19:00)		
11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr	17-Api
			<u>Noise</u> Daytime (07:00-19:00)			
18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr	24-Ap
		<u>Noise</u> Daytime (07:00-19:00)				
25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr	
	<u>Noise</u> Daytime (07:00-19:00)					

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

#### Noise Monitoring Station

Intake W0 - Hong Kong Academy (NC15) Intake PFLR1 - Honey Court (NC11) Intake E7 - Marymount Secondary School (NC8) and 117 Blue Pool Road (NC9) Intake RR1 - Ying Wa Girl's School (NC12) and Peaksville Court (NC13) Intake W5 - Raimondi College (NC16) Intake E5A - Buddist Li Ka Shing Care & Attention Home for the Elderly (NC7) Intake THR2 - Hong Kong Japanese School (NC14) Intake P5 - Villa Veneto (NC19)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Apr	2-Apr	3-Apr
				<u>Noise</u> Daytime (07:00-19:00)		
4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr	10-Apr
				<u>Noise</u> Daytime (07:00-19:00)		
11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr	17-Apr
			<u>Noise</u> Daytime (07:00-19:00)			
18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr	24-Apr
		<u>Noise</u> Daytime (07:00-19:00)				
25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr	
	<u>Noise</u> Daytime (07:00-19:00)					

# Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Tentative Impact Ground Borne Constructon Noise Schedule for April 2010

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

## Ground Borne Construction Noise Monitoring Staiton

GNC6 - French International School

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

# Appendix E - 1-hour TSP Monitoring Results

Station AQ1 (True Light Middle School of Hong Kong)


Date	Sampling	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m <sup>3</sup> /min.)	Av. flow	Total vol.	Conc.
Date	Time	Condition	Temp. (K)	Pressure (Pa)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	$(\mu g/m^3)$
2-Mar-10	09:00	Cloudy	295.9	762.5	3.3724	3.3797	0.0073	4349.3	4350.3	1.0	1.21	1.21	1.21	72.6	100.5
2-Mar-10	10:00	Cloudy	296.1	762.3	3.3622	3.3693	0.0071	4350.3	4351.3	1.0	1.21	1.21	1.21	72.6	97.8
2-Mar-10	11:00	Cloudy	296.3	762.1	3.3989	3.4069	0.0080	4351.3	4352.3	1.0	1.21	1.21	1.21	72.6	110.2
8-Mar-10	09:00	Cloudy	288.6	766.7	3.3099	3.3202	0.0103	4376.3	4377.3	1.0	1.23	1.23	1.23	73.7	139.8
8-Mar-10	10:00	Cloudy	288.8	766.5	3.2010	3.2117	0.0107	4377.3	4378.3	1.0	1.23	1.23	1.23	73.6	145.3
8-Mar-10	11:00	Cloudy	289.0	766.3	3.2180	3.2356	0.0176	4378.3	4379.3	1.0	1.23	1.23	1.23	73.6	239.1
12-Mar-10	09:00	Cloudy	289.3	769.2	3.4025	3.4118	0.0093	4403.3	4404.3	1.0	1.23	1.23	1.23	73.7	126.2
12-Mar-10	10:00	Cloudy	289.5	769.1	3.3911	3.3984	0.0073	4404.3	4405.3	1.0	1.23	1.23	1.23	73.7	99.1
12-Mar-10	11:00	Cloudy	289.7	768.9	3.4246	3.4365	0.0119	4405.3	4406.3	1.0	1.23	1.23	1.23	73.6	161.6
18-Mar-10	09:00	Cloudy	293.2	769.4	3.4289	3.4340	0.0051	4430.3	4431.3	1.0	1.22	1.22	1.22	73.3	69.6
18-Mar-10	11:00	Cloudy	293.6	769.0	3.3069	3.3232	0.0163	4431.3	4432.3	1.0	1.22	1.22	1.22	73.2	222.7
18-Mar-10	13:00	Cloudy	296.9	766.9	3.3497	3.3553	0.0056	4432.3	4433.3	1.0	1.21	1.21	1.21	72.7	77.0
24-Mar-10	09:00	Cloudy	295.7	761.1	3.3441	3.3587	0.0146	4457.3	4458.3	1.0	1.21	1.21	1.21	72.6	201.1
24-Mar-10	10:00	Cloudy	295.7	761.1	3.3542	3.3661	0.0119	4458.3	4459.3	1.0	1.21	1.21	1.21	72.6	163.9
24-Mar-10	11:00	Cloudy	295.7	761.1	3.3340	3.3442	0.0102	4459.3	4460.3	1.0	1.21	1.21	1.21	72.6	140.5
30-Mar-10	13:00	Cloudy	292.2	766.0	3.3739	3.3795	0.0056	4484.3	4485.3	1.0	1.23	1.23	1.23	73.9	75.8
30-Mar-10	14:00	Cloudy	292.4	766.8	3.3442	3.3545	0.0103	4485.3	4486.3	1.0	1.23	1.23	1.23	73.9	139.4
30-Mar-10	15:00	Cloudy	292.6	766.6	3.3747	3.3878	0.0131	4486.3	4487.3	1.0	1.23	1.23	1.23	73.9	177.3
														Min	69.6

Max 239.1

Average 138.2

# Appendix E - 1-hour TSP Monitoring Results

Data	<b>T</b> :	M/a atla a v	
Date	Time	Weather	Particulate Concentration ( µg/m <sup>3</sup> )
2-Mar-10	13:30	Cloudy	106.0
2-Mar-10	14:30	Cloudy	166.3
2-Mar-10	15:30	Cloudy	106.1
8-Mar-10	13:00	Cloudy	95.0
8-Mar-10	14:00	Cloudy	95.5
8-Mar-10	15:00	Cloudy	95.6
12-Mar-10	13:00	Cloudy	89.1
12-Mar-10	14:00	Cloudy	89.6
12-Mar-10	15:00	Cloudy	89.3
18-Mar-10	14:45	Cloudy	44.6
18-Mar-10	15:45	Cloudy	47.2
18-Mar-10	16:45	Cloudy	43.2
24-Mar-10	13:00	Sunny	108.3
24-Mar-10	14:00	Sunny	108.9
24-Mar-10	15:00	Sunny	108.4
30-Mar-10	9:15	Cloudy	100.6
30-Mar-10	10:15	Cloudy	99.9
30-Mar-10	11:15	Cloudy	100.3
		Average	94.1
	Г	Maximum	166.3
	Г	Minimum	43.2



APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION


# Appendix F - 24-hour TSP Monitoring Results

Station AQ1 - True Light Middle School of Hong Kong

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m <sup>3</sup> /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure (Pa)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(µg/m³)
2-Mar-10	Cloudy	297.1	760.5	3.2725	3.3639	0.0914	4352.3	4376.3	24.0	1.21	1.21	1.21	1738.0	52.6
8-Mar-10	Cloudy	289.6	765.0	3.4432	3.4845	0.0413	4379.3	4403.3	24.0	1.22	1.22	1.22	1763.6	23.4
13-Mar-10	Cloudy	290.9	766.3	3.1891	3.2573	0.0682	4406.3	4430.3	24.0	1.22	1.22	1.22	1761.3	38.7
19-Mar-10	Cloudy	293.4	766.3	3.3433	3.4517	0.1084	4433.3	4457.3	24.0	1.22	1.22	1.22	1754.3	61.8
25-Mar-10	Cloudy	288.1	766.9	3.2787	3.4151	0.1364	4460.3	4484.3	24.0	1.24	1.24	1.24	1786.1	76.4
31-Mar-10	Cloudy	293.6	766.2	3.3735	3.4805	0.1070	4487.3	4511.3	24.0	1.23	1.23	1.23	1769.4	60.5
													Min	23.4
													Max	76.4
													Average	52.2

# Station AQ3 - Outside Site Office (Western Portal)

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m <sup>3</sup> /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure (Pa)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(µg/m <sup>3</sup> )
2-Mar-10	Cloudy	295.9	762.5	3.4456	3.6264	0.1808	8339.1	8363.1	24.0	1.20	1.20	1.20	1734.5	104.2
8-Mar-10	Cloudy	288.6	766.7	3.2361	3.3980	0.1619	8363.1	8387.1	24.0	1.22	1.22	1.22	1758.8	92.1
13-Mar-10	Cloudy	290.9	766.3	3.2169	3.4416	0.2247	8387.1	8411.1	24.0	1.22	1.22	1.22	1752.0	128.3
19-Mar-10	Cloudy	293.4	766.3	3.4585	3.6686	0.2101	8411.1	8435.1	24.0	1.21	1.21	1.21	1745.1	120.4
25-Mar-10	Cloudy	288.1	766.9	3.3902	3.6279	0.2377	8435.1	8459.1	24.0	1.24	1.24	1.24	1786.9	133.0
31-Mar-10	Cloudy	293.6	766.2	3.3699	3.5512	0.1813	8459.1	8483.1	24.0	1.23	1.23	1.23	1771.2	102.4
				-								-	Min	92.1
													Max	133.0
													Average	113.4



APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

Location NC1	Location NC1 - True Light Middle School of Hong Kong											
				Unit: dB (A) (30-min)								
Date	Time	Weather	Mea	sured Noise I	_evel	Baseline Level	Construction Noise Level					
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>					
3-Mar-10	9:10	Cloudy	68.5	71.5	62.5		68.5 Measured $\leq$ Baseline					
9-Mar-10	9:10	Cloudy	67.8	70.1	63.5	70.2	67.8 Measured $\leq$ Baseline					
15-Mar-10	8:00	Cloudy	69.6	72.3	64.6	10.2	69.6 Measured $\leq$ Baseline					
22-Mar-10	8:00	Cloudy	67.2	69.7	63.1		67.2 Measured $\leq$ Baseline					

Location NC2	- The Lege	nd									
				Unit: dB (A) (30-min)							
Date	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level				
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>				
3-Mar-10	10:00	Cloudy	70.7	72.5	64.5		69.4				
9-Mar-10	10:00	Cloudy	68.7	70.9	64.1	64.8	66.4				
15-Mar-10	8:45	Cloudy	70.9	73.3	65.9	04.0	69.7				
22-Mar-10	8:45	Cloudy	67.9	69.9	64.7		65.0				

Location NC3 - Outside Aegean Terrace Unit: dB (A) (30-min)										
Date	Time	Weather	Mea	sured Noise	Construction Noise Level					
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>			
3-Mar-10	16:55	Sunny	56.8	59.0	52.0		56.8 Measured $\leq$ Baseline			
9-Mar-10	10:50	Cloudy	55.7	58.2	52.3	57.7	55.7 Measured ≦ Baseline			
15-Mar-10	9:30	Cloudy	56.8	58.9	52.1	57.7	56.8Measured $\leq$ Baseline			
22-Mar-10	9:45	Cloudy	56.2	58.4	48.9		56.2Measured ≤ Baseline			

Location NC7	- Buddist L	i Ka Shing Ca	re & Attentic	on Home for	the Elderly					
			Unit: dB (A) (30-min)							
Date	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level			
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>			
3-Mar-10	13:00	Cloudy	65.8	68.5	58.5		57.5			
9-Mar-10	9:15	Cloudy	66.4	69.5	59.5	65.1	60.5			
15-Mar-10	15:15	Cloudy	75.0	79.2	67.8	00.1	74.5			
22-Mar-10	16:25	Cloudy	72.6	78.7	60.5		71.7			

Location NC8	- Marymour	nt Secondary	School				
					Unit:	dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level
		L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>	
3-Mar-10	10:55	Cloudy	64.3	72.0	61.5		56.6
9-Mar-10	13:40	Cloudy	64.6	72.2	61.7	63.5	58.1
15-Mar-10	14:00	Cloudy	65.5	72.1	62.8	03.5	61.2
22-Mar-10	15:10	Cloudy	66.4	72.2	63.2	] [	63.3

Location NC9	- 117 Blue F	Pool Road					
					Unit:	dB (A) (30-min)	
Date	Time	Weather	Meas	sured Noise	Level	Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>
3-Mar-10	11:30	Cloudy	73.9	77.0	69.0		73.5
9-Mar-10	13:00	Cloudy	73.7	76.4	66.2	63.3	73.3
15-Mar-10	14:45	Cloudy	72.3	75.1	65.4	03.3	71.7
22-Mar-10	15:45	Cloudy	70.3	73.0	65.7		69.3

Location NC1	1 - Honey C	ourt								
			Unit: dB (A) (30-min)							
Date	Time	Weather	Mea	sured Noise	_evel	Baseline Level	Construction Noise Level			
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>			
3-Mar-10	16:10	Sunny	75.0	78.5	62.5		74.7			
9-Mar-10	11:35	Cloudy	72.1	74.9	68.8	63.2	71.5			
15-Mar-10	11:25	Cloudy	74.6	77.4	60.4	03.2	74.3			
22-Mar-10	10:35	Cloudy	74.8	77.9	62.9		74.5			

Location NC1	2 - Ying Wa	Girl's School									
				Unit: dB (A) (30-min)							
Date	Time	Weather	Measured Noise Level Baseline Level		Construction Noise Level						
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>				
3-Mar-10	14:00	Sunny	68.9	72.0	64.0		64.2				
9-Mar-10	14:30	Cloudy	68.7	71.4	62.9	67.1	63.6				
15-Mar-10	13:00	Cloudy	68.6	70.8	63.7	67.1	63.3				
22-Mar-10	15:00	Cloudy	65.9	68.7	60.9		65.9 Measured $\leq$ Baseline				

Location NC1	Location NC13 - Peaksville Court											
					Unit:	dB (A) (30-min)						
Date	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level					
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>					
3-Mar-10	14:40	Sunny	74.3	77.0	68.8		73.7					
9-Mar-10	15:10	Cloudy	73.9	76.8	68.9	65.2	73.3					
15-Mar-10	13:40	Cloudy	73.7	76.5	67.1	05.2	73.0					
22-Mar-10	18:10	Cloudy	71.2	74.0	66.0		69.9					

Location NC14	Location NC14 - Hong Kong Japanese School											
			Unit: dB (A) (30-min)									
Date	Time	Weather	Measured Noise Level			Baseline Level	Construction Noise Level					
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>					
3-Mar-10	10:40	Cloudy	61.7	62.5	59.5		54.4					
9-Mar-10	10:45	Cloudy	60.6	63.0	59.0	60.8	60.6 Measured $\leq$ Baseline					
15-Mar-10	16:25	Cloudy	64.7	67.2	60.8	00.0	62.4					
22-Mar-10	13:40	Cloudy	63.4	65.7	58.3		59.9					

Location NC1	Location NC15 - Hong Kong Academy											
					Unit	: dB (A) (30-min)						
Date	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level					
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>					
3-Mar-10	13:00	Sunny	67.2	74.0	65.5		64.8					
9-Mar-10	16:45	Cloudy	66.9	72.3	62.8	63.5	64.2					
15-Mar-10	10:30	Cloudy	67.1	74.7	64.3	03.5	64.6					
22-Mar-10	11:30	Cloudy	66.1	72.7	64.3	1	62.6					

Location NC1	Location NC16 - Raimondi College											
					Unit:	dB (A) (30-min)						
Date	Time	Weather	Mea	sured Noise I	_evel	Baseline Level	Construction Noise Level					
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>					
3-Mar-10	15:20	Sunny	69.7	72.5	66.5		69.7 Measured $\leq$ Baseline					
9-Mar-10	15:50	Cloudy	69.8	72.0	66.2	70.4	69.8 Measured $\leq$ Baseline					
15-Mar-10	14:25	Cloudy	69.3	71.9	64.7	70.4	69.3 Measured $\leq$ Baseline					
22-Mar-10	17:25	Cloudy	66.3	69.1	62.2		66.3 Measured $\leq$ Baseline					

Location NC1	Location NC19 - Villa Veneto											
					Unit:	dB (A) (30-min)						
Date	Time	Weather	Measured Noise Level			Baseline Level	Construction Noise Level					
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>					
3-Mar-10	9:05	Cloudy	68.8	71.0	64.5		55.3					
9-Mar-10	13:00	Cloudy	68.5	70.5	65.0	<u> </u>	68.5 Measured $\leq$ Baseline					
15-Mar-10	17:50	Cloudy	64.7	66.9	60.3	68.6	64.7 Measured $\leq$ Baseline					
22-Mar-10	13:00	Cloudy	64.2	66.6	58.9		64.2 Measured $\leq$ Baseline					

Location GNC	Location GNC6 - French International School									
			Unit	t: dB (A) (30-i	min)					
Date	Time	Weather	/eather Measured Noise Level							
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>					
15-Mar-10	17:10	Cloudy	57.4	60.4	55.5					
22-Mar-10	14:20	Cloudy	56.8	63.2	54.1					

# (Restricted Hours - 07:00 to 23:00 holidays & 19:00 to 23:00 on all other days )

Data	<b>T</b>	14/		dB (	A) (5-min)		(Reference) Baseline Level	(Reference)
Date	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	Construction Noise Level, L
	19:10		65.9	68.5	60.5			
3-Mar-10	19:15	Cloudy	66.2	69.0	61.5	66.2		55.6
	19:20		66.4	69.0	62.0			
	9:00		66.8	68.5	62.5			
7-Mar-10	9:05	Cloudy	67.4	68.5	63.0	67.0		60.8
	9:10		66.9	68.5	63.0			
	19:00		65.9	68.2	62.1			
9-Mar-10	19:05	Cloudy	66.2	68.5	62.4	66.2		55.6
	19:10		66.4	68.7	62.3	Ī		
	9:00		66.8	68.5	63.5			
14-Mar-10	9:05	Cloudy	66.6	68.5	63.0	66.9	66.9 65.8	60.4
	9:10		67.3	68.5	63.5			
	19:00		67.4	69.8	60.4			
15-Mar-10	19:05	Cloudy	67.6	69.9	60.5	67.6		62.9
	19:10		67.7	70.0	60.7			
	10:00		66.8	69.0	62.0			
21-Mar-10	10:05	Sunny	66.4	68.5	62.0	66.8		59.9
	10:10	1	67.1	69.5	63.0	t		
	19:20		67.3	69.8	60.3		1	
22-Mar-10	19:25	Cloudy	67.4	69.9	60.5	67.3		62.0
	19:30		67.1	69.6	60.2	Ī		
	09:00		63.8	66.0	61.0		1	
28-Mar-10	09:05	Sunny	64.5	66.5	62.0	64.2		64.2 Measured $\leq$ Basel
	09:10	1 1	64.4	66.5	62.0	Ī		

## (Restricted Hours - 07:00 to 23:00 holidays & 19:00 to 23:00 on all other days )

Date	Time	Weather	dB (A) (5-min)				Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
	19:45	Cloudy	65.2	67.5	60.5	65.2		
3-Mar-10	19:50		65.3	67.5	61.0			64.0
	19:55		65.2	67.5	61.0	1		
	9:30		63.7	64.5	61.5			
7-Mar-10	9:35	Cloudy	64.1	65.0	61.0	63.9	63.9 65.1 63.4 59.1 59.1 64.6 64.7 63.6	62.2
	9:40		63.9	65.0	61.5	1		
	19:35		64.9	67.3	60.7			63.8
9-Mar-10	19:40	Cloudy	65.1	67.6	60.8	65.1		
	19:45	1	65.2	67.7	60.9			
	9:35	Cloudy	63.3	64.5	62.5	63.4		61.4
14-Mar-10	9:40		63.5	64.5	62.5			
	9:45		63.3	64.5	62.5			
	19:40	Cloudy	65.7	68.2	60.1	65.6		
15-Mar-10	19:45		65.4	68.0	59.9			64.5
	19:50		65.6	68.1	60.1			
	10:40	Sunny	64.4	66.0	61.0			63.2
21-Mar-10	10:45		64.6	66.0	61.0	64.6		
	10:50		64.9	66.5	61.5			
	19:50	Cloudy	64.7	67.3	60.9			63.3
22-Mar-10	19:55		64.8	67.4	60.9	64.7		
	20:00		64.5	67.1	60.7	1		
	09:35	Sunny	64.0	66.0	62.5			
28-Mar-10	09:40		63.7	66.0	62.5	63.6		61.7
	09:45		63.1	66.5	62.0			

## (Restricted Hours - 07:00 to 23:00 holidays & 19:00 to 23:00 on all other days )

Location NC3	- Outside A	Aegean Terrac	e					
Date	Time	Masthan	dB (A) (5-min)				Baseline Level	Construction Noise Level
		Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
	20:40	Cloudy	50.8	53.0	47.5			
3-Mar-10	20:45		50.7	52.5	47.5	50.7		50.7 Measured ≦ Baselin
	20:50		50.5	52.0	47.0	1		
	10:25		50.2	51.5	49.5			
7-Mar-10	10:30	Cloudy	50.5	51.5	49.5	50.3	50.6         50.6 Meas           50.7         50.7 Meas	50.3 Measured $\leq$ Baselin
	10:35		50.2	51.5	49.5	Ī		
	20:30		50.7	53.0	48.1			
9-Mar-10	20:35	Cloudy	50.5	52.8	47.9	50.6		50.6 Measured ≦ Baseli
	20:40		50.6	52.9	47.8	1		
	10:35	Cloudy	50.8	51.5	49.5	50.7		
14-Mar-10	10:40		50.7	52.0	49.5			50.7 Measured ≦ Baseli
	10:45		50.7	52.0	49.5			
	20:45	Cloudy	49.7	51.2	46.5	49.7     49.7       53.3     53.3		49.7 Measured ≦ Baselir
15-Mar-10	20:50		49.6	51.1	46.4			
	20:55		49.9	51.4	46.7			
	11:30	Sunny	52.9	55.0	50.0			
21-Mar-10	11:35		53.6	55.5	50.5		53.3 Measured ≦ Baselin	
	11:40		53.3	55.0	50.5			
	20:45		48.7	50.6	46.2			
22-Mar-10	20:50	Cloudy	48.7	50.5	46.3		48.6 Measured ≦ Baseli	
	20:55		48.5	50.3	46.1	1		
	10:40		53.8	55.5	51.5			
28-Mar-10	10:45	Sunny	53.0	55.0	51.0	53.3		53.3 Measured ≦ Baseli
	10:50	-	53.2	55.0	51.0	1		

## (Restricted Hours - 23:00 to 07:00 on all days )


Date	Time	Marthan		dB (.	A) (5-min)		(Reference) Baseline Level	(Reference) Construction Noise Level, L <sub>eq</sub>
	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	
	23:25		60.2	61.5	53.5		60.7	60.4 Measured ≤ Baseline
3-Mar-10	23:30	Cloudy	60.3	61.5	53.5	60.4		
	23:35	1	60.7	62.0	53.5			
	23:25	Cloudy	59.8	62.5	53.5	59.6		59.6 Measured $\leq$ Baseline
9-Mar-10	23:30		59.7	62.0	53.5			
	23:35		59.3	62.0	53.5			
	23:25	Cloudy	60.1	62.5	53.5	59.9		59.9 Measured $\leq$ Baseline
15-Mar-10	23:30		59.8	62.0	53.0			
	23:35		59.8	62.0	53.5			
	23:25	Cloudy	59.6	62.0	53.0	60.1		60.1 Measured ≦ Baseline
22-Mar-10	23:30		60.3	62.5	53.0		60.1	
	23:35		60.4	62.5	53.0			


# (Restricted Hours - 23:00 to 07:00 on all days )


Location NC2 - The Legend									
Dete	<b>T</b>	Weather		dB (	A) (5-min)		Baseline Level	Construction Noise Level	
Date	Time		L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>	
	23:00		53.2	54.5	50.0		53.3 52.4 52.4 53.9	53.3 Measured $\leq$ Baseline	
3-Mar-10	23:05	Cloudy	53.3	54.5	50.0	53.3			
	23:10	1	53.3	54.5	50.0				
	23:00	Cloudy	52.3	54.5	50.0			52.4 Measured $\leq$ Baseline	
9-Mar-10	23:05		52.5	54.5	50.0	52.4			
	23:10		52.5	55.0	49.5				
	23:00	Cloudy	52.3	54.5	50.0			52.4 Measured $\leq$ Baseline	
15-Mar-10	23:05		52.6	54.5	49.5	52.4			
	23:10		52.4	54.5	49.5	Ī			
	23:00	Cloudy	52.9	54.5	49.0				
22-Mar-10	23:05		53.0	54.5	49.0	53.0	53.0	53.0 Measured $\leq$ Baseline	
	23:10		53.0	54.5	49.0				


#### (Restricted Hours - 23:00 to 07:00 on all days )


Location NC3	- Outside A	Aegean Terrac	e					
D. I.	Time	Weather		dB (.	A) (5-min)		Baseline Level L <sub>eq</sub>	Construction Noise Level
Date			L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>		L <sub>eq</sub>
	00:15		50.1	51.0	49.0			
4-Mar-10	00:20	Cloudy	50.0	51.0	49.5	50.1		50.1 Measured $\leq$ Baseline
	00:25	1 1	50.1	51.0	49.0			
	00:10	Cloudy	50.1	51.0	48.5	50.0		50.0 Measured $\leq$ Baseline
10-Mar-10	00:15		50.0	51.0	49.0			
	00:20		50.0	51.0	49.0			
	00:15	Cloudy	50.0	51.0	48.5	50.1		50.1 Measured $\leq$ Baseline
16-Mar-10	00:20		50.2	51.0	48.5			
	00:25		50.0	51.0	49.0			
	00:10	Cloudy	51.7	52.5	48.5			
23-Mar-10	00:15		51.3	52.0	48.0	51.3	51.3	51.3 Measured $\leq$ Baseline
	00:20		51.0	52.0	48.0	Ī		

















APPENDIX H SUMMARY OF EXCEEDANCE Contract No. DC/2007/10 – Design and Construction of Hong Kong West Drainage Tunnel Exceedance Report

**Eastern Portal** 

- (A) Exceedance Report for Air Quality (1 hour TSP) (NIL in the reporting month)
- (B) Exceedance Report for Air Quality (24 hours TSP) (NIL in the reporting month)
- (C) Exceedance Report for Construction Noise (NIL in the reporting month)

Western Portal

- (D) Exceedance Report for Air Quality (1 hour TSP) (NIL in the reporting month)
- (E) Exceedance Report for Air Quality (24 hours TSP) (NIL in the reporting month)
- (F) Exceedance Report for Construction Noise (One Action Level exceedance was recorded for the complaint received on 6 March 2010)

# Intake E5A

(G) Exceedance Report for Construction Noise (NIL in the reporting month)

# Intake E7

(H) Exceedance Report for Construction Noise (NIL in the reporting month)

Intake PFLR1

(I) Exceedance Report for Construction Noise (One Action Level exceedance was recorded for the complaint received on 1 March 2010)

# Intake RR1

(J) Exceedance Report for Construction Noise (NIL in the reporting month)

Intake THR2

(K) Exceedance Report for Construction Noise (NIL in the reporting month)

# Intake W0

(L) Exceedance Report for Construction Noise (NIL in the reporting month)

# Intake W5

(M)Exceedance Report for Construction Noise (NIL in the reporting month)

# Intake P5

(N) Exceedance Report for Construction Noise (NIL in the reporting month)

# Intake TP789

(O) Exceedance Report for Construction Noise (One Action Level exceedance was recorded for the complaint received on 5 March 2010)

APPENDIX I SITE AUDIT SUMMARY

# Weekly Site Inspection Record Summary

## **Inspection Information**

٢

Checklist Reference Number	100304
Date	4 March 2010 (Thursday)
Time	9:15-17:00

Ref. No.	Non-Compliance	Related
-	None identified	Item No.
		Related
Ref. No.	Remarks/Observations	Item No.
	A. Water Quality	Item ivo.
	No environmental deficiency was identified during site inspection.	
	B. Air Quality	
	No environmental deficiency was identified during site inspection.	
	C. Noise	
	No environmental deficiency was identified during site inspection.	
	to our nominolital deficiency was identified during site inspection.	
	D. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	and the radiation during site inspection.	
	E. Ecology	
	No environmental deficiency was identified during site inspection.	
	3 - William State	
	F. Marine Ecology	· · · · · · · · · · · · · · · · · · ·
	No environmental deficiency was identified during site inspection.	
	G. Reminders	
100304-R01	• To improve the noise mitigation measures for the breaking works at Intake MB16.	E5
100304-R02	• 10 clear the oil stains at Intake MBD2 and Eastern Portal	E3 F8
100304-R03	• Clear the discarded leaves at the drainage channel to the sedimentation tank at Inteles ESA	B9
100304-R04	• Creat the staggiant water at the sedimentation tank at Intake ESA	B15
100304-R05	• To remove the chemical containers at the drainage channel at Intake TUP2	F3i,
100304-R06	• Clear the oil spillage at the wastewater collection area at Intake RR1	F8
100304-R07	• Ensure the capacity of sedimentation facilities are enough so that no silty water from getting	
100104 000	to the public train at intake w 10.	B9
100304-R08	Properly maintain the plant equipment at Intake W10 to avoid dark smoke emission.	D13
	H. Others	
	• Follow-up on previous audit section (Ref. No.:100225), follow-up action is needed for the	
	items ( $100225 - F04$ ).	

Date
4 March 2010
4 March 2010

# Weekly Site Inspection Record Summary (For Western Portal Only)

Checklist Reference Number	100303
Date	3 March 2010 (Wednesday)
Time	14:00-14:20

Ref. No.	Non-Compliance	Related Item No.
-	None identified	
Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	
	No environmental deficiency was identified during site inspection.	
	G. Reminders	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• NIL	

	Name	Signature	Date
Recorded by	Yeung Wing Kun	Dun	3 March 2010
Checked by	Dr. Priscilla Choy	WIL	3 March 2010

## Weekly Site Inspection Record Summary

#### **Inspection Information**

1

ſ

Checklist Reference Number	100311
Date	11 March 2010 (Thursday)
Time	9:00-17:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations A. Water Quality	Related Item No.
100311-001	<ul> <li>Much of silty water is generated from the piling works at Intake W10. The Contractor was reminded to provide sand bag to divert the silty water for treatment before discharging out and ensure the capacity of the sedimentation facilities are enough.</li> </ul>	В7і., ііі & В9
	<ul> <li>B. Air Quality</li> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
······	C. Noise <ul> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	D. Waste / Chemical Management         • No environmental deficiency was identified during site inspection.	·····
	E. Ecology         • No environmental deficiency was identified during site inspection.	
	<ul> <li>F. Marine Ecology</li> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
100211 002	G. Reminders	
100311-R02	Clear the oil stains at the ramp at Eastern Portal and Intake E5B,	<u>F8</u>
100311-R03 100311-R04	Properly cover the stockpile at Intake E5B.	D6
100311-R04	<ul> <li>Clear the deposited debris at the drainage channel at Intake E5B.</li> <li>To remove the construction materials at the diversion channel at Intake TP789.</li> </ul>	<u>F9</u>
100311-R06	<ul> <li>To provide sand bag to divert the silty water for treatment before discharging out at Intake TP789.</li> </ul>	F9 B5
100311-R07	Properly store/clear the chemical waste containers at Intake RR1.	F2ii.
100311-R08	Properly maintain the plant equipment at Intake HKU1.	D13
100311-R09	<ul> <li>Properly cover &gt;20 cement bags at Intake PFLR1.</li> </ul>	D6
100311-R10	• Clear the oil sorbents for the oil leakage from the loader as chemical waste at Western Portal.	F8
100311-R11	Clear the standing water at the drip tray near spoil basin at Western Portal.	B15
100311-R12	• Ensure the drip trays are function properly to avoid oil spillage at Intake THR2 and SM1.	F8
	<ul> <li>H. Others</li> <li>Follow-up on previous audit section (Ref. No.:100304), follow-up action is needed for the</li> </ul>	

	Name	Signature	Date
Recorded by	Ivy Tam	Ing	11 March 2010
Checked by	Dr. Priscilla Choy	with	11 March 2010

# Weekly Site Inspection Record Summary (For Western Portal Only)

Checklist Reference Number	100309
Date	9 March 2010 (Tuesday)
Time	15:30-16:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	
	No environmental deficiency was identified during site inspection.	
	G. Reminders	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• NIL	

	Name	Signature	Date
Recorded by	Yeung Wing Kun	Oan	9 March 2010
Checked by	Dr. Priscilla Choy	WF	9 March 2010

### Weekly Site Inspection Record Summary

## **Inspection Information**

ł

Checklist Reference Number	100318	
Date	18 March 2010 (Thursday)	
Time	9:30-17:45	

Ref. No.	Non-Compliance	Related
-	None identified	Item No.
		Related
Ref. No.	Remarks/Observations	Item No.
	A. Water Quality	
100318-001	• Much of muddy water and foam is generated from the works at Intake RR1. The Contractor	B7i., iii &
	was reminded to provide enough capacity of wastewater treatment facilities to treat the	B9
	wastewater and ensure the discharge from site comply with the WPCO license.	
	B. Air Quality	
	No environmental deficiency was identified during site inspection.	
L	C. Noise	
	No environmental deficiency was identified during site inspection.	
	D. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	E. Ecology	
	No environmental deficiency was identified during site inspection.	
	F. Marine Ecology	
	No environmental deficiency was identified during site inspection.	
	G. Reminders	
100318-R02	Properly maintain the plant equipments at Intake MB16 and HKU1.	D13
100318-R03	Clear the oil stains at the ramp at Eastern Portal and Intake E5B.	D13 F8
100318-R04	• To spray anti-mosquito oil at the river channel at Eastern Portal.	B15
100318-R05	Properly cover the stockpile at Intake E5B.	<u>D15</u>
100318-R06	Clear the deposited debris at the drainage channel at Intake E5B.	F9
100318-R07	• Clear the sediment at the top of the water diversion pipe at Intake THR2.	F9
100318-R08	• Provide the plug for the drip tray at Intake W0.	F3i.
100318-Ř09	• Clear the debris and discarded leaves at the drainage channel at Intake TP789.	F9
100318-R10	• To improve the noise mitigation measures for the breaking works at Intake TP5.	E5 and 7
100318-R11	• To replace the worn sand bags at Intake W10.	B5
100318-R12	• To improve the noise mitigation measures for the piling works at Intake PFLR1.	E5 and 7
100318-R13	• Provide water spray for the dry exposed area at Intake THR2.	D5
	H. Others	
	• Follow-up on previous audit section (Ref. No.:100311), follow-up action is needed for the items (100311 – 001, R02-R04 and R08).	

	Name	Signature	Date
Recorded by	Ivy Tam	7,00	18 March 2010
Checked by	Dr. Priscilla Choy	- Ul	18 March 2010

# Weekly Site Inspection Record Summary (For Western Portal Only)

Checklist Reference Number	100315
Date	15 March 2010 (Monday)
Time	15:25-17:45

Ref. No.	Non-Compliance	Related
	None identified	Item No.
Ref. No.	Remarks/Observations A. Water Quality • No environmental deficiency was identified during site inspection.	Related Item No.
	<ul> <li>G. Reminders</li> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	H. Others • NIL	

	Name	Signature	Date
Recorded by	Yeung Wing Kun	bun	15 March 2010
Checked by	Dr. Priscilla Choy	h l'a	15 March 2010

## Weekly Site Inspection Record Summary

Checklist Reference Number	100325	
Date	25 March 2010 (Thursday)	
Time	9:15-17:15	

		Related
Ref. No.	Non-Compliance	Item No.
	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	A. Water Quality	
100325-001	• Muddy water with foam was observed discharging out at Intake RR1. The Contractor was reminded to provide mitigation measures to ensure the site discharge comply with WPCO license.	B7i., iii & B9
	B. Air Quality	
	No environmental deficiency was identified during site inspection.	-
	C. Noise	
	No environmental deficiency was identified during site inspection.	
	D. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	E. Ecology	
	No environmental deficiency was identified during site inspection.	
	F. Marine Ecology	
	No environmental deficiency was identified during site inspection.	
	G. Reminders	
100325-R02	• To replace the worn sand bags for directing surface off at Intake MBD2.	B5
100325-R03	Properly store the chemical containers at Intake E5A.	F3i.
100325-R04	Clear the deposited debris at the drainage channel at Intake E5B.	F9
100325-R05	• To improve the noise mitigation measures for breaking works at Intake TP5.	E5
100325-R06	• Provide three-sides enclosure with top shelter for the cement debagging works at Intake HKU1.	D10
100325-R07	Properly maintain the plant equipment at Intake HKU1.	D13
	H. Others	
	<ul> <li>Follow-up on previous audit section (Ref. No.:100318), follow-up action is needed for the items (100318 –R03-R05, R7-R9, R11 and R13).</li> </ul>	

Name	Signature	Date
Ivy Tam	TNY	25 March 2010
. Priscilla Choy	WIL	25 March 2010
		Ivy Tam

## Weekly Site Inspection Record Summary (For Western Portal Only)

Checklist Reference Number	100322
Date	22 March 2010 (Monday)
Time	12:30-13:00

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	A. Water Quality	
	No environmental deficiency was identified during site inspection.	
	G. Reminders	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• NIL	

	Name	, Signature	Date
Recorded by	Yeung Wing Kun	ban	22 March 2010
Checked by	Dr. Priscilla Choy	WI	22 March 2010

### Weekly Site Inspection Record Summary

Checklist Reference Number	100331
Date	31 March 2010 (Wednesday)
Time	14:00-16:00

D.C.N.	New Group Parent	Related
Ref. No.	Non-Compliance None identified	Item No
-	None identified	
Def Me	Demoule/Observetions	Related
Ref. No.	Remarks/Observations	Item No
	A. Water Quality	
	No environmental deficiency was identified during site inspection.	
	B. Air Quality	
	No environmental deficiency was identified during site inspection.	
	C. Noise	
	No environmental deficiency was identified during site inspection.	
	D. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	E. Ecology	
	No environmental deficiency was identified during site inspection.	
	F. Marine Ecology	
	No environmental deficiency was identified during site inspection.	
	G. Reminders	
100331-R01	Proper position of movable noise barrier at Intake E7 to minimize the noise impact.	E7
00331-R02	• To clear the standing water at the drip tray at Intake E7.	B15
100331-R03	• To remove the tray with chemical oil at near the drainage channel at Intake W0.	F2ii.
100331-R04	• Properly maintain the sedimentation facilities at Western Portal to ensure the discharge comply with WPCO license.	B9
	H. Others	
00331-F05	• Follow-up on previous audit section (Ref. No.:100325), follow-up action is needed for the items (100325 - O01 and R02- R07).	

	Name	Signature	Date
Recorded by	Ivy Tam	Tw	31 March 2010
Checked by	Dr. Priscilla Choy	WT	31 March 2010
		1~	

### Weekly Site Inspection Record Summary (For Western Portal Only)

Checklist Reference Number	100401
Date	1 April 2010 (Thursday)
Time	15:00-15:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	
	No environmental deficiency was identified during site inspection.	
	G. Reminders	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• NIL	

	Name	Signature	Date
Recorded by	Yeung Wing Kun	tun	1 April 2010
Checked by	Dr. Priscilla Choy		1 April 2010

APPENDIX J ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

Types of Impacts	Mitigation Measures	Status
	<ul> <li>Dust Mitigation Measures</li> <li>The Contractor shall undertake at all times to prevent dust nuisance as a result of his activities. Effective dust suppression measures should be installed to minimize air quality impacts, at the boundary of the site and at any sensitive receivers.</li> <li>No blasting shall be carried out when the strong wind signal or tropical cyclone warning signal No. 3 or higher is hoisted (unless prior permission of the Commissioner of Mines is obtained).</li> <li>Effective water sprays shall be used during the delivery and handling of all raw sand, aggregate and other similar materials, when dust is likely to be created, to dampen all stored materials during dry and windy weather. Watering of exposed surfaces shall be conducted as often as possible depending on the circumstances.</li> <li>A watering programme of once every 2 hours in normal weather conditions, and hourly in dry/windy conditions.</li> <li>Any stockpile of dusty material cannot be immediately transported out of the Site shall be either: a) covered entirely by impervious sheeting; b) placed in an area sheltered on the top and the three sides; or c) sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.</li> <li>Should a conveyor system be used, the Contractor shall implement the following precautionary measures. Conveyor belts shall be fitted within windboards. Conveyor transfer points and hopper discharge areas shall be enclosed to minimize dust emission. All conveyors under control of the Contractor, and carrying materials which have the potential to create dust, shall be provided. Exhaust fans shall be provided for this enclosure and vented via a suitable fabric filter system.</li> <li>The heights from excavated spoils are dropped should be minimise to reduce the fugitive dust arising from unloading/loading.</li> <li>The contractor shall confine haulage and delivery vehicles to designated roadways inside the site. If in the opinion of the Engineer, any motorising vehicle is c</li></ul>	Status         ^         *         *
	<ul> <li>surface materials and / or be regularly watered.</li> <li>Wheel cleaning facilities shall be installed for both portals and used by all vehicles leaving the site. No earth, mud, debris, dust and the like shall be deposited on public roads. Water in the wheel cleaning facility shall be changed at frequent intervals and sediments shall be removed regularly. The Contractor shall submit details of proposals for the wheel cleaning facilities to the Engineer prior to construction of the facility. Such wheel cleaning facilities shall be usable prior to any earthwork excavation activity on site. The Contractor shall provide a hard-surfaced road between any cleaning facility and the public road.</li> </ul>	^
	Chemical wetting agents shall only be used on completed cuts and fills to reduce wind erosion.	N/A

#### Appendix J - Summary of Environmental Mitigation Implementation Schedule

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;

N/A Not Applicable at this stage; \* Recommendation was made during site audit but improved/rectified by the contractor;

<sup>#</sup> Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<ul> <li>No vehicle exhausts shall be directed towards the ground or downwards to minimize dust nuisance.</li> </ul>	*
	• Ventilation system, equipped with proprietary filters, should be provided to ensure the safe working environment inside the tunnel. Particular attention should be paid to the location and direction of the ventilation exhausts. The exhausts should not be allowed to face any sensitive receivers directly. Consideration should also be given to the location of windows, doors and direction of prevailing winds in relation to the nearby sensitive receivers.	^
	• In the event of any spoil or debris from construction works being deposited on adjacent land, or stream, or any silt being washed down to any area, then all such spoil, debris or material and silt shall be immediately removed and the affected land and areas restored to their natural state by the Contractor to the satisfaction of the Engineers.	٨
	In addition, based on the Air Pollution Control (Construction Dust) Regulation, any works involved regulatory and notifiable works, such as stockpiling, loading and unloading of dusty materials, shall take precautions to suppress dust nuisance.	
	• The working area of any excavation or earthmoving operation shall spray with water or a dust suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet;	^
	• Exposed earth shall be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies; and	^
	• Any stockpile of dusty materials (greater than 20m <sup>3</sup> ) shall be either covered entirely by impervious sheeting or placed in an area sheltered on the top and three sides; and sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.	^
	• Other suitable dust control measures as stipulated in Air Pollution Control (Construction Dust). Regulation, where appropriate, should be adopted.	^

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Mon-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
<b>F</b>	<u>Air borne noise</u>	
	In general, potential construction noise impact can be minimized or avoided by imposing a combination of the following mitigation measures:	
	• Noisy equipment and activities should be sited by the Contractor as far from close-proximity sensitive receivers as practical. Prolonged operation of noisy equipment close to dwellings should be avoided.	^
	• The Contractor should minimise construction noise exposure to the schools (especially during examination periods). The Contractor should liaise with the school and the Examination Authority to ascertain the exact dates and times of all examination periods during the course of the works contract and to avoid noisy activities during these periods.	^
	<ul> <li>Noisy plant or processes should be replaced by quieter alternatives. Silenced diesel and gasoline generators and power units, as well as silenced and super-silenced air compressor, can be readily obtained.</li> </ul>	^
	• Noisy activities should be scheduled to minimise exposure of nearby sensitive receivers to high levels of construction noise. For example, noisy activities can be scheduled for midday, or at times coinciding with periods of high background noise (such as during peak traffic hours).	^
	• Idle equipment should be turned off of throttled down. Noisy equipment should be properly maintained and used no more often than is necessary.	^
onstruction	• The power units of non-electric stationary plant and earth-moving plant should be quietened by vibration isolation and partial or full acoustic enclosures for individual noise-generating components.	^
oise	• Construction activities should be planned so that parallel operation of several sets of equipment close to a given receiver is avoided, thus reducing the cumulative impacts between operations. The numbers of operating items of powered mechanical equipment should be minimised. Noise can be reduced by increasing the distance between the operating equipment and the NSPs or by reducing the number of items of equipment and the reducing the number of items of equipment and the several sets of the number of items of equipment and the several sets of the number of items of equipment and the several sets of the number of items of equipment and the several sets of the number of items of equipment and the several sets of the number of items of equipment and the several sets of the number of the num	^
	<ul> <li>NSRs or by reducing the number of items of equipment and/or construction activity in the area at any one time.</li> <li>The use of quiet plant working methods can further reduce noise level. Quiet plant is defined as Powered Mechanical Equipment (PME) whose actual sound power level is less than the value specified in the TMs for the same piece of equipment. To allow the Contractor some flexibility to select equipment to suit his needs, it is considered too restrictive to specify which specific items of silenced equipment to be used for the construction operations. It should be noted that various types of silenced equipment can be found in Hong Kong and are readily available on the market. BS 5228 also provides examples of quiet construction plant and their SWL.</li> </ul>	٨
	<ul> <li>Construction plant should be properly maintained (well-greased, damage and worn parts promptly replaced) and operated. Construction equipment often has silencing measures built in or added on, e.g. bulldozer silencers, compressor panels, and mufflers. Silencing measures should be properly maintained and utilised. Rubber or damping materials should be introduced between metal panels to avoid rattle and reverberation of noise.</li> </ul>	^
	<ul> <li>Equipment known to emit sound strongly in one direction should be oriented so that the noise is directed away from nearby NSRs.</li> </ul>	^
	• Materials stockpile and other structures (such as site offices) should be effectively utilised to shield construction noise. Noise	*

Compliance of mitigation measure; X Non-compliance of mitigation measure;
 N/A Not Applicable at this stage; 

 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Mon-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of mpacts	Mitigation Measures	Status
T	can also be reduced by construction of temporary noise barriers which screen the lower floors from viewing the sites. Temporary noise barriers should be installed at active parts of construction areas where construction equipment is being operated in close proximity to NSRs.	
	<ul> <li>It is noted that under the WBTC No. 19/2001, all construction sites are required to use metallic site hoarding can be slightly modified (with the addition of steel backings) into temporary noise barriers. These barriers should be gap free and have a surface mass density of at least 7kg/m<sup>2</sup>.</li> </ul>	۸
	<ul> <li>All hand-held percussive breakers and air compressors should comply the Noise Control (Hand-held Percussive Breakers) Regulations respectively under the NCO (Ordinance No. 75/88, NCO Amendment 1992 No.6).</li> </ul>	^
	The Contractor shall devise, arrange methods of working and carry out the works in such manner as to minimise noise impacts on the surrounding environment, and shall provide experienced personnel with suitable training to ensure that these measures are implemented properly.	^
	Level 2 Use of Barriers	
	Level 2 mitigation measures include providing movable barriers for sites which have sufficient space for installation, full enclosures during the drilling activities at Eastern Portal and at muck pit areas for Eastern portals and cantilever-typed high rise noise barrier for intake W5 (P) and W8.	۸
	Before construction of the full enclosure at muck pit area, the use of full enclosure noise barrier (Stage A) for the drilling activities at the Eastern Portal area is required. A full enclosure for the muck pit area will then be constructed at this later stage (Stage B). The full enclosure shall be gap free apart from necessary entrance/exits, which shall face towards the entrance of eastern portal to minimize the amount of noise generated from affecting the nearest RNSRs especially school (True Light Middle School of Hong Kong).	^
	5m high cantilever-typed hoarding barrier to be built at W5 (P) and W8. These enclosures/barriers should have no gaps and have a superficial surface density of at least 10kg/m <sup>2</sup> . Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period. To schedule the noise barrier erection and dismantling to the non sensitive periods of school to avoid adverse impact to W8/3.	۸
	Movable barriers of 3 to 5m height with a small cantilevered upper portion and skid footing to be located within about 5 m or more for mobile equipment such that the line of sight is blocked. To provide purposes-built noise barriers or screens constructed of appropriate materials (minimum superficial density of 10kg/m <sup>2</sup> ) located close to the operating PME.	٨
	Pre-drilling following by chemical splitting instead of using large excavator mounted breaker should be used as mitigation measure for rock breaking and rock drilling.	^

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;

N/A Not Applicable at this stage; • Non-compliance but rectified by \* Recommendation was made during site audit but improved/rectified by the contractor; • Non-compliance but rectified by the contractor;

<sup>#</sup> Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	No construction activity is recommended during the examination period.	^
	Ground borne noise	
	The noise level should be measured on the ground floor inside the nearest building during the TBM construction work in the daytime. If the daytime monitored ground borne noise exceeds the relevant evening/night ground borne noise criteria, evening/night construction work would not be carried out for the concerned tunnel section. Evening/night time construction work is subject to CNP application under the control of NCO.	Λ
	Public relationship strategy with 24-hour hotline system.	

Precautionary measures for construction work near natural streams	
<ul> <li>The government provides guidelines (ETWB TCW NO. 5/2005 and DSD TC 2/2004) are providing guidelines to minimize impact when there is construction work carried out at near natural streams course. Relevant mitigation measures for the intakes an summarised as follows:         <ul> <li>Temporary site access to the work sites should be carefully planned and located to minimize disturbance caused to the substrates of streams/rivers and riparian vegetation by construction plant.</li> <li>Locations well away from the rivers/streams for temporary storage of materials (e.g equipment, filling materials, chemical and fuel) and temporary stockpile of construction debris and spoil should be identified before commencement of works.</li> <li>Proposed works site areas inside, or in the proximity of, natural rivers and streams should be temporarily isolated to preven adverse impacts on the stream water qualities.</li> <li>Stockpiling of construction materials, if necessary, should be completely properly covered and located away from any natura stream/river.</li> <li>Construction debris and spoil should be covered up and/or properly disposed of as soon as possible to avoid being washed into nearby rivers/streams by rain and local runoff.</li> </ul> </li> <li>Construction of temporary berthing point at the Western Portal         <ul> <li>A refuse collection vessel shall be provided to collect refuse or materials lost into the sea.</li> <li>The respective areas of the marine works will be completely enclosed by the silt curtain. The curtain shall be extended from wate surface down to the seabed where it is anchored using sinker blocks. The Contractor shall inspect the silt curtain on regular basis t ensure its integrity and it is serviceable for all times.</li> </ul></li></ul>	^ ^ ^ *

 N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Non-compliance but rectified/improved by the contractor; • Non-compliance but rectified by the contractor;

Types of Impacts	Mitigation Measures	Status
	Transfer of armour rock onto the seabed from barge at the temporary pier location should be conducted by careful grabbing and unloading to the seabed (to minimize sediment migration).	^
	The conveyor belt should be completely covered and muddy effluent from the temporary barge should be contained, treated and disposed. Where there is transfer of excavated wastes, the Contractor should provide appropriate measures to ensure that the waste is free from floatables, putrescibes, organic wastes and toxic materials and when required a refuse collection vessel be provided to collect float refuse.	۸
	Construction of stilling basin at Western Portal outfall	
	All construction for the basin should be carried out inside the temporary cofferdam which is a temporary watertight enclosure built in the water and pumped dry to expose the bottom so that construction of stilling basin can be undertaken.	^
	During the dewatering process, appropriate desilting/sedimentation devices should be provided on site for treatment before discharge. The Contractor should ensure discharge water from the sedimentation tank meet the WPCO/TM requirements before discharge.	^
	The cofferdam will remain on site until after the construction of stilling basin has been completed. The coffer dam shall be regularly inspected and maintained to ensure no spillage of waste or wastewater into the sea. Conveyance of dredged materials from the coffer dam shall be carried out cautiously to avoid spillage into the sea.	^
	The filled material for the stilling basin should be contained inside the temporary cofferdam. The top level of the cofferdam shall be constructed higher than the final backfilled level.	^
	The Contractor shall be responsible for the design, installation and maintenance of the silt curtains to minimize the impacts on the water quality and the protection of water quality. The design and specification of the silt curtains shall be submitted by the Contractor to the Engineer for approval.	N/A
	Silt curtains shall be formed from tough, abrasion resistant, permeable membranes, suitable for the purpose, supported on floating booms in such a way as to ensure that the sediment plume shall be restricted to within the limit of the works area. The silt curtain shall be formed and installed in such a way that tidal rise and fall are accommodated, with the silt curtains always extending from the surface to the bottom of the water column and held with anchor blocks. The removal and reinstallation of such curtains during typhoon conditions shall be as agreed with the Director of Marine Department. The contractor shall regularly inspect the silt curtains and check that they are moored and marked to avoid danger to marine traffic. Any damage to the silt curtain shall be repaired by the Contractor promptly and the works shall be stopped until the repair is fixed to the satisfaction of the Engineer.	N/A

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Mon-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	Transfer of rock fill material (armour rock) from the barge onto the site location should be conducted by grabbing and placement on the seabed to minimize sediment migration. No free dropping of the material will be allowed.	^
	Prior to the construction of armor rock based panel, a silt curtain shall also be installed prior to carry out any marine works as a preventive mitigation measure.	N/A
	Construction of TBM tunnel at both portals and intakes	
	Recycled water will be used at the cutter face for cooling purposes. Used water will be collected and discharged to a settling tank for settlement. Excess water from the settling tank will be transferred to the water treatment plant on site where the addition of flocculants will assist in settlement of solids. The Contractor should ensure discharge water from the sedimentation tank meet the WPCO/TM requirements before discharge.	^
	During the drilling process, all flushing water will be recycled for use. Discharge of the treated water to nearby drainage system shall be allowed provided that it has been treated to a level meeting with statutory requirements.	۸
	Water flow at streams should be maintained by a temporary diversion system during the construction phase of intakes and manhole drop shafts.	^
	General Construction Activities and Workforce	
	A. Surface runoff	
	Effluent produced from construction activities are subjected to WPCO control. Effluent produced from sites should be diverted away from stream courses. Construction works near stream course should be scheduled in the dry season as far as practical to avoid excessive site runoff discharge.	*
	Under the <i>Water Pollution Control Ordinance</i> (WPCO), turbid water from construction sites must be treated to minimize the solids content before being discharged into storm drains. The suspended solids load can be reduced by directing the runoff into temporary sand traps or other silt-removal facilities, and other good and appropriate site management practices. Advice on the handling and disposal of construction site discharge is provided in the ProPECC Paper (PN 1/94) on Construction Site Drainage.	*
	A drainage system layout should be prepared by the Contractor for each of the works areas (portals and intakes), detailing the facilities and measures to manage pollution arising from surface runoff from those works areas. The drainage layout and an associated drainage management plan to reduce surface runoff sediments and pollutants entering watercourses, should be submitted to the Engineer for approval and to EPD for agreement.	*

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure; • Non-compliance but rectified by the contractor;

N/A Not Applicable at this stage; • Non-compliance but rectified by \* Recommendation was made during site audit but improved/rectified by the contractor; # Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	The system should be capable of handling stormwater from the site and directing it to sediment removal facilities before discharge. If oil and grease is used on the site or brought to the site, the stormwater should pass through oil interceptors before discharge. The interceptors should have a bypass to prevent washout in heavy storms.	٨
	A temporary channel system or earth bunds or sand barriers should be provided in works areas on site to direct stormwater to silt- removal facilities. Stockpiled materials, if susceptible to erosion of rain or wind, should be covered with tarpaulins (or/similar fabric0 or hydroseedings as far as practicable especially during the wet season.	*
	Silt removal facilities should be checked and the deposited silt and grit should be removed regularly to ensure these facilities are in good working condition and to prevent blockages.	*
	Vehicle washing areas should be drained into a settlement into a settlement basin to settle out the suspended solid before discharge to storm water drains. The water should be recycled on site whenever possible. It is suggested that the wash water from the wheel wash basin is either reused for road watering or pumped to the on-site settling tanks for treatment. Water used for dust depression purposes should be minimized and an alternative soil holding agent should be considered.	Λ
	B. Spillage, Oil and Solvents Any contractor generating waste oil or other chemicals as a result of his activities should register as a chemical waste producer and provide a safe storage area for chemicals on site. Oil interceptors need to be regularly inspected and cleaned to avoid wash-out of oil during storm conditions. A bypass should be provided to avoid overload of the interceptor's capacity.	٨
	Any spillage should be cleaned up immediately and the resulting contaminated absorbent material should be properly managed according to Waste Disposal Regulations. Spills should be contained to avoid spreading and contaminating the water resources.	٨
	Oil and fuels should be used and stored properly in designated area. All fuel tanks and storage areas should be provided with locks and be sited on within sealed areas within surrounded by bunds of with a capacity equal to 110% of the storage capacity of the largest tank.	*
	Good housekeeping practices are required to minimize careless spillage and keep the work space in a tidy and clean condition. Appropriate training, including safety codes and relevant manuals, should be given to the personnel who regularly handle the chemicals on site.	*

Types of Impacts	Mitigation Measures	Status
	C. On-Site Effluent Generation	
	Sewage arising from the additional population of workers on site should be collected in a suitable storage facility (chemical mobile toilets). Most of the work site locations are close to the public sewerage system, and therefore the use of septic tanks isare, therefore, not encouraged. Portable toilets should be used coupled with tickering away services provided by a licensed collector. They should be positioned at appropriate locations across the site to ensure no direct discharge of foul water off-site.	^
	D. Protection of Existing Flora and Fauna	
	The Contractor should provide details of the plant and operation plans at each site for approval by the Engineer before commencing construction. The plans should include how the existing flora and fauna will be protected. Locations required for groundwater levels monitoring are Eastern Portal, PFLR1(P), THR2(P), TP5, TP789 and W12.	۸
	The construction and demolition of the temporary pier may create short term impacts on the local marine water quality. The situation will be restored once the work is finished by proper phasing of the works programme and implementation of the adequate mitigation measures (e.g. silt curtain) the impacts will be minimized.	۸
	Maintaining Baseflow in Downstream Watercourses	
	The final design will be developed during the detailed design stage. The exact base flow rates to be maintained at each of the intakes will be subject to detailed site investigation at design stage.	
	<ul> <li>Purpose of the by-pass device is to maintain the base-flow of the affected stream course.</li> <li>The by-pass system comprises an approach link and a trapezoidal channel.</li> <li>The approach link is section with inclined profiled surface at a gradient of 1 in 100. It is used to direct the base flow to the bypass trapezoidal channel at its down stream end during the normal days.</li> <li>The trapezoidal channel is sized such that it could handle the base flow in the affected stream course which is estimated to be no more than 20 l/s.</li> <li>Whenever the flow in the stream course exceeding the base flow rate, the excessive flow will overflow into the intake structure via the bottom rack structure. The bottom rack structure has bar screen on the top and inclined channel at the bottom. The top level of the bar screen is level with the by-pass channel with an aim to receive the overflow from the by-pass channel.</li> <li>The by-pass channel is designed requiring minimum maintenance. However, it is recommended that the maintenance authority carry out regular maintenance inspection prior to onset of seasons and after significant rainstorm event to prevent blockage of the by-pass and bottom rack structure.</li> </ul>	N/A N/A N/A N/A N/A

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Mon-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	Mitigation Measures         General         A proper waste management plan should be implemented to promote waste minimisation at source. Where waste generation is unavoidable then the potential for recycling or reuse should be explored and opportunities taken. If wastes cannot be recycled then the recommended disposal routes should be followed.         All waste materials shall be segregated into categories covering:         • Excavated material or construction waste suitable for reuse on-site         • Excavated material or construction waste suitable for public filling areas         • Remaining C&D waste for landfill         • Chemical waste, and         • General refuse         Proper segregation and disposal of construction waste should be implemented. Separate containers for inert and non-inert wastes should be provided. The inert waste should be taken to public filling area and the non-inert waste should be transported to strategic landfills.         A trip-ticket system on the solid waste transfer/disposal operations should be included as one of the contractual requirements (ETWB TCW No. 31/2004). The Independent Environmental Checker (IEC) should responsible for auditing this system.         IEC should also responsible for auditing the well-documented record system which includes: (i) quantity of waste generation, (ii) quantity of recycled material, (iii) quantity of disposed material, (iv) disposal methods and (v) sites should be implemented during construction phase.         Regular cleaning and maintenance of the waste storage area should be conducted throughout the construction stage.	Status         *         ^         *         *
	Excavated spoil Control measures for soil temporarily stockpiled on-site should be taken in order to minimize the noise, generation of dust, pollution of water and visual impact. Key impacts include:	۸

Types of mpacts	Mitigation Measures	Status
	• Conference of standard and should be matted with mater when accessory consciolly during dry concern	
	<ul> <li>Surface of stockpiled soil should be wetted with water when necessary especially during dry season</li> <li>Disturbance of stockpiled soil should be minimized</li> </ul>	^
	<ul> <li>Disturbance of stockpiled soil should be minimized</li> <li>Stockpiled soil should be monorally sourced with termouling someoically because rain storms.</li> </ul>	^
	<ul> <li>Stockpiled soil should be properly covered with tarpaulins especially heavy rain storms</li> <li>Stockpiling areas should be enclosed if possible</li> </ul>	^
	<ul> <li>Stockpling areas should be enclosed if possible</li> <li>Stockpling location should be away from the shoreline</li> </ul>	
	<ul> <li>An independent surface water drainage system equipped with silt traps should be installed at the stockpiling area</li> </ul>	
	An independent surface water drainage system equipped with sit traps should be instaned at the stockpring area	
	<u>Chemical wastes</u>	
	For those processes that generate chemical waste, it may be possible to find alternatives which generate reduced quantities or even no chemical waste, or less dangerous types of chemical waste.	٨
	Construction processes produce chemical waste, the contractor must register with EPD as a Chemical Waste Producer. Wastes classified as chemical wastes are listed in the Waste Disposal (Chemical Waste) (General) Regulation (CWR). It should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Waste published by the EPD. A producer of chemical wastes should be registered as chemical waste producer and registered with EPD.	^
	The chemical waste generated shall be properly labelled, stored and disposed of according to the CWR. Proper storage area shall be allocated on site for storage of chemical waste. The chemical waste should only be collected by a licensed collector. An updated list of licensed chemical waste collector can be obtained from EPD.	*
	In case of spillage, spill absorbent material and emulsifiers should be available on site. This material should be replaced on a regular basis and the contaminated material stored in a designated, secure place.	*
	<u>General refuse</u> A reputable waste collector should be employed by the contractor to remove general refuse from the site, separate from C&DM and chemical wastes, and on regular basis in order to minimize odour, pest and litter impacts. The burning of refuse at site is not permitted under the Air Pollution Control Ordinance (Cap 311).	*
	Office waste can be reduced through recycling of paper if volumes are large enough to warrant collection.	^
	Good management practices should be implemented to ensure that refuse is properly stored and is transported for disposal of at licensed landfills.	^

Remarks:
 ^
 Compliance of mitigation measure;
 X Non-compliance of mitigation measure;

 N/A
 Not Applicable at this stage;
 • Non-compliance but rectified by the contractor;

 \*
 Recommendation was made during site audit but improved/rectified by the contractor;

 #
 Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
Terrestrial Ecology	<ul> <li>During the detailed design stage, the following issues should also be considered as possible to further minimise the impacts: <ul> <li>Adjustment of site boundary to minimise use of mixed woodland as temporary works area. In particular, the woodland habitat in temporary works area of the Eastern Portal will be avoided, thereby greatly reducing the area of temporary loss of woodland habitat.</li> <li>Minimizing felling of large trees.</li> <li>About 20% of trees within the works area will be transplanted. The individual of Artocarpus hypargyreus recorded within the temporary works area of HKU1, if to be encroached, would also be transplanted.</li> </ul> </li> <li>Standard site practices including the following, should be enforced to minimise the disturbance to the surroundings: <ul> <li>Treat any damage that may occur to large individual trees in the adjacent area using materials and methods appropriate for tree surgery.</li> <li>Reinstate work sites/disturbed areas immediately after completion of the construction works, in particular, through on-site tree/shrub planting along the woodland and shrubland section within the temporary works area. Tree/shrub species used should make reference from those in the surrounding area.</li> <li>Regularly check the work site boundaries to ensure that they are not exceeded and that no damage occurs to surrounding areas.</li> <li>A total of 1.02 ha would be provided within the channelised section to maintain a deeper water depth in the expanded channel, in particular during dry season as well as a basin at the end of the channelised section to provide living space for aquatic life. Step chute in the form of a series of descending water pools would be constructed between the low flawe channel, and the form of a series of descending water pools would be constructed between the low flawe channel and the undisturbed stream course. There would also be openings for aquatic fauna between each chute step (pool). These could work like a "ladder" to help avoid isolating the aqu</li></ul></li></ul>	

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Mon-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	Surveys of amphibians at E4(P), PFLR1(P), W12(P), MB16, E5(B)(P), TP789(P) and P5(P) prior to commencement of construction is recommended. Frogs, including Hong Kong Cascade Frog and Lesser Spiny Frog, and tadpoles found at work areas of these proposed intake points will be collected and translocated to nearby streams that will not be affected by the project. These procedures should be performed by experienced herpetologists. A detailed translocation proposal will be submitted during the detailed design stage.	^
	Measures should also be taken to avoid runoff to streams and marine habitats. Stream/channel which could potentially be affected during construction should be prevented from sedimentation by erection of sediment barriers. Site runoff should be desilted by siltation traps in streams/channels or diverted, to reduce the potential for suspended sediments, organics and other contaminants to enter the local stream environment.	۸
Marine Ecology	Silt curtains will be deployed during the construction and demolition of the temporary berthing point. Deployment of silt curtains around the berthing point area would effectively avoid adverse water quality impacts due to barge filling. No significant ecological impact is anticipated.	N/A
	The invert of the stilling basin would be at -5.4 mPD. A cofferdam in the form of pipe-pile wall is to be constructed outside the stilling basin prior to the construction of basin. The cofferdam will be dewatered to provide a working area for construction of the stilling basin. The boulders from the seawall will then be removed by landbased grabs.	^
	Although the speed of the working vessels to be used in the Project (mainly barges) would not be high, a speed limit for marine traffic is proposed as a precautionary measure. A speed limit of 10 knots should be strictly enforced in the works area, in particular in the waters between the outfall location and the navigation channel in East Lamma Channel.	^

Types of Impacts	VIIIIgation Vieastires		
Landscape and Visual	The proposed landscape and visual mitigation measures during the construction phase include: CM1 - Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. CM2 - Existing trees to be retained on site should be carefully protected during construction. The detailed proposal for any trees felling and transplantation is subject to Lands Department's approval on tree felling application at the detailed design stage. CM3 - Trees unavoidably affected by the works should be transplanted where practical. CM4 - Compensatory tree planting should be provided to compensate for felled trees. CM5 - The extent of disturbance on the existing stream course should be minimized. Any temporary works areas within the stream course shall be reinstated after construction. CM7 - Control of night-time lighting CM8 - Erection of decorative screen hoarding		

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;

Types of Impacts	Mitigation Measures	Status
	The Cultural Heritage Impact Assessment has identified the following resources which will require mitigation measures during the construction stage;	
	Haw Par Mansion (including boundary wall and gate) A condition survey must be undertaken by a qualified professional prior to the commencement of construction works for the tunnel portal in order to assess the structural integrity of the mansion, wall and gate (with special attention paid to any fragile architectural features). A report containing description of the types of construction, identification of fragile elements, an appraisal of the condition and a photographic record must be prepared. The report must also provide an assessment indicating whether further precautionary measures will be necessary during the construction phase, and if so provide details for sufficient protective measures, including monitoring for vibration control to ensure that no damage to the structure and fabric of the house, wall and gate results from the construction works. The report must be submitted to AMO for approval before construction activities commence. Upon approval the appropriate monitoring and precautionary measures shall be put into place.	۸
Cultural Heritage	A buffer zone with a minimum width of 3 metres and an obstruction free access point must be maintained between the boundary wall/gate and the temporary works area (during construction works associated for both the tunnel portal and the permanent vehicle access ramp). This is to enable access for routine maintenance works on the wall and to ensure that the wall is not damaged by machinery operation or related construction activities. The temporary works area will be enclosed by standard DSD site hoarding.	۸
	Former Explosive Magazine of Victoria Barracks	
	A condition survey must be undertaken by a qualified professional prior to the commencement of construction works in order to assess the structural integrity of the retaining wall and the extent of damage from cracks and vegetation growth. A report containing a description of the wall's construction materials, identification of fragile and/or endangered elements, an appraisal of the condition and a photographic record of the retaining wall must be prepared. The report must also provide an assessment indicating whether further precautionary measures will be necessary during the construction phase, and if so provide details for sufficient protective measures, such as monitoring for vibration control, to ensure that no damage to the retaining wall results from the construction works. The report must be submitted to AMO for approval before construction activities commence. Upon approval the appropriate monitoring and precautionary measures shall be put into place.	Λ
	A buffer zone with a minimum width of 3 metres and an obstruction free access point must be maintained between the retaining wall and the temporary works area (for the duration of the construction phase). The works area will be enclosed by standard DSD site hoarding.	^

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Mon-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
Fisheries	Silt curtain will be deployed during the construction and demolition of the temporary berthing point. With the deployment of silt curtains around the berthing point area, adverse water quality impact associated with the filling would not be anticipated. No significant fisheries impact is anticipated.	N/A
	The invert of stilling basin will be found at -5.4 mPD. A cofferdam in the form of pipe-pipe wall is to be constructed outside the stilling basin prior to the construction of basin. The cofferdam will be dewatered to provide a working space for the construction of stilling basin. The boulders from the seawall will then be removed by landbased grabs.	۸
Hazard to Life	There will be no overnight storage of explosives for this project. Transportation of explosives to site for the construction of adit will be undertaken on a daily basis. The contractor is required to destroy any unused explosives before nightfall. If contractor wishes to set up magazines for overnight storage of explosives, it is necessary to carry out risk assessment and seek the relevant approval following the EIAO process.	^

APPENDIX K EVENT ACTION PLANS

# **Appendix K - Event Action Plans**

## Event/Action Plan for Air Quality

	ACTION			
EVENT	ET	IEC	SUPERVISING OFFICER'S REPRESENTATIVE	CONTRACTOR
ACTION LEVEL				
1.Exceedance for one sample	<ol> <li>Identify the source and investigate the causes and propose remedial measures</li> <li>Inform Supervising Officer's Representative &amp; IEC</li> <li>Repeat measurement to confirm finding</li> <li>Increase monitoring frequency to daily</li> </ol>	<ol> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> </ol>	1.Notify Contractor	<ol> <li>Rectify any unacceptable practice</li> <li>Amend working methods if appropriate</li> </ol>
2.Exceedance for two or more consecutive samples	<ol> <li>Identify the source</li> <li>Inform Supervising Officer's Representative &amp; IEC</li> <li>Repeat measurements to confirm findings</li> <li>Increase monitoring frequency to daily</li> <li>Discuss with Supervising Officer's Representative &amp; IEC for remedial actions required</li> <li>If exceedance continues, arrange meeting with Supervising Officer's Representative &amp; IEC</li> <li>If exceedance stops, cease additional monitoring</li> </ol>	<ol> <li>Checking monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> <li>Discuss with ET, IEC and Contractor on proposed remedial actions</li> <li>Advise the Supervising Officer's Representative &amp; ET on the effectiveness of the proposed remedial measures</li> <li>Supervise the implementation of the remedial measures</li> </ol>	<ul> <li>1.Confirm receipt of notification of failure in writing</li> <li>2.Notify Contractor</li> <li>3.Ensure remedial actions properly implemented</li> </ul>	<ol> <li>Submit proposals for remedial actions to Supervising Officer's Representative within 3 working days of notification</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate</li> </ol>
LIMIT LEVEL				
1.Exceedance for one sample	<ol> <li>Identify source,,investigate the causes and propose remedial measures</li> <li>Inform Supervising Officer's Representative &amp; IEC and EPD</li> <li>Repeat measurement to confirm finding</li> <li>Increase monitoring frequency to daily</li> <li>Assess effectiveness of Contractor's remedial actions and keep EPD and Supervising Officer's Representative &amp; IEC informed of the results</li> </ol>	<ol> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> <li>Discuss with ET and Contractor on proposed remedial actions</li> <li>Advise the Supervising Officer's Representative on the effectiveness of the proposed remedial measures</li> <li>Supervise the implementation of the remedial measures</li> </ol>	<ul> <li>1.Confirm receipt of notification of failure in writing</li> <li>2.Notify Contractor</li> <li>3.Ensure remedial actions properly implemented</li> </ul>	<ol> <li>Take immediate action to avoid further exceedance</li> <li>Submit proposals for remedial actions to Supervising Officer's Representative within 3 working days of notification</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate</li> </ol>
2.Exceedance for two or more consecutive samples	<ol> <li>Identify source</li> <li>Inform Supervising Officer's Representative, IEC and EPD the causes &amp; actions taken for the exceedances</li> <li>Repeat measurement to confirm findings</li> </ol>	<ol> <li>Discuss amongst Supervising Officer's Representative, ET and Contractor on the potential remedial actions</li> <li>Review Contractor's remedial actions to assure their effectiveness and advise the</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing</li> <li>Notify Contractor</li> <li>In consultation with the IEC, agree with the Contractor on the remedial measures to be</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance</li> <li>Submit proposals for remedial actions to Supervising Officer's Representative within 3 working</li> </ol>

	ACTION				
EVENT	ET	IEC	SUPERVISING OFFICER'S	CONTRACTOR	
			REPRESENTATIVE		
ACTION LEVEL					
	<ul> <li>4. Increase monitoring frequency to daily</li> <li>5. Investigate the causes of exceedance</li> <li>6. Arrange meeting with &amp; IEC and Supervising Officer's Representative to discuss the remedial actions to be taken</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep ER, IEC and EPD informed of the results</li> <li>8. If exceedance stops, cease additional monitoring</li> </ul>	Supervising Officer's Representative accordingly 3.Supervise the implementation of the remedial measures	<ul> <li>implemented</li> <li>4.Ensure remedial measure are properly implemented</li> <li>5.If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated</li> </ul>	<ul> <li>days of notification</li> <li>3. Implement the agreed proposals</li> <li>4. Resubmit proposals if problem still not under control</li> <li>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated</li> </ul>	

#### Event/Action Plan for Construction Noise

EVENT		ACTION			
	ЕТ	IEC	SUPERVISING OFFICER'S REPRESENTATIVE	Contractor	
Action Level	<ol> <li>Notify IEC, Supervising Officer's Representative and Contractor</li> <li>carry our investigation by reviewing all the relevant monitoring data and the corresponding construction activities. Exceedances should also be confirmed by immediate verification in the field as far as practical.</li> <li>Report the results of investigation to the IEC, Supervising Officer's Representative and Contractor</li> <li>Discuss with the Contractor and formulate remedial measures</li> <li>increase monitoring frequency to check mitigation effectiveness</li> </ol>	<ol> <li>Review the analysed results submitted by the ET</li> <li>Review the proposed remedial measures by the Contractor and advise the Supervising Officer's Representative &amp; ET accordingly</li> <li>Supervise the implementation of remedial measures</li> </ol>	<ol> <li>Confirm receipt of notification of complaint in writing</li> <li>Notify Contractor</li> <li>require Contractor to proposed remedial measures for analyzed noise problem</li> <li>Ensure remedial measures are properly implemented</li> </ol>	<ol> <li>Identify practicable measures to minimize the noise impact. Submit noise mitigation proposals to ET, IEC and ET.</li> <li>Implement noise mitigation proposals</li> </ol>	
Limit Level	<ol> <li>Notify IEC, Supervising Officer's Representative, EPD and Contractor</li> <li>Identify the source(s) of impact by reviewing all the relevant monitoring data and the corresponding construction activities. Exceedances should also be confirmed by immediate verification in the field as far as practical.</li> <li>Repeat measurement to confirm findings</li> <li>Increase monitoring frequency</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>inform IEC, Supervising Officer's Representative and EPD the cause &amp; actions taken for the exceedances</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and Supervising Officer's Representative informed of the results</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst Supervising Officer's Representative, ET, and Contractor on the potential remedial actions</li> <li>Review Contractor's remedial actions to assure their effectiveness and advise the Supervising Officer's Representative &amp;ET accordingly</li> <li>Supervise the implementation of the remedial measures</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing</li> <li>Notify Contractor</li> <li>Require Contractor to propose remedial measures for the analyzed noise problem</li> <li>Ensure remedial measures are properly implemented</li> <li>If exceedance continuous, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is aborted</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance</li> <li>Identify practicable measures to minimize the noise impact. Submit proposals for remedial actions to Supervising Officer's Representative within three working days of notification</li> <li>Implement the agreed proposals</li> <li>Resubmit proposal if problem still not under control</li> <li>Stop the relevant portion of works as determined by the Supervising Officer's Representative until the exceedance is abated</li> </ol>	

## Event/Action Plan for Water Quality

	ACTION					
EVENT	ET	IEC	SUPERVISING OFFICER'S REPRESENTATIVE	CONTRACTOR		
ACTION LEVEL		l				
Action level being exceeded by one sampling day	<ol> <li>Repeat in situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC, contractor and Supervising Officer's Representative;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods.</li> <li>Discuss mitigation measures with IEC and Contractor</li> <li>Repeat measurement on next day of exceedance.</li> </ol>	<ol> <li>Discuss with ET and Contractor on the mitigation measures. Review proposals on mitigation measures submitted by Contractor and advise the Supervising Officer's Representative accordingly; and</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Discuss with IEC on the proposed mitigation measures; and</li> <li>Make agreement on the mitigation measures to be implemented.</li> </ol>	<ol> <li>Inform the Supervising Officer's Representative and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ET and IEC and propose mitigation measures to IEC and Supervising Officer's Representative;</li> <li>Implement the agreed mitigation measures.</li> </ol>		
Action level being exceeded by more than one consecutive sampling days	<ol> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC, contractor;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC, Supervising Officer's Representative and Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Prepare to increase the monitoring frequency to daily;</li> <li>Repeat measurement on next day of exceedance.</li> </ol>	<ol> <li>Discuss with ET and Contractor on the mitigation measures. Review proposals on mitigation measures submitted by Contractor and advise the Supervising Officer's Representative accordingly; and</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Discuss with IEC on the proposed mitigation measures; and</li> <li>Make agreement on the mitigation measures to be implemented.</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Inform the Supervising Officer and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment and</li> <li>Consider changes of working methods;</li> <li>Discuss with ET and IEC and propose mitigation measures to IEC and Supervising Officer's Representative within 3 working days;</li> <li>Implement the agreed mitigation measures.</li> </ol>		
LIMIT LEVEL						
Limit level being exceeded by one sampling day	<ol> <li>Repeat measurement on next of exceedance to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC, contractor, Supervising Officer's Representative and EPD;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC, Supervising Officer's Representative and Contractor.</li> </ol>	<ol> <li>Check monitoring data submitted by ET and Contractor's working methods.</li> <li>Discuss with ET and Contractor on possible mitigation measures;</li> <li>Review the proposed mitigation measures submitted by Contractor and advise the Supervising Officer's Representative accordingly;</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing</li> <li>Discuss with IEC, ET and Contractor on the proposed mitigation.</li> <li>Request Contractor to view the working methods.</li> <li>Ensure mitigation measures are properly implemented.</li> </ol>	<ol> <li>Inform the Supervising Officer's Representative and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment and consider changes of working methods;</li> <li>Discuss with ET, IEC and Supervising Officer's Representative and propose mitigation measures to Supervising Officer's Representative and IEC within 3 working days;</li> </ol>		

	ACTION				
EVENT	ET	IEC	SUPERVISING OFFICER'S REPRESENTATIVE	CONTRACTOR	
				5. Implement the agreed mitigation measures.	
Limit level being exceeded by more than one consecutive sampling days	<ol> <li>Repeat measurement on next of exceedance to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC, contractor, Supervising Officer's Representative and EPD;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC, Supervising Officer's Representative and Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days.</li> </ol>	<ol> <li>Check monitoring data submitted by ET and Contractor's working methods.</li> <li>Discuss with ET and Contractor on possible mitigation measures;</li> <li>Review the proposed mitigation measures submitted by Contractor and advise the Supervising Officer's Representative accordingly;</li> <li>Supervise the implementation of mitigation measures.</li> </ol>	<ol> <li>Discuss with IEC, ET and Contractor on the proposed mitigation measures;</li> <li>Request Contractor to critically review the working methods;</li> <li>Make agreement on the mitigation measures to be implemented;</li> <li>Ensure mitigation measures are properly implemented;</li> <li>Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit level</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance</li> <li>Discuss with ET, IEC and Supervising Officer's Representative and propose mitigation measures to Supervising Officer's Representative and IEC within 3 working days;</li> <li>Implement the agreed mitigation measures;</li> <li>Resubmit proposals of mitigation measures if problem still not under control;</li> <li>As directed by the Supervising Officer, to slow down or to stop all or part of the construction activities until no exceedance of Limit level.</li> </ol>	

APPENDIX L COMPLAINT LOG

#### APPENDIX L – COMPLAINT LOG

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
Com-2008-05-003	Construction site at Eastern Portal	22 May 2008	The complaint was lodged by Ms. Ng on 22 May 2008 regarding noise nuisance generated from the construction activities at the construction site of Eastern Portal	<ul> <li>According to the Contractor, only one excavator and one generator were operated for the excavation works around 8 am on 22 May 2008 at the Eastern portal. No other construction activities were conducted.</li> <li>In response to the complaint, The Contractor agreed to reschedule their current works activities, with immediate effect from 23 May 2008, that only site preparation works without noise nuisance to the nearby residents will be carried out from 7:00 am to 8:00 am at the Eastern Portal area.</li> <li>Base on the information collected and the monitoring results, the complaint was considered not justifiable since (1) no exceedance of the noise monitoring results was recorded in May and (2) no non-compliance or observation on noise was recorded.</li> </ul>	Closed
Com-2008-05-004	Construction site at Western Portal (Marine Works)	31 May 2008	The complaint was lodged by one of the local resident on 31 May 2008 regarding the noise nuisance generated from the marine works at Western Portal.	According to the Contractor, only two derrick barges and one tug boat were operated for the seabed formation works around 18:00 hrs on 31 May 2008 at the Western Portal. No other construction activities were conducted.	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				Base on the information collected and the monitoring results, the complaint was considered not justifiable since (1) no exceedance of the noise monitoring results was recorded in May and (2) no non- compliance or observation on noise was recorded.	
Com-2008-07-007	Construction site at Eastern Portal	2 July 2008	The complaint was lodged by a resident of The Legend on 2 July 2008 regarding noise nuisance generated from the construction activities at the construction site of Eastern Portal	According to the Contractor, only one generator and one drilling rig (Jumbo) were operated for the preparation works around 7:30a.m on 2 July 2008 at the Eastern portal. Construction noise was found from other construction site (Gammon Construction Limitied) adjacent to Eastern Portal area. In response to the complaint, The Contractor review his forthcoming operations within the Eastern Portal site as previous they agreed, reschedule their current works activities, with immediate effect from 23 May 2008, that only site preparation works without noise nuisance to the nearby residents will be carried out from 7:00 am to 8:00 am at the Eastern Portal area. Additional noise monitoring was conducted on 16 and 17 July 2008 during the drilling rig (Jumbo), excavator and wheel loader were operated for drilling works.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				Base on the information collected and the monitoring results, the complaint was considered not justifiable since (1) no exceedance of the noise monitoring results was recorded in June and July 2008 and additional noise monitoring (2) no non- compliance or observation on noise was recorded.	
COM-2008-10-011	Construction site at Western Portal	11 October 2008	The complaint was lodged by one of the resident of Victoria Road, Ms Cheung on 11 October regarding about the noise nuisance generated from the construction works at Western Portal	According to the Contractor, excavation works and marine works including sheet piling works were also conducted at the time of complaint at Western PortalAdditional noise monitoring was conducted on 15 October 2008, drilling works, excavation works and marine works including sheet piling works were also conducted. The construction noise levels measured during the construction works were well below the construction noise limit of 75 dB(A)The Contractor agreed to reschedule the starting time of the construction works to 8:15am on every Saturday that without noise nuisance from the construction works to the nearby residents will be carried out from 7:00 am to 8:15 am at the Western Portal area.	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				Base on the information collected, the noise level measured at outside Aegean Terrace during the construction works at Western Portal site were well below the construction noise limit of 75 dB(A). Also, the Contractor has implemented the remedial measure that reschedule the starting time of the construction works to 8:15am on every Saturday immediately after receiving the complaint to minimize the noise nuisance to the nearby residents.	
COM-2008-10-012	Construction site at Intake TP5	15 October 2008	The complaint was lodged by Mr Choi on 15 October 2008 regarding about the noise generated from the GI works, which starts from 8:30 hrs to 17:30 hrs next to Aigburth at May Road.	According to the information provided by the Contractor, only rotary type drill rigs and water pumps were operated for the GI works at the time of complaint at Intake TP5. Additional site inspection and noise	
COM-2008-10-013	Construction site at Intake TP5	31 October 2008	The complaint was lodged by Mr Lai on 31 October 2008 regarding the black smoke is emitted and noise is generated from the machine at the site (Intake TP5), he needed to close the windows to prevent the black smoke from entering his flat and to attenuate the noise.	<ul> <li>Additional site inspection and noise monitoring at the podium of the Valverde at May Road were conducted on 3 Nov 2008 and 24 Oct, 5 Nov, 7 Nov 2008 respectively.</li> <li>The Contractor agreed to reschedule the starting time of the construction works to 9:30am on every Saturday and 8:00 on normal weekdays that without noise nuisance to the nearby residents will be carried out from 7:00 am to 8:00 am at Intake TP5. Acoustic insulating materials</li> </ul>	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM-2008-11-015	Construction site at Intake TP5	4 November 2008	The complaint was lodged by Ms Lee on 4 November regarding the noise nuisance generated from the construction works at Intake TP5.	have been applied for enclosing water pump and rotary type drill rigs to minimize the noise nuisance to the nearest residents. Base on the information collected, the noise level measured at the podium of the Valverde at May Road were well below the construction noise limit of 75 dB(A) after the Contractor has implemented the remedial measure.	
COM-2008-11-016	Construction site at Western Portal	17 November 2008	The complaint was lodged by Mr Cheng on 17 November 2008 regarding dust nuisance arising from the soil nailing works at the roadside slope of Cyberport Road.	According to the information provided by the Contractor, soil nailing works were conducted and some plant equipments i.e air compressor and generator were operated at the time of complaint at Western Portal. Base on the regular air quality monitoring in November 2008 at Outside Aegean Terrace (AQ2) and Outside The Site Office at Western Portal (AQ3), the dust levels measured at AQ2 for 1 hour TSP and at AQ3 for 24 hour TSP were well below the Action Level ( $321\mu$ g/m3 for 1 hour TSP and $156\mu$ g/m3 for 24 hour TSP). Also, the Contractor has implemented the dust suppression measures to prevent dust nuisance from the construction activities including soil nailing works.	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM-2008-11-019	Construction site at Western Portal	29 November 2008	The complaint was lodged by Ms Cheung on 1 December 2008 regarding noise nuisance at Western Portal at 08:30 hrs approx on 29 November 2008 and 00:30 on 1 December 2008.	According to the information provided by The Contractor, no construction works was carried out at the temporary jetty at the time of complaint (00:30 on 1 December 2008) at Western Portal. However, base on the regular noise monitoring at Outside Aegean Terrace (NC3), the noise level measured during the construction works at Western Portal site were well below the construction noise limit of 75 dB(A).	Closed
COM-2008-12-020	Construction site at Western Portal	28 December 2008	The complaint was lodged by Ms Cheung on 28 December 2008 regarding the excavator was found working within Western Portal works area on Sunday.	<ul> <li>The complaint was considered not justifiable as Construction Noise Permit (CNP) – CNP No. GW-RS0827-08 has been granted from EPD for carrying out the construction works at Hong Kong West Drainage Tunnel (Western Portal), Cyberport Road, Cyberport, Hong Kong (DSD Contract No. DC/2007/10) between 1 December 2008 at 1900 hours and 28 February 2009 at 2400 hours. The powered mechanical equipment can be operated during the hours as below:</li> <li>a) Any day not being a general holiday between 1900 – 2300 hours</li> <li>b) General holiday (including Sundays) between 0700 – 1900 hours</li> </ul>	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM-2009-01-021	Muddy Water Discharged into Sea at Western Portal	21 January 2009	Muddy water was observed from discharging into the sea at Western Portal Site	Base on the information collected, the muddy water discharged into the sea is considered due to the operations of excavation of stilling basin and poor condition of the silt curtain. The Contractor agreed to review their current provisions to prevent any muddy water from discharging into the sea again and close check the condition of the silt curtain.	Closed
COM-2009-01-022(A)	Construction	12 January 2009	The complaint was lodged by Mr Chan, the assistant of Mr CHAN Ngok pang (Southern District Councillor) about the resident in Baguio Villa near Victoria Road, Mr Ronald Chan concerns on the noisy activities carried out at Western Portal site.	Base on the information collected, the noise level measured at outside Aegean Terrace during the construction works at Western Portal site were well below the construction noise limit of 75 dB(A). Aegean Terrace is	
COM-2009-01-022(B)	site at Western Portal	21 January 2009	The complaint was lodged by resident of Aegean Terrace at Sassoon Road about the noise nuisance generated from Western Portal Site.	at location close to the major site activities compared with Baguio Vila. Also, The Contractor agreed to reschedule their current works activities, no noisy work will be carried out at Western Portal Site before	Closed
COM-2009-01-022(C)		21 January 2009	The complaint was lodged by the resident in Baguio Villa near Victoria Road about noisy works at Western Portal Site.	8:00a.m.	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM-2009-02-023	Construction site at Eastern Portal	7 February 2009	Complaint of Construction Noise at Early Morning (07:45hrs) at Eastern Portal Site	Based on the information collected, the construction noise at about 07:45hrs on 7 February 2009 was due to the checking of the backhole by the sub-contractor. The Contractor was reminded to strengthen their site supervision and provide sufficient site-specific environmental training for sub- contractor to ensure that such situation would not be recurred.	Closed
COM-2009-03-025 COM-2009-03-026	Construction site at Western Portal	2 March 2009 4 March 2009 7 March 2009	Complaint of noise generated by midnight works and night- time lighting at Western Portal Site Complaint of pipe hitting noise at midnight at Western Portal Site.	Base on the information collected, the regular noise monitoring was conducted during the construction works at the restricted hours. The noise measurement results were well below the construction noise limit of 65dB(A) for the period of 0700-2300 hrs on holiday; and 1900-2300 hrs on all other days and baseline level during the night time.	
				The Contractor was reminded to strengthen their site supervision and implement necessary noise mitigation measures to minimize and avoid the construction noise impact to the residents nearby especially during the restricted hours.	Closed
				Regarding the complaint of spotlight hanging on the plant at the site portion WP, The Contractor was reminded to implement the mitigation measures for Visual during the construction by controlling the night-	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				time lighting so that the residual visual impacts can be accepted.	
COM-2009-04-028		7 April 2009	Complaint of noise generated from the construction works conducted till 11:00pm at Western Portal of the Hong Kong West Drainage Tunnel.	According to the information provided by The Contractor, TBM, conveyor belt, ventilation fan, tower crane and cherry picker were operated for the construction works on 7 April 2009 before 11:00pm and	
COM-2009-04-029	Construction site at Western Portal	10 April 2009	Complaint of noise generated by TBM works at Western Portal.	only TBM works with conveyor belt and ventilation fan were operated on 10 April 09 (Sunday). No operation of derrick barge on 10 April 09.	
				According to the photos taken on 8 April 2009, misplacement of plant was observed at Western Portal Site. Upon advice, The Contractor immediately moved the fan properly.	Closed
				Based on the information collected, the construction noise levels measured were well below the construction noise limit of 75 dB(A) for the period of 0700-1900 hrs on normal weekdays, 65 dB(A) for the period of 0700-2300 hrs on holiday; and 1900-2300	
				hrs on all other days and baseline level for the period of 2300-0700 hrs of next day. The ground borne noise levels measured were also well below the construction ground borne noise standards (i.e. 65	

Log Ref.	Location	Received Date	<b>Details of Complaint</b>	Investigation/Mitigation Action	Status
				dB(A) – Daytime (except General Holiday and Sundays) and 55 dB(A) – Daytime during general holidays and Sunday and all days during Evening (1900 to 2300 hrs). No exceedances of noise level have been recorded in March and April 2009.	
				The Contractor was advised to strictly follow the conditions of the permit to avoid any misplacement of plants in the future. Also, The Contractor should take sufficient noise mitigation measures to minimize the environmental impact on the nearby community as recommended in the approved EIA report.	
				In addition, DNJV already arranged tailors made training for the Production Team including the senior management and foreman to explain the conditions and requirements listed on the CNP and delegated one Engineer to ensure all construction activities and PMEs to be used are fully complying with CNP and legislation requirements before the commencement of the construction activities during the restricted hour.	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				Base on the information collected, regular noise Monitoring was conducted during the night time to check the noise levels are complying with the construction noise criteria. The noise levels measured at NC3 during the construction works at night time were well below the construction noise limit.	
				The Contractor was reminded to strengthen their site supervision by delegated Engineer to ensure all construction activities and PMEs to be used are fully complying with CNP and legislation requirements and implement necessary noise mitigation measures as recommended in the Approved EIA report to minimize and avoid the construction noise impact to the residents nearby especially during the restricted hours.	
COM-2009-04-030	Construction site at Western	30 April 2009	Complaint of Construction Noise Generated at Night at Western Portal.	According to the site activities diaries, TBM chainage, TBM excavation, installation of segment ring, pea gravel & mortar injection and installation cables & pipes at gantries were the activities conducted in the night of	Charact
COM-2009-05-031	Portal	4 May 2009	Complaint of low frequency noise emitted from the construction site at Western Portal.	30 April 2009.	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
		11 May 2009	Complaint of Construction Noise nuisance generated from the Western Portal Site from day to night.	sound of locomotive and tower crane operations. No exceedance of noise level was recorded since the commencement of the project works at Western Portal Site. The noise levels measured at NC3 during the construction works were well below the construction noise limit.	
				The Contractor will continue implementing their mitigation measures (e.g. Instruct workers not to shout during work in the evening; no horn signal of locomotive after 6:55 pm).	
COM-2009-05-032	Construction site at Eastern Portal	13 May 2009	The complaint was lodged by a resident regarding the Construction Noise Nuisance from the construction works that were carried out from early morning till night time at Eastern Portal Site Area.	Based on the information collected, the noise levels measured at NC1/NC1a and NC2 during the construction works were well below the construction noise limit or baseline level. The Contractor is also committed to implement sufficient noise mitigation measures as recommended in the approved EIA report to minimize the nuisance caused to the nearby residents especially during the restricted hours.	Closed
COM-2009-06-035	Hong Kong West Drainage Tunnel Construction Site at Cyberport	3 June 2009	EPD received a public complaint raised by Mr. Lee regarding the transportation and disposal of construction wastes from Hong Kong West	Base on the information collected, alternative disposal ground is proposed by The Contractor and they have been submitted the relevant information and sought the approval from Supervising	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
			Drainage Tunnel Construction Site at Cyberport on 3 June 2009.	Officer. The Contractor also maintains the daily record with details of each disposal trip from the Site and the disposal ground.	
COM-2009-06-037	Construction site at Eastern Portal	23 June 2009	The few noise complaints were lodged by a resident of The Legend and Ronsdale Garden regarding the Construction Noise Nuisance from the construction works at Eastern Portal Site Area since 7:00a.m and in the afternoon. The complaint was raised by Ms Wong of Goodwell Property Management, she wrote on behalf of the Estate Owner Committe of Legend at Tai Hang about noise nuisance arising from the excacvation works at Eastern Portal site portion. The Committe requested the Contractor to provide mitigation measures to mininise the impact.	Based on the information collected, the noise levels measured at NC1 and NC2 during the construction works were well below the construction noise limit or baseline level. In response to the complaints, the head of hydraulic breaker has been wrapped with sound proof materials and movable noise barriers were provided for rock excavation to reduce noise. The Contractor is also committed to implement sufficient noise mitigation measures as recommended in the approved EIA report to minimize the nuisance caused to the nearby residents.	Closed
COM-2009-08-040	Construction site at Intake PFLR1	26 August 2009	The complaint was relating to the noise generated from the construction activities of breaking of the existing boundary wall of Pokfulam Road Playground by use of the	Noise monitoring results conducted on 1 September 2009 at NC11 - Honey Court for the Intake PFLR1 was submitted and no exceedance was recorded. In addition, based on the regular site inspection conducted at Intake PFLR1, no observation/non-	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			hand-held electric breaker.	complianceonairqualitywasidentified.Theenvironmental conditions of the site will becontinuously reviewed and monitored.DNJVhadinstalledDNJVhadinstalledtarpaulinshielding and cover to mitigate not only thepotentialemissionofexhaustedsmoke, but also the visual impact to theresidents nearby.forforforfor	
COM-2009-09-042	Construction site at Eastern Portal	21 September 2009	The complaint was raised by a resident of The Legend regarding poor housekeeping and construction noise nuisance from the Eastern Portal Site Area.	Based on the information gathered in the Investigation, the Contractor had taken action immediately to rectify the complaint of poor housekeeping. The white site office was painted green in harmony with the surrounding environment and the site was maintained in a clean and tidy condition. All materials required for temporary works were stored in an orderly manner. Regarding the complaint of construction noise impact, the noise levels measured at The Legend (NC2) during the construction works in the normal working hours were well below the construction noise limit level.	Closed
				Nevertheless, the Contractor is also committed to implementing sufficient noise mitigation measures as recommended in the approved EIA report to minimize the nuisance caused to the nearby residents and	

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				provide training for the workers to increase awareness of their environmental responsibilities.	
COM-2009-10-044	Construction site at Eastern Portal	6 and 7 October 2009	The complaint was raised by a resident of The Legend and Ronsdale Garden regarding the construction noise nuisance from the Eastern Portal Site Area.	<ul> <li>Based on the information gathered in the Investigation, the noise levels measured (additional noise monitoring) at The Legend (NC2) and Ronsdale Garden during the construction works including rock breaking works and soil nailing works were ranged from 68.4dB(A) to 75.3 dB(A) in the normal working hours.</li> <li>The Contractor is committed to implementing sufficient noise mitigation measures as recommended in the approved EIA report to minimize the nuisance caused to the nearby residents and provide training for the workers to increase awareness of their environmental responsibilities.</li> <li>It is recommended to increase the construction noise monitoring frequency for Eastern Portal Site to check the mitigation effectiveness.</li> </ul>	Closed
COM-2009-11-054	Construction site at Western Portal	23 and 29 November 2009	The complaint was raised by a resident of Aegean Terrace regarding the construction noise nuisance from the Western Portal Site Area.	Base on the information collected, the noise levels measured at NC3 during the construction works were well below the construction noise limit.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				Nevertheless, the Contractor is also committed to implement sufficient noise mitigation measures as recommended in the approved EIA report, Clause 5.4.15 to minimize/avoid the nuisance caused to the nearby residents.	
COM-2009-12-059	Construction site at Intake MB16	27 November 2009	The complaint was received on 2 November 2009 regarding the dust nuisance caused by the works at the Construction Site at Mount Butler Road near Clementi Road (Intake MB16). EPD subsequently issued a notice of complaint.	Based on the information collected, the Contractor has implemented the dust suppression measures to prevent dust nuisance from the construction activities. During the site inspection in November 2009, slope improvement works including soil nailing works were observed from other construction site adjacent to DNJV's construction works at Mount Butler Road.	Closed
COM-2009-12-061	Construction site at Intake PFLR1	23 and 28 December 2009	Two public complaints were received from the resident of Pok Fu Lam Road on 23rd and 28th December 2009 respectively about the construction noise nuisance from the construction site at Intake PFLR 1.	<ul> <li>Based on the information gathered in the Investigation, the noise levels measured at Honey Court (NC11) during the construction works were well below the construction noise limit.</li> <li>The location of the designated noise monitoring station (NC11 – Honey Court) is at location close to the construction site compared with Pok Fu Lam Height.</li> <li>In addition, a large scale innovation works being undertaken at a resident building adjacent to the Pok Fu Lam Height was observed during the routine site inspection.</li> </ul>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				The innovation works included hammering and drilling on the outer walls of the building and contributed significantly to the noisy environment.	
COM-2010-01-062	Construction site at Western Portal	3 January 2010	The public complaint was received from the resident of Bel-Air through the project hotline on 3rd January 2010 about "wooing" sound heard after midnight, and he suspected that the sound was coming the construction sites at Cyberport.	Base on the information collected, the noise levels measured at NC3 during the construction works were well below the baseline level. The location of the designated noise monitoring station (NC3 – Outside Aegean Terrace) is at location close to the construction site compared with Bel- Air. The Contractor will continue implementing the existing noise mitigation measures at the Western Portal to minimize the environmental impact to the nearby residents.	Closed
COM-2010-01-063 COM-2010-01- 066(1), (2) and (3)	Intake MB16	20 January 2010 23, 25, 27 January and 2 February 2010	The first complaint was raised by the resident at No. 58 Mount Butler Road about the noise and vibration generated from the works on 20 January 2010. Three complaints were raised by the resident of Amber Lodge through the Project Hotline regarding the low frequent vibration from underground on 23, 25, 27 January and 2 February 2010.	Based on the EIA assessment results, No. 58 Mount Butler Road and Amber Lodge are not the potential ground borne noise sensitive receivers as they are not within the influence zone near the Main Tunnel alignments from Cyberport to Tai Hang and the alignments of the adits. The additional ground borne noise levels measured at inside Amber Lodge during the TBM works were well within the construction ground borne noise standards.	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				The Contractor volunteered to stop the operation of the East TBM between midnight and 07:00 hours in Week 6 and 7 after which the machine has moved far away from these premises	
COM-2010-02-073	Western Portal	3 February 2010	Complaint of noise generated by the operation of plants, rock falling and flash lighting within Western Portal site area.	Base on the regular noise monitoring, the noise levels measured at NC3 during the construction works were well below the baseline level.	
				The Contractor will continue implementing the existing noise mitigation measures at the Western Portal to minimize the environmental impact to the nearby residents.	Closed
COM-2010-03-080	Intake PFLR1	1 March 2010	The public complaint was received from the resident of Honey Court referred by a DC member (Mr. Stephen Chan) on 1st March 2010 about the construction noise nuisance from the construction site at Intake PFLR 1	Based on the information gathered in the Investigation, the noise levels measured at Honey Court (NC11) in February and March 2010 were ranged from 62.3 dB(A) to 74.7 dB(A). The noise levels were marginally below the 75dB (A) limit level. The contractor was reminded to implement necessary mitigation measures to curb inducing contribution to the surrounding noise environment.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
COM-2010-03-081	Intake TP789	5 March 2010	The complaint was received from Kerry Management Ltd. on 5th March 2010 about the construction noise complaints raised by some tenants of Tavistock. They complained about the noisy activities being carried out at Intake TP789 on Saturday.	Based on the information gathered in the investigation, the noise levels measured at Tregunter Path near Tavistock were below the construction noise limit and the Contractor has already implemented the noise mitigation measures to reduce noise impact to the residents arising from the construction works. Nevertheless, we reminded the Contractor to closely monitor the effective implementation of the existing noise mitigation measures at Intake TP789. Review the effectiveness of the implemented noise mitigation measures from time to time during different construction phases.	Closed
COM-2010-03-082 and COM-2010-03- 087	Western Portal	6 March 2010 15 March 2010	Two public complaints were received from the residents of Bel-Air at Western Portal on 6th and 15th March 2010 about the Construction Noise and Dust Nuisance from Hong Kong West Drainage Tunnel Construction Site at Cyberport (i.e. Western Portal Site) respectively.	Based on the information collected, the noise and air quality levels measured at NC3 and AQ2/AQ3 during the construction works were below the noise and air quality criteria respectively. Also, the Contractor has implemented appropriate environmental mitigation measures on site to reduce noise and dust impact to the residents arising from the construction works. Nevertheless, the Contractor was reminded to review the effectiveness of the implemented noise and air quality mitigation measures from time to time	Closed

Dragages-Nishimatsu Joint Venture

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				during different construction phases.	

APPENDIX M CONSTRUCTION PROGRAMME

Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Rem Dur	Approved Works Prog 003A	2010					
								EF Variance	JAN FEB	MAR		APR	MAY	JUN
	Drainage Project											,     		
CC01 - PR	ELIMINARIES & GENERAL REQUIREMENTS											   		
General	1		1			, ,						   		
	1.17-Complete of All Obligat's From 721to780d         1.18-Complete of All Obligat's From 781to840d	0	0		22MAR10* 31MAR10*	0	0	-50 0	-		t,			
	1.19-Complete to All Obligat's From 841to900d	0	0		31MAY10*	0	0	0	-			1   	•	•
	1.55-Acceptance of Monthly Report on TDMS(26M)	0	0		03MAR10A	100	0	-31	(M)	C 97)�		   		
	1.56-Acceptance of Monthly Report on TDMS(27M)         1.57-Acceptance of Monthly Report on TDMS(28M)	0	0		22MAR10* 31MAR10*	0	0	-22	-		Ĭ,	•		
	1.58-Acceptance of Monthly Report on TDMS(29M)	0	0		30APR10*	0	0	0	-			1 1 1	•	
	1.59-Acceptance of Monthly Report on TDMS(30M) SIGN & DESIGN CHECKING OF THE WORKS	0	0		31MAY10*	0	0	0				 	•	
Design Stag												   		
	Eastern Portal)	42	7	21MAY08A	29MAR10	00	7	61	_			 		
	APP Cofferdam for Intake Shaft DDA APP Reinst Perm Slope at Coff Intake Shaft DDA	42 92	7 10	310CT09A	01APR10	90 90	7 10	-61 -61				1		
Section 1									_					
	P&S Dropshaft Temp Rock Supt (Excl. W0) DDA APP Dropshaft Temp Rock Supt (Excl. W0) DDA	60 92	60 92	23MAR10* 22MAY10	21MAY10 21AUG10	0	60 92	-61 -61						
	P&S Dropshaft Permanent Lining(Excl W0) DDA	62	0	19JUN09A	12MAR10A	100	0	-44						
	APP Dropshaft Permanent Lining(Excl W0) DDA	92	58	13MAR10A	19MAY10	37	58	-20				-		
· · · · ·	Portion W0) APP W0-Permanent Works Intake DDA VO10	7	5	01DEC09A	27MAR10	90	5	-61				   		
· · · ·	Portion THR2)		1		1							   		
L	APP THR2-Permanent Works Intake DDA Portion MB16)	92	7	13OCT09A	29MAR10	95	7	-31			F	1 		
· · · ·	APP MB16-Permanent Works Intake DDA	92	0	24JUL09A	10MAR10A	100	0	-45			L	   		
	(Portion PFLR1)	00	7	2010/024	20140-040	00		20				   		
	APP PFLR1-Permanent Works Intake DDA V0 # SOI 16 Due to Design placed on-hold-(PFLR1)	92 213	7	29NOV09A 25AUG09A	29MAR10 29MAR10	90 90	7	-29 -4			F	1 		
Section30	(Portion HKU1)													
D02215 Section 6 (	APP HKU1-Permanent Works Intake DDA	92	14	01OCT09A	05APR10	84	14	-61				 		
· · · · ·	APP E7 - Permanent Works Intake DDA	92	11	29NOV09A	02APR10	90	11	-33						
	VO # 15 Design stoppage - (E7)	182	7	22JUL09A	29MAR10	90	7	-61	-			1		
	VO # 15 Design Revision & IDC Check - (E7) (Portion W10)	31	31	30MAR10	29APR10	0	31	-61			┍╴╹			
D02165	APP W10-Permanent Works Intake DDA	92	7	13NOV09A	29MAR10	90	7	-45	_			   		
	APP W10-Temp Works & Drainage Diversion DDA (Portion SM1)	122	5	12SEP09A	27MAR10	95	5	-61				 		
	APP SM1-Permanent Works Intake DDA	92	7	18NOV09A	29MAR10	90	7	-40				   		
	(Portion RR1)		1			· · · ·						   		
	APP RR1-Permanent Works Intake DDA APP RR1-Temp Works & Drainage Diversion DDA	92 122	7 5	28NOV09A 10SEP09A	29MAR10 27MAR10	90 95	7 5	-30 -61				 		
· · · · · · · · · · · · · · · · · · ·	Portion MBD2)		-	1002.007			•				E	†   		
L	APP MBD2-Permanent Works Intake DDA	92	7	18NOV09A	29MAR10	90	7	-40				'   		
	(Portion TP4) APP TP4-Permanent Works Intake DDA	92	7	18NOV09A	29MAR10	90	7	-40						
	APP TP4-Temp Works & Drainage Diversion DDA	92	5	04SEP09A	27MAR10	95	5	-61				   		
	(Portion P5) APP P5-Permanent Works Intake DDA	92	7	29NOV09A	29MAR10	90	7	-29				   		
	APP P5-Temp Works & Drainage Diversion DDA	122	7	280CT09A	29MAR10	90	7	61				   		
	(Portion TP5) P&S TP5-Permanent Works Intake DDA	62	7	24SEP09A	29MAR10	90	7	-61				   		
	APP TP5-Permanent Works Intake DDA	92	92	30MAR10	29JUN10	0	92	-61	-		F	 		
	APP TP5-Temp Works & Drainage Diversion DDA	92	7	23SEP09A	29MAR10	90	7	-61				   		
	(Portion TP789) APP TP789-Permanent Works Intake DDA	92	7	12DEC09A	29MAR10	90	7	-16				   		
	APP TP789-Temp Works & Drainage Diversion DDA	92	7	05SEP09A	29MAR10	90	7	-61				   		
	(Portion W5) APP W5-Permanent Works Intake DDA	92	7	29NOV09A	29MAR10	90	7	-29				 		
	APP W5-Temp Works & Drainage Diversion DDA	122	7	310CT09A	29MAR10	90	7	-29 -28	_		F	1 		
	Portion E5A)						_					 		
	APP E5A-Permanent Works Intake DDA APP E5A-Temp Works & Drainage Diversion DDA	92	7	29NOV09A 12SEP09A	29MAR10 29MAR10	90 92	7	-29 -61	_	_		 		
· · · · · · · · · · · · · · · · · · ·	(Portion W8)													
	APP W8-Permanent Works Intake DDA	122 122	7	29NOV09A 23SEP09A	29MAR10	90 95	7 5	1 -61	_		F	   		
	APP W8-Temp Works & Drainage Diversion DDA Portion E5B)	122	5	233EPU9A	27MAR10	95	5	-01			Г	 		
	APP E5B-Permanent Works Intake DDA	92	7	29NOV09A	29MAR10	90	7	-29				   		
L	APP E5B-Temp Works & Drainage Diversion DDA (Portion M3)	92	7	23SEP09A	29MAR10	90	7	-61			Г	 		
	P&S M3-Permanent Works Intake DDA	62	7	13NOV09A	29MAR10	90	7	-35	-			   		
	APP M3-Permanent Works Intake DDA	92	92 7	30MAR10	29JUN10	0	92 7	-35						
	P&S M3-Temp Works & Drainage Diversion DDA APP M3-Temp Works & Drainage Diversion DDA	62 92	7 52	28OCT09A 12FEB10A	29MAR10 20MAY10	90 43	7 52	-61 -21				1		
	APP M3-Permanent Slopeworks DDA	122	7	28NOV09A	29MAR10	90	7	-10			7	1 		
	(Portion MA17) APP MA17-Permanent Works Intake DDA	92	7	29DEC09A	29MAR10	90	7	2				1		
	APP MA17-Temp Works & Drainage Diversion DDA	92	7	29NOV09A	29MAR10	90	7	-29				   		
									JAN FEB	MAR		APR	MAY	JUN
												2010		
rt Date	30NOV07 Early Bar		003B					Sheet 1 of 9	) 	WORKS PR	OGR	AMME APPRO	AL HISTORY	
sh Date a Date	12JUN12 Previous Mon	` '	Des	ign & Constr	uction of HK ntract No. D			age Tunnel	Date		Revis		Checked	Approved 804B
					111 M	()/2007//	10		13 10 100 14-			drammo # 7	600	0040
Date	29MAR10 15:11 Progress Bar Critical Activit			3 MONT	H ROLLING	PROG	RAM		27MAR09 A	oproved Works oproved Works	s Pro	gramme # 2	SOR SOR	9032
n Date	29MAR10 15:11 Progress Bar			3 MONT		PROG	RAM		27MAR09 Ap 10DEC10 Ap		s Pro s Pro	gramme # 2 gramme # 3		

B         Description         Description         Sector         Processor         Proce	Act	Activity	Orig		Anticipated	Anticipated	%	Rem	Approved					
Image: Part of the start of the st	ID	Description	Dur	Dur	Start	Finish	Comp	Dur	003A			2010		
NUMEWorker of Lange of L										JAN FEB	MAR	APR	MAY	JUN
Dirit 2       With Network Note into Dirit 2       Dirit 2       Note 1       Dirit 2			122	7	10OCT09A	29MAR10	90	7	-49					
Direction       Direction <thdirection< th=""> <thdirection< th=""> <thdirection< th=""></thdirection<></thdirection<></thdirection<>	-		02	20	20 (ANI10A	204PP10	50	20	14				•	
			-											
DistsOr Markener (note into A. M. 1997)Vir JJJ			92	92	30MAR10	29JUN10	0	92	-61					
		APP MA14-Permanent Works Intake DDA		-		29MAR10	-							
Tables       Of       A       Solution	L		92	7	28NOV09A	29MAR10	90	7	-30					
Sector 400         Sector	D01575	APP MA15-Permanent Works Intake DDA		-			-							
Dittory       Part Origination (Second Processing)       Part Processing (Second Processing)       Pa	L		92	5	130C109A	27MAR10	95	5	-61					
			-			-								
Diff         Apprint Process (Part Proce			92	21	12JAN IOA	IZAPRIU	11	21	I					
NUMBERestance into vortex a banage borners (DA)42411010244110			-			-								
Sector       Version			-					41						
DittelsApple Set or Wate à Lange South COAEq.II <t< td=""><td></td><td></td><td>92</td><td>92</td><td>13MAY10</td><td>12AUG10</td><td>0</td><td>92</td><td>-61</td><td></td><td></td><td></td><td></td><td></td></t<>			92	92	13MAY10	12AUG10	0	92	-61					
Sector II (Protect MI)         OPE         APP MI - Encry School S Lange Discretion TUAN         OPE         API - MI - Encry School S Lange Discretion TUAN         OPE         API - MI - Encry School S Lange Discretion TUAN         OPE         API - MI - Encry School S Lange Discretion TUAN         OPE         API - MI - Encry School S Lange Discretion TUAN         OPE         API - MI -	D01365	APP BR6-Permanent Works Intake DDA											-	
Diable         Apple Vin Permanent Works Induce DAA         U         I         V			92	25	16JAN10A	16APR10	73	25	8					
Decked B (1)         Decked B (1)<	D01265	APP W1-Permanent Works Intake DDA				-						1	-	
00100       978 01-1-mr Works & Drivange Diversor DDA       62       0       0.400000000000000000000000000000000000			92	1	30SEP09A	29MAR10	90	/	-61					
Dittols         Der Pole 1. There Yunes 4 Durings Develop DDA         U         No         No           Disso         Pas Ch1 Therrune With Statistic DA         C         0         0         0.0         0	D01005	APP GL1-Permanent Works Intake DDA	-				-							
001900         PR3 CR1-formand*Woks Binks DDA         Q2         Q         DOFEDIA         277E3DA         100         Q3           D19100         APP CR1-formand*Woks Diakas DDA         Q2         Q2         27MARID         Q3         Q1         Q2         Q4         Q4 </td <td></td> <td></td> <td>-</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>_</td> <td></td> <td>i</td> <td></td> <td></td>			-							_		i		
021986       APP CIT-INFLAMMARK Works Indue DDA.       92       92 SOPCIDAS       2744401       96       6       91         01986       MAP CIT-INFLAMMARK JDANDES UWERD DDA.       92       12       220 MARAN       92       91       92       91       92       91       92       91       92       91       91       91       91       91       91       91       91       91       91       91       91       92       91       91       91       92       91			62	0	03EEB10A	27EEB10A	100	0	63					
D1999       APT CH-1ero Yorks & Damage Un-Hange O       212       122       280-4470       212       91         D1310       P185 UF-5 Pernament Works Imake DOA       03       0       310E COAK       277E SIA       100       0       4         D1315       APP UB-5 Terrey Works Dialinge Divestion DOA       02       0       32EE COAK       277E SIA       100       0       4         D1315       APP UB-5 Terrey Works Dialinge Divestion DOA       02       0       01FE DIAA       200       0       5       4       177         D1300       APP UB-5 Terrey Works Rules DOA       02       0       01FE DIAA       200       0       5       5       41       177         D1300       APP UB-4 FerraverMikes Dual Binde DOA       02       0       01FE DIAA       200       5       5       41       77         D1301       APP UB-4 FerraverMikes Dual Binde DOA       02       0       024       645       6			-	-		-								
Section 1         Section 1 <t< td=""><td></td><td></td><td></td><td></td><td></td><td>-</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>						-								
D01316       APP BR5 Permanest Works Indiae DDA       92       93       29F BR5 Permanest Works Indiae DDA       92       41       77         Section 14 Portion BR4       D01200       RS5 BPC Permanest Works Indiae DDA       92       64       27FEB1DA       300M/10       25       68       35         D01200       RS5 BPC Permanest Works Indiae DDA       92       64       27FEB1DA       300M/10       25       68       35         D01202       APP BR4 Permanest Works Indiae DDA       92       64       27FEB1DA       300M/10       25       68       35         D01204       APP BR4 Permanent Works Indiae DDA       92       5       0451DA       27FEB1DA       270M/10       55       641         D01406       APP BR4 Permanent Works Indiae DDA       92       2       22MAR10       85       5       641         D01406       APP BR4 Permanet Works Indiae DDA       92       2       22MAR10       86       2       2       2       2       2       2       4       4       4       7       112EC00A       2       2       2       2       2       2       2       2       2       2       2       2       2       2       2       2       2       <	L	3 (Portion BR5)							01					
D01319       APP BR5-Teng Works & Dranage Deveston DDA       92       41       SUM140       C2AM101       65       61       11         D01200       PR5 BR4-Permanent Works Induke DDA       92       0       OFTEN DA       727EB10A       100       0       355         D01200       PRP BR4-Teng Works Induke DDA       92       0       92 SPESTBA       5       -01         D01200       PRP BR4-Teng Works Induke DDA       92       0       92 SPESTBA       5       -01         D01200       PRP BR4-Teng Works Induke DDA       92       0       92 PRAMATIO       92 PRAMATIO       92       5       -01         D01400       PRS BR4-Teng Works Induke DDA       92       2       0 SWR410       221 LV10       0			-							_	]			
D01200       RS2 BR4-Permanent Works Intake DDA       Q2       Q2       PC BV5       Q004710       Q2       Q2       Q2       Q004710       Q2       Q2 </td <td>D01319</td> <td>APP BR5-Temp Works &amp; Drainage Diversion DDA</td> <td>-</td> <td></td> <td></td> <td></td> <td>-</td> <td></td> <td>17</td> <td></td> <td></td> <td></td> <td></td> <td></td>	D01319	APP BR5-Temp Works & Drainage Diversion DDA	-				-		17					
D01209       APP BAF-Temp Works & Duringe Diversion DA       92       5       2 SAUGDA       27UAAT0       65       5       -1         Section 14       Fortion B2)	-		62	0	01FEB10A	27FEB10A	100	0	35					
D01245       APP Bit4-Permanent Viscols Indue DDA       122       5       0.45E+706A       27.44710       0.67       6       -41         D01460       PSS B2-Permanent Viscols Indue DDA       62       0.2       0.97E8170A       27.27E810A       100       0       92       66       -41         D01466       PSS B2-Temp Works & Drainage Diversion DDA       62       0.2       1247107       124010       66       21       -20         D01468       PSS B2-Temp Works & Drainage Diversion DDA       62       2       1347110       1204710       66       21       -20         D01469       PAS B2-Temp Works & Drainage Diversion DDA       62       7       101EC00A       24M410       66       21       -20         D01450       PAS B2-Temp Works & Drainage Diversion DDA       62       7       101EC00A       24M410       66       41       -20         D02350       PAF EdM APE       42       7       101EC00A       24M410       0       64       -41         D02370       RSE Landreaging AIP       42       2       24M4710       7       62M4710       7       61         D02370       RSE Landreaging AIP       42       7       02M16A       22M4710       9       7<			-				-							
D01460         PRS B2-Permanent Works Indiake DDA         62         0         00         0										_				
D01465         APP B2-Permanent Works Initiate DDA         Q2         Q2         22         23MAR10         Q2 LNN10         Q         Q6         R           D01468         APS B2-Termy Works A Drainage Diversion DDA         Q2         Q1         13MAR10         Z2 LNN10         G6         Q2         Q2           D01468         APS B2-Termy Works A Drainage Diversion DDA         Q2         Q1         13MR10         ISULID         G6         Q2         Q2           D01468         APS B2-Termy Works A Drainage Diversion DDA         Q2         Q1         13MR10         Q1         Q2         Q2         Q2           D01468         APS B2-Termy Works A Drainage Diversion DDA         Q2         Q1         XAMR10         Q1         Q2         Q2         Q2           D01458         APP EX MalP         Q2         Q         XAMR10         Q1         Q2         Q1         Q2         Q1         Q2         Q1         Q2         Q2 <td< td=""><td>1</td><td></td><td>62</td><td>0</td><td>02550104</td><td>27EED104</td><td>100</td><td>0</td><td>01</td><td></td><td></td><td></td><td></td><td></td></td<>	1		62	0	02550104	27EED104	100	0	01					
D01489         APP B2-Temp Works & Drainage Diversion DDA         92         92         13JUL10         0         92         20           Afts & Stilling Chambers			-							_				
Aftile & Scilling Chambers         V </td <td></td> <td></td> <td>-</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>_</td> <td></td> <td></td> <td></td> <td></td>			-							_				
FAM         Council         Co		illing Chambers	52	32		1330210	0	52	-20					
PA25       PAS       EAM AIP       42       42       17.UN10       18.UN10       0       86       61         D02355       APP EAM AIP       42       42       17.UN10       28.UL10       0       42       61         D02375       APP Landscaping AIP       42       42       17.UN10       0       85       61         D02375       APP Landscaping AIP       42       42       17.UN10       0       85       61         D02376       APP Det Const Risk Assess(Portals) DDA       42       7       02AUR30A       29MAR10       90       7       61         D0145       APP Det Const Risk Assess(Portals) DDA       40       7       02AUR30A       29MAR10       90       7       61         D0149       APP Da Vol 3A[ESA, M1616.MDD2,E7, THR2, HR1, GL1)       12       0       014PR08, 25EB10A       100       0       7       61         D04048       APP Adtimain tun introt Perm Ling at W0 AIP       63       63       24MAR10       63       61       64       64       64       64       64       64       64       64       64       64       64       64       64       64       64       64       64       64       64	L	APP Adits & SC Permanent Lining DDA	82	7	01DEC09A	29MAR10	90	7	-37					
Landscaping         Landscaping AIP         B5         85         23MAR10         15JUN10         0         85         -61           020237         PAS Landscaping AIP         42         2         15JUN10         27JUL10         0         42         61           Project Wide            2         10JUN10         27JUL10         0         42         61           D00143         APP Detailed Const Risk Assess(exel Portals) DDA         40         7         02AU808A         29MAR10         90         7         61           D00149         APP Det Const Risk Assess(exel Portals) DDA         40         7         30JAN08A         29MAR10         90         7         61           D00149         APP Det Const Risk Assess(exel Portals) DDA         40         7         30JAN08A         29MAR10         90         7         61           D00485         APA dat/main tun introt Perm Ling at W0 AIP         63         63         23MAR10         92         2         61           D00495         APA dat/main tun introt Perm Ling at W0 DDA         63         63         23MAR10         0         63         61           D00516         APP Adit/main tun introt Perm Ling at W0 DDA         62         23MAR10	D02350		-			-				_				
D02370       P&S Landscaping AIP       85       85       23MAR10*       15/UN10       0       86       61         D02375       APP Landscaping AIP       42       42       16JUN10       27/UL10       0       42       61         Project War	L		42	42	17JUN10	28JUL10	0	42	-61					
Project Wide         V         V         V         V           D0145         APP Detailed Const Risk Assess(Portals) DDA         42         7         02AUG88A         29MAR10         90         7         -61           D0148         APP Det Const Risk Assess(Portals) DDA         40         7         30JAN09A         29MAR10         90         7         -61           D0191         APP BA - Vol 3A(E5A,MB16,MBD2,E7,THR2,HR1,GL1)         122         0         01APR09A         25FEB10A         100         0         -29           Main Turne	D02370	P&S Landscaping AIP				-								
D00145       APP Detailed Const Risk Assess(Portals) DDA       42       7       02AUG08A       29MAR10       90       7       -61         D00144       APP Det Const Risk Assess(Portals) DDA       40       7       30JAN09A       25PEB10A       100       0       -29         Main Tumel       0       014PR04A       25FEB10A       00       0       -29         D00480       PAS Adit/main tun introt Perm Ling at W0 AIP       63       63       23MAR10       24MAY10       0       63       -61         D00495       APP Adit/main tun introt Perm Ling at W0 AIP       63       63       23MAR10       24MAY10       0       63       -61         D00495       APP Adit/main tun introt Perm Ling at W0 DDA       63       63       23MAR10       24MAY10       0       63       -61         D00495       APP Adit/main tun introt Perm Ling at W0 DDA       63       63       23MAR10       24MAY10       0       63       -61         D00515       APP BM Dismantle Chamber Term Supt at W0 DDA       92       92       25MAY10       24MAY10       0       63       -61         D00510       PAS TBM Dismantle Chamber Term Supt at W0 DDA       92       92       25MAY10       24MAY10       0       63       <	L		42	42	16JUN10	27JUL10	0	42	-61					
D0191       APP BA - Vol 3A(E5A,MB16,MBD2,E7,THR2,HR1,GL1)       12       0       01APR09A       25FEB10A       100       0       -29         Main Turnet         32MAR10*       24MAY10       0       63       -61         D00480       PAS Adit/main tun intrct Perm Ling at W0 AIP       63       63       23MAR10*       24AUG10       0       63       -61         D00490       PAS Adit/main tun intrct Perm Ling at W0 DDA       63       63       23MAR10*       24AUG10       0       63       -61         D00490       PAS Adit/main tun intrct Perm Ling at W0 DDA       63       63       23MAR10*       24AUG10       0       63       -61         D00510       PAS TBM Dismantle Chamber Temp Supt at W0 DDA       63       63       23MAR10*       24MAY10       0       63       -61         Milestone	D00145	APP Detailed Const Risk Assess(Portals) DDA	_											
D00480       P&S Adit/main tun introt Perm Ling at W0 AIP       63       63       23MAR10*       24MAY10       0       63       -61         D00495       APP Adit/main tun introt Perm Ling at W0 DDA       63       63       23MAR10*       24MAY10       0       63       -61         D00495       APP Adit/main tun introt Perm Ling at W0 DDA       63       63       23MAR10*       24MAY10       0       63       -61         D00495       APP Adit/main tun introt Perm Ling at W0 DDA       63       63       23MAR10*       24MAY10       0       63       -61         D00495       APP Adit/main tun introt Perm Ling at W0 DDA       92       25MAY10       24MAY10       0       63       -61         D00510       P&S TBM Dismantle Chamber Temp Supt at W0 DDA       92       92       25MAY10       24MAY10       0       63       -61         D00515       APP TBM Dismantle Chamber Temp Supt at W0 DDA       92       92       25MAY10       0       92       -61         Melstone														
D00485       APP Adit/main tun introt Perm Ling at W0 AIP       92       92       25MAY10       24AUG10       0       92       -61         D00490       P8S Adit/main tun introt Perm Ling at W0 DDA       63       63       23MAR10*       24MAY10       0       63       -61         D00495       APP Adit/main tun introt Perm Ling at W0 DDA       92       92       25MAY10       24AUG10       0       92       -61         D00510       P8S TBM Dismantle Chamber Temp Supt at W0 DDA       63       63       23MAR10*       24MAY10       0       63       -61         D00515       APP TBM Dismantle Chamber Temp Supt at W0 DDA       63       63       23MAR10*       24MAY10       0       63       -61         Milestone         22       25MAY10       24AUG10       0       92       -61         Milestone          22       25MAY10       24MAY10       0       -61          M21100       2.10-DDA-Adits&Stilling Chambers Consent       0       0       22MAR10       0       -54			62	62	22140.010*	24MAX10		62	61					
D00495       APP Adit/main tuni intrsct Perm Ling at W0 DDA       92       92       25MAY10       24AUG10       0       92       -61         D00510       P&S TBM Dismantle Chamber Temp Supt at W0 DDA       63       63       23MAR10*       24MAY10       0       63       -61         D00515       APP TBM Dismantle Chamber Temp Supt at W0 DDA       92       92       25MAY10       24AUG10       0       92       -61         Milestone		-	-											
D00510       P&S TBM Dismantile Chamber Temp Supt at W0 DDA       63       63       23MAR10*       24MAY10       0       63       -61         D00515       APP TBM Dismantile Chamber Temp Supt at W0 DDA       92       92       92       25MAY10       24AUG10       0       92       -61         Milestone			-				-			_				
Milestone       Design Submission       Voltage Stilling Chambers Consent       0       0       29MAR10       0       -37         M2-1100       2.10-DDA-Adits&Stilling Chambers Consent       0       0       29MAR10       0       -37         M2-1130       2.13-DDA-Dropshaft Submission       0       0       22MAR10       0       0       -54         M2-1140       2.14-DDA-Dropshaft Consent       0       0       19MAY10       0       0       -20         M2-1171       2.17-DDA-Intakes Submission(100%)       0       0       22MAR10       0       0       68         M2-1180       2.18-DDA-Intakes Consent       0       0       29MAR10       0       68         M2-1202       2.22-DDA Slope Consent (other than E&W Portals)       0       0       29MAR10       0       0       -10         Preliminary and General Requirements         Prefabrication Precast Segment for Main Tunnel         B2240       Precast Segment Fabrication (E.Tunnel)       592       146       16DEC08A       15AUG10       75       146       1		-	-			-	-	63		_				
Design Submission         0         0         29MAR10         0         -37           M2-1100         2.13-DDA-Dropshaft Submission         0         0         22MAR10         0         -54           M2-1140         2.14-DDA-Dropshaft Consent         0         0         19MAY10         0         0         -54           M2-1171         2.17-DDA-Intakes Submission(100%)         0         0         19MAY10         0         0         -20           M2-1180         2.18-DDA-Intakes Consent         0         0         22JUN10         0         68           M2-1202         2.22-DDA Slope Consent (other than E&W Portals)         0         0         29MAR10         0         0         -10           Preliminary and General Requirements           Preliminary and General Requirements           Prelaminary and General Requirements           Prefabrication (E.Tunnel)         592         146         16DEC08A         15AUG10         75         146         1		APP TBM Dismantle Chamber Temp Supt at W0 DDA	92	92	25MAY10	24AUG10	0	92	-61					
M2-1130       2.13-DDA-Dropshaft Submission       0       0       22MAR10       0       -54         M2-1140       2.14-DDA-Dropshaft Consent       0       0       19MAY10       0       0       -20         M2-1171       2.17-DDA-Intakes Submission(100%)       0       0       0       22MAR10       0       0       68         M2-1180       2.18-DDA-Intakes Consent       0       0       22JUN10       0       68         M2-1220       2.22-DDA Slope Consent (other than E&W Portals)       0       0       29MAR10       0       0       -10         CO3-PART OF SECTION 1 OF THE WORKS(MAIN TUNNEL)         Preliminary and General Requirements         Prefabrication Precast Segment for Main Tunnel         B2240       Precast Segment Fabrication (E.Tunnel)       592       146       16DEC08A       15AUG10       75       146       1	Design Su													
M2-1140       2.14-DDA-Dropshaft Consent       0       0       19MAY10       0       0       -20         M2-1171       2.17-DDA-Intakes Submission(100%)       0       0       0       22MAR10       0       68         M2-1180       2.18-DDA-Intakes Consent       0       0       0       22JUN10       0       68         M2-1220       2.22-DDA Slope Consent (other than E&W Portals)       0       0       29MAR10       0       0       -10         CC03-PART OF SECTION 1 OF THE WORKS(MAIN TUNNEL)         Preliminary and General Requirements         Prefabrication Precast Segment for Main Tunnel         Segment Fabrication (E.Tunnel)       592       146       16DEC08A       15AUG10       75       146       1			_			-				_				
M2-11802.18-DDA-Intakes Consent00022JUN100068M2-12202.22-DDA Slope Consent (other than E&W Portals)00029MAR1000-10CC03-PART OF SECTION 1 OF THE WORKS(MAIN TUNNEL)Preliminary and General RequirementsPreliminary and General RequirementsPrefabrication Precast Segment for Main TunnelB2240Precast Segment Fabrication (E.Tunnel)59214616DEC08A15AUG10751461	M2-1140	2.14-DDA-Dropshaft Consent	0	0		19MAY10	0	0	-20	-			٠	
CC03-PART OF SECTION 1 OF THE WORKS(MAIN TUNNEL)         Preliminary and General Requirements         Prefabrication Precast Segment for Main Tunnel         B2240         Precast Segment Fabrication (E.Tunnel)         592       146       16DEC08A       15AUG10       75       146       1			_				-			_				•
Preliminary and General Requirements         Prefabrication Precast Segment for Main Tunnel         B2240       Precast Segment Fabrication (E.Tunnel)       592       146       16DEC08A       15AUG10       75       146       1			0	0			0	0	-10					
Prefabrication Precast Segment for Main Tunnel         B2240       Precast Segment Fabrication (E.Tunnel)       592       146       16DEC08A       15AUG10       75       146       1														
	Prefabrica	ation Precast Segment for Main Tunnel	<b>500</b>	140	16050001	4541040		440	4					
			_						1					
												2010		
2010	rt Date ish Date	30NOV07 12JUN12				motion PTT	7 <b>11</b> 7 ·	D*			-			
t Date 30NOV07 Early Bar 003B Sheet 2 of 9 WORKS PROGRAMME APPROVAL HISTORY	a Date Date	23MAR10 29MAR10 Previous Month 29MAR10 15:11	n (002D)	Des	Co	ntract No. D	C/2007/	10	0	Date 13JAN09 Approv			Checked SOR	Approved 804B
t Date 30NOV07 sh Date 12JUN12 a Date 29MAR10 15:11 Projees Bar 003B Construction of HK. West Drainage Tunnel Date 29MAR10 15:11 Projees Bar 003B Construction of HK. West Drainage Tunnel Dete 29MAR10 15:11 Projees Bar 003B Construction of HK. West Drainage Tunnel Dete 29MAR10 15:11 Projees Bar 003B Construction of HK. West Drainage Tunnel 13JAN09 Approved Works Programme # 1 SOR 804B		230000013.11								27MAR09 Approv	ed Work	s Programme # 2	SOR SOR	9032 9116
t Date 30NOV07 th Date 12JUN12 a Date 23MAR10 Date 29MAR10 15:11 Defension Critical Activity Defension Critical	© Prima	avera Systems, Inc.										-	SOR	003A
Date       30NOV07       Early Bar       003B       Sheet 2 of 9       WORKS PROGRAMME APPROVAL HISTORY         Date       23MAR10       Previous Month (002D)       Previous Month (002D)       Design & Construction of HK. West Drainage Tunnel       Date       Revision       Checked       Approved         Date       29MAR10 15:11       Progress Bar       Critical Activity       MARCH/2010 MONTHLY REPORT       13JAN09       Approved Works Programme # 1       SOR       804B         10DEC10       Approved Works Programme # 3       SOR       9116		·								1			•	

Act ID	Activity Description	Orig Dur		Anticipated Start	Anticipated Finish	% Comp	Rem Dur	Approved Works Prog 003A EF					2010		
onstructio	<b>1</b>							Variance	JAN	FEB	MAR		APR	MAY	JUN
	vation (Eastern Tunnel)														
	TBM Excav (to CH1610-MBD2)+200m =233m	19	0	30JAN10A	23FEB10A	100	0	4				i			
E1530 E1540	TBM Excav (to CH1758-E7)+200m =148m TBM Excav (to CH2042-THR2)+200m =284m	12 24	0 10	24FEB10A 09MAR10A	08MAR10A 06APR10	100 59	0 10	5				1	_		
	TBM Excav (to CH2652-GL1,HR1)+200m =610m	59	59	07APR10A	16JUN10	0	59	7							
E1560	TBM Excav (to CH3315-DG1)+200m =663m	47	47	17JUN10	11AUG10	0		7				1			
	vation (Western Tunnel)					1.7									
	TBM Excav'n (to CH7447-W8,RR1)+200m =898m TBM Excav'n (to CH7006-CR1,W5)+200m =441m	84 42	47 42	09FEB10A 09MAY10	08MAY10 19JUN10	45		3							
W1180	TBM Excav'n (to CH6705-TP4)+200m =301m	28	28	20JUN10	17JUL10	0		3							
ilestone															
	Main Tunnel)				001445404	100	0				•	i			
	3.17-Excavation, Support & Lining CH1500 to 17503.18-Excavation, Support & Lining CH1750 to 2000	0	0		03MAR10A 22MAR10	100	0	-9 -4		(MC 98) <sup>,</sup>	•				
	3.19-Excavation, Support & Lining CH2000 to 2250	0	0		19APR10	0	0	8					<b>♦</b>		
/13-1200	3.20-Excavation, Support & Lining CH2250 to 2500	0	0		13MAY10	0	0	10						<b>♦</b>	
	3.21-Excavation, Support & Lining CH2500 to 2750	0	0		07JUN10	0	0	8				1			<b>♦</b>
	3.22-Excavation, Support & Lining CH2750 to 3000	0	0		23JUN10	0	0	9							
	3.39-Excavation, Support & Lining CH7000 to 72503.40-Excavation, Support & Lining CH7250 to 7500	0	0		01JUN10 08MAY10	0	0	3				1		•	
	3.41-Excavation, Support & Lining CH7500 to 7750	0	0		15APR10	0	0	3					<b>♦</b>	·	
	3.42-Excavation, Support & Lining CH7750 to 8000	0	0		23MAR10	0	0	3				<b>&gt;</b>			
	3.43-Excavation, Support & Lining CH8000 to 8250	0	0		03MAR10A	100	0	-1		(MC 99)	<b>&gt;</b>				
	RT OF SECTION 1 OF THE WORKS (ADITS)														
onstruction															
	I Excavation & Tunnel Lining - W0 Adit Excav D&B/Enlarge Tunnl/Turnbays Ch0-34(W0)	58	58	06APR10	22JUN10	0	58	-20							
	I Excavation & Tunnel Lining - E5A	1.50				, u									
020185	Probe Drilling & Mechanical Excavation - (E5A)	19	0	21DEC09A	28FEB10A	100	0	-19							
	Temp Facilities & Blast Door Installation-(E5A)	29	0	14DEC09A	28FEB10A	100	0	-16							
	Adit Excavation by Drill & Blast Ch07-193(E5A)	68	68	23MAR10	24JUN10	0	68	-35							
	I Excavation & Tunnel Lining - MB16 Adit Grouting & Rock Dowel Installation - (MB16)	8	0	18FEB10A	23FEB10A	100	0	-7				1			
	Removal of Segments - (MB16)	5	0	24FEB10A	01MAR10A	100	0	-7							
	Probe Drilling & Mechanical Excavation - (MB16)	19	17	02MAR10A	15APR10	15		-23							
040238	Temp Facilities & Blast Door Installation-(MB16)	29	29	23MAR10	30APR10	0	29	-31							
040250	Adit Excavation by Drill & Blast Ch07-117(MB16)	39	39	03MAY10	24JUN10	0	39	-31				t			
	I Excavation & Tunnel Lining - MBD2			001445404		100									
	Adit Grouting & Rock Dowel Installation - (MBD2)	8	0 3	08MAR10A 16MAR10A	15MAR10A 25MAR10	100	0	-5 -9							
	Removal of Segments - (MBD2) Probe Drilling & Mechanical Excavation - (MBD2)	19	3 19	26MAR10A	25MAR 10 21APR10	30 0		-9 -9							
	Temp Facilities & Blast Door Installation-(MBD2)	29	29	23MAR10	30APR10	0		-12							
6050105	Adit Excavation by Drill & Blast Ch07-128(MBD2)	42	42	03MAY10	28JUN10	0		-12				1			
	I Excavation & Tunnel Lining - E7														
	Adit Grouting & Rock Dowel Installation - (E7)	8	8	23MAR10	31MAR10	0		-7							
	Removal of Segments - (E7) Probe Drilling & Mechanical Excavation - (E7)	5 19	5 19	01APR10 10APR10	09APR10 05MAY10	0		-7 -7							
	Temp Facilities & Blast Door Installation-(E7)	29	29	31MAR10	11MAY10	0		-7				i i			
	Adit Excavation by Drill & Blast Ch07-171(E7)	58	58	12MAY10	27JUL10	0		-7							
	Excavation & Tunnel Lining - THR2											1			
	Adit Grouting & Rock Dowel Installation - (THR2)	8	8	07APR10	16APR10	0		6							
	Removal of Segments - (THR2)	5	5	17APR10 23APR10	22APR10 19MAY10	0		6				į			
	Probe Drilling & Mechanical Excavation - (THR2) Temp Facilities & Blast Door Installation-(THR2)	19 29	19 29	16APR10	25MAY10	0	19 29	6				1			
	Adit Excavation by Drill & Blast (THR2)	49	49	26MAY10	28JUL10	0		6				i			
	I Excavation & Tunnel Lining - GL1														
	Adit Grouting & Rock Dowel Installation - (GL1)	8	8	17JUN10	26JUN10	0	8	6							
	I Excavation & Tunnel Lining - W5	0	0	21 11 10 14 0	20 11 18 14 0		0	2							
	Adit Grouting & Rock Dowel Installation - (W5) I Excavation & Tunnel Lining - RR1	8	8	21JUN10	30JUN10	0	8	2							
	Adit Grouting & Rock Dowel Installation - (RR1)	8	8	11MAY10	20MAY10	0	8	1							
	Removal of Segments - (RR1)	5	5	22MAY10	27MAY10	0		1							
	Probe Drilling & Mechanical Excavation - (RR1)	19	19	28MAY10	22JUN10	0		1				İ			
	Temp Facilities & Blast Door Installation-(RR1)	29	29	20MAY10	28JUN10	0	29	1							
	I Excavation & Tunnel Lining - P5 Adit Grouting & Rock Dowel Installation - (P5)	0	0	22FEB10A	23FEB10A	100	0	2							
	Adit Grouting & Rock Dowel Installation - (P5) Removal of Segments - (P5)	8	0	22FEB10A 23FEB10A	23FEB10A 27FEB10A	100 100	0	3							
	Probe Drilling & Mechanical Excavation - (P5)	19	17	01MAR10A	15APR10	100		-14							
280107	Temp Facilities & Blast Door Installation-(P5)	29	29	23MAR10	30APR10	0	29	-22							
	Adit Excavation by Drill & Blast Ch07 - 210(P5)	72	72	03MAY10	06AUG10	0	72	-22							
	I Excavation & Tunnel Lining - SM1	10		27JAN10A	201445424	400	_	07							
	Probe Drilling & Mechanical Excavation - (SM1) Temp Facilities & Blast Door Installation-(SM1)	19 29	0 27	27JAN10A 23MAR10	20MAR10A 28APR10	100	0 27	-27 -26							
	Adit Excavation by Drill & Blast Ch07-185(SM1)	73	73	29APR10	05AUG10	0									
estone				-											
ection 1 (/															
41010	4.001-25% Completion of Excav'n (Adit E5A)	0	0		31MAY10	0	0	-47						<b></b>	
									JAN	FEB	MAR		APR 2010	MAY	JUN
ate	30NOV07 Early Bar		003B					Sheet 3 of 9		W	ORKS PR	OGRA	AMME APPRO	AL HISTORY	
Date ate	12JUN12 23MAR10 Previous Mor	nth (002D)			uction of HK				Da	te		Revis	ion	Checked	Appro
	29MAR10 15:11 Progress Bar				ntract No. D H ROLLING			MF	13JAN				gramme # 1	SOR	804
ate	·			5 MONT	n kulling	ггкОС	ικΑΝ	IVI E	27MAI		od Mork	s Prod	gramme # 2	SOR	903
te	Critical Activi	ly			/2010 MON			RT	10DE0				gramme # 3	SOR	911

Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Rem Dur	Approved Works Prog						
	Description	Dur	Dur	Staft	Thist	Somp	Bui	003A EF				2010		
CC5-PART	F OF SECTION 1 OF THE WORKS (EAST PORT	TAL)						Variance	JAN FI	EB	MAR	APR	MAY	JUN
Construction East Porta	on Il River Channel Works													
EPC0330	Lower River Channel Structure Constr Upper River Channel Structure Constr	83 84	31 84	11JAN10A 05MAY10	04MAY10 25AUG10	63 0	31 84	3						
Milestone			0.		20,10010	Ĵ	0.1							
M5-1010	Eastern Portal) 5.01-Excavation(River Channel Structure)	0	0		22MAR10	0	0	-61						
CC7 -PAR Constructio	T OF SECTION 1 OF THE WORKS (PORTION V on	V0)												
	External Structures (Stage1) Excavation to +40.40mPD	25	9	05FEB10A	01APR10	75	9	-20						
	TION 2 OF THE WORKS (PORTION E5A)													
Preparatio	n Works	- 10	10	00144540	001101/10		10							
	Ground stabilization Works-(E5A)	49	49	23MAR10	28MAY10	0	49	-25						
	Cofferdam Wall Driving-(E5A) VO # 25 Additional Cofferdam Works	69 120	69 120	29MAY10 29MAY10	28AUG10 01NOV10	0		-25 -25			c c			
Milestone	(Portion E5A)													
M81010	8.01-Pre-drilling&Grouting Works(Dropshaft)	0	0		28MAY10	0	0	-35					<b>♦</b>	
CC9 - SEC Constructio	CTION 3 OF THE WORKS (PORTION E5B)													
Preparatio S030170	n Works Temp Diversion Natural Stream(Drain)-(E5B)	7	7	23MAR10	30MAR10	0	7	4						
S030180	Pre-drilling & Grouting Works-(E5B)	28	28	23MAR10	29APR10	0	28	-49						1
S030200	2nd Temporary Traffic Diversion-(E5B) Site Setting up/Mobilization-(E5B)	3 24	3 12	30APR10 31DEC09A	04MAY10 20MAY10	0 75	3 12	-17 -5						
	Utility Diversions - (E5B) External Structures (Stage1)	43	14	26FEB10A	19MAY10	80	14	-20						
S030210	Cofferdam Wall Driving-(E5B) Cofferdam Excavation-(E5B)	58 54	58 54	31MAR10 21JUN10	19JUN10 30AUG10	0		18 18					_	
Milestone		54	34	21001110	3040010	0	54	10						
	(Portion E5B) 9.04- Pre-dilling & Grouting Works (Dropshaft)	0	0		29APR10	0	0	-63					<b>♦</b>	
CC10-SEC	CTION 4 OF THE WORKS (PORTION MB16)													
Preliminar		38	6	24NOV09A	29MAR10	90	6	-49						
Intakes - E	xternal Structures (Stage1)	30	6		1	90	6	-49						
	Cofferdam Excavation-(MB16) Main Structure Construciton-(MB16)	50 45	3 45	14DEC09A 06APR10	01APR10 03JUN10	97 0	3 45	-22 -22						
S040290 S040300	Backfilling & Compaction-(MB16) Reinstatement of Drain-(MB16)	8	8 8	04JUN10 04JUN10	15JUN10 15JUN10	0	8 8	-22 -22						
Pipe Layin	ig													
S040200 S040220	Manhole SMH3 to SMH4 Manhole SMH4 to SMH5	30 30	30 30	23MAR10 04MAY10	03MAY10 11JUN10	0	30 30	-32 -32						
S040270 S040330	Manhole SMH5 to SMH6 Manhole SMH7 to SMH8	30 30	30 25	14JUN10 23MAR10	22JUL10 24APR10	0	30 25	-32 -19						
S040390	Manhole SMH9 to Intake MB16	30	25	23FEB10A	24APR10	5	25	-19						
S040430 Milestone	Existing Manhole to SMH1	12	12	27APR10	12MAY10	0	12	-19						
	(Portion MB16) 10.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		22MAR10	0	0	-61			<			
	10.04-Excavation (Intake) 10.07-100% of PipeLength of Drain.Works&Reins't	0	0		01APR10 12MAY10	0	0	-26 -26					<b>♦</b>	
CC11-SEC	TION 5 OF THE WORKS (PORTION MBD2)													
	External Structures (Stage1)													
	Implement Stage 1 TTA -(MBD2) Cofferdam Wall Driving-(MBD2)	216 48	150 35	05NOV09A 23FEB10A	19AUG10 08MAY10	31 30	150 35	-6 -21						
S050220	Cofferdam Excavation-(MBD2)	34	34	11MAY10	25JUN10	0	34	-21					-	
CC12-SEC Constructio	CTION 6 OF THE WORKS (PORTION E7)													
Preliminar S060142	y Works VO # 15 Resubmission XP permit-(E7)	46	6	200CT09A	29MAR10	86	6	-49						
Preparatio S060160	Pre-drilling & Grouting Works-(E7)	25	0	02MAR10A	13MAR10A	100	0	-17						
Intakes - E	External Structures (Stage1)				1									
S060260 S060291	Cofferdam Wall Driving-(E7) Expose Existing Box Culvert by Excav-(E7)	46 6	0 3	11DEC09A 19MAR10A	13MAR10A 25MAR10	100 59	0 3	11 7						
S060312 S060320	Saw-cut Box-culvert&place Steel Pipes-(E7) Secure Pipes Hang&SealantConnect-(E7)	3	3 6	26MAR10 30MAR10	29MAR10 08APR10	0	3 6	7 7						
S060330	Removal Lower Sector Box-culvert-(E7)	6	6	09APR10	16APR10	0	6	7						
S060360 S060380	Excavation & Lodging-(E7) Excavation (Soft) Soil & Strutting-(E7)	6 48	6 48	17APR10 24APR10	23APR10 29JUN10	0	6 48	7 7						
Dropshaft S060420	- Excavation/ Shaft Lining Mobilization & Setting Up-(E7)	3	3	17APR10	20APR10	0	3	-67						
S060431	Excavation - Soft Materials	28	28	21APR10	28MAY10	0		-67						
									JAN FI	ЕВ	MAR	APR	MAY	JUN
												2010		
Start Date	30NOV07	I	003B					Sheet 4 of 9		14				
Start Date Finish Date Data Date	12JUN12 23MAR10 Previou	s Month (002D)			uction of HK				Date		F	DGRAMME APPRO	Checked	
Run Date	29MAR10 15:11 Progres Critical			3 MONT	ntract No. D H ROLLING	F PROG	RAM		13JAN09 27MAR09	Appro	ved Works	Programme # 1 Programme # 2	SOR SOR	804B 9032
© Prima	avera Systems, Inc.			MAKCH	I/2010 MON	I UL A F	ver01	N I	10DEC10 01MAR10			Programme # 3 Programme # 4	SOR SOR	9116 003A
⊎ F IIIIIc									I	1				I

Act	Activity	-	Rem	Anticipated	Anticipated	%	Rem	Approved					
ID	Description	Dur	Dur	Start	Finish	Comp	Dur	Works Prog 003A EF			2010		
Dropshaft	- Excavation/ Shaft Lining							Variance	JAN FEB	MAR	APR	MAY	JUN
S060440	Strutting (Concrete Lining) & Shotcreting	24	24	29MAY10	30JUN10	0	24	-67	-				
	Pipeline SMH16 to SMH15	30	30	23MAR10	03MAY10	0		-49	-				
S060200 Milestone	Manhole SMH15 & Pipeline SMH15 to SMH14	72	72	04MAY10	07AUG10	0	72	-49					
Section 6 (I	Portion E7) 12.01-Pre-drilling & Grouting Works(Dropshaft)	0	0		22MAR10	0	0	-28		•			
CC13-SEC	TION 7 OF THE WORKS (PORTION THR2)												
Construction Preliminary	y Works		T			1							
S070180 Preparation	Rail System & Overhead Gantry Installation n Works	58	31	13JUN09A	04MAY10	12	31	-49					
	Pre-drilling & Grouting Works-(THR2) xternal Structures (Stage1)	26	13	15MAR10A	09APR10	50	13	-36					
S070230	Cofferdam Wall Driving-(THR2)	48	0	14JAN10A 05MAY10	13MAR10A 26JUL10	100 0		17 -21	-				
Milestone	Cofferdam Excavation-(THR2)	62	62	USIMATIU	26JUL 10	0	62	-21					
	Portion THR2) 13.01-Pre-drilling & Grouting Works(Dropshaft)	0	0		09APR10	0	0	-45	-		•		
	TION 8 OF THE WORKS (PORTION GL1)												
Construction Preliminary	y Works												
	25 wks prior to Portion Possess Date-(GL1) Complete All Utility Diversions by Others - GL1	104 0	43 0	07DEC09A	04MAY10 05MAY10*	59 0		0				•	
	Site Possession - (GL1) Site Setting up/Mobilization-(GL1)	0	0 30	06MAY10* 06MAY10	15JUN10	0		0	-			<b>ب</b>	
Preparation		6	6	06MAY10	13MAY10	0		0					
	Pre-drilling & Grouting Works-(GL1)	29	29	17JUN10	23JUL10	0		0	-			_	
	xternal Structures (Stage1) Temp Diversion Natural Stream(Drain)-(GL1)	30	30	19JUN10	27JUL10	0	30	-7					
CC15-SEC Construction	TION9 OF THE WORKS(PORTION HR1)												
Preliminary	y Works												
	25 wks prior to Portion Possess Date-(HR1) Complete All Utility Diversion by Others - (HR1)	169 0	15 0	07DEC09A	06APR10 06APR10	91 0	15 0	0			•		
	Site Possession - (HR1) Site Setting up/Mobilization-(HR1)	0 24	0 24	07APR10* 07APR10	07MAY10	0	0 24	0	-				
S090200	Install Steel Working Platform	48	48	08MAY10	12JUL10	0		0	-				
	Install Geotech Monitoring Instruments-(HR1)	6	6	07APR10	13APR10	0		0	-				
S090190 Milestone	Pre-drilling & Grouting Works-(HR1)	25	25	08MAY10	10JUN10	0	25	0					
	Portion HR1) 15.06-Pre-drilling & Grouting Works (Dropshaft)	0	0		10JUN10	0	0	0	-				•
CC16-SEC	TION 10 OF THE WORKS (PORTION DG1)												
Construction Preliminary	y Works												
	25 wks prior to Portion Possess Date-(DG1) Site Possession - (DG1)	175 0	0	04SEP09A 21JUN10*	25FEB10A	100 0	0	0					
S100140 Preparation	Site Setting up/Mobilization-(DG1)	40	40	21JUN10	12AUG10	0	40	0					
S100150	Install Geotech Monitoring Instruments-(DG1)	6	6	21JUN10	28JUN10	0	6	0					
CC17-SEC Construction	TION 11 OF THE WORKS (PORTION BR4)												
Preliminary S110020	y Works Notify,Coord&Obtain Permit-Utility Prov - BR4	149	22	20OCT09A	21APR10	85	22	1					
S110110	25 wks prior to Portion Possess Date-(BR4)	168	-	21JAN10A	29JUN10	36		8					
CC18-SEC Construction	TION 12 OF THE WORKS (PORTION W1)												
Preliminary S120020	y Works Notify,Coord&Obtain Permit-Utility Prov - W1	149	23	20OCT09A	22APR10	85	23	0					
	25 wks prior to Portion Possess Date-(W1) Site Possession - W1	175 0	33 0	22DEC09A 26APR10*	24APR10	81 0	33 0	0	-				
S120140	Site Setting up/Mobilization-(W1) Load/Unload Platf/Overhead Gantry & Access	24	24	27APR10	28MAY10	0	24	0	-				
Preparation	n Works	82	82	27APR10	14AUG10	0		0					
	Pre-drilling & Grouting Works-(W1) Install Geotech Instruments-(W1)	25 6	25 6	27APR10 27APR10	29MAY10 04MAY10	0	25 6	0	-				
Milestone Section 12	(Portion W1)												
M181010	18.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		29MAY10	0	0	0				•	<b>&gt;</b>
CC19-SEC Construction	TION 13 OF WORKS (PORTION BR5)												
Preliminary S130020	y Works Notify,Coord&Obtain Permit-Utility Prov - BR5	149	23	200CT09A	22APR10	85	23	0					
S130110	25 wks prior to Portion Possess Date-(BR5) Complete All Utility Diversion by Others - (BR5)	102	-	22JAN10A	02MAY10 30APR10*	60 0	41	0				•	
	Site Possession - (BR5)	0	0	03MAY10*		0		0				♦	
									JAN FEB	MAR	APR	MAY	JUN
											2010		
Start Date Finish Date Data Date	30NOV07 12JUN12 23MAR10 Previous	Month (002D)	003B Des	ign & Constr				Sheet 5 of 9 age Tunnel	Date		OGRAMME APPRO	OVAL HISTORY Checked	d Approved
Data Date Run Date	23MAR10 29MAR10 15:11 Critical A	Bar		3 MONT	ntract No. D H ROLLING	F PROG	RAM				s Programme # 1 s Programme # 2	SOR SOR	804B 9032
				MARCH	/2010 MON	THLY I	REPO	RT	10DEC10 Appro	ved Works	s Programme # 3 s Programme # 4	SOR SOR	9116 003A
© Prima	ivera Systems, Inc.												

ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Rem Dur	Approved Works Prog 003A EF Variance	JAN FEB		MAR	2	010 APR	МАҮ	JUN
Preliminar	ry Works	40	40	021443/440			10								
	CTION 14 OF THE WORKS (PORTION BR6)	48	48	03MAY10	06JUL10	0	48	0							
Constructio															
Preliminar S140030	ry works Notify,Coord&Obtain Permit-Utility Prov - BR6	386	21	24NOV08A	20APR10	95	21	0							
S140110 S140127	25 wks prior to Portion Possess Date-(BR6) Complete All Utility Diversion by Others - (BR6)	175 0	45 0	08DEC09A	06MAY10 14MAY10*	74 0	45 0	0						•	
S140127 S140130	Site Possession - (BR6)	0	0	17MAY10*	14101A110	0	0	0						•	
S140140	Site Setting up/Mobilization-(BR6)	24	24	17MAY10	18JUN10	0	24	0							
Preparatio S140150	Install Geotech Instruments-(BR6)	6	6	17MAY10	25MAY10	0	6	0							
S140160 Pipe Layin	Pre-drilling & Grouting Works-(BR6)	24	24	19JUN10	20JUL10	0	24	0				 			
S140170	Jacking Pit Construction at SMH17	59	59	19JUN10	04SEP10	0	59	0							
	CTION 15 OF THE WORKS (PORTION W3)														
Construction Preliminar															
S150125 S150130	Complete All Utility Diversions by Others - (W3) Site Possession - W3	0	0	17JUN10*	15APR10*	0	0	0 -45				Ì	<b>♦</b>		٠
		24	24	17JUN10	17JUL10	0	24	-45 -45				-   			
Preparatio	on Works	6	6	17JUN10	24JUN10	0	6	-45							_
	Existing Bldg & Structure(EBS) Survey - (W3)	6	6	17JUN10	24JUN10	0	6	-45				l l			
	CTION 16 OF THE WORKS (PORTION B2)											l L L			
Construction Preliminar															
S160020	Notify,Coord&Obtain Permit-Utility Prov - B2 Notify SO for Portion Possession - B2	149	23	20OCT09A	22APR10 12APR10*	85	23	0			-	   	►		
S160100 S160110	Notify SO for Portion Possession - B2           25 wks prior to Portion Possess Date-(B2)	0 152	0 152	13APR10	12APR10* 11SEP10	0	0 152	0					×		
CC23-SEC	CTION 17 OF THE WORKS (PORTION MA14)											   			
Construction Preliminar												l l l			
S170120	Site Possession - MA14	0	0	12MAY10*		0	0	0						•	
S170140 S170160	Hoarding/Fencing-(MA14) Haul Road & Platform-(MA14)	12	12 18	12MAY10 12MAY10	27MAY10 03JUN10	0	12 18	0				l l l			
Preparatio	on Works						-					l I			
S170150 S170151	Install Geotech Monitoring Instruments-(MA14) Existing Bldg & Structure(EBS) Survey - (MA14)	3	3 6	12MAY10 12MAY10	14MAY10 19MAY10	0	3 6	0							
S170180	Skin Wall-(MA14)	30	30	04JUN10	15JUL10	0	30	0							
S170190 S170210	Soil Nails-(MA14) Mobilization&Setup(Pre-drill & Grouting)-(MA14)	25 3	25 3	04JUN10 04JUN10	08JUL10 08JUN10	0	25 3	0							-
		16	16	09JUN10	30JUN10	0	16	0				 			
CC24-SEC Constructio	CTION 18 OF THE WORKS (PORTION MA15) on											I. I.			
Preliminar	ry Works							_							
S180125 S180130	Complete All Utility Diversion Works - MA15 Site Possession - MA15	0	0	22MAR10A	20MAR10A	100 100	0	0							
S180150	Hoarding/Fencing-(MA15)	12	12	23MAR10	08APR10	0	12	-1							
S180170 S180180	Site Clearance (MA15) Power & Water Points-(MA15)	12 24	12 24	23MAR10 23MAR10	08APR10 23APR10	0	12 24	-1 -1							
S180230	Site Office-(MA15)	3	3	24APR10	28APR10	0	3	-1							
Preparatio S180160	on Works	3	3	23MAR10	25MAR10	0	3	-1							
S180190	Haul Road & Platform-(MA15)	18	18	23MAR10	16APR10	0	18	-1					_		
S180210				4740040	0040040			4				I.			
S180220	Mobilization&Setup(Pre-drill & Grouting)-(MA15) Pre-drilling-(MA15)	3 14	3 14	17APR10 21APR10	20APR10 08MAY10	0	3 14	-1 -1							
S180220 S180240	Mobilization&Setup(Pre-drill & Grouting)-(MA15) Pre-drilling-(MA15) Analysis of the SI-(MA15)	3 14 6	14 6	21APR10 11MAY10	08MAY10 17MAY10	0	14 6	-1 -1							_
S180220 S180240 S180270	Mobilization&Setup(Pre-drill & Grouting)-(MA15) Pre-drilling-(MA15)	3 14	14	21APR10	08MAY10	0	14	-1					-		•
S180220 S180240 S180270 Intakes - E S180260	Mobilization&Setup(Pre-drill & Grouting)-(MA15)         Pre-drilling-(MA15)         Analysis of the SI-(MA15)         Grouting Works-(MA15)         External Structures (Stage1)         Mobilization&Setup(Cofferdam Constn)-(MA15)	3 14 6 12 6	14 6 12 6	21APR10 11MAY10 19MAY10 03JUN10	08MAY10 17MAY10 02JUN10 10JUN10	0 0 0 0	14 6 12 6	-1 -1 -1 -1					-	•	-
S180220 S180240 S180270 Intakes - E S180260	Mobilization&Setup(Pre-drill & Grouting)-(MA15)         Pre-drilling-(MA15)         Analysis of the SI-(MA15)         Grouting Works-(MA15)         External Structures (Stage1)	3 14 6 12	14 6 12	21APR10 11MAY10 19MAY10	08MAY10 17MAY10 02JUN10	000000000000000000000000000000000000000	14 6 12 6	-1 -1 -1					-	•	-
S180220 S180240 S180270 Intakes - E S180260 S180280 Milestone Section 18	Mobilization&Setup(Pre-drill & Grouting)-(MA15)         Pre-drilling-(MA15)         Analysis of the SI-(MA15)         Grouting Works-(MA15)         External Structures (Stage1)         Mobilization&Setup(Cofferdam Constn)-(MA15)         Pre-boring,Backfilling with Sand-(MA15)         8 (Portion MA15)	3 14 6 12 6 15	14 6 12 6 15	21APR10 11MAY10 19MAY10 03JUN10	08MAY10 17MAY10 02JUN10 10JUN10 02JUL10		14 6 12 6 15	-1 -1 -1 -1 -1 -1					-	•••	
S180220 S180240 S180270 Intakes - E S180260 S180280 Milestone Section 18 M241010	Mobilization&Setup(Pre-drill & Grouting)-(MA15)         Pre-drilling-(MA15)         Analysis of the SI-(MA15)         Grouting Works-(MA15)         External Structures (Stage1)         Mobilization&Setup(Cofferdam Constn)-(MA15)         Pre-boring,Backfilling with Sand-(MA15)	3 14 6 12 6	14 6 12 6	21APR10 11MAY10 19MAY10 03JUN10	08MAY10 17MAY10 02JUN10 10JUN10	0 0 0 0	14 6 12 6 15	-1 -1 -1 -1 -1 -1							•
S180220           S180240           S180270           Intakes - E           S180260           S180280           Milestone           Section 18           M241010           CC25-SEC           Construction	Mobilization&Setup(Pre-drill & Grouting)-(MA15)         Pre-drilling-(MA15)         Analysis of the SI-(MA15)         Grouting Works-(MA15)         External Structures (Stage1)         Mobilization&Setup(Cofferdam Constn)-(MA15)         Pre-boring,Backfilling with Sand-(MA15)         8 (Portion MA15)         24.01-Pre-drilling & Grouting Works (Dropshaft)         CTION 19 OF THE WORKS (PORTION MA17)         on	3 14 6 12 6 15	14 6 12 6 15	21APR10 11MAY10 19MAY10 03JUN10	08MAY10 17MAY10 02JUN10 10JUN10 02JUL10		14 6 12 6 15	-1 -1 -1 -1 -1 -1					-	-	•
S180220           S180240           S180270           Intakes - E           S180260           S180280           Milestone           Section 18           M241010           CC25-SEC           Construction           Preliminar	Mobilization&Setup(Pre-drill & Grouting)-(MA15)         Pre-drilling-(MA15)         Analysis of the SI-(MA15)         Grouting Works-(MA15)         External Structures (Stage1)         Mobilization&Setup(Cofferdam Constn)-(MA15)         Pre-boring,Backfilling with Sand-(MA15)         8 (Portion MA15)         24.01-Pre-drilling & Grouting Works (Dropshaft)         CTION 19 OF THE WORKS (PORTION MA17)         on	3 14 6 12 6 15 7 7 9 0	14 6 12 6 15 0	21APR10 11MAY10 19MAY10 03JUN10	08MAY10 17MAY10 02JUN10 10JUN10 02JUL10		14 6 12 6 15 0	-1 -1 -1 -1 -1 -1 -1					-	•••	•
S180220         S180240         S180270         Intakes - E         S180260         S180280         Milestone         Section 18         M241010         CC25-SEC         Construction         Preliminar         S190130         S190150	Mobilization&Setup(Pre-drill & Grouting)-(MA15)         Pre-drilling-(MA15)         Analysis of the SI-(MA15)         Grouting Works-(MA15)         External Structures (Stage1)         Mobilization&Setup(Cofferdam Constn)-(MA15)         Pre-boring,Backfilling with Sand-(MA15)         8 (Portion MA15)         24.01-Pre-drilling & Grouting Works (Dropshaft)         CTION 19 OF THE WORKS (PORTION MA17)         on         ry Works         Site Possession - MA17         Hoarding/Fencing-(MA17)	3 14 6 12 6 15 0 0 9	14 6 12 6 15 0 0 9	21APR10 11MAY10 19MAY10 03JUN10 11JUN10 07APR10* 07APR10	08MAY10 17MAY10 02JUN10 10JUN10 02JUL10 02JUL10 02JUN10		14 6 12 6 15 0 0	-1 -1 -1 -1 -1 -1 0 0					_		•
S180220         S180240         S180270         Intakes - E         S180260         S180280         Milestone         Section 18         M241010         CC25-SEC         Construction         Preliminar         S190130	Mobilization&Setup(Pre-drill & Grouting)-(MA15)         Pre-drilling-(MA15)         Analysis of the SI-(MA15)         Grouting Works-(MA15)         External Structures (Stage1)         Mobilization&Setup(Cofferdam Constn)-(MA15)         Pre-boring,Backfilling with Sand-(MA15)         8 (Portion MA15)         24.01-Pre-drilling & Grouting Works (Dropshaft)         CTION 19 OF THE WORKS (PORTION MA17)         on         ry Works         Site Possession - MA17	3 14 6 12 6 15 7 0 0	14 6 12 6 15 0	21APR10 11MAY10 19MAY10 03JUN10 11JUN10	08MAY10 17MAY10 02JUN10 10JUN10 02JUL10 02JUN10		14 6 12 6 15 0	-1 -1 -1 -1 -1 -1 -1 0							•
S180220           S180240           S180240           S180270           Intakes - E           S180260           S180280           Milestone           Section 18           M241010           CC25-SEC           Construction           Preliminar           S190130           S190150           S190170           S190180	Mobilization&Setup(Pre-drill & Grouting)-(MA15)         Pre-drilling-(MA15)         Analysis of the SI-(MA15)         Grouting Works-(MA15)         External Structures (Stage1)         Mobilization&Setup(Cofferdam Constn)-(MA15)         Pre-boring,Backfilling with Sand-(MA15)         Pre-boring,Backfilling with Sand-(MA15)         24.01-Pre-drilling & Grouting Works (Dropshaft)         CTION 19 OF THE WORKS (PORTION MA17)         on         ry Works         Site Possession - MA17         Hoarding/Fencing-(MA17)         Cut/Fill/Place Concrete Block&Platform-(M17)         Power & Water Points-(MA17)         Implement Traffic Divn Scheme-(MA17)	3 14 6 12 6 15 7 9 15 21 7	14 6 12 6 15 0 0 9 15 21 7	21APR10 11MAY10 19MAY10 03JUN10 11JUN10 11JUN10 07APR10 07APR10 07APR10 07APR10 07APR10	08MAY10 17MAY10 02JUN10 10JUN10 02JUL10 02JUL10 02JUN10 17APR10 24APR10 04MAY10 15APR10		14 6 12 6 15 0 0 9 15 21 7	-1 -1 -1 -1 -1 -1 -1 0 0 0 0 0 0 0 0 0 0							•
S180220           S180240           S180270           Intakes - E           S180260           S180280           Milestone           Section 18           M241010           CC25-SEC           Construction           Preliminar           S190130           S190150           S190170	Mobilization&Setup(Pre-drill & Grouting)-(MA15)         Pre-drilling-(MA15)         Analysis of the SI-(MA15)         Grouting Works-(MA15)         External Structures (Stage1)         Mobilization&Setup(Cofferdam Constn)-(MA15)         Pre-boring,Backfilling with Sand-(MA15)         8 (Portion MA15)         24.01-Pre-drilling & Grouting Works (Dropshaft)         CTION 19 OF THE WORKS (PORTION MA17)         on         ry Works         Site Possession - MA17         Hoarding/Fencing-(MA17)         Cut/Fill/Place Concrete Block&Platform-(M17)         Power & Water Points-(MA17)         Implement Traffic Divn Scheme-(MA17)         Site Office-(MA17)	3 14 6 12 6 15 0 0 9 15 21	14 6 12 6 15 0 0 9 15 21	21APR10 11MAY10 19MAY10 03JUN10 11JUN10 11JUN10 07APR10* 07APR10 07APR10 07APR10	08MAY10 17MAY10 02JUN10 10JUN10 02JUL10 02JUL10 02JUN10 17APR10 24APR10 04MAY10		14 6 12 6 15 0 0 9 15	-1 -1 -1 -1 -1 -1 -1 0 0 0 0 0 0							•
S180220         S180240         S180270         Intakes - E         S180260         S180280         Milestone         Section 18         M241010         CC25-SEC         Construction         Preliminar         S190130         S190150         S190160         S190170         S190180         S190300         Preparation         S190200	Mobilization&Setup(Pre-drill & Grouting)-(MA15)         Pre-drilling-(MA15)         Analysis of the SI-(MA15)         Grouting Works-(MA15)         External Structures (Stage1)         Mobilization&Setup(Cofferdam Constn)-(MA15)         Pre-boring,Backfilling with Sand-(MA15)         Reportion MA15)         24.01-Pre-drilling & Grouting Works (Dropshaft)         CTION 19 OF THE WORKS (PORTION MA17)         on         ry Works         Site Possession - MA17         Hoarding/Fencing-(MA17)         Cut/Fill/Place Concrete Block&Platform-(M17)         Power & Water Points-(MA17)         Implement Traffic Divn Scheme-(MA17)         Site Office-(MA17)         Site Morks         Skin Wall-(MA17)	3 14 6 12 12 0 15 21 7 3 3	14 6 12 0 15 0 0 9 15 21 7 3 3	21APR10 11MAY10 19MAY10 03JUN10 11JUN10 11JUN10 07APR10 07APR10 07APR10 07APR10 07APR10 07APR10 07APR10 07APR10	08MAY10 17MAY10 02JUN10 10JUN10 02JUL10 02JUL10 02JUN10 02JUN10 02JUN10 02JUN10 02JUN10 02JUN10 15APR10 04MAY10 15APR10 07MAY10		14 6 12 0 0 9 15 21 7 7 3 3	-1 -1 -1 -1 -1 -1 -1 0 0 0 0 0 0 0 0 0 0							
S180220         S180240         S180240         S180270         Intakes - E         S180260         S180280         Milestone         Section 18         M241010         CC25-SEC         Construction         Preliminar         S190130         S190150         S190160         S190170         S190180         S190300         Preparation	Mobilization&Setup(Pre-drill & Grouting)-(MA15)         Pre-drilling-(MA15)         Analysis of the SI-(MA15)         Grouting Works-(MA15)         External Structures (Stage1)         Mobilization&Setup(Cofferdam Constn)-(MA15)         Pre-boring,Backfilling with Sand-(MA15)         8 (Portion MA15)         24.01-Pre-drilling & Grouting Works (Dropshaft)         CTION 19 OF THE WORKS (PORTION MA17)         on         ry Works         Site Possession - MA17         Hoarding/Fencing-(MA17)         Cut/Fill/Place Concrete Block&Platform-(M17)         Power & Water Points-(MA17)         Implement Traffic Divn Scheme-(MA17)         Site Office-(MA17)         Skin Wall-(MA17)         Soil Nails-(MA17)         Install Geotech Instruments-(MA17)	3 14 6 12 	14 6 12 0 0 9 15 21 7 3	21APR10 11MAY10 19MAY10 03JUN10 11JUN10 11JUN10 07APR10* 07APR10 07APR10 07APR10 07APR10 07APR10 07APR10	08MAY10 17MAY10 02JUN10 10JUN10 02JUL10 02JUL10 02JUN10 02JUN10 17APR10 24APR10 04MAY10 15APR10 07MAY10		14 6 12 0 0 9 15 21 7 7 3	-1 -1 -1 -1 -1 -1 -1 0 0 0 0 0 0 0 0 0 0							
S180220         S180240         S180270         Intakes - E         S180260         S180280         Milestone         Section 18         M241010         CC25-SEC         Construction         Preliminar         S190130         S190160         S190170         S190180         S190300         Preparation         S190200         S190210         S190260	Mobilization&Setup(Pre-drill & Grouting)-(MA15)         Pre-drilling-(MA15)         Analysis of the SI-(MA15)         Grouting Works-(MA15)         External Structures (Stage1)         Mobilization&Setup(Cofferdam Constn)-(MA15)         Pre-boring,Backfilling with Sand-(MA15)         Pre-boring,Backfilling with Sand-(MA15)         8 (Portion MA15)         24.01-Pre-drilling & Grouting Works (Dropshaft)         CTION 19 OF THE WORKS (PORTION MA17)         on         ry Works         Site Possession - MA17         Hoarding/Fencing-(MA17)         Cut/Fill/Place Concrete Block&Platform-(M17)         Power & Water Points-(MA17)         Implement Traffic Divn Scheme-(MA17)         Site Office-(MA17)         Skin Wall-(MA17)         Soil Nails-(MA17)         Install Geotech Instruments-(MA17)         Mobilization&Setup(Pre-drill & Grouting)-(MA17)	3         14         6         12         6         15         0         9         15         21         7         3         48         26         3         3	14 6 12 6 15 0 0 9 15 21 7 3 21 7 3 3 21 7 3 3	21APR10 11MAY10 19MAY10 03JUN10 11JUN10 11JUN10 07APR10 07APR10 07APR10 07APR10 07APR10 07APR10 07APR10 10APR10 10APR10 19APR10 19APR10	08MAY10 17MAY10 02JUN10 02JUN10 02JUL10 02JUL10 02JUN10 02JUN10 17APR10 24APR10 04MAY10 15APR10 07MAY10 15APR10 14JUN10 14MAY10 21APR10 29APR10		14 6 12 0 0 9 15 21 7 7 3 3 48 26 3 3 3	-1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -							
S180220         S180240         S180270         Intakes - E         S180260         S180280         Milestone         Section 18         M241010         CC25-SEC         Construction         Preliminar         S190130         S190150         S190160         S190170         S190180         S190200         S190220	Mobilization&Setup(Pre-drill & Grouting)-(MA15)         Pre-drilling-(MA15)         Analysis of the SI-(MA15)         Grouting Works-(MA15)         External Structures (Stage1)         Mobilization&Setup(Cofferdam Constn)-(MA15)         Pre-boring,Backfilling with Sand-(MA15)         8 (Portion MA15)         24.01-Pre-drilling & Grouting Works (Dropshaft)         CTION 19 OF THE WORKS (PORTION MA17)         on         ry Works         Site Possession - MA17         Hoarding/Fencing-(MA17)         Cut/Fill/Place Concrete Block&Platform-(M17)         Power & Water Points-(MA17)         Implement Traffic Divn Scheme-(MA17)         Site Office-(MA17)         Skin Wall-(MA17)         Soil Nails-(MA17)         Install Geotech Instruments-(MA17)	3 14 6 12 15 0 0 0 9 15 21 7 3 3 48 26 3	14 6 12 6 15 0 0 9 15 21 7 3 21 7 3 3	21APR10 11MAY10 19MAY10 03JUN10 11JUN10 11JUN10 07APR10 07APR10 07APR10 07APR10 07APR10 07APR10 07APR10 10APR10 10APR10 19APR10	08MAY10 17MAY10 02JUN10 02JUN10 02JUL10 02JUL10 02JUN10 02JUN10 02JUN10 02JUN10 02JUN10 15APR10 04MAY10 15APR10 07MAY10 14JUN10 14MAY10 21APR10		14 6 12 0 0 0 9 15 21 7 7 3 3 48 26 3	-1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -							
S180220         S180240         S180270         Intakes - E         S180260         S180280         Milestone         Section 18         M241010         CC25-SEC         Construction         Preliminar         S190130         S190160         S190170         S190180         S190300         Preparation         S190200         S190210         S190260	Mobilization&Setup(Pre-drill & Grouting)-(MA15)         Pre-drilling-(MA15)         Analysis of the SI-(MA15)         Grouting Works-(MA15)         External Structures (Stage1)         Mobilization&Setup(Cofferdam Constn)-(MA15)         Pre-boring,Backfilling with Sand-(MA15)         Pre-boring,Backfilling with Sand-(MA15)         8 (Portion MA15)         24.01-Pre-drilling & Grouting Works (Dropshaft)         CTION 19 OF THE WORKS (PORTION MA17)         on         ry Works         Site Possession - MA17         Hoarding/Fencing-(MA17)         Cut/Fill/Place Concrete Block&Platform-(M17)         Power & Water Points-(MA17)         Implement Traffic Divn Scheme-(MA17)         Site Office-(MA17)         Skin Wall-(MA17)         Soil Nails-(MA17)         Install Geotech Instruments-(MA17)         Mobilization&Setup(Pre-drill & Grouting)-(MA17)	3         14         6         12         6         15         0         9         15         21         7         3         48         26         3         3	14 6 12 6 15 0 0 9 15 21 7 3 21 7 3 3 21 7 3 3	21APR10 11MAY10 19MAY10 03JUN10 11JUN10 11JUN10 07APR10 07APR10 07APR10 07APR10 07APR10 07APR10 07APR10 10APR10 10APR10 19APR10 19APR10	08MAY10 17MAY10 02JUN10 10JUN10 02JUL10 02JUL10 02JUN10 02JUN10 17APR10 24APR10 04MAY10 15APR10 07MAY10 15APR10 14JUN10 14MAY10 21APR10 29APR10		14 6 12 0 0 9 15 21 7 7 3 3 48 26 3 3 3	-1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -	JAN FEB						■ • • • • • • • • • • • • • • • • • • •
S180220         S180240         S180270         Intakes - E         S180260         S180280         Milestone         Section 18         M241010         CC25-SEC         Construction         Preliminar         S190130         S190160         S190170         S190180         S190300         Preparation         S190200         S190210         S190260	Mobilization&Setup(Pre-drill & Grouting)-(MA15)         Pre-drilling-(MA15)         Analysis of the SI-(MA15)         Grouting Works-(MA15)         External Structures (Stage1)         Mobilization&Setup(Cofferdam Constn)-(MA15)         Pre-boring,Backfilling with Sand-(MA15)         Pre-boring,Backfilling with Sand-(MA15)         8 (Portion MA15)         24.01-Pre-drilling & Grouting Works (Dropshaft)         CTION 19 OF THE WORKS (PORTION MA17)         on         ry Works         Site Possession - MA17         Hoarding/Fencing-(MA17)         Cut/Fill/Place Concrete Block&Platform-(M17)         Power & Water Points-(MA17)         Implement Traffic Divn Scheme-(MA17)         Site Office-(MA17)         Skin Wall-(MA17)         Soil Nails-(MA17)         Install Geotech Instruments-(MA17)         Mobilization&Setup(Pre-drill & Grouting)-(MA17)	3         14         6         12         6         15         0         9         15         21         7         3         48         26         3         3	14 6 12 6 15 0 0 9 15 21 7 3 21 7 3 3 21 7 3 3	21APR10 11MAY10 19MAY10 03JUN10 11JUN10 11JUN10 07APR10 07APR10 07APR10 07APR10 07APR10 07APR10 07APR10 10APR10 10APR10 19APR10 19APR10	08MAY10 17MAY10 02JUN10 10JUN10 02JUL10 02JUL10 02JUN10 02JUN10 17APR10 24APR10 04MAY10 15APR10 07MAY10 15APR10 14JUN10 14MAY10 21APR10 29APR10		14 6 12 0 0 9 15 21 7 7 3 3 48 26 3 3 3	-1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -	JAN FEB						
S180220         S180240         S180270         Intakes - E         S180260         S180280         Milestone         Section 18         M241010         CC25-SEC         Construction         Preliminar         S190150         S190160         S190170         S190180         S190300         Preparation         S190200         S190210         S190260	Mobilization&Setup(Pre-drill & Grouting)-(MA15)         Pre-drilling-(MA15)         Analysis of the SI-(MA15)         Grouting Works-(MA15)         External Structures (Stage1)         Mobilization&Setup(Cofferdam Constn)-(MA15)         Pre-boring,Backfilling with Sand-(MA15)         Pre-boring,Backfilling with Sand-(MA15)         8 (Portion MA15)         24.01-Pre-drilling & Grouting Works (Dropshaft)         CTION 19 OF THE WORKS (PORTION MA17)         on         ry Works         Site Possession - MA17         Hoarding/Fencing-(MA17)         Cut/Fill/Place Concrete Block&Platform-(M17)         Power & Water Points-(MA17)         Implement Traffic Divn Scheme-(MA17)         Site Office-(MA17)         Skin Wall-(MA17)         Soil Nails-(MA17)         Install Geotech Instruments-(MA17)         Mobilization&Setup(Pre-drill & Grouting)-(MA17)	3         14         6         12         6         15         21         7         3         48         26         3         14         6         15         21         7         3         48         26         3         14	14         6         12         6         15         0         9         15         21         7         3         48         26         3         14	21APR10 11MAY10 19MAY10 03JUN10 11JUN10 11JUN10 07APR10 07APR10 07APR10 07APR10 07APR10 07APR10 07APR10 10APR10 10APR10 19APR10 19APR10	08MAY10 17MAY10 02JUN10 10JUN10 02JUL10 02JUL10 02JUN10 02JUN10 17APR10 24APR10 04MAY10 15APR10 07MAY10 15APR10 14JUN10 14MAY10 21APR10 29APR10		14 6 12 0 0 9 15 21 7 7 3 3 48 26 3 3 3	-1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -	JAN FEB						
S180220         S180240         S180270         Intakes - E         S180260         S180280         Milestone         Section 18         M241010         CC25-SEC         Construction         S190130         S190150         S190160         S190170         S190180         S190200         S190200	Mobilization&Setup(Pre-drill & Grouting)-(MA15) Pre-drilling-(MA15) Grouting Works-(MA15) External Structures (Stage1) Mobilization&Setup(Cofferdam Constn)-(MA15) Pre-boring,Backfilling with Sand-(MA15) 8 (Portion MA15) 24.01-Pre-drilling & Grouting Works (Dropshaft) CTION 19 OF THE WORKS (PORTION MA17) on ry Works Site Possession - MA17 Hoarding/Fencing-(MA17) Cut/Fill/Place Concrete Block&Platform-(M17) Power & Water Points-(MA17) Implement Traffic Divn Scheme-(MA17) Site Office-(MA17) on Works Skin Wall-(MA17) Soil Nails-(MA17) Install Geotech Instruments-(MA17) Mobilization&Setup(Pre-drill & Grouting)-(MA17) Pre-drilling-(MA17)	3         14         6         12         6         15         0         9         15         21         7         3         48         26         3         14	14 6 12 0 0 9 15 21 7 3 3 48 26 3 3 14	21APR10 11MAY10 19MAY10 03JUN10 11JUN10 11JUN10 07APR10 07APR10 07APR10 07APR10 07APR10 07APR10 07APR10 10APR10 10APR10 10APR10 10APR10 10APR10 10APR10	08MAY10 17MAY10 02JUN10 02JUN10 02JUL10 02JUL10 02JUN10 02JUN10 02JUN10 24APR10 04MAY10 15APR10 07MAY10 14JUN10 14MAY10 21APR10 29APR10 19MAY10		14 6 12 0 0 9 15 21 7 7 3 3 48 26 3 3 14	-1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -				GRAMMI	010	/AL HISTORY	
S180220         S180240         S180240         S180270         Intakes - E         S180260         S180280         Milestone         Section 18         M241010         CC25-SEC         Construction         Preliminar         S190150         S190160         S190170         S190180         S190200         S190270	Mobilization&Setup(Pre-drill & Grouting)-(MA15)         Pre-drilling-(MA15)         Grouting Works-(MA15)         External Structures (Stage1)         Mobilization&Setup(Cofferdam Constn)-(MA15)         Pre-boring,Backfilling with Sand-(MA15)         8 (Portion MA15)         24.01-Pre-drilling & Grouting Works (Dropshaft)         CTION 19 OF THE WORKS (PORTION MA17)         on         ry Works         Site Possession - MA17         Hoarding/Fencing-(MA17)         Cut/Fill/Place Concrete Block&Platform-(M17)         Power & Water Points-(MA17)         Implement Traffic Divn Scheme-(MA17)         Site Office-(MA17)         Soli Nails-(MA17)         Install Geotech Instruments-(MA17)         Install Geotech Instruments-(MA17)         Pre-drilling-(MA17)         Pre-drilling-(MA17)         Pre-drilling-(MA17)	3         14         6         12         6         15         0         9         15         21         7         3         48         26         3         3         14	14 6 12 0 0 9 15 21 7 3 3 48 26 3 3 14	21APR10 11MAY10 19MAY10 03JUN10 11JUN10 11JUN10 07APR10 07APR10 07APR10 07APR10 07APR10 07APR10 07APR10 07APR10 10A	08MAY10 17MAY10 02JUN10 02JUN10 02JUL10 02JUL10 02JUN10 02J	C/2007/	14 6 12 0 0 9 15 21 7 7 3 48 26 3 3 14 Draina 10	-1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -1 -	Date 13JAN09 Aj	WOR	MAR (S PRO R Works	GRAMMI evision Program	010 E APPROV me # 1	/AL HISTORY Checke SOR	d Approved 804B
S180220         S180240         S180270         Intakes - E         S180260         S180280         Milestone         Section 18         M241010         CC25-SEC         Construction         S190130         S190150         S190160         S190170         S190180         S190200         S190200	Mobilization&Setup(Pre-drill & Grouting)-(MA15)         Pre-drilling-(MA15)         Analysis of the SI-(MA15)         Grouting Works-(MA15)         External Structures (Stage1)         Mobilization&Setup(Cofferdam Constn)-(MA15)         Pre-boring,Backfilling with Sand-(MA15)         24.01-Pre-drilling & Grouting Works (Dropshaft)         CTION 19 OF THE WORKS (PORTION MA17)         on         ry Works         Site Possession - MA17         Hoarding/Fencing-(MA17)         Cut/Fill/Place Concrete Block&Platform-(M17)         Power & Water Points-(MA17)         Implement Traffic Divn Scheme-(MA17)         Site Office-(MA17)         Soil Nails-(MA17)         Install Geotech Instruments-(MA17)         Mobilization&Setup(Pre-drill & Grouting)-(MA17)         Pre-drilling-(MA17)         Pre-drilling-(MA17)	3         14         6         12         6         15         0         9         15         21         7         3         48         26         3         3         14	14 6 12 0 0 9 15 21 7 3 3 48 26 3 3 14	21APR10 11MAY10 19MAY10 03JUN10 11JUN10 11JUN10 07APR10 07APR10 07APR10 07APR10 07APR10 07APR10 07APR10 10APR10 10APR10 10APR10 10APR10 10APR10 10APR10 10APR10 30APR10 27APR10 30APR10	08MAY10 17MAY10 02JUN10 02JUN10 02JUL10 02JUL10 02JUN10 02JUN10 02JUN10 02JUN10 02JUN10 02JUN10 02JUN10 02JUN10 04MAY10 15APR10 04MAY10 15APR10 07MAY10 14JUN10 14 14 14 14 14 14 14 14 14 14 14 14 14 1	C. West C/2007/ G PROG	14 6 12 0 0 9 15 21 7 7 3 48 26 3 3 14 Draina 10 RAM	-1 -1 -1 -1 -1 -1 -1 -1 0 0 0 0 0 0 0 0	Date 13JAN09 Aj 27MAR09 Aj		MAR (S PRO R Works Works	GRAMMI evision Program Program	010 E APPRO me # 1 me # 2	/AL HISTORY	d Approved

Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Rem Dur	Approved Works Prog							
								003A EF			MAD		2010	MAY	
Preparatio	) on Works							Variance	JAN	FEB	MAR	r	APR	MAY	JUN
S190320 S190340	Shotcreting Analysis of the SI-(MA17)	9	9 6	15MAY10 20MAY10	27MAY10 27MAY10	0	9 6	0	1						
	Grouting Works-(MA17)	12	12	28MAY10	11JUN10	0		0	-						
	External Structures (Stage1) Mobilization&Setup(Cofferdam Constn)-(MA17)	3	3	15JUN10	18JUN10	0	3	0	-				   		
	Pre-boring,Backfilling with Sand-(MA17)	48	48	19JUN10	20AUG10	0		0	-						
Milestone Section 19	) (Portion MA17)														
M25-1010	25.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		11JUN10	0	0	0				-	   		•
CC26-SEC Constructio	CTION 20 OF THE WORKS (PORTION M3)														
Preliminar S200160	<mark>y Works</mark> Hoarding/Fencing-(M3)	9	9	23MAR10	01APR10	0	9	-38							
S200100	Cut/Fill/Divn/Place Concrete Block&Platform-(M3)	28	28	23MAR10	29APR10	0	28	-38							
S200180 S200200	Power & Water Points-(M3) Site Office-(M3)	21	21 0	23MAR10 22FEB10A	20APR10 27FEB10A	0	21 0	-38 5	-						
Preparatio	n Works		-												
S200190 S200220	Install Geotech Monitoring Instruments-(M3) Mobilization&Setup(Pre-drill & Grouting)-(M3)	3	3	06APR10 30APR10	08APR10 04MAY10	0	3 3	-38 -38	-						
S200240	Pre-drilling-(M3)	14	14	05MAY10	24MAY10	0	14	-38	-				   		
S200250 S200280	Analysis of the SI-(M3) Grouting Works-(M3)	6 12	6 12	25MAY10 01JUN10	31MAY10 17JUN10	0	6 12	-38 -38	-						
	xternal Structures (Stage1)	C.	6	10 11 10 10	25 11 11 10		c	20	-				   		_
S200300 Milestone	Mobilization&Setup(Cofferdam Constn)-(M3)	6	6	18JUN10	25JUN10	0	6	-38					1 		
	0 (Portion M3) 26.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		17JUN10	0	0	-54							•
	CTION 21 OF THE WORKS (PORTION TP789)	0	0		1730110	0	0	-54					   		•
Constructio	on														
Preparatio S210229	Permanent Slope cutting works-(TP789)	17	12	18FEB10A	08APR10	50	12	-23							
	External Structures (Stage1)	58	58	09APR10	26JUN10	0	58	-23	-						
	VO # 09 Addl Excav for box culvert Works - TP789	7	7	19APR10	27APR10	0	7	-23							
	Excavation (Soft) Soil-(TP789) Excavation (Hard) Rock-(TP789)	7 44	7 44	09APR10 28APR10	17APR10 26JUN10	0	7 44	-23 -23	-			Ť_			
S210310	VO#29 - Forming Steeped Channel & Catchpit	12	12	28APR10	13MAY10	0	12	-23	-			┢			
	VO#29 Demolish Existing Steeped Channel- (TP789) CTION 22 OF THE WORKS (PORTION TP5)	6	6	14MAY10	22MAY10	0	6	-23				⊢			
Constructio													   		
Preliminar S220160	y Works Cut/Fill/Place Concrete Block&Platform-(TP5)	15	0	12FEB10A	04MAR10A	100	0	-16							
S220170	Power & Water Points-(TP5)	14	0	18FEB10A	05MAR10A	100	0	-11							
S221025 Preparatio	Site Office-(TP5) n Works	15	0	05MAR10A	08MAR10A	100	0	-10				┢	   		
S220230 S220260	Mobilization&Setup(Pre-drill & Grouting)-(TP5) Pre-drilling-(TP5)	3	3 14	23MAR10 26MAR10	25MAR10 15APR10	0	3 14	-31 -31				<u> </u>			
S220280 S220280	Analysis of the SI-(TP5)	6	6	16APR10	22APR10	0	6	-31					-		
S220300	Grouting Works-(TP5) External Structures (Stage1)	12	12	23APR10	08MAY10	0	12	-31				⊢			
S220250	Cast Conc Dam&Excav Trench&Catchpit-(TP5)	24	24	30MAR10	03MAY10	0		-37	-			┿		•	
S220310 S220350	Installation of Steel Pipe-(TP5) Concrete Pad & Diversion and etc.	12 6	12 6	04MAY10 20MAY10	19MAY10 27MAY10	0	12 6	-37 -37	-						
S220370	Mobilization&Setup(Cofferdam Constn)-(TP5)	6	6	28MAY10	03JUN10	0	6	-37	-						
S220380 Milestone	Pre-boring,Backfilling with Sand-(TP5)	40	40	04JUN10	27JUL10	0	40	-37					 		
	2 (Portion TP5)	0	0		091443/10	0	0	42					   	•	
	28.01-Pre-drilling & Grouting Works (Dropshaft) CTION 23 OF THE WORKS (PORTION TP4)	0	0		08MAY10	0	0	-43				┢	   	•	
Constructio	on and a second s												1 		
L	Permanent Slope Protection Work	82	6	15DEC09A	29MAR10	90	6	-28					   		
	External Structures (Stage1)	33	24	22FEB10A	03MAY10	10	24	-19							
	Excavation (Hard) Rock-(TP4)	72	72	04MAY10	07AUG10	0		-19							
Milestone Section 23	(Portion TP4)												,     		
M291010	29.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		22MAR10	0	0	2				<b>♦</b>			
CC30-SEC Constructio	CTION 24 OF THE WORKS (PORTION W5)												   		
Preliminar	y Works		1								_				
S240150 S240160	Hoarding/Fencing-(W5) Cut/Fill/Place Concrete Block&Platform-(W5)	9 45	0	05DEC09A 11JAN10A	06MAR10A 12MAR10A	100 100	0	-32 4	_						
S240170	Power & Water Points-(W5)	21	0	29JAN10A	04MAR10A	100	0	-13							
	Site Office-(W5) External Structures (Stage1)	3	0	15MAR10A	17MAR10A	100	0	-21				╞	   		
S240260	Cofferdam Wall Driving-(W5)	46	39	15MAR10A	24MAY10	15 0	39 6	11 11	-			f		_	
S240290 S240300	Expose Existing Box Culvert by Excav-(W5) Dropshaft Temporary Lining	6 30	6 30	25MAY10 25MAY10	31MAY10 03JUL10	0	6 30	11 11					1 		_
S240310	Saw-cut Box-culvert&place Steel Pipes-(W5)	3	3	01JUN10	03JUN10	0	3	11							
									JAN	FEB	MAR		APR	MAY	JUN
													2010		
art Date	30NOV07	Der	003B					Sheet 7 of 9	9	144		OCP	AMME APPRO		
hish Date ta Date	12JUN12 23MAR10 Previo	bai bus Month (002D)		ign & Constr					Date			Revi	sion	Checked	
n Date	29MAR10 15:11 Progr	ess Bar al Activity		3 MONT	ntract No. D H ROLLINC	G PROG	RAM		13JAN09 27MAR09	Appro	ved Work	s Pro	ogramme # 1 ogramme # 2	SOR SOR	804B 9032
<b>A F</b> <sup>1</sup>				MARCH	/2010 MON	THLY F	REPO	кТ	10DEC10	) Appro	ved Work	s Pro	ogramme # 3 ogramme # 4	SOR SOR	9116 003A
© Prima	avera Systems, Inc.												J	001	

Act ID	Activity Description	Orig Re Dur Du		Anticipated Finish	% Re Comp D	em Approved ur Works Prog 003A				2010		
						EF Variance	JAN FEB	N	IAR	APR	MAY	JUN
Intakes - E S240320	External Structures (Stage1) Secure Pipes Hang&SealantConnect-(W5)	6 6	04JUN10	11JUN10	0	6 11	_					
S240320	Removal Lower Sector Box-culvert-(W5)	6 6	14JUN10	21JUN10	0	6 11	_					
S240360 Milestone	Excavation & Lodging-(W5)	6 6	22JUN10	29JUN10	0	6 11			_	 		
Section 24	4 (Portion W5)											
	30.01-Pre-drilling & Grouting Works (Dropshaft) CTION 25 OF THE WORKS (PORTION CR1)	0 0		22MAR10	0	0 30			_ <b>_</b>	   		
Constructi	on									 		
Prelimina S250110	ry Works 25 wks prior to Portion Possess Date-(CR1)	175 3	9 18FEB10A	30APR10	78	39 -1						
S250125	TMLG submission, coordination & Approval - CR1	48 1		17APR10	60	19 -20					•	
S250130 S250140	Complete All utility Diversions by Others - CR1 Site Possession - CR1	0 0		29APR10*	0	0 0 0 -1	_				•	
S250160	Implement Traffic Divn Scheme Stage 1-(CR1)	12 1		17MAY10		12 -1	_					
S250170 S250180	Hoarding/Fencing-(CR1) Power & Water Points-(CR1)	12 12 24 24		17MAY10 02JUN10		12 -1 24 -1	_			-  -  -		
S250210	Implement Traffic Divn Scheme Stage 2-(CR1)	9 9		29MAY10	0	9 -1	_			 		
S250260 Preparation		3 3	03JUN10	05JUN10	0	3 -1			_	 		
S250201	Existing Bldg & Structure(EBS) Survey - (CR1)	6 6		08MAY10	0	6 -1	_			   		-
S250205 S250209	Install Geotech Monitoring Instruments-(CR1) Mobilization&Setup(Pre-drill & Grouting)-(CR1)	3 3 6 6		22MAY10 15JUN10	0	3 -1 6 -1	_					
	VO#11 - Utility Diversion works (CR1)	12 1	2 17JUN10	02JUL10	0	12 -1			_	   		
C32-SEC	CTION 26 OF THE WORKS (PORTION RR1)									 		
Preparatio	on Works				1 1					 		
	Grouting Works-(RR1) - Excavation/ Shaft Lining	12 0	22FEB10A	06MAR10A	100	0 0			-	   		
S260440	RCD Drilling in Soft-(RR1)	10 0	-	25FEB10A	100	0 0				   		
S260450 S260460	RCD Drilling in Soft (2m)-(RR1) RCD Drilling in Rock-(RR1)	5 C		03MAR10A 08APR10	100 20	0 0 12 -10	_					
S260470	RCD Drilling in Rock (17m)-(RR1)	20 2		05MAY10		20 -10	_					
S260480 S260490	Demobilization of RCD-(RR1) Mobilization &Installation of Sacrificial Casing	7 7 18 1		14MAY10 08JUN10	0	7 -10 18 -10	_			   		
S260500	Mobilization & Setup of Grouting Equipment	3 3		11JUN10	0	3 -10	_					
S260520 S260530	1st Pour of Lining - 0~5m-(RR1) Grouting	12 12 7 7		29JUN10 22JUN10	0	12 -10 7 -10	-					
S260550	Stabilization of Shaft-(RR1)	9 9		25JUN10	0	9 -10	_					
M32-1010 M32-1020 C33-SE0	6 (Portion RR1)         32.01-Pre-drilling & Grouting Works (Dropshaft)         32.02-Excavation (Dropshaft)         CTION 27 OF THE WORKS (PORTION W8)	0 C 0 C		22MAR10 14MAY10	0	016 014	-				•	
Section 20 M32-1010 M32-1020 C33-SEC Construction	32.01-Pre-drilling & Grouting Works (Dropshaft)         32.02-Excavation (Dropshaft)         CTION 27 OF THE WORKS (PORTION W8)         on			-				•			•	
Section 20 M32-1010 M32-1020 C33-SEC Construction Preliminan S270130 S270150	32.01-Pre-drilling & Grouting Works (Dropshaft)         32.02-Excavation (Dropshaft)         CTION 27 OF THE WORKS (PORTION W8)         on         ry Works         Site Possession - W8         Hoarding/Fencing-(W8)	0 0	12MAR10A 12MAR10A	-	0	0 -14		•			•	
Section 20           M32-1010           M32-1020           C33-SEC           construction           Preliminal           S270130           S270150           S270160           S270170	32.01-Pre-drilling & Grouting Works (Dropshaft)         32.02-Excavation (Dropshaft)         CTION 27 OF THE WORKS (PORTION W8)         on         ry Works         Site Possession - W8         Hoarding/Fencing-(W8)         Cut/Fill/Place Concrete Block&Platform-(W8)         Power & Water Points-(W8)	0 0 0 0 9 7 15 1 24 2	12MAR10A 12MAR10A 5 23MAR10 4 23MAR10	14MAY10 30MAR10 12APR10 23APR10	0 100 50 0	0 -14 0 0 7 -7 15 -9 24 -9		•			•	
Section 20 M32-1010 M32-1020 C33-SEC onstruction Preliminan S270130 S270150 S270160 S270170 S270180	32.01-Pre-drilling & Grouting Works (Dropshaft)         32.02-Excavation (Dropshaft)         CTION 27 OF THE WORKS (PORTION W8)         on         ry Works         Site Possession - W8         Hoarding/Fencing-(W8)         Cut/Fill/Place Concrete Block&Platform-(W8)	0 0 0 9 7 15 1	12MAR10A 12MAR10A 23MAR10 4 23MAR10 5 24MAR10	14MAY10 30MAR10 12APR10	0 100 50 0	0 -14 0 0 7 -7 15 -9		•			•	
Section 20           M32-1010           M32-1020           C33-SEC           onstruction           Prelimination           S270130           S270150           S270170           S270180           S270270           S270270	32.01-Pre-drilling & Grouting Works (Dropshaft)         32.02-Excavation (Dropshaft)         CTION 27 OF THE WORKS (PORTION W8)         On         ry Works         Site Possession - W8         Hoarding/Fencing-(W8)         Cut/Fill/Place Concrete Block&Platform-(W8)         Power & Water Points-(W8)         Pedestrian Diversion (TTM)         Site Office-(W8)         DSD - Foul Sewer	0 0 0 0 9 7 15 1 24 2 6 6	12MAR10A 12MAR10A 23MAR10 23MAR10 23MAR10 24MAR10 24APR10	14MAY10 30MAR10 12APR10 23APR10 30MAR10	0 100 50 0 0 0	0 -14 0 0 7 -7 15 -9 24 -9 6 -7		•			•	
Section 20 M32-1010 M32-1020 C33-SEC onstruction Preliminal S270130 S270150 S270150 S270160 S270170 S270180 S270270 S270290 Preparatic	32.01-Pre-drilling & Grouting Works (Dropshaft)         32.02-Excavation (Dropshaft)         CTION 27 OF THE WORKS (PORTION W8)         On The WORKS (PORTION W8)         On Works         Site Possession - W8         Hoarding/Fencing-(W8)         Cut/Fill/Place Concrete Block&Platform-(W8)         Power & Water Points-(W8)         Pedestrian Diversion (TTM)         Site Office-(W8)         DSD - Foul Sewer         On Works         Install Geotech Monitoring Instruments-(W8)	0 0 0 0 9 7 15 1 24 2 6 6 3 3	12MAR10A 12MAR10A 23MAR10 23MAR10 23MAR10 24MAR10 24APR10 29APR10	14MAY10 30MAR10 12APR10 23APR10 30MAR10 28APR10	0 100 50 0 0 0 0	0 -14 0 0 7 -7 15 -9 24 -9 6 -7 3 -9		•			•	
Section 20 M32-1010 M32-1020 C33-SEC Construction S270130 S270150 S270150 S270170 S270170 S270210 S270290 Preparation S270210 S270211	32.01-Pre-drilling & Grouting Works (Dropshaft)         32.02-Excavation (Dropshaft)         CTION 27 OF THE WORKS (PORTION W8)         ON         TY Works         Site Possession - W8         Hoarding/Fencing-(W8)         Cut/Fill/Place Concrete Block&Platform-(W8)         Power & Water Points-(W8)         Pedestrian Diversion (TTM)         Site Office-(W8)         DSD - Foul Sewer         ON Works         Install Geotech Monitoring Instruments-(W8)         Existing Bldg & Structure(EBS) Survey - (W8)	0 0 0 0 9 7 15 1 24 2 6 6 3 3 12 1 12 3 3 6 6	12MAR10A 12MAR10A 23MAR10 23MAR10 22MAR10 24MAR10 24APR10 29APR10 23MAR10 31MAR10 32MAR10	14MAY10 30MAR10 12APR10 23APR10 30MAR10 28APR10 14MAY10 06APR10 29MAR10	0 100 50 0 0 0 0 0 0 0 0 0 0 0	0 -14 0 0 7 -7 15 -9 24 -9 6 -7 3 -9 12 -9 12 -9 3 -7 6 -9		•			•	
Section 20 M32-1010 M32-1020 C33-SEC onstruction Preliminal S270130 S270150 S270150 S270170 S270180 S270270 S270290 Preparation S270210 S270211 S270230 S270240	32.01-Pre-drilling & Grouting Works (Dropshaft)         32.02-Excavation (Dropshaft)         CTION 27 OF THE WORKS (PORTION W8)         on         ry Works         Site Possession - W8         Hoarding/Fencing-(W8)         Cut/Fill/Place Concrete Block&Platform-(W8)         Power & Water Points-(W8)         Pedestrian Diversion (TTM)         Site Office-(W8)         DSD - Foul Sewer         on Works         Install Geotech Monitoring Instruments-(W8)         Existing Bldg & Structure(EBS) Survey - (W8)         Mobilization&Setup(Pre-drill & Grouting)-(W8)         Pre-drilling-(W8)	0 0 0 0 9 7 15 1 24 2 6 6 3 3 12 1 12 3 3 6 6 6 6 6 6 5 5	12MAR10A 12MAR10A 23MAR10 23MAR10 24MAR10 24APR10 24APR10 29APR10 23MAR10 31MAR10 313APR10 31APR10 31APR10	14MAY10 30MAR10 12APR10 23APR10 30MAR10 28APR10 28APR10 14MAY10 06APR10 29MAR10 20APR10 27APR10	0 100 50 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 -14 0 0 7 -7 15 -9 24 -9 6 -7 3 -9 12 -9 12 -9 3 -7 6 -9 6 -9 6 -9 5 -9		•			•	
Section 20 M32-1010 M32-1020 C33-SEC onstruction Preliminal S270130 S270150 S270150 S270170 S270180 S270270 S270290 Preparation S270210 S270211 S270230 S270240 S270260	32.01-Pre-drilling & Grouting Works (Dropshaft)         32.02-Excavation (Dropshaft)         CTION 27 OF THE WORKS (PORTION W8)         ON         ry Works         Site Possession - W8         Hoarding/Fencing-(W8)         Cut/Fill/Place Concrete Block&Platform-(W8)         Power & Water Points-(W8)         Pedestrian Diversion (TTM)         Site Office-(W8)         DSD - Foul Sewer         ON         Works         Install Geotech Monitoring Instruments-(W8)         Existing Bldg & Structure(EBS) Survey - (W8)         Mobilization&Setup(Pre-drill & Grouting)-(W8)         Pre-drilling-(W8)         Analysis of the SI-(W8)	0 0 0 0 9 7 15 1 24 2 6 6 3 3 12 1 12 12 12 12 12 12 12 12 12 1	12MAR10A         12MAR10A         23MAR10         23MAR10         23MAR10         24MAR10         24APR10         29APR10         31MAR10         31MAR10         23MAR10         231MAR10         231MAR10         231MAR10         231MAR10         231MAR10         231MAR10         23MAR10         331MAR10         331MAR10         331MAR10	14MAY10 30MAR10 12APR10 23APR10 30MAR10 28APR10 28APR10 14MAY10 06APR10 29MAR10 20APR10 27APR10 05MAY10	0 100 50 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 -14 0 0 7 -7 15 -9 24 -9 6 -7 3 -9 12 -9 12 -9 3 -7 6 -9 6 -9 5 -9 6 -9 6 -9 6 -9		•				
Section 20 M32-1010 M32-1020 C33-SEC onstruction Preliminal S270130 S270150 S270150 S270170 S270170 S270270 S270270 S270290 Preparation S270210 S270210 S270230 S270240 S270260 S270280 Intakes - E	32.01-Pre-drilling & Grouting Works (Dropshaft)         32.02-Excavation (Dropshaft)         CTION 27 OF THE WORKS (PORTION W8)         ON THE WORKS (PORTION W8)         ON Works         Site Possession - W8         Hoarding/Fencing-(W8)         Cut/Fill/Place Concrete Block&Platform-(W8)         Power & Water Points-(W8)         Power & Water Points-(W8)         Pedestrian Diversion (TTM)         Site Office-(W8)         DSD - Foul Sewer         ON Works         Install Geotech Monitoring Instruments-(W8)         Existing Bldg & Structure(EBS) Survey - (W8)         Mobilization&Setup(Pre-drill & Grouting)-(W8)         Pre-drilling-(W8)         Analysis of the SI-(W8)         Grouting Works-(W8)	0         0           0         0           9         7           15         1           24         2           6         6           3         3           12         1           3         3           6         6           5         5           6         6           12         1	<ul> <li>12MAR10A</li> <li>12MAR10A</li> <li>23MAR10</li> <li>23MAR10</li> <li>24MAR10</li> <li>24APR10</li> <li>24APR10</li> <li>23MAR10</li> <li>31MAR10</li> <li>31MAR10</li> <li>23MAR10</li> <li>21APR10</li> <li>28APR10</li> <li>26MAY10</li> </ul>	14MAY10 30MAR10 12APR10 23APR10 30MAR10 28APR10 14MAY10 28APR10 28APR10 28APR10 28APR10 29MAR10 20APR10 20APR10 27APR10 05MAY10	0 100 50 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 -14 0 0 7 -7 15 -9 24 -9 6 -7 3 -9 12 -9 12 -9 5 -9 6 -9 6 -9 5 -9 6 -9 12 -9		•				
Section 20 M32-1010 M32-1020 C33-SEC Construction Preliminal S270130 S270130 S270150 S270170 S270170 S270270 S270270 S270290 Preparation S270210 S270211 S270230 S270240 S270280 S270280 S270280	32.01-Pre-drilling & Grouting Works (Dropshaft)         32.02-Excavation (Dropshaft)         CTION 27 OF THE WORKS (PORTION W8)         ON         ry Works         Site Possession - W8         Hoarding/Fencing-(W8)         Cut/Fill/Place Concrete Block&Platform-(W8)         Power & Water Points-(W8)         Pedestrian Diversion (TTM)         Site Office-(W8)         DSD - Foul Sewer         ON Works         Install Geotech Monitoring Instruments-(W8)         Existing Bldg & Structure(EBS) Survey - (W8)         Mobilization&Setup(Pre-drill & Grouting)-(W8)         Pre-drilling-(W8)         Analysis of the SI-(W8)	0 0 0 0 9 7 15 1 24 2 6 6 3 3 12 1 12 12 12 12 12 12 12 12 12 1	<ul> <li>12MAR10A</li> <li>12MAR10A</li> <li>23MAR10</li> <li>23MAR10</li> <li>24MAR10</li> <li>24APR10</li> <li>24APR10</li> <li>23MAR10</li> <li>31MAR10</li> <li>31MAR10</li> <li>23MAR10</li> <li>21APR10</li> <li>28APR10</li> <li>26MAY10</li> </ul>	14MAY10 30MAR10 12APR10 23APR10 30MAR10 28APR10 28APR10 14MAY10 06APR10 29MAR10 20APR10 27APR10 05MAY10	0 100 50 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 -14 0 0 7 -7 15 -9 24 -9 6 -7 3 -9 12 -9 12 -9 3 -7 6 -9 6 -9 5 -9 6 -9 6 -9 6 -9						
Section 20 M32-1010 M32-1020 C33-SEC Construction Preliminal S270130 S270130 S270150 S270170 S270170 S270270 S270270 S270270 S270270 S270210 S270210 S270240 S270240 S270240 S270240 S270280 Intakes - E S270310 Illestone Section 25	32.01-Pre-drilling & Grouting Works (Dropshaft) 32.02-Excavation (Dropshaft) CTION 27 OF THE WORKS (PORTION W8) ON PWorks Site Possession - W8 Hoarding/Fencing-(W8) Cut/Fill/Place Concrete Block&Platform-(W8) Power & Water Points-(W8) Power & Water Points-(W8) Pedestrian Diversion (TTM) Site Office-(W8) DSD - Foul Sewer ON Works Install Geotech Monitoring Instruments-(W8) Existing Bldg & Structure(EBS) Survey - (W8) Mobilization&Setup(Pre-drill & Grouting)-(W8) Pre-drilling-(W8) Analysis of the SI-(W8) Grouting Works-(W8) External Structures (Stage1) Pre-bored Pile, SandFile Drive SheetPile-(W8)	0         0           0         0           9         7           15         11           24         2           6         6           3         3           12         11           3         3           6         6           5         5           6         6           12         11           23         24           24         2           24         2	12MAR10A         12MAR10A         12MAR10A         23MAR10         23MAR10         24MAR10         24MAR10         23MAR10         23MAR10         23MAR10         24APR10         23MAR10         21APR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         24MAY10	14MAY10 30MAR10 12APR10 23APR10 30MAR10 28APR10 14MAY10 28APR10 29MAR10 29MAR10 20APR10 20APR10 27APR10 05MAY10 22MAY10 22MAY10	0 100 50 0 0 0 0 0 0 0 0 0 0 0 0 0	0 -14 0 0 7 -7 15 -9 24 -9 6 -7 3 -9 12 -9 12 -9 3 -7 6 -9 6 -9 5 -9 6 -9 5 -9 6 -9 12 -9 24 -9						
Section 20 M32-1010 M32-1020 C33-SEC Construction Preliminal S270130 S270130 S270150 S270170 S270180 S270270 S270290 Preparatic S270210 S270210 S270240 S270240 S270240 S270280 Intakes - I S270310 Intakes - I S270310 Intakes - I S270310 Intakes - I S270310	32.01-Pre-drilling & Grouting Works (Dropshaft)         32.02-Excavation (Dropshaft)         CTION 27 OF THE WORKS (PORTION W8)         on         ry Works         Site Possession - W8         Hoarding/Fencing-(W8)         Cut/Fill/Place Concrete Block&Platform-(W8)         Power & Water Points-(W8)         Pedestrian Diversion (TTM)         Site Office-(W8)         DSD - Foul Sewer         On Works         Install Geotech Monitoring Instruments-(W8)         Existing Bldg & Structure(EBS) Survey - (W8)         Mobilization&Setup(Pre-drill & Grouting)-(W8)         Pre-drilling-(W8)         Grouting Works-(W8)         External Structures (Stage1)         Pre-bored Pile,SandFile Drive SheetPile-(W8)         7 (Portion W8)         33.01-Pre-drilling & Grouting Works (Dropshaft)	0         0           0         0           9         7           15         1           24         2           6         6           3         3           12         1           3         3           6         6           5         5           6         6           12         1	12MAR10A         12MAR10A         12MAR10A         23MAR10         23MAR10         24MAR10         24MAR10         23MAR10         23MAR10         23MAR10         24APR10         23MAR10         21APR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         24MAY10	14MAY10 30MAR10 12APR10 23APR10 30MAR10 28APR10 14MAY10 28APR10 28APR10 28APR10 28APR10 29MAR10 20APR10 20APR10 27APR10 05MAY10	0 100 50 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 -14 0 0 7 -7 15 -9 24 -9 6 -7 3 -9 12 -9 12 -9 5 -9 6 -9 6 -9 5 -9 6 -9 12 -9						•
Section 20 M32-1010 M32-1020 C33-SEC Construction Preliminal S270130 S270130 S270150 S270170 S270270 S270270 S270290 Preparation S270290 S27020 S270290 S27020 S2700 S27020 S27020 S27020 S2700 S2700 S2700 S2700 S2700 S270	32.01-Pre-drilling & Grouting Works (Dropshaft) 32.02-Excavation (Dropshaft) CTION 27 OF THE WORKS (PORTION W8) ON TY Works Site Possession - W8 Hoarding/Fencing-(W8) Cut/Fill/Place Concrete Block&Platform-(W8) Power & Water Points-(W8) Power & Water Points-(W8) Pedestrian Diversion (TTM) Site Office-(W8) DSD - Foul Sewer ON Works Install Geotech Monitoring Instruments-(W8) Existing Bldg & Structure(EBS) Survey - (W8) Mobilization&Setup(Pre-drill & Grouting)-(W8) Pre-drilling-(W8) Analysis of the SI-(W8) Grouting Works-(W8) External Structures (Stage1) Pre-bored Pile,SandFile Drive SheetPile-(W8) 33.01-Pre-drilling & Grouting Works (Dropshaft) CTION 28 OF THE WORKS (PORTION P5)	0         0           0         0           9         7           15         11           24         2           6         6           3         3           12         11           3         3           6         6           5         5           6         6           12         11           23         24           24         2           24         2	12MAR10A         12MAR10A         12MAR10A         23MAR10         23MAR10         24MAR10         24MAR10         23MAR10         23MAR10         23MAR10         24APR10         23MAR10         21APR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         24MAY10	14MAY10 30MAR10 12APR10 23APR10 30MAR10 28APR10 14MAY10 28APR10 29MAR10 29MAR10 20APR10 20APR10 27APR10 05MAY10 22MAY10 22MAY10	0 100 50 0 0 0 0 0 0 0 0 0 0 0 0 0	0 -14 0 0 7 -7 15 -9 24 -9 6 -7 3 -9 12 -9 12 -9 3 -7 6 -9 6 -9 5 -9 6 -9 5 -9 6 -9 12 -9 24 -9						
Section 20 M32-1010 M32-1020 C33-SEC onstruction Preliminal S270130 S270150 S270170 S270170 S270270 S270270 S270290 Preparation S270290 S27020 S27020 S27020 S27020 S270	32.01-Pre-drilling & Grouting Works (Dropshaft) 32.02-Excavation (Dropshaft) CTION 27 OF THE WORKS (PORTION W8) ON TY Works Site Possession - W8 Hoarding/Fencing-(W8) Cut/Fill/Place Concrete Block&Platform-(W8) Power & Water Points-(W8) Power & Water Points-(W8) Pedestrian Diversion (TTM) Site Office-(W8) DSD - Foul Sewer ON Works Install Geotech Monitoring Instruments-(W8) Existing Bldg & Structure(EBS) Survey - (W8) Mobilization&Setup(Pre-drill & Grouting)-(W8) Pre-drilling-(W8) Analysis of the SI-(W8) Grouting Works-(W8) External Structures (Stage1) Pre-bored Pile,SandFile Drive SheetPile-(W8) 33.01-Pre-drilling & Grouting Works (Dropshaft) CTION 28 OF THE WORKS (PORTION P5)	0         0           0         0           9         7           15         11           24         2           6         6           3         3           12         11           3         3           6         6           5         5           6         6           12         11           23         24           24         2           24         2	<ul> <li>12MAR10A</li> <li>12MAR10A</li> <li>23MAR10</li> <li>23MAR10</li> <li>24MAR10</li> <li>24APR10</li> <li>24APR10</li> <li>23AAR10</li> <li>31MAR10</li> <li>31MAR10</li> <li>31MAR10</li> <li>23APR10</li> <li>23APR10</li> <li>21APR10</li> <li>21APR10</li> <li>28APR10</li> <li>26MAY10</li> <li>24MAY10</li> </ul>	14MAY10 30MAR10 12APR10 23APR10 30MAR10 28APR10 14MAY10 28APR10 29MAR10 29MAR10 20APR10 20APR10 27APR10 05MAY10 22MAY10 22MAY10	0 100 50 0 0 0 0 0 0 0 0 0 0 0 0 0	0 -14 0 0 7 -7 15 -9 24 -9 6 -7 3 -9 12 -9 12 -9 3 -7 6 -9 6 -9 5 -9 6 -9 5 -9 6 -9 12 -9 24 -9						
Section 20 M32-1010 M32-1020 C33-SEC Construction Preliminal S270130 S270130 S270130 S270130 S270240 S270210 S270240 S270250 S27050 S27050 S27050 S27050 S27050 S27050 S27050 S27050 S27050 S2	32.01-Pre-drilling & Grouting Works (Dropshaft)         32.02-Excavation (Dropshaft)         CTION 27 OF THE WORKS (PORTION W8)         ON         ry Works         Site Possession - W8         Hoarding/Fencing-(W8)         Cut/Fill/Place Concrete Block&Platform-(W8)         Power & Water Points-(W8)         Pedestrian Diversion (TTM)         Site Office-(W8)         DSD - Foul Sewer         ON         Works         Install Geotech Monitoring Instruments-(W8)         Existing Bldg & Structure(EBS) Survey - (W8)         Mobilization&Setup(Pre-drill & Grouting)-(W8)         Pre-drilling-(W8)         Analysis of the SI-(W8)         Grouting Works-(W8)         External Structures (Stage1)         Pre-bored Pile, SandFile Drive SheetPile-(W8)         CTION 28 OF THE WORKS (PORTION P5)         on         ry Works         Cut/Fill/Place Concrete Block&Platform-(P5)         Power & Water Points-(P5)	0         0           0         0           9         7           15         11           24         2           6         6           3         3           12         11           3         3           6         6           5         5           6         6           12         11           24         2           0         0           0         0           0         0           6         6           6         6           5         5           6         6           12         11           24         2           0         0           0         0           60         1           36         3	12MAR10A         12MAR10A         23MAR10         23MAR10         23MAR10         24MAR10         23MAR10         24APR10         28APR10         206MAY10         4         24MAY10         4         24MAY10         4         23MAR10         31	14MAY10 30MAR10 12APR10 23APR10 23APR10 23APR10 23APR10 28APR10 28APR10 29MAR10 29MAR10 20APR10 27APR10 27APR10 27APR10 22MAY10 22MAY10 22MAY10 22MAY10	0 100 50 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 -14 0 0 7 -7 15 -9 24 -9 6 -7 3 -9 12 -9 12 -9 12 -9 5 -9 6 -9 5 -9 6 -9 5 -9 6 -9 12 -9 24 -9 24 -9 12 -9 13 -7 14 -9 15 -9 12 -9 13 -7 14 -9 14 -9 14 -9 14 -9 14 -9 15 -9 15 -9 16 -9 16 -9 17 -14						
Section 20 M32-1010 M32-1020 C33-SEC onstruction Preliminal S270130 S270130 S270150 S270170 S270270 S270270 S270290 Preparatic S270210 S270210 S270210 S270240 S270240 S270240 S270280 Intakes - E S270310 Illestone Section 23 M33-1010 C34-SEC onstruction Preliminal S280170 S280180 S280190	32.01-Pre-drilling & Grouting Works (Dropshaft) 32.02-Excavation (Dropshaft) CTION 27 OF THE WORKS (PORTION W8) ON TY Works Site Possession - W8 Hoarding/Fencing-(W8) Cut/Fill/Place Concrete Block&Platform-(W8) Power & Water Points-(W8) Power & Water Points-(W8) Pedestrian Diversion (TTM) Site Office-(W8) DSD - Foul Sewer ON Works Install Geotech Monitoring Instruments-(W8) Existing Bldg & Structure(EBS) Survey - (W8) Mobilization&Setup(Pre-drill & Grouting)-(W8) Pre-drilling-(W8) Analysis of the SI-(W8) Grouting Works-(W8) External Structures (Stage1) Pre-bored Pile, SandFile Drive SheetPile-(W8) 7 (Portion W8) 33.01-Pre-drilling & Grouting Works (Dropshaft) CTION 28 OF THE WORKS (PORTION P5) ON TY Works Cut/Fill/Place Concrete Block&Platform-(P5)	0       0         0       0         9       7         15       11         24       2         6       6         3       3         12       11         3       3         6       6         5       5         6       6         24       2         3       3         6       6         5       5         6       6         12       11         24       2         0       0         0       0         60       1	12MAR10A         12MAR10A         12MAR10A         23MAR10         23MAR10         24MAR10         23MAR10         24MAY10         23MAR10         23MAR10         23MAR10         23MAR10         30MAY10	14MAY10 30MAR10 12APR10 23APR10 23APR10 30MAR10 28APR10 14MAY10 28APR10 28APR10 29MAR10 20APR10 20APR10 27APR10 27APR10 22MAY10 22MAY10 22MAY10	0 100 50 0 0 0 0 0 0 0 0 0 0 0 0 0	0 -14 0 0 7 -7 15 -9 24 -9 6 -7 3 -9 12 -9 12 -9 3 -7 6 -9 5 -9 6 -9 5 -9 6 -9 12 -9 24 -9 24 -9 24 -9 12 -9						
Section 20 M32-1010 M32-1020 C33-SEC Construction Preliminal S270130 S270150 S270170 S270170 S270270 S270270 S270290 Preparation S270290 S270290 S270290 S270290 S270290 S270290 S270280 S280190 S280190 S280230 Preparation	32.01-Pre-drilling & Grouting Works (Dropshaft)         32.02-Excavation (Dropshaft)         CTION 27 OF THE WORKS (PORTION W8)         OTION 27 OF THE WORKS (PORTION W8)         Power & Water Points-(W8)         Cut/Fill/Place Concrete Block&Platform-(W8)         Power & Water Points-(W8)         OF Works         Install Geotech Monitoring Instruments-(W8)         Existing Bldg & Structure(EBS) Survey - (W8)         Mobilization & Setup(Pre-drill & Grouting)-(W8)         Pre-drilling-(W8)         Analysis of the SI-(W8)         Grouting Works-(W8)         External Structures (Stage1)         Pre-bored Pile,SandFile Drive SheetPile-(W8)         CTION 28 OF THE WORKS (PORTION P5)         OT         OT         OT         OT         OT         OT <t< td=""><td>0         0           0         0           9         7           15         11           24         24           6         6           3         3           112         11           3         3           6         6           5         5           6         6           12         11           24         24           2         12           12         11           24         24           6         6           6         6           7         12           12         11           24         24           24         24           6         6           12         11           24         24           24         24           60         1           36         3           63         6           18         11</td><td>12MAR10A         12MAR10A         23MAR10         23MAR10         23MAR10         24MAR10         24MAR10         24APR10         23MAR10         24APR10         23MAR10         24APR10         23MAR10         24APR10         23MAR10         31MAR10         23MAR10         31MAR10         23MAR10         31APR10         24APR10         23MAR10         24APR10         23MAR10         23MAR10         306MAY10         308APR10         308APR10         312MAY10</td><td>14MAY10 14MAY10 30MAR10 12APR10 23APR10 23APR10 23APR10 28APR10 28APR10 28APR10 28APR10 28APR10 28APR10 28APR10 28APR10 22MAY10 22MAY10 22MAY10 22MAY10 07APR10 11MAY10 02JUL10 03JUN10</td><td>0 100 50 0 0 0 0 0 0 0 0 0 0 0 0 0</td><td>0 -14 0 0 7 -7 15 -9 24 -9 6 -7 3 -9 12 -9 12 -9 3 -7 6 -9 6 -9 6 -9 5 -9 6 -9 12 -9 24 -9 24 -9 24 -9 12 -9 13 -7 14 -9 14 -9 14 -9 15 -9 14 -9 15 -9 16 -9 16 -9 16 -9 17 -9 17 -9 10 -14 10 -14 10 -14 10 -14 10 -14 11 -0 13 -49 13 -49 13 -49 14 -49 14 -49 15 -4</td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	0         0           0         0           9         7           15         11           24         24           6         6           3         3           112         11           3         3           6         6           5         5           6         6           12         11           24         24           2         12           12         11           24         24           6         6           6         6           7         12           12         11           24         24           24         24           6         6           12         11           24         24           24         24           60         1           36         3           63         6           18         11	12MAR10A         12MAR10A         23MAR10         23MAR10         23MAR10         24MAR10         24MAR10         24APR10         23MAR10         24APR10         23MAR10         24APR10         23MAR10         24APR10         23MAR10         31MAR10         23MAR10         31MAR10         23MAR10         31APR10         24APR10         23MAR10         24APR10         23MAR10         23MAR10         306MAY10         308APR10         308APR10         312MAY10	14MAY10 14MAY10 30MAR10 12APR10 23APR10 23APR10 23APR10 28APR10 28APR10 28APR10 28APR10 28APR10 28APR10 28APR10 28APR10 22MAY10 22MAY10 22MAY10 22MAY10 07APR10 11MAY10 02JUL10 03JUN10	0 100 50 0 0 0 0 0 0 0 0 0 0 0 0 0	0 -14 0 0 7 -7 15 -9 24 -9 6 -7 3 -9 12 -9 12 -9 3 -7 6 -9 6 -9 6 -9 5 -9 6 -9 12 -9 24 -9 24 -9 24 -9 12 -9 13 -7 14 -9 14 -9 14 -9 15 -9 14 -9 15 -9 16 -9 16 -9 16 -9 17 -9 17 -9 10 -14 10 -14 10 -14 10 -14 10 -14 11 -0 13 -49 13 -49 13 -49 14 -49 14 -49 15 -4						
Section 20 M32-1010 M32-1020 C33-SEC Construction Preliminal S270130 S270150 S270150 S270170 S270270 S270270 S270290 Preparation S270290 S270290 S270290 S270290 S270290 S270290 S270290 S270280 S280190 S280190 S280230 Preparation S280270	32.01-Pre-drilling & Grouting Works (Dropshaft)         32.02-Excavation (Dropshaft)         CTION 27 OF THE WORKS (PORTION W8)         OTION 27 OF THE WORKS (PORTION W8)         Powers         OUTION Water Points-(W8)         Power & Water Points-(W8)         Power & Water Points-(W8)         DE OF Foul Sewer         OF Works         Install Geotech Monitoring Instruments-(W8)         Existing Bldg & Structure(EBS) Survey - (W8)         Mobilization & Setup(Pre-drill & Grouting)-(W8)         Pre-drilling-(W8)         Analysis of the SI-(W8)         Grouting Works-(W8)         External Structures (Stage1)         Pre-bored Pile,SandFile Drive SheetPile-(W8)         CTION 28 OF THE WORKS (PORTION P5)         OT         OT         OT         OT <td< td=""><td>0         0           0         0           9         7           15         11           24         24           6         6           3         3           12         11           3         3           6         6           5         5           6         6           12         11           24         24           24         24           6         6           6         6           12         11           24         24           0         0           0         0           0         0           12         11           33         3           6         6           6         12           11         36           36         3           63         6</td><td>12MAR10A         12MAR10A         23MAR10         23MAR10         23MAR10         24MAR10         24MAR10         23MAR10         24MAR10         24APR10         23MAR10         24APR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         24APR10         23MAR10         23MAR10         23MAR10         23MAR10         308APR10         308APR10         312MAY10         323MAR10         323MAR10         3312MAY10</td><td>14MAY10 30MAR10 12APR10 23APR10 23APR10 30MAR10 28APR10 28APR10 28APR10 29MAR10 20APR10 20APR10 27APR10 27APR10 27APR10 22MAY10 22MAY10 22MAY10 22MAY10 22MAY10 22MAY10</td><td>0 100 50 0 0 0 0 0 0 0 0 0 0 0 0 0</td><td>0 -14 0 0 7 -7 15 -9 24 -9 6 -7 3 -9 12 -9 12 -9 3 -7 6 -9 6 -9 5 -9 6 -9 5 -9 6 -9 12 -9 24 -9 24 -9 24 -9 24 -9 12 0 11 0 36 -49 63 0</td><td></td><td></td><td></td><td></td><td></td><td>·</td></td<>	0         0           0         0           9         7           15         11           24         24           6         6           3         3           12         11           3         3           6         6           5         5           6         6           12         11           24         24           24         24           6         6           6         6           12         11           24         24           0         0           0         0           0         0           12         11           33         3           6         6           6         12           11         36           36         3           63         6	12MAR10A         12MAR10A         23MAR10         23MAR10         23MAR10         24MAR10         24MAR10         23MAR10         24MAR10         24APR10         23MAR10         24APR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         24APR10         23MAR10         23MAR10         23MAR10         23MAR10         308APR10         308APR10         312MAY10         323MAR10         323MAR10         3312MAY10	14MAY10 30MAR10 12APR10 23APR10 23APR10 30MAR10 28APR10 28APR10 28APR10 29MAR10 20APR10 20APR10 27APR10 27APR10 27APR10 22MAY10 22MAY10 22MAY10 22MAY10 22MAY10 22MAY10	0 100 50 0 0 0 0 0 0 0 0 0 0 0 0 0	0 -14 0 0 7 -7 15 -9 24 -9 6 -7 3 -9 12 -9 12 -9 3 -7 6 -9 6 -9 5 -9 6 -9 5 -9 6 -9 12 -9 24 -9 24 -9 24 -9 24 -9 12 0 11 0 36 -49 63 0						·
Section 20 M32-1010 M32-1020 C33-SEC Construction Preliminal S270130 S270130 S270150 S270170 S270270 S270270 S270270 S270270 S270270 S270270 S270270 S270270 S270270 S270270 S270280 S280270 S280270 S280270 S280270 S280270 S280270 S280270 S280270 S280270 S280270 S280270	32.01-Pre-drilling & Grouting Works (Dropshaft)         32.02-Excavation (Dropshaft)         CTION 27 OF THE WORKS (PORTION W8)         on         ry Works         Site Possession - W8         Hoarding/Fencing-(W8)         Cut/Fill/Place Concrete Block&Platform-(W8)         Power & Water Points-(W8)         Pedestrian Diversion (TTM)         Site Office-(W8)         DSD - Foul Sewer         On         Works         Install Geotech Monitoring Instruments-(W8)         Existing Bldg & Structure(EBS) Survey - (W8)         Mobilization&Setup(Pre-drill & Grouting)-(W8)         Pre-drilling-(W8)         Analysis of the SI-(W8)         Grouting Works-(W8)         External Structures (Stage1)         Pre-bored Pile,SandFile Drive SheetPile-(W8)         Ctt/Fill/Place Concrete Block&Platform-(P5)         On         ry Works         Cut/Fill/Place Concrete Block&Platform-(P5)         Power & Water Points-(P5)         Stage 1 - Drainage Diversion         Site Office-(P5)         Works         Mobilization&Setup(Pre-drill & Grouting)-(P5)         Pre-drilling-(P5)         Analysis of the SI-(P5)	0         0           0         0           9         7           15         11           24         2           6         6           3         3           12         11           3         3           6         6           5         5           6         6           12         11           24         2           24         2           6         6           6         6           12         11           24         2           6         6           6         6           6         6           12         11           24         2           6         6           6         6           12         11           36         3           63         6           3         3           9         9           6         6	12MAR10A         12MAR10A         23MAR10         23MAR10         23MAR10         24MAR10         23MAR10         23MAR10         24MAR10         23MAR10         24APR10         29APR10         23MAR10         21APR10         23MAR10         308APR10         308APR10         308APR10         308APR10         308APR10         308APR10         308APR10         308APR10	14MAY10         14MAY10         30MAR10         12APR10         23APR10         30MAR10         23APR10         30MAR10         23APR10         30MAR10         20APR10         20APR10         20APR10         27APR10         05MAY10         22MAY10         22MAY10         07APR10         11MAY10         02JUL10         03JUN10         25MAR10         16APR10	100       50       0	0     -14       0     0       7     -7       15     -9       24     -9       6     -7       3     -9       12     -9       6     -9       6     -9       6     -9       7     -9       6     -9       7     -9       6     -9       7     -9       6     -9       7     -9       6     -9       7     -9       7     -9       8     -9       11     0       36     -49       63     0       18     -49       3     -49       9     -49       6     -49						
Section 20 M32-1010 M32-1020 C33-SEC Construction Preliminal S270130 S270130 S270150 S270270 S270270 S270290 Preparation S270210 S270210 S270240 S280300 S280300 S280310 S280300 S280300 S280300 S280300 S280300 S280300	32.01-Pre-drilling & Grouting Works (Dropshaft)         32.02-Excavation (Dropshaft)         CTION 27 OF THE WORKS (PORTION W8)         on         ry Works         Site Possession - W8         Hoarding/Fencing-(W8)         Cut/Fill/Place Concrete Block&Platform-(W8)         Power & Water Points-(W8)         Pedestrian Diversion (TTM)         Site Office-(W8)         DSD - Foul Sewer         on         Works         Install Geotech Monitoring Instruments-(W8)         Existing Bldg & Structure(EBS) Survey - (W8)         Mobilization&Setup(Pre-drill & Grouting)-(W8)         Pre-drilling-(W8)         Analysis of the SI-(W8)         Grouting Works-(W8)         External Structures (Stage1)         Pre-bored Pile,SandFile Drive SheetPile-(W8)         7 (Portion W8)         33.01-Pre-drilling & Grouting Works (Dropshaft)         CTION 28 OF THE WORKS (PORTION P5)         on         ry Works         Cut/Fill/Place Concrete Block&Platform-(P5)         Power & Water Points-(P5)         Stage 1 - Drainage Diversion         Site Office-(P5)         on Works         Mobilization&Setup(Pre-drill & Grouting)-(P5)         Pre-drilling-(P5)	0         0           0         0           9         7           15         11           24         2           6         6           3         3           12         11           3         3           6         6           5         5           6         6           12         11           24         2           0         0           24         2           6         6           6         6           12         11           24         2           6         12           12         12           6         6           12         12           13         63           60         1           36         30           63         6           18         11           3         3           9         9	12MAR10A         12MAR10A         23MAR10         23MAR10         23MAR10         24MAR10         23MAR10         23MAR10         24APR10         29APR10         23MAR10         31MAR10         31MAR10         23MAR10         33MAR10         <	14MAY10         14MAY10         30MAR10         12APR10         23APR10         30MAR10         23APR10         30MAR10         23APR10         30MAR10         20APR10         20APR10         20APR10         20APR10         20APR10         20APR10         22MAY10         22MAY10         07APR10         11MAY10         02JUL10         03JUN10         25MAR10         08APR10	100       50       0	0 -14 0 0 7 -7 15 -9 24 -9 6 -7 3 -9 12 -9 12 -9 3 -7 6 -9 6 -9 5 -9 6 -9 5 -9 6 -9 12 -9 24 -9 24 -9 24 -9 12 -9 12 -9 12 -9 13 -7 6 -9 13 -7 6 -9 14 -9 13 -7 10 3 -7 4 -9 10 10 10 10 10 10 10 10 10 10						
Section 20 M32-1010 M32-1020 C33-SEC Construction Preliminal S270130 S270130 S270130 S270170 S270270 S270270 S270270 S270270 S270270 S270270 S270280 S280170 S280170 S280180 S280170 S280180 S280170 S280180 S280170 S280300 S280310 S280310 S280310 S280310 S280310 S280310 S280310 S280310 S280310 S280310 S280310 S280310 S280310 S280310 S280310 S280330	32.01-Pre-drilling & Grouting Works (Dropshaft) 32.02-Excavation (Dropshaft) CTION 27 OF THE WORKS (PORTION W8) CTION 27 OF THE WORKS (PORTION W8) CTION 27 OF THE WORKS (PORTION W8) Site Possession - W8 Hoarding/Fencing-(W8) Cut/Fill/Place Concrete Block&Platform-(W8) Power & Water Points-(W8) Pedestrian Diversion (TTM) Site Office-(W8) DSD - Foul Sewer Towrks Install Geotech Monitoring Instruments-(W8) Existing Bldg & Structure(EBS) Survey - (W8) Mobilization&Setup(Pre-drill & Grouting)-(W8) Pre-drilling-(W8) Analysis of the SI-(W8) Grouting Works-(W8) External Structures (Stage1) Pre-bored Pile,SandFile Drive SheetPile-(W8) 7 (Portion W8) 33.01-Pre-drilling & Grouting Works (Dropshaft) CTION 28 OF THE WORKS (PORTION P5) on ry Works Cut/Fill/Place Concrete Block&Platform-(P5) Power & Water Points-(P5) Stage 1 - Drainage Diversion Site Office-(P5) on Works Mobilization&Setup(Pre-drill & Grouting)-(P5) Pre-drilling-(P5) Analysis of the SI-(P5) Grouting Works-(P5)	0         0           0         0           9         7           15         11           24         24           6         6           3         3           12         11           3         6           6         6           5         5           6         6           12         11           24         24           3         3           6         6           6         6           12         11           24         24           6         6           6         6           12         11           24         24           24         24           12         11           36         31           60         1           36         36           18         11           3         3           9         9           6         6           12         11	12MAR10A         12MAR10A         23MAR10         23MAR10         23MAR10         24MAR10         24MAR10         24MAR10         24APR10         23MAR10         24APR10         23MAR10         24APR10         23MAR10         24APR10         23MAR10         31MAR10         23MAR10         21APR10         28APR10         206MAY10         4         24MAY10         4         21APR10         38APR10         308APR10         308APR10         312MAY10         323MAR10         323MAR10         3308APR10         3408APR10         3408APR10 <td>14MAY10         14MAY10         30MAR10         12APR10         23APR10         30MAR10         23APR10         30MAR10         23APR10         30MAR10         20APR10         20APR10         20APR10         27APR10         05MAY10         22MAY10         22MAY10         07APR10         11MAY10         02JUL10         03JUN10         25MAR10         08APR10         16APR10         03MAY10</td> <td>100       50       0  &lt;</td> <td>0       -14         0       0         7       -7         15       -9         24       -9         6       -7         3       -9         12       -9         3       -7         6       -9         5       -9         6       -9         12       -9         24       -9         6       -9         12       -9         24       -9         0       -14         9       -49         6       -49         11       0         36       -49         63       0         18       -49         3       -49         9       -49         6       -49         12       -49</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	14MAY10         14MAY10         30MAR10         12APR10         23APR10         30MAR10         23APR10         30MAR10         23APR10         30MAR10         20APR10         20APR10         20APR10         27APR10         05MAY10         22MAY10         22MAY10         07APR10         11MAY10         02JUL10         03JUN10         25MAR10         08APR10         16APR10         03MAY10	100       50       0  <	0       -14         0       0         7       -7         15       -9         24       -9         6       -7         3       -9         12       -9         3       -7         6       -9         5       -9         6       -9         12       -9         24       -9         6       -9         12       -9         24       -9         0       -14         9       -49         6       -49         11       0         36       -49         63       0         18       -49         3       -49         9       -49         6       -49         12       -49						
Section 20 M32-1010 M32-1020 C33-SEC Construction Preliminal S270130 S270130 S270130 S270170 S270270 S270270 S270270 S270270 S270270 S270270 S270280 S280170 S280170 S280180 S280170 S280180 S280170 S280180 S280170 S280300 S280310 S280310 S280310 S280310 S280310 S280310 S280310 S280310 S280310 S280310 S280310 S280310 S280310 S280310 S280310 S280330	32.01-Pre-drilling & Grouting Works (Dropshaft) 32.02-Excavation (Dropshaft) CTION 27 OF THE WORKS (PORTION W8) 32.02-Excavation (Dropshaft) CTION 27 OF THE WORKS (PORTION W8) Site Possession - W8 Hoarding/Fencing-(W8) Cut/Fill/Place Concrete Block&Platform-(W8) Power & Water Points-(W8) Pedestrian Diversion (TTM) Site Office-(W8) DSD - Foul Sewer Con Works Install Geotech Monitoring Instruments-(W8) Existing Bldg & Structure(EBS) Survey - (W8) Mobilization&Setup(Pre-drill & Grouting)-(W8) Pre-drilling-(W8) Analysis of the SI-(W8) Grouting Works-(W8) External Structures (Stage1) Pre-bored Pile,SandFile Drive SheetPile-(W8) 7 (Portion W8) 33.01-Pre-drilling & Grouting Works (Dropshaft) CTION 28 OF THE WORKS (PORTION P5) on ry Works Cut/Fill/Place Concrete Block&Platform-(P5) Power & Water Points-(P5) Stage 1 - Drainage Diversion Site Office-(P5) ON Works Mobilization&Setup(Pre-drill & Grouting)-(P5) Pre-drilling-(P5) Analysis of the SI-(P5)	0         0           0         0           9         7           15         11           24         2           6         6           3         3           12         11           3         3           6         6           5         5           6         6           12         11           24         2           24         2           6         6           6         6           12         11           24         2           6         6           6         6           6         6           12         11           24         2           6         6           6         6           12         11           36         3           63         6           3         3           9         9           6         6	12MAR10A         12MAR10A         23MAR10         23MAR10         23MAR10         24MAR10         24MAR10         24MAR10         24APR10         23MAR10         24APR10         23MAR10         24APR10         23MAR10         24APR10         23MAR10         31MAR10         23MAR10         21APR10         28APR10         206MAY10         4         24MAY10         4         21APR10         38APR10         308APR10         308APR10         312MAY10         323MAR10         323MAR10         3308APR10         3408APR10         3408APR10 <td>14MAY10         14MAY10         30MAR10         12APR10         23APR10         30MAR10         23APR10         30MAR10         23APR10         30MAR10         20APR10         20APR10         20APR10         27APR10         05MAY10         22MAY10         22MAY10         07APR10         11MAY10         02JUL10         03JUN10         25MAR10         16APR10</td> <td>100       50       0</td> <td>0     -14       0     0       7     -7       15     -9       24     -9       6     -7       3     -9       12     -9       6     -9       6     -9       6     -9       6     -9       7     6       9     -9       12     -9       24     -9       24     -9       12     -9       24     -9       12     -9       11     0       36     -49       63     0       18     -49       3     -49       9     -49       6     -49       12     -49</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	14MAY10         14MAY10         30MAR10         12APR10         23APR10         30MAR10         23APR10         30MAR10         23APR10         30MAR10         20APR10         20APR10         20APR10         27APR10         05MAY10         22MAY10         22MAY10         07APR10         11MAY10         02JUL10         03JUN10         25MAR10         16APR10	100       50       0	0     -14       0     0       7     -7       15     -9       24     -9       6     -7       3     -9       12     -9       6     -9       6     -9       6     -9       6     -9       7     6       9     -9       12     -9       24     -9       24     -9       12     -9       24     -9       12     -9       11     0       36     -49       63     0       18     -49       3     -49       9     -49       6     -49       12     -49						
Section 20 M32-1010 M32-1020 C33-SEC Construction Preliminal S270130 S270130 S270130 S270170 S270230 S270230 S270230 S270240 S280170 S	32.01-Pre-drilling & Grouting Works (Dropshaft) 32.02-Excavation (Dropshaft) CTION 27 OF THE WORKS (PORTION W8) CTION 27 OF THE WORKS (PORTION W8) CTION 27 OF THE WORKS (PORTION W8) Site Possession - W8 Hoarding/Fencing-(W8) Cut/Fill/Place Concrete Block&Platform-(W8) Power & Water Points-(W8) Pedestrian Diversion (TTM) Site Office-(W8) DSD - Foul Sewer Towrks Install Geotech Monitoring Instruments-(W8) Existing Bldg & Structure(EBS) Survey - (W8) Mobilization&Setup(Pre-drill & Grouting)-(W8) Pre-drilling-(W8) Analysis of the SI-(W8) Grouting Works-(W8) External Structures (Stage1) Pre-bored Pile,SandFile Drive SheetPile-(W8) 7 (Portion W8) 33.01-Pre-drilling & Grouting Works (Dropshaft) CTION 28 OF THE WORKS (PORTION P5) on ry Works Cut/Fill/Place Concrete Block&Platform-(P5) Power & Water Points-(P5) Stage 1 - Drainage Diversion Site Office-(P5) on Works Mobilization&Setup(Pre-drill & Grouting)-(P5) Pre-drilling-(P5) Analysis of the SI-(P5) Grouting Works-(P5)	0         0           0         0           9         7           15         11           24         24           6         6           3         3           12         11           3         6           6         6           5         5           6         6           12         11           24         24           3         3           6         6           6         6           12         11           24         24           6         6           6         6           12         11           24         24           24         24           12         11           36         31           60         1           36         36           18         11           3         3           9         9           6         6           12         11	12MAR10A         12MAR10A         23MAR10         23MAR10         23MAR10         24MAR10         24MAR10         24MAR10         24APR10         23MAR10         24APR10         23MAR10         24APR10         23MAR10         24APR10         23MAR10         31MAR10         23MAR10         21APR10         28APR10         206MAY10         4         24MAY10         4         21JAN10A         3         3         08APR10         3         3         23MAR10         3	14MAY10         14MAY10         30MAR10         12APR10         23APR10         30MAR10         23APR10         30MAR10         23APR10         30MAR10         20APR10         20APR10         20APR10         27APR10         05MAY10         22MAY10         22MAY10         07APR10         11MAY10         02JUL10         03JUN10         25MAR10         08APR10         16APR10         03MAY10	100       50       0  <	0       -14         0       0         7       -7         15       -9         24       -9         6       -7         3       -9         12       -9         3       -7         6       -9         5       -9         6       -9         12       -9         24       -9         6       -9         12       -9         24       -9         0       -14         9       -49         6       -49         11       0         36       -49         63       0         18       -49         3       -49         9       -49         6       -49         12       -49						
Section 20 M32-1010 M32-1020 C33-SEC Construction Preliminal S2701300 S2701300 S2701300 S2702700 S2702700 S2702900 Preparation S2702400 S2803100 S2803300 S28030 S280300 S280300 S280300 S280300 S280300 S280300 S280300 S2	32.01-Pre-drilling & Grouting Works (Dropshaft) 32.02-Excavation (Dropshaft) CTION 27 OF THE WORKS (PORTION W8) CTION 27 OF THE WORKS (PORTION W8) CTION 27 OF THE WORKS (PORTION W8) Site Possession - W8 Hoarding/Fencing-(W8) Cut/Fill/Place Concrete Block&Platform-(W8) Power & Water Points-(W8) Pedestrian Diversion (TTM) Site Office-(W8) DSD - Foul Sewer Towrks Install Geotech Monitoring Instruments-(W8) Existing Bldg & Structure(EBS) Survey - (W8) Mobilization&Setup(Pre-drill & Grouting)-(W8) Pre-drilling-(W8) Analysis of the SI-(W8) Grouting Works-(W8) External Structures (Stage1) Pre-bored Pile,SandFile Drive SheetPile-(W8) 7 (Portion W8) 33.01-Pre-drilling & Grouting Works (Dropshaft) CTION 28 OF THE WORKS (PORTION P5) on ry Works Cut/Fill/Place Concrete Block&Platform-(P5) Power & Water Points-(P5) Stage 1 - Drainage Diversion Site Office-(P5) on Works Mobilization&Setup(Pre-drill & Grouting)-(P5) Pre-drilling-(P5) Analysis of the SI-(P5) Grouting Works-(P5)	0         0           0         0           9         7           15         11           24         24           6         6           3         3           12         11           3         6           6         6           5         5           6         6           12         11           24         24           3         3           6         6           6         6           12         11           24         24           6         6           6         6           12         11           24         24           24         24           12         11           36         31           60         1           36         36           18         11           3         3           9         9           6         6           12         11	12MAR10A         12MAR10A         23MAR10         23MAR10         23MAR10         24MAR10         24MAR10         24MAR10         24APR10         23MAR10         24APR10         23MAR10         24APR10         23MAR10         24APR10         23MAR10         31MAR10         23MAR10         21APR10         28APR10         206MAY10         4         24MAY10         4         21JAN10A         3         3         08APR10         3         3         23MAR10         3	14MAY10         14MAY10         30MAR10         12APR10         23APR10         30MAR10         23APR10         30MAR10         23APR10         30MAR10         20APR10         20APR10         20APR10         27APR10         05MAY10         22MAY10         22MAY10         07APR10         11MAY10         02JUL10         03JUN10         25MAR10         08APR10         16APR10         03MAY10	100       50       0  <	0       -14         0       0         7       -7         15       -9         24       -9         6       -7         3       -9         12       -9         3       -7         6       -9         5       -9         6       -9         12       -9         24       -9         6       -9         12       -9         24       -9         0       -14         9       -49         6       -49         11       0         36       -49         63       0         18       -49         3       -49         9       -49         6       -49         12       -49						Intersection of the section of th
Section 20 M32-1010 M32-1020 C33-SEC Construction Preliminan S270130 S270130 S270170 S270270 S270270 S270290 Preparation S270210 S270210 S270240 S270240 S270240 S270240 S270280 Intakes - E S270310 Vilestone S270310 C34-SEC Construction Preliminan S280170 S280180 S280180 S280190 S280230 Preparation S280170 S280180 S280230 S280300 S280300 S280300 S280330 Vilestone S280300 S280330 Vilestone S280300 S280330 Vilestone S280300 S280330 Vilestone S280300 S280330 Vilestone S280300 S280330	32.01-Pre-drilling & Grouting Works (Dropshaft) 32.02-Excavation (Dropshaft) TION 27 OF THE WORKS (PORTION W8) ON ry Works Site Possession - W8 Hoarding/Fencing-(W8) Cut/Fill/Place Concrete Block&Platform-(W8) Power & Water Points-(W8) Pedestrian Diversion (TTM) Site Office-(W8) DSD - Foul Sewer ON Works Install Geotech Monitoring Instruments-(W8) Existing Bldg & Structure(EBS) Survey - (W8) Mobilization&Setup(Pre-drill & Grouting)-(W8) Pre-drilling-(W8) Analysis of the SI-(W8) Grouting Works-(W8) External Structures (Stage1) Pre-bored Pile,SandFile Drive SheetPile-(W8) 7 (Portion W8) 33.01-Pre-drilling & Grouting Works (Dropshaft) CTION 28 OF THE WORKS (PORTION P5) ON ry Works Cut/Fill/Place Concrete Block&Platform-(P5) Power & Water Points-(P5) Stage 1 - Drainage Diversion Site Office-(P5) ON Works Mobilization&Setup(Pre-drill & Grouting)-(P5) Pre-drilling-(P5) Analysis of the SI-(P5) Grouting Works-(P5) 8 (Portion P5) 34.01-Pre-drilling & Grouting Works (Dropshaft)	0       0         0       0         9       7         15       11         24       2         6       6         3       3         12       11         3       3         6       6         5       5         6       6         12       11         24       2         24       2         24       2         6       6         6       6         12       11         24       2         0       0         12       12         0       0         136       3         33       3         9       9         6       6         12       12         3       3         9       9         6       6         12       12         13       3         9       9         12       12         13       13         13       13         14       14	12MAR10A         12MAR10A         23MAR10         23MAR10         23MAR10         23MAR10         24MAR10         23MAR10         24APR10         29APR10         23MAR10         21APR10         23MAR10         308APR10         308APR10         309APR10         23MAR10         309APR10         309APR10         309APR10         309APR10	14MAY10         14MAY10         30MAR10         12APR10         23APR10         30MAR10         23APR10         30MAR10         23APR10         30MAR10         20APR10         20APR10         20APR10         27APR10         05MAY10         22MAY10         22MAY10         07APR10         11MAY10         02JUL10         03JUN10         25MAR10         08APR10         16APR10         03MAY10	100       50       0  <	0     -14       0     0       7     -7       15     -9       24     -9       6     -7       3     -9       12     -9       6     -9       5     -9       6     -9       5     -9       6     -9       12     -9       24     -9       24     -9       0     -14       0     -14       11     0       3     -49       63     0       18     -49       9     -49       12     -49       9     -49       10     -65					MAY	
Section 20 M32-1010 M32-1020 C33-SEC Construction Preliminal S270130 S270150 S270170 S270170 S270270 S270270 S270270 S270270 S270280 S2802300 S280310 S280300 S280 S280 S280 S280 S280 S280 S280 S2	32.01-Pre-drilling & Grouting Works (Dropshaft) 32.02-Excavation (Dropshaft) CTION 27 OF THE WORKS (PORTION W8) on ry Works Site Possession - W8 Hoarding/Fencing-(W8) Cut/Fill/Place Concrete Block&Platform-(W8) Power & Water Points-(W8) Pedestrian Diversion (TTM) Site Office-(W8) DSD - Foul Sewer on Works Install Geotech Monitoring Instruments-(W8) Existing Bldg & Structure(EBS) Survey - (W8) Mobilization&Setup(Pre-drill & Grouting)-(W8) Pre-drilling-(W8) Analysis of the SI-(W8) External Structures (Stage1) Pre-bored Pile,SandFile Drive SheetPile-(W8) 7 (Portion W8) 33.01-Pre-drilling & Grouting Works (Dropshaft) CTION 28 OF THE WORKS (PORTION P5) on ry Works Cut/Fill/Place Concrete Block&Platform-(P5) Power & Water Points-(P5) Stage 1 - Drainage Diversion Site Office-(P5) on Works Mobilization&Setup(Pre-drill & Grouting)-(P5) Pre-drilling-(P5) Analysis of the SI-(P5) 8 (Portion P5) 34.01-Pre-drilling & Grouting Works (Dropshaft) Cuting Works-(P5)	0       0         0       0         9       7         15       19         24       24         6       6         3       3         12       11         3       3         6       6         5       5         6       6         12       11         24       24         6       6         12       11         24       24         6       6         6       6         12       11         0       0         13       3         9       9         6       6         18       11         3       3         9       9         6       6         12       11         3       3         9       9         0       0         0       0	12MAR10A         12MAR10A         12MAR10A         23MAR10         23MAR10         23MAR10         24MAR10         23MAR10         24APR10         24APR10         23MAR10         24APR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         206MAY10         23MAR10         23MAR10         23MAR10         308APR10         308APR10         308APR10         23MAR10         308APR10	14MAY10         14MAY10         30MAR10         12APR10         23APR10         30MAR10         23APR10         30MAR10         23APR10         14MAY10         20APR10         20APR10         20APR10         20APR10         27APR10         05MAY10         22MAY10         22MAY10         22MAY10         22MAY10         22MAY10         22MAY10         22MAY10         22MAY10         03MAY10         03JUN10         03JUN10         03MAY10         03MAY10	100       50       0	0       -14         0       0         7       -7         15       -9         24       -9         6       -7         3       -9         12       -9         3       -7         6       -9         5       -9         6       -9         12       -9         24       -9         6       -9         12       -9         24       -9         0       -14         9       -49         6       -49         11       0         36       -49         63       0         18       -49         3       -49         9       -49         6       -49         12       -49					MAY ROVAL HISTO	DRY
Section 20 M32-1010 M32-1020 C33-SEC Construction Preliminal S270130 S270130 S270170 S270170 S270270 S270 S2	32.01-Pre-drilling & Grouting Works (Dropshaft) 32.02-Excavation (Dropshaft) CTION 27 OF THE WORKS (PORTION W8) on ry Works Site Possession - W8 Hoarding/Fencing-(W8) Cut/Fill/Place Concrete Block&Platform-(W8) Power & Water Points-(W8) Pedestrian Diversion (TTM) Site Office-(W8) DSD - Foul Sewer on Works Install Geotech Monitoring Instruments-(W8) Existing Bldg & Structure(EBS) Survey - (W8) Mobilization&Setup(Pre-drill & Grouting)-(W8) Pre-drilling-(W8) Analysis of the SI-(W8) Grouting Works-(W8) External Structures (Stage1) Pre-bored Pile,SandFile Drive SheetPile-(W8) 7 (Portion W8) 33.01-Pre-drilling & Grouting Works (Dropshaft) CTION 28 OF THE WORKS (PORTION P5) on ry Works Cut/Fill/Place Concrete Block&Platform-(P5) Power & Water Points-(P5) Stage 1 - Drainage Diversion Site Office-(P5) on Works Mobilization&Setup(Pre-drill & Grouting)-(P5) Pre-drilling-(P5) Analysis of the SI-(P5) Grouting Works-(P5) 8 (Portion P5) 34.01-Pre-drilling & Grouting Works (Dropshaft) 24.01-Pre-drilling & Grouting Works (Dropshaft) Stage 1 - Drainage Diversion Site Office-(P5) B (Portion P5) 34.01-Pre-drilling & Grouting Works (Dropshaft) Stage 1 - Drainage Diversion Site Office-(P5) B (Portion P5) 34.01-Pre-drilling & Grouting Works (Dropshaft) Stage 1 - Drainage Diversion Site Office-(P5) B (Portion P5) 34.01-Pre-drilling & Grouting Works (Dropshaft) Stage 1 - Pre-drilling & Grouting Works (Dropshaft) Stage 1 - Drainage Diversion Site Office-(P5) B (Portion P5) 34.01-Pre-drilling & Grouting Works (Dropshaft)	0       0         0       0         9       7         15       11         24       24         6       6         3       3         12       11         3       3         6       6         5       5         6       6         12       11         24       24         24       24         24       24         6       6         6       6         12       11         24       24         0       0         13       3         66       1         36       30         63       6         18       11         3       3         9       9         6       6         12       11         3       3         9       9         0       0         0       0         anth (002D)       0	12MAR10A         12MAR10A         12MAR10A         23MAR10         23MAR10         23MAR10         24APR10         24APR10         23MAR10         24APR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         23MAR10         206MAY10         23MAR10         23MAR10         23MAR10         308APR10         23MAR10         308APR10         23MAR10         308APR10         308APR10         308APR10         308APR10         309APR10         309APR10         309APR10         309APR10         309APR10         309APR10         309APR10	14MAY10         14MAY10         30MAR10         12APR10         23APR10         30MAR10         23APR10         30MAR10         23APR10         14MAY10         20APR10         20APR10         27APR10         05MAY10         22MAY10         24JUN10         22MAY10         22MAY10         22MAY10         22MAY10         25MAR10         03JUN10         25MAR10         03MAY10         03MAY10	<ul> <li>0</li> <li>100</li> <li>50</li> <li>0</li> <li< td=""><td>0 -14 0 0 7 -7 15 -9 24 -9 6 -7 3 -9 12 -9 7 -7 6 -9 6 -9 5 -9 6 -9 5 -9 6 -9 7 -7 8 -9 9 -9 12 -9 7 -7 9 -9 8 -9 12 -9 13 -49 19 -49 19 -49 10 -65 10 -65</td><td>9 Date 13JAN09 Ap</td><td>WORKS proved Wo</td><td>IAR PROGR Revi prks Pro</td><td>APR 2010 AMME APPI sion pgramme # 1</td><td>ROVAL HISTO</td><td>PRY ecked Approv OR 804B</td></li<></ul>	0 -14 0 0 7 -7 15 -9 24 -9 6 -7 3 -9 12 -9 7 -7 6 -9 6 -9 5 -9 6 -9 5 -9 6 -9 7 -7 8 -9 9 -9 12 -9 7 -7 9 -9 8 -9 12 -9 13 -49 19 -49 19 -49 10 -65 10 -65	9 Date 13JAN09 Ap	WORKS proved Wo	IAR PROGR Revi prks Pro	APR 2010 AMME APPI sion pgramme # 1	ROVAL HISTO	PRY ecked Approv OR 804B
Section 24           A32-1010           A32-1010           A32-1020           Call 2-1020           Call 2-1020           Call 2-1020           Call 2-1020           Call 2-1020           Call 2-1020           S270150           S270150           S270210           S270210           S270210           S270200           S280100           S280100           S280300	32.01-Pre-drilling & Grouting Works (Dropshaft) 32.02-Excavation (Dropshaft) CTION 27 OF THE WORKS (PORTION W8) on ry Works Site Possession - W8 Hoarding/Fencing-(W8) Cut/Fill/Place Concrete Block&Platform-(W8) Power & Water Points-(W8) Pedestrian Diversion (TTM) Site Office-(W8) DSD - Foul Sewer on Works Install Geotech Monitoring Instruments-(W8) Existing Bldg & Structure(EBS) Survey - (W8) Mobilization&Setup(Pre-drill & Grouting)-(W8) Pre-drilling-(W8) Analysis of the SI-(W8) Grouting Works-(W8) External Structures (Stage1) Pre-bored Pile,SandFile Drive SheetPile-(W8) 7 (Portion W8) 33.01-Pre-drilling & Grouting Works (Dropshaft) CTION 28 OF THE WORKS (PORTION P5) on ry Works Cut/Fill/Place Concrete Block&Platform-(P5) Power & Water Points-(P5) Stage 1 - Drainage Diversion Site Office-(P5) on Works Mobilization&Setup(Pre-drill & Grouting)-(P5) Pre-drilling-(P5) Analysis of the SI-(P5) Grouting Works-(P5) 8 (Portion P5) 34.01-Pre-drilling & Grouting Works (Dropshaft) 2120UN12 230NOV07 1230N21 230NOV07 1230N21 240000 240000 240000 240000 240000 240000 240000 240000 240000 24	0       0         0       0         9       7         15       11         24       24         6       6         3       3         12       11         3       3         6       6         5       5         6       6         12       11         24       24         24       24         24       24         6       6         6       6         12       11         24       24         0       0         13       3         66       1         36       30         63       6         18       11         3       3         9       9         6       6         12       11         3       3         9       9         0       0         0       0         anth (002D)       0	12MAR10A         12MAR10A         23MAR10         23MAR10         23MAR10         23MAR10         24APR10         24APR10         23MAR10         206MAY10         23MAR10         23MAR10         308APR10         308APR10         23MAR10         308APR10         23MAR10         308APR10         23MAR10         308APR10         308APR10         23MAR10         308APR10         23MAR10         308APR10         23MAR10         308APR10	14MAY10         14MAY10         30MAR10         12APR10         23APR10         30MAR10         23APR10         30MAR10         23APR10         14MAY10         20APR10         20APR10         20APR10         20APR10         27APR10         05MAY10         22MAY10         22MAY10         22MAY10         22MAY10         22MAY10         22MAY10         22MAY10         03MAY10         03JUN10         03JUN10         03MAY10         03MAY10	<ul> <li>0</li> <li>100</li> <li>50</li> <li>0</li> <li< td=""><td>0 -14 0 0 7 -7 15 -9 24 -9 6 -7 3 -9 12 -9 12 -9 12 -9 12 -9 5 -9 6 -9 5 -9 6 -9 12 -9 24 -9 12 -9 13 -49 19 -49 19 -49 10 -65 10 -</td><td>9 Date 13JAN09 Ap 27MAR09 Ap 10DEC10 Ap</td><td>WORKS proved Wo proved Wo proved Wo</td><td>PROGR Revi prks Pro prks Pro prks Pro prks Pro</td><td></td><td>ROVAL HISTO</td><td>)RY ecked Approv</td></li<></ul>	0 -14 0 0 7 -7 15 -9 24 -9 6 -7 3 -9 12 -9 12 -9 12 -9 12 -9 5 -9 6 -9 5 -9 6 -9 12 -9 24 -9 12 -9 13 -49 19 -49 19 -49 10 -65 10 -	9 Date 13JAN09 Ap 27MAR09 Ap 10DEC10 Ap	WORKS proved Wo proved Wo proved Wo	PROGR Revi prks Pro prks Pro prks Pro prks Pro		ROVAL HISTO	)RY ecked Approv

Act	A _41; if.	Ortica	Dom	Antioinatad	Anticipated	0/	Dam	Ammenad								
Act ID	Activity Description	Dur	Rem Dur	Anticipated Start	Anticipated Finish		Rem Dur	Approved Works Prog								
								003A EF						2010		
								Variance	JAN	FEB		MAR		APR	MAY	JUN
CC35-SEC	TION 29 OF THE WORKS (PORTION W10)															
Constructio																
Preparatio		10		47550404	07550404	100	0	4.4			•					
	Pre-drilling-(W10) Analysis of the SI-(W10)	12 6	0	17FEB10A 01MAR10A	27FEB10A 06MAR10A	100 100	0	-14 -14								
	Grouting Works-(W10)	12	0	12FEB10A	27FEB10A	100	0	-14								
	xternal Structures (Stage1)		•		2 2.5 . 0		•	•			-					
	Mobilization&Setup(Cofferdam Constn)-(W10)	6	0	19FEB10A	25FEB10A	100	0	0					I I			
S290350	Drive Cofferdam Wall-(W10)	66	45	26FEB10A	29MAY10	32	45	-5				_				
	Grouting for Rock Socket-(W10)	3	3	31MAY10	02JUN10	0	3	-5					i			•_
	Demobilization Piling-(W10)	3	3	03JUN10	05JUN10	0	3	-5								
	Excav(Soft) Soil up to Culvert level +132 -(W10)	12	12	08JUN10	24JUN10	0	12	-5								
Milestone Section 29	(Portion W10)												I I			
	35.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		22MAR10	0	0	-18					.			
	TION 30 OF THE WORKS (PORTION HKU1)															
Constructio													I I			
Preparatio																
S300270	Grouting Works-(HKU1)	12	0	22FEB10A	06MAR10A	100	0	0								
	xternal Structures (Stage1)	0.0		40007001	401410101	100										
S300310	Cofferdam wall Drive piling-(HKU1)	92	0	12OCT09A	13MAR10A	100	0	-22			, –					
S300320 S300330	Grouting for Rock Socket-(HKU1) Demobilization Piling-(HKU1)	16	12 3	06MAR10A 09APR10	08APR10 12APR10	25 0	12 3	-35 -35		_						
S300350	Excavation (Soft) Soil-(HKU1)	66	66	13APR10	10JUL10	0	66	-35								
S300370	Expose Existing Box Culvert by Excav-(HKU1)	12	12	13APR10	28APR10	0	12	-35				_				
S300390	Saw-cut Box-culvert&place Steel Pipes-(HKU1)	6	6	29APR10	06MAY10	0	6	-35					Ē			
S300400	Secure Pipes Hang&SealantConnect-(HKU1)	6	6	07MAY10	14MAY10	0	6	-35					i i			
S300410	Removal Lower Sector Box-culvert-(HKU1)	6	6	15MAY10	24MAY10	0	6	-35								
S300420	Excavation & Lodging-(HKU1)	12	12	25MAY10	08JUN10	0	12	-35								
Milestone																
	(Portion HKU1) 36.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		22MAR10	0	0	-16								
	TION 31 OF THE WORKS (PORTION PFLR1)	0	0		ZZIVIAR IU	0	0	-10								
Constructio																
Preliminary																
	VO # 23 Add'l Drainage Diversion - (PFLR1)	23	10	02OCT09A	06APR10	20	10	-49								
Preparatio																
	Grouting Works-(PFLR1)	12	0	22FEB10A	06MAR10A	100	0	0								
	xternal Structures (Stage1)															
	Pre-boring,Backfilling with Sand-(PFLR1)	32	12	07DEC09A	08APR10	55	12	-49								
	Driving of Sheet-piling-(PFLR1) VO # 23 Add'l Cofferdam Wall Driving - (PFLR1)	20 18	20 18	09APR10 06MAY10	05MAY10 29MAY10	0	20 18	-49 -49								
	VO # 23 Construct Temp Steel Deck - (PFLR1)	18	18	31MAY10	29MAT10 24JUN10	0	18	-49 -49					I			
Milestone						Ű							   			
	(Portion PFLR1)															
	37.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		06APR10	0	0	-31						<b>♦</b>		
CC38-SEC	TION 32 OF THE WORKS (PORTION SM1)															
Constructio																
	xternal Structures (Stage1)		_	041101/021	001115								   			
	Excavation & Strutting-(SM1)	56	7	21NOV09A	30MAR10 24APR10	88	10	-43 -43								
	Construction Temporary Manholes-(SM1) Excavation (Hard) Rock-(SM1)	18 30	18 30	31MAR10 31MAR10	24APR10 12MAY10	0	18 30	-43								
	Laying of Pipes-(SM1)	6	6	27APR10	04MAY10	0	6	-43				Ļ				
	Divn & Backfilling/Temp. Decking & etc(SM1)	6	6	05MAY10	12MAY10	0	6	-43								
	Strutting-(SM1)	18	18	13MAY10	04JUN10	0	18	-43								
	- Excavation/ Shaft Lining															
	Mobilization & Setting Up-(SM1)	6	6	05JUN10	14JUN10	0	6	-43								
	Excavation from 0m~17m	18	18	15JUN10	08JUL10	0	18	-43								
Milestone													I I			
	(Portion SM1) 38.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		22MAR10	0	0	-54								
	TOOLO THI TE-UTIMING & GIVUUNG WORKS (DIOPSNAIL)	1 0	U			0	U	-04				Ĭ	1			
	38.04-Excavation (Intake)	0	0		04JUN10	0	0	-57					i.			<b>♦</b>

				JAN	FEB	MAR	APR 2010	MAY	JUN
Start Date	30NOV07	Early Bar	003B Sheet 9 of 9		١	<b>WORKS PROGR</b>	AMME APPRO	VAL HISTORY	
Finish Date Data Date	12JUN12 23MAR10	Previous Month (002D)	Design & Construction of HK. West Drainage Tunnel	Da	ate	Revis	sion	Checked	Approved
Run Date	29MAR10 15:11	Progress Bar	Contract No. DC/2007/10	13JA	N09 Appr	oved Works Pro	gramme # 1	SOR	804B
		Critical Activity	<b>3 MONTH ROLLING PROGRAMME</b>	27MA	R09 Appr	oved Works Pro	gramme # 2	SOR	9032
			MARCH/2010 MONTHLY REPORT	10DE	C10 Appr	oved Works Pro	gramme # 3	SOR	9116
© Primave	ra Systems, Inc.			01MA	R10 Appr	oved Works Pro	gramme # 4	SOR	003A

APPENDIX N WASTE GENERATED QUANTITY

# Monthly Waste Flow Table

		Actual	Quantities of Ine	ert C&D Materia	ls Generated N	Ionthly	Actu	al Quantities o	f C&D Wastes	Generated Mo	onthly
Quarter ending	Total Quantity Generated	Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see notes 2)	Chemical Waste	Others, e.g. general refuse
	$(\text{ in } \text{m}^3)$	$(\text{ in } \text{m}^3)$	$(\text{ in } \text{m}^3)$	$(\text{ in } \text{m}^3)$	$(\text{ in } \text{m}^3)$	$(\operatorname{in} \mathrm{m}^3)$	(in Kg)	(in Kg)	(in Kg)	(in Kg)	$(\text{ in } \text{m}^3)$
Jan 2010	39537		15	38356	1166		6550	385		650	118
Feb 2010	30693		62	29570	1061		10730	315		3222	78
Mar 2010	40031		53	39263	715		13940	0		3726	112
Apr 2010											
May 2010											
Jun 2010											
Sub-Total	110261		130	107189	2942		31220	700		7598	308
July 2010											
Aug 2010											
Sep 2010											
Oct 2010											
Nov 2010											
Dec 2010											
Total	110261		130	107189	2942		31220	700		7598	308

Notes:

(1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(2) Plastics refer to plastic bottles/containers, plastic/foam from packaging material.

(3) Quantities in Mar 2010 are upto 31 March 2010.

(4) Assuming the conversion factor from  $m^3$  to ton for rock is 2.5.

(5) The materials reused in other Project shall not be treated as waste under the Waste Disposal Ordinance (Cap 354).

(6) The figures are included for the sake of completeness of record.