## Dragages-Nishimatsu Joint Venture

# Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel

Monthly EM&A Report

December 2010

(version 1.0)

Certified By	(Environmental Team Leader)
REMARKS:	

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

#### CINOTECH CONSULTANTS LTD Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

# TABLE OF CONTENTS

EX	ECUTIVE SUMMARY	1
	Introduction Environmental Monitoring Works Environmental Licenses and Permits Key Information in the Reporting Month	1 6
1.	INTRODUCTION	8
	Background Project Organizations Construction Programme Summary of EM&A Requirements	8 9
2.	AIR QUALITY	13
	Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and QA/QC Procedure Results and Observations.	13 13 13 14
3.	NOISE	18
	Airborne Construction Noise Monitoring Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and QA/QC Procedures Maintenance and Calibration Results and Observations Ground Borne Construction Noise Monitoring Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Results and Observations	<ol> <li>18</li> <li>18</li> <li>19</li> <li>20</li> <li>20</li> <li>30</li> <li>30</li> <li>31</li> <li>31</li> </ol>
4.	WATER QUALITY	33
	Monitoring Requirements Monitoring Locations Results and Observations Underground water level	33 33 33
5.	ENVIRONMENTAL AUDIT	
	Site Audits Review of Environmental Monitoring Procedures Status of Environmental Licensing and Permitting Status of Waste Management Implementation Status of Environmental Mitigation Measures	35 35 35

	Non-compliance Recorded during Site Inspections	41
	Summary of Mitigation Measures Implemented	41
	Implementation Status of Event Action Plans	42
	Summary of Complaint, Warning, Notification of any Summons and Successful	
	Prosecution	45
6.	FUTURE KEY ISSUES	46
	Key Issues for the Coming Month	46
	Construction Program for the Next Month	
7.	CONCLUSIONS AND RECOMMENDATIONS	48
	Conclusions	48
	Recommendations	48

#### LIST OF TABLES

Table I	Summary	Table	for	Non	-comp	pliance	Reco	rded in	the	Repo	orting Month	
TT 1 1 TT	a	<b>m</b> 11	c	<b>T</b> 7	TC		•	D				

- Table II
   Summary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 1.2Construction programme showing the inter-relationship with environmental<br/>protection/mitigation measures
- Table 2.1Locations for Air Quality Monitoring
- Table 2.2Air Quality Monitoring Equipment
- Table 2.3
   Impact Dust Monitoring Parameters, Frequency and Duration
- Table 2.4Summary Table of Air Quality Monitoring Results during the reporting month
- Table 3.1Noise Monitoring Stations
- Table 3.2Noise Monitoring Equipment
- Table 3.3Noise Monitoring Parameters, Frequency and Duration
- Table 3.4Baseline Noise Level and Noise Limit Level for Monitoring Stations
- Table 3.5
   Summary Table of Noise Monitoring Results during the reporting month
- Table 3.6Ground Borne Noise Monitoring Parameters, Frequency and Duration
- Table 3.7Construction Ground Borne Noise Standards
- Table 3.8Summary Table of Ground Borne Noise Monitoring Results during the<br/>Reporting Month
- Table 4.1Locations for Water Quality Monitoring
- Table 4.2Ground Water Level Monitoring Data
- Table 5.1
   Summary of Environmental Licensing and Permit Status
- Table 5.2
   Observations and Recommendations of Site Inspections

#### LIST OF FIGURES

- Figure 1.1 Layout Plan of the Project Site
- Figure 2.1 ET's Organization Chart
- Figure 3.1a Locations of Air Quality and Construction Noise Monitoring Stations at Eastern Portal
- Figure 3.1b Locations of Air Quality and Construction Noise Monitoring Stations at Western Portal
- Figure 3.1c Locations of Construction Noise Monitoring Stations at Intake E7
- Figure 3.1d Locations of Construction Noise Monitoring Stations at Intake PFLR1
- Figure 3.1e Locations of Construction Noise Monitoring Stations at Intake W0
- Figure 3.1f Locations of Construction Noise Monitoring Stations at Intake RR1
- Figure 3.1g Locations of Construction Noise Monitoring Stations at Intake W5
- Figure 3.1h Locations of Construction Noise Monitoring Stations at Intake E5A
- Figure 3.1i Locations of Construction Noise Monitoring Stations at Intake THR2
- Figure 3.1j Locations of Construction Noise Monitoring Stations at Intake P5
- Figure 3.1k Locations of Construction Noise Monitoring Stations at Intake W8
- Figure 3.11 Locations of Construction Noise Monitoring Stations at Intake DG1
- Figure 3.1m Locations of Construction Noise Monitoring Stations at Intake MA14
- Figure 3.1n Locations of Construction Noise Monitoring Stations at Intake BR6
- Figure 3.10 Location of Construction Ground Borne Noise Monitoring Station
- Figure 4.1a-b Locations of Water Quality Monitoring Stations
- Figure 4.2a-e Location of Ground Water Level Monitoring Stations

#### LIST OF APPENDICES

А	Action and Limit Levels for Air Quality, Noise and Water Quailty
В	Copies of Calibration Certificates
С	Wind Data
D	Environmental Monitoring Schedules
E	1-hour TSP Monitoring Results, Graphical Presentations
F	24-hour TSP Monitoring Results, Graphical Presentations
G	Noise Monitoring Results and Graphical Presentations
Н	Summary of Exceedance
Ι	Site Audit Summary
J	Environmental Mitigation Implementation Schedule (EMIS)
Κ	Event Action Plans
L	Complaint Logs
Μ	Construction Programme
Ν	Waste Generated Quantity

#### LIST OF ANNEX

Ι	Review Report on Handling & Delivery Of Excavation Materials at The
	Western Portal
п	Proposal of Two Plasts Par Day in Wastern Adits

II Proposal of Two Blasts Per Day in Western Adits

#### **EXECUTIVE SUMMARY**

#### Introduction

- 1. This is the 33<sup>rd</sup> Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the "Drainage Improvement in Northern Hong Kong Island Hong Kong West Drainage Tunnel" (the Project). This report documents the findings of EM&A Works conducted in December 2010.
- 2. The site activities undertaken in the reporting month included:
  - TBM excavation and adit excavation at Western Portal and Adit excavation Spoil Basin dismantle at Eastern Portal;
  - East TBM dismantling;
  - Drainage works at Intake MB16;
  - Dropshaft RBM. Reaming ongoing at Intake THR2 & TP5;
  - Dropshaft pilot hole on-going at intake TP4;
  - Site preparation works at Intakes BR4 and B2;
  - Utility Diversion Works at Intakes CR1 and P5;
  - Cofferdam construction at Intakes RR1, W5, W8, MA17 and MA14;
  - Excavation of intake structure at Intakes PFLR1, E7, W10, MA15, W3, BR6, DG1, HR1, BR5, GL1, W1;
  - Permanent Intake structure works at SM1, HKU1, and E5B;
  - Slopeworks at Intake M3 on-going;
  - DDA submissions for Adit/Main Tunnel Intersection, Adits, Stilling Chambers and Turning Bays;
  - DDA submissions for temporary works, slope works and permanent works for Intake Structures;
  - DDA submissions for temporary and permanent works for Dropshafts;
  - Environmental impact monitoring;
  - Casting of dropshaft precast rings; and
  - Permanent Adit lining works at MB16.

### **Environmental Monitoring Works**

- 3. Environmental monitoring for the Project was performed in accordance with the updated EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 4. Proposal for Temporary Suspension of Water Quality Monitoring Western Portal was submitted on 15<sup>th</sup> September 2009 and approved by EPD on 30<sup>th</sup> October 2009. Marine water quality monitoring was temporary suspended starting from 31<sup>st</sup> October 2009 until there is marinebased construction activities resumed at the Western Portal (i.e. March of 2011 tentatively.)
- 5. In order to assess the effectiveness of the implementation of water quality mitigation measures at Western Portal, site inspections/audits were conducted at least twice per week at Western Portal starting from November 2009.

#### 6. Summary of the non-compliance of the reporting month is tabulated in Table I.

Parameter	No. of Ex	ceedance		No. of Exceedance Due to the Project		
	Action Level	Limit Level	Action Level	Limit Level	Taken	
Eastern Portal				1		
1-hr TSP	0	0	0	0	N/A	
24-hr TSP	0	0	0	0	N/A	
Noise	1	0	1	0	N/A	
Western Porta	1					
1-hr TSP	0	0	0	0	N/A	
24-hr TSP	0	0	0	0	N/A	
Noise	0	0	0	0	N/A	
Intake DG1						
Noise	1	0	1	0	N/A	
Intake E5A			1			
Noise	0	0	0	0	N/A	
Intake E7						
Noise	0	0	0	0	N/A	
Intake MA14						
Noise	0	0	0	0	N/A	
Intake PFLR1			·	· · · · · · · · · · · · · · · · · · ·		
Noise	0	0	0	0	N/A	
Intake W0						
Noise	0	0	0	0	N/A	
Intake RR1						
Noise	0	0	0	0	N/A	
			1			

#### Table I Summary Table for Non-compliance Recorded in the Reporting Month

Intake W5					
Noise	1	0	1	0	N/A
Intake P5					
Noise	0	0	0	0	N/A
Intake W8					
Noise	0	0	0	0	N/A
Intake BR6					
Noise	0	0	0	0	N/A
Intake TP5					
Noise	1	0	1	0	N/A

#### Eastern Portal

#### 1-hour TSP Monitoring

7. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### 24-hour TSP Monitoring

8. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Construction Noise

9. All construction noise monitoring was conducted as scheduled in the reporting month. One Action Level exceedance was recorded due to the complaint received on 24<sup>th</sup> December 2010.

#### Western Portal

#### 1-hour TSP Monitoring

10. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### 24-hour TSP Monitoring

11. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Construction Noise

12. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Water Quality

13. Marine water quality monitoring was temporary suspended starting from 31<sup>st</sup> October 2009.

Construction Ground Borne Noise

14. All construction ground borne noise monitoring was conducted in the reporting month. No Limit Level exceedance was recorded.

Intake DG1

Construction Noise

15. All construction noise monitoring was conducted as scheduled in the reporting month. One Action Level exceedance was recorded due to the complaint received on 7<sup>th</sup> December 2010.

Intake E5A

Construction Noise

16. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Intake E7

Construction Noise

17. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Intake MA14

#### Construction Noise

18. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Intake PFLR1

#### Construction Noise

19. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Intake RR1

#### Construction Noise

20. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Intake W0

#### Construction Noise

21. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Intake W5

#### Construction Noise

22. All construction noise monitoring was conducted as scheduled in the reporting month. One Action Level exceedance was recorded due to the complaint received on 14<sup>th</sup> December 2010.

#### Intake P5

#### Construction Noise

23. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Intake W8

#### Construction Noise

24. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Intake BR6

#### Construction Noise

25. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Intake TP5

#### Construction Noise

26. One Action Level exceedance was recorded due to the complaint received on 22<sup>nd</sup> December 2010.

#### **Environmental Licenses and Permits**

- 27. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, An Environmental Permit No. EP-272/2007 was issued on 26 April 2007 and Environmental Permit No. EP-272/2007/A was issue on 26 October 2007. Later, the further Environmental Permit (FEP-01/272/2007/A) and (FEP-01/272/2007/B) was issued on 28 January 2008 and 25 June 2009 to Dragages-Nishimatsu Joint Venture.
- 28. Registration of Chemical Waste Producer (License: 5213-148-D2393-02 for Eastern Portal and No. 5213-172-D2393-01 for Western Portal).
- 29. Water Discharge License (License No.: EP860/W10/XY0175 for Area of Mount Butler Office, EP860/W10/XY0177 for Eastern Portal, EP820/W9/XT086 and WT00005864-2010 for Western Portal, EP860/W10/XY0183 for Intake W0, WT00003372-2009 for Intake SM1, WT00003737-2009 for Intake MB16, WT00004126-2009 for Intake HKU1, WT00003738-2009 for THR2, WT00004270-2009 for PFLR1, WT00004806-2009 for Intake E7, WT00004808-2009 for MBD2, WT00004885-2009 for Intake RR1, WT00005135-2009 for Intake W10, WT00005357-2009 for Intake W5, WT00005374-2009 for Intake P5, WT00005376-2009 for Intake TP4, WT00005588-2009 for Intake TP5, WT00005643-2009 for Intake E5A, WT00005754-2010 for Intake W8, WT00005954 for Intake TP789, WT00005915 for Intake E5B, WT00006102-2010 for Intake M3, WT00006415-2010 for Intake MA15, WT00006420-2010 for Intake MA17, WT00006428-2010 for Intake BR6, WT00006609-2010 for Intake HR1, WT00006559-2010 for Intake CR1, WT00006929-2010 for Intake W1, WT00006418-2010 for Intake MA14, WT00006865-2010 for Intake BR5, WT00007039-2010 for Intake DG1 WT00007042-2010 for Intake W3, WT00007043-2010 for Intake GL1, WT00007130-2010 for Intake BR4, WT00007139-2010 for Intake BR6 - SNH17 and WT00007319-2010 for Intake B2).
- 30. Construction Noise Permit (License No.: GW-RS0512-10 and GW-RS0734-10 for Eastern Portal, GW-RS0865-10 and GW-RS1054-10 for Western Portal, GW-RS0522-10 and GW-RS0733-10 for Intake W0, GW-RS0699-10 for Intake SM1, GW-RS0710-10 for Intake PFLR1, GW-RS0995-10 for Intake W3 and GW-RS0468-10 and GW-RS1071-10 for Intake MA17).

#### **Key Information in the Reporting Month**

31. Summary of key information in the reporting month is tabulated in Table II.

 Table II
 Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
	1	Construction noise at Intake DG1			
	1	Dust nuisance at Intake MB16		Classi	
Complaint received	1	Construction noise at Intake W5	Investigation Completed	Closed	
	1	Construction noise at Intake TP5			
	1	Construction noise at Eastern Portal	Under Investigation	Under Investigation	
Changes to the assumptions and key construction / operation activities recorded	0		N/A	N/A	
Status of submissions under EP	1	Monthly EM&A Report (November 2010)	Submitted to EPD on 17 December 2010 (EP condition 3.3)	Verified by IEC	
Notifications of any summons & prosecutions received <b>Future Key Issues:</b>	0		N/A	N/A	

Major site activities for the coming month include:

- TBM excavation adit excavation at West Portal and Adit excavation & stage II river channel works at East Portals:
- Permanent Adit lining works at MB16 & MBD2;
- East TBM dismantling;
- Landscaping work at Intake SM1; •
- Stage 1 Structure Construction at Intake MA15;
- Excavation of dropshaft at Intakes TP4 and TP789 by Raise Boring method;
- Dropshaft pilot hole at Intakes TP789 by Raise Boring Method;
- Excavation of intake structure at Intakes E7, DG1, BR6, PFLR1, W10, W3, E5A, GL1, W5, BR5, HR1, W1, MA17 and BR4;
- Cofferdam construction at Intakes RR1, W8, MA14, M3, P5 and CR1;
- Site preparation works for Intakes CR1, and B2;
- Casting dropshaft precast rings; and
- Permanent dropshaft lining works at MB16.

### 1. INTRODUCTION

#### Background

- 1.1 Drainage Improvement in Northern Hong Kong Island Hong Kong West Drainage Tunnel is a Designated Project (hereafter referred to as "the Project") under the Environmental Impact Assessment Ordinance (Cap. 449). A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, ecological, construction waste, landscape and visual, land use, cultural impacts, and identify possible mitigation measures associated with the works. An EIA Report was approved by the Environmental Protection Department (EPD) on 7 April 2006.
- 1.2 The project comprises the construction of a drainage tunnel deep into the ground in Midlevels of the Northern Hong Kong Island from Tai Hang to Pokfulam to intercept and convey the stormwater from the upper catchment directly to the sea near Cyberport. The Drainage tunnel alignment starts from the Eastern Portal near Haw Par Mansion in Tai Hang and ends at the Western Portal located to the north of Cyberport running underneath the Pok Fu Lam, Tai Tam, Aberdeen and Lung Fu Shan Country Parks. The underground main drainage tunnel is 6.25m-7.25m in diameter and about 11km long. Two portals and a series of connecting adits and drop shafts are also been constructed. The general layout of the Project is shown in **Figure 1.1**.
- 1.3 An Environmental Permit (EP) No. EP-272/2007 was issued on 26 April 2007 for Drainage Improvement in Northern Hong Kong Island – Hong Kong West Drainage Tunnel to Drainage Services Department as the Permit Holder. Later, the further Environmental Permit (FEP-01/272/2007/A) and (FEP-01/272/2007/B) was issued on 28 January 2008 and 25 June 2009 to Dragages-Nishimatsu Joint Venture.
- 1.4 Cinotech Consultants Limited was commissioned by the Dragages-Nishimatsu Joint Venture (the Contractor) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The Updated EM&A Manual was prepared by Cinotech to fulfil the requirements of the EP. The construction commencement of this Contract at Eastern Portal was on 17<sup>th</sup> April 2008 and 2<sup>nd</sup> May 2008 at Western Portal (land-based). The marine construction works was commenced on 30 May 2008. This is the 33<sup>rd</sup> monthly EM&A report summarizing the EM&A works for the Project in December 2010.

#### **Project Organizations**

- 1.5 Different parties with different levels of involvement in the project organization include:
  - Project Proponent Drainage Services Department (DSD).
  - The Supervising Officer or Supervising Officer's Representative (SO or SOR) Ove Arup & Partners (ARUP).
  - Environmental Team (ET) Cinotech Consultants Limited (CCL).
  - Independent Environmental Checker (IEC) Allied Environmental Consultants Limited (AEC).
  - Contractor Dragages-Nishimatsu Joint Venture (DNJV).

- 1.6 The responsibilities of respective parties are detailed in Sections 1.14 to 1.28 of the updated EM&A Manual of the Project.
- 1.7 The key contacts of the Project are shown in Table 1.1 and the organization chart of ET is shown in **Figure 2.1**.

Party	Role	Name	Position	Phone No.	Fax No.
DNJV	Permit Holder	Mr. ALTIER Daniel	Project Manager	2671 7333	2671 9300
		Mr. UETAKE H.	Deputy Project Manager	2011 1355	2011 9300
		Mr. Jackson Wong	SRE	6117 6636	
ARUP	Supervising Officer	Ms. Angela Yan	RE	3961 5206	2436 1012
		Mr. Bernard Cheng	RE	98614939	
		Dr. Priscilla Choy	ET Leader	2151 2089	
Cinotech	Environmental Team	Ms. Ivy Tam	Project Coordinator and Audit Team Leader	2151 2090	3107 1388
		Mr. Henry Leung	Monitoring Team Leader	2151 2087	
AEC	Independent Environmental Checker	Ms. Grace Kwok	Independent Environmental Checker	2815 7028	2815 5399
DNJV	Contractor	Mr. Sing Chu	Environmental Officer	3476 0753	2671 9300

#### Table 1.1Key Project Contacts

#### **Construction Programme**

- 1.8 The site activities undertaken in the reporting month included:
  - TBM excavation and adit excavation at Western Portal and Adit excavation Spoil Basin dismantle at Eastern Portal;
  - East TBM dismantling;
  - Drainage works at Intake MB16;
  - Dropshaft RBM. Reaming ongoing at Intake THR2 & TP5;
  - Dropshaft pilot hole on-going at intake TP4;
  - Site preparation works at Intakes BR4 and B2;
  - Utility Diversion Works at Intakes CR1 and P5;
  - Cofferdam construction at Intakes RR1, W5, W8, MA17 and MA14;

- Excavation of intake structure at Intakes PFLR1, E7, W10, MA15, W3, BR6, DG1, HR1, BR5, GL1, W1;
- Permanent Intake structure works at SM1, HKU1, and E5B;
- Slopeworks at Intake M3 on-going;
- DDA submissions for Adit/Main Tunnel Intersection, Adits, Stilling Chambers and Turning Bays;
- DDA submissions for temporary works, slope works and permanent works for Intake Structures;
- DDA submissions for temporary and permanent works for Dropshafts;
- Environmental impact monitoring;
- Casting of dropshaft precast rings; and
- Permanent Adit lining works at MB16.

Protection/Mitigation Measures				
Construction Works	Major Environmental Impact	Control Measures		
TBM excavation and adit excavation at Western Portal and Adit excavation Spoil Basin dismantle at Eastern Portal East TBM dismantling Drainage works at Intake MB16 Dropshaft RBM. Reaming ongoing at Intake THR2 & TP5 Dropshaft pilot hole on- going at intake TP4 Site preparation works at Intakes BR4 and B2 Utility Diversion Works at Intakes CR1 and P5 Cofferdam construction at Intakes RR1, W5, W8, MA17 and MA14 Excavation of intake structure at Intakes PFLR1, E7, W10, MA15, W3, BR6, DG1, HR1, BR5, GL1, W1 Permanent Intake structure works at SM1, HKU1, and E5B Slopeworks at Intake M3 on-going Permanent Adit lining works at MB16	Noise, dust impact, water quality and waste generation	Provided water spraying during dust generation works On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge Use of quiet plant and well- maintained construction plant Provide movable noise barrier Provide sufficient mitigation measures as recommended in Approved EIA Report		
DDA submissions for Adit/Main Tunnel Intersection, Adits, Stilling Chambers and Turning Bays DDA submissions for temporary works, slope works and permanent works for Intake Structures DDA submissions for temporary and permanent works for Dropshafts Environmental impact monitoring Casting of dropshaft precast rings	Nil	Nil		

### Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

#### Summary of EM&A Requirements

- 1.9 The EM&A programme requires construction phase monitoring construction noise, air quality and water quality and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
  - All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event Action Plans;
  - Environmental mitigation measures, as recommended in the project EIA study final report; and
  - Environmental requirements in contract documents.
- 1.10 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 5 of this report.
- 1.11 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality, water quality and noise levels and audit works for the Project in December 2010.

## 2. AIR QUALITY

#### **Monitoring Requirements**

2.1 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality at Eastern and Western Portals. Appendix A shows the established Action/Limit Levels for the environmental monitoring works.

#### **Monitoring Locations**

2.2 Three designated monitoring stations, AQ1, AQ2 and AQ3 were selected for impact dust monitoring. Table 2.1 describes the air quality monitoring locations, which are also depicted in **Figure 3.1a-b**.

#### Table 2.1 Locations for Air Quality Monitoring

Monitoring Stations	Locations
AQ1	True Light Middle School of Hong Kong
AQ2	Outside Aegean Terrace
AQ3	Outside The Site Office at Western Portal

#### **Monitoring Equipment**

2.3 Table 2.2 summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix B**.

#### Table 2.2Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
Calibrator	G25A	1
1-hour TSP Dust Meter	Laser Dust Monitor – Model LD3B	1
HVS Sampler	GMWS 2310 c/w of TSP sampling inlet	2

#### Monitoring Parameters, Frequency and Duration

2.4 Table 2.3 summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

#### Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters Frequency	
1-hr TSP	Three times / 6 days
24-hr TSP	Once / 6 days

#### Monitoring Methodology and QA/QC Procedure

1-hour TSP Monitoring

#### Measuring Procedures

- 2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
  - Pull up the air sampling inlet cover
  - Change the Mode 0 to BG with once
  - Push Start/Stop switch once
  - Turn the knob to SENSI.ADJ and press it
  - Push Start/Stop switch once
  - Return the knob to the position MEASURE slowly
  - Push the timer set switch to set measuring time
  - Remove the cap and make a measurement

#### Maintenance/Calibration

- 2.6 The following maintenance/calibration was required for the direct dust meters:
  - Check the meter regularly and calibrate the meter at bi-monthly interval throughout all stages of the air quality monitoring.

#### 24-hour TSP Monitoring

#### Instrumentation

2.7 High volume (HVS) samplers (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

#### **Operating/Analytical Procedures**

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
  - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
  - No two samplers were placed less than 2 meters apart.
  - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
  - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
  - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
  - No furnaces or incineration flues were nearby.
  - Airflow around the sampler was unrestricted.

- The sampler was more than 20 meters from the drip line.
- Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between  $1.1 \text{ m}^3/\text{min.}$  and  $1.4 \text{ m}^3/\text{min.}$ ) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For TSP sampling, fiberglass filters (G810) were used [Note: these filters have a collection efficiency of > 99% for particles of 0.3 mm diameter].
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.14 The shelter lid was closed and secured with the aluminum strip.
- 2.15 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After sampling, the filter was removed and sent to the HOKLAS laboratory (Wellab Ltd.) for weighing. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than  $\pm 3$ °C; the relative humidity (RH) should be < 50% and not vary by more than  $\pm 5\%$ . A convenient working RH is 40%.

#### Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
  - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
  - High volume samplers were calibrated at bi-monthly intervals using TE-5028A Calibration Kit throughout all stages of the air quality monitoring.

#### **Results and Observations**

#### Eastern Portal (AQ1)

- 2.19 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.20 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Western Portal (AQ2)

2.21 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Western Portal (AQ3)

- 2.22 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.23 Wind data was obtained from the Meteorological Observations for King's Park Automatic Weather Station for Eastern Portal and Wong Chuk Hang Automatic Weather Station for Western Portal. These wind data for the reporting period is summarized in **Appendix C.**
- 2.24 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.25 The summary of exceedance record in reporting month is shown in **Appendix H**.
- 2.26 In accordance with Condition 4.2 of the EP, all environmental monitoring data was made available to the public via internet access at the website <u>http://www.cinotech.com.hk/projects/WestDrainageTunnel/</u>.
- 2.27 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

	Station	Major Noise Source
Area		
Eastern Portal	AQ1 – True Light	Road Traffic Dust
	Middle School of	Loading/unloading activities
	Hong Kong	
Western Portal	AQ2 – Outside	Road Traffic Dust
	Aegean Terrace	Loading/unloading activities
	AQ3 – Outside The	
	Site Office at	
	Western Portal	

#### Action Level, Limit Level, Concentration Parameter Date $(\mu g/m3)$ µg/m3 µg/m3 Eastern Portal 3-Dec-10 55.8 3-Dec-10 80.3 3-Dec-10 113.1 9-Dec-10 172.9 9-Dec-10 186.4 9-Dec-10 158.1 15-Dec-10 98.0 1-hr TSP 15-Dec-10 68.1 345 500 (AQ1) 15-Dec-10 88.5 21-Dec-10 130.6 21-Dec-10 159.2 21-Dec-10 102.3 28-Dec-10 172.0 28-Dec-10 98.1 28-Dec-10 166.7 6-Dec-10 153.7 11-Dec-10 113.0 24-hr TSP 17-Dec-10 41.8 201 260 (AQ1) 23-Dec-10 35.2 29-Dec-10 31.6 Western Portal 159.4 3-Dec-10 3-Dec-10 160.2 3-Dec-10 160.5 9-Dec-10 154.4 9-Dec-10 153.5 9-Dec-10 154.0 15-Dec-10 85.5 1-hr TSP 15-Dec-10 500 84.4 321 (AQ2) 15-Dec-10 87.3 21-Dec-10 154.8 21-Dec-10 155.1 21-Dec-10 155.5 28-Dec-10 122.8 28-Dec-10 124.0 28-Dec-10 123.6 6-Dec-10 109.7 11-Dec-10 110.7 24-hr TSP 17-Dec-10 88.6 156 260 (AQ3) 23-Dec-10 82.9 29-Dec-10 111.1

### Table 2.4 Summary Table of Air Quality Monitoring Results during the reporting month

#### 3. NOISE

#### **Airborne Construction Noise Monitoring**

#### **Monitoring Requirements**

3.1 Eighteen noise monitoring stations, namely NC1, NC2, NC3, NC4, NC5, NC6, NC7, NC8, NC9, NC10, NC11, NC12, NC13, NC14, NC15, NC16, NC17, NC18 and NC19 were selected for impact monitoring in the reporting month. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

#### **Monitoring Locations**

3.2 Noise monitoring was conducted at ten designated monitoring stations as listed in Table 3.1. **Figure 3.1a-n** shows the locations of these stations.

Monitoring Stations	Locations	
NC1/NC1a	True Light Middle School of Hong Kong/Outside True Light Middle School of Hong Kong	
NC2	The Legend	
NC3	Outside Aegean Terrace	
NC4	Man Yuen Garden	
NC5	Blk D Villa Monte Rosa	
NC6	Rosaryhill School	
NC7	Buddist Li Ka Shing Care & Attention Home for the Elderly	
NC8	Marymount Secondary School	
NC9	117 Blue Pool Road	
NC10	The Harbour View	
NC11	Honey Court	
NC12	Ying Wa Girl's School	
NC13	Peaksville Court	
NC14	Hong Kong Japanese School	
NC15	Hong Kong Academy	
NC16	Raimondi College	
NC17	Hong Kong Institute of Technology	
NC18	Blk A, 80 Robinson Road	
NC19	Villa Veneto	

#### Table 3.1Noise Monitoring Stations

#### **Monitoring Equipment**

3.3 Table 3.2 summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

### Table 3.2Noise Monitoring Equipment

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	B&K Model 2250 Light SVAN 955, 957	5
Calibrator	B&K 4231 and SVAN 30A	4

### Monitoring Parameters, Frequency and Duration

3.4 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

Table 3.3	Noise Monitoring Parameters, Frequency and Duration
-----------	---

Monitoring Stations	Parameter	Period	Frequency	Measurement
NC1 NC2 NC3 NC4 *NC5 NC6 NC7 NC8 NC9 NC10 *NC11 NC12 NC13 NC14 *NC15 NC16 NC17 NC18 NC19	$L_{10}(30 \text{ min.})$ dB(A) $L_{90}(30 \text{ min.})$ dB(A) $L_{eq}(30 \text{ min.})$ dB(A)	0700-1900 hrs on normal weekdays	Once per week	Façade
NC1a NC2 NC3	$L_{10}(5 \text{ min.})$ $dB(A)$ $L_{90}(5 \text{ min.})$ $dB(A)$ $L_{eq}(5 \text{ min.})$ $dB(A)$	1900 – 2300 hrs on all other days 0700 – 2300 hrs holidays & 2300 – 0700 hrs of next day		

\*Free Field Measurement

### Monitoring Methodology and QA/QC Procedures

• The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground.

- For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels were adjusted with a correction of +3 dB(A).
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - frequency weighting
  - time weighting : Fast
    - time measurement : 30 minutes / 5 minutes

: A

- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the  $L_{eq}$ ,  $L_{90}$  and  $L_{10}$  were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

#### Maintenance and Calibration

- 3.5 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.6 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.7 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

#### **Results and Observations**

- 3.8 Noise monitoring (0700-1900 hrs on normal weekdays, 1900-2300 hrs on all other days, 2300-0700 hrs of next day and 0700-1900 hrs on holidays) at the three designated locations (NC1/NC1a (for restricted hours), NC2 and NC3) was conducted as scheduled in the reporting month for Eastern and Western Portal.
- 3.9 As the noise monitoring for restricted hours inside the True Light Middle School of Hong Kong (NC1) throughout the construction period will cause disturbance to them. Thus, the noise monitoring for evening time will be conducted at outside the school (NC1a) at the nearest of the staff accommodation. As no baseline noise monitoring has been conducted at NC1a and the major noise source was the traffic noise along Tai Hang Road. The noise monitoring results will be adjusted with the reference baseline noise level at NC1 (1900-2300 on all other days and 0700 2300 hrs holidays & 2300 0700 hrs of next day) and will be used as reference only.

3.10 Noise monitoring (0700-1900 hrs on normal weekdays) at NC4, NC5, NC6, NC7, NC8, NC9, NC10, NC11, NC12, NC13, NC14, NC15, NC16, NC17, NC18 and NC19 were conducted as scheduled in the reporting month for Intake BR6, Intake DG1, E5A, E7, MA14, PFLR1, RR1, THR2, W0, W5 and P5 respectively.

Eastern Portal (NC1 & NC2) - 0700-1900 hrs on normal weekdays

3.11 One Action levels exceedance was recorded due to the complaints received on 24<sup>th</sup> December 2010.

Eastern Portal (NC1a & NC2) – 1900-2300 hrs on all other days and 0700-2300 hrs on holidays

3.12 No Action/Limit Level exceedance was recorded.

Eastern Portal (NC1a & NC2) – 2300-0700 hrs of next day

3.13 One Action levels exceedance was recorded due to the complaints received on 24<sup>th</sup> December 2010.

Western Portal (NC3) – 0700-1900 hrs on normal weekdays

3.14 No Action/Limit Level exceedance was recorded.

Western Portal (NC3) - 1900-2300 hrs on all other days and 0700-2300 hrs on holidays

3.15 No Action/Limit Level exceedance was recorded.

Western Portal (NC3) – 2300-0700 hrs of next day

3.16 No Action/Limit Level exceedance was recorded.

Intake BR6 (NC4) – 0700-1900 hrs on normal weekdays

3.17 No Action/Limit Level exceedance was recorded.

Intake DG1 (NC5) – 0700-1900 hrs on normal weekdays

3.18 One Action level exceedance was recorded due to the complaints received on 7<sup>th</sup> December 2010.

Intake DG1 (NC6) – 0700-1900 hrs on normal weekdays

3.19 One Action level exceedance was recorded due to the complaints received on 7<sup>th</sup> December 2010.

Intake E5A (NC7) - 0700-1900 hrs on normal weekdays

- 3.20 No Action/Limit Level exceedance was recorded. Intake E7 (NC8) – 0700-1900 hrs on normal weekdays
- 3.21 No Action/Limit Level exceedance was recorded.Intake E7 (NC9) 0700-1900 hrs on normal weekdays
- 3.22 No Action/Limit Level exceedance was recorded.

Intake MA14 (NC10) – 0700-1900 hrs on normal weekdays

- 3.23 No Action/Limit Level exceedance was recorded.
  <u>Intake PFLR1 (NC11) 0700-1900 hrs on normal weekdays</u>
- 3.24 No Action/Limit Level exceedance was recorded.
  <u>Intake RR1 (NC12) 0700-1900 hrs on normal weekdays</u>
- 3.25 No Action/Limit Level exceedance was recorded.
   Intake RR1 (NC13) 0700-1900 hrs on normal weekdays
- 3.26 No Action/Limit Level exceedance was recorded.
   Intake THR2 (NC14) 0700-1900 hrs on normal weekdays
- 3.27 No Action/Limit Level exceedance was recorded.
   Intake W0 (NC15) 0700-1900 hrs on normal weekdays
- 3.28 No Action/Limit Level exceedance was recorded.

Intake W5 (NC16) – 0700-1900 hrs on normal weekdays

3.29 One Action level exceedance was recorded due to the complaints received on 14<sup>th</sup> December 2010.

Intake W8 (NC17) – 0700-1900 hrs on normal weekdays

- 3.30 No Action/Limit Level exceedance was recorded.Intake W8 (NC18) 0700-1900 hrs on normal weekdays
- 3.31 No Action/Limit Level exceedance was recorded.

Intake P5 (NC19) – 0700-1900 hrs on normal weekdays

3.32 No Action/Limit Level exceedance was recorded.

Intake TP5 – 0700-1900 hrs on normal weekdays

- 3.33 One Action level exceedance was recorded due to the complaints received on 22<sup>nd</sup> December 2010.
- 3.34 The summary of exceedance record in reporting month is shown in **Appendix H**.
- 3.35 All the Construction Noise Levels (CNLs) reported in this report were adjusted with the corresponding baseline level (i.e. Measured Leq Baseline Leq = Measured CNL), in order to facilitate the interpretation of the noise exceedance. The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented at Table 3.4.
- 3.36 Noise monitoring results and graphical presentations are shown in **Appendix G**. In accordance with Condition 4.2 of the EP, all environmental monitoring data was made available to the public via internet access at the website <u>http://www.cinotech.com.hk/projects/WestDrainageTunnel/</u>.

3.37 The major noise sources identified at the designated noise monitoring stations are as follows:

	Station	Major Noise Source
Area		
Eastern Portal	NC1 – True Light Middle	Traffic Noise
	School of Hong Kong	Loading/unloading activities
	NC2 – The Legend	
Western Portal	NC3 – Outside Aegean	Traffic Noise
	Terrace	Loading/unloading activities
Intake BR6	NC4 - Man Yuen Garden	Traffic Noise
		Excavation works
Intake DG1	NC5 - Blk D Villa Monte	Traffic Noise
Intuke DOT	Rosa	Excavation works
	NC6 - Rosaryhill School	
Intake E5A	NC7 - Buddist Li Ka	Traffic Noise
	Shing Care & Attention	Excavation works
	Home for the Elderly	
Intake E7	NC8 – Marymount	Traffic Noise
	Secondary School	Excavation works
	NC9 – 117 Blue Pool	
	Road	
Intake MA14	NC10 - The Harbour	Traffic Noise
	View	Excavation works
Intake PFLR1	NC11 – Honey Court	Traffic Noise
Intolvo DD 1	NC12 Vince We Cirl's	Excavation works Traffic Noise
Intake RR1	NC12 – Ying Wa Girl's School	Excavation works
	NC13 – Peaksville Court	Excavation works
Intake THR2	NC14 – Hong Kong	Traffic Noise
Intuke IIIK2	Japanese School	Excavation works
Intake W0	NC15 – Hong Kong	Traffic Noise
	Academy	
Intake W5	NC16 - Raimondi College	Traffic Noise
	C C	Excavation works
Intake W8	NC17 - Hong Kong	Traffic Noise
	Institute of Technology	Excavation works
	NC18 - Blk A, 80	
	Robinson Road	
Intake P5	NC19 – Villa Veneto	Traffic Noise
		Excavation works

Station	Level and Noise Limit Level for Monit Baseline Noise Level, dB (A)	Noise Limit Level,
Station	Dasenne Noise Level, ud (A)	dB (A)
NC1 – True Light Middle School of Hong Kong	70.2 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)
NC1a – Outside True Light Middle School of Hong Kong (the nearest of staff accommodation)	65.8 (at 0700 – 2300 hrs holidays & 1900 – 2300 hrs on all other days ) 60.7 (at 2300 – 0700 hrs of next day) (reference)	65 (at 0700 – 2300 hrs holidays & 1900 – 2300 hrs on all other days ) 50 (at 2300 – 0700 hrs of next day)
NC2 – The Legend	64.8 (at 0700 – 1900 hrs on normal weekdays) 59.1 (at 0700 – 2300 hrs holidays & 1900 – 2300 hrs on all other days ) 53.9 (at 2300 – 0700 hrs of next day)	75 (at 0700 – 1900 hrs on normal weekdays)
NC3 – Outside Aegean Terrace	57.7 (at 0700 – 1900 hrs on normal weekdays) 53.8 (at 0700 – 2300 hrs holidays & 1900 – 2300 hrs on all other days ) 52.0 (at 2300 – 0700 hrs of next day)	65 (at 0700 – 2300 hrs holidays & 1900 – 2300 hrs on all other days ) 50 (at 2300 – 0700 hrs of next day)
NC4 – Man Yuen Garden	64.5 (at 0700 – 1900 hrs on normal weekdays) 61.6 (at 0700 – 2300 hrs holidays & 1900 – 2300 hrs on all other days ) 54.8 (at 2300 – 0700 hrs of next day)	75 (at 0700 – 1900 hrs on normal weekdays)
NC5 - Blk D Villa Monte Rosa	66.1(at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)
NC6 - Rosaryhill School	64.1 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)
NC7 - Buddist Li Ka Shing Care & Attention Home for the Elderly	65.1 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)
NC8 – Marymount Secondary School	63.5 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)
NC9 – 117 Blue Pool Road	63.3 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)
NC10 – The Harbour View	71.7 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)
NC11 – Honey Court	63.2 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)

 Table 3.4
 Baseline Noise Level and Noise Limit Level for Monitoring Stations

NC12 – Ying Wa Girl's School	67.1 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)
NC13 - Peaksville Court	65.2 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)
NC14 – Hong Kong Japanese School	60.8 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)
NC15 – Hong Kong Academy	63.5 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)
NC16 - Raimondi College	70.4 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)
NC17 - Hong Kong Institute of Technology	66.0 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)
NC18 - Blk A, 80 Robinson Road	64.8 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)
NC19 – Villa Veneto	68.6 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)

(\*) reduce to 65 dB(A) during school examination periods.

Table 3	Je Summu	y Table of Noise Monitoring Re		
Parameter	Date	Construction Noise Level : Leq(30min) dB (A)	Action Level	Limit Level,
07:00 - 19:0	0 hrs on normal	weekdays		
Eastern Porta	1			
	2-Dec-10	67.6 Measured $\leq$ Baseline		
	7-Dec-10	68.6 Measured $\leq$ Baseline	1	
NC1	14-Dec-10	68.9 Measured $\leq$ Baseline	1	70*dB(A)
	23-Dec-10	69.0 Measured $\leq$ Baseline	When one	
	30-Dec-10	63.3	documented	
	2-Dec-10	63.4 Measured $\leq$ Baseline	complaint is	
	7-Dec-10	63.6 Measured $\leq$ Baseline	received	
NC2	14-Dec-10	61.5 Measured $\leq$ Baseline	1	75dB(A)
	23-Dec-10	$63.7 \text{ Measured} \leq \text{Baseline}$	1	
	30-Dec-10	$64.6 \text{ Measured} \leq \text{Baseline}$	-	
Western Port				
western rord	2-Dec-10	54.8 Measured $\leq$ Baseline		
	7-Dec-10	$56.1 \text{ Measured} \leq \text{Baseline}$	When one	
NC3	14-Dec-10	$54.2$ Measured $\leq$ Baseline	documented	75dB(A)
NC5	23-Dec-10	$54.2$ Measured $\leq$ Baseline $54.7$ Measured $\leq$ Baseline	complaint is	/Jub(A)
	23-Dec-10 30-Dec-10		received	
Intake BR6	50-Dec-10	61.8		
ппаке БКо	2-Dec-10	72.0		
	2-Dec-10 7-Dec-10	73.0	When one	
NC4	14-Dec-10	73.8	documented	75dB(A)
NC4	23-Dec-10	73.1	complaint is	/Jub(A)
	30-Dec-10	62.7	received	
Intake DG1	0020010	02.7		
	2-Dec-10	62.3		
	7-Dec-10	66.1		
NC5	14-Dec-10	63.8	1	75dB(A)
	23-Dec-10	67.9	When one	
	30-Dec-10	65.8 Measured $\leq$ Baseline	documented	
	2-Dec-10	50.8	complaint is	
	7-Dec-10	59.5	received	
NC6	14-Dec-10	55.0		70*dB(A)
	23-Dec-10	55.8	_	
	30-Dec-10	64.3		
Intake E5A				
	2-Dec-10	53.6	When one	
	7-Dec-10	61.9	documented	
NC7	14-Dec-10	66.2	- complaint is	75dB(A)
	23-Dec-10	68.4	received	
L.4.1 D7	30-Dec-10	70.8		
Intake E7			33.71	
NC8	2-Dec-10	69.4	When one	70*dB(A)
	7-Dec-10	67.8	documented	

	14-Dec-10	68.0	complaint is	
	23-Dec-10	68.0	received	
	30-Dec-10	69.2		
	2-Dec-10	69.2	-	
	7-Dec-10	68.4	-	
NC9	14-Dec-10	70.6	-	75dB(A)
	23-Dec-10	70.7		
	30-Dec-10	71.1		
Intake MA14	-			
	2-Dec-10	71.0 Measured $\leq$ Baseline	33.71	
	7-Dec-10	70.9 Measured $\leq$ Baseline	When one	
NC10	14-Dec-10	60.2	- documented	75dB(A)
	23-Dec-10	61.5	- complaint is received	
	30-Dec-10	65.9 Measured $\leq$ Baseline	Icectived	
Intake PFLR	1		-	
	2-Dec-10	64.7		
	7-Dec-10	62.8	When one	
NC11	14-Dec-10	66.3	- documented	75dB(A)
	23-Dec-10	63.2	- complaint is received	
	30-Dec-10	59.4	received	
Intake RR1				
	2-Dec-10	65.3 Measured $\leq$ Baseline	When one documented	
	7-Dec-10	64.7 Measured $\leq$ Baseline		70*dB(A)
NC12	14-Dec-10	64.1 Measured $\leq$ Baseline		
	23-Dec-10	$65.2$ Measured $\leq$ Baseline		
	30-Dec-10	58.8		
	2-Dec-10	68.3	complaint is received	
	7-Dec-10	67.8		
NC13	14-Dec-10	69.5		75dB(A)
	23-Dec-10	68.0	-	
	30-Dec-10	57.6		
Intake THR2				
	2-Dec-10	64.4		
	7-Dec-10	64.7	When one	
NC14	14-Dec-10	69.4	documented	70*dB(A)
	23-Dec-10	64.9	- complaint is received	
	30-Dec-10	63.7	IECEIVEU	
Intake W0				
	2-Dec-10	62.2	XX 71	
	7-Dec-10	62.2	When one documented	
NC15	14-Dec-10	63.1	complaint is	70*dB(A)
	23-Dec-10	61.9	received	
	30-Dec-10	62.6	received	
Intake W5				
	2-Dec-10	64.9 Measured $\leq$ Baseline		
	7-Dec-10	63.9 Measured $\leq$ Baseline	When one documented 70*	
NC16	14-Dec-10	64.7 Measured $\leq$ Baseline		70*dB(A)
	23-Dec-10	$64.2$ Measured $\leq$ Baseline	complaint is	(0 <b>uD</b> (11)
			received	
	30-Dec-10	67.9 Measured $\leq$ Baseline	1	

			· · · · ·	
Intake W8				
Intuke W0	2-Dec-10	64.2		
NC 17	7-Dec-10	64.9	-	
			-	70*JD(A)
	14-Dec-10	63.4	-	70*dB(A)
	23-Dec-10	63.9	When one	
	30-Dec-10	54.5	documented	
NC 18	2-Dec-10	71.4	complaint is received 75c	
	7-Dec-10	72.1		75dB(A)
	14-Dec-10	72.3		
	23-Dec-10	71.9		
	30-Dec-10	62.5		
Intake P5				
	2-Dec-10	63.2	11.11	
	7-Dec-10	52.3	When one documented	
NC19	14-Dec-10	55.3	complaint is	75dB(A)
	23-Dec-10	68.5 Measured $\leq$ Baseline	received	
	30-Dec-10	69.7	received	
(Restricted I	Hours – 07:00 –	23:00 hrs holidays & 19:00 - 23:00	hrs on all other day	s )
Parameter	Date	Construction Noise Level : Leq(5min) dB (A)	Action Level	Limit Level,
Eastern Porta	l			
	2-Dec-10	63.2	_	
	5-Dec-10	65.8 Measured $\leq$ Baseline		65dB(A)
	7-Dec-10	62.0		
NC1a	12-Dec-10	64.7 Measured $\leq$ Baseline		
(Reference)	14-Dec-10	63.2		
(1101010100)	19-Dec-10	49.5		
	23-Dec-10	60.4	When one	
	26-Dec-10	63.2	documented	
	30-Dec-10	60.4	complaint is	
	2-Dec-10	63.8	received	
			received	
	5-Dec-10	58.2	received	
	7-Dec-10	64.9		
NGO	7-Dec-10 12-Dec-10	64.9 61.1		
NC2	7-Dec-10 12-Dec-10 14-Dec-10	64.9 61.1 64.9		
NC2	7-Dec-10 12-Dec-10 14-Dec-10 19-Dec-10	64.9 61.1 64.9 63.3		
NC2	7-Dec-10 12-Dec-10 14-Dec-10 19-Dec-10 23-Dec-10	64.9 61.1 64.9 63.3 62.9		
NC2	7-Dec-10 12-Dec-10 14-Dec-10 19-Dec-10 23-Dec-10 26-Dec-10	64.9 61.1 64.9 63.3 62.9 60.2		
	7-Dec-10 12-Dec-10 14-Dec-10 19-Dec-10 23-Dec-10 26-Dec-10 30-Dec-10	64.9 61.1 64.9 63.3 62.9		
NC2 Western Port	7-Dec-10 12-Dec-10 14-Dec-10 23-Dec-10 26-Dec-10 30-Dec-10 al	64.9 61.1 64.9 63.3 62.9 60.2 60.0		
	7-Dec-10 12-Dec-10 14-Dec-10 23-Dec-10 26-Dec-10 30-Dec-10 al 2-Dec-10	$     \begin{array}{r}                                     $		
	7-Dec-10 12-Dec-10 14-Dec-10 23-Dec-10 26-Dec-10 30-Dec-10 al 2-Dec-10 5-Dec-10	$     \begin{array}{r}                                     $		
Western Port	7-Dec-10         12-Dec-10         14-Dec-10         19-Dec-10         23-Dec-10         30-Dec-10         al         2-Dec-10         5-Dec-10         7-Dec-10	$     \begin{array}{r}                                     $	When one documented	
	7-Dec-10 12-Dec-10 14-Dec-10 23-Dec-10 26-Dec-10 30-Dec-10 al 2-Dec-10 5-Dec-10 7-Dec-10 12-Dec-10	$64.9$ $61.1$ $64.9$ $63.3$ $62.9$ $60.2$ $60.0$ $49.9 \text{ Measured} \leq \text{Baseline}$ $46.2$ $51.0 \text{ Measured} \leq \text{Baseline}$ $52.3 \text{ Measured} \leq \text{Baseline}$	When one	65dB(A)
Western Port	7-Dec-10         12-Dec-10         14-Dec-10         19-Dec-10         23-Dec-10         26-Dec-10         30-Dec-10         al         2-Dec-10         5-Dec-10         7-Dec-10         12-Dec-10         14-Dec-10	$ \begin{array}{r} 64.9\\ 61.1\\ 64.9\\ 63.3\\ 62.9\\ 60.2\\ 60.0\\ \hline 49.9 \text{ Measured} \leq \text{Baseline}\\ 46.2\\ 51.0 \text{ Measured} \leq \text{Baseline}\\ 52.3 \text{ Measured} \leq \text{Baseline}\\ 50.0 \text{ Measured} \leq \text{Baseline}\\ \hline \end{array} $	When one documented	65dB(A)
Western Port	7-Dec-10 12-Dec-10 14-Dec-10 23-Dec-10 26-Dec-10 30-Dec-10 al 2-Dec-10 5-Dec-10 7-Dec-10 12-Dec-10	$64.9$ $61.1$ $64.9$ $63.3$ $62.9$ $60.2$ $60.0$ $49.9 \text{ Measured} \leq \text{Baseline}$ $46.2$ $51.0 \text{ Measured} \leq \text{Baseline}$ $52.3 \text{ Measured} \leq \text{Baseline}$	When one documented complaint is	65dB(A)

	26-Dec-10	51.4 Measured $\leq$ Baseline		
			-	
	30-Dec-10	51.5 Measured $\leq$ Baseline		
(Restricted Hours – 23:00 – 07:00 hrs of next day )				
Eastern Porta	1			
NC1a (Reference)	2-Dec-10	53.9 Measured $\leq$ Baseline		
	7-Dec-10	58.4 Measured $\leq$ Baseline		
	14-Dec-10	57.1 Measured $\leq$ Baseline		
	23-Dec-10	59.2 Measured $\leq$ Baseline	When one	
	30-Dec-10	58.8 Measured $\leq$ Baseline	documented	50 ID (A)
	2-Dec-10	52.7 Measured $\leq$ Baseline	complaint is	50dB(A)
	7-Dec-10	51.7 Measured $\leq$ Baseline	received	
NC2	14-Dec-10	52.1 Measured $\leq$ Baseline		
	23-Dec-10	53.5 Measured $\leq$ Baseline		
	30-Dec-10	51.9 Measured $\leq$ Baseline		
Western Port	al		·	
NC3	3-Dec-10	50.9 Measured $\leq$ Baseline	When one	
	8-Dec-10	51.3 Measured $\leq$ Baseline	documented	
	15-Dec-10	50.0 Measured $\leq$ Baseline	complaint is	50dB(A)
	24-Dec-10	50.5 Measured $\leq$ Baseline	received	
	31-Dec-10	51.4 Measured $\leq$ Baseline		

(\*)

reduce to 65 dB(A) during school examination periods.

#### **Ground Borne Construction Noise Monitoring**

#### **Monitoring Requirements**

3.38 In accordance with the recommendations of the EIA study, ground borne noise monitoring is required to carry out during the TBM operation. Eight designated monitoring stations (GNC1 to GNC8) are designated for construction groundborne noise monitoring to check for compliance.

#### **Monitoring Locations**

- 3.39 Construction Ground Borne Noise Monitoring at GNC3 was temporary suspended since 7 May 2009 as the ISS EastPoint Property Management Ltd. received an instruction from the Incorporated Owners of Aegean Terrace that we are not permitted to conduct any noise monitoring inside Aegean Terrace for the Project.
- 3.40 According to the approved EIA report, noise monitoring should be performed at NSR1a (i.e. Crane Court) when TBM is operating through the tunnel section between points A and B). Therefore, Ground borne noise monitoring has been conducted at Crane Court (GNC4) since 3 June 2009 during the TBM operated.
- 3.41 Ground borne noise monitoring at GNC1 True Light Middle School, GNC2 The Legend and GNC4 Crane Court were completed by end of August 2009 accordingly.
- 3.42 Ground borne noise monitoring at GNC5 was completed by end of November 2009.

- 3.43 Ground borne noise monitoring was conducted at GNC6 French International School in the reporting month during the TBM operation and completed by end of June 2010.
- 3.44 Ground borne noise monitoring was conducted at GNC7 Hong Villa in the reporting month. **Figure 3.10** shows the locations of the monitoring stations.

#### **Monitoring Equipment**

3.45 The noise monitoring equipment shall be the same as stated in Section 3.3.

#### **Monitoring Parameters, Frequency and Duration**

3.46 Table 3.6 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

Monitoring Stations	Parameter	Period	Frequency
GNC7	L <sub>10</sub> (30 min.) dB(A) L <sub>90</sub> (30 min.) dB(A) L <sub>eq</sub> (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week

#### **Results and Observations**

3.47 Groundborne Noise monitoring (0700-1900 hrs on normal weekdays) at Hong Villa (GNC7) was conducted as scheduled in the reporting month. The construction ground borne noise standards are presented at Table 3.7.

Hong Villa (GNC7) - 0700-1900 hrs on normal weekdays

3.48 No exceedance was recorded.

#### Table 3.7 Construction Ground Borne Noise Standards

	Ground Borne Noise Criteria, dB(A) (Leq 30 min)		
Uses	Daytime (except	Daytime during	Night time (2300
	General Holidays	general holidays and	to 0700 hrs)
	and Sundays)*	Sundays and all days	
		during Evening	
		(1900 to 2300 hrs)**	
Domestic Premises	65	55	40
Educational Institutions	60	55	(1)
(normal periods)			
Education Institutions	55	55	(1)
(during examination			
periods)			

\*10dB(A) below the noise criteria stipulated in EIAO-TM

\*\*10dB(A) below the noise criteria stipulated in GW-TM

(1) No sensitive uses usually present during these periods

# Table 3.8Summary Table of Ground Borne Noise Monitoring Results during the<br/>Reporting Month

Parameter	Date	Construction Ground Borne Noise Level : Leq(30min) dB (A)	Standards
	2-Dec-10	54.7	
	7-Dec-10	58.6	
GNC7	14-Dec-10	53.9	65 dB(A)
	23-Dec-10	56.3	
	30-Dec-10	57.0	

# 4. WATER QUALITY

# **Monitoring Requirements**

- 4.1 Dissolved oxygen (DO concentration in mg/L and DO saturation in percentage), Turbidity (Tby in NTU), Suspended Solid (SS in mg/L), pH, salinity and both water and ambient temperature monitoring were conducted to monitor the water quality. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.
- 4.2 Proposal for Temporary Suspension of Water Quality Monitoring Western Portal was submitted on 15<sup>th</sup> September 2009 and approved by EPD on 30<sup>th</sup> October 2009. Marine water quality monitoring was temporary suspended starting from 31<sup>st</sup> October 2009 until there is marine-based construction activities resumed at the Western Portal (i.e. March of 2011 tentatively.)

# **Monitoring Locations**

4.3 Locations of designated Water Quality Monitoring Stations are shown in **Figure 4.1a-b** and described in Table 4.1. Samples shall be taken at all designated Monitoring and Control Stations.

Monitoring Stations	Coordinates		
Monitoring Stations	Northing	Easting	
Control Stations			
CE (Ebb)	814956	830026	
CF (Flood)	812420	831778	
Impact Stations			
I1	813654	831088	
I2	813582	831105	
Intake A	813044	831603	
Intake B	814583	830606	

# Table 4.1 Locations for Water Quality Monitoring

# **Results and Observations**

4.4 No marine water quality monitoring was conducted during the reporting month.

# Underground water level

- 4.5 Ground water levels were measured once per month during the construction phase in order to ensure the water levels at those intakes near to the natural stream courses and thus on the surrounding habitats will not be significantly affected.
- 4.6 Locations of designated ground water level (borehole with piezometer) monitoring station UC1 at Eastern Portal has been changed to ADH48 which was verified by IEC on 5<sup>th</sup> June 2008. The updated ground water level monitoring stations, TP789\_DH2, TP5\_DH2, THR2\_DH7 and PFLR1\_DH2 were also verified by IEC on 19<sup>th</sup> June 2010.

4.7 Ground water level monitoring location is shown in Figure 4.2a-e and the Monitoring data are shown in Table 4.2.

Date	Water Level (from ground)/m		
Location: ADH48 (Eastern Portal)			
28 December 2010	8.72		
Location: TP789_DH2			
10 December 2010	14.75		
Location: TP5_DH2			
10 December 2010	Obstructed		
Location: THR2_DH7			
13 December 2010	2.42		
Location:PFLR1_DH2			
6 December 2010	11.60		

#### Table 4.2 **Ground Water Level Monitoring Data**

# 5. ENVIRONMENTAL AUDIT

#### Site Audits

- 5.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I.**
- 5.2 Site audits were conducted on 2<sup>nd</sup>, 10<sup>th</sup>, 16<sup>th</sup>, 23<sup>rd</sup> and 30<sup>th</sup> December 2010. IEC site inspections were conducted on 30<sup>th</sup> December 2010. No non-compliance was observed during the site audits.
- 5.3 In order to assess the effectiveness of the implementation of water quality mitigation measures at Western Portal, additional site inspection was conducted on 1<sup>st</sup>, 8<sup>th</sup>, 17<sup>th</sup>, 21<sup>st</sup> and 28<sup>th</sup> December 2010. No non-compliance was observed during the site audits.

# **Review of Environmental Monitoring Procedures**

5.4 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

### Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

#### Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

# Status of Environmental Licensing and Permitting

5.5 All permits/licenses obtained for the Project are summarized in Table 5.1.

# **Status of Waste Management**

5.6 Spoil generated from TBM excavation in the Western tunnel was delivered by the tunnel conveyor system to the barge berthed at the jetty. If there was no barge at the jetty or after 21:00 hours, the spoil would be directed to the TBM Spoil Basin for temporary storage. The spoils would be transferred to a side conveyor using a backhoe for discharge onto the next

barge or in the following day. In the Eastern tunnel and adits, the spoil materials were collected by means of dump trucks which transported the materials to the Western Portal. The spoil materials from the Eastern tunnel and adits were then disposed of either directly into the barges at the ramp jetty, or temporarily stored in the Adit Spoil Basin for later handling. The barges took the spoil materials to other projects (in Mainland China and in Hong Kong) for re-use.

Adit spoil handling arrangements in the Western Portal

- 5.7 The spoils generated during adit excavation (drill-and-blast) were delivered by trains to the Adit Spoil Basin at the tunnel portal. The adit spoils were transferred to a dump truck by means of a backhoe. The dump truck was then discharge the adit spoils onto the barge at the ramp jetty. The mitigation measures for the spoil handling works at Western Portal are presented in Section 5.22.
- 5.8 The details of site arrangements on the delivery and handling of excavated materials, particularly the Western Portal is provided in the **Annex I** to this report.

#### Two Blasts Per Day in Western Adits

- 5.9 Blasting works were increased to two times per day to ensure timely completion of the Project, especially when unexpected ground conditions are encountered during adit excavation. Two blasts per days are planned initially for the Adits leading to Intake HKU1, W10 and P5. The proposal of two blasts per day in Western Adits is provided in **Annex II** to this report.
- 5.10 During this reporting period, a total 18 nos. of dump trucks of waste were delivered to SENT landfill, and 389 nos. of dump trucks of C&D waste were delivered to fill reception facilities. Both the trip ticket system and chit accounting system for disposal of waste were operating smoothly to date. 2 trucks overloading case was recorded during this reporting period (all within the 105% allowable buffer weight). No disposal of inert C&D material to public sorting facilities and no dump truck without cover were reported from CEDD. In respect of the dump truck cover, DNJV keeps on take record photos and inspection to ensure that all dump trucks have fully covered the skip before leaving the site.
- 5.11 The rock materials from the Eastern Portal and Western Portal were received by the alternative disposal sites at ZhongShan. Some of the tunnel spoils from Eastern Tunnel and adits were also received by Leighton site at Ocean Park and in a residential development site at No. 1 Gough Hill Road, the Peak which was started from 24<sup>th</sup> September 2010.
- 5.12 The amount of wastes generated by the activities of the Project during the reporting month is shown in **Appendix N**.

1 able 5.1 Summary of Environmental Licensing and Fermit Status	Table 5.1	Summary of Environmental Licensing and Permit Status
---	-----------	--

Permit No.Valid PeriodFromTo		Period	Dotolla	Status
		То	- Details	
<b>Environmental Permit</b>	t (EP)		· · ·	
			Construction of a 6.25m-7.25m in diameter	
FEP-01/272/2007/B	25/6/09	N/A	and about 11 km long underground main	Valid
	23/0/09	IN/A	drainage tunnel, 2 portals and a series of	vanu
			connecting adits and drop shafts.	
Effluent Discharge Lie	cense			
EP860/W10/XY0175	23/06/08	30/06/13	Industrial discharge (Area of Mount Butler Office)	Valid
EP860/W10/XY0177	23/06/08	30/06/13	Industrial discharge (Eastern Portal Site)	Valid
EP820/W9/XT086	22/07/08	31/07/13	Industrial discharge (Western Portal Site)	Valid
WT00005864-2010	20/01/10	31/01/15	Industrial discharge (Western Portal Site)	Valid
EP860/W10/XY0183	19/11/08	30/11/13	Industrial discharge (Intake W0, Stubbs Road, Wan Chai, HK)	Valid
WT00003372-2009	-	30/4/14	Industrial discharge (Intake SM1)	Valid
WT00003737-2009	-	31/5/14	Industrial discharge (Intake MB16)	Valid
WT00004126-2009		31/5/14	Industrial discharge (Intake HKU1)	Valid
WT00003738-2009	-	31/5/14	Industrial discharge (Intake THR2)	Valid
WT00004270-2009	-	31/7/14	Industrial discharge (Intake PFLR1)	Valid
WT00004806-2009	-	30/09/14	Industrial discharge (Intake E7)	Valid
WT00004808-2009	-	30/09/14	Industrial discharge (Intake MBD2)	Valid
WT00004885-2009	-	30/09/14	Industrial discharge (Intake RR1)	Valid
WT00005135-2009	-	31/10/14	Industrial discharge (Intake W10)	Valid
WT00005374-2009	-	30/11/14	Industrial discharge (Intake P5)	Valid
WT00005376-2009	-	30/11/14	Industrial discharge (Intake TP4)	Valid
WT00005357-2009	-	30/11/14	Industrial discharge (Intake W5)	Valid
WT00005588-2009	-	31/12/14	Industrial discharge (Intake TP5)	Valid
WT00005643-2009	-	31/12/14	Industrial discharge (Intake E5A)	Valid
WT00005754-2010	-	31/01/15	Industrial discharge (Intake W8)	Valid
WT00005954-2010	-	28/02/15	Industrial discharge (Intake TP789)	Valid
WT00005915-2010	-	31/01/15		
WT00006102-2010	-	28/02/15	Industrial discharge (Intake M3)	Valid
WT00006415-2010	-	30/04/15	Industrial discharge (Intake MA15)	Valid
WT00006420-2010	-	30/04/15	Industrial discharge (Intake MA17)	Valid
WT00006428-2010	-	30/04/15	Industrial discharge (Intake BR6)	Valid
WT00006609-2010	-	31/05/15	Industrial discharge (Intake HR1)	Valid
WT00006559-2010	-	30/04/15	Industrial discharge (Intake CR1)	Valid
WT00007039-2010	-	31/07/15	Industrial discharge (Intake DG1)	Valid
WT00007042-2010	-	31/07/15	Industrial discharge (Intake W3)	Valid
WT00007043-2010	-	31/07/15	Industrial discharge (Intake GL1)	Valid
WT00007130-2010	-	31/07/15	Industrial discharge (Intake BR4)	Valid
WT00007139-2010	-	31/07/15	Industrial discharge (Intake BR6) – SMH17	Valid
WT00007319-2010	-	31/08/15	Industrial discharge (Intake B2)	Valid
<b>Registration of Chemi</b>	cal Waste Pr	oducer	¥ · · · · · · · · · · · · · · · · · · ·	
5213-148-D2393-02		N/A	Chemical waste types: Spent oil	Valid
5213-172-D2393-01		N/A	Chemical waste types: Spent oil	Valid
Construction Noise Pe	ermit (CNP)			
GW-RS0512-10	()		Construction Noise Permit for the use of	
(superseded by	22/06/10	21/12/10	powered mechanical equipment for carrying	Valid
RS0734-10)			out construction work at Hong Kong West	

	Valid	Period		
Permit No.	From	То	= Details	Status
GW-RS0734-10	25/08/10	24/02/11	Drainage Tunnel (Eastern Portal) (DSD Contract No. DC/2007/10), Tai Hang Road, Causeway Bay, Hong Kong.	
GW-RS0865-10 (superseded by GW- RS1054-10)	14/10/10	13/12/10	13/12/10 Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work and performing prescribed construction work at Hong Kong	
GW-RS1054-10	14/12/10	13/02/11	West Drainage Tunnel (Western Portal), Cyberport Road, Cyberport, Hong Kong (DSD Contract No. DC/2007/10).	Valid
GW-RS0522-10 (superseded by GW- RS0733-10)	24/06/10	23/12/10	23/12/10Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at a construction site of "Hong Kong West Drainage Tunnel" near Stubbs Road Garden, Wan Chai, Hong KongValid	
GW-RS0733-10	19/08/10	18/02/11		
GW-RS0699-10	22/08/10	21/02/11	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at Smithfield Road outside Mei Wah Mansion, Kennedy Town, Hong Kong.	Valid
GW-RS0710-10	19/08/10	18/02/11	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at Section of Pokfulam Road (near Football Field, Pokfulam Road Playground), Hong Kong	Valid
GW-RS0995-10	30/11/10	30/05/11	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at outside Hongkong Electric Centre, Kennedy Road, Hong Kong	Valid
GW-RS0468-10 (superseded by GW- RS1071-10)	10/06/10	09/12/10	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work and performing	
GW-RS1071-10	09/12/10	08/06/11	prescribed construction work at Junction of Magazine Gap Road and May Road, Mid- levels, Hong Kong.	Valid

# **Implementation Status of Environmental Mitigation Measures**

5.13 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 5.2.

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	02/12/2010	No sedimentation facilities were observed at Intake MA17. The Contractor was reminded to provide such facilities for treating the muddy water.	Follow-up action was needed for the item.
	02/12/2010	Directly discharge of wastewater to manhole was observed at Intake W5. The Contractor was reminded to rectify the deficiency immediately.	Rectification/improvement was observed during the follow-up audit session.
	10/12/2010	To ensure the capacity of sedimentation system is enough for settling the silt before discharge at Intake MA17.	Follow-up action was needed for the item.
Noise	02/12/2010	Noise was noticed from the breaking works at Intake E7. The Contractor was reminded to improve existing noise mitigation measures to minimize the noise impact.	Follow-up action was needed for the item.
Reminders	02/12/2010	The Contractor was reminded of the followings: - Clear the chemical oil at the drip tray at Intake P5.	Rectification/improvement was observed during the follow-up audit session.
	02/12/2010	The Contractor was reminded of the followings: - Provide sand bags around the gully to avoid any site discharge from discharging out directly at Intake TP789.	Follow-up action was needed for the item.
	02/12/2010	The Contractor was reminded of the followings: - To seal the leakage of the water recycling tank at Intake TP4.	Rectification/improvement was observed during the follow-up audit session.
	02/12/2010	The Contractor was reminded of the followings: - Clear the U-Channel at Intake HKU1.	Rectification/improvement was observed during the follow-up audit session.
	02/12/2010	The Contractor was reminded of the followings: - Ensure the site discharge from sedimentation tank discharging at the appropriate outlet at Intake W10.	Follow-up action was needed for the item.
	02/12/2010	The Contractor was reminded of the followings: - To review the sedimentation system at Intake TP5.	Follow-up action was needed for the item.
	02/12/2010	The Contractor was reminded of the followings: - Clear the empty oil containers as chemical wastes properly.	Follow-up action was needed for the item.
	02/12/2010	The Contractor was reminded of the followings: - Provide sand bags at the site boundary at Intake E7.	Rectification/improvement was observed during the follow-up audit session.
	10/12/2010	The Contractor was reminded of the followings: - Clear the chemical oil at the drip tray at Intake MBD2.	Rectification/improvement was observed during the follow-up audit session.

# Table 5.2 Observations and Recommendations of Site Inspections

Parameters	Date	Observations and Recommendations	Follow-up
	10/12/2010	The Contractor was reminded of the followings: - Clean the soil in the sediment tank at Intake DG1.	Rectification/improvement was observed during the follow-up audit session.
	10/12/2010	The Contractor was reminded of the followings: - Clean the soil in the sediment tank at Intake W10.	Follow-up action was needed for the item.
	10/12/2010	The Contractor was reminded of the followings: - Clean the oil stain near the drip tray at intake RR1.	Rectification/improvement was observed during the follow-up audit session.
	16/12/2010	The Contractor was reminded of the followings: - To clear the chemical oil at the drip tray at Intake MA15.	Rectification/improvement was observed during the follow-up audit session.
	16/12/2010	The Contractor was reminded of the followings: - Properly provide maintenance for the excavators at Intake MA15 and THR2 to avoid dark smoke emission.	Rectification/improvement was observed during the follow-up audit session.
	16/12/2010	The Contractor was reminded of the followings: - To review the capacity of the sedimentation facilities at Intake MA17 and W10.	Rectification/improvement was observed during the follow-up audit session.
	16/12/2010	The Contractor was reminded of the followings: - Provide sand bag bund to protect the gullies at Intake M3.	Rectification/improvement was observed during the follow-up audit session.
	16/12/2010	The Contractor was reminded of the followings: - To display the environmental permit at Intake B2.	Follow-up action was needed for the item.
	16/12/2010	The Contractor was reminded of the followings: - Clear the stagnant water at the drip tray at Intake W1.	Follow-up action was needed for the item.
	23/12/2010	The Contractor was reminded of the followings: - Properly clear the sedimentation tanks to ensure the site discharge comply with WPCO license at Intake W10 and SMH17.	Follow-up action was needed for the item.
	23/12/2010	The Contractor was reminded of the followings: - Clear the stagnant water at the pit area at Intake P5.	Follow-up action was needed for the item.
	23/12/2010	The Contractor was reminded of the followings: - Clear the sediment at the public road at Intake W8.	Follow-up action was needed for the item.
	23/12/2010	The Contractor was reminded of the followings: - Clear the general refuse at Intake MA14 and TP5.	Follow-up action was needed for the item.
	23/12/2010	The Contractor was reminded of the followings:	Follow-up action was needed for the item.

Parameters	Date	<b>Observations and Recommendations</b>	Follow-up
		- Clear the used cement bags at Intake MA17.	
	23/12/2010	The Contractor was reminded of the followings: - Provide sand bags to protect the gullies at Intake M3.	Follow-up action was needed for the item.
	23/12/2010	The Contractor was reminded of the followings: - Provide appropriate desilting facilities for treating muddy water at Intake M3.	Follow-up action was needed for the item.
	30/12/2010	The Contractor was reminded of the followings: - Properly clear the sedimentation tank and internal drain at Intake E5A.	Rectification/improvement was observed during the follow-up audit session.

- 5.14 The monthly IEC audit was carried out on 30<sup>th</sup> December 2010, the observations were recorded and they are presented as follows:
- 5.15 The last observations were recorded by IEC on 26<sup>th</sup> November 2010.

# 30<sup>th</sup> December 2010

Follow Up Observations:

- Wetsep installed in WP had been fixed.
- Tarpaulin sheet have been repaired and replaced with new one.

#### New Observations:

• Oil stains were observed near vehicle washing bay at Intake E5A. The Contractor was requested to clear oil stains.

Reminder:

• The Contractor was reminded to clear debris and silt deposited at surface channel and vehicle washing bay on regular basis.

# Non-compliance Recorded during Site Inspections

5.16 No non-compliance was recorded in the reporting month.

# **Summary of Mitigation Measures Implemented**

- 5.17 The Contractor has implemented the mitigation measures as recommended in the EIA and the updated EM&A Manual in the reporting period except those mitigation measures not applicable at this stage. Status of the implementation of mitigation measures is presented in Table 1.2 and **Appendix J**.
- 5.18 According to the updated EM&A Manual and EP condition, mitigation measures such as noise enclosure and use of quiet PME are required to be implemented.
- 5.19 The actual implementation status of major mitigation measures required under the EP is as follows:
  - Installation of silt curtain during the course of marine works.
  - Provide noise enclosure at Eastern Portal.

- Submitted the Alternative Plant Inventory (EP condition 2.8(c)).
- 5.20 Alternative plant inventory for the noise performance of plants used in Eastern and Western Portal will be updated from time to time and submitted for ETL's certification and IEC's verification in accordance with EP condition 2.8c.
- 5.21 An updated summary of the EMIS is provided in **Appendix J**.
- 5.22 For the spoil handling works in the Western Portal, the mitigation measures including:
  - Acoustic cover for the main conveyor;
  - Tarpaulin curtains underneath the conveyor enclosure;
  - Sprinkle system underneath the jetty to suppress fugitive dust from unloading spoil; and
  - Side curtains at the jetty to shield the unloading dump truck.

#### **Implementation Status of Event Action Plans**

5.23 The Event Action Plans for air quality and noise are presented in Appendix K.

#### Eastern Portal

1-hr TSP Monitoring

5.24 No Action/Limit Level exceedance was recorded in the reporting month.

#### 24-hr TSP Monitoring

5.25 No Action/Limit Level exceedance was recorded in the reporting month.

#### Construction Noise

5.26 One Action levels exceedance was recorded due to the complaints received on 24<sup>th</sup> December 2010.

Western Portal

1-hr TSP Monitoring

5.27 No Action/Limit Level exceedance was recorded in the reporting month.

#### 24-hr TSP Monitoring

5.28 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

5.29 No Action/Limit Level exceedance was recorded.

#### Water Quality

5.30 Marine water quality monitoring was temporary suspended starting from 31<sup>st</sup> October 2009.

Construction Ground Borne Noise

5.31 No Limit Level exceedance was recorded.

Intake DG1

Construction Noise

5.32 One Action levels exceedance was recorded due to the complaints received on 7<sup>th</sup> December 2010.

Intake E5A

Construction Noise

5.33 No Action/Limit Level exceedance was recorded in the reporting month.

Intake E7

Construction Noise

5.34 No Action/Limit Level exceedance was recorded in the reporting month.

Intake MA14

Construction Noise

5.35 No Action/Limit Level exceedance was recorded in the reporting month.

Intake PFLR1

Construction Noise

5.36 No Action/Limit Level exceedance was recorded in the reporting month.

Intake RR1

Construction Noise

5.37 No Action/Limit Level exceedance was recorded in the reporting month.

Intake THR2

Construction Noise

5.38 No Action/Limit Level exceedance was recorded in the reporting month.

Intake W0

Construction Noise

5.39 No Action/Limit Level exceedance was recorded in the reporting month.

Intake W5

Construction Noise

5.40 One Action levels exceedance was recorded due to the complaints received on 14<sup>th</sup> December 2010.

Intake P5

Construction Noise

5.41 No Action/Limit Level exceedance was recorded in the reporting month.

Intake W8

**Construction Noise** 

5.42 No Action/Limit Level exceedance was recorded in the reporting month.

Intake BR6

Construction Noise

5.43 No Action/Limit Level exceedance was recorded in the reporting month.

Intake TP5

Construction Noise

5.44 One Action levels exceedance was recorded due to the complaints received on 22<sup>nd</sup> December 2010.

# Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

5.45 Seven environmental complaints were received in the reporting month. For the details, please refer to the following table: -

Complaint No.	Date	Complaint Details
COM-2010-12-170	7 December 2010	The complaint was received regarding the noise arising from the excavation works, starting from 9:00 hrs, in the construction site near Evergreen Villa of Stubbs Road.
COM-2010-12-171	8 December 2010	The complainant complained the works near Mount Butler Road generated dust, thus affecting the air quality in the vicinity.
COM-2010-12-173	14 December 2010	A complaint was received from Ms Lo regarding noisy construction activities at Site Portion W5 had affected her niece's study to prepare for examination.
COM-2010-12-178	22 December 2010	Kerry Property Management Ltd notified that some complaints from the residents regarding the early commencement of the noise works at Intake Ste TP5 (earlier than 08:00hrs) in the past few days.
COM-2010-12-179	24 December 2010	The Property Management Office of The Legend referred the complaint from the resident to DSD regarding the intermediate noise from Eastern Portal site portion in the morning and at night.

- 5.46 No warning, summon and notification of successful prosecution was received in the reporting month.
- 5.47 There were a total of 77 project related environmental complaints, no warning, summons and successful prosecution received since the commencement of the Project. The Complaint Log is attached in **Appendix L**.

# 6. FUTURE KEY ISSUES

#### Key Issues for the Coming Month

- 6.1 Key environmental issues at Eastern and Western Portals, Intake MA16, MBD2, E5A, E5B, E7, PFLR1, RR1, THR2, SM1, W0, W5, P5, M3, TP4, TP5, TP789, HKU1, W10, W3, W8, MA15, MA17, GL1, HR1, W1, DG1, CR1, BR4, BR5, GL1, MA14 and BR6 in the coming month include:
  - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
  - Dust generation from stockpiles of dusty materials, excavation works and rock breaking activities;
  - Runoff from exposed slope;
  - Wastewater and runoff discharge from site;
  - Regular removal of silt, mud and sand along u-channels and sedimentation tanks;
  - Review and implementation of temporary drainage system for the surface runoff;
  - Proper storage of construction materials on site;
  - Storage of chemicals/fuel and chemical waste/waste oil on site;
  - Watering for rock breaking activity, soil nailing and on haul road;
  - Accumulation of general and construction waste on site.
- 6.2 The tentative program of major site activities and the impact prediction and control measures for the coming two months, i.e. January 2011 to February 2011 are summarized as follows:

Construction Works	Major Impact	Control Measures
	Prediction	
- TBM excavation adit	Air impact	a) Frequent watering of haul road and unpaved/exposed
excavation at West Portal	(dust)	areas;
and Adit excavation &		b) Frequent watering or covering stockpiles with tarpaulin or
stage II river channel		similar means; and
works at East Portals;		c) Watering of any earth moving activities.
- Permanent Adit lining	Water quality	d) Diversion of the collected effluent to de-silting facilities for
works at MB16 & MBD2;	impact (surface	treatment prior to discharge to public storm water drains;
- East TBM dismantling;	run-off)	e) Provision of adequate de-silting facilities for treating
- Landscaping work at		surface
Intake SM1;		run-off and other collected effluents prior to discharge;
- Stage 1 Structure		f) Provision of perimeter protection such as sealing of
Construction at Intake		hoarding
MA15;		footings to avoid run-off from entering the existing storm
- Excavation of dropshaft		water drainage system via public road; and
at Intakes TP4 and TP789		g) Provision of measures to prevent discharge into the stream.
by Raise Boring method;	Noise Impact	h) Scheduling of noisy construction activities if necessary to
- Dropshaft pilot hole at	-	avoid persistent noisy operation;
Intakes TP789 by Raise -		i) Controlling the number of plants use on site;
Boring Method;		j) Regular maintenance of machines; and
- Excavation of intake		k) Use of acoustic barriers if necessary.
structure at Intakes E7,		
DG1, BR6, PFLR1, W10,		
W3, E5A, GL1, W5,		
BR5, HR1, W1, MA17		
and BR4;		
- Cofferdam construction		
at Intakes RR1, W8,		
MA14, M3, P5 and CR1;		
- Site preparation works		
for Intakes CR1, and B2;		
- Casting dropshaft		
precast rings; and		
- Permanent dropshaft		
lining works at MB16.		

Monitoring Schedule for the Next Month

6.3 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

# **Construction Program for the Next Month**

6.4 The tentative construction program for the Project is provided in **Appendix M**.

# 7. CONCLUSIONS AND RECOMMENDATIONS

#### Conclusions

7.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.

#### 1-hr TSP Monitoring

7.2 All 1-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### 24-hr TSP Monitoring

7.3 All 24-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Construction Noise Monitoring

7.4 All noise monitoring was conducted as scheduled in the reporting month. Five Action Level exceedances were recorded due to the complaints received at Eastern Portal and Intake DG1, W5 and TP5 respectively.

#### Construction Ground Borne Noise Monitoring

7.5 All construction ground borne noise monitoring was conducted in the reporting month. No Limit Level exceedance was recorded.

#### Water Quality

7.6 Marine water quality monitoring was temporary suspended starting from 31<sup>st</sup> October 2009.

#### Complaint and Prosecution

7.7 Five environmental complaints and no environmental prosecution were received in the reporting month.

#### Recommendations

7.8 According to the environmental audit performed in the reporting period, the following recommendations were made:

#### Air Quality Impact

- To prohibit any open burning on site.
- To regularly maintain the quality of machinery and vehicles on site.
- To implement dust suppression measures on all haul roads, stockpiles, dry surfaces and excavation works.

• To provide hoarding along the entire length of that portion of the site boundary.

#### Noise Impact

- To inspect the noise sources inside the site.
- To space out noisy equipment and position the equipment as far away as possible from sensitive receivers.
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.


#### Water Impact


- To prevent any surface runoff discharge into any stream course.
- To review and implement temporary drainage system.
- To identify any wastewater discharges from site.
- To ensure properly maintenance for de-silting facilities.
- To clear the silt and sediment in the sedimentation tanks.
- To review the capacity of de-silting facilities for discharge.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.
- To avoid accumulation of stagnant and ponding water on site.


#### Waste/Chemical Management


- To check for any accumulation of waste materials or rubbish on site.
- To ensure the performance of sorting of C&D materials at source (during generation);
- To carry out inspection of dump truck at site exit to ensure inert and non-inert C&D materials are properly segregated before removing off site.
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the site.
- To avoid improper handling or storage of oil drum on site.


FIGURES




































































APPENDIX A ACTION AND LIMIT LEVELS

# **Appendix A - Action and Limit Levels**

Location	Action Level, µg/m <sup>3</sup>	Limit Level, µg/m <sup>3</sup>
AQ1	345	500
AQ2	321	500

#### Table A-1 Action and Limit Levels for 1-Hour TSP

### Table A-2 Action and Limit Levels for 24-Hour TSP

Location	Action Level, µg/m <sup>3</sup>	Limit Level, µg/m <sup>3</sup>
AQ1	201	260
AQ3	156	200

#### Action and Limit Levels for Construction Noise Table A-3

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays		75* dB(A)
0700-2300 hrs on holidays; and 1900- 2300 hrs on all other days	When one documented complaint is received	60/65/70** dB(A)
2300-0700 hrs of next day	··· r ·· ···	45/50/55** dB(A)

(\*) reduce to 70 dB(A) for schools and 65 dB(A) during school examination periods.
 (\*\*) to be selected based on Area Sensitivity Rating.

#### Table A-4 Action and Limit Levels for Water Quality

Parar	neter	Action	Limit
DO, mg/L	Surface and Middle	6.3	6.2
	Bottom	6.0	5.8
SS, n	ng/L	15.7 or 120% of upstream control station's SS at the same tide of the same day	16.4 or 130% of SS readings at the upstream control station at the same tide of same day and specific sensitive receiver water quality requirements
Turbidit	y, NTU	10.2 or 120% of upstream control station's turbidity at the same tide of the same day	11.1 or 130% of turbidity at the upstream control station at the same tide of same day

APPENDIX B COPIES OF CALIBRATION CERTIFCATES

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



Station		LANCIN. 01					MA8001/44/0018
			of Hong Kong		:Wł		
Date:		lov-10	-		: <u>10-Jar</u>		<u>.</u>
Equipment No.:	A-(	/[-44		Serial No	1316	5	
		•	Ambient	Condition			
Temperatu	re, Ta (K)	294	Pressure, P		<u> </u>	767.2	
					- <b>I</b>		<u> </u>
		01	ifice Transfer St	tandard Inform	nation		
Equipme	ent No.:	A-04-01	Slope, me	0.0462	Intercep	t, bc	-0.0163
Last Calibra	ation Date:	11-Oct-10	-	me x Qstd +	bc = [ΔH x (Pa/7	50) x (298/Ta	
Next Calibra	ation Date:	9-Oct-11		Qstd = {[∆H	x (Pa/760) x (298	/Ta)] <sup>1/2</sup> -bc}	/ mc
		•					
I			Calibration o	f TSP Sampler			
Calibration		Orl	lice			<u> </u>	
Point	ΔH (orifice), in. of water	[ <b>ΔН x (Pa/76</b> (	)) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of oil	[ΔW x (Pa/7	60) x (298/Ta)] <sup>1/2</sup> Y- axis
1	11.7	3	.46	75.24	7.9		2.84
2	9.9	3	.18	69.24	6.4		2.56
3	7.5	2	.77	60.31	5.0		2.26
4	5.0	2	.26	49.31	3.2		1.81
5	3.1	1	.78	38.90	1.9		1.39
Correlation co	0.0393 efficient* =	0.99 ), check and recal	93	Intercept, bw -	-0.131	9	
	Bu		Sot Doint (	alaulation			
From the TSP Fie	ld Calibration C	rve_take Ostd =	Set Point C	acculation			
From the Regressi							
	-1						
		mw x Q	std + bw = $[\Delta W]$	x (Pa/760) x (29	98/Ta)] <sup>1/2</sup>		
Therefore Set	Point: $W = (mu)$	$t \ge 0$ and $\pm h = \sqrt{2}$ .	x ( 760 / Pa ) x ( 1	Co. ( 209. )			
110101010, 301	1 JUR, W ~ ( MW	× Qsiu ± 0w } >	(7007Pa)x(1	(a/298) =	2.38		
					· · · · · · · · · · · · · · · · · · ·		
Remarks:							
_							
			1				
Conducted by:	WK. Jana	Signature:	- Kw	$\sim$	1	Date:	ididio
Checked by:	,	Signature:	17	· · · · · · · · · · · · · · · · · · ·		Date: /	1 November 2
			/		1		

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

CINOTECH

						File No.	MA8001/18/0017
Station	AQ3 - Outside	Site Office (Weste	ern Portal)	_ Operator:	WK		
Date:		Nov-10		Next Due Date:	: <u>10-Jan-11</u>		
Equipment No.:	A-	01-18		Serial No.	0723		
			Ambient	Condition	<b>.</b>	-	
Temperatu	ire, Ta (K)	294	Pressure, Pa	a (mmHg)		767.2	
		Oi	ifice Transfer Sta	andard Inform	ation		
Equipmo	ent No.:	A-04-01	Slope, mc	0.0462	Intercep		-0.0163
Last Calibra	ation Date:	11-Oct-10			$bc = [\Delta H \times (Pa/76)]$		
Next Calibr	ation Date:	9-Oct-11		Qstd = $\{[\Delta H]$	x (Pa/760) x (298	/Ta)] <sup>1/2</sup> -bc}	/ mc
		•					
			Calibration of	TSP Sampler	-		
Calibration		Or	fice			HVS	
Point	$\Delta H$ (orifice),	[ΔH x (Pa/76	0) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM)			760) x (298/Ta)] <sup>1/2</sup> Y-
	in. of water			X - axis	(HVS), in. of oil		axis
1	11.6	3	.45	74.92	7.8		2.83
2	9.6	3	.13	68.19	6.5		2.58
3	7.3	2	2.73	59.51	4.9		2.24
4	5.2	2	2.31	50.28	3.2		1.81
5	3.0	1	.75	38.28	1.9		1.39
By Linear Regr Slope , mw ≓ Correlation c *If Correlation C	0.0398 oefficient* =		989	Intercept, bw <sup>,</sup> -	-0.146	6	
			Cat Dalat (				
From the TSD E	ald Calibration (	Curve, take Qstd =	Set Point C				
		he "Y" value accor					
From the Regies	sion Equation, u	ic i value accol	ung iv				
		mw x Q	$Qstd + bw = [\Delta W]$	x (Pa/760) x (2	98/Ta)] <sup>1/2</sup>		
Therefore, So	et Point; W = ( n	1  nw x Qstd + bw	x ( 760 / Pa ) x ( 7	Γa / 298 ) =	2.39		
<b>D</b>							
Remarks:	·						
o	1. 1		12	¢		D (	dillo
Conducted by:		Signature:	Kuo	<u>wi</u>		Date:	
Checked by:	HV "	Signature:	<u>`</u>			Date:	( November )
			l				4



# **TEST REPORT**

APPLICANT:	<b>Cinotech Consultants Limited</b>	Test Report No.:	C/A/100504
		Date of Issue:	2010-05-04
	18 On Lai Street,	Date Received:	2010-04-30
	Shatin, NT, Hong Kong	Date Tested:	2010-04-30
		Date Completed:	2010-04-30

ATTN:

Mr. Henry Leung

Page:

Next Due Date:

1 of 1

2011-05-03

# **Certificate of Calibration**

### Item for calibration:

Descrip	tion	: RS232 Integral Vane Digital Anemometer
Manufa	cturer	: AZ Instrument
Model 1	No.	: 451104
Serial N	lo.	: 9020746
Equipm	ent No.	: A-03-01
Test conditions:		
Room T	Temperature	: 22 degree Celsius
Relative	e Humidity	: 68%

: 101.3 kPa

# Pressure Methodology:

The anemometer has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

### **Results:**

	Reference Set Point	Instrument Readings
Measuring Air Velocity, m/s	2.00	2.00
Temperature, °C	21.0	21.0

atthe le

PATRICK TSE Laboratory Manager



### **TEST REPORT**

DescriptionCalibration OrificeSerial No.1536Model No.G25ADate11 October 2010

Manufacturer Temperature,Ta (K) Pressure, Pa (mmHg) Thermo Andersen 295 751.5

Plate	Diff.Vol (m <sup>3</sup> )	Diff.Time (min)	Diff.Hg (mm)	Diff.H₂O (in.)
1	1.00	1.3050	3.8	1.50
2	1.00	0.9250	7.6	3.00
3	1.00	0.8540	8.9	3.50
4	1.00	0.7530	11.4	4.50
5	1.00	0.6210	16.5	6.50

### DATA TABULATION

Vstd	(X axis) Qstd	(Y axis)			
0.9938	0.7615	1.2240			
0.9888	1.0689	1.7311			
0.9870	1.1558	1.8698			
0.9837	1.3064	2.1201			
0.9769	1.5732	2.5481			
Y axis= SQRT[H₂O(Pa/760)(298/Ta)]					

**Qstd Slope ( m ) = 1.63228** 

Intercept ( b ) = -0.01631

 $Coefficient(r) = \underline{0.99998}$ 

Va	(X axis) Qa	(Y axis)
0.9949	0.7624	0.7674
0.9899	1.0701	1.0852
0.9882	1.1571	1.1722
0.9848	1.3079	1.3291
0.9780	1.5749	1.5974
Y axis= SQR	T[H <sub>2</sub> O(Ta/Pa	)]

 $axis = SQRI[H_2O(Ia/Pa)]$  Oa Slope(m) = 1.02211

wa Siope ( m )		1.04411
Intercept ( b )	Ξ	-0.01022
Coefficient (r)	Π	0.99998

### CALCULATIONS

Vstd=Diff. Vol[(Pa-Diff.Hg)/760](298/Ta) Qstd=Vstd/Time Va=Diff.Vol[(Pa-Diff.Hg)/Pa] Qa=Va/Time

For subsequent flow rate calculations: Qstd=l/m{[SQRT(H<sub>2</sub>O(Pa/760)(298/Ta))]-b} Qa=l/m{[SQRT H<sub>2</sub>O(Ta/Pa)]-b}


> PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

atthe

PATRICK TSE Laboratory Manager



### **TEST REPORT**



Y-axis equations:

Qstd series: SQRT[ $\Delta$ H(Pa/Pstd)(Tstd/Ta)]

Qa series: SQRT[ $\triangle$  H(Ta/Pa)]



TEST REPORT					
APPLICANT:	Cinotech Consultants Lir	nited	Test Report No.:	C/101004/1	
	Room 1710, Technology		Date of Issue:	2010-10-04	
	18 On Lai Street,	,	Date Received:	2010-09-30	
	Shatin, NT, Hong Kong		Date Tested:	2010-10-02	
	~8		Date Completed:	2010-10-04	
			Next Due Date:	2010-12-03	
ATTN:	Mr. Henry Leung		Page:	1 of 1	
	• •		-		
	Certificate of Calibration				
Item for Calibr	ation:				
Description	Description : Laser Dust Monitor				
Manufacture	r	: Sibata			
Model No.		: LD-3B			
Serial No.		: 954253			
Sensitivity (]	К) 1 СРМ	$: 0.001 \text{ mg/m}^3$			
Sen. Adjustr	Sen. Adjustment Scale Setting : 685 CPM				
Equipment N	lo.	: A-02-05			
Test Conditions	:				
Room Temp	Room Temperature : 22 degree Celsius				
Relative Hur	Relative Humidity : 64%				
1. Instruction 2. In-house r compared wi	ons & Methodology: and Operation Manual Hig method in according to the in th a calibrated High Volume Factor (CF) between the Lase	nstruction 1 e Sampler a	nanual: The Laser I and the result was use	Dust Monitor was ed to generate the	

#### **Results:**

----

Correlation Factor (CF)	0.0032
· · · · · · · · · · · · · · · · · · ·	

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



#### TEST REPORT **Cinotech Consultants Limited** Test Report No.: **APPLICANT:** C/101203/1 Room 1710, Technology Park, Date of Issue: 2010-12-06 18 On Lai Street, Date Received: 2010-12-03 Shatin, NT, Hong Kong Date Tested: 2010-12-03 Date Completed: 2010-12-06 Next Due Date: 2011-02-05 ATTN: Mr. Henry Leung 1 of 1 Page: **Certificate of Calibration** Item for Calibration: Description : Laser Dust Monitor Manufacturer : Sibata Model No. : LD-3B Serial No. :954253 Sensitivity (K) 1 CPM $: 0.001 \text{ mg/m}^3$ Sen. Adjustment Scale Setting :685 CPM Equipment No. : A-02-05 **Test Conditions:** Room Temperature : 20 degree Celsius **Relative Humidity** : 59% **Test Specifications & Methodology:** 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc. 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

**Results:** 

Correlation Factor (CF)	0.0031

\*\*\*\*\*\*\*\*\*\*\*\*\*\*\*\*\*

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



#### TEST REPORT **Cinotech Consultants Limited** Test Report No.: C/N/100924/3 **APPLICANT:** Room 1710, Technology Park, Date of Issue: 2009-09-24 18 On Lai Street, Date Received: 2010-09-22 Shatin, NT, Hong Kong Date Tested: 2010-09-22 Date Completed: 2010-09-24 Next Due Date: 2011-09-23 ATTN: 1 of 1 Mr. Henry Leung Page: **Certificate of Calibration** Item for calibration: Description : 'SVANTEK' Integrating Sound Level Meter Manufacturer : SVANTEK Model No. : SVAN 955 Serial No. : 12563 Microphone No. : 34377 Equipment No. : N-08-03 **Test conditions:** Room Temperatre : 22 degree Celsius **Relative Humidity** : 59% **Test Specifications:** Performance checking at 94 and 114 dB Methodology: In-house method, according to manufacturer instruction manual **Results:** Reference Set Point, dB Instrument Readings, dB 94 94.0 114 114.0

42hc 1

PATRICK TSE Laboratory Manager



#### **TEST REPORT APPLICANT: Cinotech Consultants Limited** Test Report No.: C/N/100904/1 Room 1710, Technology Park, Date of Issue: 2010-09-04 18 On Lai Street, Date Received: 2010-09-03 Shatin, NT, Hong Kong Date Tested: 2010-09-03 Date Completed: 2010-09-04 Next Due Date: 2011-09-03 ATTN: Mr. Henry Leung Page: 1 of 1 Certificate of Calibration Item for calibration: Description : 'SVANTEK' Integrating Sound Level Meter Manufacturer : SVANTEK Model No. : SVAN 955 Serial No. :21139 Microphone No. : 43690 Equipment No. : N-08-06 **Test conditions:** Room Temperatre : 23 degree Celsius **Relative Humidity** :65% **Test Specifications:** Performance checking at 94 and 114 dB Methodology:

In-house method, according to manufacturer instruction manual

### **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PATRICK TSE Laboratory Manager



	TES	T REPOR	RT	
APPLICANT:	<b>Cinotech Consultants</b>	Limited	Test Report No.:	C/N/100907/1
	Room 1710, Technolo	ogy Park,	Date of Issue:	2010-09-07
	18 On Lai Street,		Date Received:	2010-09-06
	Shatin, NT, Hong Ko	ng	Date Tested:	2010-09-06
			Date Completed:	2010-09-07
			Next Due Date:	2011-09-06
ATTN:	Mr. Henry Leung		Page:	1 of 1
	Certifica	te of Calib	oration	
	ation: Description Manufacturer Model No. Serial No. Microphone No. Equipment No.	: 'SVANT : SVANTE : SVAN 9: : 21455 : 43730 : N-08-07		nd Level Meter
Test conditions	:			
	Room Temperatre Relative Humidity	: 23 degree Celsius : 65%		
Test Specificati	ons:			
	Performance checking at 9	94 and 114 dB		
Mathadalamu				

### Methodology:

In-house method, according to manufacturer instruction manual

### **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

atick /le

PATRICK TSE Laboratory Manager



	TEST	ſ REPOR	RT	
APPLICANT:	Cinotech Consultants ]	Limited	Test Report No.:	C/N/100907/2
	Room 1710, Technolog	y Park,	Date of Issue:	2010-09-07
	18 On Lai Street,		Date Received:	2010-09-06
	Shatin, NT, Hong Kon	g	Date Tested:	2010-09-06
			Date Completed:	2010-09-07
			Next Due Date:	2011-09-06
ATTN:	Mr. Henry Leung		Page:	1 of 1
	Certificat	e of Calib	oration	
Item for calibr	ation.			
Item 101 campi				
	Description		EK' Integrating Sour	id Level Meter
	Manufacturer Model No.	: SVANTE		
	Serial No.	: SVAN 957 : 21459		
	Microphone No.	: 43676		
	Equipment No.	: N-08-08		
Test conditions	8:			
	Room Temperatre Relative Humidity	: 23 degree : 65%	e Celsius	
Test Specificat	ions:			
	Performance checking at 94	and 114 dB		
Methodology:				
	In-house method, according	to manufact	urer instruction manu	ıal
Results:				
n.c.		Ŧ	4 75 11	ID

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

ath/10

PATRICK TSE Laboratory Manager



1 of 1

# **TEST REPORT**

APPLICANT:	<b>Cinotech Consultants Limited</b>	Test Report No.:	C/N/100527-2
	Room 1710, Technology Park,	Date of Issue:	2010-05-27
	18 On Lai Street,	Date Received:	2010-05-26
	Shatin, NT, Hong Kong	Date Tested:	2010-05-26
		Date Completed:	2010-05-27
		Next Due Date:	2011-05-26

ATTN:

## Mr. Henry Leung

# **Certificate of Calibration**

Page:

### Item for calibration:

Description	: Integrating Sound Level Meter
Manufacturer	: Brüel & Kjær
Model No.	: 2250 Light
Serial No.	: 2681378
Microphone No.	: 2674175
Equipment No.	: N-11-02
Test conditions:	
Room Temperatre	: 21 degree Celsius
Relative Humidity	: 60%

### **Test Specifications:**

Performance checking at 94 and 114 dB

### Methodology:

In-house method, according to manufacturer instruction manual

### **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PATRICK TSE Laboratory Manager



APPLICANT:	Cinotech Consultants Room 1710, Technolog		Test Report No.: Date of Issue:	C/N/101115/1 2010-11-15
	18 On Lai Street,	5, ~ ~ ~ ~ ,	Date Received:	2010-11-12
	Shatin, NT, Hong Kon	ıg	Date Tested:	2010-11-12
			Date Completed: Next Due Date:	2010-11-15 2011-11-14
ATTN:	Mr. Henry Leung		Page:	1 of 1
Item for calibra	tion:			
1	Description	: Acoustic	al Calibrator	
1	Manufacturer	: Brüel & ]	Kjær	
1	Model No.	: 4231		
S	Serial No.	: 2326353		
l	Project No.	: C13		
ł	Equipment No.	: N-02-01		
Test conditions	1			
I	Room Temperatre	: 22 degree	e Celsius	

### Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

### **Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	$114.0 \pm 0.1 \text{ dB}$

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



#### Test Report No.: C/N/100902-3 **APPLICANT: Cinotech Consultants Limited** Date of Issue: 2010-09-02 Room 1710, Technology Park, Date Received: 2010-09-01 18 On Lai Street, Shatin, NT, Hong Kong Date Tested: 2010-09-01 Date Completed: 2010-09-02 Next Due Date: 2011-09-01 ATTN: Mr. Henry Leung Item for calibration: : Acoustical Calibrator Description Manufacturer : Brüel & Kjær Model No. : 4231 Serial No. : 2412367

**TEST REPORT** 

### Test conditions:

Room Temperatre Relative Humidity

Equipment No.

: 23 degree Celsius : 65%

: N-02-03

### Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

#### **Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



#### TEST REPORT **APPLICANT:** Test Report No.: **Cinotech Consultants Limited** C/N/100924/2 Room 1710, Technology Park, Date of Issue: 2009-09-24 18 On Lai Street, Date Received: 2010-09-22 Shatin, NT, Hong Kong Date Tested: 2010-09-22 Date Completed: 2010-09-24 Next Due Date: 2011-09-23 ATTN: Mr. Henry Leung Page: 1 of 1 Item for calibration: Description : Acoustical Calibrator Manufacturer : SVANTEK Model No. : SV30A Serial No. : 10929 Equipment No. : N-09-01 **Test conditions:** Room Temperatre : 22 degree Celsius **Relative Humidity** : 59%

### Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

### **Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



1 of 1

## **TEST REPORT**

<b>APPLICANT:</b>	<b>Cinotech Consultants Limited</b>	Test Report No.:	C/N/91109/1
	Room 1710, Technology Park,	Date of Issue:	2009-11-09
	18 On Lai Street,	Date Received:	2009-11-07
	Shatin, NT, Hong Kong	Date Tested:	2009-11-07
		Date Completed:	2009-11-09
		Next Due Date:	2010-11-08

ATTN: Mr. Henry Leung

### Item for calibration:

Description	: Acoustical Calibrator
Manufacturer	: SVANTEK
Model No.	: SV30A
Serial No.	: 10965
Equipment No.	: N-09-02

### **Test conditions:**

Room Temperatre Relative Humidity : 21 degree Celsius : 55%

Page:

### Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

### **Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

APPENDIX C WIND DATA

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
1-Dec-2010	0:00	1.9	NE
1-Dec-2010	1:00	1.9	NE
1-Dec-2010	2:00	1.7	NNE
1-Dec-2010	3:00	1.8	NNE
1-Dec-2010	4:00	1.6	NNE
1-Dec-2010	5:00	1.6	NE
1-Dec-2010	6:00	1.4	N
1-Dec-2010	7:00	1.5	N
1-Dec-2010	8:00	1.4	NNE
1-Dec-2010	9:00	1.4	E
1-Dec-2010	10:00	1.6	SE
1-Dec-2010	11:00	2.3	SE
1-Dec-2010	12:00	2.3	ESE
		2.3	ESE
1-Dec-2010	13:00		
1-Dec-2010	14:00	2.3	ESE
1-Dec-2010	15:00	2.3	SE
1-Dec-2010	16:00	2.2	SE
1-Dec-2010	17:00	2.1	ESE
1-Dec-2010	18:00	1.9	ENE
1-Dec-2010	19:00	2.0	SE
1-Dec-2010	20:00	1.8	E
1-Dec-2010	21:00	1.8	E
1-Dec-2010	22:00	2.1	ESE
1-Dec-2010	23:00	2.0	ESE
2-Dec-2010	0:00	1.9	E
2-Dec-2010	1:00	1.9	ENE
2-Dec-2010	2:00	2.1	E
2-Dec-2010	3:00	1.9	E
2-Dec-2010	4:00	1.9	NE
2-Dec-2010	5:00	1.9	NNE
2-Dec-2010	6:00	1.9	NNE
2-Dec-2010	7:00	1.7	NNE
2-Dec-2010	8:00	1.6	NNE
2-Dec-2010	9:00	1.8	NE
2-Dec-2010	10:00	2.2	SW
2-Dec-2010	11:00	2.2	W
2-Dec-2010	12:00	2.5	W
2-Dec-2010	13:00	2.6	NE
2-Dec-2010	14:00	2.8	SW
2-Dec-2010	15:00	2.6	SW
2-Dec-2010	16:00	2.4	SW
2-Dec-2010	17:00	2.6	WNW
2-Dec-2010	18:00	2.2	NNW
2-Dec-2010	19:00	1.9	NE
2-Dec-2010	20:00	1.9	NNE
2-Dec-2010	20:00	2.3	NE
2-Dec-2010	22:00	2.3	NE
	22:00	2.2	NE
2-Dec-2010			ENE
3-Dec-2010	0:00	2.3	
3-Dec-2010	1:00	2.4	NE
3-Dec-2010	2:00	2.5	NNE
3-Dec-2010	3:00	2.4	NNE
3-Dec-2010	4:00	2.3	NNE
3-Dec-2010	5:00	2.2	NE

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
3-Dec-2010	6:00	2.5	NE
3-Dec-2010	7:00	2.0	NE
3-Dec-2010	8:00	1.6	NE
3-Dec-2010	9:00	1.7	NE
3-Dec-2010	10:00	1.8	ENE
3-Dec-2010	11:00	1.8	ENE
3-Dec-2010	12:00	2.0	E
3-Dec-2010	13:00	2.0	E
3-Dec-2010	14:00	2.0	ESE
3-Dec-2010	15:00	2.0	ESE
		I I	
3-Dec-2010	16:00	1.8	SE
3-Dec-2010	17:00	2.4	ESE
3-Dec-2010	18:00	2.6	E
3-Dec-2010	19:00	2.2	E
3-Dec-2010	20:00	2.1	E
3-Dec-2010	21:00	2.2	ENE
3-Dec-2010	22:00	1.9	ENE
3-Dec-2010	23:00	2.5	E
4-Dec-2010	0:00	2.7	E
4-Dec-2010	1:00	2.3	E
4-Dec-2010	2:00	2.4	E
4-Dec-2010	3:00	2.5	E
4-Dec-2010	4:00	2.3	E
4-Dec-2010	5:00	2.0	E
4-Dec-2010	6:00	2.5	Е
4-Dec-2010	7:00	2.6	ENE
4-Dec-2010	8:00	3.0	E
4-Dec-2010	9:00	2.3	E
4-Dec-2010	10:00	2.3	E
4-Dec-2010	11:00	2.4	ESE
4-Dec-2010	12:00	2.7	ESE
4-Dec-2010	13:00	2.4	ESE
4-Dec-2010	14:00	2.0	E
4-Dec-2010	15:00	2.3	E
4-Dec-2010	16:00	1.5	ESE
4-Dec-2010	17:00	1.6	ESE
4-Dec-2010	18:00	1.0	ESE
4-Dec-2010	19:00	0.9	ESE
4-Dec-2010	20:00	0.5	ESE
4-Dec-2010	21:00	1.1	E
4-Dec-2010	22:00	0.9	E
4-Dec-2010	23:00	1.0	E
5-Dec-2010	0:00	0.9	E
5-Dec-2010	1:00	1.2	ENE
5-Dec-2010	2:00	1.2	E
5-Dec-2010	3:00	1.6	E
	4:00	2.6	ENE
5-Dec-2010	5:00	2.8	ENE
5-Dec-2010			
5-Dec-2010	6:00	2.8	<u> </u>
5-Dec-2010	7:00	2.7	E
5-Dec-2010	8:00	3.0	ESE
5-Dec-2010	9:00	3.1	ESE
5-Dec-2010	10:00	2.7	ESE
5-Dec-2010	11:00	2.5	SE

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
5-Dec-2010	12:00	3.1	SE
5-Dec-2010	13:00	3.5	ESE
5-Dec-2010	14:00	3.4	ESE
5-Dec-2010	15:00	3.5	ESE
5-Dec-2010	16:00	3.2	Е
5-Dec-2010	17:00	3.0	W
5-Dec-2010	18:00	2.7	W
5-Dec-2010	19:00	2.8	E
5-Dec-2010	20:00	3.0	ESE
5-Dec-2010	21:00	2.6	SE
5-Dec-2010	22:00	2.4	SE
5-Dec-2010	23:00	2.3	E
6-Dec-2010	0:00	2.7	NNE
6-Dec-2010	1:00	2.7	SW
6-Dec-2010	2:00	2.6	S
6-Dec-2010	3:00	2.6	ESE
6-Dec-2010	4:00	3.1	SE
6-Dec-2010	5:00	2.9	SE
6-Dec-2010	6:00	2.9	NE
	7:00	2.7	NE
6-Dec-2010			SE
6-Dec-2010	8:00	2.9	
6-Dec-2010	9:00	2.6	S
6-Dec-2010	10:00	2.0	NNE
6-Dec-2010	11:00	2.1	NE
6-Dec-2010	12:00	1.8	NNE
6-Dec-2010	13:00	1.8	NNE
6-Dec-2010	14:00	1.5	NE
6-Dec-2010	15:00	2.2	NNE
6-Dec-2010	16:00	1.5	N
6-Dec-2010	17:00	1.8	NE
6-Dec-2010	18:00	1.9	N
6-Dec-2010	19:00	1.8	NNE
6-Dec-2010	20:00	1.3	NE
6-Dec-2010	21:00	1.4	E
6-Dec-2010	22:00	0.9	ESE
6-Dec-2010	23:00	0.9	NE
7-Dec-2010	0:00	0.6	NE
7-Dec-2010	1:00	0.7	NE
7-Dec-2010	2:00	0.7	NNE
7-Dec-2010	3:00	0.6	NE
7-Dec-2010	4:00	0.2	NE
7-Dec-2010	5:00	1.5	NE
7-Dec-2010	6:00	1.8	NE
7-Dec-2010	7:00	1.7	NNE
7-Dec-2010	8:00	2.2	NE
7-Dec-2010	9:00	2.4	NE
7-Dec-2010	10:00	2.2	NE
7-Dec-2010	11:00	2.2	NNE
7-Dec-2010	12:00	2.5	NNE
7-Dec-2010	13:00	2.7	NNE
7-Dec-2010	14:00	2.5	NNE
7-Dec-2010	15:00	2.4	NE
7-Dec-2010	16:00	2.6	NNE
7-Dec-2010	17:00	2.1	NNE

Date	Time	Wind Speed m/s	Direction
7-Dec-2010	18:00	2.1	Ν
7-Dec-2010	19:00	1.4	NNE
7-Dec-2010	20:00	1.1	NNE
7-Dec-2010	21:00	1.1	NE
7-Dec-2010	22:00	1.3	N
7-Dec-2010	23:00	1.3	N
8-Dec-2010	0:00	1.2	N
8-Dec-2010	1:00	1.5	NNE
8-Dec-2010	2:00	1.5	NE
8-Dec-2010	3:00	1.3	NE
8-Dec-2010	4:00	1.6	NNE
8-Dec-2010	5:00	1.5	N
8-Dec-2010	6:00	1.6	N
8-Dec-2010	7:00	2.1	NNE
8-Dec-2010	8:00	2.2	NNE
8-Dec-2010	9:00	2.5	NNE
8-Dec-2010	10:00	2.6	NNE
8-Dec-2010	11:00	2.6	NNE
8-Dec-2010	12:00	2.7	NNE
8-Dec-2010	13:00	3.0	Ν
8-Dec-2010	14:00	3.3	NNE
8-Dec-2010	15:00	3.1	NE
8-Dec-2010	16:00	2.7	NE
8-Dec-2010	17:00	1.4	NE
8-Dec-2010	18:00	1.2	NE
8-Dec-2010	19:00	1.4	NE
8-Dec-2010	20:00	2.3	NE
8-Dec-2010	21:00	2.4	Ν
8-Dec-2010	22:00	2.2	Ν
8-Dec-2010	23:00	2.3	Ν
9-Dec-2010	0:00	2.2	NNE
9-Dec-2010	1:00	1.9	Ν
9-Dec-2010	2:00	1.9	Ν
9-Dec-2010	3:00	2.1	N
9-Dec-2010	4:00	2.0	N
9-Dec-2010	5:00	1.5	NNE
9-Dec-2010	6:00	1.8	NE
9-Dec-2010	7:00	1.9	NNE
9-Dec-2010	8:00	2.2	NE
9-Dec-2010	9:00	2.7	NE
9-Dec-2010	10:00	3.0	ENE
9-Dec-2010	11:00	3.2	E
9-Dec-2010	12:00	3.2	E
9-Dec-2010	13:00	2.8	E
9-Dec-2010	14:00	2.6	E
9-Dec-2010	15:00	2.0	E
9-Dec-2010 9-Dec-2010	16:00	2.6	E
9-Dec-2010 9-Dec-2010	17:00	2.5	E
	18:00	2.5	E
9-Dec-2010			
9-Dec-2010	19:00	1.9	<u> </u>
9-Dec-2010	20:00	1.9	<u> </u>
9-Dec-2010	21:00	1.9	<u> </u>
9-Dec-2010	22:00	1.9	E
9-Dec-2010	23:00	1.9	ENE

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
10-Dec-2010	0:00	2.0	E
10-Dec-2010	1:00	1.4	E
10-Dec-2010	2:00	1.6	E
10-Dec-2010	3:00	1.6	E
10-Dec-2010	4:00	1.7	E
10-Dec-2010	5:00	1.7	E
10-Dec-2010	6:00	1.6	E
10-Dec-2010	7:00	1.7	E
10-Dec-2010	8:00	2.2	E
10-Dec-2010	9:00	2.2	SSE
10-Dec-2010	10:00	2.6	SSE
10-Dec-2010	11:00	2.9	E
10-Dec-2010	12:00	1.6	SSE
10-Dec-2010	13:00	2.8	SSE
10-Dec-2010	14:00	2.5	E
10-Dec-2010	15:00	1.9	SSE
10-Dec-2010	16:00	3.0	E
10-Dec-2010	17:00	2.2	SSE
10-Dec-2010	18:00	1.8	E
10-Dec-2010	19:00	2.2	E
10-Dec-2010	20:00	1.9	E
10-Dec-2010	21:00	2.8	E
10-Dec-2010	22:00	1.7	E
10-Dec-2010	23:00	1.7	E
11-Dec-2010	0:00	1.5	SSE
11-Dec-2010	1:00	1.7	ESE
11-Dec-2010	2:00	1.8	E
11-Dec-2010	3:00	1.3	E
11-Dec-2010	4:00	1.4	ESE
11-Dec-2010	5:00	1.5	ESE
11-Dec-2010	6:00	1.4	E
11-Dec-2010	7:00	1.4	E
11-Dec-2010	8:00	1.9	E
11-Dec-2010	9:00	2.3	E
11-Dec-2010	10:00	2.6	E
11-Dec-2010	11:00	3.2	E
11-Dec-2010	12:00	3.1	E
11-Dec-2010	13:00	3.1	E
11-Dec-2010	14:00	2.9	E
11-Dec-2010	15:00	2.9	E
11-Dec-2010	16:00	2.9	E
11-Dec-2010	17:00	2.0	<u> </u>
11-Dec-2010	18:00	2.1	<u> </u>
11-Dec-2010	19:00	2.2	E
11-Dec-2010	20:00	2.3	ESE
11-Dec-2010	21:00	2.4	ESE
11-Dec-2010	22:00	2.1	ESE
11-Dec-2010	23:00	2.3	ESE
12-Dec-2010	0:00	1.8	ESE
12-Dec-2010	1:00	1.9	E
12-Dec-2010	2:00	2.1	E
12-Dec-2010	3:00	2.2	E
12-Dec-2010	4:00	2.4	E
12-Dec-2010	5:00	2.5	E

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
12-Dec-2010	6:00	2.7	E
12-Dec-2010	7:00	2.7	E
12-Dec-2010	8:00	2.7	E
12-Dec-2010	9:00	2.5	E
12-Dec-2010	10:00	2.8	E
12-Dec-2010	11:00	2.9	E
12-Dec-2010	12:00	3.0	ESE
12-Dec-2010	13:00	3.4	ESE
12-Dec-2010	14:00	3.1	ESE
12-Dec-2010	15:00	3.1	ESE
12-Dec-2010	16:00	3.0	ESE ESE
12-Dec-2010	17:00	3.1	
12-Dec-2010	18:00	2.8	ESE
12-Dec-2010	19:00	2.4	E
12-Dec-2010	20:00	2.2	ESE
12-Dec-2010	21:00	2.1	ESE
12-Dec-2010	22:00	2.7	ESE
12-Dec-2010	23:00	2.9	ESE
13-Dec-2010	0:00	2.3	ESE
13-Dec-2010	1:00	2.4	ESE
13-Dec-2010	2:00	1.9	ESE
13-Dec-2010	3:00	2.1	ESE
13-Dec-2010	4:00	1.7	ESE
13-Dec-2010	5:00	2.4	ESE
13-Dec-2010	6:00	2.1	ESE
13-Dec-2010	7:00	1.9	ESE
13-Dec-2010	8:00	2.4	ESE
13-Dec-2010	9:00	2.6	ESE
13-Dec-2010	10:00	2.9	ESE
13-Dec-2010	11:00	3.2	ESE
13-Dec-2010	12:00	3.8	E
13-Dec-2010	13:00	3.3	ESE
13-Dec-2010	14:00	3.2	E
13-Dec-2010	15:00	2.9	ESE
13-Dec-2010	16:00	2.6	ESE
13-Dec-2010	17:00	2.5	E
13-Dec-2010	18:00	2.2	E
13-Dec-2010	19:00	2.1	E
13-Dec-2010	20:00	1.9	E
13-Dec-2010	20:00	1.9	E
13-Dec-2010	22:00	2.0	ESE
	22:00	2.0	E
13-Dec-2010			
14-Dec-2010	0:00	2.1	ESE E
14-Dec-2010	1:00	1.8	_
14-Dec-2010	2:00	2.1	ESE
14-Dec-2010	3:00	2.2	ESE
14-Dec-2010	4:00	1.9	ESE
14-Dec-2010	5:00	1.7	E
14-Dec-2010	6:00	1.8	SE
14-Dec-2010	7:00	1.9	E
14-Dec-2010	8:00	2.1	E
14-Dec-2010	9:00	2.9	SW
14-Dec-2010	10:00	2.7	E
14-Dec-2010	11:00	3.4	ESE

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
14-Dec-2010	12:00	3.4	SE
14-Dec-2010	13:00	3.3	ESE
14-Dec-2010	14:00	2.9	SE
14-Dec-2010	15:00	3.0	S
14-Dec-2010	16:00	3.1	W
14-Dec-2010	17:00	3.3	W
14-Dec-2010	18:00	2.8	ESE
14-Dec-2010	19:00	2.4	E
14-Dec-2010	20:00	2.5	E
14-Dec-2010	20:00	2.3	<u> </u>
14-Dec-2010	22:00	2.2	E E
14-Dec-2010	23:00	1.8	
15-Dec-2010	0:00	1.7	ESE
15-Dec-2010	1:00	1.7	<u> </u>
15-Dec-2010	2:00	1.8	E
15-Dec-2010	3:00	2.0	<u> </u>
15-Dec-2010	4:00	1.9	E
15-Dec-2010	5:00	2.0	ESE
15-Dec-2010	6:00	2.1	E
15-Dec-2010	7:00	2.2	ESE
15-Dec-2010	8:00	2.4	ESE
15-Dec-2010	9:00	2.6	ESE
15-Dec-2010	10:00	3.0	E
15-Dec-2010	11:00	3.2	E
15-Dec-2010	12:00	3.2	E
15-Dec-2010	13:00	3.1	E
15-Dec-2010	14:00	3.0	E
15-Dec-2010	15:00	2.8	E
15-Dec-2010	16:00	3.2	E
15-Dec-2010	17:00	2.7	ENE
15-Dec-2010	18:00	2.6	NNE
15-Dec-2010	19:00	2.6	NNE
15-Dec-2010	20:00	2.6	NNE
15-Dec-2010	21:00	2.8	NNE
15-Dec-2010	22:00	2.6	NNE
15-Dec-2010	23:00	2.6	NNE
16-Dec-2010	0:00	2.6	NNE
16-Dec-2010	1:00	3.1	NNE
16-Dec-2010	2:00	3.1	NE
16-Dec-2010	3:00	2.7	NE
16-Dec-2010	4:00	2.7	NE
16-Dec-2010	5:00	3.3	NNE
16-Dec-2010	6:00	2.9	NNE
16-Dec-2010	7:00	2.9	NNE
16-Dec-2010	8:00	2.7	N
16-Dec-2010	9:00	2.5	N N
		2.6	N N
16-Dec-2010	10:00		
16-Dec-2010	11:00	3.0	N
16-Dec-2010	12:00	3.4	N
16-Dec-2010	13:00	3.5	NNE
16-Dec-2010	14:00	2.9	NNE
16-Dec-2010	15:00	2.9	NNE
16-Dec-2010	16:00	2.7	N
16-Dec-2010	17:00	2.7	Ν

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
16-Dec-2010	18:00	1.9	NNE
16-Dec-2010	19:00	2.0	NNE
16-Dec-2010	20:00	2.3	NNE
16-Dec-2010	21:00	2.3	NNE
16-Dec-2010	22:00	2.1	NNE
16-Dec-2010	23:00	1.9	NNE
17-Dec-2010	0:00	2.5	N
17-Dec-2010	1:00	2.3	N
17-Dec-2010	2:00	2.4	N
17-Dec-2010	3:00	2.5	N
17-Dec-2010	4:00	2.1	NNE
17-Dec-2010	5:00	2.3	NNW
17-Dec-2010	6:00	2.2	N
17-Dec-2010	7:00	2.1	NNW
17-Dec-2010	8:00	2.3	NNW
17-Dec-2010	9:00	2.8	NNW
17-Dec-2010	10:00	2.9	N
17-Dec-2010	11:00	3.4	NNE
17-Dec-2010	12:00	2.9	NNE
17-Dec-2010	13:00	2.4	Ν
17-Dec-2010	14:00	2.4	WSW
17-Dec-2010	15:00	2.5	WSW
17-Dec-2010	16:00	3.0	WSW
17-Dec-2010	17:00	2.2	WSW
17-Dec-2010	18:00	2.1	W
17-Dec-2010	19:00	1.9	NNE
17-Dec-2010	20:00	1.8	NNE
17-Dec-2010	21:00	1.8	Ν
17-Dec-2010	22:00	2.7	NNE
17-Dec-2010	23:00	2.5	NE
18-Dec-2010	0:00	2.4	NNE
18-Dec-2010	1:00	2.7	NNE
18-Dec-2010	2:00	2.1	NE
18-Dec-2010	3:00	2.4	NE
18-Dec-2010	4:00	2.3	ESE
18-Dec-2010	5:00	2.4	ESE
18-Dec-2010	6:00	2.1	ESE
18-Dec-2010	7:00	1.9	ENE
18-Dec-2010	8:00	2.2	ESE
18-Dec-2010	9:00	2.8	E
18-Dec-2010	10:00	3.2	ENE
18-Dec-2010	11:00	3.3	E
18-Dec-2010	12:00	3.4	E
18-Dec-2010	13:00	3.6	E
18-Dec-2010	14:00	3.1	ESE
18-Dec-2010	15:00	3.5	SSE
18-Dec-2010		3.2	ESE
	16:00		
18-Dec-2010	17:00	2.7	ESE
18-Dec-2010	18:00	2.4	E
18-Dec-2010	19:00	2.2	ENE
18-Dec-2010	20:00	2.2	ENE
18-Dec-2010	21:00	2.1	ENE
18-Dec-2010	22:00	2.4	E
18-Dec-2010	23:00	2.1	E

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
19-Dec-2010	0:00	2.2	E
19-Dec-2010	1:00	1.9	ENE
19-Dec-2010	2:00	2.0	E
19-Dec-2010	3:00	1.9	E
19-Dec-2010	4:00	2.1	E
19-Dec-2010	5:00	2.0	E
19-Dec-2010	6:00	2.0	E
19-Dec-2010	7:00	2.0	ESE
19-Dec-2010	8:00	2.0	ESE
19-Dec-2010	9:00	2.9	E
19-Dec-2010	10:00	3.3	ESE ESE
19-Dec-2010	11:00	2.7	
19-Dec-2010	12:00	3.1	ESE
19-Dec-2010	13:00	3.2	ESE
19-Dec-2010	14:00	2.7	ESE
19-Dec-2010	15:00	3.0	ESE
19-Dec-2010	16:00	2.8	ESE
19-Dec-2010	17:00	2.6	ESE
19-Dec-2010	18:00	2.5	SE
19-Dec-2010	19:00	2.1	WSW
19-Dec-2010	20:00	2.2	S
19-Dec-2010	21:00	1.7	SW
19-Dec-2010	22:00	2.3	NW
19-Dec-2010	23:00	2.3	WSW
20-Dec-2010	0:00	1.8	W
20-Dec-2010	1:00	1.9	S
20-Dec-2010	2:00	2.0	SW
20-Dec-2010	3:00	2.3	WSW
20-Dec-2010	4:00	2.3	WSW
20-Dec-2010	5:00	2.6	WSW
20-Dec-2010	6:00	2.5	WSW
20-Dec-2010	7:00	2.1	ESE
20-Dec-2010	8:00	2.2	ESE
20-Dec-2010	9:00	2.8	E
20-Dec-2010	10:00	2.8	ESE
20-Dec-2010	11:00	3.0	ESE
20-Dec-2010	12:00	2.8	ESE
20-Dec-2010	13:00	3.2	ESE
20-Dec-2010	14:00	3.4	ESE
20-Dec-2010	14:00	2.9	ESE
20-Dec-2010	16:00	3.2	ESE
	17:00	2.4	ESE
20-Dec-2010			
20-Dec-2010	18:00	2.2	ESE
20-Dec-2010	19:00	2.1	E
20-Dec-2010	20:00	2.1	ESE
20-Dec-2010	21:00	2.1	E
20-Dec-2010	22:00	2.5	E
20-Dec-2010	23:00	3.0	E
21-Dec-2010	0:00	1.9	NW
21-Dec-2010	1:00	1.8	ESE
21-Dec-2010	2:00	2.0	ENE
21-Dec-2010	3:00	2.6	E
21-Dec-2010	4:00	2.0	E
21-Dec-2010	5:00	2.4	E

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
21-Dec-2010	6:00	2.0	E
21-Dec-2010	7:00	1.9	ESE
21-Dec-2010	8:00	2.1	ESE
21-Dec-2010	9:00	3.1	ESE
21-Dec-2010	10:00	3.4	ESE
21-Dec-2010	11:00	3.2	ESE
21-Dec-2010	12:00	3.5	E
21-Dec-2010 21-Dec-2010	13:00	3.2	ESE
21-Dec-2010	13:00	2.9	WSW
21-Dec-2010 21-Dec-2010	14:00	2.5	W3W
			W
21-Dec-2010	16:00	2.5	
21-Dec-2010	17:00	2.6	W E
21-Dec-2010	18:00	2.5	
21-Dec-2010	19:00	2.8	ESE
21-Dec-2010	20:00	1.9	W
21-Dec-2010	21:00	2.3	W
21-Dec-2010	22:00	1.8	W
21-Dec-2010	23:00	2.2	WSW
22-Dec-2010	0:00	2.4	WSW
22-Dec-2010	1:00	2.7	WSW
22-Dec-2010	2:00	2.7	W
22-Dec-2010	3:00	2.9	SWS
22-Dec-2010	4:00	2.5	NE
22-Dec-2010	5:00	2.2	NNE
22-Dec-2010	6:00	2.1	Ν
22-Dec-2010	7:00	2.5	ENE
22-Dec-2010	8:00	3.3	ENE
22-Dec-2010	9:00	3.0	NE
22-Dec-2010	10:00	2.8	NE
22-Dec-2010	11:00	2.5	E
22-Dec-2010	12:00	3.6	ENE
22-Dec-2010	13:00	3.3	ESE
22-Dec-2010	14:00	3.0	ESE
22-Dec-2010	15:00	3.5	E
22-Dec-2010	16:00	3.3	E
22-Dec-2010	17:00	2.6	E
22-Dec-2010	18:00	2.3	E
22-Dec-2010	19:00	1.9	E
22-Dec-2010	20:00	1.8	E
22-Dec-2010	20:00	2.0	E
22-Dec-2010	22:00	2.0	ENE
22-Dec-2010	23:00	2.8	E
23-Dec-2010	0:00	2.4	ESE
23-Dec-2010	1:00	2.4	ESE
23-Dec-2010 23-Dec-2010	2:00	2.0	ESE
23-Dec-2010	3:00	2.1	E
23-Dec-2010	4:00	1.8	
23-Dec-2010	5:00	1.5	ENE
23-Dec-2010	6:00	1.7	E
23-Dec-2010	7:00	1.6	E
23-Dec-2010	8:00	2.1	E
23-Dec-2010	9:00	2.4	ESE
23-Dec-2010	10:00	2.9	ESE
23-Dec-2010	11:00	2.9	ESE

Appendix C - Wind Data (Eastern Portal	)
--	---

Date	Time	Wind Speed m/s	Direction
23-Dec-2010	12:00	2.7	Е
23-Dec-2010	13:00	2.7	ESE
23-Dec-2010	14:00	2.8	SE
23-Dec-2010	15:00	3.1	ESE
23-Dec-2010	16:00	3.0	ESE
23-Dec-2010	17:00	2.4	ESE
23-Dec-2010	18:00	2.4	E
23-Dec-2010	19:00	1.9	ESE
23-Dec-2010	20:00	1.8	E
23-Dec-2010	20:00	1.0	E
23-Dec-2010	22:00	2.1	E
23-Dec-2010	23:00	1.7	E
24-Dec-2010	0:00	1.9	E
24-Dec-2010	1:00	2.0	E
24-Dec-2010	2:00	1.6	E
24-Dec-2010	3:00	1.7	E
24-Dec-2010	4:00	1.6	E
24-Dec-2010	5:00	1.7	E
24-Dec-2010	6:00	1.6	E
24-Dec-2010	7:00	1.6	ESE
24-Dec-2010	8:00	2.5	E
24-Dec-2010	9:00	2.5	E
24-Dec-2010	10:00	2.8	ENE
24-Dec-2010	11:00	3.2	ENE
24-Dec-2010	12:00	2.9	E
24-Dec-2010	13:00	3.0	Е
24-Dec-2010	14:00	2.9	E
24-Dec-2010	15:00	3.0	ESE
24-Dec-2010	16:00	3.0	ESE
24-Dec-2010	17:00	2.8	E
24-Dec-2010	18:00	2.5	E
24-Dec-2010	19:00	2.1	E
24-Dec-2010	20:00	2.2	E
24-Dec-2010	21:00	2.3	E
24-Dec-2010	22:00	2.6	E
24-Dec-2010	23:00	2.6	E
25-Dec-2010	0:00	2.3	E
25-Dec-2010	1:00	2.2	E
25-Dec-2010	2:00	2.2	E
25-Dec-2010	3:00	1.7	E
25-Dec-2010	4:00	2.0	E
25-Dec-2010	5:00	2.0	E
25-Dec-2010	6:00	1.9	E
25-Dec-2010	7:00	1.9	E
25-Dec-2010	8:00	2.1	ENE
25-Dec-2010 25-Dec-2010	9:00	2.1	ENE
25-Dec-2010	10:00	2.2	E
	11:00		
25-Dec-2010		3.2	шг
25-Dec-2010	12:00	3.3	E
25-Dec-2010	13:00	2.7	E
25-Dec-2010	14:00	2.7	<u> </u>
25-Dec-2010	15:00	2.7	N
25-Dec-2010	16:00	2.6	NNE
25-Dec-2010	17:00	2.4	NNE

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
25-Dec-2010	18:00	2.7	NNE
25-Dec-2010	19:00	2.5	NNE
25-Dec-2010	20:00	2.5	NNE
25-Dec-2010	21:00	2.3	NNE
25-Dec-2010	22:00	2.3	NNE
25-Dec-2010	23:00	2.3	N
26-Dec-2010	0:00	2.2	N
26-Dec-2010	1:00	2.2	NNE
26-Dec-2010	2:00	2.1	NNE
26-Dec-2010	3:00		
		2.4	N
26-Dec-2010	4:00	1.8	N
26-Dec-2010	5:00	1.9	NNE
26-Dec-2010	6:00	1.2	NNE
26-Dec-2010	7:00	1.8	NNE
26-Dec-2010	8:00	1.6	N
26-Dec-2010	9:00	1.7	N
26-Dec-2010	10:00	2.1	Ν
26-Dec-2010	11:00	2.6	ENE
26-Dec-2010	12:00	3.0	NNE
26-Dec-2010	13:00	3.0	NE
26-Dec-2010	14:00	3.1	NE
26-Dec-2010	15:00	2.7	NNE
26-Dec-2010	16:00	2.9	NNE
26-Dec-2010	17:00	3.4	NE
26-Dec-2010	18:00	2.6	NNE
26-Dec-2010	19:00	2.4	NNE
26-Dec-2010	20:00	2.2	NNE
26-Dec-2010	21:00	2.5	Ν
26-Dec-2010	22:00	2.6	NNE
26-Dec-2010	23:00	2.5	NE
27-Dec-2010	0:00	2.1	NE
27-Dec-2010	1:00	1.9	NE
27-Dec-2010	2:00	2.1	NNE
27-Dec-2010	3:00	1.9	N
27-Dec-2010	4:00	2.1	NNE
27-Dec-2010	5:00	2.0	NNE
27-Dec-2010	6:00	1.8	N
27-Dec-2010	7:00	2.0	ENE
27-Dec-2010	8:00	2.3	ESE
27-Dec-2010	9:00	2.7	ESE
27-Dec-2010	10:00	3.0	ESE
27-Dec-2010	11:00	3.1	E
27-Dec-2010	12:00	3.0	ESE
27-Dec-2010	13:00	2.7	SSE
27-Dec-2010	14:00	2.7	SSE
27-Dec-2010	15:00	2.7	SE
27-Dec-2010	16:00	2.5	ESE
			ESE
27-Dec-2010	17:00	2.5	
27-Dec-2010	18:00	2.2	ESE
27-Dec-2010	19:00	1.8	ESE
27-Dec-2010	20:00	2.0	ESE
27-Dec-2010	21:00	2.0	ESE
27-Dec-2010	22:00	2.0	E
27-Dec-2010	23:00	2.4	NE

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
28-Dec-2010	0:00	2.3	NNE
28-Dec-2010	1:00	2.1	NNE
28-Dec-2010	2:00	2.3	N
28-Dec-2010	3:00	2.3	N
28-Dec-2010	4:00	2.3	NNE
28-Dec-2010	5:00	2.3	NE
28-Dec-2010	6:00	2.0	NE
28-Dec-2010	7:00	2.0	ENE
28-Dec-2010	8:00	2.0	SE
28-Dec-2010		2.6	E
	9:00	N	
28-Dec-2010	10:00	3.2	ENE
28-Dec-2010	11:00	3.3	ENE
28-Dec-2010	12:00	3.4	SE
28-Dec-2010	13:00	3.3	SE
28-Dec-2010	14:00	2.7	ESE
28-Dec-2010	15:00	2.3	ESE
28-Dec-2010	16:00	2.2	ESE
28-Dec-2010	17:00	2.8	ESE
28-Dec-2010	18:00	2.4	SE
28-Dec-2010	19:00	1.8	SE
28-Dec-2010	20:00	1.9	SE
28-Dec-2010	21:00	2.5	E
28-Dec-2010	22:00	2.3	ESE
28-Dec-2010	23:00	2.5	SE
29-Dec-2010	0:00	2.3	SE
29-Dec-2010	1:00	2.9	SSE
29-Dec-2010	2:00	3.2	SSE
29-Dec-2010	3:00	2.8	SSE
29-Dec-2010	4:00	2.8	NW
29-Dec-2010	5:00	2.5	NW
29-Dec-2010	6:00	2.6	Е
29-Dec-2010	7:00	2.1	ESE
29-Dec-2010	8:00	2.1	E
29-Dec-2010	9:00	2.3	ESE
29-Dec-2010	10:00	3.2	ESE
29-Dec-2010	11:00	3.3	E
29-Dec-2010	12:00	2.8	ESE
29-Dec-2010	13:00	2.8	ESE
29-Dec-2010	14:00	2.9	SE
29-Dec-2010	15:00	3.0	ESE
29-Dec-2010	16:00	2.7	ESE
29-Dec-2010	17:00	2.3	ESE
29-Dec-2010 29-Dec-2010	18:00	1.9	E
			ESE
29-Dec-2010	19:00	2.1	ESE
29-Dec-2010	20:00	2.0	
29-Dec-2010	21:00	2.1	E
29-Dec-2010	22:00	2.6	<u> </u>
29-Dec-2010	23:00	2.7	<u> </u>
30-Dec-2010	0:00	2.4	<u> </u>
30-Dec-2010	1:00	2.1	<u> </u>
30-Dec-2010	2:00	2.0	<u> </u>
30-Dec-2010	3:00	1.8	ESE
30-Dec-2010	4:00	1.7	ESE
30-Dec-2010	5:00	1.4	NW

Date	Time	Wind Speed m/s	Direction
30-Dec-2010	6:00	1.2	WNW
30-Dec-2010	7:00	1.4	NW
30-Dec-2010	8:00	1.7	Ν
30-Dec-2010	9:00	2.2	ENE
30-Dec-2010	10:00	2.5	NE
30-Dec-2010	11:00	2.4	NNE
30-Dec-2010	12:00	3.1	NNE
30-Dec-2010	13:00	3.0	Ν
30-Dec-2010	14:00	2.8	Ν
30-Dec-2010	15:00	2.7	Ν
30-Dec-2010	16:00	2.5	NNE
30-Dec-2010	17:00	2.5	NNE
30-Dec-2010	18:00	2.2	NE
30-Dec-2010	19:00	2.3	NE
30-Dec-2010	20:00	2.1	NNE
30-Dec-2010	21:00	1.8	NNE
30-Dec-2010	22:00	2.0	NE
30-Dec-2010	23:00	2.2	NE
31-Dec-2010	0:00	3.2	NE
31-Dec-2010	1:00	3.3	NE
31-Dec-2010	2:00	3.2	NNE
31-Dec-2010	3:00	3.3	NE
31-Dec-2010	4:00	2.7	NNE
31-Dec-2010	5:00	2.7	NNE
31-Dec-2010	6:00	2.6	Ν
31-Dec-2010	7:00	2.8	NNE
31-Dec-2010	8:00	2.4	NNE
31-Dec-2010	9:00	2.5	NE
31-Dec-2010	10:00	2.5	NE
31-Dec-2010	11:00	2.6	NNE
31-Dec-2010	12:00	2.4	Ν
31-Dec-2010	13:00	2.3	NNE
31-Dec-2010	14:00	2.2	E
31-Dec-2010	15:00	2.6	ESE
31-Dec-2010	16:00	2.5	ESE
31-Dec-2010	17:00	2.5	E
31-Dec-2010	18:00	2.6	ESE
31-Dec-2010	19:00	2.5	ESE
31-Dec-2010	20:00	2.6	E
31-Dec-2010	21:00	2.3	NE
31-Dec-2010	22:00	2.6	NE
31-Dec-2010	23:00	2.6	NNE

# Appendix C - Wind Data (Eastern Portal)

# Appendix C - Wind Data (Western Portal)

Date	Time	Wind Speed m/s	Direction
1-Dec-2010	0:00	2.4	NE
1-Dec-2010	1:00	2.5	NE
1-Dec-2010	2:00	2.5	SE
1-Dec-2010	3:00	2.1	SE
1-Dec-2010	4:00	2.2	ESE
1-Dec-2010	5:00	2.0	SE
1-Dec-2010	6:00	2.1	NNE
1-Dec-2010	7:00	2.1	NE
1-Dec-2010	8:00	2.2	NE
1-Dec-2010	9:00	2.3	NE
1-Dec-2010	10:00	2.1	N
1-Dec-2010	11:00	2.2	SW
1-Dec-2010	12:00	2.2	WSW
			WSW
1-Dec-2010	13:00	2.6	
1-Dec-2010	14:00		SSE
1-Dec-2010	15:00	2.8	SSE
1-Dec-2010	16:00	2.9	SE
1-Dec-2010	17:00	2.8	SE
1-Dec-2010	18:00	2.4	N
1-Dec-2010	19:00	2.0	N
1-Dec-2010	20:00	2.1	SE
1-Dec-2010	21:00	2.3	NE
1-Dec-2010	22:00	2.5	NE
1-Dec-2010	23:00	2.1	N
2-Dec-2010	0:00	2.2	NE
2-Dec-2010	1:00	1.8	SW
2-Dec-2010	2:00	1.9	SE
2-Dec-2010	3:00	1.9	WSW
2-Dec-2010	4:00	2.1	SW
2-Dec-2010	5:00	2.1	SW
2-Dec-2010	6:00	1.7	S
2-Dec-2010	7:00	1.7	SSW
2-Dec-2010	8:00	2.0	SW
2-Dec-2010	9:00	2.1	NE
2-Dec-2010	10:00	2.4	NE
2-Dec-2010	11:00	2.5	SW
2-Dec-2010	12:00	2.4	WSW
2-Dec-2010	13:00	2.4	SE
2-Dec-2010	14:00	2.4	SSE
2-Dec-2010	15:00	2.5	SSE
2-Dec-2010	16:00	2.7	SE
2-Dec-2010	17:00	2.5	SE
2-Dec-2010	18:00	2.4	SSE
2-Dec-2010	19:00	2.4	ESE
2-Dec-2010	20:00	2.0	ESE
2-Dec-2010	20:00	2.0	NE
2-Dec-2010	21:00	2.1	SE
2-Dec-2010	23:00	1.7	SE
3-Dec-2010	0:00	1.6	NE
3-Dec-2010	1:00	1.7	NE
3-Dec-2010	2:00	1.7	NNE
3-Dec-2010	3:00	1.7	N
3-Dec-2010	4:00	1.8	WNW
3-Dec-2010	5:00	1.8	NW

# Appendix C - Wind Data (Western Portal)

Date	Time	Wind Speed m/s	Direction
3-Dec-2010	6:00	1.5	SW
3-Dec-2010	7:00	1.6	SE
3-Dec-2010	8:00	1.4	SE
3-Dec-2010	9:00	1.9	NE
3-Dec-2010	10:00	2.5	ESE
3-Dec-2010	11:00	2.4	E
3-Dec-2010	12:00	2.3	E
3-Dec-2010	13:00	2.7	ENE
3-Dec-2010	14:00	2.4	ENE
3-Dec-2010	15:00	2.6	ENE
3-Dec-2010	16:00	2.2	SE
3-Dec-2010	17:00	1.9	SE
3-Dec-2010	18:00	1.5	ESE
3-Dec-2010	19:00	1.3	<u> </u>
3-Dec-2010	20:00	1.1	E
3-Dec-2010	21:00	1.1	E
3-Dec-2010	22:00	1.0	E
3-Dec-2010	23:00	1.4	E
4-Dec-2010	0:00	1.4	E
4-Dec-2010	1:00	1.2	<u> </u>
4-Dec-2010 4-Dec-2010	2:00	1.1	E
4-Dec-2010	3:00	1.1	E
4-Dec-2010 4-Dec-2010	4:00	1.2	E
			E
4-Dec-2010	5:00	1.0	<u> </u>
4-Dec-2010	6:00		
4-Dec-2010	7:00	0.9	<u> </u>
4-Dec-2010	8:00	1.0	<u> </u>
4-Dec-2010	9:00	1.3	E
4-Dec-2010	10:00	1.7	E
4-Dec-2010	11:00	2.1	ESE
4-Dec-2010	12:00	2.3	ENE
4-Dec-2010	13:00	2.5	ESE
4-Dec-2010	14:00	2.2	ENE
4-Dec-2010	15:00	2.5	ESE
4-Dec-2010	16:00	2.2	ESE
4-Dec-2010	17:00	2.2	ESE
4-Dec-2010	18:00	2.0	<u> </u>
4-Dec-2010	19:00	1.6	E
4-Dec-2010	20:00	1.5	SE
4-Dec-2010	21:00	1.2	E
4-Dec-2010	22:00	1.5	NW
4-Dec-2010	23:00	1.5	ESE
5-Dec-2010	0:00	1.2	ESE
5-Dec-2010	1:00	1.1	N
5-Dec-2010	2:00	1.2	SW
5-Dec-2010	3:00	1.7	NW
5-Dec-2010	4:00	1.4	SW
5-Dec-2010	5:00	1.2	SW
5-Dec-2010	6:00	1.2	S
5-Dec-2010	7:00	1.2	NE
5-Dec-2010	8:00	1.4	ESE
5-Dec-2010	9:00	2.1	ESE
5-Dec-2010	10:00	2.0	SSW
5-Dec-2010	11:00	2.0	SE

Appendix C -	Wind Data	(Western Portal)	
--------------	-----------	------------------	--

12:00 13:00 14:00 15:00 16:00	Wind Speed m/s           2.2           2.2           2.3           2.4	SSE WSW SSE
13:00 14:00 15:00 16:00	2.3	WSW
14:00 15:00 16:00	2.3	
15:00 16:00		
16:00		WSW
	2.2	WSW
17:00	2.2	WSW
18:00	1.8	SE
		SE
		SE
		SW
		WSW
		S
		SW
		SW
		SW
		N
		N
		N
		N
		N
		N
		WSW
	_	SE
		E
		SE
		NW
		NNW
		NNW
		NW
		E
		E
		E
		E
		E
		E
		NW
		N
		NNE
		WNW
		N
		N
		N
		NNE
		N
	N	N
		NNE
		NNE
		NE
		N
	N	NW
		NW
	19:00         20:00         21:00         22:00         23:00         0:00         1:00         2:00         3:00         4:00         5:00         6:00         7:00         8:00         9:00         10:00         11:00         12:00         13:00         14:00         15:00         16:00         17:00         18:00         19:00         20:00         21:00         23:00         0:00         1:00         2:00         3:00         4:00         5:00         6:00         7:00         8:00         9:00         10:00         11:00         12:00         13:00         14:00         15:00         16:00         17:00	20:00 $2.1$ $21:00$ $1.9$ $22:00$ $2.0$ $23:00$ $1.6$ $0:00$ $1.5$ $1:00$ $1.5$ $2:00$ $1.3$ $3:00$ $1.3$ $4:00$ $1.4$ $5:00$ $1.2$ $6:00$ $1.4$ $7:00$ $1.5$ $8:00$ $1.6$ $9:00$ $1.8$ $10:00$ $1.9$ $11:00$ $2.1$ $12:00$ $2.0$ $13:00$ $2.4$ $14:00$ $2.5$ $15:00$ $2.2$ $16:00$ $2.3$ $17:00$ $1.7$ $20:00$ $1.7$ $21:00$ $1.1$ $22:00$ $1.1$ $23:00$ $1.1$ $23:00$ $1.1$ $4:00$ $0.8$ $5:00$ $0.8$ $5:00$ $0.8$ $5:00$ $0.8$ $11:00$ $1.6$ $12:00$ $1.3$ $3:00$ $1.1$ $4:00$ $0.8$ $5:00$ $0.8$ $11:00$ $1.6$ $12:00$ $1.3$ $11:00$ $1.6$ $12:00$ $1.3$ $14:00$ $1.6$ $12:00$ $1.3$ $14:00$ $1.6$ $15:00$ $1.3$ $16:00$ $1.2$

Appendix C -	Wind Data	(Western Portal)	
--------------	-----------	------------------	--

Date	Time	Wind Speed m/s	Direction
7-Dec-2010	18:00	1.3	Ν
7-Dec-2010	19:00	1.1	NNW
7-Dec-2010	20:00	1.1	Ν
7-Dec-2010	21:00	0.9	NNW
7-Dec-2010	22:00	1.0	Ν
7-Dec-2010	23:00	1.3	NNW
8-Dec-2010	0:00	1.3	N
8-Dec-2010	1:00	1.3	Ν
8-Dec-2010	2:00	1.5	Ν
8-Dec-2010	3:00	1.4	N
8-Dec-2010	4:00	1.5	Ν
8-Dec-2010	5:00	1.8	NE
8-Dec-2010	6:00	1.8	NNE
8-Dec-2010	7:00	1.4	NNE
8-Dec-2010	8:00	1.6	NNE
8-Dec-2010	9:00	1.6	Ν
8-Dec-2010	10:00	2.3	NNW
8-Dec-2010	11:00	2.6	NNE
8-Dec-2010	12:00	2.6	ENE
8-Dec-2010	13:00	2.5	NNE
8-Dec-2010	14:00	2.2	N
8-Dec-2010	15:00	2.3	NE
8-Dec-2010	16:00	2.4	NE
8-Dec-2010	17:00	2.5	N
8-Dec-2010	18:00	2.1	NW
8-Dec-2010	19:00	2.0	NW
8-Dec-2010	20:00	1.9	E
8-Dec-2010	21:00	1.9	E
8-Dec-2010	22:00	1.8	SE
8-Dec-2010	23:00	2.3	SE
9-Dec-2010	0:00	1.9	SE
9-Dec-2010	1:00	2.0	ESE
9-Dec-2010	2:00	2.0	ESE
9-Dec-2010	3:00	2.0	SE
9-Dec-2010	4:00	1.6	SE
9-Dec-2010	5:00	1.4	SE
9-Dec-2010	6:00	1.3	ESE
9-Dec-2010	7:00	1.5	NE
9-Dec-2010	8:00	1.9	SE
9-Dec-2010	9:00	2.2	SE
9-Dec-2010	10:00	2.2	ENE
9-Dec-2010	11:00	2.2	ENE
9-Dec-2010	12:00	2.2	ESE
9-Dec-2010	13:00	2.3	E
9-Dec-2010	14:00	2.1	ENE
9-Dec-2010	15:00	2.3	ESE
9-Dec-2010	16:00	2.3	E
9-Dec-2010	17:00	2.1	E
9-Dec-2010	18:00	2.0	E
9-Dec-2010	19:00	1.7	ENE
9-Dec-2010	20:00	1.3	E
9-Dec-2010	21:00	1.6	ESE
9-Dec-2010	22:00	1.5	ESE
9-Dec-2010	23:00	1.3	E

Appendix C -	Wind Data	(Western Portal)	
--------------	-----------	------------------	--

Date	Time	Wind Speed m/s	Direction
10-Dec-2010	0:00	1.3	E
10-Dec-2010	1:00	1.6	E
10-Dec-2010	2:00	1.5	E
10-Dec-2010	3:00	1.7	E
10-Dec-2010	4:00	1.5	E
10-Dec-2010	5:00	1.4	E
10-Dec-2010	6:00	1.4	E
10-Dec-2010	7:00	1.1	NE
		1.1	ENE
10-Dec-2010 10-Dec-2010	8:00 9:00		
		1.5	N
10-Dec-2010	10:00	1.8	ENE
10-Dec-2010	11:00	1.9	ENE
10-Dec-2010	12:00	2.2	NE
10-Dec-2010	13:00	2.4	E
10-Dec-2010	14:00	2.1	ENE
10-Dec-2010	15:00	1.7	E
10-Dec-2010	16:00	2.0	E
10-Dec-2010	17:00	2.0	NE
10-Dec-2010	18:00	1.6	ENE
10-Dec-2010	19:00	1.5	ENE
10-Dec-2010	20:00	1.7	ENE
10-Dec-2010	21:00	1.7	ENE
10-Dec-2010	22:00	1.7	ENE
10-Dec-2010	23:00	1.2	ENE
11-Dec-2010	0:00	1.6	Ν
11-Dec-2010	1:00	1.4	Ν
11-Dec-2010	2:00	1.5	NE
11-Dec-2010	3:00	1.3	NE
11-Dec-2010	4:00	1.5	NE
11-Dec-2010	5:00	1.4	SE
11-Dec-2010	6:00	1.4	NNE
11-Dec-2010	7:00	1.3	NNE
11-Dec-2010	8:00	1.4	Ν
11-Dec-2010	9:00	1.6	NNW
11-Dec-2010	10:00	1.7	NNW
11-Dec-2010	11:00	2.1	N
11-Dec-2010	12:00	2.0	N
11-Dec-2010	13:00	1.9	N
11-Dec-2010	14:00	1.9	NNE
11-Dec-2010	15:00	2.1	NNE
11-Dec-2010	16:00	1.8	NNE
11-Dec-2010	17:00	1.8	ENE
11-Dec-2010	18:00	1.8	E
11-Dec-2010	19:00	1.6	E
11-Dec-2010	20:00	1.7	E
			E
11-Dec-2010 11-Dec-2010	21:00	1.4	E
	22:00		
11-Dec-2010	23:00	1.5	Ег
12-Dec-2010	0:00	1.4	E
12-Dec-2010	1:00	1.4	E
12-Dec-2010	2:00	1.7	E
12-Dec-2010	3:00	1.7	E
12-Dec-2010	4:00	1.9	E
12-Dec-2010	5:00	1.9	E

Appendix C -	Wind Data	(Western	Portal)
--------------	-----------	----------	---------

Date	Time	Wind Speed m/s	Direction
12-Dec-2010	6:00	1.7	E
12-Dec-2010	7:00	1.9	E
12-Dec-2010	8:00	2.2	E
12-Dec-2010	9:00	2.3	E
12-Dec-2010	10:00	2.5	E
12-Dec-2010	11:00	2.6	E
12-Dec-2010	12:00	3.2	E
12-Dec-2010	13:00	2.9	E
12-Dec-2010	14:00	2.9	E
12-Dec-2010	15:00	3.3	E
		3.1	E
12-Dec-2010	16:00	2.7	E
12-Dec-2010	17:00		E
12-Dec-2010	18:00	2.6	
12-Dec-2010	19:00	2.6	E
12-Dec-2010	20:00	2.3	E
12-Dec-2010	21:00	2.2	E
12-Dec-2010	22:00	2.6	E
12-Dec-2010	23:00	2.4	E
13-Dec-2010	0:00	2.5	E
13-Dec-2010	1:00	2.5	E
13-Dec-2010	2:00	1.8	E
13-Dec-2010	3:00	1.8	E
13-Dec-2010	4:00	2.3	E
13-Dec-2010	5:00	2.3	ESE
13-Dec-2010	6:00	2.2	ESE
13-Dec-2010	7:00	2.3	ESE
13-Dec-2010	8:00	2.0	E
13-Dec-2010	9:00	2.3	E
13-Dec-2010	10:00	2.8	ESE
13-Dec-2010	11:00	2.6	ESE
13-Dec-2010	12:00	3.2	ENE
13-Dec-2010	13:00	2.9	SSE
13-Dec-2010	14:00	2.8	SSE
13-Dec-2010	15:00	3.0	SE
13-Dec-2010	16:00	2.4	SE
13-Dec-2010	17:00	2.6	S
13-Dec-2010	18:00	2.7	SW
13-Dec-2010	19:00	2.2	SE
13-Dec-2010	20:00	2.2	SE
13-Dec-2010	21:00	2.3	N
13-Dec-2010	22:00	2.2	N
13-Dec-2010	23:00	2.3	N
14-Dec-2010	0:00	1.9	N
14-Dec-2010	1:00	2.1	N
14-Dec-2010	2:00	1.9	N
14-Dec-2010	3:00	1.9	N
14-Dec-2010	4:00	1.8	N
14-Dec-2010	5:00	1.9	N
14-Dec-2010	6:00	2.0	N
14-Dec-2010	7:00	1.9	N N
14-Dec-2010	8:00	1.9	ESE
14-Dec-2010	9:00	2.3	ESE
14-Dec-2010	10:00	2.3	ESE
14-Dec-2010	11:00	2.6	ESE

Appendix C -	Wind Data	(Western Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
14-Dec-2010	12:00	2.5	NE
14-Dec-2010	13:00	2.4	WNW
14-Dec-2010	14:00	2.3	WNW
14-Dec-2010	15:00	2.5	WSW
14-Dec-2010	16:00	2.2	WNW
14-Dec-2010	17:00	1.7	E
14-Dec-2010	18:00	1.7	E
14-Dec-2010	19:00	1.6	E
14-Dec-2010	20:00	1.0	E
14-Dec-2010	21:00	1.7	E
			E
14-Dec-2010	22:00 23:00	2.1 2.0	E
14-Dec-2010			
15-Dec-2010	0:00	2.0	E
15-Dec-2010	1:00	2.0	<u> </u>
15-Dec-2010	2:00	2.1	E
15-Dec-2010	3:00	2.1	<u> </u>
15-Dec-2010	4:00	2.0	E
15-Dec-2010	5:00	1.7	E
15-Dec-2010	6:00	1.8	E
15-Dec-2010	7:00	2.0	E
15-Dec-2010	8:00	2.1	E
15-Dec-2010	9:00	2.4	E
15-Dec-2010	10:00	2.6	E
15-Dec-2010	11:00	2.5	E
15-Dec-2010	12:00	2.5	E
15-Dec-2010	13:00	2.4	ENE
15-Dec-2010	14:00	2.4	ESE
15-Dec-2010	15:00	2.2	E
15-Dec-2010	16:00	2.2	ENE
15-Dec-2010	17:00	1.9	NE
15-Dec-2010	18:00	2.0	ENE
15-Dec-2010	19:00	1.5	NW
15-Dec-2010	20:00	1.5	N
15-Dec-2010	21:00	1.3	N
15-Dec-2010	22:00	1.6	N
15-Dec-2010	23:00	1.6	NNE
16-Dec-2010	0:00	1.4	NNE
16-Dec-2010	1:00	1.3	N
16-Dec-2010	2:00	1.3	NNE
16-Dec-2010	3:00	1.4	N
16-Dec-2010		1.4	NNE
	4:00		
16-Dec-2010	5:00	1.5	N
16-Dec-2010	6:00	1.3	
16-Dec-2010	7:00	1.6	NNE
16-Dec-2010	8:00	1.9	NNE
16-Dec-2010	9:00	1.9	NNE
16-Dec-2010	10:00	1.6	NNE
16-Dec-2010	11:00	1.7	N
16-Dec-2010	12:00	2.0	NNE
16-Dec-2010	13:00	2.1	NE
16-Dec-2010	14:00	2.0	NE
16-Dec-2010	15:00	2.0	NNE
16-Dec-2010	16:00	2.2	Ν
16-Dec-2010	17:00	2.0	NNE

Appendix C -	Wind Data	(Western Portal)	
--------------	-----------	------------------	--

Date	Time	Wind Speed m/s	Direction
16-Dec-2010	18:00	1.8	NNE
16-Dec-2010	19:00	1.6	N
16-Dec-2010	20:00	1.5	N
16-Dec-2010	21:00	1.5	N
16-Dec-2010	22:00	1.5	N
16-Dec-2010	23:00	1.4	N
17-Dec-2010	0:00	1.3	N
17-Dec-2010	1:00	1.3	N
17-Dec-2010	2:00	1.3	N
17-Dec-2010	3:00	1.6	NNE
		-	
17-Dec-2010	4:00	1.4	NNE
17-Dec-2010	5:00	1.3	NNE
17-Dec-2010	6:00	1.1	SW
17-Dec-2010	7:00	1.3	NW
17-Dec-2010	8:00	1.4	NW
17-Dec-2010	9:00	1.7	NW
17-Dec-2010	10:00	2.0	SE
17-Dec-2010	11:00	2.3	NNE
17-Dec-2010	12:00	2.4	NE
17-Dec-2010	13:00	2.3	SSW
17-Dec-2010	14:00	2.2	WSW
17-Dec-2010	15:00	2.1	WSW
17-Dec-2010	16:00	2.3	SW
17-Dec-2010	17:00	1.8	WSW
17-Dec-2010	18:00	1.7	WSW
17-Dec-2010	19:00	1.6	Е
17-Dec-2010	20:00	1.4	ESE
17-Dec-2010	21:00	1.4	SE
17-Dec-2010	22:00	1.5	E
17-Dec-2010	23:00	1.4	NE
18-Dec-2010	0:00	1.5	E
18-Dec-2010	1:00	1.7	ESE
18-Dec-2010	2:00	1.5	ESE
18-Dec-2010	3:00	1.6	WNW
18-Dec-2010	4:00	1.8	SW
18-Dec-2010	5:00	2.0	E
18-Dec-2010	6:00	2.0	E
18-Dec-2010	7:00	2.5	ENE
18-Dec-2010	8:00	2.5	ENE
18-Dec-2010	9:00	2.8	E
18-Dec-2010	10:00	3.1	ENE
18-Dec-2010	11:00	2.6	ENE
18-Dec-2010	12:00	2.3	E
18-Dec-2010	13:00	2.9	EBE
18-Dec-2010	14:00	3.1	<u> </u>
18-Dec-2010	15:00	3.1	NE
18-Dec-2010		3.2	E
	16:00	N	E
18-Dec-2010	17:00	2.9	
18-Dec-2010	18:00	2.4	NE
18-Dec-2010	19:00	2.3	SE
18-Dec-2010	20:00	1.9	NW
18-Dec-2010	21:00	2.0	WNW
18-Dec-2010	22:00	1.8	NW
18-Dec-2010	23:00	2.0	NW

Appendix C -	Wind Data	(Western	Portal)
--------------	-----------	----------	---------

Date	Time	Wind Speed m/s	Direction
19-Dec-2010	0:00	2.1	NE
19-Dec-2010	1:00	2.1	Е
19-Dec-2010	2:00	1.8	ENE
19-Dec-2010	3:00	1.8	E
19-Dec-2010	4:00	1.8	NNE
19-Dec-2010	5:00	2.1	N
19-Dec-2010	6:00	1.9	WNW
19-Dec-2010	7:00	2.0	SW
19-Dec-2010	8:00	2.0	W
19-Dec-2010		2.1	NNW
	9:00		
19-Dec-2010	10:00	2.4	E
19-Dec-2010	11:00	2.5	SE
19-Dec-2010	12:00	2.8	ESE
19-Dec-2010	13:00	2.7	E
19-Dec-2010	14:00	2.5	ESE
19-Dec-2010	15:00	3.0	SSE
19-Dec-2010	16:00	2.6	SE
19-Dec-2010	17:00	2.1	W
19-Dec-2010	18:00	1.9	W
19-Dec-2010	19:00	1.8	NW
19-Dec-2010	20:00	1.9	E
19-Dec-2010	21:00	2.0	SE
19-Dec-2010	22:00	2.2	E
19-Dec-2010	23:00	2.0	SE
20-Dec-2010	0:00	2.1	SE
20-Dec-2010	1:00	1.8	Ν
20-Dec-2010	2:00	1.6	WNW
20-Dec-2010	3:00	1.7	Ν
20-Dec-2010	4:00	1.4	Ν
20-Dec-2010	5:00	1.2	NE
20-Dec-2010	6:00	1.3	SE
20-Dec-2010	7:00	1.3	WSW
20-Dec-2010	8:00	1.2	WNW
20-Dec-2010	9:00	1.6	S
20-Dec-2010	10:00	2.1	SE
20-Dec-2010	11:00	2.3	ESE
20-Dec-2010	12:00	2.4	<u> </u>
20-Dec-2010	13:00	2.6	SE
20-Dec-2010	14:00	2.6	E
20-Dec-2010	15:00	2.3	E
20-Dec-2010	16:00	2.3	ESE
20-Dec-2010	17:00	1.8	SE
20-Dec-2010 20-Dec-2010		1.6	SE S
	18:00		
20-Dec-2010	19:00	1.4	SSE
20-Dec-2010	20:00	1.4	NW
20-Dec-2010	21:00	1.8	N
20-Dec-2010	22:00	1.6	NW
20-Dec-2010	23:00	1.8	N
21-Dec-2010	0:00	1.9	N
21-Dec-2010	1:00	1.6	NE
21-Dec-2010	2:00	1.4	NE
21-Dec-2010	3:00	1.4	NE
21-Dec-2010	4:00	1.7	NW
21-Dec-2010	5:00	1.6	Ν

Appendix C -	Wind Data	(Western	Portal)
--------------	-----------	----------	---------

Date	Time	Wind Speed m/s	Direction
21-Dec-2010	6:00	1.4	NE
21-Dec-2010	7:00	1.4	ENE
21-Dec-2010	8:00	1.6	NW
21-Dec-2010	9:00	1.6	E
21-Dec-2010	10:00	1.9	E
21-Dec-2010	11:00	1.9	NW
21-Dec-2010	12:00	2.0	NNE
21-Dec-2010	13:00	2.3	SW
21-Dec-2010	14:00	2.3	SW
21-Dec-2010	15:00	2.1	<u> </u>
21-Dec-2010	16:00	2.1	SSE
21-Dec-2010	17:00	2.0	S
21-Dec-2010	18:00	1.5	S
21-Dec-2010	19:00	1.3	NE
21-Dec-2010	20:00	1.4	NE
21-Dec-2010	21:00	1.5	N
21-Dec-2010	22:00	1.2	N
21-Dec-2010	23:00	1.1	N
22-Dec-2010	0:00	1.1	Ν
22-Dec-2010	1:00	1.2	SW
22-Dec-2010	2:00	1.2	SW
22-Dec-2010	3:00	1.4	SE
22-Dec-2010	4:00	1.3	SW
22-Dec-2010	5:00	1.4	NE
22-Dec-2010	6:00	1.4	NE
22-Dec-2010	7:00	1.3	NE
22-Dec-2010	8:00	1.6	ENE
22-Dec-2010	9:00	1.6	ENE
22-Dec-2010	10:00	1.9	ENE
22-Dec-2010	11:00	2.1	ENE
22-Dec-2010	12:00	2.2	E
22-Dec-2010	13:00	2.4	E
22-Dec-2010	14:00	2.2	ESE
22-Dec-2010	15:00	2.3	E
22-Dec-2010	16:00	2.4	E
22-Dec-2010	17:00	2.3	E
22-Dec-2010	18:00	1.8	E
22-Dec-2010	19:00	1.7	ENE
22-Dec-2010	20:00	1.6	E
22-Dec-2010	20:00	1.6	E
22-Dec-2010 22-Dec-2010	21:00	1.6	E
22-Dec-2010 22-Dec-2010		1.0	<u> </u>
	23:00		
23-Dec-2010	0:00	1.6	<u> </u>
23-Dec-2010	1:00	1.3	E
23-Dec-2010	2:00	1.1	E
23-Dec-2010	3:00	1.0	ENE
23-Dec-2010	4:00	1.3	E
23-Dec-2010	5:00	1.2	NW
23-Dec-2010	6:00	1.4	W
23-Dec-2010	7:00	1.3	WSW
23-Dec-2010	8:00	1.5	NW
23-Dec-2010	9:00	1.8	SE
23-Dec-2010	10:00	1.6	ENE
23-Dec-2010	11:00	1.8	ENE

Appendix C -	Wind Data	(Western Porta	I)
--------------	-----------	----------------	----

Date	Time	Wind Speed m/s	Direction
23-Dec-2010	12:00	2.0	E
23-Dec-2010	13:00	2.3	ESE
23-Dec-2010	14:00	2.0	ESE
23-Dec-2010	15:00	2.3	 E
23-Dec-2010	16:00	2.3	ESE
23-Dec-2010	17:00	2.2	E
23-Dec-2010	18:00	2.4	ESE
23-Dec-2010	19:00	2.4	SSW
23-Dec-2010	20:00	2.1	WNW
23-Dec-2010	21:00	2.1	NE
23-Dec-2010	22:00	1.9	NE
23-Dec-2010	23:00	1.7	ENE
24-Dec-2010	0:00	1.9	E
24-Dec-2010	1:00	1.7	W
24-Dec-2010	2:00	2.1	NE
24-Dec-2010	3:00	2.1	NW
24-Dec-2010	4:00	1.8	WNW
24-Dec-2010	5:00	2.3	WSW
24-Dec-2010	6:00	2.0	ENE
24-Dec-2010	7:00	1.9	NNW
24-Dec-2010	8:00	2.4	Ν
24-Dec-2010	9:00	2.9	NNE
24-Dec-2010	10:00	3.1	E
24-Dec-2010	11:00	3.3	ESE
24-Dec-2010	12:00	3.1	ENE
24-Dec-2010	13:00	3.3	E
24-Dec-2010	14:00	2.6	ENE
24-Dec-2010	15:00	2.9	E
24-Dec-2010	16:00	2.7	E
24-Dec-2010	17:00	3.1	E
24-Dec-2010	18:00	2.5	Е
24-Dec-2010	19:00	2.4	Е
24-Dec-2010	20:00	2.6	E
24-Dec-2010	21:00	2.5	E
24-Dec-2010	22:00	2.5	E
24-Dec-2010	23:00	2.5	E
25-Dec-2010	0:00	2.4	E
25-Dec-2010	1:00	2.5	E
25-Dec-2010	2:00	2.4	E
25-Dec-2010	3:00	2.3	E
25-Dec-2010	4:00	2.4	E
25-Dec-2010	5:00	2.3	E
25-Dec-2010	6:00	2.3	E
25-Dec-2010	7:00	1.8	<u> </u>
25-Dec-2010	8:00	2.1	ENE
25-Dec-2010	9:00	2.1	ENE
25-Dec-2010	10:00	3.0	E
25-Dec-2010	11:00	3.0	ENE
			ENE
25-Dec-2010	12:00	2.9	
25-Dec-2010	13:00	2.9	ENE
25-Dec-2010	14:00	3.1	ENE
25-Dec-2010	15:00	3.2	ENE
25-Dec-2010	16:00	2.8	ENE
25-Dec-2010	17:00	2.4	N

Appendix C -	Wind Data	(Western Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
25-Dec-2010	18:00	1.8	Ν
25-Dec-2010	19:00	1.9	NNE
25-Dec-2010	20:00	2.0	NE
25-Dec-2010	21:00	2.2	NNE
25-Dec-2010	22:00	2.1	NNE
25-Dec-2010	23:00	2.4	NW
26-Dec-2010	0:00	2.4	N
26-Dec-2010	1:00	1.8	NNE
26-Dec-2010	2:00	2.1	NNE
26-Dec-2010	3:00	1.8	NNE
26-Dec-2010	4:00	1.7	NNE
26-Dec-2010	5:00	1.3	NNE
26-Dec-2010	6:00	1.3	NNE
26-Dec-2010	7:00	1.7	N
26-Dec-2010	8:00	1.4	N
26-Dec-2010	9:00	1.8	NNW
26-Dec-2010	10:00	1.8	NNW
26-Dec-2010	11:00	2.4	NNW
26-Dec-2010	12:00	2.7	Ν
26-Dec-2010	13:00	2.8	NE
26-Dec-2010	14:00	2.9	NE
26-Dec-2010	15:00	2.5	NNE
26-Dec-2010	16:00	2.3	NE
26-Dec-2010	17:00	2.2	NW
26-Dec-2010	18:00	1.8	WSW
26-Dec-2010	19:00	1.8	Ν
26-Dec-2010	20:00	1.8	NNE
26-Dec-2010	21:00	1.7	NNE
26-Dec-2010	22:00	1.4	NNE
26-Dec-2010	23:00	1.8	NNE
27-Dec-2010	0:00	1.8	NE
27-Dec-2010	1:00	1.8	S
27-Dec-2010	2:00	1.6	SE
27-Dec-2010	3:00	1.8	SW
27-Dec-2010	4:00	1.8	WSW
27-Dec-2010	5:00	2.0	WSW
27-Dec-2010	6:00	1.9	WSW
27-Dec-2010	7:00	2.3	ESE
27-Dec-2010	8:00	2.1	ESE
27-Dec-2010	9:00	2.0	E
27-Dec-2010	10:00	2.5	E
27-Dec-2010	11:00	2.4	SE
27-Dec-2010	12:00	2.4	SE
27-Dec-2010 27-Dec-2010	13:00	2.4	SE
27-Dec-2010	14:00	2.4	SE
27-Dec-2010	15:00	2.4	SSE
27-Dec-2010 27-Dec-2010		1.8	SSE SW
	<u>16:00</u> 17:00	2.2	SSE
27-Dec-2010 27-Dec-2010			ENE
	18:00	1.9	
27-Dec-2010	19:00	1.6	ESE
27-Dec-2010	20:00	2.0	SE
27-Dec-2010	21:00	1.7	SE
27-Dec-2010	22:00	1.6	SW
27-Dec-2010	23:00	1.7	NE

Appendix C -	Wind Data	(Western Portal)	
--------------	-----------	------------------	--

Date	Time	Wind Speed m/s	Direction
28-Dec-2010	0:00	1.6	SW
28-Dec-2010	1:00	1.6	ESE
28-Dec-2010	2:00	1.6	ESE
28-Dec-2010	3:00	1.6	SE
28-Dec-2010	4:00	1.7	SE
28-Dec-2010	5:00	1.8	E
28-Dec-2010	6:00	1.5	<u> </u>
28-Dec-2010	7:00	1.7	ESE
28-Dec-2010	8:00	1.7	WSW
28-Dec-2010		2.2	SSW
	9:00		SSW
28-Dec-2010	10:00	2.4	
28-Dec-2010	11:00	2.6	SE
28-Dec-2010	12:00	2.4	SSE
28-Dec-2010	13:00	2.5	WSW
28-Dec-2010	14:00	2.2	WSW
28-Dec-2010	15:00	2.4	WSW
28-Dec-2010	16:00	2.1	S
28-Dec-2010	17:00	2.2	S
28-Dec-2010	18:00	1.9	ESE
28-Dec-2010	19:00	1.6	S
28-Dec-2010	20:00	1.5	NW
28-Dec-2010	21:00	1.6	WNW
28-Dec-2010	22:00	1.3	W
28-Dec-2010	23:00	1.4	SW
29-Dec-2010	0:00	1.6	SSW
29-Dec-2010	1:00	1.6	SSE
29-Dec-2010	2:00	1.4	SE
29-Dec-2010	3:00	1.7	SE
29-Dec-2010	4:00	1.3	SE
29-Dec-2010	5:00	1.2	S
29-Dec-2010	6:00	1.2	SE
29-Dec-2010	7:00	1.2	SE
29-Dec-2010	8:00	1.1	SE
29-Dec-2010	9:00	1.3	ENE
29-Dec-2010	10:00	1.9	E
29-Dec-2010	11:00	1.7	E
29-Dec-2010	12:00	1.6	E
29-Dec-2010	13:00	1.6	ENE
29-Dec-2010	14:00	1.5	ESE
29-Dec-2010	15:00	1.8	ESE
29-Dec-2010	16:00	1.6	SE
29-Dec-2010	17:00	1.6	E SE
29-Dec-2010	18:00	1.3	E
29-Dec-2010	19:00	1.4	
29-Dec-2010	20:00	1.4	NW
29-Dec-2010	21:00	1.5	SE
29-Dec-2010	22:00	1.6	SE
29-Dec-2010	23:00	1.5	SSE
30-Dec-2010	0:00	1.3	WSW
30-Dec-2010	1:00	1.4	WSW
30-Dec-2010	2:00	1.2	WSW
30-Dec-2010	3:00	1.3	WSW
30-Dec-2010	4:00	1.3	W
30-Dec-2010	5:00	1.3	WSW

Date	Time	Wind Speed m/s	Direction
30-Dec-2010	6:00	1.0	SW
30-Dec-2010	7:00	1.2	Ν
30-Dec-2010	8:00	1.5	Ν
30-Dec-2010	9:00	1.6	NNE
30-Dec-2010	10:00	1.5	NNE
30-Dec-2010	11:00	2.0	NE
30-Dec-2010	12:00	2.4	ENE
30-Dec-2010	13:00	2.6	ENE
30-Dec-2010	14:00	2.3	NNE
30-Dec-2010	15:00	2.6	Ν
30-Dec-2010	16:00	2.1	Ν
30-Dec-2010	17:00	2.2	Ν
30-Dec-2010	18:00	2.2	Ν
30-Dec-2010	19:00	2.1	NNW
30-Dec-2010	20:00	1.8	NNW
30-Dec-2010	21:00	1.8	NNW
30-Dec-2010	22:00	2.0	NNE
30-Dec-2010	23:00	1.6	NNE
31-Dec-2010	0:00	2.4	NNE
31-Dec-2010	1:00	2.4	Ν
31-Dec-2010	2:00	2.1	Ν
31-Dec-2010	3:00	2.1	NNE
31-Dec-2010	4:00	2.0	NNE
31-Dec-2010	5:00	1.8	NNE
31-Dec-2010	6:00	1.9	NW
31-Dec-2010	7:00	2.1	NW
31-Dec-2010	8:00	1.9	SW
31-Dec-2010	9:00	2.0	NW
31-Dec-2010	10:00	2.0	NNW
31-Dec-2010	11:00	2.4	NNW
31-Dec-2010	12:00	2.4	NE
31-Dec-2010	13:00	2.5	E
31-Dec-2010	14:00	2.4	ESE
31-Dec-2010	15:00	2.4	ESE
31-Dec-2010	16:00	2.4	ENE
31-Dec-2010	17:00	2.2	ESE
31-Dec-2010	18:00	2.0	ESE
31-Dec-2010	19:00	2.0	ENE
31-Dec-2010	20:00	2.0	E
31-Dec-2010	21:00	1.9	SE
31-Dec-2010	22:00	1.9	ENE
31-Dec-2010	23:00	1.8	E

# Appendix C - Wind Data (Western Portal)

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Dec	2-Dec	3-Dec	4-Dec
				<u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)	1 hr TSP X 3	
5-Dec	6-Dec	7-Dec	8-Dec	9-Dec	10-Dec	11-Dec
<u>Noise</u> Daytime (07:00-19:00)	24 hrs TSP	<u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)		1 hr TSP X 3		24 hrs TSP
12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec
<u>Noise</u> Daytime (07:00-19:00)		<u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)	1 hr TSP X 3		24 hrs TSP	
19-Dec	20-Dec	21-Dec	22-Dec	23-Dec	24-Dec	25-Dec
<u>Noise</u> Daytime (07:00-19:00)		1 hr TSP X 3		<u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00) 24 hrs TSP		
26-Dec	27-Dec	28-Dec	29-Dec	30-Dec	31-Dec	
<u>Noise</u> Daytime (07:00-19:00)	due to unforessen circumstanc	1 hr TSP X 3	24 hrs TSP	<u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)		

#### Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Impact Air and Noise Monitoring Schedule for December 2010 (Eastern Portal)

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

Noise Monitoring Station

AQ1 - True Light Middle School of HK

NC1 - True Light Middle School of HK NC2 - The Legend NC1a - Outside True Light Middle School of HK (for restricted hours)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Dec	2-Dec	3-Dec	4-Dec
5-Dec	6-Dec	7-Dec	8-Dec	<u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00) 9-Dec	1 hr TSP X 3 10-Dec	11-Dec
5-Dec	0-Dec	/-Dec	8-Dec	9-Dec	10-Dec	11-Dec
<u>Noise</u> Daytime (07:00-19:00)	24 hrs TSP	<u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)		1 hr TSP X 3		24 hrs TSP
12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec
<u>Noise</u> Daytime (07:00-19:00)		<u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)	1 hr TSP X 3		24 hrs TSP	
19-Dec	20-Dec	21-Dec	22-Dec	23-Dec	24-Dec	25-Dec
<u>Noise</u> Daytime (07:00-19:00)		1 hr TSP X 3		<u>Noise</u> Daytime (07:00-19:00), Evening time (19:00-23:00) & Night-time (23:00-07:00) 24 hrs TSP		
26-Dec	27-Dec	28-Dec	29-Dec	30-Dec	31-Dec	
<u>Noise</u> Daytime (07:00-19:00)		1 hr TSP X 3	24 hrs TSP	<u>Noise</u> Daytime (07:00-19:00) , Evening time (19:00-23:00) & Night-time (23:00-07:00)		

#### Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Impact Air and Noise Monitoring Schedule for December 2010 (Western Portal)

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

#### Air Quality Monitoring Station

**Noise Monitoring Station** 

AQ2 - Outside Aegean Terrace (1 hour TSP) AQ3 - Outside Site Office at Western Portal (24 hours TSP) NC3 - Outside Aegean Terrace

#### Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Impact Noise Monitoring Schedule for December 2010 (Intake BR6, DG1, E5A, E7, MA14, PFLR1, PR1, THR2, W0, W5, W8 and P5)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Dec	2-Dec	3-Dec	4-Dec
				<u>Noise</u> Daytime (07:00-19:00)		
5-Dec	6-Dec	7-Dec	8-Dec	9-Dec	10-Dec	11-Dec
		<u>Noise</u> Daytime (07:00-19:00)				
12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec
		<u>Noise</u> Daytime (07:00-19:00)				
19-Dec	20-Dec	21-Dec	22-Dec	23-Dec	24-Dec	25-Dec
				<u>Noise</u> Daytime (07:00-19:00)		
26-Dec	27-Dec	28-Dec	29-Dec	30-Dec	31-Dec	
				<u>Noise</u> Daytime (07:00-19:00)		

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

#### **Noise Monitoring Station**

Intake BR6 - Man Yuen Garden (NC4) Intake DG 1 - Blk D Villa Monte Rosa (NC5) and Rosaryhill School (NC6) Intake E5A - Buddist Li Ka Shing Care & Attention Home for the Elderly (NC7) Intake E7 - Marymount Secondary School (NC8) and 117 Blue Pool Road (NC9) Intake F1- Honey Court (NC10) Intake PFLR1 - Honey Court (NC11) Intake RR1 - Ying Wa Girl's School (NC12) and Peaksville Court (NC13) Intake THR2 - Hong Kong Japanese School (NC14) Intake W0 - Hong Kong Academy (NC15) Intake W5 - Raimondi College (NC16) Intake W8 - Hong Kong Institute of Technology (NC17) and Blk A, 80 Robinson Road (NC18) Intake P5 - Villa Veneto (NC19)

Sunday	Monday Tuesday		Wednesday	Thursday	Friday	Saturday
			1-Dec	2-Dec	3-Dec	4-Dec
				<u>Noise</u> Daytime (07:00-19:00)		
5-Dec	6-Dec	7-Dec	8-Dec	9-Dec	10-Dec	11-Dec
3-Da	U-Dec	<u>Noise</u> Daytime (07:00-19:00)	8-DC		10-Dec	n-ba
12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec
		<u>Noise</u> Daytime (07:00-19:00)				
19-Dec	20-Dec	21-Dec	22-Dec	23-Dec	24-Dec	25-Dec
				<u>Noise</u> Daytime (07:00-19:00)		
26-Dec	27-Dec	28-Dec	29-Dec	30-Dec	31-Dec	
				<u>Noise</u> Daytime (07:00-19:00)		

#### Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Impact Ground Borne Constructon Noise Schedule for December 2010

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

#### Noise Monitoring Station

GNC7 - Hong Villa

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Jan
2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan	8-Jan
	1 hr TSP X 3					
Noise				<u>Noise</u> Daytime (07:00-19:00) ,		
Daytime (07:00-19:00)				Evening time (19:00-23:00)		
				& Night-time (23:00-07:00)		
		24 hrs TSP				
9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan	15-Jan
				1 hr TSP X 3		
		Noise				
Noise		Daytime (07:00-19:00),				
Daytime (07:00-19:00)		Evening time (19:00-23:00) & Night-time (23:00-07:00)				
	24 hrs TSP					24 hrs TSP
16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan
			1 h. TOD V 2			
		Noise	1 hr TSP X 3			
Noise		Daytime (07:00-19:00) ,				
Daytime (07:00-19:00)		Evening time (19:00-23:00)				
		& Night-time (23:00-07:00)			241 7700	
23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	24 hrs TSP 28-Jan	29-Jan
20-jan	2 <del></del>	25-341	20-Jan	27-341	20-541	2)-Jan
		1 hr TSP X 3				
N7 -				<u>Noise</u> Daytime (07:00-19:00),		
<u>Noise</u> Daytime (07:00-19:00)				Evening time (19:00-23:00)		
				& Night-time (23:00-07:00)		
				24 hrs TSP		
30-Jan	31-Jan					
	1 hr TSP X 3					
	1 11 151 715					
Noise						
Daytime (07:00-19:00)						

#### Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Tentative Impact Air and Noise Monitoring Schedule for January 2011 (Eastern Portal)

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

Noise Monitoring Station

AQ1 - True Light Middle School of HK

NC1 - True Light Middle School of HK NC2 - The Legend NC1a - Outside True Light Middle School of HK (for restricted hours)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Jan
2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan	8-Jan
	1 hr TSP X 3					
N				Noise		
<u>Noise</u> Daytime (07:00-19:00)				Daytime (07:00-19:00), Evening time (19:00-23:00)		
Dayune (07.00-19.00)				& Night-time (23:00-07:00)		
		24 hrs TSP				
9-Jan	10-Jan	21 ms 151 11-Jan	12-Jan	13-Jan	14-Jan	15-Jan
				1 hr TSP X 3		
		Noise				
<u>Noise</u> Daytime (07:00-19:00)		Daytime (07:00-19:00) , Evening time (19:00-23:00)				
Dayume (07.00-19.00)		& Night-time (23:00-07:00)				
	24 hrs TSP					24 hrs TSP
16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan
			1 hr TSP X 3			
		Noise				
<u>Noise</u> Daytime (07:00-19:00)		Daytime (07:00-19:00) , Evening time (19:00-23:00)				
Dayume (07.00-19.00)		& Night-time (23:00-07:00)				
					24 hrs TSP	
23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan
		1 hr TSP X 3				
N				Noise Noise		
<u>Noise</u> Daytime (07:00-19:00)				Daytime (07:00-19:00), Evening time (19:00-23:00)		
Dayune (07.00-17.00)				& Night-time (23:00-07:00)		
				24 hrs TSP		
30-Jan	31-Jan					
	1 hr TSP X 3					
Noise						
<u>Noise</u> Daytime (07:00-19:00)						
_ syund (07.00 19.00)						

#### Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Tentative Impact Air and Noise Monitoring Schedule for January 2011 (Western Portal)

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

#### Air Quality Monitoring Station

**Noise Monitoring Station** 

AQ2 - Outside Aegean Terrace (1 hour TSP) AQ3 - Outside Site Office at Western Portal (24 hours TSP) NC3 - Outside Aegean Terrace

Drainage	Improvement in Northern I	Hong Kong Island - H	ong Kong West Drainage	e Tunnel	
<b>Fentative Impact Noise Monitoring</b>	Schedule for January 2011	1 (Intake BR6, DG1, E	5A. E7. MA14. PFLR1. J	PR1, THR2, W0, W5, W8	B and P5)
· · · · · · · · · · · · · · · · · · ·	,	(	. , , , , ,	, , , ,	

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Jan
2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan	8-Jan
				Noise		
				Daytime (07:00-19:00)		
9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan	15-Jan
		Noise				
		Daytime (07:00-19:00)				
16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan
		Noise				
		Daytime (07:00-19:00)				
23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan
				Noise		
				Daytime (07:00-19:00)		
30-Jan	31-Jan					

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

#### Noise Monitoring Station

Intake BR6 - Man Yuen Garden (NC4) Intake DG 1 - Blk D Villa Monte Rosa (NC5) and Rosaryhill School (NC6) Intake E5A - Buddist Li Ka Shing Care & Attention Home for the Elderly (NC7) Intake E7 - Marymount Secondary School (NC8) and 117 Blue Pool Road (NC9) Intake MA14 - The Harbour View (NC10) Intake PFLR1 - Honey Court (NC11) Intake PFLR1 - Honey Court (NC11) Intake RR1 - Ying Wa Girl's School (NC12) and Peaksville Court (NC13) Intake THR2 - Hong Kong Japanese School (NC14) Intake W0 - Hong Kong Academy (NC15) Intake W5 - Raimondi College (NC16) Intake W8 - Hong Kong Institute of Technology (NC17) and Blk A, 80 Robinson Road (NC18) Intake P5 - Villa Veneto (NC19)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Jan
2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan	8-Jan
				<u>Noise</u> Daytime (07:00-19:00)		
				Daytime (07:00-19:00)		
9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan	15-Jan
, gui						
		<u>Noise</u> Daytime (07:00-19:00)				
		Daytime (07:00-19:00)				
16 Jan	17 Ion	10 Ion	19-Jan	20 Ian	21-Jan	22-Jan
16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan
		Noise				
		Daytime (07:00-19:00)				
23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan
				Noise		
				Daytime (07:00-19:00)		
				• • •		
30-Jan	31-Jan					
The schedule may be shanged						

#### Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Tentative Impact Ground Borne Constructon Noise Schedule for January 2011

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

#### Noise Monitoring Station

GNC7 - Hong Villa

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

### Appendix E - 1-hour TSP Monitoring Results


Station AQ1 (True Light Middle School of Hong Kong)

Date	Sampling	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m <sup>3</sup> /min.)	Av. flow	Total vol.	Conc.
Dale	Time	Condition	Temp. (K)	Pressure (Pa)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(µg/m <sup>3</sup> )
3-Dec-10	9:00	Sunny	291.4	761.8	3.2500	3.2541	0.0041	5612.3	5613.3	1.0	1.22	1.22	1.22	73.5	55.8
3-Dec-10	10:00	Sunny	291.6	761.7	3.1961	3.2020	0.0059	5613.3	5614.3	1.0	1.22	1.22	1.22	73.4	80.3
3-Dec-10	11:00	Sunny	291.9	761.5	3.1912	3.1995	0.0083	5614.3	5615.3	1.0	1.22	1.22	1.22	73.4	113.1
9-Dec-10	9:00	Sunny	287.9	765.7	3.1474	3.1602	0.0128	5639.3	5640.3	1.0	1.23	1.23	1.23	74.1	172.9
9-Dec-10	10:00	Sunny	288.1	765.5	3.0996	3.1134	0.0138	5640.3	5641.3	1.0	1.23	1.23	1.23	74.0	186.4
9-Dec-10	11:00	Sunny	288.3	765.3	3.1019	3.1136	0.0117	5640.3	5641.3	1.0	1.23	1.23	1.23	74.0	158.1
15-Dec-10	9:30	Rainy	292.0	763.7	3.1816	3.1888	0.0072	5665.3	5666.3	1.0	1.22	1.22	1.22	73.5	98.0
15-Dec-10	10:33	Rainy	292.1	763.5	3.1812	3.1862	0.0050	5666.3	5667.3	1.0	1.22	1.22	1.22	73.5	68.1
15-Dec-10	13:00	Rainy	291.2	761.5	3.1907	3.1972	0.0065	5667.3	5668.3	1.0	1.22	1.22	1.22	73.5	88.5
21-Dec-10	9:00	Sunny	292.1	764.5	3.1888	3.1984	0.0096	5692.3	5693.3	1.0	1.23	1.22	1.23	73.5	130.6
21-Dec-10	10:00	Sunny	292.3	764.3	3.1886	3.2003	0.0117	5693.3	5694.3	1.0	1.22	1.22	1.22	73.5	159.2
21-Dec-10	11:00	Sunny	293.5	764.1	3.2595	3.2670	0.0075	5694.3	5695.3	1.0	1.22	1.22	1.22	73.3	102.3
28-Dec-10	9:00	Sunny	285.7	768.0	3.1819	3.1947	0.0128	5719.3	5720.3	1.0	1.24	1.24	1.24	74.4	172.0
28-Dec-10	10:00	Sunny	285.7	768.0	3.1996	3.2069	0.0073	5720.3	5721.3	1.0	1.24	1.24	1.24	74.4	98.1
28-Dec-10	11:00	Sunny	285.9	767.9	3.1751	3.1875	0.0124	5721.3	5722.3	1.0	1.24	1.24	1.24	74.4	166.7
														Min	55.8

Max 186.4 Average 123.3

# Appendix E - 1-hour TSP Monitoring Results

tion AQ2 (Out	Iside Aegean	Terrace,	
Date	Time	Weather	Particulate Concentration ( µg/m <sup>3</sup> )
3-Dec-10	13:10	Sunny	159.4
3-Dec-10	14:10	Sunny	160.2
3-Dec-10	15:10	Sunny	160.5
9-Dec-10	13:15	Sunny	154.4
9-Dec-10	14:15	Sunny	153.5
9-Dec-10	15:15	Sunny	154.0
15-Dec-10	9:00	Rainy	85.5
15-Dec-10	10:00	Rainy	84.4
15-Dec-10	11:00	Rainy	87.3
21-Dec-10	13:00	Sunny	154.8
21-Dec-10	14:00	Sunny	155.1
21-Dec-10	15:00	Sunny	155.5
28-Dec-10	13:00	Sunny	122.8
28-Dec-10	14:00	Sunny	124.0
28-Dec-10	15:00	Sunny	123.6
		Average	135.7
		Maximum	160.5
		Minimum	84.4



APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION


## Appendix F - 24-hour TSP Monitoring Results

Station AQ1 - True Light Middle School of Hong Kong

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m <sup>3</sup> /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure (Pa)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(µg/m³)
6-Dec-10	Sunny	292.9	767.4	3.1527	3.4239	0.2712	5615.3	5639.3	24.0	1.23	1.23	1.23	1764.9	153.7
11-Dec-10	Cloudy	292.4	763.1	3.2146	3.4137	0.1991	5641.3	5665.3	24.0	1.22	1.22	1.22	1761.8	113.0
17-Dec-10	Sunny	280.6	770.0	3.1721	3.2475	0.0754	5668.3	5692.3	24.0	1.25	1.25	1.25	1803.1	41.8
23-Dec-10	Sunny	290.9	766.0	3.1641	3.2264	0.0623	5695.3	5719.3	24.0	1.23	1.23	1.23	1769.0	35.2
29-Dec-10	Sunny	288.0	766.9	3.1443	3.2005	0.0562	5719.3	5743.3	24.0	1.24	1.23	1.23	1778.3	31.6
													Min	31.6
													Max	153.7
													Average	75.1

#### Station AQ3 - Outside Site Office (Western Portal)

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m <sup>3</sup> /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure (Pa)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(µg/m <sup>3</sup> )
6-Dec-10	Sunny	292.9	767.4	3.1414	3.3343	0.1929	9539.1	9563.1	24.0	1.22	1.22	1.22	1757.8	109.7
11-Dec-10	Sunny	292.4	763.1	3.1763	3.3706	0.1943	9563.1	9587.1	24.0	1.22	1.22	1.22	1754.7	110.7
17-Dec-10	Sunny	280.6	770.0	3.2047	3.3638	0.1591	9587.1	9611.1	24.0	1.25	1.25	1.25	1795.5	88.6
23-Dec-10	Sunny	290.9	766.0	3.2216	3.3676	0.1460	9611.1	9635.1	24.0	1.22	1.22	1.22	1761.9	82.9
29-Dec-10	Sunny	288.0	766.9	3.1684	3.3652	0.1968	9635.1	9659.1	24.0	1.23	1.23	1.23	1771.0	111.1
													Min	82.9
													Max	111.1
													Average	100.6



APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

Location NC1	Location NC1 - True Light Middle School of Hong Kong										
				Unit: dB (A) (30-min)							
Date	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level				
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>				
2-Dec-10	16:10	Sunny	67.6	70.0	65.1		67.6 Measured $\leq$ Baseline				
7-Dec-10	16:45	Sunny	68.6	71.2	60.2		68.6 Measured $\leq$ Baseline				
14-Dec-10	16:30	Cloudy	68.9	71.8	64.7	70.2	68.9 Measured $\leq$ Baseline				
23-Dec-10	17:00	Sunny	69.0	70.9	61.2	]	69.0 Measured $\leq$ Baseline				
30-Dec-10	16:45	Sunny	71.0	72.8	67.2		63.3				

Location NC2	- The Lege	nd								
				Unit: dB (A) (30-min)						
Date	Time	Weather	Meas	sured Noise I	Level	Baseline Level	Construction Noise Level			
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>			
2-Dec-10	15:07	Sunny	63.4	65.7	60.1		63.4 Measured $\leq$ Baseline			
7-Dec-10	13:00	Sunny	63.6	65.5	61.0		63.6 Measured $\leq$ Baseline			
14-Dec-10	17:10	Cloudy	61.5	63.6	59.0	64.8	61.5 Measured $\leq$ Baseline			
23-Dec-10	13:00	Sunny	63.7	65.4	61.3		63.7 Measured $\leq$ Baseline			
30-Dec-10	13:00	Sunny	64.6	66.1	62.3		64.6 Measured $\leq$ Baseline			

Location NC3	- Outside A	Aegean Terrac	e				
					Unit:	dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level
	-		L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>
2-Dec-10	8:25	Cloudy	54.8	56.8	50.2		54.8 Measured $\leq$ Baseline
7-Dec-10	9:05	Sunny	56.1	58.3	53.1		56.1 Measured $\leq$ Baseline
14-Dec-10	9:15	Cloudy	54.2	56.4	50.1	57.7	54.2 Measured $\leq$ Baseline
23-Dec-10	8:20	Cloudy	54.7	56.9	50.2		54.7 Measured $\leq$ Baseline
30-Dec-10	9:10	Sunny	63.2	66.4	60.2		61.8

Location NC4	- Man Yuen	Garden					
					Unit:	dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>
2-Dec-10	13:00	Sunny	72.7	75.5	67.0		72.0
7-Dec-10	13:05	Sunny	73.6	76.4	67.2		73.0
14-Dec-10	13:00	Cloudy	74.3	77.2	69.9	64.5	73.8
23-Dec-10	13:05	Sunny	73.7	73.8	68.0		73.1
30-Dec-10	13:42	Sunny	66.7	69.3	62.4		62.7

Location NC5	- Blk D Villa	Monte Rosa					
					Unit:	dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>
2-Dec-10	10:05	Sunny	67.6	70.2	62.0		62.3
7-Dec-10	10:00	Sunny	69.1	71.5	63.0		66.1
14-Dec-10	10:05	Cloudy	68.1	70.5	62.3	66.1	63.8
23-Dec-10	10:00	Sunny	70.1	72.8	65.7		67.9
30-Dec-10	13:00	Sunny	65.8	68.6	61.5		65.8 Measured $\leq$ Baseline

				Unit: dB (A) (30-min)						
Date	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level			
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>			
2-Dec-10	10:45	Sunny	64.3	66.6	60.0		50.8			
7-Dec-10	10:40	Sunny	65.4	67.9	60.8		59.5			
14-Dec-10	10:45	Cloudy	64.6	66.9	60.4	64.1	55.0			
23-Dec-10	10:40	Sunny	64.7	67.3	59.9		55.8			
30-Dec-10	14:20	Sunny	67.2	69.9	63.1		64.3			

Location NC7	- Buddist L	i Ka Shing Ca	re & Attentic	on Home for	the Elderly					
				Unit: dB (A) (30-min)						
Date	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level			
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>			
2-Dec-10	17:00	Sunny	65.4	68.9	63.7		53.6			
7-Dec-10	16:00	Sunny	66.8	69.1	60.5		61.9			
14-Dec-10	13:00	Cloudy	68.7	71.5	63.2	65.1	66.2			
23-Dec-10	14:00	Sunny	70.1	71.4	67.7		68.4			
30-Dec-10	16:00	Sunny	71.8	73.6	68.5		70.8			

Location NC8	- Marymour	nt Secondary	School							
				Unit: dB (A) (30-min)						
Date	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level			
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>			
2-Dec-10	10:45	Sunny	70.4	73.2	67.7		69.4			
7-Dec-10	14:30	Sunny	69.2	71.4	65.2		67.8			
14-Dec-10	11:30	Cloudy	69.3	72.1	66.2	63.5	68.0			
23-Dec-10	15:30	Sunny	69.3	71.5	65.1		68.0			
30-Dec-10	14:45	Sunny	70.2	74.6	68.3		69.2			

Location NC9	- 117 Blue F	ool Road					
					Unit:	dB (A) (30-min)	
Date	Time	Weather	Mea	Measured Noise Level			Construction Noise Level
	-		L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>
2-Dec-10	10:15	Sunny	70.2	74.7	67.9		69.2
7-Dec-10	15:05	Sunny	69.6	70.6	65.2		68.4
14-Dec-10	10:55	Cloudy	71.3	73.2	65.8	63.3	70.6
23-Dec-10	16:10	Sunny	71.4	72.4	68.2		70.7
30-Dec-10	15:20	Sunny	71.8	74.3	66.5		71.1

Location NC1	0 - The Harb	our View					
					Unit:	dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>
2-Dec-10	11:30	Sunny	71.0	73.8	66.9		71.0 Measured $\leq$ Baseline
7-Dec-10	11:30	Sunny	70.9	73.9	65.9		70.9 Measured $\leq$ Baseline
14-Dec-10	11:30	Cloudy	72.0	74.8	67.9	71.7	60.2
23-Dec-10	11:25	Sunny	72.1	75.0	67.2		61.5
30-Dec-10	15:00	Sunny	65.9	68.6	60.3		65.9 Measured $\leq$ Baseline

Location NC1	1 - Honey C	ourt								
				Unit: dB (A) (30-min)						
Date	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level			
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>			
2-Dec-10	9:15	Sunny	67.0	69.3	62.8		64.7			
7-Dec-10	8:20	Cloudy	66.0	68.3	62.7		62.8			
14-Dec-10	8:20	Cloudy	68.0	70.4	63.0	63.2	66.3			
23-Dec-10	9:10	Sunny	66.2	68.7	62.0		63.2			
30-Dec-10	9:55	Sunny	64.7	68.1	61.2		59.4			

				Unit: dB (A) (30-min)						
Date	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level			
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>			
2-Dec-10	13:45	Sunny	65.3	67.7	61.1		65.3 Measured $\leq$ Baseline			
7-Dec-10	13:55	Sunny	64.7	67.1	60.8		64.7 Measured $\leq$ Baselin			
14-Dec-10	13:50	Cloudy	64.1	66.1	60.2	67.1	64.1 Measured ≦ Baselin			
23-Dec-10	13:55	Sunny	65.2	67.8	60.9		65.2 Measured ≦ Baselin			
30-Dec-10	10:35	Sunny	67.7	69.6	62.2		58.8			

Location NC1	Location NC13 - Peaksville Court											
					Unit:	dB (A) (30-min)						
Date Time	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level					
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>					
2-Dec-10	14:30	Sunny	70.0	72.5	64.0		68.3					
7-Dec-10	14:35	Sunny	69.7	72.0	62.9		67.8					
14-Dec-10	14:30	Cloudy	70.9	73.7	64.9	65.2	69.5					
23-Dec-10	14:40	Sunny	69.8	72.5	62.5		68.0					
30-Dec-10	11:10	Sunny	65.9	68.6	61.4		57.6					

Location NC1	Location NC14 - Hong Kong Japanese School											
				Unit: dB (A) (30-min)								
Date	Date Time		Mea	sured Noise I	Level	Baseline Level	Construction Noise Level					
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>					
2-Dec-10	11:30	Sunny	66.0	68.7	63.3		64.4					
7-Dec-10	13:50	Sunny	66.2	69.8	65.3		64.7					
14-Dec-10	10:20	Cloudy	70.0	73.4	67.9	60.8	69.4					
23-Dec-10	14:45	Sunny	66.3	67.8	63.4		64.9					
30-Dec-10	14:00	Sunny	65.5	68.7	60.2		63.7					

Location NC1	Location NC15 - Hong Kong Academy											
			Unit: dB (A) (30-min)									
Date Time	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level					
	-		L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>					
2-Dec-10	17:35	Cloudy	65.9	68.5	62.1		62.2					
7-Dec-10	17:40	Sunny	65.9	68.3	62.0	]	62.2					
14-Dec-10	17:40	Cloudy	66.3	68.8	62.0	63.5	63.1					
23-Dec-10	17:55	Cloudy	65.8	68.4 62.0			61.9					
30-Dec-10	15:45	Sunny	66.1	70.2	63.4		62.6					

Location NC1	Location NC16 - Raimondi College											
	Date Time				Unit:	dB (A) (30-min)						
Date		Weather	Mea	sured Noise I	Level	Baseline Level	Construction Noise Level					
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>					
2-Dec-10	15:15	Sunny	64.9	67.4	60.0		64.9 Measured $\leq$ Baseline					
7-Dec-10	15:20	Sunny	63.9	65.9	59.3		63.9 Measured $\leq$ Baseline					
14-Dec-10	15:15	Cloudy	64.7	67.1	59.8	70.4	64.7 Measured $\leq$ Baseline					
23-Dec-10	15:30	Sunny	64.2	66.5	60.1		64.2 Measured $\leq$ Baseline					
30-Dec-10	16:25	Sunny	67.9	69.4	64.7		67.9 Measured $\leq$ Baseline					

Location NC17 - Hong Kong Institute of Technology											
					Unit:	dB (A) (30-min)					
Date	Date Time		Mea	sured Noise	Level	Baseline Level	Construction Noise Level				
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>				
2-Dec-10	16:05	Sunny	68.2	71.0	65.0		64.2				
7-Dec-10	16:10	Sunny	68.5	71.3	64.6		64.9				
14-Dec-10	16:10	Cloudy	67.9	67.9 71.6 64.6 66.0 63							
23-Dec-10	16:20	Sunny	68.1	63.9							
30-Dec-10	17:10	Sunny	66.3	68.8	61.9		54.5				

Location NC1	Location NC18 - Blk A, 80 Robinson Road											
	Date Time				Unit:	dB (A) (30-min)						
Date		Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level					
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>					
2-Dec-10	16:45	Cloudy	72.3	75.0	67.0		71.4					
7-Dec-10	16:50	Cloudy	72.8	75.9	66.9		72.1					
14-Dec-10	16:50	Cloudy	73.0	76.1	68.0	64.8	72.3					
23-Dec-10	17:05	Sunny	72.7	75.8	68.7		71.9					
30-Dec-10	17:50	Sunny	66.8	70.2	62.4		62.5					

Location NC1	Location NC19 - Villa Veneto											
				Unit: dB (A) (30-min)								
Date	Date Time		Mea	sured Noise	Level	Baseline Level	Construction Noise Level					
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>					
2-Dec-10	9:00	Sunny	69.7	71.4	66.2		63.2					
7-Dec-10	10:30	Sunny	68.7	71.7	62.3		52.3					
14-Dec-10	8:45	Cloudy	68.8	71.1	62.6	68.6	55.3					
23-Dec-10	10:30	Sunny	68.5	71.4	62.6		68.5 Measured $\leq$ Baseline					
30-Dec-10	9:00	Sunny	72.2	75.4	64.4		69.7					

Location GNC	Location GNC7 - Hong Villa											
	Unit: dB (A) (30-min)											
Date	Time	Weather	Weather Measured Noise Level									
	-		L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>							
2-Dec-10	13:15	Sunny	54.7	55.3	54.3							
7-Dec-10	9:00	Sunny	58.6	60.3	52.4							
14-Dec-10	14:30	Cloudy	53.9	55.5	52.0							
23-Dec-10	9:00	Sunny	56.3	56.9	52.0							
30-Dec-10	11:00	Sunnv	57.0	58.7	52.2							

### (Restricted Hours - 07:00 to 23:00 holidays & 19:00 to 23:00 on all other days )

				dB (	A) (5-min)		(Reference) Baseline Level	(Reference)
Date	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	Construction Noise Level, Lev
	19:00		67.5	69.9	64.0			
2-Dec-10	19:05	Cloudy	67.9	70.2	64.3	67.7		63.2
	19:10		67.7	70.0	64.2	1		
	9:05		65.7	69.2	64.5			
5-Dec-10	9:10	Sunny	65.7	69.4	64.5	65.8		65.8 Measured ≦ Baseli
	9:15		65.9	69.4	64.7	1		
	19:00		67.6	69.9	64.2			
7-Dec-10	19:05	Cloudy	67.3	69.8	64.0	67.3		62.0
	19:10		67.0	69.4	63.9			
	10:00		64.6	66.3	63.0			
12-Dec-10	10:05	Fine	64.5	66.3	62.8	64.7		64.7 Measured ≤ Baseli
	10:10		64.9	66.7	63.1			
	19:00		67.8	70.6	63.5			
14-Dec-10	19:05	Cloudy	67.6	70.5	63.3	67.7	65.8	63.2
	19:10		67.8	70.6	63.4			
	9:40		66.3	69.9	62.1			
19-Dec-10	9:45	Sunny	65.6	69.5	61.5	65.9		49.5
	9:50		65.8	69.5	61.6			
	19:00		67.0	69.7	63.7			
23-Dec-10	19:05	Cloudy	66.8	69.7	63.5	66.9		60.4
	19:10		66.9	69.6	64.0			
	9:15		68.0	69.3	67.1			
26-Dec-10	9:20	Fine	67.6	69.0	66.4	67.7		63.2
	9:25		67.5	69.0	66.3			
	19:05		66.0	67.9	64.6			
30-Dec-10	19:10	Fine	67.1	68.6	64.8	66.9		60.4
	19:15		67.4	68.8	65.0			

# (Restricted Hours - 07:00 to 23:00 holidays & 19:00 to 23:00 on all other days )

Data	Time			dB (	A) (5-min)		Baseline Level	Construction Noise Level
Date	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
	19:40		65.1	67.6	62.1			
2-Dec-10	19:45	Cloudy	65.3	67.7	62.3	65.1		63.8
	19:50		65.0	67.5	62.0			
	9:45		61.6	63.6	60.5			
5-Dec-10	9:50	Sunny	61.7	63.8	60.8	61.7		58.2
	9:55		61.9	64.1	61.0			
	19:35		65.9	68.3	60.9			
7-Dec-10	19:40	Cloudy	66.0	68.3	61.0	65.9		64.9
	19:45		65.8	68.1	60.7			
	10:30		63.6	64.8	61.5			
12-Dec-10	10:35	Fine	63.1	64.6	61.0	63.2		61.1
	10:40		63.0	64.6	61.0			
	19:35		65.9	68.3	61.2			
14-Dec-10	19:40	Cloudy	66.0	68.4	61.5	65.9	59.1	64.9
	19:45		65.7	68.0	61.0			
	10:15		64.4	67.2	60.1			
19-Dec-10	10:20	Sunny	64.2	66.8	59.9	64.7		63.3
	10:25		65.3	67.5	60.7			
	19:35		64.6	66.5	60.9			
23-Dec-10	19:40	Cloudy	64.6	66.3	60.9	64.4		62.9
	19:45		64.1	66.1	60.7			
	9:45		62.5	64.7	60.8			
26-Dec-10	9:50	Fine	62.3	64.6	60.5	62.7		60.2
	9:55		63.2	65.6	61.2			
	19:35	]	62.9	65.1	61.3			
30-Dec-10	19:40	Fine	62.4	64.6	61.0	62.6		60.0
	19:45		62.6	64.7	61.3	]		

#### (Restricted Hours - 07:00 to 23:00 holidays & 19:00 to 23:00 on all other days )

Location NC3	- Outside A	egean Terrace						
Data	Time			dB (	A) (5-min)		Baseline Level	Construction Noise Level
Date	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
	20:30		49.8	51.9	47.0			
2-Dec-10	20:35	Cloudy	49.9	50.3	47.0	49.9		49.9 Measured ≤ Baseline
	20:40		50.1	50.5	47.2			
	11:00		54.7	56.2	51.7			
5-Dec-10	11:05	Sunny	54.4	55.6	51.5	54.5		46.2
	11:10		54.5	55.7	51.6			
	20:20		51.3	53.4	48.9			
7-Dec-10	20:25	Cloudy	51.0	53.0	48.5	51.0		51.0 Measured ≤ Baseline
	20:30		50.6	52.9	48.3			
	11:15		51.9	53.3	49.0			
12-Dec-10	11:20	Fine	52.4	54.1	49.6	52.3		52.3 Measured ≤ Baseline
	11:25		52.6	54.4	49.6			
	20:30		50.0	51.8	48.0			
14-Dec-10	20:35	Cloudy	49.8	51.8	47.8	50.0	53.8	50.0 Measured ≤ Baseline
	20:40		50.1	51.9	48.0			
	11:00		52.6	54.3	48.9			
19-Dec-10	11:05	Sunny	51.8	53.9	48.7	52.3		52.3 Measured ≤ Baseline
	11:10		52.5	54.1	49.4			
	20:20		50.3	52.4	47.8			
23-Dec-10	20:25	Cloudy	50.0	52.2	47.6	50.1		50.1 Measured ≤ Baseline
	20:30		50.1	52.3	47.7			
	10:40		51.7	53.2	49.8			
26-Dec-10	10:45	Fine	51.4	53.0	49.0	51.4		51.4 Measured ≤ Baseline
	10:50		51.0	52.7	48.4			
	20:20		51.4	53.0	48.6			
30-Dec-10	20:25	Fine	51.4	53.0	48.6	51.5		51.5 Measured ≤ Baseline
	20:30	]	51.7	53.4	48.9	]		

### (Restricted Hours - 23:00 to 07:00 on all days )


Location NC1a	ocation NC1a - Outside True Light Middle School of Hong Kong											
Dete	Time			dB (	A) (5-min)		(Reference) Baseline Level	(Reference)				
Date	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L eq	Construction Noise Level, Leg				
	23:25		53.4	55.6	51.0							
2-Dec-10	23:30	Fine	53.6	55.7	51.2	53.9		53.9 Measured ≤ Baseline				
	23:35		54.7	56.6	51.4	1						
	23:00		58.6	59.3	56.5							
7-Dec-10	23:05	Fine	58.7	59.4	56.5	58.4	58.4	58.4 Measured ≦ Baseline				
	23:10		58.0	58.7	56.1	1						
	23:00		56.8	58.6	54.7							
14-Dec-10	23:05	Fine	56.9	58.8	54.7	57.1	57.1 60.7	57.1 Measured ≤ Baseline				
	23:10		57.5	59.0	55.2							
	23:35		58.9	60.2	55.7							
23-Dec-10	23:40	Fine	59.4	61.1	55.9	59.2		59.2 Measured ≤ Baseline				
	23:45		59.3	60.8	56.1							
	23:00		59.0	61.2	56.7		]					
30-Dec-10	23:05	Fine	58.6	61.1	56.4	58.8		58.8 Measured ≤ Baseline				
	23:10	]	58.7	61.2	56.4	]						


#### (Restricted Hours - 23:00 to 07:00 on all days )


Location NC2	- The Leger	nd							
Data			dB (A) (5-min)				Baseline Level	Construction Noise Leve	
Date	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>	
	23:00		52.6	55.7	50.4				
2-Dec-10	23:05	Fine	52.0	54.6	50.1	52.7		52.7 Measured ≤ Baselin	
	23:10		53.3	55.9	51.3				
	23:30		51.5	55.4	50.3			51.7 Measured ≦ Baseline	
7-Dec-10	7-Dec-10 23:35	Fine	51.3	55.2	50.2	51.7			
	23:40		52.2	55.6	50.7				
	23:30		51.8 53.3 50.	50.2					
14-Dec-10	23:35	Fine	52.0	53.7	50.4	52.1	53.9 5	52.1 Measured ≤ Baselin	
	23:40		52.6	54.4	50.9				
	23:00		54.0	55.9	50.1				
23-Dec-10	23:05	Fine	53.4	54.7	49.6	53.5		53.5 Measured ≤ Baselin	
	23:10		53.2	54.5	49.4				
	23:30	]	51.7	53.2	48.9				
30-Dec-10	23:35	Fine	52.0	53.6	49.1	51.9		51.9 Measured ≤ Baselin	
	23:40		51.9	53.5	49.1				


#### (Restricted Hours - 23:00 to 07:00 on all days )


Location NC3	- Outside A	egean Terrace	•					
Data Time			dB (A) (5-min)				Baseline Level	Construction Noise Level
Date	Time	Weather	L <sub>eq</sub>	L <sub>10</sub>	L 90	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
	0:25		50.6	52.6	49.1			
3-Dec-10	0:30	Fine	50.8	52.7	49.2	50.9		50.9 Measured $\leq$ Baseline
	0:35	1	51.3	53.0	49.8			
	0:30		51.6	53.4	50.1			
8-Dec-10	0:35	Fine	51.2	53.0	50.0	51.3		51.3 Measured ≦ Baseline
	0:40		51.0	53.0	49.8			
	0:35		50.0	51.3	48.6	50.0		50.0 Measured ≦ Baseline
15-Dec-10	0:40	Fine	50.1	51.3	48.7			
	0:45		49.8	51.1	48.6			
	0:15		50.2	51.8	47.8			
24-Dec-10	0:20	Fine	50.6	52.5	48.3	50.5	50.5 Meas	50.5 Measured $\leq$ Baseline
	0:25		50.6	52.4	48.5			
	0:20		51.7	53.6	49.7			
31-Dec-10	0:25	Fine	51.3	53.0	49.6	51.4		51.4 Measured $\leq$ Baseline
	0:30		51.2	53.0	49.4			






















APPENDIX H SUMMARY OF EXCEEDANCE Contract No. DC/2007/10 – Design and Construction of Hong Kong West Drainage Tunnel Exceedance Report

**Eastern Portal** 

- (A) Exceedance Report for Air Quality (1 hour TSP) (NIL in the reporting month)
- (B) Exceedance Report for Air Quality (24 hours TSP) (NIL in the reporting month)
- (C) Exceedance Report for Construction Noise (One Action levels exceedance was recorded due to the complaints received on 24<sup>th</sup> December 2010.)

### **Western Portal**

- (D) Exceedance Report for Air Quality (1 hour TSP) (NIL in the reporting month)
- (E) Exceedance Report for Air Quality (24 hours TSP) (NIL in the reporting month)
- (F) Exceedance Report for Construction Noise (NIL in the reporting month)

## Intake DG1

(G) Exceedance Report for Construction Noise (One Action levels exceedance was recorded due to the complaints received on 7<sup>th</sup> December 2010.)

### Intake E5A

(H) Exceedance Report for Construction Noise (NIL in the reporting month)

### Intake E7

(I) Exceedance Report for Construction Noise (NIL in the reporting month)

### **Intake MA14**

(J) Exceedance Report for Construction Noise (NIL in the reporting month)

### **Intake PFLR1**

(K) Exceedance Report for Construction Noise (NIL in the reporting month)

#### Intake RR1

(L) Exceedance Report for Construction Noise (NIL in the reporting month)

### Intake THR2

(M)Exceedance Report for Construction Noise (NIL in the reporting month)

## Intake W0

(N) Exceedance Report for Construction Noise (NIL in the reporting month)

### Intake W5

(O) Exceedance Report for Construction Noise (One Action levels exceedance was recorded due to the complaints received on 14<sup>th</sup> December 2010.) Intake P5

(P) Exceedance Report for Construction Noise (NIL in the reporting month)

Intake W8

(Q) Exceedance Report for Construction Noise (NIL in the reporting month)

Intake BR6

(R) Exceedance Report for Construction Noise (NIL in the reporting month)

Intake TP5

(S) Exceedance Report for Construction Noise (One Action levels exceedance was recorded due to the complaint received on 22<sup>nd</sup> December 2010.)

APPENDIX I SITE AUDIT SUMMARY

# Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	101202
Date	2 December 2010 (Thursday)
	8:45 – 17:45

Ref. No.	Non-Compliance	Related Item No.	
+	None identified	- ,	
Ref. No.	Remarks/Observations	Related Item No.	
101002 001	<ul> <li>A. Water Quality</li> <li>No sedimentation facilities were observed at Intake MA17. The Contractor was reminded to</li> </ul>	B7i.	
101202-001	provide such facilities for treating the muddy water.		
101202-002	• Directly discharge of wastewater to manhole was observed at Intake W5. The Contractor was reminded to rectify the deficiency immediately.	B7i.	
	B. Air Quality	<u>.</u>	
	No environmental deficiency was identified during site inspection.		
	C. Noise		
101202-003	• Noise was noticed from the breaking works at Intake E7. The Contractor was reminded to improve existing noise mitigation measures to minimize the noise impact.	E7	
	D. Waste / Chemical Management		
······································	No environmental deficiency was identified during site inspection.		
	E. Ecology	····	
· · · · · · · · · · · · · · · · · · ·	No environmental deficiency was identified during site inspection.		
	F. Marine Ecology		
	No environmental deficiency was identified during site inspection.		
	G. Reminders		
101202-R04	Clear the chemical oil at the drip tray at Intake P5.	F2ii.	
101202-R05	• Provide sand bags around the gully to avoid any site discharge from discharging out directly at Intake TP789.	B5	
101202-R06	• To seal the leakage of the water recycling tank at Intake TP4.	B9	
101202-R07	Clear the U-Channel at Intake HKU1.	F9	
101202-R08	• Ensure the site discharge from sedimentation tank discharging at the appropriate outlet at Intake W10.	B7i.	
101202-R09	• To review the sedimentation system at Intake TP5.	B7i.	
101202-R10	Clear the empty oil containers as chemical wastes properly.	F2ii.	
101202-R11	Provide sand bags at the site boundary at Intake E7.	B5	
	H. Others		
101202-F12	• Intake BR4 and RR1 were not observed during the site inspection. Follow-up action is needed for the outstanding items.		

	Name	Signature	Date
Recorded by	Ivy Tam	7.00/	2 December 2010
Checked by	Dr. Priscilla Choy	NZ	2 December 2010
			•

Checklist Reference Number	101201
Date	1 December 2010 (Wednesday)
Time	14:25-14:40

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	
	No environmental deficiency was identified during site inspection.	
	G. Reminders	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• NIL	

	Name	Signature	Date
Recorded by	Yeung Wing Kun	bur	1 December 2010
Checked by	Dr. Priscilla Choy	WZ	1 December 2010

# Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel

## Weekly Site Inspection Record Summary

Inspection Information	· · · · · · · · · · · · · · · · · · ·
Checklist Reference Number	101210
Date	10 December 2010 (Friday)
Time	9:10 - 17:10

Ref. No.	Non Compliance	Related
Kel, NU.	Non-Compliance None identified	Item No.
		Related
Ref. No.	Remarks/Observations	Item No.
	A. Water Quality	
101210-005	• To ensure the capacity of sedimentation system is enough for settling the silt before discharge at Intake MA17.	B7iii.
	B. Air Quality	
	No environmental deficiency was identified during site inspection.	
	C. Noise	
	No environmental deficiency was identified during site inspection.	
	D. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	E. Ecology	
	No environmental deficiency was identified during site inspection.	
	F. Marine Ecology	
	No environmental deficiency was identified during site inspection.	
	G. Reminders	
101210-R01	Clear the chemical oil at the drip tray at Intake MBD2.	F2ii.
101210-R02	• Clean the soil in the sediment tank at Intake DG1.	B9
101210-R03	• Clean the soil in the sediment tank at Intake W10.	B9
101210-R04	Clean the oil stain near the drip tray at intake RR1.	F9
	H. Others	
1	• Follow-up on previous audit section (Ref. No.:101202), follow-up action is needed for the items (101202-O01, O03, R05, R08 – R10).	·····

	Name	Signature	Date
Recorded by	Ivy Tam	Twy	10 December 2010
Checked by	Dr. Priscilla Choy	NA	10 December 2010

Checklist Reference Number	101208
Date	8 December 2010 (Wednesday)
Time	15:10-15:40

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	
	No environmental deficiency was identified during site inspection.	
	G. Reminders	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• NIL	

	Name	Signature	Date
Recorded by	Yeung Wing Kun	Dan	8 December 2010
Checked by	Dr. Priscilla Choy	NZ	8 December 2010

# Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel

### Weekly Site Inspection Record Summary Inspection Information

Inspection Information	
Checklist Reference Number	101216
Date	16 December 2010 (Thursday)
Time	9:30 - 17:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	
<u> </u>	No environmental deficiency was identified during site inspection.	
	B. Air Quality	
	No environmental deficiency was identified during site inspection.	
	C. Noise	
	No environmental deficiency was identified during site inspection.	
	D. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	<ul> <li><i>E. Ecology</i></li> <li>No environmental deficiency was identified during site inspection.</li> </ul>	
	F. Marine Ecology	
	No environmental deficiency was identified during site inspection.	
	G. Reminders	
01216-R01	• To clear the chemical oil at the drip tray at Intake MA15.	F2ii.
01216-R02	• Properly provide maintenance for the excavators at Intake MA15 and THR2 to avoid dark smoke emission.	D13
01216-R03	• To review the capacity of the sedimentation facilities at Intake MA17 and W10.	B7iii.
01216-R04	Provide sand bag bund to protect the gullies at Intake M3.	B5
01216-R05	• To display the environmental permit at Intake B2.	H5
01216-R06	Clear the stagnant water at the drip tray at Intake W1.	B15
<del></del>	H. Others	
	<ul> <li>Follow-up on previous audit section (Ref. No.:101210), follow-up action is needed for the items (101210-005 and R03).</li> </ul>	

	Name	Signature	Date
Recorded by	Ivy Tam	Tur	16 December 2010
Checked by	Dr. Priscilla Choy	Wit	16 December 2010

Checklist Reference Number	101217
Date	17 December 2010 (Friday)
Time	14:45-15:15

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	A. Water Quality	
	No environmental deficiency was identified during site inspection.	
	G. Reminders	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• NIL	

	Name	Signature	Date
Recorded by	Yeung Wing Kun	Ol	17 December 2010
Checked by	Dr. Priscilla Choy	WI	17 December 2010

# Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel

## Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	101223
Date	23 December 2010 (Thursday)
Time	9:15 - 17:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	Item No.
		Related
Ref. No.	Remarks/Observations	Item No.
	A. Water Quality	
	No environmental deficiency was identified during site inspection.	
	B. Air Quality	
	No environmental deficiency was identified during site inspection.	
	C. Noise	
	No environmental deficiency was identified during site inspection.	
	D. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	E. Ecology	
	No environmental deficiency was identified during site inspection.	
	F. Marine Ecology	
	No environmental deficiency was identified during site inspection.	······································
	G. Reminders	
101223-R01	• Properly clear the sedimentation tanks to ensure the site discharge comply with WPCO license at Intake W10 and SMH17.	B9
01223-R02	• Clear the stagnant water at the pit area at Intake P5.	B15
01223-R03	Clear the sediment at the public road at Intake W8.	D2
01223-R04	Clear the general refuse at Intake MA14 and TP5.	F1iii.
01223-R05	Clear the used cement bags at Intake MA17.	F5ii.
01223-R06	Provide sand bags to protect the gullies at Intake M3.	B5
01223-R07	Provide appropriate desilting facilities for treating muddy water at Intake M3.	B7i.
	H. Others	
101223-F08	<ul> <li>Follow-up on previous audit section (Ref. No.:101216), follow-up action is needed for the items (101216-R05 and R06).</li> </ul>	

	Name	Signature	Date
Recorded by	Ivy Tam	Tan	23 December 2010
Checked by	Dr. Priscilla Choy	WE	23 December 2010

Checklist Reference Number	101221
Date	21 December 2010 (Friday)
Time	14:20-14:45

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	
	No environmental deficiency was identified during site inspection.	
	G. Reminders	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• NIL	· · · · · · · · · · · · · · · · · · ·

	Name	Signature	Date
Recorded by	Yeung Wing Kun	ban	21 December 2010
Checked by	Dr. Priscilla Choy	NI	21 December 2010

# Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel

### Weekly Site Inspection Record Summary Inspection Information

Inspection Information	
Checklist Reference Number	101230
Date	30 December 2010 (Thursday)
Time	14:00 17:00

Ref. No.	New Compliance	Related
Kel. No.	Non-Compliance None identified	Item No.
-		- Related
Ref. No.	Remarks/Observations	Item No.
	A. Water Quality	Item No.
	No environmental deficiency was identified during site inspection.	
	B. Air Quality	
	No environmental deficiency was identified during site inspection.	
	C. Noise	
	No environmental deficiency was identified during site inspection.	
	D. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	E. Ecology	
	No environmental deficiency was identified during site inspection.	
	F. Marine Ecology	······································
	No environmental deficiency was identified during site inspection.	
	G. Reminders	·······
101230-R01	• Properly clear the sedimentation tank and internal drain at Intake E5A.	B9
	H. Others	<del>,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,</del>
101230-F02	<ul> <li>Intakes W10, SMH17, P5, W8, MA14, TP5, MA17, and M3 were not observed during the site inspection, follow-up action is needed for the all items identified on 23 December 2010.</li> </ul>	

	Name	Signature	Date
Recorded by	Ivy Tam	Tud	30 December 2010
Checked by	Dr. Priscilla Choy	NF	30 December 2010

Checklist Reference Number	101228
	28 December 2010 (Tuesday)
Time	13:45-14:15

Ref. No.	Non Compliance	Related
Rel. No.	Non-Compliance	Item No.
	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	A. Water Quality	
	No environmental deficiency was identified during site inspection.	
	G. Reminders	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• NIL	

	Name	Signature	Date
Recorded by	Yeung Wing Kun	Que	28 December 2010
Checked by	Dr. Priscilla Choy	Wife	28 December 2010

APPENDIX J ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

Types of Impacts	Mitigation Measures	Status
	<ul> <li>Dust Mitigation Measures</li> <li>The Contractor shall undertake at all times to prevent dust nuisance as a result of his activities. Effective dust suppression measures should be installed to minimize air quality impacts, at the boundary of the site and at any sensitive receivers.</li> <li>No blasting shall be carried out when the strong wind signal or tropical cyclone warning signal No. 3 or higher is hoisted (unless prior permission of the Commissioner of Mines is obtained).</li> <li>Effective water sprays shall be used during the delivery and handling of all raw sand, aggregate and other similar materials, when dust is likely to be created, to dampen all stored materials during dry and windy weather. Watering of exposed surfaces shall be conducted as often as possible depending on the circumstances.</li> <li>A watering programme of once every 2 hours in normal weather conditions, and hourly in dry/windy conditions.</li> <li>Any stockpile of dusty material cannot be immediately transported out of the Site shall be either: a) covered entirely by impervious sheeting; b) placed in an area sheltered on the top and the three sides; or c) sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.</li> <li>Should a conveyor system be used, the Contractor shall implement the following precautionary measures. Conveyor belts shall be fitted within windboards. Conveyor transfer points and hopper discharge areas shall be enclosed to minimize dust emission. All conveyors under control of the Contractor, and carrying materials which have the potential to create dust, shall be provided. Exhaust fans shall be provided for this enclosure and vented via a suitable fabric filter system.</li> <li>The heights from excavated spoils are dropped should be minimise to reduce the fugitive dust arising from unloading/loading.</li> <li>The contractor shall confine haulage and delivery vehicles to designated roadways inside the site. If in the opinion of the Engineer, any motorising vehicle is c</li></ul>	Status         ^         *         *
	<ul> <li>surface materials and / or be regularly watered.</li> <li>Wheel cleaning facilities shall be installed for both portals and used by all vehicles leaving the site. No earth, mud, debris, dust and the like shall be deposited on public roads. Water in the wheel cleaning facility shall be changed at frequent intervals and sediments shall be removed regularly. The Contractor shall submit details of proposals for the wheel cleaning facilities to the Engineer prior to construction of the facility. Such wheel cleaning facilities shall be usable prior to any earthwork excavation activity on site. The Contractor shall provide a hard-surfaced road between any cleaning facility and the public road.</li> </ul>	^
	Chemical wetting agents shall only be used on completed cuts and fills to reduce wind erosion.	N/A

## Appendix J - Summary of Environmental Mitigation Implementation Schedule

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;

N/A Not Applicable at this stage; \* Recommendation was made during site audit but improved/rectified by the contractor;

<sup>#</sup> Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<ul> <li>No vehicle exhausts shall be directed towards the ground or downwards to minimize dust nuisance.</li> </ul>	^
	• Ventilation system, equipped with proprietary filters, should be provided to ensure the safe working environment inside the tunnel. Particular attention should be paid to the location and direction of the ventilation exhausts. The exhausts should not be allowed to face any sensitive receivers directly. Consideration should also be given to the location of windows, doors and direction of prevailing winds in relation to the nearby sensitive receivers.	^
	• In the event of any spoil or debris from construction works being deposited on adjacent land, or stream, or any silt being washed down to any area, then all such spoil, debris or material and silt shall be immediately removed and the affected land and areas restored to their natural state by the Contractor to the satisfaction of the Engineers.	٨
	In addition, based on the Air Pollution Control (Construction Dust) Regulation, any works involved regulatory and notifiable works, such as stockpiling, loading and unloading of dusty materials, shall take precautions to suppress dust nuisance.	
	• The working area of any excavation or earthmoving operation shall spray with water or a dust suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet;	^
	• Exposed earth shall be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies; and	^
	• Any stockpile of dusty materials (greater than 20m <sup>3</sup> ) shall be either covered entirely by impervious sheeting or placed in an area sheltered on the top and three sides; and sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.	^
	• Other suitable dust control measures as stipulated in Air Pollution Control (Construction Dust). Regulation, where appropriate, should be adopted.	^

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Mon-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Fypes of Impacts	Mitigation Measures	Status
<b>F</b>	<u>Air borne noise</u>	
	In general, potential construction noise impact can be minimized or avoided by imposing a combination of the following mitigation measures:	
	• Noisy equipment and activities should be sited by the Contractor as far from close-proximity sensitive receivers as practical. Prolonged operation of noisy equipment close to dwellings should be avoided.	۸
	• The Contractor should minimise construction noise exposure to the schools (especially during examination periods). The Contractor should liaise with the school and the Examination Authority to ascertain the exact dates and times of all examination periods during the course of the works contract and to avoid noisy activities during these periods.	*
	<ul> <li>Noisy plant or processes should be replaced by quieter alternatives. Silenced diesel and gasoline generators and power units, as well as silenced and super-silenced air compressor, can be readily obtained.</li> </ul>	٨
	• Noisy activities should be scheduled to minimise exposure of nearby sensitive receivers to high levels of construction noise. For example, noisy activities can be scheduled for midday, or at times coinciding with periods of high background noise (such as during peak traffic hours).	^
	• Idle equipment should be turned off of throttled down. Noisy equipment should be properly maintained and used no more often than is necessary.	^
onstruction	• The power units of non-electric stationary plant and earth-moving plant should be quietened by vibration isolation and partial or full acoustic enclosures for individual noise-generating components.	^
Noise	• Construction activities should be planned so that parallel operation of several sets of equipment close to a given receiver is avoided, thus reducing the cumulative impacts between operations. The numbers of operating items of powered mechanical equipment should be minimised. Noise can be reduced by increasing the distance between the operating equipment and the NSRs or by reducing the number of items of equipment and/or construction activity in the area at any one time.	^
	<ul> <li>The use of quiet plant working methods can further reduce noise level. Quiet plant is defined as Powered Mechanical Equipment (PME) whose actual sound power level is less than the value specified in the TMs for the same piece of equipment. To allow the Contractor some flexibility to select equipment to suit his needs, it is considered too restrictive to specify which specific items of silenced equipment to be used for the construction operations. It should be noted that various types of silenced equipment can be found in Hong Kong and are readily available on the market. BS 5228 also provides examples of quiet construction plant and their SWL.</li> </ul>	۸
	<ul> <li>Construction plant should be properly maintained (well-greased, damage and worn parts promptly replaced) and operated. Construction equipment often has silencing measures built in or added on, e.g. bulldozer silencers, compressor panels, and mufflers. Silencing measures should be properly maintained and utilised. Rubber or damping materials should be introduced between metal panels to avoid rattle and reverberation of noise.</li> </ul>	^
	<ul> <li>Equipment known to emit sound strongly in one direction should be oriented so that the noise is directed away from nearby NSRs.</li> </ul>	٨
	• Materials stockpile and other structures (such as site offices) should be effectively utilised to shield construction noise. Noise	^

Compliance of mitigation measure; X Non-compliance of mitigation measure;
 N/A Not Applicable at this stage; 

 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Mon-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of mpacts	Mitigation Measures	Status
T	can also be reduced by construction of temporary noise barriers which screen the lower floors from viewing the sites. Temporary noise barriers should be installed at active parts of construction areas where construction equipment is being operated in close proximity to NSRs.	
	<ul> <li>It is noted that under the WBTC No. 19/2001, all construction sites are required to use metallic site hoarding can be slightly modified (with the addition of steel backings) into temporary noise barriers. These barriers should be gap free and have a surface mass density of at least 7kg/m<sup>2</sup>.</li> </ul>	۸
	<ul> <li>All hand-held percussive breakers and air compressors should comply the Noise Control (Hand-held Percussive Breakers) Regulations respectively under the NCO (Ordinance No. 75/88, NCO Amendment 1992 No.6).</li> </ul>	^
	The Contractor shall devise, arrange methods of working and carry out the works in such manner as to minimise noise impacts on the surrounding environment, and shall provide experienced personnel with suitable training to ensure that these measures are implemented properly.	^
	Level 2 Use of Barriers	
	Level 2 mitigation measures include providing movable barriers for sites which have sufficient space for installation, full enclosures during the drilling activities at Eastern Portal and at muck pit areas for Eastern portals and cantilever-typed high rise noise barrier for intake W5 (P) and W8.	۸
	Before construction of the full enclosure at muck pit area, the use of full enclosure noise barrier (Stage A) for the drilling activities at the Eastern Portal area is required. A full enclosure for the muck pit area will then be constructed at this later stage (Stage B). The full enclosure shall be gap free apart from necessary entrance/exits, which shall face towards the entrance of eastern portal to minimize the amount of noise generated from affecting the nearest RNSRs especially school (True Light Middle School of Hong Kong).	^
	5m high cantilever-typed hoarding barrier to be built at W5 (P) and W8. These enclosures/barriers should have no gaps and have a superficial surface density of at least 10kg/m <sup>2</sup> . Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period. To schedule the noise barrier erection and dismantling to the non sensitive periods of school to avoid adverse impact to W8/3.	۸
	Movable barriers of 3 to 5m height with a small cantilevered upper portion and skid footing to be located within about 5 m or more for mobile equipment such that the line of sight is blocked. To provide purposes-built noise barriers or screens constructed of appropriate materials (minimum superficial density of 10kg/m <sup>2</sup> ) located close to the operating PME.	٨
	Pre-drilling following by chemical splitting instead of using large excavator mounted breaker should be used as mitigation measure for rock breaking and rock drilling.	^

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;

N/A Not Applicable at this stage; • Non-compliance but rectified by \* Recommendation was made during site audit but improved/rectified by the contractor; • Non-compliance but rectified by the contractor;

<sup>#</sup> Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	No construction activity is recommended during the examination period.	^
	Ground borne noise	
	The noise level should be measured on the ground floor inside the nearest building during the TBM construction work in the daytime. If the daytime monitored ground borne noise exceeds the relevant evening/night ground borne noise criteria, evening/night construction work would not be carried out for the concerned tunnel section. Evening/night time construction work is subject to CNP application under the control of NCO.	Λ
	Public relationship strategy with 24-hour hotline system.	

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Won-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

	Mitigation Measures	Status
Water Quality C A T W SI SI SI SI SI SI SI SI SI SI	<ul> <li>Precautionary measures for construction work near natural streams</li> <li>The government provides guidelines (ETWB TCW NO. 5/2005 and DSD TC 2/2004) are providing guidelines to minimize impacts when there is construction work carried out at near natural streams course. Relevant mitigation measures for the intakes are summarised as follows: <ul> <li>Temporary site access to the work sites should be carefully planned and located to minimize disturbance caused to the substrates of streams/rivers and riparian vegetation by construction plant.</li> <li>Locations well away from the rivers/streams for temporary storage of materials (e.g equipment, filling materials, chemicals and fuel) and temporary stockpile of construction debris and spoil should be identified before commencement of works.</li> <li>Proposed works site areas inside, or in the proximity of, natural rivers and streams should be temporarily isolated to prevent adverse impacts on the stream water qualities.</li> <li>Stockpiling of construction materials, if necessary, should be completely properly covered and located away from any natural stream/river.</li> <li>Construction debris and spoil should be covered up and/or properly disposed of as soon as possible to avoid being washed into nearby rivers/streams by rain and local runoff.</li> </ul> </li> <li>Construction vessel shall be provided to collect refuse or materials lost into the sea.</li> <li>The respective areas of the marine works will be completely enclosed by the silt curtain. The curtain shall be extended from water surface down to the seabed where it is anchored using sinker blocks. The Contractor shall inspect the silt curtain on regular basis to ensure its integrity and it is serviceable for all times.</li> </ul>	^ ^ ^ ^ N/A

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Mon-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	Transfer of armour rock onto the seabed from barge at the temporary pier location should be conducted by careful grabbing and unloading to the seabed (to minimize sediment migration).	^
	The conveyor belt should be completely covered and muddy effluent from the temporary barge should be contained, treated and disposed. Where there is transfer of excavated wastes, the Contractor should provide appropriate measures to ensure that the waste is free from floatables, putrescibes, organic wastes and toxic materials and when required a refuse collection vessel be provided to collect float refuse.	٨
	Construction of stilling basin at Western Portal outfall	
	All construction for the basin should be carried out inside the temporary cofferdam which is a temporary watertight enclosure built in the water and pumped dry to expose the bottom so that construction of stilling basin can be undertaken.	^
	During the dewatering process, appropriate desilting/sedimentation devices should be provided on site for treatment before discharge. The Contractor should ensure discharge water from the sedimentation tank meet the WPCO/TM requirements before discharge.	^
	The cofferdam will remain on site until after the construction of stilling basin has been completed. The coffer dam shall be regularly inspected and maintained to ensure no spillage of waste or wastewater into the sea. Conveyance of dredged materials from the coffer dam shall be carried out cautiously to avoid spillage into the sea.	^
	The filled material for the stilling basin should be contained inside the temporary cofferdam. The top level of the cofferdam shall be constructed higher than the final backfilled level.	^
	The Contractor shall be responsible for the design, installation and maintenance of the silt curtains to minimize the impacts on the water quality and the protection of water quality. The design and specification of the silt curtains shall be submitted by the Contractor to the Engineer for approval.	N/A
	Silt curtains shall be formed from tough, abrasion resistant, permeable membranes, suitable for the purpose, supported on floating booms in such a way as to ensure that the sediment plume shall be restricted to within the limit of the works area. The silt curtain shall be formed and installed in such a way that tidal rise and fall are accommodated, with the silt curtains always extending from the surface to the bottom of the water column and held with anchor blocks. The removal and reinstallation of such curtains during typhoon conditions shall be as agreed with the Director of Marine Department. The contractor shall regularly inspect the silt curtains and check that they are moored and marked to avoid danger to marine traffic. Any damage to the silt curtain shall be repaired by the Contractor promptly and the works shall be stopped until the repair is fixed to the satisfaction of the Engineer.	N/A

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Mon-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures			
	Transfer of rock fill material (armour rock) from the barge onto the site location should be conducted by grabbing and placement on the seabed to minimize sediment migration. No free dropping of the material will be allowed.	^		
	Prior to the construction of armor rock based panel, a silt curtain shall also be installed prior to carry out any marine works as a preventive mitigation measure.	N/A		
	Construction of TBM tunnel at both portals and intakes			
	Recycled water will be used at the cutter face for cooling purposes. Used water will be collected and discharged to a settling tank for settlement. Excess water from the settling tank will be transferred to the water treatment plant on site where the addition of flocculants will assist in settlement of solids. The Contractor should ensure discharge water from the sedimentation tank meet the WPCO/TM requirements before discharge.	^		
	During the drilling process, all flushing water will be recycled for use. Discharge of the treated water to nearby drainage system shall be allowed provided that it has been treated to a level meeting with statutory requirements.	۸		
	Water flow at streams should be maintained by a temporary diversion system during the construction phase of intakes and manhole drop shafts.	^		
	General Construction Activities and Workforce			
	A. Surface runoff			
	Effluent produced from construction activities are subjected to WPCO control. Effluent produced from sites should be diverted away from stream courses. Construction works near stream course should be scheduled in the dry season as far as practical to avoid excessive site runoff discharge.	*		
	Under the <i>Water Pollution Control Ordinance</i> (WPCO), turbid water from construction sites must be treated to minimize the solids content before being discharged into storm drains. The suspended solids load can be reduced by directing the runoff into temporary sand traps or other silt-removal facilities, and other good and appropriate site management practices. Advice on the handling and disposal of construction site discharge is provided in the ProPECC Paper (PN 1/94) on Construction Site Drainage.	*		
	A drainage system layout should be prepared by the Contractor for each of the works areas (portals and intakes), detailing the facilities and measures to manage pollution arising from surface runoff from those works areas. The drainage layout and an associated drainage management plan to reduce surface runoff sediments and pollutants entering watercourses, should be submitted to the Engineer for approval and to EPD for agreement.	*		

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure; • Non-compliance but rectified by the contractor;

N/A Not Applicable at this stage; • Non-compliance but rectified by \* Recommendation was made during site audit but improved/rectified by the contractor; # Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	The system should be capable of handling stormwater from the site and directing it to sediment removal facilities before discharge. If oil and grease is used on the site or brought to the site, the stormwater should pass through oil interceptors before discharge. The interceptors should have a bypass to prevent washout in heavy storms.	٨
	A temporary channel system or earth bunds or sand barriers should be provided in works areas on site to direct stormwater to silt- removal facilities. Stockpiled materials, if susceptible to erosion of rain or wind, should be covered with tarpaulins (or/similar fabric0 or hydroseedings as far as practicable especially during the wet season.	*
	Silt removal facilities should be checked and the deposited silt and grit should be removed regularly to ensure these facilities are in good working condition and to prevent blockages.	*
	Vehicle washing areas should be drained into a settlement into a settlement basin to settle out the suspended solid before discharge to storm water drains. The water should be recycled on site whenever possible. It is suggested that the wash water from the wheel wash basin is either reused for road watering or pumped to the on-site settling tanks for treatment. Water used for dust depression purposes should be minimized and an alternative soil holding agent should be considered.	^
	B. Spillage, Oil and Solvents Any contractor generating waste oil or other chemicals as a result of his activities should register as a chemical waste producer and provide a safe storage area for chemicals on site. Oil interceptors need to be regularly inspected and cleaned to avoid wash-out of oil during storm conditions. A bypass should be provided to avoid overload of the interceptor's capacity.	^
	Any spillage should be cleaned up immediately and the resulting contaminated absorbent material should be properly managed according to Waste Disposal Regulations. Spills should be contained to avoid spreading and contaminating the water resources.	^
	Oil and fuels should be used and stored properly in designated area. All fuel tanks and storage areas should be provided with locks and be sited on within sealed areas within surrounded by bunds of with a capacity equal to 110% of the storage capacity of the largest tank.	*
	Good housekeeping practices are required to minimize careless spillage and keep the work space in a tidy and clean condition. Appropriate training, including safety codes and relevant manuals, should be given to the personnel who regularly handle the chemicals on site.	^

Types of Impacts	Mitigation Measures	Status
	C. On-Site Effluent Generation	
	Sewage arising from the additional population of workers on site should be collected in a suitable storage facility (chemical mobile toilets). Most of the work site locations are close to the public sewerage system, and therefore the use of septic tanks isare, therefore, not encouraged. Portable toilets should be used coupled with tickering away services provided by a licensed collector. They should be positioned at appropriate locations across the site to ensure no direct discharge of foul water off-site.	^
	D. Protection of Existing Flora and Fauna	
	The Contractor should provide details of the plant and operation plans at each site for approval by the Engineer before commencing construction. The plans should include how the existing flora and fauna will be protected. Locations required for groundwater levels monitoring are Eastern Portal, PFLR1(P), THR2(P), TP5, TP789 and W12.	۸
	The construction and demolition of the temporary pier may create short term impacts on the local marine water quality. The situation will be restored once the work is finished by proper phasing of the works programme and implementation of the adequate mitigation measures (e.g. silt curtain) the impacts will be minimized.	۸
	Maintaining Baseflow in Downstream Watercourses	
	The final design will be developed during the detailed design stage. The exact base flow rates to be maintained at each of the intakes will be subject to detailed site investigation at design stage.	
	<ul> <li>Purpose of the by-pass device is to maintain the base-flow of the affected stream course.</li> <li>The by-pass system comprises an approach link and a trapezoidal channel.</li> <li>The approach link is section with inclined profiled surface at a gradient of 1 in 100. It is used to direct the base flow to the bypass trapezoidal channel at its down stream end during the normal days.</li> <li>The trapezoidal channel is sized such that it could handle the base flow in the affected stream course which is estimated to be no more than 20 l/s.</li> <li>Whenever the flow in the stream course exceeding the base flow rate, the excessive flow will overflow into the intake structure via the bottom rack structure. The bottom rack structure has bar screen on the top and inclined channel at the bottom. The top level of the bar screen is level with the by-pass channel with an aim to receive the overflow from the by-pass channel.</li> <li>The by-pass channel is designed requiring minimum maintenance. However, it is recommended that the maintenance authority carry out regular maintenance inspection prior to onset of seasons and after significant rainstorm event to prevent blockage of the by-pass and bottom rack structure.</li> </ul>	N/A N/A N/A N/A N/A

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Mon-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	Mitigation Measures         General         A proper waste management plan should be implemented to promote waste minimisation at source. Where waste generation is unavoidable then the potential for recycling or reuse should be explored and opportunities taken. If wastes cannot be recycled then the recommended disposal routes should be followed.         All waste materials shall be segregated into categories covering:         • Excavated material or construction waste suitable for reuse on-site         • Excavated material or construction waste suitable for public filling areas         • Remaining C&D waste for landfill         • Chemical waste, and         • General refuse         Proper segregation and disposal of construction waste should be implemented. Separate containers for inert and non-inert wastes should be provided. The inert waste should be taken to public filling area and the non-inert waste should be transported to strategic landfills.         A trip-ticket system on the solid waste transfer/disposal operations should be included as one of the contractual requirements (ETWB TCW No. 31/2004). The Independent Environmental Checker (IEC) should responsible for auditing this system.         IEC should also responsible for auditing the well-documented record system which includes: (i) quantity of waste generation, (ii)	
	quantity of recycled material, (iii) quantity of disposed material, (iv) disposal methods and (v) sites should be implemented during construction phase. Regular cleaning and maintenance of the waste storage area should be conducted throughout the construction stage.	^
	Excavated spoil Control measures for soil temporarily stockpiled on-site should be taken in order to minimize the noise, generation of dust, pollution of water and visual impact. Key impacts include:	۸

Types of Impacts	Mitigation Measures				
	• Curfess of starbuild soil should be watted with water when reasons encould be during dry assess				
	<ul> <li>Surface of stockpiled soil should be wetted with water when necessary especially during dry season</li> <li>Disturbance of stockpiled soil should be minimized</li> </ul>	^			
	<ul> <li>Disturbance of stockpiled soil should be minimized</li> <li>Stockpiled soil should be properly sourced with tempoling consciently because rain storms.</li> </ul>	^			
	<ul> <li>Stockpiled soil should be properly covered with tarpaulins especially heavy rain storms</li> <li>Stockpiling areas should be enclosed if possible</li> </ul>	^			
	<ul> <li>Stockpling areas should be enclosed if possible</li> <li>Stockpling location should be away from the shoreline</li> </ul>				
	<ul> <li>An independent surface water drainage system equipped with silt traps should be installed at the stockpiling area</li> </ul>	~			
	Chemical wastes				
	For those processes that generate chemical waste, it may be possible to find alternatives which generate reduced quantities or even no chemical waste, or less dangerous types of chemical waste.	^			
	Construction processes produce chemical waste, the contractor must register with EPD as a Chemical Waste Producer. Wastes classified as chemical wastes are listed in the Waste Disposal (Chemical Waste) (General) Regulation (CWR). It should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Waste published by the EPD. A producer of chemical wastes should be registered as chemical waste producer and registered with EPD.	^			
	The chemical waste generated shall be properly labelled, stored and disposed of according to the CWR. Proper storage area shall be allocated on site for storage of chemical waste. The chemical waste should only be collected by a licensed collector. An updated list of licensed chemical waste collector can be obtained from EPD.	^			
	In case of spillage, spill absorbent material and emulsifiers should be available on site. This material should be replaced on a regular basis and the contaminated material stored in a designated, secure place.	*			
	<u>General refuse</u> A reputable waste collector should be employed by the contractor to remove general refuse from the site, separate from C&DM and chemical wastes, and on regular basis in order to minimize odour, pest and litter impacts. The burning of refuse at site is not permitted under the Air Pollution Control Ordinance (Cap 311).	^			
	Office waste can be reduced through recycling of paper if volumes are large enough to warrant collection.	^			
	Good management practices should be implemented to ensure that refuse is properly stored and is transported for disposal of at licensed landfills.	٨			

Remarks:
 ^
 Compliance of mitigation measure;
 X Non-compliance of mitigation measure;

 N/A
 Not Applicable at this stage;
 • Non-compliance but rectified by the contractor;

 \*
 Recommendation was made during site audit but improved/rectified by the contractor;

 #
 Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
Terrestrial Ecology	<ul> <li>During the detailed design stage, the following issues should also be considered as possible to further minimise the impacts: <ul> <li>Adjustment of site boundary to minimise use of mixed woodland as temporary works area. In particular, the woodland habitat in temporary works area of the Eastern Portal will be avoided, thereby greatly reducing the area of temporary loss of woodland habitat.</li> <li>Minimizing felling of large trees.</li> <li>About 20% of trees within the works area will be transplanted. The individual of Artocarpus hypargyreus recorded within the temporary works area of HKU1, if to be encroached, would also be transplanted.</li> </ul> </li> <li>Standard site practices including the following, should be enforced to minimise the disturbance to the surroundings: <ul> <li>Treat any damage that may occur to large individual trees in the adjacent area using materials and methods appropriate for tree surgery.</li> <li>Reinstate work sites/disturbed areas immediately after completion of the construction works, in particular, through on-site tree/shrub planting along the woodland and shrubland section within the temporary works area. Tree/shrub species used should make reference from those in the surrounding area.</li> <li>Regularly check the work site boundaries to ensure that they are not exceeded and that no damage occurs to surrounding areas.</li> <li>A total of 1.02 ha would be provided within the channelised section to maintain a deeper water depth in the expanded channel, in particular during dry season as well as a basin at the end of the channelised section to provide living space for aquatic life. Step chute in the form of a series of descending water pools would be constructed between the low flawe channel, and the form of a series of descending water pools would be constructed between the low flawe channel and the undisturbed stream course. There would also be openings for aquatic fauna between each chute step (pool). These could work like a "ladder" to help avoid isolating the aqu</li></ul></li></ul>	

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Mon-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	Surveys of amphibians at E4(P), PFLR1(P), W12(P), MB16, E5(B)(P), TP789(P) and P5(P) prior to commencement of construction is recommended. Frogs, including Hong Kong Cascade Frog and Lesser Spiny Frog, and tadpoles found at work areas of these proposed intake points will be collected and translocated to nearby streams that will not be affected by the project. These procedures should be performed by experienced herpetologists. A detailed translocation proposal will be submitted during the detailed design stage.	^
	Measures should also be taken to avoid runoff to streams and marine habitats. Stream/channel which could potentially be affected during construction should be prevented from sedimentation by erection of sediment barriers. Site runoff should be desilted by siltation traps in streams/channels or diverted, to reduce the potential for suspended sediments, organics and other contaminants to enter the local stream environment.	۸
Marine Ecology	Silt curtains will be deployed during the construction and demolition of the temporary berthing point. Deployment of silt curtains around the berthing point area would effectively avoid adverse water quality impacts due to barge filling. No significant ecological impact is anticipated.	N/A
	The invert of the stilling basin would be at -5.4 mPD. A cofferdam in the form of pipe-pile wall is to be constructed outside the stilling basin prior to the construction of basin. The cofferdam will be dewatered to provide a working area for construction of the stilling basin. The boulders from the seawall will then be removed by landbased grabs.	^
	Although the speed of the working vessels to be used in the Project (mainly barges) would not be high, a speed limit for marine traffic is proposed as a precautionary measure. A speed limit of 10 knots should be strictly enforced in the works area, in particular in the waters between the outfall location and the navigation channel in East Lamma Channel.	^

Types of Impacts	Mitigation Measures	Status
Landscape and Visual	The proposed landscape and visual mitigation measures during the construction phase include: CM1 - Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. CM2 - Existing trees to be retained on site should be carefully protected during construction. The detailed proposal for any trees felling and transplantation is subject to Lands Department's approval on tree felling application at the detailed design stage. CM3 - Trees unavoidably affected by the works should be transplanted where practical. CM4 - Compensatory tree planting should be provided to compensate for felled trees. CM5 - The extent of disturbance on the existing stream course should be minimized. Any temporary works areas within the stream course shall be reinstated after construction. CM7 - Control of night-time lighting CM8 - Erection of decorative screen hoarding	

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;

Types of Impacts	Mitigation Measures	Status
	The Cultural Heritage Impact Assessment has identified the following resources which will require mitigation measures during the construction stage;	
	Haw Par Mansion (including boundary wall and gate) A condition survey must be undertaken by a qualified professional prior to the commencement of construction works for the tunnel portal in order to assess the structural integrity of the mansion, wall and gate (with special attention paid to any fragile architectural features). A report containing description of the types of construction, identification of fragile elements, an appraisal of the condition and a photographic record must be prepared. The report must also provide an assessment indicating whether further precautionary measures will be necessary during the construction phase, and if so provide details for sufficient protective measures, including monitoring for vibration control to ensure that no damage to the structure and fabric of the house, wall and gate results from the construction works. The report must be submitted to AMO for approval before construction activities commence. Upon approval the appropriate monitoring and precautionary measures shall be put into place.	۸
Cultural Heritage	A buffer zone with a minimum width of 3 metres and an obstruction free access point must be maintained between the boundary wall/gate and the temporary works area (during construction works associated for both the tunnel portal and the permanent vehicle access ramp). This is to enable access for routine maintenance works on the wall and to ensure that the wall is not damaged by machinery operation or related construction activities. The temporary works area will be enclosed by standard DSD site hoarding.	۸
	Former Explosive Magazine of Victoria Barracks	
	A condition survey must be undertaken by a qualified professional prior to the commencement of construction works in order to assess the structural integrity of the retaining wall and the extent of damage from cracks and vegetation growth. A report containing a description of the wall's construction materials, identification of fragile and/or endangered elements, an appraisal of the condition and a photographic record of the retaining wall must be prepared. The report must also provide an assessment indicating whether further precautionary measures will be necessary during the construction phase, and if so provide details for sufficient protective measures, such as monitoring for vibration control, to ensure that no damage to the retaining wall results from the construction works. The report must be submitted to AMO for approval before construction activities commence. Upon approval the appropriate monitoring and precautionary measures shall be put into place.	Λ
	A buffer zone with a minimum width of 3 metres and an obstruction free access point must be maintained between the retaining wall and the temporary works area (for the duration of the construction phase). The works area will be enclosed by standard DSD site hoarding.	^

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Mon-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
Fisheries	Silt curtain will be deployed during the construction and demolition of the temporary berthing point. With the deployment of silt curtains around the berthing point area, adverse water quality impact associated with the filling would not be anticipated. No significant fisheries impact is anticipated.	N/A
	The invert of stilling basin will be found at -5.4 mPD. A cofferdam in the form of pipe-pipe wall is to be constructed outside the stilling basin prior to the construction of basin. The cofferdam will be dewatered to provide a working space for the construction of stilling basin. The boulders from the seawall will then be removed by landbased grabs.	۸
Hazard to Life	There will be no overnight storage of explosives for this project. Transportation of explosives to site for the construction of adit will be undertaken on a daily basis. The contractor is required to destroy any unused explosives before nightfall. If contractor wishes to set up magazines for overnight storage of explosives, it is necessary to carry out risk assessment and seek the relevant approval following the EIAO process.	^

APPENDIX K EVENT ACTION PLANS

# **Appendix K - Event Action Plans**

## Event/Action Plan for Air Quality

	ACTION				
EVENT	ET	IEC	SUPERVISING OFFICER'S REPRESENTATIVE	CONTRACTOR	
ACTION LEVEL					
1.Exceedance for one sample	<ol> <li>Identify the source and investigate the causes and propose remedial measures</li> <li>Inform Supervising Officer's Representative &amp; IEC</li> <li>Repeat measurement to confirm finding</li> <li>Increase monitoring frequency to daily</li> </ol>	<ol> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> </ol>	1.Notify Contractor	<ol> <li>Rectify any unacceptable practice</li> <li>Amend working methods if appropriate</li> </ol>	
2.Exceedance for two or more consecutive samples	<ol> <li>Identify the source</li> <li>Inform Supervising Officer's Representative &amp; IEC</li> <li>Repeat measurements to confirm findings</li> <li>Increase monitoring frequency to daily</li> <li>Discuss with Supervising Officer's Representative &amp; IEC for remedial actions required</li> <li>If exceedance continues, arrange meeting with Supervising Officer's Representative &amp; IEC</li> <li>If exceedance stops, cease additional monitoring</li> </ol>	<ol> <li>Checking monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> <li>Discuss with ET, IEC and Contractor on proposed remedial actions</li> <li>Advise the Supervising Officer's Representative &amp; ET on the effectiveness of the proposed remedial measures</li> <li>Supervise the implementation of the remedial measures</li> </ol>	<ul> <li>1.Confirm receipt of notification of failure in writing</li> <li>2.Notify Contractor</li> <li>3.Ensure remedial actions properly implemented</li> </ul>	<ol> <li>Submit proposals for remedial actions to Supervising Officer's Representative within 3 working days of notification</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate</li> </ol>	
LIMIT LEVEL					
1.Exceedance for one sample	<ol> <li>Identify source,,investigate the causes and propose remedial measures</li> <li>Inform Supervising Officer's Representative &amp; IEC and EPD</li> <li>Repeat measurement to confirm finding</li> <li>Increase monitoring frequency to daily</li> <li>Assess effectiveness of Contractor's remedial actions and keep EPD and Supervising Officer's Representative &amp; IEC informed of the results</li> </ol>	<ol> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> <li>Discuss with ET and Contractor on proposed remedial actions</li> <li>Advise the Supervising Officer's Representative on the effectiveness of the proposed remedial measures</li> <li>Supervise the implementation of the remedial measures</li> </ol>	<ul><li>1.Confirm receipt of notification of failure in writing</li><li>2.Notify Contractor</li><li>3.Ensure remedial actions properly implemented</li></ul>	<ol> <li>Take immediate action to avoid further exceedance</li> <li>Submit proposals for remedial actions to Supervising Officer's Representative within 3 working days of notification</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate</li> </ol>	
2.Exceedance for two or more consecutive samples	<ol> <li>Identify source</li> <li>Inform Supervising Officer's Representative, IEC and EPD the causes &amp; actions taken for the exceedances</li> <li>Repeat measurement to confirm findings</li> </ol>	<ol> <li>Discuss amongst Supervising Officer's Representative, ET and Contractor on the potential remedial actions</li> <li>Review Contractor's remedial actions to assure their effectiveness and advise the</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing</li> <li>Notify Contractor</li> <li>In consultation with the IEC, agree with the Contractor on the remedial measures to be</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance</li> <li>Submit proposals for remedial actions to Supervising Officer's Representative within 3 working</li> </ol>	

	ACTION			
EVENT	ET	IEC	SUPERVISING OFFICER'S	CONTRACTOR
			REPRESENTATIVE	
ACTION LEVEL				
	<ul> <li>4. Increase monitoring frequency to daily</li> <li>5. Investigate the causes of exceedance</li> <li>6. Arrange meeting with &amp; IEC and Supervising Officer's Representative to discuss the remedial actions to be taken</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep ER, IEC and EPD informed of the results</li> <li>8. If exceedance stops, cease additional monitoring</li> </ul>	Supervising Officer's Representative accordingly 3.Supervise the implementation of the remedial measures	<ul> <li>implemented</li> <li>4.Ensure remedial measure are properly implemented</li> <li>5.If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated</li> </ul>	<ul> <li>days of notification</li> <li>3. Implement the agreed proposals</li> <li>4. Resubmit proposals if problem still not under control</li> <li>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated</li> </ul>

### Event/Action Plan for Construction Noise

EVENT		ACT	ION	
	ET	IEC	SUPERVISING OFFICER'S REPRESENTATIVE	Contractor
Action Level	<ol> <li>Notify IEC, Supervising Officer's Representative and Contractor</li> <li>carry our investigation by reviewing all the relevant monitoring data and the corresponding construction activities. Exceedances should also be confirmed by immediate verification in the field as far as practical.</li> <li>Report the results of investigation to the IEC, Supervising Officer's Representative and Contractor</li> <li>Discuss with the Contractor and formulate remedial measures</li> <li>increase monitoring frequency to check mitigation effectiveness</li> </ol>	<ol> <li>Review the analysed results submitted by the ET</li> <li>Review the proposed remedial measures by the Contractor and advise the Supervising Officer's Representative &amp; ET accordingly</li> <li>Supervise the implementation of remedial measures</li> </ol>	<ol> <li>Confirm receipt of notification of complaint in writing</li> <li>Notify Contractor</li> <li>require Contractor to proposed remedial measures for analyzed noise problem</li> <li>Ensure remedial measures are properly implemented</li> </ol>	<ol> <li>Identify practicable measures to minimize the noise impact. Submit noise mitigation proposals to ET, IEC and ET.</li> <li>Implement noise mitigation proposals</li> </ol>
Limit Level	<ol> <li>Notify IEC, Supervising Officer's Representative, EPD and Contractor</li> <li>Identify the source(s) of impact by reviewing all the relevant monitoring data and the corresponding construction activities. Exceedances should also be confirmed by immediate verification in the field as far as practical.</li> <li>Repeat measurement to confirm findings</li> <li>Increase monitoring frequency</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>inform IEC, Supervising Officer's Representative and EPD the cause &amp; actions taken for the exceedances</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and Supervising Officer's Representative informed of the results</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst Supervising Officer's Representative, ET, and Contractor on the potential remedial actions</li> <li>Review Contractor's remedial actions to assure their effectiveness and advise the Supervising Officer's Representative &amp;ET accordingly</li> <li>Supervise the implementation of the remedial measures</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing</li> <li>Notify Contractor</li> <li>Require Contractor to propose remedial measures for the analyzed noise problem</li> <li>Ensure remedial measures are properly implemented</li> <li>If exceedance continuous, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is aborted</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance</li> <li>Identify practicable measures to minimize the noise impact. Submit proposals for remedial actions to Supervising Officer's Representative within three working days of notification</li> <li>Implement the agreed proposals</li> <li>Resubmit proposal if problem still not under control</li> <li>Stop the relevant portion of works as determined by the Supervising Officer's Representative until the exceedance is abated</li> </ol>

### Event/Action Plan for Water Quality

		ACTION						
EVENT	ET	IEC	SUPERVISING OFFICER'S REPRESENTATIVE	CONTRACTOR				
ACTION LEVEL		l						
Action level being exceeded by one sampling day	<ol> <li>Repeat in situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC, contractor and Supervising Officer's Representative;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods.</li> <li>Discuss mitigation measures with IEC and Contractor</li> <li>Repeat measurement on next day of exceedance.</li> </ol>	<ol> <li>Discuss with ET and Contractor on the mitigation measures. Review proposals on mitigation measures submitted by Contractor and advise the Supervising Officer's Representative accordingly; and</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Discuss with IEC on the proposed mitigation measures; and</li> <li>Make agreement on the mitigation measures to be implemented.</li> </ol>	<ol> <li>Inform the Supervising Officer's Representative and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ET and IEC and propose mitigation measures to IEC and Supervising Officer's Representative;</li> <li>Implement the agreed mitigation measures.</li> </ol>				
Action level being exceeded by more than one consecutive sampling days	<ol> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC, contractor;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC, Supervising Officer's Representative and Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Prepare to increase the monitoring frequency to daily;</li> <li>Repeat measurement on next day of exceedance.</li> </ol>	<ol> <li>Discuss with ET and Contractor on the mitigation measures. Review proposals on mitigation measures submitted by Contractor and advise the Supervising Officer's Representative accordingly; and</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Discuss with IEC on the proposed mitigation measures; and</li> <li>Make agreement on the mitigation measures to be implemented.</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Inform the Supervising Officer and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment and</li> <li>Consider changes of working methods;</li> <li>Discuss with ET and IEC and propose mitigation measures to IEC and Supervising Officer's Representative within 3 working days;</li> <li>Implement the agreed mitigation measures.</li> </ol>				
LIMIT LEVEL								
Limit level being exceeded by one sampling day	<ol> <li>Repeat measurement on next of exceedance to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC, contractor, Supervising Officer's Representative and EPD;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC, Supervising Officer's Representative and Contractor.</li> </ol>	<ol> <li>Check monitoring data submitted by ET and Contractor's working methods.</li> <li>Discuss with ET and Contractor on possible mitigation measures;</li> <li>Review the proposed mitigation measures submitted by Contractor and advise the Supervising Officer's Representative accordingly;</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing</li> <li>Discuss with IEC, ET and Contractor on the proposed mitigation.</li> <li>Request Contractor to view the working methods.</li> <li>Ensure mitigation measures are properly implemented.</li> </ol>	<ol> <li>Inform the Supervising Officer's Representative and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment and consider changes of working methods;</li> <li>Discuss with ET, IEC and Supervising Officer's Representative and propose mitigation measures to Supervising Officer's Representative and IEC within 3 working days;</li> </ol>				

		AC	CTION	
EVENT	ET	IEC	SUPERVISING OFFICER'S REPRESENTATIVE	CONTRACTOR
				5. Implement the agreed mitigation measures.
Limit level being exceeded by more than one consecutive sampling days	<ol> <li>Repeat measurement on next of exceedance to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC, contractor, Supervising Officer's Representative and EPD;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC, Supervising Officer's Representative and Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days.</li> </ol>	<ol> <li>Check monitoring data submitted by ET and Contractor's working methods.</li> <li>Discuss with ET and Contractor on possible mitigation measures;</li> <li>Review the proposed mitigation measures submitted by Contractor and advise the Supervising Officer's Representative accordingly;</li> <li>Supervise the implementation of mitigation measures.</li> </ol>	<ol> <li>Discuss with IEC, ET and Contractor on the proposed mitigation measures;</li> <li>Request Contractor to critically review the working methods;</li> <li>Make agreement on the mitigation measures to be implemented;</li> <li>Ensure mitigation measures are properly implemented;</li> <li>Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit level</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance</li> <li>Discuss with ET, IEC and Supervising Officer's Representative and propose mitigation measures to Supervising Officer's Representative and IEC within 3 working days;</li> <li>Implement the agreed mitigation measures;</li> <li>Resubmit proposals of mitigation measures if problem still not under control;</li> <li>As directed by the Supervising Officer, to slow down or to stop all or part of the construction activities until no exceedance of Limit level.</li> </ol>

APPENDIX L COMPLAINT LOG

### **APPENDIX L – COMPLAINT LOG**

Log Ref. Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
Com-2008-05-003 Construction site at Eastern Portal		The complaint was lodged by Ms. Ng on 22 May 2008 regarding noise nuisance generated from the construction activities at the construction site of Eastern Portal	According to the Contractor, only one excavator and one generator were operated for the excavation works around 8 am on 22 May 2008 at the Eastern portal. No other construction activities were conducted. In response to the complaint, The Contractor agreed to reschedule their current works activities, with immediate effect from 23 May 2008, that only site preparation works without noise nuisance to the nearby residents will be carried out from 7:00 am to 8:00 am at the Eastern Portal area. Base on the information collected and the monitoring results, the complaint was considered not justifiable since (1) no exceedance of the noise monitoring results was recorded in May and (2) no non-	Closed
			compliance or observation on noise was recorded.	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
Com-2008-05-004	Construction site at Western Portal (Marine Works)	31 May 2008	The complaint was lodged by one of the local resident on 31 May 2008 regarding the noise nuisance generated from the marine works at Western Portal.	According to the Contractor, only two derrick barges and one tug boat were operated for the seabed formation works around 18:00 hrs on 31 May 2008 at the Western Portal. No other construction activities were conducted. Base on the information collected and the monitoring results, the complaint was considered not justifiable since (1) no exceedance of the noise monitoring results was recorded in May and (2) no non- compliance or observation on noise was recorded.	Closed
Com-2008-07-007	Construction site at Eastern Portal	2 July 2008	The complaint was lodged by a resident of The Legend on 2 July 2008 regarding noise nuisance generated from the construction activities at the construction site of Eastern Portal		Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				In response to the complaint, The Contractor review his forthcoming operations within the Eastern Portal site as previous they agreed, reschedule their current works activities, with immediate effect from 23 May 2008, that only site preparation works without noise nuisance to the nearby residents will be carried out from 7:00 am to 8:00 am at the Eastern Portal area. Additional noise monitoring was conducted on 16 and 17 July 2008 during the drilling rig (Jumbo), excavator and wheel loader were operated for drilling works.	
				Base on the information collected and the monitoring results, the complaint was considered not justifiable since (1) no exceedance of the noise monitoring results was recorded in June and July 2008 and additional noise monitoring (2) no non-compliance or observation on noise was recorded.	

COM-2008-10-011The complaint was lodged by one of the resident of Victoria Road, Ms Cheung on 11 October regarding about the noise nuisance generated from the construction works at Western PortalAccording to the Contractor, excavation works and marine works including sheet piling works were also conducted at the time of complaint at Western PortalAdditional noise monitoring was conducted on 15 October 2008, drilling works, excavation works and right works, excavation works, excavation works, excavation works, excavation works, excavation works, excavation works, excav	Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
Construction       works were also conducted. The construction noise levels measured during the construction works were well below the construction noise limit of 75 dB(A)	COM-2008-10-011	site at Western	11 October 2008	one of the resident of Victoria Road, Ms Cheung on 11 October regarding about the noise nuisance generated from the construction works	<ul> <li>excavation works and marine works including sheet piling works were also conducted at the time of complaint at Western Portal</li> <li>Additional noise monitoring was conducted on 15 October 2008, drilling works, excavation works and marine works including sheet piling works were also conducted. The construction noise levels measured during the construction works were well below the construction noise limit of 75 dB(A)</li> <li>The Contractor agreed to reschedule the starting time of the construction works to 8:15am on every Saturday that without noise nuisance from the construction works to the nearby residents will be carried out from 7:00 am to 8:15 am at the Western Portal area.</li> <li>Base on the information collected, the noise level measured at outside Aegean Terrace during the</li> </ul>	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				noise limit of 75 dB(A). Also, the Contractor has implemented the remedial measure that reschedule the starting time of the construction works to 8:15am on every Saturday immediately after receiving the complaint to minimize the noise nuisance to the nearby residents.	
COM-2008-10-012	Construction site at Intake TP5	15 October 2008	The complaint was lodged by Mr Choi on 15 October 2008 regarding about the noise generated from the GI works, which starts from 8:30 hrs to 17:30 hrs next to Aigburth at May Road.	According to the information provided by the Contractor, only rotary type drill rigs and water pumps were operated for the GI works at the time of complaint at Intake TP5.	
COM-2008-10-013	Construction site at Intake TP5	31 October 2008	The complaint was lodged by Mr Lai on 31 October 2008 regarding the black smoke is emitted and noise is generated from the machine at the site (Intake TP5), he needed to close the windows to prevent the black smoke from entering his flat and to attenuate the noise.	conducted on 3 Nov 2008 and 24 Oct, 5 Nov, 7 Nov 2008 respectively.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
COM-2008-11-015	Construction site at Intake TP5	4 November 2008	The complaint was lodged by Ms Lee on 4 November regarding the noise nuisance generated from the construction works at Intake TP5.	<ul> <li>without noise nuisance to the nearby residents will be carried out from 7:00 am to 8:00 am at Intake TP5. Acoustic insulating materials have been applied for enclosing water pump and rotary type drill rigs to minimize the noise nuisance to the nearest residents.</li> <li>Base on the information collected, the noise level measured at the podium of the Valverde at May Road were well below the construction noise limit of 75 dB(A) after the Contractor has implemented the remedial measure.</li> </ul>	
COM-2008-11-016	Construction site at Western Portal	17 November 2008	The complaint was lodged by Mr Cheng on 17 November 2008 regarding dust nuisance arising from the soil nailing works at the roadside slope of Cyberport Road.	According to the information provided by the Contractor, soil nailing works were conducted and some plant equipments i.e air compressor and generator were operated at the time of complaint at Western Portal. Base on the regular air quality monitoring in November 2008 at Outside Aegean Terrace (AQ2) and Outside The Site Office at Western	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				Portal (AQ3), the dust levels measured at AQ2 for 1 hour TSP and at AQ3 for 24 hour TSP were well below the Action Level (321µg/m3 for 1 hour TSP and 156µg/m3 for 24 hour TSP). Also, the Contractor has implemented the dust suppression measures to prevent dust nuisance from the construction activities including soil nailing works.	
COM-2008-11-019	Construction site at Western Portal	29 November 2008	The complaint was lodged by Ms Cheung on 1 December 2008 regarding noise nuisance at Western Portal at 08:30 hrs approx on 29 November 2008 and 00:30 on 1 December 2008.	·	Closed
	Construction site at Western Portal			The complaint was considered not justifiable as Construction Noise Permit (CNP) – CNP No. GW- RS0827-08 has been granted from	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
COM-2008-12-020		28 December 2008	The complaint was lodged by Ms Cheung on 28 December 2008 regarding the excavator was found working within Western Portal works area on Sunday.	EPD for carrying out the construction works at Hong Kong West Drainage Tunnel (Western Portal), Cyberport Road, Cyberport,	
COM-2009-01-021	Muddy Water Discharged into Sea at Western Portal	21 January 2009	Muddy water was observed from discharging into the sea at Western Portal Site	Sundays)between 0700 – 1900hoursBase on the information collected, the muddy water discharged into the sea is considered due to the operations of excavation of stilling basin and poor condition of the silt curtain.The Contractor agreed to review their current provisions to prevent any muddy water from discharging into the sea again and close check the	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				condition of the silt curtain.	
COM-2009-01-022(A) COM-2009-01-022(B) COM-2009-01-022(C)	Construction site at Western Portal	12 January 2009 21 January 2009 21 January 2009	The complaint was lodged by Mr Chan, the assistant of Mr CHAN Ngok pang (Southern District Councillor) about the resident in Baguio Villa near Victoria Road, Mr Ronald Chan concerns on the noisy activities carried out at Western Portal site.The complaint was lodged by resident of Aegean Terrace at Sassoon Road about the noise nuisance generated from Western Portal Site.The complaint was lodged by the resident in Baguio Villa near Victoria Road about	the noise level measured at outside Aegean Terrace during the construction works at Western Portal site were well below the construction noise limit of 75 dB(A). Aegean Terrace is at location close to the major site activities compared with Baguio Vila. Also, The Contractor	Closed
			noisy works at Western Portal Site.		
	Construction site at Eastern Portal		Complaint of Construction Noise at Early Morning	e	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM-2009-02-023		7 February 2009	(07:45hrs) at Eastern Portal Site	The Contractor was reminded to strengthen their site supervision and provide sufficient site-specific environmental training for sub- contractor to ensure that such situation would not be recurred.	
COM-2009-03-025 COM-2009-03-026	Construction site at Western Portal	2 March 2009 4 March 2009 7 March 2009	Complaint of noise generated by midnight works and night- time lighting at Western Portal Site Complaint of pipe hitting noise at midnight at Western Portal Site.	the regular noise monitoring was conducted during the construction works at the restricted hours. The noise measurement results were well below the construction noise limit of	
				during the night time. The Contractor was reminded to strengthen their site supervision and implement necessary noise mitigation measures to minimize and avoid the construction noise impact to the residents nearby especially during the restricted hours. Regarding the complaint of spotlight hanging on the plant at the site	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				reminded to implement the mitigation measures for Visual during the construction by controlling the night-time lighting so that the residual visual impacts can be accepted.	
COM-2009-04-028	Construction site at Western Portal	7 April 2009	Complaint of noise generated from the construction works conducted till 11:00pm at Western Portal of the Hong Kong West Drainage Tunnel.	provided by The Contractor, TBM, conveyor belt, ventilation fan, tower	
COM-2009-04-029		10 April 2009	Complaint of noise generated by TBM works at Western Portal.		
				According to the photos taken on 8 April 2009, misplacement of plant was observed at Western Portal Site. Upon advice, The Contractor immediately moved the fan properly.	Closed
				Based on the information collected, the construction noise levels measured were well below the construction noise limit of 75 dB(A) for the period of 0700-1900 hrs on	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				normal weekdays, 65 dB(A) for the	
				period of 0700-2300 hrs on holiday;	
				and 1900-2300 hrs on all other days	
				and baseline level for the period of	
				2300-0700 hrs of next day. The	
				ground borne noise levels measured	
				were also well below the	
				construction ground borne noise	
				standards (i.e. 65 dB(A) – Daytime	
				(except General Holiday and	
				Sundays) and 55 $dB(A)$ – Daytime	
				during general holidays and Sunday	
				and all days during Evening (1900 to	
				2300 hrs). No exceedances of noise	
				level have been recorded in March	
				and April 2009.	
				The Contractor was advised to	
				strictly follow the conditions of the	
				permit to avoid any misplacement of	
				plants in the future. Also, The	
				Contractor should take sufficient	
				noise mitigation measures to	
				minimize the environmental impact	
				on the nearby community as	
				recommended in the approved EIA	
				report.	
				In addition, DNJV already arranged	
				tailors made training for the	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				Production Team including the senior management and foreman to explain the conditions and requirements listed on the CNP and delegated one Engineer to ensure all construction activities and PMEs to be used are fully complying with CNP and legislation requirements before the commencement of the construction activities during the restricted hour.	
				Base on the information collected, regular noise Monitoring was conducted during the night time to check the noise levels are complying with the construction noise criteria. The noise levels measured at NC3 during the construction works at night time were well below the construction noise limit.	
				The Contractor was reminded to strengthen their site supervision by delegated Engineer to ensure all construction activities and PMEs to be used are fully complying with CNP and legislation requirements and implement necessary noise	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				mitigation measures as recommended in the Approved EIA report to minimize and avoid the construction noise impact to the residents nearby especially during the restricted hours.	
COM-2009-04-030	Construction 	30 April 2009	Complaint of Construction Noise Generated at Night at Western Portal.	-	
COM-2009-05-031	Portal	4 May 2009	Complaint of low frequency noise emitted from the construction site at Western Portal.	gantries were the activities conducted in the night of 30 April 2009. In accordance with the night time	
		11 May 2009	Complaint of Construction Noise nuisance generated from the Western Portal Site from day to night.	visit on 15 May 2009, the noise levels at Aegean Terrace was not high but with occasionally sound of locomotive and tower crane operations.	Closed
				No exceedance of noise level was recorded since the commencement of the project works at Western Portal Site. The noise levels measured at NC3 during the construction works were well below the construction noise limit.	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				The Contractor will continue implementing their mitigation measures (e.g. Instruct workers not to shout during work in the evening; no horn signal of locomotive after 6:55 pm).	
COM-2009-05-032	Construction site at Eastern Portal	13 May 2009	The complaint was lodged by a resident regarding the Construction Noise Nuisance from the construction works that were carried out from early morning till night time at Eastern Portal Site Area.	Based on the information collected, the noise levels measured at NC1/NC1a and NC2 during the construction works were well below the construction noise limit or	Closed
COM-2009-06-035	Hong Kong West Drainage Tunnel Construction Site at Cyberport	3 June 2009	EPD received a public complaint raised by Mr. Lee regarding the transportation and disposal of construction wastes from Hong Kong West Drainage Tunnel Construction Site at Cyberport on 3 June 2009.	alternative disposal ground is proposed by The Contractor and they have been submitted the relevant information and sought the approval from Supervising Officer. The	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				ground.	
COM-2009-06-037	Construction	23 June 2009	The few noise complaints		
	site at Eastern Portal		were lodged by a resident of The Legend and Ronsdale Garden regarding the Construction Noise Nuisance from the construction works at Eastern Portal Site Area since 7:00a.m and in the	<ul><li>Based on the information collected, the noise levels measured at NC1 and NC2 during the construction works were well below the construction noise limit or baseline level.</li><li>In response to the complaints, the</li></ul>	
COM-2009-06-038			afternoon. The complaint was raised by Ms Wong of Goodwell Property Management, she wrote on behalf of the Estate Owner Committe of Legend	and movable noise barriers were provided for rock excavation to reduce noise.	Closed
			at Tai Hang about noise nuisance arising from the excacvation works at Eastern Portal site portion. The Committe requested the Contractor to provide mitigation measures to mininise the impact.	implement sufficient noise mitigation measures as recommended in the approved EIA report to minimize the nuisance caused to the nearby	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM-2009-08-040	Construction site at Intake PFLR1	26 August 2009	The complaint was relating to the noise generated from the construction activities of breaking of the existing boundary wall of Pokfulam Road Playground by use of the hand-held electric breaker.	Noise monitoring results conducted on 1 September 2009 at NC11 - Honey Court for the Intake PFLR1 was submitted and no exceedance was recorded. In addition, based on the regular site inspection conducted	Closed
COM-2009-09-042	Construction site at Eastern Portal	21 September 2009	The complaint was raised by a resident of The Legend regarding poor housekeeping and construction noise nuisance from the Eastern Portal Site Area.	taken action immediately to rectify	Closed

Log Ref.	Location	<b>Received Date</b>	<b>Details of Complaint</b>	Investigation/Mitigation Action	Status
				temporary works were stored in an orderly manner.	
				Regarding the complaint of construction noise impact, the noise levels measured at The Legend (NC2) during the construction works in the normal working hours were well below the construction noise limit level.	
				Nevertheless, the Contractor is also committed to implementing sufficient noise mitigation measures as recommended in the approved EIA report to minimize the nuisance caused to the nearby residents and provide training for the workers to increase awareness of their environmental responsibilities.	
COM-2009-10-044	Construction site at Eastern Portal	6 and 7 October 2009	The complaint was raised by a resident of The Legend and Ronsdale Garden regarding the construction noise	Based on the information gathered in the Investigation, the noise levels measured (additional noise monitoring) at The Legend (NC2)	Closed

Log Ref.	Location	<b>Received Date</b>	<b>Details of Complaint</b>	Investigation/Mitigation Action	Status
COM-2009-10-045			nuisance from the Eastern Portal Site Area.	and Ronsdale Garden during the construction works including rock breaking works and soil nailing works were ranged from 68.4dB(A) to 75.3 dB(A) in the normal working hours. The Contractor is committed to implementing sufficient noise mitigation measures as recommended in the approved EIA report to minimize the nuisance caused to the nearby residents and provide training for the workers to increase awareness of their environmental responsibilities. It is recommended to increase the construction noise monitoring frequency for Eastern Portal Site to check the mitigation effectiveness.	
COM-2009-11-054	Construction site at Western Portal	23and29November 2009	The complaint was raised by a resident of Aegean Terrace regarding the construction noise nuisance from the	Base on the information collected, the noise levels measured at NC3 during the construction works were well below the construction noise	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
			Western Portal Site Area.	limit. Nevertheless, the Contractor is also committed to implement sufficient noise mitigation measures as recommended in the approved EIA report, Clause 5.4.15 to minimize/avoid the nuisance caused to the nearby residents.	
COM-2009-12-059	Construction site at Intake MB16	27 November 2009	The complaint was received on 2 November 2009 regarding the dust nuisance caused by the works at the Construction Site at Mount Butler Road near Clementi Road (Intake MB16). EPD subsequently issued a notice of complaint.	<ul><li>the Contractor has implemented the dust suppression measures to prevent dust nuisance from the construction activities.</li><li>During the site inspection in</li></ul>	Closed
COM-2009-12-061	Construction site at Intake PFLR1	23 and 28 December 2009	Two public complaints were received from the resident of Pok Fu Lam Road on 23rd and 28th December 2009 respectively about the construction noise nuisance from the construction site at	the Investigation, the noise levels measured at Honey Court (NC11)	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			Intake PFLR 1.	The location of the designated noise monitoring station (NC11 – Honey Court) is at location close to the construction site compared with Pok Fu Lam Height.	
				In addition, a large scale innovation works being undertaken at a resident building adjacent to the Pok Fu Lam Height was observed during the routine site inspection. The innovation works included hammering and drilling on the outer walls of the building and contributed significantly to the noisy environment.	
COM-2010-01-062	Construction site at Western Portal	3 January 2010	received from the resident of Bel-Air through the project hotline on 3rd January 2010	during the construction works were well below the baseline level. The location of the designated noise	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
Log Ref. COM-2010-01-063 COM-2010-01-066(1), (2) and (3)	Location Intake MB16	Received Date20 January 201023, 25, 27 Januaryand 22010	The first complaint was raised by the resident at No. 58 Mount Butler Road about the noise and vibration generated from the works on 20 January 2010. Three complaints were raised	environmental impact to the nearby residents. Based on the EIA assessment results, No. 58 Mount Butler Road and Amber Lodge are not the potential ground borne noise sensitive receivers as they are not within the influence zone near the Main Tunnel alignments from Cyberport to Tai Hang and the alignments of the adits.	Status
			by the resident of Amber Lodge through the Project Hotline regarding the low	The additional ground borne noise levels measured at inside Amber Lodge during the TBM works were well within the construction ground borne noise standards. The Contractor volunteered to stop the operation of the East TBM	Closed
				between midnight and 07:00 hours in Week 6 and 7 after which the machine has moved far away from these premises	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM-2010-02-073	Western Portal	3 February 2010	Complaint of noise generated by the operation of plants, rock falling and flash lighting within Western Portal site area.	the noise levels measured at NC3 during the construction works were	Closed
COM-2010-03-080	Intake PFLR1	1 March 2010	The public complaint was received from the resident of Honey Court referred by a DC member (Mr. Stephen Chan) on 1st March 2010 about the construction noise nuisance from the construction site at Intake PFLR 1	the Investigation, the noise levels measured at Honey Court (NC11) in February and March 2010 were ranged from 62.3 dB(A) to 74.7 dB(A). The noise levels were	Closed

Log Ref.	Location	<b>Received Date</b>	<b>Details of Complaint</b>	Investigation/Mitigation Action	Status
COM-2010-03-081	Intake TP789	5 March 2010	The complaint was received from Kerry Management Ltd. on 5th March 2010 about the construction noise complaints raised by some tenants of Tavistock. They complained about the noisy activities being carried out at Intake TP789 on Saturday.	the investigation, the noise levels measured at Tregunter Path near Tavistock were below the construction noise limit and the Contractor has already implemented the noise mitigation measures to	Closed
COM-2010-03-082 and COM-2010-03-087	Western Portal	6 March 2010 15 March 2010	Two public complaints were received from the residents of Bel-Air at Western Portal on 6th and 15th March 2010 about the Construction Noise and Dust Nuisance from Hong Kong West Drainage Tunnel Construction Site at Cyberport (i.e. Western Portal Site) respectively.	measured at NC3 and AQ2/AQ3 during the construction works were below the noise and air quality criteria respectively. Also, the Contractor has implemented appropriate environmental mitigation	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				from the construction works. Nevertheless, the Contractor was reminded to review the effectiveness of the implemented noise and air quality mitigation measures from time to time during different construction phases.	
COM-2010-04-094	Western Portal	9 April 2010	The public complaint was received by EPD hotline on 9 <sup>th</sup> April 2010 regarding construction dust nuisance from the Hong Kong West Drainage Tunnel construction site at Cyberport (i.e. Western Portal Site)	the air quality levels measured at AQ2 and AQ3 during the construction works were below the air quality criteria. Also, the Contractor has implemented	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				enough and appropriate to suit the site condition from time to time during different construction phases to minimize the dust nuisance.	
COM-2010-04-097	Intake TP789/TP4	22 April 2010	The complaint was received from resident of Tregunter Tower on 22 <sup>nd</sup> April 2010 about the noisy activities being carried out at Intake TP789/TP4 in the morning.	the investigation, the noise levels measured at Tregunter Path near Tavistock were below the	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM-2010-04-100	Western Portal	30 April 2010	The public complaint was received from the resident of Bel-Air on 30 <sup>th</sup> April 2010 regarding the dust nuisance generated during loading / unloading operation from two barges at pier of Cyberport. Dark smoke was also emitted from the two barges.	<ul><li>the air quality levels measured at AQ2 and AQ3 during the construction works were below the air quality criteria.</li><li>The Contractor has taken initiative to</li></ul>	Closed
COM-2010-05-105	Western Portal	7 May 2010	The second complaint was received via EPD Hotline on 7 May 2010. The anonymous complainant concerned about the dark smoke emitted from the barges on 4 May 2010	the air quality levels measured at AQ2 and AQ3 during the construction works were below the	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
			and many dump trucks parking outside the Western Portal Site on 5, 6 and 7 May 2010.	measured at AQ2 and AQ3 were	
COM-2010-05-105 (2)		17 May 2010	The complaint was received via EPD Hotline on 17 May 2010. The anonymous complainant complaint about the open stockpile of dusty materials without covered entirely.	mitigation measures and review the existing	
				Other suitable dust control measures as stipulated in the Air Pollution Control (Construction Dust) Regulation, where appropriate, should be adopted.	
				Nevertheless, the Contractor is also committed to take sufficient dust mitigation measures as recommended in the approved EIA report including installation of 3-sided curtain-like enclosure at the conveyor discharge point to the barge to minimize the dust nuisance on the nearby residents.	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM-2010-06-113	Intake PFLR1	2 June 2010	regarding siren sound was generated from the site	The noise source was generated from the alert system of the backhoe	Closed
	Western Portal	15 June 2010	received by EPD hotline on 15th June 2010 complained about the construction works from Hong Kong West	AQ2 and AQ3 during the construction works were below the Action Level $(321\mu g/m3 \text{ for } 1 \text{ hour TSP})$ and $156\mu g/m3 \text{ for } 24 \text{ hour TSP})$ . Also, the Contractor has	Closed
COM-2010-07-121	Western Portal	15 July 2010	Cyberport Management Office lodged a complaint in writing regarding the sands and mud left by the dump trucks on Cyberport road	to Cyberport Management Office on 26 July 2010 stating the following:-	Closed

Log Ref.	Location	<b>Received Date</b>	<b>Details of Complaint</b>	Investigation/Mitigation Action	Status
				powder in trucks. The trucks have been equipped with tailor-made tanks to receive the liquid of granite powder. To prevent reoccurrence, DNJV will reinforce checking of these tanks and other truck conditions at work site to ensure no dripping before departure. In this regard, the Contractor was reminded that all vehicles and plant should be cleaned before leaving the construction site to ensure no earth, mud and debris or other wastes is deposited on roads. Proper maintenance of the tailor-made tanks equipped at the trucks is also needed to avoid any leakage.	
COM-2010-07-123 (1)	Eastern Portal	2 August 2010	The complaint was received through the Project Hotline regarding the noise generated from construction vehicles.	Based on the information collected, the noise levels measured at NC1/NC1a and NC2 during the construction works were well below	
COM-2010-07-123 (2)		2 August 2010	The complaint was received by DSD concerning the noise generated from construction site at 19:00.	the construction noise limit or baseline level.	Closed
COM-2010-08-125		3 August 2010	The complaint was received by DSD concerning the noise	implement sufficient noise mitigation measures as recommended in the	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
			generated from construction site until 8:00 pm every night.	1 1 1	
COM-2010-08-124	Intake TP789/TP4	2 August 2010	The complaint was received by DSD regarding the construction works at Tregunter Path is extremely noisy and diminishes the ability of residents of the neighborhood to enjoy outdoor facilities	the investigation, the noise levels at Tregunter Tower was within the construction noise limit of 75dB(A). The Contractor has taken initiative to minimize noise nuisance to the	
COM-2010-08-124 (con'd)		5 August 2010	The complaint was received by DSD regarding the construction works at Tregunter Path is extremely noisy and diminishes the ability of residents of the neighborhood to enjoy outdoor facilities	<ul> <li>as below:</li> <li>Properly maintained and operated the construction plant (well-greased, damage and worn parts promptly replaced)</li> </ul>	Closed
COM-2010-08-129		12 August 2010	The complaint was raised by the resident of Tregunter Path for the noisy works which was carried out after 18:00hrs at Intake TP4	mitigate noise generated by the works.	
COM-2010-08-129		12 August 2010	The complaint was receivedfromProtechPropertyManagementLimitedbuildingmanagerof	as below: Monday – Friday: 08:00hrs to 18:00hrs	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM-2010-08-129 (2)	_	13 August 2010	TregunterTower,14TregunterPath,Mid-Levels,HongKong)regarding thenoisyconstructionworks atTregunterPathThecomplaintwasreceivedbyRSSworkfromtheonstructionaits onsiteon	Sunday and Public Holiday: No Works	
COM-2010-10-151	Eastern Portal	15 October 2010	site on Saturday A complaint was received from the resident of The Legend through the supervising officer on 15th October 2010 about the construction dust nuisance from Eastern Portal Site Area.	Based on the information gathered in the investigation, no exceedance of air quality level was recorded at AQ1 since the commencement of the project works for Eastern Portal Site. The potential source of air quality impact arising from the removal of tunneling spoils from the tunnel portals as well as the vehicular emissions is minimized as all TBM excavation works have been completed since 5 October 2010.	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM-2010-10-154	Eastern Portal	18 October 2010	A complaint was received from the resident of Ronsdale Garden through the DSD on 18th October 2010 about the construction noise nuisance from Eastern Portal Site Area. According to the complainant, the noise seems to be generated by a pump.	Based on the information gathered in the investigation, the noise levels measured at The Legend (NC2) and outside True Light Middle School of Hong Kong (NC1) were well below the limit level. The Contractor agreed to terminate the operation of pump during the evening (1900 – 2300) and night (2300 – 0700) time since end of October 2010 and committed to implementing sufficient noise mitigation measures as recommended in the approved EIA report to minimize the nuisance caused to the nearby residents.	Closed
COM-2010-10-155	Intake RR1	11 October 2010	A letter from the Property Management of Peaksville Court - Hong Yip Service Company Ltd was received by DNJV on 11th October 2010 about the construction noise nuisance and wastewater generated from Intake RR1 Site Area.	Based on the information gathered in the investigation, the noise levels measured at Peaksville Court (NC13) and Ying Wa Girl's School (NC12) were below the baseline/limit level. In addition, water runoff was observed leaked out to the public road from the site area according to the regular site inspection. The Contractor will seal the bottom of barriers with concrete or provided	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				with sandbag as early as possible.	
COM-2010-11-160	Intake TP789	5 November 2010	The complaint was received from Kerry Property Management and advised that some complaints from the residents of Tavistock about low frequency noise generated by the power pack within Site Portion TP789.	Based on the information gathered in the investigation, the noise levels measured at near Intake TP789 were	Closed
COM-2010-11-160(2)	Intake TP789	9 November 2010	Some residents complained the low frequency noise after the addition of sound proof sheets on the power pack at Intake TP789.	mitigation measures for the noise generation activities.	
COM-2010-11-163	Western Portal	6 November 2010	A complaint was received from Ms Cheung regarding noise nuisance caused by spoils dropping directly from conveyor belt into barge (rock hitting sound) at Western Portal.	Based on the information gathered in the investigation, the noise levels	Closed
COM-2010-11-163(2)	Western Portal	7 November 2010	A complaint was received from Ms Cheung regarding noise nuisance caused by spoils dropping from conveyor belt into storage basin (rock hitting sound). Ms Cheung also complained	measured at NC3 were below the limit level.	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
			the noise of ventilation fans at the Western Portal area.		
COM-2010-11-164	Intake TP5	10 November 2010	Kerry Property Management Services received several complaints from the residents of Valverde on 10 November 2010 morning regarding working noise emitted from the Intake TP5 work site in early morning (before 7:30am).	Base on the information collected, the ad-hoc noise monitoring results measured at near Valverde was met the acceptable noise levels. Drill and blast is not considered with respect to noise annoyance, as the duration of	
COM-2010-11-165	Intake TP5	15 and 17 November 2010	Kerry Property Management Ltd phoned DSD at about 17:08 hrs on 15 November 2010 relaying some complaints from the residents of Valverde about the noise/vibration due to the blasting works in past weeks. Jennifer also requested DNJV not to carry out blasting works at nights.	The Contractor volunteered to cancel late blasts and scheduling all blasts before 7pm as far as possible until the nearby adit blasting works	Closed
COM-2010-12-170	Intake DG1	7 December 2010	The complaint was received regarding the noise arising from the excavation works, starting from 9:00 hrs, in the construction site near Evergreen Villa of Stubbs Road.	the Investigation, the noise levels measured at NC4 and NC6 in November and December 2010 were below the construction noise limit	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				The Contractor has taken initiative to erect noise absorption blankets at the site boundary to minimize noise nuisance to the nearby residents. The Contractor was reminded to review the effectiveness of the implemented noise mitigation measures from time to time during	
COM-2010-12-171	Intake MB16	8 December 2010	The complainant complained the works near Mount Butler Road generated dust, thus affecting the air quality in the vicinity.	at the entrance of Area B. In addition, Environmental Team and	Closed
COM-2010-12-173	Intake W5	14 December 2010	A complaint was received from Ms Lo regarding noisy construction activities at Site Portion W5 had affected her niece's study to prepare for examination.	DSD are now constructing an intake at the subject site under Hong Kong West Drainage Tunnel project. The construction work at Site Portion is expected for completion in end 2011. At the moment, the pipe piling works have been completed and the Contractor will carry out grouting work in this week and then excavation work afterwards. The noise generated by excavation works should be less than that of pipe piling works. Nevertheless, DSD would	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				closely monitor the works in order to mitigate the noise impact to the nearby residents.	
COM-2010-12-178	Intake TP5	22 December 2010	Ltd notified that some complaints from the residents regarding the early commencement of the noise works at Intake Ste TP5	out the work at site portion TP5 from	
COM-2010-12-179	Eastern Portal	24 December 2010	The Property Management Office of The Legend referred the complaint from the resident to DSD regarding the intermediate noise from Eastern Portal site portion in the morning and at night.		N/A

APPENDIX M CONSTRUCTION PROGRAMME

Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Rem Dur	Approved Works Prog 003A EF		2010				2011	
							Variance	ОСТ	NOV	DEC		JAN	FEB	MAF
K West Drainage Project C01 - PRELIMINARIES & GENERAL REQUIREME	INTS													
lilestone														
General 1.21-Complete to All Obligat's From 961to1020d	0	0		20DEC10*		0	-81							
1.64-Acceptance of Monthly Report on TDMS(35M)	0	0		20DEC10 20DEC10*	0	0	-81							
1.22-Complete to All Obligat's From 1021to1080d	0	0		20DEC10*	0	0	-20			•	•			
1.65-Acceptance of Monthly Report on TDMS(36M) 1.66-Acceptance of Monthly Report on TDMS(37M)	0	0		20DEC10* 31DEC10*	0	0	-20 0							
1.23-Complete to All Obligat's From1081to1140d	0	0		31JAN11*	0	0	0						•	
1.67-Acceptance of Monthly Report on TDMS(38M)	0	0		31JAN11*	0	0	0						•	•
1.68-Acceptance of Monthly Report on TDMS(39M) C02 - DESIGN & DESIGN CHECKING OF THE W(	0 DRKS	0		28FEB11*	0	0	0							•
Design Stage														
Secton 1 (Eastern Portal)	40	-7	011443/004	0705010	00	7	004							
APP Cofferdam for Intake Shaft DDA APP Reinst Perm Slope at Coff Intake Shaft DDA	42 92	7	21MAY08A 31OCT09A	27DEC10 27DEC10	90 90	7	-334 -331							
Section 1 Dropshaft			1	1										
APP Dropshaft Temp Rock Supt (Excl. W0) DDA	92 92	7	30JAN10A 13MAR10A	27DEC10 27DEC10	95 90	7	-189 -242							
APP Dropshaft Permanent Lining(Excl W0) DDA Section 29 (Portion W10)	92	/	ISIMATIOA	2702010	90	1	-242							
APP W10-Permanent Works Intake DDA	92	7	13NOV09A	27DEC10	95	7	-318							
Section 28 (Portion P5) APP P5-Permanent Works Intake DDA	92	7	29NOV09A	27DEC10	90	7	-302							
Section 2 (Portion E5A)	92	,	Long VogA		30	1	002							
APP E5A-Permanent Works Intake DDA	92	7	29NOV09A	27DEC10	90	7	-302							
Section 27 (Portion W8) APP W8-Temp Works & Drainage Diversion DDA	122	5	23SEP09A	25DEC10	95	5	-334							
Section 3 (Portion E5B)	122					5								
APP E5B-Permanent Works Intake DDA	92	7	29NOV09A	27DEC10	90	7	-302							
Section 20 (Portion M3) APP M3-Temp Works & Drainage Diversion DDA	92	7	12FEB10A	27DEC10	90	7	-242							
Section 19 (Portion MA17)	01		12: 2010/1											
APP MA17-Permanent Works Intake DDA	92	7	29DEC09A	27DEC10	90	7	-271							
Section 17 (Portion MA14) APP MA14-Permanent Works Intake DDA	92	7	31DEC09A	27DEC10	90	7	-270							
Section 18 (Portion MA15)						-								
APP MA15-Permanent Works Intake DDA	92	7	24DEC09A	27DEC10	90	7	-276							
Section 9 (Portion HR1) APP HR1-Temp Works & Drainage Diversion AIP	92	7	01OCT09A	27DEC10	90	7	-331							
APP HR1-Permanent Works Intake DDA	92	7	31JAN10A	27DEC10	90	7	-210							
Section 14 (Portion BR6)		-		0705040		-	105							
APP BR6-Permanent Works Intake DDA Section 12 (Portion W1)	92	7	31JAN10A	27DEC10	90	7	-195							
APP W1-Permanent Works Intake DDA	92	7	31JAN10A	27DEC10	90	7	-220							
Section 8 (Portion GL1)	00	7		0705010	00	7	001							
APP GL1-Permanent Works Intake DDA Section 25 (Portion CR1)	92	7	30JAN10A	27DEC10	90	1	-201							
APP CR1-Permanent Works Intake DDA	92	7	28FEB10A	27DEC10	90	7	-148							
APP CR1-Temp Works & Drainage Diversion DDA	122	7	13APR10A	27DEC10	90	7	-214							
Section 13 (Portion BR5) APP BR5-Temp Works & Drainage Diversion DDA	92	7	30JAN10A	27DEC10	90	7	-222							
Section 16 (Portion B2)			1	I										
APP B2-Permanent Works Intake DDA APP B2-Temp Works & Drainage Diversion DDA	92 92	7	01MAR10A 27MAR10A	27DEC10 27DEC10	90 90	7	-120 -187							
E&M	92	/	2710141104	2702010	90	1	-107							
P&S E&M AIP	86	86	21DEC10*	16MAR11	0	86	-334							
APP E&M AIP	42	42	17MAR11	27APR11	0	42	-334							
Landscaping P&S Landscaping AIP	85	85	21DEC10*	15MAR11	0	85	-334							
APP Landscaping AIP	42	42	16MAR11	26APR11	0	42	-334							
Main Tunnel P&S TBM Dismantle Chamber Temp Supt at W0 DDA	63	7	05MAY10A	27DEC10	90	7	-278							
P&S Adit/main tun intrct Perm Ling at W0 AIP	63	7	12MAY10A	27DEC10 27DEC10	90	7	-278							
P&S Adit/main tunl intrsct Perm Ling at W0 DDA	63	63	21DEC10*	21FEB11	0	63	-334							
APP TBM Dismantle Chamber Temp Supt at W0 DDA APP Adit/main tun intrct Perm Ling at W0 AIP	92 92	92 92	28DEC10 28DEC10	29MAR11 29MAR11	0	92 92	-278 -278		 					
APP Adit/main turi intract Perm Ling at W0 APP	92	92 92	28DEC10 22FEB11	29MAR11 24MAY11	0	92 92	-278							
lilestone														
Design Submission 2.10-DDA-Adits&Stilling Chambers Consent	0	0		20DEC10	0	0	-303				<b>,</b>			
2.13-DDA-Dropshaft Submission	0	0		20DEC10 20DEC10	0	0	-303				<b>&gt;</b>			
2.14-DDA-Dropshaft Consent	0	0		27DEC10	0	0	-242				<b>♦</b>			
C03-PART OF SECTION 1 OF THE WORKS(MAIN reliminary and General Requirements	TUNNI	=L)												
reliminary and General Requirements Prefabrication Precast Segment for Main Tunnel														
Precast Segment Fabrication (W.Tunnel)	745	0	17DEC08A	22NOV10A	100	0	73							
construction TBM Excavation (Eastern Tunnel)														
Conveyor Removal (for MainTunnel)-(MT)	36	7	08OCT10A	30DEC10	80	7	-32							
								ост	NOV	DEC		JAN	FEB	МА
									2010				2011	
Date 30NOV07	Early Bar		012B					Sheet 1 of		WORKS	PROG	RAMME APPRO		
n Date 24DEC12 Date 21DEC10	Previous		11A) Design		ction of <mark>I</mark> ract No.		Vest Drainage 2007/10	e Tunnel	Date 13JAN09	pproved W		vision rogramme # 1	Checked SOR	Approv 804E
Date 27DEC10 04:13	Progress Critical Ac						ROGRAMM				orks P	rogramme # 1 rogramme # 2	SOR	9032
							HLY REPO					rogramme # 3	SOR	9116

Activity		Rem	Anticipated	Anticipated	%	Rem	Approved							
Description		Dur	Start	Finish	Comp	Dur	Works Prog 003A		2010	)			2011	
							EF Variance	ост	NOV	DE	EC	JAN	FEB	MAR
TBM Excavation (Western Tunnel) TBM Excav'n (to CH4580-W1)+200m =336m	32	0	17NOV10A	13DEC10A	100	0 0	54				-			
TBM Excav'n(to CH4360-BR4)+200m =220m TBM Excav'n (to CH3955-W0)=180m Ring stop CH3980	21 17	14 17	14DEC10A 04JAN11	03JAN11 20JAN11	33 0		54 54							
TBM standbye waiting compl of Enlarged Chamber	10	10	21JAN11	30JAN11	C	-	48							
TBM Excav'n (to CH3960 - CH3955) =5m	1	1	31JAN11	31JAN11	C	) 1	48				_			
Milestone Section 1 (Main Tunnel)														
3.23-Excavation, Support & Lining CH3000 to 3250	0	0		20DEC10	C	-	-147							
3.29-Excavation, Support & Lining CH4500 to 47503.30-Excavation, Support & Lining CH4750 to 5000	0	0		20DEC10 20DEC10	C C	-	36 12				<b>↓</b>			
3.35-Excavation, Support & Lining CH6000 to 6250	0	0		20DEC10	C	-	-106				•			
3.36-Excavation, Support & Lining CH6250 to 65003.28-Excavation, Support & Lining CH4250 to 4500	0	0		20DEC10 25DEC10		-	-130 54				•			
CC04 - PART OF SECTION 1 OF THE WORKS (AD														
Construction														
Adit Tunnel Excavation & Tunnel Lining - W0 Adit Excavation by Drill & Blast Ch127-0(W0)	63	63	21DEC10	10MAR11	C	63	-47							
Adit Tunnel Excavation & Tunnel Lining - E5A	70	47	07007104		70		05							
Adit Excavation by Drill & Blast Ch336-540(E5A) Adit Excavation by Drill & Blast Ch540-585(E5A)	76 18	17 18	27OCT10A 13JAN11	12JAN11 02FEB11	78		-65 -65							
Stilling Chamber Enlargement (E5A)	10	10	07FEB11	17FEB11	C		-65							
Adit Tunnel Excavation & Tunnel Lining - E5B Adit Excavation by Drill & Blast Ch0 -81(E5B)	37	37	21DEC10	08FEB11	C	37	-57							
Stilling Chamber Enlargement (E5B)	10	37 10	09FEB11	19FEB11			-57							
Adit Tunnel Excavation & Tunnel Lining - MB16		15	001/01/11	0010111	-				_					
Stilling Chamber - Structure Const-(MB16) Adit Lining (MB16)	36 19	12 19	23NOV10A 10JAN11	06JAN11 31JAN11	61 C		-71 -73							
Junction of Adit Lining to Main Tunnel (MB16)	18	18	01FEB11	24FEB11	C	-	-73							
Adit Tunnel Excavation & Tunnel Lining - MBD2 Stilling Chamber - Structure Const.(MBD2)	36	36	21DEC10	07FEB11	0		-39							
Stilling Chamber - Structure Const-(MBD2) Adit Lining (MBD2)	36 26	36 26	08FEB11	07FEB11 09MAR11	C C		-39 -39							
Junction of Adit Lining to Main Tunnel (MBD2)	18	18	10MAR11	30MAR11	C	18	-39				_			
Adit Tunnel Excavation & Tunnel Lining - E7 Adit Excavation by Drill & Blast Ch171-322(E7)	55	12	200CT10A	06JAN11	81	12	-81							
Stilling Chamber Enlargement (E7)	10	10	06JAN11	17JAN11	C		-80							
Stilling Chamber - Structure Const-(E7)	36	36	09MAR11	20APR11	C	36	-120				_			
Adit Tunnel Excavation & Tunnel Lining - THR2 Stilling Chamber - Structure Const-(THR2)	36	36	08JAN11	22FEB11	C	36	2							
Adit Lining (THR2)	20	20	23FEB11	17MAR11	C	-	2							
Junction of Adit Lining to Main Tunnel (THR2) Adit Tunnel Excavation & Tunnel Lining - GL1	18	18	18MAR11	08APR11	C	18	2				_			l
Adit Excavation by Drill & Blast Ch07 - 105(GL1)	35	0	130CT10A	25NOV10A	100	0 0	-51							
Adit Excavation by Drill & Blast Ch105-215(GL1)	42	13	26NOV10A	07JAN11	68 0	-	-43							
Stilling Chamber Enlargement (GL1) Stilling Chamber - Structure Const-(GL1)	10 36	10 36	08JAN11 03MAR11	19JAN11 14APR11		-	-43 -12							_
Adit Tunnel Excavation & Tunnel Lining - HR1				I	1									
Adit Excavation by Drill & Blast Ch0-122(HR1) Adit Excavation by Drill & Blast Ch122-245(HR1)	47	47 48	21DEC10 21FEB11	19FEB11 18APR11			-65 -65							
Adit Tunnel Excavation & Tunnel Lining - DG1		10	Entebri			10								
Probe Drilling & Mechanical Excavation - (DG1)	19	0	110CT10A	13DEC10A	100		-62							
Temp Facilities & Blast Door Installation-(DG1) Adit Excavation by Drill & Blast Ch07 - 127(DG1)	29 42	0 40	15NOV10A 18DEC10A	17DEC10A 11FEB11	100		-62 -62							3
Adit Excavation by Drill & Blast Ch127-235(DG1)	40	40	12FEB11	30MAR11	C	40	-62							
Adit Tunnel Excavation & Tunnel Lining - BR4 Adit Grouting & Rock Dowel Installation - (BR4)	8	8	04JAN11	12JAN11	C	8	44							
Temp Facilities & Blast Door Installation-(BR4)	29	29	12JAN11	17FEB11	C		44							
Removal of Segments - (BR4)	5	5	13JAN11	18JAN11	C	-	44							
Probe Drilling & Mechanical Excavation - (BR4) Adit Excavation by Drill & Blast CH07-397 (BR4)	19 70	19 70	19JAN11 18FEB11	12FEB11 17MAY11	C C	-	44							
Adit Tunnel Excavation & Tunnel Lining - W1					1									
Adit Grouting & Rock Dowel Installation - (W1) Temp Facilities & Blast Door Installation-(W1)	8 29	8 29	21DEC10 31DEC10	31DEC10 07FEB11	C C		35 35							
Removal of Segments - (W1)	5	29 5	03JAN11	07FEB11 07JAN11	C	-	35							
Probe Drilling & Mechanical Excavation - (W1)	19	19 76	08JAN11	29JAN11	0	-	35							
Adit Excavation by Drill & Blast CH07 - 179(W1)  Adit Tunnel Excavation & Tunnel Lining - BR6	76	76	08FEB11	13MAY11	C	76	35				+			
Adit Grouting & Rock Dowel Installation - (BR6)	8	0	08DEC10A	17DEC10A	100		20							
Temp Facilities & Blast Door Installation-(BR6) Removal of Segments - (BR6)	29 5	27 4	18DEC10A 18DEC10A	24JAN11 24DEC10	7		19 19							
Probe Drilling & Mechanical Excavation - (BR6)	5 19	4 19	28DEC10A	19JAN11			19			-	<b></b> =			
Adit Excavation by Drill & Blast Ch07 - 345(BR6)	60	60	25JAN11	08APR11	C	60	19				-			
Adit Tunnel Excavation & Tunnel Lining - W3 Temp Facilities & Blast Door Installation-(W3)	29	29	15NOV10A	26JAN11	C	29	-6							
Removal of Segments - (W3)	5	0	15NOV10A	04DEC10A	100	0 0	13							
Probe Drilling & Mechanical Excavation - (W3) Adit Excavation by Drill & Blast Ch07 - 205(W3)	19 70	18 70	06DEC10A 27JAN11	13JAN11 26APR11	30		-6							
Adit Excavation by Dhill & Blast Ch07 - 205(W3) Adit Tunnel Excavation & Tunnel Lining - B2	10	10				, 70	-0				-			
Removal of Segments - (B2)	5	0	18NOV10A	24NOV10A	100		3							
Temp Facilities & Blast Door Installation-(B2) Probe Drilling & Mechanical Excavation - (B2)	29 19	14 7	25NOV10A 25NOV10A	08JAN11 30DEC10	85 0		-10 -7							
			2				 							
								ост	NOV	DE	EC	JAN	FEB	MAR
									2010	)			2011	
Start Date 30NOV07 Finish Date 24DEC12	Early Bar	lonth /2	012B	1 & Construe	tion of	HK V	Vest Drainage	Sheet 2 of 1	Date	WORK		RAMME APPRO	OVAL HISTORY Checked	Approved
Data Date 21DEC10 Run Date 27DEC10 04:13	Previous M Progress E	Bar	Design	Cont	ract No	). DC/2	2007/10		13JAN09		Works P	rogramme # 1	SOR	804B
	Critical Ac	tivity	1				ROGRAMMI 'HLY REPOF					rogramme # 2 rogramme # 3	SOR SOR	9032 9116
© Primavera Systems, Inc.							01					rogramme # 4	SOR	003A
• • I			•											

Activity Description		Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Rem Dur	Approved Works Prog							
							003A EF Variance	ост	20 NOV	10 D	EC	JAN	2011 FEB	MAR
Adit Tunnel Excavation & Tunnel Lining - B2	70	70		08APR11	0	70								
Adit Excavation by Drill & Blast Ch07 - 180 (B2) Adit Tunnel Excavation & Tunnel Lining - MA14	73	73	10JAN11	USAPRII	0	73	-10				-			
Temp Facilities & Blast Door Installation-(MA14)	29	14	180CT10A	08JAN11	0		-26							
Probe Drilling & Mechanical Excavation - (MA14) Adit Excavation by Drill & Blast (MA14)	19 26	14 26	30OCT10A 10JAN11	08JAN11 11FEB11	20 0		-30 -26				_			
Stilling Chamber Enlargement (MA14)	10	10	12FEB11	23FEB11	0	10	-26				_			
Adit Tunnel Excavation & Tunnel Lining - MA15 Probe Drilling & Mechanical Excavation - (MA15)	19	6	01NOV10A	29DEC10	0	6	-29							
Temp Facilities & Blast Door Installation-(MA15)	14	14	21DEC10	08JAN11	0		-33							
Adit Excavation by Drill & Blast CH07-87 (MA15) Stilling Chamber Enlargement (MA15)	28 10	28 10	10JAN11 15FEB11	14FEB11 25FEB11	0		-33 -33							I
Adit Tunnel Excavation & Tunnel Lining - MA17		_												
Probe Drilling & Mechanical Excavation - (MA17) Temp Facilities & Blast Door Installation-(MA17)	19 14	5 14	20SEP10A 21DEC10	28DEC10 08JAN11	90 0		-41 -46							
Adit Excavation (Drill & Blast) -CH07-90 (MA17)	29	29	10JAN11	15FEB11	0		-46				+			_
Stilling Chamber Enlargement (MA17) Adit Tunnel Excavation & Tunnel Lining - M3	10	10	16FEB11	26FEB11	0	10	-46				-			
Temp Facilities & Blast Door Installation-(M3)	18	0	11NOV10A	23NOV10A	100		-20							
Adit Excavation by Drill & Blast CH07 - 90 (M3) Stilling Chamber Enlargement (M3)	29 10	14 10	24NOV10A 10JAN11	08JAN11 20JAN11	56 0		-28 -28							
Adit Tunnel Excavation & Tunnel Lining - TP789	10	10	100/1111	200/111		10	20							
Adit Excavation by Drill & Blast CH07-28 (TP789) Stilling Chamber Enlargement (TP789)	6 10	0	280CT10A 30NOV10A	29NOV10A 21DEC10A	100 100		-42 -51							
Adit Tunnel Excavation & Tunnel Lining - TP5	10	0	SUNCTION	ZIDEOTOR	100	0	-01				<b>-</b>			
Adit Excavation Drill & Blast CH07 - 124 (TP5) Stilling Chamber Enlargement (TP5)	41	0	02OCT10A 27NOV10A	26NOV10A 04DEC10A	100 100		-18 -15							
Stilling Chamber Enlargement (TP5) Stilling Chamber - Structure Const-(TP5)	10 36	0 36	27NOV10A 21FEB11	04DEC10A 02APR11	100		-15 55							
Adit Tunnel Excavation & Tunnel Lining - TP4	10	0	02NOV/101		100									
Stilling Chamber Enlargement (TP4) Adit Tunnel Excavation & Tunnel Lining - W5	10	0	03NOV10A	21DEC10A	100	0	-63				-			
Adit Excavation by Drill & Blast Ch07 - 210(W5)	72	23	02OCT10A	19JAN11	70		-59							
Adit Excavation by Drill & Blast Ch210 - 390(W5) Adit Tunnel Excavation & Tunnel Lining - CR1	65	65	20JAN11	09APR11	0	65	-59				-			
Adit Excavation by Drill & Blast Ch0 - 159(CR1)	65	65	27JAN11	16APR11	0	65	-41							
Adit Tunnel Excavation & Tunnel Lining - RR1 Adit Excavation by Drill & Blast Ch115- 331(RR1)	78	29	30SEP10A	26JAN11	53	29	-52							
Stilling Chamber Enlargement-(RR1)	10	10	27JAN11	10FEB11	0		-52							
Stilling Chamber - Structure Const-(RR1)	36	36	11FEB11	24MAR11	0	36	-52				_			
Adit Tunnel Excavation & Tunnel Lining - W8 Adit Excavation by Drill & Blast Ch0 - 120(W8)	43	43	27JAN11	21MAR11	0	43	-52							
Adit Tunnel Excavation & Tunnel Lining - P5	00	10	04007104		05	10	64							
Adit Excavation by Drill & Blast Ch210 - 400(P5) Adit Excavation by Drill & Blast Ch400 - 600(P5)	80 82	12 82	04OCT10A 07JAN11	06JAN11 16APR11	85 0		-64 -64							
Adit Tunnel Excavation & Tunnel Lining - W10	-	-	01D5010	0005040			= -							
Adit Excavation by Drill & Blast Ch0 - 14(W10) Stilling Chamber Enlargement (W10)	5 10	5 10	21DEC10 29DEC10	28DEC10 10JAN11	0		-50 -50							
Adit Tunnel Excavation & Tunnel Lining - HKU1														
Adit Excavation by Drill & Blast Ch120-269(HKU1) Stilling Chamber Enlargement (HKU1)	59 10	34 10	09NOV10A 02FEB11	01FEB11 16FEB11	42		-92 -92							
Adit Tunnel Excavation & Tunnel Lining - PFLR1	1						-							
Adit Excavation by Drill & Blast Ch0 - 19(PFLR1) Stilling Chamber Enlargement (PFLR1)	7	7 10	21DEC10 31DEC10	30DEC10 12JAN11	0		-82							
Adit Tunnel Excavation & Tunnel Lining - SM1														
Adit Excavation by Drill & Blast Ch350-460(SM1) Adit Excavation by Drill & Blast Ch460-553(SM1)	48 53	3 53	06NOV10A 24DEC10	23DEC10 02MAR11	93 0		-22 -22							
Excavate the Remaining 1.5m by Jumbo	2	2	03MAR11	04MAR11	0		-22				1-			
Stilling Chamber Enlargement (SM1)	10	10	05MAR11 17MAR11	16MAR11 09MAY11	0		-22 -22							
Stilling Chamber Constn (incl.Juction to Adit) Stilling Chamber Lining (SM1)	40 36	40 36	17MAR11 17MAR11	09MAY11 04MAY11	0		-22							
Milestone														
Section 1 (Adits) 4.003-75% Completion of Excav'n (Adit E5A)	0	0		20DEC10	0	0	-103				•			
4.026-50% Completion of Excavation (Adit GL1)	0	0		20DEC10	0	0	-77							
4.089-100% Completion of Excavation(Adit TP789) 4.092-100% Completion of Excavation (Adit TP5)	0	0		20DEC10 20DEC10	0		-72 -45				Ĭ			
4.095-100% Completion of Excavation(Adit TP4)	0	0		20DEC10	0	0	-87							
4.110-50% Completion of Excavation(Adit RR1) 4.121-40% Completion of Excavation(Adit P5)	0	0		20DEC10 20DEC10	0	0	-101 -99				Į			
4.134-50% Completion of Excavation(Adit HKU1)	0	0		20DEC10	0	0	-136							
4.144-75% Completion of Excavation(Adit SM1) 4.131-100% Completion of Excavation (Adit W10)	0	0		20DEC10 28DEC10	0		-41 -61				1.	•		
4.098-35% Completion of Excavation (Adit W10)	0	0		29DEC10	0		-71					•		
4.139-100% Completion of Excavation(Adit PFLR1) 4.019-100% Completion of Excavation (Adit E7)	0	0		30DEC10 05JAN11	0		-100 -99					•		
4.019-100% Completion of Excavation (Adit E7) 4.027-100% Completion of Excavation (Adit GL1)	0	0		05JAN11 07JAN11	0		-99 -53					•		
4.086-100% Completion of Excavation (Adit M3)	0	0		08JAN11	0		-36					<b>•</b>	•	
4.111-100% Completion of Excavation(Adit RR1) 4.015-50% Completion of Lining (Adit MBD2)	0	0		26JAN11 28JAN11	0		-64 -49						•	
4.011-100% Lining & Stilling Chamber(Adit MB16)	0	0		31JAN11	0		-89						•	
4.135-100% Completion of Excavation(Adit HKU1)	0	0		01FEB11	0	0	-112						♥	
								ост	NOV	D	EC	JAN	FEB	MAR
										10			2011	
tart Date 30NOV07 inish Date 24DEC12	arly Bar		012B	0.5				Sheet 3 of		WOR		GRAMME APPRO		
inish Date 24DEC12 ata Date 21DEC10		Month (0 Bar	11A) Design		tion of ract No		Vest Drainage 007/10	e Tunnel	Date 13JAN09	Approved		Revision Programme # 1	Checked SOR	Approved 804B
2702010 04.10	ritical Ac		-	3 MONTH	ROLLI	NG PF	ROGRAMMI HLY REPOI		27MAR09	Approved	Works	Programme # 2	SOR	9032
© Primavera Systems, Inc.				PECEMIBER	72010 N	NUNT	IILI KEPUI	<b>N I</b>	10DEC10 01MAR10			Programme # 3 Programme # 4	SOR SOR	9116 003A
Seria Systems, Inc.												J		

Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish		Rem Dur	Approved Works Prog 003A		2010	)			2011	
							EF Variance	ост	NOV	DEC		JAN	FEB	MAR
ection 1 (Adits) .004-100% Completion of Excav'n (Adit E5A)	0	0		02FEB11		0	-79						•	
.031-50% Completion of Excavation (Adit DG1)	0	0		02FEB11 08FEB11	0	0	-79						•	
.077-100% Completion of Excavation(Adit MA14)	0	0		11FEB11	0	0	-34						•	
.080-100% Completion of Excavation(Adit MA15)	0	0		14FEB11	0	0	-42						<b>♦</b>	
.083-100% Completion of Excavation(Adit MA17)	0	0		15FEB11	0	0	-61						<b>♦</b>	
.058-25% Completion of Excavation (Adit BR6)	0	0		23FEB11	0	0	22						•	
122-60% Completion of Excavation(Adit P5)	0	0		23FEB11 24FEB11	0	0	-82						•	
.012-Junction Between M.Tunnel &Adit(Adit MB16) .145-100% Completionof Excavation(Adit SM1)	0	0		04MAR11	0	0	-92 -25							<b>`</b>
016-100% Lining & Stilling Chamber(Adit MBD2)	0	0		09MAR11	0	0	-49							•
038-100% Completion of Excavation(Adit W0)	0	0		10MAR11	0	0	-58							<
099-70% Completion of Excavation(Adit W5)	0	0		11MAR11	0	0	-73							•
043-35% Completion of Excavation(Adit BR4)	0	0		14MAR11	0	0	58							
024-100% Lining&Stilling Chamber(Adit THR2) 5-PART OF SECTION 1 OF THE WORKS (EAST I	0 PORTA	0 AL)		17MAR11	0	0	2							
nstruction ast Portal River Channel Finishing Works														
smantle Spoil pit	15	7	10NOV10A	30DEC10	80	7	-17						_	
&S Pipe Piling including decking	40	33	13NOV10A	31JAN11	10	33	-3							
e-Diversion of stream xcavation	10	10	18DEC10A 01FEB11	30DEC10 25FEB11	15	5 19	-12 -3							
cavation	19 30	19 30	26FEB11	01APR11	0	30	-3 43							
B - SECTION 2 OF THE WORKS (PORTION E5A)						50		<u></u>						
nstruction takes - External Structures (Stage1)														
offerdam Wall Driving-(E5A)	68	0	06AUG10A	22NOV10A	100	0	-94							
offerdam Excavation - E5A	109	85	23NOV10A	06APR11	19	85	0							
estone														
ection 2 (Portion E5A) 01-Pre-drilling&Grouting Works(Dropshaft)	0	0		20DEC10	0	0	-241			•	>			
04-Excavation (Intake) 9 - SECTION 3 OF THE WORKS (PORTION E5B)	0	0		20DEC10	0	0	-81				>			
nstruction														
takes - External Structures (Stage1)			001001111	000000								Ĺ		
ain Structure Construction-(E5B)	50	2	01NOV10A	22DEC10	95	2 7	-26				<b>r</b>			
ackfilling & Compaction-(E5B)		7	23DEC10	03JAN11	0	/	-26							
estone ection 3 (Portion E5B)														
04- Pre-dilling & Grouting Works (Dropshaft)	0	0		20DEC10	0	0	-298				>			
07-Excavation (Intake)	0	0		20DEC10	0	0	-89			•	>			
01-Excavation (Adit)	0	0		08FEB11	0	0	-74						<b>♦</b>	
10-SECTION 4 OF THE WORKS (PORTION MB16	5)													
nstruction ropshaft - Excavation/ Shaft Lining														
rop Shaft - Lining-(MB16)	40	40	21DEC10	11FEB11	0	40	-77							
takes - Internal Structures (Stage 2)														
ortex Drop-(MB16)	18	18	12FEB11	04MAR11	0	18	-77							
D # 21 - Add'l Manhole works-(MB16)	38	38	17FEB11	01APR11	0	38	-77							
ow Flow Slab & Bottom Rack Bar-(MB16)	12	12 12	05MAR11 05MAR11	18MAR11 18MAR11	0	12 12	-77 -77							
namber Metalwork-(MB16) pp Slab & Manholes-(MB16)	12	12	19MAR11	01APR11	0	12	-77							
pe Laying					-	]								
anhole SMH6 to SMH7	30	5	04OCT10A	28DEC10	90	5	-128							
anhole SMH5 to SMH6	30	30	29DEC10	02FEB11	0	30	-188							
anhole SMH4 to SMH5	30	30	07FEB11	12MAR11	0	30	-248							
anhole SMH3 to SMH4 <mark>estone</mark>	30	30	14MAR11	18APR11	0	30	-308							
ection 4 (Portion MB16)		0		11FEB11	0	0	-97						٠	
	0													
11-SECTION 5 OF THE WORKS (PORTION MBD														
11-SECTION 5 OF THE WORKS (PORTION MBD) Instruction takes - External Structures (Stage1)		10	05NOV09A	30DEC10	95	10	-139							
11-SECTION 5 OF THE WORKS (PORTION MBD) nstruction takes - External Structures (Stage1) uplement Stage 1 TTA -(MBD2)	2)	10	05NOV09A	30DEC10	95	10	-139							
11-SECTION 5 OF THE WORKS (PORTION MBD) nstruction takes - External Structures (Stage1) uplement Stage 1 TTA -(MBD2) ropshaft - Excavation/ Shaft Lining uplement Stage 1A TTA -(MBD2)	2) 216 237	237	31DEC10	24AUG11	· ·	237	-139 -139							
11-SECTION 5 OF THE WORKS (PORTION MBD) Instruction takes - External Structures (Stage1) uplement Stage 1 TTA -(MBD2) ropshaft - Excavation/ Shaft Lining uplement Stage 1A TTA -(MBD2) rop Shaft - Lining-(MBD2)	<b>2)</b> 216				· ·									
11-SECTION 5 OF THE WORKS (PORTION MBD) Instruction takes - External Structures (Stage1) Inplement Stage 1 TTA -(MBD2) Inplement Stage 1A TTA -(MBD2) Inplement Stage 1A TTA -(MBD2) Inplement Stage 1A TTA -(MBD2) Internal Structures (Stage 2)	2) 216 237 31	237 31	31DEC10 14JAN11	24AUG11 22FEB11	0	237 31	-139 -39							
11-SECTION 5 OF THE WORKS (PORTION MBD)         Instruction         takes - External Structures (Stage1)         uplement Stage 1 TTA - (MBD2)         ropshaft - Excavation/ Shaft Lining         uplement Stage 1A TTA - (MBD2)         rop Shaft - Lining-(MBD2)         takes - Internal Structures (Stage 2)         ottom Rack Chamber-(MBD2)         pe Laying	2) 216 237 31 48	237 31 48	31DEC10 14JAN11 23FEB11	24AUG11 22FEB11 20APR11	0	237 31 48	-139 -39 -39							
11-SECTION 5 OF THE WORKS (PORTION MBD) Instruction takes - External Structures (Stage1) Inplement Stage 1 TTA -(MBD2) Implement Stage 1A TTA -(MBD2) Imp	2) 216 237 31	237 31	31DEC10 14JAN11	24AUG11 22FEB11	0	237 31	-139 -39 -39							
11-SECTION 5 OF THE WORKS (PORTION MBD) Instruction takes - External Structures (Stage1) Inplement Stage 1 TTA - (MBD2) Inplement Stage 1A TTA - (MBD2) Inplement Stage 1A TTA - (MBD2) Inplement Stage 1A TTA - (MBD2) Itakes - Internal Structures (Stage 2) Dittom Rack Chamber-(MBD2) Inplement Stage 1-MBD2 to SMH13(9m) Inplement Stage	2) 216 237 31 48 18	237 31 48 18	31DEC10 14JAN11 23FEB11	24AUG11 22FEB11 20APR11 21JAN11		237 31 48 18	-139 -39 -39 -112							
11-SECTION 5 OF THE WORKS (PORTION MBD) Instruction takes - External Structures (Stage1) Inplement Stage 1 TTA -(MBD2) Inopshaft - Excavation/ Shaft Lining Inplement Stage 1A TTA -(MBD2) Inop Shaft - Lining-(MBD2) takes - Internal Structures (Stage 2) Dittom Rack Chamber-(MBD2) pe Laying D#26 Excav & Pipe Lay stage 1-MBD2 to SMH13(9m) estone Section 5 (Portion MBD2) .04-Excavation (Intake)	2) 216 237 31 48 48 18	237 31 48 18	31DEC10 14JAN11 23FEB11	24AUG11 22FEB11 20APR11 21JAN11 20DEC10		237 31 48 18	-139 -39 -39 -112 -112 -207							
11-SECTION 5 OF THE WORKS (PORTION MBD)         Instruction         takes - External Structures (Stage1)         uplement Stage 1 TTA - (MBD2)         ropshaft - Excavation/ Shaft Lining         uplement Stage 1A TTA - (MBD2)         rop Shaft - Lining-(MBD2)         takes - Internal Structures (Stage 2)         ottom Rack Chamber-(MBD2)         pe Laying         D#26 Excav & Pipe Lay stage 1-MBD2 to SMH13(9m)         estone         extion 5 (Portion MBD2)         .04-Excavation (Intake)         .03-Lining (Dropshaft)	2) 216 237 31 48 18	237 31 48 18	31DEC10 14JAN11 23FEB11	24AUG11 22FEB11 20APR11 21JAN11		237 31 48 18	-139 -39 -39 -112							
11-SECTION 5 OF THE WORKS (PORTION MBD)         Instruction         takes - External Structures (Stage1)         uplement Stage 1 TTA - (MBD2)         ropshaft - Excavation/ Shaft Lining         uplement Stage 1A TTA - (MBD2)         rop Shaft - Lining-(MBD2)         takes - Internal Structures (Stage 2)         obttom Rack Chamber-(MBD2)         pe Laying         D#26 Excav & Pipe Lay stage 1-MBD2 to SMH13(9m)         estone         extion 5 (Portion MBD2)         .04-Excavation (Intake)         .03-Lining (Dropshaft)         12-SECTION 6 OF THE WORKS (PORTION E7)	2) 216 237 31 48 48 18	237 31 48 18	31DEC10 14JAN11 23FEB11	24AUG11 22FEB11 20APR11 21JAN11 20DEC10		237 31 48 18	-139 -39 -39 -112 -112 -207							
11-SECTION 5 OF THE WORKS (PORTION MBD) Instruction takes - External Structures (Stage1) Inplement Stage 1 TTA - (MBD2) ropshaft - Excavation/ Shaft Lining Inplement Stage 1A TTA - (MBD2) rop Shaft - Lining-(MBD2) takes - Internal Structures (Stage 2) Dottom Rack Chamber-(MBD2) pe Laying D#26 Excav & Pipe Lay stage 1-MBD2 to SMH13(9m) estone estone estone estone estone estone 1.04-Excavation (Intake) 1.03-Lining (Dropshaft) 12-SECTION 6 OF THE WORKS (PORTION E7) Instruction reliminary Works	2) 216 237 31 48 48 18	237 31 48 18	31DEC10 14JAN11 23FEB11 31DEC10	24AUG11 22FEB11 20APR11 21JAN11 20DEC10		237 31 48 18	-139 -39 -39 -112 -112 -207							
11-SECTION 5 OF THE WORKS (PORTION MBD) Instruction takes - External Structures (Stage1) Inplement Stage 1 TTA - (MBD2) ropshaft - Excavation/ Shaft Lining Inplement Stage 1A TTA - (MBD2) rop Shaft - Lining-(MBD2) takes - Internal Structures (Stage 2) ottom Rack Chamber-(MBD2) pe Laying D#26 Excav & Pipe Lay stage 1-MBD2 to SMH13(9m) estone section 5 (Portion MBD2) 1.04-Excavation (Intake) 1.03-Lining (Dropshaft) 12-SECTION 6 OF THE WORKS (PORTION E7) Instruction reliminary Works D # 15 Resubmission XP permit-(E7)	2) 216 237 31 48 48 18	237 31 48 18	31DEC10 14JAN11 23FEB11	24AUG11 22FEB11 20APR11 21JAN11 20DEC10		237 31 48 18	-139 -39 -39 -112 -112 -207							
11-SECTION 5 OF THE WORKS (PORTION MBD) Instruction takes - External Structures (Stage1) Inplement Stage 1 TTA - (MBD2) ropshaft - Excavation/ Shaft Lining Inplement Stage 1A TTA - (MBD2) rop Shaft - Lining-(MBD2) takes - Internal Structures (Stage 2) ottom Rack Chamber-(MBD2) pe Laying D#26 Excav & Pipe Lay stage 1-MBD2 to SMH13(9m) estone estone estone estone section 5 (Portion MBD2) 1.04-Excavation (Intake) 1.03-Lining (Dropshaft) 12-SECTION 6 OF THE WORKS (PORTION E7) Instruction reliminary Works D # 15 Resubmission XP permit-(E7) takes - External Structures (Stage1)	2) 216 237 31 48 48 18 0 0	237 31 48 18 0 0	31DEC10 14JAN11 23FEB11 31DEC10	24AUG11 22FEB11 20APR11 21JAN11 20DEC10 22FEB11		237 31 48 18 0 0	-139 -39 -39 -112 -207 -49							
11-SECTION 5 OF THE WORKS (PORTION MBD) Instruction takes - External Structures (Stage1) Inplement Stage 1 TTA - (MBD2) ropshaft - Excavation/ Shaft Lining Inplement Stage 1A TTA - (MBD2) rop Shaft - Lining-(MBD2) takes - Internal Structures (Stage 2) ottom Rack Chamber-(MBD2) pe Laying D#26 Excav & Pipe Lay stage 1-MBD2 to SMH13(9m) estone estone estone estone section 5 (Portion MBD2) 1.04-Excavation (Intake) 1.03-Lining (Dropshaft) 12-SECTION 6 OF THE WORKS (PORTION E7) Instruction reliminary Works D # 15 Resubmission XP permit-(E7) takes - External Structures (Stage1)	2) 216 237 31 48 48 18 0 0 0 0	237 31 48 18 0 0 0	31DEC10 14JAN11 23FEB11 31DEC10 20OCT09A	24AUG11 22FEB11 20APR11 21JAN11 21JAN11 20DEC10 22FEB11 22FEB11 229DEC10		237 31 48 18 0 0 0	-139 -39 -39 -112 -207 -49 -260	OCT OCT	NOV				FEB	
11-SECTION 5 OF THE WORKS (PORTION MBD) Instruction takes - External Structures (Stage1) Implement Stage 1 TTA - (MBD2) ropshaft - Excavation/ Shaft Lining Implement Stage 1A TTA - (MBD2) rop Shaft - Lining- (MBD2) takes - Internal Structures (Stage 2) ottom Rack Chamber- (MBD2) ipe Laying O#26 Excav & Pipe Lay stage 1-MBD2 to SMH13(9m) estone ection 5 (Portion MBD2) 1.04-Excavation (Intake) 1.03-Lining (Dropshaft) 12-SECTION 6 OF THE WORKS (PORTION E7) Instruction reliminary Works O # 15 Resubmission XP permit-(E7) takes - External Structures (Stage1)	2) 216 237 31 48 48 18 0 0 0 0	237 31 48 18 0 0 0	31DEC10 14JAN11 23FEB11 31DEC10 20OCT09A	24AUG11 22FEB11 20APR11 21JAN11 21JAN11 20DEC10 22FEB11 22FEB11 229DEC10		237 31 48 18 0 0 0	-139 -39 -39 -112 -207 -49 -260	OCT	NOV 2011					
0.03-Lining (Dropshaft) <b>11-SECTION 5 OF THE WORKS (PORTION MBD)</b> Instruction         Intakes - External Structures (Stage1)         Inplement Stage 1 TTA - (MBD2)         ropshaft - Excavation/ Shaft Lining         Inplement Stage 1A TTA - (MBD2)         rop Shaft - Lining-(MBD2)         Intakes - Internal Structures (Stage 2)         ottom Rack Chamber-(MBD2)         ipe Laying         0#26 Excav & Pipe Lay stage 1-MBD2 to SMH13(9m)         lestone         ection 5 (Portion MBD2)         1.04-Excavation (Intake)         1.03-Lining (Dropshaft) <b>12-SECTION 6 OF THE WORKS (PORTION E7)</b> Instruction         reliminary Works         0 # 15 Resubmission XP permit-(E7)         Itakes - External Structures (Stage1)         xcavation (Rock) - (E7)	2) 216 237 31 48 48 18 0 0 0 0 46 48	237 31 48 18 0 0 0 0	31DEC10 14JAN11 23FEB11 31DEC10 20OCT09A 10MAY10A	24AUG11 22FEB11 20APR11 21JAN11 21JAN11 20DEC10 22FEB11 22FEB11 229DEC10		237 31 48 18 0 0 0	-139 -39 -39 -112 -207 -49 -260		2010	)			FEB 2011	
11-SECTION 5 OF THE WORKS (PORTION MBD)         Instruction         takes - External Structures (Stage1)         nplement Stage 1 TTA -(MBD2)         ropshaft - Excavation/ Shaft Lining         nplement Stage 1 TTA -(MBD2)         rop Shaft - Lining-(MBD2)         takes - Internal Structures (Stage 2)         ottom Rack Chamber-(MBD2)         ipe Laying         O#26 Excav & Pipe Lay stage 1-MBD2 to SMH13(9m)         estione         ection 5 (Portion MBD2)         1.04-Excavation (Intake)         1.03-Lining (Dropshaft)         12-SECTION 6 OF THE WORKS (PORTION E7)         nstruction         reliminary Works         O# 15 Resubmission XP permit-(E7)         takes - External Structures (Stage1)         xcavation (Rock) - (E7)         ate	2) 237 237 31 48 48 0 0 0 0 46 48 48 Early Bar	237 31 48 18 0 0 0 0	31DEC10 14JAN11 23FEB11 31DEC10 31DEC10 20OCT09A 10MAY10A	24AUG11 22FEB11 20APR11 21JAN11 20DEC10 22FEB11 229DEC10 30DEC10	0 0 0 0 0 0 0 0 0 0 88 88	237 31 48 18 0 0 0 0	-139 -39 -39 -112 -207 -49 -260 0	Sheet 4 of 1	2010	)		RAMME APPROV	FEB 2011 /AL HISTORY	
11-SECTION 5 OF THE WORKS (PORTION MBD)         Instruction         takes - External Structures (Stage1)         nplement Stage 1 TTA - (MBD2)         ropshaft - Excavation/ Shaft Lining         nplement Stage 1 TTA - (MBD2)         ropshaft - Excavation/ Shaft Lining         nplement Stage 1A TTA - (MBD2)         rop Shaft - Lining- (MBD2)         takes - Internal Structures (Stage 2)         ottom Rack Chamber- (MBD2)         O#26 Excav & Pipe Lay stage 1-MBD2 to SMH13(9m)         estione         estione         estion 5 (Portion MBD2)         1.04-Excavation (Intake)         1.03-Lining (Dropshaft)         12-SECTION 6 OF THE WORKS (PORTION E7)         nstruction         reliminary Works         0 # 15 Resubmission XP permit-(E7)         takes - External Structures (Stage1)         xcav	2) 216 237 31 48 48 18 0 0 0 0 46 48	237 31 48 18 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	31DEC10 14JAN11 23FEB11 31DEC10 31DEC10 20OCT09A 10MAY10A	24AUG11 22FEB11 20APR11 21JAN11 20DEC10 22FEB11 29DEC10 30DEC10	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	237 31 48 18 0 0 0 0 6 7 7 <b>K. W</b> DC/2	-139 -39 -39 -112 -207 -49 -260 -260 0	Sheet 4 of 1 Tunnel	2010	WORKS	Rev		FEB 2011	
11-SECTION 5 OF THE WORKS (PORTION MBD)         Instruction         takes - External Structures (Stage1)         uplement Stage 1 TTA - (MBD2)         ropshaft - Excavation/ Shaft Lining         uplement Stage 1A TTA - (MBD2)         rop Shaft - Lining- (MBD2)         takes - Internal Structures (Stage 2)         ottom Rack Chamber- (MBD2)         pe Laying         D#26 Excav & Pipe Lay stage 1-MBD2 to SMH13(9m)         estone         section 5 (Portion MBD2)         .04-Excavation (Intake)         .03-Lining (Dropshaft)         12-SECTION 6 OF THE WORKS (PORTION E7)         nstruction         reliminary Works         D # 15 Resubmission XP permit-(E7)         takes - External Structures (Stage1)         ccavation (Rock) - (E7)	2) 237 237 31 48 48 18 0 0 0 0 46 48 48 Early Bar Previous	237 31 48 18 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	31DEC10 14JAN11 23FEB11 31DEC10 20OCT09A 10MAY10A	24AUG11 22FEB11 20APR11 21JAN11 21JAN11 20DEC10 22FEB11 29DEC10 30DEC10 30DEC10	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	237 31 48 18 0 0 0 0 6 6 7 7 8 K. W DC/2 G PH	-139 -39 -39 -112 -207 -49 -260 0	Sheet 4 of 1 <b>Tunnel</b> E	Date 13JAN09 27MAR09	WORKS Approved W Approved W	Rev orks P orks P	RAMME APPROV	Z011 AL HISTORY Checked	Appro

Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Rem Dur	Approved Works Prog 003A		2010				2011	
							EF	ост	NOV		DEC	JAN	FEB	MAR
Dropshaft - Excavation/ Shaft Lining			1				1							
Mobilization & Setting Up-(E7) Hard Rock Excavation (From 0 to 9.5m)by Mechanic	3 27	3 27	31DEC10 05JAN11	04JAN11 08FEB11	0	3 27								
Hard Rock Excavation (Remaining 1.5m by Jumbo)	5	5	09FEB11	14FEB11	0	5								
Strutting (Concrete Lining) & Shotcreting	24	24	09FEB11	08MAR11	0	24								
Demobilization-(E7) Inspection & Method Approval-(E7)	8	8	15FEB11 19FEB11	23FEB11 23FEB11	0	8								
Stabilization of Shaft-(E7)	5	5	24FEB11	01MAR11	0	5								
Mobilizatn,Setup& Prep(ShaftLining)-(E7)	6	6	02MAR11	08MAR11	0	6								
1st Pour of Lining - 0~5m-(E7) Pipe Laying	18	18	09MAR11	29MAR11	0	18	-120							
Pipeline SMH16 to SMH15	30	30	06NOV10A	27JAN11	10	30	-260							
Manhole SMH15 & Pipeline SMH15 to SMH14	72	72	28JAN11	29APR11	0	72	-260							
/lilestone Section 6 (Portion E7)														
12.01-Pre-drilling & Grouting Works(Dropshaft)	0	0		20DEC10	0	0	-301				<b>•</b>			
12.04-Excavation (Intake)	0	0		30DEC10	0	0						•	•	
12.02-Excavation (Dropshaft) C13-SECTION 7 OF THE WORKS (PORTION THR2)	0	0		14FEB11	0	0	-182						•	
Construction	,													
Intakes - External Structures (Stage1)	-			01555										
Reinstatement of Drain-(THR2) Dropshaft - Excavation/ Shaft Lining	8	8	21DEC10	31DEC10	0	8	-61							
Raise Boring Setup/Reaming/Demobilization(THR2)	61	6	17NOV10A	29DEC10	0	6	2							
Mobilization & Setting Up (Rise Boring)-(THR2)	20	0	17NOV10A	23NOV10A	100	0		]		-				
Pilot Hole Drilling-(THR2) Back Reaming-(THR2)	8	0	24NOV10A 02DEC10A	01DEC10A 14DEC10A	100	0								
Rig Down from Hole to Laydown-(THR2)	10	0	15DEC10A	17DEC10A	100	0						<b></b>		
Demobilize from Site-(THR2)	8	6	18DEC10A	29DEC10	25	6	2				-			
Stabilization of Drilled Shaft-(THR2)	18	7	30DEC10	07JAN11	0	7 18						-		
Drop Shaft - Lining-(THR2) Intakes - Internal Structures (Stage 2)	18	18	26JAN11	18FEB11	0	18	2				+			
Vortex Drop-(THR2)	15	15	19FEB11	08MAR11	0	15	2							
Low Flow Slab & Bottom Rack Bar-(THR2)	12	12	19FEB11	04MAR11	0	12								
Chamber Metalwork-(THR2) Top Slab & Manholes-(THR2)	12 15	12 15	05MAR11 09MAR11	18MAR11 25MAR11	0	12 15								
Reinstatement & Landscaping				-										
Reinstatement & Demobilization-(THR2)	24	24	12MAR11	09APR11	0	24	2							
/lilestone Section 7 (Portion THR2)														
13.01-Pre-drilling & Grouting Works(Dropshaft)	0	0		20DEC10	0	0	-300				•			
13.02-Excavation (Dropshaft)	0	0		29DEC10	0	0					•	•		
13.03-Lining (Dropshaft) C14-SECTION 8 OF THE WORKS (PORTION GL1)	0	0		18FEB11	0	0	3						•	
Construction														
Intakes - External Structures (Stage1)							15							
Cofferdam Excavation-(GL1) Dropshaft - Excavation/ Shaft Lining	50	9	05NOV10A	03JAN11	81	9	-13							
Raise Boring Setup/Reaming/Demobilization(GL1)	36	36	17JAN11	02MAR11	0	36	-12							
Mobilization & Setting Up (Rise Boring)-(GL1)	7	7	17JAN11	24JAN11	0	7								
Pilot Hole Drilling-(GL1) Back Reaming-(GL1)	6	6 11	25JAN11 01FEB11	31JAN11 16FEB11	0	6 11						-		
Rig Down from Hole to Laydown-(GL1)	4	4	17FEB11	21FEB11	0	4								
Demobilize from Site-(GL1)	8	8	22FEB11	02MAR11	0	8							•	
Stabilization of Drilled Shaft-(GL1) /ilestone	7	7	03MAR11	10MAR11	0	7	-12				-			
Section 8 (Portion GL1)		T	1	1			1							
14.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		20DEC10 03JAN11	0						1	•		
14.04-Excavation (Intake) 14.02-Excavation (Dropshaft)	0	0		03JAN11 02MAR11	0	0						•		<b>♦</b>
C15-SECTION9 OF THE WORKS(PORTION HR1)					-									
Construction														
Intakes - External Structures (Stage1) Cofferdam Excavation-(HR1)	48	30	15NOV10A	27JAN11	30	30	-63							
Temp Diversion Natural Stream(Drain)-(HR1)	24	10	18NOV10A	08JAN11	80	10								
Main Structure Construciton-(HR1)	65	65	28JAN11	18APR11	0	65	-63							
/lilestone Section 9 (Portion HR1)														
15.06-Pre-drilling & Grouting Works (Dropshaft)	0	0		20DEC10	0	0	-193				•			
15.09-Excavation (Intake)	0	0		27JAN11	0	0	-77					•	,	•
15.01-50% Excavation (Adit) C16-SECTION 10 OF THE WORKS (PORTION DG1)	0	0		24FEB11	0	0	-83				+			<b>♦</b>
CIO-SECTION TO OF THE WORKS (PORTION DGT,	,													
Intakes - External Structures (Stage1)	_	_	_											
Cofferdam Excavation-(DG1) Main Structure Construciton-(DG1)	98 60	0 53	14SEP10A 13DEC10A	11DEC10A 01MAR11	100 12	0 53								
VO/Claim # 22-Intake Stucture Increase 40mm -SM1	60	2	13DEC10A 21DEC10	22DEC10	12	53 2				•				
Reinstatement of Drain-(DG1)	8	8	02MAR11	10MAR11	0	8	67	1						
Backfilling & Compaction-(DG1)	8	8	02MAR11	10MAR11	0	8	67							
	0													
								ост	NOV		DEC	JAN	FEB	MAR
								ост	NOV 2011		DEC	JAN	FEB 2011	MAR
									2010				2011	MAR
h Date 24DEC12	Early Bar		012B	1 & Constru	ction of 1	HK V	Vest Drainage	Sheet 5 of	<b>201</b> (		KS PRO	GRAMME APPRO	2011 /AL HISTORY	
h Date 24DEC12 Date 21DEC10	Early Bar	Month (0		Cont	tract No.	. DC/2		Sheet 5 of Tunnel	f 10 Date 13JAN09	WOR	KS PROC Re I Works F	GRAMME APPRO evision Programme # 1	2011 /AL HISTORY Checked SOR	804B
h Date 24DEC12 Date 21DEC10 Date 27DEC10 04:13	Early Bar Previous	Month (0 Bar	D11A) Design	Cont 3 MONTH	tract No. ROLLI	. DC/2 NG Pl		Sheet 5 of e <b>Tunnel</b> E	f 10 Date 13JAN09 27MAR09	WOR Approvec Approvec	KS PROO Re I Works I I Works I	GRAMME APPROV	2011 /AL HISTORY Checked	l Approv

Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Rem Dur	Approved Works Prog						
							003A EF Variance	201 OCT NOV	0 DEC		JAN	2011 FEB	MAR
Milestone							Vanance						
Section 10 (Portion DG1) 16.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		20DEC10	0		-98	-					
16.04-Excavation (Intake) CC17-SECTION 11 OF THE WORKS (PORTION BR4)	0	0		22DEC10	0	0	77			•			
Construction Preliminary Works													
Install Loading/Unloading Platform + Gantry Relocate the existing Staircase-(BR4)	60 12	6 12	19NOV10A 21DEC10	29DEC10 06JAN11	90	6 12	-79 -121						
Skin Wall to the Existing Retaining Wall	30	30	07JAN11	14FEB11	0	30	-121						
Mobilization-(BR4) Pre-drilling-(BR4)	3	3 7	07JAN11 11JAN11	10JAN11 18JAN11	0	3 7	-133 -133	-					
Analysis of the SI-(BR4) Grouting Works-(BR4)	6 12	6 12	19JAN11 26JAN11	25JAN11 11FEB11	0	6 12	-133 -133	-	C	┢╻			
Preparation Works					-								
Permanent Slop Protective Works (Skin Wall+Soil) Pre-drilling & Grouting Works-(BR4)	62 25	62 25	30DEC10 30DEC10	16MAR11 28JAN11	0	62 25	-79 -79	-					
Erection of Loading Platform	48	48	15FEB11 15FEB11	12APR11 17FEB11	0	48	-121	-					
Mobilization for Cofferdam Construction Preboring by Drilling Machine&Backfill with Sand	3 26	3 26	18FEB11	19MAR11	0	3 26	-121 -121	_				_	
Drive in Sheetpiles Intakes - External Structures (Stage1)	8	8	21MAR11	29MAR11	0	8	-121						
Temp Diversion Natural Stream(Drain)-(BR4)	24	24	17MAR11	14APR11	0	24	-79						
Milestone Section 11 (Portion BR4)													
17.01-Pre-drilling & Grouting Works (Dropshaft) CC18-SECTION 12 OF THE WORKS (PORTION W1)	0	0		28JAN11	0	0	-95			-	•		
Construction													
Intakes - External Structures (Stage1) Open Excavation	84	63	150CT10A	15MAR11	24	63	-61						
Stream Diversion Stage 2 Construct Intake Structure	26 90	0 90	21DEC10 16MAR11	20DEC10 09JUL11	0	0 90	0 -61	-					
Milestone	30	30	TOWATTT	0900211	0	90	-01						
Section 12 (Portion W1) 18.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		20DEC10	0	0	-205	_		<b>\</b>			
18.04-Excavation (Intake)	0	0		15MAR11	0	0	-76	-					<b></b>
CC19-SECTION 13 OF WORKS (PORTION BR5) Construction													
Preparation Works Pre-drilling & Grouting Works-(BR5)	30	30	26JAN11	04MAR11	0	30	-144						
Intakes - External Structures (Stage1)		I	,					_					
Open Excavation-(BR5) Main Structure Construciton-(BR5)	62 85	24 85	25NOV10A 26JAN11	25JAN11 14MAY11	40 0	24 85	-52 -52	-					
Milestone Section 13 (Portion BR5)													
19.04-Excavation (Intake)	0	0		25JAN11	0		-64	-			•		•
19.01-Pre-drilling & Grouting Works (Dropshaft) CC20-SECTION 14 OF THE WORKS (PORTION BR6)	0	0		04MAR11	0	0	-178			-			•
Construction													
Intakes - External Structures (Stage1) Main Structure Excavation-(BR6)	116	48	28SEP10A	21FEB11	57	48	-7						
Pipe Laying Pipejacking from SMH17 to Intake (BR6)	34	32	150CT10A	29JAN11	18	32	-86						
Pipelaying from SMH17 to BR7 (by Open Trench) Milestone	54	54	31JAN11	07APR11	0	54	-86	-					
Section 14 (Portion BR6)		1											
20.06-50% P.Length of TrenchlessDrainageWorks 20.04-Excavation (Intake)	0	0		10JAN11 21FEB11	0	0	-106 -9	-			•	•	
CC21-SECTION 15 OF THE WORKS (PORTION W3)													
Construction Intakes - External Structures (Stage1)													
West - Excavation up to West Bottom Rack West - Excavation of the Intake Stilling Chamber	59 48	0 46	25AUG10A 18DEC10A	17DEC10A 18FEB11	100	0 46	-55 -55	-					
West - Construct Half of Stilling Chamber	18	18	19FEB11	11MAR11	0	18	-55	-					
West - Construct Vortex&West Bottom Rack Chamber Milestone	52	52	12MAR11	18MAY11	0	52	-55						
Section 15 (Portion W3) 21.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		20DEC10	0	0	-217			•			
21.02-Excavation (Dropshaft)	0	0		18FEB11	0	0	-71	-				<b>♦</b>	
21.04-Excavation (Intake) 21.03-Lining (Dropshaft)	0	0		18FEB11 11MAR11	0	0 0	-71 -67	-				•	٠
CC22-SECTION 16 OF THE WORKS (PORTION B2) Construction													
Preliminary Works													
Site Setting up/Mobilization-(B2) Preparation Works	24	0	13SEP10A	22NOV10A	100	0	-34						
Pre-drilling & Grouting Works-(B2)	25	25	21DEC10	21JAN11	0	25	-58						
Intakes - External Structures (Stage1) Temp Diversion Natural Stream(Drain)-(B2)	35	0	23NOV10A	20DEC10A	100	0	-23			-			
Main Structure Construciton-(B2) Open Excavation-(B2)	60 56	60 56	03MAR11 21MAR11	18MAY11 31MAY11	0	60 56	-58 -129			L			
,							-	OCT NOV	DEC		JAN	FEB	MAR
								201				2011	
hish Date 24DEC12	Early Bar Previous I	Month (0	012B	& Construe	ction of	нк. v	Vest Drainage	Sheet 6 of 10 e Tunnel Date	WORKS		RAMME APPROVA	L HISTORY Checked	Approved
n Date 27DEC10 04:13	Progress Critical Ac	Bar	,	Cont	tract No	DC/2		13JAN09		orks F	Programme # 1 Programme # 2	SOR	804B 9032
		,					HLY REPO	RT 10DEC10	Approved W	orks F	Programme # 3	SOR	9116
© Primavera Systems, Inc.								01MAR10	Approved W	orks F	Programme # 4	SOR	003A

Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Rem Dur	Approved Works Prog 003A EF Variance	ост	NOV	2010	DEC	2011 JAN FEB MA
lilestone Section 16 (Portion B2)												
22.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		21JAN11	0	0	-71	-				•
22.04-Excavation (Intake) C23-SECTION 17 OF THE WORKS (PORTION M	0	0		02MAR11	0	0	-75					•
construction	/IA14)											
Intakes - External Structures (Stage1) Mobilization&Setup(Cofferdam Constn)-(MA14)	30	0	25AUG10A	11DEC10A	100	0	-110			_		
Cofferdam Wall pile driving-(MA14)	29	22	13DEC10A	18JAN11	60	22	-110	-				
Grouting for Rock Socket-(MA14)	3	3	17JAN11	19JAN11 08FEB11	0	3	-110 -110					÷
Excavation (Soft) Soil-(MA14) Excavation (Hard) Rock-(MA14)	14	14 15	20JAN11 09FEB11	25FEB11	0	14 15	-110					
Strutting-(MA14)	9	9	26FEB11	08MAR11	0	9	-110	-				
Blinding-(MA14) Base Slabs-(MA14)	23	3 23	09MAR11 12MAR11	11MAR11 08APR11	0	3 23	-110 -110					
lilestone												
Section 17 (Portion MA14) 23.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		20DEC10	0	0	-150					
23.04-Excavation (Intake)	0	0		08MAR11	0	0	-136	-				•
C24-SECTION 18 OF THE WORKS (PORTION N	<b>IA</b> 15)											
construction Intakes - External Structures (Stage1)												
Excavation (Hard) Rock-(MA15)	24	5	110CT10A	28DEC10	95	5	-87	-				-
Excavation & Lodging-(MA15) Strutting-(MA15)	6 9	0	23NOV10A 04DEC10A	29NOV10A 14DEC10A	100 100	0	-77 -68		l			
Blinding-(MA15)	3	3	29DEC10	31DEC10	0	3	-78	1				•
Base Slabs-(MA15) External Walls-(MA15)	24 52	24 52	03JAN11 31JAN11	29JAN11 04APR11	0	24 52	-78 -78					
lilestone	02	θE	010/ 111	01741111	Ű	02	10					
Section 18 (Portion MA15) 24.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		20DEC10	0	0	-202					
24.04-Excavation (Intake)	0	0		20DEC10	0			-				>
C25-SECTION 19 OF THE WORKS (PORTION M	<b>/IA</b> 17)											
construction Intakes - External Structures (Stage1)												
Cofferdam Wall piling-(MA17)	48	13	08NOV10A	12JAN11	95	13	-116					
Driving of Sheet-piling-(MA17) Grouting for Rock Socket-(MA17)	12	12 3	12JAN11 26JAN11	25JAN11 28JAN11	0	12 3	-115 -115	-				
Expose Existing Box Culvert by Excav-(MA17)	5	5	26JAN11	31JAN11	0	5	-115					
Excavation (Soft) Soil-(MA17)	21 3	21 3	29JAN11 01FEB11	25FEB11 07FEB11	0	21 3	-115 -115					
Saw-cut Box-culvert&place Steel Pipes-(MA17) Secure Pipes Hang&SealantConnect-(MA17)	6	6	01FEB11 08FEB11	14FEB11	0	6	-115					
Removal Lower Sector Box-culvert-(MA17)	3	3	15FEB11	17FEB11	0	3	-115					<b></b>
Excavation & Lodging-(MA17) Excavation (Hard) Rock-(MA17)	6 30	6 30	18FEB11 26FEB11	24FEB11 01APR11	0	6 30	-115 -115					
lilestone												
Section 19 (Portion MA17) 25.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		20DEC10	0	0	-192	_			<	
C26-SECTION 20 OF THE WORKS (PORTION M	/13)											
Construction Preliminary Works												
Cut/Fill/Divn/Place Concrete Block&Platform-(M3)	28	28	21DEC10	25JAN11	0	28	-249		ſ			
Power & Water Points-(M3) Intakes - External Structures (Stage1)	21	21	21DEC10	17JAN11	0	21	-249					
Slope Protection Works-(M3)	60	0	20APR10A	20DEC10A	100	0	-105					
Sheet-piling Wall, Drop Shaft & Manhole Mobilization&Setup(Cofferdam Constn)-(M3)	24 6	24 6	21DEC10 21DEC10	20JAN11 29DEC10	0	24 6	-147 -186		ſ			
Pre-boring,Backfilling with Sand-(M3)	27	27	30DEC10	31JAN11	0	27	-177					
Excavatio Laying of Steel Pipes & Strutting	12	12	21JAN11	07FEB11	0	12	-147					
Shotcreting & Diversion and etc (M3) Driving of Sheet-piling-(M3)	6 10	6 10	08FEB11 15FEB11	14FEB11 25FEB11	0	6 10	-147 -147	-				
Grouting for Rock Socket-(M3)	5	5	26FEB11	03MAR11	0	5	-147	1				
Excavation (Soft) Soil-(M3) Excavation (Hard) Rock-(M3)	4	4 45	04MAR11 09MAR11	08MAR11 06MAY11	0	4 45	-147 -147					
lilestone		-					- 					
Section 20 (Portion M3) 26.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		20DEC10	0	0	-240					
C27-SECTION 21 OF THE WORKS (PORTION T					U U	v						
Construction Intakes - External Structures (Stage1)												
Structures (Stage1)		0	17NOV10A	22NOV10A	100	0	-67					
Top Slab with Opening-(TP789)	12		23NOV10A	27NOV10A	100	0	-40	1			=	
Top Slab with Opening-(TP789) Backing Fill Sand & Proper Compation-(TP789)	17	0				15	-91					
Top Slab with Opening-(TP789) Backing Fill Sand & Proper Compation-(TP789) VO # 09 Construct Box & Manhole - TP789		0 15	21DEC10	10JAN11	0							
Top Slab with Opening-(TP789) Backing Fill Sand & Proper Compation-(TP789) VO # 09 Construct Box & Manhole - TP789 Dropshaft - Excavation/ Shaft Lining Raise Boring Setup/Reaming/Demobilization(TP789)	17 15 74		21DEC10 29NOV10A	01MAR11	0	55	-34					
Top Slab with Opening-(TP789) Backing Fill Sand & Proper Compation-(TP789) VO # 09 Construct Box & Manhole - TP789 Dropshaft - Excavation/ Shaft Lining Raise Boring Setup/Reaming/Demobilization(TP789) Mobilization & Setting Up (Rise Boring)-(TP789)	17 15 74 7	15 55 0	21DEC10 29NOV10A 29NOV10A	01MAR11 03DEC10A	0 100	55 0	-32					
Top Slab with Opening-(TP789) Backing Fill Sand & Proper Compation-(TP789) VO # 09 Construct Box & Manhole - TP789 Dropshaft - Excavation/ Shaft Lining	17 15 74	15 55	21DEC10 29NOV10A	01MAR11	0	55		-				
Top Slab with Opening-(TP789) Backing Fill Sand & Proper Compation-(TP789) VO # 09 Construct Box & Manhole - TP789 Dropshaft - Excavation/ Shaft Lining Raise Boring Setup/Reaming/Demobilization(TP789) Mobilization & Setting Up (Rise Boring)-(TP789) Pilot Hole Drilling-(TP789) Back Reaming-(TP789) Rig Down from Hole to Laydown-(TP789)	17 15 74 7 17 36 4	15 55 0 5 36 4	21DEC10 29NOV10A 29NOV10A 04DEC10A 29DEC10 14FEB11	01MAR11 03DEC10A 28DEC10 12FEB11 17FEB11	0 100 80 0 0	55 0 5 36 4	-32 -34 -34 -34					
Top Slab with Opening-(TP789) Backing Fill Sand & Proper Compation-(TP789) VO # 09 Construct Box & Manhole - TP789 Dropshaft - Excavation/ Shaft Lining Raise Boring Setup/Reaming/Demobilization(TP789) Mobilization & Setting Up (Rise Boring)-(TP789) Pilot Hole Drilling-(TP789) Back Reaming-(TP789)	17 15 74 7 17 36	15 55 0 5 36	21DEC10 29NOV10A 29NOV10A 04DEC10A 29DEC10	01MAR11 03DEC10A 28DEC10 12FEB11	0 100 80 0	55 0 5 36	-32 -34 -34	-		-		
Top Slab with Opening-(TP789) Backing Fill Sand & Proper Compation-(TP789) VO # 09 Construct Box & Manhole - TP789 Dropshaft - Excavation/ Shaft Lining Raise Boring Setup/Reaming/Demobilization(TP789) Mobilization & Setting Up (Rise Boring)-(TP789) Pilot Hole Drilling-(TP789) Back Reaming-(TP789) Rig Down from Hole to Laydown-(TP789) Demobilize from Site-(TP789)	17 15 74 7 17 36 4 10	15 55 0 5 36 4 10	21DEC10 29NOV10A 29NOV10A 04DEC10A 29DEC10 14FEB11 18FEB11	01MAR11 03DEC10A 28DEC10 12FEB11 17FEB11 01MAR11	0 100 80 0 0 0	55 0 5 36 4 10	-32 -34 -34 -34 -34	OCT	ΝΟΥ		DEC	
Top Slab with Opening-(TP789) Backing Fill Sand & Proper Compation-(TP789) VO # 09 Construct Box & Manhole - TP789 Dropshaft - Excavation/ Shaft Lining Raise Boring Setup/Reaming/Demobilization(TP789) Mobilization & Setting Up (Rise Boring)-(TP789) Pilot Hole Drilling-(TP789) Back Reaming-(TP789) Rig Down from Hole to Laydown-(TP789) Demobilize from Site-(TP789)	17 15 74 7 17 36 4 10	15 55 0 5 36 4 10	21DEC10 29NOV10A 29NOV10A 04DEC10A 29DEC10 14FEB11 18FEB11	01MAR11 03DEC10A 28DEC10 12FEB11 17FEB11 01MAR11	0 100 80 0 0 0	55 0 5 36 4 10	-32 -34 -34 -34 -34	ост	NOV	2010	DEC	JAN         FEB         MA           2011         2011         2011
Top Slab with Opening-(TP789) Backing Fill Sand & Proper Compation-(TP789) VO # 09 Construct Box & Manhole - TP789 Dropshaft - Excavation/ Shaft Lining Raise Boring Setup/Reaming/Demobilization(TP789) Mobilization & Setting Up (Rise Boring)-(TP789) Pilot Hole Drilling-(TP789) Back Reaming-(TP789) Rig Down from Hole to Laydown-(TP789) Demobilize from Site-(TP789)	17 15 74 7 17 36 4 10	15 55 0 5 36 4 10	21DEC10 29NOV10A 29NOV10A 04DEC10A 29DEC10 14FEB11 18FEB11	01MAR11 03DEC10A 28DEC10 12FEB11 17FEB11 01MAR11	0 100 80 0 0 0	55 0 5 36 4 10	-32 -34 -34 -34 -34	OCT		2010	DEC	
Top Slab with Opening-(TP789) Backing Fill Sand & Proper Compation-(TP789) VO # 09 Construct Box & Manhole - TP789 Dropshaft - Excavation/Shaft Lining Raise Boring Setup/Reaming/Demobilization(TP789) Mobilization & Setting Up (Rise Boring)-(TP789) Pilot Hole Drilling-(TP789) Back Reaming-(TP789) Back Reaming-(TP789) Rig Down from Hole to Laydown-(TP789) Demobilize from Site-(TP789) Inspection & Method Approval-(TP789)	17 15 74 7 17 36 4 10	15 55 0 5 36 4 10 3	21DEC10 29NOV10A 29NOV10A 04DEC10A 29DEC10 14FEB11 18FEB11 26FEB11	01MAR11 03DEC10A 28DEC10 12FEB11 17FEB11 01MAR11 01MAR11	0 100 80 0 0 0 0	55 0 5 36 4 10 3	-32 -34 -34 -34 -34 -34	Sheet 7 of	if 10			
Top Slab with Opening-(TP789)         Backing Fill Sand & Proper Compation-(TP789)         VO # 09 Construct Box & Manhole - TP789         Dropshaft - Excavation/ Shaft Lining         Raise Boring Setup/Reaming/Demobilization(TP789)         Mobilization & Setting Up (Rise Boring)-(TP789)         Pilot Hole Drilling-(TP789)         Back Reaming-(TP789)         Rig Down from Hole to Laydown-(TP789)         Demobilize from Site-(TP789)         Inspection & Method Approval-(TP789)         Date       24DEC12         Date       24DEC12         Date       24DEC12	<ul> <li>17</li> <li>15</li> <li>74</li> <li>7</li> <li>17</li> <li>36</li> <li>4</li> <li>10</li> <li>3</li> </ul>	15 55 0 5 36 4 10 3	21DEC10 29NOV10A 29NOV10A 04DEC10A 29DEC10 14FEB11 18FEB11 26FEB11 26FEB11	01MAR11 03DEC10A 28DEC10 12FEB11 17FEB11 01MAR11 01MAR11	0 100 80 0 0 0 0	55 0 5 36 4 10 3	-32 -34 -34 -34 -34 -34	Sheet 7 of	if 10 I Date	V	VORKS	2011 PROGRAMME APPROVAL HISTORY Revision Checked Appro
Top Slab with Opening-(TP789)         Backing Fill Sand & Proper Compation-(TP789)         VO # 09 Construct Box & Manhole - TP789         Dropshaft - Excavation/ Shaft Lining         Raise Boring Setup/Reaming/Demobilization(TP789)         Mobilization & Setting Up (Rise Boring)-(TP789)         Pilot Hole Drilling-(TP789)         Back Reaming-(TP789)         Rig Down from Hole to Laydown-(TP789)         Demobilize from Site-(TP789)         Inspection & Method Approval-(TP789)         Date       30NOV07 24DEC12	17 15 74 7 17 36 4 10 3 8	15 55 0 5 36 4 10 3 Month (0 Bar	21DEC10 29NOV10A 29NOV10A 04DEC10A 29DEC10 14FEB11 18FEB11 26FEB11 012B Design	01MAR11 03DEC10A 28DEC10 12FEB11 17FEB11 01MAR11 01MAR11	0 100 80 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	55 0 5 36 4 10 3 3 HK. W DC/2 NG PH	-32 -34 -34 -34 -34 -34 -34 Vest Drainage 007/10 ROGRAMM	Sheet 7 or e Tunnel E	if 10	V Appro 9 Appro	VORKS oved Wo	2011 PROGRAMME APPROVAL HISTORY

Activity	Orig	Rem	Anticipated	Anticipated	%	Rem	Approved	
Description	Dur	Dur	Start	Finish	Com	p Dur	003A	2010 2011
							EF Variance	OCT NOV DEC JAN FEB MAR
Dropshaft - Excavation/ Shaft Lining Rock Dowel Instal&/orShotcrete Appl-(TP789)	17	17	02MAR11	21MAR11		0 17	-34	
Milestone Section 21 (Portion TP789)								
27.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		20DEC10	-	0 0		
27.02-Excavation (Dropshaft) CC28-SECTION 22 OF THE WORKS (PORTION TP5)	0	0		01MAR11		0 0	-43	
Construction								
Intakes - External Structures (Stage1) Blinding-(TP5)	3	3	21DEC10	23DEC10		0 3	-106	
Base Slabs-(TP5) External Walls-(TP5)	20 30	20 30	24DEC10 20JAN11	19JAN11 26FEB11	-	0 20 0 30		
Top Slab with Opening-(TP5)	20	20	28FEB11	22MAR11		0 20	-106	
Backfilling & Compaction-(TP5) Dropshaft - Excavation/ Shaft Lining	8	8	14MAR11	22MAR11		0 8	-106	
Raise Boring Setup/Reaming/Demobilization(TP5) Back Reaming-(TP5)	62 26	28 13	02NOV10A 06DEC10A	25JAN11 07JAN11	_	0 28 25 13		
Rig Down from Hole to Laydown-(TP5)	5	5	08JAN11	13JAN11		0 5	55	
Demobilize from Site-(TP5) Inspection & Method Approval-(TP5)	10 3	10 3	14JAN11 22JAN11	25JAN11 25JAN11	-	0 10 0 3		
Rock Dowel Instal&/orShotcrete Appl-(TP5)	13	13	26JAN11	12FEB11		0 13	55	
Mobilizatn,Setup& Prep(ShaftLining)-(TP5) 1st Pour of Lining - 0~5m-(TP5)	6 18	6 18	14FEB11 21FEB11	19FEB11 12MAR11	-	0 6 0 18		
2nd Pour of Lining - 6~10m-(TP5)	18	18	14MAR11 21MAR11	02APR11 14APR11	-	0 18 0 21		
Lining Positioning, Fixing & Grouting-(TP5) Milestone	21	21		i≒rAF R Í Í		v  21	00	
Section 22 (Portion TP5) 28.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		20DEC10		0 0	-269	┥ ↓ │
28.04-Excavation (Intake)	0	0		20DEC10		0 0	-130	
28.02-Excavation (Dropshaft) CC29-SECTION 23 OF THE WORKS (PORTION TP4)	0	0		25JAN11		0 0	67	▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲
Construction								
Intakes - External Structures (Stage1) Backfilling & Compaction-(TP4)	8	8	21DEC10	31DEC10		0 8	-76	
Dropshaft - Excavation/ Shaft Lining	00	50	10NOV10A	08MAR11		0 53	26	
Raise Boring Setup/Reaming/Demobilization(TP4) Pilot Hole Drilling-(TP4)	90 17	53 0	18NOV10A	14DEC10A	10	0 53 00 0		
Back Reaming-(TP4) Rig Down from Hole to Laydown-(TP4)	33 10	33 10	03JAN11 14FEB11	12FEB11 24FEB11	-	0 33 0 10		
Demobilize from Site-(TP4)	10	10	25FEB11	08MAR11		0 10	-36	
Inspection & Method Approval-(TP4) Rock Dowel Instal&/orShotcrete Appl-(TP4)	3 12	3 12	05MAR11 09MAR11	08MAR11 22MAR11	-	0 3 0 12		
Milestone								
Section 23 (Portion TP4) 29.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		20DEC10		0 0		
29.02-Excavation (Dropshaft) CC30-SECTION 24 OF THE WORKS (PORTION W5)	0	0		08MAR11		0 0	-46	▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲ ▲
Construction								
Intakes - External Structures (Stage1) Saw-cut Box-culvert&place Steel Pipes-(W5)	3	3	21DEC10	23DEC10		0 3	-149	
Secure Pipes Hang&SealantConnect-(W5) Removal Lower Sector Box-culvert-(W5)	6 6	6 6	24DEC10 04JAN11	03JAN11 10JAN11	_	0 6 0 6		
Excavation & Lodging-(W5)	6	6	11JAN11	17JAN11	_	0 6	-149	
Excavation (Soft) Soil-(W5) Milestone	52	52	18JAN11	22MAR11		0 52	-146	
Section 24 (Portion W5) 30.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		20DEC10		0 0	-243	
CC31-SECTION 25 OF THE WORKS (PORTION CR1)	0	0		2002010		0 0	-243	
Construction Preliminary Works								
Power & Water Points-(CR1)	24	0	07AUG10A	26NOV10A				
Site Office-(CR1) Preparation Works	3	0	27NOV10A	30NOV10A	10	00 0	-139	
Mobilization&Setup(Pre-drill & Grouting)-(CR1)	6	0	01DEC10A	07DEC10A	10			
VO#11 - Utility Diversion works (CR1) Pre-drilling-(CR1)	12 12	5 12	08DEC10A 29DEC10	28DEC10 12JAN11		75 5 0 12		
Analysis of the SI-(CR1) Grouting Works-(CR1)	6 12	6 12	13JAN11 20JAN11	19JAN11 02FEB11		0 6 0 12		
Intakes - External Structures (Stage1)								
Cofferdam Wall Driving-(CR1) Milestone	70	70	07FEB11	05MAY11		0 70	-143	
Section 25 (Portion CR1)		-				0		
31.01-Pre-drilling & Grouting Works (Dropshaft) CC32-SECTION 26 OF THE WORKS (PORTION RR1)	0	0		02FEB11		0 0	-177	◆
Construction								
Intakes - External Structures (Stage1) Pre-bored Pile,SandFile Drive SheetPile-(RR1)	24	0	02AUG10A	10DEC10A	10	0 00	-81	
Upgrading RetainingStructure ofBoxCulvert Outlet Excavn,Strutt'g&Decking/UpgradeBoxCulvertOutlet	24 24	0 16	21SEP10A 11DEC10A	13DEC10A 11JAN11	10	00 0 60 16		
Driving Pile for Drainage Diversion	30	24	14DEC10A	20JAN11	2	25 24	-107	
ProtectiveMeasures toDrainOutlet Wall/PipeLaying	36	36	12JAN11	25FEB11		0 36	-81	
								OCT NOV DEC JAN FEB MAR
								2010 2011
t Date 30NOV07	arly Bar		012B					Sheet 8 of 10 WORKS PROGRAMME APPROVAL HISTORY
a Date 24DEC12 a Date 21DEC10	revious M rogress B		11A) Design				Vest Drainag 2007/10	
2.220100110	ritical Ac			3 MONTH	ROLI	LING P	ROGRAMM THLY REPO	IE 27MAR09 Approved Works Programme # 2 SOR 9032
© Primavera Systems, Inc.					10			Interview         Interview <t< td=""></t<>
			I					

Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Rem Dur	Approved Works Prog 003A		201	D			2011	
							EF Variance	ост	NOV	DEC		JAN	FEB	MAR
Intakes - External Structures (Stage1) Driving Pile for Cofferdam	48	48	21JAN11	21MAR11	C	48	-107							
Shotcreting, Diversion, Backfilling	12	12	26FEB11	11MAR11	C	12	-81				<u> </u>			
C33-SECTION 27 OF THE WORKS (PORTION W8) Construction														
Intakes - External Structures (Stage1) Cofferdam Wall Driving-(W8)	24	6	250CT10A	29DEC10	73	6	-158							
Excavation, strutting & Decking	18	18	07JAN11	27JAN11	0		-164							
Temp Diversion - W8 Temporary Steel Casing of Dropshaft	6 42	6 42	28JAN11 08FEB11	07FEB11 28MAR11	C C		-164 -164							•
/ilestone	72	72		ZOMATT		72	-104							
Section 27 (Portion W8) 33.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		20DEC10	<u>с</u>	0	-226							
C34-SECTION 28 OF THE WORKS (PORTION P5)	Ű	Ű		LODEOTO			220							
Construction Intakes - External Structures (Stage1)														
Mobilization&Setup(Cofferdam Constn)-(P5)	6	6	21DEC10	29DEC10	C	6	-39							
Pre-boring,Backfilling with Sand-(P5) Driving of Sheet-piling-(P5)	35 24	35 24	30DEC10 14FEB11	12FEB11 12MAR11	C C		-39 -39				1			
Grouting for Rock Socket-(P5)	3	3	14MAR11	16MAR11	C		-39							
Demobilization-(P5) Excavation (Soft) Soil & Strutting-(P5)	3 35	3 35	17MAR11 21MAR11	19MAR11 06MAY11	C C		-39 -39							
lilestone	00	00		OOMATTT		- 33	-00							
Section 28 (Portion P5) 34.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		20DEC10	C	0	-296				•			
34.02-Excavation (Dropshaft)	0	0		20DEC10	C		-39				•			
C35-SECTION 29 OF THE WORKS (PORTION W10 onstruction	))													
Intakes - External Structures (Stage1)														
Soft Excavation & ELS-(W10) Excavation (Hard) Rock-(W10)	37 18	7 18	13OCT10A 31DEC10	30DEC10 21JAN11	65 C		-89 -89				<u> </u>			
Blinding-(W10)	3	3	22JAN11	25JAN11	C		-89				1			
Base Slabs-(W10)	12 40	12 40	26JAN11 12FEB11	11FEB11 30MAR11	C C		-89 -89							
External Walls-(W10) i <mark>lestone</mark>	40	40	IZFEDII	SUMARTI		40	-09							
Section 29 (Portion W10) 35.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		20DEC10	<u>с</u>	0	-291				ļ			
35.04-Excavation (Intake)	0	0		20DEC10 21JAN11			-108				ľ	•		
C36-SECTION 30 OF THE WORKS (PORTION HKL	J1)													
onstruction Intakes - External Structures (Stage1)														
External Walls-(HKU1)	60	0	09SEP10A	06DEC10A	100		-78							
Fop Slab with Opening-(HKU1) Backfilling & Compaction-(HKU1)	12	0	07DEC10A 11DEC10A	20DEC10A 22DEC10	100	+ +	-78 -80				<b>_</b>			
Extracting of Sheet Piling-(HKU1)	6	6	23DEC10	31DEC10	C	6	-80							
Dropshaft - Excavation/ Shaft Lining Raise Boring Set up/Reaming/Demobilization(HKU1)	35	35	14FEB11	25MAR11	C	35	-92							
Mobilization & Setting Up (Rise Boring)-(HKU1)	7	7	14FEB11	21FEB11	C		-92							
Pilot Hole Drilling-(HKU1) Back Reaming-(HKU1)	5 10	5 10	22FEB11 28FEB11	26FEB11 10MAR11	C C	-	-92 -92							
Rig Down from Hole to Laydown-(HKU1)	4	4	11MAR11	15MAR11	C		-92						I	
Demobilize from Site-(HKU1) i <mark>lestone</mark>	9	9	16MAR11	25MAR11	C	9	-92							
Section30 (Portion HKU1)	0	0		0005010		0	000							
6.01-Pre-drilling & Grouting Works (Dropshaft) C37-SECTION 31 OF THE WORKS (PORTION PFL	0. . <b>R1</b> )	0		20DEC10	C	0	-289				Ĭ			
onstruction														
ntakes - External Structures (Stage1) Excavation & ELS Works-(PFLR1)	66	6	17JUN10A	08JAN11	85	6	-137							
xcavation (Hard) Rock-(PFLR1)	24	12	04DEC10A	06JAN11	40	12	-135							
Removal Lower Sector Box-culvert-(PFLR1) Excavation & Lodging-(PFLR1)	8	8 6	21DEC10 03JAN11	31DEC10 08JAN11	C C		-143 -143							
Blinding-(PFLR1)	3	3	10JAN11	12JAN11	C	-	-137				<b>-</b>			
Base Slabs-(PFLR1) External Walls-(PFLR1)	12 62	12 62	13JAN11 27JAN11	26JAN11 13APR11	C C		-137 -137							
ilestone														
Section 31 (Portion PFLR1) 37.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		20DEC10	C	0	-289				•			
37.04-Excavation (Intake)	0	0		08JAN11	C	0	-172				-	<b>♦</b>		
C38-SECTION 32 OF THE WORKS (PORTION SM1 onstruction	)													
ntakes - External Structures (Stage1) Fop Slab with Opening-(SM1)	10	0	01NOV10A	25NOV10A	100		-92	_						
ackfilling & Compaction-(SM1)	12 5	0	01NOV10A 29NOV10A	18DEC10A	100		-92 -112							
Dropshaft - Excavation/ Shaft Lining nspection & Method Approval-(SM1)	3	3	17MAR11	19MAR11	с		-22							
Rock Dowel Instal&/orShotcrete Appl-(SM1)	3	3 11	17MAR11 21MAR11	19MAR11 01APR11	C		-22 -22							
ntakes - Internal Structures (Stage 2)	10	10	2105010			10	110							
ow Flow Slab & Bottom Rack Bar-(SM1) Re-instatemetn of Drains-(SM1)	12 18	12 18	21DEC10 14JAN11	06JAN11 07FEB11	C C		-113 -113		L					
Access Ladder & Hand Rails-(SM1)	12	12	08FEB11	21FEB11	C		-113							
Date 24DE(:121	Early Bar		012B	& Construct	tion of	HK 14	Vest Drainage	OCT Sheet 9 o			PROG	JAN RAMME APPROVAL vision	1	Approv
Date         21DEC10           Date         27DEC10 04:13	Previous I Progress	Bar	,	Cont	ract No	). DC/2	007/10		13JAN09		/orks P	rogramme # 1	Checked SOR	Approv 804E
	Critical Ac	ctivity					ROGRAMMI		27MAR09			rogramme # 2	SOR	9032
				DECEMBER	/2010	MONT	HLY REPOR	KT –	10DEC10	Approved W	/orks P	rogramme # 3	SOR	9110

Activity Description	Orig Dur	Rem Dur	Anticipated Start		% Comp	Rem Dur	Works Prog						
							003A	2010			2011		
							EF Variance	ост	NOV	DEC	JAN	FEB	MAR
Intakes - Internal Structures (Stage 2)													
Safety Grille-(SM1)	12	12	22FEB11	07MAR11	0	12	-113						
Finishing-(SM1)	12	12	08MAR11	21MAR11	0	12	-113						

					ост	NOV 2010	DEC	JAN	FEB 2011	MAR
Start Date Finish Date Data Date Run Date © Primavera System	30NOV07 24DEC12 21DEC10 27DEC10 04:13 ns, Inc.	Pi	arly Bar revious Month (011A) rogress Bar iritical Activity	012B Design & Construction of HK. West Drainag Contract No. DC/2007/10 3 MONTH ROLLING PROGRAMM DECEMBER/2010 MONTHLY REPO	E	Date 13JAN09 27MAR09 10DEC10		rogramme # 2 rogramme # 3	AL HISTORY Checked SOR SOR SOR SOR	Approved 804B 9032 9116 003A

APPENDIX N WASTE GENERATED QUANTITY

# Monthly Waste Flow Table

		Actual	Quantities of In-	ert C&D Materia	<i>I</i> onthly	Actu	al Quantities o	f C&D Wastes	Generated Mo	onthly	
Quarter ending	Total Quantity Generated	Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see notes 2)	Chemical Waste	Others, e.g. general refuse
	$(\text{ in } \text{m}^3)$	$(\operatorname{in} \mathrm{m}^3)$	$(\text{ in } \text{m}^3)$	( in m <sup>3</sup> )	$(\operatorname{in} \mathrm{m}^3)$	$(\operatorname{in} \mathrm{m}^3)$	(in Kg)	(in Kg)	(in Kg)	(in Kg)	$(\text{ in } \text{m}^3)$
Jan 2010	39537		15	38356	1166		6550	220		650	118
Feb 2010	30693		62	29570	1061		10730	180		3222	78
Mar 2010	40031		53	39263	715		13940	300		3726	112
Apr 2010	43025		86	42133	806		12810	350		1685	84
May 2010	42039		38	40859	1142		12290	315		2287	78
Jun 2010	44943		10	42437	2496		14700	350		2531	95
Sub-Total	240268		264	232618	7386		71020	1715		14101	565
July 2010	50156		19	46715	3422		19330	350		8574	78
Aug 2010	38877		0	35282	3595		15190	315		1901	84
Sep 2010	41530		0	38228	3302		36870	560		0	90
Oct 2010	35586		0	32255	3331		15230	350		6749	95
Nov 2010	39627		0	37318	2309		6740	350		0	90
Dec 2010	32972		0	31110	1862		7960	385		1210	101
Total	479016		283	453526	25207		172340	4025		32535	1103

Notes:

(1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(2) Plastics refer to plastic bottles/containers, plastic/foam from packaging material.

(3) Quantities in December 2010 are upto 31 December 2010.

(4) Assuming the conversion factor from  $m^3$  to ton for rock is 2.5.

(5) The materials reused in other Project shall not be treated as waste under the Waste Disposal Ordinance (Cap 354).

(6) The figures are included for the sake of completeness of record.

ANNEX I REVIEW REPORT FOR "HANDLING & DELIVERY OF EXCAVATED MATERIALS AT THE WESTERN PORTAL"

## **Background**

## 1. Project

"Dragages - Nishimatsu Joint Venture (DNJV)" is the principal contractor undertaking the contract work (DSD Contract No.: DC/2007/10) for the construction of:

- A drainage tunnel (Main Tunnel) from Tai Hang to Cyberport, having an internal diameter from 6.25m to 7.25m;
- A network of adits connecting to the Main Tunnel; and
- 32 intakes to collect surface runoffs into the Main Tunnel via the adit network. The water collected will be discharged into the sea at Cyberport.

The entire drainage tunnel network is built in rock strata, composed of granite and volcanic rocks. Two tunnel boring machines (TBM) are employed for the excavation of the Main Tunnel – one TBM is driving from the East to West whereas the other TBM is operating from West to East. The two tunnels will be broken through at a point near Stubb Road. The conventional drill and blast method is adopted for the excavation of the adits. The excavation of the Main Tunnels and the adits are concurrently carried out.

In addition, mechanical excavation, raise boring method, reverse circulation drilling and handdug caisson are used for the excavation of intakes cofferdam and dropshafts.

To facilitate the operation of the TBM and tunnel excavation, a temporary barging point was formed at the Western Portal in Cyberport to provide support for the supplies to both TBM; for handling of excavated materials; and for the berthing of vessels.

In the West Tunnel, the excavated materials generated from the TBM operations are delivered by a conveyor belt to the tunnel portal and are discharged either onto the barge or the TBM Spoil Basin. On the other hand, materials generated by drill-and-blast method in the adits are delivered to the Adit Spoil Basin at the portal for subsequent discharge onto the barge.

All excavated materials generated from tunneling operations at the West Portal are delivered by barges to the approved disposal ground for recycling use.

#### 2. Environmental Impact Assessment (EIA)

The Work is a "designated project" under Schedule 2 of Environmental Impact Assessment Ordinance, Cap. 499. An EIA Study has been undertaken by Black & Veatch Hong Kong Ltd. for the Project to provide information on the nature and extent of potential environmental impacts arising from the construction and operation of the Project and related activities taking place concurrently, and to contribute to decisions on the overall environmental acceptability of the Project.

The EIA Report was issued in January 2006, and was approved by EPD under the EIAO (Register No.: AEIAR-099/2006 dated 7-Apr-06). In March 2006, Drainage Services Department (DSD) commissioned Ove Arup and Partners Hong Kong Limited (Arup) to undertake the consultancy assignment of Agreement No. CE 17/2005 (DS), based upon more detailed design information. The Technical Note on Supplementary Environmental Assessment was issued on 29-Mar-07 to highlight the changes since the approval of the EIA Report; evaluate the associated environmental implications; and review the mitigation measures required.

The following is mentioned in Chapter 6: Air Quality Assessment of the EIA Report (Register No.: AEIAR-099/2006) prepared by Black & Veatch:

"6.5.7 For Western portal, spoil generated will be delivery to barges by means of a covered conveyor belt. As a result, the number of vehicles entering the site will be reduced hugely and no vehicle-generated air pollution problems will arise. However, dust may be emitted from the transfer points of the conveyor. Proper design and maintenance of the conveyor will reduce dust emissions from the transfer points to ensure low dust impact."

The intent of this Clause is to reduce the impact on air quality arising from handling and delivery of spoil to a minimum.

There are comments from concerned groups over the site arrangements for the handling and delivery of excavated materials from the tunnel and adits.

3. Environmental Permit

The Environmental Permit (EP-272/2007) was first issued to DSD on 26-Apr-07. An application for construction and operation of the designated project was subsequently made and the revised Permit (EP-272/2007/A) was issued on 26-Oct-07. After the award of the Contract, DNJV applied for the issue of Further Environmental Permit (FEP-01/272/2007/A) which was subsequently issued on 28-Jan-08. A variation to the Further Environmental Permit was made in June 2009 and the revised Permit (FEP-01/272/2007/B) was issued on 25-Jun-09.

#### Purpose and Scope

A review was performed on the current site arrangements on the delivery and handling of excavated materials, particularly the Western Portal, within the context of the EIA Report and over their impact on the environment.

## **Delivery and Handling of Excavated Materials**

1. Excavated Materials from TBM

Excavated materials generated from the operation of the tunnel boring machine are small (often less than 100mm) and the sizes are quite uniform. These materials are carried by a covered conveyor belt system installed near the crown of the Main Tunnel; and are discharged directly onto the barge berthed at the seawall. *Owing to the mode of TBM operation, there are times that TBM excavated materials must be re-handled*.

Typical examples include:

• A barge is already full and has to leave the Site. When there is no barge at the seawall, the materials will be discharged into the TBM Spoil Basin.

• When the TBM operates during night time, we have to discharge the TBM excavated materials into the TBM Spoil Basin in accordance with the conditions of the Construction Noise Permit in force.

When the next barge comes during daytime, the materials stored in the TBM Spoil Basin will be picked up by a backhoe and are transferred into a side conveyor. The side conveyor carried the materials to the main conveyor for discharge onto the barge (*Photo 1*).



Photo 1: View of the Western Portal

The Main Conveyor and the Side Conveyor are fully enclosed by sound absorptive panels.

#### 2. Excavated Materials from Drill-and-Blast Adits

Excavated materials generated by drill-and-blast are bigger (over 200mm) and they are of irregular sizes and shapes.

The materials are picked up by either the Häggloader (*Photo 2*) or the John Deere skid loader (*Photo 3*) at the adit face; and they are then transferred onto train cars (Shuttle Cars as in *Photo 4*). These Shuttle Cars will be brought to the Adit Spoil Basin at the tunnel portal (*Photo 5*). A backhoe is deployed at the surface adjacent to the Adit Spoil Basin transferring the excavated materials from the Adit Spoil Basin onto a 24-T dump truck that travels less than 100m within the Site from the Adit Spoil to the ramp jetty and vice versa.

The Adit Spoil Basin is provided with noise covers such that the entire basin is fully enclosed for nighttime operation.

The ramp jetty is enclosed at 3 sides – the top and the lateral sides. It is equipped with curtains and water sprinkler system for dust suppression. (*Photo 6 & 7*)



Photo 2: Häggloader



<u>Photo 5</u>: Shuttle car discharging excavated materials at the Adit Spoil Basin



Photo 3: John Deere Skid Loader



Photo 6: The Ramp Jetty



Photo 4: Shuttle Car



<u>Photo 7</u>: Dump truck discharging excavated materials onto the barge at the ramp jetty

### **Environmental Considerations**

DNJV chooses the current mode of handling and delivery of excavated materials after careful consideration to its impact on the environment. (i.e. TBM excavated materials by conveyor belt onto barge or the TBM Spoil Basin; and Adit excavated materials by trains to the Adit Spoil Basin and onto the barge by dump trucks)

It is because excavated materials from Drill-and-Blast Adits cannot be handled by a conveyor system due to their big sizes and heavy weight. If a conveyor system was used, we need to mechanically break the materials into small chunks at the portal surface, using hydraulic breakers or by other means. That will certainly have an impact to the environment (e.g. more noise produced, more dust generated, more diesel fuel consumed).

All wastewater collected from surface runoffs and from the spoil basins are pumped into Wetsep and the water treatment plant at the Western Portal for treatment before discharge into the sea in accordance with the conditions of the Effluent Discharge Licences in force.

The current mode of operation has the least impact to the environment in terms of noise, air and water. Mitigating measures in place at the Western Portal are described in details in the next section. Moreover, excavated materials from TBM operation (uniform size) and those from drill-and-blast operations in the adits (irregular sizes) are delivered to the approved disposal locations for reuse (e.g. site formation).

### **Environmental Mitigation Measures at Western Portal**

1. Covered Conveyors

Both the main and side conveyors (*Photo 8*) are entirely covered to mitigate noise propagation and avoid fugitive dust during the transportation of excavated materials.

- 2. <u>Dust Suppression</u>
  - A sprinkler system (*Photo 9*) was installed underneath the ramp jetty for dust suppression when excavated materials are being loaded onto the barge.
  - Dust curtains (*Photo 10*) were also installed at the outer rims of the conveyor enclosure in order to shield fugitive dust, if any, arising from the discharge of excavated materials from the conveyor.
  - The 24T dump truck transporting materials from the Adit Spoil Basin to the ramp jetty is fitted with mechanical covers.
- 3. <u>Noise Enclosure at Western Portal and the Adit Spoil Basin</u>

All logistics movements take place inside a sophisticated and purposely-built acoustic enclosure. Mobile plant such as locomotives and train cars are travelling inside the noise enclosure and into the tunnel under construction. In addition, movable noise covers (*Photo 11*) were provided in the Adit Spoil basin to block noise propagation during the unloading of excavated materials from the shuttle cars.

#### 4. Noise Barriers at Western Portal

In addition to the noise enclosure erected at the Western Portal, a row of noise barrier was built in the Western Portal adjacent the pea gravel storage yard (*Photo 12*). The barrier does not only screen the mobile plant at the pea gravel storage yard from the views of the Aegean Terrace residents, but it shields part of the noise generated from the operation of such plant. There is another row of barriers erected at the side abutting the Cyberport Road (*Photo 13*).



Photo 8: Covered Conveyors



<u>Photo 9</u>: Sprinkler system installed at the ramp jetty



Photo 11: Noise covers at the Adit Spoil Basin



<u>Photo 12</u>: Noise barrier at the pea gravel storage yard at the side facing Aegean Terrace



<u>Photo 10</u>: Dust curtains at the discharge point



Photo 13: Noise barrier along Cyberport Road

### **Air Quality Monitoring**

DNJV has been undertaking the 24-hour Total Suspended Particulates (TSP) monitoring since commencement of the Work. The TSP station is installed within our site boundaries rather than the designated location at Aegean Terrace as stipulated in the E&MA Manual. The reason is that residents at Aegean Terrace refused to allow the environmental team to set up the instrument on their premises. Sampling and analysis are conducted by an HOKLAS laboratory to collect TSP filtering sample in a frequency of once every 6 days.

The 24-hour TSP monitoring results indicate that the TSP levels are all below Action (156  $\mu$ g/m<sup>3</sup>). No exceedance on monitoring limits was recorded. The agreed and pre-set Action and Limit levels and the actual TSP monitoring levels in the past 4 months are shown below.


The impact on air quality arising from the handling and delivery of excavated material is insignificant.

	TSP level	
Date	$(\mu g/m^3)$	
7-Apr	108	TSP 24-hour monitoring at Western Portal (AQ3)
13-Apr	47.6	April - August 2010
19-Apr	123.9	$300 - TSP \text{ level } (\mu g/m3) Action \text{ level } - Limit \text{ level}$
24-Apr	135.5	
30-Apr	62.2	250
6-May	60.7	
12-May	86.5	200
18-May	103.6	
24-May	133.5	
29-May	68.5	
4-Jun	94.9	
10-Jun	38.0	
15-Jun	74.5	
21-Jun	53.4	
26-Jun	39.0	
2-Jul	63.9	0 +
8-Jul	95.9	1. A & A & 1. A & B A & May 2 May 2 May 2 W & Way 2 W & 2 W
14-Jul	84.6	1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1
20-Jul	116.6	Date
26-Jul	117.8	
31-Jul	89.7	
6-Aug	102.8	
12-Aug	42.0	
18-Aug	103.8	


### **Environmental Noise Monitoring**

The E&MA Programme requires the carrying out of baseline noise monitoring prior to the commencement of construction work and impact noise monitoring when actual construction work started on the Site. DNJV employs an environmental team to conduct periodic noise monitoring during daytime, evening and nighttime. The designated noise monitoring station is adjacent to the Aegean Terrace, the nearest noise sensitive receiver. The daytime noise levels in the months from April to August as well as corresponding readings during daytime, evening and nighttime in the previous quarter are tabulated and graphically illustrated below.


There is no exceedance of noise levels recorded in the past 4 months. The noise impact arising from the handling and delivery of excavated material is insignificant.




Noise Levels



Noise Levels (Restricted Hours - 07:00 - 23:00 holidays & 19:00 - 23:00 on all other days )



Noise Levels (Restricted Hours - 23:00 to 07:00 on all days )



### **Conclusion**

The current mode of handling and delivery of excavated materials from TBM operation and adit excavation (drill-and-blast) has insignificant impact to the environment. It does not deviate from the intent of the EIA Report on the control of air quality – Clause 6.5.7 of the Report, and does not constitute material change of the EIA of Hong Kong West Drainage Tunnel Project.

It also concludes that the current spoil transportation arrangement does not constitute a breach of Condition 1.7 of the Further Environmental Permit that the HKWDT Project is designed and constructed in accordance with the information and all recommendations described in the EIA Report.

Appropriate mitigation measures are designed and implemented with due consideration of actual work method and site constraints to ensure compliance with the respective air quality and noise emission limits at the nearby sensitive receivers. These are in line with the recommendations of the EIA Report and comply with the conditions of the Further Environmental Permit.

ANNEX II PROPOSAL OF TWO BLASTS PER DAY IN WESTERN ADITS

## **Proposal of Two Blasts Per Day in Western Adits**

### 1. Objectives

The objectives of this document are to:

- Explain the proposed arrangement of 2 blasts per day and the construction sequence,
- Review environmental implications and mitigation of the proposed arrangement,
- Review the related documents under EIA Ordinance to check whether there are any conditions/restrictions applicable to the proposed blasting arrangement.

### 2. The Project

The Hong Kong West Drainage Tunnel (DSD Contract No.: DC/2007/10) is a stormwater drainage tunnel running between Tai Hang (Eastern Portal) and Cyberport (Western Portal) with a network of adit tunnels. It is designed to collect stormwater from the upper catchments by a system of intake points, dropshafts and adits to relieve the flooding problem at the lower catchments of northern Hong Kong Island during heavy rainstorms. The Main Tunnel comprises 2 tunnel sections, namely:

- A main tunnel with internal diameter of 6.25m from Ch+43 (Eastern Portal) to Ch3+955.
- A main tunnel with internal diameter of 7.25m from Ch3+955 to Ch10+534 (Western Portal)

The 2 Main Tunnel Sections are excavated by the operation of 2 tunnel boring machines (TBM). On the other hand, the adits are excavated by drill and blast method.

### **3.** Blasting in the West Adits

DNJV is currently adopting drill and blast method for the construction of the Western Adits. The blasting direction is from the Main Tunnel towards the intake dropshafts. For safety reason and full evacuation of personnel from the TBM, blasting can only be commenced when the TBM excavation has progressed some 200m beyond the adit and tunnel junction. This criterion is a restriction to the progress of adit excavation (especially when hard ground conditions or fault zones are encountered) though a number of adits can be excavated concurrently by drill and blast (*concurrent blasting*).

At present, drill and blast operation is now being conducted at 8 adits (including SM1, P5, HKU1, RR1, W5, TP4, TP5 and TP789) <u>concurrently</u> during daytime. It is worthwhile noting that the blasting faces are located from 2,100m to 4,200m from the tunnel portal.

Figure 1 illustrates the alignment of the West Tunnel and West Adits and the progress of TBM excavation in the West Tunnel.




Figure 1: West Tunnel/Adit Alignment and TBM Progress

Lockable blast doors are installed at each main tunnel and adit junction where blasting is to be carried out. Besides, ventilation fans are installed to induce forced ventilation during mucking out and extraction ventilation immediately after blasting.

All daily blasting are carried out at the same time and therefore all adit working faces will be cleared prior to blasting the charged adits along the entire section of the tunnel. The daytime blasting window is somewhere between 13:00 hours and 19:00 hours. A typical work cycle includes the following activities:


- (1) Drilling
- (2) Charging
- (3) Blasting
- (4) Ventilation (extraction of blast fumes)
- (5) Inspection (check for misfire and loose rocks)
- (6) Mucking
- (7) Installation of temporary tunnel support
- (8) Survey/mapping

Owing to the working cycle for a single concurrent blast and the progress of the tunneling works (the adits to be blasted are getting deeper and deeper in the Main Tunnel), the daytime blasting schedule is pushed to the latter part of the blasting window.

#### 4. Two Blasts Per Day

The Hong Kong West Drainage Tunnel Project is a flood relief programme for the northern shore of Hong Kong Island. The timely completion of the Project is important to the safety of the people living in the low-lying areas along the northern shore of Hong Kong Island. DNJV proposes to increase the blasting work to two times per day to ensure timely completion of the Project, especially when unexpected ground conditions are encountered during adit excavation. Two blasts per days are planned initially for the Adits leading to Intakes HKU1, W10 and P5.

Because of the time taken for a typical work cycle, it is anticipated that the second blast will take place in the early hours of the day (around 01:00 to 03:00 hours).



For the planned arrangement for two blasts per day, it is important to note the following points: -

- (1) The blasting faces are currently located from 2,100m to 4,200m from the tunnel portal and 120m 150m below the surface. The distances will increase as tunnel and adit excavation progress. Besides, the blast faces
- (2) For nighttime blasting, DNJV will attempt to limit the number of blast faces (1 to 2).
- (3) There is no change in construction methodology for adit excavation. As mentioned in the EIA Report, blasting is seen as the most suitable method of excavation for adits.
- (4) There is no change in the number and type of prescribed powered mechanical equipment used in the nighttime blasting.
- (5) There is no overnight storage of explosives on Site. There will two deliveries of explosives to Site by the Mines Division one in the morning and the other in late afternoon. The explosives will be delivered to the blasting locations inside tunnel by means of a special train and under the strict supervision by the Mines Department.

## 5. Environmental Implications and Mitigations


#### Air Quality

- Water sprinklers and water spraying are used to suppress dust and fumes generated by blasting.
- A fume scrubber is installed at the tunnel portal for further dust and fume suppression.
- The TSP monitoring station is now installed within the site boundaries at the Western Portal. Air monitoring has been carried out since the commencement of construction work. No exceedance has been registered even after adit blasting was conducted inside the tunnel.

#### <u>Noise</u>

- No new plant and equipment will be introduced as a result of 2 blasts per day or nighttime blasting. The existing powered mechanical plant pertaining to works under restricted hours both at the surface and inside tunnel still apply. A Construction Noise Permit (GW-RS0774-10) was granted to cover all PME essential for the drill & blast works and nighttime operation.
- Blast doors will be installed at the tunnel and adit junctions to confine the blast areas.
- As the blasting faces are all deep inside the tunnel (the rock cover 120m -150m), the number of blast faces is limited and the noise generated during blasting is transient in nature, the noise impact on the nearby communities will be insignificant.
- The noise enclosure at the tunnel portal area will remain, allowing for operation of PME within the enclosure during restricted hours.
- Noise monitoring at designated locations as described in the EM&A Manual will continue.

Photos of Mitigation Measures for Blasting Works



Blast door at tunnel and adit junction for microblasting



Water Treatment and Handling of Excavated Materials

- Water collected from the main tunnel will either by treated before discharge or temporarily stored for reuse.
- Valid effluent discharge licences are in force at the Western Portal and periodic water samplings are performed in accordance with the licence conditions.
- Excavated materials from adit blasting will be transported to the tunnel portal (inside the noise enclosure) for overnight storage in the Adit Spoil Basin which is fully covered by noise panels. Removal of excavated materials from the Adit Spoil Basin to the barge will only be done in the following morning.

### 6. Environmental Document Review

The following environmental documents under EIA Ordinance and related to the Project have been reviewed:

- (1) The EIA Report (Register No.: AEIAR-099/2006) prepared by Black & Veatch Co.
- (2) The Technical Notes on Supplementary Environmental Assessment prepared by Ove Arup in March 2007.
- (3) The Technical Notes to Support VEP Application, prepared by Ove Arup in October 2007.
- (4) The Environmental Permit (EP-272/2007/B) previously held by DSD and the Further Environmental Permit (FEP-01/272/2007/B) currently held by DNJV.

#### EIA Report

The following clauses are relevant the subject matter:

"2.4.5 Blasting is seen as the most suitable method of excavation for the adits due to the relative cost of alternative methods of construction. Blasting is not seen as a suitable method of excavation or the shafts due to the noise generated. Given the proximity of the intake shaft locations to sensitive receivers, blasting would need to be severely restricted to remain within the noise restrictions. Construction of shafts by drill and blast would also necessitate the shafts to be constructed larger than the 2.3 diameter required enabling spoil to be removed. This would consequently lead to slower progress

and would also cause difficulties at many intake locations, where the working area is very restricted.

- 6.5.9(ii) No blasting shall be carried out when the strong wind signal or tropical cyclone warning signal No. 3 or higher is hoisted (unless prior permission of the Commissioner of Mines is obtained).
- 13.3.2 For the adit construction, drill and blast method will be adopted for the majority of the works. As the storage of explosives relates to the extent of the drill and blast component of works, it is important to review the rate of work, storage/delivery arrangements and the duration of the works. The blasting works will require about 30 months to complete. Based on the proposed construction programme and the blasting frequencies, there will be no requirement for overnight storage of explosive on site. The delivery of the explosive will be once per day. The delivery of explosives from Government Explosives Depots to the blasting site is controlled by the Explosives Delivery Unit of the Mines Division. Explosives are classified as Category I Dangerous Goods and use of explosives is controlled under the Dangerous Good Ordinance (Chapter 295). Since there will be no overnight storage of explosive on site, no Quantitative Risk Assessment is required for this study."

Technical Notes on Supplementary Environmental Assessment


Table 1-1: 'Summary of General Design Changes Since Approval of EIA' in page 2 of the Technical Notes states the following:

EIA Assumptions	Proposed Improvements	Justifications	Environmental Concerns
Delivery of	Delivery of explosive once	Additional delivery and	No impact on the EIA is anticipated since
explosives once per day	or twice per day	blasting will expedite the progress of construction	there are still no overnight storage of explosive (see Section 12)

The proposed improvement in the Technical Notes does allow for 2 blasts per day and confirms no environmental concerns with such an improvement.

#### Technical Notes to Support VEP Application

The Technical Notes were prepared to address the impact of the proposed slight southward shift of the HKU1-W10-P5 Adit Junction due to the corresponding shift of the main tunnel alignment. However, there is no change in the HKU1-W10-P5 intake locations. The Notes do not mention anything about the blasting along the adits and in particular the HKU1-W10-P5 Adits.



## Environmental Permit & Further Environmental Permit

There are no General Conditions or Special Conditions in the EP and FEP for blasting works on Site.

### 7. Environmental Team Leader's Comments

The Environmental Team Leader (Dr. Priscilla Choy) expressed her professional opinion in her letter of 8 September 2010 that there is no specific restriction on 2 blasts per day including nighttime blasting work.

### 8. Conclusion

DNJV proposes 2 blasts per day in the West Adits – one in the daytime and the other one during nighttime. The review concludes that there is no restriction in all relevant environmental documents under the EIA Ordinance on 2 blasts per day (even nighttime blasting).

In addition, there is no adverse impact on the environment as a result of 2 blasts per day and nighttime blasting.

End of Text



Room 1710, Technology Park. 18 On Lai Steet, Shatin, N.T., Hong Kong, Tel: (852) 2151 2083 Fax: (852) 3107 1388 Website: http://www.cinotech.com.hk E-mail : info@cinotech.com.hk

Our Ref: CCL/MA8001/Corres/Out/pc100908

Dragages-Nishimatsu Joint Venture 27/F., 625 King's Road North Point, Hong Kong

Attn: Mr. Daniel Altier

By Fax (2671 9300) & E-mail 8<sup>th</sup> September 2010

Dear Sir,

Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel <u>Proposal for 2 blasts in the West Adits</u>

We refer to your message regarding the environmental aspects for proposing 2 blasts per day in the West Adits via e-mail on 3<sup>rd</sup> September 2010 for the captioned project.

After reviewing the relevant Environmental Permit, EIA Reports (including Technical Notes on Supplementary Environmental Assessment) for the captioned Contract, we would like to confirm that there is no specific restriction for 2 blasts per day including nightime blasting for the Project. However, the EIA Report specifies that there will be no ovemight storage of explosives for this project.

Although there is no restriction for 2 blasts per day, the following mitigation measures are recommended in the EIA Report for blasting operation:

Air Quality

No blasting shall be carried out when the strong wind signal or tropical cyclone warning signal No. 3 or higher is hoisted (unless prior permission of the Commissioner of Mines is obtained).

Hazard to Life

No overnight storage of explosives for this project.

If you have queries, please contact the undersigned at 2151 2089.

Yours faithfully, Cinotech Consultants Limited

Dr. Priscilla Choy Environmental Team Leader

Directors: Dr H FChan (Managing Director), Dr Priscilla Choy A MEMBER OF CINOTECH GROUP



Page 8 of 8