## Dragages-Nishimatsu Joint Venture

# Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel

Monthly EM&A Report

July 2011

(version 2.0)

Certified By	(Environmental Team Leader)
REMARKS:	

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

#### CINOTECH CONSULTANTS LTD Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

## **TABLE OF CONTENTS**

EX	ECUTIVE SUMMARY	. 1
	Introduction Environmental Monitoring Works Environmental Licenses and Permits Key Information in the Reporting Month	. 1 6
1.	INTRODUCTION	. 8
	Background Project Organizations Construction Programme Summary of EM&A Requirements	8 9
2.	AIR QUALITY	13
	Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and QA/QC Procedure Results and Observations	13 13 13 14
3.	NOISE	18
4	Airborne Construction Noise Monitoring Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Parameters, Frequency and Duration Monitoring Methodology and QA/QC Procedures Maintenance and Calibration Results and Observations Ground Borne Construction Noise Monitoring Monitoring Requirements Monitoring Locations Monitoring Equipment Monitoring Equipment Monitoring Parameters, Frequency and Duration Results and Observations	18 18 19 19 20 20 27 27 27 27 27 27 28
4.	WATER QUALITY	
	Monitoring Requirements Monitoring Locations Results and Observations Underground water level.	33 33 33
5.	ENVIRONMENTAL AUDIT	35
	Site Audits Review of Environmental Monitoring Procedures Status of Environmental Licensing and Permitting Status of Spoil Management Implementation Status of Environmental Mitigation Measures Non-compliance Recorded during Site Inspections	35 35 35 39

	Summary of Mitigation Measures Implemented	
	Implementation Status of Event Action Plans	
	Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution	
6.	FUTURE KEY ISSUES	46
	Key Issues for the Coming Month	46
	Monitoring Schedule for the Next Month	
	Construction Program for the Next Month	
7.	CONCLUSIONS AND RECOMMENDATIONS	48
	Conclusions	48
	Recommendations	49

### LIST OF TABLES

- Table I
   Summary Table for Non-compliance Recorded in the Reporting Month
- Table II
   Summary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 1.2Construction programme showing the inter-relationship with environmental<br/>protection/mitigation measures
- Table 2.1Locations for Air Quality Monitoring
- Table 2.2Air Quality Monitoring Equipment
- Table 2.3
   Impact Dust Monitoring Parameters, Frequency and Duration
- Table 2.4
   Summary Table of Air Quality Monitoring Results during the reporting month
- Table 3.1Noise Monitoring Stations
- Table 3.2Noise Monitoring Equipment
- Table 3.3
   Noise Monitoring Parameters, Frequency and Duration
- Table 3.4Noise Limit Level for Monitoring Stations
- Table 3.5
   Summary Table of Noise Monitoring Results during the reporting month
- Table 3.6
   Ground Borne Noise Monitoring Parameters, Frequency and Duration
- Table 3.7
   Construction Ground Borne Noise Standards
- Table 3.8Summary Table of Ground Borne Noise Monitoring Results during the<br/>Reporting Month
- Table 4.1Locations for Water Quality Monitoring
- Table 4.2Ground Water Level Monitoring Data
- Table 5.1
   Summary of Environmental Licensing and Permit Status
- Table 5.2
   Observations and Recommendations of Site Inspections

### LIST OF FIGURES

- Figure 1.1 Layout Plan of the Project Site
- Figure 2.1 ET's Organization Chart
- Figure 3.1a Locations of Air Quality and Construction Noise Monitoring Stations at Eastern Portal
- Figure 3.1b Locations of Air Quality and Construction Noise Monitoring Stations at Western Portal
- Figure 3.1c Locations of Construction Noise Monitoring Stations at Intake E7
- Figure 3.1d Locations of Construction Noise Monitoring Stations at Intake PFLR1
- Figure 3.1e Locations of Construction Noise Monitoring Stations at Intake W0
- Figure 3.1f Locations of Construction Noise Monitoring Stations at Intake RR1
- Figure 3.1g Locations of Construction Noise Monitoring Stations at Intake W5
- Figure 3.1h Locations of Construction Noise Monitoring Stations at Intake E5A
- Figure 3.1i Locations of Construction Noise Monitoring Stations at Intake THR2
- Figure 3.1j Locations of Construction Noise Monitoring Stations at Intake P5
- Figure 3.1k Locations of Construction Noise Monitoring Stations at Intake W8
- Figure 3.11 Locations of Construction Noise Monitoring Stations at Intake DG1
- Figure 3.1m Locations of Construction Noise Monitoring Stations at Intake MA14
- Figure 3.1n Locations of Construction Noise Monitoring Stations at Intake BR6
- Figure 3.10 Location of Construction Ground Borne Noise Monitoring Station
- Figure 4.1a-b Locations of Water Quality Monitoring Stations

Figure 4.2a-e Location of Ground Water Level Monitoring Stations

#### LIST OF APPENDICES

А	Action and Limit Levels for Air Quality, Noise and Water Quality
В	Copies of Calibration Certificates
С	Wind Data
D	Environmental Monitoring Schedules
Е	1-hour TSP Monitoring Results, Graphical Presentations
F	24-hour TSP Monitoring Results, Graphical Presentations
G	Noise Monitoring Results and Graphical Presentations
Н	Summary of Exceedance
Ι	Site Audit Summary
J	Environmental Mitigation Implementation Schedule (EMIS)
Κ	Event Action Plans
L	Complaint Logs
М	Construction Programme
N	Wester Compared a Oscartita

N Waste Generated Quantity

#### LIST OF ANNEX

- I Review Report on Handling & Delivery of Excavation Materials at The Western Portal
- II Proposal of Two Blasts Per Day in Western Adits

### **EXECUTIVE SUMMARY**

### Introduction

- 1. This is the 40<sup>th</sup> Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for the "Drainage Improvement in Northern Hong Kong Island Hong Kong West Drainage Tunnel" (the Project). This report documents the findings of EM&A Works conducted in July 2011.
- 2. The site activities undertaken in the reporting month included:
  - Adit excavation and outfall excavation at Western Portal, Adit excavation and River Channel construction at Eastern Portal;
  - Dropshaft pilot hole and reaming on-going at intake PFLR1, W10 and W1;
  - Dropshaft reaming completed at Intakes M3 on 15/July/11;
  - Cofferdam construction at Intakes CR1 and P5;
  - P5 dropshaft remedial measure works on-going;
  - Dropshaft Mechanical excavation at BR6, W5 and E7 on-going;
  - HDC works on-going at Intake W5;
  - Excavation of intake structure at Intakes W3, B2, RR1, MA17 and W8;
  - Permanent Intake structure works at MBD2, THR2, TP5, BR5, PFLR1,GL1, MB16, BR4, MA14, DG1 and MA15;
  - Dropshaft Lining Works at TP5 and TP4 was completed on 15/July/11 and 02/July/2011 respectively. Dropshaft lining works at TP789 was started on 09/July/2011;
  - Permanent Adit Lining works at W0, MB16, MBD2, TP4 and THR2 on-going;
  - Still Chamber lining works at E5B and MA15;
  - Still Chamber lining works completed at HKU1 and TP789 on 15/July/2011 and 08/July/2011 respectively;
  - DDA submissions for Adit/Main Tunnel Intersection, Adits, Stilling Chambers and Turning Bays;
  - DDA submissions for temporary works, slope works and permanent works for Intake Structures;
  - DDA submissions for temporary and permanent works for Dropshafts;
  - Casting of dropshaft precast rings;
  - Intake SM1 metal works on-going;
  - Temporary Leaky cable to start installation.

### **Environmental Monitoring Works**

- 3. Environmental monitoring for the Project was performed in accordance with the updated EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 4. Proposal for Temporary Suspension of Water Quality Monitoring Western Portal was submitted on 15<sup>th</sup> September 2009 and approved by EPD on 30<sup>th</sup> October 2009. Marine water quality monitoring was temporary suspended starting from 31<sup>st</sup> October 2009 until there is marinebased construction activities resumed at the Western Portal. There is no marine-based construction activity to be conducted in reporting month.

- 5. In order to assess the effectiveness of the implementation of water quality mitigation measures at Western Portal, site inspections/audits were conducted at least twice per week at Western Portal starting from November 2009.
- 6. Summary of the non-compliance of the reporting month is tabulated in Table I.

 Table I
 Summary Table for Non-compliance Recorded in the Reporting Month

Parameter	No. of Exceedance		No. of Exceedance Due to the Project		Action
	Action Level	Limit Level	Action Level	Limit Level	Taken
Eastern Portal			·	· · · · · · · · · · · · · · · · · · ·	
1-hr TSP	0	0	0	0	N/A
24-hr TSP	0	0	0	0	N/A
Noise	0	0	0	0	N/A
Western Porta	ıl		·	· · · · · · · · · · · · · · · · · · ·	
1-hr TSP	0	0	0	0	N/A
24-hr TSP	0	0	0	0	N/A
Noise	1	0	1	0	N/A
Intake DG1					
Noise	0	0	0	0	N/A
Intake E5A					
Noise	0	0	0	0	N/A
Intake E7				· · · · ·	
Noise	0	0	0	0	N/A
Intake MA14					
Noise	0	0	0	0	N/A
Intake PFLR1		·			
Noise	1	0	1	0	N/A
Intake W0		·			
Noise	0	0	0	0	N/A

Intake RR1								
Noise	0	0	0	0	N/A			
Intake W5	Intake W5							
Noise	0	0	0	0	N/A			
Intake P5								
Noise	1	0	1	0	N/A			
Intake W8	Intake W8							
Noise	0	0	0	0	N/A			
Intake BR6								
Noise	0	0	0	0	N/A			
Intake CR1								
Noise	1	0	1	0	N/A			
Intake GL1								
Noise	0	0	0	0	N/A			

### Eastern Portal

1-hour TSP Monitoring

7. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

### 24-hour TSP Monitoring

- 8. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. *Construction Noise*
- 9. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

### Western Portal

### 1-hour TSP Monitoring

10. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hour TSP Monitoring

- 11. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. *Construction Noise*
- 12. All construction noise monitoring was conducted as scheduled in the reporting month. One Action Level exceedance was recorded due to the complaint received on 2<sup>nd</sup> July 2011.

Water Quality

13. Marine water quality monitoring was temporary suspended starting from 31st October 2009.

Construction Ground Borne Noise

14. All construction ground borne noise monitoring was conducted in the reporting month. No Action/Limit Level exceedance was recorded.

Intake DG1

Construction Noise

15. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Intake E5A

Construction Noise

16. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Intake E7

Construction Noise

17. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Intake MA14

Construction Noise

18. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Intake PFLR1

Construction Noise

19. All construction noise monitoring was conducted as scheduled in the reporting month. One Action Level exceedance was recorded due to the complaint received on 27<sup>th</sup> July 2011.

Intake RR1

Construction Noise

20. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Intake W0

Construction Noise

21. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Intake W5

Construction Noise

22. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Intake P5

Construction Noise

23. All construction noise monitoring was conducted as scheduled in the reporting month. One Action Level exceedance was recorded due to the complaint received on 8<sup>th</sup> July 2011.

Intake W8

Construction Noise

24. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Intake BR6

Construction Noise

25. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Intake CR1

Construction Noise

26. One Action Level exceedance was recorded due to the complaint received on 30<sup>th</sup> July 2011.

Intake GL1

Construction Noise

27. No Action/Limit Level exceedance was recorded.

### **Environmental Licenses and Permits**

- 28. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, An Environmental Permit No. EP-272/2007 was issued on 26 April 2007 and Environmental Permit No. EP-272/2007/A was issue on 26 October 2007. Later, the further Environmental Permit (FEP-01/272/2007/A) and (FEP-01/272/2007/B) was issued on 28 January 2008 and 25 June 2009 to Dragages-Nishimatsu Joint Venture.
- 29. Registration of Chemical Waste Producer (License: 5213-148-D2393-02 for Eastern Portal and No. 5213-172-D2393-01 for Western Portal).
- 30. Water Discharge License (License No.: EP860/W10/XY0175 for Area of Mount Butler Office, EP860/W10/XY0177 for Eastern Portal, EP820/W9/XT086 and WT00005864-2010 for Western Portal, EP860/W10/XY0183 for Intake W0, WT00003372-2009 for Intake SM1, WT00003737-2009 for Intake MB16, WT00004126-2009 for Intake HKU1, WT00003738-2009 for THR2, WT00004270-2009 for PFLR1, WT00004806-2009 for Intake E7, WT00004808-2009 for MBD2, WT00004885-2009 for Intake RR1, WT00005135-2009 for Intake W10, WT00005357-2009 for Intake W5, WT00005374-2009 for Intake P5, WT00005376-2009 for Intake TP4, WT00005588-2009 for Intake TP5, WT00005643-2009 for Intake E5A, WT00005754-2010 for Intake W8, WT00005954 for Intake TP789, WT00005915 for Intake E5B, WT00006102-2010 for Intake M3, WT00006415-2010 for Intake MA15, WT00006420-2010 for Intake MA17, WT00006428-2010 for Intake BR6, WT00006609-2010 for Intake HR1, WT00006559-2010 for Intake CR1, WT00006929-2010 for Intake W1, WT00006418-2010 for Intake MA14, WT00006865-2010 for Intake BR5, WT00007039-2010 for Intake DG1 WT00007042-2010 for Intake W3, WT00007043-2010 for Intake GL1, WT00007130-2010 for Intake BR4, WT00007139-2010 for Intake BR6 - SMH17 and WT00007319-2010 for Intake B2).
- 31. Construction Noise Permit (License No.: GW-RS0125-11 and GW-RS692-11 for Eastern Portal, GW-RS0483-11 and GW-RS0584-11 for Western Portal, GW-RS0244-11 for Eastern Adits, GW-RS0149-11 and GW-RS0540-11 for Intake W0, GW-RS0167-11 for Intake PFLR1, GW-RS0456-11 for Intake W3, GW-RS0514-11 for Intake MA17, GW-RS0341-11 for Intake SMH17, GW-RS0441-11 for Intake BR4, GW-RS0443-11 for Intake W1, GW-RS0566-11 for adits and tunnel section in Central-Western District.

### **Key Information in the Reporting Month**

32. Summary of key information in the reporting month is tabulated in Table II.

### Table II Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
	1	Construction noise at Intake Western Portal	Investigation completed	Closed	
	1	Construction noise at Intake P5	Investigation report was submitted	Closed	
Complaint received	1	Construction noise at Intake PFLR1	Investigation report was submitted	Closed	
	1	Construction noise at Intake CR1	Under Investigation	In-progress	
	1	Dust Nuisance at Eastern Portal on 29 <sup>th</sup> July 2011	Under Investigation	In-progress	
Changes to the assumptions and key construction / operation activities recorded	0		N/A	N/A	
Status of submissions under EP	1	Monthly EM&A Report (June 2011)	Submitted to EPD on 26 July 2011 (EP condition 3.3)	Verified by IEC	
Notifications of any summons & prosecutions received <b>Future Key Issues:</b>	0		N/A	N/A	

#### Future Key Issues

Major site activities for the coming month include:

- Adit excavation, outfall excavation at West Portal. •
- Permanent Adit lining works at MB16, MBD2, THR2, TP4, TP5, TP789, E7 and HKU1. •
- Stilling chamber lining works at GL1, E5A, SM1, M3, W10, W1 and PFLR1.
- Permanent Intake Structure Construction at Intake DG1, PFLR1, BR5 GL1, HKU1, MB16, MBD2, THR2, HR1, BR4, TP4, TP5, MA15, MA14.
- Excavation of dropshaft at Intakes W10, PFLR1, B2, MA14, BR5 and BR4 by Raise Boring method.
- Excavation of intake structure at Intakes E7, W1, MA17, BR6, RR1, W3, W8 and M3.
- Excavation of Dropshaft at Intake W5 by HDC on-going.
- Cofferdam construction at Intakes P5.
- Pipe pile for RBM pilot hole at Intake CR1
- Casting dropshaft precast rings.
- Permanent dropshaft lining works at TP789, E5B and HKU1.
- Penstock and metal works at Intakes SM1, TP4, MB16, MBD2 and THR2.

### **1. INTRODUCTION**

### Background

- 1.1 Drainage Improvement in Northern Hong Kong Island Hong Kong West Drainage Tunnel is a Designated Project (hereafter referred to as "the Project") under the Environmental Impact Assessment Ordinance (Cap. 449). A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, ecological, construction waste, landscape and visual, land use, cultural impacts, and identify possible mitigation measures associated with the works. An EIA Report was approved by the Environmental Protection Department (EPD) on 7 April 2006.
- 1.2 The project comprises the construction of a drainage tunnel deep into the ground in Midlevels of the Northern Hong Kong Island from Tai Hang to Pokfulam to intercept and convey the stormwater from the upper catchment directly to the sea near Cyberport. The Drainage tunnel alignment starts from the Eastern Portal near Haw Par Mansion in Tai Hang and ends at the Western Portal located to the north of Cyberport running underneath the Pok Fu Lam, Tai Tam, Aberdeen and Lung Fu Shan Country Parks. The underground main drainage tunnel is 6.25m-7.25m in diameter and about 11km long. Two portals and a series of connecting adits and drop shafts are also been constructed. The general layout of the Project is shown in **Figure 1.1**.
- 1.3 An Environmental Permit (EP) No. EP-272/2007 was issued on 26 April 2007 for Drainage Improvement in Northern Hong Kong Island – Hong Kong West Drainage Tunnel to Drainage Services Department as the Permit Holder. Later, the further Environmental Permit (FEP-01/272/2007/A) and (FEP-01/272/2007/B) was issued on 28 January 2008 and 25 June 2009 to Dragages-Nishimatsu Joint Venture.
- 1.4 Cinotech Consultants Limited was commissioned by the Dragages-Nishimatsu Joint Venture (the Contractor) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The Updated EM&A Manual was prepared by Cinotech to fulfil the requirements of the EP. The construction commencement of this Contract at Eastern Portal was on 17<sup>th</sup> April 2008 and 2<sup>nd</sup> May 2008 at Western Portal (land-based). The marine construction works was commenced on 30 May 2008. This is the 40<sup>th</sup> monthly EM&A report summarizing the EM&A works for the Project in July 2011.

### **Project Organizations**

- 1.5 Different parties with different levels of involvement in the project organization include:
  - Project Proponent Drainage Services Department (DSD).
  - The Supervising Officer or Supervising Officer's Representative (SO or SOR) Ove Arup & Partners (ARUP).
  - Environmental Team (ET) Cinotech Consultants Limited (CCL).
  - Independent Environmental Checker (IEC) Allied Environmental Consultants Limited (AEC).
  - Contractor Dragages-Nishimatsu Joint Venture (DNJV).

- 1.6 The responsibilities of respective parties are detailed in Sections 1.14 to 1.28 of the updated EM&A Manual of the Project.
- 1.7 The key contacts of the Project are shown in Table 1.1 and the organization chart of ET is shown in **Figure 2.1**.

Party	Role	Name	Position	Phone No.	Fax No.
DNJV	Permit Holder	Mr. ALTIER Daniel	Project Manager	2(71 7222	2(71.0200
DINJV	remit noidei	Mr. UETAKE H.	Deputy Project Manager	- 2671 7333 2671 930	
	Supervising	Mr. Jackson Wong	CRE	6117 6636	2436 1012
ARUP	Officer	Ms. Angela Yan	RE	3961 5206	2430 1012
		Dr. Priscilla Choy	ET Leader	2151 2089	
Cinotech	Environmental Team	Ms. Ivy Tam	Project Coordinator and Audit Team Leader	2151 2090	3107 1388
		Mr. Henry Leung	Monitoring Team Leader	2151 2087	
AEC	Independent Environmental Checker	Ms. Grace Kwok	Independent Environmental Checker	2815 7028	2815 5399
DNJV	Contractor	Mr. Chu Chung Sing	Environmental Officer	3476 0753	2671 9300

### Table 1.1Key Project Contacts

### **Construction Programme**

- 1.8 The site activities undertaken in the reporting month included:
  - Adit excavation and outfall excavation at Western Portal, Adit excavation and River Channel construction at Eastern Portal;
  - Dropshaft pilot hole and reaming on-going at intake PFLR1, W10 and W1;
  - Dropshaft reaming completed at Intakes M3 on 15/July/11;
  - Cofferdam construction at Intakes CR1 and P5;
  - P5 dropshaft remedial measure works on-going;
  - Dropshaft Mechanical excavation at BR6, W5 and E7 on-going;
  - HDC works on-going at Intake W5;
  - Excavation of intake structure at Intakes W3, B2, RR1, MA17 and W8;
  - Permanent Intake structure works at MBD2, THR2, TP5, BR5, PFLR1,GL1, MB16, BR4, MA14, DG1 and MA15;
  - Dropshaft Lining Works at TP5 and TP4 was completed on 15/July/11 and 02/July/2011 respectively. Dropshaft lining works at TP789 was started on 09/July/2011;
  - Permanent Adit Lining works at W0, MB16, MBD2, TP4 and THR2 on-going;

- Still Chamber lining works at E5B and MA15;
- Still Chamber lining works completed at HKU1 and TP789 on 15/July/2011 and 08/July/2011 respectively;
- DDA submissions for Adit/Main Tunnel Intersection, Adits, Stilling Chambers and Turning Bays;
- DDA submissions for temporary works, slope works and permanent works for Intake Structures;
- DDA submissions for temporary and permanent works for Dropshafts;
- Casting of dropshaft precast rings;
- Intake SM1 metal works on-going;
- Temporary Leaky cable to start installation.

Protection/Mitigation Measures						
Construction Works	Major Environmental Impact	Control Measures				
AditexcavationatWesternPortal,AditexcavationandRiverChannelexcavationatEastern PortalDropshaft pilot hole andreamingon-goingatintakePFLR1,W10Cofferdamconstruction atIntakesCR1 and P5DropshaftMechanicalexcavationatBR6,W5and E7Excavationofintakestructure atIntakesW3,B2,RR1,MA17 andW8PermanentIntakestructureworks atIntakeMB16,BR4,MA14,DG1andMA15DropshaftDropshaftLiningWorksatIntakeTP4and TP5PermanentAditLiningworksatIntakeW0,MB16,MBD2,TP4AndTHR2StillChamberStillChamberworksatIntakeHKU1,TP789,E5BAndDateLiningworksatIntakeHKU15	Noise, dust impact, water quality and waste generation	Provided water spraying during dust generation works On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge Use of quiet plant and well- maintained construction plant Provide movable noise barrier Provide sufficient mitigation measures as recommended in Approved EIA Report				
DDA submissions for Adit/Main Tunnel Intersection, Adits, Stilling Chambers and Turning Bays DDA submissions for temporary works, slope works and permanent works for Intake Structures DDA submissions for temporary and permanent works for Dropshafts Environmental impact monitoring Casting of dropshaft precast rings	Nil	Nil				

### Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

### Summary of EM&A Requirements

- 1.9 The EM&A programme requires construction phase monitoring construction noise, air quality and water quality and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
  - All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event Action Plans;
  - Environmental mitigation measures, as recommended in the project EIA study final report; and
  - Environmental requirements in contract documents.
- 1.10 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 5 of this report.
- 1.11 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality, water quality and noise levels and audit works for the Project in July 2011.

### 2. AIR QUALITY

### **Monitoring Requirements**

2.1 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality at Eastern and Western Portals. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

### **Monitoring Locations**

2.2 Three designated monitoring stations, AQ1, AQ2 and AQ3 were selected for impact dust monitoring. Table 2.1 describes the air quality monitoring locations, which are also depicted in **Figure 3.1a-b**.

#### Table 2.1 Locations for Air Quality Monitoring

Monitoring Stations	Locations
AQ1	True Light Middle School of Hong Kong
AQ2	Outside Aegean Terrace
AQ3	Outside The Site Office at Western Portal

#### **Monitoring Equipment**

2.3 Table 2.2 summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix B**.

Equipment	Model and Make	Quantity
Calibrator	G25A	1
1-hour TSP Dust Meter	Laser Dust Monitor – Model LD3 and LD3B	3
HVS Sampler	GMWS 2310 c/w of TSP sampling inlet	2

#### **Monitoring Parameters, Frequency and Duration**

2.4 Table 2.3 summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

#### Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency	
1-hr TSP	Three times / 6 days	
24-hr TSP	Once / 6 days	

### Monitoring Methodology and QA/QC Procedure

1-hour TSP Monitoring

#### Measuring Procedures

- 2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
  - Pull up the air sampling inlet cover
  - Change the Mode 0 to BG with once
  - Push Start/Stop switch once
  - Turn the knob to SENSI.ADJ and press it
  - Push Start/Stop switch once
  - Return the knob to the position MEASURE slowly
  - Push the timer set switch to set measuring time
  - Remove the cap and make a measurement

#### Maintenance/Calibration

- 2.6 The following maintenance/calibration was required for the direct dust meters:
  - Check the meter regularly and calibrate the meter at bi-monthly interval throughout all stages of the air quality monitoring.

#### 24-hour TSP Monitoring

#### Instrumentation

2.7 High volume (HVS) samplers (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

#### **Operating/Analytical Procedures**

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
  - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
  - No two samplers were placed less than 2 meters apart.
  - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
  - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
  - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
  - No furnaces or incineration flues were nearby.
  - Airflow around the sampler was unrestricted.
  - The sampler was more than 20 meters from the drip line.

- Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m<sup>3</sup>/min. and 1.4 m<sup>3</sup>/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 Fiberglass filters were used which have a collection efficiency of larger than 99% for particles of 0.3 µm diameter.
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.14 The shelter lid was closed and secured with the aluminum strip.
- 2.15 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After sampling, the filter was removed and sent to the HOKLAS laboratory (Wellab Ltd.) for weighing. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than  $\pm$ 3°C; the relative humidity (RH) should be < 50% and not vary by more than  $\pm$ 5%. A convenient working RH is 40%.

#### Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
  - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
  - High volume samplers were calibrated at bi-monthly intervals using G-25A Calibration Kit throughout all stages of the air quality monitoring.

### **Results and Observations**

Eastern Portal (AQ1)

- 2.19 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.20 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Western Portal (AQ2)

2.21 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Western Portal (AQ3)

- 2.22 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.23 Wind data was obtained from the Meteorological Observations for King's Park Automatic Weather Station for Eastern Portal and Wong Chuk Hang Automatic Weather Station for Western Portal. These wind data for the reporting period is summarized in **Appendix C.**
- 2.24 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.25 The summary of exceedance record in reporting month is shown in **Appendix H**.
- 2.26 In accordance with Condition 4.2 of the EP, all environmental monitoring data was made available to the public via internet access at the website <u>http://www.cinotech.com.hk/projects/WestDrainageTunnel/</u>.
- 2.27 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

	Station	Major Noise Source
Area		
Eastern Portal	AQ1 – True Light Middle School of	Road Traffic Dust
	Hong Kong	Loading/unloading activities
Western Portal	AQ2 – Outside	Road Traffic Dust
	Aegean Terrace	Loading/unloading activities
	AQ3 – Outside The	
	Site Office at	
	Western Portal	

Parameter	Date	Concentration (µg/m3)	Action Level, µg/m3	Limit Level, µg/m3
Eastern Porta	<u> </u>			
	2-Jul-11	86.2		
	2-Jul-11	97.2		
	2-Jul-11	64.4		
	7-Jul-11	78.3		
	7-Jul-11	61.9		
	7-Jul-11	90.8		
	13-Jul-11	53.5		
	13-Jul-11	65.8		
1-hr TSP	13-Jul-11	75.5	345	500
(AQ1)	19-Jul-11	34.3	545	300
	19-Jul-11	100.2		
	19-Jul-11	94.7		
	25-Jul-11	161.9		
	25-Jul-11	83.7		
	25-Jul-11	97.5		
	29-Jul-11	79.5		
	29-Jul-11	104.5		
	29-Jul-11	92.2		
	6-Jul-11	25.6		
24-hr TSP	12-Jul-11	59.5		
(AQ1)	18-Jul-11	60.2	201	260
(1121)	23-Jul-11	58.3		
	29-Jul-11	29.6		
Western Port				1
-	2-Jul-11	41.4		
-	2-Jul-11	41.2		
-	2-Jul-11	48.3		
-	7-Jul-11	96.9		
-	7-Jul-11	92.1		
-	7-Jul-11	95.3		
-	13-Jul-11	89.6		
-	13-Jul-11	82.2		
1-hr TSP	13-Jul-11	83.0	321	500
(AQ2)	19-Jul-11	92.7		500
-	19-Jul-11	88.5		
_	19-Jul-11	90.4		
	25-Jul-11	87.6		
	25-Jul-11	84.2		
	25-Jul-11	86.8		
	29-Jul-11	44.8		
	29-Jul-11	46.7		
	29-Jul-11	42.0		
24-hr TSP	6-Jul-11	55.5		
(AQ3)	12-Jul-11	109.8	156	260
(ryr)	18-Jul-11	58.3		

## Table 2.4 Summary Table of Air Quality Monitoring Results during the reporting month

#### Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel Monthly EM&A Report – July 2011

23-Ju	l-11	81.6	
29-Ju	1-11	24.1	

### 3. NOISE

### Airborne Construction Noise Monitoring

### **Monitoring Requirements**

3.1 Nineteen noise monitoring stations, namely NC1, NC2, NC3, NC4, NC5, NC6, NC7, NC8, NC9, NC10, NC11, NC12, NC13, NC14, NC15, NC16, NC17, NC18 and NC19 were selected for impact monitoring in the reporting month. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

#### **Monitoring Locations**

3.2 Noise monitoring was conducted at ten designated monitoring stations as listed in Table 3.1. **Figure 3.1a-n** shows the locations of these stations.

Monitoring Stations	Locations	
NC1	True Light Middle School of Hong Kong	
NC2	The Legend	
NC3	Outside Aegean Terrace	
NC4	Man Yuen Garden	
NC5	Blk D Villa Monte Rosa	
NC6	Rosaryhill School	
NC7	Buddist Li Ka Shing Care & Attention Home for the Elderly	
NC8	Marymount Secondary School	
NC9	117 Blue Pool Road	
NC10	The Harbour View	
NC11	Honey Court	
NC12	Ying Wa Girl's School	
NC13	Peaksville Court	
NC14	Hong Kong Japanese School	
NC15	Hong Kong Academy	
NC16	Raimondi College	
NC17	Hong Kong Institute of Technology	
NC18	Blk A, 80 Robinson Road	
NC19	Villa Veneto	

#### Table 3.1Noise Monitoring Stations

### **Monitoring Equipment**

3.3 Table 3.2 summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

### Table 3.2Noise Monitoring Equipment

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	SVAN 955, SVAN 957 and B&K 2250 Light	4
Calibrator	B&K 4231 and SVAN 30A	3

#### **Monitoring Parameters, Frequency and Duration**

3.4 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

#### Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Monitoring Stations	Parameter	Period	Frequency	Measurement
NC1 NC2 NC3 NC4 *NC5 NC6 NC7 NC8 NC9 NC10 *NC11 NC12 NC13 NC14 *NC15 NC16 NC17 NC18 NC19	L <sub>10</sub> (30 min.) dB(A) L <sub>90</sub> (30 min.) dB(A) L <sub>eq</sub> (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Façade

\*Free Field Measurement

#### Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground.
- For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels were adjusted with a correction of +3 dB(A).
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - frequency weighting : A
  - time weighting : Fast
    - time measurement : 30 minutes / 5 minutes
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and

repeat of noise measurement would be required after re-calibration or repair of the equipment.

- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L<sub>eq</sub>, L<sub>90</sub> and L<sub>10</sub> were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

#### Maintenance and Calibration

- 3.5 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.6 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.7 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

#### **Results and Observations**

- 3.8 Noise monitoring (0700-1900 hrs on normal weekdays) at the three designated locations (NC1, NC2 and NC3) was conducted as scheduled in the reporting month for Eastern and Western Portal.
- 3.9 Noise monitoring (0700-1900 hrs on normal weekdays) at NC4, NC5, NC6, NC7, NC8, NC9, NC10, NC11, NC12, NC13, NC14, NC15, NC16, NC17, NC18 and NC19 were conducted as scheduled in the reporting month for Intake BR6, Intake DG1, E5A, E7, MA14, PFLR1, RR1, THR2, W0, W5, W8 and P5 respectively.

Eastern Portal (NC1 & NC2) – 0700-1900 hrs on normal weekdays

3.10 No Action/Limit Level exceedance was recorded.

Western Portal (NC3) – 0700-1900 hrs on normal weekdays

3.11 One Action Level exceedance was recorded due to the complaint received on 2<sup>nd</sup> July 2011.

Intake BR6 (NC4) – 0700-1900 hrs on normal weekdays

3.12 No Action/Limit Level exceedance was recorded.

#### Intake DG1 (NC5) – 0700-1900 hrs on normal weekdays

3.13 No Action/Limit Level exceedance was recorded.

Intake DG1 (NC6) – 0700-1900 hrs on normal weekdays

- 3.14 No Action/Limit Level exceedance was recorded.
  <u>Intake E5A (NC7) 0700-1900 hrs on normal weekdays</u>
- 3.15 No Action/Limit Level exceedance was recorded.
   Intake E7 (NC8) 0700-1900 hrs on normal weekdays
- 3.16 No Action/Limit Level exceedance was recorded.
  Intake E7 (NC9) 0700-1900 hrs on normal weekdays
- 3.17 No Action/Limit Level exceedance was recorded.
   Intake MA14 (NC10) 0700-1900 hrs on normal weekdays
- 3.18 No Action/Limit Level exceedance was recorded.
  <u>Intake PFLR1 (NC11) 0700-1900 hrs on normal weekdays</u>
- 3.19 One Action Level exceedance was recorded due to the complaint received on 27<sup>th</sup> July 2011. Intake RR1 (NC12) – 0700-1900 hrs on normal weekdays
- 3.20 No Action/Limit Level exceedance was recorded.
   <u>Intake RR1 (NC13) 0700-1900 hrs on normal weekdays</u>
- 3.21 No Action/Limit Level exceedance was recorded.
   <u>Intake THR2 (NC14) 0700-1900 hrs on normal weekdays</u>
- 3.22 No Action/Limit Level exceedance was recorded.
  <u>Intake W0 (NC15) 0700-1900 hrs on normal weekdays</u>
- 3.23 No Action/Limit Level exceedance was recorded.
  <u>Intake W5 (NC16) 0700-1900 hrs on normal weekdays</u>
- 3.24 No Action/Limit Level exceedance was recorded.

Intake W8 (NC17) - 0700-1900 hrs on normal weekdays

3.25 No Action/Limit Level exceedance was recorded.

Intake W8 (NC18) – 0700-1900 hrs on normal weekdays

3.26 No Action/Limit Level exceedance was recorded.

Intake P5 (NC19) – 0700-1900 hrs on normal weekdays

- 3.27 One Action Level exceedance was recorded due to the complaint received on 8<sup>th</sup> July 2011.
   Intake CR1 0700-1900 hrs on normal weekdays
- 3.28 One Action Level exceedance was recorded due to the complaint received on 30<sup>th</sup> July 2011.
   Intake GL1 0700-1900 hrs on normal weekdays
- 3.29 No Action/Limit Level exceedance was recorded.
- 3.30 The summary of exceedance record in reporting month is shown in **Appendix H**.
- 3.31 The average Baseline Noise Level and Noise Limit Level at each designated noise monitoring station are summarized in Table 3.4 for reference. When the measured noise levels exceed the noise limit level, the corrected measured noise levels will be adopted. The correction would take into account the effect of the background/baseline noise levels. In consideration of the consistency, the baseline noise level corresponding to that particular monitoring time period (as shown in Table 3.5 and **Appendix G**) will be used for such correction.
- 3.32 Noise monitoring results and graphical presentations are shown in **Appendix G**. In accordance with Condition 4.2 of the EP, all environmental monitoring data was made available to the public via internet access at the website <u>http://www.cinotech.com.hk/projects/WestDrainageTunnel/</u>.

3.33 The major noise sources identified at the designated noise monitoring stations are as follows:

	Station	Major Noise Source
Area		
Eastern Portal	NC1 – True Light Middle	Traffic Noise
	School of Hong Kong	Loading/unloading activities
	NC2 – The Legend	
Western Portal	NC3 – Outside Aegean	Traffic Noise
	Terrace	Loading/unloading activities
		Excavation works
Intake BR6	NC4 - Man Yuen Garden	Traffic Noise
		Excavation works
Intake DG1	NC5 - Blk D Villa Monte	Traffic Noise
	Rosa	
	NC6 - Rosaryhill School	
Intake E5A	NC7 - Buddist Li Ka	Traffic Noise
	Shing Care & Attention	Excavation works
	Home for the Elderly	
Intake E7	NC8 – Marymount	Traffic Noise
	Secondary School	Excavation works
	NC9 – 117 Blue Pool	
	Road	
Intake MA14	NC10 - The Harbour	Traffic Noise
	View	Excavation works
Intake PFLR1	NC11 – Honey Court	Traffic Noise
		Excavation works
Intake RR1	NC12 – Ying Wa Girl's	Traffic Noise
	School NC13 – Peaksville Court	Excavation works
Intake THR2	NC13 – Peaksville Court NC14 – Hong Kong	Traffic Noise
	Japanese School	Traffic Noise
Intake W0	NC15 – Hong Kong	Traffic Noise
Intuke Wo	Academy	
Intake W5	NC16 - Raimondi College	Traffic Noise
		Excavation works
Intake W8	NC17 - Hong Kong	Traffic Noise
	Institute of Technology	Excavation works
	NC18 - Blk A, 80	
	Robinson Road	
Intake P5	NC19 – Villa Veneto	Traffic Noise
		Excavation works

Station	Baseline Noise Level, dB (A)(The average level at 0700 – 1900 hrs on normal weekdays)	Noise Limit Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)
NC1 – True Light Middle School of Hong Kong	70.2	70*
NC2 – The Legend	64.8	
NC3 – Outside Aegean Terrace	57.7	75
NC4 – Man Yuen Garden	64.5	15
NC5 - Blk D Villa Monte Rosa	66.1	
NC6 - Rosaryhill School	64.1	70*
NC7 - Buddist Li Ka Shing Care & Attention Home for the Elderly	65.1	75
NC8 – Marymount Secondary School	63.5	70*
NC9 – 117 Blue Pool Road	63.3	
NC10 – The Harbour View	71.7	75
NC11 – Honey Court	63.2	
NC12 – Ying Wa Girl's School	67.1	70*
NC13 - Peaksville Court	65.2	75
NC14 – Hong Kong Japanese School	60.8	
NC15 – Hong Kong Academy	63.5	70*
NC16 - Raimondi College	70.4	/0
NC17 - Hong Kong Institute of Technology	66.0	
NC18 - Blk A, 80 Robinson Road	64.8	75
NC19 – Villa Veneto	68.6	10

### Table 3.4 Baseline Noise Level and Noise Limit Level for Monitoring Stations

(\*) reduce to 65 dB(A) during school examination periods.

Table 3.5	Summary Table of Noise Monitoring Results during the Reporting Month	
-----------	--	--

Station	Date	Measured Noise Level, Leq(30min) dB (A)	Corresponding Baseline Level <sup>(1)</sup> , dB (A)	Corrected Measured Noise Level <sup>(2)</sup> : Leq(30min) dB (A)	Exceedance of Noise Limit Level (Yes/No)
07:00 - 19:	00 hrs on nor	mal weekdays	1	1	1
Eastern Por	tal				
	5-Jul-11	67.3	-		
	11-Jul-11	67.6			
NC1	21-Jul-11	67.2	N/A	N/A	No
	26-Jul-11	66.7			
	5-Jul-11	64.3			
	11-Jul-11	68.6			NT
NC2	21-Jul-11	65.3	N/A	N/A	No
	26-Jul-11	69.6			
Western Po	rtal				
	5-Jul-11	50.9			
	11-Jul-11	52.3			N
NC3	21-Jul-11	50.2	N/A	N/A	No
	26-Jul-11	51.3			
Intake BR6			•		
	5-Jul-11	70.6			No
NC4	11-Jul-11	70.2	N/A	N/A	
	21-Jul-11	68.2			
	26-Jul-11	69.3	-		
Intake DG1					1
	5-Jul-11	65.7			No
NC5	11-Jul-11	65.4	N/A	N/A	
NC3	21-Jul-11	67.3	] IN/A	IN/A	
	26-Jul-11	64.9			
	5-Jul-11	61.2		N/A	No
NC6	11-Jul-11	62.1	N/A		
NCO	21-Jul-11	63.2			INO
	26-Jul-11	65.7			
Intake E5A					
	5-Jul-11	73.2			
NC7	11-Jul-11	71.9			No
INC /	21-Jul-11	74.8	N/A	N/A	No
	26-Jul-11	74.5			
Intake E7					
	5-Jul-11	66.5			
NCO	11-Jul-11	67.5			No
NC8	21-Jul-11	66.4	N/A	N/A	No
	26-Jul-11	69.8			
	5-Jul-11	71.8			
NC9	11-Jul-11	70.0	N/A	N/A	No
INC 9	21-Jul-11	72.7		N/A	
	26-Jul-11	71.2		<u> </u>	
Intake MA1	14				
NC10	5-Jul-11	70.4	N/A	N/A	No

	11-Jul-11	70.1			
		70.1	_		
	21-Jul-11		_		
	26-Jul-11	70.2			
Intake PFL	1	(())			
	5-Jul-11	66.3	_		
NC11	11-Jul-11	66.9	– N/A	N/A	No
	21-Jul-11	65.3	_		
	26-Jul-11	65.7			
Intake RR1					
	5-Jul-11	66.3			
NC12	11-Jul-11	66.7	— N/A	N/A	No
11012	21-Jul-11	66.7		1 1/1 1	110
	26-Jul-11	66.9			
	5-Jul-11	62.7			
NC13	11-Jul-11	62.1	N/A	N/A	No
NC15	21-Jul-11	62.7			
	26-Jul-11	62.4			
Intake THR	2				
NG14	5-Jul-11	65.2			
	11-Jul-11	64.7		NT/A	Na
NC14	21-Jul-11	65.2	— N/A	N/A	No
	26-Jul-11	66.1			
Intake W0					
	5-Jul-11	66.2		N/A	No
1015	11-Jul-11	66.9			
NC15	21-Jul-11	66.7	— N/A		
	26-Jul-11	67.2			
Intake W5	1 I I		, , ,		
	5-Jul-11	62.9			
	11-Jul-11	64.1	_	N/A	
NC16	21-Jul-11	64.7	N/A		No
	26-Jul-11	63.8	_		
Intake W8	20-Jul-11	05.0			
Intake wo	5 Inl 11	(0.7			
	5-Jul-11	68.7	_		
NC 17	11-Jul-11	68.7	— N/A		No
	21-Jul-11	68.4	_		
	26-Jul-11	68.7		N/A	
	5-Jul-11	70.1	_		
NC 18	11-Jul-11	70.9 70.2	— N/A		No
	21-Jul-11		_		
Intola DE	26-Jul-11	69.2			
Intake P5	5 I-1 1 1	(5.2			
	5-Jul-11	65.3	-		
NC19	11-Jul-11	68.9	— N/A	N/A	No
	21-Jul-11	53.5			
	26-Jul-11	63.4			

(1) The corresponding baseline noise levels were derived from the baseline monitoring results at the corresponding stations and time period.

(2) The corrected measured noise levels will be adopted when the measured noise levels exceed the noise limit level. The correction would take into account the effect of the background/baseline noise levels. The

baseline noise level corresponding to that particular monitoring time period will be used for such correction. The corrected noise level due to the construction work was calculated by the following formula:

Corrected MNL =  $10 \log (10^{MNL/10} - 10^{BNL/10})$ 

Remarks: MNL = Measured Noise Level BNL = Baseline Noise Level (Corresponding Time Period)

(3) N/A – Not applicable (Measured Noise Level Limit Level)

#### **Ground Borne Construction Noise Monitoring**

#### **Monitoring Requirements**

3.34 In accordance with the recommendations of the EIA study, ground borne noise monitoring is required to carry out during the TBM operation. Eight designated monitoring stations (GNC1 to GNC8) are designated for construction groundborne noise monitoring to check for compliance.

#### **Monitoring Locations**

- 3.35 Construction Ground Borne Noise Monitoring at GNC3 was temporary suspended since 7 May 2009 as the ISS EastPoint Property Management Ltd. received an instruction from the Incorporated Owners of Aegean Terrace that we are not permitted to conduct any noise monitoring inside Aegean Terrace for the Project.
- 3.36 According to the approved EIA report, noise monitoring should be performed at NSR1a (i.e. Crane Court) when TBM is operating through the tunnel section between points A and B). Therefore, Ground borne noise monitoring has been conducted at Crane Court (GNC4) since 3 June 2009 during the TBM operated.
- 3.37 Ground borne noise monitoring at GNC1 True Light Middle School, GNC2 The Legend and GNC4 Crane Court were completed by end of August 2009 accordingly.
- 3.38 Ground borne noise monitoring at GNC5 was completed by end of November 2009.
- 3.39 Ground borne noise monitoring was conducted at GNC6 French International School in the reporting month during the TBM operation and completed by end of June 2010.
- 3.40 Ground borne noise monitoring was conducted at GNC7 Hong Villa in the reporting month. **Figure 3.10** shows the locations of the monitoring stations.

#### **Monitoring Equipment**

3.41 The noise monitoring equipment shall be the same as stated in Section 3.3.

#### **Monitoring Parameters, Frequency and Duration**

3.42 Table 3.6 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

Monitoring Stations	Parameter	Period	Frequency
GNC7	L <sub>10</sub> (30 min.) dB(A) L <sub>90</sub> (30 min.) dB(A) L <sub>eq</sub> (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week

### Table 3.6Ground Borne Noise Monitoring Parameters, Frequency and Duration

#### **Results and Observations**

3.43 Groundborne Noise monitoring (0700-1900 hrs on normal weekdays) at Hong Villa (GNC7) was conducted as scheduled in the reporting month. The construction ground borne noise standards are presented at Table 3.7.

Hong Villa (GNC7) - 0700-1900 hrs on normal weekdays

3.44 No exceedance was recorded.

	Ground Borne Noise Criteria, dB(A) (Leq 30 min)		
Uses	Daytime (except	Daytime during	Night time (2300
	General Holidays	general holidays and	to 0700 hrs)
	and Sundays)*	Sundays and all days	
		during Evening	
		(1900 to 2300 hrs)**	
Domestic Premises	65	55	40
Educational Institutions	60	55	(1)
(normal periods)			
Education Institutions	55	55	(1)
(during examination			
periods)			

1 adie 5.7 Construction Ground Borne Noise Standards	Table 3.7	<b>Construction Ground Borne Noise Standards</b>
--	-----------	--

\*10dB(A) below the noise criteria stipulated in EIAO-TM

\*\*10dB(A) below the noise criteria stipulated in GW-TM

(1) No sensitive uses usually present during these periods

Table 3.8	Summary Table of Ground Borne Noise Monitoring Results during	
	Reporting Month	

Parameter	Date	Construction Ground Borne Noise Level : Leq(30min) dB (A)	Standards	
	5-Jul-11	62.4		
GNC7	11-Jul-11	61.4	$65 d\mathbf{P}(\mathbf{A})$	
	21-Jul-11	63.5	65 dB(A)	
	26-Jul-11	58.0		

### 4. WATER QUALITY

### **Monitoring Requirements**

- 4.1 Dissolved oxygen (DO concentration in mg/L and DO saturation in percentage), Turbidity (Tby in NTU), Suspended Solid (SS in mg/L), pH, salinity and both water and ambient temperature monitoring were conducted to monitor the water quality. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.
- 4.2 Proposal for Temporary Suspension of Water Quality Monitoring Western Portal was submitted on 15<sup>th</sup> September 2009 and approved by EPD on 30<sup>th</sup> October 2009. Marine water quality monitoring was temporary suspended starting from 31<sup>st</sup> October 2009 until there is marine-based construction activities resumed at the Western Portal. There is no marine-based construction activity to be conducted in reporting month.

#### **Monitoring Locations**

4.3 Locations of designated Water Quality Monitoring Stations are shown in **Figure 4.1a-b** and described in Table 4.1. Samples shall be taken at all designated Monitoring and Control Stations.

Monitoring Stations	Coord	inates	
Womening Stations	Northing	Easting	
Control Stations			
CE (Ebb)	814956	830026	
CF (Flood)	812420	831778	
Impact Stations			
I1	813654	831088	
I2	813582	831105	
Intake A	813044	831603	
Intake B	814583	830606	

#### Table 4.1Locations for Water Quality Monitoring

### **Results and Observations**

4.4 No marine water quality monitoring was conducted during the reporting month.

### Underground water level

- 4.5 Ground water levels were measured once per month during the construction phase in order to ensure the water levels at those intakes near to the natural stream courses and thus on the surrounding habitats will not be significantly affected.
- 4.6 Locations of designated ground water level (borehole with piezometer) monitoring station UC1 at Eastern Portal has been changed to ADH48 which was verified by IEC on 5<sup>th</sup> June 2008. The updated ground water level monitoring stations, TP789\_DH2, TP5\_DH2, THR2\_DH7 and PFLR1\_DH2 were also verified by IEC on 19<sup>th</sup> June 2010.

4.7 Ground water level monitoring location is shown in **Figure 4.2a-e** and the Monitoring data are shown in Table 4.2.

Date	Water Level (from ground)/m	
Location: ADH48 (Eastern Portal)		
22 July 2011	2.31	
Location: TP789_DH2		
15 July 2011	14.10	
Location: TP5_DH2		
15 July 2011	1.70	
Location: THR2_DH7		
8 July 2011	2.23	
Location: PFLR1		
16 July 2011	11.73	

### Table 4.2 Ground Water Level Monitoring Data

### 5. ENVIRONMENTAL AUDIT

#### Site Audits

- 5.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I.**
- 5.2 Site audits were conducted on 7<sup>th</sup>, 14<sup>th</sup>, 21<sup>st</sup> and 28<sup>th</sup> July 2011. IEC site inspections were conducted on 28<sup>th</sup> July 2011. No non-compliance was observed during the site audits.
- 5.3 In order to assess the effectiveness of the implementation of water quality mitigation measures at Western Portal, additional site inspection was conducted on 5<sup>th</sup>, 13<sup>th</sup>, 19<sup>th</sup> and 25<sup>th</sup> July 2011. No non-compliance was observed during the site audits.

### **Review of Environmental Monitoring Procedures**

5.4 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

#### Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

#### Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

### **Status of Environmental Licensing and Permitting**

5.5 All permits/licenses obtained for the Project are summarized in Table 5.1.

#### **Status of Spoil Management**

#### Adit spoil handling arrangements in the Western Portal

5.6 The spoils generated during adit excavation (drill-and-blast) were delivered by trains to the Spoil Basin at the tunnel portal. The adit spoils were transferred to a dump truck by means of a backhoe. The dump truck was then discharge the adit spoils onto the barge at the ramp jetty. The mitigation measures for the spoil handling works at Western Portal are presented in Section 5.21.

5.7 The management status for site arrangements on the delivery and handling of excavated materials at earlier stage of the Project, particularly the Western Portal is provided in the **Annex I** of this report for reference.

Two Blasts Per Day in Western Adits

- 5.8 Blasting works were increased to two times per day to ensure timely completion of the Project, especially when unexpected ground conditions are encountered during adit excavation. Two blasts per days are planned initially for the Adits leading to Intake HKU1, W10 and P5. The proposal of two blasts per day in Western Adits is provided in Annex II of this report.
- 5.9 During this reporting period, a total 19 nos. of dump trucks of waste were delivered to SENT landfill, 11 trips of C&D waste were delivered to Tuen Mun Fill Bank. 166 and 2 trips of C&D waste were delivered to Chai Wan Public Barging Point and TKO Fill Bank respectively. Both the trip ticket system and chit accounting system for disposal of waste were operating smoothly to date. 2 truck overloading case was recorded during this reporting period (one case was within the 105% allowable buffer weight and one case was over the 5% allowable buffer weight). No disposal of inert C&D material to public sorting facilities and no dump truck without cover were reported from CEDD. In respect of the dump truck cover, DNJV keeps on take record photos and inspection to ensure that all dump trucks have fully covered the skip before leaving the site.
- 5.10 The rock materials from the Eastern Portal and Western Portal were received by the alternative disposal sites at ZhongShan. Some of the tunnel spoils from Eastern Tunnel and adits were also received by Leighton site at Ocean Park and in a residential development site at No. 1 Gough Hill Road, the Peak which was started from 24<sup>th</sup> September 2010.
- 5.11 The amount of wastes generated by the activities of the Project during the reporting month is shown in **Appendix N**.

Permit No.	Valid Period		Details	Status
Permit No.	From	To	Details	Status
<b>Environmental Pe</b>	rmit (EP)	•	·	
FEP- 01/272/2007/B	25/6/09	N/A	Construction of a 6.25m-7.25m in diameter and about 11 km long underground main drainage tunnel, 2 portals and a series of connecting adits and drop shafts.	Valid
Effluent Discharge	e License		<b>I</b> I I I <b>I</b>	
EP860/W10/XY0 175	23/06/08	30/06/13	Industrial discharge (Area of Mount Butler Office)	Valid
EP860/W10/XY0 177	23/06/08	30/06/13	Industrial discharge (Eastern Portal Site)	Valid
EP820/W9/XT08 6	22/07/08	31/07/13	Industrial discharge (Western Portal Site)	Valid
WT00005864- 2010	20/01/10	31/01/15	Industrial discharge (Western Portal Site)	Valid
EP860/W10/XY0 183	19/11/08	30/11/13	Industrial discharge (Intake W0, Stubbs Road, Wan Chai, HK)	Valid
WT00003372- 2009	-	30/4/14	Industrial discharge (Intake SM1)	Valid
WT00003737- 2009	-	31/5/14	Industrial discharge (Intake MB16)	Valid
WT00004126- 2009		31/5/14	Industrial discharge (Intake HKU1)	Valid
WT00003738- 2009	-	31/5/14	Industrial discharge (Intake THR2)	Valid
WT00004270- 2009	-	31/7/14	Industrial discharge (Intake PFLR1)	Valid
WT00004806- 2009	-	30/09/14	Industrial discharge (Intake E7)	Valid
WT00004808- 2009	-	30/09/14	Industrial discharge (Intake MBD2)	Valid
WT00004885- 2009	-	30/09/14	Industrial discharge (Intake RR1)	Valid
WT00005135- 2009	-	31/10/14	Industrial discharge (Intake W10)	Valid
WT00005374-2009	-	30/11/14	Industrial discharge (Intake P5)	Valid
WT00005376- 2009	-	30/11/14	Industrial discharge (Intake TP4)	Valid
WT00005357- 2009	-	30/11/14	Industrial discharge (Intake W5)	Valid
WT00005588- 2009	-	31/12/14	Industrial discharge (Intake TP5)	Valid
WT00005643- 2009	-	31/12/14	Industrial discharge (Intake E5A)	Valid

# Table 5.1Summary of Environmental Licensing and Permit Status

Dommit No.	Valid Period		Dataila	Stat
Permit No.	From	То	Details	Status
WT00005754- 2010	-	31/01/15	Industrial discharge (Intake W8) Va	
WT00005954- 2010	-	28/02/15	Industrial discharge (Intake TP789)	Valid
WT00005915- 2010	-	31/01/15	Industrial discharge (Intake E5B)	Valid
WT00006102- 2010	-	28/02/15	Industrial discharge (Intake M3)	Valid
WT00006415- 2010	-	30/04/15	Industrial discharge (Intake MA15)	Valid
WT00006420- 2010	-	30/04/15	Industrial discharge (Intake MA17)	Valid
WT00006428- 2010	-	30/04/15	Industrial discharge (Intake BR6)	Valid
WT00006609- 2010	-	31/05/15	Industrial discharge (Intake HR1)	Valid
WT00006559- 2010	-	30/04/15	Industrial discharge (Intake CR1)	Valid
WT00006929- 2010	-	30/06/15	Industrial discharge (Intake W1)	Valid
WT00006418- 2010	-	30/06/15	Industrial discharge (Intake MA14)	Valid
WT00006865- 2010	-	30/06/15	Industrial discharge (Intake BR5)	Valid
WT00007039- 2010	-	31/07/15	Industrial discharge (Intake DG1)	Valid
WT00007042- 2010	-	31/07/15	Industrial discharge (Intake W3)	Valid
WT00007043- 2010	-	31/07/15	Industrial discharge (Intake GL1)	Valid
WT00007130- 2010	-	31/07/15	Industrial discharge (Intake BR4)	Valid
WT00007139- 2010	-	31/07/15	Industrial discharge (Intake BR6) – SMH17	Valid
WT00007319- 2010	-	31/08/15	Industrial discharge (Intake B2)	Valid
Registration of Ch	emical Wa	ste Produce	er	
5213-148-D2393- 02		N/A	Chemical waste types: Spent oil	Valid
5213-172-D2393- 01		N/A	Chemical waste types: Spent oil	Valid

Desire 4 No	rmit No. Valid Period Details		<u>C</u> 4-4	
Permit No.	From	То	Details	Status
GW-RS0125-11	24/02/11	23/08/11	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at	
GW-RS0692-11	23/08/11	22/2/12	Hong Kong West Drainage Tunnel (Eastern Portal) (DSD Contract No. DC/2007/10), Tai Hang Road, Causeway Bay, Hong Kong.	Valid
GW-RS0483-11	03/06/11	02/07/11	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work and performing prescribed construction	Expired
GW-RS0584-11	03/07/11	02/09/11	work at Hong Kong West Drainage Tunnel (Western Portal), Cyberport Road, Cyberport, Hong Kong (DSD Contract No. DC/2007/10).	Valid
GW-RS0149-11	19/02/11	18/08/11	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at a	Valid
GW-RS0540-11	12/06/11	09/12/11	construction site of "Hong Kong West Drainage Tunnel" near Stubbs Road Garden, Wan Chai, Hong Kong	Valid
GW-RS0167-11	19/02/11	18/08/11	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at Section of Pokfulam Road (near Football Field, Pokfulam Road Playground), Hong Kong	Valid
GW-RS0456-11	01/06/11	30/11/11	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work at outside Hongkong Electric Centre, Kennedy Road, Hong Kong	Valid
GW-RS0514-11	09/06/11	08/12/11	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work and performing prescribed construction work at Junction of Magazine Gap Road and May Road, Mid-levels, Hong Kong.	Valid

Parmit Na         Valid Period			<u> </u>	
Permit No.	From	То	Details	Status
GW-RS0244-11	22/03/11	20/09/11	work at main tunnel and adits of Hong Kong West Drainage Tunnel under Wan Chai, Hong Kong.	
GW-RS0341-11	20/04/11	19/10/11	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work and performing prescribed construction work at Kennedy Road near Royal Court for the construction of Hong Kong West Drainage Tunnel.	Valid
GW-RS0441-11	23/05/11	22/11/11	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work and performing prescribed construction work at an area near Lover's Stone Garden at Bowen Road, Wan Chai, Hong Kong.	Valid
GW-RS0443-11	23/05/11	22/11/11	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work and performing prescribed construction work at an area near the junction of Bowen Road and Wan Chai Gap Road, Wan Chai, Hong Kong.	Valid
GW-RS0566-11	20/06/11	20/08/11	Construction Noise Permit for the use of powered mechanical equipment for carrying out construction work and performing prescribed construction work at Main tunnel and adits of Hong Kong West Drainage Tunnel under construction in Central & Western District, Hong Kong.	Valid

# **Implementation Status of Environmental Mitigation Measures**

5.12 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 5.2.

1 able 3.2 Observations and Recommendations of Site Inspections	Table 5.2	<b>Observations and Recommendations of Site Inspections</b>
---	-----------	---

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality	07/07/2011	Wastewater was observed directing to public drain at Intake W10. The Contractor was reminded to connect the site drain and sedimentation tank, so that the wastewater can be treated before discharging out.	Rectification/improvement was observed during the follow-up audit session.
	14/07/2011	The discharge from sedimentation tank was observed milky. The Contractor was reminded to review the effectiveness of the desilting facility at Intake BR6.	Rectification/improvement was observed during the follow-up audit session.
	28/07/2011	Stockpile was observed to be exposed at Intake W10. The Contractor was reminded to provide the bunding area around it and clear it as soon as possible, to prevent from directing to the public during rain.	Rectification/improvement was observed during the follow-up audit session.
Air Quality	07/07/2011	The stockpile was observed to be disposed at Intake DG1. The Contractor was reminded to cover the stockpile properly after work, to avoid dust generation.	Rectification/improvement was observed during the follow-up audit session.
Waste/Chemical Management	14/07/2011	Oil drum was observed to be stored without drip tray at Western Portal. The Contractor was reminded to provide a drip tray in accordance with relevant WCO requirement.	Rectification/improvement was observed during the follow-up audit session.
Reminders	07/07/2011	The Contractor was reminded of the followings: - The deposited mud along the site drain at Intake P5 should be cleared.	Rectification/improvement was observed during the follow-up audit session.
	07/07/2011	The Contractor was reminded of the followings: - To provide drip tray at underneath the oil drum at Intake P5.	Rectification/improvement was observed during the follow-up audit session.
	07/07/2011	The Contractor was reminded of the followings: - To replace the worn sand bag at Intake P5.	Rectification/improvement was observed during the follow-up audit session.
	07/07/2011	<ul><li>The Contractor was reminded of the followings:</li><li>To clear the stagnant water within the wheel washing facility at Intake GL1.</li></ul>	Rectification/improvement was observed during the follow-up audit session.
	14/07/2011	The Contractor was reminded of the followings: - The deposited mud along the site drain at Western Portal should be cleared, to avoid blockage of drainage channel.	Rectification/improvement was observed during the follow-up audit session.
	14/07/2011	The Contractor was reminded of the followings: - The silty water should be cleared within H- pile at Intake W5.	Rectification/improvement was observed during the follow-up audit session.
	14/07/2011	The Contractor was reminded of the followings: - To clear the worn sand bag at Intake E5A.	Rectification/improvement was observed during the follow-up audit session.
	14/07/2011	The Contractor was reminded of the followings: - To clear the stagnant water within the drip tray at Intake MB16, to avoid overflow of	Rectification/improvement was observed during the follow-up audit session.

Parameters	Date	<b>Observations and Recommendations</b>	Follow-up
		grease water.	
	21/07/2011	The Contractor was reminded of the followings: - Clear deposited mud along the site drain at WP.	Rectification/improvement was observed during the follow-up audit session.
	21/07/2011	The Contractor was reminded of the followings: - Provide the plug for the drip tray at Intake W10.	Rectification/improvement was observed during the follow-up audit session.
	21/07/2011	The Contractor was reminded of the followings: - Ensure the compressor's door close when operation and properly maintenance of the equipment should be provided to avoid dark smoke at Intake W10 and E7.	Rectification/improvement was observed during the follow-up audit session.
	21/07/2011	The Contractor was reminded of the followings: - Clear the standing water with oil as chemical waste at the drip tray at Intake RR1 and within the wheel washing bay at E5A respectively.	Rectification/improvement was observed during the follow-up audit session.
	21/07/2011	The Contractor was reminded of the followings: - To remove the construction materials at the public road at Intake W8.	Rectification/improvement was observed during the follow-up audit session.
	28/07/2011	The Contractor was reminded of the followings: - Clear the stagnant water within the H-pile at Intake W10 and W5.	Rectification/improvement was observed during the follow-up audit session.

- 5.13 The monthly IEC audit was carried out on 28<sup>th</sup> July 2011, the observations were recorded and they are presented as follows:
- 5.14 The last observations were recorded by IEC on 30<sup>th</sup> June 2011.

## <u>28<sup>th</sup> July 2011</u>

Follow Up Observations:

- Oil stain observed near BR6 entrance was cleaned regarding the Contractor's photo record.
- No milky effluent was observed at sedimentation tank at BR6. Sedimentation tank was desilted.

Observations:

- Stagnant water was observed at H-pile at W10 and W5. The Contractor was requested to clear water.
- The Contractor was requested to dewater unused sedimentation tank at P5.

## Reminder:

• The Contractor was reminded to provide measures to prevent water accumulated in drip tray after raining.

## Non-compliance Recorded during Site Inspections

5.15 No non-compliance was recorded in the reporting month.

## **Summary of Mitigation Measures Implemented**

- 5.16 The Contractor has implemented the mitigation measures as recommended in the EIA and the updated EM&A Manual in the reporting period except those mitigation measures not applicable at this stage. Status of the implementation of mitigation measures is presented in Table 1.2 and **Appendix J**.
- 5.17 According to the updated EM&A Manual and EP condition, mitigation measures such as noise enclosure and use of quiet PME are required to be implemented.
- 5.18 The actual implementation status of major mitigation measures required under the EP is as follows:
  - Installation of silt curtain during the course of marine works.
  - Provide noise enclosure at Eastern Portal.
  - Submitted the Alternative Plant Inventory (EP condition 2.8(c)).
- 5.19 Alternative plant inventory for the noise performance of plants used in Eastern and Western Portal will be updated from time to time and submitted for ETL's certification and IEC's verification in accordance with EP condition 2.8c.
- 5.20 An updated summary of the EMIS is provided in **Appendix J**.
- 5.21 For the spoil handling works in the Western Portal, the mitigation measures including:
  - Acoustic enclosure for the spoil basin;
  - Sprinkle system underneath the jetty to suppress fugitive dust from unloading spoil; and
  - Side curtains at the jetty to shield the unloading dump truck.

## **Implementation Status of Event Action Plans**

5.22 The Event Action Plans for air quality and noise are presented in **Appendix K**.

Eastern Portal

## <u>1-hr TSP Monitoring</u>

5.23 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

5.24 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

5.25 No Action/Limit Level exceedance was recorded in the reporting month.

Western Portal

1-hr TSP Monitoring

5.26 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

5.27 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

5.28 One Action Level exceedance was recorded due to the complaint received on 2<sup>nd</sup> July 2011.

## Water Quality

5.29 Marine water quality monitoring was temporary suspended starting from 31<sup>st</sup> October 2009.

## Construction Ground Borne Noise

5.30 No Limit Level exceedance was recorded.

Intake DG1

Construction Noise

5.31 No Action/Limit Level exceedance was recorded in the reporting month.

Intake E5A

Construction Noise

5.32 No Action/Limit Level exceedance was recorded in the reporting month.

Intake E7

Construction Noise

5.33 No Action/Limit Level exceedance was recorded in the reporting month.

Intake MA14

Construction Noise

5.34 No Action/Limit Level exceedance was recorded in the reporting month.

Intake PFLR1

Construction Noise

 $MA8001 \ Monthly \ Rpt_{110811} v2.0$ 

5.35 One Action Level exceedance was recorded due to the complaint received on 27<sup>th</sup> July 2011. Intake RR1

Construction Noise

5.36 No Action/Limit Level exceedance was recorded in the reporting month.

Intake THR2

Construction Noise

5.37 No Action/Limit Level exceedance was recorded in the reporting month.

Intake W0

Construction Noise

5.38 No Action/Limit Level exceedance was recorded in the reporting month.

Intake W5

Construction Noise

5.39 No Action/Limit Level exceedance was recorded in the reporting month.

Intake P5

Construction Noise

5.40 One Action Level exceedance was recorded due to the complaint received on 8<sup>th</sup> July 2011.

Intake W8

Construction Noise

5.41 No Action/Limit Level exceedance was recorded in the reporting month.

Intake BR6

Construction Noise

5.42 No Action/Limit Level exceedance was recorded in the reporting month.

Intake CR1

Construction Noise

5.43 One Action Level exceedance was recorded due to the complaint received on 30<sup>th</sup> July 2011.

Intake GL1

Construction Noise

5.44 No Action/Limit Level exceedance was recorded in the reporting month.

# Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

5.45 Five environmental complaints were received in the reporting month. For the details, please refer to the following table: -

Complaint No.	Date	Complaint Details
COM-2011-07-218	2 July 2011	A public complaint was received from the resident of Aegean Terrace on 2 <sup>nd</sup> July 2011 regarding the construction noise nuisance from the Hong Kong West Drainage Tunnel construction site at Cyberport (i.e. Western Portal Site) near Aegean Terrace.
COM-2011-07-219	8 July 2011	A public complaint was received from the resident of Belmont Court on 8 <sup>th</sup> July 2011 and suspected in relation to the construction noise nuisance from the Hong Kong West Drainage Tunnel construction site at Intake P5.
COM-2011-07-225	27 July 2011	A resident, lives near Intake PFLR1, called DSD complaining the noise generated from the RBM. The noise probably generated from the RBM drilling rig.
COM-2011-07-227	30 July 2011	A resident complained about the noise from the Site Portion CR1. She said it was not supposed to work on Saturdays.
COM-2011-07-228	29 July 2011	The complaint was lodged by a complainant who referred some residents' complaints about the dust and smoke generated from Eastern Portal tunneling works recently. He urged to implement an effective and protective mitigation measures as soon as possible.

- 5.46 No warning, summon and notification of successful prosecution was received in the reporting month.
- 5.47 From project commencement, there were a total of 94 project-related environmental complaints, no warning, summons and successful prosecution received since the commencement of the Project. The Complaint Log is attached in **Appendix L**.

## 6. FUTURE KEY ISSUES

## Key Issues for the Coming Month

- 6.1 Key environmental issues at Eastern and Western Portals, Intake MA16, MBD2, E5A, E5B, E7, PFLR1, RR1, THR2, SM1, W0, W5, P5, M3, TP4, TP5, TP789, HKU1, W10, W3, W8, MA15, MA17, GL1, HR1, W1, DG1, CR1, BR4, BR5, GL1, MA14 and BR6 in the coming month include:
  - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
  - Dust generation from stockpiles of dusty materials, excavation works and rock breaking activities;
  - Runoff from exposed slope;
  - Wastewater and runoff discharge from site;
  - Regular removal of silt, mud and sand along u-channels and sedimentation tanks;
  - Review and implementation of temporary drainage system for the surface runoff;
  - Proper storage of construction materials on site;
  - Storage of chemicals/fuel and chemical waste/waste oil on site;
  - Watering for rock breaking activity, soil nailing and on haul road;
  - Accumulation of general and construction waste on site.
- 6.2 The tentative program of major site activities and the impact prediction and control measures for the coming two months, i.e. August 2011 to September 2011 are summarized as follows:

Construction Works	Major Impact	Control Measures
<ul> <li>Adit excavation at Western Portal, Adit excavation and River Channel excavation at Eastern Portal;</li> <li>Dropshaft pilot hole and reaming on-going at intake PFLR1, W10 and W1;</li> <li>Cofferdam construction at Intakes CR1 and P5;</li> <li>Dropshaft Mechanical excavation at BR6, W5 and E7;</li> <li>Excavation of intake structure at Intakes W3, B2, RR1, MA17 and W8;</li> <li>Permanent Intake structure works at MBD2, THR2, TP5, BR5, PFLR1,GL1, MB16, BR4, MA14, DG1 and MA15;</li> <li>Dropshaft Lining Works at TP4 and TP5;</li> <li>Permanent Adit Lining works at W0, MB16, MBD2, TP4 and THR2; and</li> <li>Still Chamber lining</li> </ul>	Impact         Prediction         Air impact (dust)         Water quality impact (surface run-off)         Noise Impact	<ul> <li>a) Frequent watering of haul road and unpaved/exposed areas;</li> <li>b) Frequent watering or covering stockpiles with tarpaulin or similar means; and</li> <li>c) Watering of any earth moving activities.</li> <li>d) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains;</li> <li>e) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge;</li> <li>f) Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and</li> <li>g) Provision of measures to prevent discharge into the stream.</li> <li>h) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation;</li> <li>i) Controlling the number of plants use on site;</li> <li>j) Regular maintenance of machines; and</li> <li>k) Use of acoustic barriers if necessary.</li> </ul>

## Monitoring Schedule for the Next Month

6.3 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

## **Construction Program for the Next Month**

6.4 The tentative construction program for the Project is provided in **Appendix M**.

## 7. CONCLUSIONS AND RECOMMENDATIONS

#### Conclusions

7.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.

<u>1-hr TSP Monitoring</u>

7.2 All 1-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hr TSP Monitoring

7.3 All 24-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Construction Noise Monitoring

7.4 All noise monitoring was conducted as scheduled in the reporting month. Four Action Level exceedance was recorded due to the complaints received at Western Portal, Intake P5, PFLR1 and CR1.

Construction Ground Borne Noise Monitoring

7.5 All construction ground borne noise monitoring was conducted in the reporting month. No Limit Level exceedance was recorded.

Water Quality

7.6 Marine water quality monitoring was temporary suspended starting from 31<sup>st</sup> October 2009.

#### Complaint and Prosecution

7.7 Five environmental complaints and no environmental prosecution were received in the reporting month.

## Recommendations

7.8 According to the environmental audit performed in the reporting period, the following recommendations were made:

## Air Quality Impact

- To prohibit any open burning on site.
- To regularly maintain the quality of machinery and vehicles on site.
- To implement dust suppression measures on all haul roads, stockpiles, dry surfaces and excavation works.
- To provide hoarding along the entire length of that portion of the site boundary.

## Noise Impact

- To inspect the noise sources inside the site.
- To space out noisy equipment and position the equipment as far away as possible from sensitive receivers.
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.


## Water Impact


- To prevent any surface runoff discharge into any stream course.
- To review and implement temporary drainage system.
- To identify any wastewater discharges from site.
- To ensure properly maintenance for de-silting facilities.
- To clear the silt and sediment in the sedimentation tanks.
- To review the capacity of de-silting facilities for discharge.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.
- To avoid accumulation of stagnant and ponding water on site.


## Waste/Chemical Management


- To check for any accumulation of waste materials or rubbish on site.
- To ensure the performance of sorting of C&D materials at source (during generation);
- To carry out inspection of dump truck at site exit to ensure inert and non-inert C&D materials are properly segregated before removing off site.
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the site.
- To avoid improper handling or storage of oil drum on site.


FIGURES





































































APPENDIX A ACTION AND LIMIT LEVELS

# **Appendix A - Action and Limit Levels**

Location	Action Level, $\mu g/m^3$	Limit Level, µg/m <sup>3</sup>
AQ1	345	500
AQ2	321	500

#### Table A-1 Action and Limit Levels for 1-Hour TSP

## Table A-2 Action and Limit Levels for 24-Hour TSP

Location	Action Level, µg/m <sup>3</sup>	Limit Level, µg/m <sup>3</sup>
AQ1	201	260
AQ3	156	200

#### Action and Limit Levels for Construction Noise Table A-3

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays		75* dB(A)
0700-2300 hrs on holidays; and 1900- 2300 hrs on all other days	When one documented complaint is received	60/65/70** dB(A)
2300-0700 hrs of next day	··· r ·· ···	45/50/55** dB(A)

(\*) reduce to 70 dB(A) for schools and 65 dB(A) during school examination periods.
 (\*\*) to be selected based on Area Sensitivity Rating.

#### Table A-4 Action and Limit Levels for Water Quality

Parameter		Action	Limit
DO, mg/L Surface and Middle		6.3	6.2
	Bottom	6.0	5.8
SS, mg/L		15.7 or 120% of upstream control station's SS at the same tide of the same day	16.4 or 130% of SS readings at the upstream control station at the same tide of same day and specific sensitive receiver water quality requirements
Turbidity, NTU		10.2 or 120% of upstream control station's turbidity at the same tide of the same day	11.1 or 130% of turbidity at the upstream control station at the same tide of same day

APPENDIX B COPIES OF CALIBRATION CERTIFCATES

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

CINOTECH

File No. MA8001/44/0022
-------------------------

Date:       27-Jun-11       Next Due Date:       26-Aug-11         Equipment No:       A-01-44       Serial No.       1316         Temperature, Ta (K)       302.5       Pressure, Pa (mmHg)       755.6         Orifice Transfer Standard Information         Equipment No:       A-04-01       Slope, mc       0.0462       Intercept, bc       -0.0163         Last Calibration Date:       11-Oct-10       mc x Qstd + bc = [AH x (Pa/760) x (298/Ta)] <sup>1/2</sup> -bc       -0.0163         Mext Calibration Date:       9-Oct-11       Qstd = ([AH x (Pa/760) x (298/Ta)] <sup>1/2</sup> -bc       -0.0163         Calibration of TSP Sampler         Calibration Water         1       11.0       3.28       71.40       7.9       2.278         2       9.6       3.07       6.6.72       6.5 </th <th>Station</th> <th colspan="2">Station AQ1 - True Light Middle School of Hon</th> <th>of Hong Kong</th> <th>Operator</th> <th>: WK</th> <th></th>	Station	Station AQ1 - True Light Middle School of Hon		of Hong Kong	Operator	: WK	
Gerial No. 1316         Ambient Condition         Temperature, Ta (K)       302.5       Pressure, Pa (mmHg)       755.6         Orlfice Transfer Standard Information         Equipment No:       -0.04612       Intercept, be       -0.0163         Last Calibration Date:       10-Oct-10       me x Qstd + be = [AH x (Pa760) x (298/Ta)] <sup>1/2</sup> -0.0163         Calibration Date:       9-Oct-11       Qstd = (fAH x (Pa760) x (298/Ta)] <sup>1/2</sup> -0.0163         Calibration Date:       9-Oct-11       Qstd = (fAH x (Pa760) x (298/Ta)] <sup>1/2</sup> -0.0163         Calibration Date:       9-Oct-11       Qstd = (fAH x (Pa760) x (298/Ta)] <sup>1/2</sup> -0.00000000000000000000000000000000000	Date:	27-Jun-11					
Temperature, Ta (K)302.5Pressure, Pa (mmHg)755.6Orifice Transfer Standard InformationEquipment No.:A-04-01Slope, mc0.0462Intercept, bc-0.0163Last Calibration Date:11-Oct-10mc x Qstd + bc = [AH x (Pa/760) x (298/Ta)] <sup>1/2</sup> Mc-0.0163Next Calibration Date:9-Oct-11Qstd = {[AH x (Pa/760) x (298/Ta)]^{1/2}McCalibration of TSP SamplerCalibration of of Water111.03.2871.407.92.7829.63.0766.726.52.522.5237.42.6958.625.02.2145.22.2649.203.31.80Sale of Work XSlope, mw =	Equipment No.:	A-01	1-44				
Temperature, Ta (K)302.5Pressure, Pa (mmHg)755.6Orifice Transfer Standard InformationEquipment No.:A-04-01Slope, mc0.0462Intercept, bc-0.0163Last Calibration Date:11-Oct-10mc x Qstd + bc = [AH x (Pa/760) x (298/Ta)] <sup>1/2</sup> Mc-0.0163Next Calibration Date:9-Oct-11Qstd = {[AH x (Pa/760) x (298/Ta)]^{1/2}McCalibration of TSP SamplerCalibration of of Water111.03.2871.407.92.7829.63.0766.726.52.522.5237.42.6958.625.02.2145.22.2649.203.31.80Sale of Work XSlope, mw =							
Orifice Transfer Standard Information         Equipment No.:       A-04-01       Slope, mc       0.0462       Intercept, bc       -0.0163         Last Calibration Date:       11-Oct-10       mc X Q44 + bc = [AH x (Pa/760) x (298/Ta)] <sup>1/2</sup> Orifice       HVS         Calibration of TSP Sampler         Calibration of Water         1       11.0       3.28       71.40       7.9       2.78         2       9.6       3.07       66.72       6.5       2.52         3       7.4       2.69       38.62       5.0       2.21       4         Sampler         Correlation coefficient = 0.9993         Intercept, bw -       -0.2969 <tr< td=""><td></td><td></td><td></td><td>Ambient</td><td>Condition</td><td>1</td><td></td></tr<>				Ambient	Condition	1	
Equipment No:A-04-01Slope, mc0.0462Intercept, bc-0.0163Last Calibration Date:11-Oct-10mc x Qstd + bc = [AH x (Pa/760) x (298/Ta)] <sup>1/2</sup> 000Next Calibration Date:9-Oct-11Qstd = {(AH x (Pa/760) x (298/Ta)] <sup>1/2</sup> mc000Calibration Date:9-Oct-11Qstd (CFM) $\Delta W$ $(298/Ta)^{1/2}$ mc000Calibration of Yater[ $\Delta H (cpi/760) x (298/Ta)^{1/2}$ Qstd (CFM) $\Delta W$ $(EW x (Pa/760) x (298/Ta)^{1/2}$ Y-111.03.2871.407.92.7802.5229.63.0766.726.52.522.2145.22.2649.203.31.80353.21.7738.671.91.36By Linear Regression of Y on XSlope, mw = 0.0427Intercept, bw -0.2969Correlation Coefficient < 0.990, check and recalibrate.	Temperatu	re, Ta (K)	302.5	Pressure, P	a (mmHg)		755.6
Equipment No:A-04-01Slope, mc0.0462Intercept, bc-0.0163Last Calibration Date:11-Oct-10mc x Qstd + bc = [AH x (Pa/760) x (298/Ta)] <sup>1/2</sup> 000Next Calibration Date:9-Oct-11Qstd = {(AH x (Pa/760) x (298/Ta)] <sup>1/2</sup> mc000Calibration Date:9-Oct-11Qstd (CFM) $\Delta W$ $(298/Ta)^{1/2}$ mc000Calibration of Yater[ $\Delta H (cpi/760) x (298/Ta)^{1/2}$ Qstd (CFM) $\Delta W$ $(EW x (Pa/760) x (298/Ta)^{1/2}$ Y-111.03.2871.407.92.7802.5229.63.0766.726.52.522.2145.22.2649.203.31.80353.21.7738.671.91.36By Linear Regression of Y on XSlope, mw = 0.0427Intercept, bw -0.2969Correlation Coefficient < 0.990, check and recalibrate.				ilian Transfor St	andard Inform	vation	
Last Calibration Date:11-Oct-10me x Qstd + be = [AH x (Pa/760) x (298/Ta)]^{1/2}Next Calibration Date:9-Oct-11Qstd = {[AH x (Pa/760) x (298/Ta)]^{1/2} - be} / meCalibration Date:9-Oct-11Qstd = {[AH x (Pa/760) x (298/Ta)]^{1/2} - be} / meCalibration Date:9-Oct-11Qstd = {[AH x (Pa/760) x (298/Ta)]^{1/2} - be} / meCalibration Date:9-Oct-11Qstd (CFM) $\Delta W$ Calibration of TSP SamplerImage: Calibration of TSP SamplerCalibration of water[AH x (Pa/760) x (298/Ta)]^{1/2}Qstd (CFM) $\Delta W$ I11.03.2871.407.92.7829.63.0766.522.522.5237.42.6958.625.02.2145.22.2649.203.31.8053.21.7738.671.91.36Set Point CalculationTherefore, set Point CalculationFrom the Regression Equation, the "Y" value according to mw x Qstd + bw = [ $\Delta W \times (Pa/760) \times (298/Ta)$ ] <sup>1/2</sup> Therefore, Set Point; $W = (mw x Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) = 2.42$ Conducted by: $\omega k$ , $7A \mu g$ Signature: $U \omega \omega$ Date: $T_1 (G ) = 0$ (	Equipme	nt No.:			1	1	t. bc -0.0163
Next Calibration Date:       9-Oct-11       Qstd = {[ $\Delta$ H x (Pa/760) x (298/Ta)] <sup>1/2</sup> - bc} / mc         Calibration of TSP Sampler         Calibration       Orfice       HVS         Calibration $\Delta$ H (orifice), in. of water       [ $\Delta$ H x (Pa/760) x (298/Ta)] <sup>1/2</sup> Qstd (CFM) X - axis $\Delta$ W       [ $\Delta$ W x (Pa/760) x (298/Ta)] <sup>1/2</sup> Y- axis         1       11.0       3.28       71.40       7.9       2.78         2       9.6       3.07       66.72       6.5       2.52         3       7.4       2.69       58.62       5.0       2.21         4       5.2       2.26       49.20       3.3       1.80         5       3.2       1.77       38.67       1.9       1.36         Set Point Calculation         Correlation coefficient*         O.9993         *If Correlation Coefficient*         Set Point Calculation         mw x Qstd + bw = [ $\Delta$ W x (Pa/760) x (298/Ta)] <sup>1/2</sup> Therefore, Set Point; W = (mw x Qstd + bw) <sup>2</sup> x (760 / Pa) x (Ta / 298) =       2.42         Conducted by: $\omega$ , $7 \Delta$ and $\omega$ Signature: $\sqrt{160}$ O.06 Colset(colspan="2") </td <td colspan="2"></td> <td></td> <td></td> <td>the second se</td> <td></td> <td></td>					the second se		
Calibration of TSP Sampler           Orfice         HVS           Calibration of water         Office         HVS           Calibration of water         IVS           1         11.0         3.2         0.7.8           2.9.6         3.07         66.72         6.5         2.52           3         7.4         2.69         58.62         5.0         2.21           4         5.2         2.16         49.6           State of the							
OrficeHVSCalibration $\Delta H$ (orifice), in. of water $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ Qsd (CFM) X - axis $\Delta W$ (HVS), in. of oil $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y- axis111.03.2871.407.92.7829.63.0766.726.52.5237.42.6958.625.02.2145.22.2649.203.31.8053.21.7738.671.91.36By Linear Regression of Y on XSlope - 0.0427Intercept, bw :0.2969Correlation coefficient * =0.9993*If Correlation Coefficient * =0.9993From the TSP Field Calibration Curve, take Qstd = 43 CFMFrom the Regression Equation, the "Y" value according to mw x Qstd + bw = $[\Delta W x (Pa/760) x (298/Ta)]^{1/2}$ Therefore, Set Point; W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) =	•	i	•				
Call of attor $\Delta H$ (orifice), in. of water $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ $Qstd (CFM)$ $X - axis       \Delta W(HVS), in. of oil       [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2} Y-axis         1       11.0       3.28       71.40       7.9       2.78         2       9.6       3.07       66.72       6.5       2.52         3       7.4       2.69       58.62       5.0       2.21         4       5.2       2.26       49.20       3.3       1.80         5       3.2       1.77       38.67       1.9       1.36         By Linear Regression of Y on X         Set Point Calculation         From the TSP Field Calibration Curve, take Qstd = 43 CFM         From the Regression Equation, the "Y" value according to         mw x Qstd + bw = [\Delta W x (Pa/760) x (298/Ta)]1/2         Therefore, Set Point; W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) =$				Calibration o	f TSP Sampler		
Point $\Delta H$ (orffee), in. of water $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ $Qstd$ (CFM) X - axis $\Delta W$ (HVS), in. of oil $[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y- axis         i       11.0       3.28       71.40       7.9       2.78         2       9.6       3.07       66.72       6.5       2.52         3       7.4       2.69       58.62       5.0       2.21         4       5.2       2.26       49.20       3.3       1.80         5       3.2       1.77       38.67       1.9       1.36         By Linear Regression of Y on X         Step e, mw =	Calibration		Or	lice			HVS
2       9.6       3.07       66.72       6.5       2.52         3       7.4       2.69       58.62       5.0       2.21         4       5.2       2.26       49.20       3.3       1.80         5       3.2       1.77       38.67       1.9       1.36         By Linear Regression of Y on X         Slope, mw =0.0427			[ΔH x (Pa/760) x (298/Ta)] <sup>1/2</sup>			1	
3       7.4       2.69       58.62       5.0       2.21         4       5.2       2.26       49.20       3.3       1.80         5       3.2       1.77       38.67       1.9       1.36         By Linear Regression of Y on X         Slope, mw =0.0427	1	11.0	3	.28	71.40	7.9	2.78
4       5.2       2.26       49.20       3.3       1.80         5       3.2       1.77       38.67       1.9       1.36         By Linear Regression of Y on X         Slope , mw =0.0427	2	9.6	3	.07	66.72	6.5	2.52
5       3.2       1.77       38.67       1.9       1.36         By Linear Regression of Y on X         Slope, nw =	3	7.4	2	.69	58.62	5.0	2.21
By Linear Regression of Y on X Slope, $mw = 0.0427$ Intercept, $bw : -0.2969$ Correlation coefficient* = 0.9993 *If Correlation Coefficient < 0.990, check and recalibrate. Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to $mw x Qstd + bw = [\Delta W x (Pa/760) x (298/Ta)]^{1/2}$ Therefore, Set Point; $W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) = 2.42$ Remarks: Conducted by: $Mk$ , $7Ang$ Signature: $MWm$ Date: $371667241$	4	5.2	2.26		49.20	3.3	1.80
Slope, $mw = \_ 0.0427$ Intercept, $bw : \0.2969$ Correlation coefficient* = $\_ 0.9993$ *If Correlation Coefficient < 0.990, check and recalibrate. Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to $mw x Qstd + bw = [\Delta W x (Pa/760) x (298/Ta)]^{1/2}$ Therefore, Set Point; $W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) = \_ 2.42$ Remarks: Conducted by: $wk. 7awg$ Signature: $www. yk. 7awg$ Signature: $wwwwwwwwwwwwwwwwwwwwwwwwwwwwwwwwwwww$	5	3.2	1	.77	38.67	1.9	1.36
Correlation coefficient* =       0.9993         *If Correlation Coefficient < 0.990, check and recalibrate.         Set Point Calculation         From the TSP Field Calibration Curve, take Qstd = 43 CFM         From the Regression Equation, the "Y" value according to         mw x Qstd + bw = $[\Delta W x (Pa/760) x (298/Ta)]^{1/2}$ Therefore, Set Point; W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) =         2.42         Remarks:         Conducted by: $Wk. 7ang$ Signature: $Miwimini       Date:       Y16[2it] $	By Linear Regr	ession of Y on X					
*If Correlation Coefficient < 0.990, check and recalibrate. Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to $mw x Qstd + bw = [\Delta W x (Pa/760) x (298/Ta)]^{1/2}$ Therefore, Set Point; W = (mw x Qstd + bw) <sup>2</sup> x (760 / Pa) x (Ta / 298) = 2.42 Remarks: Conducted by: $wk. 7awq$ Signature:	Slope , mw =	0.0427			Intercept, bw -	-0.296	59
Set Point Calculation         Set Point Calculation         From the TSP Field Calibration Curve, take Qstd = 43 CFM         From the Regression Equation, the "Y" value according to         mw x Qstd + bw = $[\Delta W x (Pa/760) x (298/Ta)]^{1/2}$ Therefore, Set Point; W = (mw x Qstd + bw) <sup>2</sup> x (760 / Pa) x (Ta / 298) =	Correlation co	efficient* =	0.9	993	-		
From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to $mw x Qstd + bw = [\Delta W x (Pa/760) x (298/Ta)]^{1/2}$ Therefore, Set Point; $W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) = 2.42$ Remarks: Conducted by: $wk. 7ang$ Signature: $hwm$ Date: $27 (6) 201$	*If Correlation C	oefficient < 0.990	, check and reca	librate.			
From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to $mw x Qstd + bw = [\Delta W x (Pa/760) x (298/Ta)]^{1/2}$ Therefore, Set Point; $W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) = 2.42$ Remarks: Conducted by: $wk. 7ang$ Signature: $hwm$ Date: $27 [6] 201$				dialacteritati (darita)			
From the Regression Equation, the "Y" value according to $mw \ x \ Qstd + bw = [\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Therefore, Set Point; W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) = 2.42 Remarks: Conducted by: $Wk. \ Tang$ Signature: $Mwm$ Date: $T(6) \ Jate = 100000000000000000000000000000000000$					Calculation		
$mw x Qstd + bw = [\Delta W x (Pa/760) x (298/Ta)]^{1/2}$ Therefore, Set Point; $W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) = 2.42$ Remarks: Conducted by: $Mk 7ah q$ Signature: $Mwm$ Date: $2716[2at]$			-				
Therefore, Set Point; $W = (mw x Qstd + bw)^2 x (760 / Pa) x (Ta / 298) = 2.42$ Remarks: Conducted by: $\frac{1}{100} \frac{7ang}{100}$ Signature: $\frac{1}{100} \frac{1}{100}$ Date: $\frac{3716[3at]}{100}$	From the Regress	ion Equation, the	"Y" value accor	aing to			
Conducted by: Wh. 7ang Signature: Conducted by: Wh. 7ang Signature: Charled by:			mw x Q	estd + bw = $[\Delta W]$	x (Pa/760) x (2	98/Ta)] <sup>1/2</sup>	
Conducted by: Wh. 7ang Signature: Conducted by: Wh. 7ang Signature:			0.1.1.1.7				
Conducted by: Wh. Tang Signature:	Therefore, Se	t Point; $W = (mw)$	v x Qstd + bw ) <sup>-</sup>	x ( 760 / Pa ) x ( '	fa / 298) =	2.42	
Conducted by: Wh. Tang Signature:							
Conducted by: Wh. Tang Signature:							
	Remarks:						
	-			$\setminus L$			1
Checked by: the Signature: Date: of June doil	Conducted by: <u>U</u>	Jk. Tang :	Signature:	Viwa	~		Date: <u>716/2011</u>
	Checked by:	bh ?	Signature:	Y			Date: No June doil

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



File No. MA8001/18/0021

Station	AQ3 - Outside S	lite Office (Weste	ern Portal)	Operator.	:WK		
Date:	27-Ju	in-11	-	_	26-Aug	-11	
Equipment No.:	A-0	1-18		Serial No.	. 0723		
				0. IV.I			
Temperatu	re To (K)	302.5	Ambient Pressure, Pa	Condition	1	755.1	
remperatu		502,5	1 1055010, 17	(unin ig)	.L	755.1	i
		Or	ifice Transfer St	andard Inform	nation		
Equipme	ent No.:	A-04-01	Slope, mc	0.0462	Intercep	t, bc -0.0163	
Last Calibra	ation Date:	11-Oct-10			bc = [ΔH x (Pa/76		
Next Calibra	ation Date:	9-Oct-11		Qstd = ${[\Delta H]}$	x (Pa/760) x (298	/Ta)] <sup>1/2</sup> -bc} / mc	
		•					
			Calibration of	<b>TSP Sampler</b>	1		
Calibration		Ori	īce	A		HVS	10
Point	ΔH (orifice), in. of water	[ΔH x (Pa/760	)) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of oil	[ΔW x (Pa/760) x (298/Ta)] axis	<sup>172</sup> Y-
1	11.8	3	.40	73.91	8.4	2.87	
2	9.4	3	.03	66.01	6.5	2.52	
3	7.6	2	.73	59.39	5.2	2.26	
4	5.2	2.26		49.18	3.1	1.74	
5	3.1	1	.74	38.06	1.9	1.36	
By Linear Regr	ession of Y on X						
Slope , mw =	0.0427		]	Intercept, bw :	-0.296	2	
Correlation co	oefficient* =	0.99	81				
*If Correlation C	oefficient < 0.990	), check and reca	librate.				
			Set Point C	alculation			
From the TSP Fie	eld Calibration Cu	urve, take Qstd =	43 CFM				
From the Regress	sion Equation, the	"Y" value accor	ding to				
		mu v O	std + bw = $[\Delta W]$	· (Do/760) * (2	09/Ta)1/2		
		mw x Q	stu + μw – [Δw ]	x (1 a/ /00) x (2	70/ I A)]		
Therefore, Se	t Point; W = ( mv	v x Qstd + bw ) <sup>2</sup>	x ( 760 / Pa ) x ( 1	Ca / 298 ) =	2.42		
							نــــــ
Remarks:							
-						. 1 }	
Conducted by:	WKg. Tang	Signature:	Kwa	-		Date: <u>27/6/2</u>	011
Checked by:	ttr '	Signature:				Date: 27 June	do
			У				



1 of 1

## **TEST REPORT**

APPLICANT:	Cinotech Consultants Limited	Test Report No.:	C/11/110503
	Room 1710, Technology Park,	Date of Issue:	2011-05-03
	18 On Lai Street,	Date Received:	2011-04-29
	Shatin, NT, Hong Kong	Date Tested:	2011-04-29
		Date Completed:	2011-05-03
		Next Due Date:	2012-05-02

ATTN:

## Mr. Henry Leung

# **Certificate of Calibration**

Page:

## Item for calibration:

Description	: RS232 Integral Vane Digital Anemometer
Manufacturer	: AZ Instrument
Model No.	: AZ8904
Serial No.	: 974835
Equipment No.	: A-03-03
ditions:	

## **Test conditions:**

Room Temperature	: 23 degree Celsius
Relative Humidity	: 65%
Pressure	: 101.3 kPa

## Methodology:

The anemometer has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

## **Results:**

	Reference Set Point	Instrument Readings
Measuring Air Velocity, m/s	2.00	2.00
Temperature, °C	21.0	21.0

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



## **TEST REPORT**

DescriptionCalibration OrificeSerial No.1536Model No.G25ADate11 October 2010

Manufacturer Temperature,Ta (K) Pressure, Pa (mmHg) Thermo Andersen 295 751.5

Plate	Diff.Vol (m <sup>3</sup> )	Diff.Time (min)	Diff.Hg (mm)	Diff.H₂O (in.)
1	1.00	1.3050	3.8	1.50
2	1.00	0.9250	7.6	3.00
3	1.00	0.8540	8.9	3.50
4	1.00	0.7530	11.4	4.50
5	1.00	0.6210	16.5	6.50

## DATA TABULATION

Vstd	(X axis) Qstd	(Y axis)	
0.9938	0.7615	1.2240	
0.9888	1.0689	1.7311	
0.9870	1.1558	1.8698	
0.9837	1.3064	2.1201	
0.9769	1.5732	2.5481	
Y axis= SQRT[H <sub>2</sub> O(Pa/760)(298/Ta)]			

**Qstd Slope ( m ) = 1.63228** 

Intercept ( b ) = -0.01631

 $Coefficient(r) = \underline{0.99998}$ 

Va	(X axis) Qa	(Y axis)
0.9949	0.7624	0.7674
0.9899	1.0701	1.0852
0.9882	1.1571	1.1722
0.9848	1.3079	1.3291
0.9780	1.5749	1.5974
Y axis= SQR	T[H <sub>2</sub> O(Ta/Pa	)]

 $axis = SQRI[H_2O(Ia/Pa)]$  Oa Slope(m) = 1.02211

wa Siope ( m )		1.04411
Intercept ( b )	Ξ	-0.01022
Coefficient (r)	Π	0.99998

## CALCULATIONS

Vstd=Diff. Vol[(Pa-Diff.Hg)/760](298/Ta) Qstd=Vstd/Time Va=Diff.Vol[(Pa-Diff.Hg)/Pa] Qa=Va/Time

For subsequent flow rate calculations: Qstd=l/m{[SQRT(H<sub>2</sub>O(Pa/760)(298/Ta))]-b} Qa=l/m{[SQRT H<sub>2</sub>O(Ta/Pa)]-b}


> PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

atthe

PATRICK TSE Laboratory Manager



## **TEST REPORT**



Y-axis equations:

Qstd series: SQRT[ $\Delta$ H(Pa/Pstd)(Tstd/Ta)]

Qa series: SQRT[ $\Delta$ H(Ta/Pa)]



#### **TEST REPORT** APPLICANT: **Cinotech Consultants Limited** Test Report No.: C/110617/1A Room 1710, Technology Park, Date of Issue: 2011-06-20 18 On Lai Street, Date Received: 2011-06-17 Shatin, NT, Hong Kong Date Tested: 2011-06-17 Date Completed: 2011-06-20 Next Due Date: 2011-08-19 ATTN: Mr. Henry Leung Page: 1 of 1 **Certificate of Calibration Item for Calibration:** Description : Laser Dust Monitor Manufacturer : Sibata Model No. : LD-3 Serial No. : 251634 Sensitivity (K) 1 CPM $: 0.001 \text{ mg/m}^3$ Sen. Adjustment Scale Setting : 550 CPM Equipment No. : A-02-01 **Test Conditions: Room Temperature** : 22 degree Celsius **Relative Humidity** : 65% **Test Specifications & Methodology:** 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc. 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

#### **Results:**

Correlation Factor (CF)	0.0031
*****	****

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PÁTRICK TSE Laboratory Manager



ť

(

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong KongDate of Issue: 2011-06-24 Date Received: 2011-06-24 Date Completed: 2011-08-26ATTN:Mr. W. K. TangDate of CalibrationCertificate of CalibrationItem for Calibration: DescriptionDescription: Laser Dust Monitor Sibata Model No.Model No.: LD-3B 0.Serial No.: 095050 0.001 mg/m³ 5en. Adjustment Scale Setting Equipment No.Cartificate String: 577 CPM 2011 coloredEquipment No.: A-02-09	APPLICANT:	<b>Cinotech Consultants</b>	Limited	Test Report No.:	C/110624/2
18 On Lai Street, Shatin, NT, Hong KongDate Received: 2011-06-24 Date Tested: 2011-06-24 Date Completed: 2011-06-27 Next Due Date: 2011-08-26ATTN:Mr. W. K. TangDate Completed: 2011-08-26Certificate of CalibrationItem for Calibration: DescriptionDescription: Laser Dust Monitor Sibata Model No. Serial No. Sensitivity (K) 1 CPM Sen. Adjustment Scale Setting Equipment No.: O95050 S77 CPM : A-02-09Test Conditions: Room Temperature: 23 degree Celsius					2011-06-27
Shatin, NT, Hong KongDate Tested:2011-06-24Date Completed:2011-06-27Next Due Date:2011-08-26Page:1 of 1Certificate of CalibrationItem for Calibration:Description: Laser Dust MonitorManufacturer: SibataModel No.: LD-3BSerial No.: 095050Sensitivity (K) 1 CPM: 0.001 mg/m³Sen. Adjustment Scale Setting: 577 CPMEquipment No.: A-02-09Test Conditions:Room Temperature: 23 degree Celsius			əv,		2011-06-24
ATTN:       Mr. W. K. Tang       Date Completed: 2011-06-27 Next Due Date: 2011-08-26         Page:       1 of 1         Certificate of Calibration         Item for Calibration:         Description       : Laser Dust Monitor         Manufacturer       : Sibata         Model No.       : LD-3B         Serial No.       : 095050         Sensitivity (K) 1 CPM       : 0.001 mg/m <sup>3</sup> Sen. Adjustment Scale Setting       : 577 CPM         Equipment No.       : A-02-09         Test Conditions:         Room Temperature       : 23 degree Celsius		,	g		2011-06-24
ATTN:Mr. W. K. TangNext Due Date:2011-08-26Page:1 of 1Certificate of CalibrationItem for Calibration:Description: Laser Dust MonitorManufacturer: SibataModel No.: LD-3BSerial No.: 095050Sensitivity (K) 1 CPM: 0.001 mg/m³Sen. Adjustment Scale Setting: 577 CPMEquipment No.: A-02-09Test Conditions: Room Temperature: 23 degree Celsius		~	-B		2011-06-27
Certificate of Calibration         Item for Calibration:         Description       : Laser Dust Monitor         Manufacturer       : Sibata         Model No.       : LD-3B         Serial No.       : 095050         Sensitivity (K) 1 CPM       : 0.001 mg/m <sup>3</sup> Sen. Adjustment Scale Setting       : 577 CPM         Equipment No.       : A-02-09         Test Conditions:       : 23 degree Celsius					2011-08-26
Item for Calibration:Description: Laser Dust MonitorManufacturer: SibataModel No.: LD-3BSerial No.: 095050Sensitivity (K) 1 CPM: 0.001 mg/m³Sen. Adjustment Scale Setting: 577 CPMEquipment No.: A-02-09Test Conditions:Room Temperature: 23 degree Celsius	ATTN:	Mr. W. K. Tang		Page:	1 of 1
Description: Laser Dust MonitorManufacturer: SibataModel No.: LD-3BSerial No.: 095050Sensitivity (K) 1 CPM: 0.001 mg/m³Sen. Adjustment Scale Setting: 577 CPMEquipment No.: A-02-09Test Conditions: Room TemperatureKoom Temperature: 23 degree Celsius		Certifica	te of Calib	ration	
Manufacturer: SibataModel No.: LD-3BSerial No.: 095050Sensitivity (K) 1 CPM: 0.001 mg/m³Sen. Adjustment Scale Setting: 577 CPMEquipment No.: A-02-09Test Conditions: Room Temperature: 23 degree Celsius	Item for Calibr	ation:			
Model No.: LD-3BSerial No.: 095050Sensitivity (K) 1 CPM: 0.001 mg/m³Sen. Adjustment Scale Setting: 577 CPMEquipment No.: A-02-09Test Conditions: Room Temperature: 23 degree Celsius	Description		: Laser	Dust Monitor	
Serial No.: 095050Sensitivity (K) 1 CPM: 0.001 mg/m³Sen. Adjustment Scale Setting: 577 CPMEquipment No.: A-02-09Test Conditions: Room Temperature: 23 degree Celsius	Manufacture	r	: Sibat	a	
Sensitivity (K) 1 CPM: 0.001 mg/m³Sen. Adjustment Scale Setting: 577 CPMEquipment No.: A-02-09Test Conditions: Room Temperature: 23 degree Celsius	Model No.		: LD-3	В	
Sen. Adjustment Scale Setting: 577 CPMEquipment No.: A-02-09Test Conditions: Room Temperature: 23 degree Celsius	Serial No.		: 0950:	50	
Equipment No.: A-02-09Test Conditions: Room Temperature: 23 degree Celsius	Sensitivity (K) 1 CPM : 0.00		mg/m <sup>3</sup>		
Test Conditions:       . 23 degree Celsius			: 577 (	CPM	
	Equipment N	ło.	: A-02	-09	
			02.1	0.1	
Relative Humidity : 67%	1			gree Celsius	
	Relative Hur	nidity	: 67%		
		-	+	-	-
<ol> <li>Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.</li> <li>In-house method in according to the instruction manual: The Laser Dust Monitor</li> </ol>		th a calibrated High Volu	e msiruciion		Just MOUTON V

Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

## **Results:**

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

atthe

PATRICK TSE Laboratory Manager



#### Test Report No.: C/110624/3 **APPLICANT: Cinotech Consultants Limited** Date of Issue: 2011-06-27 Room 1710, Technology Park, Date Received: 2011-06-24 18 On Lai Street, 2011-06-24 Date Tested: Shatin, NT, Hong Kong Date Completed: 2011-06-27 2011-08-26 Next Due Date: 1 of 1 Page: Mr. W. K. Tang ATTN: **Certificate of Calibration Item for Calibration:** : Laser Dust Monitor Description : Sibata Manufacturer : LD-3B Model No. : 095029 Serial No. $: 0.001 \text{ mg/m}^3$ Sensitivity (K) 1 CPM : 551 CPM Sen. Adjustment Scale Setting : A-02-10 Equipment No.

TEST REPORT

## **Test Conditions:**

Room Temperature	: 23 degree Celsius
Relative Humidity	: 67%

## **Test Specifications & Methodology:**

 Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
 In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

#### **Results:**

Correlation Factor (CF)	0.0030
*****	******

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



#### **TEST REPORT APPLICANT: Cinotech Consultants Limited** Test Report No.: C/N/110117/1 Date of Issue: Room 1710, Technology Park, 2011-01-17 18 On Lai Street, Date Received: 2011-01-14 Shatin, NT, Hong Kong Date Tested: 2011-01-14 Date Completed: 2011-01-17 Next Due Date: 2012-01-16 ATTN: Mr. Henry Leung Page: 1 of 1 **Certificate of Calibration** Item for calibration: Description : 'SVANTEK' Integrating Sound Level Meter Manufacturer : SVANTEK Model No. : SVAN 955 Serial No. : 14302 Microphone No. : 17204 Equipment No. : N-08-04 **Test conditions:** Room Temperatre : 22 degree Celsius **Relative Humidity** : 58% **Test Specifications:** Performance checking at 94 and 114 dB Methodology: In-house method, according to manufacturer instruction manual **Results:** Reference Set Point, dB Instrument Readings, dB 94 94.0 114 114.0

PATRICK TSE Laboratory Manager



#### **TEST REPORT APPLICANT: Cinotech Consultants Limited** Test Report No.: C/N/100904/1 Room 1710, Technology Park, Date of Issue: 2010-09-04 18 On Lai Street, Date Received: 2010-09-03 Shatin, NT, Hong Kong Date Tested: 2010-09-03 Date Completed: 2010-09-04 Next Due Date: 2011-09-03 ATTN: Mr. Henry Leung Page: 1 of 1 Certificate of Calibration Item for calibration: Description : 'SVANTEK' Integrating Sound Level Meter Manufacturer : SVANTEK Model No. : SVAN 955 Serial No. :21139 Microphone No. : 43690 Equipment No. : N-08-06 **Test conditions:** Room Temperatre : 23 degree Celsius **Relative Humidity** :65% **Test Specifications:** Performance checking at 94 and 114 dB Methodology:

In-house method, according to manufacturer instruction manual

## **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PATRICK TSE Laboratory Manager



TEST REPORT				
APPLICANT:	<b>Cinotech Consultants</b>	Limited	Test Report No.:	C/N/100907/1
	Room 1710, Technolo	ogy Park,	Date of Issue:	2010-09-07
	18 On Lai Street,		Date Received:	2010-09-06
	Shatin, NT, Hong Ko	ng	Date Tested:	2010-09-06
			Date Completed:	2010-09-07
			Next Due Date:	2011-09-06
ATTN:	Mr. Henry Leung		Page:	1 of 1
	Certifica	te of Calib	oration	
	ation: Description Manufacturer Model No. Serial No. Microphone No. Equipment No.	: 'SVANT : SVANTE : SVAN 9: : 21455 : 43730 : N-08-07		nd Level Meter
Test conditions	:			
	Room Temperatre Relative Humidity	: 23 degree : 65%	e Celsius	
Test Specificati	ons:			
	Performance checking at 9	94 and 114 dB		
Mathadalamu				

## Methodology:

In-house method, according to manufacturer instruction manual

## **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

atick /le

PATRICK TSE Laboratory Manager



## **TEST REPORT**

# APPLICANT:Cinotech Consultants Limited<br/>Room 1710, Technology Park,<br/>18 On Lai Street,<br/>Shatin, NT, Hong KongTest Report No.<br/>Date of Issue:<br/>Date Received:<br/>Date Tested:

Test Report No.:	C/N/110527-1
Date of Issue:	2011-05-30
Date Received:	2011-05-27
Date Tested:	2011-05-27
Date Completed:	2011-05-30
Next Due Date:	2012-05-29
Page:	1 of 1

ATTN:

## Mr. Henry Leung

## **Certificate of Calibration**

## Item for calibration:

Description	: Integrating Sound Level Meter
Manufacturer	: Brüel & Kjær
Model No.	: 2250 Light
Serial No.	: 2648969
Microphone No.	: 2698609
Equipment No.	: N-11-01
5:	

## **Test conditions:**

Room Temperatre Relative Humidity : 21 degree Celsius : 58%

## **Test Specifications:**

Performance checking at 94 and 114 dB

## Methodology:

In-house method, according to manufacturer instruction manual

## **Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PÅTRICK TSE Laboratory Manager



APPLICANT:	Cinotech Consultants Room 1710, Technolog		Test Report No.: Date of Issue:	C/N/101115/1 2010-11-15
	18 On Lai Street,	5, ~ ~ ~ ~ ,	Date Received:	2010-11-12
	Shatin, NT, Hong Kon	ıg	Date Tested:	2010-11-12
			Date Completed: Next Due Date:	2010-11-15 2011-11-14
ATTN:	Mr. Henry Leung		Page:	1 of 1
Item for calibra	tion:			
1	Description	: Acoustic	al Calibrator	
1	Manufacturer	: Brüel & ]	Kjær	
1	Model No.	: 4231		
S	Serial No.	: 2326353		
l	Project No.	: C13		
ł	Equipment No.	: N-02-01		
Test conditions	1			
I	Room Temperatre	: 22 degree	e Celsius	

## Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

## **Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	$114.0 \pm 0.1 \text{ dB}$

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



#### Test Report No.: C/N/100902-3 **APPLICANT: Cinotech Consultants Limited** Date of Issue: 2010-09-02 Room 1710, Technology Park, Date Received: 2010-09-01 18 On Lai Street, Shatin, NT, Hong Kong Date Tested: 2010-09-01 Date Completed: 2010-09-02 Next Due Date: 2011-09-01 ATTN: Mr. Henry Leung Item for calibration: : Acoustical Calibrator Description Manufacturer : Brüel & Kjær Model No. : 4231 Serial No. : 2412367

TEST REPORT

## Test conditions:

Room Temperatre Relative Humidity

Equipment No.

: 23 degree Celsius : 65%

: N-02-03

## Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

### **Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



TEST REPORT				
APPLICANT:	Cinotech Consultants Limited Room 1710, Technology Park,	Test Report No.: Date of Issue:	C/N/100924/2 2010-09-24	
	18 On Lai Street,	Date Received:	2010-09-22	
	Shatin, NT, Hong Kong	Date Tested:	2010-09-22	
		Date Completed:	2010-09-24	
		Next Due Date:	2011-09-23	
ATTN:	Mr. Henry Leung	Page:	1 of 1	

#### Item for calibration:

Description: Acoustical CalibratorManufacturer: SVANTEKModel No.: SV30ASerial No.: 10929Equipment No.: N-09-01

## **Test conditions:**

Room Temperatre Relative Humidity : 22 degree Celsius : 59%

## Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

## **Results:**

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

APPENDIX C WIND DATA

Date	Time	Wind Speed m/s	Direction
1-Jul-2011	0:00	1.9	SSE
1-Jul-2011	1:00	1.9	SSE
1-Jul-2011	2:00	2.6	SSE
1-Jul-2011	3:00	2.6	SE
1-Jul-2011	4:00	2.1	ESE
1-Jul-2011	5:00	2.1	ESE
1-Jul-2011	6:00	1.9	ESE
1-Jul-2011	7:00	2.3	ESE
1-Jul-2011	8:00	2.7	NE
1-Jul-2011	9:00	2.6	ESE
1-Jul-2011	10:00	2.5	ESE
1-Jul-2011	11:00	2.6	ESE
1-Jul-2011	12:00	3.1	ESE
1-Jul-2011	13:00	3.1	SSE
1-Jul-2011	14:00	3	SSE
1-Jul-2011	15:00	2.7	NNE
1-Jul-2011	16:00	3	ESE
1-Jul-2011	17:00	2.3	ESE
1-Jul-2011	18:00	2	ESE
1-Jul-2011	19:00	1.5	ESE
1-Jul-2011	20:00	1.7	SE
1-Jul-2011	21:00	1.6	SSE
1-Jul-2011	22:00	2.3	SSE
1-Jul-2011	23:00	2.1	SSE
2-Jul-2011	0:00	2.1	SSE
2-Jul-2011	1:00	1.8	SSE
2-Jul-2011	2:00	1.9	SE
2-Jul-2011	3:00	1.4	SE
2-Jul-2011	4:00	1.3	ESE
2-Jul-2011	5:00	1.2	SE
2-Jul-2011	6:00	1.2	ESE
2-Jul-2011	7:00	1.2	ESE
2-Jul-2011	8:00	1.3	ESE
2-Jul-2011	9:00	1.3	ESE
2-Jul-2011	10:00	1.6	ESE
2-Jul-2011	11:00	2	SSE
2-Jul-2011	12:00	2.2	SW
2-Jul-2011	13:00	1.9	WSW
2-Jul-2011	14:00	2	ESE
2-Jul-2011	15:00	1.7	ESE
2-Jul-2011	16:00	1.5	NE
2-Jul-2011	17:00	1.9	ENE
2-Jul-2011	18:00	1.6	ESE
2-Jul-2011	19:00	1.5	ENE
2-Jul-2011	20:00	1.3	W
2-Jul-2011	20:00	1.6	W
2-Jul-2011 2-Jul-2011	21:00	1.4	WSW
2-Jul-2011 2-Jul-2011			N
	23:00	1.4	
3-Jul-2011	0:00	1.8	WNW
3-Jul-2011	1:00	2.1	W
3-Jul-2011	2:00	1.9	WNW
3-Jul-2011	3:00	1.5	WNW
3-Jul-2011	4:00	1.4	SSW
3-Jul-2011	5:00	1.4	ESE

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
3-Jul-2011	6:00	1.2	SE
3-Jul-2011	7:00	1.9	S
3-Jul-2011	8:00	2.3	SSE
3-Jul-2011	9:00	2.1	ESE
3-Jul-2011	10:00	2.2	ESE
3-Jul-2011	11:00	2.9	E
3-Jul-2011	12:00	2.7	ENE
3-Jul-2011	13:00	2.9	ENE
3-Jul-2011	14:00	2.5	NE
3-Jul-2011	15:00	2.6	SSE
3-Jul-2011	16:00	2.7	ENE
3-Jul-2011	17:00	2.4	ESE
3-Jul-2011	18:00	2.3	ESE
3-Jul-2011	19:00	2.3	NE
3-Jul-2011	20:00	1.9	ESE
3-Jul-2011	21:00	2.3	SSE
3-Jul-2011	21:00	2.5	ESE
3-Jul-2011	23:00	2.5	SE
4-Jul-2011	0:00	2	SSW
4-Jul-2011 4-Jul-2011	1:00	2.5	SW
4-Jul-2011 4-Jul-2011	2:00	2.5	Svv S
	3:00		ESE
4-Jul-2011 4-Jul-2011		2.4	ESE
4-Jul-2011 4-Jul-2011	4:00	2.7	ESE
4-Jul-2011 4-Jul-2011	5:00 6:00	2.7	SSW
			SW
4-Jul-2011	7:00	2.2	SW
4-Jul-2011	8:00	2.4	
4-Jul-2011	9:00	2.4	ENE
4-Jul-2011	10:00	2.1	ENE
4-Jul-2011	11:00	2.4	SSE
4-Jul-2011	12:00	2.4	E
4-Jul-2011	13:00	2.5	E
4-Jul-2011	14:00	2.8	SSE
4-Jul-2011	15:00	3	SSE
4-Jul-2011	16:00	2.8	S
4-Jul-2011	17:00	2.2	SSE
4-Jul-2011	18:00	1.9	ENE
4-Jul-2011	19:00	2.3	S
4-Jul-2011	20:00	2.4	SW
4-Jul-2011	21:00	2.6	SE
4-Jul-2011	22:00	2.6	ENE
4-Jul-2011	23:00	2.6	ENE
5-Jul-2011	0:00	2.4	ENE
5-Jul-2011	1:00	2	S OF
5-Jul-2011	2:00	2.6	SE
5-Jul-2011	3:00	2.2	SE
5-Jul-2011	4:00	2.3	SSE
5-Jul-2011	5:00	2	E
5-Jul-2011	6:00	2.6	SE
5-Jul-2011	7:00	1.4	NNE
5-Jul-2011	8:00	2.3	ESE
5-Jul-2011	9:00	2.8	SE
5-Jul-2011	10:00	2.9	SE
5-Jul-2011	11:00	1.9	ESE

#### 5-Jul-2011 12:00 2.6 ESE 5-Jul-2011 13:00 2.4 NE 5-Jul-2011 14:00 2.1 ENE 5-Jul-2011 15:00 2.7 ENE 2.1 SSE 5-Jul-2011 16:00 2.1 5-Jul-2011 SW 17:00 2.5 SSW 5-Jul-2011 18:00 5-Jul-2011 19:00 1.5 SE 1.7 5-Jul-2011 20:00 ESE 2.1 5-Jul-2011 21:00 ESE 5-Jul-2011 22:00 2.1 WSW 23:00 1.9 SW 5-Jul-2011 0:00 2.3 WNW 6-Jul-2011 2.6 NE 6-Jul-2011 1:00 6-Jul-2011 2:00 1.9 Ν 3:00 2.3 ENE 6-Jul-2011 4:00 2.2 6-Jul-2011 NE 5:00 NE 6-Jul-2011 1.7 ESE 6-Jul-2011 6:00 1.5 6-Jul-2011 7:00 1.2 N ENE 6-Jul-2011 8:00 1.5 6-Jul-2011 9:00 2 SE 6-Jul-2011 10:00 2.2 NNE 6-Jul-2011 11:00 2.5 W 6-Jul-2011 12:00 2.4 WSW 6-Jul-2011 13:00 3 W 6-Jul-2011 14:00 2.3 W 6-Jul-2011 15:00 2.2 W 6-Jul-2011 16:00 2.8 S 2.4 SW 6-Jul-2011 17:00 2.4 W 6-Jul-2011 18:00 2.1 WSW 6-Jul-2011 19:00 6-Jul-2011 20:00 1.9 Ε 1.4 NW 6-Jul-2011 21:00 6-Jul-2011 22:00 1.3 SSW 1.1 6-Jul-2011 23:00 ESE 7-Jul-2011 1.4 0:00 WSW 1:00 1.2 W 7-Jul-2011 2:00 0.9 ENE 7-Jul-2011 3:00 7-Jul-2011 0.8 ENE

4:00

5:00

6:00

7:00

8:00

9:00

10:00

11:00

12:00

13:00

14:00

15:00

16:00

17:00

# Appendix C - Wind Data (Eastern Portal)

Date

7-Jul-2011

Time

Wind Speed m/s

Direction

0.7

1

0.9

1.2

1.3

1.9

2.3

2.5

3

2.9

2.9

3.1

2.6

2.5

ENE

ENE

SSE

SSW

SSW

S

S

SSW

SSW

WSW

WSW

SSW

WSW

W

Date	Time	Wind Speed m/s	Direction
7-Jul-2011	18:00	2	W
7-Jul-2011	19:00	1.3	W
7-Jul-2011	20:00	1.1	W
7-Jul-2011	21:00	1.5	W
7-Jul-2011	22:00	1.7	Ŵ
7-Jul-2011	23:00	1.4	Ŵ
8-Jul-2011	0:00	1.7	W
8-Jul-2011	1:00	2	ENE
8-Jul-2011	2:00	1.8	W
8-Jul-2011	3:00	1.5	W
8-Jul-2011	4:00	1.3	SSW
8-Jul-2011	5:00	1.6	SW
8-Jul-2011	6:00	1.6	SW
8-Jul-2011	7:00	1.6	SW
8-Jul-2011	8:00	2.1	SW
8-Jul-2011	9:00	2.2	W
8-Jul-2011	10:00	3	W
8-Jul-2011	11:00	3.4	SSW
8-Jul-2011 8-Jul-2011	12:00	3.5	
8-Jul-2011	13:00	3.3	NE
8-Jul-2011	14:00	3.5	NNE
8-Jul-2011 8-Jul-2011		3.8	N
	15:00		
8-Jul-2011	16:00	2.8	WSW
8-Jul-2011	17:00	2.6	SW
8-Jul-2011	18:00	2.9	SW
8-Jul-2011	19:00	2.8	SW
8-Jul-2011	20:00	2.3	SW
8-Jul-2011	21:00	2.5	SW
8-Jul-2011	22:00	2	SW
8-Jul-2011	23:00	1.9	NE
9-Jul-2011	0:00	2.1	ENE
9-Jul-2011	1:00	1.9	NE
9-Jul-2011	2:00	1.8	N
9-Jul-2011	3:00	1.8	NNW
9-Jul-2011	4:00	1.7	SW
9-Jul-2011	5:00	1.8	SW
9-Jul-2011	6:00	1.4	SW
9-Jul-2011	7:00	1.5	NE
9-Jul-2011	8:00	2	ENE
9-Jul-2011	9:00	2.8	ENE
9-Jul-2011	10:00	3	ENE
9-Jul-2011	11:00	2.7	NE
9-Jul-2011	12:00	3.3	ENE
9-Jul-2011	13:00	3	ENE
9-Jul-2011	14:00	2.3	N
9-Jul-2011	15:00	2.8	WSW
9-Jul-2011	16:00	3.2	SW
9-Jul-2011	17:00	2.9	SW
9-Jul-2011	18:00	2.3	N
9-Jul-2011	19:00	2.2	N
9-Jul-2011	20:00	1.7	N
9-Jul-2011	21:00	1.8	WSW
9-Jul-2011	22:00	1.6	SW
9-Jul-2011	23:00	2	SW

# Appendix C - Wind Data (Eastern Portal)

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
10-Jul-2011	0:00	1.9	WSW
10-Jul-2011	1:00	1.8	ENE
10-Jul-2011	2:00	1.6	ENE
10-Jul-2011	3:00	1.4	ENE
10-Jul-2011	4:00	1.2	E
10-Jul-2011	5:00	1.4	W
10-Jul-2011	6:00	0.9	WSW
10-Jul-2011	7:00	1.2	N
10-Jul-2011	8:00	1.4	W
10-Jul-2011	9:00	1.4	ENE
		2	WSW
10-Jul-2011	<u>10:00</u> 11:00	2.4	
10-Jul-2011			N NE
10-Jul-2011	12:00	2.5	
10-Jul-2011	13:00	2.4	ENE
10-Jul-2011	14:00	2.5	ENE
10-Jul-2011	15:00	2.6	ENE
10-Jul-2011	16:00	2.4	NE
10-Jul-2011	17:00	2.4	SW
10-Jul-2011	18:00	2.1	N
10-Jul-2011	19:00	1.4	N
10-Jul-2011	20:00	1.6	NNW
10-Jul-2011	21:00	1.3	NNE
10-Jul-2011	22:00	1.2	Ν
10-Jul-2011	23:00	1.4	NNW
11-Jul-2011	0:00	1.5	SW
11-Jul-2011	1:00	1.5	WSW
11-Jul-2011	2:00	1.4	WSW
11-Jul-2011	3:00	1.7	NE
11-Jul-2011	4:00	1.5	NE
11-Jul-2011	5:00	1.4	Ν
11-Jul-2011	6:00	1.3	ENE
11-Jul-2011	7:00	1.4	NE
11-Jul-2011	8:00	1.7	Ν
11-Jul-2011	9:00	2.1	ENE
11-Jul-2011	10:00	2.1	SSE
11-Jul-2011	11:00	2.6	SE
11-Jul-2011	12:00	2.6	WNW
11-Jul-2011	13:00	2.8	SW
11-Jul-2011	14:00	2.7	WNW
11-Jul-2011	15:00	2.7	W
11-Jul-2011	16:00	2.5	W
11-Jul-2011	17:00	2.4	W
11-Jul-2011	18:00	1.5	W
11-Jul-2011	19:00	1.5	Ŵ
11-Jul-2011	20:00	1.3	Ŵ
11-Jul-2011	21:00	1.6	W
11-Jul-2011	22:00	1.3	WSW
11-Jul-2011	23:00	1.4	W
12-Jul-2011	0:00	1.4	W
12-Jul-2011	1:00	1.3	W
12-Jul-2011	2:00	1.1	W
	3:00	1.1	W
12-Jul-2011		1	WNW
12-Jul-2011	4:00		
12-Jul-2011	5:00	0.9	S

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
12-Jul-2011	6:00	0.7	WNW
12-Jul-2011	7:00	0.8	WSW
12-Jul-2011	8:00	1.2	W
12-Jul-2011	9:00	1.5	WNW
12-Jul-2011	10:00	1.9	SW
12-Jul-2011	11:00	2.2	SW
12-Jul-2011	12:00	2.4	SW
12-Jul-2011	13:00	2.4	W
12-Jul-2011	14:00	2.2	W
12-Jul-2011	15:00	2.2	W
12-Jul-2011	16:00	2	W WNW
12-Jul-2011	17:00	2.1	
12-Jul-2011	18:00	1.6	SSW
12-Jul-2011	19:00	2	W
12-Jul-2011	20:00	1.9	WNW
12-Jul-2011	21:00	1.3	W
12-Jul-2011	22:00	0.9	W
12-Jul-2011	23:00	1.1	WNW
13-Jul-2011	0:00	0.9	W
13-Jul-2011	1:00	0.9	SW
13-Jul-2011	2:00	1.1	W
13-Jul-2011	3:00	1	WSW
13-Jul-2011	4:00	0.9	WNW
13-Jul-2011	5:00	0.9	SSW
13-Jul-2011	6:00	1.1	WSW
13-Jul-2011	7:00	0.9	W
13-Jul-2011	8:00	1	W
13-Jul-2011	9:00	2	W
13-Jul-2011	10:00	2.2	W
13-Jul-2011	11:00	2.4	W
13-Jul-2011	12:00	2.7	W
13-Jul-2011	13:00	2.3	SSW
13-Jul-2011	14:00	2.5	SSW
13-Jul-2011	15:00	2.1	SSW
13-Jul-2011	16:00	2.4	SW
13-Jul-2011	17:00	1.9	SW
13-Jul-2011	18:00	1.7	W
13-Jul-2011	19:00	1.2	W
13-Jul-2011	20:00	0.9	NNE
13-Jul-2011	21:00	1.1	NNE
13-Jul-2011	22:00	1	NE
13-Jul-2011	23:00	1.2	W
14-Jul-2011	0:00	1.2	W
14-Jul-2011	1:00	0.9	WNW
14-Jul-2011	2:00	1.1	S
14-Jul-2011	3:00	1.3	WNW
14-Jul-2011	4:00	0.8	WSW
14-Jul-2011	5:00	0.8	W3W
14-Jul-2011 14-Jul-2011	6:00	0.9	WNW
14-Jul-2011	7:00	0.6	SW
14-Jul-2011	8:00	1.3	SW
14-Jul-2011	9:00	1.6	SW
14-Jul-2011	10:00	2.1	W
14-Jul-2011	11:00	2.9	W

# Date Time Wind Speed m/s 14-Jul-2011 12:00 2.5 14-Jul-2011 13:00 2.3

Direction

14-Jul-2011	12:00	2.5	W
14-Jul-2011	13:00	2.3	W
14-Jul-2011	14:00	2.6	WNW
14-Jul-2011	15:00	2.3	SSW
14-Jul-2011	16:00	2.1	W
14-Jul-2011	17:00	2.2	WNW
14-Jul-2011	18:00	1.9	W
14-Jul-2011	19:00	1.6	W
14-Jul-2011	20:00	1.5	WNW
14-Jul-2011	21:00	1.5	W
14-Jul-2011	21:00	1.7	SW
14-Jul-2011	23:00	1.7	
15-Jul-2011	0:00	1.3	WSW
15-Jul-2011	1:00	1.4	WNW
		1.1	SSW
15-Jul-2011	2:00		
15-Jul-2011	3:00	0.9	WSW
15-Jul-2011	4:00	1.5	W
15-Jul-2011	5:00	1.4	W
15-Jul-2011	6:00	1.3	W
15-Jul-2011	7:00	1.6	W
15-Jul-2011	8:00	1.7	W
15-Jul-2011	9:00	1.7	W
15-Jul-2011	10:00	1.8	SSW
15-Jul-2011	11:00	2	SSW
15-Jul-2011	12:00	2.2	SSW
15-Jul-2011	13:00	2.1	SW
15-Jul-2011	14:00	1.9	SW
15-Jul-2011	15:00	2.1	W
15-Jul-2011	16:00	2.3	W
15-Jul-2011	17:00	1.8	NNE
15-Jul-2011	18:00	1.5	NNE
15-Jul-2011	19:00	1.3	NE
15-Jul-2011	20:00	1.2	ENE
15-Jul-2011	21:00	1.2	ENE
15-Jul-2011	22:00	1.1	SE
15-Jul-2011	23:00	0.8	SE
16-Jul-2011	0:00	1.1	SE
16-Jul-2011	1:00	1.3	Ν
16-Jul-2011	2:00	1.4	SW
16-Jul-2011	3:00	1.5	SW
16-Jul-2011	4:00	1.6	W
16-Jul-2011	5:00	1.5	NNE
16-Jul-2011	6:00	0.8	SSE
16-Jul-2011	7:00	1.2	SSW
16-Jul-2011	8:00	1.2	WSW
16-Jul-2011	9:00	1.9	WSW
16-Jul-2011	10:00	2.3	WSW
16-Jul-2011	11:00	2.1	W
16-Jul-2011	12:00	2.4	W
16-Jul-2011	13:00	2.1	ENE
16-Jul-2011	14:00	2	WSW
16-Jul-2011	15:00	2.2	WSW
			W
16-Jul-2011	16:00	2.2	VV

#### 16-Jul-2011 18:00 1.6 SW 16-Jul-2011 19:00 1.6 SW 16-Jul-2011 20:00 1.7 SW 16-Jul-2011 1.8 WSW 21:00 16-Jul-2011 1.5 WSW 22:00 1.7 16-Jul-2011 W 23:00 W 17-Jul-2011 1.6 0:00 1.6 WSW 17-Jul-2011 1:00 17-Jul-2011 2:00 1.5 WSW 1.2 17-Jul-2011 3:00 SSW 17-Jul-2011 4:00 1.2 W 17-Jul-2011 5:00 1.5 W 17-Jul-2011 6:00 1.4 SW 1.3 W 17-Jul-2011 7:00 W 17-Jul-2011 8:00 1.7 9:00 1.8 SW 17-Jul-2011 10:00 2.3 SW 17-Jul-2011 WSW 17-Jul-2011 11:00 2.6 17-Jul-2011 12:00 2.9 W W 17-Jul-2011 13:00 2.8 2.6 17-Jul-2011 14:00 WNW 17-Jul-2011 15:00 2.8 WNW 17-Jul-2011 16:00 2.7 WNW 17-Jul-2011 17:00 2.1 WNW 17-Jul-2011 18:00 1.7 WNW 17-Jul-2011 19:00 1.5 S 17-Jul-2011 20:00 2.1 SW 17-Jul-2011 21:00 2.3 SW 17-Jul-2011 22:00 1.8 SSW 17-Jul-2011 23:00 1.4 SSW 1.2 WNW 18-Jul-2011 0:00 18-Jul-2011 1:00 1.2 WNW 18-Jul-2011 2:00 1 ENE 18-Jul-2011 3:00 1 SW 18-Jul-2011 4:00 1 SSW 5:00 SSW 18-Jul-2011 0.9 WNW 18-Jul-2011 6:00 0.8 7:00 W 18-Jul-2011 1.1 1.4 W 18-Jul-2011 8:00 1.7 18-Jul-2011 9:00 SSE 18-Jul-2011 10:00 2.4 WSW 18-Jul-2011 11:00 2.3 WSW 18-Jul-2011 12:00 2.5 SW 18-Jul-2011 13:00 3.1 SW 18-Jul-2011 14:00 2.9 Ε 15:00 2.7 WSW 18-Jul-2011 2.7 18-Jul-2011 16:00 W 18-Jul-2011 17:00 2.4 WSW 18-Jul-2011 18:00 2.2 SW 18-Jul-2011 19:00 1.8 SW 18-Jul-2011 20:00 1.5 SW 18-Jul-2011 21:00 1.8 WSW

Wind Speed m/s

Direction

## Appendix C - Wind Data (Eastern Portal)

Time

Date

18-Jul-2011

18-Jul-2011

1.8

2

ENE

WSW

22:00

23:00

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
19-Jul-2011	0:00	1.9	SSW
19-Jul-2011	1:00	1.8	WNW
19-Jul-2011	2:00	1.8	SSW
19-Jul-2011	3:00	1.7	W
19-Jul-2011	4:00	1.7	SW
19-Jul-2011	5:00	1.6	W
19-Jul-2011	6:00	1.3	SW
19-Jul-2011	7:00	1.6	SSW
19-Jul-2011	8:00	2.3	NE
19-Jul-2011	9:00	2.3	NE
19-Jul-2011	<u>10:00</u> 11:00	2.9	NE NE
19-Jul-2011			W NE
19-Jul-2011	12:00	3	
19-Jul-2011	13:00	2.9	WSW
19-Jul-2011	14:00	2.9	NNE
19-Jul-2011	15:00	2.8	NE
19-Jul-2011	16:00	2.6	NE
19-Jul-2011	17:00	3.1	SSW
19-Jul-2011	18:00	2.4	SW
19-Jul-2011	19:00	2	WSW
19-Jul-2011	20:00	1.7	WSW
19-Jul-2011	21:00	1.5	SW
19-Jul-2011	22:00	1.7	WSW
19-Jul-2011	23:00	1.8	W
20-Jul-2011	0:00	1.5	WSW
20-Jul-2011	1:00	1.8	WSW
20-Jul-2011	2:00	1.6	WSW
20-Jul-2011	3:00	1.5	W
20-Jul-2011	4:00	1.4	WSW
20-Jul-2011	5:00	1.5	SW
20-Jul-2011	6:00	1.5	SW
20-Jul-2011	7:00	1.5	SW
20-Jul-2011	8:00	1.7	SSW
20-Jul-2011	9:00	2.6	WSW
20-Jul-2011	10:00	2.7	WNW
20-Jul-2011	11:00	3.3	WNW
20-Jul-2011	12:00	2.8	WNW
20-Jul-2011	13:00	3	SW
20-Jul-2011	14:00	2.9	ENE
20-Jul-2011	15:00	2.5	SE
20-Jul-2011	16:00	2.3	ENE
20-Jul-2011	17:00	2.4	E
20-Jul-2011 20-Jul-2011	18:00		E
20-Jul-2011 20-Jul-2011	19:00	2 2	E
20-Jul-2011 20-Jul-2011	20:00	1.7	SSE
20-Jul-2011	21:00	1.8	SSE
20-Jul-2011	22:00	1.6	ESE
20-Jul-2011	23:00	2	ESE
21-Jul-2011	0:00	2.1	WSW
21-Jul-2011	1:00	2.2	SW
21-Jul-2011	2:00	1.9	SW
21-Jul-2011	3:00	1.9	WSW
21-Jul-2011	4:00	1.9	SW
21-Jul-2011	5:00	1.8	W

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
21-Jul-2011	6:00	2.1	W
21-Jul-2011	7:00	2.4	N
21-Jul-2011	8:00	2.7	ENE
21-Jul-2011	9:00	3	ENE
21-Jul-2011	10:00	3.4	SE
21-Jul-2011	11:00	3.4	SE
21-Jul-2011	12:00	4	SE
21-Jul-2011	13:00	4 4	ENE
21-Jul-2011	14:00	4 4	E
21-Jul-2011 21-Jul-2011	15:00	4.2	S
			E
21-Jul-2011	16:00	4.2	
21-Jul-2011	17:00	3.8	SSE
21-Jul-2011	18:00	3.9	SSE
21-Jul-2011	19:00	3	ESE
21-Jul-2011	20:00	3	ESE
21-Jul-2011	21:00	2.9	S
21-Jul-2011	22:00	2.8	SE
21-Jul-2011	23:00	2.4	SE
22-Jul-2011	0:00	2.5	SSE
22-Jul-2011	1:00	2.3	SW
22-Jul-2011	2:00	2.1	SSE
22-Jul-2011	3:00	2.2	ENE
22-Jul-2011	4:00	2.4	ESE
22-Jul-2011	5:00	2.4	ESE
22-Jul-2011	6:00	1.7	ESE
22-Jul-2011	7:00	1.9	S
22-Jul-2011	8:00	2.2	S
22-Jul-2011	9:00	2.7	NE
22-Jul-2011	10:00	2.8	SE
22-Jul-2011	11:00	3.1	SSE
22-Jul-2011	12:00	2.6	SE
22-Jul-2011	13:00	2.6	SE
22-Jul-2011	14:00	2.7	WNW
22-Jul-2011	15:00	2.8	E
22-Jul-2011	16:00	3	NE
22-Jul-2011	17:00	2.8	NNE
22-Jul-2011	18:00	2.3	NNE
22-Jul-2011	19:00	2.1	SSW
22-Jul-2011	20:00	2	W
22-Jul-2011	21:00	2.1	SW
22-Jul-2011	22:00	1.8	SW
22-Jul-2011	23:00	1.8	SW
23-Jul-2011	0:00	1.6	WNW
23-Jul-2011 23-Jul-2011	1:00	1.9	WNW
23-Jul-2011 23-Jul-2011	2:00	1.8	N
23-Jul-2011 23-Jul-2011	3:00	1.6	SSE
23-Jul-2011 23-Jul-2011	4:00	1.5	ESE
			SSE
23-Jul-2011	5:00	1.6	
23-Jul-2011	6:00	1.6	ESE
23-Jul-2011	7:00	1.2	SSE
23-Jul-2011	8:00	1.2	SSE
23-Jul-2011	9:00	1.8	SSE
23-Jul-2011	10:00	2.3	SSE
23-Jul-2011	11:00	3	W

Date	Time	Wind Speed m/s	Direction
23-Jul-2011	12:00	2.7	SW
23-Jul-2011	13:00	2.9	SW
23-Jul-2011	14:00	2.5	WNW
23-Jul-2011	15:00	2.5	SSW
23-Jul-2011	16:00	2.3	SSW
23-Jul-2011	17:00	2	SW
23-Jul-2011	18:00	2.1	W
23-Jul-2011	19:00	1.9	SSW
23-Jul-2011	20:00	1.7	WSW
23-Jul-2011	21:00	1.9	SSW
23-Jul-2011	22:00	1.7	NE
23-Jul-2011	23:00	1.7	SSW
24-Jul-2011	0:00	2	SSW
24-Jul-2011	1:00	1.9	SE
24-Jul-2011	2:00	1.7	SSW
24-Jul-2011	3:00	1.4	SSW
24-Jul-2011 24-Jul-2011	4:00	1.4	SSW
24-Jul-2011 24-Jul-2011	5:00	1.6	33W E
24-Jul-2011 24-Jul-2011	6:00	1.4	SE
24-Jul-2011 24-Jul-2011	7:00	1.4	SE SE
24-Jul-2011	8:00	1.8	SSW
24-Jul-2011	9:00	2.4	SSW
24-Jul-2011	10:00	3.3	SSE
24-Jul-2011	11:00	3.5	SE
24-Jul-2011	12:00	2.9	SE
24-Jul-2011	13:00	2.8	SE
24-Jul-2011	14:00	2.7	SE
24-Jul-2011	15:00	2.9	ESE
24-Jul-2011	16:00	2.6	ESE
24-Jul-2011	17:00	2.6	SW
24-Jul-2011	18:00	2.7	SE
24-Jul-2011	19:00	2.6	ESE
24-Jul-2011	20:00	2.3	SE
24-Jul-2011	21:00	2.1	NE
24-Jul-2011	22:00	2	ESE
24-Jul-2011	23:00	1.9	ESE
25-Jul-2011	0:00	2.2	SSE
25-Jul-2011	1:00	2	SE
25-Jul-2011	2:00	2	SE
25-Jul-2011	3:00	1.7	SE
25-Jul-2011	4:00	1.7	SE
25-Jul-2011	5:00	1.6	NE
25-Jul-2011	6:00	1.3	<u> </u>
25-Jul-2011	7:00	1.5	N
25-Jul-2011	8:00	1.6	SE
25-Jul-2011	9:00	2.2	SSW
25-Jul-2011	10:00	2.2	S
25-Jul-2011	11:00	2.1	W
25-Jul-2011	12:00	2.2	SW
25-Jul-2011	13:00	2.1	NNE
25-Jul-2011	14:00	1.8	ENE
25-Jul-2011	15:00	2	ENE
25-Jul-2011	16:00	1.9	ENE
25-Jul-2011	17:00	1.5	W

# Appendix C - Wind Data (Eastern Portal)

#### 25-Jul-2011 WNW 18:00 1.3 25-Jul-2011 19:00 1.2 W 25-Jul-2011 20:00 1 S 25-Jul-2011 1.1 NNE 21:00 25-Jul-2011 0.8 NW 22:00 25-Jul-2011 0.9 WNW 23:00 WSW 26-Jul-2011 0:00 1 0.7 26-Jul-2011 1:00 SSW 26-Jul-2011 2:00 0.8 W 26-Jul-2011 3:00 0.7 SSE 26-Jul-2011 4:00 0.6 SE 26-Jul-2011 5:00 0.4 Ν 26-Jul-2011 6:00 0.4 SE 7:00 0.9 NE 26-Jul-2011 26-Jul-2011 8:00 1.3 ESE 9:00 1.7 W 26-Jul-2011 10:00 WSW 26-Jul-2011 2 2.2 SW 26-Jul-2011 11:00 W 26-Jul-2011 12:00 3.1 SE 26-Jul-2011 13:00 3.4 26-Jul-2011 14:00 2.5 SSE 26-Jul-2011 15:00 2.1 W 26-Jul-2011 16:00 2.4 WSW 26-Jul-2011 17:00 2 W 26-Jul-2011 18:00 1.9 W 26-Jul-2011 19:00 1.6 Ν 26-Jul-2011 20:00 1.1 SE 26-Jul-2011 21:00 1.2 WNW 26-Jul-2011 22:00 0.9 WNW WSW 26-Jul-2011 23:00 1.1 WSW 27-Jul-2011 0:00 1 NNW 27-Jul-2011 1:00 1.1 27-Jul-2011 2:00 1 NNE 27-Jul-2011 3:00 1 W 27-Jul-2011 4:00 0.8 NNE 27-Jul-2011 5:00 1.1 NE 27-Jul-2011 0.9 NNE 6:00 27-Jul-2011 7:00 0.9 NE NNE 27-Jul-2011 8:00 1.1 1.7 27-Jul-2011 9:00 ENE 27-Jul-2011 10:00 1.9 NE 27-Jul-2011 11:00 2.2 NE 27-Jul-2011 12:00 2.5 Е 27-Jul-2011 13:00 2.9 NNE 27-Jul-2011 14:00 2.9 ENE 15:00 2.7 ESE 27-Jul-2011 27-Jul-2011 16:00 2.5 E 27-Jul-2011 17:00 2.4 ENE 27-Jul-2011 18:00 1.9 ENE 27-Jul-2011 19:00 1.9 NE 27-Jul-2011 20:00 1.7 ESE

Wind Speed m/s

Direction

## Appendix C - Wind Data (Eastern Portal)

Time

Date

27-Jul-2011

27-Jul-2011

27-Jul-2011

3.1

1.1

1.5

WNW

ESE

ESE

21:00

22:00

23:00

Appendix C -	Wind Data	(Eastern Portal)
--------------	-----------	------------------

Date	Time	Wind Speed m/s	Direction
28-Jul-2011	0:00	1.3	ENE
28-Jul-2011	1:00	1.2	NE
28-Jul-2011	2:00	1.3	NNE
28-Jul-2011	3:00	3.8	SW
28-Jul-2011	4:00	3.5	ESE
28-Jul-2011	5:00	3.2	NW
28-Jul-2011	6:00	3.3	WNW
28-Jul-2011	7:00	3.5	E
28-Jul-2011	8:00	4.1	SW
28-Jul-2011	9:00	4.2	SE
28-Jul-2011	10:00	4.5	SE
28-Jul-2011	11:00	4.6	SE
28-Jul-2011	12:00	3.5	ESE
28-Jul-2011	13:00	3.4	SE
28-Jul-2011	14:00	3.5	WNW
28-Jul-2011	15:00	4.5	WNW
28-Jul-2011	16:00	4.5	NE
28-Jul-2011	17:00	4.4	ENE
28-Jul-2011	18:00	4.7	NE
28-Jul-2011 28-Jul-2011	19:00	4.7	ENE
28-Jul-2011 28-Jul-2011	20:00	5.1	NE
	20.00		NE
28-Jul-2011		4.6	NNE
28-Jul-2011 28-Jul-2011	22:00	4.7	NE
28-Jul-2011 29-Jul-2011	23:00 0:00	4.8	NNE
		3	
29-Jul-2011	1:00 2:00	3.4	N NE
29-Jul-2011			ESE
29-Jul-2011	3:00	4.1	ESE
29-Jul-2011	4:00		
29-Jul-2011	5:00	4.1	NE
29-Jul-2011	6:00 7:00	4 3.7	NNE NE
29-Jul-2011			
29-Jul-2011	8:00	3.6	NE
29-Jul-2011	9:00	4.6	NW W
29-Jul-2011	10:00	4.6	W
29-Jul-2011	11:00	4.4	
29-Jul-2011	12:00	3.8	ENE
29-Jul-2011	13:00	2.9	NNE
29-Jul-2011	14:00	2.6	NE
29-Jul-2011	15:00	2.5	ENE
29-Jul-2011	16:00	2.3	ENE
29-Jul-2011	17:00	2.3	ENE
29-Jul-2011	18:00	2.1	ESE
29-Jul-2011	19:00	1.5	ESE
29-Jul-2011	20:00	1.4	NNE
29-Jul-2011	21:00	1.5	N
29-Jul-2011	22:00	1.5	NE
29-Jul-2011	23:00	1.3	ESE
30-Jul-2011	0:00	1.5	ENE
30-Jul-2011	1:00	1.5	NE
30-Jul-2011	2:00	1.5	NNE
30-Jul-2011	3:00	1.7	NE
30-Jul-2011	4:00	2.3	NE
30-Jul-2011	5:00	2	NW

Date	Time	Wind Speed m/s	Direction
30-Jul-2011	6:00	2	W
30-Jul-2011	7:00	2.2	W
30-Jul-2011	8:00	2.3	ENE
30-Jul-2011	9:00	2.4	NNE
30-Jul-2011	10:00	2.5	NE
30-Jul-2011	11:00	2.7	ENE
30-Jul-2011	12:00	3.4	ENE
30-Jul-2011	13:00	3.4	ENE
30-Jul-2011	14:00	3.3	ESE
30-Jul-2011	15:00	2.8	ESE
30-Jul-2011	16:00	2.6	SSE
30-Jul-2011	17:00	2.3	ENE
30-Jul-2011	18:00	2.2	Ν
30-Jul-2011	19:00	2	ESE
30-Jul-2011	20:00	2	ESE
30-Jul-2011	21:00	1.9	NE
30-Jul-2011	22:00	1.9	NNE
30-Jul-2011	23:00	2	NE
31-Jul-2011	0:00	1.9	E
31-Jul-2011	1:00	2.3	ENE
31-Jul-2011	2:00	2.3	SE
31-Jul-2011	3:00	2.7	S
31-Jul-2011	4:00	2.4	NNE
31-Jul-2011	5:00	2.8	NE
31-Jul-2011	6:00	2.5	ESE
31-Jul-2011	7:00	2.3	ENE
31-Jul-2011	8:00	2.5	SSE
31-Jul-2011	9:00	2.5	NNE
31-Jul-2011	10:00	2.8	E
31-Jul-2011	11:00	2.5	NE
31-Jul-2011	12:00	2.7	ESE
31-Jul-2011	13:00	3	ESE
31-Jul-2011	14:00	2.9	ESE
31-Jul-2011	15:00	2.9	NE
31-Jul-2011	16:00	2.2	NE
31-Jul-2011	17:00	2.2	ESE
31-Jul-2011	18:00	1.8	ENE
31-Jul-2011	19:00	2.3	SE
31-Jul-2011	20:00	2.2	NNE
31-Jul-2011	21:00	2.1	NNE
31-Jul-2011	22:00	1.7	NNE
31-Jul-2011	23:00	1.3	NE

# Appendix C - Wind Data (Eastern Portal)

Appendix C -	Wind Data	(Western Porta	I)
--------------	-----------	----------------	----

Date	Time	Wind Speed m/s	Direction
1-Jul-2011	0:00	2	SW
1-Jul-2011	1:00	1.9	SW
1-Jul-2011	2:00	1.9	WSW
1-Jul-2011	3:00	2	SW
1-Jul-2011	4:00	1.6	SW
1-Jul-2011	5:00	1.7	SSW
1-Jul-2011	6:00	1.6	SSW
1-Jul-2011	7:00	1.9	W
1-Jul-2011	8:00	1.9	WNW
1-Jul-2011	9:00	2.1	W
1-Jul-2011	10:00	2.3	W
1-Jul-2011	11:00	2.4	WSW
1-Jul-2011	12:00	2.8	SW
1-Jul-2011	13:00	2.6	W
1-Jul-2011	14:00	2.5	NE
1-Jul-2011	15:00	2.5	SE
1-Jul-2011	16:00	2.6	SSW
1-Jul-2011	17:00	2.3	ESE
1-Jul-2011	18:00	1.9	E
1-Jul-2011	19:00	1.5	E
1-Jul-2011	20:00	1.6	E
1-Jul-2011	21:00	1.8	SW
1-Jul-2011	22:00	2	W
1-Jul-2011	23:00	1.8	NW
2-Jul-2011	0:00	1.9	NW
2-Jul-2011	1:00	1.9	NE
2-Jul-2011	2:00	2	E
2-Jul-2011	3:00	1.6	SSE
2-Jul-2011	4:00	1.7	SE
2-Jul-2011	5:00	1.5	SSE
2-Jul-2011	6:00	1.5	SE
2-Jul-2011	7:00	1.5	ESE
2-Jul-2011	8:00	1.4	ESE
2-Jul-2011	9:00	1.7	SSW
2-Jul-2011	10:00	1.9	WSW
2-Jul-2011	11:00	2.3	SW
2-Jul-2011	12:00	2.6	SSW
2-Jul-2011	13:00	2.5	SSE
2-Jul-2011	14:00	2.5	SSE
2-Jul-2011	15:00	2.5	SSE
2-Jul-2011	16:00	2	SW
2-Jul-2011	17:00	2.1	ENE
2-Jul-2011	18:00	2	NNW
2-Jul-2011	19:00	1.7	SSE
2-Jul-2011	20:00	1.6	SSE
2-Jul-2011	21:00	1.8	NE
2-Jul-2011	22:00	1.8	ENE
2-Jul-2011	23:00	1.8	ENE
3-Jul-2011	0:00	2	NE
3-Jul-2011	1:00	2.2	ENE
3-Jul-2011	2:00	1.9	SE
3-Jul-2011	3:00	1.9	S
3-Jul-2011	4:00	2	SSE
3-Jul-2011	5:00	1.9	SSE

Appendix C -	Wind Data	(Western Portal)	
--------------	-----------	------------------	--

Date	Time	Wind Speed m/s	Direction
3-Jul-2011	6:00	1.5	SSE
3-Jul-2011	7:00	1.8	SSE
3-Jul-2011	8:00	1.9	E
3-Jul-2011	9:00	2	E
3-Jul-2011	10:00	2.3	NE
3-Jul-2011	11:00	2.4	NNE
3-Jul-2011	12:00	2.6	NE
3-Jul-2011	13:00	2.8	NE
3-Jul-2011	14:00	2.6	NE
3-Jul-2011	14:00	2.0	N N
3-Jul-2011	16:00	2.8	NNE
3-Jul-2011	17:00	2.6	N
3-Jul-2011	18:00	2.4	W
3-Jul-2011	19:00	2.5	S
3-Jul-2011	20:00	2	NW
3-Jul-2011	21:00	2	NW
3-Jul-2011	22:00	2.1	NNE
3-Jul-2011	23:00	2	WNW
4-Jul-2011	0:00	2.2	WNW
4-Jul-2011	1:00	2.3	WNW
4-Jul-2011	2:00	2.1	WNW
4-Jul-2011	3:00	2.1	WNW
4-Jul-2011	4:00	1.9	SW
4-Jul-2011	5:00	2.1	W
4-Jul-2011	6:00	2	W
4-Jul-2011	7:00	1.8	W
4-Jul-2011	8:00	2.2	WSW
4-Jul-2011	9:00	2.3	SW
4-Jul-2011	10:00	2.6	WSW
4-Jul-2011	11:00	2.9	SSW
4-Jul-2011	12:00	3	SE
4-Jul-2011	13:00	2.8	ENE
4-Jul-2011	14:00	2.9	ENE
4-Jul-2011	15:00	3	N
4-Jul-2011	16:00	2.8	WNW
4-Jul-2011	17:00	2.4	WNW
4-Jul-2011	18:00	2.4	WNW
4-Jul-2011	19:00	1.7	NNE
4-Jul-2011	20:00	1.8	W
4-Jul-2011	20:00	1.0	NNE
4-Jul-2011	21:00	1.9	ENE
4-Jul-2011 4-Jul-2011	23:00	1.9	NE
5-Jul-2011	0:00	1.9	W
5-Jul-2011 5-Jul-2011	1:00	1.9	NE
5-Jul-2011 5-Jul-2011	2:00	2.1	NE NE
5-Jul-2011	3:00	2.1	
5-Jul-2011	4:00	2.2	ENE
5-Jul-2011	5:00	2.1	ENE
5-Jul-2011	6:00	2.1	ESE
5-Jul-2011	7:00	2	ENE
5-Jul-2011	8:00	2.3	NE
5-Jul-2011	9:00	2.8	E
5-Jul-2011	10:00	2.9	NNE
5-Jul-2011	11:00	2.9	ENE

Appendix C -	Wind Data	(Western Porta	I)
--------------	-----------	----------------	----

Date	Time	Wind Speed m/s	Direction
5-Jul-2011	12:00	3.1	SSE
5-Jul-2011	13:00	2.9	SSE
5-Jul-2011	14:00	2.8	SSE
5-Jul-2011	15:00	2.9	S
5-Jul-2011	16:00	2.9	S
5-Jul-2011	17:00	2.8	SSW
5-Jul-2011	18:00	2.7	WSW
5-Jul-2011	19:00	2.2	SW
5-Jul-2011	20:00	2.4	SW
5-Jul-2011	21:00	2.5	SW
5-Jul-2011	22:00	2.5	SSE
5-Jul-2011	23:00	2.3	WSW
	0:00	2.4	WSW
6-Jul-2011			WSW
6-Jul-2011	1:00	2.4	
6-Jul-2011	2:00		SW
6-Jul-2011	3:00	2.2	SSE
6-Jul-2011	4:00	2.2	SW
6-Jul-2011	5:00	2.1	SW
6-Jul-2011	6:00	2	SW
6-Jul-2011	7:00	1.8	W
6-Jul-2011	8:00	2	N
6-Jul-2011	9:00	2.3	NE
6-Jul-2011	10:00	2.4	SSW
6-Jul-2011	11:00	2.8	SW
6-Jul-2011	12:00	2.7	W
6-Jul-2011	13:00	3.2	W
6-Jul-2011	14:00	2.8	ENE
6-Jul-2011	15:00	2.7	NNE
6-Jul-2011	16:00	2.7	SSW
6-Jul-2011	17:00	2.6	W
6-Jul-2011	18:00	2.3	W
6-Jul-2011	19:00	2.3	WSW
6-Jul-2011	20:00	2.2	SSE
6-Jul-2011	21:00	1.6	E
6-Jul-2011	22:00	1.7	ENE
6-Jul-2011	23:00	1.6	Ν
7-Jul-2011	0:00	1.7	ENE
7-Jul-2011	1:00	1.6	ESE
7-Jul-2011	2:00	1.4	SE
7-Jul-2011	3:00	1.4	ENE
7-Jul-2011	4:00	1.3	W
7-Jul-2011	5:00	1.5	NNE
7-Jul-2011	6:00	1.6	WNW
7-Jul-2011	7:00	1.7	W
7-Jul-2011	8:00	1.7	SSW
7-Jul-2011	9:00	2.1	SW
7-Jul-2011 7-Jul-2011	10:00	2.5	NE
7-Jul-2011 7-Jul-2011	11:00	2.5	NE
7-Jul-2011 7-Jul-2011	12:00	2.5	NNE
7-Jul-2011	13:00	2.8	NE
7-Jul-2011	14:00	2.8	NE
7-Jul-2011	15:00	2.9	NE
7-Jul-2011	16:00	2.6	SSW
7-Jul-2011	17:00	2.7	ENE

Appendix C -	Wind	l Data	(Western	Portal)
--------------	------	--------	----------	---------

Date	Time	Wind Speed m/s	Direction
7-Jul-2011	18:00	2.3	NE
7-Jul-2011	19:00	1.9	ENE
7-Jul-2011	20:00	1.4	N
7-Jul-2011	21:00	1.6	SSE
7-Jul-2011	22:00	1.6	W
7-Jul-2011	23:00	1.6	W
8-Jul-2011	0:00	1.6	SW
8-Jul-2011	1:00	1.7	SSW
8-Jul-2011	2:00	1.6	WNW
8-Jul-2011	3:00	1.0	WSW
8-Jul-2011	4:00	1.6	E
8-Jul-2011	5:00	1.9	S
8-Jul-2011	6:00	1.8	W
8-Jul-2011	7:00	1.9	W
8-Jul-2011	8:00	2.3	W
8-Jul-2011	9:00	2.4	SSW
8-Jul-2011	10:00	2.9	SW
8-Jul-2011	11:00	3.2	WSW
8-Jul-2011	12:00	3.3	SSW
8-Jul-2011	13:00	3	SSW
8-Jul-2011	14:00	3.2	ENE
8-Jul-2011	15:00	3.4	NNE
8-Jul-2011	16:00	2.9	NNE
8-Jul-2011	17:00	2.8	SSW
8-Jul-2011	18:00	2.6	SW
8-Jul-2011	19:00	2.6	WSW
8-Jul-2011	20:00	2.3	W
8-Jul-2011	21:00	2.5	SSW
8-Jul-2011	22:00	2.2	ENE
8-Jul-2011	23:00	2.1	WNW
9-Jul-2011	0:00	2.1	WSW
9-Jul-2011	1:00	1.9	WSW
9-Jul-2011	2:00	1.9	NW
9-Jul-2011	3:00	1.9	W
9-Jul-2011	4:00	2	W
9-Jul-2011	5:00	1.9	ESE
9-Jul-2011	6:00	1.7	ESE
9-Jul-2011	7:00	1.7	E
9-Jul-2011	8:00	2	NNE
9-Jul-2011	9:00	2.5	E
9-Jul-2011	10:00	2.9	NE
9-Jul-2011	11:00	2.9	W
9-Jul-2011	12:00	3	NE
9-Jul-2011	13:00	2.8	WNW
9-Jul-2011	14:00	2.4	ENE
9-Jul-2011	15:00	2.6	ENE
9-Jul-2011	16:00	2.8	Ν
9-Jul-2011	17:00	2.5	Ν
9-Jul-2011	18:00	2	NNE
9-Jul-2011	19:00	1.8	W
9-Jul-2011	20:00	1.6	ENE
9-Jul-2011	21:00	1.8	Ν
9-Jul-2011	22:00	1.6	SW
9-Jul-2011	23:00	1.5	N

Appendix C -	Wind Data	(Western Portal)	
--------------	-----------	------------------	--

Date	Time	Wind Speed m/s	Direction
10-Jul-2011	0:00	1.5	Ν
10-Jul-2011	1:00	1.7	W
10-Jul-2011	2:00	1.5	Ν
10-Jul-2011	3:00	1.6	Ν
10-Jul-2011	4:00	1.5	Ν
10-Jul-2011	5:00	1.6	SW
10-Jul-2011	6:00	1.3	NE
10-Jul-2011	7:00	1.4	W
10-Jul-2011	8:00	1.5	WNW
10-Jul-2011	9:00	2	NE
10-Jul-2011	10:00	2.5	NNE
10-Jul-2011	11:00	2.8	N
10-Jul-2011	12:00	2.9	N
10-Jul-2011	13:00	2.9	N
10-Jul-2011	14:00	2.6	NNE
10-Jul-2011	15:00	2.6	W
10-Jul-2011	16:00	2.5	E
10-Jul-2011	17:00	2.6	ENE
10-Jul-2011	18:00	2	ENE
10-Jul-2011	19:00	1.5	SSW
10-Jul-2011	20:00	1.8	NE
10-Jul-2011	21:00	1.4	WSW
10-Jul-2011	22:00	1.9	SW
10-Jul-2011	23:00	1.7	W
11-Jul-2011	0:00	1.8	WNW
11-Jul-2011	1:00	1.9	NW
11-Jul-2011	2:00	2.1	N
11-Jul-2011	3:00	1.9	ESE
11-Jul-2011	4:00	1.9	W
11-Jul-2011	5:00	1.8	SSE
11-Jul-2011	6:00	2	WNW
11-Jul-2011	7:00	1.9	W
11-Jul-2011	8:00	2.2	WSW
11-Jul-2011	9:00	2.7	WSW
11-Jul-2011	10:00	2.7	W
11-Jul-2011	11:00	2.8	WNW
11-Jul-2011	12:00	3.1	WNW
11-Jul-2011	13:00	3.1	W
11-Jul-2011	14:00	3	W
11-Jul-2011	15:00	3.1	WSW
11-Jul-2011	16:00	2.9	WSW
11-Jul-2011	17:00	2.5	NNE
11-Jul-2011	18:00	2.1	SSE
11-Jul-2011	19:00	2	ESE
11-Jul-2011	20:00	1.9	NE
11-Jul-2011	21:00	2.1	NNE
11-Jul-2011	22:00	2	ENE
11-Jul-2011	23:00	2	ENE
12-Jul-2011	0:00	2	NE
12-Jul-2011	1:00	1.9	ENE
12-Jul-2011	2:00	1.8	ESE
12-Jul-2011	3:00	2	ENE
12-Jul-2011	4:00	1.9	ENE
12-Jul-2011	5:00	1.8	NE
	0.00	1.0	

Appendix C -	Wind Data	(Western Portal)	
--------------	-----------	------------------	--

Date	Time	Wind Speed m/s	Direction
12-Jul-2011	6:00	1.6	ENE
12-Jul-2011	7:00	1.9	ENE
12-Jul-2011	8:00	2.2	NE
12-Jul-2011	9:00	2.5	ENE
12-Jul-2011	10:00	2.7	ESE
12-Jul-2011	11:00	2.9	ESE
12-Jul-2011	12:00	2.6	SE
12-Jul-2011	13:00	3.1	SE
12-Jul-2011	14:00	2.8	SSE
12-Jul-2011	15:00	3	NE
			NE
12-Jul-2011	16:00	2.8	
12-Jul-2011	17:00	2.7	ENE
12-Jul-2011	18:00	2.4	SW
12-Jul-2011	19:00	2.2	SE
12-Jul-2011	20:00	1.9	ESE
12-Jul-2011	21:00	1.6	ENE
12-Jul-2011	22:00	1.5	ENE
12-Jul-2011	23:00	1.8	ESE
13-Jul-2011	0:00	1.5	SSW
13-Jul-2011	1:00	1.5	Ν
13-Jul-2011	2:00	1.4	NNW
13-Jul-2011	3:00	1.3	S
13-Jul-2011	4:00	1.4	ENE
13-Jul-2011	5:00	1.3	SSE
13-Jul-2011	6:00	1.4	ESE
13-Jul-2011	7:00	1.3	E
13-Jul-2011	8:00	1.5	ENE
13-Jul-2011	9:00	2.2	SSW
13-Jul-2011	10:00	2.7	SE
13-Jul-2011	11:00	3	SSE
13-Jul-2011	12:00	3.3	ESE
13-Jul-2011	13:00	3.1	SE
13-Jul-2011	14:00	2.9	SE
13-Jul-2011	15:00	2.7	SSE
13-Jul-2011	16:00	2.6	NE
13-Jul-2011	17:00	2.2	NE
13-Jul-2011	18:00	2	ENE
13-Jul-2011	19:00	1.6	SW
13-Jul-2011	20:00	1.3	SE
13-Jul-2011	21:00	1.3	ESE
13-Jul-2011	22:00	1.2	ENE
13-Jul-2011	23:00	1.6	ENE
14-Jul-2011	0:00	1.5	ESE
14-Jul-2011	1:00	1.2	SSW
14-Jul-2011	2:00	1.2	N
14-Jul-2011	3:00	1.4	NNW
14-Jul-2011 14-Jul-2011	4:00	1.4	S
			ENE
14-Jul-2011	5:00	1.3	SSE
14-Jul-2011	6:00	1.1	000
14-Jul-2011	7:00	1.2	ESE
14-Jul-2011	8:00	1.6	E
14-Jul-2011	9:00	2.1	ENE
14-Jul-2011	10:00	2.4	SSW
14-Jul-2011	11:00	3.1	SE

Appendix C -	Wind Data	(Western Portal)	
--------------	-----------	------------------	--

Date	Time	Wind Speed m/s	Direction
14-Jul-2011	12:00	3.1	SSE
14-Jul-2011	13:00	2.9	NE
14-Jul-2011	14:00	2.8	E
14-Jul-2011	15:00	2.8	N
14-Jul-2011	16:00	2.6	NE
14-Jul-2011	17:00	2.5	NE
14-Jul-2011	18:00	2.1	NE
14-Jul-2011	19:00	1.9	ENE
14-Jul-2011	20:00	1.6	SE
14-Jul-2011	20:00	1.7	SE
14-Jul-2011	22:00	1.7	SSW
14-Jul-2011	23:00	1.3	SSW
15-Jul-2011	0:00	1.6	W
15-Jul-2011	1:00	1.4	NW
15-Jul-2011	2:00	1.4	SW
15-Jul-2011	3:00	1.5	ENE
15-Jul-2011	4:00	1.6	E
15-Jul-2011 15-Jul-2011	5:00	1.0	SSW
15-Jul-2011 15-Jul-2011	6:00	1.4	SSW
15-Jul-2011	7:00		SSE SSE
15-Jul-2011 15-Jul-2011	8:00	1.6	SSW
15-Jul-2011 15-Jul-2011	9:00	2	SSW
	10:00	2.3	SW
15-Jul-2011			ESE
15-Jul-2011 15-Jul-2011	<u>11:00</u> 12:00	2.3	SW
15-Jul-2011 15-Jul-2011	12:00	2.0	N
15-Jul-2011	14:00	2.7	N N
15-Jul-2011	15:00	2.3	ENE
15-Jul-2011	16:00	2.0	N
15-Jul-2011	17:00	2.3	SSE
15-Jul-2011	18:00	2.2	WSW
15-Jul-2011	19:00	1.6	ENE
15-Jul-2011	20:00	1.6	SW
15-Jul-2011	21:00	1.6	N
15-Jul-2011	22:00	1.5	NNE
15-Jul-2011	23:00	1.4	W
16-Jul-2011	0:00	1.7	NE
16-Jul-2011	1:00	1.6	SSE
16-Jul-2011	2:00	1.5	ENE
16-Jul-2011	3:00	1.4	WNW
16-Jul-2011	4:00	1.4	W
16-Jul-2011	5:00	1.8	SSW
16-Jul-2011	6:00	1.3	WSW
16-Jul-2011	7:00	1.6	WSW
16-Jul-2011	8:00	1.4	SW
16-Jul-2011	9:00	2.1	<u> </u>
16-Jul-2011	10:00	2.3	ENE
16-Jul-2011	11:00	2.5	WSW
16-Jul-2011	12:00	2.5	WSW
16-Jul-2011	12:00	2.7	SSW
16-Jul-2011	14:00	2.7	SSW
	15:00	2.7	
16-Jul-2011			WSW
16-Jul-2011 16-Jul-2011	<u>16:00</u> 17:00	2.9 2.8	
10-Jul-2011	17.00	2.0	VV

Appendix C -	Wind Data	(Western Portal)	
--------------	-----------	------------------	--

Wind Speed m/s         Direction           2.3         SSW           2.2         SSW           1.8         WNW           1.8         WNW           1.3         SSW           1.5         WNW           1.5         WNW           1.5         WNW           1.5         W           1.15         W           1.4         WNW           1.3         WNW           1.3         WNW           1.3         WNW           1.3         NNW           1.8         WNW           1.8         WNW           1.8         WNW           2.4         SSW           3         SW           2.9         WNW           2.8         WSW
2.2         SSW           1.8         WNW           1.8         WNW           1.3         SSW           1.5         WNW           1.5         WNW           1.5         W           1.5         W           1.4         WNW           1.3         WNW           1.4         WNW           1.1         W           1.3         WNW           1.3         WNW           1.3         WNW           1.8         WNW           1.3         SW           1.3         NNW           1.3         SW           2.4         SSW           3         SW           2.9         WNW
1.8         WNW           1.8         WNW           1.3         SSW           1.5         WNW           1.5         WNW           1.5         WW           1.5         W           1.4         WNW           1.1         W           1.3         WNW           1.4         WNW           1.4         WNW           1.3         WNW           1.3         WNW           1.3         WNW           1.8         WNW           1.8         WNW           1.8         WNW           2.4         SSW           3         SW           2.9         WNW
1.8         WNW           1.3         SSW           1.5         WNW           1.5         NW           1.5         NW           1.5         W           1.4         WNW           1.1         W           1.3         WNW           1.4         WNW           1.4         WNW           1.1         W           1.3         WNW           1.3         NNW           1.8         WNW           1.8         WNW           2.4         SSW           3         SW           2.9         WNW
1.3         SSW           1.5         WNW           1.5         NW           1.5         W           1.4         WNW           1.4         WNW           1.1         W           1.3         WNW           1.4         WNW           1.1         W           1.3         WNW           1.8         WNW           1.8         WNW           1.8         WNW           2.4         SSW           3         SW           2.9         WNW
1.5         WNW           1.5         NW           1.5         W           1.4         WNW           1.4         WNW           1.1         W           1.3         WNW           1.6         WNW           1.8         WNW           1.8         WNW           1.8         WNW           2.4         SSW           3         SW           2.9         WNW
1.5         NW           1.5         W           1.4         WNW           1.4         WNW           1.1         W           1.3         WNW           1.3         WNW           1.3         WNW           1.3         NNW           1.3         SW           1.3         WNW           1.3         NNW           1.3         NNW           1.3         SW           2.4         SSW           3         SW           2.9         WNW
1.5         W           1.4         WNW           1.4         WNW           1.1         W           1.3         WNW           1.3         WNW           1.3         WNW           1.3         WNW           1.8         WNW           1.8         WNW           1.8         WNW           3         SW           2.9         WNW
1.4         WNW           1.4         WNW           1.1         W           1.3         WNW           1.3         WNW           1.3         WNW           1.3         WNW           1.3         WNW           1.8         WNW           1.6         WNW           2.4         SSW           3         SW           2.9         WNW
1.4         WNW           1.1         W           1.3         WNW           1.8         WNW           1.3         NNW           1.3         NNW           1.4         UNW           1.5         WNW           1.6         WNW           2.4         SSW           3         SW           2.9         WNW
1.1         W           1.3         WNW           1.8         WNW           1.3         NNW           1.6         WNW           1.8         WNW           2.4         SSW           3         SW           2.9         WNW
1.3         WNW           1.8         WNW           1.3         NNW           1.6         WNW           1.8         WNW           2.4         SSW           3         SW           2.9         WNW
1.8         WNW           1.3         NNW           1.6         WNW           1.8         WNW           2.4         SSW           3         SW           2.9         WNW
1.3         NNW           1.6         WNW           1.8         WNW           2.4         SSW           3         SW           2.9         WNW
1.6         WNW           1.8         WNW           2.4         SSW           3         SW           2.9         WNW
1.8         WNW           2.4         SSW           3         SW           2.9         WNW
2.4         SSW           3         SW           2.9         WNW
3 SW 2.9 WNW
2.9 WNW
2.7 W
-
1.1 WSW
1.3 SW
1.1 WNW
1.1 SW
1.2 SSW
1.3 WSW
1.1 WSW
1.3 NNE
2 SW
2.8 SW
-

Appendix C -	Wind Data	(Western Portal)	
--------------	-----------	------------------	--

Date	Time	Wind Speed m/s	Direction
19-Jul-2011	0:00	2.9	WSW
19-Jul-2011	1:00	2.7	S
19-Jul-2011	2:00	2.9	S
19-Jul-2011	3:00	2.6	SW
19-Jul-2011	4:00	2.6	W
19-Jul-2011	5:00	2.6	WNW
19-Jul-2011	6:00	2	WNW
19-Jul-2011	7:00	1.9	Е
19-Jul-2011	8:00	2.4	SW
19-Jul-2011	9:00	2.8	WSW
19-Jul-2011	10:00	3	SW
19-Jul-2011	11:00	3.1	WNW
19-Jul-2011	12:00	3.1	SW
19-Jul-2011	13:00	2.7	SSW
19-Jul-2011	14:00	2.5	WSW
19-Jul-2011	15:00	2.7	WSW
19-Jul-2011	16:00	2.7	NNE
19-Jul-2011	17:00	2.7	SW
19-Jul-2011	18:00	2.3	SW
19-Jul-2011	19:00	2.1	W
19-Jul-2011	20:00	1.8	WSW
19-Jul-2011	21:00	1.7	WSW
19-Jul-2011	22:00	2.1	WSW
19-Jul-2011	23:00	2.2	WNW
20-Jul-2011	0:00	2	WNW
20-Jul-2011	1:00	2.1	SW
20-Jul-2011	2:00	2.1	WSW
20-Jul-2011	3:00	2.1	SSW
20-Jul-2011	4:00	2.1	ENE
20-Jul-2011	5:00	2.3	ENE
20-Jul-2011	6:00	2.3	W
20-Jul-2011	7:00	2	WSW
20-Jul-2011	8:00	1.8	WNW
20-Jul-2011	9:00	2.6	SSE
20-Jul-2011	10:00	2.9	SW
20-Jul-2011	11:00	3.1	SSW
20-Jul-2011	12:00	3	W
20-Jul-2011	13:00	3.1	NNE
20-Jul-2011	14:00	3	N
20-Jul-2011	15:00	2.9	N
20-Jul-2011	16:00	2.8	NE
20-Jul-2011	17:00	2.5	NNE
20-Jul-2011	18:00	1.9	NNE
20-Jul-2011	19:00	1.8	N
20-Jul-2011	20:00	1.6	NNE
20-Jul-2011	21:00	1.7	N
20-Jul-2011	22:00	1.7	ENE
20-Jul-2011	23:00	2.3	NE
21-Jul-2011	0:00	1.7	NE
21-Jul-2011	1:00	1.8	NE
21-Jul-2011	2:00	1.7	NE
21-Jul-2011	3:00	1.9	N
21-Jul-2011	4:00	1.7	E
21-Jul-2011	5:00	1.9	NW

Appendix C -	Wind Data	(Western Portal)	
--------------	-----------	------------------	--

Date	Time	Wind Speed m/s	Direction
21-Jul-2011	6:00	1.8	WNW
21-Jul-2011	7:00	1.8	W
21-Jul-2011	8:00	1.9	N
21-Jul-2011	9:00	2.5	NNW
21-Jul-2011	10:00	3.2	WNW
21-Jul-2011	11:00	3.2	NNE
21-Jul-2011	12:00	3.6	N
21-Jul-2011	13:00	3.6	N
21-Jul-2011	14:00	3.5	ENE
21-Jul-2011	15:00	3.5	NNE
21-Jul-2011	16:00	3.5	NE
21-Jul-2011	17:00	3.2	NE
21-Jul-2011	18:00	3.3	N
21-Jul-2011	19:00	2.9	NNE
21-Jul-2011	20:00	2.9	NNE
21-Jul-2011	20:00	3	NE
21-Jul-2011 21-Jul-2011	21:00	2.5	WNW
21-Jul-2011 21-Jul-2011	22:00	2.5	WNW
21-Jul-2011 22-Jul-2011	0:00	2.5	WNW
			W
22-Jul-2011	1:00	1.9	
22-Jul-2011	2:00	1.9	WNW
22-Jul-2011	3:00	2	SW
22-Jul-2011	4:00	2.3	SSW
22-Jul-2011	5:00	2 2	SW
22-Jul-2011	6:00		WNW
22-Jul-2011	7:00	2.2	NE
22-Jul-2011	8:00	2.6	NE
22-Jul-2011	9:00	2.7	NNE
22-Jul-2011	10:00	2.9	NE
22-Jul-2011	11:00	3.2	SSE
22-Jul-2011	12:00	3.2	SE
22-Jul-2011	13:00	2.8	SSW
22-Jul-2011	14:00	2.9	WNW
22-Jul-2011	15:00	3.1	SSW
22-Jul-2011	16:00	3.2	W
22-Jul-2011	17:00	2.9	NNE
22-Jul-2011	18:00	2.5	ENE
22-Jul-2011	19:00	2.4	W
22-Jul-2011	20:00	2.2	WNW
22-Jul-2011	21:00	2.3	S
22-Jul-2011	22:00	2	NNE
22-Jul-2011	23:00	2	WSW
23-Jul-2011	0:00	2	NE
23-Jul-2011	1:00	1.9	WNW
23-Jul-2011	2:00	2.1	ENE
23-Jul-2011	3:00	1.9	WNW
23-Jul-2011	4:00	1.8	ENE
23-Jul-2011	5:00	1.7	NNE
23-Jul-2011	6:00	1.7	E
23-Jul-2011	7:00	1.4	SSE
23-Jul-2011	8:00	1.7	S
23-Jul-2011	9:00	2.1	ENE
23-Jul-2011	10:00	2.7	NNE
23-Jul-2011	11:00	3.1	SSE

Appendix C -	Wind Data	(Western Porta	I)
--------------	-----------	----------------	----

Date	Time	Wind Speed m/s	Direction
23-Jul-2011	12:00	3.2	E
23-Jul-2011	13:00	3.3	ESE
23-Jul-2011	14:00	3.1	ESE
23-Jul-2011	15:00	2.8	ENE
23-Jul-2011	16:00	2.8	S
23-Jul-2011	17:00	2.5	WSW
23-Jul-2011	18:00	2.2	ESE
23-Jul-2011	19:00	2	E
23-Jul-2011	20:00	1.9	Ν
23-Jul-2011	21:00	1.9	ENE
23-Jul-2011	22:00	1.7	ENE
23-Jul-2011	23:00	1.7	Ν
24-Jul-2011	0:00	1.7	NW
24-Jul-2011	1:00	1.7	NW
24-Jul-2011	2:00	1.6	ESE
24-Jul-2011	3:00	1.5	ENE
24-Jul-2011	4:00	1.7	NE
24-Jul-2011	5:00	1.7	Ν
24-Jul-2011	6:00	1.6	Ν
24-Jul-2011	7:00	1.6	ENE
24-Jul-2011	8:00	2	ENE
24-Jul-2011	9:00	2.4	E
24-Jul-2011	10:00	2.9	SSW
24-Jul-2011	11:00	3.2	ESE
24-Jul-2011	12:00	3	SSE
24-Jul-2011	13:00	3	ESE
24-Jul-2011	14:00	2.9	ENE
24-Jul-2011	15:00	2.9	E
24-Jul-2011	16:00	2.9	SSE
24-Jul-2011	17:00	2.8	SSE
24-Jul-2011	18:00	2.2	ESE
24-Jul-2011	19:00	2	NE
24-Jul-2011	20:00	1.8	ENE
24-Jul-2011	21:00	1.7	NE
24-Jul-2011	22:00	1.9	NW
24-Jul-2011	23:00	1.7	NE
25-Jul-2011	0:00	1.7	NE
25-Jul-2011	1:00	1.9	S
25-Jul-2011	2:00 3:00	1.9	ENE ENE
25-Jul-2011	4:00	1.7	SW
25-Jul-2011	<u>4:00</u> 5:00	1.6	SW
25-Jul-2011 25-Jul-2011	6:00	1.6 1.5	NNE
25-Jul-2011 25-Jul-2011	7:00	1.5	N
25-Jul-2011	8:00	1.8	NE
25-Jul-2011	9:00	2.3	NE
25-Jul-2011	10:00	2.5	NNE
25-Jul-2011	11:00	2.6	ENE
25-Jul-2011	12:00	2.6	SSW
25-Jul-2011	13:00	2.7	NNE
25-Jul-2011	14:00	2.7	WSW
25-Jul-2011	15:00	2.9	WNW
25-Jul-2011	16:00	2.7	ENE
25-Jul-2011	17:00	2.2	ESE
20 001-2011	17.00	2.2	

Appendix C -	Wind Data	(Western Porta	I)
--------------	-----------	----------------	----

Date	Time	Wind Speed m/s	Direction
25-Jul-2011	18:00	1.9	Е
25-Jul-2011	19:00	1.7	W
25-Jul-2011	20:00	1.8	NNE
25-Jul-2011	21:00	1.6	ENE
25-Jul-2011	22:00	1.7	NE
25-Jul-2011	23:00	1.7	ENE
26-Jul-2011	0:00	1.6	ENE
26-Jul-2011	1:00	1.4	NNE
26-Jul-2011	2:00	1.5	NNE
26-Jul-2011	3:00	1.4	NNE
26-Jul-2011	4:00	1	ESE
26-Jul-2011	5:00	1.1	ENE
26-Jul-2011	6:00	1	NNE
26-Jul-2011	7:00	1.4	NNE
26-Jul-2011	8:00	1.4	E
26-Jul-2011	9:00	2.2	ENE
26-Jul-2011	10:00	2.5	NE
26-Jul-2011 26-Jul-2011	11:00	2.5	NE
26-Jul-2011	12:00	2.3	NNE
26-Jul-2011 26-Jul-2011	13:00	3.5	NNE
26-Jul-2011 26-Jul-2011	14:00	3.3	NNE
			NNE
26-Jul-2011 26-Jul-2011	<u>15:00</u> 16:00	2.8	ESE
26-Jul-2011	17:00	2.9	ESE
26-Jul-2011 26-Jul-2011	18:00	2.4	ESE
26-Jul-2011	19:00	1.9	ESE
26-Jul-2011 26-Jul-2011	20:00	1.9	ENE
26-Jul-2011	20:00	1.0	ENE
26-Jul-2011	21:00	1.7	NE
26-Jul-2011	23:00	1.7	ENE
27-Jul-2011	0:00	1.8	ENE
27-Jul-2011	1:00	1.5	NE
27-Jul-2011	2:00	1.6	E
27-Jul-2011	3:00	1.5	ENE
27-Jul-2011	4:00	1.2	ENE
27-Jul-2011	5:00	1.4	SE
27-Jul-2011	6:00	1.4	SSE
27-Jul-2011	7:00	1.1	SSE
27-Jul-2011	8:00	1.5	SW
27-Jul-2011	9:00	2.2	NE
27-Jul-2011	10:00	2.2	N
27-Jul-2011 27-Jul-2011	11:00	2.5	ENE
27-Jul-2011 27-Jul-2011	12:00	2.0	ENE
27-Jul-2011 27-Jul-2011	13:00	2.9	NNE
27-Jul-2011 27-Jul-2011	14:00	3	WNW
27-Jul-2011	15:00	2.6	WNW
27-Jul-2011 27-Jul-2011	16:00	2.5	ENE
27-Jul-2011	17:00	2.6	SE
27-Jul-2011 27-Jul-2011	18:00	2.0	SE
27-Jul-2011 27-Jul-2011	19:00	1.7	ENE
27-Jul-2011 27-Jul-2011	20:00	1.7	NE
27-Jul-2011 27-Jul-2011	20:00	2.2	NE
27-Jul-2011 27-Jul-2011	21:00	1.4	ENE
27-Jul-2011 27-Jul-2011	23:00	1.4	NE
21-501-2011	20.00	1.3	

Appendix C -	Wind Data	(Western Portal)	
--------------	-----------	------------------	--

Date	Time	Wind Speed m/s	Direction
28-Jul-2011	0:00	1.7	WNW
28-Jul-2011	1:00	1.6	NNW
28-Jul-2011	2:00	1.7	NNW
28-Jul-2011	3:00	2.3	SSW
28-Jul-2011	4:00	2.2	NE
28-Jul-2011	5:00	1.9	E
28-Jul-2011	6:00	2	SE
28-Jul-2011	7:00	2	NE
28-Jul-2011	8:00	2.3	NE
28-Jul-2011	9:00	2.6	ENE
28-Jul-2011	10:00	3.1	NE
28-Jul-2011	11:00	3.2	NE
28-Jul-2011	12:00	2.6	NE
28-Jul-2011	13:00	3.1	NE
28-Jul-2011	14:00	2.6	NE
28-Jul-2011	15:00	3	NE
28-Jul-2011	16:00	2.9	NE
28-Jul-2011	17:00	3.2	SSE
28-Jul-2011	18:00	4.3	NNE
28-Jul-2011	19:00	4	NE
28-Jul-2011	20:00	3.9	NNE
28-Jul-2011	21:00	4.1	SE
28-Jul-2011	22:00	3.9	WNW
28-Jul-2011	23:00	4	NNE
29-Jul-2011	0:00	4.7	SSE
29-Jul-2011	1:00	4	NNE
29-Jul-2011	2:00	4.4	NNE
29-Jul-2011	3:00	5.3	NE
29-Jul-2011	4:00	4.4	NNE
29-Jul-2011	5:00	6	NNE
29-Jul-2011	6:00	5.7	NNE
29-Jul-2011	7:00	3.9	NNE
29-Jul-2011	8:00	3.9	E
29-Jul-2011	9:00	4.5	ENE
29-Jul-2011	10:00	2.5	NNE
29-Jul-2011	11:00	2.9	NNE
29-Jul-2011	12:00	4.2	NNE
29-Jul-2011	13:00	3.9	NE
29-Jul-2011	14:00	3.7	NE
29-Jul-2011	15:00	4	NE
29-Jul-2011	16:00	3.8	NE
29-Jul-2011	17:00	2.1	NE
29-Jul-2011	18:00	1.9	NE
29-Jul-2011	19:00	1.5	NNE
29-Jul-2011	20:00	1.3	NNE
29-Jul-2011	21:00	1.6	NE
29-Jul-2011	22:00	1.9	NNE
29-Jul-2011	23:00	1.5	ESE
30-Jul-2011	0:00	1.6	ESE
30-Jul-2011	1:00	1.7	ESE
30-Jul-2011	2:00	1.6	SSE
30-Jul-2011	3:00	1.7	ESE
30-Jul-2011	4:00	2	ESE
30-Jul-2011	5:00	1.9	WNW

Date	Time	Wind Speed m/s	Direction
30-Jul-2011	6:00	1.7	NNE
30-Jul-2011	7:00	2	Ν
30-Jul-2011	8:00	2.1	NNE
30-Jul-2011	9:00	2.3	NNE
30-Jul-2011	10:00	2.4	WNW
30-Jul-2011	11:00	2.5	WNW
30-Jul-2011	12:00	3.1	NE
30-Jul-2011	13:00	3.1	ENE
30-Jul-2011	14:00	3	ENE
30-Jul-2011	15:00	2.8	ENE
30-Jul-2011	16:00	2.5	NNE
30-Jul-2011	17:00	2.3	E
30-Jul-2011	18:00	2.1	NE
30-Jul-2011	19:00	1.9	Ν
30-Jul-2011	20:00	1.9	NNE
30-Jul-2011	21:00	1.8	NNE
30-Jul-2011	22:00	1.9	NNE
30-Jul-2011	23:00	1.9	SW
31-Jul-2011	0:00	1.6	ENE
31-Jul-2011	1:00	2	W
31-Jul-2011	2:00	2	ENE
31-Jul-2011	3:00	2.2	ENE
31-Jul-2011	4:00	2.1	ESE
31-Jul-2011	5:00	2.7	Ν
31-Jul-2011	6:00	2.3	NNE
31-Jul-2011	7:00	2.1	NNE
31-Jul-2011	8:00	2.1	SSE
31-Jul-2011	9:00	2.1	ENE
31-Jul-2011	10:00	2.4	E
31-Jul-2011	11:00	2.3	SSE
31-Jul-2011	12:00	2.4	SSE
31-Jul-2011	13:00	2.7	SSE
31-Jul-2011	14:00	2.6	W
31-Jul-2011	15:00	2.6	WNW
31-Jul-2011	16:00	1.9	WNW
31-Jul-2011	17:00	1.9	W
31-Jul-2011	18:00	1.5	WNW
31-Jul-2011	19:00	2.2	W
31-Jul-2011	20:00	2.1	NE
31-Jul-2011	21:00	1.9	NNE
31-Jul-2011	22:00	1.4	S
31-Jul-2011	23:00	1	W

# Appendix C - Wind Data (Western Portal)

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Jul	2-Jul
						1 hr TSP X 3
3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul
				1 hr TSP X 3		
		<u>Noise</u> Daytime (07:00-19:00)				
			24 hrs TSP			
10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Jul
			1 hr TSP X 3			
	<u>Noise</u> Daytime (07:00-19:00)					
		24 hrs TSP				
17-Jul	18-Jul	19-Jul	20-Jul	21-Jul	22-Jul	23-Jul
		1 hr TSP X 3				
				<u>Noise</u> Daytime (07:00-19:00)		
	24 hrs TSP					24 hrs TSP
24-Jul	25-Jul	26-Jul	27-Jul	28-Jul	29-Jul	30-Jul
	1 hr TSP X 3				1 hr TSP X 3	
		<u>Noise</u> Daytime (07:00-19:00)				
					24 hrs TSP	

### Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Impact Air and Noise Monitoring Schedule for July 2011 (Eastern Portal)

Air Quality Monitoring Station

Noise Monitoring Station

AQ1 - True Light Middle School of HK

NC1 - True Light Middle School of HK NC2 - The Legend

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	•		•	•	j 1-Jul	2-Jul
						1 hr TSP X 3
3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul
				1 hr TSP X 3		
		Noise Daytime (07:00-19:00)				
			24 hrs TSP			
10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Jul
			1 hr TSP X 3			
	<u>Noise</u> Daytime (07:00-19:00)					
		24 hrs TSP				
17-Jul	18-Jul	19-Jul	20-Jul	21-Jul	22-Jul	23-Jul
		1 hr TSP X 3				
				<u>Noise</u> Daytime (07:00-19:00)		
	24 hrs TSP					24 hrs TSP
24-Jul	25-Jul	26-Jul	27-Jul	28-Jul	29-Jul	30-Jul
	1 hr TSP X 3				1 hr TSP X 3	
		<u>Noise</u> Daytime (07:00-19:00)				
					24 hrs TSP	

### Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Impact Air and Noise Monitoring Schedule for July 2011 (Western Portal)

### Air Quality Monitoring Station

### Noise Monitoring Station

AQ2 - Outside Aegean Terrace (1 hour TSP)

AQ3 - Outside Site Office at Western Portal (24 hours TSP)

NC3 - Outside Aegean Terrace

### Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Impact Noise Monitoring Schedule for July 2011 (Intake BR6, DG1, E5A, E7, MA14, PFLR1, PR1, THR2, W0, W5, W8 and P5)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	2	2	2		- 1-Jul	2-Jul
3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul
		<u>Noise</u> Daytime (07:00-19:00)				
10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Jul
	<u>Noise</u> Daytime (07:00-19:00)					
17-Jul	18-Jul	19-Jul	20-Jul	21-Jul	22-Jul	23-Jul
				<u>Noise</u> Daytime (07:00-19:00)		
24-Jul	25-Jul	26-Jul	27-Jul	28-Jul	29-Jul	30-Jul
		<u>Noise</u> Daytime (07:00-19:00)				

#### Noise Monitoring Station

Intake BR6 - Man Yuen Garden (NC4) Intake DG 1 - Blk D Villa Monte Rosa (NC5) and Rosaryhill School (NC6) Intake E5A - Buddist Li Ka Shing Care & Attention Home for the Elderly (NC7) Intake E7 - Marymount Secondary School (NC8) and 117 Blue Pool Road (NC9) Intake MA14 - The Harbour View (NC10) Intake PFLR1 - Honey Court (NC11) Intake PFLR1 - Honey Court (NC11) Intake RR1 - Ying Wa Girl's School (NC12) and Peaksville Court (NC13) Intake THR2 - Hong Kong Japanese School (NC14) Intake W0 - Hong Kong Academy (NC15) Intake W5 - Raimondi College (NC16) Intake W8 - Hong Kong Institute of Technology (NC17) and Blk A, 80 Robinson Road (NC18) Intake P5 - Villa Veneto (NC19)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Jul	2-Jul
3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul
		Noise				
		Daytime (07:00-19:00)				
10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Jul
	Noise					
	Daytime (07:00-19:00)					
17-Jul	18-Jul	19-Jul	20-Jul	21-Jul	22-Jul	23-Jul
				Noise		
				Daytime (07:00-19:00)		
	25.1.1	26.1.1	27.1.1	20.1.1	20.1.1	20.1.1
24-Jul	25-Jul	26-Jul	27-Jul	28-Jul	29-Jul	30-Jul
		Noise				
		Daytime (07:00-19:00)				

### Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Impact Ground Borne Constructon Noise Schedule for July 2011

### Noise Monitoring Station

GNC7 - Hong Villa

### Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Tentative Impact Air and Noise Monitoring Schedule for August 2011 (Eastern Portal)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Aug	2-Aug	3-Aug	4-Aug	5-Aug	6-Aug
				1 hr TSP X 3		
				1 nr 15P X 5		
		Noise				
		Daytime (07:00-19:00)				
				24 hrs TSP		
7-Aug	8-Aug	9-Aug	10-Aug	24 nrs 15P 11-Aug	12-Aug	13-Aug
	*****	,				
			1 hr TSP X 3			
		Noise				
		Daytime (07:00-19:00)				
			24 hrs TSP			
14-Aug	15-Aug	16-Aug	17-Aug	18-Aug	19-Aug	20-Aug
		1 hr TSP X 3				
				Noise		
				Daytime (07:00-19:00)		
		24 hrs TSP				
21-Aug	22-Aug	23-Aug	24-Aug	25-Aug	26-Aug	27-Aug
	1 hr TSP X 3				1 hr TSP X 3	
	1 nr 15P X 5				1 nr 15P A 3	
		Noise				
		Daytime (07:00-19:00)				
	24 hrs TSP					24 hrs TSP
28-Aug	24 IIIS 13F 29-Aug	30-Aug	31-Aug			24 115 131
		Noise				
		Daytime (07:00-19:00)				

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

**Noise Monitoring Station** 

AQ1 - True Light Middle School of HK

NC1 - True Light Middle School of HK NC2 - The Legend

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
·	1-Aug	2-Aug	3-Aug	4-Aug	5-Aug	6-Aug
				1 hr TSP X 3		
		Noise				
		Daytime (07:00-19:00)				
	0.1	0.4	10.4	24 hrs TSP	12.4	12.4
7-Aug	8-Aug	9-Aug	10-Aug	11-Aug	12-Aug	13-Aug
			1 hr TSP X 3			
		Noise				
		Daytime (07:00-19:00)				
			24 hrs TSP			
14-Aug	15-Aug	16-Aug	17-Aug	18-Aug	19-Aug	20-Aug
		-				
		1 hr TSP X 3				
				Noise		
				Daytime (07:00-19:00)		
21.4	22.4	24 hrs TSP	24.4	25.4	26.4	27.4
21-Aug	22-Aug	23-Aug	24-Aug	25-Aug	26-Aug	27-Aug
	1 hr TSP X 3				1 hr TSP X 3	
		<u>Noise</u>				
		Daytime (07:00-19:00)				
	24 hrs TSP					24 hrs TSP
28-Aug	29-Aug	30-Aug	31-Aug			
		Noise				
		Daytime (07:00-19:00)				

# Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Tentative Impact Air and Noise Monitoring Schedule for August 2011 (Western Portal)

The schedule may be changed due to unforeseen circumstances (adverse weather, etc) Air Quality Monitoring Station

Noise Monitoring Station

AQ2 - Outside Aegean Terrace (1 hour TSP)

NC3 - Outside Aegean Terrace

AQ3 - Outside Site Office at Western Portal (24 hours TSP)

### Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Tentative Impact Noise Monitoring Schedule for August 2011 (Intake BR6, DG1, E5A, E7, MA14, PFLR1, PR1, THR2, W0, W5, W8 and P5)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Aug	2-Aug	3-Aug	4-Aug	5-Aug	6-Aug
		<u>Noise</u> Daytime (07:00-19:00)				
7-Aug	8-Aug	9-Aug	10-Aug	11-Aug	12-Aug	13-Aug
		<u>Noise</u> Daytime (07:00-19:00)				
14-Aug	15-Aug	16-Aug	17-Aug	18-Aug	19-Aug	20-Aug
				<u>Noise</u> Daytime (07:00-19:00)		
21-Aug	22-Aug	23-Aug	24-Aug	25-Aug	26-Aug	27-Aug
		<u>Noise</u> Daytime (07:00-19:00)				
28-Aug	29-Aug	30-Aug	31-Aug			
		<u>Noise</u> Daytime (07:00-19:00)				

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

#### **Noise Monitoring Station**

Intake BR6 - Man Yuen Garden (NC4) Intake DG 1 - Blk D Villa Monte Rosa (NC5) and Rosaryhill School (NC6) Intake E5A - Buddist Li Ka Shing Care & Attention Home for the Elderly (NC7) Intake E7 - Marymount Secondary School (NC8) and 117 Blue Pool Road (NC9) Intake MA14 - The Harbour View (NC10) Intake PFLR1 - Honey Court (NC11) Intake PFLR1 - Honey Court (NC11) Intake RR1 - Ying Wa Girl's School (NC12) and Peaksville Court (NC13) Intake THR2 - Hong Kong Japanese School (NC14) Intake W0 - Hong Kong Academy (NC15) Intake W5 - Raimondi College (NC16) Intake W8 - Hong Kong Institute of Technology (NC17) and Blk A, 80 Robinson Road (NC18) Intake P5 - Villa Veneto (NC19)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Aug	2-Aug	3-Aug	4-Aug	5-Aug	6-Aug
		<u>Noise</u> Daytime (07:00-19:00)				
7-Aug	8-Aug	9-Aug	10-Aug	11-Aug	12-Aug	13-Aug
		<u>Noise</u> Daytime (07:00-19:00)				
14-Aug	15-Aug	16-Aug	17-Aug	18-Aug	19-Aug	20-Aug
				<u>Noise</u> Daytime (07:00-19:00)		
21-Aug	22-Aug	23-Aug	24-Aug	25-Aug	26-Aug	27-Aug
		<u>Noise</u> Daytime (07:00-19:00)				
28-Aug	29-Aug	30-Aug	31-Aug			
		<u>Noise</u> Daytime (07:00-19:00)				

### Drainage Improvement in Northern Hong Kong Island - Hong Kong West Drainage Tunnel Tentative Impact Ground Borne Constructon Noise Schedule for August 2011

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

#### Noise Monitoring Station

GNC7 - Hong Villa

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

### Appendix E - 1-hour TSP Monitoring Results

Station AQ1 (True Light Middle School of Hong Kong)


Date	Sampling	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m <sup>3</sup> /min.)	Av. flow	Total vol.	Conc.
Dale	Time	Condition	Temp. (K)	Pressure (Pa)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(µg/m <sup>3</sup> )
2-Jul-11	9:00	Sunny	301.1	759.2	3.3908	3.3971	0.0063	6605.3	6606.3	1.0	1.22	1.22	1.22	73.1	86.2
2-Jul-11	10:02	Sunny	301.3	759.0	3.4500	3.4571	0.0071	6606.3	6607.3	1.0	1.22	1.22	1.22	73.0	97.2
2-Jul-11	11:05	Sunny	301.5	758.8	3.4190	3.4237	0.0047	6607.3	6608.3	1.0	1.22	1.22	1.22	73.0	64.4
7-Jul-11	9:00	Sunny	302.9	756.5	3.3490	3.3547	0.0057	6632.3	6633.3	1.0	1.21	1.21	1.21	72.8	78.3
7-Jul-11	10:00	Sunny	303.1	756.3	3.3629	3.3674	0.0045	6633.3	6634.3	1.0	1.21	1.21	1.21	72.7	61.9
7-Jul-11	11:00	Sunny	303.3	756.1	3.3570	3.3636	0.0066	6634.3	6635.3	1.0	1.21	1.21	1.21	72.7	90.8
13-Jul-11	9:00	Sunny	300.5	754.7	3.3650	3.3689	0.0039	6659.3	6660.3	1.0	1.22	1.22	1.22	72.9	53.5
13-Jul-11	10:00	Sunny	300.7	754.5	3.3709	3.3757	0.0048	6660.3	6661.3	1.0	1.22	1.21	1.22	72.9	65.8
13-Jul-11	11:00	Sunny	300.9	754.3	3.3824	3.3879	0.0055	6661.3	6662.3	1.0	1.21	1.21	1.21	72.9	75.5
19-Jul-11	9:00	Sunny	300.3	753.0	3.4136	3.4161	0.0025	6686.3	6687.3	1.0	1.22	1.21	1.21	72.9	34.3
19-Jul-11	10:00	Sunny	300.5	752.9	3.4404	3.4477	0.0073	6687.3	6688.3	1.0	1.21	1.21	1.21	72.9	100.2
19-Jul-11	11:00	Sunny	300.7	752.7	3.4219	3.4288	0.0069	6688.3	6689.3	1.0	1.21	1.21	1.21	72.8	94.7
25-Jul-11	9:00	Sunny	302.4	758.5	3.4156	3.4274	0.0118	6713.3	6714.3	1.0	1.22	1.21	1.22	72.9	161.9
25-Jul-11	10:00	Sunny	302.7	758.3	3.3786	3.3847	0.0061	6714.3	6715.3	1.0	1.21	1.21	1.21	72.9	83.7
25-Jul-11	11:00	Sunny	302.9	758.1	3.4005	3.4076	0.0071	6715.3	6716.3	1.0	1.21	1.21	1.21	72.8	97.5
29-Jul-11	9:00	Cloudy	300.3	755.3	3.3434	3.3492	0.0058	6716.3	6717.3	1.0	1.22	1.22	1.22	73.0	79.5
29-Jul-11	14:00	Cloudy	302.4	753.9	3.3296	3.3372	0.0076	6717.3	6718.3	1.0	1.21	1.21	1.21	72.7	104.5
29-Jul-11	15:05	Cloudy	302.6	753.7	3.4072	3.4139	0.0067	6718.3	6719.3	1.0	1.21	1.21	1.21	72.7	92.2
														Min	34.3

Max 161.9

Average 84.6

# Appendix E - 1-hour TSP Monitoring Results

Station AQ2 (Out	tside Aegean	Terrace)	
Date	Time	Weather	Particulate Concentration ( µg/m <sup>3</sup> )
2-Jul-11	13:00	Sunny	41.4
2-Jul-11	14:00	Sunny	41.2
2-Jul-11	15:00	Sunny	48.3
7-Jul-11	13:00	Sunny	96.9
7-Jul-11	14:00	Sunny	92.1
7-Jul-11	15:00	Sunny	95.3
13-Jul-11	9:00	Sunny	89.6
13-Jul-11	10:00	Sunny	82.2
13-Jul-11	11:00	Sunny	83.0
19-Jul-11	9:00	Cloudy	92.7
19-Jul-11	10:00	Cloudy	88.5
19-Jul-11	11:00	Cloudy	90.4
25-Jul-11	13:00	Sunny	87.6
25-Jul-11	14:00	Sunny	84.2
25-Jul-11	15:00	Sunny	86.8
29-Jul-11	14:00	Cloudy	44.8
29-Jul-11	15:00	Cloudy	46.7
29-Jul-11	16:00	Cloudy	42.0
		Average	74.1
		Maximum	96.9
		Minimum	41.2



APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION


### Appendix F - 24-hour TSP Monitoring Results

Station AQ1 - True Light Middle School of Hong Kong

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m <sup>3</sup> /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure (Pa)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(µg/m³)
6-Jul-11	Cloudy	302.7	757.1	3.3284	3.3731	0.0447	6608.3	6632.3	24.0	1.21	1.21	1.21	1747.5	25.6
12-Jul-11	Sunny	300.3	754.1	3.3798	3.4840	0.1042	6635.3	6659.3	24.0	1.22	1.22	1.22	1750.4	59.5
18-Jul-11	Sunny	301.1	752.9	3.3985	3.5037	0.1052	6662.3	6686.3	24.0	1.21	1.21	1.21	1747.3	60.2
23-Jul-11	Sunny	305.5	757.8	3.3879	3.4894	0.1015	6689.3	6713.3	24.0	1.21	1.21	1.21	1741.4	58.3
29-Jul-11	Sunny	302.7	753.5	3.3521	3.4038	0.0517	6719.3	6743.3	24.0	1.21	1.21	1.21	1744.1	29.6
													Min	25.6
													Max	60.2
													Average	46.6

### Station AQ3 - Outside Site Office (Western Portal)

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m <sup>3</sup> /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure (Pa)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m <sup>3</sup> /min)	(m <sup>3</sup> )	(µg/m <sup>3</sup> )
6-Jul-11	Sunny	302.7	757.1	3.3845	3.4814	0.0969	10427.1	10451.1	24.0	1.21	1.21	1.21	1746.8	55.5
12-Jul-11	Sunny	300.3	754.1	3.3940	3.5862	0.1922	10451.1	10475.1	24.0	1.22	1.21	1.22	1749.8	109.8
18-Jul-11	Sunny	301.1	752.9	3.4149	3.5167	0.1018	10475.1	10499.1	24.0	1.21	1.21	1.21	1746.6	58.3
23-Jul-11	Sunny	305.5	757.8	3.4075	3.5495	0.1420	10499.1	10523.1	24.0	1.21	1.21	1.21	1740.8	81.6
29-Jul-11	Sunny	302.4	753.9	3.3580	3.4001	0.0421	10547.1	10571.1	24.0	1.21	1.21	1.21	1744.5	24.1
													Min	24.1
													Max	109.8
													Average	65.9



APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

### Appendix G - Noise Monitoring Results

						U	nit: dB (A) (30-min)	
Date	Time	Weather	Measured Noise Level		Measured Noise Level		Corresponding Baseline Level <sup>(1)</sup>	Corrected Measured Noise Level <sup>(2)</sup>
					L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
5-Jul-11	16:50	Sunny	67.3	68.5	63.7	70.0	N/A	N/A
11-Jul-11	16:50	Cloudy	67.6	69.0	65.5	70.0	N/A	N/A
21-Jul-11	16:50	Sunny	67.2	68.3	64.5	70.0	N/A	N/A
26-Jul-11	16:50	Sunny	66.7	68.3	64.0	70.0	N/A	N/A

Location NC2	- The Leger	nd						
						U	nit: dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise	Level	Limit Level	Corresponding Baseline Level (1)	Corrected Measured Noise Level <sup>(2)</sup>
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
5-Jul-11	16:05	Sunny	64.3	67.1	62.0		N/A	N/A
11-Jul-11	16:05	Cloudy	68.6	69.9	65.7	75.0	N/A	N/A
21-Jul-11	16:05	Sunny	65.3	67.2	62.4	75.0	N/A	N/A
26-Jul-11	13:45	Sunny	69.6	76.3	63.2		N/A	N/A

Location NC3	- Outside A	egean Terrace	)					
						U	nit: dB (A) (30-min)	
Date	Time	Weather	Mea	Measured Noise Level			Corresponding Baseline Level (1)	Corrected Measured Noise Level <sup>(2)</sup>
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
5-Jul-11	8:00	Sunny	50.9	54.3	47.2		N/A	N/A
11-Jul-11	8:00	Sunny	52.3	55.9	47.2	75.0	N/A	N/A
21-Jul-11	8:00	Sunny	50.2	53.4	47.9	75.0	N/A	N/A
26-Jul-11	8:00	Sunny	51.3	54.2	49.3		N/A	N/A

Location NC4	Location NC4 - Man Yuen Garden													
						U	nit: dB (A) (30-min)							
			Moa	sured Noise I	ovol	Limit Level	Corresponding Deceling Level (1)	Corrected						
Date	Time	Weather	Mea	suleu Noise I	Level	Limit Level	Corresponding Baseline Level (1)	Measured Noise Level (2)						
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>						
5-Jul-11	13:00	Sunny	70.6	73.9	68.2		N/A	N/A						
11-Jul-11	13:00	Sunny	70.2	73.9	68.4	75.0	N/A	N/A						
21-Jul-11	13:00	Sunny	68.2	71.3	66.9	75.0	N/A	N/A						
26-Jul-11	13:00	Sunny	69.3	72.7	66.4		N/A	N/A						

Location NC5	Location NC5 - Blk D Villa Monte Rosa													
						U	nit: dB (A) (30-min)							
			Maa	sured Noise I	aval	Limit Level	Oseran and the provide state of the state (1)	Corrected						
Date	Time	Weather	Iviea	suleu Noise I	Level	Linit Level	Corresponding Baseline Level (1)	Measured Noise Level (2)						
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>						
5-Jul-11	9:40	Sunny	65.7	68.2	61.4		N/A	N/A						
11-Jul-11	9:40	Sunny	65.4	67.3	61.6	75.0	N/A	N/A						
21-Jul-11	9:40	Sunny	67.3	69.2	61.6	75.0	N/A	N/A						
26-Jul-11	9:40	Sunny	64.9	65.8	61.3		N/A	N/A						

Location NC6	ocation NC6 - Rosaryhill School														
						U	nit: dB (A) (30-min)								
Date	Time	Weather	Mea	sured Noise I	_evel	Limit Level	Corresponding Baseline Level <sup>(1)</sup>	Corrected Measured Noise Level <sup>(2)</sup>							
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>							
5-Jul-11	10:15	Sunny	61.2	64.3	57.3	70.0	N/A	N/A							
11-Jul-11	10:10	Sunny	62.1	66.2	60.1	70.0	N/A	N/A							
21-Jul-11	10:15	Sunny	63.2	68.6	61.2	70.0	N/A	N/A							
26-Jul-11	10:20	Sunny	65.7	68.9	61.3	70.0	N/A	N/A							

Location NC7 - Buddist Li Ka Shing Care & Attention Home for the Elderly											
		Weather		Unit: dB (A) (30-min)							
Date	Time		Measured Noise Level			Limit Level	Corresponding Baseline Level (1)	Corrected Measured Noise Level <sup>(2)</sup>			
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>			
5-Jul-11	15:20	Sunny	73.2	74.6	72.7		N/A	N/A			
11-Jul-11	15:20	Cloudy	71.9	74.5	68.6	75.0	N/A	N/A			
21-Jul-11	15:20	Sunny	74.8	75.3	73.7	75.0	N/A	N/A			
26-Jul-11	13:00	Sunny	74.5	76.9	71.3		N/A	N/A			

### Appendix G - Noise Monitoring Results

Location NC8 - Marymount Secondary School											
			Unit: dB (A) (30-min)								
Date	Time	Weather	Measured Noise Level			Limit Level	Corresponding Baseline Level <sup>(1)</sup>	Corrected Measured Noise Level <sup>(2)</sup>			
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>			
5-Jul-11	14:25	Sunny	66.5	68.7	60.6	70.0	N/A	N/A			
11-Jul-11	14:25	Cloudy	67.5	69.4	64.9	70.0	N/A	N/A			
21-Jul-11	14:25	Sunny	66.4	70.2	62.1	70.0	N/A	N/A			
26-Jul-11	16:05	Sunny	69.8	72.5	62.9	70.0	N/A	N/A			

Location NC9 - 117 Blue Pool Road											
		Weather		Unit: dB (A) (30-min)							
Date	te Time		Measured Noise Level			Limit Level	Corresponding Baseline Level <sup>(1)</sup>	Corrected Measured Noise Level <sup>(2)</sup>			
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>			
5-Jul-11	13:50	Sunny	71.8	73.7	60.8		N/A	N/A			
11-Jul-11	13:50	Cloudy	70.0	72.3	68.9	75.0	N/A	N/A			
21-Jul-11	13:50	Sunny	72.7	72.3	62.1	/ 5.0	N/A	N/A			
26-Jul-11	15:20	Sunny	71.2	74.3	62.8		N/A	N/A			

Location NC10 - The Harbour View											
						U	nit: dB (A) (30-min)				
Date	Time	Weather	Measured Noise Level			Limit Level	Corresponding Baseline Level <sup>(1)</sup>	Corrected Measured Noise Level <sup>(2)</sup>			
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>			
5-Jul-11	11:20	Sunny	70.4	74.2	65.3		N/A	N/A			
11-Jul-11	11:20	Sunny	70.1	73.9	67.2	75.0	N/A	N/A			
21-Jul-11	11:20	Sunny	70.2	73.9	68.2	75.0	N/A	N/A			
26-Jul-11	11:20	Sunny	70.2	73.6	67.3	]	N/A	N/A			

Location NC11 - Honey Court											
				Unit: dB (A) (30-min)							
Date	Date Time	Weather	Measured Noise Level			Limit Level	Corresponding Baseline Level (1)	Corrected Measured Noise Level <sup>(2)</sup>			
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>			
5-Jul-11	8:50	Sunny	66.3	68.4	62.4		N/A	N/A			
11-Jul-11	8:50	Sunny	66.9	68.5	62.3	75.0	N/A	N/A			
21-Jul-11	8:50	Sunny	65.3	67.2	62.6	75.0	N/A	N/A			
26-Jul-11	8:50	Sunny	65.7	69.8	61.2		N/A	N/A			

Location NC1	Location NC12 - Ying Wa Girl's School											
		Weather	Unit: dB (A) (30-min)									
			Measured Noise Level			Limit Level	Corresponding Baseline Level <sup>(1)</sup>	Corrected				
Date	Time							Measured Noise Level (2)				
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>				
5-Jul-11	13:50	Sunny	66.3	69.4	64.3	70.0	N/A	N/A				
11-Jul-11	13:50	Sunny	66.7	69.2	62.6	70.0	N/A	N/A				
21-Jul-11	13:50	Sunny	66.7	69.2	61.3	70.0	N/A	N/A				
26-Jul-11	13:50	Sunny	66.9	70.2	64.2	70.0	N/A	N/A				

Location NC13 - Peaksville Court											
		Weather		Unit: dB (A) (30-min)							
Date	Date Time		Measured Noise Level			Limit Level	Corresponding Baseline Level <sup>(1)</sup>	Corrected Measured Noise Level <sup>(2)</sup>			
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>			
5-Jul-11	14:30	Sunny	62.7	66.3	59.4		N/A	N/A			
11-Jul-11	14:30	Sunny	62.1	65.2	57.3	75.0	N/A	N/A			
21-Jul-11	14:25	Sunny	62.7	66.9	60.2	75.0	N/A	N/A			
26-Jul-11	14:35	Sunny	62.4	65.2	60.6		N/A	N/A			

#### Appendix G - Noise Monitoring Results

						U	nit: dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise I	_evel	Limit Level	Corresponding Baseline Level <sup>(1)</sup>	Corrected Measured Noise Level <sup>(2)</sup>
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
5-Jul-11	13:00	Sunny	65.2	66.3	60.1	70.0	N/A	N/A
11-Jul-11	13:00	Cloudy	64.7	66.6	63.1	70.0	N/A	N/A
21-Jul-11	13:00	Sunny	65.2	66.2	60.1	70.0	N/A	N/A
26-Jul-11	14:40	Sunny	66.1	65.3	60.0	70.0	N/A	N/A

Location NC1	5 - Hong Ko	ng Academy						
						U	nit: dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise I	Level	Limit Level	Corresponding Baseline Level <sup>(1)</sup>	Corrected Measured Noise Level <sup>(2)</sup>
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
5-Jul-11	17:40	Sunny	66.2	69.4	62.8	70.0	N/A	N/A
11-Jul-11	18:00	Sunny	66.9	69.3	64.1	70.0	N/A	N/A
21-Jul-11	17:35	Sunny	66.7	69.3	63.8	70.0	N/A	N/A
26-Jul-11	17:45	Sunny	67.2	69.4	63.2	70.0	N/A	N/A

Loouton no n	6 - Raimond					U	nit: dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise I	Level	Limit Level	Corresponding Baseline Level <sup>(1)</sup>	Corrected Measured Noise Level (2)
			L <sub>eq</sub>	L <sub>10</sub>	L 90	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
5-Jul-11	15:20	Sunny	62.9	65.3	60.1	70.0	N/A	N/A
11-Jul-11	15:20	Sunny	64.1	66.4	59.3	70.0	N/A	N/A
21-Jul-11	15:20	Sunny	64.7	68.2	60.9	70.0	N/A	N/A
26-Jul-11	15:25	Sunny	63.8	65.5	58.2	70.0	N/A	N/A

						U	nit: dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise I	_evel	Limit Level	Corresponding Baseline Level <sup>(1)</sup>	Corrected Measured Noise Level <sup>(2</sup>
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
5-Jul-11	16:10	Sunny	68.7	70.9	66.3	70.0	N/A	N/A
11-Jul-11	16:10	Sunny	68.7	69.9	65.3	70.0	N/A	N/A
21-Jul-11	16:10	Sunny	68.4	71.3	64.2	70.0	N/A	N/A
26-Jul-11	16:25	Sunny	68.7	70.2	66.9	70.0	N/A	N/A

Location NC1	8 - Blk A, 80	Robinson Roa	ad					
						U	nit: dB (A) (30-min)	
			Maa	sured Noise I	ovol	Limit Level	O management in a Decentine Level (1)	Corrected
Date	Time	Weather	Mea	sured Noise I	Level	Liniit Level	Corresponding Baseline Level (1)	Measured Noise Level (2)
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
5-Jul-11	16:50	Sunny	70.1	73.8	66.5		N/A	N/A
11-Jul-11	16:55	Sunny	70.9	74.3	68.1	75.0	N/A	N/A
21-Jul-11	16:50	Sunny	70.2	73.9	68.2	75.0	N/A	N/A
26-Jul-11	16:50	Sunny	69.2	72.8	65.2		N/A	N/A

						U	nit: dB (A) (30-min)	
Date	Time	Weather	Mea	sured Noise	Level	Limit Level	Corresponding Baseline Level (1)	Corrected Measured Noise Level <sup>(2)</sup>
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>
5-Jul-11	9:30	Sunny	65.3	68.2	61.7		N/A	N/A
11-Jul-11	9:10	Cloudy	68.9	70.2	66.5	75.0	N/A	N/A
21-Jul-11	9:30	Sunny	53.5	54.6	52.1	75.0	N/A	N/A
26-Jul-11	9:00	Sunny	63.4	65.9	61.3		N/A	N/A

Location GNC	7 - Hong Vill	а			
			Uni	t: dB (A) (30-ı	min)
Date	Time	Weather	Mea	sured Noise I	_evel
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>
5-Jul-11	10:55	Sunny	62.4	64.8	52.7
11-Jul-11	10:45	Cloudy	61.4	65.0	58.7
21-Jul-11	10:55	Sunny	63.5	65.1	53.4
26-Jul-11	10:20	Sunny	58.0	59.5	52.7


Note:

(1) The corresponding baseline noise levels were derived from the baseline monitoring results at the corresponding stations and time period.


(2) The corrected measured noise levels will be adopted when the measured noise levels exceed the noise limit level. The correction would take into account the effect of the background/baseline noise levels. The baseline noise level corresponding to that particular monitoring time period will be used for such


correction.


(3) N/A – Not applicable (Measured Noise Level  $\,\leq\,$  Limit Level)

















APPENDIX H SUMMARY OF EXCEEDANCE Contract No. DC/2007/10 – Design and Construction of Hong Kong West Drainage Tunnel Exceedance Report

**Eastern Portal** 

- (A) Exceedance Report for Air Quality (1 hour TSP) (NIL in the reporting month)
- (B) Exceedance Report for Air Quality (24 hours TSP) (NIL in the reporting month)
- (C) Exceedance Report for Construction Noise (NIL in the reporting month)

### Western Portal

- (D) Exceedance Report for Air Quality (1 hour TSP) (NIL in the reporting month)
- (E) Exceedance Report for Air Quality (24 hours TSP) (NIL in the reporting month)
- (F) Exceedance Report for Construction Noise (One Action Level exceedance was recorded for the complaint received on 2 July 2011)

## Intake DG1

(G) Exceedance Report for Construction Noise (NIL in the reporting month)

### Intake E5A

(H) Exceedance Report for Construction Noise (NIL in the reporting month)

### Intake E7

(I) Exceedance Report for Construction Noise (NIL in the reporting month)

### **Intake MA14**

(J) Exceedance Report for Construction Noise (NIL in the reporting month)

## Intake PFLR1

(K) Exceedance Report for Construction Noise (One Action Level exceedance was recorded for the complaint received on 27 July 2011)

#### Intake RR1

(L) Exceedance Report for Construction Noise (NIL in the reporting month)

## Intake THR2

(M)Exceedance Report for Construction Noise (NIL in the reporting month)

## Intake W0

(N) Exceedance Report for Construction Noise (NIL in the reporting month) Intake W5

(O) Exceedance Report for Construction Noise (NIL in the reporting month)

## Intake P5

(P) Exceedance Report for Construction Noise (One Action Level exceedance was recorded for the complaint received on 8 July 2011)

## Intake W8

(Q) Exceedance Report for Construction Noise (NIL in the reporting month)

## Intake BR6

(R) Exceedance Report for Construction Noise (NIL in the reporting month)

## Intake CR1

(S) Exceedance Report for Construction Noise (One Action Level exceedance was recorded for the complaint received on 30 July 2011)

Intake GL1

(T) Exceedance Report for Construction Noise (NIL in the reporting month)

APPENDIX I SITE AUDIT SUMMARY

# Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	110707
Date	7 July 2011
	08:30 - 17:00

DCN		Related
Ref. No.	Non-Compliance None identified	Item No.
-		- Related
Ref. No.	Remarks/Observations	Item No.
10111101	A. Water Quality	
110707-001	• Wastewater was observed directing to public drain at Intake W10. The Contractor was reminded to connect the site drain and sedimentation tank, so that the wastewater can be treated before discharging out.	B7i.
	B. Air Quality	
110707-002	• The stockpile was observed to be disposed at Intake DG1. The Contractor was reminded to cover the stockpile properly after work, to avoid dust generation.	D6
	C. Noise	
	No environmental deficiency was identified during site inspection.	
	D. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
÷	E. Ecology	
	No environmental deficiency was identified during site inspection.	
	F. Marine Ecology	
	No environmental deficiency was identified during site inspection.	
	G. Reminders	
110707-R03	• The deposited mud along the site drain at Intake P5 should be cleared.	F9
110707-R04	• To provide drip tray at underneath the oil drum at Intake P5.	F3i.
110707-R05	• To replace the worn sand bag at Intake P5.	F9
110707-R06	• To clear the stagnant water within the wheel washing facility at Intake GL1.	B15
	H. Others	
	• Follow-up on previous audit section (Ref. No.:110630), all environmental deficiencies were improved/ rectified by the Contractor.	

Recorded byTY Yeung7 July 2011Checked byDr. Priscilla Choy7 July 2011		Name	Signature	Date
Checked by Dr. Priscilla Choy 7 July 2011	Recorded by	TY Yeung	from	7 July 2011
	Checked by	Dr. Priscilla Choy	NT	7 July 2011

(

# Weekly Site Inspection Record Summary (For Western Portal Only)

# **Inspection Information**

Í

Checklist Reference Number	110705
Date	5 July 2011 (Tuesday)
Time	10:00-10:40

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	A. Water Quality	
	No environmental deficiency was identified during site inspection.	
	G. Reminders	
	No environmental deficiency was identified during site inspection.	
*****	H. Others	
	• NIL	

	Name	Signature	Date
Recorded by	Chiu King Wai	lfm	5 July 2011
Checked by	Dr. Priscilla Choy	Nit	5 July 2011
			•

.

# Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel

# Weekly Site Inspection Record Summary Inspection Information

Inspection information		
Checklist Reference Number	110714	
Date	14 July 2011	
Time	08:30 - 17:30	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	
Ref. No.	Remarks/Observations	Related Item No.
110714-002	<ul> <li>A. Water Quality</li> <li>The discharge from sedimentation tank was observed milky. The Contractor was reminded to review the effectiveness of the desilting facility at Intake BR6.</li> </ul>	В9
····	B. Air Quality     No environmental deficiency was identified during site inspection.	
·····	C. Noise     No environmental deficiency was identified during site inspection.	
110714-001	<ul> <li>D. Waste / Chemical Management</li> <li>Oil drum was observed to be stored without drip tray at Western Portal. The Contractor was</li> </ul>	
	reminded to provide a drip tray in accordance with relevant WCO requirement.         E. Ecology         • No environmental deficiency was identified during site inspection.	F3i.
	F. Marine Ecology         • No environmental deficiency was identified during site inspection.	
	G. Reminders	
10714-R03	The deposited mud along the site drain at Western Portal should be cleared, to avoid blockage of drainage channel.	B14
10714-R04	• The silty water should be cleared within H-pile at Intake W5.	B15
10714-R05	• To clear the worn sand bag at Intake E5A.	F9
10714-R06	• To clear the stagnant water within the drip tray at Intake MB16, to avoid overflow of grease water.	B15
	<ul> <li>H. Others</li> <li>Follow-up on previous audit section (Ref. No.:110707), all environmental deficiencies were</li> </ul>	
	improved/ rectified by the Contractor.	

Name	Signature	Date
TY Yeung	The .	14 July 2011
Dr. Priscilla Choy	NI	14 July 2011
	TY Yeung	TY Yeung

# Weekly Site Inspection Record Summary (For Western Portal Only)

# **Inspection Information**

Checklist Reference Number	110713
Date	13 July 2011 (Wednesday)
Time	15:30-15:55

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	A. Water Quality	
	No environmental deficiency was identified during site inspection.	
	G. Reminders	
,	No environmental deficiency was identified during site inspection.	
	H. Others	
	• NIL	

	Name	Signature	Date
Recorded by	Chiu King Wai	1/~	13 July 2011
Checked by	Dr. Priscilla Choy	WI	13 July 2011
	-		

Ĺ

CINOTECH MA8001

•

ł

ĺ

# Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	110721
Date	21 July 2011
Time	08:30 - 17:00

Ref. No.	Non-Compliance	Relate Item N
-	None identified	-
		Relate
Ref. No.	Remarks/Observations	Item N
	A. Water Quality	
	No environmental deficiency was identified during site inspection.	
	B. Air Quality	
	No environmental deficiency was identified during site inspection.	
	C. Noise	
	No environmental deficiency was identified during site inspection.	
	D. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	E. Ecology	
	No environmental deficiency was identified during site inspection.	
	F. Marine Ecology	
	No environmental deficiency was identified during site inspection.	
	G. Reminders	
110721-R01	Clear deposited mud along the site drain at WP.	B9
110721-R02	Provide the plug for the drip tray at Intake W10.	F9
110721-R03	• Ensure the compressor's door close when operation and properly maintenance of the equipment should be provided to avoid dark smoke at Intake W10 and E7.	E9
110721-R04	• Clear the standing water with oil as chemical waste at the drip tray at Intake RR1 and within the wheel washing bay at E5A respectively.	B8ii.
110721-R05	• To remove the construction materials at the public road at Intake W8.	F5ii.
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 110714), all environmental deficiencies were improved/ rectified by the Contractor except item 110714 - R03. Follow-up action is needed and remarked as 110721- R01.	

	Name	Signature	Date
Recorded by	TY Yeung	ton.	21 July 2011
Checked by	Dr. Priscilla Choy	WI	21 July 2011

# Weekly Site Inspection Record Summary (For Western Portal Only)

## Inspection Information

Checklist Reference Number	110719
Date	19 July 2011 (Tuesday)
Time	15:30-16:00

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	A. Water Quality	
	No environmental deficiency was identified during site inspection.	
	G. Reminders	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• NIL	

	Name	Signature	Date
Recorded by	Chiu King Wai	//w	19 July 2011
Checked by	Dr. Priscilla Choy	Wit	19 July 2011

ł

# Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	110728
Date	28 July 2011
Time	14:00 - 17:00

D.C.N.		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	
		Related
Ref. No.	Remarks/Observations	Item No.
	A. Water Quality	
110728-001	• Stockpile was observed to be exposed at Intake W10. The Contractor was reminded to	B5
	provide the bunding area around it and clear it as soon as possible, to prevent from directing	
·····	to the public during rain.	
	P. Ala Ouglita	
, 	B. Air Quality	
	No environmental deficiency was identified during site inspection.	******
	C. Noise	
	No environmental deficiency was identified during site inspection.	
	· no on monimental denoisity was identified during site inspection.	
	D. Waste / Chemical Management	,
	No environmental deficiency was identified during site inspection.	
	E. Ecology	
	No environmental deficiency was identified during site inspection.	
	F. Marine Ecology	
	No environmental deficiency was identified during site inspection.	
	G. Reminders	
110700 000		
110728-R02	• Clear the stagnant water within the H-pile at Intake W10 and W5.	B15
	H. Others	
110728-F03	• Western Portal, Intake E7, RR1, E5A and W8 were not inspected during the site inspection.	
	Follow-up actions are needed for all outstanding items.	

	Name	Signature	Date
Recorded by	TY Yeung	And the second s	28 July 2011
Checked by	Dr. Priscilla Choy	WI	28 July 2011

(

ţ

# Weekly Site Inspection Record Summary (For Western Portal Only)

# Inspection Information

(

l

Checklist Reference Number	110725
Date	25 July 2011 (Monday)
Time	14:05-14:45

Ref. No.	Non Compliance	Related
Kel. Hu.	Non-Compliance None identified	Item No.
-		-
Ref. No.	Remarks/Observations	Related Item No.
	A. Water Quality	
	No environmental deficiency was identified during site inspection.	
	G. Reminders	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• NIL	

	Name	Şignature	Date
Recorded by	Chiu King Wai	lu	25 July 2011
Checked by	Dr. Priscilla Choy	W-T	25 July 2011

APPENDIX J ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

Types of Impacts	Mitigation Measures	Status
Construction Dust	Dust Mitigation Measures	
	• The Contractor shall undertake at all times to prevent dust nuisance as a result of his activities. Effective dust suppression measures should be installed to minimize air quality impacts, at the boundary of the site and at any sensitive receivers.	^
	• No blasting shall be carried out when the strong wind signal or tropical cyclone warning signal No. 3 or higher is hoisted (unless prior permission of the Commissioner of Mines is obtained).	^
	• Effective water sprays shall be used during the delivery and handling of all raw sand, aggregate and other similar materials, when dust is likely to be created, to dampen all stored materials during dry and windy weather. Watering of exposed surfaces shall be conducted as often as possible depending on the circumstances.	^
	<ul> <li>A watering programme of once every 2 hours in normal weather conditions, and hourly in dry/windy conditions.</li> </ul>	^
	• Any stockpile of dusty material cannot be immediately transported out of the Site shall be either: a) covered entirely by impervious sheeting; b) placed in an area sheltered on the top and the three sides; or c) sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.	*
	<ul> <li>Should a conveyor system be used, the Contractor shall implement the following precautionary measures. Conveyor belts shall be fitted within windboards. Conveyor transfer points and hopper discharge areas shall be enclosed to minimize dust emission. All conveyors under control of the Contractor, and carrying materials which have the potential to create dust, shall be totally enclosed and fitted with belt cleaners.</li> </ul>	^
	• Any dusty materials being discharged to vehicle from a conveying system at fixed transfer point, three-sided roofed enclosed with a flexible curtain across the entry shall be provided. Exhaust fans shall be provided for this enclosure and vented via a suitable fabric filter system.	^
	• The heights from excavated spoils are dropped should be minimise to reduce the fugitive dust arising from unloading/loading.	^
	• The Contractor shall confine haulage and delivery vehicles to designated roadways inside the site. If in the opinion of the Engineer, any motorising vehicle is causing dust nuisance, the Engineer may require that the vehicle be restricted to a maximum speed of 15km per hour while within the site area.	^
	• Areas within the site where there is a regular movement of vehicles shall have an approved hard surface, be kept clear of loose surface materials and / or be regularly watered.	^
	• Wheel cleaning facilities shall be installed for both portals and used by all vehicles leaving the site. No earth, mud, debris, dust and the like shall be deposited on public roads. Water in the wheel cleaning facility shall be changed at frequent intervals and sediments shall be removed regularly. The Contractor shall submit details of proposals for the wheel cleaning facilities to the Engineer prior to construction of the facility. Such wheel cleaning facilities shall be usable prior to any earthwork excavation activity on site. The Contractor shall provide a hard-surfaced road between any cleaning facility and the public road.	^
	• Chemical wetting agents shall only be used on completed cuts and fills to reduce wind erosion.	N/A

# Appendix J - Summary of Environmental Mitigation Implementation Schedule

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Mon-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	<ul> <li>No vehicle exhausts shall be directed towards the ground or downwards to minimize dust nuisance.</li> </ul>	^
	• Ventilation system, equipped with proprietary filters, should be provided to ensure the safe working environment inside the tunnel. Particular attention should be paid to the location and direction of the ventilation exhausts. The exhausts should not be allowed to face any sensitive receivers directly. Consideration should also be given to the location of windows, doors and direction of prevailing winds in relation to the nearby sensitive receivers.	^
	• In the event of any spoil or debris from construction works being deposited on adjacent land, or stream, or any silt being washed down to any area, then all such spoil, debris or material and silt shall be immediately removed and the affected land and areas restored to their natural state by the Contractor to the satisfaction of the Engineers.	٨
	In addition, based on the Air Pollution Control (Construction Dust) Regulation, any works involved regulatory and notifiable works, such as stockpiling, loading and unloading of dusty materials, shall take precautions to suppress dust nuisance.	
	• The working area of any excavation or earthmoving operation shall spray with water or a dust suppression chemical immediately before, during and immediately after the operation so as to maintain the entire surface wet;	^
	• Exposed earth shall be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies; and	^
	• Any stockpile of dusty materials (greater than 20m <sup>3</sup> ) shall be either covered entirely by impervious sheeting or placed in an area sheltered on the top and three sides; and sprayed with water or a dust suppression chemical so as to maintain the entire surface wet.	^
	• Other suitable dust control measures as stipulated in Air Pollution Control (Construction Dust). Regulation, where appropriate, should be adopted.	^

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Mon-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
<b>F</b>	<u>Air borne noise</u>	
	In general, potential construction noise impact can be minimized or avoided by imposing a combination of the following mitigation measures:	
	• Noisy equipment and activities should be sited by the Contractor as far from close-proximity sensitive receivers as practical. Prolonged operation of noisy equipment close to dwellings should be avoided.	^
	• The Contractor should minimise construction noise exposure to the schools (especially during examination periods). The Contractor should liaise with the school and the Examination Authority to ascertain the exact dates and times of all examination periods during the course of the works contract and to avoid noisy activities during these periods.	*
	<ul> <li>Noisy plant or processes should be replaced by quieter alternatives. Silenced diesel and gasoline generators and power units, as well as silenced and super-silenced air compressor, can be readily obtained.</li> </ul>	^
	• Noisy activities should be scheduled to minimise exposure of nearby sensitive receivers to high levels of construction noise. For example, noisy activities can be scheduled for midday, or at times coinciding with periods of high background noise (such as during peak traffic hours).	^
	• Idle equipment should be turned off of throttled down. Noisy equipment should be properly maintained and used no more often than is necessary.	^
onstruction	• The power units of non-electric stationary plant and earth-moving plant should be quietened by vibration isolation and partial or full acoustic enclosures for individual noise-generating components.	^
oise	• Construction activities should be planned so that parallel operation of several sets of equipment close to a given receiver is avoided, thus reducing the cumulative impacts between operations. The numbers of operating items of powered mechanical equipment should be minimised. Noise can be reduced by increasing the distance between the operating equipment and the NSDs or buy reducing the numbers of equipment and the several sets of the numbers of the numbers of operating equipment and the several sets of the numbers of the n	^
	<ul> <li>NSRs or by reducing the number of items of equipment and/or construction activity in the area at any one time.</li> <li>The use of quiet plant working methods can further reduce noise level. Quiet plant is defined as Powered Mechanical Equipment (PME) whose actual sound power level is less than the value specified in the TMs for the same piece of equipment. To allow the Contractor some flexibility to select equipment to suit his needs, it is considered too restrictive to specify which specific items of silenced equipment to be used for the construction operations. It should be noted that various types of silenced equipment can be found in Hong Kong and are readily available on the market. BS 5228 also provides examples of quiet construction plant and their SWL.</li> </ul>	^
	• Construction plant should be properly maintained (well-greased, damage and worn parts promptly replaced) and operated. Construction equipment often has silencing measures built in or added on, e.g. bulldozer silencers, compressor panels, and mufflers. Silencing measures should be properly maintained and utilised. Rubber or damping materials should be introduced between metal panels to avoid rattle and reverberation of noise.	^
	<ul> <li>Equipment known to emit sound strongly in one direction should be oriented so that the noise is directed away from nearby NSRs.</li> </ul>	۸
	• Materials stockpile and other structures (such as site offices) should be effectively utilised to shield construction noise. Noise	^

Compliance of mitigation measure; X Non-compliance of mitigation measure;
 N/A Not Applicable at this stage; 

 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Mon-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of mpacts	Mitigation Measures	Status
<b>T</b>	can also be reduced by construction of temporary noise barriers which screen the lower floors from viewing the sites. Temporary noise barriers should be installed at active parts of construction areas where construction equipment is being operated in close proximity to NSRs.	
	<ul> <li>It is noted that under the WBTC No. 19/2001, all construction sites are required to use metallic site hoarding can be slightly modified (with the addition of steel backings) into temporary noise barriers. These barriers should be gap free and have a surface mass density of at least 7kg/m<sup>2</sup>.</li> </ul>	^
	<ul> <li>All hand-held percussive breakers and air compressors should comply the Noise Control (Hand-held Percussive Breakers) Regulations respectively under the NCO (Ordinance No. 75/88, NCO Amendment 1992 No.6).</li> </ul>	۸
	The Contractor shall devise, arrange methods of working and carry out the works in such manner as to minimise noise impacts on the surrounding environment, and shall provide experienced personnel with suitable training to ensure that these measures are implemented properly.	^
	Level 2 Use of Barriers	
	Level 2 mitigation measures include providing movable barriers for sites which have sufficient space for installation, full enclosures during the drilling activities at Eastern Portal and at muck pit areas for Eastern portals and cantilever-typed high rise noise barrier for intake W5 (P) and W8.	^
	Before construction of the full enclosure at muck pit area, the use of full enclosure noise barrier (Stage A) for the drilling activities at the Eastern Portal area is required. A full enclosure for the muck pit area will then be constructed at this later stage (Stage B). The full enclosure shall be gap free apart from necessary entrance/exits, which shall face towards the entrance of eastern portal to minimize the amount of noise generated from affecting the nearest RNSRs especially school (True Light Middle School of Hong Kong).	^
	5m high cantilever-typed hoarding barrier to be built at W5 (P) and W8. These enclosures/barriers should have no gaps and have a superficial surface density of at least 10kg/m <sup>2</sup> . Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period. To schedule the noise barrier erection and dismantling to the non sensitive periods of school to avoid adverse impact to W8/3.	^
	Movable barriers of 3 to 5m height with a small cantilevered upper portion and skid footing to be located within about 5 m or more for mobile equipment such that the line of sight is blocked. To provide purposes-built noise barriers or screens constructed of appropriate materials (minimum superficial density of 10kg/m <sup>2</sup> ) located close to the operating PME.	^
	Pre-drilling following by chemical splitting instead of using large excavator mounted breaker should be used as mitigation measure for rock breaking and rock drilling.	^

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;

N/A Not Applicable at this stage; • Non-compliance but rectified by \* Recommendation was made during site audit but improved/rectified by the contractor; • Non-compliance but rectified by the contractor;

<sup>#</sup> Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	No construction activity is recommended during the examination period.	^
	Ground borne noise	
	The noise level should be measured on the ground floor inside the nearest building during the TBM construction work in the daytime. If the daytime monitored ground borne noise exceeds the relevant evening/night ground borne noise criteria, evening/night construction work would not be carried out for the concerned tunnel section. Evening/night time construction work is subject to CNP application under the control of NCO.	٨
	Public relationship strategy with 24-hour hotline system.	

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Won-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
Water Quality	<ul> <li>Precautionary measures for construction work near natural streams</li> <li>The government provides guidelines (ETWB TCW NO. 5/2005 and DSD TC 2/2004) are providing guidelines to minimize impacts when there is construction work carried out at near natural streams course. Relevant mitigation measures for the intakes are summarised as follows: <ul> <li>Temporary site access to the work sites should be carefully planned and located to minimize disturbance caused to the substrates of streams/rivers and riparian vegetation by construction plant.</li> <li>Locations well away from the rivers/streams for temporary storage of materials (e.g equipment, filling materials, chemicals and fuel) and temporary stockpile of construction debris and spoil should be identified before commencement of works.</li> <li>Proposed works site areas inside, or in the proximity of, natural rivers and streams should be temporarily isolated to prevent adverse impacts on the stream water qualities.</li> <li>Stockpiling of construction materials, if necessary, should be completely properly covered and located away from any natural stream/river.</li> <li>Construction debris and spoil should be covered up and/or properly disposed of as soon as possible to avoid being washed into nearby rivers/streams by rain and local runoff.</li> </ul> </li> <li>Construction of temporary berthing point at the Western Portal</li> <li>A refuse collection vessel shall be provided to collect refuse or materials lost into the sea.</li> <li>The respective areas of the marine works will be completely enclosed by the silt curtain. The curtain shall be extended from water surface down to the seabed where it is anchored using sinker blocks. The Contractor shall inspect the silt curtain on regular basis to ensure its integrity and it is serviceable for all times.</li> </ul>	^ ^ ^ * N/A

 N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Non-compliance but rectified/improved by the contractor; • Non-compliance but rectified by the contractor;

Types of Impacts	Mitigation Measures	Status
	Transfer of armour rock onto the seabed from barge at the temporary pier location should be conducted by careful grabbing and unloading to the seabed (to minimize sediment migration).	^
	The conveyor belt should be completely covered and muddy effluent from the temporary barge should be contained, treated and disposed. Where there is transfer of excavated wastes, the Contractor should provide appropriate measures to ensure that the waste is free from floatables, putrescibes, organic wastes and toxic materials and when required a refuse collection vessel be provided to collect float refuse.	^
	Construction of stilling basin at Western Portal outfall	
	All construction for the basin should be carried out inside the temporary cofferdam which is a temporary watertight enclosure built in the water and pumped dry to expose the bottom so that construction of stilling basin can be undertaken.	^
	During the dewatering process, appropriate desilting/sedimentation devices should be provided on site for treatment before discharge. The Contractor should ensure discharge water from the sedimentation tank meet the WPCO/TM requirements before discharge.	^
	The cofferdam will remain on site until after the construction of stilling basin has been completed. The coffer dam shall be regularly inspected and maintained to ensure no spillage of waste or wastewater into the sea. Conveyance of dredged materials from the coffer dam shall be carried out cautiously to avoid spillage into the sea.	^
	The filled material for the stilling basin should be contained inside the temporary cofferdam. The top level of the cofferdam shall be constructed higher than the final backfilled level.	^
	The Contractor shall be responsible for the design, installation and maintenance of the silt curtains to minimize the impacts on the water quality and the protection of water quality. The design and specification of the silt curtains shall be submitted by the Contractor to the Engineer for approval.	N/A
	Silt curtains shall be formed from tough, abrasion resistant, permeable membranes, suitable for the purpose, supported on floating booms in such a way as to ensure that the sediment plume shall be restricted to within the limit of the works area. The silt curtain shall be formed and installed in such a way that tidal rise and fall are accommodated, with the silt curtains always extending from the surface to the bottom of the water column and held with anchor blocks. The removal and reinstallation of such curtains during typhoon conditions shall be as agreed with the Director of Marine Department. The contractor shall regularly inspect the silt curtains and check that they are moored and marked to avoid danger to marine traffic. Any damage to the silt curtain shall be repaired by the Contractor promptly and the works shall be stopped until the repair is fixed to the satisfaction of the Engineer.	N/A

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure; • Non-compliance but rectified by the contractor;

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Non-compliance but rectified/improved by the contractor;

Types of Impacts	Mitigation Measures	Status
_	Transfer of rock fill material (armour rock) from the barge onto the site location should be conducted by grabbing and placement on the seabed to minimize sediment migration. No free dropping of the material will be allowed.	^
	Prior to the construction of armor rock based panel, a silt curtain shall also be installed prior to carry out any marine works as a preventive mitigation measure.	N/A
	Construction of TBM tunnel at both portals and intakes	
	Recycled water will be used at the cutter face for cooling purposes. Used water will be collected and discharged to a settling tank for settlement. Excess water from the settling tank will be transferred to the water treatment plant on site where the addition of flocculants will assist in settlement of solids. The Contractor should ensure discharge water from the sedimentation tank meet the WPCO/TM requirements before discharge.	^
	During the drilling process, all flushing water will be recycled for use. Discharge of the treated water to nearby drainage system shall be allowed provided that it has been treated to a level meeting with statutory requirements.	^
	Water flow at streams should be maintained by a temporary diversion system during the construction phase of intakes and manhole drop shafts.	^
	General Construction Activities and Workforce	
	A. Surface runoff	
	Effluent produced from construction activities are subjected to WPCO control. Effluent produced from sites should be diverted away from stream courses. Construction works near stream course should be scheduled in the dry season as far as practical to avoid excessive site runoff discharge.	*
	Under the <i>Water Pollution Control Ordinance</i> (WPCO), turbid water from construction sites must be treated to minimize the solids content before being discharged into storm drains. The suspended solids load can be reduced by directing the runoff into temporary sand traps or other silt-removal facilities, and other good and appropriate site management practices. Advice on the handling and disposal of construction site discharge is provided in the ProPECC Paper (PN 1/94) on Construction Site Drainage.	*
	A drainage system layout should be prepared by the Contractor for each of the works areas (portals and intakes), detailing the facilities and measures to manage pollution arising from surface runoff from those works areas. The drainage layout and an associated drainage management plan to reduce surface runoff sediments and pollutants entering watercourses, should be submitted to the Engineer for approval and to EPD for agreement.	*

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure; • Non-compliance but rectified by the contractor;

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Non-compliance but rectified/improved by the contractor;

Types of Impacts	Mitigation Measures	Status
	The system should be capable of handling stormwater from the site and directing it to sediment removal facilities before discharge. If oil and grease is used on the site or brought to the site, the stormwater should pass through oil interceptors before discharge. The interceptors should have a bypass to prevent washout in heavy storms.	٨
	A temporary channel system or earth bunds or sand barriers should be provided in works areas on site to direct stormwater to silt- removal facilities. Stockpiled materials, if susceptible to erosion of rain or wind, should be covered with tarpaulins (or/similar fabric0 or hydroseedings as far as practicable especially during the wet season.	*
	Silt removal facilities should be checked and the deposited silt and grit should be removed regularly to ensure these facilities are in good working condition and to prevent blockages.	*
	Vehicle washing areas should be drained into a settlement into a settlement basin to settle out the suspended solid before discharge to storm water drains. The water should be recycled on site whenever possible. It is suggested that the wash water from the wheel wash basin is either reused for road watering or pumped to the on-site settling tanks for treatment. Water used for dust depression purposes should be minimized and an alternative soil holding agent should be considered.	^
	B. Spillage, Oil and Solvents Any contractor generating waste oil or other chemicals as a result of his activities should register as a chemical waste producer and provide a safe storage area for chemicals on site. Oil interceptors need to be regularly inspected and cleaned to avoid wash-out of oil during storm conditions. A bypass should be provided to avoid overload of the interceptor's capacity.	^
	Any spillage should be cleaned up immediately and the resulting contaminated absorbent material should be properly managed according to Waste Disposal Regulations. Spills should be contained to avoid spreading and contaminating the water resources.	^
	Oil and fuels should be used and stored properly in designated area. All fuel tanks and storage areas should be provided with locks and be sited on within sealed areas within surrounded by bunds of with a capacity equal to 110% of the storage capacity of the largest tank.	*
	Good housekeeping practices are required to minimize careless spillage and keep the work space in a tidy and clean condition. Appropriate training, including safety codes and relevant manuals, should be given to the personnel who regularly handle the chemicals on site.	^

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Won-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Mitigation Measures	Status
C. On-Site Effluent Generation Sewage arising from the additional population of workers on site should be collected in a suitable storage facility (chemical mobile toilets). Most of the work site locations are close to the public sewerage system, and therefore the use of septic tanks isare, therefore, not encouraged. Portable toilets should be used coupled with tickering away services provided by a licensed collector. They should be positioned at appropriate locations across the site to ensure no direct discharge of foul water off-site	^
<ul> <li>D. Protection of Existing Flora and Fauna</li> <li>The Contractor should provide details of the plant and operation plans at each site for approval by the Engineer before commencing</li> </ul>	
monitoring are Eastern Portal, PFLR1(P), THR2(P), TP5, TP789 and W12. The construction and demolition of the temporary pier may create short term impacts on the local marine water quality. The situation	^
will be restored once the work is finished by proper phasing of the works programme and implementation of the adequate mitigation measures (e.g. silt curtain) the impacts will be minimized. <a href="https://www.works.org">Maintaining Baseflow in Downstream Watercourses</a>	^
The final design will be developed during the detailed design stage. The exact base flow rates to be maintained at each of the intakes will be subject to detailed site investigation at design stage.	
<ul> <li>Purpose of the by-pass device is to maintain the base-flow of the affected stream course.</li> <li>The by-pass system comprises an approach link and a trapezoidal channel.</li> <li>The approach link is section with inclined profiled surface at a gradient of 1 in 100. It is used to direct the base flow to the bypass trapezoidal channel at its down stream end during the normal days.</li> </ul>	N/A N/A N/A
<ul> <li>The trapezoidal channel is sized such that it could handle the base flow in the affected stream course which is estimated to be no more than 20 l/s.</li> <li>Whenever the flow in the stream course exceeding the base flow rate, the excessive flow will overflow into the intake structure via the bettern rack structure has been ensured as the bettern.</li> </ul>	N/A
<ul> <li>The top level of the bar screen is level with the by-pass channel with an aim to receive the overflow from the by-pass channel.</li> <li>The by-pass channel is designed requiring minimum maintenance. However, it is recommended that the maintenance authority carry out regular maintenance inspection prior to onset of seasons and after significant rainstorm event to prevent</li> </ul>	N/A N/A
	<ul> <li>C. On-Site Effluent Generation</li> <li>Sewage arising from the additional population of workers on site should be collected in a suitable storage facility (chemical mobile toilets). Most of the work site locations are close to the public sewerage system, and therefore the use of septic tanks isare, therefore, not encouraged. Portable toilets should be used coupled with tickering away services provided by a licensed collector. They should be positioned at appropriate locations across the site to ensure no direct discharge of foul water off-site.</li> <li>D. Protection of Existing Flora and Fauna</li> <li>The Contractor should provide details of the plant and operation plans at each site for approval by the Engineer before commencing construction. The plans should include how the existing flora and fauna will be protected. Locations required for groundwater levels monitoring are Eastern Portal, PFLR1(P), THR2(P), TP5, TP789 and W12.</li> <li>The construction and demolition of the temporary pier may create short term impacts on the local marine water quality. The situation will be restored once the work is finished by proper phasing of the works programme and implementation of the adequate mitigation measures (e.g. silt curtain) the impacts will be minimized.</li> <li>Maintaining Baseflow in Downstream Watercourses</li> <li>The final design will be developed during the detailed design stage. The exact base flow rates to be maintained at each of the intakes will be subject to detailed site investigation at design stage.</li> <li>Purpose of the by-pass device is to maintain the base-flow of the affected stream course.</li> <li>The approach link is section with inclined profiled surface at agradient of 1 in 100. It is used to direct the base flow to the bypass trapezoidal channel at its down stream end during the normal days.</li> <li>The trapezoidal channel at its down stream end use flow rate, the excessive flow will overflow into the intake structure via the bottom rack structure. The bottom rack structu</li></ul>

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Won-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	Mitigation Measures         General         A proper waste management plan should be implemented to promote waste minimisation at source. Where waste generation is unavoidable then the potential for recycling or reuse should be explored and opportunities taken. If wastes cannot be recycled then the recommended disposal routes should be followed.         All waste materials shall be segregated into categories covering:         • Excavated material or construction waste suitable for reuse on-site         • Excavated material or construction waste suitable for public filling areas         • Remaining C&D waste for landfill         • Chemical waste, and         • General refuse         Proper segregation and disposal of construction waste should be implemented. Separate containers for inert and non-inert wastes should be provided. The inert waste should be taken to public filling area and the non-inert waste should be transported to strategic landfills.         A trip-ticket system on the solid waste transfer/disposal operations should be included as one of the contractual requirements (ETWB	Status
	TCW No. 31/2004). The Independent Environmental Checker (IEC) should responsible for auditing this system. IEC should also responsible for auditing the well-documented record system which includes: (i) quantity of waste generation, (ii) quantity of recycled material, (iii) quantity of disposed material, (iv) disposal methods and (v) sites should be implemented during construction phase. Regular cleaning and maintenance of the waste storage area should be conducted throughout the construction stage.	^ ^ ^
	Excavated spoil Control measures for soil temporarily stockpiled on-site should be taken in order to minimize the noise, generation of dust, pollution of water and visual impact. Key impacts include:	۸

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Mon-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Ypes of mpacts	Mitigation Measures	Status
	• Surface of stackniked soil should be watted with water when necessary aspecially during dry season	
	<ul> <li>Surface of stockpiled soil should be wetted with water when necessary especially during dry season</li> <li>Disturbance of stockpiled soil should be minimized</li> </ul>	^
	<ul> <li>Disturbance of stockpiled soil should be minimized</li> <li>Stockpiled soil should be monorally sourced with termouling someoically because rain storms.</li> </ul>	^
	<ul> <li>Stockpiled soil should be properly covered with tarpaulins especially heavy rain storms</li> <li>Stockpiling areas should be enclosed if possible</li> </ul>	^
	<ul> <li>Stockpling areas should be enclosed if possible</li> <li>Stockpling location should be away from the shoreline</li> </ul>	
	<ul> <li>An independent surface water drainage system equipped with silt traps should be installed at the stockpiling area</li> </ul>	
	An independent surface water dramage system equipped with sit traps should be instaned at the stockpring area	
	<u>Chemical wastes</u>	
	For those processes that generate chemical waste, it may be possible to find alternatives which generate reduced quantities or even no chemical waste, or less dangerous types of chemical waste.	٨
	Construction processes produce chemical waste, the contractor must register with EPD as a Chemical Waste Producer. Wastes classified as chemical wastes are listed in the Waste Disposal (Chemical Waste) (General) Regulation (CWR). It should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Waste published by the EPD. A producer of chemical wastes should be registered as chemical waste producer and registered with EPD.	^
	The chemical waste generated shall be properly labelled, stored and disposed of according to the CWR. Proper storage area shall be allocated on site for storage of chemical waste. The chemical waste should only be collected by a licensed collector. An updated list of licensed chemical waste collector can be obtained from EPD.	^
	In case of spillage, spill absorbent material and emulsifiers should be available on site. This material should be replaced on a regular basis and the contaminated material stored in a designated, secure place.	*
	<u>General refuse</u> A reputable waste collector should be employed by the contractor to remove general refuse from the site, separate from C&DM and chemical wastes, and on regular basis in order to minimize odour, pest and litter impacts. The burning of refuse at site is not permitted under the Air Pollution Control Ordinance (Cap 311).	^
	Office waste can be reduced through recycling of paper if volumes are large enough to warrant collection.	^
	Good management practices should be implemented to ensure that refuse is properly stored and is transported for disposal of at licensed landfills.	^

Remarks:
 ^
 Compliance of mitigation measure;
 X Non-compliance of mitigation measure;

 N/A
 Not Applicable at this stage;
 • Non-compliance but rectified by the contractor;

 \*
 Recommendation was made during site audit but improved/rectified by the contractor;

 #
 Non-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
• -	Mitigation Measures           During the detailed design stage, the following issues should also be considered as possible to further minimise the impacts: <ul> <li>Adjustment of site boundary to minimise temporary loss of natural stream habitat during construction.</li> <li>Adjustment of site boundary to minimise use of mixed woodland as temporary works area. In particular, the woodland habitat in temporary works area of the Eastern Portal will be avoided, thereby greatly reducing the area of temporary loss of woodland habitat.</li> <li>Minimizing felling of large trees.</li> <li>About 20% of trees within the works area will be transplanted. The individual of Artocarpus hypargyreus recorded within the temporary works area of HKU1, if to be encroached, would also be transplanted.</li> </ul> <li>Standard site practices including the following, should be enforced to minimise the disturbance to the surroundings:         <ul> <li>Treat any damage that may occur to large individual trees in the adjacent area using materials and methods appropriate for tree surgery.</li> <li>Reinstate work sites/disturbed areas immediately after completion of the construction works, in particular, through on-site tree/shrub planting along the woodland and shrubland section within the temporary works area. Tree/shrub species used should make reference from those in the surrounding area.</li> <li>Regularly check the work site boundaries to ensure that they are not exceeded and that no damage occurs to surrounding areas.</li> </ul> </li> <li>A total of 1.02 ha would be provided within the channelised section to maintain a deeper water depth in the expanded channel, in particular during dry season as well as a basin at the end of the channelised section to provide living space for aquatic life. Step chute in the form of a series of descending water pools would b</li>	A       A       A       A       A       A       A       A       A       A       A       A       A       A

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Mon-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	Surveys of amphibians at E4(P), PFLR1(P), W12(P), MB16, E5(B)(P), TP789(P) and P5(P) prior to commencement of construction is recommended. Frogs, including Hong Kong Cascade Frog and Lesser Spiny Frog, and tadpoles found at work areas of these proposed intake points will be collected and translocated to nearby streams that will not be affected by the project. These procedures should be performed by experienced herpetologists. A detailed translocation proposal will be submitted during the detailed design stage.	^
	Measures should also be taken to avoid runoff to streams and marine habitats. Stream/channel which could potentially be affected during construction should be prevented from sedimentation by erection of sediment barriers. Site runoff should be desilted by siltation traps in streams/channels or diverted, to reduce the potential for suspended sediments, organics and other contaminants to enter the local stream environment.	۸
Marine Ecology	Silt curtains will be deployed during the construction and demolition of the temporary berthing point. Deployment of silt curtains around the berthing point area would effectively avoid adverse water quality impacts due to barge filling. No significant ecological impact is anticipated.	N/A
	The invert of the stilling basin would be at -5.4 mPD. A cofferdam in the form of pipe-pile wall is to be constructed outside the stilling basin prior to the construction of basin. The cofferdam will be dewatered to provide a working area for construction of the stilling basin. The boulders from the seawall will then be removed by landbased grabs.	^
	Although the speed of the working vessels to be used in the Project (mainly barges) would not be high, a speed limit for marine traffic is proposed as a precautionary measure. A speed limit of 10 knots should be strictly enforced in the works area, in particular in the waters between the outfall location and the navigation channel in East Lamma Channel.	^

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Won-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
Landscape and Visual	The proposed landscape and visual mitigation measures during the construction phase include: CM1 - Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. CM2 - Existing trees to be retained on site should be carefully protected during construction. The detailed proposal for any trees felling and transplantation is subject to Lands Department's approval on tree felling application at the detailed design stage. CM3 - Trees unavoidably affected by the works should be transplanted where practical. CM4 - Compensatory tree planting should be provided to compensate for felled trees. CM5 - The extent of disturbance on the existing stream course should be minimized. Any temporary works areas within the stream course shall be reinstated after construction. CM7 – Control of night-time lighting CM8 – Erection of decorative screen hoarding	

Remarks: ^ Compliance of mitigation measure; X Non-compliance of mitigation measure;

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Won-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
	The Cultural Heritage Impact Assessment has identified the following resources which will require mitigation measures during the construction stage;	
	<u>Haw Par Mansion (including boundary wall and gate)</u> A condition survey must be undertaken by a qualified professional prior to the commencement of construction works for the tunnel portal in order to assess the structural integrity of the mansion, wall and gate (with special attention paid to any fragile architectural features). A report containing description of the types of construction, identification of fragile elements, an appraisal of the condition and a photographic record must be prepared. The report must also provide an assessment indicating whether further precautionary measures will be necessary during the construction phase, and if so provide details for sufficient protective measures, including monitoring for vibration control to ensure that no damage to the structure and fabric of the house, wall and gate results from the construction works. The report must be submitted to AMO for approval before construction activities commence. Upon approval the appropriate monitoring and precautionary measures shall be put into place.	۸
Cultural Heritage	A buffer zone with a minimum width of 3 metres and an obstruction free access point must be maintained between the boundary wall/gate and the temporary works area (during construction works associated for both the tunnel portal and the permanent vehicle access ramp). This is to enable access for routine maintenance works on the wall and to ensure that the wall is not damaged by machinery operation or related construction activities. The temporary works area will be enclosed by standard DSD site hoarding.	^
	Former Explosive Magazine of Victoria Barracks	
	A condition survey must be undertaken by a qualified professional prior to the commencement of construction works in order to assess the structural integrity of the retaining wall and the extent of damage from cracks and vegetation growth. A report containing a description of the wall's construction materials, identification of fragile and/or endangered elements, an appraisal of the condition and a photographic record of the retaining wall must be prepared. The report must also provide an assessment indicating whether further precautionary measures will be necessary during the construction phase, and if so provide details for sufficient protective measures, such as monitoring for vibration control, to ensure that no damage to the retaining wall results from the construction works. The report must be submitted to AMO for approval before construction activities commence. Upon approval the appropriate monitoring and precautionary measures shall be put into place.	۸
	A buffer zone with a minimum width of 3 metres and an obstruction free access point must be maintained between the retaining wall and the temporary works area (for the duration of the construction phase). The works area will be enclosed by standard DSD site hoarding.	^

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Mon-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

Types of Impacts	Mitigation Measures	Status
Fisheries	Silt curtain will be deployed during the construction and demolition of the temporary berthing point. With the deployment of silt curtains around the berthing point area, adverse water quality impact associated with the filling would not be anticipated. No significant fisheries impact is anticipated.	N/A
	The invert of stilling basin will be found at -5.4 mPD. A cofferdam in the form of pipe-pipe wall is to be constructed outside the stilling basin prior to the construction of basin. The cofferdam will be dewatered to provide a working space for the construction of stilling basin. The boulders from the seawall will then be removed by landbased grabs.	^
Hazard to Life	There will be no overnight storage of explosives for this project. Transportation of explosives to site for the construction of adit will be undertaken on a daily basis. The contractor is required to destroy any unused explosives before nightfall. If contractor wishes to set up magazines for overnight storage of explosives, it is necessary to carry out risk assessment and seek the relevant approval following the EIAO process.	^

N/A N/A Applicable at this stage;
 Non-compliance but rectified by the contractor;
 Recommendation was made during site audit but improved/rectified by the contractor;
 Won-compliance but rectified/improved by the contractor and awaiting IEC's further comment.

APPENDIX K EVENT ACTION PLANS

# **Appendix K - Event Action Plans**

## Event/Action Plan for Air Quality

	ACTION							
EVENT	ET	IEC	SUPERVISING OFFICER'S REPRESENTATIVE	CONTRACTOR				
ACTION LEVEL								
1.Exceedance for one sample	<ol> <li>Identify the source and investigate the causes and propose remedial measures</li> <li>Inform Supervising Officer's Representative &amp; IEC</li> <li>Repeat measurement to confirm finding</li> <li>Increase monitoring frequency to daily</li> </ol>	<ol> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> </ol>	1.Notify Contractor	<ol> <li>Rectify any unacceptable practice</li> <li>Amend working methods if appropriate</li> </ol>				
2.Exceedance for two or more consecutive samples	<ol> <li>Identify the source</li> <li>Inform Supervising Officer's Representative &amp; IEC</li> <li>Repeat measurements to confirm findings</li> <li>Increase monitoring frequency to daily</li> <li>Discuss with Supervising Officer's Representative &amp; IEC for remedial actions required</li> <li>If exceedance continues, arrange meeting with Supervising Officer's Representative &amp; IEC</li> <li>If exceedance stops, cease additional monitoring</li> </ol>	<ol> <li>Checking monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> <li>Discuss with ET, IEC and Contractor on proposed remedial actions</li> <li>Advise the Supervising Officer's Representative &amp; ET on the effectiveness of the proposed remedial measures</li> <li>Supervise the implementation of the remedial measures</li> </ol>	<ul> <li>1.Confirm receipt of notification of failure in writing</li> <li>2.Notify Contractor</li> <li>3.Ensure remedial actions properly implemented</li> </ul>	<ol> <li>Submit proposals for remedial actions to Supervising Officer's Representative within 3 working days of notification</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate</li> </ol>				
LIMIT LEVEL								
1.Exceedance for one sample	<ol> <li>Identify source,,investigate the causes and propose remedial measures</li> <li>Inform Supervising Officer's Representative &amp; IEC and EPD</li> <li>Repeat measurement to confirm finding</li> <li>Increase monitoring frequency to daily</li> <li>Assess effectiveness of Contractor's remedial actions and keep EPD and Supervising Officer's Representative &amp; IEC informed of the results</li> </ol>	<ol> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> <li>Discuss with ET and Contractor on proposed remedial actions</li> <li>Advise the Supervising Officer's Representative on the effectiveness of the proposed remedial measures</li> <li>Supervise the implementation of the remedial measures</li> </ol>	<ul><li>1.Confirm receipt of notification of failure in writing</li><li>2.Notify Contractor</li><li>3.Ensure remedial actions properly implemented</li></ul>	<ol> <li>Take immediate action to avoid further exceedance</li> <li>Submit proposals for remedial actions to Supervising Officer's Representative within 3 working days of notification</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate</li> </ol>				
2.Exceedance for two or more consecutive samples	<ol> <li>Identify source</li> <li>Inform Supervising Officer's Representative, IEC and EPD the causes &amp; actions taken for the exceedances</li> <li>Repeat measurement to confirm findings</li> </ol>	<ol> <li>Discuss amongst Supervising Officer's Representative, ET and Contractor on the potential remedial actions</li> <li>Review Contractor's remedial actions to assure their effectiveness and advise the</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing</li> <li>Notify Contractor</li> <li>In consultation with the IEC, agree with the Contractor on the remedial measures to be</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance</li> <li>Submit proposals for remedial actions to Supervising Officer's Representative within 3 working</li> </ol>				

		ACTION							
EVENT	ET	IEC	SUPERVISING OFFICER'S	CONTRACTOR					
			REPRESENTATIVE						
ACTION LEVEL									
	<ul> <li>4. Increase monitoring frequency to daily</li> <li>5. Investigate the causes of exceedance</li> <li>6. Arrange meeting with &amp; IEC and Supervising Officer's Representative to discuss the remedial actions to be taken</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep ER, IEC and EPD informed of the results</li> <li>8. If exceedance stops, cease additional monitoring</li> </ul>	Supervising Officer's Representative accordingly 3.Supervise the implementation of the remedial measures	<ul> <li>implemented</li> <li>4.Ensure remedial measure are properly implemented</li> <li>5.If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated</li> </ul>	<ul> <li>days of notification</li> <li>3. Implement the agreed proposals</li> <li>4. Resubmit proposals if problem still not under control</li> <li>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated</li> </ul>					

#### Event/Action Plan for Construction Noise

EVENT		ACTION							
	ET	IEC	SUPERVISING OFFICER'S REPRESENTATIVE	Contractor					
Action Level	<ol> <li>Notify IEC, Supervising Officer's Representative and Contractor</li> <li>carry our investigation by reviewing all the relevant monitoring data and the corresponding construction activities. Exceedances should also be confirmed by immediate verification in the field as far as practical.</li> <li>Report the results of investigation to the IEC, Supervising Officer's Representative and Contractor</li> <li>Discuss with the Contractor and formulate remedial measures</li> <li>increase monitoring frequency to check mitigation effectiveness</li> </ol>	<ol> <li>Review the analysed results submitted by the ET</li> <li>Review the proposed remedial measures by the Contractor and advise the Supervising Officer's Representative &amp; ET accordingly</li> <li>Supervise the implementation of remedial measures</li> </ol>	<ol> <li>Confirm receipt of notification of complaint in writing</li> <li>Notify Contractor</li> <li>require Contractor to proposed remedial measures for analyzed noise problem</li> <li>Ensure remedial measures are properly implemented</li> </ol>	<ol> <li>Identify practicable measures to minimize the noise impact. Submit noise mitigation proposals to ET, IEC and ET.</li> <li>Implement noise mitigation proposals</li> </ol>					
Limit Level	<ol> <li>Notify IEC, Supervising Officer's Representative, EPD and Contractor</li> <li>Identify the source(s) of impact by reviewing all the relevant monitoring data and the corresponding construction activities. Exceedances should also be confirmed by immediate verification in the field as far as practical.</li> <li>Repeat measurement to confirm findings</li> <li>Increase monitoring frequency</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>inform IEC, Supervising Officer's Representative and EPD the cause &amp; actions taken for the exceedances</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and Supervising Officer's Representative informed of the results</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst Supervising Officer's Representative, ET, and Contractor on the potential remedial actions</li> <li>Review Contractor's remedial actions to assure their effectiveness and advise the Supervising Officer's Representative &amp;ET accordingly</li> <li>Supervise the implementation of the remedial measures</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing</li> <li>Notify Contractor</li> <li>Require Contractor to propose remedial measures for the analyzed noise problem</li> <li>Ensure remedial measures are properly implemented</li> <li>If exceedance continuous, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is aborted</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance</li> <li>Identify practicable measures to minimize the noise impact. Submit proposals for remedial actions to Supervising Officer's Representative within three working days of notification</li> <li>Implement the agreed proposals</li> <li>Resubmit proposal if problem still not under control</li> <li>Stop the relevant portion of works as determined by the Supervising Officer's Representative until the exceedance is abated</li> </ol>					

## Event/Action Plan for Water Quality

	ACTION							
EVENT	ET	IEC	SUPERVISING OFFICER'S REPRESENTATIVE	CONTRACTOR				
ACTION LEVEL		l						
Action level being exceeded by one sampling day	<ol> <li>Repeat in situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC, contractor and Supervising Officer's Representative;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods.</li> <li>Discuss mitigation measures with IEC and Contractor</li> <li>Repeat measurement on next day of exceedance.</li> </ol>	<ol> <li>Discuss with ET and Contractor on the mitigation measures. Review proposals on mitigation measures submitted by Contractor and advise the Supervising Officer's Representative accordingly; and</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Discuss with IEC on the proposed mitigation measures; and</li> <li>Make agreement on the mitigation measures to be implemented.</li> </ol>	<ol> <li>Inform the Supervising Officer's Representative and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ET and IEC and propose mitigation measures to IEC and Supervising Officer's Representative;</li> <li>Implement the agreed mitigation measures.</li> </ol>				
Action level being exceeded by more than one consecutive sampling days	<ol> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC, contractor;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC, Supervising Officer's Representative and Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Prepare to increase the monitoring frequency to daily;</li> <li>Repeat measurement on next day of exceedance.</li> </ol>	<ol> <li>Discuss with ET and Contractor on the mitigation measures. Review proposals on mitigation measures submitted by Contractor and advise the Supervising Officer's Representative accordingly; and</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Discuss with IEC on the proposed mitigation measures; and</li> <li>Make agreement on the mitigation measures to be implemented.</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Inform the Supervising Officer and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment and</li> <li>Consider changes of working methods;</li> <li>Discuss with ET and IEC and propose mitigation measures to IEC and Supervising Officer's Representative within 3 working days;</li> <li>Implement the agreed mitigation measures.</li> </ol>				
LIMIT LEVEL								
Limit level being exceeded by one sampling day	<ol> <li>Repeat measurement on next of exceedance to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC, contractor, Supervising Officer's Representative and EPD;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC, Supervising Officer's Representative and Contractor.</li> </ol>	<ol> <li>Check monitoring data submitted by ET and Contractor's working methods.</li> <li>Discuss with ET and Contractor on possible mitigation measures;</li> <li>Review the proposed mitigation measures submitted by Contractor and advise the Supervising Officer's Representative accordingly;</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing</li> <li>Discuss with IEC, ET and Contractor on the proposed mitigation.</li> <li>Request Contractor to view the working methods.</li> <li>Ensure mitigation measures are properly implemented.</li> </ol>	<ol> <li>Inform the Supervising Officer's Representative and confirm notification of the non-compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment and consider changes of working methods;</li> <li>Discuss with ET, IEC and Supervising Officer's Representative and propose mitigation measures to Supervising Officer's Representative and IEC within 3 working days;</li> </ol>				

		AC	CTION	
EVENT	ET	IEC	SUPERVISING OFFICER'S REPRESENTATIVE	CONTRACTOR
				5. Implement the agreed mitigation measures.
Limit level being exceeded by more than one consecutive sampling days	<ol> <li>Repeat measurement on next of exceedance to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform IEC, contractor, Supervising Officer's Representative and EPD;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC, Supervising Officer's Representative and Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days.</li> </ol>	<ol> <li>Check monitoring data submitted by ET and Contractor's working methods.</li> <li>Discuss with ET and Contractor on possible mitigation measures;</li> <li>Review the proposed mitigation measures submitted by Contractor and advise the Supervising Officer's Representative accordingly;</li> <li>Supervise the implementation of mitigation measures.</li> </ol>	<ol> <li>Discuss with IEC, ET and Contractor on the proposed mitigation measures;</li> <li>Request Contractor to critically review the working methods;</li> <li>Make agreement on the mitigation measures to be implemented;</li> <li>Ensure mitigation measures are properly implemented;</li> <li>Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit level</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance</li> <li>Discuss with ET, IEC and Supervising Officer's Representative and propose mitigation measures to Supervising Officer's Representative and IEC within 3 working days;</li> <li>Implement the agreed mitigation measures;</li> <li>Resubmit proposals of mitigation measures if problem still not under control;</li> <li>As directed by the Supervising Officer, to slow down or to stop all or part of the construction activities until no exceedance of Limit level.</li> </ol>

APPENDIX L COMPLAINT LOG

## **APPENDIX L – COMPLAINT LOG**

Log Ref. Loca	ation	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
Cons	struction at Eastern	Received Date	Details of Complaint The complaint was lodged by a complainant on 22 May 2008 regarding noise nuisance generated from the construction activities at the construction site of Eastern Portal	According to the Contractor, only one excavator and one generator were operated for the excavation works around 8 am on 22 May 2008 at the Eastern portal. No other construction activities were conducted. In response to the complaint, The Contractor agreed to reschedule their current works activities, with immediate effect from 23 May 2008, that only site preparation works without noise nuisance to the nearby residents will be carried out from 7:00 am to 8:00 am at the Eastern Portal area. Base on the information collected and the monitoring results, the complaint was considered not justifiable since (1) no exceedance of	Status
				the noise monitoring results was recorded in May and (2) no non- compliance or observation on noise was recorded.	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
Com-2008-05-004	Construction site at Western Portal (Marine Works)	31 May 2008	The complaint was lodged by one of the local resident on 31 May 2008 regarding the noise nuisance generated from the marine works at Western Portal.	According to the Contractor, only two derrick barges and one tug boat were operated for the seabed formation works around 18:00 hrs on 31 May 2008 at the Western Portal. No other construction activities were conducted. Base on the information collected and the monitoring results, the complaint was considered not justifiable since (1) no exceedance of the noise monitoring results was recorded in May and (2) no non- compliance or observation on noise was recorded.	Closed
Com-2008-07-007	Construction site at Eastern Portal	2 July 2008	The complaint was lodged by a resident of The Legend on 2 July 2008 regarding noise nuisance generated from the construction activities at the construction site of Eastern Portal	2 July 2008 at the Eastern portal.	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				In response to the complaint, The Contractor review his forthcoming operations within the Eastern Portal site as previous they agreed, reschedule their current works activities, with immediate effect from 23 May 2008, that only site preparation works without noise nuisance to the nearby residents will be carried out from 7:00 am to 8:00 am at the Eastern Portal area. Additional noise monitoring was conducted on 16 and 17 July 2008 during the drilling rig (Jumbo), excavator and wheel loader were operated for drilling works.	
				Base on the information collected and the monitoring results, the complaint was considered not justifiable since (1) no exceedance of the noise monitoring results was recorded in June and July 2008 and additional noise monitoring (2) no non-compliance or observation on noise was recorded.	

Log Ref.	Location	<b>Received Date</b>	<b>Details of Complaint</b>	Investigation/Mitigation Action	Status
COM-2008-10-011	Construction site at Western Portal	11 October 2008	The complaint was lodged by one of the resident of Victoria Road on 11 October regarding about the noise nuisance generated from the construction works at Western Portal	excavation works and marine works including sheet piling works were also conducted at the time of complaint at Western Portal	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				noise limit of 75 dB(A). Also, the Contractor has implemented the remedial measure that reschedule the starting time of the construction works to 8:15am on every Saturday immediately after receiving the complaint to minimize the noise nuisance to the nearby residents.	
COM-2008-10-012	Construction site at Intake TP5	15 October 2008	The complaint was lodged by a complainant on 15 October 2008 regarding about the noise generated from the GI works, which starts from 8:30 hrs to 17:30 hrs next to Aigburth at May Road.	According to the information provided by the Contractor, only rotary type drill rigs and water pumps were operated for the GI works at the time of complaint at	Closed
COM-2008-10-013	Construction site at Intake TP5	31 October 2008	The complaint was lodged by a complainant on 31 October 2008 regarding the black smoke is emitted and noise is generated from the machine at the site (Intake TP5), he needed to close the windows to prevent the black smoke from entering his flat and to attenuate the noise.	monitoring at the podium of the Valverde at May Road were conducted on 3 Nov 2008 and 24 Oct, 5 Nov, 7 Nov 2008 respectively. The Contractor agreed to reschedule	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM-2008-11-015	Construction site at Intake TP5	4 November 2008	The complaint was lodged by a complainant on 4 November regarding the noise nuisance generated from the construction works at Intake TP5.	<ul> <li>without noise nuisance to the nearby residents will be carried out from 7:00 am to 8:00 am at Intake TP5. Acoustic insulating materials have been applied for enclosing water pump and rotary type drill rigs to minimize the noise nuisance to the nearest residents.</li> <li>Base on the information collected, the noise level measured at the podium of the Valverde at May Road were well below the construction noise limit of 75 dB(A) after the Contractor has implemented the remedial measure.</li> </ul>	
COM-2008-11-016	Construction site at Western Portal	17 November 2008	soil nailing works at the		Closed

Log Ref.	Location	<b>Received Date</b>	<b>Details of Complaint</b>	Investigation/Mitigation Action	Status
			Road.	Portal (AQ3), the dust levels measured at AQ2 for 1 hour TSP and at AQ3 for 24 hour TSP were well below the Action Level (321µg/m3 for 1 hour TSP and 156µg/m3 for 24 hour TSP). Also, the Contractor has implemented the dust suppression measures to prevent dust nuisance from the construction activities including soil nailing works.	
COM-2008-11-019	Construction site at Western Portal	29 November 2008	The complaint was lodged by a complainant on 1 December 2008 regarding noise nuisance at Western Portal at 08:30 hrs approx on 29 November 2008 and 00:30 on 1 December 2008.	the temporary jetty at the time of complaint (00:30 on 1 December 2008) at Western Portal.	Closed
	Construction site at Western Portal			The complaint was considered not justifiable as Construction Noise Permit (CNP) – CNP No. GW- RS0827-08 has been granted from	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
COM-2008-12-020		28 December 2008	The complaint was lodged by a complainant on 28 December 2008 regarding the excavator was found working within Western Portal works area on Sunday.	EPD for carrying out the construction works at Hong Kong West Drainage Tunnel (Western Portal), Cyberport Road, Cyberport, Hong Kong (DSD Contract No.	
COM-2009-01-021	Muddy Water Discharged into Sea at Western Portal	21 January 2009	Muddy water was observed from discharging into the sea at Western Portal Site	Base on the information collected, the muddy water discharged into the sea is considered due to the operations of excavation of stilling basin and poor condition of the silt curtain. The Contractor agreed to review their current provisions to prevent any muddy water from discharging into the sea again and close check the	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				condition of the silt curtain.	
COM-2009-01-022(A)	Construction	12 January 2009	The complaint was lodged by a complainant, the assistant of Southern District Councillor about the resident in Baguio Villa near Victoria Road, the complainant concerns on the noisy activities carried out at Western Portal site.	Base on the information collected, the noise level measured at outside Aegean Terrace during the construction works at Western Portal site were well below the construction noise limit of 75 dB(A). Aegean	
COM-2009-01-022(B)	site at Western Portal	21 January 2009	The complaint was lodged by resident of Aegean Terrace at Sassoon Road about the noise nuisance generated from Western Portal Site.	Terrace is at location close to the major site activities compared with Baguio Vila. Also, The Contractor agreed to reschedule their current works activities, no noisy work will	Closed
COM-2009-01-022(C)		21 January 2009	The complaint was lodged by the resident in Baguio Villa near Victoria Road about noisy works at Western Portal Site.	be carried out at Western Portal Site before 8:00a.m.	
COM-2009-02-023	Construction site at Eastern Portal	7 February 2009	Complaint of Construction Noise at Early Morning (07:45hrs) at Eastern Portal	Based on the information collected, the construction noise at about 07:45hrs on 7 February 2009 was due to the checking of the backhole by the sub-contractor.	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
			Site	The Contractor was reminded to strengthen their site supervision and provide sufficient site-specific environmental training for sub- contractor to ensure that such situation would not be recurred.	
COM-2009-03-025	Construction site at Western Portal	2 March 2009 4 March 2009	Complaint of noise generated by midnight works and night- time lighting at Western Portal Site	the regular noise monitoring was	
COM-2009-03-026		7 March 2009	Complaint of pipe hitting noise at midnight at Western Portal Site.	below the construction noise limit of	
				The Contractor was reminded to strengthen their site supervision and implement necessary noise mitigation measures to minimize and avoid the construction noise impact to the residents nearby especially during the restricted hours.	Closed
				Regarding the complaint of spotlight hanging on the plant at the site portion WP, The Contractor was reminded to implement the	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				mitigation measures for Visual during the construction by controlling the night-time lighting so that the residual visual impacts can be accepted.	
COM-2009-04-028	Construction site at Western Portal	7 April 2009	Complaint of noise generated from the construction works conducted till 11:00pm at Western Portal of the Hong Kong West Drainage Tunnel.	provided by The Contractor, TBM, conveyor belt, ventilation fan, tower	
COM-2009-04-029		10 April 2009	Complaint of noise generated by TBM works at Western Portal.		
			According to the photos taken on 8 April 2009, misplacement of plant was observed at Western Portal Site. Upon advice, The Contractor immediately moved the fan properly.	Closed	
				Based on the information collected, the construction noise levels measured were well below the construction noise limit of 75 dB(A) for the period of 0700-1900 hrs on normal weekdays, 65 dB(A) for the	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				period of 0700-2300 hrs on holiday;	
				and 1900-2300 hrs on all other days	
				and baseline level for the period of	
				2300-0700 hrs of next day. The	
				ground borne noise levels measured	
				were also well below the	
				construction ground borne noise	
				standards (i.e. $65 \text{ dB}(A)$ – Daytime	
				(except General Holiday and	
				Sundays) and 55 $dB(A)$ – Daytime	
				during general holidays and Sunday	
				and all days during Evening (1900 to	
				2300 hrs). No exceedances of noise level have been recorded in March	
				and April 2009.	
				and April 2009.	
				The Contractor was advised to	
				strictly follow the conditions of the	
				permit to avoid any misplacement of	
				plants in the future. Also, The	
				Contractor should take sufficient	
				noise mitigation measures to	
				minimize the environmental impact	
				on the nearby community as	
				recommended in the approved EIA	
				report.	
				In addition, DNJV already arranged	
				tailors made training for the	
				Production Team including the	

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				senior management and foreman to explain the conditions and requirements listed on the CNP and delegated one Engineer to ensure all construction activities and PMEs to be used are fully complying with CNP and legislation requirements before the commencement of the construction activities during the restricted hour.	
				Base on the information collected, regular noise Monitoring was conducted during the night time to check the noise levels are complying with the construction noise criteria. The noise levels measured at NC3 during the construction works at night time were well below the construction noise limit.	
				The Contractor was reminded to strengthen their site supervision by delegated Engineer to ensure all construction activities and PMEs to be used are fully complying with CNP and legislation requirements and implement necessary noise mitigation measures as	

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
				recommended in the Approved EIA report to minimize and avoid the construction noise impact to the residents nearby especially during the restricted hours.	
COM-2009-04-030	Construction	30 April 2009	Complaint of Construction Noise Generated at Night at Western Portal.	diaries, TBM chainage, TBM excavation, installation of segment ring, pea gravel & mortar injection	
COM-2009-05-031	site at Western Portal	4 May 2009	Complaint of low frequency noise emitted from the construction site at Western Portal.	and installation cables & pipes at gantries were the activities conducted in the night of 30 April 2009. In accordance with the night time	
		11 May 2009	Complaint of Construction Noise nuisance generated from the Western Portal Site from day to night.	visit on 15 May 2009, the noise levels at Aegean Terrace was not high but with occasionally sound of locomotive and tower crane operations.	Closed
				No exceedance of noise level was recorded since the commencement of the project works at Western Portal Site. The noise levels measured at NC3 during the construction works were well below the construction noise limit.	
				The Contractor will continue	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM 2000 05 022		12 M 2000		implementing their mitigation measures (e.g. Instruct workers not to shout during work in the evening; no horn signal of locomotive after 6:55 pm).	
COM-2009-05-032	Construction site at Eastern Portal	13 May 2009	The complaint was lodged by a resident regarding the Construction Noise Nuisance from the construction works that were carried out from early morning till night time at Eastern Portal Site Area.	construction works were well below	Closed
COM-2009-06-035	Hong Kong West Drainage Tunnel Construction Site at Cyberport	3 June 2009	EPD received a public complaint raised by local resident regarding the transportation and disposal of construction wastes from Hong Kong West Drainage Tunnel Construction Site at Cyberport on 3 June 2009.	Base on the information collected, alternative disposal ground is proposed by The Contractor and they have been submitted the relevant information and sought the approval from Supervising Officer. The	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM-2009-06-037 COM-2009-06-038	Construction site at Eastern Portal	23 June 2009	The few noise complaints were lodged by a resident of The Legend and Ronsdale Garden regarding the Construction Noise Nuisance from the construction works at Eastern Portal Site Area since 7:00a.m and in the afternoon.The complaint was raised by a representative of Goodwell 	the noise levels measured at NC1 and NC2 during the construction works were well below the construction noise limit or baseline level.	Closed
COM-2009-08-040	Construction site at Intake PFLR1	26 August 2009	The complaint was relating to the noise generated from the construction activities of breaking of the existing boundary wall of Pokfulam Road Playground by use of	was recorded. In addition, based on	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
			the hand-held electric breaker.	atIntakePFLR1,noobservation/non-complianceonairqualitywasidentified.Theenvironmental conditions of the sitewillbecontinuouslyreviewedandmonitored.DNJVhadinstalledtarpaulinshieldingandcover tomitigatenotonlythepotentialemissionofexhaustedsmoke,butalsothevisualimpacttothevisualimpactto	
COM-2009-09-042	Construction site at Eastern Portal	21 September 2009	The complaint was raised by a resident of The Legend regarding poor housekeeping and construction noise nuisance from the Eastern Portal Site Area.	Based on the information gathered in the Investigation, the Contractor had taken action immediately to rectify the complaint of poor housekeeping. The white site office was painted green in harmony with the surrounding environment and the site was maintained in a clean and tidy condition. All materials required for temporary works were stored in an orderly manner. Regarding the complaint of construction noise impact, the noise levels measured at The Legend	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				<ul> <li>(NC2) during the construction works in the normal working hours were well below the construction noise limit level.</li> <li>Nevertheless, the Contractor is also committed to implementing sufficient noise mitigation measures as recommended in the approved EIA report to minimize the nuisance caused to the nearby residents and provide training for the workers to increase awareness of their environmental responsibilities.</li> </ul>	
COM-2009-10-044	Construction site at Eastern Portal	6 and 7 October 2009	The complaint was raised by a resident of The Legend and Ronsdale Garden regarding the construction noise nuisance from the Eastern Portal Site Area.	Based on the information gathered in the Investigation, the noise levels measured (additional noise monitoring) at The Legend (NC2) and Ronsdale Garden during the construction works including rock breaking works and soil nailing works were ranged from 68.4dB(A) to 75.3 dB(A) in the normal working hours. The Contractor is committed to implementing sufficient noise mitigation measures as	Closed

Log Ref.	Location	<b>Received Date</b>	<b>Details of Complaint</b>	Investigation/Mitigation Action	Status
				recommended in the approved EIA report to minimize the nuisance caused to the nearby residents and provide training for the workers to increase awareness of their environmental responsibilities. It is recommended to increase the construction noise monitoring frequency for Eastern Portal Site to check the mitigation effectiveness.	
COM-2009-11-054	Construction site at Western Portal	23 and 29 November 2009	The complaint was raised by a resident of Aegean Terrace regarding the construction noise nuisance from the Western Portal Site Area.	the noise levels measured at NC3 during the construction works were	Closed

Log Ref.	Location	<b>Received Date</b>	<b>Details of Complaint</b>	Investigation/Mitigation Action	Status
COM-2009-12-059	Construction site at Intake MB16	27 November 2009	The complaint was received on 2 November 2009 regarding the dust nuisance caused by the works at the Construction Site at Mount Butler Road near Clementi Road (Intake MB16). EPD subsequently issued a notice of complaint.	<ul><li>the Contractor has implemented the dust suppression measures to prevent dust nuisance from the construction activities.</li><li>During the site inspection in</li></ul>	Closed
COM-2009-12-061	Construction site at Intake PFLR1	23 and 28 December 2009	Two public complaints were received from the resident of Pok Fu Lam Road on 23rd and 28th December 2009 respectively about the construction noise nuisance from the construction site at Intake PFLR 1.	the Investigation, the noise levels measured at Honey Court (NC11)	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				routine site inspection. The innovation works included hammering and drilling on the outer walls of the building and contributed significantly to the noisy environment.	
COM-2010-01-062	Construction site at Western Portal	3 January 2010	The public complaint was received from the resident of Bel-Air through the project hotline on 3rd January 2010 about "wooing" sound heard after midnight, and he suspected that the sound was coming the construction sites at Cyberport.	the noise levels measured at NC3 during the construction works were well below the baseline level. The location of the designated noise monitoring station (NC3 – Outside Aegean Terrace) is at location close	Closed
COM-2010-01-063	Intake MB16	20 January 2010	The first complaint was raised by the resident at No.	Based on the EIA assessment results, No. 58 Mount Butler Road and	
COM-2010-01-066(1), (2) and (3)		<ul><li>23, 25, 27 January</li><li>and 2 February</li><li>2010</li></ul>	<ul><li>58 Mount Butler Road about the noise and vibration generated from the works on 20 January 2010.</li><li>Three complaints were raised</li></ul>	ground borne noise sensitive	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
			by the resident of Amber Lodge through the Project Hotline regarding the low frequent vibration from underground on 23, 25, 27 January and 2 February 2010.	The additional ground borne noise levels measured at inside Amber Lodge during the TBM works were well within the construction ground borne noise standards. The Contractor volunteered to stop the operation of the East TBM between midnight and 07:00 hours in Week 6 and 7 after which the machine has moved far away from these premises	
COM-2010-02-073	Western Portal	3 February 2010	Complaint of noise generated by the operation of plants, rock falling and flash lighting within Western Portal site area.	the noise levels measured at NC3 during the construction works were	Closed
COM-2010-03-080	Intake PFLR1	1 March 2010		Based on the information gathered in the Investigation, the noise levels	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			noise nuisance from the construction site at Intake PFLR 1		
COM-2010-03-081	Intake TP789	5 March 2010	The complaint was received from Kerry Management Ltd. on 5th March 2010 about the construction noise complaints raised by some tenants of Tavistock. They complained about the noisy activities being carried out at Intake TP789 on Saturday.	the investigation, the noise levels measured at Tregunter Path near Tavistock were below the construction noise limit and the Contractor has already implemented the noise mitigation measures to	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM-2010-03-082 and COM-2010-03-087	Western Portal	6 March 2010 15 March 2010	Two public complaints were received from the residents of Bel-Air at Western Portal on 6th and 15th March 2010 about the Construction Noise and Dust Nuisance from Hong Kong West Drainage Tunnel Construction Site at Cyberport (i.e. Western Portal Site) respectively.	the noise and air quality levels measured at NC3 and AQ2/AQ3 during the construction works were below the noise and air quality criteria respectively. Also, the Contractor has implemented appropriate environmental mitigation	Closed
COM-2010-04-094	Western Portal	9 April 2010	The public complaint was received by EPD hotline on 9 <sup>th</sup> April 2010 regarding construction dust nuisance from the Hong Kong West Drainage Tunnel construction site at Cyberport (i.e. Western Portal Site)	the air quality levels measured at AQ2 and AQ3 during the construction works were below the air quality criteria. Also, the Contractor has implemented	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				AQ3 were below the air quality criteria, we advised the Contractor to maintain the existing air quality mitigation measures, to reduce the environmental impact on the nearby residents. Nevertheless, the Contractor was reminded to review the existing measures if such measures are enough and appropriate to suit the	
COM 2010 04 007		22.4.11.2010		site condition from time to time during different construction phases to minimize the dust nuisance.	
COM-2010-04-097	Intake TP789/TP4	22 April 2010	The complaint was received from resident of Tregunter Tower on 22 <sup>nd</sup> April 2010 about the noisy activities being carried out at Intake TP789/TP4 in the morning.	Tavistock were below the construction noise limit and the Contractor has further improved the noise mitigation measures to reduce noise impact to the residents arising from the noise generation works.	Closed
				The Contractor agreed to reschedule the starting time of the noisy works to 9:00am on in the morining that no noisy works such as rock breaking	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				will be conducted before 9:00am. In addition, enclosures consist of noise absorption blankets have been applied for enclosing Intakes construction areas to minimize the noise nuisance to the nearest residents.	
COM-2010-04-100	Western Portal	30 April 2010	The public complaint was received from the resident of Bel-Air on 30 <sup>th</sup> April 2010 regarding the dust nuisance generated during loading / unloading operation from two barges at pier of Cyberport. Dark smoke was also emitted from the two barges.	AQ2 and AQ3 during the construction works were below the air quality criteria. The Contractor has taken initiative to	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM-2010-05-105	Western Portal	7 May 2010	The second complaint was received via EPD Hotline on 7 May 2010. The anonymous complainant concerned about the dark smoke emitted from the barges on 4 May 2010 and many dump trucks parking outside the Western Portal Site on 5, 6 and 7 May	<ul><li>the air quality levels measured at AQ2 and AQ3 during the construction works were below the air quality criteria.</li><li>Although the air quality levels measured at AQ2 and AQ3 were below the air quality</li></ul>	
COM-2010-05-105 (2)		17 May 2010	2010. The complaint was received via EPD Hotline on 17 May 2010. The anonymous complainant complaint about the open stockpile of dusty materials without covered entirely.	mitigation measures and review the existing measures if such measures are	Closed
				Other suitable dust control measures as stipulated in the Air Pollution Control (Construction Dust) Regulation, where appropriate, should be adopted.	
				Nevertheless, the Contractor is also committed to take sufficient dust mitigation measures as recommended in the approved EIA report including	

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				installation of 3-sided curtain-like enclosure at the conveyor discharge point to the barge to minimize the dust nuisance on the nearby residents.	
COM-2010-06-113	Intake PFLR1	2 June 2010	The complaint was received by DSD on 2 June 2010 regarding siren sound was generated from the site throughout the day which caused nuisance.	the alert system of the backhoe during operation. The backhoe was	Closed
	Western Portal	15 June 2010	A public complaint was received by EPD hotline on 15th June 2010 complained about the construction works from Hong Kong West Drainage Tunnel construction site at Cyberport (i.e. Western Portal Site) affect their health of respiratory system	the air quality levels measured at AQ2 and AQ3 during the construction works were below the Action Level $(321\mu g/m3 \text{ for } 1 \text{ hour TSP}$ and $156\mu g/m3 \text{ for } 24 \text{ hour } 100\%$	Closed
COM-2010-07-121	Western Portal	15 July 2010	Cyberport Management Office lodged a complaint in	DNJV has delivered the reply letter to Cyberport Management Office on	Closed

Log Ref.	Location	<b>Received Date</b>	<b>Details of Complaint</b>	Investigation/Mitigation Action	Status
			writing regarding the sands and mud left by the dump trucks on Cyberport road	26 July 2010 stating the following:- The stain is not mud or debris. It is liquid of granite powder. Stain on the road was caused by heavy rainstorm which brings moisture to granite powder in trucks.	
				The trucks have been equipped with tailor-made tanks to receive the liquid of granite powder. To prevent reoccurrence, DNJV will reinforce checking of these tanks and other truck conditions at work site to ensure no dripping before departure.	
				In this regard, the Contractor was reminded that all vehicles and plant should be cleaned before leaving the construction site to ensure no earth, mud and debris or other wastes is deposited on roads. Proper maintenance of the tailor-made tanks equipped at the trucks is also needed to avoid any leakage.	
COM-2010-07-123 (1)	Eastern Portal	2 August 2010	The complaint was received through the Project Hotline regarding the noise generated from construction vehicles.	Based on the information collected,	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM-2010-07-123 (2)		2 August 2010	The complaint was received by DSD concerning the noise generated from construction site at 19:00.		
COM-2010-08-125		3 August 2010	The complaint was received by DSD concerning the noise generated from construction site until 8:00 pm every night.	measures as recommended in the	
COM-2010-08-124	Intake TP789/TP4	2 August 2010	The complaint was received by DSD regarding the construction works at Tregunter Path is extremely noisy and diminishes the ability of residents of the neighborhood to enjoy outdoor facilities	the investigation, the noise levels at Tregunter Tower was within the construction noise limit of 75dB(A). The Contractor has taken initiative to minimize noise nuisance to the	Closed
COM-2010-08-124 (con'd)		5 August 2010	The complaint was received by DSD regarding the construction works at Tregunter Path is extremely noisy and diminishes the ability of residents of the neighborhood to enjoy outdoor facilities	<ul> <li>as below:</li> <li>Properly maintained and operated the construction plant (well-greased, damage and worn parts promptly replaced)</li> </ul>	
COM-2010-08-129		12 August 2010	The complaint was raised by the resident of Tregunter Path for the noisy works which	mitigate noise generated by the	

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			was carried out after 18:00hrs at Intake TP4	working period at Tregunter Path starting from 13th August 2010	
COM-2010-08-129		12 August 2010	The complaint was received from Protech Property Management Limited (the building manager of Tregunter Tower, 14 Tregunter Path, Mid-Levels, Hong Kong) regarding the noisy construction works at Tregunter Path	as below: Monday – Friday: 08:00hrs to 18:00hrs Saturday: 08:30hrs to 18:00hrs Sunday and Public Holiday: No Works	
COM-2010-08-129 (2)		13 August 2010	The complaint was received by RSS concerning the noisy work from the construction site on Saturday		
COM-2010-10-151	Eastern Portal	15 October 2010	A complaint was received from the resident of The Legend through the supervising officer on 15th October 2010 about the construction dust nuisance from Eastern Portal Site Area.	Based on the information gathered in the investigation, no exceedance of air quality level was recorded at AQ1 since the commencement of the project works for Eastern Portal Site. The potential source of air quality impact arising from the removal of tunneling spoils from the tunnel portals as well as the vehicular emissions is minimized as all TBM excavation works have been completed since 5 October 2010.	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM-2010-10-154	Eastern Portal	18 October 2010	A complaint was received from the resident of Ronsdale Garden through the DSD on 18th October 2010 about the construction noise nuisance from Eastern Portal Site Area. According to the complainant, the noise seems to be generated by a pump.	Based on the information gathered in the investigation, the noise levels measured at The Legend (NC2) and outside True Light Middle School of Hong Kong (NC1) were well below the limit level. The Contractor agreed to terminate the operation of pump during the evening (1900 – 2300) and night (2300 – 0700) time since end of October 2010 and committed to implementing sufficient noise mitigation measures as recommended in the approved EIA report to minimize the nuisance caused to the nearby residents.	Closed
COM-2010-10-155	Intake RR1	11 October 2010	A letter from the Property Management of Peaksville Court - Hong Yip Service Company Ltd was received by DNJV on 11th October 2010 about the construction noise nuisance and wastewater generated from Intake RR1 Site Area.	Based on the information gathered in the investigation, the noise levels measured at Peaksville Court (NC13) and Ying Wa Girl's School (NC12) were below the baseline/limit level. In addition, water runoff was observed leaked out to the public road from the site area according to the regular site inspection. The Contractor will seal the bottom of barriers with concrete or provided	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				with sandbag as early as possible.	
COM-2010-11-160	Intake TP789	5 November 2010	The complaint was received from Kerry Property Management and advised that some complaints from the residents of Tavistock about low frequency noise generated by the power pack within Site Portion TP789.	Based on the information gathered in the investigation, the noise levels measured at near Intake TP789 were	Closed
COM-2010-11-160(2)	Intake TP789	9 November 2010	Some residents complained the low frequency noise after the addition of sound proof sheets on the power pack at Intake TP789.	generation activities.	
COM-2010-11-163	Western Portal	6 November 2010	A complaint was received from a complainant regarding noise nuisance caused by spoils dropping directly from conveyor belt into barge (rock hitting sound) at Western Portal.		Closed
COM-2010-11-163(2)	Western Portal	7 November 2010	A complaint was received from a complainant regarding noise nuisance caused by spoils dropping from conveyor belt into storage basin (rock hitting sound). The complainant also		Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			complained the noise of ventilation fans at the Western Portal area.		
COM-2010-11-164 COM-2010-11-165	Intake TP5 Intake TP5	10 November 2010           15 and 17           November 2010	Kerry Property Management Services received several complaints from the residents of Valverde on 10 November 2010 morning regarding working noise emitted from the Intake TP5 work site in early morning (before 7:30am). Kerry Property Management Ltd phoned DSD at about 17:08 hrs on 15 November 2010 relaying some complaints from the residents	the ad-hoc noise monitoring results measured at near Valverde was met the acceptable noise levels. Drill and blast is not considered with respect to noise annoyance, as the duration of blasting is very short and infrequent. The Contractor volunteered to cancel late blasts and scheduling all blasts before 7pm as far as possible until	Closed
			of Valverde about the noise/vibration due to the blasting works in past weeks. Jennifer also requested DNJV not to carry out blasting works at nights.	the nearby adit blasting works completed by mid of December 2010 tentatively.	
COM-2010-12-170	Intake DG1	7 December 2010	The complaint was received regarding the noise arising from the excavation works, starting from 9:00 hrs, in the construction site near Evergreen Villa of Stubbs	the Investigation, the noise levels measured at NC4 and NC6 in November and December 2010 were below the construction noise limit	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			Road.	The Contractor has taken initiative to erect noise absorption blankets at the site boundary to minimize noise nuisance to the nearby residents.	
				The Contractor was reminded to review the effectiveness of the implemented noise mitigation measures from time to time during different construction phases.	
COM-2010-12-171	Intake MB16	8 December 2010	The complainant complained the works near Mount Butler Road generated dust, thus affecting the air quality in the vicinity.	DNJV would arrange water spraying at the entrance of Area B. In addition, Environmental Team and RSS would closely monitor to ensure relevant measures are effectively implemented.	Closed
COM-2010-12-173	Intake W5	14 December 2010	A complaint was received from a complainant regarding noisy construction activities at Site Portion W5 had affected her niece's study to prepare for examination.	DSD are now constructing an intake at the subject site under Hong Kong West Drainage Tunnel project. The construction work at Site Portion is expected for completion in end 2011. At the moment, the pipe piling works have been completed and the Contractor will carry out grouting work in this week and then excavation work afterwards. The noise generated by excavation works should be less than that of pipe piling	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
				works. Nevertheless, DSD would closely monitor the works in order to mitigate the noise impact to the nearby residents.	
COM-2010-12-178	Intake TP5	22 December 2010	Kerry Property Management Ltd notified that some complaints from the residents regarding the early commencement of the noise works at Intake Ste TP5 (earlier than 08:00hrs) in the past few days.		Closed
COM-2010-12-179	Eastern Portal	24 December 2010	The Property Management Office of The Legend referred the complaint from the resident to DSD regarding the intermediate noise from Eastern Portal site portion in the morning and at night.	Based on the information gathered in the investigation, the noise levels measured at NC1 and NC2 were below the limit level.	Closed
COM-2011-01-181	Eastern Portal	21 January 2011	The Property Management Office of Legend called DNJV to reflect a resident's concern on early construction noise at 8:30am on Saturday.		Closed
COM-2011-02-186	Intake GL1	18 February 2011	A complaint was received from the resident of Green Lane through the ICC on 18th February 2011 about the	Based on the information gathered in the investigation, the noise levels measured at near Green Lane was	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
			construction noise generated from the plant equipments being operated at Intake GL1 from early in the morning and ends at around 19:00 at night.	noise limit. However, the Contractor has already implemented the noise mitigation measures to reduce noise impact. The major noise source due to the raise boring works has been finished since 26th February 2011	
COM-2011-02-188	Western Portal	25 February 2011	The complaint was received from the resident of Bel Air who called hotline at 3am and 4pm on 25 Feb 2011 to complaint about noise. The complainant refuses to give details on the nosie. He claims that he will report this to the Police and requested DNJV to provide him with copy of CNP.	Based on the information gathered in the investigation, the noise levels measured at NC3 was below the limit level.	Closed
COM-2011-03-189	Western Portal	7 March 2011	Property management office of Aigburth and Valverde transferred noise complaints of residents about the vibration and early working noise emitting from the TP5 and TP789. DNJV replied to explain to the PMO.	Property management office of Aigburth and Valverde about the progress and arrangement at Site Portion TP5. The raise boring work	Closed
COM-2011-03-190	Western Portal	7 March 2011	The complaint was received from the resident of Aegean	Based on the information gathered in the investigation, the noise levels	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM-2011-03-193 (1)	Western Portal	14 March 2011	Terrace who complained about the night-time noise of Western Portal. DNJV would	measured at Western Portal was below the construction noise limit. However, the Contractor has already	
COM-2011-03-193 (2)	Western Portal	16 March 2011	review the works during the restricted hours and further improve the enclosure where necessary.	implemented the noise mitigation measures to reduce noise impact.	
COM-2011-03-192	Intake B2	14 March 2011	The PMO of Grand House at Macdonnell Road complained about the construction noise at the intake B2. In the site portion, rock excavation works was being carried out. The works was anticipated to complete in end April 2011.	Based on the information gathered in the investigation, the noise levels measured at near B2 was marginal below the construction noise limit. The Contractor has taken initiative to enclose the hydraulic breaker with noise absorption blankets to minimize noise nuisance to the nearby residents. The Contractor was reminded to review the effectiveness of the implemented noise mitigation measures from time to time during different construction phases.	Closed
COM-2011-03-195	Intake CR1	28 March 2011	The complaint was received from the resident of Conduit Tower, who complained about the construction noise at the intake CR1.	Based on the information gathered in the investigation, the noise levels measured at near CR1 was well below the construction noise limit. The Contractor has taken initiative to erect noise absorption blankets at the whole site boundary to minimize noise nuisance to the nearby residents.	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM-2011-05-210	Intake GL1	30 May 2011	The complaint was raised from the resident of Green Lane, who complained about the construction noise at the intake GL1.	The Contractor was reminded to review the effectiveness of the implemented noise mitigation measures from time to time during different construction phases. Based on the information gathered in the investigation, the noise levels measured at near Green Lane was	Closed
				However, the Contractor has already implemented the noise mitigation measures to reduce noise impact.	
COM-2011-05-211	Intake CR1	30 May 2011	The complaint was received from the resident of Conduit Tower, who complained about the construction noise at the intake CR1. The complainant mainly concerned that the noisy works at Intake CR1 started at 8:00 hrs everyday is too early. He requested to defer the working hours later.	the investigation, the noise levels measured at near CR1 was well below the construction noise limit. The Contractor has taken initiative to erect noise absorption blankets at the whole site boundary to minimize noise nuisance to the nearby residents.	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM-2011-06-214	Intake P5	2 June 2011	The public complaint was raised on 2 <sup>nd</sup> June 2011 via Environmental Protection Department (EPD) regarding the construction noise nuisance from the Hong Kong West Drainage Tunnel construction site at Intake P5.	the investigation, the noise levels measured at near P5 was well below the construction noise limit. In addition, the pipe-piling work has been stopped until the end of July	Closed
COM-2011-07-218	Western Portal	2 July 2011	A public complaint was received from the resident of Aegean Terrace on 2nd July 2011 regarding the construction noise nuisance from the Hong Kong West Drainage Tunnel construction site at Cyberport (i.e. Western Portal Site) near Aegean Terrace.	Based on the information gathered in the investigation, the noise levels measured at Western Portal was below the construction noise limit	Closed

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM-2011-07-219	Intake P5	8 July 2011	A public complaint was received from the resident of Belmont Court on 8th July 2011 and suspected in relation to the construction noise nuisance from the Hong Kong West Drainage Tunnel construction site at Intake P5.	the construction noise limit. In addition, the pipe-piling work has been stopped until the end of July	Closed
COM-2011-07-225	Intake PFLR1	27 July 2011	A resident, lives near Intake PFLR1, called DSD complaining the noise generated from the RBM. The noise probably generated from the RBM drilling rig.	Under Investigation	In-progress
COM-2011-07-227	Intake CR1	30 July 2011	A resident complained about the noise from the Site Portion CR1. She said it was not supposed to work on Saturdays.	Under Investigation	In-progress

Log Ref.	Location	<b>Received Date</b>	Details of Complaint	Investigation/Mitigation Action	Status
COM-2011-07-228	Eastern Portal	29 July 2011	The complaint was lodged by a complainant who referred some residents' complaints about the dust and smoke generated from Eastern Portal tunneling works recently. He urged to implement an effective and protective mitigation measures as soon as possible.	Under Investigation	In-progress

APPENDIX M CONSTRUCTION PROGRAMME

Act	Activity	_	Rem		Anticipated	%	Actual	Works Prog # 6							
ID	Description	Dur	Dur	Start	Finish	Comp	Duration	WP6C EF				2011			
								Variance	MAY	JUN	JUL		AUG	SEP	ОСТ
	est Adit + Intake														i I
+ CC01 - PF	RELIMINARIES & GENERAL REQUIREMENTS	74	74	19JUL11	30SEP11	0	0	0				•		<b>♦</b>	•
CC02 - DES	SIGN & DESIGN CHECKING OF THE WORKS	74	14	ISSOETT	OUCEI III	U	Ū	Ŭ						·	   
Design Stage	•														
· · · · ·	astern Portal)	42	7	241443/024	25 11 11 11	00	1 1 5 1	EC							
D00275 D00279	APP Cofferdam for Intake Shaft DDA APP Reinst Perm Slope at Coff Intake Shaft DDA	42 92	7	21MAY08A 31OCT09A	25JUL11 25JUL11	90 90	1,154 626	-56 -56			· · · · ·				
	/0,Adits,East & West Portal,Main Tunl)			01001001	20002.1		010								
D00480	P&S Adit/main tun intrct Perm Ling at W0 AIP	63	7	12MAY10A	25JUL11	90	433	-56							
Section 2 (P	Portion E5A) APP E5A-Permanent Works Intake DDA	92	7	29NOV09A	25JUL11	90	597	-56			1				
Section 12 (		52	,	231107034	2000211	50	551	-50			1				   
D01265	APP W1-Permanent Works Intake DDA	92	7	31JAN10A	25JUL11	90	534	-56							
· · · · ·	(Portion BR6)	00	-	04 14 14 04	05 11 11 44	00	50.4	50							
D01365 Section 16 (	APP BR6-Permanent Works Intake DDA	92	/	31JAN10A	25JUL11	90	534	-56							
D01465	APP B2-Permanent Works Intake DDA	92	7	01MAR10A	25JUL11	90	505	-56							
	(Portion MA14)				1			T							1
D01515	APP MA14-Permanent Works Intake DDA	92	7	31DEC09A	25JUL11	90	565	-56			:				
Section 20 (1	APP M3-Temp Works & Drainage Diversion DDA	92	7	12FEB10A	25JUL11	90	522	-56							i i
Section 25 (	(Portion CR1)			I											
D01965	APP CR1-Permanent Works Intake DDA	92	7	28FEB10A	25JUL11	90	506	-56							
Section 28 (	Portion P5) APP P5-Permanent Works Intake DDA	92	7	29NOV09A	25JUL11	90	597	-56			1				
	(Portion W10)	52	,	231107034	2000211	50	551	-50			   				
D02165	APP W10-Permanent Works Intake DDA	92	0	13NOV09A	23MAY11A	100	557	7			1				1
E&M	Obstration Outprinsing	01	00	05400444	00411044	10	05	00							
D02360	Statutory Submissions Method Statement Submissions (EP)	91 30	33 30	25APR11A 19JUL11	20AUG11 17AUG11	10	85 0	-28 -56			1	•			
	e Communication Sys					-					1				-
D04024	P&S Re-design Leaky Cable Communication Sys-AIP	62	25	12MAR11A	12AUG11	15	129	-56			_				
D04028 P04035	P&S Leaky Cable Communication Sys-DDA	62	41	03MAY11A 01AUG11*	28AUG11	10 0	77 0	-56			¦				1
D04035	Leaky Cable System Material Procurement APP Re-design Leaky Cable Communication Sys-AIP	92 28	92 28	13AUG11	310CT11 09SEP11	0	0	-56							
D04030	APP Leaky Cable Communication Sys-DDA	28	28	29AUG11	25SEP11	0	0	-56							
Penstock								1							
D03016 D03018	P&S Penstock(HR1,DG1,MA15,MA17,W8,P5) - P4 P&S Penstock(E5A,BR4,W1,BR5,BR6,W0,CR1,EP) - P5	30 30	0	12MAY11A 22MAY11A	10JUN11A 20JUN11A	100 100	30 30	0 2							
D03032	APP Penstock(HR1,DG1,MA15,MA17,W8,P5) - P4	30	0	11JUN11A	20JUN11A	100	10	20							
D03034	APP Penstock(E5A,BR4,W1,BR5,BR6,W0,CR1,EP) - P5	30	2	21JUN11A	20JUL11	90	28	2							
Milestone															
Design Subi	2.13-DDA-Dropshaft Submission	0	0		18JUL11	0	0	-56							
M2-1250	2.25-Approval of As-built Records of Dropshafts	0	0		18JUL11	0	0	-56							
CC03-PART	OF SECTION 1 OF THE WORKS(MAIN TUNNEL)														
Construction															I I
W1322	ation (Western Tunnel) Install West Side Mono rail system	25	11	05MAR11A	30JUL11	80	108	-46			!				
W1332	West Temp.Ventilation Removal (for MainTunnel)	48	48	01AUG11	26SEP11	0	0	-46							
W1335	Removal of Temp.Tunnel Rail (at Western Portal)	12	12	12SEP11	26SEP11	0	0	-46							 
TBM Excava	ation (Eastern Tunnel) Remove East&West TBM Main Bearing via East Tnl	18	0	04MAY11A	19MAY11A	100	13	0							
E1618 Milestone		١ð	U	U4IVIATTTA		100	13	U	•						
Section 1 (N	fain Tunnel)														
M3-1050	3.05-Removal of TBM after of MTunnel(6.25m dia.)	0	0		18JUL11	0	0	-56				}			
M3-1270	3.27-M.Tunnel Junction with W0 & CH4250	0	0		18JUL11	0	0	-56			MC 120				
CC04 - PAR Construction	RT OF SECTION 1 OF THE WORKS (ADITS)														
	Excavation & Tunnel Lining - sec1														
QH222	Adit Lining from Ch+150 going to Ch+450(189m) W0	83	16	05MAR11A	05AUG11	85	108	-47							I I
QH442	Mechanical Excavation from Main Tunnel - W0	21	0	19MAY11A	16JUL11A	100	49	-27					1		
QH444 QH555	Install Blast Door at Main Tunnel Side(Ch12)- W0 Adit D&B + Removal Blast Door(Ch12 t Ch140) - W0	21 60	21 60	19JUL11 09AUG11	08AUG11 07OCT11	0	0	-34 -34							
QL1015	Adit Lining from Ch150 to Main Tunnel (251m) -W0	44	44	09A0G11 08OCT11	28NOV11	0	0	-34							
	Excavation & Tunnel Lining - E5A														 
QL106	Lining E5A (274m)	66	66	18AUG11	220CT11	0	0	-9			1 1				-
	Excavation & Tunnel Lining - E5B Lining E5B (66m)	43	43	07AUG11	18SED11	0	0	_40							

QL1191	Turning Bay									1					
										[	MAY	ILIN			ER OCT
											MAY	JUN	JUL	AUG	EP OCT
										-	MAY	JUN	II	I	EP OCT
										-	MAY	JUN	JUL 201	I	EP OCT
										-	MAY	JUN	II	I	EP OCT
Start Date	30NOV07	Fariy Bar	107	7A				Sheet	1 of 10	-			201	I	EP OCT
Finish Date	15SEP12	Early Bar		7A				Sheet		Date		ORKS PRO	201 GRAMME APPF	ROVAL HISTORY	
Finish Date Data Date	15SEP12 19JUL11	Last Month Progress 1		7A				Sheet		Date	w	ORKS PRO R	GRAMME APPF evision	ROVAL HISTORY	Approved
Finish Date	15SEP12	Last Month Progress 1 Progress Bar	06A		n & Construc	tion of HK V	Vost Draj		13.	JAN09	W	ORKS PRO R ved Works	GRAMME APPF evision Programme # 1	ROVAL HISTORY Checked SOR	Approved 804B
Finish Date Data Date	15SEP12 19JUL11	Last Month Progress 1	06A		n & Construc				13. nel 271	BJAN09 MAR09	Wo Approv Approv	ORKS PRO R ved Works ved Works	GRAMME APPF evision Programme # 1 Programme # 2	ROVAL HISTORY Checked SOR SOR	Approved 804B 9032
Finish Date Data Date	15SEP12 19JUL11	Last Month Progress 1 Progress Bar	06A		Cont	ract No. DC/2	2007/10	inage Tuni	13. nel 271	JAN09	Wo Approv Approv	ORKS PRO R ved Works ved Works	GRAMME APPF evision Programme # 1	ROVAL HISTORY Checked SOR SOR	Approved 804B
Finish Date Data Date	15SEP12 19JUL11	Last Month Progress 1 Progress Bar	06A		Contr 3 MONTH	ract No. DC/2 ROLLING PI	2007/10 ROGRAI	inage Tuni MME	nel 271 10[	BJAN09 MAR09	We Approv Approv Approv	ORKS PRO R ved Works ved Works ved Works	GRAMME APPF evision Programme # 1 Programme # 2	ROVAL HISTORY Checked SOR SOR SOR	Approved 804B 9032
Finish Date Data Date	15SEP12 19JUL11	Last Month Progress 1 Progress Bar	06A		Contr 3 MONTH	ract No. DC/2	2007/10 ROGRAI	inage Tuni MME	13. nel 271 101 011	BJAN09 MAR09 DEC10 MAR10	Approv Approv Approv Approv	ORKS PRO R ved Works ved Works ved Works ved Works	GRAMME APPF evision Programme # 1 Programme # 2 Programme # 3 Programme # 4	ROVAL HISTORY Checked SOR SOR SOR SOR SOR	Approved 804B 9032 9116 003A
Finish Date Data Date Run Date	15SEP12 19JUL11	Last Month Progress 1 Progress Bar	06A		Contr 3 MONTH	ract No. DC/2 ROLLING PI	2007/10 ROGRAI	inage Tuni MME	nel 271 101 011 25F	BJAN09 MAR09 DEC10	We Approv Approv Approv Approv Approv	ORKS PRO R ved Works ved Works ved Works ved Works ved Works	GRAMME APPF evision Programme # 1 Programme # 2 Programme # 3	ROVAL HISTORY Checked SOR SOR SOR SOR SOR SOR	Approved 804B 9032 9116

Act ID	Activity Description	-	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Actual Duration	Works Prog # 6 WP6C EF Variance	2011 MAY JUN JUL AUG SEP OC
	xcavation & Tunnel Lining - E7							variance	
	Adit and Stilling Chamber Excavation (E7)	164	0	26JUL10A	09JUL11A	100	283	-36	
QL1221 QL123	Turning bay E7 Lining E7 Part 1 (149m)	30 49	30 49	19JUL11* 20AUG11	17AUG11 07OCT11	0	0	-56 -34	
QL125	Lining E7 Part 2 (149m)	56	56	08OCT11	02DEC11	0	0	-34	
Adit Tunnel Ex QL128	xcavation & Tunnel Lining - THR2	62	45	16JUN11A	01SEP11	30	33	-39	
QL128 QL129	Lining THR2 (138m) Turning bay THR2	62 30	45 30	02SEP11	013EP11 010CT11	0	0	-39	
Adit Tunnel Ex	xcavation & Tunnel Lining - HR1			1	1				
QL132	Stabilisation shaft HR1	6	0	13JUN11A	18JUN11A	100	6	3	
QL144	xcavation & Tunnel Lining - DG1 Turning bay DG1	30	30	20AUG11*	18SEP11	0	0	0	
QL142	Lining DG1 Part 1 (106m)	50	50	24AUG11	12OCT11	0	0	-27	
QL145	Lining DG1 Part 2 (106m)	51	51	130CT11	02DEC11	0	0	-27	
	xcavation & Tunnel Lining - BR4 Adit Excavation Ch7 - Ch190 - BR4	47	0	26MAR11A	07JUN11A	100	56	12	
	Adit Excavation Ch190 - Ch380 - BR4	47	23	08JUN11A	13AUG11	40	34	2	
	Stilling Chamber Excavation - BR4	18	18	15AUG11	03SEP11	0	0	2	
	xcavation & Tunnel Lining - W1 Adit and Stilling Chamber Excavation - W1	48	0	14MAR11A	11JUN11A	100	71	1	
	xcavation & Tunnel Lining - BR5	48	0	14MARTTA	TIJUNTIA	100	71	1	
	Adit and Stilling Chamber Excavation - BR5	37	16	12JUL11A	05AUG11	10	6	3	
	xcavation & Tunnel Lining - BR6				1				
	Adit Excavation CH7 - CH247 (240m) -(BR6)	91 52	0	12FEB11A	07JUN11A	100	92	-8	
	Adit Excavation CH247 - CH407 (160m) -(BR6) Adit Excavation CH407 - CH495 (88m) -(BR6)	52 28	28 28	08JUN11A 20AUG11	19AUG11 22SEP11	30 0	34 0	-18 -17	
	Adit Excavation CH495 - CH552 (57m) -(BR6)	15	15	23SEP11	120CT11	0	0	-17	
	Stilling Chamber Excavation Excavation (BR6)	18	18	130CT11	02NOV11	0	0	-17	
	xcavation & Tunnel Lining - W3 Adit Excavation CH7 - CH147 (140m) - (W3)	72	0	23FEB11A	19MAY11A	100	68	0	
	Adit Excavation CH7 - CH147 (140m) - (W3) Adit Excavation CH147 - CH324 (177m) - (W3)	53	0 56	23FEB11A 20MAY11A	22SEP11	30	68 49	-51	
	Still Chamber Excavation - (W3)	18	18	23SEP11	150CT11	0	0	-51	
	xcavation & Tunnel Lining - B2		-	041111					
	Adit and Stilling Chamber Excavation - B2 xcavation & Tunnel Lining - M3	92	2	21JAN11A	20JUL11	95	142	-10	
	Adit and Stilling Chamber Excavation - M3	57	0	24NOV10A	20MAY11A	100	141	0	
QL055	Stabilisation shaft M3	5	0	15JUL11A	16JUL11A	100	2	0	
	xcavation & Tunnel Lining - TP789	10	10					1-	
QL053 QL054	Lining TP789 (12m) Junction main tunnel TP789	18 36	18 36	19JUL11 14OCT11	08AUG11 24NOV11	0	0	-17 -3	
	xcavation & Tunnel Lining - TP5	00	00	1400111	24100111	0	Ű	U	
QL048	Lining TP5 (101m)	45	14	30MAY11A	03AUG11	75	41	-3	
QL049	Junction main tunnel TP5	36	36	04AUG11	15SEP11	0	0	-3	
QL050	Turning bayTP5 xcavation & Tunnel Lining - TP4	30	30	04AUG11	07SEP11	0	0	-3	
QL044	Lining TP4 (35m)	26	5	24MAY11A	23JUL11	85	46	-25	
QL045	Junction main tunnel TP4	36	36	07SEP11	210CT11	0	0	-3	
	xcavation & Tunnel Lining - W5 Adit Excavation by Drill & Blast Ch390 - 463(W5)	33	0	04MAY11A	14JUL11A	100	59	-26	
S240580	Stilling Chamber Enlargement-(W5)	26	17	15JUL11A	06AUG11	100	3	-20	
QL041	Turning bay W5	30	30	08SEP11	150CT11	0	0	-3	
QL038	Lining W5-frm CR1 Junction to Still Chambr(126m)	44	44	15SEP11	07NOV11	0	0	-19	
	xcavation & Tunnel Lining - CR1 Adit Excavation CH0 - CH149 (149m) - CR1	53	0	28FEB11A	30MAY11A	100	73	-2	
	Adit Excavation CH149 - CH268 (119m) - CR1	36	0	31MAY11A	18JUL11A	100	40	-6	
QHS250531	Still Chamber Excavation - CR1	18	18	19JUL11	08AUG11	0	0	-6	
QL0351	Lining CR1-frm CR1 SC to W5 Jctn (143m) straight	32	32	23SEP11	01NOV11	0	0	-14	
	xcavation & Tunnel Lining - RR1 Adit Excavation by Drill & Blast Ch115- 331(RR1)	78	0	30SEP10A	16JUL11A	100	233	-43	
	Still Chamber Excavation & Enlargement	18	18	19JUL11	08AUG11	0	0	-43 -44	
Adit Tunnel Ex	xcavation & Tunnel Lining - W8					· · · · · ·			
	Adit Excavation CH92 - CH271 (179m) (W8)	77	0	14MAR11A	28JUN11A	100	85	2	
	Stilling Chamber Excavation (W8) Excavate lowest 5m of dropshaft by Adit Team(W8)	18 5	2 5	29JUN11A 21JUL11*	20JUL11 26JUL11	80 0	16 0	2	
	xcavation & Tunnel Lining - P5	5	5		LUUGEIT	V	v	-	
S280128	Adit Excavation by Drill & Blast Ch600 - 800(P5)	72	17	13APR11A	06AUG11	85	76	-30	
S280580	Stilling Chamber Enlargement-(P5)	18	18 55	08AUG11	27AUG11	0	0	-30	
QL0121 QL022	Lining P5 normal 332m up to W10 Junction Turning bay P5	55 30	55 30	29AUG11 29AUG11	03NOV11 04OCT11	0	0	-30 -30	
QL016	Intersection HKU1 / P5	36	36	23A0G11 24SEP11	07NOV11	0	0	-14	
	xcavation & Tunnel Lining - HKU1	•	1	· T	· I	· · ·			
	Lining HKU1 (229m)	54	54	21JUL11	22SEP11	0	0	-14	
QL023	Turning bay HKU1 xcavation & Tunnel Lining - PFLR1	30	30	23SEP11	29OCT11	0	0	-14	
	Lining PLFR 1 (8m)	10	10	15SEP11	26SEP11	0	0	5	
Adit Tunnel Ex	xcavation & Tunnel Lining - SM1	- -	1	I	I	I		I	
	Stilling Chamber Enlargement (SM1)	20	0	09MAR11A	16JUL11A	100	104	-28	
QL001 QS321410	Stilling chamber Lining - SM 1 Insitu Lining - 7.16m ID2.3 (SM1)	48 6	48 6	19JUL11 10SEP11	12SEP11 17SEP11	0	0	-27 -27	
QL0011	Lining SM1-Still Chamber to PFLR1 Junction(162m)	42	42	19SEP11	08NOV11	0	0	-27	
QL0051	Lining SM1 -SM1-PFLR1 Junction-Main Tunnel(354m)	33	33	27SEP11	05NOV11	0	0	5	
									MAY JUN JUL AUG SEP OC 2011
rt Date ish Date	30NOV07 15SEP12	107	A				Sheet	2 of 10	WORKS PROGRAMME APPROVAL HISTORY
ish Date a Date	15SEP12 19JUL11 Last Month Progress 1		A				Sheet	2 of 10 Date 13JAN09	WORKS PROGRAMME APPROVAL HISTORY           Revision         Checked         Approved           Approved Works Programme # 1         SOR         804B
ish Date	15SEP12 19JUL11	06A		n & Construc				Date 13JAN09 nel 27MAR09	RevisionCheckedApproveApproved Works Programme # 1SOR804BApproved Works Programme # 2SOR9032
ish Date a Date	15SEP12 19JUL11 28JUL11 09:55 Progress Bar	06A		Cont	tion of HK. V ract No. DC/2 ROLLING P	2007/10	ainage Tun	Date 13JAN09 27MAR09 10DEC10	RevisionCheckedApproveApproved Works Programme # 1SOR804BApproved Works Programme # 2SOR9032Approved Works Programme # 3SOR9116
ish Date a Date	15SEP12 19JUL11 28JUL11 09:55 Progress Bar	06A		Contr 3 MONTH	ract No. DC/2	2007/10 ROGRA	ainage Tun MME	Date 13JAN09 27MAR09 10DEC10	RevisionCheckedApproveApproved Works Programme # 1SOR804BApproved Works Programme # 2SOR9032

Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Actual Duration	Works Prog # 6 WP6C EF		2011	
Adit Tunnol E	Evenuation & Tunnol Lining SM4							LF Variance	MAY JUN .	IUL AUG SEP	ос
QL007	Excavation & Tunnel Lining - SM1 Turning bay SM1	30	30	19OCT11	22NOV11	0	0	-3			
Milestone Section 1 (Ad	lits)										
M41110	4.011-100% Lining & Stilling Chamber(Adit MB16)	0	0		18JUL11	0		-56		1	
M41430 M41510	4.043-35% Completion of Excavation(Adit BR4)       4.051-100% Completion of Excavation(Adit W1)	0	0		18JUL11 18JUL11	0	0	-36 -35		Ţ	
M41580	4.058-25% Completion of Excavation (Adit BR6)	0	0		18JUL11	0	0	-56		•	
M41670 M41990	4.067-50% Completion of Excavaton(Adit W3) 4.099-70% Completion of Excavation(Adit W5)	0	0		18JUL11 18JUL11	0	0	-56 -35		Î	
M42050	4.105-50% Completion of Excavation(Adit VV3)	0	0		18JUL11	0	0	-50			
M42100	4.110-50% Completion of Excavation(Adit RR1)	0	0		18JUL11	0	0	-54		1	
M42220 M42350	4.122-60% Completion of Excavation(Adit P5) 4.135-100% Completion of Excavation(Adit HKU1)	0	0		18JUL11 18JUL11	0	0	-56 -56	- I I I	I	
M41730	4.073-100% Completion of Excavation(Adit HNOT) 4.073-100% Completion of Excavation(Adit B2)	0	0		20JUL11	0	0	-12		•	
M42160	4.116-100% Completion of Excavation(Adit W8)	0	0		20JUL11	0	0	2		•	
M42250 M41960	4.125-20% Completion of Lining (Adit P5)         4.096-100% Lining&Stilling Chamber (Adit TP4)	0	0		20JUL11 23JUL11	0	0	-36 -30		•	i
M41440	4.044-70% Completion of Excavation(Adit BR4)	0	0		26JUL11	0	0	2		•	
M41150	4.015-50% Completion of Lining (Adit MBD2)	0	0		31JUL11	0	0	-29		•	
M41600 M41930	4.060-75% Completion of Excavation (Adit BR6)         4.093-100% Lining&Stilling Chamber (Adit TP5)	0	0		03AUG11 03AUG11	0	0	-20	- I - I	•	
M41550	4.055-100% Completion of Excavation(Adit BR5)	0	0		05AUG11	0	0	4		•	
M42000	4.100-100% Completion of Excavation(Adit W5)	0	0		06AUG11	0	0	-31		*	i I
M41900 M42060	4.090-100% Lining&Stilling Chamber(Adit TP789)         4.106-100% Completion of Excavation(Adit CR1)	0	0		08AUG11 08AUG11	0	0	-20 -7		•	1
M41050	4.005-25% Completion of Lining (Adit E5A)	0	0		17AUG11	0	0	-9		•	
M42360 M42240	4.136-50% Completion of Lining(Adit HKU1) 4.124-100% Completion of Excavation(Adit P5)	0	0		21AUG11 27AUG11	0	0	-17 -35		*	
M42240 M42260	4.124-100% Completion of Excavation(Adit P5) 4.126-40% Completion of Lining (Adit P5)	0	0		27AUG11 28AUG11	0	0	-35		•	
M41450	4.045-100% Completion of Excavation(Adit BR4)	0	0		03SEP11	0	0	3		•	
M41940 M41160	<ul><li>4.094-Junction Between M.Tunnel&amp;Adit(Adit TP5)</li><li>4.016-100% Lining &amp; Stilling Chamber(Adit MBD2)</li></ul>	0	0		15SEP11 17SEP11	0	0	-5 -29			i
M42370	4.137-100% Lining & Stilling Chamber(Adit MBD2)	0	0		22SEP11	0	0	-23		•	į
M42400	4.140-100% Lining&Stilling Chamber(Adit PFLR1)	0	0		26SEP11	0	0	7			<u>ه</u>
M42410 M42320	4.141-Junction Between Adit&Adit(Adit PFLR1)       4.132-100% Lining&Stilling Chamber (Adit W10)	0	0		26SEP11 30SEP11	0	0	7 -6	- I - I		
M41240	4.024-100% Lining&Stilling Chamber (Adit THR2)	0	0		010CT11	0	0	-39			•
M41380	4.038-100% Completion of Excavation(Adit W0)	0	0		07OCT11	0	0	-34			
M41200 M42270	4.020-50% Completion of Lining (Adit E7) 4.127-60% Completion of Lining (Adit P5)	0	0		09OCT11 09OCT11	0	0	-34 -39			
M41610	4.061-100% Completion of Excavation (Adit BR6)	0	0		120CT11	0	0	-22			
M41330	4.033-50% Completion of Lining (Adit DG1)	0	0		130CT11	0	0	-27			
M42070 M42460	4.107-50% Completion of Lining(Adit CR1) 4.146-25% Completion of Lining(Adit SM1)	0	0		130CT11 140CT11	0	0	-18 -35			
M41680	4.068-100% Completion of Excavation(Adit W3)	0	0		150CT11	0	0	-63			
M42480	4.148-75% Completion of Lining(Adit SM1)	0	0		16OCT11	0	0	5			 
Section 3 (Po M91020	9.02-Lining & Stilling Chamber (Adit)	0	0		18SEP11	0	0	-40		•	
M91030	9.03-Junction Between Adit & Tunnel (Adit E5B)	0	0		30SEP11	0	0	0			•
	Excavation & Tunnel Lining - HR1 15.02-100% Excavation (Adit)	0	0		18JUL11	0	0	-56		•	
C5-PART C	DF SECTION 1 OF THE WORKS (EAST PORTAL)										-
Construction	ecombly Chember Living Works										
E-1872	ssembly Chamber Lining Works Assembly of Arch Formwork(CH133 to CH163)	12	12	19JUL11	01AUG11	0	0	-46			
E-1874	Lining (CH133-163)	70	70	02AUG11	250CT11	0	0	-46			
E-1888	Iaintenance Chamber Finishing Works Dismantle Portal Enclosure & Hoist crane & vent	27	27	19JUL11	18AUG11	0	0	-54			
E-1900	Cast Side wall & arch	57	57	12AUG11	200CT11	0	0	-54			
(	tiver Channel Finishing Works			001445444		400	0.1				
E-2030 E-2032	Construct River Channel Structure Re-Connect Diversion Pipes	30	0	23MAR11A	15JUL11A 15JUL11A	100	91 0	-23 -23		♦	
East Portal Fi	inishing Works		· · · · · · · · · · · · · · · · · · ·	1	1						
E-12729 E-1721	Stoplog submission HEC submission & application for permanent power	0	0		18JUL11* 18JUL11*	0	0	-2		1	
E-1721 E-1726	WSD Submission & Application for permanent Water	0	0		18JUL11* 18JUL11*	0	0	-27 -27		4	
E-1728	DSD Target application last manhole connection	0	0		18JUL11*	0	0	-27		•	
E-1830 E-1941	Access Ramp on Top of RW1 to RW3 Part 1 Major E&M Equipment Deliveries	48	48 77	19JUL11 22AUG11	12SEP11 22NOV11	0	0	-40 -24			
E-1941 E-1832	Access Ramp on Top of RW1 to RW3 Part 1	48	48	14SEP11	10NOV11	0		-24 -40			
	OF SECTION 1 OF THE WORKS (WEST PORTAL)					_					
Construction	tal Einiching Works										
Western Porta WPR164	tal Finishing Works Excavate & ELS Still Basin(Ch10,704-Ch10,688) S1	52	32	28APR11A	24AUG11	50	66	-46			1
WPR059	Dismantle noise enclosre from bridge to hillside	11	0	11MAY11A	23MAY11A		11	0			
WPR182 WPR173	Excavate & ELS Still Basin(Ch10,668-Ch10,638)S3a Excavate & ELS Still Basin(Ch10,688-Ch10,668) S2	76 42	54 42	16MAY11A 19JUL11	20SEP11 05SEP11	40	53 0	-31 -39			
WPR173 WPR190	Excavate & ELS Still Basin(Ch10,688-Ch10,668) S2 Excavate & ELS Still Basin(Ch10,638-Ch10,622)S3b	42 54	42 54	19JUL11 19JUL11	20SEP11 20SEP11	0	0	-39 -27			-
	Removal 25t overhead gantry(120t crane mobilized	8	8	19JUL11	27JUL11	0	0	-46		<b>E</b>	
WPR064	Erect concerts as a first of the first of th	11	11	19JUL11	30JUL11	0	0	-46			
WPR064	Erect concrete secatol sys from surface to shaft								MAY JUN .	IUL AUG SEP	C
WPR064 WPR095										2011	0
WPR064 WPR095	30NOV07 15SEP12 Last Month Progress	107	'A				Sheet	3 of 10	WORKS PROGRAM	2011 ME APPROVAL HISTORY	
WPR064 WPR095	30NOV07 1SSEP12 19JUL11 28JUL11 09:55 Really Bar Last Month Progress Progress Bar	s 106A						Date 13JAN09	WORKS PROGRAM Revision Approved Works Progra	2011 ME APPROVAL HISTORY n Checked Aj amme # 1 SOR	oprov 804B
WPR064 WPR095 t Date sh Date a Date	30NOV07 15SEP12 19JUL11 Last Month Progres	s 106A		n & Construc Cont	ction of HK. ract No. DC/			Date 13JAN09 nel 27MAR09	WORKS PROGRAM Revision Approved Works Progra Approved Works Progra	2011 ME APPROVAL HISTORY n Checked A amme # 1 SOR amme # 2 SOR	oprov 804B 9032
WPR064 WPR095	30NOV07 1SSEP12 19JUL11 28JUL11 09:55 Really Bar Last Month Progress Progress Bar	s 106A		Cont 3 MONTH		2007/10 PROGRA	ainage Tun AMME	Date 13JAN09	WORKS PROGRAM Revision Approved Works Progra Approved Works Progra Approved Works Progra	2011 ME APPROVAL HISTORY n Checked A amme # 1 SOR amme # 2 SOR amme # 3 SOR amme # 4 SOR	oprov 804B

Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Actual Duration	Works Prog # 6 WP6C EF			2011	
								Variance	MAY JUN	JU	L AUG	SEP OC
Western Port	tal Finishing Works	8	8	19JUL11	27JUL11	0	0	-46		_!		
WPR066	Modification of ventilation system	15	15	28JUL11	13AUG11	0	0	-46		 		
WPR237	Arch Tunl Struct-wall&roof(Ch10,578-Ch10,569) A1	36	36	15AUG11*	26SEP11	0	0	-46				
WPR197 WPR244	Still Basin Structure (Ch10,704-Ch10,688) S1 Arch Tunl Struct-wall&roof(Ch10,561-Ch10,554) A3	46 28	46 28	25AUG11 29AUG11	20OCT11 30SEP11	0	0	-46 -46				
WPR203	Still Basin Structure (Ch10,688-Ch10,668) S2	61	61	06SEP11	18NOV11	0	0	-39				
WPR208	Still Basin Struc Ch10,668-Ch10,638base/Wall S3a	89	89	21SEP11	07JAN12	0	0	-31				
WPR241	Arch Tunl Struct-wall&roof(Ch10,569-Ch10,561) A2	28	28	27SEP11	310CT11	0	0	-46				
WPR144 WPR147	Handover Rect Trans Tunnel Adit Muck(Stg1) works Site demolition	0 30	0 30	30SEP11 30SEP11	05NOV11	0	0	30 30				
WPR142	Reprovisioning works ( After ADIT excavation)	30	30	30SEP11	05NOV11	0	0	30				
WPR247	Arch Tunl Struct-wall&roof(Ch10,554-Ch10,544) A4	32	32	03OCT11	09NOV11	0	0	-46			_	
WPR215	Still Basin Struc(Ch10,638-Ch10,622base/wall S3b	67	67	07OCT11	23DEC11	0	0	-31		 		
Milestone Section 1 (We	estern Portal)											
M6-1021	6.01-Excavation(Stilling Basin) 100%	0	0		20SEP11	0	0	-33				<b>♦</b>
CC7 -PART (	OF SECTION 1 OF THE WORKS (PORTION W0)											
Construction												
QHS14	ernal Structures (Stage1) Construct Stilling Chamber Base Slab (W0)	19	19	06AUG11	27AUG11	0	0	-46				
	Excavation & Tunnel Lining - sec1						-					I
QH333	Construct Stilling Chamber Walls/Roof (W0)	18	18	29AUG11	19SEP11	0	0	-45	-			
QH3331	Complete Stiling Chamber lining by Adit Team	0	0		19SEP11	0	0	-45		 		•
QH3332	rnal Structures (Stage 2) Access Shaft & Dropshaft Lining - W0	52	52	20SEP11	21NOV11	0	0	-45				
	ION 10 OF THE WORKS (PORTION DG1)	52	<u>.</u>			v v	U U	10				
Construction												
	Excavation & Tunnel Lining - DG1			4 - 11 - 12 - 12	00/11-					 		
QL141	Stilling chamber Lining - DG1	36	31	15JUN11A	23AUG11	5	28	-23				 
QS100350	Excavation/ Shaft Lining Dropshaft-Position,Fix&Grout - 112m ID1.5 (DG1)	41	41	24AUG11	130CT11	0	0	-23				
	rnal Structures (Stage 2)									   		1
	Intake Permanent Structure(5 pours) Stage 1(DG1)	54	9	16MAY11A	28JUL11	25	53	-13			· ·	
	Penstock Delivery - (DG1) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(DG1)	0 33	0 33	22AUG11* 140CT11	21NOV11	0	0	-23			◆	
Milestone		- 55	00	1400111	2110011	0	0	-25				
Section 10 (P	Portion DG1)		1									
M16-1020	16.02-Excavation (Dropshaft)	0	0		18JUL11	0	0	-56			Ŷ	
M16-1030	16.03-Lining (Dropshaft) ION 23 OF THE WORKS (PORTION TP4)	0	0		130CT11	0	0	-29				
Construction	ION 23 OF THE WORKS (PORTION TP4)											
	Excavation & Tunnel Lining - TP4											1
QL043	Stilling chamber Lining - TP4	36	0	14MAR11A	20MAY11A	100	53	0				
	Excavation/ Shaft Lining Dropshaft-Position, Fix & Grout-165.8m ID1.5(TP4)	43	0	30MAY11A	02JUL11A	100	28	10				
-	prnal Structures (Stage 2)	43	0	JUMATTIA	02JULTIA	100	20	10				
	BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(TP4)	36	29	11JUL11A	20AUG11	10	7	4				
	Penstock Delivery - (TP4)	0	0	19JUL11*		0	0	-3			<u> </u>	
QHS230100 QH230502	Local Intake Test & Commissioning - (TP4) Change OGC winch from 200 to 100m - TP4	12	12 7	08AUG11 22AUG11	20AUG11 29AUG11	0	0	4 4				
QH230503	Finishing works / PS BW / Reinstatement -TP4	18	18	30AUG11	29A0G11 20SEP11	0	0	4				
QH230504	Dismantle Overhead Gantry Crane(OHC) -TP4	7	7	21SEP11	28SEP11	0	0	4				
Milestone												
General M291070	29.07-Section23 - TP4 Handover to SO	0	0		28SEP11	0	0	6				i e
Section 23 (P			Ū		2002111	•	Ű	Ŭ		   		-     
M291030	29.03-Lining (Dropshaft)	0	0		18JUL11	0	0	-4			•	
M291050	29.05-Concrete Structure (Intake)	0	0		20SEP11	0	0	4		- - 		◆ ¦
M291060	29.06-Slopeworks, Backfilling & Reinstatement	0	0		28SEP11	0	0	6		 		<b>▼</b> 1 1
C12-SEC II												
	ernal Structures (Stage1)											
S060382	Excavation (Rock) +68mPD to +63mPD - (E7)	82	0	15MAR11A	18JUL11	95	100	-17	-			- I I I
	Mech Dropshaft Excav (E7)	48	48	19JUL11	12SEP11	0	0	-17				
Adit Tunnel E QL122	Excavation & Tunnel Lining - E7 Stilling chamber Lining(Invert Only) - E7	12	12	19JUL11	30JUL11	0	0	-21				
QL130	Stilling chamber Lining(Arch & Roof) - E7	24	24	13SEP11	060CT11	0	0	-20			·	
	rnal Structures (Stage 2)				0							
	Intake Permanent Structure(6 pours) (E7)	64	64	14SEP11	29NOV11	0	0	-17				+
Pipe Laying QHS060279	VO15-stage 1b SMH16 to Existing MH Upstream(E7)	51	0	14MAY11A	04JUL11A	100	42	27				1
QHS060272		78	43	07JUN11A	06SEP11	35	35	-11		 		   
QHS060277	VO15-Stag 3aUtil Diversion&TTMS(Downstream) (E7)	68	45	20JUN11A	08SEP11	30	24	-13		1		1
QHS060273	.,,	72	72	07SEP11	02DEC11	0	0	-11	-			· · ·
QHS060278 Milestone	VO15-Stag 3b Piling & Flow Divr(Downstream) (E7)	60	60	09SEP11	21NOV11	0	0	-13		   	•	1
Section 6 (Po	ortion E7)											
M121040	12.04-Excavation (Intake)	0	0		18JUL11	0	0	-21	-		•	   
M121010	12.01-Pre-drilling & Grouting Works(Dropshaft)	0	0		12SEP11	0	0	-20				<ul> <li>↓</li> <li>↓</li> </ul>
M121020	12.02-Excavation (Dropshaft)	0	0		12SEP11	0	0	-20				•
									MAY JUN	JU		SEP OC
											2011	
t Date	30NOV07	107	A				Sheet	4 of 10	WORKERP	GPAMM	IE APPROVAL HISTORY	
sh Date	15SEP12		•				Grieel	Date		Revision	E APPROVAL HISTORY Check	
a Date Date	28JUL11 09:55 Progress Bar		<b>D</b> : •					13JAN09	Approved Works	Progran	nme # 1 SOR	804B
	Critical Activity		Desigi	n & Construc Conti	tion of HK. ' 'act No. DC/		ainage Tuni	10DEC10	Approved Works Approved Works			
				3 MONTH I	ROLLING P	PROGRA		01MAR10				
				JULY /201	11 MONTH	LY REP	ORT	25FEB11	Approved Works		nme # 5 SOR	301F
								29JUN11	Approved Works	-	nme # 6 SOR	WP6C

Act	Activity	_	Rem	Anticipated	Anticipated	%	Actual	Works Prog # 6						
ID	Description	Dur	Dur	Start	Finish	Comp	Duration	WP6C EF				2011		
CC10-SECTI	ION 4 OF THE WORKS (PORTION MB16)							Variance	MAY	JUN	JUL	AUG	SEP	OCT
Construction														
	rnal Structures (Stage 2)	00	10	40144.544.4	01411011	05						_		
	BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(MB16) Cut Slope to facilitate pipe laying (MB16)	36 24	12 7	19MAR11A 21JUN11A	01AUG11 26JUL11	95 90	96 23	-6 -13						
		12	12	19JUL11	01AUG11	90	23	-13						
	Penstock Delivery - (MB16)	0	0	19JUL11*	0170011	0	0	-0						
		24	24	27JUL11	23AUG11	0	0	-13						
	Finishing works / PS BW / Reinstatement (MB16)	12	12	10AUG11	23AUG11	0	0	-13						
Pipe Laying			I.					1						1
QHS040249	Excav/pipelay/Manhole Constr SMH6A&5A&5 (MB16)	32	0	23MAR11A	28MAY11A	100	52	1			1			
	Excav/pipelay/Manhole Constr SMH5 to SMH3 (MB16)	46	28	30MAY11A	19AUG11	75	41	-22					_	
	Permanent reinstatement along Mt Butler Rd(MB16)	3	3	20AUG11	23AUG11	0	0	-22			1 1 1			
Milestone General														
M101090	10.09-Section4 MB16 Handover to SO	0	0		23AUG11	0	0	-15					•	1
Section 4 (Po	brtion MB16)													1
M101030	10.03-Lining (Dropshaft)	0	0		18JUL11	0	0	-56						
M101050	10.05-Concrete Structure (Intake)	0	0		18JUL11	0	0	-56			🛉			1
M101070	10.07-100% of PipeLength of Drain.Works&Reins't	0	0		23AUG11	0	0	-26					•	I I
M101080	10.08-Slopeworks, Backfilling & Reinstatment	0	0		23AUG11	0	0	-26					•	 
	ION 5 OF THE WORKS (PORTION MBD2)													1
Construction	mal Structures (Store 2)													I I
QH050101	rnal Structures (Stage 2) Intake Permanent Structure(3 pours)Stage 1b-MBD2	36	0	16MAY11A	27JUN11A	100	36	0						
	Penstock Delivery - MBD2	0	0	19JUL11*	27001117	0	0	-3						
	BS/Penstock/Drain Dvn/TS - Stage 2-MBD2	33	33	03SEP11	140CT11	0	0	-17						]
QH050100	Local Intake Test & Commissioning - MBD2	12	12	29SEP11	140CT11	0	0	-17						ı (
Pipe Laying				I				1						
QH050103	Remaining Drainage works SMH10-SMH11 - Part 1	40	40	19JUL11	02SEP11	0	0	-17						1
QH050104	Remain Drain works MBD2-SMH24/SMH11-MBD2 -Part 2	40	40	26AUG11	140CT11	0	0	-17						
QH050105	Remain Drain works MBD2-SMH13 - Part 3	37	37	150CT11	26NOV11	0	0	-17			1			
Milestone														
Section 5 (Po M11-1030	11.03-Lining (Dropshaft)	0	0		18JUL11	0	0	-56						
	11.05-Concrete Structure(Intake)	0	0		140CT11	0	0	-22						
	ION 22 OF THE WORKS (PORTION TP5)										1			1
Construction														
Intakes - Exte	ernal Structures (Stage1)													1
QHS220338	Intake Structure (4 pours) Stage 1(TP5)	60	0	08MAR11A	23MAY11A	100	60	0						
											i			1
	Excavation & Tunnel Lining - TP5													     
QL047	Stilling chamber Lining - TP5	36	0	28FEB11A	10JUN11A	100	82	-3			I I I I I I I			
QL047 Dropshaft - E	Stilling chamber Lining - TP5 Excavation/ Shaft Lining													
QL047 Dropshaft - Ex QPS220310	Stilling chamber Lining - TP5 xcavation/ Shaft Lining Dropshaft-Position,Fix & Grout-128.1m ID1.5(TP5)	36	0	28FEB11A 16JUN11A	10JUN11A 16JUL11A	100 100	82 26	-3						
QL047 Dropshaft - Ex QPS220310 Intakes - Inter	Stilling chamber Lining - TP5 xcavation/ Shaft Lining Dropshaft-Position,Fix & Grout-128.1m ID1.5(TP5) rnal Structures (Stage 2)			16JUN11A										
QL047 Dropshaft - Es QPS220310 Intakes - Inter QHS220339	Stilling chamber Lining - TP5 xcavation/ Shaft Lining Dropshaft-Position,Fix & Grout-128.1m ID1.5(TP5)	36	0		16JUL11A	100	26	3				•	<b>_</b>	
QL047 Dropshaft - Ex QPS220310 Intakes - Inter QHS220339 QHS220337	Stilling chamber Lining - TP5         Excavation/ Shaft Lining         Dropshaft-Position,Fix & Grout-128.1m ID1.5(TP5)         rnal Structures (Stage 2)         BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(TP5)	36	0 36	16JUN11A 19JUL11	16JUL11A	100	26 0	3				•		
QL047 Dropshaft - E: QPS220310 Intakes - Inter QHS220339 QHS220337 QHS220100 QHS220340	Stilling chamber Lining - TP5         Excavation/ Shaft Lining         Dropshaft-Position,Fix & Grout-128.1m ID1.5(TP5)         rnal Structures (Stage 2)         BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(TP5)         Penstock Delivery - (TP5)         Local Intake Test & Commissioning - (TP5)         Finishing works / PS BW / Reinstatement (TP5)	36 36 0	0 36 0	16JUN11A 19JUL11 08AUG11*	16JUL11A 29AUG11	100 0 0	26 0 0	3 2 0				•		
QL047 Dropshaft - E: QPS220310 Intakes - Inter QHS220339 QHS220337 QHS220100 QHS220340	Stilling chamber Lining - TP5         Excavation/ Shaft Lining         Dropshaft-Position,Fix & Grout-128.1m ID1.5(TP5)         rnal Structures (Stage 2)         BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(TP5)         Penstock Delivery - (TP5)         Local Intake Test & Commissioning - (TP5)         Finishing works / PS BW / Reinstatement (TP5)	36 36 0 12	0 36 0 12	16JUN11A 19JUL11 08AUG11* 16AUG11	16JUL11A 29AUG11 29AUG11	100 0 0 0	26 0 0 0	3 2 0 2				•		
QL047 Dropshaft - E: QPS220310 Intakes - Inter QHS220339 QHS220337 QHS220100 QHS220340 QHS220341 Milestone	Stilling chamber Lining - TP5         Excavation/ Shaft Lining         Dropshaft-Position,Fix & Grout-128.1m ID1.5(TP5)         rnal Structures (Stage 2)         BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(TP5)         Penstock Delivery - (TP5)         Local Intake Test & Commissioning - (TP5)         Finishing works / PS BW / Reinstatement (TP5)	36 36 0 12 18	0 36 0 12 18	16JUN11A 19JUL11 08AUG11* 16AUG11 30AUG11	16JUL11A 29AUG11 29AUG11 29AUG11 20SEP11	100 0 0 0 0	26 0 0 0 0 0	3 2 0 2 2 2				•		
QL047 Dropshaft - E: QPS220310 Intakes - Inter QHS220339 QHS220337 QHS220100 QHS220340 QHS220341 Milestone General	Stilling chamber Lining - TP5         Excavation/ Shaft Lining         Dropshaft-Position,Fix & Grout-128.1m ID1.5(TP5)         rnal Structures (Stage 2)         BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(TP5)         Penstock Delivery - (TP5)         Local Intake Test & Commissioning - (TP5)         Finishing works / PS BW / Reinstatement (TP5)         Dismantling Overhead Gantry Crane (TP5)	36 36 0 12 18 7	0 36 0 12 18 7	16JUN11A 19JUL11 08AUG11* 16AUG11 30AUG11	16JUL11A 29AUG11 29AUG11 20SEP11 28SEP11	100 0 0 0 0 0	26 0 0 0 0 0	3 2 0 2 2 2 2				•		
QL047 Dropshaft - E: QPS220310 Intakes - Inter QHS220339 QHS220337 QHS220100 QHS220340 QHS220341 Milestone General M28-1070	Stilling chamber Lining - TP5 Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-128.1m ID1.5(TP5) rnal Structures (Stage 2) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(TP5) Penstock Delivery - (TP5) Local Intake Test & Commissioning - (TP5) Finishing works / PS BW / Reinstatement (TP5) Dismantling Overhead Gantry Crane (TP5) 28.07-Section22 - TP5 Handover to SO	36 36 0 12 18	0 36 0 12 18	16JUN11A 19JUL11 08AUG11* 16AUG11 30AUG11	16JUL11A 29AUG11 29AUG11 29AUG11 20SEP11	100 0 0 0 0	26 0 0 0 0 0	3 2 0 2 2 2				•		
QL047           Dropshaft - E:           QPS220310           Intakes - Inter           QHS220339           QHS220337           QHS220340           QHS220341           Milestone           General           M28-1070           Section 22 (P	Stilling chamber Lining - TP5         Excavation/ Shaft Lining         Dropshaft-Position,Fix & Grout-128.1m ID1.5(TP5)         rnal Structures (Stage 2)         BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(TP5)         Penstock Delivery - (TP5)         Local Intake Test & Commissioning - (TP5)         Finishing works / PS BW / Reinstatement (TP5)         Dismantling Overhead Gantry Crane (TP5)         28.07-Section22 - TP5 Handover to SO         Portion TP5)	36 36 0 12 18 7 7 0	0 36 0 12 18 7 0	16JUN11A 19JUL11 08AUG11* 16AUG11 30AUG11	16JUL11A 29AUG11 29AUG11 20SEP11 28SEP11 28SEP11	100 0 0 0 0 0 0 0	26 0 0 0 0 0 0	3 2 0 2 2 2 2 2				•		
QL047 Dropshaft - E: QPS220310 Intakes - Inter QHS220339 QHS220337 QHS220340 QHS220340 QHS220341 Milestone General M28-1070 Section 22 (Pr M28-1030	Stilling chamber Lining - TP5         Excavation/ Shaft Lining         Dropshaft-Position,Fix & Grout-128.1m ID1.5(TP5)         rnal Structures (Stage 2)         BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(TP5)         Penstock Delivery - (TP5)         Local Intake Test & Commissioning - (TP5)         Finishing works / PS BW / Reinstatement (TP5)         Dismantling Overhead Gantry Crane (TP5)         28.07-Section22 - TP5 Handover to SO         Portion TP5)         28.03-Lining (Dropshaft)	36 36 0 12 18 7 7	0 36 0 12 18 7 0 0	16JUN11A 19JUL11 08AUG11* 16AUG11 30AUG11	16JUL11A 29AUG11 29AUG11 20SEP11 28SEP11 28SEP11 28SEP11 18JUL11	100 0 0 0 0 0 0 0 0 0 0 0 0 0	26 0 0 0 0 0 0 0 0	3 2 0 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2				•		
QL047 Dropshaft - E: QPS220310 Intakes - Inter QHS220339 QHS220337 QHS220340 QHS220341 Milestone General M28-1070 Section 22 (Pr M28-1030 M28-1050	Stilling chamber Lining - TP5         xcavation/ Shaft Lining         Dropshaft-Position,Fix & Grout-128.1m ID1.5(TP5)         rnal Structures (Stage 2)         BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(TP5)         Penstock Delivery - (TP5)         Local Intake Test & Commissioning - (TP5)         Finishing works / PS BW / Reinstatement (TP5)         Dismantling Overhead Gantry Crane (TP5)         28.07-Section22 - TP5 Handover to SO         Portion TP5)         28.03-Lining (Dropshaft)         28.05-Concrete Structure (Intake)	36 36 0 12 18 7 7 0	0 36 0 12 18 7 0	16JUN11A 19JUL11 08AUG11* 16AUG11 30AUG11	16JUL11A 29AUG11 29AUG11 20SEP11 28SEP11 28SEP11	100 0 0 0 0 0 0 0	26 0 0 0 0 0 0	3 2 0 2 2 2 2 2				•		
QL047 Dropshaft - E: QPS220310 Intakes - Inter QHS220339 QHS220337 QHS220340 QHS220340 QHS220341 Milestone General M28-1070 Section 22 (Pr M28-1030 M28-1050 M28-1060	Stilling chamber Lining - TP5         Excavation/ Shaft Lining         Dropshaft-Position,Fix & Grout-128.1m ID1.5(TP5)         rnal Structures (Stage 2)         BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(TP5)         Penstock Delivery - (TP5)         Local Intake Test & Commissioning - (TP5)         Finishing works / PS BW / Reinstatement (TP5)         Dismantling Overhead Gantry Crane (TP5)         28.07-Section22 - TP5 Handover to SO         Portion TP5)         28.03-Lining (Dropshaft)         28.05-Concrete Structure (Intake)         28.06-Slopeworks, Backfilling & Reinstatement	36 36 0 12 18 7 7 0 0 0 0	0 36 0 12 18 7 0 0 0	16JUN11A 19JUL11 08AUG11* 16AUG11 30AUG11	16JUL11A 29AUG11 29AUG11 20SEP11 28SEP11 28SEP11 28SEP11 18JUL11 18JUL11 20SEP11	100 0 0 0 0 0 0 0 0 0 0 0 0 0 0	26 0 0 0 0 0 0 0 0 0 0 0	3 2 0 2 2 2 2 2 2 2 2 2 2 2 2 2				•		
QL047         Dropshaft - E:         QPS220310         Intakes - Inter         QHS220339         QHS220337         QHS220340         QHS220340         QHS220341         Milestone         General         M28-1070         Section 22 (Program)         M28-1050         M28-1060	Stilling chamber Lining - TP5         xcavation/ Shaft Lining         Dropshaft-Position,Fix & Grout-128.1m ID1.5(TP5)         rnal Structures (Stage 2)         BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(TP5)         Penstock Delivery - (TP5)         Local Intake Test & Commissioning - (TP5)         Finishing works / PS BW / Reinstatement (TP5)         Dismantling Overhead Gantry Crane (TP5)         28.07-Section22 - TP5 Handover to SO         Portion TP5)         28.03-Lining (Dropshaft)         28.05-Concrete Structure (Intake)	36 36 0 12 18 7 7 0 0 0 0	0 36 0 12 18 7 0 0 0	16JUN11A 19JUL11 08AUG11* 16AUG11 30AUG11	16JUL11A 29AUG11 29AUG11 20SEP11 28SEP11 28SEP11 28SEP11 18JUL11 18JUL11 20SEP11	100 0 0 0 0 0 0 0 0 0 0 0 0 0 0	26 0 0 0 0 0 0 0 0 0 0 0	3 2 0 2 2 2 2 2 2 2 2 2 2 2 2 2				•		
QL047         Dropshaft - E:         QPS220310         Intakes - Inter         QHS220339         QHS220337         QHS220340         QHS220340         QHS220341         Milestone         General         M28-1070         Section 22 (Proprint)         M28-1050         M28-1050         M28-1060         CC14-SECTIO         Construction         Intakes - Exter	Stilling chamber Lining - TP5         Excavation/ Shaft Lining         Dropshaft-Position,Fix & Grout-128.1m ID1.5(TP5)         rnal Structures (Stage 2)         BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(TP5)         Penstock Delivery - (TP5)         Local Intake Test & Commissioning - (TP5)         Finishing works / PS BW / Reinstatement (TP5)         Dismantling Overhead Gantry Crane (TP5)         28.07-Section22 - TP5 Handover to SO         Portion TP5)         28.03-Lining (Dropshaft)         28.06-Slopeworks, Backfilling & Reinstatement         ION 8 OF THE WORKS (PORTION GL1)	36 36 0 12 18 7 7 0 0 0 0	0 36 0 12 18 7 0 0 0	16JUN11A 19JUL11 08AUG11* 16AUG11 30AUG11	16JUL11A 29AUG11 29AUG11 20SEP11 28SEP11 28SEP11 28SEP11 18JUL11 18JUL11 20SEP11	100 0 0 0 0 0 0 0 0 0 0 0 0 0 0	26 0 0 0 0 0 0 0 0 0 0 0	3 2 0 2 2 2 2 2 2 2 2 2 2 2 2 2				•		
QL047           Dropshaft - E:           QPS220310           Intakes - Inter           QHS220339           QHS220337           QHS220337           QHS220340           QHS220341           Milestone           General           M28-1070           Section 22 (Pr           M28-1050           M28-1060           CC14-SECTI           Construction           Intakes - Exter           QH080601	Stilling chamber Lining - TP5         Excavation/ Shaft Lining         Dropshaft-Position,Fix & Grout-128.1m ID1.5(TP5)         rnal Structures (Stage 2)         BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(TP5)         Penstock Delivery - (TP5)         Local Intake Test & Commissioning - (TP5)         Finishing works / PS BW / Reinstatement (TP5)         Dismantling Overhead Gantry Crane (TP5)         28.07-Section22 - TP5 Handover to SO         Portion TP5)         28.03-Lining (Dropshaft)         28.06-Slopeworks, Backfilling & Reinstatement         IN 8 OF THE WORKS (PORTION GL1)         ernal Structures (Stage1)         Intake Permanent Structure(3 pours) Stage 1a GL1	36 36 0 12 18 7 7 0 0 0 0	0 36 0 12 18 7 0 0 0	16JUN11A 19JUL11 08AUG11* 16AUG11 30AUG11	16JUL11A 29AUG11 29AUG11 20SEP11 28SEP11 28SEP11 28SEP11 18JUL11 18JUL11 20SEP11	100 0 0 0 0 0 0 0 0 0 0 0 0 0 0	26 0 0 0 0 0 0 0 0 0 0 0	3 2 0 2 2 2 2 2 2 2 2 2 2 2 2 2						
QL047         Dropshaft - E:         QPS220310         Intakes - Inter         QHS220339         QHS220337         QHS220337         QHS220340         QHS20040         QHS20050         General         M28-1070         Section 22 (Pr         M28-1030         M28-1060         CC14-SECTIO         Construction         Intakes - Exter         QH080601         Adit Tunnel E	Stilling chamber Lining - TP5         Excavation/ Shaft Lining         Dropshaft-Position,Fix & Grout-128.1m ID1.5(TP5)         rnal Structures (Stage 2)         BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(TP5)         Penstock Delivery - (TP5)         Local Intake Test & Commissioning - (TP5)         Finishing works / PS BW / Reinstatement (TP5)         Dismantling Overhead Gantry Crane (TP5)         28.07-Section22 - TP5 Handover to SO         Portion TP5)         28.03-Lining (Dropshaft)         28.06-Slopeworks, Backfilling & Reinstatement         ION 8 OF THE WORKS (PORTION GL1)         ernal Structures (Stage1)         Intake Permanent Structure(3 pours) Stage 1a GL1         Excavation & Tunnel Lining - GL1	36 0 12 18 7 0 0 0 0 0 0 0 0 0 0 54	0 36 0 12 18 7 0 0 0 0 0 0	16JUN11A 19JUL11 08AUG11* 16AUG11 21SEP11 21SEP11	16JUL11A 29AUG11 29AUG11 20SEP11 28SEP11 28SEP11 28SEP11 18JUL11 20SEP11 28SEP11 28SEP11	100 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	26 0 0 0 0 0 0 0 0 0 0 0 0 0 53	3 2 0 2 2 2 2 2 2 2 2 2 2 2 0 0						
QL047         Dropshaft - E:         QPS220310         Intakes - Inter         QHS220339         QHS220337         QHS220337         QHS220340         QHS220341         Milestone         General         M28-1070         Section 22 (Pr         M28-1050         M28-1050         CC14-SECTIO         Construction         Intakes - Exter         QH080601         Adit Tunnel E         QL133	Stilling chamber Lining - TP5         Excavation/ Shaft Lining         Dropshaft-Position,Fix & Grout-128.1m ID1.5(TP5)         rnal Structures (Stage 2)         BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(TP5)         Penstock Delivery - (TP5)         Local Intake Test & Commissioning - (TP5)         Finishing works / PS BW / Reinstatement (TP5)         Dismantling Overhead Gantry Crane (TP5)         28.07-Section22 - TP5 Handover to SO         Portion TP5)         28.03-Lining (Dropshaft)         28.05-Concrete Structure (Intake)         28.06-Slopeworks, Backfilling & Reinstatement         ION 8 OF THE WORKS (PORTION GL1)         ernal Structures (Stage1)         Intake Permanent Structure(3 pours) Stage 1a GL1         Excavation & Tunnel Lining - GL1         Stilling chamber Lining - GL1	36 0 12 18 7 0 0 0 0 0 0	0 36 0 12 18 7 0 0 0 0 0 0	16JUN11A 19JUL11 08AUG11* 16AUG11 21SEP11	16JUL11A 29AUG11 29AUG11 20SEP11 28SEP11 28SEP11 18JUL11 20SEP11 28SEP11	100 0 0 0 0 0 0 0 0 0 0 0 0 0 0	26 0 0 0 0 0 0 0 0 0 0 0	3 2 0 2 2 2 2 2 2 2 2 2 2 2 2 2						
QL047         Dropshaft - E:         QPS220310         Intakes - Inter         QHS220339         QHS220337         QHS220337         QHS220340         QHS220341         Milestone         General         M28-1070         Section 22 (Pr         M28-1050         M28-1050         M28-1060         CC14-SECTI         Construction         Intakes - Exter         QH080601         Adit Tunnel E         QL133         Dropshaft - E:	Stilling chamber Lining - TP5         Excavation/ Shaft Lining         Dropshaft-Position,Fix & Grout-128.1m ID1.5(TP5)         rnal Structures (Stage 2)         BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(TP5)         Penstock Delivery - (TP5)         Local Intake Test & Commissioning - (TP5)         Finishing works / PS BW / Reinstatement (TP5)         Dismantling Overhead Gantry Crane (TP5)         28.07-Section22 - TP5 Handover to SO         Portion TP5)         28.03-Lining (Dropshaft)         28.06-Slopeworks, Backfilling & Reinstatement         ION 8 OF THE WORKS (PORTION GL1)         ernal Structures (Stage1)         Intake Permanent Structure(3 pours) Stage 1a GL1         Excavation & Tunnel Lining - GL1         Stilling chamber Lining - GL1         Excavation/ Shaft Lining	36 36 0 12 18 7 0 0 0 0 0 0 0 54 36	0 36 0 12 18 7 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	16JUN11A 19JUL11 08AUG11* 16AUG11 30AUG11 21SEP11 0 1 15MAR11A 19JUL11	16JUL11A 29AUG11 29AUG11 20SEP11 28SEP11 28SEP11 28SEP11 18JUL11 20SEP11 28SEP11 28SEP11 28SEP11 28SEP11 28SEP11	100 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	26 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	3 2 0 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2						
QL047         Dropshaft - E:         QPS220310         Intakes - Inter         QHS220339         QHS220337         QHS220337         QHS220340         QHS220341         Milestone         General         M28-1070         Section 22 (Pr         M28-1050         M28-1060         CC14-SECTI         Construction         Intakes - Exter         QH080601         Adit Tunnel E         QL133         Dropshaft - E:         QS080310	Stilling chamber Lining - TP5         Excavation/ Shaft Lining         Dropshaft-Position,Fix & Grout-128.1m ID1.5(TP5)         rnal Structures (Stage 2)         BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(TP5)         Penstock Delivery - (TP5)         Local Intake Test & Commissioning - (TP5)         Finishing works / PS BW / Reinstatement (TP5)         Dismantling Overhead Gantry Crane (TP5)         28.07-Section22 - TP5 Handover to SO         Portion TP5)         28.03-Lining (Dropshaft)         28.06-Slopeworks, Backfilling & Reinstatement         ION 8 OF THE WORKS (PORTION GL1)         Intake Permanent Structure(3 pours) Stage 1a GL1         Excavation & Tunnel Lining - GL1         Stilling chamber Lining - GL1         Excavation/ Shaft Lining         Dropshaft-Position,Fix & Grout-43.5m ID1.5 (GL1)	36 0 12 18 7 0 0 0 0 0 0 0 0 0 0 54	0 36 0 12 18 7 0 0 0 0 0 0	16JUN11A 19JUL11 08AUG11* 16AUG11 21SEP11 21SEP11	16JUL11A 29AUG11 29AUG11 20SEP11 28SEP11 28SEP11 28SEP11 18JUL11 20SEP11 28SEP11 28SEP11	100 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	26 0 0 0 0 0 0 0 0 0 0 0 0 0 53	3 2 0 2 2 2 2 2 2 2 2 2 2 2 0 0						
QL047         Dropshaft - E:         QPS220310         Intakes - Inter         QHS220339         QHS220337         QHS220337         QHS220340         QHS220341         Milestone         General         M28-1070         Section 22 (Pr         M28-1050         M28-1060         CC14-SECTIO         Construction         Intakes - Exter         QH080601         Adit Tunnel E         QL133         Dropshaft - E:         QS080310         Intakes - Inter	Stilling chamber Lining - TP5         xcavation/ Shaft Lining         Dropshaft-Position,Fix & Grout-128.1m ID1.5(TP5)         rnal Structures (Stage 2)         BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(TP5)         Penstock Delivery - (TP5)         Local Intake Test & Commissioning - (TP5)         Finishing works / PS BW / Reinstatement (TP5)         Dismantling Overhead Gantry Crane (TP5)         28.07-Section22 - TP5 Handover to SO         Portion TP5)         28.03-Lining (Dropshaft)         28.06-Slopeworks, Backfilling & Reinstatement         ION 8 OF THE WORKS (PORTION GL1)         ernal Structures (Stage1)         Intake Permanent Structure(3 pours) Stage 1a GL1         xcavation & Tunnel Lining - GL1         stilling chamber Lining - GL1         stilling chamber Lining - GL1         stilling chamber Lining - GL1         xcavation/ Shaft Lining         Dropshaft-Position,Fix & Grout-43.5m ID1.5 (GL1)         rnal Structures (Stage 2)	36 36 0 12 18 7 0 0 0 0 0 0 0 0 54 54 36 26	0 36 0 12 18 7 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	16JUN11A 19JUL11 08AUG11* 16AUG11 30AUG11 21SEP11 0 0 0 0 0 0 0 0 0 0 0 0 0	16JUL11A 29AUG11 29AUG11 20SEP11 28SEP11 28SEP11 28SEP11 18JUL11 20SEP11 28SEP11 28SEP11 28SEP11 28SEP11 28SEP11		26 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	3 2 0 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2						
QL047         Dropshaft - E:         QPS220310         Intakes - Inter         QHS220339         QHS220337         QHS220337         QHS220340         QHS20040         QHS20040         QHS2100         QHS2000         CC14-SECTIO         Construction         Intakes - Exter         QH080601         Adit Tunnel E         QL133         Dropshaft - E:         QS080310         Intakes - Inter         QHS080374	Stilling chamber Lining - TP5         Excavation/ Shaft Lining         Dropshaft-Position,Fix & Grout-128.1m ID1.5(TP5)         rnal Structures (Stage 2)         BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(TP5)         Penstock Delivery - (TP5)         Local Intake Test & Commissioning - (TP5)         Finishing works / PS BW / Reinstatement (TP5)         Dismantling Overhead Gantry Crane (TP5)         28.07-Section22 - TP5 Handover to SO         Portion TP5)         28.03-Lining (Dropshaft)         28.06-Slopeworks, Backfilling & Reinstatement         ION 8 OF THE WORKS (PORTION GL1)         Intake Permanent Structure(3 pours) Stage 1a GL1         Excavation & Tunnel Lining - GL1         Stilling chamber Lining - GL1         Excavation/ Shaft Lining         Dropshaft-Position,Fix & Grout-43.5m ID1.5 (GL1)	36 36 0 12 18 7 0 0 0 0 0 0 0 54 36	0 36 0 12 18 7 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	16JUN11A 19JUL11 08AUG11* 16AUG11 30AUG11 21SEP11 0 1 15MAR11A 19JUL11	16JUL11A 29AUG11 29AUG11 20SEP11 28SEP11 28SEP11 28SEP11 18JUL11 20SEP11 28SEP11 28SEP11 28SEP11 28SEP11 28SEP11	100 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	26 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	3 2 0 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2						

	Section o (Pu															i i
	M141030	14.03-Lining (Dropshaft)	)	0	0		23SEP11	0	0	-56						•
	CC24-SECTI	ION 18 OF THE WOR	KS (PORTION MA15)									l I				l I
	Construction															
	Adit Tunnel E	Excavation & Tunnel Linin	ng - MA15													
	QL064	Stilling chamber Lining -	MA15	36	13	10JUN11A	02AUG11	80	32	7						I
	Dropshaft - E	Excavation/ Shaft Lining														
	QS180560	RB Setup/Reaming/Dem	nobilization(MA15) (151m)	68	0	09MAR11A	21MAY11A	100	58	0						
	QS180582	Back Reaming & Demot	pilization - (MA15)	33	0	29MAR11A	21MAY11A	100	41	0	1					
	QPS180340	Dropshaft-Position,Fix&0	Grout - 51.1m ID1.5(MA15)	37	37	03AUG11	15SEP11	0	0	7						
											MAY	JUN	JUL 20'	AUG	SEI	ост
													20			
	t Date sh Date	30NOV07 15SEP12	Early Bar	107	7A				Sheet 5	of 10	W	ORKS PROGR	AMME APPF	ROVAL H	ISTORY	
	a Date	19JUL11	Last Month Progres	is 106A						Date		Revis			Checked	Approved
Rur	Date	28JUL11 09:55	Progress Bar		Dasia	n & Constant	tion of HIV W	Vost Duoi	n	13JAN09		ved Works Pro	•		SOR	804B
			Critical Activity		Desigi		tion of HK. V ract No. DC/2		nage i unne			ved Works Pro	<u> </u>		SOR	9032
							ROLLING PI		MME	10DEC10 01MAR10		ved Works Pro ved Works Pro	-		SOR SOR	9116 003A
							11 MONTHL			25FEB11		ved Works Pro	-		SOR	301F
										29JUN11		ved Works Pro	-		SOR	WP6C
	© Primave	era Systems, Inc.											J			


ID	Activity	-	Rem	Anticipated	Anticipated	%	Actual	Works Prog # 6						
	Description	Dur	Dur	Start	Finish	Comp	Duration	WP6C EF				2011		
Intakes - Inte	ernal Structures (Stage 2)							Variance	MAY	JUN	JU	L AU	IG SE	EP OC
QL063	Stabilisation shaft MA15	5	0	23MAY11A	26MAY11A	100	4	1					•	
QHS180555 QHS180557		0	0 33	22AUG11* 16SEP11	260CT11	0	0	0					•	1
	Local Intake Test & Commissioning - (MA15)	12	12	130CT11	260CT11	0	0	7						
Milestone	Destion MA(E)													
M241010	Portion MA15) 24.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		18JUL11	0	0	-56				•		   
M241020	24.02-Excavation (Dropshaft)	0	0		18JUL11	0	0	-56				>		
M241040 M241030	24.04-Excavation (Intake) 24.03-Lining (Dropshaft)	0	0		18JUL11 15SEP11	0	0	-56 8				>		
	ION 30 OF THE WORKS (PORTION HKU1)		0		199EL LI	0	U	0			1			
Construction														
Adit Tunnel I	Excavation & Tunnel Lining - HKU1 Stilling chamber Lining - HKU1	36	2	21MAY11A	20JUL11	90	48	-14			1			
L	Excavation/ Shaft Lining	30	2	ZIMATIIA	20J0L11	90	40	- 14			1			   
QPS300300	Dropshaft-Position, Fix Grout- 52.0m ID2.3(HKU1)	26	26	21JUL11	19AUG11	0	0	-14						1
Intakes - Inte	ernal Structures (Stage 2) Stabilisation shaft - HKU1	7	0	13MAY11A	20MAY11A	100	7	0						
	Penstock Delivery - (HKU1)	0	0	19JUL11*	20101ATTTA	0	0	-3				•		1
QHS300804	BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(HKU1)	36	36	20AUG11	03OCT11	0	0	-14				_		
	Local Intake Test & Commissioning - (HKU1)	12	12	19SEP11	030CT11	0	0	-14			1			
Milestone	Finishing works / PS BW / Reinstatement (HKU1)	18	18	04OCT11	25OCT11	0	U	-14			1			1
Section30 (P	Portion HKU1)													
M361010	36.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		18JUL11	0	0	-56						   
M361020 M361030	36.02-Excavation (Dropshaft) 36.03-Lining (Dropshaft)	0	0		18JUL11 19AUG11	0	0	-56 -16					<b>♦</b>	
M361050	36.05-Concrete Structure (Intake)	0	0		030CT11	0	0	-18						•
	ION 7 OF THE WORKS (PORTION THR2)													
Construction	Excavation/ Shaft Lining										 			
	Dropshaft-Position,Fix & Grout-62m ID2.3 (THR2)	26	0	16MAY11A	02JUN11A	100	16	-5			   			
Intakes - Inte	ernal Structures (Stage 2)											L		
QH070602 QH070603	BS/Vortex/Drain Dvn/TS - Stage 2(THR2) Permanent Channel Diversion(THR2)	36 21	4 21	03JUN11A 23JUL11	22JUL11 16AUG11	90 0	37 0	-10					I	
QHS070100		12	12	03AUG11	16AUG11 16AUG11	0	0	-10 -31						
QH070600	Penstock Delivery - (THR2)	0	0	08AUG11*		0	0	0				•		 
QH070604	Penstock / Finishing/PS BW/Reinstatement (THR2)	33	33	17AUG11	24SEP11	0	0	-2						
Milestone General														
M13-1070	13.07-Section7 - THR2 Handover to SO	0	0		24SEP11	0	0	-2						↓   
Section 7 (Po	· ·				10 11 11 11			50						
M13-1030 M13-1050	13.03-Lining (Dropshaft) 13.05-Concrete Structure (Intake)	0	0		18JUL11 22JUL11	0	0	-52 -11				•		
M13-1060	13.06-Slopwork, Backfilling & Reinstatement	0	0		24SEP11	0	0	-2						•
	ION 3 OF THE WORKS (PORTION E5B)													1
Construction Adit Tunnel F	Excavation & Tunnel Lining - E5B													
QL108	Stilling chamber Lining - E5B	200	17	20MAY11A	06AUG11	60	49	-34						
Dropshaft - E		36	17	2010/01/10/0										
	Excavation/ Shaft Lining							0.4						
QS030370	Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B)	23	23	08AUG11	02SEP11	0	0	-34					_	     
QS030370 Intakes - Inte	Excavation/ Shaft Lining					0	0	-34 0					•	         
QS030370 Intakes - Inte QPSH03499 QPSH03501	Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B) Prnal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B)	23 0 33	23 0 33	08AUG11 22AUG11* 03SEP11	02SEP11 140CT11	0	0	0 -34					•	
QS030370 Intakes - Inte QPSH03499 QPSH03501 QHS030100	Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B) ernal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B)	23 23 0 33 12	23 0 33 12	08AUG11 22AUG11* 03SEP11 29SEP11	02SEP11 14OCT11 14OCT11	0 0 0	0 0 0	0 -34 -34					•	
QS030370 Intakes - Inte QPSH03499 QPSH03501 QHS030100 QPSH03502 Milestone	Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B) Ernal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B)	23 0 33	23 0 33	08AUG11 22AUG11* 03SEP11	02SEP11 140CT11	0	0	0 -34					•	
QS030370 Intakes - Inte QPSH03499 QPSH03501 QHS030100 QPSH03502 Milestone Section 3 (Po	Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B) ernal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B) ortion E5B)	23 0 33 12 68	23 0 33 12 68	08AUG11 22AUG11* 03SEP11 29SEP11	02SEP11 14OCT11 14OCT11 05JAN12	0 0 0	0 0 0 0	0 -34 -34 -34					•	
QS030370 Intakes - Inte QPSH03499 QPSH03501 QHS030100 QPSH03502 Milestone Section 3 (Po M91060	Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B) ernal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B) ortion E5B) 9.06-Lining (Dropshaft)	23 23 0 33 12	23 0 33 12	08AUG11 22AUG11* 03SEP11 29SEP11	02SEP11 14OCT11 14OCT11	0 0 0	0 0 0	0 -34 -34					•	
QS030370           Intakes - Inte           QPSH03499           QPSH03501           QHS030100           QPSH03502           Milestone           Section 3 (Pc           M91060           M91080	Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B) ernal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B) ortion E5B)	23 0 33 12 68 	23 0 33 12 68 0	08AUG11 22AUG11* 03SEP11 29SEP11	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11	0 0 0 0 0	0 0 0 0	0 -34 -34 -34 -34					•	
QS030370           Intakes - Inter           QPSH03499           QPSH03501           QHS030100           QPSH03502           Milestone           Section 3 (Polymon 3)           M91060           M91080           CC26-SECT           Construction	Excavation/ Shaft Lining Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B) ernal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B) ortion E5B) 9.06-Lining (Dropshaft) 9.08-Concrete Structure (Intake) ION 20 OF THE WORKS (PORTION M3)	23 0 33 12 68 	23 0 33 12 68 0	08AUG11 22AUG11* 03SEP11 29SEP11	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11	0 0 0 0 0	0 0 0 0	0 -34 -34 -34 -34					•	
QS030370 Intakes - Inte QPSH03499 QPSH03501 QHS030100 QPSH03502 Milestone Section 3 (Po M91060 M91080 CC26-SECT Construction Adit Tunnel B	Excavation/ Shaft Lining Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B) Ernal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B) ortion E5B) 9.06-Lining (Dropshaft) 9.08-Concrete Structure (Intake) ION 20 OF THE WORKS (PORTION M3) Excavation & Tunnel Lining - M3	23 0 33 12 68 0 0	23 0 33 12 68 0 0	08AUG11 22AUG11* 03SEP11 29SEP11 15OCT11	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11 14OCT11		0 0 0 0	0 -34 -34 -34 -34 -39 -43					•	
QS030370           Intakes - Inter           QPSH03499           QPSH03501           QHS030100           QPSH03502           Milestone           Section 3 (Polymonia)           M91060           M91080           CC26-SECT           Construction           Adit Tunnel I           QL056	Excavation/ Shaft Lining Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B) ernal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B) ortion E5B) 9.06-Lining (Dropshaft) 9.08-Concrete Structure (Intake) ION 20 OF THE WORKS (PORTION M3)	23 0 33 12 68 	23 0 33 12 68 0	08AUG11 22AUG11* 03SEP11 29SEP11	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11	0 0 0 0 0	0 0 0 0	0 -34 -34 -34 -34					•	
QS030370           Intakes - Inte           QPSH03499           QPSH03501           QHS030100           QPSH03502           Milestone           Section 3 (Pc           M91060           M91080           CC26-SECT           Construction           Adit Tunnel I           QL056           Dropshaft - E           QS200520	Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B)  ernal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B) ortion E5B) 9.06-Lining (Dropshaft) 9.08-Concrete Structure (Intake) ION 20 OF THE WORKS (PORTION M3) Excavation & Tunnel Lining - M3 Stilling chamber Lining - M3 Excavation/ Shaft Lining RB Setup/Reaming/Demobilization(M3) (133m)	23 0 33 12 68 0 0 0 0 36 36 54	23 0 33 12 68 0 0 0 0 36 36	08AUG11 22AUG11* 03SEP11 29SEP11 15OCT11 15OCT11 2000 21JUL11 12APR11A	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11 14OCT11 14OCT11 31AUG11 31AUG11	0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 75	0 -34 -34 -34 -39 -43 -3 -3 -4					•	
QS030370           Intakes - Inter           QPSH03499           QPSH03501           QHS030100           QPSH03502           Milestone           Section 3 (Program           M91060           M91080           C26-SECT           Construction           Adit Tunnel I           QL056           Dropshaft - E           QS200520           QS200577	Excavation/ Shaft Lining Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B) Ernal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B) ortion E5B) 9.06-Lining (Dropshaft) 9.08-Concrete Structure (Intake) ION 20 OF THE WORKS (PORTION M3) Excavation & Tunnel Lining - M3 Stilling chamber Lining - M3 Excavation/ Shaft Lining RB Setup/Reaming/Demobilization(M3) (133m) Back Reaming & Demobilization - (M3)	23 0 33 12 68 0 0 0 0	23 0 33 12 68 0 0 0 36	08AUG11 22AUG11* 03SEP11 29SEP11 15OCT11 2000 2000 21JUL11	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11 14OCT11 14OCT11 31AUG11		0 0 0 0 0 0	0 34 34 34 39 43 3					•	
QS030370           Intakes - Inte           QPSH03499           QPSH03501           QHS030100           QPSH03502           Milestone           Section 3 (Program           M91060           M91080           C26-SECT           Construction           Adit Tunnel B           QL056           Dropshaft - E           QS200520           QS200577           Intakes - Inte	Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B)  ernal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B) ortion E5B) 9.06-Lining (Dropshaft) 9.08-Concrete Structure (Intake) ION 20 OF THE WORKS (PORTION M3) Excavation & Tunnel Lining - M3 Stilling chamber Lining - M3 Excavation/ Shaft Lining RB Setup/Reaming/Demobilization(M3) (133m)	23 0 33 12 68 0 0 0 0 36 36 54	23 0 33 12 68 0 0 0 0 36 36 0 0	08AUG11 22AUG11* 03SEP11 29SEP11 15OCT11 15OCT11 2000 21JUL11 12APR11A	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11 14OCT11 14OCT11 31AUG11 31AUG11	0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 75	0 -34 -34 -34 -39 -43 -3 -3 -4					•	
QS030370           Intakes - Inter           QPSH03499           QPSH03501           QHS03501           QHS03502           Wilestone           Section 3 (Polymonia)           M91060           M91080           C26-SECT           Construction           Adit Tunnel I           QS200520           QS200577           Intakes - Inter           QHS200409           QHS200411	Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B) ortion E5B) 9.06-Lining (Dropshaft) 9.08-Concrete Structure (Intake) ION 20 OF THE WORKS (PORTION M3) Excavation & Tunnel Lining - M3 Stilling chamber Lining - M3 Excavation/ Shaft Lining RB Setup/Reaming/Demobilization(M3) (133m) Back Reaming & Demobilization - (M3) Excavation & Stage 2)	23 0 33 12 68 0 0 0 0 0 36 36 42	23 0 33 12 68 0 0 0 0 36 36 0 0	08AUG11 22AUG11* 03SEP11 29SEP11 15OCT11 15OCT11 21JUL11 12APR11A 21MAY11A	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11 14OCT11 14OCT11 14OCT11 31AUG11 15JUL11A	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 75 46	0 -34 -34 -34 -34 -39 -43 -3 -3 -3 -4 -4 -4 -4					•	
QS030370           Intakes - Inter           QPSH03499           QPSH03501           QHS030100           QPSH03502           Wilestone           Section 3 (Polymonia           M91060           M91080           C26-SECT           Construction           Adit Tunnel If           QS200520           QS200577           Intakes - Inter           QHS200409           QHS200411	Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B) ernal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B) ortion E5B) 9.06-Lining (Dropshaft) 9.08-Concrete Structure (Intake) ON 20 OF THE WORKS (PORTION M3) Excavation & Tunnel Lining - M3 Stilling chamber Lining - M3 Excavation/ Shaft Lining RB Setup/Reaming/Demobilization(M3) (133m) Back Reaming & Demobilization - (M3) ernal Structures (Stage 2) Part 2 Rock Excav+Rock Stab&Drain Divn works -M3 Intake Permanent Structure(4 pours) Stage 1 -M3	23 0 33 12 68 0 0 0 0 0 36 36 42 42 71	23 0 33 12 68 0 0 0 0 36 36 0 0 0 0	08AUG11 22AUG11* 03SEP11 29SEP11 15OCT11 15OCT11 21JUL11 12APR11A 21MAY11A 19JUL11	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11 14OCT11 14OCT11 14OCT11 14OCT11 15JUL11A 15JUL11A 15JUL11A	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 75 46 0 0	0 34 34 34 39 43 3 3 3 4 4 4 4 2						
QS030370           Intakes - Inter           QPSH03499           QPSH03501           QHS03501           QHS03502           Wilestone           Section 3 (Polymonia)           M91060           M91080           C26-SECT           Construction           Adit Tunnel I           QS200520           QS200577           Intakes - Inter           QHS200409           QHS200411	Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B) ernal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B) ortion E5B) 9.06-Lining (Dropshaft) 9.08-Concrete Structure (Intake) ON 20 OF THE WORKS (PORTION M3) Excavation & Tunnel Lining - M3 Stilling chamber Lining - M3 Excavation/ Shaft Lining RB Setup/Reaming/Demobilization(M3) (133m) Back Reaming & Demobilization - (M3) ernal Structures (Stage 2) Part 2 Rock Excav+Rock Stab&Drain Divn works -M3 Intake Permanent Structure(4 pours) Stage 1 -M3	23 0 33 12 68 0 0 0 0 0 36 36 42 42 71	23 0 33 12 68 0 0 0 0 36 36 0 0 0 0	08AUG11 22AUG11* 03SEP11 29SEP11 15OCT11 15OCT11 21JUL11 12APR11A 21MAY11A 19JUL11	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11 14OCT11 14OCT11 14OCT11 14OCT11 15JUL11A 15JUL11A 15JUL11A	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 75 46 0 0	0 34 34 34 39 43 3 3 3 4 4 4 4 2					•	
QS030370           Intakes - Inter           QPSH03499           QPSH03501           QHS03502           Wilestone           Section 3 (Pc           M91060           M91080           CC6-SECT           Construction           Adit Tunnel B           QL056           Dropshaft - E           QS200520           QS200577           Intakes - Inter           QHS200409           QHS200411           Wilestone           Section 20 (F           M261011           CC2-SECT	Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B) ernal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B) ortion E5B) 9.06-Lining (Dropshaft) 9.08-Concrete Structure (Intake) ION 20 OF THE WORKS (PORTION M3) Excavation & Tunnel Lining - M3 Stilling chamber Lining - M3 Excavation/ Shaft Lining RB Setup/Reaming/Demobilization(M3) (133m) Back Reaming & Demobilization - (M3) ernal Structures (Stage 2) Part 2 Rock Excav+Rock Stab&Drain Divn works -M3 Intake Permanent Structure(4 pours) Stage 1 -M3 Portion M3) 26.02-Excavation (Dropshaft) ION 16 OF THE WORKS (PORTION B2)	23 0 33 12 68 0 0 0 0 0 36 4 42 42 71 36	23 0 33 12 68 0 0 0 36 36 0 0 0 71 36	08AUG11 22AUG11* 03SEP11 29SEP11 15OCT11 15OCT11 21JUL11 12APR11A 21MAY11A 19JUL11	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11 14OCT11 14OCT11 14OCT11 14OCT11 14OCT11 15JUL11A 15JUL11A 15JUL11A 12OCT11 23NOV11		0 0 0 0 0 0 0 0 0 75 46 0 0 0	0 34 34 34 39 43 4 4 4 4 -2 2 2						
QS030370           Intakes - Inter           QPSH03499           QPSH03501           QHS03501           QPSH03502           Wilestone           Section 3 (Pc           M91060           M91060           M91080           CC6-SECT           Construction           Adit Tunnel I           QL056           Dropshaft - E           QS200520           QS200577           Intakes - Inter           QHS200409           QHS200411           Wilestone           Section 20 (F           M261011           CC22-SECT           Construction	Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B)  ernal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B) ortion E5B) 9.06-Lining (Dropshaft) 9.08-Concrete Structure (Intake) ION 20 OF THE WORKS (PORTION M3) Excavation & Tunnel Lining - M3 Excavation / Shaft Lining RB Setup/Reaming/Demobilization(M3) (133m) Back Reaming & Demobilization - (M3) ernal Structures (Stage 2) Part 2 Rock Excav+Rock Stab&Drain Divn works -M3 Intake Permanent Structure(4 pours) Stage 1 -M3 Portion M3) 26.02-Excavation (Dropshaft) ION 16 OF THE WORKS (PORTION B2)	23 0 33 12 68 0 0 0 0 0 36 4 42 42 71 36	23 0 33 12 68 0 0 0 36 36 0 0 0 71 36	08AUG11 22AUG11* 03SEP11 29SEP11 15OCT11 15OCT11 21JUL11 12APR11A 21MAY11A 19JUL11	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11 14OCT11 14OCT11 14OCT11 14OCT11 14OCT11 15JUL11A 15JUL11A 15JUL11A 12OCT11 23NOV11		0 0 0 0 0 0 0 0 0 75 46 0 0 0	0 34 34 34 39 43 4 4 4 4 -2 2 2						
QS030370           Intakes - Inter           QPSH03499           QPSH03501           QHS03502           Wilestone           Section 3 (Pc           M91060           M91080           CC6-SECT           Construction           Adit Tunnel B           QL056           Dropshaft - E           QS200577           Intakes - Inter           QHS200409           QHS200411           Wilestone           Section 20 (F           M261011           CC2-SECT	Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B)  ernal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B) ortion E5B) 9.06-Lining (Dropshaft) 9.08-Concrete Structure (Intake) ION 20 OF THE WORKS (PORTION M3) Excavation & Tunnel Lining - M3 Excavation / Shaft Lining RB Setup/Reaming/Demobilization(M3) (133m) Back Reaming & Demobilization - (M3) ernal Structures (Stage 2) Part 2 Rock Excav+Rock Stab&Drain Divn works -M3 Intake Permanent Structure(4 pours) Stage 1 -M3 Portion M3) 26.02-Excavation (Dropshaft) ION 16 OF THE WORKS (PORTION B2)	23 0 33 12 68 0 0 0 0 0 36 4 42 42 71 36	23 0 33 12 68 0 0 0 36 36 0 0 0 71 36	08AUG11 22AUG11* 03SEP11 29SEP11 15OCT11 15OCT11 21JUL11 12APR11A 21MAY11A 19JUL11	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11 14OCT11 14OCT11 14OCT11 14OCT11 14OCT11 15JUL11A 15JUL11A 15JUL11A 12OCT11 23NOV11		0 0 0 0 0 0 0 0 0 75 46 0 0 0	0 34 34 34 39 43 4 4 4 4 -2 2 2						
QS030370           Intakes - Inter           QPSH03499           QPSH03501           QHS030100           QPSH03502           Wilestone           Section 3 (Program           M91060           M91080           C26-SECT           Construction           Adit Tunnel If           QL056           Dropshaft - E           QS200520           QS200577           Intakes - Inter           QHS200409           QHS200411           Wilestone           Section 20 (F           M261011           C22-SECT           Construction           Preliminary N           S160230           S160232	Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B)  ernal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B) ortion E5B) 9.06-Lining (Dropshaft) 9.08-Concrete Structure (Intake) ON 20 OF THE WORKS (PORTION M3) Excavation & Tunnel Lining - M3 Stilling chamber Lining - M3 Excavation/ Shaft Lining RB Setup/Reaming/Demobilization(M3) (133m) Back Reaming & Demobilization - (M3) ernal Structures (Stage 2) Part 2 Rock Excav+Rock Stab&Drain Divn works -M3 Intake Permanent Structure(4 pours) Stage 1 -M3 Portion M3) 26.02-Excavation (Dropshaft) Open Excavation-(B2) Grouting Works-(B2)	23 0 33 12 68 0 0 0 0 36 42 42 71 36 42 71 36 71 36 71 36 71 36 71 36 18	23 0 33 12 68 0 0 0 0 36 0 0 0 71 36 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	08AUG11 22AUG11* 03SEP11 29SEP11 15OCT11 15OCT11 21JUL11 12APR11A 21JUL11 12APR11A 19JUL11 13OCT11 13OCT11 07FEB11A 13JUN11A	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11 14OCT11 14OCT11 14OCT11 14OCT11 14OCT11 140CT11 120CT11 15JUL11A 15JUL11A 12JUL11A 12JUL11 123NOV11 123NOV11	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 75 46 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 34 34 34 39 43 3 3 4 4 4 4 4 4 						
QS030370           Intakes - Inter           QPSH03499           QPSH03501           QHS03502           Wilestone           Section 3 (Pc           M91060           M91080           CC26-SECT           Construction           Adit Tunnel If           QS200520           QS200577           Intakes - Inter           QHS200409           QHS200411           Wilestone           Section 20 (F           M261011           CC22-SECT           Construction           S160230	Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B)  ernal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B) ortion E5B) 9.06-Lining (Dropshaft) 9.08-Concrete Structure (Intake) ON 20 OF THE WORKS (PORTION M3) Excavation & Tunnel Lining - M3 Stilling chamber Lining - M3 Excavation/ Shaft Lining RB Setup/Reaming/Demobilization(M3) (133m) Back Reaming & Demobilization - (M3) ernal Structures (Stage 2) Part 2 Rock Excav+Rock Stab&Drain Divn works -M3 Intake Permanent Structure(4 pours) Stage 1 -M3 Portion M3) 26.02-Excavation (Dropshaft) ION 16 OF THE WORKS (PORTION B2)	23 0 33 12 68 0 0 0 0 36 42 42 71 36 71 36 71 36	23 0 33 12 68 0 0 0 0 36 0 0 0 71 36 0 0 0 0	08AUG11 22AUG11* 03SEP11 29SEP11 15OCT11 15OCT11 200000000000000000000000000000000000	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11 14OCT11 14OCT11 14OCT11 14OCT11 14OCT11 14OCT11 140 125JUL11A 15JUL11A 15JUL11A 15JUL11A 15JUL11A	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 75 46 0 0 0 0 0 0 0 0	0 34 34 34 39 43 4 4 -4 -4 -4 -4 -2 2 2 2 -7						
QS030370           Intakes - Inte           QPSH03499           QPSH03501           QHS03502           Wilestone           Section 3 (Pc           M91060           M91080           CC26-SECT           Construction           Adit Tunnel I           QL056           Dropshaft - E           QS200520           QS200577           Intakes - Inte           QHS200409           QHS200411           Wilestone           Section 20 (F           M261011           CC22-SECT           Construction           St60230           S160232	Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B)  ernal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B) ortion E5B) 9.06-Lining (Dropshaft) 9.08-Concrete Structure (Intake) ON 20 OF THE WORKS (PORTION M3) Excavation & Tunnel Lining - M3 Stilling chamber Lining - M3 Excavation/ Shaft Lining RB Setup/Reaming/Demobilization(M3) (133m) Back Reaming & Demobilization - (M3) ernal Structures (Stage 2) Part 2 Rock Excav+Rock Stab&Drain Divn works -M3 Intake Permanent Structure(4 pours) Stage 1 -M3 Portion M3) 26.02-Excavation (Dropshaft) Open Excavation-(B2) Grouting Works-(B2)	23 0 33 12 68 0 0 0 0 36 42 42 71 36 42 71 36 71 36 71 36 71 36 71 36 18	23 0 33 12 68 0 0 0 0 36 0 0 0 71 36 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	08AUG11 22AUG11* 03SEP11 29SEP11 15OCT11 15OCT11 21JUL11 12APR11A 21JUL11 12APR11A 19JUL11 13OCT11 13OCT11 07FEB11A 13JUN11A	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11 14OCT11 14OCT11 14OCT11 14OCT11 14OCT11 140CT11 120CT11 15JUL11A 15JUL11A 12JUL11A 12JUL11 123NOV11 123NOV11	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 75 46 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 34 34 34 39 43 3 3 4 4 4 4 4 4 						
QS030370           Intakes - Inte           QPSH03499           QPSH03501           QHS03502           Wilestone           Section 3 (Pc           M91060           M91080           CC26-SECT           Construction           Adit Tunnel I           QL056           Dropshaft - E           QS200520           QS200577           Intakes - Inte           QHS200409           QHS200411           Wilestone           Section 20 (F           M261011           CC22-SECT           Construction           St60230           S160232	Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B)  ernal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B) ortion E5B) 9.06-Lining (Dropshaft) 9.08-Concrete Structure (Intake) ON 20 OF THE WORKS (PORTION M3) Excavation & Tunnel Lining - M3 Stilling chamber Lining - M3 Excavation/ Shaft Lining RB Setup/Reaming/Demobilization(M3) (133m) Back Reaming & Demobilization - (M3) ernal Structures (Stage 2) Part 2 Rock Excav+Rock Stab&Drain Divn works -M3 Intake Permanent Structure(4 pours) Stage 1 -M3 Portion M3) 26.02-Excavation (Dropshaft) Open Excavation-(B2) Grouting Works-(B2)	23 0 33 12 68 0 0 0 0 36 42 42 71 36 42 71 36 71 36 71 36 71 36 71 36 18	23 0 33 12 68 0 0 0 0 36 0 0 0 71 36 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	08AUG11 22AUG11* 03SEP11 29SEP11 15OCT11 15OCT11 21JUL11 12APR11A 21JUL11 12APR11A 19JUL11 13OCT11 13OCT11 07FEB11A 13JUN11A	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11 14OCT11 14OCT11 14OCT11 14OCT11 14OCT11 140CT11 120CT11 15JUL11A 15JUL11A 12JUL11A 12JUL11 123NOV11 123NOV11	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 75 46 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 34 34 34 39 43 3 3 4 4 4 4 4 4 		JUN				EP O
QS030370           Intakes - Inte           QPSH03499           QPSH03501           QHS030100           QPSH03502           Milestone           Section 3 (Pc           M91060           M91080           CC26-SECT           Construction           Adit Tunnel I           QL056           Dropshaft - E           QS200520           QS200577           Intakes - Inte           QHS200409           QHS200411           Milestone           Section 20 (F           M261011           CC2-SECT           Construction           Milestone           Section 20 (F           M2610230           S160230           S160232	Excavation/ Shaft Lining Dropshaft-Position,Fix & Grout-47.53m ID1.5(E5B)  ernal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B) ortion E5B) 9.06-Lining (Dropshaft) 9.08-Concrete Structure (Intake) ON 20 OF THE WORKS (PORTION M3) Excavation & Tunnel Lining - M3 Stilling chamber Lining - M3 Excavation/ Shaft Lining RB Setup/Reaming/Demobilization(M3) (133m) Back Reaming & Demobilization - (M3) ernal Structures (Stage 2) Part 2 Rock Excav+Rock Stab&Drain Divn works -M3 Intake Permanent Structure(4 pours) Stage 1 -M3 Portion M3) 26.02-Excavation (Dropshaft) Open Excavation-(B2) Grouting Works-(B2)	23 0 33 12 68 0 0 0 0 36 42 42 71 36 42 71 36 71 36 71 36 71 36 71 36 18	23 0 33 12 68 0 0 0 0 36 0 0 0 71 36 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	08AUG11 22AUG11* 03SEP11 29SEP11 15OCT11 15OCT11 21JUL11 12APR11A 21JUL11 12APR11A 19JUL11 13OCT11 13OCT11 07FEB11A 13JUN11A	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11 14OCT11 14OCT11 14OCT11 14OCT11 14OCT11 140CT11 120CT11 15JUL11A 15JUL11A 12JUL11A 12JUL11 123NOV11 123NOV11	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 75 46 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 34 34 34 39 43 3 3 4 4 4 4 4 4 		JUN				
QS030370           Intakes - Inte           QPSH03499           QPSH03501           QHS030100           QPSH03502           Milestone           Section 3 (Pr           M91060           M91080           C26-SECT           Construction           Adit Tunnel B           QL056           Dropshaft - E           QS200520           QS1000520           QHS200411           Milestone           Section 20 (F           M261011           CC2-SECT           Construction           Preliminary V           S160230           S160232           S160240	Excavation/ Shaft Lining         Dropshaft-Position, Fix & Grout-47.53m ID1.5(E5B)         Image: Structures (Stage 2)         Penstock Delivery - (E5B)         BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B)         Local Intake Test & Commissioning - (E5B)         Finishing works / PS BW / Reinstatement (E5B)         ortion E5B)         9.06-Lining (Dropshaft)         9.08-Concrete Structure (Intake)         ION 20 OF THE WORKS (PORTION M3)         Excavation & Tunnel Lining - M3         Stilling chamber Lining - M3         Part 2 Rock Excav+Rock Stab&Drain Divn works -M3         Intake Permanent Structure(4 pours) Stage 1 -M3         Portion M3)         26.02-Excavation (Dropshaft)         ION 16 OF THE WORKS (PORTION B2)         Works         Open Excavation-(B2)         Grouting Works-(B2)         Main Structure Const + RBM Platform -(B2)	23 0 33 12 68 0 0 0 0 36 42 71 36 42 71 36 71 36 71 36 71 36 71 36 71 36 71 36 71 36 71 36	23 0 33 12 68 0 0 0 0 36 0 0 0 71 36 71 36 71 36	08AUG11 22AUG11* 03SEP11 29SEP11 15OCT11 15OCT11 21JUL11 12APR11A 21JUL11 12APR11A 19JUL11 13OCT11 13OCT11 07FEB11A 13JUN11A	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11 14OCT11 14OCT11 14OCT11 14OCT11 14OCT11 140CT11 120CT11 15JUL11A 15JUL11A 12JUL11A 12JUL11 123NOV11 123NOV11	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 75 46 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 34 34 34 39 43 3 4 4 4 4 4 4 2 2 2 2 -7 -7 -7 -7 -7 -7 -7 -15 14 7		RKS PRO	GRAMM		HISTORY	
QS030370           Intakes - Inte           QPSH03499           QPSH03501           QHS030100           QPSH03502           Milestone           Section 3 (Pd)           M91080           CC26-SECT           Construction           Adit Tunnel II           QL056           Dropshaft - E           QS200520           QS200577           Intakes - Inte           QHS200409           QHS200411           Milestone           Section 20 (F           M261011           CC22-SECT           Construction           Preliminary N           S160230           S160232           S160240	Excavation/ Shaft Lining Dropshaft-Position, Fix & Grout-47.53m ID1.5(E5B) armal Structures (Stage 2) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B) ortion E5B) 9.06-Lining (Dropshaft) 9.08-Concrete Structure (Intake) ION 20 OF THE WORKS (PORTION M3) Excavation & Tunnel Lining - M3 Stilling chamber Lining - M3 Stilling chamber Lining - M3 Stilling chamber Lining / M3 Excavation/ Shaft Lining RB Setup/Reaming/Demobilization(M3) (133m) Back Reaming & Demobilization - (M3) armal Structures (Stage 2) Part 2 Rock Excav+Rock Stab&Drain Divn works -M3 Intake Permanent Structure(4 pours) Stage 1 -M3 Portion M3) 26.02-Excavation (Dropshaft) ION 16 OF THE WORKS (PORTION B2) Works Open Excavation-(B2) Grouting Works-(B2) Main Structure Const + RBM Platform -(B2)	23 0 33 12 68 0 0 0 0 36 42 71 36 42 71 36 71 36 71 36 71 36 71 36 71 36 71 36 71 36 71 36	23 0 33 12 68 0 0 0 0 36 0 0 0 71 36 71 36 71 36	08AUG11 22AUG11* 03SEP11 29SEP11 15OCT11 15OCT11 21JUL11 12APR11A 21JUL11 12APR11A 19JUL11 13OCT11 13OCT11 07FEB11A 13JUN11A	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11 14OCT11 14OCT11 14OCT11 14OCT11 14OCT11 140CT11 120CT11 15JUL11A 15JUL11A 12JUL11A 12JUL11 123NOV11 123NOV11	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 75 46 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 -34 -34 -34 -34 -39 -43 -4 -4 -4 -4 -2 2 2 2 -7 -7 -7 -7 -7 -15 -14 7	wc	RKS PRC	OGRAMM	2011 E APPROVAL	- HISTORY	Approve
QS030370           Intakes - Inte           QPSH03499           QPSH03501           QHS030100           QPSH03502           Milestone           Section 3 (Program           M91060           M91080           CC26-SECT           Construction           Adit Tunnel B           QL056           Dropshaft - E           QS200520           QS200577           Intakes - Inte           QHS200409           QHS200411           Milestone           Section 20 (F           M261011           CC22-SECT           Construction           Preliminary V           S160230           S160232           S160240	Excavation/ Shaft Lining Dropshaft-Position, Fix & Grout-47.53m ID1.5(E5B) Penstock Delivery - (E5B) BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B) Local Intake Test & Commissioning - (E5B) Finishing works / PS BW / Reinstatement (E5B) ortion E5B) 9.06-Lining (Dropshaft) 9.08-Concrete Structure (Intake) ION 20 OF THE WORKS (PORTION M3) Excavation & Tunnel Lining - M3 Stilling chamber Lining - M3 Excavation / Shaft Lining RB Setup/Reaming/Demobilization(M3) (133m) Back Reaming & Demobilization - (M3) erral Structures (Stage 2) Part 2 Rock Excav+Rock Stab&Drain Divn works -M3 Intake Permanent Structure(4 pours) Stage 1 -M3 Portion M3) 26.02-Excavation (Dropshaft) ION 16 OF THE WORKS (PORTION B2) Works Open Excavation-(B2) Grouting Works-(B2) Main Structure Const + RBM Platform -(B2) Early Bar Las Month Progress	23       0       33       12       68       -       0       10       106A	23 0 33 12 68 0 0 0 0 36 0 0 0 71 36 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	08AUG11 22AUG11* 03SEP11 29SEP11 15OCT11 29SEP11 15OCT11 201000000000000000000000000000000000	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11 14OCT11 02SEP11 14OCT11 14OCT11 14OCT11 14OCT11 12OCT11 15JUL11A 15JUL11A 12OCT11 23NOV11 18JUL11 18JUL11 18JUL11A 16JUL11A 16JUL11A	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 75 46 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 -34 -34 -34 -34 -34 -3 -39 -43 -4 -4 -4 -4 -4 -4 -2 2 2 2 -7 -7 -7 -7 -7 -7 -7 -7 -7 -7 -7 -14 -15 -14 -15 -14 -7 -7 -7 -7 -7 -7 -7 -7 -7 -7 -7 -7 -7	WC Approv Approv	RKS PRO F ed Works ed Works	OGRAMM Revision Progran Progran	2011 E APPROVAL 11me # 1 11me # 2	- HISTORY Checked SOR SOR	Approve 804B 9032
QS030370           Intakes - Inte           QPSH03501           QHS030100           QPSH03502           Milestone           Section 3 (Pd           M91060           M91080           CC26-SECT           Construction           Adit Tunnel If           QL056           Dropshaft - E           QS200520           QS200577           Intakes - Inte           QHS200409           QHS200411           Milestone           Section 20 (F           M261011           CC2-SECT           Construction           Milestone           Section 20 (F           M261011           CC2-SECT           Construction           Preliminary N           S160230           S160232           S160240           *           *           *           Date           *           *           Date           *           *           State	Excavation/ Shaft Lining         Dropshaft-Position, Fix & Grout-47.53m ID1.5(E5B)         arnal Structures (Stage 2)         Penstock Delivery - (E5B)         BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B)         Local Intake Test & Commissioning - (E5B)         Finishing works / PS BW / Reinstatement (E5B)         ortion E5B)         9.06-Lining (Dropshaft)         9.08-Concrete Structure (Intake)         ION 20 OF THE WORKS (PORTION M3)         Excavation & Tunnel Lining - M3         Stilling chamber Lining - M3         Stilling chamber Lining - M3         Stilling chamber Lining - M3         Back Reaming/Demobilization(M3) (133m)         Back Reaming & Demobilization - (M3)         arnal Structures (Stage 2)         Part 2 Rock Excav+Rock Stab&Drain Divn works -M3         Intake Permanent Structure(4 pours) Stage 1 -M3         Intake Permanent Structure(4 pours) Stage 1 -M3         Open Excavation (Dropshaft)         ION 16 OF THE WORKS (PORTION B2)         Works         Open Excavation-(B2)         Grouting Works-(B2)         Main Structure Const + RBM Platform -(B2)         Main Structure Const + RBM Platform -(B2)	23       0       33       12       68       -       0       10       106A	23 0 33 12 68 0 0 0 0 36 0 0 0 71 36 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	08AUG11 22AUG11* 03SEP11 29SEP11 15OCT11 29SEP11 15OCT11 201000000000000000000000000000000000	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11 14OCT11 14OCT11 14OCT11 14OCT11 14OCT11 14OCT11 140CT1	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 75 46 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 -34 -34 -34 -34 -34 -3 -39 -43 -4 -4 -4 -4 -4 -2 2 2 2 2 -7 -7 -7 -7 -7 -7 -7 -7 -14 -15 -14 -15 -14 -15 -14 -7 -7 -7 -7 -7 -7 -7 -7 -7 -7 -7 -7 -7	WC Approv Approv Approv	RKS PRC F ed Works ed Works ed Works	OGRAMM Revision Progran Progran Progran	2011 E APPROVAL nme # 1 nme # 2 nme # 3	- HISTORY Checked SOR SOR SOR	Approve 804B 9032 9116
QS030370         Intakes - Inte         QPSH03499         QPSH03501         QHS030100         QPSH03502         Milestone         Section 3 (Pd)         M91060         M91080         CC26-SECT         Construction         Adit Tunnel II         QL056         Dropshaft - E         QS200520         QS200577         Intakes - Inte         QHS200409         QHS200411         Milestone         Section 20 (F         M261011         CC22-SECT         Construction         Preliminary N         S160230         S160232         S160240	Excavation/ Shaft Lining         Dropshaft-Position, Fix & Grout-47.53m ID1.5(E5B)         arnal Structures (Stage 2)         Penstock Delivery - (E5B)         BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(E5B)         Local Intake Test & Commissioning - (E5B)         Finishing works / PS BW / Reinstatement (E5B)         ortion E5B)         9.06-Lining (Dropshaft)         9.08-Concrete Structure (Intake)         ION 20 OF THE WORKS (PORTION M3)         Excavation & Tunnel Lining - M3         Stilling chamber Lining - M3         Stilling chamber Lining - M3         Stilling chamber Lining - M3         Back Reaming/Demobilization(M3) (133m)         Back Reaming & Demobilization - (M3)         arnal Structures (Stage 2)         Part 2 Rock Excav+Rock Stab&Drain Divn works -M3         Intake Permanent Structure(4 pours) Stage 1 -M3         Intake Permanent Structure(4 pours) Stage 1 -M3         Open Excavation (Dropshaft)         ION 16 OF THE WORKS (PORTION B2)         Works         Open Excavation-(B2)         Grouting Works-(B2)         Main Structure Const + RBM Platform -(B2)         Main Structure Const + RBM Platform -(B2)	23       0       33       12       68       -       0       10       106A	23 0 33 12 68 0 0 0 0 36 0 0 0 71 36 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	08AUG11 22AUG11* 03SEP11 29SEP11 15OCT11 29SEP11 15OCT11 201000000000000000000000000000000000	02SEP11 14OCT11 14OCT11 05JAN12 02SEP11 14OCT11 02SEP11 14OCT11 14OCT11 14OCT11 14OCT11 15JUL11A 15JUL11A 15JUL11A 12OCT11 23NOV11 18JUL11 18JUL11 18JUL11A 16JUL11A 16JUL11A	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 75 46 0 0 0 75 46 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 -34 -34 -34 -34 -34 -3 -39 -43 -4 -4 -4 -4 -4 -4 -2 2 2 2 -7 -7 -7 -7 -7 -7 -7 -7 -7 -7 -7 -14 -15 -14 -15 -14 -7 -7 -7 -7 -7 -7 -7 -7 -7 -7 -7 -7 -7	WC Approv Approv Approv Approv Approv	RKS PRC F ed Works ed Works ed Works	DGRAMM Revision Program Program Program Program	2011 E APPROVAL nme # 1 nme # 2 nme # 3 nme # 4 nme # 5	- HISTORY Checked SOR SOR	Approve 804B 9032

Act ID	Activity Description	Orig Dur	Rem Dur	Anticipated Start	Anticipated Finish	% Comp	Actual Duration	Works Prog # 6 WP6C			0044		
	· · · · · · · · · · · · · · · · · · ·					•		EF Variance	MAY JUN	JUL	2011 AUG	SEP	ост
Adit Tunnel E	Excavation & Tunnel Lining - B2 Stilling chamber Lining - B2	36	36	12SEP11	260CT11	0	0	6					
· · · ·	Excavation/ Shaft Lining						_						
QS160290 QS160293	RB Setup/Reaming/Demobilization(B2) (65m)         RBM Mobilization & Pilot Hole drilling - (B2)	41	41 15	19JUL11 19JUL11	03SEP11 04AUG11	0	0	6 6					
QS160295	Back Reaming & Demobilization - (B2)	26	26	05AUG11	03SEP11	0	0	6		   			
QHS160123	ernal Structures (Stage 2) Penstock Delivery - (B2)	0	0	08AUG11*		0	0	0			•		
QL071 QHS160124	Stabilisation shaft B2	6 36	6 36	05SEP11 12SEP11	10SEP11 26OCT11	0	0	6 6					
Milestone	Intake Structure(2 pours) remaining Stage 1 (B2)	- 30	30	123EF 11	2000111	0	0	0					
Section 16 (P M22-1040	Portion B2) 22.04-Excavation (Intake)	0	0		18JUL11	0	0	-55					
M22-1040	22.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		04AUG11	0	0	7			<b>♦</b>		
M22-1020	22.02-Excavation (Dropshaft)	0	0		03SEP11	0	0	7		   		<b>•</b>	
CO20-SEC II	ION 14 OF THE WORKS (PORTION BR6)												
Intakes - Extension	ernal Structures (Stage1) Dropshaft Excavation -(BR6)	38	2	11MAY11A	20JUL11	75	57	-25			l		
QHS140191		69	33	04JUN11A	20JUL11 25AUG11	50	36	-25					
S140192 S140193	Install Protection cover inside dropshaft (BR6)	10 60	10 60	21JUL11 02AUG11	01AUG11 130CT11	0	0	-25 -25					
L	Intake structure Stage 1, (5 pours) (BR6) Prnal Structures (Stage 2)	00	00	UZAUGTI	1300111	U	0	-23					
QHS140296		0	0 33	22AUG11*	21NOV11	0	0	0		1		<b>♦</b>	
QHS140297 Pipe Laying	BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(BR6)	33	33	14OCT11			U	-25		   			
S140320 S140204	Finalize design details for drains & MH Pipejacking SMH17 to Intake CH46-Ch69 (BR6)	36	6 0	14MAY11A 17MAY11A	25JUL11 13JUL11A	90 100	54 48	-24					
S140204 S140206	Pipejacking SMH17 to Intake CH45-Ch69 (BR6) Pipejacking SMH17 to Intake CH69-Ch94 (BR6)	61 61	0 57	17MAY11A 14JUL11A	13JUL11A 23SEP11	100	48	13 13					
S140330	Cofferdam const, Excav & ELS at BR7	72	72 30	26JUL11 24SEP11	200CT11	0	0	-24					
S140207 Milestone	Remedial works for misaligned segments	30	30	243EP11	310CT11	0	0	13					
Section 14 (P M201060	Portion BR6) 20.06-50% P.Length of TrenchlessDrainageWorks	0	0		18JUL11	0	0	-42					-     
M201080	20.02-Excavation (Dropshaft)	0	0		25AUG11	0	0	-42				•	
M201040 M201070	20.04-Excavation (Intake) 20.07-100% P.Length of TrenchlessDrainageWorks	0	0		25AUG11 23SEP11	0	0	-12 18		   		<b>♦</b>	
	ION 15 OF THE WORKS (PORTION W3)	0	0		2332711	U	U	10		   			
Construction													
S150199	ernal Structures (Stage1) Still Chamber Excavation +33mPD - W3	53	6	18MAY11A	25JUL11	85	51	42					
	ernal Structures (Stage 2)	20	20	00 11 11 44	2041014		0	0					
QL0761 QHS150203	Stilling chamber Lining underneath Intake - (W3) Penstock Delivery - (W3)	30 0	30 0	26JUL11 08AUG11*	29AUG11	0	0	0			۵		
QHS150204 QHS150205	Intake Permanent Structure(3 pours) Stage 1a(W3) HEC Cable diversion (W3)	36 36	36 36	30AUG11 140CT11	130CT11 24NOV11	0	0	42 42		1			
QL076	Stilling chamber Lining - (W3)	30	30	140CT11 170CT11	19NOV11	0	0	-26					
Milestone Section 15 (P	Portion (M2)												
M211010	21.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		25JUL11	0	0	49			<b>♦</b>		
M211020 M211040	21.02-Excavation (Dropshaft) 21.04-Excavation (Intake)	0	0		25JUL11 25JUL11	0	0	49 49			<ul> <li>♦</li> <li>♦</li> </ul>		
	ION 21 OF THE WORKS (PORTION TP789)						-			1			   
Construction	Excavation & Tunnel Lining - TP789												
QL052	Stilling chamber Lining - TP789	36	0	30APR11A	30JUN11A	100	50	-3					
	Excavation/ Shaft Lining Dropshaft-Position, Fix&Grout-162.1m ID2.3(TP789)	44	44	09JUL11A	07SEP11	50	8	-17					
Intakes - Inte	ernal Structures (Stage 2)												
QH210601 QHS210407	Overhad Gantry erection TP789 Penstock Delivery - (TP789)	14 0	0	12MAY11A 08AUG11*	08JUL11A	100 0	48 0	-35 0			٠		   
QHS210409	BS/Vortex/Penstock/Drain Dvn/TS - Stage 2(TP789)	36	36	08SEP11	22OCT11	0	0	-17			E		
QHS210101 Milestone	Local Intake Test & Commissioning - (TP789)	12	12	10OCT11	22OCT11	0	0	-17					
Section 21 (P	Portion TP789)		-		07055		-					•	
	27.03-Lining (Dropshaft) ION 29 OF THE WORKS (PORTION W10)	0	0		07SEP11	0	0	-20				•	     
Construction													 
	ernal Structures (Stage1) Intake (4 pours)+RBM Platform-Stage 1a(W10)	48	0	09MAR11A	26MAY11A	100	62	0					 
QHS290584		40	40	19AUG11	070CT11	0	0	-5			:		
Adit Tunnel E	Excavation & Tunnel Lining - W10 Stilling chamber Lining - W10	36	36	19AUG11	30SEP11	0	0	-5					
Dropshaft - E	Excavation/ Shaft Lining	_								1 1 1			
QS290580 QS290604	RB Setup/Reaming/Demobilization(W10) (95m)         RBM Mobilization & Pilot Hole drilling - (W10)	59 19	21 0	27MAY11A 27MAY11A	11AUG11 24JUN11A	45 100	43 24	-5 -5					   
QS290606	Back Reaming & Demobilization - (W10)	40	21	25JUN11A	11AUG11	50	19	-5					     
QPS290370	Dropshaft-Position,Fix&Grout- 94.7m ID2.3 (W10) ernal Structures (Stage 2)	38	38	08OCT11	21NOV11	0	0	-5					
QHS290368	Penstock Delivery - (W10)	0	0	19JUL11*		0	0	-3					
QL010	Stabilisation shaft W10	6	6	12AUG11	18AUG11	0	0	-5	MAX				007
									MAY JUN	JUL	2011	SEP	ОСТ
											2011		
tart Date inish Date	30NOV07 15SEP12	107	A				Sheet	t 7 of 10			APPROVAL		Anner
ata Date tun Date	19JUL11   Last Month Progress     28JUL11 09:55   Progress Bar				4	V		Date 13JAN09	Approved Works	-		SOR	Approved 804B
	Critical Activity		Desigi	Cont	tion of HK. V ract No. DC/2	2007/10	0	nel 27MAR09 10DEC10	Approved Works Approved Works			SOR SOR	9032 9116
					ROLLING P 11 MONTHI				Approved Works	Program	me # 4	SOR	003A
© Primava	era Systems, Inc.							25FEB11 29JUN11	Approved Works Approved Works			SOR SOR	301F WP6C
⊌ F IIIIaV€		1						1	1				

Number of Proceedings Proceedin	Act	Activity	-	Rem		Anticipated	%	Actual	Works Prog # 6							
Name Biology Prior Registry Control Prior Registry000<	ID	Description	Dur	Dur	Start	Finish	Comp	Duration					2011			
Biole Difference MVB,									Variance	MAY	JUN	JUL		AUG	SEP	OC.
SQS100		Portion W(40)														
000000000000000000000000000000000000		,	0	0		18JUI 11	0	0	-30							l
C1:         SEC. 1000:000000000000000000000000000000000	M351020						-							<b>♦</b>		1
Control Inter Marter Schuld auf Schuld Suige 1 Cal.         Sol 0         O <tho< th="">         O         <tho< th=""></tho<></tho<>	C8 - SECT											I I				
21:000000       1:000000000000000000000000000000000000	Construction															I I
Mathema Discription Plank         Volume												1				I I
12.106       Seling at surper lump; EAA       30       30       100       100       0	QHS020288	Intake Permanent Structure (6pours) Stage 1 -E5A	66	66	170CT11	04JAN12	0	0	-23							
Displant Procession         Displant Procession	Adit Tunnel I	Excavation & Tunnel Lining - E5A	1	1	1	1			1							i I
SEGUED       B4 Sindardemmonplementational CLAN (Adm)       20       1       1000000000000000000000000000000000000	QL105		30	30	19JUL11	17AUG11	0	0	-9							
262225       804 Modulation & Platting Advanced and a mining A second and a second a second and a second and a second and a second and	-								-							
220225       Box Remany & & Security (2.500, 4.000), 4.000, 2.0000, 2.000, 2.000, 2.000,																
20200380         Divolution				-	-							1				l I
Bindles - Learning Structures (Sage 2)         U																1
Detentione       Text Example 10ke Example 140 (2004) - (EA) (40)       6       0       1 MAPPEN (40)       00 BSEPT1       00       77       -2-30         Detentione owner over over over over over over over ov				01	UIGEI III	1000111	•	Ū	20							
Description         Description <thdescription< th=""> <thdescription< th=""></thdescription<></thdescription<>			69	43	11APR11A	06SEP11	60	78	-23					_		i I
Interview         Interview         Interview         Interview         Interview         Interview           6861012         911-Free-dring Social (Proceeding Vorsa) (Property)         0         0         193/11/1         0         0         333/11/1           686102         913-Free-dring Social (Proceeding Vorsa) (Property)         0         0         193/11/1         0         0         333           686102         913-Free-dring Social (Proceeding Vorsa)         0         0         193/11/1         100         0         200           577-SECTOR 31 OF THE WORKS (PORTION PELR!)         0         0         193/11/1         100         4         44           511302         backling - Derts A free of More PER         0         0         193/11/1         100         4         44           511302         backling - Derts A         3         0         293/11/1         100         0         5           511302         backling - Derts A         500         193/11/2         283/11/2         10         0         5           55311426         FSM KongeReeming Generalization PER         2         10         0         5         10           55311426         FSM KongeReeming Generalization PER         3         1	QL103		6	0		18JUN11A	100	3	3			l L				1
Saction 2 (A)         Saction	QHS020296	Install Protective cover over bored shaft -(E5A)	6	0	20JUN11A	21JUN11A	100	2	7							
86100       81-P+-dimagAsounding Works(Dopanit)       0       0       130.411       0       0       332.411         86100       82-Excession (Dispanit)       0       0       130.411       0       0       333.         86100       82-Excession (Dispanit)       0       0       130.411       0       0       343.         86100       82-Excession (Dispanit)       0       0       130.411       0       0       240.411         851700       Statistic (Dispanit)       0       0       140.411       100       24       141.41         851700       Statistic (Dispanit)       27       0       0.49.411.41       100       4       141.41         851700       Statistic (Dispanit)       5       0       0.49.411.41       100       4       141.41         851700       Statistic (Dispanit)       5       0       0       0       5       100.11       10       5         851700       Statistic (Dispanit)       16       0       0.414.11       100.12       5       100.13       5       100.11       10       0       5         851700       Statistic (Dispanit)       16       0       0.414.11       100.10       0 <td>lilestone</td> <td></td> <td>1</td>	lilestone															1
84020       80.0-Example (Ringhell)       0       0       18.0.0111       0       0       -56         84708       81.0-Example (Ringhell)       0       0       19.0-C111       0       0       -56         84708       81.0-Example (Ringhell)       0       0       19.0-C111       0       0       -56         84708       81.0-Example (Ringhell)       2       0       60.4-R111       51.0-R11       50.0-R111       50.0-R111 <td< td=""><td>-</td><td></td><td></td><td>1</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>1</td><td></td><td></td><td></td><td>l</td></td<>	-			1								1				l
89496       BV-Boxenation (intrase)       0       0       981940       0	M81010									-		🛉				
949500       90.2.Ling (Dregards)       0       0       90.2.Ling (Dregards)         949500       90.2.Ling (Dregards)       0       0       -20         947100       FTLE VORKS (CORTION PELR)       0       0.2.0       -20         947100       Estand Walls (PERR)       27       0       0000PERLA       150.00         9511300       Estand Walls (PERR)       27       0       000PERLA       150.00         9511300       Estand Walls (PERR)       20       0.0.000PERLA       150.00       160.00         9511300       Compaction (PERR)       3       0       20.0001       150.000       160.0000         9511300       Compaction (PERR)       30       00       100.0001       20       100.000       5         9511300       Compaction (PERR)       30       00       100.40011       10       10       5         9511426       RML Mang Demokization (PER 1)       30       10       0.0.0.0.0.0.0.0.0.0.0.0.0.0.0.0.0.0.0.	M81020			-						-		🕇				
2872-95-0710N 31 0F THE WORKS (PORTION PFLR1)       2872-95-0710N 31 0F THE WORKS (PORTION PFLR1)       2871300         Intekes - Extendial Structures (Stage1)       2871300       2871110       287111       287111       287111       287111       287111       100       1       5         2871100       287111       287111       287111       287111       287111       100       1       5         2871100       287111       287111       287111       2872111       287111       100       0       5         2871100       287111       287111       287111       287111       100       0       5       5         2871100       287111       0       0       0       0       0       0       1       1       1	M81040			-						-		1				
Unit Number			0	0		150CT11	0	0	-29			i				
Instack         Control Standard         Control Standard         Control Standard         Control Standard           SH1300         Ended Wales (PFLR1)         6         0         General Number 10         52         -160           SH1300         Ended Wales (PFLR1)         0         2         2UNIX 1         100         4        44           SH1300         Read Wales (PELR1)         0         2         2UNIX 1         100         3         -66           SUB100         RSI Mondo Ender Ling - PFLR1         0.0         53         -160         0         53           SUB1100         RSI Mobilization A Flot Hole drillig - (PFLR1)         10         0.0         10         5           SUB1100         RSI Mobilization A Flot Hole drillig - (PFLR1)         10         0.0         0.0         5           SUB1100         Route Mobilization A Flot Hole drillig - (PFLR1)         10         0.0         0.0         5           SUB1100         Standard Row Mobilization A Flot Hole drillig - (PFLR1)         0         0         0         0         0           SUB1100         Standard Row Mobilization A Flot Hole A Standard Row Mobilization A Standard												1				
Sh1 150         External Wake (PERR)         ET         0         0 APRE1A         15,000         4         1.6           Sh1 300         Backing & Compation (PERR)         0         0         18,000         4         1.6           Sh1 300         Backing & Compation (PERR)         3         0         18,000         1.6         1.6         1.6           Sh1 300         Sh1 100         FARM 110         20,000         4         1.6         1.6           Sh1 300         Sh1 100         Sh1	Construction															1
Stritting A Comparitor OPFLAT)       6       0       0 CALINITA       202.011.1       100       4       44.         Stritting A Comparitor Demonship Comparitor A Transmitting A Comparitor A Comparito			27	0			100	50	16							į
331309       Remove Timporgong Steel Deck       3       0       20UU11A       000       3       -16       41         01003       Stilling chamber Lungs -PL/FR 1       36       38       15AUG11       2685P11       0       0       5         01003       Stilling chamber Lungs -PL/FR 1       36       38       15AUG11       2685P11       0       0       5         01003       Stalling Acamber Lungs -PL/FR 1       36       11       7       0AUL11A       06AUL11A       100       1       5         02311400       R6 Sexup/Rearing Demobilization (PFLR1)       16       0       0AUL11A       06AUL11       10       1       5         02311400       R6 Sexup/Rearing Sbare 102.3 (PFLR1)       24       24       27SEP11       20C0711       0       0       5         021100       Prostant/P-Stack Termal Structures (Stage 7)       7       13AUL11A       0       0       5         021300       Compatibilitation APIL FLN1       6       6       06AUG11       28SEP11       0       0       5         021400       Stalling & Controle powers/FLN1       0       0       15AUC11       28SEP11       0       0       13AUL11A         02165-SECT(ON 9 OF THE WORK				-						-						
Add Tunnel Excavation & Tunnel Luning - FFLR1       36       58       58,4001       28,5201       0       0       5         Station & Risk Subgreaming Demokilization (FFLR1) (56m)       51       1       7       OkluLi 11A       00,001       5         Station & Risk Subgreaming Demokilization (FFLR1)       61       0       0       5       5         Station & Risk Subgreaming Demokilization (FFLR1)       24       24       275EP11       200       13       5         Statiants - Internal Structure (State)       FFLR1)       24       24       275EP11       200       5         Statiants - Internal Structure (State)       FFLR1)       24       24       275EP11       260C11       0       0       5         Statiants - Internal Structure (State)       FFLR1)       0       0       0       0       0       0       0         Statiants - Internal Structure (State)       FFLR1)       0		• • •								-						i I
2L003       Sulling dramate Lings -PLFR 1       36       36       16AUC11       2058110       0       6         20031M1       Excavator Shaft Lings       FL       70       0       6         28311400       RM Molization R FUnd endings - (PLR1)       61       0       0.4UL114       60.4UL114       60.4				U	23301117	0230ETTA	100	5	-10							
Dopplant Excursion: Shaft Lining         V         Public TA         OpAUUI TA<			36	36	15AUG11	26SEP11	0	0	5							
S231142       REM Mabilization & Piler Hele diming - (PFLR1)       18       0       0.4UL11A       100       12       -10         S23143       REA Reming & Genomization - (FR11)       24       24       27SEP11       26OC111       0       0       5         S23140       REA Reming & Genomization - File (Stage 2)							1 1					1				
2331140       Back Rearing & Demobilization (PE/LPI)       33       47       18JUL11A       068/U011       10       1       5         2PR3310320       Drophath-Position,Fix&Grout-66.m [D2.3 (PE,R1)       24       24       27SEP11       200       0       5         2R0310320       Drophath-Position,Fix&Grout-66.m [D2.3 (PE,R1)       6       6       08AUG11       13AUG11       0       0       5         2L0021       Stabilisation staft PF.R1       6       6       08AUG11       13AUG11       0       0       0       0         2H831007       Preschond RF.R47)       0       0       0       0       1       0       0       0         2H831007       Preschond RF.R47)       0       0       0       0       1       0       0       1         Str0107       S70-Escavation (Drophath)       0       0       0       1       1       0       0       1         Str0107       S70-Escavation (Drophath)       0       0       1       1       0       0       1       1         Str0107       S70-Escavation (Drophath)       0       5       1       1       1       0       0       1       1       1       1	QS311400		51	17	04JUL11A	06AUG11	30	13	5		ſ					i i
2PR391300       0ropshaft-Position_FixAGrout.98.4m 102.3 (PFLR1)       24       24       27SEP11       200 C011       0       0       5         intakes - Intervent Stage 2       0       0       0.0       5       0       0       0       5         20211       Stabilisation shuft PFLR1       0       0       0.0       0	QS311425	RBM Mobilization & Pilot Hole drilling - (PFLR1)	18	0	04JUL11A	16JUL11A	100	12	-10		I		ו			l.
Initiation Initiation Shaft PFLR1         6         6         08AUG11         13AUG11         0         0           02.0021         Stabilisation shaft PFLR1         6         6         08AUG11         13AUG11         0         0         0           02.0021         Stabilisation shaft PFLR1         36         15AUG11         285E010         0         0         0         0           02.013         37.01-Pre-dilling & Grouting Works (Dropshaft)         0	QS311430	Back Reaming & Demobilization - (PFLR1)	33	17	18JUL11A	06AUG11	10	1	5			📮				Ì
20.0021       Stabilisation shaft PFLR1       6       6       08AUG11       13AUG11       0       0       5         2H3311002       Penstock Dalivery - (PFLR1)       0       0       0       0       0       0         1R5311002       Complete remaining Stage 1 Concrete pours(PFLR1)       0			24	24	27SEP11	260CT11	0	0	5			i i				
DHS311007       Penstock Delivery - (PFLR1)       0       0       08AUG11 <sup>+</sup> 0       0       0       0         DHS311008       Complete remaining Stage 1 Concrete pours(PFLR1)       36       36       15AUG11       26SEP11       0       0       5         Section 31 (Portion FFLR1)       Stage 1 Concrete pours(PFLR1)       0       0       0       0       5         Section 31 (Portion FFLR1)       37.02-Excavation (Dropshaft)       0       0       0       0       0       6         Str0100       37.02-Excavation (Dropshaft)       0				1		1			1	-		i I				i I
DHS311008       Complete remaining Stage 1 Concrete pours(PFLR1)       36       36       15AUG11       28SEP11       0       0       5         M371010       37.01-Pre-dnilling & Grouting Works (Dropshaft)       0       0       0       18JUL11       0       0       -13         M371010       37.02-Exacavation (Dropshaft)       0       0       0       0       0       6         US5SECT/0.05 OF THE WORKS(PORTION HR1)       0       0       0       0       0       0       0       0         0640260       Man Structure Construction-(HR1)       60       53       14JUN11A       19SEP11       30       29       -14         0500200       Backfilling & Grouting Works (Dropshaft)       8       8       20SEP11       0       0       -4         0500200       Backfilling & Grouting Works (Dropshaft)       30       0       11MAV11A       100       0       -9         0500200       Backfilling & Demobilization(HR1)(5m)       30       0       11MAV11A       100       14       -4         0500200       Back Bachkaming (Dropshaft)       13       0       11MAV11A       100       14       -4         0500300       Dropshaft-Dstation(FkR3Cout - 44 mID2 3 (HR1)       31 <td></td> <td></td> <td></td> <td>-</td> <td></td> <td>13AUG11</td> <td>-</td> <td>-</td> <td></td> <td>-</td> <td></td> <td>l l</td> <td>l</td> <td></td> <td></td> <td></td>				-		13AUG11	-	-		-		l l	l			
Nilestone       Section 31 (Portion PFLR1)         Section 31 (Portion PFLR1)       0       0       18JUL11       0       0       -13         M37100       37 01-Pre-dnilling & Grouting Works (Dropshaft)       0       0       06AUG11       0       0       6         C15-SECTIONS 0F THE WORKS(PORTION HR1)       0       0       0       06AUG11       0       0       6         S009200       Min Structure Construction-(HR1)       60       53       14JUN11A       19SEP11       30       29       -14         S009200       Min Structure Construction-(HR1)       8       8       20SEP11       28SEP11       0       0       -14         Add Tunnel Excavation & Tunnel Linig - HR1       36       38       18AUG11       22SEP11       0       0       -9         S009209       Ming bramber Lining - HR1       36       30       18AUG11       12UN11A       100       14       -1         S090209       RB StupfForesting/Demobilization (HR1) (45m)       13       0       11MAY11A       10UN11A       100       14       -1         S090209       RB StupfForesting/Demobilization - (HR1)       13       0       11MAY11A       10UN11A       100       14       -1			-			0005544	-			-						1
Section 31 (Portion PFLR1)         U         U         18 JUL 11         0         0         18 JUL 11         0         0         13 JUL 11         0 <td></td> <td>Complete remaining Stage 1 Concrete pours(PFLR1)</td> <td>36</td> <td>36</td> <td>15AUG11</td> <td>26SEP11</td> <td>0</td> <td>0</td> <td>5</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>		Complete remaining Stage 1 Concrete pours(PFLR1)	36	36	15AUG11	26SEP11	0	0	5							
M371010       37.01-Pre-drilling & Grouting Works (Dropshaft)       0       0       18.UU.11       0       0       -13         M371020       37.02-Excavation (Dropshaft)       0       0       0       0       6         C15-SECTION9 OF THE WORKS(PORTION HR1)       0       0       0       0       0       6         C15-SECTION9 OF THE WORKS(PORTION HR1)       60       53       14.JUN11A       19SEP11       30       29       -14         S000200       Main Structure Construction-(HR1)       60       53       14.JUN11A       19SEP11       0       0       -14         S000200       Main Structure Construction-(HR1)       8       8       20SEP11       28SEP11       0       0       -14         Adit Turnel Excavation A Turnel Lining - HR1       36       36       18AUG11       22SEP11       0       0       -9         Dropshaft - Excavation/Shaft Lining       S       36       18AUG11       22SEP11       0       0       -14       -         2S000208       RS Stupt/Reaming/Demobilization (HR1) (45m)       30       0       11MAY11A       20MAY1A       100       14       -1         2S000208       Penstock Delivery - (HR1)       0       0       27AUG11*		Portion PEL P1										1				1
M371020       37.02-Excavation (Dropshaft)       0       0       0       06AUG11       0       0       6         C15-SECTION9 OF THE WORKS(PORTION HR1)       0       0       53       14JUN11A       19SEP11       30       29       -14         S002020       Main Structure Construction-(HR1)       60       53       14JUN11A       19SEP11       30       29       -14         S002020       Backfilling & Compaction-(HR1)       60       53       14JUN11A       19SEP11       0       0       -14         Adit Tunnel Excavation & Tunnel Lining - HR1       38       8       12SEP11       0       0       -9         Oppshaft - Excavation & Structure Construction-(HR1)       38       18AUG11       22SEP11       0       0       -9         Oppshaft - Excavation & Structure Structur			0	0		18JUI 11	0	0	-13							I.
C15-SECTION9 OF THE WORKS(PORTION HR1)         onstruction         Intakes - External Structures (Stage1)         S000260       Main Structure Construction-(HR1)       60       53       14,JUN11A       19SEP11       30       29       -14         S000280       Backfilling & Compaction-(HR1)       8       8       20SEP11       28SEP11       0       0       -14         Adit Tunnel Excavation & Tunnel Lining - HR1       36       36       18AUG11       22SEP11       0       0       -9         Oropshaft- Excavation & Stuck (HR1) (HR1) (HR1) (HR1)       36       36       18AUG11       22SEP11       0       0       -9         2S090290       RB Setup/Reaming/Demobilization(HR1) (HSm)       30       0       11MAY11A       10UN11A       100       14       -1         2S0902929       RB M Mobilization & Filot Hole drilling - (HR1)       17       0       27MAY1A       10UJUN11A       100       14       -1         2S0902929       Penstock Delivery - (HR1)       11       2       2       4       -       -         2PS0902929       Penstock Delivery - (HR1)       0       0       0       18JUL11       0       0       -54         M151070       15.07-Execavation (Dropshaft)<	M371020						-						•	•		1
onstruction           intakes - External Structures (Stage1)           Structure Construction-(HR1)         60         53         144           Structure Construction-(HR1)         60         53         144           Structure Construction-(HR1)         6         53         144           Structure Construction-(HR1)         6         53         144           Compacting Compaction (HR1)         6         53         144      Compacting Compaction (HR1)           Compacting				-			-	-								
Intakes - External Structures (Stage1)       60       53       14JUN11A       19SEP11       30       29       -144         Sob0260       Main Structure Construction-(HR1)       60       53       14JUN11A       19SEP11       0       0       -144         Sob0260       Schilling & Compaction-(HR1)       36       20SEP11       28SEP11       0       0       -144         Stilling chamber Lining - HR1       36       96       18AUG11       22SEP11       0       0       144       -1         Sco00250       RB Stup/Reaming/Demobilization (HR1) (45m)       30       0       11MAY11A       10UN11A       100       144       -1         Sco00250       RB Stup/Reaming Demobilization - (HR1)       13       0       11MAY11A       20MV11A       100       144       -1         Sco00250       Porshaft - Scitton, Fix&Grout - 44.8m ID2.3 (HR1)       13       31       31       29SEP11       05NV11       0       0       -133         Intakes - Internal Structures (Stage 2)         0       0       -333       -       -       -         Section 9(C+U-HR1)       0       0       0       18JUL11       0       0       -333       -       -       -												i i				i
S090260       Main Structure Construction-(HR1)       60       53       14JUN11A       19SEP11       30       29       -14         S090280       Backfilling & Compaction-(HR1)       8       8       20SEP11       28SEP11       0       0       -14         Adit Tunnel Excavation & Tunnel Lining - HR1       36       36       18AUG11       22SEP11       0       0       -9         Dropshaft - Excavation / Shaft Lining       36       36       18AUG11       22SEP11       00       14       -14         S090290       RS Setup/Reaming/Demobilization(HR1) (45m)       30       0       11MAY11A       100       26       4         S090293       Back Reaming & Demobilization (HR1)       13       0       11MAY11A       100       14       -1         S090295       Back Reaming & Demobilization - (HR1)       13       0       27MAY11A       100       14       -1         S090290       Dropshaft-Position, Fix&Grout - 44 8m ID2.3 (HR1)       31       31       29SEP11       0       0       -13         Intakes - Internal Structures (Stage 1)       0       0       22AUG11*       0       0       -33         Stillison       15.06-Pre-drilling & Grouting Works (Dropshaft)       0       0 <td></td>																
Adit Tunnel Excavation & Tunnel Lining - HR1       36       36       18AUG11       22SEP11       0       0       -9         Dropshaft - Excavation/Shaft Lining	S090260		60	53	14JUN11A	19SEP11	30	29	-14	1						
QL134       Stilling chamber Lining - HR1       36       36       18 AUG11       22 SEP11       0       0       -9         Dropshaft - Excavation/ Shaft Lining       30       0       11 MAY11A       10 JUN11A       100       26       4         QS090290       RB Setup/Rearning/Demobilization (HR1) (45m)       30       0       11 MAY11A       10 JUN11A       100       14       -1         QS090293       RBM Mobilization & Pilot Hole drilling - (HR1)       13       0       11 MAY11A       10 JUN11A       100       14       -1         QS090295       Back Reaming & Demobilization - (HR1)       11       0       27MAY11A       10JUN11A       100       12       4         QS090290       Penstock Delivery - (HR1)       0       0       27MAY11A       10JUN11A       100       0       -13         Intakes - Internet       Structures (Stage 2)       Structures (Stage 2)       0	S090280				20SEP11	28SEP11	+ +	0	-14	1						
Dropshaft - Excavation/ Shaft Lining         V	Adit Tunnel I	Excavation & Tunnel Lining - HR1														
Q3090290       RB Setup/Reaming/Demobilization(HR1) (45m)       30       0       11MAY11A       10UN11A       100       26       4         Q3090293       RBM Mobilization & Pilot Hole drilling - (HR1)       13       0       11MAY11A       10UN11A       100       14       -1         Q3090295       Back Reaming & Demobilization - (HR1)       17       0       27MAY11A       10UN11A       100       12       4         Q3090290       Dropshaft-Position,Fika&Grout - 44.8m ID2.3 (HR1)       31       31       29SEP11       05NOV11       0       0       -13         Intakes - Internal Structures (Stage 2)	QL134	Stilling chamber Lining - HR1	36	36	18AUG11	22SEP11	0	0	-9							1
QS090293       RBM Mobilization & Pilot Hole drilling - (HR1)       13       0       11MAY11A       26MAY11A       100       14       -1         QS090295       Back Reaming & Demobilization - (HR1)       17       0       27MAY11A       10JUN11A       100       12       4         QS090305       Dropshaft-Position,Fix&Grout - 44.8m ID2.3 (HR1)       31       31       29SEP11       05NOV11       0       0       -13         Intakes - Internal Structures (Stage 2)	•										_					
QS090295       Back Reaming & Demobilization - (HR1)       17       0       27MAY11A       10JUN11A       100       12       4         QS090350       Dropshaft-Position,Fix&Grout - 44.8m ID2.3 (HR1)       31       31       29SEP11       05NOV11       0       0       -13         Intakes - Internal Structures (Stage 2)	QS090290			-												
QS090350       Dropshaft-Position, Fix&Grout - 44.8 m ID2.3 (HR1)       31       31       29SEP11       05NOV11       0       0       -13         Intakes - Interval Structures (Stage 2)       QS090269       Penstock Delivery - (HR1)       0       0       22AUG11*       0	QS090293			-	_					<b>—</b> —		į I				 
Intarkes - Internal Structures (Stage 2)         QPS090269       Penstock Delivery - (HR1)       0       0       22AUG11*       0		• · · ·					+ +		· · ·	-						1
QPS090269       Penstock Delivery - (HR1)       0       0       22AUG11*       0       0       0       0       Image: Construction of the construction of			31	31	295EP11	U5NOV11	0	U	-13			-			(	-
Ideated and the second			0	0	22411011*		0	0	0	-				۵		
Section 9 (Portion HR1)           M151060         15.06-Pre-drilling & Grouting Works (Dropshaft)         0         0         18JUL11         0         0        54           M151070         15.07-Execavation (Dropshaft)         0         0         0         18JUL11         0         0        54           M151070         15.07-Execavation (Dropshaft)         0         0         0         18JUL11         0         0        33           C25-SECTION 19 OF THE WORKS (PORTION MA17)           onstruction           Intakes - External Structures (Stage1)           S190336         Excavate & Strut to +170mPD+ Drain Divers-(MA17)         18         0         23MAR11A         16JUN11A         100         67         -15           S190337         Excavate & Strut to +166.5mPD-(MA17)         18         0         17JUN11A         08JUL11A         100         18         -15			U	U	2240011		U	U						•		
M151060       15.06-Pre-drilling & Grouting Works (Dropshaft)       0       0       18JUL11       0       0       -54         M151070       15.07-Execavation (Dropshaft)       0       0       0       18JUL11       0       0       -33         C25-SECTION 19 OF THE WORKS (PORTION MA17)         onstruction         Intakes - External Structures (Stage1)         S190336       Excavate & Strut to +170mPD+ Drain Divers-(MA17)       18       0       23MAR11A       16JUN11A       100       67       -15         S190337       Excavate & Strut to +166.5mPD-(MA17)       18       0       17JUN11A       08JUL11A       100       18       -15		ortion HB1)										1				i I
M151070       15.07-Execavation (Dropshaft)       0       0       18JUL11       0       0       -33         C25-SECTION 19 OF THE WORKS (PORTION MA17)         onstruction         Intakes - External Structures (Stage1)         S190336       Excavate & Strut to +170mPD+ Drain Divers-(MA17)       18       0       23MAR11A       16JUN11A       100       67       -15         S190337       Excavate & Strut to +166.5mPD-(MA17)       18       0       17JUN11A       08JUL11A       100       18       -15			n	0		18JUI 11	0	0	-54	-		👆				l I
C25-SECTION 19 OF THE WORKS (PORTION MA17)         onstruction         Intakes - External Structures (Stage1)         S190336       Excavate & Strut to +170mPD+ Drain Divers-(MA17)       18       0       23MAR11A       16JUN11A       100       67       -15         S190337       Excavate & Strut to +166.5mPD-(MA17)       18       0       17JUN11A       08JUL11A       100       18       -15	M151000						-			1		📕				1
onstruction           Intakes - External Structures (Stage1)           S190336         Excavate & Strut to +170mPD+ Drain Divers-(MA17)         18         0         23MAR11A         16JUN11A         100         67         -15           S190337         Excavate & Strut to +166.5mPD-(MA17)         18         0         17JUN11A         08JUL11A         100         18         -15				-												
Intakes - External Structures (Stage1)           S190336         Excavate & Strut to +170mPD+ Drain Divers-(MA17)         18         0         23MAR11A         16JUN11A         100         67         -15           S190337         Excavate & Strut to +166.5mPD-(MA17)         18         0         17JUN11A         08JUL11A         100         18         -15																
S190336       Excavate & Strut to +170mPD+ Drain Divers-(MA17)       18       0       23MAR11A       16JUN11A       100       67       -15         S190337       Excavate & Strut to +166.5mPD-(MA17)       18       0       17JUN11A       08JUL11A       100       18       -15												i I				i I
S190337 Excavate & Strut to +166.5mPD-(MA17) 18 0 17JUN11A 08JUL11A 100 18 -15	S190336		18	0	23MAR11A	16JUN11A	100	67	-15							l I
	S190337		18	0	17JUN11A	08JUL11A	100	18	-15	1						
	S190339	Hard Excav to +162.5mPD + soil nail removal	35	54	09JUL11A	20SEP11	15	8	-42	1						

3190339	TIATU EXCAV 10 + 102.511			50 5	0930		203EF 11	15	0	-42						
S190345	Install RBM Steel Platfo	rm	1	0	10 21SI	EP11	03OCT11	0	0	-42						
Dropshaft -	Excavation/ Shaft Lining															_
QS190620	RB Setup/Reaming/Den	nobilization(MA17) (117m)	6	69 6	69 140	CT11	05JAN12	0	0	-50						
QS190655	RBM Mobilization & Pilo	t Hole drilling - (MA17)	2	23 2	23 140	CT11	09NOV11	0	0	-50						— ¦ 📕
CC17-SEC1	TION 11 OF THE WOR	RKS (PORTION BR4)														
Construction	n															
Intakes - Ex	kternal Structures (Stage1)	)														
S110198	Open Excavation to +10	2.5mPD + Dropshaft Grout	6	60	0 21MA	AR11A 3	31MAY11A	100	56	0		1				
S110200	Construct Intake Stage	1 (4 pours)+ RBM Platform	6	61 <sup>-</sup>	17 01JU	JN11A	06AUG11	75	39	5						
											MAY	JUN	JUL	AUG	SEI	ост
													20	)11		
Start Date	30NOV07			107A					Sheet 8	of 10	104					
Finish Date	15SEP12	Early Bar		107 A					Sheet o		V		SRAMME APP	RUVAL F		<b>A</b>
Data Date	19JUL11		Progress 106A							Date	A		vision		Checked	Approved
Run Date	28JUL11 09:55	Progress E		Do	sian & Ca	nstructio	n of HK V	Vost Droj	inage Tunne	13JAN09			Programme # 1		SOR	804B
		Critical Act	ivity	De	sign & Cu		ct No. DC/2		mage 1 unne				Programme # 2		SOR	9032
					3 M(		DLLING P		MMF	10DEC10			Programme # 3		SOR	9116
							MONTHL			01MAR10			Programme # 4		SOR	003A
					501				/11.1	25FEB11			Programme #		SOR	301F
© Primav	vera Systems, Inc.									29JUN11	Appro	ved Works F	Programme # 6	6	SOR	WP6C

Act	Activity	Orig	Rem	Anticipated	Anticipated	%	Actual	Works Prog # 6							
ID	Description	Dur		Start	Finish	Comp	Duration	WP6C EF				2011			
								Variance	MAY	JUN	JUL		AUG	SEP	ост
	Excavation & Tunnel Lining - BR4		00	4400744	041101444						1				
QL094	Stilling chamber Lining - BR4	36	36	14OCT11	24NOV11	0	0	30			1 1				
QS110610	Excavation/ Shaft Lining RB Setup/Reaming/Demobilization(BR4) (58m)	55	55	08AUG11	130CT11	0	0	30							
QS11613	RBM Mobilization & Pilot Hole drilling - (BR4)	27	27	08AUG11	07SEP11	0	0	30							
QS11615	Back Reaming & Demobilization - (BR4)	28	28	08SEP11	130CT11	0	0	30							
QHS110435	Install Dropshaft lining Temp Support (BR4)	6	6	140CT11	20OCT11	0	0	30			1				
	ernal Structures (Stage 2)		1	1	1	, , , , , , , , , , , , , , , , , , ,		1							
	Penstock Delivery - (BR4)	0	0	22AUG11*		0	0	0			1		<b>♦</b>		
Milestone															
Section 11 (F	17.04-Excavation (Intake)	0	0		18JUL11	0	0	-48							1
M171010	17.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		07SEP11	0	0	38						<b>♦</b>	
M171020	17.02-Excavation (Dropshaft)	0	0		130CT11	0	0	35							4
CC23-SECT	ION 17 OF THE WORKS (PORTION MA14)										1				
Construction															
Intakes - Ext	ernal Structures (Stage1)		T	1	1			1							
S170294	Cofferdam Excavation + ELS Installation-(MA14)	80	0	08MAR11A	04JUN11A	100	71	-6			1				l I
S170296	Intake Stage 1/RBM platform & OHC Install-(MA14)	59	17	31MAY11A	06AUG11	75	40	1							
Dropshaft - E	Excavation/ Shaft Lining	70	70	12AUG11	04NOV11	0	0	-3							
QS170560 QS170595	RB Setup/Reaming/Demobilization(MA14) (154m)           RBM Mobilization & Pilot Hole drilling - (MA14)	70 23	70 23	12AUG11 12AUG11	04NOV11 07SEP11	0	0	-3							1
QS170595 QS170597	Back Reaming & Demobilization - (MA14)	47	47	08SEP11	07SEPT1 04NOV11	0	0	-3				•			
Milestone							~ 								
	Portion MA14)														
M23-1040	23.04-Excavation (Intake)	0	0		18JUL11	0	0	-51			i 🔶				
M23-1010	23.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		07SEP11	0	0	-4			1			<b>♦</b>	
CC19-SECT	ION 13 OF WORKS (PORTION BR5)														
Construction															
	ernal Structures (Stage1)		1		1	T T		1							
S130210	Construct Intake Stage 1 (5 pours) - (BR5)	56	0	07APR11A	11JUN11A	100	51	-12			1				
S130215	Construct RBM Platform - (BR5)	12	6	13JUN11A	25JUL11	60	30	-36			1				
QS130280	Excavation/ Shaft Lining RB Setup/Reaming/Demobilization(BR5) (71m)	59	59	15AUG11	250CT11	0	0	9							
QS130283	RBM Mobilization & Pilot Hole drilling - (BR5)	29	29	15AUG11	17SEP11	0	0	9							
QS130285	Back Reaming & Demobilization - (BR5)	30	30	19SEP11	250CT11	0	0	9							
Milestone											1				
Section 13 (F			1			, ,		1							
M19-1010	19.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		17SEP11	0	0	11						<b>•</b>	-
	ION 12 OF THE WORKS (PORTION W1)														
Construction															1
S120216	ernal Structures (Stage1) Open Excav +97-92mPD + RBM Platform - (W1)	62	0	16MAR11A	30MAY11A	100	59	10							
QPS120210	Intake structure - Stage 1(8 pours) - (W1)	61	61	15AUG11	270CT11	0	0	6							1
	Excavation & Tunnel Lining - W1	01	0.	10/10/011	2/00/11	•	Ŭ								
QL089	Stilling chamber Lining - W1	36	36	08OCT11	18NOV11	0	0	-19							
Dropshaft - E	Excavation/ Shaft Lining							<b>I</b>							
QS120290	RB Setup/Reaming/Demobilization(W1) (50m)	59	23	13JUN11A	13AUG11	50	30	9					-		I I
QS120293	RBM Mobilization & Pilot Hole drilling - (W1)	27	0	13JUN11A	28JUN11A	100	14	16			;		L		i I
QS120295	Back Reaming & Demobilization - (W1)	29	23	12JUL11A	13AUG11	10	6	6							
Milestone															
Section 12 (F	Portion W1) 18.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		18JUL11	0	0	0							 
M181010 M181040	18.01-Pre-drilling & Grouting Works (Dropshaπ) 18.04-Excavation (Intake)	0	0		18JUL11 18JUL11	0	0	-37			[				l I
M181020	18.02-Excavation (Dropshaft)	0	0		13AUG11	0	0	7					<b>&gt;</b>		
	ION 24 OF THE WORKS (PORTION W5)						-								
Construction															
	ernal Structures (Stage1)														
QHS240342	Cofferdam/S Diversion/ELS/Dropshaft Excav - (W5)	366	0	05DEC09A	11JUN11A	100	445	-13		Posses	sion date <mark>0</mark>	5/Dec/09			
S240292	Cofferdam Excavation & ELS	189	0	04OCT10A	11JUN11A	100	202	-3			1			_	l I
QHS240343		52	42	13JUN11A	05SEP11	60	30	-23							I
		89	89	06SEP11	21DEC11	0	0	-23			<u> </u>				
Adit Tunnel I QL034	Excavation & Tunnel Lining - W5 Stilling chamber Lining - W5	36	36	24AUG11	07OCT11	0	0	-19			}				1
	ernal Structures (Stage 2)	30	30	ZHAUGTI		U	U	-19			<u> </u>				
	Penstock Delivery - (W5)	0	0	08AUG11*		0	0	0				•			
Milestone	·····	, ,			l	, v	-								
Section 24 (F	Portion W5)														
M301020	30.02-Excavation (Dropshaft)	0	0		05SEP11	0	0	-27						<b>•</b>	
CC31_SECT	ION 25 OF THE WORKS (PORTION CR1)										1				



Act	Activity	Oria	Rem	Anticipated	Anticipated	%	Actual	Works Prog # 6						
ID	Description	Dur	Dur	Start	Finish	Comp	Duration	WP6C				2011		
								EF					SEP	007
CC22 SECT	ION 26 OF THE WORKS (PORTION RR1)							Variance	MAY	JUN	JUI	AUG	3EP	ОСТ
CO32-SECT Construction														
	ernal Structures (Stage1)													
S260368	Cofferdam Excavation,ELS & Drain Divn - (RR1)	49	8	30MAR11A	27JUL11	90	87	-32						
QHS260374	Stage 1 structure (5 pours) - (RR1)	84	84	28JUL11	05NOV11	0	0	-32						
Adit Tunnel	Excavation & Tunnel Lining - RR1										-			
QL025	Stilling chamber Lining - RR1	36	36	09AUG11	20SEP11	0	0	-44					-	
Intakes - Inte	ernal Structures (Stage 2)										1			
QHS260373	Penstock Delivery - (RR1)	0	0	08AUG11*		0	0	0				<b>•</b>		
Milestone											i I			
Section 26 (F	Portion RR1)										T T			
M32-1040	32.04-Excavation (Intake)	0	0		27JUL11	0	0	-39			1	•		
CC33-SECT	ION 27 OF THE WORKS (PORTION W8)													
Construction														
Intakes - Ext	ernal Structures (Stage1)													
S270320	Cofferdam Excav, ELS & Dain Dvn to +63.6mPD-(W8)	70	30	27APR11A	22AUG11	90	67	-33						
S270321	Excavation + ELS to +58.5mPD - (W8)	60	60	23AUG11	03NOV11	0	0	-33			i			
Adit Tunnel	Excavation & Tunnel Lining - W8													
QL026	Stilling chamber Lining - W8	35	35	03OCT11	12NOV11	0	0	-5			1			
CC34-SECT	ION 28 OF THE WORKS (PORTION P5)										l I			
Construction														
	ernal Structures (Stage1)													
	Cofferdam Wall Pipe Piling & Grouting (P5)	64	46	14MAY11A	09SEP11	50	54	-23						
	Shaft Remedial works(fill sand&anulus grout)(P5)	16	16	19JUL11*	05AUG11	0	0	-30						
	Shaft Remedial works(peripheral grout)(P5)	25	25	06AUG11	03SEP11	0	0	-30						
	Shaft Remedial works(rock dowel&Grabbing)(P5)	99	99	05SEP11	04JAN12	0	0	-30			1			_
QHS280118	Cofferdam Excav+ELS+Temp Divern to+95.6mPD -(P5)	98	98	10SEP11	09JAN12	0	0	-23			1			
Milestone														
Section 28 (F			-										•	
M341010	34.01-Pre-drilling & Grouting Works (Dropshaft)	0	0		09SEP11	0	0	-27			1		•	
CC38-SECT	ION 32 OF THE WORKS (PORTION SM1)										i I			
Construction											l I			
	Portion SM1)	6.5		10.000	00411011	-					 			
S321610	Dropshaft insitulining/Still Chamber Const(SM1)	36	36	19JUL11	29AUG11	0	0	-17						
	ternal Structures (Stage1)	05	-	05 14 14 4	00 11 11 4 4	0.5	450	-			1			
S321360	Waiting for Penstock delivery - SM1	65	2	05JAN11A	20JUL11	85	156	3						
	Paral Structures (Stage 2)		0	10 11 11 44*			0	2				l		i
	Penstock Delivery (SM1) Penstock/Einish/RSPW//PL_Intake_Stage 2 (SM1)	0	0	19JUL11*	1541/014	0	0	-3						
QHS321634	Penstock/Finish/PSBW/RI - Intake Stage 2 (SM1)	22	22	21JUL11	15AUG11	0	U	0			1			
Milestone											l I			
General M381070	38.07-Section32 - SM1 Handover to SO	0	0		15AUG11	0	0	0				•		
	Portion SM1)	0	U		IJAUGTI		U	0				Ť		
M381050	38.05-Concrete Structure (Intake)	0	0		15AUG11	0	0	0				٠		
M381050 M381060	38.06-Slopeworks, Backfilling & Reinstatement	0	0		15AUG11 15AUG11	0	0	0				۰ ۵		
M381030	38.03-Lining (Dropshaft)	0	0		17SEP11	0	0	-32				Ť	<b>♦</b>	
1001000		0	Ŭ				U	-02			-		•	

				_								
					MAY	JUN	JUL	AUG	SE	P	ост	
							2	2011 MME APPROVAL HISTORY on Checked A ramme # 1 SOR ramme # 2 SOR ramme # 3 SOR ramme # 4 SOR				
Start Date	30NOV07	Early Bar	107A Sheet 10 of 10	)	v	VORKS PRO	GRAMME APF	PROVAL H	IISTORY			
Finish Date Data Date	15SEP12 19JUL11	Last Month Progress 106A		Date		R	evision		Checked	Appro	oved	
Run Date	28JUL11 09:55	Progress Bar		13JAN09	Appro	oved Works	Programme #	1	SOR	804	B	
		Critical Activity	Design & Construction of HK. West Drainage Tunnel 27MAR09			oved Works	Programme #	2	SOR	903	32	
			Contract No. DC/2007/10	10DEC10	Appro	oved Works	Programme #	3	SOR	911	6	
			<b>3 MONTH ROLLING PROGRAMME</b>	01MAR10	Appro	oved Works	Programme #	4	SOR	003	BA	
			JULY /2011 MONTHLY REPORT	25FEB11	Appro	oved Works	Programme #	5	SOR	301	IF	
© Primaver	ra Systems, Inc.			29JUN11	Appro	oved Works	Programme #	6	SOR	WP	6C	

APPENDIX N WASTE GENERATED QUANTITY

# Monthly Waste Flow Table

		Actual	Quantities of In	ert C&D Materia	Materials Generated Monthly Actual Quantities of C&D Wastes Generated										
Quarter ending	Total Quantity Generated	Broken Reused in the R Concrete Contract		Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see notes 2)	Chemical Waste	Others, e.g. general refuse				
	$(\text{ in } \text{m}^3)$	$(\operatorname{in} \mathrm{m}^3)$	$(\text{ in } \text{m}^3)$	( in m <sup>3</sup> )	$(\operatorname{in} \mathrm{m}^3)$	$(\operatorname{in} \mathrm{m}^3)$	(in Kg)	(in Kg)	(in Kg)	(in Kg)	$(\operatorname{in} \mathrm{m}^3)$				
Jan 2011	24478	0	24	22424	1992	38	25905	385	0	0	84				
Feb 2011	11114	0	0	10034	1080	0	128470	385	0	4924	73				
Mar 2011	14052	0	4	12042	2006	0	273060	700	0	3072	101				
Apr 2011	11795	0	0	10441	1354	0	496610	315	0	0	84				
May 2011	12099	0	0	11134	965	0	54330	315	0	0	140				
Jun 2011	14976	0	0	6929	8047	0	25120	420	0	0	101				
Sub-Total	88514	0	28	73004	15444	38	1003495	2520	0	7996	583				
July 2011	13696	0	0	0	13696	0	129850	420	0	600	123				
Aug 2011															
Sep 2011															
Oct 2011															
Nov 2011															
Dec 2011															
Total															

Notes:

(1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(2) Plastics refer to plastic bottles/containers, plastic/foam from packaging material.

(3) Quantities in July 2011 are upto 31 July 2011.

(4) Assuming the conversion factor from  $m^3$  to ton for rock is 2.5.

(5) The materials reused in other Project shall not be treated as waste under the Waste Disposal Ordinance (Cap 354).

(6) The figures are included for the sake of completeness of record.

ANNEX I REVIEW REPORT FOR "HANDLING & DELIVERY OF EXCAVATED MATERIALS AT THE WESTERN PORTAL"

# **Background**

# 1. Project

"Dragages - Nishimatsu Joint Venture (DNJV)" is the principal contractor undertaking the contract work (DSD Contract No.: DC/2007/10) for the construction of:

- A drainage tunnel (Main Tunnel) from Tai Hang to Cyberport, having an internal diameter from 6.25m to 7.25m;
- A network of adits connecting to the Main Tunnel; and
- 32 intakes to collect surface runoffs into the Main Tunnel via the adit network. The water collected will be discharged into the sea at Cyberport.

The entire drainage tunnel network is built in rock strata, composed of granite and volcanic rocks. Two tunnel boring machines (TBM) are employed for the excavation of the Main Tunnel – one TBM is driving from the East to West whereas the other TBM is operating from West to East. The two tunnels will be broken through at a point near Stubb Road. The conventional drill and blast method is adopted for the excavation of the adits. The excavation of the Main Tunnels and the adits are concurrently carried out.

In addition, mechanical excavation, raise boring method, reverse circulation drilling and handdug caisson are used for the excavation of intakes cofferdam and dropshafts.

To facilitate the operation of the TBM and tunnel excavation, a temporary barging point was formed at the Western Portal in Cyberport to provide support for the supplies to both TBM; for handling of excavated materials; and for the berthing of vessels.

In the West Tunnel, the excavated materials generated from the TBM operations are delivered by a conveyor belt to the tunnel portal and are discharged either onto the barge or the TBM Spoil Basin. On the other hand, materials generated by drill-and-blast method in the adits are delivered to the Adit Spoil Basin at the portal for subsequent discharge onto the barge.

All excavated materials generated from tunneling operations at the West Portal are delivered by barges to the approved disposal ground for recycling use.

#### 2. Environmental Impact Assessment (EIA)

The Work is a "designated project" under Schedule 2 of Environmental Impact Assessment Ordinance, Cap. 499. An EIA Study has been undertaken by Black & Veatch Hong Kong Ltd. for the Project to provide information on the nature and extent of potential environmental impacts arising from the construction and operation of the Project and related activities taking place concurrently, and to contribute to decisions on the overall environmental acceptability of the Project.

The EIA Report was issued in January 2006, and was approved by EPD under the EIAO (Register No.: AEIAR-099/2006 dated 7-Apr-06). In March 2006, Drainage Services Department (DSD) commissioned Ove Arup and Partners Hong Kong Limited (Arup) to undertake the consultancy assignment of Agreement No. CE 17/2005 (DS), based upon more detailed design information. The Technical Note on Supplementary Environmental Assessment was issued on 29-Mar-07 to highlight the changes since the approval of the EIA Report; evaluate the associated environmental implications; and review the mitigation measures required.

The following is mentioned in Chapter 6: Air Quality Assessment of the EIA Report (Register No.: AEIAR-099/2006) prepared by Black & Veatch:

"6.5.7 For Western portal, spoil generated will be delivery to barges by means of a covered conveyor belt. As a result, the number of vehicles entering the site will be reduced hugely and no vehicle-generated air pollution problems will arise. However, dust may be emitted from the transfer points of the conveyor. Proper design and maintenance of the conveyor will reduce dust emissions from the transfer points to ensure low dust impact."

The intent of this Clause is to reduce the impact on air quality arising from handling and delivery of spoil to a minimum.

There are comments from concerned groups over the site arrangements for the handling and delivery of excavated materials from the tunnel and adits.

3. Environmental Permit

The Environmental Permit (EP-272/2007) was first issued to DSD on 26-Apr-07. An application for construction and operation of the designated project was subsequently made and the revised Permit (EP-272/2007/A) was issued on 26-Oct-07. After the award of the Contract, DNJV applied for the issue of Further Environmental Permit (FEP-01/272/2007/A) which was subsequently issued on 28-Jan-08. A variation to the Further Environmental Permit was made in June 2009 and the revised Permit (FEP-01/272/2007/B) was issued on 25-Jun-09.

#### Purpose and Scope

A review was performed on the current site arrangements on the delivery and handling of excavated materials, particularly the Western Portal, within the context of the EIA Report and over their impact on the environment.

# **Delivery and Handling of Excavated Materials**

1. Excavated Materials from TBM

Excavated materials generated from the operation of the tunnel boring machine are small (often less than 100mm) and the sizes are quite uniform. These materials are carried by a covered conveyor belt system installed near the crown of the Main Tunnel; and are discharged directly onto the barge berthed at the seawall. *Owing to the mode of TBM operation, there are times that TBM excavated materials must be re-handled*.

Typical examples include:

• A barge is already full and has to leave the Site. When there is no barge at the seawall, the materials will be discharged into the TBM Spoil Basin.

• When the TBM operates during night time, we have to discharge the TBM excavated materials into the TBM Spoil Basin in accordance with the conditions of the Construction Noise Permit in force.

When the next barge comes during daytime, the materials stored in the TBM Spoil Basin will be picked up by a backhoe and are transferred into a side conveyor. The side conveyor carried the materials to the main conveyor for discharge onto the barge (*Photo 1*).



Photo 1: View of the Western Portal

The Main Conveyor and the Side Conveyor are fully enclosed by sound absorptive panels.

#### 2. Excavated Materials from Drill-and-Blast Adits

Excavated materials generated by drill-and-blast are bigger (over 200mm) and they are of irregular sizes and shapes.

The materials are picked up by either the Häggloader (*Photo 2*) or the John Deere skid loader (*Photo 3*) at the adit face; and they are then transferred onto train cars (Shuttle Cars as in *Photo 4*). These Shuttle Cars will be brought to the Adit Spoil Basin at the tunnel portal (*Photo 5*). A backhoe is deployed at the surface adjacent to the Adit Spoil Basin transferring the excavated materials from the Adit Spoil Basin onto a 24-T dump truck that travels less than 100m within the Site from the Adit Spoil to the ramp jetty and vice versa.

The Adit Spoil Basin is provided with noise covers such that the entire basin is fully enclosed for nighttime operation.

The ramp jetty is enclosed at 3 sides – the top and the lateral sides. It is equipped with curtains and water sprinkler system for dust suppression. (*Photo 6 & 7*)



Photo 2: Häggloader



<u>Photo 5</u>: Shuttle car discharging excavated materials at the Adit Spoil Basin



Photo 3: John Deere Skid Loader



Photo 6: The Ramp Jetty



Photo 4: Shuttle Car



<u>Photo 7</u>: Dump truck discharging excavated materials onto the barge at the ramp jetty

# **Environmental Considerations**

DNJV chooses the current mode of handling and delivery of excavated materials after careful consideration to its impact on the environment. (i.e. TBM excavated materials by conveyor belt onto barge or the TBM Spoil Basin; and Adit excavated materials by trains to the Adit Spoil Basin and onto the barge by dump trucks)

It is because excavated materials from Drill-and-Blast Adits cannot be handled by a conveyor system due to their big sizes and heavy weight. If a conveyor system was used, we need to mechanically break the materials into small chunks at the portal surface, using hydraulic breakers or by other means. That will certainly have an impact to the environment (e.g. more noise produced, more dust generated, more diesel fuel consumed).

All wastewater collected from surface runoffs and from the spoil basins are pumped into Wetsep and the water treatment plant at the Western Portal for treatment before discharge into the sea in accordance with the conditions of the Effluent Discharge Licences in force.

The current mode of operation has the least impact to the environment in terms of noise, air and water. Mitigating measures in place at the Western Portal are described in details in the next section. Moreover, excavated materials from TBM operation (uniform size) and those from drill-and-blast operations in the adits (irregular sizes) are delivered to the approved disposal locations for reuse (e.g. site formation).

# **Environmental Mitigation Measures at Western Portal**

1. Covered Conveyors

Both the main and side conveyors (*Photo 8*) are entirely covered to mitigate noise propagation and avoid fugitive dust during the transportation of excavated materials.

- 2. <u>Dust Suppression</u>
  - A sprinkler system (*Photo 9*) was installed underneath the ramp jetty for dust suppression when excavated materials are being loaded onto the barge.
  - Dust curtains (*Photo 10*) were also installed at the outer rims of the conveyor enclosure in order to shield fugitive dust, if any, arising from the discharge of excavated materials from the conveyor.
  - The 24T dump truck transporting materials from the Adit Spoil Basin to the ramp jetty is fitted with mechanical covers.
- 3. <u>Noise Enclosure at Western Portal and the Adit Spoil Basin</u>

All logistics movements take place inside a sophisticated and purposely-built acoustic enclosure. Mobile plant such as locomotives and train cars are travelling inside the noise enclosure and into the tunnel under construction. In addition, movable noise covers (*Photo 11*) were provided in the Adit Spoil basin to block noise propagation during the unloading of excavated materials from the shuttle cars.

#### 4. Noise Barriers at Western Portal

In addition to the noise enclosure erected at the Western Portal, a row of noise barrier was built in the Western Portal adjacent the pea gravel storage yard (*Photo 12*). The barrier does not only screen the mobile plant at the pea gravel storage yard from the views of the Aegean Terrace residents, but it shields part of the noise generated from the operation of such plant. There is another row of barriers erected at the side abutting the Cyberport Road (*Photo 13*).



Photo 8: Covered Conveyors



<u>Photo 9</u>: Sprinkler system installed at the ramp jetty



Photo 11: Noise covers at the Adit Spoil Basin



<u>Photo 12</u>: Noise barrier at the pea gravel storage yard at the side facing Aegean Terrace



<u>Photo 10</u>: Dust curtains at the discharge point



Photo 13: Noise barrier along Cyberport Road

# **Air Quality Monitoring**

DNJV has been undertaking the 24-hour Total Suspended Particulates (TSP) monitoring since commencement of the Work. The TSP station is installed within our site boundaries rather than the designated location at Aegean Terrace as stipulated in the E&MA Manual. The reason is that residents at Aegean Terrace refused to allow the environmental team to set up the instrument on their premises. Sampling and analysis are conducted by an HOKLAS laboratory to collect TSP filtering sample in a frequency of once every 6 days.

The 24-hour TSP monitoring results indicate that the TSP levels are all below Action (156  $\mu$ g/m<sup>3</sup>). No exceedance on monitoring limits was recorded. The agreed and pre-set Action and Limit levels and the actual TSP monitoring levels in the past 4 months are shown below.


The impact on air quality arising from the handling and delivery of excavated material is insignificant.

	TSP level	
Date	$(\mu g/m^3)$	
7-Apr	108	TSP 24-hour monitoring at Western Portal (AQ3)
13-Apr	47.6	April - August 2010
19-Apr	123.9	$300 - TSP \text{ level } (\mu g/m3) Action \text{ level } - Limit \text{ level}$
24-Apr	135.5	
30-Apr	62.2	250
6-May	60.7	
12-May	86.5	200
18-May	103.6	
24-May	133.5	
29-May	68.5	
4-Jun	94.9	
10-Jun	38.0	
15-Jun	74.5	
21-Jun	53.4	
26-Jun	39.0	
2-Jul	63.9	0 +
8-Jul	95.9	1. A & A & 1. A & B A & May 2 May 2 May 2 W & Way 2 W & 2 W
14-Jul	84.6	1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1
20-Jul	116.6	Date
26-Jul	117.8	
31-Jul	89.7	
6-Aug	102.8	
12-Aug	42.0	
18-Aug	103.8	


# **Environmental Noise Monitoring**

The E&MA Programme requires the carrying out of baseline noise monitoring prior to the commencement of construction work and impact noise monitoring when actual construction work started on the Site. DNJV employs an environmental team to conduct periodic noise monitoring during daytime, evening and nighttime. The designated noise monitoring station is adjacent to the Aegean Terrace, the nearest noise sensitive receiver. The daytime noise levels in the months from April to August as well as corresponding readings during daytime, evening and nighttime in the previous quarter are tabulated and graphically illustrated below.


There is no exceedance of noise levels recorded in the past 4 months. The noise impact arising from the handling and delivery of excavated material is insignificant.




Noise Levels



Noise Levels (Restricted Hours - 07:00 - 23:00 holidays & 19:00 - 23:00 on all other days )



Noise Levels (Restricted Hours - 23:00 to 07:00 on all days )



# **Conclusion**

The current mode of handling and delivery of excavated materials from TBM operation and adit excavation (drill-and-blast) has insignificant impact to the environment. It does not deviate from the intent of the EIA Report on the control of air quality – Clause 6.5.7 of the Report, and does not constitute material change of the EIA of Hong Kong West Drainage Tunnel Project.

It also concludes that the current spoil transportation arrangement does not constitute a breach of Condition 1.7 of the Further Environmental Permit that the HKWDT Project is designed and constructed in accordance with the information and all recommendations described in the EIA Report.

Appropriate mitigation measures are designed and implemented with due consideration of actual work method and site constraints to ensure compliance with the respective air quality and noise emission limits at the nearby sensitive receivers. These are in line with the recommendations of the EIA Report and comply with the conditions of the Further Environmental Permit.

ANNEX II PROPOSAL OF TWO BLASTS PER DAY IN WESTERN ADITS

# **Proposal of Two Blasts Per Day in Western Adits**

# 1. Objectives

The objectives of this document are to:

- Explain the proposed arrangement of 2 blasts per day and the construction sequence,
- Review environmental implications and mitigation of the proposed arrangement,
- Review the related documents under EIA Ordinance to check whether there are any conditions/restrictions applicable to the proposed blasting arrangement.

# 2. The Project

The Hong Kong West Drainage Tunnel (DSD Contract No.: DC/2007/10) is a stormwater drainage tunnel running between Tai Hang (Eastern Portal) and Cyberport (Western Portal) with a network of adit tunnels. It is designed to collect stormwater from the upper catchments by a system of intake points, dropshafts and adits to relieve the flooding problem at the lower catchments of northern Hong Kong Island during heavy rainstorms. The Main Tunnel comprises 2 tunnel sections, namely:

- A main tunnel with internal diameter of 6.25m from Ch+43 (Eastern Portal) to Ch3+955.
- A main tunnel with internal diameter of 7.25m from Ch3+955 to Ch10+534 (Western Portal)

The 2 Main Tunnel Sections are excavated by the operation of 2 tunnel boring machines (TBM). On the other hand, the adits are excavated by drill and blast method.

# **3.** Blasting in the West Adits

DNJV is currently adopting drill and blast method for the construction of the Western Adits. The blasting direction is from the Main Tunnel towards the intake dropshafts. For safety reason and full evacuation of personnel from the TBM, blasting can only be commenced when the TBM excavation has progressed some 200m beyond the adit and tunnel junction. This criterion is a restriction to the progress of adit excavation (especially when hard ground conditions or fault zones are encountered) though a number of adits can be excavated concurrently by drill and blast (*concurrent blasting*).

At present, drill and blast operation is now being conducted at 8 adits (including SM1, P5, HKU1, RR1, W5, TP4, TP5 and TP789) <u>concurrently</u> during daytime. It is worthwhile noting that the blasting faces are located from 2,100m to 4,200m from the tunnel portal.

Figure 1 illustrates the alignment of the West Tunnel and West Adits and the progress of TBM excavation in the West Tunnel.




Figure 1: West Tunnel/Adit Alignment and TBM Progress

Lockable blast doors are installed at each main tunnel and adit junction where blasting is to be carried out. Besides, ventilation fans are installed to induce forced ventilation during mucking out and extraction ventilation immediately after blasting.

All daily blasting are carried out at the same time and therefore all adit working faces will be cleared prior to blasting the charged adits along the entire section of the tunnel. The daytime blasting window is somewhere between 13:00 hours and 19:00 hours. A typical work cycle includes the following activities:


- (1) Drilling
- (2) Charging
- (3) Blasting
- (4) Ventilation (extraction of blast fumes)
- (5) Inspection (check for misfire and loose rocks)
- (6) Mucking
- (7) Installation of temporary tunnel support
- (8) Survey/mapping

Owing to the working cycle for a single concurrent blast and the progress of the tunneling works (the adits to be blasted are getting deeper and deeper in the Main Tunnel), the daytime blasting schedule is pushed to the latter part of the blasting window.

### 4. Two Blasts Per Day

The Hong Kong West Drainage Tunnel Project is a flood relief programme for the northern shore of Hong Kong Island. The timely completion of the Project is important to the safety of the people living in the low-lying areas along the northern shore of Hong Kong Island. DNJV proposes to increase the blasting work to two times per day to ensure timely completion of the Project, especially when unexpected ground conditions are encountered during adit excavation. Two blasts per days are planned initially for the Adits leading to Intakes HKU1, W10 and P5.

Because of the time taken for a typical work cycle, it is anticipated that the second blast will take place in the early hours of the day (around 01:00 to 03:00 hours).



For the planned arrangement for two blasts per day, it is important to note the following points: -

- (1) The blasting faces are currently located from 2,100m to 4,200m from the tunnel portal and 120m 150m below the surface. The distances will increase as tunnel and adit excavation progress. Besides, the blast faces
- (2) For nighttime blasting, DNJV will attempt to limit the number of blast faces (1 to 2).
- (3) There is no change in construction methodology for adit excavation. As mentioned in the EIA Report, blasting is seen as the most suitable method of excavation for adits.
- (4) There is no change in the number and type of prescribed powered mechanical equipment used in the nighttime blasting.
- (5) There is no overnight storage of explosives on Site. There will two deliveries of explosives to Site by the Mines Division one in the morning and the other in late afternoon. The explosives will be delivered to the blasting locations inside tunnel by means of a special train and under the strict supervision by the Mines Department.

# 5. Environmental Implications and Mitigations


#### Air Quality

- Water sprinklers and water spraying are used to suppress dust and fumes generated by blasting.
- A fume scrubber is installed at the tunnel portal for further dust and fume suppression.
- The TSP monitoring station is now installed within the site boundaries at the Western Portal. Air monitoring has been carried out since the commencement of construction work. No exceedance has been registered even after adit blasting was conducted inside the tunnel.

#### <u>Noise</u>

- No new plant and equipment will be introduced as a result of 2 blasts per day or nighttime blasting. The existing powered mechanical plant pertaining to works under restricted hours both at the surface and inside tunnel still apply. A Construction Noise Permit (GW-RS0774-10) was granted to cover all PME essential for the drill & blast works and nighttime operation.
- Blast doors will be installed at the tunnel and adit junctions to confine the blast areas.
- As the blasting faces are all deep inside the tunnel (the rock cover 120m -150m), the number of blast faces is limited and the noise generated during blasting is transient in nature, the noise impact on the nearby communities will be insignificant.
- The noise enclosure at the tunnel portal area will remain, allowing for operation of PME within the enclosure during restricted hours.
- Noise monitoring at designated locations as described in the EM&A Manual will continue.

Photos of Mitigation Measures for Blasting Works



Blast door at tunnel and adit junction for microblasting



Water Treatment and Handling of Excavated Materials

- Water collected from the main tunnel will either by treated before discharge or temporarily stored for reuse.
- Valid effluent discharge licences are in force at the Western Portal and periodic water samplings are performed in accordance with the licence conditions.
- Excavated materials from adit blasting will be transported to the tunnel portal (inside the noise enclosure) for overnight storage in the Adit Spoil Basin which is fully covered by noise panels. Removal of excavated materials from the Adit Spoil Basin to the barge will only be done in the following morning.

# 6. Environmental Document Review

The following environmental documents under EIA Ordinance and related to the Project have been reviewed:

- (1) The EIA Report (Register No.: AEIAR-099/2006) prepared by Black & Veatch Co.
- (2) The Technical Notes on Supplementary Environmental Assessment prepared by Ove Arup in March 2007.
- (3) The Technical Notes to Support VEP Application, prepared by Ove Arup in October 2007.
- (4) The Environmental Permit (EP-272/2007/B) previously held by DSD and the Further Environmental Permit (FEP-01/272/2007/B) currently held by DNJV.

#### EIA Report

The following clauses are relevant the subject matter:

"2.4.5 Blasting is seen as the most suitable method of excavation for the adits due to the relative cost of alternative methods of construction. Blasting is not seen as a suitable method of excavation or the shafts due to the noise generated. Given the proximity of the intake shaft locations to sensitive receivers, blasting would need to be severely restricted to remain within the noise restrictions. Construction of shafts by drill and blast would also necessitate the shafts to be constructed larger than the 2.3 diameter required enabling spoil to be removed. This would consequently lead to slower progress

and would also cause difficulties at many intake locations, where the working area is very restricted.

- 6.5.9(ii) No blasting shall be carried out when the strong wind signal or tropical cyclone warning signal No. 3 or higher is hoisted (unless prior permission of the Commissioner of Mines is obtained).
- 13.3.2 For the adit construction, drill and blast method will be adopted for the majority of the works. As the storage of explosives relates to the extent of the drill and blast component of works, it is important to review the rate of work, storage/delivery arrangements and the duration of the works. The blasting works will require about 30 months to complete. Based on the proposed construction programme and the blasting frequencies, there will be no requirement for overnight storage of explosive on site. The delivery of the explosive will be once per day. The delivery of explosives from Government Explosives Depots to the blasting site is controlled by the Explosives Delivery Unit of the Mines Division. Explosives are classified as Category I Dangerous Goods and use of explosives is controlled under the Dangerous Good Ordinance (Chapter 295). Since there will be no overnight storage of explosive on site, no Quantitative Risk Assessment is required for this study."

Technical Notes on Supplementary Environmental Assessment


Table 1-1: 'Summary of General Design Changes Since Approval of EIA' in page 2 of the Technical Notes states the following:

EIA Assumptions	Proposed Improvements	Justifications	Environmental Concerns
Delivery of	Delivery of explosive once	Additional delivery and	No impact on the EIA is anticipated since
explosives once per day	or twice per day	blasting will expedite the progress of construction	there are still no overnight storage of explosive (see Section 12)

The proposed improvement in the Technical Notes does allow for 2 blasts per day and confirms no environmental concerns with such an improvement.

#### Technical Notes to Support VEP Application

The Technical Notes were prepared to address the impact of the proposed slight southward shift of the HKU1-W10-P5 Adit Junction due to the corresponding shift of the main tunnel alignment. However, there is no change in the HKU1-W10-P5 intake locations. The Notes do not mention anything about the blasting along the adits and in particular the HKU1-W10-P5 Adits.



# Environmental Permit & Further Environmental Permit

There are no General Conditions or Special Conditions in the EP and FEP for blasting works on Site.

# 7. Environmental Team Leader's Comments

The Environmental Team Leader (Dr. Priscilla Choy) expressed her professional opinion in her letter of 8 September 2010 that there is no specific restriction on 2 blasts per day including nighttime blasting work.

# 8. Conclusion

DNJV proposes 2 blasts per day in the West Adits – one in the daytime and the other one during nighttime. The review concludes that there is no restriction in all relevant environmental documents under the EIA Ordinance on 2 blasts per day (even nighttime blasting).

In addition, there is no adverse impact on the environment as a result of 2 blasts per day and nighttime blasting.

End of Text



Room 1710, Technology Park. 18 On Lai Steet, Shatin, N.T., Hong Kong, Tel: (852) 2151 2083 Fax: (852) 3107 1388 Website: http://www.cinotech.com.hk E-mail : info@cinotech.com.hk

Our Ref: CCL/MA8001/Corres/Out/pc100908

Dragages-Nishimatsu Joint Venture 27/F., 625 King's Road North Point, Hong Kong

Attn: Mr. Daniel Altier

By Fax (2671 9300) & E-mail 8<sup>th</sup> September 2010

Dear Sir,

Contract No. DC/2007/10 Design and Construction of Hong Kong West Drainage Tunnel <u>Proposal for 2 blasts in the West Adits</u>

We refer to your message regarding the environmental aspects for proposing 2 blasts per day in the West Adits via e-mail on 3<sup>rd</sup> September 2010 for the captioned project.

After reviewing the relevant Environmental Permit, EIA Reports (including Technical Notes on Supplementary Environmental Assessment) for the captioned Contract, we would like to confirm that there is no specific restriction for 2 blasts per day including nightime blasting for the Project. However, the EIA Report specifies that there will be no ovemight storage of explosives for this project.

Although there is no restriction for 2 blasts per day, the following mitigation measures are recommended in the EIA Report for blasting operation:

Air Quality

No blasting shall be carried out when the strong wind signal or tropical cyclone warning signal No. 3 or higher is hoisted (unless prior permission of the Commissioner of Mines is obtained).

Hazard to Life

No overnight storage of explosives for this project.

If you have queries, please contact the undersigned at 2151 2089.

Yours faithfully, Cinotech Consultants Limited

Dr. Priscilla Choy Environmental Team Leader

Directors: Dr H FChan (Managing Director), Dr Priscilla Choy A MEMBER OF CINOTECH GROUP



Page 8 of 8