

Your ref.
Our ref. 5126871/19.10/OC059/SO/LL

Date: 29 January 2016

Telephone (852) 2972 1000
Facsimile (852) 2890 6343

www.atkinsglobal.com

By Post and e-mail (Donald.Ip@lcwjv.com)

Leighton – Chun Wo Joint Venture
39/F Sun Hung Kai Centre
30 Harbour Road
Hong Kong

Attn: Mr. Donald Ip

Dear Mr. Ip,

**Contract No. HY/2013/01
Hong Kong – Zhuhai – Macao Bridge
Hong Kong Boundary Crossing Facilities – Passenger Clearance Building
Certification of Quarterly EM&A Report No. 5 (Revision 1)**

Atkins China Limited certifies, in the capacity of Environmental Team Leader, that the Quarterly EM&A Report No. 5 (Revision 1) conforms the requirements provided in Section 16.4 of the Updated Environmental Monitoring and Audit Manual for HKBCF (Version1.0).

**Yours faithfully,
for and on behalf of
Atkins China Limited**



**Sharifah OR
Environmental Team Leader**

cc.

1. AECOM – Mr. Darrel Kingan (By Fax.: 3468 2076)
2. ENPO/IEC – Mr. Raymond Dai & Mr. Y.H. Hui (By Fax.: 3465 2899)

29 January 2016

By Fax (3468 2076) and By Post

AECOM Asia Co. Ltd.
The PRE's Office
5 Ying Hei Road, Tung Chung, Lantau
Hong Kong

Attention: Mr. Darrel Kingan

Dear Sir,

**Re: Agreement No. CE 48/2011 (EP)
Environmental Project Office for the
HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing Facilities,
and Tuen Mun-Chek Lap Kok Link – Investigation**

**Contract No. HY/2013/01 – HZMB HKBCF – Passenger Clearance Building
Quarterly EM&A Report No. 5 for October 2015 to December 2015**

Reference is made to the Environmental Team's submission of Quarterly Environmental Monitoring & Audit Report No. 5 for October 2015 to December 2015 (Revision 1) certified by the ET Leader (ET's ref.: "5126871/19.10/OC059/SO/LL" dated 29 January 2016) and provided to us via e-mail on 29 January 2016.

We are pleased to inform you that we have no adverse comment on the captioned Quarterly Environmental Monitoring & Audit Report for October 2015 to December 2015.

Thank you very much for your attention and please feel free to contact the undersigned should you require further information.

Yours faithfully,
For and on behalf of
Ramboll Environ Hong Kong Limited



Raymond Dai
Independent Environmental Checker

c.c.	HyD	Mr. Matthew Fung	(By Fax: 3188 6614)
	HyD	Ms. Lowell Chiu	(By Fax: 3188 6614)
	Atkins	Ms. Sharifah Or	(By Fax: 2890 6343)
	LCWJV	Mr. Gary Wong	(By Fax: 3621 0180)

Internal: DY, YH, LP, CL, ENPO Site

Contract No. HY/2013/01

**Hong Kong-Zhuhai-Macao Bridge
Hong Kong Boundary Crossing Facilities – Passenger Clearance
Building**

**Quarterly EM&A Report No. 5
(Covering the Period from 1 October 2015 to 31 December 2015)**

28 January 2016

Revision 1

Main Contractor



Leighton - Chun Wo
Joint Venture

Environmental Team

ATKINS

Contents

Executive Summary

1	Introduction	1
1.1	Basic Project Information	1
1.2	Project Organisation	1
1.3	Construction Programme	1
1.4	Construction Works Undertaken During the Reporting Period	2
2	EM&A Requirement	3
2.1	Summary of EM&A Requirements	3
2.2	Monitoring Requirements	4
2.3	Action and Limit Levels	4
2.4	Event Action Plans	4
2.5	Mitigation Measures	5
3	Environmental Monitoring and Audit	6
3.1	Air Quality Monitoring Results	6
3.2	Noise Monitoring Results	6
3.3	Implementation of Environmental Measures	6
3.4	Advice on the Solid and Liquid Waste Management Status	6
3.5	Environmental Licenses and Permits	6
4	Summary of Exceedance, Complaint, Notification of Summons and Successful Prosecution	7
4.1	Summary of Exceedance of the Environmental Quality Performance Limit	7
4.2	Summary of Complaints, Notification of Summons and Successful Prosecution	7
5	Comments, Recommendations and Conclusion	8
5.1	Comments	8
5.2	Recommendations	8
5.3	Conclusions	9

Figures

- Figure 2.1 Location of Air Quality Monitoring Stations
 Figure 2.2 Location of Noise Monitoring Stations

Appendices

- Appendix A Location of Works Areas
 Appendix B Project Organization for Environmental Works
 Appendix C Construction Programme
 Appendix D Event and Action Plan
 Appendix E Implementation Schedule for Environmental Mitigation Measures (EMIS)
 Appendix F Site Audit Findings and Corrective Actions
 Appendix G Waste flow Table
 Appendix H Environmental Licenses and Permits
 Appendix I Statistics on Environmental Complaints, Notification of Summons and Successful Prosecutions

Executive Summary

This Quarterly Environmental Monitoring and Audit (EM&A) Report is prepared for Contract HY/2013/01 Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities (HKBCF) – Passenger Clearance Building (hereafter referred to as “the Contract”) for the Highways Department of Hong Kong Special Administrative Region (HKSAR). The Contract was awarded to Leighton – Chun Wo Joint Venture (hereafter referred to as “the Contractor”) and Atkins China Limited was appointed as the Environmental Team (ET) by the Contractor.

The Contract is part of Hong Kong – Zhuhai – Macao Bridge HKBCF which is a “Designated Project”, under Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO) (Cap 499) and Environmental Impact Assessment (EIA) Report (Register No. AEIAR-145/2009) was prepared for the Project. The current Environmental Permit (EP) No. EP-353/2009/I for HKBCF was issued on 17 July 2015. These documents are available through the EIA Ordinance Register. Site preparation works of the Contract started on 26 September 2014 and the construction works of the Contract commenced on 6 October 2014.

Atkins China Limited has been appointed by the Contractor to implement the Environmental Monitoring & Audit (EM&A) programme for the Contract in accordance with the Updated EM&A Manual for HKBCF (Version 1.0) and will be providing environmental team services to the Contract.

This is the fifth Quarterly EM&A Report for the Contract which summaries findings of the EM&A works during the reporting period from 1 October 2015 to 31 December 2015.

Environmental Monitoring and Audit Progress

The EM&A programme was undertaken in accordance with the Updated EM&A Manual for HKBCF (Version 1.0). It should be noted that the air quality and noise monitoring works for the Contract are covered by Contract No. HY/2010/02 Hong Kong-Zhuhai-Macao Bridge HKBCF – Reclamation Works and Contract No. HY/2011/03 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between Scenic Hill and HKBCF. The ET of the Contract or another ET of the HZMB project is required to conduct impact air quality monitoring at AMS6, AMS7A and noise monitoring at NMS2 and NMS3B as part of EM&A programme if these monitoring stations are no longer covered under Contract Nos. HY/2010/02 and HY/2011/03. However, this is subject to ENPO’s final decision on which ET should carry out the monitoring work at these stations.

The dates of environmental site inspection during the reporting period are listed below:

Environmental Site Inspection Date		
October 2015	November 2015	December 2015
7, 14, 20, and 28	4, 11, 18, and 25	2, 9, 16, 23 and 30

Breaches of Action and Limit Levels

Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at station AMS6 shall be referred to the monthly EM&A Reports (for October, November, and December 2015) prepared by Contract No. HY/2011/03.

There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded at AMS7A by the Environmental Team of Contract No. HY/2010/02 during the reporting period.

There was no Action and Limit Level exceedance for noise recorded at NMS2 and NMS3B by the Environmental Team of Contract No. HY/2010/02 during the reporting period.

Implementation of Environmental Measures

Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. Potential environmental impacts due to the construction activities were monitored and reviewed.

Complaint Log

There was no complaint received in relation to the environmental impact during the reporting period.

Notifications of Summons and Successful Prosecutions

There was no notification of summon or prosecution received during this reporting period.

Reporting Change

Air Quality Monitoring Location, AMS7A, was relocated back to its original location (AMS7-Hong Kong SkyCity Marriott Hotel) on 30 December 2015. The relocation of air quality monitoring location, AMS7A, back to AMS7 was approved by EPD on 21 December 2015.

1 Introduction

1.1 Basic Project Information

- 1.1.1 This Quarterly Environmental Monitoring and Audit (EM&A) Report is prepared for Contract HY/2013/01 Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Passenger Clearance Building (hereafter referred to as “the Contract”) for the Highways Department of Hong Kong Special Administrative Region. The Contract was awarded to Leighton – Chun Wo Joint Venture (hereafter referred to as “the Contractor”) and Atkins China Limited was appointed as the Environmental Team (ET) by the Contractor.
- 1.1.2 The Contract is part of Hong Kong – Zhuhai – Macao Bridge Hong Kong Boundary Crossing Facilities (HKBCF) which is a “Designated Project”, under Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO) (Cap 499). An Environmental Impact Assessment (EIA) Report (Register No. AEIAR-145/2009) was prepared for the Project. The current Environmental Permit (EP) No. EP-353/2009/I for HKBCF was issued on 17 July 2015. These documents are available through the EIA Ordinance Register. Site preparation work of the Contract started on 26 September 2014 and the construction works of the Contract commenced on 6 October 2014. The works areas of the Contract are shown in **Appendix A**.
- 1.1.3 This is the fifth Quarterly EM&A Report for the Contract which summarizes the audit findings of the EM&A programme during the reporting period from 1 October 2015 to 31 December 2015.

1.2 Project Organisation

- 1.2.1 The project organization structure and lines of communication with respect to the on-site environmental management structure is shown in **Appendix B**. The key personnel contact names and numbers are summarized in **Table 1.1**.

Table 1.1 Contact Information of Key Personnel

Party	Position	Name	Telephone	Fax
Engineer or Engineer's Representative (AECOM Asia Co. Ltd.)	Chief Resident Engineer	Darrel Kingan	3958 7339	3468 2076
Environmental Project Office / Independent Environmental Checker (Ramboll Environ Hong Kong Limited)	Environmental Project Office Leader	Y. H. Hui	3465 2888	3465 2899
	Independent Environmental Checker	Raymond Dai	3465 2888	3465 2899
Contractor (Leighton – Chun Wo Joint Venture)	Project Manager	Gary Wong	3973 0488	3621 0180
	Environmental Officer	Donald Ip	6461 8635	3621 0180
Environmental Team (Atkins China Limited)	Environmental Team Leader	Sharifah Or	2972 1802	2890 6343
24 hours complaint hotline	---	---	3958 7300	---

1.3 Construction Programme

- 1.3.1 A copy of the Contractor’s construction programme is provided in **Appendix C**.

1.4 Construction Works Undertaken During the Reporting Period

1.4.1 A summary of the construction activities undertaken during this reporting period is shown below:

- Bulk Excavation at WA1;
- Pile Cropping at WA1;
- Tie Beams at WA1;
- Pile Capping at WA1;
- Base Slab Construction at WA1;
- Waterproofing at WA1;
- Tower Crane Erection at WA1;
- Southern Drop off Area Pile Capping & Column at WA1;
- Column and Wall Construction at WA1;
- Suspended Slab Construction at WA1;
- Seawater Pump House Socket H-pile works at WA1;
- Marine Mud Treatment at WA1;
- Backfilling at WA1;
- Mega Column Construction at WA1;
- Bulk Excavation at Box Culvert at WA1;
- RC works at Box Culvert at WA1;
- Bored Piling Works at Box Culvert at WA1;
- Cut Platform Construction at Box Culvert at WA1.
- Piling Test at WA1; and
- Construction of Temporary Loading and Unloading Point at Portion A of Contract No.HY/2010/02.

2 EM&A Requirement

2.1 Summary of EM&A Requirements

- 2.1.1 The EM&A programme was undertaken in accordance with the Updated EM&A Manual for HKBCF (Version 1). It should be noted that the air quality and noise monitoring works for the Contract are covered by Contract No. HY/2010/02 Hong Kong-Zhuhai-Macao Bridge HKBCF – Reclamation Works and Contract No. HY/2011/03 Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between Scenic Hill and HKBCF. The ET of the Contract or another ET of the HZMB project is required to conduct impact air quality monitoring at AMS6 and AMS7A and noise monitoring at NMS2 and NMS3B as part of EM&A programme if these monitoring stations are no longer covered under Contract Nos. HY/2010/02 and HY/2011/03. However, this is subject to ENPO's final decision on which ET should carry out the monitoring work at these stations.
- 2.1.2 The permission to carry out impact air quality monitoring work at AMS7 (Hong Kong SkyCity Marriott Hotel) was not granted after 31 January 2015. The impact air quality monitoring location (AMS7) was relocated to a nearby air sensitive receiver, Chu Kong Air-Sea Union Transportation Co. Ltd. (AMS7A), from 5 February 2015 to 30 December 2015. The alternative location at Chu Kong Air-Sea Union Transportation Co. Ltd. was approved by EPD on 5 February 2015. However, AMS7A was relocated back to its original location (AMS7-Hong Kong SkyCity Marriott Hotel) on 30 December 2015. The relocation of air quality monitoring location, AMS7A, back to AMS7 was approved by EPD on 21 December 2015. The baseline and action/limit level for air quality as derived from the baseline monitoring data recorded at Hong Kong SkyCity Marriott Hotel (AMS7) was adopted for the air quality location.
- 2.1.3 A summary of air and noise monitoring locations are presented in **Table 2.1**. The location of air quality and noise monitoring stations are shown as in **Figure 2.1** and **Figure 2.2**, respectively.

Table 2.1 Summary of Impact EM&A Requirements

Environmental Monitoring	ID	Location Description
Air Quality	AMS 6 ⁽¹⁾	Dragonair/CNAC (Group) Building
	AMS 7A ^{(1),(2)}	Chu Kong Air-Sea Union Transportation Co. Ltd.
Noise	NMS2 ⁽³⁾	Seaview Crescent
	NMS3B ^{(3),(4)}	Site Boundary of Site Office Area at Works Area WA2

Remarks:

- (1) The ET of this Contract should conduct impact air quality monitoring at the AMS listed in the table as part of EM&A programme according to the latest notification from ENPO when the monitoring station(s) is/are no longer covered by another ET of the HZMB project.
- (2) The original monitoring location was at Hong Kong SkyCity Marriott Hotel (AMS7). As the permission to carry out air quality monitoring at Hong Kong SkyCity Marriott Hotel was not granted after 31 January 2015, the monitoring location was relocated to Chu Kong Air-Sea Union Transportation Co. Ltd. (AMS7A) from 5 February 2015 to 30 December 2015. The alternative monitoring location at Chu Kong Air-Sea Union Transportation Co. Ltd. was approved by EPD on 5 February 2015. However, AMS7A was relocated back to its original location (AMS7-Hong Kong SkyCity Marriott Hotel) on 30 December 2015. The relocation of air quality monitoring location, AMS7A, back to AMS7 was approved by EPD on 21 December 2015.
- (3) The ET of this Contract should conduct impact noise monitoring at the NMS listed in the table as part of EM&A programme according to the latest notification from ENPO when the monitoring station(s) is/are no longer covered by another ET of the HZMB project.
- (4) The Action and Limit Levels for schools will be applied for this alternative monitoring location.

2.2 Monitoring Requirements

- 2.2.1 The monitoring requirements, monitoring equipment, monitoring parameters, frequency and duration, monitoring methodology, monitoring schedule, meteorological information are detailed in the monthly EM&A Reports prepared for Contract Nos. HY/2010/02 and HY/2011/03.

2.3 Action and Limit Levels

- 2.3.1 The Action and Limit Level for 1-hr TSP and 24-hr TSP are provided in **Table 2.2** and **Table 2.3**, respectively.

Table 2.2 Action and Limit Levels for 1-hour TSP

Monitoring Station	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AMS 6 – Dragonair/CNAC (Group) Building (HKIA)	360	500
AMS 7A - Chu Kong Air-Sea Union Transportation Co. Ltd	370	

Table 2.3 Action and Limit Levels for 24-hour TSP

Monitoring Station	Action Level, $\mu\text{g}/\text{m}^3$	Limit Level, $\mu\text{g}/\text{m}^3$
AMS 6 – Dragonair/CNAC (Group) Building (HKIA)	173	260
AMS 7A - Chu Kong Air-Sea Union Transportation Co. Ltd	183	

- 2.3.2 If exceedance(s) at these station(s) is/are recorded by the ET of the Contract or referred by the other ET under the HZMB project to the Contract, the ET of the Contract will carry out an investigation and findings will be reported in the quarterly EM&A Report.
- 2.3.3 The Action and Limit Levels for construction noise are defined in **Table 2.4**.

Table 2.4 Action and Limit Level for Construction Noise

Parameter	Action Level	Limit Level
07:00 – 19:00 hours on normal weekdays	When one documented complaint is received	75 dB(A)*

Notes :

If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

* Reduce to 70 dB(A) for schools and 65 dB(A) during school examination period.

- 2.3.4 If exceedance(s) at these station(s) is/are recorded by the ET of the Contract or referred by the other ET under the HZMB project to the Contract, the ET of the Contract will carry out an investigation and findings will be reported in the quarterly EM&A Report.

2.4 Event Action Plans

- 2.4.1 The Event Actions Plans for air quality and noise are provided in **Appendix D**.



2.5 Mitigation Measures

- 2.5.1 Environmental mitigation measures for the contract were recommended in the approved EIA Report. **Appendix E** lists the recommended mitigation measures and the implementation status.

3 Environmental Monitoring and Audit

3.1 Air Quality Monitoring Results

- 3.1.1 The monitoring results for AMS6 and AMS7A are reported in the monthly EM&A Reports (for October, November and December 2015) prepared for Contract Nos. HY/2011/03 and HY/2010/02, respectively.
- 3.1.2 Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 shall be referred to the monthly EM&A Reports (for October, November and December 2015) prepared by Contract No. HY/2011/03.
- 3.1.3 There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded at AMS7A recorded by the ET of Contract No. HY/2010/02 during the reporting period.

3.2 Noise Monitoring Results

- 3.2.1 The monitoring results for NMS2 and NMS3B are reported in the monthly EM&A Reports (for October, November and December 2015) prepared for Contract No. HY/2010/02.
- 3.2.2 No noise exceedances were recorded at stations NMS2 and NMS3B by the ET of Contract No. HY/2010/02 during the reporting period.

3.3 Implementation of Environmental Measures

- 3.3.1 In response to the site audit findings, the Contractor carried out corrective actions. Details of site audit findings and the corrective actions during the reporting period are presented in **Appendix F**.
- 3.3.2 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in **Appendix E**. Most of the necessary mitigation measures were implemented properly.
- 3.3.3 The Contractor waters 8 times per day on all exposed soil within the Contract site and associated works areas when construction activities are being undertaken.

3.4 Advice on the Solid and Liquid Waste Management Status

- 3.4.1 The Contractor registered as a chemical waste producer for the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.
- 3.4.2 Excavated marine sediment was generated and treated using cement solidification/stabilization (Cement S/S) techniques during the reporting period. Some treated marine sediment was left and stored on site during the reporting period and will be reused for Contract No. HY/2010/02.
- 3.4.3 The summary of waste flow table is detailed in **Appendix G**.
- 3.4.4 The Contractor was reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the *Code of Practise on the Packaging, Labelling and Storage of Chemical Wastes*.

3.5 Environmental Licenses and Permits

- 3.5.1 The valid environmental licenses and permits during the reporting period are summarized in **Appendix H**.

4 Summary of Exceedance, Complaint, Notification of Summons and Successful Prosecution

4.1 Summary of Exceedance of the Environmental Quality Performance Limit

- 4.1.1 Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 shall be referred to the monthly EM&A Reports (for October, November and December 2015) prepared by Contract No. HY/2011/03.
- 4.1.2 There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded at AMS7A by the Environmental Team of Contract No. HY/2010/02 during the reporting period.
- 4.1.3 There was no Action and Limit Level exceedance for noise recorded at NMS2 and NMS3B by the Environmental Team of Contract No. HY/2010/02 during the reporting period.

4.2 Summary of Complaints, Notification of Summons and Successful Prosecution

- 4.2.1 There was no complaint received in relation to the environmental impact during the reporting period. No notification of summons and prosecution was received during the reporting period.
- 4.2.2 Statistics on notifications of summons and successful prosecutions are summarized in **Appendix I**.

5 Comments, Recommendations and Conclusion

5.1 Comments

5.1.1 According to the environmental site inspections undertaken during the reporting period, the following recommendations were provided:

- The Contractor was reminded to clear the rubbish on the ground.
- The Contractor was reminded to provide a drip tray for the chemical container
- The Contractor was reminded to provide drip trays for the chemical containers and oil drums
- The Contractor was reminded to provide an appropriate label for the chemical sprayer.
- The Contractor was reminded to fix the water leakage from the water hose.
- The Contractor was reminded to dispose of the rubbish regularly.
- The Contractor was reminded to provide a drip tray for the bucket of grease.
- The Contractor was reminded to provide watering when carrying out concrete breaking works.
- The Contractor was reminded to tidy up the site.
- The Contractor was reminded to tidy up the site and dispose of the garbage regularly.
- The Contractor was reminded to tidy up the site and dispose of the construction waste and refuse regularly.
- The Contractor was reminded to provide a drain plug for the drip tray for prevention of oil leakage.
- The Contractor was reminded to label the chemical drums properly.
- The Contractor was reminded to provide drip tray for the chemical container.

5.1.2 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in **Appendix E**. Most of the necessary mitigation measures were implemented properly.

5.2 Recommendations

- 5.2.1 With implementation of the recommended environmental mitigation measures, the contract's environmental impacts were considered environmentally acceptable. The weekly environmental site inspections ensured that all the environmental mitigation measures recommended were effectively implemented.
- 5.2.2 The recommended environmental mitigation measures, as included in the EM&A programme, effectively minimize the potential environmental impacts from the contract. Also, the EM&A programme effectively monitored the environmental impacts from the construction activities and ensure the proper implementation of mitigation measures. No particular recommendation was advised for the improvement of the programme.

5.3 Conclusions

- 5.3.1 The site preparation work of the Contract started on 26 September 2014 and the construction works of the Contract commenced on 6 October 2014. This is the fifth Quarterly EM&A Report summaries findings of the EM&A works during the reporting period from 1 October 2015 to 31 December 2015.
- 5.3.2 Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 shall be referred to the monthly EM&A Reports (for October, November and December 2015) prepared by Contract No. HY/2011/03.
- 5.3.3 There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded at AMS7A by the Environmental Team of Contract No. HY/2010/02 during the reporting period.
- 5.3.4 There was no Action and Limit Level exceedance for noise recorded at NMS2 and NMS3B by the Environmental Team of Contract No. HY/2010/02 during the reporting period.
- 5.3.5 An environmental site inspection was carried out on 7, 14, 20, and 28 October 2015, 4, 11, 18, and 25 November 2015, and 2, 9, 16, 23 and 30 December 2015. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site inspections.
- 5.3.6 There was no complaint received in relation to the environmental impact during the reporting period.
- 5.3.7 No notification of summons and successful prosecution was received during the reporting period.



FIGURES




Figure 2.1 Location of Air Quality Monitoring Stations

LEGEND		
AMS6	●	AIR MONITORING STATION
AMS7A	●	AIR MONITORING STATION




Figure 2.2 Location of Noise Monitoring Stations


LEGEND

NMS2 and NMS3B ● NOISE MONITORING STATIONS




APPENDIX A

Location of Works Areas



- NOTES:**
- COORDINATES ARE RELATED TO HONG KONG METRIC GRID (1980).
 - DIMENSIONS ARE IN MILLIMETER AND CHAINAGE ARE IN METRES UNLESS OTHERWISE SHOWN.
 - THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NOS. 60191048/C1/000/C00/1041 TO 1043.



B	WORKING DRAWING	BWCW SCI JUN.14
A	TENDER ADDENDUM NO. 1	BWCW SCI OCT.13
-	TENDER DRAWING	BWCW SCI SEP.13
REV.	DESCRIPTION	CHECKED DATE
修訂	內容摘要	審核 日期

路政署 HIGHWAYS DEPARTMENT
港珠澳大橋香港工程管理處
 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office

HONG KONG-ZHUHAI-MACAO BRIDGE
 HONG KONG BOUNDARY CROSSING FACILITIES
 - PASSENGER CLEARANCE BUILDING



SITE LOCATION PLAN

AECOM + +
Rogers Stirk Harbour + Partners **Aedas**
 BURO HAPPOLD ATKINS ADI + +

DRG.NO. 60191048/C1/000/C00/1000B
 圖紙編號

DESIGNED BY 設計	BWCW	CONTRACT NO. 合約編號	HY/2013/01	P. DIR. APPROVED 批准人	TKH
DRAWN BY 繪圖	WSY	STATUS 階段	WORKING DRAWING		
SCALE 比例	A1 1 : 25000	DIMENSIONS ARE IN 尺寸單位			
		METRES			
		© COPYRIGHT RESERVED 版權所 有			

Plot File by : 7/10/2013 WONGKKK



LOCATION PLAN
SCALE 1 : 20000

NOTES:

- COORDINATES ARE BASED ON HONG KONG METRIC GRID (1980) UNLESS OTHERWISE NOTED.
- LEVELS ARE IN METRES RELATIVE TO HONG KONG PRINCIPAL DATUM (mPD) UNLESS OTHERWISE NOTED.
- DIMENSIONS ARE IN METRES UNLESS OTHERWISE STATED.
- SETTING OUT, DIMENSIONS, LEVELS, COORDINATES ARE TO BE CALCULATED BY THE CONTRACTOR. NO INFORMATION SHOULD BE SCALED PHYSICALLY OR ELECTRONICALLY FROM THE DRAWINGS OR FILES.
- SITE ACCESS SHALL BE HARD PAVED WITH PROPER DRAINAGE PROVIDED. IT SHALL BE KEPT UNOBSTRUCTED AND UNDISRUPTED AT ALL TIMES.

LEGEND:

- SITE BOUNDARY
- 7.3m CLEAR WIDTH CONSTRUCTION HAUL ROAD
- INDICATIVE 20m WIDE VEHICULAR ACCESS BY RECLAMATION CONTRACT HY/2010/02

GATE 2 TO BE CONSTRUCTED WHEN HY/2013/02 CONTRACTOR TAKE OVER PORTION 1

HAUL ROAD TO BE CONSTRUCTED DIVERTED, MANAGED AND MAINTAINED BY HY/2013/01 CONTRACT

GATE TO BE CONSTRUCTED BY CLP

MARINE LOADING AND UNLOADING POINTS, EXACT LOCATION AND EXTENT TO BE LIAISED AND CONFIRMED WITH HY/2013/02 CONTRACTOR

GATE 1 TO BE CONSTRUCTED AT THE COMMENCEMENT OF THE CONTRACT

REV.	DESCRIPTION	CHK'D	DATE
-	TENDER DRAWING	BWCW SCI	SEP.13

路政署 HIGHWAYS DEPARTMENT
港珠澳大桥香港工程管理处
 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office

HONG KONG-ZHUHAI-MACAO BRIDGE
 HONG KONG BOUNDARY CROSSING FACILITIES
 - PASSENGER CLEARANCE BUILDING

WORKS AREA WA1



AECOM **Aedas**
 Rogers Stirk Harbour + Partners
 BURO HAPPOLD ATKINS ADI

DRG.NO. 60191048/C1/000/C00/1044
 圖紙編號

DESIGNED BY BWCW	CONTRACT NO. HY/2013/01	P. Dir. APPROVED EMSC
---------------------	----------------------------	--------------------------

DRAWN BY WSY	STATUS 新張
-----------------	--------------

SCALE 1 : 2500
 DIMENSIONS ARE IN METRES
 © COPYRIGHT RESERVED
 版權所有



LOCATION PLAN
SCALE 1 : 25000

NOTES:

- COORDINATES ARE RELATED TO HONG KONG METRIC GRID (1980).
- DIMENSIONS ARE IN MILLIMETER AND CHAINAGE ARE IN METRES UNLESS OTHERWISE SHOWN.

LEGEND:

- WORKS AREA BOUNDARY
- [Diagonal Hatching] PORTION 2.1
- [Cross-Hatching] PORTION 2.2
- [Triangular Hatching] PORTION 2.3

B	WORKING DRAWING	BWCW SCI	JUN. 14
A	TENDER ADDENDUM NO. 1	BWCW SCI	OCT. 13
-	TENDER DRAWING	BWCW SCI	SEP. 13
REV.	DESCRIPTION	CHECKED	DATE
校訂	內容摘要	審核	日期

路政署 HIGHWAYS DEPARTMENT
 港珠澳大橋香港工程管理有限公司
 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office

HONG KONG - ZHUHAI - MACAO BRIDGE
 HONG KONG BOUNDARY CROSSING FACILITIES
 - PASSENGER CLEARANCE BUILDING

WORKS AREA WA2

AECOM +
 Rogers Stirk Harbour + Partners
Aedas
 BURO HAPOLD ATKINS ADI +

DRG. NO. 60191048/C1/000/C00/1041B
 圖紙編號

DESIGNED BY 設計	BWCW	CONTRACT NO. 合約編號	HY/2013/01	P. BY. 校對人	APPROVED 批准人	TKH
-------------------	------	----------------------	------------	---------------	-----------------	-----


DRAWN BY 繪圖	WSY	STATUS 階段	WORKING DRAWING
SCALE 比例	A1 1 : 1000		

DIMENSIONS ARE IN METRES
 尺寸單位：公尺
 © COPYRIGHT RESERVED
 版權所有

SETTING OUT POINT		
POINT	EASTING	NORTHING
201	813071.417	817531.755
202	813046.124	817528.520
203	813041.528	817559.119
204	812918.331	817540.618
205	812754.843	817398.454
206	812767.133	817302.381
207	812780.486	817294.062
208	812745.200	817289.613
209	812752.963	817300.569
210	812748.782	817300.034
211	812734.825	817409.146
212	812788.988	817454.350
213	812777.075	817578.404
214	813058.837	817612.753
215	812925.889	817596.485
216	812931.852	817542.648
217	812930.654	817552.515
218	812909.983	817549.657
219	812802.930	817457.358
220	812798.921	817461.656
221	812788.702	817458.876

SETTING OUT POINT

POINT	EASTING	NORTHING
301	817467.265	819162.683
302	817314.741	819069.828
303	817327.338	819049.295
304	817440.865	819117.811
305	817340.825	819027.314
306	817387.350	819023.403
307	817387.861	819043.396
308	817466.133	819091.047
309	817469.783	819087.181
310	817513.449	819113.764
311	817347.717	819016.082
312	817526.774	819020.578
313	817531.659	819021.641
314	817531.154	819001.065
315	817533.345	818991.306
316	817620.269	819000.620




LOCATION PLAN
SCALE 1 : 25000

NOTES:

- COORDINATES ARE RELATED TO HONG KONG METRIC GRID (1980).
- DIMENSIONS ARE IN MILLIMETER AND CHAINAGE ARE IN METRES UNLESS OTHERWISE SHOWN.

LEGEND:

	WORKS AREA BOUNDARY
	PORTION 3.1
	PORTION 3.2
	PORTION 3.3
	PORTION 3.4
	PORTION 3.5
	PORTION 3.6
	PORTION 3.7
	PORTION 3.8
	PORTION 3.9



A	WORKING DRAWING	BWCW SCI JUN. 14
-	TENDER DRAWING	BWCW SCI SEP. 13
REV. 修改	DESCRIPTION 內容摘要	CHECKED 查核 DATE 日期

路政署 HIGHWAYS DEPARTMENT
 港珠澳大橋香港工程管理局
 Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office

HONG KONG-ZHUHAI-MACAO BRIDGE
 HONG KONG BOUNDARY CROSSING FACILITIES
 - PASSENGER CLEARANCE BUILDING

WORKS AREA WA3

AECOM Aedas
 Rogers Stirk Harbour + Partners
 BURO HAPPOLD ATKINS ADI

DRG.NO. 60191048/C1/000/C00/1042A
 圖紙編號

DESIGNED BY 設計	BWCW	CONTRACT NO. 合約編號	HY/2013/01	P. DIR. APPROVED 批准人	TKH
DRAWN BY 繪圖	WSY	STATUS 階段			
SCALE 比例	A1 1 : 1000				
DIMENSIONS ARE IN 尺寸單位	METRES				

WORKING DRAWING

© COPYRIGHT RESERVED
 版權所 有

SETTING OUT POINT

POINT	EASTING	NORTHING
401	822488.151	822632.315
402	822640.593	822689.415
403	822515.608	822559.848
404	822610.940	822599.642
405	822629.428	822607.359
406	822526.988	822529.813
407	822618.348	822567.950
408	822542.232	822489.581
409	822584.983	822507.426
410	822606.866	822516.561
411	822560.278	822441.956
412	822602.949	822460.010
413	822621.914	822467.959
414	822624.130	822470.998
415	822651.725	822508.856



822400 E

822600 E

822600 N

822400 N

Plot File by : 2013/9/10 WANGSY



LOCATION PLAN
SCALE 1 : 25000

NOTES:

- COORDINATES ARE RELATED TO HONG KONG METRIC GRID (1980).
- DIMENSIONS ARE IN MILLIMETER AND CHAINAGE ARE IN METRES UNLESS OTHERWISE SHOWN.

LEGEND:

- WORKS AREA BOUNDARY
- [Hatched Pattern 1] PORTION 4.1
- [Hatched Pattern 2] PORTION 4.2
- [Hatched Pattern 3] PORTION 4.3
- [Hatched Pattern 4] PORTION 4.4
- [Hatched Pattern 5] PORTION 4.5
- [Hatched Pattern 6] PORTION 4.6
- [Hatched Pattern 7] PORTION 4.7
- [Hatched Pattern 8] PORTION 4.8

REV.	DESCRIPTION	DATE
1	TENDER DRAWING	SEP.13

路政署 HIGHWAYS DEPARTMENT
港珠澳大橋香港工程管理局
Hong Kong - Zhuhai - Macao Bridge Hong Kong Project Management Office

HONG KONG-ZHUHAI-MACAO BRIDGE
HONG KONG BOUNDARY CROSSING FACILITIES
- PASSENGER CLEARANCE BUILDING

WORKS AREA WA4

AECOM +
Rogers Stirk Harbour + Partners
BURO HAPPOLD ATKINS ADI +
Aedas

DRG.NO. 60191048/C1/000/C00/1043
圖紙編號

DESIGNED BY Wangsy	CONTRACT NO. HY/2013/01	P. Dir. APPROVED EMSC
-----------------------	----------------------------	--------------------------

DRAWN BY WSY	STATUS Final
-----------------	-----------------


SCALE 1:1000
DIMENSIONS ARE IN METRES
© COPYRIGHT RESERVED



APPENDIX B

Project Organization for Environmental Works

Project Organisation for Environmental Works





APPENDIX C

Construction Programme

Activity ID	Activity Name	Original Duration	Start	Finish	Schedule																														
					18							19							20							21									
					28	Oct 05	Oct 12	Oct 19	Oct 26	Nov 02	Nov 09	Nov 16	Nov 23	Nov 30	Dec 07	Dec 14	Dec 21	Dec 28	Jan 04	Jan 11	Jan 18	Jan 25	31												
HY/2013/01 HKZMB HKBCF - PCB - 3MRP - September 2015 (Oct Onwards)					200	02-Jul-15 A	06-May-16																												
CONSTRUCTION					200	02-Jul-15 A	06-May-16																												
Passenger Clearance Building					129	02-Jul-15 A	25-Feb-16																												
Earthwork					106	20-Aug-15 A	21-Dec-15																												
Bulk Excavation (to -3.845 -1.495mPD)					106	20-Aug-15 A	21-Dec-15																												
South - 161230m³					81	08-Sep-15 A	21-Dec-15																												
West - 86,369m³					81	08-Sep-15 A	21-Dec-15																												
PCB-02-29610	PCB - Removal of A0 Bench	14	15-Sep-15 A	02-Oct-15 A																															
PCB-02-29620	PCB - Removal of B0 Bench	14	22-Sep-15 A	07-Oct-15 A																															
A0					62	08-Sep-15 A	15-Dec-15																												
PCB-02-29320	PCB - Excavation for Basement Zone A1	12	08-Sep-15 A	22-Oct-15 A																															
PCB-02-29330	PCB - Excavation for Basement Zone A2	12	01-Dec-15	15-Dec-15																															
B0					57	18-Sep-15 A	21-Dec-15																												
PCB-02-29350	PCB - Excavation for Basement Zone B1	12	18-Sep-15 A	06-Nov-15																															
PCB-02-29360	PCB - Excavation for Basement Zone B2	12	07-Dec-15	21-Dec-15																															
Centre - 120,090m³					93	20-Aug-15 A	02-Nov-15																												
Centre - 120,090m³					93	20-Aug-15 A	02-Nov-15																												
PCB-02-29600	PCB - Excavation for Basement Zone C2 to -1.8mPD	15	31-Aug-15 A	15-Sep-15 A																															
PCB-02-1780	PCB - Excavation for Basement Zone C1 to -3.84mPD	35	20-Aug-15 A	23-Sep-15 A																															
PCB-02-29870	PCB - Excavation for Basement Zone C2 to -3.84mPD	20	15-Sep-15 A	02-Nov-15																															
North - 94,824m³					14	14-Nov-15	30-Nov-15																												
East - 47,412m³					14	14-Nov-15	30-Nov-15																												
PCB-02-31580	PCB - Excavation for Basement (23,706m³) Zone E3 East	14	14-Nov-15*	30-Nov-15																															
Pile Caps and Tie Beam Construction					93	02-Jul-15 A	22-Jan-16																												
Basement Tie Beams & Pile Caps					93	02-Jul-15 A	22-Jan-16																												
Zone E1					54	02-Jul-15 A	20-Nov-15																												
BS05					34	02-Jul-15 A	04-Nov-15																												
PCB-02-24400	Waterproofing to BF05 Mega Pile Cap Gridline H-G East	4	22-Jul-15 A	27-Jul-15 A																															
PCB-02-22630	Pile Caps to BF05 and Base Slab Mega Pile Cap Gridline H-G East	12	08-Jul-15 A	28-Jul-15 A																															
PCB-02-22260	Pile Cropping to BF05 Mega Pile Cap	12	02-Jul-15 A	17-Aug-15 A																															
PCB-02-31990	Columns above BS05	12	30-Jul-15 A	26-Sep-15 A																															
PCB-02-23040	BS05 External Wall	12	26-Sep-15 A	10-Oct-15 A																															
PCB-02-32000	BS05 Double Slab Walls	4	22-Oct-15 A	02-Nov-15																															
PCB-02-32010	BS05 Double Slab	5	28-Oct-15 A	04-Nov-15																															
BS04					54	04-Aug-15 A	17-Nov-15																												
PCB-02-22250	Pile Cropping to BF04	12	04-Aug-15 A	17-Aug-15 A																															
PCB-02-22620	Pile Caps & Tie Beams to BF04	12	04-Sep-15 A	22-Sep-15 A																															
PCB-02-24390	Waterproofing to BF04	4	23-Sep-15 A	26-Sep-15 A																															
PCB-02-22720	Backfilling to Tie Beams to BF04	4	29-Sep-15 A	09-Oct-15 A																															
PCB-02-21980	PCB - Base Slab (GL0.2 to 1.2) H-G - 204m³ Pour BS04	15	10-Oct-15 A	20-Oct-15 A																															
PCB-02-32040	BS04 Double Slab Walls	4	22-Oct-15 A	07-Nov-15																															
PCB-02-23030	PCB - Basement Ext Walls BS04	12	26-Oct-15 A	10-Nov-15																															
PCB-02-32050	BS04 Double Slab	4	09-Nov-15	12-Nov-15																															
PCB-02-32030	Columns above BS04	9	07-Nov-15	17-Nov-15																															
BS06					42	03-Aug-15 A	20-Nov-15																												
PCB-02-20090	Pile Cropping to BF06	12	03-Aug-15 A	15-Aug-15 A																															
PCB-02-22640	Pile Caps & Tie Beams to BF06	12	15-Aug-15 A	05-Sep-15 A																															
PCB-02-24410	Waterproofing to BF06	4	24-Aug-15 A	11-Sep-15 A																															
PCB-02-25150	Backfilling to Tie Beams to BF06	4	12-Sep-15 A	05-Oct-15 A																															
PCB-02-22850	PCB - Base Slab (GL0.2 to 1.2) H-G - 337m³ Pour BS06	15	23-Sep-15 A	13-Oct-15 A																															
PCB-02-23050	PCB - Basement Ext Walls BS06	18	19-Oct-15 A	28-Oct-15 A																															
PCB-02-32060	Columns above BS06	9	02-Nov-15	11-Nov-15																															
PCB-02-32070	BS06 Double Slab Walls	4	12-Nov-15	16-Nov-15																															
PCB-02-32080	BS06 Double Slab	4	17-Nov-15	20-Nov-15																															
Zone E2					68	13-Aug-15 A	21-Dec-15																												
BS11					46	13-Aug-15 A	25-Nov-15																												
PCB-02-20270	Pile Cropping to BF11 Mega Pile Cap	12	13-Aug-15 A	22-Aug-15 A																															
PCB-02-22540	Pile Caps & Tie Beams to BF11 Mega Pile Cap Gridline E-F East	12	24-Aug-15 A	10-Sep-15 A																															
PCB-02-24310	Waterproofing to BF11 Mega Pile Cap Gridline E-F East	4	24-Aug-15 A	18-Sep-15 A																															
PCB-02-32090	Columns above BS11	6	13-Oct-15 A	05-Nov-15																															
PCB-02-23070	PCB - Basement Ext Walls BS11	12	03-Nov-15*	16-Nov-15																															
PCB-02-32100	BS11 Double Slab Walls	4	17-Nov-15	20-Nov-15																															

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

THREE MONTHS ROLLING PROGRAMME

Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Start	Finish	18							19							20							21							22
					28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	01										
PCB-02-32110	BS11 Double Slab	4	21-Nov-15	25-Nov-15																													
BS12		61	16-Sep-15 A	12-Dec-15																													
PCB-02-22380	Pile Cropping to BF12	12	16-Sep-15 A	23-Sep-15 A																													
PCB-02-22550	Pile Caps & Tie Beams to BF12	12	23-Sep-15 A	03-Nov-15																													
PCB-02-21830	PCB - Base Slab (GL0.2 to 1.2) F-E.5 - 339m³ Pour BS12	17	19-Oct-15 A	14-Nov-15*																													
PCB-02-23080	PCB - Basement Ext Walls BS12	12	16-Nov-15	28-Nov-15																													
PCB-02-32120	Columns above BS12	7	26-Nov-15	03-Dec-15																													
PCB-02-32130	BS12 Double Slab Walls	4	04-Dec-15	08-Dec-15																													
PCB-02-32140	BS12 Double Slab	4	09-Dec-15	12-Dec-15																													
BS10		52	21-Sep-15 A	21-Dec-15																													
PCB-02-22270	Pile Cropping to BF10	12	21-Sep-15 A	08-Oct-15 A																													
PCB-02-22650	Pile Caps & Tie Beams to BF10	9	09-Oct-15 A	30-Oct-15 A																													
PCB-02-21790	PCB - Base Slab (GL2.2 to 3.2) F-E.5 - 509m³ Pour BS10	17	31-Oct-15 A	19-Nov-15																													
PCB-02-23060	PCB - Basement Ext Walls BS10	12	20-Nov-15	03-Dec-15																													
PCB-02-32150	Columns above BS10	10	01-Dec-15	11-Dec-15																													
PCB-02-32160	BS10 Double Slab Walls	4	12-Dec-15	16-Dec-15																													
PCB-02-32170	BS10 Double Slab	4	17-Dec-15	21-Dec-15																													
Zone W1		66	22-Oct-15 A	14-Jan-16																													
BS02		33	22-Oct-15 A	02-Dec-15																													
PCB-02-20050	Pile Cropping to BF02 Mega Pile Cap	4	22-Oct-15 A	31-Oct-15 A																													
PCB-02-22450	Pile Caps & Tie Beams to BF02 Mega Pile Cap and Base Slab Gridline H-G W	12	02-Nov-15	14-Nov-15																													
PCB-02-32220	Columns above BS02	6	16-Nov-15	21-Nov-15																													
PCB-02-21770	PCB - Basement Ext Walls to BS02	12	19-Nov-15	02-Dec-15																													
BF01 Stage 1		18	15-Dec-15	08-Jan-16																													
PCB-02-29380	Pile Cropping to BF01 Stage 2	6	15-Dec-15	22-Dec-15																													
PCB-02-29390	Pile Caps & Tie Beams to BF01 Stage 2	8	22-Dec-15	04-Jan-16																													
PCB-02-29410	Backfilling to Tie Beams to BF01 Stage 2	4	04-Jan-16	08-Jan-16																													
BF03 Stage 1		18	16-Nov-15	05-Dec-15																													
PCB-02-29420	Pile Cropping to BF03 Stage 1	6	16-Nov-15	21-Nov-15																													
PCB-02-29430	Pile Caps & Tie Beams to BF03 Stage 1	8	23-Nov-15	01-Dec-15																													
PCB-02-29450	Backfilling to Tie Beams to BF03 Stage 1	4	01-Dec-15	05-Dec-15																													
BF03 Stage 2		18	21-Dec-15	14-Jan-16																													
PCB-02-31610	Pile Cropping to BF03 Stage 2	6	21-Dec-15	30-Dec-15																													
PCB-02-31700	Pile Caps & Tie Beams to BF03 Stage 2	8	30-Dec-15	09-Jan-16																													
PCB-02-31870	Backfilling to Tie Beams to BF03 Stage 2	4	09-Jan-16	14-Jan-16																													
Zone W2		60	30-Oct-15 A	14-Jan-16																													
BS08		32	30-Oct-15 A	08-Dec-15																													
PCB-02-22330	Pile Cropping to BF08 Mega Pile Cap	6	30-Oct-15 A	06-Nov-15																													
PCB-02-22580	Pile Caps & Tie Beams to BF08 Mega Pile Cap Gridline E-F West	12	07-Nov-15	20-Nov-15																													
PCB-02-32230	Columns above BS08	6	21-Nov-15	27-Nov-15																													
PCB-02-22890	PCB - Basement Ext Walls to BS08	12	25-Nov-15	08-Dec-15																													
BF09 Stage 1		18	21-Nov-15	11-Dec-15																													
PCB-02-29460	Pile Cropping to BF09 Stage 1	6	21-Nov-15	27-Nov-15																													
PCB-02-29470	Pile Caps & Tie Beams to BF09 Stage 1	8	28-Nov-15	07-Dec-15																													
PCB-02-29490	Backfilling to Tie Beams to BF09 Stage 1	4	07-Dec-15	11-Dec-15																													
BF09 Stage 2		18	21-Dec-15	14-Jan-16																													
PCB-02-31620	Pile Cropping to BF09 Stage 1	6	21-Dec-15	30-Dec-15																													
PCB-02-31720	Pile Caps & Tie Beams to BF09 Stage 1	8	30-Dec-15	09-Jan-16																													
PCB-02-31890	Backfilling to Tie Beams to BF09 Stage 1	4	09-Jan-16	14-Jan-16																													
Zone C1		57	13-Oct-15 A	24-Dec-15																													
BS17		54	13-Oct-15 A	21-Dec-15																													
PCB-02-22280	Pile Cropping to BF17	5	13-Oct-15 A	17-Oct-15 A																													
PCB-02-22660	Pile Caps & Tie Beams to BF17	9	19-Oct-15 A	06-Nov-15																													
PCB-02-22740	Backfilling to Tie Beams to BF17	4	07-Nov-15	11-Nov-15																													
PCB-02-21800	PCB - Base Slab (GL3.2 to 4.2) F-E.5 - 522m³ Pour BS17	17	12-Nov-15	01-Dec-15																													
PCB-02-23010	PCB - Basement Ext Walls BS17 (Rqd for BS26)	12	02-Dec-15	15-Dec-15																													
PCB-02-32180	Columns above BS10	8	12-Dec-15	21-Dec-15																													
BS18		57	15-Oct-15 A	24-Dec-15																													
PCB-02-22370	Pile Cropping to BF18	3	15-Oct-15 A	28-Oct-15 A																													
PCB-02-22530	Pile Caps & Tie Beams to BF18	10	29-Oct-15 A	11-Nov-15																													
PCB-02-22800	Backfilling to Tie Beams to BF18	4	12-Nov-15	16-Nov-15																													
PCB-02-22870	PCB - Base Slab (GL1.2 to 2.2) F-E.5 - 561m³ Pour BS18	17	17-Nov-15	05-Dec-15																													
PCB-02-23140	PCB - Basement Ext Walls BS18	12	07-Dec-15	19-Dec-15																													
PCB-02-32190	Columns above BS10	7	17-Dec-15	24-Dec-15																													
Zone C2		78	15-Oct-15 A	22-Jan-16																													
BS15		62	15-Oct-15 A	04-Jan-16																													
PCB-02-22290	Pile Cropping to BF15	6	15-Oct-15 A	29-Oct-15 A																													

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

THREE MONTHS ROLLING PROGRAMME

Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Start	Finish	18							19							20							21									
					28	Oct 05	Oct 12	Oct 19	Oct 26	Nov 02	Nov 09	Nov 16	Nov 23	Nov 30	Dec 07	Dec 14	Dec 21	Dec 28	Jan 04	Jan 11	Jan 18	Jan 25	31												
PCB-02-22670	Pile Caps & Tie Beams to BF15	14	29-Oct-15 A	17-Nov-15	[Gantt bar]																														
PCB-02-21850	PCB - Base Slab (GL3.2 to 4.2) G-F - 538m³ Pour BS15	17	18-Nov-15	07-Dec-15	[Gantt bar]																														
PCB-02-23020	PCB - Basement Ext Walls BS15 (Rqd for BS27)	12	08-Dec-15	21-Dec-15	[Gantt bar]																														
PCB-02-32200	Columns above BS15	12	18-Dec-15	04-Jan-16	[Gantt bar]																														
BS16		54	26-Oct-15 A	22-Jan-16	[Gantt bar]																														
PCB-02-22350	Pile Cropping to BF16	6	26-Oct-15 A	30-Oct-15 A	[Gantt bar]																														
PCB-02-22600	Pile Caps & Tie Beams to BF16	14	18-Nov-15	03-Dec-15	[Gantt bar]																														
PCB-02-22860	PCB - Base Slab (GL4.2 to 5.2) F-E.5 - 565m³ Pour BS16	17	04-Dec-15	23-Dec-15	[Gantt bar]																														
PCB-02-22920	PCB - Basement Ext Walls BS16	12	24-Dec-15	09-Jan-16	[Gantt bar]																														
PCB-02-32210	Columns above BS16	14	07-Jan-16	22-Jan-16	[Gantt bar]																														
Tower Cranes		8	21-Nov-15	30-Nov-15	[Gantt bar]																														
Tower Crane No.4 - SOUTH WEST		6	21-Nov-15	27-Nov-15	[Gantt bar]																														
PCB-02-22080	PCB(A1) - Erect Tower Crane TC4	6	21-Nov-15	27-Nov-15	[Gantt bar]																														
Tower Crane No.5 - SOUTH MIDDLE		6	24-Nov-15	30-Nov-15	[Gantt bar]																														
PCB-02-22050	PCB(A1) - Erect Tower Crane TC5	6	24-Nov-15	30-Nov-15	[Gantt bar]																														
Superstructure		74	21-Nov-15	25-Feb-16	[Gantt bar]																														
Ground Floor Slabs (+5.450mPD)		74	21-Nov-15	25-Feb-16	[Gantt bar]																														
SOUTH - Gridline J-G		38	21-Nov-15	07-Jan-16	[Gantt bar]																														
Suspended Slabs (+5.450mPD)		23	21-Nov-15	17-Dec-15	[Gantt bar]																														
PCB-02-21560	Construct Ground Floor Suspended Slab Pour GS03 - 237m³	23	21-Nov-15	17-Dec-15	[Gantt bar]																														
Cure and Strip Suspended Slabs		15	18-Dec-15	07-Jan-16	[Gantt bar]																														
PCB-02-21570	Cure & Strip Ground Floor Suspended Slab Pour GS03	15	18-Dec-15	07-Jan-16	[Gantt bar]																														
MIDDLE - Gridline G-E		48	22-Dec-15	25-Feb-16	[Gantt bar]																														
Suspended Slabs (+5.450mPD)		48	22-Dec-15	25-Feb-16	[Gantt bar]																														
PCB-02-21420	Construct Ground Floor Suspended Slab Pour GS13 - 184m³	23	22-Dec-15	20-Jan-16	[Gantt bar]																														
PCB-02-21410	Construct Ground Floor Suspended Slab Pour GS12 - 215m³	23	28-Dec-15	23-Jan-16	[Gantt bar]																														
PCB-02-21390	Construct Ground Floor Suspended Slab Pour GS11 - 186m³	23	05-Jan-16	30-Jan-16	[Gantt bar]																														
PCB-02-21400	Construct Ground Floor Suspended Slab Pour GS10 - 200m³	23	23-Jan-16	25-Feb-16	[Gantt bar]																														
Columns to Mezzanine Slab (+10.250mPD)		8	21-Dec-15	31-Dec-15	[Gantt bar]																														
SOUTH - Gridline J-G		8	21-Dec-15	31-Dec-15	[Gantt bar]																														
PCB-02-20730	Construct Columns to Mezz Floor MS04	8	21-Dec-15*	31-Dec-15	[Gantt bar]																														
Gridline K		67	06-Aug-15 A	11-Jan-16	[Gantt bar]																														
Gridline K - RC Works (5 Mega Columns)		67	06-Aug-15 A	11-Jan-16	[Gantt bar]																														
K3 (to +19.0mPD)		51	19-Oct-15 A	11-Jan-16	[Gantt bar]																														
PCB-02-26530	Break Piles to Cut Off Level (+2.08mPD) and Blind - K3	3	19-Oct-15 A	19-Nov-15	[Gantt bar]																														
PCB-02-26540	Construct Pile Cap (Gridline K) - K3	8	20-Nov-15	28-Nov-15	[Gantt bar]																														
PCB-02-30490	Construct Tie Beams - K3	12	30-Nov-15	12-Dec-15	[Gantt bar]																														
PCB-02-26550	Construct Column Head (1st Lift) - K3	8	14-Dec-15	22-Dec-15	[Gantt bar]																														
PCB-02-26560	PCB - Backfilling up to Ground Level - K3	3	23-Dec-15	28-Dec-15	[Gantt bar]																														
PCB-ZZ-4620	PCB - Mega Columns K 2nd Lift - K3	8	29-Dec-15	07-Jan-16	[Gantt bar]																														
PCB-ZZ-4890	Minimum Curing 3d of K3	3	08-Jan-16	11-Jan-16	[Gantt bar]																														
K4 (to +19.0mPD)		67	06-Aug-15 A	11-Jan-16	[Gantt bar]																														
PCB-02-26570	Break Piles to Cut Off Level (+2.08mPD) and Blind - K4	3	06-Aug-15 A	10-Aug-15 A	[Gantt bar]																														
PCB-02-26580	Construct Pile Cap (Gridline K) - K4	8	11-Nov-15	19-Nov-15	[Gantt bar]																														
PCB-02-30500	Construct Tie Beams - K4	12	20-Nov-15	03-Dec-15	[Gantt bar]																														
PCB-02-26590	Construct Column Head (1st Lift) - K4	8	04-Dec-15	12-Dec-15	[Gantt bar]																														
PCB-02-26600	PCB - Backfilling up to Ground Level - K4	3	14-Dec-15	16-Dec-15	[Gantt bar]																														
PCB-ZZ-4640	PCB - Mega Columns K 2nd Lift - K4	8	17-Dec-15	28-Dec-15	[Gantt bar]																														
PCB-ZZ-4900	Minimum Curing 3d of K4	3	08-Jan-16	11-Jan-16	[Gantt bar]																														
K5 (to +19.0mPD)		59	10-Aug-15 A	11-Jan-16	[Gantt bar]																														
PCB-02-26610	Break Piles to Cut Off Level (+2.08mPD) and Blind - K5	3	10-Aug-15 A	13-Aug-15 A	[Gantt bar]																														
PCB-02-26620	Construct Pile Cap (Gridline K) - K5	8	02-Nov-15*	10-Nov-15	[Gantt bar]																														
PCB-02-30510	Construct Tie Beams - K5	12	11-Nov-15	24-Nov-15	[Gantt bar]																														
PCB-02-26630	Construct Column Head (1st Lift) - K5	8	25-Nov-15	03-Dec-15	[Gantt bar]																														
PCB-02-26640	PCB - Backfilling up to Ground Level - K5	3	04-Dec-15	07-Dec-15	[Gantt bar]																														
PCB-ZZ-4660	PCB - Mega Columns K 2nd Lift - K5	8	08-Dec-15	16-Dec-15	[Gantt bar]																														
PCB-ZZ-4910	Minimum Curing 3d of K5	3	08-Jan-16	11-Jan-16	[Gantt bar]																														
K1 (to +19.0mPD)		45	07-Nov-15	31-Dec-15	[Gantt bar]																														
PCB-02-2120	Break Piles to Cut Off Level (+2.08mPD) and Blind - K1	3	07-Nov-15	10-Nov-15	[Gantt bar]																														
PCB-02-2125	Construct Pile Cap (Gridline K) - K1	8	11-Nov-15	19-Nov-15	[Gantt bar]																														
PCB-02-30520	Construct Tie Beams - K1	12	20-Nov-15	03-Dec-15	[Gantt bar]																														
PCB-02-2185	Construct Column Head (1st Lift) - K1	8	04-Dec-15	12-Dec-15	[Gantt bar]																														
PCB-02-2190	PCB - Backfilling up to Ground Level - K1	3	14-Dec-15	16-Dec-15	[Gantt bar]																														
PCB-ZZ-4110	PCB - Mega Columns K 2nd Lift - K1	8	17-Dec-15	28-Dec-15	[Gantt bar]																														
PCB-ZZ-4870	Minimum Curing 3d of K1	3	29-Dec-15	31-Dec-15	[Gantt bar]																														
K2 (to +19.0mPD)		56	12-Oct-15 A	11-Jan-16	[Gantt bar]																														

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

THREE MONTHS ROLLING PROGRAMME

Date	Revision	Checked	Approved





Activity ID	Activity Name	Original Duration	Start	Finish	18							19							20							21									
					28	29	30	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	
PCB-02-26490	Break Piles to Cut Off Level (+2.08mPD) and Blind - K2	3	12-Oct-15 A	19-Nov-15																															
PCB-02-26500	Construct Pile Cap (Gridline K) - K2	8	20-Nov-15	28-Nov-15																															
PCB-02-30530	Construct Tie Beams - K2	12	30-Nov-15	12-Dec-15																															
PCB-02-26510	Construct Column Head (1st Lift) - K2	8	14-Dec-15	22-Dec-15																															
PCB-02-26520	PCB - Backfilling up to Ground Level - K2	3	23-Dec-15	28-Dec-15																															
PCB-ZZ-4600	PCB - Mega Columns K 2nd Lift - K2	8	29-Dec-15	07-Jan-16																															
PCB-ZZ-4880	Minimum Curing 3d of K2	3	08-Jan-16	11-Jan-16																															
Southern Drop-Off Area					111	03-Aug-15 A	29-Jan-16																												
Southern Drop off Area - Pile Caps					88	03-Aug-15 A	31-Dec-15																												
Southern Drop Off Area - East					54	03-Aug-15 A	27-Nov-15																												
Pile Caps					54	03-Aug-15 A	27-Nov-15																												
PCB-16-1380	DoA - EAST - Excavation and ELS for DoA East Pile Caps (24 No) and Gridlin	48	03-Aug-15 A	12-Sep-15 A																															
PCB-16-1400	DoA - EAST - Construct Pile Caps (3 No) GL D13 (to +4.0mPD)	8	11-Aug-15 A	30-Oct-15 A																															
PCB-16-1730	DoA - EAST - Construct Pile Caps (3 No) GL D12 (to +4.0mPD)	8	11-Aug-15 A	03-Nov-15																															
PCB-16-1740	DoA - EAST - Construct Pile Caps (3 No) GL D11 (to +4.0mPD)	8	03-Aug-15 A	03-Nov-15																															
PCB-16-1760	DoA - EAST - Construct Pile Caps (3 No) GL D9 (to +4.0mPD)	8	17-Aug-15 A	09-Nov-15																															
PCB-16-1390	DoA - EAST - Break down and make good piles to cut off level (+2.075mPD) (;	48	03-Aug-15 A	10-Nov-15																															
PCB-16-1750	DoA - EAST - Construct Pile Caps (3 No) GL D10 (to +4.0mPD)	8	17-Aug-15 A	11-Nov-15																															
PCB-16-1770	DoA - EAST - Construct Pile Caps (3 No) GL D14 (to +4.0mPD)	8	10-Nov-15	18-Nov-15																															
PCB-16-1780	DoA - EAST - Construct Pile Caps (3 No) GL D15 (to +4.0mPD)	8	19-Nov-15	27-Nov-15																															
Column 1st Lift					9	19-Oct-15 A	04-Nov-15																												
PCB-16-1700	DoA - EAST - Construct Column Kickers (3 No) DC11,12 & 13	3	19-Oct-15 A	24-Oct-15 A																															
PCB-16-1410	DoA - EAST - Construct Column Kickers (3 No) DC26,27 & 28	3	26-Oct-15 A	02-Nov-15																															
PCB-16-1690	DoA - EAST - Construct Column Kickers (3 No) DC41,42 & 43	3	02-Nov-15*	04-Nov-15																															
Columns, Piers and Bearings					22	26-Oct-15 A	27-Nov-15																												
PCB-16-1620	DoA - EAST - Construct Columns 3 No (to +11mPD) DC26,27 & 28	12	02-Nov-15*	14-Nov-15																															
PCB-16-1430	DoA - EAST - Construct Columns 3 No (to +11mPD) DC11,12 & 13	12	26-Oct-15 A	18-Nov-15																															
PCB-16-1630	DoA - EAST - Construct Columns 3 No (to +11mPD) DC41,42 & 43	12	13-Nov-15*	27-Nov-15																															
Southern Drop Off Area - West					88	07-Sep-15 A	31-Dec-15																												
PCB-16-1440	DoA - WEST - Excavation and ELS for DoA West Pile Caps (21 No) and Gridl	36	15-Sep-15 A	13-Nov-15																															
PCB-16-1450	DoA - WEST - Break down piles to cut off level (+2.075mPD) (21 No)	36	22-Sep-15 A	17-Nov-15																															
Pile Caps					42	07-Sep-15 A	10-Nov-15																												
PCB-16-1460	DoA - WEST - Construct Pile Caps in (3 No) GL D8 (to +4.0mPD)	8	07-Sep-15 A	10-Nov-15																															
PCB-16-1870	DoA - WEST - Construct Pile Caps in (3 No) GL D7 (to +4.0mPD)	8	29-Sep-15 A	10-Nov-15																															
PCB-16-1880	DoA - WEST - Construct Pile Caps in (3 No) GL D6 (to +4.0mPD)	8	17-Sep-15 A	10-Nov-15																															
Column 1st Lift					9	11-Nov-15	20-Nov-15																												
PCB-16-1470	DoA - WEST - Construct Kickers (3 No) GL D8 (to +7.294mPD)	3	11-Nov-15	13-Nov-15																															
PCB-16-1940	DoA - WEST - Construct Kickers (3 No) GL D7 (to +7.294mPD)	3	14-Nov-15	17-Nov-15																															
PCB-16-1950	DoA - WEST - Construct Kickers (3 No) GL D6 (to +7.294mPD)	3	18-Nov-15	20-Nov-15																															
Columns, Piers and Bearings					36	18-Nov-15	31-Dec-15																												
PCB-16-1490	DoA - Construct Columns 3 No GL D8 (to +11mPD)	12	18-Nov-15	01-Dec-15																															
PCB-16-2060	DoA - Construct Columns 3 No GL D3 (to +11mPD)	12	19-Nov-15	02-Dec-15																															
PCB-16-1610	DoA - Construct Columns 3 No GL D7 (to +11mPD)	12	02-Dec-15	15-Dec-15																															
PCB-16-1660	DoA - Construct Columns 3 No GL D6 (to +11mPD)	12	16-Dec-15	31-Dec-15																															
Southern Drop off Area - Decking					51	27-Nov-15	29-Jan-16																												
Deck 12,11,10,9,8,7 - Early Construction					51	27-Nov-15	29-Jan-16																												
PCB-16-490	DoA - Complete Decking Works to Bay 11	24	27-Nov-15	28-Dec-15																															
PCB-16-520	DoA - Complete Decking Works to Bay 12	24	11-Dec-15	12-Jan-16																															
PCB-16-540	DoA - Complete Decking Works to Bay 9	24	31-Dec-15	29-Jan-16																															
Box Culvert A					124	27-Jul-15 A	29-Jan-16																												
Bored Piling					60	02-Nov-15	13-Jan-16																												
Portion A2 West Box Culvert A (8 Piles)					60	02-Nov-15	13-Jan-16																												
PCB-09-1950	BCA (A2W) - Mobilisation and Set up for Bored Piling	12	02-Nov-15*	14-Nov-15																															
PCB-02-31300	BCA (A2W) - Bored Pile	24	16-Nov-15	12-Dec-15																															
PCB-02-31970	BCA (A2W) - Bored Pile	24	16-Nov-15	12-Dec-15																															
PCB-02-31960	BCA (A2W) - Bored Pile	24	14-Dec-15	13-Jan-16																															
PCB-02-31980	BCA (A2W) - Bored Pile	24	14-Dec-15	13-Jan-16																															
RC Structures					124	27-Jul-15 A	29-Jan-16																												
Portion A1 & A2 East					124	27-Jul-15 A	29-Jan-16																												
East					99	27-Jul-15 A	30-Dec-15																												
Stage 1					47	27-Jul-15 A	26-Sep-15 A																												
PCB-09-1090	BCA (A2E & A1) Sheetpiling (214m) (Bays 1A to 7)	22	27-Jul-15 A	18-Sep-15 A																															
PCB-09-1100	BCA (A2E & A1) Excavation and Strutting (77m) (Bays 1A to 5)	33	31-Aug-15 A	26-Sep-15 A																															
Stage 2					52	07-Sep-15 A	26-Sep-15 A																												
PCB-09-1830	BCA (A1) Sheetpiling (120m) (Bays 10 to 7)	12	07-Sep-15 A	19-Sep-15 A																															
PCB-09-1840	BCA (A1) Excavation and Strutting (75m) (Bays 10 to 6)	33	09-Sep-15 A	26-Sep-15 A																															

Actual Work
 Remaining Work
 Critical Remaining Work
 Milestone

THREE MONTHS ROLLING PROGRAMME

Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Start	Finish	18							19							20							21						
					28	Oct 05	Oct 12	Oct 19	Oct 26	Nov 02	Nov 09	Nov 16	Nov 23	Nov 30	Dec 07	Dec 14	Dec 21	Dec 28	Jan 04	Jan 11	Jan 18	Jan 25	31									
Bay 1																																
PCB-XX-840	Complete Blinding to Bay 1	1	25-Sep-15 A	25-Sep-15 A																												
PCB-XX-850	Complete Pile Caps to Bay 1	4	16-Sep-15 A	09-Oct-15 A																												
PCB-XX-860	Complete Bay 1 Baseslab	8	12-Oct-15 A	28-Oct-15 A																												
PCB-XX-870	Complete wall and Top Slab Bay 1	15	30-Oct-15 A	17-Nov-15																												
Bay 2																																
PCB-XX-800	Complete Blinding to Bay 2	1	26-Sep-15 A	26-Sep-15 A																												
PCB-XX-810	Complete Pile Caps to Bay 2	3	12-Oct-15 A	14-Oct-15 A																												
PCB-XX-820	Complete Bay 2 Baseslab	9	03-Nov-15*	12-Nov-15																												
PCB-XX-830	Complete wall and Top Slab Bay 2	15	20-Nov-15	07-Dec-15																												
Bay 3																																
PCB-XX-790	Complete Blinding to Bay 3	1	29-Sep-15 A	29-Sep-15 A																												
PCB-XX-750	Complete Pile Caps to Bay 3	4	14-Oct-15 A	17-Oct-15 A																												
PCB-XX-760	Complete Bay 3 Baseslab	8	22-Oct-15 A	02-Nov-15																												
PCB-XX-770	Complete wall and Top Slab Bay 3	15	03-Nov-15*	19-Nov-15																												
Bay 4																																
PCB-XX-780	Complete Blinding to Bay 4	2	15-Oct-15 A	19-Oct-15 A																												
PCB-XX-720	Complete Pile Caps to Bay 4	4	21-Oct-15 A	26-Oct-15 A																												
PCB-XX-730	Complete Bay 4 Baseslab	8	03-Nov-15*	11-Nov-15																												
PCB-XX-740	Complete wall and Top Slab Bay 4	15	20-Nov-15	07-Dec-15																												
Bay 5																																
PCB-XX-0610	Complete Blinding to Bay 5	1	19-Oct-15 A	22-Oct-15 A																												
PCB-XX-0620	Complete Pile Caps to Bay 5	3	27-Oct-15 A	03-Nov-15																												
PCB-XX-0630	Complete Bay 5 Baseslab	7	04-Nov-15*	12-Nov-15																												
PCB-XX-0640	Complete wall and Top Slab Bay 5	15	12-Nov-15*	30-Nov-15																												
Bay 6																																
PCB-XX-1040	Complete Blinding to Bay 6	3	21-Oct-15 A	24-Oct-15 A																												
PCB-XX-1050	Complete Pile Caps to Bay 6	4	02-Nov-15	05-Nov-15																												
PCB-XX-1060	Complete Bay 6 Baseslab	7	11-Nov-15*	19-Nov-15																												
PCB-XX-1070	Complete wall and Top Slab Bay 6	15	30-Nov-15*	17-Dec-15																												
Bay 7																																
PCB-XX-1000	Complete Blinding to Bay 7	7	28-Oct-15 A	31-Oct-15 A																												
PCB-XX-1010	Complete Pile Caps to Bay 7	4	02-Nov-15	05-Nov-15																												
PCB-XX-1020	Complete Bay 7 Baseslab	9	06-Nov-15*	16-Nov-15																												
PCB-XX-1030	Complete wall and Top Slab Bay 7	15	17-Nov-15*	03-Dec-15																												
Bay 8																																
PCB-XX-960	Complete Blinding to Bay 8	4	02-Nov-15*	06-Nov-15																												
PCB-XX-970	Complete Pile Caps to Bay 8	3	06-Nov-15	10-Nov-15																												
PCB-XX-980	Complete Bay 8 Baseslab	7	21-Nov-15*	28-Nov-15																												
PCB-XX-990	Complete wall and Top Slab Bay 8	15	08-Dec-15	24-Dec-15																												
Bay 9																																
PCB-XX-920	Complete Blinding to Bay 9	4	02-Nov-15*	05-Nov-15																												
PCB-XX-930	Complete Pile Caps to Bay 9	5	06-Nov-15	11-Nov-15																												
PCB-XX-940	Complete Bay 9 Baseslab	8	12-Nov-15*	20-Nov-15																												
PCB-XX-950	Complete wall and Top Slab Bay 9	17	21-Nov-15*	10-Dec-15																												
Bay 10																																
PCB-XX-880	Complete Blinding to Bay 10	2	02-Nov-15*	03-Nov-15																												
PCB-XX-890	Complete Pile Caps to Bay 10	3	04-Nov-15*	06-Nov-15																												
PCB-XX-900	Complete Bay 10 Baseslab	7	23-Nov-15*	01-Dec-15																												
PCB-XX-910	Complete wall and Top Slab Bay 10	15	11-Dec-15*	30-Dec-15																												
West																																
Stage 3																																
PCB-09-1600	BCA (A1) Sheetpiling (300m) (Bays 11 to 20)	30	07-Sep-15 A	23-Sep-15 A																												
PCB-09-1620	BCA (A1) Excavation (150m) (Bays 11 to 20)	30	19-Sep-15 A	10-Nov-15																												
PCB-09-1170	BCA (A1) Backfilling to Ground Level (150m) (Bays 11 to 20)	55	24-Nov-15*	29-Jan-16																												
Bay 11																																
PCB-XX-1080	Complete Blinding to Bay 11	3	05-Nov-15*	07-Nov-15																												
PCB-XX-1090	Complete Pile Caps to Bay 11	4	07-Nov-15*	12-Nov-15																												
PCB-XX-1100	Complete Bay 11 Baseslab	8	13-Nov-15	23-Nov-15																												
PCB-XX-1110	Complete wall and Top Slab Bay 11	15	23-Nov-15*	10-Dec-15																												
Bay 12																																
PCB-XX-1120	Complete Blinding to Bay 12	1	09-Nov-15	10-Nov-15*																												
PCB-XX-1130	Complete Pile Caps to Bay 12	3	11-Nov-15	14-Nov-15																												
PCB-XX-1140	Complete Bay 12 Baseslab	8	28-Nov-15*	07-Dec-15																												
PCB-XX-1150	Complete wall and Top Slab Bay 12	15	08-Dec-15*	24-Dec-15																												
Bay 13																																
PCB-XX-1160	Complete Blinding to Bay 13	1	11-Nov-15	12-Nov-15*																												

-  Actual Work
-  Remaining Work
-  Critical Remaining Work
-  Milestone

THREE MONTHS ROLLING PROGRAMME

Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Start	Finish	18							19							20							21							22												
					28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	01																						
PCB-9A-470	CUE - Apply Waterproofing to Bay 6	3	23-Feb-16	25-Feb-16	F	S	S	M	T	T	F	S	S	M	T	T	F	S	S	M	T	T	F	S	S	M	T	T	F	S	S	M	T	T	F	S	S	M	T	T	F	S	S	M	T
PCB-9A-480	CUE - Apply Waterproofing to Bay 5	7	23-Feb-16	01-Mar-16																																									
Seawater Pump House		167	06-Oct-15 A	06-May-16																																									
PCB-13A-0500	Commencement of Seawater Pumpstation	0	08-Nov-15*																																										
Piling		167	06-Oct-15 A	06-May-16																																									
PCB-13A-740	SWP - Additional Pre-drilling works	24	06-Oct-15 A	07-Nov-15																																									
PCB-13A-110	SWP - Prebored socket H-piles (1 to 10) x 2 rigs	20	09-Nov-15	01-Dec-15																																									
PCB-13A-500	SWP - Prebored socket H-piles (11 to 20) x 2 rigs	20	02-Dec-15	24-Dec-15																																									
PCB-13A-510	SWP - Prebored socket H-piles (21 to 30) x 2 rigs	20	28-Dec-15	20-Jan-16																																									
PCB-13A-520	SWP - Prebored socket H-piles (31 to 40) x 2 rigs	20	21-Jan-16	19-Feb-16																																									
PCB-13A-720	SWP - Prebored socket H-piles (41 to 50) x 2 rigs	20	20-Feb-16	14-Mar-16																																									
PCB-13A-730	SWP - Prebored socket H-piles (51 to 66) x 2 rigs	32	15-Mar-16	21-Apr-16																																									
PCB-13A-120	SWP - Socketed H-Piles Load Testing	12	22-Apr-16	06-May-16																																									

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

THREE MONTHS ROLLING PROGRAMME

Date	Revision	Checked	Approved



APPENDIX D

Event and Action Plan

Event/Action Plan for Air Quality

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
ACTION LEVEL				
1. Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method. 	<ol style="list-style-type: none"> 1. Notify Contractor. 	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Submit proposals for remedial to ER within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
LIMIT LEVEL				
1. Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform ER, Contractor and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate.
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event / Action Plan for Construction Noise Monitoring

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level	<ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Identify source, investigate the causes of exceedance and propose remedial measures; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; 5 Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; 2. Implement noise mitigation proposals.
Limit Level	<ol style="list-style-type: none"> 1. Inform IEC, ER, EPD and Contractor; 2. Identify source; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.



APPENDIX E

Implementation Schedule for Environmental Mitigation Measures (EMIS)

Contract No. HY/2013/01 – Hong Kong Zhuhai and Macao Bridge Hong Kong Boundary Crossing Facilities – Passenger Clearance Building
Implementation Schedule for Environmental Mitigation Measures

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
Air Quality								
S5.5.6.1	A1	1) The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria.	Contractor	All construction sites	Construction stage	To control the dust impact to within the HKAQO and TM-EIA criteria (Ref. 1- hr and 24hr TSP levels are 500 $\mu\text{g}\text{m}^{-3}$ and 260 $\mu\text{g}\text{m}^{-3}$, respectively)	√
S5.5.6.2	A2	2) Proper watering of exposed spoil should be undertaken throughout the construction phase: <ul style="list-style-type: none"> • Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; • Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; • A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones. • The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; • Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; 	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria.	Contractor	All construction sites	Construction stage	To control the dust impact to within the HKAQO and TM-EIA criteria (Ref. 1- hr and 24hr TSP levels are 500 $\mu\text{g}\text{m}^{-3}$ and 260 $\mu\text{g}\text{m}^{-3}$, respectively)	√

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
S5.5.6.2	A2	<ul style="list-style-type: none"> • When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period; • The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; • Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; • Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; • Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; • Any skip hoist for material transport should be totally enclosed by impervious sheeting; • Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides; 	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria.	Contractor	All construction sites	Construction stage	To control the dust impact to within the HKAQO and TM-EIA criteria (Ref. 1- hr and 24hr TSP levels are 500 $\mu\text{g}\text{m}^{-3}$ and 260 $\mu\text{g}\text{m}^{-3}$, respectively)	√

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
S5.5.6.2	A2	<ul style="list-style-type: none"> Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies. 	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria.	Contractor	All construction sites	Construction stage	To control the dust impact to within the HKAQO and TM-EIA criteria (Ref. 1- hr and 24hr TSP levels are 500 $\mu\text{g}\text{m}^{-3}$ and 260 $\mu\text{g}\text{m}^{-3}$, respectively)	√
S5.5.6.4	A3	The Contractor should undertake proper watering on all exposed spoil (with at least 8 times per day) throughout the construction phase.	Control construction dust	Contractor	All construction sites	Construction stage	To control the dust impact	√
S5.5.6.5	A4	Engineer to incorporate the controlled measures into the Particular Specification (PS) for the civil work. The PS should also draw the contractor's attention to the relevant latest Practice Notes issued by EPD.	Control construction dust	Engineer	All construction sites	Design Stage	Air Pollution Control (Construction Dust) Regulation	√
S5.5.6.5	A5	Implement regular dust monitoring under EM&A programme during the construction stage.	Monitor the 24 hr and 1hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period.	Contractor	Selected representative dust monitoring station	Construction stage	<ul style="list-style-type: none"> Air Pollution Control (Construction Dust) Regulation To control the dust impact to within the HKAQO and TM-EIA criteria (Ref. 1- hr and 24hr TSP levels are 500 $\mu\text{g}\text{m}^{-3}$ and 260 $\mu\text{g}\text{m}^{-3}$, respectively) 	√ (The dust monitoring works under EM&A programme for the Contract are covered by Contract No. HY/2010/02 and Contract No. HY/2011/03.)

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
S5.5.7.1	A6	<p>The following mitigation measures should be adopted to prevent fugitive dust emissions for concrete batching plant:</p> <ul style="list-style-type: none"> • Loading, unloading, handling, transfer or storage of any dusty materials should be carried out in totally enclosed system; • All dust-laden air or waste gas generated by the process operations should be properly extracted and vented to fabric filtering system to meet the emission limits for TSP; • Vents for all silos and cement/pulverised fuel ash (PFA) weighing scale should be fitted with fabric filtering system; • The materials which may generate airborne dusty emissions should be wetted by water spray system; • All receiving hoppers should be enclosed on three sides up to 3m above unloading point; • All conveyor transfer points should be totally enclosed; • All access and route roads within the premises should be paved and wetted; and • Vehicle cleaning facilities should be provided and used by all concrete trucks before leaving the premises to wash off any dust on the wheels and/or body. 	Monitor the 24 hr and 1hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period.	Contractor	Selected representative dust monitoring station	Construction stage	<ul style="list-style-type: none"> • Air Pollution Control (Construction Dust) Regulation • To control the dust impact to within the HKAQO and TM-EIA criteria (Ref. 1- hr and 24hr TSP levels are 500 µgm⁻³ and 260 µgm⁻³, respectively) 	N/A
S5.5.2.7	A7	<p>The following mitigation measures should be adopted to prevent fugitive dust emissions at barging point:</p> <ul style="list-style-type: none"> • All road surface within the barging facilities will be paved; • Dust enclosures will be provided for the loading ramp; • Vehicles will be required to pass through designated wheels wash facilities; and • Continuous water spray at the loading points. 	Control construction dust	Contractor	All construction sites	Construction stage	Air Pollution Control (Construction Dust) Regulation	N/A

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
Construction Noise (Air borne)								
S6.4.10	N1	<p>1) Use of good site practices to limit noise emissions by considering the following:</p> <ul style="list-style-type: none"> only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works; mobile plant should be sited as far away from NSRs as possible and practicable; material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. 	Control construction airborne noise by means of good site practices	Contractor	All construction sites	Construction stage	Noise Control Ordinance	√
S6.4.11	N2	2) Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites	Construction stage	<ul style="list-style-type: none"> Noise Control Ordinance Annex 5, TM-EIA 	N/A
S6.4.12	N3	3) Install movable noise barriers (typically density @14kg/m ²), acoustic mat or full enclosure close to noisy plants including air compressor, generators, saw.	Screen the noisy plant items to be used at all construction sites	Contractor	For plant items listed in Appendix 6D of the EIA report at all construction sites	Construction stage	<ul style="list-style-type: none"> Noise Control Ordinance Annex 5, TM-EIA 75dB(A) for residential premises The movable barrier should achieve at least 5dB(A) and the full enclosure should be 	N/A

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
S6.4.13	N4	4) Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards.	Reduce the noise levels of plant items	Contractor	For plant items listed in Appendix 6D of the EIA report at all construction sites	Construction stage	<ul style="list-style-type: none"> Noise Control Ordinance & its TM Annex 5, TM-EIA 	√
S6.4.14	N5	5) Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction sites where practicable	Construction stage	<ul style="list-style-type: none"> Noise Control Ordinance Annex 5, TM-EIA 	√
/	N6	6) Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected representative noise monitoring station	Construction stage	<ul style="list-style-type: none"> Noise Control Ordinance Annex 5, TM-EIA 75dB(A) for residential premises 	√ (The noise monitoring works under EM&A programme for the Contract are covered by Contract No. HY/2010/02.)
Sediment								
S7.3	S1	1) The requirements as recommended in ETWB TC 34/2002 Management of Dredged/Excavated Sediment shall be included in the Particular Specification as appropriate.	Develop sediment disposal arrangement	Engineer	All construction sites	Design stage	<ul style="list-style-type: none"> Waste Disposal Ordinance ETW B TC 34/2002 	N/A

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
Waste Management (Construction Waste)								
S8.3.8	WM1	<p><u>Construction and Demolition Material</u></p> <p>The following mitigation measures should be implemented in handling the waste:</p> <ul style="list-style-type: none"> • Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement; • Carry out on-site sorting; • Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; • Adopt 'Selective Demolition' technique to demolish the existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; • Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; and • Implement an enhanced Waste Management Plan similar to ETW BTC (Works) No. 19/2005 – "Environmental Management on Construction Sites" to encourage on-site sorting of C&D materials and to minimize their generation during the course of construction. • In addition, disposal of the C&D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation. 	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction stage	<ul style="list-style-type: none"> • Land (Miscellaneous Provisions) Ordinance • Waste Disposal Ordinance • ETW BTC 19/2005 	√

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
S8.3.9- S8.3.11	WM2	<p><u>C&D Waste</u></p> <ul style="list-style-type: none"> Standard formwork or pre-fabrication should be used as far as practicable in order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage. The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage. 	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction stage	<ul style="list-style-type: none"> Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance ETWB TC 19/2005 	√
S8.2.12- S8.3.15	WM3	<p><u>Chemical Waste</u></p> <ul style="list-style-type: none"> Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation. The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated. 	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	Construction stage	<ul style="list-style-type: none"> Waste Disposal (Chemical Waste) General) Regulation Code of Practice on the Packaging, Labelling and Storage of Chemical Waste 	√

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
		<ul style="list-style-type: none"> Disposal of chemical waste should be via a licensed waste collector; be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers a chemical waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD. 						√
S8.3.16	WM4	<u>Sewage</u> <ul style="list-style-type: none"> Adequate numbers of portable toilets should be provided for the workers. The portable toilets should be maintained in a state, which will not deter the workers from utilizing these portable toilets. Night soil should be collected by licensed collectors regularly. 	Proper handling of sewage from worker to avoid odour, pest and litter impacts	Contractor	All construction sites	Construction stage	<ul style="list-style-type: none"> Waste Disposal Ordinance 	√
S8.3.17	WM5	<u>General Refuse</u> <ul style="list-style-type: none"> General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes. A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law. Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible. Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered by the Contractor. In addition, waste separation facilities for paper, aluminum cans, plastic bottles etc., should be provided. Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including reduction, reuse and recycling of wastes. 	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	Construction stage	<ul style="list-style-type: none"> Waste Disposal Ordinance 	√

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
Water Quality (Construction Phase)								
S.9.11.1.7	W2	<p><u>Land Works</u> General construction activities on land should also be governed by standard good working practice. Specific measures to be written into the works contracts should include:</p> <ul style="list-style-type: none"> • wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters; • sewage effluent and discharges from on-site kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided; • storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks; • silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm; • temporary access roads should be surfaced with crushed stone or gravel; • rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities; • measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system; • open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms; • manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers; • discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system; 	To control construction water quality	Contractor	Land-based works areas	Construction stage	TM-EIAO	√

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
S9.11.1.7	W2	<ul style="list-style-type: none"> • all vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit; • wheel wash overflow shall be directed to silt removal facilities before being discharged to the storm drain; • the section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel; • wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove large objects; • vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for off site disposal; • the contractors shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately; • waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance; • all fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank; and • surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system. 	To control construction water quality	Contractor	Land-based works areas	Construction stage	TM-EIAO	√

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
Ecology (Construction Phase)								
S10.7	E4	<ul style="list-style-type: none"> Watering to reduce dust generation; prevention of siltation of freshwater habitats; Site runoff should be desilted, to reduce the potential for suspended sediments, organics and other contaminants to enter streams and standing freshwater 	Prevent Sedimentation from Land-based works areas	Contractor	Land-based works areas	During construction	TM-Water	√
S10.7	E5	<ul style="list-style-type: none"> Good site practices, including strictly following the permitted works hours, using quieter machines where practicable, and avoiding excessive lightings during night time 	Prevent disturbance to terrestrial fauna and habitats	Contractor	Land-based works areas	During construction		√
S10.7	E8	<ul style="list-style-type: none"> Control vessel speed Skipper training Predefined and regular routes for working vessels; avoid Brother Islands. 	Minimise marine traffic disturbance on dolphins	Contractor	Marine Traffic	During construction		N/A
Fisheries								
S11.7	F4	<ul style="list-style-type: none"> Maritime Oil Spill Response Plan (MOSRP); Contingency plan. 	Minimise impacts on marine water quality impacts	Marine Department	HKBCF	During operation		N/A

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
Landscape & Visual (Detailed Design Phase)								
S14.3.3.1	LV1	<p>General design measures include:</p> <ul style="list-style-type: none"> • Roadside planting and planting along the edge of the HKBCF Island is proposed; • Transplanting of mature trees in good health and amenity value where appropriate and reinstatement of areas disturbed during construction by compensatory hydro-seeding and planting; • Protection measures for the trees to be retained during construction activities; • Optimizing the sizes and spacing of the bridge columns; Fine-tuning the location of the bridge columns to avoid visually-sensitive locations; • Maximizing new tree, shrub and other vegetation planting to compensate tree felled and vegetation removed; • Providing planting area around peripheral of HKBCF for tree planting screening effect; • Providing salt-tolerant native trees along the planter strip at affected seawall and newly reclaimed coastline; • For HKBCF, providing aesthetic architectural design on the related buildings (e.g. similar materials for PCB building facade to Airport buildings, roof planting and subtle materials for other facilities buildings and so on), and the related infrastructure (e.g. parapet planting and transparent cover for elevated footbridges) to provide harmonious atmosphere of the HKBCF; and • Fine-tuning the sizes of the structural members to minimize the bulkiness of buildings and adjustment of building arrangement to minimise disturbance to surrounding vegetation in the HKBCF. 	Minimise visual & landscape impact	Detailed designer	HKBCF	Design Stage		N/A

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
<i>Landscape & Visual (Construction Phase)</i>								
S14.3.3.3	LV2	<p>Mitigate both Landscape and Visual Impacts</p> <p>G1. Grass-hydroseed bare soil surface and stock pile areas.</p> <p>G2. Add planting strip and automatic irrigation system if appropriate at some portions of bridge footbridge to screen bridge and traffic.</p> <p>G3. Not applicable as this is for HKLR.</p> <p>G4. For HKBCF, providing aesthetic architectural design on the related buildings (e.g. similar materials for PCB building facade to Airport buildings, roof planting and subtle materials for other facilities buildings and so on), and the related infrastructure (e.g. parapet planting and transparent cover for elevated footbridges) to provide harmonious atmosphere of the HKBCF</p> <p>G5. Vegetation reinstatement and upgrading to disturbed areas</p> <p>G6. Maximizing new tree shrub and other vegetation planting to compensate tree felled and vegetation removed</p> <p>G7. Providing planting area around peripheral of HKBCF for tree planting screening effect;</p> <p>G8. Plant salt-tolerant native and shrubs etc along the planter strip at affected seawall.</p> <p>G9. Reserve of loose natural granite rocks for re-use. Provide new coastline to adopt "natural-look" by means of using armour rocks in the form of natural rock materials and planting strip area accommodating screen buffer to enhance "natural-look" of the new coastline.</p>	Minimise visual & landscape impact	Contractor	HKBCF	Construction stage		N/A
S14.3.3.3	LV3	<p><u>Mitigate Visual Impacts</u></p> <p>V1.Minimize time for construction activities during construction period.</p> <p>V2.Provide screen hoarding at the portion of the project site / works areas / storage areas near VSRs who have close low-level views to the Project during HKBCF construction.</p>						√ for V1. N/A for V2.

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	What requirements or standards for the measures to achieve?	Implementation Status
EM&A								
S15.2.2	EM1	An Independent Environmental Checker needs to be employed as per the EM&A Manual.	Control EM&A Performance	Project Proponent	All construction sites		<ul style="list-style-type: none"> EIAO Guidance Note No.4/2002 TM-EIAO 	√
S15.5 - S15.6	EM2	<ol style="list-style-type: none"> 1) An Environmental Team needs to be employed as per the EM&A Manual. 2) Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures. 3) An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in the EM&A Manual are fully complied with. 	Perform environmental monitoring & auditing	Contractor	All construction sites		<ul style="list-style-type: none"> EIAO Guidance Note No.4/2002 TM-EIAO 	√

Legends: √ = Implemented; X = Not implemented; N/A = Not applicable



APPENDIX F

Site Audit Findings and Corrective Actions

Appendix F – Site Audit Findings and Corrective Actions

1.1.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. During the reporting period, thirteen site inspections were carried out on 7, 14, 20, and 28 October 2015, 4, 11, 18, and 25 November 2015, and 2, 9, 16, 23 and 30 December 2015.

1.1.2 Particular observations during the site inspections are described in the table below.

Date of Audit	Observations	Actions Taken by Contractor / Recommendation	Date of Observations Closed
7 October 2015	1. Rubbish was found on the ground next to site office.	1. The rubbish was removed.	14 October 2015
	2. A chemical container was found without drip tray.	2. The chemical container was removed.	14 October 2015
14 October 2015	1. Chemical containers and oil drums were found without drip tray at Portion WA1.	1. The chemical containers were removed and the drip trays were provided for the oil drums.	20 October 2015.
20 October 2015	1. A chemical sprayer was found with an incorrect label.	1. An appropriate label was provided for the chemical sprayer.	28 October 2015.
28 October 2015	No particular environmental issue was recorded during the site inspection	Nil	Nil
4 November 2015	1. Water was leaking from a water hose next to the site office	1. The leaking from the water hose was fixed.	11 November 2015.
	2. A rubbish bin next to the site office was full	2. The rubbish was collected regularly.	11 November 2015
11 November 2015	1. A bucket of grease was placed on bare soil and not stored inside a drip tray.	1. The bucket of grease was removed from site.	18 November 2015
18 November 2015	1. Fugitive dust was observed from concrete breaking works at WA1.	1. Water spraying was applied to the on-site concrete breaking works.	25 November 2015.
25 November 2015	1. Rubbish was found along the pedestrian walkway and around the general refuse bins adjacent to the sub-contractor's container office.	1. Rubbish was cleared along the pedestrian walkway and around the general refuse bins adjacent to the sub-contractor's container office.	2 December 2015
2 December 2015	1. Garbage was scattered on the ground.	1. The garbage was cleaned up on the ground.	9 December 2015

Date of Audit	Observations	Actions Taken by Contractor / Recommendation	Date of Observations Closed
9 December 2015	1. Construction waste and refuse were scattered on the ground.	1. The construction waste and refuse were cleaned up on the ground.	16 December 2015
	2. No drain plug was provided for the tray which was used to store chemical drums.	2. A drain plug was provided for the tray.	16 December 2015
16 December 2015	No particular environmental issue was recorded during the site inspection	Nil	Nil
23 December 2015	1. Chemical drums were not labelled in English and Chinese near Tower Crane TC6 at WA1.	1. The chemical drums were labelled in English and Chinese near tower crane TC6 at WA1.	30 December 2015
	2. A chemical container was found without drip tray in box culvert at WA1.	2. The chemical container was removed in box culvert at WA1.	30 December 2015
30 December 2015	1. Refuse was scattered on the ground near a site office.	1. The Contractor was recommended to tidy up the site.	Follow-up actions undertaken by the Contractor will be inspected during the next site inspections.



APPENDIX G

Waste Flow Table

Monthly Summary Waste Flow Table for 2015



Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	a. Total Quantity Generated (see Note 8)	b. Hard Rock and Large Broken Concrete (see Note 9)	c. Reused in the Contract	d. Reused in Other Projects (see Note 12)	e. Disposed as Public Fill (see Note 10)	f. Imported Fill	g. Metals (see Note 5)	h. Paper / Cardboard Packaging (see Note 5)	i. Plastics (see Note 3) (see Note 5)	j. Chemical Waste	k. Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
January	24.799	0.000	0.000	12.018	12.781	0.000	29.910	0.314	0.000	1.440	0.044
February	12.073	0.000	0.000	5.159	6.914	0.000	20.850	0.473	0.003	0.000	0.022
March	15.990	0.000	0.000	4.489	11.501	0.000	90.810	0.673	0.000	2.400	0.047
April	7.596	0.000	0.000	1.606	5.990	0.000	79.070	0.669	0.000	0.000	0.066
May	14.012	0.000	3.608	6.521	3.883	0.000	8.630	0.000	0.000	2.560	0.048
June	58.988	0.000	0.010	56.981	1.997	0.000	154.600	0.586	0.000	0.000	0.057
Sub-total	133.458	0.000	3.618	86.774	43.066	0.000	383.870	2.715	0.003	6.400	0.284
July	28.566	0.000	0.000	27.504	1.062	0.000	49.660	0.912	0.000	0.000	0.044
August	40.872	2.038	0.000	37.956	2.916	0.000	58.210	0.840	0.000	1.120	0.103
September ⁽¹¹⁾	72.653	2.109	0.000	70.353	2.300	0.000	78.240	1.764	0.000	0.000	0.074
October	57.852	1.492	0.000	56.196	1.656	0.000	67.420	0.000	0.000	0.000	0.114
November	21.599	1.106	0.000	20.493	1.106	0.000	78.570	0.906	0.000	0.000	0.266
December	16.867	0.233	0.000	16.299	0.568	0.000	93.680	0.952	0.000	0.000	0.113
Total	371.867	6.978	3.618	315.575	52.674	0.000	809.650	8.089	0.003	7.520	0.998

Total C&D waste generated = a+b+f+g+h+i+j+k

Total C&D waste generated (excluded excavated material) = g+h+i+j+k

Total C&D waste recycled = c+d+g+h+i

% of recycled C&D waste = (Total C&D waste generated - Total C&D waste recycled) / Total C&D waste generated

- Notes:
- (1) The performance target are given in PS Clause 6(14).
 - (2) The waste flow table shall also include C&D materials that are not specified in the Contract to be imported for use at the Site.
 - (3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
 - (4) The Contractor shall also submit the latest forecast of the amount of C&D materials expected to be generated from the Works, together with a break down of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000m³.
 - (5) All recyclable materials, including metals, paper / cardboard packaging, plastics, etc. will be collected by registered collector for recycling.
 - (6) Conversion factors for reporting purpose:
 - in-situ: rock = 2.5 tonnes/m³; soil = 2.0 tonnes/m³
 - excavated: rock = 2.0 tonnes/m³; soil = 1.8 tonnes/m³; broken concrete and bitumen = 2.4 tonnes/m³
 - C&D Waste = 0.9 tonnes/m³; bentonite slurry = 2.8 tonnes/m³
 - Diesel density: 0.8kg/l
 - (7) Numbers are rounded off to the nearest three decimal places.
 - (8) The "Total Quantity Generated" equals to the sum of "Reuse in the Contract", "Reuse in Other Projects" and "Disposed as Public Fill".
 - (9) The "Hard Rock and Large Broken Concrete" were disposed as public fill.
 - (10) The amount in "Disposed as Public Fill" included the "Hard Rock and Large Broken Concrete" disposed as public fill.
 - (11) The actual quantity of Metals (Item g) and Paper/Cardboard Packaging (Item h) generated from the Contractor in September 2015 have been updated according to the latest information provided by the Contractor in October 2015.
 - (12) The item d "Reused in Other Project" includes the quantities of treated excavated sediment, sand, etc. Other project refers to Contract No. HY/2010/02.

Monthly Summary of Marine Sediment for 2015

Month	a. Estimated Volume of Marine Sediment Generated (m³)	b. Estimated Volume of Accumulated Treated Marine Sediment (m³)	c. Reused in the Contract (m³)	d. Estimated Volume of Reused Marine Sediment in Other Project (m³)⁽²⁾	e. Estimated Volume of Treated Marine Sediment Stored on Site (Unused) (m³)
Jan 2015	5,516	11,970	0	11,970	0
Feb 2015	3,227	5,159	0	5,159	0
Mar 2015	3,402	4,489	0	4,489	0
Apr 2015	2,716	1,606	0	1,606	0
May 2015	1,120	3,496	0	3,496	0
June 2015	539	2,841	0	1,641	1,200
July 2015	0	0	0	0	1,200
Aug 2015	0	0	0	0	1,200
Sept 2015	0	0	0	0	1,200
Oct 2015	50	55	0	0	1,255
Nov 2015	0	0	0	0	1,255
Dec 2015	399	500	0	0	1,755
Total	16,969	30,116	0	28,361	1755⁽¹⁾

Note: (1) It presents the quantity of unused treated marine sediment stored on site during the reporting month.

(2) Other project refers to Contract No. HY/2010/02.



APPENDIX H

Environmental Licenses and Permits

Environmental License/ Permits /Notification Register

LCAL H2620

Contract HY/2013/01 – Hong Kong Zhuhai and Macao Bridge Boundary Crossing Facilities - Passenger Clearance Building

Date : December 2015									
Item No.	Permit/License or Registration Application			Permit/License/ Notification/ Registration Description	Permit/License/ Registration Number	Issue/Start Date	Expiry Date	Issuing Office	Remark
	Work Area	Date	Reference						
1	All Areas	29 Jul 13	N/A	Environmental Permit to construct the Passenger Clearance Building and associated works of the Hong Kong Zhuhai and Macao Bridge Boundary Crossing Facilities	EP-353/2009/G	06 Aug 13	N/A	EPD	Superseded by EP-353/2009/H
2	All Areas	16 Jan 15	N/A	Environmental Permit to construct the Passenger Clearance Building and associated works of the Hong Kong Zhuhai and Macao Bridge Boundary Crossing Facilities	EP-353/2009/H	19 Jan 15	N/A	EPD	Superseded by EP-353/2009/I
3	All Areas	30 Jun 15	N/A	Environmental Permit to construct the Passenger Clearance Building and associated works of the Hong Kong Zhuhai and Macao Bridge Boundary Crossing Facilities	EP-353/2009/I	17 Jul 15	N/A	EPD	
4	All Areas	29 Apr 14	H2620-LTR-EPD-AU-000006	Billing Account for disposal of construction waste	Billing Account No.: 7019944	16 May 14	N/A	EPD	
5	PCB	30 Apr 14	H2620-LTR- EPD-000002	Notification that notifiable works are anticipated to commence (Form NA).	Acknowledge Receipt Ref. No. 373961	05 May 14	N/A	EPD	

Environmental License/ Permits /Notification Register

LCAL H2620

Contract HY/2013/01 – Hong Kong Zhuhai and Macao Bridge Boundary Crossing Facilities - Passenger Clearance Building

Date : December 2015								Remark	
Item No.	Permit/License or Registration Application			Permit/License/ Notification/ Registration Description	Permit/License/ Registration Number	Issue/Start Date	Expiry Date		Issuing Office
	Work Area	Date	Reference						
6	WA2	30 Apr 14	H2620-LTR- EPD-000003	Notification that notifiable works are anticipated to commence (Form NA).	Acknowledge Receipt Ref. No. 373956	05 May 14	N/A	EPD	
7	WA3	30 Apr 14	H2620-LTR-EPD-AU-000001	Notification that notifiable works are anticipated to commence (Form NA).	Acknowledge Receipt Ref. No. 373962	05 May 14	N/A	EPD	
8	PCB	30 May 14	H2620-LTR-EPD-AU-000020	Registration as Chemical Waste Producer for disposal of spent batteries, used lubrication oil and surplus paint at PCB area	WPN: 5213-951-L2846-01	08 Jul 14	N/A	EPD	
9	PCB	23 Jun 14	In H2620-LTR-EPD-000017	CNP for the use of powered mechanical equipment for the purpose of carry out pre-drill and bore piling works from 19:00 to 23:00 and 23:00 to 07:00. (Non-designated area)	GW-RS0683-14	03 Jul 14	29 Dec 14	EPD	Superseded by GW-RS0908-14

Environmental License/ Permits /Notification Register

LCAL H2620

Contract HY/2013/01 – Hong Kong Zhuhai and Macao Bridge Boundary Crossing Facilities - Passenger Clearance Building

Date : December 2015								Remark	
Item No.	Permit/License or Registration Application			Permit/License/ Notification/ Registration Description	Permit/License/ Registration Number	Issue/Start Date	Expiry Date		Issuing Office
	Work Area	Date	Reference						
10	WA2	02 Jul 14	H2620-LTR-LCJ-AU-000280	CNP for the use of powered mechanical equipment for the purpose of carry out ER Office construction works from 19:00 to 23:00. (Non-designated area)	GW-RS0715-14	17 Jul 14	15 Jan 15	EPD	Superseded by GW-RS1034-14
11	WA3	02 Jul 14	H2620-LTR-LCJ-AU-000324	CNP for the use of powered mechanical equipment for the purpose of carry out construction of JV site office from 19:00 to 23:00. (Non-designated)	GW-RS0716-14	17 Jul 14	15 Jan 15	EPD	Expired
12	PCB	23 Jun 14	H2620-LTR-EPD-000527	CNP for the use of powered mechanical equipment for the purpose of carry out pre-drill and bore piling works from 19:00 to 23:00 and 23:00 to 07:00. (Non-designated area)	GW-RS0908-14	03 Sep 14	22 Dec 14	EPD	Superseded by GW-RS1044-14
13	PCB	29 Sep 14	H2620-LTR-EPD-AU-000034	CNP for the use of powered mechanical equipment for the purpose of carry out pre-drill and bore piling works from 19:00 to 23:00 and 23:00 to 07:00. (Non-designated area)	GW-RS1044-14	29 Sep 14	24 Dec 14	EPD	Superseded by GW-RS1300-14

Environmental License/ Permits /Notification Register

LCAL H2620

Contract HY/2013/01 – Hong Kong Zhuhai and Macao Bridge Boundary Crossing Facilities - Passenger Clearance Building

Date : December 2015									
Item No.	Permit/License or Registration Application			Permit/License/ Notification/ Registration Description	Permit/License/ Registration Number	Issue/Start Date	Expiry Date	Issuing Office	Remark
	Work Area	Date	Reference						
14	WA2	12 Sep 14	H2620-LTR-EPD-AU-000032	CNP for the use of powered mechanical equipment for the purpose of carry out ER Office construction works from 19:00 to 23:00. (Non-designated area)	GW-RS1034-14	29 Sep 14	28 Mar 15	EPD	Expired
15	WA4	17 Oct 14	H2620-LTR-EPD-AU-000036	CNP for the use of powered mechanical equipment from 19:00 to 23:00. (Non-designated area)	GW-RW0814-14	20 Oct 14	19 Apr 15	EPD	Expired and replaced by GW-RW0171-15
16	PCB	03 Nov 14	H2620-LTR-EPD-AU-000040	CNP for the use of powered mechanical equipment for the purpose of carry out pre-drill and bore piling works from 19:00 to 23:00 and 23:00 to 07:00. (Non-designated area)	GW-RS1300-14	17 Nov 14	16 Feb 15	EPD	Superseded by GW-RS0087-15
17	PCB	12 Jan 15	H2620-LTR-EPD-AU-000046	CNP for the use of powered mechanical equipment for the purpose of carry out pre-drill and bore piling works from 19:00 to 23:00 and 23:00 to 07:00. (Non-designated area)	GW-RS0087-15	26 Jan 15	25 Apr 15	EPD	Superseded by GW-RS0308-15

Environmental License/ Permits /Notification Register

LCAL H2620

Contract HY/2013/01 – Hong Kong Zhuhai and Macao Bridge Boundary Crossing Facilities - Passenger Clearance Building

Date : December 2015									
Item No.	Permit/License or Registration Application			Permit/License/ Notification/ Registration Description	Permit/License/ Registration Number	Issue/Start Date	Expiry Date	Issuing Office	Remark
	Work Area	Date	Reference						
18	PCB	12 Mar 15	H2620-LTR-EPD-AU-000051	CNP for the use of powered mechanical equipment for the purpose of carry out pre-drill and bore piling works from 19:00 to 23:00 and 23:00 to 07:00. (Non-designated area)	GW-RS0308-15	26 Mar 15	25 Jun 15	EPD	Superseded by GW-RS0476-15
19	PCB	31 Jul 14	H2620-LTR-EPD-AU-000038	Water Discharge License for construction works on PCB island	WT00020335-2014	13 Nov 14	30 Nov 19	EPD	
20	WA4	27 Mar 15	H2620-LTR-EPD-AU-000054	CNP for the use of powered mechanical equipment from 19:00 to 23:00. (Non-designated area)	GW-RW0171-15	20 Apr 15	19 Oct 15	EPD	Superseded by GW-RW0351-15
21	PCB	15 Apr 15	H2620-LTR-EPD-AU-000057	CNP for the use of powered mechanical equipment for the purpose of carry out pre-drill and bore piling works from 19:00 to 23:00 and 23:00 to 07:00. (Non-designated area)	GW-RS0476-15	01 May 15	31 Jul 15	EPD	Superseded by GW-RS0685-15

Environmental License/ Permits /Notification Register

LCAL H2620

Contract HY/2013/01 – Hong Kong Zhuhai and Macao Bridge Boundary Crossing Facilities - Passenger Clearance Building

Date : December 2015								Remark	
Item No.	Permit/License or Registration Application			Permit/License/ Notification/ Registration Description	Permit/License/ Registration Number	Issue/Start Date	Expiry Date		Issuing Office
	Work Area	Date	Reference						
22	PCB	09 Jun 15	H2620-LTR-EPD-AU-000063	CNP for the use of powered mechanical equipment for the purpose of carry out pre-drill and bore piling works from 19:00 to 23:00 and 23:00 to 07:00. (Non-designated area)	GW-RS0685-15	01 Jul 15	30 Sep 15	EPD	Superseded by GW-RS0877-15
23	WA4	29 Jun 15	H2620-LTR-EPD-AU-000066	CNP for the use of powered mechanical equipment from 19:00 to 23:00. (Non-designated area)	GW-RW0351-15	17 Jul 15	12 Jan 16	EPD	
24	PCB	27 Jul 15	H2620-LTR-EPD-AU-000069	CNP for the use of powered mechanical equipment for the purpose of carry out pre-drill and bore piling works from 19:00 to 23:00 and 23:00 to 07:00. (Non-designated area)	GW-RS0877-15	10 Aug 15	09 Nov 15	EPD	Superseded by GW-RS1016-15
25	PCB	02 Sep 15	H2620-LTR-EPD-AU-000072	CNP for the use of powered mechanical equipment for the purpose of carry out pre-drill and bore piling works from 19:00 to 23:00 and 23:00 to 07:00. (Non-designated area)	GW-RS1016-15	18 Sep 15	17 Dec 15	EPD	Superseded by GW-RS1195-15

Environmental License/ Permits /Notification Register

LCAL H2620

Contract HY/2013/01 – Hong Kong Zhuhai and Macao Bridge Boundary Crossing Facilities - Passenger Clearance Building

Date : December 2015								Remark	
Item No.	Permit/License or Registration Application			Permit/License/ Notification/ Registration Description	Permit/License/ Registration Number	Issue/Start Date	Expiry Date		Issuing Office
	Work Area	Date	Reference						
26	PCB	22 Oct 15	H2620-LTR-EPD-AU-000075	CNP for the use of powered mechanical equipment for the purpose of carry out works from 19:00 to 23:00 and 23:00 to 07:00. (Non-designated area)	GW-RS1195-15	9 Nov 15	8 Feb 16	EPD	Superseded by GW-RS1444-15
27	PCB	17 Dec 15	H2620-LTR-EPD-AU-000076	CNP for the use of powered mechanical equipment for the purpose of carry out works from 19:00 to 23:00 and 23:00 to 07:00. (Non-designated area)	GW-RS1444-15	31 Dec15	30 Mar 16	EPD	



APPENDIX I

Statistics on Environmental Complaints, Notification of Summons and Successful Prosecutions



Complaint Register

Complaint No.	Complaint Received Date	Category	Complaint Details	Follow up Action /Recommendation	Status
001	22 May 2015	Air Quality and Noise	According to ENPO's email to the ET on 22 May 2015, it was noted that EPD had received a complaint regarding the noise nuisance and dark smoke emission during the night time at HKBCF Project work area recently.	After investigation, there is no sufficient evidence to justify the concerned dark smoke and noise nuisance are related to Contract No. HY/2013/01. In this case, no follow up action is required. However, the Contractor has been reminded to provide maintenance for all machinery regularly to prevent dark smoke emission and comply with CNP conditions for construction works undertaken during the restricted hours.	Closed.
002	13 July 2015	Noise	According to ENPO's email to Highways Department on 13 July 2015, it is noted that EPD received a complaint regarding the noise nuisance generated from the construction site near Tung Chung Development Ferry Pier and HKBCF construction site opposite to Seaview Crescent during night time period from 3 to 12 July 2015. Afterwards, EPD sent an email to Highways Department on 15 July 2015 to clarify that the noise complaint referred to the noise generated due to excavation with a grab dredger, transfer of excavated material using a derrick barge and a tug boat, and backfilling with a pelican barge at the Hong Kong Boundary Crossing Facilities Site near Hong Kong Skycity Marriott Hotel. Based on EPD's record, the above construction activities were covered by Construction Noise Permit (CNP) no. GW-RS0503-15.	The Contractor confirmed that CNP no. GW-S0503-15 is not for Contract No. HY/2013/01. In addition, no barges, dredger and tug boats were used for Contract No. HY/2013/01. Based on the investigation results, it is found that the noise nuisance is not related to Contract No. HY/2013/01. No follow up action is required. It is noted that the Contractor has Construction Noise Permit (CNP) No. GW-RS0685-15 to undertake construction works during restricted hours. The Contractor has been reminded to comply with CNP conditions for construction works undertaken during the restricted hours. To minimize the potential noise impact during restricted hours, the Contractor has implemented the following measures to minimize noise nuisance. <ul style="list-style-type: none">– Minimize the quantities of plant used during restricted hours as far as practicable; and– Regular review of working duration for restricted hours works and switch off all unnecessary machinery and plant during restricted hours.	Closed



Statistics on Environmental Complaints, Notifications of Summons and Successful Prosecutions

Reporting Period	Cumulative Statistics		
	Complaints	Notifications of summons	Successful prosecutions
This reporting period	0	0	0
From commencement date of contract to end of reporting period	2	0	0