

20 November, 2002

中華電力

CLP Power

Maunsell Environmental Management Consultants Ltd.

Maunsell Environmental Management Consultants Ltd.

Room 1213-1219

Grand Central Plaza, Tower 2 138 Shatin Rural Committee Road Shatin, N.T.

Attention: Terence Kong

Our ref.: N-2002-6956 Your ref.: A04202/c/tchk/1

Dear Sir/Madam.

77 11002 香港新界上水嘉富坊十六號 File No. /C/F/Q 16 Ka Fu Close, Sheung Shui AYK TJC MKO JLAM TYUT Env. Consultant TCHK Others

New Territories, Hong Kong 電話 Tel (852) 2678 2156 傳真 Fax (852) 2678 2180

網址 Website www.clpgroup.com

Plan of Electricity Cables Surrounding the Proposed Development between Shuen Wan Landfill and Tai Po Sewage Treatment Work

We refer to your letter dated 06 November, 2002 and enclose herewith our record sheet(s) showing the present location(s) of this Company's underground cables and / or overhead lines. The alignments of the cables and overhead lines could be altered in the future to meet the requirements of our power system.

You will find certain measurements, dimensions and distances marked on these record sheets. Although these figures are accurate to the best of our knowledge, site conditions may have altered since the measurements were taken. As such, CLP Power's record sheets are sent to you on the express condition that the locations of the underground cables and / or overhead lines and all measurements are our best approximation only, and should not be taken as accurate.

We request you, for the sake of safety, not to disturb any part of our equipment. No work or excavation shall be done in close proximity to any of our equipment without giving prior notice to us. We shall hold you responsible for any damage caused to our equipment.

You are advised to contact our Operations Engineer - Sheung Shui, Mr. Y. S. Yip telephone number 2678 2020 as soon as you are ready to commence work. To facilitate site co-ordination, please provide us with the name(s) of the responsible person(s), contact telephone number and tentative work commencement date.

2/.....



Cont. Page 2 of 2

Our ref.: N-2002-6956

Please be informed that the record of public lighting within your work site should be referred to Lighting Division of Highways Department on telephone number 2370 4830 for details.

Yours faithfully,

for W.M. Yim

Planning & Design Manager

pil be


North Region


cc.

Encl.: "Guidelines For Contractor's Personnel When Working In Close Proximity To

Electric Cable(s)" is attached for your reference/attention.

Drawing reference No: N-2002-6956-001 to N-2002-6956-002







15 November 2002

Maunsell Enironmental Mgt Consultants Ltd Room 1213-1219 Grand Central Plaza Tower 2. 138 Shatin Rural Committee Road Shatin NT

Attn.: Mr Terence Kong

Management Consultants Ltd. Received 20.11.02 File No. /C/F/Q Sign МКО JI AM TYUT Env. Consultan Your Ref.: A04202/c/tchk/2 TCHK Our Ref.: UNE2002/20444/N Others In view of safety, HKCG provides FREE service to assist opening parties approximate gas pipe alignment on site, Please call 29631811 before work starts.

Maunsell Environmental

Dear Sirs

Re: Plan of Gas Pipeline Surrounding the Proposed Development Between Shuen Wan Landfill and Tai Po Sewage Treatment Work

We received your letter of 06 November 2002 requesting drawings on the location of Towngas pipelines. We are attaching the drawings for the location of existing/proposed pipelines that you requested. These drawings are only approximate. The pipes may be located in different positions and depths due to continual road development, system alterations and underground obstructions. Therefore, the exact location may be altered from point to point. There is the possibility that some gas pipes particularly those laid long time ago or laid by other Registered Gas Contractors may not appear in our records. In the case of some unknown pipes being exposed during your construction work, please contact us immediately.

We suggest that you do not work too close to the pipes as any damage to them could create a hazardous accident. You should be very careful when excavating the area. You should locate the exact position and depth of the pipes by making a series of hand-dug trial holes. Heavy machinery such as drills or mechanical excavators cannot be used to do this. If your company damages our pipelines, you will be responsible for all resultant costs.

We would also like to remind you not to disturb any part of Towngas pipeline or their associated properties and not to temporarily or permanently encase part or all of our gas pipes in any form of concrete structures. Please provide steel gas pipes a clearance of 600mm and other gas pipes a clearance of 300mm. This space is necessary for future maintenance.

If you want to divert gas pipes, we must have at least two months and six months notice respectively for distribution and transmission networks before commencing our planning works. Your company will be responsible for the full cost of any diversion. A written agreement will be required before we begin any diversion.

SAFETY:

- 1. If a gas pipe is damaged or a leak is suspected, phone the Emergency Services Hotline, 28806999, immediately. Also, keep all ignition sources away from the site.
- 2. Cigarette smoking is prohibited when working near the pipelines.
- 3. In case of a leak, stop work, evacuate all employees and the public from the area.

Please contact Mr H P Ng on 2963 1811 to arrange for a joint site inspection regarding the pipe location. Further, you must notify us at least one week before beginning work on site. For enquiry of proposed pipeline, if any, or availability of gas supply, please contact Mr K W Lee on 2963 1120.


Yours faithfully

Albert C K Leung

System Operation Manager

AL/wtc

Encl. Get All Safe Leaflet







電子郵遞 e-mail

電話 Telephone

2399 4246

檔號

Reference

(9) in WSD/MNE 486/70/72/2001

圖文傳真 Facsimile

2789 4680

Your Ref: A04202/c/tchk/1

Maunsell Environmental Management Consultants Ltd. Room 1213-1219, Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road, Sha Tin, N.T., Hong Kong. (Attn.: Mr. Terence Kong)

Dear Sirs,

Date: 23 December 2002

Maunsell Environmental Management Consultants Ltd.				
Received 27-12-02				
File No.		/C	/F/Q	
TS MKO	AYK JLAM	TJC TYUT	Sign	
Env. Cons	ultant			
TCHK				
Others			1	
Copied To		2012.241		
Reply Date				

Plan of Existing Water Mains and Waterworks Installations Surrounding the Proposed Development between Shuen Wan Landfill and Tai Po Sewage Treatment Work

We return herewith a copy of your/our plan(s) with the existing watermains and waterworks installations indicated. You are requested to note that the alignment of the watermains shown is indicative only and although it is our intention to provide you with the most up to date information, we cannot guarantee that all recently laid watermains have been incorporated in our central records and hence in the returned plan(s).

To ensure that the existing watermains will not be damaged or adversely affected by your works, you are requested to advise your contractor/site staff to exercise care and to take all necessary precautions to protect the watermains, the exact lines and levels of which should be ascertained by hand dug trial pits on site. Please also note that you should comply with the requirements as given in the attached "Conditions of Working in the Vicinity of Waterworks Installations" and take all necessary steps to avoid any damage to our watermains/waterworks installations, for which you will be held responsible.

If you require further information or assistance, please contact our Inspector of Works (Inspection Team), Mr. M Y Ma, at Tel. No. 2399 4151.

Yours faithfully,

(Y.M. CHING) for Chief Engineer/New Territories East Water Supplies Department

Encl.

旺角辦事處 Mong Kok Office 九龍旺角洗衣街一二八號 128 Sai Yee Street, Mong Kok, Kowloon

供水百五年 服務客為先

Conditions of Working in the Vicinity of Waterworks Installations

Water Mains

- No water mains or their support shall be interfered with or buried without the prior approval of W.S.D.
- The Contractor shall check the location of water mains and cables and other services by hand dug trial holes and take precautionary measures to protect them.
- 3. Free access shall be maintained at all time for the staff of W.S.D., their contractors and vehicles to go into and/or through the site to carry out installation, inspection, operation, maintenance or repair works.
- 4. No additional filling material is to be deposited over a water main without the approval of W.S.D.
- 5. No structures shall be erected or materials stored within 3 metres from the centre line of mains of 900mm diameter or under, and 5 metres for mains exceeding 900mm in diameter.
- 6. Full details of any proposed temporary works affecting W.S.D. installations and of any tempoary support or protective measure to mains shall be submitted to the Client Department for approval and to W.S.D. for information. Work shall not commence until approval is given by the Client Department.
- 7. Diversion of W.S.D. mains, other than those already shown on the contract drawings, shall only be considered when all other options such as protection of the mains or modification of design have been considered and found to be impracticable.
- 8. The programme for laying or diversions of all W.S.D. mains shall be agreed with W.S.D. in advance. A 14-day notice shall be served to W.S.D. to confirm site availability for the commencement of any agreed diversion. W.S.D. shall also be notified of any change required in the agreed programme as soon as possible.
- 9. All excavation works within 1.5m of water mains exceeding 900mm in diameter shall be carried out by hand. No excavation shall be carried out within lines 45 °C below the centre line of such mains of 45 °C below the edges of the foundation of their supports without approved ground support. If the support is in the form of steel sheets, they shall be left in place after works. Removal of support from underneath the mains is not permitted.
- 10. No earth fill ramps are to be used to form temporary crossings of the large diameter mains. Temporary ramps/bridges in steel, timber, or concrete shall be used with the deck and support piers clear of the mains so that no loading is imposed on the mains.
- 11. All temporary works near the large diameter water mains shall be kept at least 1 metre away from the edge of the mains and the length of mains affected shall be well protected by a temporary timber cover raised 250mm clear of the mains to ensure no impact damage.

Blasting, Drilling and Piling near Waterworks Installation

- 12. No blasting, drilling or pile driving (including sheet piling) within a distance of 60m from waterworks tunnels will be carried out.
- 13. The maximum particle velocity and amplitude of ground movements due to blasting or pile driving as measured at the nearest waterworks tunnel or other water retaining structures shall not exceed 13mm/sec. and 0.1 mm respectively.
- 14. The maximum particle velocity and amplitude of ground movements due to blasting or pile driving as measured at the nearest water mains shall not exceed 25mm/sec. and 0.2mm respectively.
- 15. The size of charge, pattern and timing of detonation etc. will be decided by the Commissioner of Mines after carrying out test firing at site.
- 16. The movement of mains and structures shall be monitored by surveys jointly attended by W.S.D., the project Department and the Contractor. One week's notice shall be given to W.S.D. for any survey request.
- 17. Vibration from blasting, pilling or other causing activities shall be monitored by means of agreed vibrograph reading. The vibrograph shall comply with the Specification below and shall be provided free by the Contractor.
- 18. The results of monitoring of the vibration and any movement of water mains and W.S.D. structures shall be submitted to W.S.D. for record purposes. If the vibration limits above are exceeded or movement in excess of 5mm is detected, works shall be proposed works shall be approved by W.S.D. before my work commences.

Specification for Vibrograph

- (a) The machine shall be a direct reading type peak particle velocity vibrograph.
- (b) It shall have 3 channels, recording in 3 mutually perpendicular directions.
- (c) It must be able to record particle velocity and amplitude, although not necessarily at the same time.
- (d) It must produce a permanent trace on paper, preferably by using ultra-violet light.
- (e) The recording paper must be easily obtainable locally.
- (f) The instrument must be portable and battery operated (or else a generator must be supplied free).
- (g) Operating instructions must be in English.

Excavation near Waterworks Installation

- 19. Excavation shall not be permitted within lines drawn at 45 °C downwards from a point 6m away from the foundation lines of any waterworks structure.
- 20. No excavation should be carried out within 60 metres, horizontally of any tunnel and no excavation or well driving shall be carried out above any tunnel.
- 21. No quarrying operations shall be carried out above and/or within 150 metres horizontally from any waterworks tunnel.

Prevention of Pollution of Waterworks Catchments

- 22. Site formation plans shall be submitted to W.S.D. for approval prior to commencement of work.
- 23. The contractor shall exercise particular care not to be cause pollution or siltation to any waterworks catchment area. Any bulk excavation within a waterworks entering streams or intakes. The details of silt trap shall be submitted to W.S.D. for approval. Silt traps shall be cleared out regularly and in particular after any rainstorm.
- 24. No oil, diesel or fuel shall be stored within waterworks catchment area.
- 25. No labour lines shall be allowed within waterworks catchment area.
- 26. Portable toilets of the closed chemical type shall be provided on site and the waste be cleared away daily and disposed of outside the Waterworks catchment area.
- 27. The Contractor shall be responsible for cleaning frequently any waterworks roads and associated drainage works of mud and debris.

Waterworks Installation (e.g. Treatment Works) nearby

- 28. The Contractor will not be permitted access to any adjacent W.S.D. installations.
- 29. An unimpeded free vehicular access shall be maintained at all time to and from the adjacent Waterworks Installations in the vicinity

		CONVENTIONS	NOTES:		
TYPE					
		LEGENDS	1. WSD mains include:		
		(i) mains laid and maintained by WSD			
MAINS			(ii) mains laid by other departments and private parties but maintained		
FRESH/SALT WATER MAINS(see Note 1)			by WSD at WSD's cost.		
RAW/UNTREATED WATER MAINS(see Note 1)			2. Private mains include mains in		
PROPOSED MAINS			private roads, private housing estates, etc. not maintained by WSD.		
BEING LAID MAINS WASHOUT PIPE					
SLUDGE PIPE			3. Mains of other departments include moins loid by other government		
WATERMAINS REQUIRE REGULAR FLUSHING		~~~~	departments not maintained by WSD.		
PRIVATE MAINS(see Note 2)			-		
MAINS OF OTHER DEPARTMENTS(see Note 3)					
FIRE SERVICES	₱ PH_				
PEDESTAL FIRE HYDRANT	•	o GH			
GROUND FIRE HYDRANT		+ HO	79		
HEAVY DRAW-OFF FIRE HYDRANT SWAN NECK FIRE HYDRANT		r- SN			
TWIN OUTLET SWAN NECK FIRE HYDRANT	275	-T- SN			
FIRE SERVICES CONNECTION		F			
Company Statement Company Comp	:5				
VALVES		BV			
BUTTERFLY VALVE		SV	ABBREVIATIONS		
SLUICE VALVE		GV	AC — Asbestos Cement		
GATE VALVE		sc	AC - Aspestos Centent		
STOP COCK SINGLE AIR VALVE	SAV	CI - Cast Iron			
DOUBLE AIR VALVE		DAV	CONC - Consents		
WASHOUT VALVE		WOV = WO	CONC - Concrete		
NON RETURN/REFLUX VALVE		, FRV	DI - Ductile Iron		
FLOW REGULATING VALVE	⊕ NCV				
NORMALLY CLOSED VALVE PRESSURE CONTROL/REDUCING/RELIEF VALVE	9 PRV	Gl — Galvanised Iron			
PRESSURE COMINCE REDUCTION NAMED AND ADDRESS OF THE PROPERTY O			GIL — Lined Galvanised Iron		
OTHERS	• SP	SIC - Lines Schrönisch non			
STANDPIPE	VEN	GRP - Glass Fibre Reinforced Plastics			
VENTURI TUBE	T	UDDE - High Consider Releasthedone			
INSPECTION/MANHOLE TEE AIR VALVE ON MANHOLE TEE	_₹ πv	HDPE - High Density Polyethylene			
WATER TUNNEL	======	MDPE - Medium Density Polyethylene			
ESSENTIAL VALVE REFERENCE NUMBER		200 0			
LEAKAGE COLLECTION CHAMBER	⊠	PE - Polyethylene			
LEAK NOISE CORRELATION POINT					
CHECK METER/FLOWMETER		- FM	MS - Mild Steel		
WASTE DETECTION METER		MDM F	S Steel		
DISTRICT METER WITH STRAINER		TO DM	S - Steel		
FLOW MEASUREMENT CHAMBER FOR		# FMC	UPVC - Unplasticised		
ULTRASONIC FLOW METER		SCM	Polyvinyl Chloride		
SHALLOW COVERED WATERMAINS		ВІМН			
INSPECTION WANHOLE					
CHANGE IN PIPE					
PIPES CONNECTED					
PIPES CROSS OVER					
			DDOMETONAL CODY		
			PROVISIONAL COPY		
		Γ-	1		
DESIGNATIONS '450 Dt 99' designates 450 mm Dia. Dt Pipe laid in 1999.					
'900 S 02' designates 900 mm Dia. Steel Pipe laid in 2002.					
IIILE	Drawn by	Date	DRAWING NO.		
MAINS RECORDS SIGN CONVENTIONS AND DESIGNATIONS	Approved	Date	SK3988 ^A		
III III III III III III III III III II	С	E/RA	Water Supplies Department		

