# North East New Territories (NENT) Landfill Extension

Monthly Environmental Monitoring and Audit Report (No. 27) – February 2025 2025-03-12



Aurecon Hong Kong Limited Unit 1608, 16/F, Tower B, Manulife Financial Centre, 223 – 231 Wai Yip Street, Kwun Tong Hong Kong T +852 3664 6888 F +852 3664 6999 E hongkong@aurecongroup.com w aurecongroup.com



Ref: P521530-0000-REP-NN-0103

12 March 2025

Meinhardt Infrastructure & Environment Ltd. 10/F Genesis 33-35 Wong Chuk Hand Road Hong Kong

Attn: Ms. Claudine Lee,

Dear Claudine,

Re: Contract No. EP/SP/77/15

**Northeast New Territories Landfill Extension** 

Submission of Monthly Environmental Monitoring and Audit Report (No.27) – February

2025 R1

In accordance with the requirement specified in Condition 3.3 of Environmental Permit No. EP-292/2007 and Further Environmental Permit No. FEP-02/292/2007, we are pleased to submit the certified "Monthly Environmental Monitoring and Audit Report (No.27) – February 2025 R1" dated 12 March 2025 for your verification.

Should you require any further information or clarification, please do not hesitate to contact the undersigned or our Mr. Keith Chau on 3664 6788.

Yours faithfully, For and on behalf of Aurecon Hong Kong Limited

Fredrick Leong

**Environmental Team Leader** 

Encl.

CC.

1. Veolia (Contractor) - Mr. Matt Choy (By email: matt.choy@veolia.com)

<sup>1.</sup> Monthly Environmental Monitoring and Audit Report (No.27) – February 2025 R1



Meinhardt Infrastructure and

邁進基建環保工程顧問有限公司

33-35 Wong Chuk Hang Road Hong Kong 香港黃竹坑道33-35號

Tel 電話: +852 2858 0738 Fax 傳真: +852 2540 1580

mail@meinhardt.com.hk www.meinhardt-china.com www.meinhardtgroup.com

**Environment Ltd** 

10/F Genesis

創協坊10樓

CL/91823/2300-VES Our Ref.: Date: 12 March 2025

#### By Email

Veolia Hong Kong Holding Limited 40/F, One Taikoo Place 979 King's Road **Quarry Bay** Hong Kong

Attn.: Mr. Colin Mitchell

Dear Sir

Contract No. EP/SP/77/15 Re:

> North-East New Territories Landfill Extension (NENTX) Monthly Environmental Monitoring and Audit Report (No.27) -

February 2025

I refer to Condition 3.3 under Environmental Permit No. EP-292/2007 and Further Environmental Permit No. FEP-02/292/2007, regarding the submission of a monthly Environmental Monitoring and Audit report. I hereby verify the captioned "Monthly Environmental Monitoring and Audit Report (No.27) - February 2025" dated 12 March 2025.

Should you have any queries, please do not hesitate to contact the undersigned at 2859 5409.

Yours faithfully

MEINHARDT INFRASTRUCTURE AND ENVIRONMENT LTD

Claudine Lee

Independent Environmental Checker

# **Document Control Record**

# Document prepared by:

# **Aurecon Hong Kong Limited**

Unit 1608, 16/F, Tower B, Manulife Financial Centre,

223 – 231 Wai Yip Street, Kwun Tong, Kowloon

Hong Kong S. A. R.

T +852 3664 6888

**F** +852 3664 6999

E <a href="mailto:hongkong@aurecongroup.com">hongkong@aurecongroup.com</a>

W aurecongroup.com

A person using Aurecon documents or data accepts the risk of:

- Using the documents or data in electronic form without requesting and checking them for accuracy against the original hard copy version.
- **b)** Using the documents or data for any purpose not agreed to in writing by Aurecon.

Document control					áurecon	
Report title		Monthly Environmental Monitoring and Audit Report (No. 27) - February 2025				
Document ID			Project number		P521531	
File path						
Client		Veolia Hong Kong Holding Ltd.				
Client contact			Client reference	Client reference		
Rev	Date	Revision details/status	Author	Reviewer	Verifier (if required)	Approver
0	7 March 2025	Draft	Jason Man	Keith Chau		Fredrick Leong
1	12 March 2025	First Version	Jason Man	Keith Chau		Fredrick Leong
Current revision		1				

Approval			
Reviewer's signature		Approver's signature	Tul
Name	Keith Chau	Name	Fredrick Leong
Title	Associate Director, Environmental	Title	Environmental Team Leader

# Contents

Ex	ecutive Summary	1
1.	ecutive SummaryIntroduction	3
2.	Project Information	5
	Air Quality Monitoring	
4	Noise Monitoring	. 19
5	Water Quality Monitoring	. 24
6	Waste Management	. 33
7	Landfill Gas Monitoring	. 34
	Landscape and Visual	
9	Cultural Heritage	. 40
10	Ecological Monitoring	. 41
11	Site Inspection and Audit	. 42
12	Environmental Non-conformance	. 44
13	Implementation Status on Environmental Mitigation Measures	. 47
	Future Key Issues	
	Conclusion	

# **Figure**

Figure 1	Location of the Project Site
Figure 2	Impact Air Quality, Noise & Surface Water Monitoring Locations
Figure 3	Landfill Gas Monitoring Locations

# **Appendix**

Appendix A	Construction Programme & Construction Site Activities
Appendix B	Project Organization Chart & Management Structure
Appendix C	Detail Status of FEP & EP Submission
Appendix D	Monitoring Schedule for Reporting Month & Next Month
Appendix E	Calibration Certificates
Appendix F	Monitoring Results
Appendix G	Graphical Presentations
Appendix H	Notification of Environmental Quality Limits Exceedance
Appendix I	Wind Data
Appendix J	Waste Flow Table
Appendix K	Joint Environmental Site Inspection Records
Appendix L	Environmental Mitigation Implementation Schedule (EMIS)
Appendix M	Mitigation Measures of Cultural Landscape Features
Appendix N	Cumulative Complaint / Enquiry Log, Summaries of Complaints and Enquiries

All rights reserved | The information/data furnished in our document is confidential and competitive information proprietary to Aurecon or its sub-contractors, the release of which would harm the competitive position of Aurecon or its sub-contractors/consultants. This information/data shall not be reproduced, stored in a retrieval system, transmitted in any form or by any means, used or disclosed in whole or in part, for any purpose other than to evaluate and adjudicate this document. If Aurecon is shortlisted or a contract is awarded to Aurecon as a result of this solicitation, or in connection with the submission of such information/data, the right (and the extent thereof) to reproduce, store, transmit, use or disclose this information/data must, by agreement, be included in such contract.

# **Executive Summary**

- ES1. Aurecon Hong Kong Limited (Aurecon) was appointed to undertake the role of Environmental Team (ET) and carry out Environmental Monitoring and Audit for the North East New Territories (NENT) Landfill Extension.
- ES2. The construction phase and EM&A programme of the Project commenced on 1 December 2022.
- ES3. This 27<sup>th</sup> Monthly EM&A Report presents the EM&A works conducted from 1 to 28 February 2025 in accordance with the Updated EM&A Manual.

#### Summary of Construction Works undertaken during Report Period

ES4. The major construction works undertaken during the reporting period include:

#### ES Table1 Major Construction Works undertaken during the Reporting Period

-	Material loading and unloading, backfilling of material and site traffic at Portion A, SBA to alternative disposal ground
-	Construction of site buildings at Portion D
-	Site clearance at Portion A, B2/E1, E3-1 & E4
-	Installation of permanent fencing at Portion A, B1 & E4
-	Site formation at Portion A, B2/E1, E3-1 & E4
-	Tree felling at whole site
-	Shotcreting (Permanent and Temporary) at whole site
-	Soil nail installation at Portion A, B2/E1 & E4
-	Installation of minipile at Portion A
_	Construction of RE wall at Portion E3-1

#### **Environmental Monitoring and Audit Progress**

ES5. A summary of the monitoring activities in this reporting period is listed below:

#### ES Table2 Summary of the Monitoring Activities during the Reporting Period

Items	Times	Date
<ul> <li>Air Quality Monitoring during normal weekdays at each monitoring station</li> </ul>	5 times	1, 7, 13, 19 & 25 February 2025
<ul> <li>Construction Noise Monitoring during normal weekdays at each monitoring station</li> </ul>	4 times	7, 13, 19 & 25 February 2025
<ul> <li>Surface Water Quality Monitoring during normal weekdays at each monitoring station</li> </ul>	1 time	13 February 2025
<ul> <li>Landfill Gas Monitoring during normal weekdays for Construction Works</li> </ul>	23 times	3 to 8, 10 to 15, 17 to 22, 24 to 28 February 2025
- Joint Environmental Site Inspection	4 times	3, 10, 17 & 24 February 2025
- General Site Inspection by EPD-RNG	1 time	17 February 2025

#### **Environmental Exceedance**

#### Air Quality, Noise, Surface Water Quality Monitoring & Landfill Gas Monitoring

ES6. No exceedance of the Action and Limit Levels were recorded at designated monitoring stations during the reporting period.

#### **Environmental Non-Conformance/Summons and Prosecution**

ES7. No non-compliance event and summons/prosecutions were recorded during the reporting period.

#### **Environmental Complaint**

ES8. No environmental complaint was recorded during the reporting period. One environmental complaint regarding the water quality was recorded on 28 November 2024. The relevant investigation is conducting by the related parties. The investigation results will be presented when the investigation has been completed.

#### **Reporting Change**

ES9. There was no reporting change in the reporting period.

#### **Future Key Issues**

ES10. Works to be undertaken in the next month include:

#### ES Table3 Major Construction Works undertaken during the Next Reporting Period

- Material loading and unloading, backfilling of material and site traffic at Portion A, SBA to alternative disposal ground
- Construction of site buildings at Portion D
- Site clearance at Portion A, B2/E1, E3-1 & E4
- Installation of permanent fencing at Portion A, B1 & E4
- Site formation at Portion A, B2/E1, E3-1 & E4
- Tree felling at whole site
- Shotcreting (Permanent and Temporary) at whole site
- Soil nail installation at Portion A, B2/E1 & E4
- Installation of minipile at Portion A
- Construction of RE wall at Portion E3-1
- ES11. Potential environmental impacts arising from the above construction activities are mainly associated with air quality, construction noise, water quality, waste management, landfill gas monitoring, landscape and visual, cultural heritage and ecology.

#### 1 Introduction

# 1.1 Background

- 1.1.1 The North East New Territories Landfill Extension (the NENTX Project) is located adjacent to the existing North East New Territories (NENT) Landfill at Ta Kwu Ling. The extension site is located in a valley covering mainly the existing NENT Landfill Stockpile and Borrow Area that was formed to the east of the existing landfill as part of the original site development of the landfill, and layout plan shown in **Figure 1**.
- 1.1.2 The NENTX is a designated project. The Environmental Impact Assessment (EIA) Report (AEIAR-111/2007) and an Environmental Monitoring and Audit Manual were approved on 20 September 2007. The project is governed by an Environmental Permit (EP) (EP-292/2007) which was granted on 26 November 2007. A further of EP (FEP) was applied and the FEP (FEP-01/292/2007) was subsequently granted on 28 April 2022. Another further of EP (FEP-02/292/2007) was subsequently granted on 23 August 2023. The Updated EM&A Manual was approved by Director of Environmental Protection (DEP) on 4 January 2024.
- 1.1.3 In accordance with the requirements specified in Section 2.7 to 2.11 and Section 12.3 of the Updated EM&A Manual and Condition 3.3 of EP and FEP, Monthly EM&A report should be submitted to DEP, within 2 weeks after the end of the reporting month. The submissions shall be certified by the Environmental Team (ET) Leader and verified by the Independent Environmental Checker (IEC).
- 1.1.4 The construction phase and EM&A programme of the Project commenced on 1 December 2022.

# 1.2 Nature, Scale and Scope of the captioned Designated Project

1.2.1 The Nature, Scale and Scope of the captioned Designated Project is presented in **Table 1-1**.

Table 1-1 Nature, Scale and Scope of the captioned Designated Project

Item(s)	Content
Nature of Designated Project	Construction and operation of a landfill for waste as defined in the "Waste Disposal Ordinance" (Cap. 354)
Scale and Scope of Designated Project	The Project mainly consists of the followings: -  Construction and operation of a landfill extension of about 70 hectares with a target void space of at least 19 million cubic metres on the eastern side of the existing NENT Landfill, including the followings: -
	<ul> <li>i. Site formation and preparation;</li> <li>ii. Installation of liner system;</li> <li>iii. Installation of leachate collection, treatment and disposal facilities;</li> <li>iv. Installation of gas collection, utilization and management facilities;</li> </ul>
	v. Utilities provisions and drainage diversion; vi. Landfilling operation; vii. Restoration and aftercare in subsequent stages; and viii. Measures to mitigate environmental impacts as well as environmental monitoring and auditing to be implemented.

# 1.3 Purpose of this Report

1.3.1 This is the 27<sup>th</sup> Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period from 01 to 28 February 2025.

# 1.4 Structure of the Report

1.4.1 The structure of the report is as follows:

Section 1 - Introduction

- details the background, purpose and structure of the report.

Section 2 – Project Information

 summarises background and scope of the Project, site description, project organization and contact details, construction programme, the construction works undertaken and the status of Environmental Permit(s)/License(s) during the reporting period.

Section 3 - Air Quality Monitoring

Construction Dust

Section 4 - Noise Monitoring

Section 5 - Water Quality Monitoring

- Groundwater Monitoring
- Surface Water Monitoring

Section 6 - Waste Management

Section 7 - Landfill Gas Monitoring

Section 8 - Landscape and Visual

Section 9 – Cultural Heritage

Section 10 - Ecological Monitoring

Section 11 - Site Inspection and Audit

Section 12 - Environmental Non-Conformance

Section 13 – Implementation Status on Environmental Mitigation Measures

Section 14 - Future Key Issues

Section 15 – Conclusion

# 2 Project Information

#### 2.1 Construction Activities

2.1.1 Construction programme and a summary of the major construction activities undertaken in this reporting period is shown in **Appendix A**. The major construction works undertaken during the reporting period is presented in **Table 2-1**.

Table 2-1 Major Construction Works undertaken during the Reporting Period

	<u> </u>
-	Material loading and unloading, backfilling of material and site traffic at Portion A, SBA to alternative disposal ground
-	Construction of site buildings at Portion D
-	Site clearance at Portion A, B2/E1, E3-1 & E4
_	Installation of permanent fencing at Portion A, B1 & E4
_	Site formation at Portion A, B2/E1, E3-1 & E4
-	Tree felling at whole site
-	Shotcreting (Permanent and Temporary) at whole site
-	Soil nail installation at Portion A, B2/E1 & E4
-	Installation of minipile at Portion A
-	Construction of RE wall at Portion E3-1

# 2.2 Project Organization & Management Structure

2.2.1 The Project Organization Chart & Management Structure are shown in **Appendix B**. The key personnel contact information is summarized in **Table 2-2**.

Table 2-2 Contact Information of Key Personnel

Party	Name	Contact Number
Contractor (Veolia Hong Kong Holding Ltd.)	Mr. Matt Choy	2902 5296
Independent Environmental Checker (IEC)	Ms. Claudine Lee	2859 5409
(Meinhardt Infrastructure and Environment Ltd.)		
Environmental Team Leader (ETL) (Aurecon Hong Kong Limited)	Mr. Fredrick Leong	3664 6888

# 2.3 Status of Submission required under the EP & FEP during reporting period

2.3.1 The status of statutory environmental compliance with the EP & FEP conditions under the EIAO, submission status under the EP & FEP during reporting period are presented in **Table 2-3**. The detail status of statutory environmental compliance with the EP & FEP conditions under the EIAO, submission status under the EP & FEP for NENTX project are shown in **Appendix C**.

Table 2-3 Status of Submissions required under the EP & FEP during Reporting Period

EP Condition	FEP Condition	Submission / Measures	Status	
2.3	2.1	Management Organization of Submitted Main Construction Companies		
2.4	2.2	Setting up of Community Liaison Group (CLG)	Community Liaison Group was set up.	
2.5	2.3	Submission of EM&A Manual	Submitted	
2.6	2.4	Submission of Preservation of Cultural Landscape Features	Submitted	
2.7	2.5	Submission of Vegetation Survey (Transplantation Proposal)	y Submitted	
2.8	2.6	Submission of Translocation Proposal	Submitted	
2.9	2.7	Submission of Transplantation Report and Post-Transplantation Monitoring	Submitted	
2.10	2.8	Submission of Translocation Report and Post-Translocation Monitoring	Submitted	
2.11	2.9	Submission of Detailed Landfill Gas Hazard Assessment Report	Submitted	
2.12	2.10	Submission of Waste Management Plan	Submitted	
3.2	3.2	Submission of Baseline Monitoring Report	Submitted	
3.3	3.3	Submission of Monthly EM&A Report	Submitted	

# 2.4 Status of Environmental Approval Document

2.4.1 A summary of the relevant valid permits, licences, and/or notifications on environmental protection for this Project since the granting of the EP & FEP is presented in **Table 2-4**.

Table 2-4 Summary of the Relevant Valid Permits, Licences, and/or Notifications on Environmental Protection

Permit / Licenses / Notification	Reference	Expiry Date	Remark
Environmental Permit (EP)	EP-292/2007	Throughout the Contract	Permit granted on 26 November 2007
Further Environmental	FEP-01/292/2007	Throughout the Contract	Permit granted on 28 April 2022
Permit (FEP)	FEP-02/292/2007	Throughout the Contract	Permit granted on 23 August 2023
Notification of Construction Works as required under Air Pollution Control (Construction Dust) Regulation	479809	Throughout the Construction Phase	Notified on 13 May 2022
Registration of Waste Producer under Waste Disposal Ordinance	7043692	Throughout the Contract	Registered on 13 April 2022
Construction Noise Permit	GW-RN1455-24	18 March 2025	Permit granted on 11 December 2024
Registration as Chemical Waste Producer	5213-642-P1034-18	Throughout the Contract	Registered on 11 July 2022
Effluent Discharge License under Water Pollution Control Ordinance	WT00042301-2022	31 October 2027	Permit granted on 18 October 2022 Variation of Licence (Permit granted on 7 February 2023)

# 2.5 Environmental Monitoring and Audit Progress

2.5.1 A summary of the monitoring activities in this reporting period is presented in **Table2-5**.

Table 2-5 Summary of the Monitoring Activities in this Reporting Period

	Items	Times	Date
-	Air Quality Monitoring during normal weekdays at each monitoring station	5 times	1, 7, 13, 19 & 25 February 2025
-	Construction Noise Monitoring during normal weekdays at each monitoring station	4 times	7, 13, 19 & 25 February 2025
-	Surface Water Quality Monitoring during normal weekdays at each monitoring station	1 time	13 February 2025
-	Landfill Gas Monitoring during normal weekdays for Construction Works	23 times	3 to 8, 10 to 15, 17 to 22, 24 to 28 February 2025
-	Joint Environmental Site Inspection	4 times	3, 10, 17 & 24 February 2025
-	General Site Inspection by EPD-RNG	1 time	17 February 2025

#### Air Quality

2.5.2 5 sets of 1-hr & 24-hr TSP construction dust measurement were carried out at each monitoring stations during normal weekdays of the reporting period. No Action / Limit Level exceedance for 1-hr & 24-hr TSP impact monitoring was recorded during the period.

#### Noise

2.5.3 4 sets of 30-minute construction noise measurement were carried out at each monitoring stations during normal weekdays of the reporting period. No exceedance of Action and Limit Levels of construction noise was recorded during the reporting period.

#### Groundwater

2.5.4 Site clearance of future landfilling area is in progress. The installation of groundwater monitoring boreholes will be installed after the site formation work of the landfilling area. The target commencement period of groundwater monitoring will be in 2026. No groundwater monitoring is required before the completion of site formation work of the landfilling area.

#### **Surface Water Quality**

2.5.5 1 set of surface water quality measurement were carried out at each monitoring stations during normal weekdays of the reporting period. No exceedance of Action and Limit Levels of surface water quality at each monitoring stations was recorded during the reporting period.

#### **Landfill Gas**

2.5.6 23 sets of landfill gas measurement were carried out at the designated monitoring locations during normal weekdays of the reporting period. No exceedance of Action and Limit Levels of landfill gas was recorded during the reporting period.

#### Landscape and Visual

2.5.7 All the specified and affected LCAs, LRs and VSRs have been monitored during the reporting period. No exceedance of Action and Limit Levels of landscape and visual was recorded during the reporting period.

#### **Cultural Heritage**

2.5.8 Implementation of the mitigation measures during construction phase of the Project has been monitored through the regular site inspection/audit.

#### **Ecology**

2.5.9 Implementation of the mitigation measures during construction phase of the Project has been monitored through the regular site inspection/audit.

## **Environmental Site Inspection**

2.5.10 4 weekly environmental site inspections were carried out during the reporting period. A joint environmental site inspection was carried out by the representatives of the Employer's Representative (ER), the Contractor, IEC and the ET on 17 February 2025. The Contractor has generally implemented part of the mitigation measures as recommended. One general site inspections were conducted by Environmental Protection Department-Regional Office (North) (EPD-RNG) during the reporting period.

# 3 Air Quality Monitoring

#### 3.1 Construction Dust

# 3.1.1 Monitoring Requirement

3.1.1.1 In accordance with the Updated EM&A Manual, 1-hr & 24-hr Total Suspended Particulates (TSP) levels should be measured at the designated air quality monitoring stations in every 6 days to ensure that any deteriorating air quality could be readily detected, and timely action shall be undertaken to rectify such situation. For 1-hr TSP monitoring, the sampling frequency of at least three times in every six-days should be undertaken when the highest dust impact occurs. The specific time to start and stop the 24- hr TSP monitoring shall be clearly defined for each location.

# 3.1.2 Monitoring Parameters, Frequency and Location

- 3.1.2.1 According to the Updated EM&A Manual, three monitoring stations namely AM(D)1, AM(D)2 and AM(D)3 are selected for the impact monitoring.
- 3.1.2.2 A baseline monitoring plan has been submitted to IEC and EPD on 31 May 2022 including the proposal with justification of change of monitoring locations. Due to limited access to the original monitoring locations at AM(D)1, AM(D)2 and AM(D)3, the adjusted stations at AM1, AM2 and AM3 were agreed with IEC prior to the baseline and impact monitoring. The locations of adjusted dust monitoring locations are shown in **Figure 2**.
- 3.1.2.3 The detailed monitoring schedule is shown in **Appendix D**. The locations of dust monitoring stations are shown in **Table 3-1**. The monitoring parameters, frequency and duration are shown in **Table 3-2**.

Table 3-1 Locations of Dust Monitoring Stations

Monitoring Station	Representative For	Monitoring Parameters
AM1	Tung Lo Hang	1-hr and 24-hr TSP
AM2	Heung Yuen Wai	1-hr and 24-hr TSP
AM3	Wo Keng Shan Tsuen	1-hr and 24-hr TSP

#### Remarks:

The contractor passed correspondence including original monitoring locations specified on the Approved EM&A Manual to the village representatives on 26 April 2022. After a meeting with Ta Kwu Ling District Rural Committee (RC) Chairman, representative from the RC and a few villagers on 1 May 2022, all the Village Heads of Wo Keng Shan Tsuen, Heung Yuen Wai and Lin Ma Hang verbally refused to accept our proposal for installation of dust and / or noise monitoring equipment within or next to their villages, for the baseline & impact monitoring.

AM(D)1 Tung Lo Hang, AM(D)2 Heung Yuen Wai, AM(D)3 Wo Keng Shan Tsuen are the air monitoring stations for the construction phase EM&A programme as identified in the approved EM&A Manual for the Project. The access to Tung Lo Hang, Heung Yuen Wai and Wo Keng Shan Tsuen were denied. A search for alternative air monitoring locations (AM1, AM2 & AM3) was carried out during the site visit.

The Baseline Monitoring Plan has been submitted to IEC and EPD including the proposal of change of monitoring locations on 31 May 2022. This arrangement was conducted between baseline and impact monitoring and has been agreed by the Independent Environmental Checker (IEC) and no comment received from EPD.

Due to the adjustment of the location of AM(D)1, AM(D)2 & AM(D)3to AM1, AM2 & AM3, the measured air quality levels at AM1, AM2 & AM3 would represent the air quality levels at AM(D)1, AM(D)2 & AM(D)3.

Table 3-2 **Dust Impact Monitoring Parameters, Frequency and Duration** 

Monitoring Station	Parameter	Frequency and Duration	
AM1, AM2, AM3	1-hr TSP	At least 3 times per 6 days	
	24-hr TSP	1 time per 6 days	

#### 3.1.3 **Monitoring Equipment**

- 3.1.3.1 High volume samplers (HVSs) were used for carrying out 24-hr TSP monitoring. For 1-hr TSP monitoring, direct reading dust meters were used to measure 1-hr TSP levels.
- **Table 3-3** summarises the equipment that were used in the dust monitoring programme. The 3.1.3.2 calibration certificates are shown in Appendix E.

Table 3-3 **Dust Monitoring Equipment** 

Equipment	Model	Expiry Date	Monitoring Station
	TE-5170X (S/N: 1105)		AM1
High Volume Sampler (HVS)	TE-5170X (S/N: 1106)	9 Apr 2025	AM2
	TE-5170X (S/N: 1856)		AM3
	Sibata LD- 5R (S/N: 0Z4545)	12 Sep 2025 AM1 to AM3	
Direct Reading Dust Meter	Sibata LD- 5R (S/N: 882106)		AM1 to AM3
	Sibata LD- 5R (S/N: 942532)		
Calibration Kit (for HVS)	TE-5025A (S/N: 3465)	2 Dec 2025	AM1 to AM3

The Expiry Date of Calibration Kit (for HVS) reflected that the calibration certificate fulfils the bi-monthly calibration interval requirement for the HVS.

## 3.1.4 Monitoring Methodology

#### 1-hr TSP Monitoring

3.1.4.1 The 1-hr TSP impact monitoring was conducted using a portable direct reading dust meter.

#### **Measuring Procedures**

3.1.4.2 The measuring procedures of the 1-hr dust meter has been undertaken in accordance with the Manufacturer's Instruction Manual as follows:

#### Procedure of starting monitoring

- Place the 1-hr dust meter at least 1.3m above ground;
- Turn on the "On/Off" button at the side of instrument. Program will be changed to "BG" mode and leave it for 1 minute.
- Pull out the Suction adaptor and turn the button at the side. Cover with hand at the suction adaptor measure the background for 10 seconds.
- Press "UP" and "DOWN" for choosing "SPAM Mode" for SPAM Measurement.
- Press "Up" and "Down" to select "Measurement Mode" with 60 minutes interval and unit in ug/m3.
- Press "Start/Stop" to start monitoring.

#### Procedure of setting measurement timer

- Press "Up" or "Down" to find "Setting LOG".
- Select "Record Cycle" and change the record time subject to different project requirement. For example, setting the record cycle as 60 minutes for normal operation.
- Press "ESCAPE" back to the main page.
- Press "Up" or "Down" to access "Measurement Timer" and select "Measurement time" to change the time to 3 hours.
- Information such as sampling date, time, count value and site condition will be recorded during the monitoring period.

#### **Calibration & Maintenance**

- 3.1.4.3 The direct reading dust meters will be verified against calibrated high volume samples (HVSs) annually. A 2-day, three 3-hour measurement results per day from direct reading dust meter will be taken to compare with the sampling results from the HVS. The correlation between the direct reading dust meter and the HVS will then be concluded. By accounting for the correlation factor, the direct reading dust meter will be considered to achieve comparable results as that of the HVS.
- 3.1.4.4 All digital dust indicator will be calibrated with on-site HVS annually. Calibration certificate will be provided after calibration. The Calibration process shall eyewitness with the representative of ET & IEC.

#### **Quality Audit**

- 3.1.4.5 Checklist of regular checking for digital dust meter will be conducted bi-weekly by environmental technician to ensure the all-digital dust meter are in good condition and submitted to supervisors. All checklists will be kept by supervisors.
- 3.1.4.6 Logbook is provided to environmental technician record the transferal of equipment to other colleagues, reporting to supervisors is required.

#### 24-hr TSP Monitoring

3.1.4.7 The 24-hr TSP monitoring has been conducted using a High-Volume Sampler (HVS).

#### **Measuring Procedures**

- 3.1.4.8 The HVS has been set-up at the monitoring location with a fixed power supply for operation. The measuring procedures of the 24-hr TSP measurements has been undertaken in accordance with the specifications listed in the EM&A Manual. Each HVS includes a motor, a filter holder, a flow controller and a sampling inlet in accordance with the performance specification of the USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50), Appendix B. The measuring procedures of the 24-hr dust meter was undertaken in accordance with the Manufacturer's Instruction Manual as follows:
  - The power supply will be checked to ensure the HVS works properly;
  - The filter holder and the area surrounding the filter will be cleaned;
  - The filter holder will be removed by loosening the four bolts and a new filter on a supporting screen will be aligned carefully;
  - The filter will be properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
  - The swing bolts will be fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
  - The shelter lid will be closed and secured with the aluminium strip;
  - The HVS will be warmed-up to establish run-temperature conditions;
  - A new flowrate record sheet will be set into the flow recorder;
  - The programmable timer will be set for a sampling period of 24 hour, and the starting time, weather condition and the filter number will be recorded;
  - · The initial elapsed time will be recorded;
  - At the end of sampling, the sampled filter will be removed carefully and folded in halflength so that only surfaces with collected particulate matter will be in contact;
  - The sample will be placed in a clean plastic envelope and sealed;
  - · All monitoring information will be recorded on a standard data sheet; and
  - The filters will be taken back to HOKLAS accredited laboratory for analysis.
- 3.1.4.9 In addition, site conditions and dust sources were recorded in a standard form for direct input into a database.

#### **Calibration & Maintenance**

- 3.1.4.10 The high volume motors and their accessories should be properly maintained, including routine motor brushes replacement and electrical wiring checking, to ensure that the equipment and a continuous power supply were in good working condition.
- 3.1.4.11 Initial calibration of dust monitoring equipment shall be conducted upon installation and thereafter at bi-monthly intervals. The transfer standard shall be traceable to the internationally recognized primary standard and be calibrated annually.

The detail procedure of calibration of HVS is listed below:

- 1. Make sure the electrical circuit is connected properly. The motor should be directly connected to the power source.
- 2. Open the top cover and unlock the screws at the four corners.
- 3. Install the orifice and adapter plate to high volume air sample. Tighten the nut securely. Turn the knob of orifice clock-wise to close the four holes on the bottom open.
- 4. Hold the water manometer on the cover of mass flow controller vertically. Connect one side of a water manometer to the pressure tap on the side of the orifice with a rubber vacuum tube. Leave opposite side of the manometer open to the atmosphere.
- 5. Turn on the sampler
- 6. Five flow rates are achieved by changing the different plates to change the resistance. Record the manometer reading and the reading from continuous flow recorder. At least 5 sets of data should be recorded.
- 3.1.4.12 The Calibration process shall eyewitness with the representative of ET & IEC.

#### 3.1.5 Monitoring Results

3.1.5.1 The impact dust monitoring results are summarized in **Table 3-4** and **Table 3-5**. The monitoring data together with graphical presentations are presented in **Appendix F** and **Appendix G**.

Table 3-4 Summary of Impact 1-hr TSP Monitoring Results

	Average 1-hr TSP Concentration, μg/m³ (Range)			
Month	Dust Monitoring Station			
	AM1	AM2	AM3	
Feb 2025	29 (20 – 36)	46 (32 – 61)	58 (50 – 65)	
Action Level	>285	>279	>285	
Limit Level	>500			

Table 3-5 Summary of Impact 24-hr TSP Monitoring Results

	Average 24-hr TSP Concentration, µg/m³ (Range)				
Month	Dust Monitoring Station				
	AM1	AM2	AM3		
Feb 2025	87 (83 – 93)	100 (89 – 115)	107 (94 – 119)		
Action Level	>164	>152	>163		
Limit Level	>260				

3.1.5.2 The Summary of Impact 1-hr & 24-hr TSP Exceedance during the reporting period are shown in **Table 3-6**. The Notification of Environmental Quality Limits Exceedances are presented in **Appendix H**.

Table 3-6 Summary of Impact 1-hr & 24-hr TSP Exceedance during the Reporting Period

Dust Mon	<b>Dust Monitoring Station</b>		M1	AM2 AM3		М3	
Level Exceedance Parameters		Action Level	Limit Level	Action Level	Limit Level	Action Level	Limit Level
1-hr TSP	Exceedance Date	-	-	-	-	-	-
	Exceedance Count	0	0	0	0	0	0
24-hr TSP	Exceedance Date	-	-	-	-	-	-
	Exceedance Count	0	0	0	0	0	0

Remarks: \* equal to non-project related

3.1.5.3 No Action / Limit Level exceedance for 1-hr & 24-hr TSP impact monitoring at AM1, AM2 & AM3 was recorded during the period.

# 3.1.6 Wind Data Monitoring

3.1.6.1 During the monitoring period. wind data from existing weather station in the vicinity of the designated monitoring location, i.e Ta Kwu Ling station operated by Hong Kong Observatory was adopted. It is considered that the wind data obtained from Ta Kwu Ling station are representative of the Project area and could be used for the construction dust monitoring programme for the Project. The results for wind data monitoring are presented in **Appendix** I.

# 3.1.7 Recommended Mitigation Measures

- 3.1.7.1 The recommended dust mitigation measures from EIA report are listed as followed:
  - The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation.
  - Dust emission from construction vehicle movement is confined within the worksites area.
  - Watering facilities will be provided at every designated vehicular exit point.
  - Good site practice is recommended during construction phase.

#### 3.1.8 Event and Action Plan

3.1.7.2 Should non-compliance of the criteria occur, action in accordance with the action plan in **Table 3-7** shall be carried out.

Table 3-7 Event and Action Plan for Dust Impact

Event	ET	IEC	Contractor
Exceedance of Action Level			
Exceedance for one sample	<ul> <li>Identify source</li> <li>Prepare Notification of Exceedance</li> <li>Inform IEC and Contractor</li> <li>Repeat measurement to confirm findings</li> <li>Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below action level</li> </ul>		<ul> <li>Rectify any unacceptable practice</li> <li>Amend working methods if appropriate</li> </ul>
Exceedance for two or more consecutive samples	<ul> <li>Identify source</li> <li>Prepare Notification of Exceedance</li> <li>Inform Contractor and IEC</li> <li>Repeat measurements to confirm findings</li> <li>Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below action level</li> <li>Discuss with IEC for remedial action required</li> <li>Ensure remedial measures are properly implemented</li> <li>Continue monitoring at daily intervals if exceedance is due to the Project</li> <li>If no exceedance for 3 consecutive days, cease additional monitoring</li> </ul>	<ul> <li>Proposed remedial measures</li> <li>Review with analysed results submitted by ET</li> <li>Review the proposed remedial measures by Contractor</li> <li>Supervise the implementation of remedial measures</li> </ul>	<ul> <li>Submit proposals for remedial actions to IEC within 3 working days of notification</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate</li> </ul>

Event	ET	IEC	Contractor
Exceedance of Limit Level			
Exceedance for one sample	<ul> <li>Identify source</li> <li>Prepare Notification of Exceedance</li> <li>Inform IEC and Contractor</li> <li>Repeat measurement to confirm findings</li> <li>Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below limit level</li> <li>Assess effectiveness of Contractor's remedial actions and keep EPD and IEC informed of the results</li> </ul>	remedial measures	Submit proposals for remedial actions to
Exceedance for two or more consecutive samples	<ul> <li>Identify source</li> <li>Prepare Notification of Exceedance</li> <li>Inform IEC and EPD the causes and actions taken for the exceedances</li> <li>Discuss with IEC for remedial action required</li> <li>Ensure remedial measures are properly implemented</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and informed of the results</li> <li>Increase monitoring frequency to confirm findings</li> <li>If exceedance stops, cease additional monitoring</li> </ul>	<ul> <li>Discuss amongst ET and Contractor on the potential remedial actions.</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness</li> <li>Supervise the implementation of remedial measures</li> </ul>	<ul> <li>Submit proposals for remedial actions to IEC of notification</li> <li>Implement the agreed proposals</li> </ul>

# 4 Noise Monitoring

## 4.1 Monitoring Requirement

4.1.1 In accordance with the Updated EM&A manual, noise impact monitoring shall be carried out at 2 monitoring stations NM1a and NM2a once a week during normal construction working hour (0700-1900 Monday to Saturday). The minimum logging interval shall be 30 minutes with average of 6 consecutive Leq (5 mins), L<sub>10</sub> and L<sub>90</sub> shall also be measured at 5 mins intervals.

# 4.2 Monitoring Locations, Parameters and Frequency

- 4.2.1 According to the Updated EM&A Manual, two monitoring stations namely NM1 and NM2 are selected for the impact monitoring.
- 4.2.2 A baseline monitoring plan has been submitted to IEC and EPD on 31 May 2022 including the proposal with justification of change of monitoring locations. Due to limited access to the original monitoring locations at NM1 and NM2, the adjusted stations at NM1a and NM2a were agreed with IEC prior to the baseline and impact monitoring. The noise monitoring locations are summarized in **Table 4-1** and shown in **Figure 2**.
- 4.2.3 The detailed monitoring schedule is shown in **Appendix D**. The frequency and duration are shown in **Table 4-2**.

**Table 4-1** Noise Monitoring Locations

Monitoring Station	Representative for	Type of Measurement
NM1a	Wo Keng Shan Tsuen	Free field
NM2a	Lin Ma Hang	Free field

Remarks:

The contractor passed correspondence including original monitoring locations specified on the Approved EM&A Manual to the village representatives on 26 April 2022. After a meeting with Ta Kwu Ling District Rural Committee (RC) Chairman, representative from the RC and a few villagers on 1 May 2022, all the Village Heads of Wo Keng Shan Tsuen, Heung Yuen Wai and Lin Ma Hang verbally refused to accept our proposal for installation of dust and / or noise monitoring equipment within or next to their villages, for the baseline & impact monitoring.

NM1 Wo Keng Shan Tsuen & NM2 Lin Ma Hang are the noise monitoring stations for the construction phase EM&A programme as identified in the approved EM&A Manual for the Project. The access to Tung Lo Hang, Heung Yuen Wai and Wo Keng Shan Tsuen were denied. A search for alternative noise monitoring locations (NM1a & NM2a) was carried out during the site visit.

The Baseline Monitoring Plan has been submitted to IEC and EPD including the proposal of change of monitoring locations on 31 May 2022. This arrangement was conducted between baseline and impact monitoring and has been agreed by the Independent Environmental Checker (IEC) and no comments received from EPD. Noise measurement at NM1a & NM2a will be considered as free-field and a correction of +3dB(A) would be made to the noise monitoring results.

Due to the adjustment of the location of NM1 & NM2 to NM1a & NM2a, the measured noise levels at NM1 & NM2 would represent the noise levels at NM1 & NM2.

Table 4-2 Noise Monitoring Parameters, Frequency and Duration

Monitoring Station	Parameter	Frequency and Duration
NM1a and NM2a	L <sub>Aeq (30mins)</sub> average of 6 consecutive L <sub>Aeq (5min)</sub> ; L <sub>A10(5min)</sub> & L <sub>A90(5min)</sub>	Once a week during normal construction working hour (0700-1900 Monday to Saturday)

# 4.3 Monitoring Equipment

- 4.3.1 Integrating Sound Level Meter (SLM) was used for noise impact monitoring. The SLM complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications shall be used for carrying out noise monitoring. The accuracy of the SLM was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements shall be accepted as valid only if the calibration level from prior to and after the noise measurement agrees to within 1.0dB.
- 4.3.2 A portable wind speed meter was used for measuring wind speeds in m/s.
- 4.3.3 **Table 4-3** summarises the equipment that have been used in the impact noise monitoring programme. The calibration certificates are shown in **Appendix E**.

**Table 4-3 Noise Monitoring Equipment** 

Equipment Model		Expiry Date
Sound Level Meter	NTi XL2 (S/N: A2A-17638-E0)	26 Mar 2025
Acoustic Calibrator	Rion NC-75 (S/N: 34724245)	23 Jul 2025
Anemometer	UNI-T UT363 (S/N: C222415367)	4 May 2025

# 4.4 Monitoring Methodology

- 4.4.1 The details of noise measurement procedures are described as follows:
  - · Free-field measurements were made at the monitoring locations.
  - For free field, the Sound Level Meter was set at a height of 1.2 m above the ground. The battery condition was checked to ensure the proper functioning of the meter.
  - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - Frequency weighting: A
  - · Time weighting: Fast
  - Measurement time: 5 minutes (Leq (30-min) would be determined for daytime noise by calculating the logarithmic average of six Leq (5min) data.)
  - Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after recalibration or repair of the equipment.
  - Noise measurement should be paused during periods of high intrusive noise if possible and observation shall be recorded when intrusive noise is not avoided.
  - At the end of the monitoring period, the Leq, L10 and L90 shall be recorded. In addition, site conditions and noise sources should be recorded on a standard record sheet.
  - All noise monitoring will be conducted with the wind speed not exceeding 5m/s and no gusts exceeding 10m/s.

#### **Calibration & Maintenance**

- 4.4.2 The sound level meter, sound calibrator, and anemometer should be properly maintained to ensure that the equipment and a continuous power supply were in good working condition. The sound level meter and sound calibrator will be calibrated annually. The anemometer will be calibrated two years interval in accordance with the HOKLAS Supplementary Criteria No.2. Calibration certificate will be provided after calibration.
- 4.4.3 The microphone head of the sound level meter and calibrator should be cleaned with a soft cloth at quarterly intervals.

# 4.5 Monitoring Results

4.5.1 The impact noise monitoring results are summarized in **Table 4-4**. The monitoring data together with graphical presentations are presented in **Appendix F** and **Appendix G**.

Table 4-4 Summary of Noise Monitoring Results during Normal Working Hours (07:00-19:00, Monday to Saturday)

	Average Leq, 30min, dB(A) (Range)  Noise Monitoring Station  NM1a  NM2a				
Month				Noise Monitoring Station	
Feb 2025	59.5 (57.9 – 60.7)	53.4 (49.9 – 55.0)			
Action Level	When one documented complaint is received				
Limit Level	>75dB(A)				

Remark:

- (1) \* A correction of +3 dB(A) was made to the free field measurements
- (2) If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.
- 4.5.2 No exceedance of Action and Limit Levels of construction noise was recorded during the reporting period. Therefore, there was no record of Notification of Environmental Quality Limits Exceedance in the **Appendix H**.
- 4.5.3 No particular observations are identified near the monitoring stations during the monitoring period.
- 4.5.4 The Summary of Impact Noise Exceedance are shown in **Table 4-5**.

Table 4-5 Summary of Impact Noise Exceedance during the Reporting Period

Noise Monitoring Station		NM1(a)		NM2(a)	
Level Exceedance Parameters		Action Level	Limit Level	Action Level	Limit Level
LA <sub>eq</sub> (30mins)	Exceedance Date	-	-	-	-
	Exceedance Count	0	0	0	0

Remarks: \* equal to non-project related

4.5.5 No exceedance of Action and Limit Levels of construction noise was recorded during the reporting period. Therefore, there was no record of Notification of Environmental Quality Limits Exceedance in the **Appendix H**.

## 4.6 Recommended Mitigation Measures

- 4.6.1 The recommended noise mitigation measures from EIA report are listed as followed:
  - 1. Use of good site practices to limit noise emissions by considering the following:
  - Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;
  - Machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;
  - Plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;
  - Silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;
  - Mobile plant should be sited as far away from NSRs as possible and practicable;
  - Material stockpiles, mobile container site officer and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.
  - 2. Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards.

#### 4.7 Event and Action Plan

4.7.1 Should non-compliance of the criteria occurs, action in accordance with the action plan in **Table 4-6** shall be carried out.

Table 4-6 Event and Action Plan for Construction Noise Monitoring

Event	ET	IEC	Contractor
Exceedance of Action Level	<ul> <li>Identify source, investigate the causes of exceedance</li> <li>Prepare Notification of Exceedance</li> <li>Inform IEC and Contractor</li> <li>Report the results of investigation to IEC, and Contractor</li> <li>Discuss with Contractor and IEC for formulate remedial measures</li> <li>Ensure remedial measures are properly implemented</li> <li>Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Review the analysed results submitted by ET</li> <li>Discuss with ET, and Contractor on the potential remedial actions</li> <li>Review the proposed remedial measures</li> <li>Supervise the implementation of remedial measures</li> </ul>	Submit noise mitigation proposals to IEC     Implement the agreed noise mitigation proposals
Exceedance of Limit Level	<ul> <li>Identify source, investigate the causes of exceedance</li> <li>Prepare Notification of Exceedance</li> <li>Inform IEC and Contractor</li> <li>Repeat measurements to confirm findings</li> <li>Discuss with Contractor and IEC for remedial measures</li> <li>Ensure remedial measures are properly implemented</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC and EPD informed of the results</li> <li>Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Review the analysed results submitted by ET</li> <li>Discuss with ET, and Contractor on the potential remedial actions</li> <li>Review the proposed remedial measures</li> <li>Supervise the implementation of remedial measures</li> </ul>	under control

# **5 Water Quality Monitoring**

# 5.1 Groundwater Monitoring

# 5.1.1 Monitoring Requirement

5.1.1.1 In accordance with the Updated EM&A manual, groundwater quality monitoring shall be carried out at least once per month at the 35 designated groundwater monitoring locations (i.e. ED1 to ED35). Based on the existing construction programme, site clearance and site formation works for future landfilling area are in progress. The groundwater monitoring locations ED1 to ED35 will be installed after the site formation work of the landfilling area. No groundwater monitoring is required before the completion of site formation work of the landfilling area.

# 5.2 Surface Water Monitoring

# 5.2.1 Monitoring Requirement

5.2.1.1 In accordance with the Updated EM&A manual, impact surface water quality monitoring was carried out at the two designated surface water discharge points (i.e. WM1 and WM2) for once per month from commencement of construction works of the Project.

# 5.2.2 Monitoring Locations, Parameters and Frequency

- 5.2.2.1 Impact surface water monitoring was carried out at WM1 and WM2 during the reporting period. The monitoring locations are indicated in **Table 5-1** and **Figure 2**.
- 5.2.2.2 The monitoring parameters, frequency and duration of surface water quality monitoring are summarized in **Table 5-2**. Detailed monitoring schedule is presented in **Appendix D**.

Table 5-1 Surface Water Quality Monitoring Locations

Manitaring Station	Location	Coordinates (HK Grid)		
Monitoring Station	Location	Easting	Northing	
WM1	Upstream of Lin Ma Hang River	836665	845020	
WM2	Ping Yuen River	835592	844186	

Table 5-2 Surface Water Quality Monitoring Parameters, Frequency and Duration

Parameter	Frequency
pH, Electrical conductivity, DO, Turbidity, SS, Alkalinity, COD, BOD <sub>5</sub> , TOC, Ammonia-nitrogen, TKN, Nitrate, Sulphate, Sulphite, Phosphate, Chloride, Sodium, Mg, Ca, K, Fe, Ni, Zn, Mn, Cu, Pb, Cd, Coliform Count, Oil and Grease	Once per month

# **5.2.3** Monitoring Equipment

5.2.3.1 The measurements of pH, electrical conductivity (EC), DO, turbidity, water temperature and air temperature were undertaken in situ. In situ monitoring instruments in compliance with the specifications listed under Section 5.5 of the Updated EM&A Manual were used to undertake the surface water quality monitoring for the Project. **Table 5-3** summarises the equipment used in the impact surface water quality monitoring works. Copies of the calibration certificates are attached in **Appendix E**.

**Table 5-3** Surface Water Quality Monitoring Equipment

Equipment	Model	Expiry Date
Water Quality Meter	YSI ProDSS (S/N: 22D100436)	8 Apr 2025
Water Flow Meter	Global Water FP111 (S/N: 22K100859)	10 Feb 2026

# 5.2.4 Summary of Surface Water Quality Monitoring Procedure

#### **Operational/ Analytical Procedures**

- 5.2.4.1 In general, water samples were collected from within 500 mm of the water surface. Water was collected by a small clean open-mouthed bucket with the lip pointing upstream. Usually, water was then transferred to the sample bottles until they were filled to the top with no remaining air space before the lid was securely screwed on. For samples that were preserved with acid or alkalis prior to transport to the laboratory, the samples bottles were filled to the level specified by the analytical laboratory.
- 5.2.4.2 Analyses shall be carried out in accordance with methods described in ASTM or APHA AWWA-WEF Standard.

#### **Laboratory Analytical Methods**

5.2.4.3 The testing of parameters presented in **Table 5-4** for all stations was conducted by ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066). Comprehensive quality assurance and control procedures were in place in order to ensure quality and consistency in results. The detection limits are provided in **Table 5-4.** 

Table 5-4 Surface Water Monitoring Detection Limits and Limit of Reporting

Table 5-4 Surface Water Monitoring Detection Limits and Limit of Repo				
Parameters	Detection Limit (in Updated EM&A Manual)	Limit of Reporting	Method Reference	
рН	0.1	0.1	APHA 4500 H+ B	
Electrical conductivity	1 mS/cm	1 mS/cm	APHA 2510 B	
Alkalinity	1 mg/L	1 mg/L	APHA 2320 B	
COD	10 mg/L	5 mg/L	APHA 5220 C	
BOD <sub>5</sub>	3 mg/L	2 mg/L	APHA 5210 B	
TOC	1 mg/L	1 mg/L	APHA 5310 B	
SS	0.1 mg/L	0.1 mg/L	APHA 2540 D	
Ammonia-nitrogen	0.2 mg/L	0.01 mg/L	APHA 4500 NH3 G	
TKN	0.4 mg/L	0.1 mg/L	APHA 4500Norg: D	
Nitrate	0.5 mg/L	0.01 mg/L	APHA 4500 NO3 I	
Sulphate	5 mg/L	1 mg/L	USEPA 375.4	
Sulphite	2 mg/L	2 mg/L	APHA 4500 SO3 B	
Phosphate	0.01 mg/L	0.01 mg/L	APHA 4500-P B & F	
Chloride	0.5 mg/L	0.5 mg/L	USEPA 325.1	
Sodium	50 mg/L	50 mg/L	USEPA 6010C	
Mg	50 mg/L	50 mg/L	USEPA 6010C	
Ca	50 mg/L	50 mg/L	USEPA 6010C	
K	50 mg/L	50 mg/L	USEPA 6010C	
Fe	50 mg/L	10 mg/L	USEPA 6010C	
Ni	1 mg/L	1 mg/L	USEPA 6020A	
Zn	10 mg/L	10 mg/L	USEPA 6020A	
Mn	1 mg/L	1 mg/L	USEPA 6020A	
Cu	1 mg/L	1 mg/L	USEPA 6020A	
Pb	1 mg/L	1 mg/L	USEPA 6020A	
Cd	0.2 mg/L	0.2 mg/L	USEPA 6020A	
Coliform Count	1 cfu/ 100mL	1 cfu/ 100mL	DoE section 7.8, 7.9.4.1 & 3	
Oil and Grease	5 mg/L	5 mg/L	APHA 5520 B	

#### QA/ QC Requirements

All in situ monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at the intervals according to manufacturer's requirement throughout all stages of the surface water quality monitoring programme. Calibration of temperature, DO, salinity, pH and turbidity is conducted in three-month interval. Calibration of water flow is conducted annually. Responses of sensors and electrodes were checked with certified standard solutions before each use. Calibration for a DO meter was carried out before measurement according to the instruction manual of the equipment model. For the on-site calibration of field equipment, the requirements of the BS 1427:2018, "Guide to on-site test methods for the analysis of waters" was observed.

#### **Decontamination Procedures**

5.2.4.5 Water sampling equipment used during the course of the monitoring programme was decontaminated by manual washing and rinsed with clean distilled water after each sampling location.

**Sampling Management and Supervision** 

5.2.4.6 All sampling bottles were labelled with the sample ID (including the indication of sampling station), laboratory number and sampling date. Water samples were dispatched to the testing laboratory for analysis as soon as possible after the sampling. All samples were stored in a cool box and kept at less than 4°C but without frozen. All water samples were handled under chain of custody protocols and relinquished to the laboratory representatives at locations specified by the laboratory. The laboratory determination works started within 24 hours after collection of water samples.

**Quality Control Measures for Sample Testing** 

- 5.2.4.7 The samples testing was performed by ALS Technichem (HK) Pty Ltd. The following quality control programme was performed by the laboratory:
  - One method blank; and
  - One sample duplicate.

# 5.2.5 Monitoring Results

- 5.2.5.1 Impact surface water quality monitoring was conducted at WM1 & WM2 on 13 February 2025. No adverse weather was observed during reporting period. The detailed monitoring schedule is shown in **Appendix D**.
- 5.2.5.2 The summary of monitoring results is presented in **Table 5-5**. Detailed monitoring results at each monitoring station and graphical presentations of surface water quality (DO, SS and Turbidity) at the monitoring stations are given in **Appendix F** and **Appendix G**.
- 5.2.5.3 No particular observations are identified near the monitoring stations during the monitoring period.

Table 5-5 Summary of Impact Surface Water Monitoring Results

	Monitoring Station						
Monitoring		WM1			WM2		
Parameter(s)	Monitoring Results	Action Level	Limit Level	Monitoring Results	Action Level	Limit Level	
рН	6.4	>7.7	>7.8	7.0	>7.6	>7.7	
DO in mg/L	7.6	<7.4	<4	7.4	<5	<4	
Turbidity in NTU	1.0	>9.2	>9.5	80.4	>108.3	>108.9	
Electrical Conductivity in µS/cm	52			251			
SS in mg/L	1.5	>9.7	>11.4	72.4	>94.5	>94.7	
Alkalinity in mg/L	13			83			
COD in mg/L	<5			20			
BOD₅ in mg/L	<2			2.0			
TOC in mg/L	1			3			
Ammonia-nitrogen in mg/L	0.02			0.08			
TKN in mg/L	0.3						
Nitrate in mg/L	0.02			0.42			
Sulphate in mg/L	6			46			
Sulphite in mg/L	<2			<2			
Phosphorus in mg/L	<0.01			<0.01			
Chloride in mg/L	6			9			
Sodium in µg/L	8250			9020			
Magnesium in μg/L	500			2120			
Calcium in µg/L	3360			38800			
Potassium in µg/L	390			5500			
Iron in μg/L	450			3660			
Nickel in µg/L	<1			1			
Zinc in µg/L	45			35			
Manganese in µg/L	36			528			
Copper in µg/L	16.0						
Lead in µg/L	1.0						
Cadmium in µg/L	<0.2						
Coliform Count in cfu/100mL	13			20000			
Oil and Grease in mg/L	<5			<5			

5.2.5.4 The Summary of Impact Surface Water Quality Exceedance are shown in **Table 5-6**.

Table 5-6 Summary of Impact Surface Water Quality Exceedance during the Reporting Period

Surface Water Quality Monitoring Station		WM1		WM2	
Parameters	Level Exceedance	Action Level	Limit Level	Action Level	Limit Level
рН	Exceedance Date	-	-	-	-
	Exceedance Count	0	0	0	0
DO	Exceedance Date	-	-	-	-
	Exceedance Count	0	0	0	0
Turbidity	Exceedance Date	-	-	-	-
	Exceedance Count	0	0	0	0
SS	Exceedance Date	-	-	-	-
	Exceedance Count	0	0	0	0

Remarks: \* equal to non-project related

5.2.5.5 No exceedance of Action and Limit Level of surface water quality at designated locations was recorded during the reporting period. The Notification of Environmental Quality Limits Exceedance is presented in **Appendix H**.

# 5.2.6 Recommended Mitigation Measure

- 5.2.6.1 The recommended surface water mitigation measures from EIA report are listed as followed:
  - Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities.
  - The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows.
  - The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silts and sediment traps should be 5 minutes under maximum flow conditions.
  - All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads.
  - Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts.
  - Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.

# 5.2.7 Implementation of the Temporary Surface Water Drainage System (TSWDS)

- 5.2.7.1 The site inspection and audits were carried out by ER, IC, ET & Contractor on weekly basis (IEC on monthly basis) to monitor the construction progress, maintenance performance and effectiveness of temporary surface water drainage system in the Project Site to fulfil the FEP Condition 2.13, EP Condition 2.15 and the Section 5.2.1.1 of the Updated EM&A Manual. The joint environmental site inspection records are shown in **Appendix K**.
- 5.2.7.2 All construction site runoff would be treated by silt removal facilities to fulfil the requirement of WPCO licenses from the project. Construction site runoff from the project after treatment was discharged to Ping Yuen River. The surface water monitoring results at WM2 (after the discharge point of silt removal facilities) can reflect the water quality at Ping Yuen River during the reporting period.

#### 5.2.8 Event and Action Plan

5.2.8.1 Should non-compliance of the criteria occurs, action in accordance with the action plan in **Table 5-7** shall be carried out.

Table 5-7 Event and Action Plan for Water Quality

Event	ET	IEC	Contractor
Action level being exceeded by one sampling day	<ul> <li>Repeat in situ measurement to confirm findings</li> <li>Identify source(s) of impact</li> <li>Prepare Notification of Exceedance</li> <li>Inform IEC and Contractor</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods</li> <li>Repeat measurement on next day of exceedance</li> </ul>	Verify Notification of Exceedance     Check monitoring data and Contractor's working methods	Rectify unacceptable practice     Amend working methods if appropriate
Action level being exceeded by two or more consecutive sampling days	<ul> <li>Repeat in situ measurement to confirm findings</li> <li>Identify source(s) of impact</li> <li>Prepare Notification of Exceedance</li> <li>Inform IEC and Contractor</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods</li> <li>Discuss with Contractor and IEC for remedial measures</li> <li>Ensure mitigation measures are implemented</li> <li>Increase the monitoring frequency to daily until no exceedance of Action level</li> <li>Repeat measurement on next day of exceedance</li> </ul>	<ul> <li>Verify Notification of Exceedance</li> <li>Check monitoring data and Contractor's working method</li> <li>Discuss with ET and Contractor on possible remedial actions</li> <li>Review the proposed mitigation measures</li> <li>Supervise the implementation of mitigation measures</li> </ul>	<ul> <li>Submit proposal of additional mitigation measures to IEC of notification</li> <li>Implement the agreed mitigation measures</li> <li>Amend proposal if appropriate</li> </ul>

Event	ET	IEC	Contractor
Limit Level being exceeded by one sampling day	<ul> <li>Repeat in situ measurement to confirm findings</li> <li>Identify source(s) of impact</li> <li>Prepare Notification of Exceedance</li> <li>Inform IEC and Contractor;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods</li> <li>Discuss mitigation measures with IEC and Contractor</li> <li>Ensure mitigation measure are implemented</li> </ul>	<ul> <li>Verify Notification of Exceedance</li> <li>Check monitoring data submitted By ET and Contractor's working method</li> <li>Discuss with ET and Contractor on possible remedial actions</li> <li>Review the proposed mitigation measures</li> <li>Supervise the implementation of mitigation measures</li> </ul>	<ul> <li>Take immediate corrective actions to avoid further exceedance</li> <li>Submit proposal of mitigation measures to IEC</li> <li>Implement the agreed mitigation</li> </ul>
Limit level being exceeded by two or more consecutive sampling days	<ul> <li>Repeat in situ measurement to confirm findings</li> <li>Identify source(s) of impact</li> <li>Prepare Notification of Exceedance</li> <li>Inform IEC, contractor and EPD</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods</li> <li>Discuss mitigation measures with IEC and Contractor</li> <li>Ensure mitigation measure are implemented</li> </ul>	<ul> <li>Verify Notification of Exceedance</li> <li>Check monitoring data submitted by ET and Contractor's working method</li> <li>Discuss with ET and Contractor on possible remedial actions</li> <li>Review the proposed mitigation measures</li> <li>Supervise the implementation of mitigation measures</li> </ul>	<ul> <li>Take immediate corrective actions to avoid further exceedance</li> <li>Submit proposal of mitigation measures to IEC</li> <li>Implement the agreed mitigation</li> </ul>

# **6 Waste Management**

- 6.1.1 Wastes generated from this Project include inert construction and demolition (C&D) materials and non-inert C&D materials. Non-inert C&D materials were made up of general refuse, steels and paper/cardboard packaging materials. Steel materials generated from the Project were also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in **Appendix J**.
- 6.1.2 A total of 120,705.57 tonnes of C&D materials was reused in the project site. A total of 168,201 tonnes of C&D materials was reused at alternative disposal ground (NENT Landfill) during the reporting period. A total of 115.28 tonnes of C&D materials was imported fill during the reporting period. No Yard waste (collected to Y-Park) was generated during the reporting period. A total of 145.67 tonnes of general refuse and a total of 241.88 tonnes non-recyclable yard waste was generated during the reporting period. The general refuse generated from the Project were disposed of at the NENT Landfill.
- 6.1.3 The recommended waste management mitigation measures from EIA report are listed as followed:
  - Implement a trip-ticket system to ensure that the movement of C&D materials are properly documented and verified in accordance with DEVB TC(W) No. 6/2010.
  - Concrete and masonry should be used as general fill and steel reinforcement bars can be used by scrap steel mills.
  - Proper areas should be designated for waste segregation and storage wherever site conditions permit.
  - Maximise the use of reusable steel formwork to reduce the amount of C&D material.
  - Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement.
  - On-site sorting and segregation facility of all type of wastes is considered as one
    of the best practice in waste management and hence, should be implemented in
    all projects generating construction waste.
  - The sorted public fill and C&D waste should be properly reused.
  - Excavated slope, stockpiled material and bund walls should be covered by tarpaulin until used in order to prevent wind-blown dust during dry weather, and to reduce muddy runoff during wet weather.

# 7 Landfill Gas Monitoring

## 7.1 Monitoring Requirement during Construction

#### **Monitoring for Construction Works**

- 7.1.1 Intrinsically safe portable gas detectors should be used during or when working in any confined spaces, which have the potential for presence of LFG and risk of explosion or asphyxiation. The monitoring equipment should alarm, both audibly and visually, when the concentrations of the following gases were exceeded:
  - CH<sub>4</sub>: >10% Lower Explosion Limit (LEL);
  - CO<sub>2</sub>: >0.5%; and
  - O<sub>2</sub>: <18% by volume.

## 7.2 Monitoring Locations

- 7.2.1 During the construction works within the NENT Landfill Extension site with excavation of 1m deep or more, LFG concentrations should be monitored before entry and periodically during the progress of works. If drilling is required, the procedures for safety management and working procedures as stipulated in EPD's Landfill Gas Hazard Assessment Guidance Note should be strictly adopted.
- 7.2.2 The monitoring frequency and areas to be monitored should be set down prior to commencement of groundworks by the Safety Officer. All measurements in excavations should be made with the monitoring tube located not more than 10mm from the exposed ground surface. Monitoring of excavations should be undertaken as follows:
- 7.2.3 For excavation works deeper than 1m, measurements should be made:
  - at ground surface prior to excavation;
  - immediately before any worker enters the excavation;
  - at the beginning of each working day for the entire period the excavation remains open;
     and
  - periodically through the working day whilst workers are in the excavation.
- 7.2.4 For excavation between 300mm and 1m deep, measurements should be made:
  - directly after the excavation has been completed; and
  - periodically whilst the excavation remains open.
- 7.2.5 For excavations less than 300mm deep, monitoring may be omitted, at the discretion of the Safety Officer.
- 7.2.6 The locations of LFG monitoring locations during reporting period are shown in **Table 7-1**. The Site formation layout plan is shown in **Figure 2** and the Layout of LFG monitoring locations is presented in **Figure 3**.

Table 7-1 Locations of LFG Monitoring during Reporting Period

Monitoring Location	Type of works	
Portion A +50 mpD to 70 mpD Platform	Fire working Montes	
Portion B2/E1	Excavation Works	

#### 7.3 Monitoring Equipment

7.3.1.1 Gas Detector was used for carrying out LFG monitoring for Construction Works. **Table 7-2** summarises the equipment that were used in the LFG monitoring programme. The calibration certificates are shown in **Appendix E**. The detection limits are provided in **Table 7-3**.

Table 7-2 LFG Monitoring Equipment

Monitoring Parameters	Equipment	Model
CH <sub>4</sub> , CO <sub>2</sub> & O <sub>2</sub>	Gas Analyser	Blackline Safety G7C-EU2 (S/N: 3571220922)

Table 7-3 Landfill Gas Monitoring Detection Limits

Parameters	Detection Limit
CH <sub>4</sub>	1% LEL
O <sub>2</sub>	0.1%
CO <sub>2</sub>	0.1%

## 7.4 Event and Action Plan (EAP)

7.4.1 Should non-compliance of the criteria occur, action in accordance with the action plan in **Table 7-4** shall be carried out.

Table 7-4 Event and Action Plan for the Landfill Gas Monitoring during Construction Phase

Parameter	Monitoring Result	Action		
	Action Level <19% O <sub>2</sub>	Ventilate trench/void to restore O <sub>2</sub> to >19%		
Oxygen (O <sub>2</sub> )	Limit Level <18% O <sub>2</sub>	Stop works Evacuate personnel/prohibit entry Increase ventilation to restore O <sub>2</sub> to >19%		
Methane (CH <sub>4</sub> )	Action Level >10% LEL*	Prohibit hot works Increase ventilation to restore CH <sub>4</sub> to <10% LEL		
	Limit Level >20% LEL*	Stop works Evacuate personnel/prohibit entry Increase ventilation to restore CH <sub>4</sub> to <10% LEL		
	Action Level** >0.5%** CO <sub>2</sub>	Ventilate to restore CO <sub>2</sub> to <0.5%		
Carbon dioxide (CO <sub>2</sub> )	Limit Level >1.5% CO <sub>2</sub>	Stop works Evacuate personnel / prohibit entry Increase ventilation to restore CO <sub>2</sub> to <0.5%		

<sup>\*</sup> LEL: Lower Explosive Limit - concentrations in air below which there is not enough fuel to continue an explosion.

Depending on the baseline CO<sub>2</sub> levels, the Action Level at a particular location will be changed.

<sup>\*\*</sup> This Action Level of CO<sub>2</sub> at 0.5% is set for reference only, assuming no CO<sub>2</sub> emission from a particular location.

## 7.5 Monitoring Results

- 7.5.1 The LFG monitoring was carried out two rounds (at the beginning of works in the morning and after lunch) at the working days. The monitoring period of each round of LFG monitoring is around 5 minutes.
- 7.5.2 The LFG monitoring was conducted at Portion A +50 mpD to 70 mpD Platform and Portion B2/E1 during the reporting period (Conducted on working days). The LFG monitoring results are summarized in **Table 7-5** & **Table 7-6**.

Table 7-5 Summary of LFG Monitoring Results

Table 7-5	Summary of LFG Monitoring Results						
LFG			Monitorin	g Parameter(s)			
Monitoring	Monitoring Date	CH₄ in %	LEL in %/v	CO₂ in %	O <sub>2</sub> in %		
Station	Dato	Average Monitoring Results					
	3 Feb 2025	0	0	0	20.1		
	4 Feb 2025	0	0	0	20.0		
	5 Feb 2025	0	0	0	20.1		
	6 Feb 2025	0	0	0	20.1		
	7 Feb 2025	0	0	0	20.0		
	8 Feb 2025	0	0	0	20.0		
	10 Feb 2025	0	0	0	20.1		
	11 Feb 2025	0	0	0	20.1		
	12 Feb 2025	0	0	0	20.0		
	13 Feb 2025	0	0	0	20.1		
Portion A +50	14 Feb 2025	0	0	0	20.0		
mpD to 70	15 Feb 2025	0	0	0	20.1		
mpD Platform	17 Feb 2025	0	0	0	20.1		
	18 Feb 2025	0	0	0	20.1		
	19 Feb 2025	0	0	0	20.0		
	20 Feb 2025	0	0	0	20.1		
	21 Feb 2025	0	0	0	20.1		
	22 Feb 2025	0	0	0	20.1		
	24 Feb 2025	0	0	0	20.1		
	25 Feb 2025	0	0	0	20.1		
	26 Feb 2025	0	0	0	20.1		
	27 Feb 2025	0	0	0	20.1		
	28 Feb 2025	0	0	0	20.1		
Action	Level	>10% LEL		>0.5%** CO <sub>2</sub>	<19%		
Limit		>20% LEL		>1.5% CO <sub>2</sub>	<18%		

<sup>\*</sup> LEL: Lower Explosive Limit - concentrations in air below which there is not enough fuel to continue an explosion.

<sup>\*\*</sup> This Limit Level of CO<sub>2</sub> at 0.5% is set for reference only, assuming no CO<sub>2</sub> emission from a particular location.

Table 7-6 Summary of LFG Monitoring Results

Table 7-6	Summary of LFG Monitoring Results							
LFG	N		Monitorin	g Parameter(s)				
Monitoring	Monitoring Date	CH <sub>4</sub> in %	LEL in %/v	CO₂ in %	O <sub>2</sub> in %			
Station	Date		Average Monitoring Results					
	3 Feb 2025	0	0	0	20.1			
	4 Feb 2025	0	0	0	20.0			
	5 Feb 2025	0	0	0	20.1			
	6 Feb 2025	0	0	0	20.1			
	7 Feb 2025	0	0	0	20.0			
	8 Feb 2025	0	0	0	20.0			
	10 Feb 2025	0	0	0	20.1			
	11 Feb 2025	0	0	0	20.1			
	12 Feb 2025	0	0	0	20.0			
	13 Feb 2025	0	0	0	20.1			
<b>5</b>	14 Feb 2025	0	0	0	20.0			
Portion B2/E1	15 Feb 2025	0	0	0	20.1			
32,21	17 Feb 2025	0	0	0	20.0			
	18 Feb 2025	0	0	0	20.1			
	19 Feb 2025	0	0	0	20.0			
	20 Feb 2025	0	0	0	20.1			
	21 Feb 2025	0	0	0	20.1			
	22 Feb 2025	0	0	0	20.1			
	24 Feb 2025	0	0	0	20.1			
	25 Feb 2025	0	0	0	20.1			
	26 Feb 2025	0	0	0	20.1			
	27 Feb 2025	0	0	0	20.1			
	28 Feb 2025	0	0	0	20.1			
Action	n Level	>10% LEL		>0.5%** CO <sub>2</sub>	<19%			
	Level	>20% LEL		>1.5% CO <sub>2</sub>	<18%			

<sup>\*</sup> LEL: Lower Explosive Limit - concentrations in air below which there is not enough fuel to continue an explosion.

## 7.5.3 The Summary of Landfill Gas Exceedance are shown in **Table 7-7**.

<sup>\*\*</sup> This Limit Level of  $CO_2$  at 0.5% is set for reference only, assuming no  $CO_2$  emission from a particular location.

Table 7-7 Summary of Landfill Gas Exceedance during the Reporting Period

Landfill Gas Monitoring Station			50 mpD to 70 latform	Portion B2/E1		
	Level Exceedance	Action Level Limit Leve		Action Level	Limit Level	
Paramet	ers					
CH <sub>4</sub>	Exceedance Date	-	-	-	-	
	Exceedance Count	0	0	0	0	
CO <sub>2</sub>	Exceedance Date	-	-	-	-	
	Exceedance Count	0	0	0	0	
O <sub>2</sub>	Exceedance Date	-	-	-	-	
	Exceedance Count	0	0	0	0	

Remarks: \* equal to non-project related

- 7.5.4 No exceedance of Action and Limit Levels of LFG was recorded during the reporting period. Therefore, there was no record of Notification of Environmental Quality Limits Exceedance in the **Appendix H**.
- 7.5.5 No effect that arose from the other special phenomena and work progress of the concerned site was noted during the current monitoring month.

#### 7.6 Recommended Mitigation Measures

- 7.6.1 The recommended landfill gas mitigation measures from EIA report are listed as followed:
  - Special LFG precautions should be taken due to close proximity of NENT landfill
    extension site to existing landfill to avoid potential hazards of LFG exposure (ignition,
    explosion, asphyxiation, toxicity).
  - Prominent safety warning signs should be erected on-site to alert all personnel and visitors of LFG hazards during excavation works.
  - No smoking or burning should be permitted on-site.
  - Prominent 'No smoking' and 'No Naked Flames' signs should be erected on-site.
  - No worker should be allowed to work alone at any time in excavated trenches or confined areas on-site.
  - Adequate fire fighting equipment should be provided on-site.
  - Construction equipment should be equipped with vertical exhaust at least 0.6m above ground installed with spark arrestors.
  - Electrical motors and extension cords should be explosion-proof and intrinsically safe for use on-site.
  - 'Permit to Work' system should be implemented.
  - Welding, flame-cutting or other hot works should be conducted only under 'Permit to Work' system following clear safety requirements, gas monitoring procedures and presence of qualified persons to supervise the works.

# 8 Landscape and Visual

#### 8.1 Monitoring Requirement

- 8.1.1 In order to monitor the landscape and visual impact after providing mitigation measures effectively, all the specified and affected LCAs, LRs and VSRs should be monitored. Implementation of the mitigation measures during construction phase of the Project has been monitored through the regular site inspection/audit.
- 8.1.2 All relevant environmental mitigation measures listed in the approved EIA Report and the Updated EM&A Manual and their implementation status are summarised in **Appendix L**.

#### 8.2 Result and Observation

- 8.2.1 Measures to mitigate the landscape and visual impacts during the construction phase has been checked to ensure compliance with the intended aims of the measures within the reporting period. The progress of the engineering works are regularly reviewed on site to identify the earliest practical opportunities for the landscape works to be undertaken.
- 8.2.2 In order to monitor the landscape and visual impact after providing mitigation measures effectively, all the specified and affected LCAs, LRs and VSRs should be monitored. Implementation of the mitigation measures during construction phase of the Project has been monitored through the regular site inspection/audit.

# 9 Cultural Heritage

- 9.1.1 The Mitigation measures for preservation of the cultural landscape feature located within the project area was conducted before commencement of construction of the project based on the requirement of Survey Report and Mapping Records for Boulder Paths BP1 & 2 & Conditions of G2, G4, G5 G6, G7, G8, G14, G15, G25, G26 and G27 within NENTX.
- 9.1.2 The survey and mapping works carried out on 23 August 2022 and the verification works carried out on 23 August 2022 confirmed that both 2 boulder paths BP1 and BP2 are fall outside the site boundary and the Project area.
- 9.1.3 All the affected graves within the waste boundary have been removed in accordance with section 119(1) of the Public Health and Municipal Services Ordinance (Cap 132). Removal of the graves as shown on Figure 2 attached to the FEP was proven by the visit of graves on 8 July 2022. All the graves as shown on Figure 2 attached to the FEP were abandoned and removed and no mitigation or preservation measures is necessary.
- 9.1.4 The Survey Report and Mapping Records for Boulder Paths BP1 & 2 was certified by ET on 10 Oct 2022, was verified by IEC and submitted to EPD on 12 Oct 2022. The Conditions of G2, G4, G5 G6, G7, G8, G14, G15, G25, G26 and G27 within NENTX was certified by ET, was verified by IEC and submitted to EPD on 15 Oct 2022. No later than four weeks before commencement of construction of the project in accordance with Condition 2.4 of the FEP-02/292/2007.
- 9.1.5 Implementation of the mitigation measures such as permanent fencing to protect the boulder path and setting up warning notices during construction phase of the Project has been monitored through the regular site inspection/audit. The permanent fencing locations are shown in **Appendix M**. In case of any presence of undiscovered grave during construction phase, AMO will be informed as soon as possible.

# **10 Ecological Monitoring**

- 10.1.1 The post-transplantation monitoring had been completed in October 2023. No further post-transplantation monitoring will be conducted in accordance with the requirement of the approved Transplantation Proposal for Plant Species of Conservation Importance (Rev.1).
- 10.1.2 The post-translocation monitoring had been completed in July 2023. No further post-translocation monitoring will be conducted in accordance with the requirements of the Revised Translocation Proposal for the Endemic Freshwater Crab Somanniathelphusa zanklon.
- 10.1.3 The details of requirements, monitoring results and site inspection with photos for the post-translocation monitoring and post-transplantation monitoring would be reported separately.
- 10.1.4 The milestone of the ecological monitoring is presented in **Table 10-1**. The softcopies of the submissions are provided in https://www.nentx-ema.com/ep-submissions/.

Table 10-1 Milestone of the Ecological Monitoring

Type of Monitoring	Monitoring Event No.	Monitoring Date	
Post-transplantation	1 <sup>st</sup>	24 Nov 2022	
Monitoring	2 <sup>nd</sup>	9 Dec 2022	
	3 <sup>rd</sup>	21 Dec 2022	
	4 <sup>th</sup>	13 Jan 2023	
	5 <sup>th</sup>	26 Jan 2023	
	6 <sup>th</sup>	8 Feb 2023	
	7 <sup>th</sup>	24 Feb 2023	
	8 <sup>th</sup>	20 Mar 2023	
	9 <sup>th</sup>	21 Apr 2023	
	10 <sup>th</sup>	12 May 2023	
	11 <sup>th</sup>	16 Jun 2023	
	12 <sup>th</sup>	18 Jul 2023	
	13 <sup>th</sup>	11 Aug 2023	
	14 <sup>th</sup>	15 Sep 2023	
	15 <sup>th</sup>	13 Oct 2023	
Post-translocation	1 <sup>st</sup> (Aug 2022)	29 Aug 2022	
Monitoring	2 <sup>nd</sup> (Sep 2022)	28 Sep 2022	
	3 <sup>rd</sup> (Oct 2022)	28 Oct 2022	
	4 <sup>th</sup> (Nov 2022)	22 Nov 2022	
	5 <sup>th</sup> (Dec 2022)	29 Dec 2022	
	6 <sup>th</sup> (Jan 2023)	30 Jan 2023	
	7 <sup>th</sup> (Feb 2023)	24 Feb 2023	
	8 <sup>th</sup> (Mar 2023)	20 Mar 2023	
	9 <sup>th</sup> (Apr 2023)	19 Apr 2023	
	10 <sup>th</sup> (May 2023)	17 May 2023	
	11 <sup>th</sup> (Jun 2023)	7 Jun 2023	
	12 <sup>th</sup> (Jul 2023)	12 Jul 2023	

# 11 Site Inspection and Audit

- 11.1.1 Site Inspection and audits were carried out by ET on weekly basis to monitor the implementation of proper environmental management practices and mitigation measures in the Project Site.
- 11.1.2 Weekly ET environmental site inspections were conducted in the reporting period on 03, 10, 17 & 24 February 2025. A joint environmental site inspection was carried out by the representatives of the ER, the Contractor, IEC and the ET on 17 February 2025. The joint environmental site inspection records are shown in **Appendix K**. There was no noncompliance recorded during the site inspections.
- 11.1.3 Major findings and recommendations are summarized as follows:

#### 03 February 2025

#### Observation(s):

1. Wastes were observed in the ST3 of Portion E3-1. The Contractor was reminded that ST3 should be maintained and cleaned regularly to ensure its efficiency at Portion E3-1.

#### 10 February 2025

#### Observation(s):

- 1. Unpaved haul road was dry, and fugitive dust is observed at Portion B2-E1, E3-1 and E4. The Contractor was advised that watering (e.g. water sparkler or water truck) and compaction should be provided and arranged to minimize dust dispersion at Portions B2-E1, E3-1, E3-1A, and E4.
- 2. Wheel- washing should be provided before leaving construction site at Portion B2-E1. The Contractor was advised that wheel-washing should be provided at Portion B2-E1 to ensure that every vehicle is washed before leaving the construction site to remove dusty materials from its body and wheels.
- 3. Loaded dump truck should be covered by mechanical cover before leaving construction site. The Contractor was reminded that loaded dump trucks should be covered with impervious sheeting before leaving the construction site.
- 2. The accumulated waste was observed on the floor at Portion A. The Contractor was reminded that enough enclosed bins and waste skips should be provided to ensure proper collection of general and C&D waste.

#### 17 February 2025

#### Observation(s):

- The haul road and work area were dry, and fugitive dust was observed at Portion E3-1A. The Contractor was advised to increase the frequency of watering on the haul road and to provide watering around work activities at Portion E3-1A to minimize dust dispersion.
- 2. Every vehicle should be washed before leaving the construction site at Portion E4. The Contractor was recommended that the wheel-washing area should be located within the construction site of Portion E4 to prevent silt water runoff.

#### 24 February 2025

#### Observation(s):

1. Stagnant water and silt were observed in and around the drip tray at Portion A. The Contractor was advised that stagnant water and silt should be removed and that the location of the drip tray should be properly revised at Portion A.

11.1.4 One general site inspections were conducted by Environmental Protection Department-Regional Office (North) (EPD-RNG) in 17 February 2025.

## 12 Environmental Non-Conformance

## 12.1 Summary of Monitoring Exceedance

- Air Quality, Noise, Surface Water Quality Monitoring & Landfill Gas Monitoring
- 12.1.1 No exceedance of the Action and Limit Levels were recorded at designated monitoring stations during the reporting period. The Notification of Environmental Quality Limits Exceedance is presented in **Appendix H**.
- 12.1.2 The Summary of Impact 1-hr & 24-hr TSP Exceedance are shown in **Table 12-1**.

Table 12-1 Summary of Impact 1-hr & 24-hr TSP Exceedance during the Reporting Period

Dust Monitoring Station		AM1		AM2		AM3	
Level Exceedance Parameters		Action Level	Limit Level	Action Level	Limit Level	Action Level	Limit Level
1-hr TSP	Exceedance Date	-	-	-	-	-	-
	Exceedance Count	0	0	0	0	0	0
24-hr TSP	Exceedance Date	-	-	-	-	-	-
	Exceedance Count	0	0	0	0	0	0

Remarks: \* equal to non-project related

12.1.3 The Summary of Impact Noise Exceedance are shown in **Table 12-2**.

Table 12-2 Summary of Impact Noise Exceedance during the Reporting Period

Noise Monitoring Station		NM1(a)		NM2(a)	
Level Exceedance Parameters		Action Level	Limit Level	Action Level	Limit Level
LA <sub>eq</sub> (30mins)	Exceedance Date	-	-	-	-
	Exceedance Count	0	0	0	0

Remarks: \* equal to non-project related

12.1.4 The Summary of Impact Surface Water Quality Exceedance are shown in Table 12-3.

Table 12-3 Summary of Impact Surface Water Quality Exceedance during the Reporting Period

Surface Water Quality Monitoring Station		WM1		WM2	
Level Exceedance Parameters		Action Level	Limit Level	Action Level	Limit Level
рН	Exceedance Date	-	-	-	-
	Exceedance Count	0	0	0	0
DO	Exceedance Date	-	-	-	-
	Exceedance Count	0	0	0	0
Turbidity	Exceedance Date	-	-	-	-
	Exceedance Count	0	0	0	0
SS	Exceedance Date	-	-	-	-
	Exceedance Count	0	0	0	0

Remarks: \* equal to non-project related

12.1.5 The Summary of Landfill Gas Exceedance are shown in Table 12-4.

Table 12-4 Summary of Landfill Gas Exceedance during the reporting period

Landfill Gas Monitoring Station			mpD to 70 mpD form	Portion B2 / E1		
	Level Exceedance	Action Level Limit Leve		Action Level	Limit Level	
Parai	meters					
CH₄	Exceedance Date	-	-	-		
	Exceedance Count	0	0	0		
CO <sub>2</sub>	Exceedance Date	-	-	-		
	Exceedance Count	0	0	0		
O <sub>2</sub>	Exceedance Date	<u>-</u>	-	<u>-</u>		
	Exceedance Count	0	0	0		

Remarks: \* equal to non-project related

#### 12.2 Summary of Environmental Non-Compliance

12.2.1 No non-compliance event was recorded during the reporting period.

## 12.3 Summary of Environmental Complaint

12.3.1 No environmental complaint was recorded during the reporting period. One environmental complaint regarding the water quality was received on 28 November 2024. The relevant investigation is conducting by the related parties. The investigation results will be presented when the investigation has been completed. The cumulative statistics on environmental complaints are presented in **Table 12-5**.

Table 12-5 Cumulative Statistics on Environmental Complaints

Reporting Period		Environmental Aspects					
		Air Quality	Noise	Water Quality	Waste	Ecology	
February	Complaint Date	-	-	-	-	-	
2025	No. of Complaint	0	0	0	0	0	
Reporting Period Total		0	0	0	0	0	
Accumulate of project		1*	0	7(1* & 1#)	0	0	

#### Remarks:

- 1. \* equal to non-project related after the investigation.
- 2. # equal to the complaint under the investigation.
- 12.3.2 Cumulative complaint / enquiry log, Summaries of complaints and enquiries are presented in **Appendix N**.

# 12.4 Summary of Environmental Summons and Successful Prosecution

12.4.1 No summons and successful prosecution were received during the reporting period.

# 13 Implementation Status on Environmental Mitigation Measures

#### 13.1 General

13.1.1 The Contractor has generally implemented part of environmental mitigation measures and requirements as stated in the EIA Report, the EP and Updated EM&A Manual and the contract documents. The implementation status during the reporting period is summarized in **Appendix L**.

# 14 Future Key Issues

## 14.1 Key Issues for the Coming Month

14.1.1 Works to be undertaken for the coming monitoring periods are summarized below. Detailed construction activities and locations are summarized in **Appendix A**.

-	Material loading and unloading, backfilling of material and site traffic at Portion A, SBA to alternative disposal ground
-	Construction of site buildings at Portion D
-	Site clearance at Portion A, B2/E1, E3-1 & E4
-	Installation of permanent fencing at Portion A, B1 & E4
-	Site formation at Portion A, B2/E1, E3-1 & E4
-	Tree felling at whole site
-	Shotcreting (Permanent and Temporary) at whole site
-	Soil nail installation at Portion A, B2/E1 & E4
-	Installation of minipile at Portion A
_	Construction of RE wall at Portion E3-1

14.1.2 Potential environmental impacts arising from the above construction activities are mainly associated with air quality, construction noise, water quality, waste management, landfill gas monitoring, landscape and visual, cultural heritage and ecology.

# 14.2 Monitoring Schedule for the Next Month

14.2.1 The tentative schedule of environmental monitoring for the next reporting period is presented in **Appendix D**.


## 14.3 Construction Programme for the Next Month

14.3.1 The most updated construction programme for the Project is presented in **Appendix A**.

#### 15 Conclusion

- 15.1.1 1-hr & 24-hr TSP impact monitoring was carried out in the reporting month. No Action / Limit Level exceedance for 1-hr & 24-hr TSP impact monitoring was recorded during the period.
- 15.1.2 Construction noise monitoring was carried out in the reporting month. No Action / Limit Level exceedance at NM1a & NM2a was recorded during the period.
- 15.1.3 Site clearance of future landfilling area is in progress. The installation of groundwater monitoring boreholes will be installed after the site formation work of the landfilling area. The target commencement period of groundwater monitoring will be in 2026. No groundwater monitoring is required before the completion of site formation work of the landfilling area.
- 15.1.4 Surface Water Quality Monitoring was carried out in the reporting month. No Action / Limit Level exceedance of surface water quality was recorded during the reporting period.
- 15.1.5 Landfill Gas Monitoring was carried out in the reporting month. No exceedance of Action / Limit Levels of LFG was recorded during the reporting period.
- 15.1.6 In terms of cultural heritage, implementation of the mitigation measures such as permanent fencing to protect the boulder path and setting up warning notices during construction phase of the Project has been monitored through the regular site inspection/audit in the reporting period. All the mitigation measures are in order.
- 15.1.7 Weekly environmental site inspections were carried out in the reporting month. Recommendations on mitigation measures for Permit/ Licenses were given to the Contractor for remediating the deficiencies identified during the site inspections.
- 15.1.8 No environmental complaint was recorded during the reporting period. One environmental complaint regarding the water quality was recorded on 28 November 2024. The relevant investigation is conducting by the related parties. The investigation results will be presented when the investigation has been completed.
- 15.1.9 No non-compliance event was recorded during the reporting period.
- 15.1.10 No notification of summons and prosecution was received during the reporting period.
- 15.1.11 The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

# Figure 1 Location of the Project Site






North-East New Territories (NENT) Landfill Extension Location Plan of the Project Site

Figure 1.1

Scale: 1:10000

# Figure 2 Impact Air Quality, Noise & Surface Water Quality Monitoring Locations






North East New Territories (NENT) Landfill Extension Impact Monitoring Location

Figure 2

# Figure 3 Landfill Gas Monitoring Locations

Gas Monitoring Point • Monitoring Frequency: 2 times per day







Figure 3 Landfill Gas Monitoring Locations

Gas Monitoring Point 
Monitoring Frequency:
2 times per day



Figure 3 Landfill Gas Monitoring Locations

# Appendix A Construction Programme & Construction Activities







NORTH EAST NEW TERRITORIES (NENTX) LANDFILL EXTENSION
UPDATED BASELINE PROGRAMME (Rev.4)
Ececutive Summary
INITIAL WORKS (PHASE 1)
Page 1 of 1




Revision	Ch	Appr
GENERAL REVISION		
GENERAL REVISION		
	GENERAL REVISION	GENERAL REVISION

Construction Activities	Where	Who	What - ENV Impacts	Mitigation Measures
Material loading and unloading, backfilling of material, site traffic	Portion A, SBA to Alternative Disposal Ground	PCL	Dust, bringing mud to the common haul road	Speed limit, covering of materials and water spraying, lorry washing at the exit of the site
Construction of Site buildings	Portion D	PCL	Washout flowing to site water discharge point, dust emissions	Avoid the spillage of concrete, lorry washing at designated area, operation and maintenance of water treatment facility at discharge point
Site clearance	Portion A, Portion E3-1, Portion E4, Portion E1/B2	PCL	Wash out going to surface water channel and site water discharge point, generation of yard waste	Cover exposed slope by tarpaulin, diversion of surface water, operation and maintenance of water treatment facility at discharge point, implementation of trip ticket system
Installation of permanent fencing	Portion A, Portion B1, Portion E4	PCL	Dust	Covering of cement storage area, enclosure of mixing area
Site formation	Portion A, Portion E3-1, Portion E4, Portion E1/B2	PCL	Generation of C&D waste	Implementation of trip ticket system, waste recycling, internal waste transfer
Tree Felling	Whole site	PCL	Generation of yard waste	Implementation of trip ticket system, waste recycling, internal waste transfer
Shotcreting (permanent and temporary)	Whole site	PCL	Dust	Covering of cement storage area, enclosure of mixing area
Soil Nail Installation	Portion A, E1/B2, E4	PCL	Dust	Covering of cement storage area, enclosure of mixing area, watering during works, install dust screen at work area
Installation of minipile	Portion A	PCL	Dust, generation of muddy water	Use of dust shield, regular watering, construct proper drainage to divert muddy water to treatment facility
Construction of RE Wall	Portion E3-1	PCL	Dust	Regular watering

Remark: PCL is the Sub-contractor for this project

# Appendix B Project Organization Chart & Management Structure



Notes:


EPD - Environmental Protection Department

Arup – Ove Arup & Partners Limited

Veolia - Veolia Environmental Services Hong Kong Limited

Meinhardt - Meinhardt Infrastructure And Environment Limited

Aurecon - Aurecon Hong Kong Limited



# Appendix C Detail Status of FEP & EP Submission

# Detail Status of Submissions required under the FEP & EP

FEP Condition	EP Condition	Submission / Measures	Status
2.1	2.3	Management Organization of Main Construction Companies	Submission Date (12 Oct 2022)
2.2	2.4	Setting up of Community Liaison Group (CLG)	Submission Date (12 Oct 2022)
			1 <sup>st</sup> CLG meeting (12 Jan 2023)
2.3	2.5	Submission of EM&A Manual	Submission Date (12 Oct 2022)
2.4	2.6	Submission of Preservation of Cultural Landscape Features	Survey and Preservation of Grave Records: Submission Date (15 Oct 2022)
			Survey and Preservation of Boulder Paths: Submission Date (12 Oct 2022)
2.5	2.7	Submission of Vegetation Survey (Transplantation Proposal)	Submission Date (2 Sep2022)
2.6	2.8	Submission of translocation proposal	Submission Date (8 Jul 2022)
2.7	2.9	Submission of Transplantation Report and Post-Transplantation	Submission Date (19 Jan 2023)
		Monitoring	1 <sup>st</sup> monitoring (24 Nov 2022)
			2 <sup>nd</sup> monitoring (9 Dec 2022)
			3 <sup>rd</sup> monitoring (21 Dec 2022)
			4 <sup>th</sup> monitoring (13 Jan 2023)
			5 <sup>th</sup> monitoring (26 Jan 2023)
			6 <sup>th</sup> monitoring (8 Feb 2023)
			7 <sup>th</sup> monitoring (24 Feb 2023)
			8 <sup>th</sup> monitoring (20 Mar 2023)
			9 <sup>th</sup> monitoring (21 Apr 2023)
			10 <sup>th</sup> monitoring (12 May 2023)
			11 <sup>th</sup> monitoring (16 Jun 2023)
			12 <sup>th</sup> monitoring (18 Jul 2023)
			13 <sup>th</sup> monitoring (11 Aug 2023)
			14 <sup>th</sup> monitoring (15 Sep 2023)
			15 <sup>th</sup> monitoring (13 Oct 2023)

FEP Condition	EP Condition	Submission / Measures	Status
2.8	2.10	Submission of Translocation Report and Post-Translocation Monitoring	Translocation was carried out in July 2022
			Submission Date (27 Dec 2022)
			1st monitoring (29 Aug 2022)
			2 <sup>nd</sup> monitoring (28 Sep 2022)
			3 <sup>rd</sup> monitoring (28 Oct 2022)
			4 <sup>th</sup> monitoring (22 Nov 2022)
			5 <sup>th</sup> monitoring (29 Dec 2022)
			6 <sup>th</sup> monitoring (30 Jan 2023)
			7 <sup>th</sup> monitoring (24 Feb 2023)
			8 <sup>th</sup> monitoring (20 Mar 2023)
			9 <sup>th</sup> monitoring (19 Apr 2023)
			10 <sup>th</sup> monitoring (17 May 2023)
			11th monitoring (7 Jun 2023)
			12 <sup>th</sup> monitoring (12 Jul 2023)
2.9	2.11	Submission of Detailed Landfill Gas Hazard Assessment Report	Submission Date (6 Oct 2022)
2.10	2.12	Submission of Waste Management Plan	Submission Date (30 Dec 2022)
3.2	3.2	Submission of Baseline Monitoring Report	Submission Date (30 Nov 2022)

FEP Condition	EP Condition	Submission / Measures	Status
3.3 3.3	3.3	Submission of Monthly EM&A	1 <sup>st</sup> report (Dec 2022)
		Report	2 <sup>nd</sup> report (Jan 2023)
			3 <sup>rd</sup> report (Feb 2023)
			4 <sup>th</sup> report (Mar 2023)
			5 <sup>th</sup> report (Apr 2023)
			6 <sup>th</sup> report (May 2023)
			7 <sup>th</sup> report (Jun 2023)
			8 <sup>th</sup> report (Jul 2023)
			9th report (Aug 2023)
			10 <sup>th</sup> report (Sep 2023)
			11 <sup>th</sup> report (Oct 2023)
			12 <sup>th</sup> report (Nov 2023)
			13 <sup>th</sup> report (Dec 2023)
			14 <sup>th</sup> report (Jan 2024)
			15 <sup>th</sup> report (Feb 2024)
			16 <sup>th</sup> report (Mar 2024)
			17 <sup>th</sup> report (Apr 2024)
			18 <sup>th</sup> report (May 2024)
			19th report (Jun 2024)
			20th report (Jul 2024)
			21 <sup>st</sup> report (Aug 2024)
			22 <sup>nd</sup> report (Sep 2024)
			23 <sup>rd</sup> report (Oct 2024)
			24th report (Nov 2024)
			25 <sup>th</sup> report (Dec 2024)
			26 <sup>th</sup> report (Jan 2025)
			27 <sup>th</sup> report (Feb 2025)

# Appendix D Monitoring Schedule for Reporting Month & Next Month

Impact Monitoring Schedule for NENT Landfill Extension (Feb 2025)

2-2025						
Sun						Sat
26	27	28	29	30	31	1 Air quality monitoring at AM1, AM2 and AM3
2	3	4	5	6	7 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	8
9	10	11	12	Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a Surface water quality monitoring at WM1 & WM2		15
16	17	18	Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a			22
23	24	25 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a		27	28	1

#### Remark:

- 1. The schedule is tentative only and would be subject to changes due to unforeseen circumstances.
- 2. Air quality monitoring includes 1-hour TSP and 24-hour TSP monitoring at AM1, AM2 and AM3 (Ref.: Table 3.1 of the approved EM&A Manual).
- 3. Noise monitoring includes 30-minute construction noise monitoring at NM1a and NM2a (Ref.: Table 4.1 of the approved EM&A Manual).
- 4. Surface water quality monitoring includes in-situ measurement and water sampling for laboratory analysis at WM1 and WM2 (Ref.: Table 5.5 and Section 5.5.6 of the approved EM&A Manual).

Impact Monitoring Schedule for NENT Landfill Extension (Mar 2025) (version 1.0)

3-2025						
Sun	Mon	Tue	Wed	Thur	Fri	Sat
2	3 Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	4	5	6	7	8 Air quality monitoring at AM1, AM2 and AM3
9	10		12	Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a Surface water quality monitoring at WM1 & WM2		15
16	17	18	Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	20	21	22
23	24	Air quality monitoring at AM1, AM2 and AM3 Noise monitoring at NM1a and NM2a	26	27	28	29
30	Air quality monitoring at AM1, AM2 and AM3  Noise monitoring at NM1a and NM2a	1	2	3	4	5

#### Remark:

- 1. The schedule is tentative only and would be subject to changes due to unforeseen circumstances.
- 2. Air quality monitoring includes 1-hour TSP and 24-hour TSP monitoring at AM1, AM2 and AM3 (Ref.: Table 3.1 of the approved EM&A Manual).
- 3. Noise monitoring includes 30-minute construction noise monitoring at NM1a and NM2a (Ref.: Table 4.1 of the approved EM&A Manual).
- 4. Surface water quality monitoring includes in-situ measurement and water sampling for laboratory analysis at WM1 and WM2 (Ref.: Table 5.5 and Section 5.5.6 of the approved EM&A Manual).
- 5. Please arrange a Veolia staff to accompany our staff(s) to each locations for every monitoring.

# Appendix E Calibration Certificates

# Air Quality



#### Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

#### **Information of Calibrated Equipement**

Verification Test Date:	13-Sep-24	to	14-Sep-24	Next Verification Test Date:	12-Sep-25
Unit-under-Test- Model No.:		Sibata LD-5	R		
Unit-under-Test Serial No.:		0Z4545			
Our Report Refrence No.:		RPT-23-HVS-0	065		
Calibration Location:	AM2, location near the Leachate Trea			ment Works within the NENTX Landfill	
-					_

#### **Standard Equipment Information**


Verification Equipment Type:	Tisch TSP HVS	Tisch HVS Calibrator
Standard Equipment Model No.:	TE-5170X	TE-5025A
Equipment serial no.:	1106	3465
Last Calibration Date:	13-Sep-24	16-Jan-24
Next Calibration Date:	12-Sep-25	15-Jan-25

#### **Equipement Vertification Result**

Verification		Duration			Results from	Calibrated Equipement	Results from Standard Equipment
Test No.	Date	Start-time	End-time	Elapsed Time (in min)	Total Counts	Counts/ Minute x-axis	Dust Concentration (μg/m³) y-axis
1	28/11/23	8789.68	8792.68	180.00	15648	87	96
2	28/11/23	8792.68	8795.68	180.00	14993	83	85
3	28/11/23	8795.68	8798.68	180.00	8635	48	49
4	30/11/23	8798.68	8801.68	180.00	10501	58	67
5	30/11/23	8801.68	8804.68	180.00	24622	137	145
6	30/11/23	8804.68	8807.68	180.00	9145	51	56

#### Linear Regression of y on x

Slope, K factor:	<u>1.0451</u>	Intercept:	2.1545	*Correlation Coefficient,R:	<u>0.9957</u>
Verification Test Result:	Strong Correlation, Results	s were accepted.		* If the Correlation Coefficient, R is <0.5. Chec	cking and Re-verification are required.



Operated By:	Andy Li	Date:	14-09-2024
	Project Technician, Environmental		
	/		

Checked By: Tandy Tse Date: 14-09-2024

Senior Consultant, Environmental



#### Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

#### **Information of Calibrated Equipement**

Verification Test Date:	13-Sep-24	to	14-Sep-24	Next Verification Test Date:	12-Sep-25
Unit-under-Test- Model No.:		Sibata LD-5R			
Unit-under-Test Serial No.:	882106				
Our Report Refrence No.:	RPT-23-HVS-0068		58		
Calibration Location:	AM2,	location near	the Leachate Tre	eatment Works within the NENTX Landfill	

#### **Standard Equipment Information**


Verification Equipment Type:	Tisch TSP HVS	Tisch HVS Calibrator
Standard Equipment Model No.:	TE-5170X	TE-5025A
Equipment serial no.:	1106	3465
Last Calibration Date:	13-Sep-24	16-Jan-24
Next Calibration Date:	12-Sep-25	15-Jan-25

#### **Equipement Vertification Result**

Verification		Duration			Results from	Calibrated Equipement	Results from Standard Equipment
Test No.	Date	Start-time	End-time	Elapsed Time (in min)	Total Counts	Counts/ Minute x-axis	Dust Concentration (μg/m³) y-axis
1	28/11/23	8789.68	8792.68	180.00	15546	86	96
2	28/11/23	8792.68	8795.68	180.00	14944	83	85
3	28/11/23	8795.68	8798.68	180.00	8543	47	49
4	30/11/23	8798.68	8801.68	180.00	10499	58	67
5	30/11/23	8801.68	8804.68	180.00	24622	137	145
6	30/11/23	8804.68	8807.68	180.00	9145	51	56

#### Linear Regression of y on x





Operated By: Andy Li Date: 14-09-2024
Project Technician, Environmental

Checked By: Tandy Tse Date: 14-09-2024

Senior Consultant, Environmental



#### Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

#### Information of Calibrated Equipement

Verification Test Date:	13-Sep-24	to	14-Sep-24	Next Verification Test Date:	12-Sep-25
Unit-under-Test- Model No.:		Sibata LD-5R			
Unit-under-Test Serial No.:		942532			
Our Report Refrence No.:	R	PT-23-HVS-00	71		
Calibration Location:	AM2, location near the Leachate Tre			eatment Works within the NENTX Landfill	

#### **Standard Equipment Information**


Verification Equipment Type:	Tisch TSP HVS	Tisch HVS Calibrator
Standard Equipment Model No.:	TE-5170X	TE-5025A
Equipment serial no.:	1106	3465
Last Calibration Date:	13-Sep-24	16-Jan-24
Next Calibration Date:	12-Sep-25	15-Jan-25

#### **Equipement Vertification Result**

Verification		Duration			Results from	Calibrated Equipement	Results from Standard Equipment
Test No.	Date	Start-time	End-time	Elapsed Time (in min)	Total Counts	Counts/ Minute x-axis	Dust Concentration (μg/m³) y-axis
1	28/11/23	8789.68	8792.68	180.00	15446	86	96
2	28/11/23	8792.68	8795.68	180.00	14835	82	85
3	28/11/23	8795.68	8798.68	180.00	8320	46	49
4	30/11/23	8798.68	8801.68	180.00	10303	57	67
5	30/11/23	8801.68	8804.68	180.00	23517	131	145
6	30/11/23	8804.68	8807.68	180.00	9043	50	56

#### Linear Regression of y on x





Operated By: Andy Li Date: 14-09-2024

Project Technician, Environmental

Checked By: Tandy Tse Date: 14-09-2024

Senior Consultant, Environmental





#### **Site Information**

Location:	Representative For Tung Lo Hang	Site ID:	AM1	Date:	17-Dec-2024
Serial No:	1105	Model:	TE-5170X	Operator:	Andy Li

#### **Ambient Condition**

Actual Pressure during Calibration (P <sub>a</sub> ) (mm Hg):	765 0	Actual Temperature during Calibration (T <sub>a</sub> ) (deg K):	291.0
---------------------------------------------------------------	-------	------------------------------------------------------------------	-------

#### **Calibration Orifice**

Model:	TE-5025A	Slope (m <sub>c</sub> ):	2.06920
Serial No.:	3465	Intercept (b <sub>c</sub> ):	-0.02547
Calibration Due Date:	15-Jan-25	Corr. Coeff:	0.99999

#### **Calibration Data**

Plate or	$\Delta H_2O$	Qa, X-Axis	I, CFM	IC, Y-Axis
Test #	(in)	(m³/min)	(chart)	(corrected)
18	11.40	1.670	59.0	59.93
13	10.40	1.595	54.0	54.85
10	7.80	1.383	48.0	48.76
7	6.80	1.292	44.0	44.70
5	5.20	1.132	40.0	40.63

Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

m= 34.8352 b= 0.4973 Corr. Coeff= 0.9910

#### Calculations

Qa =  $1/m_c^*[Sqrt (\Delta H_2O^*(P_a/P_{Std})^*(T_{Std}/T_a))-b_c]$ 

 $IC = I*(Sqrt (P_a/P_{Std})*(T_{Std}/T_a))$ 


Qa = actual flow rate IC = corrected chart response I = actual chart response m<sub>c</sub> = calibrator slope

 $b_c$  = calibrator intercept

m = sampler slope

b = sampler intercept  $T_{Std}$  = 298 deg K  $P_{Std}$  = 760 mm Hg

T<sub>a</sub> = actual temperature during calibration (deg K) P<sub>a</sub> = actual pressure during calibration (mm Hg)



Standard Flow Rate (m³/min)

Checked by: F.C Tsang Date: 17-Dec-2024





#### **Site Information**

Location:	Representative For Tung Lo Hang	Site ID:	AM1	Date:	10-Feb-2025
Serial No:	1105	Model:	TE-5170X	Operator:	Andy Li

#### **Ambient Condition**

Actual Pressure during Calibration (P <sub>a</sub> ) (mm Hg):	766.2	Actual Temperature during Calibration (T <sub>a</sub> ) (deg K):	289.4
---------------------------------------------------------------	-------	------------------------------------------------------------------	-------

#### **Calibration Orifice**

Model:	TE-5025A	Slope (m <sub>c</sub> ):	2.08107
Serial No.:	3465	Intercept (b <sub>c</sub> ):	-0.04295
Calibration Due Date:	2-Dec-25	Corr. Coeff:	0.9999

### **Calibration Data**

Plate or	∆H <sub>2</sub> O	Qa, X-Axis	I, CFM	IC, Y-Axis
Test #	(in)	(m³/min)	(chart)	(corrected)
18	12.40	1.745	54.0	55.02
13	10.60	1.615	52.0	52.99
10	8.40	1.440	50.0	50.95
7	5.80	1.200	46.0	46.87
5	3.00	0.869	41.0	41.78

Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)


m=	15.1257	b=	28.7449	Corr. Coeff=	0.9989
					0.000

### Calculations

Qa =  $1/m_c^*[Sqrt (\Delta H_2O^*(P_a/P_{Std})^*(T_{Std}/T_a))-b_c]$ IC =  $I^*(Sqrt (P_a/P_{Std})^*(T_{Std}/T_a))$ 

Qa = actual flow rate IC = corrected chart response I = actual chart response  $m_c$  = calibrator slope  $b_c$  = calibrator intercept m = sampler slope b = sampler intercept T<sub>Std</sub> = 298 deg K P<sub>Std</sub> = 760 mm Hg

T<sub>a</sub> = actual temperature during calibration (deg K) P<sub>a</sub> = actual pressure during calibration (mm Hg)



Checked by: F.C Tsang

Date: 11-Feb-2025





#### **Site Information**

Location:	Representative For Heung YuenWai	Site ID:	AM2	Date:	17-Dec-2024
Serial No:	1106	Model:	TE-5170X	Operator:	Andy Li

#### **Ambient Condition**

Actual Pressure during Calibration (P <sub>a</sub> ) (mm Hg):	765 0	Actual Temperature during Calibration (T <sub>a</sub> ) (deg K):	291.0
---------------------------------------------------------------	-------	------------------------------------------------------------------	-------

#### **Calibration Orifice**

Model:	TE-5025A	Slope (m <sub>c</sub> ):	2.06920
Serial No.:	3465	Intercept (b <sub>c</sub> ):	-0.02547
Calibration Due Date:	15-Jan-25	Corr. Coeff:	0.99999

#### **Calibration Data**

Plate or	$\Delta H_2O$	Qa, X-Axis	I, CFM	IC, Y-Axis
Test #	(in)	(m³/min)	(chart)	(corrected)
18	11.20	1.655	59.0	59.93
13	10.40	1.595	57.0	57.90
10	8.00	1.401	50.0	50.79
7	7.00	1.311	46.0	46.73
5	5.60	1.174	40.0	40.63

Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

m= 39.8826 b= -5.7296 Corr. Coeff= 0.9984

#### Calculations

Qa =  $1/m_c^*[Sqrt (\Delta H_2O^*(P_a/P_{Std})^*(T_{Std}/T_a))-b_c]$ 

 $IC = I*(Sqrt (P_a/P_{Std})*(T_{Std}/T_a))$ 

Qa = actual flow rate IC = corrected chart response I = actual chart response m<sub>c</sub> = calibrator slope

 $b_c$  = calibrator intercept


m = sampler slope

b = sampler intercept

 $T_{Std}$  = 298 deg K

 $P_{Std}$  = 760 mm Hg

T<sub>a</sub> = actual temperature during calibration (deg K) P<sub>a</sub> = actual pressure during calibration (mm Hg)



Standard Flow Rate (m³/min)

Checked by: F.C Tsang Date: 17-Dec-2024





#### **Site Information**

Location:	Representative For Heung YuenWai	Site ID:	AM2	Date:	10-Feb-2025
Serial No:	1106	Model:	TE-5170X	Operator:	Andy Li

#### **Ambient Condition**

Actual Pressure during Calibration (P <sub>a</sub> ) (mm Hg):	766.2	Actual Temperature during Calibration (T <sub>a</sub> ) (deg K):	289.4
---------------------------------------------------------------	-------	------------------------------------------------------------------	-------

#### **Calibration Orifice**

Model:	TE-5025A	Slope (m <sub>c</sub> ):	2.08107
Serial No.:	3465	Intercept (b <sub>c</sub> ):	-0.04295
Calibration Due Date:	2-Dec-25	Corr. Coeff:	0.9999

#### **Calibration Data**

Plate or	∆H <sub>2</sub> O	Qa, X-Axis	I, CFM	IC, Y-Axis
Test #	(in)	(m³/min)	(chart)	(corrected)
18	12.00	1.717	53.0	54.00
13	10.20	1.584	50.0	50.95
10	8.20	1.423	44.0	44.83
7	5.60	1.179	36.0	36.68
5	3.00	0.869	30.0	30.57

Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)


m=	28.7309	b=	4.4948	Corr. Coeff=	0.9930
111-	20.7303	<b>U</b> -	7.7370	COIT. COCII-	0.5550

### Calculations

Qa =  $1/m_c^*[Sqrt (\Delta H_2O^*(P_a/P_{Std})^*(T_{Std}/T_a))-b_c]$ IC =  $I^*(Sqrt (P_a/P_{Std})^*(T_{Std}/T_a))$ 

Qa = actual flow rate IC = corrected chart response I = actual chart response  $m_c$  = calibrator slope  $b_c$  = calibrator intercept m = sampler slope b = sampler intercept T<sub>Std</sub> = 298 deg K P<sub>Std</sub> = 760 mm Hg

 $T_a$  = actual temperature during calibration (deg K)  $P_a$  = actual pressure during calibration (mm Hg)



Checked by: F.C Tsang

Date: 11-Feb-2025





#### **Site Information**

Location:	Representative For Wo Keng Shan Tsuen	Site ID:	АМ3	Date:	17-Dec-2024
Serial No:	1856	Model:	TE-5170X	Operator:	Andy Li

#### **Ambient Condition**

Actual Pressure during Calibration (P <sub>a</sub> ) (mm Hg):	765.8	Actual Temperature during Calibration (T <sub>a</sub> ) (deg K):	291.0
---------------------------------------------------------------	-------	------------------------------------------------------------------	-------

#### **Calibration Orifice**

Model:	TE-5025A	Slope (m <sub>c</sub> ):	2.06920
Serial No.:	3465	Intercept (b <sub>c</sub> ):	-0.02547
Calibration Due Date:	15-Jan-25	Corr. Coeff:	0.99999

#### **Calibration Data**

Plate or	$\Delta H_2O$	Qa, X-Axis	I, CFM	IC, Y-Axis
Test #	(in)	(m³/min)	(chart)	(corrected)
18	8.00	1.401	59.0	59.93
13	7.20	1.330	56.0	56.89
10	7.00	1.311	54.0	54.85
7	4.60	1.065	46.0	46.73
5	3.60	0.944	40.0	40.63

Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)

m= 40.4245 b= 2.8882 Corr. Coeff= 0.9959


#### Calculations

$$\begin{split} Qa &= 1/m_c * [Sqrt \ (\Delta H_2 O * (P_a/P_{Std}) * (T_{Std}/T_a)) - b_c] \\ &IC = I * (Sqrt \ (P_a/P_{Std}) * (T_{Std}/T_a)) \end{split}$$

Qa = actual flow rate IC = corrected chart response I = actual chart response m<sub>c</sub> = calibrator slope b<sub>c</sub> = calibrator intercept m = sampler slope b = sampler intercept

 $T_{Std}$  = 298 deg K  $P_{Std}$  = 760 mm Hg

T<sub>a</sub> = actual temperature during calibration (deg K) P<sub>a</sub> = actual pressure during calibration (mm Hg)



Checked by: F.C Tsang Date: 17-Dec-2024 Environemntal Team Leader





#### **Site Information**

Location:	Representative For Wo Keng Shan Tsuen	Site ID:	АМ3	Date:	10-Feb-2025
Serial No:	1856	Model:	TE-5170X	Operator:	Andy Li

#### **Ambient Condition**

Actual Pressure during Calibration (P <sub>a</sub> ) (mm Hg):	766.2	Actual Temperature during Calibration (T <sub>a</sub> ) (deg K):	289.4
---------------------------------------------------------------	-------	------------------------------------------------------------------	-------

#### **Calibration Orifice**

Model:	TE-5025A	Slope (m <sub>c</sub> ):	2.08107
Serial No.:	3465	Intercept (b <sub>c</sub> ):	-0.04295
Calibration Due Date:	2-Dec-25	Corr. Coeff:	0.9999

#### **Calibration Data**

Plate or	$\Delta H_2 O$	Qa, X-Axis	I, CFM	IC, Y-Axis
Test #	(in)	(m³/min)	(chart)	(corrected)
18	12.00	1.717	58.0	59.10
13	8.60	1.457	52.0	52.99
10	7.60	1.370	46.0	46.87
7	4.80	1.093	40.0	40.76
5	2.80	0.840	32.0	32.61

Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)


m=	30.3230	b=	7.1836	Corr. Coeff=	0.9925
111-	30.3230	<b>D</b> -	7.1030	COII. COCII-	0.5525

### Calculations

Qa =  $1/m_c^*[Sqrt (\Delta H_2O^*(P_a/P_{Std})^*(T_{Std}/T_a))-b_c]$ IC =  $I^*(Sqrt (P_a/P_{Std})^*(T_{Std}/T_a))$ 

Qa = actual flow rate IC = corrected chart response I = actual chart response  $m_c$  = calibrator slope  $b_c$  = calibrator intercept m = sampler slope b = sampler intercept T<sub>Std</sub> = 298 deg K P<sub>Std</sub> = 760 mm Hg

 $T_a$  = actual temperature during calibration (deg K)  $P_a$  = actual pressure during calibration (mm Hg)



Checked by: F.C Tsang Date: 11-Feb-2025



# RECALIBRATION DUE DATE:

January 15, 2025

# Certificate of Calibration

**Calibration Certification Information** 

Cal. Date: January 15, 2024

Run

Rootsmeter S/N: 438320

**Ta:** 294 **Pa:** 755.9

12.9

°K mm Hg

8.00

Operator: Jim Tisch

Calibration Model #: TE-5025A

2

3

4

Vol. Init

(m3)

1

3

7

9

10

Calibrator S/N: 3465

Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)	
2	1	1.4350	3.3	2.00	
4	1	1.0180	6.4	4.00	
6	1	0.9090	8.0	5.00	
8	1	0.8670	8.9	5.50	

0.7150

	Data Tabulation								
Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$		Qa	√∆H(Ta/Pa)				
(m3)	(x-axis)	(y-axis)	Va	(x-axis)	(y-axis)				
1.0037	0.6995	1.4200	0.9956	0.6938	0.8820				
0.9996	0.9819	2.0081	0.9915	0.9740	1.2473				
0.9975	1.0973	2.2452	0.9894	1.0885	1.3945				
0.9963	1.1491	2.3547	0.9882	1.1398	1.4626				
0.9909	1.3859	2.8399	0.9829	1.3747	1.7639				
	m=	2.06920		m=	1.29570				
QSTD[	b=	-0.02547	QA	b=	-0.01582				
	r=	0.99999		r=	0.99999				

	Calculation	ns	
Vstd=	ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va=	ΔVol((Pa-ΔP)/Pa)
Qstd=	Vstd/∆Time	Qa= Va/ΔTime	
	For subsequent flow rate	e calculatio	ns:
Qstd=	$1/m\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b$	Qa=	$1/m\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)-b\right)$

	Standard Conditions	
Tstd:	298.15 °K	_
Pstd:	760 mm Hg	
	Key	
ΔH: calibrator	manometer reading (in H2O)	
	er manometer reading (mm Hg)	
Ta: actual abs	olute temperature (°K)	
	ometric pressure (mm Hg)	
b: intercept		
m: slope		

#### RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30



# RECALIBRATION DUE DATE:

December 2, 2025

# Certificate of Calibration

**Calibration Certification Information** 

Cal. Date: December 2, 2024

Rootsmeter S/N: 438320

Ta: 293 Pa: 757.4 °K

Operator: Jim Tisch

mm Hg

Calibration Model #:

TE-5025A

Calibrator S/N: 3465

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4300	3.2	2.00
2	3	4	1	1.0190	6.4	4.00
3	5	6	1	0.9090	7.9	5.00
4	7	8	1	0.8680	8.8	5.50
5	9	10	1	0.7170	12.8	8.00

	Data Tabulation						
Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$		Qa	√∆Н(Та/Ра)		
(m3)	(x-axis)	(y-axis)	Va	(x-axis)	(y-axis)		
1.0093	0.7058	1.4238	0.9958	0.6963	0.8796		
1.0051	0.9863	2.0136	0.9916	0.9731	1.2439		
1.0031	1.1035	2.2512	0.9896	1.0886	1.3907		
1.0018	1.1542	2.3611	0.9884	1.1387	1.4586		
0.9965	1.3898	2.8476	0.9831	1.3711	1.7592		
	m=	2.08107		m=	1.30313		
<b>QSTD</b>	b=	-0.04295	QA [	b=	-0.02653		
	r=	0.99999		r=	0.99999		

Calculations						
Vstd=	ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va=	ΔVol((Pa-ΔP)/Pa)			
Qstd=	Vstd/∆Time	Qa=	Va/ΔTime			
For subsequent flow rate calculations:						
Qstd=	$1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$	Qa=	$1/m\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)-b\right)$			

	Standard Conditions
Tstd:	298.15 °K
Pstd:	760 mm Hg
	Key
ΔH: calibrato	r manometer reading (in H2O)
ΔP: rootsmet	er manometer reading (mm Hg)
Ta: actual ab:	solute temperature (°K)
Pa: actual ba	rometric pressure (mm Hg)
b: intercept	
m: slope	

#### RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

FAX: (513)467-9009

# **Noise**

# Certificate of Calibration

Description:

Sound Level Meter

Manufacturer:

NTi Audio

Type No.:

XL2 (Serial No.: A2A-17638-E0)

Microphone:

ACO 7052 (Serial No.:73912)

Preamplifier:

NTi Audio M2211 MA220 (Serial No.:10390)

Submitted by:

Customer:

Aurecon Hong Kong Limited

Address:

Unit 1608, 16/F, Tower B, Manulife Financial Centre,

223-231 Wai Yip Street, Kwun Tong,

Kowloon, Hong Kong

TT		C	1'1		11			c .	Y	100 E
Upon	receipt	ior o	cambra	tion.	tne	instrument	was	tound	1 to	ne:

✓ Within (31.5Hz – 8kHz)

☐ Outside

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 21 March 2024

Date of calibration: 27 March 2024

Date of NEXT calibration: 26 March 2025

Calibrated by:

Certified by:

Mr. Ng Yan Wa Laboratory Manager

Date of issue: 27 March 2024

Certificate No.: APJ23-155-CC001

Page 1 of 4



#### 1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

#### 2. Calibration Conditions:

Air Temperature:

22.5 °C

Air Pressure:

1005 hPa

Relative Humidity:

69.8 %

## 3. Calibration Equipment:

Type

Serial No.

Calibration Report Number

Traceable to

**Multifunction Calibrator** 

B&K 4226

2288467

AV220061

**HOKLAS** 

#### 4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Sett	etting of Unit-under-test (UUT)		Applied value		UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. W	Veighting	Time Weighting	Level, dB Frequency, Hz		dB	Specification, dB
30-130	dBA	SPL	Fast	94	1000	94.1	±0.4

### Linearity

Setti	ing of Ur	nit-under-t	est (UUT)	Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. V	Veighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
	94		94.1	Ref			
30-130	dBA	SPL	Fast	104	1000	104.1	±0.3
				114		114.1	±0.3

#### Time Weighting

Sett	ng of Unit-under-te		est (UUT)	Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. V	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	Fast 04 1000		1000	94.1	Ref		
30-130	dBA	SPL	Slow	94	1000	94.1	±0.3

Certificate No.: APJ23-155-CC001

Page 2 of 4

# Frequency Response

# Linear Response

Sett	ing of Unit	-under-t	est (UUT)	Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. We	eighting	Time Weighting	Level, dB	Level, dB Frequency, Hz		Specification, dB
					31.5	94.2	±2.0
					63	94.2	±1.5
					125	94.1	±1.5
					250	94.1	±1.4
30-130	dB	SPL	Fast	94	500	94.1	±1.4
					1000	94.1	Ref
Œ					2000	94.4	±1.6
					4000	95.3	±1.6
					8000	94.9	+2.1; -3.1

# A-weighting

Sett	ing of Uni	t-under-t	est (UUT)	Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Level, dB Frequency, Hz		Specification, dB
					31.5	55.0	-39.4 ±2.0
					63	68.0	-26.2 ±1.5
					125	78.0	-16.1 ±1.5
					250	85.4	-8.6 ±1.4
30-130	dBA	SPL	Fast	94	500	90.9	-3.2 ±1.4
					1000	94.1	Ref
					2000	95.6	+1.2 ±1.6
					4000	96.3	+1.0±1.6
					8000	93.8	-1.1+2.1; -3.1

# C-weighting

Sett	ing of Uni	t-under-t	est (UUT)	Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Level, dB Frequency, Hz		Specification, dB
					31.5	91.2	-3.0 ±2.0
					63	93.4	-0.8 ±1.5
					125	93.9	-0.2 ±1.5
					250	94.1	-0.0 ±1.4
30-130	dBC	SPL	Fast	94	500	94.2	-0.0 ±1.4
					1000	94.1	Ref
					2000	94.3	-0.2 ±1.6
					4000	94.5	-0.8 ±1.6
					8000	91.9	-3.0 +2.1: -3.1

Certificate No.: APJ23-155-CC001



Room 422, Leader Industrial Centre, 57-59 Au Pui Wan Street, Fo Tan, Shatin, N.T., Hong Kong Tel: (852) 2668 3423 Fax:(852) 2668 6946 E-mail: inquiry@aa-lab.com

Homepage: http://www.aa-lab.com



# 5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.10
	63 Hz	± 0.05
	125 Hz	± 0.05
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	± 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
	8000 Hz	± 0.10
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

#### Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)\*L shall not be liable for any loss or damage resulting from the use of the equipment.

Certificate No.: APJ23-155-CC001



# Certificate of Calibration

for

Description:

Sound Level Calibrator

Manufacturer:

RION

Type No.:

NC-75

Serial No.:

34724245

## Submitted by:

Customer:

Aurecon Hong Kong Limited

Address:

Unit 1608, 16/F, Tower B, Manulife Financial Centre,

223-231 Wai Yip Street, Kwun Tong,

Kowloon, Hong Kong

Upon receipt for calibration, the instrument was found to be:

Within

☐ Outside

the allowable tolerance.

The test equipments used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 22 July 2024

Date of calibration: 24 July 2024

Date of NEXT calibration: 23 July 2025

Certified by:

Mr. Ng Yan Wa

Laboratory Manager

Date of issue: 24 July 2024

Certificate No.: APJ23-154-CC003

Page 1 of 2



#### 1. Calibration Precautions:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

## 2. Calibration Specifications:

Calibration check

#### 3. Calibration Conditions:

Air Temperature:	23.4 °C
Air Pressure:	1005 <b>hPa</b>
Relative Humidity:	56.7 %

## 4. Calibration Equipment:

Test Equipment	Type	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV240081	HOKLAS
Sound Level Meter	RION NA-28	30721812	AV230128	HOKLAS

#### 5. Calibration Results

#### 5.1 Sound Pressure Level

Nominal value	Accept lower level dB	Accept upper level	Measured value
dB		dB	dB
94.0	93.6	94.4	94.0

#### Note:

The values given in this certification only related to the values measured at the time of the calibration.



Certificate No.: APJ23-154-CC003



# Cal Lab Limited 校正實驗室有限公司

Room 2103, Technology Plaza, 29-35 Sha Tsui Road,

Tsuen Wan, NT, Hong Kong

Tel: +852 25680106 Emai Fax: +852 30116194 Web

Email: info@callab.com.hk
Website: www.callab.com.hk





Calibration Certificate No.: CC0262304

**Customer Information** 

Customer:

Acuity Sustainability Consulting Limited

Address:

Unit E, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

**Equipment Identification** 

**Equipment Description** 

Air Velocity Monitor

Manufacturer

Model No.

Serial No.

Assigned equipment No.

UNI-T

UT363

C222415367

A-04

**Certificate Information** 

Date of Receipt:

24

24 April 2023

Calibration Condition:

23.3°C, 57%RH, 1002hPa

Date of Calibration: Due Date of Calibration: 5 May 2023

Adjustment: Appearance:

N/A Good

Calibration Procedure:

N/A SOP-112

Remark:

N/A

Reference Equipment Identification

**Equipment Description** 

Model

Serial No.

Expiration Date

Hot Wire Anemometer

9535

T95351316004

11 August 2024

**Result of Calibration** 

Air flow rate

Reference reading (m/s)	Measured reading (m/s)	Error (%)	Uncertainty (%FS)	Technical Requirement (m/s)	Technical Reference
1.0	1.0	0.0	3.6	± 0.6	Mfr's Spec.
3.0	2.9	-3.3	3.6	± 0.7	Mfr's Spec.
5.0	5.0	0.0	3.6	± 0.8	Mfr's Spec.
7.0	6.9	-1.4	3.6	± 0.9	Mfr's Spec.
10.0	9.9	-1.0	3.6	+10	Mfr's Spec

CT-AFR-01

Note1: The estimated expanded uncertainties have been calculated in "Evaluation and expression of uncertainty in measurement" and give an internal estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Note2: The standard (s) and instrument used in the calibration are traceable to national or international recognized standard and are calibrated on a schedule to maintain the accuracy and good condition.

Note3: The result reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long term stability of the instrument.

Note4: The result shows in this calibration certificate relate only to the item calibrated, and the result only applies to the calibration item as received.

Checked and Approved By:

Calibrated By:

0

Company Chop:

Wing Cheng

Warren Yeung

Certificate Issue Date: 5 May 2023

CT-BEG-03

\*\*\* End of Certificate \*\*\*

1. The certificate shall not be reproduced except in full, without written approval of Cal Lab Calibration

CC0262304 Page 1 of 1

2. The certificate is issued subject to the latest Terms and Conditions, available at our web site

# **Water Quality**



# 專業化驗有限公司 QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 5/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

# REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No.

: R-BE010185

**Date of Issue** 

: 13 January 2025

Page No.

: 1 of 2

#### PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited

Unit E, 12/F, Ford Glory Plaza 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

#### **PART B - SAMPLE INFORMATION**

Name of Equipment:

YSI ProDSS (Multi-Parameters)

Manufacturer:

YSI

Serial Number:

22D100436

Date of Received:

07 January 2025

Date of Calibration:

Date of Next Calibration:

09 January 2025 08 April 2025

Request No.:

D-BE010185

#### PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

Test Parameter

Reference Method

pH value

APHA 21e 4500-H+ B

Temperature

Section 6 of international Accreditation New Zealand Technical Guide no. 3 Second edition March

2008: Working Thermometer Calibration Procedure

Salinity

APHA 21e 2520 B

Dissolved oxygen

APHA 23e 4500-O G (Membrane Electrode Method)

Turbidity

APHA 21e 2130 B (Nephelometric Method)

#### **PART D - CALIBRATION RESULT**

#### (1) pH value

Target ( pH unit )	Display Reading (pH unit)	Tolerance	Result
4.00	4.13	0.13	Satisfactory
7.42	7.54	0.12	Satisfactory
10.01	10.10	0.09	Satisfactory

Tolerance of pH value should be less than  $\pm$  0.2 ( pH unit )

#### (2) Temperature

Reading of Ref. thermometer (°C)	Display Reading (°C)	Tolerance	Result
17.0	17.2	0.2	Satisfactory
21.5	21.4	-0.1	Satisfactory
32.0	31.8	-0.2	Satisfactory

Tolerance of Temperature should be less than ± 2.0 (°C)

#### (3) Salinity

Expected Reading (g/L)	Display Reading (g/L)	Tolerance ( % )	Result
10	9.70	-3.00	Satisfactory
20	19.88	-0.60	Satisfactory
30	30.35	1.17	Satisfactory

Tolerance of Salinity should be less than  $\pm 10.0$  (%)

--- CONTINUED ON NEXT PAGE ---

AUTHORIZED SIGNATORY:

FUNG Yuen-ching Laboratory Manager



# 專業化驗有限公司 QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 5/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

# REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Test Report No.

: R-BE010185

**Date of Issue** 

: 13 January 2025

Page No.

: 2 of 2

#### (4) Dissolved oxygen

Expected Reading ( mg/L )	Display Reading ( mg/L )	Tolerance	Result
8.55	8.48	-0.07	Satisfactory
5.48	5.08	-0.40	Satisfactory
3.01	2.89	-0.12	Satisfactory
0.70	0.21	-0.49	Satisfactory

Tolerance of Dissolved oxygen should be less than  $\pm$  0.5 ( mg/L )

#### (5) Turbidity

Expected Reading ( NTU )	Display Reading (NTU)	Tolerance (a)	Result
0	0.19		Satisfactory
10	10.89	8.9	Satisfactory
20	19.48	-2.6	Satisfactory
100	94.42	-5.6	Satisfactory
800	728.89	-8.9	Satisfactory

Tolerance of Turbidity should be less than  $\pm 10.0$  (%)

#### Remark(s)

- The "Date of Next Calibration" is recommended according to best practice principles followed by QPT or relevant international standards.
- The results relate only to the calibrated equipment as received.
- The performance of the equipment stated in this report is checked using independent reference material, with results compared against a calibrated secondary source.
- "Displayed Reading" denotes the figure shown on the item under calibration/checking, regardless of equipment precision or significant figures.
- The "Tolerance Limit" mentioned is the acceptance criteria applicable to similar equipment used by Quality Pro Test-Consult Ltd. or quoted from relevant international standards.

--- END OF REPORT ---

<sup>(</sup>a) For 0 NTU, Display Reading should be less than 1 NTU



# Cal Lab Limited 校正實驗室有限公司

Room 2103, Technology Plaza, 29-35 Sha Tsui Road,

Tsuen Wan, NT, Hong Kong

Tel: +852 25680106 Fax: +852 30116194 Email: info@callab.com.hk
Website: www.callab.com.hk

Calibration Certificate No.: CC0172502 Information provided by customer

Customer: Acu

**Acumen Laboratory and Testing Limited** 

Address:

Workshop 04, 7/F, The Whitney, No. 183 Wai Yip Street, Kwun Tong, Kowloon, Hong Kong

**Equipment Identification provided by customer** 

Equipment Description Manufacturer Model No. Serial No. Assigned equipment No.

Flow Probe Global Water FP111 22K100859 N/A

**Certificate Information** 

Date of Receipt:

10 February 2025

Calibration Condition:

21.7°C, 52%RH, 1008hPa

Date of Calibration:

Due Date of Calibration.

11 February 2025

Adjustment: Appearance:

N/A

Due Date of Calibration: Calibration Procedure: N/A JJG 1030-2007

Remark:

Good N/A

**Reference Equipment Identification** 

Equipment DescriptionModelSerial No.Expiration DateWater Flow MeterGW810020240628GW8100-P16513 November 2025

#### **Result of Calibration**

#### **Water Flow Rate**

Reference Reading (m/s)	Measured Reading (m/s)	Error (m/s)	Uncertainty (%)
0.00	0.0	N/A	N/A
1.03	1.1	-0.07	5.8
2.92	3.0	-0.08	5.8
5.06	5.0	0.06	5.8

Note1: The estimated expanded uncertainties have been calculated in "Evaluation and expression of uncertainty in measurement" and give an internal estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Note2: The standard (s) and instrument used in the calibration are traceable to national or international recognized standard and are calibrated on a schedule to maintain the accuracy and good condition.

Note3: The result reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long term stability of the instrument.

Note4: The result shows in this calibration certificate relate only to the item calibrated, and the result only applies to the calibration item as received.

Note5: Calibration item/ parameter marked with \* is out of scope of Cal Lab Limited (A2LA 3815.01).

Calibrated By:

Checked and Approved By:

Company Chop:

の 校正 資驗室 有限公司 の

Wing Cheng

Warren Yeung

lover fe

Certificate Issue Date: 12 February 2025

CT-BEG-04

#### \*\*\* End of Certificate \*\*\*

1. The certificate shall not be reproduced except in full, without written approval of Cal Lab Limited

2. The certificate is issued subject to the latest Terms and Conditions, available at our web site

# **Landfill Gas**

# **Asia Pacific Industrial Safety Equipment**

Tel: 2592 2100

Fax: 3165 8960

### **Calibration Certificate**

Cert. Ref. No.:

BLS/G7C/01/1283

Date: 27/1/2025

Customer:

New Concepts Eng Dev Ltd

Attn:

Victor

Tel: 9840 3136

Fax:

User Details:

Gas Detector Model: Blackline Safety G7C-EU2

Serial No:

3571220922

CART ID: 334341

Calibration Record:

Act. Code:

L6R 7HB

Inpection before calibration	Visual inspection	Functional Test
Basic Unit - Case, Clip & Display etc.	ОК	OK
Battery and charge etc.	ок	OK
Motorized Pump	ок	ОК
Other items	#8	•

Type of Sensor	Expiry Date
Oxygen Sensor	
CO Sensor	
H2S Sensor	
Combustible (LEL) Sensor	
Carbon Dioxide (CO2) Sensor	

Type of calibration D	ate of calibration	H2S (ppm)	CO (ppm)	O2 ( % )	LEL(%)	CO2 (ppm)
SENSOR Calibration	17/2/2025	25	100	18	50	5000
		OK	ок	ОК	ОК	ОК

Calibratrion remarks:

Battery full recharge needed. Warning: Battery health and accuracy of LEL-MPS & Oxygen sensor's reading could adversely affected in prolonged low battery state.

Blackline Safety Recommended Next Calibration Date\*:

26/7/2025

\*The calibration Schedule can be configured to match your company's safety policy and Blackline Safety recommends not exceeding 180 days without a calibration

#### IMPORTANT NOTES TO Blackline Safety GAS DETECTOR USERS

USERS MUST READ THE OPERATOR'S MANUAL THOROUGHLY BEFORE OPERATING THIS EQUIPMENT AND FOLLOW THEIR OWIN SAFETY SUPERVISOR'S INSTRUCTION TO WORK.

All gas detection instrumentation on the market requires periodic calibration to accurately measure gas. Calibration is only as accurate as the test gas used. Blackline Safety quality test gases are made to the highest accuracy and trace-ability to N.I.S.T. Standard.

Calibration By: -

Mind Lau

Services Hotline: 2592 2100





# Appendix F Monitoring Results

# Air Quality

1-hour TSP Concentration (µg/m³) at Location AM1

Date	Equipment	Equipment	K-factor	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1)	Reading (2)	Reading (3)	Average	Action Level	Limit Level
Date	Brand & Model	Serial No.	K-lactor	weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	μg/m³	μg/m³	μg/m³	μg/m³	μg/m³	μg/m³
01/02/2025	Sibata LD-5R	0Z4545	1.0451	Fine	9:00	10:00	11:00	29	30	29	29		
07/02/2025	Sibata LD-5R	882106	1.0437	Fine	8:13	9:13	10:13	21	20	23	21		
13/02/2025	Sibata LD-5R	0Z4545	1.0451	Fine	8:26	9:26	10:26	28	29	26	28	285	500
19/02/2025	Sibata LD-5R	942532	1.1020	Fine	8:25	9:25	10:25	31	29	36	32		
25/02/2025	Sibata LD-5R	0Z4545	1.0451	Fine	8:25	9:25	10:25	32	35	33	33		
	-						Average		29				
							Max.		36				
								i	20		1		

1-hour TSP Concentration (µg/m³) at Location AM2

Date	Equipment	Equipment	K-factor	Weather	Sampling Time (1)	Sampling Time (2)	Sampling Time (3)	Reading (1)	Reading (2)	Reading (3)	Average	Action Level	Limit Level
Date	Brand & Model	Serial No.	It luctor	Wouther	Camping Time (1)	Odnipinig Time (2)	Camping Time (5)	μg/m³	μg/m³	μg/m³	μg/m³	μg/m³	μg/m³
01/02/2025	Sibata LD-5R	942532	1.1020	Fine	8:35	9:35	10:35	40	41	39	40		
07/02/2025	Sibata LD-5R	942532	1.1020	Fine	8:40	9:40	10:40	40	32	44	39		
13/02/2025	Sibata LD-5R	882106	1.0437	Fine	8:39	9:39	10:39	41	39	40	40	279	500
19/02/2025	Sibata LD-5R	882106	1.0437	Fine	8:10	9:10	10:10	51	56	52	53		
25/02/2025	Sibata LD-5R	882106	1.0437	Fine	8:40	9:40	10:40	59	60	61	60		
							Average		46				

10:40	59	60	61
Average		46	
Max.		61	
Min.		32	

1-hour TSP Concentration (µg/m³) at Location AM3

Date	Equipment	Equipment	K-factor	Weather	Sampling Time (1)	Sampling Time (2) Sampling Time (3)	Sampling Time (3)	Reading (1)	Reading (2)	Reading (3)	Average	Action Level	Limit Level
Date	Brand & Model	Serial No.	IX-IUCIOI	Weather	Camping Time (1)	Camping Time (2)	Camping Time (5)	μg/m³	μg/m³	μg/m³	μg/m³	μg/m³	μg/m³
01/02/2025	Sibata LD-5R	882106	1.0437	Fine	8:15	9:15	10:15	56	57	60	58		
07/02/2025	Sibata LD-5R	0Z4545	1.0451	Fine	8:24	9:24	10:24	60	61	60	60		
13/02/2025	Sibata LD-5R	942532	1.1020	Fine	8:15	9:15	10:15	52	51	50	51	285	500
19/02/2025	Sibata LD-5R	0Z4545	1.0451	Fine	8:39	9:39	10:39	61	65	63	63		
25/02/2025	Sibata LD-5R	942532	1.1020	Fine	8:20	9:20	10:20	60	58	59	59		
							Average		58				

Max. Min. The Summary of TSP 24-hour Concentration (µg/m³) at Location AM1

Start Date	Weather Condition	Avg Air Temp	Avg Atmospheric Pressure	Elapse	Time	Sampling Time	Averaged Flow Rate	Averaged Flow Rate	Total Flow Volume	Filter V	Veight (g)	Particulate weight	Concentration	Action Level	Limit Level
Start Date	weather Condition	(°C)	(hPa)	Initial	Final	(minutes)	(cfm)	(m³/min)	(m <sup>3</sup> )	Initial	Final	(g)	(µg/m³)	(µg/m³)	(µg/m3)
01/02/2025	Fine	19.0	1013.7	4657.03	4681.03	1440	41	1.2	1692	2.6793	2.8254	0.1461	86		
07/02/2025	Fine	25.9	1016.5	4703.39	4727.39	1440	41	1.2	1657	2.6863	2.8397	0.1534	93		
13/02/2025	Fine	21.4	1022.7	4753.18	4777.18	1440	41	0.8	1179	2.6845	2.7827	0.0982	83	164	260
19/02/2025	Fine	17.5	1021.6	4800.32	4824.32	1440	40	0.8	1152	2.6888	2.7871	0.0983	85		
25/02/2025	Fine	17.4	1024.5	4844.18	4868.18	1440	41	0.8	1213	2.6826	2.7890	0.1064	88		
												Average	87		
												Min	83	1	
												Max	93		

The Summary of 24-hour TSP Concentration (μg/m³) at Location AM2

Start Date	Weather Condition	Avg Air Temp	Avg Atmospheric Pressure	Elapse	Time	Sampling Time	Averaged Flow Rate	Flow Rate	Total Flow Volume	Filter V	Veight (g)	Particulate weight	Concentration	Action Level	Limit Level
Start Date	weather Condition	(°C)	(hPa)	Initial	Final	(minutes)	(cfm)	(m³/min)	(m <sup>3</sup> )	Initial	Final	(g)	(µg/m³)	(µg/m³)	(µg/m3)
01/02/2025	Fine	19.0	1013.7	4429.53	4453.53	1440	42	1.2	1721	2.6759	2.8668	0.1909	111		
07/02/2025	Fine	25.5	1016.5	4477.46	4501.46	1440	42	1.2	1726	2.6970	2.8947	0.1977	115		
13/02/2025	Fine	21.4	1022.7	4528.43	4552.43	1440	42	1.3	1887	2.6935	2.8715	0.1780	94	152	260
19/02/2025	Fine	17.5	1021.6	4581.37	4605.37	1440	42	1.3	1899	2.7003	2.8685	0.1682	89		
25/02/2025	Fine	17.4	1024.5	4629.24	4653.24	1440	39	1.2	1751	2.6694	2.8266	0.1572	90		
												Average	100		
												Min	89		
												Max	115		

The Summary of 24-hour TSP Concentration (µg/m³) at Location AM3

ĺ		Ava Air Temp	Ava Atmospheric Pressure	Elapse	Timo	Sampling Time	Averaged Flow Rate	Flow Rate	Total Flow Volume	Filter V	/eight (g)	Particulate weight	Concentration	Action Level	Limit Level
Start Date	Weather Condition	Avg All Tellip	Avg Attitospheric Flessure	Liapse	Tillie	Sampling Time	Averageu Flow Rate	FIOW Rate	Total Flow Volume	I life! A	reigiit (g)	Faiticulate weight	Concentration	ACTION Level	Lillill Level
Start Date	Weather Condition	(°C)	(hPa)	Initial	Final	(minutes)	(cfm)	(m³/min)	(m <sup>3</sup> )	Initial	Final	(g)	(µg/m³)	(µg/m³)	(µg/m3)
01/02/2025	Fine	19.0	1013.7	5275.14	5299.14	1440	42	1.0	1409	2.6753	2.8349	0.1596	113		
07/02/2025	Fine	25.6	1016.2	5322.63	5346.63	1440	42	1.0	1396	2.6991	2.8650	0.1659	119		
13/02/2025	Fine	21.4	1022.7	5372.54	5396.54	1440	42	1.2	1660	2.6861	2.8549	0.1688	102	163	260
19/02/2025	Fine	17.5	1021.6	5415.97	5439.97	1440	41	1.1	1647	2.6873	2.8421	0.1548	94		
25/02/2025	Fine	17.4	1024.5	5459.59	5483.59	1440	41	1.1	1653	2.6813	2.8612	0.1799	109		
												Average	107		•
												Min	0.4	I	

Remarks:
1. Orange Text equal to exceed Action Level
2. Red Text equal to exceed Limit Level

# **Noise**

Impact Phase Construction Noise Monitoring Data at Location NM1a

Date	Weather	Wind speed	Start Time	End Time				L e	dB(A	<b>(</b> ))				L 10 (C	IB(A))					L 90 (d	IB(A))		
Date	vveatilei	m/s	Start Time	Elia Tillie	1st	2nd	3rd	4th	5th	6th	Overall (30min)	1st	2nd	3rd	4th	5th	6th	1st	2nd	3rd	4th	5th	6th
07/02/2025	Fine	1.6	9:10	9:40	60.2	59.6	61.2	60.6	60.9	61.6	60.7	62.6	61.5	63.2	62.9	63.1	62.6	58.2	57.3	59.2	58.6	58.9	60.6
13/02/2025	Fine	1.2	8:12	8:42	60.2	60.5	59.5	58.5	59.9	61.2	60.0	61.5	61.9	60.9	59.5	61.2	62.6	59.2	59.6	58.5	57.6	58.1	60.2
19/02/2025	Fine	1.2	8:10	8:40	58.7	59.7	59.4	58.1	57.6	58.9	58.8	59.9	60.3	60.2	59.6	58.9	59.9	57.6	58.2	58.1	57.6	56.3	57.6
25/02/2025	Fine	1.5	8:15	8:45	58.1	57.6	57.4	58.9	57.9	57.2	57.9	60.2	59.1	59.9	59.4	60.4	59.1	57.1	56.1	56.0	57.6	56.3	56.6

Average 59.5

Baseline Level 55.4

Action Level When one valid documented complaint is received

Limit Level 75

Impact Phase Construction Noise Monitoring Data at Location NM2a

Date	Weather	Wind speed	Start Time	End Time				L e	dB(A	<b>(</b> ))				L <sub>10</sub> (c	iB(A))					L 90 (d	IB(A))		
Date	vveatrier	m/s	Start Time	Ena rime	1st	2nd	3rd	4th	5th	6th	Overall (30min)	1st	2nd	3rd	4th	5th	6th	1st	2nd	3rd	4th	5th	6th
07/02/2025	Fine	1.1	14:00	14:30	52.5	51.6	51.9	52.2	52.9	53.0	52.4	53.6	52.9	53.1	53.6	53.6	54.0	51.2	50.6	50.9	51.2	51.9	51.0
13/02/2025	Fine	1.1	10:30	11:00	45.2	46.1	44.6	46.2	45.9	56.1	49.9	46.2	47.8	45.8	47.9	47.0	47.6	44.2	45.2	43.2	45.2	44.2	45.3
19/02/2025	Fine	1.1	10:40	11:10	55.1	54.3	54.6	55.2	54.9	55.6	55.0	57.1	56.4	56.9	57.1	56.9	56.6	53.6	52.5	52.9	52.4	53.1	54.1
25/02/2025	Fine	1.2	16:10	16:40	55.1	54.2	54.5	55.6	53.6	54.4	54.6	56.1	55.6	55.6	56.2	54.5	55.6	54.2	53.2	53.2	54.1	52.5	53.2

Average 53.4

Baseline Level 54.5

Action Level When one valid documented complaint is received

Limit Level 75

Water Quality

#### Monitoring Location: WM1

Date	Time	Weather	Water Depth (m)	Water Flow (L/s)	Water Temperature (°C)					рН			Turbidity (NTU)		SS (mg/L)			
					( 0)	Value	Action Level	Limit Level	Value	Action Level	Limit Level	Value	Action Level	Limit Level	Value	Action Level	Limit Level	
13-Feb-25	10:30	Fine	0.06	0.2	14.8	7.6	<7.4	<4	6.4	>7.7	>7.8	1.0	>9.2	>9.5	1.5	>9.7	>11.4	

#### Monitoring Location: WM2

Date	Time	Weather	Water Depth (m)	Water Flow (L/s)	Water Temperature					рН			Turbidity (NTU)			SS (mg/L)			
					( 6)	Value	Action Level	Limit Level	Value	Action Level	Limit Level	Value	Action Level	Limit Level	Value	Action Level	Limit Level		
13-Feb-25	8:10	Fine	0.20	0.2	18.0	7.4	<5	<4	7.0	>7.6	>7.7	80.4	>108.3	>108.9	72.4	>94.5	>94.7		

#### Remarks

- 1. Sample will be grabbed on surface when the water depth is less than 1m.
- 2. "TBC" equal to "To be confirm"
- Orange Text equal to exceed Action Level
   Red Text equal to exceed Limit Level

## **ALS Technichem (HK) Pty Ltd**



## **ALS Laboratory Group**

ANALYTICAL CHEMISTRY & TESTING SERVICES

## CERTIFICATE OF ANALYSIS

Client : ACUMEN LABORATORY AND TESTING LIMITED

Contact : MR. HUNTINGTON HUI

Address : WORKSHOP 04, 7/F, THE WHITNEY NO.183

WAI YIP STREET, KWUN TONG, KOWLOON

E-mail : **Huntington.Hui@aurecongroup.com** 

Telephone : -Facsimile : --

Project : **NENTX** 

Order number : ----

C-O-C number : ----

Site :

IITED

: ALS Technichem (HK) Pty Ltd

: 1 of 9

Contact :

: Richard Fung

Work Order

Page

: HK2506084

Yip Street, Kwai Chung, N.T., Hong Kong

: 11/F., Chung Shun Knitting Centre, 1 - 3 Wing

E-mail
Telephone

Address

Laboratory

: richard.fung@alsglobal.com

Facsimile

: +852 2610 1044 : +852 2610 2021

T032 2010 20

Quote number

: HKE/2751/2022\_V5

Date Samples Received

: 13-Feb-2025

Issue Date

: 27-Feb-2025

: 2

No. of samples received : 2

No. of samples analysed

This report shall not be reproduced except in full without the written approval of the laboratory. This document has been signed by those names that appear on this report and are the authorised signatories.

Signatories

Position

Authorised results for

Kidard Jung.

Fung Lim Chee, Richard

Managing Director

Inorganics

5

Fung Lim Chee, Richard

**Managing Director** 

Metals ENV

Az

Ng Sin Kou, May

Laboratory Manager

Microbiology\_ENV

Page Number : 2 of 9

Client : ACUMEN LABORATORY AND TESTING LIMITED

Work Order HK2506084



#### General Comments

This report supersedes any previous report(s) with the same work order number. All pages of this report have been checked and approved for release. When sampling time information is not provided by the client, sampling dates are shown without a time component. In these instances, the time component has been assumed by the laboratory for processing purposes. Testing period is from 13-Feb-2025 to 26-Feb-2025.

Key: LOR = Limit of reporting; CAS Number = CAS registry number from database maintained by Chemical Abstracts Services. The Chemical Abstracts Service is a division of the American Chemical Society.

#### Specific Comments for Work Order: HK2506084

Sample information (Project name, Sample ID, Sampling date/time, etc.) is provided by client.

Result(s) of sample(s) is/are reported on as received basis, unless otherwise specified. The result(s) is/are related only to the item(s) tested.

Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in chilled condition.

Microbiological sample(s) was/ were collected in 250mL sterile plastic bottles containing sodium thiosulfate. Sample(s) arrived at the laboratory at 17:10.

NOT DETECTED denotes result(s) is (are) less than the Limit of Report (LOR).

EA025 - The accredited LOR of Total Suspended Solids is 0.5mg/L. Results below this LOR are for reference only.

ED037 - Titration end point for Total Alkalinity is pH 4.5 while end point for Total Alkalinity <20mg/L is pH 4.2.

Water sample(s) digested by in-house method E-3005 prior to the determination of total metals. The in-house method is developed based on USEPA method 3005.

3 of 9

Client : ACUMEN LABORATORY AND TESTING LIMITED

Work Order HK2506084



## Analytical Results


Analytical Nesults						1		
Sub-Matrix: WATER			Sample ID	WM1	WM2			
		Samplii	ng date / time	13-Feb-2025	13-Feb-2025			
Compound	CAS Number	LOR	Unit	HK2506084-001	HK2506084-002		***************************************	
EA/ED: Physical and Aggregate Properties								
EA025: Suspended Solids (SS)		0.1	mg/L	1.5	72.4			
ED037: Total Alkalinity as CaCO3		1	mg/L	13	83		M	
ED/EK: Inorganic Nonmetallic Parameters								
ED041K: Sulphate as SO4 - Turbidimetric		1	mg/L	6	46			
ED045K: Chloride	16887-00-6	0.5	mg/L	6	9			
EK055K: Ammonia as N	7664-41-7	0.01	mg/L	0.02	0.08			
EK058A: Nitrate as N	14797-55-8	0.01	mg/L	0.02	0.42			
EK061A: Total Kjeldahl Nitrogen as N		0.1	mg/L	0.3	0.6			
EK071K: Reactive Phosphorus as P	14265-44-2	0.01	mg/L	<0.01	<0.01			
EK086: Sulphite as SO3 2-	14265-45-3	2	mg/L	<2	<2			
EP: Aggregate Organics								
EP005: Total Organic Carbon		1	mg/L	1	3			
EP020: Oil & Grease		5	mg/L	<5	<5			
EP026C: Chemical Oxygen Demand		5	mg/L	<5	20			
EP030: Biochemical Oxygen Demand		2	mg/L	<2	2			
EG: Metals and Major Cations - Total								
EG020: Cadmium	7440-43-9	0.2	μg/L	<0.2	<0.2			
EG020: Copper	7440-50-8	1	μg/L	16	6			-
EG020: Lead	7439-92-1	1	μg/L	1	8			
EG020: Manganese	7439-96-5	1	μg/L	36	528			
EG020: Nickel	7440-02-0	1	μg/L	<1	1			
EG020: Zinc	7440-66-6	10	μg/L	45	35			
EG032: Calcium	7440-70-2	50	μg/L	3360	38800			
EG032: Iron	7439-89-6	10	μg/L	450	3660			
EG032: Magnesium	7439-95-4	50	μg/L	500	2120			
EG032: Potassium	7440-09-7	50	μg/L	390	5500			
EG032: Sodium	7440-23-5	50	μg/L	8250	9020			
EM: Microbiological Testing								
EM002: E. coli		1	CFU/100mL	8	21000			

. 4 of 9

Client Work Order

ACUMEN LABORATORY AND TESTING LIMITED

HK2506084



----- END OF REPORT -----



Client

5 of 9

: ACUMEN LABORATORY AND TESTING LIMITED

Work Order HK2506084



#### Laboratory Duplicate (DUP) Report

In the Laboratory Duplicate (DUP) report, RPD (%) of sample duplicate reporting "0.0" denotes that the difference between unrounded results of the sample and its duplicate analyses is less than the value of the limit of reporting of the specific testing. The RPD (%) meets the quality control requirement of the corresponding testing procedure.

Matrix: WATER			Laboratory Duplicate (DUP) Report							
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	LOR	Unit	Original Result	Duplicate Result	<i>RPD</i> (%)		
EA/ED: Physical and Agg	regate Properties (QC Lot	:: 6387316)								
HK2506399-001	Anonymous	ED037: Total Alkalinity as CaCO3		1	mg/L	17700	17800	0.6		
EA/ED: Physical and Ago	regate Properties (QC Lot	: 6397988)	·							
HK2506061-001	Anonymous	EA025: Suspended Solids (SS)		0.5	mg/L	46.4	47.9	3.2		
HK2507153-004	Anonymous	EA025: Suspended Solids (SS)		0.5	mg/L	10.5	9.7	7.9		
ED/EK: Inorganic Nonme	tallic Parameters (QC Lot:	6376335)								
HK2506046-003	Anonymous	EK071K: Reactive Phosphorus as P	14265-44-2	0.01	mg/L	0.12	0.12	0.0		
ED/EK: Inorganic Nonme	tallic Parameters (QC Lot:	6383239)								
HK2506051-002	Anonymous	ED041K: Sulphate as SO4 - Turbidimetric		1	mg/L	2	2	0.0		
ED/EK: Inorganic Nonme	stallic Parameters (QC Lot:	6383240)								
HK2506318-006	Anonymous	ED045K: Chloride	16887-00-6	1	mg/L	<1	<1	0.0		
ED/EK: Inorganic Nonme	tallic Parameters (QC Lot:	: 6392947)								
HK2507113-004	Anonymous	EK055K: Ammonia as N	7664-41-7	0.01	mg/L	27.8	27.4	1.4		
ED/EK: Inorganic Nonme	tallic Parameters (QC Lot:	: 6396410)								
HK2505649-001	Anonymous	EK086: Sulphite as SO3 2-	14265-45-3	2	mg/L	<2	<2	0.0		
ED/EK: Inorganic Nonme	tallic Parameters (QC Lot:	6400685)								
HK2506084-001	WM1	EK061A: Total Kjeldahl Nitrogen as N		0.1	mg/L	0.3	0.2	0.0		
EP: Aggregate Organics	(QC Lot: 6383737)									
HK2505689-001	Anonymous	EP005: Total Organic Carbon		1	mg/L	17	16	6.3		
EP: Aggregate Organics	(QC Lot: 6399835)									
HK2506084-001	WM1	EP026C: Chemical Oxygen Demand		5	mg/L	<5	<5	0.0		
EG: Metals and Major Ca	tions - Total (QC Lot: 637	6238)								
HK2505952-001	Anonymous	EG020: Cadmium	7440-43-9	0.2	μg/L	<0.2	<0.2	0.0		
		EG020: Copper	7440-50-8	1	μg/L	<1	<1	0.0		
		EG020: Lead	7439-92-1	1	μg/L	<1	<1	0.0		
		EG020: Manganese	7439-96-5	1	μg/L	0.011 mg/L	11	0.0		
		EG020: Nickel	7440-02-0	1	μg/L	1	<1	0.0		
		EG020: Zinc	7440-66-6	10	μg/L	<10	<10	0.0		

∴ 6 of 9

Client : ACUMEN LABORATORY AND TESTING LIMITED

Work Order HK2506084



Matrix: WATER			Laboratory Duplicate (DUP) Report						
Laboratory	Sample ID	Method: Compound	CAS Number	LOR	Unit	Original Result	Duplicate	RPD (%)	
sample ID							Result		
EG: Metals and Major Cati	ons - Total (QC Lot: 6376241) -	Continued							
HK2506084-002	WM2	EG032: Iron	7439-89-6	10	μg/L	3660	3470	5.2	
		EG032: Calcium	7440-70-2	50	μg/L	38800	39100	0.6	
		EG032: Magnesium	7439-95-4	50	μg/L	2120	2140	0.9	
		EG032: Potassium	7440-09-7	50	μg/L	5500	5520	0.3	
		EG032: Sodium	7440-23-5	50	μg/L	9020	9070	0.7	

## Method Blank (MB), Laboratory Control Spike (LCS) and Laboratory Control Spike Duplicate (DCS) Report


Matrix: WATER			Method Blank (ME	3) Report	Laboratory Control Spike (LCS) and Laboratory Control Spike Duplicate (DCS) Report						
					Spike Concentration	Spike Re	covery (%)	Recove	nry Limits(%)	RP	D (%)
Method: Compound	CAS Number	LOR	Unit	Result		LCS	DCS	Low	High	Value	Control Limit
EA/ED: Physical and Aggregate Properties (QC	Lot: 6387316)							•			
ED037: Total Alkalinity as CaCO3		1	mg/L	<1	50 mg/L	101		95.0	105		
				<1	2000 mg/L	99.9		95.0	105		
EA/ED: Physical and Aggregate Properties (QC	Lot: 6397988)										
EA025: Suspended Solids (SS)		0.5	mg/L	<0.5	10 mg/L	88.0		85.0	115		
ED/EK: Inorganic Nonmetallic Parameters (QC L	Lot: 6376335)										
EK071K: Reactive Phosphorus as P	14265-44-2	0.01	mg/L	<0.01	0.5 mg/L	98.4		92.4	106		
ED/EK: Inorganic Nonmetallic Parameters (QC L	Lot: 6383239)										
ED041K: Sulphate as SO4 - Turbidimetric		1	mg/L	<1	5 mg/L	105		89.2	112		
ED/EK: Inorganic Nonmetallic Parameters (QC L	Lot: 6383240)						_				
ED045K: Chloride	16887-00-6	1	mg/L	<1	10 mg/L	103		90.8	106		
ED/EK: Inorganic Nonmetallic Parameters (QC L	Lot: 6392947)										
EK055K: Ammonia as N	7664-41-7	0.01	mg/L	<0.01	0.5 mg/L	100.0		87.3	110		
ED/EK: Inorganic Nonmetallic Parameters (QC L	Lot: 6396410)										
EK086: Sulphite as SO3 2-	14265-45-3	2	mg/L	<2							
ED/EK: Inorganic Nonmetallic Parameters (QC L	Lot: 6400685)										
EK061A: Total Kjeldahl Nitrogen as N		0.1	mg/L	<0.1	0.5 mg/L	110		85.0	115		
EP: Aggregate Organics (QC Lot: 6374570)											
EP030: Biochemical Oxygen Demand			mg/L		198 mg/L	97.6		80.9	119		

7 of 9

Client : ACUMEN LABORATORY AND TESTING LIMITED

Work Order

HK2506084





: 8 of 9

Client : ACUMEN LABORATORY AND TESTING LIMITED

Work Order HK2506084



## Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Report

Matrix: WATER					Matrix Spi	ike (MS) and Matn	ix Spike Duplic	ate (MSD) Re	port	
				Spike	Spike Re	ecovery (%)	Recovery	Limits (%)	RPD	) (%)
Laboratory sample ID	Sample ID	Method: Compound	CAS Number	Concentration	MS	MSD	Low	High	Value	Control Limit
ED/EK: Inorgani	c Nonmetallic Parameters (QC Lot: 6376	3335)								
HK2506046-003	Anonymous	EK071K: Reactive Phosphorus as P	14265-44- 2	0.5 mg/L	97.0		75.0	125		
ED/EK: Inorgani	c Nonmetallic Parameters (QC Lot: 6383	3239)								
HK2506051-002	Anonymous	ED041K: Sulphate as SO4 - Turbidimetric		5 mg/L	90.3		67.2	118		
ED/EK: Inorgani	c Nonmetallic Parameters (QC Lot: 6383	3240)								
HK2506318-006	Anonymous	ED045K: Chloride	16887-00- 6	5 mg/L	88.3		65.2	115		
ED/EK: Inorgani	c Nonmetallic Parameters (QC Lot: 6392	2947)								
HK2507113-004	Anonymous	EK055K: Ammonia as N	7664-41-7	50 mg/L	120		67.6	134		
ED/EK: Inorgani	c Nonmetallic Parameters (QC Lot: 6400	0685)								
HK2506084-001	WM1	EK061A: Total Kjeldahl Nitrogen as N		0.5 mg/L	95.9		67.9	139		
EP: Aggregate 0	Organics (QC Lot: 6383737)									
HK2505688-001	Anonymous	EP005: Total Organic Carbon		25 mg/L	99.1		73.6	121		
EP: Aggregate 0	Organics (QC Lot: 6399835)									
HK2506084-001	WM1	EP026C: Chemical Oxygen Demand		10 mg/L	100		72.4	125		
EG: Metals and	Major Cations - Total (QC Lot: 6376238)									
HK2505948-001	Anonymous	EG020: Cadmium	7440-43-9	5 μg/L	98.1		75.0	125		
		EG020: Copper	7440-50-8	50 μg/L	102		75.0	125		
		EG020: Lead	7439-92-1	50 μg/L	95.6		75.0	125		
		EG020: Manganese	7439-96-5	50 μg/L	99.0		75.0	125		
		EG020: Nickel	7440-02-0	50 μg/L	102		75.0	125		
		EG020: Zinc	7440-66-6	50 μg/L	98.5		75.0	125		
EG: Metals and	Major Cations - Total (QC Lot: 6376241)				ı	ı				
HK2506084-001	WM1	EG032: Calcium	7440-70-2	2000 μg/L	103		75.0	125		
		EG032: Iron	7439-89-6	2000 μg/L	102		75.0	125		
		EG032: Magnesium	7439-95-4	2000 μg/L	92.5		75.0	125		
		EG032: Potassium	7440-09-7	2000 μg/L	102		75.0	125		

: 9 of 9

Client

ACUMEN LABORATORY AND TESTING LIMITED

Work Order


HK2506084


Matrix: WATER		Matrix Spike (MS) and Matrix Spike Duplicate (MSD) Report								
				Spike	Spike Re	ecovery (%)	Recovery L	Limits (%)	RPD	(%)
Laboratory	Sample ID	Method: Compound	CAS Number	Concentration	MS	MSD	Low	High	Value	Control
sample ID										Limit
EG: Metals and I	Major Cations - Total (QC Lot: 6376241)	- Continued								
HK2506084-001	WM1	EG032: Sodium	7440-23-5	2000 μg/L	# Not		75.0	125		
					Determined					





# Appendix G Graphical Presentations

# Air Quality













# **Noise**








Water Quality




















## Appendix H Notification of Environmental Quality Limits Exceedance

## **Notification of Environmental Quality Limits Exceedance**

## **Air Quality Monitoring - Construction Dust**

		1-ł	nr TSP Exce	edance Co	unt	24-hr TSP Exceedance Count					
Dust Level		Reportir	ng period		ate project date	Reportir	ng period	Accumulate project to date			
Station	Exceedance	Project related	Non- project related	Project related	Non- project related	Project related	Non- project related	Project related	Non- project replated		
0.044	Action	0	0	0	0	0	0	0	2		
AM1	Limit	0	0	0	0	0	0	0	3		
A N 4 O	Action	0	0	0	0	0	0	0	0		
AM2	Limit	0	0	0	0	0	0	0	0		
A N 4 O	Action	0	0	0	0	0	0	0	4		
AM3	Limit	0	0	0	0	0	0	0	3		

## **Noise Monitoring**

		LAed	LAeq (30mins) Exceedance Count										
Noise Monitoring	Level	Reportir	ng period	Accumulate project to date									
Station	Exceedance	Project related	Non- project related	Project related	Non- project related								
NINAA -	Action	0	0	0	0								
NM1a	Limit	0	0	0	0								
NIMO-	Action	0	0	0	0								
NM2a	Limit	0	0	0	0								

## **Notification of Environmental Quality Limits Exceedance**

## **Surface Water Monitoring**

Surface								Ex	ceedar	nce Count								
Water					<b>eport</b> ir	ng perio	od			Accumulate project to date								
Quality Monitoring	Exceedance		Project related			No	Non-project replated				Project related				Non-project replated			
Station		DO	рН	Turb	SS	DO	рН	Turb	SS	DO	рН	Turb	SS	DO	рН	Turb	SS	
10/0.44	Action	0	0	0	0	0	0	0	0	0	0	0	0	1	0	0	0	
WM1	Limit	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
\A/\AQ	Action	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
WM2	Limit	0	0	0	0	0	0	0	0	0	0	1	0	0	0	0	0	

#### Remarks:

- 1. "DO" equal to Dissolved Oxygen
- 2. "Turb" equal to Turbidity
- 3. "SS" equal to Suspended Solids

## Landfill Gas (LFG) Monitoring

		Exceedance Count													
LFG	Lavet	Reporting period							Accumulate project to date						
Monitoring Station Level Exceedance		Project related			Non-project replated			Project related			Non-project replated				
		CH <sub>4</sub>	CO <sub>2</sub>	O <sub>2</sub>	CH <sub>4</sub>	CO <sub>2</sub>	O <sub>2</sub>	CH <sub>4</sub>	CO <sub>2</sub>	O <sub>2</sub>	CH <sub>4</sub>	CO <sub>2</sub>	O <sub>2</sub>		
Portion A +50 mpD to	Action	0	0	0	0	0	0	0	0	0	0	0	0		
+70 mpD Platform	Limit	0	0	0	0	0	0	0	0	0	0	0	0		
Portion	Action	0	0	0	0	0	0	0	0	0	0	0	0		
B2/E1	Limit	0	0	0	0	0	0	0	0	0	0	0	0		

# Appendix I Wind Data

	1	
Date & Time	Wind Speed (m/s)	Wind Direction (Degree)
(YYYYMMBB_HHMM) 20250201_0003	0.7	157
20250201_0003	0.1	163
20250201_0023	1	43
20250201_0033	0.1	251
20250201_0043	0.4	44
20250201_0053	0.1	129
20250201_0103	0.3	115
20250201_0113	0.1	164
20250201_0123	0.1	287
20250201_0133	0.1	276
20250201_0143	0.1	51
20250201_0153	0.1	195
20250201_0203	0.1	122
20250201 0213	0.1	174
20250201 0223	0.1	116
20250201_0233	0.1	169
20250201 0243	0.1	126
20250201 0253	0.1	162
20250201 0303	0.1	42
20250201_0313	0.1	127
20250201 0323	0.1	158
20250201 0333	0.1	147
20250201_0343	0.1	0
20250201 0353	0.1	145
20250201_0303	0.1	161
20250201_0413	0.1	113
20250201_0423	0.1	152
20250201_0433	0.1	124
20250201_0443	0.1	288
20250201_0453	0.1	112
20250201_0503	0.1	111
20250201_0513	0.1	260
20250201_0523	0.1	148
20250201_0533	0.1	145
20250201_0543	0.1	200
20250201_0553	0.1	244
20250201_0603	0.1	162
20250201_0613	0.1	122
20250201_0623	0.1	49
20250201_0633	0.1	12
20250201_0643	0.1	316
20250201_0653	0.1	307
20250201_0703	0.1	163
20250201_0713	0.3	109
20250201_0723	0.1	292
20250201_0733	0.1	25
20250201_0743	0.1	352
20250201_0753	2.6	332
20250201_0803	1.4	284
20250201_0813	0.4	319
20250201_0823	0.9	308
20250201_0833	0.1	312
20250201_0843	0.5	31
20250201_0853	0.3	110
20250201_0903	0.1	272
20250201_0913	0.2	52
20250201_0923	1.7	167
20250201_0933	0.4	87
20250201_0943	1.3	121
20250201_0953	0.2	74
20250201_1003	0.2	50
20250201_1013	0.1	54
20250201_1023	0.1	9
20250201_1033	0.1	334
20250201_1043	0.1	24
20250201_1053	0.1	57
20250201_1103	0.1	186
20250201_1113	0.1	12
20250201_1123	0.3	49
20250201_1133	0.1	141
20250201_1143	0.2	177
20250201_1153	0.8	109

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250201_1203	0.1	89
20250201_1213	0.1	129
20250201_1223	0.1	21
20250201_1233	0.1	308
20250201_1243	0.1	74
20250201_1253	0.1	2
20250201_1203	0.1	73
20250201_1303	0.1	79
20250201_1313	1.7	89
20250201_1323	1.7	127
20250201_1333	0.1	352
20250201_1353 20250201 1403	0.1 2.3	21 99
20250201_1403	0.9	119
20250201_1413	0.9	109
	0.1	187
20250201_1433		·
20250201_1443	0.1	103
20250201_1453	0.6	124
20250201_1503	0.1	214
20250201_1513	0.1	50
20250201_1523	0.1	23
20250201_1533	0.4	113
20250201_1543	0.2	101
20250201_1553	0.1	340
20250201_1603	0.2	158
20250201_1613	0.1	217
20250201_1623	0.6	171
20250201_1633	0.1	317
20250201_1643	0.7	140
20250201_1653	0.8	154
20250201_1703	0.4	91
20250201_1713	0.3	133
20250201_1723	0.1	110
20250201_1733	0.1	93
20250201_1743	0.1	80
20250201_1753	0.1	169
20250201_1803	0.1	157
20250201_1813	0.1	89
20250201_1823	0.1	313
20250201_1833	0.1	155
20250201_1843	0.1	89
20250201_1853	0.1	136
20250201_1903	0.1	136
20250201_1913	0.1	101
20250201_1923	0.1	97
20250201_1933	0.1	70
20250201_1943	0.1	17
20250201_1953	0.1	138
20250201_2003	0.1	25
20250201_2013	0.1	151
20250201_2023	0.1	151
20250201_2033	0.1	151
20250201_2043	0.1	276
20250201_2053	0.1	117
20250201_2103	0.1	157
20250201_2113	0.1	220
20250201_2123	0.1	146
20250201_2133	0.1	112
20250201_2143	0.1	138
20250201_2153	0.1	138
20250201_2203	0.1	132
20250201_2213	0.1	132
20250201_2223	0.1	59
20250201_2233	0.1	59
20250201_2243	0.1	145
20250201_2253	0.1	145
20250201_2303	0.1	195
20250201 2313	0.1	159
20250201 2323	0.1	204
20250201_2333	0.2	158
20250201_2343	0.1	156
20250201_2353	0.1	51

	1	
Date & Time	Wind Speed (m/s)	Wind Direction (Degree)
(YYYYMMBB_HHMM) 20250202_0003	0.1	82
20250202_0003	0.1	155
20250202_0023	0.2	183
20250202_0033	0.2	141
20250202_0043	0.1	147
20250202_0053	0.1	283
20250202_0103	0.1	84
20250202_0113	0.1	13
20250202_0123	0.2	250
20250202_0133	2.3	342
20250202_0143	1.2	313
20250202_0153	1	107
20250202_0203	0.1	201
20250202_0213	0.1	319
20250202_0223	0.1	13
20250202_0233	0.5	299
20250202_0243	0.3	350
20250202_0253	0.6	39
20250202_0303	2.7	47
20250202_0313	0.4	48
20250202_0323	0.1	45
20250202_0333	0.8	342
20250202_0343	2.2	5
20250202_0353	1	59
20250202_0403	0.2	35
20250202_0413	0.2	348
20250202_0423	1.4	351
20250202_0433	1.5	50
20250202_0443	0.5	121
20250202_0453	2.1	18
20250202_0503	0.1	50
20250202_0513	1.5	28
20250202_0523	0.4	349
20250202_0533	1.9	22
20250202_0543	0.6	310
20250202_0553	0.6	324
20250202_0603	1.3	55
20250202_0613	0.9	30
20250202_0623	0.1	151
20250202_0633	0.1	341
20250202_0643	1	81
20250202_0653	0.9	55
20250202_0703	0.2	18
20250202_0713	2.5	29
20250202_0723	0.2	134
20250202_0733	0.1	58
20250202_0743	0.1	306
20250202_0753	1.5	285
20250202_0803	0.2	45
20250202_0813	1	43
20250202_0823	0.1	36
20250202_0833	0.7	7
20250202_0843	0.1	170
20250202_0853	1.2	47
20250202_0903	0.3	100
20250202_0913	3.5	33
20250202_0923	0.2	1
20250202_0933	0.2	12
20250202_0943	0.3	320
20250202_0953	0.4	320
20250202_1003	0.1	65
20250202_1013	2.8	3
20250202_1023	0.4	10
20250202_1033	0.1	313
20250202_1043	0.1	308
20250202_1053	0.9	330
20250202_1103	1.1	81
20250202_1113	0.1	206
20250202_1123	0.1	68
20250202_1133	0.5	45
20250202_1143	0.2	253
20250202_1153	0.1	233

Date & Time	Wind Speed (m/s)	Wind Direction (Degree)
(YYYYMMBB_HHMM)	willia speea (m/s)	vviila Direction (Degree)
20250202_1203	0.1	10
		96
20250202_1213	0.1	**
20250202_1223	0.1	51
20250202_1233	0.1	35
20250202_1243	0.1	53
20250202_1253	0.6	12
20250202_1303	0.1	46
20250202_1313	0.1	39
20250202_1323	1	45
20250202_1333	2.1	129
20250202_1343	0.3	3
20250202_1353	0.7	227
20250202_1403	0.7	63
20250202_1413	2.3	45
20250202_1423	0.1	178
20230202_1423		
20250202_1433	1.9	136
20250202_1443	1.9	171
20250202_1453	0.1	153
20250202_1503	0.4	87
20250202_1505		
20250202_1513	0.4	155
20250202_1523	0.1	173
20250202_1533	0.1	193
20250202 1543	0.1	189
20250202_1545	0.1	226
20250202_1603	0.1	306
20250202_1613	0.8	58
20250202 1623	0.4	61
20250202_1633	1.1	41
20230202_1033		
20250202_1643	0.1	40
20250202_1653	0.1	245
20250202_1703	0.1	189
20250202_1713	0.2	324
20250202_1723	0.2	154
20250202_1733	0.1	155
20250202_1743	0.1	51
20250202_1753	0.1	347
		21
20250202_1803	0.1	
20250202_1813	0.3	66
20250202_1823	0.5	6
20250202_1833	0.4	116
20250202_1843	1.8	151
20250202_1853	1.6	58
20250202_1903	0.8	148
20250202_1913	3.7	110
20250202_1923	0.2	169
20250202_1933	2.5	134
20250202_1943	0.4	72
20250202_1953	0.2	203
20250202_2003	0.5	155
20250202_2013	0.2	327
20250202_2023	0.1	53
20250202_2033	0.8	63
20250202_2043	0.8	322
20250202 2053	0.3	74
20250202 2103	0.1	0
20250202_2113	0.6	33
20250202_2123	5.3	41
20250202_2133	0.1	315
20250202_2143	0.1	131
20250202_2143	0.2	338
20250202_2203	0.5	61
20250202_2213	2.2	30
20250202 2223	0.1	23
20250202_2223	0.2	348
20250202_2243	0.1	8
20250202_2253	0.9	343
20250202 2303	0.1	266
20250202_2313	0.1	32
	0.2	34
20250202_2333	0.1	35
20250202_2343	0.1	176
20250202_2353	0.2	125
	U	123

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250203_0003	0.1	196
20250203_0013	0.2	74
20250203_0023	0.1	347
20250203_0033 20250203_0043	0.1 0.1	57 101
20250203_0043	0.1	101 346
20250203_0033	0.1	353
20250203_0103	0.1	39
20250203_0123	0.1	7
20250203 0133	0.1	15
20250203_0143	0.1	268
20250203_0153	0.1	65
20250203_0203	0.1	155
20250203_0213	0.1	52
20250203_0223	0.1	182
20250203_0233	0.1	141
20250203_0243	0.1	287
20250203_0253	0.1	259
20250203_0303	0.1	154
20250203_0313 20250203_0323	0.1	153 194
20250203_0323	0.1	81
20250203_0343	0.1	41
20250203_0353	0.1	315
20250203_0403	0.1	175
20250203_0413	1.8	286
20250203_0423	0.1	73
20250203_0433	0.1	307
20250203_0443	0.3	339
20250203_0453	0.1	267
20250203_0503	0.1	305
20250203_0513	0.5	317
20250203_0523	0.1	27
20250203_0533 20250203_0543	0.1 0.1	41 149
20250203_0553	0.1	145
20250203_0503	0.1	168
20250203_0613	0.1	156
20250203_0623	0.1	316
20250203_0633	0.1	132
20250203_0643	0.1	251
20250203_0653	0.1	107
20250203_0703	0.1	104
20250203_0713	0.1	291
20250203_0723	0.1	66
20250203_0733	0.5	350
20250203_0743	0.1	6
20250203_0753 20250203_0803	0.1	339 41
20250203_0803	0.1	50
20250203_0813	0.1	151
20250203_0823	0.1	51
20250203_0843	0.1	158
20250203_0853	0.1	171
20250203_0903	0.6	150
20250203_0913	0.1	101
20250203_0923	0.2	326
20250203_0933	0.1	14
20250203_0943	0.8	273
20250203_0953	0.4	20
20250203_1003	2.5	332
20250203_1013	0.2	337
20250203_1023	0.4	295
20250203_1033 20250203_1043	0.1	300 248
20250203_1043	0.1	118
20250203_1033	0.5	296
20250203_1103	0.2	276
20250203_1123	0.2	35
20250203_1133	1	323
20250203_1143	0.4	335
	1.7	60

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250203_1203	0.1	317
20250203_1213	0.3	345
20250203_1223	0.2	327
20250203_1233	0.1	98
20250203_1243	1	124
20250203_1253	0.2	253
20250203_1303	0.1	30
20250203_1313	2	36
20250203_1323	1.7	36
20250203_1333	0.8	46
20250203_1343	0.2	27
20250203_1353	1.3	85
20250203_1403	0.3	89
20250203_1413	0.2	144
20250203_1423	1.2	155
20250203_1433	0.2	154
20250203_1443	2.4	77
20250203_1453	1.4	75
20250203_1503	1.7	141
20250203_1513	0.6	111
20250203_1523	0.3	72
20250203_1533	0.1	113
20250203_1543	2.9	57
20250203_1553	0.8	27
20250203_1603	0.6	5
20250203_1613	0.3	54
20250203_1623	0.1	45
20250203_1633	0.1	62
20250203_1643	0.8	54
20250203_1653	0.1	182
20250203_1703	1.3	126
20250203_1713	0.1	81
20250203_1723	0.1	65
20250203_1733	1.5	35
20250203_1743	0.1	5
20250203_1753	0.2	114
20250203_1803	0.1	72
20250203_1813	1.3	335
20250203_1823	0.1	22
20250203_1833	0.1	121
20250203_1843	0.6	320
20250203_1853	0.1	62
20250203_1903	0.2	12 47
20250203_1913 20250203_1923	0.1	303
20250203_1923	0.1	59
	0.1	343
20250203_1943 20250203_1953	0.3 0.3	343 327
20250203_1953	0.3	148
20250203_2003	0.1	126
20250203_2013	0.1	156
20250203_2023	0.1	73
20250203_2033	0.1	135
20250203_2043	0.1	270
20250203_2103	0.1	241
20250203_2113	0.1	278
20250203_2123	0.1	56
20250203_2133	0.1	70
20250203_2143	0.2	290
20250203_2153	0.1	49
20250203_2203	1.4	290
20250203_2213	0.2	60
20250203_2223	0.5	291
20250203_2233	0.1	9
20250203_2243	0.1	336
20250203_2253	3.7	18
20250203_2303	0.7	321
20250203_2313	0.1	182
20250203_2323	0.5	271
20250203_2333	1.7	306
20250203_2343	0.1	198
20250203_2353	7.8	264

0.07	1	
Date & Time (YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250204_0003	0.1	328
20250204_0013	0.1	178
20250204_0023	0.2	52
20250204_0033	0.5	50
20250204_0043	1.4	82
20250204_0053	0.1	238
20250204_0103	0.8	145
20250204_0113	0.1	70
20250204_0123	0.1	269
20250204_0133	0.1	317
20250204_0143	4.1	26
20250204_0153	0.2	251
20250204_0203	0.5	314
20250204_0213	0.6	113
20250204_0223	2.2	267
20250204_0233	1.4	349
20250204_0243 20250204_0253	0.3	106 149
20250204_0253	0.3	59
20250204_0303	0.1	37
20250204_0313	0.2	265
20250204_0323	0.2	47
20250204_0333	0.4	287
20250204_0343	1.2	301
20250204_0333	0.6	325
20250204_0403	0.3	353
20250204_0423	0.1	349
20250204_0433	0.2	328
20250204_0443	0.5	310
20250204_0453	0.2	261
20250204_0503	0.9	269
20250204_0513	0.1	350
20250204_0523	0.1	298
20250204_0533	0.1	59
20250204_0543	0.3	44
20250204_0553	0.1	344
20250204_0603	0.1	300
20250204_0613	0.2	320
20250204_0623	0.3	57
20250204_0633	0.7	290
20250204_0643	0.7	65
20250204_0653	0.1	301
20250204_0703	0.1	251
20250204_0713	0.2	285
20250204_0723	0.1	55
20250204_0733	0.1	23
20250204_0743	0.1	40 44
20250204_0753 20250204_0803	0.2 0.1	279
20250204_0803	0.1	281
20250204_0813	0.1	43
20250204_0833	0.1	307
20250204_0843	0.1	314
20250204_0853	0.2	131
20250204_0903	0.2	17
20250204_0913	0.1	65
20250204_0923	0.1	45
20250204_0933	1.6	52
20250204_0943	0.9	321
20250204_0953	1.1	324
20250204_1003	2.3	76
20250204_1013	0.5	51
20250204_1023	0.2	344
20250204_1033	0.1	340
20250204_1043	0.4	188
20250204_1053	0.1	350
20250204_1103	0.5	50
20250204_1113	0.4	342
20250204_1123	0.1	192
20250204_1133	1.8	53
20250204_1143	2.7	19
20250204_1153	0.8	155

Date & Time	Wind Spood (m/s)	Wind Direction (Degree)
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250204_1203	0.2	350
		300
20250204_1213	0.5	
20250204_1223	0.2	76
20250204_1233	0.3	301
20250204_1243	3	296
20250204_1253		297
	1.6	
20250204_1303	1.3	47
20250204_1313	0.9	38
20250204_1323	0.1	113
20250204_1333	2	91
20250204_1343	0.4	333
20250204_1353	0.7	283
20250204_1403	0.8	148
20250204_1413	0.6	35
20250204_1423	0.2	351
20230204_1423		
20250204_1433	0.1	325
20250204_1443	3.1	98
20250204_1453	1.7	26
20250204_1503	0.1	316
20250204_1513	0.1	138
20250204_1523	0.2	154
20250204_1533	0.1	158
20250204 1543	0.1	291
20250204_1553	0.4	122
20250204_1603	0.4	183
20250204_1613	0.1	181
20250204_1623	0.1	28
20250204_1633	0.1	292
20250204_1643	0.1	49
20250204_1653	0.1	162
20250204_1703	0.3	308
20250204_1713	0.3	173
20250204_1723	0.2	123
20250204_1733	0.1	76
20250204_1743	0.1	96
20250204_1753	0.1	343
20250204_1803		32
	0.1	
20250204_1813	0.1	39
20250204_1823	0.1	80
20250204_1833	0.1	79
20250204_1843	0.1	111
20250204_1853	0.1	201
20250204_1903	0.1	163
20250204_1913	0.1	125
20250204_1923	0.1	129
20250204_1933	0.1	117
20250204_1943	0.1	116
20250204_1953	0.1	155
20250204_2003	0.1	154
20250204_2013	0.1	119
	0.1	
20250204_2023	-	141
20250204_2033	0.1	110
20250204_2043	0.1	93
20250204 2053	0.1	151
20250204 2103	0.1	70
20250204_2113	0.1	136
20250204_2123	0.1	140
20250204_2133	0.1	60
20250204_2143	0.1	88
20250204_2153	0.1	12
20250204_2203	0.1	308
20250204_2213	0.1	101
20250204 2223	0.1	117
20250204_2223	0.1	99
20250204_2243	0.1	58
20250204_2253	0.1	289
20250204 2303	0.1	290
20250204_2313	0.1	84
		62
	0.1	
20250204_2333	0.1	145
20250204_2343	0.1	124
20250204_2353	0.2	165
20230201_2333	U.2	103

Date & Time	1	
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250205_0003	0.1	129
20250205_0013	0.1	123
20250205_0023	0.1	137
20250205_0033	0.1	126
20250205_0043	0.1	169
20250205_0053	0.1	131
20250205_0103	0.1	246
20250205_0113	0.1	153
20250205_0123	0.1	301
20250205_0133 20250205_0143	0.1 0.1	313 131
20250205_0143	0.1	123
20250205_0133	0.1	103
20250205_0205	0.1	25
20250205 0223	0.1	144
20250205_0233	0.1	284
20250205_0243	0.1	191
20250205_0253	0.1	253
20250205_0303	0.1	119
20250205_0313	0.1	184
20250205_0323	0.1	298
20250205_0333	0.1	88
20250205_0343	0.1	218
20250205_0353	0.1	154
20250205_0403	0.1	74
20250205_0413	0.1	251
20250205_0423 20250205_0433	0.1	14 85
20250205_0443	0.1 0.1	47
20250205_0443	0.1	123
20250205_0503	0.1	144
20250205_0503	0.1	348
20250205_0523	0.1	165
20250205_0533	0.1	134
20250205_0543	0.1	81
20250205_0553	0.1	132
20250205_0603	0.1	159
20250205_0613	0.1	340
20250205_0623	0.1	244
20250205_0633	0.1	111
20250205_0643	0.1	122
20250205_0653	0.1	345
20250205_0703	0.1	345
20250205_0713	0.1	348
20250205_0723 20250205_0733	0.1 0.1	316 145
20250205_0743	0.1	155
20250205_0743	0.1	159
20250205_0793	0.2	145
20250205_0813	0.1	116
20250205_0823	0.1	122
20250205_0833	0.1	151
20250205_0843	0.1	317
20250205_0853	0.1	130
20250205_0903	0.1	96
20250205_0913	0.3	288
20250205_0923	0.1	54
20250205_0933	0.5	128
20250205_0943	0.1	42
20250205_0953	0.2	280
20250205_1003	0.7	153
20250205_1013	0.1	151
20250205_1023	0.1	205 131
20250205_1033	0.2 0.1	332
20250205_1043 20250205_1053	0.1	256
20250205_1033	0.1	334
20250205_1103	1.1	342
20250205_1123	0.4	44
20250205_1133	0.5	69
20250205_1143	0.4	77
20250205_1153	0.6	2

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250205_1203	1.8	312
20250205_1213	1.8	36
20250205_1223	0.1	268
20250205_1233	1.8	26
20250205_1243	0.1	260
20250205_1253	0.9	57
20250205_1303	0.6	53
20250205_1313	0.2	28
20250205_1313	0.1	23
20250205_1323	0.1	342
20250205_1343	0.4	58
20250205_1353	0.2	322
20250205_1333	0.3	332
20250205_1403	0.1	69
20250205_1413	1.1	45
20250205_1423	0.1	345
	0.7	46
20250205_1443		46
20250205_1453	0.2	·
20250205_1503	0.1	86
20250205_1513	0.3	319
20250205_1523	0.8	14
20250205_1533	0.4	350
20250205_1543	0.1	134
20250205_1553	0.5	9
20250205_1603	0.2	354
20250205_1613	0.1	23
20250205_1623	0.2	346
20250205_1633	0.1	153
20250205_1643	0.6	61
20250205_1653	1.5	64
20250205_1703	0.2	2
20250205_1713	0.1	33
20250205_1723	0.2	23
20250205_1733	0.1	334
20250205_1743	0.1	332
20250205_1753	0.1	91
20250205_1803	0.1	190
20250205_1813	0.1	81
20250205_1823	0.1	63
20250205_1833	0.1	95
20250205_1843	0.1	117
20250205_1853	0.1	172
20250205_1903	0.1	95
20250205_1913	0.1	98
20250205_1923	0.2	143
20250205_1933	0.1	85
20250205_1943	0.4	65
20250205_1953	0.1	51
20250205_2003	0.1	127
20250205_2013	0.1	42
20250205_2023	0.1	292
20250205_2033	0.1	84
20250205_2043	0.1	186
20250205_2053	0.1	93
20250205_2103	0.1	92
20250205_2113	0.1	131
20250205_2123	0.1	33
20250205_2133	0.1	136
20250205_2143	0.1	69
20250205_2153	0.1	157
20250205_2203	0.1	100
20250205_2213	0.1	4
20250205_2223	0.1	303
20250205_2233	0.1	294
20250205_2243	0.1	135
20250205_2253	0.1	86
20250205_2303	0.1	134
20250205_2313	0.1	94
20250205_2323	0.1	171
20250205_2333	0.1	116
20250205_2343	0.1	131
20250205_2353	0.1	144

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250206_0003	0.1	141
20250206_0013	0.1	152
20250206_0023	0.1	127
20250206_0033	0.1	147
20250206_0043	0.1	30
20250206_0053	0.1	132
20250206_0103	0.1	277
20250206_0113	0.1	110
20250206_0123	0.1	43
20250206_0133	0.1 0.1	116 212
20250206_0143	0.1	101
20250206_0153 20250206_0203	0.1	136
20250206_0213	0.1	147
20250206_0223	0.1	158
20250206_0233	0.1	157
20250206_0243	0.1	127
20250206_0253	0.1	126
20250206_0303	0.1	140
20250206_0313	0.1	124
20250206_0323	0.1	169
20250206_0333	0.1	117
20250206_0343	0.1	117
20250206_0353	0.1	96
20250206_0403	0.1	142
20250206_0413	0.1	116
20250206_0423	0.1	119
20250206_0433	0.1	113
20250206_0443	0.1	123
20250206_0453	0.1	151
20250206_0503	0.1	181
20250206_0513	0.1	157
20250206_0523	0.1	109
20250206_0533	0.1 0.1	177 103
20250206_0543 20250206_0553	0.1	121
20250206_0533	0.1	110
20250206_0003	0.1	283
20250206_0623	0.1	87
20250206_0633	0.1	142
20250206_0643	0.1	149
20250206_0653	0.1	91
20250206_0703	0.1	219
20250206_0713	0.1	153
20250206_0723	0.1	164
20250206_0733	0.1	164
20250206_0743	0.2	328
20250206_0753	0.1	303
20250206_0803	0.1	199
20250206_0813	0.1	50
20250206_0823	0.1	267
20250206_0833	0.1	157
20250206_0843	0.1	118
20250206_0853	0.1	302
20250206_0903	0.1	87
20250206_0913	0.3	61
20250206_0923	1.4	25
20250206_0933	0.1	10
20250206_0943	0.9	335
20250206_0953	0.1	314 345
20250206_1003 20250206_1013	0.5	283
20250206_1013	0.1	283
20250206_1023	0.3	209
20250206_1033	0.1	239
20250206_1043	0.1	91
20250206_1053	0.1	293
20250206_1103	0.1	326
20250206_1113	0.1	347
20250206_1133	0.1	233
20250206_1143	0.2	336
20230200 1143		

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250206_1203	1.4	57
20250206_1213	1.5	51
20250206_1223	0.5	2
20250206_1233	0.6	84
20250206_1243	0.6	49
20250206_1253	0.7	33
20250206_1303	0.6	16
20250206_1313	0.1	91
20250206_1323	0.1	138
20250206_1333	0.1	30
20250206_1343	0.3	117
20250206_1353	0.2	306
20250206_1403	0.1	352
20250206_1413	0.1	267
20250206_1423	0.1	99
20250206_1433	0.1	16
20250206_1443	0.1	346
20250206_1453	0.8	121
20250206_1503	0.3	84
20250206_1513	0.8	85
20250206_1523	0.1	148
20250206_1533	0.1	23
20250206_1543	0.1	84
20250206_1553	0.2	99
20250206_1603	0.1	124
20250206_1613	0.1	87
20250206_1623	0.2	127
20250206_1633	0.2	125
20250206_1643	0.1	148
20250206_1653	0.1	125
20250206_1703	0.1	51
20250206_1713	0.1	138
20250206_1723	0.1	116
20250206_1733	0.1	112
20250206_1743	0.1	98
20250206_1753	0.1	290
20250206_1803	0.1	140
20250206_1813	0.1	123
20250206_1823	0.1	131
20250206_1833	0.1	128
20250206_1843	0.1	107 109
20250206_1853 20250206_1903	0.1	117
20250206_1903	0.1	314
20250206_1913	0.1	299
20250206_1923	0.1	93
20250206_1943	0.1	13
20250206_1943	0.1	69
20250206_1933	0.1	123
20250206_2003	0.1	146
20250206_2013	0.1	140
20250206_2023	0.1	137
20250206_2033	0.1	152
20250206_2053	0.1	116
20250206_2103	0.1	131
20250206_2103	0.1	161
20250206_2113	0.1	149
20250206 2133	0.1	154
20250206_2143	0.1	154
20250206_2153	0.1	139
20250206_2203	0.1	139
20250206_2213	0.1	132
20250206_2223	0.1	162
20250206_2233	0.1	137
20250206 2243	0.1	259
20250206 2253	0.1	69
20250206 2303	0.1	73
20250206_2313	0.1	70
20250206_2323	0.2	31
20250206_2333	0.1	153
20250206_2343	0.1	51
20250206_2353	0.1	40

D . 0.7	1	
Date & Time	Wind Speed (m/s)	Wind Direction (Degree)
(YYYYMMBB_HHMM) 20250207_0003	0.1	36
20250207_0003	0.1	159
20250207_0023	0.1	149
20250207_0033	0.1	167
20250207_0043	0.1	105
20250207_0053	0.1	289
20250207_0103	0.1	200
20250207_0113	0.3	307
20250207_0123	0.1	341
20250207_0133	0.1	248
20250207_0143	0.1	344
20250207_0153	0.1	213
20250207_0203	0.1	322
20250207_0213	0.1	318
20250207_0223	0.2	310
20250207_0233	0.1	182
20250207_0243	0.1	83
20250207_0253	0.1	301
20250207_0303	0.2	297
20250207_0313	0.2	33
20250207_0323	0.1	60
20250207_0333	0.2	333
20250207_0343	0.1	294
20250207_0353	0.6	276
20250207_0403	0.2	325
20250207_0413	0.1	272
20250207_0423	0.9	287
20250207_0433	0.3	220
20250207_0443	0.2	35
20250207_0453	0.1	353
20250207_0503	0.1	309
20250207_0513	0.1	245
20250207_0523	0.7	271
20250207_0533	0.1	305
20250207_0543	0.1	202
20250207_0553	0.1	31
20250207_0603	0.2	274
20250207_0613	0.1	0
20250207_0623	0.1	301
20250207_0633	1.9	348
20250207_0643	0.4	349
20250207_0653	0.6	296
20250207_0703	0.2	322
20250207_0713	0.1	27
20250207_0723	0.2	19
20250207_0733	0.1	299
20250207_0743	0.1	98
20250207_0753	0.1	155
20250207_0803	0.1	263
20250207_0813	0.7	296
20250207_0823	0.2	1
20250207_0833	0.2	35
20250207_0843	0.7	307
20250207_0853	0.2	310
20250207_0903	0.1	7
20250207_0913	0.2	26
20250207_0923	0.1	303
20250207_0933	0.5	291
20250207_0943	2.3	306
20250207_0953	2.9	300
20250207_1003	2.9	294
20250207_1013	0.4	331
20250207_1023	0.1	168
20250207_1033	0.2	1
20250207_1043	0.4	11
20250207_1053	4.4	313
20250207_1103	0.9	49
20250207_1113	0.2	315
20250207_1123	0.4	317
20250207_1133	1	6
20250207_1143	0.2	311
20250207_1153	0.3	76

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250207_1203	0.2	340
20250207_1203	0.1	258
20250207_1223	0.1	215
20250207_1233	0.1	326
20250207_1243	0.4	319
20250207_1253	0.5	309
20250207_1303	0.1	113
20250207_1313	1.5	49
20250207_1323	1.8	294
20250207_1333	0.1	296
20250207_1333	1	
20250207_1343		333.4
20250207_1353	0.9	298.7
20250207_1403	0.1	194.4
20250207_1413	0.1	83.2
20250207_1423	0.1	3.9
20250207_1433	0.6	19
20250207_1443	0.2	312
20250207_1453	0.3	270
20250207_1503	8.4	262
20250207_1513	3.5	334
20250207_1513		49
	2.9	
20250207_1533	0.1	167
20250207_1543	2.7	346
20250207_1553	0.9	50
20250207 1603	0.4	288
20250207_1613	0.3	313
20250207_1623	0.1	54
20250207_1633	0.3	126
20250207_1643	0.2	328
20250207_1653	2.4	148
20250207_1703	0.8	128
20250207_1713	0.2	141
20250207_1723	5.1	133
20250207_1733	0.4	46
20250207_1743	0.1	174
20250207_1753	0.1	199
20250207_1803	0.1	349
20250207_1813	0.1	241
20250207_1823	0.1	331
	0.2	349
20250207_1833 20250207_1843	1.1	312
20250207_1853	0.1	291
20250207_1853		
20250207_1903	0.6	8
20250207_1913	0.1	11
20250207_1923	0.1	98
20250207_1933	0.1	178
20250207_1943	0.3	104
20250207_1953	1.1	352
20250207_2003	0.4	8
20250207_2013	0.1	194
20250207_2023	0.1	92
20250207_2023	0.1	211
	0.1	58
20250207_2043		
20250207_2053	3	253
20250207_2103	0.2	157
20250207_2113	0.1	336
20250207_2123	0.1	253
20250207_2133	0.1	285
20250207_2143	0.1	34
20250207_2153	0.1	21
20250207_2203	0.1	20
20250207_2213	0.1	342
20250207_2213	0.1	318
20250207_2223		
20250207_2233	0.1	51
20250207_2243	0.2	28
20250207_2253	1.6	351
20250207_2303	0.2	3
20250207_2313	0.1	42
20250207_2323	0.2	267
20250207_2333	0.1	22
20250207_2343	0.1	54
20250207_2353	0.4	279
20230207_2333	U.4	2/3

D . 0.7	1	
Date & Time	Wind Speed (m/s)	Wind Direction (Degree)
(YYYYMMBB_HHMM) 20250208_0003	0.1	302
20250208_0013	0.2	337
20250208_0023	0.3	247
20250208_0033	0.4	328
20250208_0043	0.1	15
20250208_0053	0.6	316
20250208_0103	1.1	323
20250208_0113	0.8	32
20250208_0123	0.1	319
20250208_0133	0.2	310
20250208_0143	0.1	132
20250208_0153	1.2	285
20250208 0203	0.5	304
20250208 0213	0.6	288
20250208 0223	3.8	320
20250208 0233	0.2	16
20250208 0243	0.4	18
20250208 0253	1.1	66
20250208 0303	0.4	309
20250208 0313	1.7	297
20250208 0323	1.2	292
20250208_0333	0.1	294
20250208 0343	0.1	64
20250208 0353	0.1	297
20250208 0403	0.1	106
20250208 0413	0.5	312
20250208_0423	0.1	323
20250208_0433	0.1	124
20250208_0443	0.2	319
20250208_0453	0.1	261
20250208_0503	0.1	143
20250208_0513	0.1	32
20250208_0523	1.1	330
20250208_0533	0.2	353
20250208_0543	0.2	316
20250208_0553	1.7	328
20250208_0603	0.3	345
20250208_0613	0.1	199
20250208_0623	0.8	284
20250208_0633	0.1	341
20250208_0643	0.8	312
20250208_0653	0.6	328
20250208_0703	0.1	0
20250208_0713	0.5	264
20250208_0723	0.2	338
20250208_0733	0.1	17
20250208_0743	0.1	145
20250208_0753	0.3	336
20250208_0803	0.1	36
20250208_0813	0.9	336
20250208_0823	0.2	336
20250208_0833	0.1	65
20250208_0843	0.2	340
20250208_0853	2.2	249
20250208_0903	0.1	328
20250208_0913	1.4	338
20250208_0923	0.5	299
20250208_0933	0.2	70
20250208_0943	1.2	334
20250208_0953	3	309
20250208_1003	1.3	91
20250208_1013	0.3	323
20250208_1023	0.4	12
20250208_1033	1.9	310
20250208_1043	2.4	64
20250208_1053	0.3	136
20250208_1103	0.4	322
20250208_1113	2	284
20250208_1123	0.2	20
20250208_1133	1.8	10
20250208_1143	1.5	12
20250208_1153	0.4	299
	•	

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250208_1203	2.7	106
20250208_1213	0.3	344
20250208 1223	0.6	73
20250208 1233	1.5	74
20250208 1243	0.1	322
20250208_1253	0.6	75
20250208_1303	1.6	152
20250208_1313	0.3	205
20250208_1313	0.4	106
20250208_1333	1.6	136
20250208_1343	0.3	83
20250208_1353	0.6	50
20250208_1333	0.6	64
20250208_1403	0.1	124
20250208_1413	2.7	325
20250208_1433	0.8	44
20250208_1443	0.2	18
	0.4	·
20250208_1453	The state of the s	305 32
20250208_1503	1.8	34
20250208_1513	0.1	349
20250208_1523	0.1	
20250208_1533	0.1	43
20250208_1543	0.1	38
20250208_1553	0.1	65
20250208_1603	0.3	322
20250208_1613	0.1	109
20250208_1623	0.4	42
20250208_1633		78
20250208_1643	1.9	303
20250208_1653	0.9	309
20250208_1703	0.5	290
20250208_1713	0.1	267
20250208_1723	0.3	277
20250208_1733	0.1	94
20250208_1743	0.1	17
20250208_1753	0.2	54
20250208_1803	0.1	177
20250208_1813	0.1	75
20250208_1823	0.1	326
20250208_1833	0.1	32
20250208_1843	0.1	245
20250208_1853	0.3	296
20250208_1903	3.8	322
20250208_1913	0.3	124
20250208_1923	1.1	101
20250208_1933	0.1	55
20250208_1943	0.1	276
20250208_1953	0.1	140
20250208_2003	0.1	97
20250208_2013	0.1	77
20250208_2023	0.1	310
20250208_2033	0.1	221
20250208_2043	0.1	325
20250208_2053	0.1	183
20250208_2103	0.1	88
20250208_2113	0.1	127
20250208_2123	0.1	52
20250208_2133	0.1	192
20250208_2143	0.1	3
20250208_2153	0.1	155
20250208_2203	0.1	86
20250208_2213	0.1	124
20250208_2223	0.1	139
20250208_2233	0.1	140
20250208_2243	0.1	142
20250208_2253	0.1	51
20250208_2303	0.1	2
20250208_2313	0.1	82
20250208_2323	0.3	285
20250208_2333	0.1	59
20250208_2343	0.1	115
20250208_2353	0.3	257

(PYYMMBB HHMM) 20250290 9003 0.1 20250209 0013 0.1 69 20250209 0023 0.1 1559 20250209 0033 0.1 1559 20250209 0033 0.1 1559 20250209 0033 0.1 303 20250209 0033 0.1 303 20250209 0033 0.1 30250209 0033 0.1 30250209 0033 0.1 312 20250209 0133 0.1 136 20250209 0133 0.1 136 20250209 0133 0.1 136 20250209 0133 0.1 148 20250209 0133 0.1 148 20250209 0133 0.1 148 20250209 0133 0.1 148 20250209 0133 0.1 148 20250209 0133 0.1 148 20250209 0233 0.1 148 20250209 0233 0.1 148 20250209 0233 0.1 169 20250209 0233 0.1 20250209 0233 0.1 20250209 0233 0.1 20250209 0233 0.1 20250209 0233 0.1 20250209 0233 0.1 20250209 0233 0.1 20250209 0233 0.1 20250209 0233 0.1 20250209 0233 0.1 20250209 0233 0.1 20250209 0233 0.1 20250209 0233 0.1 20250209 0233 0.1 20250209 0233 0.1 20250209 0233 0.1 20250209 0233 0.1 20250209 0233 0.1 20250209 0233 0.1 20250209 0233 0.1 20250209 0233 0.1 20250209 0233 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209 0333 0.1 20250209	Date & Time		
20250209 0013         0.1         69           20250209 0033         0.1         169           20250209 0033         0.1         159           20250209 0033         0.1         303           20250209 013         0.1         312           20250209 013         0.1         312           20250209 013         0.1         136           20250209 0133         0.1         340           20250209 0133         0.1         148           20250209 0153         0.1         126           20250209 0203         0.1         148           20250209 0213         0.1         146           20250209 0223         0.1         148           20250209 0233         0.1         198           20250209 0233         0.1         69           20250209 0233         0.1         306           20250209 0333         0.1         306           20250209 0333         0.1         306           20250209 0333         0.1         306           20250209 0333         0.1         328           20250209 0333         0.1         328           20250209 0333         0.1         328           2025		Wind Speed (m/s)	Wind Direction (Degree)
20250209 0033		0.1	<u> </u>
20250209 0033		0.1	
20250209_0033         0.1         303           20250209_0103         0.1         312           20250209_0113         0.1         285           20250209_0123         0.1         136           20250209_0133         0.1         340           20250209_0133         0.1         148           20250209_0133         0.1         126           20250209_0133         0.1         148           20250209_0203         0.1         148           20250209_0213         0.1         146           20250209_0213         0.1         146           20250209_0233         0.1         98           20250209_0233         0.1         98           20250209_0233         0.1         98           20250209_0333         0.1         150           20250209_0333         0.1         150           20250209_0333         0.1         297           20250209_0333         0.1         297           20250209_0333         0.1         288           20250209_0333         0.1         288           20250209_0333         0.1         288           20250209_0433         0.1         288           20			
20250209_0053			
20250209 0103			
20250209 0113			
20250209 0123			
20250209 0133			
20250209 0143			
20250209 0.153			
20250209   2023			
20250209_0213			
20250209_0223	20250209_0203		
20250209_0243			
20250209_0243			
20250209_0253			
20250209_0303			
20250209_0313			
20250209_0323			
20250209 0333			
20250209 0343			
20250209_0403			
20250209_0403			
20250209_0413			
20250209_0433			
20250209_0443			
20250209_0443			
20250209_0453			
20250209_0513			
20250209_0513			
20250209_0533			
20250209_0533			
20250209_0533			
20250209 0653   0.1			
20250209_0603			
20250209_0613			
20250209_0623			
20250209_0633			
20250209_0643			
20250209_0653			
20250209_0703			
20250209_0713         0.1         117           20250209_0723         0.1         41           20250209_0733         0.1         129           20250209_0733         0.1         135           20250209_0783         0.1         130           20250209_0803         0.1         140           20250209_0813         0.1         120           20250209_0823         0.1         122           20250209_0833         0.1         134           20250209_0833         0.1         79           20250209_0853         0.1         304           20250209_0903         0.3         31           20250209_0913         0.4         7           20250209_0923         0.3         135           20250209_0933         0.1         25           20250209_0943         0.1         137           20250209_0953         0.1         170           20250209_1003         0.1         131           20250209_1033         0.1         170           20250209_1033         0.1         131           20250209_1033         0.1         61           20250209_1033         0.1         76           2025020			
20250209_0733			
20250209_0743			
20250209_0743			
20250209_0753			
20250209_0803			
20250209_0813			
20250209 0823         0.1         122           20250209 0833         0.1         134           20250209 0843         0.1         79           20250209 0853         0.1         304           20250209 0903         0.3         31           20250209 0913         0.4         7           20250209 0923         0.3         135           20250209 0933         0.1         25           20250209 0993         0.1         137           20250209 0993         0.1         170           20250209 1003         0.1         131           20250209 1003         0.1         131           20250209 1033         0.1         76           20250209 1033         0.1         61           20250209 1043         0.2         29           20250209 1053         0.2         163           20250209 1103         0.2         213           20250209 1113         0.2         213           20250209 1113         0.2         92           20250209 1123         0.6         312           20250209 1143         0.1         280           20250209 1143         1.1         15			
20250209 0833         0.1         134           20250209 0843         0.1         79           20250209 0853         0.1         304           20250209 0903         0.3         31           20250209 0913         0.4         7           20250209 0933         0.1         25           20250209 0943         0.1         137           20250209 0953         0.1         170           20250209 1003         0.1         131           20250209 1003         0.1         131           20250209 1033         0.1         76           20250209 1033         0.1         61           20250209 1033         0.1         61           20250209 1033         0.2         29           20250209 1053         0.2         163           20250209 113         0.2         213           20250209 113         0.2         213           20250209 113         0.6         312           20250209 1143         0.6         312           20250209 1143         0.1         280           20250209 1143         1.1         15			
20250209_0843         0.1         79           20250209_0853         0.1         304           20250209_0903         0.3         31           20250209_0913         0.4         7           20250209_0923         0.3         135           20250209_0933         0.1         25           20250209_0953         0.1         170           20250209_1003         0.1         131           20250209_1013         1.5         144           20250209_1023         0.1         76           20250209_1033         0.1         61           20250209_1033         0.1         61           20250209_1053         0.2         29           20250209_1103         0.2         163           20250209_1103         0.2         163           20250209_1103         0.2         213           20250209_1103         0.2         213           20250209_1113         0.2         213           20250209_1113         0.2         92           20250209_1123         0.6         312           20250209_1133         0.1         280           20250209_1143         1.1         15		0.1	
20250209_0853         0.1         304           20250209_0903         0.3         31           20250209_0913         0.4         7           20250209_0923         0.3         135           20250209_0933         0.1         25           20250209_0953         0.1         137           20250209_1003         0.1         170           20250209_1003         0.1         131           20250209_1033         1.5         144           20250209_1033         0.1         76           20250209_1033         0.1         61           20250209_1033         0.2         29           20250209_1053         0.2         163           20250209_1103         0.2         213           20250209_1113         0.2         213           20250209_1123         0.6         312           20250209_1133         0.1         280           20250209_1143         1.1         15			
20250209_0913         0.4         7           20250209_0923         0.3         135           20250209_0933         0.1         25           20250209_0953         0.1         137           20250209_1003         0.1         131           20250209_1013         1.5         144           20250209_1023         0.1         76           20250209_1033         0.1         61           20250209_1033         0.1         61           20250209_1053         0.2         29           20250209_1103         0.2         163           20250209_1103         0.2         213           20250209_1113         0.2         213           20250209_1123         0.6         312           20250209_1133         0.1         280           20250209_1143         1.1         15	20250209_0853	0.1	304
20250209_0913         0.4         7           20250209_0923         0.3         135           20250209_0933         0.1         25           20250209_0953         0.1         137           20250209_1003         0.1         131           20250209_1013         1.5         144           20250209_1023         0.1         76           20250209_1033         0.1         61           20250209_1033         0.1         61           20250209_1053         0.2         29           20250209_1103         0.2         163           20250209_1103         0.2         213           20250209_1113         0.2         213           20250209_1123         0.6         312           20250209_1133         0.1         280           20250209_1143         1.1         15	20250209_0903	0.3	31
20250209 0923         0.3         135           20250209 0933         0.1         25           20250209 0943         0.1         137           20250209 1093         0.1         170           20250209 1003         0.1         131           20250209 1013         1.5         144           20250209 1023         0.1         76           20250209 1033         0.1         61           20250209 1043         0.2         29           20250209 1053         0.2         163           20250209 1103         0.2         213           20250209 113         0.2         92           20250209 1123         0.6         312           20250209 1133         0.1         280           20250209 1143         1.1         15		0.4	7
20250209_0943	20250209_0923	0.3	135
20250209_0943		0.1	25
20250209 0993         0.1         170           20250209 1003         0.1         131           20250209 1013         1.5         144           20250209 1023         0.1         76           20250209 1033         0.1         61           20250209 1043         0.2         29           20250209 1053         0.2         163           20250209 1103         0.2         213           20250209 1113         0.2         92           20250209 1123         0.6         312           20250209 1133         0.1         280           20250209 1143         1.1         15		0.1	137
20250209_1003         0.1         131           20250209_1013         1.5         144           20250209_1023         0.1         76           20250209_1033         0.1         61           20250209_1043         0.2         29           20250209_1053         0.2         163           20250209_1103         0.2         213           20250209_1113         0.2         92           20250209_1123         0.6         312           20250209_1133         0.1         280           20250209_1143         1.1         15	20250209_0953		170
20250209_1013		0.1	131
20250209 1023     0.1     76       20250209 1033     0.1     61       20250209 1043     0.2     29       20250209 1053     0.2     163       20250209 1103     0.2     213       20250209 1113     0.2     92       20250209 1123     0.6     312       20250209 1133     0.1     280       20250209 1143     1.1     15	20250209_1013	1.5	144
20250209_1033     0.1     61       20250209_1043     0.2     29       20250209_1053     0.2     163       20250209_1103     0.2     213       20250209_1113     0.2     92       20250209_1123     0.6     312       20250209_1133     0.1     280       20250209_1143     1.1     15	20250209_1023	0.1	76
20250209_1043     0.2     29       20250209_1053     0.2     163       20250209_1103     0.2     213       20250209_1113     0.2     92       20250209_1123     0.6     312       20250209_1133     0.1     280       20250209_1143     1.1     15		0.1	61
20250209_1103     0.2     213       20250209_1113     0.2     92       20250209_1123     0.6     312       20250209_1133     0.1     280       20250209_1143     1.1     15		0.2	29
20250209_1113     0.2     92       20250209_1123     0.6     312       20250209_1133     0.1     280       20250209_1143     1.1     15	20250209_1053	0.2	163
20250209_1123     0.6     312       20250209_1133     0.1     280       20250209_1143     1.1     15	20250209_1103	0.2	
20250209_1123     0.6     312       20250209_1133     0.1     280       20250209_1143     1.1     15	20250209_1113	0.2	
20250209_1143 1.1 15	20250209_1123	0.6	
	20250209_1133	0.1	280
20250200 1152	20250209_1143	1.1	15
20230301133 0.2 50	20250209_1153	0.2	50

Date & Time	Wind Speed (m/s)	Wind Direction (Degree)
(YYYYMMBB_HHMM)		
20250209_1203	0.9	134
20250209_1213	0.4	26
20250209_1223	0.2	293
20250209_1233	0.1	4
20250209_1243	0.1	126
20250209_1253	0.1	223
		53
20250209_1303	0.2	
20250209_1313	0.1	201
20250209_1323	0.1	17
20250209_1333	0.1	194
20250209_1343	0.3	66
20250209_1353	0.1	337
20250209_1403	0.1	75
20250209_1413	1.5	277
20250209_1423	1.2	270
20250209_1433	0.1	24
20250209_1443	1.4	145
20250209_1453	0.1	337
20250209_1503	0.1	313
20250209_1513	0.1	88
20250209_1523	0.1	4
20250209_1533	0.1	118
20250209_1543	1.1	110
20250209 1553	0.5	53
20250209 1603	0.1	330
20250209_1613	0.2	345
20250209_1623	0.3	97
20250209_1633	0.1	317
20250209_1643	0.1	346
20250209_1653	0.4	252
20250209_1703	0.1	175
20250209_1713	0.1	130
20250209_1723	0.3	86
20250209_1733	0.3	82
20250209_1743	1.3	118
20250209_1753	0.2	84
20250209_1803	0.2	169
20250209_1813	0.2	124
20250209_1823	0.1	130
20250209_1833	0.2	120
20250209_1843	0.1	139
20250209 1853	0.1	15
20250209 1903	0.1	151
20250209_1913	0.1	218
20250209_1923	0.1	78
20250209_1933	0.1	177
20250209_1943	0.1	314
	1	45
20250209_2003	0.2	118
20250209_2013	0.4	159
20250209_2023	0.2	100
20250209_2033	0.2	112
	0.1	163
20250209_2053	0.1	274
20250209_2103	5.5	12
20250209 2113	0.5	60
20250209 2123	0.4	89
20250209_2133	0.1	52
20250209_2143	0.2	92
20250209_2153	0.1	248
20250209_2203	0.5	2
20250209_2213	0.1	249
20250209_2223	0.1	120
20250209_2233	0.1	176
20250209 2243	0.2	135
20250209 2253	0.1	116
20250209_2303	0.1	101
20250209_2313	0.1	94
20250209_2323	0.3	121
20250209_2333	0.1	136
20250209_2343	0.2	127
20250209_2353	0.1	103

D . 0.7		
Date & Time	Wind Speed (m/s)	Wind Direction (Degree)
(YYYYMMBB_HHMM) 20250210_0003	0.3	146
20250210_0003	0.2	311
20250210_0023	0.1	168
20250210_0033	0.1	297
20250210_0043	0.2	53
20250210_0053	0.1	57
20250210_0103	0.6	55
20250210_0113	0.3	160
20250210_0123	0.1	127
20250210_0133	0.1	83
20250210_0143	0.6	27
20250210_0153	0.4	3
20250210_0203	0.3	345
20250210_0213	0.1	1
20250210_0223	0.3	161
20250210_0233	3.5	351
20250210_0243	0.2	124
20250210_0253	0.5	65
20250210_0303	0.3	153
20250210_0313	0.8	147
20250210_0323	0.2	120
20250210_0333	0.2	143
20250210_0343	0.1	118
20250210_0353	0.1	136
20250210_0403	0.1	131
20250210_0413	0.1	123
20250210_0423	0.1	34
20250210_0433	0.2	143
20250210_0443	0.1	146
20250210_0453	0.1	290
20250210_0503	0.1	143
20250210_0513	0.1	125
20250210_0523	0.1	59
20250210_0533	0.1	148
20250210_0543	0.1	145
20250210_0553	0.1	108
20250210_0603	0.1	74
20250210_0613	0.1	350
20250210_0623	0.1	92
20250210_0633	0.1	127
20250210_0643	0.1	125
20250210_0653	0.1	187
20250210_0703	0.1	110
20250210_0713	0.1	124
20250210_0723	0.1	112
20250210_0733	0.1	124
20250210_0743	0.1	109
20250210_0753	0.1	148
20250210_0803	0.1	153
20250210_0813	0.1	138
20250210_0823	0.1	118
20250210_0833	0.1	90
20250210_0843	0.1	134
20250210_0853	0.1	48
20250210_0903	0.3	145
20250210_0913	0.1	264
20250210_0923	0.1	308
20250210_0933	0.1	96
20250210_0943	0.1	242
20250210_0953	0.1	133
20250210_1003	0.1	110
20250210_1013	0.2	330
20250210_1023	0.1	300
20250210_1033	0.3	117
20250210_1043	0.3	46
20250210_1053	0.9	51
20250210_1103	2	114
20250210_1113	0.1	52
20250210_1123	0.1	190
20250210_1133	2	65
20250210_1143	0.2	157
20250210_1153	1.1	57
		<del></del>

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250210_1203	0.1	318
	0.9	87
20250210_1213		
20250210_1223	0.2	82
20250210_1233	0.1	135
20250210_1243	0.1	338
20250210_1253	0.1	305
20250210_1303	0.1	260
20250210_1313	0.6	159
	0.1	116
20250210_1323		
20250210_1333	0.1	17
20250210_1343	1.1	164
20250210_1353	0.3	52
20250210_1403	0.2	347
20250210_1413	0.1	219
20250210_1423	0.1	41
20250210_1433	7.1	118
20250210_1443	0.5	147
20250210_1453	0.1	131
		147
20250210_1503	1.7	
20250210_1513	1.3	110
20250210_1523	3.8	152
20250210_1533	7	108
20250210_1543	2.9	122
20250210_1553	0.2	102
20250210_1603	0.5	161
20250210_1613	0.4	97
20250210_1623	1.7	163
20250210_1633	0.6	112
20250210_1643	0.1	150
20250210_1653	0.3	77
20250210_1703	0.3	98
20250210_1713	1.1	131
20250210_1723	0.1	267
20250210_1733	0.1	133
20250210_1743	0.1	157
20250210_1753	0.1	146
20250210_1803	0.1	152
20250210_1813	0.2	36
20250210_1823	0.8	166
20250210_1833	0.1	196
20250210_1843	0.1	17
20250210_1853	0.1	241
20250210_1903	0.1	181
20250210_1913	0.3	105
20250210_1923	2.3	141
20250210_1933	0.1	99
20250210_1943	0.4	170
20250210_1953	0.2	114
20250210_2003	0.1	111
20250210_2013	0.1	24
20250210_2023	0.1	274
20250210_2033	0.2	126
20250210_2043	0.2	340
20250210_2053	0.6	339
20250210_2103	0.5	67
	0.1	37
		97
20250210_2123	0.1	
20250210_2133	0.3	177
20250210_2143	0.8	110
20250210_2153	0.1	159
20250210_2203	0.3	136
20250210_2213	0.2	174
20250210_2223	0.1	253
20250210_2233	0.8	41
20250210_2243	0.4	52
20250210_2253	0.4	337
20250210_2303	0.5	108
20250210_2313	0.8	305
20250210_2323	0.6	10
20250210_2333	0.5	339
20250210_2343	0.3	37
20250210 2353	0.6	0
	1 0.0	

	1	
Date & Time	Wind Speed (m/s)	Wind Direction (Degree)
(YYYYMMBB_HHMM) 20250211_0003	1.1	29
20250211_0003	0.1	349
20250211_0023	0.1	328
20250211_0033	0.1	148
20250211_0043	0.1	45
20250211_0053	0.3	38
20250211_0103	0.2	125
20250211_0113	0.1	268
20250211_0123	0.1	172
20250211_0133	0.1	31
20250211_0143	0.1	159
20250211_0153	0.1	179
20250211_0203	0.1	145
20250211_0213	0.1	183
20250211_0223	0.1	43
20250211_0233	0.1	71
20250211_0243	0.1	46
20250211_0253	0.1	238
20250211_0303	0.3	341
20250211_0313	0.4	119
20250211_0323	1	12
20250211_0333	1	17
20250211_0343	0.2	116
20250211_0353	0.2	84
20250211_0403	0.1	64
20250211 0413	0.5	99
20250211_0423	0.1	334
20250211_0433	0.4	56
20250211_0443	1	65
20250211_0453	0.2	40
20250211_0503	0.1	22
20250211_0513	0.4	57
20250211_0523	0.1	24
20250211_0533	0.1	91
20250211_0543	0.1	246
20250211_0553	0.1	263
20250211_0603	0.1	287
20250211_0613	0.1	290
20250211_0623	0.4	110
20250211_0633	0.1	175
20250211_0643	0.1	131
20250211_0653	0.1	346
20250211_0703	0.3	326
20250211_0713	0.1	292
20250211_0723	0.1	351
20250211_0733	0.1	315
20250211_0743	0.1	76
20250211_0753	0.1	138
20250211_0803	0.1	289
20250211_0813	0.4	22
20250211_0823	0.3	322
20250211_0833	0.1	49
20250211_0843	0.1	139
20250211_0853	0.2	129
20250211_0903	0.2	103
20250211_0913	0.1	291
20250211_0923	0.7	187
20250211_0933	0.1	37
20250211_0943	0.1	219
20250211_0953	1.6	117
20250211_1003	0.1	60
20250211_1013	0.2	36
20250211_1023	0.1	119
20250211_1033	0.1	156
20250211_1043	0.1	7
20250211_1053	1.4	154
20250211_1103	1.3	85
20250211_1113	0.2	307
20250211_1123	1.3	173
20250211_1133	0.2	329
20250211_1143	4.4	163
20250211_1153	1.6	146

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250211_1203	0.8	333
20250211_1213	0.2	93
20250211_1223	0.3	344
20250211_1233	0.1	129
20250211_1243	0.1	115
20250211_1243	0.1	113
20250211_1303	0.3	348
20250211_1313	2.4	145
20250211_1323	0.1	3
20250211_1333	0.2	77
20250211_1343	0.1	133
20250211_1353	0.5	94
20250211_1403	0.1	351
20250211_1413	1.8	141
20250211_1423	0.1	124
20250211_1433	2.9	139
20250211_1443	0.4	67
20250211_1453	0.3	157
20250211_1503	0.1	136
20250211_1513	0.3	205
20250211_1523	0.1	115
20250211_1533	0.2	120
20250211_1543	0.1	99
20250211_1553	0.1	37
20250211_1603	0.6	121
20250211_1613	0.1	286
20250211_1623	0.5	99
20250211_1633	0.1	292
20250211_1643	0.1	134
20250211_1653	0.2	44
20250211_1703	0.1	328
20250211_1713	0.3	42
20250211_1723	0.3	351
20250211_1723	0.2	173
		59
	0.1	
20250211_1753	0.2	354
20250211_1803	0.1	185
20250211_1813	0.3	76
20250211_1823	0.1	59
20250211_1833	0.1	122
20250211_1843	0.2	117
20250211_1853	0.1	115
20250211_1903	0.1	98
20250211_1913	0.1	114
20250211_1923	0.3	145
20250211_1933	1.2	143
20250211_1943	0.6	82
20250211_1953	0.4	108
20250211_2003	0.5	293
20250211_2013	0.5	166
20250211_2013	0.1	305
	0.1	6
20250211_2033	0.1	84
20250211_2043		
20250211_2053	0.6	118
20250211_2103	0.1	57
20250211_2113	0.2	133
20250211_2123	0.2	257
20250211_2133	0.7	188
20250211_2143	0.5	144
20250211_2153	0.1	102
20250211_2203	0.3	140
20250211_2213	0.1	148
20250211_2223	0.1	133
20250211_2233	0.1	51
20250211_2243	0.1	111
20250211_2253	0.1	100
20250211_2233	0.1	38
20250211_2303	0.1	182
20250211_2313	0.1	218
	0.1	310
20250211_2333	0.1	74
20250211_2343		
20250211_2353	0.1	171

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250212_0003	0.1	126
20250212_0013	0.1	79
20250212_0023	0.1	235
20250212_0033	0.1	156
20250212_0043	0.1	188
20250212_0053	0.1	138
20250212_0103 20250212_0113	0.1 0.1	88 93
20250212_0113	0.4	57
20250212_0123	0.2	18
20250212_0143	0.1	85
20250212_0153	0.1	172
20250212_0203	0.3	119
20250212_0213	0.1	109
20250212_0223	0.3	143
20250212_0233	0.1	282
20250212_0243	0.1	154 115
20250212_0253 20250212_0303	0.1 0.1	115
20250212_0303	0.1	93
20250212_0313	0.1	136
20250212_0323	0.1	124
20250212_0333	0.1	130
20250212_0353	0.1	89
20250212_0403	0.1	81
20250212_0413	0.1	160
20250212_0423	0.1	60
20250212_0433	0.1	255
20250212_0443	0.1	315
20250212_0453	0.1	96
20250212_0503	0.1	114
20250212_0513	0.1	135
20250212_0523	0.1	141 142
20250212_0533 20250212_0543	0.1 0.1	88
20250212_0553	0.1	351
20250212_0603	0.1	51
20250212_0613	0.1	41
20250212_0623	0.1	336
20250212_0633	0.1	336
20250212_0643	0.1	150
20250212_0653	0.1	133
20250212_0703	0.1	341
20250212_0713	0.1	115
20250212_0723	0.1	121
20250212_0733	0.1	123
20250212_0743	0.1	145 142
20250212_0753 20250212_0803	0.1 0.1	116
20250212_0803	0.1	86
20250212_0823	0.1	125
20250212_0833	0.1	79
20250212_0843	0.1	322
20250212_0853	0.1	122
20250212_0903	0.1	93
20250212_0913	0.1	133
20250212_0923	0.1	90
20250212_0933	0.1	44
20250212_0943	0.1	48
20250212_0953	0.1	141
20250212_1003	0.1	96 145
20250212_1013 20250212_1023	0.1 0.1	145
20250212_1023	0.1	104
20250212_1033	0.1	141
20250212_1043	0.1	162
20250212_1103	0.1	336
20250212_1113	0.1	150
20250212_1123	0.1	126
20250212_1133	0.1	237
20250212_1143	0.1	246
20250212_1153	0.1	163

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250212_1203	0.1	129
20250212_1213	0.1	130
20250212 1223	0.1	95
20250212 1233	0.1	103
20250212_1243	0.1	132
20250212_1253	0.1	146
20250212_1203	0.1	122
20250212_1313	0.1	32
20250212_1313	0.1	130
20250212_1323	0.1	128
20250212_1333	0.1	111
20250212_1353 20250212_1403	0.1	141 183
20250212_1403	0.1	258
20250212_1413	0.1	258
	0.1	309
20250212_1433		
20250212_1443	0.1	264
20250212_1453	0.1	81
20250212_1503	0.1	160
20250212_1513	0.1	133
20250212_1523	0.3	129
20250212_1533	0.1	94
20250212_1543	1	99
20250212_1553	0.1	84
20250212_1603	0.1	58
20250212_1613	0.3	180
20250212_1623	0.1	53
20250212_1633	0.2	306
20250212_1643	0.1	40
20250212_1653	0.1	143
20250212_1703	0.1	154
20250212_1713	0.1	69
20250212_1723	0.1	75
20250212_1733	0.1	145
20250212_1743	0.1	133
20250212_1753	0.1	134
20250212_1803	0.1	106
20250212_1813	0.1	111
20250212 1823	0.1	114
20250212_1833	0.1	89
20250212_1843	0.1	277
20250212_1853	0.1	146
20250212_1903	0.1	121
20250212_1913	0.1	136
20250212_1923	0.1	150
20250212_1933	0.1	144
20250212_1943	0.1	114
20250212_1953	0.1	176
20250212_2003	0.2	112
20250212_2013	0.1	348
20250212_2023	0.1	101
20250212_2033	0.1	80
20250212_2043	0.1	117
20250212_2053	0.1	110
20250212_2103	0.1	87
20250212 2113	0.1	109
20250212_2123	0.1	138
20250212_2133	0.1	27
20250212_2143	0.1	39
20250212_2153	0.1	77
20250212_2203	0.1	99
20250212_2213	0.1	41
20250212_2223	0.1	248
20250212_2233	0.1	187
20250212_2243	0.1	142
20250212_2253	0.1	272
20250212_2303	0.1	130
20250212_2313	0.1	228
20250212_2323	0.1	198
20250212_2333	0.1	300
20250212_2343	0.1	79
20250212_2353	0.1	116

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250213_0003	0.1	148
20250213_0013	0.1	351
20250213_0023	0.1	351
20250213_0033	0.1	167
20250213_0043	0.1	160
20250213_0053	0.1	248
20250213_0103 20250213_0113	0.1 0.1	291 62
20250213_0113	0.1	127
20250213_0133	0.1	91
20250213_0143	0.1	338
20250213_0153	0.1	117
20250213_0203	0.1	146
20250213_0213	0.1	92
20250213_0223	0.1	37
20250213_0233	0.1	60
20250213_0243	0.1	293
20250213_0253	0.3	351
20250213_0303	1.1	315
20250213_0313	0.7	276
20250213_0323 20250213_0333	1.1 0.1	329 83
20250213_0333	0.1	60
20250213_0343	0.1	133
20250213_0333	0.1	61
20250213_0403	0.1	279
20250213_0423	0.1	347
20250213_0433	0.1	143
20250213_0443	0.8	160
20250213_0453	0.1	320
20250213_0503	0.1	119
20250213_0513	0.1	134
20250213_0523	0.1	139
20250213_0533	0.1	131
20250213_0543	0.1	134
20250213_0553 20250213_0603	0.1 0.1	277 128
20250213_0613	0.1	137
20250213_0623	0.1	151
20250213_0633	0.1	142
20250213_0643	0.1	102
20250213_0653	1.1	317
20250213_0703	0.1	83
20250213_0713	0.1	301
20250213_0723	0.4	304
20250213_0733	0.1	45
20250213_0743	0.1	51
20250213_0753	0.1	339
20250213_0803 20250213_0813	0.2 0.1	146 107
20250213_0813	0.1	171
20250213_0833	0.2	141
20250213_0843	0.1	253
20250213_0853	0.1	56
20250213_0903	0.1	292
20250213_0913	0.1	287
20250213_0923	0.1	335
20250213_0933	0.6	333
20250213_0943	0.1	64
20250213_0953	0.1	170
20250213_1003	0.1	144
20250213_1013	0.2	351 302
20250213_1023 20250213_1033	0.6	119
20250213_1033	0.1	119
20250213_1053	0.1	17
20250213_1103	0.2	135
20250213_1113	0.1	271
20250213_1123	0.1	148
20250213_1133	0.1	253
20250213_1143	0.1	334
20250213_1153	0.1	144

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250213_1203	0.1	242
20250213_1213	0.1	120
20250213_1223	0.1	125
20250213_1233	0.1	22
20250213_1243	0.1	15
20250213_1253	0.1	197
20250213_1233	0.1	114
	0.3	79
20250213_1313	1.8	
20250213_1323		119
20250213_1333	0.2	190
20250213_1343	0.1	252
20250213_1353	0.4	338 121
20250213_1403	0.1	
20250213_1413		351
20250213_1423	0.1	350
20250213_1433	0.1	351
20250213_1443	0.8	58
20250213_1453	0.4	99
20250213_1503	0.1	190
20250213_1513	0.1	119
20250213_1523	0.1	42
20250213_1533	0.2	321
20250213_1543	0.6	148
20250213_1553	0.3	142
20250213_1603	0.1	118
20250213_1613	0.3	126
20250213_1623	0.2	332
20250213_1633	0.3	63
20250213_1643	0.1	52
20250213_1653	0.2	344
20250213_1703	0.5	74
20250213_1713	0.2	34
20250213_1723	0.1	56
20250213_1733	0.1	95
20250213_1743	0.1	107
20250213_1753	1.5	124
20250213_1803	0.1	95
20250213_1813	0.2	51
20250213_1823	0.1	49
20250213_1833	0.1	71
20250213_1843	0.1	287
20250213_1853	0.1	42
20250213_1903	0.1	286
20250213_1913	0.1	84
20250213_1923	0.3	134
20250213_1933	0.1	91
20250213_1943	0.1	344
20250213_1953	0.1	61
20250213_2003	0.1	80
20250213_2013	0.1	105
20250213_2023	0.1	24
20250213_2033	0.1	68
20250213_2043	0.1	288
20250213_2053	0.1	72
20250213 2103	0.9	159
20250213 2113	0.2	131
20250213_2123	0.2	126
20250213_2133	0.1	82
20250213_2143	0.2	125
20250213_2153	0.1	100
20250213_2203	0.1	31
20250213_2213	0.1	155
20250213_2223	0.1	121
20250213_2233	0.1	22
20250213_2243	0.3	137
20250213_2253	0.5	130
20250213_2303	0.5	93
20250213_2303	0.1	81
20250213_2323	2.2	113
20250213_2333	0.1	251
	0.1	103
20250213_2343 20250213_2353	0.1	139
20230213_2333	U.1	122

Date & Time	1	
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250214_0003	0.4	41
20250214_0013	0.1	0
20250214_0023	0.1	120
20250214_0033	0.4	1
20250214_0043	0.1	49
20250214_0053	0.1	47
20250214_0103	0.1	99
20250214_0113	0.1	110
20250214_0123	0.2	155
20250214_0133	0.1	126
20250214_0143	0.1	49
20250214_0153	0.1	69
20250214_0203	0.1	106
20250214_0213	0.1	84
20250214_0223	0.1	98
20250214_0233	0.1	114
20250214_0243	0.1	212
20250214_0253	0.1	112
20250214_0303	0.1	117
20250214_0313 20250214_0323	0.2 0.1	144 113
20250214_0323	0.1	113 86
20250214_0333	0.1	112
20250214_0343	0.1	331
20250214_0353	0.1	135
20250214_0403	0.1	122
20250214_0423	0.1	114
20250214_0433	0.1	90
20250214_0443	0.1	59
20250214_0453	0.1	98
20250214_0503	0.1	340
20250214_0513	0.1	112
20250214_0523	0.1	180
20250214_0533	0.1	104
20250214_0543	0.1	152
20250214_0553	0.1	114
20250214_0603	0.1	147
20250214_0613	0.1	125
20250214_0623	0.1	145
20250214_0633	0.1	66
20250214_0643	0.1	110
20250214_0653	0.1	122
20250214_0703	0.1	117
20250214_0713	0.1	121
20250214_0723	0.1	131
20250214_0733	0.1	164
20250214_0743	0.1	293
20250214_0753	0.1	143
20250214_0803	0.1	151
20250214_0813	0.1	77
20250214_0823	0.2	146
20250214_0833	0.1	138
20250214_0843	0.1	28 64
20250214_0853	0.1	17
20250214_0903	0.1	38
20250214_0913	0.1	38 148
20250214_0923 20250214_0933	0.2	94
20250214_0933	0.5	108
20250214_0943	0.3	155
20250214_0933	0.1	191
20250214_1013	0.6	89
20250214_1013	0.1	125
20250214_1033	1.2	82
20250214_1043	1.9	134
20250214_1053	0.4	195
20250214_1103	0.7	89
20250214_1113	0.1	174
20250214_1123	0.1	89
20250214_1133	1.4	97
20250214_1143	0.9	83
20250214_1153	0.1	274

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250214_1203	0.1	11
20250214_1213	0.1	54
20250214 1223	0.1	67
20250214_1223	0.1	54
20250214_1243	0.1	21
	0.1	96
20250214_1253		
20250214_1303	0.1	239
20250214_1313	0.1	50
20250214_1323	0.1	80
20250214_1333	3.8	119
20250214_1343	0.1	53
20250214_1353	1.3	113
20250214_1403	1.8	117
20250214_1413	0.1	76
20250214_1423	0.1	38
20250214_1433	0.9	73
20250214_1443	0.5	87
20250214_1453	0.6	29
20250214_1503	0.4	11
20250214_1513	0.1	328
20250214_1523	0.1	26
20250214_1533	0.2	9
20250214_1543	1.9	169
20250214_1553	0.1	78
20250214_1603	4.9	160
20250214_1613	0.2	95
20250214_1613	0.2	118
	0.8	123
20250214_1633	3.4	
20250214_1643		90
20250214_1653	0.3	226
20250214_1703	2.6	142
20250214_1713	2.5	79
20250214_1723	1	127
20250214_1733	0.1	109
20250214_1743	0.5	315
20250214_1753	0.6	86
20250214_1803	0.1	121
20250214_1813	0.1	137
20250214_1823	0.1	341
20250214_1833	0.2	68
20250214_1843	0.4	338
20250214_1853	0.1	159
20250214_1903	0.1	275
20250214_1913	0.1	303
20250214_1923	0.1	207
20250214_1933	0.4	125
20250214_1943	0.5	193
	0.5	44
20250214_1953		
20250214_2003	0.1	329
20250214_2013	0.2	10
20250214_2023	1.6	126
20250214_2033	1.4	61
20250214_2043	0.2	135
20250214_2053	0.2	1
20250214_2103	0.1	121
20250214_2113	0.1	270
20250214_2123	0.1	309
20250214_2133	1	166
20250214_2143	0.2	173
20250214_2153	0.5	228
20250214_2203	0.9	91
20250214_2213	0.4	350
20250214_2223	0.1	27
20250214_2233	0.1	297
20250214_2243	0.3	307
20250214_2253	0.3	324
	2.8	117
20250214_2303	0.1	219
20250214_2313		
20250214_2323	0.1	105
20250214_2333	0.1	183
20250214_2343	0.5	107
20250214_2353	0.6	154

Date & Time	Wind Speed (m/s)	Wind Direction (Degree)
(YYYYMMBB_HHMM) 20250215_0003	1.1	159
20250215_0003	1.3	140
20250215_0023	0.2	139
20250215_0033	0.3	126
20250215_0043	0.1	190
20250215_0053	0.4	145
20250215_0103	0.1	132
20250215_0113	0.1	121
20250215_0123	0.2	126
20250215_0133	0.2	334
20250215_0143	0.1	60
20250215_0153	0.3	120
20250215 0203	0.1	167
20250215 0213	0.1	315
20250215 0223	0.1	185
20250215_0233	0.1	254
20250215 0243	0.1	315
20250215 0253	0.1	21
20250215 0303	0.3	108
20250215 0313	0.1	275
20250215 0323	0.1	292
20250215_0333	0.1	320
20250215_0333	0.1	325
20250215 0353	0.1	89
20250215_0403	0.1	23
20250215_0413	0.1	339
20250215_0423	0.1	140
20250215_0433	0.1	126
20250215_0443	0.1	120
20250215_0453	0.1	149
20250215_0503	0.1	127
20250215_0513	0.8	70
20250215_0523	0.1	260
20250215_0533	3	112
20250215_0543	1.4	160
20250215_0553	3	122
20250215_0603	0.1	80
20250215_0613	0.1	148
20250215_0623	0.1	143
20250215_0633	0.1	108
20250215_0643	0.8	159
20250215_0653	3.9	135
20250215_0703	1.5	120
20250215_0713	0.1	77
20250215_0723	0.5	110
20250215_0733	1.8	148
20250215_0743	0.1	322
20250215_0753	0.2	347
20250215_0803	2.8	129
20250215_0813	0.2	7
20250215_0823	0.6	54
20250215_0833	3.1	14
20250215_0843	0.2	316
20250215_0853	0.3	283
20250215_0903	0.1	12
20250215_0913	0.1	230
20250215_0923	2.6	38
20250215_0933	2.2	107
20250215_0943	0.6	56
20250215_0953	0.3	92
20250215_1003	0.1	311
20250215_1013	0.2	59
20250215_1023	0.1	58
20250215_1023	0.3	57
20250215_1043	0.5	285
20250215_1043	0.5	18
20250215_1033	0.1	63
20250215_1103	0.1	29
20250215_113	2	65
20250215_1123	0.1	355
20250215_1143	1.1	32
20250215_1153	0.6	74
	3.0	

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250215_1203	0.2	191
20250215_1213	4	113
20250215_1223	0.1	260
20250215_1233	0.3	68
20250215_1243	0.1	83
20250215_1253	0.1	214
20250215_1303	0.4	95
20250215_1313	0.1	19
20250215_1323	0.1	339
20250215_1333	0.1	95
20250215_1343	0.2	142
20250215_1353	0.1	88
20250215_1403	0.3	177
20250215_1413	0.9	203
20250215_1423	0.1	67
20250215_1433	0.8	50
20250215_1443	0.3	77
20250215_1453	1.9	206
20250215_1503	0.1	122
20250215_1513	0.2	326
20250215_1523	0.1	105
20250215_1533	0.1	284
20250215_1543	0.1	51
20250215_1553	0.1	147
20250215_1603	0.1	253
20250215_1613	0.1	75
20250215_1623	1.9	178
20250215_1633	0.3	176
20250215_1643	0.2	106
20250215_1653	0.1	322
20250215_1703	0.1	282
20250215_1713	0.1	217
20250215_1723	0.1	230
20250215_1733	0.1	285
20250215_1743	0.1	48
20250215_1753	0.1	270
20250215_1803	0.4	313
20250215_1813	0.1	314
20250215_1823	0.1	301
20250215_1833	0.1	103
20250215_1843	0.1	291
20250215_1853	0.1	9
20250215_1903	0.1	339
20250215_1913	0.1	14
20250215_1923	0.1	282
20250215_1933	0.1	140
20250215_1943	0.1	128
20250215_1953	0.1	108
20250215_2003	0.1	114
20250215_2013	0.1	129
20250215_2023	0.1	118
20250215_2033	0.1	114
20250215_2043	0.1	104 122
20250215_2053	0.1	
20250215_2103	0.1	122
20250215_2113	0.1	114 194
20250215_2123	0.1	
20250215_2133	0.1	86
20250215_2143	0.1	146
20250215_2153	0.1	132
20250215_2203	0.1	132
20250215_2213	0.1	63
20250215_2223	0.1	142
20250215_2233	0.1	145
20250215_2243	0.1	25
20250215_2253	0.1	128
20250215_2303	0.1	125
20250215_2313	0.1	11
20250215_2323	0.1 0.1	282 21
20250215_2333	0.1	153
20250215_2343 20250215_2353	0.1	153 71
20230215_2353	U.1	/1

2 . 2 .	1	
Date & Time	Wind Speed (m/s)	Wind Direction (Degree)
(YYYYMMBB_HHMM) 20250216_0003	0.1	106
20250216_0013	0.1	133
20250216_0023	0.1	140
20250216_0033	0.1	56
20250216_0043	0.1	4
20250216_0053	0.1	17
20250216_0103	0.1	6
20250216_0113	0.1	91
20250216_0123	0.1	70
20250216_0133	0.1	70
20250216_0143	0.1	88
20250216_0153	0.1	88
20250216 0203	0.1	325
20250216 0213	0.1	111
20250216 0223	0.1	286
20250216 0233	0.1	159
20250216 0243	0.1	116
20250216 0253	0.1	122
20250216 0303	0.1	103
20250216 0313	0.1	121
20250216_0313	0.1	142
20250216_0323	0.1	110
20250216_0333	0.1	323
20250216_0343	0.1	29
20250216_0333	0.1	329
20250216_0403	0.1	307
20250216_0413	0.1	233
20250216_0433	0.1	24
20250216_0443	0.1	60
20250216_0453	0.1	51
20250216_0503	0.1	59
20250216_0503	0.1	59
20250216_0513		60
	0.1	
20250216_0533	0.1	60
20250216_0543	0.1	246
20250216_0553	0.1	57
20250216_0603	0.1	3
20250216_0613	0.1	306
20250216_0623	0.1	337
20250216_0633	0.1	67
20250216_0643	0.1	157
20250216_0653	0.1	277
20250216_0703	0.1	277
20250216_0713	0.1	350
20250216_0723	0.1	50
20250216_0733	0.1	129
20250216_0743	0.1	129
20250216_0753	0.1	45
20250216_0803	0.1	133
20250216_0813	0.1	133
20250216_0823	0.1	131
20250216_0833	0.3	144
20250216_0843	0.1	122
20250216_0853	0.6	134
20250216_0903	0.2	132
20250216_0913	0.3	128
20250216_0923	0.1	14
20250216_0933	0.1	91
20250216_0943	0.2	112
20250216_0953	0.1	159
20250216_1003	0.3	98
20250216_1013	0.1	139
20250216_1023	0.1	47
20250216_1033	0.1	8
20250216_1043	1.1	122
20250216_1053	0.9	140
20250216_1103	0.3	118
20250216_1113	1.6	171
20250216_1123	0.1	72
20250216_1133	0.4	190
20250216_1143	0.3	148
20250216_1153	1.1	149

Date & Time	Wind Speed (m/s)	Wind Direction (Degree)
(YYYYMMBB_HHMM)	vviiiu speeu (III/s)	
20250216_1203	0.1	270
20250216_1213	0.1	63
20250216_1223	0.1	292
		301
20250216_1233	1.2	
20250216_1243	0.4	150
20250216_1253	0.6	174
20250216_1303	1.9	152
20250216_1313	0.1	100
20250216_1323	2.7	52
20250216_1333	0.1	261
20250216_1343	0.1	267
20250216_1353	0.5	253
20250216_1403	0.1	279
20250216_1413	2.4	142
20250216_1423	0.2	83
20250216_1433	0.8	33
20250216_1443	4.1	129
20250216_1453	0.6	317
	2.2	135
20250216_1503		
20250216_1513	1.1	71
20250216_1523	0.1	48
20250216_1533	1.6	50
20250216_1543	1.2	120
20250216_1553	0.4	85
20250216_1603	0.4	137
20250216_1613	0.1	319
20250216_1613	0.1	319
20250216_1625		
20250216_1633	0.8	136
20250216_1643	1	113
20250216_1653	0.3	162
20250216_1703	0.1	353
20250216_1713	0.2	50
20250216_1723	0.1	53
20250216_1723	0.1	83
20250216_1743	0.1	345
20250216_1753	0.1	148
20250216_1803	0.1	151
20250216_1813	0.1	113
20250216_1823	0.1	88
20250216_1833	0.1	335
20250216_1843	0.1	108
20250216_1853	0.1	64
		30
20250216_1903	0.1	**
20250216_1913	0.1	69
20250216_1923	0.1	145
20250216_1933	0.1	112
20250216_1943	0.1	100
20250216_1953	0.1	110
20250216_2003	0.1	122
20250216_2003	0.2	43
	0.2	117
20250216_2023	-	
20250216_2033	0.1	42
20250216_2043	0.1	135
20250216_2053	0.1	157
20250216_2103	0.1	324
20250216_2113	0.2	147
20250216 2123	0.1	118
20250216_2123	0.1	117
	0.1	
		105
20250216_2153	0.4	95
20250216_2203	0.1	57
20250216_2213	0.1	124
20250216_2223	0.3	65
20250216 2233	0.2	169
20250216_2233	0.1	109
20250216_2253	0.6	129
20250216_2303	0.2	135
20250216_2313	0.1	117
20250216_2323	0.1	109
20250216_2333	0.4	146
20250216_2343	0.2	5
20250216_2353	0.4	167
20230210_2333	U.7	207

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250217_0003	0.1	31
20250217_0013	0.1	47
20250217_0023	0.4	118
20250217_0033	0.1	39
20250217_0043	0.1	230
20250217_0053	1.1	47
20250217_0103	0.5	51
20250217_0113	0.1	331
20250217_0123	0.1	344
20250217_0133	0.2	65
20250217_0143	0.1	121
20250217_0153	0.5	134
20250217_0203	0.1	154
20250217_0213	0.1	113
20250217_0223	0.1	3 15
20250217_0233	0.1	
20250217_0243	0.1	222
20250217_0253 20250217_0303	0.1 0.1	293 54
20250217_0303	0.1	146
20250217_0313	0.1	108
20250217_0323	0.1	108
20250217_0333	0.1	130
20250217_0343	0.1	91
20250217_0333	0.3	87
20250217_0413	1	163
20250217_0423	0.4	178
20250217_0433	0.3	125
20250217_0443	0.1	282
20250217_0453	0.1	347
20250217_0503	0.6	152
20250217_0513	0.1	270
20250217_0523	0.1	335
20250217_0533	0.1	142
20250217_0543	0.3	46
20250217_0553	0.1	316
20250217_0603	0.1	326
20250217_0613	0.1	341
20250217_0623	0.1	249
20250217_0633	0.1	307
20250217_0643	0.1	16
20250217_0653	0.1	71
20250217_0703	0.1	100
20250217_0713	0.1	51
20250217_0723	0.1	197
20250217_0733	0.1	119
20250217_0743 20250217_0753	0.1	138 112
20250217_0753	0.1 0.1	112
20250217_0803	0.1	126
20250217_0813	0.1	98
20250217_0823	0.4	144
20250217_0843	0.2	8
20250217_0853	0.1	82
20250217_0903	0.1	40
20250217_0913	0.1	63
20250217_0923	0.1	285
20250217_0933	0.1	117
20250217_0943	0.2	68
20250217_0953	0.1	6
20250217_1003	0.1	38
20250217_1013	0.2	160
20250217_1023	0.1	13
20250217_1033	0.1	317
20250217_1043	0.1	56
20250217_1053	0.1	312
20250217_1103	0.1	29
20250217_1113	0.1	189
20250217_1123	1.2	126
20250217_1133	0.1	130
20250217_1143	0.1	143
20250217_1153	0.1	320

Date & Time		
	Wind Speed (m/s)	Wind Direction (Degree)
(YYYYMMBB_HHMM) 20250217 1203	0.2	339
20250217_1213	0.1	320
20250217_1223	2.6	97
20250217_1233	0.1	37
20250217_1243	4.5	131
20250217_1253	0.6	45
20250217_1303	0.2	63
20250217_1313	0.4	156
20250217_1323	0.2	288
20250217_1333	0.1	282
20250217_1333		303
20250217_1343	1	
20250217_1353	2.5	342
20250217_1403	1.7	327
20250217_1413	5.1	305
20250217_1423	2.8	0
20250217_1433	2.8	105
20250217_1443	0.7	307
20250217_1453	0.5	19
20250217_1503	0.3	340
20250217_1513	0.2	169
20250217_1513	7.5	60
20250217_1533	2.1	14
20250217_1543	0.3	268
20250217_1553	7	136
20250217_1603	3.3	40
20250217_1613	1	333
20250217_1623	1.2	287
20250217_1633	0.7	309
20250217_1643	2.1	164
20250217_1653	0.9	120
20250217_1703	0.1	63
20250217_1703	0.8	145
20250217_1715		
20250217_1723	0.1	335
20250217_1733	3.9	158
20250217_1743	0.1	331
20250217_1753	0.6	334
20250217_1803	1.1	327
20250217_1813	0.2	244
20250217_1823	0.1	323
20250217_1833	0.1	100
20250217 1843	0.1	84
20250217_1853	0.5	109
20250217_1903	0.2	89
20250217_1913	0.8	157
20250217_1923	0.1	100
20250217_1933	1.1	144
20250217_1943	0.2	112
20250217_1953	0.1	151
20250217_2003	0.1	145
20250217_2013	0.1	61
20250217_2023	0.4	141
20250217_2033	0.7	95
20250217_2043	2.1	128
20250217_2053	0.1	49
20250217_2033	0.1	330
20250217_2103		
20250217_2113	0.1	35
20250217_2123	0.1	305
20250217_2133	0.1	129
20250217_2143	0.1	88
20250217_2153	0.1	11
20250217_2203	0.2	154
20250217_2213	0.2	108
20250217_2223	0.9	154
20250217_2233	0.4	170
20250217_2233	0.4	67
20250217_2243		
20250217_2253	0.1	105
20250217_2303	0.5	138
20250217_2313	0.1	88
20250217_2323	0.1	117
20250217_2333	0.1	80
20250217_2343	0.6	299
20250217_2353	0.1	319

Date & Time	Wind Speed (m/s)	Wind Direction (Degree)
(YYYYMMBB_HHMM) 20250218_0003	5.1	153
20250218_0013	0.7	119
20250218_0023	0.2	163
20250218_0033	0.3	133
20250218_0043	0.7	48
20250218_0053	1.9	97
20250218_0103	1.5	76
20250218_0113	0.4	137
20250218_0123	1	140
20250218_0133	0.8	140
20250218_0143	0.7	161
20250218_0153	0.7	172
20250218 0203	0.2	67
20250218 0213	0.1	303
20250218 0223	0.1	89
20250218_0233	0.2	139
20250218 0243	0.1	59
20250218 0253	0.1	203
20250218 0303	0.1	31
20250218 0313	0.1	308
20250218 0323	0.1	162
20250218 0333	0.1	80
20250218 0343	0.2	169
20250218 0353	0.1	135
20250218 0403	0.1	154
20250218 0413	0.2	72
20250218_0423	0.1	333
20250218_0433	0.1	325
20250218_0443	0.1	296
20250218_0453	0.3	106
20250218_0503	0.1	142
20250218_0513	0.1	149
20250218_0523	0.1	178
20250218_0533	0.1	152
20250218_0543	0.1	137
20250218_0553	0.1	120
20250218_0603	0.1	99
20250218_0613	0.1	137
20250218_0623	0.2	57
20250218_0633	0.1	199
20250218_0643	0.1	187
20250218_0653	0.8	28
20250218_0703	0.2	48
20250218_0713	0.1	343
20250218_0723	0.1	227
20250218_0733	0.1	133
20250218_0743	0.1	102
20250218_0753	0.2	67
20250218_0803	0.2	86
20250218_0813	0.1	74
20250218_0823	0.1	347
20250218_0833	0.1	310
20250218_0843	0.1	312
20250218_0853	0.1	16
20250218_0903	0.2	315
20250218_0913	1.7	17
20250218_0923	0.2	23
20250218_0933	0.4	68
20250218_0943	0.5	167
20250218_0953	0.2	54
20250218_1003	0.6	131
20250218_1013	0.3	145
20250218_1023	0.1	181
20250218_1033	0.2	295
20250218_1043	2.3	111
20250218_1053	0.1	336
20250218_1103	0.2	12
20250218_1113	0.1	133
20250218_1123	0.4	43
20250218_1133	0.8	155
20250218_1143	1.5	126
20250218_1153	1.5	45

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250218_1203	1.2	122
20250218_1213	0.1	96
20250218_1223	0.1	330
20250218_1233	0.3	36
20250218_1243	0.1	136
20250218_1253	0.1	66
20250218_1303	0.1	71
20250218_1313	0.3	121
20250218_1323	1.8	99
20250218_1333	0.8	180
20250218_1343	0.1	193
20250218_1353	0.4	167
20250218_1403	0.8	37
20250218_1413	0.6	169
20250218_1423	0.3	202
20250218_1433	0.1	314
20250218_1443	0.1	305
20250218_1453	0.9	157
20250218_1503	0.1	80
20250218_1513	4.8	119
20250218_1523 20250218_1533	0.3 0.1	129 173
20250218_1533	0.1	1/3
20250218_1543	0.1	107
20250218_1553	0.3	30
20250218_1603	0.8	352
20250218_1623	1	73
20250218_1633	0.5	27
20250218_1643	2.2	350
20250218_1653	1.2	336
20250218_1703	0.5	348
20250218 1713	0.2	322
20250218_1723	0.2	40
20250218_1733	0.2	340
20250218_1743	0.2	292
20250218_1753	1	341
20250218_1803	2.1	330
20250218_1813	0.5	326
20250218_1823	2.7	11
20250218_1833	0.8	280
20250218_1843	0.1	283
20250218_1853	0.1	11
20250218_1903	2.5	347
20250218_1913	0.8	340
20250218_1923	1	66
20250218_1933	0.6	343
20250218_1943	3	23
20250218_1953	0.9	90
20250218_2003	1.8	102
20250218_2013	3.3	326
20250218_2023	1.2	48 132
20250218_2033	0.3	94
20250218_2043 20250218_2053	1.4	43
20250218_2103	0.2	281
20250218_2113	0.5	124
20250218_2113	0.3	132
20250218_2133	0.5	50
20250218_2143	0.1	90
20250218_2153	0.2	2
20250218_2203	6.3	62
20250218_2213	0.6	75
20250218_2223	0.2	37
20250218_2233	0.1	6
20250218_2243	3	9
20250218_2253	0.4	61
20250218_2303	0.6	330
20250218_2313	0.3	333
20250218_2323	0.1	304
20250218_2333	0.2	334
20250218_2343	0.1	41
20250218_2353	0.1	295

Date & Time	Wind Speed (m/s)	Wind Direction (Degree)
(YYYYMMBB_HHMM) 20250219_0003	0.1	339
20250219_0013	0.4	330
20250219_0023	0.2	99
20250219_0033	0.2	329
20250219_0043	1.3	338
20250219_0053	0.5	17
20250219_0103	0.9	325
20250219_0113	0.3	329
20250219_0123	0.2	100
20250219_0133	0.2	342
20250219_0143	0.1	318
20250219_0153	0.3	286
20250219 0203	0.1	337
20250219 0213	0.3	307
20250219_0223	0.1	102
20250219_0233	0.1	311
20250219_0243	0.1	15
20250219_0253	1.2	352
20250219 0303	0.1	28
20250219 0313	2.1	44
20250219_0323	1.4	113
20250219_0333	0.6	126
20250219_0343	0.5	110
20250219_0353	0.9	45
20250219_0403	0.2	97
20250219_0413	0.3	62
20250219_0423	1.6	115
20250219_0433	0.2	11
20250219_0443	0.5	340
20250219_0453	0.3	279
20250219_0503	0.2	242
20250219_0513	0.2	291
20250219_0523	0.1	321
20250219_0533	0.5	309
20250219_0543	0.1	90
20250219_0553	0.1	100
20250219_0603	0.1	314
20250219_0613	1	6
20250219_0623	0.1	328
20250219_0633	0.5	130
20250219_0643	0.1	0
20250219_0653	0.1	339
20250219_0703	0.3	301
20250219_0713	0.2	135
20250219_0723	0.5	295
20250219_0733	0.7	48
20250219_0743	0.3	32
20250219_0753	0.7	346
20250219_0803	3.8	31
20250219_0813	1.7	35
20250219_0823	1.5	110
20250219_0833	2.5	22
20250219_0843	2.3	21
20250219_0853	1.4	34
20250219_0903	1.1	31
20250219_0913	0.2	230
20250219_0923	2.2	319
20250219_0933	1.5	349
20250219_0943	3.1	69
20250219_0953	0.1	86
20250219_1003	0.1	45
20250219_1013	1	51
20250219_1023	0.8	125
20250219_1033	0.8	70
20250219_1043	0.2	115
20250219_1053	4.4	143
20250219_1103	0.6	80
20250219_1113	2.6	157
20250219_1123	0.5	77
20250219_1133	3.3	131
20250219_1133 20250219_1143 20250219_1153	3.8 0.4	113 137

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250219_1203	2.2	110
20250219_1213	0.8	29
20250219_1223	0.2	349
20250219_1233	0.8	156
20250219_1243	1.2	174
	2.6	97
20250219_1253		• • • • • • • • • • • • • • • • • • • •
20250219_1303	0.8	181
20250219_1313	0.1	87
20250219_1323	0.1	342
20250219_1333	0.2	102
20250219_1343	0.2	142
20250219_1353	0.1	46
20250219_1403	0.5	123
20250219_1413	0.1	46
20250219_1423	0.5	183
20250219_1433	0.2	161
20250219_1443	0.3	40
20250219_1453	0.2	300
20250219_1503	0.9	324
20250219_1513	0.2	233
20250219_1523	0.1	270
20250219_1533	0.1	120
20250219_1533	0.3	341
20250219_1543	0.3	229
20250219_1603	0.2	6
20250219_1613	0.3	116
20250219_1623	0.1	285
20250219_1633	0.1	32
20250219_1643	1.3	61
20250219_1653	0.2	11
20250219_1703	5.7	41
20250219_1713	1	35
20250219_1723	0.4	342
20250219_1733	0.3	18
20250219_1743	0.6	64
20250219_1753	0.1	102
20250219_1803	0.1	340
20250219_1813	0.4	343
20250219_1823	1.4	86
20250219_1833	0.1	256
20250219_1843	0.1	88
20250219 1853	0.2	301
20250219_1903	0.1	307
20250219_1913	1.9	37
20250219_1913	0.1	22
20250219_1933	3.9	4
20250219_1943	0.9	310
20250219_1953	2.5	320
20250219_2003	1	351
20250219_2013	3.7	6
20250219_2023	2.2	6
20250219_2033	0.3	193
20250219_2043	1.6	313
20250219 2053	3.1	22
20250219_2103	0.4	324
20250219_2113	1.6	50
20250219_2123	0.1	2
20250219_2133	0.3	12
20250219_2143	0.4	18
20250219_2153	0.7	244
20250219_2203	0.1	319
20250219_2213	0.1	285
	0.1	59
20250219_2223		
20250219_2233	0.1	282
20250219_2243	0.1	213
20250219_2253	4.3	4
20250219_2303	1.7	74
20250219_2313	0.3	325
20250219_2323	0.2	344
20250219_2333	0.1	9
20250219_2343	0.2	121
20250219_2353	0.9	6

D . 0.7	1	
Date & Time	Wind Speed (m/s)	Wind Direction (Degree)
(YYYYMMBB_HHMM) 20250220_0003	0.9	298
20250220_0013	1.6	321
20250220_0023	0.2	76
20250220_0033	0.5	53
20250220_0043	0.6	336
20250220_0053	0.2	295
20250220_0103	0.2	3
20250220_0113	0.1	33
20250220_0123	0.2	339
20250220_0133	0.3	248
20250220_0143	0.1	117
20250220_0153	0.1	276
20250220_0203	0.1	129
20250220_0213	0.4	113
20250220_0223	0.1	189
20250220_0233	0.1	266
20250220_0243	0.1	302
20250220_0253	0.1	321
20250220_0303	0.1	114
20250220_0313	0.1	194
20250220_0323	0.1	87
20250220_0333	0.1	187
20250220_0343	0.1	13
20250220_0353	0.1	135
20250220_0403	0.1	133
20250220_0413	0.1	140
20250220_0423	0.2	116
20250220_0433	1.6	144
20250220_0443	0.5	174
20250220_0453	0.9	146
20250220_0503	0.2	122
20250220_0513	0.3	158
20250220_0523	0.1	127
20250220_0533	0.1	90
20250220_0543	0.1	130
20250220_0553	0.1	141
20250220_0603	0.1	142
20250220_0613	0.1	193
20250220_0623	0.1	28
20250220_0633	0.1	190
20250220_0643	0.1	91
20250220_0653	0.1	289
20250220_0703	0.1	141
20250220_0713	0.9	118
20250220_0723	0.3	140
20250220_0733	0.1	82
20250220_0743	0.1	148
20250220_0753	0.1	63
20250220_0803	0.1	227
20250220_0813	0.1	20
20250220_0823	0.9	46
20250220_0833	0.2	143
20250220_0843	0.3	139
20250220_0853	0.1	77
20250220_0903	0.1	296
20250220_0913	0.4	142
20250220_0923	0.3	75
20250220_0933	1.3	51
20250220_0943	0.6	118
20250220_0953	0.1	145
20250220_1003	0.8	307
20250220_1013	0.1	279
20250220_1023	0.6	252
20250220_1033	0.7	325
20250220_1043	0.2	301
20250220_1053	3.2	160
20250220_1103	2.5	330
20250220_1113	0.3	298
20250220_1123	0.1	129
20250220_1133	0.5	191
20250220_1143	1.2	144
20250220_1153	0.8	61

Date & Time	Wind Speed (m/s)	Wind Direction (Degree)
(YYYYMMBB_HHMM)	willia speea (m/s)	vviila Direction (Degree)
20250220_1203	0.5	347
		324
20250220_1213	2.5	
20250220_1223	2.3	56
20250220_1233	0.1	101
20250220_1243	0.2	34
		340
20250220_1253	5.7	* . *
20250220_1303	2.1	300
20250220_1313	5.6	325
20250220_1323	4.4	33
20250220_1333	5.4	326
20250220_1343	1.1	339
20250220_1353	1.5	258
20250220_1403	7.6	52
20250220_1413	2.5	284
20250220_1423	0.2	69
20250220_1433	1.2	36
20250220_1443	0.3	263
20250220_1453	0.3	306
20250220_1503	1.3	312
20250220_1513	5.4	20
20250220_1523	0.8	55
20250220_1533	7.1	79
20250220 1543	1.2	3
20250220_1543	2.8	119
20250220_1603	0.3	329
20250220_1613	0.3	262
20250220_1623	0.2	4
20250220_1633	0.1	267
20250220_1643	1.1	323
20250220_1653	2.4	341
20250220_1703	0.2	281
20250220_1713	0.2	350
20250220_1723	0.3	120
20250220_1733	0.2	322
20250220_1743	0.4	73
20250220_1753	0.3	69
	0.2	334
20250220_1803		
20250220_1813	0.2	48
20250220_1823	0.1	225
20250220_1833	1	129
20250220 1843	0.2	322
		0
20250220_1853	0.4	<u> </u>
20250220_1903	0.1	73
20250220_1913	0.9	15
20250220_1923	0.2	167
20250220_1933	0.1	314
20250220_1943	0.1	270
20250220_1953	3.8	321
20250220_2003	0.1	348
20250220_2013	0.2	27
	0.7	
20250220_2023		36
20250220_2033	0.2	338
20250220_2043	0.5	326
20250220 2053	0.5	2
20250220 2103	0.1	32
20250220_2113	0.2	6
20250220_2123	0.1	334
20250220_2133	0.2	339
20250220_2143	0.2	141
20250220_2153	0.7	325
20250220_2203	8.2	138
20250220_2213	0.3	112
20250220 2223	0.2	114
20250220 2233	0.1	57
20250220_2243	0.4	125
20250220_2253	0.4	7
20250220 2303	1.5	68
20250220_2313	0.2	64
		285
20250220_2323	2.1	
20250220_2333	4.6	347
20250220_2343	0.8	148
20250220_2353	2.6	163
20230220_2333	2.0	200

Date & Time	1	
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250221_0003	1.1	298
20250221_0013	0.1	260
20250221_0023	0.1	105
20250221_0033	0.2	50
20250221_0043	0.1	16
20250221_0053	1.1	322
20250221_0103	2.6	316
20250221_0113	0.1	52
20250221_0123	2.5	336
20250221_0133	0.3	107
20250221_0143	4.2	286
20250221_0153	0.1	91
20250221_0203	0.1	263
20250221_0213	0.1	66
20250221_0223	0.1	182
20250221_0233	0.1	28
20250221_0243	0.1	81
20250221_0253	0.1	272
20250221_0303	0.1	109
20250221_0313	0.4	44
20250221_0323	0.2	34
20250221_0333	0.3	128
20250221_0343	0.1	95
20250221_0353	0.1	12
20250221_0403	0.1	319
20250221_0413	0.1	52
20250221_0423	0.1	37
20250221_0433	0.1	23
20250221_0443	0.1	293
20250221_0453	0.1	21
20250221_0503	0.1	176
20250221_0513	0.1	32
20250221_0523	0.2	33
20250221_0533	0.1	23
20250221_0543	0.1	349
20250221_0553	0.1	161
20250221_0603	0.1	333
20250221_0613	0.2	143
20250221_0623	0.1	123
20250221_0633	0.2	76
20250221_0643	0.6	157
20250221_0653	0.2	6
20250221_0703	0.1	185
20250221_0713	0.1	82
20250221_0723	0.1	48
20250221_0733	0.1	319
20250221_0743	0.1	6
20250221_0753	0.1	275
20250221_0803	0.1	335
20250221_0813	0.1	153
20250221_0823	1.1	153
20250221_0833	0.1	197
20250221_0843	0.1	0
20250221_0853	0.1	118
20250221_0903	0.1	97
20250221_0913	0.1	305
20250221_0923	0.1	9
20250221_0933	0.1	161
20250221_0943	0.1	33
20250221_0953	0.1	264
20250221_1003	0.2	24
20250221_1013	0.1	221
20250221_1023	0.1	10
20250221_1033	0.1	22
20250221_1043	0.2	318
20250221_1053	0.2	127
20250221_1103	0.1	8
20250221_1113	1.5	133
20250221_1123	0.1	102
20250221_1133	0.5	95
20250221_1143	0.1	340
20250221_1153	0.2	247

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250221_1203	0.2	338
	0.1	82
20250221_1213		V
20250221_1223	0.4	122
20250221_1233	0.3	80
20250221_1243	0.1	319
20250221_1253	0.1	18
20250221_1303	0.9	161
20250221_1313	0.1	46
20250221_1313	0.2	74
20250221_1323	0.2	
		109
20250221_1343	0.1	72
20250221_1353	0.1	93
20250221_1403	0.9	45
20250221_1413	0.1	313
20250221_1423	0.8	93
20250221_1433	3	93
20250221_1443	0.1	28
20250221_1453	0.1	39
20250221_1503	0.1	174
20250221_1513	0.1	145
20250221_1523	1.8	37
20250221_1533	0.3	41
20250221_1543	0.1	28
20250221_1553	0.4	25
20250221_1603	0.8	21
20250221_1613	6	96
20250221_1623	0.3	69
20250221_1633	0.2	36
20250221_1643	0.1	239
20250221_1653	0.4	79
20250221_1703	0.2	13
20250221_1713	0.2	129
20250221_1723	0.1	62
20250221_1733	0.1	47
20250221_1743	1.2	127
20250221_1753	1.6	150
20250221_1803	0.1	130
20250221_1813	0.1	105
20250221_1823	0.1	122
	0.1	114
20250221_1833 20250221_1843	0.1	90
20250221_1853	0.6	119
20250221_1903	1.6	12
20250221_1913	0.1	115
20250221_1923	0.1	302
20250221_1933	0.2	252
20250221_1943	0.1	185
20250221_1953	0.3	324
20250221_2003	0.1	12
20250221_2013	0.1	189
20250221_2013	0.1	48
	0.1	123
20250221_2033		
20250221_2043	0.1	339
20250221_2053	0.6	102
20250221_2103	0.1	152
20250221_2113	0.1	317
20250221_2123	0.6	58
20250221_2133	0.7	63
20250221_2143	0.1	341
20250221_2153	0.1	332
20250221_2203	0.1	195
20250221_2213	0.1	183
	0.1	14
20250221_2223		
20250221_2233	0.1	212
20250221_2243	0.1	283
20250221_2253	0.1	36
20250221_2303	0.1	52
20250221 2313	0.2	75
20250221 2323	0.1	315
20250221_2333	0.2	306
20250221_2343	0.5	32
20250221_2353	0.1	187
20230221_2333	0.1	10/

Date & Time	Wind Speed (m/s)	Wind Direction (Degree)
(YYYYMMBB_HHMM) 20250222_0003	1.2	120
20250222_0003	1.2	146
20250222_0023	0.1	94
20250222_0033	0.1	161
20250222_0043	0.4	130
20250222_0053	0.5	121
20250222_0103	1.4	135
20250222_0113	0.1	48
20250222_0123	0.1	125
20250222_0133	0.1	261
20250222_0143	0.1	127
20250222_0153	0.1	294
20250222 0203	0.2	340
20250222 0213	0.1	32
20250222 0223	0.1	222
20250222_0233	0.1	31
20250222 0243	0.1	294
20250222 0253	0.1	41
20250222 0303	0.1	45
20250222 0313	0.1	20
20250222 0323	0.1	80
20250222_0333	0.1	19
20250222_0333	0.2	337
20250222 0353	0.1	157
20250222 0403	0.2	320
20250222 0413	0.1	82
20250222_0423	0.2	0
20250222_0433	1.6	2
20250222_0443	0.3	304
20250222_0453	0.1	285
20250222_0503	0.2	127
20250222_0513	0.1	8
20250222_0523	0.1	339
20250222_0533	0.1	148
20250222_0543	0.1	122
20250222_0553	0.1	126
20250222_0603	0.1	161
20250222_0613	1.3	241
20250222_0623	0.1	327
20250222_0633	0.1	162
20250222_0643	0.3	68
20250222_0653	0.2	288
20250222_0703	0.1	129
20250222_0713	0.3	110
20250222_0723	0.1	123
20250222_0733	0.1	70
20250222_0743	0.1	349
20250222_0753	0.1	84
20250222_0803	0.1	136
20250222_0813	0.1	141
20250222_0823	0.1	146
20250222_0833	0.1	141
20250222_0843	0.1	95
20250222_0853	0.1	9
20250222_0903	0.1	48
20250222_0913	0.2	21
20250222_0923	0.1	158
20250222_0933	0.1	11
20250222_0943	0.1	333
20250222_0953	0.1	39
20250222_1003	0.1	9
20250222_1013	0.1	130
20250222_1023	0.1	345
20250222_1033	0.3	344
20250222_1043	0.1	243
20250222_1053	0.9	22
20250222_1103	0.3	19
20250222_1113	0.1	43
20250222_1123	0.1	40
20250222_1133	0.3	56
20250222_1143	0.1	75
20250222_1153	0.9	87

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250222_1203	0.6	131
	0.6	152
20250222_1213		
20250222_1223	0.2	129
20250222_1233	0.2	333
20250222_1243	0.1	127
20250222_1253	0.1	119
20250222_1303	0.5	51
20250222_1313	0.1	132
20250222_1323	0.1	28
	0.1	45
20250222_1333		
20250222_1343	0.1	22
20250222_1353	0.1	9
20250222_1403	0.1	37
20250222_1413	0.2	343
20250222_1423	0.4	162
20250222_1433	0.1	268
20250222_1443	0.1	191
20250222_1453	2	162
20250222_1503	0.1	115
	0.4	
20250222_1513		158
20250222_1523	0.2	96
20250222_1533	0.1	302
20250222_1543	0.2	123
20250222_1553	0.2	97
20250222_1603	0.5	175
20250222_1613	0.1	133
20250222_1623	0.1	109
20250222_1633	0.1	234
20250222_1643	0.1	90
20250222_1653	0.1	22
20250222_1703	0.1	251
20250222_1713	0.1	148
20250222_1723	0.2	19
20250222_1733	0.1	141
20250222_1743	0.2	164
20250222_1753	0.1	10
20250222_1803	0.1	142
20250222_1813	0.1	118
20250222_1823	0.1	343
20250222_1833	0.1	39
20250222_1843	0.1	241
20250222_1853	0.1	101
20250222_1903	0.1	113
20250222_1913	0.2	60
20250222_1923	0.1	127
20250222_1933	0.1	64
20250222_1943	0.1	105
20250222_1953	0.1	141
20250222_2003	0.1	144
20250222_2013	0.1	154
20250222_2023	0.1	145
20250222_2023	0.1	117
	0.1	117
20250222_2043		118
20250222_2053	0.1	
20250222_2103	0.1	105
20250222_2113	0.1	62
20250222_2123	0.1	52
20250222_2133	0.1	115
20250222_2143	0.1	103
20250222_2153	0.1	113
20250222_2203	0.1	140
20250222_2213	0.1	132
	0.1	60
20250222_2223		
20250222_2233	0.1	68
20250222_2243	0.2	99
20250222_2253	0.1	116
20250222_2303	0.1	119
20250222_2313	0.1	119
20250222_2323	0.1	135
20250222_2333	0.1	120
20250222_2343	0.1	139
20250222 2353	0.1	142
	1 0.1	176

Date & Time	1	
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250223_0003	0.1	122
20250223_0013	0.1	145
20250223_0023	0.1	137
20250223_0033	0.1	224
20250223_0043	0.1	229
20250223_0053	0.1	34
20250223_0103	0.1	113
20250223_0113	0.1	325
20250223_0123	0.1	151
20250223_0133	0.1 0.1	150 187
20250223_0143 20250223_0153	0.1	134
20250223_0133	0.1	134
20250223 0213	0.1	134
20250223 0223	0.1	132
20250223_0233	0.1	132
20250223_0243	0.1	134
20250223_0253	0.1	135
20250223_0303	0.1	102
20250223_0313	0.1	145
20250223_0323	0.1	138
20250223_0333	0.1	133
20250223_0343	0.1	127
20250223_0353	0.1	255
20250223_0403	0.1	299
20250223_0413 20250223_0423	0.1	141 105
20250223_0423	0.1	159
20250223_0443	0.1	278
20250223_0443	0.1	129
20250223_0503	0.1	136
20250223_0513	0.1	110
20250223_0523	0.1	115
20250223_0533	0.1	114
20250223_0543	0.1	144
20250223_0553	0.1	142
20250223_0603	0.1	161
20250223_0613	0.1	302
20250223_0623	0.1	139
20250223_0633	0.1	125
20250223_0643	0.1	293
20250223_0653	0.1	244
20250223_0703	0.1	133 138
20250223_0713 20250223_0723	0.1 0.1	111
20250223_0723	0.1	149
20250223_0743	0.1	136
20250223_0753	0.1	82
20250223_0803	0.1	129
20250223_0813	0.1	132
20250223_0823	0.1	185
20250223_0833	0.4	350
20250223_0843	0.5	318
20250223_0853	1.4	327
20250223_0903	0.1	333
20250223_0913	0.1	281
20250223_0923	0.1	312
20250223_0933	0.1	150
20250223_0943	0.1	164
20250223_0953	0.1	319
20250223_1003	0.1	46 333
20250223_1013	0.1	68
20250223_1023	0.1 0.1	71
20250223_1033	0.1	307
20250223_1043 20250223_1053	0.1	0
20250223_1033	1	296
20250223_1103	0.4	335
20250223_1123	0.1	49
20250223_1133	0.5	12
20250223_1143	0.1	12
20250223_1153	0.4	310

Date & Time	Wind Speed (m/s)	Wind Direction (Degree)
(YYYYMMBB_HHMM)	0.1	72
20250223_1203 20250223_1213	0.1	264
20250223_1223	0.5	42
20250223_1233	0.4	285
20250223_1243	0.1	344
20250223_1253	1.1	311
20250223_1303	0.2	302
20250223_1313	0.5	17
20250223_1323	0.2	50
20250223_1333 20250223_1343	0.1 0.1	335 28
20250223_1353	1.1	33
20250223_1403	0.1	23
20250223_1413	0.1	48
20250223_1423	0.1	46
20250223_1433	0.1	218
20250223_1443	0.1	0
20250223_1453	0.1	188
20250223_1503	0.1 0.9	72 321
20250223_1513 20250223 1523	0.9	328
20250223_1523	0.2	324
20250223 1543	1.8	317
20250223_1553	0.3	278
20250223_1603	0.6	311
20250223_1613	0.9	341
20250223_1623	0.1	32
20250223_1633	2.3	336
20250223_1643	0.3	303
20250223_1653 20250223_1703	0.3 0.2	28 291
20250223_1703	0.8	334
20250223_1723	0.1	295
20250223_1733	2	299
20250223_1743	0.1	27
20250223_1753	0.7	117
20250223_1803	0.2	283
20250223_1813	0.1	322
20250223_1823	0.1	82 327
20250223_1833 20250223_1843	0.7	337
20250223_1853	0.1	351
20250223_1903	2.8	312
20250223_1913	0.2	330
20250223_1923	1.5	311
20250223_1933	0.1	346
20250223_1943	1	326
20250223_1953	0.2 1.5	258 321
20250223_2003	3.1	331
20250223_2013 20250223_2023	0.1	328
20250223 2033	0.1	96
20250223_2043	1.9	332
20250223_2053	0.1	300
20250223_2103	1.7	312
20250223_2113	0.1	296
20250223_2123	0.1	316
20250223_2133 20250223_2143	0.1 1.4	280 288
20250223_2143	0.1	347
20250223_2133	0.8	316
20250223_2213	0.2	52
20250223_2223	0.4	297
20250223_2233	1	289
20250223_2243	0.2	254
20250223_2253	2.4	305
20250223_2303	1.9	296
20250223_2313 20250223 2323	0.1 0.3	341 295
20250223_2323	0.3	322
20250223_2333	0.2	273
20250223_2353	0.5	300

Data 9 Time		
Date & Time (YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250224_0003	0.1	294
20250224_0013	0.2	284
20250224_0023	0.4	318
20250224_0033	0.9	299
20250224_0043	1.2	334
20250224_0053	0.4	325
20250224_0103	0.2	265
20250224_0113	0.5	299
20250224_0123	0.2	305
20250224_0133	0.1	337
20250224_0143	1.1	283
20250224_0153	0.3	310
20250224_0203	1.2	291
20250224_0213	0.1	315
20250224_0223	0.1	248
20250224_0233 20250224_0243	0.9	283 81
20250224_0243	0.1	289
20250224_0253	0.1	303
20250224_0303	0.1	10
20250224_0313	0.1	136
20250224_0323	0.1	289
20250224_0333	0.1	152
20250224_0343	0.1	193
20250224_0333	1	326
20250224_0403	0.1	218
20250224_0423	0.3	314
20250224_0433	0.1	5
20250224_0443	0.1	283
20250224_0453	0.1	347
20250224_0503	0.1	133
20250224_0513	0.1	275
20250224_0523	0.1	12
20250224_0533	0.1	326
20250224_0543	0.1	343
20250224_0553	0.1	73
20250224_0603	0.1	104
20250224_0613	0.1	115
20250224_0623	0.1	343
20250224_0633	0.2	309
20250224_0643	0.1	340
20250224_0653	0.1	342
20250224_0703	0.4	312
20250224_0713	0.1	317
20250224_0723	0.1	16
20250224_0733	0.1	328 286
20250224_0743	0.1	309
20250224_0753		
20250224_0803 20250224_0813	0.2 0.5	312 280
20250224_0813	0.1	149
20250224_0833	0.1	328
20250224_0843	0.1	199
20250224_0853	0.1	9
20250224_0903	0.2	349
20250224_0913	0.1	287
20250224_0923	1.1	60
20250224_0933	0.1	283
20250224_0943	0.1	96
20250224_0953	0.1	305
20250224_1003	0.1	339
20250224_1013	0.3	64
20250224_1023	0.1	258
20250224_1033	0.1	262
20250224_1043	0.4	42
20250224_1053	0.1	200
20250224_1103	0.2	104
20250224_1113	0.4	285
20250224_1123	0.6	48
20250224_1133	0.2	114
20250224_1143	1.3	89
20250224_1153	1.3	283

Date & Time		
	Wind Speed (m/s)	Wind Direction (Degree)
(YYYYMMBB_HHMM)		
20250224_1203	0.1	115
20250224_1213	0.1	49
20250224 1223	2.1	337
20250224 1233	0.1	241
		3
20250224_1243	0.1	,
20250224_1253	1	2
20250224_1303	2.1	131
20250224_1313	0.5	27
20250224_1323	1.6	48
20250224_1333	0.2	93
20250224_1343	0.8	10
20250224_1353	4.2	118
20250224_1403	0.3	152
20250224 1413	3.5	143
20250224_1423	0.1	107
20250224_1433	0.1	43
20250224_1443	0.1	76
20250224_1453	0.1	41
20250224_1503	0.5	56
20250224_1513	0.1	149
20250224_1523	0.1	186
20250224_1533	0.1	202
20250224_1543	0.1	18
20250224_1553	0.3	23
20250224_1603	0.2	19
20250224_1613	0.1	143
20250224_1623	0.4	151
20250224_1633	2.6	117
20250224_1643	0.2	2
20250224_1653	1.4	165
20250224_1703	0.6	58
20250224_1713	0.2	319
20250224_1723	0.2	288
20250224_1733	0.1	28
20250224_1743	0.2	52
20250224_1753	0.3	51
20250224_1803	0.1	321
20250224_1813	0.1	304
20250224_1815		
20250224_1823	0.3	328
20250224_1833	0.1	326
20250224_1843	0.2	46
20250224_1853	0.3	4
20250224_1903	0.1	252
20250224_1913	0.1	103
20250224_1923	0.5	342
20250224_1933	0.1	325
20250224_1943	0.8	20
20250224_1953	0.1	231
20250224_2003	0.2	345
	0.1	40
20250224_2013		
20250224_2023	0.1	167
20250224_2033	0.2	120
20250224_2043	0.1	48
20250224 2053	1.1	110
20250224_2103	0.1	312
20250224_2113	0.3	72
20250224_2113		
20250224_2123	0.1	225
20250224_2133	0.1	15
20250224_2143	0.1	242
20250224_2153	0.6	347
20250224_2203	0.1	122
	0.4	27
20250224_2213		
20250224_2223	0.1	34
20250224_2233	0.1	73
20250224_2243	0.2	73
20250224_2253	0.1	3
20250224_2303	0.5	55
20250224_2303	0.4	37
20250224_2313		
20250224_2323	0.1	106
20250224_2333	0.1	200
20250224_2343	0.4	295
20250224 2353	0.8	350

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250225_0003	0.1	325
20250225_0013	0.1	3
20250225_0023	0.8	59
20250225_0033	1.2	52
20250225_0043	0.1	214
20250225_0053	0.1	104
20250225_0103	0.7	344
20250225_0113	0.2	97
20250225_0123	1.3	338
20250225_0133	1.4	339
20250225_0143	2.4	324
20250225_0153	2.7	0
20250225_0203	0.1	91
20250225_0213	0.1	160
20250225_0223	0.1	35
20250225_0233	0.5	119
20250225_0243	0.1	103
20250225_0253	0.9	315
20250225_0303	0.6	159
20250225_0313	0.1	52
20250225_0323	0.1	28
20250225_0333	0.1	74
20250225_0343	0.1	349
20250225_0353	0.2	43
20250225_0403	0.3	31
20250225_0413	0.1	25
20250225_0423	0.1	282
20250225_0433	0.1	110
20250225_0443	0.2	343
20250225_0453	0.1	66
20250225_0503	0.9	126
20250225_0513	0.1	211
20250225_0523	0.1	312
20250225_0533	0.1	208
20250225_0543	0.1	333
20250225_0553	0.1	34
20250225_0603	0.1	164
20250225_0613	0.1	65
20250225_0623	0.1	185
20250225_0633	0.2	292
20250225_0643 20250225_0653	0.2 0.1	279 159
20250225_0653 20250225_0703	0.1	344
20250225_0703	0.1	344
20250225_0713	0.1	297
20250225_0723	0.1	16
		124
20250225_0743 20250225_0753	0.1 0.1	72
20250225_0753	0.1	132
20250225_0803	0.1	16
20250225_0813	0.1	145
20250225_0833	0.1	150
20250225_0843	0.1	92
20250225_0843	0.1	123
20250225_0903	0.3	145
20250225_0903	0.1	109
20250225_0913	0.1	137
20250225_0923	0.1	51
20250225_0943	0.1	139
20250225_0953	0.1	141
20250225_1003	0.2	111
20250225_1013	0.1	115
20250225_1023	0.1	97
20250225_1033	0.1	114
20250225 1043	0.1	336
20250225 1053	0.1	96
20250225 1103	0.2	305
20250225_1113	0.1	91
20250225_1123	0.4	286
20250225_1133	0.1	64
20250225_1143	0.1	145
20250225_1153	0.2	180
		-30

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250225_1203	0.7	131
20250225_1213	0.4	81
20250225 1223	2.7	132
20250225_1223	0.4	188
20250225_1243	0.4	23
		38
20250225_1253	0.4	
20250225_1303	0.1	175
20250225_1313	0.4	58
20250225_1323	0.1	259
20250225_1333	1.3	123
20250225_1343	0.2	120
20250225_1353	0.1	46
20250225_1403	0.1	31
20250225_1413	0.1	100
20250225_1423	0.2	97
20250225_1433	0.2	47
20250225_1443	0.1	345
20250225_1453	0.5	54
20250225_1503	0.4	49
20250225_1513	0.5	154
20250225_1523	0.2	120
20250225_1533	0.2	37
20250225 1543	0.1	118
20250225_1553	0.1	52
20250225_1603	0.4	89
20250225_1613	0.4	1
20250225_1613	0.1	275
		79
20250225_1633	0.1	
20250225_1643	0.1	21
20250225_1653	0.1	112
20250225_1703	0.1	80
20250225_1713	0.1	116
20250225_1723	0.1	104
20250225_1733	0.2	116
20250225_1743	0.1	309
20250225_1753	0.1	51
20250225_1803	0.1	99
20250225_1813	0.1	153
20250225_1823	0.1	97
20250225_1833	0.1	52
20250225_1843	0.1	165
20250225_1853	0.1	287
20250225_1903	0.1	324
20250225_1913	0.1	128
20250225_1923	0.1	136
20250225_1933	0.1	145
20250225_1943	0.1	259
20250225_1953	0.1	143
	0.1	143
20250225_2003		
20250225_2013	0.1	140
20250225_2023	0.1	132
20250225_2033	0.1	132
20250225_2043	0.1	142
20250225_2053	0.1	142
20250225_2103	0.1	142
20250225_2113	0.1	232
20250225_2123	0.1	129
20250225_2133	0.1	79
20250225_2143	0.1	136
20250225_2153	0.1	144
20250225_2203	0.1	138
20250225_2213	0.1	138
20250225_2223	0.1	102
20250225_2233	0.1	104
20250225_2243	0.1	103
20250225_2253	0.1	103
20250225_2303	0.1	103
20250225_2303	0.1	103
20250225_2313	0.1	102
20250225_2323		
20250225_2333	0.1	102
20250225_2343	0.1	102
20250225_2353	0.1	106

Date & Time	1	
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250226_0003	0.1	106
20250226_0013	0.1	135
20250226_0023	0.1	135
20250226_0033	0.1	95
20250226_0043	0.1	114
20250226_0053	0.1	49
20250226_0103	0.1	322
20250226_0113	0.1	113
20250226_0123	0.1	339
20250226_0133	0.1	97
20250226_0143	0.1	93
20250226_0153	0.2	120
20250226_0203	0.2	117
20250226_0213	0.1	140
20250226_0223	0.2	163
20250226_0233 20250226_0243	0.1 0.1	122 105
20250226_0243	0.1	108
20250226_0253	0.1	137
20250226_0303	0.1	137
20250226_0313	0.1	126
20250226_0323	0.1	132
20250226_0333	0.1	37
20250226_0343	0.1	344
20250226_0333	0.1	110
20250226 0413	0.1	53
20250226_0423	0.1	274
20250226_0433	0.1	133
20250226_0443	0.1	116
20250226_0453	0.1	112
20250226_0503	0.1	134
20250226_0513	0.1	311
20250226_0523	0.1	306
20250226_0533	0.1	64
20250226_0543	0.1	296
20250226_0553	0.1	195
20250226_0603	0.1	270
20250226_0613	0.1	338
20250226_0623	0.2	25
20250226_0633	0.1	271
20250226_0643	0.1	299
20250226_0653	0.1	266
20250226_0703	0.1	96
20250226_0713	0.1	134
20250226_0723	0.1	143
20250226_0733	0.1	168 130
20250226_0743	0.1	304
20250226_0753	0.1	
20250226_0803 20250226_0813	0.1 0.1	90
20250226_0813	0.1	339
20250226_0833	0.1	108
20250226_0843	0.1	119
20250226_0853	0.1	57
20250226_0903	0.2	173
20250226_0913	0.1	287
20250226_0923	0.1	228
20250226_0933	0.1	147
20250226_0943	0.1	17
20250226_0953	0.2	102
20250226_1003	0.1	266
20250226_1013	0.1	322
20250226_1023	0.1	104
20250226_1033	0.1	114
20250226_1043	0.1	143
20250226_1053	0.1	140
20250226_1103	0.3	152
20250226_1113	0.1	71
20250226_1123	0.1	302
20250226_1133	0.1	247
20250226_1143	0.1	285
20250226_1153	0.1	328

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250226_1203	0.1	332
20250226_1213	1	257
20250226_1223	0.1	155
20250226 1233	1.3	76
20250226_1243	0.1	329
20250226_1253	0.2	181
20250226_1233	0.5	330
20250226_1313	0.1	353
	0.1	
20250226_1323		103
20250226_1333	0.2	317
20250226_1343	1.4	323
20250226_1353 20250226_1403	0.1	113
	0.1	346
20250226_1413	0.1	80
20250226_1423	0.3	102
20250226_1433	0.1	19
20250226_1443	0.1	74
20250226_1453	0.4	155
20250226_1503	0.1	6
20250226_1513	0.4	113
20250226_1523	0.1	16
20250226_1533	0.1	173
20250226_1543	0.3	351
20250226_1553	0.5	25
20250226_1603	0.2	152
20250226_1613	0.1	2
20250226_1623	0.5	53
20250226_1633	0.3	137
20250226_1643	1.5	30
20250226_1653	0.2	99
20250226_1703	0.2	14
20250226_1713	0.3	1
20250226_1723	0.1	46
20250226_1723	0.8	129
20250226_1743	3.9	162
	3.6	153
		146
20250226_1803	0.3	146
20250226_1813	6.6	
20250226_1823	0.3	83
20250226_1833	0.3	299 9
20250226_1843	0.9	-
20250226_1853	0.1	83
20250226_1903	0.8	26
20250226_1913	0.1	278
20250226_1923	1.3	330
20250226_1933	0.1	164
20250226_1943	0.1	108
20250226_1953	0.4	141
20250226_2003	0.1	125
20250226_2013	0.1	69
20250226_2023	0.1	79
20250226_2033	0.1	128
20250226_2043	0.1	111
20250226 2053	0.1	127
20250226 2103	0.1	91
20250226_2113	0.1	107
20250226_2123	0.1	98
20250226_2133	0.1	68
20250226_2143	0.1	86
20250226_2153	0.1	262
20250226_2203	0.1	103
20250226_2213	0.1	100
20250226_2223	0.1	296
20250226_2233	0.2	338
20250226_2233	0.7	42
	0.7	343
20250226_2253	0.6	343
20250226_2303	1.7	55
20250226_2313		
20250226_2323	0.4	206
20250226_2333	7.1	5
20250226_2343	0.1	109
20250226_2353	0.3	314

D . 0.7	1	
Date & Time (YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250227_0003	0.6	87
20250227_0013	0.5	16
20250227_0023	0.3	330
20250227_0033	1.3	349
20250227_0043	0.6	39
20250227_0053	0.5	334
20250227_0103	2.9	44
20250227_0113	0.3	331
20250227_0123	0.1	106
20250227_0133	3.7	48
20250227_0143	0.2	135
20250227_0153 20250227_0203	0.1	35 11
20250227_0203	0.1	83
20250227_0213	0.3	69
20250227 0233	0.1	284
20250227 0243	0.1	100
20250227 0253	0.1	206
20250227 0303	0.1	259
20250227_0313	0.1	282
20250227_0323	0.1	233
20250227_0333	0.1	300
20250227_0343	0.1	255
20250227_0353	1	143
20250227_0403	1.1	308
20250227_0413	0.9	13
20250227_0423	0.2	348
20250227_0433	1.8	339
20250227_0443	0.1	168
20250227_0453	0.2	307
20250227_0503 20250227_0513	0.1	118 146
20250227_0513	0.1 0.1	286
20250227_0533	0.1	100
20250227_0543	0.1	299
20250227_0553	0.1	153
20250227_0603	0.1	282
20250227_0613	0.1	163
20250227_0623	0.1	126
20250227_0633	0.1	136
20250227_0643	0.1	180
20250227_0653	0.3	79
20250227_0703	1.3	129
20250227_0713	0.5	90
20250227_0723	0.6	131
20250227_0733	0.1	312
20250227_0743	0.1	21 334
20250227_0753 20250227_0803	0.1	332
20250227_0803	0.1	58
20250227_0823	0.2	101
20250227_0833	0.1	188
20250227_0843	0.2	89
20250227_0853	0.4	107
20250227_0903	0.1	121
20250227_0913	0.1	308
20250227_0923	0.1	8
20250227_0933	0.1	153
20250227_0943	0.1	126
20250227_0953	0.6	137
20250227_1003	0.4	53
20250227_1013	0.1	93
20250227_1023	0.6	348
20250227_1033	0.1	149
20250227_1043	0.6	39 64
20250227_1053	0.5	158
20250227_1103 20250227_1113	0.5	339
20250227_1113	0.2	19
20250227_1123	0.5	347
20250227_1143	0.3	134
20250227_1153	0.8	329

	1	
Date & Time	Wind Speed (m/s)	Wind Direction (Degree)
(YYYYMMBB_HHMM)		
20250227_1203	0.1	300
20250227_1213	1.2	52
20250227_1223	0.7	9
20250227_1233	1.1	98
20250227_1243	0.9	182
20250227_1253	1	8
		44
20250227_1303	0.3	- ''
20250227_1313	0.7	37
20250227_1323	1.7	302
20250227_1333	0.1	146
20250227_1343	1	98
		97
20250227_1353	0.6	
20250227_1403	2.9	341
20250227_1413	0.1	249
20250227_1423	0.1	127
20250227_1433	0.1	343
20250227_1443	1	46
20250227_1453	3.5	185
20250227_1503	7.5	148
20250227_1513	0.1	336
20250227_1523	3.6	114
20250227_1533	0.1	189
20250227_1543	2.6	128
20250227_1553	0.2	135
20250227_1603	2.6	99
20250227 1613	2.3	104
20250227_1623	0.7	112
20250227_1025		
20250227_1633	1.5	118
20250227_1643	1.2	176
20250227_1653	0.1	199
20250227_1703	0.3	215
20250227_1713	0.1	65
20250227_1723	0.2	150
20230227_1723		
20250227_1733	0.1	148
20250227_1743	3.8	113
20250227_1753	0.3	125
20250227_1803	0.5	119
20250227_1813	0.4	87
20250227_1813		
20250227_1823	1	78
20250227_1833	1.1	122
20250227_1843	0.6	119
20250227_1853	0.1	118
20250227_1903	0.1	53
20250227_1913	0.5	112
		50
	0.6	
20250227_1933	0.8	126
20250227_1943	0.5	144
20250227_1953	0.3	95
20250227_2003	0.1	23
20250227_2013	0.1	6
20250227_2023	0.1	35
20250227_2033	0.1	142
20250227_2043	0.1	95
20250227_2053	0.1	121
20250227 2103	0.2	138
20250227 2113	0.1	156
20250227_2113	0.1	120
20250227_2133	0.1	141
20250227_2143	0.3	34
20250227_2153	0.1	90
20250227_2203	0.1	28
20250227_2213	0.1	106
20250227_2223	0.2	76
20250227_2233	0.2	120
20250227_2243	0.2	182
20250227 2253	0.1	353
20250227 2303	0.1	131
20250227_2303	0.1	52
20250227_2323	0.1	45
20250227_2333	6	147
20250227_2343	0.3	145
20250227_2353	2.3	106

Date & Time		
(YYYYMMBB_HHMM)	Wind Speed (m/s)	Wind Direction (Degree)
20250228_0003	0.4	208
20250228_0013	0.1	136
20250228_0023	0.3	161
20250228_0033	0.7	28
20250228_0043	0.1	83
20250228_0053	0.1	147
20250228_0103	0.2	97
20250228_0113	2.1	155
20250228_0123	0.7	165
20250228_0133	0.1	269
20250228_0143	0.1	67
20250228_0153	0.2	197
20250228_0203	2.9	183
20250228_0213	0.7	161
20250228_0223	0.4	57
20250228_0233	0.1	4
20250228_0243	0.1	258
20250228_0253	0.1	229
20250228_0303	0.1	99
20250228_0313	0.1	159
20250228_0323	0.1	77
20250228_0333	0.1	34
20250228_0343	0.1	191
20250228_0353	0.1	66
20250228_0403	0.1	133
20250228_0413	0.1	112
20250228_0423	0.1	132
20250228_0433	0.2	121
20250228_0443	0.1	129
20250228_0453	0.1	100
20250228_0503	0.1	117
20250228_0513	0.1	96
20250228_0523	0.1	112 69
20250228_0533	0.1	
20250228_0543	0.1	68 128
20250228_0553	0.1	89
20250228_0603 20250228_0613	0.1 0.1	77
20250228_0623	0.1	90
20250228_0633	0.1	127
20250228_0643	0.1	115
20250228 0653	0.1	91
20250228 0703	0.1	69
20250228 0713	0.1	122
20250228_0723	0.1	108
20250228_0733	0.1	150
20250228_0743	0.1	146
20250228_0753	0.1	138
20250228_0803	0.1	142
20250228_0813	0.1	136
20250228_0823	0.1	141
20250228_0833	0.1	131
20250228_0843	0.1	132
20250228_0853	0.1	148
20250228_0903	0.4	79
20250228_0913	0.1	122
20250228_0923	0.1	124
20250228_0933	0.2	155
20250228_0943	0.1	176
20250228_0953	0.5	123
20250228_1003	0.1	333
20250228_1013	0.8	274
20250228_1023	0.5	139
20250228_1033	0.1	251
20250228_1043	0.2	44
20250228_1053	0.6	7
20250228_1103	0.5	63
20250228_1113	0.2	28
20250228_1123	2.3	347
20250228_1133	0.1	78
20250228_1143	0.5	7
20250228_1153	1.5	111

Date & Time	Wind Speed (m/s)	Wind Direction (Degree)
(YYYYMMBB_HHMM)	vviiiu speeu (III/s)	vviila pirection (pegree)
20250228_1203	0.3	19
20250228_1213	2.1	97
20250228_1223	0.2	289
20250228_1233	0.9	296
20250228_1243	2.4	329
20250228_1253	4.8	64
20250228_1303	1.1	77
20250228_1313	0.8	50
		22
20250228_1323	1.5	
20250228_1333	0.3	71
20250228_1343	0.1	211
20250228_1353	2.5	322
20250228_1403	0.5	268
20250228_1413	0.8	83
20250228_1423	0.5	120
20250228_1433	7.6	45
20250228_1443	2.8	36
20250228_1453	0.5	37
20250228_1503	2.7	348
20250228_1513	0.2	296
20250228_1523	0.1	106
20250228_1533	1.2	58
20250228_1543	2.2	33
20250228_1553	2.4	131
20250228_1603	0.4	109
20250228_1613	0.9	165
20250228_1623	0.3	12
20250228_1633	0.3	42
20250228_1643	0.3	349
20250228_1653	0.1	112
20250228_1703	0.1	35
20250228_1713	0.8	34
20250228_1723	1.6	334
20250228_1733	0.1	41
20250228_1743	0.9	92
20250228_1753	0.1	163
20250228_1803	0.1	150
20250228_1813	0.4	117
20250228_1823	0.7	102
	0.7	56
20250228_1833		
20250228_1843	0.1	122
20250228_1853	0.4	116
20250228_1903	0.1	94
20250228_1913	0.2	49
20250228_1923	0.5	95
20250228_1933	0.3	114
20250228_1943	0.1	157
20250228_1953	0.1	187
20250228_2003	0.1	52
20250228_2013	0.8	105
20250228_2023	0.4	112
20250228_2033	0.1	155
20250228_2043	0.1	13
20250228 2053	0.4	113
20250228 2103	1.2	108
20250228_2103	0.1	152
20250228_2123	0.3	108
20250228_2133	0.1	308
20250228_2143	0.1	14
20250228_2153	0.1	303
20250228_2203	0.8	153
20250228_2213	0.2	63
20250228 2223	0.1	118
20250228_2223	0.1	85
20250228_2243	0.2	20
20250228_2253	3.4	291
20250228_2303	0.4	292
20250228_2313	0.1	166
20250228_2323	0.1	151
20250228_2333	0.1	138
20250228_2343	0.2	107
20250228_2353	0.1	107
20230220_2333	0.1	103

# Appendix J Waste Flow Table

# Waste Flow Table (2025)

	Total Quantities of Inert C&D Materials to be Generated from the Contract				Total Quantities of Recyclables Generation			Total Quantities of C&D Materials to be Generated from the Contract					
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging		Yard Waste (to Y-Park)	Chemical Waste	General Refuse	Others, e.g. non- recyclable yard waste
	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in '000L)	(in tonne)	(in tonne)
Jan-25	168,652.78	0	48361.85	119,302	0	849.35	0	0	0	0	0	57.76	81.82
Feb-25	289,409.40	0	120705.57	168,201	0	115.28	0	0	0	0	0	145.67	241.88
Total	458,062.18	0.00	169,067.42	287,503.00	0.00	964.63	0.00	0.00	0.00	0.00	0.00	203.43	323.70

## Note:

- 1. The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- 2. Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

# Appendix K Joint Environmental Site Inspection Records

Report No. <u>0140-20250203</u>

## Follow up action for previous Site Inspection:

- 1. 20 January 2025 Observation 1 The unpaved access haul road was compacted and was wetted by water truck at Portion E3.
- 20 January 2025 Observation 3 Demolished trees were removed from the drainage channel between Shak Tsai Ha Road.
- 3. 20 January 2025 Observation 4 Silt removal facility was maintained at Portion E3-1.

## Observation(s):

1. Wastes are observed in the ST3 of Portion E3-1.

## **Corrective Actions – Mitigation Measures Implemented or Proposed (if any):**

1. The Contractor has been reminded that ST3 should be maintained and cleaned regularly to ensure its efficiency at Portion E3-1.

	Environmental Team's Representative:	Independent Environmental Checker's Representative:	Contractor's Representative:	Employee's Representative
Signature:	1.	1	1	401
Name:	Joan Lo	1	Matt Choy/K <del>risty</del> -Wong/ Kyrie Wong	Simon Lee/ Marus Tam/Kenneth Lam/ Saga Lam
Date:	3 February 2025	1	3 February 2025	3 February 2025

## Follow up action for previous Site Inspection:

- 1. 16 December 2024 Observation 2 Water spraying was provided at the platform and the unpaved access road of Portion B2-E1. Temporary speed limit sign and training for driver were provided.
- 2. 30 December 2024 Observation 1 Water truck was arranged and provided for watering the unpaved access road at SBA and Portion B2-E1.
- 3. 6 January 2025 Observation 1 Watering was provided in the unpaved access haul roads and work areas at Portions B2-E1, A, and SBA.
- 4. 13 January 2025 Observation 1 Watering and water truck were provided at Portion A and E3.
- 5. 20 January 2025 Observation 1 The unpaved access haul road was compacted and was wetted by water truck at Portion E3 and E4.
- 6. 20 January 2025 Observation 2 The deposited silt and grit were removed, and wheel washing area was relocated with in Portion E4.
- 27 January 2025 Observation 1 Water truck was provided at the access road at Portion E3
- 8. 27 January 2025 Observation 2 The chemical containers were removed at Portion A.
- 9. 3 February 2025 Observation 1 Wastes were removed from the ST3 of Portion E3-1.

## Observation(s):

- 1. Unpaved haul road is dry, and fugitive dust is observed at Portion B2-E1, E3-1 and E4.
- 2. Wheel- washing should be provided before leaving construction site at Portion B2-E1.
- 3. Loaded dump truck should be covered by mechanical cover before leaving construction site.
- 4. The accumulated waste is observed on the floor at Portion A.

## Corrective Actions – Mitigation Measures Implemented or Proposed (if any):

- 1. The Contractor has been advised that watering (e.g. water sparkler or water truck) and compaction should be provided and arranged to minimize dust dispersion at Portions B2-E1, E3-1, E3-1A, and E4.
- The Contractor has been advised that wheel-washing should be provided at Portion B2-E1 to ensure that every vehicle is washed before leaving the construction site to remove dusty materials from its body and wheels.
- 3. The Contractor has been reminded that loaded dump trucks should be covered with impervious sheeting before leaving the construction site.
- 4. The Contractor has been reminded that enough enclosed bins and waste skips should be provided to ensure proper collection of general and C&D waste.

	Environmental Team's Representative:	Independent Environmental Checker's Representative:	Contractor's Representative:	Employee's Representative
Signature:		1	2	VV
Name:	Joan Lo	1	Matt Choy/ <del>Kristy</del> <del>Wong/ Kyrie Wong</del>	Simon Lee/ <del>Marus</del> <del>Tam/Kenneth Lam/</del> <del>Saga Lam</del>
Date:	10 February 2025	1	10 February 2025	10 February 2025

Report No. <u>0142-20250217</u>

## Follow up action for previous Site Inspection:

- 10 February 2025 Observation 1 Water truck was provided and arranged at Portion B2-E1, E3-1 and E4. 10 February 2025 Observation 4 Wastes were disposed at Portion A.

## Observation(s):

- The haul road and work area are dry, and fugitive dust is observed at Portion E3-1A.
- Every vehicle should be washed before leaving the construction site at Portion E4.

## Corrective Actions - Mitigation Measures Implemented or Proposed (if any):

- The Contractor has been advised to increase the frequency of watering on the haul road and to provide watering around work activities at Portion E3-1A to minimize dust dispersion.
- The Contractor has been recommended that the wheel-washing area should be located within the construction site of Portion E4 to prevent silt water runoff.

	Environmental Team's Representative:	Independent Environmental Checker's Representative:	Contractor's Representative:	Employee's Representative
Signature:	4.	helm.	2.	401
Name:	⊸ Joan Lo	Echo Hung	Matt Choy/K <del>rist</del> y Wong/ Kyrie Wong	Simon Lee/ Marus Tam/Kenneth Lam/ Saga Lam
Date:	17 February 2025	17 February 2025	17 February 2025	17 February 2025

Report No. <u>0143-20250224</u>

## Follow up action for previous Site Inspection:

- 10 February 2025 Observation 2 High pressure water jet was provided at the site exits of Portion B2-E1.
- 10 February 2025 Observation 3 Training was held on the requirement that loaded dump trucks should be covered with a mechanical cover before leaving the construction site.
- 17 February 2025 Observation 1 Water truck was provided for site watering at Portion E3-1A.

Observation(s):

1. Stagnant water Stagnant water and silt are observed in and around the drip tray at Portion A.

## <u>Corrective Actions – Mitigation Measures Implemented or Proposed (if any):</u>

The Contractor has been advised that stagnant water and silt should be removed and that the location of the drip tray should be properly revised at Portion A.

	Environmental Team's Representative:	Independent Environmental Checker's Representative:	Contractor's Representative:	Employee's Representative
Signature:		I		Yd.
Name:	Joan Lo	1	Matt Choy/Kristý Wong/ Kyrie Wong_	Simon Lee/ Marus Tam/Kenneth Lam/ Saga Lam
Date:	24 February 2025	1	24 February 2025	24 February 2025

# Appendix L Environmental Mitigation Implementation Schedule (EMIS)

		on Implementat	indini Extension ion Schedule (EMIS) Construction Phase					
EIA Ref.	EM&A Log Ref.	Weekly Site Inspection Item	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Air Quali	•	D7 D00			0 1 1	E.C. NENT	T	
S3.8.1	S3.1.8	B7 – B36	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation.	Good construction site practices to	Contractor	Entire NENT Landfill	To control the dust impact to within the criteria of EIA	<b>√</b>
		B4, B15 & B18		control the dust impact at the nearby		Extension site	Report (Register No. AEIAR- 111/2007)	✓
		B11 – B12	Watering facilities will be provided at every designated vehicular exit point.	sensitive receivers to within the relevant criteria.				Vehicle washing facilities provided at vehicular exit point in Portion A, B1-2, D, E3-1 & E4
		-	Good site practice is recommended during construction phase.	- ontona.				✓
	tion Noise	<u>'</u>						
S4	S4.9	C1	Use of good site practices to limit noise emissions by considering the following:     Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;	Control construction airborne noise by means of good site	Contractor	Entire construction site	Noise Control Ordinance	✓
		C2	(b) Machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;	practices				✓
		C3	(c) Plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;					✓
		C4	(d) Silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;					N/A
		C5	(e) Mobile plant should be sited as far away from NSRs as possible and practicable;					✓
		C6	(f) Material stockpiles, mobile container site officer and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.					✓
S4	S4.9	C11 – C13	2) Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards.	Reduce the noise levels of plant items	Contractor	Entire construction site	Noise Control Ordinance & its TM	✓
						Site	Annex 5, TM-EIA	
Construc	tion Runoff	:		I		1	I	
S5.8.1	S5.2.1	D1	Construction on Site Runoff	Control construction	Contractor	Entire	ProPECC PN 1/94	(a) <b>√</b>
			(a) At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. (b) Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers	runoff and erosion from site surface, drainage channel,		Construction site	Water Pollution Control Ordinance	(b) 🗸
			should be provided on site to direct stormwater to silt removal facilities.	stockpiles, wheel				
		D2	(a) The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. (b) Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse,	washing facilities, etc to minimize water				(a) <b>√</b>
			through a silt/sediment trap. (c) The sediment/silt traps should be incorporated in the permanent drainage channels	quality during				(b) <b>√</b>
			to enhance deposition rates.	construction stage				(c) <b>√</b>
		D3	The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silts and sediment traps should be 5 minutes under maximum flow conditions.					✓
		D4	(a) Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). (b) All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. (c) If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.					(a) ✓ (b) ✓ (c) ✓

Remarks:

Compliance of mitigation measure

\* Recommendation was made during site audit but improved/rectified by the contractor

# Recommendation was made during site audit but not yet improved/rectified by the contractor.

N/A Not Applicable at this stage were conducted in the reporting period.

@ (Which measure) Alternative measure was made by the contractor.

1

North East New Territories (NENT) Landfill Extension Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

			ion Schedule (EMIS) Construction Phase	Objectives of the	\M/bo to	Location of the	What requirement as	Ctatus
EIA	EM&A	Weekly	Recommended Precautionary/Mitigation Measures	Objectives of the	Who to	Location of the	What requirement or	Status
Ref.	Log Ref		(to be implemented when the trigger level is exceeded, where necessary)	Recommended	implement	measures	standards for the measures to	
		Inspection		Measures & Main	the		achieve?	
0 1 1	5 "	Item		Concerns to address	measures?			
	tion Runoff	, ,				le.	D 0500 DV (12)	
S5.8.1	S5.2.1	D5	(a) The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water	Control construction	Contractor	Entire	ProPECC PN 1/94	(a) <b>√</b>
			flows, and (b) all traffic areas and access roads protected by coarse stone ballast. An additional advantage	runoff and erosion		Construction		(b) <b>√</b>
			accruing from the use of crushed stone is the positive traction gained during prolonged periods of inclement	from site surface,		site	DSD Technical Circular	
			weather and the reduction of surface sheet flows.	drainage channel,			TC01/2017	
		D6	• (a) All drainage facilities and erosion and sediment control structures should be regularly inspected and (b)	stockpiles, wheel				(a) <b>√</b>
			maintained to ensure proper and efficient operation at all times and particularly following rainstorms. (c)	washing facilities, etc to minimize water quality during construction stage			Water Pollution Control	(b) <b>√</b>
			Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated				Ordinance	(c) <b>√</b>
			areas.					(-)
		D7	• (a) Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of					(a) <b>√</b>
			trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable.					(b) <b>√</b>
			(b) Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt					
			removal facilities.					
		D8	Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50 m <sup>3</sup>					✓
			should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the					
			washing away of construction materials, soil, silt or debris into any drainage system.					
		D9	(a) Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed					(a) <b>√</b>
			so as (b) to prevent silt, construction materials or debris being washed into the drainage system and storm					(b) <b>√</b>
			runoff being directed into foul sewers.					
		D10	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm					✓
			is imminent or forecasted, and actions to be taken during or after rainstorms are summarised in Appendix A2					
			of ProPECC PN 1/94. Particular attention should be paid to the control of silly surface runoff during storm events, especially for areas located near steep slopes.					
		D11	• (a) All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris	1				(a) <b>√</b>
			and the like is deposited by them on roads. (b) An adequately designed and sited wheel washing bay should be provided at every construction site exit. (c) Wash-water should have sand and silt settled out and removed at least on a weekly basis (d) to ensure the continued efficiency of the process. (e) The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silly water to public roads and drains.  • (a) Oil interceptors should be provided in the site drainage system downstream of any oil/fuel pollution sources. (b) The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. (c) A bypass should be provided for the oil					(b) <b>√</b>
								(c) ✓
								(d) ✓
								(e) <b>√</b>
		D12						(a) N/A
								(b) N/A
								(c) N/A
			interceptors to prevent flushing during heavy rain.					
		D13	Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to					✓
			avoid water quality impacts. Requirements for solid waste management are detailed in Section 6 of this Report.					
		D14	All fuel tanks and storage areas should be provided with docks and sited on sealed areas, within bunds of a					✓
			capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching					
			water sensitive receivers nearby.					
		D15	To prevent pollution risks arising from works area (waste reception area) and haul roads, intercepting bund or					✓
			barrier along the roadside should be constructed.					
		D19	Sewage Effluent from Workforce					(a) <b>√</b>
			• (a) Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage					(b) <b>√</b>
			generated by the workforce. (b) A licensed contractor should be employed to provide appropriate and adequate					
			portable toilets and be responsible for appropriate disposal and maintenance.					
		D20	Notices will be posted at conspicuous locations to remind the workers not to discharge any sewage or					N/A
			wastewater into the nearby environment during the construction phase of the Project.					
Remarks:	1	1	<u>L</u>	I	1	1	1	1

Compliance of mitigation measure

Recommendation was made during site audit but improved/rectified by the contractor

Recommendation was made during site audit but not yet improved/rectified by the contractor.

Not Applicable at this stage were conducted in the reporting period.

Alternative measure was made by the contractor. @ (Which measure)

			tion Schedule (EMIS) Construction Phase		1			
EIA Ref.	EM&A Log Ref	Weekly Site Inspection Item	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
Construc	tion Runoff (	(Cont'd)						
S5.8.1	S5.2.1	D19	Sewage Effluent from Workforce  • (a) Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage generated by the workforce. (b) A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	Control sewage effluent arising from the sanitary facilities provided for the on-	Contractor	On-site sanitary facilities	ProPECC PN 1/94  DSD Technical Circular TC01/2017	(a) <b>√</b> (b) <b>√</b>
		D20	Notices will be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project.	site construction workforce			Water Pollution Control Ordinance	N/A
		-	Regular environmental audit on the construction site can provide an effective control of any malpractices and can achieve continual improvement of environmental performance on site.				Waste Disposal Ordinance	<b>√</b>
S5.8.1	S5.2.1	D21	Accidental Spillage of Chemical  (a) Any service workshop and maintenance facilities shall be located within a bunded area, and sumps and oil interceptors shall be provided. (b) Maintenance of equipment involving activities with potential for leakage and spillage will only be undertaken within the areas.	Control of chemical leakage	Contractor	Service workshop and maintenance facilities	ProPECC PN 1/94  Water Pollution Control Ordinance	(a) N/A (b) N/A
F	2 1 1 1						Waste Disposal Ordinance	
S5.8.2	S5.2.2	-	Erosion Control /Measures  a. Preserve Natural Vegetation This Best Management Practices will involve preserving natural vegetation to the greatest extent possible	Erosion control	Contractor	Drainage system	ProPECC PN 1/94  Water Pollution Control	✓
			during the construction process. and after construction where appropriate. Maintaining natural vegetation is the most effective and inexpensive form of erosion prevention control.  b. Provision of Buffer Zone				Ordinance	
		-	A buffer zone consists of an undisturbed area or strip of natural vegetation or an established suitable planting adjacent to a disturbed area that reduces erosion and runoff. The rooted vegetation holds soils acts as a wind break and filters runoff that may leave the site.					<b>√</b>
		-	c. Seeding (Temporary/Permanent)  A well-established vegetative cover is one of the most effective methods of reducing erosion. Vegetation should be established on construction sites as the slopes are finished, rather than waiting until all the grading is complete. Besides, Hydroseeding will be applied on the surface of stockpiled soil and on temporary soil covers for inactive tipping areas to prevent soil erosion during rainy season.					<b>√</b>
		-	d. Ground Cover Ground Cover is a protective layer of straw or other suitable material applied to the soil surface. Straw mulch and/or hydromulch are also used in conjunction with seeding of critical areas for the establishment of temporary or permanent vegetation. Ground cover provides immediate temporary protection from erosion. Mulch also enhances plant establishment by conserving moisture, holding fertilizer, seed, and topsoil in place, and moderating soil temperatures.	to nt, pe				To be implemented
		-	e. Hydraulic Application Hydraulic application is a mechanical method of applying erosion control materials to bare soil in order to establish erosion-resistant vegetation on disturbed areas and critical slopes. By using hydraulic equipment, soil amendments, mulch, tackifying agents, Bonded Fiber Matrix (BFM) and liquid co-polymers can be uniformly broadcast, as homogenous slurry, onto the soil. These erosion and dust control materials can often be applied in one operation.					To be implemented
			f. Sod Establishes permanent turf for immediate erosion protection and stabilizes drainageways.					✓
			g. Matting There are numerous erosion control products available that can be described in various ways, such as matting, blankets, fabric and nets. These products are referred as matting. A wide range of materials and combination of materials are used to produce matting including, but not limited to: straw, jute, wood fiber, coir (coconut fiber), plastic netting, and Bonded Fiber Matrix. The selection of matting materials for a site can make a significant difference in the effectiveness of the Best Management Practices.					<b>√</b>

Remarks:

Compliance of mitigation measure

Recommendation was made during site audit but improved/rectified by the contractor

 $Recommendation \ was \ made \ during \ site \ audit \ but \ not \ yet \ improved/rectified \ by \ the \ contractor.$ 

Not Applicable at this stage were conducted in the reporting period.

@ (Which measure) Alternative measure was made by the contractor.

North East New Territories (NENT) Landfill Extension

Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

			tion Schedule (EMIS) Construction Phase					
EIA	EM&A	Weekly	Recommended Precautionary/Mitigation Measures	Objectives of the	Who to	Location of the	What requirement or	Status
Ref.	Log Ref	Site	(to be implemented when the trigger level is exceeded, where necessary)	Recommended	implement	measures	standards for the measures to	
		Inspection		Measures & Main	the		achieve?	
		Item		Concerns to address	measures?			
Erosion C	Control Mea	sures (Cont'o						
S5.8.2	S5.2.2		h. Plastic Sheeting	Erosion control	Contractor	Drainage	ProPECC PN 1/94	✓
			Plastic Sheeting will provide immediate protection to slopes and stockpiles. However, it has been known to			system		
			transfer erosion problems because water will sheet flow off the plastic at high velocity. This is usually				Water Pollution Control	
			attributable to poor application, installation and maintenance.				Ordinance	
		-	i. Dust Control					✓
			Dust Control is one preventative measure to minimize the wind transport of soil, prevent traffic hazards and					
			reduce sediment transported by wind and deposited in water resources.					
Surface \	Water Draina	age System						
S5.8.2	S5.2.2	D22	• (a) Temporary surface water drainage system will be provided to manage runoff during construction and	Surface Water	Contractor	Surface water	Water Pollution Control	(a) <b>√</b>
			operation. (b) This system will consist of channels as constructed around the perimeter of the site area. (c)	Management/ Control		system	Ordinance	(b) <b>√</b>
			This system will collect surface water from the areas of higher elevations to those of lower elevations and	run off		Construction		(c) ✓
			ultimately to the point of discharge. (d) Erosion will therefore be minimised.				TM-water	
		B00		_				(d) <b>√</b>
		D23	• (a) The temporary surface water drainage system will include the use of a silt fence around the soil stockpile					(a) <b>√</b>
			areas to prevent sediment from entering the system. (b) Regular cleaning will be carried out to prevent blockage					(b) <b>√</b>
			of the passage of water flow in silt fence.					
		-	• Intermediate drainage system will be installed for filled cell/phase. The major purpose of the intermediate					N/A
			drainage system is to prevent the clean surface water run-off from the filled phases coming into contact with					
			the waste mass in active cell and to prevent excessive surface water infiltration through the intermediate cover,					
			thus contribute to increasing volume of leachate. The intermediate drainage system will collect the clean					
			surface water run-off and divert it to the permanent discharge channels connected to the public drainage					
			system.					
		-	• In addition, surface flow from the haul road (especially near the wheel washing facility) will be collected to a					N/A
			dry weather flow interceptor and conveyed to the on-site leachate treatment plant for further treatment.					
Waste Ma	anagement	•		1	'	•	•	
S6	WM1	-	C&D Materials	Good site practice to	Contractor	Entire	Waste Disposal Ordinance	✓
				minimise C&D waste generation and		construction site		
			Implement proper waste management measures during construction phase as stipulated in the Environmental				ETWB TC(W) No. 19/2005	
			Management Plan (EMP) in accordance with the ETWB TC(W) No. 19/2005 Environmental Management in	reuse/recycle all C&D				
			Construction Sites	on-site as far as			DEVB TC(W) No. 6/2010	
		-	• Implement a trip-ticket system to ensure that the movement of C&D materials are properly documented and	possible				✓
			verified in accordance with DEVB TC(W) No. 6/2010. Copies/counterfoils from trip-tickets (with quantities of					,
			C&D Materials off-site) should be kept for record purposes.					
		-	Appropriate waste management should be implemented in accordance with the ETWB TC(W) No. 19/2005.					✓
		E4	(a) Make provisions in Contract documents to allow and promote the use of recycled aggregates where	_				(a) •/
		L4	appropriate. Ensure material balance in terms of excavated C&D materials in the design of NENT landfill	1				(a) <b>√</b>
			extension project. (b) The contract specifications should specify no excavated materials should be removed					(b) <b>√</b>
			from the landfill extension site, but should be fully reused.					
			nom the landin extension site, but should be fully reused.					
		E5	Careful design, planning and good site management to minimise over-ordering and waste materials such as	]				(a) <b>√</b>
			concrete, mortars and cement grouts. (a)(b) The design of formwork should maximise the use of standard					(b) <b>√</b>
			wooden panels so that high reuse levels can be achieved. (c) Alternatives such as steel formwork or plastic					(c) ✓
			fencing should be considered to increase the potential for reuse.					(6) 4
	1	F0						
		E6	• (a) The Contractor should recycle as much as possible the C&D waste on-site through proper waste					(a) <b>√</b>
			segregation on-site. (b) Concrete and masonry should be used as general fill and steel reinforcement bars can					(b) <b>√</b>
			be used by scrap steel mills. (c) Proper areas should be designated for waste segregation and storage					(c) <b>√</b>
			wherever site conditions permit. (d) Maximise the use of reusable steel formwork to reduce the amount of C&D					(d) <b>√</b>
			material.					` ' '
<u> </u>	ı	ı	I .	1	1	ı	I.	i

Compliance of mitigation measure

Recommendation was made during site audit but improved/rectified by the contractor

Recommendation was made during site audit but not yet improved/rectified by the contractor.

N/A Not Applicable at this stage were conducted in the reporting period.

@ (Which measure) Alternative measure was made by the contractor.

IA	EM&A	Weekly	Recommended Precautionary/Mitigation Measures	Objectives of the	Who to	Location of the	What requirement or	Status
	Log Ref	Site	(to be implemented when the trigger level is exceeded, where necessary)	Recommended	implement	measures	standards for the measures to	
		Inspection	(to be mapped and angular color to consider a supplemental and a suppl	Measures & Main	the		achieve?	
		Item		Concerns to address	measures?		domeve.	
Vacto Ma	ınagement (			Concerns to address	measures:			
3	WM1	E7	(a) Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement. On-site	Good site practice to	Contractor	Entire	Waste Disposal Ordinance	100
١	VVIVII	=1		minimise C&D waste	Contractor	1	Waste Disposal Ordinance	(a) <b>\checkmark</b>
			sorting and segregation facility of all type of wastes is considered as one of the best practice in waste			construction	ETIMP TO(M) No. 10/2005	(b) <b>√</b>
			management and hence, should be implemented in all projects generating construction waste. (b) The sorted	generation and		site	ETWB TC(W) No. 19/2005	
			public fill and C&D waste should be properly reused.	reuse/recycle all C&D on-site as far as			DEV/B TC/(M) No. 6/2010	
		E8	• (a) Excavated slope, stockpiled material and bund walls should be covered by tarpaulin until used in order to				DEVB TC(W) No. 6/2010	(a) <b>√</b>
			prevent wind-blown dust during dry weather, and to reduce muddy runoff during wet weather. (b)(c) Appropriate	possible				(b) <b>√</b>
			measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by					1 1 1
			transporting wastes in enclosed containers					(c) <b>√</b>
		E9	If any topsoil-like materials need to be stockpiled for any length of time, consideration should be given to					✓
			hydroseeding of the topsoil on the stockpile to improve its visual appearance and prevent soil erosion.					
		E10	Noningting of annual design of the control of the c					
		E10	Nomination of approved personnel to be responsible for good site practices and making arrangements for a literature of all was to a proposed any site and office time displayed.					✓
			collection of all wastes generated on-site and effective disposal.					
		E11	Training of site personnel for cleanliness, proper waste management procedures including chemical waste					✓
			handling, and waste reduction, reuse and recycling concepts.					
		F10						
		E12	Regular cleaning and maintenance programme systems, sumps and oil interceptors.					✓
		E13	(a) Prior to disposal of C&D waste, wood, steel and other metals should be separated for re-use and/or					(a) <b>√</b>
			recycling to minimise the quantity of waste to be disposed of to landfill. (b)(c) Proper storage and site practices					(b) <b>√</b>
			should be implemented to minimise the potential for damage or contamination of construction materials.					1 : 1
								(c) N/A
			Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary					✓
			generation of waste. Minimise excessive ordering of concrete, mortars and cement grout by doing careful check					
			before ordering.					
	WM2	E16 –	Chemical Waste	Ensure proper	Contractor	Entire	Waste Disposal (Chemical	✓
	VVIVIZ	E23		disposal of chemical	Contractor	construction	Waste) General	*
		223	Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General)	waste generated on-		site	Regulation	
			Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and	site to minimise the			, regulation	
			Storage of Chemical Wastes.	associated hazards			Code of Practice on the	
			Plant/equipment maintenance schedule should be designed to optimise maintenance effectiveness and to	on human health and			Packaging, Labelling and	✓
		_	minimise the generation of chemical wastes. Where possible, chemical wastes (e.g. waste lube oil) should be	environment			Storage of Chemical Waste	*
			recycled by licensed treatment facilities				Storage of Griefinian France	
			recycled by ilicensed fleatifient facilities					
		E17 &	Containers used for storage of chemical wastes should be suitable for the substance they are holding, resistant					✓
		E18	to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless					
			the specification has been approved by the EPD. Display a label in English and Chinese in accordance with					
			instructions prescribed in Schedule 2 of the Regulation.					
		F10						
		E19	• (a) The storage area for chemical wastes should be clearly labelled and used solely for storage of chemical					(a) <b>√</b>
			waste, (b) enclosed with at least 3 sides, having an impermeable floor and bund of sufficient capacity to					(b) N/A
			accommodate 110% of volume of the largest container or 20 % of total volume of waste stored in that area,					(c) N/A
			(c)(d) whichever is the greatest, having adequate ventilation, being covered to prevent rainfall entering, and					(d) N/A
			being arranged so that incompatible materials are adequately separated.					
		E20	Chemical waste should be collected by licensed waste collectors and disposed of at licensed facility, e.g.					✓
			Chemical Waste Treatment Centre.					[ '
		I .		I	1	1	i	

Remarks:

Compliance of mitigation measure

Recommendation was made during site audit but improved/rectified by the contractor

# Recommendation was made during site audit but not yet improved/rectified by the contractor.

N/A Not Applicable at this stage were conducted in the reporting period.

@ (Which measure) Alternative measure was made by the contractor.

5

١	EM&A	Weekly	Recommended Precautionary/Mitigation Measures	Objectives of the	Who to	Location of the	What requirement or	Status
	Log Ref	Site	(to be implemented when the trigger level is exceeded, where necessary)	Recommended	implement	measures	standards for the measures to	
		Inspection		Measures & Main	the		achieve?	
		Item		Concerns to address	measures?			
M	anagement (	(Cont'd)						
	WM3	E1	General Refuse	Minimise generation	Contractor	Entire	Waste Disposal Ordinance	✓
			General refuse generated on-site should be properly stored in enclosed bins or compaction units separately	of general refuse to		construction		
			from construction and chemical wastes.	avoid odour, pest and		site		
		E2	• (a) All recyclable materials (separated from the general waste) should be stored on-site in appropriate	visual nuisance				(a) <b>√</b>
			containers with cover prior to collection by a local recycler for subsequent reuse and recycling. Residual, non-					(b) <b>√</b>
			recyclable, general waste should be stored in appropriate containers to avoid odour. (b)(c)(d) Regular collection					(c) <b>√</b>
			should be arranged by an approved waste collector in purpose-built vehicles that minimise environmental					(d) <b>√</b>
			impacts during transportation					
		-	Reputable waste collector should be employed by the Contractor to remove general refuse from the site,					✓
			separately from construction and chemical wastes, on a daily basis to minimise odour, pest and litter impacts.					
			Burning of refuse on construction sites is prohibited by law.					
		-	Aluminium cans should be separated from general waste stream and collected by recyclers. Proper collection					✓
			bins should be provided on- site to facilitate the waste sorting.					
		-	Office waste paper should recycled if the volume warrant collection by recyclers. Participation in community					✓
			waste paper recycling programme should be considered by the Contractor, including waste paper, aluminium					
			cans, plastic bottles, waste batteries, etc.					
n NE	ENT Landfill			I =	T -			1
	LFG1	F1	Special LFG precautions should be taken due to close proximity of NENT landfill extension site to existing landfill	To minimise the risk	Contractor	Entire	Landfill Gas Hazard	N/A
			to avoid potential hazards of LFG exposure (ignition, explosion, asphyxiation, toxicity).	of LFG hazards to		construction	Assessment Guidance Note	
	LFG2	F2	Prominent safety warning signs should be erected on-site to alert all personnel and visitors of LFG hazards during	personnel in		site	(EPD/TR8/97)	✓
	1500		excavation works.	construction site			[ [ [ ] [ ] [ ] [ ] [ ] [ ] [ ] [ ] [ ]	
	LFG3	F3	No smoking or burning should be permitted on-site.				F&IU (Confined Spaces)	✓
	LFG4	F4	Prominent 'No smoking' and 'No Naked Flames' signs should be erected on-site.				Regulations	✓
	LFG5	F5	No worker should be allowed to work alone at any time in excavated trenches or confined areas on-site.				Code of Practice on Safety	✓
	LFG6	F6	Adequate fire fighting equipment should be provided on-site.				and Health at Work in	✓
	LFG7	F7	Construction equipment should be equipped with vertical exhaust at least 0.6m above ground installed with spark				Confined Spaces	✓
			arrestors.					
	LFG8	F8	Electrical motors and extension cords should be explosion-proof and intrinsically safe for use on-site.					✓
	LFG9	F9	'Permit to Work' system should be implemented.					✓
	LFG10	F10	Welding, flame-cutting or other hot works should be conducted only under 'Permit to Work' system following clear	-				•
			safety requirements, gas monitoring procedures and presence of qualified persons to supervise the works.					<b>'</b>
	LFG11	F11	(a) For piping assembly or conduit construction, all valves and seals should be closed immediately after installation	1				(a) N/A
			to avoid accumulation and migration of LFG. (b) If installation of large diameter pipes (diameter >600mm) is					(b) N/A
			required, the pipe ends should be sealed on one side during installation. (c) Forced ventilation is required prior to					(c) N/A
			operation of installed pipeline. (d) Forced ventilation should also be required for works inside trenches deeper than					(d) N/A
			1m.					
	LFG12	F12	Frequency and location of LFG monitoring within excavation area should be determined prior to commencement of	1				✓
			works. LFG monitoring in excavations should be conducted at no more than 10mm from exposed ground surface.					
	LFG13	F13	For excavation works, LFG monitoring should be conducted (1) at ground surface prior to excavation, (2)					✓
			immediately before workers entering excavations, (3) at the beginning of each half-day work, and (4) periodically					
			throughout the working day when workers are in the excavation.					
	LFG14	F14	Any cracks on ground level encountered on-site should be monitored for LFG periodically. Appropriate action should					✓
			be taken in accordance with the action plan in Table 7.6 of EIA Report.					
	LFG15	F15	(a) LFG precautionary measures involved in excavation and piping works should be provided in accordance with					(a) N/A
			LFG Guidance Note and included in Safety Plan of construction phase. (b) Temporary offices or buildings should					(b) N/A
		İ	be located where free LFG has been proven or raised clear of ground at a separation distance of at least 500mm.					

Compliance of mitigation measure

Recommendation was made during site audit but improved/rectified by the contractor

Recommendation was made during site audit but not yet improved/rectified by the contractor.

Not Applicable at this stage were conducted in the reporting period.

Alternative measure was made by the contractor. @ (Which measure)

		ation Implementa	tion Schedule (EMIS) Construction Phase					
EIA	EM&A	Weekly Site	Recommended Precautionary/Mitigation Measures	Objectives of the	Who to	Location of the	What requirement or	Status
Ref.	Log	Inspection	(to be implemented when the trigger level is exceeded, where necessary)	Recommended	implement	measures	standards for the measures to	
	Ref	Item	(,,,	Measures & Main	the		achieve?	
				Concerns to address	measures?			
LFG (C	`ont'd)			Concerns to address	mododioo.			
	,	dfill Extension						
				T	0 1 1	T = 0	1 - 1511 0 - 11 1	
S7	LFG16	F16	For large development such as NENT landfill extension, a Safety Officer trained in the use of gas detection	To minimise the risk	Contractor	Entire	Landfill Gas Hazard	✓
			equipment and LFG- related hazards should be present on-site throughout the groundwork phase. The Safety	of LFG hazards to		construction site	Assessment Guidance Note	
			Officer should be provided with an intrinsically safe portable instrument appropriately calibrated and capable of	personnel in			(EPD/TR8/97)	
			measuring the following gases:	construction site				
			•CH₄: 0-100% and LEL: 0-100%/v				F&IU (Confined Spaces)	
			•CO <sub>2</sub> : 0-100%				Regulations	
			•O <sub>2</sub> : 0-21%					
	LFG17	F17	(a) Periodically during groundwork construction, the works area should be monitored for CH <sub>4</sub> CO <sub>2</sub> and O <sub>2</sub> using				Code of Practice on Safety	(a) N/A
			appropriately calibrated portable gas detection equipment. The monitoring frequency and areas should be				and Health at Work in	(b) N/A
			established prior to commencement of groundwork either by Safety Officer or appropriately qualified person. (b)				Confined Spaces	(c) N/A
			Routine monitoring should be carried out in all excavations, manholes, created by temporary storage of building					
			materials on-site. (c) All measurements in excavations should be made with monitoring tube located not more than					
			10mm from exposed ground surface.					
	LFG18	F18	For excavations deeper than 1m, measurements should be conducted:					✓
			At ground surface before excavation commences;					,
			Immediately before any worker enters the excavation;					
			At the beginning of each working day for entire period the excavation remains open; and					
			Periodically throughout the working day whilst workers are in excavation.					
+	LFG19	E10	For excavations between 300mm and 1m, measurements should be conducted:	-				./
	LFG19	F19						✓
			Directly after excavation has been completed; and  Desired to all while the constant areas in a grant and areas.  Output  Desired to all while the constant areas in a grant and areas.					
-	15000	F00	Periodic all whilst excavation remains open.	_				,
	LFG20	F20	For excavations less than 300mm, monitoring may be omitted at the discretion of Safety Officer or appropriately					✓
			qualified person.					
		isual Phases						
S8	LV1	G4	Advanced screening tree planting	To minimise the	Contractor	Entire	DEVB TC(W) No. 4/2020 -	✓
			Early planting using fast growing trees and tall shrubs at strategic locations within site to block major view	impact on existing		construction site	Tree Preservation	
			corridors to the site from the VSRs, and to locally screen haul roads, excavation works and site preparation	vegetation retained				
			works.	by personnel in			DEVB TC(W)) No. 6/2015 -	
			Roadside planter and shrub planting design in front of Cheung Shan Temple.	construction			Maintenance of Vegetation	
S8	LV2	G5	Boundary Green Belt planting	To provide initiation			and Hard Landscape Features	To be implemented during operation phase
			Considerable planting belts proposed around the site perimeter and the construction of temporary soil bunds will	on permanent				
			screen the landfill operations to a certain degree. Fast growing and fire resistant plant species will be used.	landscape and visual			DEVB TC(W) No. 6/2011 -	
S8	LV3	G6	Temporary landscape treatment as green surface cover	mitigation measures			Maintenance of Man-made	✓
			For certain areas where landfilling operations would have to be suspended temporarily for periods of years, simple				Slopes and Emergency Repair	'
			temporary landscape treatment such as hydroseeding should be considered. During construction and operational				on Stability of Land	
			phases, grass hydroseeding or synthetic covering material of green colour should also be used as a temporary					
			slope cover if applicable.					
S8	LV4	G7	Existing tree preservation	-		1		✓
		] "	Transplant existing trees and vegetation, which are identified as ecologically significant in Ecological Impact					\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \
			Assessment and as rare tree species recorded in the tree survey, under circumstances where technically feasible.					
			For all affected trees, the principle of avoidance of tree felling and tree transplanting of tree before felling should					
			apply whenever possible. A tree felling application should be submitted to DEVB-GLTMS and be approved before					
			any trees are felled or transplanted.					

Remarks:

Compliance of mitigation measure

\* Recommendation was made during site audit but improved/rectified by the contractor

Recommendation was made during site audit but not yet improved/rectified by the contractor.

N/A Not Applicable at this stage were conducted in the reporting period.

@ (Which measure) Alternative measure was made by the contractor.

North East New Territories (NENT) Landfill Extension Environmental Mitigation Implementation Schedule (EMIS) Construction Phase

Log Ref	Weekly Site Inspection Item	Recommended Precautionary/Mitigation Measures (to be implemented when the trigger level is exceeded, where necessary)	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	What requirement or standards for the measures to achieve?	Status
У			Comesimo to dadirese				
	ion Measures:						
E1	-	Restriction of construction activities to the work areas that would be clearly demarcated.	To minimise environmental impacts and	Contractor	Entire construction site	Practice Note for Professional Persons (ProPECC), Construction Site Drainage	✓
E2	-	Reinstatement of the work areas immediately after completion of the works.	therefore potential  ecological impacts within and near the construction site			(PN1/94)  Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes, EPD (1992)  ETWB TC(W)) No. 33/2002 Management of Construction and Demolition Material	✓
E3	-	Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme.					✓
E4	-	Machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.					✓
E5	-	Plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs.					✓
E6	-	- Silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works.		and Demolition Material Including Rock			N/A
E7	-	Mobile plant should be sited as far away from NSRs as possible and practicable.			DEVB TC(W) No. 6/2010 Trip	✓	
E8	-	Material stockpiles, site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.				Ticket System for Disposal of Construction and Demolition	✓
E9	-	Use of "quiet" plant and working methods.				Materials ETWB TC(W)No.19/2005	✓
E10	-	Construction phase mitigation measures in the Practice Note for Professional Persons on Construction Site Drainage.				Environmental Management on Construction Sites	✓
E11	-	Design and set up of the temporary on-site drainage system will be undertaken by the contractor prior to the commencement of construction.					✓
E12	-	Design and incorporation of silt/sediment traps in the permanent drainage channels to enhance deposition rates and regular removal of reposited silt and grit.	1				✓
E13	-	Minimization of surface excavation works during the rainy seasons (April to September), and in particular, control of silty surface runoff during storm events, especially for areas located near steep slopes.					✓
E14	-	Regular inspection and maintenance of all drainage facilities and erosion and sediment control structures to ensure proper and efficient operation at all times and particularly following rainstorms.	1				✓
E15	-	Provision of oil interceptors in the drainage system downstream of any oil/fuel pollution sources	1				N/A

Remarks:

Compliance of mitigation measure


Recommendation was made during site audit but improved/rectified by the contractor

Recommendation was made during site audit but not yet improved/rectified by the contractor.

Not Applicable at this stage were conducted in the reporting period. N/A

@ (Which measure) Alternative measure was made by the contractor.

# Appendix M Mitigation Measures of Cultural Landscape Features



# Appendix N Cumulative Complaint / Enquiry Log, Summaries of Complaints and Enquiries

## **Environmental Complaints Log**

Complaint Ref. No.	Date of Complaint Received	Received from	Received by	Aspect of Complaint	Date of Investigation	Investigation Summary & Conclusion	Date of Reply
C001_20221220	21 Dec 2022	Veolia (Contractor)	ET	Air Quality (Construction Dust)	5, 12 & 19 Dec 2022	It was noted from Veolia's email to the ET on 20 December 2022 that Veolia received complaint lodged regarding presenting much dusty materials at roundabout at Wo Keng Shan Road & dusty flying problem at Kowloon-bound traffic at Lung Shan Tunnel. No dusty materials and wastes were transported out from the NENTX site during the complaint period. During the regular weekly site inspection on 5, 12 & 19 December 2022, it was observed that the wheel washing facilities with high-pressure water jets have been provided at all site exits of NENTX and cleaned all vehicles before allowing them to leave the construction site to ensure that no mud or debris would be brought to the public area. All site vehicles of NENTX are also required to go through the auto wheel washing facility, which is managed by the operator of the NENT landfill, before entering the public area. The road section between the washing facilities and the exit point was paved with concrete, or bituminous materials were implemented in all site entrances. No mud generated from vehicles under the NENTX project after exiting the site entrance was observed. In conclusion, there is no direct evidence showing that the complaint is likely related to the NENTX project.	5 Jan 2023
C002_20230614	14 Jun 2023	EPD-RNG	ET	Water Quality	16, 21 Jun, 24, 25 Jul & 2 Aug 2023	It was noted from EPD-RNG's email to the ET on 14 Jun 2023 that EPD received complaint lodged regarding the muddy water was observed at Lin MA Hang International Bridge. In summary of the investigation, the pollutant water appeared crimson colour with bubbles ay the LMH-OP01 (Monitoring Point from EPD). The colour and pattern of pollutant water is different from the runoff at surface WQM monitoring location WM1. Hence, the project is not the major source causing the pollutant water. To minimise the potential impact of the project, the enhancement of mitigation measures at north boundary were advised to implement by contractor. The related rectified actions had been conducted by the contractor.	29 Jun & 21 Aug 2023

Complaint Ref. No.	Date of Complaint Received	Received from	Received by	Aspect of Complaint	Date of Investigation	Investigation Summary & Conclusion	Date of Reply
C003_20230615	15 Jun 2023	EPD-RNG	ET	Water Quality	16, 19, 21 Jun, 18 Jul 2023	It was noted from EPD-RNG's email to the ET on 15 June 2023 that EPD received information regarding the muddy water was observed at River Ganges (GR3) (Water Quality Monitoring Location from EPD). In summary of the investigation, the muddy water caused from multipotential sources while the runoff from the box culvert under the Wo Keng Shan Road is the major source including runoff from Existing channel near Portion E3-1, discharge water from the silt removal facilities at Portion E3-1 of the project, runoff from branch near the entrance of Portion E3-1, runoff from weighting plaza of NENT Landfill & natural stream near Wo Keng Shan & Shui Ngau Tso etc Hence, the project is a part of factor causing the high turbidity muddy water. To minimise the potential impact of construction runoff from the project, the further mitigation measures and enhancement of the temporary surface water drainage system were advised to implement by contractor. The related rectified actions had been conducted by the contractor.	15 Jun, 21 Aug 2023
C004_20230803	3 Aug 2023	EPD-RNG	ET	Water Quality	18 Jul 2023	It was noted from EPD-RNG's email to the ET on 3 Aug 2023 that EPD received information regarding the muddy water was observed at River Ganges (GR3) (Water Quality Monitoring Location from EPD). In summary of the investigation, the muddy water caused from multipotential sources while the runoff from the box culvert under the Wo Keng Shan Road is the major source including runoff from Existing channel near Portion E3-1, discharge water from the silt removal facilities at Portion E3-1 of the project, runoff from branch near the entrance of Portion E3-1, runoff from weighting plaza of NENT Landfill & natural stream near Wo Keng Shan & Shui Ngau Tso etc Hence, the project is a part of factor causing the high turbidity muddy water. To minimise the potential impact of construction runoff from the project, the further mitigation measures and enhancement of the temporary surface water drainage system were advised to implement by contractor. The related rectified actions had been conducted by the contractor.	14 Aug 2023

Complaint Ref. No.	Date of Complaint Received	Received from	Received by	Aspect of Complaint	Date of Investigation	Investigation Summary & Conclusion	Date of Reply
C005_20230818	18 Aug 2023	EPD-RNG	ET	Water Quality	18 Sep 2023	It was noted from EPD-RNG's email to the ET on 18 August 2023 that EPD received information regarding the muddy water was observed at River Ganges (GR3) (Water Quality Monitoring Location from EPD) on 14 August 2023. In summary of the investigation, the complaint is project related. It viewed that muddy water arising from wheel washing water from the site entrance at Portion E4 & Runoff from Existing Channel near Portion E3-1 & discharge water from the silt removal facilities at Portion E3-1 eventually flows into the box culvert under Wo Keng Shan Road, WM2 and ultimately to GR3. The related rectified actions had been conducted by the contractor.	13 October 2023
C006_20230914	14 Sep 2023	EPD-RNG	ET	Water Quality	18 Sep 2023	It was noted from EPD-RNG's email to the ET on 14 September 2023 that EPD received information regarding the muddy water was observed at River Ganges (GR3) (Water Quality Monitoring Location from EPD) on 11 September 2023. In summary of the investigation, the complaint is project related. It viewed that muddy water arising from wheel washing water from the site entrance at Portion E4 & Runoff from Existing Channel near Portion E3-1 & discharge water from the silt removal facilities at Portion E3-1 eventually flows into the box culvert under Wo Keng Shan Road, WM2 and ultimately to GR3. The related rectified actions had been conducted by the contractor.	13 October 2023
C007_20240509	9 May 2024	EPD-RNG	ET	Water Quality	13 May 2024	It was noted from EPD-RNG's email to the ET on 9 May 2024 that EPD receipted a memo from DSD/Mainland North regarding the incident of muddy water observed in Ping Yuen River, at the downstream of NENTX, on 23 April 2024. In summary of the investigation, the muddy water at the complaint location involved multi-potential sources (including the construction runoff of the project and runoff from existing landfill) based on the distance between the outlet of the project discharge point and the complaint location (distance around 1.16 km). The mitigation measures are recommended and reminded to implement and review by the contractor.	16 July 2024
C000_20241128	28 Nov 2024	EPD-RNG	ET	Water Quality	2 & 5 Dec 2024	It was noted from EPD-RNG's email to the ET on 28 November 2024 regarding the incident of muddy water observed in Ping Yuen River, at the downstream of NENTX, on 13 November 2024. The relevant investigation is conducting by the related parties. The investigation results will be presented when the investigation has been completed.	TBC

Remarks:

1. "ET" equal to "Environmental Team"

- "EPD-RNG" equal to "Environmental Protection Department-Regional Office (North)"
   "TBC" equal to "To Be Confirm"

## **Environmental Enquiries Log**

Enquiry Ref. No.	Date of Enquiry Received	Received from	Received by	Aspect of Complaint	Date of Investigation	Investigation Summary & Conclusion	Date of Reply
NA	NA	NA	NA	NA	NA	NA	NA

### Remarks:

- "ET" equal to "Environmental Team"
   "EPD-RNG" equal to "Environmental Protection Department-Regional Office (North)"
   "NA" equal to "Not Applicable"

## **Cumulative Statistics on Complaints**

Aspects	Cumulative No. Brought Forward	No. of Complaints during reporting period	Cumulative Project-to- Date
Air Quality	1*	0	1*
Noise	0	0	0
Water Quality	7(1* & 1#)	0	7(1* & 1#)
Waste Management	0	0	0
Total	8(2* & 1#)	0	8(2* & 1#)

### Remarks:

- \* Equal to non-project related # Equal to the complaint under the investigation.

## Prepared by:

Aurecon Hong Kong Limited
Unit 1608, 16/F, Tower B, Manulife Financial Centre,
223 – 231 Wai Yip Street, Kwun Tong,
Kowloon Hong Kong S. A. R.

T: +852 3664 6888 F: +852 3664 6999

E: hongkong@aurecongroup.com

