

東業德勤測試顧問有限公司
ETS-TESTCONSULT LIMITED

8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong
Tel : 2695 8318 E-mail : etl@ets-testconsult.com
Fax : 2695 3944 Web site : www.ets-testconsult.com

TEST REPORT

LEADER – WAI KEE (C&T) JOINT VENTURE

**REMAINING ENGINEERING
INFRASTRUCTURE WORKS FOR
PAK SHEK KOK DEVELOPMENT
PACKAGE 2A
(CONTRACT NO.: TP 37/03)**

MONTHLY EM&A REPORT

(DECEMBER 2007)

Prepared by:

LAW, Sau Yee

LAW, Sau Yee
Senior Environmental Officer

Approved by:

LAU, Chi Leung
LAU, Chi Leung
Environmental Team Leader



TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY	
1.0 INTRODUCTION	
2.0 PROJECT INFORMATION	
2.1 Background	1
2.2 Site Description	1
2.3 Construction Programme	1
2.4 Project Organization and Management Structure	1
2.5 Contact Details of Key Personnel	1 – 2
3.0 CONSTRUCTION PROGRESS IN THIS REPORTING MONTH	2
4.0 AIR QUALITY MONITORING	
4.1 Monitoring Requirement	3
4.2 Monitoring Equipment	3
4.3 Monitoring Parameters, Frequency and duration	3
4.4 Monitoring Locations and Period	3 – 4
4.5 Monitoring Methodology	5 – 6
4.6 Action and Limit levels	6
4.7 Event-Action Plans	6
4.8 Results	6
5.0 NOISE MONITORING	
5.1 Monitoring Requirement	7
5.2 Monitoring Equipment	7
5.3 Monitoring Parameters, Frequency and duration	7
5.4 Monitoring Locations and Period	7 – 8
5.5 Monitoring Methodology	8 – 9
5.6 Action and Limit levels	9
5.7 Event-Action Plans	9
5.8 Results	9
6.0 WASTEWATER MONITORING	9
7.0 ENVIRONMENTAL NON-CONFORMANCE	
7.1 Summary of air quality, noise and wastewater monitoring	9 – 10
7.2 Summary of environmental complaints	10
7.3 Summary of notification of summons and prosecutions	10
8.0 SITE INSPECTION	
8.1 Summary of site inspection findings and Action(s) taken by LWKJV and ET	10
8.2 Status of Environmental Licensing and Permitting	11
8.3 Recommendation on Site Inspection findings	11
9.0 WASTE MANAGEMENT	
9.1 Waste Management Audit	11
9.2 Records of waste quantities	12
10.0 Implementation Status	
10.1 Implementation Status of Environmental Mitigation Measures	12
10.2 Implementation Status of Event and Action Plan	12
10.3 Implementation Status of Environmental Complaint Handling	12
11.0 CONCLUSION	12
12.0 FUTURE KEY ISSUE	
12.1 Upcoming EM&A Schedule in coming two months	12 – 13
12.2 Upcoming Construction Works scheduled in coming two months	13

APPENDIX

- A Organization Chart and Lines of Communication
- B1 Calibration Certificates for Impact Air Quality Monitoring Equipment
- B2 Impact Air Quality Monitoring Results
- B3 Graphical Plots of Impact Air Quality Monitoring Data
- C1 Calibration Certificates for Impact Noise Monitoring Equipment
- C2 Impact Noise Monitoring Results
- C3 Graphical Plots of Impact Noise Monitoring Data
- D Weather Condition
- E Event-Action Plans
- F Construction Programme
- G Construction Site Area
- H Implementation Status of Mitigation Measures and Follow-up Actions during weekly site inspections
- I IEC and RE Comments on Monthly EM&A Report – November 2007

Figure

- Figure 1 Location of Noise Monitoring Locations
- Figure 2 Location of Air Monitoring Locations
- Figure 3 Location of Air and Noise Monitoring Stations at HKIB Staff Accommodation
- Figure 4 Location of Noise Monitoring Station at CUHK Residence No. 10
- Figure 5 Location of Air and Noise Monitoring Stations at Cheung Shue Tan Village

Tables

- 2.1 Contact Details of Key Personnel
- 3.1 Major Construction Activities in this reporting month
- 3.2 Implementation of Environmental Mitigation Measures
- 4.1 Air Quality Monitoring Equipment
- 4.2 Monitoring parameters, duration and frequency of air quality monitoring
- 4.3 Air Quality Monitoring Locations
- 4.4 Monitoring Schedule for air quality monitoring stations
- 4.5 Action and Limit levels for 24-hr TSP and 1-hr TSP
- 5.1 Noise Monitoring Equipment
- 5.2 Duration, Frequency and Parameters of noise monitoring
- 5.3 Noise Monitoring Locations
- 5.4 Monitoring Schedule for noise monitoring stations
- 5.5 Action and Limit levels for noise monitoring
- 7.1 A Cumulative Log of Notification of Summons and Prosecution
- 8.1 The summary of the IEC and ET site inspection findings and Action(s) taken by LWKJV and ET
- 8.2 Summary of environmental licensing and permit status
- 9.1 Summary of Quantities of waste for disposal
- 12.1 Upcoming EM&A Schedule in coming two months
- 12.2 Upcoming Construction Works Scheduled in coming two month

EXECUTIVE SUMMARY

This monthly EM&A report (No.32) has been prepared to document the impact monitoring works conducted for the Contract of the Remaining Engineering Infrastructure Works for Pak Shek Kok Development Package 2A (Contract No: TP 37/03) during the reporting period from 01 to 31 December 2007.

Construction Progress

The major construction works in this reporting month were as below:

<i>Item</i>	<i>Construction Works</i>
1	<i>Roadworks along Road D1 and Road SL3</i>
2	<i>Roadworks and paver laying at Section 2</i>
3	<i>Installation of movement joint at MLS Bridge</i>
4	<i>Floor Finishing works and installation of handrails in MLS Subway</i>
5	<i>CCTV inspection for Section 2 and Section 3</i>
6	<i>Outstanding works and defect rectification works for Toilet No.2</i>
7	<i>Landscape softworks at Section 11 and 12</i>
8	<i>Outstanding works at works areas previously possessed by CWJV at Section 5 (Road L4)</i>
9	<i>Construction of crossing at Section 5</i>
10	<i>Drainage pipe rectification works for Section 6</i>
11	<i>Outstanding works at Section 7, 8, 9, and 10</i>

Environmental Monitoring Progress

The summary of the monitoring activities in this monitoring month is listed below:

- *Noise Monitoring (Day-time): 4 Occasion at 4 designated locations*
- *24-hour TSP Monitoring: 6 Occasions at 3 designated locations*
- *1-hour TSP Monitoring: 13 Occasions at 3 designated locations*
- *Weekly-site inspection: 5 Occasions*

Noise Monitoring

No exceedances of Action and Limit levels for noise monitoring were recorded in the reporting month.

Air Monitoring

No exceedances of Action and Limit levels were recorded for 24-hr and 1-hr TSP monitoring in the reporting month.

Wastewater Monitoring

No wastewater monitoring was carried out in this reporting month since the effluent discharge point had been removed.

Site Inspection

Environmental site inspections conducted in this reporting month are presented as follows:

<i>Concerned Parties</i>	<i>Dates of Audit / Inspection in December 2007</i>
<i>Weekly site inspection (ET)</i>	<i>01, 08, 15, 22, 27</i>
<i>Monthly site inspection (IEC/LWKJV/RE)</i>	<i>27</i>

The observations were raised during this reporting month. The site inspection findings are presented as follows:

Item	Aspects	Findings	Action(s) taken by LWKJV	ET Verification
1	Air	Follow up action to the outstanding finding in the previous month, watering was provided for unpaved area at SA-3 during the weekly site inspection on 08/12/07.	No further action should be taken since the finding was improved.	No further ET verification should be taken since the finding was improved.
2	Air	Follow up action to the outstanding finding in the previous month, most of the stockpiles at SA-3 were found removed during the weekly site inspection on 27/12/07.	No further action should be taken since the finding was improved.	No further ET verification should be taken since the finding was improved.
3	Site Practice	Follow up action to the outstanding finding in the previous month, the 200L chemical containers at SA-3 were removed during the weekly site inspection on 01/12/07.	No further action should be taken since the finding was improved.	No further ET verification should be taken since the finding was improved.
4	Site Practice	A 20L plastic container containing chemical was found without drip tray at SA-3 during the weekly site inspection on 22/12/07.	LWKJV replied to provide drip tray or relocate the chemical container to an appropriate storage area...	During the subsequent weekly site inspection on 24/12/07, the container was removed.
5	Site Practice	Follow up action to the outstanding finding in the previous month, rubbish such as lunch boxes and aluminum cans at Void Abutment were cleaned up during the weekly site inspection on 15/12/07.	No further action should be taken since the finding was improved.	No further ET verification should be taken since the finding was improved.

Waste Management

According to weekly site inspection, ET found that the Contractor followed the recommended procedures stipulated in the Waste Management Plan (WMP) on handling and disposal of wastes. 120m³ inert C&D materials and 42020kg general refuse were generated in this reporting month. All inert C&D materials were reused in the Contract and other wastes were handled under the instruction and procedure stated in the WMP in this reporting month.

Environmental Complaints

No environmental complaints were received in this monitoring month.

Notification of summons and successful prosecutions

No notification of summons and prosecutions with respect to environmental issues were registered in this reporting month.

Future Key Issues

Base on the site inspections and forecast of engineering works in the coming month, key issues to be considered are as follows:

- Noise and air quality impact due to construction works;
- Maintain wheel washing facilities properly;
- Cleanup the access road regularly;
- Watering, hydro-seeding or covering all stockpiles with tarpaulin to avoid wind and water erosion;
- Diverting the silty runoff to sedimentation trap or sedimentation tanks;
- Maintain good site practice and waste management to minimize environmental impacts at the site;
- Follow-up improvements on waste management issues.

1.0 INTRODUCTION

Leader – Wai Kee (C&T) Joint Venture (LWKJV) appointed Environmental Team (ET) of ETS-Testconsult Limited (ETL) to undertake the Environmental Monitoring and Audit (EM&A) for Remaining Engineering Infrastructure Works for Pak Shek Kok Development Package 2A (Contract No.: TP 37/03).

In accordance with the Section 10 of Environmental Permit to Construct and Operate a Designate Project (EP-108/2001/AEP-108/2001), EM&A programme as set out in the EM&A Manual is required to be implemented. In accordance with the EM&A manual, environmental monitoring of air quality and noise is required for the Project. The EM&A requirement for each parameter are described in details in subsequent sections, including:

- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event-Action Plans;
- Environmental mitigation measures, as recommended in the project EIA study report;
- Environmental requirements in contract documents.

This monthly EM&A report summarizes the impact monitoring results and audit findings of the EM&A program during the reporting period from 01 to 31 December 2007.

2.0 PROJECT INFORMATION

2.1 Background

Remaining Engineering Infrastructure Works for Pak Shek Kok Development Package 2A (Contract No.: TP 37/03) was planned and designed by the Civil Engineering and Development Department (CEDD).

As the main Contractor of the captioned project: contracted by, LWKJV will follow the environmental monitoring recommendation stated at the EM&A Manual that was prepared with reference to the EIA Study for Feasibility Study on the Pak Shek Kok Development Area (PSKDA) Environmental Monitoring and Audit Manual under Agreement No. CE 90/96.

2.2 Site Description

Generally, the construction site is located at Pak Shek Kok development area. Surrounding the construction site, there are two air sensitive receivers: HKIB Staff Accommodation and Cheung Shue Tan Village and three noise sensitive receivers: HKIB Staff Accommodation, CUHK Residence No.10 and Cheung Shue Tan Village.

Figure 1and 2 show the noise and air monitoring locations of this project.

2.3 Construction Programme

Details of construction programme are shown in Appendix F.

2.4 Project Organization and Management Structure

The organization chart and lines of communication with respect to the on-site environmental management and monitoring program are shown in Appendix A.

2.5 Contact Details of Key Personnel

The key personnel contact names and telephone numbers, and construction programme are shown in table 2.1.

Table 2.1 Contact Details of Key Personnel

Organization	Project Role	Name of Key Staff	Tel. No.	Fax No.
CEDD	Mr. M. S. Lam	Employer	2158 5630	2693 2918
Hyder	Mr. Herman Fong	Engineer	2603 6638	2603 7883
LWJV	Mr. Joe Yip	Site Representative	2442 1123	2442 9733
Hyder	Mr. Alexi Bhanja	Independent Environmental Checker	2911 2233	2805 5028
ETL	Mr. C.L. Lau	Environmental Team Leader	2946 7791	2695 3944

3.0 CONSTRUCTION PROGRESS IN THIS REPORTING MONTH

The site area of this project is shown in Appendix G.

A summary of the major construction activities undertaken in this monitoring month is shown in Table 3.1. The implementation of corresponding mitigation measures is summarized in Table 3.2.

Table 3.1 Major Construction Activities in this reporting month

Item	Construction Activities
1	Roadworks along Road D1 and Road SL3
2	Roadworks and paver laying at Section 2
3	Installation of movement joint at MLS Bridge
4	Floor Finishing works and installation of handrails in MLS Subway
5	CCTV inspection for Section 2 and Section 3
6	Outstanding works and defect rectification works for Toilet No.2
7	Landscape softworks at Section 11 and 12
8	Outstanding works at works areas previously possessed by CWJV at Section 5 (Road L4)
9	Construction of crossing at Section 5
10	Drainage pipe rectification works for Section 6
11	Outstanding works at Section 7, 8, 9, and 10

Table 3.2 Implementation of Environmental Mitigation Measures

General construction works	<ul style="list-style-type: none"> • Effective water sprays used on the site at potential dust emission sources such as haul roads and unpaved areas; • The heights from which fill materials are dropped should be controlled to a practical height to minimize the fugitive dust arising from unloading; • Minimize of exposed soil areas to reduce the potential for increased siltation and contamination of run-off; • Water, hydro-seed or cover the open stockpile and exposed loose soil areas by using clean tarpaulin sheets; • Provide proper and efficient drainage facilities (e.g. wheel washing facilities) and sedimentation system to ensure that site runoff should be treated before discharged to drains; • Remove the sand/rubbish accumulated in the drain/channel regularly; • Provide good site practice (e.g. selection of quieter plant and working methods and reduction in number of plant operating in critical areas close to NSRs) to limit noise emissions at source; • Remove the construction waste accumulated inside or outside the site regularly.
----------------------------	---

4.0 AIR QUALITY MONITORING

4.1 Monitoring Requirement

1-hour and 24-hour TSP monitoring were required to be conducted to monitor the air quality, at designated monitoring locations:

- HKIB Staff Accommodation (on ground floor near the entrance facing south-east);
- Cheung Shue Tan Village (near the outer building, temple) for 1-hr TSP monitoring;
- Cheung Shue Tan Village (in front of Man Kee Store) for 24-hr TSP monitoring;
- Near Wen Chih Tang at the CUHK.

4.2 Monitoring Equipment

Continuous 24-hour TSP air quality monitoring was performed using a GMWS2310 High Volume Air Sampler (HVS) located at each of the designated monitoring station. One portable dust meter was used to carry out the 1-hour TSP monitoring. Table 4.1 summarizes the equipment used in the air quality monitoring programme. A copy of the calibration certificates for the HVS and portable dust meter are attached in Appendix B1.

Table 4.1 Air Quality Monitoring Equipment

Equipment	Model and Make
HVS	Greasby GMWS2310
Calibrator	Tisch TE-5025A
1-hour TSP Dust Meter	TSI Model 8520 Dust Trak™ Aerosol Monitor

4.3 Monitoring Parameters, Frequency and Duration

Table 4.2 summarizes the monitoring parameters, monitoring duration and frequencies of air quality monitoring.

Table 4.2 Monitoring parameters, duration, frequencies of impact air quality monitoring

Parameter	Duration	Frequency
24-hr TSP	24 hr (0000-2400)	Once every six days
1-hr TSP	1 hr (0700-1900)	Three times every six days

4.4 Monitoring Locations and Schedule

Table 4.3 tabulates the air quality monitoring locations of this project.

Table 4.3 Air quality monitoring locations

Monitoring stations	Locations
AM1	HKIB Staff Accommodation (on ground floor near the entrance facing south-east) for 1-hr TSP monitoring
AM3	Cheung Shue Tan Village (near the outer building, temple) for 1-hr TSP monitoring
AM3A	Cheung Shue Tan (in front of Man Kee Store) for 24-hr TSP monitoring
AM5	Near Wen Chih Tang at the CUHK

The air quality monitoring schedule for 24-hr and 1-hr TSP monitoring at designated monitoring locations is summarized in table 4.4.



Table 4.4 Monitoring Schedule for the air quality monitoring stations

Air quality monitoring stations	Location	Monitoring Period						
		24-hr TSP				1-hr TSP		
		Start Date	Time	Finish Date	Time	Date	Start	Finish
AM1	HKIB Staff Accommodation					01/12/07	13:45	14:45
						04/12/07	09:45	10:45
						06/12/07	13:00	14:00
						08/12/07	09:10	10:10
						11/12/07	10:00	11:00
						13/12/07	10:15	11:15
						15/12/07	13:00	14:00
						18/12/07	11:00	12:00
						20/12/07	10:00	11:00
						22/12/07	08:40	09:40
						24/12/07	14:20	15:20
						27/12/07	10:20	11:20
						29/12/07	14:06	15:06
AM3	Cheung Shue Tan Village (Near the outer building, temple)					01/12/07	09:30	10:30
						04/12/07	15:46	16:46
						06/12/07	14:20	15:20
						08/12/07	13:05	14:05
						11/12/07	14:00	15:00
						13/12/07	15:30	16:30
						15/12/07	14:30	15:30
						18/12/07	09:30	10:30
						20/12/07	16:00	17:00
						22/12/07	13:00	14:00
						24/12/07	16:55	17:55
						27/12/07	17:00	18:00
						29/12/07	16:50	17:50
AM5	Near Wen Chih Tang at the CUHK					01/12/07	14:50	15:50
						04/12/07	10:57	11:57
						06/12/07	17:00	18:00
						08/12/07	14:20	15:20
						11/12/07	15:22	16:22
						13/12/07	13:00	14:00
						15/12/07	17:00	18:00
						18/12/07	16:40	17:40
						20/12/07	17:20	18:20
						22/12/07	14:11	15:11
						24/12/07	15:35	16:35
						27/12/07	15:20	16:20
						29/12/07	13:00	14:00
AM1	HKIB Staff Accommodation	03/12/07	16:00	04/12/07	15:21			
		08/12/07	10:30	09/12/07	09:45			
		14/12/07	10:00	15/12/07	09:16			
		20/12/07	10:02	21/12/07	09:24			
		24/12/07	09:55	25/12/07	08:59			
		29/12/07	10:40	30/12/07	10:25			
AM3A	Cheung Shue Tan (in front of Man Kee Store)	03/12/07	16:35	04/12/07	16:21			
		08/12/07	10:45	09/12/07	10:38			
		14/12/07	09:30	15/12/07	08:55			
		20/12/07	16:05	21/12/07	15:55			
		24/12/07	09:25	25/12/07	09:41			
		29/12/07	10:30	30/12/07	10:49			
AM5	Near Wen Chih Tang at the CUHK	03/12/07	16:15	04/12/07	15:31			
		08/12/07	10:10	09/12/07	09:44			
		14/12/07	09:45	15/12/07	09:11			
		20/12/07	17:22	21/12/07	16:54			
		24/12/07	09:43	25/12/07	09:10			
		29/12/07	10:05	30/12/07	09:43			

4.5 Monitoring Methodology

24-hour TSP Monitoring

Instrumentation

High volume sampler, as HVS, (Greasby GMWS2310) complete with appropriate sampling inlets are employed for 24-hour TSP. The sampler is composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complies with that required by USEPA standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).

Installation

The installation of HVS refers to the requirement stated in EM&A Manual.

Operation/Analytical Procedures

Operating/analytical procedures for the operation of HVS are as below:

Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 0.6m³/min and 1.7m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.

- For TSP sampling, fiberglass filters (GA-55) were used.
- The power supply was checked to ensure the sampler worked properly.
- On sampling, the sampler was operated 5 minutes to establish thermal equilibrium before placing any filter media at designated air monitoring station.
- The filter holding frame was then removed by loosening the four nuts and carefully a weighted and conditioned filter was centered with the stamped number upwards, on a supporting screen.
- The filter was aligned on the screen so that the gasket formed an air-tight seal on the outer edges of the filter. Then the filter holder frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- The programmable timer will be set for a sampling period of 24 hours. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number.).
- After sampling, the filter was transferred from the filter holder of the HVS to a sealed plastic bag and sent to the laboratory for weighting. The elapsed time was also recoded.
- Before weighting, all filters were equilibrated in a desiccator for 24 hour with the temperature of 25°C ± 3°C and the relative humidity (RH) <50% ±5%.

Maintenance & Calibration

- The HVS and their accessories should be maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- HVS should be calibrated at bi-monthly intervals.

1-hour TSP Monitoring

Measuring Procedures

The measuring procedures of the 1-hr dust meter are in accordance with the Manufacturer's instruction Manual as follows:

- Set POWER to ON, check the battery indicator to ensure whether the power supply is enough to conduct the TSP monitoring;
- Calibrate the dust meter by zero check;
- Set the TIME CONSTANT of the dust meter;
- Press SAMPLE to start the TSP monitoring;
- Record the maximum, minimum and average reading directly from the dust meter by press STATISTICS when monitoring complete.

Maintenance & Calibration

- 1-hr dust meter should be checked at 3-month intervals and calibrated at 1-year intervals throughout all stages of impact air quality monitoring.

Wind Data Monitoring

Wind data (wind speed and wind direction) were directly extracted from Sha Tin Station (located at Sha Tin Race Course) of Hong Kong Observatory. All wind data during this reporting month are shown in Appendix D.

4.6 Action and Limit Levels

Action and Limit levels for 24-hr TSP and 1-hr TSP derived as illustrated in Table 4.5.

Table 4.5 Action and Limit Levels for 24-hr TSP and 1-hr TSP

Monitoring Location	24-hr TSP ($\mu\text{g}/\text{m}^3$)		1-hr TSP ($\mu\text{g}/\text{m}^3$)	
	Action Level	Limit Level	Action Level	Limit Level
AM1	164 *	260 *	325 *	500 *
AM3	---	---	306 **	500 **
AM3A	183 **	260 **	---	---
AM5	174	260	329	500

* = Reference to the information contained in the Baseline Monitoring Report submitted under the "Advance Engineering Infrastructure Works for Pak Shek Kok Development – Southern Access Road and Sewage Pumping Station No.3.

** = Reference to the information contained in the Baseline Monitoring Report submitted under the "Remaining Engineering Infrastructure Works for Pak Shek Kok Development Package 1 – Contract No. TP 35/02.

4.7 Event-Action Plans

Please refer to Appendix E for details.

4.8 Results

4.8.1 24-hour TSP Monitoring

All monitoring data of 24-hour TSP monitoring is provided in Appendix B2. Graphical presentation of 24-hour TSP monitoring results for the reporting month is shown in Appendix B3.

No exceedances of Action and Limit Level of 24-hour TSP monitoring results were recorded during the reporting month.

4.8.2 1-hour TSP Monitoring

1-hour TSP monitoring was carried out at monitoring stations, AM1 and AM3 in the reporting month. All monitoring data of 1-hour TSP monitoring is provided in Appendix B2. Graphical presentation of 1-hour TSP monitoring results for the reporting month is shown in Appendix B3.

No exceedances of Action and Limit Level of 1-hour TSP monitoring results were recorded during the reporting month.

5.0 Noise Monitoring

5.1 Monitoring Requirements

As the requirement in EM&A Manual, noise monitoring was conducted at designated monitoring locations:

- HKIB Staff Accommodation (on ground floor near the entrance facing south-east);
- Cheung Shue Tan Village (near the outer building, temple);
- CUHK Residence No.10;
- Near Wen Chih Tang at the CUHK.

5.2 Monitoring Equipment

Integrating Sound Level Meters were used for noise monitoring. They were Type 1 sound level meters capable of giving a continuous readout of the noise level reading including equivalent continuous sound pressure level (L_{eq}) and percentile sound pressure level (L_x). They comply with International Electro technical Commission Publications 651:1979 (Type1) and 804:1985 (Type1), and speed in m/s was used to monitor the wind speed.

Table 5.1 summarized noise monitoring equipment model being used. A copy of the calibration certificates for noise meters and calibrator are attached in Appendix C1.

Table 5.1 Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	Rion NL-31 Sound Level Meter
Calibrator	Rion NL-73 Sound Level Calibrator
Portable Wind Speed Indicator	TSI Model 8340-M Air Velocity Meter

5.3 Monitoring Parameters, duration and Frequency

Noise monitoring for the A-weighted levels L_{eq} , L_{10} and L_{90} were recorded. The following guide on the regular monitoring frequency for each monitoring station on a per week basis when noise generating activities are underway:

- One set of measurements between 0700-1900 hours on normal weekdays (6 consecutive $L_{eq(5-min)}$);
- One set of measurements between 1900-2300 hours (3 consecutive $L_{eq(5-min)}$)*;
- One set of measurements between 2300-0700 hours of next day (3 consecutive $L_{eq(5-min)}$)*;
- One set of measurements between 0700-1900 hours on holidays (3 consecutive $L_{eq(5-min)}$)*.

(*): Noise monitoring to be conducted only when there is construction work.

Duration, frequencies and parameters of noise measurement are presented in Table 5.2.

Table 5.2 Duration, Frequencies and Parameters of Noise Monitoring

Time period	Duration/min	Parameters	Frequency
Day-time: 0700-1900 hrs on normal weekday	30	L_{eq} , L_{10} , L_{90}	Once per week
Evening-time: 1900-2300 hrs	15	L_{eq} , L_{10} , L_{90}	Once per week
Night-time: 2300-0700 hrs of next day	15	L_{eq} , L_{10} , L_{90}	Once per week
Holiday: 0700-1900 hrs	15	L_{eq} , L_{10} , L_{90}	Once per week

5.4 Monitoring Locations and Period

In this reporting month, there were five noise monitoring locations: HKIB Staff Accommodation, Cheung Shue Tan Village, CUHK Residence No.10 and Near Wen Chih Tang at the CUHK. The location of the monitoring stations are described in Table 5.3 and depicted in Figure 1.

Table 5.3 Noise Monitoring Locations

Noise Monitoring station	Location
NM1	HKIB Staff Accommodation (on ground floor near the entrance facing south-east)
NM2	CUHK Residence No.10
NM3	Cheung Shue Tan Village (near the outer building, a temple)
NM8	Near Wen Chih Tang at the CUHK

The noise-monitoring programme of monitoring locations (Day-time, Evening-time, Holiday and Night-time) is summarized in Table 5.4.

Table 5.4 Monitoring Periods for noise monitoring stations

Monitoring stations	Monitoring Period					
	Day-time		Evening-time		Holiday	
NM1	04/12/07	09:57	---	---	---	---
	11/12/07	10:02	---	---	---	---
	18/12/07	11:10	---	---	---	---
	27/12/07	10:25	---	---	---	---
NM2	04/12/07	13:15	---	---	---	---
	11/12/07	16:30	---	---	---	---
	18/12/07	15:20	---	---	---	---
	27/12/07	11:35	---	---	---	---
NM3	04/12/07	16:00	---	---	---	---
	11/12/07	14:02	---	---	---	---
	18/12/07	09:40	---	---	---	---
	27/12/07	17:10	---	---	---	---
NM8	04/12/07	11:10	---	---	---	---
	11/12/07	15:20	---	---	---	---
	18/12/07	16:50	---	---	---	---
	27/12/07	15:30	---	---	---	---

5.5 Monitoring Procedures and Calibration Details

Operation/Analysis Procedures

- The Sound Level Meter was set on a tripod at a height of 1.2m above the ground.
- For free field measurement, the meter was positioned away from any nearby reflective surfaces.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - Frequency weighting: A
 - Time weighting : Fast
 - Time measurement : 5 mins
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94 dB at 1000HZ. If the difference in the calibration level before and after measurement was more than 1dB(A), the measurement would be considered invalid and repeat measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with a portable wind meter.
- During the monitoring period, the Leq, L10 and L90 were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Free Field correction to the measurements should be made. Correction factor of +3dB(A) should be made to the free Field measurements.
- Noise monitoring would be cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind gusts exceeding 10m/s.

**Maintenance and Calibration**

- The microphone head of the sound level meter and calibrator is cleaned with soft cloth at quarterly intervals.
- The meter is sent to be supplier or HOKLAS laboratory to check and calibrated at yearly intervals.

5.6 Action and Limit Levels

The Action and Limit levels for noise levels derived as illustrated in Table 5.5.

Table 5.5 Action and Limit Levels for noise monitoring

Time Period	Time Period	Action	Limit
Normal hours	0700-1900 hrs on normal weekdays		75 dB(A) *
Holiday	0700-1900 hrs on holidays		70 dB(A) **
Evening-time	1900-2300 hrs on all other days		
Night-time	2300-0700 hrs of next day	When one documented complaint is received	55 dB(A) **

* = Reduce to 70 dB(A) for schools and 65 dB(A) during school examination periods.

** = Area Sensitivity Rating (ASR) C is selected from the "Technical Memorandum on Noise from Construction Work Other Than Percussive Piling".

5.7 Event-Action Plans

Please refer to the Appendix E for details.

5.8 Results

Only Day-time noise monitoring were carried out at monitoring stations in this reporting month. No Evening-time, Night-time and Holiday noise monitoring were required since no construction works were processed during the night-time period. All noise levels are provided in Appendix C2. Graphical presentation of the monitoring results for the reporting month is shown in Appendix C3.

No Day-time noise monitoring results at all monitoring stations exceeded the Action Level since no documented complaints on noise issue were received in this reporting month. Besides, no exceedances in Limit Level were recorded according to the results from Day-time noise monitoring.

6.0 WASTEWATER MONITORING

Effluent Discharge License of this Project is valid from 06 December 2004 (Discharge Licence No.: 3246-Part A and Part B).

During this reporting month, no wastewater monitoring was required to be carried out since the wastewater monitoring had been carried out on 18 June 2007 and the Discharge Licence required carrying out wastewater monitoring at effluent discharge point quarterly.

No wastewater monitoring was carried out in this reporting month since the effluent discharge point had been removed.

7.0 ENVIRONMENTAL NON-CONFORMANCE**7.1 Summary of environmental monitoring**

No exceedances of Action and Limit Level of 24-hour and 1-hour TSP monitoring results were recorded during the reporting month.

No day-time noise level measured at all monitoring stations exceeded the Action and Limit Level in the reporting month. No evening-time, night-time and holiday noise monitoring were required since no construction works were processed during these periods.

No wastewater monitoring was carried out in this reporting month since the effluent discharge point had been removed.

7.2 Summary of Environmental Complaints

No environmental complaints were received in this monitoring month.

7.3 Summary of Notification of Summons and Prosecution

There was no notification of summons respect to environmental issues registered in this month.

8.0 SITE INSPECTION

Weekly site inspections were carried out by the ET in this reporting month (01, 08, 15, 22 and 27 December 2007). Monthly joint site inspection at 27 December 2007 was carried out by Engineer's Representative, IEC and LWKJV. The implementation status of the mitigation measures on site inspections in this reporting month is presented in Appendix H.

8.1 Summary of the site inspection findings and Action(s) taken by LWKJV and ET

Summaries of the site inspection findings in this reporting month are shown in Table 8.1.

Table 8.1 The summary of the site inspection findings and Action(s) taken by LWKJV and ET

Item	Aspects	Findings	Action(s) taken by LWKJV	ET Verification
1	Air	Follow up action to the outstanding finding in the previous month, watering was provided for unpaved area at SA-3.during the weekly site inspection on 08/12/07.	No further action should be taken since the finding was improved.	No further ET verification should be taken since the finding was improved.
2	Air	Follow up action to the outstanding finding in the previous month, most of the stockpiles at SA-3 were found removed during the weekly site inspection on 27/12/07.	No further action should be taken since the finding was improved.	No further ET verification should be taken since the finding was improved.
3	Site Practice	Follow up action to the outstanding finding in the previous month, the 200L chemical containers at SA-3 were removed during the weekly site inspection on 01/12/07.	No further action should be taken since the finding was improved.	No further ET verification should be taken since the finding was improved.
4	Site Practice	A 20L plastic container containing chemical was found without drip tray at SA-3 during the weekly site inspection on 22/12/07.	LWKJV replied to provide drip tray or relocate the chemical container to an appropriate storage area...	During the subsequent weekly site inspection on 24/12/07, the container was removed.
5	Site Practice	Follow up action to the outstanding finding in the previous month, rubbish such as lunch boxes and aluminum cans at Void Abutment were cleaned up during the weekly site inspection on 15/12/07.	No further action should be taken since the finding was improved.	No further ET verification should be taken since the finding was improved.

8.2 Status of Environmental Licensing and Permitting

All permits/licenses valid in this reporting month are summarized in Table 8.2.

Table 8.2 Summary of environmental licensing and permit status

Description	Permit No.	Valid Period		Section
		From	To	
Construction Noise Permit for the Construction Site at Pak Shek Kok Development Package 2A, Tai Po / Ma Liu Shui, N.T.	GW-RN0559-07	06/01/08	29/06/08	<p><u>Group A</u> Two Poker, vibratory, hand-held (CNP170) Two Concrete lorry mixer (CNP044) One Excavator, tracked (CNP081)</p> <p><u>Group B</u> One Asphalt Paver (CNP004) One Roller, Vibratory (CNP186) One Road Roller (CNP185) One Dump Truck (CNP067)</p> <p><u>Group C</u> One Dump Truck (CNP067) One Excavator, tracked (CNP081) One Crane, mobile (diesel) (CNP048) One Lorry with crane</p>
Wastewater Discharge License	3246 – Part A	01/11/06	31/12/09	Discharge of trade Effluent, surface run-off and all other wastewater arising from the construction site and sedimentation tank to Coastal water or communal drain for the carriage of surface drainage water.
Wastewater Discharge License	3246 – Part B	06/12/04	05/12/09	Discharge of trade Effluent, surface run-off and all other wastewater arising from the construction site and on-site aerobic waste water treatment system to soak-away pit.
Chemical Waste Producer	5113-729-LL 1113-01	24/09/04	--	Spent lubricating oil, spent battery parts containing heavy metals

8.3 Recommendations on site inspection findings in Site Inspections of this month

Based on the site inspection findings, the recommendations are as below:

- All stockpiles should be covered with clean tarpaulin sheets, spraying with water or hydro-seeding to avoid wind and water erosion;
- Size of tarpaulin sheet should be larger than surface size of stockpile in order to resume normal function of tarpaulin sheet;
- The heights from which fill materials are dropped should be controlled to a practical height to minimize the fugitive dust arising from unloading or provide a canvas with larger surface area;
- Minimize of exposed soil areas to reduce the potential for increased siltation and contamination of run-off;
- Checking and maintaining all the site machines to prevent dust emission;
- Bigger sumpit for increasing wastewater input should provide for any necessary;
- Providing briefing to the concerned site staff on remedial actions, such as handling method of chemicals and chemical waste;
- Regular maintenance of excavator or any diesel cater machines should be provided in order to avoid any possible smoke nuisance;
- Provide good site practice (e.g. selection of quieter plant and working methods and reduction in number of plant operating in critical areas close to NSRs) to limit noise emissions at source; Maintain good waste management at the site.

9.0 WASTE MANAGEMENT

9.1 Waste Management Audit

Waste management audit was carried out by the ET on a weekly basis. The implementation status of the mitigation measures on waste management in this reporting month is presented in Appendix H.

9.2 Records of Waste Quantities

All type of wastes arising from the construction work are classified into the following:

- General refuse;
- Chemical waste;
- Construction & demolition (C&D) material.

The quantities of waste for disposal in this month are summarized in Table 9.1.

Table 9.1 Summary of Quantities of Waste for Disposal in this reporting month

	Type of Waste	Quantity	Disposal Location	Cumulative Quantity
Inert C&D Materials	Total Quantity Generated (m ³)	120	Reused in the Contract	129243
	Broken Concrete (m ³)	20	N/A	1231
	Reused in the Contract (m ³)	100	N/A	128100
	Reused in other Projects (m ³)	0	N/A	0
	Disposal as Public Fill (m ³)	0	N/A	0
C&D Waste	Metals (1000kg)	0	N/A	37.705
	Paper/Cardboard Packaging (1000kg)	0	N/A	2.806
	Plastics (1000kg)	0	N/A	0.083
	Chemical Waste (1000kg)	0	N/A	3.4
	Other, e.g. General Refuse (1000kg)	42.02	SENT	1928.79

10.0 IMPLEMENTATION STATUS

10.1 Implementation Status of Environmental Mitigation Measures

LWKJV has been implementing the required environmental mitigation measures according to the Mitigation Protection Measures stated in Implementation Schedule of the EM&A Manual. The implementation status of the environmental mitigation measures in this reporting month is presented in Appendix H.

Air Quality

The Contractor was reminded to water or cover all the stockpiles by using clean tarpaulin sheets. The Contractor was also reminded to cleanup the access road regularly to avoid dust emission and provide effective wheel washing facilities.

Noise

All mitigation measures stated in Appendix H were implemented properly in this reporting month.

Water Quality

The Contractor was reminded to provide more effort to implement mitigation measures, such as diverting site runoff to suitable treatment processes before discharge, sedimentation system and drainage facilities.

Waste Management

LWKJV has been implementing most mitigation measures on waste management.

10.2 Implementation Status of Event and Action Plan

There were no exceedances in air quality and noise monitoring parameters recorded in this monitoring month. No further mitigation measures were required.

10.3 Implementation Status of Environmental Complaint Handling

No complaints had been received during this monitoring month.

11.0 CONCLUSION

Impact monitoring of air quality and noise were carried out at designated locations in accordance with the EM&A Manual in this reporting month.

According to the summary of air and noise monitoring results, no exceedances of Action and Limit Level of 24-hour and 1-hour TSP monitoring results were recorded during the reporting month. Besides, No Day-time noise level measured at all monitoring stations exceeded the Action and Limit Level in the reporting month. No Evening-time, Night-time and Holiday noise monitoring were required since no construction works were processed during these periods.

No wastewater monitoring was carried out in this reporting month since the effluent discharge point had been removed.

According to the ET weekly site inspection and IEC monthly site audit carried out this month, it indicated that site practices of the LWKJV were generally undertaken in an environmentally acceptable manner and the overall site environmental performance was satisfactory.

12.0 FUTURE KEY ISSUES

12.1 Upcoming EM&A Schedule in coming two months

The Proposed EM&A program in coming two months are presented as following table:

Table 12.1 Upcoming EM&A Schedule in coming two months

Type of Monitoring	January 2008	February 2008
Noise Monitoring (Day-time)	03, 08, 15, 22, 29	05, 12, 19, 26
1-hour TSP	02, 03, 04, 05, 08, 10, 12, 15, 16, 17, 19, 22, 24, 26, 28, 29, 31	02, 05, 06, 11, 12, 14, 16, 18, 19, 21, 23, 26, 28, 29
24-hour TSP	04, 10, 16, 22, 28	02, 06, 12, 18, 23, 29
Site Inspection	05, 12, 19, 26	02, 06, 16, 23

12.2 Upcoming construction works scheduled in the coming two months

The major construction works planned to be carried out in next two months and their possible impact is tabulated (Table 12.2) for reference.

Table 12.2 Construction activities planned in the coming two months

Item	Construction Activities planned to be carried out in the coming two months
1	Laying of bituminous materials at road SL3 and road D1
2	Paving works of footpath adjacent to Subway
3	Construction of loading and unloading area would be commenced after the traffic diversion works at Ma Liu Shui
4	CCTV inspection for Section 2 and 3
5	Removal of debris and surplus material on site
6	MJ installation at of MLS Bridge (Alternative Design)
7	Roadworks at the existing MLS Bridge
8	Floor finishing works and defects rectification works for the proposed MLS Subway (Alternative Design)
9	Outstanding works and defect modification works for Toilet No.2, Section 7 and 8
10	Construction of the bicycle packing area and crossing under Section 5
11	Soft landscaping works at Section 11 and 12

Appendix A

Organization Chart and Lines of Communication



Leader - Wai Kee (C&T) Joint Venture


Contract No. TP 37/03

Remaining Engineering Infrastructure Works for Pak Shek Kok Contractor's Site Organization Chart (Rev. 21st December 2007)


Remaining Engineering Infrastructure Works for Pak Shek Kok Development Package 2A

Board Committee on Environment and Development Management

Board Committee on Environment and Development Management



Lines of Communication






東業德勤測試顧問有限公司
ETS-TESTCONSULT LIMITED

Appendix B1

Calibration Certificates for Air Quality Monitoring Equipments



東業德勤測試顧問有限公司
ETS-TESTCONSULT LIMITED


8/F, Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong
Tel : 2695 8318 E-mail : etl@ets-testconsult.com
Fax : 2695 3944 Web site : www.ets-testconsult.com

TEST REPORT

**Calibration Report
of
High Volume Air Sampler**

Manufacturer	: Graseby GMW	Date of Calibration	: 21 November 2007
Serial No.	: 1178 (ET / EA / 003 / 01)	Calibration Due Date	: 20 January 2008
Method	Based on Operations Manual for in series calibration method by TISCH ENVIRONMENTAL Model Te-5025A calibration kit		
Results	Flow recorder reading (cfm)	52	46
	Qstd (Actual flow rate, m ³ /min)	1.68	1.49
	Pressure : 761.31 mm Hg	31	24
		Temp. : 300 K	

**Sampler 1178 Calibration Curve
Site: Pak Shek Kok (AM-1)
Date of Calibration: 21 November 2007**




Acceptance Criteria : Correlation coefficient (*r*) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies * / does not comply * with the specified requirements and is deemed acceptable */ unacceptable * for use.

Calibrated by : H. T. CHOW
H. T. CHOW
(Asst. Environmental Officer)

Approved by : Linda LAW
Linda LAW
(Senior Environmental Officer)



東業德勤測試顧問有限公司
ETS-TESTCONSULT LIMITED


8/F, Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong
Tel : 2695 8318 E-mail : etl@ets-testconsult.com
Fax : 2695 3944 Web site : www.ets-testconsult.com

TEST REPORT

**Calibration Report
of
High Volume Air Sampler**

Manufacturer	: Graseby GMW	Date of Calibration	: 21 November 2007
Serial No.	: 7179 (ET / EA / 003 / 16)	Calibration Due Date	: 20 January 2008
Method	Based on Operations Manual for in series calibration method by TISCH ENVIRONMENTAL Model Te-5025A calibration kit		
Results	Flow recorder reading (cfm)	51	46
	Qstd (Actual flow rate, m ³ /min)	1.54	1.42
	Pressure : 761.31 mm Hg	41	32
		Temp. : 300 K	25

**Sampler 7179 Calibration Curve
Site: Pak Shek Kok (AM-3A)
Date of Calibration: 21 November 2007**




Acceptance Criteria : Correlation coefficient (*r*) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies * / does not comply * with the specified requirements and is deemed acceptable * / unacceptable * for use.

Calibrated by : H. T. CHOW
H. T. CHOW
(Asst. Environmental Officer)

Approved by : Linda LAW
Linda LAW
(Senior Environmental Officer)



東業德勤測試顧問有限公司
ETS-TESTCONSULT LIMITED


8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong
Tel : 2695 8318 E-mail : etl@ets-testconsult.com
Fax : 2695 3944 Web site : www.ets-testconsult.com

TEST REPORT

Calibration Report
of
High Volume Air Sampler

Manufacturer	:	Graseby GMW	Date of Calibration	:	21 November 2007
Serial No.	:	1172 (ET / EA / 003 / 11)	Calibration Due Date	:	20 January 2008
Method	:	Based on Operations Manual for in series calibration method by TISCH ENVIRONMENTAL Model Te-5025A calibration kit			
Results	:	Flow recorder reading (cfm)	60	55	49
		Qstd (Actual flow rate, m ³ /min)	1.60	1.44	1.26
		Pressure :	761.31 mm Hg	Temp. :	300 K

Sampler 1172 Calibration Curve
Site: Pak Shek Kok (AM-5)
Date of Calibration: 21 November 2007




Acceptance Criteria : Correlation coefficient (*r*) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies * / does not comply * with the specified requirements and is deemed acceptable */ unacceptable * for use.

Calibrated by : H. T. CHOW
H. T. CHOW
(Asst. Environmental Officer)

Approved by : Linda LAW
Linda LAW
(Senior Environmental Officer)



東業德勤測試顧問有限公司

ETS-TESTCONSULT LIMITED

8/F, Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Foton, Hong Kong

Tel : 2695 8318

E-mail : etl@ets-testconsult.com

Fax : 2695 3944

Web site : www.ets-testconsult.com

TEST REPORT

Internal Calibration Report

of

Dust Trak Monitor

Manufacturer : TSI - 8520 Dust Trak

Date of Calibration : 12 July 2007


Serial No. : 14230 (ET/EA/001/04)

Due Date : 11 January 2008

Method : Parallel measurement (five-point calibration) by placing the Dust Trak Monitor and High Volume Air Sampler together under the same environmental condition

Results	Dust Trak Monitor ($\mu\text{g}/\text{m}^3$)	42	68	121	203	249
	High Volume Air Sampler ($\mu\text{g}/\text{m}^3$)	30	42	95	172	222
	High Volume Air Sampler Serial No.: 1178	Calibration Due Date: 14 July 2007				

Calibration of Dust Trak Monitor (Serial No. 14230)



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a five point calibration

The Dust Trak Monitor complies * / does not comply * with the internal calibration procedures and is deemed acceptable */ unacceptable * for use.

Calibrated by :

LEUNG, Ka Chun
(Assistant Environmental Officer)

Approved by :

LAW, Sau Yee
(Senior Environmental Officer)

Appendix B2

Air Quality Monitoring Results

Summary of 24-hr TSP Monitoring Results

Monitoring Station : AM1
Location : HKIB Staff Accommodation

Start Date	Time	Finish Date	Time	Elapsed Time	Sampling Time (hrs)	Flow Rate (m ³ /min.)		Average (m ³ /min.)	Filter Weight (g)	Conc. (µg/m ³)	Weather Condition
						Initial	Final				
03/12/07	16:00	04/12/07	15:21	12350.37	12373.72	23.35	1.3095	1.3095	2.7515	3.0295	Sunny
08/12/07	10:30	09/12/07	09:45	12373.73	12396.98	23.25	1.3403	1.3403	2.7766	3.0021	Sunny
14/12/07	10:00	15/12/07	09:16	12396.98	12420.25	23.27	1.1555	1.1555	2.9289	3.0699	Sunny
20/12/07	10:02	21/12/07	09:24	12420.25	12443.61	23.36	1.1555	1.1555	2.8547	2.9462	Cloudy
24/12/07	09:55	25/12/07	08:59	12443.61	12466.67	23.06	1.0939	1.0939	2.8391	2.9323	Cloudy
29/12/07	10:40	30/12/07	10:25	12466.67	12490.42	23.75	1.0939	1.0939	2.7402	2.9857	Cloudy

Monitoring Station : AM3A
Location : Cheung Shue Tan (in front of Man Kee Store)

Start Date	Time	Finish Date	Time	Elapsed Time	Sampling Time (hrs)	Flow Rate (m ³ /min.)		Average (m ³ /min.)	Filter Weight (g)	Conc. (µg/m ³)	Weather Condition
						Initial	Final				
03/12/07	16:35	04/12/07	16:21	17838.32	17862.08	23.76	0.9853	0.9853	0.9853	2.7294	Sunny
08/12/07	10:45	09/12/07	10:38	17862.08	17885.97	23.89	0.9853	0.9853	0.9853	2.7554	Sunny
14/12/07	09:30	15/12/07	08:55	17885.97	17909.39	23.42	1.0147	1.0147	1.0147	2.9069	Sunny
20/12/07	16:05	21/12/07	15:55	17909.39	17933.23	23.84	1.0147	1.0147	1.0147	2.8212	Cloudy
24/12/07	09:25	25/12/07	09:41	17933.23	17957.50	24.27	1.0147	1.0147	1.0147	2.8101	Cloudy
29/12/07	10:30	30/12/07	10:49	17957.50	17981.81	24.31	1.0147	1.0147	1.0147	2.7369	Cloudy

Monitoring Station : AM5
Location : Wen Chih Tang at the CUHK

Start Date	Time	Finish Date	Time	Elapsed Time	Sampling Time (hrs)	Flow Rate (m ³ /min.)		Average (m ³ /min.)	Filter Weight (g)	Conc. (µg/m ³)	Weather Condition
						Initial	Final				
03/12/07	16:15	04/12/07	15:31	7720.53	7743.79	23.26	0.6901	0.6901	2.7652	2.9069	Sunny
08/12/07	10:10	09/12/07	09:44	7743.79	7767.35	23.56	0.6901	0.6901	2.7289	2.8519	Sunny
14/12/07	09:45	15/12/07	09:11	7767.35	7790.78	23.43	0.6599	0.6599	2.9114	2.9964	Sunny
20/12/07	17:22	21/12/07	16:54	7790.78	7814.32	23.54	0.6599	0.6599	2.8397	2.8961	Cloudy
24/12/07	09:43	25/12/07	09:10	7814.32	7837.77	23.45	0.7504	0.7504	2.7917	2.8407	Cloudy
29/12/07	10:05	30/12/07	09:43	7837.77	7861.40	23.63	0.7203	0.7203	2.7223	2.8773	Cloudy

Summary of 1-hr TSP Monitoring Results

Monitoring Station : AM1 (HKIB Staff Accommodation)

Date	Monitoring Period		1-hr TSP ($\mu\text{g}/\text{m}^3$)			Weather
	Start	Finish	Minimum	Maximum	Average	
01/12/07	13:45	14:45	53	468	191	Sunny
04/12/07	09:45	10:45	96	379	145	Cloudy
06/12/07	13:00	14:00	102	447	133	Cloudy
08/12/07	09:10	10:10	70	394	148	Cloudy
11/12/07	10:00	11:00	97	409	118	Cloudy
13/12/07	10:15	11:15	75	553	202	Sunny
15/12/07	13:00	14:00	87	396	117	Cloudy
18/12/07	11:00	12:00	95	422	144	Sunny
20/12/07	10:00	11:00	97	386	89	Cloudy
22/12/07	08:40	09:40	60	379	135	Cloudy
24/12/07	14:20	15:20	79	418	153	Cloudy
27/12/07	10:20	11:20	103	397	157	Sunny
29/12/07	14:06	15:06	60	506	184	Cloudy

Monitoring Station : AM3 – Cheung Shue Tan in front of Man Kee Store

Date	Monitoring Period		1-hr TSP ($\mu\text{g}/\text{m}^3$)			Weather
	Start	Finish	Minimum	Maximum	Average	
01/12/07	09:30	10:30	42	345	89	Sunny
04/12/07	15:46	16:46	48	323	78	Cloudy
06/12/07	14:20	15:20	87	364	79	Cloudy
08/12/07	13:05	14:05	64	355	105	Cloudy
11/12/07	14:00	15:00	67	326	62	Cloudy
13/12/07	15:30	16:30	62	432	120	Sunny
15/12/07	14:30	15:30	64	340	76	Cloudy
18/12/07	09:30	10:30	68	351	93	Sunny
20/12/07	16:00	17:00	64	321	67	Cloudy
22/12/07	13:00	14:00	53	343	96	Cloudy
24/12/07	16:55	17:55	47	329	69	Sunny
27/12/07	17:00	18:00	60	312	88	Cloudy
29/12/07	16:50	17:50	46	424	100	Cloudy

Summary of 1-hr TSP Monitoring Results

Monitoring Station : AM5 - Near Wen Chih Tang at the CUHK

Date	Monitoring Period			1-hr TSP ($\mu\text{g}/\text{m}^3$)			Weather
	Start	Finish	Minimum	Maximum	Average		
01/12/07	14:50	15:50	49	440	146	Sunny	
04/12/07	10:57	11:57	60	359	101	Cloudy	
06/12/07	17:00	18:00	94	381	106	Cloudy	
08/12/07	14:20	15:20	72	379	115	Cloudy	
11/12/07	15:22	16:22	73	342	77	Cloudy	
13/12/07	13:00	14:00	68	476	143	Sunny	
15/12/07	17:00	18:00	70	357	81	Cloudy	
18/12/07	16:40	17:40	60	321	81	Sunny	
20/12/07	17:20	18:20	78	343	77	Cloudy	
22/12/07	14:11	15:11	57	355	106	Cloudy	
24/12/07	15:35	16:35	60	380	99	Cloudy	
27/12/07	15:20	16:20	74	324	105	Sunny	
29/12/07	13:00	14:00	53	455	124	Cloudy	


Appendix B3

Graphical Plots of Air Quality Monitoring Data




東業德勤測試顧問有限公司
ETS-TESTCONSULT LIMITED


24-hour TSP level at AM1 (HKIB Staff Accommodation)



24-hour TSP level at AM3A (Cheung Shue Tan in front of Man Kee Store)




24-hour TSP level at AM5 (Wen Chih Tang at the CUHK)






東業德勤測試顧問有限公司
ETS-TESTCONSULT LIMITED


1-hour TSP level at AM1, HKIB Staff Accommodation



1-hour TSP level at AM3, Cheung Shue Tan Village (near the outer building, a temple)



1-hour TSP level at AM5 Wen Chih Tang at the CUHK



Appendix C1

Calibration Certificates for Noise Monitoring Equipments



Hong Kong Calibration Ltd.

香港校正有限公司

Calibration Certificate

Certificate No. 71392A

Page 1 of 2 Pages

Customer : ETS-Testconsult Limited

Address : 8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan St., Fotan, Hong Kong.

Order No. : Q70569

Date of receipt : 30-Mar-07

Item Tested

Description : Sound Level Calibrator

Manufacturer : Rion

Model : NC-73

Serial No. : 10644871

Test Conditions

Date of Test : 17-Apr-07

Supply Voltage : —

Ambient Temperature : (23 ± 3)°C

Relative Humidity : (50 ± 25) %

Test Specifications

Calibration check.

Calibration procedure : F21, Z02.

Test Results

All results were within the manufacturer's specification.

The results are shown in the attached page(s).

Main Test equipment used:

<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Due Date</u>	<u>Traceable to</u>
S014	Spectrum Analyzer	62914	7-Jul-07	NIM-PRC & SCL-HKSAR
S024	Sound Level Calibrator	62691	22-Apr-07	NIM-PRC & SCL-HKSAR
S041	Universal Counter	63839	22-Aug-07	SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI).

The test results apply to the above Unit-Under-Test only

Calibrated by : Liam
P.F. Wong

Approved by : Dorothy
Dorothy Cheuk

This Certificate is issued by:
Hong Kong Calibration Ltd.
Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.
Tel: 2425 8801 Fax: 2425 8846

Date: 2-May-07



Hong Kong Calibration Ltd.

香港校正有限公司

Calibration Certificate

Certificate No. 71392A

Page 2 of 2 Pages

Results :

1. Level Accuracy (at 1 kHz)

UUT Nominal Value	Measured Value	Mfr's Spec.
94 dB	93.96 dB	± 1 dB

Uncertainty : ± 0.1 dB

2. Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's Spec.
1 kHz	0.981 kHz	± 2 %

Uncertainty : ± 0.1 %

3. Level Stability : 0.1 dB

Uncertainty : ± 0.01 dB

4. Total Harmonic Distortion : < 1.0 %

Mfr's Spec. : < 3 %

Uncertainty : ± 2.3 % of reading

Remark : 1. UUT : Unit-Under-Test

2. The uncertainty claimed is for a confidence probability of not less than 95%.

3. The above measured values are the mean of 3 measurement.

4. Atmospheric Pressure : 990hPa

5. This certificate is to supercede our former certificate no. : 71392

----- END -----



Hong Kong Calibration Ltd.

香港校正有限公司

Calibration Certificate

Certificate No. 71391

Page 1 of 3 Pages

Customer : ETS-Testconsult Limited

Address : 8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan St., Fotan, Hong Kong.

Order No. : Q70569

Date of receipt : 30-Mar-07

Item Tested

Description : Precision Integrating Sound Level Meter

Manufacturer : Rion

Model : NL-31

Serial No. : 00110024

Test Conditions

Date of Test : 17-Apr-07

Supply Voltage : --

Ambient Temperature : (23 ± 3)°C

Relative Humidity : (50 ± 25) %

Test Specifications

Calibration check.

Calibration procedure : Z01.

Test Results

All results were within the IEC 651 Type 1 & IEC 804 Type 1 specification.

The results are shown in the attached page(s).

Main Test equipment used:


<u>Equipment No.</u>	<u>Description</u>	<u>Cert. No.</u>	<u>Due Date</u>	<u>Traceable to</u>
S017	Multi-Function Generator	C071115	14-Mar-08	SCL-HKSAR
S024	Sound Level Calibrator	62691	22-Apr-07	NIM-PRC & SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI).

The test results apply to the above Unit-Under-Test only

Calibrated by : 
P.F. Wong

Approved by : 
Dorothy Cheuk

This Certificate is issued by:
Hong Kong Calibration Ltd.
Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.
Tel: 2425 8801 Fax: 2425 8646

Date: 17-Apr-07



Hong Kong Calibration Ltd.

香港校正有限公司

Calibration Certificate

Certificate No. 71391

Page 2 of 3 Pages

Results :

1. SPL Accuracy

UUT Setting			Applied Value (dB)	UUT Reading (dB)
Level Range (dB)	Weight	Response		
20 - 100	LA	Fast	94.07	94.0
		Slow		94.0
	LC	Fast		94.1
		Lp		94.1
30 - 120	LA	Fast	94.07	94.0
		Slow		94.0
	LC	Fast		94.0
		Lp		94.1
30 - 120	LA	Fast	113.95	113.9
		Slow		113.9
	LC	Fast		113.9
		Lp		114.0

IEC 651 Type 1 Spec. : ± 0.7 dB

Uncertainty : ± 0.1 dB

2. Level Stability : 0.0 dB

IEC 651 Type 1 Spec. : ± 0.3 dB

Uncertainty : ± 0.01 dB

3. Linearity

3.1 Level Linearity

UUT Range	Applied Value (dB)	UUT Rdg (dB)	Variation (dB)	IEC 651 Type 1 Spec. (inside Primary)
130	114.0	114.1	0.1	± 0.7 dB
130	104.0	104.0	0.0	
120	94.0	94.0 (Ref.)	0.0	
110	84.0	84.1	0.1	
100	74.0	74.1	0.1	
90	64.0	64.1	0.1	
80	54.0	54.1	0.1	

Uncertainty : ± 0.1 dB



Hong Kong Calibration Ltd.

香港校正有限公司

Calibration Certificate

Certificate No. 71391

Page 3 of 3 Pages

3.2 Differential level linearity

UUT Range	Applied Value (dB)	UUT Rdg (dB)	Variation (dB)	IEC 651 Type 1 Spec.
120	84.0	84.0	0.0	± 0.4
	94.0	94.0 (Ref.)	--	
	95.0	95.0	0.0	± 0.2
	104.0	104.0	0.0	± 0.3
	105.0	105.0	0.0	± 1.0

Uncertainty : ± 0.1 dB

4. Frequency Weighting

A weighting

Frequency	Attenuation (dB)	IEC 651 Type 1 Spec.
31.5 Hz	- 39.6	- 39.4 dB, ± 1.5 dB
63 Hz	- 26.3	- 26.2 dB, ± 1.5 dB
125 Hz	- 16.2	- 16.1 dB, ± 1 dB
250 Hz	- 8.7	- 8.6 dB, ± 1 dB
500 Hz	- 3.3	- 3.2 dB, ± 1 dB
1 kHz	0.0 (Ref.)	0 dB, ± 1 dB
2 kHz	+ 1.3	+ 1.2 dB, ± 1 dB
4 kHz	+ 1.1	+ 1.0 dB, ± 1 dB
8 kHz	- 1.1	- 1.1 dB, + 1.5 dB ~ - 3 dB
16 kHz	- 6.7	- 6.6 dB, + 3 dB ~ ∞

Uncertainty : ± 0.1 dB

5. Time Averaging

Applied Burst duty Factor	Applied Leq Value (dB)	UUT Reading (dB)	IEC 804 Type 1 Spec.
continuous	40.0	40.0	--
1/10	40.0	39.9	± 0.5 dB
$1/10^2$	40.0	40.0	
$1/10^3$	40.0	39.9	± 1.0 dB
$1/10^4$	40.0	39.9	

Uncertainty : ± 0.1 dB

Remark : 1. UUT : Unit-Under-Test

2. The uncertainty claimed is for a confidence probability of not less than 95%.

3. Atmospheric Pressure : 990 hPa.

4. The internal cal reference of UUT was drifted from 94.0 dB to 93.4 dB.

----- END -----

Appendix C2

Noise Monitoring Results

Day-time Noise Monitoring

Monitoring Location: NM1 (HKIB Staff Accommodation)

Date	Start Sampling Time (hh:mm)	Noise Level dB (A)			Wind Speed (m/s)	Weather Condition
		L _{eq(30min)}	L10	L90		
04/12/07	09:57	57.1	59.5	54.1	1.1	Fine
11/12/07	10:02	57.8	60.4	56.2	1.0	Cloudy
18/12/07	11:10	57.7	60.1	54.0	1.0	Fine
27/12/07	10:25	58.6	61.3	55.2	0.9	Fine

Monitoring Location: NM2 (CUHK Residence No.10)

Date	Start Sampling Time (hh:mm)	Noise Level dB (A)			Wind Speed (m/s)	Weather Condition
		L _{eq(30min)}	L10	L90		
04/12/07	13:15	54.7	57.3	53.0	1.0	Fine
11/12/07	16:30	55.0	57.6	52.3	0.8	Cloudy
18/12/07	15:20	55.7	58.9	52.5	1.1	Fine
27/12/07	11:35	56.7	59.4	52.9	1.0	Fine

Mon Monitoring Location: NM3 (Cheung Shue Tan Village)

Date	Start Sampling Time (hh:mm)	Noise Level dB (A)			Wind Speed (m/s)	Weather Condition
		L _{eq(30min)}	L10	L90		
04/12/07	16:00	51.5	53.8	48.4	0.5	Fine
11/12/07	14:02	52.0	54.7	49.6	1.0	Cloudy
18/12/07	09:40	52.9	55.1	49.4	1.1	Fine
27/12/07	17:10	54.1	56.7	52.0	1.2	Fine





Monitoring Location: NM8 (Near Wen Chih Tang at the CUHK)

Date	Start Sampling Time (hh:mm)	Noise Level dB (A)			Wind Speed (m/s)	Weather Condition
		L _{eq(30min)}	L10	L90		
04/12/07	11:10	55.2	57.7	52.6	0.9	Fine
11/12/07	15:20	54.8	57.1	52.8	1.3	Cloudy
18/12/07	16:50	53.8	57.1	50.2	1.4	Fine
27/12/07	15:30	54.9	57.8	52.9	1.0	Fine

Appendix C3

Graphical Plots of Noise Monitoring Data

Noise Monitoring (Day-time)



Appendix D

Weather Condition

Weather Condition

Date	Rainfall (mm)	Max. Temp (°C)	Min. Temp. (°C)	Relative Humidity (%)	Wind Direction	Wind Speed (m/s)
01/12/07	0.0	23.1	13.8	73	110	<5
02/12/07	0.0	26.2	16.1	72	070	<5
03/12/07	0.0	23.6	15.5	61	030	<5
04/12/07	0.0	22.2	15.1	64	010	<5
05/12/07	0.0	21.0	17.1	61	020	<5
06/12/07	0.0	23.2	15.8	67	360	<5
07/12/07	0.0	22.3	14.9	65	020	<5
08/12/07	0.0	21.8	16.2	71	360	<5
09/12/07	0.0	22.4	17.0	74	360	<5
10/12/07	0.0	24.6	17.5	75	110	<5
11/12/07	0.0	25.7	15.5	72	120	<5
12/12/07	0.0	26.5	17.8	74	050	<5
13/12/07	0.0	25.8	16.6	72	050	<5
14/12/07	0.0	22.6	16.9	73	100	<5
15/12/07	0.0	23.3	17.0	75	090	<5
16/12/07	0.0	22.5	18.4	75	120	<5
17/12/07	0.0	24.3	18.0	74	350	<5
18/12/07	0.0	23.4	16.8	81	110	<5
19/12/07	0.5	19.4	16.8	84	350	<5
20/12/07	0.0	23.1	17.3	77	080	<5
21/12/07	0.0	25.6	19.1	76	090	<5
22/12/07	0.0	25.2	18.6	84	070	<5
23/12/07	2.5	20.2	17.7	89	350	<5
24/12/07	37.5	18.5	14.9	82	350	<5
25/12/07	0.0	19.1	14.0	71	350	<5
26/12/07	0.0	20.9	13.3	72	100	<5
27/12/07	0.0	22.1	14.7	74	090	<5
28/12/07	0.0	23.8	14.4	80	360	<5
29/12/07	0.0	21.1	14.8	60	350	<5
30/12/07	0.0	18.0	13.0	47	040	<5
31/12/07	0.0	16.8	10.7	34	030	<5

Remark: Data of wind speed and wind direction were extracted from Hong Kong Observatory (Shatin Station).

Appendix E

Event-Action Plans

Event / Action Plan for Air Quality

EVENT	ET Leader	IC(E)	ACTION		CNOTRACTOR
			ER		
Action Level					
1. Exceedance of one sample	1. Identify source 2. Inform IC(E) and ER 3. Repeat measurement to confirm finding frequency to daily	1. Check monitoring data submitted by ET 2. Check Contractor's working method.	1. Notify Contractor		1. Rectify any unacceptable practice 2. Amend working methods if possible
2. Exceedance for two or more consecutive samples	1. Identify source 2. Inform IC(E) and ER 3. Repeat measurement to confirm findings 4. Increase monitoring frequency to daily 5. Discuss with IC(E) and Contractor on remedial actions required 6. If exceedance continuous, arrange meeting with IC(E) and ER 7. If exceedance stops, cease additional monitoring	1. Checking monitoring data submitted by ET 2. Check Contractor's working method 3. Discuss with ET and Contractor on possible remedial measures 4. Advise the ER on the effectiveness of the proposed remedial measures 5. Supervisor implementation of remedial measures	1. Confirm receipt of notification of failure in writing 2. Notify Contractor 3. Ensure remedial measures properly implemented		1. Submit proposals for remedial action to IC(E) within 3 working days of notification 2. Implement the agreed proposals 3. Amend proposal if possible
Limit Level					
1. Exceedance of one sample	1. Identify source 2. Inform ER and EPD 3. Repeat measurement to confirm finding frequency to daily 4. Assess effectiveness of Contractor's remedial actions and keep IC(E), EPD and ER informed of the results	1. Check monitoring data submitted by ET 2. Check Contractor's working method. 3. Discuss with ET and Contractor on possible remedial measures 4. Advise the ER on the effectiveness of the proposal remedial measures 5. Supervisor implementation of remedial measures	1. Confirm receipt of notification of failure in writing 2. Notify Contractor 3. Ensure remedial measures properly implemented		1. Take immediate action to avoid further exceedance 2. Submit proposal for remedial actions to IC(E) within 3 working days of notification 3. Implement the agreed proposals 4. Amend proposal if appropriate
2. Exceedance for two or more consecutive samples	1. Notify IC(E), ER, Contractor and EPD 2. Identify source 3. Repeat measurement to confirm findings 4. Increase monitoring frequency to daily 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented 6. Arrange meeting with IC(E) and ER to discuss the remedial actions to be taken 7. Assess effectiveness of Contractor's remedial actions and keep IC(E), EPD and ER to discuss the remedial action to be taken 8. If exceedance stops, cease additional monitoring	1. Discuss amongst ER, ET, and Contractor on potential remedial actions 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly 3. Supervise the implementation of remedial measures	1. Confirm receipt of notification of failure in writing 2. Notify Contractor 3. In consultation with the IC(E), agreed with the Contractor on the remedial measures to be implemented 4. Ensure remedial measures properly implemented 5. If exceedance continues, consider what portion of this work is responsible and instruct the Contract to stop that portion of work until the exceedance is abated. 6. Stop the relevant portion of works as determined by the ER until the exceedance is abated.		1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to IC(E) within 3 working days of notification 3. Implement the agreed proposals 4. Resubmit proposals if possible still not under control 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event / Action Plan for Construction Noise

EVENT	ET Leader	IC(E)	ER	ACTION	
				CNOTRACTOR	
Action Level	1. Notify IC(E) and Contractor 2. Carry out investigation 3. Report the results of investigation to the IC(E) and Contractor 4. Discuss with the Contractor and formulate remedial measures 5. Increase monitoring frequency to check mitigation effectiveness	1. Review the analyzed results submitted by the ET 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly 3. Supervise the implementation of remedial measures	1. Confirm receipt of notification of failure in writing 2. Notify Contractor 3. Require Contractor to propose remedial measures for the analyzed noise problem 4. Ensure remedial measures are properly implemented	1. Submit noise mitigation proposal to IC(E) 2. Implement noise mitigation proposals	1. Confirm receipt of notification of failure in writing 2. Notify Contractor 3. Require Contractor to propose remedial measures for the analyzed noise problem 4. Ensure remedial measures are properly implemented
Limit Level	1. Notify IC(E), ER, and Contractor 2. Identify source 3. Repeat measurement to confirm findings 4. Increase monitoring frequency 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented 6. Inform IC(E), ER and EPD the causes & action taken for the exceedances 7. Assess effectiveness of Contractor's remedial action and keep IC(E), EPD and ER informed to the results 8. If exceedance stops, cease additional monitoring	1. Discuss amongst ER, ET and Contractor on the potential remedial actions 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly 3. Supervise the implementation of remedial measures	1. Confirm receipt of notification of failure in writing 2. Notify Contractor 3. Require Contractor to propose remedial measures for the analyzed noise problem 4. Ensure remedial measures are properly implemented 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated	1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to IC(E) within 3 working days of notification 3. Implement the agreed proposals 4. Resubmit proposals if problem still not under control 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated	1. Confirm receipt of notification of failure in writing 2. Notify Contractor 3. Require Contractor to propose remedial measures for the analyzed noise problem 4. Ensure remedial measures are properly implemented 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated

Appendix F



Construction Programme

Act ID	Description	Original Duration	Percent Complete	Total Float	Early Start	Early Finish	Late Start	Late Finish	2006 DEC	JAN	FEB	MAR	APR	MAY	JUN	2007 JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG
A2TINIS1050	TTA No 91 Diversion of Sui Cheung St. to SL3	1	0	0	03MAY07	30MAY07	30MAY07	30MAY07																					
A2TINIS1060	TTA No 92/93, 98 Road Marking for MLSB RIA	1	0	35d	14JUN07	14JUN07	27JUL07	27JUL07																					
Proposed Ma Liu Shui Bridge																													
Voided Abutment																													
A2MBVA1000	Construct Wall (Stage 5)	16	90	28d	03DEC06 A	07FEB07	09DEC06 A	15MAR07																					
A2MBVA1100	Construct Slab above Void Abutment	36	0	23d	03MAY07	19APR07	04APR07	17MAY07																					
North Abutment:																													
A2MBNA0200	Construct RE Wall to Formation of RC Wall Type A	36	40	7d	13SEP06 A	14FEB07	13SEP06 A	28FEB07																					
A2MBNA0300	Fix RE Wall to Face of Abutment & RC Wall	24	0	7d	06FEB07	08MAR07	14FEB07	16MAR07																					
A2MBNA1300	Construct RC Wall Type A	24	0	7d	15FEB07	17MAR07	27FEB07	28MAR07																					
A2MBNA1400	Construct RC Wall Type B	36	75	16d	06NOV06 A	12FEB07	06NOV06 A	06MAR07																					
A2MBNA1500	Construct RC Wall Type C	18	75	40d	04DEC06 A	21FEB07	04DEC06 A	10APR07																					
Bridge Deck - Voided Abutment to Pier																													
A2MBDA0600	Erect Formwork for upper deck slab	12	70	23d	11JAN07 A	24JAN07	11JAN07 A	23FEB07																					
A2MBDA0700	Steel Fixing for upper deck slab	8	40	23d	13JAN07 A	30JAN07	13JAN07 A	01MAR07																					
A2MBDA0800	Concreting for upper deck slab	1	0	23d	31JAN07	31JAN07	02MAR07	02MAR07																					
A2MBDA0850	Striking of dead locking formwork before stress	4	0	23d	01FEB07	05FEB07	03MAR07	03MAR07																					
A2MBDA0900	Install, Stress Tendons & Grouting	23	0	23d	06FEB07	07MAR07	06MAR07	08MAR07																					
A2MBDA0950	Completion of Diaphragm and Anchorage Recess	10	0	5d	08MAR07	19MAR07	08MAY07	19MAY07																					
A2MBDA1000	Remove Formwork & Scaffolding	8	0	5d	14MAR07	28MAR07	21MAY07	29MAY07																					
A2MBDA1100	Construct Parapet	70	0	32d	28FEB07	22MAY07	07APR07	28JUN07																					
A2MBDA1200	Construct Centre Barrier	36	0	32d	10APR07	22MAY07	18MAY07	29JUN07																					
Bridge Deck - Pier to North Abutment																													
A2MBDC0700	Steel Fixing	8	40	28d	09JAN07 A	25JAN07	09JAN07 A	28FEB07																					
A2MBDC0800	Concrete (Pier to North Abutment)	1	0	28d	26JAN07	26JAN07	01MAR07	01MAR07																					
A2MBDC0850	Striking of dead locking formwork before stress	4	0	28d	27JAN07	31JAN07	02MAR07	02MAR07																					
A2MBDC0900	Install, Stress Tendons & Grouting	24	0	28d	01FEB07	03MAR07	07MAR07	03APR07																					
A2MBDC0950	Completion of Diaphragm and Anchorage Recess	10	0	62d	05MAR07	15MAR07	18MAY07	29MAY07																					
A2MBDC1000	Remove Formwork & Scaffolding	8	0	5d	29MAY07	07APR07	30MAY07	07JUN07																					
A2MBDC1100	Construct Parapet	70	0	31d	01MAY07	23MAY07	07APR07	29JUN07																					
A2MBDC1200	Construct Centre Barrier	36	0	31d	11APR07	23MAY07	18MAY07	29JUN07																					
Miscellaneous works																													
A2MBMW0100	Install Drainage System	18	0	31d	03MAY07	23MAY07	08JUN07	28JUN07																					
A2MBMW0200	Install Aluminium Rail	18	0	31d	03MAY07	23MAY07	08JUN07	28JUN07																					
A2MBMW0300	Install Public Lighting Post	12	0	37d	24MAY07	06JUN07	09JUL07	21JUL07																					
A2MBMW0400	Soffit Lighting	28	0	91d	08MAR07	10APR07	26JUN07	28JUL07																					
Roads and Paving																													
A2MBRP0100	North Abutment - Backfill to Formation	28	0	40d	22FEB07	26MAY07	11APR07	14MAY07																					
A2MBRP0200	North Abutment - Lay Subbase	8	0	40d	04MAY07	12MAY07	21JUN07	28JUN07																					
A2MBRP0300	Road Pavement	18	0	24d	01JUN07	22JUN07	30JUN07	21JUL07																					
Road Marking, Traffic Sign and Fencing																													
A2MBRM0100	Apply Road Marking	8	0	24d	23JUN07	29JUN07	23JUL07	28JUL07																					
TTA No 92/93, 98 Road Marking for MLSB RIA																													
TTA No 91 Diversion of Sui Cheung St. to SL3																													
TTA No 91 Diversion of Sui Cheung St. to SL3																													
TTA No 91 Diversion of Sui Cheung St. to SL3																													
TTA No 91 Diversion of Sui Cheung St. to SL3																													
TTA No 91 Diversion of Sui Cheung St. to SL3																													
TTA No 91 Diversion of Sui Cheung St. to SL3																													
TTA No 91 Diversion of Sui Cheung St. to SL3																													
TTA No 91 Diversion of Sui Cheung St. to SL3																													
TTA No 91 Diversion of Sui Cheung St. to SL3																													
TTA No 91 Diversion of Sui Cheung St. to SL3																													
TTA No 91 Diversion of Sui Che																													




TP37/03 - Critical Path Reference Program for RP10 (Progress Updated to 20 January 2007)

Act ID	Description	Original Duration	Percent Complete	Total Float	Early Start	Early Finish	Late Start	Late Finish	2006 DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	
A2RDRP0500	Trim Formation & Lay Subbase (TTA No. 91)	12	0	0	05JUL07	18JUL07	05JUL07	18JUL07																						
A2RDRP0700	Road Pavement - W/C	6	0	72d	26APR07	03MAY07	23JUL07	28JUL07																						
A2RDRP0800	Road Pavement - W/C (TTA No. 74, 75)	10	0	88d	26APR07	08MAY07	18JUL07	28JUL07																						
A2RDRP0900	Road Pavement - W/C (TTA No. 74, 75)	2	0	68d	26APR07	13APR07	04JUL07	05JUL07																						
A2RDRP1000	Road Pavement - W/C (TTA No. 89)	12	0	0	16MAJ07	29MAY07	16MAY07	29MAY07																						
A2RDRP1100	Road Pavement - W/C (TTA No. 91)	15	0	0	12JUL07	28JUL07	12JUL07	28JUL07																						
A2RDRP1200	Road Pavement - W/C (TTA No. 91)	6	0	22d	07JUN07	13JUN07	06JUL07	11JUL07																						
A2RDRP1300	Construct Footpath between C/T & D1	38	0	14d	30MAY07	12JUL07	15JUN07	28JUL07																						
Road Marking, Traffic Sign and Fencing																														
A2RDRM0100	Apply Road Marking (TTA No. 89)	4	0	0	25MAY07	29MAY07	25MAY07	29MAY07																						
A2RDRM2000	Apply Road Marking (TTA No. 91)	2	0	0	27JUL07	28JUL07	27JUL07	28JUL07																						
A2RDRM6400	Erect Signage	8	0	54d	18MAY07	24MAY07	20JUL07	28JUL07																						
A2RDRM6500	Erect Signage (TTA No. 91)	6	0	7d	12JUL07	18JUL07	20JUL07	28JUL07																						
A2RDRM6600	Install Railing, Fencing & etc	8	0	54d	18MAY07	24MAY07	20JUL07	28JUL07																						
A2RDRM7000	Install Railing, Fencing & etc (TTA No. 91)	6	0	7d	12JUL07	18JUL07	20JUL07	28JUL07																						
A2RDRM8500	Sign Gantry Footing across Road D1 (TTA No. 91)	28	0	21d	31MAY07	04JUL07	26JUN07	28JUL07																						
A2RDRM9000	Fabricate & Install Sign Gantry across Road D1	48	0	21d	08MAY07	04JUN07	01JUN07	28JUL07																						
Road SL3																														
A2RSDDW0400	Drainage Works	18	75	27d	14OCT08 A	25JAN07	14OCT08 A	01MAR07																						
A2RSDDW0500	SE685 - SE835	21	80	7d	30OCT08 A	24JAN07	30OCT08 A	01FEB07																						
Utility Works																														
A2RSUT0200	NWFT & HGC - Laying Cable Duct	21	0	24d	20JAN07	13FEB07	21FEB07	28JUL07																						
A2RSUT0210	NWFT & HGC - Cable Connection	14	0	45d	14FEB07	05MAR07	12APR07	27APR07																						
A2RSUT0300	WT&T - Laying Cable Duct	21	0	24d	14FEB07	13MAR07	17MAR07	11APR07																						
A2RSUT0310	WT&T - Cable Connection	14	0	24d	14MAR07	29MAR07	12APR07	27APR07																						
A2RSUT0400	PCCW - Laying Cable Duct	21	0	30d	14FEB07	13MAR07	24MAR07	18APR07																						
A2RSUT0410	PCCW - Cable Connection	14	0	30d	14MAR07	29MAR07	19APR07	05MAY07																						
A2RSUT0500	Install Public Lighting Post	8	0	38d	04APR07	13APR07	18MAY07	28MAY07																						
Public Lighting, Duct and Kurb																														
A2RSPK0100	Construct Dwarf Wall	34	0	7d	25JAN07	08MAR07	02FEB07	16MAR07																						
A2RSPK0200	Lay Kurb	9	0	28d	24MAR07	03APR07	25APR07	07MAY07																						
A2RSPK0300	Lighting Drawpit & Cable Duct	20	0	28d	01MAR07	23MAR07	31MAR07	24APR07																						
Roads and Paving																														
A2RSRP0100	Trim Formation & Lay Subbase	18	0	30d	09MAR07	25MAR07	14APR07	05MAY07																						
A2RSRP0200	Road Pavement	18	0	24d	04APR07	25APR07	07MAY07	28MAY07																						
A2RSRP0300	Construct Footpath between C/T and RW no. 1	24	0	24d	30MAR07	27APR07	28APR07	28MAY07																						
Road Marking, Traffic Sign and Fencing																														
A2RSRM0100	Apply Road Marking	2	0	24d	28APR07	30APR07	02MAY07	28MAY07																						
A2RSRM0200	Erect Signage	12	0	24d	14APR07	27APR07	14MAY07	28MAY07																						
A2RSRM0300	Install Railing, Fencing & etc	12	0	24d	14APR07	27APR07	14MAY07	28MAY07																						
A2RSRM0400	Sign Gantry Footing across SL3	21	0	31d	08FEB07	07MAR07	20MAY07	13APR07																						
Leader - Wai Kee (C&T) Joint Venture																														
TP37/03 - Critical Path Reference Program for RP10 (Progress Updated to 20 January 2007)																														



Act ID	Description	Original Duration	Percent Complete	Total Float	Early Start	Early Finish	Late Start	Late Finish	2008 DEC	JAN	FEB	MAR	APR.	MAY	JUN	JUL	AUG
									2008 JAN	FEB	MAR	APR.	MAY	JUN	JUL	AUG	
Utility Works																	
A2EBUT0100	Install Public Lighting Post	8	0	28d	14JUN07	23JUN07	18JUL07	27JUL07									
Public Lighting, Duct and Kerb																	
A2EBPK0100	Lay Kerb (TTA No. 81-85)	21	0	28d	28FEB07	23MAR07	02APR07	28APR07									
A2EBPK0200	Cable Duct Laying on Island (TTA No. 81-85)	21	0	35d	27APR07	22MAY07	08JUN07	04JUL07									
A2EBPK0300	Cable Duct Laying on Reserve (TTA No. 81-85)	12	0	28d	12MAY07	25MAY07	14JUN07	28JUN07									
Roads and Paving																	
A2EBRP0100	Demolish Existing Parapet (TTA No. 81-85)	14	0	23d	20APR07	07MAY07	18MAY07	02JUN07									
A2EBRP0200	Demolish Island & Paved Area (TTA No. 81-85)	14	10	28d	08JAN07 A	27FEB07	08JAN07 A	31MAR07									
A2EBRP0300	Road Pavement (TTA No. 81-85)	14	0	28d	24MAY07	10APR07	27APR07	14MAY07									
A2EBRP0400	Construct R/A on V-Aperture (TTA No. 81-85)	21	0	23d	08MAY07	31MAY07	04JUN07	28JUN07									
A2EBRP0500	Remove Pav at Proposed Island (TTA No. 81-85)	14	0	28d	11APR07	28APR07	15MAY07	30MAY07									
A2EBRP0600	Construct Traffic Island (TTA No. 81-85)	8	0	35d	23MAY07	31MAY07	05JUL07	13JUL07									
A2EBRP0700	Construct Remaining Roundabout (TTA No. 81-85)	12	0	23d	01JUN07	14JUN07	28JUN07	13JUL07									
A2EBRP0800	Demolish Existing Cent. Reserve (TTA No. 81-85)	12	0	28d	27APR07	11MAY07	31MAY07	13JUN07									
A2EBRP0900	Rectification of existing MJ & waterproofing	80	0	38d	28FEB07	10MAY07	16APR07	28JUN07									
A2EBRP0900	Construct New Cent. Reserve (TTA No. 81-85)	18	0	28d	24MAY07	13JUN07	27JUN07	18JUL07									
Road Marking, Traffic Sign and Fencing																	
A2EBRM0100	Apply Road Marking (TTA No. 92-93, 88)	1	0	35d	15JUN07	15JUN07	28JUL07	28JUL07									
A2EBRM0200	Apply Road Marking (TTA No. 92-93, 88)	1	0	23d	30JUN07	30JUN07	28JUL07	28JUL07									
A2EBRM0300	Erect Signage	12	0	23d	15JUN07	28JUN07	14JUL07	27JUL07									
A2EBRM0400	Install Railing, Fencing & etc	12	0	23d	15JUN07	28JUN07	14JUL07	27JUL07									
Car Park and Access Road																	
Utility Works																	
A2CPUT0500	Install Public Lighting Post	8	0	70d	26APR07	05MAY07	20JUL07	28JUL07									
Public Lighting, Duct and Kerb																	
A2CPPK0100	Construct Draft Wall	23	0	22d	02MAY07	28MAY07	28MAY07	24APR07									
A2CPPK0200	Lay Kerb	8	0	52d	17APR07	25APR07	16JUN07	27JUN07									
A2CPPK0300	Public Lighting Controller	10	0	63d	2MAY07	10APR07	08JUL07	19JUL07									
A2CPPK0400	Lighting Drawpit & Cable Duct	15	0	52d	29MAY07	16APR07	31MAY07	16JUN07									
Roads and Paving																	
A2CPRP0100	Trim Formation & Lay Subbase	8	0	60d	24APR07	05MAY07	08JUL07	17JUL07									
A2CPRP0200	Road Pavement	8	0	60d	07MAY07	15MAY07	18JUL07	28JUL07									
A2CPRP0300	Construct Footpath	18	0	52d	28APR07	17MAY07	28JUN07	19JUL07									
Road Marking, Traffic Sign and Fencing																	
A2CPRM0100	Apply Road Marking	2	0	52d	25MAY07	26MAY07	27JUL07	28JUL07									
A2CPRM0200	Erect Signage	6	0	52d	18MAY07	24MAY07	20JUL07	28JUL07									
A2CPRM0300	Install Railing, Fencing & etc	8	0	52d	18MAY07	24MAY07	20JUL07	28JUL07									
Amenity Area																	
A2AMWDW0100	Construct U-Channels	18	0	83d	29MAY07	19APR07	09JUL07	28JUL07									
Drainage Works																	
A2AMUT0100	Water Point WP1-3 to Water Meter No.1	18	0	62d	10APR07	30APR07	23JUN07	14JUL07									
Utility Works																	
A2AMUT0100	Water Point WP1-3 to Water Meter No.1	18	0	62d	10APR07	30APR07	23JUN07	14JUL07									
Leader - Wai Kee (C&T) Joint Venture																	
TP37/03 - Critical Path Reference Program for RP10 (Progress Updated to 20 January 2007)																	



WAKEE
LEADER

Act ID	Description	Original Duration	Percent Complete	Total Float	Early Start	Early Finish	Late Start	Late Finish	2006			2007			2008		
									JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
ASMSEW0300	Electrical Installation at West Ramp	24	0	15d	05MAY07	05JUN07	28MAY07	23JUN07									
Testing and Commissioning																	
ASMSTC0100	Pumping System & Electrical Installation	24	0	25d	26APR07	24MAY07	28MAY07	23JUN07									
Planning and Understanding Area																	
Drainage Works																	
A3LUDW0700	S687 - S622	21	0	14d	01MAY07	24MAY07	17MAY07	11APR07									
A3LUDW0800	S617 - S618	11	0	24d	01MAY07	13MAY07	28MAY07	11APR07									
A3LUDW1000	S614 - S623 (TTA no. 91)	20	0	14d	02MAY07	24MAY07	19MAY07	11APR07									
A3LUDW1100	S693 - S634	21	60	13d	10JUL06 A	28JAN07	10JUL06 A	13FEB07									
Utility Works																	
A3LUUJ0100	CLP - Laying LV Cable	5	0	13d	23MAY07	30MAY07	11APR07	16APR07									
A3LUUJ0200	CLP - Construct Pillar Box	5	0	29d	01MAY07	08MAY07	04APR07	10APR07									
A3LUUJ0300	Install Public Lighting Post	8	0	0	14JUN07	23JUN07	14JUN07	23JUN07									
Public Lighting, Duct and Kerb																	
A3LUPK0100	Construct Dwarf Wall	35	0	13d	16FEB07	31MAR07	07MAY07	17APR07									
A3LUPK0200	Construct Dwarf Wall (TTA No. 91)	6	0	14d	26MAY07	31MAY07	12APR07	18APR07									
A3LUPK0300	Lay Kerb (TTA No. 85)	12	0	13d	23APR07	07MAY07	05MAY07	22MAY07									
A3LUPK0400	Lay Kerb (TTA No. 91)	6	0	0	31MAY07	08JUN07	31MAY07	06JUN07									
A3LUPK0500	Lighting Drawpit & Cable Duct (TTA No. 85)	18	0	13d	31MAY07	21APR07	17APR07	08MAY07									
A3LUPK0600	Lighting Drawpit & Cable Duct (TTA No. 91)	6	0	0	07JUN07	13JUN07	07JUN07	13JUN07									
Roads and Paving																	
A3LURP0100	Trim Formation & Lay Subbase (TTA No. 91)	8	0	0	02JUN07	11JUN07	02JUN07	11JUN07									
A3LURP0200	Road Pavement (TTA No. 91)	8	0	0	12JUN07	21JUN07	12JUN07	21JUN07									
A3LURP0300	Construct Footpath (TTA No. 98)	24	0	13d	08MAY07	04JUN07	23MAY07	20JUN07									
A3LURP0400	Construct Footpath (TTA. No. 91)	6	0	5d	07JUN07	13JUN07	13JUN07	20JUN07									
Road Building, Traffic Sign and Fencing																	
A3LURM0100	Apply Road Marking	2	0	0	22JUN07	23JUN07	22JUN07	23JUN07									
A3LURM0200	Erect Signage	6	0	5d	08JUN07	15JUN07	15JUN07	22JUN07									
A3LURM0300	Install Railing, Fencing & etc	6	0	5d	08JUN07	15JUN07	15JUN07	22JUN07									
Amenity Area																	
Drainage Works																	
A3AMDW0100	Construct U-Channels	36	0	33d	02APR07	15MAY07	12MAY07	23JUN07									
Utility Works																	
A3AMUT0100	Water Point WP4-2 to Water Meter No.3	16	0	23d	10APR07	27APR07	08MAY07	25MAY07									
A3AMUT0200	Water Point WP5-2 to Water Meter No.5	10	0	23d	28APR07	10MAY07	28MAY07	08JUN07									
A3AMUT0300	Water Point WP6-2 to Water Meter No.6	14	0	23d	11MAY07	26MAY07	07JUN07	23JUN07									
Section 4																	
Public Toilet No.2																	
A4PTGF0100	Erect Propriety & Formwork	14	0	0	20JAN07	05FEB07	20JAN07	05FEB07									
A4PTGF0200	Ground Slab Steel Fixing	3	0	0	06FEB07	08FEB07	06FEB07	08FEB07									
A4PTGF0300	Formwork	2	0	0	09FEB07	10FEB07	09FEB07	10FEB07									
A4PTGF0400	Concreteing	1	0	0	12FEB07	12FEB07	12FEB07	12FEB07									
A4PTGF0500	Erect Scaffolding	3	0	0	13FEB07	15FEB07	13FEB07	15FEB07									
Section 5																	
Ground Floor Slab Construction																	
A4PTGF0600	Early bar	09JAN07															
A4PTGF0700	Progress bar	20JAN07															
A4PTGF0800	Critical bar	08FEB07															
A4PTGF0900	Summary bar	09FEB07															
A4PTGF1000	Start milestone point	SA															

Leader - Wai Kee (C&T) Joint Venture
TP3703 - Critical Path Reference Program for RP10 (Progress Updated to 20 January 2007)



Act ID	Description	Original Duration	Percent Complete	Total Float	Early Start	Early Finish	Late Start	Late Finish	2006			2007		
									DEC	JAN	FEB	MAR	APR	MAY
A4PTGF0800	Walls & Columns Formwork	3	0	0	01FEB07	22FEB07	16FEB07	22FEB07						
A4PTGF0700	Steel Fixing for Walls & Columns	3	0	0	23FEB07	28FEB07	23FEB07	28FEB07						
A4PTGF0800	Formwork	3	0	0	27FEB07	01MAR07	27FEB07	01MAR07						
A4PTGF0900	Concreting	1	0	0	02MAR07	02MAR07	02MAR07	02MAR07						
A4PTGF1000	Remove Formwork & Propring	12	0	10d	03MAR07	18MAR07	15MAR07	28MAR07						
Mezzanine Floor Slab Construction														
A4PTMF0100	Erect Propring & Formwork	6	0	0	03MAR07	08MAR07	03MAR07	08MAR07						
A4PTMF0200	Mezzanine Slab Steel Fixing	3	0	0	01MAR07	13MAR07	10MAR07	13MAR07						
A4PTMF0300	Formwork	2	0	0	01MAR07	15MAR07	14MAR07	15MAR07						
A4PTMF0400	Concreting	1	0	0	01MAR07	16MAR07	16MAR07	16MAR07						
A4PTMF0500	Walls & Columns Formwork	3	0	0	01MAR07	20MAR07	17MAR07	20MAR07						
A4PTMF0600	Steel Fixing for Walls & Columns	3	0	0	02MAR07	23MAR07	21MAR07	23MAR07						
A4PTMF0700	Formwork	3	0	0	02MAR07	27MAR07	24MAR07	27MAR07						
A4PTMF0800	Concreting	1	0	0	02MAR07	28MAR07	28MAR07	28MAR07						
A4PTMF0900	Remove Formwork & Propring	12	0	0	02MAR07	12APR07	29MAR07	12APR07						
Upper Mezzanine Floor Slab Construction														
A4PTUF0100	Erect Propring & Formwork	6	0	0	02MAR07	04APR07	29MAR07	04APR07						
A4PTUF0200	Upper Mezzanine Slab Steel Fixing	3	0	0	06APR07	08APR07	06APR07	08APR07						
A4PTUF0300	Formwork	2	0	0	01APR07	11APR07	10APR07	11APR07						
A4PTUF0400	Concreting	1	0	0	01APR07	12APR07	12APR07	12APR07						
A4PTUF0500	Remove Formwork & Propring	12	0	0	013APR07	28APR07	13APR07	28APR07						
Structural Steelsworks														
A4PTSS0400	Delivery of Structural Steel Materials	12	30	0	16JAN07 A	28JAN07	16JAN07 A	28JAN07						
A4PTSS0500	Inspection & Testing	18	0	0	30JAN07	22FEB07	30JAN07	22FEB07						
A4PTSS0600	Fabrication & Painting of Steelsworks	42	0	0	02FEB07	13APR07	23FEB07	13APR07						
A4PTSS0700	Delivery of Prefabricated Steelsworks	12	0	0	014APR07	27APR07	14APR07	27APR07						
A4PTSS0800	Erection of Steelsworks	21	0	0	028APR07	23MAY07	28APR07	23MAY07						
A4PTSS0900	Touch Up Painting	12	0	0	018MAY07	29MAY07	16MAY07	29MAY07						
Architectural Builder's Works and Finishes														
A4PTAB0100	Solid Concrete Block Work Wall	21	0	0	29MAR07	23APR07	29MAR07	23APR07						
A4PTAB0200	Internal Wall Tile	21	0	0	016APR07	10MAY07	16APR07	10MAY07						
A4PTAB0300	External Wall Tile	21	0	0	027APR07	22MAY07	27APR07	22MAY07						
A4PTAB0400	Toilet Accessories Installation	21	0	0	05MAY07	11MAY07	05MAY07	11MAY07						
A4PTAB0500	Floor Tile	21	0	0	06MAY07	29MAY07	05MAY07	29MAY07						
A4PTAB0600	Roof Cladding	21	0	0	05MAY07	29MAY07	05MAY07	29MAY07						
A4PTAB0700	Metal Works & Ironmongery Installation	21	0	0	05MAY07	29MAY07	05MAY07	29MAY07						
Plumbing Works														
A4PTPL0100	Plumbing Works (Internal Structure)	21	0	0	05MAY07	29MAY07	05MAY07	29MAY07						
Ramp Wall														
E & M Works	Electrical & Mechanical Installations	42	0	0	031MAY07	21MAY07	31MAY07	21MAY07						
A4PTEM0100	Testing and Commissioning	7	0	0	022MAY07	29MAY07	22MAY07	29MAY07						
Leader - Wai Kee (C&T) Joint Venture														
TP37/03 - Critical Path Reference Program for RP10 (Progress Updated to 20 January 2007)														



TP37/03 - Critical Path Reference Program for RP10 (Progress Updated to 20 January 2007)
Leader - Wai Kee (C&T) Joint Venture

Act ID	Description	Original Duration	Percent Complete	Total Float	Early Start	Early Finish	Late Start	Late Finish	2006			2007		
									DEC	JAN	FEB	MAR	APR	MAY
ABWPRP0500	Lay asphalt & paving block (Z1) (PLSN - N1)	40	0	2d 13FEB07	03APR07	15FEB07	08APR07	17MAY07						
ABWPRP0502	Lay asphalt & paving block (Z1) (N1N - TP)	28	0	38d 27FEB07	30MAR07	14APR07	17MAY07							
ABWPRP0510	Additional 3 EVA & 2 crossings (VO158B) 1st half	18	0	0	0 04APR07	25APR07	04APR07	25APR07						
ABWPRP0520	Additional 3 EVA & 2 crossings (VO158B) 2nd half	18	0	0 26APR07	17MAY07	26APR07	17MAY07							
ABWPRP0530	Repare verge adjacent to promenade (VO165)	36	0	0 04APR07	17MAY07	04APR07	17MAY07							
Finishing Works														
ABWPPW0100	Finishing Works	80	23	50d 08SEP06 A	17MAY07	08SEP06 A	17MAY07							
E & M Works														
ABWPEM0500	Irrigation System	50	20	27d 15JAN07 A	14APR07	15JAN07 A	17MAY07							
ABWPEM1000	E & M Works	30	20	38d 15JAN07 A	03APR07	15JAN07 A	17MAY07							
Road Marking , Traffic Sign and Fencing														
ABWPFM0200	Erect Signage	21	0	28d 15MAR07	12APR07	23APR07	17MAY07							
Landscaping & Hardworks														
ABWPHL0700	Parapet Wall along Seawall (In ZR)	47	20	23d 21DEC06 A	08MAR07	21DEC06 A	04APR07							
ABWPHL0800	Parapet Wall (In ZK) & VO 55 continuation	22	50	18d 01JAN07 A	28FEB07	01JAN07 A	21MAR07							
ABWPHL0900	Parapet Wall along Seawall (In ZL6)	12	0	18d 30JAN07	12FEB07	23FEB07	08MAR07							
ABWPHL1000	Parapet Wall along Seawall (In ZL5)	8	0	18d 20JAN07	28JAN07	10FEB07	22FEE07							
ABWPHL1200	Construct Pergola (3 nos.)	72	90	50d 10APR06 A	27JAN07	10APR06 A	30MAR07							
ABWPHL1300	Water Point WP24-4 to 24-1	15	0	38d 23JAN07	08FEB07	13MAR07	28MAR07							
ABWPHL1400	Water Point WP23-3 to 22-1	18	0	38d 23JAN07	12FEB07	09MAR07	28MAR07							
ABWPHL1500	Water Point WP21-3 to 21-1	12	0	2d 02FEB07	15FEB07	05FEB07	21FEE07							
ABWPHL1600	Water Point WP20-6 to 20-1	21	0	5d 30JAN07	26FEB07	05FEB07	23MAR07							
ABWPHL1700	Water Point WP19-4 to 19-1	15	0	18d 22JAN07	07FEB07	09FEB07	01MAR07							
ABWPHL1800	Water Point WP18-3 to 18-2	12	0	18d 22JAN07	03FEB07	13FEB07	01MAR07							
ABWPHL1900	Water Point WP17-5 to 17-1	18	0	40d 20JAN07	09FEB07	12MAR07	31MAR07							
ABWPHL2000	Water Point WP16-3 to 16-1	12	0	44d 20JAN07	02FEB07	16MAR07	29MAR07							
ABWPHL2200	ASD's Contractor Works	303	69	-248d 28JUL06 A	17MAY07	28JUL06 A	22JUL06							
ABWPHL2210	Litter-bin footing excavation (46 nos) (VO179)	10	0	2d 08MAR07	19MAR07	10MAR07	21MAR07							
ABWPHL2220	Litter-bin footing concreting (46 nos) (VO179)	10	0	2d 20MAR07	30MAR07	22MAR07	02APR07							
ABWPHL2230	Litter-bin paving temp reinstale (VO179)	18	0	2d 31MAR07	19APR07	03APR07	21APR07							
ABWPHL2240	Install litter-bin w/ reinstate (79 nos S7 & 8)	21	0	0 23APR07	17MAY07	23APR07	17MAY07							
Section 9														
Public Landings Stop														
A9LSLVW0800	Inspection & Testing	30	90	0 01NOV06 A	23JAN07	01NOV06 A	23JAN07							
A9LSLVW0900	Fabrication & Painting of Steel Works (Roof)	48	75	2d 05DEC06 A	06FEB07	05DEC06 A	06FEB07							
A9LSLVW1000	Concrete Copping with 10tome Bollard & Handrail	30	30	3d 13NOV06 A	15FEB07	13NOV06 A	15FEB07							
A9LSLVW1400	Public Lighting & Pillar Install. (T&C) (VO147)	21	0	0 24JAN07	16FEB07	24JAN07	16FEB07							
A9LSLVW1500	Rubber, Step & Land Step Fender	21	0	0 24JAN07	16FEB07	24JAN07	16FEB07							
A9LSLVW1600	Surface Mounted Seats	7	0	2d 07FEB07	14FEB07	09FEB07	16FEB07							
A9LSLVW1700	Construct In situ Concrete Paving	18	5	7d 01NOV06 A	08FEB07	01NOV06 A	08FEB07							
Section 11														
Land Use/Civils														
A9LSLVW0404	Early bar													
Finish date	05MAY08													
Start date	20JAN07													
Un date	06FEB07													
Page number	13A													




Leader - Wai Kee (C&T) Joint Venture

TP37/03 - Critical Path Reference Program for RP10 (Progress Updated to 20 January 2007)

LEADER

WAI KEE

TP37/03 - Critical Path Reference Program for RP10 (Progress Updated to 20 January 2007)
Leader - Wai Kee (C&T) Joint Venture




The legend identifies five categories represented by colored bars:

- Progress bar**: Blue bar
- Critical bar**: Red bar
- Summary bar**: Green bar
- Short narrative review**: Yellow bar
- Other narrative review**: Grey bar

Appendix G

Construction Site Area



Contract O TP 37/03
Remaining Engineering Infrastructure Works for
Pak Shek Kok Development Package 2A

Location and Key Pan

Appendix H

**The Implementation Status
of
Mitigation Measures and Follow-up Actions during Weekly
Site Inspections**

SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

Inspection Date : 1 December 2007 Inspected by Name : (RSS) Michael Fung (LWKWV) Wilson Wong (ET) H. T. Chow
 Time : 11:00 Signature : 
 Weather Condition : Sunny / Fine / Overcast / Dazzle / Rain / Storm / Hazy
 Wind : Calm / Light / Breeze / Strong

Mitigation Measures on Waste Management				Implementation Stages*			Remark
	Yes		No	N/A			
Air Quality							
• The heights from which fill materials are dropped should be controlled to a practical height to minimize the fugitive dust arising from unloading.			✓				
• During transportation by truck, material should be loaded to a level lower than the side and tail boards, and should be dampened or covered before transport.			✓				
• All stockpiles of aggregate or spoil should be enclosed or covered and water applied in dry or windy condition.			✓			item 4	
• The haul road should be either paved or regular watering.			✓			item 3	
• Unpaved areas should be watered regularly to avoid dust generation.			✓			item 3	
• The public road around the site entrance should be kept clean and free from dust.			✓				
• Vehicle speed should be limited to 20 km/hr.			✓				
• Wheel washing facilities should be provided at all main entrance of work site.			✓				
• The enclosures should be around the main dust-generating activities.			✓				
• Dusty materials should be sprayed prior to loading.			✓				
• All plant and equipment should be well maintained e.g. without black smoke emission.			✓				
• Vehicle and equipment should be switched off while not in use.			✓				
• Open burning should be prohibited.			✓				
Noise							
• The construction works should be scheduled to minimize noise nuisance.			✓				
• Only well maintained plant should be operated on-site and plant should be serviced regularly during the construction works.			✓				
• Machines and plants that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.			✓				
• Plant known to emit noise strongly in one direction, should, where possible, should be orientated so that the noise is directed away from nearby NSRs.			✓				
• Powered mechanical equipment (PME) should be covered or shielded by appropriate acoustic materials.			✓				
• Noise enclosures, noise barriers, or portable noise barriers used where necessary.			✓				
• Air compressors and hand held breakers should have noise labels.			✓				
• Compressors and generators should operate with door closed.			✓				
• Construction Noise Permits should be available for inspection.			✓				

SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

		Mitigation Measures on Waste Management			Implementation Stages* Yes No N/A	Remark
		Yes	No	N/A		
Water Quality						
General Construction Activities						
▪ Temporary ditches shall be provided to facilitate runoff discharge into appropriate watercourses, via a sediment trap / sedimentation tanks, prior to discharge.	✓					
▪ Permanent drainage channels shall incorporate sediment basins / traps, and baffles.	✓					
▪ All traps shall incorporate oil and grease removal facilities.	✓					
▪ Sediment traps / sedimentation tanks shall be regular cleaned and maintained regularly.	✓					
▪ All drainage facilities should be adequate for controlled release of storm flows.	✓					
▪ Minimizing of exposed soil areas to reduce the potential for increased siltation and contamination of runoff.	✓					
▪ Open stockpiles of more than 50m ³ should be covered.	✓					
▪ Temporary stockpiles of excavated materials should be covered during rainstorms.	✓					
▪ Manholes should be covered and sealed.	✓					
▪ All chemical stores shall be contained (bunded) such that spills are not allowed to gain access to water bodies.	✓					
▪ Vehicles and plant should be cleaned of earth, mud and debris before leaving the site.	✓					
▪ Vehicle washing facilities should be provided at every site exit.	✓					
▪ Vehicle washing facilities should be adequate to settle out the sand and silt.	✓					
▪ Washing area and road exiting from washing facility should be paved.	✓					
▪ Access road should have sufficient back fall toward washing facility.	✓					
Dredging Activities						
▪ Dredging of designated contaminated marine mud shall only be undertaken by a suitable grab dredger using a close grab.	✓					
▪ Mechanical grabs shall be designed and maintained to avoid spillage and shall be seal tightly while being lifted.	✓					
▪ All vessels shall be sized such that adequate clearance is maintained between vessel and the sea bed and under water pipelines at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller on the water within the site.	✓					
▪ The works shall cause no visible foam, oil, grease, scum litter or other objectionable matter to be present on the water within the site.	✓					
▪ All barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of materials.	✓					
▪ Excess material shall be cleaned from the decks and exposed fittings of the barges before the vessels are moved.	✓					
▪ Loading of barges shall be controlled to prevent splashing of dredging material to the surrounding water and the barges shall not be filled to a level which will cause overflowing of material or polluted water during loading or transportation.	✓					
▪ Adequate freeboard shall be maintained on barges to ensure that decks are not washed by wave action.	✓					

SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

	Mitigation Measures on Waste Management	Implementation Stages*			Remark
		Yes	No	N/A	
Filling Activities					
• Use of silt screen around the filling face to reduce the losses to the surrounding.				✓	
• All vessels shall be sized such that adequate clearance is maintained between vessel and the sea bed and under water pipeline at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash or pipelines damaged.				✓	
• The works shall cause no visible foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site.				✓	
• All barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of material.				✓	
• Loading of barges shall be controlled to prevent splashing of dredged material to the surrounding water and barges shall not be filled to a level which will cause overflowing of material or polluted water during loading transportation.				✓	
Waste Management					
Marine Dredged Sediment					
• Relevant licence / permits for disposal of marine dredged sediment are available for inspection.				✓	
• Bottom opening of barges is fitted with tight fitting seals to prevent leakage of material. Excess material is cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.				✓	
• Monitoring of the barging loading is conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels are equipped with automatic self-monitoring devices as specified by the EPD.				✓	
• Transport of dredged marine sediments to the disposal site is by split barge of not less than 750m ³ capacity, well maintained and capable of rapid opening and discharge at the disposal site.				✓	
• Inspection of the barge loading to ensure that loss of material does not take place during transportation				✓	
Construction and Demolition (C&D) Waste					
• Most of the C&D materials generated from the construction are sorted immediately in-situ to find out if they can be re-used for this job site or for other job sites.				✓	
• Sufficient spaces are identified and provided during the construction stage for the collection, temporary storage and on-site sorting of C&D materials.				✓	
• Proper protective measures, such as fences and tarpaulin, are provided, in order to protective the temporary stockpiled materials for later reuse / recycle.				✓	
• Avoiding cross contamination to reusable and / or recyclable materials collected (e.g. covering the reusable materials)				✓	
• In order to reduce the impacts to the public, except for those sorted inert C&D materials to be reused on site, all other sorted non-inert materials (e.g. general refuse and waste framework) shall be removed off site as soon as practicable in order to optimise the use of the on-site storage space. If the non-inert materials need to be stored on site for a short period, the materials shall be centralized and stored at specific areas far away the sensitive receivers.				✓	
• All Public Fill arising from the demolition works shall be limited to a size not more than 250mm and free of reinforcement bars, timber, etc. before re-using it.				✓	
• Recyclable materials sorted from the site should be collected by potential recycling contractors under the Contractor's arrangement.				✓	
• Trip ticket system will be implemented to ensure proper waste disposal at public filling and landfills				✓	
• Appropriate measures should be employed to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.				✓	
• Proper resource planning and calculations before ordering the construction materials to be used will ensure that the wastage of the materials can be minimized				✓	


SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

Mitigation Measures on Waste Management	Implementation Stages*			Remark
	Yes	No	N/A	
• Proper storage will minimize the damage and thus the wastage of the materials	/			
• Training of site personnel in proper waste management procedures. The workers shall be constantly educated for the awareness of the proper handling of waste and to reduce the amount of waste while Site Agent shall be constantly met to discuss the effectiveness of the implementation of the waste management plan. Information to promote the waste management and the reduction concept shall be posted at the site to raise alertness of the personnel concerned.	/			
• Chemical Waste				
• It is required to register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	/			
• After use, chemical wastes (e.g. cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.	/			
• Chemical wastes should be stored and collected by an approved operator for disposal at the Chemical Waste Treatment Facility or other licensed facility in accordance with the Chemical Waste (General) Regulation.	/			
• Containers used for the storage of chemical wastes				
• Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed	/			
• Have a capacity of less than 450L unless the specification have been approved by the EPD	/			
• Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Chemical Waste (General) Regulations and Codes of Practice	/			
• Labelling				
• Every container of chemical waste would bear an appropriate label, which would contain the particulars details.	/			
• The waste produced would ensure that the information contained on the label is accurate and sufficient so as to enable proper and safe handling, storage and transport of the chemical waste	/			
• Storage Area				
• Be clearly labeled and used solely for the storage of chemical waste	/			
• Be enclosed on at least 3 sides	/			
• Have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20% of the total volume of waste stored in that area, whichever is the greatest	/			
• Have adequate ventilation	/			
• Be covered to prevent rainfall entering	/			
• Be arranged so that incompatible materials are adequately separated	/			
• Be clean and maintain regularly				
• Disposal				
• Be via a licensed waste collector	/			
• To a licensed disposal facility, such as Chemical Waste Treatment Centre	/			
• Be a reuser of the waste, under approval from the EPD	/			

SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

	Mitigation Measures on Waste Management			Implementation Stages*	Remark
	Yes	No	N/A		
• Spillage				✓	
• Establish source of spill or discharge and determine nature of material, where possible halt discharge	✓				
• Commencing at the source of the spill, establish all current and potential impacted areas	✓				
• Commence containment of spill using bunds made from available materials and ground water cut-off trenches where necessary	✓				
• After spill is contained remove material (including contaminated soil where necessary) using pumps and/or absorbent materials	✓				
• Dispose of materials as chemical wastes	✓				
• General refuse generated on-site is in enclosed bins or compaction units separate from construction and chemical waste	✓				
• A reputable waste collector is employed by the Contractor to remove general refuse from the site, separately from the construction and chemical waste.	✓				
• General refuse generated is removed on daily or every second day basis to minimise odour, pest and litter impacts	✓				
• Aluminium cans are recovered from the waste stream by individual collectors if they are segregated or easily accessible, so separate, labelled bins for their deposit should be provided if feasible.	✓				
• Office wastes are reduced through recycling of paper if volumes are large enough to warrant collection.					
• Site Practice					
• Good site practices should be adopted to clean the rubbish and litter on the construction sites so as to prevent the rubbish and litter from dropping into the nearby environment.	✓				
• Construction sites should be cleaned on a regular basis.					
• The Contractor assigned worker is responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.					
• Proper storage and site practices to minimise the potential for damage or contamination of construction materials.					
• The Environmental Permit should be displayed conspicuously on site					
• Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.					
• Any unused chemicals or those with remaining functional capacity should be recycled.					
• A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be used, e.g. trip ticket system for chemical waste disposal. Quantities could be determined by weighing each load on other suitable methods.					
• Suitable collection sites around site offices will be required. For environmental hygiene reasons and to minimize odor, refuse should not be stored for a period exceeding 48 hours, however, removal every 24 hours is preferable.					
• Minimize windblown litter and dust during transportation by either covering trucks or transporting wastes in enclosed container.					
• All generators, fuel and oil storage are within bundle areas.					
• Oil leakage from machinery, vehicle and plant is prevented.					
• Chemical storage area, drainage systems, silt traps, stumps and oil interceptors are cleaned and maintained regularly.					

Table for follow-up Action:



Contract O TP 37/03
Remaining Engineering Infrastructure Works for
Pak Shek Kok Development Package 2A

Location and Key Plan

SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

Inspection Date : 8 December 2007 Inspected by Name : (RSS) Brian Cheung (LW&JV) Kenyon Kwok (ET) H. T. Chow
Time : 10:00 Signature : 

 Weather Condition : ~~Scattered / Fine / Overcast / Drizzle / Rain / Storm~~
 Wind : ~~Calm / Light / Breeze / Strong~~
 Temperature : ~~18°C~~
 Humidity : ~~Moderate / Low~~

	Mitigation Measures on Waste Management			Implementation Stages*	Remark
	Yes	No	N/A		
Air Quality					
- The heights from which fill materials are dropped should be controlled to a practical height to minimize the fugitive dust arising from unloading.	<input checked="" type="checkbox"/>				
- During transportation by truck, material should be loaded to a level lower than the side and tail boards, and should be dampened or covered before transport.	<input checked="" type="checkbox"/>				
- All stockpile of aggregate or spoil should be enclosed or covered and water applied in dry or windy condition.	<input checked="" type="checkbox"/>				
- The haul road should be either paved or regular watering.	<input checked="" type="checkbox"/>				
- Unpaved areas should be watered regularly to avoid dust generation.	<input checked="" type="checkbox"/>				
- The public road around the site entrance should be kept clean and free from dust.	<input checked="" type="checkbox"/>				
- Vehicle speed should be limited to 20 km/hr.	<input checked="" type="checkbox"/>				
- Wheel washing facilities should be provided at all main entrances of work site.	<input checked="" type="checkbox"/>				
- The enclosures should be around the main dust-generating activities.	<input checked="" type="checkbox"/>				
- Dusty materials should be sprayed prior to loading.	<input checked="" type="checkbox"/>				
- All plant and equipment should be well maintained e.g. without black smoke emission.	<input checked="" type="checkbox"/>				
- Vehicle and equipment should be switched off while not in use.	<input checked="" type="checkbox"/>				
- Open burning should be prohibited.	<input checked="" type="checkbox"/>				
Noise					
- The constructions works should be scheduled to minimize noise nuisance.	<input checked="" type="checkbox"/>				
- Only well maintained plant should be operated on-site and plant should be serviced regularly during the construction works.	<input checked="" type="checkbox"/>				
- Machines and plants that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.	<input checked="" type="checkbox"/>				
- Plant known to emit noise strongly in on direction, should, where possible, should be orientated so that the noise is directed away from nearby NSRs.	<input checked="" type="checkbox"/>				
- Powered mechanical equipment (PME) should be covered or shielded by appropriate acoustic materials.	<input checked="" type="checkbox"/>				
- Noise enclosures, noise barriers, or portable noise barriers used where necessary.	<input checked="" type="checkbox"/>				
- Air compressors and hand held breakers should have noise labels.	<input checked="" type="checkbox"/>				
- Compressors and generators should operate with door closed.	<input checked="" type="checkbox"/>				
- Construction Noise Permits should be available for inspection.	<input checked="" type="checkbox"/>				

SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

Mitigation Measures on Waste Management			Implementation Stages*			Remark
	Yes	No	N/A			
Water Quality						
General Construction Activities						
▪ Temporary ditches shall be provided to facilitate runoff discharge into appropriate watercourses, via a sediment trap / sedimentation tanks, prior to discharge.	✓					
▪ Permanent drainage channels shall incorporate sediment basins / traps, and baffles.	✓					
▪ All traps shall incorporate oil and grease removal facilities.	✓					
▪ Sediment traps / sedimentation tanks shall be regular cleaned and maintained regularly.	/					
▪ All drainage facilities should be adequate for controlled release of storm flows.	/					
▪ Minimizing of exposed soil areas to reduce the potential for increased siltation and contamination of runoff.	/					
▪ Open stockpiles of more than 50m ³ should be covered.	/					
▪ Temporary stockpiles of excavated materials should be covered during rainstorms.	/					
▪ Manholes should be covered and sealed.	/					
▪ All chemical stores shall be contained (bunded) such that spills are not allowed to gain access to water bodies.	/					
▪ Vehicles and plant should be cleaned of earth, mud and debris before leaving the site.	/					
▪ Vehicle washing facilities should be provided at every site exit.	/					
▪ Vehicle washing facilities should be adequate to settle out the sand and silt.	/					
▪ Washing area and road exiting from washing facility should be paved.	/					
▪ Access road should have sufficient back fall toward washing facility.	/					
Dredging Activities						
▪ Dredging of designated contaminated marine mud shall only be undertaken by a suitable grab dredger using a close grab.						✓
▪ Mechanical grabs shall be designed and maintained to avoid spillage and shall be seal tightly while being lifted.						✓
▪ All vessels shall be sized such that adequate clearance is maintained between vessel and the sea bed and under water pipelines at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller on the water within the site.						✓
▪ The works shall cause no visible foam, oil, grease, scum litter or other objectionable matter to be present on the water within the site.						✓
▪ All barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of materials.						✓
▪ Excess material shall be cleaned from the decks and exposed fittings of the barges before the vessels are moved.						✓
▪ Loading of barges shall be controlled to prevent splashing of dredging material to the surrounding water and the barges shall not be filled to a level which will cause overflowing of material or polluted water during loading or transportation.						✓
▪ Adequate freeboard shall be maintained on barges to ensure that decks are not washed by wave action.						✓

SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

Mitigation Measures on Waste Management			Implementation Stages*			Remark
	Yes	No	N/A			
Filling Activities						
▪ Use of silt screen around the filling face to reduce the losses to the surrounding.			/			
▪ All vessels shall be sized such that adequate clearance is maintained between vessel and the sea bed and under water pipeline at all states of the tide to ensure that undue turbidity is not generated by vessel movement or propeller wash or pipelines damaged.			/			
▪ The works shall cause no visible foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site.			/			
▪ All barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of material.			/			
▪ Loading of barges shall be controlled to prevent splashing of dredged material to the surrounding water and barges shall not be filled to a level which will cause overflowing of material or polluted water during loading transportation.			/			
Waste Management						
<i>Marine Dredged Sediment</i>						
• Relevant licence / permits for disposal of marine dredged sediment are available for inspection.			/			
• Bottom opening of barges is fitted with tight fitting seals to prevent leakage of material. Excess material is cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.			/			
• Monitoring of the barging loading is conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels are equipped with automatic self-monitoring devices as specified by the EPD.			/			
• Transport of dredged marine sediments to the disposal site is by split barge of not less than 750m ³ capacity, well maintained and capable of rapid opening and discharge at the disposal site.			/			
• Inspection of the barge loading to ensure that loss of material does not take place during transportation.			/			
<i>Construction and Demolition (C&D) Waste</i>						
• Most of the C&D materials generated from the construction are sorted immediately in-situ to find out if they can be re-used for this job site or for other job sites.			/			
• Sufficient spaces are identified and provided during the construction stage for the collection, temporary storage and on-site sorting of C&D materials.			/			
• Proper protective measures, such as fences and tarpaulin, are provided, in order to protective the temporary stockpiled materials for later reuse / recycle.			/			
• Avoiding cross contamination to reusable and / or recyclable materials collected (e.g. covering the reusable materials)			/			
• In order to reduce the impacts to the public, except for those sorted inert C&D materials to be reused on site, all other sorted non-inert materials (e.g. general refuse and waste formworks) shall be removed off site as soon as practicable in order to optimise the use of the on-site storage space. If the non-inert materials need to be stored on site for a short period, the materials shall be centralized and stored at specific areas far away the sensitive receivers.			/			
• All Public Fill arising from the demolition works shall be limited to a size not more than 250mm and free of reinforcement bars, timber, etc. before re-using it.			/			
• Recyclable materials sorted from the site should be collected by potential recycling contractors under the Contractor's arrangement.			/			
• Trip ticket system will be implemented to ensure proper waste disposal at public filling and landfills			/			
• Appropriate measures should be employed to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.			/			
• Proper resource planning and calculations before ordering the construction materials to be used will ensure that the wastage of the materials can be minimized			/			


SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

Mitigation Measures on Waste Management	Implementation Stages*			Remark
	Yes	No	N/A	
• Proper storage will minimize the damage and thus the wastage of the materials	✓			
• Training of site personnel in proper waste management procedures. The workers shall be constantly educated for the awareness of the proper handling of waste and to reduce the amount of waste while Site Agent shall be constantly met to discuss the effectiveness of the implementation of the waste management plan. Information to promote the waste management and the reduction concept shall be posted at the site to raise alertness of the personnel concerned.	✓			
• Chemical Waste				
• It is required to register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	✓			
• After use, chemical wastes (e.g. cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.	✓			
• Chemical wastes should be stored and collected by an approved operator for disposal at the Chemical Waste Treatment Facility or other licensed facility in accordance with the Chemical Waste (General) Regulation.	✓			
• Containers used for the storage of chemical wastes				
• Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed	✓			
• Have a capacity of less than 450L unless the specification have been approved by the EPD	✓			
• Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Chemical Waste (General) Regulations and Codes of Practice	✓			
• Labelling				
• Every container of chemical waste would bear an appropriate label, which would contain the particulars details.	✓			
• The waste produced would ensure that the information contained on the label is accurate and sufficient so as to enable proper and safe handling, storage and transport of the chemical waste	✓			
• Storage Area				
• Be clearly labeled and used solely for the storage of chemical waste	✓			
• Be enclosed on at least 3 sides	✓			
• Have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20% of the total volume of waste stored in that area, whichever is the greatest	✓			
• Have adequate ventilation	✓			
• Be covered to prevent rainfall entering	✓			
• Be arranged so that incompatible materials are adequately separated	✓			
• Be clean and maintain regularly	✓			
• Disposal				
• Be via a licensed waste collector	✓			
• To a licensed disposal facility, such as Chemical Waste Treatment Centre	✓			
• Be a reuser of the waste, under approval from the EPD	✓			

SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

	Mitigation Measures on Waste Management	Implementation Stages*			Remark
		Yes	No	N/A	
Spillage					
• Establish source of spill or discharge and determine nature of material, where possible halt discharge	✓				
• Commencing at the source of the spill, establish all current and potential impacted areas	✓				
• Commence containment of spill using bunds made from available materials and ground water cut-off trenches where necessary	✓				
• After spill is contained remove material (including contaminated soil where necessary) using pumps and/or absorbent materials	✓				
• Dispose of materials as chemical wastes	✓				
General Refuse					
• General refuse generated on-site is in enclosed bins or compaction units separate from construction and chemical waste	✓				
• A reputable waste collector is employed by the Contractor to remove general refuse from the site, separately from the construction and chemical waste.	✓				
• General refuse generated is removed on daily or every second day basis to minimise odour, pest and litter impacts	✓				
• Aluminium cans are recovered from the waste stream by individual collectors if they are segregated or easily accessible, so separate, labelled bins for their deposit should be provided if feasible.	✓				
• Office wastes are reduced through recycling of paper if volumes are large enough to warrant collection.	✓				
Site Practice					
• Good site practices should be adopted to clean the rubbish and litter on the construction sites so as to prevent the rubbish and litter from dropping into the nearby environment.	✓				✓ Construction sites should be cleaned on a regular basis.
• Construction sites should be cleaned on a regular basis.					
• The Contractor assigned worker is responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.	✓				
• Proper storage and site practices to minimise the potential for damage or contamination of construction materials.	✓				
• The Environmental Permit should be displaced conspicuously on site	✓				
• Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.	✓				
• Any unused chemicals or those with remaining functional capacity should be recycled.	✓				
• A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be used, e.g. trip ticket system for chemical waste disposal. Quantities could be determined by weighing each load or other suitable methods.	✓				
• Suitable collection sites around site offices will be required. For environmental hygiene reasons and to minimize odor, refuse should not be stored for a period exceeding 48 hours, however, removal every 24 hours is preferable.	✓				
• Minimize windblown litter and dust during transportation by either covering trucks or transporting wastes in enclosed container.	✓				
• All generators, fuel and oil storage are within bundle areas.	✓				
• Oil leakage from machinery, vehicle and plant is prevented.	✓				
• Chemical storage area, drainage systems, silt traps, sumps and oil interceptors are cleaned and maintained regularly.	✓				

Table for follow-up Action:



Contract O TP 37/03
Remaining Engineering Infrastructure Works for
Pak Shek Kok Development Package 2A

Location and Key Plan

SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

Inspection Date : 15 December 2007 Inspected by Name : (RSS) Michael Fung (LWKUN) Watson Chan (ET) H.-T. Chow
 Time : 10:30 Signature : 
 Weather Condition : Sunny / ~~Foggy~~ / Overcast / Drizzle / Rain / Storm / Fizzy
 Wind : ~~Wind~~ / Light / Breeze / Strong

	Mitigation Measures on Waste Management			Implementation Stages*	Remark
	Yes	No	N/A		
Air Quality					
• The heights from which fill materials are dropped should be controlled to a practical height to minimize the fugitive dust arising from unloading.	<input checked="" type="checkbox"/>				
• During transportation by truck, material should be loaded to a level lower than the side and tail boards, and should be dampened or covered before transport.	<input checked="" type="checkbox"/>				
• All stockpile of aggregate or spoil should be enclosed or covered and water applied in dry or windy condition.	<input checked="" type="checkbox"/>				
• The haul road should be either paved or regular watering.	<input checked="" type="checkbox"/>				
• Unpaved areas should be watered regularly to avoid dust generation.	<input checked="" type="checkbox"/>				
• The public road around the site entrance should be kept clean and free from dust.	<input checked="" type="checkbox"/>				
• Vehicle speed should be limited to 20 km/hr.	<input checked="" type="checkbox"/>				
• Wheel washing facilities should be provided at all main entrance of work site.	<input checked="" type="checkbox"/>				
• The enclosures should be around the main dust-generating activities.	<input checked="" type="checkbox"/>				
• Dusty materials should be sprayed prior to loading.	<input checked="" type="checkbox"/>				
• All plant and equipment should be well maintained e.g. without black smoke emission.	<input checked="" type="checkbox"/>				
• Vehicle and equipment should be switched off while not in use.	<input checked="" type="checkbox"/>				
• Open burning should be prohibited.	<input checked="" type="checkbox"/>				
Noise					
• The constructions works should be scheduled to minimize noise nuisance.	<input checked="" type="checkbox"/>				
• Only well maintained plant should be operated on-site and plant should be serviced regularly during the construction works.	<input checked="" type="checkbox"/>				
• Machines and plants that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.	<input checked="" type="checkbox"/>				
• Plant known to emit noise strongly in on direction, should, where possible, should be orientated so that the noise is directed away from nearby NSRs.	<input checked="" type="checkbox"/>				
• Powered mechanical equipment (PME) should be covered or shielded by appropriate acoustic materials.	<input checked="" type="checkbox"/>				
• Noise enclosures, noise barriers, or portable noise barriers used where necessary.	<input checked="" type="checkbox"/>				
• Air compressors and hand held breakers should have noise labels.	<input checked="" type="checkbox"/>				
• Compressors and generators should operate with door closed.	<input checked="" type="checkbox"/>				
• Construction Noise Permits should be available for inspection.	<input checked="" type="checkbox"/>				

SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

Mitigation Measures on Waste Management			Implementation Stages*			Remark
	Yes	No	N/A			
Water Quality						
General Construction Activities						
▪ Temporary ditches shall be provided to facilitate runoff discharge into appropriate watercourses, via a sediment trap / sedimentation tanks, prior to discharge.	✓					
▪ Permanent drainage channels shall incorporate sediment basins / traps, and baffles.	✓					
▪ All traps shall incorporate oil and grease removal facilities.	✓					
▪ Sediment traps / sedimentation tanks shall be regular cleaned and maintained regularly.	✓					
▪ All drainage facilities should be adequate for controlled release of storm flows.	✓					
▪ Minimizing of exposed soil areas to reduce the potential for increased siltation and contamination of runoff.	✓					
▪ Open stockpiles of more than 50m ³ should be covered.	✓					
▪ Temporary stockpiles of excavated materials should be covered during rainstorms.	✓					
▪ Manholes should be covered and sealed.	✓					
▪ All chemical stores shall be contained (bunded) such that spills are not allowed to gain access to water bodies.	✓					
▪ Vehicles and plant should be cleaned of earth, mud and debris before leaving the site.	✓					
▪ Vehicle washing facilities should be provided at every site exit.	✓					
▪ Vehicle washing facilities should be adequate to settle out the sand and silt.	✓					
▪ Washing area and road exiting from washing facility should be paved.	✓					
▪ Access road should have sufficient back fall toward washing facility.	✓					
Dredging Activities						
▪ Dredging of designated contaminated marine mud shall only be undertaken by a suitable grab dredger using a close grab.	✓					
▪ Mechanical grabs shall be designed and maintained to avoid spillage and shall be seal tightly while being lifted.	✓					
▪ All vessels shall be sized such that adequate clearance is maintained between vessel and the sea bed and under water pipelines at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller on the water within the site.	✓					
▪ The works shall cause no visible foam, oil, grease, scum litter or other objectionable matter to be present on the water within the site.	✓					
▪ All barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of materials.	✓					
▪ Excess material shall be cleaned from the decks and exposed fittings of the barges before the vessels are moved.	✓					
▪ Loading of barges shall be controlled to prevent splashing of dredging material to the surrounding water and the barges shall not be filled to a level which will cause overflowing of material or polluted water during loading or transportation.	✓					
▪ Adequate freeboard shall be maintained on barges to ensure that decks are not washed by wave action.	✓					

SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

	Mitigation Measures on Waste Management	Implementation Stages*			Remark
		Yes	No	N/A	
Filling Activities					
▪ Use of silt screen around the filling face to reduce the losses to the surrounding.				✓	
▪ All vessels shall be sized such that adequate clearance is maintained between vessel and the sea bed and under water pipeline at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash or pipelines damaged.			✓		
▪ The works shall cause no visible foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site.			✓		
▪ All barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of material.			✓		
▪ Loading of barges shall be controlled to prevent splashing of dredged material to the surrounding water and barges shall not be filled to a level which will cause overflowing of material or polluted water during loading transportation.		✓			
Waste Management					
Marine Dredged Sediment					
▪ Relevant licence / permits for disposal of marine dredged sediment are available for inspection.			✓		
▪ Bottom opening of barges is fitted with tight fitting seals to prevent leakage of material. Excess material is cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.			✓		
▪ Monitoring of the barging loading is conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels are equipped with automatic self-monitoring devices as specified by the EPD.			✓		
▪ Transport of dredged marine sediments to the disposal site is by split barge of not less than 750m ³ capacity, well maintained and capable of rapid opening and discharge at the disposal site.			✓		
▪ Inspection of the barge loading to ensure that loss of material does not take place during transportation.			✓		
Construction and Demolition (C&D) Waste					
▪ Most of the C&D materials generated from the construction are sorted immediately in-situ to find out if they can be re-used for this job site or for other job sites.			✓		
▪ Sufficient spaces are identified and provided during the construction stage for the collection, temporary storage and on-site sorting of C&D materials.			✓		
▪ Proper protective measures, such as fences and tarpaulin, are provided, in order to protective the temporary stockpiled materials for later reuse / recycle.			✓		
▪ Avoiding cross contamination to reusable and / or recyclable materials collected (e.g. covering the reusable materials)			✓		
▪ In order to reduce the impacts to the public, except for those sorted inert C&D materials to be reused on site, all other sorted non-inert materials (e.g. general refuse and waste frameworks) shall be removed off site as soon as practicable in order to optimise the use of the on-site storage space. If the non-inert materials need to be stored on site for a short period, the materials shall be centralized and stored at specific areas far away the sensitive receivers.			✓		
▪ All Public Fill arising from the demolition works shall be limited to a size not more than 250mm and free of reinforcement bars, timber, etc. before re-using it.			✓		
▪ Recyclable materials sorted from the site should be collected by potential recycling contractors under the Contractor's arrangement.			✓		
▪ Trip ticket system will be implemented to ensure proper waste disposal at public filling and landfills			✓		
▪ Appropriate measures should be employed to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.			✓		
▪ Proper resource planning and calculations before ordering the construction materials to be used will ensure that the wastage of the materials can be minimized			✓		


SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

Mitigation Measures on Waste Management	Implementation Stages*			Remark
	Yes	No	N/A	
Proper storage will minimize the damage and thus the wastage of the materials	✓			
Training of site personnel in proper waste management procedures. The workers shall be constantly educated for the awareness of the proper handling of waste and to reduce the amount of waste while Site Agent shall be constantly met to discuss the effectiveness of the implementation of the waste management plan. Information to promote the waste management and the reduction concept shall be posted at the site to raise alertness of the personnel concerned.	✓			
Chemical Waste				
It is required to register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	✓			
After use, chemical wastes (e.g. cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.	✓			
Chemical wastes should be stored and collected by an approved operator for disposal at the Chemical Waste Treatment Facility or other licensed facility in accordance with the Chemical Waste (General) Regulation.	✓			
Containers used for the storage of chemical wastes				
Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed	✓			
Have a capacity of less than 450L unless the specification have been approved by the EPD	✓			
Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Chemical Waste (General) Regulations and Codes of Practice	✓			
Labelling				
Every container of chemical waste would bear an appropriate label which would contain the particulars details.	✓			
The waste produced would ensure that the information contained on the label is accurate and sufficient so as to enable proper and safe handling, storage and transport of the chemical waste	✓			
Storage Area				
Be clearly labeled and used solely for the storage of chemical waste	✓			
Be enclosed on at least 3 sides	✓			
Have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20% of the total volume of waste stored in that area, whichever is the greatest	✓			
Have adequate ventilation	✓			
Be covered to prevent rainfall entering	✓			
Be arranged so that incompatible materials are adequately separated	✓			
Disposal				
Be via a licensed waste collector	✓			
To a licensed disposal facility, such as Chemical Waste Treatment Centre	✓			
Be a reuser of the waste, under approval from the EPD	✓			

SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

	Mitigation Measures on Waste Management	Implementation Stages*			Remark
		Yes	No	N/A	
Spillage					
• Establish source of spill or discharge and determine nature of material, where possible halt discharge	✓	✓			
• Commencing at the source of the spill, establish all current and potential impacted areas	✓	✓			
• Commence containment of spill using bunds made from available materials and ground water cut-off trenches where necessary	✓	✓			
• After spill is contained remove material (including contaminated soil where necessary) using pumps and/or absorbent materials	✓	✓			
• Dispose of materials as chemical wastes	✓	✓			
General Refuse					
• General refuse generated on-site is in enclosed bins or compaction units separate from construction and chemical waste	✓	✓			
• A reputable waste collector is employed by the Contractor to remove general refuse from the site, separately from the construction and chemical waste.	✓	✓			
• General refuse generated is removed on daily or every second day basis to minimise odour, pest and litter impacts	✓	✓			
• Aluminium cans are recovered from the waste stream by individual collectors if they are segregated or easily accessible, so separate, labelled bins for their deposit should be provided if feasible.	✓	✓			
• Office wastes are reduced through recycling of paper if volumes are large enough to warrant collection.	✓	✓			
Site Practice					
• Good site practices should be adopted to clean the rubbish and litter on the construction sites so as to prevent the rubbish and litter from dropping into the nearby environment.	✓	✓			
• Construction sites should be cleaned on a regular basis.	✓	✓			
• The Contractor assigned worker is responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.	✓	✓			
• Proper storage and site practices to minimise the potential for damage or contamination of construction materials.	✓	✓			
• The Environmental Permit should be displayed conspicuously on site	✓	✓			
• Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.	✓	✓			
• Any unused chemicals or those with remaining functional capacity should be recycled.	✓	✓			
• A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be used, e.g. trip ticket system for chemical waste disposal. Quantities could be determined by weighing each load or other suitable methods.	✓	✓			
• Suitable collection sites around site offices will be required. For environmental hygiene reasons and to minimize odor, refuse should not be stored for a period exceeding 48 hours, however, removal every 24 hours is preferable.	✓	✓			
• Minimize windblown litter and dust during transportation by either covering trucks or transporting wastes in enclosed container.	✓	✓			
• All generators, fuel and oil storage are within bundle areas.	✓	✓			
• Oil leakage from machinery, vehicle and plant is prevented	✓	✓			
• Chemical storage area, drainage systems, silt traps, sumps and oil interceptors are cleaned and maintained regularly.	✓	✓			

Table for follow-up Action:



Contract O TP 37/03
Remaining Engineering Infrastructure Works for
Pak Shek Kok Development Package 2A

Location and Key Plan

SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

Inspection Date : 22 December 2007 Inspected by Name : (RSS) Brian Cheng (LWKLV) Winston Chan (ET) H. T. Chow
 Time : 10:30 Signature : Wan

Weather Condition : Sunny / Fine / Overcast / Drizzle / Rain / Storm / Hazy
 Wind : Calm / Light / Breeze / Strong

Temperature : 22 °C
 Humidity : 55% / Moderate / Low

	Mitigation Measures on Waste Management			Implementation Stages*			Remark
	Yes	No	N/A	Yes	No	N/A	
Air Quality							
▪ The heights from which fill materials are dropped should be controlled to a practical height to minimize the fugitive dust arising from unloading.				✓			
▪ During transportation by truck, material should be loaded to a level lower than the side and tail boards, and should be dampened or covered before transport.	✓						
▪ All stockpile of aggregate or spoil should be enclosed or covered and water applied in dry or windy condition.				✓			
▪ The haul road should be either paved or regular watering.				✓			
▪ Unpaved areas should be watered regularly to avoid dust generation.				✓			
▪ The public road around the site entrance should be kept clean and free from dust.				✓			
▪ Vehicle speed should be limited to 20 km/hr.				✓			
▪ Wheel washing facilities should be provided at all main entrance of work site.				✓			
▪ The enclosures should be around the main dust-generating activities.				✓			
▪ Dusty materials should be sprayed prior to loading.				✓			
▪ All plant and equipment should be well maintained e.g. without black smoke emission.				✓			
▪ Vehicle and equipment should be switched off while not in use.				✓			
▪ Open burning should be prohibited.				✓			
Noise							
▪ The construction works should be scheduled to minimize noise nuisance.				✓			
▪ Only well maintained plant should be operated on-site and plant should be serviced regularly during the construction works.				✓			
▪ Machines and plants that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.				✓			
▪ Plant known to emit noise strongly in on direction, should, where possible, should be orientated so that the noise is directed away from nearby NSRs.				✓			
▪ Powered mechanical equipment (PME) should be covered or shielded by appropriate acoustic materials.				✓			
▪ Noise enclosures, noise barriers, or portable noise barriers used where necessary.				✓			
▪ Air compressors and hand held breakers should have noise labels.				✓			
▪ Compressors and generators should operate with door closed.				✓			
▪ Construction Noise Permits should be available for inspection.				✓			

SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

	Mitigation Measures on Waste Management	Implementation Stages*			Remark
		Yes	No	N/A	
Water Quality					
General Construction Activities					
• Temporary ditches shall be provided to facilitate runoff discharge into appropriate watercourses, via a sediment trap / sedimentation tanks, prior to discharge.	✓				
• Permanent drainage channels shall incorporate sediment basins / traps, and baffles.	✓				
• All traps shall incorporate oil and grease removal facilities.	✓				
• Sediment traps / sedimentation tanks shall be regular cleaned and maintained regularly.	✓				
• All drainage facilities should be adequate for controlled release of storm flows.	✓				
• Minimizing of exposed soil areas to reduce the potential for increased siltation and contamination of runoff.	✓				
• Open stockpiles of more than 50m ³ should be covered.	✓				
• Temporary stockpiles of excavated materials should be covered during rainstorms.	✓				
• Manholes should be covered and sealed.	✓				
• All chemical stores shall be contained (bunded) such that spills are not allowed to gain access to water bodies.	✓				
• Vehicles and plant should be cleaned of earth, mud and debris before leaving the site.	✓				
• Vehicle washing facilities should be provided at every site exit.	✓				
• Vehicle washing facilities should be adequate to settle out the sand and silt.	✓				
• Washing area and road exiting from washing facility should be paved.	✓				
• Access road should have sufficient back fall toward washing facility.	✓				
Dredging Activities					
• Dredging of designated contaminated marine mud shall only be undertaken by a suitable grab dredger using a close grab.	✓				
• Mechanical grabs shall be designed and maintained to avoid spillage and shall be seal tightly while being lifted.	✓				
• All vessels shall be sized such that adequate clearance is maintained between vessel and the sea bed and under water pipelines at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller on the water within the site.	✓				
• The works shall cause no visible foam, oil, grease, scum litter or other objectionable matter to be present on the water within the site.	✓				
• All barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of materials.	✓				
• Excess material shall be cleaned from the decks and exposed fittings of the barges before the vessels are moved.	✓				
• Loading of barges shall be controlled to prevent splashing of dredging material to the surrounding water and the barges shall not be filled to a level which will cause overflowing of material or polluted water during loading or transportation.	✓				
• Adequate freeboard shall be maintained on barges to ensure that decks are not washed by wave action.	✓				

SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

	Mitigation Measures on Waste Management	Implementation Stages*			Remark
		Yes	No	N/A	
Filling Activities					
• Use of silt screen around the filling face to reduce the losses to the surrounding.				✓	
• All vessels shall be sized such that adequate clearance is maintained between vessel and the sea bed and under water pipeline at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash or pipelines damaged.				✓	
• The works shall cause no visible foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site.				✓	
• All barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of material.				✓	
• Loading of barges shall be controlled to prevent splashing of dredged material to the surrounding water and barges shall not be filled to a level which will cause overflowing of material or polluted water during loading transportation.				✓	
Waste Management					
Marine Dredged Sediment					
• Relevant licence / permits for disposal of marine dredged sediment are available for inspection.				✓	
• Bottom opening of barges is fitted with tight fitting seals to prevent leakage of material. Excess material is cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.				✓	
• Monitoring of the barging loading is conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels are equipped with automatic self-monitoring devices as specified by the EPD.				✓	
• Transport of dredged marine sediments to the disposal site is by split barge of not less than 750m ³ capacity, well maintained and capable of rapid opening and discharge at the disposal site.				✓	
• Inspection of the barge loading to ensure that loss of material does not take place during transportation.				✓	
Construction and Demolition (C&D) Waste					
• Most of the C&D materials generated from the construction are sorted immediately in-situ to find out if they can be re-used for this job site or for other job sites.				✓	
• Sufficient spaces are identified and provided during the construction stage for the collection, temporary storage and on-site sorting of C&D materials.				✓	
• Proper protective measures, such as fences and tarpaulin, are provided, in order to protective the temporary stockpiled materials for later reuse / recycle.				✓	
• Avoiding cross contamination to reusable and / or recyclable materials collected (e.g. covering the reusable materials)				✓	
• In order to reduce the impacts to the public, except for those sorted inert C&D materials to be reused on site, all other sorted non-inert materials (e.g. general refuse and waste frameworks) shall be removed off site as soon as practicable in order to optimise the use of the on-site storage space. If the non-inert materials need to be stored on site for a short period, the materials shall be centralized and stored at specific areas far away the sensitive receivers.				/	
• All Public Fill arising from the demolition works shall be limited to a size not more than 250mm and free of reinforcement bars, timber, etc. before re-using it.				✓	
• Recyclable materials sorted from the site should be collected by potential recycling contractors under the Contractor's arrangement.				✓	
• Trip ticket system will be implemented to ensure proper waste disposal at public filling and landfills				✓	
• Appropriate measures should be employed to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.				✓	
• Proper resource planning and calculations before ordering the construction materials to be used will ensure that the wastage of the materials can be minimized				✓	

SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES


Mitigation Measures on Waste Management	Implementation Stages*			Remark
	Yes	No	N/A	
• Proper storage will minimize the damage and thus the wastage of the materials	/			
• Training of site personnel in proper waste management procedures. The workers shall be constantly educated for the awareness of the proper handling of waste and to reduce the amount of waste while Site Agent shall be constantly met to discuss the effectiveness of the implementation of the waste management plan. Information to promote the waste management and the reduction concept shall be posted at the site to raise alertness of the personnel concerned.	/			
• Chemical Waste				
• It is required to register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	/			
• After use, chemical wastes (e.g. cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.	/			
• Chemical wastes should be stored and collected by an approved operator for disposal at the Chemical Waste Treatment Facility or other licensed facility in accordance with the Chemical Waste (General) Regulation.	/			
• Containers used for the storage of chemical wastes				
• Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed	/			
• Have a capacity of less than 450L unless the specification have been approved by the EPD	/			
• Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Chemical Waste (General) Regulations and Codes of Practice	/			
• Labelling				
• Every container of chemical waste would bear an appropriate label, which would contain the particulars details.	/			
• The waste produced would ensure that the information contained on the label is accurate and sufficient so as to enable proper and safe handling, storage and transport of the chemical waste	/			
• Storage Area				
• Be clearly labeled and used solely for the storage of chemical waste	/			
• Be enclosed on at least 3 sides	/			
• Have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20% of the total volume of waste stored in that area, whichever is the greatest	/			
• Have adequate ventilation	/			
• Be covered to prevent rainfall entering	/			
• Be arranged so that incompatible materials are adequately separated	/			
• Be clean and maintain regularly	/			
• Disposal				
• Be via a licensed waste collector	/			
• To a licensed disposal facility, such as Chemical Waste Treatment Centre	/			
• Be a reuser of the waste, under approval from the EPD	/			

SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

Mitigation Measures on Waste Management				Implementation Stages*	Remark
	Yes	No	N/A		
Spillage					
• Establish source of spill or discharge and determine nature of material, where possible halt discharge				✓	
• Commencing at the source of the spill, establish all current and potential impacted areas				✓	
• Commence containment of spill using bunds made from available materials and ground water cut-off trenches where necessary				✓	
• After spill is contained remove material (including contaminated soil where necessary) using pumps and/or absorbent materials				✓	
• Dispose of materials as chemical wastes				✓	
General Refuse					
• General refuse generated on-site is in enclosed bins or compaction units separate from construction and chemical waste				✓	
• A reputable waste collector is employed by the Contractor to remove general refuse from the site, separately from the construction and chemical waste.				✓	
• General refuse generated is removed on daily or every second day basis to minimise odour, pest and litter impacts				✓	
• Aluminium cans are recovered from the waste stream by individual collectors if they are segregated or easily accessible, so separate, labelled bins for their deposit should be provided if feasible.				✓	
• Office wastes are reduced through recycling of paper if volumes are large enough to warrant collection.				✓	
Site Practice					
• Good site practices should be adopted to clean the rubbish and litter on the construction sites so as to prevent the rubbish and litter from dropping into the nearby environment.				✓	
• Construction sites should be cleaned on a regular basis.					
• The Contractor assigned worker is responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.				✓	
• Proper storage and site practices to minimise the potential for damage or contamination of construction materials.				✓	
• The Environmental Permit should be displayed conspicuously on site				✓	
• Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.				✓	
• Any unused chemicals or those with remaining functional capacity should be recycled.				✓	
• A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be used, e.g. trip ticket system for chemical waste disposal. Quantities could be determined by weighing each load or other suitable methods.				✓	
• Suitable collection sites around site offices will be required. For environmental hygiene reasons and to minimize odor, refuse should not be stored for a period exceeding 48 hours, however, removal every 24 hours is preferable.				✓	
• Minimize windblown litter and dust during transportation by either covering trucks or transporting wastes in enclosed container.				✓	
• All generators, fuel and oil storage are within bundle areas.				✓	
• Oil leakage from machinery, vehicle and plant is prevented.				✓	
• Chemical storage area, drainage systems, silt traps, sumps and oil interceptors are cleaned and maintained regularly.				✓	

Table for follow-up Action:

Item	Details of defective works or observations	Location	Further action to be taken (Included persons / party to take action)	Expected Date for Action taken
1.	Follow up action to the previous site inspections item 5 on 23-11-07, item 4 on 1-12-07, item 3 on 8-12-07, and item 2 on 15-12-07, stockpiles at SA-3 were still without cover.	SA - 3	The Contractor should cover the stockpiles by using tarpaulin sheets.	27-12-2007
2.	A 20 l plastic chemical container was placed on the ground without drip tray.	SA - 3	The Contractor was reminded to provide drip tray for all chemical containers.	27-12-2007



Contract O TP 37/03
Remaining Engineering Infrastructure Works for
Pak Shek Kok Development Package 2A

Location and Key Plan

SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

Inspection Date : 27/12/07 Inspected by : Name : (RSS) Michelle Fung-
 Time : 14:15 Signature : 

Weather Condition : Sunny Fine / Overcast / Drizzle / Rain / Storm / Hazy
 Wind : Calm / Light Breeze / Strong

Temperature : 21 °C.
 Humidity : High / Moderate / Low

Mitigation Measures on Waste Management				Implementation Stages*			Remark
		Yes	No	N/A			
Air Quality							
• The heights from which fill materials are dropped should be controlled to a practical height to minimize the fugitive dust arising from unloading.		/					
• During transportation by truck, material should be loaded to a level lower than the side and tail boards, and should be dampened or covered before transport.		/					
• All stockpile of aggregate or spoil should be enclosed or covered and water applied in dry or windy condition.		/					
• The haul road should be either paved or regular watering.		/					
• Unpaved areas should be watered regularly to avoid dust generation.		/					
• The public road around the site entrance should be kept clean and free from dust.		/					
• Vehicle speed should be limited to 20 km/hr.		/					
• Wheel washing facilities should be provided at all main entrance of work site.		/					
• The enclosures should be around the main dust-generating activities.		/					
• Dusty materials should be sprayed prior to loading.		/					
• All plant and equipment should be well maintained e.g. without black smoke emission.		/					
• Vehicle and equipment should be switched off while not in use.		/					
• Open burning should be prohibited.		/					
Noise							
• The constructions works should be scheduled to minimize noise nuisance.		/					
• Only well maintained plant should be serviced regularly during the construction works.		/					
• Machines and plants that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.		/					
• Plant known to emit noise strongly in one direction, should, where possible, should be orientated so that the noise is directed away from nearby NSRs.		/					
• Powered mechanical equipment (PME) should be covered or shielded by appropriate acoustic materials.		/					
• Noise enclosures, noise barriers, or portable noise barriers used where necessary.		/					
• Air compressors and hand held breakers should have noise labels.		/					
• Compressors and generators should operate with door closed.		/					
• Construction Noise Permits should be available for inspection.		/					

SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

	Mitigation Measures on Waste Management	Implementation Stages*			Remark		
		Yes	No	N/A			
Water Quality							
General Construction Activities							
▪ Temporary ditches shall be provided to facilitate runoff discharge into appropriate watercourses, via a sediment trap / sedimentation tanks, prior to discharge.	/						
▪ Permanent drainage channels shall incorporate sediment basins / traps, and baffles.	/						
▪ All traps shall incorporate oil and grease removal facilities.	/						
▪ Sediment traps / sedimentation tanks shall be regular cleaned and maintained regularly.	/						
▪ All drainage facilities should be adequate for controlled release of storm flows.	/						
▪ Minimizing of exposed soil areas to reduce the potential for increased siltation and contamination of runoff.	/						
▪ Open stockpiles of more than 50m ³ should be covered.	/						
▪ Temporary stockpiles of excavated materials should be covered during rainstorms.	/						
▪ Manholes should be covered and sealed.	/						
▪ All chemical stores shall be contained (bunded) such that spills are not allowed to gain access to water bodies.	/						
▪ Vehicles and plant should be cleaned of earth, mud and debris before leaving the site.	/						
▪ Vehicle washing facilities should be provided at every site exit.	/						
▪ Vehicle washing facilities should be adequate to settle out the sand and silt.	/						
▪ Washing area and road exiting from washing facility should be paved.	/						
▪ Access road should have sufficient back fall toward washing facility.	/						
Dredging Activities							
▪ Dredging of designated contaminated marine mud shall only be undertaken by a suitable grab dredger using a close grab.	/						
▪ Mechanical grabs shall be designed and maintained to avoid spillage and shall be seal tightly while being lifted.	/						
▪ All vessels shall be sized such that adequate clearance is maintained between vessel and the sea bed and under water pipelines at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller on the water within the site.	/						
▪ The works shall cause no visible foam, oil, grease, scum litter or other objectionable matter to be present on the water within the site.	/						
▪ All barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of materials.	/						
▪ Excess material shall be cleaned from the decks and exposed fittings of the barges before the vessels are moved.	/						
▪ Loading of barges shall be controlled to prevent splashing of dredging material to the surrounding water and the barges shall not be filled to a level which will cause overflowing of material or polluted water during loading or transportation.	/						
▪ Adequate freeboard shall be maintained on barges to ensure that decks are not washed by wave action.	/						

SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

	Implementation Stages*			Remark
	Yes	No	N/A	
Mitigation Measures on Waste Management				
Filling Activities				
<ul style="list-style-type: none"> Use of silt screen around the filling face to reduce the losses to the surrounding. All vessels shall be sized such that adequate clearance is maintained between vessel and the sea bed and under water pipeline at all states of the tide to ensure that undate turbidity is not generated by turbulence from vessel movement or propeller wash or pipelines damaged. The works shall cause no visible foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site. All barges shall be fitted with tight fitting seals to their bottom openings to prevent leakage of material. Loading of barges shall be controlled to prevent splashing of dredged material to the surrounding water and barges shall not be filled to a level which will cause overflowing of material or polluted water during loading transportation. 	/	/	/	
Waste Management				
Marine Dredged Sediment				
<ul style="list-style-type: none"> Relevant licence / permits for disposal of marine dredged sediment are available for inspection. Bottom opening of barges is fitted with tight fitting seals to prevent leakage of material. Excess material is cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved. Monitoring of the barging loading is conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels are equipped with automatic self-monitoring devices as specified by the EPD. Transport of dredged marine sediments to the disposal site is by split barge of not less than 750m³ capacity, well maintained and capable of rapid opening and discharge at the disposal site. Inspection of the barge loading to ensure that loss of material does not take place during transportation. 	/	/	/	
Construction and Demolition (C&D) Waste				
<ul style="list-style-type: none"> Most of the C&D materials generated from the construction are sorted immediately in-situ to find out if they can be re-used for this job site or for other job sites. Sufficient spaces are identified and provided during the construction stage for the collection, temporary storage and on-site sorting of C&D materials. Proper protective measures, such as fences and tarpaulin, are provided, in order to protect the temporary stockpiled materials for later reuse / recycle. Avoiding cross contamination to reusable and / or recyclable materials collected (e.g. covering the reusable materials) In order to reduce the impacts to the public, except for those sorted inert C&D materials to be reused on site, all other sorted non-inert materials (e.g. general refuse and waste frameworks) shall be removed off site as soon as practicable in order to optimise the use of the on-site storage space. If the non-inert materials need to be stored on site for a short period, the materials shall be centralized and stored at specific areas far away the sensitive receivers. All Public Fill arising from the demolition works shall be limited to a size not more than 250mm and free of reinforcement bars, timber, etc. before re-using it. Recyclable materials sorted from the site should be collected by potential recycling contractors under the Contractor's arrangement. Trip ticket system will be implemented to ensure proper waste disposal at public filling and landfills Appropriate measures should be employed to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. Proper resource planning and calculations before ordering the construction materials to be used will ensure that the wastage of the materials can be minimized 	/	/	/	


SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

Mitigation Measures on Waste Management	Implementation Stages*			Remark
	Yes	No	N/A	
• Proper storage will minimize the damage and thus the wastage of the materials	/	/	/	
• Training of site personnel in proper waste management procedures. The workers shall be constantly educated for the awareness of the proper handling of waste and to reduce the amount of waste while Site Agent shall be constantly met to discuss the effectiveness of the implementation of the waste management plan. Information to promote the waste management and the reduction concept shall be posted at the site to raise alertness of the personnel concerned.	/	/	/	
• Chemical Waste				
• It is required to register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	/	/	/	
• After use, chemical wastes (e.g. cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.	/	/	/	
• Chemical wastes should be stored and collected by an approved operator for disposal at the Chemical Waste Treatment Facility or other licensed facility in accordance with the Chemical Waste (General) Regulation.	/	/	/	
• Containers used for the storage of chemical wastes				
• Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed	/	/	/	
• Have a capacity of less than 450L unless the specification have been approved by the EPD	/	/	/	
• Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Chemical Waste (General) Regulations and Codes of Practice	/	/	/	
• Labelling				
• Every container of chemical waste would bear an appropriate label, which would contain the particulars details.	/	/	/	
• The waste produced would ensure that the information contained on the label is accurate and sufficient so as to enable proper and safe handling, storage and transport of the chemical waste	/	/	/	
• Storage Area				
• Be clearly labeled and used solely for the storage of chemical waste	/	/	/	
• Be enclosed on at least 3 sides	/	/	/	
• Have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20% of the total volume of waste stored in that area, whichever is the greatest	/	/	/	
• Have adequate ventilation	/	/	/	
• Be arranged so that incompatible materials are adequately separated	/	/	/	
• Be clean and maintain regularly	/	/	/	
• Disposal				
• Be via a licensed waste collector	/	/	/	
• To a licensed disposal facility, such as Chemical Waste Treatment Centre	/	/	/	
• Be a reuser of the waste, under approval from the EPD	/	/	/	

SITE INSPECTION CHECKLIST ON THE IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES

Mitigation Measures on Waste Management				Implementation Stages*	Remark
	Yes	No	N/A		
Spillage					
• Establish source of spill or discharge and determine nature of material, where possible halt discharge	/				
• Commencing at the source of the spill, establish all current and potential impacted areas	/				
• Commence containment of spill using bunds made from available materials and ground water cut-off trenches where necessary	/				
• After spill is contained remove material (including contaminated soil where necessary) using pumps and/or absorbent materials	/				
• Dispose of materials as chemical wastes	/				
General Refuse					
• General refuse generated on site is in enclosed bins or compaction units separate from construction and chemical waste	/				
• A reputable waste collector is employed by the Contractor to remove general refuse from the site, separately from the construction and chemical waste.	/				
• General refuse generated is removed on daily or every second day basis to minimise odour, pest and litter impacts	/				
• Aluminium cans are recovered from the waste stream by individual collectors if they are segregated or easily accessible, so separate, labelled bins for their deposit should be provided if feasible.	/				
• Office wastes are reduced through recycling of paper if volumes are large enough to warrant collection.	/				
Site Practice					
• Good site practices should be adopted to clean the rubbish and litter on the construction sites so as to prevent the rubbish and litter from dropping into the nearby environment	/				
• Construction sites should be cleaned on a regular basis.	/				
• The Contractor assigned worker is responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.	/				
• Proper storage and site practices to minimise the potential for damage or contamination of construction materials	/				
• The Environmental Permit should be displayed conspicuously on site	/				
• Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.	/				
• Any unused chemicals or those with remaining functional capacity should be recycled.	/				
• A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be used, e.g. trip ticket system for chemical waste disposal. Quantities could be determined by weighing each load or other suitable methods.	/				
• Suitable collection sites around site offices will be required. For environmental hygiene reasons and to minimize odour, refuse should not be stored for a period exceeding 48 hours, however, removal every 24 hours is preferable.	/				
• Minimize windblown litter and dust during transportation by either covering trucks or transporting wastes in enclosed container.	/				
• All generators, fuel and oil storage are within bundle areas.	/				
• Oil leakage from machinery, vehicle and plant is prevented.	/				
• Chemical storage area, drainage systems, silt traps, sumps and oil interceptors are cleaned and maintained regularly.	/				

Table for follow-up Action:



Contract O TP 37/03
Remaining Engineering Infrastructure Works for
Pak Shek Kok Development Package 2A

Location and Key Plan

Appendix I

IEC and RE Comments on Monthly EM&A Report


—

November 2007

IEC and RE Comments on Monthly Environmental Monitoring and Audit Report – November 2007


Item No.	Document Reference	Comment	ET Response
---	---	---	---

Figures



Remaining Infrastructure Works for
Pak Shek Kok Development Package 2A
Contract No. TP 37/03
Figure 1 Location of Noise Monitoring Stations

Updated Air Monitoring Locations	Description
AM1	HKIB Staff Accommodation (on ground floor near the entrance facing south-east)
AM2 - cancelled	Boundary of Site 3
AM3	Cheung Shue Tan Village (near the outer building, temple) for 1-hr TSP monitoring
AM3A	Cheung Shue Tan (in front of Man Kee Store) for 24-hr TSP monitoring




Remaining Engineering Infrastructure Works for
Pak Shek Kok Development Package 2 A
Contract No. TP 37/03

Figure 2 Location of Air Monitoring Stations


Scale : -----	Revised Date:
-----	June 2004


東業 億計測試顧問有限公司
ETS-TEST CONSULT LIMITED



Remaining Engineering Infrastructure Works for
Pak Shek Kok Development Package 2A
Contract No. TP 37/03

Figure 3 Location of Air and Noise Monitoring
at HKIB Staff Accommodation





Remaining Engineering Infrastructure Works for
Pak Shek Kok Development Package 2A
Contract No. TP 37/03

Figure 5 Location of Air and Noise Monitoring Stations
at Cheung Shue Tan Village

Scale : ---

Revised Date:

June 2004

車 動 電 氣 試 體 間 有 限 公 司
ETS-TESTCONSULT LIMITED

