

**CONTRACT NO: CV/2004/02**

**RECONSTRUCTION OF WONG SHEK AND  
KO LAU WAN PUBLIC PIERS**

**ENVIRONMENTAL MONITORING & AUDIT  
MONTHLY REPORT  
(WONG SHEK)**

**- JUN 2006 -**

**CLIENT:**

**Kin Shing Construction Company Limited**

1/F, 27 Yin Chong Street,  
Mongkok,  
Kowloon, H.K.

Telephone: (852) 2835 7087  
Facsimile: (852) 2780-2805

**PREPARED BY:**

**Lam Environmental Services**

Room 1411-16  
14/F Honour Industrial Centre  
6 Sun Yip Street  
Chai Wan, H.K.

Telephone: (852) 2897-3282  
Facsimile: (852) 2897-5509  
E-mail: [lab@lamlab.com](mailto:lab@lamlab.com)  
Website: <http://www.lamlab.com>

**CERTIFIED BY:**

Raymond Dai  
Senior Environmental Scientist

**DATE:**

19 Aug 2006

**MATERIALAB CONSULTANTS LIMITED**

Fugro Development Centre  
5 Lok Yi Street, 17 M.S. Castle Peak Road,  
Tai Lam, Tuen Mun, N.T., Hong Kong.

Telephone: +852-24508233  
Telefax : +852-24506138  
Email : mcl@fugro.com.hk

**Materialab****FAX MESSAGE**Priority  normal /  urgent

To	Lam Environmental Services	Ref. No.	MCLF1444
Country		Fax No.	2897 5509
Attn.	Mr. Raymond Dai	Date	19 August 2006
From	Joseph Poon	No. of Pages	1 (Incl. this page)
C.c. To	Mr. Simon Fok (Kin Shing Con. Co. Ltd.)	Fax No.	2729 7858
Subject	<b>Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Lau Wan Public Piers Monthly EM&amp;A Summary Report</b>		

We refer to the June Monthly EM&A reports for Wong Shek Pier and Ko Lau Wan Pier that we received through email on 14 August 2006 and are pleased to confirm we have no further comment on the reports.

Should you require further information, please feel free to contact us.

Best regards,



Joseph Poon  
Independent Environmental Checker

JP/cy

**CONFIDENTIALITY NOTICE**

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us immediately.

(If you do not receive all pages, please fax response or phone +852-24508233.)



**CONTENTS**

<b>Executive Summary</b> .....	<b>1</b>
<b>1 Introduction</b> .....	<b>1</b>
<b>1.1 Scope of the Report</b> .....	<b>1</b>
<b>1.2 Structure of the Report</b> .....	<b>1</b>
<b>2 Project Background</b> .....	<b>3</b>
<b>2.1 Scope of the Project and Site Description</b> .....	<b>3</b>
<b>2.2 Project Organization and Contact Personnel</b> .....	<b>3</b>
<b>2.3 Construction Programme and Works</b> .....	<b>4</b>
<b>3 Implementation Status</b> .....	<b>5</b>
<b>3.1 Status of Regulatory Compliance</b> .....	<b>5</b>
<b>3.2 Implementation of Pollution Control / Mitigation Measures</b> .....	<b>5</b>
<b>4 Monitoring Requirements</b> .....	<b>6</b>
<b>4.1 Water Quality Monitoring</b> .....	<b>6</b>
<b>4.2 Monitoring Parameters and Frequency</b> .....	<b>9</b>
<b>4.3 Water Quality Criteria</b> .....	<b>9</b>
<b>4.4 Monitoring Programme</b> .....	<b>10</b>
<b>5 Monitoring Results</b> .....	<b>11</b>
<b>5.1 Water Quality Monitoring Results</b> .....	<b>11</b>
<b>5.2 Waste Monitoring Results</b> .....	<b>11</b>
<b>6 Compliance Audit</b> .....	<b>12</b>
<b>7 Site Inspection and Audit</b> .....	<b>13</b>
<b>8 Complaints, Notification of Summons and Prosecution</b> .....	<b>14</b>
<b>9 Future Key Issues</b> .....	<b>15</b>
<b>10 Conclusion</b> .....	<b>16</b>



## **LIST OF TABLES**

<b>Table 2.2</b>	<b>Contact Details of Key Personnel</b>
<b>Table 3.1</b>	<b>Cumulative Summary of Valid Licences and Permits</b>
<b>Table 4.1a</b>	<b>Water Quality Monitoring Stations</b>
<b>Table 4.1b</b>	<b>Laboratory Test Procedures</b>
<b>Table 4.2</b>	<b>Water Quality Monitoring Parameters and Frequencies</b>
<b>Table 4.3</b>	<b>Action and Limit Levels for Water Quality Monitoring</b>
<b>Table 4.4</b>	<b>Environmental Monitoring Programme – Jun 06</b>
<b>Table 5.1a</b>	<b>Water Quality Monitoring Results (mid-flood tide) – Jun 06</b>
<b>Table 5.1b</b>	<b>Water Quality Monitoring Results (mid-ebb tide) – Jun 06</b>
<b>Table 6.1a</b>	<b>Summary of Water Quality Exceedance (mid-flood tide) – Jun 06</b>
<b>Table 6.1b</b>	<b>Summary of Water Quality Exceedance (mid-ebb tide) – Jun 06</b>
<b>Table 7</b>	<b>Summary of Environmental Inspection and Audit – Jun 06</b>
<b>Table 8a</b>	<b>Environmental Complaints Log</b>
<b>Table 8b</b>	<b>Cumulative Statistics on Complaints</b>
<b>Table 8c</b>	<b>Cumulative Statistics on Successful Prosecutions</b>
<b>Table 8c</b>	<b>Cumulative Statistics on Notification of Summons</b>
<b>Table 9</b>	<b>Construction Activities and Recommended Mitigation Measures – Jun 2006</b>

## **LIST OF FIGURES**

<b><u><a href="#">Figure 2.1</a></u></b>	<b>Location Plan</b>
<b><u><a href="#">Figure 2.3</a></u></b>	<b>Master Construction Programme</b>
<b><u><a href="#">Figure 4.1</a></u></b>	<b>Layout of Environmental Monitoring Stations</b>
<b><u><a href="#">Figure 5.1a-h</a></u></b>	<b>Graphical Plots of Water Quality Monitoring Results</b>

## **LIST OF APPENDICES**

<b><u><a href="#">Appendix A</a></u></b>	<b>Organization Chart</b>
<b><u><a href="#">Appendix B</a></u></b>	<b>Implementation Schedule of Mitigation Measures</b>
<b><u><a href="#">Appendix C</a></u></b>	<b>Calibration Certificates for Monitoring Equipment</b>
<b><u><a href="#">Appendix D</a></u></b>	<b>Water Quality Monitoring Results</b>
<b><u><a href="#">Appendix E</a></u></b>	<b>Monitoring Schedule - Upcoming month</b>

## ***EXECUTIVE SUMMARY***

This is the Monthly Environmental Monitoring and Audit (EM&A) report for Jun 2006 under Contract No. CV/2004/02 – Reconstruction of Wong Shek and Ko Lau Wan Public Piers. This report presents the environmental monitoring and auditing (EM&A) findings based on data and information recorded from the period 1<sup>st</sup> to 30<sup>th</sup> Jun 2006 for the construction of Wong Shek Public Pier.

### Construction Activities for the Reported Period

During this reporting period, the principal work activities at Wong Shek Pier include:

- Preparation work for application of protective coating to those damaged areas at the steel casings;
- Application of epoxy resin on the holes for holding down bolts and the gaps beneath between the precast concrete beam slab;
- Installation of the precast beam slab and precast step units;
- Cutting pile heads to cut-off level;
- Casting of insitu pile brackets, columns and pile bents;
- Construction of the reinforced concrete plinth on the catwalk;
- Removal of formwork and falsework for casting the insitu concrete.

### Water Quality Monitoring

4 water quality monitoring events in terms of turbidity, dissolved oxygen, suspended solids, temperature, and salinity was carried out at MW1, MW2, CW1 and CW2 at Wong Shek.

Fluctuations for dissolved oxygen, turbidity and suspended solids resembled those fluctuations at the control stations which indicated that all the exceedances in water quality monitoring were due to natural phenomena and agreed with the changes in the control stations. Causation due to construction activities is unlikely and there were no valid exceedance for this reporting period.

### Waste Management

9m<sup>3</sup> inert C&D materials was disposed of at Tseung Kwan O Area 137 public filling area while 0m<sup>3</sup> general refuse was disposed of at SENT landfill. No chemical waste was transported off site in this reported period.

### Complaints, Notifications of Summons and Successful Prosecutions

There was no complaints, notification of prosecutions or summons in this reporting period.



Site Inspections and Audit

4 site inspections were conducted by the Environmental Team (ET) in this reported period. An audit by the Independent Environmental Checker (IEC) was conducted on 15 Jun 2006 with the Engineers' Representative and the Environmental Team. Major observations are summarised in the following table. Major observations by the ET, actions by the Contractor and outcome are summarized in the following table.

Item	Date	Observations	Action taken by Contractor	Outcome
-	6-Jun	No particular finding	-	-
-	15-Jun	No particular finding	-	-
-	19-Jun	No particular finding	-	-
-	29-Jun	No particular finding	-	-

Future Key Issues

The tentative works activities, predicted impacts and areas of environmental concern for the coming reporting month are summarized in the following table.

Construction Works	Predict Impacts	Proposed Mitigation Measures
Application of epoxy resin on the holes of holding down bolts and the gaps beneath the precast concrete beam slab	Water, Waste	<ul style="list-style-type: none"> <li>Avoid chemical spill and provide spill control if necessary</li> </ul>
Installation of precast concrete step units	Noise, Waste	<ul style="list-style-type: none"> <li>Avoid concurrent noisy</li> <li>Material and waste to be stored properly</li> </ul>
Installation of electrical system Delivery and installation of the steel column for the roof cover system	Noise, Waste	<ul style="list-style-type: none"> <li>Avoid concurrent noisy operation during timber and steel preparation</li> <li>Material and waste to be stored properly</li> <li>No littering in land or sea</li> </ul>
Casting of in-situ slab Removing the formwork and falsework for casting the in-situ concrete	Water, Noise, Waste	<ul style="list-style-type: none"> <li>Avoid concurrent noisy operation during timber and steel preparation</li> <li>Prohibit on-site concrete truck washing</li> <li>Avoid chemical spill and provide spill control if necessary</li> </ul>



## **1 INTRODUCTION**

### **1.1 SCOPE OF THE REPORT**

Lam Environmental Services (LAM) has been appointed to work as the Environmental Team (ET) for Kin Shing Construction Company Limited to implement the Environmental Monitoring and Audit (EM&A) programme for the Contract No. CV/2004/02 – Reconstruction of Wong Shek and Ko Lau Wan Public Piers.

This report presents the environmental monitoring and auditing work carried out from the period 1<sup>st</sup> to 30<sup>th</sup> Jun 2006 for the construction of Wong Shek Public Pier in accordance to Section 26 of the Particular Specification, Project Profile (PP-191/2003) and Environmental Permit (EP-186/2004) for this Project.

The following information relating to this project is documented in the EM&A Manual and, to avoid duplication, it is not presented in detail within the monthly report.

- Event-Action Plans;
- Full set of environmental mitigation measures and;
- Contracted environmental requirements.

### **1.2 STRUCTURE OF THE REPORT**

**Section 1** *Introduction* – details the scope and structure of the report.

**Section 2** *Project Background* – summarizes background and scope of the project, site description, project organization and contact details of key personnel, construction programme and works undertaken during the reporting period.

**Section 3** *Implementation Status* – summarizes the status of Environmental Permits / Licenses, implementation of environmental protection and pollution control / mitigation measures in an updated schedule for the reporting period.

**Section 4** *Monitoring Requirements* – summarizes all monitoring parameters, monitoring methodology and equipment, monitoring locations, monitoring frequency and programmes.



- 
- Section 5**     ***Monitoring Results*** – summarizes the monitoring results obtained in the reporting period.
- Section 6**     ***Compliance Audit*** – summarizes the auditing of monitoring results, all exceedances environmental parameters.
- Section 7**     ***Site Inspection and Audit*** – summarizes the findings of weekly site inspections and independent audit undertaken within the reporting period, with a review of any relevant follow-up actions within the reporting period.
- Section 8**     ***Complaints, Notification of Summons and Prosecution*** – summarizes the complaints, notification of summons and successful prosecution for breaches of environmental legislation and the actions taken within the reporting period.
- Section 9**     ***Future Key Issues*** – summarizes the upcoming works and a forecast of the environmental impact and monitoring schedule for the next reporting period.
- Section 10**    ***Conclusion***





## **2 PROJECT BACKGROUND**

### **2.1 SCOPE OF THE PROJECT AND SITE DESCRIPTION**

The works mainly comprise demolition of the existing piers and construction of reinforced concrete piers with roof covers at Wong Shek. The construction of the Project is scheduled to commence in November 2004 for completion in September 2006. The construction period is 630 days for the entire construction.

The site layout plan is shown in [Figure 2.1](#).

### **2.2 PROJECT ORGANIZATION AND CONTACT PERSONNEL**

Civil Engineering Office of Civil Engineering and Development Department is the project proponent. The organization chart for the EM&A programme is attached in [Appendix A](#).

Under the organization chart, Resident Engineer, Contractor, Independent Environmental Checker, Environmental Team are appointed to manage and control environmental issues for the construction phase of CV/2004/02. Overall responsibilities and duties of the team are found in the corresponding EM&A Manual. Key personnel and contact particulars are summarized in **Table 2.2**:

**Table 2.2 Contact Details of Key Personnel**

<b>Post</b>	<b>Name</b>	<b>Contact No.</b>	<b>Contact Fax</b>	<b>Mobile No.</b>
Resident Engineer	David C S Leung	2760 5737	2714 2054	9630 1235
Site Agent	Simon Fok	2729 6779	2729 7858	6010 8730
Independent Environmental Checker (IEC)	Joseph T L Poon	2452 7140	2450 6138	9450 1968
Environmental Team Leader (ETL)	Raymond Dai	2975 3300	2897 5509	9738 0738

### 2.3

#### **CONSTRUCTION PROGRAMME AND WORKS**

Construction works carried out at Wong Shek Pier during this reporting period are:

- Preparation work for application of protective coating to those damaged areas at the steel casings;
- Application of epoxy resin on the holes for holding down bolts and the gaps beneath between the precast concrete beam slab;
- Installation of the precast beam slab and precast step units;
- Cutting pile heads to cut-off level;
- Casting of insitu pile brackets, columns and pile bents;
- Construction of the reinforced concrete plinth on the catwalk;
- Removal of formwork and falsework for casting the insitu concrete.

The master construction programme is given in [Figure 2.3](#).

### **3 IMPLEMENTATION STATUS**

#### **3.1 STATUS OF REGULATORY COMPLIANCE**

A summary of the current status on licences and/or permits on environmental protection pertinent to the Project is shown in **Table 3.1**.

**Table 3.1 Cumulative Summary of Valid Licences and Permits**

<b>Permits and/or Licences</b>	<b>Reference No.</b>	<b>Issued Date</b>	<b>Expiry Date</b>	<b>Status</b>
Environmental Permit	EP-186/2004/A	28-04-2005	-	Issued on receipt of VEP-171/2005 dated 14-04-2005
Waste Producer Registration	WPN5213-742-K1081-05	12-05-2005	-	Notified
Construction Noise Permit	-	-	-	No valid CNP granted to the Contractor

#### **3.2 IMPLEMENTATION OF POLLUTION CONTROL / MITIGATION MEASURES**

The contractor implemented various environmental mitigation measures as recommended in the Particular Specification and the Environmental Permit. The implementation schedule is presented in [Appendix B](#).

## 4 **MONITORING REQUIREMENTS**

Locations of environmental monitoring stations are referred in [Figure 4.1](#).

### 4.1 **WATER QUALITY MONITORING**

The brief for EM&A works details 4 designated stations to be monitored during the construction period comprising 2 monitoring stations and 2 control stations. These stations have been coded as MW1, MW2, CW1 and CW2 respectively.

**Table 4.1a** *Water Quality Monitoring Stations*

Station	HK Metric Grid (Easting / Northing)	Description
MW1	852 789.231E / 832 978.476N	Impact Monitoring
MW2	852 844.187E / 832 878.676N	Impact Monitoring
CW1	852 922.540E / 833 067.718N	Control during mid-flood
CW2	852 992.314E / 832 853.794N	Control during mid-ebb

#### Monitoring Methodology

Measurements were taken under two tidal conditions (mid-flood and mid-ebb) at 3 water depths, namely 1m below the water surface, mid-depth and 1m above the seabed, except where the water depth is less than 6m, the mid-depth sample may be omitted. If the water depth is less than 3m, only the mid-depth will be monitored.

Replicate in-situ measurements and samples were collected from each independent sampling event are required for all parameters to ensure a robust statistical interpretable dataset.

Water quality parameter in terms of: dissolved oxygen (mg/L and % saturation), salinity (ppt), turbidity (NTU), and suspended solids (mg/L) were measured in-situ with portable instruments. Other relevant data was also recorded, including the following:

- monitoring station and position;
- time;
- depth of water;
- tidal status;
- water temperature;
- weather conditions including ambient temperature;
- any special phenomena or activities at the construction site.

For the measurement of dissolved oxygen the probe shall be removed from the water column between each duplicate measurement. If the difference between each duplicate measurement is greater than a 25% then the two sets of data shall be rejected and the measurements re-taken.

Suspended solids (SS) were determined in the laboratory at Chai Wan managed by Lam Laboratories Ltd.

#### Monitoring Equipment

- **Sample Bottles:** Samples were kept in high density polythene bottles, packed in ice and cooled to 4°C or below, without being frozen, for delivery to the laboratory as soon as possible after collection.
- **Thermometer:** A standard certified laboratory mercury thermometer with an accuracy of at least 0.5°C was employed, calibrated against a certified thermometer of 0.1°C scale. This thermometer was employed for measuring both ambient and water temperatures.
- **Depth Detector:** As the depth of water being sampled was generally shallow, too shallow to allow for the use of an echosounder, a marked depth gSepe was employed to determine water depth at all designated monitoring stations.

All in-situ monitoring equipment shall be checked, verified and calibrated by Lam laboratory at Chai Wan, a HOKLAS accredited laboratory, prior to use on the Works and subsequently thereafter every three months throughout all stages of the water quality monitoring. Responses of the sensors and electrodes shall be checked with certified standard solutions before each use. Wet bulb calibration for a DO meter shall be carried out before measurement.

For in-situ calibration of field equipment, the BS 1427: 1993 "Guide to Field and on-site test methods for the analysis of waters" shall be observed.

A set of backup monitoring instruments and equipment shall be made available so that the monitoring can proceed uninterrupted in case of apparatus malfunction or if equipment has been returned to the laboratory for calibration.

Current calibration certificates are presented in [Appendix C](#).



Laboratory Analysis

All samples are returned to the laboratory at Chai Wan for the determination of SS under a QA / QC scheme inclusive of blank, duplicate and spike recovery analysis under the requirement of HOKLAS. The laboratory test procedures conform to “Standard Methods for the Examination of Water and Wastewater” published by American Public Health Association (APHA) and United State Environmental Protection Agency (USEPA) test methods are summarized in **Table 4.3b**.

**Table 4.1b**      **Laboratory Test Procedures**

Parameter	Methodology	Method Ref.	Detection Limit
SS	Determination of Total Suspended Solids Dried at 103-105°C	APHA 19 <sup>th</sup> Ed. 2540D	2.0 mg/L

#### 4.2 **MONITORING PARAMETERS AND FREQUENCY**

Water quality monitoring programme has been scheduled according to the requirements stipulated in the EM&A Manual produced for the Project summarized in **Tables 4.2**.

**Table 4.2 Water Quality Monitoring Parameters and Frequencies**

Station(s)	Parameter	Frequency
MW1, MW2 CW1, CW2	DO, Temperature, Salinity, Turbidity, Suspended Solids, Water Depth	<u>For piling or demolition works</u> 3 days per week at mid-flood and mid-ebb <u>For marine works other than piling or demolition works</u> 1 day per week at mid-flood and mid-ebb

#### 4.3 **WATER QUALITY CRITERIA**

Water quality criteria were determined prior to the commencement of the construction of the project for the purpose of impact monitoring. Various levels established based on the results of baseline monitoring and the Event Action Plan stipulated in the EM&A Manual are summarized in **Tables 4.3**.

**Table 4.3 Action and Limit Levels for Water Quality Monitoring**

Parameter	Action Level	Target Level
Dissolved Oxygen (Surface, Middle & Bottom)	<u>Surface &amp; Middle</u> For Wong Shek – 6.96	<u>Surface &amp; Middle</u> For Wong Shek – 6.69
	<u>Bottom</u> For Wong Shek – 6.93	<u>Bottom</u> For Wong Shek – 6.71
Turbidity (depth-averaged)	For Wong Shek – 1.47 or 120% of upstream control station's Tby at the same tide of same day, whichever is lower	For Wong Shek – 4.05 or 130% of upstream control station's Tby at the same tide of same day, whichever is lower
Suspended Solids (depth-averaged)	For Wong Shek – 6.85 or 120% of upstream control station's SS at the same tide of same day, whichever is lower	For Wong Shek – 8.85 or 130% of upstream control station's SS at the same tide of same day, whichever is lower

Note:

1. "Depth-averaged" is calculated by taking the arithmetic means of reading all three depths.
2. For Dissolved Oxygen, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
3. For Turbidity and Suspended Solid, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
4. All the figures given in the table are used for reference only and the Engineer may amend the figures whenever it is considered as necessary.

**4.4 MONITORING PROGRAMME**

Environmental monitoring programme for this reporting period was carried out in accordance with the required monitoring frequency. The actual completion of monitoring work during the reporting period is presented in **Tables 4.4**.

**Table 4.4 Environmental Monitoring Programme – Jun 06**

Jun 2006		Water Quality (DO, Turbidity, SS)	Site Inspection
		MW1, MW2, CW1, CW2	
1	Thu		
2	Fri		
3	Sat		
4	Sun		
5	Mon		
6	Tue	X	X
7	Wed		
8	Thu		
9	Fri		
10	Sat		
11	Sun		
12	Mon		
13	Tue		
14	Wed		
15	Thu	X	X (w/ IEC)
16	Fri		
17	Sat		
18	Sun		
19	Mon	X	X
20	Tue		
21	Wed		
22	Thu		
23	Fri		
24	Sat		
25	Sun		
26	Mon		
27	Tue		
28	Wed		
29	Thu	X	X
30	Fri		

Note:

- X: Monitoring conducted
- Schedule is formulated and with consideration of statutory holidays (shaded in the table).



## 5 MONITORING RESULTS

### 5.1 WATER QUALITY MONITORING RESULTS

Water quality monitoring was carried out on 4 occasions at stations MW1, MW2, CW1 and CW2. Calculated water quality monitoring results in this reporting period are reviewed and summarized in **Tables 5.1a and 5.1b**. Details of measured and tested results can be referred in [Appendix D](#). Graphical trend is presented in [Figure 5.1a – 5.1h](#).

**Table 5.1a Water Quality Monitoring Results (mid-flood tide) – Jun 06**

Station	Averaged DO Surface & Middle (mg/L)	Averaged DO Bottom (mg/L)	Averaged Turbidity (NTU)	Averaged Suspended Solids (mg/L)
MW1	7.60	6.77	1.17	5.8
MW2	7.00	6.45	1.19	6.0
CW1	6.80	6.28	1.20	4.2
CW2	6.89	6.57	1.17	6.0

**Table 5.1b Water Quality Monitoring Results (mid-ebb tide) – Jun 06**

Station	Averaged DO Surface & Middle (mg/L)	Averaged DO Bottom (mg/L)	Averaged Turbidity (NTU)	Averaged Suspended Solids (mg/L)
MW1	6.40	6.20	1.48	6.8
MW2	6.37	6.08	1.39	6.9
CW1	6.21	Water depth < 3m	1.25	8.7
CW2	6.30	6.05	1.43	8.4

### 5.2 WASTE MONITORING RESULTS

9m<sup>3</sup> inert C&D materials was disposed of at Tseung Kwan O Area 137 public filling area while 0m<sup>3</sup> general refuse was disposed of at SENT landfill. No chemical waste was transported off site in this reported period.

**6 COMPLIANCE AUDIT**

Results of the calculated water quality results for various are audited against the water quality levels and the number of exceedances are summarized **Tables 6.1a and 6.1b**. Exceedances caused by natural phenomena namely fluctuation of overall water quality by comparing the graphical trends of monitoring and control stations are eliminated in order to identify the valid exceedance due to construction activities.

**Table 6.1a Summary of Water Quality Exceedance (mid-flood tide) – Jun 06**

Station	Averaged DO Surface & Middle	Averaged DO Bottom	Averaged Turbidity	Averaged Suspended Solids
MW1	0 (AL); 0 (LL)	0 (AL); 0 (LL)	0 (AL); 0 (LL)	0 (AL); 0 (LL)
MW2	0 (AL); 0 (LL)	0 (AL); 0 (LL)	0 (AL); 0 (LL)	0 (AL); 0 (LL)

**Table 6.1b Summary of Water Quality Exceedance (mid-ebb tide) – Jun 06**

Station	Averaged DO Surface & Middle	Averaged DO Bottom	Averaged Turbidity	Averaged Suspended Solids
MW1	0 (AL); 0 (LL)	0 (AL); 0 (LL)	0 (AL); 0 (LL)	0 (AL); 0 (LL)
MW2	0 (AL); 0 (LL)	0 (AL); 0 (LL)	0 (AL); 0 (LL)	0 (AL); 0 (LL)

As shown in the graphical trend, the observed trends and exceedances in dissolved oxygen at MW1 and MW2 resemble the fluctuations to the respective control stations, possibly due to variation in water current or tidal effect.

No exceedance was observed for turbidity and the observed exceedances for suspended solids are within 2 mg/L, indicating the fluctuation could possibility due to the natural variation around the small values of suspended solids.

To conclude, the fluctuations for dissolved oxygen, turbidity and suspended solids resembled those fluctuations at the control stations which indicated that all the exceedances in water quality monitoring were due to natural phenomena and agreed with the changes in the control stations. Therefore, causation due to CV/2004/02 construction activities is unlikely and there were no valid exceedance for this reporting period.



**7 SITE INSPECTION AND AUDIT**

The ET undertook site inspection at least once a week. Monthly joint audit was undertaken by the IEC, the ETL, the Engineer and the Contractor.

The ET carried out 4 inspections during this reporting period. An audit was undertaken by the IEC on 15 Jun 2006. The results of these inspections and outcomes are summarized in **Table 7**.

**Table 7 Summary of Environmental Inspection and Audit – Jun 06**

Item	Date	Observations	Action taken by Contractor	Outcome
-	6-Jun	No particular finding	-	-
-	15-Jun	No particular finding	-	-
-	19-Jun	No particular finding	-	-
-	29-Jun	No particular finding	-	-

**8**

**COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTION**

No complaint, inspection notice, notification of summons or prosecution was received in this reporting period. Complaint log, summaries of cumulative complaints and successful prosecutions are presented in **Table 8a**, **Table 8b**, **Table 8c** and **Table 8d** respectively.

**Table 8a** *Environmental Complaints Log*

Complaint Log No.	Date of Receipt	Received From and By	Nature of Complaint	Date investigated	Outcome	Date of Reply and to Whom
-	-	-	-	-	-	-

**Table 8b** *Cumulative Statistics on Complaints*

Environmental Parameters	Cumulative No. Brought Forward	No. of Complaints This Month	Cumulative No. Project-to-Date
Air	-	-	-
Noise	-	-	-
Water	-	-	-
Waste	-	-	-
<b>Total</b>	-	-	-

**Table 8c** *Cumulative Statistics on Successful Prosecutions*

Environmental Parameters	Cumulative No. Brought Forward	No. of Successful Prosecutions this month (Offence Date)	Cumulative Number to Date
Air	-	-	-
Noise	-	-	-
Water	-	-	-
Waste	-	-	-
<b>Total</b>	-	-	-

**Table 8c** *Cumulative Statistics on Notification of Summons*

Environmental Parameters	Cumulative No. Brought Forward	No. of Successful Summons	Cumulative Number to Date
Air	-	-	-
Noise	-	-	-
Water	-	-	-
Waste	-	-	-
<b>Total</b>	-	-	-

9

**FUTURE KEY ISSUES**

The scheduled construction activities and the recommended mitigation measures for the coming month are listed below. The proposed monitoring schedule for the coming reporting period is detailed in [Appendix E](#).

**Table 9 Construction Activities and Recommended Mitigation Measures – Jul 2006**

Construction Works	Predict Impacts	Proposed Mitigation Measures
Application of epoxy resin on the holes of holding down bolts and the gaps beneath between the precast concrete beam slab	Water, Waste	<ul style="list-style-type: none"> <li>Avoid chemical spill and provide spill control if necessary</li> </ul>
Installation of precast concrete step units	Noise, Waste	<ul style="list-style-type: none"> <li>Avoid concurrent noisy</li> <li>Material and waste to be stored properly</li> </ul>
Installation of electrical system Delivery and installation of the steel column for the roof cover system	Noise, Waste	<ul style="list-style-type: none"> <li>Avoid concurrent noisy operation during timber and steel preparation</li> <li>Material and waste to be stored properly</li> <li>No littering in land or sea</li> </ul>
Casting of in-situ slab Removing the formwork and falsework for casting the in-situ concrete	Water, Noise, Waste	<ul style="list-style-type: none"> <li>Avoid concurrent noisy operation during timber and steel preparation</li> <li>Prohibit on-site concrete truck washing</li> <li>Avoid chemical spill and provide spill control if necessary</li> </ul>



**CONCLUSION**

The EM&A programme was carried out in accordance with the EM&A Manual requirements, minor alterations to the programme proposed in the previous EM&A Report were made in response to changing circumstances.



No exceedance due to construction activities was reported in routine environmental monitoring. Such results indicate that the construction operation generally performed reasonably acceptable against environmental auditing criteria.

In summary, environmental mitigation measures are being satisfactorily implemented within the CV/2004/02 project along with the on-going construction activities.



***Figure 2.1***

***Location Plan***



- NOTES:**
1. ALL DIMENSIONS ARE IN MILLIMETRES.
  2. ALL CO-ORDINATES REFER TO HONG KONG GEODETIC DATUM 1980 AND ARE IN METRES.
  3. ALL LEVELS REFER TO CHART DATUM (C.D.) AND ARE IN METRES.

- LEGEND:**
- ⊙ BOLLARD
  - \* NAVIGATION LIGHT


no.	date	description	checked	approved
<b>REVISION</b>				
		name	Initial	date
designed				
drawn				
traced				
checked				

contract no.  
file no.  
project no.  
contract


drawing title  
**WONG SHEK PUBLIC PIER  
- GENERAL LAYOUT**

drawing no. scale

office



COPYRIGHT RESERVED







***Figure 2.3***

***Master Construction Programme***

Contract No.: CV/2004/02  
 Reconstruction of Wong Shek and  
 Ko Lau Wan Public Piers


# Master Programme

(Version 2)

Contractor: Kin Shing Construction Co. Ltd.  
 Commencement Date: 15th Nov 2004  
 Completion Date: 6th Aug 2006  
 Programme Date: 21st Feb 2005

EEB-23-2005-17100

No.	Task Name	Duration	Start	Finish	Predecessors
1	Commencement of the Works	1 day	Mon 04/11/05	Mon 04/11/05	
2	Completion of Section 1 (Wong Shek Public Pier)	1 day	Sun 06/8/06	Sun 06/8/06	
3	Completion of Section 2 (Ko Lau Wan Public Pier)	1 day	Sun 06/8/06	Sun 06/8/06	
4	Preliminary				
5	Establishment of Engineer's Principal Site Office	994 days	Tue 04/11/06	Mon 07/8/06	
6	Submission and approval	24 days	Tue 04/11/06	Mon 04/12/06	
7	Provision	8 days	Tue 04/12/07	Tue 04/12/04	
8	Servicing during construction period	600 days	Wed 04/12/05	Sun 06/8/06	
9	Servicing during maintenance period	364 days	Mon 06/8/07	Sun 07/8/05	
10	Decommissioning	1 day	Mon 07/8/06	Mon 07/8/06	
11	Secondary Office	582 days	Mon 05/03	Mon 06/8/07	
12	Submission and approval	15 days	Mon 05/03	Mon 05/17	
13	Provision	28 days	Tue 05/18	Mon 05/23/04	
14	Servicing	538 days	Tue 05/2/05	Sun 06/8/06	
15	Decommissioning	1 day	Mon 06/8/07	Mon 06/8/07	
16	Provision of Contractor's accommodation	602 days	Mon 04/12/03	Sun 06/8/06	
17	Initial survey	20 days	Wed 04/12/05	Mon 05/1/03	
18	Erection of boarding and project signboard at Pier A	34 days	Mon 05/1/03	Sat 05/3/05	
19	Erection of boarding and project signboard at Pier B	13 days	Mon 05/2/21	Sat 05/3/05	
20	Application and installation of electrical system	75 days	Fri 04/12/03	Tue 05/3/05	
21	Application and installation of water supply system	75 days	Sun 05/1/05	Thu 05/3/03	
22	Application and installation of telephone lines	75 days	Sun 05/1/05	Thu 05/3/03	
23	Notification of parties in concern	34 days	Wed 04/12/04	Fri 04/12/03	
24	Application for promulgation of Marine Department Notice for Wong Shek	71 days	Fri 04/12/07	Fri 05/2/25	
25	Application for promulgation of Marine Department Notice for Ko Lau Wan	65 days	Fri 04/12/07	Sat 05/2/19	
26	Environmental Monitoring	658 days	Mon 04/11/05	Sun 06/9/03	
27	Submission and approval of ES and IC (Env)	44 days	Mon 04/11/05	Tue 04/12/28	
28	Endorsement of EM&A proposal	12 days	Wed 04/12/29	Sun 05/1/09	
29	Baseline water quality monitoring	26 days	Mon 05/1/00	Fri 05/2/24	
30	Preparation and approval of baseline report	21 days	Sat 05/2/25	Fri 05/2/25	
31	Impact monitoring	527 days	Sat 05/2/26	Sun 06/8/06	
32	Post-construction monitoring	28 days	Mon 06/8/07	Sun 06/9/03	
33	Section 1 (Wong Shek Public Pier)				
34	Temporary cover to existing pier	121 days	Mon 04/11/05	Tue 05/3/05	
35	Design and ICF checking	66 days	Mon 04/11/05	Wed 05/1/19	



#2663 P.002 /013


Contract No.: CV/2004/02  
 Reconstruction of Wong Shek and  
 Ko Lau Wan Public Piers

# Master Programme

(Version 2)

Contractor: Kin Shing Construction Co. Ltd.  
 Commencement Date: 15th Nov 2004  
 Completion Date: 6th Aug 2006  
 Programme Date: 21st Feb 2005

ID	Task Name	Duration	Start	Finish	Predecessors
1	Submission for Engineer's comment	30 days	Thu 05/1/20	Fri 05/2/18	35
2	Procure	20 days	Sat 05/2/19	Thu 05/3/10	36
3	Certified by ICE and commissioning	5 days	Fri 05/3/11	Tue 05/3/15	37
4	Provision of temporary berth	192 days	Mon 04/11/15	Wed 05/5/25	
5	Design and ICE checking of temporary berth	80 days	Mon 04/11/15	Wed 05/2/2	
6	Submission for Engineer's comment	41 days	Thu 05/2/3	Tue 05/3/15	40
7	Piling	40 days	Wed 05/3/16	Sun 05/4/24	34,39,41,38
8	Deck construction and installation of fenders	25 days	Mon 05/4/25	Thu 05/5/19	47
9	Relocation of navigation light by Marine Dept.	66 days	Wed 05/3/16	Fri 05/5/20	
10	Application to Marine Department	65 days	Wed 05/3/16	Thu 05/5/19	
11	Relocation works	1 day	Fri 05/5/20	Fri 05/5/20	45,45
12	Certified by ICE, testing and commissioning of berth	5 days	Sat 05/5/21	Wed 05/5/25	46
13	Ground Investigation	110 days	Wed 04/12/29	Sun 05/4/17	
14	Submission for Engineer's comment	59 days	Wed 04/12/29	Fri 05/2/25	
15	Ground investigation works on site	20 days	Sat 05/2/26	Thu 05/3/17	48,44,38
16	Preparation and approval of reports	10 days	Fri 05/3/18	Sun 05/3/27	50
17	Submission of reports and determine pile founding levels	21 days	Mon 05/3/28	Sun 05/4/17	51
18	Piling for permanent pier	282 days	Sat 05/1/1	Sun 05/10/9	
19	Compilation of method statement for piling	33 days	Sat 05/1/1	Wed 05/2/2	
20	Submission for Engineer's comment	112 days	Thu 05/2/3	Wed 05/5/25	14
21	Vertical preliminary pile and testing	15 days	Thu 05/5/26	Thu 05/6/9	17,22,25,27
22	Vertical main piles using land plant (B1, H6, E2, H2)	30 days	Tue 05/6/28	Wed 05/7/27	
23	Vertical main piles (A11, B8, B11, C8, C11, D8, D11)	18 days	Sun 05/6/19	Wed 05/7/6	128
24	Temporary platform for raking pile	21 days	Thu 05/7/7	Wed 05/7/27	18
25	Vertical main piles (remaining 14 nos.)	35 days	Thu 05/7/7	Wed 05/8/10	14
26	Raking preliminary piles and testing (B10)	15 days	Thu 05/7/28	Thu 05/8/11	19,39
27	Raking main piles (15 nos)	44 days	Fri 05/8/12	Sat 05/9/24	64
28	Pile test for main piles	15 days	Sun 05/9/25	Sun 05/10/9	62
29	Construction of pile cap and deck	212 days	Fri 05/6/10	Sat 06/1/7	
30	Submission and approval of precast yard	61 days	Fri 05/6/10	Thu 05/8/9	
31	Casting of precast units at precast yard	61 days	Wed 05/6/30	Sun 05/10/9	85
32	Design and ICE checking of falsework for pile cap and deck construction	62 days	Sun 05/7/10	Fri 05/9/9	
33	Submission of calculation and method statement for Engineer's approval	30 days	Sat 05/9/10	Sun 05/10/9	67
34	Erection of falsework for installation of precast units	20 days	Mon 05/10/10	Sat 05/10/29	68,67



FEB 21, 2005 17:01

#2663 P.003 / 0.03

Project No: CV/2004/02  
 Master Programme (Version 2)

Name: Task  
 Split: .....

Pages: [Progress Bar]  
 Commencement Milestone: ◆

Summary: [Progress Bar]  
 Completion Milestone: ★

Critical Task (IDs 1 & 2): [Pattern]  
 Critical Task (IDs 1): [Pattern]

Critical Task (IDs 2): [Pattern]  
 Maintenance Period: [Pattern]

Page 2

Contract No.: CV/2004/02  
 Reconstruction of Wong Shek and  
 Ko Lau Wan Public Piers

# Master Programme

(Version 2)

Contractor: Kin Shing Construction Co. Ltd.  
 Commencement Date: 15th Nov 2004  
 Completion Date: 6th Aug 2006  
 Programme Date: 21st Feb 2005

ID	Task Name	Duration	Start	Finish	Predecessors	04 Nov	04 Dec	03 Jan	02 Feb	03 Mar	01 Apr	01 May	01 Jun	01 Jul	01 Aug
00	Installation of precast piles with in-situ pile caps	60 days	Mon 05/10/10	Thu 05/12/8	04,08,03										
01	Casting of in-situ pier deck	30 days	Fri 05/12/9	Sat 06/1/7	06,03										
02	Construction of holeds	30 days	Fri 05/12/9	Sat 06/1/7	06										
03	Installation of corrosion monitoring system	91 days	Sun 05/10/9	Sat 06/1/7											
04	Approval of specialist contractor and method statement	61 days	Sun 05/10/9	Thu 05/12/8											
05	Installation of corrosion monitoring system	30 days	Fri 05/12/9	Sat 06/1/7	06,04										
06	Roof cover system	272 days	Tue 05/8/9	Sun 06/5/7											
07	Approval of specialist contractor	61 days	Tue 05/8/9	Sat 05/10/8											
08	Submission of workshop drawings for connection details with deck	61 days	Sun 05/10/9	Thu 05/12/8	03										
09	Material submissions	91 days	Sun 05/10/9	Sat 06/1/7	03										
10	Submission of workshop drawing for remaining roof system	91 days	Sun 05/10/9	Sat 06/1/7	03										
11	Construction of steel works	60 days	Sun 06/1/8	Wed 06/3/8	01,03,03										
12	Erection of roof covers	60 days	Thu 06/3/9	Sun 06/5/7	01										
13	Marrying-in to landside	121 days	Wed 06/3/8	Thu 06/7/6											
14	Application of Excavation Permit	90 days	Wed 06/3/8	Mon 06/6/5											
15	Site works	31 days	Tue 06/6/6	Thu 06/7/6	04,01										
16	Electrical system, CLP meter box and lighting system	220 days	Mon 05/10/10	Wed 06/5/17											
17	Approval of specialist contractor	30 days	Mon 05/10/10	Tue 05/11/8											
18	Liaison with CLP and EMSD	60 days	Wed 05/10/9	Sat 06/1/7	02										
19	Installation	120 days	Sun 06/1/8	Sun 06/5/7	01,03,03										
20	Testing	10 days	Mon 06/5/8	Wed 06/5/17	03										
21	Construction of floor finish	121 days	Wed 06/3/8	Thu 06/7/6											
22	Material submissions	61 days	Wed 06/3/8	Sun 06/5/7											
23	Site works	60 days	Mon 06/3/8	Thu 06/7/6	02,02										
24	Construction of hand railing, seating benches and notice boards	150 days	Tue 06/2/7	Thu 06/7/6											
25	Material submission	60 days	Tue 06/2/7	Fri 06/4/7											
26	Construction	90 days	Sat 06/4/8	Thu 06/7/6	01,03										
27	Installation of fender system	190 days	Thu 05/12/29	Thu 06/7/6											
28	Material submission	34 days	Thu 05/12/29	Sat 06/1/28											
29	Ordering of material	59 days	Sun 06/1/29	Tue 06/3/28	03										
30	Site works	100 days	Wed 06/3/29	Thu 06/7/6	01,03										
31	Relocation of navigation light by Marine Dept.	92 days	Fri 06/4/7	Fri 06/7/7											
32	Application to Marine Department	91 days	Fri 06/4/7	Thu 06/7/6											

FEB 21 2005 17:01  
 #2663 P.004 / 013


Contract No.: CV/2004/02 Version: 2	Name: <b>157191933033</b> Split: .....	Progress: <span style="display: inline-block; width: 20px; height: 10px; background-color: black;"></span>	Summary: <span style="display: inline-block; width: 20px; height: 10px; background-color: black;"></span>	Critical Task (See 1 & 2): <span style="display: inline-block; width: 20px; height: 10px; border: 1px solid black;"></span>	Critical Task (See 3): <span style="display: inline-block; width: 20px; height: 10px; border: 1px solid black;"></span>
		Contractor: Kin Shing Construction Co. Ltd.	Completion: Milestone	Critical Task (See 1): <span style="display: inline-block; width: 20px; height: 10px; border: 1px solid black;"></span>	Maintenance Point: <span style="display: inline-block; width: 20px; height: 10px; border: 1px solid black;"></span>

Page 3

Contract No.: CV/2004/02  
 Reconstruction of Wong Shek and  
 Ko Lau Wan Public Piers

### Master Programme (Version 2)

Contractor: Kin Shing Construction Co. Ltd.  
 Commencement Date: 15th Nov 2004  
 Completion Date: 6th Aug 2006  
 Programme Date: 21st Feb 2005



1583.23.2005 17:02


#2663 P.005 /013

Contract No.: CV/2004/02  
 Reconstruction of Wong Shek and  
 Ko Lau Wan Public Piers

### Master Programme (Version 2)

Contractor: Kin Shing Construction Co. Ltd.  
 Commencement Date: 15th Nov 2004  
 Completion Date: 6th Aug 2006  
 Programme Date: 21st Feb 2005

Task Name	Duration	Start	Finish	Resources
Submission for Engineer's comment	30 days	Mon 05/6/20	Tue 05/7/19	136
Liaison with local residents	30 days	Mon 05/6/20	Tue 05/7/19	137
Demolition	22 days	Wed 05/7/20	Wed 05/8/10	133,135,137
Ground investigation	129 days	Wed 04/12/29	Fri 05/5/6	
Submission for Engineer's comment	68 days	Wed 04/12/29	Sun 05/3/6	
Ground investigation works on site	20 days	Fri 05/3/18	Wed 05/4/6	141,201,117
Preparation and approval of reports	10 days	Thu 05/4/7	Sat 05/4/16	142
Submission of reports to determine pile founding levels	20 days	Sun 05/4/17	Fri 05/5/6	143
Piling for permanent pier	342 days	Sat 05/5/1	Thu 05/12/8	
Compilation of method statement for piling	33 days	Sat 05/5/1	Wed 05/2/2	
Submission for Engineer's comment	189 days	Thu 05/2/3	Wed 05/8/10	140
Vertical preliminary pile and testing	15 days	Thu 05/8/11	Thu 05/8/25	147,139,85,144
Vertical main piles [E1,E4,D1,D4,C1,C4]	20 days	Fri 05/8/26	Wed 05/9/14	149
Temporary platform for raking pile	21 days	Thu 05/9/15	Wed 05/10/5	148
Vertical main pile (remaining 15 nos)	45 days	Thu 05/9/15	Sat 05/10/29	148
Raking preliminary piles and testing	16 days	Thu 05/10/6	Fri 05/10/21	150,68
Raking main piles (remaining 9 nos)	33 days	Sat 05/10/22	Wed 05/11/23	152
Pile tests for main piles	45 days	Thu 05/11/24	Thu 05/12/8	151,153
Construction of pile cap and deck	201 days	Wed 05/8/10	Sun 06/2/26	
Submission and approval of precast yard	60 days	Wed 05/8/10	Sat 05/10/9	
Casting of precast units at precast yard	60 days	Mon 05/10/10	Thu 05/12/8	145
Design and ICE checking of falsework for pile cap and deck construction	60 days	Sat 05/9/10	Tue 05/11/6	
Submission of calculation and method statement for Engineer's approval	30 days	Wed 05/11/9	Thu 05/12/8	154
Erection of falsework for installation of precast units	20 days	Fri 05/12/9	Wed 05/13/28	159,154
Installation of precast units with in-situ pile caps	55 days	Fri 05/12/9	Wed 06/2/1	157,154
Casting of in-situ pier deck	25 days	Thu 06/2/2	Sun 06/2/26	161,144
Construction of bollards	25 days	Thu 06/2/2	Sun 06/2/26	161
Installation of corrosion monitoring system	85 days	Sun 05/12/4	Sun 06/2/26	
Approval of specialist contractor and method statement	60 days	Sun 05/12/4	Wed 06/2/1	
Installation of corrosion monitoring system	25 days	Thu 06/2/2	Sun 06/2/26	161,163
Construction of villa	118 days	Fri 06/2/17	Tue 06/6/6	
Concrete structure	50 days	Mon 06/2/22	Mon 06/4/17	162
Framing	110 days	Fri 06/2/17	Tue 06/6/6	
Material submission	60 days	Fri 06/2/17	Mon 06/4/17	
Construction	50 days	Tue 06/4/18	Tue 06/6/6	158,170



FEB 23 2005 17:02

#2663 P.006 /013

Contract No.: CV/2004/02 Wong Shek and Ko Lau Wan Public Piers	Task Name: [Task Name]	Page No: [Page No]	Summary: [Summary]	<input type="checkbox"/> Critical Task (Sec 1 & 2) <input type="checkbox"/> Critical Task (Sec 1) <input type="checkbox"/> Maintenance Period
Sign: [Signature]	Commencement Milestone	Completion Milestone	<input type="checkbox"/> Critical Task (Sec 2) <input type="checkbox"/> Maintenance Period	

Page 5



Contract No.: CV/2004/02  
 Reconstruction of Wong Shek and  
 Ko Lau Wan Public Piers

### Master Programme (Version 2)

Contractor: Kin Sbing Construction Co. Ltd.  
 Commencement Date: 15th Nov 2004  
 Completion Date: 6th Aug 2006  
 Programme Date: 21st Feb 2005

Sl. No.	Task Name	Duration	Start	Finish	Predecessors	1st Nov		1st Dec		1st Jan		1st Feb		1st Mar		1st Apr		1st May	
						Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa
171	Construction of walking cover 1 & 2	245 days	Wed 05/10/5	Tue 06/6/6															
172	Approval of specialist contractor	60 days	Wed 05/10/5	Sat 05/12/5															
173	Submission of workshop drawings for connection details with deck	60 days	Sun 05/12/4	Wed 06/2/1	171														
174	Material submissions	85 days	Sun 05/12/4	Sun 06/2/26	171														
175	Submission of workshop drawing for remaining roof system	85 days	Sun 05/12/4	Sun 06/2/26	171														
176	Construction of steel works	50 days	Mon 06/2/27	Mon 06/4/17	174, 172, 175														
177	Erection of roof covers	50 days	Tue 06/4/18	Tue 06/6/6	177														
178	Electrical system, CLP meter box and lighting system	200 days	Tue 05/11/29	Fri 06/6/16															
180	Approval of specialist contractor	30 days	Tue 05/11/29	Wed 05/12/28															
181	Liaison with CLP and EMSD	60 days	Thu 05/12/29	Sun 06/2/26	180														
182	Installation	100 days	Mon 06/2/27	Tue 06/6/6	181, 181														
183	Testing	10 days	Wed 06/6/7	Fri 06/6/16	182														
184	Construction of floor finish	130 days	Thu 06/3/9	Sun 06/7/16															
187	Material submissions	90 days	Thu 06/3/9	Tue 06/6/6															
188	Site works	40 days	Wed 06/6/7	Sun 06/7/16	184, 185, 171														
189	Construction of hand railing, seating benches and notice boards	150 days	Fri 06/2/17	Sun 06/7/16															
191	Material submission	60 days	Fri 06/2/17	Mon 06/4/17															
192	Construction	90 days	Tue 06/4/18	Sun 06/7/16	189														
193	Installation of fender system	190 days	Sun 06/1/8	Sun 06/7/16															
194	Material submission	31 days	Sun 06/1/8	Tue 06/2/7															
195	Ordering of material	59 days	Wed 06/2/8	Fri 06/4/7	191														
196	Site works	100 days	Sat 06/4/8	Sun 06/7/16	192														
197	Relocation of navigation light by Marine Dept.	92 days	Mon 06/4/17	Mon 06/7/17															
198	Application to Marine Department	91 days	Mon 06/4/17	Sun 06/7/16															
199	Relocation	1 day	Mon 06/7/17	Mon 06/7/17	197, 198, 196, 199														
200	Commissioning of the pier	1 day	Tue 06/7/18	Tue 06/7/18	199														
201	Demolition of the temporary berth and the existing pier	141 days	Sun 06/3/19	Sun 06/8/6															
202	Survey to existing structure	31 days	Sun 06/3/19	Tue 06/4/18															
203	Design and ICE checking of demolition plan	61 days	Wed 06/4/19	Sun 06/6/18	199														
204	Submission for Engineer's comments	30 days	Mon 06/6/19	Tue 06/7/18	203														
205	Liaison with local residents	30 days	Mon 06/6/19	Tue 06/7/18	204														
206	Demolition	19 days	Wed 06/7/19	Sun 06/8/6	199, 204, 201														
207	Maintenance Period for the Works	365 days	Mon 06/8/7	Mon 07/8/6	203														

EER/23/2005/17103

#2663 P.007 /013


Contract No./Description: **CV/2004/02** / **Reconstruction of Wong Shek and Ko Lau Wan Public Piers**  
 Major Programme (Version): **2**  
 Name of Task: **CV/2004/02** / **Reconstruction of Wong Shek and Ko Lau Wan Public Piers**  
 Status: **Summary**  
 Commencement Date: **15/11/2004** / **15 Nov 2004**  
 Completion Date: **06/08/2006** / **6 Aug 2006**  
 Critical Task (Sec 1 & 2): **CV/2004/02** / **Reconstruction of Wong Shek and Ko Lau Wan Public Piers**  
 Critical Task (Sec 1): **CV/2004/02** / **Reconstruction of Wong Shek and Ko Lau Wan Public Piers**  
 Maintenance Period: **06/08/2006** / **06 Aug 2006**

Contract No.: CV/2004/02  
 Reconstruction of Wong Shek and  
 Ko Lau Wan Public Piers

# Master Programme

(Version 2)

Contractor: Kin Shing Construction Co. Ltd.  
 Commencement Date: 15th Nov 2004  
 Completion Date: 6th Aug 2006  
 Programme Date: 21st Feb 2005



Contract No. CV/2004/02  
 Master Programme Version 2.1

Normal Task



Pages




Summary



Critical Task (Sec 1 & 2)



Critical Task (Sec 2)




Split



Commencement Milestone

Completion Milestone

Critical Task (Sec 1)



Maintenance Period






Contract No.: CV/2004/02  
 Reconstruction of Wong Shek and  
 Ko Lau Wan Public Piers

# Master Programme

(Version 2)

Contractor: Kin Shing Construction Co. Ltd.  
 Commencement Date: 15th Nov 2004  
 Completion Date: 6th Aug 2006  
 Programme Date: 21st Feb 2005

REV. 21. 2005. 17:04



#2663 P.009 /013

Contract No.: CV/2004/02  
 Master Programme (Version 2)


Named Task		Progress		Summary		Critical Task (Grc 1 & 2)		Critical Task (Grc 2)	
SGA	.....	Construction Milestone	Completion Milestone			Critical Task (Grc 1)		Maintenance Period	

Contract No.: CV/2004/02  
 Reconstruction of Wong Shek and  
 Ko Lan Wan Public Piers

# Master Programme

(Version 2)

Contractor: Kin Shing Construction Co. Ltd.  
 Commencement Date: 15th Nov 2004  
 Completion Date: 6th Aug 2006  
 Programme Date: 21st Feb 2005



FEB 23, 2005 17:04


#2663 P.010 /013

Contract No.: CV/2004/02 Master Programme (Version 2)	Normal Task: [Dotted Pattern]	Finish: [Thick Black Bar]	Summary: [Thick Black Bar]	Critical Task (Gr 1 & 2): [Thick Black Bar]	Critical Task (Gr 2): [Thick Black Bar]	Maintenance Period: [Hatched Pattern]
Split: [Dotted Pattern]	Commencement Milestone: [Circle]	Completion Milestone: [Circle]	Critical Task (Gr 1): [Hatched Pattern]	Maintenance Period: [Hatched Pattern]		

Contract No.: CV/2004/02  
 Reconstruction of Wong Shek and  
 Ko Lau Wan Public Piers

# Master Programme (Version 2)


Contractor: Kin Shing Construction Co. Ltd.  
 Commencement Date: 15th Nov 2004  
 Completion Date: 6th Aug 2006  
 Programme Date: 21st Feb 2005



Contract No.: CV/2004/02 Master Programme - Version 2	Normal Task: [Pattern] Progress: [Pattern] Summary: [Pattern] SpA: [Pattern] Commencement Milestone: [Pattern] Complete Milestone: [Pattern]	Critical Task (Cat 2): [Pattern] Milestone Period: [Pattern]
--	---	---

ZEB.23.2005.17:05

#2663 P.011 7013




Legend	No. of Task	Progress	Summary	Critical Task (Sec 1 & 2)	Critical Task (Sec 2)
Start	Completion	Completion Measure	Critical Task (Sec 1)	Maintenance Period	

FEB. 23. 2005 17:05

#2663 P.012/013

# Master Programme

(Version 2)



#2663 P.013 / 013

#2663 P.013 / 013



***Figure 4.1***

***Layout of Environmental Monitoring Stations***




FIGURE 4.1 LAYOUT OF ENVIRONMENTAL MONITORING STATIONS (WONG SHEK)



***Figure 5.1a-h***

***Graphical Plots of Water Quality Monitoring Results***



Figure 5.1a - Dissolved Oxygen (Surface & Middle Averaged) - Mid-Flood  
(Wong Shek)




Figure 5.1b - Dissolved Oxygen (Surface & Middle Averaged) - Mid-Ebb  
(Wong Shek)




Figure 5.1c - Dissolved Oxygen (Bottom Averaged) - Mid-Flood  
(Wong Shek)




Figure 5.1d - Dissolved Oxygen (Bottom Averaged) - Mid-Ebb  
(Wong Shek)




Figure 5.1e - Turbidity (Depth Averaged) - Mid-Flood  
(Wong Shek)




Figure 5.1f - Turbidity (Depth Averaged) - Mid-Ebb  
(Wong Shek)




Figure 5.1g - Suspended Solids (Depth Averaged) - Mid-Flood  
(Wong Shek)





Figure 5.1h - Suspended Solids (Depth Averaged) - Mid-Ebb  
(Wong Shek)





*Appendix A*

*Organization Chart*





***Appendix B***

***Implementation Schedule of Mitigation Measures***



**Implementation Schedule of Mitigation Measures – Wong Shek**

<b>Environmental Aspect</b>	<b>No.</b>	<b>Mitigation Measures</b>	<b>Implementation Status</b>	<b>Follow Up action(s)</b>
Air Quality	AQ01	Provide a wash-pit or a wheel washing and/or vehicle cleaning facility at the exits.	Not applicable at this stage	-
	AQ02	Provide a hard surfaced road between the wheel washing facilities and any finished road.	Not applicable at this stage	-
	AQ03	No burning of construction wastes or vegetation shall be allowed on the Site.	Implemented	-
	AQ04	In the process of material handling, any material which has the potential to create dust shall be treated with water or sprayed with wetting agent.	Not applicable at this stage	-
	AQ05	Any vehicle with an open load carrying area used for moving materials which has the potential to create dust shall have properly fitting side and tail boards.	Not applicable at this stage	-
	AQ06	Materials having the potential to create dust shall not be loaded to a level higher than the side and tail boards, and shall be covered by a clean tarpaulin.	Implemented	-
	AQ07	Stockpiles of sand, aggregate and construction and demolition material greater than 20m <sup>3</sup> shall be enclosed on three sides, with walls extending above the pile and 2 meters beyond the front of the pile.	Not applicable at this stage	-
	AQ08	Water sprays shall be provided and used both to dampen stored materials and when receiving raw materials.	Not applicable at this stage	-
	AQ09	Clean and water the Site to minimize the fugitive dust emissions.	Implemented	-
	AQ10	Furnace, boiler or other plant or equipment or use any fuel that might in any circumstances produce smoke or any other air pollution should not be installed.	Implemented	-
Noise	N01	All plant and equipment to be used on Site are properly maintained in good operating condition and noisy construction activities shall be effectively sound-reduced by means of silencers, mufflers, acoustic linings or shields, acoustic sheds or screens or other means to avoid disturbance to any nearby noise sensitive receivers.	Implemented	-
	N02	No excavator mounted breaker shall be used within 125m from any nearby noise sensitive receivers. Use hydraulic concrete crusher whenever applicable.	Implemented	-
	N03	All construction works should stop on Sundays and General Holidays.	Implemented	-
Water Quality	WQ01	Water in wheel washing facilities shall be changed at frequent intervals and sediments shall be removed regularly.	Not applicable	-
	WQ02	The polluted water from the wheel washing facilities would not be discharged into all existing stream courses/drains and nearby waterbodies.	Not applicable	-
	WQ03	All existing stream courses and drains within, and adjacent to the Site should be kept free from any debris and any excavated materials arising from the Works	Implemented	-
	WQ04	Chemicals and concrete agitator washings should not be deposited in watercourses.	Implemented	-
	WQ05	The effluent shall comply with the standards stated in the "Technical Memorandum on Standards and Effluent discharges into Drainage and Sewerage Systems, Inland and Coastal Waters" for the appropriate Water Control Zone.	Implemented	-
	WQ06	No spoil or debris of any kind is allowed to be pushed, washed down, fall or be deposited on land or on the seabed adjacent to the Site.	Implemented	-
	WQ07	Maintain any existing site drainage system at all times including removal of solids in sand traps, manholes and stream beds.	Implemented	-
	WQ08	Material from any earthworks should not be washed into the drainage system.	Implemented	-
	WQ09	Silt curtain shall be provided during all demolition works and piling works with the Site.	Implemented	-





**Implementation Schedule of Mitigation Measures – Wong Shek**

<b>Environmental Aspect</b>	<b>No.</b>	<b>Mitigation Measures</b>	<b>Implementation Status</b>	<b>Follow Up action(s)</b>
	WQ10	Silt curtain shall be formed from tough, abrasion-resistant permeable membranes suitable for the purpose, supported on floating booms in such a way as to ensure that the passage of turbid water to the surrounding water shall be restricted.	Implemented	-
	WQ11	No dredging and spoil dumping shall be conducted.	Not applicable at this stage	-
Ecology	E01	Marker buoys shall be set up to indicate the location of the "Coral Exclusion Zone". All working vessels shall be restricted to encroach the "Coral Exclusion Zone"	Implemented	-
	E02	No overloading of the working barges during operation and no movement of the working barges, particularly close to the pier and shallow areas, during low tide should be allowed.	Not applicable at this stage	-
	E03	No coral shall be enclosed by the silt curtain.	Not applicable at this stage	-
Waste	W01	All excavated materials should be sorted to recover the inert portions for reuse on site or disposal to designated outlets.	Not applicable at this stage	-
	W02	All metals should be recovered on site for collection by recycling contractors.	Implemented	-
	W03	All cardboard and paper packaging should be recovered on site, properly stockpiled in dry condition and covered to prevent cross contamination by other C&D materials.	Implemented	-
	W04	All demolition debris from demolition works should be sorted to recover on site broken concrete, reinforcement bars, mechanical and electrical fittings as well as other building services fittings/materials that have established recycling outlets.	Implemented	-



*Appendix C*

*Calibration Certificates for Monitoring Equipment*

Record sheet for calibration of Water Sonde

Item Stock No : EL423/424 Date of Calibration : 20/1/06 Procedure Used : IC 34

Temp.: 25 Operator : Derek Signature : [Signature]

A Temperature Check

Reference Equipment Used : Mercury-in- Glass thermometer Stock No.: C51

Reference Equipment reading : 28.4 °C Sonde reading 28.26 °C

Reference Equipment reading : 28.4 °C Sonde reading : 28.24 °C

(Note: Difference between the two readings to be <0.5°C.)

B DO (% Saturation) Calibration

To be performed in aerated clean sea water before use and checked after use. Difference should be less than 10%.

Laboratory Check

Zero DO check (prepared in clean sea water according to APHA 4500-O G, section 3a.)

probe reading 0.01 %

C Conductivity (Salinity Calibration)

Standards Used : 35 ppt , \_\_\_\_\_ , \_\_\_\_\_

Check Standard : 35 ppt Readout Value : 34.97 ppt

Difference between readout value and actual value should be less than 3%.

D Conductivity Calibration

Standards Used : \_\_\_\_\_ , \_\_\_\_\_ , \_\_\_\_\_ (mS/cm)

Check Standard : \_\_\_\_\_ Readout Value : \_\_\_\_\_ (mS/cm)

Difference between readout value and actual value should be less than 2%.

E Turbidity Calibration

Standards Used : \_\_\_\_\_ , \_\_\_\_\_ , \_\_\_\_\_ (NTU)

Check Standard : \_\_\_\_\_ Readout Value : \_\_\_\_\_ (NTU)


Difference between readout value and actual value should be less than 10% .

F pH check


Standard Used : pH 7 , pH 10 .

Buffer standard : pH 9.00

QC Check Standard : pH 9.182 . Readout Value : pH 9.17

Certified by:   
Section Manager

Date : 22 April 16



1412 Honour Ind. Centre  
6 Sun Yip St. Chal Wan  
Hong Kong

**CERTIFICATE OF CALIBRATION**  
IN - HOUSE

Date Of Issue : 9-2-06      Serial No : IC 42a / EL471


Item Being Calibrated : Turbidity Standards (Gelex)      Date Of Calibration : 9-2-06  
 Item Stock No : EL 471      Operator : K.F. Wong  
 Environment Temp. °C : 24.0      Procedure No Used : IC 42 (Version 3)  
 Primary Standards used 20, 100 and 800 NTU Formazin standards prepared fresh.  
 Ref. Equip.used/ Stock No : /

\*\*\*\*\*

Gelex Standards	Last assigned value Date: (NTU)	New measured value (NTU)	Agreement %	Requirement %
0 - 10 NTU	4.8	4.78	0.42	± 5
10 - 100 NTU	45.0	45.2	0.44	± 5
100 - 1000 NTU	482	477	1.04	± 5

Comments :      *The equipment and Gelex Standards complies / does not comply with the Manufacturer's recommendation.*

Input data checked by: [Signature]      Certified by: [Signature]  
 Section Manager      9/2/06



1412 Honour Ind. Centre  
5 Sun Yip St. Chai Wan  
Hong Kong

<b>CERTIFICATE OF CALIBRATION</b> <b>IN - HOUSE</b>	
Date Of Issue : <u>9-2-06</u>	Serial No : <u>IC 42b / EL471</u>

Item Being Calibrated : Turbidity Standards (Gelex)      Date Of Calibration : 9-2-06  
 Item Stock No : EL 471      Operator : K.F. Wong  
 Environment Temp. °C : 24.0      Procedure No Used : IC 42 (Version 3)  
 Primary Standards user 20, 100 and 800 NTU Formazin standards prepared fresh.  
 Ref. Equip. used/ Stock No : /

\*\*\*\*\*

Gelex Standards	Turbidity of standard solution used (NTU)	Measured Value (NTU)	R <sup>2</sup>	Requirement R <sup>2</sup>
0 - 10 NTU	1	1.50	0.9992	> 0.996
	5	5.45		
	10	10.9		
10 - 100 NTU	20	20.8	0.9975	> 0.996
	50	53.2		
	80	80.4		
100 - 1000 NTU	100	102	0.9997	> 0.996
	400	391		
	800	801		

**Comments :**      *The equipment and Gelex Standards complies / does not comply with the Manufacturer's recommendation.*

Input data checked by: Andy Wong      Certified by: Andy Wong  
Section Manager      9/2/2006



*Appendix D*

*Water Quality Monitoring Results*

# Water Quality Monitoring Data Sheet (Wong Shek)

Project: Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Lau Wan Public Piers      Client: Kin Shing Construction Co., Ltd.      Job No.: J429  
 Date of Sampling: 6/6/2006      Weather Condition: cloudy      Ambient Temperature, °C: 29      Tide State: Mid-Flood

Station	Time	Sea Condition	Overall Depth, m	Sampling Depth, m	Temperature, °C		Dissolved Oxygen, mg/L			Dissolved Oxygen, %			Salinity, ppt		Turbidity, NTU			Suspended Solids, mg/L		Remarks			
					a	b	a	b	Average	a	b	Average	a	b	a	b	Average		Depth Average				
MW1 S	15:20	small wave	5	1	26.4	26.4	9.23	9.24	9.24	133.4	133.6	133.5	33.1	33.1	0.97	0.92	1.08	11.0		8.4			
MW1 M	15:23																						
MW1 B	15:26			4	26.2	26.2	8.95	8.96		8.96	131.2		131.3	131.3	33.2	33.2		1.18	1.26		5.8		
MW2 S	15:00	small wave	10	1	26.6	26.6	9.15	9.17	9.07	136.2	136.4	133.8	33.1	33.2	1.16	1.23	1.15	<5		7.6			
MW2 M	15:03			5	26.3	26.3	8.99	8.97			131.3		131.3		33.4	33.4		0.85	1.01		<5		
MW2 B	15:06			9	26.0	26.1	8.82	8.83		8.83	128.6		128.5	128.6	33.6	33.6		1.34	1.32		7.6		
CW1 S	15:30	small wave	4	1	26.3	26.3	8.97	8.97	8.97	130.5	130.3	130.4	33.0	33.1	1.20	1.06	1.14	<5		#DIV/0!			
CW1 M	15:33																						
CW1 B	15:36			3	26.2	26.2	8.83	8.84		8.84	127.6		127.4	127.5	33.2	33.2		1.13	1.18		<5		
CW2 S	15:10	small wave	11	1	26.6	26.6	9.18	9.15	9.09	134.5	134.8	132.4	33.2	33.2	1.12	1.31	1.10	<5	9.6	7.8			
CW2 M	15:13			5.5	26.3	26.3	9.01	9.02			130.2		130.1		33.5	33.5		1.05	0.91		<5	6.8	
CW2 B	15:16			10	26.0	26.0	9.84	9.84		9.84	127.5		127.6	127.6	33.6	33.6		1.14	1.07		5.2	9.4	

Equipment used: Dissolved Oxygen Meter: EM 6167      Calibration Check: 100 100%:      Sampled By: Cheng Yi  
 Turbidity Meter: EM 2365      Calibration Check: 10.6 NTU      Checked By: Raymond Dai  
 Salinity Meter: EM 6167      Calibration Check: 35.3 ppt      Date: 13/6/2006  
 Thermometer: EM 6167

Project: Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Lau Wan Public Piers      Client: Kin Shing Construction Co., Ltd.      Job No.: J429  
 Date of Sampling: 6/6/2006      Weather Condition: cloudy      Ambient Temperature, °C: 29      Tide State: Mid-Ebb

Station	Time	Sea Condition	Overall Depth, m	Sampling Depth, m	Temperature, °C		Dissolved Oxygen, mg/L			Dissolved Oxygen, %			Salinity, ppt		Turbidity, NTU			Suspended Solids, mg/L		Remarks			
					a	b	a	b	Average	a	b	Average	a	b	a	b	Average		Depth Average				
MW1 S	9:50	small wave	4	1	26.4	26.4	9.36	9.36	9.36	138.60	138.7	138.7	33.3	33.3	1.16	1.21	1.20	8.8		11.4			
MW1 M	9:53																						
MW1 B	9:56			3	26.3	26.3	9.06	9.07		9.07	135.20		135.3	135.3	33.5	33.5		1.23	1.19		14.0		
MW2 S	9:30	small wave	9	1	26.5	26.6	9.45	9.44	9.39	141.30	141.3	139.4	33.2	33.2	1.04	1.13	1.16	5.6		5.9			
MW2 M	9:33			4.5	26.5	26.5	9.32	9.33			137.60		137.4		33.6	33.6		1.32	1.16		6.2		
MW2 B	9:36			8	26.2	26.2	9.03	9.01		9.02	134.40		134.5	134.5	33.7	33.7		1.08	1.21		6.0		
CW1 S	10:00	small wave	3						9.28			139.6					1.22			9.2			
CW1 M	10:03			1.5	26.3	26.3	9.28	9.27			139.6		139.5		33.4	33.3		1.18	1.26		9.2		
CW1 B	10:06									#DIV/0!				#DIV/0!									
CW2 S	9:40	small wave	10	1	26.3	26.5	9.37	9.37	9.34	139.7	139.8	138.6	33.3	33.3	1.03	1.04	1.19	6.8	8.2	6.6			
CW2 M	9:43			5	26.5	26.5	9.30	9.31			137.4		137.3		33.5	33.5		1.24	1.13		2.8	6.0	
CW2 B	9:46			9	26.3	26.3	9.12	9.11		9.12	133.6		133.7	133.7	33.7	33.7		1.34	1.38		7.4	8.3	

Equipment used: Dissolved Oxygen Meter: EM 6167      Calibration Check: 100 100%:      Sampled By: Cheng Yi  
 Turbidity Meter: EM 2365      Calibration Check: 10.6 NTU      Checked By: Raymond Dai  
 Salinity Meter: EM 6167      Calibration Check: 35.3 ppt      Date: 13/6/2006  
 Thermometer: EM 6167



## Water Quality Monitoring Data Sheet (Wong Shek)

Project: Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Lau Wan Public Piers Client: Kin Shing Construction Co., Ltd. Job No.: J429  
 Date of Sampling: 15/6/2006 Weather Condition: Sunny Ambient Temperature, °C: 29 Tide State: Mid-Flood

Station	Time	Sea Condition	Overall Depth, m	Sampling Depth, m	Temperature, °C		Dissolved Oxygen, mg/L			Dissolved Oxygen, %			Salinity, ppt		Turbidity, NTU			Suspended Solids, mg/L		Remarks				
					a	b	a	b	Average	a	b	Average	a	b	a	b	Average		Depth Average					
MW1 S	7:50	small wave	5	1	27.1	27.1	5.87	5.86	5.87	74.3	74.3	74.3	33.4	33.4	1.15	1.27	1.12	7.4		6.8				
MW1 M	7:53																							
MW1 B	7:56			4	26.7	26.7	4.97	5.06		5.02	67.3		67.4	67.4	33.0	33.0		0.93	1.11			6.2		
MW2 S	7:30	small wave	10	1	27.0	27.0	5.96	5.95	5.30	75.3	75.4	69.6	33.2	33.2	1.06	1.24	1.21	7.6		7.3				
MW2 M	7:33			5	26.3	26.3	4.63	4.67			63.7		63.8		33.6	33.6		1.10	1.15			6.0		
MW2 B	7:36			9	25.9	25.9	3.90	3.93		3.92	54.2		54.3	54.3	33.9	33.8		1.38	1.31			8.2		
CW1 S	8:00	small wave	4	1	25.5	25.5	4.72	4.73	4.73	64.8	64.8	64.8	33.1	33.1	1.12	1.05	1.11	5.6		5.6				
CW1 M	8:03																							
CW1 B	8:06			3	25.3	25.3	4.61	4.61		4.61	63.1		63.1	63.1	33.2	33.2		1.08	1.20			<5		
CW2 S	7:40	small wave	12	1	26.8	26.8	5.56	5.54	4.99	75.1	75.2	68.6	33.2	33.2	1.00	0.97	1.19	7.6	<5	7.5				
CW2 M	7:43			6	26.1	26.1	4.43	4.44			62.1		62.0		33.6	33.7		1.28	1.44			9.2	<5	
CW2 B	7:46			11	25.7	25.7	3.62	3.61		3.62	53.4		53.3	53.4	33.8	33.8		1.30	1.16			5.8	<5	

Equipment used: Dissolved Oxygen Meter: EM 6167 Calibration Check: 100 100%:                      Sampled By: Cheng Yi  
 Turbidity Meter: EM 2365 Calibration Check: 10.2 NTU                      Checked By: Raymond Dai  
 Salinity Meter: EM 6167 Calibration Check: 35.7 ppt                      Date: 22/6/2006  
 Thermometer: EM 6167

Project: Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Lau Wan Public Piers Client: Kin Shing Construction Co., Ltd. Job No.: J429  
 Date of Sampling: 15/6/2006 Weather Condition: Sunny Ambient Temperature, °C: 29 Tide State: Mid-Ebb

Station	Time	Sea Condition	Overall Depth, m	Sampling Depth, m	Temperature, °C		Dissolved Oxygen, mg/L			Dissolved Oxygen, %			Salinity, ppt		Turbidity, NTU			Suspended Solids, mg/L		Remarks				
					a	b	a	b	Average	a	b	Average	a	b	a	b	Average		Depth Average					
MW1 S	15:10	small wave	4	1	26.8	26.7	5.62	5.62	5.62	72.7	72.7	72.7	33.1	33.1	1.30	1.11	1.15	<5		7.8				
MW1 M	15:13																							
MW1 B	15:16			3	26.4	26.4	4.72	4.73		4.73	63.8		63.8	63.8	33.4	33.4		1.20	0.97			7.8		
MW2 S	14:50	small wave	9	1	27.3	27.3	5.80	5.79	5.09	74.1	74.1	67.8	32.9	32.9	1.14	1.03	1.18	<5		6.8				
MW2 M	14:53			4.5	26.9	26.9	4.38	4.39			61.5		61.6		33.4	33.4		1.25	1.20			6.8		
MW2 B	14:56			8	26.5	26.5	3.95	3.95		3.95	54.4		54.4	54.4	33.7	33.7		1.17	1.27			<5		
CW1 S	15:20	small wave	3						5.22			69.1					1.17			44.0				
CW1 M	15:23			1.5	26.8	26.8	5.22	5.22			69.0		69.1		33.1	33.1		1.18	1.16			44		
CW1 B	15:26																							
CW2 S	15:00	small wave	10	1	27.1	27.1	5.72	5.73	5.14	73.7	73.8	68.4	33.0	33.0	1.29	1.17	1.16	44	<5	28.7				
CW2 M	15:03			5	26.7	26.6	4.56	4.55			63.1		63.1		33.5	33.5		1.04	0.92			34	<5	
CW2 B	15:06			9	26.3	26.4	4.01	4.01		4.01	54.6		54.6	54.6	33.8	33.8		1.30	1.22			<5	8.0	

Equipment used: Dissolved Oxygen Meter: EM 6167 Calibration Check: 100 100%:                      Sampled By: Cheng Yi  
 Turbidity Meter: EM 2365 Calibration Check: 10.2 NTU                      Checked By: Raymond Dai  
 Salinity Meter: EM 6167 Calibration Check: 35.7 ppt                      Date: 22/6/2006  
 Thermometer: EM 6167

## Water Quality Monitoring Data Sheet (Wong Shek)

Project: Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Lau Wan Public Piers Client: Kin Shing Construction Co., Ltd. Job No.: J429  
 Date of Sampling: 19/6/2006 Weather Condition: Sunny Ambient Temperature, °C: 32 Tide State: Mid-Flood

Station	Time	Sea Condition	Overall Depth, m	Sampling Depth, m	Temperature, °C		Dissolved Oxygen, mg/L			Dissolved Oxygen, %			Salinity, ppt		Turbidity, NTU			Suspended Solids, mg/L		Remarks				
					a	b	a	b	Average	a	b	Average	a	b	a	b	Average		Depth Average					
MW1 S	12:10	small wave	5	1	26.8	26.8	5.67	5.67	5.67	73.2	73.2	73.2	31.9	31.9	1.19	1.12	1.15	1.9		2.1				
MW1 M	12:13																							
MW1 B	12:16			4	26.4	26.4	5.50	5.50		5.50	72.1		72.1	72.1	32.3	32.3		1.08	1.20			2.3		
MW2 S	11:45	small wave	10	1	27.0	27.0	5.78	5.78	5.66	75.0	75.0	73.9	32.0	32.0	1.15	1.21	1.19	2.8		2.4				
MW2 M	11:48			5	26.6	26.6	5.53	5.54		5.53	72.8		72.8	72.8	32.3	32.3		1.34	1.27			3.1		
MW2 B	11:51			9	26.4	26.4	5.32	5.33		5.33	71.1		71.1	71.1	32.7	32.7		1.10	1.07			1.4		
CW1 S	12:20	small wave	4	1	26.8	26.8	5.66	5.66	5.66	73.8	73.8	73.8	32.0	31.9	1.16	1.20	1.20	1.5		1.9				
CW1 M	12:23																							
CW1 B	12:26			3	26.5	26.5	5.40	5.40		5.40	71.5		71.5	71.5	32.4	32.4		1.20	1.24			2.2		
CW2 S	11:55	small wave	11	1	27.0	27.0	5.68	5.68	5.50	74.0	74.0	72.8	32.1	32.1	1.18	1.19	1.20	1.4	1.0	1.0				
CW2 M	11:58			5.5	26.6	26.6	5.32	5.31		5.31	71.8		71.5	71.5	32.3	32.4		1.20	1.04			1.1	0.9	
CW2 B	12:01			10	26.3	26.4	5.14	5.16		5.15	69.8		69.7	69.8	32.8	32.7		1.34	1.24			0.9	1.0	

Equipment used: Dissolved Oxygen Meter: EM 6167 Calibration Check: 100 100%: 100% Sampled By: Cheng Yi  
 Turbidity Meter: EM 2365 Calibration Check: 9.8 NTU: 9.8 Checked By: Raymond Dai  
 Salinity Meter: EM 6167 Calibration Check: 35.4 ppt: 35.4 Date: 26/6/2006  
 Thermometer: EM 6167

Project: Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Lau Wan Public Piers Client: Kin Shing Construction Co., Ltd. Job No.: J429  
 Date of Sampling: 19/6/2006 Weather Condition: Sunny Ambient Temperature, °C: 32 Tide State: Mid-Ebb

Station	Time	Sea Condition	Overall Depth, m	Sampling Depth, m	Temperature, °C		Dissolved Oxygen, mg/L			Dissolved Oxygen, %			Salinity, ppt		Turbidity, NTU			Suspended Solids, mg/L		Remarks				
					a	b	a	b	Average	a	b	Average	a	b	a	b	Average		Depth Average					
MW1 S	18:20	small wave	4	1	27.1	27.1	5.82	5.83	5.83	75.5	75.6	75.6	31.8	31.8	1.24	1.23	1.09	1.2		1.2				
MW1 M	18:23																							
MW1 B	18:26			3	26.9	26.9	5.61	5.62		5.62	73.8		73.8	73.8	32.0	32.0		0.87	1.02			1.2		
MW2 S	18:00	small wave	9	1	27.3	27.3	5.74	5.74	5.58	74.2	74.3	73.2	32.0	32.0	1.14	1.20	1.13	1.3		1.2				
MW2 M	18:03			4.5	26.8	26.8	5.42	5.43		5.43	72.2		72.2	72.2	32.3	32.3		1.03	1.09			1.2		
MW2 B	18:06			8	26.5	26.5	5.16	5.15		5.16	69.8		69.9	69.9	32.6	32.6		1.26	1.07			1.2		
CW1 S	18:30	small wave	3						5.68			73.9					1.15			1.5				
CW1 M	18:33			1.5	27.0	27.1	5.68	5.68		5.68	73.9		73.8	73.8	32.1	32.1		1.18	1.12			1.5		
CW1 B	18:36									#DIV/0!														
CW2 S	18:10	small wave	11	1	27.1	27.1	5.67	5.68	5.60	74.1	74.2	73.3	32.0	32.1	1.17	1.06	1.21	2.0	1.3	1.4				
CW2 M	18:13			5.5	26.7	26.7	5.53	5.52		5.52	72.4		72.6	72.6	32.4	32.4		1.22	1.15			1.3	1.0	
CW2 B	18:16			10	26.4	26.4	5.11	5.16		5.14	70.3		70.2	70.3	32.7	32.7		1.30	1.38			1.4	1.6	

Equipment used: Dissolved Oxygen Meter: EM 6167 Calibration Check: 100 100%: 100% Sampled By: Cheng Yi  
 Turbidity Meter: EM 2365 Calibration Check: 9.8 NTU: 9.8 Checked By: Raymond Dai  
 Salinity Meter: EM 6167 Calibration Check: 35.4 ppt: 35.4 Date: 26/6/2006  
 Thermometer: EM 6167

## Water Quality Monitoring Data Sheet (Wong Shek)

 Project: Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Lau Wan Public Piers

 Client: Kin Shing Construction Co., Ltd.

 Job No.: J429

 Date of Sampling: 29/6/2006

 Weather Condition: rainy

 Ambient Temperature, °C: 27

 Tide State: Mid-Flood

Station	Time	Sea Condition	Overall Depth, m	Sampling Depth, m	Temperature, °C		Dissolved Oxygen, mg/L			Dissolved Oxygen, %			Salinity, ppt		Turbidity, NTU			Suspended Solids, mg/L		Remarks			
					a	b	a	b	Average	a	b	Average	a	b	a	b	Average		Depth Average				
MW1 S	8:30	small wave	4	1	26.5	26.5	7.88	7.89	7.89	131.6	131.4	131.5	31.4	31.4	1.38	1.42	1.32	7.1		6.1			
MW1 M	8:33																						
MW1 B	8:36			3	26.0	26.0	7.60	7.60		7.60	126.4		126.4	126.4	31.7	31.7		1.16	1.33			5.0	
MW2 S	8:05	small wave	10	1	26.7	26.7	8.05	8.06	7.95	134.5	134.5	133.1	31.4	31.4	1.15	1.21	1.23	7.8		6.7			
MW2 M	8:08			5	26.1	26.1	7.85	7.85			131.6		131.6		31.6	31.6		1.20	1.34			7.0	
MW2 B	8:11			9	25.8	25.8	7.74	7.73		7.74	128.7		129.0	128.9	31.9	31.9		1.18	1.30			5.4	
CW1 S	8:35	small wave	3						7.84			130.9					1.34			5.2			
CW1 M	8:38			1.5	26.4	26.4	7.83	7.84			130.9		130.8		31.6	31.6		1.38	1.30			5.2	
CW1 B	8:41									#DIV/0!				#DIV/0!									
CW2 S	8:15	small wave	10	1	26.6	26.5	8.08	8.07	8.00	135.1	135.0	134.1	31.3	31.3	0.94	1.02	1.17	7.0	7.0	7.8			
CW2 M	8:18			5	26.2	26.2	7.92	7.91			133.2		133.2		31.7	31.7		1.28	1.34			8.4	8.2
CW2 B	8:21			9	25.8	25.8	7.65	7.66		7.66	126.9		127.0	127.0	31.9	31.9		1.18	1.26			<5	8.2

Equipment used: Dissolved Oxygen Meter: EM 6167 Calibration Check: 100 100%:          Sampled By: Cheng Yi  
 Turbidity Meter: EM 2365 Calibration Check: 10.6 NTU          Checked By: Raymond Dai  
 Salinity Meter: EM 6167 Calibration Check: 35.4 ppt          Date: 6/7/2006  
 Thermometer: EM 6167

 Project: Contract No. CV/2004/02 Reconstruction of Wong Shek and Ko Lau Wan Public Piers

 Client: Kin Shing Construction Co., Ltd.

 Job No.: J429

 Date of Sampling: 29/6/2006

 Weather Condition: rainy

 Ambient Temperature, °C: 27

 Tide State: Mid-Ebb

Station	Time	Sea Condition	Overall Depth, m	Sampling Depth, m	Temperature, °C		Dissolved Oxygen, mg/L			Dissolved Oxygen, %			Salinity, ppt		Turbidity, NTU			Suspended Solids, mg/L		Remarks			
					a	b	a	b	Average	a	b	Average	a	b	a	b	Average		Depth Average				
MW1 S	15:25	small wave	5	1	26.7	26.7	7.94	7.93	7.94	132.4	132.3	132.4	31.6	31.6	1.37	1.26	1.20	9.6		9.5			
MW1 M	15:28																						
MW1 B	15:31			4	26.3	26.3	7.81	7.81		7.81	130.6		130.7	130.7	31.7	31.7		1.05	1.13			9.4	
MW2 S	15:05	small wave	11	1	26.7	26.7	7.83	7.83	7.77	130.8	130.7	129.1	31.4	31.4	1.38	1.46	1.29	6.2		14.1			
MW2 M	15:08			5.5	26.3	26.2	7.71	7.70			127.5		127.5		31.8	31.8		1.41	1.18			10	
MW2 B	15:11			10	25.8	25.9	7.53	7.51		7.52	124.6		124.7	124.7	32.0	32.1		1.05	1.23			26	
CW1 S	15:35	small wave	3						7.77			129.6					1.24			5.8			
CW1 M	15:38			1.5	26.9	26.9	7.75	7.78			129.5		129.7		31.8	31.8		1.26	1.21			5.8	
CW1 B	15:41									#DIV/0!				#DIV/0!									
CW2 S	15:15	small wave	10	1	26.8	26.8	8.14	8.11	7.98	135.3	135.2	35.0	31.4	31.4	1.56	1.47	1.35	5.8	<5	7.4			
CW2 M	15:18			5	26.4	26.4	7.83	7.82			131.6		131.6		31.7	31.7		1.31	1.18			13	5.4
CW2 B	15:21			9	26.1	26.1	7.62	7.63		7.63	126.3		126.4	126.4	32.1	32.1		1.28	1.32			7.4	5.4

Equipment used: Dissolved Oxygen Meter: EM 6167 Calibration Check: 100 100%:          Sampled By: Cheng Yi  
 Turbidity Meter: EM 2365 Calibration Check: 10.6 NTU          Checked By: Raymond Dai  
 Salinity Meter: EM 6167 Calibration Check: 35.4 ppt          Date: 6/7/2006  
 Thermometer: EM 6167



*Appendix E*

*Monitoring Schedule - Upcoming month*

CEDD Construction No. CV/2004/02  
 Reconstruction of Wong Shek and Ko Lau Wan Public Piers  
 Water Quality Monitoring Schedule  
 Environmental Monitoring Schedule  
 July 2006

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1
2	3	4	5	6 WQM <sup>3</sup> (Ebb: 9:35) (Flood: 16:20)	7	8
9	10 WQM <sup>3</sup> (Ebb: 10:54) (Flood: 18:53)	11	12	13	14	15
16	17 WQM <sup>3</sup> (Ebb: 17:14 ) (Flood: 10:55)	18	19	20	21	22
23	24 WQM <sup>3</sup> (Ebb: 12:26 ) (Flood: 18:56)	25	26	27	28	29
30	31 WQM <sup>3</sup> (Ebb: 14:40 ) (Flood: 8:10)					

Notes:

1. WQM - water quality monitoring on mid-flood and mid-ebb tides at Wong Shek (CW1, CW2, MW1 & MW2)
2. WQM - water quality monitoring on mid-flood and mid-ebb tides at Ko Lau Wan (CK1, CK2, MK1, MK2, MK3 & MK4)
3. WQM - water quality monitoring on mid-flood and mid-ebb tides at Ko Lau (CK1, CK2, MK1, MK2, MK3 & MK4) and Wong Shek (CW1, CW2, MW1 & MW2)
4. All monitoring shall be carried out once a week from mid-Mar 06 onwards due to completion of piling and demolition works.