

**DRAINAGE SERVICES DEPARTMENT (DSD)  
CONTRACT NO. DC/2005/02**




**CONSTRUCTION OF SEWERS, RISING MAINS  
& SEWAGE PUMPING STATION AT KAM TIN, NAM SANG WAI  
AND AU TAU IN YUEN LONG**

**3rd Monthly Construction Phase EM&A Report  
JUNE 2006**

PREPARED FOR

Leader Civil Engineering Corporation Ltd

**Quality Index**

Date	Reference No.	Prepared by	Certified by	Verified by
10 July 2006	TCS/00310/06/600/R0055	Ben Tam (Project Supervisor)	Cliff Lam (Project ET Leader)	Dr Anne F Kerr (Project IEC)
				

This report has been prepared by Action-United Environmental Services & Consulting with all reasonable skill, care and diligence within the terms of the Agreement with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client. We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above. This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies upon the report at their own risk.

## **TABLE OF CONTENTS**

1.0	Basic Project Information	1
2.0	Environmental Status	2
3.0	Summary of EM&A Requirements	3
4.0	Implementation Status	4
5.0	Monitoring Results	7
6.0	Report on Non-Compliance, Complaints and Notifications of Summons	8
7.0	Others	8

### **List of Tables**

Table 2-1	Major Construction Activities in this Reporting Month
Table 3-1	Summary of EM&A Requirements
Table 3-2	Action and Limit Levels for Air Quality
Table 3-3	Action and Limit Levels for Construction Noise
Table 4-1	Status of Environmental Permits and Licenses
Table 5-1	Monitoring Equipment Used in EM&A Program
Table 5-2	Locations of Air Quality and Noise Monitoring Stations
Table 5-3	Summary of Air Quality Monitoring Results
Table 5-4	Summary of Noise Monitoring Results at NM3
Table 5-5	Summary of Noise Monitoring Results at NM4
Table 7-1	Summary of Quantities for Waste Disposal
Table 7-2	Summary of Quantities for Recycling Materials

### **List of Annexes**

Annex A	Project Site Layout
Annex B	Project Organisation and Management Structure
Annex C	Construction Program
Annex D	Photographical Records
Annex E	Locations of Monitoring Stations
Annex F	Event and Action Plan
Annex G	Mitigation Implementation Schedule
Annex H	Equipment Calibration Certificates
Annex I	Meteorological Data
Annex J	Graphical Plots of Air Quality and Noise Monitoring Results
Annex K	Proforma of Site Inspection and IEC Audit in June 2006

### **Executive Summary**

- ES.01 Leader Civil Engineering Corporation Ltd (the Contractor) has been awarded the DSD Contract DC/2005/02 Construction of Sewers, Rising Mains and Sewage Pumping Station at Kam Tin, Nam Sang Wai and Au Tau in Yuen Long (the Project). The Project requires an Environmental Monitoring and Audit (EM&A) program to be implemented by an Environmental Team (ET) throughout the contract period in compliance with the requirements as stated in the project Environmental Permit (EP-220/2005) and the project's Updated EM&A (Designated Elements) Manual.
- ES.02 This is the 3rd Monthly Construction Phase EM&A Report (June 2006, Report No. 3) reporting the environmental impact monitoring and audit (EM&A) conducted from 1 to 30 June 2006. The EM&A in June 2006 covered air quality, noise and waste management.

### **Breach of Action and Limit (AL) Levels**

- ES.03 There was no breach of Action or Limit level for air and noise monitoring in this reporting month.

### **Complaint Log**

- ES.04 No environmental complaint was received in this reporting month.

### **Notification of Any Summons and Successful Prosecution**

- ES.05 There was no environmental summon or prosecution in this reporting month.

### **Reporting Changes**

- ES.06 There are no changes to be reported in this reporting month.

### **Future Key Issues**

- ES.07 Construction activities to be undertaken in July 2006 include sheetpiling and excavation for the pumping station and jacking pits at Item P3, sheetpiling and shoring installation at Items S4 & S5, setting up pipe jacking at S5. Potential environmental impacts arising from the works include air quality, noise and water quality (particularly site runoff). Environmental mitigation measures will be properly implemented and maintained as per the Mitigation Implementation Schedule to ensure site environmental performance is acceptable.

## 1.0 BASIC PROJECT INFORMATION

1.01 Leader Civil Engineering Corporation Ltd (the Contractor) has been awarded the DSD Contract DC/2005/02 Construction of Sewers, Rising Mains and Sewage Pumping Station at Kam Tin, Nam Sang Wai and Au Tau in Yuen Long (the Project). The Project is part of the Yuen Long and Kam Tin Sewerage and Sewage Disposal (YLKTSSD) Scheme. A site layout map showing the site boundary and the work areas is shown in **Annex A**.

1.02 This 3rd Monthly Construction Phase EM&A Report (June 2006, Report No. 3) summarizes the impact monitoring results and audit findings in the reporting period from 1 to 30 June 2006.

### Project Organization

1.03 The organization chart and lines of communication with respect to the on-site environmental management and monitoring program are shown in **Annex B**.

### Construction Program for the Reporting Month

1.04 A construction program showing the construction work undertaken in this reporting month is shown in **Annex C**. Environmental mitigation measures implemented are shown in **Table 2-1**.

### Management Structure

1.05 The management structure of the Project is shown in **Annex B**.

### Works Undertaken during the Month

1.06 The construction work undertaken during the reporting month under the Environmental Permit (EP-220/2005) is shown as follows:

Nam Sang Wai Pumping Station (P3)

- Sheet piling
- Excavation and shoring installation

Nam Sang Wai Road (S4)

- Sheet piling

Pok Wai South Road (S5)

- Sheet piling
- Excavation and shoring installation

## 2.0 ENVIRONMENTAL STATUS

### Work Undertaken during the Month with Illustrations

2.01 A summary of the work undertaken in this reporting month with illustrations and environmental mitigation measures implemented is shown in **Table 2-1**.

**Table 2-1 Work Undertaken in June 2006 with Illustrations of Mitigation Measures**

Location	Description of Construction Activities	Environmental Mitigation Measures	EM&A Ref.
Nam Sang Wai Pumping Station (P3)	<ul style="list-style-type: none"> <li>Sheet Piling</li> <li>Excavation &amp; Shoring Installation</li> </ul>	<ul style="list-style-type: none"> <li>Erect 2.4m high noise barrier hoarding around the works area</li> <li>Remove dust and spray water at the construction access</li> <li>Cover the stockpiles of dusty material properly</li> <li>Spray water to all dusty materials immediately before loading and unloading</li> <li>Wash the wheels of vehicles before leaving the site</li> <li>Install and use power-operated cover at the dump trucks</li> <li>Spray water at the pavement breaking locations</li> <li>Spray the working area of excavation frequently</li> <li>Maximize the use of quiet PME on site</li> <li>Apply and obtain appropriate waste disposal licenses</li> <li>Handle, store and dispose of chemical wastes as per relevant regulations</li> <li>Implement trip-ticket system for waste disposal</li> <li>Restrict open fires and provide fire fighting equipment in the works area</li> <li>Perform weekly inspection with ET and monthly audit with IEC</li> <li>Conduct noise and dust monitoring as per EM&amp;A manual during construction</li> <li>Recycle wheel washing water and provide sedimentation tanks for treating site discharge.</li> </ul>	<p>A1 &amp; F6</p> <p>A2</p> <p>A3</p> <p>A4</p> <p>A5</p> <p>A6</p> <p>A7</p> <p>A8</p> <p>B1, B2 &amp; F5</p> <p>D1</p> <p>D2, D3 &amp; D4</p> <p>D5</p> <p>F9</p> <p>H1</p> <p>I1 &amp; I2</p> <p>-</p>
Nam Sang Wai Road (S4)	<ul style="list-style-type: none"> <li>Sheet Piling</li> </ul>	<ul style="list-style-type: none"> <li>Remove dust and spray water at the construction access</li> <li>Wash the wheels of vehicles before leaving the site</li> <li>Maximize the use of quiet PME on site</li> <li>Apply and obtain appropriate waste disposal licenses</li> <li>Handle, store and dispose of chemical wastes as per relevant regulations</li> <li>Implement trip-ticket system for waste disposal</li> <li>Restrict open fires and provide fire fighting equipment in the works area</li> <li>Perform weekly inspection with ET and monthly audit with IEC</li> <li>Conduct noise and dust monitoring as per EM&amp;A manual during construction</li> </ul>	<p>A2</p> <p>A5</p> <p>B1, B2 &amp; F5</p> <p>D1</p> <p>D2, D3 &amp; D4</p> <p>D5</p> <p>F9</p> <p>H1</p> <p>I1 &amp; I2</p>
Pok Wai South Road (S5)	<ul style="list-style-type: none"> <li>Sheet Piling</li> <li>Excavation &amp; shoring installation</li> </ul>	<ul style="list-style-type: none"> <li>Remove dust and spray water at the construction access</li> <li>Cover the stockpiles of dusty material properly</li> <li>Spray water to all dusty materials immediately before loading and unloading</li> <li>Wash the wheels of vehicles before leaving the site</li> <li>Install and use power-operated cover at the dump trucks</li> <li>Spray the working area of excavation frequently</li> <li>Maximize the use of quiet PME on site</li> <li>Apply and obtain appropriate waste disposal licenses</li> <li>Handle, store and dispose of chemical wastes as per relevant regulations</li> <li>Implement trip-ticket system for waste disposal</li> <li>Restrict open fires and provide fire fighting equipment in the works area</li> <li>Perform weekly inspection with ET and monthly audit with IEC</li> <li>Conduct noise and dust monitoring as per EM&amp;A manual during construction</li> <li>Provide sedimentation tanks for treating site discharge.</li> </ul>	<p>A2</p> <p>A3</p> <p>A4</p> <p>A5</p> <p>A6</p> <p>A8</p> <p>B1, B2 &amp; F5</p> <p>D1</p> <p>D2, D3 &amp; D4</p> <p>D5</p> <p>F9</p> <p>H1</p> <p>I1 &amp; I2</p> <p>-</p>

- 2.02 Photographic records showing the work activities undertaken at the pumping station and the implemented 2.4m high noise barrier are shown in **Annex D**.

### Project Drawings

- 2.03 Drawings showing the work areas under EP-220/2003 and the locations of the designated monitoring stations are presented in **Annex E**.
- 2.04 There are four designated air quality and four noise monitoring stations under the project EP. In this reporting month, the monitoring was carried out at two designated air (AM1 & AM7) and two noise (NM3 & NM4) monitoring stations.

Station ID	Nature of Premise	Site Work Description	Station Coordinates
AM1	Site Boundary in NSW	Sheetpiling and trench excavation.	835829 N 822910 E
AM7	Site Boundary in NSW		836171 N 822586 E
NM3	Village House in NSW		835808 N 822817 E
NM4	Village House in NSW		835282 N 822811 E

- 2.05 Monitoring at the remaining two air (AM5 & AM6) and noise (NM6 & NM7) stations will commence once the work areas are handed over to the Contractor (later this year).

### 3.0 SUMMARY OF EM&A REQUIREMENTS

#### Monitoring Parameters

- 3.01 Environmental monitoring and audit requirements are set out in the Updated EM&A manual. Air quality and construction noise have been identified to be the key monitoring parameters during the impact phase for the construction of the project.
- 3.02 A summary of the impact EM&A requirements for air quality and construction noise as per the project Updated EM&A Manual are shown in **Table 3-1**.

**Table 3-1 Summary of EM&A Requirements**

Environmental Aspect	Monitoring Parameters
Air Quality	24-Hr TSP
Construction Noise	Leq 30min during day time 07:00 to 19:00
	Supplementary L10 and L90 for reference.

#### Environmental Quality Performance Limits

- 3.03 A summary of the Action/Limit (A/L) Levels for air quality and construction noise is shown in **Tables 3-2** and **3-3**

**Table 3-2 Action and Limit Levels for Air Quality Monitoring**

Monitoring Location	Action Level ( $\mu\text{g}/\text{m}^3$ )		Limit Level ( $\mu\text{g}/\text{m}^3$ )	
	1-Hr TSP	24-Hr TSP	1-Hr TSP	24-Hr TSP
AM1	391	184	500	260
AM7	383	204	500	260

**Table 3-3 Action and Limit Levels for Construction Noise**

Parameter	Action Level in dB(A)	Limit Level in dB(A)
0700-1900 hrs on normal weekdays	When one or more documented complaints are received	75 dB(A)

#### Event and Action Plans

- 3.04 An Event Action Plan for air quality and construction noise has been implemented for this project. Details of the Event Action Plan are presented in **Annex F**.

#### Environmental Mitigation Measures

- 3.05 The project EIA report has recommended environmental mitigation measures to minimize potential environmental impacts arising from the construction of the project. A full list of the mitigation measures is detailed in **Annex G**.

#### Environmental Requirements in Contract Documents

- 3.06 The environmental requirements in the contract documents generally refer to the compliance of the requirements as stipulated in the project EP and the updated EM&A Manual.

#### 4.0 IMPLEMENTATION STATUS

4.01 The implementation status of environmental protection and pollution control/mitigation measures as recommended in the project EIA report is summarized in **Table 2-1** and the implementation schedule as shown in **Annex G**.

4.02 A summary status of the permits, licences, and/or notifications on environmental protection for this Project in this reporting month is presented in **Table 4-1**.

**Table 4-1 Status of Environmental Licenses and Permits**

Item	Item Description	Permit Status
1	Environmental Permit No.: EP-220/2005	Issued in June 2005
2	Air Pollution Control (Construction Dust)	Notified EPD on 24 Dec 2005
3	Chemical Waste Producer Registration	Registration on 27 Jan 2006
4	Water Pollution Control (Discharge license)	Applied to EPD on 7 Feb 2006
5	Account for Disposal of Construction Waste No. 5004959	Registration on 27 Dec 2005
6	Construction Noise Permit (Sheet Piling at NSW Station)	Valid (2 Jun to 12 Dec 2006)
7	Construction Noise Permit (General Works at NSW Station)	Valid (7 Apr to 7 Oct 2006)



## 5.0 MONITORING RESULTS

### MONITORING METHODOLOGY OF AIR QUALITY MONITORING

5.01 The 24-Hr TSP monitoring was carried out by a High volume sampler (HVS) in compliance with the updated EM&A Manual. The HVS employed complied with the PS specifications including.

- Power supply of 220v/50 hz for 24-hour continuous operation;
- 0.6-1.7 m<sup>3</sup>/min (20-60 SCFM) adjustable flow rate;
- A 7-day mechanical timer for 24-hour operation;
- An elapsed time indicator with  $\pm 2$  minutes accuracy for 24-Hr operation;
- Minimum exposed area of 63 in<sup>2</sup>;
- Flow control accuracy of  $\pm 2.5\%$  deviation over 24-Hr operation;
- An anodized aluminum shelter to protect the filter and sampler;
- A motor speed-voltage control to control mass flow rate with accuracy of  $\pm 2.5\%$  deviation over 24-hr sampling period;
- Provision of a flow recorder for continuous monitoring;
- Provision of a peaked roof inlet;
- Incorporation with a manometer; and
- An 8"x10" stainless steel filter holder to hold, seal and easy to change the filter paper.

5.02 The filter papers used in 24-Hr TSP monitoring were of size 8"x10" and provided by a local HOKLAS-accredited laboratory, ALS Techichem Pty (HK) Limited (HOKLAS No. 66). The filters papers after measurements were returned to the laboratory for the required treatment and analysis.

5.03 The meteorological information during the reporting period was obtained from Lau Fau Shan Station of the Hong Kong Observatory (HKO).

### MONITORING METHODOLOGY OF CONSTRUCTION NOISE MONITORING

5.04 Noise measurements were taken in terms of the A-weighted equivalent sound pressure level (Leq) measured in decibels (dB). Supplementary statistical results (L<sub>10</sub> and L<sub>90</sub>) were also obtained for reference.

5.05 Hand-held sound level meters (B&K Model 2238) and associated acoustical calibrators in compliance with the International Electrotechnical Commission (IEC) Publication 651:1979 (Type 1) and 804:1985 (Type 1) specification were used for taking the baseline noise measurements.

5.06 Windshield was fitted in all measurements. All noise measurements were made with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq).

5.07 No noise measurement was made in the presence of fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s.

### LABORATORY AND MONITORING EQUIPMENT USED

5.08 A local HOKLAS-accredited laboratory, ALS Technichem (HK) Pty Ltd (HOKLAS No. 66), is responsible for the analytical testing of the 24-Hr TSP filter papers.

5.09 The monitoring equipment used in the impact EM&A program is presented in **Table 5-1**:

**Table 5-1 Monitoring Equipment Used in Impact EM&A Program**

Parameters	Monitoring Equipment	
Air Quality	24-Hr TSP	Tisch High Volume Sampler 515N
Noise	Leq30min	B&K Type 2238
	On-site Calibration	B&K Type 4231

**EQUIPMENT CALIBRATION**

- 5.10 Initial calibration of the HVS was performed upon installation and thereafter at a six month intervals in accordance with the manufacturer’s instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A). The calibration data are properly documented and the records are maintained by ET for future reference.
- 5.11 The sound level meters were calibrated using an acoustic calibrator prior to and after measurements. The meters are regularly calibrated in accordance with the manufacturer’s instructions. Prior to and following each noise measurement, the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements were considered valid only if the calibration levels before and after the noise measurement agree to within 1.0 dB.
- 5.12 The calibration certificates of the monitoring equipment used during the impact monitoring program are attached in **Annex H**.

**PARAMETERS MONITORED**

- 5.13 The environmental parameters monitoring in this reporting month is compliance with the monitoring requirements as in Table 3-1.

**MONITORING LOCATIONS**

- 5.14 There are four designated air quality and four noise monitoring stations under the project EP. For this reporting month, monitoring was carried out at two designated air (AM1 & AM7) and two noise (NM3 & NM4) monitoring stations. Monitoring at the remaining two air (AM5 & AM6) and noise (NM6 & NM7) stations will commence once the work areas are handed over to the Contractor (later this year). The locations of the designated monitoring stations are shown in **Table 5-2** and geographically in **Annex E**.

**Table 5-2 Location of Air Quality and Construction Noise Monitoring Stations**

<b>Air Quality (4 Stations)</b>	
AM1	Worksite boundary facing scattered house in Nam Sang Wai
AM5*	Worksite boundary facing Fung Kat Heung
AM6*	Worksite boundary facing scattered near Route 3
AM7	Worksite boundary facing scattered house in Nam Sang Wai
<b>Construction Noise (4 Stations)</b>	
NM3	Village House in Nam Sang Wai
NM4	Village House in Nam Sang Wai
NM6*	Scattered House near Route 3
NM7*	Fung Kat Heung

Remarks: Monitoring at AM5 & AM6 and NM6 & NM7 will commence once the work areas are handed over to the Contractor (later this year).

**MONITORING FREQUENCY AND PERIOD**

- 5.15 The impact 24-Hr TSP monitoring was conducted at the designated stations once every 6 days in compliance with the updated EM&A manual. A total of 5 monitoring events were carried out in this reporting month.
- 5.16 The impact noise monitoring was conducted at the designated stations once every 6 days in compliance with the updated EM&A manual. A total of 5 monitoring events were carried out in this reporting month.

**MONITORING RESULTS WITH DATE AND TIME**

5.17 The air quality monitoring data for this reporting month are summarized in **Table 5-3**.

**Table 5-3 Summary of Air Quality Monitoring Results**

Date	24-Hr TSP (ug/m <sup>3</sup> )	
	AM1	AM7
3-Jun-06	34	35
9-Jun-06	67	39
14-Jun-06	41	36
20-Jun-06	81	58
26-Jun-06	59	52
Average (Range)	81.4 (49 - 122)	83.3 (41 - 126)

All 24-Hr TSP monitoring were preset to start at 00:00 on each monitoring date.

5.19 The impact noise monitoring results are summarized in **Tables 5-4 & 5-5**.

**Table 5-4 Summary of Noise Monitoring Results at NM3**

Date	Start Time	1st Leq5	2nd Leq5	3rd Leq5	4th Leq5	5th Leq5	6th Leq5	Leq30	Corrected * Leq30
5-Jun-06	15:08	56.2	57.1	56.6	57.8	56.3	58.0	57.1	60.1
10-Jun-06	13:58	53.9	48.8	55.1	52.6	52.7	55.2	53.5	56.5
15-Jun-06	13:49	60.9	60.6	63.4	58.0	56.9	57.6	60.2	63.2
21-Jun-06	13:01	46.1	44.5	45.2	46.1	44.6	47.2	45.7	48.7
27-Jun-06	10:18	52.6	50.6	50	50.9	51.1	52.3	51.3	54.3
<b>Limit Level</b>									<b>75</b>

\* A façade correction of +3 dB(A) has been added according to acoustical principles and EPD guidelines.

**Table 5-5 Summary of Noise Monitoring Results at NM4**

Date	Start Time	1st Leq5	2nd Leq5	3rd Leq5	4th Leq5	5th Leq5	6th Leq5	Leq30	Corrected * Leq30
5-Jun-06	15:24	56.1	56.4	56.2	57.4	57.1	54.6	56.4	59.4
10-Jun-06	14:11	70.8	71.6	68.9	67.9	56.9	59.2	68.4	71.4
15-Jun-06	13:09	62.6	60.3	53.6	58.9	57.1	59.6	59.5	62.5
21-Jun-06	11:27	54.6	52	47.7	49.3	50.1	51.7	51.5	54.5
27-Jun-06	09:41	51.5	62.8	58.2	53.7	53.4	50.4	57.4	60.4
<b>Limit Level</b>									<b>75</b>

\* A façade correction of +3 dB(A) has been added according to acoustical principles and EPD guidelines.

**WEATHER CONDITIONS DURING THE MONITORING PERIOD**

5.20 The meteorological data on the monitoring dates are summarized in **Annex I**.

**GRAPHICAL PLOTS OF TRENDS OF MONITORED PARAMETERS**

5.21 The graphical plots of air quality and construction noise monitoring data are presented in **Annex J**.

**MAJOR ACTIVITY CARRIED OUT DURING THE MONITORING PERIOD**

- 5.22 There were construction activities of sheet piling and trench excavation undertaken during the monitoring period.

**WEATHER CONDITIONS THAT MAY AFFECT THE MONITORING RESULTS**

- 5.23 The weather conditions at the time of monitoring were considered acceptable for monitoring activities and did not have significant impact on the monitoring results obtained.

**OTHER FACTORS INFLUENCING THE MONITORING RESULTS**

- 5.24 There was no other noticeable external factors generally affecting the monitoring results in this reporting month.

**QA/QC RESULTS AND DETECTION LIMITS**

- 5.25 Not applicable.

**6.0 REPORT ON NON-COMPLIANCE (NC), COMPLAINTS, NOTIFICATIONS OF SUMMONS (NoS) AND SUCCESSFUL PROSECUTIONS**

**RECORD OF NON-COMPLIANCE OF ACTION AND LIMIT LEVELS**

6.01 There was no Action or Limit Level exceedance in this reporting month.

**RECORD OF ENVIRONMENTAL COMPLAINTS RECEIVED**

6.02 There was no environmental complaint received in this reporting month.

**RECORD OF NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTION**

6.03 There was no notification of summon or prosecution received in this reporting month.

**REVIEW OF REASONS FOR AND IMPLICATIONS OF NC, COMPLAINTS AND NoS**

6.04 No NC, complaints or NoS received in this reporting month.

**DESCRIPTION OF FOLLOW-UP ACTIONS TAKEN**

6.05 No NC, complaints or NoS received in this reporting month.

**7.0 OTHERS**

**FUTURE KEY ISSUES**

7.01 Construction activities to be undertaken in July 2006 include sheetpiling and excavation for the pumping station and jacking pits at Item P3, sheetpiling and shoring installation at Items S4 & S5, setting up pipe jacking at S5. Potential environmental impacts arising from the works include air quality, noise and water quality (including site runoff). Environmental mitigation measures will be properly implemented and maintained as per the Mitigation Implementation Schedule to ensure site environmental performance is acceptable.

**SOLID AND LIQUID WASTE MANAGEMENT STATUS**

7.02 The quantities of waste for disposal or reuse in this reporting month are summarized in **Tables 7-1** and **7-2**.

**Table 7-1 Summary of Quantities of Waste for Disposal**

Type of Waste	Quantity	Disposal Location
C&D Materials (Inert) (tons)	6,035	Tuen Mun 38 Fill Bank
C&D Materials (Non-Inert) (tons)	-	NA
Chemical Waste (Litres)	-	NA
General Refuse (tons)	80	Refuse Collector

**Table 7-2 Summary of Quantities of Waste for Reuse/Recycling**

Type of Waste	Quantity	Disposal Location
Metals for Recycling (kg)	0	NA
Paper for Recycling (kg)	0	NA
Plastics for Recycling (kg)	0	NA


7.03 There was no site effluent discharged but an estimated volume of 50m<sup>3</sup> of surface runoff was discharged in this reporting month.

**SUBMISSION OF PROFORMA**

- 7.01 Representatives of the Engineer, the Contractor and ET carried out joint site inspection every week to evaluate the site environmental performance. A monthly audit with RE, Contractor, IEC and ET was carried out on 22 June 2006. No non-compliance was noted and one observation was recorded.
- 7.02 Proforma of the weekly ET site inspection and monthly IEC audit activities are presented in ***Annex K***.

## **Annex A**

### **Project Site Layout**



**AUES**

Designated Project Area under the Updated EM&A Manual and the Environmental Permit (EP-220/2005)

Figure No.

1.2

Scale

NTS



## **Annex B**


### **Project Organization and Management Structure**

DSD Contract No. DC/2005/02

Construction of Sewers, Rising Mains and Sewage Pumping Station at Kam Tin,  
Nam Sang Wai and Au Tau in Yuen Long  
Project Environmental Organization Chart

Rev. : 01

Date : 12-May-06



## **Annex C**

### **Construction Program**

Act ID	Description	Orig Dur	Total Float	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	2006																																		
									MAY	JUN																																	
										29	30	31	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
<b>Submission</b>																																											
<b>Design Submission</b>																																											
SUB1400	Design/Submit Tender Work - Kam Tin Pollution	20	1240	32	20MAY06 A	24JUL06	22MAY06 A	19DEC06																																			
SUB1900	Approve Tender Work - Nam Sang Vial Pollution	0	10	92	01MAR06 A	26JUN06	01MAR06 A	29JUN06																																			
SUB2900	Approve Tender Work - Trenchless Piling	0	420	82	06APR06 A	28JUN06	06APR06 A	15APR06 *																																			
<b>Method Statement Submission</b>																																											
SUD1020	Approve Tender Work - Nam Sang Vial Pollution	0	10	92	01MAR06 A	26JUN06	01MAR06 A	29JUN06																																			
SUD1020	Approve Tender Work - Trenchless Piling	0	420	82	06APR06 A	28JUN06	06APR06 A	15APR06 *																																			
<b>Preliminary</b>																																											
PR2900	Deliver Ductile Iron Pipe	300	360	11	28APR06 A	12NOV06	25APR06 A	27DEC06																																			
PR3100	Deliver Precast Concrete Pipe	350	350	12	04APR06 A	25OCT06	24APR06 A	27DEC06																																			
PR3900	Deliver Wrapped Clay Pipe	300	234	9	10APR06 A	28NOV06	15APR06 A	27DEC06																																			
PR3902	Structural Monitoring by ISE	335	160	12	06APR06 A	08DEC06	06APR06 A	27DEC06																																			
PR3907	Environmental monitoring by ET	314	10	14	06APR06 A	22OCT06	05APR06 A	24OCT06																																			
<b>Section 2- Nam Sang Vial Sewage Pumping Station</b>																																											
<b>Partion C</b>																																											
<b>Ground Investigation</b>																																											
S3C01200	Prepare & Submit Draft Final Report	0		100	27APR06 A	26JUN06 A	27APR06 A	26JUN06 A																																			
S3C01300	Completion Draft Final Report from the Engineer	0	1200	12	17JUN06 A	05JUL06	27JUL06 A	29NOV06																																			
<b>Site Clearance</b>																																											
S3C01000	Remove Ext. Stormwater Drain	0		100	06MAY06 A	15JUN06 A	06MAY06 A	15JUN06 A	Remove Ext. Stormwater Drain																																		
S3C01100	Remove Ext. Septic Tank & Sockway Pit	0		100	10MAY06 A	20JUN06 A	19MAY06 A	20JUN06 A	Remove Ext. Septic Tank & So																																		
<b>Earthworks</b>																																											
S3C01000	Drive Sheetpile	25		100	06APR06 A	24JUN06 A	06APR06 A	24JUN06 A	Drive Sheetpile																																		
S3C01100	Excavate to level of 1st layer of Walling	5	10	92	15JUN06 A	20JUN06	15JUN06 A	30JUN06																																			
<b>Geotechnical works</b>																																											
S3C01000	Monitoring of Instruments	632	170	12	06APR06 A	25MAY06	06APR06 A	10MAY06																																			
<b>Section 4 - Sewers &amp; RM in Partion D, F, G, H, I</b>																																											
<b>Partion F</b>																																											
<b>Ground Investigation</b>																																											
S4F01200	Boreholes & Instrumentation (F2 - F1)	0		100	11MAY06 A	05JUN06 A	11MAY06 A	06JUN06 A	Boreholes & Instrumentation (F2 - F1)																																		
S4F01240	Boreholes & Instrumentation (F3 - F2)	0		100	22MAY06 A	07JUN06 A	22MAY06 A	07JUN06 A	Boreholes & Instrumentation (F3 - F2)																																		
S4F01140	Boreholes & Instrumentation (F7 - F5)	4		100	29MAY06 A	12JUN06 A	29MAY06 A	12JUN06 A	Boreholes & Instrumentation (F7 - F5)																																		

Start date: 10DEC05  
 Finish date: 20MAY06  
 Draw date: 28JUN06  
 Run date: 15JUL06  
 Page number: 14

Leader Civil Engineering Corp. Ltd.  
 DSD Contract No. DC/2005/02  
 Master Programme WP01 Rev. 2 (29 May 2006 - 28 June 2006)

Early bar  
 Progress bar  
 Critical bar  
 Summary bar  
 Start milestone point  
 Finish milestone point



Act ID	Description	Orig Dur	Total Float	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	2006																														
									MAY	JUN	JUL																												
S4FB1100	Benchmarks & Instrumentation (W/O C4 - Jack P1)	6		100	27MAY06 A	02JUN06 A	27MAY06 A	02JUN06 A	Benchmarks & Instrumentation (W/O C4 - Jack P1)																														
S4FB1200	Install Settlement Markers	720	180	10	27APR06 A	18AUG06	27APR06 A	01SEP06																															
<b>Network - Rising Main</b>																																							
<b>Trench Method</b>																																							
S4FFB1000	Construct Jack/Raise Pit (W/O C4 - CHC2609)	57	160	60	05JUN06 A	20JUL06	05JUN06 A	18AUG06																															
<b>Geotechnical works</b>																																							
S4FP1000	Monitoring of Instruments	623	110	8	05JUN06 A	15DEC06	05JUN06 A	27DEC06																															
<b>Portion G</b>																																							
<b>Ground Investigation</b>																																							
S4GB1000	Install Settlement Markers	735	920	10	21APR06 A	06SEP06	21APR06 A	27DEC06																															
<b>Pipework - Rising Main</b>																																							
<b>Trench Method</b>																																							
S4GFA1100	Two Rising Main DN700 (CHC250 - CHC350)	20	2750	30	22APR06 A	21AUG06	22APR06 A	25JUL07																															
<b>Geotechnical works</b>																																							
S4GP1000	Monitoring of Instruments	729	510	4	22APR06 A	28OCT06	22APR06 A	27DEC06																															
<b>Portion H</b>																																							
<b>Ground Investigation</b>																																							
S4HS1000	Install Settlement Markers	717	170	11	26MAY06 A	14AUG06	26MAY06 A	25JUL06																															
<b>Drainage and Ducts</b>																																							
<b>Trench Method</b>																																							
S4HSA1000	DN1500 Pipe & Manhole (A12 - A14)	56	100	1	16JUN06 A	26AUG06	16JUN06 A	12SEP06																															
<b>Pipework - Rising Main</b>																																							
<b>Trench Method</b>																																							
S4HFA2000	Two Rising Main DN700 (CHC1550 - CHC1700)	104	2050	5	19JUN06 A	29OCT06	19JUN06 A	28OCT07																															
<b>Geotechnical works</b>																																							
S4HP1000	Monitoring of Instruments	704	500	5	26MAY06 A	29OCT06	26MAY06 A	27DEC06																															
<b>Portion I</b>																																							
<b>Ground Investigation</b>																																							
S4IS1000	Install Settlement Markers	726	20	10	26JUN06 A	20AUG06	26JUN06 A	22AUG06																															
<b>Drainage and Ducts</b>																																							
<b>Trench Method</b>																																							
S4ISA2100	DN500 Pipe & Manhole (G25 - G27)	67	60	5	20JUN06 A	26MAY06	20JUN06 A	31MAY06																															
<b>Geotechnical works</b>																																							
S4IP1000	Monitoring of Instruments	795	270	8	23JUN06 A	25NOV06	23JUN06 A	27OCT06																															
<b>Section 5 - Sewers &amp; RM in Portion E</b>																																							
<b>Portion E</b>																																							
<b>Ground Investigation</b>																																							
S5EB1000	Install Settlement Markers (Stage 1)	134	400	55	27APR06 A	04SEP06	27APR06 A	28JUN06																															

Start date: 15DEC05  
 Finish date: 25MAR09  
 Date: 20JUN06  
 Run date: 10JUL06  
 Page number: 24

Leader Civil Engineering Corp. Ltd.  
 DSD Contract No. DC/2005/02  
 Master Programme WP01 Rev. 2 (29 May 2006 - 28 June 2006)

■ Early bar  
 ■ Progress bar  
 ■ Critical bar  
 ■ Summary bar  
 ● Start milestone point  
 ◆ Finish milestone point



Act ID	Description	Orig Dur	Total Post	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	2006																																																		
									MAY														JUN																																				
									12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
<b>Partwork - Ring Main</b>																																																											
<b>Trench Method</b>																																																											
S2EFA2920	Twin Ring Main DN800 (CHA1150 - CHA1200)	32	-62%	5	17APR06 A	20AUG06	17APR06 A	20MAY06																																																			
S2EFAA920	Twin Ring Main DN800 (CHA1700 - CHA1750)	32	-80%	5	17APR06 A	20AUG06	17APR06 A	23MAY06																																																			
<b>Trenchless Method</b>																																																											
S2EFA1020	Concrete Jack/Breaker Pits (CHA18 - CHA23)	42	-11%	4	17APR06 A	20AUG06	17APR06 A	23JUN06																																																			
<b>Section 6 - Sewers in Portion J</b>																																																											
<b>Partwork J</b>																																																											
<b>Ground Investigation</b>																																																											
S6JB1040	Boreholes & Instrumentation (D1 - D7)	15	-100%	10	19JUN06 A	18JAN07	18JUN06 A	07FEB07																																																			
S6JB1060	Install Settlement Marker 1st Stage	741	-52%	10	20APR06 A	11SEP06	20APR06 A	10JUL06																																																			
<b>Drainage and Ducts</b>																																																											
<b>Trench Method</b>																																																											
S6JEA1200	DN400 Pipe & Manhole (M4 - M5)	100	-126%	50	21APR06 A	19OCT06	21APR06 A	10MAY07																																																			
<b>Geotechnical works</b>																																																											
S6JP1020	Monitoring of Instruments	701	-33%	8	04MAY06 A	19NOV06	04MAY06 A	17DEC06																																																			
<b>Section 7 - Sewers in Portion K</b>																																																											
<b>Partwork K</b>																																																											
<b>Ground Investigation</b>																																																											
S7KB1050	Boreholes & Instrumentation (M13 - M16)	16	-4%	50	03MAY06 A	03JUL06	03MAY06 A	15JUL06																																																			
S7KB1150	Install Settlement Markers	402	-17%	18	03MAY06 A	31JUL07	03MAY06 A	10JUL07																																																			
<b>Drainage and Ducts</b>																																																											
<b>Trench Method</b>																																																											
S7KEA1200	DN750 Pipe & Manhole (M5 - M6)	79	-7%	10	10MAY06 A	22MAY07	10MAY06 A	14MAY07																																																			
S7KEA1020	DN900 Pipe & Manhole (M11 - M12)	90	-33%	40	24MAY06 A	31AUG06	24MAY06 A	11OCT06																																																			
S7KEA1700	DN900 Pipe & Manhole (M12 - M13)	79	-19%	10	05JUL06 A	31AUG07	05JUL06 A	24FEB07																																																			
<b>Trenchless Method</b>																																																											
S7KEB1100	Concrete Jack/Breaker Pits (K8 - K20)	90	-17%	6	25APR06 A	21AUG06	25APR06 A	01AUG06																																																			
<b>Geotechnical works</b>																																																											
S7KP1000	Monitoring of Instruments	427	-91%	16	27MAY06 A	05SEP07	27MAY06 A	18OCT07																																																			
<b>Section 8 - Preservation and Protection of Trees</b>																																																											
<b>All Portions</b>																																																											
<b>Landscape Solutions and Establishment Works</b>																																																											
S8QR1100	Preservation & Protection of Preserved Trees	821	0%	12	10APR06 A	27DEC06	10APR06 A	27DEC06																																																			
<b>Decontamination Works</b>																																																											
<b>General Submission</b>																																																											
S8L1400	Prepare & Submit CAR & RAP - Portion FG&H	15	-40%	30	21JUN06 A	17JUL06	21JUN06 A	01SEP06																																																			
<b>Partwork G</b>																																																											
<b>Ground Investigation</b>																																																											

Start date 19OCT05  
 Finish date 03MAY06  
 Data date 26JUN05  
 Run date 10JUL06  
 Page number 2A  
 © Primavera Systems, Inc.

Leader Civil Engineering Corp. Ltd.  
 DSD Contract No. DC/2005/02  
 Master Programme WP01 Rev. 2 (29 May 2006 - 28 June 2006)

	Early bar
	Progress bar
	Critical bar
	Secondary bar
	Start milestone color
	Finish milestone color



Act ID	Description	Orig Dur	Total Float	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	2006																											
									May	Jun																										
SS3E1002	Test Pit	7		100	01JUN06 A	05JUN06 A	01JUN06 A	05JUN06 A	[Gantt bar from 01JUN06 to 05JUN06]																											
SS3E1102	Drill Boreholes	5		100	07JUN06 A	09JUN06 A	07JUN06 A	09JUN06 A	[Gantt bar from 07JUN06 to 09JUN06]																											
SS3E1202	Testing of Soil Samples	15		100	10JUN06 A	25JUN06 A	10JUN06 A	25JUN06 A	[Gantt bar from 10JUN06 to 25JUN06]																											
<b>Portals H</b>																																				
<b>Ground Investigation</b>																																				
SS4E1100	Drill Boreholes	35		100	06JUN06 A	06JUN06 A	05JUN06 A	05JUN06 A	[Gantt bar from 05JUN06 to 06JUN06]																											
SS4E1200	Testing of Soil Samples	20	21d	50	06JUN06 A	06JUN06	07JUN06 A	11AUG06	[Gantt bar from 06JUN06 to 11AUG06]																											

Start date: 1901025  
 Finish date: 00/00/00  
 Data date: 29JUN05  
 Run date: 10JUL05  
 Page number: 4A

Leader Civil Engineering Corp. Ltd.  
 DSD Contract No. DC/2005/02  
 Master Programme WP01 Rev. 2 (29 May 2006 - 28 June 2006)



[Legend symbols]  
 Early bar  
 Progress bar  
 Critical bar  
 Summary bar  
 Start milestone date  
 Finish milestone date



**Annex D**


**Photographical Records –  
Noise Barrier On-Site**





## **Annex E**

### **Locations of Monitoring Stations**



- NOTES:
1. ALL DIMENSIONS ARE IN METERS UNLESS OTHERWISE SPECIFIED.
  2. ALL DIMENSIONS ARE TO BE TAKEN FROM CENTERLINE UNLESS OTHERWISE SPECIFIED.

- LEGEND:
- SEWERAGE PROJECT AREA WITH EXISTING TRENCH
  - SEWERAGE PROJECT AREA WITH EXISTING TRENCH

FOR TENDER PURPOSES ONLY

PERMISSION	
Authority	OK
Date	10/1/2000
Project No.	03N/21505/9001
Scale	1:1000

Author: *Chia Poo-heng*  
 Date: 10/1/2000


Project No: 03N/21505/9001  
 Scale: 1:1000

DESCRIPTION OF WORK:  
 REVISION OF SEWERAGE PROJECT MAPS AND GRADE MARKING STATIONS AT SANITARY SEWERAGE TRENCH AND JOINT TO NEW LINE

SCOPE OF WORK

Project No: 03N/21505/9001

DEPARTMENT DESIGNED  
 SEWERAGE PROJECTS DIVISION






FIGURE C1

LOCATION OF DUST MONITORING STATIONS (AM1, AM2 & AM7)

SOIL POLLUTION MONITORING BY  
DATE: 20/08/2008




FIGURE C2

LOCATION OF DUST MONITORING STATION (AM5)

BY THE CONSULTANT  
ON 2/2/00




FIGURE C-9

LOCATION OF DUST MONITORING STATIONS (AM4, AM5 & AM10)




FIGURE C)

LOCATION OF NOISE MONITORING STATIONS (NMI, NM6, NM8, NM9)

WITH FIELD OBSERVATIONS OF  
SITE DAMAGE




FIGURE C8

LOCATION OF NOISE MONITORING STATIONS (NM3, NM5)

NOISE POLLUTION MONITORING AND  
CONTROL PLAN (2023)






FIGURE C9

LOCATION OF NOISE MONITORING STATIONS (NM4, NM7)

## **Annex F**

### **Event and Action Plan**

Event and Action Plan for Construction Phase Air Quality

EVENT	ACTION			
	ET Leader	IEC	Engineer	Contractor
<i>Action Level</i>				
Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source (s) of exceedance and inform IEC, Contractor and Engineer</li> <li>2. Repeat dust measurements to confirm findings</li> <li>3. Increase monitoring frequency to daily</li> <li>4. Assess efficacy of remedial measures and keep the Contractor, IEC, and Engineer informed.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET</li> <li>2. Check monitoring data trends and Contractor's working methods</li> <li>3. Check and confirm Contractor's proposed remedial actions and working methods are appropriate</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing</li> <li>2. Remind the Contractor of his contractual obligations and review the Contractor's working methods</li> <li>3. Discuss remedial actions with the Contractor and IEC</li> <li>4. Inform complainant of actions taken, if necessary</li> </ol>	<ol style="list-style-type: none"> <li>1. Rectify any unacceptable practice</li> <li>2. Liaise with Engineer and IEC to develop appropriate remedial measures to reduce dust impact</li> <li>3. Amend working methods and remedial proposals if required by the Engineer or IEC</li> <li>4. Implement the agreed remedial actions upon instruction from the Engineer and IEC</li> </ol>
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Identify source (s) of exceedance and inform IEC, Contractor and Engineer</li> <li>2. Repeat measurements to confirm findings</li> <li>3. Increase the monitoring frequency to daily to assess the efficacy of remedial measures and keep the Contractor informed</li> <li>4. Discuss remedial actions with IEC and Contractor</li> <li>5. If exceedance continues, arrange meeting with Engineer, IEC and Contractor to review working practices and identify further remedial actions</li> <li>6. If exceedance stops, inform the Contractor and cease additional monitoring</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET</li> <li>2. Check monitoring data trends and Contractor's working methods</li> <li>3. Discuss with Contractor and Engineer on possible remedial measures</li> <li>4. Check and confirm Contractor's proposed remedial measures are appropriate</li> <li>5. Determine the efficacy of remedial actions and keep the Engineer informed</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing</li> <li>2. Remind the Contractor of his contractual obligations and review the Contractor's working methods</li> <li>3. Discuss remedial actions with the Contractor and IEC</li> <li>4. Ensure remedial measures are properly implemented</li> <li>5. Inform complainant of actions taken, if necessary.</li> </ol>	<ol style="list-style-type: none"> <li>1. Rectify any unacceptable practice, if possible</li> <li>2. Submit proposals for remedial actions to Engineer and IEC within three working days of notification</li> <li>3. Discuss and amend remedial actions, if required, by the Engineer and IEC</li> <li>4. Implement the remedial action (s) immediately upon instruction from the Engineer. Discuss with Engineer and IEC, to optimise the effectiveness of the agreed remedial actions</li> </ol>
<i>Limit Level</i>				

Event and Action Plan for Construction Phase Air Quality

EVENT	ACTION			
	ET Leader	IEC	Engineer	Contractor
Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source (s) of exceedance and inform IEC, Contractor and Engineer</li> <li>2. Repeat dust measurements to confirm findings</li> <li>3. Increase monitoring frequency to daily</li> <li>4. Assess efficacy of remedial measures and keep the Contractor, IEC, Engineer and EPD informed</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET</li> <li>2. Check monitoring data trends and Contractors working methods</li> <li>3. Check and confirm Contractors proposed remedial actions and working methods are appropriate</li> <li>4. Check and confirm Contractors proposed remedial measures are appropriate</li> <li>5. Determine the efficacy of remedial actions and keep the Engineer informed</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing</li> <li>2. Remind the Contractor of his contractual obligations and review the Contractor's working methods</li> <li>3. Discuss remedial actions with the Contractor and IEC,</li> <li>4. Ensure remedial measures are properly implemented</li> <li>5. Inform complainant of actions taken, if necessary.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance</li> <li>2. Submit proposals for remedial actions to Engineer and IEC within three working days of notification</li> <li>3. Discuss and amend remedial actions, if required, by the Engineer and IEC</li> <li>4. Implement the remedial action (s) immediately upon instruction from the Engineer</li> <li>5. Discuss with Engineer and IEC, to optimise the effectiveness of the agreed remedial actions</li> </ol>
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Identify source (s) of exceedance and inform IEC, Contractor and Engineer</li> <li>2. Repeat measurements to confirm findings</li> <li>3. Increase the monitoring frequency to daily to assess the efficacy of remedial measures and keep the Contractor informed</li> <li>4. Discuss remedial actions with IEC and Contractor</li> <li>5. If exceedance continues, arrange meeting with Engineer, IEC and Contractor to review working practices and identify further remedial actions</li> <li>6. If exceedance stops, inform the Contractor and cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss with Contractor and Engineer on possible remedial measures</li> <li>2. Check and confirm Contractors proposed remedial measures are appropriate</li> <li>3. Determine the efficacy of remedial actions and keep the Engineer informed</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing</li> <li>2. Remind the Contractor of his contractual obligations and review the Contractor's working methods</li> <li>3. Discuss remedial actions with the Contractor and IEC</li> <li>4. Ensure remedial measures are properly implemented</li> <li>5. If exceedance continues, instruct the Contractor to stop the relevant portion of work until the exceedance is abated</li> <li>6. Inform complainant of actions taken, if necessary.</li> </ol>	<ol style="list-style-type: none"> <li>1. Rectify any unacceptable practices, if possible</li> <li>2. Submit proposals for remedial actions to Engineer and IEC within three working days of notification</li> <li>3. Discuss and amend remedial actions, if required, by the Engineer and IEC</li> <li>4. Implement the remedial action (s) immediately upon instruction from the Engineer</li> <li>5. Discuss with Engineer and IEC, to optimise the effectiveness of the agreed remedial actions</li> </ol>

Event and Action Plan for Construction Noise				
EVENT	ACTION			
	ET Leader	IEC	Engineer	Contractor
<i>Limit Level</i>				
Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source (s) of exceedance and inform IEC, Contractor and Engineer</li> <li>2. Repeat dust measurements to confirm findings</li> <li>3. If repeat measurements confirm exceedance, increase monitoring frequency to daily</li> <li>4. Assess efficacy of remedial measures and keep the Contractor, IEC, and Engineer informed</li> <li>5. If exceedance stops, inform Contractor and cease additional noise monitoring</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET</li> <li>2. Check monitoring data trends and Contractor's working methods</li> <li>3. Check and confirm Contractor's proposed remedial actions and working methods are appropriate</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing</li> <li>2. Remind the Contractor of his contractual obligations and review the Contractor's working methods</li> <li>3. Discuss remedial actions with the Contractor and IEC</li> <li>4. Inform complainant of actions taken, if necessary</li> </ol>	<ol style="list-style-type: none"> <li>1. Rectify any unacceptable practice</li> <li>2. Liaise with Engineer and IEC to develop appropriate remedial measures to reduce noise impact</li> <li>3. Amend working methods and remedial proposals if required by the Engineer or IEC</li> <li>4. Implement the agreed remedial actions upon instruction from the Engineer and IEC</li> </ol>
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Identify source (s) of exceedance and inform IEC, Contractor and Engineer</li> <li>2. Repeat measurements to confirm findings</li> <li>3. Increase the monitoring frequency to daily</li> <li>4. Discuss remedial actions with IEC, Engineer and the EPD</li> <li>5. Assess the efficacy of remedial measures and keep the Contractor informed</li> <li>6. If exceedance continues, arrange meeting with Engineer, IEC and Contractor to review working practices and identify further remedial actions</li> <li>7. If exceedance stops, inform the Contractor and cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET</li> <li>2. Check monitoring data trends and Contractor's working methods</li> <li>3. Discuss with Contractor and Engineer on possible remedial measures</li> <li>4. Check and confirm Contractor's proposed remedial measures are appropriate</li> <li>5. Determine the efficacy of remedial actions and keep the Engineer informed</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of exceedance in writing</li> <li>2. Remind the Contractor of his contractual obligations and review the Contractor's working methods</li> <li>3. Discuss remedial actions with the Contractor and IEC</li> <li>4. Ensure remedial measures are properly implemented</li> <li>5. If exceedance continues, instruct the Contractor to stop the relevant portion of work until the exceedance is abated</li> <li>6. Inform complainant of actions taken, if necessary.</li> </ol>	<ol style="list-style-type: none"> <li>1. Rectify any unacceptable practice, if possible</li> <li>2. Submit proposals for remedial actions to Engineer and IEC within three working days of notification</li> <li>3. Discuss and amend remedial actions, if required, by the Engineer and IEC</li> <li>4. Implement the remedial action (s) immediately upon instruction from the Engineer</li> <li>5. Discuss with Engineer and IEC to optimise the effectiveness of the agreed remedial actions</li> <li>6. Stop the relevant portion of work as determined by the Engineer until the exceedance is abated</li> </ol>

## **Annex G**

### **Mitigation Implementation Schedule**

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Dec	C	O	Dec	
		<b>CONSTRUCTION PHASE</b>								
		<b>AIR QUALITY - Construction Phase</b>								
		The following measures are enforceable under the <i>Air Pollution Control (Construction Dust) Regulations</i>								
3.5	A1	<b>Site boundary and entrance</b> <ul style="list-style-type: none"> <li>where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the boundaries of the seven pumping stations sites and the works area where the Engineer's site office and the Contractor's site office erected;</li> </ul>	To prevent access to the site and control potential dust impacts from construction works.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Part III, Clause 13 (c), <i>Air Pollution Control (Construction Dust) Regulations</i>
3.5	A2	<b>Access Road</b> <ul style="list-style-type: none"> <li>the portion of any road leading only to a construction site that is within 30 m of a discernible or designated vehicle entrance or exit should be kept clear of dusty materials;</li> </ul>	To control potential dust impacts from vehicle movements.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Part III, Clause 14, (b), <i>Air Pollution Control (Construction Dust) Regulations</i>
3.5	A3	<b>Stockpiling of Dusty Materials</b> <ul style="list-style-type: none"> <li>any stockpile of dusty materials should be either covered entirely by impervious sheeting and placed in an area sheltered on the top and the 3 sides or sprayed with water so as to maintain the entire surface wet;</li> </ul>	To control potential dust impacts during excavation and stockpiling activities.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Part IV, Clause 18, (a, b & c), <i>Air Pollution Control (Construction Dust) Regulations</i>
3.5	A4	<b>Loading, unloading or transfer of dusty materials</b> <ul style="list-style-type: none"> <li>all dusty materials should be sprayed with water or a dust suppression chemical immediately prior to any loading and unloading so as to maintain the dusty materials wet;</li> </ul>	To control potential dust impacts during material handling and truck movements.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Part IV, Clause 19, <i>Air Pollution Control (Construction Dust) Regulations</i>
3.5	A5	<b>Use of vehicles</b> <ul style="list-style-type: none"> <li>every vehicle should be washed to remove any dusty materials from its body and wheels immediately before leaving a construction site;</li> </ul>	To control potential dust impacts from vehicle movements.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Part IV, Clause 21, (1), <i>Air Pollution Control (Construction</i>

EIA* Ref.	EM&A Ref.	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Des	C	O	Dec	
3.5	A6	<ul style="list-style-type: none"> <li>where a vehicle leaving a construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheating to ensure that the dusty materials do not leak from the vehicle;</li> </ul>	To control potential dust impacts during material transportation.	Site wide and throughout the full duration of the construction contract	The Contractor		✓			<i>Dust) Regulations Part IV, Clause 21, (2), Air Pollution Control (Construction Dust) Regulations</i>
3.5	A7	<p><b>Power-driven drilling, and cutting</b></p> <ul style="list-style-type: none"> <li>water should be continuously sprayed on the surface where any mechanical breaking operation that causes dust emission is carried out, unless the process is accompanied by the operation of an effective dusty extraction and filtering device;</li> </ul>	To control potential dust impacts during mechanical breaking.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			<i>Part IV, Clause 22, Air Pollution Control (Construction Dust) Regulations</i>
3.5	A8	<p><b>Excavation and earth moving</b></p> <ul style="list-style-type: none"> <li>the working area of excavation should be sprayed with water immediately before, during and immediately after the operation so as to maintain the entire surface wet;</li> </ul>	To control potential dust impacts arising from excavation works.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			<i>Part IV, Clause 24, Air Pollution Control (Construction Dust) Regulations</i>
3.5	A9	<p><b>Construction of the superstructure of a building</b></p> <ul style="list-style-type: none"> <li>where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the SPS, or if a canopy is provided at the first floor level, from the first floor level, up to the highest level of the scaffolding; and</li> </ul>	To control potential dust impacts from SPS building construction works.	Full duration of SPS construction contract.	The Contractor		✓			<i>Part I, Clause 6, (a), Air Pollution Control (Construction Dust) Regulations</i>
3.5	A10	<ul style="list-style-type: none"> <li>any skip hoist for material transport should be totally enclosed by the impervious sheating.</li> </ul>	To control potential dust impacts during material transportation.	Full duration of SPS construction contract.	The Contractor		✓			<i>Part I, Clause 6, (b), Air Pollution Control (Construction Dust) Regulations</i>



EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Des	C	O	Dec	
		<b>NOISE - Construction Phase</b>								
4.7.1	B1	<p><b>General Site Clearance – Demolition Works</b></p> <ul style="list-style-type: none"> <li>Use of quiet PME which meet the SWLs taken from British Standard, <i>Noise and Vibration Control on Construction Open Sites, BS 5228: Part 1: 1997</i> (Examples of these PME are shown in Table F2).</li> </ul>	To control potential noise impacts during site clearance and demolition works	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Annex 5 of EIAO-TM
4.7.1	B2	<p><b>Construction of Sewage Pumping Stations P1, P2 &amp; P3</b></p> <ul style="list-style-type: none"> <li>Use of quiet PME which meet the SWLs taken from British Standard, <i>Noise and Vibration Control on Construction Open Sites, BS 5228: Part 1: 1997</i>,</li> <li>Adoption of temporary noise barrier, in the form of a site hoarding (with a superficial density of at least 20kg/m<sup>2</sup>, with no substantial gaps), along the site boundary of the pumping station sites.</li> </ul>	To minimise potential noise impacts arising during the construction of P1, P2 & P3	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Annex 5 of EIAO-TM
4.7.1	B3	<p><b>Sewers and Rising Mains using Open Trench Method</b></p> <ul style="list-style-type: none"> <li>Use of quiet PME which meet the SWLs taken from British Standard, <i>Noise and Vibration Control on Construction Open Sites, BS 5228: Part 1: 1997</i>,</li> </ul>	To minimise potential noise impacts arising during the construction of P1, P2 & P3	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Annex 5 of EIAO-TM
4.7.1	B4	<ul style="list-style-type: none"> <li>Use of handheld breakers for all initial road opening activities, when breaking tarmac/concrete road surface to a depth of 300mm or when granular material is reached.</li> </ul>	To control potential noise impacts during road opening activities.	Where there are NSRs located within 50m of the line of sight. Throughout the full duration of the road opening activities.	The Contractor		✓			
4.7.1	B5	<ul style="list-style-type: none"> <li>Use of movable noise barriers or 3 sided enclosures for all initial road opening activities</li> </ul>	To control potential noise impacts during road opening	Where there are NSRs located within 50m of the	The Contractor		✓			

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Des	C	O	Dec	
4.7.1	B6	enclosures for all initial road opening activities (breaking tarmac/concrete road surface to a depth of 300mm or when granular material is reached), where there are NSRs located within 50m of the line of sight from the works area.  <i>Sewers and Rising Mains using Pipe Jacking Method</i> • Use of quiet PME which meet the SWLs taken from British Standard, <i>Noise and Vibration Control on Construction Open Sites, BS 5228: Part 1: 1997,</i>	activities.  To control potential noise impacts from PME during construction works	line of sight. Throughout the full duration of the road opening activities.  Site wide and throughout the full duration of the construction contract.	The Contractor		✓			<i>Annex 5 of EIAO-TM</i>
4.7.1	B7	<i>Road Pavement and Finishes</i> • Use of quiet PME which meet the SWLs taken from British Standard, <i>Noise and Vibration Control on Construction Open Sites, BS 5228: Part 1: 1997,</i>	To control potential noise impacts from PME during pavement and finish works	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			<i>Annex 5 of EIAO-TM</i>
		<b>WATER QUALITY - Construction Phase</b>  No water quality monitoring is required under this study.								
6.6.2	D1	<b>WASTE - Construction Phase</b>  The Contractor shall obtain the necessary waste disposal permits from the appropriate authorities for the disposal of chemical and C&D waste. • Chemical Waste Producer and Chemical Waste Disposal Licence ( <i>Waste Disposal (Chemical Waste) (General) Regulations</i> ); and • Dumping Licence ( <i>Land (Miscellaneous Provisions) Ordinance (Cap 28)</i> )	To monitor the collection, handling and disposal of chemical waste and C&D waste, and in compliance with relevant Hong Kong Standards and Regulations.	Site wide and throughout the full duration of the construction contract.	The Contractor	✓	✓			<i>Waste Disposal Ordinance (Cap 354), Waste Disposal (Chemical Waste)(General) Regulation (Cap 354), the Land (Miscellaneous Provisions) Ordinance (Cap 28)</i>

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Dps	C	O	Dec	
6.6.2	D2	<b>Chemical Waste</b> Chemical waste that is produced, as defined by Schedule 1 of the <i>Waste Disposal (Chemical Waste) (General) Regulation</i> , should be handled in accordance with the regulations and Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows. All chemical waste producers should be registered with the EPD.	To control the handling, storage and disposal of chemical waste, in order to minimise potential spillages/leakages and human health and environmental impacts.	To be implemented at all worksites throughout the full duration of the construction phase.	The Contractor		✓			<i>Part II, (8) Waste Disposal (Chemical Waste) (General) Regulation</i>
6.6.2	D3	<b>Storage, Packaging and Labelling of Chemical Waste</b> Containers used for storage of chemical wastes should: <ul style="list-style-type: none"> <li>be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed;</li> <li>have a capacity of less than 450 L unless the specifications have been approved by the EPD; and</li> <li>display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Regulations.</li> </ul>	To ensure the proper storage, packaging and labelling of chemical waste in accordance with the Regulations.	To be implemented at all worksites throughout the full duration of the construction phase.	The Contractor		✓			<i>Part IV, (9, 10, 11 &amp; 12) Waste Disposal (Chemical Waste) (General) Regulation</i>
6.5.2	D4	<b>Storage of chemical waste</b> The storage area for chemical wastes should: <ul style="list-style-type: none"> <li>be clearly labelled and used solely for the storage of chemical waste;</li> <li>be enclosed on at least 3 sides;</li> <li>have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest;</li> <li>have adequate ventilation;</li> <li>be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste, if necessary); and</li> <li>be arranged so that incompatible materials are</li> </ul>	To ensure the proper storage of chemical waste in accordance with the Regulations.	To be implemented at all worksites throughout the full duration of the construction phase.	The Contractor		✓			<i>Part IV, (13, 14, 15, 16, 17, &amp; 18) Waste Disposal (Chemical Waste) (General) Regulation</i>

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Des	C	O	Dec	
		adequately separate								
6.6.2	D5	<p><b>Disposal of chemical waste</b></p> <ul style="list-style-type: none"> <li>The Contractor should ensure that the disposal of chemical waste is via a licensed Waste Collector and in accordance with the <i>Waste Disposal (Chemical Waste) (General) Regulations</i>.</li> </ul> <p><b>Management of Waste Disposal</b></p> <p>A trip-ticket system should be established which monitors the disposal of C&amp;DM and solid wastes at public filling facilities and landfills and to control fly-tipping, in accordance with <i>Land (Miscellaneous Provisions) Ordinance (Cap28)</i> and the <i>Works Bureau Technical Circular No. 5/99</i>.</p> <p><b>LAND CONTAMINATION- Construction Phase</b></p>	<p>To control the disposal of chemical waste in accordance with the Regulations.</p> <p>To monitor the disposal of C&amp;DM and solid wastes at public filling facilities and landfills and to control fly-tipping.</p>	<p>To be implemented at all work sites throughout the full duration of the construction phase.</p> <p>To be implemented at all work sites throughout the full duration of the construction phase.</p>	<p>The Contractor</p> <p>The Engineer/ Contractor</p>		✓			<p><i>Part IV, (20 -25) Waste Disposal (Chemical Waste) (General) Regulation</i></p> <p><i>Land (Miscellaneous Provisions) Ordinance (Cap 285) and Works Bureau Technical Circular No. 5/99.</i></p>
7.5.6	E1	<p>A revised CAP should be submitted to the EPD for approval before the commencement of the construction works. Following receipt of the EPD's approval, the CAP shall be implemented and the findings of the investigations will be reported in the Contaminated Assessment Report (CAR), before ground disturbance is allowed at the concerned sites.</p> <p>If land contamination is confirmed, a Remediation Action Plan (RAP) shall be prepared, and both the CAR and the RAP shall be submitted as a combined report to the EPD for approval before disturbing the ground of the concerned sites. If applicable and required in consultation with the</p>	<p>To determine the presence of soil and groundwater contamination and remedy any potential concerns to acceptable levels.</p>	<p>To be implemented before the commencement of the construction works.</p>	<p>To be implemented by DSD or their sub-consultants at the Detailed Design Stage, depending upon when site access can be gained.</p>	✓				<p><i>EIAO TM Annex 19/G.1.1 &amp; 3.1.2</i></p>

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Des	C	O	Dec	
		EPD, the contaminated site(s) shall be remediated in accordance with the approved CAR/RAP.								
8.7.1	F1	<b>ECOLOGY - Construction Phase</b> <i>Mitigation Measures Adopted - Avoidance</i> Construction activities shall be prohibited during the winter season (November to March) along the section of the proposed sewerage alignment, which fall within the Deep Bay Wetland Conservation Area and the Deep Bay Wetland Buffer Area (WCA and WBA) and close to the locations of ecologically sensitive species (including Intermediate Egret, Black-faced Spoonbill, Buzzard, Imperial Eagle and Avocet). (See Figure 8.7a attached). Regular site inspections (at least twice a month) should be conducted by the Environmental Team during the winter season (November to March) to ensure proper implementation of this restriction.	To schedule construction works in order to minimise potential impacts to winter visiting birds. To be confirmed by regular site inspections.	At identified location (Figure 8.7a) for the full duration of the construction contract.	The Contractor		✓			
8.7.2	F2	<i>Mitigation Measures Adopted - Minimisation</i> Pipe jacking method should be used instead of dredging where sewers and rising mains cross over existing MDC within the WCA and WBA.	To minimise potential construction noise impacts to ecological sensitive receivers within the WCA/WBA.	For the full duration of the construction contract.	The Contractor		✓			
8.7.2	F4	Regular inspections (at least twice a month) should be conducted by the ET during the winter season (November to March) for the remaining sections of the proposed sewerage alignment (including parts of S4, S5 and S6) within the WCA and WBA, where construction activities cannot be rescheduled.  The site inspections shall check and report the number of workfronts and implementation of	To schedule noisy construction activities to minimise potential impacts to winter visiting birds.	Work fronts other than identified sections within WBA & WCA (see Figure 8.7a attached) throughout the full duration of the construction contract.	The Contractor		✓			

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Des	C	O	Dec	
8.7.3	F5	<p>mitigation measures (i.e. erection of movable noise barriers with a suitable footing along the sites) in the monthly EM&amp;A reports.</p> <p><b>Mitigation Measures Adopted</b> Quietered construction plant and equipment (as shown in Table F2) should be used for the construction of pumping stations (P3 and P2) and sewerage alignment (S4, S5 and S6) located within the WCA and WBA.</p>	Quiet construction plant shall minimise potential noise impacts to the wildlife, particularly rare birds including Black-faced Spoonbill, Buzzard, Hobby, Imperial Eagle, Intermediate Egret, Avocet and Black-cared Kite	At described locations and throughout the full duration of the construction contract.	The Contractor		✓			
8.7.4	F6	Erection of fences along the boundary of pumping station construction sites (P1 to P3) before the commencement of construction works to prevent tipping, vehicle movements, and encroachment of personnel into adjacent areas, and P2 to avoid disturbance to the remaining pond areas (0.7 ha);	To erect fences to prevent encroachment of construction activities onto adjacent areas.	At P1 to P3 for full duration of the construction contract.	The Contractor		✓			
8.7.4	F7	No filling and dumping to the remaining abandoned fishpond at P2.	To avoid disturbance to abandoned fishponds from construction activities and illegal dumping.	At P2 for full duration of the construction contract	The Contractor		✓			
8.7.4	F8	Installation and operation of silt removal facilities at construction sites of P1 to P3. The silt removal facilities should be designed in accordance with Appendix A1 of ProPECC Note PN1/94 Construction Site Drainage. The minimal total combined volume of the silt removal facilities at Nam Sang Wai SPS (P3) should be 15m <sup>3</sup> .	To install silt removal facilities in potentially impact streams and ponds to prevent sedimentation.	At P1 to P3 for full duration of the construction contract.	The Contractor		✓			
8.7.4	F9	No open fires within the site boundary during	To prohibit open fires, thereby	Site wide and throughout	The Contractor		✓			Air Pollution Control

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Des	C	O	Dec	
8.7.4	F7	construction and provide temporary fire fighting equipment in the work areas. No filling and dumping to the remaining abandoned fishpond at P2.	minimising potential damage to trees and shrubs. To avoid disturbance to abandoned fishponds from construction activities and illegal dumping.	the full duration of the construction contract. At P2 for full duration of the construction contract	The Contractor		✓			(Open Burning) Regulation
8.7.4	F8	Installation and operation of silt removal facilities at construction sites of P1 to P3. The silt removal facilities should be designed in accordance with Appendix A1 of ProPECC Note PN1/34 Construction Site Drainage.	To install silt removal facilities in potentially impact streams and ponds to prevent sedimentation.	At P1 to P3 for full duration of the construction contract.	The Contractor		✓			
8.7.4	F9	No open fires within the site boundary during construction and provide temporary fire fighting equipment in the work areas.	To prohibit open fires, thereby minimising potential damage to trees and shrubs.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Air Pollution Control (Open Burning) Regulation
		<b>FISHERIES - Construction Phase</b>  No specific mitigation measures are required for inclusion in the EP.								
		<b>CULTURAL HERITAGE – Not Applicable for Package 1A-1T (DC/2005/02)</b>								
		<b>LANDSCAPE AND VISUAL - Construction Phase</b>								
	H1	The site inspections shall check and report the implementation of mitigation measures (i.e. top-soil are reused and new compensatory planting works are carried out immediately after the construction of the civil structure) in the monthly EM&A reports.  The first monthly EM&A Report should also report the appearance of the temporary hoarding barriers.	To minimise potential landscape and visual impacts.	To be implemented during the construction phases of the project.	The Contractor		✓			
	H2	Prior to application for an Environmental Permit, a set of landscape plans and building elevations of the proposed pumping stations should be	To minimise potential landscape and visual impacts.	To be implemented during the design and construction phases of the	DSD and The Contractor	✓	✓			

EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Des	C	O	Dec	
		submitted for approval by the EPD.  The landscape plans and pumping station elevations should demonstrate that the following elements are considered: <ul style="list-style-type: none"> <li>existing landscape elements (such as mature trees), transplantation of valuable trees, new compensatory planting</li> </ul>		project						
		<ul style="list-style-type: none"> <li>incorporate information on materials, details and textures so as to be as visually recessive as possible and in a style that fits with the surrounding village buildings.</li> <li>colour should be of low chromatic intensity to reduce the potential contrast between the structures and their background. The external finishing of the Pumping Stations shall be designed in conjunction with the landscape scheme.</li> <li>a minimum screen planting of 3m width and use of trees with a dense canopy of up to 5 m in height subject to constraints such as engineering and land availability.</li> <li>felling of mature trees are kept to a minimum.</li> </ul>								
3.7	11	<b>EM&amp;A REQUIREMENTS - Construction Phase</b>  <b>Air Quality</b> Subject to the Environmental Protection Departments (EPDs) agreement, construction phase dust monitoring shall be undertaken at the following locations in accordance with the recommendations of the EIA. <ul style="list-style-type: none"> <li>Worksite boundary facing Scattered house in Nam Sang Wai (AM1);</li> <li>Worksite boundary facing Fung Kai Heung (AM5);</li> <li>Worksite boundary facing Scattered House near Route 3 (AM6);</li> </ul>	Installations of the dust monitoring stations to ensure the action and limit levels are not exceeded.	At specified dust monitoring locations for the duration of the construction works.	To be undertaken by the Environmental Team (ET) and reviewed and audited by the Engineer /DSD		✓			Air Pollution Control (Construction Dust) Regulations



EIA* Ref.	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Des	C	O	Dec	
4.9.1	12	<ul style="list-style-type: none"> <li>at any additional locations, where considered necessary, in agreement with EPD.</li> </ul> <p>Construction Noise</p> <p>Subject to the Environmental Protection Departments (EPDs) agreement, construction phase noise monitoring shall be undertaken at the following locations in accordance with the recommendations of the EIA.</p> <ul style="list-style-type: none"> <li>(NM3) Scattered House in Nam San Wai (D12);</li> <li>(NM4) Scattered House in Nam San Wai (D11);</li> <li>(NM5) Scattered House near Route 3 (D17);</li> <li>(NM7) Fung Kat Heung (D19);</li> <li>and at any additional locations, where considered necessary, in agreement with EPD</li> </ul>	Installations of the noise monitoring stations to ensure the action and limit levels are not exceeded.	At specified noise monitoring locations throughout the duration of the construction works.	To be undertaken by the Environmental Team (ET) and reviewed and audited by the Engineer		✓			Noise Control Ordinance

Des = Design, C = Construction, O = Operation, Dec = Decommissioning

## **Annex H**

### **Equipment Calibration Certificates**

## Equipment Calibration List for Construction of Sewers, Rising Mains & Sewage Pumping Station at Kam Tin, Nam Sang Wai and Au Tau in Yuen Long Project

Note: Calibration certificates will only be provided if monitoring equipment is re-calibrated or new.

Item	Aspect	Description of Equipment	Serial No.	Date of Calibration	Date of Next Calibration
1	Air	Greasby Anderson GMWS2310 High Volume Sampler	AM1	22 May 06	21 Aug 06
2		Greasby Anderson GMWS2310 High Volume Sampler	AM7	22 May 06	21 Aug 06
3	Noise	Bruel & Kjaer 4231 Acoustical Calibrator	2292167	13 Apr 06	13 Apr 07
4		Bruel & Kjaer 2238 Integrating Sound Level Meter	2285762	8 Jul 05	8 Jul 06

\* Calibration done in this reporting month, see calibration certificate attached.

## **Annex I**

### **Meteorological Data**



## Meteorological Data Extracted From The HK Observatory at Lau Fau Shan Weather Station

Date		Weather	Total Rainfall	Mean Air Temp.	Wind Speed	Mean Relative	Wind Direction
			(mm)	(°C)	(km/h)	(%)	
1-Jun-06	Thu	moderate/showers/ cloudy/thunderstorms	33.2	25.8	20	95	S/SW
2-Jun-06	Fri	cloudy/ moderate/ rain/ thunderstorms	80.2	25.8	9	100	S/SW
3-Jun-06	Sat	cloudy/thunderstorms/ showers/ moderate	0.6	26.6	18	95	S/SW
4-Jun-06	Sun	sunny/ showers	1.5	28.5	29	80	S/SW
5-Jun-06	Mon	cloudy/ showers/ sunny/ moderate	Trace	28.3	29	80	S/SW
6-Jun-06	Tue	cloudy/ showers/ sunny	0.8	28.7	30	85	S/SW
7-Jun-06	Wed	sunny/ showers	0.4	26.7	25	85	S/SW
8-Jun-06	Thu	cloudy/ showers/ thunderstorms	12.4	27.8	30	85	SW
9-Jun-06	Fri	rain/ thunderstorms/ moderate	136.7	25.3	5	100	SW
10-Jun-06	Sat	cloudy/ misty/ rain/ moderate	26.4	23.1	15	95	W/NW
11-Jun-06	Sun	cloudy/ showers/ thunderstorms	9.5	24.2	15	90	E/SE
12-Jun-06	Mon	cloudy/ moderate/ rain/ thunderstorms	9.4	23.9	12	95	E
13-Jun-06	Tue	cloudy/ showers/ sunny/ moderate	65.2	27.2	12	95	S
14-Jun-06	Wed	cloudy/ showers/ sunny/ moderate	0.4	28.3	19	85	S/SW
15-Jun-06	Thu	cloudy/thunderstorms/ moderate/ showers	0.2	28.1	15	90	S/SW
16-Jun-06	Fri	hot/ sunny/ showers/ moderate	0.1	29.2	10	85	SW/W
17-Jun-06	Sat	-	Trace	29	-	-	-
18-Jun-06	Sun	-	Trace	28.6	10	90	E/SE
19-Jun-06	Mon	cloudy/ showers/ thunderstorms	0.6	25.2	10	95	NE/E
20-Jun-06	Tue	showers/ moderate/ sunny/ thunderstorms	Trace	26.3	9	95	E/SE
21-Jun-06	Wed	thunderstorms/cloudy/ moderate/ showers	10	27.6	9	95	SE/S
22-Jun-06	Thu	sunny/thunderstorms/moderate/showers	10.4	27.4	9	90	SE
23-Jun-06	Fri	fine/ moderate/ hot/ showers	1	28.5	6	75	SE/S
24-Jun-06	Sat	fine/ hot/ showers/ moderate	-	29.6	9	90	SE/S
25-Jun-06	Sun	fine/ hot/ showers	-	29.6	15	70	S
26-Jun-06	Mon	fine/ hot/ showers	-	29.7	12	75	SE/S
27-Jun-06	Tue	sunny/ showers/ thunderstorms	0.1	29.9	18	85	E/SE
28-Jun-06	Wed	cloudy/ showers/ thunderstorms	51	27.5	15	95	E
29-Jun-06	Thu	cloudy/thunderstorms/moderate/showers	16.6	27.4	30	85	SE
30-Jun-06	Fri	cloudy/ showers/ sunny/ moderate	2.5	29.6	14	85	SE



**Annex J**

**Graphical Plots of Air Quality  
and  
Noise Monitoring Results**

Air Quality Monitoring Results



**Construction Noise Monitoring Results**





## **Annex K**

### **Proforma of Site Inspection and IEC Audit in June 2006**

<b>Project:</b>	DC/2005/02 Construction of Sewers, Rising Mains & Sewage Pumping Station at Kam Tin, Nam Sang Wai and Au Tau in Yuen Long		<b>Contractor:</b>	Leader Civil Engineering Corp. Ltd
<b>Inspected by:</b>	<b>ET Auditor:</b>	Ben Tam	<b>Engineer:</b>	Babtie Asia Ltd
	<b>Contractor Rep:</b>	Patrick Wong	<b>IEC:</b>	Mott Connell Ltd
	<b>IEC's Rep:</b>	Ni	<b>Env. Team:</b>	Action-United Env. Services & Consulting
	<b>RE's Rep:</b>	Mr. S L Hu	<b>Inspection Date &amp; Time:</b>	8 June 2008 at 10:30am
			<b>Inspection Ref:</b>	EM&A (06June08)

### General Meteorological Information

**Weather:**  Sunny  Fine  Cloudy  Overcast  Drizzle  Rain  Hazy  
**Temp:** 26 °C  
**Humidity:**  High (RH > 90%)  Moderate (90% > RH > 50%)  Low (RH < 50%)  
**Wind:**  Calm  Light  Breeze  Strong

### Air Quality

	Yes	No	NA	NC	Follow-up	Remarks
Is hoarding of not less than 2.4m provided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are site vehicles traveling within controlled speed limit?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are site vehicles movement confined to designated haul roads?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are public roads outside site exits kept clean and free from dust?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are haul roads and unpaved surfaces watered regularly to avoid dust generation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there wheel washing facilities provided at site exits?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is water spraying used during the main dust generating activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the excavated or stockpile of dusty materials kept wet?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is exposed area of ground covered or watered frequently?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are load on vehicles covered by clean impervious sheeting?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are vehicles and equipment switched off while not in use?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is smoky emissions from plants/equipment avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is open burning avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Observable dust sources:	<input type="checkbox"/> Wind erosion <input type="checkbox"/> Loading/unloading of materials		<input type="checkbox"/> Vehicle/equipment movements <input checked="" type="checkbox"/> Others: <u>NI</u>			

### Construction Noise

Are the construction works scheduled to minimize noise nuisance?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the works or equipment sited to minimize noise nuisance?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are all plant and equipment well maintained and in good operating condition?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is idle equipment turned off or throttled down?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is powered mechanical equipment covered or shielded by appropriate acoustic materials?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is silenced equipment used where appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are noise enclosures or noise barriers used where necessary?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Does specified equipment has valid noise label?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are Construction Noise Permits (GNPs) available for inspection?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Major Noise Source:	<input type="checkbox"/> Traffic <input type="checkbox"/> Construction activities outside of site		<input checked="" type="checkbox"/> Construction activities inside of site <input type="checkbox"/> Others: _____			

Water Quality & Drainage		Yes	No	NA	NC	Follow-up	Remarks
Is a wastewater discharge license obtained for the Project?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is site effluent discharged in accordance with the discharge license?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is the discharge of silty water avoided?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is drainage adequate?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is drainage system well maintained?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there temporary ditches for runoff discharge into appropriate watercourse?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there sedimentation tanks for settling runoff prior to discharge?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the sedimentation tanks	Constructed of pre-formed individual cells?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	With adequate capacity?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Free from silt and sediment?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there neutralization tanks for concrete batching/mixing discharge?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there oil interceptors in drainage system?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is wheel wash facility provided at every site exit?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are vehicles and plant cleaned of earth, mud & debris before leaving the site?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are wheel washing facilities regularly inspected and maintained?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are toilets provided on site? If so, are they properly maintained?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are manholes covered and sealed?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is oil leakage or spillage avoided?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Waste Management and Potential Land Contamination</b>							
General Refuse:	Are receptacles (rubbish bins) available?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is there regular and proper disposal?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is proper sorting and recycling implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Construction Waste:	Is generation of construction waste minimized?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is waste sorting implemented on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is construction waste reused where practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is construction waste properly disposed of?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Remarks 2
	Are disposal records available for inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Chemical waste/waste oil	Is there designated storage area?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is chemical waste stored properly?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is there proper disposal?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is chemical waste license available for inspection?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Excavated Materials	Do excavated materials appear uncontaminated?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Are appropriate procedures followed if contaminated materials exist?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Are disposal records available for inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Chemical/Fuel	Is chemical/fuel stored in bunded area?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Is bund capacity adequate (>110% of the largest tank)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
	Are storage areas lockable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is foam, oil, grease or other objectionable matters in water or nearby drains of sewer avoided?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

**Remarks:**

Previous Audit Follow-up:

1. Stagnant water near the sheet pile was removed.

Observation:

Nil

---

**Signatures:**

Env. Auditor

Contractor's Representative

IC(E) Auditor

Resident Site Staff



Name: K.F. Tam

Name: \_\_\_\_\_

Name: \_\_\_\_\_

Name: \_\_\_\_\_

<b>Project</b>	DCI2006/02 Construction of Sewers, Rising Mains & Sewage Pumping Station at Kam Tin, Nam Sang Wai and Au Tau in Yuen Long		<b>Contractor:</b>	Leader Civil Engineering Corp. Ltd
<b>Inspected by:</b>	<b>ET Auditor:</b>	Ben Tam	<b>Engineer:</b>	Sebbie Ase Ltd
	<b>Contractor Rep:</b>	Pakik Wong	<b>IEC:</b>	Mott Connell Ltd
	<b>IEC's Rep:</b>	Nil	<b>Env. Team:</b>	Action-United Env. Services & Consulting
	<b>RE's Rep:</b>	Mr. S L Hui	<b>Inspection Date &amp; Time:</b>	14 June 2006 at 02:00pm
			<b>Inspection Ref:</b>	EM&A (14 June 06)

### General Meteorological Information

**Weather:**  Sunny  Fine  Cloudy  Overcast  Drizzle  Rain  Hazy  
**Temp:**  °C  
**Humidity:**  High (RH > 80%)  Moderate (60% > RH > 50%)  Low (RH < 50%)  
**Wind:**  Calm  Light  Breeze  Strong

### Air Quality

	Yes	No	NA	NC	Follow-up	Remarks
Is boarding of not less than 2.4m provided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are site vehicles traveling within controlled speed limit?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are site vehicles movement confined to designated haul roads?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are public roads outside site exits kept clean and free from dust?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are haul roads and unpaved surfaces watered regularly to avoid dust generation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there wheel washing facilities provided at site exits?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is water spraying used during the main dust-generating activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the excavated or stockpile of dusty materials kept wet?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is exposed area of ground covered or watered frequently?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are load on vehicles covered by clean impervious sheeting?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are vehicles and equipment switched off while not in use?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is smoky emissions from plant/equipment avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is open burning avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Observable dust sources	<input type="checkbox"/> Wind erosion <input type="checkbox"/> Loading/unloading of materials		<input type="checkbox"/> Vehicle/equipment movements <input checked="" type="checkbox"/> Others: Nil			

### Construction Noise

Are the construction works scheduled to minimize noise nuisance?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the works or equipment sited to minimize noise nuisance?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are all plant and equipment well maintained and in good operating condition?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is idle equipment turned off or throttled down?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is powered mechanical equipment covered or shielded by appropriate acoustic materials?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is silenced equipment used where appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are noise enclosures or noise barriers used where necessary?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Does specified equipment has valid noise label?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are Construction Noise Permits (CNPs) available for inspection?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Major Noise Source	<input type="checkbox"/> Traffic <input type="checkbox"/> Construction activities outside of site		<input checked="" type="checkbox"/> Construction activities inside of site <input type="checkbox"/> Others:			

	Yes	No	NA	NC	Follow-up	Remarks
<b>Water Quality &amp; Drainage</b>						
Is a wastewater discharge license obtained for the Project?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is site effluent discharged in accordance with the discharge license?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is the discharge of silty water avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is drainage adequate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is drainage system well maintained?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there temporary ditches for runoff discharge into appropriate watercourse?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there sedimentation tanks for settling runoff prior to discharge?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the sedimentation tanks:						
Constructed of pre-formed individual cells?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
With adequate capacity?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Free from silt and sediment?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there neutralization tanks for concrete batching/mixing discharge?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there oil interceptors in drainage system?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is wheel wash facility provided at every site exit?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are vehicles and plant cleaned of earth, mud & debris before leaving the site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are wheel washing facilities regularly inspected and maintained?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are toilets provided on site? If so, are they properly maintained?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are manholes covered and sealed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is oil leakage or spillage avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Waste Management and Potential Land Contamination</b>						
<b>General Refuse:</b>						
Are receptacles (rubbish bins) available?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is there regular and proper disposal?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is proper sorting and recycling implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Construction Waste:</b>						
Is generation of construction waste minimized?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is waste sorting implemented on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is construction waste reused where practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is construction waste properly disposed of?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are disposal records available for inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Chemical waste/waste oil</b>						
Is there designated storage area?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is chemical waste stored properly?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is there proper disposal?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is chemical waste license available for inspection?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Excavated Materials</b>						
Do excavated materials appear uncontaminated?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are appropriate procedures followed if contaminated materials exist?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are disposal records available for inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Chemical/Fuel</b>						
Is chemical/fuel stored in bunded area?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is bund capacity adequate (>110% of the largest tank)?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Remarks 2&3
Are storage areas lockable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is foam, oil, grease or other objectionable matters in water or nearby drains of sewer avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

**Remarks:**

Previous Audit Follow-up:

Nil

Observations:

1. Stagnant water was cumulated near the sheet pile at Portions F and J. The contractor was reminded to clean up the stagnant water.
2. Stagnant water was cumulated inside a drip tray at Portion G. The contractor was reminded to clean up the stagnant water.
3. Oil drum was observed without a drip tray at Portion K. The contractor was reminded to provide drip trays for all free-standing oil drums.

---

**Signatures:**

Env. Auditor

Contractor's Representative

IC(E) Auditor

Resident Site Staff



Name: K.F. Tam

Name: \_\_\_\_\_

Name: \_\_\_\_\_

Name: \_\_\_\_\_

<b>Project</b>	DCI2005/02 Construction of Sewers, Rising Mains & Sewage Pumping Station at Kam Tin, Nam Sang Wai and Au Tau in Yuen Long	<b>Contractor:</b>	Leader Civil Engineering Corp. Ltd
<b>Inspected by:</b>	<b>ET Auditor:</b> Ben Tam	<b>Engineer:</b>	Bobbie Asia Ltd
	<b>Contractor Rep:</b> Patrick Wong	<b>IEC:</b>	Mott Connell Ltd
	<b>IEC's Rep:</b> NI	<b>Env. Team:</b>	Action-United Env. Services & Consulting
	<b>RE's Rep:</b> Mr. S.L. Hui	<b>Inspection Date &amp; Time:</b>	20 June 2006 at 09:30am
		<b>Inspection Ref:</b>	EM&A (20June06)

### General Meteorological Information

**Weather**     Sunny     Fine     Cloudy     Overcast     Drizzle     Rain     Hazy  
**Temp:**         28 °C  
**Humidity:**     High (RH > 90%)     Moderate (80% > RH > 50%)     Low (RH < 50%)  
**Wind:**         Calm     Light     Breeze     Strong

Air Quality	Yes	No	NA	NC	Follow-up	Remarks
Is hearing of not less than 2.4m provided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are site vehicles traveling within controlled speed limit?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are site vehicles movement confined to designated haul roads?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are public roads outside site exits kept clean and free from dust?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are haul roads and unpaved surfaces watered regularly to avoid dust generation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there wheel washing facilities provided at site exits?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is water spraying used during the main dust-generating activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the excavated or stockpile of dusty materials kept wet?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is exposed area of ground covered or watered frequently?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are load on vehicles covered by clean impervious sheeting?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are vehicles and equipment switched off while not in use?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is smoky emissions from plants/equipment avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is open burning avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Observable dust sources	<input type="checkbox"/> Wind erosion <input type="checkbox"/> Loading/unloading of materials		<input type="checkbox"/> Vehicle/equipment movements <input checked="" type="checkbox"/> Others: NI			

### Construction Noise

Are the construction works scheduled to minimize noise nuisance?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the works or equipment sited to minimize noise nuisance?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are all plant and equipment well maintained and in good operating condition?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is idle equipment turned off or throttled down?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is powered mechanical equipment covered or shielded by appropriate acoustic materials?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is silenced equipment used where appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are noise enclosures or noise barriers used where necessary?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Does specified equipment has valid noise label?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are Construction Noise Permits (CNPs) available for inspection?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Major Noise Source	<input type="checkbox"/> Traffic <input type="checkbox"/> Construction activities outside of site		<input checked="" type="checkbox"/> Construction activities inside of site <input type="checkbox"/> Others:			



Water Quality & Drainage	Yes	No	NA	NC	Follow-up	Remarks
Is a wastewater discharge license obtained for the Project?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is site effluent discharged in accordance with the discharge license?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is the discharge of city water avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is drainage adequate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is drainage system well maintained?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there temporary ditches for runoff discharge into appropriate watercourse?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there sedimentation tanks for settling runoff prior to discharge?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the sedimentation tanks:						
Constructed of pre-formed individual cells?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
With adequate capacity?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Free from silt and sediment?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there neutralization tanks for concrete batching/mixing discharge?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there oil interceptors in drainage system?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is wheel wash facility provided at every site exit?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are vehicles and plant cleaned of earth, mud & debris before leaving the site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are wheel washing facilities regularly inspected and maintained?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are toilets provided on site? If so, are they properly maintained?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are manholes covered and sealed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is oil leakage or spillage avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Waste Management and Potential Land Contamination</b>						
General Refuse:						
Are receptacles (rubbish bins) available?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is there regular and proper disposal?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is proper sorting and recycling implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Construction Waste:						
Is generation of construction waste minimized?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is waste sorting implemented on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is construction waste reused where practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is construction waste properly disposed of?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are disposal records available for inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Chemical waste/waste oil:						
Is there designated storage area?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is chemical waste stored properly?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is there proper disposal?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is chemical waste license available for inspection?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Excavated Materials:						
Do excavated materials appear uncontaminated?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are appropriate procedures followed if contaminated material's exist?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are disposal records available for inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Chemical/Fuel:						
Is chemical/fuel stored in bunded area?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is bund capacity adequate (> 110% of the largest tank)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Remarks2&3
Are storage areas lockable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is foam, oil, grease or other objectionable matters in water or nearby drains of sewer avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

**Remarks:**

Previous Audit Follow-up:

1. Stagnant water was cumulated near the sheet pile at Portions F and J. The contractor was reminded to clean up the stagnant water.
  - Stagnant water was removed.
2. Stagnant water was cumulated inside a drip tray at Portion G. The contractor was reminded to clean up the stagnant water.
  - Stagnant water was removed.
3. Oil drum was observed without a drip tray at Portion K. The contractor was reminded to provide drip trays for all free-standing oil drums.
  - Drip tray was provided for all free-standing oil drums.

Observations:

Nil

---

**Signatures:**

Env. Auditor

Contractor's Representative

IC(E) Auditor

Resident Site Staff



\_\_\_\_\_  
Name: K.F. Tam

\_\_\_\_\_  
Name:

\_\_\_\_\_  
Name:

\_\_\_\_\_  
Name:







Agreement No. CE37/2005 (EP)  
 Environmental Monitoring and Audit for  
 Kam Tin Trunk Sewerage Phase 1 and Au Tau trunk sewers

**MONTHLY SITE INSPECTION PHOTO**  
 26 June 2006  
 PART 1 – Environmental Observations

**Close out of previous month's observations (May 2006)**



Last month's observations	This month's observations
None	None

**This month's observations**

This week's observations	This week's observations
<b>NAM SANG WAI ROAD</b>	
	
1853: Protection to drains from construction runoff.	1857: Protection provided to exposed surface to minimise runoff during rain.
<b>NAM SANG WAI PUMP STATION</b>	
	
1861: Wheel washing provided	1862: sorting facilities provided.
<b>PORTION GA1</b>	
	
1869: Contractor advised to review tank design to improve silt removal efficiency	1870: Measures to prevent runoff discharges

Agreement No. CE37/2005 (EP)  
 Environmental Monitoring and Audit for  
 Kam Tin Trunk Sewerage Phase 1 and Au Tau trunk sewers

MONTHLY SITE INSPECTION PHOTO  
 26 June 2006  
 PART 1 – Environmental Observations

SUN YUEN LONG	
	
1877: Measures to reduce dust generation	1878: Contractor reminded to provide adequate measures to prevent construction runoff into public drains

Agreement No. CE37/2005 (EP)  
Environmental Monitoring and Audit for  
Kam Tin Trunk Sewerage Phase 1 and Au Tau trunk sewers

**MONTHLY SITE INSPECTION CHECKLIST**

Inspection Date	28/6/2005	Time	9:30am	Inspected By:	Leader: Benny Lam ET: Cliff Tam DSO: <i>SL Heu</i> JEC: SM Fou
Site Location					

**Weather**

Condition	<input checked="" type="checkbox"/> Sunny	<input type="checkbox"/> Fine	<input type="checkbox"/> Overcast	<input type="checkbox"/> Drizzle	<input type="checkbox"/> Fog	<input type="checkbox"/> Storm	<input type="checkbox"/> Hazy
Temperature	20.2 °C		Humidity	<input type="checkbox"/> High	<input type="checkbox"/> Moderate	<input checked="" type="checkbox"/> Low	
Wind	<input checked="" type="checkbox"/> Calm	<input type="checkbox"/> Light	<input type="checkbox"/> Breeze	<input type="checkbox"/> Strong	Direction		

EIA ref:		Close-out on last comments Y/N	N/A or not obs	Yes	No	Photo/Remarks
<b>Construction Phase</b>						
<b>Air Quality - Construction Phase</b>						
3.5	• Are hoardings of not less than 2.4m high provided along the site boundary?	<input type="checkbox"/>		<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.6	• Is the portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit kept clear of dusty materials?	<input type="checkbox"/>		<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.5	• Are stockpiled dusty materials covered by impervious sheeting and placed in an area sheltered on top and 3 sides or sprayed with water?	<input type="checkbox"/>		<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.5	• Are dusty material loads on vehicles sprayed with water prior to loading and unloading?	<input type="checkbox"/>		<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.5	• Are all vehicles washed to remove dusty materials from its body and wheels before leaving site?	<input type="checkbox"/>		<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.6	• Are vehicles which are carrying dusty materials covered entirely by impervious sheeting when leaving site?	<input type="checkbox"/>		<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.6	• Are surfaces where any mechanical braking operation takes place sprayed?	<input type="checkbox"/>		<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.5	• Are working area of any excavation sprayed with water, immediately before, during and immediately after the operation?	<input type="checkbox"/>		<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.6	• Where a scaffolding is erected around the perimeter of a building under construction, are effective dust screens, sheeting or netting provided to enclose the scaffolding from the ground floor level of the SPS, or a canopy from the first floor level up to the highest level of the scaffolding?	<input type="checkbox"/>		<input checked="" type="checkbox"/>	<input type="checkbox"/>	
3.6	• Are skip hoists for material transport totally enclosed?	<input type="checkbox"/>		<input checked="" type="checkbox"/>	<input type="checkbox"/>	

3.7	<ul style="list-style-type: none"> <li>Have dust monitors been provided at the following locations: <ul style="list-style-type: none"> <li>Boundary facing scattered house in NSW (AM1)</li> <li>Boundary facing Fung Kat Heung (AM5)</li> <li>Boundary facing scattered house near route 3 (AM6)</li> </ul> </li> </ul>						
<b>Construction Noise</b>							
<b>Demolition works</b>							
4.7.1	Are quiet PME which meet the SWLs from BS 5228:Part 1: 1997 used?						
<b>Sewage Pumping Stations P1, P2 &amp; P3</b>							
4.7.1	Are quiet PME which meet the SWLs from BS 5228:Part 1: 1997 used?						
4.7.1	Are temporary noise barrier, in the form of a site hoarding (with superficial density of at least 20kg/m <sup>2</sup> , with no substantial gaps), along the site boundaries of the pumping station sites adopted?						
<b>Sewers and Rising Mains using Open Trench</b>							
4.7.1	Are quiet PME which meet the SWLs from BS 5228:Part 1: 1997 used?						
4.7.1	Are handheld breakers used for all initial road opening activities, when breaking tarmac/concrete road surface to a depth of 300mm or when granular material is reached?						
4.7.1	Are movable noise barriers or 3 sided enclosures installed for all initial road opening activities (breaking tarmac/concrete road surface to a depth of 300mm or when granular material is reached) where there NSRs within 50m of the line of sight?						
<b>Sewers and Rising Mains using Pipe Jacking</b>							
4.7.1	Are quiet PME which meet the SWLs from BS 5228:Part 1: 1997 used?						
<b>Road Pavement and Finishes</b>							
4.7.1	Are quiet PME which meet the SWLs from BS 5228:Part 1: 1997 used?						
4.9.1	<ul style="list-style-type: none"> <li>Have noise monitors been provided at the following locations: <ul style="list-style-type: none"> <li>(NM3) Scattered house in NSW</li> <li>(NM4) Scattered house in NSW</li> <li>(NM6) Scattered house near Route 3</li> <li>(NM7) Fung Kat Heung</li> </ul> </li> </ul>						
<b>Construction Runoff and Site Drainage</b>							
	Are perimeter cut-off drains to direct off-site water around the site constructed with internal drainage works and erosion and sedimentation control facilities implemented. Are channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers provided on site to direct stormwater to silt removal facilities?						
	Are dikes or embankments for flood protection implemented around the boundaries of earthwork areas. Are sediment/silt traps incorporated in the permanent drainage channels to enhance deposition rates?						
	Are silt removal facilities provided with retention time for silt/sand traps of 5 minutes under maximum flow conditions?					Check for water permeable	
	Are construction works programmed to minimize surface excavation works during the rainy seasons (April to September)?						
	Are slopes minimised and erosion potential reduced?						
	Is deposited silt and grit removed regularly and disposed of by spreading evenly over stable, vegetated areas?						

	• Are measures taken to minimise the ingress of site drainage into excavations? Is water pumped out from trenches or foundation excavations discharged into storm drains via silt removal facilities?				
	• Are open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m <sup>3</sup> covered with tarpaulin or similar fabric during rainstorms?				
	• Are manholes (including newly constructed ones) adequately covered and temporarily sealed?				
	• Are precautions taken before rainstorms?				
	• Are all vehicles and plant cleaned before leaving site?				
	• Is solid waste, debris and rubbish on site appropriately collected, handled and disposed of properly to avoid water quality impacts?				
	• Are all fuel tanks and storage areas provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby?				

**Sewage Effluent - Construction Phase**

	1) Are portable chemical toilets and sewage holding tanks provided? Is handling the construction sewage generated for collection and disposal of this waste? Is a licensed contractor employed?				
--	---	--	--	--	--

**Waste Management - Construction Phase**





6.6.2	• Are the necessary waste disposal permits from the appropriate authorities in place for chemical and C&D wastes, in accordance with the Waste Disposal (Chemical Waste) (General) Regulations and the Land (Miscellaneous Provisions) Ordinance (Cap 28)?				
6.6.2	• Is chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, being handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes?				
6.6.2	• Are containers used for the storage of chemical wastes suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation?				
6.6.2	• Is the storage area for chemical wastes clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impervious floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated?				
6.6.2	• Is disposal of chemical waste via a licensed waste collector, to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers a chemical waste collection service and can supply the necessary storage containers; or to a reuser of the waste, under approval from the EPD?				
6.6.2	• Are trip tickets for disposal available to monitor disposal of C&DM and solid wastes at public filling and landfills, and to control fly tipping?				

<b>Land Contamination - Construction Phase</b>					
7.5.5	• Is a revised CAP submitted to the EPD before commencement of construction works? Is the CAP implemented and findings of the investigations reported in the CAR, before ground disturbance is allowed?		✓		
7.5.6	• If land contamination is confirmed, has a RAP been prepared and submitted to EPD?		✓		
7.5.6	• Are contaminated sites remediated in accordance with the approved CAR/RAP?		✓		
<b>Ecology - Construction Phase</b>					
8.7.1	• Are construction activities prohibited during November to March for the sections of works within the WCA and WBA, and close to locations of ecologically sensitive species.		✓		
8.7.1	• During November to March periods, are regular site inspections (at least twice a month) undertaken by ET to ensure proper implementation of this restriction?		✓		
8.7.2	• Is pipe jacking method used for sewers and rising mains crossing over M10 within the WCA and WBA?		✓		
8.7.2	• During November to March, are regular site inspections (at least twice a month) undertaken by ET for the remaining sewerage sections (including parts of S4, S5 and S6) within the WCA and WBA where construction activities cannot be rescheduled?		✓		
8.7.2	• The site inspections shall check and report the number of workfronts and implementation of mitigation measures in the monthly EM&A Report.		✓		
8.7.3	• Are quietened construction plant and equipment used for P2 (P2 and P3) and sewers (S4, S5, S6) within the WCA and WBA?		✓		
8.7.4	• For P1-P3, have fences along the boundary of the pumping stations construction sites been erected?		✓		
8.7.4	• There shall be no filling and dumping to the remaining abandoned fishpond at P2.		✓		
8.7.4	• Are silt removal facilities, designed to the ProPECC Note PN1/94, installed and operated at the P1 to P3 sites? The minimal total combined volume of the silt removal facilities at P3 (NSW SPS) should be 15m <sup>3</sup> .		✓		
8.7.4	• There shall be no open fires within the site boundary.		✓		
8.7.4	• Have temporary fire fighting equipment provided in the works areas.		✓		
<b>Landscape and Visual - Construction Phase</b>					
	• Have the implementation of mitigation measures (i.e., top soil raised, new compensatory planting) been reported in the monthly EM&A?		✓		
	• The first monthly EM&A Report should report on the appearance of the temporary hoarding barriers.		✓		
	• Are screen planting (2m wide) and trees with dense canopy (up to 5m) provided?		✓		
	• Is felling of mature trees kept to a minimum?		✓		



OTHER OBSERVATIONS

- 1 Contractor advised to review and track design/performance to improve cost efficiency (GFI 1)

DSD Representative	Contractor Representative	ETL	ISC
 ( S. C. Hill )	 ( Penny Lane )	 ( CLIFF LANE )	 ( Simpson )