

DSD Contract DC/2005/02 Construction of Sewers, Rising Mains
& Sewage Pumping Station at Kam Tin, Nam Sang Wai and Au Tau in Yuen Long
Monthly EM&A Report (October 2006)

AUES

DRAINAGE SERVICES DEPARTMENT (DSD)
CONTRACT NO. DC/2005/02


CONSTRUCTION OF SEWERS, RISING MAINS
& SEWAGE PUMPING STATION AT KAM TIN, NAM SANG
WAI AND AU TAU IN YUEN LONG

7th Monthly Construction Phase EM&A Report for
October 2006

PREPARED FOR

Leader Civil Engineering Corporation Ltd

Quality Index

Date	Reference No.	Prepared by	Reviewed by	Certified by	Approved by	Verified by
27 October 2006	TCS/00310/06/600/R0111	Ben Tam (Project Supervisor)	Ken Wong (Deputy Project ETL)	David Yeung (Project ETL)	TW Tam (General Manager)	Dr Anne F Kerr (Project IEC)
						

This report has been prepared by Action-United Environmental Services & Consulting with all reasonable skill, care and diligence within the terms of the Agreement with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client. We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above. This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies upon the report at their own risk.

TABLE OF CONTENTS

1.0 BASIC PROJECT INFORMATION.....	1
Project Organization	1
Construction Program of the Reporting Period	1
Management Structure	1
Works Undertaken in the Reporting Period	1
2.0 ENVIRONMENTAL STATUS	2
Work Undertaken in the Reporting Period with Illustrations	2
Project Drawings.....	3
3.0 SUMMARY OF EM&A REQUIREMENTS.....	4
Monitoring Parameters.....	4
Environmental Quality Performance Limits	4
Event and Action Plans	4
Environmental Mitigation Measures.....	4
Environmental Requirements in Contract Documents	4
4.0 IMPLEMENTATION STATUS	5
5.0 MONITORING RESULTS.....	6
6.0 REPORT ON NON-COMPLIANCE (NC), COMPLAINTS, NOTIFICATIONS OF SUMMONS (NOS) AND SUCCESSFUL PROSECUTIONS	10
7.0 OTHERS.....	10

List of Tables

Table 2-1	Work Undertaken in the Reporting Period with Illustrations of Mitigation Measures
Table 3-1	Summary of EM&A Requirements
Table 3-2	Action and Limit Levels for Air Quality
Table 3-3	Action and Limit Levels for Construction Noise
Table 4-1	Status of Environmental Permits and Licenses
Table 5-1	Monitoring Equipment Used in EM&A Program
Table 5-2	Locations of Air Quality and Noise Monitoring Stations
Table 5-3	Summary of Air Quality Monitoring Results
Table 5-4	Summary of Noise Monitoring Results at NM3
Table 5-5	Summary of Noise Monitoring Results at NM4
Table 7-1	Summary of Quantities for Waste Disposal
Table 7-2	Summary of Quantities for Recycling Materials

List of Annexes

Annex A	Project Site Layout
Annex B	Project Organization and Management Structure
Annex C	Construction Program
Annex D	Photographical Records – Noise Barrier On-Site
Annex E	Locations of Monitoring Stations
Annex F	Event and Action Plan
Annex G	Mitigation Implementation Schedule
Annex H	Equipment Calibration Certificates
Annex I	Meteorological Data in the Reporting Month
Annex J	Graphical Plots of Air Quality and Noise Monitoring Results
Annex K	Proforma of Site Inspection and IEC Audit in the Reporting Period

Executive Summary

- ES.01 Leader Civil Engineering Corporation Ltd (the Contractor) has been awarded the DSD Contract DC/2005/02 Construction of Sewers, Rising Mains and Sewage Pumping Station at Kam Tin, Nam Sang Wai and Au Tau in Yuen Long (the Project). The Project requires an Environmental Monitoring and Audit (EM&A) program to be implemented by an Environmental Team (ET) throughout the contract period in compliance with the requirements as stated in the project Environmental Permit (EP-220/2005) and the project's Updated EM&A (Designated Elements) Manual.
- ES.02 This is the 7th Monthly Construction Phase EM&A Report (October 2006, Report No. 7) reporting the environmental impact monitoring and audit (EM&A) conducted from 1 to 25 October 2006. The EM&A in October 2006 covered air quality, noise and waste management.

Breach of Action and Limit (AL) Levels

- ES.03 There was no breach of Action or Limit level for air and noise monitoring in this reporting period.

Complaint Log

- ES.04 No environmental complaint was received in this reporting period.

Notification of Any Summons and Successful Prosecution

- ES.05 There was no environmental summon or prosecution in this reporting period.

Reporting Changes

- ES.06 There are no changes to be reported in this reporting period.

Future Key Issues

- ES.07 Construction activities to be undertaken in November 2006 include site hoarding erection, site clearance and formation work at Kam Tin pumping station, site investigation works at the Nam Sang Wai pumping station, pipe jacking for drainage work at S4, trench excavation and sorting erection for drainage work at S5, S6 and S7. Potential environmental impacts arising from the works include air quality, noise and water quality (particularly site runoff). Environmental mitigation measures will be properly implemented and maintained as per the Mitigation Implementation Schedule to ensure site environmental performance is acceptable.

1.0 BASIC PROJECT INFORMATION

1.01 Leader Civil Engineering Corporation Ltd (the Contractor) has been awarded the DSD Contract DC/2005/02 Construction of Sewers, Rising Mains and Sewage Pumping Station at Kam Tin, Nam Sang Wai and Au Tau in Yuen Long (the Project). The Project is part of the Yuen Long and Kam Tin Sewerage and Sewage Disposal (YLKTSSD) Scheme. A site layout map showing the site boundary and the work areas is shown in **Annex A**.

1.02 This 7th Monthly Construction Phase EM&A Report (October 2006, Report No. 7) summarizes the impact monitoring results and audit findings in the reporting period from 1 to 25 October 2006.

Project Organization

1.03 The organization chart and lines of communication with respect to the on-site environmental management and monitoring program are shown in **Annex B**.

Construction Program of the Reporting Period

1.04 A construction program showing the construction work undertaken in this reporting period was shown in **Annex C**. Environmental mitigation measures implemented are shown in **Table 2-1**.

Management Structure

1.05 The management structure of the Project is shown in **Annex B**.

Works Undertaken in the Reporting Period

1.06 The construction works undertaken during the reporting period under the Environmental Permit (EP-220/2005) were shown as follows:

Nam Sang Wai Pumping Station (P3)

- Excavation and shoring installation

Nam Sang Wai Road (S4)

- Grouting for ground treatment

Pok Wai South Road (S5)

- Pipe Jacking
- Grouting for ground treatment

2.0 ENVIRONMENTAL STATUS

Work Undertaken in the Reporting Period with Illustrations

2.01 A summary of the work undertaken in this reporting period with illustrations and environmental mitigation measures implemented is shown in **Table 2-1**.

Table 2-1 Work Undertaken in the Reporting Period with Illustrations of Mitigation Measures

Location	Description of Construction Activities	Environmental Mitigation Measures	EM&A Ref.
P3 (Nam Sang Wai Pumping Station)	<ul style="list-style-type: none"> Excavation and shoring installation 	<ul style="list-style-type: none"> Erect 2.4m high noise barrier hoarding around the works area Remove dust and spray water at the construction access Cover the stockpiles of dusty material properly Spray water to all dusty materials immediately before loading and unloading Wash the wheels of vehicles before leaving the site Install and use power-operated cover at the dump trucks Spray water at the pavement breaking locations Spray the working area of excavation frequently Maximize the use of quiet PME on site Apply and obtain appropriate waste disposal licenses Handle, store and dispose of chemical wastes as per relevant regulations Implement trip-ticket system for waste disposal Restrict open fires and provide fire fighting equipment in the works area Perform weekly inspection with ET and monthly audit with IEC Conduct noise and dust monitoring as per EM&A manual during construction Recycle wheel washing water and provide sedimentation tanks for treating site discharge. 	<p>A1 & F6 A2 A3 A4 A5 A6 A7 A8 B1, B2 & F5 D1 D2, D3 & D4 D5 F9 H1 I1 & I2 -</p>
S5 (Pok Wai South Road)	<ul style="list-style-type: none"> Pipe Jacking Grouting for ground treatment 	<ul style="list-style-type: none"> Remove dust and spray water at the construction access Cover or provide shelters to the stockpiles / operation of dusty material properly Spray water to all dusty materials immediately before loading and unloading Wash the wheels of vehicles before leaving the site Install and use power-operated cover at the dump trucks Spray the working area of excavation frequently Maximize the use of quiet PME on site Apply and obtain appropriate waste disposal licenses Handle, store and dispose of chemical wastes as per relevant regulations Implement trip-ticket system for waste disposal Restrict open fires and provide fire fighting equipment in the works area Perform weekly inspection with ET and monthly audit with IEC Conduct noise and dust monitoring as per EM&A manual during construction Recycle wheel washing water and provide sedimentation tanks for treating site discharge. 	<p>A2 A3 A4 A5 A6 A8 B1, B2 & F5 D1 D2, D3 & D4 D5 F9 H1 I1 & I2 -</p>
S4 (Nam Sang Wai Road)	<ul style="list-style-type: none"> Grouting for ground treatment 	<ul style="list-style-type: none"> Remove dust and spray water at the construction access Cover or provide shelters to the stockpiles / operation of dusty material properly Spray water to all dusty materials immediately before loading and unloading Wash the wheels of vehicles before leaving the site Spray the working area of excavation frequently Maximize the use of quiet PME on site Apply and obtain appropriate waste disposal licenses Handle, store and dispose of chemical wastes as per relevant regulations Restrict open fires and provide fire fighting equipment in the works area Perform weekly inspection with ET and monthly audit with IEC Conduct noise and dust monitoring as per EM&A manual during construction Provide sedimentation tanks for treating site discharge. 	<p>A2 A3 A4 A5 A8 B1, B2 & F5 D1 D2, D3 & D4 F9 H1 I1 & I2 -</p>

- 2.02 Photographic records showing the implemented 2.4m high noise barrier at the pumping station (S3) are shown in **Annex D**.

Project Drawings

- 2.03 Drawings showing the work areas under EP-220/2005 and the locations of the designated monitoring stations are presented in **Annex E**.
- 2.04 There are four designated air quality and four noise monitoring stations under the project EP. In this reporting month, the monitoring was carried out at two designated air (AM1 & AM7) and two noise (NM3 & NM4) monitoring stations.

Station ID	Nature of Premise	Site Work Description	Station Coordinates
AM1	Site Boundary in NSW	Sheet piling and trench excavation.	835829 N 822910 E
AM7	Site Boundary in NSW		836171 N 822586 E
NM3	Village House in NSW		835808 N 822817 E
NM4	Village House in NSW		835282 N 822811 E

- 2.05 Since due to the land resumption, the two remaining air (AM5 & AM6) and noise (NM6 & NM7) stations baseline monitoring were commenced in this reporting period. Baseline Monitoring of NM6 (construction Noise) and AM6 (air quality) were completed on 10 & 16 October 2006 respectively. The baseline monitoring of NM7 (construction noise) and AM5 (air quality) will be completed on 25 October 2006 and 01 November 2006. The supplementary baseline monitoring report for these stations will prepare once all the monitoring results are available.

3.0 SUMMARY OF EM&A REQUIREMENTS

Monitoring Parameters

- 3.01 Environmental monitoring and audit requirements are set out in the Updated EM&A manual. Air quality and construction noise have been identified to be the key monitoring parameters during the impact phase for the construction of the project.
- 3.02 A summary of the impact EM&A requirements for air quality and construction noise as per the project Updated EM&A Manual are shown in **Table 3-1**.

Table 3-1 Summary of EM&A Requirements

Environmental Aspect	Monitoring Parameters
Air Quality	24-Hr TSP
Construction Noise	Leq 30min during day time 07:00 to 19:00
	Supplementary L10 and L90 for reference.

Environmental Quality Performance Limits

- 3.03 A summary of the Action/Limit (A/L) Levels for air quality and construction noise is shown in **Tables 3-2** and **3-3**.

Table 3-2 Action and Limit Levels for Air Quality Monitoring

Monitoring Location	Action Level ($\mu\text{g}/\text{m}^3$)		Limit Level ($\mu\text{g}/\text{m}^3$)	
	1-Hr TSP	24-Hr TSP	1-Hr TSP	24-Hr TSP
AM1	391	184	500	260
AM7	383	204	500	260

Table 3-3 Action and Limit Levels for Construction Noise

Parameter	Action Level in dB(A)	Limit Level in dB(A)
0700-1900 hrs on normal weekdays	When one or more documented complaints are received	> 75 dB(A)

Event and Action Plans

- 3.04 An Event Action Plan for air quality and construction noise has been implemented for this project. Details of the Event Action Plan are presented in **Annex F**.

Environmental Mitigation Measures

- 3.05 The project EIA report has recommended environmental mitigation measures to minimize potential environmental impacts arising from the construction of the project. A full list of the mitigation measures is detailed in **Annex G**.

Environmental Requirements in Contract Documents

- 3.06 The environmental requirements in the contract documents generally refer to the compliance of the requirements as stipulated in the project EP and the updated EM&A Manual.

4.0 IMPLEMENTATION STATUS

4.01 The implementation status of environmental protection and pollution control/mitigation measures as recommended in the project EIA report is summarized in **Table 2-1** and the implementation schedule as shown in **Annex G**.

4.02 A summary status of the permits, licences, and/or notifications on environmental protection for this Project in this reporting period is presented in **Table 4-1**.

Table 4-1 Status of Environmental Licenses and Permits

Item	Item Description	Permit Status
1	Environmental Permit No.: EP-220/2005	Issued in June 2005
2	Air Pollution Control (Construction Dust)	Notified EPD on 24 Dec 2005
3	Chemical Waste Producer Registration (No. 5213-528-L2544-08)	Registration on 27 Jan 2006
4	Water Pollution Control (Discharge License No. 1U434/1)	Issued on 08 May 2006
5	Account for Disposal of Construction Waste No. 5004959	Registration on 27 Dec 2005
6	Construction Noise Permit (CNP No. PP-RN0017-06)	Valid (2 Jun to 12 Dec 2006)
7	Construction Noise Permit (CNP No. GW-RN0250-06)	Valid (24 May to 23 Nov 2006)

5.0 MONITORING RESULTS

MONITORING METHODOLOGY OF AIR QUALITY MONITORING

- 5.01 The 24-Hr TSP monitoring was carried out by a High volume sampler (HVS) in compliance with the updated EM&A Manual. The HVS employed complied with the PS specifications including.
- Power supply of 220v/50 hz for 24-hour continuous operation;
 - 0.6-1.7 m³/min (20-60 SCFM) adjustable flow rate;
 - A 7-day mechanical timer for 24-hour operation;
 - An elapsed time indicator with ± 2 minutes accuracy for 24-Hr operation;
 - Minimum exposed area of 63 in²;
 - Flow control accuracy of $\pm 2.5\%$ deviation over 24-Hr operation;
 - An anodized aluminum shelter to protect the filter and sampler;
 - A motor speed-voltage control to control mass flow rate with accuracy of $\pm 2.5\%$ deviation over 24-hr sampling period;
 - Provision of a flow recorder for continuous monitoring;
 - Provision of a peaked roof inlet;
 - Incorporation with a manometer; and
 - An 8"x10" stainless steel filter holder to hold, seal and easy to change the filter paper.
- 5.02 The filter papers used in 24-Hr TSP monitoring were of size 8"x10" and provided by a local HOKLAS-accredited laboratory, ALS Techichem Pty (HK) Limited (HOKLAS No. 66). The filters papers after measurements were returned to the laboratory for the required treatment and analysis. In house QA/QC procedures for all monitoring practices to ensure the validity of monitoring data. Blank filters samples were collected and delivered to the HOKLAS-accredited laboratory for QA/QC check.
- 5.03 The meteorological information during the reporting period was obtained from Lau Fau Shan Station of the Hong Kong Observatory (HKO).

MONITORING METHODOLOGY OF CONSTRUCTION NOISE MONITORING

- 5.04 Noise measurements were taken in terms of the A-weighted equivalent sound pressure level (Leq) measured in decibels (dB). Supplementary statistical results (L₁₀ and L₉₀) were also obtained for reference.
- 5.05 Hand-held sound level meters (B&K Model 2238) and associated acoustical calibrators in compliance with the International Electrotechnical Commission (IEC) Publication 651:1979 (Type 1) and 804:1985 (Type 1) specification were used for taking the baseline noise measurements.
- 5.06 Windshield was fitted in all measurements. All noise measurements were made with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq).
- 5.07 No noise measurement was made in the presence of fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s.

LABORATORY AND MONITORING EQUIPMENT USED

- 5.08 A local HOKLAS-accredited laboratory, ALS Technichem (HK) Pty Ltd (HOKLAS No. 66), is responsible for the analytical testing of the 24-Hr TSP filter papers.
- 5.09 The monitoring equipment used in the impact EM&A program is presented in **Table 5-1**:

Table 5-1 Monitoring Equipment Used in Impact EM&A Program

Parameters	Monitoring Equipment	
Air Quality	24-Hr TSP	Tisch High Volume Sampler 515N
Noise	Leq30min	B&K Type 2238
	On-site Calibration	B&K Type 4231

EQUIPMENT CALIBRATION

- 5.10 Initial calibration of the HVS was performed upon installation and thereafter at a six month intervals in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A). The calibration data are properly documented and the records are maintained by ET for future reference.
- 5.11 The sound level meters were calibrated using an acoustic calibrator prior to and after measurements. The meters are regularly calibrated in accordance with the manufacturer's instructions. Prior to and following each noise measurement, the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements were considered valid only if the calibration levels before and after the noise measurement agree to within 1.0 dB.
- 5.12 The renew calibration certificates of the monitoring equipment used during the impact monitoring program in this month are attached in **Annex H**.

PARAMETERS MONITORED

- 5.13 The environmental parameters monitoring in this reporting period were compliance with the monitoring requirements as in **Table 3-1**.

MONITORING LOCATIONS

- 5.14 There are four designated air quality and four noise monitoring stations under the project EP. For this reporting month, monitoring was carried out at two designated air (AM1 & AM7) and two noise (NM3 & NM4) monitoring stations. Two remaining air (AM5 & AM6) and noise (NM6 & NM7) stations baseline monitoring were commenced in this reporting period. Baseline Monitoring of NM6 (construction Noise) and AM6 (air quality) were completed on 10 & 16 October 2006 respectively. The baseline monitoring of NM7 (construction noise) and AM5 (air quality) will be completed on 25 October 2006 and 01 November 2006. The locations of the designated monitoring stations are shown in **Table 5-2** and geographically in **Annex E**.

Table 5-2 Location of Air Quality and Construction Noise Monitoring Stations

Air Quality (4 Stations)	
AM1	Worksite boundary facing scattered house in Nam Sang Wai
AM5*	Worksite boundary facing Fung Kat Heung
AM6*	Worksite boundary facing scattered near Route 3
AM7	Worksite boundary facing scattered house in Nam Sang Wai
Construction Noise (4 Stations)	
NM3	Village House in Nam Sang Wai
NM4	Village House in Nam Sang Wai
NM6*	Scattered House near Route 3
NM7*	Fung Kat Heung

Remarks: *Baseline Monitoring of AM6 & NM6 and AM5 & NM7 were commence on 03 and 19 October 2006 respectively.

MONITORING FREQUENCY AND PERIOD

- 5.15 The impact 24-Hr TSP monitoring was conducted at the designated stations once every 6 days in compliance with the updated EM&A manual. A total of 10 monitoring events were carried out in this reporting period.
- 5.16 The impact noise monitoring was conducted at the designated stations once every 6 days in compliance with the updated EM&A manual. A total of 10 monitoring events were carried out in this reporting period.

MONITORING RESULTS WITH DATE AND TIME

- 5.17 The air quality monitoring data for this reporting period were summarized in **Table 5-3**.

Table 5-3 Summary of Air Quality Monitoring Results

Date	24-Hr TSP (ug/m ³)	
	AM1	AM7
2-Oct-06	94	72
7-Oct-06	145	142
13-Oct-06	86	74
19-Oct-06	61	138
25-Oct-06	126	92
Average (Range)	103 (61 - 145)	104 (72 - 142)

All 24-Hr TSP monitoring were preset to start at 00:00 on each monitoring date.

5.19 The impact noise monitoring results are summarized in **Tables 5-4** and **5-5**.

Table 5-4 Summary of Noise Monitoring Results at NM3

Date	Start Time	1st Leq5	2nd Leq5	3rd Leq5	4th Leq5	5th Leq5	6th Leq5	Leq30	Corrected * Leq30
03-Oct-06	14:19	51.9	42.8	43.3	53.3	53.5	48.2	50.7	53.7
09-Oct-06	14:21	41.6	42.3	41.3	44	43.8	42.5	42.7	45.7
14-Oct-06	10:59	40.5	39.9	40.3	48.5	48.8	49.8	46.6	49.6
20-Oct-06	11:03	46.3	42.4	48.7	43.9	44.3	43.1	45.4	48.4
Limit Level									75

* A façade correction of +3 dB(A) has been added according to acoustical principles and EPD guidelines.

Table 5-5 Summary of Noise Monitoring Results at NM4

Date	Start Time	1st Leq5	2nd Leq5	3rd Leq5	4th Leq5	5th Leq5	6th Leq5	Leq30	Corrected * Leq30
3-Oct-06	13:33	53.7	58.6	62.7	53.2	55	54.6	57.8	60.8
9-Oct-06	13:35	51.2	51.8	57.3	50.9	51.3	52.2	53.2	56.2
14-Oct-06	10:21	51.1	51.2	51.4	55.0	52.4	52.7	52.5	55.5
20-Oct-06	9:02	54	49.8	49.7	51.9	50.2	48.7	51.1	54.1
Limit Level									75

* A façade correction of +3 dB(A) has been added according to acoustical principles and EPD guidelines.

WEATHER CONDITIONS DURING THE MONITORING PERIOD

5.20 The meteorological data on the monitoring dates are summarized in **Annex I**.

GRAPHICAL PLOTS OF TRENDS OF MONITORED PARAMETERS

5.21 The graphical plots of air quality and construction noise monitoring data are presented in **Annex J**.

MAJOR ACTIVITY CARRIED OUT DURING THE MONITORING PERIOD

5.22 There were construction activities of sheet piling and trench excavation undertaken during the monitoring period.

WEATHER CONDITIONS THAT AUGUST AFFECT THE MONITORING RESULTS

5.23 The weather conditions at the time of monitoring were considered acceptable for monitoring activities and did not have significant impact on the monitoring results obtained.

OTHER FACTORS INFLUENCING THE MONITORING RESULTS

5.24 There were no other noticeable external factors generally affecting the monitoring results in this reporting period.

QA/QC RESULTS AND DETECTION LIMITS

5.25 Not applicable.

6.0 REPORT ON NON-COMPLIANCE (NC), COMPLAINTS, NOTIFICATIONS OF SUMMONS (NoS) AND SUCCESSFUL PROSECUTIONS

RECORD OF NON-COMPLIANCE OF ACTION AND LIMIT LEVELS

6.01 There was no Action or Limit Level exceedance in this reporting period.

RECORD OF ENVIRONMENTAL COMPLAINTS RECEIVED

6.02 There was no environmental complaint received in this reporting period.

RECORD OF NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTION

6.03 There was no notification of summon or prosecution received in this reporting period.

REVIEW OF REASONS FOR AND IMPLICATIONS OF NC, COMPLAINTS AND NOS

6.04 No NC, complaints or NoS received in this reporting period.

DESCRIPTION OF FOLLOW-UP ACTIONS TAKEN

6.05 No NC, complaints or NoS received in this reporting period.

7.0 OTHERS

FUTURE KEY ISSUES

7.01 Construction activities to be undertaken in November 2006 include site hoarding erection, site clearance and formation work at Kam Tin pumping station, site investigation works at the Nam Sang Wai pumping station, pipe jacking for drainage work at S4, trench excavation and sorting erection for drainage work at S5, S6 and S7. Potential environmental impacts arising from the works include air quality, noise and water quality (particularly site runoff). Environmental mitigation measures will be properly implemented and maintained as per the Mitigation Implementation Schedule to ensure site environmental performance is acceptable.

SOLID AND LIQUID WASTE MANAGEMENT STATUS

7.02 The quantities of waste for disposal or reuse in this reporting period are summarized in **Tables 7-1** and **7-2**.

Table 7-1 Summary of Quantities of Waste for Disposal

Type of Waste	Quantity	Disposal Location
C&D Materials (Inert) (tons) – Disposed	7,050	Tuen Mun 38 Fill Bank
C&D Materials (Inert) (tons) – Reused	5,340	DSD Contract DC/2005/0
C&D Materials (Non-Inert) (tons)	-	NA
Chemical Waste (Litres)	-	NA
General Refuse (tons)	31	Refuse Collector

Table 7-2 Summary of Quantities of Waste for Reuse/Recycling

Type of Waste	Quantity	Disposal Location
Metals for Recycling (kg)	0	NA
Paper for Recycling (kg)	0	NA
Plastics for Recycling (kg)	0	NA


7.03 There was no site effluent discharged but an estimated volume of less than 50m³ of surface runoff was discharged in the reporting period.

SUBMISSION OF PROFORMA

7.01 Representatives of the Engineer, the Contractor and ET carried out regular weekly joint site inspection on 03, 11 and 17 October 2006 to evaluate the site environmental performance. No non-compliance was noted and six observations were recorded in weekly site inspection. The IEC monthly joint site inspection with RE, Contractor and ET was carried out 24 October 2006.

7.02 Proforma of the weekly ET site inspection activities are presented in **Annex K**.

Annex A
Project Site Layout



DATE: 11/15/50
 BY: [illegible]
 FOR: [illegible]

REVISIONS:
 1. [illegible]
 2. [illegible]

FOR LEADER PURPOSES ONLY

NO.	DESCRIPTION	DATE
1	[illegible]	[illegible]
2	[illegible]	[illegible]
3	[illegible]	[illegible]
4	[illegible]	[illegible]

John [illegible]
 [illegible]
 [illegible]
 [illegible]

IDENTIFICATION OF AREAS,
 SHOWING ALL LOTS AND STREETS
 SHOWING STREETS,
 AND THE [illegible] AND
 ALL THE [illegible]

DATE OF WORK: [illegible]

PROJECT NO: 004/21505/900

ENGINEER: [illegible]

SEWERAGE PROJECTS DIVISION

D OFFICE OF THE ENGINEER
 [illegible]
 [illegible]


Annex B

Project Organization and Management Structure


DSD Contract No. DC/2005/02
**Construction of Sewers, Rising Mains and Sewage Pumping Station at Kam Tin,
 Nam Sang Wai and Au Tau in Yuen Long**
Project Environmental Organization Chart

Rev. : 01


Date : 12-May-06



Annex C
Construction Program




Act ID	Description	Orig Dur	Total Float	Percent Complete	Start	Early Finish	Late Start	Late Finish	CP	CF	FF	SS	SC	OC1	OC2	OC3	OC4	OC5	OC6	OC7	OC8	OC9	OC10	OC11	OC12	OC13	OC14	OC15	OC16	OC17	OC18	OC19	OC20						
Geotechnical works																																							
S1AP1000	Monitoring of Instruments	476	40d	0	27OCT06	27MAY06	14DEC06	15JUL06																															
Section 7 - She Pa Sewage Pumping Station																																							
Portion B																																							
Preliminaries																																							
S2BA1000	Erect Hoarding	18	30d	0	12OCT06	02NOV06	17NOV06	07DEC06																															
S2BA1100	TOA - Water Sampling & Quality Analysis	18	30d	50	18SEP06 A	11OCT06	18SEP06 A	18NOV06																															
S2BA1200	TOA - Prepare & Submit Water Quality Assessment	18	30d	0	12OCT06	02NOV06	17NOV06	07DEC06																															
Ground Investigation																																							
S2SB1000	Trial Pits	20	170d	0	03NOV06	28NOV06	25MAY07	21JUN07																															
S2SB1100	Drill Boreholes	11	170d	75	06SEP06 A	29NOV06	05SEP06 A	25JUN07																															
S2SB1200	Install Inclinometers	2	170d	75	06SEP06 A	30NOV06	06SEP06 A	26JUN07																															
S2SB1300	Install Settlement Markers	1	183d	0	03NOV06	03NOV06	26JUN07	26JUN07																															
Section 3 - Arai Sang Wai Sewage Pumping Station																																							
Portion C																																							
Ground Investigation																																							
S3CB1500	Approve Final Report by the Engineer	4	57d	50	22JUL06 A	28SEP06	22JUL06 A	12DEC06																															
Elements																																							
S3CG1200	Install 1st Layer of Walling & Strut	4	-47d	95	03JUL06 A	28SEP06	03JUL06 A	04AUG06																															
S3CG1400	Install 2nd Layer of Walling & Strut	4	-47d	95	17JUL06 A	28SEP06	17JUL06 A	04AUG06																															
S3CG1500	Excavate to Level of 3rd Layer of Walling	14	-47d	0	26SEP06	17OCT06	05AUG06	21AUG06																															
S3CG1600	Install 3rd Layer of Walling & Strut	4	-47d	0	18OCT06	21OCT06	22AUG06	25AUG06																															
S3CG1700	Excavate to Level of 4th Layer of Walling	16	-47d	0	23OCT06	13NOV06	26AUG06	15SEP06																															
S3CG1800	Install 4th Layer of Walling & Strut	4	-47d	0	14NOV06	17NOV06	16SEP06	20SEP06																															
S3CG1900	Excavate to Level of 5th Layer of Walling	22	-47d	0	18NOV06	13DEC06	21SEP06	19OCT06																															
S3CG2000	Install 5th Layer of Walling & Strut	4	-47d	0	14DEC06	18DEC06	19OCT06	23OCT06																															
S3CG2100	Excavate to Level of 6th Layer of Walling	22	-47d	0	18DEC06	15JAN07	24OCT06	19NOV06																															
Geotechnical works																																							
S3CP1000	Monitoring of Instruments	632	17d	25	06APR06 A	29MAR06	06APR06 A	16APR06																															
Section 4 - Sewers & RM in Portion D, F, G, H, I																																							
Portion D																																							
Ground Investigation																																							
S4DB1010	Boreholes & Instrumentation (WOIC1 - CHA2005)	12	57d	50	23AUG06 A	24NOV06	23AUG06 A	12MAR07																															
S4DB1300	Install Settlement Markers	576	57d	0	20SEP06	01SEP06	26JAN07	27DEC06																															
Process - Fluy 12m																																							
S4DFA1300	Twin Rising Main DN300 (CHA1750 - CHA1950)	124	87d	0	13OCT06	13MAR07	25JAN07	26JUN07																															
Geotechnical works																																							
S4DP1000	Monitoring of Instruments	587	109d	0	25SEP06 *	15AUG06	09FEB07	27DEC06																															
Portion F																																							
Ground Investigation																																							
<table border="1"> <tr> <td>Start date</td> <td>10DEC05</td> </tr> <tr> <td>Finish date</td> <td>03JUN06</td> </tr> <tr> <td>Data date</td> <td>29SEP06</td> </tr> <tr> <td>Run date</td> <td>11OCT06</td> </tr> <tr> <td>Page number</td> <td>2A</td> </tr> </table>																												Start date	10DEC05	Finish date	03JUN06	Data date	29SEP06	Run date	11OCT06	Page number	2A		
Start date	10DEC05																																						
Finish date	03JUN06																																						
Data date	29SEP06																																						
Run date	11OCT06																																						
Page number	2A																																						
<p style="text-align: center;">Leader Civil Engineering Corp. Ltd. DSD Contract No. DC/2005/02 3-Month Rolling Programme - 3M01 at 29 September 2006</p>																																							
<table border="1"> <tr> <td></td> <td>Early bar</td> </tr> <tr> <td></td> <td>Progress bar</td> </tr> <tr> <td></td> <td>Critical bar</td> </tr> <tr> <td></td> <td>Summary bar</td> </tr> <tr> <td></td> <td>Start milestone point</td> </tr> <tr> <td></td> <td>Finish milestone point</td> </tr> </table>																													Early bar		Progress bar		Critical bar		Summary bar		Start milestone point		Finish milestone point
	Early bar																																						
	Progress bar																																						
	Critical bar																																						
	Summary bar																																						
	Start milestone point																																						
	Finish milestone point																																						



Start date: 19DEC06
 Finish date: 03JUN07
 Date date: 26SEP06
 Run date: 11OCT06
 Page number: 3A
 © Primavera Systems, Inc.

Leader Civil Engineering Corp. Ltd.
 DSD Contract No. DC/2005/02
 3-Month Rolling Programme - 3M01 at 29 September 2006

Early bar
 Progress bar
 Critical bar
 Summary bar
 Start milestone point
 Finish milestone point



Act ID	Description	Orig Dur	Total Float	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Geotechnical works																				
SSEP1000	Monitoring of Instruments	76d	50d	18	29MAY06 A	29OCT06	29MAY06 A	27DEC06												
Portion I																				
Ground Investigation																				
S4B1300	Install Settlement Markers	72d	100d	21	25JUN06 A	25AUG06	25JUN06 A	27DEC06												
Drainage and Dams																				
S4EA1200	DN600 Pipe & Manhole (C7a - C7)	47	171d	0	18NOV06	13JAN07	14JUN07	09AUG07												
S4EA1300	DN500 Pipe & Manhole (C8 - C11)	53	171d	35	21JUL06 A	17NOV06	21JUL06 A	13JUN07												
S4EA1400	DN500 Pipe & Manhole (C11 - C13)	71	373d	0	18NOV06	10FEB07	15FEB08	10MAY08												
S4EA2000	DN500 Pipe & Manhole (C22 - C25)	70	439d	0	18OCT06	08JAN07	01APR08	24JUN08												
S4EA2100	DN500 Pipe & Manhole (C25 - C27)	57	269d	79	20JUN06 A	14OCT06	20JUN06 A	05SEP07												
S4EA2200	DN500 Pipe & Manhole (C27 - C29)	62	269d	0	19OCT06	28DEC06	08SEP07	20NOV07												
Geotechnical works																				
S4P1200	Monitoring of Instruments	79d	25d	19	23JUN06 A	24NOV06	26JUN06 A	27DEC06												
Section 5 - Sewers & RM in Portion E																				
Portion E																				
Preparatory																				
S5EA1100	Non Work Period 01 Nov 06 - 31 Mar 07	125	0	0	01NOV06 *	31MAR07	01NOV06	31MAR07 *												
Ground Investigation																				
S5EB1300	Install Settlement Markers (Stage 1)	13d		100	27APR06 A	06SEP06 A	27APR06 A	06SEP06 A												
Preparatory																				
S5EFA1500	Twin Rising Main DN500 (ChA450 - ChA500)	24	204d	0	28OCT06	29NOV06	05JUL07	01AUG07												
S5EFA1500	Twin Rising Main DN500 (ChA500 - ChA550)	24	204d	5	28SEP06 A	27OCT06	26SEP06 A	04JUL07												
S5EFA1700	Twin Rising Main DN600 (ChA550 - ChA600)	24		100	29JUL06 A	27SEP06 A	29JUL06 A	27SEP06 A												
S5EFA2500	Twin Rising Main DN600 (ChA650 - ChA1000)	24	152d	0	17OCT06	14NOV06	03MAY07	30MAY07												
S5EFA2600	Twin Rising Main DN500 (ChA1000 - ChA1050)	24	152d	50	09SEP06 A	14OCT06	09SEP06 A	30APR07												
S5EFA2700	Twin Rising Main DN600 (ChA1050 - ChA1100)	24		100	29JUL06 A	06SEP06 A	29JUL06 A	06SEP06 A												
S5EFA3100	Twin Rising Main DN600 (ChA1250 - ChA1300)	24	252d	0	02NOV06	29NOV06	03SEP07	02OCT07												
S5EFA3200	Twin Rising Main DN500 (ChA1300 - ChA1350)	24	252d	0	03OCT06	01NOV06	05AUG07	01SEP07												
S5EFA3300	Twin Rising Main DN600 (ChA1350 - ChA1400)	24	252d	91	08AUG06 A	30SEP06	05AUG06 A	04AUG07												
S5EFA3800	Twin Rising Main DN600 (ChA1500 - ChA1550)	24	223d	0	11NOV06	08DEC06	08AUG07	05SEP07												
S5EFA3800	Twin Rising Main DN600 (ChA1550 - ChA1700)	24	57d	50	22AUG06 A	12OCT06	22AUG06 A	25JAN07												
S5EFA4000	Twin Rising Main DN600 (ChA1700 - ChA1750)	24	223d	0	13OCT06	10NOV06	12JUL07	06AUG07												
S5EFA4200	Construct AVIC1	25	152d	0	18OCT06	14NOV06	02MAY07	30MAY07												
S5EFB1000	Construct Jack/Receive Pit (ChA18 - ChA206)	42	24d	85	17APR06 A	30SEP06	17APR06 A	01NOV06												
S5EFB1000	Jacking DN1350 Conc Casing (ChA18 - ChA206)	57	34d	0	03OCT06	05FEB07	02NOV06	12MAY07												
Geotechnical works																				
S5EP1000	Monitoring of Instruments	62d	38d	23	01AUG06 A	12MAY08	01AUG06 A	25JUN08												
Section 6 - Sewers in Portion J																				
Start date: 19DEC05																				
Finish date: 03JUN09																				
Data date: 26SEP08																				
Run date: 11OCT08																				
Page number: 4A																				
© Primavera Systems, Inc.																				

Leader Civil Engineering Corp. Ltd.
 DSD Contract No. DC/2005/02
 3-Month Rolling Programme - 3M.01 at 29 September 2006

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point




Act ID	Description	Orig Est	Total Cost	Percent Complete	Start	Early Finish	Late Start	Late Finish	2006	2007	2008	2009	2010	2011	2012	2013	2014	2015
Portion J																		
Ground Investigation																		
SSJB1040	Boreholes & Instrumentation (D6 - D7)	13	50	50	13JUN06 A	22MAR07	13JUN06 A	28MAR07										
SSJB1500	Install Settlement Marker 1st Stage	741	880	21	20APR06 A	11SEP06	20APR06 A	27DEC06										
SSJB2100	Install Settlement Markers 2nd Stage	589	1634	13	07JUL06 A	14JUN08	07JUL06 A	27DEC08										
Drainage and Ducts																		
SSJEA1100	DN1050 Pipe & Manhole (D2 - D4)	62	624	53	31AUG06 A	21DEC06	31AUG06 A	08MAR07										
SSJEA1200	DN1050 Pipe & Manhole (D4 - D6)	100	624	60	21APR06 A	17NOV06	21APR06 A	31JAN07										
SSJEA1300	DN1050 Pipe & Manhole (D6 - D9)	62	624	0	22DEC06	08MAR07	10MAR07	23MAY07										
SSJEA1300	DN400 Pipe & Manhole (D19 - D21)	124	-796	2	04AUG06 A	27FEB07	04AUG06 A	24NOV06										
SSJEA2900	DN400 Pipe & Manhole (D33 - D35)	65	2748	36	06JUL06 A	20NOV06	06JUL06 A	18OCT07										
SSJEA3000	DN400 Pipe & Manhole (D36 - D38)	78	2748	0	21NOV06	24FEB07	20OCT07	21JAN08										
SSJEA3600	DN300 Pipe & Manhole (D51 - D55)	40	3914	0	23NOV06	10JAN07	13MAR08	29APR08										
SSJEA3700	DN300 Pipe & Manhole (D56 - D57)	31	3914	0	17OCT06	22NOV06	02FEB08	12MAR08										
SSJEA3800	DN300 Pipe & Manhole (D57 - D59)	36	3914	63	13JUL06 A	15OCT06	13JUL06 A	01FEB08										
SSJEA3900	DN750 Pipe & Manhole (D12 - E3)	86	-1284	2	24JUL06 A	12JAN07	24JUL06 A	10AUG08										
Construction work																		
SSJP1000	Monitoring of instruments	771	324	19	04MAY06 A	19NOV06	04MAY06 A	27DEC08										
Sector 7 - Sewers to Portion K																		
Portion K																		
Ground Investigation																		
57KB1040	Boreholes & Instrumentation (M8 - M20)	15	-964	0	29SEP06	19OCT06	06JUN08	20JUN08										
57KB1000	Boreholes & Instrumentation (M13 - M14)	16	124	50	08MAY06 A	19OCT06	08MAY06 A	24OCT06										
57KB1500	Install Settlement Markers	402	674	38	06MAY06 A	30JUL07	06MAY06 A	18OCT07										
Drainage and Ducts																		
57KEA1200	DN750 Pipe & Manhole (M4 - M6)	126	1243	0	13DEC06	19MAY07	15MAY07	12OCT07										
57KEA1300	DN750 Pipe & Manhole (M6 - M8)	79	1243	23	19MAY06 A	12DEC06	19MAY06 A	14MAY07										
57KEA1500	DN800 Pipe & Manhole (M11 - M12)	60	1184	15	06JUN06 A	30DEC06	06JUN06 A	24MAY07										
57KEA1700	DN600 Pipe & Manhole (M12 - M13)	78	500	48	06JUN06 A	21NOV06	06JUN06 A	20JAN07										
57KEA2500	Demolish Ext Sewer Adj. M4 - M6	30	2284	0	13DEC06	16JAN07	05SEP07	12OCT07										
57KEB1100	Construct Jack/Receive Pits (M8 - M20)	30	-964	0	20OCT06	24NOV06	27JUN06	01AUG06										
57KEB1120	Jacking DN450 (M8 - M20)	76	-964	0	29NOV06	27FEB07	02AUG08	01NOV06										
57KEB1200	Construct Jack/Receive Pit (M13 - M14)	30	124	0	11OCT06	19NOV06	25OCT06	23NOV06										
57KEB1220	Jacking DN600 (M13 - M14)	43	124	0	19NOV06	06JAN07	30NOV06	20JAN07										
Construction work																		
57KP1000	Monitoring of instruments	427	294	33	27MAY06 A	12SEP07	27MAY06 A	18OCT07										
Sector 8 - Preservation and Protection of Trees																		
All Portions																		
Utilities, Services and Equipment Work																		

Start date	19DEC05
Finish date	03JUN09
Data date	29SEP08
Run date	11OCT06
Page number	5A
© Primavera Systems, Inc.	

Leader Civil Engineering Corp. Ltd.
 DSD Contract No. DC/2005/02
 3-Month Rolling Programme - 3M01 at 29 September 2006

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point





Annex D

Photographical Records – Noise Barrier On-Site



Annex E

Locations of Monitoring Stations



NOTES:
 1. ALL DISTANCES ARE IN METERS
 2. ALL DISTANCES ARE IN METERS

KEY: 1/2500

LEGEND:
 --- ROADWAY (WITH OR WITHOUT SURFACE)
 --- RAILROAD (WITH OR WITHOUT SURFACE)

FOR USER PURPOSES ONLY

DATE	BY	REVISION
1970
1971
1972
1973
1974
1975
1976
1977
1978
1979
1980

Ch. ...
 ...

COORDINATION OF STREETS
 AND OTHER FEATURES AT
 THE TIME OF THIS MAP
 IS THE PROPERTY OF THE
 U.S. GOVERNMENT

SCALE OF FEET
 1" = 2500'

DATE: 1975/05/01

COMPILED BY: ...

SEWERAGE DIVISION

ENGINEERING DEPARTMENT
 DIVISION OF ...
 PUBLIC ADMINISTRATION




FIGURE C1

LOCATION OF DUST MONITORING STATIONS (AM1, AM2 & AM3)

SCALE 1:6000




FIGURE C2

LOCATION OF DEBT MONITORING STATIONS (AM5)

10081-10082
STATION SPS-1021




FIGURE 20

LOCATION OF DUST MONITORING STATIONS (AM6, AM5 & AM10)

How City Development
Order 2000000




FIGURE 2

LOCATION OF NOISE MONITORING STATIONS (SNI, SNG, SUG, SMO)

ASIN 1980-1981
DATE: 1981/06




FIGURE 08

LOCATION OF NOISE MONITORING STATIONS (NO3, NWS1)

SCALE 1:6000




FIGURE C9.

LOCATION OF NOISE MONITORING STATIONS (N84, N87)

ENV. FILE #15040-0000-14
REV. 2/20/2001

Annex F

Event and Action Plan

Event and Action Plan for Construction Phase Air Quality

EVENT	ACTION			
	ET Leader	IEC	Engineer	Contractor
Action Level				
Exceedance for one sample	<ol style="list-style-type: none"> Identify source (s) of exceedance and inform IEC, Contractor and Engineer Repeat dust measurements to confirm findings Increase monitoring frequency to daily Assess efficacy of remedial measures and keep the Contractor, IEC, and Engineer informed 	<ol style="list-style-type: none"> Check monitoring data submitted by ET Check monitoring data trends and Contractors working methods Check and confirm Contractors proposed remedial actions and working methods are appropriate 	<ol style="list-style-type: none"> Confirm receipt of notification of exceedance in writing Remind the Contractor of his contractual obligations and review the Contractor's working methods Discuss remedial actions with the Contractor and IEC Inform complainant of actions taken, if necessary 	<ol style="list-style-type: none"> Rectify any unacceptable practice Liaise with Engineer and IEC to develop appropriate remedial measures to reduce dust impact Amend working methods and remedial proposals if required by the Engineer or IEC Implement the agreed remedial actions upon instruction from the Engineer and IEC
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> Identify source (s) of exceedance and inform IEC, Contractor and Engineer Repeat measurements to confirm findings Increase the monitoring frequency to daily to assess the efficacy of remedial measures and keep the Contractor informed Discuss remedial actions with IEC and Contractor If exceedance continues, arrange meeting with Engineer, IEC and Contractor to review working practices and identify further remedial actions If exceedance stops, inform the Contractor and cease additional monitoring 	<ol style="list-style-type: none"> Check monitoring data submitted by ET Check monitoring data trends and Contractors working methods Discuss with Contractor and Engineer on possible remedial measures Check and confirm Contractors proposed remedial measures are appropriate Determine the efficacy of remedial actions and keep the Engineer informed 	<ol style="list-style-type: none"> Confirm receipt of notification of exceedance in writing Remind the Contractor of his contractual obligations and review the Contractor's working methods Discuss remedial actions with the Contractor and IEC Ensure remedial measures are properly implemented Inform complainant of actions taken, if necessary. 	<ol style="list-style-type: none"> Rectify any unacceptable practice, if possible Submit proposals for remedial actions to Engineer and IEC within three working days of notification Discuss and amend remedial actions, if required, by the Engineer and IEC Implement the remedial action (s) immediately upon instruction from the Engineer Discuss with Engineer and IEC, to optimise the effectiveness of the agreed remedial actions
Limit Level				

Event and Action Plan for Construction Phase Air Quality

EVENT	ACTION			
	ET Leader	IEC	Engineer	Contractor
Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source (s) of exceedance and inform IEC, Contractor and Engineer 2. Repeat dust measurements to confirm findings 3. Increase monitoring frequency to daily 4. Assess efficacy of remedial measures and keep the Contractor, IEC, Engineer and EPD informed 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET 2. Check monitoring data trends and Contractors working methods 3. Check and confirm Contractors proposed remedial actions and working methods are appropriate 4. Check and confirm Contractors proposed remedial measures are appropriate 5. Determine the efficacy of remedial actions and keep the Engineer informed 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing 2. Remind the Contractor of his contractual obligations and review the Contractor's working methods 3. Discuss remedial actions with the Contractor and IEC, 4. Ensure remedial measures are properly implemented 5. Inform complainant of actions taken, if necessary. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to Engineer and IEC within three working days of notification 3. Discuss and amend remedial actions, if required, by the Engineer and IEC 4. Implement the remedial action (s) immediately upon instruction from the Engineer 5. Discuss with Engineer and IEC, to optimise the effectiveness of the agreed remedial actions
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Identify source (s) of exceedance and inform IEC, Contractor and Engineer 2. Repeat measurements to confirm findings 3. Increase the monitoring frequency to daily to assess the efficacy of remedial measures and keep the Contractor informed 4. Discuss remedial actions with IEC and Contractor 5. If exceedance continues, arrange meeting with Engineer, IEC and Contractor to review working practices and identify further remedial actions 6. If exceedance stops, inform the Contractor and cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss with Contractor and Engineer on possible remedial measures 2. Check and confirm Contractors proposed remedial measures are appropriate 3. Determine the efficacy of remedial actions and keep the Engineer informed 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing 2. Remind the Contractor of his contractual obligations and review the Contractor's working methods 3. Discuss remedial actions with the Contractor and IEC 4. Ensure remedial measures are properly implemented 5. If exceedance continues, instruct the Contractor to stop the relevant portion of work until the exceedance is abated 6. Inform complainant of actions taken, if necessary. 	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice, if possible 2. Submit proposals for remedial actions to Engineer and IEC within three working days of notification 3. Discuss and amend remedial actions, if required, by the Engineer and IEC 4. Implement the remedial action (s) immediately upon instruction from the Engineer 5. Discuss with Engineer and IEC, to optimise the effectiveness of the agreed remedial actions

Event and Action Plan for Construction Noise				
EVENT	ACTION			
	ET Leader	IEC	Engineer	Contractor
Limit Level Exceedance for one sample	1. Identify source (s) of exceedance and inform IEC, Contractor and Engineer 2. Repeat dust measurements to confirm findings 3. If repeat measurements confirm exceedance, increase monitoring frequency to daily 4. Assess efficacy of remedial measures and keep the Contractor, IEC, and Engineer informed 5. If exceedance stops, inform Contractor and cease additional noise monitoring	1. Check monitoring data submitted by ET 2. Check monitoring data trends and Contractors working methods 3. Check and confirm Contractors proposed remedial actions and working methods are appropriate	1. Confirm receipt of notification of exceedance in writing 2. Remind the Contractor of his contractual obligations and review the Contractor's working methods 3. Discuss remedial actions with the Contractor and IEC 4. Inform complainant of actions taken, if necessary	1. Rectify any unacceptable practice 2. Liaise with Engineer and IEC to develop appropriate remedial measures to reduce noise impact 3. Amend working methods and remedial proposals if required by the Engineer or IEC 4. Implement the agreed remedial actions upon instruction from the Engineer and IEC
Exceedance for two or more consecutive samples	1. Identify source (s) of exceedance and inform IEC, Contractor and Engineer 2. Repeat measurements to confirm findings 3. Increase the monitoring frequency to daily 4. Discuss remedial actions with IEC, Engineer and the EPD 5. Assess the efficacy of remedial measures and keep the Contractor informed 6. If exceedance continues, arrange meeting with Engineer, IEC and Contractor to review working practices and identify further remedial actions 7. If exceedance stops, inform the Contractor and cease additional monitoring.	1. Check monitoring data submitted by ET 2. Check monitoring data trends and Contractors working methods 3. Discuss with Contractor and Engineer on possible remedial measures 4. Check and confirm Contractors proposed remedial measures are appropriate 5. Determine the efficacy of remedial actions and keep the Engineer informed	1. Confirm receipt of notification of exceedance in writing 2. Remind the Contractor of his contractual obligations and review the Contractor's working methods 3. Discuss remedial actions with the Contractor and IEC 4. Ensure remedial measures are properly implemented 5. If exceedance continues, instruct the Contractor to stop the relevant portion of work until the exceedance is abated 6. Inform complainant of actions taken, if necessary.	1. Rectify any unacceptable practice, if possible 2. Submit proposals for remedial actions to Engineer and IEC within three working days of notification 3. Discuss and amend remedial actions, if required, by the Engineer and IEC 4. Implement the remedial action (s) immediately upon instruction from the Engineer 5. Discuss with Engineer and IEC, to optimise the effectiveness of the agreed remedial actions 6. Stop the relevant portion of work as determined by the Engineer until the exceedance is abated

Annex G

Mitigation Implementation Schedule

EIA* Ref.	EM&A Ref.	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage				Relevant Legislation & Guidelines
						Des	C	O	Dec	
CONSTRUCTION PHASE										
AIR QUALITY - Construction Phase										
		The following measures are enforceable under the <i>Air Pollution Control (Construction Dust) Regulations</i>								
3.5	A1	Site boundary and entrance <ul style="list-style-type: none"> where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the boundaries of the seven pumping stations sites and the works area where the Engineer's site office and the Contractor's site office erected; 	To prevent access to the site and control potential dust impacts from construction works.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Part III, Clause 13 (c), <i>Air Pollution Control (Construction Dust) Regulations</i>
3.5	A2	Access Road <ul style="list-style-type: none"> the portion of any road leading only to a construction site that is within 30 m of a discernible or designated vehicle entrance or exit should be kept clear of dusty materials; 	To control potential dust impacts from vehicle movements.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Part III, Clause 14, (b), <i>Air Pollution Control (Construction Dust) Regulations</i>
3.5	A3	Stockpiling of Dusty Materials <ul style="list-style-type: none"> any stockpile of dusty materials should be either covered entirely by impervious sheeting and placed in an area sheltered on the top and the 3 sides or sprayed with water so as to maintain the entire surface wet; 	To control potential dust impacts during excavation and stockpiling activities.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Part IV, Clause 18, (a, b & c), <i>Air Pollution Control (Construction Dust) Regulations</i>
3.5	A4	Loading, unloading or transfer of dusty materials <ul style="list-style-type: none"> all dusty materials should be sprayed with water or a dust suppression chemical immediately prior to any loading and unloading so as to maintain the dusty materials wet; 	To control potential dust impacts during material handling and truck movements.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Part IV, Clause 19, <i>Air Pollution Control (Construction Dust) Regulations</i>
3.5	A5	Use of vehicles <ul style="list-style-type: none"> every vehicle should be washed to remove any dusty materials from its body and wheels immediately before leaving a construction site; 	To control potential dust impacts from vehicle movements.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Part IV, Clause 21, (1), <i>Air Pollution Control (Construction</i>

EIA Ref.	EM&A Ref.	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage				Relevant Legislation & Guidelines
						Des	C	O	Dec	
3.5	A6	<ul style="list-style-type: none"> where a vehicle leaving a construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle; 	To control potential dust impacts during material transportation.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Dust) Regulations Part IV, Clause 21, (2), Air Pollution Control (Construction Dust) Regulations
3.5	A7	<p>Power-driven drilling, and cutting</p> <ul style="list-style-type: none"> water should be continuously sprayed on the surface where any mechanical breaking operation that causes dust emission is carried out, unless the process is accompanied by the operation of an effective dusty extraction and filtering device; 	To control potential dust impacts during mechanical breaking.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Part IV, Clause 22, Air Pollution Control (Construction Dust) Regulations
3.5	A8	<p>Excavation and earth moving</p> <ul style="list-style-type: none"> the working area of excavation should be sprayed with water immediately before, during and immediately after the operation so as to maintain the entire surface wet; 	To control potential dust impacts arising from excavation works.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Part IV, Clause 24, Air Pollution Control (Construction Dust) Regulations
3.5	A9	<p>Construction of the superstructure of a building</p> <ul style="list-style-type: none"> where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the round floor level of the SPS, or if a canopy is provided a the first floor level, from the first floor level, up to the highest level of the scaffolding; and 	To control potential dust impacts from SPS building construction works.	Full duration of SPS construction contract.	The Contractor		✓			Part I, Clause 6, (a), Air Pollution Control (Construction Dust) Regulations
3.5	A10	<ul style="list-style-type: none"> any skip hoist for material transport should be totally enclosed by the impervious sheeting. 	To control potential dust impacts during material transportation.	Full duration of SPS construction contract.	The Contractor		✓			Part I, Clause 6, (b), Air Pollution Control (Construction Dust) Regulations

EIA Ref.	EM&A Ref.	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage				Relevant Legislation & Guidelines
						Des	GC	O	Dec	
		NOISE - Construction Phase								
4.7.1	B1	General Site Clearance – Demolition Works <ul style="list-style-type: none"> Use of quiet PME which meet the SWLs taken from British Standard, <i>Noise and Vibration Control on Construction Open Sites, BS 5228: Part 1: 1997</i> (Examples of these PME are shown in Table F2), 	To control potential noise impacts during site clearance and demolition works	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Annex 5 of EIAO-TM
4.7.1	B2	Construction of Sewage Pumping Stations P1, P2 & P3 <ul style="list-style-type: none"> Use of quiet PME which meet the SWLs taken from British Standard, <i>Noise and Vibration Control on Construction Open Sites, BS 5228: Part 1: 1997</i>, Adoption of temporary noise barrier, in the form of a site hoarding (with a superficial density of at least 20kg/m², with no substantial gaps), along the site boundary of the pumping station sites. 	To minimise potential noise impacts arising during the construction of P1, P2 & P3	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Annex 5 of EIAO-TM
4.7.1	B3	Sewers and Rising Mains using Open Trench Method <ul style="list-style-type: none"> Use of quiet PME which meet the SWLs taken from British Standard, <i>Noise and Vibration Control on Construction Open Sites, BS 5228: Part 1: 1997</i>, 	To minimise potential noise impacts arising during the construction of P1, P2 & P3	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Annex 5 of EIAO-TM
4.7.1	B4	<ul style="list-style-type: none"> Use of quiet PME which meet the SWLs taken from British Standard, <i>Noise and Vibration Control on Construction Open Sites, BS 5228: Part 1: 1997</i>, 	To control potential noise impacts during excavation works.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Annex 5 of EIAO-TM
4.7.1	B5	<ul style="list-style-type: none"> Use of handheld breakers for all initial road opening activities, when breaking tarmac/concrete road surface to a depth of 300mm or when granular material is reached. 	To control potential noise impacts during excavation works.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Annex 5 of EIAO-TM
4.7.1	B5	<ul style="list-style-type: none"> Use of movable noise barriers or 3 sided enclosures for all initial road opening activities 	To control potential noise impacts during road opening	Where there are NSRs located within 50m of the line of sight. Throughout the full duration of the road opening activities.	The Contractor		✓			Annex 5 of EIAO-TM
4.7.1	B5	<ul style="list-style-type: none"> Use of movable noise barriers or 3 sided enclosures for all initial road opening activities 	To control potential noise impacts during road opening	Where there are NSRs located within 50m of the	The Contractor		✓			Annex 5 of EIAO-TM

EIA Ref.	EM&A Ref.	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage				Relevant Legislation & Guidelines
						Des	C	O	Dec	
4.7.1	B6	enclosures for all initial road opening activities (breaking tarmac/concrete road surface to a depth of 300mm or when granular material is reached), where there are NSRs located within 50m of the line of sight from the works area. Sewers and Rising Mains using Pipe Jacking Method	activities.	line of sight: Throughout the full duration of the road opening activities.	The Contractor					Annex 5 of EIAO-TM
4.7.1	B7	Road Pavement and Finishes	To control potential noise impacts from PME during construction works	Site wide and throughout the full duration of the construction contract.			✓			
		WATER QUALITY - Construction Phase No water quality monitoring is required under this study.								
6.6.2	D1	WASTE - Construction Phase The Contractor shall obtain the necessary waste disposal permits from the appropriate authorities for the disposal of chemical and C&D waste, <ul style="list-style-type: none"> Chemical Waste Producer and Chemical Waste Disposal Licence (<i>Waste Disposal (Chemical Waste) (General) Regulations</i>); and Dumping Licence (<i>Land (Miscellaneous Provisions) Ordinance (Cap 28)</i>) 	To monitor the collection, handling and disposal of chemical waste and C&D waste, and in compliance with relevant Hong Kong Standards and Regulations.	Site wide and throughout the full duration of the construction contract.	The Contractor	✓	✓			<i>Waste Disposal Ordinance (Cap 354), Waste Disposal (Chemical Waste) (General) Regulation (Cap 354), the Land (Miscellaneous Provisions) Ordinance (Cap 28)</i>

EIA Ref.	EM&A Ref.	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage				Relevant Legislation & Guidelines
						Des	C	O	Dec	
6.6.2	D2	<p>Chemical Waste Chemical waste that is produced, as defined by Schedule 1 of the <i>Waste Disposal (Chemical Waste) (General) Regulation</i>, should be handled in accordance with the regulations and Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows. All chemical waste producers should be registered with the EPD.</p>	To control the handling, storage and disposal of chemical waste, in order to minimise potential spillages/leakages and human health and environmental impacts.	To be implemented at all worksites throughout the full duration of the construction phase.	The Contractor		✓			<i>Part II, (6) Waste Disposal (Chemical Waste) (General) Regulation</i>
6.6.2	D3	<p>Storage, Packaging and Labelling of Chemical Waste Containers used for storage of chemical wastes should:</p> <ul style="list-style-type: none"> be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 L unless the specifications have been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Regulations. 	To ensure the proper storage, packaging and labelling of chemical waste in accordance with the Regulations.	To be implemented at all worksites throughout the full duration of the construction phase.	The Contractor		✓			<i>Part IV, (9, 10, 11 & 12) Waste Disposal (Chemical Waste) (General) Regulation</i>
6.6.2	D4	<p>Storage of chemical waste The storage area for chemical wastes should:</p> <ul style="list-style-type: none"> be clearly labelled and used solely for the storage of chemical waste; be enclosed on at least 3 sides; have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest; have adequate ventilation; be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste, if necessary); and be arranged so that incompatible materials are 	To ensure the proper storage of chemical waste in accordance with the Regulations.	To be implemented at all worksites throughout the full duration of the construction phase.	The Contractor		✓			<i>Part IV, (13, 14, 15, 16, 17, & 18) Waste Disposal (Chemical Waste) (General) Regulation</i>

EIA* Ref.	EM&A Ref.	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage**				Relevant Legislation & Guidelines
						Des	C	O	Dec	
		adequately separate								
6.6.2	D5	<p>Disposal of chemical waste</p> <ul style="list-style-type: none"> The Contractor should ensure that the disposal of chemical waste is via a licensed Waste Collector and in accordance with the <i>Waste Disposal (Chemical Waste) (General) Regulations</i>. <p><i>Management of Waste Disposal</i></p> <p>A trip-ticket system should be established which monitors the disposal of C&DM and solid wastes at public filling facilities and landfills and to control fly-tipping, in accordance with <i>Land (Miscellaneous Provisions) Ordinance (Cap28)</i> and the <i>Works Bureau Technical Circular No. 5/99</i>.</p>	<p>To control the disposal of chemical waste in accordance with the Regulations.</p>	<p>To be implemented at all worksites throughout the full duration of the construction phase.</p>	The Contractor		✓			<p><i>Part IV, (20 -25) Waste Disposal (Chemical Waste) (General) Regulation</i></p>
		<p>LAND CONTAMINATION- Construction Phase</p> <p>A trip-ticket system should be established which monitors the disposal of C&DM and solid wastes at public filling facilities and landfills and to control fly-tipping, in accordance with <i>Land (Miscellaneous Provisions) Ordinance (Cap28)</i> and the <i>Works Bureau Technical Circular No. 5/99</i>.</p>	<p>To monitor the disposal of C&DM and solid wastes at public filling facilities and landfills and to control fly-tipping.</p>	<p>To be implemented at all worksites throughout the full duration of the construction phase.</p>	The Engineer/ Contractor		✓			<p><i>Land (Miscellaneous Provisions) Ordinance (Cap 295) and Works Bureau Technical Circular No. 5/99.</i></p>
7.5.6	E1	<p>A revised CAP should be submitted to the EPD for approval before the commencement of the construction works. Following receipt of the EPD's approval, the CAP shall be implemented and the findings of the investigations will be reported in the Contaminated Assessment Report (CAR), before ground disturbance is allowed at the concerned sites.</p> <p>If land contamination is confirmed, a Remediation Action Plan (RAP) shall be prepared, and both the CAR and the RAP shall be submitted as a combined report to the EPD for approval before disturbing the ground of the concerned sites. If applicable and required in consultation with the</p>	<p>To determine the presence of soil and groundwater contamination and remedy any potential concerns to acceptable levels.</p>	<p>To be implemented before the commencement of the construction works.</p>	To be implemented by DSD or their sub-consultants at the Detailed Design Stage, depending upon when site access can be gained.	✓				<p><i>EIAO TM Annex 19/3.1.1 & 3.1.2</i></p>

EIA Ref.	EM&A Ref.	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage				Relevant Legislation & Guidelines
						Des	C	O	Dec	
		EPD, the contaminated site(s) shall be remediated in accordance with the approved CAR/RAP.								
8.7.1	F1	<p>ECOLOGY - Construction Phase Mitigation Measures Adopted - Avoidance Construction activities shall be prohibited during the winter season (November to March) along the section of the proposed sewerage alignment, which fall within the Deep Bay Wetland Conservation Area and the Deep Bay Wetland Buffer Area (WCA and WBA) and close to the locations of ecologically sensitive species (including Intermediate Egret, Black-faced Spoonbill, Buzzard, Imperial Eagle and Avocet). (See Figure 8.7a attached). Regular site inspections (at least twice a month) should be conducted by the Environmental Team during the winter season (November to March) to ensure proper implementation of this restriction</p>	To schedule construction works in order to minimise potential impacts to winter visiting birds. To be confirmed by regular site inspections.	At identified location (Figure 8.7a) for the full duration of the construction contract.	The Contractor		✓			
8.7.2	F2	<p>Mitigation Measures Adopted - Minimisation Pipe jacking method should be used instead of dredging where sewers and rising mains cross over existing MDC within the WCA and WBA.</p>	To minimise potential construction noise impacts to ecological sensitive receivers within the WCA/WBA.	For the full duration of the construction contract.	The Contractor		✓			
8.7.2	F4	<p>Regular inspections (at least twice a month) should be conducted by the ET during the winter season (November to March) for the remaining sections of the proposed sewerage alignment (including parts of S4, S5 and S6) within the WCA and WBA, where construction activities cannot be rescheduled.</p> <p>The site inspections shall check and report the number of workfronts and implementation of</p>	To schedule noisy construction activities to minimise potential impacts to winter visiting birds.	Work fronts other than identified sections within WBA & WCA (see Figure 8.7a attached) throughout the full duration of the construction contract.	The Contractor		✓			

EIA Ref.	EM&A Ref.	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage*				Relevant Legislation & Guidelines
						Dec	G	O	Dec	
8.7.3	F5	mitigation measures (i.e. erection of movable noise barriers with a suitable footing along the sites) in the monthly EM&A reports. Mitigation Measures Adopted Quietened construction plant and equipment (as shown in Table F2) should be used for the construction of pumping stations (P3 and P2) and sewerage alignment (S4, S5 and S6) located within the WCA and WBA.	Quiet construction plant shall minimise potential noise impacts to the wildlife, particularly rare birds including Black-faced Spoonbill, Buzzard, Hobby, Imperial Eagle, Intermediate Egret, Avocet and Black-eared Kite	At described locations and throughout the full duration of the construction contract.	The Contractor		✓			
8.7.4	F6	Erection of fences along the boundary of pumping station construction sites (P1 to P3) before the commencement of construction works to prevent tipping, vehicle movements, and encroachment of personnel into adjacent areas, and P2 to avoid disturbance to the remaining pond areas (0.7 ha);	To erect fences to prevent encroachment of construction activities onto adjacent areas.	At P1 to P3 for full duration of the construction contract.	The Contractor		✓			
8.7.4	F7	No filling and dumping to the remaining abandoned fishpond at P2.	To avoid disturbance to abandoned fishponds from construction activities and illegal dumping.	At P2 for full duration of the construction contract	The Contractor		✓			
8.7.4	F8	Installation and operation of silt removal facilities at construction sites of P1 to P3. The silt removal facilities should be designed in accordance with Appendix A1 of ProPECC Note PN1/94 Construction Site Drainage. The minimal total combined volume of the silt removal facilities at Nam Sang Wai SPS (P3) should be 15m ³ .	To install silt removal facilities in potentially impact streams and ponds to prevent sedimentation.	At P1 to P3 for full duration of the construction contract.	The Contractor		✓			
8.7.4	F9	No open fires within the site boundary during	To prohibit open fires, thereby	Site wide and throughout	The Contractor		✓			Air Pollution Control

EIA Ref	EM&A Ref	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage				Relevant Legislation & Guidelines
						Des	C	O	Dec	
8.7.4	F7	construction and provide temporary fire fighting equipment in the work areas. No filling and dumping to the remaining abandoned fishpond at P2.	minimising potential damage to trees and shrubs. To avoid disturbance to abandoned fishponds from construction activities and illegal dumping.	the full duration of the construction contract. At P2 for full duration of the construction contract	The Contractor		✓			(Open Burning) Regulation
8.7.4	F8	Installation and operation of silt removal facilities at construction sites of P1 to P3. The silt removal facilities should be designed in accordance with Appendix A1 of ProPECC Note PN1/94 Construction Site Drainage.	To install silt removal facilities in potentially impact streams and ponds to prevent sedimentation.	At P1 to P3 for full duration of the construction contract.	The Contractor		✓			
8.7.4	F9	No open fires within the site boundary during construction and provide temporary fire fighting equipment in the work areas.	To prohibit open fires, thereby minimising potential damage to trees and shrubs.	Site wide and throughout the full duration of the construction contract.	The Contractor		✓			Air Pollution Control (Open Burning) Regulation
		FISHERIES - Construction Phase No specific mitigation measures are required for inclusion in the EP.								
		CULTURAL HERITAGE - Not Applicable for Package 1A-1T (DC/2005/02)								
		LANDSCAPE AND VISUAL - Construction Phase								
	H1	The site inspections shall check and report the implementation of mitigation measures (i.e. top-soil are reused and new compensatory planting works are carried out immediately after the construction of the civil structure) in the monthly EM&A reports. The first monthly EM&A Report should also report the appearance of the temporary hoarding barriers.	To minimise potential landscape and visual impacts.	To be implemented during the construction phases of the project.	The Contractor		✓			
	H2	Prior to application for an Environmental Permit, a set of landscape plans and building elevations of the proposed pumping stations should be	To minimise potential landscape and visual impacts.	To be implemented during the design and construction phases of the	DSD and The Contractor	✓	✓			

EIA Ref.	EM&A Ref.	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage				Relevant Legislation & Guidelines
						Des	C	O	Dec	
		submitted for approval by the EPD. The landscape plans and pumping station elevations should demonstrate that the following elements are considered: <ul style="list-style-type: none"> existing landscape elements (such as mature trees), transplantation of valuable trees, new compensatory planting 		project.						
		<ul style="list-style-type: none"> incorporate information on materials, details and textures so as to be as visually recessive as possible and in a style that fits with the surrounding village buildings. colour should be of low chromatic intensity to reduce the potential contrast between the structures and their background. The external finishing of the Pumping Stations shall be designed in conjunction with the landscape scheme. a minimum screen planting of 3m width and use of trees with a dense canopy of up to 5 m in height subject to constraints such as engineering and land availability. felling of mature trees are kept to a minimum. 								
3.7	11	EM&A REQUIEMENTS - Construction Phase Air Quality Subject to the Environmental Protection Departments (EPDs) agreement, construction phase dust monitoring shall be undertaken at the following locations in accordance with the recommendations of the EIA. <ul style="list-style-type: none"> Worksite boundary facing Scattered house in Nam Sang Wai (AM1); Worksite boundary facing Fung Kat Heung (AM5); Worksite boundary facing Scattered House near Route 3 (AM6); 	Installations of the dust monitoring stations to ensure the action and limit levels are not exceeded.	At specified dust monitoring locations for the duration of the construction works.	To be undertaken by the Environmental Team (ET) and reviewed and audited by the Engineer /DSD		✓			<i>Air Pollution Control (Construction Dust) Regulations</i>

EIA Ref.	EM&A Ref.	Environmental Protection Measures	Objectives of the Recommended Measures & Main Concerns	Location of the measure	Implementation Agent	Implementation Stage				Relevant Legislation & Guidelines
						Des	C	O	Dec	
4.9.1	I2	<ul style="list-style-type: none"> at any additional locations, where considered necessary, in agreement with EPD. <p><i>Construction Noise</i> Subject to the Environmental Protection Departments (EPDs) agreement, construction phase noise monitoring shall be undertaken at the following locations in accordance with the recommendations of the EIA.</p> <ul style="list-style-type: none"> (NM3) Scattered House in Nam San Wai (D12); (NM4) Scattered House in Nam San Wai (D11); (NM6) Scattered House near Route 3 (D17); (NM7) Fung Kat Heung (D19); and at any additional locations, where considered necessary, in agreement with EPD 	Installations of the noise monitoring stations to ensure the action and limit levels are not exceeded.	At specified noise monitoring locations throughout the duration of the construction works.	To be undertaken by the Environmental Team (ET) and reviewed and audited by the Engineer		✓			<i>Noise Control Ordinance</i>

Des = Design, C = Construction, O = Operation, Dec = Decommissioning

Annex H

Equipment Calibration Certificates

Equipment Calibration List for Construction of Sewers, Rising Mains & Sewage Pumping Station at Kam Tin, Nam Sang Wai and Au Tau in Yuen Long Project

Item	Aspect	Description of Equipment	Serial No.	Date of Calibration	Date of Next Calibration
1	Air	Greasby Anderson GMWS2310 High Volume Sampler	AM1	21 Aug 06	21 Nov 06
2		Greasby Anderson GMWS2310 High Volume Sampler	AM7	21 Aug 06	21 Nov 06
3	Noise	Bruel & Kjaer 4231 Acoustical Calibrator	2292167	13 Apr 06	13 Apr 07
4		Bruel & Kjaer 2238 Integrating Sound Level Meter	2285721	24 Apr 06	24 Apr 07

Note: Calibration certificates will only be provided if monitoring equipment is re-calibrated or new.

* Calibration done in this reporting month, see calibration certificate attached.

Annex I

Meteorological Data in the Reporting Month



Meteorological Data Extracted From the HK Observatory at Lau Fau Shan Weather Station

Date		Weather	Lau Fau Shan Station				
			Total Rainfall (mm)	Mean Air Temperature (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction
1-Oct-06	Sun	sunny/ rain	Trace	26.4	Holiday		
2-Oct-06	Mon	sunny/ rain	Trace	26.5	12	70	E/SE
3-Oct-06	Tue	cloudy/ haze/ sunny/ moderate	5.1	27	9	85	SW/W
4-Oct-06	Wed	fine/ haze/ moderate	Trace	26.9	15	55	SE/S
5-Oct-06	Thu	fine/ dry/ haze/ moderate	-	27.3	12	50	SE
6-Oct-06	Fri	fine/ haze/ dry/ rain/ moderate	Trace	25.9	6	90	E/SE
7-Oct-06	Sat	fine/ haze/ rain	-	25.5	Holiday		
8-Oct-06	Sun	sunny/ rain	-	26	9	70	SE
9-Oct-06	Mon	cloudy/ haze/ rain/ moderate	0.6	24.6	6	80	E
10-Oct-06	Tue	fine/ haze/ moderate	-	25.9	6	70	E/SE
11-Oct-06	Wed	fine/ haze/ moderate	-	26.3	6	70	E/SE
12-Oct-06	Thu	fine/ haze/ moderate	-	27.2	9	70	E/SE
13-Oct-06	Fri	fine/ cloudy/ moderate	-	26	12	85	SE/S
14-Oct-06	Sat	cloudy/ sunny/ haze/ rain	5.3	26.1	6	85	SE/S
15-Oct-06	Sun	cloudy/ rain	10.7	26.5	15	80	SE
16-Oct-06	Mon	cloudy/ showers/ moderate	7.1	27.2	15	80	E/SE
17-Oct-06	Tue	cloudy/ haze/ sunny/ moderate	-	27	12	85	SE
18-Oct-06	Wed	cloudy/ haze/ sunny/ showers/ moderate	-	27.2	12	85	E/SE
19-Oct-06	Thu	sunny/ cloudy/ moderate	-	27.1	6	70	E/SE
20-Oct-06	Fri	sunny/ cloudy/ haze	-	26.6	6	75	E/SE
21-Oct-06	Sat	sunny/ cloudy/ moderate	-	26.8	6	85	E/SE
22-Oct-06	Sun	haze/ sunny	-	27	9	75	SE/S
23-Oct-06	Mon	sunny/ haze/ showers/ moderate	Trace	27	18	80	E/SE
24-Oct-06	Tue	cloudy/ sunny/ moderate	1.9	27.4	16	75	E/SE
25-Oct-06	Wed	haze/ sunny/ moderate	Trace	26.4	10	80	E



Annex J

**Graphical Plots of Air Quality
&
Noise Monitoring Results**

Air Quality Monitoring Results



Construction Noise Monitoring Results



Annex K

**Proforma of Site Inspection and IEC Audit
in the Reporting Period**

Project DC/2005/02 Construction of Sewers, Rising Mains & Sewage Pumping Station at Kam Tin, Nam Sang Wai and Au Tau in Yuen Long

Contractor: Leader Civil Engineering Corp. Ltd

Inspected by: **ET Auditor:** Ben Tam

Engineer: Babtie Asia Ltd

Contractor Rep: Benny Lam / Edwin

IEC: Mott Connell Ltd

IEC's Rep: Nil

Environmental Team: Action-United Env. Services & Consulting

RE's Rep: Mr. S L Hui

Inspection Date & Time: 3 October 2006 at 10:00

Checklist Reference No.: DSD-AT 031006

General Meteorological Information

Weather Sunny Fine Cloudy Overcast Drizzle Rain Hazy

Temp: 27 °C

Humidity: High (RH > 90%) Moderate (90% > RH > 50%) Low (RH < 50%)

Wind: Calm Light Breeze Strong

Air Quality

	Yes	No	NA	NC	Follow-up	Remarks
Is hoarding of not less than 2.4m provided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are site vehicles traveling within controlled speed limit?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are site vehicles movement confined to designated haul roads?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are public roads outside site exits kept clean and free from dust?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are haul roads and unpaved surfaces watered regularly to avoid dust generation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there wheel washing facilities provided at site exits?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is water spraying used during the main dust-generating activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the excavated or stockpile of dusty materials kept wet?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is exposed area of ground covered or watered frequently?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are load on vehicles covered by clean impervious sheeting?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are vehicles and equipment switched off while not in use?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is smoky emissions from plants/equipment avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is open burning avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Observable dust sources	<input type="checkbox"/> Wind erosion		<input type="checkbox"/> Vehicle/equipment movements			
	<input type="checkbox"/> Loading/unloading of materials		<input checked="" type="checkbox"/> Others Nil			

Construction Noise

Are the construction works scheduled to minimize noise nuisance?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the works or equipment sited to minimize noise nuisance?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are all plant and equipment well maintained and in good operating condition?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is idle equipment turned off or throttled down?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is powered mechanical equipment covered or shielded by appropriate acoustic materials?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is silenced equipment used where appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are noise enclosures or noise barriers used where necessary?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Does specified equipment has valid noise label?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are Construction Noise Permits (CNPs) available for inspection?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Major Noise Source	<input type="checkbox"/> Traffic		<input checked="" type="checkbox"/> Construction activities inside of site			
	<input type="checkbox"/> Construction activities outside of site		<input type="checkbox"/> Others			

Water Quality & Drainage		Yes	No	NA	NC	Follow-up	Remarks
Is a wastewater discharge license obtained for the Project?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is site effluent discharged in accordance with the discharge license?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is the discharge of silty water avoided?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is drainage adequate?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is drainage system well maintained?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Remarks 2
Are there temporary ditches for runoff discharge into appropriate watercourse?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are there sedimentation tanks for settling runoff prior to discharge?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are the sedimentation tanks: Constructed of pre-formed individual cells?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
With adequate capacity?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Free from silt and sediment?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Remarks 1
Are there neutralization tanks for concrete batching/mixing discharge?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are there oil interceptors in drainage system?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is wheel wash facility provided at every site exit?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are vehicles and plant cleaned of earth, mud & debris before leaving the site?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are wheel washing facilities regularly inspected and maintained?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are toilets provided on site? If so, are they properly maintained?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are manholes covered and sealed?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is oil leakage or spillage avoided?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Waste Management and Potential Land Contamination							
General Refuse: Are receptacles (rubbish bins) available?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is there regular and proper disposal?		<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Remarks 3
Is proper sorting and recycling implemented?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Construction Waste: Is generation of construction waste minimized?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is waste sorting implemented on site?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is construction waste reused where practicable?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is construction waste properly disposed of?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are disposal records available for inspection?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Chemical waste/waste oil Is there designated storage area?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is chemical waste stored properly?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is there proper disposal?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is chemical waste license available for inspection?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Excavated Materials Do excavated materials appear uncontaminated?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are appropriate procedures followed if contaminated materials exist?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are disposal records available for inspection?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Chemical/Fuel Is chemical/fuel stored in banded area?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is bund capacity adequate (>110% of the largest tank)?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are storage areas lockable?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is foam, oil, grease or other objectionable matters in water or nearby drains of sewer avoided?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

Remarks:

Previous Audit Follow-up:

1. Sediment in the sedimentation tank at Portion F was cleared.
2. Sediment in the u-channel at Kam Tai Road was cleared.

Observations Recorded in this Site Inspection:

3. Waste skip was observed full at Nam San Wai pumping Station, Contractor is reminded to clean regularly.

Signatures:

Env. Auditor

Contractor's Representative

IC(E) Auditor

Resident Site Staff



Name :Ben Tam

Name:

Name:

Name:

Project DC/2005/02 Construction of Sewers, Rising Mains & Sewage Pumping Station at Kam Tin, Nam Sang Wai and Au Tau in Yuen Long

Inspected by: **ET Auditor:** Ben Tam

Contractor Rep: Benny Lam / Edwin

IEC's Rep: Nil

RE's Rep: Mr. S L Hui

Contractor: Leader Civil Engineering Corp. Ltd

Engineer: Babtie Asia Ltd

IEC: Mott Connell Ltd

Environmental Team: Action-United Env. Services & Consulting

Inspection Date & Time: 11 October 2006 at 10:00

Checklist Reference No.: DSD-AT 111006

General Meteorological Information

Weather Sunny Fine Cloudy Overcast Drizzle Rain Hazy

Temp: °C

Humidity: High (RH > 90%) Moderate (90% > RH > 50%) Low (RH < 50%)

Wind: Calm Light Breeze Strong

Air Quality	Yes	No	NA	NC	Follow-up	Remarks
Is hoarding of not less than 2.4m provided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are site vehicles traveling within controlled speed limit?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are site vehicles movement confined to designated haul roads?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are public roads outside site exits kept clean and free from dust?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are haul roads and unpaved surfaces watered regularly to avoid dust generation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Remarks 4
Are there wheel washing facilities provided at site exits?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is water spraying used during the main dust-generating activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the excavated or stockpile of dusty materials kept wet?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is exposed area of ground covered or watered frequently?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are load on vehicles covered by clean impervious sheeting?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are vehicles and equipment switched off while not in use?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is smoky emissions from plants/equipment avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is open burning avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Observable dust sources	<input type="checkbox"/> Wind erosion		<input type="checkbox"/> Vehicle/equipment movements			
	<input type="checkbox"/> Loading/unloading of materials		<input checked="" type="checkbox"/> Others <u>Nil</u>			

Construction Noise

Are the construction works scheduled to minimize noise nuisance?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the works or equipment sited to minimize noise nuisance?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are all plant and equipment well maintained and in good operating condition?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is idle equipment turned off or throttled down?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is powered mechanical equipment covered or shielded by appropriate acoustic materials?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is silenced equipment used where appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are noise enclosures or noise barriers used where necessary?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Does specified equipment has valid noise label?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are Construction Noise Permits (CNPs) available for inspection?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Major Noise Source	<input type="checkbox"/> Traffic		<input checked="" type="checkbox"/> Construction activities inside of site			
	<input type="checkbox"/> Construction activities outside of site		<input type="checkbox"/> Others _____			

Water Quality & Drainage		Yes	No	NA	NC	Follow-up	Remarks
Is a wastewater discharge license obtained for the Project?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is site effluent discharged in accordance with the discharge license?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is the discharge of silty water avoided?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is drainage adequate?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is drainage system well maintained?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are there temporary ditches for runoff discharge into appropriate watercourse?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are there sedimentation tanks for settling runoff prior to discharge?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are the sedimentation tanks: Constructed of pre-formed individual cells?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
With adequate capacity?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Free from silt and sediment?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are there neutralization tanks for concrete batching/mixing discharge?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are there oil interceptors in drainage system?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is wheel wash facility provided at every site exit?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are vehicles and plant cleaned of earth, mud & debris before leaving the site?		<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Remarks 3
Are wheel washing facilities regularly inspected and maintained?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are toilets provided on site? If so, are they properly maintained?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are manholes covered and sealed?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is oil leakage or spillage avoided?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Waste Management and Potential Land Contamination							
General Refuse:	Are receptacles (rubbish bins) available?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Remarks 2
	Is there regular and proper disposal?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Remarks 1
	Is proper sorting and recycling implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Construction Waste:	Is generation of construction waste minimized?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Is waste sorting implemented on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Is construction waste reused where practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Is construction waste properly disposed of?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Are disposal records available for inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Chemical waste/waste oil	Is there designated storage area?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Is chemical waste stored properly?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Is there proper disposal?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Is chemical waste license available for inspection?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Excavated Materials	Do excavated materials appear uncontaminated?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Are appropriate procedures followed if contaminated materials exist?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Are disposal records available for inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Chemical/Fuel	Is chemical/fuel stored in bunded area?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Is bund capacity adequate (>110% of the largest tank)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Are storage areas lockable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is foam, oil, grease or other objectionable matters in water or nearby drains of sewer avoided?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

Remarks:

Previous Audit Follow-up:

1. Waste skip at Nam San Wai pumping station was observed cleared.

Observations Recorded in this Site Inspection:

2. General waste was observed in the site area at portion F, rubbish bin should be provided by contractor.
3. Sand and mud tails was observed in the site exit at portion E, contractor was reminded that all vehicle should be clean before leaving the site.
4. Water spraying was needed at portion E to minimize the dust generation.

Signatures:

Env. Auditor

Contractor's Representative

IC(E) Auditor

Resident Site Staff



Name :Ben Tam

Name:

Name:

Name:

Project	DC/2005/02 Construction of Sewers, Rising Mains & Sewage Pumping Station at Kam Tin, Nam Sang Wai and Au Tau in Yuen Long	Contractor:	Leader Civil Engineering Corp. Ltd
Inspected by:	ET Auditor: Ken Wong	Engineer:	Babtie Asia Ltd
	Contractor Rep: Benny Lam / Edwin	IEC:	Mott Connell Ltd
	IEC's Rep: Nil	Environmental Team:	Action-United Env. Services & Consulting
	RE's Rep: Mr. S L Hui	Inspection Date & Time:	17 October 2006 at 10:00
		Checklist Reference No.:	DSD-AT171006

General Meteorological Information

Weather Sunny Fine Cloudy Overcast Drizzle Rain Hazy
Temp: °C
Humidity: High (RH > 90%) Moderate (90% > RH > 50%) Low (RH < 50%)
Wind: Calm Light Breeze Strong

Air Quality	Yes	No	NA	NC	Follow-up	Remarks
Is hoarding of not less than 2.4m provided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are site vehicles traveling within controlled speed limit?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are site vehicles movement confined to designated haul roads?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are public roads outside site exits kept clean and free from dust?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are haul roads and unpaved surfaces watered regularly to avoid dust generation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are there wheel washing facilities provided at site exits?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is water spraying used during the main dust-generating activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are the excavated or stockpile of dusty materials kept wet?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is exposed area of ground covered or watered frequently?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are load on vehicles covered by clean impervious sheeting?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are vehicles and equipment switched off while not in use?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is smoky emissions from plants/equipment avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is open burning avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Observable dust sources <input type="checkbox"/> Wind erosion						<input type="checkbox"/> Vehicle/equipment movements
<input type="checkbox"/> Loading/unloading of materials						<input checked="" type="checkbox"/> Others <u>Nil</u>

Construction Noise

Are the construction works scheduled to minimize noise nuisance?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are the works or equipment sited to minimize noise nuisance?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are all plant and equipment well maintained and in good operating condition?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is idle equipment turned off or throttled down?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is powered mechanical equipment covered or shielded by appropriate acoustic materials?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is silenced equipment used where appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are noise enclosures or noise barriers used where necessary?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Does specified equipment has valid noise label?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are Construction Noise Permits (CNPs) available for inspection?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Major Noise Source <input type="checkbox"/> Traffic						<input checked="" type="checkbox"/> Construction activities inside of site
<input type="checkbox"/> Construction activities outside of site						<input type="checkbox"/> Others _____

Water Quality & Drainage		Yes	No	NA	NC	Follow-up	Remarks
Is a wastewater discharge license obtained for the Project?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is site effluent discharged in accordance with the discharge license?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is the discharge of silty water avoided?		<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>OBS 1</u>
Is drainage adequate?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is drainage system well maintained?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are there temporary ditches for runoff discharge into appropriate watercourse?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are there sedimentation tanks for settling runoff prior to discharge?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are the sedimentation tanks: Constructed of pre-formed individual cells?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
With adequate capacity?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Free from silt and sediment?		<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>OBS 1</u>
Are there neutralization tanks for concrete batching/mixing discharge?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are there oil interceptors in drainage system?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is wheel wash facility provided at every site exit?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are vehicles and plant cleaned of earth, mud & debris before leaving the site?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are wheel washing facilities regularly inspected and maintained?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are toilets provided on site? If so, are they properly maintained?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are manholes covered and sealed?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is oil leakage or spillage avoided?		<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>OBS 2</u>
Waste Management and Potential Land Contamination							
General Refuse: Are receptacles (rubbish bins) available?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is there regular and proper disposal?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is proper sorting and recycling implemented?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Construction Waste: Is generation of construction waste minimized?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is waste sorting implemented on site?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is construction waste reused where practicable?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is construction waste properly disposed of?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are disposal records available for inspection?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Chemical waste/waste oil Is there designated storage area?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is chemical waste stored properly?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is there proper disposal?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is chemical waste license available for inspection?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Excavated Materials Do excavated materials appear uncontaminated?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are appropriate procedures followed if contaminated materials exist?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are disposal records available for inspection?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Chemical/Fuel Is chemical/fuel stored in banded area?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is bund capacity adequate (>110% of the largest tank)?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are storage areas lockable?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is foam, oil, grease or other objectionable matters in water or nearby drains of sewer avoided?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

Remarks:

Previous Audit Follow-up:

1. Rubbish bins were provided at the portion F.
2. No mud trails were observed at the portion E site exit and vehicle wheel washing before leaving the site.
3. Dust suppression by water spraying was implemented at Portion E.

Observations Recorded in this Site Inspection:

1. Silty water discharge from the sedimentation tank was observed at the Nam Sum Wai pumping station, the contractor was reminded to regularly clean up the sedimentation tank and maintain the desilting facilities in proper efficiency.
2. Oil stain on ground next to the generator was found at Castle Peak Road construction site, the contractor was reminded to clean up and instructed the site staff handling with care during fuel refilling.

Signatures:

Env. Auditor

Contractor's Representative

IC(E) Auditor

Resident Site Staff

Name: Ken Wong

Name:

Name:

Name:

Project DC/2005/02 Construction of Sewers, Rising Mains & Sewage Pumping Station at Kam Tin, Nam Sang Wai and Au Tau in Yuen Long

Inspected by: **ET Auditor:** Ben Tam

Contractor Rep: Benny Lam / Edwin

IEC's Rep: Nil

RE's Rep: Mr. S L Hui

Contractor: Leader Civil Engineering Corp. Ltd

Engineer: Babtie Asia Ltd

IEC: Mott Connell Ltd

Environmental Team: Action-United Env. Services & Consulting

Inspection Date & Time: 31 October 2006 at 10:00

Checklist Reference No.: DSD-AT311006

General Meteorological Information

Weather Sunny Fine Cloudy Overcast Drizzle Rain Hazy

Temp: °C

Humidity: High (RH > 90%) Moderate (90% > RH > 50%) Low (RH < 50%)

Wind: Calm Light Breeze Strong

Air Quality

	Yes	No	NA	NC	Follow-up	Remarks
Is hoarding of not less than 2.4m provided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are site vehicles traveling within controlled speed limit?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are site vehicles movement confined to designated haul roads?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are public roads outside site exits kept clean and free from dust?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	OBS 3
Are haul roads and unpaved surfaces watered regularly to avoid dust generation?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are there wheel washing facilities provided at site exits?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is water spraying used during the main dust-generating activities?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the excavated or stockpile of dusty materials kept wet?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is exposed area of ground covered or watered frequently?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are load on vehicles covered by clean impervious sheeting?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are vehicles and equipment switched off while not in use?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is smoky emissions from plants/equipment avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is open burning avoided?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Observable dust sources	<input type="checkbox"/> Wind erosion		<input type="checkbox"/> Vehicle/equipment movements			
	<input type="checkbox"/> Loading/unloading of materials		<input checked="" type="checkbox"/> Others <u>Nil</u>			

Construction Noise

Are the construction works scheduled to minimize noise nuisance?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are the works or equipment sited to minimize noise nuisance?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are all plant and equipment well maintained and in good operating condition?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is idle equipment turned off or throttled down?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is powered mechanical equipment covered or shielded by appropriate acoustic materials?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Is silenced equipment used where appropriate?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are noise enclosures or noise barriers used where necessary?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Does specified equipment has valid noise label?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Are Construction Noise Permits (CNPs) available for inspection?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Major Noise Source	<input type="checkbox"/> Traffic		<input checked="" type="checkbox"/> Construction activities inside of site			
	<input type="checkbox"/> Construction activities outside of site		<input type="checkbox"/> Others _____			

Water Quality & Drainage		Yes	No	NA	NC	Follow-up	Remarks
Is a wastewater discharge license obtained for the Project?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is site effluent discharged in accordance with the discharge license?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is the discharge of silty water avoided?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>OBS 1</u>
Is drainage adequate?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is drainage system well maintained?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are there temporary ditches for runoff discharge into appropriate watercourse?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are there sedimentation tanks for settling runoff prior to discharge?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are the sedimentation tanks: Constructed of pre-formed individual cells?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
With adequate capacity?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Free from silt and sediment?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>OBS 1</u>
Are there neutralization tanks for concrete batching/mixing discharge?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are there oil interceptors in drainage system?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is wheel wash facility provided at every site exit?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are vehicles and plant cleaned of earth, mud & debris before leaving the site?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are wheel washing facilities regularly inspected and maintained?		<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are toilets provided on site? If so, are they properly maintained?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Are manholes covered and sealed?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is oil leakage or spillage avoided?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>OBS 2</u>
Waste Management and Potential Land Contamination							
General Refuse:	Are receptacles (rubbish bins) available?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Is there regular and proper disposal?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Is proper sorting and recycling implemented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Construction Waste:	Is generation of construction waste minimized?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Is waste sorting implemented on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Is construction waste reused where practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Is construction waste properly disposed of?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Are disposal records available for inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Chemical waste/waste oil	Is there designated storage area?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Is chemical waste stored properly?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Is there proper disposal?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Is chemical waste license available for inspection?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Excavated Materials	Do excavated materials appear uncontaminated?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Are appropriate procedures followed if contaminated materials exist?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Are disposal records available for inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Chemical/Fuel	Is chemical/fuel stored in banded area?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Is bund capacity adequate (>110% of the largest tank)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
	Are storage areas lockable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Is foam, oil, grease or other objectionable matters in water or nearby drains of sewer avoided?		<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

Remarks:

Previous Audit Follow-up:

1. No silty water was observed discharged from the Nam San Wai Pumping Station.
2. Oil stain on ground next to the generator at Castle Peak Road was cleaned.

Observations Recorded in this Site Inspection:

3. Sand and mud tails were observed in the site exit at portion E. Contractor was reminded that all vehicle should be clean before leaving the site.

Signatures:

Env. Auditor

Contractor's Representative

IC(E) Auditor

Resident Site Staff

Name :Ben Tam

Name:

Name:

Name: