The Hong Kong Jockey Club

2008 Olympic Equestrian Event

Monthly Environmental Monitoring and Audit Report - December 2006

Final

The Hong Kong Jockey Club

## 2008 Olympic Equestrian Event

Monthly Environmental Monitoring and Audit Report - December 2006

January 2007

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party

Ove Arup & Partners Hong Kong Ltd Level 5, Festival Walk, 80 Tat Chee Avenue, Kowloon Tong, Kowloon, Hong Kong

Tel +852 2528 3031 Fax +852 2268 3950 www.arup.com

Job number 24469



#### INDEPENDENT ENVIRONMENTAL CHECKER CHECK CERTIFICATE

#### Independent Environmental Checker for Main Arena of the 2008 Olympic Equestrian Event Monthly EM&A Report for December 2006 (Final)

We confirm having used reasonable skill and care in the preparation of the Monthly EM&A Report and we certify that we can verify the report.

Signed:

Nahre

Independent Environmental Checker H. J. Cochrane Director and IEC

Date:

11/1/07

# ARUP

## **Document Verification**

Page 1 of 1

Job title	2008 Olympic Equestrian Event	Job number
		24469
Document title	Monthly Environmental Monitoring and Audit Report - October 2006	File reference

Revision	Date	Filename	05-DEC-06.doc				
Final	11/01/07	Description	Final submission				
			Prepared by	Checked by	Approved by		
		Name	Fanny Wong	Sam Tsoi	Sam Tsoi		
		Signature	any	G	C		
		Filename		<i>d i</i>			
		Description					
			Prepared by	Checked by	Approved by		
		Name					
		Signature					
3		Filename		Į.	I		
		Description					
			Prepared by	Checked by	Approved by		
		Name					
		Signature					
		Filename					
		Description					
			Prepared by	Checked by	Approved by		
		Name					
		Signature					

Issue Document Verification with Document

 $\checkmark$ 

## Contents

Exec	utive Sum	nmarv	Page i
1	Introdu	•	1
	1.1	Project Background	1
	1.2	Project Organisation	2
	1.3	Scope of Impact EM&A	2
	1.4	Purpose of the Report	2
2	Scope	of Construction Works	2
	2.1	Construction Programme	2
	2.2	Construction Activities of the Month	2
3	Summ	ary of EM&A Requirements	3
	3.1	Construction Noise	3
	3.2	Landscape and Visual	4
	3.3	Performance Limits and Event-Action Plans	4
	3.4	Site Inspection and Environmental Complaint Handling	5
	3.5	Environmental Mitigation Measures	7
4	Noise	Monitoring	9
	4.1	Monitoring Equipment	9
	4.2	Methodology	9
	4.3	Results and Observations	9
5	Lands	cape and Visual Monitoring and Audit	10
	5.1	Summary of Inspection	10
6		spection, Waste Disposal, Environmental Complaints, Environmenta ompliance Records	I Licenses and 10
	6.1	Site Audit Findings	10
	6.2	Waste Disposal	11
	6.3	Complaint Record	11
	6.4	Exceedance	12
	6.5	Notification of Summons and Successful Prosecution	12
	6.6	Environmental Licenses	12
7	Future	Key Issue	12
	7.1	Forecast of Works Programme	12
	7.2	Key Issues for Coming Month	13
8	Comm	ents, Recommendations and Conclusion	13
	8.1	Comments and Recommendations	13
	8.2	Conclusion	13
9	Refere	ences	14

### Appendices

Appendix A

Construction Programme

Appendix B

Monitoring Schedule for December 2006 and January 2007

Appendix C

Environmental Mitigation Implementation Schedule

Appendix D

Calibration certificates of noise monitoring equipment

Appendix E

Detailed noise monitoring results

Appendix F

Landscape and visual monitoring and audit report

Appendix G

Log records and details of environmental complaints

## **Executive Summary**

This is the fifth monthly environmental monitoring and audit (EM&A) report presenting the progress of environmental monitoring and audit work for Main Arena of the 2008 Olympic Equestrian Event for the period from 1 to 31 December 2006, including noise monitoring and landscape and visual audit. Noise was measured in terms of  $L_{eq(30min)}$  with  $L_{10}$  and  $L_{90}$  measurements for reference.

A total of 4 sets of daytime (0700 – 1900 hours) noise monitoring was conducted on 7, 14, 21 and 28 December 2006. The highest noise level of 64 dB(A) was recorded at the roof of Racecourse Villa (NM2) on 21 December 2006 while the lowest noise level of 56.4 dB(A) was recorded at the podium outside Block 1 of Ravana Garden (NM3) on 21 December 2006. There was no exceedance of noise A/L Levels recorded during the reporting period.

A total of 2 landscape and visual audit was carried out bi-weekly on 5 and 19 December 2006. The Registered Landscape Architect (RLA) has the following observations:

• More trees have been transplanted and are in fair condition. More frequent watering is recommended in the dry season.

A total of 4 environmental site audits were conducted weekly on 8, 15, 22 and 29 December 2006. The major environmental concerns included the following issues:

Air quality: Regular watering on haul road should be provided.

Noise: No environmental noise issue was raised during the reporting period.

Water quality: Stagnant water should be cleared regularly.

Handling of waste and chemicals: General refuse on site should be cleared regularly.

A total of 0.17 tonnes of Construction and Demolition (C&D) waste and a total of 0.72 tonnes of C&D material (public fill) were disposed of at Landfill and Public Filling Area respectively in December 2006. No chemical waste was disposed of during the reporting period.

No environmental complaint was received during the reporting period.

No new construction noise permit was granted during the reporting period.

No exceedance of noise monitoring action/limit levels was recorded during the reporting period.

There was neither notification of summons nor prosecution received during the reporting period.

# **1** Introduction

#### 1.1 Project Background

Having considered the advantage of established international equine import and export protocols as well as the supporting facilities already in place, the International Olympic Committee (IOC) has accepted the Beijing Organising Committee for the Games of the 29<sup>th</sup> Olympiad (BOCOG)'s proposal of staging the 2008 Olympic and Paralympic Equestrian Events in Hong Kong.


Given the very tight schedule of the project, Hong Kong Sports Institute (HKSI) in Shatin will be temporarily converted into the core competition venues for the Olympic Equestrian Event. Facilities to be provided on the core venues include:

- Main Competition Arena for 20,000 spectators
- Stable Complex
- Training Arenas
- Logistic Compound
- Spectator Entry & Broadcast Compound
- Food & Merchandise

The venues will be in operation for approximately one month during the Olympic event, with the competition expected to last from between 10 to 14 days. 14 days after the Olympic Events, the Paralympic competition will be staged, which will last for a few days.

One year before the 2008 Olympic Event, the site will be occupied for the Test Event, which is used by all divisions of the Olympic Organising Committee to test their organisational capabilities for the Games and Event Management to trail the equine facilities and the footing (riding surface) of the Main Arena, Stables and Training Facilities. These mock up events are known as the 'Test Event Mode', and limited public access will be given.

Figure 1-1: Location plan of the project



The implementation of the Project is scheduled from July 2006 to December 2008. Table 1-1 gives the tentative project timetable and phasing.

Table 1-1: Timetable and phasing for the Project

Task	Start	Finish
Pre- Test Event Construction	July 2006	June 2007
Test Event	August 2007 (2 weeks)	
Post Test Event Construction	September 2007	June 2008
Olympic Event	August 2008 (2 weeks)	
Paralympic Event	September 2008 (1 week)	
Reinstatement of HKSI	October 2008	December 2008

The Main Arena of the 2008 Olympic Equestrian Event is classified as a Designated Project (DP) under item O7, Part 1, Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO) – an outdoor sporting facility with a capacity to accommodate more than 10,000 persons.

In accordance with the requirements of Section 5(1) of the EIAO, a project profile (No. PP-266/2005) was submitted to Environmental Protection Department (EPD) for the application of an EIA Study Brief on 17 October 2005. Pursuant to Section 5(7)(a) of the EIAO, EPD issued to The Hong Kong Jockey Club (HKJC) a study brief (ref: EIA Study Brief No: ESB-136/2005 dated 7 November 2005) to carry out an EIA study.

The EIA Report for the Project (EIA-118/2005) was approved and an Environmental Permit (EP) (EP-236/2006) granted by EPD on 24<sup>th</sup> and 25<sup>th</sup> March 2006 respectively.

#### **1.2 Project Organisation**

The Project Proponent is the Hong Kong Jockey Club (HKJC); the Engineer's Representative (ER) is Ove Arup & Partners Hong Kong Ltd (Arup); the Contractor is China State Construction Engrg (HK) Ltd; the Independent Environmental Checker (IEC) is Meinhardt Infrastructure and Environment Ltd; the Environmental Team (ET) is Arup.

#### 1.3 Scope of Impact EM&A

The impact environmental monitoring and audit for the Project included noise monitoring, landscape and visual audit, and environmental site audit.

#### **1.4 Purpose of the Report**

The purpose of this monthly EM&A report is to provide information on monitoring methodology, monitoring results, environmental permit status, site audit findings, recommendations and conclusions of the EM&A of the project.

This is the fifth monthly EM&A report prepared by Arup for the submission to the HKJC summarising the implementation of the EM&A programme from 1 to 31 December 2006.

## **2** Scope of Construction Works

#### 2.1 Construction Programme

The construction works commenced on 15 August 2006. An up-to-date construction programme is attached in **Appendix A**.

#### 2.2 **Construction Activities of the Month**

Major construction activities carried out by the Contractor in December 2006 include:

• Trial pit excavation along Shing Mum River footpath.

- Excavation for manhole construction.
- External drainage works.
- Underground drains at all stables.
- RC wall construction and steel erection in Veterinary and Main stables.
- Structural, non-structural walls and ground floor slab at Vet Stable.
- Wall construction in Retaining Wall 3 and Chiller Plant Room.
- Structural steel fabrication works and erection works in Veterinary, Main Stable 1, transformer room and switch room.
- ABWF work and E&M work at outdoor transformer room.

## **3 Summary of EM&A Requirements**

Noise monitoring shall be conducted by the ET at specified monitoring locations during the construction stage. Landscape and visual audits and environmental site audits shall also carried out. The monitoring schedule for the month of December 2006 and the tentative schedule for January 2007 are attached in **Appendix B**.

#### 3.1 Construction Noise

#### 3.1.1 Monitoring Parameters

Construction noise is measured in terms of A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ).  $L_{10}$  and  $L_{90}$  were also recorded as supplementary reference information for data auditing.

#### 3.1.2 Monitoring Frequency

Noise monitoring was performed on a weekly basis in accordance with the EM&A Manual. The monitoring time periods, parameters and frequency are summarised in Table 3-1.

Table 3-1: Construction	noise	monitoring	narameters	and frequency
	110130	monitoring	parameters	

Time Period (when construction activity is found)	Parameters	Monitoring Frequency	No. of Measurements for Each Monitoring
Between 0700-1900 hours on normal weekdays	L <sub>eq(30 min)</sub>		1
Between 1900-2300 hours on normal weekdays		Once per	
Between 2300-0700 hours of next day	L <sub>eq(5 min)</sub> *	week	3 (consecutive)
Between 0700-1900 hours on holidays			


The L<sub>eq(5 min)</sub> will only be measured if construction activities are conducted during holidays and between the period of 1900 and 0700 hours during normal weekdays.

#### 3.1.3 Monitoring Locations

A total of three locations were specified for the noise monitoring as shown in Table 3-2 and Figure 3-1. Measurements were conducted at a position 1.2m above ground and kept away from reflective surface.

Table 3-2: Construction noise mon	itoring locations
-----------------------------------	-------------------

Monitoring Station ID	Location	Monitoring Point
NM1	Chung Cheung Court, HKJC Staff Quarters	On the roof, 1 meter from façade, facing the main works area
NM2	Racecourse Villa	On the roof, 1meter from façade, facing the main works area
NM3	Ravana Garden	On the podium outside Block 1, 1 meter from façade, facing the main works area.



#### Figure 3-1: Noise Monitoring Location

#### 3.2 Landscape and Visual

#### 3.2.1 Audit Parameters

All landscape and visual mitigation measures implemented by both the Contractor Team (CT) and the Landscape Contractor during the construction phase and the first year of the operational phase shall be audited by a landscape auditor, to ensure compliance with the aims of the mitigation measures.

#### 3.2.2 Audit Frequency

The landscape and visual monitoring and audit shall be undertaken once every two weeks throughout the construction, operation and reinstatement phases.

#### 3.2.3 Audit Location

The landscape and visual monitoring and audit shall be conducted throughout the entire site area.

#### 3.3 Performance Limits and Event-Action Plans

The monitoring results will be checked against appropriate standards and requirements. A two-tier system performance limits have been established in the Project specific EM&A Manual. The "Action Level" and the "Limit Level" (A/L) are established according to the EPD requirements. The ET, ER, IEC, and CT will take corresponding action in accordance with the Event-Action Plans if the monitoring results exceed the performance limits.

#### 3.3.1 Construction Noise

The A/L Levels for construction noise have been established in accordance with TM-EIAO as summarised in Table 3-3.

Table 3-3: Action and Limit Levels for construction noise

Time Period	Action Level	Limit Level
0700 – 1900 hours on any day not being a Sunday or public holiday	When one documented complaint is received	75 dB(A)

The action required to be taken by different parties in the case of occurrence of exceedance of A/L Levels are summarised in the Event and Action Plan in Table 3-4.

Event	Action					
Event	ET Leader	IEC	ER	Contractor		
Action Level	<ol> <li>Notify IEC, ER and the Contractor within 24 hours of identification of the exceedance.</li> <li>Carry out investigation.</li> <li>Report the results of investigation to IEC, ER and the Contractor.</li> <li>Discuss with the Contractor and formulate remedial measures.</li> <li>Increase monitoring frequency to check mitigation measures.</li> </ol>	<ol> <li>Review with analysed results submitted by ET.</li> <li>Review the proposed remedial measures by the Contractor and advise ER accordingly.</li> <li>Supervise the implementatio n of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing.</li> <li>Notify the Contractor.</li> <li>Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>Ensure remedial measures are properly implemented.</li> </ol>	<ol> <li>Submit noise mitigation proposals to ER and IEC.</li> <li>Implement noise mitigation proposals.</li> </ol>		
Limit Level	<ol> <li>Identify the source.</li> <li>Notify IEC, ER, EPD and the Contractor within 24 hours of identification of the exceedance.</li> <li>Repeat measurement to confirm findings.</li> <li>Increase monitoring frequency.</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>Inform IEC, ER, and EPD the causes &amp; actions taken for the exceedances.</li> <li>Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> <li>If exceedance stops, cease additional monitoring</li> <li>Report the results of investigation to the IEC, EPD and ER.</li> </ol>	<ol> <li>Discuss amongst ER, ET Leader and the Contractor on the potential remedial actions.</li> <li>Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly.</li> <li>Supervise the implementatio n of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of exceedance in writing.</li> <li>Notify the Contractor.</li> <li>Require the Contractor to propose remedial measures for the analysed noise problem.</li> <li>Ensure remedial measures are properly implemented.</li> <li>If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance.</li> <li>Submit proposals for remedial actions to IEC and ER within 3 working days of notification.</li> <li>Implement the agreed proposals.</li> <li>Resubmit proplem still not under control.</li> <li>Stop the relevant activity of works as determined by the ER until the exceedance is abated.</li> </ol>		

#### 3.4 Site Inspection and Environmental Complaint Handling

#### 3.4.1 Site Inspection Frequency and Areas Covered

Regular site inspections will be carried out on a weekly basis. The areas of inspection cover the different environmental impacts, such as air quality, noise, water quality and waste, and their pollution controls and mitigation measures for both within and outside the site area. Site inspection for landscape and visual impact shall be carried out on a bi-weekly basis. *Ad hoc* site inspection will be carried out if significant environmental non-compliance is identified. Inspections may also be carried out subsequent to receipt of any environmental complaints, or as part of the investigation work, as specified in the Event and Action Plans.

#### 3.4.2 Site Inspection Procedures

- (a) The CT and/or ER will advise the Environmental Auditor (EA) of ET for all information on any environmental related aspects.
- (b) The EA will discuss with the CT and/or ER to forecast any potential environmental impact.
- (c) The EA will conduct a site walk with the CT and/or ER, particularly the areas with extensive construction works.
- (d) The EA will conduct inspection for the main environmental facilities and measures such as wheel washing facilities located at site exits, water spraying truck, temporary noise barrier, and internal noise-reducing measures of heavy equipment etc, to ensure that these environmental facilities operate normally and effectively.
- (e) The EA will fill up a site inspection checklist during the site inspection for recording any special observations.
- (f) The EA will conduct post-discussion with the CT and/or ER for the establishment of additional/special measures if any non-conformance is found. The completion date for such additional measures will be confirmed during the post-discussion.
- (g) The EA will propose a reasonable timeframe together with the CT and/or ER, for preparation of the proposal for remediation of environmental non-compliance.
- (h) The completed site inspection checklist will be signed by the EA, the CT and/or ER, for reference and for taking action in accordance with the agreed procedures, reporting systems and time frame.

#### 3.4.3 Environmental Complaints

In accordance with the EM&A Manual, environmental complaints will be referred to the ET for initiation of the complaint investigation procedures. The ET will undertake the following procedures upon receipt of complaints:

- a) The ET will record the details of the complaint and the date of receipt into the complaint database, and inform ER immediately.
- b) The ET will perform complaint investigation to determine its validity and to assess whether the source of the problem is due to work activities.
- c) The ER will instruct the CT to identify mitigation measures in consultation with the ET, if the complaint is valid and due to works.
- d) The ET will liaise with the CT on their mitigation measure proposals and implementation, if required.
- e) The ET will conduct review of the CT's response on the identified mitigation measures, and of the updated situation.
- f) The ET will submit interim report to EPD if the complaint is received via EPD. The interim report will clearly state the status of the complaint investigation and the follow-up action within the time frame assigned by EPD.
- g) The ET will undertake additional monitoring and audit to verify the situation if necessary, and ensure that any valid reason for complaint does not recur.
- h) The ET will report on the investigation results and the subsequent actions to the source of complaint for responding to the complainant. If the source of complaint is via EPD, the results will be reported within the time frame assigned by EPD.

i) The ET will record the details of the complaint, investigation, subsequent actions and results in the monthly EM&A report.

During the complaint investigation work undertaken by the ET, CT and ER should cooperate with the ET on providing all the necessary information and assistance for completion of the investigation. If mitigation measures are identified as necessary after the investigation, the CT should promptly carry out the required mitigation to the satisfaction of ET. The ER should ensure that the CT has carried out such identified measures.

A flow chart of the complaint response procedures is shown in Figure 3-2 for reference.

#### 3.5 Environmental Mitigation Measures

Environmental mitigation measures as recommended in the EIA report were stipulated in the EM&A Manual for the Contractor to adopt. A list of mitigation measures and their implementation status are given in **Appendix C**.




Figure 3-2: Flow chart of complaint response procedures

# 4 Noise Monitoring

#### 4.1 Monitoring Equipment

Details of the integrating sound level meters used in the noise monitoring are shown in Table 5-1.

Table 5-1:	Equipment	list for	construction	noise	monitorina
10010 0 11	Equipriloni	101 101	0011011001011	110100	mornioning

Equipment	Manufacturer & Model No.	Precision Grade	Qty.
Integrating sound level meter	Brüel & Kjær 2238	IEC 651 Type 1	3
Windshield	Brüel & Kjær UA0237	IEC 804 Type 1	3
Acoustical calibrator	Brüel & Kjær 4230	IEC 942 Type 1	1
LCD wind speed indicator	Kestrel Vane Anemometer		1

#### 4.2 Methodology

#### 4.2.1 Field Measurement

- The sound level meter and battery were checked to ensure that they were in proper condition.
- The sound level meter was set on a tripod at 1.2m above ground and at 1m from the exterior of the building façade.
- Before conducting the measurement, the sound level meter was calibrated by an acoustical calibrator.
- The measurement parameter was set to A-weighted sound pressure level. The time weighting was set in fast response and the time period of measurement at 30 minutes.
- The wind speed was checked during noise monitoring to ensure the steady wind speed did not exceed 5m/s, or wind with gusts did not exceed 10m/s.
- Any abnormal conditions that generated intrusive noise during the measurement were recorded on the field record sheet.
- After each measurement, the equivalent continuous sound pressure level (Leq), L10 and L90 were recorded on the field record sheet.
- The sound level meter was re-calibrated by the acoustical calibrator to confirm that there was no significant drift of reading.

#### 4.2.2 Equipment Maintenance and Calibration

All sound level meters comply with the standards of IEC 651 (Fast, Slow, Impulse RMS detector tests) and IEC 804 ( $L_{eq}$  functions). The calibration certificates of the noise monitoring equipment are attached in **Appendix D**.

#### 4.3 **Results and Observations**

#### 4.3.1 Weather Conditions and Other Factors

No adverse weather conditions, in particular adverse wind speed & wind direction and fog & rain that may significantly affect or invalidate the collected noise monitoring data, were recorded during the reporting period.

Neither unusual operation of the construction site nor abnormal noise source was observed during the reporting period.


#### 4.3.2 Summary of Results

A total of 4 sets of daytime (0700 – 1900 hours) noise monitoring was conducted on 7, 14, 21 and 28 December 2006.

The highest noise level of 64 dB(A) was recorded at the roof of Racecourse Villa (NM2) on 21 December 2006 while the lowest noise level of 56.4 dB(A) was recorded at the podium outside Block 1 of Ravana Garden (NM3) on 21 December 2006. There was no exceedance of noise A/L Levels recorded during the reporting period.

Detailed construction noise monitoring results are attached in **Appendix E** and graphical presentation of the noise levels at each monitoring location is illustrated in Figure 5-1.





## **5 Landscape and Visual Monitoring and Audit**

#### 5.1 Summary of Inspection

Landscape and visual monitoring and site audits were carried on 5th and 19th December 2006. Site formation works are being carried out and stables are being constructed. More trees have been transplanted and are in fair condition. More frequent watering is recommended in the dry season. The audit findings and recommendations are recorded in a detailed report in **Appendix F**.

## 6 Site Inspection, Waste Disposal, Environmental Complaints, Environmental Licenses and Noncompliance Records

#### 6.1 Site Audit Findings

Four weekly environmental site audits were carried out in December 2006. The findings of the site audits are summarised in Table 6-1.

Date of Issue Raised	Observation	Advice from EA	CT's Response / Environmental Outcomes	Closing Date
8 Dec 2006	1. General refuse was accumulated inside rubbish bins.	Contractor was reminded to clear the bins regularly.	Agreed with the ET's advice.	8 Dec 2006
	2. Poor housekeeping was observed.	Contractor was reminded to tidy up the transformer room area.		
15 Dec 2006	1. General refuse was found outside the rubbish bin.	Contractor was reminded to remove general refuse regularly.	Agreed with the ET's advice.	15 Dec 2006
22 Dec 2006	1. Oil drum without drip tray was observed at Stable 4.	Contractor was reminded to provide drip tray for all oil drums.	Agreed with the ET's advice.	22 Dec 2006
	2. Haul road was found to be dry.	Contractor was reminded to increase the watering frequency.		
	3. Stagnant water was observed near wheel washing bay.	Contractor was reminded to improve the drainage system.		
29 Dec 2006	1. Stagnant water was observed inside the drip tray.	Contractor was reminded to clear the stagnant water.	Agreed with the ET's advice.	29 Dec 2006
	<ol> <li>Poor housekeeping was observed.</li> </ol>	Contractor was reminded to improve the tidiness of the site, especially inside the stables.		
	3. An oil drum without drip tray was observed.	Contractor was reminded to provide drip tray for all oil drums.		

 Table 6-1:
 Findings of weekly environmental site audit in December 2006

#### 6.2 Waste Disposal

Disposal of waste material during the reporting period generally complied with the corresponding waste disposal requirements. The waste disposal quantity during the reporting period is summarised in Table 6-2.

Table 6-2: Waste disposal quantity in Decem	ber 2006
---	----------

Type of waste or material		Disposal at	No. of loads or quantities	
C&D waste		SENT Landfill	0.17 tonnes	
C&D materia	al	Public Filling Area in TKO 137	0.72 tonnes	
Chemical waste	Spent lube oil	Collected by licensed collector	0 L	

#### 6.3 Complaint Record

No environmental complaint was received during the reporting month.

A log record on the environmental complaints is given in **Appendix G** and a cumulative statistics on environmental complaints is given in Table 6-3.

Table 6-3 :	Cumulative	statistics of	on environmer	tal complaints
-------------	------------	---------------	---------------	----------------

No. of complaints received in the reporting month	No. of outstanding complaints	Cumulative no. of complaints received since the commencement of project				
0	0	4				

#### 6.4 Exceedance

There was no exceedance of environmental monitoring data for A/L Levels during the reporting period.

#### 6.5 Notification of Summons and Successful Prosecution

No notification of summon and prosecution was received during the reporting month.

#### 6.6 Environmental Licenses

No new CNP was granted in the reporting period. A summary of the valid environmental licenses is given in Table 6-4.

Type of Licence	Reference No.	Valid from	Valid to	Remarks
Environmental Permit	EP-236/2006	25 March 2006	-	-
Construction Noise Permit	GW-RN0433-06	4 September 2006	3 March 2007	General Earth Works in HKSI Area.
Construction Noise Permit	GW-RN0497-06	6 October 2006	5 April 2007	Bar fixing and formworking
Registration of Waste Producer	WPN: 5213- 753-C3317-11	1 Nov 2006		-
Site Effluent Discharge Licence	Licence No: 3448	1 Nov 2006	30 Nov 2011	-

 Table 6-4:
 Summary of valid environmental licenses

## 7 Future Key Issue

#### 7.1 Forecast of Works Programme

Based on the 3-month rolling programme as shown in **Appendix A**, key construction activities to be carried out in the coming three months will include:

- ABWF work and E&M work in progress at outdoor transformer room.
- Structural, non-structural walls and ground floor slab at Vet Stable.
- Structural steel installation at transformer room and Switch room.
- ABWF work at transformer room and office below 1st floor plant room.
- Excavation for manhole construction at Shing Mum Walkway.
- Underground drains installation, ground floor slab and internal partition wall at Main Stable no 1 to 4.
- Excavation and Backfilling works.
- Formwork erection and steel fixing of stem wall.

- Concreting to the base slab of water tank, Grid 1-2/A-B ground floor slab and lower walls at Chiller Plant Room.
- Installation of underground plumbing and Fire Services pipe in Main Stables.
- E&M Installation at semi-outdoor transformer room and switch room.
- Wall construction in Retaining Wall 3 and Chiller Plant Room.
- Structural steel fabrication works and erection works in Veterinary and Main Stable 1.

#### 7.2 Key Issues for Coming Month

Based on the construction programme as shown in **Appendix A**, the following key issues are anticipated in the coming month:

- Site drainage management;
- Wastewater/runoff and effluent discharge management;
- Dust generation from land-based activities, such as breaking, excavation and stockpiling of dusty material;
- Noise from construction activities and mobilisation of plant and equipment;
- Tree transplant and protection; and
- General housekeeping and waste management.

## 8 **Comments, Recommendations and Conclusion**

#### 8.1 **Comments and Recommendations**

According to the environmental site inspections performed during the reporting period, the following recommendations were provided:

- Water Quality
  - Stagnant water should be cleared regularly.
- Air Quality
  - Watering at dry haul road should be applied frequently.
- Construction Noise
  - Nil
- Waste / Chemical Management
  - General refuse on site should be cleared regularly.
- Landscape & Visual
  - More frequent watering especially for newly transplanted trees is recommended in the dry season.

#### 8.2 Conclusion

Construction phase impact monitoring and audit were conducted in the reporting month. Monitoring and audit programme included construction noise monitoring, landscape and visual monitoring and audit, and weekly site inspection.

Daytime noise levels were monitored at 3 monitoring locations during the reporting month. No exceedance of Limit Level was recorded.

Weekly site inspections were conducted in the reporting month. Remedial measures were advised for those deficiencies observed for the Contractor to follow up.

No Construction Noise Permit was obtained in the reporting month.

No environmental complaint was received during the reporting period.

There was neither notification of summons nor prosecution received during the reporting period.

## 9 References

[1] Ove Arup & Partners Hong Kong Ltd. June 2006. Main Arena of the 2008 Olympic Equestrian Event – Environmental Monitoring & Audit Manual

[2] Ove Arup & Partners Hong Kong Ltd. July 2006. Main Arena of the 2008 Olympic Equestrian Event – Environmental Baseline Monitoring Report

Appendix A Construction Programme

Activity	Activity	Rem	Early	Early	2006 2007
ID	Description	Dur	Start	Finish	DEC JAN FEB MAR
Section I	(D-1 (Portion HKSI-1 to HKSI-2)				
Portion	HKSI-1				
	Plant Room				
Retaini	ng Wall No. 3				
	I		1		
50075			22-NOV-06A		
50085	Drainage and backfill	6	20-DEC-06	27-DEC-06	
50095	Extract sheet pile	6	28-DEC-06	04-JAN-07	Extract sheet pile
Founda	ation and Superstructure Works				
50125	RC Walls and Water Tanks	0	22-NOV-06A		RC Walls and Water Tanks
			20-DEC-06		Roof deck
50135					Structural steel works
	Structural steel works	12	20-DEC-06	04-JAN-07	
Finishe	9S				
50145	Chiller Plant - internal finishes	12	05-JAN-07	18-JAN-07	Chiller Plant - internal finishes
	Chiller Plant- doors and windows		19-JAN-07		Chiller Plant- doors and windows
	ervices		10 0/ 11 0/	of the bot	
50128	Chiller Plant -M&E Access	0	26-JAN-07*		Chiller Plant -M&E Access
50130	Chiller Plant - M&E Installation	48	26-JAN-07	29-MAR-07	Chiller Plant - M&E Installation
Veterina	ary Stables				
	ation and Superstructure Works				
	: Grid A-H/1-5				
	Backfill/subbase, Grid E-H	0	18-NOV-06A	22-NOV-06A	
VS-210	Grade slab, + 6.7, Grid E-H	0	23-NOV-06A	24-NOV-06A	
VS-212	RC Partitions	0	23-NOV-06A	06-DEC-06A	
VS-215A	Wall (G/F, +6.7 to +9.5)	0	20-OCT-06A	24-NOV-06A	
VS-220	Steel Truss + lower roof +12.674	6	09-DEC-06A	27-DEC-06	Steel Truss + lower roof +12.674
VS-225	Steel Upper Roof + 13.39	6	28-DEC-06	04-JAN-07	Steel Upper Roof + 13.39
VS-230	Steel sheet roofing/cladding, +12.6->+13.3	12	05-JAN-07	18-JAN-07	Steel sheet roofing/cladding, +12.6->+13.3
VS-235	Ceiling installation	12	12-JAN-07	25-JAN-07	Ceiling installation
				·	


		DEC	JAN		FEB	IV.	IAK
		2006			2007		
File Name:WP22	Current Bar	China State Const. Eng.	(H.K.) Ltd. Sheet 1 of 20		Prepared by William C		
Start Date:20-DEC-06	Progress Bar	Core Venue Main Construc		Date	Revision	Checked	Approved
Finish Date:17-JUL-07				20-DEC-06 E	xtracted from Master Programme	T Lo/T Wong	D Lau
Filter Name:FL-71 Three Months Rolling	Critical Activity	(Package CV-2B & CV-2C)		Ve	/ersion A,		
Lavout Name: Three Months Rolling Progr		FL-71 Three Months Rollin	g Programme	A	ctivities for coming 3 months		
© Primavera Systems, Inc.		20 Dec 2006 to 20 M	ar 2007				
		10 200 1000 to 10 in					

LAN

DEC

Activity	Activity	Rem	Early	Early	2006	2007	
ID	Description	Dur	Start	Finish	DEC JAN	FEB	MAR
	: Grid A-H/1-5	-		44 1411 07	Handover (Tx Rm, LVSR Rm) to A	BWF	
	Handover (Tx Rm, LVSR Rm) to ABWF	0		11-JAN-07		Cast Remaining Wall Opening(after e	dot delivery)
1	Cast Remaining Wall Opening(after eqpt delivery)	6	02-FEB-07	08-FEB-07			
[	: H-L/1-10 & 1/F Plant Rm Backfill/Subase/Grade slab, + 6.695		29 NOV 004				
	,			06-DEC-06A	Steel Cpls+6.696 to +11.7 (canopy area)		
	Steel Cols+6.696 to +11.7 (canopy area)	-	02-DEC-06A		Steel bears + 11.7 (canopy area)		
	( <b>1</b> ,	-	28-DEC-06		Steel sheet roofing/cladding, +11.7	canony area	
	Steel sheet roofing/cladding, +11.7 (canopy area		05-JAN-07	11-JAN-07		stallation G/F	
		12	12-JAN-07	25-JAN-07			
		0		11-JAN-07	Handover to ABWF		
VS-320	Wall 1/F to +13.9	0	16-NOV-06A	06-DEC-06A			
VS-325	Steel cols, braces, beams to Roof +17.48, 1/F	6	20-DEC-06*	27-DEC-06	Steel cols, braces, beams to Roof +17.48, 1/F		
VS-330	Steel sheet roofing/cladding, +17.4, 1/F	12	28-DEC-06	11-JAN-07	Steel sheet roofing/cladding, +17.4,		
VS-335	Ceiling installation 1/F	12	12-JAN-07	25-JAN-07		stallation 1/F	
VS-340	Handover 1F Plant Rm to ABWF	0		11-JAN-07	Handover 1F Plant Rm to ABWF		
VS-345	Cast Remaining Wall Opening (after AHU delivery)	6	30-JAN-07	05-FEB-07		Cast Remaining Wall Opening (after AHU o	lelivery)
	: Grid L-U/1-5						
VS-390	Backfill/Subase/Grade slab, + 6.695	0	17-NOV-06A	09-DEC-06A			
VS-392	RC Partitions	0	22-NOV-06A	01-DEC-06A			
VS-400	Steel Truss + lower roof +12.674	6	20-DEC-06*	27-DEC-06	Steel Truss + lower roof +12.674		
VS-405	Steel Upper Roof + 13.39	6	28-DEC-06	04-JAN-07	Steel Upper Roof + 13.39		
VS-410	Steel sheet roofing/cladding, +12.6->+13.3	12	05-JAN-07	18-JAN-07	Steel sheet roofing/cla	dding, +12.6->+13.3	
VS-415	Ceiling installation	12	19-JAN-07	01-FEB-07		Ceiling installation	
VS-420	Handover to ABWF	0		18-JAN-07	●Handover to ABWF		
Entrance	e Gate/Building						
VS-425	Excavation/substructure works	12	20-DEC-06*	04-JAN-07	Excavation/substructure works		
VS-430	Ground slab + RC Wall	12	05-JAN-07	18-JAN-07	Ground slab + RC Wal		
VS-435	Structural steel works	12	19-JAN-07*	01-FEB-07		Structural steel works	
VS-440	Steel sheet roofing/cladding	6	02-FEB-07	08-FEB-07		Steel sheet roofing/cladding	
VS-445	Ceiling installation	6	09-FEB-07	22-FEB-07		Ceiling ins	tallation
VS-450	Handover to ABWF	0		22-FEB-07		Handove	to ABWF

			DEC	JAN		FEB	M	IAR
			2006			2007		
File Name:WP22	Current Bar	Chi	ina State Const. Eng.	(H.K.) Ltd. Sheet 2 of 20		Prepared by William C		
Start Date:20-DEC-06	Progress Bar		/enue Main Construc		Date	Revision	Checked	Approved
Finish Date:17-JUL-07					20-DEC-06	Extracted from Master Programme	T Lo/T Wong	D Lau
Filter Name:FL-71 Three Months Rolling	Critical Activity	•	age CV-2B & CV-2C)			Version A,		
Lavout Name: Three Months Rolling Progr		FL-71	Three Months Rolling	g Programme		Activities for coming 3 months		
© Primavera Systems, Inc.			20 Dec 2006 to 20 Ma	ar 2007				



			DEC	JAN		FEB	M	IAR
			2006			2007		
File Name:WP22	Current Bar	Chi	ina State Const. Eng.	(H.K.) Ltd. Sheet 3 of 20		Prepared by William C		
Start Date:20 DEC 06			Core Venue Main Construction Contract			Revision	Checked	Approved
Finish Date:17-JUL-07	Progress Bar				20-DEC-06 E	xtracted from Master Programme	T Lo/T Wong	D Lau
Filter Name:FL-71 Three Months Rolling	Critical Activity		age CV-2B & CV-2C)		V	/ersion A,		
Layout Name: Three Months Rolling Progr		FL-71	Three Months Rolling	g Programme	A	Activities for coming 3 months		
© Primavera Systems, Inc.			20 Dec 2006 to 20 Ma	ar 2007				
Serimavera Systems, mc.			20 200 2000 10 20 110	. 200.				

Activity Activity	Rem Early	Early	2006		2007	
ID Description ABWF & M&E Works in Tx Room	Dur Start	Finish	DEC	<b>JAN</b>	FEB	MAR
VS-500 ABWF/M&E Works @ Tx Rm complete	0	01-FEB-07			ABWF/M&E Works @ Tx Rm complete	
CLP Transformer Rm, at Vet Stable						
VS-120 Handover Tx Room to CLP	0	08-FEB-07			Handover Tx Room to CLP	
VS-125 CLP Installation	48 09-FEB-0	07 13-APR-07		¢I	LP Installation	
M&E Access Dates	1 1					
VS-085 M&E Access: Plant Rms,Grnd Lvl, Grid D->G/1-5	0 09-FEB-0	)7			M&E Access: Plant Rms,Grnd Lvl, G	rid D->G/1-5
VS-090 M&E Access: Grd Lvl, H-L/1-10	0 26-JAN-0	7*		M&E Acces	ss: Grd Lvl, H-L/1-10	
VS-095 M&E Access: 1/F Plant Rm	0 26-JAN-0	7*		●M&Ė Acces	ss: 1/F Plant Rm	
VS-100 M&E Access: Ground Level, L-U/1-5	0 02-FEB-0	7*			M&E Access: Ground Level, L-U/1-5	
VS-105 M&E Access: Entrance Gate	0 23-FEB-0	7*			●M&E Acc	ess: Entrance Gate
M&E Installation	1 1	I			I I I I I I I I I I I I	
VS-110 2nd Fix Plumbing and Drainage Installation	61 26-JAN-0	07 14-APR-07	2nd F	x Plumbing and Drainage Installation		
VS-135 2nd Fix Fire Services Installation	61 26-JAN-0	07 14-APR-07		2nd Fix Fire Services Installation		
VS-140 2nd Fix HVAC Installation	61 26-JAN-0	7 14-APR-07		2nd Fix HVAC Installation		
VS-145 2nd Fix Electrical Installation	61 26-JAN-0	07 14-APR-07		2nd Fix Electrical Installation		
VS-150 Buidling Management System	61 26-JAN-0	07 14-APR-07		Buidling Management System		
Main Stable Block No. 1	- <b>1</b> - <b>1</b>					
Foundation and Superstructure Works						
AREA 1: Grid F-R / 13-16						
MB1-155 Install underground foul drains/FS pipe/plumbing	0 16-NOV-0	6A 21-NOV-06A				
MB1-160 WWO Inspection of FS/plumbing pipes	0 21-NOV-0	6A 21-NOV-06A				
MB1-165 Grade slab, + 6.695	0 18-NOV-0	6A 02-DEC-06A				
MB1-175 Steel Truss + lower roof +12.674	6 16-DEC-0	6A 27-DEC-06	Steel Truss + low			
MB1-180 Steel Upper Roof + 13.39	6 28-DEC-0	6* 04-JAN-07	St	el Upper Roof + 13.39		
MB1-185 Steel sheet roofing/cladding +13.39	12 05-JAN-0	07 18-JAN-07		Steel sheet roofing/claddir		
MB1-190 Ceiling installation G/F	12 19-JAN-(	07 01-FEB-07			Ceiling installation G/F	
MB1-195 Handover to ABWF, Grid A-R/13-16	0	18-JAN-07		Handover to ABWF, Grid	d A-R/13-16	
MB1-200 Wall (G/F to 1/F, 11.125)	0 31-OCT-0	6A 27-NOV-06A				
MB1-205 Slab 1/F	0 18-NOV-0	6A 28-NOV-06A				
MB1-210 Wall 1/F to +13.85	0 28-NOV-0	6A 08-DEC-06A				
MB1-215 Steel cols, braces, beams to Roof +17.48, 1/F	8 20-DEC-0	6* 29-DEC-06	Steel cols, bra	ces, beams to Roof +17.48, 1/F		
		1	DEC	JAN	FEB	MAR
	<u>.</u>		2006		2007	
File Name:WP22 Start Date:20-DEC-06	Current Bar	Ch	na State Const. Eng. (H.K.)	Ltd. Sheet 4 of 20 Date	Prepared by William C Revision	Checked Approved
Finish Date:17-JUL-07	Progress Bar Critical Activity		enue Main Construction C age CV-2B & CV-2C)- HKSI	20-DEC-06 Extracted f	from Master Programme	T Lo/T Wong D Lau
Filter Name:FL-71 Three Months Rolling Lavout Name:Three Months Rolling Prog			Three Months Rolling Prog	amme Activities for	or coming 3 months	
© Primavera Systems, Inc.			20 Dec 2006 to 20 Mar 2007			

Activity Activity	Rem Early	Early Finish	2006		2007	
ID Description AREA 1: Grid F-R / 13-16	Dur Start	Finish		JAN I I	<b>FEB</b>	MAR
MB1-220 Steel sheet roofing/cladding +17.48, 1/F area	12 30-DEC-06	13-JAN-07	s i i i i i i i i i i i i i i i i i i i	teel sheet roofing/cladding +17.48, 1/F	area	
MB1-225 Ceiling installation, 1/F	12 15-JAN-07	27-JAN-07		Ceiling install	ation, 1/F	
MB1-230 Handover 1F Plant Rm to ABWF	0	13-JAN-07		Handover 1F Plant Rm to ABWF		
MB1-235 Cast Remaining Wall Opening (after AHU delivery)	6 15-JAN-07			Cast Remaining Wall Oper	ning (after AHU delivery)	
AREA 2: Grid F-R/1-4						
MB1-270 Install underground foul drains/FS pipe/plumbing	0 11-NOV-06A	21-NOV-06A				
MB1-275 WWO Inspection of FS/plumbing pipes	0 21-NOV-06A	21-NOV-06A				
MB1-280 Backfill/Subase/Grade slab, + 6.695	0 18-NOV-06A	06-DEC-06A				
MB1-290 Steel Truss + lower roof +12.674	6 20-DEC-06*	27-DEC-06	Steel Truss + lower roof +12.674			
MB1-295 Steel Upper Roof + 13.39	6 28-DEC-06*	04-JAN-07	Steel <sup>I</sup> Upper Roof -	+ 13.39		
MB1-300 Steel sheet roofing/cladding, +13.39	12 05-JAN-07	18-JAN-07		Steel sheet roofing/cladding, +	13.39	
MB1-305 Ceiling installation G/F	12 19-JAN-07	01-FEB-07		Ceil	ing installation G/F	
MB1-310 Handover to ABWF, Grid A-R/1-4	0	18-JAN-07		Handover to ABWF, Grid A-R	/1-4	
MB1-315 Wall (G/F to 1/F, 11.125)	0 31-OCT-06A	27-NOV-06A				
MB1-320 Slab 1/F	0 18-NOV-06A	27-NOV-06A				
MB1-325 Wall 1/F to +13.85	0 28-NOV-06A	09-DEC-06A				
MB1-330 Steel cols, braces, beams to Roof +17.48, 1/F	8 20-DEC-06*	29-DEC-06	Steel cols, braces, beams to R	coof +17.48, 1/F		
MB1-335 Steel sheet roofing/cladding, 1/F	12 19-JAN-07	01-FEB-07		Stee	el/sheet roofing/cladding, 1/F	
MB1-340 Ceiling installation 1/F	12 02-FEB-07	22-FEB-07			Ceiling ir	nstallation 1/F
MB1-345 Handover 1F Plant Rm to ABWF	0	01-FEB-07		Ha	ndover 1F Plant Rm to ABWF	
MB1-350 Cast Remaining Wall Opening (after AHU delivery)	6 02-FEB-07	08-FEB-07			Cast Remaining Wall Opening (after	r AHU delivery)
AREA 3: Grid A-E/5-12		I				
MB1-385 RC works to wash bay/sand roll	8 20-DEC-06	29-DEC-06	RC works to wash bay/sand ro	II		
MB1-390 Install underground foul drains/FS pipe/plumbing	0 11-NOV-06A	21-NOV-06A				
MB1-395 WWO Inspection of FS/plumbing pipes	0 21-NOV-06A	21-NOV-06A				
MB1-400 Steel columns, +6.695 to+10.2	4 26-DEC-06*	29-DEC-06	Steel columns, +6.695 to+10.2			
MB1-405 Backfill/Subase/Grade slab, + 6.695	0 09-DEC-06A	19-DEC-06A	Backfill/Subase/Grade slab, + 6.695			
MB1-410 Steel Truss + lower roof +12.674	4 30-DEC-06	04-JAN-07	Steel Truss + lowe	r roof +12.674		
MB1-415 Steel Upper Roof + 13.39	4 05-JAN-07	09-JAN-07	Steel Upp	per Roof + 13.39		
MB1-417 Blockwork partitions	22 20-DEC-06	16-JAN-07		Blockwork partitions		
I	1 1	ـــــــــــــــــــــــــــــــــــــ	DEC	JAN	FEB 2007	MAR
	I			5 of 20		
Name:WP22 t Date:20-DEC-06	Current Bar Progress Bar		a State Const. Eng. (H.K.) Ltd. <sup>Sheet 5</sup> nue Main Construction Contract	Date	Prepared by William C Revision	Checked Approve


Finish Date:17-JUL-07 Filter Name:FL-71 Three Months Rolling | Lavout Name:Three Months Rolling Prog © Primavera Systems, Inc.

Critical Activity

(Package CV-2B & CV-2C)- HKSI AREA FL-71 Three Months Rolling Programme 20 Dec 2006 to 20 Mar 2007


	Prepared by William C		
Date	Revision	Checked	Approved
EC-06	Extracted from Master Programme	T Lo/T Wong	D Lau
	Version A,		
	Activities for coming 3 months		

Activity		Rem	Early	Early		2006		2007
ID	•	Dur	Start	Finish		DEC JAN		FEB MAR
	Srid A-E/5-12	2	40.1411.0-	40 1411 0=		Ctobe	l sheet roofing/clac	iding
	Steel sheet roofing/cladding		10-JAN-07	19-JAN-07				biling installation
	Ceiling installation	9	20-JAN-07	30-JAN-07				
MB1-430 H	landover to ABWF, Grid A-E/5-12	0		19-JAN-07			dover to ABWF, 0	ыпа А-Ę/5-12
Finishes								
ABWF Wo						Glass/ Aluminum Louvr	res / Roller Shutter	
	Glass/ Aluminum Louvres / Roller Shutters		02-FEB-07				i i	
MB1-015	Horse Stalls (supply by NSC)	21	02-FEB-07	05-MAR-07			alls (supply by NSC	
MB1-020	Wall Partitions, Boxes and Cabinets	14	10-FEB-07	05-MAR-07		i i i	Vall Partitions, Box	
MB1-025	Wall Finishes & Claddings	30	02-FEB-07	15-MAR-07		Wall Fi	inishes & Cladding	
M&E Serv	vices							
M&E Acce								
MB1-435 N	/&E Access: Wing 1, Grid A-R/13-16, Grd Lvl	0	02-FEB-07					M&E Access: Wing 1, Grid A-R/13-16, Grd Lvl
MB1-440 M	/&E Access: Wing 2, Grid A-R/1-4, Grd Lvl	0	02-FEB-07					M&E Access: Wing 2, Grid A-R/1-4, Grd Lvl
MB1-445 N	/&E Access: Plant Rooms, 1/F Level	0	23-FEB-07					●M&E Access: Plant Rooms, 1/F Level
MB1-450 M	/&E Access: Center, Grid A-E Grd Lvl	0	03-FEB-07					M&E Access: Center, Grid A-E Grd Lvl
M&E Insta	llation							
MB1-095	2nd Fix Plumbing and Drainage Installation	61	02-FEB-07	21-APR-07		2nd Fix Plumbing and D		
MB1-100	2nd Fix Fire Services Installation	61	02-FEB-07	21-APR-07		2nd Fix Fire S	Services Installatio	
MB1-105	2nd Fix HVAC Installation	61	02-FEB-07	21-APR-07	ĺ	2nd Fi	ix HVAC Installatio	
MB1-110	2nd Fix Electrical Installation	61	02-FEB-07	21-APR-07		2nd Fix E	Electrical Installatio	
MB1-115	Buidling Management System	61	02-FEB-07	21-APR-07		Buidling Ma	lanagement Syste	
	ble Block No. 2							
	on and Superstructure Works							
	Grid F-R / 13-16							
MB2-165 B	Backfill/Subase/Grade slab, + 6.695	0	18-NOV-06A	05-DEC-06A				
MB2-175 S	Steel Truss + lower roof +12.674	6	26-DEC-06*	02-JAN-07		Steel Truss + lower roof +12.674		
MB2-180 S	Steel Upper Roof + 13.39	6	03-JAN-07	09-JAN-07		Steel Upper Roof + 13.35	9	
MB2-185 S	Steel sheet roofing/cladding, +13.39	12	10-JAN-07	23-JAN-07			Steel sheet root	ing/cladding, +13.39
MB2-190 C	Ceiling installation G/F	12	24-JAN-07	06-FEB-07				Ceiling installation G/F
MB2-195 H	landover to ABWF, Grid A-R/13-16	0		23-JAN-07			Handover to A	ABWF, Grid A-R/13-16
	Vall (G/F to 1/F, 11.125)	0	28-OCT-06A	25-NOV-06A				
	· · · /	-						
						DEC JAN 2006		FEB MAR 2007
File Name:WP		Curi	rent Bar	Chi	ina Sta	e Const. Eng. (H.K.) Ltd. Sheet 6 of 20		Prepared by William C
Start Date:20-E Finish Date:17			gress Bar	Core \	/enue l	Iain Construction Contract         Da           20-DEC	C-06 Extracted	Revision         Checked         Approved           from Master Programme         T Lo/T Wong         D Lau
Filter Name:FL	-71 Three Months Rolling	Criti	cal Activity			-2B & CV-2C)- HKSI AREA	Version A Activities f	, for coming 3 months
	Three Months Rolling Progr avera Systems, Inc.					2006 to 20 Mar 2007		
			1				I	



Activity	Activity	Rem	Early	Early			
ID	Description	Dur	Start	Finish	2006 DEC	JAN	2007 FE
AREA 3:	Grid A-E/5-12						
MB2-420	Steel sheet roofing/cladding	g	24-JAN-07 0	2-FEB-07			Steel sheet roofing/clad
MB2-425	Ceiling installation	g	03-FEB-07 2	0-FEB-07			
MB2-430	Handover to ABWF, Grid A-E/5-12	C	0	2-FEB-07			Handover to ABWF, Gr
Finishe	S						
ABWF W	lorks						
MB2-010	Glass/ Aluminum Louvres / Roller Shutters	21	03-FEB-07 0	6-MAR-07		Glass/ Aluminum Louvres / Roller Shu	utters
MB2-015	Horse Stalls (supply by NSC)	21	03-FEB-07 0	6-MAR-07		Horse Stalls (supply by	NSC)
MB2-020	Wall Partitions, Boxes and Cabinets	14	19-FEB-07 0	6-MAR-07			Wall Partitions, Boxes and Cabi
MB2-025	Wall Finishes & Claddings	30	24-JAN-07 0	6-MAR-07		Wall Finishes & Claddings	
MB2-030	Water Points	7					
M&E Se							
	cess Dates						
MB2-435	M&E Access: Wing 1, Grid A-R/13-16, Grd Lvl	C	07-FEB-07				M&E Access: Wir
MB2-440	M&E Access: Wing 2, Grid A-R/1-4, Grd Lvl	C	07-FEB-07				M&E Access: Win
	M&E Access: Plant Rooms, 1/F Level	C	29-JAN-07			BM <del>Q</del>	E Access: Plant Rooms, 1/F Le
	M&E Access: Center, Grid A-E Grd Lvl		24-FEB-07				
M&E Inst							
MB2-095		61	07-FEB-07 2	6-APR-07		2nd Fix Plumbing and Drainag	e Installation
MB2-100		61				2nd Fix Fire Service	s Installation
MB2-105	2nd Fix HVAC Installation	61	07-FEB-07 2	6-APR-07		2nd Fix HVA	CInstallation
MB2-110		61				2nd Fix Electric	al Installation
	Buidling Management System	-	07-FEB-07 2			Buidling Manager	ment System
	I Works		0,1007 2				
External							
	Sand footings to courtyard & sand roll (by NSC)	18	21-FEB-07 1	3-MAR-07		Sand fo	otings to courtyard & sand roll (b
	External subsoil, stormwater drains and u-channe	_	24-JAN-07* 2				
	ble Block No. 3			2 01			
	tion and Superstructure Works						
	Grid F-R / 13-16						
MB3-155	Install underground foul drains/FS pipe/plumbing	C	14-NOV-06A 21	-NOV-06A			
MB3-160	WWO Inspection of FS/plumbing pipes	C	21-NOV-06A 21	-NOV-06A			
			II				
					DEC	JAN	FEB 2007

		2006		2007		
File Name:WP22	Current Bar	China State Const. Eng. (H.K.) Ltd. Sheet 8 of 20		Prepared by William C		
Start Date:20-DEC-06		e Venue Main Construction Contract	Date	Revision	Checked	Approved
Finish Date:17-JUL-07			20-DEC-06	Extracted from Master Programme	T Lo/T Wong	D Lau
Filter Name:FL-71 Three Months Rolling		ackage CV-2B & CV-2C)- HKSI AREA		Version A,		
Layout Name: Three Months Rolling Progr		71 Three Months Rolling Programme		Activities for coming 3 months		
© Primavera Systems, Inc.		20 Dec 2006 to 20 Mar 2007				



Activity Activity	Rem	Early	Early		
ID Description	Dur	Start	Finish	2006 DEC	2007 JAN FEB MAR
AREA 2: Grid F-R/1-4					
MB3-350 Cast Remaining Wall Opening (after AHU delivery)	6 01	1-MAR-07	07-MAR-07		Cast Remaining Wall Opening (after AHU delivery)
AREA 3: Grid A-E/5-12					
MB3-385 RC works to wash bay/sand roll	8 28	8-DEC-06	06-JAN-07		RC works to wash bay/sand roll
MB3-390 Install underground foul drains/FS pipe/plumbing	0 01-	-DEC-06A	18-DEC-06A	Install underground foul	trains/FS pipe/plumbing
MB3-395 WWO Inspection of FS/plumbing pipes	0 18-	B-DEC-06A	18-DEC-06A	WWO Inspection of FS/p	
MB3-400 Steel columns, +6.695 to+10.2	4 10	0-JAN-07*	13-JAN-07		Steel columns, +6.695 to+10.2
MB3-405 Backfill/Subase/Grade slab, + 6.695	6 20	0-DEC-06	27-DEC-06	Backfill	Subase/Grade slab, + 6.695
MB3-410 Steel Truss + lower roof +12.674	4 15	5-JAN-07	18-JAN-07		Steel/Truss + lower roof +12.674
MB3-415 Steel Upper Roof + 13.39	4 19	9-JAN-07	23-JAN-07		Steel Upper Roof + 13,39
MB3-417 Block wall partitions	22 28	8-DEC-06	23-JAN-07		Block wall partitions
MB3-420 Steel sheet roofing/cladding	9 24	4-JAN-07	02-FEB-07		Steel sheet roofing/cladding
MB3-425 Ceiling installation	9 03	3-FEB-07	20-FEB-07		Ceiling installation
MB3-430 Handover to ABWF, Grid A-E/5-12	0		02-FEB-07		Handover to ABWF, Grid A-E/5-12
Finishes					
ABWF Works					
MB3-010 Glass/ Aluminum Louvres / Roller Shutters	21 27	7-JAN-07	27-FEB-07		Glass/Aluminum Louvres / Roller Shutters
MB3-015 Horse Stalls (supply by NSC)	21 27	7-JAN-07	27-FEB-07		Horse Stalls (supply by NSC)
MB3-020 Wall Partitions, Boxes and Cabinets	14 05	5-FEB-07	27-FEB-07		Wall Partitions, Boxes and Cabinets
MB3-025 Wall Finishes & Claddings	30 24	4-JAN-07	06-MAR-07		Wall Finishes & Claddings
MB3-030 Water Points	7 27	7-FEB-07	06-MAR-07		Water Points
M&E Services					
M&E Access Dates					
MB3-435 M&E Access: Wing 1, Grid A-R/13-16, Grd Lvl	0 01	1-FEB-07			M&E Access: Wing 1, Grid A-R/13-16, Grd Lvl
MB3-440 M&E Access: Wing 2, Grid A-R/1-4, Grd Lvl	0 01	1-FEB-07			M&E Access: Wing 2, Grid A-R/1-4, Grd Lvl
MB3-445 M&E Access: Plant Rooms, 1/F Level	0 26	6-FEB-07			M&E Access: Plant Rooms, 1/F Level
MB3-450 M&E Access: Center, Grid A-E Grd Lvl	0 22	2-FEB-07			●M&E Access: Center, Grid A-E Grd LvI
M&E Installation	· · ·	I			
MB3-095 2nd Fix Plumbing and Drainage Installation	54 01	1-FEB-07	12-APR-07		2nd Fix Plumbing and Drainage Installation
MB3-100 2nd Fix Fire Services Installation	54 01	1-FEB-07	12-APR-07		2nd Fix Fire Services Installation
MB3-105 2nd Fix HVAC Installation	54 01	1-FEB-07	12-APR-07		2nd Fix HVAC Installation
MB3-110 2nd Fix Electrical Installation	54 01	1-FEB-07	12-APR-07		2nd Fix Electrical Installation
		I		DEC	JAN FEB MAR
				2006	2007
File Name:WP22	Current		Chi	na State Const. Eng.	(H.K.) Ltd. Sheet 10 of 20 Prepared by William C tion: Construct Date Revision Checked Approved
Start Date:20-DEC-06 Finish Date:17-JUL-07	Progres	ess Bar I Activity		/enue Main Construc age CV-2B & CV-2C)	20-DEC-06 Extracted from Master Programme T Lo/T Wong D Lau
Filter Name:FL-71 Three Months Rolling   Layout Name:Three Months Rolling Prog	Chucal		FL-71	Three Months Rolling	g Programme Activities for coming 3 months
© Primavera Systems, Inc.				20 Dec 2006 to 20 Ma	ar 2007

Activity Activity ID Description	Rem Early Dur Start	Early Finish	2006 DEC	JAN	2007 FEB	MAR
M&E Installation						
MB3-115 Buidling Management System	54 01-FEB-	07 12-APR-07		Buidling Management	System	
External Works						
External Works	1					
MB3-060 Sand footings to courtyard & sand roll (by NSC)	18 21-FEB-	07 13-MAR-07			and footings to courtyard & sand roll (by NSC)	
MB3-075 Stable gate/fence and Lunge Ring fence (by NSC)	18 21-FEB-	07 13-MAR-07		Stat	le gate/fence and Lunge Ring fence (by NSC)	
MB3-080 External subsoil, stormwater drains and u-channe	18 24-JAN-(	07* 20-FEB-07			External subs	oil, stormwater drains and u-channe
Main Stable Block No. 4						
Foundation and Superstructure Works						
AREA 1: Grid F-R / 13-16						
MB4-155 Install underground foul drains/FS pipe/plumbing		06A 21-NOV-06A				
MB4-160 WWO Inspection of FS/plumbing pipes		06A21-NOV-06A				
MB4-165 Backfill/Subase/Grade slab, + 6.695		06A 23-DEC-06	Backfill/Subas	/Grade slab, + 6.695		
MB4-175 Steel Truss + lower roof +12.674	6 02-JAN-(	07* 08-JAN-07		Steel Truss + lower roof +12.674		
MB4-180 Steel Upper Roof + 13.39	6 09-JAN-	07 15-JAN-07		Steel Upper Roof + 13		
MB4-185 Steel sheet roofing/cladding	12 16-JAN-	07 29-JAN-07			Steel sheet roofing/cladding	
MB4-190 Ceiling installation G/F	12 30-JAN-	07 19-FEB-07			Ceiling installati	ion G/F
MB4-195 Handover to ABWF, Grid A-R/13-16	0	29-JAN-07			Handover to ABWF, Grid A-R/13-16	
MB4-200 Wall (G/F to 1/F, 11.125)	0 22-NOV-(	06A 01-DEC-06A				
MB4-205 Slab 1/F	0 25-NOV-0	06A 01-DEC-06A				
MB4-210 Wall 1/F to +13.85	4 02-DEC-0	06A 23-DEC-06	Wall 1/F to +13	3.85		
MB4-215 Steel cols, braces, beams to Roof +17.48	8 26-DEC-	06* 04-JAN-07		Steel cols, braces, beams to Roof +17.48		
MB4-220 Steel sheet roofing/cladding	12 05-JAN-	07 18-JAN-07		Steel sheet roofi	ng/cladding	
MB4-225 Ceiling installation 1/F	12 19-JAN-	07 01-FEB-07			Ceiling installation 1/F	
MB4-230 Handover 1F Plant Rm to ABWF	0	18-JAN-07		Handover 1F P	lant Rm to ABWF	
MB4-235 Cast Remaining Wall Opening (after AHU delivery)	6 19-JAN-			Ca	st Remaining Wall Opening (after AHU delivery)	
AREA 2: Grid F-R/1-4						
MB4-270 Install underground foul drains/FS pipe/plumbing	0 18-NOV-(	06A 21-NOV-06A				
MB4-275 WWO Inspection of FS/plumbing pipes	0 21-NOV-0	06A21-NOV-06A				
MB4-280 Backfill/Subase/Grade slab, + 6.695	4 25-NOV-0	06A 23-DEC-06	Backfill/Subas	e/Grade slab, + 6.695		
MB4-290 Steel Truss + lower roof +12.674	6 02-JAN-0	07* 08-JAN-07		Steel Truss + lower roof +12.674		
MB4-295 Steel Upper Roof + 13.39	6 09-JAN-			Steel Upper Roof + 13	.39	
	<u>   </u>		DEC	JAN	FEB	MAR
			2006		2007	
File Name:WP22 Start Date:20-DEC-06	Current Bar	Chi	na State Const. Eng.	(H.K.) Ltd. Sheet 11 of 20	Prepared by William C Revision	Checked Approved
Finish Date:17-JUL-07	Progress Bar Critical Activity		/enue Main Construc age CV-2B & CV-2C)		xtracted from Master Programme ersion A,	T Lo/T Wong D Lau
Filter Name:FL-71 Three Months Rolling	en lour rouvity		Three Months Rolling	g Programme	ctivities for coming 3 months	
© Primavera Systems, Inc.			20 Dec 2006 to 20 Ma	ar 2007		

	Activity	Activity	Rem Early	Early	2006	2007
	ID	Description	Dur Start	Finish	DEC	JAN FEB MAR
		Grid F-R/1-4	12 10 10 10 07	20 1411 07		Steel sheet roofing/cladding
		Steel sheet roofing/cladding	12 16-JAN-07	29-JAN-07		Ceiling installation G/F
		Ceiling installation G/F	12 30-JAN-07	19-FEB-07		Handover to ABWF, Grid A-R/1-4
		Handover to ABWF, Grid A-R/1-4		29-JAN-07		
		Wall (G/F to 1/F, 11.125)	0 22-NOV-06A			
	MB4-320		0 25-NOV-06A		Wall 1/F to +13	85
		Wall 1/F to +13.85	4 01-DEC-06A			Steel cols, braces, beams to Roof +17.48
		Steel cols, braces, beams to Roof +17.48	8 26-DEC-06*			Steel sheet roofing/cladding
		Steel sheet roofing/cladding	12 05-JAN-07	18-JAN-07		Ceiling installation 1/F
		Ceiling installation 1/F	12 19-JAN-07	01-FEB-07		Handover 1F Plant Rm to ABWF
		Handover 1F Plant Rm to ABWF	0	18-JAN-07		
	11	Cast Remaining Wall Opening (after AHU delivery)	6 19-JAN-07	25-JAN-07		Cast Remaining Wall Opening (after AHU delivery)
		Grid A-E/5-12	8 28 DEC 22	06 1411 07		RC works to wash bay/sand roll
		RC works to wash bay/sand roll	8 28-DEC-06		Install underground foul	trains/FS pipe/plumbing
		Install underground foul drains/FS pipe/plumbing	0 01-DEC-06A		WWO Inspection of FS/r	
		WWO Inspection of FS/plumbing pipes	0 18-DEC-06A			Steel columns, +6.695 to+10.2
		Steel columns, +6.695 to+10.2	4 16-JAN-07*	19-JAN-07	Backfill	Subase/Grade slab, + 6.695
		Backfill/Subase/Grade slab, + 6.695	6 20-DEC-06			Steel Truss + lower roof +12.674
		Steel Truss + lower roof +12.674	4 20-JAN-07	24-JAN-07		Steel Upper Roof + 13.39
		Steel Upper Roof + 13.39	4 25-JAN-07	29-JAN-07		
		Block wall partitions	22 28-DEC-06			Block wall partitions
		Steel sheet roofing/cladding	9 30-JAN-07	08-FEB-07		Steel sheet roofing/cladding
		Ceiling installation	9 09-FEB-07	26-FEB-07		
	11	Handover to ABWF, Grid A-E/5-12	0	08-FEB-07		Handover to ABWF, Grid A-E/5-12
	Finishe					
	ABWF W			OF MAD OF		Glass/ Aluminum Louvres / Roller Shutters
		Glass/ Aluminum Louvres / Roller Shutters	21 02-FEB-07			Horse Stalls (supply by NSC)
		Horse Stalls (supply by NSC)	21 02-FEB-07			Wall Partitions, Boxes and Cabinets
		Wall Partitions, Boxes and Cabinets	14 10-FEB-07			Wall Finishes & Claddings
	MB4-025	Wall Finishes & Claddings	30 30-JAN-07	12-MAR-07		
					DEC	JAN FEB MAR
					2006	2007
	e Name:W art Date:20		Current Bar	Chi	ina State Const. Eng.	(H.K.) Ltd. Sheet 12 of 20 Prepared by William C Date Revision Checked Approved
Fi	nish Date:1	7-JUL-07	Progress Bar Critical Activity		/enue Main Construc age CV-2B & CV-2C)	CONTRACT 20-DEC-06 Extracted from Master Programme TLo/T Wong DLau
Fil La	ter Name:F vout Name	E-71 Three Months Rolling   Three Months Rolling Prog		FL-71	Three Months Rolling	Programme Activities for coming 3 months
L		navera Systems, Inc.			20 Dec 2006 to 20 Ma	ar 2007

ID         Description         Dur         Start         Finish         PEC         JAN         Ref         FEB         MAR           M&E Costs         M&E Access: Ung 1, Gid A-R13-16, Gid Lvl         0         07-FEB-07         Image: Control of the Access: Wing 2, Gid A-R13-16, Gid Lvl         0         07-FEB-07         Image: Control of the Access: Wing 2, Gid A-R13-16, Gid Lvl         0         07-FEB-07         Image: Control of the Access: Wing 2, Gid A-R13-16, Gid Lvl         0         07-FEB-07         Image: Control of the Access: Wing 2, Gid A-R13-16, Gid Lvl         0         07-FEB-07         Image: Control of the Access: Wing 2, Gid A-R13-16, Gid Lvl         0         07-FEB-07         Image: Control of the Access: Wing 2, Gid A-R13-16, Gid Lvl         0         07-FEB-07         Image: Control of the Access: Wing 2, Gid A-R13-16, Gid Lvl         0         07-FEB-07         Image: Control of the Access: Wing 2, Gid A-R13-16, Gid Lvl         0         07-FEB-07         Image: Control of the Access: Wing 2, Gid A-R13-16, Gid Lvl         0         07-FEB-07         Image: Control of the Access: Wing 2, Gid A-R13-16, Gid Lvl         0	
M&E Access Dates           MAE Access: Wing 1, Grid AR/13-16, Grid Lvi         0 <td></td>	
Inter-430 mate         Access:         Wing 1, 010 ArX (5 %, 010 LW         0         0         07-FEB-07           MB4-440         M&E Access:         Plant Rooms, <i>1F</i> Level         0         31-JAN-07         Important Rooms, <i>1F</i> Level         MAE Access:         Plant Rooms, <i>1F</i> Level         Plant Room         Plant Room         Plant	
MB4-445       M&E Access: Plant Rooms, 1/F Level       0       0       31-JAN-07         MB4-45       M&E Access: Center, Grid A-E Grid Lul       0       22-FEB-07       M&E Access: Center, Grid A-E Grid Lul       M&E Access: Center, Grid A-E Grid Lul       0       22-FEB-07       M&E Access: Center, Grid A-E Grid Lul       M&E Acces	
Index Access:         Prain ROUTING:         /// Level         0         3-FAR-07           MB4-430         M&& Access:         Center, Grid A-E Grd Lvi         0         2-BFB-07         0 <t< td=""><td></td></t<>	
MAE Audors Center, on Are Statut       Core FEB-07       Image And Core Statut       Image And Core S	
MB4-095         2nd Fix Plumbing and Drainage Installation         54         07-FEB-07         18-APR-07           MB4-100         2nd Fix Fire Services Installation         54         07-FEB-07         18-APR-07           MB4-105         2nd Fix HVAC Installation         54         07-FEB-07         18-APR-07           MB4-105         2nd Fix HVAC Installation         54         07-FEB-07         18-APR-07           MB4-110         2nd Fix Electrical Installation         54         07-FEB-07         18-APR-07           MB4-115         Building Management System         54         07-FEB-07         18-APR-07           MB4-115         Building Management System         54         07-FEB-07         18-APR-07           MB4-060         Sand footings to courtyard & sand roll (by NSC)         18         21-FEB-07         18-APR-07           MB4-060         Sand footings to courtyard & sand roll (by NSC)         18         21-FEB-07         13-MR-07           MB4-080         External Subsoil, stormwater drains & du -channel         18         21-FEB-07         13-MR-07           MB4-080         External Subsoil, stormwater drains & du -channel         18         21-FEB-07         13-MR-07           Stable gate/fence and Lunge Ring fence (by NSC)         18         21-FEB-07         13-MR-07	
MB4-05         2nd Fix Putmbing and Dranage installation         54         07-FEB-07         18-APR-07           MB4-100         2nd Fix Fire Services Installation         54         07-FEB-07         18-APR-07           MB4-105         2nd Fix HVAC Installation         54         07-FEB-07         18-APR-07           MB4-105         2nd Fix HVAC Installation         54         07-FEB-07         18-APR-07           MB4-105         2nd Fix Electrical Installation         54         07-FEB-07         18-APR-07           MB4-105         2nd Fix Electrical Installation         54         07-FEB-07         18-APR-07           MB4-105         Building Management System         54         07-FEB-07         18-APR-07           B44-060         Sand foolings to courtyard & sand roll (by NSC)         18         21-FEB-07         13-MAR-07           MB4-080         Stable gate/fence and Lunge Ring fence (by NSC)         18         21-FEB-07         13-MAR-07           MB4-080         External subsol, stormwater drains &d u-channel	
MB4-100         2hd Fix Hird Services installation         54         0/-FEB-07         18-APR-07           MB4-105         2nd Fix HVAC Installation         54         0/-FEB-07         18-APR-07           MB4-110         2nd Fix HVAC Installation         54         0/-FEB-07         18-APR-07           MB4-110         2nd Fix Electrical Installation         54         0/-FEB-07         18-APR-07           MB4-115         Building Management System         54         0/-FEB-07         18-APR-07           External Works	
MB4-105       2/10 Pix PixQC Installation       54       0'-FEB-07       16-APR-07         MB4-110       2nd Fix Electrical Installation       54       0'-FEB-07       18-APR-07         MB4-115       Building Management System       54       0'-FEB-07       18-APR-07         MB4-115       Building Management System       54       0'-FEB-07       18-APR-07         External Works	
MB4-110       2nd Fix Electrical installation       54       07+EB-07       18-APR-07         MB4-115       Building Management System       54       07-FEB-07       18-APR-07         External Works       External Works       Said footings to courtyard & sand roll (by NSC)       18       21-FEB-07       13-MAR-07         MB4-060       Sand footings to courtyard & sand roll (by NSC)       18       21-FEB-07       13-MAR-07         MB4-075       Stable gate/fence and Lunge Ring fence (by NSC)       18       21-FEB-07       13-MAR-07         MB4-080       External works       Said footings to courtyard & sand roll (by NSC)       18       21-FEB-07         MB4-075       Stable gate/fence and Lunge Ring fence (by NSC)       18       21-FEB-07       13-MAR-07         MB4-080       External subsoil, stormwater drains & du -channel       18       24-JAN-07*       20-FEB-07         External Utilities/Drainage - Phase 1       Utilities between Vet Stable & MB3       External Utilities/Drainage - Phase 1       DN150 Chilled water main Ch F20->F73       18       20-DEC-06       11-JAN-07         EXT-045       DN80uPVC, Irrigation Main       12       20-DEC-06       41-JAN-07       DN80uPVC, Irrigation Main       DN80uPVC, Irrigation Main	
MB4-113         Building Management System         S4         07+PB-07         16-APR-07           External Works         External Works         Sand footings to courtyard & sand roll (by NSC)         18         21-FEB-07         13-MAR-07           MB4-060         Sand footings to courtyard & sand roll (by NSC)         18         21-FEB-07         13-MAR-07           MB4-075         Stable gate/fence and Lunge Ring fence (by NSC)         18         21-FEB-07         13-MAR-07           MB4-080         External subsoil, stormwater drains & du-channel         18         24-JAN-07*         20-FEB-07           External Works         External Utilities/Drainage - Phase 1         Stable & MB3         External Utilities/Drainage - Phase 1         Stable & MB3           Ext-095         DN150 Chilled water main Ch F20->F73         18         20-DEC-06*         11-JAN-07         DN80uPVC, Irrigation Main         DN80uPVC, Irrigation Main	-
External Works         MB4-060         Sand footings to courtyard & sand roll (by NSC)         18         21-FEB-07         13-MAR-07           MB4-075         Stable gate/fence and Lunge Ring fence (by NSC)         18         21-FEB-07         13-MAR-07           MB4-080         External subsoil, stormwater drains & du -channel         18         24-JAN-07*         20-FEB-07           External Works         External Vilities/Drainage - Phase 1         External Vilities/Drainage - Phase 1         External Subsoil, stormwater main Ch F20->F73         18         20-DEC-06*         11-JAN-07           EXT-095         DN150         Chilled water main Ch F20->F73         18         20-DEC-06         41-JAN-07           EXT-245         DN80uPVC, Irrigation Main         12         20-DEC-06         41-JAN-07	
MB4-060       Sand footings to courtyard & sand roll (by NSC)       18       21-FEB-07       13-MAR-07         MB4-075       Stable gate/fence and Lunge Ring fence (by NSC)       18       21-FEB-07       13-MAR-07         MB4-080       External subsoil, stormwater drains & du -channel       18       24-JAN-07*       20-FEB-07         External Works         External Works         External Utilities/Drainage - Phase 1         Utilities between Vet Stable & MB3         EXT-095       DN150 Chilled water main Ch F20->F73       18       20-DEC-06*       11-JAN-07         EXT-245       DN80uPVC, Irrigation Main       12       20-DEC-06       04-JAN-07	
INIBA-060 Sand rootings to countyard & sand root (by NSC)       18       21-FEB-07       13-MAR-07         MB4-075       Stable gate/fence and Lunge Ring fence (by NSC)       18       21-FEB-07       13-MAR-07         MB4-080       External subsoil, stormwater drains & du-channel       18       24-JAN-07*       20-FEB-07         External Works         External Utilities/Drainage - Phase 1         Utilities between Vet Stable & MB3       50-DEC-06*       11-JAN-07         EXT-095       DN150 Chilled water main Ch F20->F73       18       20-DEC-06*       11-JAN-07         EXT-245       DN80uPVC, Irrigation Main       12       20-DEC-06       04-JAN-07	
IMB4-073       Stable gate/rence and Lunge King rence (by NSC)       16       21-FEB-07       13-MAR-07         MB4-080       External subsoil, stormwater drains & du -channel       18       24-JAN-07*       20-FEB-07         External Works       External Utilities/Drainage - Phase 1       Image: Construction of the stable & MB3       Image: Construction of the stable & MB3         EXT-095       DN150 Chilled water main Ch F20->F73       18       20-DEC-06*       11-JAN-07         EXT-245       DN80uPVC, Irrigation Main       12       20-DEC-06       04-JAN-07	· İ
External Works       External Utilities/Drainage - Phase 1       Utilities between Vet Stable & MB3         EXT-095       DN150 Chilled water main Ch F20->F73       18       20-DEC-06*       11-JAN-07         EXT-245       DN80uPVC, Irrigation Main       12       20-DEC-06       04-JAN-07	
External Utilities/Drainage - Phase 1         Utilities/Drainage - Phase 1         Utilities between Vet Stable & MB3         EXT-095       DN150 Chilled water main Ch F20->F73       18       20-DEC-06*       11-JAN-07         EXT-245       DN80uPVC, Irrigation Main       12       20-DEC-06       04-JAN-07	-channel
Utilities between Vet Stable & MB3         EXT-095       DN150 Chilled water main Ch F20->F73       18       20-DEC-06*       11-JAN-07         EXT-245       DN80uPVC, Irrigation Main       12       20-DEC-06       04-JAN-07	
EXT-095         DN150 Chilled water main Ch F20->F73         18         20-DEC-06*         11-JAN-07           EXT-245         DN80uPVC, Irrigation Main         12         20-DEC-06         04-JAN-07	(
EXT-245       DN80uPVC, Irrigation Main       12       20-DEC-06       04-JAN-07	
	{
EXT-247 ELV+PCCW/COMM ducts	
Utilities@ Rd ST7 (bet. Warm Up Arena & MB3/MB4)	
EX 1-103 DIV400 MITIS 12. 14->512. 15 12 25-DEC-00 06-JAIN-07	{
EXT-170 DN450 MITS12.13->512.11 12 20-DEC-00 04-JAIN-07 trench shoring	
EX 1-173 DIN525 MHS12.11->S12.10 IZ 27-NOV-06A 04-JAIN-07 trench shoring	
	L L
EXT-185 DN150 Chilled water main Ch F73->F210 Trench shoring	
EXT-210         DN150- FS main, Ch C144.5 -> E12.0           DN150- FS main, Ch C144.5 -> E12.0         18           12-JAN-07         01-FEB-07	
EXT-212         WWO Inspection- FS main Ch C144.5 -> E12.0         1         02-FEB-07         02-FEB-07	
EXT-214         Backfill- FS main Ch C144.5 -> E12.0         3         03-FEB-07         06-FEB-07	
DEC     JAN     FEB     MAR       2006     2007	
File Name:WP22 Current Bar Current Bar Current Bar	
Start Date: 20-DEC-06 Progress Bar Core Venue Main Construction Contract	
Filter Name:FL-71 Three Months Rolling	proved
Lavout Name:Three Months Rolling Programme     Activities for coming 3 months       © Primavera Systems, Inc.     20 Dec 2006 to 20 Mar 2007	

ID Description	Dur	Early	Early	2006 2007	
Utilities@ Rd ST7 (bet. Warm Up Arena & MB3/MB4)	Dur	Start	Finish	DEC         JAN         FEB           1         1         1         1         1         1         1	MAR
EXT-250 DN80uPVC, Irrigation Main	18	12-JAN-07	01-FEB-07	DN80uPVC, Irrigation Main	
EXT-252 ELV+PCCW/COMM ducts, Vet Stable to MB3/MB4	-	12-JAN-07	01-FEB-07	ELV+PCCW/COMM ducts, Vet Stable to MB3/MB4	
Utilities @ Road ST6 (bet MB2 and Chiller)	1.0				
EXT-120 DN450, MHS13.7->S13.8 (@ east of MB1)	14	20-DEC-06*	06-JAN-07	DN450, MHS13.7->S13.8 (@ east of MB1)	
EXT-130 DN200, MHF12.18 ->F12.17	12	20-DEC-06	04-JAN-07	DN200, MHF12.18'->F12.17	
EXT-135 DN150 Chilled water main Ch H703->G161	12	05-JAN-07	18-JAN-07	DN150 Chilled water main Ch H703->G161	
EXT-205 DN150- FS main, Ch D184 -> D290	18	05-JAN-07	25-JAN-07	DN1\$0- FS main, ¢h D184 -> D290	
EXT-207 WWO Inspection- FS main, Ch D184 -> D290	1	26-JAN-07	26-JAN-07	WWO Inspection- FS main, Ch D184 -> D290	
EXT-209 Backfill- FS main Ch D184 -> D290	3	27-JAN-07	30-JAN-07	Backfill- FS main Ch D184 -> D290	
EXT-220 DN80uPVC, Irrigation Main		05-JAN-07	18-JAN-07	DN80uPVC, Irrigation Main	
EXT-222 ELV+PCCW ducts, MB1/MB2		05-JAN-07	18-JAN-07	ELV+PCCW ducts, MB1/MB2	
Utilities at South Side of MB4	1	1		I         I	
EXT-030 Sheet pile low flow interceptor	0	28-SEP-06A	21-NOV-06A		
EXT-060 Low flow interceptor	12	22-NOV-06A	04-JAN-07	Low flow interceptor	
EXT-070 DN825, MHS12.2->S12.2A->S12.2B->STM1	0	23-OCT-06A	25-NOV-06A		
EXT-075 DN300, MHF12.3->12.2->12.2A->FTM1	0	23-OCT-06A	25-NOV-06A		
EXT-080 DN225, LFI->F12.1->12.2	6	25-NOV-06A	27-DEC-06	DN225, LFI->F12.1->12.2 open cut	
EXT-085 DN225, F12.13->F12.2A	12	28-DEC-06	11-JAN-07	DN225, F12.13->F12.2A	
EXT-215 DN150- FS main, Ch C144.5	18	12-JAN-07	01-FEB-07	DN150- FS main, Ch C144.5	
EXT-217 WWO Inspection- FS main Ch C144.5	1	02-FEB-07	02-FEB-07	WWO Inspection <sub>F</sub> FS main Ch <sub>I</sub> C144.5	
EXT-219 Backfill - FS main Ch C144.5	3	03-FEB-07	06-FEB-07	Backfill - FS main Ch C144.5	
EXT-260 DN80uPVC, Irrigation Main	12	12-JAN-07	25-JAN-07	DN80uPVC, Irrigation Main	
Utilities between MB1 and MB2					
EXT-045 DN 750, storm MHS13.23 to S13.27	6	18-NOV-06A	27-DEC-06	DN 750, storm MHS 3.23 to S13.27 with trehch shoring	
EXT-050 DN 300 foul drain, MHF12.15->F12.16->F12.17	18	20-DEC-06	11-JAN-07	DN 300 foul drain, MHF12.15->F12.16->F12.17 trench shoring	
EXT-055 DN150 Chilled water main Ch G88->F20	12	12-JAN-07	25-JAN-07	DN150 Chilled water main Ch G88->F20	
EXT-230 DN80uPVC, Irrigation Main	12	12-JAN-07	25-JAN-07	DN80uPVC, Irrigation Main	
EXT-232 ELV+PCCW ducts, Vet Stable to MB1/MB2	12	12-JAN-07	25-JAN-07	ELV+PCCW ducts, Vet Stable to MB1/MB2	
Utilities between MB3 and MB4					
EXT-255 DN80uPVC, Irrigation Main	12	20-DEC-06*	04-JAN-07	DN80uPVC, Irrigation Main	

		DEC 2006	JAN			FEB 2007	MA	AR
File Name:WP22 Start Date:20-DEC-06 Finish Date:17-JUL-07 Filter Name:FL-71 Three Months Rolling I Lavout Name:Three Months Rolling Progi © Primavera Systems, Inc.	Core Venue M (Package CV FL-71 Three M	te Const. Eng. Main Construct /-2B & CV-2C)- Months Rolling : 2006 to 20 Ma	HKSI AREA Programme	Date 20-DEC-06	Version A,	Prepared by William C Revision n Master Programme coming 3 months	Checked T Lo/T Wong	Approved D Lau

Activity	Activity	Rem	Early	Early				0007	
ID	Description	Dur	Start	Finish	2006 DEC	JAN		2007 FEB	MAR
External U	Itilities/Drainage - Phase 2								
	ween Vet Stable and MB1								
EXT-105 DN	N450,MHS13.21->S12.36	12	20-DEC-06	04-JAN-07		DN450,MHS13.21 <sub>7</sub> >S12.36 open icut			
EXT-110 DN	N300, MHF12.15->F13.1->13.2	18	05-JAN-07	25-JAN-07			DN300, MH open cut	IF12.15->F13.1->13.2	
EXT-235 DN	180uPVC, Irrigation Main	12	26-JAN-07	08-FEB-07				DN80uPVC, Irrigation Main	
Utilities bet.	. Vet Stable and Sand Arena, Rd ST5								
EXT-195 DN	1150- FS main, Ch D7.5 -> D99.5	12	20-DEC-06*	04-JAN-07		DN150- FS main, Ch D7.5 -> D99.5	5		
EXT-197 WV	NO Inspection	1	05-JAN-07*	05-JAN-07		WWO Inspection			
EXT-199 Ba	ckfill	3	06-JAN-07*	09-JAN-07		Backfill			
Utilities at R	Road ST4								
EXT-200 DN	1150- FS main, Ch D99.5 -> D184.0	12	05-JAN-07	18-JAN-07			FS main, Ch D99	9.5 -> D184.0	
EXT-202 WV	NO Inspection	1	19-JAN-07	19-JAN-07		WWO	Inspection		
EXT-204 Ba	ckfill	3	20-JAN-07	23-JAN-07			Backfill		
EXT-225 DN	180uPVC, Irrigation Main	12	05-JAN-07	18-JAN-07		DN80uP\	VC, Irrigation Ma	ain	
Utilities bety	ween MB3 and MB2	· ·					1		
EXT-140 DN	450 MHS12.36->S12.35->S12.34 (bet MB3/MB2)	14	20-DEC-06	06-JAN-07		DN450 MHS12.36->S12.35->S1 open cut	12.34 (bet MB3/	ИВ2)	
EXT-145 DN	450 MHS12.34->S12.32 (beside MB4)	16	08-JAN-07	25-JAN-07			DN450 MH open cut	S12.34->S12.32 (beside MB4)	
EXT-150 DN	V300 MHF12.15->12.9 (bet MB3/MB2)	16	20-DEC-06	09-JAN-07		DN300 MHF12.15->12.9 (b open cut			
EXT-240 DN	N80uPVC, Irrigation Main	12	10-JAN-07	23-JAN-07			DN80uPVC, Irri	gation Main	
External U	Itilities/Drainage - Phase 3 + Roadwork						1		
LV Cabling	Works								
43590 LV	cable laying, Vet stable to Chiller Plant Rm	12	10-FEB-07	02-MAR-07		LV cable layin	ng, Vet stable to	Chiller Plant Rm	
43595 LV	cable laying, Tx Rm Vet stable to MB1 and MB2	12	10-FEB-07	02-MAR-07		LV cable laying, Tx	x Rm Vet stable I	to MB1 and MB2	
Access Roa	nd (EVA)								
43630 Bit	uminous Access Road (EVA), Road ST4	6	24-JAN-07	30-JAN-07			Bi	tuminous Access Road (EVA), Road ST4	
43635 Bit	uminous Access Road (EVA), Road ST5	6	31-JAN-07	06-FEB-07				Bituminous Access Road (EVA), Road S	ST5
43640 Bit	uminous Access Road (EVA), Road ST6	6	07-FEB-07	20-FEB-07				Bituminous A	ccess Road (EVA), Road ST6
43645 Bit	uminous Access Road (EVA), Road ST7	6	21-FEB-07	27-FEB-07			Bitum	inous Access Road (EVA), Road \$T7	
Interface V	Norks with Employer Direct Contractors								
							, I, I,		
60085 PC	CCW/HGC Installation - cabling + termination	48	02-FEB-07	06-APR-07		PCCW/HGC Installation - cabl	oling + terminatio	n 	
					DEC	JAN		FEB	MAR
					2006	JAN		2007	
File Name:WP22	2	Cur	rent Bar	Ch	ina State Const. En	g. (H.K.) Ltd. <sup>Sheet 15 of 20</sup>		Prepared by William C	
Start Date:20-DE Finish Date:17-J	EC-06		gress Bar	Core \	Venue Main Constru	Iction Contract		Revision from Master Programme	Checked Approved T Lo/T Wong D Lau
Filter Name:FL-7	71 Three Months Rolling	Criti	ical Activity		cage CV-2B & CV-20 Three Months Rolli	C)- HKSI AREA	Version A		
	nree Months Rolling Progr vera Systems, Inc.				20 Dec 2006 to 20		Activities		
erninav							I		1

Activity ID	Activity Description		Early Start	Early Finish	2006		2007	MAR
	y Submissions & Inspections						FEB	
Water A	uthority							
20582	Form WW046 Part 4 -FS main Ch C144.5 -> E12.0	0 12-	JAN-07			Form WW046 Part 4 -FS main Ch C14	4.5 -> E12.0	
20587	Form WW046 Part 4 - FS main, Ch D184 -> D290	0 05-	JAN-07			●Form WW046 Part 4 - FS main, Ch D184 -> D290		
20592	Form WW046 Part 4 - FS main, Ch C144.5	0 12-	JAN-07			●Form WW046 Part 4 - FS main, Ch C1	44.5	
20597	Form WW046 Part 4 FS main Ch D7.5 -> D99.5	0 20-	DEC-06		Form WW046 Part 4	S main Ch D7.5 -> D99.5		
20602	Form WW046 Part 4 FS main Ch D99.5 -> D184.0	0 05-	JAN-07			●Form WW046 Part 4 FS main Ch D99.5 -> D184.0		
EMSD	1	1 1	1					
20600	EMSD CT2B Submission for cooling tower (AC)	0 19-6	FEB-07*				EMSD CT2B Sub	mission for cooling tower (AC)
CLP			I					
20630	CLP Supply metering application (vet stable)	0 20-0	DEC-06*		CLP Supply metering	application (vet stable)		
20640	Form WR1 to CLP	0 03-	JAN-07*			Form WR1 to CLP		
FSD - Fi	e Services	1 1	1					
20514	FS 314 drawing submission (FS)	0 08	JAN-07*			FS 314 drawing submission (FS)		
20516	VAC drawing submissions (AC)	0 08-	JAN-07*			VAC drawing submissions (AC)		
Portion H	IKSI-2							
Training	and Competition Arena - Sand							
Site For	rmation							
	F							
47040	Excavation and Fill to Formation Level	14 20-0	DEC-06*	06-JAN-07		Excavation and Fill to Formation Level		
47050	Lay Drainage System (ie. Storm, Sub-soil Drain)	45 08-	JAN-07	07-MAR-07				Lay Drainage System (i
External	Works							
	I Works							
	ng Works	1						
	LV cable laying to high mast	18 05-	FEB-07	03-MAR-07				LV cable laying to high mast
Drainage						Drainage DN225, MHS	SR -> S12 25	
	Drainage DN225, MHS8 ->S12.25			20-JAN-07				
	ELV+PCCW/COMM ducts, to Vet stable	12  22-	JAN-07	03-FEB-07			ELV+PCCW/COMM ducts, to Vet stable	
	Road (EVA)	0.011		00 140 5 5-		Bin	uminous Access Road (EVA), Road ST3-2	
43615	Bituminous Access Road (EVA), Road ST3-2	6 24-1	FEB-0/*	02-MAR-07				
					DEC 2006	JAN	FEB 2007	MAR
File Name:W Start Date:20		Current E			na State Const. Eng /enue Main Construe	(H.K.) Ltd. Sheet 16 of 20 tion Contract Date	Prepared by William C Revision	Checked Approved
Finish Date:1	7-JUL-07	Progress Critical A			age CV-2B & CV-2C	20-DEC-06 Extracted fu	rom Master Programme	T Lo/T Wong D Lau
Filter Name: Lavout Name	FL-71 Three Months Rolling   e:Three Months Rolling Prog				Three Months Rollin	g Programme Activities for	or coming 3 months	
	navera Systems, Inc.				20 Dec 2006 to 20 M	ar 2007		

Activity	Activity	Rom - Forty	Forth				
Activity ID	Activity Description	Rem Early Dur Start	Early Finish	2006 DEC	JAN	2007 FEB	MAR
Section KD-2 (Portion H	•						
Portion HKSI-3							
Shing Mun Walkway							
Initial Works							
66010 Trial Pit excavation	1	0 18-NOV-06A	06-DEC-06A				
External Drainage							
66020 Drainage Work - S	tage 1 (50m)	16 07-DEC-06A			Drainage Work - Stage 1 (50m)		
	<u> </u>	16 10-JAN-07				Drainage Work - Stage 2 (50m)	
66030 Drainage Work - S	,	16 10-JAN-07 16 29-JAN-07					Work - Stage 3 (50m)
66040 Drainage Work - S						Drainage Work - Stage 4 (50m)	
66050 Drainage Work - S	tage 4 (50111)	16 23-FEB-07	13-IVIAR-07				
Portion HKSI-4 Training and Competiti	on Arenas						
Main Competition Are							
Initial Works							
52010 Condition Survey a	and Reporting	12 20-DEC-06	04-JAN-07		Condition Survey and Reporting		
52020 Protect Existing St		7 20-DEC-06	28-DEC-06	Prote	ct Existing Structures & Utilities		
52030 Divert Temporary L		14 20-DEC-06			Divert Temporary Utilities/Irrigation		
52040 Site Clearing and I		5 08-JAN-07			Site Clearing and Demolition		
Site Formation, Drainage V							
52050 Excavation		10 13-JAN-07	24-JAN-07		Excav	vation	
52070 Fill to Final Format	ion	8 24-JAN-07	01-FEB-07			Fill to Final Formation	
52072 Lay undergound 18	50uPVC ducts (900mm depth)	8 25-JAN-07	02-FEB-07			Lay undergound 150uPVC ducts (900mm dept	n)
52075 Lay undergound 40	DDN fresh water main	8 01-MAR-07	09-MAR-07			Lay undergound 40DN fresh water ma	ain
52080 Lay Drainage Syste		24 25-JAN-07	28-FEB-07				Lay Drainage System
52090 Works to Existing I		30 26-JAN-07			Works to Existing Drainage System		
52095 Footing for 15m hi		18 25-JAN-07				Footing fo	r 15m high mast (2 nos)
Landscaping and Roadwor		1 1					
52100 Main Competition A		30 03-FEB-07	16-MAR-07		Main Competition Ar	rena Edges	
Mini Pile & Pile Cap for 40r	n High Mast						
65025 Site Investigation		6 20-DEC-06*	27-DEC-06	Site Inv	estigation		
65035 Utilities diversion		12 28-DEC-06	11-JAN-07		Utilities diversion		
				DEC 2006	JAN	FEB 2007	MAR
		I				Prepared by William C	
File Name:WP22 Start Date:20-DEC-06		Current Bar Progress Bar	Chi Core V	ina State Const. Eng. /enue Main Construc	tion Contract	Revision	Checked Approved
Finish Date:17-JUL-07 Filter Name:FL-71 Three Month	s Rolling	Critical Activity	(Pack	age CV-2B & CV-2C)	- HKSI AREA	ttracted from Master Programme	T Lo/T Wong D Lau
Lavout Name: Three Months Ro	Ilina Prog			Three Months Rolling 20 Dec 2006 to 20 Ma		tivities for coming 3 months	
© Primavera Systems, Ir	1C.						

Activity	Activity	Rem	Early	Early	2006	2007
ID Mini Pile	Description e & Pile Cap for 40m High Mast	Dur	Start	Finish		JAN         FEB         MAR           1 </td
65045	Mini-piles- 32 nos. (2 rigs)	36	12-JAN-07	01-MAR-07		Mini-piles- 32 nos. (2 rigs)
65055	Load test		02-MAR-07			Load test
65065	Pile cap		02-MAR-07			Pile cap
	Jp Arena and Holding Arena	00				
Initial W						
53010	Condition Survey and Reporting	14	29-DEC-06	15-JAN-07		Condition Survey and Reporting
53020	Protect Existing Structures & Utilities	7	29-DEC-06	06-JAN-07		Protect Existing Structures & Utilities
53030	Divert Temporary Utilities/irrigation	21	29-DEC-06	23-JAN-07		Divert Temporary Utilities/irrigation
53040	Site Clearing and Demolition	7	24-JAN-07	31-JAN-07		Site Clearing and Demolition
Site For	mation, Drainage Works, Mast Footing		1			
53050	Excavation	14	01-FEB-07	23-FEB-07		Excavation
53060	Dispose Material Off-site	14	05-FEB-07	27-FEB-07		Dispose Material Off-site
53070	Lay Drainage System	30	03-FEB-07	16-MAR-07		Lay Drainage System
53080	Works to Existing Drainage System	30	19-FEB-07	24-MAR-07		Works to Existing Drainage System
53085	Footing for 25m high mast (6 nos), 20m (1 no)	24	24-FEB-07	23-MAR-07		Footing for 25m high mast (6 nos), 20m (1 no)
Dressa	ge Training Arena					
Initial W	<del>-</del>					
54010	Condition Survey and Reporting	14	29-DEC-06	15-JAN-07		Condition Survey and Reporting
54020	Protect Existing Structures & Utilities	7	29-DEC-06	06-JAN-07		Protect Existing Structures & Utilities
54030	Divert Temporary Utilities/irrigation	12	10-JAN-07	23-JAN-07		Divert Temporary Utilities/irrigation
54040	Site Clearing and Demolition	7	24-JAN-07	31-JAN-07		Site Clearing and Demolition
Site For	mation, Drainage Works, Mast Footing					
54050	Excavation	5	07-FEB-07	19-FEB-07		
54060	Dispose Material Off-site	5	10-FEB-07	22-FEB-07		Dispose Material Off-site
54070	Lay Drainage System	21	09-FEB-07	12-MAR-07		Lay Drainage System
54080	Works to Existing Drainage System	21	24-FEB-07	20-MAR-07		Works to Existing Drainage System
54085	Footing for 20m high mast (2 nos)	18	20-FEB-07	12-MAR-07		Footing for 20m high mast (2 nos)
General	External Works					
Tree Tr	ansplanting					
Initial W						Tree transplanting (T416426 group)
52045	Tree transplanting (T416426 group)	33	20-DEC-06*	29-JAN-07		i ree transpianting (1416,426 group)
					DEC	JAN FEB MAR
					2006	2007
File Name:W Start Date:2			rrent Bar	Ch	ina State Const. Eng	g. (H.K.) Ltd. Sheet 18 of 20 Prepared by William C Date Revision Checked Approved
Finish Date:	17-JUL-07		ogress Bar tical Activity		/enue Main Constru age CV-2B & CV-2C	Ction Contract 20-DEC-06 Extracted from Master Programme T Lo/T Wong D Lau
Filter Name: Lavout Nam	FL-71 Three Months Rolling   e:Three Months Rolling Prog				Three Months Rollin	ng Programme Activities for coming 3 months
	mavera Systems, Inc.				20 Dec 2006 to 20 M	lar 2007

Activity ID	Activity Description	Rem Dur	Early	Early Finish		2006			2007			
Initial W		Dur	Start	FINIST	1	DEC	JAN	1 1	1	<b>FEB</b>	MAF	<b>x</b>
52055	Tree transplanting (T440446, T411413 group)	35	20-DEC-06*	31-JAN-07					Tree transplanting (1	440446, T411413 group)		
53045	Tree transplanting (T167 182 group)		20-DEC-06*						Tree transplanting (1	167 182 group)		
	Tree transplanting (T164 to T167)		20-DEC-06*			I			Tree tran	splanting (T164 to T167)		
	al Utilities/Drainage	40	20-020-00	00-1 LD-01	i				1	<u> </u>		
	ing Works											
	Lay LV cable-Tx Rm to 40m HM (P5/P4)	18	20-DEC-06	11-JAN-07			Lay LV cabl	le-Tx Rm to 40m HM (P5/I	4)	· · · · · · · · · · · · · · · · · · ·		
61095		18	12-JAN-07	01-FEB-07					Lay LV cable-Tx R	m to 15m HM (P11, P11G)		
61100	Lay LV cable-Tx Rm to 40m HM (P9) + 20m HM(P8A)		02-FEB-07				Lay LV cable-Tx Rm to 40	0m HM (P9) + 20m HM(P8	A)			
61105	Lay LV cable-Tx Rm to 25m HM (PB 11A-C)	18	23-FEB-07	15-MAR-07				La	y LV cable-Tx Rm to	25m HM (PB 11A-C)		
61110	Lay LV cable-Tx Rm to 25m HM (PB 14,14A-B)	18	23-FEB-07	15-MAR-07				Lay I	V cable-Tx Rm to 25	m HM (PB 14,14A-B)		
	Lay LV cable-Tx Rm to 40m HM (P2/P3)		20-DEC-06*				Lay LV cable-Tx Rm to 40	0m HM (P2/P3)		1 1 1 1 1 1 1 1		
	Lay LV cable-Tx Rm to 40m HM (P6/P7)		05-JAN-07					Lay LV cat	le-Tx Rm to 40m HM	(P6/P7)		
	Lay LV cable-Tx Rm to 40m HM (P1)		26-JAN-07							Lay LV	cable-Tx Rm to 40m HM	(P1)
Drainag										<u>I I I</u> I I I		
	Drainage - DN750, MHS12.2->S12.3	18	20-DEC-06*	11-JAN-07			Drainage - D	DN750, MHS12.2->S12.3				
61065	Drainage - DN750, MHS12.3->S12.5	18	28-DEC-06	18-JAN-07				Drainage - DN750, MHS	12.3->S12.5			
61075	Drainage - DN675, MHS12.5->S12.6	18	05-JAN-07	25-JAN-07				Drainage -	DN675, MHS12.5->S	12.6		
61080	Drainage - DN300, MHS12.6->S12.20	8	26-JAN-07	03-FEB-07					Drainage - DN	300, MHS12.6->S12.20		
Fresh W	later Mains		·									
61135	Fresh water mains - Holding arena area	18	05-FEB-07	03-MAR-07			Fresh	water mains - Holding are	na area			
61140	Fresh water mains- main competition arena area	18	13-JAN-07	02-FEB-07					Fresh water mai	ns- main competition arena a	rea	
Externa	al Lighting											
		1							Erect 15m/2n	os) High Light Mast		
	Erect 15m(2nos) High Light Mast	18	22-FEB-07	14-MAR-07								
Externa	al Electrical Installation									i     i     i       i     i     i       i     i     i		
62010	Install MCB Distribution Board	18	09-FEB-07	13-APR-07				Install MCB Di	stribution Board			
62020	Install MCCB Distribution Board		09-FEB-07					Install MCCB Di				
62020	Install Pillar boxes	_	09-FEB-07					Ins	all Pillar boxes			
02037		40	03-1 ED-07	13-AF N=07			1	1	I	1	1	
						DEC 2006	JAN		2007	FEB	MA	र
	IP22									Prepared by William C		
File Name:V Start Date:2	0-DEC-06		rrent Bar ogress Bar	Chi Core V	ina State /enue M	e Const. Eng. lain Construct	(H.K.) Ltd. <sup>Sheet 19 of 20</sup> ion Contract	Date	Re	vision	Checked	Approved
Finish Date: Filter Name	17-JUL-07 FL-71 Three Months Rolling		tical Activity	(Pack	age CV-	-2B & CV-2C)-	HKSI AREA	Version A			T Lo/T Wong	D Lau
Lavout Nam	e:Three Months Rolling Prog					lonths Rolling 2006 to 20 Ma		Activities	for coming 3 months	3		
© Pri	mavera Systems, Inc.				ZU Dec		1 2001					

Activity Activity	Rem Early	Early	2(	006		2007	
ID Description	Dur Start	Finish		JAN	1 1	FEB	MAR
External Building Management							
64000 Supply and Install Building Management System	48 26-JAN-0	7 29-MAR-07		Supply and Install Building Manag	gement System		
Area near Shatin Racecourse							
Soft Landscape							
		1					
30010 Site clearnce+Horading+Tree protection	18 20-JAN-07	* 09-FEB-07				Site clearnce+Horading+Tree	protection
30014 Undergound utilities	24 10-FEB-0	7 16-MAR-07				Jndergound utilities	
Portion HKSI-6							
General External Works							
Tree Transplanting			1				I I I I I I I I
Tree Transplanting							
40510 Tree Transplanting (T593, 592)	69 20-DEC-06	6* 19-MAR-07					
40513 Tree Transplanting (T567T623 series))	69 20-DEC-06	6* 19-MAR-07					
External Utilities/Drainage							
							I I I I I I I I
40555 Underground drainage	6 11-NOV-06	6A 01-FEB-07				Underground drainage	
CLP Transformer Rm/ Switch Rm at Lawn Area							
Finishes							
I			1				
40520 Internal Finishing/ Builders Works	6 08-NOV-06	6A 27-DEC-06	i	Internal Finishing/ Builders Works			
M&E Services							
40525 M&E Access - New CLP Rm/Switch Rm	0 28-DEC-0	6		M&E Access - New CLP Rm/Switch Rn	n		
40530 M&E Installation	48 28-DEC-0	6 01-MAR-07					M&E Installation
Power On							
40550 Handover to CLP	0 05-JAN-0						
43100 CLP Installation & Connection at Tx Room	48 05-JAN-0	7 08-MAR-07	1		I I		CLP Installation & Co
				DEC JAN 0006		FEB 2007	MAR
File NewsyMD22	Ι						
File Name:WP22 Start Date:20-DEC-06	Current Bar	Core V	na State C	Const. Eng. (H.K.) Ltd. <sup>Sheet 20 of 20</sup> n Construction Contract	Date	Prepared by William C Revision	Checked Approved
Finish Date:17-JUL-07	Progress Bar Critical Activity			B & CV-2C)- HKSI AREA	20-DEC-06 Extracte Version	ed from Master Programme	T Lo/T Wong D Lau
Filter Name:FL-71 Three Months Rolling			Three Mor	nths Rolling Programme		s for coming 3 months	
© Primavera Systems, Inc.			20 Dec 20	06 to 20 Mar 2007			

Appendix B Monitoring Schedule for December 2006 and January 2007

## Monitoring Schedule - December 2006

			December 2006			
Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1	2
3	4	5 Landscape Audit	6	7 Noise Monitoring	8 Site Inspection	9
10	11	12	13	14 Noise Monitoring	15 Site Inspection	16
17	18	19 Landscape Audit	20	21 Noise Monitoring	22 Site Inspection	23
24	25	26	27	28 Noise Monitoring	29 Site Inspection	30
31						

## **Tentative Monitoring Schedule - January 2007**

			January 2007			
Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1	2	3 Landscape Audit	4 Noise Monitoring	5 Site Inspection	6
7	8	9	10	11 Noise Monitoring	12 Site Inspection	13
14	15	16	17 Landscape Audit	18 Noise Monitoring	19 Site Inspection	20
21	22	23	24	25 Noise Monitoring	26 Site Inspection	27
28	29	30	31			

Appendix C

Environmental Mitigation Implementation Schedule

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
S3.8	<ul> <li>The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation</li> <li>Any excavated of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where</li> </ul>	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the	Contractor	Entire construction site	Construction stage	¥	<ul> <li>To control the dust impact to within the HKAQO and TM-EIA criteria</li> </ul>
	<ul> <li>practicable within 24 hours of the excavation or unloading;</li> <li>Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads or streets;</li> </ul>	relevant criteria.				1	(Ref. 1-hr and 24hr TSP levels are 500 $\mu$ gm <sup>-3</sup> and 260
	• The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;					√ √	$\mu$ gm <sup>-3</sup> , respectively)
	• Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point					v	
	<ul> <li>should be paved with concrete, bituminous materials or hardcores;</li> <li>When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing.</li> </ul>					✓	
	<ul> <li>Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period;</li> <li>The portion of any road leading only to construction site that is</li> </ul>					$\checkmark$	
	<ul> <li>within 30m of a vehicle entrance or exit should be kept clear of dusty materials;</li> <li>Any area that involves demolition activities should be sprayed</li> </ul>					✓	
	<ul> <li>with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;</li> <li>Where a scaffolding is erected around the perimeter of a building</li> </ul>					N/A	
	under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;						
	<ul> <li>Any skip hoist for material transport should be totally enclosed by impervious sheeting;</li> </ul>					$\checkmark$	

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
\$3.8.2	<ul> <li>The Contract shall adopt adequate measures to mitigate the odour impact to acceptable level:</li> <li>A sanitary environment will always be maintained in the stable area. The current waste management practices will be extended to cover the new stable area at HKSI. Detailed design of stable will cater for the health, safety and environmental protection considerations in accordance with the HKJC policy and practice;</li> <li>Regular maintenance of the odour removal system, such as carbon filter system will be carried out to maintain the odour removal efficiency; and</li> <li>Enclosed containers, similar to those at the existing stables near HKSI, will be provided for the stockpiling of waste.</li> </ul>	minimize the potential odour impact to nearby sensitive receivers	Contractor	Stables	Operational Phase	N/A	<ul> <li>TM-EIA, Annex 4</li> <li>5 odour units based on averaging time of 5 seconds</li> </ul>
S4.8.1.1	<ol> <li>Use of good site practices to limit noise emissions by considering the following:         <ul> <li>only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;</li> <li>machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;</li> <li>silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;</li> <li>mobile plant should be sited as far away from NSRs as possible and practicable;</li> <li>material stockpiles, mobile container site officer and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul> </li> </ol>	Control construction airborne noise by means of good site practices	Contractor	Entire construction site	Construction stage	* * *	Noise Control Ordinance

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
S4.8.1.2	2) Install temporary hoarding of 2.4m high located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level zone of NSRs through partial screening.	Contractor	Entire construction site	Construction stage	~	<ul> <li>Noise Control Ordinance</li> <li>Annex 5, TM- EIA</li> <li>Hoarding should have no openings and a superficial surface density of at least 14kg/m<sup>2</sup>.</li> </ul>
S4.8.1.3	3) Install movable noise barriers (typically density @14kg/m <sup>2</sup> ), acoustic mat close to noisy plants including air compressor, water pump, hand-held breaker and pipe pile rigs.	Screen the noisy plant items to be used at all construction sites	Contractor	Entire construction site	Construction stage	~	<ul> <li>Noise Control Ordinance</li> <li>Annex 5, TM- EIA</li> <li>75dB(A) for residential premises and 70dB(A) for schools during daytime</li> <li>The movable barrier should achieve at least 5dB(A) and the full enclosure should be designed to achieve 10dB(A)</li> </ul>

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
S4.8.1.4	4) Liaise with the school representative(s) including, but not limited to Hong Kong Institute of Vocational Education (Shatin), Jockey Club Ti-1 College, International Christian School – Elementary and Leung Kui Kau Primary School to obtain the examination schedule and avoid noisy construction activities during school examination period.	Schedule the construction works outside school examination periods to less intrusive periods	Contractor	Construction sites near the schools such as Hong Kong Institute of Vocational Education (Shatin), Jockey Club Ti-1 College, International Christian School – Elementary and Leung Kui Kau Primary School	Construction stage	N/A	<ul> <li>Noise Control Ordinance</li> <li>Annex 5, TM- EIA</li> <li>To comply with the daytime construction noise criterion of 65dB(A) at school during the examination periods,</li> </ul>
S4.8.1.5	5) Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards.	Reduce the noise levels of plant items	Contractor	Entire construction site	Construction stage	~	Noise Control Ordinance & its TM     Annex 5, TM- EIA
S4.8.1.6	<ol> <li>Sequencing operation of construction plant equipment.</li> </ol>	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	Entire construction site where practicable	Construction stage	<i>✓</i>	Noise Control Ordinance     Annex 5, TM- EIA
S4.8.4.1	1) The Louvres should be orientated away from adjacent NSRs where possible, preferably onto Sha Tin Racecourse which are less sensitive.	Control operational noise from fixed sources	Designers	E&M plant items	Design stage	$\checkmark$	• HKPSG
S4.8.4.1	2) Adequate direct noise mitigation measures including silencers, acoustic louvers, acoustic enclosures should be allowed for in the design.	Control operational noise from fixed sources	Designers	E&M plant items	Design stage	~	• HKPSG
S4.8.4.2	3) A cluster of small power rated loudspeakers should be used instead of a few large power rated loudspeakers	Control operational noise from fixed sources	Designers	PA system	Design stage	$\checkmark$	• HKPSG

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
S4.8.4.2	4) Directional loudspeakers should be used and orientated them to point towards the audience and away from the nearby noise sensitive receivers	Control operational noise from fixed sources	Designers	PA system	Design stage	~	• HKPSG
S5.6.1	1) Follow the site practices outlined in ProPECC PN 1/94 as far as practicable in order to minimise surface runoff and the chance of erosion, and to reduce any suspended solids prior to discharge.	Good site practice to control construction water quality	Contractor	Entire construction site	Construction stage	~	Requirements laid down in ProPECC PN 1/94
S5.6.1	<u>Sewage Effluent</u> 1) Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	Control sewage effluent arising from the sanitary facilities provided for the on-site construction workforce	Contractor	On-site sanitary facilities	Construction stage	~	ProPECC PN     1/94     Water Pollution     Control     Ordinance     Waste Disposal     Ordinance

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
S5.6.1	<ul> <li><u>Construction Runoff and Site Drainage</u></li> <li>At the start of site establishment (including the barging facility), perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities.</li> </ul>	Control construction runoff and erosion from site surface, drainage channel, stockpiles, barging facility, wheel washing facilities, etc to minimize water quality during construction stage	Contractor	Entire construction site	Construction stage	×	ProPECC PN     1/94     Water Pollution     Control     Ordinance
	• The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a site/sediment trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates.					¥	
	• The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/sand traps should be 5 minutes under maximum flow conditions.					¥	
	• Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.					~	
	• The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows, and all trafficked areas and access roads protected by coarse stone ballast. An additional advantage accruing from the use of crushed stone is the positive traction gained during prolonged periods of inclement weather and the reduction of surface sheet flows.					×	
	• All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas.					V	

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
	• Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.					$\checkmark$	
	• Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50 m3 should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.					~	
	• Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.					V	
	• Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.					4	
	• All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing bay should be provided at every construction site exit. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.					~	
	• Oil interceptors should be provided in the site drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain.					N/A	
G:\env\projec	t24469-70\reports\EM&A\Monthly\2006-12\appendices\implementation schedule.doc						Page 7 of 13

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
	• Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts. Requirements for solid waste management are detailed in Section 6 of the EIA Report.					~	
	• All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby.					~	
S5.6.2.1	A low flow interceptor drainage system should be constructed to intercept the first foul flush and convey it to a storage tank from where it is pumped to the foul drainage system. The catchment area of the low flow interceptor drainage covers the area of Main Stable Complex. Sand traps will also be provided at the stable to prevent sand from being conveyed into the pipe system.	Control surface runoff	Scheme designers and/or Operator	Drainage system	Design and/or operational stage	В	TM-water     Water Pollution     Control     Ordinance
S5.6.2.2	A new 450mm public gravity sewer should be constructed along the pathway of the Shing Mun River and be connected to the existing 450mm public sewer at the southeastern corner of HKSI to collect the sewage from the new Stable Complex and the low flow interceptor system.	Control sewage collection	Scheme designers	Sewage System	Design stage	В	Water Pollution Control Ordinance • TM-water
S6.5.1.1	1) The requirements as recommended in ETWB TC 15/2003 Waste Management on Construction Sites and its latest version, and other relevant guidelines, should be included in the Particular Specification as appropriate.	Develop waste management strategies and minimize construction waste disposal	Scheme Designer	Entire construction site	Design stage	~	Waste Disposal Ordinance     ETWB TC     15/2003
S6.5.1.1	2) Prior to the commencement of construction work, the Contractor should prepare a WMP to provide an overall framework for waste management and reduction.	Develop waste management and reduction strategies	Contractor	Entire construction site	Construction stage	~	Waste Disposal Ordinance     ETWB TC     15/2003     Wste Disposal (Chemical Waste) (General) Regulation     ETWBTC     34/2002

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
S6.5.1.2 & S6.5.1.3	<ul> <li>Construction and Demolition Material</li> <li>Opportunity for re-using of fill material for back filling should be optimized.</li> <li>Excavated materials that cannot be recycled should be transported to public filling areas.</li> <li>Careful design, planning and good site management can minimise over-ordering and waste materials such as concrete, mortars and cement grouts. The design of formwork should maximise the use of standard wooden panels so that high reuse levels can be achieved. Alternatives such as steel formwork or plastic fencing should be considered to increase the potential for reuse.</li> <li>The contractor should recycle as much as possible of the construction waste on-site. Proper segregation of wastes on site will increase the feasibility of recycling certain components of the waste stream by recycling contractors. Concrete and masonry can be used as general fill and steel reinforcement bars can be used by scrap steel mills. Different areas should be designated for such segregation and storage wherever site conditions permit.</li> <li>Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement.</li> <li>Surplus artificial hard materials should be delivered to Tuen Mun Area 38 recycling plant or its successor for recycling into subsequent useful products.</li> <li>On-site sorting and segregation facility of all type of wastes is considered as one of the best practice in waste management and hence, should be implemented in all projects generating construction</li> </ul>	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	Entire construction site	Construction stage		
	waste. The sorted public fill and construction & demolition (C&D) waste should be disposed to public filling areas and landfills, respectively.						

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
	• Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate.					$\checkmark$	
	• Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified.					✓	
	• Implement an enhanced Waste Management Plan similar to ETWB TC(W) No. 15/2003 – "Waste Management on Construction Sites" to encourage on-sitting sorting of C&D materials and to minimize their generation during the course of construction.					4	
S6.5.1.4	Chemical Waste	Control the chemical	Contractor	Entire	Construction		Waste
	• Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.	waste and ensure proper storage, handling and disposal.		construction site	ion stage	N/A	Disposal (Chemical Waste) General) Regulation • Code of
	• Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation.					*	Practice on the Packaging, Labelling and Storage of Chemical Waste
	• The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated.					~	
	• Disposal of chemical waste should be via a licensed waste collector; be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers a chemical waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD.					N/A	

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
S6.5.1.6	<ul> <li><u>Sewage</u></li> <li>Adequate numbers of portable toilets should be provided for the workers. The portable toilets should be maintained in a state, which will not deter the workers from utilizing these portable toilets. Night soil should be collected by licensed collectors regularly.</li> </ul>	Proper handling of sewage from worker to avoid odour, pest and litter impacts	Contractor	Entire construction site	Construction stage	4	Waste Disposal Ordinance
S6.5.1.5	<ul> <li><u>General Refuse</u></li> <li>General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes.</li> </ul>	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	Entire construction site	Construction stage	~	Waste Disposal     Ordinance
	• A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law.					~	
	• Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible.					4	
	• Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered by the Contractor. In addition, waste separation facilities for paper, aluminium cans, plastic bottles etc., should be provided.					¥	

Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
<ul> <li><u>Municipal Waste</u></li> <li>Recycling bins will be provided at shops and food service locations to collect cardboard containers. Personnel in office will be provided with bins to recycle office paper.</li> </ul>	Storage and handing of waste	Operator	Entire project site	Operational stage	В	Waste Disposal Ordinance
• Aluminium can recycling bins will be placed at prominent locations for collection					В	
• Recycling bins for plastic bottle recovery should be set up at prominent places to facilitate visitors' participation in material recovery activities.					В	
• The landscaping works will generate a certain amount of grass clippings, leaves, bush and tree trimmings. However, the handling capacity of the existing Sha Ling composting facility is limited and is currently composting livestock wastes. The facility is unlikely to be able to handle the green waste generated from the Project site. Should there be a market or facility which could process the green waste arising from the Project site, the establishment of a recycling programme for green waste should be considered.					N/A	
• The venue operator should make arrangements with the laser printer toner cartridge suppliers to collect and recycle used toner cartridges for laser printers to avoid disposal of the cartridge at landfills as far as practicable.					В	
<ul> <li><u>Waste from Stables</u></li> <li>Waste from horse stables (mainly the horse manure) would be collected on a regular basis following HKJC's sanitary practices.</li> </ul>	Storage and handing of waste	Operator	Entire project site	Operational stage	В	• Waste Disposal Ordinance
	<ul> <li><u>Municipal Waste</u></li> <li>Recycling bins will be provided at shops and food service locations to collect cardboard containers. Personnel in office will be provided with bins to recycle office paper.</li> <li>Aluminium can recycling bins will be placed at prominent locations for collection</li> <li>Recycling bins for plastic bottle recovery should be set up at prominent places to facilitate visitors' participation in material recovery activities.</li> <li>The landscaping works will generate a certain amount of grass clippings, leaves, bush and tree trimmings. However, the handling capacity of the existing Sha Ling composting facility is limited and is currently composting livestock wastes. The facility is unlikely to be able to handle the green waste generated from the Project site. Should there be a market or facility which could process the green waste arising from the Project site, the establishment of a recycling programme for green waste should be considered.</li> <li>The venue operator should make arrangements with the laser printer toner cartridge suppliers to collect and recycle used toner cartridges for laser printers to avoid disposal of the cartridge at landfills as far as practicable.</li> <li>Waste from horse stables (mainly the horse manure) would be</li> </ul>	Recommended Mitigation MeasuresRecommended Measures & Main Concerns to addressMunicipal Waste.• Recycling bins will be provided at shops and food service locations to collect cardboard containers. Personnel in office will be provided with bins to recycle office paper• Aluminium can recycling bins will be placed at prominent locations for collection.• Recycling bins for plastic bottle recovery should be set up at prominent places to facilitate visitors' participation in material recovery activities• The landscaping works will generate a certain amount of grass clippings, leaves, bush and tree trimmings. However, the handling capacity of the existing Sha Ling composting facility is limited and is currently composting livestock wastes. The facility is unlikely to be able to handle the green waste generated from the Project site. Should there be a market or facility which could process the green waste arising from the Project site, the establishment of a recycling programme for green waste should be considered• The venue operator should make arrangements with the laser printer toner cartridge suppliers to collect and recycle used toner cartridges for laser printers to avoid disposal of the cartridge at landfills as far as practicable.Storage and handing of wasteWaste from horse stables (mainly the horse manure) would beStorage and handing of waste	Recommended Mitigation MeasuresRecommended Measures & Main Concerns to addressimplement the measures?Municipal WasteStorage and handing of wasteOperator• Recycling bins will be provided at shops and food service locations to collect cardboard containers. Personnel in office will be provided with bins to recycle office paper.Storage and handing of wasteOperator• Aluminium can recycling bins will be placed at prominent locations for collectionFecycling bins for plastic bottle recovery should be set up at prominent places to facilitate visitors' participation in material recovery activities.Operator• The landscaping works will generate a certain amount of grass clippings, leaves, bush and tree trimmings. However, the handling capacity of the existing Sha Ling composting facility is limited and is currently composting livestock wastes. The facility is limited and is currently composting from the Project site, the establishment of a recycling programme for green waste should be considered.Storage and handing of wasteOperator• The venue operator should make arrangements with the laser printer toner cartridge suppliers to collect and recycle used toner cartridges for laser printers to avoid disposal of the cartridge at landfills as far as practicable.Storage and handing of wasteOperatorWaste from horse stables (mainly the horse manure) would beStorage and handing of wasteOperator	Recommended Mitigation MeasuresPécommended Measures & Main Concerns to addressimplement the measures?Location of the measuresMunicipal WasteStorage and handing of vasteOperatorOperatorEntire project site• Recycling bins will be provided at shops and food service locations to collect cardboard containers. Personnel in office will be provided with bins to recycle office paper.Storage and handing of wasteOperatorEntire project site• Aluminium can recycling bins will be placed at prominent locations for collectionRecycling bins for plastic bottle recovery should be set up at prominent places to facilitate visitors' participation in material recovery activities.Storage and handing of wasteOperatorEntire project site• The landscaping works will generate a certain amount of grass clippings, leaves, bush and tree trimmings. However, the handling capacity of the existing Sha Ling composing facility is limited and is currently composting livestock wastes. The facility unlikely to be able to handle the green waste generated from the Project site. Should there be a market or facility which could process the green waste arising from the Project site, the establishment of a recycling programme for green waste should be considered.Storage and handing of wasteOperatorEntire project site• The venue operator should make arrangements with the lass far as practicable.Storage and handing of wasteOperatorEntire project site• Waste from horse stables (mainly the horse manure) would beStorage and handing of wasteOperatorEntire project site	Recommended Mitigation MeasuresRecommended Measures & Main Concerns to addressimplement the measures?Location of the measures?implement the measures?Municipal WasteStorage and handing of wasteOperatorEntire project siteOperational stage• Recycling bins will be provided at shops and food service locations to collect cardboard containers. Personnel in office will be provided with bins to recycle office paper.Storage and handing of wasteOperatorEntire project siteOperational stage• Recycling bins for plastic bottle recovery should be set up at prominent places to facilitate visitors' participation in material recovery activities.Imited and is currently composting like to the existing Sha Ling composting facility is limited and is currently composting livestock wastes. The facility is unlikely to be able to handle the green waste generated from the Project site. Should there be a market or facility which could process the green waste arising from the Project site, the establishment of a recycling programme for green waste generated.Storage and handing of wasteOperatorOperator• The venue operator should make arrangements with the laser printer toner cartridge suppliers to collect and recycle used toner cartridges for laser printers to avoid disposal of the cartridge at andfills as far as practicable.Storage and handing of wasteOperatorOperatorWaste from horse stables (mainly the horse manure) would beStorage and handing of wasteOperatorOperator	Recommended Mitigation MeasuresRecommended Measures & Main Concerns to addressimplement the measures?Implement the

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to implement the measures?	Implementation	What requirements or standards for the measures to achieve?
S9.3 & S9.7	1) An Independent Environmental Checker needs to be employed as per the EM&A Manual.	Control EM&A Performance	Project Proponent	All construction sites	Construction stage	$\checkmark$	EIAO Guidance Note No.4/2002
	2) Establish a telephone hotline which enables the public to raise any matters of concern regarding the project such as complaints, comments, suggestions or requests for information.					✓	• TM-EIAO
S9.5	1) An Environmental Team needs to be employed as per the EM&A Manual.	Perform environmental monitoring & auditing	Contractor	All construction sites	Construction stage	$\checkmark$	• EIAO Guidance Note No.4/2002
	2) Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures.					$\checkmark$	• TM-EIAO
	3) An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in the EM&A Manual are fully complied with.					~	
	4) Real-time reporting of monitoring data for the Project through a dedicated internet website need to be provided and maintained by the Environmental Team					~	

Note:	$\checkmark$	- Implemented
-------	--------------	---------------

Partially implemented
To be implemented
Not applicable

O B

N/A

Appendix D

Calibration certificates of noise monitoring equipment

## Summary of Equipment Calibration Details

Equipment Type	Model	Serial No.	Last Calibration Date	Next Calibration Date
		2320694 2274284	11 Sep 2006	10 Sep 2007
Integrating sound level meter with microphone	Brüel & Kjær 2238 Brüel & Kjær 4188	2320696 2274286	11 Sep 2006	10 Sep 2007
		2320707 2179479	11 Sep 2006	Date 10 Sep 2007
Acoustical calibrator	Brüel & Kjær 4230	1233887	11 Sep 2006	10 Sep 2007

Issued by: Brüel & Kjær UK Ltd. Date of Issue: 21 Sep 2005 Certificate Number: 14-260

Brüel & Kjær

Bedford House, Rutherford Close, Stevenage. Hertfordshire. SG1 2ND Telephone: 01438 739100 Fax.: 01438 739199 E-Mail : ukservice@bksv.com

≯<	<u></u> {)-	

0174

Page 1 of 4 pages

A.M. HAMM

Approved signatory

Name:

Signature:

CAL	<b>IBRATION OF MULTI FREQUENCY</b>	
	CALIBRATOR TYPE 4226	
95	("Free Field and Random" version)	

Client:

MUCH HCOUST	******************************	
PARKIN HOUSE		
8 ST. THOMAS		~
WINCHESTER.		

Calibrator Type 4226,	S/No:	1531372
With Coupler UA0915,	S/No:	1531372
Client Inventory Number:		-

Δοιιο

Brüel & Kjær

16 SEP 2005 21 SEP 2005 1-65783810

Brüel & Kjær Reference No:

Calibration Date:

Equipment Received on:

Manufacturer:

Measurement Method

The Calibration was performed to Laboratory Procedure TWI-103.

Sound pressure level in the 1/2 inch coupler of the calibrator was measured with a laboratory grade condenser microphone Type 4180, used as a working standard, calibrated by the National Physical Laboratory.

This certificate is issued in accordance with the laboratory accreditation requirements of the United Kingdom Accreditation Service. It provides traceability of measurement to recognised national standards, and to units of measurement realised at the National Physical Laboratory or other recognised national standards laboratories. This certificate may not be reproduced other than in full, except with the prior written approval of the

UKAS Accredited Calibration Laboratory No. 0174

The measured sound pressure was compared with that generated in the coupler of a working standard pistonphone calibrated by the National Physical Laboratory whose output was cross checked against a reference standard pistonphone, also calibrated by the National Physical Laboratory, using the same microphone and at the same ambient conditions. Appropriate corrections for atmospheric pressure conditions during calibration and for the measurement frequency and level response were taken into account.

Sound pressure level results are the mean of 5 measurements.

Results apply directly to the following settings on the calibrator, pressure, linear, calibration, 94dB, microphone group a, b, c.

Results for frequency and distortion are the result of a single measurement.

Results for 104 and 114dB are only at 125Hz, 1kHz and 8kHz, compared with the output at 94dB.

Calibration results apply at ambient conditions during the process of calibration.

Calibrations marked (Not UKAS Accredited) in this certificate have been included for completeness.

## **CALIBRATION RESULTS**

Frequency Setting Hz	Sound Pressure Level in dB re 20µPa	Frequency Hz	Distortion %
		(Not UKAS Accredited)	(Not UKAS Accredited)
31.5	94.12	31.63	0.5
63	94.02	63.13	0.2
125	94.01	125.9	0.1
250	94.01	251.3	0.1
500	94.00	502.5	0.2
1k	94.05	1.005 k	0.2
2k	94.04	1.979 k	0.3
4k	94.04	3.957k	0.5
8k	94.11	7.915k	0.3
12.5k	94.08	12.66 k	0.2

## 4226 Settings: Linear, Pressure, 94dB, Microphone Group c.

Certificate Number

Page 2 of 4 pages

UKAS Accredited Calibration Laboratory No. 0174

Certificate Number 14260

Page 3 of 4 pages

## Expanded uncertainty of calibration:

Sound Pressure Level:

Frequency: Distortion:  $\pm 0.15$ dB from 31.5Hz to 2kHz,  $\pm 0.20$ dB at 4kHz and 8kHz,  $\pm 0.25$ dB at 12.5kHz  $\pm 1$  last significant digit reported.  $\pm 0.3\%$  distortion.

The reported expanded uncertainty is based on a standard uncertainty multiplied by a coverage factor k=2, providing a level of confidence of approximately 95%. The uncertainty evaluation has been carried out in accordance with UKAS requirements.

## **ADDITIONAL TESTS**

## Sound Pressure Levels at Settings of 94, 104 and 114 dB

Frequency	Difference 104-94dB	Difference 114-94dB
125 Hz	9.99	19.97
lkHz	10.00	19.98
8kHz	9.96	19.93

Result of a single measurement, expanded uncertainty  $\pm 0.15$ dB

## Inverted "A" Weighting, Readings Relative to 1kHz in dB

Reading	39.5	26.2	16.1	8.6	3.2	0.0	-1.2	-0.9	1.2	4.3
Target Value	+ 39.4	+ 26.2	+16.1	+ 8.6	+ 3.2	0	- 1.2	- 1.0	+ 1.1	+ 4.3
Frequency Hz	31.5	63	125	250	500	1 k	2 k	4 k	8 k	12.5 k

Target values according to BS EN 60651 - 1994 - results of a single measurement, values rounded to 0.1 dB, expanded uncertainty  $\pm 0.3$  dB.

UKAS Accredited Calibration Laboratory No. 0174

			Ran	dom				
	Місто Gro	phone up a	Micro Grou	~	Micro Gro	phone up c	Microphon	e Group b
Freq. Hz	Target Value dB	Reading dB						
250	0	0.00	0	0.00	0	0.00	0	0.00
500	0	0.00	0	0.00	0	0.00	0	0.00
1k	+0.15	0.14	+0.20	0.19	+0.10	0.09	+0.05	0.03
2k	+0.50	0.49	+0.45	0.44	+0.35	0.34	+0.10	0.08
4k	+1.35	1.34	+1.05	1.04	+0.95	0.92	+0.15	0.14
8k	+4.50	4.46	+2.80	2.77	+2.60	2.58	+0.40	0.38
12.5k	+7.35	7.28	+5.60	5.54	+5.05	5.00	+1.50	1.48

## Free Field and Random settings

Target values as specified in the manufacturer's manual, result of a single measurement, expanded uncertainty  $\pm 0.2$ dB.

## Ambient conditions during calibration were:

Atmospheric Pressure	101.3 kPa
Temperature	<b>23</b> °c
Relative Humidity	<u>    46    %</u>

Checked by: MA cch

Certificate Number

14260

Page 4 of 4 pages

Level 5 Festival Walk 80 Tat Chee Avenue Kowloon Tong, Kowloon			AAc Certificate No. 2006006
HONG KONG			Fax: +852 2268 3950
	Tel: +852	2 2268 3216	
	CERTIFICATE C	OF CONFORMITY	
Description of Test Instrument		Type No	Serial No
Brüel & Kjær Sound Level Mete	r Kit	2238	2320694
Brüeł & Kjær ½ " Microphone Ki	it	4188	2274284
Date of Test: 11 September 2	2006		
Carried out by: Cissy Chan			am Ng
Signature:		Signature: 📈	alm Ny
	Ambient Condition	ons During Test	
	Atmospheric Pressure Air Temperature: Relative Humidity:	e: 1KPa 21°C 58%	
specification on the date of the	test. Any adjustmen	ts that were required	rm to the manufacturer's original to bring the instrumentation back out using the reference calibrator
Description of Reference Calibra	ator	<u>Type No</u>	Serial No
Brüel & Kjær Multi Frequency C Brüel & Kjær Coupler	alibrator	4226 UA0915	1531372 1531372
Certificate of Calibration Serial N By Brüel & Kjær (UK) Ltd Calibr NAMAS Accredited Calibration I	ation Date:	14260 21 September 2005 0174	
The reference calibrator, Type 4 such it is used as Arup Acoustic tests on all sound measuring eq	s own 'Primary Standa	ard' and is used only fo	nal Measurement Standards. As or controlled laboratory calibration
Footnote:			
			This certificate is for internal use and commitment to QC and QA

Level 5 Festival Walk 80 Tat Chee Avenue Kowloon Tong, Kowloon			AAc Certificate No. 2006007
HONG KONG	Tel: +852	2 2268 3216	Fax: +852 2268 3950
	CERTIFICATE C	OF CONFORMITY	
Description of Test Instrument		<u>Type No</u>	Serial No
Brüel & Kjær Sound Level Mete		2238	2320696
Brüel & Kjær ½ " Microphone K	it	4188	2274286
Date of Test: 11 September 2	2006		
Carried out by: Cissy Chan		Approved by: Willia	am Ng
Signature:		Signature: 🛛 📈	inny
	Ambient Condition	ons During Test	
	Atmospheric Pressure Air Temperature: Relative Humidity:	e: 1KPa 21°C 58%	
specification on the date of the	test. Any adjustmen	ts that were required	rm to the manufacturer's original to bring the instrumentation back out using the reference calibrator
Description of Reference Calibra	ator	<u>Type No</u>	<u>Serial No</u>
Brüel & Kjær Multi Frequency C	alibrator	4226	1531372
Brüel & Kjær Coupler		UA0915	1531372
Certificate of Calibration Serial N By Brüel & Kjær (UK) Ltd Calibr NAMAS Accredited Calibration I	ation Date:	14260 21 September 2005 0174	
The reference calibrator, Type 4 such it is used as Arup Acoustic tests on all sound measuring eq	s own 'Primary Standa	rd' and is used only fo	nal Measurement Standards. As or controlled laboratory calibration
Footnote:			
			This certificate is for internal use and commitment to QC and QA

Level 5 Festival Walk 80 Tat Chee Avenue Kowleen Teng, Kowleen			AAc Certificate No. 2006005		
Kowloon Tong, Kowloon HONG KONG	Tel: +85	2 2268 3216	Fax: +852 2268 3950		
	CERTIFICATE	OF CONFORMITY			
Description of Test Instrument Brüel & Kjær Sound Level Mete		<u>Type No</u> 2238	<u>Serial No</u> 2320707		
Brüel & Kjær ½ " Microphone K	t	4188	2179479		
Date of Test: 11 September 2	2006				
Carried out by: Cissy Chan		Approved by: Willia	am Ng		
Signature:		Signature:	Nhow		
	Ambient Condit	ions During Test	, , , , , , , , , , , , , , , , , , ,		
	Atmospheric Pressur Air Temperature: Relative Humidity:	re: 1KPa 21°C 58%			
specification on the date of the	test. Any adjustmen	ts that were required	rm to the manufacturer's original to bring the instrumentation back out using the reference calibrator		
Description of Reference Calibration	ator	Type No	<u>Serial No</u>		
Brüel & Kjær Multi Frequency C Brüel & Kjær Coupler	alibrator	4226 UA0915	1531372 1531372		
Certificate of Calibration Serial I By Brüel & Kjær (UK) Ltd Calibr NAMAS Accredited Calibration	ation Date:	14260 21 September 2005 0174			
The reference calibrator, Type 4226, has traceable calibration back to National Measurement Standards. As such it is used as Arup Acoustics own 'Primary Standard' and is used only for controlled laboratory calibration tests on all sound measuring equipment owned by Arup Acoustics.					
Footnote:					
Arup Acoustics is not a registere only (unless otherwise authorise procedures.	ed NAMAS accredited ed) and is part of Arup	calibration laboratory. Acoustics developmer	This certificate is for internal use and commitment to QC and QA		

Level 5 Festival Walk 80 Tat Chee Avenue Kowloon Tong, Kowloon			AAc Certificate No. 2006001
HONG KONG	Tel: +85	2 2268 3216	Fax: +852 2268 3950
	CERTIFICATE C	OF CONFORMITY	
Description of Test Instrument Bruel & Kjaer 4230 Acoustic Ca	librator	<u>Түре No</u> 4230	<u>Serial No</u> 1233887
Date of Test: 11 September 2	2006		
Carried out by: Cissy Chan		Approved by: Willia	am Ng
Signature:	r	Signature:	inny
	Ambient Conditi	ons During Test	
	Atmospheric Pressure Air Temperature: Relative Humidity:	e: 1KPa 21°C 58%	
specification on the date of the	test. Any adjustmen	ts that were required	rm to the manufacturer's original to bring the instrumentation back out using the reference calibrator
Description of Reference Calibration	ator	<u>Type No</u>	<u>Serial No</u>
Brüel & Kjær Multi Frequency C Brüel & Kjær Coupler	alibrator	4226 UA0915	1531372 1531372
Certificate of Calibration Serial I By Brüel & Kjær (UK) Ltd Calibr NAMAS Accredited Calibration	ation Date:	14260 21 September 2005 0174	
The reference calibrator, Type a such it is used as Arup Acoustic tests on all sound measuring eq	s own 'Primary Standa	ard' and is used only fo	nal Measurement Standards. As or controlled laboratory calibration
Footnote:			
			This certificate is for internal use at and commitment to QC and QA

Appendix E
Detailed noise monitoring results

	NSR Time periods		periods	Weather	Avg. wind	Noise Level dB(A)			Influencing factors/	
Month	Date	No.	Start	Finish	condition	speed (m/s)	$L_{eq}$	L <sub>10</sub>	L <sub>90</sub>	Site condition
Sep-06	07-Sep-06	NM1	11:15	11:45	Fine	1.4	63.0	64.5	58.5	Normal Operation
Sep-06	07-Sep-06	NM2	13:00	13:30	Fine	1.6	68.0	68.2	64.0	Normal Operation
Sep-06	07-Sep-06	NM3	14:10	14:40	Fine	1.4	59.6	61.0	57.0	Normal Operation
Sep-06	14-Sep-06	NM1	13:45	14:15	Cloudy	1.9	64.1	66.0	61.5	Normal Operation
Sep-06	14-Sep-06	NM2	13:00	13:30	Cloudy	1.8	60.3	61.5	57.5	Normal Operation
Sep-06	14-Sep-06	NM3	14:40	15:10	cloudy	1.6	58.2	59.5	54.5	Normal Operation
Sep-06	21-Sep-06	NM1	14:15	14:45	Sunny	2.1	62.9	64.0	61.0	Normal Operation
Sep-06	21-Sep-06	NM2	13:29	13:59	Sunny	1.2	61.8	63.5	59.5	Normal Operation
Sep-06	21-Sep-06	NM3	15:15	15:45	Sunny	1.6	59.5	61.0	57.5	Normal Operation
Sep-06	28-Sep-06	NM1	09:24	09:54	Sunny	1.8	65.1	66.5	62.5	Normal Operation
Sep-06	28-Sep-06	NM2	10:08	10:38	Sunny	1.6	61.1	62.0	59.5	Normal Operation
Sep-06	28-Sep-06	NM3	11:06	11:36	Sunny	1.9	59.0	60.5	56.5	Normal Operation
Oct-06	05-Oct-06	NM1	14:55	15:25	Fine	1.5	64.8	66.0	63.0	Normal Operation
Oct-06	05-Oct-06	NM2	14:05	14:35	Fine	1.7	62.1	64.5	60.0	Normal Operation
Oct-06	05-Oct-06	NM3	16:05	16:35	Fine	1.6	60.1	61.0	57.5	Normal Operation
Oct-06	13-Oct-06	NM1	15:00	15:30	Fine	1.6	63.2	65.5	61.5	Normal Operation
Oct-06	13-Oct-06	NM2	14:05	14:35	Fine	1.8	65.2	67.0	61.0	Normal Operation
Oct-06	13-Oct-06	NM3	16:10	16:40	Fine	1.4	58.8	60.5	56.5	Normal Operation
Oct-06	19-Oct-06	NM1	14:35	15:05	Fine	1.4	63.3	64.5	61.5	Normal Operation
Oct-06	19-Oct-06	NM2	13:50	14:20	Fine	1.6	62.6	64.0	60.5	Normal Operation
Oct-06	19-Oct-06	NM3	15:45	16:15	Fine	1.3	60.6	61.5	58.0	Normal Operation
Oct-06	26-Oct-06	NM1	14:05	14:35	Sunny	1.5	66.8	68.0	63.5	Normal Operation
Oct-06	26-Oct-06	NM2	13:20	13:50	Sunny	1.1	61.2	62.5	59.5	Normal Operation
Oct-06	26-Oct-06	NM3	15:10	15:40	Sunny	1.3	60.9	62.0	59.0	Normal Operation

## **Details of Noise Impact Monitoring**

		NSR Time periods		Weather	Avg. wind	Noise Level dB(A)			Influencing factors/	
Month	Date	No.	Start	Finish	condition	speed (m/s)	L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	Site condition
Nov-06	02-Nov-06	NM1	10:10	10:40	Fine	1.6	63.5	65.0	60.5	Normal Operation
Nov-06	02-Nov-06	NM2	09:15	09:45	Fine	1.7	62.3	64.5	60.0	Normal Operation
Nov-06	02-Nov-06	NM3	11:05	11:35	Fine	1.4	60.1	62.0	58.5	Normal Operation
Nov-06	09-Nov-06	NM1	10:15	10:45	Sunny	1.2	66.6	68.5	62.5	Normal Operation
Nov-06	09-Nov-06	NM2	09:30	10:00	Sunny	1.3	60.7	61.5	59.5	Normal Operation
Nov-06	09-Nov-06	NM3	11:28	11:58	Sunny	1.2	56.4	58.0	54.0	Normal Operation
Nov-06	16-Nov-06	NM1	14:10	14:40	Fine	1.4	64.2	65.5	62.0	Normal Operation
Nov-06	16-Nov-06	NM2	13:30	14:00	Fine	1.2	61.6	62.5	59.5	Normal Operation
Nov-06	16-Nov-06	NM3	15:05	15:35	Fine	1.6	58.3	59.0	55.0	Normal Operation
Nov-06	23-Nov-06	NM1	13:55	14:25	cloudy	1.7	65.5	67.5	62.5	Normal Operation
Nov-06	23-Nov-06	NM2	13:15	13:45	cloudy	1.6	62.2	63.5	60.5	Normal Operation
Nov-06	23-Nov-06	NM3	15:10	15:40	cloudy	1.4	59.6	60.5	56.5	Normal Operation
Nov-06	30-Nov-06	NM1	09:55	10:25	Fine	1.7	64.8	66.5	62.0	Normal Operation
Nov-06	30-Nov-06	NM2	09:10	09:40	Fine	1.8	61.8	63.0	60.0	Normal Operation
Nov-06	30-Nov-06	NM3	11:10	11:40	Fine	1.5	59.1	60.0	56.0	Normal Operation
Dec-06	07-Dec-06	NM1	10:25	10:55	Fine	1.6	62.0	63.2	59.5	Normal Operation
Dec-06	07-Dec-06	NM2	11:10	11:40	Fine	1.6	62.5	63.5	61.0	Normal Operation
Dec-06	07-Dec-06	NM3	09:30	10:00	Fine	1.4	57.9	58.5	56.0	Normal Operation
Dec-06	14-Dec-06	NM1	10:15	10:45	Cloudy	1.9	62.5	63.5	59.5	Normal Operation
Dec-06	14-Dec-06	NM2	09:30	10:00	Cloudy	2.1	63.5	64.0	62.0	Normal Operation
Dec-06	14-Dec-06	NM3	11:45	12:15	Cloudy	2.6	58.5	59.0	57.5	Normal Operation
Dec-06	21-Dec-06	NM1	10:50	11:20	Fine	1.8	62.5	63.0	59.0	Normal Operation
Dec-06	21-Dec-06	NM2	11:30	12:00	Fine	1.7	64.0	65.2	59.5	Normal Operation
Dec-06	21-Dec-06	NM3	10:00	10:30	Fine	1.9	56.4	57.0	55.0	Normal Operation
Dec-06	28-Dec-06	NM1	10:00	10:30	Sunny	3.1	63.5	65.5	60.0	Normal Operation
Dec-06	28-Dec-06	NM2	09:15	09:45	Sunny	2.6	62.7	64.5	60.0	Normal Operation
Dec-06	28-Dec-06	NM3	11:08	11:38	Sunny	1.9	58.5	57.5	53.5	Normal Operation

## **Details of Noise Impact Monitoring**

Appendix F Landscape and visual monitoring and audit report

## 1. Monitoring results

#### **1.1 Landscape and Visual**

Landscape resource changes related to the site clearance work comprise of the loss of turf and trees. Visual impacts arising from the concrete walls of the stables surrounding construction activities become apparent. This impact is expected to be greatly mitigated and reduced when the stable walls are finished.

#### 1.2 Environmental Site Auditing

Landscape and visual monitoring and site audits were carried out on 5<sup>th</sup> and 19<sup>th</sup> December 2006. Stable construction works were undergoing.

All transplanted trees were generally in fair condition. Retained and transplanted trees were protected and fenced off with bamboo fencing. The retained trees were generally in fair condition. More frequent watering is recommended in the dry season.

#### **1.3 Implementation Statuses of Landscape and Visual Impact Measures**

The implementation statuses of environmental protection requirements are summarized in the following table.

# Table 1.1 Implementation Statuses of Landscape and Visual Impact Measures

					Implementa		enta		
					tior	n Sta	ages		Relevant
EIA			Location /	Implementation		**			Legislation 8
Ref	EM&A Ref	Environmental Protection Measures*	Timing	Agent	С	0	R	Implementation Status	Guidelines
Landscape and Visual Impact - Construction Phase									
Table	MC1	Site offices, construction yard and holding nursery:	At concealed	HKJC's	x		x	Construction:	Nil.
7.31		Site offices and the construction yard shall be	location	Contractor				To commence.	
		decommissioned after construction.							
		Construction roads shall be decommissioned						Reinstatement:	
		and landscape areas be restored to its						To commence	
		original or newly proposed state.							
		The holding nursery for decorative plants at							
		show jumps shall be decommissioned after			1				
		the Olympic events.							
Table	MC 2	Height of site offices:	At concealed	HKJC's	x		x	Construction:	Nil.
7.31		<ul> <li>The height of site offices shall be controlled in</li> </ul>	location	Contractor				Complied.	
		order to avoid visual impacts.							
								Reinstatement:	
								To commence.	

Table	MC 3	Hoarding and screening:	Site offices,	HKJC's	x	x	Construction:	Nil.
7.31		<ul> <li>Where practical the site offices areas,</li> </ul>	construction	Contractor			Complied.	
		construction yards and storage areas shall be	yards and					
		screened with decorative hoarding or	storage areas.				Reinstatement:	
		vegetation around the peripheries until the					To commence	
		completion of relevant construction phases.						
Table	MC 4	Construction plant and building material:	All areas with	HKJC's	x	x	Construction:	Nil.
7.31		Shall be orderly and carefully stored in order	construction	Contractor			Complied.	
		to appear neat and avoid visibility from outside	eplant and					
		where practical;	building material				Reinstatement:	
		<ul> <li>Excess materials shall be removed from site</li> </ul>					To commence	
		as soon as practical; and						
		<ul> <li>All construction plant shall be removed from</li> </ul>						
		site upon completion of construction works.						
Table	MC 5	Construction light:	All construction	HKJC's	x	x	No construction lights	Nil.
7.31		<ul> <li>To be oriented away from the viewing location</li> </ul>	lights	Contractor			at present.	
		of VSRs; and						
		<ul> <li>All construction lights shall have frosted</li> </ul>						
		diffusers and reflective covers.						

Table	MC 6	Vegetation:	Affected	HKJC's	x	x		Nil.
7.31		<ul> <li>Temporary construction sites shall be restored</li> </ul>	vegetation areas	Contractor			Construction:	
		to standards as good as, or better than, the					Retain and transplant	
		original condition;					trees have been	
		<ul> <li>The potential for soil erosion shall be reduced</li> </ul>					fenced off. No	
		at the construction stage by minimizing the					material or equivalent	
		extent of vegetation disturbance on site and					are stored under the	
		by providing a protective cover over exposed					dripline of tree.	
		ground; and					Complied.	
		<ul> <li>No construction equipment or building</li> </ul>						
		materials shall be stored under the dripline of					Reinstatement:	
		retained trees and no vehicle movement or					To commence.	
		other construction activities like washing,						
		concrete mixing etc shall be carried out under						
		the dripline of trees.						
Table	MT 1	Compensation for losses:	At available	HKJC's	x	>	Construction:	Nil.
7.31		<ul> <li>The tree compensation to tree loss ratio shall</li> </ul>	areas suitable for	Contractor			To commence.	
		be 1:2; and	healthy tree					
		<ul> <li>At least 82 new trees of light standard or</li> </ul>	growth				Reinstatement:	
		larger size shall be planted.					To commence.	

Table	MT 2	The majority of compensation species shall comprise	General	HKJC's	×		Construction:	Nil.	
7.31		of species that already occurs within the LIA boundaries.		Contractor			To commence.		
							Reinstatment:		
							To commence.		
Table	МТ З	Where practical, trees that require removal shall be	At available	HKJC's	x		Construction:	ETWB	TCW
7.31		transplanted on Site.	areas suitable for	Contractor			Some trees have beer	ηN0.	2/2004,
			healthy tree				transplanted.	WBTC	No.
			growth					3/2006	
							Reinstatement:	BD PN	AP No.
							To commence.	267	
Table	MT 4	Planting Works:	At available	HKJC's	x	:	Construction:	Nil.	
7.31		<ul> <li>New trees, bamboos and shrubs shall be</li> </ul>	areas suitable for	Contractor			To commence.		
		planted in groups in order to screen visual	healthy tree						
		impacts and to provide additional shade.	growth and along				Reinstatement:		
			approach				To commence.		
			footpath						

Table	MT 5	Tree Planting on Slopes:	On affected	HKJC's	x	x	Construction:	WBTC	No.
7.31		<ul> <li>New slopes with a gradient larger than 30°</li> </ul>	slopes	Contractor			To commence.	17/2000	
		shall have shrub, groundcover or grass						WBTC	No.
		planting.					Reinstatement:	25/93	
							To commence	BD PNAF	P No.
								270	
Table	МТ 6	Tree Preservation:	At existing	HKJC's	x	x	Construction:	Nil	
7.31		No tree shall be transplanted or felled without	locations of	Contractor			<sup>°</sup> Tree protection has		
		prior approval by relevant Government	retained trees				been recorded.	1	
		departments;	and						
		All trees that are marked for retention shall be	transplantation				Reinstatement:		
		fenced off with a 1.2m high fence; and	areas, which				To commence.		
		Transplant preparation works shall be carried	should be						
		as soon as possible after commencement of	suitable for						
		construction. Rootball and crown pruning shal	healthy tree						
		be carried out over a period of at least 1	growth.						
		month.							
Table	MT 7	Existing shrub and ground cover planting areas that	All retained	HKJC's	x	х	Construction:	Nil	
7.31		will not be removed shall be maintained in good	planting areas	Contractor			Complied.		

		condition and enhanced where practical.	]	HKJC's					1
				Contractor				Reinstatement:	
				HKJC's				To commence.	
				Contractor					
	MS 8	Site formation works at slopes shall be followed with	Slope areas	Event Operator	x		x	Construction:	Nil
		hydroseeding as soon as practical or be covered with		HKJC's				To commence.	
		shrubs and groundcovers.		Contractor					
								Reinstatement:	
								To commence	
Table	MS 9	Grassing shall be carried out as soon as practical after	General Training	Event Operator	x			Construction:	Nil.
7.31		construction of footing stratum at one of the General	Arena					To commence.	
		Training Arenas.							
								Reinstatement:	
								To commence	
Table	MF 1	All floodlight units on the floodlight poles shall be	Main Arena and	HKJC's		x	x	Operation:	Nil.
7.31		properly aimed at the competition and practice areas	Warm-up Arena	Contractor				To commence.	
		of the Main and Warm-up arenas. In this regards, the							
		central light focus of each floodlight unit shall always						Reinstatement:	
		be aimed on the arena areas and not on any other						To commence.	
		adjacent area.							

Table	MF 2	Each floodlight unit shall have a built-in anti-glare	Main Arena and	HKJC's	x			Construction:	Nil.
7.31		baffle and visor shield to limit the glare.	Warm-up Arena	Contractor				To commence,	
Table	MF 3	Operational hours of the floodlights shall be restricted	Main Arena and	Event Operator		x	х	Operation:	Nil.
7.31		to competition hours only. Floodlights shall be turned	Warm-up Arena					To commence.	
		off when spectators have left the seating area.							
								Reinstatement:	
								To commence.	

All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project. C=Construction, O=Operation R=Reinstatement Not applicable \*

\*\*

N/A

# 2. Recommendations and Conclusion

More frequent watering of transplanted trees is recommended during the dry season.

Appendix G Log records and details of environmental complaints

No.	Date of Complaint Received	Description	Investigation Result and Proposed Actions	Completion Date	Remarks
NO. 001	Received 28 Aug 2006	Discharge of muddy water into Shing Mun River	<ul> <li>No evidence had shown the source of the muddy water discharge from subjected site. In fact, there were three main contractors working inside the HKSI area and all share the same discharge outlet. However, contractor had carried out the following measures to prevent any further discharge of muddy water from the subject site areas:</li> <li>1. Keep closely checking on the performance of the wastewater treatment system;</li> <li>2. Closely monitoring of the discharge outlet at Shing Mun River and tracing of the source origin immediately if muddy water was observed;</li> <li>3. Made use of the shallow ground areas on site to temporary trap stormwater inside the site to prevent any direct discharge;</li> <li>4. Construction of temporary drainage channel and use of water pump to properly divert the trapped stormwater to the temporary sump pit;</li> <li>5. Control pumping of all muddy water collected from the sump pit to the wastewater treatment capacity before discharging.</li> </ul>	Date 1 Sept 2006	EPD inspected the site drainage system on 1 Sept 2006 and was satisfied.
1					1

### Log Record on Environmental Complaints

No.	Date of Complaint Received	Description	Investigation Result and Proposed Actions	Completion Date	Remarks
002	8 Nov 2006	Construction Noise generated from area at HKSI on 5 Nov 2006 (Sunday)	<ol> <li>Rectification action:</li> <li>Introduction of the Permit to Work system for works to be carried out during restricted hours.</li> <li>Consider to apply for a more realistic CNP for the construction works.</li> </ol>	12 Nov 2006	
003	9 Nov 2006	Dust nuisance from construction site of HKSI	<ol> <li>Rectification action:</li> <li>Avoid stockpile of dusty materials on site.</li> <li>Compact the exposed areas when watering on these areas is not effective.</li> </ol>	9 Nov 2006	
004	15 Nov 2006	Dump trucks not covering their load were found at the dumping sites	<ol> <li>Rectification action:</li> <li>Enhancement of the current checking system at vehicular entrance by security personnel.</li> <li>Give warning to subcontractors and establish penalty measures.</li> <li>Give warning to the security company for the site and request them to enhance the checking system for every dump truck leaving the site.</li> </ol>	17 Nov 2006	