

PROJECT NO.: TCS/00408/08

DSD CONTRACT NO. DC/2007/17 DRAINAGE IMPROVEMENT WORKS IN CHEUNG PO, MA ON KONG, YUEN KONG SAN TSUEN AND TIN SAM TSUEN OF YUEN LONG DISTRICT AND SEWERAGE AT TSENG TAU CHUNG TSUEN, TUEN MUN

MONTHLY EM&A REPORT FOR KT13 (JUNE 2010)

PREPARED FOR CHINA ROAD & BRIDGE CORPORATION

# Quality Index Reference No. Prepared By Certified by 14 July 2010 TCS00408/08/600/R1466v2 MMA Mm Nicola Hon TW. Tam

Nicola Hon Environmental Consultant T.W. Tam Environmental Team Leader

Version	Date	Prepared by:	Certified by:	Description
1	9 July 2010	Nicola Hon	T.W. Tam	First submission
2	14 July 2010	Nicola Hon	T.W. Tam	Amended against IEC's comments on 14 July 2010

This report has been prepared by Action-United Environmental Services & Consulting with all reasonable skill, care and diligence within the terms of the Agreement with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client. We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above. This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies upon the report at their own risk.

Ove Arup & Partners 奥雅納工程顧問

Our ref 25211/L197/CN/cl

Date 15 July 2010

#### **By Fax and Post**

Black & Veatch Hong Kong Limited 25/F, Millennium City 6 392 Kwun Tong Road Kowloon Hong Kong

Attention: Ms. Jenny Lui (Fax: 2478 9396)

Level 5, Festival Walk 80 Tat Chee Avenue Kowloon Tong, Kowloon Hong Kong Tel +852 2528 3031 Fax +852 2268 3950 Direct Tel +852 2268 3097 coleman.ng@arup.com

www.arup.com

# ARUP

Dear Ms. Lui,

Contract No. DC/2007/17 Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen King San and Tin Sam Tsuen of Yuen Long District and Sewerage at Tseng Tau Chung Tsuen, Tuen Mun Monthly EM&A Report for KT13 (June 2010) – Version 2

We refer to the captioned report (ref.: TCS00408/08/600/R1466v2) and advise that we have no further comment on the captioned submission.

We hereby endorse the captioned report for your onward submission.

If you require any further information, please do not hesitate to contact the undersigned.

Yours sincerely,

Coleman Ng Independent Environmental Checker

cc: China Road and Bridge Corporation (Mr. Raymond Mau) (Fax: 2478 9612) AUES (Mr. TW Tam / Ms. Nicola Hon) (Fax: 2959 6079)



#### Executive Summary

ES01 This is the **21**<sup>st</sup> monthly EM&A report for the Channel KT13, covering the construction period from **26 May to 25 June 2010** (the Reporting Period).

#### **Breaches of Action and Limit Levels**

- ES02 Monitoring results of the Reporting Period demonstrated no exceedances of environmental quality criteria for air quality and construction noise monitoring.
- ES03 For stream water quality monitoring, a total of 7 Limit level exceedances, namely 1 Limit Level exceedance in turbidity, 2 Limit Level exceedances in SS and 4 exceedances in Zinc were recorded at impact station W2 and W6. Investigation concluded that the exceedances were not project related.
- ES04 Since no egretry nest was found from 1st March to 30th May 2010 in the ecological monitoring, CRBC has formally requested for EPD approval regard to resumption of construction work within 100m of the ecological buffer area in Channel KT13.
- ES05 Monthly Ho Pui egretry survey, Man On Kong egretry survey and flight line survey were conducted on 13 June 2010. It is reported that no nest and no flight line were found at the both surveys. In comparing the monitoring result in 2009, no exceedance was recorded in this reporting month.
- ES06 A conditional survey of the historic grave and four (4) events of weekly settlement monitoring were undertaken in this reporting month. The monitoring results demonstrated no exceedances recorded in both surveys.
- ES07 Landscape inspections were conducted on **7 and 22 June 2010**. No significant changes were observed for the identified landscape resources and visual sensitive receivers, except for minor changes due to channel excavation, site clearance and preparation work at the identified landscape resources including LR1, LR2.1, LR2.2, LCA1, LCA3 and LCA4.

#### Environmental Complaint, Notification of Summons and Prosecution

ES08 No documented complaint, notification of summons or successful prosecution was received during the Reporting Period. Environmental audit of the Reporting Period indicated that the implemented mitigation measures for air quality, construction noise and ecology were effective. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

#### **Reporting Changes**

ES09 No reporting changes were made during the Reporting Period.

#### Future Key Issues

- ES10 During wet season, water quality mitigation measures to avoid ingress of runoff into Channel KT13 should be properly installed and maintained. It is reminded that sand bund at the channel should be maintained and repaired regularly to cater additional water flows.
- ES11 Special attention should be paid on construction noise and other environmental issues identified in the EM&A Manual as recommended in the EIA and summarized in Mitigation Measure Implementation Schedule. CRBC was reminded to implement the required mitigation measures during construction, in particular when excavation are



undertaken or any soil stockpile located within the working site and dust emissions is generated and impacted surrounding environmental nearby Channel KT13.



#### **Table of Contents**

1	ENVIRONMENTAL STATUS	1 -
1.1	PROJECT AREA AND CONSTRUCTION PROGRAMME	1 -
1.2	WORKS UNDERTAKEN DURING THE REPORTING PERIOD	1 -
1.3	ENVIRONMENTAL MANAGEMENT ORGANIZATION	1 -
1.4	LICENSING STATUS	1 -
1.5	Environmental Protection and Pollution Control Mitigation Measures	2-
2	MONITORING METHODOLOGY	3 -
2.1	MONITORING PARAMETERS	3 -
2.2	MONITORING LOCATIONS	
2.3	MONITORING FREQUENCY, DURATION AND SCHEDULE	4 -
2.4	MONITORING EQUIPMENT AND PROCEDURE	6-
2.5	QUALITY ASSURANCE PROCEDURES AND DATA MANAGEMENT	10 -
2.6	REPORTING	11 -
3	MONITORING RESULTS	12 -
3.1	AIR QUALITY	12 -
3.2	CONSTRUCTION NOISE	13 -
3.3	WATER QUALITY	14 -
3.4	ECOLOGY	15 -
3.5	WASTE MANAGEMENT, CULTURAL HERITAGE AND LANDSCAPE & VISUAL	15 -
4	NON-COMPLIANCE, COMPLAINT, NOTIFICATION OF SUMMONS, SUCCES	
	PROSECUTION AND OTHERS	-
4.1	Non-compliance	
4.2	ENVIRONMENTAL COMPLAINT	
4.3	NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTION	
4.4	OTHERS	19 -
5	CONCLUSIONS AND RECOMMENDATIONS	21 -



#### LIST OF TABLES

Table 2-1	Summary of Monitoring Parameters
-----------	----------------------------------

- Table 2-2Summary of Monitoring Locations
- Table 2-4-2 Air Quality Monitoring Equipment
- Table 2-4-3 Construction Noise Monitoring Equipment
- Table 2-4-4 Water Quality Monitoring Equipment
- Table 2-6 Requirements for Report Submission
- Table 3-1-1Air Quality Action and Limit Levels
- Table 3-1-2-1
   Summary of Air Quality Monitoring Results at KT13-A1(a)
- Table 3-1-2-2
   Summary of Air Quality Monitoring Results at KT13-A2
- Table 3-2-1
   Construction Noise Action and Limit Levels
- Table 3-2-2-1 Summary of Construction Noise Monitoring Results N1(a)
- Table 3-2-2-2 Summary of Construction Noise Monitoring Results N2(a)
- Table 3-2-2-3 Summary of Construction Noise Monitoring Results N3
- Table 3-3-1 Action and Limit Levels for Water Quality Monitoring
- Table 3-3-2 Summary of Water Quality Exceedances
- Table 3-4-1Ecological Action and Limit Levels
- Table 3-4-2 Summary of KT13 Ecology Impact Monitoring Bird Survey
- Table 3-5-2
   Cultural Heritage Resources Action and Limit Levels
- Table 3-5-3 Record of Five Settlement Marker Points of the Qing Dynasty Grave
- Table 4-4-1 Summary of Findings of Site Inspection and Environmental Audit

#### LIST OF APPENDICES

Appendix A	Location Plan of the Project and Environmental Monitoring Locations under the Project
Appendix B	Construction Program
Appendix C	Environmental Management Organization and Contacts of Key Personnel
Appendix D	Monitoring Schedules and Meteorological Data
Appendix E	Calibration Certificates and HOKLAS-Accreditation Certificate
Appendix F	Event Action Plan
Appendix G	Environmental Monitoring Results and Graphical Plots
Appendix H	Photographic Records of Ecological Monitoring of Vegetation (Not Used)
Appendix I	Condition Survey of the Grave during Construction Phase
Appendix J	Physical, Human and Cultural Landscape Resources at KT13

Appendix K Monthly Summary Waste Flow Table



#### 1 ENVIRONMENTAL STATUS

This is the **21**<sup>st</sup> monthly EM&A report for KT13, covering the construction period from **26 May to 25 June 2010** (the Reporting Period).

1.1 PROJECT AREA AND CONSTRUCTION PROGRAMME

Drawings showing the project area, any environmental sensitive receivers and the locations of the monitoring and control stations are presented in *Appendix A*, and the construction program in *Appendix B*.

#### 1.2 WORKS UNDERTAKEN DURING THE REPORTING PERIOD

Apart from general works of tree survey, structural survey and environmental monitoring & audit, works undertaken during the Reporting Period with fine tuning of construction activities showing the inter-relationship with environmental protection/mitigation measures for the month are summarized as follows:

- Excavation of channel formation
- Construction of channel structure
- Backfilling
- Installation of type 2 railing
- Laying of underground drain pipe
- Laying of Gabion Block/Granite Block

#### 1.3 Environmental Management Organization

Management structure and key personnel contact names and telephone numbers of the environmental management organization are presented in Appendix C, where DSD is the Project Proponent; CRBC is the main Contractor; EPD and AFCD are the supervisory departments for environmental protection of the Project; BVHKL is the Engineer's Representative of DSD (the ER); ARUP is the Independent Environmental Checker (the IEC) and Action-United Environmental Services and Consulting (AUES) is the environmental team (the ET).

#### 1.4 LICENSING STATUS

1.4.1 Air Pollution Control (Construction Dust) Regulation

Pursuant to the *Air Pollution Control (Construction Dust) Regulation,* CRBC has notified EPD, via submission of Form NA dated 14 February 2008, of the scope and nature of the works to be carried out under the Project, including construction activities such as stockpiling, loading and unloading, transfer of dusty material, use of vehicles and debris handling, etc. CRBC will continuously review the status of the environmental licenses and apply the required licenses/permits prior to the commencement of construction work.

#### 1.4.2 Noise Control Ordinance

No *Construction Noise Permit* (CNP) is required for the Project pursuant to the Noise Control Ordinance (NCO) and the associated applicable subsidiary regulations of *Noise Control (General) Regulation, Noise Control (Hand-held Percussive Breaker) Regulation and Noise Control (Air Compressor) Regulation, as the use of powered mechanical equipment, or conducting construction work in during restricted hours, i.e. 1900 to 0700 hours on normal weekdays and any time on general holidays including Sundays is not anticipated during the whole construction period. CRBC will continuously review the status of the environmental licenses under the NCO and apply the required licenses/permits prior to the commencement of construction work.* 



- 1.4.3 Waste Disposal (Charges for Disposal of Construction Waste) Regulation
   CRBC has applied for a Billing Account (Construction Work Contract with Value of \$1million or above), under the Waste Disposal (Charges for Disposal of Construction Waste) Regulation. The account number 7006524 has been assigned on 9 Jan 2008.
- 1.4.4 Water Pollution Control Ordinance CRBC has applied for a discharge license under Section 20 of the Water Pollution Control Ordinance, and the license No. 1U461/1 has been issued.
- 1.4.5 Waste Disposal (Chemical Waste) (General) Regulation CRBC has registered as a Chemical Waste Producer with EPD under the Waste Disposal (Chemical Waste) (General) Regulation and the Waste Producer Number assigned is WPN: 5611-531-C3124-28 dated 2 May 08.
- 1.4.6 Dumping at Sea Permit

CRBC has been granted by the Environmental Protection Department a Permit Issued under the *Dumping at Sea Ordinance* (Permit no. EP/I4D/08-095, dated 18 September 2008, permit validity period of six months from 18 September 2008 to 17 March 2009) for disposal of 18,469 m<sup>3</sup> sediment, requiring Type 1 – open sea disposal at East Sha Chau Contaminated Mud Disposal Site – Pit IV b, to be capped as directed by the Management Team of the Civil Engineering and Development Department. Note that this permit has expired. As there is no need for further sea disposal, no further permits will be required in the future.

#### 1.5 Environmental Protection and Pollution Control Mitigation Measures

CRBC has committed to implement environmental protection and pollution control and mitigation measures, as recommended in the EIA, EP, EM&A Manuals, and summarized in the Mitigation Measures Implementation Schedules. The implemented mitigation measures include

- (a) Watering of stockpiles of rip-rap at KT13;
- (b) Covering of the loose soil at KT13 to minimize water quality impacts;
- (c) Hard pavement of haul road leading to public roads at KT13;
- (d) Classification and disposal of illegally dumped construction and demolishment materials at KT13;
- (e) Construction of noise barriers; and
- (f) Erection of dams with sand bags downstream the excavation site within the water course of KT13 to enhance sedimentation of turbidity and suspended solids (SS).



#### 2 MONITORING METHODOLOGY

#### 2.1 MONITORING PARAMETERS

According to the EM&A requirements set out in the EIA, Environmental Permit No. EP263/2007 (the EP) and the associated EM&A Manual, the required monitoring parameters are summarized as follows.

#### Table 2-1 Summary of Monitoring Parameters

Environmental Issue	Monitoring Parameters		
Air Quality	<ul> <li>(a) 1-hour Total Suspended Particulate (1-hour TSP); and</li> <li>(b) 24-hour Total Suspended Particulate (24-hour TSP).</li> </ul>		
Construction Noise	<ul> <li>(a) A-weighted equivalent continuous sound pressure level (30min) (Leq(30min) during the normal working hours; and</li> <li>(b) A-weighted equivalent continuous sound pressure level (5min) (Leq(5min) for construction work during the Restricted Hours.</li> </ul>		
Water Quality	(a) In Situ temp Measurement	erature, dissolved oxygen (DO), pH & turbidity	
Water Quanty	(b) Laboratory susp Analysis (Zn)	ended solids (SS), Ammonia Nitrogen $(NH_3-N)$ and Zinc	
Ecology	y Vegetation, all bird species of wetland, Ho Pui Egret, Ma On Hong Egre Survey		
Waste Management	Inspection and the document audit		
Cultural Heritage	e Condition survey for a historical grave		
Landscape & Visual	To audit the implementation of the proposed construction phase mitigation measure stipulated in EIA.		

#### 2.2 MONITORING LOCATIONS

Details of the monitoring locations are summarized in *Table 2-2* and shown in *Appendix A*. For ease of reference, monitoring locations denoted with "(a)" are relocated locations to differentiate them from the original 'EM&A Manual' locations.

Environmental Issues	Monitoring Location	Identified Address / Co-ordinates	Status of Monitoring Locations / Rationale for Recommended Replacement
Air	A1(a)	No.68 Ho Pui Village	The original location of EM&A Manuals A1 has permanently been abandoned. No access can be acquired in the vicinity of A1. Taken into consideration that Ho Pui Village is one of the most important sensitive receivers near KT-13 without monitoring, the most fronting house, No. 68 Ho Pui Village, is therefore recommended as the replacement location A1(a).
	A2	No.1 Ma On Kong Village	Original location of the EM&A Manual; access granted.
Noise N1(a) 168-169		168-169 Kam Ho Road, Ma On Kong Village,	Original location of N1 identified in the EM&A Manual was relocated to proposed area as recommended by IEC.
	N2(a)	No. 68 Ho Pui Village,	The original location of EM&A Manuals N2 has permanently been abandoned. No access can be acquired in the vicinity of N2. Taken into consideration that Ho Pui Village is one of the most important sensitive receivers near KT-13 without monitoring, the most fronting house, No. 68 Ho Pui Village, is therefore recommended as the replacement location N2(a).
	N3	No.1 Ma On Kong Village	Original locations of the EM&A Manual; access granted.
Water	W1	E824539 / N830283	Original locations of the EM&A Manual; access resolved.

#### **Table 2-2Summary of Monitoring Locations**

Z:\Jobs\2008\TCS00408 (DC-2007-17)\600\EM&A\Impact\KT13\Monthly\21th Monthly Report - June 2010\R1466v2.doc Action-United Environmental Services and Consulting



Environmental	Monitoring	Identified Address /	Status of Monitoring Locations / Rationale
Issues	Location	Co-ordinates	for Recommended Replacement
	W2	E824693 / N830258	Original locations of the EM&A Manual;
			access resolved.
	W3(a)	E824833 / N830374	The W3 is proposed to be relocated about 55
			m down stream to W3(a) for safety reason as
			there is no any discharge point observed
			between W3 and the proposed W3(a).
	W4	E824936 / N830618	Original locations of the EM&A Manual;
			access resolved.
	W5	E825008 / N830812	Original locations of the EM&A Manual;
			access resolved.
	W6	E825100 / N830987	Original locations of the EM&A Manual;
			access resolved.
Ecology	Monthly monitoring along the boundary of the works area to confirm that there are no		
	adverse impacts on habitats outside the site in particular the Conservation Area (CA)		
	zone and Ho Pui Egretry.		
	Photographic records at six-month intervals;		
	Monthly monitoring of all bird numbers including wetland species and species identified as being of conservation importance;		
	Monitoring of Ho Pui egretry during March to August. The Ma On Kong egretry is also		
	surveyed to provide reference information on the breeding egrets nearby; and		
	Flight line surveys twice per month during April to June.		
Waste	Whole constriction site and document		
Management			
Cultural	Ma On	Refer to EM&A Manual (K	T13) Figure 7.1.
Heritage	Kong	X	, 3
Landscape &	Refer to EIA S	Refer to EIA Section 10	
Visual			

#### 2.3 MONITORING FREQUENCY, DURATION AND SCHEDULE

#### 2.3.1 Monitoring Frequency and Duration

Environmental monitoring is conducted upon commencement of the construction activities and throughout the whole construction period to detect and minimize any adverse environmental impacts generated from the construction activities of the Project. The monitoring frequency and duration for air quality, construction noise, water quality, ecology and other parameters are summarized below.

#### Air Quality

<u>Frequency</u>: Once every 6 days for 24-hour TSP and three times every 6 days for 1-hour TSP, when the highest construction dust impacts are anticipated.

Duration: Throughout the construction period

#### **Construction Noise**

- <u>Frequency</u>: Measurement of Leq(30min): Once a week during 0700-1900 hours on normal weekdays. If the construction work is undertake at restricted hours, the frequency of noise monitoring will be conducted in accordance with the requirements under the related Construction Noise Permit issued by EPD as follows:
  - 3 consecutive Leq(5min) at restrict hour from 1700 2300 hours;
  - 3 consecutive Leq(5min) for restrict hour from 2300 0700 hours next day;
  - 3 consecutive Leq(5min) for Sunday or public holiday from 0700 1900 hours;

<u>Duration</u>: Throughout the construction period



#### Water Quality

<u>Frequency</u>: Three times a week with at least 36 hour intervals between any two consecutive monitoring events

As the water columns in the stream water within KT13 is generally less than 3m, measurement is performed at the mid-depths of the monitoring locations. In case the water columns are deeper than 6m, measurement shall be carried out at three water depths, namely, 1m below water surface, mid-depth, and 1m above river bed. If the water depths are between 3 to 6m, the mid-depth measurement is omitted.

<u>Depths</u>: As the water columns in the stream water within KT13 is generally less than 3m, measurement is performed at the mid-depths of the monitoring locations. In case the water columns are deeper than 6m, measurement shall be carried out at three water depths, namely, 1m below water surface, mid-depth, and 1m above river bed. If the water depths are between 3 to 6m, the mid-depth measurement is omitted.

<u>Duration</u>: Throughout the construction period.

#### <u>Ecology</u>

The Ecology Monitoring is required in accordance with the EM&A Manual.

- Parameters: Vegetation, All bird species including wetland birds, Ho Pui and Ma On Hong Egretries and Flight line survey
- Frequency:Vegetation Impact monitoring monthly;<br/>Photographic records/checks against baseline records– six monthly<br/>Wetland Bird survey Monthly of half-day survey;<br/>Ma On Kong egretry Monthly between March to August; and<br/>Ho Pui egretry Bi-weekly between March and August;<br/>Flight line Survey twice per Month during the period from April to June<br/>Duration:Duration:Throughout the whole construction period

#### Waste Management Audit

Frequency: Once per month

<u>Duration</u>: Throughout the construction period.

#### Cultural Heritage

Scope: Condition survey and settlement monitoring of a Qing Dynasty Grave.

Frequency: Condition survey - Bi-monthly

- Settlement monitoring Bi-weekly
- <u>Duration</u>: Throughout the construction phase period. (When construction work entered the 100m of the cultural heritage site)

#### Landscape & Visual

Frequency: Bi-weekly

<u>Duration</u>: Throughout the construction phase period.

#### 2.3.2 Environmental Monitoring Schedule

The monitoring schedules for the Reporting Period and next month are presented in *Appendix D.* 



#### 2.4 MONITORING EQUIPMENT AND PROCEDURE

The monitoring equipment and procedures are summarized below. Calibration certificates of the equipment and the related laboratories are presented in *Appendix E.* 

2.4.1 Weather Conditions during the Reporting Period

All meteorological information is extracted from the Hong Kong Observatory (Lau Fau Shan Station). The meteorological data include wind direction, wind speed, humidity, rainfall, air pressure and temperature etc., that are generally required for evaluating the environmental impact arising from the construction activities. The meteorological data are presented in *Appendix D*.

#### 2.4.2 Air Quality

#### Monitoring Equipment

A list of air quality monitoring equipment is shown below.

#### Table 2-4-2 Air Quality Monitoring Equipment

Equipment	Model	Serial Number
24-hour TSP		
High Volume Air Sampler	Grasby Anderson GMWS 2310 HVS	-
Calibration Kit	TISCH Model TE-5025A	1612
1-hour TSP		
Portable Dust Meter	TSI DustTrak Model 8520	21060 / 23080 / 23079

#### Monitoring Procedure

#### 1-hour TSP

The 1-hour TSP measurement follows manufacturer's Operation and Service Manual, using a 1-hour TSP monitor brand named TSI Dust Track Aerosol Monitor Model 8520 or Sibata LD-3 Laser Dust Meter, which is a portable, battery-operated laser photometer to record the real time 1-hour TSP based on 90<sup>0</sup> light scattering. The 1-hour TSP monitor consists of the following:

- (a) A pump to draw sample aerosol through the optic chamber where TSP is measured;
- (b) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
- (c) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.

The 1-hour TSP meter to be used will be within the valid period, calibrated by the manufacturer prior to purchasing. Zero response of the instrument will be checked before and after each monitoring event.

#### <u>24-hour TSP</u>

The equipment used for 24-hour TSP measurement is the high volume air sampling system (hereinafter 'HVS') brand named Thermo Andersen, Model GS2310 TSP. The HVS complies with US EPA Code of Federal Regulation, Appendix B to Part 50. The HVS consists of the following:

- (a) An anodized aluminum shelter;
- (b) A 8"x10" stainless steel filter holder;
- (c) A blower motor assembly;
- (d) A continuous flow/pressure recorder;
- (e) A motor speed-voltage control/elapsed time indicator;
- (f) A 6-day mechanical timer, and
- (g) A power supply of 220v/50 Hz

The HVS is operated and calibrated on a regular basis following the manufacturer's instruction using the NIST-certified standard calibrator brand named TISCH Calibration Kit Model TE-5025A. Regular HVS operation and maintenance as well as filter paper installation and collection is performed by the ET's competent technicians, whereas



laboratory analyses are conducted in a local HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd (herein after 'ALS'). The 24-hour TSP filters of the 24-hour TSP will be kept in ALS for six months prior to disposal.

All relevant data including temperature, pressure, weather conditions, elapsed-time meter reading for the start and stop of the sampler, identification and weight of the filter paper are recorded in details.

#### 2.4.3 Construction Noise

#### Monitoring Equipment

A list of construction noise monitoring equipment is shown below.

#### Table 2-4-3 Construction Noise Monitoring Equipment

Equipment	Model	Serial Number
Integrating Sound Level Meter	Bruel & Kjaer 2238	2285721
Calibrator	Bruel & Kjaer 4231	2326408
Portable Wind Speed Indicator	Testo Anemometer	-

#### Monitoring Procedure

Sound level meters listed above comply with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications, as recommended in Technical Memorandum (TM) issued under the Noise Control Ordinance (NCO).

All noise measurements will be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq(30 min) in six consecutive Leq(5 min) measurements will be used as the monitoring parameter for the time period between 0700-1900 hours on weekdays throughout the construction period. Leq(15min) in three consecutive Leq(5 min) measurements for other time periods (e.g. during restricted hours) will only be conducted for monitoring the construction noise during restricted hours as necessary.

The sound level meter is mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone is pointed to the site with the microphone facing perpendicular to the line of sight. The windshield is fitted for all measurements. Where a measurement is to be carried out at a building, the assessment point is normally at a position 1 m from the exterior of the building façade. Where a measurement is to be made for noise being received at a place other than a building, the assessment point is at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.

Immediately prior to and following each noise measurement the accuracy of the sound level meter is checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements will be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0dB. No noise measurement will be made in the present of significant fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed is checked with a portable wind speed meter capable of measuring the wind speed in m/s.

#### 2.4.4 Water Quality

#### <u>Monitoring Equipment</u>

Monitoring Equipment for water quality is listed below.



#### Table 2-4-4

4-4 Water Quality Monitoring Equipment

Equipment Model		Serial Number
Water Depth Detector	Eagle Sonar	-
Water Sampler	Teflon bailer / bucket	-
Thermometer & DO meter	Thermometer & DO meter YSI 550A	
pH meter Extech EC500 (ALS Lab ID: HK1007843)		-
Turbidimeter	Hach 2100p	95090008735
Hand Refractometer	ATAGO	289468
Sample Container	High density polythene bottles (provided by laboratory)	-
Storage Container 'Willow' 33-litter plastic cool box		-

#### Monitoring Procedure

#### Water Depth

As the water columns in the stream water within KT13 is generally less than 3 m, measurement is performed at the mid-depths of the monitoring locations. In case the water columns are deeper than 6 m, measurement shall be carried out at three water depths, namely, 1 m below water surface, mid-depth, and 1 m above river bed. If the water depths are between 3 to 6 m, the mid-depth measurement is omitted.

Water depths are determined prior to measurement and sampling, using a portable battery operated depth detector, brand named 'Eagle Sonar', if the depths exceed 1.5 meter. For the depths well below 1 meter, the depths of water columns are measured with a steel ruler with appropriate weight.

#### Dissolved Oxygen (DO)

A portable YSI 550A DO Meter will be used for in-situ DO measurement. The DO meter is capable of measuring DO in the range of 0 - 20 mg/L and 0 - 200 % saturation and checked against water saturated ambient air on each monitoring day prior to monitoring. Although the DO Meter automatically compensates ambient water temperature to a standard temperature of 20<sup>o</sup>C for ease of comparison of the data under the changing reality, the temperature readings of the DO Meter will be recorded in the field data sheets. Calibration of the equipment will be performed by ALS on quarterly basis.

#### <u>рН</u>

A portable Extech pH Meter will be used for in-situ pH measurement. The pH meter is capable of measuring pH in the range of 0 - 14 and readable to 0.1. Standard buffer solutions of pH 7 and pH 10 are used for calibration of the instrument before and after measurement. Quarterly calibration of the equipment will be performed by ALS.

#### **Turbidity**

A portable Hach 2100p turbidity Meter will be used for in-situ turbidity measurement. The turbidity meter is capable of measuring turbidity in the range of 0 - 1000 NTU. Calibration of the equipment will be performed by ALS on quarterly basis.

#### Salinity

A portable hand Refractometer AGATO will be used for in-situ salinity measurement. The refractometer is capable of measuring salinity in the range of 0-70ppt with accuracy  $\pm$ 1% reading. Calibration of the equipment will be performed by ALS on quarterly basis.

#### Suspended Solids (SS)

SS will be determined by ALS upon receipt of the water samples using the HOKLAS accredited analytical method - ALS Method EA-025.

#### <u>Ammonia Nitrogen(NH<sub>3</sub>-N)</u>

<u>*NH*</u><sub>3</sub>-*N* will be examined by ALS upon receipt of the water samples using the HOKLAS accredited analytical methods - ALS Method EK-055A.



#### <u>Zinc(Zn)</u>

Zn will be analyzed by ALS upon receipt of the water samples using the HOKLAS accredited analytical methods - ALS Method EG-020.

#### Water Sampler

Water samples will be collected using a plastic sampler to prevent metal contamination. As the water depths in the stream water within KT13 are generally less than 0.5 m, a plastic bucket with a rope of appropriate length is used for water sampling. The sampler is rinsed before collection with the sample to be taken. For water depths deeper than 0.5 meter, a cleaned plastic bailer bucket will be used for sample collection.

1000 mL water sample is collected from each depth for SS determination. The samples collected are stored in a cool box maintained at 4<sup>o</sup>C and delivered to ALS upon completion of the sampling by end of each sampling day.

#### Sample Container

Water samples are contained in screw-cap PE (Poly-Ethylene) bottles, which are provided and pretreated according to corresponding HOKLAS and ALS analytical requirements. Where appropriate, the sampling bottles are rinsed with the water to be contained. Water samples are then transferred from the water sampler to the sampling bottles to 95% bottle capacity to allow possible volume expansion during delivery and storage.

#### Sample Storage

A 'Willow' 33-litter plastic cool box packed with ice will be used to preserve the collected water samples prior to arrival at ALS. The water temperature of the cool box will be maintained at a temperature as close to 4<sup>o</sup>C as possible without being frozen. Samples collected will be delivered to the laboratory upon collection within the maximum storage time required under the HOKLAS and ALS analytical requirements

#### 2.4.5 Ecology

Monthly walk through survey will be conducted along the boundary of work area for KT13. Bird monitoring will be conducted in the study areas monthly for KT13. Monitoring on the Ho Pui egretry and Ma On Kong egretry will be conducted between March to August. Flight line surveys to record the feeding areas and the habitat use of breeding egrets will be conducted between April to June. Photographic record should be made at six month intervals.

#### Monitoring Equipment

The following equipment will be used for monitoring:-

Standard portable field survey equipment was used for ecological monitoring, including

- (a) Binoculars of 10 x 40 magnifications;
- (b) Digital camera; and
- (c) Notebook.

#### Study Area

The areas for the ecological monitoring programme would cover 60 m on either side of the existing channel as well as the proposed bypass culvert, as shown in Figure 6.1 of the EM&A Manual. Within these, emphasis will be given to the area around the Ho Pui and Ma On Kong egretries and habitats of at least moderate ecological value. In addition, monitoring would also be undertaken at the Ho Pui egretry and Ma On Kong egretry is outside the demarcated monitoring area but is also monitored to identify any adverse effects on the breeding egrets).

#### Survey Method

Monthly monitoring will be conducted by means of walk through survey, along the



boundary of work area for KT13. Any adverse impacts to the habitats outside the site, in particular the Conservation Area (CA) zone and Ho Pui Egretry, will be checked and reported.

Photographic records will be made every six months on the fixed photo record points selected during the baseline survey. The photos from the construction phase ecological monitoring will be compared with those taken during the baseline, which are used as the baseline conditions.

Bird monitoring will be conducted in the study areas monthly for KT13. Attention should be paid on wetland species and species identified as being of conservation importance, and the habitats utilized should also be recorded. Bird surveys should commence no later than 2 hours after dawn.

Monitoring on the Ho Pui egretry and Ma On Kong egretry will be conducted between March to August. The frequency would be twice per month during March to May. Depending upon the nesting conditions at Ho Pui egretry, the frequency could be reduced to monthly between June and August if no egret nest found by the end of May, or maintained at twice per month till the end of August if there are egret nests. Number of active nests, species and number of birds present and breeding stage should be recorded.

Flight line surveys to record the feeding areas and the habitat use of breeding egrets will be conducted twice per month between April to June. The number and species of flying egrets, and their landing habitats and locations should be recorded.

#### 2.4.6 Waste Management, Cultural Heritage and Landscape & Visual

Waste Management, Cultural Heritage and Landscape & Visual monitoring is required for KT13 as stipulated in the EM&A manual [382047/E/EMA/Issue 5] *Section 5*, *Section 7* and *Section 8* accordingly.

#### Waste Management

During the monthly audit, ETL will pay attention to the issues relating to waste management, and check whether the Contractor has followed the relevant contract Specifications and the procedures specified under the law of HKSAR.

#### Cultural Heritage

Condition survey by a qualified archaeologist is required for the historical grave near Ma On Kong before and during the construction phase. The method statement of condition survey of Ma On Kong Historic Grave (KT13-02-02) was issued to EPD and endorsed on 27 July 2008, the frequency of the condition survey during the construction phase and given the open cut method would be adopted for the construction of the proposed bypass box culvert under KT13 project, subject to the result of the condition survey carried out before the construction stage, it is recommended that bi-monthly condition survey be undertaken during the construction work within 100m area from the grave.

#### Landscape and Visual

In accordance with the EM&A manual [382047/E/EMA/Issue5] **Section 8** landscape and visual mitigation measures are required during construction and operation phase. Site inspection will be undertaken at least once every two weeks throughout the construction period to ensure compliance with the intended aims of the proposed mitigation measures.

#### 2.5 QUALITY ASSURANCE PROCEDURES AND DATA MANAGEMENT

#### 2.5.1 Documentation of the Environmental Monitoring

Field data including in-situ monitoring results, weather conditions and water sampling information and observation will be recorded in corresponding Field Data Sheets, which will be signed and dated by the respective environmental technician prior to submission to the ETL for validation and endorsement at the end of the monitoring day.



#### 2.5.2 Data Management and Analysis

All impact monitoring data will be processed by the AUES data recording and management system, which complies with in-house Quality (*ISO 9001:2000*) Management System. Monitoring results recorded in the monitoring equipment e.g. 1-hour TSP Meters and Noise Meters will be downloaded directly from the equipment at the end of the monitoring period and input into a computerized database maintained by the ET. Laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.

#### 2.5.3 Quality Assurance Procedures

Appropriate and standard QA/QC measures will be adopted for the environmental monitoring to ensure the scientific integrity of the data produced. Sources of error in the impact monitoring will be properly controlled with the following QA/QC procedures:

- (a) Appropriate field monitoring and sampling techniques, including monitoring equipment, storage and delivery of samples;
- (b) Well organized systematic field-data system e.g. all baseline monitoring information, field observation, results, weather conditions and water sampling information, etc. will be recorded in the field monitoring record sheets. The laboratory analysis records will be maintained by the HOKLAS following HOKLAS requirements;
- (c) HOKLAS requirements for QA/QC of all laboratory testing to ensure acceptable accuracy and reproducibility of the laboratory analysis indicated by consistent agreement between duplicate samples, validity of the analytical results by compliance with the required blanks and recovery of standard addition.

#### 2.5.4 Records

All impact monitoring data will be clearly and systematically documented in both hardware and software format and the software copy will be available for inspection upon request. All the document and data will be kept for at lest one year after completion of the Project. Field Data Sheets used to record the impact monitoring information, field observation, results, weather conditions and water sampling information, etc., will be properly maintained and kept by the ET. The copies of laboratory analysis records from ALS will be keep by the ET throughout the at least one year after completion of the EM&A program of the Project.

#### 2.6 REPORTING

#### 2.6.1 General Requirements for Report Submission

General requirements for Monthly EM&A report submission as stipulated in the EIA, EP and EM&A Manual are summarized below.

Report	Submission
Monthly EM&A Report	• Within 10 working days of the end of each reporting month.
Quarterly EM&A Summary	<ul> <li>No specific requirement, proposed three weeks after endorsement of</li></ul>
Report	the 3 <sup>rd</sup> monthly EM&A report within a particular quarter.
Final EM&A Summary	<ul> <li>No specific requirement, proposed one month upon completion of</li></ul>
Report	entire EM&A program

#### Table 2-6 Requirements for Report Submission

#### 2.6.2 Cut-Off Day of the Reporting Month

It was agreed among the ER, IEC, CRBC, ET and EPD that, in order to streamline the EM&A report submission and to cater for the occasional delay in obtaining laboratory analysis results, the cutoff day for each month is the 25<sup>th</sup> i.e. the first day of each report is the 26<sup>th</sup> of the last month and the end day, the 25<sup>th</sup> of that month.



#### 3 MONITORING RESULTS

The environmental monitoring results will be compared against the Action and Limit Levels established based on the baseline monitoring results and statutory criteria. In case the measured data exceed the environmental quality criteria, remedial actions will be triggered according to the Event and Action Plan enclosed in *Appendix F*. The environmental monitoring results are tabulated below and the details of 24-hour TSP data and graphical plots of trends of monitored parameters at key stations over the past four Reporting Periods are presented in *Appendices G* and *H*.

- 3.1 AIR QUALITY
- 3.1.1 Action and Limit Levels

According to the Baseline Monitoring Report for KT13, the Action and Limit Levels for 24-hour and 1-hour TSP are established as follows:

Table 3-1-1	Air Quality Action and Limit Levels
-------------	-------------------------------------

Monitoring Station	Action Lev	/el (µg /m³)	Limit Level (μg/m <sup>3</sup> )			
Monitoring Station	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP		
KT13(A1(a))	309	144	500	260		
KT13(A2)	307	141	500	260		

#### 3.1.2 Results

Results of air quality monitoring at the identified locations during the Reporting Period are summarized in *Tables 3-1-3-1* and *3-1-3-2* below.

	1	24-hour TSP (μg/m³)					
Date	Start Time	1 <sup>st</sup> hour	2 <sup>nd</sup> hour	3 <sup>rd</sup> hour	Average	Date	Results
27-May-10	09:56	84	86	82	84	26-May-10	34
2-Jun-10	09:37	85	87	83	85	1-Jun-10	28
8-Jun-10	13:04	82	85	80	82	7-Jun-10	31
14-Jun-10	09:41	84	87	81	84	12-Jun-10	32
21-Jun-10	09:41	88	90	85	88	19-Jun-10	16
						25-Jun-10	17
	Average 85 (range) (80-90)					Average (range)	26 (16-34)

#### Table 3-1-2-2 Summary of Air Quality Monitoring Results at KT13-A2

	1	24-hour TS	iΡ (μg/m³)				
Date	Start Time	1 <sup>st</sup> hour	2 <sup>nd</sup> hour	3 <sup>rd</sup> hour	Average	Date	Results
27-May-10	09:40	87	89	84	87	26-May-10	22
2-Jun-10	09:17	84	87	82	84	1-Jun-10	18
8-Jun-10	09:17	83	86	81	83	7-Jun-10	19
14-Jun-10	09:17	89	91	87	89	12-Jun-10	30
21-Jun-10	09:19	84	86	81	84	19-Jun-10	16
						25-Jun-10	14
Average 85				Average	20		
(rar	nge)		(81·	-91)	(range) (14-30		

#### 3.1.3 Discussion

As shown in **Tables 3-1-2-1** and **3-1-2-2**, 1-hour TSP and 24-hour TSP results fluctuated well below the Action Level. No exceedance of Action or Limit Levels was recorded during the Reporting Period. Neither Notification of Exceedance (hereinafter 'NOE') of air quality criteria or corrective action was required.

Z:\Jobs\2008\TCS00408 (DC-2007-17)\600\EM&A\Impact\KT13\Monthly\21th Monthly Report - June 2010\R1466v2.doc Action-United Environmental Services and Consulting



#### 3.2 CONSTRUCTION NOISE

3.2.1 Action and Limit Levels

The Action and Limit Levels for construction noise are illustrated in Table 3-2-1.

#### Table 3-2-1 Construction Noise Action and Limit Levels

Time Period	Action Level in dB(A)	Limit Level in dB(A)
0700-1900 hours on normal weekdays	When one documented complaint is received	> 75* dB(A)

Note: \*Reduces to 70dB(A) for schools and 65dB(A) during the school examination periods.

#### 3.2.2 Results

Results of construction noise monitoring at the identified locations N1(a), N2(a) and N3 during the Reporting Period are summarized in *Tables 3-2-2-1* to *3-2-2-3*.

The baseline monitoring for N1(a) and N2(a) was performed on the 1st floor of the bedroom of 168-169 Kam Ho Road, Ma On Kong Village and No. 68 Ho Pui Village respectively. The impact noise monitoring, however, was performed on the ground floor of the same house due to denial of access to the 1st floor. The change of noise monitoring from 1st floor to ground floor will negate the need for a 3dB(A) façade correction but will not introduce any significant difference in detection and minimization of the of construction noise impacts, or alteration of the established A/L Levels. The ET has obtained the approval from EPD with consultation with the ER and IEC.

Date	Start Time	1 <sup>st</sup> set Leq5	2 <sup>nd</sup> set Leq5	3 <sup>rd</sup> set Leq5	4 <sup>th</sup> set Leq5	5 <sup>th</sup> set Leq5	6 <sup>th</sup> set Leq5	Leq30
27-May-10	10:59	64.7	63.9	64.2	64.6	64.8	64.9	64.5
2-Jun-10	10:46	63.7	63.4	63.6	63.1	63.4	64.6	63.7
8-Jun-10	11:30	62.7	63.8	63.5	62.8	61.2	61.8	62.7
14-Jun-10	11:07	64.3	63.9	64.1	63.7	63.6	63.4	63.8
21-Jun-10	10:42	62.9	62.4	62.1	62.6	62.9	62.5	62.6
Limit Le	vel							75

Table 3-2-2-1 Summary of Construction Noise Monitoring Results – N1(a)

#### Table 3-2-2-2 Summary of Construction Noise Monitoring Results – N2(a)

Date	Start Time	1 <sup>st</sup> set Leq5	2 <sup>nd</sup> set Leq5	3 <sup>rd</sup> set Leq5	4 <sup>th</sup> set Leq5	5 <sup>th</sup> set Leq5	6 <sup>th</sup> set Leq5	Leq30
27-May-10	09:26	59.2	60.9	62.2	62.0	62.1	62.8	61.7
2-Jun-10	09:19	64.7	63.1	64.2	63.6	64.3	63.2	63.9
8-Jun-10	09:39	62.7	63.8	63.5	62.9	62.6	62.7	63.1
14-Jun-10	09:39	64.7	65.2	64.3	65.1	64.9	64.7	64.8
21-Jun-10	09:17	64.7	63.9	64.3	64.6	64.6	64.1	64.4
Limit Level -								

#### Table 3-2-2-3 Summary of Construction Noise Monitoring Results – N3

Date	Start Time	1 <sup>st</sup> set Leq5	2 <sup>nd</sup> set Leq5	3 <sup>rd</sup> set Leq5	4 <sup>th</sup> set Leq5	5 <sup>th</sup> set Leq5	6 <sup>th</sup> set Leq5	Leq30
27-May-10	10:19	66.1	64.9	66.4	64.7	60.9	65.9	65.1
2-Jun-10	09:59	67.7	68.5	67.6	68.4	68.2	68.2	68.1
8-Jun-10	10:35	64.7	63.9	64.6	64.2	63.8	64.0	64.2
14-Jun-10	10:21	66.7	67.2	67.4	66.7	66.8	67.0	67.0
21-Jun-10	10:01	67.9	68.4	67.5	67.6	68.2	67.9	67.9
Limit Le	vel	-						

Z:\Jobs\2008\TCS00408 (DC-2007-17)\600\EM&A\Impact\KT13\Monthly\21th Monthly Report - June 2010\R1466v2.doc Action-United Environmental Services and Consulting



0

7

3.2.3 Discussion

As shown in **Tables 3-2-2-1**, **Table 3-2-2-2** and **Table 3-2-2-3**, all the construction noise results fluctuated well below the Limit Level. No exceedance of Limit Level or documented construction complaint was recorded during the Reporting Period. No NOE or corrective action was therefore required.

3.3 WATER QUALITY

#### 3.3.1 Action and Limit Levels

The Action and Limit Levels for water quality are illustrated in Table 3-3-1.

#### Table 3-3-1 Action and Limit Levels for Water Quality Monitoring

Monitoring	D (mg	-	Turbidity (NTU)		рН		SS (mg/L)		Ammonia (μg/L)		Zinc (μg/L)	
Location	Action Level	Limit Level	Action Level	Limit Level	Action Level	Limit Level	Action Level	Limit Level	Action Level	Limit Level	Action Level	Limit Level
W1 (Upstream) Control Station	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
W2 (Downstream) Impact Station	1.04	1.00	36.81	37.16	8.65	8.69	79.0	86.2	16.85	16.89	234.95	266.19
W3(a) (Upstream) Control Station	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
W4 (Upstream) Control Station	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
W5 (Upstream) Control Station	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
W6 (Downstream) Impact Station	0.93	0.91	27.88	30.02	8.7	8.7	73.40	78.68	51.62	54.56	191.90	201.58

#### 3.3.2 Results

Water quality monitoring results measured at W1, W2, W3(a), W4, W5 and W6 during the Reporting Period are presented in tabulation and graphical plots in *Appendix G*.

#### 3.3.2 Discussion

In this Reporting Period, a total of seven (7) Limit Level exceedances were registered at impact station W2 and W6 as shown in *Table 3-3-2.* 

Table 3-3-	Table 5-5-2 Summary of Water Quality Exceedances									
Location	Exceedance	DO	Turbidity	рН	SS	NH4 <sup>+-</sup> N	Zn			
W2	Action Level	0	0	0	0	0	0			
٧٧Z	Limit Level	0	0	0	1	0	1			
W6	Action Level	0	0	0	0	0	0			
000	Limit Level	0	1	0	1	0	3			

0

1

Table 3-3-2 Summary of Water Quality Exceedances

0

0

#### DO and NH4+-N

Total

Action Level

Limit Level

No exceedances of Action and Limit Levels of DO were recorded during the Reporting Period. No Notifications of Environmental Quality Limit Exceedances (NOE) or corrective actions were therefore required for these parameters.

0

0

0

2

0

0

0

4

#### <u>рН</u>

pH fluctuated within a range from 6.9 to 8.6, which were all below the Action and Limit Levels of 8.65 and 8.69 for W2 and 8.7 for W6.



#### Turbidity and SS and Zinc

According to the existing Action/Limit Levels, a total of 7 limit level exceedances, namely 1 Limit Level exceedance in turbidity, 2 Limit Level exceedances in SS and 3 Limit Level exceedances in Zinc were recorded during the Reporting Period as shown in *Table 3-3-2*. NOEs were issued upon confirmation of the monitoring results, and investigation was conducted upon receipt of the information of construction activities and implementation status of mitigation measures provided by CRBC.

According to the information provided by the Contractor, it is advised that no construction work was carried out at upstream near monitoring station W2 and the major construction activities were conducted at mid-stream. The Contractor has provided proper mitigation measures such as sand bags and earth bund which provide effective isolation of the construction area and the natural stream. However, during the daily site inspection by the Contractor, discharge from the vicinity agriculture farm was observed on 31 May, 14 and 21 June 2010 and the water quality throughout the channel was affected. For exceedance on 27 May, muddy water was observed from upstream river after rainstorm. In addition, the construction activities of the project would not generate any zinc compound and it is believe that it was due to the agriculture wastes discharge into the stream course. Therefore, it is concluded that the exceedances were not related to the works under the Project.

- 3.4 ECOLOGY
- 3.4.1 Action and Limit Levels

The Action and Limit Levels for Construction Ecology Monitoring are shown in *Table 3-4-1* to according with the EM&A manual.

Parameters	Action Level	Limit Level
Decrease in number of breeding egrets since previous year	>20%	> 40%

#### 3.4.2 Results

**Fifty-three (53)** individuals of birds from **seventeen (17)** species were recorded during the survey on **13 June 2010**. Among the birds recorded, **nine (9)** individuals of wetland dependent birds (from **4 species**) were recorded. The summary of KT13 ecology bird survey can be referred to **Table 3-4-2**.

It is stated in the EP for KT13 that the monitoring of the Ho Pui egretry shall be carried out during the period from 1st March to 31st August as specified in the EM&A Manual. If no egret nest is found at the egretry during the period from 1st March to 31st May, the Permit Holder can start the construction works within 100m of the ecological buffer area upon obtaining the Director's approval until February in the next year. If egret nests are found during the period from 1st March to 31st August, no construction shall take place within 100m of the ecological buffer area before 1st October.

In addition, it is required in the EM&A manual that biweekly monitoring of the Ho Pui egretry for the period from 1st March to end of May is required. Should no egret nest be found at the Ho Pui egretry by the end of May, monitoring frequency from June to August can be downgraded to monthly.

Previously the monitoring during March 2010 to May 2010 did not record any nest in Ho Pui Egretry, and thus the construction works could be conducted within 100m of the ecological buffer area until February 2011. And the egretry monitoring frequency from June to August this year can be downgraded to Monthly. Monthly egretry surveys on



Ho Pui Egretry were conducted on 13 June 2010. No nest was found at the Ho Pui egretry during these surveys. Even though, as there had been no nest recorded at Ho Pui egretry in 2009, the action/limit level for ecology is complied.

Ma On Kong egretry was also surveyed 13 June 2010 to provide reference information on the breeding. No nest was found at Ma On Kong egretry neither. Flight line surveys are required between April to June, but as no nest was found in either egretry, no flight line was recorded in the present monitoring.

During the walk through survey on 13 June 2010, other than the bamboo trees which are within Ho Pui Egretry boundary as shown in the EM&A manual and had been found to be cleared by villagers during site inspection on 11 July 2009, no further adverse impacts on habitats outside the boundary of the works area including the Conservation Area and the remaining Ho Pui Egretry was found.

Photo records of trees are required in six-month interval and it is not required in this reporting month.

Scientific Name	Common Name	Reported in the project profile	Abundance recorded in the present survey (13 June 2010)	Habitat utilized
Birds				
Little Egret	Egretta garzetta	✓	2	Stream
Cattle Egret	Bubulcus ibis	✓		
Chinese Pond Heron	Ardeola bacchus	✓	3	Stream
Crested Serpent Eagle	Spilornis cheela	✓		
Bonelli's Eagle	Hieraaetus fasciatus	✓		
Eurasian Hobby	Falco subbuteo	✓		
White-breasted	Amaunornis phoenicurus	✓	3	Stream
Waterhen	-	×		
Spotted Dove	Streptopelia chinensis	✓	3	Bare ground
Common Koel	Eudynamys scolopacea	✓		
Greater Coucal	Centropus sinensis	✓		
Little Swift	Apus affinis	✓		
White-Throated	Halcyon smyrnensis	✓	1	Stream
Kingfisher		v		
Barn Swallow	Hirundo rustica	√	5	Bare ground
Red-Whiskered Bulbul	Pycnonotus jocosus	✓	3	Woodland,, bare ground
Chinese Bulbul	Pycnonotus sinensis	✓	3	Woodland
Long-Tailed Shrike	Lanius schach	✓		d
Oriental Magpie Robin	Copsychus saularis	√	3	Bare ground/stream
Masked Laughingthrush	Garrulax perspicillatus	✓	5	Woodland,/bare gournd
Yellow-Bellied Prinia	Prinia flaviventris	✓	2	Low lyung grassland
Common Tailorbird	Orthotomus sutorius	√		
Great Tit	Parus major	√	1	Woodland
Japanese White-Eye	Zosterops japonicus	√	4	Woodland
White-Rumped Munia	Lonchura striata	√		
Eurasian Tree Sparrow	Passer montanus	√	5	Bare ground, lying grassland
Black-Collared Starling	Sturnus nigricollis	✓	3	Bare ground,
Common Myna	Acridotheres tristis	✓	-	
Crested Myna	Acridotheres cristatellus	✓	5	Bare ground/ woodland
White Wagtail	Motacilla alba	\	2	Stream
Species Number		27	17	

Table 3-4-2         Summary of KT13 Ecology Impact Monitoring Bird Survey
---

Z:\Jobs\2008\TCS00408 (DC-2007-17)\600\EM&A\Impact\KT13\Monthly\21th Monthly Report - June 2010\R1466v2.doc Action-United Environmental Services and Consulting



Scientific Name	Common Name	Reported in the project profile	Abundance recorded in the present survey (13 June 2010)	Habitat utilized
Individual Number		NA	53	

\*Wetland dependent species recorded with abundance during the baseline study with the names bolded

3.5 WASTE MANAGEMENT, CULTURAL HERITAGE AND LANDSCAPE & VISUAL

#### 3.5.1 Waste Management

In order to comply with the waste management requirements, CRBC has been:

- (a) Assigned, since 9 Jan 2008, a Billing Account (account number 7006524) under the *Waste Disposal (Charges for Disposal of Construction Waste) Regulation;*
- (b) Issued a Discharge License No. 1U461/1 under Section 20 of the *Water Pollution Control Ordinance*;
- (c) Registered as a Chemical Waste Producer under the Waste Disposal (Chemical Waste) (General) Regulation (the Waste Producer Number assigned is WPN: 5611-531-C3124-28 dated 2 May 08); and
- (d) Granted by the Environmental Protection Department a Permit Issued under the *Dumping at Sea Ordinance* (Permit no. EP/I4D/08-095, dated 18 September 2008, permit validity period of six months from 18 September 2008 to 17 march 2009) for 18, 469 m<sup>3</sup> sediment requiring Type 1 open sea disposal at East Sha Chau Contaminated Mud Disposal Site Pit IV b to be capped as directed by the management Team of the CEDD.
- 3.5.2 Cultural Heritage

The Action and Limit Levels for Cultural Heritage are shown in *Table 3-5-2* according to the EM&A Manual.

Action Level	Limit Level
When damage or structural instability is	Signs of deterioration and structural instability continues on
first detected	subsequent visits after Action Level is triggered

The historical grave KT13-02-02 was identified during the EIA stage of the project. A pre-construction condition survey report was issued in **July 2008** and already agreed by AMO. The details of the grave could be referred to in a report entitled "*Pre-construction condition survey on July 2008*".

During the Reporting Period, construction work at Channel KT13 had entered the area within 100m of the cultural heritage site (the grave) since 21 October 2009. To update the condition of the grave, supplementary information of condition survey was undertaken on **31 August 2009** (when no construction activities were carried out within 100m areas from the grave). The monitoring result of the supplementary survey would be adopted as the updated initial reading of the settlement level as agreed by ET and IEC

Under the current EM&A programme and approved monitoring methodology, the condition survey would be conducted by ERM Limited on a bi-monthly basis and the settlement monitoring will be conducted by CRBC, again bi-weekly. Should any exceedance was recorded, the frequency of the settlement monitoring shall be increased to weekly and the condition survey shall be increased to bi-weekly. In the settlement monitoring, five settlement marker points (13GS01 to 13GS05) were established to record the coordinates and elevation of the grave in order to monitor any ground



movement or settlement during the construction works.

In this reporting period, a condition survey was conducted on **5 June 2010** and weekly settlement monitoring was taken on **5**, **12**, **19 and 23 June 2010** to compare with the initial readings to determine if there is any significant tilting or settlement of the grave. No exceedance was recorded on both survey and the condition survey is shown in *Appendix I* while the settlement monitoring results are shown in *Table 3-5-3.* 

Monitoring Point	Level (mpd)	Diff. (mm)								
Date	<b>13</b> G	S01	13GS02		13GS03		13GS04		13GS05	
31/08/09 (Initial reading)	19.222	0	19.985	0	20.644	0	19.943	0	19.211	0
05/06/10	19.222	0	19.986	+1	20.643	-1	19.944	+1	19.210	-1
12/06/10	19.223	+1	19.986	+1	20.643	-1	19.944	+1	19.210	-1
19/06/10	19.222	0	19.985	0	20.645	+1	19.944	+1	19.210	-1
23/06/10	19.222	0	19.985	0	20.644	0	19.943	0	19.211	0
Breach of A/L Level		-		-		-		-		-

 Table 3-5-3
 Record of Five Settlement Marker Points of the Qing Dynasty Grave

*Note:* Action level exceedance would be triggered when the settlement difference is  $\pm 2mm$ . Limit level exceedance would be triggered when the settlement difference is  $\pm 5mm$ .

#### 3.5.3 Landscape and Visual

Landscape and visual inspections were conducted on **7 and 22 June 2010**. Current situation of the identified landscape resources remained the same as those of the baseline, except minor changes of river/stream/fish pond landscape character area at LR1, LR2.1, LR2.2, LCA1, LCA3 and LCA4 due to site clearance, soil stockpiling and preparation work within KT13. Updated landscape and visual status is presented in *Appendix J.* 



# 4 NON-COMPLIANCE, COMPLAINT, NOTIFICATION OF SUMMONS, SUCCESSFUL PROSECUTION AND OTHERS

4.1 NON-COMPLIANCE

7 Limit Level exceedances in water quality monitoring were recorded but it concluded that all the exceedances were not project related in this reporting month as discussed in **Section 3.1** to **3.5**. No other non-compliance or deficiency was identified during regular site inspection and environmental audit. No associated remedial action was necessary.

4.2 ENVIRONMENTAL COMPLAINT

No written or verbal complaint was received for each environmental issue during the Reporting Period. No associated remedial action was necessary.

4.3 NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTION

No notifications of summons and successful prosecutions were recorded during the Reporting Period. No associated remedial action was necessary.

- 4.4 OTHERS
- 4.4.1 Waste Management Status

All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and
- Excavated Soil and sediment

Waste generated, re-used, recycled and disposed of during the Reporting Period is shown in *Appendix K: Monthly Summary Waste Flow Table.* No Type I or Type II excavated soil were recorded in this Reporting Period.

4.4.2 Site Inspection and Environmental Audit

In this Reporting Period, **four** occasions of weekly environmental site inspection and audit were conducted during the Reporting Period jointly by the ER, EO and ET. No adverse environmental impacts were registered, indicating that the mitigation measures implemented were effective and sufficient for the construction activities undertaken. Minor deficiencies found in the site inspection and audit were in general rectified within the specified deadlines. Findings of the site inspection and environmental audit are summarized below.

Date	Findings / Deficiencies	Follow-Up Status
1 June 2010	Stagnant water was observed at the eye-hole of the concrete block, the Contractor is reminded to fill up the holes to avoid accumulation of water.	Recommendations based on the observation on 10 June 2010 were followed.
10 June 2010	The Contractor is reminded to prevent the escape of surface runoff from slope.	Recommendations based on the observation on 15 June 2010 were followed.
15 June 2010	The Contractor is reminded to drain away the water if the wheel-wash is temporally un-used.	Recommendations based on the observation on 25 June 2010 were followed.
25 June 2010	The Contractor is reminded to clear the loose soil at the toe bund.	Will be reported in next reporting month.



4.4.3 Works to be Undertaken Next Month

Works to be undertaken next month are shown in the construction program enclosed in **Appendix B**. The construction activities undertaken in the Reporting Period including:

- Excavation of channel formation
- Construction of channel structure
- Backfilling
- Installation of type 2 railing
- Laying underground drain pipe
- Laying of Gabion Block/Granite Block
- 4.4.4 Future Key Issues and Mitigation Measures for the Forth-Coming Month

During wet season, water quality mitigation measures to avoid ingress of runoff into Channel KT13 should be properly installed and maintained, as appropriate. It is reminded the sand bund at the channel should be regular repaired to cater the high flow of water.

In addition, special attention should also be paid to air quality, construction noise, ecology and other environmental issues identified in the EM&A Manual. Mitigation measures recommended in the EIA and summarized in Mitigation Measure Implementation Schedule (EMIS) should be fully implemented.



#### 5 CONCLUSIONS AND RECOMMENDATIONS

- i) This is the **21**<sup>st</sup> monthly EM&A report for Channel KT13, covering the construction period from **26 May to 25 June 2010** (the Reporting Period).
- ii) Monitoring results of the Reporting Period demonstrated no exceedances of environmental quality criteria for air quality and construction noise monitoring.
- iii) For stream water quality monitoring, a total of 7 Limit level exceedances, namely 1 Limit Level exceedance in turbidity, 2 Limit Level exceedances in SS and 4 exceedances in Zinc were recorded. Investigation concluded that the exceedances were not project related.
- iv) Since no egretry nest was found from 1st March to 30th May 2010 in the ecological monitoring, CRBC has formally requested for EPD approval regard to resumption of construction work within 100m of the ecological buffer area in Channel KT13.
- Monthly Ho Pui egretry survey, Man On Kong egretry survey and flight line survey were conducted on 13 June 2010. It is reported that no nest and no flight line were found at the both surveys. In comparing the monitoring result in 2009, no exceedance was recorded in this reporting month.
- vi) A conditional survey of the historic grave and four (4) events of weekly settlement monitoring were undertaken in this reporting month. The monitoring results demonstrated no exceedances recorded in both surveys.
- vii) Landscape inspections were conducted on **7 and 22 June 2010**. No significant changes were observed for identified landscape resources and visual sensitive receivers, except for minor changes due to channel excavation, site clearance and preparation work at the identified landscape resources including LR1, LR2.1, LR2.2, LCA1, LCA3 and LCA4.
- viii) No documented complaints, notifications of summons or successful prosecutions were received during the Reporting Period. No adverse environmental impacts were observed during the weekly site inspection and environmental audit of the Reporting Period, which suggested that the implemented mitigation measures for air quality, construction noise and ecology were effective. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.
- ix) During wet season, it was reminded that water quality mitigation measures stipulated in the EIA and summarized in mitigation measures implementation schedule in the EM&A Manual, including containment structure such as temporary earth bunds, sand bags, sheet pile barriers or other similar techniques, be fully implemented.

#### END OF TEXT





# Appendix A


# **Location Plan and**

# **Environmental Monitoring Locations**

# **Under the Project**







\_\_\_\_\_f




# Appendix B


### **Construction Program**

Action-United Environmental Services and Consulting

		Monthly Rolling Progra			
m 1	'ask Name	Duration	Start	Finish	30/5
	Section II (Channel KT13)	25 days	2010/6/1	2010/6/30	
	Regular Environmental Impact Monitoring	25 days	2010/6/1	2010/6/30	
	Regular Tree Survey & Protection	25 days	2010/6/1	2010/6/30	
	Regular Structural Condition Survey	25 days	2010/6/1	2010/6/30	
	Section A	25 days	2010/6/1	2010/6/30	
	Construction of Retaining Wall and Channel (A CH0.00 - A CH402.00)	25 days	2010/6/1	2010/6/30	
	Excavation to retaining wall KT13-1 and channel formation & laying of rock fill material	14 days	2010/6/1	2010/6/17	
	Bay RT5 (A CH318.91 - A CH331.09) - Retaining Wall	3 days	2010/6/1	2010/6/3	
	Bay A35-3 (Box Culvert)	3 days	2010/6/10	2010/6/12	
	Inlet 13-4 (Connected to Bay A35-3)	3 days	2010/6/14	2010/6/17	
	Construction of channel structure (RC2, Transition, and TG2)	23 days	2010/6/1	2010/6/28	
	Bay A35-2 (Box Culvert)	6 days	2010/6/1	2010/6/7	
	Bay A35-3 (Box Culvert)	8 days	2010/6/14	2010/6/23	
	Inlet 13-4 (Connected to Bay A35-3)	4 days	2010/6/24	2010/6/28	
	Bay RT3 (A CH294.59 - A CH306.75) - Retaining Wall	10 days	2010/6/1	2010/6/11	
	Bay RT5 (A CH318.91 - A CH331.09) - Retaining Wall	10 days	2010/6/1	2010/6/11	
	Bay RT4 (A CH306.75 - A CH318.91) - Retaining Wall	10 days	2010/6/5	2010/6/17	
	Bay RT1 (A CH269.95 - A CH282.43) - Retaining Wall	10 days	2010/6/12	2010/6/24	
	Bay RT2 (A CH282.43 - A CH294.59) - Retaining Wall	10 days	2010/6/12	2010/6/24	
	Backfilling along the channel sides / laying underground drain pipe	19 days	2010/6/8	2010/6/30	
	Bay A35-2 (Box Culvert)	2 days	2010/6/8	2010/6/9	
	Bay A35-3 (Box Culvert)	2 days	2010/6/29	2010/6/30	
	Inlet 13-4 (Connected to Bay A35-3)	2 days	2010/6/29	2010/6/30	
	Bay RT3 (A CH294.59 - A CH306.75) - Retaining Wall	2 days	2010/6/18	2010/6/19	
	Bay RT5 (A CH318.91 - A CH331.09) - Retaining Wall	2 days	2010/6/21	2010/6/22	
				1	
	Task Split Progress		Milestone 🔶		Summary




	Ν	Ionthly Rolling Progra	mme - June 20	010		
em Tas	k Name	Duration	Start	Finish	30/5	
26	Bay RT4 (A CH306.75 - A CH318.91) - Retaining Wall	2 days	2010/6/23	2010/6/24		
27	Installation of Type 2 railing	25 days	2010/6/1	2010/6/30		
28	Bay A20 (A CH190.69 - A CH201.41) - TG2 (EB)	3 days	2010/6/1	2010/6/3		
29	Bay A21 (A CH201.41 - A CH213.44) - TG2 (EB)	2 days	2010/6/4	2010/6/5		
30	Bay A22 (A CH213.44 - A CH225.47) - TG2 (EB)	2 days	2010/6/7	2010/6/8		
31	Bay A23 (A CH225.47 - A CH237.50) - TG2 (EB)	2 days	2010/6/9	2010/6/10		
32	Bay A24 (A CH237.50 - A CH244.23) - TG2 (EB)	2 days	2010/6/11	2010/6/12		
33	Bay A25 (A CH244.23 - A CH257.09) - TG2 (EB)	2 days	2010/6/14	2010/6/15		
34	Bay A26 (A CH257.09 - A CH269.95) - TG2 (EB)	2 days	2010/6/17	2010/6/18		
35	Bay A32 (A CH331.09 - A CH343.21) - Transition	2 days	2010/6/19	2010/6/21		
36	Bay A33 (A CH343.21 - A CH359.26) - Transition	2 days	2010/6/22	2010/6/23		
37	Bay A34 (A CH359.26 - A CH374.28)	2 days	2010/6/24	2010/6/25		
38	Bay A35 (A CH374.28 - A CH389.29)	2 days	2010/6/26	2010/6/28		
39	Bay A36 (A CH389.29 - A CH400.18)	2 days	2010/6/29	2010/6/30		
40	Construction of catchpit / manhole / drain pipe along the channel sides	25 days	2010/6/1	2010/6/30		
41	Bay A1 - Bay A36	25 days	2010/6/1	2010/6/30		
42	Section of Box Culvert BC13-1	17 days	2010/6/10	2010/6/30		
43	Construct box culvert (BC CH0.00 - BC CH386.00)	17 days	2010/6/10	2010/6/30		
14	Excavation for box culvert formation & laying of rock fill material (BC CH0.00 - BC CH384.00)	10 days	2010/6/10	2010/6/22		
45	Bay BC5 (BC CH61.97 - BC CH46.95)	5 days	2010/6/10	2010/6/15		
46	Bay BC6 (BC CH76.57 - BC CH61.97)	5 days	2010/6/17	2010/6/22		
47	Construction of box culvert	12 days	2010/6/17	2010/6/30		
48	Bay BC5 (BC CH61.97 - BC CH46.95)	10 days	2010/6/17	2010/6/28		
1	Bay BC6 (BC CH76.57 - BC CH61.97)	7 days	2010/6/23	2010/6/30		
49		2 days	2010/6/29	2010/6/30		



Contract No. : DC/2007/17 Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen and Tin Sam Tsuen of Yuen Long District and Sewerage at Tseng Tau Chung Tsuen, Tuen Mun										
Monthly Ro	Monthly Rolling Programme - June 2010									
Item Task Name	Duration	Start	Finish	30/5	6/6	6/2010 13/6	20/6	27/6		
51 Bay BC5 (BC CH61.97 - BC CH46.95)	2 days	2010/6/29	2010/6/30		0/0	15/0	20/0	27/6		
52 Section B	25 days	2010/6/1	2010/6/30							
53     Laying gabion block / granite block inside the channel	25 days	2010/6/1	2010/6/30							
54         Bay B28 (B CH282.00 - B CH294.00) - TG4	4 days	2010/6/1	2010/6/4							
55         Bay B27 (B CH270.00 - B CH282.00) - TG4	4 days	2010/6/5	2010/6/9							
56         Bay B26 (B CH260.00 - B CH270.00) - TG4	4 days	2010/6/10	2010/6/14							
57 Bay B25 (B CH248.00 - B CH260.00) - TG5	4 days	2010/6/15	2010/6/19				<u>_</u>			
58         Bay B24 (B CH236.00 - B CH248.00) - TG5	3 days	2010/6/21	2010/6/23							
59 Bay B23 (B CH224.00 - B CH236.00) - TG5	3 days	2010/6/24	2010/6/26							
60 Bay B22 (B CH212.00 - B CH224.00) - TG5	3 days	2010/6/28	2010/6/30							
61       Construction of catchpit / manhole / drain pipe along the channel sides	25 days	2010/6/1	2010/6/30							
62 Bay B3 - Bay A30	25 days	2010/6/1	2010/6/30							
63										
64 Section V	25 days	2010/6/1	2010/6/30							
65 Preservation and protection of tree for Section I, II, III and IV	25 days	2010/6/1	2010/6/30							
66										
67 Section VI - Portion 9A & 9B (Tuen Mun Sewerage Work)	25 days	2010/6/1	2010/6/30							
68 Structural Survey and Monitoring	25 days	2010/6/1	2010/6/30							
69 Construction of Manhole, Timber Box and Trench Excavation	25 days	2010/6/1	2010/6/30							
70										
71 Section VII - Portion 10A, 10B & 10C (Tuen Mun Sewerage Work)	25 days	2010/6/1	2010/6/30							
72 Structural Survey and Monitoring	25 days	2010/6/1	2010/6/30							
73 Construction of Manhole, Timber Box and Trench Excavation	25 days	2010/6/1	2010/6/30							
Task Split Progress	;	Milestone 🔶		Summary 🖵						
Page 3 of 3										


#### Contract No. : DC/2007/17 Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen and Tin Sam Tsuen of Yuen Long District and Sewerage at Tseng Tau Chung Tsuen, Tuen Mun Three Months Rolling Programme - July 2010 to September 2010 ID Task Name Duration Start Finish Jul 2010 Section II (Channel KT13) 2010/7/2 1 77 days 2010/9/30 2 Regular Environmental Impact Monitoring 77 days 2010/7/2 2010/9/30 3 Regular Tree Survey & Protection 2010/7/2 77 days 2010/9/30 2010/7/2 4 **Regular Structural Condition Survey** 77 davs 2010/9/30 5 Section A 77 days 2010/7/2 2010/9/30 6 Construction of Retaining Wall and Channel (A CH0.00 - A CH402.00) 30 days 2010/7/2 2010/8/5 7 Construction of channel structure (RC2, Transition, and TG2) 15 days 2010/7/2 2010/7/19 Bay RT1 (A CH269.95 - A CH282.43) - Retaining Wall 2010/7/2 8 5 days 2010/7/7 9 Bay RT3 (A CH294.59 - A CH306.75) - Retaining Wall 5 days 2010/7/2 2010/7/7 10 Bay RT2 (A CH282.43 - A CH294.59) - Retaining Wall 2010/7/8 5 days 2010/7/13 11 2010/7/8 Bay RT4 (A CH306.75 - A CH318.91) - Retaining Wall 5 days 2010/7/13 12 Bay RT5 (A CH318.91 - A CH331.09) - Retaining Wall 2010/7/14 2010/7/19 5 days 13 Backfilling along the channel sides / laying underground drain pipe 15 days 2010/7/20 2010/8/5 14 Bay RT1 (A CH269.95 - A CH282.43) - Retaining Wall 3 days 2010/7/20 2010/7/22 15 Bay RT3 (A CH294.59 - A CH306.75) - Retaining Wall 3 days 2010/7/23 2010/7/26 16 Bay RT2 (A CH282.43 - A CH294.59) - Retaining Wall 3 days 2010/7/27 2010/7/29 17 Bay RT4 (A CH306.75 - A CH318.91) - Retaining Wall 3 days 2010/7/30 2010/8/2 3 days 18 Bay RT5 (A CH318.91 - A CH331.09) - Retaining Wall 2010/8/3 2010/8/5 19 Installation of Type 2 railing 15 days 2010/8/6 2010/8/23 3 days 20 Bay RT1 (A CH269.95 - A CH282.43) - Retaining Wall 2010/8/6 2010/8/9 21 Bay RT2 (A CH282.43 - A CH294.59) - Retaining Wall 3 days 2010/8/10 2010/8/12 22 Bay RT3 (A CH294.59 - A CH306.75) - Retaining Wall 2010/8/13 2010/8/16 3 days 23 Bay RT4 (A CH306.75 - A CH318.91) - Retaining Wall 3 days 2010/8/17 2010/8/19 24 Bay RT5 (A CH318.91 - A CH331.09) - Retaining Wall 2010/8/20 2010/8/23 3 days 25 2010/7/15 2010/9/30 Laying gabion block / granite block inside the channel 66 days 26 Bay A34 (A CH359.26 - A CH374.28) - Rectangular Channel 2010/7/15 3 days 2010/7/17 27 Bay A31 (A CH318.91 - A CH331.09) - TG6 3 days 2010/7/19 2010/7/21 28 2010/7/22 Bay A30 (A CH306.75 - A CH318.91) - TG6 3 days 2010/7/24 29 2010/7/26 Bay A29 (A CH294.59 - A CH306.75) - TG6 3 days 2010/7/28 30 2010/7/29 Bay A28 (A CH282.43 - A CH294.59) - TG6 3 days 2010/7/31 31 Bay A27 (A CH269.95 - A CH282.43) - TG6 3 days 2010/8/2 2010/8/4 32 Bay A26 (A CH257.09 - A CH269.95) - TG2 3 days 2010/8/5 2010/8/7 33 Bay A25 (A CH244.23 - A CH257.09) - TG2 3 days 2010/8/9 2010/8/11 34 Bay A24 (A CH237.50 - A CH244.23) - TG2 3 days 2010/8/12 2010/8/14 35 Bay A23 (A CH225.47 - A CH237.50) - TG2 3 days 2010/8/16 2010/8/18 36 Bay A22 (A CH213.44 - A CH225.47) - TG2 3 days 2010/8/19 2010/8/21 37 Bay A21 (A CH201.41 - A CH213.44) - TG2 3 days 2010/8/23 2010/8/25 38 Bay A20 (A CH190.69 - A CH201.41) - TG2 3 days 2010/8/26 2010/8/28 39 Bay A19 (A CH179.97 - A CH190.69) - TG2 3 days 2010/8/30 2010/9/1 40 3 days 2010/9/2 2010/9/4 Bay A18 (A CH167.00 - A CH179.97) - TG2 41 3 days 2010/9/6 Bay A17 (A CH156.08 - A CH167.00) - TG2 (WB) 2010/9/8 42 2010/9/9 Bay A16 (A CH143.92 - A CH156.08) - TG2 (WB) 3 days 2010/9/11 43 Bay A15 (A CH131.78 - A CH143.92) - TG2 (WB) 3 days 2010/9/13 2010/9/15 Task Split Milestone 🔶 Summary ..... Progress



#### Contract No. : DC/2007/17 Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen and Tin Sam Tsuen of Yuen Long District and Sewerage at Tseng Tau Chung Tsuen, Tuen Mun


Three Months Rolling Programme - July 2010 to September 2010

ID	Fask Name	Duration	Start	Finish		Jul 20		
					27/6 4/7	11/7	18/7 2:	25/7
4	Bay A14 (A CH119.62 - A CH131.78) - TG2 (WB)	3 days	2010/9/16	2010/9/18				
5	Bay A13 (A CH107.46 - A CH119.62) - TG2 (WB)	3 days	2010/9/20	2010/9/22				
5	Bay A12 (A CH96.57 - A CH107.46) - TG2 (WB)	3 days	2010/9/24	2010/9/27				
7	Bay A11 (A CH84.25 - A CH96.57) - TG2 (WB)	3 days	2010/9/28	2010/9/30				
8	Construction of catchpit / manhole / drain pipe along the channel sides	51 days	2010/8/2	2010/9/30				-
.9	Bay A1 (A CH00.00 - A CH11.16) - RC2	3 days	2010/8/2	2010/8/4				0
50	Bay A2 (A CH11.16 - A CH17.28) - RC2	3 days	2010/8/5	2010/8/7				
1	Bay A3 (A CH17.28 - A CH26.04) - RC2	3 days	2010/8/9	2010/8/11				
2	Bay A4 (A CH26.04 - A CH33.57) - Transition	3 days	2010/8/12	2010/8/14				
53	Bay A5 (A CH33.57 - A CH41.09) - Transition	3 days	2010/8/16	2010/8/18				
54	Bay A6 (A CH41.09 - A CH43.72) & Pedestrian Crossing	3 days	2010/8/19	2010/8/21				
5	Bay A7 (A CH43.72 - A CH51.19) - Transition	3 days	2010/8/23	2010/8/25				
6	Bay A8 (A CH51.19 - A CH58.74) - Transition	3 days	2010/8/26	2010/8/28				
7	Bay A9 (A CH58.74 - A CH70.69) - TG2	3 days	2010/8/30	2010/9/1				
8	Bay A10 (A CH70.69 - A CH84.25) - TG2	3 days	2010/9/2	2010/9/4				
i9	Bay A11 (A CH84.25 - A CH96.57) - TG2	3 days	2010/9/6	2010/9/8				
60	Bay A12 (A CH96.57 - A CH107.46) - TG2	3 days	2010/9/9	2010/9/11				
51	Bay A13 (A CH107.46 - A CH119.62) - TG2	3 days	2010/9/13	2010/9/15				
52	Bay A14 (A CH119.62 - A CH131.78) - TG2	3 days	2010/9/16	2010/9/18				
53	Bay A15 (A CH131.78 - A CH143.92) - TG2	3 days	2010/9/20	2010/9/22				
54	Bay A16 (A CH143.92 - A CH156.08) - TG2	3 days	2010/9/24	2010/9/27				
55	Bay A17 (A CH156.08 - A CH167.00) - TG2	3 days	2010/9/28	2010/9/30				
56	Compensatory Planting At Downstream	27 days	2010/8/16	2010/9/15				
57	Section of Box Culvert BC13-1	77 days	2010/7/2	2010/9/30				—
58	Construct box culvert (BC CH0.00 - BC CH386.00)	77 days	2010/7/2	2010/9/30				
59	Excavation for box culvert formation & laying of rock fill material (BC CH0.00 - BC CH384.00)	65 days	2010/7/2	2010/9/15				
70	Bay BC13 (BC CH170.20 - BC CH155.56)	5 days	2010/7/2	2010/7/7				
71	Bay BC12 (BC CH155.56 - BC CH140.65)	5 days	2010/7/22	2010/7/27			<u> </u>	<u>₽</u> _
72	Bay BC7 (BC CH91.96 - BC CH76.57)	5 days	2010/7/13	2010/7/17			ьT	
73	Bay BC8 (BC CH106.27 - BC CH91.96) / Demolish existing playground / Erection of temporary shelter	5 days	2010/8/2	2010/8/6		Т		
74	Bay BC9 (BC CH121.12 - BC CH106.27)	5 days	2010/8/21	2010/8/26				
5	Bay BC10 (BC CH126.63 - BC CH121.12)	5 days	2010/9/10	2010/9/15				
76	Construction of box culvert	75 days	2010/7/2	2010/9/28				
77	Bay BC13 (BC CH170.20 - BC CH155.56)	10 days	2010/7/8	2010/7/19		-		
78	Bay BC12 (BC CH155.56 - BC CH140.65)	10 days	2010/7/28	2010/8/7				
'9	Bay BC6 (BC CH76.57 - BC CH61.97)	7 days	2010/7/2	2010/7/9		<u>ک</u> م ا		
30	Bay BC7 (BC CH91.96 - BC CH76.57)	10 days	2010/7/19	2010/7/29	_			<b></b> │
31	Bay BC8 (BC CH106.27 - BC CH91.96) / Demolish existing playground / Erection of temporary shelter	10 days	2010/8/7	2010/8/18				
32	Bay BC9 (BC CH121.12 - BC CH106.27)	10 days	2010/8/27	2010/9/7				
33	Bay BC10 (BC CH126.63 - BC CH121.12)	10 days	2010/9/16	2010/9/28	_			
34	Backfilling the sides of channel structure & Laying of underground drain pipe	70 days	2010/7/10	2010/9/30	- I I		<b></b>	
35	Bay BC13 (BC CH170.20 - BC CH155.56)	2 days	2010/7/20	2010/7/21				
36	Bay BC12 (BC CH155.56 - BC CH140.65)	2 days	2010/8/9	2010/8/10				
	Task Split Progress	I	/ilestone 🔶					



Three Months Rolling Programme - July 2010 to September 2010

ID [	Fask Name	Duration	Start	Finish	Jul 2010
87	Bay BC6 (BC CH76.57 - BC CH61.97)	2 dava	2010/7/10	2010/7/12	27/6 4/7 11/7 18/7 25/7 1/
88	Bay BC0 (BC CH70.57 - BC CH01.97) Bay BC7 (BC CH91.96 - BC CH76.57)	2 days 2 days	2010/7/30	2010/7/31	
89	Bay BC7 (BC CH191.90 - BC CH191.97) Bay BC8 (BC CH106.27 - BC CH91.96) / Demolish existing playground / Erection of temporary shelter	-	2010/7/30	2010/7/31	
90	Bay BC8 (BC CH100.27 - BC CH91.90)7 Demonstrexisting playground 7 Election of temporary stienter Bay BC9 (BC CH121.12 - BC CH106.27)	2 days	2010/8/19	2010/8/20	
91	Bay BC9 (BC CH121.12 - BC CH100.27) Bay BC10 (BC CH126.63 - BC CH121.12)	2 days 2 days	2010/9/8	2010/9/9	
92	Construction of catchpit / manhole / drain pipe along channel sides	51 days	2010/9/29 2010/8/2	2010/9/30 2010/9/30	
93	Bay BC29 (BC CH383.63 - BC CH371.47)	-	2010/8/2	2010/9/30	
93	Bay BC29 (BC CH385.05 - BC CH362.70) Bay BC28 (BC CH371.47 - BC CH362.70)	3 days	2010/8/2	2010/8/4	_
94 95		3 days	2010/8/3	2010/8/7	
95	Bay BC27 (BC CH362.70 - BC CH348.11)	3 days			
90 97	Bay BC26 (BC CH348.11 - BC CH333.53)	3 days	2010/8/12	2010/8/14	
97 98	Bay BC25 (BC CH333.53 - BC CH318.82)	3 days	2010/8/16	2010/8/18	
	Bay BC24 (BC CH318.82 - BC CH304.34)	3 days	2010/8/19	2010/8/21	
99	Bay BC23 (BC CH304.34 - BC CH289.87)	3 days	2010/8/23	2010/8/25	
100	Bay BC22 (BC CH289.87 - BC CH275.39)	3 days	2010/8/26	2010/8/28	
101	Bay BC21 (BC CH275.39 - BC CH260.81)	3 days	2010/8/30	2010/9/1	
102	Bay BC20 (BC CH260.81 - BC CH245.97)	3 days	2010/9/2	2010/9/4	_
103	Bay BC19 (BC CH245.97 - BC CH231.13)	3 days	2010/9/6	2010/9/8	
104	Bay BC18 (BC CH231.13 - BC CH216.21)	3 days	2010/9/9	2010/9/11	_
105	Bay BC17 (BC CH216.21 - BC CH201.97)	3 days	2010/9/13	2010/9/15	
106	Bay BC16 (BC CH201.97 - BC CH196.48)	3 days	2010/9/16	2010/9/18	
107	Bay BC15 (BC CH196.48 - BC CH184.94)	3 days	2010/9/20	2010/9/22	
108	Bay BC14 (BC CH184.94 - BC CH170.20)	3 days	2010/9/24	2010/9/27	
109	Bay BC13 (BC CH170.20 - BC CH155.56)	3 days	2010/9/28	2010/9/30	
110	Reprovision of playground (BC CH50.00 - BC CH80.00)	9 days	2010/9/20	2010/9/30	
111	Section B	77 days	2010/7/2	2010/9/30	
112	Excavation for channel formation & laying of rock fill material (B CH0.00 - B CH316.00)	10 days	2010/9/1	2010/9/11	
113	Bay B2 (B CH07.00 - B CH14.00) - Transition	5 days	2010/9/1	2010/9/6	
114	Bay B1 (B CH00.00 - B CH07.00) - Transition	5 days	2010/9/7	2010/9/11	
115	Construction of channel structure (Transition, TG3, TG4, TG5, and TG8)	12 days	2010/9/13	2010/9/27	
116	Bay B2 (B CH07.00 - B CH14.00) - Transition	7 days	2010/9/13	2010/9/20	
117	Bay B1 (B CH00.00 - B CH07.00) - Transition	5 days	2010/9/21	2010/9/27	
118	Laying gabion block / granite block inside the channel	42 days	2010/7/2	2010/8/19	
119	Bay B21 (B CH200.00 - B CH212.00) - TG8	3 days	2010/7/2	2010/7/5	
120	Bay B20 (B CH188.00 - B CH200.00) - TG8	3 days	2010/7/6	2010/7/8	
121	Bay B19 (B CH174.00 - B CH188.00) - TG8	3 days	2010/7/9	2010/7/12	
122	Bay B18 (B CH162.00 - B CH174.00) - TG8	3 days	2010/7/13	2010/7/15	
123	Bay B12 (B CH119.00 - B CH129.00) - TG3	3 days	2010/7/16	2010/7/19	
124	Bay B11 (B CH107.00 - B CH119.00) - TG3	3 days	2010/7/20	2010/7/22	
	Bay B10 (B CH94.00 - B CH107.00) - TG3	3 days	2010/7/23	2010/7/26	
125		3 days	2010/7/27	2010/7/29	
	Bay B9 (B CH80.00 - B CH94.00) - TG3	Juays	2010/1121		
126	Bay B9 (B CH80.00 - B CH94.00) - TG3 Bay B8 (B CH68.00 - B CH80.00) - TG3	3 days	2010/7/30	2010/8/2	
125 126 127 128		-		2010/8/2 2010/8/5	




Contract No. : DC/2007/17 Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen and Tin Sam Tsuen of Yuen Long District and Sewerage at Tseng Tau Chung Tsuen, Tuen Mun


Three Months Rolling Programme - July 2010 to September 2010

			-						
ID	Task Name	Duration	Start	Finish	27/6	1	ul 2010 1/7 18	17 25/7	1/
130	Bay B5 (B CH34.00 - B CH46.00) - TG3	3 days	2010/8/10	2010/8/12	2//0	4// 1	1//   18	11   2311	1/
131	Bay B4 (B CH24.00 - B CH34.00) - TG3	3 days	2010/8/13	2010/8/16					
132	Bay B3 (B CH14.00 - B CH24.00) - TG3	3 days	2010/8/17	2010/8/19					
133	Construction of catchpit / manhole / drain pipe along channel sides	66 days	2010/7/15	2010/9/30			<b>_</b>		—
134	Bay B30 (B CH302.00 - B CH312.00) - Transition	3 days	2010/7/15	2010/7/17	_				
135	Bay B29 (B CH294.00 - B CH302.00) - Transition	3 days	2010/7/19	2010/7/21				ጉ	
136	Bay B28 (B CH282.00 - B CH294.00) - TG4	3 days	2010/7/22	2010/7/24	_				
137	Bay B27 (B CH270.00 - B CH282.00) - TG4	3 days	2010/7/26	2010/7/28	_				
138	Bay B26 (B CH260.00 - B CH270.00) - TG4	3 days	2010/7/29	2010/7/31					<b>_</b> _
139	Bay B25 (B CH248.00 - B CH260.00) - TG5	3 days	2010/8/2	2010/8/4					
140	Bay B24 (B CH236.00 - B CH248.00) - TG5	3 days	2010/8/5	2010/8/7					
141	Bay B23 (B CH224.00 - B CH236.00) - TG5	3 days	2010/8/9	2010/8/11					
142	Bay B22 (B CH212.00 - B CH224.00) - TG5	3 days	2010/8/12	2010/8/14					
143	Bay B21 (B CH200.00 - B CH212.00) - TG8	3 days	2010/8/16	2010/8/18					
144	Bay B20 (B CH188.00 - B CH200.00) - TG8	3 days	2010/8/19	2010/8/21					
145	Bay B19 (B CH174.00 - B CH188.00) - TG8	3 days	2010/8/23	2010/8/25					
146	Bay B18 (B CH162.00 - B CH174.00) - TG8	3 days	2010/8/26	2010/8/28					
147	Bay B17 (B CH154.00 - B CH162.00) - Transition	3 days	2010/8/30	2010/9/1					
148	Bay B16 (B CH147.00 - B CH154.00) - Transition	3 days	2010/9/2	2010/9/4					
149	Bay B15 (B CH144.00 - B CH147.00) - Transition & Pedestrian Crossing	3 days	2010/9/6	2010/9/8					
150	Bay B14 (B CH137.00 - B CH144.00) - Transition	3 days	2010/9/9	2010/9/11					
151	Bay B13 (B CH129.00 - B CH137.00) - Transition	3 days	2010/9/13	2010/9/15					
152	Bay B12 (B CH119.00 - B CH129.00) - TG3	3 days	2010/9/16	2010/9/18					
153	Bay B11 (B CH107.00 - B CH119.00) - TG3	3 days	2010/9/20	2010/9/22					
154	Bay B10 (B CH94.00 - B CH107.00) - TG3	3 days	2010/9/24	2010/9/27					
155	Bay B9 (B CH80.00 - B CH94.00) - TG3	3 days	2010/9/28	2010/9/30					
156	Compensatory Planting At Upstream	27 days	2010/8/16	2010/9/15					
157									
158	Section V	77 days	2010/7/2	2010/9/30		/			
159	Preservation and protection of tree for Section I, II, III and IV	77 days	2010/7/2	2010/9/30	[				
160									
	Section VI - Portion 9A & 9B (Tuen Mun Sewerage Work)	77 days	2010/7/2	2010/9/30		,			_
162	Structural Survey and Monitoring	77 days	2010/7/2	2010/9/30	0				_
163	Construction of Manhole, Timber Box and Trench Excavation	77 days	2010/7/2	2010/9/30	0				_
164					_				
	Section VII - Portion 10A, 10B & 10C (Tuen Mun Sewerage Work)	77 days	2010/7/2	2010/9/30	_	<i>j</i>			
166 167	Structural Survey and Monitoring	77 days	2010/7/2	2010/9/30	0				
	Construction of Manhole, Timber Box and Trench Excavation	77 days	2010/7/2	2010/9/30	0				_


Task Split Progress Milestone Summary



		Monthly Rolling Progra			
em 1	'ask Name	Duration	Start	Finish	30/5
	Section II (Channel KT13)	25 days	2010/6/1	2010/6/30	
	Regular Environmental Impact Monitoring	25 days	2010/6/1	2010/6/30	
	Regular Tree Survey & Protection	25 days	2010/6/1	2010/6/30	
	Regular Structural Condition Survey	25 days	2010/6/1	2010/6/30	
	Section A	25 days	2010/6/1	2010/6/30	
	Construction of Retaining Wall and Channel (A CH0.00 - A CH402.00)	25 days	2010/6/1	2010/6/30	
	Excavation to retaining wall KT13-1 and channel formation & laying of rock fill material	14 days	2010/6/1	2010/6/17	
	Bay RT5 (A CH318.91 - A CH331.09) - Retaining Wall	3 days	2010/6/1	2010/6/3	
	Bay A35-3 (Box Culvert)	3 days	2010/6/10	2010/6/12	
	Inlet 13-4 (Connected to Bay A35-3)	3 days	2010/6/14	2010/6/17	
	Construction of channel structure (RC2, Transition, and TG2)	23 days	2010/6/1	2010/6/28	
	Bay A35-2 (Box Culvert)	6 days	2010/6/1	2010/6/7	
	Bay A35-3 (Box Culvert)	8 days	2010/6/14	2010/6/23	
	Inlet 13-4 (Connected to Bay A35-3)	4 days	2010/6/24	2010/6/28	
	Bay RT3 (A CH294.59 - A CH306.75) - Retaining Wall	10 days	2010/6/1	2010/6/11	
	Bay RT5 (A CH318.91 - A CH331.09) - Retaining Wall	10 days	2010/6/1	2010/6/11	
	Bay RT4 (A CH306.75 - A CH318.91) - Retaining Wall	10 days	2010/6/5	2010/6/17	
	Bay RT1 (A CH269.95 - A CH282.43) - Retaining Wall	10 days	2010/6/12	2010/6/24	
	Bay RT2 (A CH282.43 - A CH294.59) - Retaining Wall	10 days	2010/6/12	2010/6/24	
	Backfilling along the channel sides / laying underground drain pipe	19 days	2010/6/8	2010/6/30	
	Bay A35-2 (Box Culvert)	2 days	2010/6/8	2010/6/9	
	Bay A35-3 (Box Culvert)	2 days	2010/6/29	2010/6/30	
	Inlet 13-4 (Connected to Bay A35-3)	2 days	2010/6/29	2010/6/30	
	Bay RT3 (A CH294.59 - A CH306.75) - Retaining Wall	2 days	2010/6/18	2010/6/19	
	Bay RT5 (A CH318.91 - A CH331.09) - Retaining Wall	2 days	2010/6/21	2010/6/22	
		<u> </u>		1	
	Task Split Progress		Milestone 🔶		Summary



	1	Nonthly Rolling Progra	mme - June 20	010	
em Tas	k Name	Duration	Start	Finish	30/5
26	Bay RT4 (A CH306.75 - A CH318.91) - Retaining Wall	2 days	2010/6/23	2010/6/24	
27	Installation of Type 2 railing	25 days	2010/6/1	2010/6/30	
28	Bay A20 (A CH190.69 - A CH201.41) - TG2 (EB)	3 days	2010/6/1	2010/6/3	
29	Bay A21 (A CH201.41 - A CH213.44) - TG2 (EB)	2 days	2010/6/4	2010/6/5	
30	Bay A22 (A CH213.44 - A CH225.47) - TG2 (EB)	2 days	2010/6/7	2010/6/8	
31	Bay A23 (A CH225.47 - A CH237.50) - TG2 (EB)	2 days	2010/6/9	2010/6/10	
32	Bay A24 (A CH237.50 - A CH244.23) - TG2 (EB)	2 days	2010/6/11	2010/6/12	
33	Bay A25 (A CH244.23 - A CH257.09) - TG2 (EB)	2 days	2010/6/14	2010/6/15	
34	Bay A26 (A CH257.09 - A CH269.95) - TG2 (EB)	2 days	2010/6/17	2010/6/18	
35	Bay A32 (A CH331.09 - A CH343.21) - Transition	2 days	2010/6/19	2010/6/21	
36	Bay A33 (A CH343.21 - A CH359.26) - Transition	2 days	2010/6/22	2010/6/23	
37	Bay A34 (A CH359.26 - A CH374.28)	2 days	2010/6/24	2010/6/25	
38	Bay A35 (A CH374.28 - A CH389.29)	2 days	2010/6/26	2010/6/28	
39	Bay A36 (A CH389.29 - A CH400.18)	2 days	2010/6/29	2010/6/30	
40	Construction of catchpit / manhole / drain pipe along the channel sides	25 days	2010/6/1	2010/6/30	
41	Bay A1 - Bay A36	25 days	2010/6/1	2010/6/30	
42	Section of Box Culvert BC13-1	17 days	2010/6/10	2010/6/30	
43	Construct box culvert (BC CH0.00 - BC CH386.00)	17 days	2010/6/10	2010/6/30	
14	Excavation for box culvert formation & laying of rock fill material (BC CH0.00 - BC CH384.00)	10 days	2010/6/10	2010/6/22	
45	Bay BC5 (BC CH61.97 - BC CH46.95)	5 days	2010/6/10	2010/6/15	
46	Bay BC6 (BC CH76.57 - BC CH61.97)	5 days	2010/6/17	2010/6/22	
47	Construction of box culvert	12 days	2010/6/17	2010/6/30	
48	Bay BC5 (BC CH61.97 - BC CH46.95)	10 days	2010/6/17	2010/6/28	
	Bay BC6 (BC CH76.57 - BC CH61.97)	7 days	2010/6/23	2010/6/30	
49		2 days	2010/6/29	2010/6/30	



Con Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsue	tract No. : [ n and Tin S	DC/2007/17 Sam Tsuen of Y	uen Long Distric	t and Sewerage at Ts	eng Tau Chung Tsuer	n, Tuen Mun		
Monthly Ro	lling Progra	amme - June 20	10					
Item Task Name	Duration	Start	Finish	30/5	6/6	6/2010 13/6	20/6	27/6
51 Bay BC5 (BC CH61.97 - BC CH46.95)	2 days	2010/6/29	2010/6/30		0/0	15/0	20/0	
52 Section B	25 days	2010/6/1	2010/6/30					
53     Laying gabion block / granite block inside the channel	25 days	2010/6/1	2010/6/30					
54 Bay B28 (B CH282.00 - B CH294.00) - TG4	4 days	2010/6/1	2010/6/4					
55 Bay B27 (B CH270.00 - B CH282.00) - TG4	4 days	2010/6/5	2010/6/9					
56         Bay B26 (B CH260.00 - B CH270.00) - TG4	4 days	2010/6/10	2010/6/14					
57 Bay B25 (B CH248.00 - B CH260.00) - TG5	4 days	2010/6/15	2010/6/19				<u>_</u>	
58 Bay B24 (B CH236.00 - B CH248.00) - TG5	3 days	2010/6/21	2010/6/23					
59 Bay B23 (B CH224.00 - B CH236.00) - TG5	3 days	2010/6/24	2010/6/26					
60 Bay B22 (B CH212.00 - B CH224.00) - TG5	3 days	2010/6/28	2010/6/30					
61 Construction of catchpit / manhole / drain pipe along the channel sides	25 days	2010/6/1	2010/6/30					
62 Bay B3 - Bay A30	25 days	2010/6/1	2010/6/30					
63								
64 Section V	25 days	2010/6/1	2010/6/30					
65 Preservation and protection of tree for Section I, II, III and IV	25 days	2010/6/1	2010/6/30					
66								
67 Section VI - Portion 9A & 9B (Tuen Mun Sewerage Work)	25 days	2010/6/1	2010/6/30					
68 Structural Survey and Monitoring	25 days	2010/6/1	2010/6/30					
69 Construction of Manhole, Timber Box and Trench Excavation	25 days	2010/6/1	2010/6/30					
70								
71 Section VII - Portion 10A, 10B & 10C (Tuen Mun Sewerage Work)	25 days	2010/6/1	2010/6/30					
72 Structural Survey and Monitoring	25 days	2010/6/1	2010/6/30					
73 Construction of Manhole, Timber Box and Trench Excavation	25 days	2010/6/1	2010/6/30					
Task Split Progress		Milestone 🔶		Summary				
	Page 3	of <b>3</b>						




## Appendix C

## **Environmental Management Organization and**

## **Contacts of Key Personnel**

DSD Contract No. DC/2007/17 - Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen and Tin Sam Tsuen of Yuen Long District and Sewerage at Tseng Tau Chung Tsuen, Tuen Mun. EM&A Report - Appendix





**Environmental Management Organization** 



Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
DSD	Employer	Mr. Tony Cheng	2594-7264	2827-8526
B&V	Engineer's Representative	Ms. Jenny Lui	2478-9161	2478-9369
B&V	Resident Engineer	Mr. Albert Yeu	2478-9161	2478-9369
OAP	Independent Environmental Checker	Mr. Coleman Ng	2268-3097	2268-3950
CRBC	Project Director	Mr. Wang Yanhua	2283-1688	2283-1689
CRBC	Project Manager	Mr. Raymond Mau	9048-3669	2283-1689
CRBC	Site Agent	Mr. Raymond Suen	9779-8871	2283-1689
CRBC	Senior Engineer (Tuen Mun Site)	Mr. Daniel Wong	9858-3176	2283-1689
CRBC	Site Engineer (Tuen Mun Site)	Mr. L.C. Ling	6770-4010	2283-1689
CRBC	Environmental Officer	Mr. Valentine Ho	6474-6975	2283-1689
CRBC	Environmental / Construction Supervisor (Tuen Mun and Yuen Long site)	Mr. Lai Tsz Chung	6283-9696	2283-1689
CRBC	Environmental / Construction Supervisor (Yuen Long site)	Mr. W. K. Hau	9401-6296	2283-1689
CRBC	Safety Officer	Mr. Alexis Wong	9374-8954	2283-1689
AUES	Environmental Team Leader	Mr. T.W. Tam	2959-6059	2959-6079
AUES	Environmental Consultant	Miss Nicola Hon	2959-6059	2959-6079
AUES	Environmental Site Inspector	Mr. Ben Tam	2959-6059	2959-6079
AUES	Ecologist	Mr. Vincent Lai	2959-6059	2959-6079

#### Contact Details of Key Personnel

Legend:

DSD(Employer) – Drainage Services Department B&V (Engineer) – Black & Veatch Hong Kong Limited CRBC (Main Contractor) – China Road and Bridge Corporation OAP(IEC) – Ove Arup & Partners Ltd AUES (ET) – Action-United Environmental Services & Consulting



Appendix D

- (a) Monitoring Schedules
- (b) Meteorological Data



Γ	Date	Air (	Quality	Noise Le 30min	q	Water Quality	Ecology Surveys
		1-hour TSP	24-hour TSP	501111			
Wed	26-May-10		A1(a), A2		0		
Thu	27-May-10	A1(a), A2		N1(a), N2(a) N3	&	W1,W2, W3(a), W4, W5 & W6	
Fri	28-May-10						
Sat	29-May-10					W1,W2, W3(a), W4, W5 & W6	
Sun	30-May-10						
Mon	31-May-10					W1,W2, W3(a), W4, W5 & W6	
Tue	1-June-10		A1(a), A2				
Wed	2-June-10	A1(a), A2		N1(a), N2(a) N3	&	W1,W2, W3(a), W4, W5 & W6	
Thu	3-June-10						
Fri	4-June-10					W1,W2, W3(a), W4, W5 & W6	
Sat	5-June-10						
Sun	6-June-10						
Mon	7-June-10		A1(a), A2				
Tue	8-June-10	A1(a), A2		N1(a), N2(a) N3	&	W1,W2, W3(a), W4, W5 & W6	
Wed	9-June-10						
Thu	10-June-10					W1,W2, W3(a), W4, W5 & W6	
Fri	11-June-10						
Sat	12-June-10		A1(a), A2			W1,W2, W3(a), W4, W5 & W6	
Sun	13-June-10						
Mon	14-June-10	A1(a), A2		N1(a), N2(a) N3	&	W1,W2, W3(a), W4, W5 & W6	
Tue	15-June-10						
Wed	16-June-10						
Thu	17-June-10					W1,W2, W3(a), W4, W5 & W6	
Fri	18-June-10						
Sat	19-June-10		A1(a), A2			W1,W2, W3(a), W4, W5 & W6	
Sun	20-June-10						
Mon	21-June-10	A1(a), A2		N1(a), N2(a) N3	&	W1,W2, W3(a), W4, W5 & W6	
Tue	22-June-10						
Wed	23-June-10			1		W1,W2, W3(a), W4, W5 & W6	
Thu	24-June-10						
Fri	25-June-10		A1(a), A2				

#### Monitoring Schedule for KT 13 for Reporting Period – June 2010

#### Cultural Heritage

Frequency: Condition survey - Bi-monthly Settlement monitoring - Bi-weekly

#### Landscape & Visual

Frequency:

Bi-weekly

Monitoring Day Sunday or Public Holiday



D	Date	Air Q	Quality	Noise Leq 30min	Water Quality	Ecology Surveys
		1-hour TSP	24-hour TSP			
Sat	26-June-10	A1(a), A2		N1(a), N2(a) & N3	W1,W2, W3(a), W4, W5 & W6	
Sun	27-June-10					
Mon	28-June-10				W1,W2, W3(a), W4, W5 & W6	
Tue	29-June-10					
Wed	30-June-10				W1,W2, W3(a), W4, W5 & W6	
Thu	1-July-10					
Fri	2-July-10		A1(a), A2			
Sat	3-July-10	A1(a), A2		N1(a), N2(a) & N3	W1,W2, W3(a), W4, W5 & W6	
Sun	4-July-10					
Mon	5-July-10				W1,W2, W3(a), W4, W5 & W6	
Tue	6-July-10					
Wed	7-July-10				W1,W2, W3(a), W4, W5 & W6	
Thu	8-July-10		A1(a), A2			
Fri	9-July-10	A1(a), A2		N1(a), N2(a) & N3	W1,W2, W3(a), W4, W5 & W6	
Sat	10-July-10			110		
Sun	11-July-10					
Mon	12-July-10				W1,W2, W3(a), W4, W5 & W6	
Tue	13-July-10					
Wed	14-July-10		A1(a), A2			
Thu	15-July-10	A1(a), A2		N1(a), N2(a) & N3	W1,W2, W3(a), W4, W5 & W6	
Fri	16-July-10					
Sat	17-July-10				W1,W2, W3(a), W4, W5 & W6	
Sun	18-July-10					
Mon	19-July-10				W1,W2, W3(a), W4, W5 & W6	
Tue	20-July-10		A1(a), A2			
Wed	21-July-10	A1(a), A2		N1(a), N2(a) & N3	W1,W2, W3(a), W4, W5 & W6	
Thu	22-July-10					
Fri	23-July-10					
Sat	24-July-10				W1,W2, W3(a), W4, W5 & W6	
Sun	25-July-10					

#### Monitoring Schedule of KT 13 for next reporting month – July 2010

#### Cultural Heritage

<u>Frequency</u>: Condition survey - Bi-monthly Settlement monitoring - Bi-weekly

#### Landscape & Visual

Frequency:

Bi-weekly

Monitoring Day Sunday or Public Holiday



#### Meteorological Data Extracted from HKO during the Reporting Period

				Lau	Fau Sha	n Weather	Station
	Date	Weather	Total Rainfall (mm)	Mean Air Temp. (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction
Wed	26-May-10	Mainly cloudy with one or two showers.	0	27	14.7	71.7	Е
Thu	27-May-10	A few showers later. There will be swells.	Trace	26.7	9.7	81	Е
Fri	28-May-10	Moderate south to southeasterly winds.	0	28.2	15	90	SE
Sat	29-May-10	Cloudy with a few rain patches.	22.6	27.1	34	79	S/SE
Sun	30-May-10	Moderate to fresh easterly winds.	5.3	26.5	7.7	88.2	W/NW
Mon	31-May-10	Strong over offshore waters later.	0.3	25.6	10	87	Е
Tue	1-June-10	Mainly cloudy with one or two light rain patches.	16.1	24.6	14.5	72.2	E/SE
Wed	2-June-10	Light to moderate northerly winds.	29.3	21.6	19.2	90.5	Е
Thu	3-June-10	There will be swells.	1	23	7.7	81.7	E/NE
Fri	4-June-10	Mainly cloudy. Sunny periods in the afternoon.	Trace	25.4	7.2	8.5	S/SE
Sat	5-June-10	Sunny periods in the afternoon. Cloudy tonight.	8.2	26.3	10.7	77	S/SE
Sun	6-June-10	Mainly fine. Hot in the afternoon.	0	25.9	9.1	76.5	SE
Mon	7-June-10	Moderate easterly winds.	0	25.9	10.5	73	E/SE
Tue	8-June-10	Moderate southerly winds.	Trace	26.7	16.2	68.5	SE
Wed	9-June-10	Cloudy with occasional rain.	16.7	25.9	14.3	87	SE
Thu	10-June-10	Rain will be heavy at times with a few squally thunderstorms.	58.4	25.3	8.2	91.5	S/SE
Fri	11-June-10	Cloudy with sunny intervals.	Trace	27.2	12.5	87	W
Sat	12-June-10	Some rain later. Light winds.	Trace	27.9	11.2	82.7	W
Sun	13-June-10	Moderate to fresh southwesterly winds.	29	29	21	82.2	S/SW
Mon	14-June-10	Mainly cloudy with a few showers.	6.4	29.6	25	81.2	S/SW
Tue	15-June-10	Mainly cloudy with a few showers.	0.1	29.5	21.5	83	SW
Wed	16-June-10	Moderate to fresh southwesterly winds.	3.8	29.7	22.5	81.5	S/SW
Thu	17-June-10	Cloudy periods overnight.	Trace	29.9	23.5	76.7	S/SW
Fri	18-June-10	Mainly fine and hot tomorrow.	0	29.9	23.7	74.5	S/SW
Sat	19-June-10	A few showers.	Trace	30.3	19.5	72.7	S/SW
Sun	20-June-10	Hot with sunny periods in the afternoon.	1.9	29.9	16	74.7	S/SW
Mon	21-June-10	Moderate southwesterly winds.	1.4	30.5	16.5	44	S/SW
Tue	22-June-10	A few showers. Hot with sunny periods.	4.6	28.3	16	83	S
Wed	23-June-10	Cloudy with showers and a few squally thunderstorms.	41	26.9	26.5	90	S/SE
Thu	24-June-10	Showers will be heavy at times tomorrow.	39	29.4	26	80.5	SW
Fri	25-June-10	Cloudy with showers. Showers will be heavy	2.9	27.7	22	85.2	SW



## Appendix E

## **Calibration Certificates and**

**HOKLAS-Accreditation Certificate** 



Equipment Calibration List for Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen and Tin Sam Tsuen of Yuen Long District and Sewerage at Tseng Tau Chung Tsuen, Tuen Mun

Item	Issue	Description of Equipment	Date of Calibration	Date of Next Calibration
1 <sup>(2)</sup>		Tisch Calibration Kit Model TE-5025A (Serial No. 1612)	2 Jun 09	2 Jun 10
2 <sup>(*)</sup>		TSP Sampler Calibration Spreadsheet for KT13-A1a	2 Jun 10	2 Aug 10
3(*)	Air	TSP Sampler Calibration Spreadsheet for KT13-A2	2 Jun 10	2 Aug 10
4 (*)		TSI DustTrak Model 8520 (Serial No. 21060)	12 Dec 09	12 Dec 10
5 (*)		TSI DustTrak Model 8520 (Serial No. 23080)	12 Dec 09	12 Dec 10
6 (*)		TSI DustTrak Model 8520 (Serial No. 23079)	5 May 10	5 May 11
7 (4)	Noise	Bruel & Kjaer Integrating Sound Level Meter 2238 (Serial No. 2285721)	19 Apr 10	19 Apr 11
8 (4)		Bruel & Kjaer Acoustical Calibrator 4231 (Serial No. 2326408)	27 Apr 10	27 Apr 11
9 <sup>(*3</sup>		YSI 550A (Serial No. 97F0837AM)	19 Apr 10	19 July 10
10 <sup>(3)</sup>	Water	Extech EC500 (ALS Lab ID: HK1007843)	19 Apr 10	19 July 10
11 (3)		Turbidimeter HACH 2100p (Serial No. 950900008735)	19 Apr 10	19 July 10
12 <sup>(3)</sup>		Hand Refractometer ATAGO EQ114 (Serial No. 289468)	19 Apr 10	19 July 10

Note: \* Calibration certificates will only provide when monitoring equipment is re-calibrate or new.

<sup>(2)</sup> The calibration certificates could be referred to the previous EM&A monthly report - June 2009

<sup>(3)</sup> The calibration certificates could be referred to the previous EM&A monthly report – April 2010


<sup>(4)</sup> The calibration certificates could be referred to the previous EM&A monthly report – May 2010



Fan ((A))

#### **CERTIFICATE OF CALIBRATION AND TESTING**

TSI Incorporated, 500 Cardigan Road, Shoreview, MN 55126 USA Tel: 1-800-874-2811 1-651-490-2811 Fax: 1-651-490-3824 http://www.tsi.com



GOES

## AUES

## **Equipment Calibration Record**


Type:	nt Calibrated:		D	1 1 0 5 0 0	
			Dust Trak Mo	odel 8520	
Manufactu	irer:		TSI		
Serial No.			23080		
Equipmen	t Ket:		EQ063		
	Equipment:				
	Equipment:		Higher Volur		
	& Location ID:			overnment Dockyard Office	es
Equipmen			AM8		
Last Calib	ration Date:		2-Dec-09		
	nt Calibration F	Results:			
Calibration	n Date:		12-Dec-09		
Hour	Time	Temp °C	RH %	Dust Concentra	ation in mg/m <sup>3</sup>
		-		(Standard Equipment)	(Calibrated Equipment)
1	9:00 ~ 10:00	20.2	87	0.050	0.052
1	10:05 ~ 11:05	20.5	83	0.049	0.051
1	11:10 ~ 12:10	20.7	82	0.047	0.044
				0.060	
Linear Re	egression of Y o	r X			
Linear Re Slope:	egression of Y o	r X	1.0115		•
Slope:	egression of Y o	r X	1.0115 0.9910	0.050 -	•
Slope: Correlation	-			0.050 - E	•
Slope: Correlation	n Coefficient		0.9910	0.050 - E	•
Slope: Correlation	n Coefficient		0.9910	0.050 - E	•
Slope: Correlation	n Coefficient		0.9910	0.050 - E	•
Slope: Correlation	n Coefficient		0.9910	0.050 - E	•
Slope: Correlation	n Coefficient		0.9910	0.050 - 0.000 - 0.000 - 0.000 -	•
Slope: Correlation	n Coefficient		0.9910	0.050 - E	•
Slope: Correlation	n Coefficient		0.9910	Dust Concentration (mg/m3) 0.000 - 0.0	•
Slope: Correlation	n Coefficient		0.9910	0.050 - 0.040 - 0.000 - 0.020 - 0.020 - 0.010 - 0.010 -	
Slope: Correlation	n Coefficient		0.9910	0.050 - 0.000 - 0.020 - 0.010 - 0.000 0.010 0.020	0.030 0.040 0.050 0.060
Slope: Correlation	n Coefficient		0.9910	0.050 - 0.000 - 0.020 - 0.010 - 0.000 0.010 0.020	Count/hour y = 1.0115x - 0.0002
Slope: Correlation	n Coefficient		0.9910	0.050 - 0.000 - 0.020 - 0.010 - 0.000 0.010 0.020	
Slope: Correlation	n Coefficient		0.9910	0.050 - 0.000 - 0.020 - 0.010 - 0.000 0.010 0.020	Count/hour y = 1.0115x - 0.0002
Slope: Correlation	n Coefficient		0.9910	0.050 - 0.000 - 0.020 - 0.010 - 0.000 0.010 0.020	Count/hour y = 1.0115x - 0.0002
Slope: Correlation	n Coefficient		0.9910 12-Dec-10	0.050 - 0.000 - 0.020 - 0.010 - 0.000 0.010 0.020	Count/hour y = 1.0115x - 0.0002
Slope: Correlation Validity of	n Coefficient f Calibration Red Billy Ng		0.9910 12-Dec-10	0.050 0.040 0.000 0.020 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.000 0.020	Count/hour $y = 1.0115x - 0.0002$ $R^2 = 0.991$

# AUES


## **Equipment Calibration Record**

Calibration D Hour 1 9 1 1 Sensitivity A Sensitivity A	r: Ref: quipment: uipment: Location ID: Ref: tion Date: Calibration R Date:	Results: Temp °C 20.2 20.5 20.7 To Calibrat	AM8 2-Dec-09 12-Dec-09 RH % 87 83 82 ion (Before C	ne Sampler overnment Dockyard Offices Dust Concentratio (Standard Equipment) (( 0.050 0.049 0.047	n in mg/m <sup>3</sup> Calibrated Equipment) 0.056 0.052 0.050
Standard Equi Location & L Equipment R Last Calibration Calibration D Hour 1 1 1 1 Sensitivity A Sensitivity A	uipment: Location ID: Ref: tion Date: Calibration R Date: Time $9:00 \sim 10:00$ $0:05 \sim 11:05$ $1:10 \sim 12:10$ Adjustment Zer	Results: Temp °C 20.2 20.5 20.7 To Calibrat	Block A of G AM8 2-Dec-09 12-Dec-09 RH % 87 83 82 ion (Before C	Overnment Dockyard Offices       Dust Concentration       (Standard Equipment)       0.050       0.049       0.047	Calibrated Equipment) 0.056 0.052
19111111Sensitivity ASensitivity A	9:00 ~ 10:00 0:05 ~ 11:05 1:10 ~ 12:10	20.2 20.5 20.7	87 83 82 ion (Before C	(Standard Equipment)         (f)           0.050         0.049           0.047         0.047	Calibrated Equipment) 0.056 0.052
1111Sensitivity ASensitivity A	0:05 ~ 11:05 1:10 ~ 12:10	20.5 20.7 to Calibrat	83 82 ion (Before C	0.050 0.049 0.047	0.056 0.052
1 1 Sensitivity A Sensitivity A	1:10 ~ 12:10 Adjustment Zer	20.7 To Calibrat	82 ion (Before C	0.047	
Sensitivity A Sensitivity A	djustment Zer	ro Calibrat	ion (Before C		0.050
Sensitivity A	e e			alibration) 0 (mg/m <sup>3</sup> )	
Slope: Correlation C		-	<u> </u>	0.060	•
Validity of C	Calibration Rec	cord	12-Dec-10	Dust Concentration (mg/m3) 0.000 - 0.000 0.010 - 0.010	
perator : B	illy Ng		S	0.000 0.010 0.020 0.0 0.000 0.010 0.020 0.0 Coun	Date : ######

#### **TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET**



#### TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET





## Appendix F

## **Event and Action Plan**

Action-United Environmental Services and Consulting

DSD Contract No. DC/2007/17 - Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen and Tin Sam Tsuen of Yuen Long District and Sewerage at Tseng Tau Chung Tsuen, Tuen Mun. EM&A Report - Appendix



H
F
ē
/ent/
1
-
ctior
ē
n
P
la
b
f
0r
Į.
-
Q
ñ
E
ij.
Y

٦	EVENT		ACTION		
		Contractor's ET leader	IEC	ER	Contractor
Ą	ACTION LEVEL				
<u></u>	Exceedance for one	1. Identify source	1. Check monitoring data submitted by	1. Notify Contractor	1. Rectify any unacceptable
	sample		Contractor's ET leader		practice
		<ol> <li>Repeat measurement to confirm findings</li> <li>Increase monitoring frequency to daily</li> </ol>	2. Check Contractor's working method		2. Amend working methods if appropriate
2.	Exceedance for two	1. Identify source	1. Checking monitoring data submitted	1. Confirm receipt of notification	1. Submit proposals for remedial
	or more consec				
	samples				working days of notification
			3. Discuss with Contractor's ET leader	3. Ensure remedial measures	2. Implement the agreed
			and Contractor on possible remedial	properly implemented	
		remedial actions required	measures		3. Amend proposal if appropriate
		6. If exceedance continue, arrange meeting	4. Advise the ER on the effectiveness of		
		with IEC, ER and Contractor	the proposed remedial measures		
		7. If exceedance stops, cease additional	5. Supervise implementation of remedial		
-					
· [			-		-
-			L. Check monitoring data submitted by	i. Confirm receipt of notification	
	sampie				
		Kepeat measurement to confirm findings     Increase monitoring frequency to daily	Check Contractor's Working method     Discuss with Contractor's FT leader	2. Notify Contractor 3. Ensure remedial measures	<ol> <li>Submit proposals for remediat</li> <li>actions to IFC and FR within 3</li> </ol>
				properly implemented	working days of notification
		actions and kept IEC, EPD and ER informed	measures		3. Implement the agreed
		of the results	4. Advise the ER on the effectiveness of		proposals
					4. Amend proposal if appropriate
			5. Audit implementation of remedial		
,	,				
2.	Exceedance for two	1. Notify IEC, ER, Contractor and EPD	1. Discuss amongst ER, Contractor's ET	1. Confirm receipt of notification	1. Take immediate action to avoid
	or more consecutive		leader and Contractor on the potential		
	samples	3. Repeat measurement to confirm findings		2. Notify Contractor	2. Submit proposals for remedial
		<ol><li>Increase monitoring frequency to daily</li></ol>	2. Review Contractor's remedial actions		actions to IEC and ER within 3
		5. Carry out analysis of Contractor's working	whenever necessary to assure their	with the Contractor on the	working days of notification
		procedures to determine possible mitigation	effectiveness and advise the ER	remedial measures to be	3. Implement the agreed
		to be implemented	accordingly	implemented	proposals
		6. Arrange meeting with IEC, Contractor and	3. Audit the implementation of remedial	<ol><li>Ensure remedial measures</li></ol>	<ol><li>Resubmit proposals if problem</li></ol>
		ER to discuss the remedial actions to be	measures	properly implemented	still not under control
		taken		5. If exceedance continues,	5. Stop the relevant portion of
		7. Assess effectiveness of Contractor's remedial		cons	
				work is responsible and instruct	until the exceedance is abate.
		of the results		the Contractor to stop that	
		8. If exceedance stops, cease additional		portion of work until the	
				exceedance is abated.	

Action-United Environmental Services and Consulting



EVENT		ACTIC	N	<b>2</b>				
EVENT	CONTRACTOR'S ET LEADER	IEC	ER	Contractor				
Action Level	<ol> <li>Notify IEC, Contractor and ER</li> <li>Carry out investigation</li> <li>Report the results of investigation to the IEC, Contractor and ER</li> <li>Discuss with the Contractor and formulate remedial measures</li> <li>Double monitoring frequency</li> <li>Check compliance to Action/Limit Levels after application of mitigation measures</li> </ol>	<ol> <li>Review the analysed results submitted by the Contract's ET leader</li> <li>Review the proposed remedial measures by the Contractor and advise the ER accordingly</li> <li>Review the implementation of remedial measures</li> </ol>	<ol> <li>Confirm receipt of notification of complaint in writing</li> <li>Notify Contractor</li> <li>Require Contractor to propose remedial measures for the analysed noise problem</li> <li>Ensure remedial measures are properly implemented</li> </ol>	<ol> <li>Submit noise mitigation proposals to ER and IEC</li> <li>Implement noise mitigation proposals</li> </ol>				
Limit Level	<ol> <li>Notify IEC, ER, EPD and Contractor</li> <li>Identify Source</li> <li>Repeat measurement to confirm findings</li> <li>Increase monitoring frequency</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented</li> <li>Inform IEC, ER and EPD the causes &amp; actions taken for the exceedances</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results</li> <li>If exceedance stops, cease additional monitoring</li> </ol>	<ol> <li>Discuss amongst ER, Contractor's ET leader and Contractor on the potential remedial actions</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly</li> <li>Audit the implementation of remedial measures</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing</li> <li>Notify Contractor</li> <li>Require Contractor to propose remedial measures for the analysed noise problem</li> <li>Ensure remedial measures are properly implemented</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance</li> <li>Submit proposals for remedial actions to within 3 working days of notification</li> <li>Implement the agreed proposals</li> <li>Resubmit proposals if problem still not under control</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated</li> </ol>				

#### **Event/Action Plan for Construction Noise Monitoring**

DSD Contract No. DC/2007/17 - Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen and Tin Sam Tsuen of Yuen Long District and Sewerage at Tseng Tau Chung Tsuen, Tuen Mun. EM&A Report - Appendix



		Event and Action Plan for Water	n for Water Quality	
Event	ET Leader	IEC	ER	Contractor
Action level	Repeat in-site measurement to confirm findings;	Discuss with ET and Contractor	Discuss with IEC on the proposed mitigation	Inform the ER and confirm notification of the
being	Identify Source(s) of impact;	on the mitigation measures	measures;	non-compliance in writing;
exceeded by	Inform IEC an Contractor;	Review proposals on mitigation	eme	Rectify unacceptable practice;
one sampling	Check monitoring data, all plant, equipment and	measures submitted by	be implemented;	Check al plant and equipment;
uay	Discuss mitigation measures with IEC and	contractor and advise the ER		Discuss with ET and IEC and propose mitigation
	Contractor;	Assess the effectiveness of the		measures to IEC and ER;
	Repeat measurement on next day of exceedance	implemented mitigation measures.		Implement the agreed mitigation measures.
Action level	Repeat in-situ measurement to confirm findings;	Discuss with ET and Contractor	Discuss with IEC on the proposed mitigation	Inform the Engineer and confirm notification of
being	Identify source(s) of impact;	on the mitigation measures	measures;	the non-compliance in writing;
exceeded by	Inform IEC and Contractor;	Review proposals on mitigation	Made agreement on the mitigation measures to	Rectify unacceptable practice;
more than	Check monitoring data, all plant, equipment and Contractor's working methods:	measures submitted by Contractor and advise the FR	be implemented; Assess the effectiveness of the implemented	Check all plant and equipment; Consider changes of working methods:
consecutive	Discuss mitigation measures with IEC and	accordingly	mitigation measures.	Discuss with ET and IEC and propose mitigation
sampling days	Contractor;	Assess the effectiveness of the		measures to IEC and ER within 3 working days;
	Ensure mitigation measures are implemented;	implemented mitigation		Implement the agreed mitigation measures.
	daily;			
	Repeat measurement on next day of exceedance.			
Limit level	Repeat in-situ measurement to confirm findings;	Discuss with ET and Contractor	Discuss with IEC, ET and Contractor on the	Inform the Engineer and confirm notification of
being	Identify source(s) of impact;	on the mitigation measures	proposed mitigation measures;	Bootify imageopaticle prosting;
one sampling	Check monitoring data, all plant, equipment and	measures submitted by	methods:	Check all plant and equipment:
day	Contractor's working methods;	Contractor and advise the R	Made agreement on the mitigation measures to	consider changes of working methods;
	Discuss mitigation measures with IEC, ER and	accordingly	be implemented;	Discuss with ET, IEC and ER and propose
	Contractor;	Assess the effectiveness of the	Assess the effectiveness of the implemented	mitigation measures to IEC and ER within 3
	Ensure mitigation measures are implemented;	implemented mitigation	mitigation measures.	working days;
	Increase the monitoring frequency to daily until no exceedance of Limit level.	measures.		Implement the agreed mitigation measures/
Limit level	Repeat in-situ measurement to confirm fundings;	Discuss with ET and Contractor	Discuss with IEC, ET and Contractor on the	Inform the ER and confirm notification of the
being	Identify source(s) of impact;	on the mitigation measures	proposed mitigation measures;	non-compliance in writing;
exceeded by	Inform IEC, contractor and EPU;	Review proposals on mitigation	Request Contractor to critically review the	Rectify unacceptable practice;
more than	Contractor's working methods:	Contractor and advise the FR	Make agreement on the mitigation measures to	Consider changes of working methods:
consecutive	Discuss mitigation measures with IEC, ER and	accordingly	be implemented;	Discuss with ET, IEC and ER and propose
sampling days	Contractor;	Assess the effectiveness of the	Assess the effectiveness of the implemented	mitigation measures to IEC and ER within 3
	Ensure mitigation measures are implemented;	implemented mitigation	mitigation measures;	working days;
	Increase the Monitoring frequency to daily until no	measures.	Consider and instruct, if necessary, the	Implement the agreed mitigation measures;
	exceedance of Limit level for two consecutive days.		Contractor to slow down or to stop all or part of	As directed by the Engineer, to slow down or to
			level.	activities.



	ACTION			
EVENT	ET Leader	IEC	Engineer	Contractor
ACTION LEVEL REACHED	<ol> <li>Carry out investigation</li> <li>Review results and assess whether amendment to action level is appropriate</li> <li>Report the results of investigation to the IEC</li> <li>Notify Contractor and Engineer</li> <li>Discuss with the Contractor and formulate remedial measures</li> <li>Repeat survey to confirm results</li> </ol>	<ol> <li>Review the analysed results submitted by ET</li> <li>Review the proposed remedial measures by the Contractor and advice the Engineer accordingly</li> <li>Supervise implementation of remedial measures</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing</li> <li>Notify Contractor</li> <li>Require Contractor to propose remedial measures for the analysed problem</li> <li>Ensure remedial measures properly implemented</li> </ol>	<ol> <li>Take immediate action to avoid further problem</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification</li> <li>Implement the agreed proposals</li> <li>Resubmit proposals if problem still not under control</li> </ol>
LIMIT LEVEL REACHED	<ol> <li>Carry out investigation</li> <li>Review results and assess whether amendment to limit level is appropriate</li> <li>Report the results of investigation to the IEC</li> <li>Notify Contractor and Engineer</li> <li>Discuss with the Contractor and formulate remedial measures</li> <li>Repeat survey to confirm results</li> </ol>	<ol> <li>Review the analysed results submitted by ET</li> <li>Review the proposed remedial measures by the Contractor and advice the Engineer accordingly</li> <li>Supervise implementation of remedial measures</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing</li> <li>Notify Contractor</li> <li>Require Contractor to propose remedial measures for the analysed problem</li> <li>Ensure remedial measures properly implemented</li> <li>Issue instruction to stop the relevant portion of the works until the problem is abated (construction period only).</li> </ol>	<ol> <li>Take immediate action to avoid further problem</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification</li> <li>Implement the agreed proposals</li> <li>Resubmit proposals if problem still not under control</li> <li>Stop the relevant portion of works as determined by the Engineer until the problem is abated (construction period only)</li> </ol>

#### **Event/Action Plan for Ecology**



EVENT		ACT	<b>FION</b>	
EVENI	ET Leader	IEC	ER	Contractor
Action Level	Notify IEC and Contractor to carry out investigation Report reasons of structural damage or instability to the IEC and Contractor Discuss with the Contractor and formulate remedial measures Increase monitoring frequency to once per week to check mitigation	Review report of structural damage or instability by the ET. Review proposed remedial measures by the Contractor and advise the ER and Antiquities and Monuments Office (AMO) accordingly Supervise the implementation of remedial measures, with approval	Confirm receipt of notification of failure in writing Notify Contractor Require Contractor to propose remedial measures and to notify and seek approval from AMO. Ensure remedial measures are properly implemented.	Notify AMO concerning the damage or structural instability of the cultural heritage resources Submit proposals for repair of damage to cultural heritage resources to AMO for approval and to implement approved measures.
Limit Level	Notify IEC and Contractor to carry out investigation and to stop construction work within 100m of cultural heritage resource to avoid further impact until AMO are satisfied that the relevant structure has been repaired or stabilized to an acceptable level. Report reasons of continued structural damage or instability to the IEC and Contractor Discuss with the Contractor and formulate remedial measures Increase monitoring frequency to daily to check mitigation effectiveness	from AMO. Review report of structural damage or instability by the ET. Review proposed remedial measures by the Contractor and advise the ER and Antiquities and Monuments Office (AMO) accordingly. Supervise the implementation of remedial measures, with approval from AMO.	Confirm receipt of notification of failure in writing Notify Contractor Require Contractor to propose remedial measures and to notify and seek approval from AMO. Ensure remedial measures are properly implemented.	To carry out investigation and to stop construction work within 100m of cultural heritage resource to avoid further impact until AMO are satisfied that the relevant structure has been repaired or stabilized to an acceptable level. Propose remedial measures for the repair and stabilization of cultural heritage resources, up to liaison of moving and rebuilding the relevant structure with the approval of owner (usually the clan members) and AMO.

#### **Event and Action Plan for Cultural Heritage**



Action Level	Environmental Team Leader (ETL)	Independent Evnironmental Checker (IEC)	Engineer's Representative (ER)	Contractor
Non-conformity on one occasion	<ol> <li>Identify source</li> <li>Inform the IEC and the ER</li> <li>Discuss remedial actions with the IEC, the ER and the Contractor</li> <li>Monitor remedial actions until rectification has been completed</li> </ol>	<ol> <li>Check report</li> <li>Check the Contractor's working method</li> <li>Discuss with the ER and the Contractor on possible remedial measures</li> <li>Advise the ER on effectiveness of proposed remedial measures</li> </ol>	<ol> <li>Notify the Contractor</li> <li>Ensure remedial measures are properly implemented</li> </ol>	<ol> <li>Amend working methods</li> <li>Rectify damage and undertake remedial measures or any necessary replacement</li> </ol>
Repeated Non-conformity	<ol> <li>Identify source</li> <li>Inform the IEC and the ER</li> <li>Increase monitoring (site audit) frequency</li> <li>Discuss remedial actions with the IEC, the ER and the Contractor</li> <li>Monitor remedial actions until rectification has been completed</li> <li>If exceedance stops, cease additional</li> </ol>	<ol> <li>Check report</li> <li>Check the Contractor's working method</li> <li>Discuss with the ER and the Contractor on possible remedial measures</li> <li>Advise the ER on effectiveness of proposed remedial measures</li> <li>Supervise implementation of remedial measures</li> </ol>	<ol> <li>Notify the Contractor</li> <li>Ensure remedial measures are properly implemented</li> </ol>	<ol> <li>Amend working methods</li> <li>Rectify damage and undertake remedial measures or any necessary replacement</li> </ol>

#### Event and Action Plan for Landscape and Visual Impact - Construction Phase

monitoring (site audit)



## Appendix G

- (a) Impact Environmental Monitoring Data
- (b) Graphic Plot of Monitoring
  - 1. Construction Noise
  - 2. Air Quality
  - 3. Water Quality

#### DSD CONTRACT NO. DC/2007/17 Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen and Tin Sam Tsuen of Yuen Long District and Sewerage at Tseng Tau Chung Tsuen, Tuen Mun

#### 24-Hour TSP Monitoring Results

						STANDA	RD							BLANK		Si	AMPLE OF FILTER P	APER		Action	
DATE	SAMPLE		ELAPSED TIN	E	CHART F	READING		AVERAGE		FLOW	AIR	SAMPLE		WEIGHT (g)			WEIGHT (g)		Dust 24-Hr TSP	Level	Limit Leve
	NUMBER	INITIAL	FINAL	(min)	MIN	MAX	CHART READING	TEMP (°C)	PRESS (hPa)	RATE (m <sup>3</sup> /min)	VOLUME (std m <sup>3</sup> )	NUMBER	INTIAL	FINAL	DIFF	INITIAL	FINAL	DUST COLLECTION	in Air (μg/m³)	(µg/m³)	(µg/m³)
KT13(A1(a))	)																				
														oh Slope = -		tercept = -19					
	-			Da	te of Ca	libratio						1g-2010	Cal Grap	h Slope = 4	0.1021 Int	ercept = -17.			-		
26-May-10	21970	2529.46	2553.22	1425.60	36	38	37.0	26.6	1007.5	1.34	1904	NA	2.8611	2.8612	0.0001	2.7144	2.7800	0.0656	34	144	260
1-Jun-10	22001	2553.22	2577.03	1428.60	36	38	37.0	24.2	1008.0	1.34	1913	NA	2.8659	2.8663	0.0004	2.8014	2.8551	0.0537	28	144	260
7-Jun-10	22064	2577.03	2600.88	1431.00	36	38	37.0	25.5	1010.8	1.36	1939	NA	2.8655	2.8653	-0.0002	2.9242	2.9836	0.0594	31	144	260
12-Jun-10	22107	2600.88	2624.65	1426.20	36	38	37.0	28.1	1008.2	1.35	1926	NA	2.8655	2.8656	0.0001	2.7765	2.8376	0.0611	32	144	260
19-Jun-10	22124	2624.65	2648.49	1430.40	36	38	37.0	29.7	1008.2	1.35	1928	NA	2.8653	2.8652	-0.0001	2.7968	2.8266	0.0298	16	144	260
25-Jun-10	22171	2648.49	2672.27	1426.80	36	38	37.0	28.8	1001.8	1.35	1921	NA	2.8645	2.8641	-0.0004	2.7828	2.8159	0.0331	17	144	260
VT12/A2)																					
KT13(A2)				D-4	f C-1	·	. 17	- 2010 N			17	L-1 2010	California	. l. Cl	40 5200 T	10	0020				
														h Slope = 4		tercept = -16 ercept = -15					
26 Mar. 10	21067	2565 22	2500 22				37.0	26.6			r		-	-		2.7179		0.0200	22	1.4.1	260
26-May-10	21967 22015	2565.23	2588.33	1386.00	36 36	38 38	37.0	26.6	1007.5	1.30	1805 1806	NA NA	2.8611	2.8612 2.8663	0.0001	2.9238	2.7578 2.9576	0.0399	22 18	141	260 260
1-Jun-10 7-Jun-10	22015	2588.33 2611.37	2611.37 2634.48	1382.40 1386.60	36	38	37.0	24.2	1008.0	1.31	1806	NA	2.8659 2.8655	2.8653	-0.0004	2.9238	2.9576	0.0338	18	141	260
12-Jun-10	22001	2611.37 2634.48	2654.48	1393.80	36	38	37.0	23.3	1010.8	1.31	1812	NA	2.8655	2.8655	0.0002	2.9193	2.9328	0.0555	30	141	260
12-Jun-10 19-Jun-10	22100	2657.71	2680.89	1393.80	36	38	37.0	28.1	1008.2	1.30	1814	NA	2.8653	2.8652	-0.0001	2.8031	2.8400	0.0340	16	141	260
25-Jun-10	22123	2680.89	2704.09	1390.80	36	38	37.0	23.7	1008.2	1.30	1807	NA	2.8635	2.8641	-0.0001	2.8031	2.8313	0.0282	10	141	260

#### DSD Contract No. DC/2007/17 -

Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen and Tin Sam Tsuen of Yuen Long District and Sewerage at Tseng Tau Chung Tsuen, Tuen Mun Summary of Water Quality Monitoring Results - KT13

Date	27-N	lay-10																
Location	Time	Depth (m)	Temp	o (oC)	D0 (r	ng/L)	DOS	(%)	Turbidi	ty (NTU)	p	н	S	s	Ammo	onia N	Zi	nc
W1	09:30	0.20	28.1 28.0	28.1	2.4	2.4	21.4 26.1	23.8	38.1 367.0	202.6	8.7 8.2	8.5	3	3.0	5.25 5.25	5.25	10 10	10.0
W2	09:49	0.20	28.2 28.2	28.2	1.5 1.8	1.7	16.5 23.5	20.0	42.4 27.1	34.8	8.6 8.6	8.6	4 4	4.0	3.62 3.62	3.62	13 13	13.0
W3	09:58	0.10	28.1 28.0	28.1	2.1 2.6	2.4	24.7 30.7	27.7	36.1 32.4	34.3	8.4 8.7	8.6	4 4	4.0	5.07 5.07	5.07	12 12	12.0
W4	10:14	0.20	27.9 28.2	28.1	2.3 2.4	2.4	26.2 27.9	27.1	33.1 18.9	26.0	8.1 8.5	8.3	3	3.0	5.48 5.48	5.48	<10 <10	10.0
W5	10:27	0.20	28.1 28.4	28.3	1.1 1.37	1.2	14.4 18.3	16.4	47.2 45.2	46.2	8.6 8.6	8.6	5 5	5.0	6.27 6.27	6.27	<10 <10	10.0
W6	10:46	0.10	28.1 28.3	28.2	2.8 2.6	2.7	33.6 30.4	32.0	31.2 33.4	32.3	8.2 8.7	8.5	6	6.0	7.17	7.17	<10 <10	10.0
Date	20 14	lay-10																
Location	Time	Depth (m)	Tem	o (oC)	DO (r	na/L)	DOS	(%)	Turbidi	ty (NTU)	n	Н	S	s	Ammo	nia N	71	nc
W1	09:20	0.20	26.7	26.4	4.2	4.1	43.2 43.0	43.1	3.6	3.5	6.9 6.8	6.9	<2	2.0	<0.01 <0.01	0.01	253 253	253.0
W2	09:37	0.20	26.4 26.9	26.7	4.01 3.98	4.0	42.7 41.7	42.2	3.3 3.3	3.3	6.9 6.9	6.9	2	2.0	<0.01 <0.01	0.01	226 226	226.0
W3	09:50	0.20	26.3 26.3	26.3	3.72 3.64	3.7	39.2 39.1	39.2	6.9 6.7	6.8	7.5 7.4	7.5	<2 <2	2.0	<0.01 <0.01	0.01	227 227	227.0
W4	10:05	0.20	26.5 26.5	26.5	2.97 2.91	2.9	31.9 31.4	31.7	7.2	7.1	7.9 7.8	7.9	<2 <2	2.0	<0.01 <0.01	0.01	232 232	232.0
W5	10:21	0.10	26.4 26.7	26.6	4.02	4.0	42.1 41.5	41.8	9.4 9.1	9.3	6.8 6.8	6.8	<2 <2	2.0	<0.01 <0.01	0.01	210 210	210.0
W6	10:37	0.10	26.2 26.2	26.2	3.51 3.5	3.5	38.6 37.9	38.3	16.4 16.1	16.3	7.7	7.7	<2 <2	2.0	<0.01 <0.01	0.01	190 190	190.0

Date	31-M	ay-10																
Location	Time	Depth (m)	Temp	o (oC)	D0 (r	ng/L)	DOS	(%)	Turbidit	y (NTU)	р	H	5	S	Ammo	onia N	Zi	nc
W1	15:17	0.20	26.8	26.7	3.17	2.8	44.1	40.7	11.4	11.1	8	8.0	277	277.0	3.59	3.59	93	93.0
VV 1	15.17	0.20	26.6	20.7	2.46	2.0	37.2	40.7	10.8	11.1	7.9	0.0	277	211.0	3.59	3.37	93	73.0
W2	15:26	0.20	26.9	27.0	2.57	2.7	38.9	39.8	29.7	24.7	7.9	7.9	283	283.0	3.63	3.63	92	92.0
112	15.20	0.20	27.0	27.0	2.82	2.7	40.6	37.0	19.6	24.7	7.8	1.7	283	205.0	3.63	5.05	92	72.0
W3	15:31	0.15	26.8	26.8	2.15	2.1	34.3	33.3	18.9	18.8	7.9	8.0	425	425.0	3.64	3.64	134	134.0
VV 3	15.51	0.15	26.7	20.0	2.07	2.1	32.2	33.3	18.6	10.0	8	0.0	425	423.0	3.64	3.04	134	134.0
W4	15:48	0.25	26.8	26.8	2.61	3.0	38.4	37.8	13.2	15.8	8.1	8.1	852	852.0	3.7	3.70	297	297.0
	15.40	0.23	26.8	20.0	3.45	5.0	37.1	57.0	18.3	15.0	8	0.1	852	032.0	3.7	3.70	297	277.0
W5	15:57	0.20	26.7	26.7	2.04	2.0	33.6	32.7	16.4	17.5	7.7	7.8	340	340.0	3.73	3.73	117	117.0
115	15.57	0.20	26.7	20.7	1.96	2.0	31.7	52.7	18.6	17.5	7.9	7.0	340	340.0	3.73	3.75	117	117.0
W6	16:10	0.15	26.8	26.8	3.27	2.9	44.5	41.1	17.3	16.9	7.9	7.8	916	916.0	3.54	3.54	415	415.0
110	10.10	0.15	26.7	20.8	2.52	2.7	37.6	41.1	16.4	10.9	7.7	7.0	916	910.0	3.54	3.54	415	415.0

Date	2-Ju	ın-10																
Location	Time	Depth (m)	Temp	o (oC)	D0 (r	ng/L)	DOS	(%)	Turbidit	y (NTU)	р	н	S	s	Ammo	onia N	Zi	inc
W1	09:05	0.20	26.2	26.2	1.87	1.9	23.6	23.5	5.4	5.6	8.3	0.2	<2	2.0	< 0.01	0.01	<10	10.0
VV I	09:05	0.20	26.2	20.2	1.84	1.9	23.4	23.5	5.8	0.6	8.2	0.3	<2	2.0	< 0.01	0.01	<10	10.0
W2	09:19	0.20	26.4	26.3	2.2	2.2	27.4	27.3	5.8	5.6	8.1	0.1	<2	2.0	< 0.01	0.01	<10	10.0
VV2	09.19	0.20	26.2	20.3	2.14	2.2	27.1	27.5	5.3	0.0	8.1	8.1	<2	2.0	< 0.01	0.01	<10	10.0
W3	09:30	0.20	26.5	26.4	1.95	1.0	25.6	25.2	5.1	4.7	8.2	0.2	<2	2.0	< 0.01	0.01	<10	10.0
W3	09:30	0.20	26.3	20.4	1.87	1.9	24.7	20.2	4.3	4.7	8.3	8.3	<2	2.0	< 0.01	0.01	<10	10.0
W4	09:47	0.20	26.4	26.4	2.14	2.1	27.2	27.2	4.3	4.0	8.2	8.2	<2	2.0	< 0.01	0.01	<10	10.0
VV4	09:47	0.20	26.4	20.4	2.1	2.1	27.1	21.2	3.7	4.0	8.2	0.2	<2	2.0	< 0.01	0.01	<10	10.0
W5	10:05	0.20	26.2	26.2	2.62	2.6	3.2	2.1	4.8	4.7	8.4	8.4	<2	2.0	< 0.01	0.01	<10	10.0
005	10:05	0.20	26.2	20.2	2.6	2.0	3.1	3.1	4.6	4.7	8.3	0.4	<2	2.0	< 0.01	0.01	<10	10.0
W6	10:14	0.10	26.1	26.2	2.4	2.2	30.6	29.5	8.4	8.3	8.2	8.3	<2	2.0	< 0.01	0.01	<10	10.0
110	10:14	0.10	26.3	20.2	2.17	2.3	28.4	29.5	8.2	0.3	8.4	0.3	<2	2.0	< 0.01	0.01	<10	10.0

Date	4-Ju	un-10																
Location	Time	Depth (m)	Tem	p (oC)	DO (I	mg/L)	DOS	i (%)	Turbidi	ty (NTU)	р	H	S	s	Ammo	onia N	Zi	nc
W1	13:34	0.20	25.7	25.6	2.18	2.4	32.1	34.5	4.7	4.6	7.9	8.0	8	8.0	4.11	4.11	15	15.0
VV I	13.34	0.20	25.5	20.0	2.63	2.4	36.8	34.5	4.4	4.0	8	0.0	8	8.0	4.11	4.11	15	15.0
W2	13:51	0.20	25.6	25.7	2.41	2.5	34.9	35.4	4.3	4.3	7.9	7.8	10	10.0	4.66	4.66	15	15.0
VV2	13.51	0.20	25.8	23.7	2.61	2.5	35.8	33.4	4.2	4.3	7.7	7.0	10	10.0	4.66	4.00	15	15.0
W3	14:07	0.20	25.7	25.6	2.91	2.2	40.1	34.9	4.6	4.5	7.8	7.9	8	8.0	4.71	4.71	14	14.0
W3	14.07	0.20	25.5	23.0	1.78	2.3	29.7	34.7	4.3	4.5	7.9	1.7	8	8.0	4.71	4.71	14	14.0
W4	14:13	0.20	25.5	25.6	2.51	2.4	35.9	34.5	4.3	4.2	7.7	77	9	9.0	5.14	5.14	13	13.0
VV-4	14.13	0.20	25.7	23.0	2.2	2.4	33.0	34.5	4.1	4.2	7.7	1.1	9	9.0	5.14	5.14	13	13.0
W5	14:26	0.25	25.5	25.7	2.83	2.9	39.1	40.4	6.9	7.0	7.9	7.8	10	10.0	5.06	5.06	13	13.0
115	14.20	0.25	25.8	23.7	3.02	2.7	41.6	40.4	7.1	7.0	7.7	7.0	10	10.0	5.06	5.00	13	13.0
W6	14:30	0.20	25.7	25.6	2.1	2.1	31.5	31.2	7.9	8.1	8	70	10	10.0	5.08	5.08	16	16.0
WO	14.30	0.20	25.4	23.0	2.07	2.1	30.9	31.2	8.2	0.1	7.8	1.7	10	10.0	5.08	5.00	16	10.0

Date	8-Jı	un-10																
Location	Time	Depth (m)	Temp	o (oC)	D0 (r	ng/L)	DOS	(%)	Turbidit	y (NTU)	р	H	S	S	Ammo	onia N	Zi	nc
W1	13:05	0.10	27.1	26.9	4.21	4.2	53.1	52.6	4.3	4.2	7.4	7.4	25	25.0	6.26	6.26	142	142.0
001	13.05	0.10	26.7	20.7	4.17	4.2	52.1	52.0	4.0	4.2	7.3	7.4	25	23.0	6.26	0.20	142	142.0
W2	13:15	0.10	27.2	27.2	5.03	5.0	58.6	58.3	3.6	3.6	7.2	7.2	28	28.0	7.01	7.01	114	114.0
112	15.15	0.10	27.2	21.2	4.93	5.0	57.9	30.5	3.5	5.0	7.1	1.2	28	20.0	7.01	7.01	114	114.0
W3	13:37	0.10	27.0	27.0	4.53	4.5	55.8	55.0	3.9	4.0	6.9	6.9	34	34.0	8.93	8.93	113	113.0
115	15.57	0.10	26.9	27.0	4.46	4.5	54.2	33.0	4.0	4.0	6.9	0.7	34	34.0	8.93	0.75	113	113.0
W4	13:51	0.10	27.4	27.4	3.42	3.4	55.0	54.1	4.5	4.4	7	7.0	23	23.0	6.37	6.37	132	132.0
VV-4	13.51	0.10	27.4	27.4	3.34	3.4	53.1	34.1	4.2	4.4	7	7.0	23	23.0	6.37	0.37	132	132.0
W5	14:20	0.10	27.1	27.2	4.12	4.1	50.2	49.8	4.0	3.9	7.3	7.3	21	21.0	5.02	5.02	180	180.0
VV5	14.20	0.10	27.3	21.2	4.04	4.1	49.3	47.0	3.8	3.7	7.3	7.3	21	21.0	5.02	5.02	180	180.0
W6	14:33	0.10	26.9	27.0	3.66	3.7	55.2	55.0	10.7	10.8	7.5	7.5	23	23.0	5.01	5.01	130	130.0
**0	14.33	0.10	27.1	27.0	3.64	3.7	54.7	55.0	10.9	10.0	7.4	7.5	23	23.0	5.01	5.01	130	130.0


Date	10-J	un-10																1
Location	Time	Depth (m)	Temp	o (oC)	D0 (r	ng/L)	DOS	(%)	Turbidit	y (NTU)	р	Н	S	S	Amm	onia N	Zi	inc
W1	13:25	0.10	25.8	25.9	3.47	3.7	43.0	45.6	47	5.1	7.8	7.8	25	25.0	3.38	3.38	33	33.0
	10.20	0.10	25.9	20.7	3.91	0.7	48.1	10.0	5.1	0.1	7.8	7.0	25	20.0	3.38	0.00	33	00.0
W2	13:31	0.10	25.7	25.8	4.05	4.0	49.5	48.9	4.4	4.9	7.5	77	29	29.0	3.48	3.48	38	38.0
VV2	13.31	0.10	25.8	23.0	3.9	4.0	48.2	40.7	5.3	4.7	7.9	1.1	29	29.0	3.48	3.40	38	30.0
W3	13:48	0.10	25.8	25.7	4.13	4.2	50.4	50.5	4.6	4.7	7.5	7.6	31	31.0	3.44	3.44	38	38.0
W3	13.40	0.10	25.6	23.7	4.17	4.2	50.6	50.5	4.7	4.7	7.7	7.0	31	31.0	3.44	3.44	38	30.0
W4	13:56	0.20	25.4	25.6	3.52	3.6	44.7	45.3	4.3	4.4	7.9	7.9	5	15.0	3.27	3.27	33	33.0
***	15.50	0.20	25.8	23.0	3.67	5.0	45.9	43.5	4.4	4.4	7.8	1.7	25	13.0	3.27	3.27	33	33.0
W5	14:07	0.20	25.6	25.7	4.3	4.3	52.7	52.1	5.8	6.0	7.8	7.0	30	30.0	3.46	3.46	39	39.0
VV5	14.07	0.20	25.8	23.7	4.25	4.5	51.4	32.1	6.1	0.0	7.7	7.8	30	30.0	3.46	3.40	39	37.0
W6	14:16	0.10	25.7	25.7	3.62	3.4	45.4	42.9	10.9	11.1	7.9	8.0	32	32.0	3.41	3.41	46	46.0
000	14.10	0.10	25.6	23.7	3.17	3.4	40.3	42.7	11.2	11.1	8	8.0	32	32.0	3.41	3.41	46	40.0

### AUES

#### DSD Contract No. DC/2007/17 -


#### Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen and Tin Sam Tsuen of Yuen Long District and Sewerage at Tseng Tau Chung Tsuen, Tuen Mun

	4.0																	
Date Location	12-J Time	un-10 Depth (m)	Tem	p (oC)	DO (n	na/L)	DOS	(%)	Turbidit	v (NTU)	p	н	s	s	Ammo	onia N	Z	inc
W1	16:37	0.10	26.3	26.5	2.48	2.7	35.3	38.0	5.7	5.6	8.1	8.1	42	42.0	2.59	2.59	21	21.0
VV I	10.37	0.10	26.7	20.5	2.92	2.7	40.7	30.0	5.4	0.0	8.1	0.1	42	42.0	2.59	2.39	21	21.0
W2	16:48	0.10	26.5 26.6	26.6	3.71 3.46	3.6	46.8 45.9	46.4	3.9 4.5	4.2	8.3 8.1	8.2	47 47	47.0	2.39 2.39	2.39	29 29	29.0
W3	16:53	0.10	26.4	26.5	3.58	3.6	45.8	46.3	5.3	5.2	8.2	8.2	44	44.0	2.47	2.47	25	25.0
W3	10.55	0.10	26.6	20.5	3.68	3.0	46.7	40.5	5.1	J.2	8.1	0.2	44	44.0	2.47	2.47	25	23.0
W4	16:59	0.20	26.5 26.3	26.4	2.91 2.66	2.8	39.5 37.3	38.4	5.6 5.8	5.7	8.1 8	8.1	46	46.0	2.5 2.5	2.50	25 25	25.0
14/5	17.11	0.00	26.4	24.5	2.00	2.2	33.4	22.2	5.7	( 0	8.1	0.0	40	44.0	2.47	2.47	32	22.0
W5	17:11	0.20	26.5	26.5	2.21	2.2	32.9	33.2	6.2	6.0	8.3	8.2	44	44.0	2.47	2.47	32	32.0
W6	17:14	0.10	26.3	26.4	2.19	2.2	32.6	33.2	9.7 9.7	9.7	8.3	8.2	44	44.0	2.53 2.53	2.53	22	22.0
			26.5	1	2.23		33.8		9.7		8.1		44		2.53		22	
Date	14-J	un-10																
Location	Time	Depth (m)		p (oC)	DO (n	ng/L)		(%)	Turbidit	y (NTU)	р	H		s		onia N		inc
W1	09:14	0.10	26.4 26.1	26.3	3.61 3.91	3.8	42.9 49.3	46.1	4.9 5.2	5.1	7.8 7.8	7.8	<2	2.0	0.01	0.01	<10 <10	10.0
14/2	00.26	0.10	26.1	26.2	4.07	4.0	49.4	40.1	4.4	4.0	7.4	7.4	<2	2.0	< 0.01	0.01	<10	10.0
W2	09:36	0.10	26.3	26.2	3.94	4.0	48.7	49.1	5.3	4.9	7.4	7.4	<2	2.0	< 0.01	0.01	<10	10.0
W3	09:57	0.10	26.1	26.1	4.16 4.13	4.1	50.6 50.3	50.5	4.6	4.7	7.6	7.6	<2	2.0	<0.01 <0.01	0.01	<10 <10	10.0
	40.04	0.40	26.4		3.54		44.6		4.7		7.6	7.4	<2		< 0.01	0.04	228	
W4	10:21	0.10	26.3	26.4	3.61	3.6	44.9	44.8	4.3	4.3	7.6	7.6	<2	2.0	< 0.01	0.01	228	228.0
W5	10:36	0.20	26.5 26.5	26.5	4.3 4.25	4.3	52.7 51.4	52.1	5.9 5.9	5.9	7.7	7.7	<2	2.0	<0.01 <0.01	0.01	325 325	325.0
			26.5		4.25		45.3		5.9		7.9		<2		0.01		268	
W6	10:57	0.10	26.3	26.4	3.37	3.5	42.7	44.0	11.4	11.2	7.8	7.9	<2	2.0	0.01	0.01	268	268.0
Date Location	17-J Time	un-10 Depth (m)	Temr	p (oC)	DO (n	na/l)	DOS	(%)	Turbidit	V (NTU)	p	4	s	s	Ammo	onia N	7	inc
			29.8		4.51		56.3	1	6.5	-	7.9		21		16.9		18	
W1	09:57	0.10	30.0	29.9	4.39	4.5	55.1	55.7	4.2	5.3	8.2	8.1	21	21.0	16.9	16.90	18	18.0
W2	10:18	0.10	30.0	30.1	4.67	4.9	59.7	60.4	4.4	4.9	8.1	8.2	19	19.0	16.6	16.60	19	19.0
			30.1 30.1		5.08 3.14		61.1 41.7		5.4 5.0		8.3 8.1		19 18		16.6 17.3		19 15	
W3	10:24	0.17	30.2	30.2	3.26	3.2	43.0	42.4	5.3	5.2	8.3	8.2	18	18.0	17.3	17.30	15	15.0
W4	10:26	0.20	29.9	30.0	2.97	2.8	40.2	38.5	4.2	4.2	8.1	8.2	16	16.0	16.4	16.40	18	18.0
			30.1 29.7		2.54 2.88		36.7 39.2		4.3 4.8		8.2 8.2		16 16		16.4 16.8		18 17	
W5	10:39	0.25	30.2	30.0	3.09	3.0	40.1	39.7	3.9	4.4	8.2	8.2	16	16.0	16.8	16.80	17	17.0
W6	10:43	0.15	29.8	29.9	1.62	2.2	28.4	33.6	10.2	9.7	8.1	8.2	17	17.0	17.4	17.40	18	18.0
			30.0		2.81		38.7								17.4			
					2.01		00.7		9.3		8.2		17		17.4		18	1
Date	19-J	un-10			2.01		00.7		9.3		8.2		17		17.4		10	
Date Location	19-J Time	un-10 Depth (m)	Temp	p (oC)	DO (n	ng/L)	DOS	(%)	Turbidit	y (NTU)	p	H	s	s	Ammo	onia N	Z	inc
	1		<b>Tem</b> 29.7	p (oC) 29.7	DO (n 3.92	ng/L) 3.8	DOS 51.6	<b>(%)</b> 50.3	Turbidit	<b>y (NTU)</b> 7.0	<b>p</b> 7.8	H 7.8	<b>S</b> 20	<b>s</b> 20.0	<b>Ammo</b> 5.59	onia N 5.59	<b>2</b> 1	inc21.0
Location W1	Time 10:21	Depth (m) 0.10	Temp	29.7	DO (n	3.8	DOS	50.3	Turbidit	7.0	p	7.8	s	20.0	<b>Ammo</b> 5.59 5.59	5.59	21 21	21.0
Location	Time	Depth (m)	Temp 29.7 29.6 29.7 29.5		DO (n 3.92 3.67 3.49 3.58		DOS 51.6 48.9 47.3 48.4		Turbidit 7.1 6.8 6.4 6.2		7.8 7.7 7.9 7.9		20 20 23 23		Ammo 5.59 5.59 5.86 5.86		21 21 22 22 22	
Location W1	Time 10:21	Depth (m) 0.10	<b>Temp</b> 29.7 29.6 29.7 29.5 29.5	29.7	DO (r 3.92 3.67 3.49 3.58 3.01	3.8	DOS 51.6 48.9 47.3 48.4 42.1	50.3	Turbidit 7.1 6.8 6.4 6.2 6.8	7.0	7.8 7.7 7.9 7.9 7.8	7.8	20 20 23 23 24	20.0	Ammo 5.59 5.59 5.86 5.86 5.59	5.59	21 21 22 22 22 22	21.0
Location W1 W2 W3	Time           10:21           10:37           10:46	Depth (m) 0.10 0.10 0.15	Temp 29.7 29.6 29.7 29.5 29.5 29.5 29.4	29.7 29.6 29.5	DO (r 3.92 3.67 3.49 3.58 3.01 2.79	3.8 3.5 2.9	DOS 51.6 48.9 47.3 48.4 42.1 39.7	50.3 47.9 40.9	Turbidit           7.1           6.8           6.4           6.2           6.8           6.3	7.0 6.3 6.6	7.8 7.7 7.9 7.9 7.8 7.8	7.8 7.9 7.8	20 20 23 23 24 24 24	20.0 23.0 24.0	Ammo 5.59 5.59 5.86 5.86 5.86 5.59 5.59	5.59 5.86 5.59	21 21 22 22 22 22 22	21.0 22.0 22.0
Uncation W1 W2	Time           10:21           10:37	Depth (m)           0.10           0.10	Temp 29.7 29.6 29.7 29.5 29.5 29.5 29.4 29.5 29.6	29.7	DO (n 3.92 3.67 3.49 3.58 3.01 2.79 2.84 2.06	3.8 3.5	DOS           51.6           48.9           47.3           48.4           42.1           39.7           41.6           33.4	50.3 47.9	Turbidit 7.1 6.8 6.4 6.2 6.8	7.0 6.3	<b>p</b> 7.8 7.7 7.9 7.9 7.9 7.8 7.8 7.8 7.9 7.8	7.8	20 20 23 23 24 24 20 20 20	20.0 23.0	Ammo 5.59 5.59 5.86 5.86 5.86 5.59 5.59 5.73 5.73	5.59 5.86	21 21 22 22 22 22 22 22 15 15	21.0
Location W1 W2 W3	Time           10:21           10:37           10:46	Depth (m) 0.10 0.10 0.15	Temp 29.7 29.6 29.7 29.5 29.5 29.5 29.4 29.5 29.6 29.5	29.7 29.6 29.5	DO (r 3.92 3.67 3.49 3.58 3.01 2.79 2.84 2.06 2.37	3.8 3.5 2.9	DOS           51.6           48.9           47.3           48.4           42.1           39.7           41.6           33.4           36.1	50.3 47.9 40.9	Turbidit           7.1           6.8           6.4           6.2           6.8           6.3           5.4           6.2           4.8	7.0 6.3 6.6	<b>p</b> 7.8 7.7 7.9 7.9 7.8 7.8 7.9 7.8 7.9 7.8 7.7	7.8 7.9 7.8	20 20 23 23 24 24 24 20 20 30	20.0 23.0 24.0	Ammo 5.59 5.86 5.86 5.86 5.59 5.59 5.59 5.73 5.73 5.73	5.59 5.86 5.59	21 21 22 22 22 22 22 22 15 15 35	21.0 22.0 22.0
Location W1 W2 W3 W4 W5	Time           10:21           10:37           10:46           10:58           11:12	Depth (m)           0.10           0.10           0.15           0.15           0.20	Tem; 29.7 29.6 29.7 29.5 29.5 29.4 29.5 29.6 29.6 29.6	29.7 29.6 29.5 29.6 29.6	DO (n           3.92           3.67           3.49           3.58           3.01           2.79           2.84           2.06           2.37           2.49	3.8 3.5 2.9 2.5 2.4	DOS           51.6           48.9           47.3           48.4           42.1           39.7           41.6           33.4           36.1           37.0	50.3 47.9 40.9 37.5 36.6	Turbidit           7.1           6.8           6.4           6.2           6.8           6.3           5.4           6.2           4.8           4.6	7.0 6.3 6.6 5.8 4.7	<b>p</b> 7.8 7.7 7.9 7.9 7.8 7.8 7.8 7.9 7.8 7.9 7.8 7.7 8	7.8 7.9 7.8 7.9 7.9 7.9 7.9	20 20 23 23 24 24 20 20 30 30	20.0 23.0 24.0 20.0 30.0	Ammo 5.59 5.59 5.86 5.59 5.59 5.59 5.73 5.73 5.3 5.3	5.59 5.86 5.59 5.73 5.30	21 21 22 22 22 22 22 22 22 22 22 22 15 15 15 35 35	21.0 22.0 22.0 15.0 35.0
Location W1 W2 W3 W4	Time           10:21           10:37           10:46           10:58	Depth (m)           0.10           0.10           0.15	Temp 29.7 29.6 29.7 29.5 29.5 29.5 29.4 29.5 29.6 29.5	29.7 29.6 29.5 29.6	DO (r 3.92 3.67 3.49 3.58 3.01 2.79 2.84 2.06 2.37	3.8 3.5 2.9 2.5	DOS           51.6           48.9           47.3           48.4           42.1           39.7           41.6           33.4           36.1	50.3 47.9 40.9 37.5	Turbidit           7.1           6.8           6.4           6.2           6.8           6.3           5.4           6.2           4.8	7.0 6.3 6.6 5.8	<b>p</b> 7.8 7.7 7.9 7.9 7.8 7.8 7.9 7.8 7.9 7.8 7.7	7.8 7.9 7.8 7.9	20 20 23 23 24 24 24 20 20 30	20.0 23.0 24.0 20.0	Ammo 5.59 5.86 5.86 5.86 5.59 5.59 5.59 5.73 5.73 5.73	5.59 5.86 5.59 5.73	21 21 22 22 22 22 22 22 15 15 35	21.0 22.0 22.0 15.0
Location W1 W2 W3 W4 W5 W6	Time           10:21           10:37           10:46           10:58           11:12           11:20	Depth (m)           0.10           0.10           0.15           0.15           0.20           0.10	Temp 29.7 29.6 29.7 29.5 29.5 29.4 29.5 29.6 29.6 29.6 29.6 29.6 29.4	29.7 29.6 29.5 29.6 29.6	DO (n 3.92 3.67 3.49 3.58 3.01 2.79 2.84 2.06 2.37 2.49 2.44	3.8 3.5 2.9 2.5 2.4	DOS           51.6           48.9           47.3           48.4           42.1           39.7           41.6           33.4           36.1           37.0           37.1	50.3 47.9 40.9 37.5 36.6	Turbidit           7.1           6.8           6.4           6.2           6.8           6.3           5.4           6.2           4.8           4.6           9.3	7.0 6.3 6.6 5.8 4.7	<b>p</b> 7.8 7.7 7.9 7.9 7.8 7.8 7.9 7.8 7.9 7.8 7.9 7.8 7.9 7.9	7.8 7.9 7.8 7.9 7.9 7.9 7.9	20 20 23 23 24 24 20 20 30 30 21	20.0 23.0 24.0 20.0 30.0	Ammo 5.59 5.59 5.86 5.86 5.59 5.59 5.73 5.73 5.3 5.3 5.65	5.59 5.86 5.59 5.73 5.30	21 21 22 22 22 22 22 22 22 22 15 15 15 35 35 16	21.0 22.0 22.0 15.0 35.0
Location W1 W2 W3 W4 W5 W6 Date	Time           10:21           10:37           10:46           10:58           11:12           11:20	Depth (m)           0.10           0.10           0.15           0.15           0.15           0.10           0.10	Tem; 29.7 29.6 29.7 29.5 29.4 29.5 29.4 29.5 29.6 29.5 29.6 29.4 29.5	- 29.7 - 29.6 - 29.5 - 29.6 - 29.6 - 29.5	DO (r 3.92 3.67 3.49 3.58 3.01 2.79 2.84 2.06 2.37 2.49 2.49 2.44 2.57	3.8 3.5 2.9 2.5 2.4 2.5	DOS 51.6 48.9 47.3 48.4 42.1 39.7 41.6 33.4 36.1 37.0 37.1 38.4	- 50.3 - 47.9 - 40.9 - 37.5 - 36.6 - 37.8	Turbidit           7.1           6.8           6.4           6.2           6.8           6.3           5.4           6.2           4.8           4.6           9.3           9.1	7.0 6.3 6.6 5.8 4.7 9.2	pi 7.8 7.7 7.9 7.9 7.8 7.8 7.8 7.9 7.8 7.9 7.8 7.7 8 7.9 7.8	7.8 7.9 7.8 7.9 7.9 7.9 7.9 7.9	S           20           20           23           24           20           20           23           24           20           20           20           20           20           20           20           20           20           20           20           20           20           20           20           20           20           21           21	20.0 23.0 24.0 20.0 30.0 21.0	Ammo 5.59 5.59 5.86 5.86 5.59 5.59 5.73 5.73 5.73 5.3 5.3 5.65 5.65	5.59 5.86 5.59 5.73 5.30 5.65	<b>Z</b> 1 21 22 22 22 22 15 15 35 35 16 16	- 21.0 - 22.0 - 22.0 - 15.0 - 35.0 - 16.0
Location W1 W2 W3 W4 W5 W6 Uccation	Time           10:21           10:37           10:46           10:58           11:12           11:20           21-J           Time	Depth (m)           0.10           0.10           0.15           0.15           0.20           0.10           0.10	Tem; 29.7 29.6 29.7 29.5 29.4 29.5 29.4 29.5 29.6 29.5 29.6 29.4 29.5	29.7 29.6 29.5 29.6 29.6 29.6 29.5	DO (r 3.92 3.67 3.49 3.58 3.01 2.79 2.84 2.06 2.37 2.49 2.49 2.44 2.57	3.8 3.5 2.9 2.5 2.4 2.5 mg/L)	DOS 51.6 48.9 47.3 48.4 42.1 39.7 41.6 33.4 36.1 37.0 37.1 38.4	50.3 47.9 40.9 37.5 36.6 37.8	Turbidit           7.1           6.8           6.4           6.2           6.8           6.3           5.4           6.2           4.8           4.6           9.3	7.0 6.3 6.6 5.8 4.7 9.2 y (NTU)	<b>p</b> 7.8 7.7 7.9 7.9 7.8 7.9 7.8 7.9 7.8 7.7 7.8 7.9 7.8 7.9 7.8 7.9 7.8 7.9 7.8	<ul> <li>7.8</li> <li>7.9</li> <li>7.8</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>H</li> </ul>	S           20           20           23           24           20           20           23           24           20           20           20           20           20           20           20           20           20           20           20           20           20           20           20           20           20           21           21	20.0 23.0 24.0 20.0 30.0 21.0 S	Ammo 5.59 5.59 5.86 5.86 5.59 5.59 5.73 5.73 5.73 5.3 5.3 5.65 5.65	5.59 5.86 5.59 5.73 5.30 5.65 Donia N	<b>Z</b> 1 21 22 22 22 22 15 15 35 35 16 16	21.0 22.0 22.0 15.0 35.0 16.0
Location W1 W2 W3 W4 W5 W6 Date	Time           10:21           10:37           10:46           10:58           11:12           11:20	Depth (m)           0.10           0.10           0.15           0.15           0.15           0.10           0.10	Tem; 29.7 29.6 29.5 29.5 29.5 29.5 29.6 29.6 29.6 29.6 29.6 29.4 29.5 29.6 29.4 29.5	- 29.7 - 29.6 - 29.5 - 29.6 - 29.6 - 29.5	DO (r           3.92           3.67           3.49           3.58           3.01           2.79           2.84           2.06           2.37           2.49           2.57           D0 (r           2.47           2.47	3.8 3.5 2.9 2.5 2.4 2.5	DOS           51.6           48.9           47.3           48.4           42.1           39.7           41.6           33.4           36.1           37.1           38.4           DOS           43.7           48.2	- 50.3 - 47.9 - 40.9 - 37.5 - 36.6 - 37.8	Turbidit           7.1         6.8           6.4         6.2           6.8         6.3           5.4         6.2           4.8         4.6           9.3         9.1           Turbidit         4.7           5.0         5.0	7.0 6.3 6.6 5.8 4.7 9.2	<b>p</b> 7.8 7.7 7.9 7.8 7.8 7.8 7.8 7.8 7.8 7.8 7.8 7.8 7.8	7.8 7.9 7.8 7.9 7.9 7.9 7.9 7.9	S           20           20           23           23           24           20           30           30           21           21           23           23           23           23	20.0 23.0 24.0 20.0 30.0 21.0	Ammedia           5.59         5.59           5.86         5.86           5.85         5.59           5.73         5.3           5.3         5.65           5.65         5.65           6.06         6.06	5.59 5.86 5.59 5.73 5.30 5.65	21 21 22 22 22 22 15 15 15 35 35 16 16 16 16 186	- 21.0 - 22.0 - 22.0 - 15.0 - 35.0 - 16.0
Location W1 W2 W3 W4 W5 W6 Date Location	Time           10:21           10:37           10:46           10:58           11:12           11:20           21-J           Time	Depth (m)           0.10           0.10           0.15           0.15           0.20           0.10           0.10	Tem, 29.7 29.6 29.7 29.5 29.5 29.4 29.5 29.6 29.4 29.5 29.6 29.4 29.5 29.6 29.4 29.5 29.6 29.4 29.5 29.6 29.4 29.5 29.6 29.4 29.5 29.6 29.4 29.5 29.6 29.4 29.5 29.6 29.4 29.5 29.6 29.4 29.5 29.6 29.5 29.6 29.5 29.6 29.5 29.5 29.6 29.5 29.5 29.5 29.5 29.5 29.5 29.5 29.5	29.7 29.6 29.5 29.6 29.6 29.6 29.5	DO (r           3.92           3.67           3.49           3.58           3.01           2.79           2.84           2.06           2.37           2.44           2.57           DO (r           2.49           2.47           2.92           3.71	3.8 3.5 2.9 2.5 2.4 2.5 mg/L)	DOS           51.6           48.9           47.3           48.4           42.1           39.7           41.6           33.4           36.1           37.0           37.1           38.4           DOS           43.7           48.2           49.6	50.3 47.9 40.9 37.5 36.6 37.8	Turbidit           7.1           6.8           6.4           6.2           6.8           6.3           5.4           6.2           4.8           4.6           9.3           9.1           Turbidit           4.7           5.0           4.4	7.0 6.3 6.6 5.8 4.7 9.2 y (NTU)	pi           7.8           7.7           7.9           7.9           7.8           7.8           7.7           7.8           7.7           7.8           7.9           7.8           7.9           7.8           7.9           7.8           8           7.9           7.8           8           7.8           8           7.8           8           7.8	<ul> <li>7.8</li> <li>7.9</li> <li>7.8</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>H</li> </ul>	S           20           23           23           23           24           24           20           30           21           21           23           23           30           21           21           23           23           23           23           19	20.0 23.0 24.0 20.0 30.0 21.0 S	Amme           5.59         5.59           5.86         5.86           5.86         5.87           5.73         5.73           5.65         5.65           5.65         5.65           6.06         6.06           6.01         6.01	5.59 5.86 5.59 5.73 5.30 5.65 Donia N	<b>2</b> 1 21 22 22 22 15 35 35 35 16 16 186 186 358	21.0 22.0 22.0 15.0 35.0 16.0
Location W1 W2 W3 W4 W5 W6 Date Location W1	Time           10:21           10:37           10:46           10:58           11:12           11:20           21-J           Time           09:07           09:21	Depth (m)           0.10           0.10           0.15           0.15           0.20           0.10           0.10           0.10           0.10           0.10           0.10           0.10	Tem; 29.7 29.6 29.5 29.5 29.5 29.5 29.6 29.6 29.6 29.6 29.6 29.4 29.5 29.6 29.4 29.5	29.7 29.6 29.5 29.6 29.6 29.5 29.6 29.5 28.7 28.4	DO (r           3.92           3.67           3.49           3.58           3.01           2.79           2.84           2.06           2.37           2.49           2.57           DO (r           2.47           2.92           3.71           3.42	3.8 3.5 2.9 2.5 2.4 2.5 mg/L) 2.7 3.6	DOS           51.6           48.9           47.3           48.4           42.1           39.7           41.6           33.4           36.1           37.1           38.4           DOS           43.7           48.2	- 50.3 47.9 40.9 37.5 36.6 37.8 (%) 46.0 48.9	Turbidit           7.1         6.8           6.4         6.2           6.8         6.3           5.4         6.2           4.8         4.6           9.3         9.1           Turbidit         4.7           5.0         5.0	7.0 6.3 6.6 5.8 4.7 9.2 y (NTU) 4.9 4.3	pl           7.8           7.7           7.9           7.8           7.8           7.8           7.9           7.8           7.7           8           7.7           7.8           7.9           7.8           7.9           7.8           7.9           7.8           8           7.8           8           7.8           8           8	<ul> <li>7.8</li> <li>7.9</li> <li>7.8</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>4.0</li> <li>4.0</li> </ul>	S           20           20           23           23           24           20           30           30           30           21           21           23           23           23	20.0 23.0 24.0 20.0 30.0 21.0 <b>S</b> 23.0 19.0	Amm 5.59 5.86 5.86 5.59 5.73 5.3 5.3 5.3 5.3 5.65 5.65 <b>Amm</b> 6.06 6.06 6.01 6.01	5.59 5.86 5.59 5.73 5.30 5.65 <b>onia N</b> 6.06 6.01	21 21 22 22 22 22 22 22 22 22 22 22 22 2	- 21.0 22.0 22.0 15.0 15.0 16.0 - 186.0 358.0
Location W1 W2 W3 W4 W5 W6 Date Location W1	Time           10:21           10:37           10:46           10:58           11:12           11:20           21-J           Time           09:07	Depth (m)           0.10           0.10           0.15           0.15           0.15           0.20           0.10           0.10	Temp 29.7 29.6 29.7 29.5 29.4 29.5 29.4 29.6 29.6 29.6 29.6 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 28.4 28.4 28.4 28.3	- 29.7 - 29.6 - 29.5 - 29.6 - 29.6 - 29.5 - 29.5 - 29.5 - 28.7	DO (n           3.92           3.67           3.49           3.58           3.01           2.79           2.84           2.06           2.37           2.49           2.49           2.47           2.92           3.71           3.42           3.56           3.49	3.8 3.5 2.9 2.5 2.4 2.5 mg/L) 2.7	DOS           51.6           48.9           47.3           48.4           42.1           39.7           41.6           33.4           36.1           37.0           37.1           38.4           DOS           43.7           48.2           49.6           48.1           50.7	- 50.3 47.9 40.9 37.5 36.6 37.8 (%) 46.0	Turbidit           7.1         6.8         6.4         6.2         6.8         6.3         5.4         6.6         9.3         9.1         9.1         9.1         10         10.4         4.7         5.0         4.4         4.2         4.4         4.2         4.4<	7.0 6.3 6.6 5.8 4.7 9.2 <b>y (NTU)</b> 4.9	pi           7.8           7.7           7.9           7.8           7.8           7.8           7.9           7.8           7.9           7.8           7.9           7.8           7.9           7.8           8           7.8           8           8           8           8           8.1	<ul> <li>7.8</li> <li>7.9</li> <li>7.8</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>4.10</li> <li>7.8</li> </ul>	S 20 20 23 23 24 24 24 20 30 30 30 21 21 21 21 21 21 21 21 21 21	20.0 23.0 24.0 20.0 30.0 21.0 <b>S</b> 23.0	Amme           5.59         5.59           5.86         5.86           5.86         5.59           5.73         5.3           5.65         5.65           5.65         5.65           6.06         6.06           6.01         5.13	5.59 5.86 5.59 5.73 5.30 5.65 <b>onia N</b> 6.06	<b>2</b> 1 21 22 22 22 15 35 35 35 16 16 186 186 358	<ul> <li>21.0</li> <li>22.0</li> <li>22.0</li> <li>15.0</li> <li>35.0</li> <li>16.0</li> </ul>
Location W1 W2 W3 W4 W5 W6 Date Location W1	Time           10:21           10:37           10:46           10:58           11:12           11:20           21-J           Time           09:07           09:21	Depth (m)           0.10           0.10           0.15           0.15           0.20           0.10           0.10           0.10           0.10           0.10           0.10           0.10	Temp 29.7 29.7 29.5 29.5 29.5 29.5 29.6 29.5 29.6 29.5 29.6 29.5 29.6 29.4 29.5 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.5 29.5 29.5 29.5 29.5 29.5 29.5	29.7 29.6 29.5 29.6 29.6 29.5 29.6 29.5 28.7 28.4	DO (r           3.92           3.67           3.49           3.58           3.01           2.79           2.84           2.06           2.37           2.49           2.49           2.57           DO (r           2.47           2.92           3.71           3.56           3.42           3.56           3.49           2.91	3.8 3.5 2.9 2.5 2.4 2.5 mg/L) 2.7 3.6	DOS           51.6           48.9           47.3           48.4           42.1           39.7           41.6           33.7           38.4           003           37.1           38.4           005           43.7           48.2           49.6           48.1           50.4           50.4           50.4	- 50.3 47.9 40.9 37.5 36.6 37.8 (%) 46.0 48.9	Turbidit           7.1         6.8           6.4         6.2           6.8         6.3           5.4         6.2           4.8         4.6           9.3         9.1           Turbidit         4.7           5.0         4.4           4.6         4.3	7.0 6.3 6.6 5.8 4.7 9.2 y (NTU) 4.9 4.3	pl           7.8           7.7           7.9           7.8           7.7           7.8           7.7           8           7.8           7.8           7.8           7.8           7.8           7.8           7.8           8           8.1           8.1           7.6	<ul> <li>7.8</li> <li>7.9</li> <li>7.8</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>4.0</li> <li>4.0</li> </ul>	S 20 20 23 23 24 24 20 30 30 30 30 21 21 21 21 23 23 19 19 14 14 17	20.0 23.0 24.0 20.0 30.0 21.0 <b>S</b> 23.0 19.0	Amme 5.59 5.89 5.86 5.59 5.73 5.3 5.73 5.3 5.5 5.65 5.65 <b>Amme</b> 6.06 6.06 6.01 5.13 5.13 5.13 5.13	5.59 5.86 5.59 5.73 5.30 5.65 <b>onia N</b> 6.06 6.01	21 21 22 22 22 22 22 22 22 22 22 22 22 2	- 21.0 22.0 22.0 15.0 15.0 16.0 - 186.0 358.0
Location W1 W2 W3 W4 W5 W6 Date Location W1 W2 W3 W3 W4	Time           10:21           10:37           10:46           10:58           11:12           11:20           21-J           Time           09:07           09:21           09:49           10:07	Depth (m)           0.10           0.10           0.10           0.15           0.15           0.15           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.20           0.10	Temp 29.7 29.6 29.7 29.5 29.4 29.5 29.6 29.6 29.6 29.6 29.6 29.6 29.5 29.6 29.5 29.6 29.5 29.6 29.5 29.6 29.5 29.6 29.5 29.6 29.5 29.6 29.5 29.6 29.5 29.6 29.5 29.5 29.5 29.5 29.5 29.5 29.5 29.5	29.7 29.6 29.5 29.6 29.5 29.6 29.5 29.7 28.7 28.4 28.3 28.7	DO (r           3.92           3.67           3.49           3.58           3.01           2.79           2.84           2.06           2.37           2.44           2.57           DO (r           2.49           2.47           2.92           3.71           3.42           3.56           3.49           2.91           2.66	3.8 3.5 2.9 2.5 2.4 2.5 2.7 3.6 3.5 2.8	DOS           51.6           48.9           47.3           48.4           42.1           39.7           41.6           33.4           36.1           37.0           37.1           38.4           DOS           43.7           48.4           50.7           48.1           50.7           44.5.1	50.3 47.9 40.9 37.5 36.6 37.8 (%) 46.0 48.9 50.6 44.9	Turbidit           7.1           6.8           6.4           6.2           6.8           6.3           5.4           6.2           4.8           4.6           9.3           9.1           Turbidit           4.7           5.0           4.4           4.2           4.4           4.3	7.0           6.3           6.6           5.8           4.7           9.2           y (NTU)           4.9           4.3           4.5           4.2	pi           7.8           7.7           7.9           7.9           7.8           7.7           7.8           7.7           8           7.9           7.8           7.9           7.8           8           7.8           7.8           7.8           7.8           7.8           7.8           7.8           7.8           7.8           7.8           7.8           9           7.5	<ul> <li>7.8</li> <li>7.9</li> <li>7.8</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>8.0</li> <li>8.1</li> <li>7.6</li> </ul>	S           20           23           23           23           24           24           20           30           21           21           23           23           30           21           23           24           25           26           27           19           19           14	20.0 23.0 24.0 20.0 30.0 21.0 <b>S</b> 23.0 19.0 14.0 17.0	Amme           5.59         5.59           5.86         5.86           5.86         5.87           5.73         5.73           5.3         5.65           5.65         5.65           5.65         5.65           5.65         5.65           5.73         5.3           5.65         5.65           5.65         5.65           5.65         5.65           5.73         5.3           5.65         5.65           5.65         5.65           5.73         5.13           5.13         6.02	5.59 5.86 5.59 5.73 5.30 5.65 <b>onia N</b> 6.06 6.01 5.13 6.02	<b>Z</b> 21 21 22 22 22 22 22 22 22 22	21.0 22.0 22.0 15.0 35.0 16.0 186.0 358.0 296.0 360.0
Location W1 W2 W3 W4 W5 W6 Date Location W1 W2 W2 W3	Time           10:21           10:37           10:46           10:58           11:12           11:20           21-J           Time           09:07           09:21           09:49	Depth (m)           0.10           0.10           0.10           0.15           0.15           0.20           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10	Temp 29.7 29.6 29.7 29.5 29.5 29.5 29.6 29.4 29.5 29.6 29.4 29.5 29.6 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.5 29.5 29.5 29.5 29.5 29.5 29.5	29.7 29.6 29.5 29.6 29.6 29.5 29.6 29.5 28.7 28.7 28.4 28.3	DO (r           3.92           3.67           3.49           3.58           3.01           2.79           2.84           2.06           2.37           2.49           2.47           2.57           DO (r           2.47           2.92           3.71           3.56           3.42           3.56           3.49           2.91           2.66           2.24           2.21	3.8 3.5 2.9 2.5 2.4 2.5 2.4 2.5 2.7 3.6 3.5	DOS           51.6           48.4           47.3           48.4           42.1           39.7           41.6           33.7           43.6           37.1           38.4           DOS           43.7           48.2           49.6           49.1           50.4           50.4           50.7	- 50.3 47.9 40.9 37.5 36.6 37.8 (%) 46.0 48.9 50.6	Turbidit           7.1         6.8           6.4         6.2           6.8         6.3           5.4         6.2           4.8         4.6           9.3         9.1           Turbidit         4.7           5.0         4.4           4.2         4.6           4.3         4.1           5.8         6.4	7.0 6.3 6.6 5.8 4.7 9.2 9.2 9.2 9.2 9.2 9.2 9.2 9.2 9.2 9.2	pl           7.8           7.7           7.9           7.8           7.7           8           7.7           8           8.1           8.1           8.1           7.5           7.7	<ul> <li>7.8</li> <li>7.9</li> <li>7.8</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>4.1</li> <li>8.0</li> <li>8.1</li> </ul>	S 20 20 23 23 24 24 20 30 30 30 30 21 21 21 21 21 14 14 14 17 17 12 22	20.0 23.0 24.0 20.0 30.0 21.0 <b>S</b> 23.0 19.0 14.0	Amme           5.59         5.59           5.86         5.86           5.85         5.59           5.73         5.3           5.3         5.3           5.65         5.65           6.06         6.01           6.06         6.01           5.13         5.13           5.13         5.02           6.02         4.44	5.59 5.86 5.59 5.73 5.30 5.65 5.65 5.65 0001a N 6.06 6.01 5.13	21 21 22 22 22 22 22 25 15 15 35 16 16 16 16 16 16 16 186 186 186 358 358 358 358 358 358 358 359 6 360 360 377	21.0 22.0 22.0 15.0 35.0 16.0 186.0 358.0 296.0
Location W1 W2 W3 W4 W5 W6 Date Location W1 W2 W3 W3 W4	Time           10:21           10:37           10:46           10:58           11:12           11:20 <b>21-J 7 Ime</b> 09:07           09:21           09:49           10:07           10:26	Depth (m)           0.10           0.10           0.10           0.15           0.15           0.15           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.20           0.10	Temp 29.7 29.6 29.7 29.5 29.4 29.5 29.4 29.6 29.6 29.6 29.6 29.4 29.5 29.5 29.4 29.5 29.4 29.5 29.5 29.4 29.5 29.5 29.5 29.4 29.5 29.5 29.5 29.5 29.4 29.5 29.5 29.5 29.5 29.5 29.5 29.5 29.5	29.7 29.6 29.5 29.6 29.5 29.6 29.5 29.7 28.7 28.4 28.3 28.7	DO (r           3.92           3.67           3.49           3.58           3.01           2.79           2.84           2.06           2.37           2.49           2.49           2.47           2.92           3.71           3.42           3.56           3.49           2.91           2.66           2.24           2.21           2.23	3.8 3.5 2.9 2.5 2.4 2.5 <b>ng/L)</b> 2.7 3.6 3.5 2.8 2.2	DOS           51.6           48.9           47.3           48.4           42.1           39.7           41.6           33.4           36.1           37.1           38.4           DOS           43.7           48.2           49.2           48.1           50.7           44.6           44.5           52.9           50.7           45.1	50.3 47.9 40.9 37.5 36.6 37.8 <b>(%)</b> 46.0 48.9 50.6 44.9 51.8	Turbidit           7.1         6.8         6.4         6.2         6.8         6.3         5.4         6.6         9.3         9.1         9.1         9.1         9.1         10         9.1         10         11         11.4         1.4         1.4         1.4         1.4         1.4         1.4         4.2         4.4         4.2         4.4         4.3         4.1         1.5         5.8         6.4         10.9	7.0           6.3           6.6           5.8           4.7           9.2           y (NTU)           4.9           4.3           4.5           4.2           6.1	pi           7.8           7.7           7.9           7.8           7.8           7.9           7.8           7.9           7.8           7.9           7.8           7.9           7.8           8           7.8           8           8.1           7.6           7.7           7.7	<ul> <li>7.8</li> <li>7.9</li> <li>7.8</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>8.0</li> <li>8.1</li> <li>7.6</li> </ul>	S 20 20 23 23 24 24 20 20 20 20 20 20 20 20 21 21 21 21 21 21 21 21 21 21	20.0 23.0 24.0 20.0 30.0 21.0 <b>S</b> 23.0 19.0 14.0 17.0	Amme           5.59         5.59           5.86         5.86           5.86         5.59           5.73         5.3           5.65         5.65           5.65         5.65           6.06         6.06           6.01         5.13           5.13         5.13           6.02         6.02           4.44         4.44           4.44         7.65	5.59 5.86 5.59 5.73 5.30 5.65 5.65 5.65 6.06 6.01 5.13 6.02 4.44	21 21 22 22 22 22 22 22 22 22 22 22 22 2	21.0 22.0 22.0 15.0 35.0 16.0 186.0 358.0 296.0 360.0
Location W1 W2 W3 W4 W5 Location W1 W2 W3 W3 W4 W5	Time           10:21           10:37           10:46           10:58           11:12           11:20           21-J           Time           09:07           09:21           09:49           10:07	Depth (m)           0.10           0.10           0.15           0.15           0.15           0.20           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10	Temp 29.7 29.6 29.7 29.5 29.5 29.5 29.6 29.4 29.5 29.6 29.4 29.5 29.6 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.5 29.5 29.5 29.5 29.5 29.5 29.5	29.7 29.6 29.5 29.6 29.5 29.6 29.5 29.7 28.7 28.7 28.4 28.3 28.7 28.5	DO (r           3.92           3.67           3.49           3.58           3.01           2.79           2.84           2.06           2.37           2.49           2.47           2.57           DO (r           2.47           2.92           3.71           3.56           3.42           3.56           3.49           2.91           2.66           2.24           2.21	3.8 3.5 2.9 2.5 2.4 2.5 2.7 3.6 3.5 2.8	DOS           51.6           48.4           47.3           48.4           42.1           39.7           41.6           33.7           43.6           37.1           38.4           DOS           43.7           48.2           49.6           49.1           50.4           50.4           50.7	50.3 47.9 40.9 37.5 36.6 37.8 (%) 46.0 48.9 50.6 44.9	Turbidit           7.1         6.8           6.4         6.2           6.8         6.3           5.4         6.2           4.8         4.6           9.3         9.1           Turbidit         4.7           5.0         4.4           4.2         4.6           4.3         4.1           5.8         6.4	7.0           6.3           6.6           5.8           4.7           9.2           y (NTU)           4.9           4.3           4.5           4.2	pl           7.8           7.7           7.9           7.8           7.7           8           7.7           8           8.1           8.1           8.1           7.5           7.7	<ul> <li>7.8</li> <li>7.9</li> <li>7.8</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.8</li> <li>8.0</li> <li>8.1</li> <li>7.6</li> <li>7.7</li> </ul>	S 20 20 23 23 24 24 20 30 30 30 30 21 21 21 21 21 14 14 14 17 17 12 22	20.0 23.0 24.0 20.0 30.0 21.0 <b>S</b> 23.0 19.0 14.0 17.0 12.0	Amme           5.59         5.59           5.86         5.86           5.85         5.59           5.73         5.3           5.3         5.3           5.65         5.65           6.06         6.01           6.06         6.01           5.13         5.13           5.13         5.13           6.02         4.44	5.59 5.86 5.59 5.73 5.30 5.65 <b>onia N</b> 6.06 6.01 5.13 6.02	21 21 22 22 22 22 22 25 15 15 35 16 16 16 16 16 16 16 186 186 186 358 358 358 358 358 358 358 359 6 360 360 377	<ul> <li>21.0</li> <li>22.0</li> <li>22.0</li> <li>15.0</li> <li>35.0</li> <li>16.0</li> <li>186.0</li> <li>358.0</li> <li>296.0</li> <li>360.0</li> <li>377.0</li> </ul>
Location W1 W2 W3 W3 W4 W5 Location W1 W2 W2 W3 W3 W4	Time           10:21           10:37           10:46           10:58           11:12           11:20           21-J           Time           09:07           09:21           09:49           10:07           10:26           10:51	Depth (m)           0.10           0.10           0.15           0.15           0.15           0.20           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10	Temp 29.7 29.6 29.7 29.5 29.4 29.5 29.4 29.6 29.6 29.6 29.6 29.4 29.5 29.5 29.4 29.5 29.4 29.5 29.5 29.4 29.5 29.5 29.5 29.4 29.5 29.5 29.5 29.5 29.4 29.5 29.5 29.5 29.5 29.5 29.5 29.5 29.5	29.7 29.6 29.5 29.6 29.5 29.6 29.5 29.7 28.7 28.7 28.4 28.3 28.7 28.5	DO (r           3.92           3.67           3.49           3.58           3.01           2.79           2.84           2.06           2.37           2.49           2.49           2.47           2.92           3.71           3.42           3.56           3.49           2.91           2.66           2.24           2.21           2.23	3.8 3.5 2.9 2.5 2.4 2.5 2.7 3.6 3.5 2.8 2.2	DOS           51.6           48.9           47.3           48.4           42.1           39.7           41.6           33.4           36.1           37.1           38.4           DOS           43.7           48.2           49.2           48.1           50.7           44.6           44.5           52.9           50.7           45.1	50.3 47.9 40.9 37.5 36.6 37.8 <b>(%)</b> 46.0 48.9 50.6 44.9 51.8	Turbidit           7.1         6.8         6.4         6.2         6.8         6.3         5.4         6.6         9.3         9.1         9.1         9.1         9.1         10         9.1         10         11         11.4         1.4         1.4         1.4         1.4         1.4         1.4         4.2         4.4         4.2         4.4         4.3         4.1         1.5         5.8         6.4         10.9	7.0           6.3           6.6           5.8           4.7           9.2           y (NTU)           4.9           4.3           4.5           4.2           6.1	pi           7.8           7.7           7.9           7.8           7.8           7.9           7.8           7.9           7.8           7.9           7.8           7.9           7.8           8           7.8           8           8.1           7.6           7.7           7.7	<ul> <li>7.8</li> <li>7.9</li> <li>7.8</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.8</li> <li>8.0</li> <li>8.1</li> <li>7.6</li> <li>7.7</li> </ul>	S 20 20 23 23 24 24 20 20 20 20 20 20 20 20 21 21 21 21 21 21 21 21 21 21	20.0 23.0 24.0 20.0 30.0 21.0 <b>S</b> 23.0 19.0 14.0 17.0 12.0	Amme           5.59         5.59           5.86         5.86           5.86         5.59           5.73         5.3           5.65         5.65           5.65         5.65           6.06         6.06           6.01         5.13           5.13         5.13           6.02         6.02           4.44         4.44           4.44         7.65	5.59 5.86 5.59 5.73 5.30 5.65 5.65 5.65 6.06 6.01 5.13 6.02 4.44	21 21 22 22 22 22 22 22 22 22 22 22 22 2	<ul> <li>21.0</li> <li>22.0</li> <li>22.0</li> <li>15.0</li> <li>35.0</li> <li>16.0</li> <li>186.0</li> <li>358.0</li> <li>296.0</li> <li>360.0</li> <li>377.0</li> </ul>
Location W1 W2 W3 W4 W5 W6 Date Location W1 W2 W3 W3 W4 W5 W5 W6	Time           10:21           10:37           10:46           10:58           11:12           11:20           21-J           Time           09:07           09:21           09:49           10:07           10:26           10:51	Depth (m)           0.10           0.10           0.10           0.15           0.15           0.20           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10	Temp 29.7 29.6 29.7 29.5 29.4 29.5 29.6 29.5 29.6 29.6 29.6 29.4 29.5 29.6 29.4 29.5 29.6 29.4 29.5 29.6 28.7 28.4 28.3 28.3 28.3 28.4 28.4 28.4 28.4 28.4 28.5 28.5 28.5	29.7 29.6 29.5 29.6 29.5 29.6 29.5 29.7 28.7 28.7 28.4 28.3 28.7 28.5	DO (r           3.92           3.67           3.49           3.58           3.01           2.79           2.84           2.06           2.37           2.49           2.47           2.57           DO (r           2.47           2.92           3.71           3.42           3.56           3.49           2.91           2.66           2.241           2.23           2.15	3.8 3.5 2.9 2.5 2.4 2.5 	DOS           51.6           48.9           47.3           48.4           39.7           41.6           33.4           36.1           37.0           38.4           DOS           48.2           49.6           48.1           50.4           50.7           45.1           42.7           45.1           50.7           45.1           50.7           45.1           50.7           45.1           50.7	50.3 47.9 40.9 37.5 36.6 37.8 <b>(%)</b> 46.0 48.9 50.6 44.9 51.8	Turbidit           7.1         6.8           6.4         6.2           6.8         6.3           5.4         6.2           4.8         4.6           9.3         9.1           Turbidit         4.7           5.0         4.4           4.7         5.0           4.4         4.2           4.6         4.4           4.3         4.1           5.8         6.4           10.9         11.4           Turbidit         Turbidit	7.0 6.3 6.6 5.8 4.7 9.2 <b>y (NTU)</b> 4.9 4.3 4.5 4.2 6.1 11.2	pl           7.8           7.7           7.8           7.8           7.8           7.8           7.9           7.8           7.7           8           7.8           7.8           7.9           7.8           7.9           7.8           7.8           8           8           8.1           8.1           7.5           7.7           7.4           7.4           7.4	7.8         7.9         7.9         7.9         7.9         7.9         7.9         7.9         7.9         7.8         8.0         8.1         7.6         7.7         7.4	S 20 20 23 23 23 24 24 20 20 30 30 30 30 21 21 21 21 5 23 23 19 19 14 14 14 14 17 17 12 20 20 20 20 20 20 20 20 20 2	20.0 23.0 24.0 20.0 30.0 21.0 <b>S</b> 23.0 19.0 14.0 17.0 12.0	Amme           5.59         5.59           5.86         5.86           5.86         5.59           5.73         5.3           5.3         5.65           5.65         5.65           6.06         6.01           6.06         6.01           5.13         5.13           5.13         5.13           5.13         5.13           7.65         7.65           7.65         7.65	5.59 5.86 5.59 5.73 5.30 5.65 5.65 5.65 6.06 6.01 5.13 6.02 4.44	Z1 21 22 22 22 22 22 22 22 22 2	<ul> <li>21.0</li> <li>22.0</li> <li>22.0</li> <li>15.0</li> <li>35.0</li> <li>16.0</li> <li>186.0</li> <li>358.0</li> <li>296.0</li> <li>360.0</li> <li>377.0</li> </ul>
Location W1 W2 W3 W4 W5 W6 Date Ucation W1 W2 W3 W3 W4 W3 W4 W5 W5 W6 Ucation Date	Time           10:21           10:37           10:46           10:58           11:12           11:20           21-J           Time           09:01           09:21           09:49           10:26           10:51	Depth (m)           0.10           0.10           0.15           0.15           0.20           0.10	Temp 29.7 29.6 29.7 29.5 29.4 29.5 29.4 29.5 29.6 29.6 29.6 29.6 29.6 29.4 29.5 29.6 29.5 29.4 29.5 28.4 28.4 28.4 28.4 28.3 28.7 28.4 28.5 28.5 28.5	29.7 29.6 29.5 29.6 29.6 29.5 29.6 29.5 28.7 28.4 28.3 28.7 28.5 28.5	DO (r           3.92           3.67           3.49           3.58           3.01           2.79           2.84           2.06           2.37           2.44           2.57           DO (r           2.47           2.92           3.71           3.42           3.56           3.49           2.91           2.66           2.21           2.23           2.15           DO (r           3.16	3.8 3.5 2.9 2.5 2.4 2.5 	DOS           51.6           48.9           47.3           48.4           42.1           39.7           41.6           33.4           33.4           33.4           33.4           33.4           37.1           38.4           DOS           43.7           48.6           49.6           48.1           50.7           44.6           50.7           45.1           52.9           50.7           45.1           42.7           DOS           44.2	50.3 47.9 40.9 37.5 36.6 37.8 (%) 46.0 48.9 50.6 44.9 51.8 43.9	Turbidit           7.1           6.8           6.4           6.2           6.8           6.3           5.4           6.2           4.8           4.6           9.3           9.1           Turbidit           4.7           5.0           4.4           4.2           4.4           4.3           4.1           5.8           6.4           10.9           11.4           Turbidit           6.2	7.0 6.3 6.6 5.8 4.7 9.2 <b>y (NTU)</b> 4.9 4.3 4.5 4.2 6.1 11.2	P           7.8           7.7           7.9           7.8           7.8           7.9           7.8           7.9           7.8           7.9           7.8           7.9           7.8           8           8.1           7.5           7.7           7.4           7.4           7.7           7.7	7.8         7.9         7.9         7.9         7.9         7.9         7.9         7.9         7.9         7.8         8.0         8.1         7.6         7.7         7.4	S 20 20 23 23 24 24 20 20 20 20 23 23 23 24 24 20 20 20 20 23 23 24 24 20 20 20 23 23 24 24 20 20 20 23 23 24 24 20 20 20 20 20 20 20 20 20 20	20.0 23.0 24.0 20.0 30.0 21.0 <b>S</b> 23.0 19.0 14.0 17.0 12.0 20.0	Amme           5.59         5.59           5.86         5.86           5.86         5.87           5.73         5.73           5.73         5.3           5.65         5.65           5.65         5.65           5.65         5.65           5.73         5.3           5.65         5.65           5.65         5.65           5.65         5.65           6.06         6.01           5.13         5.13           6.02         4.44           7.65         7.65           7.65         7.65	5.59 5.86 5.59 5.73 5.30 5.65 5.65 5.66 6.01 5.13 6.02 4.44 7.65	Z           21           21           22           22           22           22           22           22           23           15           35           16           186           358           296           360           360           360           377           325           325           325           325           325	<ul> <li>21.0</li> <li>22.0</li> <li>22.0</li> <li>15.0</li> <li>35.0</li> <li>16.0</li> <li>186.0</li> <li>358.0</li> <li>296.0</li> <li>360.0</li> <li>377.0</li> <li>325.0</li> </ul>
Location           W1           W2           W3           W4           W5           M6           Date           W3           W2           W3           W1           W2           W3           W4           W2           W3           W4           W5           W4           W5           W6           Date           Location           W1	Time           10:21           10:37           10:46           10:58           11:12           11:20           21-J           Time           09:21           09:49           10:51           23-J           Time           13:27	Depth (m)           0.10           0.10           0.15           0.15           0.20           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10           0.10	Temp 29.7 29.6 29.7 29.5 29.4 29.5 29.6 29.6 29.6 29.4 29.5 29.6 29.4 29.5 29.6 29.4 29.5 29.6 29.4 29.5 29.6 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.4 29.5 29.5 29.4 29.5 29.4 29.5 29.5 29.5 29.5 29.5 29.5 29.5 29.5	29.7 29.6 29.5 29.6 29.5 29.6 29.5 28.7 28.7 28.4 28.3 28.7 28.5 28.5 28.5 28.5	DO (r           3.92           3.67           3.49           3.58           3.01           2.79           2.84           2.06           2.37           2.49           2.49           2.47           2.92           3.71           3.42           3.56           2.91           2.66           2.24           2.21           2.23           2.15           D0 (r           3.16           3.81	3.8 3.5 2.9 2.5 2.4 2.5 2.4 2.5 2.7 3.6 3.5 2.8 2.2 2.2 2.2 9 9 7/L) 3.5	DOS           51.6           48.9           47.3           48.4           43.7           48.4           33.4           36.1           37.0           37.1           38.4           48.2           48.3           50.4           50.7           44.6           45.1           50.7           44.6           42.7           DOS           44.2           51.6	50.3 47.9 40.9 37.5 36.6 37.8 (%) 46.0 48.9 50.6 44.9 51.8 43.9 (%) 47.9	Turbidit           7.1         6.8           6.4         6.2           6.8         6.3           5.4         6.6           9.3         9.1           Turbidit         4.7           5.0         4.4           4.7         5.0           4.4         4.2           4.6         4.4           4.3         4.1           5.8         6.4           10.9         11.4           Turbidit         6.2           4.6         4.2           4.3         4.1           5.8         6.4           10.9         11.4	7.0 6.3 6.6 5.8 4.7 9.2 y (NTU) 4.9 4.3 4.5 4.2 6.1 11.2 y (NTU) 5.4	pl           7.8           7.7           7.9           7.8           7.8           7.8           7.7           7.8           7.7           8           7.8           7.9           7.8           8           7.8           8           8.1           8.1           7.6           7.7           7.7           7.4           7.7           7.8	7.8       7.9       7.9       7.9       7.9       7.9       7.9       7.8       8.0       8.1       7.6       7.7       7.4	S 20 20 23 23 23 24 24 24 20 20 30 30 30 21 21 21 S 23 23 23 24 24 20 20 30 30 30 30 30 30 30 30 30 21 21 21 23 23 24 24 24 20 20 20 23 23 24 24 24 20 20 20 21 21 21 21 21 21 21 21 21 21	20.0 23.0 24.0 20.0 30.0 21.0 5 23.0 19.0 14.0 17.0 12.0 20.0 5 52.0	Amme           5.59         5.59           5.86         5.86           5.86         5.89           5.73         5.3           5.73         5.3           5.65         5.65           5.65         5.65           5.65         5.65           5.65         5.65           5.73         5.3           5.65         5.65           5.65         5.65           5.65         5.65           5.73         5.3           6.02         6.01           6.02         6.02           6.02         4.44           4.44         7.65           7.65         7.65           1.54         1.54	5.59 5.86 5.59 5.73 5.30 5.65 5.65 6.06 6.01 5.13 6.02 4.44 7.65 90010 N 1.54	21 21 22 22 22 22 22 22 22 22 22 22 22 2	<ul> <li>21.0</li> <li>22.0</li> <li>22.0</li> <li>15.0</li> <li>35.0</li> <li>16.0</li> <li>186.0</li> <li>358.0</li> <li>296.0</li> <li>360.0</li> <li>377.0</li> <li>325.0</li> </ul>
Location W1 W2 W3 W4 W5 W6 Date Uccation W1 W2 W3 W3 W4 W3 W4 W5 W5 Uccation	Time           10:21           10:37           10:46           10:58           11:12           11:20 <b>21-J 21-J 0</b> 9:07           09:21           09:49           10:26           10:51 <b>23-J Time</b>	Depth (m)           0.10           0.10           0.15           0.15           0.20           0.10	Temp 29.7 29.6 29.7 29.5 29.4 29.5 29.4 29.5 29.6 29.6 29.6 29.6 29.6 29.4 29.5 29.6 29.5 29.4 29.5 28.4 28.4 28.4 28.4 28.3 28.7 28.4 28.5 28.5 28.5	29.7 29.6 29.5 29.6 29.5 29.6 29.5 28.7 28.4 28.3 28.7 28.5 28.5 28.5	DO (r           3.92           3.67           3.49           3.58           3.01           2.79           2.84           2.06           2.37           2.44           2.57           DO (r           2.47           2.92           3.71           3.42           3.56           3.49           2.91           2.66           2.21           2.23           2.15           DO (r           3.16	3.8 3.5 2.9 2.5 2.4 2.5  2.7 3.6 3.5 2.8 2.2 2.2 2.2  9 7(L)	DOS           51.6           48.9           47.3           48.4           42.1           39.7           41.6           33.4           33.4           33.4           33.4           33.4           37.1           38.4           DOS           43.7           48.6           49.6           48.1           50.7           44.6           50.7           45.1           52.9           50.7           45.1           42.7           DOS           44.2	50.3 47.9 40.9 37.5 36.6 37.8 (%) 46.0 48.9 50.6 44.9 51.8 43.9	Turbidit           7.1           6.8           6.4           6.2           6.8           6.3           5.4           6.2           4.8           4.6           9.3           9.1           Turbidit           4.7           5.0           4.4           4.2           4.4           4.3           4.1           5.8           6.4           10.9           11.4           Turbidit           6.2	7.0 6.3 6.6 5.8 4.7 9.2 y (NTU) 4.9 4.3 4.5 4.2 6.1 11.2 y (NTU)	P           7.8           7.7           7.9           7.8           7.8           7.9           7.8           7.9           7.8           7.9           7.8           7.9           7.8           8           8.1           7.5           7.7           7.4           7.4           7.7           7.7	<ul> <li>7.8</li> <li>7.9</li> <li>7.8</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.8</li> <li>8.0</li> <li>8.1</li> <li>7.6</li> <li>7.7</li> <li>7.4</li> <li>H</li> </ul>	S 20 20 23 23 24 24 20 20 20 20 23 23 23 24 24 20 20 20 20 23 23 24 24 20 20 20 23 23 24 24 20 20 20 23 23 24 24 20 20 20 20 20 20 20 20 20 20	20.0 23.0 24.0 20.0 30.0 21.0 <b>S</b> 23.0 19.0 14.0 17.0 12.0 20.0 <b>S</b>	Amme           5.59         5.59           5.86         5.86           5.86         5.87           5.73         5.73           5.73         5.3           5.65         5.65           5.65         5.65           5.65         5.65           5.73         5.3           5.65         5.65           5.65         5.65           5.65         5.65           6.06         6.01           5.13         5.13           6.02         4.44           7.65         7.65           7.65         7.65	5.59 5.86 5.59 5.73 5.30 5.65 5.65 5.06 6.01 5.13 6.02 4.44 7.65	Z           21           21           22           22           22           22           22           22           23           15           35           16           186           358           296           360           360           360           377           325           325           325           325           325	<ul> <li>21.0</li> <li>22.0</li> <li>22.0</li> <li>15.0</li> <li>35.0</li> <li>16.0</li> <li>186.0</li> <li>358.0</li> <li>296.0</li> <li>360.0</li> <li>377.0</li> <li>325.0</li> </ul>
Location           W1           W2           W3           W4           W5           Date           Location           W1           W2           W3           W4           W5           W6           W3           W4           W5           W4           W5           W6           W1           W2           W2	Time           10:21           10:37           10:46           10:58           11:12           11:20           21-J           Time           09:07           09:21           09:49           10:56           10:51           23-J           Time           13:27           13:41	Depth (m)           0.10           0.10           0.10           0.15           0.15           0.20           0.10	Temp 29.7 29.6 29.7 29.5 29.4 29.5 29.6 29.5 29.6 29.6 29.7 29.6 29.4 29.5 29.6 29.4 29.5 29.6 28.6 28.7 28.4 28.3 28.7 28.4 28.3 28.7 28.4 28.5 28.5 28.5 28.5 28.5	29.7 29.6 29.5 29.6 29.5 29.6 29.5 28.7 28.7 28.4 28.3 28.7 28.5 28.5 28.5 28.5	DO (r           3.92           3.67           3.49           3.58           3.01           2.79           2.84           2.06           2.37           2.49           2.57           DO (r           2.47           2.92           3.71           3.42           3.56           2.91           2.66           2.24           2.91           2.66           2.24           2.15           DO (r           3.16           3.81           4.19           4.03           3.71	3.8 3.5 2.9 2.5 2.4 2.5 2.4 2.5 2.7 3.6 3.5 2.8 2.2 2.2 2.2 9 9 7/L) 3.5	DOS           51.6           48.9           47.3           48.4           42.1           39.7           41.6           33.4           36.1           37.0           38.4           48.2           48.2           48.1           50.4           48.1           50.7           44.6           45.1           50.7           45.1           50.7           45.1           50.7           45.1           51.6           54.1           52.4           40.3	50.3 47.9 40.9 37.5 36.6 37.8 (%) 46.0 48.9 50.6 44.9 51.8 43.9 (%) 47.9 53.5	Turbidit           7.1         6.8           6.4         6.2           6.8         6.3           5.4         6.2           4.8         4.6           9.3         9.1           Turbidit         4.7           5.0         4.4           4.2         4.6           4.4         4.3           4.1         5.8           6.4         10.9           11.4         Turbidit           Turbidit         4.4           4.3         4.1           4.5         8           6.4         4.4           4.5         4.7	7.0           6.3           6.6           5.8           4.7           9.2           y (NTU)           4.9           4.3           4.5           4.2           6.1           11.2           y (NTU)           5.4           4.5	pl           7.8           7.7           7.9           7.8           7.8           7.8           7.7           8           7.8           7.9           7.8           7.9           7.8           8           7.8           8           8.1           8.1           7.7           7.7           7.4           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7	7.8       7.9       7.9       7.9       7.9       7.9       7.9       7.9       8.0       8.1       7.6       7.7       7.8       8.0       8.1       7.6       7.7       7.8       8.0       8.1       7.6       7.7       7.8       8.0       7.8       7.8       7.8       7.8       7.8       7.8       7.8       7.8	S 20 20 23 23 24 24 24 20 20 30 30 30 30 21 21 21 S 23 23 23 24 24 24 20 20 30 30 30 30 30 30 21 21 21 21 21 21 21 21 21 21	20.0 23.0 24.0 20.0 30.0 21.0 23.0 19.0 14.0 17.0 12.0 20.0 52.0 43.0	Amme           5.59         5.59           5.86         5.86           5.86         5.89           5.73         5.3           5.3         5.3           5.65         5.65           5.65         5.65           5.65         5.65           5.65         5.65           5.73         5.33           5.3         5.65           5.65         5.65           5.65         5.65           6.02         6.02           6.02         6.02           6.02         4.44           4.44         7.65           7.65         7.65           Amme         1.54           1.54         1.58           1.58         1.61	5.59 5.86 5.59 5.73 5.30 5.65 6.06 6.01 5.13 6.02 4.44 7.65 001a N 1.54 1.58	Z1 21 22 22 22 22 22 22 22 22 2	<ul> <li>21.0</li> <li>22.0</li> <li>22.0</li> <li>15.0</li> <li>35.0</li> <li>16.0</li> <li>186.0</li> <li>358.0</li> <li>296.0</li> <li>360.0</li> <li>377.0</li> <li>325.0</li> </ul>
Location W1 W2 W3 W4 W5 W6 Ucation W1 W2 W3 W3 W4 W5 W6 Ucation W1 Ucation W1 W2 W3 W5 Ucation W1 W5 Ucation W1 W5 W6 W6 W6 Ucation W1 W5 W6 W6 W6 W7 W6 W6 W7	Time           10:21           10:37           10:46           10:58           11:12           11:20           21-J           Time           09:07           09:21           09:49           10:07           10:26           10:51           23-J           Time           13:27           13:41           13:45	Depth (m)           0.10           0.10           0.10           0.15           0.15           0.20           0.10	Temp 29.7 29.6 29.7 29.5 29.4 29.5 29.6 29.6 29.6 29.6 29.6 29.6 29.5 29.6 29.5 29.6 29.5 29.6 29.5 28.6 28.7 28.6 28.7 28.4 28.3 28.7 28.6 28.5 28.5 28.5 28.5 28.5 28.5	29.7 29.6 29.5 29.6 29.5 29.6 29.7 28.7 28.7 28.7 28.5 28.5 28.5 28.7 28.7 28.7 28.7 28.7 28.7 28.9 28.8	DO (r           3.92           3.67           3.49           3.58           3.01           2.79           2.84           2.06           2.37           2.44           2.57           DO (r           2.49           2.47           2.92           3.71           3.42           3.56           3.49           2.91           2.66           2.21           2.23           2.15           DO (r           3.81           4.03           3.71           3.61	3.8 3.5 2.9 2.5 2.4 2.5 2.7 3.6 3.5 2.8 2.2 2.2 2.2 3.5 4.1 3.7	DOS           51.6           48.9           47.3           48.4           42.1           39.7           41.6           33.4           33.4           33.4           33.4           37.0           37.1           38.4           DOS           43.7           48.6           49.6           48.1           50.7           45.1           52.9           50.7           45.1           42.7           DOS           44.2           50.7           45.1           52.9           50.7           45.1           42.7           DOS           44.2           51.6           52.8           49.3           48.7	50.3 47.9 40.9 37.5 36.6 37.8 (%) 46.0 48.9 50.6 48.9 50.6 44.9 51.8 43.9 (%) 47.9 53.5 49.0	Turbidit           7.1           6.8           6.4           6.2           6.8           6.3           5.4           6.2           4.8           4.6           9.3           9.1           Turbidit           4.7           5.0           4.4           4.2           4.4           4.3           4.1           5.8           6.4           10.9           11.4           5.8           6.4           4.5           4.5           4.5           4.5           4.5	7.0           6.3           6.6           5.8           4.7           9.2           y (NTU)           4.9           4.3           4.5           4.2           6.1           11.2           y (NTU)           5.4           4.5           4.5           4.5	p           7.8           7.7           7.9           7.8           7.8           7.7           7.8           7.9           7.8           7.9           7.8           7.9           7.8           7.9           7.8           7.9           7.8           8           8.1           7.5           7.7           7.4           7.4           7.7           7.9           7.9           7.8	<ul> <li>7.8</li> <li>7.9</li> <li>7.8</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.8</li> <li>8.0</li> <li>8.1</li> <li>7.6</li> <li>7.7</li> <li>7.4</li> <li>H</li> <li>7.8</li> <li>7.8</li> <li>7.8</li> <li>7.8</li> <li>7.8</li> <li>7.8</li> <li>7.8</li> <li>7.8</li> </ul>	S 20 20 23 23 24 24 24 20 20 20 23 23 23 24 24 20 20 30 21 21 21 21 21 21 21 21 21 21	20.0 23.0 24.0 20.0 30.0 21.0 <b>S</b> 23.0 19.0 14.0 17.0 12.0 20.0 <b>S</b> 52.0 43.0 46.0	Amme           5.59         5.59           5.86         5.86           5.86         5.86           5.86         5.89           5.73         5.3           5.65         5.65           5.65         5.65           5.65         5.65           5.65         5.65           5.73         5.3           5.65         5.65           5.65         5.65           6.06         6.01           5.13         6.02           4.44         7.65           7.65         7.65           1.54         1.58           1.58         1.58           1.61         1.61	5.59 5.86 5.59 5.73 5.30 5.65 5.65 5.65 6.01 5.13 6.02 4.44 7.65 5.13 6.02 4.44 7.65 5.13 6.02 4.44 7.65	ZI           21           21           22           22           22           22           22           22           23           15           35           16           186           186           358           296           360           377           325           325           25           66           67           68	<ul> <li>21.0</li> <li>22.0</li> <li>22.0</li> <li>15.0</li> <li>35.0</li> <li>16.0</li> <li>186.0</li> <li>358.0</li> <li>296.0</li> <li>360.0</li> <li>377.0</li> <li>325.0</li> </ul>
Location W1 W2 W3 W4 W5 Uoation W1 W2 W3 W3 W4 W5 W4 Uoation W1 Uoation W1 Uoation W1 W1 W2 W3 W5 W6 Uoation W1 W1 W2 W3 W5 W6 W7	Time           10:21           10:37           10:46           10:58           11:12           11:20           21-J           Time           09:07           09:21           09:49           10:56           10:51           23-J           Time           13:27           13:41	Depth (m)           0.10           0.10           0.10           0.15           0.15           0.20           0.10	Temp 29.7 29.5 29.7 29.5 29.4 29.5 29.6 29.6 29.6 29.6 29.7 29.6 29.4 29.5 29.6 29.4 29.5 29.6 29.4 29.5 28.7 28.4 28.3 28.7 28.4 28.3 28.7 28.4 28.5 28.5 28.5 28.5 28.5	29,7 29.6 29.5 29.6 29.5 29.6 29.5 29.6 29.7 28.7 28.7 28.3 28.7 28.5 28.5 28.5 28.5 28.5	DO (r           3.92           3.67           3.49           3.58           3.01           2.79           2.84           2.06           2.37           2.49           2.49           2.49           3.71           3.42           3.56           3.54           3.56           3.54           3.56           2.21           2.21           2.23           2.15           DO (r           3.16           3.81           4.19           3.67           3.67	3.8 3.5 2.9 2.5 2.4 2.5 2.4 2.5 2.7 3.6 3.5 2.8 2.2 2.2 2.2 3.5 4.1	DOS           51.6           48.9           47.3           48.4           42.1           39.7           41.6           33.4           36.1           37.1           38.4           48.2           48.2           48.2           48.2           48.1           50.7           44.6           45.1           50.7           44.5           50.7           45.1           51.6           54.1           52.9           50.7           44.2           93           44.2           93           44.2           51.6           54.1           52.8           49.3           48.7           47.9	50.3 47.9 40.9 37.5 36.6 37.8 (%) 46.0 48.9 50.6 44.9 51.8 43.9 (%) 47.9 53.5	Turbidit           7.1         6.8           6.4         6.2           6.8         6.3           5.4         6.2           4.8         4.6           9.3         9.1           Turbidit         4.7           5.0         4.4           4.2         4.6           4.4         4.3           4.1         5.8           6.4         10.9           11.4         Turbidit           Turbidit         4.4           4.3         4.1           4.5         8           6.4         4.4           4.5         4.7	7.0           6.3           6.6           5.8           4.7           9.2           y (NTU)           4.9           4.3           4.5           4.2           6.1           11.2           y (NTU)           5.4           4.5	pl           7.8           7.7           7.9           7.8           7.8           7.8           7.7           8           7.8           7.9           7.8           7.9           7.8           8           7.8           8           8.1           8.1           7.7           7.7           7.4           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7	7.8       7.9       7.9       7.9       7.9       7.9       7.9       7.9       8.0       8.1       7.6       7.7       7.8       8.0       8.1       7.6       7.7       7.8       8.0       8.1       7.6       7.7       7.8       8.0       7.8       7.8       7.8       7.8       7.8       7.8       7.8       7.8	S 20 20 23 23 24 24 24 20 20 30 30 30 30 21 21 21 S 23 23 23 24 24 24 20 20 30 30 30 30 30 30 21 21 21 21 21 21 21 21 21 21	20.0 23.0 24.0 20.0 30.0 21.0 23.0 19.0 14.0 17.0 12.0 20.0 52.0 43.0	Amme           5.59         5.59           5.86         5.86           5.86         5.89           5.73         5.3           5.73         5.3           5.65         5.65           5.65         5.65           5.65         5.65           5.65         5.65           5.73         5.33           5.65         5.65           5.65         5.65           5.73         5.33           5.65         5.65           5.65         5.65           5.73         5.65           5.73         5.65           5.65         5.65           5.65         5.65           5.73         5.73           5.73         5.65           5.65         5.65           5.73         5.73           6.02         6.02           6.02         6.02           6.02         6.02           7.65         7.65           7.54         1.54           1.54         1.54           1.54         1.56	5.59 5.86 5.59 5.73 5.30 5.65 6.06 6.01 5.13 6.02 4.44 7.65 001a N 1.54 1.58	Z1           21           22           22           22           22           22           22           22           23           15           35           35           16           16           186           358           296           296           360           377           325      25	<ul> <li>21.0</li> <li>22.0</li> <li>22.0</li> <li>15.0</li> <li>35.0</li> <li>16.0</li> <li>358.0</li> <li>296.0</li> <li>360.0</li> <li>377.0</li> <li>325.0</li> <li>inc</li> <li>66.0</li> <li>67.0</li> </ul>
Location W1 W2 W3 W4 W5 W6 Date Date V4 W3 W3 W4 U5 Ucation W1 W2 W3 W4 W4 W5	Time           10:21           10:37           10:46           10:58           11:12           11:20           21-J           Time           09:07           09:21           09:21           09:07           10:26           10:51           23-J           Time           13:27           13:41           13:45           13:52	Depth (m)           0.10           0.10           0.10           0.15           0.15           0.15           0.10	Temp 29.7 29.6 29.7 29.5 29.4 29.5 29.6 29.6 29.6 29.6 29.6 29.6 29.6 29.5 29.6 29.5 29.6 29.4 29.5 28.6 28.7 28.4 28.4 28.4 28.4 28.3 28.7 28.4 28.3 28.7 28.4 28.5 28.5 28.5 28.5 28.5 28.5 28.5 28.5	29.7 29.6 29.5 29.6 29.5 29.6 29.7 28.7 28.7 28.7 28.5 28.5 28.7 28.5 28.7 28.5 28.7 28.7 28.7 28.8	DO (r           3.92           3.67           3.58           3.01           2.79           2.84           2.06           2.37           2.44           2.57           2.49           2.44           2.57           00 (r           2.47           2.92           3.71           3.42           3.56           3.49           2.91           2.66           2.24           2.56           2.21           2.51           DO (r           3.16           3.81           4.19           4.03           3.52           3.61	3.8 3.5 2.9 2.5 2.4 2.5 7 2.7 3.6 3.5 2.8 2.2 2.2 2.2 3.5 4.1 3.7 3.6	DOS           51.6           48.9           47.3           48.4           42.1           39.7           41.6           33.4           36.1           37.1           38.4           36.1           37.1           38.4           50.7           48.1           50.7           44.6           45.1           52.9           50.7           44.6           45.1           52.9           50.7           44.6           45.1           52.9           50.7           44.2           51.6           54.1           52.8           49.9           48.7           47.9           48.4           40.4	50.3 47.9 40.9 37.5 36.6 37.8 (%) 46.0 48.9 50.6 48.9 50.6 44.9 51.8 43.9 (%) 47.9 53.5 49.0 48.0	Turbidit           7.1           6.8           6.2           6.8           6.3           5.4           6.2           4.8           4.6           9.3           9.1           Turbidit           4.7           5.0           4.4           4.2           4.4           4.3           4.1           5.8           6.4           10.9           11.4           Turbidit           6.2           4.6           4.5           4.5           4.5           4.5           4.6           4.5           4.6           4.5           4.6           4.5           4.7           5.0           4.6           4.7           5.0           4.6           4.7           5.0           4.6           4.6           4.6	7.0           6.3           6.6           5.8           4.7           9.2           y (NTU)           4.9           4.3           4.5           4.2           6.1           11.2           y (NTU)           5.4           4.5           4.9           4.8	pi           7.8           7.7           7.9           7.8           7.8           7.8           7.7           8           7.9           7.8           7.9           7.8           7.9           7.8           7.9           7.8           7.9           7.8           8           8.1           7.6           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7	7.8         7.9         7.9         7.9         7.9         7.9         7.9         7.9         7.9         7.8         8.0         8.1         7.6         7.7         7.4         7.8         7.9	S 20 20 23 23 24 24 24 20 20 20 23 23 23 23 23 23 21 21 21 21 21 21 21 21 21 21	20.0 23.0 24.0 20.0 30.0 21.0 <b>S</b> 23.0 19.0 14.0 17.0 12.0 20.0 <b>S</b> 52.0 43.0 46.0 52.0	Amme           5.59         5.59           5.86         5.86           5.86         5.59           5.73         5.3           5.65         5.65           5.65         5.65           5.65         5.65           5.65         5.65           5.65         5.65           5.65         5.65           5.65         5.65           5.65         5.65           6.01         5.13           6.02         6.02           6.02         6.02           4.44         4.44           4.58         1.54           1.54         1.54           1.54         1.58           1.61         1.56           1.61         1.56           1.51         1.51	5.59 5.86 5.59 5.73 5.30 5.65 5.65 5.13 6.06 6.01 5.13 6.02 4.44 7.65 5.13 6.02 4.44 7.65 5.158 1.54 1.58	ZI           21           21           21           22           22           22           22           22           22           23           15           35           16           186           358           296           360           360           360           360           360           360           360           360           360           360           360           360           360           360           360           360           360           360           360           377           325           225           22           23           25           26           66           67           68           73           73           73           64	<ul> <li>21.0</li> <li>22.0</li> <li>22.0</li> <li>15.0</li> <li>35.0</li> <li>16.0</li> <li>186.0</li> <li>358.0</li> <li>296.0</li> <li>360.0</li> <li>377.0</li> <li>325.0</li> <li>66.0</li> <li>67.0</li> <li>68.0</li> <li>73.0</li> </ul>
Location W1 W2 W3 W4 W5 W6 Ucation W1 W2 W3 W3 W4 W5 W6 Ucation W1 Ucation W1 W2 W2 W3 W2 W3 W4 W5 Ucation W1 W1 W2 W3 W3 W4 W5 W6 W6 W6 W6 W6 W6 W7 W6 W6 W7	Time           10:21           10:37           10:46           10:58           11:12           11:20           21-J           Time           09:07           09:21           09:49           10:07           10:26           10:51           23-J           Time           13:27           13:41           13:45	Depth (m)           0.10           0.10           0.10           0.15           0.15           0.20           0.10	Temp 29.7 29.6 29.7 29.5 29.4 29.5 29.4 29.6 29.6 29.4 29.5 29.6 29.6 29.4 29.5 28.6 28.6 28.7 28.4 28.3 28.3 28.3 28.3 28.3 28.5 28.5 28.5 28.5 28.5 28.5	29.7 29.6 29.5 29.6 29.5 29.6 29.7 28.7 28.7 28.7 28.5 28.5 28.5 28.7 28.7 28.7 28.7 28.7 28.7 28.9 28.8	DO (r           3.92           3.67           3.49           3.58           3.01           2.79           2.84           2.06           2.37           2.44           2.47           2.57           DO (r           2.47           2.49           3.71           3.42           2.91           2.66           2.24           2.21           2.23           2.15           DO (r           3.49           2.91           2.66           2.24           2.215           .15           DO (r           3.16           3.81           4.19           4.03           3.71           3.67           3.52           3.61	3.8 3.5 2.9 2.5 2.4 2.5 2.7 3.6 3.5 2.8 2.2 2.2 2.2 3.5 4.1 3.7	DOS           51.6           48.9           47.3           48.4           42.1           39.7           41.6           33.4           33.1           38.4           37.0           37.1           38.4           40.6           48.7           48.1           50.7           45.1           52.9           50.7           45.1           52.9           45.1           52.9           44.2           51.6           44.2           51.6           44.2           51.6           48.7           48.7           48.7           48.7           48.7           48.7           48.0	50.3 47.9 40.9 37.5 36.6 37.8 (%) 46.0 48.9 50.6 48.9 50.6 44.9 51.8 43.9 (%) 47.9 53.5 49.0	Turbidit           7.1           6.8           6.3           5.4           6.2           4.8           4.6           9.3           9.1           Turbidit           4.7           5.0           4.4           4.7           5.0           4.4           4.3           4.4           4.5           4.4           4.5           4.6           4.7           5.8           6.2           4.6           4.7           5.8           6.2           4.6           4.5           4.6           4.7           5.8           6.2           4.6           4.5           4.6           4.5           4.6           4.5           4.6           4.6           4.6           4.6           4.6           4.6	7.0           6.3           6.6           5.8           4.7           9.2           y (NTU)           4.9           4.3           4.5           4.2           6.1           11.2           y (NTU)           5.4           4.5           4.5           4.5	pi           7.8           7.7           7.9           7.8           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.9           7.8           7.9           7.8           7.8           7.8           7.8           7.7           7.4           7.4           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7           7.8           7.7      <	<ul> <li>7.8</li> <li>7.9</li> <li>7.8</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.9</li> <li>7.8</li> <li>8.0</li> <li>8.1</li> <li>7.6</li> <li>7.7</li> <li>7.4</li> <li>H</li> <li>7.8</li> <li>7.8</li> <li>7.8</li> <li>7.8</li> <li>7.8</li> <li>7.8</li> <li>7.8</li> <li>7.8</li> </ul>	S           20           23           23           23           24           24           20           30           30           30           31           21           21           21           21           21           21           21           21           21           21           21           21           21           21           21           21           21           21           22           30           30           30           30           30           31           32           33           34           352           52           52	20.0 23.0 24.0 20.0 30.0 21.0 <b>S</b> 23.0 19.0 14.0 17.0 12.0 20.0 <b>S</b> 52.0 43.0 46.0	Amme           5.59         5.59           5.59         5.59           5.73         5.3           5.65         5.65           5.65         5.65           5.65         5.65           5.73         5.3           5.65         5.65           5.65         5.65           5.73         5.3           5.65         5.65           5.65         5.65           5.73         5.3           5.65         5.65           5.65         5.65           5.65         5.65           5.73         5.3           5.65         5.65           5.65         5.65           5.65         5.65           5.73         5.33           5.13         5.13           6.02         4.44           7.65         7.65           1.54         1.58           1.51         1.61           1.61         1.56	5.59 5.86 5.59 5.73 5.30 5.65 5.65 5.65 6.01 5.13 6.02 4.44 7.65 5.13 6.02 4.44 7.65 5.13 6.02 4.44 7.65	Z           21           21           22           22           22           22           22           22           23           15           35           16           16           186           186           359           359           359           360           377           325           325           325           325           325           325           325           325           325           325           325           325           325           325           325           325           325           325	<ul> <li>21.0</li> <li>22.0</li> <li>22.0</li> <li>15.0</li> <li>35.0</li> <li>16.0</li> <li>186.0</li> <li>358.0</li> <li>296.0</li> <li>360.0</li> <li>377.0</li> <li>325.0</li> </ul>






## **Graphic Plot of Monitoring - Construction Noise**




**AUES** 






**Graphic Plot of Monitoring – Air Quality** 






\*Power failure occurred at KT13-A1(a) on 5 March 2010.









### **Graphic Plot of Monitoring –Water Quality**





DSD Contract No. DC/2007/17 - Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen and Tin Sam Tsuen of Yuen Long District and Sewerage at Tseng Tau Chung Tsuen, Tuen Mun. EM&A Report - Appendix







# Appendix H

# Photographic Records of

# Ecological Monitoring of Vegetation (Not Used)



# Appendix I

# **Condition Survey of the Grave during Construction Phase**

## REPORT

China Road and Bridge Corporation

Contract No. DC/2007/17 Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen and Tin Sam Tsuen of Yuen Long District and Sewerage at Tseng Tau Chung Tsuen, Tuen Mun: *Condition Survey During Construction Phase* 

June 2010

### **Environmental Resources Management**

21/F Lincoln House 979 King's Road Taikoo Place Island East, Hong Kong Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660 E-mail: post.hk@erm.com http://www.erm.com China Road and Bridge Corporation

Contract No. DC/2007/17 Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen and Tin Sam Tsuen of Yuen Long District and Sewerage at Tseng Tau Chung Tsuen, Tuen Mun: *Condition Survey During Construction Phase* 

June 2010

For and on behalf of		
ERM-Hong Kong, Limited		
Approved by: _	Frank Wan	
Signed:	Wand-4-	
Position:	Partner	
Date:	23 June 2010	

Reference 0082040

This report has been prepared by ERM-Hong Kong, Limited with all reasonable skill, care and diligence within the terms of the Contract with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client.

We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.

This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies on the report at their own risk. **CONTENTS** 

1	INTRODUCTION	1
1.1 1.2	BACKG ROUND STRUCTURE OF THE REPORT	1 1
2	METHODOLOGY	3
3	CONDITION SURVEY FINDINGS	5
3.1	HISTORICAL G RAVE (KT13-02-02)	5
3.2	EXISTING CONDITION	5
4	CONCLUSION & FURTHER ACTIONS	15
4.1	Conclusions	15
4.2	FURTHER ACTION - NEXT CONDITION SURVEY DURING CONSTRUCTION PHASE	15

# 1.1 BACKGROUND

The China Road and Bridge Corporation (the Contractor) has been commissioned by the Drainage Services Department (DSD) of the Hong Kong Special Administrative Region (HKSAR) Government to carry out *Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen and Tin Sam Tsuen of Yuen Long District and Sewerage at Tseung Tau Chung Tsuen in Tuen Mun* under *Contract No. DC/2007/17* (the Contract).

According to the findings of the *Environmental Impact Assessment (EIA)* and *Section 7* of the *Environmental Monitoring and Audit (EM&A) Manual* of the captioned Project, a condition survey is required for a historical grave (KT13-02-02) near Ma On Kong before and during construction phase of the proposed bypass culvert under KT13 project, as the project is located close (approximately 39m) to the grave (see *Figure 1.1*).

ERM-Hong Kong Limited has been commissioned by the Contractor to undertake the condition survey before and during construction phase of the Project.

Prior to the condition survey, a method statement for the work has been established and approved by the Antiquities and Monuments Office (AMO) of the Leisure and Cultural Services Department (LCSD) in accordance with *Section 7.3.1* of the *EM&A Manual* for the project.


In accordance with the Contractor's letter of 23 February 2010 the construction works would be temporarily suspended between 1 March and 31 May 2010, no condition survey was therefore conducted during this period. Before recommencement of the construction works, the Contractor instructed ERM to undertake a condition survey to update the grave condition. This report presents the results of the condition survey conducted on 5 June 2010.

# **1.2** STRUCTURE OF THE REPORT

Following this introductory section, the remainder of this report comprises the following sections:

- *Section 2* describes the methodology for the condition survey;
- Section 3 presents the condition survey findings; and
- Section 4 presents conclusions and further actions.

This page is deliberately left blank



As the proposed bypass culvert under KT13 project is located close to a historical grave (KT13-02-02), in order to preserve the integrity of the grave's structure, a condition survey before and during the construction phase of the KT13 project is required. The condition survey is divided into two stages, comprising Stage 1: pre-construction condition survey and Stage 2: condition surveys during construction phase. A pre-construction condition survey was undertaken in June 2008 and the survey report has been submitted to the Antiquities and Monuments Office (AMO) for review in July 2008. As the survey has been undertaken for more than a year, the Contractor has instructed ERM to carry out a condition survey on 31 August 2009 to update the condition of the grave. The findings obtained from that survey are regarded as the baseline information for reference for Stage 2 condition surveys during construction phase.

According to the agreed method statement, condition surveys should be carried out at bi-monthly intervals during construction phase when the construction works are carried out within 100m from the grave (referred to as the Stage 2 condition survey). The construction works within 100m from the grave commenced on 21 October 2009. Three condition surveys (on 31 October 2009, 9 January 2010 and 27 February 2010) have been conducted. In view of the suspension of the construction works within 100m from the grave between 1 March and 31 May 2010, no condition survey had been conducted during this period. Before resumption of the construction works, the Contractor instructed ERM to undertake a condition survey to update the grave condition. This report presents the findings of the condition survey conducted on 5 June 2010.

# 2.1.1 Stage 2: Condition Survey During Construction Phase

The purpose of the Stage 2 condition survey during construction phase was to record the existing condition of the historical grave (KT13-02-02) after construction work of the proposed bypass culvert under KT13 project had started within 100m from the grave and comprised the following tasks:

- 1. Identification of the historical grave (KT13-02-02) near Ma On Kong;
- 2. Visual inspection was adopted for the condition survey;
- 3. Recording of the existing condition and evaluation of structural integrity of the historical grave;
- 4. Measurement of ground level and exact location of the historical grave by a qualified land surveyor;
- 5. The condition survey was undertaken by a qualified archaeologist, a cultural heritage specialist, assisted by a surveyor and a structural engineer provided by the Contractor; and

6. Submission of all records (including photographs, ground level measurements, grave locations, all detected cracks, defects and damage, if any) to the AMO of the LCSD in this report. It will form part of the EM&A Manual findings. The next condition survey to be conducted during construction stage was recommended in *Section 4.2* of this report.

# 3 CONDITION SURVEY FINDINGS

The condition survey was conducted on 5 June 2010 and the findings are presented below.

# 3.1 HISTORICAL G RAVE (KT13-02-02)

The historical grave KT13-02-02 was identified during the EIA stage of the project. It is dated to Qing Dynasty and located south of Ma On Kong village (see *Figure 1.1*) in Kam Tin facing south/southeast. The grave is constructed with Chinese bluish bricks and masonry and rendered with cement.

# 3.2 EXISTING CONDITION

At the time of the monitoring on 5 June 2010, the grave was generally in good condition with limited weeding problem. *Figure 3.1* shows the general view of the grave at the time of the site visit.




Figure 3.1 Front View

A total of 26 cracks were identified on the cement rendering, mortar of bricks and headstone of the grave. Their locations are shown in *Figure 3.2*. Crack width ranged from hairline to 5.6mm. *Table 3.1* details the cracks identified on the grave photographically and compares the cracks identified during last condition survey and those in this survey.

# Table 3.1Comparison of Cracks on the Historic Grave Identified on the Two Condition<br/>Surveys

Crack No.	Current Crack	Photographic Record		
	Width (mm)	Condition Survey Undertaken on 27 February 2010	Condition Survey Undertaken on 5 June 2010	
1	1			
2	2			
3	1.5			
4	1.5			



Crack No.	Current Crack	Photograp	hic Record
	Width (mm)	Condition Survey Undertaken on 27 February 2010	Condition Survey Undertaken on 5 June 2010
5	5.6		
6	1.6		
7	1.7		
8	1.5		

ENVIRONMENTAL RESOURCES MANAGEMENT

Crack No.	Current Crack	Photograp	hic Record
	Width (mm)	Condition Survey Undertaken on 27 February 2010	Condition Survey Undertaken on 5 June 2010
9	0.5		
10	1		
11	1.5		
12	1.6		

Crack No.	Current Crack	Photographic Record		
	Width (mm)	Condition Survey Undertaken on 27 February 2010	Condition Survey Undertaken on 5 June 2010	
13	2.9			
14	1.6			
15	2			
16	1.7			

Crack No.	Current Crack	Photograp	hic Record
	Width (mm)	Condition Survey Undertaken on 27 February 2010	Condition Survey Undertaken on 5 June 2010
17	1.7		
18	2		
19	0.5		
20	1		

Crack No.	Io. Crack		hic Record
	Width (mm)	Condition Survey Undertaken on 27 February 2010	Condition Survey Undertaken on 5 June 2010
21	0.5		
22	Hair-line		
23	Hair-line		

Crack No.	Current Crack	Photograp	hic Record
	Width (mm)	Condition Survey Undertaken on 27 February 2010	Condition Survey Undertaken on 5 June 2010
24	Hair-line		
25	0.5		
26	2.5		

No new cracks are identified during this condition survey. The crack widths for 20 cracks out of the 26 cracks as shown in *Table 3.1* remain unchanged. However, the remaining 6 cracks were recorded to have slightly widened (mostly 0.1mm). The cracks width changes are presented in *Table 3.2*.

Crack No.	Width of Crack Recorded on 27 February 2010 (mm)	Width of Crack Recorded on 5 June 2010 (mm)	Difference (mm)
4	1	1.5	0.5
9	0.4	0.5	0.1
17	1.6	1.7	0.1
19	0.4	0.5	0.1
20	0.9	1	0.1
25	0.4	0.5	0.1


# Table 3.2Comparison of Cracks Width

In view of the surrounding dense vegetation and the grave being exposed, existing cracks are likely to be intensified by weathering (such as raining, intermittent heating and cooling) or root encroachment of overgrown vegetation. The settlement monitoring suggested that there is no settlement or differential settlement at the grave and therefore the slight increase of crack widths is unlikely due to the construction works. The slight increase of the crack widths will not affect the structural integrity of the grave. However, they need to be monitored closely in the next condition survey to determine if these cracks will be widened.

No major signs of settlement of the foundations or structural cracks were identified. In order to establish the baseline condition of the grave for monitoring of potential ground settlement, five settlement markers (13GS01 to 13GS05) were established (without damaging the physical grave) to record the coordinates and elevations of the grave (see *Figure 3.3*). The recorded points are presented in the *Table 3.3*.

# Table 3.3Record of Five Settlement Marker Points of the Historic Grave on 5 June 2010

Point	Northing	Easting	Elevation (mPD) Initial Reading (Taken on 31 August 2009)	Elevation (mPD) Updated Reading (Taken on 5 June 2010)	Difference (mm)
13GS01	830520.25	824754.57	19.222	19.222	0
13GS02	830521.54	824754.32	19.985	19.986	1
13GS03	830523.21	824754.54	20.644	20.643	-1
13GS04	830521.79	824755.67	19.943	19.944	1
13GS05	830520.61	824756.12	19.211	19.210	-1



This page is deliberately left blank

# 4.1 CONCLUSIONS

4

According to the method statement agreed with AMO, condition surveys should be carried out at bi-monthly intervals during construction phase when the construction works are carried out within 100m from the historical grave (KT13-02-02) (referred to as the Stage 2 condition survey). The construction work within 100m from the grave was commenced on 21 October 2009. Three condition surveys (on 31 October 2009, 9 January 2010 and 27 February 2010) have been conducted. The construction works within 100m from the grave were suspended between 1 March and 31 May 2010, and no condition survey had been conducted during this period. Before resumption of the construction works, the Contractor instructed ERM to undertake a condition survey to update the grave condition. A condition survey was undertaken on 5 June 2010 by a qualified archaeologist, a cultural heritage specialist, a surveyor and a structural engineer. Comparing with the baseline information obtained on 31 August 2009 and the previous three condition surveys conducted on 31 October 2009, 9 January 2010 and 27 February 2010, the grave was generally considered in good condition. A total of 26 minor cracks ranging from hairline to 5.6 mm in width were identified in this condition survey. There were no major signs of structural cracks. The cracks on the surface rendering are likely to be caused/intensified by the following reasons:

- (a) pressure induced by the vehicles parked on the platform;
- (b) natural weathering (such as raining, intermittent heating and cooling); and
- (c) root encroachment of overgrown vegetation.

Five settlement marker points have been established on the grave and the coordinates and elevations of the points were recorded. The settlement monitoring results taken on 5 June 2010 were compared with the baseline readings taken on 31 August 2009 to determine if there is any significant tilting or settlement of the grave. No settlement or tilting has been detected since last condition survey.

# 4.2 FURTHER ACTION - NEXT CONDITION SURVEY DURING CONSTRUCTION PHASE

As agreed in the method statement, bi-monthly condition surveys will be undertaken when construction works are within 100m from the historical grave. However, the construction works of the proposed bypass culvert under the KT13 project within 100m from the grave were suspended between 1 March and 31 May 2010 due to the restricted activities within 100m of the ecological buffer area. Therefore, no condition survey was conducted during this period. The next condition survey will be conducted in late July or early August 2010. The survey will include the measurement of the 26 existing cracks identified to record if the cracks have been widened compared with the last condition survey and visual inspection on the presence of any additional cracks. If additional cracks are identified, they will be marked on a plan and measured. When damage to or structural instability of the grave is detected, the requirement under the approved Method Statement and action required in Event and Action Plan under the EM&A Manual will be followed.

Although there is no titling or settlement measured in this reporting period, the Contractor decides to maintain the monitoring frequency of the five settlement markers (13GS01 to 13GS05) at weekly intervals. If a tilting or settlement of  $\pm 5$  mm of ground surface level of the grave is identified, the action and limit levels and action plan as stated in *Sections* 7.5 and 7.6 of the *EM&A* will be adopted (see *Tables* 4.1 and 4.2). The construction works should cease immediately and the AMO should be informed. Remedial action should be designed and implemented by the Contractor in consultation with the AMO of LCSD following the action plan as stated in *Section* 7.6 of the *EM&A* Manual of the project (see *Table* 4.2).

# Table 4.1Action and Limit Levels for the Historical Grave

Action	Limit
When damage or structure instability is first detected.	Signs of deterioration and structural instability continue on subsequent visits after action level
	is triggered.

# Table 4.2Event and Action Plan for the Historical Grave

Event			Action	
	ET Leader	IEC	ER	Contractor
Action Level	Notify IEC and Contractor to carry out investigation. Report reasons of structural damage or instability to the IEC and Contractor. Discuss with the Contractor and formulate remedial measures. Increase monitoring frequency to once per week to check mitigation effectiveness.	Review report of structural damage or instability by the ET. Review proposed remedial measures by the Contractor and advise the ER and Antiquities and Monuments Office (AMO) accordingly. Supervise the implementation remedial measures, with approval from AMO.	-	Notify AMO concerning the damage or structural instability of the historical grave. Submit proposal for repair of damage to the historical grave to AMO for approval and to implement approved measures.

Event			Action	
	ET Leader	IEC	ER	Contractor
Limit Level	Notify IEC and Contractor to carry out investigation and to stop construction work within 100m of cultural heritage resource to avoid further impact until AMO are satisfied that the relevant structure has been repaired or stabilized to an acceptable level. Report reasons of continued structural damage or instability to the IEC and Contractor Discuss with the Contractor and formulate remedial measures Increase monitoring frequency to daily to check mitigation effectiveness	Review report of structural damage or instability by the ET. Review proposed remedial measures by the Contractor and advise the ER and Antiquities and Monuments Office (AMO) accordingly. Supervise the implementation of remedial measures, with approval from AMO.	Confirm receipt of hotification of failure in writing Notify Contractor Require Contractor to propose remedial measures and to notify and seek approval from AMO. Ensure remedial measures are properly implemented.	To carry out investigation and to stop construction work within 100m of cultural heritage resource to avoid further impact until AMO are satisfied that the relevant structure has been repaired or stabilized to an acceptable level. Propose remedial measures for the repair and stabilization of cultural heritage resources, up to liaison of moving and rebuilding the relevant structure with the approval of owner (usually the clan members) and AMO.

Once the construction within 100m area from the grave is completed, a final condition survey should be reported.



# Appendix J

# Physical, Human and Cultural Landscape Resources at KT13

urrent (	Situation of Physical, Hum	an and (	Current Situation of Physical, Human and Cultural Landscape Resources at KT13, inspected on 7 and 22 June 2010	
	The physical resources th	ıat will b∉	The physical resources that will be affected during the Construction Phase and Operational Phase, together with their sensitivity to change, are	sitivity to change, an
	described below. The loc	ations of	described below. The locations of the baseline landscape resources are mapped in Drawing no. LR-001. The Landscape Resources in direct	Resources in direct
	conflict with the Project a	ire mapp	conflict with the Project are mapped together with their extent outside study boundary for integrity of information. Photo views illustrating the	views illustrating th
	landscape resources of th	le study	landscape resources of the study area are illustrated in Drawing Nos. PR-001 to 002 inclusive. For ease of reference and co-ordination between	o-ordination betwee
	text, tables and figures each landscape resources	ch lands	ape resources is given an identity number.	
able con	mpares the baseline study ar	nd the cu	Table compares the baseline study and the current situation for KT13: (Landscape Resources)	
Section	Identify number –	Photo	Baseline Study, Environmental Impact Assessment Final Report	<b>Current Situation</b>
in ElA	Landscape Resources	No No	[382047/E/EIA/Issue 9]	
Report				
Drainage				
10.7.3	LR1 – River/ Stream	A1 -	There is a semi-natural drainage features (the Ma On Kong Channel) in the study area with	Minor change due to
		A5	untrained natural upstream and partial trained downstream with a total length of 800m. The	construction work
			Channel originates from the South-West of the valley and discharge to the existing Primary	within the site
			Channel by Kam Ho Road running through and along the site area spanning across majority of the	boundary.
			river valley, together with the existing vegetations forming the central part of riparian landscape	
			network. They have medium landscape value and sensitive to change.	
Fish Pond	q			
10.7.4	LR2.1 (Fish Pond) within	A6	There are 4 numbers of fallowed fish ponds at the upstream of the Ma On Kong Channel. A chain	Minor change due to
	site boundary		of fish ponds near downstream but distant from the Channel is noted. The fish ponds cover area of	construction of
	LR2.2 (Fish Pond) outside	A7	in total 23,000 m2. Most of them are heavily colonized by aquatic plants, which attribute to their	structures within site
	site boundary		low visual quality as a water landscape element. They have low landscape value and sensitive to	boundary.
			anneha	A soil platform was

Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen, Tin Sam Tsuen of Yuen Long District and Sewerage at Tseng Tau Chung Tsuen, Tuen Mun

				created outside site
				project was noted.
Marsh				
10.7.5	LR3 (Marsh)	A8	It comprises 2 marshes at the upstream channel of the Channel. They are inundated lowland	Remain the same as
			heavily colonized with wetland aquatic plants. They have low landscape value and sensitive to	the baseline
			change.	
Vegetation	5			
10.7.7	LR4 (Woodland/ Wooded	A9	It comprises two major communities of woodland/ wooded area. One is dense natural woodland	Remain the same as
	Area)	A10	stretching across the Conservation Area and area behind Ma On Kong and consists approximate	the baseline
			450 numbers of trees based on visual estimation. The trees are mainly native species and mature	
		_	in size. It is dominated by Schefflera octophylla, Pinus massoniana, Aporusa chinensis, Celtis	
			sinensis, Bridelia tomentosa, Cinnamomum cmaphora, Rhus chinensis and Phus succedanes.	
			Another one is a natural more sparse riparian wooded area at upstream of the Channel and	
			consists approximate 60 numbers of trees based on visual estimation. The trees are mainly	
			pioneer species and poorer in form and maturity. It is dominated by Ficus hispide and Macaranga	
			tanarius. They have high landscape value and sensitivity to change.	
10.7.8	LR5 (Orchard/ Horticultural	A11	It comprises two groups of trees at downstream below Ma On Kong and north of Ho Pui Amongst	Remain the same as
	Trees)		there are approximate 400 numbers of trees based on visual estimation. They are fruit trees and	the baseline
			landscape plants of horticultural practices. It is dominated by Dimocarpus longan, Delonix regian,	
			Roystonea regia and Pachira macrocarpa. For their anthropogenic and not permanent in nature,	
			they have medium landscape value and sensitivity to change.	
10.7.9	LR6 (Low-Lying Agricultural	A12	It comprises fallowed land and agricultural land in low rate of uses. The vegetation is mainly grass	Remain the same as
	Land/ Fallowed Land)		and sedge with mosaics of shrubs approaching the Channel. It fills up the about half of the existing	the baseline.

			landscape within the study area. They have low landscape value and sensitivity to change.	
Sitting-Out Area	Dut Area			
10.7.10	LR7 (Sitting-Out Area at Ma On Kong)	A13	It is located at the Ma On Kong next to the access road. It is a small sitting-out area primarily hard-paved with only 3 amenity trees and on pavilion. It has low landscape value and sensitivity to change.	Remain the same as the baseline
Landsca	Landscape Character Areas			
10.7.12	LCA1 (Agricultural	B1 &	This comprises fallowed land & agricultural land not in active uses. This character area is flat and	Minor change due to
	Landscape Character Area)	B2	gentle sloping in landform and vegetated with grass of various heights. It forms the majority of the	invasion of cows.
			landscape character of the entire river valley and the connecting landscape element between	Some of the grass on
			other landscape character areas. The sensitivity to change of this area is low.	the land were
				consumed.
10.7.13	LCA2 (Woodland	B3	This is natural woodland between southern Ma On Kong and the Channel extending up to the	Remain the same as
	Landscape Character Area)		access road behind Ma On Kong. The trees are mature in size forming a close woodland	the baseline
			landscape. It is the location of egretry of conservation importance. The sensitivity to change of this area is high.	
10.7.14	LCA3 (River/ Stream	B4 -	This is the main stream of the Channel in associate with its riparian vegetation. It meanders	Minor change due to
	Landscape Character Area)	B7	through the river valley landscape. It is used as a receptor of agricultural effluent from poultry farm	construction work
			around upstream, which contribute to the polluted appearance of the character area around	within site boundary
			upstream. The sensitivity to change of this area is medium.	
10.7.15	LCA4 (Fish Pond	B8	This comprises a number of fish ponds of various sizes distributed about the Channel. Most of	Minor change due to
	Landscape Area)		them are abandoned or with limited uses and colonized with aquatic plants. The sensitivity to	construction of
			change of this area is medium.	structures within site
				-

Sewerage at Tseng Tau Chung Tsuen, Tuen Mun Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen, Tin Sam Tsuen of Yuen Long District and

10.7.16	10.7.16 LCA5 (Village Landscape	B9 &	This comprises the four major village types rural settlement encompassing tai Kek, Ma On Kong, Remain the same as	Remain the same as
	Character Area)	B10	Ho Pui and north of Ho Pui. Except Tai Kek which is less revitalized and actively resided, all other	the baseline
			three are actively resided. This area is lightly urbanized with low rise village house. The sensitivity	
			to change of this area is low.	
10.7.17	10.7.17 LCA6 (Industrial Landscape	B11 &	This comprise collection of slummy-built temporary structure and open storage uses land, which R	Reconstruction of
	Character Area)	B12	are characterized with metallic hoarding and used for poultry, recycling, vehicle repairing etc. The	hoarding was
			sensitivity to change of this area is low.	conducted by the land
			δ	owner
10.7.18	10.7.18 LCA7 (Nullah Landscape	B13	This is the trained nullah next to Kam Ho Road. It is the primary tributary connecting and receiving R	Remain the same as
	Character Area)		outflow from the Ma On Kong Channel. The area is man-made and with poor and monotonous	the baseline
			riverside vegetation. The sensitivity to change of this area is low.	

# Visual Character 10.7.19

The visual quality of the river valley of Ma On Kong Channel is semi-natural based on combination of rural landscape elements including agricultural Interspersed landscape elements on general flat landform with minor undulation render numerous small enclosed views. No major vista and high land, village houses, woodland and pond and stream and industrial landscape elements including open storage and temporary structures. quality open view identified.

# Visual Sensitive Receiver (VSR) 10.7.20

Within the ZVI, a number of key Visual Sensitive Receivers (VSRs) have been identified. These VSRs are mapped in Drawing V-001. They are listed, together with their sensitivity, in Table 10/5. Photo views illustrating the VSRs are illustrated in Drawing nos. PV-001 to 002 inclusive. For the ease of reference, each VSR is given an identity number, which is used in the text, tables and figures.

DC/2007/17

DC/2007/17 Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen, Tin Sam Tsuen of Yuen Long District and Sewerage at Tseng Tau Chung Tsuen, Tuen Mun

Table compares the baseline study and the current situation for KT13: (Visual Sensitive Receiver)

Section	Identify number –	Photo	Baseline Study, Environmental Impact Assessment Final Report [382047/E/EIA/Issue 9]	Current
in EIA	VSR	No.		Situation
Report				
Industrial VSRs	I VSRs			
10.7.21	T	G	Open storage near junction between Kam Ho Road and Village access	Remain the same
			The VSRs is workers of the open storage. The number of individual is very few and their sensitivity to visual	as the baseline
			impacts is low.	
10.7.22	12	C2	Plant Nursery at the east of Ma On Kong Channel	Remain the same
			The VSRs is workers of the plant nursery. The number of individual is very few and their sensitivity to visual	as the baseline
			impacts is low.	
10.7.23	13	C	Plant Nursery at the west of Ma On Kong Channel	Temporary
			The VSRs is workers of the plant nursery. The number of individual is very few and their sensitivity to visual	stockpiling was
			impacts is low.	observed
10.7.24	14	C4	Temporary Structure for poultry east to Ho Pui	Reconstruction of
			The VSRs is workers of the temporary structure. The number of individual is very few and their sensitivity to	hoarding was
			visual impacts is low.	conducted by the
10.7.25	15	C5	Open Storage at the end of village access road	land owner
			The VSRs is workers of the open storage. The number of individual is very few and their sensitivity to visual	
			impacts is low.	
10.7.26	16	C6	Temporary Structure for poultry and Open Storage at upstream of Ma On Kong Channel	Remain the same
			The VSRs is workers of the temporary structure and open storage. The number of individual is very few and	as the baseline
			their sensitivity to visual impacts is low.	

Sewerage at Tseng Tau Chung Tsuen, Tuen Mun DC/2007/17 Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen, Tin Sam Tsuen of Yuen Long District and Remain the same as the baseline The VSRs is future users of the re-provided sitting-out area during operation phase. The number of The VSRs is residents of the village. The number of individual is few and their sensitivity to visual impacts is The VSRs is residents of the village. The number of individual is very few and their sensitivity to visual The VSRs is residents of the village. The number of individual is very few and their sensitivity to visual The VSRs is residents of the village. The number of individual is very few and their sensitivity to visual individual is few and their sensitivity to visual impacts is medium. Users of Sitting-out Area at Ma On Kong North of Ma On Kong North of Ho Pui impacts is high. impacts in high. impacts is high. Ma On Kong Tai Kek high. **Open Space / Sitting – Out Area VSRs** C10 <u>c</u> 60 C7 80 **Residential VSRs** 22 R **R**4 5 Ъ 10.7.28 10.7.31 10.7.27 10.7.29 10.7.30

DC/2007/17 Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen, Tin Sam Tsuen of Yuen Long District and Sewerage at Tseng Tau Chung Tsuen, Tuen Mun

Transpo	Transport-related VSRs			
10.7.32 T1	T1	C12	Motorists and Pedestrians along village access road (lower section)	Remain the same
			The VSRs is the road users of the road section. The number of individual is few and their sensitivity to as the baseline	as the baseline
			visual impacts is low.	
10.7.33	T2	C13	Motorists and Pedestrians along village access road (high section)	Remain the same
			The VSRs is the road users of the road section. The number of individual is very few and their sensitivity to as the baseline	as the baseline
			visual impacts is low.	
10.7.34	T3	C14	Motorists, Pedestrians and Tourists along access road toward Ho Pui Reservoir	Remain the same
			The VSRs is the road users of the road section, part of which are tourist to Ho Pui Reservoir. The number of as the baseline	as the baseline
			individual is very few and their sensitivity to change is low.	

DC/2007/17 Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen, Tin Sam Tsuen of Yuen Long District and Sewerage at Tseng Tau Chung Tsuen, Tuen Mun

Physical, Human and Cultural Landscape Resources Photo record

7 June 2010







River/Stream Photo No. A4 - LR1















Woodland/Wooded Area

Photo No. A9 – LR4












Agricultural Landscape Character Area Photo No. B1 - LCA1



River/ Stream Landscape Character Area Photo No. 84 - LCA3





Agricultural Landscape Character Area Photo No. B2 - LCA1






Fish Pond Landscape Area

Photo No. B8 – LCA4

Woodland Landscape Character Area Photo No. B3- LCA2



Photo No. B6 – LCA3.1 River/ Stream Landscape Character Area






Village Landscape Character Area



Nullah Landscape Character Area







Ho Road and Village access road




Photo No. C4-I4 Temporary Structure for poultry east to Ho Pui





Plant Nursery at the east of Ma On Kong Channel Photo No. C2-I2














North of Ma On Kong

Photo No. C9-R2





Motorists and Pedestrians along village access road (high section)



North of Ho Pui



access road toward Ho Pui Reservoir



(lower section)


DC/2007/17 Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen, Tin Sam Tsuen of Yuen Long District and Sewerage at Tseng Tau Chung Tsuen, Tuen Mun

Physical, Human and Cultural Landscape Resources Photo record

22 June 2010











Fish Pond within site boundary


Photo No. A6 - LR2.1




















Agricultural Landscape Character Area Photo No. B1 – LCA1




River/ Stream Landscape Character Area Photo No. 84 - LCA3















River/ Stream Landscape Character Area Photo No. B6-LCA3.1











Open storage near junction between Kam Ho Road and Village access road Photo No. C1 - I1







Photo No. C2-I2 Plant Nursery at the east of Ma On Kong Channel



Open Storage at the end of village access road Photo No. C5-I5






Photo No. C3-13 Plant Nursery at the east of Ma On Kong Channel



Photo No. C6-I6 Temporary Structure for poultry and Open Storage at upstream of Ma On Kong Channel







 T2 Motorists and Pedestrians along village access road (high section)

access road toward Ho Pui Reservoir





Photo No. C12-T1 Motorists and Pedestrians along vilage access road

(lower section)



# Appendix K

## Monthly Summary Waste Flow Table

### DSD Contract No. DC/2007/17

Drainage Improvement Works in Cheung Po, Ma On Kong, Yuen Kong San Tsuen and Tin Sam Tsuen of Yuen Long District and Sewerage at Tseng Tau Chung Tsuen, Tuen Mun

## Monthly Summary Waste Flow Table

Date: 30-Jun-10 Year/Month: Jun-10

			Ν	Ionthly Summa	ry Waste Flow	Table for Jun	e 2010			
Year	Actual Quantities of Inert C & D Materials Generated Monthly					Estimated Annual Quantities of C & D Wastes Generated Monthly				
	Total Quantitiy Generated	Broken Concrete (see note 4)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Metals	Paper/ Cardboard packaging	Plastics (see note 3)	Chemical Waste	Others, e.g. General refuse
	(in '000M <sup>3</sup> )	(in '000M <sup>3</sup> )	(in '000M <sup>3</sup> )	(in '000M <sup>3</sup> )	(in '000M <sup>3</sup> )	(in '000KG)	(in '000KG)	(in '000KG)	(in '000KG)	(in '000M <sup>3</sup> )
Jan	10.556	0.004	10.002	0.55	0	0	0	0	0	0
Feb	4.2195	0.001	4.323	-0.105	0	0	0	0	0	0
Mar	8.654	0.003	7.469	1.182	0	0	0	0	0	0
Apr	8.115	0.002	6.221	1.892	0	0	0	0	0	0
May	5.111	0.001	3.718	1.392	0	0	0	0	0	0
Jun	6.123	0.001	6.562	-0.44	0	0	0	0	0	0
Sub-Total	42.78	0.012	38.295	4.4715	0	0	0	0	0	0
Jul										
Aug										
Sep										
Oct										
Nov										
Dec										
Total	42.778	0.012	38.295	4.472	0.000	0.000	0.000	0.000	0.000	0.000

Notes: (1) The performance targets are given in PS Clause 28.10(14)

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/ containers, plastic sheets/ foam form packaging material

(4) Broken concrete for recycling into aggregates