

東業德勤測試顧問有限公司  
ETS-TESTCONSULT LIMITED

8/F., Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fotan, Hong Kong  
Tel : 2695 8318 E-mail : etl@ets-testconsult.com  
Fax : 2695 3944 Web site : www.ets-testconsult.com

**TEST REPORT**

**Kaden Construction Limited**

**CONTRACT NO. DC/2007/18**

**YUNG SHUE WAN AND  
SOK KWU WAN VILLAGE SEWERAGE,  
STAGE 1 WORKS**

**QUARTERLY EM&A  
SUMMARY REPORT NO.10**

**(SEPTEMBER TO NOVEMBER 2010)**

Prepared by:

LAW, Sau Yee  
Senior Environmental Officer

Checked by:

LAU, Chi Leung  
Environmental Team Leader

Issue Date: 13 January 2011

Report No.: ENA01271

# Scott Wilson CDM Joint Venture

---

Chief Engineer/Harbour Area Treatment  
Scheme  
Drainage Services Department  
5/F Western Magistracy  
2A Pok Fu Lam Road  
Hong Kong

Your reference:

Our reference: 05117/6/10/346269

Date: 17 Jan 2011

**BY FAX ONLY**


Attention: Mr. C K Au

Dear Sir,

**Contract No. DC/2007/18**  
**Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan**  
**Quarterly EM&A Summary Report No. 10 (September to November 2010)**

We refer to the Environmental Permit (EP-281/2007/A) and the email from the environmental team, ETS-Testconsult Limited with the report, dated 13 Jan 2011. We do not have further comment and have verified the captioned report.

Yours faithfully  
SCOTT WILSON CDM JOINT VENTURE



Rodney Ip

ICWR/KKK/ecwc

cc Kaden Construction Ltd (Attn: Mr Vincent Chan)  
ETS-Testconsult (Attn: Mr Linda Law)  
ER/LAMMA (Attn: Mr Neil Wong)  
CDM (Attn: Mr Mark Sin)



<b>TABLE OF CONTENTS</b>		<b>Page</b>
<b>EXECUTIVE SUMMARY</b>		
<b>1.0</b>	<b>INTRODUCTION</b>	1
<b>2.0</b>	<b>PROJECT INFORMATION</b>	1
	2.1 Background	1
	2.2 Site Description	1
	2.3 Construction Programme	1
	2.4 Project Organization and Management Structure	1
	2.5 Contact Details of Key Personnel	1 – 2
<b>3.0</b>	<b>SUMMARY OF EM&amp;A REQUIREMENTS</b>	
	3.1 EM&A Programme	2
	3.2 Monitoring Stations and Parameters	2
	3.3 Monitoring Methodology and Calibration Details	2
	3.4 Environmental Quality Performance Limits (Action/Limit Levels)	2
	3.5 Environmental Mitigation Measures	2
<b>4.0</b>	<b>MONITORING RESULTS</b>	
	4.1 Air Quality	2 – 3
	4.2 Noise	3
<b>5.0</b>	<b>INSPECTION RESULTS</b>	
	5.1 Summary of site inspection findings and Action(s) taken by Kaden and ET in this quarter	3 – 5
	5.2 Implementation Status of Environmental Mitigation Measures	5
	5.3 Status of Environmental Licensing and Permitting	5
	5.4 Advice on Solids and Liquid Waste Management Status	5 – 6
<b>6.0</b>	<b>ECOLOGY</b>	6 – 7
<b>7.0</b>	<b>ARCHAEOLOGY AND CULTURAL HERITAGE</b>	7
<b>8.0</b>	<b>NON-COMPLIANCE OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS</b>	
	8.1 Summary of Non-compliance	7
	8.2 Review of the Reasons for and the Implications of Non-compliance	7
	8.3 Summary of Actions Taken	7
	8.4 Summary of Environmental Complaint, Notification of Summons and Successful Prosecutions Handling	7
<b>9.0</b>	<b>COMMENTS, CONCLUSION AND RECOMENDATION</b>	8



## APPENDIX

- A Organization Chart and Lines of Communication
- B1 Impact Air Quality Monitoring Results in this Quarter
- B2 Graphical Plots of Impact Air Quality Monitoring Data in this Quarter
- C1 Impact Noise Monitoring Results in this Quarter
- C2 Graphical Plots of Impact Noise Monitoring Data in this Quarter
- D Environmental Quality Performance (Action / Limit Levels)
- E Event-Action Plans
- F Construction Programme
- G Summary of Implementation Status of Mitigation Measures during Site Inspection
- H Revised Final Report of Archaeological Watching Brief at Chung Mei, Sok Kwu Wan
- I Vegetation Survey Report and Photographic Records of the Uncommon Tree Species
- J Letter of Variation Environmental Permit (VEP-299/2009)
- K AFCE Letters dated on 28 October 2009 and 13 November 2009
- L EPD Letter dated on 16 October 2009

## Figures

- 2005/C1/2004 Village Sewerage Layout Plans – Sok Kwu Wan (Sheet 1 of 3)
- 2005/C1/2005 Village Sewerage Layout Plans – Sok Kwu Wan (Sheet 2 of 3)
- 2005/C1/2006 Village Sewerage Layout Plans – Sok Kwu Wan (Sheet 3 of 3)

## Tables

- 2.1 Contact Details of Key Personnel
- 4.1 Summary of Number of Exceedances for 1-hr and 24-hr TSP Monitoring
- 4.2 Summary of Impact Monitoring results of Noise Daytime Monitoring
- 5.1 Summary of Site Inspection Findings and Action(s) taken by Kaden and ET
- 5.2 Summary of environmental licensing and permit status
- 5.3 Offsite Waste Disposal in this Quarter
- 8.1 Summary of Environmental Complaints and Prosecutions



## EXECUTIVE SUMMARY

This is the tenth Quarterly Environmental Monitoring and Audit (EM&A) Summary Report prepared by ETS-Testconsult Ltd (ET) for the "Contract No. DC/2007/18 Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works" (the Project) under the requirements and specifications of "the Environmental Permit (Application No. AEP-281/2007)" (the EP) and "the Final EM&A Manual – Outlying Islands Sewerage Stage 1 Phase 2 Package J – Sok Kwu Wan Sewage Collection, Treatment and Disposal Facilities" (the EM&A Manual).

This report documents the findings of EM&A Works conducted during the construction phase of the Project from September to November 2010.

### Construction Progress

The major construction works in this quarter were as below:

September 2010	<ul style="list-style-type: none"><li>• Sewer laying; and</li><li>• Manhole construction.</li></ul>
October 2010	<ul style="list-style-type: none"><li>• Sewer laying; and</li><li>• Manhole construction.</li></ul>
November 2010	<ul style="list-style-type: none"><li>• Sewer laying; and</li><li>• Manhole construction.</li></ul>

### Environmental Monitoring Progress

The summary of the monitoring activities in this quarter is listed below:

- Noise Monitoring (Day-time): 13 Occasions at 4 designated locations;
- 24-hour TSP Monitoring: 16 Occasions at 3 designated locations;
- 1-hour TSP Monitoring: 48 Occasions at 3 designated locations.

### Impact Air Quality Monitoring

No exceedances of Action and Limit levels were recorded for 24-hr and 1-hr TSP monitoring in the quarter.

### Impact Noise Monitoring

No exceedance of Action and Limit Level were recorded in this quarter.

### Environmental Complaints, Notifications of Summons and Successful Prosecutions

No environmental complaints, notifications of summons and successful prosecutions were received in this quarter.

### Internet Website

This Quarterly EM&A Summary Report can be accessed on the web at <http://www.skwsewer.com>.



## **1.0 INTRODUCTION**

The Customer, Kaden Construction Limited (Kaden), appointed Environmental Team of ETS-Testconsult Limited to undertake the environmental impact monitoring for "Contract No. DC/2007/18 Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works" (the Project) under the requirements and specifications of "the Environmental Permit (Application No. AEP-281/2007)" (the EP) and "the Final EM&A Manual – Outlying Islands Sewerage Stage 1 Phase 2 Package J – Sok Kwu Wan Sewage Collection, Treatment and Disposal Facilities" (the EM&A Manual).

This Quarterly EM&A Summary Report documented the findings of EM&A Works conducted during the construction phase of the Project in September, October and November 2010.

## **2.0 PROJECT INFORMATION**

### **2.1 Background**

Under this Project, Kaden is required to construct village sewerage in Yung Shue Wan and Sok Kwu Wan, Lamma Island.

Village sewage works will undertake in this Project. These will comprise laying approximately 1.4km of sewerage pipes from 220mm to 350mm diameter in Sok Kwu Wan Village.

As the main Contractor of the captioned project contracted by, Kaden will follow the environmental monitoring recommendation stated in the EM&A Manual that was prepared with reference to the EIA Report (Register No.: AEIAR-075/2003).

According to the EP and the EM&A Manual, the environmental programme is mainly focused on the construction activities of this Project in Sok Kwu Wan. At the same time, all air quality and noise monitoring stations proposed in the EM&A Manual are located in Sok Kwu Wan. The baseline report is prepared in accordance with EP (No. EP-281/2007) for the Designated Project "Outlying Islands Sewerage Stage 1 Phase 2 – Sok Kwu Wan Sewage Collection, Treatment and Disposal Facilities" and the EM&A Manual.

### **2.2 Site Description**

The general layout plan of the project in Sok Kwu Wan is shown in Drawing No. 2005/C1/2004, 2005/C1/2005 and 2005/C1/2006.

Surrounding the construction site, there are air and noise sensitive receivers at Chung Mei Village, Sok Kwu Wan and Ta Shui Wan.

### **2.3 Construction Programme**

The construction programme is shown in Appendix F.

### **2.4 Project Organization and Management Structure**

The organization chart with respect to the on-site environmental management and monitoring program are shown in Appendix A.

### **2.5 Contact Details of Key Personnel**

The key personnel contact names and telephone numbers, and construction programme are shown in table 2.1.



Table 2.1 Contact Details of Key Personnel

Organization	Project Role	Key Staff	Tel. No.	Fax No.
Scott Wilson CDM JV	Engineer Representative	Ir Ian J Jones	2982 0240	2982 4129
Scott Wilson CDM JV	Independent Environmental Checker	Mr. Rodney Ip	2410 3750	2428 9922
Kaden Construction Ltd	Contractor	Ir Stephen Leung	2454 9102	2465 1207
ETS-Testconsult Ltd	Environmental Team	Mr. C L Lau	2946 7791	2695 3944

### 3.0 SUMMARY OF EM&A REQUIREMENTS

#### 3.1 EM&A Programme

In accordance with Section 5 of the EP, EM&A programme as set out in the EM&A Manual is required to be implemented. In accordance with the EM&A Manual, environmental monitoring of air quality and noise are required for the Project. The EM&A requirement for each parameter are described in details in subsequent sections, including:

- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event-Action Plans;
- Environmental mitigation measures, as recommended in the project EIA study report;
- Environmental requirements in contract documents.

The implementation status of environmental mitigation measures is summarized in Section 5.2 of the Report.

#### 3.2 Monitoring Stations and Parameters

The EM&A Manual designates several locations to monitor environmental impacts in terms of air quality and noise due to the Project. The description and detailed locations of monitoring stations for air quality and noise are shown in Figures 2005/C1/2004, 2005/C1/2005 and 2005/C1/2006 and relevant sections of this Report.

#### 3.3 Monitoring Methodology and Calibration Details

All monitoring works were conducted and monitoring equipment was calibrated in accordance with the EM&A Manual.

#### 3.4 Environmental Quality Performance Limits (Action/Limit Levels)

The environmental quality performance limits, i.e. Action/Limit Levels (AL Levels) were derived from the baseline monitoring results. If the measured environmental quality parameters exceed the AL Levels, the respective action plan will be implemented. The AL Levels for each monitoring parameter are given in Appendix D. The event action plan is given in Appendix E.

#### 3.5 Environmental Mitigation Measures

Relevant mitigation measures were recommended in the EM&A Manual for the Contractor to implement. A list of mitigation measures is given in Appendix G.

### 4.0 MONITORING RESULTS

#### 4.1 Air Quality

In accordance with the EM&A Manual, 1-hr and 24-hr TSP air quality monitoring are to be conducted three times and one time per six days correspondingly. In the reporting quarter, all the 1-hr and 24-hr TSP monitoring results complied with the AL Levels. The monitoring trends of air quality during the reporting quarter are given in Appendix B2.



Major dust sources in the Project were excavation works and vehicle used for moving sand, aggregates and construction waste.

Table 4.1 presents the number of exceedances recorded in each month of the reporting quarter.

Table 4.1 Summary of Number of Exceedances for 1-hr and 24-hr TSP Monitoring

Monitoring Parameter	Level of Exceedance	September 2010	October 2010	November 2010
24-hr TSP	No of monitoring events	6	5	5
	Action Level	0	0	0
	Limit Level	0	0	0
	Total	0	0	0
1-hr TSP	No of monitoring events	18	15	15
	Action Level	0	0	0
	Limit Level	0	0	0
	Total	0	0	0

## 4.2 Noise

Noise monitoring is required to be conducted at least once per week. Only daytime noise was monitored in the reporting quarter. All recorded noise levels complied with the AL Levels. The registered noise levels in the past three months are plotted in Appendix C2.

Table 4.2 presents the number of exceedances recorded in each month of the reporting quarter.

Table 4.2 Summary of Impact Monitoring results of Noise Daytime Monitoring

Level of Exceedance	September 2010	October 2010	November 2010
No of monitoring events	5	4	4
Action Level	0	0	0
Limit Level	0	0	0
Total	0	0	0

The major noise sources in the reporting quarter were excavation works and vehicle used for moving sand, aggregates and construction waste near the site egress.

In this quarter, no exceedances of Action Level were recorded in this quarter. Besides, no exceedances in Limit Level were recorded according to the results from Day-time noise monitoring.

## 5.0 INSPECTION RESULTS

### 5.1 Summary of site inspection findings and Action(s) taken by Kaden and ET in this quarter

ET conducted weekly site inspections to monitor the Contractor's implementation of environmental mitigation measures. After each site inspection, the Contractor was notified of ET's observations and recommendations and then the Contractor will arrange related remedial works.

No deficiency finding was recorded during the weekly site inspections in September, October and November 2010.

### 5.2 Implementation Status of Environmental Mitigation Measures

According to the summary of the weekly site inspections carried out in this quarter, it indicated that site practices of the Kaden were generally undertaken in an environmentally acceptable manner and the overall site environmental performance was satisfactory.

Excavation works and vehicle used for moving sand, aggregates and construction waste were the major dust sources in the Project. Generally, the Contractor implemented adequate dust mitigation measures in this quarter, such as dampening of unpaved areas and fill material prior to handling or delivery and well maintenance of plant and equipment to avoid black smoke emission.



Vehicle traffic and construction activities near the site egress were the major noise sources. The powered mechanical equipment were generally operated and maintained properly.

### 5.3 Status of Environmental Licensing and Permitting

The status of licences and permits is summarized in Table 5.2.

Table 5.2 Summary of environmental licensing and permit status

Description	Permit No.	Valid Period		Section
		From	To	
Environmental Permit	EP-281/2007	29/06/07	End of Project	Valid
Water Discharge Licence	EP890/W2/XD 026	23/05/08	31/03/12	Valid Discharge of Industrial Trade Effluent arising from Construction Site to communal storm water drain
Notification under APCO	Application had been submitted to EPD on 15 April 2008			

### 5.4 Advice on Solids and Liquid Waste Management Status

The Contractor usually disposed of non-inert wastes such as general refuses and materials segregated to Sok Kwu Wan Re-fill Transfer Station (SKWRTS).

Table 5.3 summarizes data on offsite waste disposal in this quarter.

Table 5.3 Offsite Waste Disposal in this Quarter

Type of Waste		Quantity	Disposal Location	Cumulative Quantity
Inert C&D Materials	Total Quantity Generated (in '000m <sup>3</sup> )	0.017		1.4764
	Broken Concrete (in '000m <sup>3</sup> )	0.0035	SKWRTS	0.1515
	Reused in the Contract (in '000m <sup>3</sup> )	0.0075	For Stockpile / Reuse	0.5674
	Reused in other Projects (in '000m <sup>3</sup> )	0.0000	N/A	0.208
	Disposal as Public Fill (in '000m <sup>3</sup> )	0.0095	SKWRTS	0.6299
C&D Waste	Metals (in '000kg)	0.0000	N/A	0.0000
	Paper/Cardboard Packaging (in '000kg)	0.0000	N/A	0.0000
	Plastics (in '000kg)	0.0000	N/A	0.0000
	Chemical Waste (in '000kg)	0.0000	N/A	0.0000
	Other, e.g. General Refuse (tonne)	4.39	SKWRTS	22.09

The Contractor should provide sufficient preventive measures during equipment maintenance works so as to avoid oil leakage on the ground. In the event of any oil leakage, the Contractor should clean up the polluted soil and handle all the materials used for this cleaning works as chemical waste.

The Contractor was reminded to increase the frequency of inspection and cleaning of the site drainage system and desilting facilities. Moreover, the Contractor should apply approved pesticides in the stagnant water ponds.

The Contractor should use suitable containers with proper labels to store chemical wastes in accordance with Code of Practice on the Packaging, Labeling and Storage of Chemical Waste. The Contractor should also advise their workers of the proper procedures in handling the chemical waste. All the trip tickets for chemical waste disposal were properly kept in the site office. No chemical waste disposal was undertaken in this quarter.

All the runoff should be pumped to the desilting facilities to remove suspended solids prior to discharge.



## 6.0 ECOLOGY

A comprehensive tree survey was carried out by Kaden in mid 2008. The two uncommon tree species (*Celtis timorensis* and *Celtis biondii*) could not be identified on site as per the Figure 4 of the EP.

A joint visit amongst EPD, AFCD, Kaden, DSD and RE was subsequently held on 24 March 2009 and some immature *Celtis timorensis* plants were identified at certain locations at Chung Mei. It was agreed that a full vegetation survey (in addition to the previous tree survey) should be conducted to identify the immature uncommon species.

Kaden then employed a landscape subcontractor "Bluet" and carried out a vegetation survey on 17 April 2009. Some immature uncommon trees species of *Celtis timorensis* were identified at twelve locations near the Works Area.

Subsequently, the Environmental Permit of this Project was amended as EP-281/2007/A and issued on 23 September 2009. Condition 1.7 and 3.7 in Part C and Figure 4 of the amended EP have been changed. Refer to the change, the amended EP present that the uncommon tree species, *Celtis Timorensis*, as shown in Figure 4 of the amended EP shall be labelled, fenced and protected in order to avoid any disturbance during the construction of the Project. The letter of Variation Environmental Permit (VEP-299/2009) is shown in Appendix J.

In the previous weekly site inspections in September and October 2009, some uncommon plants were suspected to be missing. This was reported in the last Monthly Report. Letters were also received from AFCD and EPD (see Appendix K and L) regarding this issue and the mis-identification of some uncommon plants. Another vegetation survey was subsequently carried out by the landscaping subcontractor "Bluet" on 18 November 2009 for verification (see attached updated survey report in Appendix G). It was reported that all uncommon plants (CT 1 to 12) still exist and all the mislabelling has been rectified.

All uncommon plants have been labelled and fenced off with safety net and notices have been posted for warning the site personnel of the presence of the uncommon tree species in this quarter. Photos attached in Appendix I present the fencing and protection provided for those uncommon species in this quarter.

## 7.0 ARCHAEOLOGY AND CULTURAL HERITAGE

Refer to the Section 9 of EM&A Manual, watching brief works were conducted in Chung Mei, Sok Kwu Wan by Archaeological Assessments Limited on 01 September 2008 and 12 June 2009.

The watching brief works took place along approximately 50m long alignment in two segments, MHS52 to MHS54 on 1<sup>st</sup> September 2008 and MHS50 to MHS52 on 12<sup>th</sup> June 2009. In overview, the steep lower hill slope area traversed by the MHS50 and MHS54 has seen little or no human activity prior to the 20<sup>th</sup> century and in contrast to the valley to the west, can be considered to have no archaeological potential. Details of the watching brief works present in Appendix H.

## 8.0 NON-COMPLIANCE OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS

### 8.1 Summary of Non-compliance

No exceedances of Action and Limit Level of 24-hour and 1-hour TSP monitoring results were recorded during the reporting period.

No exceedance of Action Level of noise monitoring was recorded in this quarter since no complaint on noise issue was received. Besides, no exceedances in Limit Level were recorded according to the results from Day-time noise monitoring.

No evening-time, night-time and holiday noise monitoring were required since no construction works were processed during these periods.

### 8.2 Review of the Reasons for and the Implications of Non-compliance

Since there were no exceedances on air quality and noise monitoring parameters recorded in this monitoring quarter, the review of the reasons for the non-compliance was not required.



### 8.3 Summary of Actions Taken

Since no exceedances were recorded, no further actions were required.

### 8.4 Summary of Environmental Complaint, Notifications of Summons and Successful Prosecutions Handling

No environmental complaints, notifications of summons and successful prosecutions were received in this quarter.

A summary of environmental complaints and prosecutions was given in Table 8.1.

Table 8.1 Summary of Environmental Complaints and Prosecutions

<i>Period</i>	<i>Complaints logged</i>	<i>Summon served</i>	<i>Successful Prosecution</i>
<i>September 2010</i>	<i>0</i>	<i>0</i>	<i>0</i>
<i>October 2010</i>	<i>0</i>	<i>0</i>	<i>0</i>
<i>November 2010</i>	<i>0</i>	<i>0</i>	<i>0</i>
<i>Cumulative</i>	<i>1</i>	<i>0</i>	<i>0</i>

## 9.0 COMMENTS, CONCLUSIONS AND RECOMMENDATION

In this quarter, major site activities were sewer laying and manhole construction. Noise and air quality were the major environmental issues in the Project. Generally, the Contractor implemented most of the mitigation measures to minimize the dust impact.

No exceedances of Action and Limit Level of air and noise monitoring were recorded in this quarter.

No environmental complaints, notification of summons and prosecutions with respect to environmental issues were received in this quarter.

According to the ET weekly site inspections carried out in this quarter, it was indicated that site practices of the Contractor were generally undertaken in an environmentally acceptable manner and the overall site environmental performance was up to standard.

According to the environmental site inspections performed in this quarter, the following recommendations were provided:

#### **Air Quality**

- Ensure the frequency of water spraying on unpaved/unloading areas and stockpiles to be sufficient to suppress the dust sources;
- Undertake water spraying on stockpiling area;
- Provide proper maintenance for the powered mechanical equipment and barges to avoid emission of dark smoke;
- Erect adequate speed limit signs to advise the truck drivers of the speed limit; and
- Implement the dust mitigation measures for the construction activities.

#### **Noise**

- Conduct noisy activities at a farther location from the NSRs.

#### **Water Quality**

- Provide proper treatment for the wastewater discharged; and
- Remove the stagnant water or provide pesticide for the stagnant water in the permanent desilting chambers, if any.

#### **Chemical and Waste Management**


- Remove waste materials from the site to avoid accumulation regularly;
- Handle and store chemical wastes properly;
- Provide and maintain sufficient drip trays for diesel drums, chemical containers, chemical waste storage drums and diesel operated generator set;
- Maintain good housekeeping; and
- Avoid oil being polluted during oil filling and equipment maintenance; hence, properly remove and store the contaminated soil, if any.




## **Appendix A**

### **Organization Chart and Lines of Communication**

#### Organization Structure for Environmental Management (EMP Rev. 26.00)



# Lines of Communication





## **Appendix B1**

### **Impact Air Quality Monitoring Results in this Quarter**

### Summary of 24-hr TSP Monitoring Results

Monitoring Station : AM1

Date	Time	Finish		Elapse Time		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min.)		Average (m <sup>3</sup> /min.)	Filter Weight (g)		Conc. (µg/m <sup>3</sup> )	Weather Condition
		Date	Time	Initial	Final		Initial	Final		Initial	Final		
02/09/10	13:00	03/09/10	13:00	16175.38	16199.38	24.00	0.8981	0.8981	0.8981	2.8075	2.9050	75	Cloudy
08/09/10	13:00	09/09/10	13:00	16199.38	16223.38	24.00	0.8981	0.8981	0.8981	2.8130	2.8693	44	Cloudy
14/09/10	13:00	15/09/10	13:00	16223.38	16247.38	24.00	0.8981	0.8981	0.8981	2.8113	2.8739	48	Fine
20/09/10	10:00	21/09/10	10:00	16247.38	16271.38	24.00	0.8981	0.8981	0.8981	2.8084	2.8785	54	Cloudy
24/09/10	13:00	25/09/10	13:00	16271.38	16295.38	24.00	0.8981	0.8981	0.8981	2.8226	2.8888	51	Fine
30/09/10	13:00	01/10/10	13:00	16295.38	16319.38	24.00	0.8981	0.8981	0.8981	2.8117	2.8729	47	Fine
06/10/10	13:00	07/10/10	13:00	16319.38	16343.38	24.00	0.9236	0.9236	0.9236	2.8552	2.9267	54	Fine
12/10/10	13:00	13/10/10	13:00	16343.38	16367.38	24.00	0.9236	0.9236	0.9236	2.8154	2.9079	70	Fine
18/10/10	13:00	19/10/10	13:00	16367.38	16391.38	24.00	0.9236	0.9236	0.9236	2.8541	2.9451	68	Cloudy
22/10/10	13:00	23/10/10	13:00	16391.38	16415.38	24.00	0.9236	0.9236	0.9236	2.8752	2.9469	54	Cloudy
28/10/10	13:00	29/10/10	13:00	16415.38	16439.38	24.00	0.9236	0.9236	0.9236	2.8561	2.9422	65	Cloudy
03/11/10	13:00	04/11/10	13:00	16439.38	16463.38	24.00	0.9236	0.9236	0.9236	2.8081	2.9357	96	Fine
09/11/10	13:00	10/11/10	13:00	16463.38	16487.38	24.00	0.9236	0.9236	0.9236	2.8811	3.0107	97	Fine
15/11/10	13:00	16/11/10	13:00	16487.38	16511.38	24.00	0.9236	0.9236	0.9236	2.8617	2.9787	88	Fine
19/11/10	13:00	20/11/10	13:00	16511.38	16537.38	24.00	0.9236	0.9236	0.9236	2.8702	2.9946	94	Cloudy
25/11/10	13:00	26/11/10	13:00	16535.38	16559.38	24.00	0.9236	0.9236	0.9236	2.8611	2.9902	97	Fine

Monitoring Station : AM2

Date	Time	Finish		Elapse Time		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min.)		Average (m <sup>3</sup> /min.)	Filter Weight (g)		Conc. (µg/m <sup>3</sup> )	Weather Condition
		Date	Time	Initial	Final		Initial	Final		Initial	Final		
02/09/10	13:00	03/09/10	13:00	20211.37	20235.37	24.00	1.0593	1.0593	1.0593	2.8189	2.9521	87	Cloudy
08/09/10	13:00	09/09/10	13:00	20235.37	20259.37	24.00	1.0593	1.0593	1.0593	2.8116	2.9081	63	Cloudy
14/09/10	13:00	15/09/10	13:00	20259.37	20283.37	24.00	1.0593	1.0593	1.0593	2.8054	2.8764	47	Fine
20/09/10	10:00	21/09/10	10:00	20283.37	20307.37	24.00	1.0593	1.0593	1.0593	2.8121	2.9004	58	Cloudy
24/09/10	13:00	25/09/10	13:00	20307.37	20331.37	24.00	1.0593	1.0593	1.0593	2.8011	2.8667	43	Fine
30/09/10	13:00	01/10/10	13:00	20331.37	20355.37	24.00	1.0593	1.0593	1.0593	2.8784	2.9501	47	Fine
06/10/10	13:00	07/10/10	13:00	20355.37	20379.37	24.00	1.0865	1.0865	1.0865	2.8504	2.9328	53	Fine
12/10/10	13:00	13/10/10	13:00	20379.37	20403.37	24.00	1.0865	1.0865	1.0865	2.8167	2.9188	65	Fine
18/10/10	13:00	19/10/10	13:00	20403.37	20427.37	24.00	1.0865	1.0865	1.0865	2.8515	2.9507	63	Cloudy
22/10/10	13:00	23/10/10	13:00	20427.37	20451.37	24.00	1.0865	1.0865	1.0865	2.8640	2.9550	58	Cloudy
28/10/10	13:00	29/10/10	13:00	20451.37	20475.37	24.00	1.0865	1.0865	1.0865	2.8611	2.9342	53	Cloudy
03/11/10	13:00	04/11/10	13:00	20475.37	20499.37	24.00	1.0865	1.0865	1.0865	2.8117	2.9618	96	Fine
09/11/10	13:00	10/11/10	13:00	20499.37	20523.37	24.00	1.0865	1.0865	1.0865	2.8725	3.0336	103	Fine
15/11/10	13:00	16/11/10	13:00	20523.37	20547.37	24.00	1.0865	1.0865	1.0865	2.8720	3.0191	94	Fine
19/11/10	13:00	20/11/10	13:00	20547.37	20571.37	24.00	1.0865	1.0865	1.0865	2.8664	3.0275	103	Cloudy
25/11/10	13:00	26/11/10	13:00	20571.37	20595.37	24.00	1.0865	1.0865	1.0865	2.8703	3.0408	109	Fine



## Summary of 24-hr TSP Monitoring Results

Monitoring Station : AM3

Date	Start Time	Finish Date	Finish Time	Elapse Time		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min.)		Average (m <sup>3</sup> /min.)	Filter Weight (g)		Conc. (µg/m <sup>3</sup> )	Weather Condition
				Initial	Final		Initial	Final		Initial	Final		
02/09/10	13:00	03/09/10	13:00	4271.56	4295.56	24.00	1.3392	1.3392	1.3392	2.8377	3.0049	87	Cloudy
08/09/10	13:00	09/09/10	13:00	4295.56	4319.56	24.00	1.3392	1.3392	1.3392	2.8340	2.9388	54	Cloudy
14/09/10	13:00	15/09/10	13:00	4319.56	4343.56	24.00	1.3392	1.3392	1.3392	2.8219	2.9141	48	Fine
20/09/10	10:00	21/09/10	10:00	4343.56	4367.56	24.00	1.3392	1.3392	1.3392	2.8200	2.9224	53	Cloudy
24/09/10	13:00	25/09/10	13:00	4367.56	4391.56	24.00	1.3392	1.3392	1.3392	2.8397	2.9244	44	Fine
30/09/10	13:00	01/10/10	13:00	4391.56	4415.56	24.00	1.3392	1.3392	1.3392	2.8522	2.9476	49	Fine
06/10/10	13:00	07/10/10	13:00	4415.56	4439.56	24.00	1.2163	1.2163	1.2163	2.8615	2.9530	52	Fine
12/10/10	13:00	13/10/10	13:00	4439.56	4463.56	24.00	1.2163	1.2163	1.2163	2.8193	2.9370	67	Fine
18/10/10	13:00	19/10/10	13:00	4463.56	4487.56	24.00	1.2163	1.2163	1.2163	2.8697	2.9715	58	Cloudy
22/10/10	13:00	23/10/10	13:00	4487.56	4511.56	24.00	1.2163	1.2163	1.2163	2.8592	2.9758	67	Cloudy
28/10/10	13:00	29/10/10	13:00	4511.56	4535.56	24.00	1.2163	1.2163	1.2163	2.8443	2.9541	63	Cloudy
03/11/10	13:00	04/11/10	13:00	4535.56	4559.56	24.00	1.2163	1.2163	1.2163	2.8216	3.0189	113	Fine
09/11/10	13:00	10/11/10	13:00	4559.56	4583.56	24.00	1.2163	1.2163	1.2163	2.8904	3.0826	110	Fine
15/11/10	13:00	16/11/10	13:00	4583.56	4607.56	24.00	1.2163	1.2163	1.2163	2.8811	3.0650	105	Fine
19/11/10	13:00	20/11/10	13:00	4607.56	4631.56	24.00	1.2163	1.2163	1.2163	2.8891	3.0814	110	Cloudy
25/11/10	13:00	26/11/10	13:00	4631.56	4655.56	24.00	1.2163	1.2163	1.2163	2.8507	3.0471	112	Fine



**Summary of 1-hr TSP Monitoring Results** Monitoring Station: AM1

Date	Monitoring Period		1-hr TSP ( $\mu\text{g}/\text{m}^3$ )	Weather
	Start	Finish		
02/09/10	09:40	10:40	264	Cloudy
02/09/10	10:40	11:40	273	Cloudy
02/09/10	11:40	12:40	277	Cloudy
08/09/10	08:10	09:10	184	Cloudy
08/09/10	09:10	10:10	190	Cloudy
08/09/10	10:10	11:10	176	Cloudy
14/09/10	09:35	10:35	39	Fine
14/09/10	10:35	11:35	43	Fine
14/09/10	11:35	12:35	45	Fine
20/09/10	08:20	09:20	95	Cloudy
20/09/10	09:20	10:20	87	Cloudy
20/09/10	10:20	11:20	78	Cloudy
24/09/10	09:25	10:25	73	Fine
24/09/10	10:25	11:25	77	Fine
24/09/10	11:25	12:25	73	Fine
30/09/10	09:30	10:30	61	Fine
30/09/10	10:30	11:30	72	Fine
30/09/10	11:30	12:30	69	Fine
06/10/10	08:40	09:40	81	Cloudy
06/10/10	09:40	10:40	74	Cloudy
06/10/10	10:40	11:40	80	Cloudy
12/10/10	09:30	10:30	100	Fine
12/10/10	10:30	11:30	105	Fine
12/10/10	11:30	12:30	107	Fine
18/10/10	09:30	10:30	98	Cloudy
18/10/10	10:30	11:30	106	Cloudy
18/10/10	11:30	12:30	106	Cloudy
22/10/10	09:20	10:20	67	Cloudy
22/10/10	10:20	11:20	65	Cloudy
22/10/10	11:20	12:20	59	Cloudy
28/10/10	09:30	10:30	67	Cloudy
28/10/10	10:30	11:30	63	Cloudy
28/10/10	11:30	12:30	61	Cloudy
03/11/10	09:30	10:30	97	Fine
03/11/10	10:30	11:30	98	Fine
03/11/10	11:30	12:30	95	Fine
09/11/10	09:30	10:30	94	Fine
09/11/10	10:30	11:30	91	Fine
09/11/10	11:30	12:30	79	Fine
15/11/10	09:30	10:30	94	Fine
15/11/10	10:30	11:30	99	Fine
15/11/10	11:30	12:30	98	Fine
19/11/10	11:10	12:10	159	Cloudy
19/11/10	13:10	14:10	143	Cloudy
19/11/10	14:10	15:10	151	Cloudy
25/11/10	09:20	10:20	113	Fine
25/11/10	10:20	11:20	121	Fine
25/11/10	11:20	12:20	101	Fine

**Summary of 1-hr TSP Monitoring Results** Monitoring Station: AM2

Date	Monitoring Period		1-hr TSP ( $\mu\text{g}/\text{m}^3$ )	Weather
	Start	Finish		
02/09/10	09:45	10:45	250	Cloudy
02/09/10	10:45	11:45	259	Cloudy
02/09/10	11:45	12:45	239	Cloudy
08/09/10	11:15	12:15	191	Cloudy
08/09/10	13:35	14:35	191	Cloudy
08/09/10	14:35	15:35	198	Cloudy
14/09/10	09:30	10:30	43	Fine
14/09/10	10:30	11:30	46	Fine
14/09/10	11:30	12:30	41	Fine
20/09/10	11:20	12:20	89	Cloudy
20/09/10	13:00	14:00	87	Rainy
20/09/10	14:00	15:00	87	Rainy
24/09/10	09:30	10:30	57	Fine
24/09/10	10:30	11:30	63	Fine
24/09/10	11:30	12:30	69	Fine
30/09/10	09:35	10:35	95	Fine
30/09/10	10:35	11:35	86	Fine
30/09/10	11:35	12:35	78	Fine
06/10/10	11:45	12:45	72	Cloudy
06/10/10	12:45	13:45	78	Cloudy
06/10/10	13:45	14:45	75	Cloudy
12/10/10	09:35	10:35	108	Fine
12/10/10	10:35	11:35	112	Fine
12/10/10	11:35	12:35	120	Fine
18/10/10	09:35	10:35	101	Cloudy
18/10/10	10:35	11:35	104	Cloudy
18/10/10	11:35	12:35	107	Cloudy
22/10/10	09:25	10:25	86	Cloudy
22/10/10	10:25	11:25	77	Cloudy
22/10/10	11:25	12:25	67	Cloudy
28/10/10	09:35	10:35	59	Cloudy
28/10/10	10:35	11:35	62	Cloudy
28/10/10	11:35	12:35	59	Cloudy
03/11/10	09:35	10:35	98	Fine
03/11/10	10:35	11:35	101	Fine
03/11/10	11:35	12:35	105	Fine
09/11/10	09:35	10:35	92	Fine
09/11/10	10:35	11:35	86	Fine
09/11/10	11:35	12:35	73	Fine
15/11/10	09:35	10:35	92	Fine
15/11/10	10:35	11:35	94	Fine
15/11/10	11:35	12:35	92	Fine
19/11/10	11:15	12:15	143	Cloudy
19/11/10	13:15	14:15	147	Cloudy
19/11/10	14:15	15:15	147	Cloudy
25/11/10	09:30	10:30	131	Fine
25/11/10	10:30	11:30	126	Fine
25/11/10	11:30	12:30	136	Fine

**Summary of 1-hr TSP Monitoring Results** Monitoring Station: AM3


Date	Monitoring Period		1-hr TSP ( $\mu\text{g}/\text{m}^3$ )	Weather
	Start	Finish		
02/09/10	14:30	15:30	284	Cloudy
02/09/10	15:30	16:30	286	Cloudy
02/09/10	16:30	17:30	273	Cloudy
08/09/10	15:50	16:50	206	Cloudy
08/09/10	16:50	17:50	210	Cloudy
08/09/10	17:50	18:50	198	Cloudy
14/09/10	14:40	15:40	45	Rainy
14/09/10	15:40	16:40	52	Cloudy
14/09/10	16:40	17:40	54	Cloudy
20/09/10	15:20	16:20	96	Rainy
20/09/10	16:20	17:20	102	Rainy
20/09/10	17:20	18:20	99	Rainy
24/09/10	14:00	15:00	83	Fine
24/09/10	15:00	16:00	83	Fine
24/09/10	16:00	17:00	86	Fine
30/09/10	14:00	15:00	89	Cloudy
30/09/10	15:00	16:00	91	Cloudy
30/09/10	16:00	17:00	91	Cloudy
06/10/10	15:10	16:10	63	Cloudy
06/10/10	16:10	17:10	62	Cloudy
06/10/10	17:10	18:10	65	Cloudy
12/10/10	14:00	15:00	112	Fine
12/10/10	15:00	16:00	115	Fine
12/10/10	16:00	17:00	127	Fine
18/10/10	14:00	15:00	113	Cloudy
18/10/10	15:00	16:00	122	Cloudy
18/10/10	16:00	17:00	128	Cloudy
22/10/10	14:10	15:10	86	Cloudy
22/10/10	15:10	16:10	89	Cloudy
22/10/10	16:10	17:10	95	Cloudy
28/10/10	14:00	15:00	61	Fine
28/10/10	15:00	16:00	66	Fine
28/10/10	16:00	17:00	69	Fine
03/11/10	14:00	15:00	94	Fine
03/11/10	15:00	16:00	103	Fine
03/11/10	16:00	17:00	112	Fine
09/11/10	14:00	15:00	98	Fine
09/11/10	15:00	16:00	98	Fine
09/11/10	16:00	17:00	92	Fine
15/11/10	14:00	15:00	98	Fine
15/11/10	15:00	16:00	94	Fine
15/11/10	16:00	17:00	105	Fine
19/11/10	07:55	08:55	133	Cloudy
19/11/10	08:55	09:55	129	Cloudy
19/11/10	09:55	10:55	131	Cloudy
25/11/10	14:00	15:00	155	Fine
25/11/10	15:00	16:00	143	Fine
25/11/10	16:00	17:00	166	Fine

## **Appendix B2**


### **Graphical Plots of Impact Air Quality Monitoring Data in this Quarter**




1-hour TSP level at AM1






1-hour TSP level at AM2



1-hour TSP level at AM3







## **Appendix C1**

### **Impact Noise Monitoring Results in this Quarter**





## Day-time Noise Monitoring

### Monitoring Station: NM1

Date	Weather Condition	Start Time (hh:mm)	End Time (hh:mm)	Noise Level at the monitoring point, dB (A)			Wind Speed (m/s)
				Leq (30min)	L10	L90	
02/09/10	Cloudy	09:50	10:20	63.2	64.9	61.2	0.2
08/09/10	Cloudy	13:40	14:10	60.5	62.0	58.3	0.1
14/09/10	Cloudy	15:55	16:25	63.2	65.4	57.9	0.1
20/09/10	Cloudy	08:25	08:55	63.6	65.9	60.2	0.5
30/09/10	Fine	09:40	10:10	63.2	65.0	61.6	0.7
06/10/10	Cloudy	08:35	09:05	66.5	68.0	62.7	0.6
12/10/10	Fine	09:25	09:55	59.7	60.5	55.3	0.2
18/10/10	Cloudy	09:40	10:10	62.1	64.3	60.5	0.7
28/10/10	Cloudy	09:40	10:10	65.0	66.6	63.4	1.0
03/11/10	Fine	09:40	10:10	67.2	69.5	65.0	0.2
09/11/10	Fine	09:45	10:15	60.5	63.1	58.7	0.2
15/11/10	Fine	09:45	10:15	59.7	61.5	58.2	0.2
25/11/10	Fine	09:40	10:10	59.8	63.4	57.6	0.4

### Monitoring Station: NM2

Date	Weather Condition	Start Time (hh:mm)	End Time (hh:mm)	Noise Level at the monitoring point, dB (A)			Wind Speed (m/s)
				Leq (30min)	L10	L90	
02/09/10	Cloudy	10:30	11:00	61.2	63.0	57.6	<0.1
08/09/10	Cloudy	14:20	14:50	59.7	63.0	55.4	<0.1
14/09/10	Cloudy	15:15	15:45	61.5	64.3	59.0	<0.1
20/09/10	Cloudy	09:05	09:35	59.3	62.5	55.2	0.2
30/09/10	Fine	10:20	10:50	60.5	62.1	55.9	0.2
06/10/10	Cloudy	09:15	09:45	61.6	63.8	58.3	0.5
12/10/10	Fine	10:10	10:40	61.6	62.8	58.3	<0.1
18/10/10	Cloudy	10:20	10:50	59.2	61.0	56.6	0.2
28/10/10	Cloudy	10:20	10:50	61.2	63.3	58.9	0.9
03/11/10	Fine	10:20	10:50	61.2	63.2	60.0	0.1
09/11/10	Fine	10:25	10:55	59.2	61.0	57.4	0.1
15/11/10	Fine	10:25	10:55	60.5	63.2	58.7	0.1
25/11/10	Fine	10:40	11:10	60.8	63.3	58.2	0.3

### Monitoring Station: RNM3

Date	Weather Condition	Start Time (hh:mm)	End Time (hh:mm)	Noise Level at the monitoring point, dB (A)			Wind Speed (m/s)
				Leq (30min)	L10	L90	
02/09/10	Cloudy	11:05	11:35	55.0	59.1	52.3	0.2
08/09/10	Cloudy	15:00	15:30	55.9	58.7	52.5	0.2
14/09/10	Cloudy	14:35	15:05	59.0	59.8	57.0	0.3
20/09/10	Cloudy	09:40	10:10	55.9	57.5	53.0	1.2
30/09/10	Fine	10:55	11:25	71.0	74.5	60.1	1.3
06/10/10	Cloudy	09:50	10:20	59.2	59.9	57.0	0.8
12/10/10	Fine	10:45	11:15	55.7	59.2	51.3	0.5
18/10/10	Cloudy	10:55	11:25	57.2	59.0	55.3	1.2
28/10/10	Cloudy	10:55	11:25	57.4	59.0	55.1	1.6
03/11/10	Fine	10:55	11:25	57.7	58.9	55.0	0.3
09/11/10	Fine	11:00	11:30	56.6	59.2	54.7	0.3
15/11/10	Fine	11:00	11:30	55.9	58.0	53.4	0.6
25/11/10	Fine	14:10	14:40	56.3	58.9	54.5	0.8

### Monitoring Station: NM4

Date	Weather Condition	Start Time (hh:mm)	End Time (hh:mm)	Noise Level at the monitoring point, dB (A)			Wind Speed (m/s)
				Leq (30min)	L10	L90	
02/09/10	Cloudy	11:40	12:10	57.5	60.3	53.4	0.3
08/09/10	Cloudy	15:35	16:05	54.3	59.0	51.0	0.3
14/09/10	Cloudy	14:00	14:30	59.2	61.5	54.3	0.3
20/09/10	Cloudy	10:15	10:45	59.0	60.3	52.5	1.3
30/09/10	Fine	11:30	12:00	58.0	61.7	53.4	1.5
06/10/10	Cloudy	10:30	11:00	57.2	58.4	53.0	1.3
12/10/10	Fine	11:20	11:50	54.6	56.2	49.8	0.7
18/10/10	Cloudy	11:30	12:00	56.2	59.1	51.3	1.2
28/10/10	Cloudy	11:35	12:05	57.0	58.2	53.0	2.3
03/11/10	Fine	11:30	12:00	54.2	58.0	51.1	0.5
09/11/10	Fine	11:35	12:05	54.0	55.9	49.2	0.9
15/11/10	Fine	11:35	12:05	59.2	60.9	47.2	1.2
25/11/10	Fine	15:10	15:40	60.4	63.0	58.1	1.0




## **Appendix C2**

### **Graphical Plots of Impact Noise Monitoring Data in this Quarter**




### Noise Monitoring (Day-time)


#### Noise level at NM1




#### Noise level at NM2



#### Noise level at RNM3



#### Noise level at NM4





## **Appendix D**

### **Environmental Quality Performance (Action / Limit Levels)**



### Action and Limit levels for 24-hr TSP and 1-hr TSP

Monitoring Station	24-hr TSP ( $\mu\text{g}/\text{m}^3$ )		1-hr TSP ( $\mu\text{g}/\text{m}^3$ )	
	Action Level	Limit Level	Action Level	Limit Level
AM1	173	260	343	500
AM2	175	260	331	500
AM3	191	260	353	500

### Action and Limit Levels for Noise Monitoring

Time Period	Action	Limit
0700 – 1900 hrs normal weekdays	When one documented complaint is received	75 dB(A)



## **Appendix E**

### **Event-Action Plans**

### Event / Action Plan for Air Quality

EVENT	ACTION				CONTRACTOR
	ET	IC(E)	ER	ER	
<b>Action Level</b>					
Action Level being exceeded for one sample	<ol style="list-style-type: none"> <li>Identify source, investigate the causes of Exceedance and propose remedial measures;</li> <li>Inform IC(E) and ER;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily</li> </ol>	<ol style="list-style-type: none"> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> </ol>	<ol style="list-style-type: none"> <li>Notify Contractor.</li> </ol>	<ol style="list-style-type: none"> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate.</li> </ol>	
Action Level being exceeded for two or more consecutive samples	<ol style="list-style-type: none"> <li>Same as the above;</li> <li>Advise the ER on the effectiveness of proposed remedial measures;</li> <li>Discuss with IC(E) and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IC(E) and ER;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>Same as the above;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>Same as the above;</li> <li>Confirm receipt of notification of failure in writing;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>Submit proposals for remedial actions to ER within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>	
<b>Limit Level</b>					
Limit Level being exceeded for one sample	<ol style="list-style-type: none"> <li>Identify source;</li> <li>Inform ER, Contractor and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IC(E), EPD and ER informed of the results.</li> </ol>	<ol style="list-style-type: none"> <li>Checking monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on the possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial actions properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IC(E) within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ol>	
Limit Level being exceeded for two or more consecutive samples	<ol style="list-style-type: none"> <li>Same as the above;</li> <li>Carry our analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Arrange meeting with IC(E) and ER to discuss the remedial actions to be taken;</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>Discuss with ER, ET and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assume their effectiveness and advise the ER accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>Same as the above;</li> <li>In consolidation with the IC(E), agree with the Contractor on the remedial measures to be implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>Same as the above;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by the ER until the exceedance is abated.</li> </ol>	



**Event / Action Plan for Construction Noise**

EVENT	ACTION			
	ET	IC(E)	ER	CONTRACTOR
<b>Action level</b>	<ol style="list-style-type: none"> <li>1. Notify IC(E) and Contractor;</li> <li>2. Carry out investigation;</li> <li>3. Report the results of investigation to the IC(E), ER and Contractor;</li> <li>4. Discuss with the Contractor and formulate remedial measures ;</li> <li>5. Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review and investigation results submitted by the ET;</li> <li>2. Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem;</li> <li>4. Ensure proper implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposal to IC(E);</li> <li>2. Implement noise mitigation proposals.</li> </ol>
<b>Limit level</b>	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IC(E), ER, EPD and Contractor;</li> <li>3. Repeat measurement to confirm findings;</li> <li>4. Increase monitoring frequency;</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>6. Inform IC(E), ER and EPD the causes and actions taken for the exceedances;</li> <li>7. Assess the effectiveness of Contractor's remedial actions and keep IC(E), EPD and ER informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractor's remedial actions to ensure their effectiveness and advise the ER accordingly;</li> <li>3. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Same as above;</li> <li>2. If exceedances continue, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IC(E);</li> <li>3. Implement the agreed proposals;</li> <li>4. Resubmit proposals if problem still out of control;</li> <li>5. Stop the relevant portion of works as determined by ER, until the exceedance is abated.</li> </ol>





## **Appendix F**

### **Construction Programme**



Act ID	Activity Description	2003		2004		2005		2006		2007		2008		Total Float
		From Start	From Early Start	From Early Start	From Early Start	From Early Start	From Early Start	From Early Start	From Early Start	From Early Start	From Early Start	From Early Start	From Early Start	
G1080	Issue of Permit for Archaeological Works by AWO	0	12 AUG 08	25 AUG 08										110
G1080	Subm. of ICE Cert for Trenchless Contact at Chung	0	01 SEP 08	19 SEP 08										
G1080	Delivery of Hatched Covers (18 Each)	380	03 DEC 08	14 OCT 08										362
G1080	Delivery of DI Pipes	0	02 MAR 09	01 JAN 10										2275
<b>Works by Utilities Undertakers</b>														
G1420	Completion of WSD works at Y162-Y228	0	31 OCT 08	28 DEC 08										484
G1200	AC mains isolation at SKW 1st St. (S98 - S106)	0	31 DEC 08	31 DEC 08										
G1400	Temp. Diversion of AC mains at S70-S73-S75	0	30 APR 09	20 OCT 09										1204
<b>Site Works at Works Area W1AW1B/W2AW2B</b>														
G1000	Erection of Site Hoarding and Signboard at YSW	40	03 MAR 08	17 MAR 08										124
G1000	Erection of Site Office and Signboard at SKW	15	15 APR 08	15 APR 08										0
<b>WO 005 (Yung Shue Wan Main Street &amp; Clinic)</b>														
<b>Y265-Y268-Y274-Y331-Existing (MH)</b>														
MS1118	Inspection PR / Liaison with UUU / UU Diversion	30	19 AUG 08	19 AUG 08										0
MS1120	Y265-268	21	06 OCT 08	06 OCT 08										0
MS1130	Y269-297	20	30 OCT 08	30 OCT 08										0
MS1140	Y297-327 (N.O. No. 4)	25	22 NOV 08	23 NOV 08										0
MS1150	Y327-330 (N.O. No. 4)	25	25 DEC 08	25 DEC 08										0
MS1160	Y330-327 (N.O. No. 4)	38	24 JAN 09	24 JAN 09										0
MS1190	Y330-331	27	11 MAR 09	10 MAR 09										0
MS1200	Y331-SM1	24	16 APR 09	16 APR 09										0
<b>Y228-Y236-Y340</b>														
MS1228	Inspection PR / Liaison with UUU / UU Diversion	21	18 AUG 08	18 AUG 08										0
MS1230	Y236-330	14	15 SEP 08	15 SEP 08										0
MS1231	Trial on site/cable installation & endorse MS	35	07 OCT 08	07 OCT 08										0
MS1240	Y235-295	68	17 NOV 08	17 NOV 08										0
MS1250	Y234-295	43	08 JAN 09	09 JAN 09										0
MS1300	Y238-290	50	21 JAN 09	21 JAN 09										0
MS1360	Y239-294	43	14 FEB 09	14 FEB 09										0
MS1270	Y232-293	43	09 MAR 09	09 MAR 09										0
MS1290	Y235-291	50	12 MAR 09	12 MAR 09										0
MS1300	Y231-292	41	20 MAR 09	20 MAR 09										0
MS1310	Y230-290	21	20 APR 09	20 APR 09										0
<b>Y244-Y255</b>														
MS1319	Inspection PR / Liaison with UUU / UU Diversion	15	19 AUG 08	19 AUG 08										0
MS1320	Y242-295	7	10 SEP 08	10 SEP 08										0
MS1330	Y245-298	10	22 SEP 08	22 SEP 08										0
MS1340	Y247-298	7	06 OCT 08	06 OCT 08										0
MS1350	Y245-295	10	14 OCT 08	14 OCT 08										0
MS1370	Y248-295 (Revised ref. RI 003)	25	15 APR 09	15 APR 09										0
<b>Y237-Y240-Y299-Y355</b>														
MS3169	Inspection PR / Liaison with UUU / UU Diversion	7	08 NOV 08	08 NOV 08										0
MS3170	Y237-238	14	14 NOV 08	14 NOV 08										0
MS3180	Y238-240	14	01 DEC 08	01 DEC 08										0
MS3390	Y239-241	14	17 DEC 08	17 DEC 08										0
MS3320	Y240-241	14	03 JAN 09	03 JAN 09										0
MS3350	Y241-242	7	20 JAN 09	20 JAN 09										0
MS3360	Y242-243	14	31 JAN 09	31 JAN 09										0
MS3380	Y242-243	14	17 FEB 09	17 FEB 09										0
MS3390	Y243-254	14	05 MAR 09	05 MAR 09										0
MS3390	Y254-255	17	21 MAR 09	21 MAR 09										0
<b>Sub Pipe Construction</b>														
MS3400	UU diversion for MH construction	90	23 MAY 09	23 MAY 09										0
MS3400	Asst Type A WH with stub pipe construction	21	28 SEP 09	22 OCT 09										0
MS3410	Backfill & reinstatement	21	15 OCT 09	15 OCT 09										0
<b>CCTV Survey for pipe and stub pipe</b>														
MS3400	CCTV survey for pipe and stub pipe	4	29 MAR 10	29 MAR 10										0
<b>WO 008 (PWTY MH Y216 is Upstream)</b>														
<b>Y1-Y21</b>														
PW2159	Inspection PR / Liaison with UUU / UU Diversion	5	04 AUG 08	04 AUG 08										0
PW2260	Y17-18	7	16 AUG 08	16 AUG 08										0
PW2260	Y18-19	12	27 AUG 08	27 AUG 08										0
PW2300	Y19-20	10	12 SEP 08	12 SEP 08										0
<b>Y14-Y15</b>														
PW2160	Y14-241	11	15 AUG 08	15 AUG 08										0
PW2170	Y241-340	11	08 SEP 08	08 SEP 08										0

Start Date 31 JAN 08  
 Finish Date 30 JUN 10

Progress point  
 Critical point  
 Summary point  
 Start milestone point  
 Finish milestone point

DC/2007/18  
 Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works  
 Project Programme Rev. 8

Date	Revision	Checked	Approved
24 DEC 08 <td>Revision 5 <td>SIL <td>KYS</td> </td></td>	Revision 5 <td>SIL <td>KYS</td> </td>	SIL <td>KYS</td>	KYS
06 JUN 09 <td>Revision 6 <td>SIL <td>WTH</td> </td></td>	Revision 6 <td>SIL <td>WTH</td> </td>	SIL <td>WTH</td>	WTH
07 NOV 09 <td>Revision 7 <td>SIL <td>WTH</td> </td></td>	Revision 7 <td>SIL <td>WTH</td> </td>	SIL <td>WTH</td>	WTH
20 MAR 10 <td>Revision 8 <td>SIL <td>WS</td> </td></td>	Revision 8 <td>SIL <td>WS</td> </td>	SIL <td>WS</td>	WS

Page : 2A

Act ID	Activity Description	Rem/Early Start	Rem/Early Finish	Lab Start	Early Finish	Late Finish	Test Float
PW2180	Y24-05	12	26 SEP 08	26 SEP 08	09 OCT 08	09 OCT 08	0
PW2180	Y24-05	11	19 OCT 08	19 OCT 08	22 OCT 08	22 OCT 08	0
PW2200	Y38-5	10	23 OCT 08	23 OCT 08	03 NOV 08	03 NOV 08	0
PW2210	Y54 (Revised - DC200718C50200C00391)	30	14 NOV 08	14 NOV 08	08 DEC 08	08 DEC 08	0
PW2220	Y43 (Revised - DC200718C50200C00391)	21	08 DEC 08	08 DEC 08	02 JAN 09	02 JAN 09	0
PW2230	Y42 (Revised - DC200718C50200C00391)	21	08 JAN 09	08 JAN 09	30 JAN 09	30 JAN 09	0
PW2240	Y21 (Revised - DC200718C50200C00391)	20	31 JAN 09	31 JAN 09	23 FEB 09	23 FEB 09	0
PW2250	Y14-15	14	16 DEC 08	16 DEC 08	31 DEC 08	31 DEC 08	0
PW2260	Y15-16	14	02 JAN 09	02 JAN 09	17 JAN 09	17 JAN 09	0
PW2270	Y16-21	14	19 JAN 09	19 JAN 09	06 FEB 09	06 FEB 09	0
PW2300	Y20-21	14	07 FEB 09	07 FEB 09	23 FEB 09	23 FEB 09	0
PW2310	Y10-11	7	20 SEP 08	20 SEP 08	07 OCT 08	07 OCT 08	0
PW2320	Y11-24	11	06 OCT 08	06 OCT 08	20 OCT 08	20 OCT 08	0
PW2330	Y24-12	12	21 OCT 08	21 OCT 08	03 NOV 08	03 NOV 08	0
PW2340	Y12-13	14	04 NOV 08	04 NOV 08	19 NOV 08	19 NOV 08	0
PW2350	Y13-14	22	20 NOV 08	20 NOV 08	15 DEC 08	15 DEC 08	0
PW2360	Y9-10	14	18 DEC 08	18 DEC 08	31 DEC 08	31 DEC 08	0
PW2370	Y6-8 (Pending for Engineer Instruction)	26	02 JAN 09	02 JAN 09	04 FEB 09	04 FEB 09	0
PW2380	Y7-8	16	05 FEB 09	05 FEB 09	23 FEB 09	23 FEB 09	0
PW3120	CCTV SURVEY	5	22 MAR 10	22 MAR 10	26 MAR 10	26 MAR 10	0
PW3120	CCTV for all main pipe and stub pipe						
Y22-Y23	Inspection P/L Liaison with UUU U/D Diversion	21	09 OCT 08	09 OCT 08	01 NOV 08	01 NOV 08	0
PW2400	Y22-23	7	03 NOV 08	03 NOV 08	10 NOV 08	10 NOV 08	0
PW2410	Y23-345	14	11 NOV 08	11 NOV 08	26 NOV 08	26 NOV 08	0
PW2430	Y345-27	10	27 NOV 08	27 NOV 08	08 DEC 08	08 DEC 08	0
PW2440	Y24-25	12	08 DEC 08	08 DEC 08	22 DEC 08	22 DEC 08	0
PW2450	Y25-344	12	23 DEC 08	23 DEC 08	06 JAN 09	06 JAN 09	0
PW2460	Y344-26	12	07 JAN 09	07 JAN 09	20 JAN 09	20 JAN 09	0
PW2470	Y26-27	12	21 JAN 09	21 JAN 09	08 FEB 09	08 FEB 09	0
PW2480	Y27-28	10	07 FEB 09	07 FEB 09	15 FEB 09	15 FEB 09	0
PW2490	Y28-29	10	19 FEB 09	19 FEB 09	02 MAR 09	02 MAR 09	0
PW2500	Y29-30	11	03 MAR 09	03 MAR 09	14 MAR 09	14 MAR 09	0
PW2510	Y30-31	12	16 MAR 09	16 MAR 09	28 MAR 09	28 MAR 09	0
PW2520	Y31-32	11	30 MAR 09	30 MAR 09	15 APR 09	15 APR 09	0
PW2530	Y32-33	10	16 APR 09	16 APR 09	27 APR 09	27 APR 09	0
Y36-Y40	Inspection P/L Liaison with UUU U/D Diversion	6	19 AUG 08	19 AUG 08	27 AUG 08	27 AUG 08	0
PW2540	Y36-37	12	28 AUG 08	28 AUG 08	13 SEP 08	13 SEP 08	0
PW2550	Y38-39	6	13 SEP 08	13 SEP 08	26 SEP 08	26 SEP 08	0
PW2570	Y39-40	11	26 SEP 08	26 SEP 08	08 OCT 08	08 OCT 08	0
Y41-Y48	Inspection P/L Liaison with UUU U/D Diversion	14	28 APR 09	28 APR 09	22 MAY 09	22 MAY 09	0
PW2580	Y41-42	10	06 JUN 09	06 JUN 09	05 JUN 09	05 JUN 09	0
PW2590	Y43-44	10	18 JUN 09	18 JUN 09	17 JUN 09	17 JUN 09	0
PW2610	Y44-45	14	30 JUN 09	30 JUN 09	29 JUN 09	29 JUN 09	0
PW2620	Y45-46	14	28 JUL 09	28 JUL 09	27 JUL 09	27 JUL 09	0
PW2630	Y46-47	14	28 JUL 09	28 JUL 09	19 AUG 09	19 AUG 09	0
PW2640	Y47-48	18	20 AUG 09	20 AUG 09	09 SEP 09	09 SEP 09	0
Y65-Y83	Inspection P/L Liaison with UUU U/D Diversion	20	24 DEC 08	24 DEC 08	16 JAN 09	16 JAN 09	0
PW2650	Y77-78	7	17 JAN 09	17 JAN 09	24 JAN 09	24 JAN 09	0
PW2660	Y78-79	7	24 JAN 09	24 JAN 09	05 FEB 09	05 FEB 09	0
PW2680	Y65-66	10	06 FEB 09	06 FEB 09	17 FEB 09	17 FEB 09	0
PW2690	Y66-67	10	18 FEB 09	18 FEB 09	28 FEB 09	28 FEB 09	0
PW2700	Y67-68	10	02 MAR 09	02 MAR 09	12 MAR 09	12 MAR 09	0
PW2710	Y69-70	13	13 MAR 09	13 MAR 09	27 MAR 09	27 MAR 09	0
PW2720	Y71-72	14	28 MAR 09	28 MAR 09	17 APR 09	17 APR 09	0
PW2730	Y73-74	14	18 APR 09	18 APR 09	13 MAY 09	13 MAY 09	0
PW2750	Y74-75	12	14 MAY 09	14 MAY 09	27 MAY 09	27 MAY 09	0
PW2760	Y68-69	14	23 MAY 09	23 MAY 09	15 JUN 09	15 JUN 09	0
PW2770	Y69-70	14	14 JUN 09	14 JUN 09	29 JUN 09	29 JUN 09	0
PW2780	Y70-71	14	30 JUL 09	30 JUL 09	21 AUG 09	21 AUG 09	0
PW2790	Y72-73	14	22 AUG 09	22 AUG 09	07 SEP 09	07 SEP 09	0
PW2800	Y75-76	18	08 SEP 09	08 SEP 09	25 SEP 09	25 SEP 09	0
PW2810	Y76-78	22	28 SEP 09	28 SEP 09	23 OCT 09	23 OCT 09	0
PW2820	Y79-80	22	28 SEP 09	28 SEP 09	23 OCT 09	23 OCT 09	0

Start Date 31 JAN 08  
 Finish Date 30 JUN 10

Progress point  
 Critical point  
 Summary point  
 Start milestone point  
 Finish milestone point

Early start point  
 Early finish point  
 Progress bar  
 Critical bar  
 Summary bar

Checked / Approved  
 SIL / KYS  
 Revision 5  
 24 DEC 08  
 Revision 6  
 06 JUN 09  
 Revision 7  
 07 NOV 09  
 Revision 8  
 20 MAR 10

DC/2007/18  
 Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works  
 Project Programme Rev. 8

Page : 3A

Act ID	Activity Description	Rem/Early Start	Late Start	Early Finish	Late Finish	Total Float	2023	2024	2025	2026	2027	2028	2029	2030
Act ID	Activity Description	Start	Start	Finish	Finish	Float	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG
PN0000	Y80-81	20	24 OCT 09	17 NOV 09	17 NOV 09	0								
PN0100	Y81-82	21	18 NOV 09	11 DEC 09	11 DEC 09	0								
PN0310	Y82-83	21	12 DEC 09	07 JAN 10	07 JAN 10	0								
	CCTV Survey for pipe and sub pipe													
PN0160	CCTV Survey for pipe and sub pipe	5	22 MAR 10	28 MAR 10	28 MAR 10	0								
	WO 013 (SPOV Y292-Y294)													
	Y291-Y294													
RE4550	Inspection P/I / Liaison with U/U U/Division	16	13 JUL 09	30 JUL 09	30 JUL 09	0								
RE4560	Y292-293	12	31 JUL 09	20 AUG 09	20 AUG 09	0								
RE4600	Y293-294	12	21 AUG 09	03 SEP 09	03 SEP 09	0								
	CCTV Survey for pipe and sub pipe													
RE4610	CCTV Survey for pipe and sub pipe	5	12 APR 10	18 APR 10	18 APR 10	0								
	WO 014 (SPOV SPWV & KL)													
	Y287-Y301													
SO3180	Inspection P/I / Liaison with U/U U/Division	7	18 AUG 08	27 AUG 08	27 AUG 08	0								
SO3200	Y284-285	6	29 AUG 08	05 SEP 08	05 SEP 08	0								
SO3270	Y285-286	6	06 SEP 08	16 SEP 08	16 SEP 08	0								
SO3280	Y286-287	11	16 SEP 08	03 OCT 08	03 OCT 08	0								
SO3290	Y287-288	10	04 OCT 08	15 OCT 08	15 OCT 08	0								
	Y165-Y177													
SN3490	Inspection P/I / Liaison with U/U U/Division	69	10 OCT 08	29 DEC 08	29 DEC 08	0								
SN3500	Y165-166	14	30 DEC 08	15 JAN 09	15 JAN 09	0								
SN3510	Y166-167	14	16 JAN 09	04 FEB 09	04 FEB 09	0								
SN3520	Y167-168	14	05 FEB 09	20 FEB 09	20 FEB 09	0								
SN3530	Y168-169	14	21 FEB 09	09 MAR 09	09 MAR 09	0								
SN3540	Y169-170	14	10 MAR 09	25 MAR 09	25 MAR 09	0								
SN3550	Y170-337	14	26 MAR 09	15 APR 09	15 APR 09	0								
SN3560	Y337-338	14	18 APR 09	11 MAY 09	11 MAY 09	0								
SN3570	Y171-172	14	12 MAY 09	27 MAY 09	27 MAY 09	0								
SN3580	Y172-338	14	28 MAY 09	15 JUN 09	15 JUN 09	0								
SN3590	Y338-173	14	18 JUN 09	13 JUL 09	13 JUL 09	0								
SN3600	Y173-174	14	14 JUL 09	28 JUL 09	28 JUL 09	0								
SN3610	Y174-175	14	30 JUL 09	21 AUG 09	21 AUG 09	0								
SN3620	Y175-351	12	22 AUG 09	04 SEP 09	04 SEP 09	0								
SN3630	Y351-176	12	05 SEP 09	18 SEP 09	18 SEP 09	0								
SN3640	Y176-352	12	13 SEP 09	05 OCT 09	05 OCT 09	0								
SN3650	Y352-338	12	06 OCT 09	19 OCT 09	19 OCT 09	0								
SN3660	Y338-177	14	20 OCT 09	05 NOV 09	05 NOV 09	0								
	Y179-Y187													
SN3680	Inspection P/I / Liaison with U/U U/Division	21	30 DEC 08	23 JAN 09	23 JAN 09	0								
SN3690	Y179-181	12	24 JAN 09	10 FEB 09	10 FEB 09	0								
SN3700	Y182-181	12	11 FEB 09	24 FEB 09	24 FEB 09	0								
SN3710	Y183-354	14	23 FEB 09	10 MAR 09	10 MAR 09	0								
SN3720	Y184-183	14	11 MAR 09	28 MAR 09	28 MAR 09	0								
SN3730	Y185-184	14	14 JUL 09	29 JUL 09	29 JUL 09	0								
SN3740	Y184-185	14	22 AUG 09	21 AUG 09	21 AUG 09	0								
SN3750	Y185-186	14	09 SEP 09	23 SEP 09	23 SEP 09	0								
SN3760	Y186-187	12	24 SEP 09	09 OCT 09	09 OCT 09	0								
	Y259-Y272													
KL3840	Inspection P/I / Liaison with U/U U/Division	15	09 APR 09	25 APR 09	25 APR 09	0								
KL3850	Y260-260	7	27 APR 09	13 MAY 09	13 MAY 09	0								
KL3860	Y260-262	7	14 MAY 09	21 MAY 09	21 MAY 09	0								
KL3870	Y261-262	7	22 MAY 09	30 MAY 09	30 MAY 09	0								
KL3880	Y262-263	10	02 JUN 09	12 JUN 09	12 JUN 09	0								
KL3890	Y263-264	10	13 JUN 09	24 JUN 09	24 JUN 09	0								
KL3900	Y264-265	10	25 JUN 09	17 JUL 09	17 JUL 09	0								
KL3910	Y265-266	10	18 JUL 09	29 JUL 09	29 JUL 09	0								
KL3920	Y266-267	12	20 AUG 09	02 SEP 09	02 SEP 09	0								
KL3930	Y267-266	12	03 SEP 09	16 SEP 09	16 SEP 09	0								
KL3940	Y268-272	12	17 SEP 09	30 SEP 09	30 SEP 09	0								
KL3950	Y270-271	14	02 OCT 09	19 OCT 09	19 OCT 09	0								
KL3960	Y271-272	14	20 OCT 09	05 NOV 09	05 NOV 09	0								
	CCTV Survey for pipe and sub pipe													
KL4010	CCTV Survey for pipe and sub pipe	5	12 APR 10	18 APR 10	18 APR 10	0								
	WO 016 (NSWMS, Y66-Y112-Y228)													
	Y86-Y90-Y114-Y113-Y112-Y113-Y110													
MS1580	Inspection P/I / Liaison with U/U U/Division	41	31 OCT 08	17 DEC 08	17 DEC 08	0								

Date	Revision	Checked	Approved
24 DEC 08	Revision 5	SIL	KYS
06 JUN 09	Revision 6	SIL	WTH
07 NOV 09	Revision 7	SIL	WTH
20 MAR 10	Revision 8	SIL	WS

DC/2007/18  
Yung Shue Wan and Sok Kuu Wan Village Sewerage, Stage 1 Works  
Project Programme Rev. 8

Progress point  
Critical point  
Summary point  
Early finish point  
Start milestone point  
Finish milestone point

Early start point  
Early finish point  
Progress bar  
Critical bar  
Summary bar

Act ID	Activity Description	From/Start	Early Start	Early Finish	Late Finish	Total Float
MS1590	Y87-87	10 DEC 08	18 DEC 08	28 DEC 08	28 DEC 08	0
MS1600	Y87-88	10 DEC 08	20 DEC 08	10 JAN 09	10 JAN 09	0
MS1610	Y88-89	10 DEC 08	22 JAN 09	22 JAN 09	22 JAN 09	0
MS1620	Y89-90	10 DEC 08	24 JAN 09	08 FEB 09	08 FEB 09	0
MS1630	Y112-113	10 DEC 08	07 FEB 09	18 FEB 09	18 FEB 09	0
MS1640	Y115-116	10 DEC 08	19 FEB 09	02 MAR 09	02 MAR 09	0
MS1650	Y118-117	10 DEC 08	03 MAR 09	13 MAR 09	13 MAR 09	0
MS1660	Y118-118	10 DEC 08	14 MAR 09	25 MAR 09	25 MAR 09	0
MS1670	Y118-119	10 DEC 08	26 MAR 09	07 APR 09	07 APR 09	0
MS1680	Y118-120	10 DEC 08	08 APR 09	22 APR 09	22 APR 09	0
MS1690	Y117-Y869	10 DEC 08	23 APR 09	13 MAY 09	13 MAY 09	0
MS1700	Y118-356	10 DEC 08	14 MAY 09	25 MAY 09	25 MAY 09	0
MS1710	Drainage diversion from Public Toilet	22 DEC 08	30 DEC 08	23 JAN 10	23 JAN 10	0
MS1720	Y90-114	13 FEB 10	16 FEB 10	15 FEB 10	15 FEB 10	0
MS1730	Y114-113	13 FEB 10	16 FEB 10	02 MAR 10	02 MAR 10	0
MS1740	Full width reinstatement Y118-120	11 MAR 10	03 MAR 10	22 MAR 10	22 MAR 10	0
MS1750	Inspection Pit / Liaison with UUV / UU Diversion	09 SEP 08	01 SEP 08	05 NOV 08	05 NOV 08	0
MS1760	Y127-128	10 NOV 08	06 NOV 08	17 NOV 08	17 NOV 08	0
MS1770	Y125-126	10 NOV 08	18 NOV 08	28 NOV 08	28 NOV 08	0
MS1780	Y126-128	10 NOV 08	23 NOV 08	10 DEC 08	10 DEC 08	0
MS1790	Y141-143	10 DEC 08	11 DEC 08	22 DEC 08	22 DEC 08	0
MS1800	Y124-126	10 DEC 08	23 DEC 08	03 JAN 09	03 JAN 09	0
MS1810	Y128-130	10 JAN 09	05 JAN 09	15 JAN 09	15 JAN 09	0
MS1820	Y130-133	10 JAN 09	16 JAN 09	30 JAN 09	30 JAN 09	0
MS1830	Y134-132	10 JAN 09	31 JAN 09	11 FEB 09	11 FEB 09	0
MS1840	Y136-138	10 FEB 09	12 FEB 09	23 FEB 09	23 FEB 09	0
MS1850	Y133-134	10 FEB 09	24 FEB 09	06 MAR 09	06 MAR 09	0
MS1860	Y136-138	10 MAR 09	07 MAR 09	18 MAR 09	18 MAR 09	0
MS1870	Y135-140	10 MAR 09	19 MAR 09	30 MAR 09	30 MAR 09	0
MS1880	Y140-141	10 APR 09	16 APR 09	27 APR 09	27 APR 09	0
MS1890	Y121-122	10 APR 09	28 APR 09	18 MAY 09	18 MAY 09	0
MS1900	Y123-124	10 APR 09	29 APR 09	30 MAY 09	30 MAY 09	0
MS1910	Y135-134	10 JUN 09	02 JUN 09	12 JUN 09	12 JUN 09	0
MS1920	Y137-138	10 JUN 09	13 JUN 09	24 JUN 09	24 JUN 09	0
MS1930	Inspection Pit / Liaison with UUV / UU Diversion	100 JUN 09	25 JUN 09	10 NOV 09	10 NOV 09	0
MS1940	Y120-122	11 NOV 09	11 NOV 09	21 NOV 09	21 NOV 09	0
MS1950	Y122-134	10 NOV 09	23 NOV 09	03 DEC 09	03 DEC 09	0
MS1960	Y134-141	10 DEC 09	04 DEC 09	15 DEC 09	15 DEC 09	0
MS1970	Y141-Y143	10 DEC 09	16 DEC 09	28 DEC 09	28 DEC 09	0
MS1980	Full width reinstatement Y120-143	15 DEC 09	30 DEC 09	15 JAN 10	15 JAN 10	0
MS1990	Inspection Pit / Liaison with UUV / UU Diversion	05 OCT 09	05 OCT 09	12 OCT 09	12 OCT 09	0
MS2000	Y226-228	19 OCT 09	19 OCT 09	19 OCT 09	19 OCT 09	0
MS2010	Y159-159	20 OCT 09	20 OCT 09	27 OCT 09	27 OCT 09	0
MS2020	Y142-147	04 NOV 09	04 NOV 09	10 NOV 09	10 NOV 09	0
MS2030	Y143-142	11 NOV 09	11 NOV 09	17 NOV 09	17 NOV 09	0
MS2040	Y147-146	18 NOV 09	18 NOV 09	24 NOV 09	24 NOV 09	0
MS2050	Y146-350	25 NOV 09	25 NOV 09	01 DEC 09	01 DEC 09	0
MS2060	Y360-359-159	14 DEC 09	02 DEC 09	17 DEC 09	17 DEC 09	0
MS2070	Y159-160	18 DEC 09	18 DEC 09	24 DEC 09	24 DEC 09	0
MS2080	Y160-Y262	28 DEC 09	28 DEC 09	02 JAN 10	02 JAN 10	0
MS2090	Y262-226	04 JAN 10	04 JAN 10	09 JAN 10	09 JAN 10	0
MS2100	Inspection Pit / Liaison with UUV / UU Diversion	11 JAN 10	11 JAN 10	16 JAN 10	16 JAN 10	0
MS2110	Y150-Y151	18 JAN 10	18 JAN 10	23 JAN 10	23 JAN 10	0
MS2120	Y151-149	25 JAN 10	25 JAN 10	30 JAN 10	30 JAN 10	0
MS2130	Y143-147	08 FEB 10	08 FEB 10	13 FEB 10	13 FEB 10	0
MS2140	Y155-156	15 FEB 10	15 FEB 10	20 FEB 10	20 FEB 10	0
MS2150	Y156-359	22 FEB 10	22 FEB 10	27 FEB 10	27 FEB 10	0
MS2160	Y159-158	01 MAR 10	01 MAR 10	06 MAR 10	06 MAR 10	0
MS2170	Y227-228	15 MAR 10	15 MAR 10	22 MAR 10	22 MAR 10	0
MS2180	Sub Pipe Construction	07 OCT 09	07 OCT 09	07 OCT 09	07 OCT 09	0
MS2190	Additional area granted	07 OCT 09	07 OCT 09	22 MAR 10	22 MAR 10	0
MS2200	CCTV Survey for pipe and sub pipe	10 MAY 10	10 MAY 10	14 MAY 10	14 MAY 10	0
MS2210	CCTV Survey for pipe and sub pipe	10 MAY 10	10 MAY 10	14 MAY 10	14 MAY 10	0

Inspection Pit / Liaison with UUV / UU Diversion  
 Full width reinstatement Y118-120  
 Discharge diversion from Public Toilet  
 Y90-114  
 Y114-113  
 Full width reinstatement Y118-120  
 Inspection Pit / Liaison with UUV / UU Diversion  
 Y127-128  
 Y125-126  
 Y126-128  
 Y141-143  
 Y124-126  
 Y128-130  
 Y130-133  
 Y134-132  
 Y136-138  
 Y135-140  
 Y140-141  
 Y121-122  
 Y123-124  
 Y135-134  
 Y137-138  
 Inspection Pit / Liaison with UUV / UU Diversion  
 Y120-122  
 Y122-134  
 Y134-141  
 Y141-Y143  
 Full width reinstatement Y120-143  
 Inspection Pit / Liaison with UUV / UU Diversion  
 Y226-228  
 Y159-159  
 Y142-147  
 Y143-142  
 Y147-146  
 Y146-350  
 Y360-359-159  
 Y159-160  
 Y160-Y262  
 Y262-226  
 Inspection Pit / Liaison with UUV / UU Diversion  
 Y150-Y151  
 Y151-149  
 Y143-147  
 Y155-156  
 Y156-359  
 Y359-158  
 Y227-228  
 Additional area granted  
 Sub pipe construction  
 CCTV survey for pipe and sub pipe  
 CCTV survey for pipe and sub pipe

Checked	Approved
SIL	KYS
SIL	WTH
SIL	WTH
SIL	WS

Date  
 24 DEC 08  
 06 JUN 09  
 07 NOV 09  
 20 MAR 10  
 Revision  
 Revision 5  
 Revision 6  
 Revision 7  
 Revision 8

DCI/2007/18  
 Yung Shue Wan and Sok Kwo Wan Village Sewerage, Stage 1 Works  
 Project Programme Rev. 8

Progress point  
 Critical point  
 Summary point  
 Start milestone point  
 Finish milestone point

Early start point  
 Early finish point  
 Progress bar  
 Critical bar  
 Summary bar

Start Date 31 JAN 08  
 Finish Date 30 JUN 10  
 Page : 54

Act ID	Activity Description	Rem/Early Dura/Start	Early Start	Late Start	Early Finish	Late Finish
Y325-Y326	Inspection Pit / Liaison with UU/UU Diversion	30 15 OCT 08	15 OCT 08	13 APR 09	13 APR 09	0
SS3189	Inspection Pit / Liaison with UU/UU Diversion	11 19 NOV 09	20 NOV 09	13 APR 10	13 APR 10	0
SS3190	Inspection Pit / Liaison with UU/UU Diversion	11 19 NOV 09	20 NOV 09	13 APR 10	13 APR 10	0
Y272-Y284	Inspection Pit / Liaison with UU/UU Diversion	65 28 OCT 08	28 OCT 08	06 JAN 09	06 JAN 09	0
KL3973	Inspection Pit / Liaison with UU/UU Diversion	14 07 JAN 09	07 JAN 09	22 JAN 09	22 JAN 09	0
KL3980	Y275-273	14 12 FEB 09	23 JAN 09	11 FEB 09	11 FEB 09	0
KL4000	Y274-276	14 12 FEB 09	23 JAN 09	11 FEB 09	11 FEB 09	0
KL4010	Y275-278	14 28 FEB 09	23 FEB 09	16 MAR 09	16 MAR 09	0
KL4020	Y276-277	14 17 MAR 09	17 MAR 09	01 APR 09	01 APR 09	0
KL4030	Y277-278	14 02 APR 09	02 APR 09	22 APR 09	22 APR 09	0
KL4040	Y278-279	14 18 APR 09	23 APR 09	18 MAY 09	18 MAY 09	0
KL4050	Y279-280	14 19 MAY 09	19 MAY 09	05 JUN 09	05 JUN 09	0
KL4060	Y280-281	14 06 JUN 09	06 JUN 09	22 JUN 09	22 JUN 09	0
KL4070	Y281-282	14 23 JUN 09	23 JUN 09	20 JUL 09	20 JUL 09	0
KL4080	Y282-283	17 31 JUL 09	21 JUL 09	08 AUG 09	08 AUG 09	0
KL4090	Y283-284	10 17 AUG 09	17 AUG 09	27 AUG 09	27 AUG 09	0
Y215-Y224	Inspection Pit / Liaison with UU/UU Diversion	59 28 AUG 08	28 AUG 08	07 NOV 09	07 NOV 09	0
AW4250	Y215-216	10 09 NOV 09	09 NOV 09	19 NOV 09	19 NOV 09	0
AW4260	Y216-217	14 20 NOV 09	20 NOV 09	05 DEC 09	05 DEC 09	0
AW4270	Y217-220	10 07 DEC 09	07 DEC 09	17 DEC 09	17 DEC 09	0
AW4280	Y218-219	14 18 DEC 09	18 DEC 09	05 JAN 10	05 JAN 10	0
AW4290	Y219-220	12 06 JAN 10	06 JAN 10	19 JAN 10	19 JAN 10	0
AW4300	Y220-221	10 20 JAN 10	20 JAN 10	30 JAN 10	30 JAN 10	0
AW4310	Y221-222	10 08 FEB 10	08 FEB 10	18 FEB 10	18 FEB 10	0
AW4320	Y222-223	21 19 FEB 10	19 FEB 10	22 MAR 10	22 MAR 10	0
AW4330	Y223-224	19 23 MAR 10	23 MAR 10	13 APR 10	13 APR 10	0
Y310-Y325	Inspection Pit / Liaison with UU/UU Diversion	59 28 OCT 08	28 OCT 08	03 JUN 09	03 JUN 09	0
AW4350	Y311-313	14 05 JUN 09	05 JUN 09	20 JUN 09	20 JUN 09	0
AW4360	Y312-313 (Revised Design)	14 21 JUN 09	21 JUN 09	09 FEB 09	09 FEB 09	0
AW4370	Y313-314	14 10 FEB 09	10 FEB 09	25 FEB 09	25 FEB 09	0
AW4380	Y309-310	22 26 FEB 09	26 FEB 09	23 MAR 09	23 MAR 09	0
AW4390	Y304-310	14 24 MAR 09	24 MAR 09	02 APR 09	02 APR 09	0
AW4400	Y305-310	14 14 APR 09	14 APR 09	23 APR 09	23 APR 09	0
AW4410	Y310-311	14 30 APR 09	30 APR 09	25 MAY 09	25 MAY 09	0
AW4420	Y302-311	14 26 MAY 09	26 MAY 09	12 JUN 09	12 JUN 09	0
AW4430	Y306-307	14 13 JUN 09	13 JUN 09	28 JUN 09	28 JUN 09	0
AW4440	Y308-311	14 30 JUN 09	30 JUN 09	27 JUL 09	27 JUL 09	0
AW4450	Y307-309	10 28 JUL 09	28 JUL 09	07 AUG 09	07 AUG 09	0
AW4460	Y308-314	14 08 AUG 09	08 AUG 09	31 AUG 09	31 AUG 09	0
AW4470	Y314-315	14 01 SEP 09	01 SEP 09	16 SEP 09	16 SEP 09	0
AW4480	Y315-316	10 17 SEP 09	17 SEP 09	28 SEP 09	28 SEP 09	0
AW4490	Y316-325	21 28 SEP 09	28 SEP 09	24 OCT 09	24 OCT 09	0
AW4500	Y317-318	21 27 OCT 09	27 OCT 09	19 NOV 09	19 NOV 09	0
AW4510	Y318-319	12 20 NOV 09	20 NOV 09	03 DEC 09	03 DEC 09	0
AW4520	Y319-320	13 04 DEC 09	04 DEC 09	18 DEC 09	18 DEC 09	0
AW4530	Y320-321	14 19 DEC 09	19 DEC 09	06 JAN 10	06 JAN 10	0
AW4540	Y321-322	10 07 JAN 10	07 JAN 10	18 JAN 10	18 JAN 10	0
AW4550	Y322-323	28 19 JAN 10	19 JAN 10	24 FEB 10	24 FEB 10	0
AW4560	Y323-324	13 26 FEB 10	26 FEB 10	18 MAR 10	18 MAR 10	0
AW4570	Y324-325	21 19 MAR 10	19 MAR 10	13 APR 10	13 APR 10	0
Y309-Y314	Additional land granted	10 22 MAR 10	22 MAR 10	01 APR 10	01 APR 10	0
AW4570	Sub pipe construction	6 05 APR 10	07 APR 10	10 APR 10	13 APR 10	24
CCTV Survey	for pipe and stub pipe	5 17 MAY 10	17 MAY 10	21 MAY 10	21 MAY 10	0
AW4580	CCTV Survey for pipe and stub pipe	5 17 MAY 10	17 MAY 10	21 MAY 10	21 MAY 10	0
WO 019 SPNV Y162-Y226 & Its Branches						
Y162-Y172	Inspection Pit / Liaison with UU/UU Diversion	40 21 OCT 08	21 OCT 08	05 DEC 08	05 DEC 08	0
SN3238	Y162-P226 (S.L. 002)	100 06 DEC 08	06 DEC 08	07 APR 09	07 APR 09	0
SN3239	Inspection Pit / Liaison with UU/UU Diversion	35 09 APR 09	09 APR 09	02 JUN 09	02 JUN 09	0
SN3330	Y162-163	30 30 JUN 09	30 JUN 09	18 JUL 09	18 JUL 09	0
SN3340	Y163-164	30 30 JUN 09	30 JUN 09	29 AUG 09	29 AUG 09	0
SN3400	Y164-350	14 29 AUG 09	29 AUG 09	14 SEP 09	14 SEP 09	0
SN3420	Y164-169	14 15 SEP 09	15 SEP 09	30 SEP 09	30 SEP 09	0
SN3430	Y169-191	14 02 OCT 09	02 OCT 09	19 OCT 09	19 OCT 09	0
SN3440	Y162-163	14 20 OCT 09	20 OCT 09	05 NOV 09	05 NOV 09	0
SN3450	Y191-194	13 06 NOV 09	06 NOV 09	20 NOV 09	20 NOV 09	0

DC/2007/18  
 Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works  
 Project Programme Rev. 8

Start Date 31 JAN 08  
 Finish Date 30 JUN 10

Page : 6A

Legend	Summary bar	Progress bar	Critical bar	Summary bar
▲	Early start point	▲	Progress point	▲
△	Early finish point	△	Critical point	△
■	Summary bar	■	Summary bar	■
■	Progress bar	■	Progress bar	■
■	Critical bar	■	Critical bar	■
■	Summary bar	■	Summary bar	■

Date	Revision	Checked	Approved
24 DEC 08	Revision 5	SIL	KYS
06 JUN 09	Revision 6	SIL	WTH
07 NOV 09	Revision 7	SIL	WTH
20 MAR 10	Revision 8	SIL	WS

Additional land granted  
 for Sub pipe construction

CCTV Survey for pipe and stub pipe







Act ID	Activity Description	Plan Early	Plan Start	Plan Finish	Early Finish	Late Finish	Total Float	2008	2009	2010	2011
MT4760	S158-159	7	05 NOV 08	08 NOV 08	12 NOV 08	12 NOV 08	0				
MT4770	S159-160	7	13 NOV 08	13 NOV 08	20 NOV 08	20 NOV 08	0				
MT4780	S160-161	7	21 NOV 08	21 NOV 08	28 NOV 08	28 NOV 08	0				
MT4790	S161-162 (RFI013)	14	29 NOV 08	29 NOV 08	15 DEC 08	15 DEC 08	0				
MT4810	S163 to NOT(S2) (Deleted, V.O. 008)	15	16 DEC 08	16 DEC 08	02 JAN 09	02 JAN 09	0				
	S192-S140										
	Inspection Pk / Liaison with UUU UU Diverston										
SS4819	S137-138	15	19 AUG 08	19 AUG 08	10 SEP 08	10 SEP 08	0				
SS4820	S139-140	26	04 DEC 08	04 DEC 08	03 DEC 08	03 DEC 08	0				
SS4830	S138-139	26	04 DEC 08	04 DEC 08	03 JAN 09	03 JAN 09	0				
SS4840	S138-139	23	05 JAN 09	05 JAN 09	03 FEB 09	03 FEB 09	0				
SS4850	S134-135	26	04 FEB 09	04 FEB 09	07 MAR 09	07 MAR 09	0				
SS4860	S135-140	28	09 MAR 09	09 MAR 09	14 APR 09	14 APR 09	0				
SS4870	S135-140	28	15 APR 09	15 APR 09	28 MAY 09	28 MAY 09	0				
SS4880	S135-140	28	22 APR 09	22 APR 09	30 JUN 09	30 JUN 09	0				
SS4890	S135-140	28	27 MAY 09	27 MAY 09	30 JUN 09	30 JUN 09	0				
	S140-S148										
SS4899	Inspection Pk / Liaison with UUU UU Diverston	30	10 SEP 08	10 SEP 08	20 OCT 08	20 OCT 08	0				
SS4900	S140-141	20	21 OCT 08	21 OCT 08	12 NOV 08	12 NOV 08	0				
SS4910	S141-142	28	13 NOV 08	13 NOV 08	15 DEC 08	15 DEC 08	0				
SS4920	S142-143	28	16 DEC 08	16 DEC 08	17 JAN 09	17 JAN 09	0				
SS4930	S143-144	20	19 JAN 09	19 JAN 09	13 FEB 09	13 FEB 09	0				
SS4940	S144-145	27	14 FEB 09	14 FEB 09	17 MAR 09	17 MAR 09	0				
SS4950	S145-146	28	18 MAR 09	18 MAR 09	21 APR 09	21 APR 09	0				
SS4960	S146-147	30	22 APR 09	22 APR 09	23 MAY 09	23 MAY 09	0				
SS4970	S147-148	30	25 MAY 09	25 MAY 09	30 JUN 09	30 JUN 09	0				
	CCTV survey for pipe and stub pipe										
SS5000	CCTV survey for pipe and stub pipe	5	15 MAR 10	15 MAR 10	19 MAR 10	19 MAR 10	0				
	WO 010 (SKW 3rd Branches & CM 937-960-957)										
	S107-S110										
SS5119	Inspection Pk / Liaison with UUU UU Diverston	20	28 AUG 08	28 AUG 08	07 OCT 08	07 OCT 08	0				
SS5120	S107-108	21	08 OCT 08	08 OCT 08	31 OCT 08	31 OCT 08	0				
SS5130	S108-109	20	01 NOV 08	01 NOV 08	24 NOV 08	24 NOV 08	0				
SS5140	S109-110	21	25 NOV 08	25 NOV 08	18 DEC 08	18 DEC 08	0				
SS5150	S110-111	21	29 DEC 08	29 DEC 08	13 JAN 09	13 JAN 09	0				
SS5160	S111-112	15	14 JAN 09	14 JAN 09	03 FEB 09	03 FEB 09	0				
SS5170	S112-113	21	04 FEB 09	04 FEB 09	27 FEB 09	27 FEB 09	0				
SS5180	S113-114	21	28 FEB 09	28 FEB 09	24 MAR 09	24 MAR 09	0				
SS5190	S115-120	21	25 MAR 09	25 MAR 09	22 APR 09	22 APR 09	0				
SS5200	S120-121	21	23 APR 09	23 APR 09	28 MAY 09	28 MAY 09	0				
SS5210	S121-122	21	27 MAY 09	27 MAY 09	22 JUN 09	22 JUN 09	0				
SS5220	S122-123	17	23 JUN 09	23 JUN 09	23 JUL 09	23 JUL 09	0				
SS5230	S123-123	15	24 JUL 09	24 JUL 09	17 AUG 09	17 AUG 09	0				
	S37-S60										
CM5559	Inspection Pk / Liaison with UUU UU Diverston	7	15 AUG 08	15 AUG 08	25 AUG 08	25 AUG 08	0				
CM5560	S37-38	7	20 AUG 08	20 AUG 08	04 SEP 08	04 SEP 08	0				
CM5570	S38-39	12	04 SEP 08	04 SEP 08	22 SEP 08	22 SEP 08	0				
CM5580	S39-40	6	25 SEP 08	25 SEP 08	01 OCT 08	01 OCT 08	0				
CM5590	S40-167	7	02 OCT 08	02 OCT 08	09 OCT 08	09 OCT 08	0				
CM5600	S167-168	12	10 OCT 08	10 OCT 08	23 OCT 08	23 OCT 08	0				
CM5610	S168-41	12	24 OCT 08	24 OCT 08	06 NOV 08	06 NOV 08	0				
CM5620	S41-42	12	07 NOV 08	07 NOV 08	20 NOV 08	20 NOV 08	0				
CM5630	S82-83	12	21 NOV 08	21 NOV 08	04 DEC 08	04 DEC 08	0				
CM5684	S53-54	12	05 DEC 08	05 DEC 08	18 DEC 08	18 DEC 08	0				
CM5690	S54-55	12	19 DEC 08	19 DEC 08	02 JAN 09	02 JAN 09	0				
CM5699	S55-58	12	03 JAN 09	03 JAN 09	16 JAN 09	16 JAN 09	0				
CM5700	S59-60	12	17 JAN 09	17 JAN 09	03 FEB 09	03 FEB 09	0				
CM5599	S22-83	12	04 FEB 09	04 FEB 09	17 FEB 09	17 FEB 09	0				
CM5600	S63-64	12	18 FEB 09	18 FEB 09	03 MAR 09	03 MAR 09	0				
CM5690	S44-45	12	04 MAR 09	04 MAR 09	17 MAR 09	17 MAR 09	0				
CM5699	S45-46	12	18 MAR 09	18 MAR 09	31 MAR 09	31 MAR 09	0				
CM5700	S46-171	12	01 APR 09	01 APR 09	18 APR 09	18 APR 09	0				
CM5699	S171-50	28	20 APR 09	20 APR 09	02 JUN 09	02 JUN 09	0				
CM5699	S51-52	28	03 JUN 09	03 JUN 09	16 JUL 09	16 JUL 09	0				
CM5692	S51-52	21	17 JUL 09	17 JUL 09	17 AUG 09	17 AUG 09	0				
	S57-S60 & Clearances of Squattered Huts										
CM5699	Inspection Pk / Liaison with UUU UU Diverston	17	27 OCT 08	27 OCT 08	31 DEC 08	31 DEC 08	0				
CM5699	S57-169	21	02 JAN 09	02 JAN 09	29 JAN 09	29 JAN 09	0				
CM5699	S169-170	21	30 JAN 09	30 JAN 09	23 FEB 09	23 FEB 09	0				
CM5699	S170-58	20	24 FEB 09	24 FEB 09	18 MAR 09	18 MAR 09	0				
CM5610	S58-59	30	19 MAR 09	19 MAR 09	16 APR 09	16 APR 09	0				
CM5610	S59-60	30	17 APR 09	17 APR 09	02 JUN 09	02 JUN 09	0				

Start Date 31 JAN 08  
 Finish Date 30 JUN 10  
 Progress bar  
 Early start point  
 Early finish point  
 Summary point  
 Start milestone point  
 Finish milestone point  
 Critical bar  
 Summary bar

DC/2007/18  
 Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works  
 Project Programme Rev. 8

Date	Revision	Checked	Approved
24 DEC 08	Revision 5	SIL	KYS
06 JUN 09	Revision 6	SIL	WTH
07 NOV 09	Revision 7	SIL	WTH
20 MAR 10	Revision 8	SIL	WS

Act ID	Activity Description	From Early Start/Finish	To Early Start/Finish	Lags	Early Finish	Lags	Finish
CM620	Sub pipe construction	19 MAY 09	19 MAY 09	17 AUG 09	17 AUG 09	0	0
CM620	CCTV survey for pipe and stub pipe	19 APR 10	19 APR 10	23 APR 10	23 APR 10	0	0
<b>WO D15 (Trenchless S36-S70)</b>							
S36-S63	S36A-S36A (Trenchless)	16 SEP 08	16 SEP 08	17 OCT 08	17 OCT 08	0	14
CM620	Inspection Pt / Liaison with UU	17 OCT 08	18 OCT 08	10 DEC 08	10 DEC 08	0	10
CM620	S63 Temporary working platform	10 DEC 08	11 DEC 08	19 FEB 09	19 FEB 09	0	10
CM620	S63 (Lacking Pt Construction)	20 FEB 09	20 FEB 09	09 APR 09	09 APR 09	0	0
CM620	S36 (Receiving Pt Construction)	14 APR 09	14 APR 09	09 JUN 09	09 JUN 09	0	0
CM620	S36-S63 (Pipe Laying)	04 JUN 09	04 JUN 09	28 JUN 09	28 JUN 09	0	0
CM620	Manhole Construction (S36 - S63)	27 JUN 09	27 JUN 09	31 JUL 09	31 JUL 09	0	0
CM620	Inspection Pt / Liaison with UU	25 NOV 09	25 NOV 09	14 DEC 09	14 DEC 09	0	0
CM620	S63 (Modify Jacking Pt)	15 DEC 09	15 DEC 09	09 JAN 10	09 JAN 10	0	0
CM620	S63-64 (Excavation)	11 JAN 10	11 JAN 10	10 FEB 10	10 FEB 10	0	0
CM620	S63-S64 (Pipe Laying)	11 FEB 10	11 FEB 10	02 MAR 10	02 MAR 10	0	0
CM620	CCTV survey for pipe and stub pipe	19 APR 10	19 APR 10	23 APR 10	23 APR 10	0	0

Act ID	Activity Description	From Early Start/Finish	To Early Start/Finish	Lags	Early Finish	Lags	Finish
<b>WO D17 (SKW2nd to 3rd St &amp; CM &amp; S64-S70)</b>							
S110-S132	S110-S132 (Trenchless)	04 DEC 08	04 DEC 08	08 JAN 09	08 JAN 09	0	0
CM620	Inspection Pt / Liaison with UU / UU Diversion	08 JAN 09	09 JAN 09	24 JAN 09	24 JAN 09	0	0
S110-S111	S110-S111	29 JAN 09	29 JAN 09	13 FEB 09	13 FEB 09	0	0
S111-S113	S111-S113	14 FEB 09	14 FEB 09	02 MAR 09	02 MAR 09	0	0
S113-S114	S113-S114	03 MAR 09	03 MAR 09	18 MAR 09	18 MAR 09	0	0
S114-S23	S114-S23	19 MAR 09	19 MAR 09	03 APR 09	03 APR 09	0	0
S123-S124	S123-S124	06 APR 09	06 APR 09	24 APR 09	24 APR 09	0	0
S124-S125	S124-S125	25 APR 09	25 APR 09	08 MAY 09	08 MAY 09	0	0
S125-S126	S125-S126	21 MAY 09	21 MAY 09	08 JUN 09	08 JUN 09	0	0
S126-S128	S126-S128	09 JUN 09	09 JUN 09	24 JUN 09	24 JUN 09	0	0
S127-S128	S127-S128	22 JUL 09	22 JUL 09	07 AUG 09	07 AUG 09	0	0
S128-S130	S128-S130	23 JUL 09	23 JUL 09	07 AUG 09	07 AUG 09	0	0
S130-S131	S130-S131	08 AUG 09	08 AUG 09	31 AUG 09	31 AUG 09	0	0
S131-S132	S131-S132	01 SEP 09	01 SEP 09	16 SEP 09	16 SEP 09	0	0
S132-S133	S132-S133	20 FEB 10	20 FEB 10	02 MAR 10	02 MAR 10	0	0
S133-S134	S133-S134	22 FEB 10	22 FEB 10	02 MAR 10	02 MAR 10	0	0
S134-S135	S134-S135	19 MAR 10	19 MAR 10	27 MAR 10	27 MAR 10	0	0
S135-S136	S135-S136	29 MAR 10	29 MAR 10	08 APR 10	08 APR 10	0	0
S136-S137	S136-S137	08 APR 10	08 APR 10	17 APR 10	17 APR 10	0	0
S137-S138	S137-S138	19 APR 10	19 APR 10	30 APR 10	30 APR 10	0	0

Act ID	Activity Description	From Early Start/Finish	To Early Start/Finish	Lags	Early Finish	Lags	Finish
S16-S38	S16-S38	18 OCT 08	18 OCT 08	03 NOV 08	03 NOV 08	0	0
CM620	Inspection Pt / Liaison with UU / UU Diversion	04 NOV 08	04 NOV 08	18 NOV 08	18 NOV 08	0	0
CM650	S17-S17	19 NOV 08	19 NOV 08	01 DEC 08	01 DEC 08	0	0
CM650	S17-18	02 DEC 08	02 DEC 08	13 DEC 08	13 DEC 08	0	0
CM670	S18-19	15 DEC 08	15 DEC 08	31 DEC 08	31 DEC 08	0	0
CM650	S19-20	02 JAN 09	02 JAN 09	16 JAN 09	16 JAN 09	0	0
CM650	S20-21	17 JAN 09	17 JAN 09	31 JAN 09	31 JAN 09	0	0
CM670	S21-22	02 FEB 09	02 FEB 09	13 FEB 09	13 FEB 09	0	0
CM670	S22-23	14 FEB 09	14 FEB 09	25 FEB 09	25 FEB 09	0	0
CM670	S23-24	26 FEB 09	26 FEB 09	03 MAR 09	03 MAR 09	0	0
CM670	S24-25	04 MAR 09	04 MAR 09	14 MAR 09	14 MAR 09	0	0
CM670	S25-26	16 MAR 09	16 MAR 09	27 MAR 09	27 MAR 09	0	0
CM6750	S26-27	06 APR 09	06 APR 09	16 APR 09	16 APR 09	0	0
CM6750	S27-28	17 APR 09	17 APR 09	30 APR 09	30 APR 09	0	0
CM6770	S28-29	11 MAY 09	11 MAY 09	23 MAY 09	23 MAY 09	0	0
CM6750	S29-30	27 MAY 09	27 MAY 09	03 JUN 09	03 JUN 09	0	0
CM6500	S30-31	04 JUN 09	04 JUN 09	19 JUN 09	19 JUN 09	0	0
CM6500	S31-32	20 JUN 09	20 JUN 09	30 JUN 09	30 JUN 09	0	0
CM6500	S32-33	13 JUL 09	13 JUL 09	28 JUL 09	28 JUL 09	0	0
CM6500	S33-34	29 JUL 09	29 JUL 09	20 AUG 09	20 AUG 09	0	0
CM6500	S34-35	21 AUG 09	21 AUG 09	05 SEP 09	05 SEP 09	0	0
CM6500	S35-36	07 SEP 09	07 SEP 09	22 SEP 09	22 SEP 09	0	0
S60-S70	Incl remove AC at S67-S68	01 MAR 10	01 MAR 10	23 MAR 10	23 MAR 10	0	0
CM619	Inspection Pt / Liaison with UU / UU Diversion	24 MAR 10	24 MAR 10	27 MAR 10	27 MAR 10	0	0
CM619	S60-S61	24 MAR 10	24 MAR 10	27 MAR 10	27 MAR 10	0	0

Inspection Pt / Liaison with UU / UU Diversion

- S16-175
- S17-17
- S17-18
- S18-19
- S19-20
- S20-21
- S21-22
- S22-23
- S23-24
- S24-25
- S25-26
- S26-27
- S27-28
- S28-29
- S29-30
- S30-31
- S31-32
- S32-33
- S33-34
- S34-35
- S35-36

Inspection Pt / Liaison with UU / UU Diversion

- S60-S61

Inspection Pt / Liaison with UU / UU Diversion

- S67-S68

DC/2007/18  
Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works  
Project Programme Rev. 8

Date	Revision	Checked	Approved
24 DEC 08	Revision 5	SIL	KYS
06 JUN 09	Revision 6	SIL	WTH
07 NOV 09	Revision 7	SIL	WTH
20 MAR 10	Revision 8	SIL	WS

Start Date 31 JAN 08  
Finish Date 30 JUN 10

Progress point  
Critical point  
Summary point  
Stair milestone point  
Finish milestone point

Early start point  
Early finish point  
Early bar  
Progress bar  
Critical bar  
Summary bar

Page : 10A







## **Appendix G**

### **Summary of Implementation Status of Mitigation Measures during Site Inspection**

## Environmental Mitigation Implementation Schedule

	Location	Implementation Status			
		Implemented	Partially implemented	Not implemented	Not Applicable
<b>Air Quality</b>					
▪ Stockpiles of imported material kept on site should be contained within hoarding, dampened and / or covered during dry and windy weather.	All areas	✓			
▪ Material stockpiled alongside trenches should be covered with tarpaulins whenever works are close to village houses.	All areas	✓			
▪ Water sprays should be used during the delivery and handling of cement, sands, aggregates and the like.	All areas	✓			
▪ Any vehicle used for moving sands, aggregates and construction waste should have properly fitting side and tail boards. Materials should not be loaded to a level higher than the side and tail boards, and should be covered by a clean tarpaulin.	All areas	✓			
▪ Unpaved areas should be watered regularly to avoid dust generation.	Site Egress	✓			
▪ The enclosures should be around the main dust-generating activities.	All areas	✓			
▪ All plant and equipment should be well maintained e.g. without black smoke emission.	All areas	✓			
▪ Open burning should be prohibited.	All areas	✓			
<b>Noise Impact</b>					
▪ Quite powered mechanical equipment (PME) or method should be used.	All areas	✓			
▪ The number plant should be restricted (1 item for each type of plant).	All areas	✓			
▪ Only well maintained plant should be operated on-site and plant should be serviced regularly during the construction works.	All areas	✓			
▪ Mobile plant, if any, should be sited as far away from NSRs as possible.	All areas	✓			
▪ Machines and plants that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.	All areas	✓			
▪ Plant known to emit noise strongly should be orientated so that the noise is directed away from nearby NSRs.	All areas	✓			
▪ The constructions works should be scheduled to minimize noise nuisance.	All areas	✓			
▪ Air compressors and hand held breakers should have noise labels.	All areas	✓			
▪ Compressors and generators should operate with door closed.	All areas	✓			
<b>Water Quality</b>					
<b>General Construction Works</b>					
▪ Debris and rubbish generated on-site should be collected, handled and disposed of properly to avoid entering the nearby coastal water and stormwater drains.	All areas	✓			
▪ All fuel tanks and storage areas should be provided with locks and be sited on sealed area, within bunds of a capacity equal to 110% of the storage capacity of the largest tank.	All areas	✓			
▪ Open drainage channels and culverts near the works areas should be covered to block the entrance of large debris and refuse.	All areas	✓			

Environmental Protection Measures	Location	Implementation Status			
		Implemented	Partially implemented	Not implemented	Not Applicable
<b>Waste Management</b>					
<b>General Site Wastes</b>					
• Appropriate measures, such as transporting wastes in enclosed containers, should be taken to minimize windblown litter and dust to nearby environment.	All areas	✓			
• Sufficient waste disposal points and regular waste collection for disposal should be provided.	All areas	✓			
• A collection area for construction site waste should be provided where waste can be stored prior to removal from site.	All areas	✓			
• Good site practices should be adopted to clean the rubbish and litter on a regular basis so as to prevent the rubbish and litter from dropping into the nearby environment.	All areas	✓			
• Records of the quantities of waste generated, recycled and disposed should be kept and maintained.	All areas	✓			
• Different types of waste should be segregated and stored in different container, skips or stockpiles to enhance reuse or recycling of material and their proper disposal.	All areas	✓			
<b>Chemical Wastes</b>					
• After use, chemical waste should be handled according to the Code of Practice on the Package, Labelling and Storage of Chemical Wastes.	All areas	✓			
• Any unused chemicals or those with remaining functional capacity should be recycled.	All areas	✓			
• Waste should be properly stored on site within suitably designed containers and should be collected by an approved licensed waste collectors for disposal at the Chemical Waste Treatment Facility or other licensed facility in accordance with the Waste Disposal (Chemical Waste) (General) Regulation under the Waste Disposal Ordinance.	All areas	✓			
• Any service shop and minor maintenance facilities should be located on hard standing within a bunded area, and sumps and oil interceptors should be provided.	All areas	✓			
• Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should be undertaken within the designated areas equipped control these discharges.	All areas	✓			
<b>Construction and Demolition (C&amp;D) Wastes</b>					
• C&D waste should be separated on site before disposal.	All areas	✓			
• Inert material, such as concrete and rubble, should be re-used on site.	All areas	✓			
• Steel and other metals should be separated for re-use and / or recycling prior to disposal of C&D material.	All areas	✓			
<b>Ecological Impact</b>					
• Labelling and fencing of the uncommon tree species.	All areas	✓			
• Avoidance of use of woodland habitats as Works Area, in particular where trees located.	All areas	✓			







## **Appendix H**

### **Revised Final Report of Archaeological Watching Brief at Chung Mei, Sok Kwu Wan**

**DSD Contract No. DC/2007/18  
Yung Shue Wan & Sok Kwu Wan  
Village Sewerage,  
Stage 1 Works**

**Archaeological Watching Brief  
at Chung Mei, Sok Kwu Wan**

**Revised Final Report**

**Prepared for Kaden Construction Ltd.  
By Archaeological Assessments Ltd.**

**September 2009**

## **List of Contents**

<b>1.</b>	<b>Non-Technical Summary</b>	<b>3</b>
<b>2.</b>	<b>Introduction</b>	<b>3</b>
<b>3.</b>	<b>Project Aims</b>	<b>4</b>
<b>4.</b>	<b>Topographical, Geological, Historical and Archaeological background</b>	<b>4</b>
<b>5.</b>	<b>Methodology</b>	<b>5</b>
<b>6.</b>	<b>Results</b>	<b>5</b>
<b>6.1</b>	<b>Introduction</b>	<b>5</b>
<b>6.2</b>	<b>Alignment between MH S54 and S52</b>	<b>6</b>
<b>6.3</b>	<b>Alignment between MH S52 and S50</b>	<b>6</b>
<b>7.</b>	<b>Conclusions</b>	<b>7</b>
<b>8.</b>	<b>References</b>	<b>7</b>
<b>9.</b>	<b>Supporting Illustrations</b>	<b>8</b>
<b>9.1</b>	<b>Figures</b>	<b>8</b>
<b>9.2</b>	<b>Plates</b>	<b>14</b>
<b>10.</b>	<b>Supporting Data</b>	<b>24</b>
<b>10.1</b>	<b>Tabulated Stratigraphic, Contextual and Finds List</b>	<b>24</b>
<b>11.</b>	<b>Supporting Documents</b>	<b>24</b>
<b>11.1</b>	<b>Requirements for Archaeological Watching Brief</b>	<b>24</b>

### List of Figures

- Figure 1: Study Area location – Chung Mei site marked with star  
Figure 2: Plan showing location of sewer trench alignment at Chung Mei, with September 2008 and June 2009 watching brief areas highlighted  
Figure 3: Geology of Study Area  
Figure 4: Transverse sketch section of sewer trench in environs of MH S53 – looking north  
Figure 5: Surveyors' plan of the MH S50 to S52 alignment  
Figure 6: Surveyors' plan of the MH S52 to S54 alignment

### List of Plates

- Plate 1: Pre-excavation view of alignment between MHs S52 and S54 – looking north  
Plate 2: Pre-excavation view of alignment between MHs S51A and S50 – looking south  
Plate 3: Post-excavation overview of alignment between MHs S54 and S52 – looking south  
Plate 4: Deeper sondage excavated at MH S52 – looking south  
Plate 5: West facing section at MH S53 – trench stepped at base of 0.5m scale  
Plate 6: East facing section at MH S54  
Plate 7: Undiagnostic village ware sherd found on surface of topsoil 101  
Plate 8: West facing section in environs of MH S50  
Plate 9: Post-excavation view in environs of MH S50 – looking north  
Plate 10: East facing section in environs of MH S51  
Plate 11: East facing section in environs of MH S51A  
Plate 12: Post-excavation view in environs of MH S51A – looking south

## 1. Non-Technical Summary

As part of DSD Contract No. DC/2007/18, Yung Shue Wan & Sok Kwu Wan Village Sewerage, Stage 1 Works, archaeological watching briefs were conducted in Chung Mei, Sok Kwu Wan on 1<sup>st</sup> September 2008 and 12<sup>th</sup> June 2009 (Figure 1). The monitoring works were required as a result of previous findings of kiln-oven debris and Tang Dynasty pottery in the small valley to the west (AAL 2003).

The alignment in question ran across the west facing slope of a steep, wooded hillside – the southern half following an existing concrete-surfaced footpath, while the northern half crossed the natural slope. The contractor's groundworks consisted of a c.0.6m wide by c.1.2m deep machine-excavated pipe trench, which was monitored over a total length of approximately 50m.

No cultural layers were found and there was just one surface find of undiagnostic pottery.

為配合渠務署的榕樹灣及索罟灣第一階段鄉村污水處理及排放工程 (合約編號 DC/2007/18)，索罟灣涌尾的考古監察已分別在2008年9月1日及2009年6月12日完成。鑑於過往曾在工程範圍以西之谷地發現窯具及唐代陶片 (AAL 2003)，故此在上述污水管鋪設工程施工時必須進行考古監察。

是次涉及之污水管鋪設路線主要沿著一處向西、樹木茂盛之陡坡而建：南半部的污水管路線乃沿著現有之石屎小徑鋪設；而北半部的污水管路線則穿越一處自然山坡。是次考古監察範圍包括一條闊約0.6米、深約1.2米及長約50米，由承建商用機器挖掘之溝坑。

是次考古監察並未發現文化層，只有在其中一處地面採集到一片未能斷定年份之陶片。

## 2. Introduction

As part of the Drainage Services Department's Contract No. DC/2007/18 – Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works – it was required that an archaeological watching brief be undertaken in the village of Chung Mei, which lies approximately 0.5km south of Sok Kwu Wan on the eastern side of Lamma Island (Figure 1). The archaeological monitoring works were required following findings of kiln-oven debris and Tang Dynasty pottery in an adjoining area during an earlier archaeological survey (AAL 2003). The watching brief works on the approximately 50m long alignment were conducted in two segments, the first on 1st September 2008 and the second on 12th June 2009 (Figure 2).

### **3. Project Aims**

The aim of this project was to ensure that any archaeological remains encountered during construction works within the study area alignment were properly identified, recorded and recovered whilst, at the same time, minimising delays to the engineering schedule.

The objectives of the study were as follows:

- To implement a monitoring strategy designed to fulfil the above aim;
- To process and analyse the results in light of previous findings;
- To report on the results of the fieldwork; and
- If required, to recommend mitigation measures.

### **4. Topographical, Geological, Historical and Archaeological background**

#### **4.1 Topography**

The Chung Mei area comprises a small flat valley surrounded by steep wooded hillsides to the west, south and east, the latter reaching up to the peak of Ling Kok Shan at 250m PD. To the north, the ground falls gradually away to the sandy shallows of Picnic Bay (Sok Kwu Wan). The sewer alignment in question traversed the lower west facing hill slope overlooking the small valley mentioned above. The c.50m long alignment ran downhill from manhole (MH) S50 (surface level 10.06mPD) at its southern end to manhole S54 (surface level 5.75mPD) at its northern end.

#### **4.2 Geology**

In the following short discussion, the codes in brackets are those used for the various rocks/sediments depicted on the geological map (Figure 3). The solid geology at Chung Mei consists of fine to medium grained granite (gfm) with east-west running feldsparphyric rhyolite (rf) dykes. In terms of drift geology, the small valley of Chung Mei, to the west of and below the study alignment, is filled with alluvium (Qa), while debris flow deposits (Qd) are recorded in a narrow valley to the northeast of the study area (Hong Kong Government 1987). The monitored alignment was located as shown on Figure 3, crossing the western edge of the granite bedrock close to where sank beneath the alluvial fill of the valley bottom.

#### **4.3 History**

According to Hase (2002, 7), although the sheltered anchorage at Sok Kwu Wan was used by generations of boat-people, there were just seven residents on land in 1911 and it was not until the 1950s and 1960s that the settlement expanded to the landward side. The few houses dotted across the hillside at Chung Mei appear to be later 20<sup>th</sup> century in date.

#### **4.4 Archaeology**

The one previous campaign of archaeological fieldwork in the Chung Mei area was centred on the aforementioned small alluvium-filled valley just below the present study area. Eight 2x2m test pits were excavated and two of their number (TP1 and TP2)

revealed evidence for historical kiln-oven debris and Tang Dynasty pottery, whilst a lower layer produced a single sherd of Bronze Age hard geometric pottery (AAL 2003).

## **5. Methodology**

The watching brief was in general conducted following the specification as set out in Section 11.1, but further details of the field implementation are provided below. As previously mentioned, the watching brief on the c.50m long alignment was conducted in two segments to fit in with the contractor's work programme – the lower segment first spanning MH S54 and S52, followed by the uphill segment from MH S52 and up to and including MH S50 (see Figure 2). Between MH S54 and S52 the trench was machine excavated forming a c.0.60m wide square-sectioned slot down to between 1-1.2m below the modern surface when measured at the downhill side of the trench and 2m+ on the uphill side. A sketch profile in the environs of MH S53, where the trench was locally stepped to avoid a lighting cable, is shown in Figure 4. At the southern end of the downhill half of the alignment on the site of MH S52, a locally deeper area was excavated to approximately 2.4m below surface, which further confirmed the depth of the completely decomposed granite (CDG) beneath the alignment. Between MH S52 and S50 the trench followed the existing concrete raft-surfaced footpath, the construction of which had necessitated the terracing of the hillside. Here, the trench was machine excavated to form a c.0.60 wide slot with sides c.1.2m deep (when measured from the modern footpath surface). Given that the alignment between MH S54 and S52 was off the main footpath, it was possible to excavate that length as one continuous open cut. In contrast, the length between MH S52 and S50 effectively closed the footpath in that area for the duration of the works, and the client therefore requested that the trench be dug, monitored and recorded, and then backfilled. During the monitoring works a full written, video and photographic record was taken, which will form the core of the project archive.

## **6. Results**

### **6.1 Introduction**

The results of the watching brief are presented in two sub-sections: one for the length of trench excavated in September 2008 (MH S54 to S52), and the other for the length excavated in June 2009 (MH S52 to S50). For each length of alignment, the sequence of deposits is introduced and then the various layers are interpreted with reference to any finds recovered.

In the text below, the following conventions should have been used: the alphanumeric codes used in deposit descriptions are taken from the Munsell system of soil colour charts (Gretagmacbeth 2000) and deposit depths are maximum values. During the discussion below reference should be made to the following illustrations: Figures 2 and 4, which respectively show the overall alignment and sketch section; Figures 5 & 6 showing the surveyors' plans of the watching brief alignment; Plates 1 and 2 respectively offering pre-excavation overviews of the alignment between MH S54 and MH S52 and between MH S51A to MH S50; and Plate 3 showing a post-excavation overview of the MH S54 to S52



alignment. NB: no post-excavation overview of the MH S51A to S50 alignment is available as the trench was excavated, recorded and immediately backfilled (but see photographs recording this process below).

## **6.2 Alignment between MH S54 and S52**

The excavation of the down-slope half of the sewer trench revealed a simple sequence of three naturally-formed deposits (see Plates 4-6), the lowest of which was a 0.20-0.30m thick band reddish yellow (7.5YR 6/8) clayey gravel (**103**), which extended beyond the 1.2m below surface general limit of excavation (l.o.e.) and, in the 2.4m deep sondage excavated at MH S52, was shown to be at least 1.5m thick and continuing beyond the sondage l.o.e. Over 103 there was a 0.70-0.80m thick layer of strong brown (7.5YR 5/6) gravelly clay (**102**), which was sealed by an approximately 0.1m thick greyish brown (10YR 5/2) slightly sandy, clayey silt (**101**).

A modern electricity cable trench was noted running along the eastern side of the sewer trench, and had clearly been cut from the modern surface through layers 101 and 102, which were already in place. Given that the cable slot was a localised modern intrusion it was not allocated a context number.

The lower two deposits were completely sterile and can be interpreted as *in situ* decaying granite (**103**), overlain by an associated clay-rich layer (**102**), which had all the appearances of mass-transported decayed granite (slope deposits). Sealing the above granite-derived layers was a naturally-accumulating forest soil (**101**). No cultural horizons/deposits were identified, but one undiagnostic sherd of village ware pottery was recovered from the surface of 101 (see Plate 7).

## **6.3 Alignment between MH S52 and S50**

The excavation of the up-slope half of the sewer trench alignment also revealed a sequence of naturally-formed deposits, which exhibited some variation moving downhill from south to north.

Broadly between MHs S50 and S51, the sequence was as follows: a lower layer of c.0.40m thick (at l.o.e.) strong brown (7.5YR 5/6) slightly gravelly clay (**204**), overlain by a c.0.80m thick layer of reddish yellow (7.5YR 6/8) very gravelly clay (**203**), which was then sealed by a thin raft of concrete forming the temporary path surface (**201**) – see Plates 8-10.

Between MH S51 and S52 – in the environs of MH S51A, the sequence was as follows: c.0.60m thick (at l.o.e.) strong brown (7.5YR 5/6) slightly gravelly clay (**204**); overlain by a c.0.50m thick layer of reddish yellow (7.5YR 6/8) very gravelly clay (**203**); which was covered by an approximately 0.1m thick greyish brown (10YR 5/2) slightly sandy, clayey silt (**202**), which was in turn sealed by the concrete raft surfacing of the footpath (**201**) – see Plates 11 and 12.

A modern water pipe was noted running along the eastern side of the sewer trench and an electricity cable along the west – the narrow slots within which each service was located had clearly been cut from the modern surface with layers 202 and 203 already in place. Given that these narrow service trenches were localised modern intrusion, they were not allocated context numbers.

The lower two deposits (204 & 203) were completely sterile and can be interpreted as mass-transported decayed granite, with clay-rich layer 204 perhaps reflecting water-borne finer material and layer 203 a more gravelly debris flow-type component. Layer 202 can be interpreted as a thin forest soil equivalent to 101 above. On the upper portion of the alignment, between MH S50 and S51, Layer 202 had apparently been removed during levelling works for the path. No finds were recovered and no cultural horizons/deposits were therefore identified.

## **7. Conclusions**

In summary, it can be concluded that the steep lower hill slope area traversed by the MH S50 to MH S54 sewer trench at Chung Mei has seen little or no human activity prior to the 20<sup>th</sup> century and, in contrast to the valley to the west, can be considered to have no archaeological potential.

## **8. References**

AAL 2003 *Agreement No. CE 20/96 Outlying Islands Sewerage Stage 1 Phase II Package J – Sok Kwu Wan Sewage Collection, Treatment & Disposal Facilities, Archaeological Investigation*. Unpublished excavation report.

Gretagmacbeth 2000 *Munsell Soil Colour Charts*. Gretagmacbeth: New Windsor, NY.

Hase, P 2002 'Some notes on the history of Lamma Island, especially Yung Shue Wan', unpublished paper

Hong Kong Government (1987) *Hong Kong South & Lamma Island, Sheet 15, Solid and Superficial Geology*, Geotechnical Control Office: Hong Kong.

9. Supporting Illustrations

9.1 Figures




Figure 1: Study Area location – Chung Mei site marked with star




Figure 2: Plan showing location of sewer trench alignment at Chung Mei, with September 2008 and June 2009 watching brief areas highlighted. The corner coordinates for the above map are as follows: SW corner 831400E, 806825N; NW corner 831400E, 806990N; NE corner 831555E, 806990N; SE corner 831555E, 806825N.




Figure 3: Geology of Study Area – alignment followed western edge of granite bedrock





Figure 4: Transverse sketch section of sewer trench in environs of MH S53 – looking north






Figure 6: Surveyors' plan of the MH S52 to S54 alignment (kindly supplied by Kaden Engineering Ltd)



9.2 Plates



Plate 1: Pre-excavation view of the alignment between MHs S52 and S54 – looking north



Plate 2: Pre-excitation view of alignment between MHs S51A and S50 – looking south



Plate 3: Post-excavation view of the alignment between MHs S54 and S52 – looking south



Plate 4: Deeper sondage excavated at MH S52 – looking south




Plate 5: West facing section at MH S53 – trench stepped at base of 0.5m scale






Plate 6: East facing section at MH S54




Plate 7: Undiagnostic village ware sherd found on surface of topsoil 101




Plate 8: West facing section in environs of MH S50



Plate 9: Post-excavation view in environs of MH S50 – looking north






Plate 10: East facing section in environs of MH S51




Plate 11: East facing section in environs of MH S51A



Plate 12: Post-excavation view in environs of MH S51A – looking south

## 10. Supporting Data

### 10.1 MHs S52 to S54: Tabulated stratigraphic, contextual and finds summary

Context	Description	Finds & Dating	Thickness
101	Topsoil: Greyish brown (10YR 5/2) slightly sandy, clayey SILT	1 sherd of undiagnostic VW: date unknown	0.10m max.
102	Slope Deposits: Strong brown (7.5YR 5/6) gravelly CLAY	None: date unknown	0.70-0.80m
103	CDG: Reddish Yellow (7.5YR 6/8) clayey GRAVEL	None: date unknown	1.5m at l.o.e

### 10.2 MHs S50 to S51A: Tabulated stratigraphic, contextual and finds summary

Context	Description	Finds & Dating	Thickness
201	Footpath Surfacing: Grey concrete	None: modern	0.03-0.05m
202	Topsoil: Greyish brown (10YR 5/2) slightly sandy, clayey SILT	None: date unknown	0.10 max
203	Slope Deposits: Reddish yellow (7.5YR 6/8) very gravelly CLAY	None: date unknown	0.50m max.
204	Slope deposits: Strong brown (7.5YR 5/6) slightly gravelly CLAY	None: date unknown	0.60m at l.o.e.

## 11. Supporting Documents

### 11.1 Requirements for Archaeological Watching Brief

#### 11.1.1 Introduction

An archaeological watching brief is a programme involved observation and investigation which is required when engineering works impact on areas that have been assessed as having archaeological potential and where conventional testing methods are not possible due to inaccessibility, for examples, concrete coverage and housing settlement. The range of archaeological resources that require monitoring include both historical and prehistoric material and features.

The monitoring process entails the observation of the engineering works by qualified archaeologists in order to identify any archaeological material or features that revealed during the excavation phase of the works schedule. Upon identification of such material or features, the archaeologists will require immediate access to the excavation area for recording of the material/features in-situ location, artefact retrieval and sample collection.

These guidelines serve for two basic purposes, firstly, that the archaeological resources are adequately recorded and recovered and secondly, that appropriate measures are taken on site to create a minimum of delays to the engineering schedule.

#### 11.1.2 Watching Brief Personnel

Watching brief should be undertaken by a qualified archaeologist, whose must apply for a licence under the Antiquities and Monuments Ordinance (Cap. 53) from the Authority before the monitoring works commence. All staff employed by the archaeologist must be suitably qualified and experience for their role.

#### 11.1.3 Area to be Monitored

The Contractor shall carry out archaeological watching brief in Yung Shue Wan and Sok Kwu Wan except those areas at which rescue excavation are required as shown in Drawing No. 2005/C1/1004 to 1009.

#### 11.1.4 Scale of Watching Brief

The sewer alignment identified for archaeological watching brief in Yung Shue Wan and Sok Kwu Wan as shown in Drawing No. 2005/C1/1004 to 1009 should be fully monitored by the archaeologist.

#### 11.1.5 Site Access

Archaeologist should be allowed reasonable access to relevant areas of groundworks, so that deposits can be examined and recorded. Trenches may require temporary shoring and groundworks might need to be temporarily re-scheduled, to provide a safe environment for such works. Provision should be made, at the earliest of development programming, for specified blocks of time to be available for unrestricted archaeological access to areas of groundworks.

#### 11.1.6 Schedule of Works

A construction programme should be provided by the Contractor to the archaeologist to arrange the monitoring schedule. The archaeologist should be notified no less than 2 working days prior to any change on the commencement of the excavation works so arrangement could be made to monitor the works. The Contractor should facilitate arrangement and liaison with the archaeologist.

#### 11.1.7 Watching Brief and Retrieval Methodology

In Table 1 are the various categories of archaeological material and features that are most likely to occur in local contexts. Also listed are the recommended type and degree of recording and retrieval required for each category. Upon discovery of any archaeological relics, the qualified archaeologist will advise the Contractor who shall contact the AMO informing the discovery. Any archaeological relics recovered during the programme should be properly recorded and submitted to the AMO.

Table 1 – Categories of Archaeological Finds and Recommended Action

<b>Categories of Archaeological Material</b>	<b>Retrieval Procedures</b>
<b>Human Burial</b> <ul style="list-style-type: none"> <li>• Skeletal remains</li> <li>• Item associated with Human Burial, i.e. grave goods.</li> </ul>	<b>Full Recording and Recovery of Human Remains and Associated Features</b> <ul style="list-style-type: none"> <li>• Complete recording by photography, drawing, written description.</li> <li>• Full measurement of burial and surrounding matrix.</li> <li>• Retrieval of human remains and associated items.</li> <li>• Retrieval of surrounding soil for further analysis.</li> </ul>
<b>Intact Features</b> <ul style="list-style-type: none"> <li>• Structural/ architectural remains.</li> <li>• Undisturbed contexts, e.g. hearth, midden, habitation area, assemblages of artefacts and/ or environmental material.</li> </ul>	<b>Full Recording and Recovery of Archaeological Features</b> <ul style="list-style-type: none"> <li>• Recording and measurement of salient features by photography, drawing and written description.</li> <li>• Retrieval of all archaeological material</li> <li>• Retrieval of samples from the surrounding matrix.</li> </ul>
<b>Intact Artefacts</b> <ul style="list-style-type: none"> <li>• Complete objects, e.g. pottery, metal objects, stone or bone tools. The objects are complete but isolated and are not part of assemblage or feature.</li> </ul>	<b>Recovery of Artefacts</b> <ul style="list-style-type: none"> <li>• Recovery of Objects</li> <li>• Sampling of surrounding matrix</li> <li>• Recording by written description and by photography.</li> </ul>
<b>Isolated Material</b> <ul style="list-style-type: none"> <li>• Sherds, non-human bone, artefact fragments (metal, pottery, glass). There are no complete objects, the material is isolated and fragmentary in nature.</li> </ul>	<b>Recovery of Artefact Fragments/ Archaeological Material</b> <ul style="list-style-type: none"> <li>• Recovery of material, e.g. artefact fragments, environmental material and sampling of surrounding matrix.</li> <li>• Recording by written description and by photography, if appropriate.</li> </ul>
<b>Deposits with Archaeological Potential</b> <ul style="list-style-type: none"> <li>• Soil deposits which exhibit characteristics associated with archaeological remains in Hong Kong.</li> </ul>	<b>Sampling of Deposit</b> <ul style="list-style-type: none"> <li>• Collection of soil samples from deposits displaying archaeological potential</li> <li>• Recording of soils by photography and written description.</li> </ul>

#### 11.1.8 Recording Forms for Watching Brief

A set of forms for the recording of any archaeological material identified during the watching brief process must be approved by the AMO. They should include the following:

- Registers to record finds, special finds, contexts, photographs, drawings, levels and samples

- Context descriptions forms
- A daily record form specifically designed for archaeological watching brief. This form must locate clearly the area of works monitored, the nature and extent of the works, summaries of the days findings and cross references to all register numbers used that day.

#### 11.1.9 Safety Requirements

Archaeologists and staff employed in watching brief must follow the safety procedures enforced by the Contractor on site.

#### 11.1.10 Watching Brief Report

The procedures and results of the watching brief programme should be presented in report form, following 'Guidelines for Archaeological Reports' set by the AMO. All data, material and records forming the site archive must be submitted to the AMO upon completion of the project.

#### 11.1.11 Mitigation Measures

The Contractor should follow a flexibility to undertake the contingency arrangements. Should significant materials be discovered, appropriate mitigation measures will be designed and implemented.

## 12. Comments and Responses

### 12.1 Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works, Draft Archaeological Watching Brief Report: Response to AMO Comments of 27/08/09

Item	AMO Comment	AAL Response
1	In the English Non-Technical Summary, please state the project name instead of "the above captioned project".	Text will be amended accordingly.
2	Please state the Chinese project name in the Chinese Non-technical Summary.	Text will be amended accordingly.
3	非技術性中文摘要 (Chinese Non-technical Summary) 內有錯字、文法錯誤及行	Text will be amended accordingly.

	文不流暢等問題。請加以修改。	
4	It is noted that the alignment between MH S54 and S52 was carried out on a natural slope instead of running along the concrete footpath. Hence, the location of the said alignment in Figure 2 is not tally with the description. Please check and revise the figure accordingly.	Figure 2 will be checked and revised.
5	Given that a modern electricity cable was found under contexts 101 and 102, please explain why such layers are identified as naturally-formed deposits instead of disturbed layers.	<p>The electricity cable was in a service trench which had been cut from the modern surface with layers 101-103 already in place. Therefore, the cable was not found under layers 101 &amp; 102 but, rather, had been cut through them. Thus the only disturbed material was the backfill of the electricity cable trench which, as a modern intrusion, was not allocated a context number.</p> <p>Layers 101 and 102 are therefore correctly described as “naturally-formed deposits”.</p>
6	Given that a modern water pipe and an electricity cable were found under contexts 201, 202 and 203, please explain why such layers are identified as naturally-formed deposits instead of disturbed layers.	<p>Context 201 is the concrete surface of the modern path, which was probably patched up after the utilities were inserted. The water pipe and electricity cable were in narrow utilities trenches which had been cut from the modern surface with layers 202-203 already in place. Therefore, the modern utilities were not found under layers 202-203 but, rather, had been locally cut through them. Thus the only disturbed material was the backfill of the utilities cuts which, as modern intrusions, were not allocated context numbers.</p> <p>Layers 202-203 are therefore correctly</p>

		described as “naturally-formed deposits”.
7	Please provide the coordinates of Figure 2.	The corner coordinates for Figure 2 are as follows: SW corner: 831400E, 806825N NW corner: 831400E, 806990N NE corner: 831555E, 806990N SE corner: 831555E, 806825N  These coordinates will be added to the caption for Figure 2.
8	Please cite the relevant documents in Section 8 regarding the citations of “Hong Kong Government 1987” mentioned in Section 4.2 and “Hase (2002, 7)” mentioned in Section 4.3.	Cited documents will be added to References
9	Please provide the legend for Figures 5 and 6.	A legend will be provided for the two figures.
10	Please supplement the “Requirements for Archaeological Watching Brief” in Section 11.1.	The ‘Requirements for Archaeological Watching Brief’ text will be added to Section 11.1.






## **Appendix I**

# **Vegetation Survey Report and Photographic Records of the Uncommon Tree Species**

Your Ref.: DC200718/M45/800/O01571  
Our Ref.: K0801/01.01.00.00/2710/L  
Date: 20 November 2009



Scott Wilson CDM Joint Venture  
38/F, Metroplaza Tower 1  
223 Hing Fong Road  
Kwai Fong, N.T.  
Hong Kong

FAXED

Attn: Ir. Ian J. Jones

By Hand

Dear Sir,

**Drainage Services Department**  
**Contract No. DC/2007/18**  
**Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works**  
**Impact Monitoring Report – Updated Vegetation and Plant Species Survey Report at SKW**

We refer to your above referenced letter dated 17 November 09 the letters from AFCD as ref. (16) in AF EA 027/07 Pt.2 and from EPD as ref. (5) in EP771/E1/083 dated 13 & 16 November 09 respectively regarding the misidentification and mislabeling of uncommon species at Sok Kwu Wan as report in Impact Monitoring Report under Environmental Permit (EP-281/2009/A).


Please be informed that our landscape specialist sub-contractor “Bluet” has carried out further site investigation and vegetation survey on 18 November 09. We would like to clarify and confirm that uncommon tree species “Celtis Timorensis” from CT1 to CT12 were still existed in place. We then immediately rectified all mislabeling, fenced and protected.

Enclosed please find herewith the latest photographic records showing the plant with labels and figure with correct locations for your reference.

As a responsible contractor and permit holder of EP, we would strictly follow the permit condition and ensure the plants were properly labeled, fenced and protected in order to avoid any disturbance during construction in future.

Thank you for your kind attention.

Yours faithfully,  
For and on behalf of  
**Kaden Construction Limited.**



**Stephen Leung**  
Site Agent

StL/JC/pys  
Encl.


c.c.	AFCD	Attn: Dr. Joseph Cheung	(By Fax only: 2377 3327)
	EPD	Attn: Mr. Matthew Chan	(By Fax only: 2591 0558)
	DSD	Attn: Mr. C K Au	(By Fax only: 2833 9162)
	IEC	Attn: Mr. Rodney Ip	(By Fax only: 2428 9922)
	BTS	Attn: Mr. C. L. Lau	(By Fax only: 2695 3944)
	Kaden – RP/WW/JC/AT/KKL/IS		

**Kaden Construction Limited**

Units 1001 - 1015, 10/F Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Sha Tin, N.T., Hong Kong  
Tel (852) 2272 3670 Fax (852) 2528 1751

A MEMBER OF BUILD KING HOLDINGS 利基控股集團成員





CT 1 and CT 2



CT 3



CT 4



CT 5



CT 6



CT 7



CT 8



CT 9




CT 10







CT 11



CT 12



LEGEND	
	CELTIS TIMORENSIS TO BE LABELLED, FENCED AND PROTECTED AND TO BE TRANSPLANTED IN ADVANCE OF PUMPING STATION CONSTRUCTION
	CELTIS TIMORENSIS TO BE LABELLED, FENCED AND PROTECTED
	VEGETATION SURVEY BOUNDARY (10m OFFSET FROM SEWERAGE ALIGNMENT)
	PROPOSED SEWERAGE ALIGNMENT AND PUMPING STATION AREAS

CT No.	Page
1,2	P.4
3,4,5,6,	P.5
7,8	P.6
9,10	P.7
11,12	P.8

Your Ref.: (12) in EP771/E1/083  
 Our Ref.: K0801/03.09.00.00/2816/L  
 Date: 17 December 2009



Environmental Protection Department  
 Environmental Compliance Division  
 Regional Office (South)  
 2/F, Chinachem Exchange Square  
 1 Hoi Wan Street  
 Quarry Bay, Hong Kong

Attn: Mr. Chan Ho Sun

By Fax & By Post  
 (Fax No.: 2960 1760)

Dear Sir,

**Drainage Services Department**  
**Contract No. DC/2007/18**  
**Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works**  
**Impact Monitoring Report at Sok Kwu Wan**

Thank you for your above referenced letter dated 8 December 09 regarding the captioned.

Please be informed that our landscape specialist sub-contractor "Bluet" has carried out further site investigation and vegetation survey on 15 December 09. We would like to clarify and confirm that tree species "Celtis Timorensis" numbering from CT13 to CT15 were exist in place. We then immediately rectified all mislabeling, fenced and protected.

Enclosed please find herewith the latest photographic records and layout plan for above three species showing the plant with labels and figure with correct locations for your reference.

We would strictly follow the permit condition under the EIAO and ensure the plants were properly labeled, fenced and protected during construction in future.

Thank you for your kind attention.

Yours faithfully,  
 For and on behalf of  
**Kaden Construction Limited.**

  
**Stephen Leung**  
 Site Agent

StL/RP/mf  
 Encl.

c.c.

AFCD Attn: Dr. Joseph Choung  
 EPD Attn: Mr. Matthew Chan  
 DSD Attn: Mr. C K Au  
 IEC Attn: Mr. Rodney Ip  
 ETS Attn: Mr. C. L. Lau  
 Kaden - RP/WW/IC/AT/KKL/IS


(By Fax only: 2377 3327)  
 (By Fax only: 2591 0558)  
 (By Fax only: 2833 9162)  
 (By Fax only: 2428 9922)  
 (By Fax only: 2695 3944)

**Kaden Construction Limited**

Units 1001 - 1015, 10/F Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Sha Tin, N.T., Hong Kong

Tel (852) 2272 3670 Fax (852) 2528 1751


A MEMBER OF BUILD KING HOLDINGS 利基建築集團成員



Kaden Construction Ltd  
Contract No. DC/2007/18  
Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works  
Date : 17 Dec 2009




CT 13



CT 14



CT 15



LEGEND	
	CELTIS TIMORENSIS TO BE LABELLED, FENCED AND PROTECTED AND TO BE TRANSPLANTED IN ADVANCE OF PUMPING STATION CONSTRUCTION
	CELTIS TIMORENSIS TO BE LABELLED, FENCED AND PROTECTED
	VEGETATION SURVEY BOUNDARY (10m OFFSET FROM SEWERAGE ALIGNMENT)
	PROPOSED SEWERAGE ALIGNMENT AND PUMPING STATION AREAS

CT No.	Page
1,2	P.4
3,4,5,6,	P.5
7,8	P.6
9,10	P.7
11,12	P.8
13,14,15	see attachment





## **Appendix J**

### **Letter of Variation Environmental Permit (VEP-299/2009)**

本港郵政  
OUR REF:  
來函編號  
YOUR REF:  
電話  
TEL. NO.:  
圖文傳真  
FAX NO.:  
電子郵件  
E-MAIL:  
網址

Annex (10) to EP2/N9/F/50 IV

2835 1105  
2591 0558

Environmental Protection Department  
Branch Office

29th Floor, Southern Centre,  
130 Hennessey Road,  
Wan Chai, Hong Kong.

環境保護署  
香港灣仔  
軒尼詩道  
一百三十號  
樓頂中心廿八樓

HOME PAGE: <http://www.epd.gov.hk>

23 September 2009

**By Registered Post & Fax : 2833 9162**

Drainage Services Department,  
5<sup>th</sup> Floor, Western Magistracy,  
2A Pok Fu Lam Road,  
Hong Kong.

(Attn.: Mr. CHEUNG Kai Cheung)

Dear Sir,

**Environmental Impact Assessment (EIA) Ordinance, Cap. 499**  
**Application for Variation of an Environmental Permit**  
**Project Title : Outlying Islands Sewerage Stage 1 Phase 2 –**  
**Sok Kwu Wan Sewage Collection, Treatment and Disposal Facilities**  
**(Application No.: VEP-299/2009)**

I refer to your application submitted on 28 August 2009 under Section 13(1) of the EIA Ordinance (the Ordinance).

Pursuant to Section 13(5) of the Ordinance, we have amended the Environmental Permit (EP-281/2007). We attach the Environmental Permit as amended (EP-281/2007/A) for your use.

Should you have any question, please contact our Mr. Colin Keung at Tel : 2835 1125.

Yours faithfully,



(Sam W.H. Wong)  
Principal Environmental Protection Officer  
for Director of Environmental Protection

Encl.

**ENVIRONMENTAL IMPACT ASSESSMENT ORDINANCE  
(CHAPTER 499)  
SECTIONS 10 and 13**

**環境影響評估條例  
(第499章)  
第 10 及 13 條**

**ENVIRONMENTAL PERMIT TO CONSTRUCT AND OPERATE  
A DESIGNATED PROJECT**

**建造及營辦指定工程項目的環境許可證**

**PART A (MAIN PERMIT)  
A部 (許可證主要部分)**

Pursuant to Section 10 of the Environmental Impact Assessment Ordinance (EIAO), the Director of Environmental Protection (the Director) granted the environmental permit EP-281/2007 to the DRAINAGE SERVICES DEPARTMENT (hereinafter referred to as the "Permit Holder") on 29 June 2007. Pursuant to Section 13 of the Ordinance, the Director amends the Environmental Permit (No. EP-281/2007) based on the Application No. VEP-299/2009. The amendments, described below, are incorporated into this Environmental Permit (No. EP-281/2007/A). This Environmental Permit as amended is for the construction and operation of the designated project described in Part B subject to the conditions specified in Part C.

根據《環境影響評估條例》(環評條例)第10條的規定，環境保護署署長(署長)於2007年6月29日將環境許可證編號 EP-281/2007 批予渠務署(下稱"許可證持有人")。根據條例第13條的規定，署長因應申請書編號 VEP-299/2009 修訂環境許可證編號 EP-281/2007。下文說明的修訂，已包含在本環境許可證內 (EP-281/2007/A)。本經修訂的環境許可證，適用於建造及營辦B部所說明的指定工程項目，但須遵守C部所列明的條件。


The issue of this Environmental Permit is based on the documents, approval or permissions described below:  
本環境許可證乃依據下列的文件、批准或許可而簽發：

<b>Application No.</b> 申請書編號	VEP-299/2009
<b>Document in the Register:</b> 登記冊上的文件:	<p>1. Outlying Islands Sewerage Stage 1 Phase 2 Package J – Sok Kwu Wan Sewage Collection, Treatment and Disposal Facilities</p> <ul style="list-style-type: none"> <li>- Final Environmental Impact Assessment Report</li> <li>- Final Environmental Impact Assessment Executive Summary</li> <li>- Final Environmental Monitoring and Audit Manual</li> </ul> <p>Hereinafter referred to as the "EIA Report" (Register No.: AEIAR-075/2003) 離島污水收集計劃第I階段第II期工程組件J-索罟灣污水收集、處理及排放</p> <ul style="list-style-type: none"> <li>- 環境影響評估報告</li> <li>- 環境影響評估行政摘要</li> <li>- 環境監察及審核手冊</li> </ul> <p>下稱"環評報告"(登記冊編號 AEIAR-075/2003)</p>

Application No. 申請書編號	VEP-299/2009
Document in the Register: 登記冊上的文件:	<p>2. The Director's letter of approval of the EIA Report dated 25 October 2003 in Ax (10) to EP2/N9/F/50 II 環境保護署署長於二〇〇三年十月二十五日發出批准環評報告的信件，檔案編號 Ax (10) to EP2/N9/F/50 II</p> <p>3. Application for Environmental Permit received on 5 June 2007 (Application No.: AEP-281/2007) 於二〇〇七年六月五日提交的环境許可證申請文件（申請書編號：AEP-281/2007）</p> <p>4. Environmental Permit issued on 29 June 2007 (Permit No. EP-281/2007) 於二〇〇七年六月二十九日發出的環境許可證（許可證編號 EP-281/2007）</p> <p>5. Application for Variation of an Environmental Permit submitted by the Permit Holder on 28 August 2009 (Application No. VEP-299/2009) 許可證持有人於二〇〇九年八月二十八日提交的更改環境許可證申請文件（申請書編號 VEP-299/2009）</p>

Application No. 申請編號	Date of Application 申請日期	List of Amendments Incorporated into Environmental Permit 已包含在環境許可證內的修訂項目	Date of Amendments 修訂日期
VEP-299/2009	28 August 2009 2009年8月28日	<p>(1) Vary Conditions 1.7 and 3.7 in Part C (2) Vary Figure 4</p> <p>(1) 更改 C 部條件第 1.7 及 3.7 項 (2) 更改附圖 4</p>	23 September 2009 2009年9月 23 日

23 September 2009

Date  
日期


(Sam W H WONG)  
Principal Environmental Protection Officer (Regional Assessment)  
for Director of Environmental Protection  
環境保護署署長  
(首席環境保護主任(區域評估) 黃偉康代行)

**PART B (DESCRIPTION OF DESIGNATED PROJECT)**  
**B部 (指定工程項目的說明)**

Hereunder is the description of the designated project mentioned in Part A of this environmental permit (hereinafter referred to as "the Permit");

下列為本環境許可證(下稱"許可證")A部所提及的指定工程項目的說明:

<b>Title of Designated Project</b> 指定工程項目的名稱	<b>Outlying Islands Sewerage Stage 1 Phase 2 - Sok Kwu Wan Sewage Collection, Treatment and Disposal Facilities.</b> (This designated project is hereafter referred to as "the Project") 離島污水收集計劃第1階段第2期- 索苦灣污水收集、處理及排放。 (本指定工程項目下稱"工程項目")
<b>Nature of Designated Project</b> 指定工程項目的性質	<b>A submarine sewage outfall; and</b> 海底污水渠口；及  <b>Sewers in a conservation area.</b> 在自然保育區內的污水管道。
<b>Location of Designated Project</b> 指定工程項目的地點	<b>Sok Kwu Wan, Lamma Island.</b> 南丫島索苦灣。  <b>The location of the Project is shown in Figure 1 and Figure 2 of this Permit.</b> 工程項目的地點展示於本許可證圖1及圖2內。
<b>Scale and Scope of Designated Project</b> 指定工程項目的規模和範圍	<b>The Project is mainly to construct and operate the following sewage infrastructures :</b> - a sewage treatment works of capacity about 1,430m <sup>3</sup> /day; - a submarine outfall of about 750m in length and 225mm in diameter; and - village sewage works including two pumping stations and underground sewerage pipes. <b>工程項目主要為建造及督辦下列的污水處理基礎設施：</b> - 一所處理量達約每日 1,430 m <sup>3</sup> 的污水處理設施； - 長約 750m 和直徑約 225mm 的海底排放渠；及 - 鄉村污水收集系統，其中包括二所污水泵房和地下污水管道。



**PART C (PERMIT CONDITIONS)**

1. **General Conditions**
  - 1.1 The Permit Holder and any person working on the Project shall comply with all conditions set out in this Permit. Any non-compliance by any person may constitute a contravention of the Environmental Impact Assessment Ordinance (Cap.499) and may become the subject of appropriate action being taken under the Ordinance.
  - 1.2 The Permit Holder shall ensure full compliance with all legislation from time to time in force including, without limitation to, the Noise Control Ordinance (Cap. 400), Air Pollution Control Ordinance (Cap. 311), Water Pollution Control Ordinance (Cap. 358), Dumping at Sea Ordinance (Cap. 466) and Waste Disposal Ordinance (Cap. 354). This Permit does not of itself constitute any ground of defense against any proceedings instituted under any legislation or imply any approval under any legislation.
  - 1.3 The Permit Holder shall make copies of this Permit together with all documents referred to in this Permit and the documents referred to in Part A of the Permit readily available at all times for inspection by the Director or his authorized officers at all sites/offices covered by this Permit. Any reference to the Permit shall include all documents referred to in the Permit and also the relevant documents in the Register.
  - 1.4 The Permit Holder shall give a copy of this Permit to the person(s) in charge of the site(s) and ensure that such person(s) fully understands all conditions and all requirements incorporated by the Permit. The site(s) refers to site(s) of construction and operation of the Project and shall mean the same hereafter.
  - 1.5 The Permit Holder shall display conspicuously a copy of this Permit on the Project site(s) at all vehicular site entrances/exits or at a convenient location for public's information at all times. The Permit Holder shall ensure that the most updated information about the Permit, including any amended Permit, is displayed at such locations. If the Permit Holder surrenders a part or the whole of the Permit, the notice he sends to the Director shall also be displayed at the same locations as the original Permit. The suspended, varied or cancelled Permit shall be removed from display at the Project site(s).
  - 1.6 The Permit Holder shall construct and operate the Project in accordance with the project description in Part B of this Permit.
  - 1.7 The Permit Holder shall ensure that the Project is designed, constructed and operated in accordance with the information and recommendations described in the approved EIA Report (Register No. AEIAR-075/2003), the application documents for Environmental Permit (Application No. AEP-281/2007), the application documents for variation of an environmental permit (Application No. VEP-299/2009) and other relevant documents in the Register, the information and mitigation measures described in this Permit, mitigation measures to be recommended in submissions that shall be deposited with or approved by the Director as a result of permit conditions contained in this Permit, and mitigation measures to be recommended under on-going surveillance and monitoring activities during all stages of the Project. Where recommendations referred to in the documents of the Register are not expressly referred to in this Permit, such recommendations are nevertheless to be implemented unless expressly excluded or impliedly amended in this Permit.
  - 1.8 All deposited submissions, as required under this Permit, shall be rectified and resubmitted in accordance with the comments, if any, made by the Director within one month of the receipt of the Director's comments or otherwise specified by the Director.



- 1.9 All submissions approved by the Director, all submissions deposited without comments by the Director, or all submissions rectified in accordance with comments by the Director under this Permit shall be construed as part of the permit conditions described in Part C of this Permit. Any variation of the submissions shall be approved by the Director in writing or as prescribed in the relevant permit conditions. Any non-compliance with the submissions may constitute a contravention of the Environmental Impact Assessment Ordinance (Cap.499). All submissions or any variation of the submissions shall be certified by the Environmental Team (ET) Leader and verified by the Independent Environmental Checker (IEC) referred to in Condition 2.1 and 2.2 below before submitting to the Director under this Permit.
- 1.10 The Permit Holder shall release all finalized submissions, as required under this Permit, to the public by depositing copies in the Environmental Impact Assessment Ordinance Register Office, or in any other places, or any internet websites as specified by the Director, or by any other means as specified by the Director for public inspection. For this purpose, the Permit Holder shall provide sufficient copies of the submissions.
- 1.11 All submissions to the Director required under this Permit shall be delivered either in person or by registered mail to the Environmental Impact Assessment Ordinance Register Office (currently at 27/F, Southorn Centre, 130 Hennessy Road, Wanchai, Hong Kong). Electronic copies of all finalized submissions required under this Permit shall be prepared in Hyper Text Markup Language (HTML) (version 4.0 or later) and in Portable Document Format (PDF version 4.0 or later), unless otherwise agreed by the Director and shall be submitted at the same time as the hard copies.
- 1.12 The Permit Holder shall notify the Director in writing the commencement dates of construction and operation of the Project no later than two weeks prior to the commencement of construction and operation of the Project. The Permit Holder shall notify the Director in writing immediately if there is any change of the commencement dates of the construction and operation.
- 1.13 For the purpose of this Permit, "commencement of construction" does not include works related to site clearance and preparation or other works as agreed by the Director.

## 2. Measures before Commencement of the Construction of the Project

- 2.1 An Environment Team (ET) shall be established by the Permit Holder no later than one month before commencement of construction of the Project. The ET shall not be in any way an associated body of the Contractor or the Independent Environmental Checker (IEC) for the Project. The ET shall be headed by an ET Leader. The ET Leader shall be a person who has at least 7 years of experience in environmental monitoring and auditing (EM&A) or environmental management. The ET and the ET Leader shall be responsible for the implementation of the EM&A programme in accordance with the requirements as contained in the EM&A Manual provided in the application documents for Environmental Permit (Application No. AEP-281/2007). The ET Leader shall keep a contemporaneous log-book of each and every instance or circumstance or change of circumstances which may affect the environmental impact assessment and each and every non-compliance with the recommendations of the approved EIA Report (Register No. AEIAR-075/2003), application documents for Environmental Permit (Application No. AEP-281/2007) and this Permit. The ET Leader shall notify the IEC within one working day of the occurrence of any such instance or circumstance or change of circumstances. The ET Leader's log-book shall be kept readily available for inspection by all persons assisting in supervision of the implementation of the recommendations of the approved EIA Report (Register No. AEIAR-075/2003), application documents for Environmental Permit (Application No. AEP-281/2007) and this Permit or by the Director or his authorized officers. Failure to maintain



records in the log-book, failure to discharge the duties of the ET Leader as defined in the EM&A Manual or failure to comply with this Condition would entitle the Director to require the Permit Holder by notice in writing to replace the ET Leader. Failure by the Permit Holder to make replacement, or further failure to keep contemporaneous records in the log-book despite the employment of a new ET Leader may render the Permit liable to suspension, cancellation or variation.

- 2.2 An Independent Environmental Checker (IEC) shall be employed by the Permit Holder no later than one month before commencement of construction of the Project. The IEC shall not be in any way an associated body of the Contractor or the ET for the Project. The IEC shall be a person who has at least 7 years of experience in EM&A or environmental management. The IEC shall be responsible for duties defined in the EM&A Manual provided in the application documents for Environmental Permit (Application No. AEP-281/2007) and shall audit the overall EM&A performance, including the implementation of all environmental mitigation measures, submissions required in the EM&A Manual, and any other submissions required under this Permit. In addition, the IEC shall be responsible for verifying the environmental acceptability of permanent and temporary works, relevant design plans and submissions under this Permit. The IEC shall verify the log-book(s) mentioned in above condition of this Permit. The IEC shall notify the Director by fax, within one working day of receipt of notification from the ET Leader of each and every occurrence, change of circumstances or non-compliance with the Approved EIA Report (Register No. AEIAR-075/2003), application documents for Environmental Permit (Application No. AEP-281/2007) and this Permit, which might affect the monitoring or control of adverse environmental impacts from the Project. In the case where the IEC fails to so notify the Director of the same, fails to discharge the duties of the IEC as defined in the EM&A Manual or fails to comply with this Condition, the Director may require the Permit Holder by notice in writing to replace the IEC. Failure to replace the IEC as directed or further failure to so notify the Director despite employment of a new IEC may render the Permit liable to suspension, cancellation or variation. Notification by the Permit Holder is the same as notification by the IEC for the purpose of this Condition.

3. Submissions or Measures during the Construction of the Project

*Management Organization of Main Construction Companies*

- 3.1 The Permit Holder shall, within one month after commencement of construction of the Project, inform the Director in writing the management organization of the main companies and/or any form of joint ventures associated with the construction of the Project. The submitted information shall include at least an organization chart, names of responsible persons and their contact details.

*Measures to Mitigate Water Quality, Marine Ecological and Fisheries Impacts during Construction*

- 3.2 No marine dredging works within 500m from the shore as shown in Figure 2 of this Permit shall be carried out for the construction of the submarine outfall of the Project. Only Horizontal Directional Drilling (HDD) technique shall be used for the construction of this inner part of the submarine outfall.
- 3.3 The Permit Holder shall, no later than one month before commencement of construction of the submarine outfall of the Project, deposit with the Director four hard copies and one electronic copy of the detailed arrangements of using HDD technique for the construction of the submarine outfall. The submission shall include the construction details, the length of submarine outfall using HDD technique for construction, the depth of submarine outfall below the seabed, the details of drilling fluid to be used in the HDD process and the disposal arrangements of the HDD





drilling fluid. Before submission to the Director, the proposal shall be certified by the ET Leader and verified by the IEC as conforming to the information and recommendations contained in the Approved EIA Report (Register No. AEIAR-075/2003) and the application documents for Environmental Permit (Application No. AEP-281/2007) to mitigate the water quality, marine ecological and fisheries impacts during construction.

- 3.4 The following mitigation measures shall be implemented when carrying out marine dredging works in areas further than 500m from the shore for the construction of the outer part of the submarine outfall as shown in Figure 2 of this Permit:
- i) not more than one closed grab dredger, with dredging rate not more than 55m<sup>3</sup>/hr, shall be used;
  - ii) two layers of silt curtain as shown in Figure 3 of this Permit shall be used, with the first layer enclosing the grab and the second layer deploying at around 50m from the dredging area;
  - iii) dredging shall only be carried out during ebb tide; and
  - iv) no dredged materials shall be allowed to overflow, splash or leak into the sea during loading or transportation.

*Measures to Avoid, Minimize or Mitigate Terrestrial Ecological Impact during Construction*

- 3.5 The sewage treatment works and the village sewerage works of the Project shall be constructed at the locations shown in Figure 1 of this Permit. No woodland and Romer's Tree Frog habitats shall be affected during construction of the Project.
- 3.6 All sewers shall be laid underground in the urbanized areas or existing footpaths.
- 3.7 The uncommon tree species, *Celtis Timorensis*, as shown in Figure 4 of this Permit shall be labeled, fenced and protected in order to avoid any disturbance during construction of the Project. Before commencement of construction of the pumping station P1b, the uncommon tree species, *Celtis Timorensis*, found in the pumping station P1b area as shown in Figure 4 of this Permit shall be properly transplanted to the area immediately south of the pumping station P1b in accordance with the information and recommendations described in the application documents for variation of an environmental permit (Application No. VEP-299/2009). The Permit Holder shall, no later than three weeks before commencement of the transplantation, deposit with the Director a transplantation proposal showing details of the location(s) of reception site(s), methodology, implementation programme, post-transplantation monitoring and personnel for supervising the transplantation. Before submission to the Director, the transplantation proposal shall be certified by the ET Leader and verified by the IEC as conforming to the information and recommendations contained in the application documents for variation of an environmental permit (Application No. VEP-299/2009) to effectively transplant the uncommon tree species, *Celtis Timorensis*.
- 3.8 All temporary works area shall be reinstated upon completion of works. Local native plant species shall be used as far as practicable.

**4. Submissions or Measures for the Operation of the Project**

*Effluent from the Submarine Outfall*

- 4.1 All influent shall be treated by Membrane Bioreactor (MBR) process, Sequencing Batching



Reactor (SBR) with ultra-violet disinfection process or other process as agreed with the Director in the sewage treatment works of the Project prior to discharge. Effluent shall only be discharged through the submarine outfall of the Project.

- 4.2 The Permit Holder shall, no later than three months before commencement of operation of the Project, deposit with the Director four hard copies and one electronic copy of the schematic design of the Project showing the treatment and discharge processes used in the Project. Before submission to the Director, the schematic design shall be certified by the ET Leader and verified by the IEC as conforming to the information and recommendations contained in the Approved EIA Report (Register No. AEIAR-075/2003) and the application documents for Environmental Permit (Application No. AEP-281/2007).

*Design of the Submarine Outfall*

- 4.3 Effluent shall only be discharged through the diffuser of the submarine outfall of the Project. The diffuser of the submarine outfall shall be located at a distance greater than 600m from the shore and at a water depth greater than 13m.
- 4.4 Except the outermost location of the submarine outfall for the diffuser, no protective backfill and rock armour for the submarine outfall shall be protruded above the seabed.
- 4.5 The Permit Holder shall, no later than one month after completion of construction of the Project, deposit with the Director four hard copies and one electronic copy of the as-built drawings showing the details of the submarine outfall and its diffuser. Before submission to the Director, the as-built drawings shall be certified by the ET Leader and verified by the IEC as conforming to the information and recommendations contained in the Approved EIA Report (Register No. AEIAR-075/2003) and the application documents for Environmental Permit (Application No. AEP-281/2007).

*Emergency Discharge*

- 4.6 No emergency discharge shall be made at the locations of the sewage treatment works and the pumping station P2. 24-hour temporary storage capacity shall be provided at the two pumping stations.
- 4.7 The Permit Holder shall, no later than three months before the commencement of operation of the Project, deposit with the Director a detailed response and action plan for the emergency discharge. Before submission to the Director, the plan shall be certified by the ET Leader and verified by the IEC as conforming to the information and recommendations contained in the Approved EIA Report (Register No. AEIAR-075/2003) and the application documents for Environmental Permit (Application No. AEP-281/2007).

5. Environmental Monitoring and Audit (EM&A) for the Project

- 5.1 The EM&A programme shall be implemented in accordance with the procedures and requirements in the EM&A Manual provided in the application documents for Environmental Permit (Application No. AEP-281/2007). Any changes to the EM&A programme shall be certified by the ET Leader and verified by the IEC as conforming to the requirements set out in the EM&A Manual and shall seek the prior approval from the Director before their implementation.
- 5.2 Samples, measurements and necessary remedial actions shall be taken in accordance with the requirements of the EM&A Manual provided in the application documents for Environmental




Permit (Application No. AEP-281/2007) by:

- i) conducting baseline environmental monitoring;
  - ii) conducting impact monitoring; carrying out remedial actions described in the Event/Action Plans of the EM&A Manual in accordance with the time frames set out in the Event/Action Plans, or as agreed by the Director, in case where specified criteria in the EM&A Manual are exceeded; and logging and keeping records of details of all parameters within 3 working days of the collection of data or completion of remedial action(s), for the purpose of preparing and submitting the monthly EM&A Reports and to make available for inspection on site; and
  - iii) conducting post-construction and post-commissioning water quality monitoring.
- 5.3 Four hard copies and one electronic copy of the Baseline Monitoring Report shall be submitted to the Director at least 2 weeks before commencement of construction of the Project. The submissions shall be certified by the ET Leader and verified by the IEC before submission to the Director. Additional copies of the submission shall be provided upon request by the Director.
- 5.4 Four hard copies and one electronic copy of the monthly EM&A Report shall be submitted to the Director within 2 weeks after the end of the reporting month. The monthly EM&A Report shall include a summary of all non-compliance (exceedances) of the environmental quality performance limits (Action and Limit levels), the status of submission required under this Permit and the types, quantities and disposal locations of all surplus excavated materials and wastes arising from the Project. The submissions shall be certified by the ET Leader and verified by the IEC before submission to the Director. Additional copies of the submission shall be provided upon request by the Director.
- 5.5 All environmental monitoring and audit data submitted under this Permit shall be true, valid and correct.
- 5.6 To ensure a high degree of transparency regarding the monitoring data and results in view of the public concern about the Project, all environmental monitoring and audit data and results and all submissions and all performance test data and results required by this Permit shall be made available by the Permit Holder to the public through a dedicated web site to be set up by the Permit Holder under Condition 6.2 below, in the shortest practicable time and in no event later than 2 weeks after such information is available.

#### 6. Electronic Reporting of EM&A Information

- 6.1 To facilitate public inspection of the Baseline Monitoring Report and the monthly EM&A Reports via the EIAO Internet Website and at the EIAO Register Office, electronic copies of these Reports shall be prepared in the Hyper Text Markup Language (HTML) (version 4.0 or later) and in Portable Document Format (PDF version 4.0 or later), unless otherwise agreed by the Director and shall be submitted at the same time as the hard copies as described in Conditions 5.3 and 5.4 of this Permit. For the HTML version, a content page capable of providing hyperlink to each section and sub-section of these Reports shall be included in the beginning of the document. Hyperlinks to all figures, drawings and tables in these Reports shall be provided in the main text from where the respective references are made. All graphics in these Reports shall be in interlaced GIF format unless otherwise agreed by the Director. The content of the electronic copies of these Reports must be the same as the hard copies.
- 6.2 The Permit Holder shall set up a dedicated web site and notify the Director in writing the internet



address where the environmental monitoring and project data is to be placed within six weeks after the commencement of construction of the Project. All environmental monitoring results described in Condition 6.1 above and all submissions required by this Permit shall be made available to the public via this dedicated web site to be set up by the Permit Holder in the shortest time practicable, and in no event later than 2 weeks after the relevant environmental monitoring data are collected or become available, unless otherwise agreed with the Director. The Permit Holder shall maintain the dedicated website throughout the entire construction stage and during the first operating year of the Project to facilitate public access to environmental monitoring data.

6.3 The internet website as described in Condition 6.2 above shall enable user-friendly public access to the monitoring data and project data including the EIA report, the environmental permit(s) and project profile of the Project. The internet website shall have features capable of:

- i) providing access to all environmental monitoring data collected since the commencement of work and all submissions under this permit;
- ii) searching by date;
- iii) searching by types of monitoring data; and
- iv) hyperlinks to relevant monitoring data after searching;

or otherwise as agreed by the Director.

**Notes :**

1. This Permit consists of three parts, namely, Part A (Main Permit), Part B (Description of Designated Project) and Part C (Permit Conditions). Any person relying on this permit should obtain independent legal advice on the legal implications under the Ordinance, and the following notes are for general information only.
2. If there is a breach of any conditions of this Permit, the Director or his authorized officer may, with the consent of the Secretary for the Environment, order the cessation of associated work until the remedial action is taken in respect of the resultant environmental damage, and in that case the Permit Holder shall not carry out any associated works without the permission of the Director or his authorized officer.
3. The Permit Holder may apply under Section 13 of the Environmental Impact Assessment Ordinance (the "Ordinance") to the Director for a variation of the conditions of this Permit. The Permit Holder shall replace the original permit displayed on the Project site by the amended permit.
4. A person who assumes the responsibility for the whole or a part of the Project may, before he assumes responsibility of the Project, apply under Section 12 of the Ordinance to the Director for a further environmental permit.
5. Under Section 14 of the Ordinance, the Director may with the consent of the Secretary for the Environment, suspend, vary or cancel this Permit. The suspended, varied or cancelled Permit shall be removed from display at the Project site.
6. If this Permit is cancelled or surrendered during construction or operation of the Project, another environmental permit must be obtained under the Ordinance before the Project could be




continued. It is an offence under Section 26 (1) of the Ordinance to construct or operate a designated project listed in Schedule 2 of the Ordinance without a valid environmental permit.

- 7. Any person who constructs or operates the Project contrary to the conditions in the Permit, and is convicted of an offence under the Ordinance, is liable:
  - (i) on a first conviction on indictment to a fine of \$2 million and to imprisonment for 6 months;
  - (ii) on a second or subsequent conviction on indictment to a fine of \$5 million and to imprisonment for 2 years;
  - (iii) on a first summary conviction to a fine at level 6 and to imprisonment for 6 months;
  - (iv) on a second or subsequent summary conviction to a fine of \$1 million and to imprisonment for 1 year; and
  - (v) in any case where the offence is of a continuing nature, the court or magistrate may impose a fine of \$10,000 for each day on which he is satisfied the offence continued.
- 8. The Permit Holder may appeal against any condition of this Permit under Section 17 of the Ordinance within 30 days of receipt of this Permit.
- 9. The Notes are for general reference only and that the Permit Holder should refer to the EIA Ordinance for details and seek independent legal advice.

Environmental Permit No. EP-281/2007/A  
環境許可證編號 EP-281/2007/A






Environmental Permit No.: EP-281/2007/A  
 環境許可證編號: EP-281/2007/A




Figure 1: Location Plan of the Project (1 of 2)

圖 1: 工程項目地點 (二之一)



Environmental Permit No.: EP-281/2007/A  
 環境許可證編號: EP-281/2007/A

Figure 2: Location Plan of the Project (2 of 2)  
 圖 2 : 工程項目地點 (二之二)




Environmental Permit No.: EP-281/2007/A  
 環境許可證編號: EP-281/2007/A



Figure 3: Arrangement of Silt Curtain during Construction  
 圖 3: 建造期間裝設淤泥屏障的安排





LEGEND



CELTIS TIMORENSIS (榕葉林)  
TO BE LABELLED, FENCED AND  
PROTECTED AND TO BE TRANSPLANTED IN  
ADVANCE OF PUMPING STATION  
CONSTRUCTION



CELTIS TIMORENSIS (榕葉林)  
TO BE LABELLED, FENCED AND  
PROTECTED



PROPOSED SEWERAGE ALIGNMENT  
AND PUMPING STATION AREAS

NOTE:

ALL CELTIS TIMORENSIS IDENTIFIED ON SITE ARE  
IMMATURE PLANTS WITH AN AVERAGE HEIGHT OF 500mm  
AND A MAXIMUM STEM DIAMETER OF 5mm.

Figure 4: Location of the Uncommon Tree  
Species, *Celtis timorensis*

圖 4 : 不常見樹 榕葉林的位置

Environmental Permit No.  
EP-281/2007/A

環境許可證編號: EP-281/2007/A





## **Appendix K**

**AFCD Letters dated on 28 October 2009 and 13 November 2009**

c.c. wmy/ky/ky  
P.01/03  
John, pls. immediate  
take action

Z03155

漁農自然護理署  
九龍長沙灣道 303 號  
長沙灣政府合署七樓



AGRICULTURE, FISHERIES AND  
CONSERVATION DEPARTMENT

7/F, Cheung Sha Wan Government Offices  
303 Cheung Sha Wan Road,  
Kowloon, Hong Kong

本書編號 Our Ref. : (16) in AF EA 027/07 Pt.2  
來函編號 Your Ref. : K0801/03.23.0.00/2633/L  
電話 Tel No. : (852) 2150 6942  
圖文傳真 Fax No. : (852) 2377 4427

By Fax  
2528 1751

13 November 2009

Kaden Construction Limited  
Units 1001-1015, 10/F Grand Central Plaza, Tower 1  
138 Shatin Rural Committee Road  
Sha Tin, N.T.  
(Attn.: Mr. Stephen LEUNG)

Dear Mr. LEUNG,

Drainage Services Department  
Contract No. DC/2007/18  
Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works  
Impact Monitoring Report

I refer to your letter dated 4 November 2009 on the captioned.

Upon site visit, we found that 6 nos. of the labelled plants were misidentified as *Celtis timorensis*, including CT3, CT4, CT5, CT6, CT10 and CT12. On the other hand, 7 nos. of *C. timorensis*, possibly corresponding to CT1 to CT6 and CT10 in Figure 4 of EP-281/2007/A, were found not labelled or some even left unattended (see enclosed photos). No *C. timorensis* was found at the location of CT12 in the Figure. Please ensure that all *C. timorensis* shown in the Figure are accurately identified for labelling, fencing and protection in order to avoid any disturbance during construction of the captioned project.

Yours sincerely,

( Dr. CHEUNG Ka-hong, Joseph )  
for Director of Agriculture, Fisheries and Conservation

Encl.

c.c. Environmental Protection Department (Attn.: Mr. Matthew CHAN; Fax: 2591 0558)  
Drainage Services Department (Attn.: Mr. Henry CHEUNG; Fax: 2833 9162)

覆函請寄交「漁農自然護理署署長」  
Please address all replies to Director of Agriculture, Fisheries and Conservation


Drainage Services Department Contract No. DC/2007/18  
Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works  
Impact Monitoring Report



*Celtis timorensis* (CT1 refers)



*Celtis timorensis* (CT2 refers)




*Celtis timorensis* (CT3 refers)







*Celtis timorensis* (CT4 refers)




*Celtis timorensis* (CTS refers)



*Celtis timorensis* (CT6 refers)



*Celtis timorensis* (CT10 refers)



漁農自然護理署

九龍長沙灣道 303 號  
長沙灣政府合署七樓



AGRICULTURE, FISHERIES AND  
CONSERVATION DEPARTMENT

7/F, Cheung Sha Wan Government Offices  
303 Cheung Sha Wan Road,  
Kowloon, Hong Kong

本署編號 Our Ref. : (13) in AF EA 027/07 Pt.2

來函編號 Your Ref. : OC/906296/CLL

電話 Tel No. : (852) 2150 6942

圖文傳真 Fax No. : (852) 2377 4427

By Fax  
2695 3944

28 October 2009

ETS-TESTCONSULT LIMITED  
8/F., Block B, Veristrong Industrial Centre  
34-36 Au Pui Wan Street, Fotan  
Hong Kong

(Attn.: Mr. C.L. LAU)

Dear Mr. LAU,

Contract No. DC/2007/18  
Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works  
Impact Monitoring Report

I refer to your letter dated 23 October 2009 on the captioned.

Based on the information provided, I note that the uncommon plants CT Nos. 1, 2 and 12 were found missing during the Environmental Team site inspection on 10 September 2009. Please be reminded that all uncommon tree species, *Celtis timorensis*, as shown in Figure 4 of Environmental Permit No. EP-281/2007/A should be labelled, fenced and protected in order to avoid any disturbance during construction of the captioned Project.

Yours sincerely,

(Dr. CHEUNG Ka-hong, Joseph)  
for Director of Agriculture, Fisheries and Conservation

c.c. Environmental Protection Department  
(Attn.: Mr. Matthew CHAN; Fax: 2591 0558)

Drainage Services Department  
(Attn.: Mr. Henry CHEUNG; Fax: 2833 9162)

請函覆寄交「漁農自然護理署署長」  
Please address all replies to Director of Agriculture, Fisheries and Conservation



## **Appendix L**

**EPD Letter dated on 16 November 2009 and 08 December 2009**

本署檔案 (6) in EP771/E1/083  
OUR REF: 來函檔案  
YOUR REF: 2516 1719  
電話  
TEL NO: 2960 1760  
圖文傳真  
FAX NO:  
網址  
HOMEPAGE: <http://www.epd.gov.hk/>

Environmental Protection Department  
Environmental Compliance Division  
Regional Office (South)  
2/F., Chinachem Exchange Square  
1, Hoi Wan Street  
Quarry Bay, Hong Kong



環境保護署  
環保法規管理科  
區域辦事處(南)  
香港銅魚涌  
海灣街一號  
華懋交易廣場二樓

ETS-TESTCONSULT LIMITED  
8/F, Block B, Veristrong Industrial Centre,  
34-36 Au Pui Wan Street, Fotan, Hong Kong  
(Attn: Ms. Law Sau Yee)

16 November 2009

Dear Ms. Law,

**Drainage Services Department Contract No. DC/2007/18  
Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works  
Impact Monitoring Report**

Please find enclosed a copy of the letter to Kaden Construction Limited dated 16 November 2009 on the protection of *Celtis Timorensis* issue for the captioned project.

Best Regards,

CHAN Ho-sun  
Assistant Environmental Protection Officer  
Environmental Protection Department



本署檔案 (5) in EP771/E1/083  
 OUR REF: 來函檔案  
 YOUR REF: 2516 1719  
 電話  
 TEL NO: 2960 1760  
 圖文傳真  
 FAX NO:  
 網址  
 HOMEPAGE: <http://www.epd.gov.hk/>

Environmental Protection Department  
 Environmental Compliance Division  
 Regional Office (South)  
 2/F., Chinachem Exchange Square  
 1 Hoi Wan Street  
 Quarry Bay, Hong Kong



環境保護署  
 環保法規管理科  
 區域辦事處(南)  
 香港銅鑼灣  
 海灣街一號  
 華懋交易廣場二樓

Kaden Construction Limited  
 Units 1001-1015, 10/F Grand Central Plaza, Tower 1  
 138 Shatin Rural Committee Road, Shatin, N.T.  
 (Attn: Mr. Stephen LEUNG)

By post and by fax (2528 1751)

16 November 2009

Dear Mr. Leung,

**Drainage Services Department Contract No. DC/2007/18  
 Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works  
 Impact Monitoring Report**

Further to AFCD's letters dated 28 October 2009 and 13 November 2009.

Our staff inspected the project area on 5 November 2009, and noted that the *C. Timorensis* marked as CT-12 was still in place. However, CT-1 and CT-2 were removed due to accidental damages. Moreover, as advised by AFCD in their letter on 13 November, you may have either mislabeled or did not properly labeled the species as shown in Figure 4 of the Environmental Permit (EP-281/2009/A).

It was understood that as the holder of said environmental permit, the Permit Holder should strictly follow the permit conditions as issued by this department, particularly Section 3.7, i.e.

*"The uncommon tree species, Celtis Timorensis, as shown in Figure 4 of this Permit shall be labeled, fenced and protected in order to avoid any disturbance during construction of the Project....."*

To avoid further contravention to the Environmental Impact Assessment Ordinance (Cap. 499), please rectify the situations immediately and provide us with a copy of your proposed follow-up actions. Your advise upon the completion of the remediation works is much appreciated.

We will closely monitor the above situations. Should you have any queries, please feel free to contact me or Mr. Sit at 2516 1700.

Best regards,



**CHAN Ho-sun**  
**Assistant Environmental Protection Officer**  
**Environmental Protection Department**

c.c. by fax

Environmental Protection Department (Attn: Mr. Matthew Chan Fax: 2591 0558)

Drainage Services Department (Attn: Mr. C K Au Fax: 2833 9162)


Agriculture, Fisheries and Conservation Department (Attn: Dr. Joseph Cheung Fax: 2377 4427)

c.c. by post

ETS-Testconsult Limited (Attn: Law Sau Yee - Senior Environmental Officer)

本署檔案 (12) in EP771/E1/083  
OUR REF:  
來函檔案  
YOUR REF: 2516 1719  
電話  
TEL NO: 2960 1760  
圖文傳真  
FAX NO:  
網址  
HOMEPAGE: <http://www.epd.gov.hk/>

Environmental Protection Department  
Environmental Compliance Division  
Regional Office (South)  
2/F., Chinachem Exchange Square  
1 Hoi Wan Street  
Quarry Bay, Hong Kong



環境保護署  
環保法規管理科  
區域辦事處(南)  
香港銅鑼灣  
海灣街一號  
華懋交易廣場二樓

Kaden Construction Limited  
Units 1001-1015, 10/F Grand Central Plaza, Tower 1  
138 Shatin Rural Committee Road, Shatin, N.T.  
(Attn: Mr. Stephen LEUNG)

By post and by fax (2528 1751)

8 December 2009

Dear Mr. Leung,

**Drainage Services Department Contract No. DC/2007/18  
Yung Shue Wan and Sok Kwu Wan Village Sewerage, Stage 1 Works  
Impact Monitoring Report**

I refer to your letter dated 20 November 2009.

Our staff has jointly inspected the project area with AFCD and further confirmed the locations of *C. Timorensis* with an on-site engineer from Kaden on 4 December 2009. However, as advised by AFCD, there are three more *C. Timorensis* found within the project area (i.e. adjacent to CT1 to CT6), which are not identified, numbered, fenced and protected by your landscape specialist contractor.

For your further information and immediate actions, enclosed please find a set of photos which records both the identified and unidentified *C. Timorensis*.

To avoid contravention to the Environmental Impact Assessment Ordinance (Cap. 499), please rectify the situations immediately and provide us with a copy of your proposed follow-up actions. Your advise by **18 December 2009** is very much appreciated.

Should you have any queries, please feel free to contact the undersigned.

Best regards,

CHAN Ho-sun  
Assistant Environmental Protection Officer  
Environmental Protection Department

Encl: Photos (8 pages)

c.c. by email


Environmental Protection Department  
Drainage Services Department  
Agriculture, Fisheries and Conservation Department

(Attn: Mr. Matthew Chan)  
(Attn: Mr. C K Au)  
(Attn: Dr. Joseph Cheung)


c.c. by fax

IEC – Mr. Rodney Ip (Fax: 2428 9922)  
ETS – Mr. C L Lau (Fax: 2695 3944)

EP-281/2007A



Location of CT6 (Low Level)



Location of CT5 (Low Level)

4-Dec-2009


**EP-281/2007A**



**Location of CT3  
(Low Level)**



**Location of CT4  
(High Level)**



**Location of CT4 (High Level)**




**4-Dec-2009**

EP-281/2007A



Location of CT 1 & 2 (High Level)



Location of C 1 1 & 2 (High Level)

4-Dec-2009

v



Location of CT 8



Location of CT 7



Location of CT 9



Location of CT 10



EP-281/2007A



Location of CT 11



Location of CT 12

4-Dec-2009


**EP-281/2007A**



**CT 12 was not in this area, fencing not required if *C. Timorensis* not existed**

**4-Dec-2009**

EP-281/2007A



Location of New CT (1)

4-Dec-2009



Location of New CT (B)




Location of New CT (C)

4-Dec-2009



## Figures



### KEY PLAN


NOTES:  
 1. FOR REVISION NOTES AND LEGEND, REFER TO DRAWING NO. 2005/C1/001.

DATE	BY	DESCRIPTION
01/04/04	Y.S.	ISSUED FOR CONSTRUCTION
01/04/04	Y.S.	ISSUED FOR TENDER
01/04/04	Y.S.	ISSUED FOR APPROVAL
01/04/04	Y.S.	ISSUED FOR PERMIT
01/04/04	Y.S.	ISSUED FOR CONTRACT


Contract No. DC/2007/18  
 YING SHUE WAN AND SOK KWU WAN  
 VILLAGE SEWERAGE, STAGE 1 WORKS

VILLAGE SEWERAGE LAYOUT  
 PLANS - SOK KWU WAN  
 (SHEET 1 OF 3)

DATE: 2005/C1/2004  
 DRAWN BY: Y.S.  
 CHECKED BY: Y.S.  
 SCALE: AS SHOWN




Checked and Issued for Construction 2005/04/01  
 Checked and Issued for Tender 2005/04/01  
 Checked and Issued for Approval 2005/04/01  
 Checked and Issued for Permit 2005/04/01  
 Checked and Issued for Contract 2005/04/01



**KEY PLAN**

**NOTES :**

1. FOR GENERAL NOTES AND LEGEND, REFER TO DRAWING NO. 2005/C1/0001.
2. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE RELEVANT AUTHORITIES FOR ANY INTERFERING WORKS TO BE DONE.



NO.	DESCRIPTION	DATE	BY
1.	ISSUED FOR CONSTRUCTION	11/05/06	CDM
2.	ISSUED FOR SUBMISSION	11/05/06	CDM
3.	ISSUED FOR APPROVAL	11/05/06	CDM
4.	ISSUED FOR WORK	11/05/06	CDM

The Government of the Hong Kong Special Administrative Region  
Drainage Services Department

CONTRACT NO. DC/2007/18  
YUNG SHUE WAN AND SOK KWU WAN  
VILLAGE SEWERAGE, STAGE 1 WORKS

VILLAGE SEWERAGE LAYOUT  
PLANS - SOK KWU WAN  
(SHEET 3 OF 3)


DATE: 2005/C1/2006

SCALE: AS SHOWN

PROJECT: DC/2007/18

CDM  
SCOTT WILSON CDM PARTNERSHIP

SOK KWU WAN



**KEY PLAN**

**NOTES :**  
1. THE GENERAL BENCH AND LEVELS ARE TO THE MEAN SEA LEVEL.

NO.	REVISION	DATE	BY	CHECKED	SCALE
1	ISSUED FOR CONSTRUCTION	15/05/05	...	...	...
2	ISSUED FOR TENDER	15/05/05	...	...	...
3	ISSUED FOR CONSTRUCTION	15/05/05	...	...	...

The Government of the Hong Kong Special Administrative Region  
Drainage Services Department

CONTRACT NO. DC/2007/18  
YUNG SHUE WAN AND SOK KWU WAN VILLAGE SEWERAGE, STAGE 1 WORKS

VILLAGE SEWERAGE LAYOUT PLANS - SOK KWU WAN (SHEET 2 OF 3)

DATE: 2005/01/2005  
SCALE: 1:500

