China Harbour Engineering Company Limited

Contract No. DC/2007/20

Harbour Area Treatment Scheme Stage 2A – Construction of Advance Disinfection Facilities at Stonecutters Island Sewage Treatment Works

Environmental Monitoring and Audit

Monthly Report (Version 1.0)

October 2008

Approved By	Dr. Priscilla Choy
	(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

TABLE OF CONTENTS

		Page
EX	ECUTIVE SUMMARY	1
Intr	roduction	1
Env	vironmental Monitoring and Audit Works	1
Env	vironmental Licenses and Permits	2
	y Information in the Reporting Month	
Fut	ture Key Issues	2
1	INTRODUCTION	3
Bac	ckground	3
Pro	pject Organizations	4
Co	nstruction Programme	5
Sur	mmary of EM&A Requirements	5
2	AIR QUALITY	6
Mo	onitoring Requirements	6
Mo	onitoring Locations	6
	onitoring Equipment	
	onitoring Parameters, Frequency and Duration	
	onitoring Methodology and QA/QC Procedure	
Res	sults and Observations	9
3	NOISE	9
4	ENVIRONMENTAL AUDIT	10
Site	e Audits	10
	view of Environmental Monitoring Procedures	
	tus of Environmental Licensing and Permitting	
	tus of Waste Management	
	plementation Status of Environmental Mitigation Measures	
Imp	plementation Status of Event/Action Plans	13
Sur	mmary of Complaint and Prosecution	13
5	FUTURE KEY ISSUES	14
Ke	y Issues for the Coming Month	14
	onitoring Schedule for the Next Month	
	nstruction Program for the Next Month	
6	CONCLUSIONS AND RECOMMENDATIONS	15
Co	nclusions	15
	commendations	

LIST OF TABLES

- Table I
 Summary Table for Events Recorded in the Reporting Month
- Table II
 Summary Table for Key Information in the Reporting Month
- Table 1.1Key Project Contacts
- Table 2.1Locations for Air Quality Monitoring
- Table 2.2Air Quality Monitoring Equipment
- Table 2.3
 Impact Air Quality Monitoring Parameters, Frequency and Duration
- Table 4.1
 Summary of Environmental Licensing and Permit Status
- Table 4.2Observations and Recommendations of Site Audit
- Table 4.3Observations and Recommendations of Site Audit Followed up for Pervious
Month

LIST OF FIGURE

Figure 1.1	Site Layout Plan
Figure 1.2	Locations of Environmental Monitoring Stations

LIST OF APPENDICES

- Appendix A Action and Limit Levels
- Appendix B Copies of Calibration Certificates
- Appendix C Environmental Monitoring Schedules
- Appendix D 1-hour TSP Monitoring Results and Graphical Presentations
- Appendix E 24-hours TSP Monitoring Results and Graphical Presentations
- Appendix F Wind Data
- Appendix G Summary of Exceedance
- Appendix H Site Audit Summary
- Appendix I Event/Action Plans
- Appendix J Environmental Mitigation Implementation Schedule
- Appendix K Summary of Waste Generation in the Reporting Month
- Appendix L Construction Programme
- Appendix M Complaint Log

EXECUTIVE SUMMARY

Introduction

- 1. This is the 4th monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for Contract No. DC/2007/20 "Harbour Area Treatment Scheme Stage 2A – Construction of Advance Disinfection Facilities at Stonecutters Island Sewage Treatment Works" (the Project). This report documents the findings of Construction Phase EM&A Works conducted for the Project in October 2008.
- 2. The construction works for Portions 1 & 2 and Portions 3 & 4 of the Project were commenced on 18th July 2008 and 18th September 2008 respectively.
- 3. The major site activities undertaken in the reporting month included:
 - Diversion of DN250 Watermain at Day Tank Storage Area;
 - Static load test for mini-piles at Day Tank Area;
 - Construction of Barge Unloading Area;
 - Construction of Switch Room No. 1;
 - Excavation & Extension of existing PPC piles for Chlorination Compound;
 - Excavation for Dechlorination Plant in Portion 4;
 - Plate loading test for Dechlorination Plant; and
 - Construction of Dechlorination Plant.

Environmental Monitoring and Audit Works

- 4. EM&A works for the Project was performed in accordance with the Final EM&A Manual and the monitoring results were checked and reviewed. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 5. Summary of the events and action taken in the reporting month is tabulated in **Table I**.

Domenter	No. of Ex	ceedance	No. of Events	Action Tokon
Parameter	Action Level	Limit Level	Due to this Project	Action Taken
1-hr TSP	0	0	0	N/A
24-hr TSP	0	0	0	N/A

 Table I
 Summary Table for Events Recorded in the Reporting Month

1-hour TSP Monitoring

6. All 1-hour TSP monitoring was conducted at AM1 as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hour TSP Monitoring

7. All 24-hour TSP monitoring was conducted at AM1 as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Environmental Licenses and Permits

8. Environmental related licenses/permits granted to the Project include the Project Environmental Permit, billing account for Disposal of construction waste, Waste Water Discharge license, Chemical Waste Producer License and Construction Noise Permit.

Key Information in the Reporting Month

9. Summary of key information in this reporting month is tabulated in Table II.

 Table II
 Summary Table for Key Information in the Reporting Month

Event]	Event Details	Action Taken	Status	Remark
Event	Number	Nature	ACUOII TAKEII	Status	Keinark
Complaint received	0		N/A	N/A	
Changes to the assumptions and key construction / operation activities recorded	0		N/A	N/A	
Status of		Monthly EM&A Report for September 08 (Version 1.0)	Submitted to EPD on 10 th October 2008 (EP condition 4.4).	No comment	
submissions under EP	2	Quarterly EM&A Report for July to September 08 (Version 1.0)	Submitted to EPD on 21 st October 2008 (Final EM&A Manual Section 10.2 & 10.10).	No comment	
Notifications of any summons & prosecutions	0		N/A	N/A	

Future Key Issues

- 10. Major site activities for the coming month will include:
 - Excavation & Construction of Switch Room no. 2 & Day Tank;
 - Construction of Switch Room no. 1, Wash-out Chamber no .2 & sample store room;
 - Construction of Barge Unloading Area;
 - Construction of Washout Chamber no. 1;
 - Construction of Dechlorination Plant;
 - Construction of Sodium Hypochlorite Storage Compound;
 - Construction of pipe trench; and
 - Construction of drainage works.
- 11. The future environmental concerns will be mainly on dust emission from concrete breaking, excavation works and wind erosion due to dry weather; ponding water and surface runoff due to rain; and management on waste generated from the works above.

1 INTRODUCTION

Background

- "Harbour Area Treatment Scheme Stage 2A Construction of Advance Disinfection 1.1 Facilities at Stonecutters Island Sewage Treatment Works" (hereinafter called the "the Project") under Contract No. DC/2007/20 is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO). A Final Environmental Impact Assessment (EIA) Report has been prepared in July 2007 to consider the key issues of noise, air quality, water quality, ecological, construction waste and human health risk, and identify possible mitigation measures. The Final EIA Report was endorsed by Environmental Protection Department (EPD) on 8 November 2007 and was included in the EIA register under the EIAO as report no. AEIAR-113/2007. Environmental Monitoring and Audit (EM&A) Manual for the Final EIA Report was also included as part of the Final EIA report in the register. An Environmental Permit (EP) No. EP-295/2007 was issued on 3rd December 2007 for the Project "Harbour Area Treatment Scheme – Provision of Disinfection Facilities at Stonecutters Island Sewage Treatment Works" to the Drainage Services Department (DSD) as Permit Holder. This Project comprises the Construction Phase of the Project "Harbour Area Treatment Scheme – Provision of Disinfection Facilities at Stonecutters Island Sewage Treatment Works".
- 1.2 The Project comprises mainly the construction of the advance disinfection facilities (ADF) include:

(a) Chlorination system - provision of a sodium hypochlorite solution storage farm and associated dosing system; and

(b) Dechlorination system - provision of a sodium bisulphite storage and associated dosing system.

- 1.3 The Project site layout plan is shown in **Figure 1.1.**
- 1.4 The Project will be constructed within the existing sewage treatment works on Stonecutters Island (SCISTW), which is providing Chemically Enhanced Primary Treatment (CEPT) for 1.4 million cubic metres of sewage collected each day through deep tunnels from the HATS Stage 1 catchments (i.e. the whole of Kowloon peninsula, Tseung Kwan O, Kwai Chung, Tsing Yi, Chai Wan and Shau Kei Wan). The design treatment capacity of the SCISTW is 1.7 million cubic metres per day. At present, the plant has no disinfection facility and the CEPT treated effluent is now discharged to the waters southwest of Stonecutters Island through a 1.7 km long outfall.
- 1.5 The chlorination system of the disinfection facilities would be located within the site boundary of the existing SCISTW (**Figure 1.1** refers). The dechlorination plant would be located adjacent to the existing chamber no. 15 (**Figure 1.1** refers) at the western end of Container Port Road South.

- 1.6 China Harbour Engineering Company Limited (CHEC) was awarded as the main contractor (hereinafter called "the Contractor") of the Project. Cinotech Consultants Limited (Cinotech) was commissioned by CHEC as the Environmental Team (ET). Dr. Priscilla CHOY of Cinotech was appointed as the ET Leader of the Project in accordance with EP Condition 2.1. Hyder Consulting Limited (Hyder) was employed by DSD to undertaken Independent Checker (IEC) services of the Project and Mr. Antony Wong of Hyder was appointed as the IEC under EP Condition 2.2.
- 1.7 The construction works for Portions 1 & 2 and Portions 3 & 4 of the Project were commenced on 18th July 2008 and 18th September 2008 respectively.
- 1.8 This is the 4th monthly EM&A report summarizing the Construction Phase EM&A works conducted for the Project in October 2008.

Project Organizations

- 1.9 Different parties with different levels of involvement in the project organization include:
 - Project Proponent/ Permit Holder Drainage Services Department (DSD)
 - Engineer's Representative (ER) Ove Arup & Partners Hong Kong Ltd. (ARUP)
 - Contractor China Harbour Engineering Company Limited (CHEC)
 - Environmental Team (ET) Cinotech Consultants Ltd. (Cinotech)
 - Independent Environmental Checker (IEC) Hyder Consulting Limited (Hyder)
- 1.10 The responsibilities of respective parties in construction phase are detailed in Section 1.19 to 1.25 of the Final EM&A Manual.
- 1.11 The key contacts of the Project are shown in **Table 1.1**.

Party	Role	Name	Position	Phone No.	Fax No.
DSD Project Proponent/ Permit Holder		Ms. Ada LAI	Engineer	2159 3411	2833 9162
ARUP Engineer's		Mr. Gary CHEUNG	Resident Engineer	6201 3158	2407 8772
AKUI	Representative	Mr. Sunny LO	Inspector of Works	6345 0548	2407 8772
		Mr. T. K. CHEUNG	Project Manager	2741 0191	
CHEC	Contractor	Mr. Aaron AU	Site Agent	6345 0754	2741 2772
		Mr. M. C. LAM	Environmental Officer	9483 0566	
	Environmental Team	Dr. Priscilla CHOY	Environmental Team Leader	2151 2089	
Cinotech		Mr. Robert TSANG	Project Coordinator and Audit Team Leader	2151 2099	3107 1388
		Mr. Henry LEUNG	Monitoring Team Leader	2151 2087	
		Mr. Antony WONG	Independent Environmental Checker	2911 2744	
Hadan	Independent	Ms. Karine WONG	Project Manager		2005 5020
Hyder	Environmental Checker	Ms. Selina LEUNG	Independent Environmental Checker Representative	2911 2745	2805 5028

Table 1.1Key Project Contacts

Construction Programme

- 1.12 The site activities undertaken in the reporting month were:
 - Diversion of DN250 Watermain at Day Tank Storage Area;
 - Static load test for mini-piles at Day Tank Area;
 - Construction of Barge Unloading Area;
 - Construction of Switch Room No. 1;
 - Excavation & Extension of existing PPC piles for Chlorination Compound;
 - Excavation for Dechlorination Plant in Portion 4;
 - Plate loading test for Dechlorination Plant; and
 - Construction of Dechlorination Plant.

Summary of EM&A Requirements

- 1.13 The EM&A programme requires construction phase air quality and noise monitoring as well as environmental site audits. The EM&A requirements are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event / Action Plans;
 - Environmental mitigation measures, as recommended in the Final EIA report; and
 - Environmental requirements in contract documents.
- 1.14 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 5 of this report.

1.15 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality and noise as well as audit works for the Project in the reporting month.

2 AIR QUALITY

Monitoring Requirements

2.1 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring were conducted in accordance with the Final EM&A Manual to monitor the air quality. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

2.2 According to the Final EM&A Manual, two designated monitoring stations, AM1 and AM2 were selected for air quality monitoring, as shown in **Figure 1.2**. **Table 2.1** describes the locations of the air quality monitoring stations.

Table 2.1Locations for Air Quality Monitoring

Monitoring Stations	Location	Status
AM 1	Rooftop, Block A of Government Dockyard	Impact Monitoring
AM 2*	Ngong Shuen Chau Barracks – Group 2	Cancelled

Remarks: *The monitoring works at station AM2 has been cancelled as mentioned in Section 2.3 below.

- 2.3 Due to the sensitive of the military installations within Barracks building, the People's Liberation Army (PLA) had declined ET's request for setting up the air quality monitoring station AM2 (Ngong Shuen Chau Barracks Group 2). Considering there is no other air sensitive receiver within the EIA study area (500m from the Project site boundary of Portions 3 & 4) and no significant environmental impact form the project is anticipated, the ET Leader proposed to cancel all air quality monitoring works at the designated monitoring station AM2. The proposal has been verified by IEC on 19th August 2008 and approved by EPD on 2nd September 2008.
- 2.4 No air quality monitoring will be conducted at AM2 for the Project.

Monitoring Equipment

2.5 **Table 2.2** summarizes the equipment used for the air quality monitoring in the reporting month.

Table 2.2Air Quality Monitoring Equipment

Equipment	Model and Make	Qty.
HVS Sampler	Graseby GMW 2310 HVS, Model GS-2310105-1	1
Calibrator	Tisch Environmental, Inc.; Model no. TE-5025A	1
Wind Anemometer	Davis Weather Monitor II, Model no. 7440	1

Monitoring Parameters, Frequency and Duration

2.6 **Table 2.3** summarizes the monitoring parameters and frequencies of impact air quality monitoring for the whole construction period.

 Table 2.3
 Impact Air Quality Monitoring Parameters, Frequency and Duration

Parameters	Frequency
1-hr TSP	Three times / 6 days
24-hr TSP	Once / 6 days

2.7 1-hr TSP and 24-hr TSP were only conducted at AM1 in the reporting month.

Monitoring Methodology and QA/QC Procedure

Instrumentation

2.8 High volume Samplers (HVS) completed with appropriate sampling inlets were employed for air quality monitoring. Each sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complies with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).

HVS Installation

- 2.9 The following guidelines were adopted during the installation of HVS:
 - Sufficient support was provided to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
 - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
 - No furnaces or incineration flues were nearby.
 - Airflow around the samplers was unrestricted.
 - The samplers were more than 20 meters from the drip line.
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.

Filters Preparation

2.10 Fiberglass filters (G810) were used [Note: these filters have a collection efficiency of larger than 99% for particles of 0.3 mm diameter]. A HOKLAS accredited laboratory, Wellab Ltd. (HOKLAS 083), was responsible for the preparation of 24-hr conditioned and pre-weighed filter papers for Cinotech's monitoring team.

- 2.11 All filters, which were prepared by Wellab Ltd., were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ±3 °C; the relative humidity (RH) was < 50% and not variable by more than ±5%. A convenient working RH was 40%.</p>
- 2.12 Wellab Ltd. has a comprehensive quality assurance and quality control programmes.

Operating/Analytical Procedures

- 2.13 Operating/analytical procedures for the air quality monitoring were highlighted as follows:
 - Prior to the commencement of the dust sampling, the flow rate of the two HVS were properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
 - The power supply was checked to ensure the samplers worked properly.
 - On sampling, the samplers were operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air quality monitoring station.
 - The filter holding frame was then removed by loosening the four nuts and carefully a weighted and conditioned filter was centered with the stamped number upwards, on a supporting screen.
 - The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
 - The shelter lid was closed and secured with the aluminum strip.
 - The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
 - After sampling, the filter was removed and sent to the Wellab Ltd. for weighing. The elapsed time was also recorded.
 - Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than $\pm 3^{\circ}$ C; the relative humidity (RH) should be < 50% and not vary by more than $\pm 5\%$. A convenient working RH is 40%. Weighing results were returned to Cinotech for further analysis of TSP concentrations collected by each filter.

Maintenance/Calibration

- 2.14 The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipments and necessary power supply are in good working condition.
 - All HVS were calibrated (five point calibration) using Calibration Kit prior to the

commencement of the baseline monitoring.

Results and Observations

- 2.15 All 1-hour TSP monitoring at AM1 were conducted as scheduled in the reporting month. The results of 1-hour TSP ranged between 22 μ g/m³ and 236 μ g/m³. No Action/Limit Level exceedance was recorded.
- 2.16 All 24-hour TSP monitoring at AM1 were conducted as scheduled in the reporting month. The results of 24-hour TSP ranged between 26 μ g/m³ and 105 μ g/m³. No Action/Limit Level exceedance was recorded.
- 2.17 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices D** and **E** respectively.
- 2.18 Wind data monitoring equipment has been installed at AM1 (Rooftop, Block A of Government Dockyard) for logging wind speed and wind direction. These wind data for the reporting month is summarized in **Appendix F**.
- 2.19 The environmental monitoring schedules for the reporting month and the tentative schedule for the next month are shown in **Appendix C**.

3 NOISE

- 3.1 One construction noise monitoring station, NM1 Barrack Buildings, was designated in the Final EM&A Manual.
- 3.2 Due to the sensitive of the military installations within Barracks building, the People's Liberation Army (PLA) had declined ET's request for setting up the construction noise monitoring station NM1 (Barracks Buildings). Considering there is no other noise sensitive receiver within the EIA study area (300m from the Project site boundary of Portions 3 & 4) and no significant environmental impact form the project is anticipated, the ET Leader proposed to cancel all noise monitoring works at the designated monitoring station NM1. The proposal has been verified by IEC on 19th August 2008 and approved by EPD on 2nd September 2008.
- 3.3 No construction noise monitoring will be conducted for the Project.

4 ENVIRONMENTAL AUDIT

Site Audits

- 4.1 Site audits were carried out by ET on weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix H**.
- 4.2 Site audits were conducted on 2nd, 8th, 15th, 22nd and 29th October 2008 by ET. A joint site audit with the representatives of IEC, ER, the Contractor and the ET was carried out on 8th October 2008. No non-compliance was observed during the site audits.

Review of Environmental Monitoring Procedures

4.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

Noise Monitoring

- No construction noise monitoring work was conducted in the reporting month.
- According to the observation in weekly site audit sessions, no excessive noise was notified from the Project.

Status of Environmental Licensing and Permitting

4.4 All permits/licenses obtained for the Project are summarized in **Table 4.1**.

Status of Waste Management

4.5 The Construction and Demolition (C&D) materials generated in the reporting month were mainly excavated materials regard as inert C&D materials that disposed of as Public Fill. The quantities of waste generated in this reporting month are summarized in Appendix K. No chemical waste was generated in the reporting month.

Implementation Status of Environmental Mitigation Measures

4.6 According to the Final EIA Report and the Final EM&A Manual of the Project, the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. A summary of the EMIS is provided in **Appendix J**.

Table 4.1 Summary of Environmental Licensing and Fermit Status	Table 4.1	Summary of Environmental Licensing and Permit Status
--	-----------	--

Permit /	Valid	Period	Deteile			
License No.	From	То	Details	Status		
	Environmental Permit (EP)					
EP-295/2007	03/12/07	N/A	The Project involves construction and operation of disinfection facilities (chlorination/dechlorination) within the existing Stonecutters Island Sewage Treatment Works. The disinfection facilities include storage, dosing and associated pipeline systems for sodium hypochlorite sodium bisulphite.	Valid		
Billing Account for Disposal of Construction Waste						
7007138	13/05/08	N/A	Disposal of Construction waste.	Valid		
	Chemical Waste Producer Number					
WPN: 5213-269- C2397-22	04/09/08	N/A	Disposal of Chemical Waste including lubricating oil, spent batteries and etc.	Valid		
Waste Water Discharge License						
EP760/269/0133011	14/07/08	31/07/13	Discharge of industrial trade effluent and all other wastewater arising from Construction site at Stonecutters Island Sewage Treatment Works, Kowloon (Contract No. DC/2007/20 HATS 2A- Construction of Advance Disinfection Facilities at SCISTW) to communal storm drain after solid removal.	Valid		
EP760/269/0133011a	27/10/08	31/10/13	Discharge of industrial trade effluent and all other wastewater arising from Construction site of Harbour Area Treatment Scheme 2 A (Portions 3 & 4), at Container Port Road South, Stonecutters Island, Kowloon to communal storm drain after solid removal.	Valid		
		Constru	ction Noise Permit (CNP)			
PP-RW0021-08	20/09/08	19/12/08	Location: Construction site in Stonecutters Island Sewage Treatment Works at Stonecutters Island, Kowloon. Day and hours for the use of PMEs: 07:00-19:00 on any day not being a general holiday.	Valid		

4.7 During the weekly environmental site inspections in the reporting month, no nonconformance was identified. The observations and recommendations made during the audit sessions are summarized in **Table 4.2**.

Parameters	Date	Observations	Remedial Actions
	Date	Ponding water was observed near the entrance of Works Area B. The Contractor was reminded to fill it up with	The situation was observed improved/rectified in
Water Quality	8 Oct 08	silt or concrete. <u>Reminder:</u> Due to the high using rate of the Wheel Washing Bay, the Contractor was reminded to clear the silty water and sediment more frequently (e.g. everyday) whenever	audit session 81015. The situation was observed improved/rectified in
	15 Oct 08	necessary. <u>Reminder:</u> The Contractor was reminded to provide larvicide weekly to the ponding groundwater at Switch Room	The situation was observed improved/rectified in audit session 81022.
	2 Oct 08	No.1. Exposed stockpiles of excavated materials were observed near Switch Room No.1 and Wash-out Chamber No.1. The Contractor was reminded to cover them with tarpaulin to avoid dust emission.	The situation was observed improved/rectified in audit session 81008.
	8 Oct 08	Exposed stockpile of excavated materials was observed near Existing Chamber No.15. The Contractor was reminded to cover it with tarpaulin to avoid dust emission.	The situation was observed improved/rectified in audit session 81015.
Air Quality	15 Oct 08	<u><i>Reminder:</i></u> The Contractor was reminded to provide water spraying to the dried surface around the site area (e.g. Works Area B).	The situation was observed improved/rectified in audit session 81022.
	22 Oct 08	Silt and debris were observed on the ground near Switch Room No.1, Wash-out Chamber No.1 and along the road outside Site Office. The Contractor was reminded to clean it up.	The situation was observed improved/rectified in audit session 81029.
	22 001 08	Exposed stockpile of excavated materials was observed near Existing Chamber No.15. To avoid dust emission, the Contractor was reminded to well cover the exposed stockpile before backfilling.	The situation was observed improved/rectified in audit session 81029.
	2 Oct 08	Oil containers without drip tray were observed standing on the ground near Switch Room No.1 and Wash-out Chamber No.1. The Contractor was reminded to provide drip trays for them.	The situation was observed improved/rectified in audit session 81008.
Waste / Chemical Management	8 Oct 08	Untidy construction materials and wastes were observed around the site area near Switch Room No.1. The Contractor was reminded to tidy up the site area.	The situation was observed improved/rectified in audit session 81015.
	29 Oct 08	Untidy working spaces (with silt and debris on the ground) were observed around the Site Area. The Contractor was reminded to tidy up and clean up the working spaces.	This item will be followed up in the coning audit sessions.

 Table 4.2
 Observations and Recommendations of Site Audit

Table 4.3	Observations and Recommendations of Site Audit Followed up for
	Pervious Month

Parameters	Date	Observations	Remedial Actions
		Formation of ponding water was observed around the site area after typhoon. The Contractor was reminded to pump out the ponding water and discharge via sedimentation facilities whenever necessary.	The situation was observed improved/rectified in audit session 81002.
Water Quality 24 Sep 08	Worn sand bags were observed at the Barge Unloading Area. The Contractor was reminded to replace them.	The situation was observed improved/rectified in audit session 81002.	
		Silty surface runoff was observed at Daytank Storage Area. The Contractor was reminded to clean up the U- channel and provide sufficient sandbags for desilting.	The situation was observed improved/rectified in audit session 81002.

Implementation Status of Event/Action Plans

4.8 The Event Action Plans for air quality and noise are presented in Appendix I.

<u>1-hr TSP</u>

4.9 No Action/Limit Level exceedance was recorded in the reporting month.

<u>24-hr TSP</u>

4.10 No Action/Limit Level exceedance was recorded in the reporting month.

Noise

4.11 No Action Level exceedance was recorded in the reporting month.

Summary of Complaint and Prosecution

- 4.12 No environmental related complaint, prosecution or notification of summons was received in the reporting month.
- 4.13 There was no environmental complaint, prosecution or notification of summons received since the Project commencement. The Complaint Log is attached in Appendix M.

5 FUTURE KEY ISSUES

Key Issues for the Coming Month

- 5.1 Key issues to be considered in the coming month include:
 - Dust emission from concrete breaking, excavation and loading and unloading dusty materials;
 - Surface runoff from the Site area due to construction works and rain;
 - Noise nuisance from operation of equipment and machinery on site;
 - Maintenance of de-silting facilities and drainage system, such as U-channels;
 - Formation of ponding/ stagnant water on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Larviciding against mosquito breeding in stagnant water should be carried out at least on a weekly basis; and
 - Accumulation of C&D waste and general waste on site.

Monitoring Schedule for the Next Month

5.2 The tentative environmental monitoring schedule for the next month is shown in **Appendix C**.

Construction Program for the Next Month

- 5.3 A tentative construction programme is provided in **Appendix L**. The major construction activities in the coming month will include:
 - Excavation & Construction of Switch Room no. 2 & Day Tank;
 - Construction of Switch Room no. 1, Wash-out Chamber no .2 & sample store room;
 - Construction of Barge Unloading Area;
 - Construction of Washout Chamber no. 1;
 - Construction of Dechlorination Plant;
 - Construction of Sodium Hypochlorite Storage Compound;
 - Construction of pipe trench; and
 - Construction of drainage works.

6 CONCLUSIONS AND RECOMMENDATIONS

Conclusions

6.1 Environmental monitoring works were conducted regularly and site inspections were conducted on a weekly basis in the reporting month. The results were reviewed and checked.

<u>1-hour TSP Monitoring</u>

6.2 All 1-hour TSP monitoring was conducted at AM1 as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hour TSP Monitoring

6.3 All 24-hour TSP monitoring was conducted at AM1 as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Complaint and Prosecution

6.4 No environmental prosecution and complaint was received in the reporting month.

Recommendations

6.5 According to the environmental audits performed in the reporting month, the following recommendations were made:

Water Impact

- To ensure proper use and maintenance of the de-silting facilities and drainage system;
- To avoid formation of ponding/ stagnant water on site;
- To carry out larviciding regularly against mosquito breeding;
- To well maintain the drainage system inside and around the Site area; and
- To prevent surface runoff into public area or drainage channel.

Dust Impact

- To provide water spraying regularly on stockpiles of dusty materials, loading/ unloading of dusty materials and dried site areas;
- To remain good site practice on handling excavated or dusty material for dust suppression, e.g. covering by impervious materials;
- To check and maintain the mechanical equipments regularly to avoid black smoke emission; and

• To provide adequate enclosure, i.e. three side and top covers, for the cement mixing works for dust suppression.


Noise Impact


- To space out noisy equipments and position as far away as possible from sensitive receivers;
- To provide adequate lubricant on mechanical equipments to reduce frictional noise; and
- To well maintain the mechanical equipments / machinery to avoid abnormal noise nuisance.


Waste / Chemical Management

- To provide proper rubbish bins / skips for waste collection;
- To provide proper storage area or drip trays for oil containers on site;
- To avoid and check for any accumulation of waste materials or rubbish on site;
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the equipment; and
- To well maintain the equipments and drip trays to avoid oil leakage.

FIGURES







APPENDIX A ACTION AND LIMIT LEVELS

APPENDIX A - Action and Limit Levels

Table A-1Action and Limit Levels for 1-Hour TSP

Location Action Level, μg/m ³		Limit Level, µg/m ³
AM1	307	500

Table A-2Action and Limit Levels for 24-Hour TSP

Location Action Level, µg/m ³		Limit Level, µg/m ³
AM1	158	260

APPENDIX B COPIES OF CALIBRATION CERTIFCATES

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

CINOTECH

						File No.	MA8009/17/0002
Station	Rooftop of Bloc	k A, Governmen	t Dockyard	Operator	:Wr	ζ	
Date:	5-Aug-08			Next Due Date	: 4-Oct	-08	
Equipment No.	: <u>A-01-17</u>			Serial No	3460)	
		1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.	and the second				
				Condition			
Temperati	ıre, Ta (K)	302.9	Pressure, F	'a (mmHg)		753.2	
			a m a a	so rt Texa ta ca			
Equipm	ant No.	A-04-06		1	nation	1	
Last Calibr		10-Mar-08	Slope, mc	0.0575	$\int \text{Intercep} \\ bc = [\Delta H \times (Pa/76)]$	-	0.0395
Next Calibr		9-Mar-09			х (Pa/760) х (298		
				Qota [[AII	x (1 4/ 100) x (2/0		·
			Calibration o	f TSP Sampler			
0-111-11		Orf		ror omnpror		HVS	<u>실 (1994) 1994 - 1997</u> 1997 - 199 - 1997 - 199 - 1997 - 1977 - 1977 - 1977 - 1977 - 1977 - 1977 - 1977 - 1977 - 1
Calibration Point	ΔH (orifice), in. of water) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	∆W (HVS), in. of oil	[ΔW x (Pa/76	50) x (298/Ta)] ^{1/2} Y- axis
1	9.7	3	.08	52.80	6.5		2.52
2	7.1	2.	63	45.07	4.8		2.16
3	5.3	2.	27	38,85	3.5		1.85
4	3.2	1.	77	30.03	2.2		1.46
5	2.6	1.	59	27.00	1.6		1.25
						•	
	ession of Y on X						
Slope, mw =				Intercept, bw =	-0.021	5	r
Correlation co		0.99		-			
*If Correlation C	Coefficient < 0.990), check and recal	ibrate.		•		
			0.4 n 1.47				
From the TSP Fie	eld Calibration Cu	rve_take_Ostd =	the second se	Calculation			
	sion Equation, the						
	Sector Equation, are		U.				
		mw x Qs	$\mathbf{std} + \mathbf{bw} = [\Delta \mathbf{W}]$	x (Pa/760) x (29	98/Ta)] ^{1/2}		
Therefore Se	et Point; W = (mw	$x = (1 + b + b)^2$	(760 / Do) - ([Fa / 100 \	(
116161010, 36	x rom, w - (mw)	$7 \times Qsid + 0 \approx 3$	(7007Pa)x(.	la/298)≡ -	4.32		
				_	an antickleri yan ayararan		
Remarks:							
_							
			1				,
Conducted by: <u>]</u> Checked by: _	W.K. Tang S	Signature:	Kwani]	Date: <u>5</u>	18/08
Checked by:	In s	Signature:	$- \sim$		1	Date: <u>5</u>	1 8/08 August, 2003
			V				0

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

CINOTECH

File No. MA8009/17/0003

Station	Rooftop of Block	A. Government	Dockyard	Operator:	WK	
Date:	3-Oct-08	Next Due Date:		2-Dec-	08	
Equipment No.:	and the manufactures			Serial No.	3460	
40.00×04.60×			Ambiant	Condition		
		000 5	140000			761.4
Temperatu	re, Ta (K)	299.5	Pressure, P	a (mining)	an 2003 - 10	<u>//////</u>
		Or	ifice Transfer St	andard Inform	ation	
Equipmo	ent No.:	A-04-06	Slope, mc	0.0575	Intercep	
Last Calibra	ation Date:	10-Mar-08			$bc = [\Delta H x (Pa/76)]$	
Next Calibr	ation Date:	9-Mar-09		Qstd = $\{ \Delta H $	x (Pa/760) x (298	/Ta)] ^{1/2} -bc} / mc
	- 1991	i man		cmon elan		
			9.0	f TSP Sampler	100 a. 100 a.	HVS
Calibration	∆H (orifice),	Ori		Qstd (CFM)	ΔW	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-
Point	in. of water	[ΔH x (Pa/760	0) x (298/Ta)] ^{1/2}	X - axis	(HVS), in. of oil	
1	10.2	3	.19	54.77	6.9	2.62
2	7.4	2	.72	46.55	5.0	2.23
3	5.1	2	.25	38.53	3.6	1.89
4	3.3		.81	30.86	2.1	1.45
5	2.7	1	.64	27.84	1.7	1.30
Slope , mw = Correlation c	and the second sec	0.9	985	Intercept, bw - –	-0.051	11
	57 8 619		Set Point (Calculation		
	ield Calibration Cosion Equation, the	e "Y" value accor	43 CFM rding to		10	
Therefore, S	et Point; W = (m		$2std + bw = [\Delta W]$ $x (760 / Pa) x ($		98/Ta) ¹² 4.26	
Remarks:						
Conducted by: Checked by:		Signature:	Kwon	-	•	Date: <u>3 / 10/ af</u> Date: <u>3 Oct 2000</u>



TISCH ENVIROMENTAL, INC. 145 SOUTH MIAMI AVE. VILLAGE OF CLEVES, 0H 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX WWW.TISCH-ENV.COM

AIR POLLUTION MONITORING EQUIPMENT

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Operator		8 Rootsmeter Orifice I.		833640 0999	Ta (K) - Pa (mm) -	295 746.76
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H20 (in.)
1 2 3 4 5	NA NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00 1.00	1.3890 0.9850 0.8810 0.8410 0.6950	3.2 6.3 7.8 8.6 12.5	2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
0.9917 0.9876 0.9854 0.9844 0.9792	0.7139 1.0026 1.1185 1.1706 1.4090	1.4113 1.9959 2.2315 2.3405 2.8227		0.9957 0.9916 0.9894 0.9884 0.9832	0.7168 1.0067 1.1231 1.1753 1.4147	0.8874 1.2549 1.4030 1.4715 1.7747
Ostd slop intercep coefficie y axis =	t (b) = ent (r) =	2.03154 -0.03970 0.99999 Pa/760)(298/3	[[a)]	Qa slop intercep coeffici y axis =	ot (b) = .ent (r) =	1.27212 -0.02496 0.99999 Fa/Fa)]

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time


Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Tíme


For subsequent flow rate calculations:

Qstd = $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa = $1/m\{[SQRT H2O(Ta/Pa)] - b\}$



TISCH ENVIROMENTAL, INC. 145 SOUTH MIAMI AVE. VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX WWW.TISCH-ENV.COM





Qa series:



TEST REPORT

APPLICANT:	Cinotech Consultants Limited
	Room 1710, Technology Park,
	18 On Lai Street,
	Shatin, NT, Hong Kong

Test Report No .:	C/06/80602A
Date of Issue:	2008-06-05
Date Received:	2008-06-02
Date Tested:	2008-06-03
Date Completed:	2008-06-05
Page:	1 of 2

ATTN: Mr. Henry Leung

Certificate of Calibration

Item for calibration:

Description Manufacturer Model No. Serial No. : Weather Monitor II : Davis Instruments : 7440 : MC20813A11

Test conditions:

Room Temperature Relative Humidity : 22 degree Celsius : 56%

Test Specifications:

1. Performance check of anemometer

2. Performance check of wind direction sensor

Methodology:

In-house method with reference anemometer (RS232 Integral Vane Digital Anemometer)

PREPARED AND CHECKED BY: For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



TEST REPORT

Test Report No .:	C/06/80602A
Date of Issue:	2008-06-05
Date Received:	2008-06-02
Date Tested:	2008-06-03
Date Completed:	2008-06-05
Page:	2 of 2

Results:

1. Performance check of anemometer

Air Velo	Difference D (m/s)	
Instrument Reading (V1)	Reference Value (V1)	D = V1 - V2
2.00	2.00	0.00

2. Performance check of wind direction sensor

Wind Dire	Difference D (°)	
Instrument Reading (W1)	Reference Value (W2)	D = W1 - W2
0.0	0.0	0.0
44.5	45.0	-0.5
90.5	90.5	0.0
136.0	135.0	1.0
180.1	180.0	0.1
225.6	225.0	0.6
270.4	270.0	0.4
314.6	315.0	-0.4
359.5	360.0	-0.5

APPENDIX C ENVIRONMENTAL MONITORING SCHEDULES

Contract No. DC/2007/20 HATS Stage 2A – Construction of Advance Disinfection Facilities at SCISTW Impact Environmental Monitoring Schedule for October 2008

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
28-Sep	29-Sep	30-Sep	1-Oct	2-Oct	3-Oct	4-Oct
	1hr TSP at AM1	1hr TSP at AM1			1hr TSP at AM1 24hrs TSP at AM1	
5-Oct	6-Oct	7-Oct	8-Oct	9-Oct	10-Oct	11-Oct
	1hr TSP at AM1			1hr TSP at AM1 24hrs TSP at AM1	1hr TSP at AM1	
12-Oct	13-Oct	14-Oct	15-Oct	16-Oct	17-Oct	18-Oct
		1hr TSP at AM1	1hr TSP at AM1 24hrs TSP at AM1	1hr TSP at AM1		
19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct	25-Oct
		1hr TSP at AM1 24hrs TSP at AM1	1hr TSP at AM1	1hr TSP at AM1		
26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct	1-Nov
	24hrs TSP at AM1	1hr TSP at AM1	1hr TSP at AM1		1hr TSP at AM1	

AM1 - Air monitoring station at Rooftop of Block A, Government Dockyard

Contract No. DC/2007/20 HATS Stage 2A – Construction of Advance Disinfection Facilities at SCISTW Tentative Impact Environmental Monitoring Schedule for November 2008

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct	1-Nov
						24hr TSP at AM1
2-Nov	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov	8-Nov
	1hr TSP at AM1	1hr TSP at AM1		1hr TSP at AM1	24hr TSP at AM1	
9-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov	15-Nov
	1hr TSP at AM1	1hr TSP at AM1		24hr TSP at AM1	1hr TSP at AM1	
16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov	22-Nov
		1hr TSP at AM1	1hr TSP at AM1 24hr TSP at AM1	1hr TSP at AM1		
23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov	29-Nov
		1hr TSP at AM1 24hr TSP at AM1	1hr TSP at AM1	1hr TSP at AM1		
30-Nov	1-Dec	2-Dec	3-Dec	4-Dec	5-Dec	6-Dec
	24hr TSP at AM1	1hr TSP at AM1	1hr TSP at AM1		1hr TSP at AM1	

* The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

APPENDIX D 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS


Appendix D - 1-hour TSP Monitoring Results

Station AM1 - Rooftop of Block A, Government Dockyard

Date	Sampling	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m ³ /min.)	Av. flow	Total vol.	Conc.
Date	Time	Condition	Temp. (K)	Pressure (Pa)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
3-Oct-08	09:00	Sunny	299.5	761.5	2.8810	2.8979	0.0169	5644.2	5645.2	1.0	1.23	1.23	1.23	73.5	229.8
6-Oct-08	10:00	Cloudy	296.8	760.1	2.8870	2.8886	0.0016	5669.2	5670.2	1.0	1.23	1.23	1.23	73.6	21.7
9-Oct-08	09:00	Cloudy	300.3	765.3	2.8592	2.8655	0.0063	5670.2	5671.2	1.0	1.22	1.22	1.22	73.5	85.8
10-Oct-08	14:00	Sunny	303.1	763.6	2.8715	2.8770	0.0055	5695.2	5696.2	1.0	1.22	1.22	1.22	73.0	75.3
14-Oct-08	09:00	Sunny	298.3	765.9	2.8512	2.8686	0.0174	5696.2	5697.2	1.0	1.23	1.23	1.23	73.7	236.0
15-Oct-08	09:00	Cloudy	299.3	765.4	2.7708	2.7751	0.0043	5697.2	5698.2	1.0	1.23	1.23	1.23	73.6	58.4
16-Oct-08	13:00	Sunny	302.7	761.5	2.8484	2.8587	0.0103	5722.2	5723.2	1.0	1.22	1.22	1.22	73.0	141.1
21-Oct-08	09:00	Sunny	299.6	764.5	2.8071	2.8206	0.0135	5723.2	5724.2	1.0	1.23	1.22	1.22	73.5	183.7
22-Oct-08	11:00	Sunny	299.6	763.3	2.7855	2.7895	0.0040	5748.2	5749.2	1.0	1.22	1.22	1.22	73.4	54.5
23-Oct-08	09:00	Sunny	299.9	763.8	2.8940	2.9016	0.0076	5749.2	5750.2	1.0	1.22	1.22	1.22	73.4	103.5
28-Oct-08	10:05	Sunny	299.1	766.5	2.7995	2.8014	0.0019	5774.2	5775.2	1.0	1.23	1.23	1.23	73.7	25.8
29-Oct-08	09:00	Cloudy	299.9	764.5	2.9209	2.9225	0.0016	5775.2	5776.2	1.0	1.22	1.22	1.22	73.5	21.8
31-Oct-08	09:00	Sunny	300.0	765.2	2.8145	2.8259	0.0114	5776.2	5777.2	1.0	1.23	1.22	1.22	73.5	155.1
														Min	21.7

Max 236.0

Average 107.1




APPENDIX E 24-HOURS TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix E - 24-hour TSP Monitoring Results

Station AM1 - Rooftop of Block A, Government Dockyard

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m ³ /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure (Pa)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
3-Oct-08	Cloudy	299.7	761.3	2.8086	2.9061	0.0975	5645.2	5669.2	24.0	1.22	1.22	1.22	1760.1	55.4
9-Oct-08	Sunny	301.3	764.0	2.8484	2.8940	0.0456	5671.2	5695.2	24.0	1.22	1.22	1.22	1758.5	25.9
15-Oct-08	Sunny	299.6	765.0	2.7978	2.9517	0.1539	5698.2	5722.2	24.0	1.23	1.23	1.23	1764.5	87.2
21-Oct-08	Sunny	299.8	764.2	2.8487	2.9683	0.1196	5724.2	5748.2	24.0	1.22	1.22	1.22	1763.0	67.8
27-Oct-08	Sunny	300.1	766.9	2.8709	3.0558	0.1849	5750.2	5774.2	24.0	1.23	1.23	1.23	1765.2	104.7
													Min	25.9
													Max	104.7

Average 68.2



APPENDIX F WIND DATA

Date	Time	Wind Speed m/s	Direction
1-Oct-2008	00:00	1.7	NE
1-Oct-2008	01:00	2.2	NE
1-Oct-2008	02:00	2.3	NE
1-Oct-2008	03:00	2.5	NE
1-Oct-2008	04:00	1.7	NE
1-Oct-2008	05:00	1.7	NE
1-Oct-2008	06:00	1.4	SW
1-Oct-2008	07:00	1.3	SSE
1-Oct-2008	08:00	1.3	WNW
1-Oct-2008	09:00	1.1	SSW
1-Oct-2008	10:00	1.3	W
1-Oct-2008	11:00	1.4	SW
1-Oct-2008	12:00	1.9	SSW
1-Oct-2008	13:00	1.9	S
1-Oct-2008	14:00	1.7	5 E
1-Oct-2008	15:00	1.7	E
1-Oct-2008	16:00	1.7	SSW
1-Oct-2008	17:00	1.7	SW
	18:00	1.6	SW
1-Oct-2008 1-Oct-2008	19:00	1.0	SW
1-Oct-2008	20:00		SW
		1.6	
1-Oct-2008	21:00	1.9	NNE
1-Oct-2008	22:00	2.3	<u> </u>
1-Oct-2008	23:00	2.3	E
2-Oct-2008	00:00	2.3	WSW
2-Oct-2008	01:00	2.5	SSE
2-Oct-2008	02:00	2.5	SSE
2-Oct-2008	03:00	2.5	<u> </u>
2-Oct-2008	04:00	2.5	E
2-Oct-2008	05:00	2.2	E
2-Oct-2008	06:00	2.0	<u> </u>
2-Oct-2008	07:00	2.0	E
2-Oct-2008	08:00	2.2	E
2-Oct-2008	09:00	2.2	N
2-Oct-2008	10:00	1.7	WNW
2-Oct-2008	11:00	1.6	WNW
2-Oct-2008	12:00	1.7	NE
2-Oct-2008	13:00	1.7	SW
2-Oct-2008	14:00	1.9	WSW
2-Oct-2008	15:00	1.9	WSW
2-Oct-2008	16:00	1.9	WSW
2-Oct-2008	17:00	1.6	SW
2-Oct-2008	18:00	1.6	E
2-Oct-2008	19:00	1.4	N
2-Oct-2008	20:00	1.4	N
2-Oct-2008	21:00	1.3	ENE
2-Oct-2008	22:00	1.4	W
2-Oct-2008	23:00	1.3	SW
3-Oct-2008	00:00	1.4	S
3-Oct-2008	01:00	2.0	E
3-Oct-2008	02:00	1.3	E
3-Oct-2008	03:00	1.6	N
3-Oct-2008	04:00	1.6	N
3-Oct-2008	05:00	1.6	NNE

Date	Time	Wind Speed m/s	Direction
3-Oct-2008	06:00	1.7	ENE
3-Oct-2008	07:00	1.7	ENE
3-Oct-2008	08:00	1.7	ENE
3-Oct-2008	09:00	1.6	ENE
3-Oct-2008	10:00	1.4	ENE
3-Oct-2008	11:00	1.4	SW
3-Oct-2008	12:00	1.7	SW
3-Oct-2008	13:00	1.6	SW
3-Oct-2008	14:00	1.9	SW
3-Oct-2008	15:00	1.6	WSW
			SSE
3-Oct-2008	16:00	2.1	
3-Oct-2008	17:00	4.5	SSE
3-Oct-2008	18:00	4.5	SE
3-Oct-2008	19:00	4.9	SSE
3-Oct-2008	20:00	4.0	SE
3-Oct-2008	21:00	4.9	SE
3-Oct-2008	22:00	4.5	SE
3-Oct-2008	23:00	4.9	SE
4-Oct-2008	00:00	4.9	SE
4-Oct-2008	01:00	5.4	SE
4-Oct-2008	02:00	5.8	SE
4-Oct-2008	03:00	4.0	SE
4-Oct-2008	04:00	4.5	SSE
4-Oct-2008	05:00	1.3	SSE
4-Oct-2008	06:00	2.7	SSE
4-Oct-2008	07:00	2.7	SSE
4-Oct-2008	08:00	3.1	SSE
4-Oct-2008	09:00	3.1	SSE
4-Oct-2008	10:00	3.1	SSE
4-Oct-2008	11:00	2.7	SSW
4-Oct-2008	12:00	2.7	SSW
4-Oct-2008	13:00	2.7	SSW
4-Oct-2008	14:00	2.2	S
4-Oct-2008	15:00	3.6	<u> </u>
4-Oct-2008	16:00	2.7	SSW
		2.7	SSW
4-Oct-2008	17:00 18:00	1.8	SSW
4-Oct-2008			
4-Oct-2008	19:00	1.8	SSW
4-Oct-2008	20:00	1.3	SW
4-Oct-2008	21:00	2.2	SSW
4-Oct-2008	22:00	1.8	SSW
4-Oct-2008	23:00	2.7	SSW
5-Oct-2008	00:00	3.1	SSW
5-Oct-2008	01:00	3.1	SSW
5-Oct-2008	02:00	3.1	SSW
5-Oct-2008	03:00	3.6	SSW
5-Oct-2008	04:00	3.1	S
5-Oct-2008	05:00	2.7	SSW
5-Oct-2008	06:00	3.1	SSW
5-Oct-2008	07:00	3.1	SW
5-Oct-2008	08:00	2.2	SSW
5-Oct-2008	09:00	3.1	SSW
5-Oct-2008	10:00	3.1	N
5-Oct-2008	11:00	2.2	WSW

Date	Time	Wind Speed m/s	Direction
5-Oct-2008	12:00	2.7	W
5-Oct-2008	13:00	2.2	W
5-Oct-2008	14:00	1.3	SSW
5-Oct-2008	15:00	1.8	WSW
5-Oct-2008	16:00	3.1	WSW
5-Oct-2008	17:00	3.6	SW
5-Oct-2008	18:00	4.0	SSW
5-Oct-2008	19:00	6.3	WSW
5-Oct-2008	20:00	8.0	WSW
5-Oct-2008	21:00	4.9	SW
5-Oct-2008	22:00	2.2	NE
5-Oct-2008	23:00	2.2	NW
6-Oct-2008	00:00	2.2	NW
6-Oct-2008	01:00	1.8	WNW
6-Oct-2008	02:00	3.1	NW
6-Oct-2008	03:00	3.1	NW
6-Oct-2008	04:00	4.0	NNW
6-Oct-2008	05:00	4.0	NNW
6-Oct-2008	06:00	3.6	NNW
6-Oct-2008	07:00	3.6	NNW
6-Oct-2008	08:00	4.5	NNW
6-Oct-2008	09:00	3.6	NNW
6-Oct-2008	10:00	3.6	NNE
6-Oct-2008	11:00	3.1	N
6-Oct-2008	12:00	2.2	ENE
6-Oct-2008	13:00	1.8	E
6-Oct-2008	14:00	1.8	<u> </u>
6-Oct-2008	15:00	2.2	ENE
6-Oct-2008	16:00	1.8	NE
6-Oct-2008	17:00	1.8	ENE
6-Oct-2008	18:00	3.1	ENE
6-Oct-2008	19:00	2.7	NNE
6-Oct-2008	20:00	2.2	ENE
6-Oct-2008	21:00	2.2	NNE
6-Oct-2008	22:00	2.2	NE
6-Oct-2008	23:00	2.7	NE
7-Oct-2008	00:00	2.2	NE
7-Oct-2008	01:00	1.3	NE
7-Oct-2008	02:00	0.9	SW
7-Oct-2008	03:00	0.4	WNW
7-Oct-2008	04:00	0.4	E
7-Oct-2008	05:00	0.9	ESE
7-Oct-2008	06:00	1.3	ESE
7-Oct-2008	07:00	1.3	NE
7-Oct-2008	08:00	1.3	E
7-Oct-2008	09:00	1.3	E
7-Oct-2008	10:00	1.3	E
7-Oct-2008	11:00	0.9	NE
7-Oct-2008	12:00	1.8	NNE
7-Oct-2008	13:00	1.3	NNE
7-Oct-2008	14:00	1.8	ENE
7-Oct-2008	15:00	2.2	ENE
7-Oct-2008	16:00	2.2	ESE
	10.00	L.L.	гаг

Date	Time	Wind Speed m/s	Direction
7-Oct-2008	18:00	2.2	E
7-Oct-2008	19:00	1.3	ENE
7-Oct-2008	20:00	1.8	E
7-Oct-2008	21:00	1.8	ENE
7-Oct-2008	22:00	2.2	E
7-Oct-2008	23:00	2.7	E
8-Oct-2008	00:00	2.2	E
8-Oct-2008	01:00	2.2	ESE
8-Oct-2008	02:00	2.2	ESE
8-Oct-2008	03:00	1.8	ESE
8-Oct-2008	04:00	2.7	E
8-Oct-2008	05:00	2.7	E
8-Oct-2008	06:00	3.6	ESE
8-Oct-2008	07:00	4.5	ESE
8-Oct-2008	08:00	4.5	ESE
8-Oct-2008	09:00	5.4	ESE
8-Oct-2008	10:00	4.5	SE
8-Oct-2008	11:00	4.0	ESE
8-Oct-2008	12:00	3.6	ESE
8-Oct-2008	13:00	4.0	ESE
8-Oct-2008	14:00	4.5	ESE
8-Oct-2008	15:00	4.0	ESE
8-Oct-2008	16:00	3.6	ESE
8-Oct-2008	17:00	3.1	SE
8-Oct-2008	18:00	3.1	SE
8-Oct-2008	19:00	3.6	ESE
8-Oct-2008	20:00	3.6	ESE
8-Oct-2008	21:00	4.0	ESE
8-Oct-2008	22:00	3.1	ESE
8-Oct-2008	23:00	4.0	ESE
9-Oct-2008	00:00	3.6	SE
9-Oct-2008	01:00	4.0	ESE
9-Oct-2008	02:00	4.5	ESE
9-Oct-2008	03:00	4.9	ESE
9-Oct-2008	04:00	4.5	ESE
9-Oct-2008	05:00	4.5	ESE
9-Oct-2008	06:00	4.9	ESE
9-Oct-2008	07:00	3.6	ESE
9-Oct-2008	08:00	4.0	ESE
9-Oct-2008	09:00	4.0	ESE
9-Oct-2008	10:00	3.6	SE
9-Oct-2008	11:00	4.5	ESE
9-Oct-2008	12:00	4.9	ESE
9-Oct-2008	13:00	4.0	SE
9-Oct-2008	14:00	3.6	SE
9-Oct-2008	15:00	4.0	ESE
9-Oct-2008	16:00	3.6	SE
9-Oct-2008	17:00	3.6	ESE
9-Oct-2008	18:00	4.0	ESE
9-Oct-2008	19:00	4.9	ESE
9-Oct-2008	20:00	4.9	ESE
9-Oct-2008	21:00	4.5	ESE
9-Oct-2008	22:00	4.5	ESE
9-Oct-2008	23:00	4.5	ESE

Date	Time	Wind Speed m/s	Direction
10-Oct-2008	00:00	4.9	ESE
10-Oct-2008	01:00	4.9	ESE
10-Oct-2008	02:00	4.5	SE
10-Oct-2008	03:00	4.0	SE
10-Oct-2008	04:00	4.5	SE
10-Oct-2008	05:00	4.5	ESE
10-Oct-2008	06:00	4.9	ESE
10-Oct-2008	07:00	4.0	SE
10-Oct-2008	08:00	3.6	ESE
10-Oct-2008	09:00	4.0	ESE
10-Oct-2008	10:00	4.5	ESE
10-Oct-2008	11:00	3.1	ESE
10-Oct-2008	12:00	2.7	ESE
10-Oct-2008	13:00	3.1	S
10-Oct-2008	14:00	3.1	S
		3.1	<u> </u>
10-Oct-2008	15:00	3.6	SE
10-Oct-2008	16:00		
10-Oct-2008	17:00	3.6	SE
10-Oct-2008	18:00	3.1	SE
10-Oct-2008	19:00	4.9	ESE
10-Oct-2008	20:00	4.5	ESE
10-Oct-2008	21:00	4.0	SE
10-Oct-2008	22:00	3.6	SE
10-Oct-2008	23:00	3.6	SE
11-Oct-2008	00:00	4.5	ESE
11-Oct-2008	01:00	3.1	SE
11-Oct-2008	02:00	3.1	SE
11-Oct-2008	03:00	0.9	Ν
11-Oct-2008	04:00	2.2	ESE
11-Oct-2008	05:00	3.1	ESE
11-Oct-2008	06:00	2.2	E
11-Oct-2008	07:00	2.7	E
11-Oct-2008	08:00	2.7	ESE
11-Oct-2008	09:00	2.7	ESE
11-Oct-2008	10:00	4.9	ESE
11-Oct-2008	11:00	6.3	ESE
11-Oct-2008	12:00	5.8	ESE
11-Oct-2008	13:00	3.6	SSE
11-Oct-2008	14:00	4.0	SSE
11-Oct-2008	15:00	4.0	SSE
11-Oct-2008	16:00	3.1	SSE
11-Oct-2008	17:00	4.0	SE
11-Oct-2008	18:00	4.0	SE
11-Oct-2008	19:00	4.5	ESE
11-Oct-2008	20:00	5.4	ESE
11-Oct-2008	21:00	5.8	ESE
11-Oct-2008	22:00	4.5	ESE
11-Oct-2008	23:00	3.1	SE
12-Oct-2008	00:00	4.5	SE
12-Oct-2008	01:00	4.0	ESE
12-Oct-2008	02:00	4.5	ESE
12-Oct-2008	03:00	5.4	ESE
12-Oct-2008	04:00	5.4	ESE
17-UCI-ZUUA			

Date	Time	Wind Speed m/s	Direction
12-Oct-2008	06:00	5.4	ESE
12-Oct-2008	07:00	6.7	ESE
12-Oct-2008	08:00	6.3	ESE
12-Oct-2008	09:00	6.3	ESE
12-Oct-2008	10:00	4.9	ESE
12-Oct-2008	11:00	4.9	ESE
12-Oct-2008	12:00	3.1	SE
12-Oct-2008	13:00	3.6	SE
12-Oct-2008	14:00	4.9	ESE
12-Oct-2008	15:00	4.9	SE
		I I	
12-Oct-2008	16:00	4.9	ESE
12-Oct-2008	17:00	4.0	ESE
12-Oct-2008	18:00	4.5	ESE
12-Oct-2008	19:00	4.5	ESE
12-Oct-2008	20:00	4.5	ESE
12-Oct-2008	21:00	4.5	ESE
12-Oct-2008	22:00	4.0	SE
12-Oct-2008	23:00	4.9	ESE
13-Oct-2008	00:00	4.9	SE
13-Oct-2008	01:00	4.5	SE
13-Oct-2008	02:00	4.0	ESE
13-Oct-2008	03:00	3.6	ESE
13-Oct-2008	04:00	4.0	ESE
13-Oct-2008	05:00	4.5	ESE
13-Oct-2008	06:00	4.9	ESE
13-Oct-2008	07:00	3.6	SE
13-Oct-2008	08:00	5.4	ESE
13-Oct-2008	09:00	4.5	ESE
13-Oct-2008	10:00	4.9	SE
13-Oct-2008	11:00	5.4	ESE
13-Oct-2008	12:00	5.8	ESE
13-Oct-2008	13:00	6.3	ESE
13-Oct-2008	14:00	7.2	ESE
13-Oct-2008	15:00	5.8	ESE
13-Oct-2008	16:00	5.8	ESE
		I I	
13-Oct-2008	17:00	4.9	ESE ESE
13-Oct-2008	18:00	4.5	
13-Oct-2008	19:00	3.1	ESE
13-Oct-2008	20:00	3.6	<u> </u>
13-Oct-2008	21:00	3.1	E
13-Oct-2008	22:00	2.7	<u> </u>
13-Oct-2008	23:00	2.7	E
14-Oct-2008	00:00	3.1	ESE
14-Oct-2008	01:00	2.7	E
14-Oct-2008	02:00	2.7	ESE
14-Oct-2008	03:00	2.7	E
14-Oct-2008	04:00	2.7	ESE
14-Oct-2008	05:00	1.8	E
14-Oct-2008	06:00	2.7	E
14-Oct-2008	07:00	3.1	E
14-Oct-2008	08:00	4.0	E
14-Oct-2008	09:00	4.5	ESE
14-Oct-2008	10:00	3.6	ESE

Date	Time	Wind Speed m/s	Direction
14-Oct-2008	12:00	4.5	ESE
14-Oct-2008	13:00	2.7	ESE
14-Oct-2008	14:00	1.3	SE
14-Oct-2008	15:00	1.3	ESE
14-Oct-2008	16:00	0.9	SSE
14-Oct-2008	17:00	2.7	S
14-Oct-2008	18:00	2.7	S
14-Oct-2008	19:00	3.6	ESE
14-Oct-2008	20:00	4.0	ESE
14-Oct-2008	21:00	4.0	SE
14-Oct-2008	22:00	4.0	ESE
14-Oct-2008	23:00	3.6	SE
	00:00	3.1	SE
15-Oct-2008			
15-Oct-2008	01:00	3.6	SE
15-Oct-2008	02:00	4.0	ESE
15-Oct-2008	03:00	4.5	E
15-Oct-2008	04:00	3.6	ESE
15-Oct-2008	05:00	2.7	E
15-Oct-2008	06:00	3.1	ESE
15-Oct-2008	07:00	4.0	E
15-Oct-2008	08:00	4.0	ESE
15-Oct-2008	09:00	4.9	ESE
15-Oct-2008	10:00	4.9	ESE
15-Oct-2008	11:00	6.3	ESE
15-Oct-2008	12:00	5.8	ESE
15-Oct-2008	13:00	4.0	SE
15-Oct-2008	14:00	4.9	ESE
15-Oct-2008	15:00	3.1	SE
15-Oct-2008	16:00	3.1	ESE
15-Oct-2008	17:00	3.6	SE
15-Oct-2008	18:00	4.0	SE
15-Oct-2008	19:00	4.0	ESE
15-Oct-2008	20:00	4.0	SE
15-Oct-2008	21:00	3.6	ESE
15-Oct-2008	22:00	3.1	SE
15-Oct-2008	23:00	2.7	E
16-Oct-2008	00:00	2.7	ESE
16-Oct-2008	01:00	2.7	E
16-Oct-2008	02:00	2.2	E
16-Oct-2008	03:00	1.3	ENE
16-Oct-2008	04:00	1.8	ENE
16-Oct-2008	05:00	1.3	E
16-Oct-2008	06:00	0.9	E
16-Oct-2008	07:00	1.3	NNE
16-Oct-2008	08:00	2.2	ESE
16-Oct-2008	09:00	1.8	ESE
16-Oct-2008	10:00	1.8	SE
16-Oct-2008	11:00	2.2	ESE
16-Oct-2008	12:00	3.1	ESE
16-Oct-2008	12:00	3.1	SE
16-Oct-2008	14:00	2.7	WNW
16-Oct-2008	15:00	2.2	NW
16-Oct-2008	16:00	1.3	WNW
16-Oct-2008	17:00	1.3	SSE

Date	Time	Wind Speed m/s	Direction
16-Oct-2008	18:00	1.3	ESE
16-Oct-2008	19:00	2.7	S
16-Oct-2008	20:00	4.5	ESE
16-Oct-2008	21:00	3.1	SE
16-Oct-2008	22:00	2.7	SE
16-Oct-2008	23:00	2.2	SE
17-Oct-2008	00:00	2.2	ESE
17-Oct-2008	01:00	2.2	ESE
17-Oct-2008	02:00	1.8	ESE
17-Oct-2008	03:00	1.8	ESE
17-Oct-2008	04:00	0.9	ESE
17-Oct-2008	05:00	1.3	N
17-Oct-2008	06:00	0.9	NNE
17-Oct-2008	07:00	1.3	E
17-Oct-2008	07:00	1.3	ESE
		3.6	ESE
17-Oct-2008 17-Oct-2008	09:00 10:00	5.4	ESE
			ESE
17-Oct-2008	11:00	5.4	
17-Oct-2008	12:00	4.0	ESE
17-Oct-2008	13:00	3.6	SE
17-Oct-2008	14:00	4.5	SE
17-Oct-2008	15:00	4.0	ESE
17-Oct-2008	16:00	4.5	ESE
17-Oct-2008	17:00	4.9	ESE
17-Oct-2008	18:00	3.6	ESE
17-Oct-2008	19:00	3.6	SE
17-Oct-2008	20:00	4.5	SE
17-Oct-2008	21:00	4.0	SE
17-Oct-2008	22:00	4.5	SE
17-Oct-2008	23:00	3.6	SE
18-Oct-2008	00:00	3.6	SE
18-Oct-2008	01:00	4.5	SE
18-Oct-2008	02:00	3.6	SE
18-Oct-2008	03:00	3.6	SE
18-Oct-2008	04:00	3.6	SE
18-Oct-2008	05:00	3.1	SE
18-Oct-2008	06:00	3.1	ESE
18-Oct-2008	07:00	4.9	ESE
18-Oct-2008	08:00	4.5	ESE
18-Oct-2008	09:00	4.5	ESE
18-Oct-2008	10:00	4.5	SE
18-Oct-2008	11:00	5.4	SE
18-Oct-2008	12:00	4.5	ESE
18-Oct-2008	13:00	7.6	ESE
18-Oct-2008	14:00	4.0	ESE
18-Oct-2008	15:00	4.0	SE
18-Oct-2008	16:00	3.6	SSE
18-Oct-2008	17:00	5.4	ESE
18-Oct-2008	18:00	5.4	ESE
18-Oct-2008	19:00	4.5	SE
18-Oct-2008	20:00	4.0	ESE
18-Oct-2008	21:00	4.5	ESE
18-Oct-2008	22:00	4.0	ESE

Date	Time	Wind Speed m/s	Direction
19-Oct-2008	00:00	2.7	SE
19-Oct-2008	01:00	1.3	SE
19-Oct-2008	02:00	1.8	ESE
19-Oct-2008	03:00	3.1	SE
19-Oct-2008	04:00	3.6	ESE
19-Oct-2008	05:00	2.2	ESE
19-Oct-2008	06:00	1.8	ESE
19-Oct-2008	07:00	1.3	NE
19-Oct-2008	08:00	1.3	ENE
19-Oct-2008	09:00	1.3	SE
			SE SE
19-Oct-2008	10:00	1.3	
19-Oct-2008	11:00	2.2	SE
19-Oct-2008	12:00	2.7	SSE
19-Oct-2008	13:00	4.0	SE
19-Oct-2008	14:00	4.0	S
19-Oct-2008	15:00	4.0	SE
19-Oct-2008	16:00	3.1	S
19-Oct-2008	17:00	2.7	S
19-Oct-2008	18:00	3.1	S
19-Oct-2008	19:00	3.1	SE
19-Oct-2008	20:00	4.9	ESE
19-Oct-2008	21:00	4.0	ESE
19-Oct-2008	22:00	4.0	ESE
19-Oct-2008	23:00	4.0	ESE
20-Oct-2008	00:00	2.7	SE
20-Oct-2008	01:00	2.7	SE
20-Oct-2008	02:00	4.0	SE
20-Oct-2008	03:00	3.6	SE
20-Oct-2008	04:00	2.7	ESE
20-Oct-2008	05:00	3.1	SE
20-Oct-2008	06:00	3.6	SE
20-Oct-2008	07:00	3.1	ESE
20-Oct-2008	08:00	4.5	ESE
20-Oct-2008	09:00	4.0	SE
20-Oct-2008	10:00	4.5	SE
20-Oct-2008	11:00	4.0	SE
20-Oct-2008	12:00	4.5	ESE
20-Oct-2008	13:00	4.5	SE
20-Oct-2008	14:00 15:00	4.9	SE S
20-Oct-2008			
20-Oct-2008	16:00	3.1	S
20-Oct-2008	17:00	2.7	S
20-Oct-2008	18:00	4.0	SE
20-Oct-2008	19:00	4.9	ESE
20-Oct-2008	20:00	4.5	ESE
20-Oct-2008	21:00	4.5	SE
20-Oct-2008	22:00	4.0	SE
20-Oct-2008	23:00	4.5	SE
21-Oct-2008	00:00	3.6	SE
21-Oct-2008	01:00	4.5	SE
21-Oct-2008	02:00	4.5	SE
21-Oct-2008	03:00	4.5	SE
21-Oct-2008	04:00	4.5	ESE
21-Oct-2008	05:00	4.5	SE

Date	Time	Wind Speed m/s	Direction
21-Oct-2008	06:00	4.0	SE
21-Oct-2008	07:00	4.0	SE
21-Oct-2008	08:00	4.0	SE
21-Oct-2008	09:00	4.5	SE
21-Oct-2008	10:00	4.0	SE
21-Oct-2008	11:00	4.0	SE
21-Oct-2008	12:00	4.5	ESE
21-Oct-2008	13:00	3.1	<u> </u>
21-Oct-2008	14:00	4.0	S
21-Oct-2008	15:00	3.1	<u>S</u>
21-Oct-2008	16:00	3.1	<u> </u>
21-Oct-2008	17:00	3.1	<u> </u>
	18:00	1.8	<u> </u>
21-Oct-2008			
21-Oct-2008	19:00	1.3	S S
21-Oct-2008	20:00	1.3	
21-Oct-2008	21:00	0.9	S
21-Oct-2008	22:00	0.9	S
21-Oct-2008	23:00	0.9	S
22-Oct-2008	00:00	1.8	S
22-Oct-2008	01:00	1.3	S
22-Oct-2008	02:00	2.2	ESE
22-Oct-2008	03:00	3.1	ESE
22-Oct-2008	04:00	2.7	SE
22-Oct-2008	05:00	2.7	ESE
22-Oct-2008	06:00	2.2	SE
22-Oct-2008	07:00	2.7	ESE
22-Oct-2008	08:00	4.0	ESE
22-Oct-2008	09:00	4.5	ESE
22-Oct-2008	10:00	4.5	ESE
22-Oct-2008	11:00	2.7	S
22-Oct-2008	12:00	2.2	S
22-Oct-2008	13:00	1.8	SSW
22-Oct-2008	14:00	2.2	WSW
22-Oct-2008	15:00	2.7	WNW
22-Oct-2008	16:00	2.2	WNW
22-Oct-2008	17:00	0.9	NW
22-Oct-2008	18:00	1.3	SE
22-Oct-2008	19:00	0.4	SSW
22-Oct-2008	20:00	0.9	SE
22-Oct-2008	21:00	0.0	SSW
22-Oct-2008	22:00	0.9	WNW
22-Oct-2008	23:00	0.9	W
23-Oct-2008	00:00	1.3	W
23-Oct-2008	01:00	1.3	NW
23-Oct-2008	02:00	1.3	NW
23-Oct-2008	03:00	1.3	NW
23-Oct-2008	04:00	1.3	NW
23-Oct-2008	05:00	1.3	NW
23-Oct-2008	06:00	1.3	NW
23-Oct-2008	07:00	0.9	NW
23-Oct-2008	07:00	0.4	WNW
	08:00	1.3	NNW
23-Oct-2008			
23-Oct-2008	10:00	1.8	WNW
23-Oct-2008	11:00	2.7	WNW

Date	Time	Wind Speed m/s	Direction
23-Oct-2008	12:00	3.1	WNW
23-Oct-2008	13:00	3.1	WNW
23-Oct-2008	14:00	2.7	W
23-Oct-2008	15:00	1.8	WNW
23-Oct-2008	16:00	1.8	WNW
23-Oct-2008	17:00	0.9	WNW
23-Oct-2008	18:00	1.8	WNW
23-Oct-2008	19:00	1.8	WNW
23-Oct-2008	20:00	1.8	WNW
23-Oct-2008	21:00	1.3	WNW
23-Oct-2008	22:00	1.3	WNW
23-Oct-2008	23:00	0.9	WNW
24-Oct-2008	00:00	0.9	NNE
24-Oct-2008	01:00	1.3	NNE
24-Oct-2008	02:00	0.9	ENE
24-Oct-2008	03:00	1.3	ESE
24-Oct-2008	03:00	1.8	ESE
24-Oct-2008	05:00	2.2	ESE
24-Oct-2008	06:00	2.2	ESE
24-Oct-2008	07:00	2.2	ESE
24-Oct-2008	08:00	4.0	ESE
24-Oct-2008	09:00	3.1	ESE
24-Oct-2008	10:00	3.6	ESE
24-Oct-2008	11:00	5.4	ESE
24-Oct-2008	12:00	5.8	ESE
24-Oct-2008	13:00	4.9	ESE
24-Oct-2008	14:00	4.9	ESE
24-Oct-2008	15:00	5.4	SE
24-Oct-2008	16:00	5.4	SE
24-Oct-2008	17:00	4.5	SE
		4.9	ESE
24-Oct-2008	18:00		<u> </u>
24-Oct-2008	19:00	4.0	SE SE
24-Oct-2008	20:00	4.9	
24-Oct-2008 24-Oct-2008	21:00	5.4	SE SE
	22:00		
24-Oct-2008 25-Oct-2008	23:00 00:00	4.9	SE SE
		4.9	SE SE
25-Oct-2008	01:00		
25-Oct-2008	02:00	5.8	SE
25-Oct-2008	03:00	4.5	SE
25-Oct-2008	04:00	4.9	ESE
25-Oct-2008	05:00	4.9	SE
25-Oct-2008	06:00	4.5	SE
25-Oct-2008	07:00	4.9	SE ESE
25-Oct-2008	08:00	4.9	
25-Oct-2008	09:00	5.4	ESE
25-Oct-2008	10:00	4.9	SE
25-Oct-2008	11:00	5.4	SE
25-Oct-2008	12:00	5.4	ESE
25-Oct-2008	13:00	4.0	ESE
25-Oct-2008	14:00	4.5	ESE
25-Oct-2008	15:00	4.9	ESE
25-Oct-2008	16:00	3.6	SE
25-Oct-2008	17:00	3.6	ESE

Date	Time	Wind Speed m/s	Direction
25-Oct-2008	18:00	2.7	SE
25-Oct-2008	19:00	1.8	SE
25-Oct-2008	20:00	1.8	SE
25-Oct-2008	21:00	2.2	SE
25-Oct-2008	22:00	2.7	SE
25-Oct-2008	23:00	2.2	SE
26-Oct-2008	00:00	2.7	ESE
26-Oct-2008	01:00	2.2	SE
	02:00	2.7	SE
26-Oct-2008			SE SE
26-Oct-2008	03:00	3.1	
26-Oct-2008	04:00	3.1	SE
26-Oct-2008	05:00	2.7	SE
26-Oct-2008	06:00	2.7	ESE
26-Oct-2008	07:00	3.6	ESE
26-Oct-2008	08:00	2.2	ESE
26-Oct-2008	09:00	3.1	ESE
26-Oct-2008	10:00	2.7	SE
26-Oct-2008	11:00	1.8	SE
26-Oct-2008	12:00	1.3	SSW
26-Oct-2008	13:00	1.3	S
26-Oct-2008	14:00	2.2	S
26-Oct-2008	15:00	2.7	WNW
26-Oct-2008	16:00	2.2	NW
26-Oct-2008	17:00	1.3	NW
26-Oct-2008	18:00	0.4	NW
26-Oct-2008	19:00	0.9	ESE
26-Oct-2008	20:00	0.9	SE
26-Oct-2008	21:00	0.9	SE
26-Oct-2008	22:00	1.8	SE
26-Oct-2008	23:00	1.3	SE
27-Oct-2008	00:00	0.4	SE
27-Oct-2008	01:00	0.4	SSE
	02:00		
27-Oct-2008		0.4	<u> </u>
27-Oct-2008	03:00	0.9	<u>Е</u>
27-Oct-2008	04:00	0.4	
27-Oct-2008	05:00	0.9	<u>N</u>
27-Oct-2008	06:00	1.3	E
27-Oct-2008	07:00	1.8	NE
27-Oct-2008	08:00	2.2	<u> </u>
27-Oct-2008	09:00	2.7	E
27-Oct-2008	10:00	4.0	ESE
27-Oct-2008	11:00	3.6	ESE
27-Oct-2008	12:00	3.6	SE
27-Oct-2008	13:00	3.1	S
27-Oct-2008	14:00	3.6	SE
27-Oct-2008	15:00	3.6	SE
27-Oct-2008	16:00	3.6	SE
27-Oct-2008	17:00	3.6	SE
27-Oct-2008	18:00	4.9	SE
27-Oct-2008	19:00	4.9	ESE
27-Oct-2008	20:00	4.5	SE
27-Oct-2008	21:00	3.1	SE
27-Oct-2008	22:00	3.6	SE
27-Oct-2008	23:00	3.6	SE

Date	Time	Wind Speed m/s	Direction
28-Oct-2008	00:00	3.1	SE
28-Oct-2008	01:00	3.6	ESE
28-Oct-2008	02:00	3.1	SE
28-Oct-2008	03:00	3.6	ESE
28-Oct-2008	04:00	3.1	E
28-Oct-2008	05:00	2.2	E
28-Oct-2008	06:00	1.8	ENE
28-Oct-2008	07:00	1.8	NE
		1.8	ESE
28-Oct-2008 28-Oct-2008	08:00	3.6	ESE
	09:00		
28-Oct-2008	10:00	4.0	SE
28-Oct-2008	11:00	4.0	SE
28-Oct-2008	12:00	3.6	SE
28-Oct-2008	13:00	2.7	SSE
28-Oct-2008	14:00	3.1	S
28-Oct-2008	15:00	3.1	S
28-Oct-2008	16:00	3.1	S
28-Oct-2008	17:00	2.7	S
28-Oct-2008	18:00	3.1	S
28-Oct-2008	19:00	3.6	SE
28-Oct-2008	20:00	3.6	SE
28-Oct-2008	21:00	4.5	SE
28-Oct-2008	22:00	4.0	SE
28-Oct-2008	23:00	4.9	ESE
29-Oct-2008	00:00	4.0	SE
29-Oct-2008	01:00	4.0	SE
29-Oct-2008	02:00	4.0	ESE
29-Oct-2008	03:00	4.0	ESE
29-Oct-2008	04:00	4.5	SE
29-Oct-2008	05:00	4.0	SE
29-Oct-2008	06:00	4.5	ESE
29-Oct-2008	07:00	4.0	ESE
29-Oct-2008	07:00	2.7	SE
29-Oct-2008	09:00	3.1	SE
29-Oct-2008	10:00	2.7	SE
29-Oct-2008	11:00	3.6	S
29-Oct-2008	12:00	3.1	S
29-Oct-2008	13:00	2.7	S
29-Oct-2008	14:00	2.7	S
29-Oct-2008	15:00	1.8	S
29-Oct-2008	16:00	2.2	S
29-Oct-2008	17:00	3.1	SE
29-Oct-2008	18:00	2.7	SSE
29-Oct-2008	19:00	2.2	SE
29-Oct-2008	20:00	1.3	S
29-Oct-2008	21:00	0.9	S
29-Oct-2008	22:00	1.3	S
29-Oct-2008	23:00	4.0	SE
30-Oct-2008	00:00	4.0	ESE
30-Oct-2008	01:00	3.6	SE
30-Oct-2008	02:00	3.6	SE
30-Oct-2008	03:00	3.6	SE
30-Oct-2008	04:00	3.1	SE
30-Oct-2008	05:00	2.2	S
30-001-2000	05.00	۷.۷	3

Date	Time	Wind Speed m/s	Direction
30-Oct-2008	06:00	2.7	SE
30-Oct-2008	07:00	2.7	SE
30-Oct-2008	08:00	3.1	SE
30-Oct-2008	09:00	3.6	SE
30-Oct-2008	10:00	4.0	SE
30-Oct-2008	11:00	2.7	SSE
30-Oct-2008	12:00	4.0	SE
30-Oct-2008	13:00	4.9	SE
30-Oct-2008	14:00	4.5	SE
30-Oct-2008	15:00	3.1	S
30-Oct-2008	16:00	4.0	SE
30-Oct-2008	17:00	4.0	SE
30-Oct-2008	18:00	4.0	SE
30-Oct-2008	19:00	3.6	S
30-Oct-2008	20:00	4.0	SE
30-Oct-2008	21:00	4.9	SE
30-Oct-2008	22:00	4.9	SE
30-Oct-2008	23:00	4.0	SE
31-Oct-2008	00:00	3.6	SE
31-Oct-2008	01:00	3.6	SE
31-Oct-2008	02:00	3.6	SE
31-Oct-2008	03:00	3.1	SE
31-Oct-2008	04:00	3.1	SE
31-Oct-2008	05:00	3.1	SE
31-Oct-2008	06:00	3.1	SE
31-Oct-2008	07:00	3.6	SE
31-Oct-2008	08:00	4.5	SE
31-Oct-2008	09:00	4.5	SE
31-Oct-2008	10:00	4.5	SSE
31-Oct-2008	11:00	5.4	SE
31-Oct-2008	12:00	5.4	SE
31-Oct-2008	13:00	4.9	SE
31-Oct-2008	14:00	4.5	SE
31-Oct-2008	15:00	5.4	SE
31-Oct-2008	16:00	4.5	SE
31-Oct-2008	17:00	4.0	SE
31-Oct-2008	18:00	4.0	SE
31-Oct-2008	19:00	3.1	SE
31-Oct-2008	20:00	4.0	ESE
31-Oct-2008	21:00	2.2	S
31-Oct-2008	22:00	3.6	SE
31-Oct-2008	23:00	3.1	SSE

APPENDIX G SUMMARY OF EXCEEDANCE

APPENDIX G – Summary of Exceedance

- (A) Exceedance Report for 1-hr TSP (NIL in the reporting month)
- (B) Exceedance Report for 24-hr TSP (NIL in the reporting month)
- (C) Exceedance Report for Construction Noise (NIL in the reporting month)

APPENDIX H SITE AUDIT SUMMARY

Inspection Information

Checklist Reference Number	81002
Date	2 October 2008
Time	14:30 - 16:00

Ref. No.	Non-Compliance	Related Item No.
_	None	_

Ref. No.	Remarks/Observations	Related Item No.
	Water QualityNo environmental deficiency was identified during site inspection.	
81002-01	 Air Quality Exposed stockpiles of excavated materials were observed near Switch Room No.1 and Wash-out Chamber No.1. The Contractor was reminded to cover them with tarpaulin to avoid dust emission. 	С7,В9
	<i>Noise</i>No environmental deficiency was identified during site inspection.	
81002-02	 Waste / Chemical Management Oil containers without drip tray were observed standing on the ground near Switch Room No.1 and Wash-out Chamber No.1. The Contractor was reminded to provide drip trays for them. 	E7ii
	<i>Permit / Licenses</i>No environmental deficiency was identified during site inspection.	
	<i>Others</i> No environmental deficiency was identified during site inspection. 	
	Follow-up on previous audit session (Ref. No. 80924), all the environmental deficiencies identified were improved / rectified by the Contractor as observed during the site inspection.	

	Name	Signature	Date
Recorded by	Robert Tsang	Teg	2 October 2008
Checked by	Dr. Priscilla Choy	WZ	2 October 2008
		1	

Inspection Information

Checklist Reference Number	81008	
Date	8 October 2008	
Time	14:00 - 15:00	

	Ref. No.	Non-Compliance	Related Item No.
ſ	-	None	-

Ref. No.	Remarks/Observations	Related Item No.
81008-002	 Water Quality Ponding water was observed near the entrance of Works Area B. The Contractor was reminded to fill it up with silt or concrete. 	B12
81008-R01	• Due to the high using rate of the Wheel Washing Bay, the Contractor was reminded to clear the silty water and sediment more frequently (e.g. everyday) whenever necessary.	B14iv
81008-003	 Air Quality Exposed stockpile of excavated materials was observed near Existing Chamber No.15. The Contractor was reminded to cover it with tarpaulin to avoid dust emission. 	C7
	<i>Noise</i>No environmental deficiency was identified during site inspection.	
81008-001	 Waste / Chemical Management Untidy construction materials and wastes were observed around the site area near Switch Room No.1. The Contractor was reminded to tidy up the site area. 	E8
	<i>Permit / Licenses</i>No environmental deficiency was identified during site inspection.	
	<i>Others</i> No environmental deficiency was identified during site inspection. 	
	Follow-up on previous audit session (Ref. No. 81002), all the environmental deficiencies identified were improved / rectified by the Contractor as observed during the site inspection.	

	Name	Signature	Date
Recorded by	Robert Tsang	Ting	8 October 2008
Checked by	Dr. Priscilla Choy	WF-	8 October 2008

Inspection Information

Checklist Reference Number	81015	
Date	15 October 2008	
Time	14:30 - 15:30	

Ref. No.	Non-Compliance	Related Item No.
-	None	-

Ref. No.	Remarks/Observations	Related Item No.
81015-R02	 Water Quality The Contractor was reminded to provide larvicide weekly to the ponding groundwater at Switch Room No.1. 	B12
81015-R01	 Air Quality The Contractor was reminded to provide water spraying to the dried surface around the site area (e.g. Works Area B). 	C6
	NoiseNo environmental deficiency was identified during site inspection.	
	Waste / Chemical Management	
	<i>Permit / Licenses</i>No environmental deficiency was identified during site inspection.	
	<i>Others</i> No environmental deficiency was identified during site inspection. 	
	Follow-up on previous audit session (Ref. No. 81008), all the environmental deficiencies identified were improved / rectified by the Contractor as observed during the site inspection.	

	Name	Signature	Date
Recorded by	Robert Tsang	- Tris	15 October 2008
Checked by	Dr. Priscilla Choy	With	15 October 2008

•

۰.

Inspection Information Checklist Reference Number 81022 Date 22 October 2008 Time 14:30 – 15:40

Ref. No.	Non-Compliance	Related Item No.
	None	-

Ref. No.	Remarks/Observations	Related Item No.
	Water QualityNo environmental deficiency was identified during site inspection.	
81022-01	 Air Quality Silt and debris were observed on the ground near Switch Room No.1, Wash-out Chamber No.1 and along the road outside Site Office. The Contractor was reminded to clean it up. 	C3,E8
81022-02	• Exposed stockpile of excavated materials was observed near Existing Chamber No.15. To avoid dust emission, the Contractor was reminded to well cover the exposed stockpile before backfilling.	C7
	<i>Noise</i> No environmental deficiency was identified during site inspection. 	
	 Waste / Chemical Management No environmental deficiency was identified during site inspection. 	
	<i>Permit / Licenses</i>No environmental deficiency was identified during site inspection.	
	<i>Others</i> No environmental deficiency was identified during site inspection. 	
	Follow-up on previous audit session (Ref. No. 81015), all the environmental deficiencies identified were improved / rectified by the Contractor as observed during the site inspection.	

	Name	Signature	Date
Recorded by	Robert Tsang	Teit	22 October 2008
Checked by	Dr. Priscilla Choy	Nit	22 October 2008

Inspection Information

۰,

Checklist Reference Number	81029
Date	29 October 2008
Time	14:30 – 15:45

Ref. No.	Non-Compliance	Related Item No.
**	None	-

Ref. No.	Remarks/Observations	Related Item No.
	Water QualityNo environmental deficiency was identified during site inspection.	
	<i>Air Quality</i>No environmental deficiency was identified during site inspection.	
	NoiseNo environmental deficiency was identified during site inspection.	
81029-01	 Waste / Chemical Management Untidy working spaces (with silt and debris on the ground) were observed around the Site Area. The Contractor was reminded to tidy up and clean up the working spaces. 	E8
	<i>Permit / Licenses</i>No environmental deficiency was identified during site inspection.	
	<i>Others</i> No environmental deficiency was identified during site inspection. 	
	Follow-up on previous audit session (Ref. No. 81022), all the environmental deficiencies identified were improved / rectified by the Contractor as observed during the site inspection.	

	Name	Signature	Date
Recorded by	Robert Tsang		29 October 2008
Checked by	Dr. Priscilla Choy	wit-	29 October 2008

ť

APPENDIX I EVENT/ACTION PLANS

APPENDIX I – Event / Action Plan

Table I-1 Even	t / Action Plan	for Air Quality
----------------	-----------------	-----------------

EVENT	ACTION								
	ET	IEC	ER	CONTRACTOR					
ACTION LEVEL									
1.Exceedance for one sample	 Identify source and investigate the causes of exceedance; Inform Contractor, IEC and ER; Repeat measurement to confirm finding. 	 Check monitoring data submitted by ET; and Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; and Amend working methods if appropriate. 					
2.Exceedance for two or more consecutive samples	 Identify source and investigate the causes of exceedance; Inform Contractor, IEC and ER; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; Assess the effectiveness of Contractor's remedial actions; If exceedance continues, arrange meeting with IEC and ER; and If exceedance stops, cease additional monitoring. 	 Checking monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; and Advise the ER on the effectiveness of the proposed remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise implementation of remedial measures; and Conduct meeting with ET and IEC if exceedance continues. 	 Discuss with ET and IEC on proper remedial actions; Submit proposals for remedial actions to ER and IEC within 3 working days of notification; Implement the agreed proposals; and Amend proposal if appropriate. 					

EVENT	ACTION									
	ET	IEC	ER	CONTRACTOR						
LIMIT LEVEL										
1.Exceedance for one sample	 Identify source and investigate the causes of exceedance; Inform Contractor, IEC, ER and EPD; Repeat measurement to confirm finding; and Assess effectiveness of Contractor's remedial actions and keep EPD, IEC and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; and Advise the ER on the effectiveness of the proposed remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise implementation of remedial measures; and Conduct meeting with ET and IEC if exceedance continues. 	 Take immediate action to avoid further exceedance; Discuss with ET and IEC on proper remedial actions; Submit proposals for remedial actions to ER and IEC within 3 working days of notification; and Implement the agreed proposals. 						
2.Exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Repeat measurement to confirm findings; Carry out analysis of Contractor's working procedures to investigate the causes of exceedance; Increase monitoring frequency to daily; Arrange meeting with IEC, ER and Contractor to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep EPD, IEC and ER informed of the results; and If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ER, ET and Contractor on possible remedial measures; and Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise implementation of remedial measures; and If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Discuss with ET, ER and IEC on proper remedial actions; Submit proposals for remedial actions to ER and IEC within 3 working days of notification; Implement the agreed proposals; Submit further proposals for remedial actions if problem still not under control; and Stop the relevant portion of works as instructed by the ER until the exceedance is abated. 						

ACTION **EVENT** ET IEC ER Contractor 1. Confirm receipt of 1. Notify ER, IEC and Contractor; 1. Review the investigation 1. Submit noise mitigation proposal to IEC and ER; and results submitted by the ET; notification of exceedance in 2. Carry out investigation; writing; Review the proposed 2. Implement noise mitigation 2. 3. Report the results of investigation 2. Notify Contractor; remedial measures by the proposals. to the IEC, ER and Contractor; Contractor and advise the 3. In consolidation with the 4. Discuss with the IEC and ER accordingly; and Action Level IEC, agree with the Contractor on remedial measures being exceeded 3. Advise the ER on the Contractor on the remedial required; and effectiveness of the measures to be implemented; 5. Increase monitoring frequency to proposed remedial and check mitigation effectiveness. measures. 4. Supervise the implementation of remedial measures. 1. Inform IEC, ER, Contractor and 1. Discuss amongst ER, ET, 1. Confirm receipt of 1. Take immediate action to avoid EPD; and Contractor on the notification of exceedance in further exceedance; potential remedial actions; writing; 2. Submit proposal for remedial actions 2. Repeat measurement to confirm and 2. Notify Contractor; to IEC and ER within 3 working findings: days of notification; 2. Review Contractor's 3. Increase monitoring frequency; 3. In consolidation with the remedial actions whenever IEC, agree with the 3. Implement the agreed proposals; 4. Identify source and investigate necessary to assure their Contractor on the remedial 4. Submit further proposal if problem the cause of exceedance; effectiveness and advise the measures to be implemented; still not under control: and 5. Carry out analysis of ER accordingly. 4. Supervise the Limit Level Contractor's working procedures; 5. Stop the relevant portion of works as implementation of remedial being exceeded instructed by the ER until the 6. Discuss with the IEC. Contractor measures: and exceedance is abated. and ER on remedial measures 5. If exceedance continues, required; consider stopping the 7. Assess effectiveness of Contractor to continue Contractor's remedial actions and working on that portion of keep IEC, EPD and ER informed work which causes the of the results; and exceedance until the 8. If exceedance stops, cease exceedance is abated. additional monitoring.

Table I-2 Event / Action Plan for Construction Noise

APPENDIX J ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

APPENDIX J - Environmental Mitigation Implementation Schedule (EMIS)

EIA Ref	Environmental Protection Measures/Mitigation Measures	Location/Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	С	0	Dec	
\$3.29	Dust mitigation measures stipulated in the Air Pollution Control (Construction Dust)	Work sites / During	Contractor		\checkmark			EIAO-TM and Air
	Regulation should be incorporated to control dust emission from the site. Control measures	the construction						Pollution Control
	relevant to this Project are listed below:	period						(Construction Dust)
	• Skip hoist for material transport should be totally enclosed by impervious sheeting;							Regulation
	• Vehicle washing facilities should be provided at every vehicle exit point;							
	• The area where vehicle washing takes place and the section of the road between the							
	washing facilities and the exit point should be paved with concrete, bituminous							
	materials or hardcore;							
	• Where a site boundary adjoins a road, streets or other areas accessible to the public,							
	hoarding of not less than 2.4 m high from ground level should be provided along the							
	entire length except for a site entrance or exit;							
	• Use of regular watering, with complete coverage, to reduce dust emissions from							
	exposed site surfaces and unpaved roads, particularly during dry weather;							
	• Side enclosure and covering of any aggregate or dusty material storage piles to							
	reduce emissions. Where this is not practicable owing to frequent usage, watering							
	shall be applied to aggregate fines;							
	• Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty							
	material storage piles near ASRs;							
	• Tarpaulin covering of all dusty vehicle loads transported to, from and between site							
	locations;							
	• Imposition of speed controls for vehicles on unpaved site roads. Ten kilometers per							

EIA Ref	Environmental Protection Measures/Mitigation Measures	Location/Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	С	0	Dec	
	 hour is the recommended limit; Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides; Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites; and Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 							
S4.48 – S4.50	Use of quiet PME	Work sites / During the construction period	Contractor		√			EIAO-TM and Noise Control Ordinance
S4.51	 Good Site Practice Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program; Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program; Mobile plant, if any, should be sited as far from NSRs as possible; Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities. 	Work sites / During the construction period	Contractor		~			EIAO-TM and Noise Control Ordinance

EIA Ref	Environmental Protection Measures/Mitigation Measures	Location/Timing	Implementation Agent	Implementation Stages*				Relevant Legislation and Guidelines
				Des	С	0	Dec	
\$4.56 & \$13	Noise monitoring should be carried out to ensure that noise mitigation measures would be properly implemented. Details of the monitoring requirements are specified in the EM&A Manual.	Barrack / During the construction period	Contractor		\checkmark			EIAO-TM and Noise Control Ordinance
\$5.212	The practices outlined in ProPECC PN 1/94 Construction Site Drainage should be adopted. It is recommended to install perimeter channels in the works areas to intercept runoff at site boundary prior to the commencement of any earthwork. To prevent storm runoff from washing across exposed soil surfaces, intercepting channels should be provided. Drainage channels are also required to convey site runoff to sand/silt traps and oil interceptors. Provision of regular cleaning and maintenance can ensure the normal operation of these facilities throughout the construction period. Any practical options for the diversion and realignment of drainage should comply with both engineering and environmental requirements in order to ensure adequate hydraulic capacity of all drains.	Work sites / During the construction period	Contractor		\checkmark			EIAO-TM and Water Pollution Control Ordinance
\$5.213	There is a need to apply to EPD for a discharge licence under the WPCO for discharging effluent from the construction site. The discharge quality is required to meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. Reuse and recycling of the treated effluent can minimise water consumption and reduce the effluent discharge volume. The beneficial uses of the treated effluent may include dust suppression, wheel washing and general cleaning. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD.	Work sites / During the construction period	Contractor		V			EIAO-TM and Water Pollution Control Ordinance

EIA Ref	Environmental Protection Measures/Mitigation Measures	Location/Timing	Implementation	Im	plementa	tion Sta	Relevant Legislation and Guidelines	
			Agent	Des	С	0	Dec	
	The construction programme should be properly planned to minimise soil excavation, if	Work sites / During	Contractor		\checkmark			EIAO-TM and Water
	any, in rainy seasons. This prevents soil erosion from exposed soil surfaces. Any exposed	the construction						Pollution Control
	soil surfaces should also be properly protected to minimise dust emission. In areas where a	period						Ordinance
	large amount of exposed soils exist, earth bunds or sand bags should be provided. Exposed							
	stockpiles should be covered with tarpaulin or impervious sheets at all times. The stockpiles							
\$5.214	of materials should be placed at locations away from any stream courses so as to avoid							
	releasing materials into the water bodies. Final surfaces of earthworks should be compacted							
	and protected by permanent work. It is suggested that haul roads should be paved with							
	concrete and the temporary access roads protected using crushed stone or gravel, wherever							
	practicable. Wheel washing facilities should be provided at all site exits to ensure that earth,							
	mud and debris would not be carried out of the works areas by vehicles.							
	Good site practices should be adopted to clean the rubbish and litter on the construction	Work sites / During	Contractor		\checkmark			EIAO-TM and Water
\$5.215	sites so as to prevent the rubbish and litter from spreading from the site area. It is	the construction						Pollution Control
	recommended to clean the construction sites on a regular basis.	period						Ordinance
	The presence of construction workers generates sewage. It is recommended to provide	Work sites / During	Contractor		\checkmark			EIAO-TM and Water
	sufficient chemical toilets in the works areas. The toilet facilities should be more than 30 m	the construction						Pollution Control
\$5.216	from any watercourse. A licensed waste collector should be deployed to clean the chemical	period						Ordinance
	toilets on a regular basis. The construction workers can also make use of the existing toilet							
	facilities within the SCISTW as necessary.							

EIA Ref	Environmental Protection Measures/Mitigation Measures	Location/Timing	Implementation Agent	Im	plementa	tion Sta	ges*	Relevant Legislation and Guidelines
			Agent	Des	С	0	Dec	
S5.217	Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the project. Regular environmental audit on the construction site can provide an effective control of any malpractices and can achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the project would not cause water pollution problem after undertaking all required measures.	Work sites / During the construction period Work sites / During	Contractor		√			EIAO-TM and Water Pollution Control Ordinance EIAO-TM and Waste
S5.218	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	work sites / During the construction period	Contractor		V			Disposal Ordinance
S 5.219	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	Work sites / During the construction period	Contractor		\checkmark			EIAO-TM, Waste Disposal Ordinance and Water Pollution Control Ordinance
\$5.220	 Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. Chemical waste containers should be suitably labeled, to notify and warn the personnel who are handling the wastes, to avoid accidents. 	Work sites / During the construction period	Contractor		\checkmark			EIAO-TM and Waste Disposal Ordinance

EIA Ref	Environmental Protection Measures/Mitigation Measures	Location/Timing	Implementation Agent	Im	plementa	tion Sta	Relevant Legislation and Guidelines	
			Agent	Des	С	0	Dec	
	• Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.							
	 <i>Good Site Practices</i> Recommendations for good site practices during the construction activities include: Nomination of an approved person, such as a site manager, to be responsible for 	Work sites / During the construction period	Contractor		\checkmark			Waste Disposal Ordinance (Cap.54) ETWB TCW No. 19/2005
	 good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical handling 							
S10.21	 procedures Provision of sufficient waste disposal points and regular collection of waste Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors. Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Facility. 							

EIA Ref	Environmental Protection Measures/Mitigation Measures	Location/Timing	Implementation Agent	Im	plementa	tion Sta	ges*	Relevant Legislation and Guidelines
			Agent	Des	С	0	Dec	
S10.22	 Waste Reduction Measures Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Segregation and storage of different types of waste indifferent containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the workforce Proper storage and site practices to minimise the potential for damage or contamination of construction materials Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste. A recording system for the amount of wastes generated, recycled and disposed (including disposal sites) should be proposed. 	Work sites / During planning & design stage, and construction stage	Contractor	V	~			
S10.24	recycle. <i>General Refuse</i> General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.	Work sites / During the construction period	Contractor		√			Public Health and Municipal Services Ordinance (Cap. 132)

EIA Ref	Environmental Protection Measures/Mitigation Measures	Location/Timing	Implementation Agent	Im	plementa	tion Sta	ges*	Relevant Legislation and Guidelines
			Agent	Des	С	0	Dec	
	Construction and Demolition Material	Work sites / During	Contractor	\checkmark	\checkmark			ETWB TCW No.
	In order to minimise impacts resulting from collection and transportation of C&D material	design stage and						33/2002
	for off-site disposal, the excavated material generated from excavation works for the	construction period						ETWB TCW No.
	proposed chlorination plant, dechlorination plant, day tank and pipe trenches should be							19/2005
	reused on-site as backfilling material as far as practicable. The surplus excavated material							
S10.25	S10.25 should be disposed of at the designated public fill reception facility, as agreed with the							
	Secretary of the Public Fill Committee, for other beneficial uses. C&D waste generated							
	from site clearance and dismantling of formwork would require disposal to the designated							
	landfill site. In order to monitor the disposal of C&D material at the public fill reception							
	facility and landfill and to control fly-tipping, a trip-ticket system should be included. One							
	may make reference to ETWB TCW No. 31/2004 for details.							
	Chemical Waste	Work sites / During	Contractor		\checkmark			Waste Disposal
	If chemical wastes are produced at the construction site, the Contractor would be required	the construction						(Chemical Waste)
	to register with the EPD as a chemical waste producer and to follow the guidelines stated in	period						(General) Regulation
	the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good							
	quality containers compatible with the chemical wastes should be used, and incompatible							
S10.26	chemicals should be stored separately. Appropriate labels should be securely attached on							
	each chemical waste container indicating the corresponding chemical characteristics of the							
	chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive,							
	etc. The Contractor shall use a licensed collector to transport and dispose of the chemical							
	wastes, to either the approved Chemical Waste Treatment Centre, or another licensed							
	facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.							

All recommendations and requirements resulted during the course of EIA/EA Process, including ACE and / or accepted public comment to the proposed project.

* Des - Design, C - Construction, O - Operation, and Dec - Decommissioning

APPENDIX K SUMMARY OF WASTE GENERATION IN THE REPORTING MONTH

Appendix K

Contract No.:

DC/2007/20

Monthly Summary Waste Flow Table	For <u>2008</u> (year)
----------------------------------	------------------------

		Actual Quanti	ties of Inert C&I	O Materials Gene	rated Monthly		А	ctual Quantities	of C&D Waste C	Generated Month	ıly
Month	Total Quantity Generated	Broken Concrete (see Note 2)	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 1)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan											
Feb											
Mar											
Apr											
May	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Jun	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.060
Sub-total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.060
July	0.400	0.000	0.000	0.000	0.400	0.000	0.000	0.000	0.000	0.000	0.000
Aug	0.654	0.000	0.000	0.000	0.654	0.000	0.000	0.000	0.000	0.000	0.000
Sep	1.250	0.000	0.000	0.000	1.250	0.000	0.000	0.000	0.000	0.000	0.000
Oct	1.765	0.000	0.000	0.000	1.765	0.000	0.000	0.000	0.000	0.000	0.000
Nov											
Dec											
Total	4.069	0.000	0.000	0.000	4.069	0.000	0.000	0.000	0.000	0.000	0.060

Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material. Notes: (1)

Broken concrete for recycling into aggregates. (2)

APPENDIX L CONSTRUCTION PROGRAMME

General					
Project Key	Date				
1000	Possession of Site	0 29/04/08*		0 3	
1040	Completion Section I of Works	0	25/09/08*	0 3	Completion Section I of Works
1090	Completion Section II of Works	O	27/07/09*	0 3	
1570	Completion Section III of Works	0	26/08/09*	0 3	
1600	Submission for Section II E&M Works	0	07/07/08*	0 3	Submission for Section II E&M Works
1610	Submission for Section III E&M Works	0	04/08/08*	0 3	Submission for Section III E&M Works
Preliminari					
1010	Contractor Site Office Set Up	45 29/04/08	23/06/08	349 2	
1020	Engineer's Accommodation	80 29/04/08	04/08/08	314 2	Engineer's Accommodation
1030	Work Area Set Up	28 29/04/08	02/06/08	0 2	Work Area Set Up
1035	Tree Transplanting	50 03/06/08	01/08/08	316 2	Tree Transplanting
Material Fa	brication & Delivery				
1045	Fabricate & Delivery FRP Tank	80 17/09/08	05/12/08	9 3	
1095	Fabricate & delivery Steel Structure & Shelter	90 08/10/08	05/01/09	10 3	
1145	Fabricate & delivery Pump	90 27/09/08	25/12/08	90 3	
1155	Fabricate & Delivery Switch Board	90 27/09/08	25/12/08	112 3	Fabricat
Section I					
DesignSub	mission				
1002	Design for Section II E&M Equipments/System	70 29/04/08	07/07/08	0 3	Design for Section II E&M Equipments/System
1004	Approval of Sec II E&M Equipments/System Design	21 08/07/08	28/07/08	59 3	Approval of Sec II E&M Equipments/System Design
1006	Design for Section III E&M Equipments/System	98 29/04/08	04/08/08	0 3	
1008	Approval of Sec III E&M Equipments/System Design	21 05/08/08	25/08/08	31 3	
1050	Design for Sodium Hypro. Storage Structure	60 29/04/08	27/06/08	69 3	
1055	Approval of Sodium Hypro. Storage Stru. Design	21 28/06/08	18/07/08	69 3	
1060	Design for Space Frame, Sodium Hypro. Storage	60 29/04/08	27/06/08		
1065			18/07/08		
1000	Approval of Space Frame deisgn	21 28/06/08			
2	Design for Sodium Hypro. Tanks, 4 nos.	50 29/04/08	17/06/08	18 3	
1075	Approval of Sodium Hypro. Tanks design	21 18/06/08	08/07/08	18 3	
1080	Design for Day Tank Storage & Switch Rm. 2 Stru.	60 29/04/08	27/06/08	9 3	
1085	Approval of Day Tank Storage & Switch Rm.	21 28/06/08	18/07/08	9 3	
1100 •	< Design for Steel Shelter of Day Tank Area	21 28/06/08	18/07/08	10 3	
1105	Approval of Steel Shelter for Day Tank Area	21 19/07/08	08/08/08	10 3	
1110	Design for Dechlorination Plant Stru.	40 28/06/08	06/08/08	29 3	
1115	Approval of Dechlorination Plant Stru.	21 07/08/08	27/08/08	29 3	
1120	Design for Steel Shelter of Dechlorin. Plant	21 28/06/08	18/07/08	48 3	
1125	Approval of Steel Shelter of Dechlorin. Plant	21 19/07/08	08/08/08	48 3	
1130 🔿	Design for Steel Struture of UPS & Switch Rm	40 09/07/08	17/08/08	18 3	
1135	Approval of Steel Stru. for UPS & Switch Rm.	21 18/08/08	07/09/08	18 3	
1140 🤄	Design for FRP Storage Tanks	/ 60 29/04/08	27/06/08	69 3	Design for FRP Storage Tanks
1470	Approval of FRP Storage Tanks	21 28/06/08	18/07/08	69 3	Approval of FRP Storage Tanks
Section II					
Day Tank St	orage Area & Switch Rm No.2				
1150	Pre-drilling	14 03/06/08	19/06/08	2 2	
1153	Diversion of 250 Water Main	45 20/06/08	12/08/08	23 2	Diversion of 250 Water Main
1160	Mini-pile (18nos.)	54 20/06/08	22/08/08	2 2	
1170	Load Test	14 23/08/08	05/09/08	3 3	
1175	Excavation Work for Pile Cap	35 06/09/08	20/10/08	2 2	
1180	Pile Cap Cons.	35 21/10/08	29/11/08	2 2	
1190	Switch Room No.2	60 01/12/08	14/02/09	2 2	
1200	Steel Strucure	45 16/02/09	14/02/09	2 2	
3	FRP Storage Tanks, 2nos.	20 15/04/09	09/05/09	2 2	
1215	FRP Shelter	· · · · · · · · · · · · · · · · · · ·			
		20 05/05/09	27/05/09	2 2	
		n an			APR MAY JUN JUL AUG SEP OCT NOV DEC J
Start Date	29/04/08		Early i	Bar ST02	Sheet 1 of 3
Finish Date	26/08/09 29/04/08		Progre		China Harbour Engineering Co. Ltd. Date 16/07/08 Rev B
Data Date					Contract No. DC/2007/20 16/07/08 Rev 8

?Primavera	Systems,	Inc.

MAR	APR	2009 MAY	JUN	JUL	AUG	SEP
12	APR 13	14	15	16	17	18
		- - -		r		
		Completio	on Section II			
		-	Completion	Section lil	of Works 🔷	a de la companya de la compa
		·. · · · · · · · · · · · · · · · · · ·				
		:				
		:		4 8 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9		
			-			
ry Steel Struc	ture & Shelt	er				
ump witch Board					-	
			-		:	
		-				
						· · · · · · · · · · · · · · · · · · ·
			:			
			:			
			:			
			-			
witch Room N	o.2 Steel	Structure				
		FRP St	orage Tanks	2nos.		
	<u> </u>	14	FRP Shelter	46 JUL	1 200 1 70000	18
MAR	APR	2009)				SP
Revision)			Checked Tim	Аррго	/edi

ID .	Activity Description	Orig Early Dur Start	Early Finish	Total Cal Float ID	当出现了, 1416	MAY	JUN	JUL	200 AUC	5 3 5	P	OCT	NOV	DEC	JA	N FEB
1280	Internal & External Finishing for Switch Rm No.2	60 16/02/09	04/05/09	2 2	and configuration of the	2	3									
1282	Installation Switch Board	21 15/04/09	11/05/09	2 2	-											
1292	Mod. to LV Switchboards at Switchgear bldg.	21 04/05/09	27/05/09	2 2	-		-		1	-						
1302	Install Dosing Pump units & pipes	30 29/05/09	03/07/09	2 2	-	NON22				1						
1312	Install FRP Railing & Mesh Flooring	30 29/05/09	03/07/09	2 2	-		1			÷						
1322	FS & Elec, Works	30 29/05/09	03/07/09	2 2	~		; ;							····· · · · · · · · · ·		
1332	Test & Commissioning	18 04/07/09	24/07/09		-					-						
1342	Install Drainage Pipes	45 15/04/09	09/06/09					;								
	Instant Orantego Fripes	45 15/04/09	09/06/08	40 2	26		·									
1225	Portion 4 Available	0 30/09/08*		0 2						-	¢ p	ortion 4 A	vallahle			
1230	Excavation for Pile Cap	35 30/09/08	11/11/08	0 2										ation for P	ile Can	
1235	Footing	35 12/11/08	22/12/08		-		:						7			
1238	Bund Wall				-		:	-						Y	- Coung	Bur
1239	Cons. of Concrete Pinth	40 23/12/08	13/02/09	0 2	-			-						V		Cor
1233	Steel Structure for Dechlorination Plant	40 23/12/08	13/02/09	0 2	-		: 	· · · · · · · · · · · · · · · · · · · ·								
1250		30 14/02/09	21/03/09	0 2	4								-			Contract of the second
·····	FRP Storage Tanks, 2nos.	25 23/03/09	24/04/09	0 2	_			-								
1260	FRP Shelter	25 08/04/09	12/05/09	0 2	4					-						Ernet Sud
1270	Erect Switch Rm No.3 & UPS Battery Rm	30 13/05/09	17/06/09	0 2	_											Erect Swit
1290	Install LV Switchboard & Battery units	25 06/06/09	06/07/09	0 2	-	1	· ;									
1540	Install Dosing & Unloading Pump Units & Pipe	45 13/05/09	06/07/09	0 2	_		-								in in	stall Dosing &
1550	Install FRP Railing & Mesh Flooring	45 13/05/09	06/07/09	0 2												Instal
1620	FS & Elec. Works	45 13/05/09	06/07/09	0 2			:	-								
1630	Test & Commissioning	18 07/07/09	27/07/09	0 2			-									
1640	Install Rising Main & Stormwater Drain	35 23/03/09	08/05/09	31 2												
1650	Intall External Fencing & Gate	35 09/05/09	19/06/09	31 2		1										
Associated I	Pipeworks & Utilities								•							
1300	Pipe Trenches, Berth to Wash out Pit no.1	75 14/08/08	12/11/08	7 2						:			Pipe 1	l'renches, l	3erth to W	lash out Pit no
1305	Pipe Trenches, Wash out Pit 1 to Hypo. Compound	60 13/11/08	24/01/09	7 2			:	8					6.2			Pipe Trenci
1307	Pipe Trenches, Hypo. Compund to Day Tank Area	45 29/01/09	23/03/09	7 2			-		:						. I ↓ I	
1310	Assoc. pipeworks, Feeding Pipes	75 08/01/09	14/04/09	7 2	7				-						V	
1315	Assoc. Pipeworks, Dosing Pipes	75 08/01/09	14/04/09	7 2												
1580	Associated E&M system	60 15/04/09	26/06/09	7 2	1										_	
Section III							:									
Contraction of the local division of the loc						5					1					1
	ochlorite Storage Compund						₩									
	ochloritis Storage Compand Core test for Existing PPC Piles	14 03/06/08	19/06/08	0 2			V Cor	e test for E	xisting P	PC Piles						
Sodium Hyp 1335	Ochlorite Storage Computed Core test for Existing PPC Piles Submit & Approval by the Engineer	14 03/06/08 21 20/06/08	19/06/08 10/07/08	0 2			· 7	e test for E	. –		Enginee	r				
Sodium Hyp 1335		14 03/06/08	19/06/08	0 2			· 7		t & Appro				rt Work			
Sodium Hyp 1335 1337	Submit & Approval by the Engineer	14 03/06/08 21 20/06/08	19/06/08	0 2			· 7	Submi	t & Appro	oval by the Excavatio	n & Late	ral Suppo	rt Work g of Existi	ng Piles		
Sodium Hyp 1335 1337 1340	Submit & Approval by the Engineer Excavation & Lateral Support Work	14 03/06/08 21 20/06/08 35 11/07/08	19/06/08 10/07/08 20/08/08	0 2 0 3 0 2			· 7	Submi	t & Appro	oval by the Excavatio	n & Late	ral Suppo n/Trimmin			Vall	
Sodium Hyp 1335 1337 1340 1343	Submit & Approval by the Engineer Excavation & Lateral Support Work Extension/Trimming of Existing Piles	14 03/06/08 21 20/06/08 35 11/07/08 21 21/08/08 45 16/09/08	19/06/08 10/07/08 20/08/08 13/09/08 08/11/08	0 2 0 3 0 2 0 2 0 2 0 2			· 7	Submi	t & Appro	oval by the Excavatio	n & Late Extensio	ral Suppo n/Trimmin	g of Existi	p & Bund \		th & Columns
Sodium Hyp 1335 1337 1337 1340 1343 1345 1348	Submit & Approval by the Engineer Excavation & Lateral Support Work Extension/Trimming of Existing Piles Pile Cap & Bund Wall Concrete Plinth & Columns	14 03/06/08 21 20/06/08 35 11/07/08 21 21/08/08 45 16/09/08 30 10/11/08	19/06/08 10/07/08 20/08/08 13/09/08 08/11/08 13/12/08	0 2 0 3 0 2 0 2 0 2 0 2 0 2			· 7	Submi	t & Appro	oval by the Excavatio	n & Late Extensio	ral Suppo n/Trimmin	g of Existi	p & Bund \ Con		th & Columns
Sodium Hyp 1335 1337 1340 1343 1345 1345 1348 1350	Submit & Approval by the Engineer Excavation & Lateral Support Work Extension/Trimming of Existing Piles Pile Cap & Bund Wall	14 03/06/08 21 20/06/08 35 11/07/08 21 21/08/08 45 16/09/08 30 10/11/08 45 15/12/08	19/06/08 10/07/08 20/08/08 13/09/08 08/11/08 13/12/08 13/12/08 11/02/09	0 2 0 3 0 2 0 2 0 2 0 2 0 2 0 2 0 2			· 7	Submi	t & Appro	oval by the Excavatio	n & Late Extensio	ral Suppo n/Trimmin	g of Existi	p & Bund \ Con	crete Plin	
Sodium Hyp 1335 1337 1340 1343 1345 1345 1348 1350 1360	Submit & Approval by the Engineer Excavation & Lateral Support Work Extension/Trimming of Existing Piles Pile Cap & Bund Wall Concrete Plinth & Columns Installation of Steel Storage Tanks, 4 nos.	14 03/06/08 21 20/06/08 35 11/07/08 21 21/08/08 45 16/09/08 30 10/11/08 45 15/12/08 55 16/01/09	19/06/08 10/07/08 20/08/08 13/09/08 08/11/08 13/12/08 11/02/09 25/03/09	0 2 0 3 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2			· 7	Submi	t & Appro	oval by the Excavatio	n & Late Extensio	ral Suppo n/Trimmin	g of Existi	p & Bund \ Con	crete Plin	Inst
Sodium Hyp 1335 1337 1340 1343 1345 1348 1350 1360 1370	Submit & Approval by the Engineer Excavation & Lateral Support Work Extension/Trimming of Existing Piles Pile Cap & Bund Wall Concrete Plinth & Columns Installation of Steel Storage Tanks, 4 nos. Space Frame & Shelter FRP Wall Panel	14 03/06/08 21 20/06/08 35 11/07/08 21 21/08/08 45 16/09/08 30 10/11/08 45 15/12/08 55 16/01/09 50 02/03/09	19/06/08 10/07/08 20/08/08 13/09/08 08/11/08 13/12/08 13/12/08 11/02/09 25/03/09 06/05/09	0 2 0 3 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2			· 7	Submi	t & Appro	oval by the Excavatio	n & Late Extensio	ral Suppo n/Trimmin	g of Existi	p & Bund \ Con	crete Plin	Inst
Sodium Hyp 1335 1337 1337 1340 1343 1343 1345 1348 1350 1360 1370 1380	Submit & Approval by the Engineer Excavation & Lateral Support Work Extension/Trimming of Existing Piles Pile Cap & Bund Wall Concrete Plinth & Columns Installation of Steel Storage Tanks, 4 nos. Space Frame & Shelter FRP Wall Panel Cons. Sump Pit, U-channel & Stairs	14 03/06/08 21 20/06/08 35 11/07/08 21 21/08/08 45 16/09/08 30 10/11/08 45 15/12/08 55 16/01/09 50 02/03/09 24 07/05/09	19/06/08 10/07/08 20/08/08 13/09/08 08/11/08 13/12/08 11/02/09 25/03/09 06/05/09 04/06/09	0 2 0 3 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2			· 7	Submi	t & Appro	oval by the Excavatio	n & Late Extensio	ral Suppo n/Trimmin	g of Existi	p & Bund \ Con	crete Plin	Inst
Sodium Hyp 1335 1337 1340 1343 1345 1345 1348 1350 1360 1360 1370 1380 1480	Submit & Approval by the Engineer Excavation & Lateral Support Work Extension/Trimming of Existing Piles Pile Cap & Bund Wall Concrete Plinth & Columns Installation of Steel Storage Tanks, 4 nos. Space Frame & Shelter FRP Wall Panel Cons. Sump Pit, U-channel & Stairs Cons. Cable Trench	14 03/06/08 21 20/06/08 35 11/07/08 21 21/08/08 45 16/09/08 30 10/11/08 45 15/12/08 55 16/01/09 50 02/03/09 24 07/05/09 30 0.7/05/09	19/06/08 10/07/08 20/08/08 13/09/08 08/11/08 13/12/08 11/02/09 25/03/09 06/05/09 04/06/09 11/06/09	0 2 0 3 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2			· 7	Submi	t & Appro	oval by the Excavatio	n & Late Extensio	ral Suppo n/Trimmin	g of Existi	p & Bund \ Con	crete Plin	Inst
Sodium Hyp 1335 1337 1340 1343 1345 1345 1348 1350 1360 1370 1380 1480 1485	Submit & Approval by the Engineer Excavation & Lateral Support Work Extension/Trimming of Existing Piles Pile Cap & Bund Wall Concrete Plinth & Columns Installation of Steel Storage Tanks, 4 nos. Space Frame & Shelter FRP Wall Panel Cons. Sump Pit, U-channel & Stairs Cons. Cable Trench Install the Rolling Shutter	14 03/06/08 21 20/06/08 35 11/07/08 21 21/08/08 45 16/09/08 30 10/11/08 45 15/12/08 55 16/01/09 50 02/03/09 24 07/05/09 30 07/05/09 15 12/06/09	19/06/08 10/07/08 20/08/08 13/09/08 08/11/08 13/12/08 13/12/08 11/02/09 25/03/09 06/05/09 04/06/09 11/06/09 29/06/09	0 2 0 3 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2			· 7	Submi	t & Appro	oval by the Excavatio	n & Late Extensio	ral Suppo n/Trimmin	g of Existi	p & Bund \ Con	crete Plin	Inst
Sodium Hyp 1335 1337 1337 1340 1343 1343 1345 1348 1350 1360 1370 1380 1480 1485 1590	Submit & Approval by the Engineer Excavation & Lateral Support Work Extension/Trimming of Existing Piles Pile Cap & Bund Wall Concrete Plinth & Columns Installation of Steel Storage Tanks, 4 nos. Space Frame & Shelter FRP Wall Panel Cons. Sump Pit, U-channel & Stairs Cons. Cable Trench Install the Rolling Shutter Install Transfer Pump, Pipe & Fifter	14 03/06/08 21 20/06/08 35 11/07/08 21 21/08/08 45 16/09/08 30 10/11/08 45 15/12/08 55 16/01/09 50 02/03/09 24 07/05/09 30 07/05/09 45 12/06/09 60 26/03/09	19/06/08 10/07/08 20/08/08 13/09/08 08/11/08 13/12/08 11/02/09 25/03/09 06/05/09 04/06/09 11/06/09 29/06/09 11/06/09	0 2 0 3 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2 0 2			· 7	Submi	t & Appro	oval by the Excavatio	n & Late Extensio	ral Suppo n/Trimmin	g of Existi	p & Bund \ Con	crete Plin	Inst
Sodium Hyp 1335 1337 1340 1343 1343 1345 1348 1350 1360 1370 1380 1485 1590 1660	Submit & Approval by the Engineer Excavation & Lateral Support Work Extension/Trimming of Existing Piles Pile Cap & Bund Wall Concrete Plinth & Columns Installation of Steel Storage Tanks, 4 nos. Space Frame & Shelter FRP Wall Panel Cons. Sump Pit, U-channel & Stairs Cons. Cable Trench Install the Rolling Shutter Install Transfer Pump, Pipe & Filter Install Overhead Travelling Crane	14 03/06/08 21 20/06/08 35 11/07/08 21 21/08/08 45 16/09/08 30 10/11/08 45 15/12/08 55 16/01/09 50 02/03/09 24 07/05/09 30 07/05/09 15 12/06/09 60 26/03/09 30 25/05/09	19/06/08 10/07/08 20/08/08 13/09/08 08/11/08 13/12/08 11/02/09 25/03/09 06/05/09 04/06/09 11/06/09 29/06/09 29/06/09	0 2 0 3 0 2			· 7	Submi	t & Appro	oval by the Excavatio	n & Late Extensio	ral Suppo n/Trimmin	g of Existi	p & Bund \ Con	crete Plin	Inst
Sodium Hyp 1335 1337 1337 1340 1343 1343 1345 1348 1350 1360 1370 1380 1485 1590 1660 1670	Submit & Approval by the Engineer Excavation & Lateral Support Work Extension/Trimming of Existing Piles Pile Cap & Bund Wall Concrete Plinth & Columns Installation of Steel Storage Tanks, 4 nos. Space Frame & Shelter FRP Wall Panel Cons. Sump Pit, U-channel & Stairs Cons. Cable Trench Install the Rolling Shutter Install Transfer Pump, Pipe & Filter Install Overhead Travelling Crane Mod. to LV Switchboards in Sedimentation Tank	14 03/06/08 21 20/06/08 35 11/07/08 21 21/08/08 45 16/09/08 30 10/11/08 45 15/12/08 55 16/01/09 50 02/03/09 24 07/05/09 30 07/05/09 30 07/05/09 45 12/06/09 60 26/03/09 30 25/05/09 14 26/05/09	19/06/08 10/07/08 20/08/08 13/09/08 08/11/08 13/12/08 11/02/09 25/03/09 06/05/09 04/06/09 11/06/09 29/06/09 11/06/09 29/06/09 11/06/09	0 2 0 3 0 2			· 7	Submi	t & Appro	oval by the Excavatio	n & Late Extensio	ral Suppo n/Trimmin	g of Existi	p & Bund \ Con	crete Plin	Inst
Sodium Hyp 1335 1337 1337 1340 1343 1345 1348 1350 1360 1370 1380 1485 1590 1660 1670 1675	Submit & Approval by the Engineer Excavation & Lateral Support Work Extension/Trimming of Existing Piles Pile Cap & Bund Wall Concrete Plinth & Columns Installation of Steel Storage Tanks, 4 nos. Space Frame & Shelter FRP Wall Panel Cons. Sump Pit, U-channel & Stairs Cons. Cable Trench Install the Rolling Shutter Install Transfer Pump, Pipe & Filter Install Overhead Travelling Crane Mod. to LV Switchboards in Sedimentation Tank Install FRP Railing & Mesh Flooring	14 03/06/08 21 20/06/08 35 11/07/08 21 21/08/08 45 16/09/08 30 10/11/08 45 15/12/08 55 16/01/09 50 02/03/09 24 07/05/09 30 07/05/09 30 07/05/09 45 12/06/09 60 26/03/09 30 25/05/09 14 26/05/09 28 30/06/09	19/06/08 10/07/08 20/08/08 13/09/08 08/11/08 13/12/08 11/02/09 25/03/09 06/05/09 04/06/09 11/06/09 29/06/09 11/06/09 29/06/09 11/06/09 01/08/09	0 2 0 3 0 2			· 7	Submi	t & Appro	oval by the Excavatio	n & Late Extensio	ral Suppo n/Trimmin	g of Existi	p & Bund \ Con	crete Plin	Inst
Sodium Hyp 1335 1337 1337 1340 1343 1345 1345 1348 1350 1360 1370 1380 1485 1590 1660 1870 1675 1680	Submit & Approval by the Engineer Excavation & Lateral Support Work Extension/Trimming of Existing Piles Pile Cap & Bund Wall Concrete Plinth & Columns Installation of Steel Storage Tanks, 4 nos. Space Frame & Shelter FRP Wall Panel Cons. Sump Pit, U-channel & Stairs Cons. Cable Trench Install the Rolling Shutter Install Transfer Pump, Pipe & Filter Install Overhead Travelling Crane Mod. to LV Switchboards in Sedimentation Tank Install FRP Railing & Mesh Flooring Install Gas & Vibration System	14 03/06/08 21 20/06/08 35 11/07/08 21 21/08/08 45 16/09/08 30 10/11/08 45 15/12/08 55 16/01/09 50 02/03/09 24 07/05/09 30 07/05/09 15 12/06/09 60 26/03/09 30 25/05/09 14 26/05/09 28 30/06/09 21 30/06/09	19/06/08 10/07/08 20/08/08 13/09/08 08/11/08 13/12/08 11/02/09 25/03/09 06/05/09 04/06/09 11/06/09 29/06/09 11/06/09 29/06/09 11/06/09 29/06/09 29/06/09 29/06/09	0 2 0 3 0 2			· 7	Submi	t & Appro	oval by the Excavatio	n & Late Extensio	ral Suppo n/Trimmin	g of Existi	p & Bund \ Con	crete Plin	Inst
Sodium Hyp 1335 1337 1337 1340 1343 1343 1345 1348 1350 1380 1380 1480 1485 1590 1660 1675 1680 1690	Submit & Approval by the Engineer Excavation & Lateral Support Work Extension/Trimming of Existing Piles Pile Cap & Bund Wall Concrete Plinth & Columns Installation of Steel Storage Tanks, 4 nos. Space Frame & Shelter FRP Wall Panel Cons. Sump Pit, U-channel & Stairs Cons, Cable Trench Install the Rolling Shutter Install Transfer Pump, Pipe & Fifter Install Overhead Travelling Crane Mod. to LV Switchboards in Sedimentation Tank Install FRP Railing & Mesh Flooring Install Gas & Vibration System CCTV, Fire Services & E&M Works	14 03/06/08 21 20/06/08 35 11/07/08 21 21/08/08 45 16/09/08 30 10/11/08 45 15/12/08 55 16/01/09 50 02/03/09 24 07/05/09 30 07/05/09 30 07/05/09 45 12/06/09 60 26/03/09 30 25/05/09 14 26/05/09 28 30/06/09 21 30/06/09 28 30/06/09 28 30/06/09	19/06/08 10/07/08 20/08/08 13/09/08 08/11/08 13/12/08 13/12/09 25/03/09 06/05/09 04/06/09 11/06/09 29/06/09 11/06/09 29/06/09 11/06/09 29/06/09 11/06/09 29/06/09 01/08/09 01/08/09	0 2 0 3 0 2			· 7	Submi	t & Appro	oval by the Excavatio	n & Late Extensio	ral Suppo n/Trimmin	g of Existi	p & Bund \ Con	crete Plin	Inst
Sadium Hyp 1335 1337 1337 1340 1343 1343 1343 1345 1348 1350 1360 1370 1380 1485 1590 1660 1675 1680 1690 1700	Submit & Approval by the Engineer Excavation & Lateral Support Work Extension/Trimming of Existing Piles Pile Cap & Bund Wall Concrete Plinth & Columns Installation of Steel Storage Tanks, 4 nos. Space Frame & Shelter FRP Wall Panel Cons. Sump Pit, U-channel & Stairs Cons. Cable Trench Install the Rolling Shutter Install Transfer Pump, Pipe & Filter Install Overhead Travelling Crane Mod. to LV Switchboards in Sedimentation Tank Install FRP Railing & Mesh Flooring Install Gas & Vibration System CCTV, Fire Services & E&M Works Test & Commissioning	14 03/06/08 21 20/06/08 35 11/07/08 21 21/08/08 45 16/09/08 30 10/11/08 45 15/12/08 55 16/01/09 50 02/03/09 24 07/05/09 30 07/05/09 30 07/05/09 45 12/06/09 60 26/03/09 30 25/05/09 14 26/05/09 28 30/06/09 21 30/06/09 21 03/08/09	19/06/08 10/07/08 20/08/08 13/09/08 08/11/08 13/12/08 13/12/09 25/03/09 06/05/09 04/06/09 11/06/09 29/06/09 11/06/09 29/06/09 11/06/09 29/06/09 11/06/09 29/06/09 11/06/09 29/06/09 11/08/09 24/07/09 01/08/09 26/08/09	0 2 0 3 0 2			· 7	Submi	t & Appro	oval by the Excavatio	n & Late Extensio	ral Suppo n/Trimmin	g of Existi	p & Bund \ Con	crete Plin	Inst
Sodium Hyp 1335 1337 1337 1340 1343 1343 1345 1348 1350 1360 1370 1380 1480 1485 1590 1660 1670 1675 1680 1690 1700 1710	Submit & Approval by the Engineer Excavation & Lateral Support Work Extension/Trimming of Existing Piles Pile Cap & Bund Wall Concrete Plinth & Columns Installation of Steel Storage Tanks, 4 nos. Space Frame & Shelter FRP Wall Panel Cons. Sump Pit, U-channel & Stairs Cons. Cable Trench Install the Rolling Shutter Install Transfer Pump, Pipe & Filter Install Overhead Travelling Crane Mod. to LV Switchboards in Sedimentation Tank Install FRP Railing & Mesh Flooring Install Gas & Vibration System CCTV, Fire Services & E&M Works Test & Commissioning Cons. Underground Drainage	14 03/06/08 21 20/06/08 35 11/07/08 21 21/08/08 45 16/09/08 30 10/11/08 45 15/12/08 55 16/01/09 50 02/03/09 24 07/05/09 30 07/05/09 30 07/05/09 45 12/06/09 60 26/03/09 30 25/05/09 14 26/05/09 28 30/06/09 21 03/08/09 22 03/08/09	19/06/08 10/07/08 20/08/08 13/09/08 08/11/08 13/12/08 11/02/09 25/03/09 06/05/09 04/06/09 11/06/09 29/06/09 11/06/09 29/06/09 11/06/09 24/07/09 01/08/09 26/08/09	0 2 0 3 0 2 19 2			· 7	Submi	t & Appro	oval by the Excavatio	n & Late Extensio	ral Suppo n/Trimmin	g of Existi	p & Bund \ Con	crete Plin	Inst
Sodium Hyp 1335 1337 1337 1340 1343 1345 1348 1350 1360 1370 1380 1480 1485 1590 1660 1670 1675 1680 1700 1710	Submit & Approval by the Engineer Excavation & Lateral Support Work Extension/Trimming of Existing Piles Pile Cap & Bund Wall Concrete Plinth & Columns Installation of Steel Storage Tanks, 4 nos. Space Frame & Shelter FRP Wall Panel Cons. Sump Pit, U-channel & Stairs Cons. Cable Trench Install the Rolling Shutter Install Transfer Pump, Pipe & Filter Install Overhead Travelling Crane Mod. to LV Switchboards in Sedimentation Tank Install FRP Railing & Mesh Flooring Install Gas & Vibration System CCTV, Fire Services & E&M Works Test & Commissioning Cons. Underground Drainage Cons. the New Road	14 03/06/08 21 20/06/08 35 11/07/08 21 21/08/08 45 16/09/08 30 10/11/08 45 15/12/08 55 16/01/09 50 02/03/09 24 07/05/09 30 07/05/09 30 07/05/09 45 12/06/09 60 26/03/09 30 25/05/09 14 26/05/09 28 30/06/09 21 30/06/09 21 03/08/09	19/06/08 10/07/08 20/08/08 13/09/08 08/11/08 13/12/08 11/02/09 25/03/09 06/05/09 04/06/09 11/06/09 29/06/09 11/06/09 29/06/09 11/06/09 29/06/09 11/06/09 29/06/09 01/08/09 24/07/09 01/08/09 26/08/09 29/06/09 01/08/09	0 2 0 3 0 2 19 2			· 7	Submi	t & Appro	oval by the Excavatio	n & Late Extensio	ral Suppo n/Trimmin	g of Existi	p & Bund \ Con	crete Plin	inst
Scolum Hyp 1335 1337 1334 1343 1343 1343 1343 1343 1343 1343 1343 1343 1343 1343 1343 1345 1350 1360 1370 1380 1485 1590 1660 1670 1675 1680 1690 1700 1710 1720	Submit & Approval by the Engineer Excavation & Lateral Support Work Extension/Trimming of Existing Piles Pile Cap & Bund Wall Concrete Plinth & Columns Installation of Steel Storage Tanks, 4 nos. Space Frame & Shelter FRP Wall Panel Cons. Sump Pit, U-channel & Stairs Cons. Cable Trench Install the Rolling Shutter Install Transfer Pump, Pipe & Filter Install Overhead Travelling Crane Mod. to LV Switchboards in Sedimentation Tank Install FRP Railing & Mesh Flooring Install Gas & Vibration System CCTV, Fire Services & E&M Works Test & Commissioning Cons. Underground Drainage Cons. the New Road INO.1 & Wesh Out Chamber NO.2	14 03/06/08 21 20/06/08 35 11/07/08 21 21/08/08 45 16/09/08 30 10/11/08 45 15/12/08 55 16/01/09 50 02/03/09 24 07/05/09 30 0.7/05/09 30 07/05/09 30 25/05/09 14 26/05/09 30 25/05/09 14 26/05/09 28 30/06/09 21 30/06/09 21 03/08/09 45 07/05/09 30 30/06/09	19/06/08 10/07/08 20/08/08 13/09/08 08/11/08 13/12/08 11/02/09 25/03/09 06/05/09 04/06/09 11/06/09 29/06/09 11/06/09 29/06/09 11/06/09 29/06/09 11/06/09 29/06/09 01/08/09 26/08/09 29/06/09 01/08/09 26/08/09 29/06/09	0 2 0 3 0 2 19 2			· 7	Submi	t & Appro	oval by the	n & Late:	ral Suppo	g of Existi	p & Bund \	icrete Plin	Inst
Societium Hype 1335 1337 1340 1343 1343 1345 1348 1350 1360 1370 1380 1480 1485 1590 1660 1675 1680 1690 1700 1710 1720 witch Room 1390	Submit & Approval by the Engineer Excavation & Lateral Support Work Extension/Trimming of Existing Piles Pile Cap & Bund Wall Concrete Plinth & Columns Installation of Steel Storage Tanks, 4 nos. Space Frame & Shelter FRP Wall Panel Cons. Sump Pit, U-channel & Stairs Cons. Cable Trench Install the Rolling Shutter Install Transfer Pump, Pipe & Filter Install Overhead Travelling Crane Mod. to LV Switchboards in Sedimentation Tank Install FRP Railing & Mesh Flooring Install Gas & Vibration System CCTV, Fire Services & E&M Works Test & Commissioning Cons. Underground Drainage Cons. the New Road No.1 & Wesh Out Chamber NO.2 Excavation & Lateral Support Works	14 03/06/08 21 20/06/08 35 11/07/08 21 21/08/08 45 16/09/08 30 10/11/08 45 15/12/08 55 16/01/09 50 02/03/09 24 07/05/09 30 07/05/09 30 07/05/09 45 12/06/09 60 26/03/09 30 25/05/09 14 26/05/09 28 30/06/09 21 03/08/09 22 03/08/09	19/06/08 10/07/08 20/08/08 13/09/08 08/11/08 13/12/08 11/02/09 25/03/09 06/05/09 04/06/09 11/06/09 29/06/09 11/06/09 29/06/09 11/06/09 29/06/09 11/06/09 29/06/09 01/08/09 24/07/09 01/08/09 26/08/09 29/06/09 01/08/09	0 2 0 3 0 2 19 2			· 7	Submi	t & Appro	oval by the	n & Late:	ral Suppo n/Trimmin	g of Existi	p & Bund \	rerete Plin	Mod. to LV S
Sodium Hyp 1335 1337 1337 1340 1343 1343 1345 1348 1350 1360 1370 1380 1480 1485 1590 1660 1675 1680 1690 1700 1710 1720 Mich Room 1390 1395	Submit & Approval by the Engineer Excavation & Lateral Support Work Extension/Trimming of Existing Piles Pile Cap & Bund Wall Concrete Plinth & Columns Installation of Steel Storage Tanks, 4 nos. Space Frame & Shefter FRP Wall Panel Cons. Sump Pit, U-channel & Stairs Cons, Cable Trench Install the Rolling Shutter Install Transfer Pump, Pipe & Fifter Install Overhead Travelling Crane Mod. to LV Switchboards in Sedimentation Tank Install FRP Railing & Mesh Flooring Install Gas & Vibration System CCTV, Fire Services & E&M Works Test & Commissioning Cons. Underground Drainage Cons. the New Road	14 03/06/08 21 20/06/08 35 11/07/08 21 21/08/08 45 16/09/08 30 10/11/08 45 15/12/08 55 16/01/09 50 02/03/09 24 07/05/09 30 0.7/05/09 30 07/05/09 30 25/05/09 14 26/05/09 30 25/05/09 14 26/05/09 28 30/06/09 21 30/06/09 21 03/08/09 45 07/05/09 30 30/06/09	19/06/08 10/07/08 20/08/08 13/09/08 08/11/08 13/12/08 11/02/09 25/03/09 06/05/09 04/06/09 11/06/09 29/06/09 11/06/09 29/06/09 11/06/09 29/06/09 11/06/09 29/06/09 01/08/09 26/08/09 29/06/09 01/08/09 26/08/09 29/06/09	0 2 0 3 0 2 19 2			· 7	Submi	t & Appro	oval by the	n & Late:	ral Suppo n/Trimmin	g of Existi	p & Bund \	g of Existi	Mod. to LV S
Sodium Hyp 1335 1337 1340 1343 1345 1348 1350 1348 1350 1360 1370 1380 1480 1485 1590 1485 1590 1660 1675 1680 1690 1700 1710 1720 Solich Room 1390 1395 1400	Submit & Approval by the Engineer Excavation & Lateral Support Work Extension/Trimming of Existing Piles Pile Cap & Bund Wall Concrete Plinth & Columns Installation of Steel Storage Tanks, 4 nos. Space Frame & Shelter FRP Wall Panel Cons. Sump Pit, U-channel & Stairs Cons. Cable Trench Install the Rolling Shutter Install Transfer Pump, Pipe & Filter Install Overhead Travelling Crane Mod. to LV Switchboards in Sedimentation Tank Install FRP Railing & Mesh Flooring Install Gas & Vibration System CCTV, Fire Services & E&M Works Test & Commissioning Cons. Underground Drainage Cons. the New Road INO.1 & Wesh Out Chamber NO.2 Excavation & Lateral Support Works Externsion/Trimming of Existing Piles Pile Cap to G/L	14 03/06/08 21 20/06/08 35 11/07/08 21 21/08/08 45 16/09/08 30 10/11/08 45 15/12/08 55 16/01/09 50 02/03/09 24 07/05/09 30 07/05/09 15 12/06/09 60 26/03/09 21 30/06/09 22 30/06/09 23 30/06/09 24 07/05/09 30 25/05/09 14 26/05/09 28 30/06/09 21 30/06/09 22 03/08/09 45 07/05/09 30 30/06/09 45 07/05/09 30 30/06/09 45 07/05/09 30 30/06/09	19/06/08 10/07/08 20/08/08 13/09/08 08/11/08 13/12/08 11/02/09 25/03/09 06/05/09 04/06/09 29/06/09 11/06/09 29/06/09 11/06/09 29/06/09 01/08/09 24/07/09 01/08/09 26/08/09 29/06/09 19/09/08	0 2 0 3 0 2 19 2 20 2			· 7	Submi	t & Appro	oval by the	n & Late:	ral Suppo n/Trimmin	g of Existi	p & Bund \	g of Existi	Mod. to LV S
Sodium Hyp 1335 1337 1340 1343 1343 1345 1348 1350 1360 1370 1380 1485 1590 1660 1675 1680 1690 1700 1710 1720 Steh Room 1390 1395 1400	Submit & Approval by the Engineer Excavation & Lateral Support Work Extension/Trimming of Existing Piles Pile Cap & Bund Wall Concrete Plinth & Columns Installation of Steel Storage Tanks, 4 nos. Space Frame & Shefter FRP Wall Panel Cons. Sump Pit, U-channel & Stairs Cons, Cable Trench Install the Rolling Shutter Install Transfer Pump, Pipe & Fifter Install Overhead Travelling Crane Mod. to LV Switchboards in Sedimentation Tank Install FRP Railing & Mesh Flooring Install Gas & Vibration System CCTV, Fire Services & E&M Works Test & Commissioning Cons. Underground Drainage Cons. the New Road	14 03/06/08 21 20/06/08 35 11/07/08 21 21/08/08 45 16/09/08 30 10/11/08 45 15/12/08 55 16/01/09 50 02/03/09 24 07/05/09 30 07/05/09 30 07/05/09 45 12/06/09 60 26/03/09 30 25/05/09 14 26/05/09 21 30/06/09 221 30/06/09 231 30/06/09 24 07/05/09 30 25/05/09 14 26/05/09 21 30/06/09 28 30/06/09 21 03/08/09 45 07/05/09 30 30/06/09 24 07/05/09 30 30/06/09 25 20/09/08	19/06/08 10/07/08 20/08/08 13/09/08 08/11/08 13/12/08 13/12/09 25/03/09 06/05/09 04/06/09 11/06/09 29/06/09 11/06/09 29/06/09 11/06/09 29/06/09 11/06/09 29/06/09 11/06/09 29/06/09 11/08/09 24/07/09 01/08/09 29/06/09 19/09/08 01/11/08	0 2 0 3 0 2 19 2 20 2 20 2 20 2				Submi	t & Appro	val by the Excavatio	n & Late Extensio	ral Suppo n/Trimmin	g of Existi	p & Bund \	g of Existi	Mod. to LV S

()

-41 D

2008 MAY JUN JUL AUG SEP 14AR 12 AR 28. I C Internal & External Finishing for Switch Rm No.2 Installation Switch Board Mod. to LV Switchboards at Switchgear bldg. Install Dosing Pump units & pipes Install FRP Railing & Mesh Floorin FS & Elec. Works Test & Commissioning Install Drainage Pipes 1000 und Wall ons. of Concrete Pinth Steel Structure for Dechlorination Plant FRP Storage Tanks, 2nos. FRP Shelter itch Rm No.3 & UPS Battery Rm Install LV Switchboard & Battery units & Unicading Pump Units & Pipe all FRP Railing & Mesh Flooring FS & Elec. Works Test & Commissioning Install Rising Main & Stormwater Drain Intall External Fencing & Gate 10.1 ches, Wash out Pit 1 to Hypo. Compound Pipe Trenches, Hypo. Compund to Day Tank Area Assoc. pipeworks, Feeding Pipes Assoc. Pipeworks, Dosing Pipes Associated E&M system 22 tallation of Steel Storage Tanks, 4 nos. Space Frame & Shelter FRP Wall Panel Cons. Sump Pit, U-channel & Stairs Cons. Cable Trench Install the Rolling Shutter Install Transfer Pump, Pipe & Filter Install Overhead Travelling Crane Switchboards in Sedimentation Tank Install FRP Railing & Mesh Flooring Install Gas & Vibration System CCTV, Fire Services & E&M Works Test & Commissioning Cons. Underground Drainage Cons. the New Road G/L to Roof

> 14 15 16 17 18 MAY JUN JUL AUG SEP

12 13 MAR APR


Activity ID	Activity Description	Orig Dur		Early Finish	Total Float	1000	APR		JUN	JUL	2008 AUG	SEP	<u>oct</u>		DEC	JAN	FEB
1420	Internal & External Finishing	0.0000000000000000000000000000000000000	25/03/09	22/05/09	20	2-20-004/20079/2		l									en source and a support
1430	Install Elec. Travelling Hoist	14	12/05/09	27/05/09	20	2			1		·					1	
1530	Install the Switch Board	28	12/05/09	13/06/09	20	2	1		1			-					
1730	Install Washout Pump and Pipes	35	29/05/09	09/07/09	20	2	-							-			
1740	Fire Services & E&M Works	21	15/06/09	09/07/09	20	2	1			1	÷	:	:	:			
1750	Test & Commissioning	21	10/07/09	03/08/09	20	2	1					:				1	
Washout of	amber No.1								······			. 🗸					
1435	Excavation & Lateral Support Works	45	20/09/08	13/11/08	20	2	1.							Exc	avation & Late	eral Support	Works
1440	Construction of Wash Out Pit No.1	60	14/11/08	29/01/09	93	2	1										Constructio
1760	Install Washout Pump & Pipe	28	30/01/09	03/03/09	93	2	1		:	•			-				78288 B
1770	Fire Service & E&M Works	28	04/03/09	07/04/09	93	2				-	:	-	-				
1775	Test & Commissioning	21	08/04/09	07/05/09	93	2					-	-					
Bange Unica										1	-		:	V			
1450	Excavation & Lateral Support Works	30	14/11/08	18/12/08	20	2	1				-				Exc	avation & La	ateral Suppo
1460	Construction of Structure	45	19/12/08	16/02/09	20	2	1				:		• •				Con
1520	E&M Works	28	17/02/09	21/03/09	107	2							:				
1780	Mod. LV Switchboards at Ferric Chloride Storage	14	12/03/09	28/03/09	107	2]						-				
1790	Test & Commissioning	14	30/03/09	18/04/09	107	2]							:			¥
A CONTRACTOR OF A CONTRACTOR O	Cons. Extension Bundwall & 200 UC	28	17/02/09	21/03/09	127	2											
Others		6 T							-					:	-		
	Gas & Vib. Delection for Ferric Chloride Storage	14	12/03/09	28/03/09	121	2					:						
8	CCTV System for Ferric Chloride Storage	14	12/03/09	28/03/09	121	2					-			-			
1486	Truck Unloading Sys for Ferric Chloride Storage	14	12/03/09	28/03/09	121	2								:			v
••••••••••••••••••••••••••••••••••••••	Demolition of storage struc.	45	17/02/09	15/04/09	20	2]					-		-			
1500	Provision of storage struc.	90	16/04/09	03/08/09	20	2]							1			Provisio
1510	Road Work	60	23/05/09	03/08/09	20	2						-					
1810	Cons. Gate Type A	30	29/06/09	03/08/09	20	2]		1					1			

AUG SEP OCT NOV DEC

APR MAY JUN JUL

AUG SEP

14 15 16 MAY JUN JUL



10 11 12 13 JAN FEB MAR APR

APPENDIX M COMPLAINT LOG

APPENDIX M – Complaint Log

Reporting Month: October 2008

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A	N/A

Remarks: No environmental complaint was received from July 2008 to October 2008.