## **Drainage Service Department**

Monthly Environmental Monitoring & Auditing report for

Contract No.DC/2009/22

Drainage Improvement in Shuen Wan, Tai Po – Contract 1

**March 2012** 

## **Environmental Pioneers & Solutions Limited**

Flat A, 19/F, Chaiwan Industrial Building, 20 Lee Chung Street, Chai Wan, Hong Kong

Tel: 2556 9172 Fax: 2856 2010

# APPROVAL SHEET The Contents of this report have been Certified by: Signature: Date: 12-4-2012 Miss. Goldie Fung (Environmental Team Leader) Ecologist (Asia Ecological Consultants Ltd.) Date: 1> April 2012 Signature: (Ecologist) RLA (Environmental Resources Management) Signature: Miss. Christina Ip (RLA) and Verified by: IEC (ENVIRON Hong Kong Limited) 12 Apr 2012 Signature:

(IEC)

Mr. Tony Cheng

## TABLE OF CONTENT

EXI	ECUT	IVE SUMMARY	v
1	Intro	oduction	1
2	Con	struction Stage	2
	2.1	Construction activities in the reporting period	2
	2.2	Construction activities for the coming month	2
	2.3	Environmental Status	3
3	Nois	se Monitoring	4
	3.1	Monitoring Parameters and Methodology	4
	3.2	Monitoring Equipment	4
	3.3	Monitoring Locations	5
	3.4	Monitoring Results and Interpretation	8
	3.5	Action and Limit level for Construction noise	8
	3.6	Monitoring Schedule for the next reporting period	9
4	Wat	er Monitoring	.11
	4.1	Water Quality Monitoring Parameters and methodology	.11
	4.2	Monitoring Equipment	.11
	4.3	Monitoring Locations	.12
	4.4	Monitoring Frequency	.14
	4.5	Monitoring Results and Interpretation	.14
	4.6	Action and limit level for Water Quality	.20
	4.7	Monitoring Schedule for the next reporting period	.25
5	Hyd	rological Characteristics Monitoring	.26
	5.1	Hydrological Characteristics Monitoring Parameters and methodology	26
	5.2	Monitoring Equipment	.26
	5.3	Monitoring Locations	.26
	5.4	Monitoring Frequency	.28
	5.5	Monitoring Results and Interpretation	.28
	5.6	Action and limit level for Hydrological Characteristics	.28
	5.7	Monitoring Schedule for the next reporting period	.33
6	Eco	logical Monitoring of ECA	.34
	6.1	Introduction	.34
	6.2	Ecological Monitoring of ECA	.34
	6.3	Monitoring Results	.40
	6.4	Management Activities	.40
	6.5	Implication of the Survey Findings	.41
	6.6	Recommendations	.41

7	Landscape and Visual	42
	7.1 Introduction	42
	7.2 Scope of Monitoring	42
	7.3 Landscape and Visual Monitoring Results	44
	7.4 Audit Schedule	53
8	Action taken in Event of Exceedance	54
9	Construction waste disposal	55
10	Status of Permits and Licenses obtained	
11	Compliant Log	58
12	Site Environmental Audits	
	12.1 Site Inspection	
	12.2 Compliance with legal and Contractual requirement	
	12.3 Implementation status and effectiveness of the mitigation measures	
13	Future Key issues and recommendations	
14	Conclusions	

## LIST OF APPENDIXES

Appendix A: Site Location

Appendix B: Key Personal Contact information chart

Appendix C: Calibration Certificates for measuring instruments

Appendix D: Construction Noise Monitoring Data

Appendix E: Water Quality Monitoring Data

Appendix F: Hydrological Characteristics Monitoring Data

Appendix G: Landscape and Visual Monitoring Photos

Appendix H: Implementation status of environmental protection and mitigation measures

Appendix I: Construction programme

Appendix J: Three month rolling programme

Appendix K: Graphical plots of trends of monitored parameters

Appendix L: List of recorded vegetation and relative abundance and list of transplanted trees in the Ecological Compensatory Area (ECA) during construction phase in March 2012

Appendix M: Ecological monitoring report

Appendix N: Photo of fish pond at Area C and Wai Ha River at March 2012

### **EXECUTIVE SUMMARY**

This is the thirteenth monthly Environmental Monitoring and Audit (EM&A) Report for the drainage improvement works in Shuen Wan, Tai Po under Drainage Services Department Contract No. DC/2009/22 entitled "Drainage Improvement Works in Shuen Wan, Tai Po – Contract 1". This report concludes the impact monitoring for the activities undertaken during the period from 1<sup>st</sup> of March 2012 to 31<sup>st</sup> March 2012. The major site activities in this reporting period were mainly pumping station construction, Construction for the proposed transformer Room & Switchroom, Excavation for the proposed flow meter chamber, Excavation for the proposed DN2100 Storm drain and Concreting for the proposed intake structure up to +4.12mPD.

The Environmental Team (ET) is responsible for the EM&A works required in the EM&A manual (revision 3). Site inspections were carried out on weekly basis to investigate and audit the equipment and work methodologies with respect to pollution control and environmental mitigation. The weekly inspections records and photos taken were kept.

In general, waste management was satisfactory during the reporting period.

Impact monitoring for construction noise was conducted in the reporting period. No exceedance of A/L level was reported.

Furthermore, impact monitoring for water quality was conducted. Total 10 abnormal incidents of water quality criteria were recorded in this reporting month. It was observed that the river was redirected and narrowed for construction of mechanical penstocks; and increases the speed of water current. Proper mitigation measures was implemented by contractor to avoid site water release to the Wai Ha river and no particular observation of defective site activities were found causing water contamination; The exceedance of Turbidity and Total suspended solid were believed to be mainly attributed by high water flow rate. The exceedance of DO were believed to be mainly attributed by natural fluctuation; , since the recorded levels of DO at control station had also exceeded its baseline limit level, the exceedances recorded at were unlikely to be related to the Project.

No exceedance of A/L level was reported for the monitoring of hydrological characteristics in the reporting period.

The ecological monitoring of the Ecological Compensatory Area (ECA) of the project is conducted. Details of the findings are referred to sections 6.2.

Visual and landscape monitoring has been conducted for the project. Details of the observations are referred to sections 7.3.

There was no complaint, notification of any summons and successful prosecutions against the project received during the reporting period.

Site works proposed to be carried out in the upcoming month at Area A, B & C are refer to section 2.2.

It is expected that noise, air and water quality impacts will be resulted from the works. ET has reminded the contractor to provide environmental pollution control measures wherever necessary and to keep a good environmental management at site practice. The recommended mitigation measures proposed for the project as well as implementation status are refer to section 12.3.

The ET will continue to implement the environmental monitoring & audit programme in accordance with the EM&A Manual (revision 3) and Environmental Permit requirement.

#### 1 Introduction

This is the thirteenth monthly Environmental Monitoring and Audit (EM&A) Report for the drainage improvement works in Shuen Wan, Tai Po under Drainage Services Department Contract No. DC/2009/22 entitled "Drainage Improvement Works in Shuen Wan, Tai Po – Contract 1". The site layout plan is shown in Appendix A. The Environmental Team, Environmental Pioneers & Solutions Limited appointed by Kwan Lee – Kuly Joint Venture, prepares the report. The report is to be submitted to the Contractor, the Engineer and the IEC.

This report presents the results of the environmental monitoring of the project activities conducted within the reporting period from 1<sup>st</sup> March 2012 to 31<sup>st</sup> March 2012. This included the noise monitoring, water quality monitoring, hydrological characteristics monitoring, ecological monitoring, visual and landscape monitoring, and regular site inspections once per week for verification of implementation of the mitigation measures as recommended in the Environmental Permit (EP-303/2008) (EP), EM&A Manual (revision 3) and the Contractor's Environmental Management Plan (EMP).

### 2 Construction Stage

## 2.1 Construction activities in the reporting period

Major activities in the reporting period included the followings:

Area A – Construction for the proposed Transformer Room & Switchroom.

Area A – Concreting for the proposed Transformer Room & Switchroom up to +3.95mPD.

Area A – Installation of Void former for the proposed Transformer Room & Switchroom.

Area A – Excavation for the proposed flow meter chamber.

Area A – Laying of blinding layer.

Area A – Excavation for the proposed DN2100 Storm drain.

Area A – Installation of first and second layer of waling for the proposed DN2100 trench.

Area A – Grouting for the proposed concrete structure at the mouth of Wai Ha River.

Area A – Concreting for the proposed intake structure up to +4.12mPD.

Area B – Installation of sheetpiles for Bay 6 & 5.

Area B – Excavation for Bay 6 & 5.

Area B – Installation of first layer of waling for Bay 6 & 5.

Area C – In Maintenance Period.

## 2.2 Construction activities for the coming month

Proposed key construction works in the coming month will include:

Area A (Pumping Station)

- 1. Erection formwork and falsework for the proposed Stormwater Pumping Station up to +11.85mPD top slab.
- 2. Steel reinforcement bars fixing for the proposed Stormwater Pumping Station up to +11.85PD top slab.
- Construction for flow meter chamber.
- 4. Construction for ground beam for man make slope.
- Construction discharge chamber for the proposed Stormwater Pumping Station.
- 6. Installation of multi-part cover and backfilling for desilting chamber.
- 7. Construction of DN2100 along Ting Kok Road (CH120 to 160)

## 8. Construction of the proposed intake structure.

Area B (Tung Tsz Nursery)

- 1. Excavation for the construction of box culvert in Tung Tsz Nursery
- 2. Construction of box culvert bay 6 and 5
- 3. Erection of hoarding for stage 2.

Area C (HCA)

### 1. In Maintenance Period

### 2.3 Environmental Status

Appendix A shows the drawing of the project area.

Locations of the monitoring and control stations with environmental sensitive receivers are presented in Section 3.3, 4.3, and 5.3 for noise, water quality, and hydrological characteristics respectively.

### 3 Noise Monitoring

## 3.1 Monitoring Parameters and Methodology

The construction noise level was measured in terms of the A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ).  $L_{eq~(30 minutes)}$  was used as the monitoring parameter for the impact monitoring in the time period between 0700 to 1900 hours on normal weekdays. For all other time period,  $L_{eq~(5 minutes)}$  was employed for comparison with the Noise Control Ordinance (NCO) criteria.

Noise measurement results obtained from each monitoring location were recorded in the Construction Noise Monitoring Data Sheet (Appendix D) immediately after the measurement. As supplementary information for data auditing, statistical results  $L_{10}$  and  $L_{90}$  were also be recorded for reference.

In case of non-compliance with the construction noise criteria, more frequent monitoring, as specified in the Action plan in Table 3.5.2, shall be carried out. This additional monitoring shall be carried out until the recorded noise levels are rectified or proved to be irrelevant to the construction activities.

## 3.2 Monitoring Equipment

The sound level meters and calibrators comply with the International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications as referred to in the Technical Memorandum (TM) to the Noise Control Ordinance was deployed as monitoring equipment for noise measurement.

Noise measurement was not be made in the presence of fog, rain, wind with a steady speed exceeding 5ms<sup>-1</sup> or wind with gust exceeding 10ms<sup>-1</sup>. Thus wind speed was checked by the portable wind speed indicator capable of measuring the wind speed in m/s. Table 3.2.1 summarizes the equipment list for noise monitoring

Table 3.2.1 Equipment List for Noise Monitoring

Equipment	Manufacturer & Model No.	Precision Grade	Qty
Integrated sound	Svantek 949	IEC 651 Type 1	2
level meter		IEC 804 Type 1	
Windscreen	Microtech gefell model W2	N/A	1
Acoustical	Svantek SV30A	IEC 942 Type 1	1
calibrator			
Wind speed	Kestrel K1000	N/A	1
indicator			
D 1 C 171	. 1	, · · · A 1'	C C

Remarks: Calibration details of the sound level meter is given in Appendix C for reference

## 3.3 Monitoring Locations

According to the Environmental Monitoring and Audit manual, impact noise monitoring for contract 1 was undertaken at two locations during the construction phase of the project. The proposed monitoring locations are summarized in Table 3.3.1. Figure 3.3.1 shows the Noise Monitoring Locations

Noise measurement at each monitoring location was taken at a point 1m from the exterior of the selected premises and at a height of 1.2m above ground with no disturbance to the dweller and least obstructed view.

Table 3.3.1 Noise Monitoring Locations during Construction Phase

Noise Station	Monitoring	Location
M1		14, Shuen Wan Chim Uk
A T 1		Joint Village Office for Villages in Shuen Wan,
AL1		Tai Po

In accordance with the requirements in the EM&A manual (revision 3), weekly impact monitoring was conducted. For the time period between 0700 and 1900 hours on normal weekdays, and noise parameter of  $L_{eq~(30minutes)}$  was measured. As if the construction works were carried out during restricted period (i.e. 1900-2300, 2300-0700 of next day and Sundays / general holiday), impact

monitoring that comprises 3 consecutive  $L_{\text{eq }(5\text{minutes})}$  would be carried out.




Figure 3.3.1 Impact noise monitoring locations

### 3.4 Monitoring Results and Interpretation

Relevant details of the noise monitoring results are presented in Table 3.4.1. The results of M1, ranged between 51.4dB (A) and 59.8dB (A), and AL1, ranged between 54.6dB (A) and 63.5dB (A), were within the limit levels and therefore, no exceedance was found.

Table 3.4.1 Noise Monitoring Results for the reporting period							
Location	Paramet er	Date*	Time	L <sub>Aeq</sub> dB(A)	Limit dB(A)	Exceedanc e	Weathe r
M1	L <sub>eq 30mins</sub>	7-Mar-12	13:20	51.4	75	N	Cloudy
M1	L <sub>eq 30mins</sub>	14-Mar-12	11:45	52.7	75	N	Cloudy
M1	L <sub>eq 30mins</sub>	21-Mar-12	12:25	59.8	75	N	Cloudy
M1	L <sub>eq 30mins</sub>	28-Mar-12	13:20	59.0	75	N	Cloudy
AL1	L <sub>eq 30mins</sub>	7-Mar-12	13:58	56.3	75	N	Cloudy
AL1	L <sub>eq 30mins</sub>	14-Mar-12	12:23	54.6	75	N	Cloudy
AL1	L <sub>eq 30mins</sub>	21-Mar-12	13:04	54.9	75	N	Cloudy
AL1	L <sub>eq 30mins</sub>	28-Mar-12	12:46	63.5	75	N	Cloudy

Remarks: Raw datasheet for noise monitoring are attached in Appendix D for reference.

#### 3.5 Action and Limit level for Construction noise

The Action and Limit (A/L) levels for construction noise are defined in Table 3.5.1. Should non-compliance of the criteria occur, action in accordance with the Action Plan in Table 3.5.2 should be carried out.

There was no exceedance recorded in the reporting period.

Table 3.5.1 Action and Limit Levels for Construction noise

		Limit Level
0700 - 1900 hours on normal weekdays	When one documented complaint is received	75dB(A)
Remarks: I	f works are to be carried	out during restricted
hours, the	conditions stipulated in the	ne construction noise
permit issu	ed by the Noise Control	Authority have to be
followed.		

## 3.6 Monitoring Schedule for the next reporting period

Noise monitoring schedule is proposed to be carried out on  $2^{nd}$ ,  $12^{th}$ ,  $18^{th}$  and  $25^{th}$  of April 2012.

Table 3.5.2 Event / Action Plan for Construction Noise

EVENT	ET Leader	IEC	ER	CONTRACTOR
Action	1. Notify IEC and	1. Review the	1. Confirm receipt	1. Submit noise
Level	Contractor.	analysed	of notification	mitigation
	2. Carry out	results	of	proposals to
	investigation.	submitted by	failur	IEC.
	3. Report the results	the ET.	e in writing.	2. Implement
	of investigation	2. Review the	2. Notify	noise
	to the IEC, ER	proposed	Contractor.	mitigation
	and Contractor.	remedial	3. Require	proposals.
	4. Discuss with the	measures by the	Contractor	
	Contractor and	Contractor and	to propose remedial	
	formulate	advise the ER	measures for	
	remedial	accordingly.	the analysed	
	measures.	3. Supervise the	noise problem;	
	5. Increase	implementation	4. Check remedial	
	monitoring	of remedial	measures are	
	frequency to	measures.	properly	
	check mitigation		implemented.	
	effectiveness.			

Limit	1. Notify IEC, ER,	1. Discuss	1. Confirm	1. Take immediate
Level	EPD and	amongst ER,	receipt of	action to avoid
	Contractor.	ET, and	notification of	f
	2. Identify source.	Contractor on	2. Notify	urther
	3. Repeat	the potential	Contractor.	exceedance.
	measurements to	remedial	3. Require	2. Submit
	confirm findings.	actions.	Contractor	proposals for
	4. Increase	2. Review	4. Check remedial	remedial
	monitoring	Contractor's'	measures	actions to IEC
	frequency.	remedial	properly	within 3
	5. Carry out	actions	implemented.	working days
	analysis of	whenever	5. If exceedance	of notification.
	Contractor's	necessary to	continues,	3. Implement the
	working	assure their	consider what	agreed
	procedures to	effectiveness	portion of the	proposals.
	determine	and advise	work is	4. Resubmit
	possible	the	responsible	proposals if
	mitigation to be	ER	and instruct the	problem still
	implemented.	accordingly.	Contractor to	not under
	6. Inform IEC, ER	3. Supervise the	stop that	control.
	and EPD the	implementation	portion of work	5. Stop the
	causes and	of remedial	until the	relevant portion
	actions taken for	measures.	exceedance is	of works as
	the exceedances.		abated.	determined by
	7. Assess			the ER until the
	effectiveness of			exceedance is
	Contractor's			abated.
	remedial actions			
	and keep IEC,			
	EPD and ER			
	informed of the			
	results.			
	8. If exceedance			
	stops, cease			
	additional			
	monitoring.			
	ı			

### 4 Water Monitoring

## 4.1 Water Quality Monitoring Parameters and methodology

Turbidity in Nephelometric Turbidity Unit (NTU), and Dissolved Oxygen (DO) in mg/L, temperature, and pH measurements were in-situ measurements and suspended solids measurements were performed by a HOKLAS accredited laboratory using recommended reference method APHA 2540D.

## 4.2 Monitoring Equipment

Turbidity, DO, Salinity, pH and temperature was measured by an instrument complied with the following requirements:

The instrument is a portable as well as weatherproof multimeter complete with cable and uses a DC power source. It is capable of measuring:

- A turbidity between 0-800NTU;
- A dissolved Oxygen level in the range of 0-20mg/L and 0-200% saturation;
- A temperature of 0-50°C;
- Salinity in the range of 0-40ppt;
- pH in the range of 0-14.

The measurements were performed by a portable and weatherproof multi-meter, model TOA-DKK WQC-24. The equipment was calibrated and verified by certified laboratory every 3 months to ensure they perform to the same level of accuracy as stated in the manufacturer's specification. Detailed calibration records of the multi-meter were shown in Appendix C for reference

Suspended solids were determined by the water samples collected from the monitoring locations for further analysis in accredited HOKLAS laboratory. Water samples were contained by polythene bottles, packed in ice (cooled in 4°C without frozen) and delivered to the laboratory for analysis as soon as possible after collection.

## **4.3** Monitoring Locations

In accordance with the EM&A Manual (revision 3), monitoring stations for contract 1 were established at two locations, which are summarized in Table 4.3.1.

**Table 4.3.1 – Water Quality Monitoring Stations** 

Monitoring Station	Location	Coordinates
W1	Between the Shuen Wan Marsh	E:839301
W I	and ECA	N:836386
WO	Between Tolo Harbour and	E:839542
W2	Proposed Penstock	N:836184

As illustrated in Figure 4.3.1, W1 served as the control station while W2 was the monitoring location of water quality.

In accordance with the EM&A Manual (revision 3), measurements shall be taken at 3 water depths, namely, 1m below water surface, mid-depth and 1m above river bed, except where the water depth less than 6m, the mid-depth station may be omitted. Should the water depth be less than 3m, only the mid-depth station will be monitored.

As the depth of water was less than 3m, water samples were collected at mid-depth of each proposed monitoring stations for measurements and sample collection.




Figure 4.3.1 Water Quality Monitoring Locations

#### 4.4 **Monitoring Frequency**

Impact water quality monitoring for each monitoring station were performed at mid-flood or mid-ebb tides for 3 days per week during the course of the construction river works.

Monitoring were carried out on 2<sup>nd</sup>, 5<sup>th</sup>, 7<sup>th</sup>, 9<sup>th</sup>, 12<sup>th</sup>, 14<sup>th</sup>, 16<sup>th</sup>, 19<sup>th</sup>, 21<sup>st</sup>, 23<sup>rd</sup>, 26<sup>th</sup>, 28<sup>th</sup> and 30<sup>th</sup> of March 2012.

#### 4.5 **Monitoring Results and Interpretation**

Water quality monitoring was carried out ten times in this reporting month. Detailed on-site measurements are shown in Appendix E. Table 4.5.1 presents consolidated results throughout the reporting month.

There were 10 abnormal incidents of water quality limits (Dissolved Oxygen, Suspended Solid and Turbidity) were recorded in this reporting month according to the established action and limit levels. ET has arranged site investigations for the abnormal incidents and it was observed that the river was redirected and narrowed for construction of mechanical penstocks; and increases the speed of water current. Proper mitigation measures was implemented by contractor to avoid site water release to the Wai Ha river and No particular observation of defective site activities were found causing water contamination; The exceedance of Turbidity and Total suspended solid were believed to be mainly attributed by high water flow rate. The exceedance of DO were believed to be mainly attributed by natural fluctuation; , since the recorded levels of DO at control station had also exceeded its baseline limit level, the exceedances recorded at were unlikely to be related to the Project. The water condition of Wai Ha River is presented in photo attached in Appendix N.

Details information of these incidents was presented in Section 8

Table 4.5.1 Summary of Water Quality Monitoring Results of this reporting month

	Average of M	onitoring l	itoring Results				
	Temperature (°C)	Turbidity (NTU)	рН	Dissolved Oxygen (mg/L)	Dissolved Oxygen (%)	Suspended Solids (mg/L)	
W1	18.15	3.6	7.63	7.38	75.00	2.78	
W2	18.08	9.2	7.79	7.33	74.00	7.22	

Table 4.5.2 Interpretations of abnormal incidents recorded in the reporting month

Date	Tide	Parameter	Interpretations			
2/2/2012	F1 1	Turbidity	Incident was regarded as high river flow rate since			
2/3/2012	Flood	DO	river redirected and narrowed was observed.			
5/3/2012	Ebb	Turbidity	Incident was regarded as high river flow rate since			
3/3/2012	EUU	Turbidity	river redirected and narrowed was observed.			
7/3/2012	Ebb	Turbidty	Incident was regarded as high river flow rate since			
1/3/2012	EUU	Turbiaty	river redirected and narrowed was observed.			
		Turbidity	Incident was regarded as high river flow rate since			
9/3/2012	Ebb	Suspended	river redirected and narrowed was observed.			
		Solids	fiver redirected and narrowed was observed.			
14/3/2012	Ebb	Turbidity	Incident was regarded as high river flow rate since			
14/3/2012	LUU	Turbianty	river redirected and narrowed was observed.			
16/3/2012	Ebb	Turbidity	Incident was regarded as high river flow rate since			
10/3/2012	Loo	Turblatty	river redirected and narrowed was observed.			
10/2/2012	F1.1	T. 1:1:4	Incident was regarded as high river flow rate since			
19/3/2012	2 Ebb	Ebb Turbidity	river redirected and narrowed was observed.			
21/2/2012	(2/2012) FILL FILLS	Thombi dita-	Incident was regarded as high river flow rate since			
21/3/2012	Ebb	Turbidity	river redirected and narrowed was observed.			
26/2/2012	Ebb	Tumbidite	Incident was regarded as high river flow rate since			
26/3/2012	Ebb	Turbidity	river redirected and narrowed was observed.			
30/3/2012	Ehh	Turbidity	Incident was regarded as high river flow rate since			
30/3/2012	Ebb	Turbidity	river redirected and narrowed was observed.			

Table 4.5.3 Construction work conducted during abnormal incidents period

Date	Area	Construction works conducted
	A	Stripping of formwork from walls W1, W2, W3, & W8
		Patching up tie holes on exterior side of wall W5
		Cement Grouting for between frame of stoplog SL-06D and concrete
		face face Outlet Structure
2/3/2012		Stripping off formwork from grouting of frame of stoplogs SL-06C and
2/3/2012		of penstock SG-stripping off formwork from base slab of Intake
		Structure
	В	Bay 5 – Excavating trench along shoring line of box culvert trench to
		remove boulders
		Cleaning up sediments at wheel washing bay
	С	In maintenance period
	A	Patching up tie bolt holes at exterior side of walls W6~W8
		(3M/Lab.P.M.)
		Stripping off formwork from slab opening at +3.5 and +5.15 mPD
		Backfilling and compacting of soil to formation level of ground beams
		CB19 & CB21
		Cutting and bending reinforcement bars for ground beams of
		Transformer Roon and Switchroom
5/3/2012		Excavating for 2100Ø pipe trench at Ch.155~160 to +3.7mPD and
3/3/2012		erecting temporary fencing
		Manhole survey of FMH1023921
		Cleaning up works area and breaking up concrete wall of cofferdam
		inside existing box culvert for Outlet Structure (3 M/Lab. A.M.)
	В	Bay 6 – Excavating for box culvert trench at Ch.75~80 down to
		+1.8mPD
		Cart away excavated materials to pump station, Area A (12 Truckloads)
		Bay 5 – Driving sheet piles for shoring of box culvert trench
	C	In maintenance period
	A	Backfilling and compacting to soil formation of ground beams (CB13 &
		CB15) for Transformer Room
7/3/2012		Fixing rebars for culunms (CC2, CC2A, CC2B & CC3) at + 5.15 mPD
,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		slab
		Cutting and bending reinforcement bars for columns
		Backfilling against Walls W4 & W6
		Excavating for 2100 Ø pipe trench at Ch.148~151 to +3.7 mPD

Fabricating top layer of I-beam wallings & Struts for 2100 Ø pipe trench at Ch. 151~160 Cart away excavated soil to pump station, Area A (13 Truckloads)  B General housekeeping C In maintenance period  A Backfilling and compacting to soil formation of ground beams (CB14 & CB 16) for Transformer Room Cutting and bending reinforcement bars for ground beams of Transformer Roon and Switchroom Scabbling C.J. for ground beams of Transformer Room and Switchroon connect to walls W6 ~ W8 Shuttering for columns CC2 & CC2A (+5.15 & 9.05mPD) Excavating for 2100 2100 Ø pipe trench at Ch. 140~143 to 3.7mPD Fabricating top layer of I-beam for shoring of 2100 Ø pipe trench at Ch. 143~151 Backfilling of sand between sheetpile cofferdam and base slab of Intake Structure, 0~0.5 mPD Breaking up concrete wall of cofferdam for Outlet Structure  No activity C In maintenance period  A Cutting and bending reinforcement bars for slab and columns of Transformer Room and Switchroom Fixing rebars for ground beams CB03, CB13~CB16 & CB11 of Transformer roon P01 ~ Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ 5.65mPD) Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom Fornwork shuttering for soffit of roof beams RB2 & RB15 for		1			
Cart away excavated soil to pump station, Area A (13 Truckloads)  B General housekeeping C In maintenance period  A Backfilling and compacting to soil formation of ground beams (CB14 & CB 16) for Transformer Room Cutting and bending reinforcement bars for ground beams of Transformer Roon and Switchroom Scabbling C.J. for ground beams of Transformer Room and Switchroon connect to walls W6 ~ W8 Shuttering for columns CC2 & CC2A (+5.15 & 9.05mPD) Excavating for 2100 2100 Ø pipe trench at Ch. 140~143 to 3.7mPD Fabricating top layer of I-beam for shoring of 2100 Ø pipe trench at Ch. 143~151 Backfilling of sand between sheetpile cofferdam and base slab of Intake Structure, 0~0.5 mPD Breaking up concrete wall of cofferdam for Outlet Structure  B No activity C In maintenance period  A Cutting and bending reinforcement bars for slab and columns of Transformer Room and Switchroom Fixing rebars for ground beams CB03, CB13~CB16 & CB11 of Transformer roon P01 - Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ -5.65mPD) Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom					
B General housekeeping C In maintenance period  A Backfilling and compacting to soil formation of ground beams (CB14 & CB 16) for Transformer Room Cutting and bending reinforcement bars for ground beams of Transformer Roon and Switchroom Scabbling C.J. for ground beams of Transformer Room and Switchroon connect to walls W6 ~ W8 Shuttering for columns CC2 & CC2A (+5.15 &9.05mPD) Excavating for 2100 2100 Ø pipe trench at Ch. 140~143 to 3.7mPD Fabricating top layer of I-beam for shoring of 2100 Ø pipe trench at Ch. 143 ~151 Backfilling of sand between sheetpile cofferdam and base slab of Intake Structure, 0~0.5 mPD Breaking up concrete wall of cofferdam for Outlet Structure  B No activity C In maintenance period  A Cutting and bending reinforcement bars for slab and columns of Transformer Room and Switchroom Fixing rebars for ground beams CB03, CB13~CB16 & CB11 of Transformer Room and Switchroom P01 - Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ - 5.65mPD) Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom					
C In maintenance period  A Backfilling and compacting to soil formation of ground beams (CB14 & CB 16) for Transformer Room Cutting and bending reinforcement bars for ground beams of Transformer Room and Switchroom Scabbling C.J. for ground beams of Transformer Room and Switchroon connect to walls W6 ~ W8 Shuttering for columns CC2 & CC2A (+5.15 &9.05mPD) Excavating for 2100 2100 Ø pipe trench at Ch. 140~143 to 3.7mPD Fabricating top layer of I-beam for shoring of 2100 Ø pipe trench at Ch. 143 ~ 151 Backfilling of sand between sheetpile cofferdam and base slab of Intake Structure, 0~0.5 mPD Breaking up concrete wall of cofferdam for Outlet Structure  B No activity C In maintenance period  A Cutting and bending reinforcement bars for slab and columns of Transformer Room and Switchroom Fixing rebars for ground beams CB03, CB13~CB16 & CB11 of Transformer roon P01 - Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ - 5.65mPD) Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom		D			
A Backfilling and compacting to soil formation of ground beams (CB14 & CB 16) for Transformer Room Cutting and bending reinforcement bars for ground beams of Transformer Roon and Switchroom Scabbling CJ. for ground beams of Transformer Room and Switchroon connect to walls W6 ~ W8 Shuttering for columns CC2 & CC2A (+5.15 & 9.05mPD) Excavating for 2100 2100 Ø pipe trench at Ch. 140~143 to 3.7mPD Fabricating top layer of I-beam for shoring of 2100 Ø pipe trench at Ch. 143 ~151 Backfilling of sand between sheetpile cofferdam and base slab of Intake Structure, 0~0.5 mPD Breaking up concrete wall of cofferdam for Outlet Structure  B No activity C In maintenance period  A Cutting and bending reinforcement bars for slab and columns of Transformer Room and Switchroom Fixing rebars for ground beams CB03, CB13~CB16 & CB11 of Transformer roon P01 — Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ - 5.65mPD) Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom					
CB 16) for Transformer Room Cutting and bending reinforcement bars for ground beams of Transformer Roon and Switchroom Scabbling CJ. for ground beams of Transformer Room and Switchroon connect to walls W6 ~ W8 Shuttering for columns CC2 & CC2A (+5.15 &9.05mPD) Excavating for 2100 2100 Ø pipe trench at Ch. 140~143 to 3.7mPD Fabricating top layer of I-beam for shoring of 2100 Ø pipe trench at Ch. 143 ~151  Backfilling of sand between sheetpile cofferdam and base slab of Intake Structure, 0~0.5 mPD Breaking up concrete wall of cofferdam for Outlet Structure  B No activity C In maintenance period  A Cutting and bending reinforcement bars for slab and columns of Transformer Room and Switchroom Fixing rebars for ground beams CB03, CB13~CB16 & CB11 of Transformer foron P01 - Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ - 5.65mPD) Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom					
Cutting and bending reinforcement bars for ground beams of Transformer Roon and Switchroom Scabbling C.J. for ground beams of Transformer Room and Switchroon connect to walls W6 ~ W8 Shuttering for columns CC2 & CC2A (+5.15 &9.05mPD) Excavating for 2100 2100 Ø pipe trench at Ch. 140-143 to 3.7mPD Fabricating top layer of I-beam for shoring of 2100 Ø pipe trench at Ch. 143 ~ 151 Backfilling of sand between sheetpile cofferdam and base slab of Intake Structure, 0~0.5 mPD Breaking up concrete wall of cofferdam for Outlet Structure  B No activity C In maintenance period  A Cutting and bending reinforcement bars for slab and columns of Transformer Room and Switchroom Fixing rebars for ground beams CB03, CB13~CB16 & CB11 of Transformer roon P01 - Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ -5.65mPD) Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom		A			
Transformer Roon and Switchroom Scabbling C.J. for ground beams of Transformer Room and Switchroon connect to walls W6 ~ W8 Shuttering for columns CC2 & CC2A (+5.15 &9.05mPD) Excavating for 2100 2100 Ø pipe trench at Ch. 140~143 to 3.7mPD Fabricating top layer of I-beam for shoring of 2100 Ø pipe trench at Ch. 143 ~151 Backfilling of sand between sheetpile cofferdam and base slab of Intake Structure, 0~0.5 mPD Breaking up concrete wall of cofferdam for Outlet Structure  B No activity C In maintenance period  A Cutting and bending reinforcement bars for slab and columns of Transformer Room and Switchroom Fixing rebars for ground beams CB03, CB13~CB16 & CB11 of Transformer roon P01 - Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ -5.65mPD) Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom					
Scabbling C.J. for ground beams of Transformer Room and Switchroon connect to walls W6 ~ W8  Shuttering for columns CC2 & CC2A (+5.15 &9.05mPD)  Excavating for 2100 2100 Ø pipe trench at Ch. 140~143 to 3.7mPD  Fabricating top layer of I-beam for shoring of 2100 Ø pipe trench at Ch. 143 ~151  Backfilling of sand between sheetpile cofferdam and base slab of Intake Structure, 0~0.5 mPD  Breaking up concrete wall of cofferdam for Outlet Structure  B No activity  C In maintenance period  A Cutting and bending reinforcement bars for slab and columns of Transformer Room and Switchroom  Fixing rebars for ground beams CB03, CB13~CB16 & CB11 of Transformer roon  P01 - Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ - 5.65mPD)  Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench  Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity  C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~43.07 mPD)  Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom					
connect to walls W6 ~ W8  Shuttering for columns CC2 & CC2A (+5.15 &9.05mPD)  Excavating for 2100 2100 Ø pipe trench at Ch. 140~143 to 3.7mPD  Fabricating top layer of I-beam for shoring of 2100 Ø pipe trench at Ch. 143 ~151  Backfilling of sand between sheetpile cofferdam and base slab of Intake Structure, 0~0.5 mPD  Breaking up concrete wall of cofferdam for Outlet Structure  B No activity  C In maintenance period  A Cutting and bending reinforcement bars for slab and columns of Transformer Room and Switchroom  Fixing rebars for ground beams CB03, CB13~CB16 & CB11 of Transformer roon  P01 - Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ - 5.65mPD)  Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench  Formwork shuttering for interior side of walls of Intake Structure  Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity  C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~43.07 mPD)  Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom					
Shuttering for columns CC2 & CC2A (+5.15 &9.05mPD) Excavating for 2100 2100 Ø pipe trench at Ch. 140~143 to 3.7mPD Fabricating top layer of I-beam for shoring of 2100 Ø pipe trench at Ch. 143 ~151  Backfilling of sand between sheetpile cofferdam and base slab of Intake Structure, 0~0.5 mPD Breaking up concrete wall of cofferdam for Outlet Structure  B No activity C In maintenance period  A Cutting and bending reinforcement bars for slab and columns of Transformer Room and Switchroom Fixing rebars for ground beams CB03, CB13~CB16 & CB11 of Transformer roon P01 = Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ - 5.65mPD) Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom			Scabbling C.J. for ground beams of Transformer Room and Switchroon		
Excavating for 2100 2100 Ø pipe trench at Ch. 140~143 to 3.7mPD Fabricating top layer of I-beam for shoring of 2100 Ø pipe trench at Ch.  143~151 Backfilling of sand between sheetpile cofferdam and base slab of Intake Structure, 0~0.5 mPD Breaking up concrete wall of cofferdam for Outlet Structure  B No activity C In maintenance period  A Cutting and bending reinforcement bars for slab and columns of Transformer Room and Switchroom Fixing rebars for ground beams CB03, CB13~CB16 & CB11 of Transformer roon P01 - Setting up the drilling rig and drilling of proof drill hole P01 (+2.35~-5.65mPD) Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~-43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom			connect to walls W6 ~ W8		
Excavating for 2100 2100 Ø pipe trench at Ch. 140~143 to 3.7mPD Fabricating top layer of I-beam for shoring of 2100 Ø pipe trench at Ch. 143 ~151  Backfilling of sand between sheetpile cofferdam and base slab of Intake Structure, 0~0.5 mPD  Breaking up concrete wall of cofferdam for Outlet Structure  B No activity  C In maintenance period  A Cutting and bending reinforcement bars for slab and columns of Transformer Room and Switchroom  Fixing rebars for ground beams CB03, CB13~CB16 & CB11 of Transformer roon  P01 - Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ - 5.65mPD)  Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench  Formwork shuttering for interior side of walls of Intake Structure  Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity  C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~43.07 mPD)  Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom	9/3/2012		Shuttering for columns CC2 & CC2A (+5.15 &9.05mPD)		
143~151 Backfilling of sand between sheetpile cofferdam and base slab of Intake Structure, 0~0.5 mPD Breaking up concrete wall of cofferdam for Outlet Structure  B No activity C In maintenance period  A Cutting and bending reinforcement bars for slab and columns of Transformer Room and Switchroom Fixing rebars for ground beams CB03, CB13~CB16 & CB11 of Transformer roon P01 - Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ - 5.65mPD) Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom	7/3/2012		Excavating for 2100 2100 Ø pipe trench at Ch. 140~143 to 3.7mPD		
Backfilling of sand between sheetpile cofferdam and base slab of Intake Structure, 0~0.5 mPD Breaking up concrete wall of cofferdam for Outlet Structure  B No activity C In maintenance period  A Cutting and bending reinforcement bars for slab and columns of Transformer Room and Switchroom Fixing rebars for ground beams CB03, CB13~CB16 & CB11 of Transformer roon P01 - Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ - 5.65mPD) Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom			Fabricating top layer of I-beam for shoring of 2100 Ø pipe trench at Ch.		
Structure, 0~0.5 mPD Breaking up concrete wall of cofferdam for Outlet Structure  B No activity C In maintenance period  A Cutting and bending reinforcement bars for slab and columns of Transformer Room and Switchroom Fixing rebars for ground beams CB03, CB13~CB16 & CB11 of Transformer roon P01 - Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ - 5.65mPD) Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom			143 ~151		
Breaking up concrete wall of cofferdam for Outlet Structure  B No activity C In maintenance period  A Cutting and bending reinforcement bars for slab and columns of Transformer Room and Switchroom Fixing rebars for ground beams CB03, CB13~CB16 & CB11 of Transformer roon P01 - Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ - 5.65mPD) Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~-43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom			Backfilling of sand between sheetpile cofferdam and base slab of Intake		
B No activity C In maintenance period  A Cutting and bending reinforcement bars for slab and columns of Transformer Room and Switchroom Fixing rebars for ground beams CB03, CB13~CB16 & CB11 of Transformer roon P01 - Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ - 5.65mPD) Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~-43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom			Structure, 0~0.5 mPD		
C In maintenance period  A Cutting and bending reinforcement bars for slab and columns of Transformer Room and Switchroom Fixing rebars for ground beams CB03, CB13~CB16 & CB11 of Transformer roon P01 – Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ - 5.65mPD) Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~-43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom			Breaking up concrete wall of cofferdam for Outlet Structure		
A Cutting and bending reinforcement bars for slab and columns of Transformer Room and Switchroom Fixing rebars for ground beams CB03, CB13~CB16 & CB11 of Transformer roon P01 – Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ - 5.65mPD) Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~-43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom		В	No activity		
Transformer Room and Switchroom Fixing rebars for ground beams CB03, CB13~CB16 & CB11 of Transformer roon P01 – Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ - 5.65mPD) Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~-43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom		C	In maintenance period		
Fixing rebars for ground beams CB03, CB13~CB16 & CB11 of Transformer roon P01 - Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ - 5.65mPD) Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~-43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom		A	Cutting and bending reinforcement bars for slab and columns of		
Transformer roon P01 – Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ - 5.65mPD) Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~-43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom			Transformer Room and Switchroom		
P01 – Setting up the drilling rig and drilling of proof drill hole P01 (+2.35 ~ - 5.65mPD) Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~-43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom			Fixing rebars for ground beams CB03, CB13~CB16 & CB11		
14/3/2012  (+2.35 ~ - 5.65mPD) Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~-43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom			Transformer roon		
Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~-43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom			P01 – Setting up the drilling rig and drilling of proof drill hole P01		
Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe trench Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~-43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom	1.4/2/2012		(+2.35 ~ - 5.65mPD)		
Formwork shuttering for interior side of walls of Intake Structure Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~-43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom	14/3/2012		Fabricating temporary working platform at Ch. 140~150 of 2100 Ø pipe		
Installing and welding of temporary bar screen at inlet of Outlet Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~-43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom			trench		
Structure  B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~-43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom			Formwork shuttering for interior side of walls of Intake Structure		
B No activity C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~-43.07 mPD) Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom			Installing and welding of temporary bar screen at inlet of Outlet		
C In maintenance period  A Drilling and sampling of proof drill P01 (-33.82~-43.07 mPD)  Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom			Structure		
A Drilling and sampling of proof drill P01 (-33.82~-43.07 mPD)  Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom		В	No activity		
Fixing rebars for +5.15 mPD slab and for walls of Switchroom & Switchroom		С	In maintenance period		
Switchroom		A	Drilling and sampling of proof drill P01 (-33.82~-43.07 mPD)		
	16/3/2012		Fixing rebars for +5.15 mPD slab and for walls of Switchroom &		
Formwork shuttering for soffit of roof beams RB2 & RB15 for			Switchroom		
			Formwork shuttering for soffit of roof beams RB2 & RB15 for		

		Switchroom
		Formation shuttering for walls (+ 3.95~5.15mPD) of Transformer Room
		& Switchroom
		Dismantling the falsework and stripping off soffit formwork from beams
		& top slab between walls W2 & W8
		Patching up tie bolt holes on walls (W2, W3 & W4) between +3.5 and
		+5.15 mPD)
		Backfilling against wall W2 & W3.
		Excavating for 2100 Ø pipe trench at Ch. 132~134 to +3.7mPD
		Excavating for 2100 Ø pipe trench at Ch. 148~150 to – 0.3mPD
		Fabricating main beams of steel decking for 2100 Ø pipe trench at Ch.
		137~143
		Carting away excavated soil to pump station, Area A (11 Truckloads)
		Cutting and bending reinforcement bars for wall and top slab of Intake
		Structure at pump station
	В	Bay 5 – Excavating trench along shoring line at Ch. 53~60 of box
		culvert trench to remove boulders
	С	In maintenance period
	A	Dismantling rebars of +5.15 mPD floor slab at Switchroom for
		falsework erection
		Fixing rebars for bearing walls (+3.95~+5.15 mPD) at Transformer
		Room & Switchroom
		Backfilling against wall W4
		Proof Drilling p02 – Drilling and sampling ( - 5.00~-31.77 mPD)
		Excavating for 2100 Ø pipe trench at Ch.128~130 to +3.7 mPD
		Excavating for 2100 Ø pipe at Ch. 155~158 to -0.5 mPD
		Fabricating steel supports for existing Ø 300 D1 watermain at Ch.
19/3/2012		124~130 and top layer of walings for shoring at Ch. 132~137 inside
		2100 Ø pipe trench
		Carting away excavated soil to pump station, Area A (10 Truckloads)
		Cutting and bending reinforcement bars for walls and top slab of Intake
		Structure at pump station bending yard
		Fixing rebars for walls of Intake Struture
		Formwork shuttering for stplogs (SL07A, SL07C & SL07D) and access
		opening on top slab of Intake Strcutre
	В	General housekeeping
	С	In maintenance period
	<u> </u>	·

	A	Concreting for ground beams and +3.95 mPD base slab of Transformer
		Room and Switchroom (Total: 182.3 cuM)
		Erecting falsework at Screen House for roof slab construction
		Laying concealed conduits on wall formwork of Switchroom and Screen
		House
21/3/2012		Proof Drill P02 – Cement grouting for drill hole
		Excavating for 2100 Ø pipe trench at Ch. 120~124 to +3.7mPD\
		Fabricating for top layer of I-beam waling at Ch. 124~132 and for
		imtermediate layer of waling at Ch. 154~160 of 2100 Ø pipe shoring
	В	No activities
	С	In maintenance period
	A	Formwork shuttering for bearing wall at base slab of Transformer Room
		(1-M/Labourer, 1-Carpenter, A.M. only)
		Fixing Styrofoam on base slab as formwork for + 5.15 mPD floor slab
		of Switchroom
		Laying of G.I concealed conduits on wall of Switchroom and Screen
		house
		Erecting temporary fencing at Ch. 120~145 of 2100 Ø pipe trench
26/3/2012		Fabricating immediate layer of waling and struts at Ch. 148~154 for
		shoring of 2100 Ø pipe trench
		Excavating for 2100 Ø pipe trench at Ch. 140~145 to -0.3 mPD
		Cart away excavated materials to pump station, Area A (6 Truckloads)
		(1 Driver + 1 Dump Truck, p.m. only)
		Shuttering for exterior side of wall formwork for Intake Structure
	В	General housekeeping
	С	In maintenance period
	A	Fixing Styrofoam on base slab as formwork of +5.15 mPD floor slab for
		transformer Room
		Erecting scaffolding and shuttering for soffit of roof and beams (RB06,
		RB15, RB17 & RB32) of Screen House
		Fabricating immediate layer of I-beam waling & struts at Ch. 130~134
30/3/2012		for shoring of 2100 Ø pipe trench
		Excavating for 2100 Ø pipe trench at Ch. 148~152 to formation level
		Pre-pour cleaning for walls & top slab of Intake Structure
		( 2M/labourers, p.m. only)
	В	Bay 6 – Excavating for box culvert trench at Ch. 54~65 down to +1.8
		mPD

C In maintenance period

## 4.6 Action and limit level for Water Quality

Based on the criteria stipulated in EM&A manual (revision 3) and baseline water quality monitoring data obtained, the A/L levels are shown in Table 4.6.1, Table 4.6.2. The A/L levels for W1 were ignored since W1 functions as the control station for contract 1. If the water quality monitoring results at any impact stations exceeded the criteria, the actions in accordance with the Event and Action Plan in Table 4.6.3 should be taken.

Table 4.6.1 Action and Limit Levels for Water Quality at All Monitoring Stations

Parameters	Action	Limit
DO in mg/L	5 percentile of baseline data	4 mg/L or 1 percentile of baseline data
pН	N/A	6.0 – 9.0
SS in mg/L	95 percentile of baseline data or 120% of upstream control station's SS	99 percentile of baseline data or 130% of upstream control station's SS
Turbidity in NTU	95 percentile of baseline data or 120% of upstream control station's Turbidity	99 percentile of baseline data or 130% of upstream control station's Turbidity

Table 4.6.2 Action and Limit Levels for Water Quality at All Monitoring Stations

	Monitor	<b>Monitoring Stations (Flood Tide)</b>				<b>Monitoring Stations (Ebb Tide)</b>		
Parameters	W1		W2		W1		W2	
Farameters	Action	Limit	Action	Limit	Action	Limit	Action	Limit
	Level	Level	Level	Level	Level	Level	Level	Level
DO (mg/L)	8.07	8.07	7.81	7.69	7.12	7.02	6.77	6.31
pН	N/A	6.0-9.0	N/A	6.0-9.0	N/A	6.0-9.0	N/A	6.0-9.0
SS (mg/L)	7.7	8.1	7.7	8.6	10.5	10.9	9.4	9.9
Turbidity (NTU)	4.9	5.3	1.7	1.8	4.2	4.7	3.0	3.5

Remarks:

For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits

For SS and turbidity, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

Table 4.6.3 Event and action Plan for Water Quality

Event	ET Leader	IEC	ER	Contractor
ACTION LEV	EL			
Action level	1. Repeat in-situ	1. Discuss	1. Discuss	1. Inform Engineer
being	measurements to	mitigation	proposed	and confirm in
exceeded by	confirm findings;	measures with	mitigation	writing
one sampling	2. Identify reasons for	ET, Engineer	measures with	notification of the
day	non-compliance	and Contractor;	IEC, ET and	non-compliance;
	and source(s) of	2. Review	Contractor;	2. Rectify
	impact;	proposals on	2. Make	unacceptable
	3. Inform IEC,	mitigation	agreement on	practice;
	Contractor and	measures	mitigation	3. Check all plant
	Engineer;	submitted by	measures to	1 1 1
	4. Check monitoring	Contractor and	be	4. Consider changes
	data, all plant,	advise the	implemented;	in working
	equipment and	Engineer	3. Assess	methods;
	Contractor's	accordingly;	effectiveness	5. Discuss with ET,
	working methods;	3. Assess	of	IEC and Engineer
	5. Discuss mitigation	effectiveness of	1	and propose
	measures with	implemented	mitigation	mitigation
	IEC, Engineer and	mitigation	measures.	measures to IEC
	Contractor;	measures.		and Engineer
	6. Ensure mitigation			within three
	measures are			working days;
	implemented.			6. Implement
	7. Repeat			agreed mitigation
	measurement on			measures.
	next day of			
	exceedance.			

Action leve	l 1. Repeat in-situ	1. Discuss	1. Discuss 1	. Inform Engineer
being	measurements to	mitigation	proposed	and confirm in
exceeded by	confirm findings;	measures with	mitigation	writing
more than	2. Identify reasons for	ET, Engineer	measures with	notification of the
two	non-compliance	and Contractor;	IEC, ET and	non-compliance;
consecutive	and source(s) of	2. Review	Contractor; 2	. Rectify
sampling	impact;	proposals on	2. Make	unacceptable
days	3. Inform IEC,	mitigation	agreement on	practice;
	Contractor and	measures	mitigation 3	. Check all plant
	Engineer;	submitted by	measures to	and equipment;
	4. Check monitoring	Contractor and	be 4	. Consider changes
	data, all plant,	advise the	implemented;	in working
	equipment and	Engineer	3. Assess	methods;
	Contractor's	accordingly;	effectiveness 5	. Discuss with ET,
	working methods;	3. Assess	of	IEC and Engineer
	5. Discuss mitigation	effectiveness of	implemented	and propose
	measures with	implemented	mitigation	mitigation
	IEC, Engineer and	mitigation	measures.	measures to IEC
	Contractor;	measures.		and Engineer
	6. Ensure mitigation			within three
	measures are			working days;
	implemented.		6	. Implement
	7. Prepare to increase			agreed mitigation
	the monitoring			measures.
	frequency to			
	daily;			
	8. Repeat			
	measurement on			
	next day of			
	exeedance.			
LIMIT LE	VEL			
Limit level	1. Repeat in-situ	1. Discuss	1. Discuss 1	. Inform Engineer
being	measurements to	mitigation	proposed	and confirm in
exceeded by	confirm findings;	measures with	mitigation	writing
one	2. Identify reasons for	ET, Engineer	measures with	notification of the
sampling	non-compliance	and Contractor;	IEC, ET and	non-compliance;
day	and source(s) of	2. Review	Contractor; 2	. Rectify

	impact;	proposals on	2. Request	unacceptable
	3. Inform EPD, IEC,	mitigation	Contractor to	practice;
	Contractor and	measures	critically 3.	Check all plant
	Engineer;	submitted by	review the	and equipment;
	4. Check monitoring	Contractor and	working 4.	Consider changes
	data, all plant,	advise the	methods;	in working
	equipment and	Engineer	3. Make	methods;
	Contractor's	accordingly;	agreement on 5.	Discuss with ET,
	working methods;	3. Assess	mitigation	IEC and Engineer
	5. Discuss mitigation	effectiveness of	measures to	and propose
	measures with IEC,	implemented	be	mitigation
	Engineer and	mitigation	implemented;	measures to IEC
	Contractor;	measures.	4. Assess	and Engineer
	6. Ensure mitigation		effectiveness	within three
	measures are		of	working days;
	implemented;		implemented 6.	Implement
	7. Increase the		mitigation	agreed mitigation
	monitoring		measures.	measures.
	frequency to daily			
	until no exceedance			
	of Limit level.			
Limit level	1. Repeat in-situ	1. Discuss	1. Discuss 1.	Inform Engineer
being	measurements to	mitigation	proposed	and confirm in
exceeded by	confirm findings;	measures with	mitigation	writing
more than	2. Identify reasons for	ET, Engineer	measures with	notification of the
two	non-compliance and		IEC, ET and	non-compliance;
consecutive	source(s) of impact;	2. Review	·	Rectify
sampling	3. Inform EPD, IEC,	proposals on	•	unacceptable
days	Contractor and	mitigation	Contractor to	practice;
	Engineer;	measures	·	Check all plant
	4. Check monitoring	submitted by		and equipment;
	data, all plant,	Contractor and		Consider changes
	equipment and	advise the	·	in working
	Contractor's	Engineer	3. Make	methods;
	working methods;	accordingly;		Discuss with ET,
		3. Assess	mitigation	IEC and Engineer
	measures with IEC,	effectiveness of	measures to	and propose

Engineer and	implemented	be	mitigation
Contractor;	mitigation	implemented;	measures to IEC
6. Ensure mitigation	measures.	4. Assess	and Engineer
measures are		effectiveness	within three
implemented.		of	working days;
7. Increase the		implemented 6.	Implement
monitoring		mitigation	agreed mitigation
frequency to daily		measures;	measures;
until no exceedance		5. Consider and 7.	As directed by
of Limit level for		if necessary	the Engineer,
two consecutive		instruct	slow down or
days.		Contractor to	stop all or part of
		slow down or	the construction
		to stop all or	activities until no
		part of the	exceedance of
		construction	Limit level.
		activities until	
		no exceedance	
		of Limit	
		Level.	

## 4.7 Monitoring Schedule for the next reporting period

Water quality monitoring schedule is proposed to be carried out on  $2^{nd}$ ,  $5^{th}$ ,  $10^{th}$ ,  $8^{th}$ ,  $10^{th}$ ,  $12^{th}$ ,  $14^{th}$ ,  $16^{th}$ ,  $18^{th}$ ,  $20^{th}$ ,  $24^{th}$ ,  $23^{rd}$ ,  $25^{th}$ ,  $27^{th}$  and  $30^{st}$  of April 2012.

## 5 Hydrological Characteristics Monitoring

# 5.1 Hydrological Characteristics Monitoring Parameters and methodology

Impact monitoring of hydrological characteristics was undertaken to establish hydrological characteristics of sections of Wai Ha River adjacent to Drainage Improvement Works in Shuen Wan, Tai Po.

The hydrological characteristics of sections of Wai Ha River were measured by water flow rate and depth.

## 5.2 Monitoring Equipment

Monitoring performed by a portable echo-sounder, model Greyline Stingray. The equipment was calibrated and verified by certified laboratory or manufacturer every year to ensure they perform to the same level of accuracy as stated in the manufacturer's specification.

Calibration Certificate of the multi-meter is given in Appendix C.

## **5.3** Monitoring Locations

In accordance with the EM&A Manual (revision 3), monitoring stations for contract 1 were established at two locations and summarized in Table 5.3.1.

**Table 5.3.1 – Water Quality Monitoring Stations** 

Monitoring Station	Location	Coordinates
H1	Between the Shuen Wan Marsh	E:839301
	and ECA	N:836386
H2	Route to Sam Kung Temple	E:839163
		N:836433

As illustrated in Figure 5.3.1, H2 served as the control station while H1 was the monitoring location of hydrological characteristics.




Figure 5.3.1 Hydrological Characteristics Monitoring Locations

## 5.4 Monitoring Frequency

Hydrological characteristics monitoring for each monitoring station were performed at mid-flood and mid-ebb tides for once per week during the course of the construction river works.

Monitoring was carried out on 2<sup>nd</sup>, 9<sup>th</sup>, 16<sup>th</sup>, 23<sup>rd</sup> and 30<sup>th</sup> of March 2012.

## 5.5 Monitoring Results and Interpretation

Hydrological characteristics monitoring was carried out five times in this reporting period. The monitoring results are summarized in Table 5.5. All results were within the action and limit levels, therefore, no exceedance was found.

Table 5.5 Summary of Water Quality Monitoring Results

	Average of Monitoring Results			
	Water Depth (m) Water Flow Rate (m <sup>3</sup> /s)			
H1	~0.45*	0.10		
H2	~0.16*	0.46		

<sup>\*:</sup> Since the water levels were too low for the depth detector to determine, tape measure was instead adopted for estimation.

Details of the monitoring data were presented in Appendix F.

## 5.6 Action and limit level for Hydrological Characteristics

The Action and Limit levels for all monitoring stations are summarized in Table 5.6.1, which would be applied for compliance assessment of hydrological characteristics for this project. If the hydrological characteristics monitoring results at any impact stations exceeded the criteria, the actions in accordance with the Event and Action Plan in Table 5.6.2 should be taken.

Table 5.6.1 Action and Limit Levels for Hydrological Characteristics at All Monitoring Stations

Parameters	Action	Limit	
Water Depth at	0.08	0.06	
Mid-flood (m)	0.08	0.06	
Water Depth at	0.00	0.06	
Mid-ebb (m)	0.08		
Water Flow	120% of control station's	140% of control station's water	
Water Flow Rate (m <sup>3</sup> /s)	water flow rate on the same	flow rate on the same day of	
Kate (III /8)	day of measurement	measurement	

Table 5.6.2 Event and action Plan for Hydrological Characteristics

Event	ET	Leader	IEC	ER	Contractor						
ACTION LEVEL											
Action	1.	Repeat in-situ	1. Discuss	1. Discuss	1. Inform Engineer						
level being		measurements to	mitigation	proposed	and confirm in						
exceeded		confirm findings;	measures with	mitigation	writing						
by one	2.	Identify reasons for	ET, Engineer	measures	notification of						
sampling		non-compliance and	and Contractor;	with IEC, ET	the						
day		source(s) of impact;	2. Review	and	non-compliance;						
	3.	Inform IEC,	proposals on	Contractor;	2. Rectify						
		Contractor and	mitigation	2. Make	unacceptable						
		Engineer;	measures	agreement or	practice;						
	4.	Check monitoring	submitted by	mitigation	3. Check working						
		data, Contractor's	Contractor and	measures to	methods and						
		working methods	advise the	be	any excavation						
		and any excavation	Engineer	implemented;	works or						
		works or dewatering	accordingly;	3. Assess	dewatering						
		processes;	3. Assess	effectiveness	processes;						
	5.	Discuss mitigation	effectiveness of	of	4. Consider						
		measures with IEC,	implemented	implemented	changes in						
		Engineer and	mitigation	mitigation	working						
		Contractor;	measures.	measures.	methods and						
	6.	Ensure mitigation			plans;						
		measures are			5. Discuss with ET,						
		implemented.			IEC and						

	7.	Repeat measurement				Engineer and
		on next day of				propose
		exceedance.				mitigation
						measures to IEC
						and Engineer
						within three
						working days;
					6.	Implement
						agreed
						mitigation
						measures.
Action	1.	Repeat in-situ	1. Discuss	1. Discuss	1.	Inform Engineer
level being		measurements to	mitigation	proposed		and confirm in
exceeded		confirm findings;	measures with	mitigation		writing
by more	2.	Identify reasons for	ET, Engineer	measures		notification of
than two		non-compliance and	and Contractor;	with IEC, ET		the
consecutive		source(s) of impact;	2. Review	and		non-compliance;
sampling	3.	Inform IEC,	proposals on	Contractor;	2.	Rectify
days		Contractor and	mitigation	2. Make		unacceptable
		Engineer;	measures	agreement on		practice;
	4.	Check monitoring	submitted by	mitigation	3.	Check working
		data, Contractor's	Contractor and	measures to		methods and
		working methods	advise the	be		any excavation
		and any excavation	Engineer	implemented;		works or
		works or dewatering	accordingly;	3. Assess		dewatering
		processes;	3. Assess	effectiveness		processes;
	5.	Discuss mitigation	effectiveness of	of	4.	Consider
		measures with IEC,	implemented	implemented		changes in
		Engineer and	mitigation	mitigation		working
		Contractor;	measures.	measures.		methods and
	6.	Ensure mitigation				plans;
		measures are			5.	Discuss with ET,
		implemented.				IEC and
	7.	Prepare to increase				Engineer and
		the monitoring				propose
		frequency to daily;				mitigation
	8.	Repeat measurement				measures to IEC

	on next day	of		and Engineer		
	exeedance.			within three		
				working days;		
				6. Implement		
				agreed		
				mitigation		
				measures.		
LIMIT LEV	VEL					
Limit level	1. Repeat in-s	tu 1. Discuss	1. Discuss	1. Inform Engineer		
being	measurements	to mitigation	proposed	and confirm in		
exceeded	confirm findings;	measures with	mitigation	writing		
by one	2. Identify reasons f	or ET, Engineer	measures	notification of the		
sampling	non-compliance a	and Contractor;	with IEC, ET	non-compliance;		
day	source(s) of impact	; 2. Review	and	2. Rectify		
	3. Inform AFCD, IE	C, proposals on	Contractor;	unacceptable		
	Contractor a	nd mitigation	2. Request	practice;		
	Engineer;	measures	Contractor to	3. Check working		
	4. Check monitori	ng submitted by	critically	methods and any		
	data, a	nd Contractor and	review the	excavation works		
	Contractor's	advise the	working	or dewatering		
	working metho	ds Engineer	methods;	processes;		
	and any excavati	on accordingly;	3. Make	4. Consider changes		
	works or dewateri	ng 3. Assess	agreement on	in working		
	processes;	effectiveness of	mitigation	methods and		
	5. Discuss mitigati	on implemented	measures to	plans;		
	measures with IE	C, mitigation	be	5. Discuss with ET,		
	Engineer a	nd measures.	implemented;	IEC and Engineer		
	Contractor;		4. Assess	and propose		
	6. Ensure mitigati	on	effectiveness	mitigation		
	measures a	re	of	measures to IEC		
	implemented;		implemented	and Engineer		
	7. Increase t	ne	mitigation	within three		
	monitoring		measures.	working days;		
	frequency to da	-		6. Implement agreed		
	until no exceedan	ce		mitigation		
	of Limit level.			measures.		
Limit level	1. Repeat in-s	tu 1. Discuss	1. Discuss	1. Inform Engineer		

being	measurements to	mitigation	proposed	and confirm in
exceeded	confirm findings;	measures with	mitigation	writing
by more 2.	Identify reasons for	ET, Engineer	measures	notification of the
than two non-compliance and		and Contractor;	with IEC, ET	non-compliance;
consecutive	source(s) of impact;	2. Review	and 2.	Rectify
sampling 3.	Inform AFCD, IEC,	proposals on	Contractor;	unacceptable
days	Contractor and	mitigation 2	2. Request	practice;
	Engineer;	measures	Contractor to 3.	Check working
4.	Check monitoring	submitted by	critically	methods and any
	data, and	Contractor and	review the	excavation works
	Contractor's working	advise the	working	or dewatering
	methods and any	Engineer	methods;	processes;
	excavation works or	accordingly;	3. Make 4.	Consider changes
	dewatering processes;	3. Assess	agreement on	in working
5.	Discuss mitigation	effectiveness of	mitigation	methods and
	measures with IEC,	implemented	measures to	plans;
	Engineer and	mitigation	be 5.	Discuss with ET,
	Contractor;	measures.	implemented;	IEC and Engineer
6.	Ensure mitigation	4	4. Assess	and propose
	measures are		effectiveness	mitigation
	implemented.		of	measures to IEC
7.	Increase the		implemented	and Engineer
	monitoring frequency		mitigation	within three
	to daily until no		measures;	working days;
	exceedance of Limit	5	5. Consider and 6.	Implement agreed
	level for two		if necessary	mitigation
	consecutive days.		instruct	measures;
			Contractor to 7.	As directed by the
			slow down or	Engineer, slow
			to stop all or	down or stop all
			part of the	or part of the
			construction	construction
			activities	activities until no
			until no	exceedance of
			exceedance	Limit level.
			of Limit	
			Level.	

# 5.7 Monitoring Schedule for the next reporting period

Hydrological characteristics monitoring schedule is proposed to be carried out on  $5^{th}$ ,  $14^{th}$ ,  $20^{th}$  and  $27^{th}$  of April 2012.

# 6 Ecological Monitoring of ECA

#### 6.1 Introduction

The Ecological Monitoring of the Ecological Compensatory Area (ECA) of the Project is conducted to fulfill Clauses 5.2 and 5.4 of EP-303/2008 and the monitoring requirements in accordance with Section 6 of the approved updated EM&A Manual (approved by EPD on 7th November 2011) and the approved updated Habitat Creation Plan (HCP) (approved by EPD on 8th December 2011) of the Project.

This report documents monitoring findings on the site inspections in the ECA undertaken in March 2012.

## **6.2** Ecological Monitoring of ECA

## **6.2.1** Scope of Monitoring

A specific ecological monitoring programme and ecological monitoring requirements of the ECA are detailed in Section 7 of the approved Habitat Creation Plan (HCP) and Section 6.18 of the approved updated Environmental Monitoring & Audit (EM&A) Manual of the Project.

During the construction phase of the ECA, monthly monitoring of vegetation health (including the planted, retained and transplanted trees and shrubs, and the proposed planting) and weekly site inspections should be undertaken. Monthly monitoring of in situ water quality will be carried out once the ECA is filled with water from the nearby Wai Ha River.

During the 12-month establishment phase of the ECA, monitoring of habitat types, vegetation cover, intertidal fauna and other fauna (including avifauna, herpetofauna, fish, odonates and butterflies) will be undertaken on a six-monthly basis, while the vegetation health and in situ water quality will be monitored monthly. Site inspections will be conducted twice per month.

## 6.2.2 Monitoring Methodology during the construction phase

Monitoring of vegetation health

Monthly monitoring of the health condition of the retained and transplanted trees and vegetation will be conducted. Following planting of vegetation in the ECA, monitoring of the growth and health conditions of the planted vegetation in the created habitats (i.e. brackish marsh, mangrove, woodland areas of planted trees and shrubs, and wooded areas with retained and (trans)planted trees) within the ECA is to be conducted during the construction and establishment phases. General health and growth status of the retained trees within the ECA are recorded and recommendation of appropriate tree care will be made to the maintenance party

All planted, retained and transplanted trees and shrubs will be surveyed to update their growth and health status. Any signs of pests and/ or poor growth of

planted, retained and transplanted trees and shrubs will be recorded. Appropriate treatment or removal of pests will be implemented if necessary. Supplemental planting will be arranged if needed.

A fixed transect line will be run through the wetland habitats (including intertidal mudflat, brackish marsh and mangrove) and the general growth and health of the planted vegetation along both sides of the transect will be inspected and evaluated. Any adverse plant health, such as dieback of planted species, will be noted and supplemental planting will be arranged. Any signs of pests which cause adverse health problems to the plants will be identified and recorded

Monitoring of water quality

Since there will be free movement of brackish river water in and out of the ECA, water quality in the ECA will be largely dependent on water quality in the river. In this open system it is not appropriate to set specific targets for water quality parameters. Nevertheless, baseline data on water quality, in particular seasonal patterns, would potentially be useful long term management of the ECA. Once the ECA is filled with water during the construction phase of the ECA, *in-situ* water quality will be measured once per month during both Construction and Establishment Phases. Parameters, including temperature, pH, salinity, turbidity and dissolved oxygen, will be monitored. Additional measurements of these parameters should also be made by the ecologist in response to unexpected events (e.g. algal blooms or fish die-offs) in order to inform remedial

management measures.

Site inspection

Weekly site inspection will be carried out by the Wetland Specialist to update the status and monitor the progress of the construction of the ECA. Any adverse ecological impact resulting from the construction should be identified and remedial action should be undertaken.

## 6.2.3 Monitoring Methodology during the establishment phase

Monitoring of vegetation health

Same monitoring methodology as in Section 7.2.2.

Monitoring of water quality

Same monitoring methodology as in Section 7.2.2.

Site inspection

Site inspection during the establishment phase of the ECA will be conducted twice per month for monitoring the health and condition of the wetland during the establishment period. Any unsatisfied health and habitat criteria of the wetland will be identified and remedial action should be recommended.

Twice monthly establishment phase monitoring has been commenced in November 2011.

Monitoring of habitat types and vegetation cover

Monitoring of habitat types and vegetation cover will be conducted twice during the 12 month Establishment Phase of the ECA; specifically at the end of the dry season and the end of the subsequent wet season after completion of the planting work. The monitoring aims to determine the exact extent of the wetland habitats and vegetation cover (i.e. open water, intertidal mudflat, brackish marsh and mangrove) during the establishment period and control any excessive colonization of unwanted vegetation specific habitats.

Monitoring of intertidal fauna

As the ECA largely comprises an intertidal mudflat, monitoring for intertidal fauna will be conducted. Recolonisation will take time: accordingly monitoring will be tentatively conducted in February 2012 and August 2012. As the important aim of monitoring of intertidal fauna in the ECA is to examine the diversity of the colonising community, a qualitative manner by walk-through survey (i.e. walk through the site with species and relative abundance recorded) will be conducted. Core sampling will also be conducted at different levels to record infauna. Three samples at each level (low, middle and high) will be collected during each monitoring event and the monitoring will be conducted at low tide.

## Monitoring of other fauna

Monitoring of other faunal groups, including birds, herpetofauna, fish, odonate and butterflies, will be conducted. Monitoring of any aquatic invertebrates will be covered by the intertidal surveys. Since the site will be intertidal, it is considered unsuitable for local amphibian species. Therefore, no nighttime survey for detection of mating calls of amphibians is necessary and only daytime surveys are needed. Monitoring of these faunal groups will be conducted on a walk-through survey basis. The surveyor will walk through the site, recording and counting the fauna observed. Microhabitats for herpetofauna will be actively searched. This monitoring will be conducted twice within the establishment period (once in the dry season (tentatively in February 2012) and once in the wet season (tentatively in August 2012).

Monitoring of wild mammals is not necessary in this case; however, if signs of wild mammals are observed (such as footprints) during any field surveys, these will be recorded.

## **6.2.4** Monitoring time and weather condition

Site inspection and monitoring of vegetation, fauna groups and water quality should be carried out during day-time with calm weather. Monitoring of birds should commence within one hour of sunrise, when is the peak activity period for birds. Other fauna groups shall be undertaken during the warmer part of the monitoring day.

## **6.3** Monitoring Results

# 6.3.1 Description of vegetation monitoring in Ecological Compensatory Area

The vegetation health monitoring during the construction and establishment period required to be conducted on a monthly basis in the Ecological Compensatory Area (ECA). The growth and health of the recorded vegetation was inspected in March 2012 and detail vegetation information was shown in **Appendix L**.

Monitoring of transplanted trees were carried out and continued since the first transplantation (Appendix L(B)).

Three specimens of protected species *Pavetta hongkongensis* were transplanted to ECA. Weekly monitoring was carried out since transplantation on 20<sup>th</sup> December 2011.

All trees surveyed were evaluated according to the following criteria (Webb 1991)

- Trees of good form, moderate to large size and in good health are classified as good;
- Trees of reasonable form, with few or no visible defects or health problems are classified as being **fair**;
- Trees that are of poor form, badly damaged or clearly suffering from decay die back or the effects of very heavy vine growth are classified as **poor**.

# **6.3.2** Description of vegetations and remarks

Vegetation monitoring in the ECA was carried out on site and growth/health conditions were recorded.

A total of 23 plant species were retained or newly re-colonized within ECA in which 6 of them were retained plant species including *Terminalia catappa*, *Cocculus orbiculatus*, *Mangifera indica*, *Dimocarpus longan*, *Michelia x alba and Macaranga tanarius*. Some green algae, such as *c.f. Ulothrix sp. and Enteromorpha sp.*were re-colonized in the water body or attached to the substratum in the ECA. Those algae could attract algae feeding organisms and it also provide mirco-habitat for some marine or brackish water species especially juveniles. Detailed information of the recorded vegetation is given in **Appendix L.** Ecological monitoring report was shown in **Appendix M.** 

The general growth/health of the retained or newly re-colonized vegetations was in fair condition.

The trees transplanted from works area under Contract 1 and 2 to ECA, including 13 *Bombax ceiba*, 2 *Melaleuca quinquenervia* and 1 *Celtis sinensis*, were in fair condition since the transplantation in June, except for Celtis sinensis (Appendix L (B)). However, *Celtis sinensis* (T 250) is in poor condition with injured bark & dehydrated crown. Replacement of this tree is suggested if the condition of the tree can no longer be improved.

A total of 370 trees were newly planted for amenity purpose within the ECA since September 2011. The 370 individual trees were randomly planted at different zones, except for zone F, as showed in **Figure 6.3.2.1**.




Figure 6.3.2.1 Landscape floor plan of ECA during establishment phase.

The newly planted trees included *Celtis sinensis* (95), *Hibiscus tiliaceus* (114), *Macarango tanarius* (57), *Ficus superb var japonica* (28) and *Viburnum odoratissimum* (76).

Newly planted trees in Zone A, B and C were in fair condition.

However, some trees in Zone D and E were in poor condition in terms of sparse crown and yellow leaves. These are:

- *Hibiscus* tiliaceus: tag no. 55 60; 64 77; 238 241; 245 252; 257 261 & 264.
- Ficus superb var japonica: tag no. 38, 39
- Macaranga tanarius: tag no. 321
- Celtis sinensis: tag no. 12, 18, 130

Those planted tree poor condition were caused during trans-location or plantation. It is expect most of them would be recovered and the health condition would be improved in coming growing season. There are some trees in poor condition in terms of dehydrated crown with no foliage. These are:

- *Viburnum odoratissimum:* tag no. 113, 362, 380.
- Celtis sinensis: tag no. 132, 135, 222
- Hibiscus tiliaceus: tag no.253

Replacement of these trees is suggested if the condition of the trees can no longer be improved

Mangrove seedlings were planted in Zone F, but most of them were in poor to fair condition. It is expected they may grow better in coming wet season.

Three specimens of protected species *Pavetta hongkongensis* were transplanted from work area under Contract 2 to ECA at Zone D on 20<sup>th</sup> December 2011. Weekly monitoring was carried out and their overall conditions are fair so far (**Appendix** 

**L**(**C**)). Representative photographs of the transplanted *P. hongkongenesis* are showed on **Figure 6.3.2.2**.



**Figure 6.3.2.2.** Representative photographs of transplanted *Pavetta hongkongensis* in ECA since the first transplantation in Mar. 2012.

Regular watering is recommended to improve the condition of the planted or transplanted plants during non-raining period. Relevant mitigation measures will be proposed when necessary.

There is no sign of pest outbreak or dieback took place in the current monitoring.

## **6.3.3 Summary**

In total, 23 species of trees, shrubs, climbers and herbs were retained or naturally colonized in the ECA during initial establishment period. Starting in August 2011, a total of 16 tree species and three specimens of protected species *Pavetta hongkongensis* were transplanted to ECA. All of them were in fair condition. In addition, 370 trees, including *Celtis sinensis, Hibiscus tiliaceus, Macaranga tanarius, Ficus superb var japonica* and *Viburnum odoratissimum*, were newly planted in ECA since September 2011 for amenity purpose. Although there is no sign of pest outbreak or dieback, regular watering and close monitoring are still be recommended.

#### 6.3.4 References

Webb, R (ed.) 1991, Tree Planting & Maintenance in Hong Kong, Hong Kong Government, Hong Kong

#### 6.3.5 Monitoring of Water Quality

The point of linkage between the ECA and Wai Ha River at the southern pond bund of the wetland was completed on 30<sup>th</sup> August 2011. The constructed wetland habitats in the ECA have been filled with the tidal water from Wai Ha River. Monitoring of in situ water quality in the ECA was commenced in September 2011 by the IEC's ecologist. In addition, Ecological water quality monitoring at ECA was conducted on 28/3 with result: Turbidity: 6.16NTU; Temperature: 23.8°C; DO: 6.71mg/L; pH: 5.8.

#### 6.3.6 Site Inspections

Twice monthly establishment phase monitoring has been commenced in November 2011. Two site inspections were carried out on 2<sup>nd</sup> and 16<sup>th</sup> March 2012. Table 7-1 summarizes the observations and recommendations for each site inspection.

Table 6-1. Observations and recommendations for each site inspection, December 2011.

Inspection Dates	Observation	Recommendations
2 March 2012	A routine site inspection on the vegetation performance and general function of the ECA. The site condition was generally good ( <b>Photo 1</b> ), with satisfactory regrowth of the planted wetland herbs <i>Cyperus malaccensis</i> and <i>Bacopa monnieri</i> ( <b>Photos 2 and 3</b> ).	The Contractor was reminded to replant the fallen tree as soon as possible. As it was not the first time to report this fallen tree in the ECA, the Contractor should ensure that the
	Regeneration of new leaves was observed on many planted compensatory trees, such as <i>Celtis sinensis</i> and <i>Viburnum odoratissimum</i> . A few propagules of mangrove <i>Kandelia obovata</i> were observed in the pond, implying that these propagules were transported from the surrounding mangrove habitat to the ECA by tidal movement. As observed, one of these propagules germinated in the intertidal area of the ECA ( <b>Photo 4</b> ).  The replanted compensatory tree <i>Celtis sinensis</i> (Tree No. N13) was found partly fallen again at the southeastern part of the	replanted tree is to be fixed steadily by backfilling appropriate amount of soil into the planting hole.
16 March 2012	ECA ( <b>Photo 5</b> ).  This was the second site inspection in March 2012. The site condition was basically good and no material change from the previous site inspection on 2 March 2012.	The Contractor should replant the fallen tree immediately in accordance with the advice given by the Wetland Specialist.
	More hydroseeded area was vegetated with the generated grass and the recent rainfall has favored the shrub and tree (especially for the planted compensatory trees <i>Celtis sinensis</i> ) recovery from the dry season. However, the fallen tree was not yet replanted by the time of this monitoring on 16 March 2012.	

Photo 1. General view of the ECA.



**Photo 2.** The planted wetland herb *Cyperus malaccensis* regenerated slowly in the marshy area.

**Photo 3.** The planted wetland herb *Bacopa monnieri* regenerated slowly in the marshy area.



**Photo 4.** A propagule from the wild population of *Kandelia obovata* germinated in the intertidal area of the ECA.



**Photo 5.** The replanted compensatory tree Celtis sinensis (Tree No. N13) was found partly fallen again at the southeastern part of the ECA.





# **6.4** Management Activities

## **6.4.1** Ecological Issues/ Management Activities

No significant ecological issues were identified from the site inspection by the Wetland Specialist from the site inspections in March 2012.

The ECA has been maintained in basically good condition, in which its normal ecological function has been achieved (e.g. wetland-dependent birds such as Little Egret, White Wagtail and Little Ringed-Plover were often observed in the created pond and intertidal area during the routine site inspection). Some of the planted wetland herbs (especially *Cyperus malaccensis* and *Bacopa monnieri*) and the grass at the hydroseeded area have regenerated steadily in the ECA by the end of the dry season.

As observed on 2<sup>nd</sup> March 2012, the replanted compensatory tree *Celtis sinensis* (Tree No. N13) was partly fallen again at the southeastern part of the ECA. This tree was not replanted by the time of the site inspection conducted by the Wetland Specialist on 16<sup>th</sup> March 2012, but it was replanted by the Contractor later in the week of 19<sup>th</sup> March 2012 (as reported in the Landscape & Visual Chapter of this report).

As informed by the Contractor, a total of 41 planted compensatory trees in Area C were replaced by new trees of the same species on 28<sup>th</sup> and 29<sup>th</sup> March 2012. A joint site inspection with the Contractor on the health and structure of these newly planted trees will be conducted on 5<sup>th</sup> April 2012.

#### 6.5 Implication of the Survey Findings

## 6.5.1 Implication to the Wetland design of the ECA

No implication to the wetland design from these two site inspections in March 2012.

## 6.6 Recommendations

The Contractor should undertake regular monitoring, and maintain frequent and adequate watering of all planted and transplanted terrestrial trees (including the newly planted compensatory trees for the replacement) and shrubs throughout the establishment period of the ECA. The Contractor is advised to provide an appropriate planting programme for replacing the remaining compensatory trees/shrubs showing poor health/dead symptoms. In addition, the replacement trees and shrubs with healthy and structurally balanced form are preferred.

#### 7 Landscape and Visual

#### 7.1 Introduction

The Landscape and Visual Monitoring of the Project is conducted to fulfill Clauses 5.2 and 5.4 of EP-303/2008 and the monitoring requirements in accordance with Section 7 of the approved updated EM&A Manual (approved by EPD on 7<sup>th</sup> November 2011) of the Project. A Baseline Review on updating the landscape and visual condition, and the mitigation measures of the Project (including Contracts 1 and 2 of the Project) was undertaken before the commencement of the Project. The review findings were updated in the Baseline Environmental Monitoring Report submitted to the EPD on 14<sup>th</sup> February 2011.

This monthly monitoring report will detail the scope of landscape and visual monitoring work, monitoring findings and observations, and any recommendations and advice on proper implementation of the landscape mitigation measures in the works areas under Contract 1 of the Project.

# 7.2 Scope of Monitoring

#### 7.2.1 Monitoring Objectives

Landscape and Visual Monitoring of the Project should be conducted in a bi-weekly basis for checking the design, implementation and maintenance of the landscape and visual mitigation measures throughout the construction phase and in a quarterly basis during operational phase of the Project. Observations of any potential conflicts between the proposed mitigation measures and the project works carried out by the Contractors should be recorded. Recommendation and advice on proper implementation of the landscape mitigation measures should be provided to the Contractor for minimizing any potential impacts on the landscape and visual elements.

## 7.2.2 Monitoring during Construction Phase

The following landscape and visual mitigation measure should be implemented during the

construction phase of the project to minimize the potential impacts:

- Visual Screen Use of hoardings as visual screens for the construction in the works areas;
- Contaminant/ Sediment Control Use of temporary barriers, covers and drainage provision around the construction works as contaminant/ sediment control to prevent the contaminants and sediments from entering the sensitive water-based habitats;
- Pollution Control Implementation of pollution control measures to minimize any adverse environmental impacts to the surrounding habitats;
- Liaison with Nursery Liaison with the nursery operator as necessary to minimize any adverse impact to the daily operation and plant holding capacity of the nursery;
- Existing Trees within Works Area Maintenance and protection of the existing trees, especially their crowns, trunks and roots, within work sites; and
- Construction Light Provision of construction light should be controlled at night to avoid excessive glare to the surrounding villages and to Plover Cove.

## 7.2.3 Monitoring during Operational Phase

The following landscape and visual mitigation measure should be implemented during the operational phase of the project to minimize the potential impacts:

- Viewing area formation by planting with shrubs, grasses and benches along the area;
- Architectural design of the pump house will help it fit into the existing suburban, natural to semi-natural surroundings;
- Landscape design of pump house by providing sufficient planting around its boundary fence;

- Enhancement planting along Tung Tsz Road with shrubs/ trees of suitable species to help protect the stream and marshes;
- Construction of box culvert should be with at least 1.0m soil depth for enhancement planting;
- Transplanting of existing affected trees to adjacent locations should be carried out;
- Preparation for transplanting is needed to allow sufficient time for root pruning and rootball preparation prior to transplanting; and
- Reinstatement of affected area should be carried out to check that the works areas are properly reinstated.

## 7.3 Landscape and Visual Monitoring Results

## 7.3.1 Monitoring Date(s)

This monthly Landscape and Visual Monitoring (March 2012) was conducted to cover only Areas A, B and C of Contract 1 of the Project. The bi-weekly monitoring was conducted on 9<sup>th</sup> and 22<sup>nd</sup> March 2012.

All photos stated in this section are recorded in Appendix G.

The bi-weekly monitoring for Contract 2 was also undertaken on 9<sup>th</sup> and 22<sup>nd</sup> March 2012. The monitoring findings and recommendation will be submitted in a separate Monthly EM&A Report under Contract DC/2010/02.

#### 7.3.2 Visual Screen

No follow-up action by the Contractor is required as from the Monthly EM&A Report for February 2012.

**Observation** 

Construction hoardings have been erected in Area A along the entire site boundary. As the work for building an automatic mechanical penstock at Wai Ha River estuary has commenced, temporary construction hoardings (**Photo 1**) have been erected around this works area.

A section of temporary hoarding has been erected from northwest to southwest parts of Tung Tsz Nursery in Area B (approximately along the works boundary from Trees U42 to U62), whilst line of hoardings have been maintained to the western part of Area B falling within the northwestern part of Tung Tsz Nursery (**Photo 2**).

A line of chain link fence has been maintained around the boundary of Area C since the onset of its establishment period.

#### Recommendation

No specific recommendation is required.

#### 7.3.3 Contaminant/ Sediment Control

No follow-up action by the Contractor is required as from the Monthly *EM&A Report for February 2012*.

#### **Observation**

Area A

Provision of dust control measure (such as vehicle wheel washing facilities) was observed at the exit point of Area A.

Used water for washing vehicle wheel and groundwater from the excavated sites were pumped into the silt/sand removal facilities for filtration before discharging into the manhole adjacent to Area A. No unauthorized discharge of contaminated water/ sewerage was observed during the monitoring.

Area B

Used water was collected and drained directly to the sedimentation tank placed adjacent to the fenced Area C. The water was further filtered through the silt/sand removal facilities in the tank before discharging into the manhole adjacent to Area C

.

Area C

The establishment phase of the Ecological Compensatory Area (ECA) has commenced and the pond of the ECA is connected with the Wai Ha River directly. No water resulting from normal wetland maintenance practice was pumped out from the ECA.

Recommendation

No specific recommendation is required.

7.3.4 Pollution Control

All used water for washing vehicle wheel and construction works was filtered and drained to the manholes, as following the recommendation stated in *Monthly EM&A Report for February 2012*.

#### **Observation**

Area A

Provision of vehicle wheel washing facilities was observed at the exit point of Area A to reduce the contamination to the surrounding habitats in Plover Cove. Used water for washing vehicle wheel and groundwater from the excavated sites were pumped into the silt/sand removal facilities for filtration before discharging into the manhole adjacent to Area A. The drainage pipes were maintained appropriately to discharge the used water to the manhole at Ting Kok Road. No direct discharge of polluted water into the adjacent Wai Ha River was observed from the works area for building the automatic mechanical penstock at Wai Ha River estuary.

Area B

No direct discharge of contaminants or any fluid was observed within the active works area during the inspections. All used water was collected and drained directly to the sedimentation tank placed adjacent to the fenced Area C. This water was further filtered through the silt/sand removal facilities in the tank before discharging into the manhole adjacent to Area C.

#### Area C

The pond of the ECA was observed to be connected to Wai Ha River directly as following the scheme design of Habitat Compensatory Plan (**Photo 3**). No direct discharge of turbid water into the adjacent Wai Ha River was observed.

#### Recommendation

No specific recommendation is required for Areas A, B and C. As a reminder, the Contractor should regularly check the condition of the drainage pipe and ensure that the used water should be appropriately filtered and discharged to the manhole/other discharge point agreed by the Engineer and EPD. This is to avoid any potential contamination to the vegetation in Shuen Wan marsh and other vegetated/marinated areas adjacent to the active works area.

# 7.3.5 Liaison with Nursery

As observed in March 2012, active construction works within Tung Tsz Nursery was still mainly restricted within the fenced areas to the southwest of the nursery. Other designed works areas within the nursery have been under the normal operation and maintenance of Tung Tsz Nursery.

The health condition of the *Grevillea robusta* (U58) has been closely monitored on a bi-weekly basis and regular watering of the retained trees and transplanted trees was anticipated. New leaves were observed on its branches.

The works practice and maintenance of trees within the nursery generally follow the

recommendation as stated in *Monthly EM&A Report for February 2012*. Any observed issues related to the liaison with the nursery are highlighted in this section.

#### Observation

As abovementioned in Section "Visual Screen", the temporary hoarding has been erected from northwest to southwest parts of Tung Tsz Nursery in Area B since April 2011. The major construction work within Area B has been restricted within this fenced area.

Regular monitoring for the transplanted tree U58 *Grevillea robusta* was conducted bi-weekly. Tree defects of chlorotic leaves and poor physiological performance were still found. New leaves were observed on the tree branches and even watersprouts on the tree trunk. Health condition of this transplanted tree has remained fairly poor in March 2012 (**Photo 4**) but its structure has still remained in fair condition.

No additional tree transplantation work were reported by the Contractor and observed during the inspections in March 2012.

#### Recommendation

The works area and the construction works should be properly managed and implemented without influencing the daily operation of the nursery (i.e. provide enough access road and works area for the nursery operation).

All transplanted trees should be watered regularly (e.g. at least every two days) by the appointed landscape contractor.

Regular monitoring and watering of *Grevillea robusta* (U58) are still recommended to be the major treatment to the tree. The appointed landscape contractor and the Contractor should closely monitor the health conditions throughout the establishment period.

## 7.3.6 Existing Trees within Works Areas

Tree Protection Zones (TPZs) in Areas A and B were demarcated within the construction sites as following the recommendation stated in the *Monthly EM&A Report for February* 

2012, but observation of temporary storage of construction materials within or close to the TPZs were still recorded in Area A (see details in the following section). Tree tag of U35 in Area B was re-tagged by the time of monitoring in March 2012 (**Photo 5**). The shading net tied on the trunk of U57 has not yet been removed by the Contractor since the tree transplantation in April 2011.

Regular watering of the retained trees, transplanted trees and the compensatory planting was anticipated. Maintenance of the existing trees within the works areas generally follows the recommendation as stated in *Monthly EM&A Report for February 2012*, except the observations as highlighted in the following sections.

#### **Observation**

#### Area A

TPZs with temporary storage of construction materials were still observed for trees to be transplanted (E16 to E20) at the southwestern part of Area A (**Photos 6-7**). Locations of the construction hoardings, which were erected to form the TPZs, were adjusted by the site workers to facilitate the storage of materials. These construction materials were often placed within or close to the TPZs and there were potential damage to the trunks and roots of these trees to be transplanted.

The tree health of three relocated *Melaleuca quinquenervia* (E22, E33 and E34) on the eastern side of Area A next to the site hoarding was regularly monitored (**Photo 8-9**). Spare foliage with only chlorotic leaves was found on these three trees. Health condition of these trees has remained poor as a result of the transplantation shock and poor transplantation skill in planting them too deep in the soil. The tree tags on E33 and E34 were still missing.

As observed in the monitoring on 22<sup>nd</sup> March 2012, the tree to be felled E44 (*Macaranga tanarius*) was found injured and with obvious wounds were observed on a scaffold branch (**Photo 10**). Its tree tag was found missing.

No other significant damages on the crowns, trunks and roots of the remaining trees were

observed during the monitoring in March 2012 in Area A.

Area B

Trees, including retained and transplanted specimens, within the nursery were maintained generally in fair condition, with no significant damages on tree crowns, trunks and roots observed during the monitoring in March 2012. Small watersprouts and new leaves were observed on the trunk and branches of the transplanted tree U58 (*Grevillea robusta*) but its physiological condition has still remained fairly poor after the transplant.

The health conditions of U34 (**Photo 11**), U35 (**Photo 12**) and U37 (**Photo 13**) were found to be very poor, with no leaves in the canopies and dried, loose tree bark.

The planter for a palm to be transplanted (A36) has not yet repaired by the time of the inspections in March 2012. The palm has been supported by two guying ropes to prevent tree failure since the report of broken planter in July 2011 (**Photo 14**). As observed, new roots have been developed from this palm (A36). Broken planters for 3 trees (U54 and two existing trees with no tag next to U54) were observed at their temporary receptor sites within the active works area to the northwest of the nursery (**Photo 15**). Those planters have been surrounded by orange construction nets to prevent further damage to the remained planters since December 2011. No further damage on their planters was observed in March 2012.

The trunk of the retained tree U15, which is located outside the works area of Area B, was found to be mechanically injured (**Photo 16**). The trunk may be crashed by the vehicles using the adjacent access road.

As observed since January 2012, no sprout has been developed from the tree to be transplanted T97 (*Lagerstroemia speciosa*) since the removal of its watersprouts by the government department in December 2011 (**Photo 17**).

No significant damages on the crowns, trunks and roots of the remaining trees were observed during the monitoring in March 2012 in Area B.

Area C

The existing trees were maintained generally in fair health condition, except that some of the planted *Hibiscus tiliaceus* and *Celtis sinensis* showing poor health conditions (e.g. no leaves and dry tree bark) as a result of the transplantation shock. No branch pruning and tree felling were observed in the monitoring. No significant damages on the crowns, trunks and roots on trees within Area C were observed during the monitoring in March 2012.

No leaves were observed on the transplanted trees T152 (**Photo 18**), T153 (**Photo 19**), T250 (**Photo 20**) and one newly transplanted tree (*Bombax ceiba*) without a tree tag (**Photo 21**). This untagged *Bombax ceiba* (possibly T150) was transplanted from Area A to Area C in November 2011. Fungal infection has been developed along the dry tree bark of the transplanted tree T250. These four trees were suspected dying with poor health condition, possibly due to transplantation shock and as unsuitable species for transplantation.

As observed on 9<sup>th</sup> March 2012, a planted compensatory tree *Celtis sinensis* (with tree tag numbered N13) was found fallen down at the southeastern part of Area C (**Photo 22**). The Contractor was informed immediately for this fallen tree. It was replanted by the Contractor as observed in the monitoring on 22<sup>nd</sup> March 2012.

The three transplanted specimens (Tree No.: PH01, PH02 and PH03) of the protected shrub species of conservation interest *Pavetta hongkongensis* have remained in fair health condition (**Photos 23-24**). Regular watering has been maintained as a routine maintenance practice throughout the establishment period

#### Recommendations

#### Area A

Maintenance of proper TPZs with no temporarily stored construction materials has been the major tree management issue in Areas A, B and C. The Contractor should continue notifying the on-site workers not to stockpile soil/construction materials or place construction equipments within and close to the TPZs. Any temporarily stored

construction materials/ equipments should be removed immediately.

All retained trees or trees to be transplanted should be watered regularly (e.g. at least every two days) by the appointed landscape contractor. The Contractor should conduct regular inspection on the health condition and protection measures of each existing trees within the Area A. Soil surrounding the trunk bases of the relocated trees (E22, and suspected E33 and E34) has to be removed to level off the grade difference. In particular, regular watering should be applied on the three recently relocated trees (i.e. E22 and suspected E33 and E34) with regard to their poor health condition.

Area B

All transplanted trees should be watered regularly (e.g. at least every two days) by the appointed landscape contractor. This is a necessary maintenance practice to improve the survival rates and growth for trees showing poor health conditions as a result of the transplantation shock. Regular check of the tree health should be conducted.

Regular inspection on the tree health of U58, U34, U35 and U37 should be undertaken to update their health conditions and any tree defects. If these trees are found to be dead specimens for a prolonged period in the wet season, the Contractor should replace these specimens for compensation.

The Contractor has to repair the planters of A36, U54 and the two untagged trees adjacent to U54 as soon as possible. In addition, the Contractor should ensure that all planters have been properly maintained. Manual weeding of overgrowth vegetation within the tree planters is recommended.

The shading net tided on the trunk of U57 in Area B should be removed as soon as possible. The Contractor should have regular site check on the conditions of the trees and tree tags within the Project Area.

Area C

All transplanted trees, planted compensatory trees and the three transplanted individuals of *Pavetta hongkongensis* should be watered regularly (e.g. at least every two days) by the

appointed landscape contractor. Regular check of the health conditions of these trees should be conducted. If these trees are found to be dead specimens for a prolonged period in the wet season, the Contractor should replace these specimens for compensation.

# 7.3.7 Construction Lights

No follow-up action on maintenance of construction light is required as from the *Monthly EM&A Report for February 2012*.

## Observation

No construction light impact to the surrounding villages and to Plover Cove as all construction activities and construction sites are halted at 1800. No construction light at night is provided by the Contractor.

#### Recommendation

No specific recommendation is required.

#### 7.4 Audit Schedule

The next bi-weekly Landscape & Visual Monitoring in April 2012 is scheduled to be conducted in the weeks of 2<sup>nd</sup> and 16<sup>th</sup> April, 2012.

#### 8 Action taken in Event of Exceedance

If the measurements (Noise, Water, Hydrological Characteristics, and Ecology) exceed the action / limit level, exceedance details will be reported and follow-up actions will be taken by relevant parties involved.

During the reporting month there was no exceedance for noise, hydrological characteristics, and ecological measurements recorded; therefore, no actions were taken.

For water quality monitoring, total 10 abnormal incidents of water quality limits (Dissolved Oxygen, Suspended solids and Turbidity) were recorded in this reporting month according to the established level. ET has arranged site investigations for the abnormal incidents and it was observed that the river was redirected and narrowed for construction of mechanical penstocks; and increases the speed of water current. Proper mitigation measures was implemented by contractor to avoid site water release to the Wai Ha river and No particular observation of defective site activities were found causing water contamination; The exceedance of Turbidity and Total suspended solid were believed to be mainly attributed by high water flow rate. The exceedance of DO were believed to be mainly attributed by natural fluctuation; , since the recorded levels of DO at control station had also exceeded its baseline limit level, the exceedances recorded at were unlikely to be related to the Project. The water condition of Wai Ha River is presented in photo attached in **Appendix N**.

# 9 Construction waste disposal

It is the contractor's responsibility to ensure that all wastes produced during the construction phase for the drainage improvement works are handled, stored and disposed of in accordance with good waste management practices and EPD's regulation and requirement. Waste materials generated during construction activities, such as construction and demolition (C&D) material, chemical wastes and general refuse, are recommended to be audited at regular intervals to ensure that proper storage, transportation and disposal practices are being implemented.

Table 9.1 is a summary of figures of the construction wastes disposal provided by Contractor.

Table 9.1 Summary of Construction Waste Disposal

	Actual Quantities of Inert C & D Materials Generated Monthly  Actual					Actual Quantities of C & D Wastes Generated Monthly					
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metais	Paper/cardboar d packaging	Plastics (see note3)	Chemical Waste	Others, e.g. general refuse
	(in'000m3)	(in'000m3)	(in'000m3)	(in'000m3)	( in'000m3	(in'000m3	(in'000kg	(in'000kg)	(in'000kg	(in'000kg)	(in'000kg)
Year2011	11.758	0.00	9.703	0.665	0.750	0.556	0.00	0.00	0.00	0.00	0.165
Jan-12	0.010	0.00	0.01	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.005
Feb-12	0.130	0.00	0.13	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Mar-12	0.125	0.00	0.125	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.01
Total	12.738	0.00	10.812	0.665	0.705	0.556	0.00	0.00	0.00	0.00	0.18
	Forecast of Total Quantities of C & D Materials to be Generated from the Contract										
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/cardboar d packaging	Plastics (see note3)	Chemical Waste	Others, e.g. general refuse
	(in'000m3)	(in'000m3)	(in'000m3)	(in'000m3)	`)	( in'000m3	`)	(in'000kg)	(in'000kg	(in'000kg)	(in'000kg)
	37.37	8.27	12.09	0.00	25.28	2.1	10	2	0.5	1	1

Notes (1) The Performance targets are given in PS Clause 26.23 (14)

- (2) The waste flow table shall also include C & D materials that are specified in the Contract to be imported for used at the sites
- (3) Plastics refer to plastics bottles/containers, plastic sheets/foam from packaging materials.
- (4) The summary table shall be submitted to the Engineer's Representative monthly together with the Waste Flow Table for review and monitoring in accordance with the PS Clause 25.20A(4)

# 10 Status of Permits and Licenses obtained

Table 10.1 is the updated status of environmental related permits/ license obtained for the construction activities

Table 10.1 Status of Permits and Licenses Obtained

Description	License / Permit No.#	Date of Issue	Site	Date of expiry	Status
Environmental Permit	EP-303/2008	2008/2/25	Area A, B & C	not applicable	Valid
Discharge Licence	WT00006448-2010	2010/6/15	Area A, B & C	30/6/2015	Valid
Registration as a Chemical Waste Producer	316597	2010/4/26	Area A, B & C	not applicable	Valid
Waste Disposal	7010348	2010/3/2	Area A, B & C	not applicable	Valid

### 11 Compliant Log

There was no formal complaint received during the reporting period. Therefore, follow up actions for the environmental complaint is not required.

Table 11.1 Summary of Formal Complaints received

	Noise	Water	Ecology	Others
Year 2011	0	0	0	0
January 2012	0	0	0	0
February 2012	0	0	0	0
March 2012	0	0	0	0
Total	0	0	0	0

#### 12 Site Environmental Audits

#### **12.1** Site Inspection

Site inspections were undertaken weekly to inspect the construction activities in active site areas to ensure that appropriate environmental protection and pollution control mitigation measures are properly implemented.

Within this reporting period, site inspections were conducted on 3<sup>rd</sup>, 9<sup>th</sup>, 15<sup>th</sup>, 23<sup>rd</sup> and 31<sup>st</sup> of March 2012. A detailed checklist of each site inspection together with comments and relevant photos have been filed and kept. The findings from inspection were summarized in Table 12.1.

Table 12.1 Summary results of site inspections findings

Date	Findings	Identification	Advice from ET	Action taken	Closing date	Remarks
	Construction was waste was observed at Area A	Observation	Contractor was reminded that C & D waste should be stored at proper location. Contractor should assign licensed waste collector to collect and dispose observed waste as soon as possible	Outstanding	-	Part of Construction waste was removed by contractor at 8, 19 and 30 Dec 2011
16 & 24 Feb 12.	General wastes were observed at Area A	Observation	Contractor was advised to clean the general wastes or store at proper location for temporary storage.	General waste were cleaned by contractor	9 Mar 12	-

Date	Findings	Identification	Advice from ET	Action taken	Closing date	Remarks
24 Feb 12 1, 9, 15 Mar 12	The water inside the wheels' washing facility was quite turbid at the site entrance of Area A	Observation	Contractor was reminded to replace the water regularly.		23 Mar 12	-
1, 9, 15, 23 Mar 12	Stagnant water was observed at Area A	Observation	Contractor was reminded to remove stagnant water to prevent mosquito breeding.	Stagnant water was removed by contractor	30 Mar 12	
1,9, 15, 23 & 30 Mar 12	Tree protection zone was not provided at area A	Observation	Contractor was reminded to set up the tree protection fence	Outstanding		
23 & 30 Mar 12	Construction materials were observed inside the tree protection zone at Area A	Observation	Contractor was reminded to remove the construction materials.	Outstanding		
30 Mar 12	Construction materials were observed at the cycle track of Ting	Observation	Contractor was reminded to clean the construction materials.	Outstanding		

Date	Findings	Identification	Advice from ET	Action taken	Closing date	Remarks
	Kok Road at Area A					
30 Mar 12	Haul road was dry and dusty at Area A.	Observation	Contractor was reminded that routine watering should be implemented.	Outstanding		

#### 12.2 Compliance with legal and Contractual requirement

There was no non-compliance recorded for the month of March 2012.

#### 12.3 Implementation status and effectiveness of the mitigation measures

Contractor has implemented mitigation measures to address those problems as advised by ER and ET. Some of the measures taken by the contractor were considered as effective to minimize negative impact to the environment. Ongoing investigation will be carried out to observe performance and effectiveness of those measures. Outstanding environmental items will be inspected in next month.

As there were some ongoing follow up practices, contractor was reminded to regularly review and rectify the discrepancy once found and maintain good site condition. The contractor implemented various environmental mitigation measures as recommended in the Environmental Permit and Final Mitigation Measures Report.

The recommend mitigation measures of EM&A manual (revision 3) are presented in Appendix H (A).

The implemented statues of mitigation measures are presented in Appendix H (B)

#### 13 Future Key issues and recommendations

According to the forecasted site activities, key environmental issued to be considered should at least include:

- Site water control and relevant protective measures.
- Quality of effluent discharge from Area A.
- Control and disposal for construction wastes generated from works.

Tree protective measure for tree planting and transplanting, such as tree protection zone and regular watering.

#### 14 Conclusions

Pumping station construction, Concreting works for box culvert and pumping station and plant maintenance were major site activities being carried out within this reporting period.

Regular site meetings and inspection audits led by the seniors for discussing site environmental matters were held among Project Proponent, Contractor and the ET on weekly basis. Also monthly site meeting and inspection audits with the above parties and IEC were carried out on 31<sup>st</sup> of March 2012.

For noise level monitoring, all results were within the established A/L limits.

For water quality monitoring, total 10 abnormal accidents of water quality limits (Dissolved Oxygen, Suspended solids and Turbidity) were recorded in this reporting month according to the established level. ET has arranged site investigations for the abnormal incidents and it was observed that the river was redirected and narrowed for construction of mechanical penstocks; and increases the speed of water current. Proper mitigation measures was implemented by contractor to avoid site water release to the Wai Ha river and No particular observation of defective site activities were found causing water contamination; The exceedance of Turbidity and Total suspended solid were believed to be mainly attributed by high water flow rate. The exceedance of DO were believed to be mainly attributed by natural fluctuation; , since the recorded levels of DO at control station had also exceeded its baseline limit level, the exceedances recorded at were unlikely to be related to the Project.


For ecological monitoring survey, all vegetations recorded were in fair condition, with no significance sign of health deterioration for the retained trees. In addition, Ecological water quality monitoring at ECA was conducted on 28/3 with result: Turbidity: 6.16NTU; Temperature: 23.8°C; DO: 6.71mg/L; pH: 5.8.


Also, there were not any notifications of summons recorded during the reporting period. Furthermore, there were not any formal prosecution and complaints recorded.

ET has reminded the contractor to provide environmental pollution control measures wherever necessary, and to keep a good environmental management at site practice.

The ET will continue to implement the environmental monitoring & audit programme in accordance with the EM&A Manual (revision 3) and Environmental Permit requirement.

**Appendix A: Site Location** 







Post	Name	Contact No.	Contact Fax	e-mail
Project Manager	Mr. W. K. Chan	6821 1136	2674 6688	dc200922jv_pmcwk @yahoo.com.hk
Site Agent	Mr. C. L. Wong	9280 0166	2674 6688	dc200922jv_sa@yaho o.com.hk
Environmental Officer / Sub-agent	Mr. K. M. Ma	9552 1734	2674 6688	dc200922jv_suba@ya hoo.com.hk
Environmental Supervisor	Mr. Anthony Chan	9179 2092	2674 6688	anthony277@hotmail.
Asia Ecological Consultants Ltd. (Wetland Specialist)	Dr. Mike Leven	2486 2885	2471 8389	mrleven@asiaecol.co m.hk
Environmental Pioneers & Solutions Limited (Environmental Team)	Miss. Goldie Fung	2556 9172	2856 2010	goldiefung@fseng.co m.hk



**Environmental Pioneers and Solutions Limited** 



Certificate No. 21289 1 of 3 Pages Page

Customer: Environmental Pioneers and Solutions Limited

Address: Flat A, 19/F., Chai Wan Industrial Centre Building, 21 Lee Chung Street, Chai Wan, HK.

Order No.: Q20468 Date of receipt 2-Mar-12

**Item Tested** 

**Description**: Digital Sound Level Meter

Manufacturer: SVAN

Model : 949 Serial No. : 8571

**Test Conditions** 

Date of Test: 5-Mar-12 Supply Voltage : --

**Ambient Temperature:** Relative Humidity: (50 ± 25) %  $(23 \pm 3)^{\circ}C$ 

**Test Specifications** 

Calibration check.

Ref. Document/Procedure: Z01.

**Test Results** 

All results were within the IEC 651 Type 1 & IEC 804 Type 1 specification after adjustment.

The results are shown in the attached page(s).

Main Test equipment used:

Equipment No. Description Cert. No. Traceable to

S017A Multi-Function Generator 07279 SCL-HKSAR

S024 Sound Level Calibrator 15136 NIM-PRC & SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI).

The test results apply to the above Unit-Under-Test only

Calibrated by :

This Certificate is issued by: Hong Kong Calibration Ltd.

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.

Tel: 2425 8801 Fax: 2425 8646



Certificate No. 21289

Page 2 of 3 Pages

Results:

#### 1. SPL Accuracy

	UUT Setting				UUT Reading (dB)	
Level Range	Octave Filter	Weight	Response	Applied Value (dB)	Before	After
			<u>-</u> I		adjust	adjust
105 dB	OFF	A	Fast	94.0	*92.0	94.0
			Slow	]		94.0
		C	Fast			94.0
130 dB	OFF	A	Fast	94.0		94.0
			Slow	1		94.0
		С	Fast			94.0
	OFF	A	Fast	114.0		114.1
			Slow			114.1
		С	Fast			114.1

IEC 651 Type 1 Spec. :  $\pm$  0.7 dB

Uncertainty: ± 0.1 dB

2. Level Stability: 0.0 dB

IEC 651 Type 1 Spec. : ± 0.3 dB

Uncertainty: ± 0.01 dB

#### 3. Linearity

3.1 Level Linearity

3.1 Level L	incarity			
UUT Range	Applied			IEC 651 Type 1 Spec.
(dB)	Value (dB)	UUT Reading (dB)	Variation (dB)	(inside Primary)
130	114.0	114.0	0.0	± 0.7 dB
	104.0	104.0	0.0	
	94.0	94.0 (Ref.)		
105	84.0	84.0	0.0	
	74.0	74.0	0.0	
	64.0	64.0	0.0	
	54.0	54.0	0.0	<u> </u>

Uncertainty:  $\pm 0.1 \text{ dB}$ 



Certificate No. 21289

Page 3 of 3 Pages

### 3.2 Differential level linearity

UUT Range (dB)	Applied Value (dB)	UUT Read	ing (dB)	Variation (dB)	IEC 651 Type 1 Spec.
130	84.0	84.0		0.0	± 0.4 dB
	94.0	94.0	(Ref.)	0.0	
	95.0	95.0		0.0	± 0.2 dB

Uncertainty:  $\pm 0.1 \text{ dB}$ 

### 4. Frequency Weighting

A weighting

A weighting		
Frequency	Attenuation (dB)	IEC 651 Type 1 Spec.
31.5 Hz	-40.4	- 39.4 dB, ± 1.5 dB
63 Hz	-27.2	$-26.2 \text{ dB}, \pm 1.5 \text{ dB}$
125 Hz	-17.0	- 16.1 dB, $\pm$ 1 dB
250 Hz	-9.4	- $8.6  dB, \pm 1  dB$
500 Hz	-2.6	$-3.2 \text{ dB}, \pm 1 \text{ dB}$
1 kHz	0.0 (Ref)	0 dB, ± 1 dB
2 kHz	+1.8	$+ 1.2 \text{ dB}, \pm 1 \text{ dB}$
4 kHz	+1.8	+ 1.0 dB, ± 1 dB
8 kHz	-0.4	$-1.1 \text{ dB}, +1.5 \text{ dB} \sim -3 \text{ dB}$
16 kHz	-6.3	- 6.6 dB, + 3 dB $\sim$ - $\infty$

Uncertainty: ± 0.1 dB

#### **Time Averaging** 5.

Applied Burst duty Factor	Applied Leq. Value (dB)	UUT Reading (dB)	IEC 804 Type 1 Spec.
continuous	50.0		
1/10	50.0	50.2	± 0.5 dB
1/10 <sup>2</sup>	50.0	49.8	
1/10 <sup>3</sup>	50.0	50.1	± 1.0 dB
1/104	50.0	49.9	

Uncertainty: ± 0.1 dB

Remarks: 1. UUT: Unit-Under-Test

- 2. The uncertainty claimed is for a confidence probability of not less than 95%.
- 3. Atmospheric Pressure: 1 001 hPa.
- 4. \*Out of specification.

----- END -----



Certificate No. 21290

Page 1 of 2 Pages

2-Mar-12

Date of receipt

**Customer:** Environmental Pioneers and Solutions Limited

Address: Flat A, 19/F., Chai Wan Industrial Centre Building, 21 Lee Chung Street, Chai Wan, HK.

Order No.: Q20468

**Item Tested** 

**Description**: Sound Level Calibrator

Manufacturer: Svantek

**Test Conditions** 

Date of Test: 5-Mar-12 Supply Voltage : --

Ambient Temperature :  $(23 \pm 3)^{\circ}$ C Relative Humidity :  $(50 \pm 25)$  %

**Test Specifications** 

Calibration check.

Ref. Document/Procedure: F21, Z02.

#### **Test Results**

All results were within the IEC 942 Class 1 specification.

The results are shown in the attached page(s).

Main Test equipment used:

Equipment No.	Description	Cert. No.	Traceable to
S014	Spectrum Analyzer	13535	NIM-PRC & SCL-HKSAR
S024	Sound Level Calibrator	15136	NIM-PRC & SCL-HKSAR
S041	Universal Counter	15610	SCL-HKSAR
S206	Sound Level Meter	16338	SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI). The test results apply to the above Unit-Under-Test only

Calibrated by :

P. F. Wong

Approved by

orothy Cheuk

This Certificate is issued by:

Hong Kong Calibration Ltd,

Date: 7-Ma

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong, Tel: 2425 8801 Fax: 2425 8646



Certificate No. 21290

Page 2 of 2 Pages

Results:

#### 1. Level Accuracy

UUT Nominal Value (dB)	Measured Value (dB)	IEC 942 Class 1 Spec.
94	94.10	± 0.3 dB
114	114.18	

Uncertainty: ± 0.1 dB

#### 2. Frequency

UUT Nominal Value	Measured Value	IEC 942 Class 1 Spec.
1 kHz	1.000 kHz	± 2 %

Uncertainty:  $\pm 3.6 \times 10^{-6}$ 

3. Level Stability: 0.0 dB

IEC 942 Class 1 Spec. : ± 0.1 dB

Uncertainty: ± 0.01 dB

4. Total Harmonic Distortion : < 0.8 %

IEC 942 Class 1 Spec. : < 3 % Uncertainty : ± 2.3 % of reading

Remark: 1. UUT: Unit-Under-Test

- 2. The above measured values are the mean of 3 measurements.
- 3. The uncertainty claimed is for a confidence probability of not less than 95%.
- 4. Atmospheric Pressure: 1001 hPa.

----- END -----



## ALS Technichem (HK) Pty Ltd

## REPORT OF EOUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT:

MR ALLEN CHAN

CLIENT:

**ENVIRONMENTAL PIONEERS & SOLUTIONS LTD** 

ADDRESS:

FLAT 19A, CHAI WAN INDUSTRIAL CENTRE BUILDING,

20 LEE CHUNG STREET,

CHAI WAN, HONG KONG.

PROJECT:

**WORK ORDER:** HK1200205

AMENDMENT:

LABORATORY:

HONG KONG

DATE RECEIVED:

04/01/2012

DATE OF ISSUE:

02/02/2012

#### **COMMENTS**

It is certified that the item under calibration/checking has been calibrated/checked by corresponding calibrated equipment in the laboratory.

Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal aceptance criteria of ALS will be followed.

Scope of Test:

Conductivity, Dissolved Oxygen, Salinity, Temperature and Turbidity

Description: Brand Name: Multi-meter DKK-TOA

Model No.:

WOC-24 682337

Serial No.: Equipment No.:

Date of Calibration: 10 January, 2012

#### NOTES

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

#### ISSUING LABORATORY: HONG KONG

#### **Address**

ALS Technichem (HK) Pty Ltd

11/F Chung Shun Knitting Centre

1-3 Wing Yip Street

Kwai Chung HONG KONG Phone:

852-2610 1044

Fax:

852-2610 2021

Email:

hongkong@alsglobal.com

Mr Chan Kwok Fai, Godfrey Laboratory Manager - Hong Kong

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

Page 1 of 3

### REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

Work Order:

HK1200205

Amendment:

Date of Issue:

02/02/2012

Client:

**ENVIRONMENTAL PIONEERS & SOLUTIONS LTD** 

Description:

Multi-meter DKK-TOA

Brand Name: Model No.:

WQC-24 682337

Serial No.: Equipment No.:

Date of Calibration:

10 January, 2012

Date of next Calibration:

10 April, 2012

Parameters:

Conductivity

Method Ref: APHA (21st edition), 2510B

Expected Reading (uS/	cm) Displayed Reading (uS/cm)	Tolerance (% )
146.9	141.0	-4.0
6667	6490	-2.7
12890	12700	-1.5
58670	59000	0.6
4)	Tolerance Limit (%)	10.0

**Dissolved Oxygen** 

Method Ref: APHA (21st edition), 45000: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
	909	204 200000
5.58	5.45	-0.13
6.79	6.63	-0.16
8.62	8.48	-0.14
	Tolerance Limit (±mg/L)	0.20

Salinity

Method Ref: APHA (21st edition), 2520B

Method Ref. Artia (213) edition, 2320B				
Expected Reading (ppt)	Displayed Reading (ppt)	Tolerance (%)		
0	0.0			
10	10.2	2.0		
20	20.7	3.5		
30	30.7	2.3		
	20000 740 20000 00 10 0000000	SUCCESSOR MADE		
	Tolerance Limit (±%)	10.0		

Mr Chan Kwok Fai, Godfrey Laboratory Manager - Hong Kong

ALS Technichem (HK) Pty Ltd **ALS Environmental** 

## REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

Work Order:

HK1200205

Amendment:

Date of Issue:

02/02/2012

Client:

**ENVIRONMENTAL PIONEERS & SOLUTIONS LTD** 



Description:

Multi-meter

Brand Name: Model No.:

DKK-TOA

Serial No.:

WQC-24 682337

Equipment No.:

Date of Calibration:

10 January, 2012

Date of next Calibration:

10 April, 2012

Parameters:

**Temperature** 

Method Ref: Section 6 of International Accreditation New Zealand Technical

Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Expected Reading (°C)	Displayed Reading (°C )	Tolerance (°C )
14.0 20.5 34.0	14.4 20.3 34.5	0.4 -0.2 0.5
	Tolerance Limit (°C)	2.0

**Turbidity** 

Method Ref: APHA (21st edition), 2130B

Method Ref. AFTIA (213t edition), 2130b				
Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)		
0	0.6			
4	4.3	7.5		
40	43.8	9.5		
80	87.8	9.8		
400	430.1	7.5		
800	837.2	4.7		
	Tolerance Limit (±%)	10.0		

Mr Chan Kwok Fai, Godfrey

ALS Technichem (HK) Pty Ltd **ALS Environmental**  Laboratory Manager - Hong Kong

Page 3 of 3



Monitoring Location	on	M1	AL1
Monitoring Method		Façade	Façade
Date of Monitorin	g	7/3/2012	7/3/2012
Weather Condition	n	Cloudy	Cloudy
Measurement Sta	art Time (hh:mm)	13:20	13:58
Measurement Tin	ne Length (mins)	30 r	mins
SLM Model & S/N	I	SVAI	N 949
Wind Speed (m/s	)	0.9	0.42
	L <sub>eq</sub> (dB(A))	51.4	56.3
Measurement Results	L <sub>10</sub> (dB(A))	58.3	59.7
recuite	L <sub>90</sub> (dB(A))	49.2	42.8
Major Construction Noise Source(s) During Monitoring		The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities
Other Noise Source(s) During Monitoring		– Background Noise – Traffic Noise	– Background Noise – Traffic Noise

	<u>Name</u>	<u>Signature</u>	<u>Date</u>
		Huz	
Perpared by:	Lai Chi Hang	8	7/3/2012

Monitoring Location	on	M1	AL1
Monitoring Method		Façade	Façade
Date of Monitoring	g	14/3/2012	14/3/2012
Weather Conditio	n	Cloudy	Cloudy
Measurement Sta	art Time (hh:mm)	11:30	13:05
Measurement Tin	ne Length (mins)	30 r	nins
SLM Model & S/N	I	SVAN	N 949
Wind Speed (m/s	)	0.56	0.98
	L <sub>eq</sub> (dB(A))	52.7	54.6
Measurement Results	L <sub>10</sub> (dB(A))	56.1	57.2
recuito	L <sub>90</sub> (dB(A))	43.3	45.6
Major Construction Noise Source(s) During Monitoring		The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities
Other Noise Source(s) During Monitoring		<ul><li>Background Noise</li><li>Traffic Noise</li></ul>	– Background Noise – Traffic Noise


	<u>Name</u>	<u>Signature</u>	<u>Date</u>
		Huz	
Perpared by:	<u>Lai Chi Hang</u>		14/3/2012

Monitoring Location	on	M1	AL1
Monitoring Method		Façade	Façade
Date of Monitoring	g	21/3/2012	21/3/2012
Weather Conditio	n	Cloudy	Cloudy
Measurement Sta	art Time (hh:mm)	13:40	13:04
Measurement Tin	ne Length (mins)	30 r	nins
SLM Model & S/N	I	SVAN	N 949
Wind Speed (m/s	)	0.33	0.74
	L <sub>eq</sub> (dB(A))	59.8	54.9
Measurement Results	L <sub>10</sub> (dB(A))	59.9	58.1
rtocano	L <sub>90</sub> (dB(A))	48.2	42.6
Major Construction Noise Source(s) During Monitoring		The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities
Other Noise Source(s) During Monitoring		– Background Noise – Traffic Noise	– Background Noise – Traffic Noise

	<u>Name</u>	<u>Signature</u>	<u>Date</u>
		Huz	
Perpared by:	<u>Lai Chi Hang</u>		21/3/2012

Monitoring Location		M1	AL1
Monitoring Method		Façade	Façade
Date of Monitoring	g	28/3/2012	28/3/2012
Weather Conditio	n	Sunny	Sunny
Measurement Sta	art Time (hh:mm)	13:20	14:00
Measurement Tin	ne Length (mins)	30 r	mins
SLM Model & S/N	I	SVA	N 949
Wind Speed (m/s	)	0.98	0.24
	L <sub>eq</sub> (dB(A))	59.0	63.5
Measurement Results	L <sub>10</sub> (dB(A))	62.5	66.1
	L <sub>90</sub> (dB(A))	49.2	48.4
Major Construction Noise Source(s) During Monitoring		The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities
Other Noise Source(s) During Monitoring		– Background Noise – Traffic Noise	– Background Noise – Traffic Noise

	<u>Name</u>	<u>Signature</u>	<u>Date</u>
		Huz	
Perpared by:	Lai Chi Hang		28/3/2012



Date of Sampling: 2/3/2012

Monitoring Location	W1	٧	12
Time (hhmm)	9:23	8:57	
Tide Mode	Mid-	flood	
River Condition	Turbid	Turbid	
Water Depth (m)	<1	<1	
pH value	7.12	7.16	
Salinity (ppt)	0.1	4	
Temperature (°C)	19.3	18.1	
Turbidity (NTU)	6.0	11.7	11.7
DO (mg/L)	7.47	7.16	
DO Saturation (%)	79%	75%	
Suspended Solids (mg/L)	1.0	3.4	3.4

Remark or Observation:			
_			
_			
_			
	<u>Name</u>	<u>Signature</u>	<u>Date</u>
		Han	
	1 : 01:11		0/0/0040
Prepared By : _	Lai Chi Hang		2/3/2012

Date of Sampling: 5/3/2012

Monitoring Location	W1	W	<b>1</b> 2
Time (hhmm)	11:40	11:14	
Tide Mode	Mid	-ebb	
River Condition	Normal	Turbid	
Water Depth (m)	<1	<1	
pH value	7.21	7.29	
Salinity (ppt)	0.2	7.1	
Temperature (°C)	20.5	20.4	
Turbidity (NTU)	1.2	9.8	9.8
DO (mg/L)	7.19	6.89	
DO Saturation (%)	78%	72%	
Suspended Solids (mg/L)	1.2	2.2	2.2

Remark or Observation : _			
_			
-			
_			
_			
	<u>Name</u>	<u>Signature</u>	<u>Date</u>
		11-2-	
			5/0/0040
Prepared By : _	Lai Chi Hang		5/3/2012

Date of Sampling: 7/3/2012

Monitoring Location	W1	W	<b>/</b> 2
Time (hhmm)	13:00	12	:41
Tide Mode	Mid	-ebb	
River Condition	Turbid	Turbid	
Water Depth (m)	<1	<1	
pH value	7.27	7.38	
Salinity (ppt)	4	10.6	
Temperature (°C)	20.5	21.2	
Turbidity (NTU)	33.10	17.0	17.0
DO (mg/L)	7.26	7.02	
DO Saturation (%)	78%	76%	
Suspended Solids (mg/L)	3.2	3.6	3.6

Remark or Observation:			
_			
-			
_			
<u>-</u>			
	<u>Name</u>	<u>Signature</u>	<u>Date</u>
	<u>Name</u>	<u>oignaturo</u>	<u> Dutc</u>
		He	
Prepared By :	Lai Chi Hang		7/3/2012

Date of Sampling : 9/3/2012

Monitoring Location	<b>W</b> 1	v	12
Time (hhmm)	13:07	12	:41
Tide Mode	Mid	-ebb	
River Condition	Normal	Turbid	
Water Depth (m)	<1	<1	
pH value	7.40	7.78	
Salinity (ppt)	16.9	20.1	
Temperature (°C)	18.1	18.9	
Turbidity (NTU)	8.7	21.8	21.8
DO (mg/L)	7.89	7.43	
DO Saturation (%)	80%	72%	
Suspended Solids (mg/L)	13.0	7.0	7.0

Remark or Observation :			
_			
_			
_			
_			
	Nama	0'	Data
	<u>Name</u>	<u>Signature</u>	<u>Date</u>
		Hay	
Prepared By :	Lai Chi Hang		9/3/2012

Date of Sampling: 12/3/2012

Weather: Rainy

Monitoring Location	W1	W	<i>1</i> 2
Time (hhmm)	14:30	14	:55
Tide Mode	Mid	-ebb	
River Condition	Normal	Normal	
Water Depth (m)	<1	<1	
pH value	7.98	8.02	
Salinity (ppt)	19.5	22.7	
Temperature (°C)	16.6	16.6	
Turbidity (NTU)	1.0	1.4	1.4
DO (mg/L)	8.76	8.57	
DO Saturation (%)	89%	88%	
Suspended Solids (mg/L)	1.6	6.0	6.0

Remark or Observation : _			
_			
_			
_			
_			
_			
	<u>Name</u>	<u>Signature</u>	<u>Date</u>
		1.4	
		Hay	
Prepared By :	Lai Chi Hang		12/3/2012

Date of Sampling: 14/3/2012

Weather: Cloudy

Monitoring Location	<b>W</b> 1	W	12
Time (hhmm)	16:00	16:31	
Tide Mode	Mid-ebb		
River Condition	Turbid	Turbid	
Water Depth (m)	<1	<1	
pH value	7.86	8.12	
Salinity (ppt)	13.5	26.1	
Temperature (°C)	18.4	17.2	
Turbidity (NTU)	6.0	7.1	7.1
DO (mg/L)	7.91	8.00	
DO Saturation (%)	80%	81%	
Suspended Solids (mg/L)	2.6	2.6 2.6	

Remark or Observation :			
_			
-			
_			
<u>-</u>			
	<u>Name</u>	<u>Signature</u>	<u>Date</u>
		Hay	
Dramarad By	Lai Chi Hana		14/3/2012
Prepared By :	Lai Chi Hang		14/3/2012

Date of Sampling: 16/3/2012

Monitoring Location	W1	W	<b>/</b> 2
Time (hhmm)	12:38	12	:07
Tide Mode	Mid-ebb		
River Condition	Turbid	Turbid	
Water Depth (m)	<1	<	:1
pH value	8.05	8.10	
Salinity (ppt)	23.3	24.9	
Temperature (°C)	19.1	18.8	
Turbidity (NTU)	8.7	7.4	7.4
DO (mg/L)	7.41	7.64	
DO Saturation (%)	80%	83%	
Suspended Solids (mg/L)	2.2	<1 <1	

Remark or Observation:			
_			
_			
_			
	<u>Name</u>	<u>Signature</u>	<u>Date</u>
		H2 -	
			10/0/0010
Prepared By : _	Lai Chi Hang		16/3/2012

Date of Sampling: 19/3/2012

Monitoring Location	<b>W</b> 1	W	<i>1</i> 2
Time (hhmm)	11:46	11	:15
Tide Mode	Mid-ebb		
River Condition	Turbid	Turbid	
Water Depth (m)	<1	<1	
pH value	7.44	7.56	
Salinity (ppt)	1.6	11.2	
Temperature (°C)	20.6	21.4	
Turbidity (NTU)	10.2	7.6	7.6
DO (mg/L)	7.41	6.98	
DO Saturation (%)	79%	75%	
Suspended Solids (mg/L)	3.00	2.00	2.00

Remark or Observation :			
_			
_			
_			
_			
	<u>Name</u>	<u>Signature</u>	<u>Date</u>
		Hay	
Prepared By :	Lai Chi Hang		19/3/2012

Date of Sampling: 21/3/2012

Weather: Cloudy

Monitoring Location	W1	W	<i>I</i> 2
Time (hhmm)	12:19	11	:55
Tide Mode	Mid-ebb		
River Condition	Turbid	Turbid	
Water Depth (m)	<1	<1	
pH value	7.53	7.82	
Salinity (ppt)	15.8	21.2	
Temperature (°C)	20.4	21	
Turbidity (NTU)	11.4	10.0	10.0
DO (mg/L)	7.48	7.55	
DO Saturation (%)	80%	82%	
Suspended Solids (mg/L)	3.20	8.40	8.40

Prepared By: Lai Chi Hang

Remark or Observation:			
	<u>Name</u>	<u>Signature</u>	<u>Date</u>
		11	
		Trans	

21/3/2012

Date of Sampling: 23/3/2012

Weather: Sunny

Monitoring Location	W1	W2			
Time (hhmm)	13:40	13:08			
Tide Mode	Mid-ebb				
River Condition	Normal	Nor	mal		
Water Depth (m)	<1	<1			
pH value	7.48	7.70			
Salinity (ppt)	5.1	14.5			
Temperature (°C)	24.5	23	3.7		
Turbidity (NTU)	2.7	2.7	2.7		
DO (mg/L)	6.84	7.04			
DO Saturation (%)	79%	80%			
Suspended Solids (mg/L)	2.20	5.40	5.40		

Remark or Observation :			
_			
_			
_			
_			
	<u>Name</u>	<u>Signature</u>	<u>Date</u>
		H2-	
Prepared By :	Lai Chi Hang		23/3/2012

Date of Sampling: 26/3/2012

Weather: Sunny

Monitoring Location	W1	W2			
Time (hhmm)	14:04	14	:31		
Tide Mode	Mid	-ebb			
River Condition	Normal	Tu	rbid		
Water Depth (m)	<1	<1			
pH value	8.06	8.25			
Salinity (ppt)	19.7	21.9			
Temperature (°C)	20.6	21	21.5		
Turbidity (NTU)	2.0	4.6 4.6			
DO (mg/L)	7.24	7.13			
DO Saturation (%)	86%	83%			
Suspended Solids (mg/L)	4.6	4.4	4.4		

Remark or Observation:			
_			
_			
_			
			_
	<u>Name</u>	<u>Signature</u>	<u>Date</u>
		Han	
Prepared By :	Lai Chi Hang		26/3/2012

Date of Sampling: 28/3/2012

Weather: Sunny

Monitoring Location	W1	W2		
Time (hhmm)	13:57	13	:30	
Tide Mode	Mid	-ebb		
River Condition	Normal	Nor	mal	
Water Depth (m)	<1	<1		
pH value	8.10	8.21		
Salinity (ppt)	23.1	26.1		
Temperature (°C)	22.2	2	2	
Turbidity (NTU)	2.0	1.0 1.0		
DO (mg/L)	7.14	6.81		
DO Saturation (%)	88%	83%		
Suspended Solids (mg/L)	3.8	1.8	1.8	

Remark or Observation:			
_			
_			
_			
	<u>Name</u>	<u>Signature</u>	<u>Date</u>
		11	
		Hey	
Prepared By :	Lai Chi hang		28/3/2012

Date of Sampling: 30/3/2012

Weather: Sunny

Monitoring Location	W1	W2			
Time (hhmm)	16:00	16	:45		
Tide Mode	Mid	-ebb			
River Condition	Normal	Tui	bid		
Water Depth (m)	<1	<1			
pH value	7.68	8.07			
Salinity (ppt)	16.5	22.7			
Temperature (°C)	23	22.9			
Turbidity (NTU)	3.4	3.4 3.4			
DO (mg/L)	6.53	6.89			
DO Saturation (%)	74%	78%			
Suspended Solids (mg/L)	1.2	10.0 10.0			

Remark or Observation:			
_			
_			
_			
_			
_			
	<u>Name</u>	<u>Signature</u>	<u>Date</u>
		1 1	
		Hay	
Prepared By :	Lai Chi hang		30/3/2012



Location	Position	Tide	Date**	Time	Weather	Water Depth	Water Flow	Water Flow
						(m)*	(m/s)	(m <sup>3</sup> /s)
H1	Mid	Flood	2-Mar-2012	9:23	Foggy	0.6	0.18	0.228
H1	Mid	Flood	9-Mar-2012					0.000
H1	Mid	Flood	16-Mar-2012					0.000
H1	Mid	Flood	23-Mar-2012					0.000
H1	Mid	Flood	30-Mar-2012	9:44	Cloudy	0.6	0.06	0.075
H2	Mid	Flood	2-Mar-2012	10:00	Foggy	0.18	0.06	0.377
H2	Mid	Flood	9-Mar-2012					0.000
H2	Mid	Flood	16-Mar-2012					0.000
H2	Mid	Flood	23-Mar-2012					0.000
H2	Mid	Flood	30-Mar-2012	10:30	Cloudy	0.12	0.06	0.377
H1	Mid	Ebb	2-Mar-2012					0.000
H1	Mid	Ebb	9-Mar-2012	13:07	Foggy	0.24	0.36	0.450
H1	Mid	Ebb	16-Mar-2012	12:38	Foggy	0.36	0.18	0.225
H1	Mid	Ebb	23-Mar-2012	13:40	Sunny	0.24	0.06	0.075
H1	Mid	Ebb	30-Mar-2012	16:00	Sunny	0.67	0.30	0.375
H2	Mid	Ebb	2-Mar-2012					0.000
H2	Mid	Ebb	9-Mar-2012	13:30	Foggy	0.06	0.18	1.130
H2	Mid	Ebb	16-Mar-2012	13:00	Foggy	0.06	0.12	0.754
H2	Mid	Ebb	23-Mar-2012	14:12	Sunny	0.06	0.18	1.130
H2	Mid	Ebb	30-Mar-2012	17:30	Sunny	0.12	0.06	0.377

<sup>\*:</sup> Since the water levels were too low for the depth detector to determine, a tape measure was used for estimation.

<sup>\*\*:</sup> Only one mid-tide is within working hours of construction activity on 9 Mar, 16 Mar and 23 Mar 12.





Photo 1 – A temporary hoarding was establish to surround the work at Wai Ha River estuary.



Photo 2 – A temporary hoarding was established to surround Area B within Tung Tsz Nusery.



Photo 3 – No polluted water was observed in the pond of the ECA and the adjacent Wai Ha River.



Photo 4 – Overall view of the transplanted tree U58 *Grevillea robusta*. New leaves were observed on the tree branches.




Photo 5 – Tree tag of U35 in Area B was re-tagged by the time of monitoring in March 2012.



Photo 6 – Temporary stored construction materials were observed within the TPZs in Area A.



Photo 7 – Temporary stored construction materials were observed within the TPZs in Area A.



Photo 8 – E22 was in poor health condition after the relocation in Area A.



Photo 9 – E33 and E34 were in poor health condition after relocation in Area A.



Photo 10 – A scaffold branch of E44 in Area A was found injured.



Photo 11 – Declining health condition of U34 in Area B.



Photo 12 – Declining health condition of U35 in Area B.



Photo 13 – Declining health condition of U37 in Area B.



Photo 14 – Planter of A36 was still found broken in Area B.



Photo 15 – Broken planters of U54 and two untagged trees (as indicated) next to U54 in Area B.



Photo 16 – The trunk of the retained tree U15 was found to be mechanically injured.



Photo 17 – No sprout was observed on the remaining tree part of T97 in Area B.



Photo 18 – Poor condition of the transplanted tree T152 in Area C.



Photo 19 – Poor condition of the transplanted tree T153 in Area C.



Photo 20 – Poor condition of the transplanted tree T250 in Area C.



Photo 21 – Poor health condition of the transplanted, untagged tree in Area C.



Photo 22 – A planted compensatory tree *Celtis sinensis* (Tree Tag no.: N13) was found fallen down in the monitoring on 9<sup>th</sup> March 2012. This tree was replanted by the Contractor later in March 2012.



Photo 23 – The protected shrubs *Pavetta* hongkongensis (PH01 and PH02) showed fair health condition in Area C.



Photo 24 – The protected shrub *Pavetta* hongkongensis (PH03) showed fair health condition in Area C.



### Appendix H:

A)

The recommended mitigation measures of EM&A manual (revision 3)

B)

Implementation status of environmental protection and mitigation measures

### A) The recommended mitigation measures of EM&A manual (revision 3)

EIA Ref.		Recommended Mitigation Measures Noise Impact		Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
S 3.30	2.18	Good Site Practice:	To minimize construction	Contractor	Works areas	Construction	EIAO-TM
			noise impacts			phase	NCO
		Only well-maintained plant shall					
		be operated on-site and plant shall					
		be serviced regularly during the					
		construction program					
		Silencers or mufflers on					
		construction equipment shall be					
		utilized and shall be properly					
		maintained during the construction					
		program					
		<ul><li>Mobile plant, if any, shall be sited</li></ul>					
		as far from NSRs as possible					
		Machines and plant (such as					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the measure		implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		trucks) that may be in intermittent					
		use shall be shut down between					
		work periods or shall be throttled					
		down to a minimum					
		<ul><li>Plant known to emit noise</li></ul>					
		strongly in one direction shall,					
		wherever possible, be orientated so					
		that the noise is directed away from					
		the nearby NSRs					
		<ul><li>Material stockpiles and other</li></ul>					
		structures shall be effectively					
		utilized, wherever practicable, in					
		screening noise from on-site					
		construction activities.					
S 3.31 -	2.19	Use of quieter PME	To minimize construction	Contractor	Works areas	Construction	EIAO-TM
3.32			noise impacts			phase	NCO
S 3.33 –	2.20-2.	Use of temporary noise barrier	To minimize construction	Contractor	Works areas as	Construction	EIAO-TM
3.34	21		noise impacts		shown in Figure	phase	NCO

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
3.36-3.3	2.23-2.				3.5		
8	24						
S 3.35	2.22	Use of alternative quieter	To minimize construction	Contractor	Part of the works	Construction	EIAO-TM
and		construction method (the Low	noise impacts		area for pipe	phase	NCO
Table		Impact Method)			laying in Wai Ha		
3.6					(refer to Figure		
					3.5)		
3.36	2.23-2.	Use of noise enclosure	To minimize construction	Contractor	Part of the works	Construction	EIAO-TM
-3.38	24		noise impacts		area for pipe	phase	NCO
					laying in Wai Ha		
					(refer to Figure		
					3.5)		
В		Air Quality Impact		•		•	
S4.16	3.5	Implementation of mitigation	To minimize construction	Contractor	Construction	Construction	EIAO-TM
		measures stipulated in the Air	dust impacts		Sites	Phase	
		Pollution Control (Construction Dust)					
		Regulation and good site practices					
		including but not limited to the					
		following:					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		<ul> <li>Use of regular watering to reduce</li> </ul>					
		dust emissions from exposed site					
		surfaces and unpaved road, with					
		complete coverage, particularly					
		during dry weather;					
		<ul> <li>Use of frequent watering for</li> </ul>					
		particularly dusty static construction					
		areas and areas close to ASRs;					
		<ul> <li>Tarpaulin covering of all dusty</li> </ul>					
		vehicle loads transported to, from					
		and between site location;					
		<ul><li>Establishment and use of vehicle</li></ul>					
		wheel and body washing facilities at					
		the exit points of the site;					
		<ul><li>Routing of vehicles and</li></ul>					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		positioning of construction plant					
		should be at the maximum possible					
		distance from ASRs.					
		Stockpiled excavated materials					
		should be covered with tarpaulin,					
		and should be removed off-site					
		within 24 hours to avoid any odour					
		nuisance arising.					
С	•	Water Quality Impact			•	•	
S5.29	4.5	Construction Site Run-off and	To minimize water quality	Contractor	Works sites	Construction	ProPECC PN 1/94
		Drainage:	impacts			phase	Construction Site
							Drainage
		<ul> <li>Before commencing any site</li> </ul>					
		formation work, all sewer and					
		drainage connections shall be					
		sealed to prevent debris, soil, sand					
		etc. from entering public					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		sewers/drains.					
		<ul> <li>Temporary ditches shall be</li> </ul>					
		provided to facilitate run-off					
		discharge into appropriate					
		watercourses, via a silt retention					
		pond. No site run-off shall enter the					
		fishponds at Shuen Wan.					
		<ul><li>Sand/silt removal facilities such</li></ul>					
		as sand traps, silt traps and					
		sediment basins shall be provided to					
		remove sand/silt particles from					
		runoff to meet the requirements of					
		the Technical Memorandum					
		standard under the Water Pollution					
		Control Ordinance. The design of					
		silt removal facilities shall be based					
		on the guidelines provided in					
		ProPECC PN 1/94. All drainage					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		facilities and erosion and sediment					
		control structures shall be inspected					
		monthly and maintained to ensure					
		proper and efficient operation at all					
		times and particularly during					
		rainstorms.					
		<ul><li>Water pumped out from</li></ul>					
		excavated pits shall be discharged					
		into silt removal facilities.					
		<ul> <li>During rainstorms, exposed</li> </ul>					
		slope/soil surfaces shall be covered					
		by a tarpaulin or other means.					
		Other measures that need to be					
		implemented before, during, and					
		after rainstorms as summarized in					
		ProPECC PN 1/94 shall be followed.					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		<ul><li>Exposed soil areas shall be</li></ul>					
		minimized to reduce potential for					
		increased siltation and					
		contamination of runoff.					
		■ Earthwork final surfaces shall be					
		well compacted and subsequent					
		permanent work or surface					
		protection shall be immediately					
		performed to reduce the potential of					
		soil erosion.					
		<ul> <li>Open stockpiles of construction</li> </ul>					
		materials or construction wastes					
		on-site shall be covered with					
		tarpaulin or similar fabric during					
		rainstorms.					
S5.30	4.7	Further precautionary measures	To minimize water quality	Contractor	Works areas near	Rainy seasons	EIAO-TM
		during rainy season:	impacts to the designated		the Conservation	during	Water Pollution
			Conservation Area		Area	construction	Control Ordinance

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		For the construction of the box				phase	(WPCO)
		culvert next to the existing channel					
		of the Wai Ha River, sand bags					
		should be deployed around the					
		boundary of the works trench to					
		prevent muddy water ingress into					
		the adjacent CA or Wai Ha River.					
		Sand bags should also be used to					
		surround the excavated trench.					
		Generally, the sand bags will be					
		placed up to a height of 300mm to					
		provide adequate allowance for the					
		built-up water level during rainstorm					
		event. With sand bags in place,					
		surface runoff will be intercepted					
		and flow to Wai Ha River or					
		collected by the existing drainage					
		system as usual.  For the construction of the box					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		culvert in the extreme northeast corner of Shuen Wan Marsh					
		Conservation Area sand bags					
		should be deployed along the limit					
		of the works area to prevent muddy water ingress into the CA. Sand					
		bags should be placed to a height					
		of at least 300mm from ground level and +2.5 mPD (whichever is					
		greater) to provide adequate allowance for the built-up water					
		level during rainstorm events.					
		Unpolluted surface runoff within the					
		works area should then be					
		collected and directed into the					
		existing drainage system.					
		<ul> <li>Sheet-piles, which would be</li> </ul>					
		installed around the works trench					
		near the Conservation Area, would					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		be extended above ground level for					
		about 2m to serve as hoardings to					
		isolate the works site.					
		<ul> <li>Tarpulin sheets would be used to</li> </ul>					
		cover the excavation areas during					
		heavy rainstorms. This would					
		prevent the ingress of rainwater into					
		the trench minimising the risk of					
		muddy water getting into Wai Ha					
		River and the adjacent Conservation					
		Area.					
		Any concrete washing water					
		would be contained inside the works					
		site surrounded by the extended					
		sheet piles. A pump sump at the					
		bottom of the trench would be					
		provided to pump any excess water					
		during concrete washing.					
		sheet piles. A pump sump at the bottom of the trench would be provided to pump any excess water					

EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
		Main Concern to Address	measure?		measure?	measure to
						achieve?
	Stockpiling the excavated					
	materials adjacent to the					
	Conservation Area would not be					
	allowed. The excavated materials					
	would be either removed off site					
	immediately after excavation, or					
	stockpile at location(s) away from					
	the Conservation Area. The					
	stockpile locations shall be					
	approved by the site engineer.					
4.8-4.9	General Construction Activities:	To minimize water quality	Contractor	Works sites	Construction	EIAO-TM
	<ul> <li>Debris and refuse generated</li> </ul>	impacts			phase	WPCO
	on-site should be collected, handled					
	and disposed of properly to avoid					
	entering the Wa Ha River and fish					
	ponds at Shuen Wan. Stockpiles					
	of cement and other construction					
	materials should be kept covered					
	Ref.	Ref. Measures  Stockpiling the excavated materials adjacent to the Conservation Area would not be allowed. The excavated materials would be either removed off site immediately after excavation, or stockpile at location(s) away from the Conservation Area. The stockpile locations shall be approved by the site engineer.  4.8-4.9 General Construction Activities:  Debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering the Wa Ha River and fish ponds at Shuen Wan. Stockpiles of cement and other construction	Ref. Measures  Stockpiling the excavated materials adjacent to the Conservation Area would not be allowed. The excavated materials would be either removed off site immediately after excavation, or stockpile at location(s) away from the Conservation Area. The stockpile locations shall be approved by the site engineer.  General Construction Activities:  Debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering the Wa Ha River and fish ponds at Shuen Wan. Stockpiles of cement and other construction	Ref. Measures  Recommended Measure & implement the measure?  Stockpiling the excavated materials adjacent to the Conservation Area would not be allowed. The excavated materials would be either removed off site immediately after excavation, or stockpile at location(s) away from the Conservation Area. The stockpile locations shall be approved by the site engineer.  General Construction Activities:  Debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering the Wa Ha River and fish ponds at Shuen Wan. Stockpiles of cement and other construction	Ref. Measures  Recommended Measure & implement the measure?  Stockpiling the excavated materials adjacent to the Conservation Area would not be allowed. The excavated materials would be either removed off site immediately after excavation, or stockpile at location(s) away from the Conservation Area. The stockpile locations shall be approved by the site engineer.  4.8-4.9 General Construction Activities:  Debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering the Wa Ha River and fish ponds at Shuen Wan. Stockpiles of cement and other construction	Ref. Measures Recommended Measure & Implement the measure? Implement the measure?  * Stockpiling the excavated materials adjacent to the Conservation Area would not be allowed. The excavated materials would be either removed off site immediately after excavation, or stockpile at location(s) away from the Conservation Area. The stockpile locations shall be approved by the site engineer.  4.8-4.9 General Construction Activities:  • Debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering the Wa Ha River and fish ponds at Shuen Wan. Stockpiles of cement and other construction

EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
		Main Concern to Address	measure?		measure?	measure to
						achieve?
	when not being used.					
	Oils and fuels should only be					
	used and stored in designated areas					
	which have pollution prevention					
	facilities. To prevent spillage of					
	fuels and solvents to nearby water					
	bodies, all fuel tanks and storage					
	areas should be provided with locks					
	and be sited on sealed areas, within					
	bunds of a capacity equal to 110%					
	of the storage capacity of the largest tank. The bund should be drained					
	of rainwater after a rain event.					
4.10	Sewage from Construction	To minimize water quality	Contractor	Works sites	Construction	EIAO-TM
	workforce:	impacts			phase	WPCO
	<ul> <li>Temporary sanitary facilities,</li> </ul>					
	such as portable chemical toilets,					
	should be employed on-site. A					
	Ref.	when not being used.  Oils and fuels should only be used and stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to nearby water bodies, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.  4.10 Sewage from Construction workforce:  Temporary sanitary facilities, such as portable chemical toilets,	Ref. Measures  When not being used.  ■ Oils and fuels should only be used and stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to nearby water bodies, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.  4.10 Sewage from Construction workforce:  ■ Temporary sanitary facilities, such as portable chemical toilets,	Ref. Measures  Recommended Measure & implement the measure?  when not being used.  * Oils and fuels should only be used and stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to nearby water bodies, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.  4.10 Sewage from Construction workforce:  * Temporary sanitary facilities, such as portable chemical toilets,	Ref. Measures  Recommended Measure & implement the measure?  when not being used.  Oils and fuels should only be used and stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to nearby water bodies, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.  4.10 Sewage from Construction workforce:  To minimize water quality impacts  Contractor Works sites impacts	Ref. Measures Recommended Measure & Implement the measure   Implement the meas

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		licensed contractor would be					
		responsible for appropriate disposal					
		and maintenance of these facilities.					
S5.34	4.11	River Channel Excavation Works:	To minimize water quality	Contractor	Works sites	Construction	EIAO-TM
			impacts			phase	WPCO
		The excavation works within the					
		upstream end of the existing river					
		channel of the Wai Ha River for the					
		construction of the proposed box					
		culvert shall be carried out in dry					
		condition. Containment					
		measures such as bunds and					
		barriers shall be used within the					
		affected length of the river channel					
		and the excavation works restricted					
		to within an enclosed dry section of					
		the channel. The excavation works					
		within Wai Ha River shall be					
		restricted to the period from October					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		to April.					
D		Waste Management Implications					
S6.20 -	5.5	Good site practices:	To reduce waste	Contractor	Works sites	Construction	ETWB TCW
6.22			management impacts			phase	No.19/2005
		<ul> <li>Nomination of approved</li> </ul>					ETWB TCW
		personnel, such as a site manager,					No.31/2004
		to be responsible for good site					
		practices and making arrangements					
		for collection of all wastes generated					
		at the site and effective disposal to					
		an appropriate facility.					
		<ul> <li>Training of site personnel in</li> </ul>					
		proper waste management and					
		chemical waste handling					
		procedures.					
		Provision of sufficient waste					
		disposal points and regular					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		collection for disposal.					
		<ul> <li>Appropriate measures to</li> </ul>					
		minimise windblown litter and dust					
		during transportation of waste by					
		either covering trucks or by					
		transporting wastes in enclosed					
		containers.					
		Separation of chemical waste for					
		special handling and appropriate					
		treatment at the Chemical Waste					
		Treatment Facility.					
		<ul><li>Regular cleaning and</li></ul>					
		maintenance programme for					
		drainage systems, sumps and oil					
		interceptors.					
		A Waste Management Plan					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		should be prepared and submitted to					
		the Engineer for approval. One					
		may make reference to ETWB TCW					
		No. 15/2003 for details.					
		A recording system for the					
		amount of wastes generated,					
		recycled and disposed (including the					
		disposal sites) should be proposed.					
S6.23-	5.7	Waste reduction measures:	To achieve waste reduction	Contractor	Works sites	Construction	EIAO-TM
6.24						phase	
		<ul><li>Segregation and storage of</li></ul>					
		different types of waste in different					
		containers, skips or stockpiles to					
		enhance reuse or recycling of					
		materials and their proper disposal.					
		To an accuracy collection of					
		■ To encourage collection of					
		aluminium cans by individual					
		collectors, separate labelled bins					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		shall be provided to segregate this					
		waste from other general refuse					
		generated by the work force.					
		Any unused chemicals or those					
		with remaining functional capacity					
		shall be recycled.					
		Maximising the use of reusable					
		steel formwork to reduce the amount					
		of C&D material.					
		<ul> <li>Proper storage and site practices</li> </ul>					
		to minimise the potential for damage					
		or contamination of construction					
		materials.					
		<ul><li>Plan and stock construction</li></ul>					
		materials carefully to minimise					
		amount of waste generated and					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		avoid unnecessary generation of					
		waste.					
S6.25-		Construction & Demolition (C&D)	To minimize off-site disposal	Contractor	Works sites	Construction	EIAO-TM
6.26		Material:	of C&D material			phase	
		Excavated material with suitable	To minimize environmental				
		characteristics/size should be	impacts during the handling				
		reused on-site as fill material as far	of C&D material				
		as practicable, such as for					
		backfilling of the box culvert and					
		drainage pipe works.					
		<ul> <li>Suitable areas should be</li> </ul>					
		designated within the works site					
		boundaries for temporary stockpiling					
		of C&D material.					
		■ Within stockpile areas, the					
		following measures should be taken					
		to control potential environmental					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
ļ	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		impacts or nuisance:					
		- covering material during					
		heavy rainfall;					
		- locating stockpiles to minimize					
		potential visual impacts; and					
		- minimizing land intake of					
		stockpile areas as far as possible.					
		■ When disposing C&D material at					
		a public filling area, the material					
		shall only consist of soil, rock,					
		concrete, brick, cement					
		plaster/mortar, inert building debris,					
		aggregates and asphalt. The					
		material shall be free from marine					
		mud, household refuse, plastic,					
		metals, industrial and chemical					
		waste, animal and vegetable matter,					
		and other material considered to be					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		unsuitable by the Filling Supervisor.					
S6.27		Chemical waste:	To minimize environmental	Contractor	Works sites	Construction	EIAO-TM
		Contractor should register with	impacts during the handling,			phase	Waste Disposal
		the EPD as a Chemical Waste	transportation and disposal				(Chemical Waste)
		Producer and to follow the	of chemical waste				(General) Regulation
		guidelines stated in the Code of					
		Practice on the Packaging,					
		Labelling and Storage of Chemical					
		Wastes.					
		<ul> <li>Good quality containers</li> </ul>					
		compatible with the chemical					
		wastes should be used, and					
		incompatible chemicals should be					
		stored separately.					
		<ul> <li>Appropriate labels should be</li> </ul>					
		securely attached on each chemical					
		waste container indicating the					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		corresponding chemical					
		characteristics of the chemical					
		waste, such as explosives,					
		flammable, oxidizing, irritant, toxic,					
		harmful, corrosive, etc.					
		The Contractor should use a					
		licensed collector to transport and					
		dispose of the chemical wastes					
		generated at the Chemical Waste					
		Treatment Centre at Tsing Yi, or					
		other licenced facility, in accordance					
		with the Waste Disposal (Chemical					
		Waste) (General) Regulation.					
S6.28		General refuse:	To minimize environmental	Contractor	Works sites	Construction	EIAO-TM
		It should be stored in enclosed	impacts during the handling			phase	
			and transportation of general				
		from C&D material.	refuse				
		A reputable waste collector					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		should be employed by the					
		contractor to remove general refuse					
		from the site, separately from C&D					
		material.					
		An enclosed and covered area					
		is preferred to reduce the					
		occurrence of 'wind blown' light					
		material.					
E		Ecological Impact			l		
S. 7.95	6.6	Sheet-pilings, which will be	To minimize the impacts on	Contractor	Whole site	Construction	EIAO-TM
		installed around the trench of	the stream and natural river			Phase	
		excavation, should be extended	bank				
		above ground level for ~2m to act as					
		hoarding to isolate the works site.					
		<ul><li>The trenching works for the</li></ul>					
		construction of the proposed box					
		culvert should be carried out in					
		phases, with a trench length of not					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		more than 120m in each phase.					
		The trench should be backfilled and					
		compacted with suitable materials					
		upon completion of each phase of					
		the construction works.					
S7.117	6.6	The construction of intercept	To minimize the impacts on	Contractor	Whole site	Construction	EIAO-TM
		point of twin cell box culvert at the	the stream and natural river			Phase	
		upstream of Wai Ha River should be	bank				
		confined to only one side of the river					
		bank.					
		<ul><li>To restore and enhance the</li></ul>					
		ecological value of the stream, the					
		affected river bank should be					
		reinstated to its original condition or					
		lined with rock-filled gabion.					
		<ul><li>Planting pits should be provided</li></ul>					
		in the gabion bank to allow the					
		re-establishment of riparian					
		vegetation.					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		The existing natural riverbed and					
		substrates should be retained and					
		the natural pool-riffle sequence					
		should be re-created in the new					
		channel bed.					
S 7.118	6.7	<ul> <li>All works carried out within the</li> </ul>	To minimise sedimentation/	Contractor	Whole Site	Construction	EIAO-TM
		the river channel of Wai Ha River	water quality impacts			Phase	
		should be carried out from October					
		to April, with construction carried out					
		by land-based plant.					
		<ul><li>Works within river/stream</li></ul>					
		channels should be restricted to an					
		enclosed dry section of the river,					
		with containment measures such as					
		bunds and barriers used within the					
		river to minimize the impacts upon					
		the downstream water body.					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		Site runoff should be directed					
		towards regularly cleaned and					
		maintained silt traps and oil/grease					
		separators to minimize the risk of					
		sedimentation and pollution of river					
		water.					
		■ The silt and oil/grease separators					
		should be appropriately designed for					
		the local drainage and ground					
		conditions.					
		To minimize leakage and loss of					
		sediments during excavation in					
		narrow channels, tightly sealed					
		closed grab excavators should be					
		deployed where material to be					
		handled is wet.					
S 7.119	6.8	■ The construction of the	To protect plant species of	Contractor/	Whole site	Construction	EIAO-TM
		proposed box-culvert would have the	conservation interest	qualified		Phase	
		potential to directly impact a few		botanist/horticu			

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		individual of a plant species of		lturalist			
		conservation interest (Hong Kong					
		Pavetta, Pavetta hongkongensis).					
		The affected individuals should be					
		transplanted to a suitable nearby					
		habitats prior to the construction					
		phase.					
		A detailed vegetation survey of					
		the affected species of conservation					
		interest should be conducted by a					
		suitably qualified botanist/ecologist					
		to identify the affected individuals in					
		order to provide details for					
		transplantation scheme.					
		■ Transplantation should be					
		supervised by a suitably qualified					
		botanist/horticulturalist. A detailed					
		transplantation methodology should					
		be formulated during the detailed					
		design stage of this Project.					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
S 7.120	6.9	Noise mitigation measures such	To minimise disturbance	Contractor	Whole site	Construction	EIAO-TM
		as the use of quieter construction	impacts.			Phase	
		plant and temporary noise barriers					
		should be implemented to minimize					
		disturbance to habitats adjacent to					
		the works areas.					
		<ul> <li>Temporary noise barriers should</li> </ul>					
		be used during the construction of					
		the box-culvert along Tung Tsz					
		Road, the floodwater pumping					
		station, the mechanical gate, and					
		drainage pipe to minimize potential					
		construction phase disturbance to					
		ardeids and avifauna foraging in					
		marsh habitat.					
		Noise generating construction					
		works near the Shuen Wan Egretry					
		SSSI should be avoided as far as					
		practicable during the breeding					
		season (March to June) of the					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		ardeids.					
		<ul><li>Works near the SSSI (i.e.</li></ul>					
		installation of mechanical gate)					
		should be restricted to be executed					
		outside the breeding season by					
		provision of special conditions in the					
		contract document.					
		<ul><li>Hoardings with minimum height</li></ul>					
		of 2m should be set up along the					
		south side of the proposed box					
		culvert works area adjacent to the					
		marsh, extending at least 20m at					
		both ends, throughout the					
		construction period.					
S 7.121	6.10	Placement of equipment or	To minimise disturbance to	Contractor	Whole site	Construction	EIAO-TM
		stockpile in designated works areas	habitats.			Phase	
		and access routes selected on					
		existing disturbed land to minimise					
		disturbance to natural or					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		moderate-high ecological value					
		habitats.					
S 7.121	6.10	Construction activities should be	To minimise disturbance to	Contractor	Whole site	Construction	EIAO-TM
		restricted to work areas that would	natural habitats outside			Phase	
		be clearly demarcated. The work	works area.				
		areas should be reinstated after					
		completion of the works.					
S 7.121	6.10	<ul> <li>Waste skips should be provided</li> </ul>	To minimise disturbance to	Contractor	Whole site	Construction	EIAO-TM
		to collect general refuse and	habitats.			Phase	
		construction wastes. The wastes					
		would be disposed of timely and					
		properly off-site.					
S 7.121	6.10	General drainage arrangements	To minimise sedimentation/	Contractor	Whole site	Construction	EIAO-TM
		should include sediment and oil	water quality impacts			Phase	
		traps to collect and control					
		construction site run-off.					
S 7.121	6.10	<ul> <li>Open burning on works sites is</li> </ul>	To prevent accidental	Contractor	Whole site	Construction	EIAO-TM
		illegal, and should be strictly	hill-fires.			Phase	
		prohibited.					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
S 7.122	6.11	<ul><li>De-silting should be limited to the</li></ul>	To minimise sedimentation/	Maintenance	Whole site	Operation	EIAO-TM
		dry season.	water quality impacts	parties of the		Phase	
				channel			
S 7.122	6.11	<ul> <li>Waste material produced during</li> </ul>	To minimise sedimentation/	Maintenance	Whole site	Operation	EIAO-TM
		de-silting should be disposed of in a	water quality impacts	parties of the		Phase	
		timely and appropriate manner.		channel			
S 7.123	6.12	<ul><li>Planting of trees should be</li></ul>	To compensate the loss of	Contractor	Whole site	Construction	EIAO-TM
		provided within the project area to	vegetation			Phase	
		compensate for the unavoidable					
		loss of approximately 0.08ha					
		secondary woodland habitat due to					
		the Project.					
		<ul><li>Planting of trees and other</li></ul>					
		vegetation within project area along					
		the banks of Wai Ha River and Tung					
		Tsz Road should be carried out to					
		provide compensation for					
		unavoidable tree-felling and loss of					
		riparian vegetation resulting from the					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		Project.					
		<ul><li>The compensatory planting</li></ul>					
		should make use of native plant					
		species with flowers/fruits attractive					
		to wildlife.					
S 7.124	6.13	<ul> <li>Compensation would be required</li> </ul>	To compensate the loss of	Contractor /	The recreational	Construction	EIAO-TM
		for the loss of a small area of marsh	marsh habitat and enhance	qualified	fish pond located	Phase	
		habitat (about 0.30ha) within the CA	the quality compensatory	ecologist	to the southwest		
		resulting from the construction of the	habitat		of the existing		
		box-culvert.			Tung Tsz Nursery		
		<ul><li>An existing low ecological value</li></ul>					
		recreational fishpond on government					
		land adjacent to the marsh would be					
		used as a proposed area (about					
		0.8ha) for the compensation for the					
		marsh as well as secondary					
		woodland habitats loss (0.08ha).					
		■ The pond should be enhanced					
		by removing boardwalks around the					

EIA Ref.		Recommended Mitigation	Objectives of the			When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
		existing pond, and restoring					
		vegetation along the pond bunds,					
		and it would be re-profiled to provide					
		areas of shallow water					
		(approximately 15-50cm deep),					
		creating a suitable foraging habitat					
		for avifauna, particularly ardeids and					
		other waders.					
		<ul><li>Screen planting of shrubs and</li></ul>					
		trees along the south-eastern bund					
		of the pond should be implemented					
		to minimise disturbance to avifauna					
		and other wildlife from the adjacent					
		recreational fishpond. The enhanced					
		pond is expected to provide a					
		moderate-high ecological value					
		wetland habitat.					

EIA Ref.	EM&A	Recommended Mitigation	Objectives of the	Who to	Location of the	When to	What requirements
	Ref.	Measures	Recommended Measure &	implement the	measure	implement the	or standards for the
			Main Concern to Address	measure?		measure?	measure to
							achieve?
F		Landscape and Visual					
Table 8.4	7.6	Visual screen, contaminant/ liaison with nursery, protection of existing trees with works area and construction light are used or practiced to mitigate the impacts during construction phase.	To mitigate the landscape	Contractor	Whole site	Construction	EIAO-TM
Table 8.4	7.7	Viewing area formation, architectural design for pump house, landscape design for pump house, enhancement planting along Tung Tsz Road, sufficient soil depth for enhancement planting, transplanting of trees to adjacent locations, preparation for transplanting and reinstatement of affected area are practiced to mitigate the impacts during operational phase.	To mitigate the landscape and visual impacts during the operational phase.	Contractor	Whole site	Detail Design / Operational Phase	EIAO-TM

# B) Implementation status of environmental protection and mitigation

EM&A Ref.	Recommended Mitgation Measures	Objectives of the Recommended Measure & main concern to Address	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
	Use well maintained construction plant					Implemented
	Shut down plants between work periods					Implemented
2.18	Install silencers on construction equipment	-	Works areas			Implemented
	Locate mobile plant far away from NSRs	To minimize construction noise impact		Construction phase	EIAO-TM NCO	Implemented
	Quiet plants should be used					Implemented
2.19	Use of quieter PME					Not applicable
2.20 - 2.21	Use of temporary noise barrier		Pipe laying in Wai Ha			Not applicable
2.22	Use of alternative quieter construction method		Part of the Works Pipe laying in Wai Ha			Not applicable
2.23 – 2.24	Use of noise enclosure		Pipe laying in Wai Ha			Not applicable

EM&A Ref.	Recommended Mitgation Measures	Objectives of the Recommended Measure & main concern to Address	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
	Implement regular watering and vehicle washing facilities					Outstandinng
3.5	Cover excavated or stockpile of dusty material by impervious sheeting or sprayed with water	To minimize construction dust impact	Construction Site	Construction phase	EIAO-TM	Implemented
	Use tarpaulin to cover dusty materials on vehicles					Implemented
4.5	Provide silt trap and oil interceptor to remove the oil, lubricants, grease, silt, grit and debris from the wastewater before pumped to the public storm water drainage system					Implemented
4.5	During rainstorms, exposed slope/soil surfaces shall be covered by a tarpaulin or other means. Others measures that need to be implemented before, during, and after rainstorms as summarized in ProPECC PN 1/94 shall be followed	To minimize water quality impact	Construction Site	Construction phase	EIAO-TM WPCO	Not applicable

EM&A Ref.	Recommended Mitgation Measures	Objectives of the Recommended	Location of the measure	When to implement the measure?	What requirements or standards for the	Implementation status
Ter.	Winguton Wedsures	Measure & main concern to Address	measure	the measure.	measure to achieve?	
4.10	Provide site toilet facilities	To minimize water quality impact	Construction Site	Construction phase	EIAO-TM WPCO	Implemented
4.7	Further precautionary measures during rainy season:  For the construction of the box culvert next to the existing channel of the Wai Ha River, sand bags should be deployed around the boundary of the works trench to prevent muddy water ingress into the adjacent CA or Wai Ha River. Sand bags should also be used to surround the excavated trench. Generally, the sand bags will be placed up to a height of 300mm to provide adequate allowance for the built-up water level during rainstorm event. With sand bags in place, surface runoff will be intercepted and flow to Wai Ha River or collected by the existing drainage system as usual.  For the construction of the box culvert in the extreme northeast corner of Shuen Wan Marsh Conservation Area sand bags should be deployed along the limit of the works area to prevent muddy water ingress into the CA. Sand bags should be placed to a height of at least 300mm from round level and +2.5 mPD (whichever is greater) to provide adequate allowance	To minimize water quality impact to the designated Conservation Area	Works areas near the Conservation Area	Rainy seasons during construction	EIAO-TM WPCO	Not applicable

EM&A	Recommended	Objectives of the	Location of the	When to implement	What requirements	Implementation status
Ref.	<b>Mitgation Measures</b>	Recommended	measure	the measure?	or standards for the	
		Measure & main			measure to achieve?	
		concern to Address				
	for the built-up water level during rainstorm events. Unpolluted surface runoff within the works area should then be collected and directed into the existing drainage system.					
	Sheet-piles, which would be installed around the works trench near the Conservation Area, would be extended above ground level for about 2m to serve as hoardings to isolate the works site.					
	Tarpulin sheets would be used to cover the excavation areas during heavy rainstorms.  This would prevent the ingress of rainwater into the trench minimising the risk of muddy water getting into Wai Ha River and the adjacent Conservation Area.					
	Any concrete washing water would be contained inside the works site surrounded by the extended sheet piles. A pump sump at the bottom of the trench would be provided to pump any excess water during concrete					
5.9	Reuse excavated material as much as possible					Implemented
5.7	Any unused chemicals or those with remaining functional capacity shall be recycled.	To achieve waste reduction	Works areas	Construction phase	EIAO-TM	Not applicable
	Recycle scrap metals or abandoned equipment					Implemented

EM&A Ref.	Recommended Mitgation Measures	Objectives of the Recommended Measure & main concern to Address	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
5.5 5.9 5.11	A recording system for the amount of wastes generated, recycled and disposed should be proposed  Adopt a trip ticket system for the disposal of C&D materials  All general refuse should be segregated and stored in enclosed bins or compaction units	To reduce waste management impacts	Works areas	Construction phase	ETWB TCW  No. 19/2005  ETWB TCW  NO. 31/2004	Implemented  Implemented  Implemented
5.10	Contractor should be a required to register with the EPD as a Chemical Waste Producer and to follow the guidelines states in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.  Good quality containers compatible with the chemical wastes should be used, and Incompatible chemicals should be stored separately.  Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosives, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc.	To minimize the environmental impacts associated with the handling, transportation and disposal of chemical waste.	Work site	Construction phase	EIAO-TM Waste Disposal (Chemical Waste)(General) Regulation	Implemented  Not applicable

EM&A Ref.	Recommended Mitgation Measures	Objectives of the Recommended Measure & main concern to Address	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
5.5	A recording system for the amount of wastes generated, recycled and disposed should be proposed	To reduce waste management impacts	Works areas	Construction phase	ETWB TCW  No. 19/2005  ETWB TCW  NO. 31/2004	Implemented
6.6	Sheet-pilings, which will be installed around the trench of excavation, should be extended above ground level for ~2m to act as hoarding to isolate the works site.  The trenching works for the construction of the proposed box culvert should be carried out in phases, with a trench length of not more than 120m in each phase. The trench should be backfilled and compacted with suitable materials upon completion of each phase of the construction works.	To minimize the impacts on the steam and natural river bank.	Whole site	Construction phase	EIAO-TM	Implemented
6.6	The construction of intercept oint of twin cell box culvert at the upstream of Wai Ha River should be confined to only one side of the river bank.  To restore and enhance the ecological value of the stream, the affected river bank should be reinstated to its original condition or lined with rock-filled gabion.  Planting pits should be provided in the gabion bank to allow the re-establishment of riparian vegetation.	To minimize the impacts on the steam and natural river bank.	Whole site	Construction phase	EIAO-TM	No applicable

		Objectives of the			33714	
EM&A	Recommended	Recommended	Location of the	When to implement	What requirements	T14-4:4-4
Ref.	<b>Mitgation Measures</b>	Measure & main	measure	the measure?	or standards for the	Implementation status
		concern to Address			measure to achieve?	
	The existing natural riverbed and substrates should be retained and the natural pool-riffle sequence should be re-created in the new channel bed.  All works carried out within the the river					
	channel of Wai Ha River should be carried out from October to April, with construction carried out by land-based plant.					
	Works within river/stream channels should be restricted to an enclosed dry section of the river, with containment measures such as bunds and barriers used within the river to minimize the impacts upon the downstream water body.	To minimize sedimentation/	Whole site	Construction phase	EIAO-TM	
6.7	Site runoff should be directed towards regularly cleaned and maintained silt traps and oil/grease separators to minimize the risk of sedimentation and pollution of river water.	water quality impacts				No applicable
	The silt and oil/grease separators should be appropriately designed for the local drainage and ground conditions.					
	To minimize leakage and loss of sediments during excavation in narrow channels, tightly sealed closed grab excavators should be deployed where material to be handled is wet.					

		Objectives of the			What requirements	
EM&A	Recommended	Recommended	Location of the	When to implement	or standards for the	Implementation status
Ref.	Mitgation Measures	Measure & main	measure	the measure?	measure to achieve?	Implementation status
		concern to Address			measure to acmeve:	
6.8	The construction of the proposed box-culvert would have the potential to directly impact a few individual of a plant species of conservation interest (Hong Kong Pavetta, Pavetta hongkongensis). The affected individuals should be transplanted to a suitable nearby habitats prior to the construction phase.  A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist to identify the affected individuals in order to provide details for transplantation scheme.  Transplantation should be supervised by a suitably qualified botanist/horticulturalist. A detailed transplantation methodology should be formulated during the detailed design stage of this Project.	To protect plant species of conservation interest	Whole site	Construction phase	EIAO-TM	No applicable
6.9	Placement of equipment or stockpile in designated works areas and access routes selected on existing disturbed land to minimize disturbance to natural or moderate-high ecological value habitats.	To minimise disturbance to habitats.	Whole site	Construction phase	EIAO-TM	No applicable
6.13	General drainage arrangements should include sediment and oil traps to collect and control construction site run-off.	To minimise sedimentation/ water quality impacts	Whole site	Construction phase	EIAO-TM	Implemented

EM&A Ref.	Recommended Mitgation Measures	Objectives of the Recommended Measure & main concern to Address	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?	Implementation status
6.13	Construction activities should be restricted to work areas that would be clearly demarcated. The work areas should be reinstated after completion of the works.	To minimise disturbance to natural habitats outside works area.	Whole site	Construction phase	EIAO-TM	Implemented
6.13	Placement of equipment or stockpile in designated works areas and access routes selected on existing disturbed land to minimize disturbance to natural or moderate-high ecological value habitats.	To minimise disturbance to natural habitats	Whole site	Construction phase	EIAO-TM	Implemented
7.6	Visual screen, contaminant/ liaison with nursery, protection of existing trees with works area and construction light are used or practiced to mitigate the impacts during construction phase	To mitigate the landscape and visual impacts during the Construction phase	Whole site	Construction phase	EIAO-TM	Implemented
7.7	Viewing area formation, architectural design for pump house, landscape design for pump hose, enhancement planting along Tung Tsz Road, sufficient soil depth for enhancement planting, transplanting of trees to adjacent locations preparation for transplanting and reinstatement of affected area are practiced to mitigate the impacts during operational phase.	To mitigate the landscape and visual impacts during the operational phase	Whole site	Detail Design / Operational Phase	EIAO-TM	Not Applicable

**Appendix I: Construction programme** 

**Environmental Pioneers and Solutions Limited** 

Contract No.: DC/2009/22
Contract Title: Drainage Improvement Works in Shuen Wan, Tai Po - Contract 1


<u>Master Programme ( Rev. 6)</u>

								<u>Ma</u>	aster Programme ( Rev. 6)										
	ID ID n	io. in Rev. ID no. in Rev.	ID no. in Rev	v. ID no. in Rev.	Task Name	Duration	Start	Finish	Predecessors			3rd Quarter	4th Quarter	2011	2nd Quarter 3rd	Quarter 4th Quarter		2nd Quarter	3rd Quarter
Total	1	1 1	1 :	1 1	Preliminary Works (Area I - Pak Shek Kok)	175 days	Fri 26/2/10	Thu 19/8/10			Jan   Feb   Mar   Apr   May   Ju	ın Jul Aug Se	ep   Oct  Nov   I	Dec Jan Feb Mar	Apr  May   Jun   Jul	Aug Sep Oct Nov I	Dec   Jan   Feb   Mar	Apr   May   Jun	Jul Aug S
	2	2 2	2	2 2							26/2			i i			1	1	1
	3	3 3	3	3 3					200.5.1									1	
1	5	5 5	5	1					3FS-3 days	8FS+10 days,5	100 m				1			1	1
1	6	6 6	6						5	7	E 22.25	Ξĥ.						1	i
Total	7	7 7	7	7 7		15 days		Thu 15/7/10	6						1			1	1
	8	8 8	8						4FS+10 days	9	- EEEEEEE	liji		i	i i	i		i	1
Total   1		10 10	0 1						8	10		H.						1	
1	11	11 11	-						10	12,13	1	1 18h	1	1	1	1	1	1	:
	12	12 12	2 1:	2 12		20 days			11									1	
Total   Tota	13	13 13	3 1:	3	Temporary Drainage System	20 days	Sat 31/7/10	Thu 19/8/10	11				1		1			1	1
1		15 15	5 1	5 15	Time for Completion of Section I	015 days	Eri 26/2/10	Tuo 29/9/12			(+0+0+0+0+0+0+0+0+0+0+0+0+0+0+0+0+0+0+0		<del></del>	; :-:-:-:-:-:-:-:-:-:-:-:-:	; :-:-:-:-:-:-:-:-:-:-:-:-:-:-:-:-:-:-:-	; :-:-:-:-:-:-:-:-:	; :-:-:-:-:-:	<u> </u>	। इन्द्रनदन्दन्दन्दन्
1					-														
	17	17 17	7 1	7 17						19FS+30 days,35,111,22,20,28	<del>26</del> /2							1	
To	18	18 18									V	+						1	
1		19 19								30			1	1	1	1	1	1	:
2					_				**	21	(20 00000) ( Potototototot							1	
	22									23,26	↓ , (20000000)	1	1	1	1	1	1	1	1
	23						Sat 17/4/10	Wed 21/4/10	22	24	1:1						1	1 1 1	i
To   S   S   S   S   S   S   Construction   The No. 1999   S   Construction   The No. 1999   S   S   S   S   S   S   S   S   S	24									25				1	1		1	1	
2	25									30							1	1 1 1	:
1	27	20 26	21	.0 20	Ground investigation	/5 days	Sat 17/4/10	WEU 20/0/10	22	30		القد		1	1		1	1	
To   10   10   10   10   10   10   10   1	28	28 28	8 2	8 28	Tree Survey	75 days	Fri 26/2/10	Tue 11/5/10	17	29			i	i	1		1	1	:
10   10   10   10   10   10   10   10	29	29 29										₽-		-		1	1	1	
1	30	30 30	-										1		1 1		1	1	1
2   3   3   3   3   3   3   3   3   4   3   5   5   5   5   5   5   5   5   5		31 31	1 5	31	Tree Transplanting	90 days	Mon 26///10	Sat 23/10/10	29,139	94FS-30 days,99FS-30 days,40FS-30 days			ilisisih T				1	1	
To 1	33	33 33	3 33	3 33	Pumping Station	915 days	Fri 26/2/10	Tue 28/8/12					-	i	i i		1	i	
No.	34	34 34	4 34	4 34	Piling Works	485 days	Fri 26/2/10	Sat 25/6/11			V.	<del>-</del>			<del>-</del>			1	. ·
27   27   27   27   27   27   27   27	35	35 35	5 3:	5 35						46,54,36			:	1	1	1	1	1	:
Variable		36 36	6 3	6 26						38								1	i
20   20   20   20   30   30   30   4   4   4   4   4   4   4   4   4		38 38	, ,	7 30						39 40	1		TIL.	1	1	1	1	1	1
To   Color	39	39 39	9 3							32,10		122						1	i
2	40	40 40	0 4	0 38		110 days	Wed 29/9/10		38,31FS-30 days	41			20000000		1			1	1
1	41	41 41	*							42								1	
1		42 42	-							43			1					1	1
10   10   10   10   10   10   10   10	44	43 43		2 41	Excavation to the Cut on Level / Shoring	100 days	111 10/3/11	Sat 25/0/11	42	47	1		į	E		i		1	1
## 1	45	45 45	5 44	4 43	Main Structure of Pumping Station	815 days	Sun 6/6/10	Tue 28/8/12						-	1		-	1	
1	46	46 46								47	; [			1	<del>:</del>	1	1	1	1
10		47 47													riiii.		ililia Incorporation	1	1
3		10 10		7 10						49,30			1	1	1		[1222222222]	, 1919—	1
13   5   5   5   5   5   5   5   5   5	50	50 50							48	51			į	i			The state of the s	<u> </u>	:
3   5   5   5   5   5   5   5   5   5	51	51 51	1 5	0 49	External Finishing Works	100 days	Mon 21/5/12	Tue 28/8/12	50,49	125			1					<b>11111</b>	
5   5   5   5   5   5   5   5   5   5		50 50	2 50	0 51	T 0 M	015 1	0	m. 00/0/10			_							1	
18									35	55FS-30 days	Till Till Till Till Till Till Till Till		- i					1	
S	55	55 55								56		9		. :	1		1	1	:
S	56									57			;					1 1	:
19											:			-					<u> </u> 
10   60   60   79   Punging Stotice   20 days   8ma 291/12   The 280/12   The 28		ا هد	0 5	00	rmai resung works	100 days	ivion 21/5/12	1 ue 28/8/12	5 / FS-50 days	125			1	1	1 1			96666	
S	60	60 60	0 59	9 58	External Structure	220 days	Sun 22/1/12	Tue 28/8/12									<b>—</b>	1	
Column   C	61		-	-		220 days	Sun 22/1/12	Tue 28/8/12					1	1	1 1		Ų.	1	
64   65   65   65   62   Conservation of Zool Dial Sections   50 days   50 days   50 days   51	62								**	63			į.	i				! !	:
Column   C										64				1		1			
Fig.	65									125			1	1	1				
68	66																<u></u>		
69	67	• • • • • • • • • • • • • • • • • • • •							· · ·				1	1	1	1	11-2-1	1	
70 70 70 69 68 Construction of Pipe & Tide Level Monitoring Chambers 90 days Thu 22/1/2 Thu 10/5/1/2 69 71 71 71 71 70 69 Outfall Structure 110 days Fit 11/5/1/2 The 28/8/1/2 70 125 72 73 73 72 71 Esternal Misc. Worst 200 days Sun 22/1/2 Fit 28/8/1/2 47 88 and 7 72 8 Bandary Wall & Fencing 160 days Sun 22/1/2 Wed 21/5/1/2 47 76, 79 75 75 74 73 3 3nos. of Plow Measurment chambers and Pipes 60 days Sun 22/1/2 Wed 21/5/1/2 47 76, 79 76 76 75 74 Surface Deninage System & Catchpits 60 days Sun 22/1/2 Fit 28/8/1/2 47 76, 79 77 77 77 77 76 76 76 Concrete Pavement 20 days Mon 21/1/2 Sun 20/5/1/2 50 78 80 78 79 79 79 78 225mm disc. Sever Across Ting Kok Road and Cornection to Existing Manholes 120 days Fit 29/7/2 Thu 25/8/1/2 79 9 125 80 80 80 80 80 80 80 80 80 80 80 80 80		68 68	0	., 00						69							little (France)	1	:
71	70	70 70	-							71			1	1	1		(122.22.1) 	See See A	
73	71	71 71	1 7	0 69						125			Ţį.	i		i	'		
74	72	70						m -20%										1	:
75									A7	70			į.	i	1		Historian		
76		75 75	* *							76 70								<u>iererenininininininini</u> V	1
77	76	76 76								77			1	1	1   1		(-0-0-0-0-0-0-0		:
79	77	77 77	7 7		Concrete Pavement	20 days	Mon 21/5/12	Sat 9/6/12		78								<u> </u>	4
80 80 80 80 80 80 80 80 80 80 80 80 80 8	78	78 78	8 7	77 77						125	i		1	i i	1		-	<u> </u>	
81   Task   Summary   Rolled Up Critical Task   Rolled Up Progress   External Tasks   Group By Summary   Rolled Up Progress   External Tasks   Group By Summary   Rolled Up Task   Rolled Up Task   Rolled Up Milestone   Ro	79	79 79	9 7	8						80							-		alib Terrer
Alaster Programme - Rev. 6 alata Date: 2010-2-26  Task  Task  Critical Task  Milestone  Fogress  Summary  Rolled Up Critical Task  Rolled Up Progress  External Tasks  Group By Summary  Deadline  Deadline	81	ou 80	V .		SCWCI IMAIIINIC SW11	40 days	111 20/ //12	1 UC 20/0/12	19	125			1	1	1	i	1	1	12020202
Critical Task Section Milestone Rolled Up Task Section Rolled Up Milestone Split Project Summary Deadline	*											1	11	1	1	1	i .	i	
Critical Task Section Milestone Rolled Up Task Section Rolled Up Milestone Split Project Summary Deadline	laster Progra	amme - Rev. 6	Task		Progress Summary	Rolled Up	Critical Task	Rolled U	Up Progress			_	_						
	vata Date: 20°	10-2-26		Γask						2010		$\hat{\Gamma}$							
rade i			1						Page 1										

Contract No.: DC/2009/22
Contract Title: Drainage Improvement Works in Shuen Wan, Tai Po - Contract 1

<u>Master Programme ( Rev. 6)</u>

							<u>M</u>	aster Programme (Rev. 6)		
ID no. in Rev.	ID no. in Rev.	. ID no. in l	Rev. ID no. in Re	ev. Task Name	Duration	Start	Finish	Predecessors	Successors         2010         2011         2012	
5	4	3	2						1st Quarter 2nd Quarter 2nd Quarter 3rd Quarter 4th Quarter 1st Quarter 2nd Quarter 2nd Quarter 3rd Quarter 4th Quarter 2nd Quarter 3rd Quarter 4th Quarter 2nd Quarter 3rd Quarter 4th Quarter 2nd Quarter 2nd Quarter 3rd Quarter 4th Quarter 2nd Quarter 2nd Quarter 3rd Quarter 3rd Quarter 3rd Quarter 3rd Quarter 2nd Quarter 3rd Qu	Quarter 3rd
82	82		<b>80</b> 79	Twin Cell Box Culvert	915 days	Fri 26/2/10	Tue 28/8/12		Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr	May   Jun   Jul
83		3	81 80	Liaison with LCSD	15 days	Fri 26/2/10	Fri 12/3/10	2	84 [5]	- :
84		1	82 81	Determination of Box Culvert Alignment	30 days	Sat 13/3/10	Sun 11/4/10	83	85	1
85			83 82	Record Survey	30 days	Mon 12/4/10	Tue 11/5/10	84	86 (525)	
86		5	84 83	Condition Survey of Existing Structure	15 days	Wed 12/5/10	Wed 26/5/10	85	87	1
87	,	7	85 84	Submission of Method Statement to LCSD	60 days	Thu 27/5/10	Sun 25/7/10	86	01	
88		2	86 85	Design of Temporary Traffic Arrangement	60 days	Fri 26/2/10	Mon 26/4/10	2	89,90	
89			87 86	Submission of TTA to TMLG for Approval	90 days	Tue 27/4/10	Sun 25/7/10	88	90F	
90			88 87	Excavation Permit	120 days	Tue 27/4/10	Tue 24/8/10	88,89FF	0.00	
91	, ,,,	1	89 88	Temporary Removal of Structure and Facilities / Reprovision	15 days	Mon 26/7/10	Mon 9/8/10	87	77 00	
92		)	09 00	Provision of Temporary Irrigation Pipes	20 days	Tue 10/8/10	Sun 29/8/10	91	94 12:0	
93		1	91 89	Box Culvert at Chainage 0 - 25	150 days	Wed 1/2/12	Fri 29/6/12	00	100	
94		1	92 90	Box Culvert at Chainage 0 - 25  Box Culvert at Chainage 25 - 75	100 days	Fri 24/9/10	Sat 1/1/11	31FS-30 days,30,92	06	200000000000000000000000000000000000000
95			93 91	Box Culvert at Chainage 25 - 75  Box Culvert at Chainage 75 - 125	100 days	Sun 2/1/11	Mon 11/4/11	94	Acceptable Control Con	:
		,	94 92	Box Culvert at Chainage 125 - 175	100 days	Tue 12/4/11	Wed 20/7/11	95	70 m	:
96	90	7	95 93	Box Culvert at Chainage 125 - 175  Box Culvert at Chainage 175 - 225	100 days	Thu 21/7/11	Fri 28/10/11	95	97	:
98	97		96 94	Box Culvert at Chainage 173 - 223  Box Culvert at Chainage 225 - 275	95 days	Sat 29/10/11	Tue 31/1/12	90	90	:
90	98	,	97 95					00 21FC 20 1 20	99	:
	) 100	,		Box Culvert at Chainae 275 - 300	450 days	Fri 24/9/10	Sat 17/12/11	90,31FS-30 days,30	100 100 100 100 100 100 100 100 100 100	
			98 96	Box Culvert at Chainage 300 - 350 (Including Outfall & Desilting Chamber)	150 days	Sun 18/12/11	Tue 15/5/12		101	
101			99	1200mm dia. Drainage Pipe	40 days	Wed 16/5/12	Sun 24/6/12	100		
102	2 102	2	100 97	Reinstallation and Reinstatement of Existing Structure, Facilities and Trees	60 days	Sat 30/6/12	Tue 28/8/12	93,101	125	EE
			100		2.7					
104			102 99	Dia. 2100mm Drainage Pipe	915 days	Fri 26/2/10	Tue 28/8/12			
105			103 100	Record Survey	15 days	Fri 26/2/10	Fri 12/3/10	2		
106			104 101	Site Investigation (Trial Pit)	50 days	Sat 13/3/10	Sat 1/5/10	105	107	1
107			105 102	Design of Temporary Traffic Arrangement	40 days	Sun 2/5/10	Thu 10/6/10	106	108,109	
108			106 103	Submission of TTA to TMLG for Approval	60 days	Fri 11/6/10	Mon 9/8/10	107	110,109FF	
109			107 104	Excavation Permit	90 days	Fri 11/6/10	Wed 8/9/10	107,108FF	114	
110			108	Liaison with HyD / LCSD for Planter Removal	25 days	Tue 10/8/10	Fri 3/9/10	108	114 J	1
. 111			109 105	E&M Design of Penstocks	180 days	Fri 26/2/10	Tue 24/8/10	17	112	
! 112			110 106	Submission for Approval	60 days	Wed 25/8/10	Sat 23/10/10	111	113	
113	113	3	111 107	Fabrication & Delivery of Penstocks	240 days	Sun 24/10/10	Mon 20/6/11	112	120	
114	114	1	112 108	MH 04 to MH 05	180 days	Thu 9/9/10	Mon 7/3/11	109,139,110	115	
115	115	5	113 109	MH 03 to MH 04	90 days	Tue 8/3/11	Sun 5/6/11	114	116,119	
116	116	5	114 110	Intake to MH 03	150 days	Mon 6/6/11	Wed 2/11/11	115	120FS-30 days,121FS-30 days,117	1
117	117	7	115 115	Reinstatement of Existing Planter	50 days	Thu 3/11/11	Thu 22/12/11	116		1
118	118	3	116 111	MH 05 to MH 06	60 days	Wed 14/9/11	Sat 12/11/11	47SS+80 days		1
119	119	)		Temporary Drainage Management Plan	90 days	Mon 6/6/11	Sat 3/9/11	115	120	1
120	120	)	118 112	Intake (As required in Dry Season)	150 days	Tue 4/10/11	Thu 1/3/12	116FS-30 days,113,119	123	1
121	121		119 113	Modification of Existing Outlet Structure of Wai Ha River	150 days	Tue 4/10/11	Thu 1/3/12	116FS-30 days	122FF	1
! 122	122	2	120 114	Installation of 4 nos of Mechanical Penstocks	30 days	Wed 1/2/12	Thu 1/3/12	121FF	123	1
123	123	3	121	E & M Works	120 days	Fri 2/3/12	Fri 29/6/12	122,120	124	annonen k
124	124	1	122	Misc. Works & Reinstatement	60 days	Sat 30/6/12	Tue 28/8/12	123	125	1
125	125		123 116	Completion of Section I	0 days	Tue 28/8/12	Tue 28/8/12	78,124,102,51,58,65,71,80		-
,										- :
127	1 127	7	125 118	Time for Completion of Section II	365 days	Fri 26/2/10	Fri 25/2/11		professional de la	
128	128		<b>126</b> 119	Section II (Area C - Ecological Compensation Area at Shuen Wan)	365 days	Fri 26/2/10	Fri 25/2/11			1
129			127 120	Commencement of Works	0 days	Fri 26/2/10	Fri 26/2/10		131,132,133	;
130			128 121	Preliminary Works	45 days	Fri 26/2/10	Sun 11/4/10			;
131			129 122	Site Clearance	10 days	Fri 26/2/10	Sun 7/3/10	129	134	
132			130 123	Hoarding Erection	15 days	Fri 26/2/10	Fri 12/3/10	129	136	;
133			131 124	Pumping Water out of Pond	10 days	Fri 26/2/10	Sun 7/3/10	129	135	
134			132 125	Check actual Tidal against Predicted Tidal Level	15 days	Mon 8/3/10	Mon 22/3/10	131	136FS-10 days 13-	1
			133 126	Survey Existing Pond Bed	5 days	Mon 8/3/10	Fri 12/3/10	133	136	
135			134 127	Design of of Ecological Compensation Area	30 days	Sat 13/3/10	Sun 11/4/10	135,134FS-10 days,132	138	
130	, 130	1	1.54 127	Design of of Ecological Compensation Affa	JU uays	- Jan 13/3/10	Jun 11/4/10	155,1571 G-10 uays,152		1
	3 138	1	136 129	Submission of Design of Ecological Compensation Area to EPD for Approval	0 days	Sun 11/4/10	Sun 11/4/10	136	139	
									139 140,114,30,31,37,141,142	
			137 130	Refer to Permit Requirement plus 15 weeks for Approval and Commencement of Works	105 days	Mon 12/4/10	Sun 25/7/10	138		1
140			138 131	Fill of Pond to Designed Level	165 days	Mon 26/7/10	Thu 6/1/11	139	143FS-60 days	1
141			139 132	Transplanting	90 days	Mon 26/7/10	Sat 23/10/10	139		1
				Temporary Drainage Management Plan	90 days	Mon 26/7/10	Sat 23/10/10	139	145	1
143			141 133	Planting Works at Upper Level	60 days	Mon 8/11/10	Thu 6/1/11	140FS-60 days	144	
144			142 134	Planting Works at Lower Level	30 days	Fri 7/1/11	Sat 5/2/11	143	145	
145			143 135	Setting up Water Circulation System	20 days	Sun 6/2/11	Fri 25/2/11	144,142	146	
146	146	5	144 136	Completion of Section II	0 days	Fri 25/2/11	Fri 25/2/11	145	250	






Contract No.: DC/2009/22 Contract Title: Drainage Improvement Works in Shuen Wan, Tai Po - Contract 1

#### Master Programme ( Rev. 6)


								IVI	aster Programme ( Rev. 6)					
ID II	no. in Rev. ID n	o. in Rev. II	D no. in Rev.	ID no. in Re	ev. Task Name	Duration	Start	Finish	Predecessors	Successors	2010	2011	2012	2013
	5	4	3	2							1st Quarter 2nd Quarter 3rd Quarter 4th Quarter 1st Quarter 2nd Quarter 3rd Quarter 4th Quarter 1st Qu	1st Quarter 2nd Quarter 3rd Quarter 4th Quarter	1st Quarter 2nd Quarter 3rd Quarter	r 4th Quarter 1st Quarter 2nd Quarter 3rd Qua
15	15	15	1.5	1.5	Time for Completion of Section I	015.1	Fri 26/2/10	m 20/0/12			Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec	Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov De	Jan Feb Mar Apr May Jun Jul Aug S	ep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug
15	15	15	15	15		915 days		Tue 28/8/12			100000000000000000000000000000000000000			
16	16	16	16	16	Section I (Area A,B - Shuen Wan)	915 days	Fri 26/2/10	Tue 28/8/12				1 1		
33	33	33	33	33	Pumping Station	915 days	Fri 26/2/10	Tue 28/8/12				1 1	· · · · · · · · ·	
45	45	45	44	43	Main Structure of Pumping Station	815 days	Sun 6/6/10	Tue 28/8/12			V: :			
49	49	49	48	47	Manmade Slope	50 days	Mon 12/3/12	Mon 30/4/12	48	51				
50	50	50	49	48	Internal Finishing Works	70 days	Mon 12/3/12	Sun 20/5/12	48	51				
51	51	51	50	49	External Finishing Works	100 days	Mon 21/5/12	Tue 28/8/12	50,49	125				
53	53	53	52	51	E & M	815 days	Sun 6/6/10	Tue 28/8/12			V :		· · ·	
57	57	57	56	55	Plumbing & E&M works	150 days	Sun 22/1/12	Tue 19/6/12	56,47	58FS-30 days			;	
58	58	58	57	56	Final Testing Works	100 days	Mon 21/5/12	Tue 28/8/12	57FS-30 days	125			•	
60	60	60	59	58	External Structure	220 days	Sun 22/1/12	Tue 28/8/12					<b>—</b>	
61	61	61	60	59	Pumping Station to Outfall Structure	220 days	Sun 22/1/12	Tue 28/8/12					<b>▼</b>	
64	64	64	63	62	Constrcution of 2nos. of 1500mm dia. Drainage Pipes	50 days	Thu 22/3/12	Thu 10/5/12	63	65				
65	65	65	64	63	2 nos. of Outfall Structures	110 days	Fri 11/5/12	Tue 28/8/12	64	125				
67	67	67	66	65	Tide Level Monitoring Chamber	220 days	Sun 22/1/12	Tue 28/8/12						
70	70	70	69	68	Construction of Pipe & Tide Level Monitoring Chambers	50 days	Thu 22/3/12	Thu 10/5/12	69	71				
71	71	71	70	69	Outfall Structure	110 days	Fri 11/5/12	Tue 28/8/12	70	125			<u> </u>	
73	73	73	72	71	External Misc. Works	220 days	Sun 22/1/12	Tue 28/8/12						
76	76	76	75	74	Surface Drainage System & Catchpits	60 days	Thu 22/3/12	Sun 20/5/12	75	77			BBBBL	
77	77	77	76	76	Concrete Pavement	20 days	Mon 21/5/12	Sat 9/6/12	76	78			<b>i</b> i—	
74	74	74	73	72	Boundary Wall & Fencing	160 days	Sun 22/1/12	Fri 29/6/12	47	78			Barrier Barrier	
79	79	79	78	В	225mm dia. Sewer Across Ting Kok Road and Connection to Existing Manholes	120 days	Thu 22/3/12	Thu 19/7/12	75	80				
78	78	78	77	77	Landscaping Works	60 days	Sat 30/6/12	Tue 28/8/12	77,74	125			####	
82	82	82	80	79	Twin Cell Box Culvert	915 days	Fri 26/2/10	Tue 28/8/12						
100	100	100	98	96	Box Culvert at Chainage 300 - 350 (Including Outfall & Desilting Chamber)	150 days	Sun 18/12/11	Tue 15/5/12	99	101				
101	101	101	99	)	1200mm dia. Drainage Pipe	40 days	Wed 16/5/12	Sun 24/6/12	100	102			I BEEFH	
93	93	93	91	. 89	Box Culvert at Chainage 0 - 25	150 days	Wed 1/2/12	Fri 29/6/12	98	102				
102	102	102	100	97	Reinstallation and Reinstatement of Existing Structure, Facilities and Trees	60 days	Sat 30/6/12	Tue 28/8/12	93,101	125				
104	104	104	102	99	Dia. 2100mm Drainage Pipe	915 days	Fri 26/2/10	Tue 28/8/12				<del>-                                    </del>		
123	123	123	121		E & M Works	120 days	Fri 2/3/12	Fri 29/6/12	122,120	124			Estational Inc.	
124	124	124	122	!	Misc. Works & Reinstatement	60 days	Sat 30/6/12	Tue 28/8/12	123	125				



#### Graphical plots of pH values W1&W2




#### Graphical plots of DO (ebb tide) for W1&W2




Remarks: Action level: 5 percentile of baceline data Limit level: 1 percentile of baceline data

#### Graphical plot of DO (flood tide) of W1&W2




Remarks: Action level: 5 percentile of baceline data Limit level: 1 percentile of baceline data

## Graphical plots of SS (ebb tide) for W1&W2




Remarks: Action limit is 95% of baseline data or 120% of upsteam control station's SS Limit level is 99% of baseline data or 130% of upsteam control station's SS

## Graphical plots of SS (flood tide) for W1&W2




Remarks: Action limit is 95% of baseline data or 120% of upsteam control station's SS Limit level is 99% of baseline data or 130% of upsteam control station's SS

## Graphical plots of Turbidity (ebb tide) for W1&W2




Remarks: Action limit is 95% of baseline data or 120% of upsteam control station's Turbidity Limit level is 99% of baseline data or 130% of upsteam control station's Turbidity

## Graphical plots of Turbidity (flood tide) for W1&W2




Remarks: Action limit is 95% of baseline data or 120% of upsteam control station's Turbidity Limit level is 99% of baseline data or 130% of upsteam control station's Turbidity

## Graphical plots of Noise for M1 & AL1



Remarks: Action limit is when one documented complaint is received


## Graphical plots of Hydrological Monitoring (water depth at flood tide) for H1 & H2



Remarks: Action level: 80% of baseline water depth.


Limit level: 60% of baseline water depth.

## Graphical plots of Hydrological Monitoring(water depth at ebb tide) for H1 & H2



Remarks: Action level: 80% of baseline water depth. Limit level: 60% of baseline water depth.


Graphical plots of Hydrological Monitoring(water flow rate at flood tide) for H1 & H2



Remarks: Action level: 120% of control station's water flow rate on the same day of measurement.

Limit level: 140% of control station's water flow rate on the same day of measurement.

Graphical plots of Hydrological Monitoring(water flow rate at ebb tide) for H1 & H2



Remarks: Action level: 120% of control station's water flow rate on the same day of measurement. Limit level: 140% of control station's water flow rate on the same day of measurement.

Appendix L.
A). List of recorded vegetation and relative abundance in the Ecological
Compensatory Area (ECA) during construction phase in March 2012.
B). List of transplanted trees in the Ecological Compensatory Area (ECA) during construction phase in March 2012.
C). Condition of transplanted species Pavetta hongkongensis in ECA since 20 th Dec 2011

**Appendix L (A).** List of recorded vegetations and relative abundance in the ECA during establishment phase in March 2012.

Species	*Status in Hong Kong	Growth form	<sup>1</sup> Status in ECA	<sup>2</sup> Relative abundance	Condition
Bidens bipinnata	Е	Herbs	S	+	Fair
Panicum maximum	Е	Herbs	S	+	Fair
Celtis sinensis	N	Trees	S	+	Fair
Terminalia catappa	Е	Trees	R	+	Fair
Cocculus orbiculatus	N	Climbers	R	+	Fair
Mangifera indica	Е	Trees	R	+	Fair
Dimocarpus longan	Е	Trees	R	+	Fair
Michelia x alba	Е	Trees	R	+	Fair
Oxalis corniculata	N	Herbs	S	+	Fair
Stephania longa	N	Climbers	S	+	Fair
Leucaena leucocephala	Е	Shrubs	S	+	Fair
Amaranthus viridis	N	Herbs	S	+	Fair
Solanum nigrum	N	Herbs	S	+	Fair
Paspalum dialatum	Е	Perennial Herb	S	+	Fair
Mikania micrantha	Е	Climbing Herb	S	+	Fair
Macaranga tanarius	N	Tree	R	+	Fair
Cassia surattensis	Е	Shrub or Small Tree	S	+	Fair
Conyza sumatrensis	Е	Herb	S	+	Fair
Sansevieria trifasciata Prain	Е	Perennial Herb	S	+	Fair
Alocasia odora	N	Perennial Herb	S	+	Fair
Livistona chinensis	Е	Tree Palm	S	+	Fair
c.f. Ulothrix sp.	N	Algae	S	+	Fair
Enteromorpha sp.	N	Algae	S	+	Fair
Total number of species	23				

**Key:** <sup>1</sup>Status in ECA: <sup>2</sup>Relative abundance:

\*Status in Hong Kong

E = Exotic

N = Native

R = retained

S = naturally colonized

+ = Present

++ = Common

+++ = Abundant

**Appendix L (B).** List of trees transplanted from Work Areas of Contract 1 & 2 to ECA during establishment phase in March 2012.

Tree No.	Species Name	*Status in Hong Kong	Growth form	Date of transplantation	Condition	Remarks
T150	Bombax ceiba	Е	Tree	22/6/2011	Fair	
T151	Bombax ceiba	Е	Tree	22/6/2011	Fair	
T152	Bombax ceiba	Е	Tree	22/6/2011	Fair	
T153	Bombax ceiba	Е	Tree	22/6/2011	Fair	
T154	Bombax ceiba	Е	Tree	14/6/2011	Fair	
T155	Bombax ceiba	Е	Tree	14/6/2011	Fair	
T156	Bombax ceiba	Е	Tree	14/6/2011	Fair	
T157	Bombax ceiba	Е	Tree	14/6/2011	Fair	
T158	Bombax ceiba	Е	Tree	14/6/2011	Fair	
T159	Bombax ceiba	Е	Tree	14/6/2011	Fair	
T160	Bombax ceiba	Е	Tree	14/6/2011	Fair	
T161	Bombax ceiba	Е	Tree	14/6/2011	Fair	
T162	Bombax ceiba	Е	Tree	14/6/2011	Fair	
T250	Celtis sinensis	N	Tree	22/6/2011	Poor	Injured and dried bark, Dehydrated Crown
T165	Melaleuca quinquenervia	Е	Tree	22/6/2011	Fair	
T168	Melaleuca quinquenervia	Е	Tree	Nov 2011	Fair	

**Appendix L (C).** Condition of transplanted species *Pavetta hongkongensis* in ECA since 20<sup>th</sup> Dec 2011.

Specimen No.	Species Name	Growth Form	Height (m)	Date of transplantation	Condition	Remarks
PH01	Pavetta hongkongensis	Tree / Shrub	2	20 <sup>th</sup> Dec 2011	Fair	
PH02	Pavetta hongkongensis	Tree / Shrub	2	20 <sup>th</sup> Dec 2011	Fair	
PH03	Pavetta hongkongensis	Tree / Shrub	1	20 <sup>th</sup> Dec 2011	Fair	

Date of weekly monitoring: 4 Jan, 13 Jan, 17 Jan, 28 Jan, 3 Feb, 6 Feb, 15 Feb, 22 Feb, 1 Mar, 6 Mar, 12 Mar, 18 Mar and 29 Mar, 2012.

Appendix M: Ecological monitoring report **Environmental Pioneers and Solutions Limited** 

Agreement No. DP/01/2010
Drainage Improvement Works in Shatin and Tai Po:
Ecological Monitoring in area under Contract 1
(Report 7a for Mar 2012)

Prepared for:

**Drainage Services Department** 

Prepared by: **ENVIRON Hong Kong Limited** 

Date: **Apr 2011** 

Reference Number: R2477\_V1.0

Agreement No. DP/01/2010
Drainage Improvement Works in Shatin and Tai Po:
Ecological Monitoring in area under Contract 1
(Report 7a for Mar 2012)

Prepared by:

Justin Ye

Assistant Environmental Consultant

Approved by:

Tony Cheng Project Manager

ENVIRON Hong Kong Limited Room 2310, China Resources Building 26 Harbour Road, Wan Chai, Hong Kong

Tel: (852) 3743 0788 Fax: (852) 3548 6988

Email: hkinfo@environcorp.com

Q:\Projects\DSDSHUWNEM00\Report\Bi-Monthly Construction Phase Ecological Monitoring Report\201203\7a



# **Contents**

		Page
1.	Introduction	1
1.1	Project description	1
2.	Highlights of this report	1
3.	Summary of construction activities for the month	2
4.	Monitoring Methodology	2
4.1	Vegetation survey	2
4.2	Avifauna	2
4.3	Herpetofauna	3
4.4	Butterflies and Odonata	3
4.5	Mammals	3
4.6	Aquatic fauna	3
5.	Monitoring data	4
5.1	Vegetation survey	4
5.2	Birds watch	4
5.3	Herpetofauna	4
5.4	Butterflies	4
5.5	Odonata	4
5.6	Mammal	4
5.7	Aquatic fauna	5
6.	Remedial measures adopted to the adverse condition	5
7.	Record of complains and remedial measures	5
8.	Review of the monitoring results	5
9.	Forecast of works programme and monitoring requirements	5
10.	Comments and summary	
		0
11.	References	

#### **List of Tables**

- Table 1: List of riparian vegetation and coverage (%) recorded from two stream sampling points under Contract 1 (i.e. SEMP 1, 2).
- Table 2: List of vegetation recorded from works area under Contracts 1 and 100 m buffer area in the impact monitoring survey conducted in March 2012. Vegetation species presents in the identified location was indicated by "V".
- Table 3: List of avifauna species and maximum counts recorded from the impact monitoring survey in March 2012 at work area under Contracts 1 and 100 m buffer area.
- Table 4: Relative abundance of butterfly species recorded under Contracts 1 in impact monitoring survey during March 2012.

## **List of Figures**

- Figure 1: Map showing the ecological monitoring transect and the boundary of assessment area.
- Figure 2: SEMP 1, the first sampling point of Wai Ha River under Contract 1.
- Figure 3: SEMP 2, the second sampling point along Wai Ha River under Contract 1.

# 1. Introduction

# 1.1 Project description

The Drainage Improvement Works in Shuen Wan was undertaken to minimize the potential flooding impacts in Sha Tin and Tai Po area. Although the Ecological Impact Assessment in the EIA Report identified that ecological impacts resulting from the proposed drainage improvement works at Shuen Wan were anticipated to be very minor in scale, ecological mitigation and ecological monitoring were recommended in the EM&A Manual (http://env-shuenwan.com/pdf/review\_note\_em&a\_rev.3.pdf) as stipulated under Environment Permit No. EP-303/2008.

Scope of ecological impact monitoring was described in the Particular Specifications and EM & A Manual of the projects. In brief, the monitoring tasks include regular check on the retained and transplanted trees and shrubs, monitoring on fauna groups and aquatic fauna within the works area and any ecologically sensitive area within 100 m of the works boundary.

China-Hong Kong Ecology Consultants Co. was commissioned by ENVIRON Hong Kong Limited to perform the ecological impact monitoring survey for areas under Contract 1 starting from March 2011.

The outline of this ecological monitoring report was as follow:

- Highlights of this report
- Summary of construction activities for the month
- Monitoring methodology
- Monitoring data
- Remedial measures adopted to the adverse condition
- Record of complains and remedial measures
- Review of monitoring results
- Forecast of works programme and monitoring requirements
- Comments and brief summary

This is the report No. 7 ecological monitoring conducted on 18th March 2012 within the works boundary under Contract 1 and area within 100 m from the works boundary.

# 2. Highlights of this report

- Field survey was conducted on 18th March 2012
- Construction activities of Contract 1 was continued since March 2011
- Lower number of species was observed within the works area under Contract 1, in particular stream ecological monitoring point 2 (SEMP 2) due to recent river diversion for Ecological Compensatory Area (ECA) construction.
- Habitats in the 100 m buffer area retain its natural condition.



# 3. Summary of construction activities for the month

Major construction activities carried out in Contract 1 by the contractor during the present monitoring period (March 2012) includes:

## - Pumping station (Area A):

- Construction for the proposed Transformer Room & Switchroom.
- Concreting for the proposed Transformer Room & Switchroom up to +3.95mPD.
- Installation of Void former for the proposed Transformer Room & Switchroom.
- Excavation for the proposed flow meter chamber.
- Laying of blinding layer.
- Excavation for the proposed DN2100 Storm drain.
- Installation of first and second layer of waling for the proposed DN2100 trench
- Grouting for the proposed concrete structure at the mouth of Wai Ha River.
- Concreting for the proposed intake structure up to +4.12mPD.

## - Tung Tsz Nursery Community Garden (Area B)

- Installation of sheetpiles for Bay 6 & 5.
- Excavation for Bay 6 & 5.
- Installation of first layer of waling for Bay 6 & 5.

#### - ECA (Area C)

- In maintenance stage

# 4. Monitoring Methodology

Ecological monitoring methods were generally followed those described in the baseline ecological surveys (DC/2009/22). However, sampling area maybe reduced because of habitat change, for instance, deforestation and channel modification due to drainage works, where sampling was not applicable. Survey data and evaluation are detailed in the following sections.

#### 4.1 Vegetation survey

Vegetation survey was performed along the designated transects (Figure 1) for ecological monitoring as described in the project specifications to monitor the vegetation health which could be adversely influenced by any bad site practice. Qualitative data of plants within the works boundary and wetland vegetation in the 100 m buffer area of Contract 1 adjacent to construction site and wetland was recorded. Riparian vegetation including aquatic and emergent at 4 stream ecological monitoring points (hereinafter referred to as "SEMP") under Contract 1 (i.e. SEPM 1 &2; Figure 2 & 3) along the affected stream channel and riparian habitat was recorded in terms of species, relative abundance and average heights.

Any signs of damages and adverse health problems directly caused the works were recorded and reported. Nomenclature and protection status of the species followed those documented in the AFCD website (www.hkbiodiversity.net) and Hong Kong Herbarium (2004).

#### 4.2 Avifauna

Bird survey was conducted by following the proposed transects which cover the major ecologically sensitive areas of the Project (Figure 1). All bird species were recorded with special attention paid on the species of conservation importance and wetland-dependent species. List of bird species recorded and the relative abundance was provided.

### 4.3 Herpetofauna

Hepetofauna survey was conducted via direct observation and active searching along the survey transects with a focus in the work areas (Figure 1). All reptiles and amphibians encountered or heard were recorded. Nomenclature and conservation status of herpetofauna species follows AFCD website (www.hkbiodiversity.net).

#### 4.4 Butterflies and Odonata

Odonates and butterfly survey of different habitats within the Study Area was conducted along the proposed transect (Figure 1). All butterflies and odonata were identified and relative abundance was recorded. Nomenclauture and status of conservation of butterflies follows Lo & Hui (2005) while that of odonata follows AFCD websites (www.hkbiodiversity.net).

#### 4.5 Mammals

As the monitoring site was situated near traffics, plant nursery and residential buildings, mammals were unlikely inhabited at the site except rodents, domestic dogs and cats. Detailed mammal monitoring was not conducted. However, any sighting, tracks and signs of mammals encountered during survey of other faunal groups was recorded. Bat was surveyed by search for potential colony habitat, such as palm trees, which are often used by fruit bats as nesting sites.

#### 4.6 Aquatic fauna

Monitoring of aquatic fauna was carried out mainly by bank-side observation, sometimes with the aid of binoculars, at two stream ecological monitoring points under Contract 1 (i.e. SEMP 1 & 2). These points are selected for covering representative sections of Wai Ha River and are shown in Figure 1. Netting and fish traps were also deployed at these points to collect supplementary data. Aquatic fauna seen/collected was identified in situ to the lowest possible taxon and relative abundance was presented.



# 5. Monitoring data

## 5.1 Vegetation survey

The habitats identified in area under Contract 1 are marine, recreational fish pond, river course, wooded area, mangrove, marsh and developed area (including village). Vegetation were found in wooded area, mangrove, marsh, develop area and river bank. During the current monitoring period, some riparian climbers (*Cocculus orbiculatus*) at SEMP 2 was removed due to direct conflict with the construction of ECA. The riparian vegetations were dominated by *Leucaena leucocephala* and *Plantago* major with average coverage ranged from 15% to 40% (Table 1). A list of plant species recorded from different habitats within the assessment area under Contract 1 is presented on Table 2. A total of 130 species were recorded within the assessment boundary of Contract 1 in which 121 species were recorded within the buffer area, while 52 species recorded within the work areas under Contract 1. No protected species were recorded.

#### 5.2 Birds watch

A total of 19 bird species were recorded in the current survey under Contract 1(Table 3). In the work area under Contract 1, 6 bird species were recorded in which none are considered to be of conservation concern. A total of 18 bird species were recorded in the 100m buffer area in which one wetland dependent species *Ardeola bacchus* is recognized as being regional conservation concern, though it is common in suitable habitats in Hong Kong (Viney et al., 2005).

#### 5.3 Herpetofauna

It is not recorded in the current survey.

#### 5.4 Butterflies

A total of 3 butterfly species were recorded during surveys (Table 4). However, none of the species are of the conservation concern.

#### 5.5 Odonata

Only 1 odonata species were recorded during the surveys (Table 5). The species Wandering glider (*Pantala flavescens*) was found within the work boundaries under Contract 2 & along the river bank in the 100m buffer area.



#### 5.6 Mammal

No mammals or trace of mammals was observed within the assessment area.

## 5.7 Aquatic fauna

Under Contract 1 (i.e. SEMP 1 & 2), a total of 9 fish species, 2 crustaceans, 1 bivalve and 1 snail were recorded and most of them were residing in brackish environments (Table 6). Some river works were carried out in SEMP 1 as showed in Figure 2. Overall, no protected or rare species were recorded.

# 6. Remedial measures adopted to the adverse condition

There was no non-compliance event recorded within this reporting month.

# 7. Record of complains and remedial measures

There was no complaint in relation to environmental issue recorded in this reporting month.

# 8. Review of the monitoring results

During the present survey period, construction activities were carried out at works area under Contract 1, while 100 m buffer area remains natural. Much of the construction activities are carried out at Tung Tsz Nursery and pumping station under Contract 1. In general, low numbers of species were recorded within the works area under Contract 1 than that of 100 m buffer area because of the associated constructions and urbanized in nature. It is noted that the diversity of aquatic fauna in SEMP 2 under Contract 1 is relatively lower because of the recent river works at SEMP 1 where has been regarded as the corridor for aquatic fauna to move between Wai Ha River and the marine area outside the assessment area. However, most of the construction activities are restricted in the developed area with low ecological significance. As mitigation measures recommended in the EM&A Manual were properly implemented during the current survey, and hence the residual environmental impacts would be minimized.

# Forecast of works programme and monitoring requirements

The tentative construction activities undertaken by the contractor in the coming months are as follows:

#### **Area A (Pumping Station)**

- Erection formwork and falsework for the proposed Stormwater Pumping Station up to +11.85mPD top slab.
- Steel reinforcement bars fixing for the proposed Stormwater Pumping Station up to +11.85PD top slab.
- Construction for flow meter chamber.



- Construction for ground beam for man make slope.
- Construction discharge chamber for the proposed Stormwater Pumping Station.
- Installation of multi-part cover and backfilling for desilting chamber.
- Construction of DN2100 along Ting Kok Road (CH120 to 160)
- Construction of the proposed intake structure.

## **Area B (Tung Tsz Nursery)**

- Excavation for the construction of box culvert in Tung Tsz Nursery
- Construction of box culvert bay 6 and 5
- Erection of hoarding for stage 2.

#### Area C (ECA)

- In Maintenance Period

The monitoring programme described in EM&A will strictly follow to verify compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

# 10. Comments and summary

The bi-monthly ecological impact monitoring under Contracts 1 (excluding the ECA) was conducted in March 2012 and relevant flora and fauna data were collected according to project specification and EM & A Manual. As indicated by the low diversity and abundance of species recorded within the work areas, habitats within the work boundary under Contracts 1 offer few ecological opportunities for inhabitation of fauna and flora. Given that the construction activities are restricted in the developed area with proper mitigation measures being implemented, disturbances associated with the current construction activities are largely affecting area with low ecological significance. On the other hand, the natural habitats in the 100 m buffer area are retained at acceptable condition, and hence the 100 m buffer area has not been significantly affected by the construction works.



# 11. References

Lo PYF & Hui WL (2005). *Hong Kong Butterflies* (2nd Edition). Friends of Country Parks. Hong Kong.

Wilson KDP (2003). Field Guide to the Dragonflies of Hong Kong. Agriculture, Fisheries and Conservation Department. Hong Kong.

Viney C, Philips K, Lam CY (2005). *The Birds of Hong Kong and South China* (8th Edition). Hong Kong Government Information Service. Hong Kong.

Hong Kong Herbarium (2004). *Check List of Hong Kong Plants*. Agriculture, Fisheries and Conservation Department. Hong Kong.

AFCD, Hong Kong Biodiversity Website:

http://www.afcd.gov.hk/english/conservation/hkbiodiversity/database/search.asp

Lee VLF, La, SKS, Ng FKY, Chan TKT, Young MLC (2004). *Field Guide to the freshwater fish of Hong Kong*. Agriculture, Fisheries and Conservation Department. Hong Kong.

Shek CT (2006) *A Field Guide to the Terrestrial Mammals*. Agriculture, Fisheries and Conservation Department. Hong Kong.

Fellowes, J.R., Lau, M.W.N., Dudgeon, D., Reels, G., Ades, G.W.J., Carey, G.J., Chan, B.P.L., Kendrick, R.C., Lee, K.S., Leven, M.R., Wilson, K.D.P. & Yu, Y.T. (2002). Wild animals to watch: Terrestrial and freshwater fauna of conservation concern in Hong Kong. Memoirs of the Hong Kong Natural History Society 25: 123-159.

Karsen SJ, Lau MWN, Bogadek A (1986) Hong Kong Amphibians and Reptiles. The Urban Council Hong Kong. Hong Kong.

Figure




Figure: 1	ENV	IRON
Title: Map showing the ecological monitoring transect and the boundary of assessment area.	Drawn by:	ΙΤ
	Checked by:	: JY
Project: Agreement No. DP/01/2010 Drainage Improvement Works in Shatin and Tai Po: Ecological Monitoring in area	Rev.:	1.0
under Contract 1 (Mar 2012, Report 7a)	Date:	Mar 2012



Figure: 2Title:SEMP 1, the first sampling point of Wai Ha River under Contract 1.Drawn by:ITChecked by:JYProject: Agreement No. DP/01/2010 Drainage Improvement Works in Shatin and Tai Po: Ecological Monitoring in area under Contract 1 (Mar 2012, Report 7a)Rev.:1.0



Figure: 3Title:SEMP 2, the second sampling point along Wai Ha River under Contract 1.Drawn by:ITChecked by:JYProject: Agreement No. DP/01/2010 Drainage Improvement Works in Shatin and Tai Po: Ecological Monitoring in area under Contract 1 (Mar 2012, Report 7a)Rev.:1.0

Table

**Table 1.** List of riparian vegetation and coverage (%) recorded from two stream sampling points under Contract 1 (i.e. SEMP 1, 2).

			Sampling point	SEMP 1		SEMP 2	
Species	Family	Growth form	Status in Hong Kong	Height (cm)	%	Height (cm)	%
Albizia lebbeck	MIMOSACEAE	Tree	Е			400	10
Amaranthus viridis	AMARANTHACEAE	Herb	N	30	1		
Arundinella nepalensis	POACEAE	Perennial Herb	N			150	2
Bidens alba	ASTERACEAE	Herb	Е	30	10		
Celtis sinensis	ULMACEAE	Tree	N			500	10
Digitaria ciliaris	POACEAE	Herb	N	20	1		
Eclipta prostrata	ASTERACEAE	Perennial herb	N	30	1		
Ficus virens	MORACEAE	Tree	N	100	1		
Kandelia obovata	RHIZOPHORACEAE	Shrub or Small Tree	N			150	4
Leucaena leucocephala	MIMOSACEAE	Small Tree	Е			600	40
Macaranga tanarius	EUPHORBIACEAE	Tree	N			100	1
Mikania micrantha	ASTERACEAE	Climbing Herb	Е	10	1		
Pennisetum alopecuroides	POACEAE	Perennial Herb	N	250	10		
Plantago major	PLANTAGINACEAE	Perennial herb	N	30	15		
Bare	n/a	n/a	n/a	n/a	60	n/a	33

\*Key:

E = Exotic

N = Native

n/a = not available

**Table 2**. List of vegetation recorded from works area under Contracts 1 and 100 m buffer area in the impact monitoring survey conducted in March 2012. Vegetation species presents in the identified location was indicated by "V".

Habitat	Species name	Family	Growth form	*Status in Hong Kong	Work Area under Contract 1	100 m buffer area under Contract 1
Stream	Chrysalidocarpus lutescens	ARECACEAE	Shrub Palm	Е		V
	Melia azedarach	MELIACEAE	Tree	Е		V
	Murraya paniculata	RUTACEAE	Small Tree	Е		V
	Lantana camara	VERBENACEAE	Shrub	Е		V
	Ficus hispida	MORACEAE	Tree	N		V
	Ficus virens	MORACEAE	Tree	N		V
	Chrysopogon aciculatus	POACEAE	Perennial Herb	N		V
	Microstegium ciliatum	POACEAE	Perennial Procumbent Herb	N		V
	Mucuna birdwoodiana	FABACEAE (PAPILIONACEAE)	Climber: Vine	N		V
	Pistia stratiotes	ARACEAE	Floating Aquatic Herb	N		V
	Cyperus flabelliformis	CYPERACEAE	Herb	Е		V
	Acanthopanax gracilistylus	ARALIACEAE	Shrub	Е		V
	Ficus triangularis	MORACEAE	Tree	Е		V
	Spirodela polyrrhiza	LEMNACEAE	Floating Small Herb	N		V
	Glochidion zeylanicum	EUPHORBIACEAE	Shrub or Small Tree	N		V
	Sterculia lanceolata	STERCULIACEAE	Semi-deciduous Tree	N		V

Habitat	Species name	Family	Growth form	*Status in Hong Kong	Work Area under Contract 1	100 m buffer area under Contract 1
	Albizia lebbeck	MIMOSACEAE	Tree	Е		V
	Arundinella nepalensis	POACEAE	Perennial Herb	N		V
	Bidens alba	ASTERACEAE	Herb	Е		V
	Clerodendrum inerme	VERBENACEAE	Shrub	N		V
	Coculus orbiculatus	MENISPERMACEAE	Climber: Vine	N		V
	Hibiscus tiliaceus	MALVACEAE	Tree or Shrub	N		V
	Leucaena leucocephala	MIMOSACEAE	Small Tree	Е		V
	Manilkara zapota	SAPOTACEAE	Tree	Е		V
	Sapium discolor	EUPHORBIACEAE	Tree	N		V
Developed area	Pericampylus glaucus	MENISPERMACEAE	Woody Vine	N		V
	Ficus variegata var. chlorocarpa	MORACEAE	Tree or Shrub	N	V	V
	Citrus reticulata Blanco	RUTACEAE	Small Tree	Е		V
	Salvia japonica	LAMIACEAE (LABIATAE)	Herb	N		V
	Morus alba	MORACEAE	Tree or Shrub	N		V
	Emilia sonchifolia	ASTERACEAE	Herb	N		V
	Clausena lansium	RUTACEAE	Small Tree	Е		V
	Pyrostegia venusta	BIGNONIACEAE	Climber: Vine	Е		V
	Psidium guajava	MYRTACEAE	Tree	Е		V
	Catharanthus roseus	APOCYNACEAE	Subshrub	N		V
	Archontophoenix alexandrae	ARECACEAE	Tree Palm	Е		V
	Desmodium heterocarpon	FABACEAE (PAPILIONACEAE)	Shrub	N		V
	Rhinacanthus nasutus	ACANTHACEAE	Herb	Е		V
	Acacia confusa	MIMOSACEAE	Tree	Е	V	V
	Artocarpus macrocarpon	MORACEAE	Tree	Е	V	V

Habitat	Species name	Family	Growth form	*Status in Hong Kong	Work Area under Contract 1	100 m buffer area under Contract 1
	Averrhoa carambola	OXALIDACEAE	Small Tree	Е	V	V
	Bauhinia blakeana	CAESALPINIACEAE	Tree or Shrub	N	V	V
	Bauhinia variegata	CAESALPINIACEAE	Tree	Е	V	V
	Bridelia tomentosa	EUPHORBIACEAE	Shrub or Small Tree	N	V	V
	Calliandra haematocephala	MIMOSACEAE	Shrub	Е	V	V
	Caryota ochlandra	ARECACEAE	Tree palm	Е	V	V
	Cassia spectabilis	CAESALPINIACEAE	Small Tree	Е	V	V
	Casuarina equisetifolia	CASUARINACEAE	Tree	Е	V	V
	Citrus grandis	CASUARINACEAE	Tree	Е	V	V
	Cordyline fruticosa	AGAVACEAE	Shrub	Е	V	V
	Cynodon dactylon	POACEAE	Perennial Herb	N	V	V
	Dracaena draco	AGAVACEAE	Tree	Е	V	V
	Elaeocapus haminanensis	ELAEOCARPACEAE	Small Tree	Е	V	V
	Eleusine indica	POACEAE	Herb	N	V	V
	Eriobotrya japonica	ROSACEAE	Small Tree	Е	V	V
	Ficus benjamina	MORACEAE	Tree	Е	V	V
	Ficus elastica	MORACEAE	Tree	Е	V	V
	Ficus simplicissima	MORACEAE	Shrub	N	V	V
	Hibiscus rosa-sinensis	MALVACEAE	Shrub	Е	V	V
	Lantana camara	VERBENACEAE	Shrub	Е	V	V
	Litchi chinensis	SAPINDACEAE	Tree	Е	V	V
	Lumnitzera racemosa	COMBRETACEAE	Shrub or Small Tree	N	V	V
	Lygodium japonicum	LYGODIACEAE	Climbing Herb	N	V	V
	Melaleuca quinquenervia	MYRTACEAE	Tree	Е	V	V
	Oxalis corniculata	OXALIDACEAE	Perennial Herb	N	V	V

Habitat	Species name	Family	Growth form	*Status in Hong Kong	Work Area under Contract 1	100 m buffer area under Contract 1
	Phoenix roebelenii	ARECACEAE	Small Tree Palm	Е	V	V
	Polygonum hydropiper	POLYGONACEAE	Herb	N	V	V
	Psychotria serpens	RUBIACEAE	Climber: Vine	N	V	
	Pterocypsela indica	ASTERACEAE	Herb	N	V	V
	Rhapis excelsa	ARECACEAE	Shrub Palm	N	V	V
	Sansevieria trifasciata	AGAVACEAE	Perennial Herb	Е	V	V
	Schefflera actinophylla	ARALIACEAE	Climbing Shrub	Е	V	V
	Schefflera heptaphylla	ARALIACEAE	Tree	N	V	V
	Sesbania cannabina	FABACEAE	Herb	Е	V	V
	Terminalia catappa	COMBRETACEAE	Large Tree	Е	V	V
	Thuja orientalis	CUPRESSACEAE	Tree	Е	V	V
	Tradescantia spathacea	COMMELINACEAE	Herb	Е	V	V
	Youngia japonica	ASTERACEAE	Herb	N	V	V
	Acanthus ilicifolius	ACANTHACEAE	Shrub	N		V
	Acrostichum aureum	ACROSTICHACEAE	Herb	N		V
	Aegiceras corniculatum	MYRSINACEAE	Shrub	N		V
	Alocasia odora	ARACEAE	Perennial Herb	N		V
	Avicennia marina	VERBENACEAE	Shrub	N		V
	Digitaria ciliaris	POACEAE	Herb	N		V
	Panicum repens L.	POACEAE	Perennial Herb	N		V
	Pennisetum alopecuroides	POACEAE	Perennial Herb	N		V
	Phragmites anstralis	POACEAE	Perennial Herb	N		V
	Plantago major	PLANTAGINACEAE	Perennial herb	N		V
	Solanum nigrum	SOLANACEAE	Herb	N		V
	Bombax ceiba	BOMBACACEAE	Tree	Е	V	
	Bidens alba	ASTERACEAE	Herb	Е	V	
	Panicum maximum	GRAMINEAE	Herb	Е	V	

Habitat	Species name	Family	Growth form	*Status in Hong Kong	Work Area under Contract 1	100 m buffer area under Contract 1
	Microstegium ciliatum	POACEAE	Perennial Procumbent Herb	N	V	
	Leucaena leucocephala	MIMOSACEAE	Small Tree	Е	V	
Plantation	Bischofia javanica	EUPHORBIACEAE	Tree	N		V
	Scolopia chinensis	FLACOURTIACEAE	Tree or Large Shrub	N		V
	Piper hancei	PIPERACEAE	Climber: Vine	N		V
	Dimocarpus longan	SAPINDACEAE	Tree	Е		V
	Paederia scandens	RUBIACEAE	Climber: Vine	N		V
	Cleistocalyx operculatus	MYRTACEAE	Tree	N		V
	Antidesma bunius	EUPHORBIACEAE	Tree	N		V
	Litsea monopetala	LAURACEAE	Small Tree	N		V
	Microcos paniculata	TILIACEAE	Shrub or Small Tree	N		V
	Maesa perlarius	MYRSINACEAE	Shrub	N		V
	Boehmeria nivea (L.) Gaudich.	URTICACEAE	Subshrub or shrub	Е		V
	Mallotus apelta	EUPHORBIACEAE	Shrub or Small Tree	N		V
	Sapindus saponaria	SAPINDACEAE	Tree	N		V
	Aporusa dioica	EUPHORBIACEAE	Tree	N		V
	Wedelia chinensis	ASTERACEAE	Perennial Herb	N		V
	Carica papaya	CARICACEAE	Tree	Е		V
	Rubus reflexus	ROSACEAE	Climbing Shrub	N		V
	Brassica rapa	BRASSICACEAE (CRUCIFERAE)	Biennial Herb	Е		V

Habitat	Species name	Family	Growth form	*Status in Hong Kong	Work Area under Contract 1	100 m buffer area under Contract 1
	Mucuna championii Benth.	FABACEAE	Climbing Vine	N		V
	Pinus massoniana	PINACEAE	Tree	N		V
Ting Kok Nursery Community Garden	Bauhinia purpurea	CAESALPINIACEAE	Tree	Е	V	
	Callistemon viminalis	MYRTACEAE	Tree	Е	V	
	Dillenia indica	DILLENIACEAE	Tree	Е	V	
	Lonicera japonica	CAPRIFOLIACEAE	Climber: Vine	N	V	
	Tabebuia chrysantha	BIGNONIACEAE	Small Tree	Е	V	
	Wisteria sinensis	FABACEAE	Climber: Vine	Е	V	
Wooded area	Celtis sinensis	ULMACEAE	Tree	N		V
	Ligustrum sinensis	OLEACEAE	Tree or Shrub	N		V
	Macaranga tanarius	EUPHORBIACEAE	Tree	N		V
	Pandanus tectorius	PANDANACEAE	Shrub or Small Tree	N		V
	Excoecaria agallocha	EUPHORBIACEAE	Tree	N		V
	Kandelia obovata	RHIZOPHORACEAE	Shrub or Small Tree	N		V
	Thespesia populnea	MALVACEAE	Tree or Shrub	N		V
	Zoysia sinica	POACEAE	Perennial Herb	N		V
Marsh	Acanthus ilicifolius	ACANTHACEAE	Shrub	N		V
	Acrostichum aureum	ACROSTICHACEAE	Herb	N		V
	Aegiceras corniculatum	MYRSINACEAE	Shrub	N		V
	Alocasia odora	ARACEAE	Perennial Herb	N		V
	Avicennia marina	VERBENACEAE	Shrub	N		V
	Digitaria ciliaris	POACEAE	Herb	N		V
	Ficus hispida	MORACEAE	Tree	N		V


Habitat	Species name	Family	Growth form	*Status in Hong Kong	Work Area under Contract 1	100 m buffer area under Contract 1
	Hibiscus tiliaceus	MALVACEAE	Tree or Shrub	N		V
	Ipomea cairica	CONVOLVULACEAE	Climber: Twining Herb	Е		V
	Kandelia obovata	RHIZOPHORACEAE	Shrub or Small Tree	N		V
	Macaranga tanarius	EUPHORBIACEAE	Tree	N		V
	Mikania micrantha	ASTERACEAE	Climbing Herb	Е		V
	Panicum repens L.	POACEAE	Perennial Herb	N		V
	Pennisetum alopecuroides	POACEAE	Perennial Herb	N		V
	Phragmites anstralis	POACEAE	Perennial Herb	N		V
	Plantago major	PLANTAGINACEAE	Perennial herb	N		V
	Polygonum lapathifolium	POLYGONACEAE	Herb	N		V
	Pueraria lobata	FABACEAE	Climber: Vine	N		V
	Schefflera heptaphylla	ARALIACEAE	Tree	N		V
	Solanum nigrum	SOLANACEAE	Herb	N		V
	Solanum torvum	SOLANACEAE	Shrub	Е		V

\*Key: E = Exotic

N = Native

**Table 3.** List of avifauna species and maximum counts recorded from the impact monitoring survey in March 2012 at work area under Contracts 1 and 100 m buffer area.

Species	Common name	Habitat	Conservation status in Hong Kong	Work area: Contract 1	100m buffer area
Acridotheres cristatellus	Crested Myna			3	4
Amaurornis phoenicurus	White-breasted Water hen	W			1
Ardea cinerea	Grey Heron	W			2
Ardeola bacchus	Chinese Pond Heron	W	PRC (RC)		2
Casmerodius alba	Great Egret	W			1
Copsychus saularis	Oriental Magpie Robin			1	1
Egretta garzetta	Little Egret	W			3
Eudynamys scolopacea	Common Koel				1
Garrulax perspicillatus	Masked Laughing thrush				5
Hirundo rustica	Barn Swallow	W		3	3
Motacilla alba	White Wagtail				1
Orthotomus sutorius	Common Tailorbird				1
Passer montanus	Eurasian Tree Sparrow			2	~ 10
Prinia flaviventris	Yellow-bellied Prinia				1
Pycnonotus jocosus	Red-whiskered Bulbul				3
Pycnonotus sinensis	Chinese Bulbul				3
Streptopelia chinensis	Spotted Dove			2	4
Sturnus nigricollis	Black-collared Starling			2	
Zosterops japonicus	Japanese White-eye				6
Total nu	mber of species:			6	18



	Species		Common nan	1e		Habitat	Conservation status in Hong Kong	Work area: Contract 1	100m buffer area
LC =		Local Concern	RO	:=	Regio				
NT =		Near Threatened	PRC =		Poten Region Conce	nal			

**Table 4.** Relative abundance of butterfly species recorded under Contracts 1 in impact monitoring survey during March 2012.

Species	Common name	Conservation status in Hong Kong	Work area: Contract 1	100m Buffer area of Contract 1
Pieris canidia	Indian Cabbage White	Common	++	++
Mycalesis mineus	Dark-brand Bush Brown	Common	+	++
Delias pasithoe	Red-base Jezebel	Common	+	+

# Key:

- + : Species exists in the survey area
- ++ : Species common in the survey area
- +++ : Species abundant in the survey area

**Table 5.** Relative abundance of odonata species recorded under Contracts 1 in impact monitoring survey during March 2012.

Species	Common name	Conservation status in Hong Kong	Work area: Contract 1	100m Buffer area of Contract 1
Pantala flavescens	Wandering Glider	Common	+	+

# Key:

- + : Species exists in the survey area
- ++ : Species common in the survey area
- +++ : Species abundant in the survey area

**Table 6.** Relative abundance of aquatic species recorded in Wai Ha River within the 100 m buffer of works boundary under Contracts 1 in the impact monitoring survey during March 2012.

Species	Common name	<sup>1</sup> Life-cycle characteristics	<sup>2</sup> Origin	SEMP 1	SEMP 2
Ambassis gymnocephalus	Glassperch	M	N	+	
Cyprinus carpio	Common Carp	F	I		+
Gerres macracanthus	Longspine Silverbiddy	M	N	+	
Mugil cephalus	Flatehead Grey Mullet	M	N	+	
Opsariichthys evolans	Minnow	F	N	+	
Oreochromis mossambicus	Mozambique Tilapa	F	I	++	+
Oreochromis niloticus	Nile Tilapa	F	I	++	+
Poecilia reticulata	Guppy	F	I		+
Tilapia zillii	Redbelly Tilapa	F	I	+	
Sesarma (Perisesarma) bidens	Sesarmine crab	M	N		+
Uca arcuata	Fiddler Crab	M	N		+
Saccostrea cucullata	Rock Oyster	M	N	++	+
Cerithidea cingulata	Mud snail	M	N	+	
Total number of species:	13			9	7

## Key:

Relative abundance:

<sup>1</sup> Life-cycle characteristics:

<sup>2</sup>Origin:

+ : Species exists in the survey area

M = Marine vagrant

N = Native

++ : Species common in the survey area

F = Freshwater species

I = Introduced; / = not available

+++ : Species abundant in the survey area

