### MTR Corporation Limited

### Tsim Sha Tsui Station Northern Subway

### Monthly Environmental Monitoring and Audit Report

August 2013

Verified By:	
Coleman Ng	

Independent Environmental Checker

1 3 SEP 2013

Date:

### MTR Corporation Limited

### Tsim Sha Tsui Station Northern Subway

### Monthly Environmental Monitoring and Audit Report

August 2013

Certified By:

Richard Kwan

Environmental Team Leader

Date:

1 3 SEP 2013

### **EXECUTIVE SUMMARY**

The Tsim Sha Tsui Northern Subway Project (TNS) was awarded to the respective contractor in late Dec 2012. The EM&A programme for (TNS) Project commenced on 8 Feb 2013, the commencement date of construction of the Project. This is the seventh monthly Environmental Monitoring and Audit (EM&A) Report for TNS Project. The Report presents the results of EM&A works for the project works undertaken during the period of August 2013.

The impact monitoring for air quality and noise were conducted for the weeks of August 2013. Both noise and dust monitoring results were below action limits. No environmental notification of summon, prosecution and valid complaint were received in the reporting period.

Regular joint site inspections, led by the ER with the presence with representatives from the Contractor and Environmental Team, were conducted on weekly basis to monitor Contractors' performance on environmental management and implementation of environmental pollution control and mitigation measures for the Project.

The Environmental Permit (EP-317/2009) dated on 8 January 2009 is being used for the TNS Project.

In the reporting period, no non-conformance was identified and no reporting change of circumstances which may affect the compliance with the recommendations of the EIA Report.

In next reporting period, the key issues are excavation for temporary exit and installation of sheet piles.

### EVECUTIVE SUMMARY

EXI	ECUTIV	E SUMMARY
1	INTI	RODUCTION
	1.1	Project Background
	1.2	Project Programme
	1.3	Coverage of the EM
2	2.1 2.2 2.3 2.4 2.5	JECT INFORMATION Project Management Project Works Areas Summary of EM&A Implementation of E Construction Activity
	26	Construction Activity

- of the EM&A Report
- RMATION
  - inagement Organization and Contact Details
  - rks Areas and Environmental Monitoring Locations
  - of EM&A Requirements
  - tation of Environmental Mitigation Measures
  - on Activities in the Reporting Month
  - Construction Activities for the Coming Month
- 3 **IMPACT MONITORING** 
  - *3.1* Air Quality
  - 3.2 Noise
  - 3.3 Action taken in Event of Exceedance
- LANDSCAPE AND VISUAL 4
  - Monitoring Requirements 4.1
  - 4.2 Audit Results
  - 4.3 Action Taken in Event of Non-Conformance
- 5 **WASTE MANAGEMENT**
- WATER QUALITY 6
- 7 **Built Heritage**
- 8 RECORD OF ENVIRONMENTAL COMPLAINTS
- 9 RECORD OF NON- COMPLIANCES
- *10* NOTIFICATION OF SUMMONS AND PROSECUTIONS
- 11 STATUS OF STATUTORY SUBMISSIONS
  - 11.1 Submissions required under Environmental Permits
  - *11.2* Statutory Permits and Licenses
- *12* SITE INSPECTIONS

- 12.1 Observations
- 12.2 Other Notable Events

### 13 FUTURE KEY ISSUES

- 13.1 Key Issues for the Coming Month
- 13.2 Effectiveness and Efficiency of Mitigation Measures

### 14 CONCLUSIONS

### **List of Appendices**

Appendix A Figures

Appendix B Environmental Quality Performance Limits

Appendix C Event Action Plans

Appendix D Implementation of Environmental Mitigation Measures

Appendix E Calibration Details

Appendix F Impact Monitoring Graphical Plots

Appendix G Monitoring Schedule for the Present and Next Reporting Period

### 1 INTRODUCTION

### 1.1 Project Background

MTR Corporation Limited (MTRCL) proposes to construct Tsim Sha Tsui Station Northern Subway, otherwise referred 'TNS'. This EM&A report is for the phase 1 of the TNS, which is the modification of existing Tsim Sha Tsui Station Entrance A1. The scope of this phase 1 work is to upgrade the Entrance A1 to replace the existing concrete structure with a new transparent box reconstructed on the same site with improved access to the station with new disable lift serving Tsim Sha Tsui concourse level, street and Kowloon Park; and escalators serving street and the existing Entrance A1 Adit. The remaining subway running from the north end of Tsim Sha Tsui Station to the new satellite concourse at The One shopping (previous Tung Ying Building) and then to Miramar Shopping Centre will be grouped at the phase 2 of the TNS project. The phase 2 is still under planning stage and the status will be updated later.

### 1.2 Project Programme

The TNS Project Phase 1 contract with contract number C6564-11C was awarded to the Goldfield N&W Construction Company Limited (GNW) in late Dec 2012. The commencement of construction was on 8 Feb 2013. The commencement of operation of the Project is scheduled to be in 2015. Contractors' tentative programme for the construction is presented below.

Activities	2012 2013					2014						2015																					
	D	J	F	M A	M	IJ	J	A	S	0	ΝI	)	J F	M	Α	ΜJ	J J	I A	A S	C	) N	D	J	F	M	Α	M	J	J	A S	S O	N	D
Contract Award	+	Г										T																				Т	
Site Clearance		<b>+</b>		*					П			Τ						Τ				Г	Г	Г	П	П						Т	Г
Construction of Temperory Entrance		Т	+	+	+	$\vdash$		Н	۰	>		T						T	T	T		Т	Г			П			T			Т	Г
Construction Commencement		Г	٠		Т			П				T						T				Г										$\Box$	
Construction of Temperory Ramp			+	-	>							T										Т				П						Т	
Installation of Sheet Piles & Pipe Piles		Г			-		$\rightarrow$	П				T						T				Г										$\Box$	
Construct Temperory Entrance		Г					4	Н	<b>→</b>			Τ						Т				Т	Г		Т	П			T			Т	Г
E&M Installation									•	<b>+</b>		I						Т				Г	Г			П						Т	Г
ABWF		Г			Т				٦,	<b>+</b>		Τ						Т				Г	Г		П	П						Т	Г
Construction of New Entrance										-	<b>—</b>	7	_	_		_	_	+	+	+	_	H	F	F	$\vdash$	$\rightarrow$			1			Т	Г
Demolition Existing A1 Entrance		1			T			П	T	4	<del>-</del>	+	+	+		<b>→</b>		T				T	Г			П			1			Т	Г
Installation of Pipe Piles		Т		T	T			П	$\neg$		4	+	+	+		<b>→</b>		T			T	Т				П						Т	
Excavation & Erecting Lift Shaft		Г						П				T		4	$\leftarrow$	-	+	+	>			Г	Г	Г		П						Т	Г
Construction of New Lift and Entrance		Г										T					T	T	4	+	-	F	F	F	$\rightarrow$								
ABWF Works & E&M Works												T										+	F	F		$\rightarrow$							
Demolition of Temporary Entrance & Reinstat	ement	Г			Т			П	$\neg$	T		T			П		T	Т	Т	Т	Т	Т	Г		Т	П	1	4	4	<b>→</b>		$\Box$	Г

### 1.3 Coverage of the EM&A Report

The EM&A programme for the TNS Project commenced on 8 Feb 2013. This is the third Monthly Environmental Monitoring and Audit (EM&A) Report for the Project. The Report presents the results of EM&A works and the impact monitoring for the construction works undertaken by the Contractor during the period of August 2013.

### 2 PROJECT INFORMATION

### 2.1 Project Management Organization and Contact Details

The TNS Project organization chart is presented in Figure 1. Contacts of key environmental personnel of the Project are shown in Tables 1a and 1b respectively.




Figure 1. Project Organization

**Table 1a** Contact List of Key Personnel for Project Management

Organization	Name	Telephone		
Engineer's Representative				
Construction Manager	PH Tang	3929 3213		
Senior Construction Engineer	Stephen Tai	3929 3266		
Construction Engineer	Jacky Lee	3929 3283		
<b>Independent Environmental Checker</b>				
Consultant – Arup	Coleman Ng	2268 3097		
Environmental Team				
Environmental Team Leader	Richard Kwan	2688 1179		

Table 1b Contact List of Environmental Authority

Organization	Name	Telephone		
<b>Environmental Protection D</b>				
Assistant Environmental (Regional East) 61	Protection	Officer	Arthur Lee	2150 8021

### 2.2 Project Works Sites and Areas and Environmental Monitoring Locations

- The TNS Project work site and areas are summarized in Table 2 below and shown in Appendix A Figures 1.
- The locations of environmental monitoring stations are indicated in Appendix A Figures 2.
- Table 3 shows the details of the active monitoring stations as reported in Sections 3.1 and 3.2.

**Table 2** Summary of TNS Project Works Sites and Areas

Contract C6564-11C	Contract C6564-11C Works Site and Area										
Works Site	Tsim Sha Tsui Entrance A										

Table 3 Summary of impact air quality and noise monitoring stations

ID	Monitoring Station
Air	
D1	Hai Phong Road
Noise	
M1	Hai Phong Mansion
M2	Comfort Building
M3	Burlington Arcade

### 2.3 Summary of EM&A Requirements

The EM&A programme mainly requires environmental monitoring for air quality, noise, landscape & visual, water quality, built heritage and waste management as specified in the EM&A Manual.

A summary of impact EM&A requirements as applicable to this EM&A Report is presented in Table 4 below.

**Table 4** Summary of impact EM&A Requirements

Parameters	Descriptions	Locations	Monitoring	Duration
			Frequencies	
Air Quality	24-hr TSP	Shown in Table 3	Once a week	Construction stage
Noise	L <sub>eq(30min)</sub>	Shown in Table 3	Once a week	Construction stage
Landscape and visual	On-Site Audit	Active Works Sites	Bi-weekly	Construction stage
Built Heritage	On-Site Audit	Active Works Sites	Bi-weekly	Construction stage
Waste	On-Site Audit	Active Works Sites	Weekly	Construction stage
General Site Conditions	Environmental Site Inspection	Active Works Sites	Weekly	Construction stage

Environmental Quality Performance Limits for air quality and noise are shown in **Appendix B**.

The Event Action Plans for air quality and noise are shown in **Appendix C**.

### 2.4 Implementation of Environmental Mitigation Measures

The TNS Civil Works Contractors are required to implement the mitigation measures as

specified in the EP, EIA Report and EM&A Manual. During the regular environmental site inspections, the Contractors' implementation of mitigation measures were inspected and reviewed. A schedule of the implementation of mitigation measures identified in the TNS EM&A Manual is given in **Appendix D**.

### 2.5 Construction Activities in the Reporting Month

Major construction activities carried out by the respective TNS Civil Works Contractors during the reporting period include:

### Works Sites and Areas

### Works Site (Tsim Sha Tsui Entrance A)

- Excavation for Temporary Exit
- Installation of Sheet Piles

### 2.6 Construction Activities in the Coming Month

- Excavation for Temporary Exit
- Installation of Sheet Piles

### 3 IMPACT MONITORING

### 3.1 Air Quality

### 24-Hour TSP Levels Monitoring

The TSP was measured by Andersen High Volume Sampler, model G25A. The sampling procedure follows that described in the App. B of Pt 50 in 40CFR Ch.1 (U.S. Environmental Protection Agency). TSP is sampled by drawing air through a conditioned, pre-weighed filter paper inside the high volume sampler at a controlled rate. After 24-hour sampling the filter paper with retained particles is collected and returned to the laboratory for drying in a desiccator followed by weighing. TSP levels are calculated from the ratio of the mass of particulate retained on the filter paper to the total volume of air sampled.

The samplers should be properly maintained. Prior to dust monitoring commencing, appropriate checks should be made to ensure that all equipment and necessary power supply are in good working condition.

### Calibration Requirements

The flow rate of the high volume sampler with mass flow controller will be calibrated using an orifice calibrator. Initial calibration (five points) will be conducted upon installation and prior to commissioning. Calibration will be carried out every six months. Calibration certificates are attached in **Appendix E**.

To examine the construction dust levels, 24-hour TSP monitoring was undertaken according to the EM&A Manual. The dust monitoring location is shown in the Section 2.2 above. The monitoring location is subjected to construction dust impact from Works Site, is available to check the environmental performance of the work site and assess the effectiveness of the mitigation measures.

Monitoring results are presented in the following table and **Appendix F** for graphical plot. The 24-hour TSP monitoring results in the range from 85 to  $132 \,\mu\text{g/m}^3$  recorded in the monitoring period shows that the dust levels generated by the active construction activities were within the Action Levels.

<b>D1</b>	Hai	<b>Phong</b>	Road

Date	TSP (µg/m3)	Action Level	Limit Level	Compliance	Weather
		(µg/m3)	$(\mu g/m3)$	to limit level	Condition
6 Aug 13	132	226	260	Yes	Sunny
15 Aug 13	85	226	260	Yes	Occasional Rainy
21 Aug 13	88	226	260	Yes	Occasional Rainy
27 Aug 13	119	226	260	Yes	Sunny

### 3.2 Noise

B&K 2238/2250 sound level meters which complied with the International Electrotechnical Commission Publication 651:1979 (Type 1) and 804:1985 (Type 1), specification as referred to in the Technical Memoranda to the NCO were used for the construction noise impact monitoring. The B&K sound level meters and B&K 4231 calibrator are verified by the certified laboratory or manufacturer once every two years to ensure they perform to the same level of accuracy as stated in the manufacturer's specifications. In this reporting period, all relevant calibration certificates are attached in **Appendix E**.

Immediately prior to and following each set of measurements at any NSR, the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. If the calibration levels before and after the measurement differs by more than 1.0dB the measurement shall be repeated to obtain a reliable result. Periods of prolonged or repeated overloading of the sound level meter detector were avoided by setting the meter with adequate headroom prior to commencing measurements. Measurements were recorded to the nearest whole dB, with values of 0.5 or more being rounded up.

Impact noise monitoring of  $L_{Aeq(30min)}$  was undertaken to measure construction noise levels in accordance with the EM&A Manual. The noise monitoring locations are shown

in Section 2.2 above.

The monitoring results in the range from 62.8 to 67.6 dBA are presented in the following table and **Appendix F** for graphical plot.

M1- Hai Phong Mansion

Date	Time	Measured Leq(dBA)	Baseline Leq (dBA)	Limit Level (dBA)	Exceedance of Limit Level	Weather Condition	Wind Speed (m/s)
6 Aug 13	11:25	63.1	71	75	No	Sunny	< 2
15 Aug 13	11:15	63.5	71	75	No	Occasional Rainy	< 2
21 Aug 13	11:00	63.7	71	75	No	Occasional Rainy	< 2
27 Aug 13	11:00	63.2	71	75	No	Sunny	< 2

**M2-** Comfort Building

1112 COIIII	01020	·8					
Date	Time	Measured	Baseline	Limit Level	Exceedance of	Weather	Wind Speed
		Leq(dBA)	Leq (dBA)	(dBA)	Limit Level	Condition	(m/s)
6 Aug 13	09:05	65.5	70	75	No	Sunny	< 2
15 Aug 13	09:10	65.6	70	75	No	Occasional Rainy	< 2
21 Aug 13	09:30	67.6	70	75	No	Occasional Rainy	< 2
27 Aug 13	09:30	66.8	70	75	No	Sunny	< 2

**M3- Burlington Arcade** 

Date	Time	Measured	Baseline	Limit Level	Exceedance of	Weather	Wind Speed
		Leq(dBA)	Leq (dBA)	(dBA)	Limit Level	Condition	(m/s)
6 Aug 13	09:40	62.8	68	75	No	Sunny	< 2
15 Aug 13	09:45	63.2	68	75	No	Occasional Rainy	< 2
21 Aug 13	10:15	64.2	68	75	No	Occasional Rainy	< 2
27 Aug 13	10:00	63.8	68	75	No	Sunny	< 2

### 3.3 Action taken in Event of Exceedance

There was no exceedance in air quality and noise monitoring for the monitoring locations in the reporting period.

### 4 LANDSCAPE AND VISUAL

### 4.1 Monitoring Requirements

Monitoring of the implementation of the landscape and visual mitigation measures during construction phase was conducted in accordance with the requirements as stipulated in the EM&A Manual.

The landscape and visual monitoring and audit will be conducted once every two weeks throughout the construction stage.

### 4.2 Audit Results

Monitoring and audit was undertaken in accordance with the EM&A Manual.

All trees including the OVTs were healthy and no tree related to TNS project was felled or transplanted in this reporting month.

OVT T30 and T31 had fallen due to non-project related causes since the EIA Report, All other OVTs were in good health.

The *Delonix regia* were normal. No tree was felled.

The Tree Removal Application was approved by Lands Department on 6 March 2013.

The transplantation of the two *Elaeocarpus balansae* in front of Entrance A1 was carried out in May 2013, to sites within Kowloon Park as pre-agreed with LCSD.

### **Bi-weekly inspection**

The Registered Landscape Architect of Environmental Team or his representatives conducted inspections and audits and the tree protection works were implemented by the respective contractor. No non-conformance was identified in the reporting period.

### 4.3 Action Taken in Event of Non-Conformance

No actions on landscape and visual were required to be taken in this reporting period.

### 5 WASTE MANAGEMENT

The quantities disposed in the reporting period are summarized in the following table:

Amount of Constructi	on Wastes Disp	oosed		
Reporting Period	Inert C&D	Inert C&D	Non-inert	Chemical Waste
	Materials to	Materials	Waste to	to designated
	Public Fill	Reused (m <sup>3</sup> )	Landfill (m <sup>3</sup> )	treatment facility
	$(m^3)$			(trips)
Feb 2013	0	0	0	0
Mar 2013	5	0	10	0
Apr 2013	0	0	10	0
May 2013	25	0	0	0
Jun 2013	85	0	0	0
Jul 2013	138	0	18	0
Aug 2013	18	0	6	0
Total	271	0	44	0

### 6 WATER QUALITY

Weekly site inspection will be conducted throughout the construction stage covering the entire project site areas to ensure the recommended mitigation measures are properly implemented.

In the reporting period, the construction activities were minor. No waste water was generated. No non-conformance on WPCO and the EM&A Manual were found.

The contractor had submitted an application for effluent discharge license.

### 7 Built Heritage

There are two built heritage resources have been identified in the close proximity to the work site. The two built heritage resources, the retaining wall and the Block S4 of former Whitfield Barracks were inspected visually. They were well kept and no observable impact due to the project was identified. The two granite columns previously relocated to Kowloon Park is in good condition.

### 8 RECORD OF ENVIRONMENTAL COMPLAINTS

There was no complaint received during the reporting month.

### 9 RECORD OF NON-COMPLIANCES

There was no non-compliance identified in the reporting period.

### 10. NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

No summon or prosecution related to environmental issue was recorded in the reporting period. A summary of environmental prosecution since commencement of construction is shown below:-

Reporting Period	Frequency	Cumulative	Nature	Status
August 2013	0	0	N/A	N/A
Cumulative	0	0	N/A	N/A

### 11. STATUS OF STATUTORY SUBMISSIONS

### 11.1 Submissions required under Environmental Permit

A summary of the status of the clauses required under the TNS Environmental Permit as of August 2013 is shown below:

EP-317/2009		Description	Status
Clause No.			
1.11	1	Notification of commencement of construction	Construction commenced on 8 Feb 2013
2.1	2	Establishment of ET with ET Leader	ET set up since Oct 2012
2.2	4	Employment of IEC	IEC set up since Oct 2012
2.3	5	Notification of the management organization of main construction companies and/or any form of JV	Set up in Dec 2012
2.4	6	Submission of Waste Management Plan	Comments received and RTC is being prepared. The WMP is being revised accordingly
5.4	7	Submission of Baseline Monitoring Report	Comments received and RTC is being prepared. The BMR is being revised accordingly
5.7	8	Notification of setting up A community liaison procedure and channel	Established since Jan 2013
6.2	9	Notification of Internet address to place EM&A data	Established on 7 March 2013
5.5	10	Monitoring Report for July 2013	Submitted

### 11.2 Statutory Permits and Licenses

A summary of the status of all relevant environmental permits and licenses as of 31 August 2013 is shown below:

Description	License/ Permit Reference	Issue Date	Expired Date
Environmental Permit for Tsim	EP-317/2009	8 January 2008	NA
Sha Tsui Station Northern			
Subway Project			
Wastewater Discharge License	WT00016228-2013	11 Jun 2013	30 Jun 2018
Registration as a Chemical	Waste Producer Number:	12 March 2013	NA
Waste Producer	5213-214-G2417-05		
Disposal of Construction Waste	Billing Account no.	27 Dec 2012	NA
	7016610 activated		
Construction Noise Permit	GW-RE0870-13	16 Aug 2013	3 Sep 2013 –
		-	3 Oct 2013

### 12 SITE INSPECTIONS

### 12.1 Observations

Regular site inspections led by the Engineer's Representative and anticipated by ET and respective Contractors were undertaken in accordance with the EM&A Manual in the reporting period. The contractors' performance on environmental matters were assessed and found in an acceptable manner. The inspection findings and the associated recommendations on improvement to the environmental protection and pollution control works were raised to the contractors for reference and/ or action.

Observations against the implementation of the mitigation measures recommended in the EP/EIA are summarized as follows:

Item	Description	Follow-up
		Status
	<u>Contract C6564-11C</u>	
1	The contractor was reminded that the noise and dust mitigation requirements stated in the EP shall be strictly followed.	On going
2	The contractor was reminded to pay special attention to the Heritage Built and the OVT protection.	On going
3	The contractor is to monitor closely on observing effluent discharge standards.	On going

The respective contractors have followed most of concerned items raised during the

inspections for rectification in a responsible manner.

### 12.2 Other Notable Events

### **IEC Site Inspections**

The IEC conducted site inspections for Works Areas on 13 August 2013. Some observations listed in section 12.1 were noted during the site inspections and the respective Contractors had followed up the issues as identified in the site inspections in a responsible manner.

### **EPD** Inspection

EPD inspection was not recorded in this reporting period.

### 13 FUTURE KEY ISSUES

### 13.1 Key Issues for the Coming Month

Future key issues envisaged in the coming month include the followings:

- Excavation for Temporary Exit
- Installation of Sheet Piles

### 13.2 Effectiveness and Efficiency of Mitigation Measures

Based on the environmental monitoring results of the reporting period, the effectiveness and efficiency of the mitigation measures implemented were found to be satisfactory. The respective contractors were reminded to carry out their future construction activities to comply with the requirements of the EP and the relevant contract requirements.

### 14 CONCLUSIONS

The Report presents the results of EM&A works and the impact monitoring for the construction works undertaken during August 2013. The major construction activities in the reporting period were:

- Excavation for Temporary Exit
- Erection of Temporary Access for Kowloon Park

No exceedance on noise and dust action level and no complaint received

No notification of summon and prosecution were received in the reporting period.

Regular site inspections led by the Engineer's Representative and anticipated by the representatives from ET and the respective Contractors' Team were conducted on a weekly basis to monitor the implementation of environmental pollution control and mitigation measures for the Project. No non-conformance to the environmental requirements was identified by the Environmental Team in the reporting period. The performances of the respective contractors on site environmental management were found in a responsible manner in this reporting period.

It is concluded from the environmental monitoring and audit works for the Tsim Sha Tsui Northern Subway Project were undertaken in a responsible manner. The environmental protection and pollution control measures provided by the contractor were generally acceptable.

### **Appendix A**

<u>Figures</u>

Figure 1. TNS Project Works Area





Figure 2. TNS Project Dust and Noise Monitoring Location Plan



### **Appendix B**

### **Environmental Quality Performance Limits**

### **Action and Limit Levels for 24-hour TSP**

<b>Monitoring Station</b>	Action Level (µg/m3)	Limit Level (µg/m3)
D1	171	260

### Action and Limit Levels for 1-hour TSP for Complaint Handling

<b>Monitoring Station</b>	Action Level (µg/m3)	Limit Level (µg/m3)
D1	310	500

### **Action and Limit Levels for Construction Noise**

Time Period	Action Level	Limit Level (dB(A)),
		Leq(30min)
0700-1900 hr on norma weekdays	When one documented complaint is received	75

### **Appendix C**

**Event Action Plans** 

### Event / Action Plan for Air Quality (Dust)

Front		Action		
		Contractor	65	IEC
Action Level being exceeded	Conduct additional measurement to confirm finding.     Identify source and investigate the causes of exceedance, if caused by MTRCL's work.     Inform IEC, ER and Contractor.     Discuss with IEC, ER and Contractor or remedial actions required.     If necessary, conduct additional monitoring to assess the effectiveness of Contractor's remedial actions.     If exceedance continues, arrange meeting with IEC and ER to review implementation and identify further appropriate mitigation measures.      If exceedance stops crease.	Discuss with ET on proper remedial actions.     Submit proposals for remedial actions to ER within 3 working days of notification.     Amend proposal if appropriate.     Implement the agreed proposals.     Liaise with ER to optimize the effectiveness of the agreed mitigation.	1. Confirm receipt of notification of exceedance. 2. Notify Contractor. 3. Check Contractor's working methods. 4. Agree with the Contractor on the remedial measures to be implemented. 5. Ensure proper implementation of remedial measures. 6. Assess the efficiency of remedial actions and keep the Contractor informed.	1. Check Contractor's working method. 2. Advise ET on the effectiveness of the proposed remedial measures.  +
		di.		

NEX/1034 Tsim Sha Tsui Station Northern Subway EM&A Manual


	<u> </u>	Contractor	. 88	IEC.
being fin being a second of the control of the cont	1. Conduct additional measurement to confirm findings. 2. Identify source and investigate the causes of exceedance; 3. Notify EPD, IEC, ER and Contractor. 4. Check Contractor's working procedures. 5. Discuss with IEC, ER and Contractor on remedial actions required. 6. If necessary, conduct additional monitoring to assess effectiveness of Contractor's remedial actions. 7. Keep EPD, IEC and ER informed of the monitoring results. 8. If exceedance continues, arrange meeting with IEC and ER informed meeting with IEC and ER to review implementation and identify further appropriate mitigation measures. 9. If exceedance stops, cease additional monitoring.	1. Take immediate action to avoid further exceedance. 2. Discuss with ET and ER on proper remedial actions. 3. Submit proposals for remedial actions to ER within 3 working days of notification. 4. Implement the agreed proposals. 5. Liaise with ER to optimize the effectiveness of the agreed mitigation.	1. Confirm receipt of notification of exceedance. 2. Notify Contractor's 3. Check Contractor's 4. Agree with the Contractor on the remedial measures to be implemented. 5. Ensure proper implementation of remedial measures. 6. Assess the efficiency of remedial actions and keep the Contractor informed.	1. Check Contractor's working method. 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ET accordingly.

2-7

## Event and Action Plan for Construction Noise

Sept See Long		Action		
Event	13	Contractor	ER	IEC
Action	1 Undertake measurement to	1. Submit noise mitigation	1. Confirm receipt of	1. Check Contractor's
Level	establish validity of complaint.	proposals to ER within three working days of	notification of complaint.  2. Notify Contractor.	2. Review the proposed
exceeded	2. Identify source(s) of complaint.		3. Check Contractor's working	remedial measures by the
	4. Discuss with the IEC, ER and	2. Amend proposal if	Methods.	ET accordingly.
	Contractor on remedial	3. Implement noise	on the remedial measures	
	measures required.		to be implemented.	
	check mitigation effectiveness.	4	5. Ensure proper implementation of remedial	
	6. If exceedance continues, arrange	optimize the	measures.	
	meeting with IEC and ER to	agreed mitigation.	6. Assess the efficiency of	
	review implementation and	)	remedial actions and keep	
	mitication measures.		the Contractor informed.	
	7. If exceedance stops, cease		/. Inform complainant of	

exceedance.  2. Submit proposals for
within 3 working day notification.  3. Implement the agree proposals.  4. Liaise with ER to optimize the effectiveness of the agreed mitigation.



# IMPLEMENTATION SCHEDULE OF THE PROPOSED MITIGATION MEASURES

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Implementation Agent	Location of the Measure	When to implement	Relevant Legislation and
			2			Val.
Constructic	on Air Qua	Construction Air Quality Impact				
3.10.1	2.9.2	<ul> <li>watering of active construction works area twice a day</li> </ul>	Contractor	Works Area	Construction	EIAO-TM
		<ul> <li>skip hoist for material transport shall be totally enclosed by impervious sheeting</li> </ul>			Phase	Air Pollution Control
		every vehicle shall be washed to remove any dusty materials from its body and wheels before leaving a				(Construction Dust) Regulation
		<ul> <li>the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point shall be paved with concrete, bituminous materials or hardcores</li> </ul>			Tab.	
		<ul> <li>where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4m high from ground level shall be provided along the entire length except for a site entrance or exit</li> </ul>			,	
		<ul> <li>every stack of more than 20 bags of cement shall be covered entirely by impervious sheeting places in an area sheltered on the top and the 3 sides</li> </ul>	T.		•	
		all dusty materials shall be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet				
		<ul> <li>the height from which excavated materials are dropped shall be controlled to a minimum practical height to limit fugitive dust generation from unloading</li> </ul>		N.		
		stockpile of excavated or dusty materials shall be covered entirely by clean impervious sheeting		Y)		
		the load of dusty materials carried by vehicle leaving a construction site shall be covered entirely by clean				
		impervious sheeting to ensure dust materials do not leak from the vehicle				
		instigation of an environmental monitoring and auditing	The second secon			

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Implementation Agent	Location of the Measure	When to implement	Relevant Legislation and Guidelines
		program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise		v.		
Construction Noise Impact	on Noise	mpact				
4.9.2-4.9.3	3.8.1	Adoption of Quieter PME	Contractor	Works Area	Construction Phase	EIAO-TM Noise Control Ordinance
4.9.4	3.8.1	Use of Movable Noise Barrier	Contractor	Works Area	Construction	EIAO-TM
		<ul> <li>5 dB(A) reduction for movable PME and 10 dB(A) for stationary PME can be achieved depending on the actual design of movable noise barrier</li> </ul>			Phase	Noise Control Ordinance
		<ul> <li>Barrier material of surface mass in excess of 7 kg/m<sup>2</sup> is recommended to achieve the predicted screening effect</li> </ul>				
4.9.5	3.8.1	Use of Noise Enclosure/Acoustic Shed	Contractor	Works Area	Construction	EIAO-TM
		<ul> <li>Noise Enclosure or Acoustic Shed is to cover stationary PME such as air compressor and concrete pump.</li> </ul>			Phase *	Noise Control Ordinance
		<ul> <li>With the adoption of the noise enclosure, the PME could be completely screened, and noise reduction of 15 dB(A) can be achieved according to the GW-TM</li> </ul>				
4.9.6	3.8.1	Use of Silencer	Contractor	Works Area	Construction	EIAO-TM
		- Silencers are recommended to be used in fan ventilation system to attenuate noise generated during fan operation to achieve a noise reduction of 15dB(A). The Contractor shall be responsible for selection of appropriate silencers for the ventilation fans.			Phase	Noise Control Ordinance
4.9.7	3.8.1	Use of Noise Insulating Fabric	Contractor	Works Area	Construction	EIAO-TM
		- Noise insulating fabric (the Fabric) can be adopted for certain PME (e.g. drill rig, pilling auger etc)			Phase	Noise Control Ordinance
		gaps on the joints. Technical data from manufacturer states that by using the Fabric, a noise reduction of over 10 dB(A) can be achieved on noise level (Reference was				

EIA Ref.	EM&A Ref.		Recommended Mitigation Measures	Implementation Agent	Location of the Measure	When to implement	Relevant Legislation and
		10 42	made from Modifications to MTRC Tsim Sha Tsui Station Variation of Environmental Permit EP-113/2001/C). As an conservative approach, a noise reduction of 10 dB(A) for the PME lapped with the Fabric was assumed.				
4.6.6	3.8.1	•	Decking over the excavation areas at the Entrance A1 and satellite concourse	Contractor	Works Area	Construction Phase	EIAO-TM Noise Control Ordinance
4.10.8	3.8.1	Good	Good Site Practices	Contractor	Works Area	Construction Phase	EIAO-TM Noise Control
		•	Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program.				Ordinance
		•	Silencers or mufflers on construction equipment shall be utilised and shall be properly maintained during the construction program.				
		<i>≥ ∞</i>	Mobile plant, if any, shall be sited as far away from NSRs as possible.				
, =		•	Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or shall be throttled down to a minimum.			4-	
		•	Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.				
			Material stockpiles and other structures shall be effectively utilised, wherever practicable, in screening noise from on-site construction activities.				
Operation	Operation Noise Impact	act					
Table 4.8	Table 3.4	<b>⊢&gt;</b> ≠	The maximum Sound Power Levels (SWLs) for the ventilation shaft openings shall be complied with during the selection of ventilation fans and mitigation measures.	Designer	Station, ventilation shafts and E&M plant items	Design Phase	EIAO-TM

	EM&A Ref.	Recommended Mitigation Measures	Implementation Agent	Location of the Measure	When to implement	Relevant Legislation and
4.9.10	3.9.2	Choose quieter plant such as those which have been general and the plant such as those which have been general and the plant such as those which have been general and the plant such as the plant such as those which have been general and the plant such as the	Designer /	Station,	Design /	Guidelines EIAO-TM
		Include noise levels specification when ordering new	Contractor	ventilation shafts and	Operational Phase	Noise Control
		plant (including chillier and E/M equipment).		E&M plant		O'dilaica Ca
		code liked plantiouver away from any NSHs as far as practicable.		S I I I		
		<ul> <li>Locate fixed plant in walled plant rooms or in specially designed enclosures.</li> </ul>				
		<ul> <li>Locate noisy machines in a basement or a completely separate building.</li> </ul>		*		
		<ul> <li>Install direct noise mitigation measures including silencers, acoustic louvers and acoustic enclosure where necessary.</li> </ul>				
		Develop and implement a regularly scheduled plant     maintenance and implement a regularly scheduled plant				
		operated and serviced in order to maintain controlled			c.	
		level of noise. The programme should be implemented by properly trained personnel.				
Construction	on Water (	Construction Water Quality Impact				
5.13.2	4.3.2	Construction runoff and site drainage should be prevented or	Contractor	Worke Area	Construction	Droper Control
		minimized in accordance with the guidelines stipulated in ProPECC PN 1/94 "Construction Site Drainage". The specified			Phase	1/94 Construction
		mitigation measures and practices include the following:				Site Drainage
		• Provision of perimeter drains to intercept off-site water				Water Pollution
		and sedimentation control facilities implemented. These				Control
		shall be constructed in advance of site formation works		)		Ordinance
		and earnworks. Earth bunds or sand bag barriers shall be provided on-site to direct storm water to silt removal				waste Disposal Ordinance
		facilities. The design of the temporary on-site drainage				
		system will be undertaken by the Contractor prior to the commencement of construction				
		All drainage facilities and erosion and sediment control			4	

	Dof	nevolimented minganon measures	Implementation	Location of	When to	Relevant	
	į		Agent	the Measure	implement	Legislation ar	and
		rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94.					
		All vehicles and plant should be cleaned before leaving a	9			×	
		like is deposited by them on roads. An adequate		4			
		designed and sted wheel washing racilities shall be provided at every construction site exit, where					
		practicable. Wash-water shall have sand and silt settled			141		
	16	the continued efficiency of the process. The section of					
		access road leading to, and exiting from, the wheel-wash					
		backfall toward the wheel-wash bay to prevent vehicle	ų				-
		tracking of soil and silty water to public roads and drains.					
		<ul> <li>Oil interceptors shall be provided in the drainage system</li> </ul>					
		downstream of any oil/fuel pollution sources. The oil			4		
		prevent the release of oil and grease into the storm					
		water drainage system after accidental spillage. A					
		prevent flushing during heaving rain.					
		Construction solid waste, debris and rubbish on site shall					-
		be collected, handled and disposed of properly to avoid water quality impacts.					
5.13.4-	4.3.3 -	Underground Work	Contractor	Works Area	Construction	ProPECC PN	
5.13.0	4.3.3			3	Phase	1/94 Construction	on
		Underground works shall be conducted sequentially to limit the amount of construction runoff generated from				Site Drainage	
		exposed areas during the wet season (April to				EIAO-TM	
		September).				Water Pollution	
		<ul> <li>Uncontaminated discharge shall pass through settlement tanks prior to off-site discharge.</li> </ul>				Ordinance	
		The wastewater including surface runoff and ingressive		y	¥		

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Implementation Agent	Location of the Measure	When to implement	Relevant Legislation and Guidelines
		water in underground area with a high concentration of SS shall be treated (e.g. by settlement in tanks with sufficient retention time) before discharge. Oil interceptors would also be installed to remove the oil, lubricants and grease from the wastewater.				
5.13.7	4.3.6	Sewage Effluent	Contractor	Works Area	Construction Phase	ProPECC PN 1/94 Construction
		<ul> <li>Temporary sanitary facilities, such as portable chemical toilets, shall be employed on-site where necessary to handle sewage from the workforce.</li> </ul>				Site Drainage EIAO-TM
	a visitir w	<ul> <li>A licensed contractor would be responsible for appropriate disposal of waste matter and maintenance of these facilities.</li> </ul>			0	Control Ordinance
5.14.1 -	4.3.8	General Construction Site Activities				
		<ul> <li>Debris and rubbish generated on-site shall be collected, handled and disposed of properly to avoid being flushed or blown by wind into the drainage culvert. Stockpiles of cement and other construction materials should be kept covered when not being used.</li> </ul>		¥	4-	
		Oils and fuels shall only be used and stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents, all fuel tanks and storage areas shall be provided with locks				
		and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund shall be drained of rainwater after a rain event.				
Waste Management	nagement					
6.7.1	5.2.3	Good Site Practices	Contractor	Works Area	Construction Phase	EIAO-TM Waste Dienocal
		Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.				Ordinance ETWB TCW No. 19/2005

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Implementation Agent	Location of the Measure	When to implement	Relevant Legislation and
		<ul> <li>Training of site personnel in proper waste management and chemical waste handling procedures.</li> </ul>		Į.		duidellines
		<ul> <li>Provision of sufficient waste disposal points and regular collection for disposal.</li> </ul>				
	****	<ul> <li>Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.</li> </ul>				
		<ul> <li>Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.</li> </ul>				
		<ul> <li>A Waste Management Plan should be prepared and submitted to the Engineer for approval. One may make reference to ETWB TCW No. 19/2005 for details.</li> </ul>				
		<ul> <li>A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be proposed.</li> </ul>				
6.7.2	5.2.4	In order to monitor the disposal of C&D materials at public fill				
		reception facilities, as appropriate, and to control fly tipping, a trip-ticket system should be included as one of the contractual requirements.				
6.7.3	5.2.5	Waste Reduction Measures	Contractor	Works Area	Construction	EIAO-TM
		<ul> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.</li> </ul>			Lase	
		<ul> <li>Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force.</li> </ul>		,		
		Any unused chemicals or those with remaining functional capacity shall be recycled.				
		<ul> <li>Proper storage and site practices to minimise the potential for damage or contamination of construction materials.</li> </ul>		×	4	r

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Implementation Agent	Location of the Measure	When to implement	Relevant Legislation and Guidelines
		Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.		- 1		
6.7.6 & 6.7.7	5.2.7 – 5.2.8	Construction and Demolition Material	Contractor	Works Area	Construction Phase	ETWB TCW No. 33/2002
		Within stockpile areas, the following measures shall be taken to control potential environmental impacts or nuisance:				ETWB TCW No.
		<ul> <li>covering stockpile of C&amp;D material entirely by clean impervious sheet to reduce potential dust impact.</li> </ul>				
		<ul> <li>locating stockpiles to minimise potential visual impacts.</li> </ul>				
		<ul> <li>minimizing land intake of stockpile areas as far as possible.</li> </ul>				
		<ul> <li>When disposing C&amp;D material at a public fill reception facility, the material shall only consist of soil, rock,</li> </ul>	ā			
	41	concrete, brick, cement plaster/mortar, inert building debris, aggregates and asphalt.				
		<ul> <li>The material shall be free from marine mud, household</li> </ul>			4	
		refuse, plastic, metals, industrial and chemical waste, animal and vegetable matter, and other material				
		ed to be unsuitable by the Filling				
6.7.8	5.2.9	Chemical Wastes	Contractor	Works Area	Construction	EIAO-TM
		<ul> <li>After use, chemical wastes (for example, cleaning fluids,</li> </ul>				(Chemical Waste)
		solvents, lubrication oil and tuel) should be handled according to the Code of Practice on the Packaging,				(General) Regulation
		Labelling and Storage of Chemical Wastes.				D.
		<ul> <li>Spent chemicals should be collected by a licensed collector for disposal at the CWTC or other licensed facility.</li> </ul>		3.		
6.7.9	5.2.10	General Refuse	Contractor	Works Area	Construction	Public Health and
		<ul> <li>General refuse shall be stored in enclosed bins or compaction units separate from C&amp;D material.</li> </ul>			Phase	Municipal Services Ordinance
		A licensed waste collector shall be employed by the				
J						

Perfect   Perf	TIA DOL	10	÷				
contractor to remove general refuse from the site,  Preferably an enclosed and covered area shall be material.  • Preferably an enclosed and covered area shall be material.  • CMI: Estinging tees including OVIs to be retained and material.  • CMI: Estinging tees including OVIs to be retained and contractor.  • CMI: Estinging tees including OVIs to be retained and drip line of OVIs should be avoided.  • CM2: Trees of high amenity and survival rate after transplanted where practical.  • CM3: Control of ingrit – line lighting which unavoidably affected by the works.  • CM3: Control of ingrit – line lighting which unavoidably affected by the works.  • CM4: Erectory of decorative screen hoarding compatible with surrounding setting.  • CM4: Erectory of Explainted which practical transparent material) and Emergency Exit.  • CM3: Control of ingrit – line lighting or Exit and adoption of transparent material) and Emergency Exit.  • OM2: Planting of a frue of Deforit age or species as agreed with LCSD along Halphong Road expension after completion of expression after completion of works.  • T.1.1  • Immorary removal of the two grants completion of works Area (Construction Brick wall of modern extension after completion of expressions and molecular system, including perconstruction  • Structural monitoring system, including perconstruction assures that a granted back to its original location after completion of with the Building Ordinance.  • Consult AMO on any other mitigation measures that				Implementation Agent	Location of the Measure	When implemer	16 %
Stage and Visual Impact   CMT: Existing trees including OVTs to be retained and maintained on site should be carefully protected during construction. Encreachment of any works close to the amonitoring setting.   CMS: Trees of pital amenity and survival rate after transplanting which unavoidably affected by the works should be transplanted where practical. CMS: Control-or ingli- mind ighting.   CMS: Control-or ingli- mind ighting. CMS: Control-or ingli- mind decorative screen hoarding compatible with surrounding setting. CMS: Control-or ingli- mind ighting. CMS: Control-or ingli- mind setting of transparent material) and Emergency Exit. OMS: Plentatement of Entrance to Kowloon Park OMS: Plentatement of Entrance to Rowloon Park OMS: Plentatement of Entrance to Rowloon Park OMS: Plentatement of Entrance to Precaution after completion of Works Area Construction Stored securely during construction period, and works.    7.2.1 - Precautions shall be taken throughout the construction Structural Implication after completion of Works Area Construction Structural Engineer of the historical building, Structural Engineer of the historical building and Implemented by a Registered Structural Engineer to ensure compliance with the Building Ordinance.			refuse from the covered area shal				Guidelines
maintained on sits abound be exertally protected during construction maintained on sits abound be exertally protected during construction. Encroachment of any works close to the drip line of OVTs should be avoided.  CMS: Trees of high amenity and survival rate after transplanting which unavoidably affected by the works should be transplanted where practical.  CMS: Control of night — line lighting.  CMS: Erection of decorative screen hoarding compatible with surrounding setting and adoption of transparent material) and Emergency Exit — OMD: Abstinction days and adoption of transparent material) and Emergency Exit — OMS: Planting of 4 nos. of Defonix regia or species as agreed with LCSD along Haiphong Road — contractor — works.  A.2.1.1 — Temporary removal of the two granite columns (east of reinstated back to its original location after completion of works.  - 7.2.1.1 — Precautions shall be taken throughout the construction works.  - 7.2.1.1 — Precautions shall be designed and implemented by a stage to prevent any damage to the historical building.  Structural monitoring system, including pure construction survey shall be designed and implemented by a Road Experiment of the migration measures that a Construction with the Building Ordinance.  Construct AMO on any other mitigation measures that	Landscap	e and Visi	ial Impact				
should be transplanted where practical.  CM3: Control of night – time lighting.  CM4: Erection of decorative screen hoarding compatible with surrounding setting.  With surrounding setting.  CM4: Erection of decorative screen hoarding compatible with surrounding setting.  CM4: Erection of decorative screen hoarding compatible with surrounding setting.  CM4: Erection of decorative screen hoarding compatible with surrounding setting.  CM3: Planting of Entrance A1 (Minimisation of Portractor Morks Area Operation Park OM3: Planting of 4 nos. of Delonix regia or species as agreed with LCSD along Haiphong Road agreed with LCSD along Haiphong Road sagreed with LCSD along Haiphong Road sagreed with LCSD along Haiphong Road refractor Morks Area Construction stored securely during construction period, and refrastlated back to its original location after completion of works.  7.2.1 • Precautions shall be taken throughout the construction of works Area Structural monitoring system, including preconstruction stage to prevent any damage to the historical building.  Structural monitoring system, including preconstruction survey shall be designed and implemented by a Registered Structural Engineer to ensure compliance with the Building Ordinance.	lable 7.5			Contractor	Works Area	Construction Phase	EIAO-TM
Heritage Impact  - 7.2.1 - Precautions shall be taken throughout the construction survey shall be designed and implemented by a constut AMO on any other metagerial and femerated building Ordinance.  - 1.2.1 - Precautions shall be designed and implemented by a survey shall be designed and implemented by a construction survey shall be designed and implemented by a constut AMO on any other mitigation measures that	Table 7.6		should be transplanted where practical.  CM3: Control-of night – time lighting.  CM4: Erection of decorative screen hoarding compatible with surrounding setting.			4	
Heritage Impact  7.1.1  Temporary removal of the two granite columns (east of brick wall of modern extension of Block S4) and will be stored securely during construction period, and reinstated back to its original location after completion of works.  Precautions shall be taken throughout the construction stage to prevent any damage to the historical building, Structural monitoring system, including preconstruction survey shall be designed and implemented by a Registered Structural Engineer to ensure compliance with the Building Ordinance.  Consult AMO on any other mitigation measures that			Dividing bulk and adoption of transparent material) and Emergency Exit     OM2: Reinstatement of Entrance to Kowloon Park     OM3: Planting of 4 nos. of Delonix regia or species as agreed with ICSD along Library	Contractor	Works Area	Operation Phase	EIAO-TM
7.1.1 • Temporary removal of the two granite columns (east of brick wall of modern extension of Block S4) and will be stored securely during construction period, and reinstated back to its original location after completion of works.  - 7.2.1 • Precautions shall be taken throughout the construction stage to prevent any damage to the historical building, Structural monitoring system, including preconstruction survey shall be designed and implemented by a Registered Structural Engineer to ensure compliance with the Building Ordinance.  • Consult AMO on any other mitigation measures that	Built Heritz	age Impac					
- 7.2.1 • Precautions shall be taken throughout the construction stage to prevent any damage to the historical building,  Structural monitoring system, including preconstruction survey shall be designed and implemented by a Registered Structural Engineer to ensure compliance with the Building Ordinance.  • Consult AMO on any other mitigation measures that	8.7.4	7.1.1	<ul> <li>Temporary removal of the two granite columns (east of brick wall of modern extension of Block S4) and will be stored securely during construction period, and reinstated back to its original location after completion of works.</li> </ul>	Contractor	Works Area	Construction Phase	EIAO-TM
Consult AMO on any other mitigation measures that	8.8.2	7.2.4	<ul> <li>Precautions shall be taken throughout the construction stage to prevent any damage to the historical building,</li> <li>Structural monitoring system, including preconstruction survey shall be designed and implemented by a Registered Structural Engineer to ensure compliance with the Building Ordinance</li> </ul>	Contractor		Construction	EIAO-TM; Building Ordinance
			Consult AMO on any other mitigation measures that	41	¥		

Onstant -- Onon

NEX/1034 Tsim Sha Tsui Station Northern Subway EM&A Manual

A Ref. EM	EIA Ref. Recommended Mitigation Measures Ref.	Agent the Measure implement Legislation	Location of the Measure	Location of When to the Measure implement	Relevant Legislation and
	would be required administratively or under Antiquities				duideilles
	and Monuments Ordinance. Implement these				
	requirements from AMO during the construction period.				
	<ul> <li>use of sensibly designed hoardings to minimize the</li> </ul>				
	temporary visual impact during construction phase				

## **Appendix E**

**Calibration Details** 

#### ANDERSEN INSTRUMENTS INC.

#### GS2310 Series Sampler Calibration

		(Dickson	(ecorder)		
Customer -	> MTRC	SI	E Certificate -> 201	21001	
Location -	> TNS		Date -> 6-0	ct-12	
Sampler -	> 1294-1096		Tech -> Cha	n Kin Fung	
		CONDI	TIONS		
Sea Level Pressure	(hpa)	1002	Sampler Elevation	(feet)	50
Sea Level Pressure	(in Hg)	29.59	Corrected Pressure	(mm Hg)	750.24

27

29.59

27.00

(Dialman Dan

#### CALIBRATION ORIFICE

Make ->	Andersen Instruments Inc.	Qstd Slope ->	2,0075
Model ->	G25A	Qstd Intercept ->	-0.038138
Serial# ->	157N	Date Certified ->	

Temperature

Corrected Seasonal (mm Hg)

Seasonal Temperature(deg K)

(deg K)

#### CALIBRATION

Plate or	$H_2O$	Qstd	I	IC	LINEAR	
Test#	(in)	(M <sup>3</sup> /min)	(chart)	(corrected)	REGRESSION	
18	13.6	1.838	60	59.414	Slope =	30,6202
13	11.2	1,670	56	55.453	Intercept =	4.2499
10	8,2	1.432	50	49.512	Corr, Coeff, =	0.9936
7	5.6	1.186	42	41.590		
5	3.5	0.942	32	31.688		
	Test # 18 13	Test# (in) 18 13.6 13 11.2 10 8.2 7 5.6	Test# (in) (M³/min)  18 13.6 1.838  13 11.2 1.670  10 8.2 1.432  7 5.6 1.186	Test#         (in)         (M³/min)         (chart)           18         13.6         1.838         60           13         11.2         1.670         56           10         8.2         1.432         50           7         5.6         1.186         42	Test #         (in)         (M³/min)         (chart)         (corrected)           18         13.6         1.838         60         59.414           13         11.2         1.670         56         55.453           10         8.2         1.432         50         49.512           7         5.6         1.186         42         41.590	Test #         (in)         (M³/min)         (chart)         (corrected)         REGRESSION           18         13.6         1.838         60         59.414         Slope =           13         11.2         1.670         56         55.453         Intercept =           10         8.2         1.432         50         49.512         Corr. Coeff. =           7         5.6         1.186         42         41.590

Calculations

Qstd = 1/m [Sqrt (H<sub>2</sub>O (Pa/Pstd) (Tstd/Ta)) - b]

(deg C)

(in Hg)

(deg C)

IC = I [Sqrt (Pa/Pstd) (Tstd/Ta)]

Ostd = standard flow rate

Temperature

Seasonal SL Pressure

Seasonal Temperature

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K

Pstd = 760 mm Hg

For subsequent calculation of sampler flow:

1/m ((I) [Sqrt (298/Tav) (Pav/760)] - b)

m = sampler slope

b = sampler intercept

I = chart response

Tay = daily average temperature

Pav = daily average pressure

This is to certify that the above equipment has been calibrated in accordance with manufacturer's procedure.



300,00

750.24

300.00



## CALIBRATION CERTIFICATE

Certificate Information

Date of Issue 14th December, 2012

Certificate Number

MLCN121428S

**Customer Information** 

Company Name

Address

MTR Corporation Limited 8/F, Fo Tan Railway House, No.9 Lok King Street,

Fo Tan, N.T. Hong Kong

Unit Under Test (UUT)

Description

Integrating Sound Level Meter

Manufacturer

Brüel & Kjær 2238

Model Number Serial Number

2456919

**Equipment Number** 

#### Calibration Result

- \* All calibration results were within IEC 60651 Type 1 specification.
- \* Calibration data are detailed on the attached sheet(s).

Approved By Laboratory Manager

- Calibration equipment used for this calibration are traceable to national / international standards.

  The results on this Calibration Certificate only relate to the values measured at the time of the calibration and the uncertainties quoted will not include allowance for the UUT long term drift, variation with environmental changes, vibration and shock during transportation, overloading, mishandling, misuse, and the capacity of any other laboratory to repeat the measurement.

  MaxLab Calibration Centre Limited shall not be liable for any loss or damage resulting from the use of the UUT.

  The copy of this Certificate is owned by MaxLab Calibration Centre Limited. No part of this Certificate may be reproduced without the prior written approval of MaxLab Calibration Centre Limited.



## CALIBRATION CERTIFICATE

Certificate Information

Date of Issue 14th December, 2012

UUT

Certificate Number

MLCN121428S

Calibration Status

Date of Calibration

Calibration Equipment Used

Calibration Procedure Calibration Uncertainty 14th December, 2012

4231 (MLTE008)/ DC120076/ 29th Mar 2014

MLCG00 & MLCG15.

 $\pm 0.2 \; dB$ 

Calibration Condition

Temperature Relative Humidity Stabilizing Time Warm-up Time Supply Voltage


23 °C ± 5 °C 55% ± 25% Over 3 hours 10 minutes Internal battery


	UUT Sett	ing								
Detector	Frequency Wt.	Time Wt.	Range (dB)	UUT R	dg	Std Rd	3	UUT E	rror	UUT Erroi Limit
RMS	A	F	20 - 100	93.9	dB	94	dB	-0.1	dB	0.7 dl
	(1 kHz Input)	S		93.9	dB	94	dB	-0.1	dB	0.7 dl
		I		93.9	dB	94	dB	-0.1	dB	0.7 dI
	С	F	20 - 100	93.9	dB	94	dB	-0.1	dB	0.7 dI
	(1 kHz Input)	S		93.9	dB	94	dB	-0.1	dB	0.7 dI
		1		93.9	dB	94	dB	-0.1	dB	0.7 dE
	L	F	20 - 100	93.9	dB	94	dB	-0.1	dB	0.7 dE
	(1 kHz Input)	S		93.9	dB	94	dB	-0.1	dB	0.7 dE
		I		93.9	dB	94	dB	-0.1	dB	0.7 dE
	A	F	40 - 120	113.8	dB	114	dB	-0.2	dB	0.7 dE
	(1 kHz Input)	S		113.9	dB	114	dB	-0.1	dB	0.7 dB
		I		113.9	dB	114	dB	-0.1	dB	0.7 dB
	С	F	40 - 120	113.8	dB	114	dB	-0.2	dB	0.7 dB
	(1 kHz Input)	S	L	113.8	dB	114	dB	-0.2	dB	0.7 dB
		I		113.8	dB	114	dB	-0.2	dB	0.7 dB
N.	L	F	40 - 120	113.8	dB	114	dB	-0.2	dB	0.7 dB
	(1 kHz Input)	S		113.8	dB	114	dB	-0.2	dB	0.7 dB
		I		113.8	dB	114	dB	-0.2	dB	0.7 dB


# Appendix F


## **Impact Monitoring Graphical Plots**

TNS 24 Hrs TSP Level at D1 Site Boundary at Hai Phong Road









# **Appendix G**

Monitoring Schedule for the Present and Next Reporting Period

Dust Mo	Dust Monitoring and Noise Monitoring Schedule for August 2013							
Dust	Noise							
D1	M1	M2	M3					
6 Aug 2013	6 Aug 2013	6 Aug 2013	6 Aug 2013					
15 Aug 2013	15 Aug 2013	15 Aug 2013	15 Aug 2013					
21 Aug 2013	21 Aug 2013	21 Aug 2013	21 Aug 2013					
27 Aug 2013	27 Aug 2013	27 Aug 2013	27 Aug 2013					

Tent	Tentative Dust Monitoring Schedule for September 2013							
Dust	Noise							
D1	M1	M2	M3					
3 Sep 2013	3 Sep 2013	3 Sep 2013	3 Sep 2013					
10 Sep 2013	10 Sep 2013	10 Sep 2013	10 Sep 2013					
17 Sep 2013	17 Sep 2013	17 Sep 2013	17 Sep 2013					
24 Sep 2013	24 Sep 2013	24 Sep 2013	24 Sep 2013					

## Remarks:

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)