

Highways Department



Agreement No. CE 20/2009 (EP)

**Environmental Team for the Widening of
Tolo Highway / Fanling Highway between
Island House Interchange and Fanling**

**(Stage 1)
Between Island House Interchange and
Tai Hang - Investigation**

**Monthly EM&A Report
for November 2013**

[12/2013]

	Name	Signature
Prepared & Checked:	Joanne Ko	
Reviewed & Approved:	Y T Tang	

Version:	Rev. 0	Date: 14 January 2014
Disclaimer		
<p>This report is prepared for Highways Department and is given for its sole benefit in relation to and pursuant to Environmental Team for the Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling (Stage 1) Between Island House Interchange and Tai Hang - Investigation and may not be disclosed to, quoted to or relied upon by any person other than Highways Department without our prior written consent. No person (other than Highways Department) into whose possession a copy of this report comes may rely on this report without our express written consent and Highways Department may not rely on it for any purpose other than as described above.</p>		

AECOM Asia Co. Ltd.
15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong
Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com



Our ref AFK/TK/bw/T264022/22.01/L-0179

T 2828 5919

E terence.kong@mottmac.com.hk

Your ref

Hyder-Arup-Black & Veatch Joint Venture
c/o Hyder Consulting Limited
47/F Hopewell Centre
183 Queen's Road East
Wanchai
Hong Kong

14 January 2014
By Fax (2805 5028) and Post

Attn.: Mr. James Penny

Dear Sir,

**Widening of Tolo Highway between
Island House Interchange and Tai Hang
Environmental Permit (EP) No.: EP-324/2008/A
Condition 3.3 – Submission of Monthly EM&A Report for December 2013 (Stage 1)**

We refer to the captioned Monthly EM&A Report received on 10 and 14 January 2014 submitted by Environmental Team (ET) via email. Pursuant to EP Condition 3.3, I hereby verify the Monthly EM&A Report for December 2013 (Stage 1) for the Project.

Yours faithfully
for MOTT MACDONALD HONG KONG LIMITED

Terence Kong
Independent Environmental Checker

c.c. HyD – Mr. Raymond T W Kong / Mr. Dennis Wong / Mr. William Chiang (Fax: 2761 4864)

ETL, AECOM – Mr. Y T Tang (Fax: 2317 7609)

TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY	1
Reporting Change	1
1 INTRODUCTION	2
1.1 Background	2
1.2 Scope of Report	3
1.3 Project Organization	3
1.4 Summary of Construction Works	4
1.5 Summary of EM&A Programme Requirements	5
2 AIR QUALITY MONITORING	5
2.1 Monitoring Requirements	5
2.2 Monitoring Equipment	5
2.3 Monitoring Locations	6
2.4 Monitoring Parameters, Frequency and Duration	6
2.5 Monitoring Methodology	7
2.6 Monitoring Schedule for the Reporting Month	8
2.7 Monitoring Results	9
2.8 Results and Observations	9
3 NOISE MONITORING	10
3.1 Monitoring Requirements	10
3.2 Monitoring Equipment	10
3.3 Monitoring Locations	10
3.4 Monitoring Parameters, Frequency and Duration	11
3.5 Monitoring Methodology	11
3.6 Monitoring Schedule for the Reporting Month	12
3.7 Monitoring Results	12
4 ENVIRONMENTAL SITE INSPECTION AND AUDIT	13
4.1 Site Inspection	13
4.2 Advice on the Solid and Liquid Waste Management Status	14
4.3 Environmental Licenses and Permits	14
4.4 Implementation Status of Environmental Mitigation Measures	18
4.5 Summary of Exceedances of the Environmental Quality Performance Limit	18
4.6 Summary of Complaints, Notification of Summons and Successful Prosecutions	19
5 FUTURE KEY ISSUES	22
5.1 Construction Programme for the Coming Months	22
5.2 Key Issues for the Coming Month	22
5.3 Monitoring Schedule for the Coming Month	22
6 CONCLUSIONS AND RECOMMENDATIONS	23
6.1 Conclusions	23
6.2 Recommendations	23

List of Tables

Table 1.1	Contact Information of Key Personnel
Table 2.1	Air Quality Monitoring Equipment
Table 2.2	Locations of Impact Air Quality Monitoring Stations
Table 2.3	Air Quality Monitoring Parameters, Frequency and Duration
Table 2.4	Summary of 1-hour TSP Monitoring Results in the Reporting Period
Table 2.5	Summary of 24-hour TSP Monitoring Results in the Reporting Period
Table 3.1	Noise Monitoring Equipment
Table 3.2	Locations of Impact Noise Monitoring Stations
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 3.4	Summary of Construction Noise Monitoring Results in the Reporting Period
Table 4.1	Summary of Environmental Licensing and Permit Status

Figures

Figure 1.1	General Project Layout Plan
Figure 2.1	EM&A Monitoring Locations
Figure 4.1	Environmental Complaint Handling Procedures

List of Appendices

Appendix A	Project Organization Structure
Appendix B	Construction Programmes
Appendix C	Implementation Schedule of Environmental Mitigation Measures (EMIS)
Appendix D	Summary of Action and Limit Levels
Appendix E	Calibration Certificates of Monitoring Equipments
Appendix F	EM&A Monitoring Schedules
Appendix G	Impact Air Quality Monitoring Results and their Graphical Presentation
Appendix H	Meteorological Data for the Reporting Month
Appendix I	Impact Daytime Construction Noise Monitoring Results and their Graphical Presentation
Appendix J	Event Action Plan
Appendix K	Site Inspection Summaries
Appendix L	Statistics on Complaints, Notifications of Summons and Successful Prosecutions

EXECUTIVE SUMMARY

The proposed widening of Tolo Highway and Fanling Highway between Island House Interchange and Fanling (the Project) is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO) and is governed by an Environmental Permit (EP-324/2008)(EP) issued by EPD on 23 December 2008. Subsequently, EPD issued a Variation of Environmental Permit (EP-324/2008/A) (VEP) on 31 January 2012.

The Project aims to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.

The construction works for this Project will be delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). The construction works of Stage 1 were commenced on 23 November 2009 and will tentatively be completed in February 2014; while construction programme of Stage 2 is currently under review. This report focuses on Stage 1 of the Project only.

The construction phase of Stage 1 under the EP and the Environmental Monitoring and Audit (EM&A) programme for Stage 1 of the Project commenced on 23 November 2009. The impact environmental monitoring and audit includes air quality and noise monitoring.

This report documents the findings of EM&A works conducted in the period between 1 and 31 December 2013.

As informed by the Contract 1 Contractor (China State Construction Engineering (Hong Kong) Ltd.), construction activities in the reporting period were:-

- Temporary shoring, sheetpiling and excavation
- At-grade road construction
- Widening and demolition of central dividers
- Retaining wall construction
- Noise barrier footing construction
- Noise barrier panels installation
- Asphalt laying
- Installation of Drainage Pipes
- Modification of Edge coping

The construction works carried out by the Contract 2 Contractor (Gammon Construction Ltd.) in the reporting period were:-

- Condition survey of existing structures
- Setting up the temporary traffic arrangement
- Excavation of trial trenches to locate existing utilities
- Construction of haul road
- Construction of concrete profile barrier and beam barrier
- Construction of Pilecap / Spread footing of Noise Barrier / Semi Noise Enclosure
- Slope works, including installation of soil nails
- NTHA mitigation works
- Construction of retaining walls
- Noise barrier construction
- Modification of existing bridge structures
- Entrusted watermains works
- Sewer Installation
- Road and drainage works; and Landscaping works

Reporting Change

There was no reporting change required in the reporting month.

Breaches of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Level was recorded for 1-hour and 24-hour TSP monitoring in the reporting month.

Breaches of Action and Limit Levels for Noise

No Action Level exceedance of construction noise was recorded in the reporting month since no noise complaints related to 0700 – 1900 hours on normal weekdays was received and followed by the Environmental Team in the reporting month.

No Limit Level exceedance of construction noise was recorded in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

One (1) noise-related complaint was received on 4 November 2013 and followed up by the Environmental Team in November and December 2013. The summary of investigation is described in Sections 4.6.3 to 4.6.5.

One (1) air-related complaint was received on 13 December 2013 and followed up by the Environmental Team in December 2013. The summary of investigation is described in Sections 4.6.6 to 4.6.8.

No notification of summons and successful prosecution was received in the reporting month.

Future Key Issues

Key issues to be considered in the coming month included:-

- Properly store and label oils and chemicals on site;
- Chemical, chemical waste and waste management;
- Collection of construction waste should be carried out regularly;
- Site runoff should be properly collected and treated prior to discharge;
- Properly maintain all drainage facilities and wheel washing facilities on site;
- Exposed slopes should be covered up properly if no temporary work will be conducted;
- Suppress dust generated from excavation, breaking and drilling activities, haul road traffic and grout mixing;
- Quieter powered mechanical equipment should be used;
- Closely check and replace the sound insulation materials wrapped at the concrete breaker tip regularly;
- Better scheduling of construction works to minimize noise nuisance; and
- Tree protective measures for all retained trees should be well maintained.

1 INTRODUCTION

1.1 Background

- 1.1.1. Tolo Highway and Fanling Highway are expressways in the North East New Territories connecting Sha Tin, Tai Po and Fanling. These highways form a vital part of the strategic Route 9, which links other major strategic routes to Shenzhen. At present, this section of Route 9 is dual 3-lane carriageway. However, at several major interchanges along this section of Route 9, the highway is only dual-2 lane. Severe congestion is a frequent occurrence during peak periods, particularly in the Kowloon bound direction.
- 1.1.2. The objective of the Project “Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling” is to widen Tolo Highway and Fanling Highway to dual 4-lane carriageway in order to alleviate the current traffic congestion problems and to cope with the increasing transport demands to and from the urban areas and also cross boundary traffic.
- 1.1.3. The Project is a designated project and is governed by an Environmental Permit (EP-324/2008)(EP) issued by EPD on 23 December 2008. Subsequently, EPD issued a Variation of Environmental Permit (EP-324/2008/A) (VEP) on 31 January 2012.

1.1.4. The scope of the Project comprises mainly:-

- (i) Widening of a 5.7 km section of Tolo Highway and 3.0 km section of Fanling Highway between Island House Interchange and Wo Hop Shek Interchange from the existing dual 3-lane to dual 4-lane, including construction of new vehicular bridges;
- (ii) Widening of interchange sections at Island House Interchange, Tai Po North Interchange, and Lam Kam Road Interchange from dual 2-lane to dual 3-lane, except Sha Tin bound carriageway at Tai Po North Interchange, which is widened from 3-lane to 4-lane, including realignment of various slip roads;
- (iii) Modification and reconstruction of highways, vehicular bridges, underpasses and footbridges.

1.1.5. The construction works for this Project will be delivered in 2 stages i.e. Stage 1 (between Island House Interchange and Tai Hang) and Stage 2 (between Tai Hang and Wo Hop Shek Interchange). The construction works of Stage 1 commenced on 23 November 2009 and will tentatively be completed in January 2014; while the construction programme of Stage 2 is currently under review. This report focuses on Stage 1 of the Project only.

1.1.6. The construction works for Stage 1 of the Project will be implemented under 2 works contracts (Contract 1 and Contract 2). Contract 1 covers the section of Tolo Highway between Island House Interchange and Ma Wo, Contract 2 covers the section of Tolo Highway between Ma Wo and Tai Hang.

1.1.7. Hyder-Arup-Black and Veatch Joint Venture (HABVJV) are appointed by Highways Department (HyD) as the consultants for the design and construction assignment for the Tolo project under Agreement No. CE 58/2000 Supplementary Agreement No. 3 (SA3) (i.e. the Engineer for the Contracts).

1.1.8. China State Construction Engineering (Hong Kong) Ltd. (CSHK) was commissioned as the Contractor of Contract 1 of Stage 1 of the Project, while Gammon Construction Limited (GCL) was commissioned as the Contractor of Contract 2 of Stage 1 of the Project.

1.1.9. AECOM Asia Co. Ltd. was employed by HyD as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) works for Stage 1 of the Project and Mott MacDonald Hong Kong Ltd. acts as the Independent Environmental Checker (IEC) for the Contracts.

1.1.10. The construction phase of Stage 1 under the EP commenced on 23 November 2009.

1.1.11. According to the updated EM&A Manual of Stage 1 of the Project, there is a need of an EM&A programme including air quality and noise monitoring. The EM&A programme for Stage 1 of the Project commenced on 23 November 2009.

1.2 Scope of Report

1.2.1 This is the fiftieth monthly EM&A Report under the Agreement No. CE 20/2009 (EP) - Widening of Tolo Highway between Island House Interchange and Tai Hang – Investigation. This report presents a summary of the environmental monitoring and audit works, list of activities and mitigation measures proposed by the ET for Stage 1 of the Project in December 2013.

1.3 Project Organization

1.3.1 The project organization structure is shown in Appendix A. The key personnel contact names and numbers are summarized in Table 1.1.

Table 1.1 Contact Information of Key Personnel

Party	Position	Name	Telephone	Fax
ER of Stage 1, Contract 1 (Hyder-Arup-Black & Veatch Joint Venture)	Chief Resident Engineer /TOL01	James Tsang	9038 8797	26674000
ER of Stage 1, Contract 2 (Hyder-Arup-Black & Veatch Joint Venture)	Chief Resident Engineer /TOL02	Paul Appleton	9097 5833	2653 2348
IEC of Stage 1 (Mott MacDonald Hong Kong Limited)	Independent Environmental Checker	Terence Kong	2828 5919	2827 1823
Contractor of Stage 1, Contract 1 (China State Construction Engineering (Hong Kong) Limited)	Site Agent	Eddie Tang	9863 7686	2667 5666
	Environmental Officer	Michael Tsang	9277 4956	2667 5666
		M L Lam	9489 4641	2667 5666
Contractor of Stage 1, Contract 2 (Gammon Construction Limited)	Site Agent	John Chan	3126 1202	2559 3410
	Environmental Officer	Thomson Chang	9213 6569	2559 3410
		Crispin Ao	9223 8773	2559 3410
		Jason Cheng	9837 9323	2559 3410
ET of Stage 1 (AECOM Asia Company Limited)	ET Leader	Y T Tang	3922 9393	3922 9797

1.4 Summary of Construction Works

1.4.1 The construction phase of Stage 1 under the EP commenced on 23 November 2009.

1.4.2 Details of the construction works carried out by the Contract 1 Contractor (China State Construction Engineering (Hong Kong) Ltd.) in this reporting period are listed below:-

- Temporary shoring, sheetpiling and excavation
- At-grade road construction

- Widening and demolition of central dividers
- Retaining wall construction
- Noise barrier footing construction
- Noise barrier panels installation
- Asphalt laying
- Installation of Drainage Pipes
- Modification of Edge coping

1.4.3 Details of the construction works carried out by the Contract 2 Contractor (Gammon Construction Ltd.) in this reporting period are listed below:-

- Condition survey of existing structures
- Setting up the temporary traffic arrangement
- Excavation of trial trenches to locate existing utilities
- Construction of haul road
- Construction of concrete profile barrier and beam barrier
- Construction of Pilecap / Spread footing of Noise Barrier / Semi Noise Enclosure
- Slope works, including installation of soil nails
- NTHA mitigation works
- Construction of retaining walls
- Noise barrier construction
- Modification of existing bridge structures
- Entrusted watermains works
- Sewer Installation
- Road and drainage works; and Landscaping works

1.4.4 The Construction Programmes are shown in Appendix B.

1.4.5 The general layout plan of the Project site showing the contract areas is shown in Figure 1.1.

1.4.6 The environmental mitigation measures implementation schedule are presented in Appendix C.

1.5 Summary of EM&A Programme Requirements

1.5.1 The EM&A programme required environmental monitoring for air quality, noise and environmental site inspections for air quality, water quality, noise, waste management, ecology, and landscape and visual impact. The EM&A requirements for each parameter described in the following sections include:-

- All monitoring parameters;
- Monitoring schedules for the reporting month and forthcoming months;
- Action and Limit levels for all environmental parameters;
- Event / Action Plan;
- Environmental mitigation measures, as recommended in the Project EIA study final report; and
- Environmental requirement in contract documents.

2 AIR QUALITY MONITORING

2.1 Monitoring Requirements

2.1.1 In accordance with the updated EM&A Manual, baseline 1-hour and 24-hour TSP levels at 4 air quality monitoring stations were established. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days, while impact 24-hour TSP monitoring was carried out for at least once every 6 days. The Action and Limit level of the air quality monitoring is provided in Appendix D.

2.2 Monitoring Equipment

2.2.1 24-hour TSP air quality monitoring was performed using High Volume Sampler (HVS) located at each designated monitoring station. The HVS meets all the requirements of the updated EM&A Manual.

Portable direct reading dust meters were used to carry out the 1-hour TSP monitoring. Brand and model of the equipment is given in Table 2.1.

Table 2.1 Air Quality Monitoring Equipment

Equipment	Brand and Model
Portable direct reading dust meter (1-hour TSP)	Sibata Digital Dust Monitor (Model No. LD-3 and LD-3B)
High Volume Sampler (24-hour TSP)	Tisch Total Suspended Particulate Mass Flow Controlled High Volume Air Sampler (Model No. TE-5170 & GMW-2310)

2.3 Monitoring Locations

2.3.1 Monitoring locations AM2 and AM3 were set up at the proposed locations in accordance with updated EM&A Manual. However, for monitoring locations: Dynasty View and Tai Po Garden, proposed in the updated EM&A Manual, as approval could not be obtained from the owner's corporation of the premises, baseline and impact air quality monitoring was conducted at 13 Ha Wun Yiu (AM1) and Tai Kwong Secondary School (AM4) respectively. The monitoring station at 13 Ha Wun Yiu (AM1) was relocated to Fan Sin Temple, 3 Sheung Wun Yiu (AM1A) in February 2010. Also, the monitoring station at Tai Kwong Secondary School (AM4) was relocated to 168 Shek Kwu Lung Village (AM4A) in September 2011.

2.3.2 Figure 2.1 shows the locations of monitoring stations. Table 2.2 describes the details of the monitoring stations.

Table 2.2 Locations of Impact Air Quality Monitoring Stations

Monitoring Station	Location	Description
AM1A	3 Sheung Wun Yiu	Ground floor at the boundary outside Fan Sin Temple
AM2	12 Shan Tong New Village	Ground floor outside the premises
AM3	Riverain Bayside	Roof of the switch room
AM4A	168 Shek Kwu Lung Village	Roof of the switch room

2.4 Monitoring Parameters, Frequency and Duration

2.4.1 Table 2.3 summarizes the monitoring parameters, frequency and duration of impact TSP monitoring.

Table 2.3 Air Quality Monitoring Parameters, Frequency and Duration

Parameter	Frequency and Duration
1-hour TSP	Three times every 6 days while the highest dust impact was expected
24-hour TSP	Once every 6 days

2.5 Monitoring Methodology

2.5.1 24-hour TSP Monitoring

- (a) The HVS was installed in the vicinity of the air sensitive receivers. The following criteria were considered in the installation of the HVS.
- (i) A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
 - (ii) The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
 - (iii) A minimum of 2 meters separation from walls, parapets and penthouse for rooftop sampler.
 - (iv) A minimum of 2 meters separation from any supporting structure, measured horizontally.
 - (v) No furnace or incinerator flues nearby.
 - (vi) Airflow around the sampler was unrestricted.
 - (vii) Permission was obtained to set up the samplers and access to the monitoring stations.
 - (viii) A secured supply of electricity was obtained to operate the samplers.
 - (ix) The sampler was located more than 20 meters from any dripline.
 - (x) Any wire fence and gate, required to protect the sampler, did not obstruct the monitoring process.
 - (xi) Flow control accuracy was kept within $\pm 2.5\%$ deviation over 24-hour sampling period.
- (b) Preparation of Filter Papers
- (i) Glass fibre filters, G810 were labelled and sufficient filters that were clean and without pinholes were selected.
 - (ii) All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ± 3 °C; the relative humidity (RH) was < 50% and not variable by more than $\pm 5\%$. A convenient working RH was 40%.
 - (iii) All filter papers were prepared and analysed by ALS Technichem (HK) Pty Ltd., which is a HOKLAS accredited laboratory and has comprehensive quality assurance and quality control programmes.
- (c) Field Monitoring
- (i) The power supply was checked to ensure the HVS works properly.
 - (ii) The filter holder and the area surrounding the filter were cleaned.
 - (iii) The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
 - (iv) The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
 - (v) The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied was sufficient to avoid air leakage at the edges.
 - (vi) Then the shelter lid was closed and was secured with the aluminum strip.
 - (vii) The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
 - (viii) A new flow rate record sheet was set into the flow recorder.
 - (ix) On site temperature and atmospheric pressure readings were taken and the flow rate of the HVS was checked and adjusted at around 1.1 m³/min, and complied with the range specified in the updated EM&A Manual (i.e. 0.6-1.7 m³/min).
 - (x) The programmable digital timer was set for a sampling period of 24 hrs, and the starting time, weather condition and the filter number were recorded.
 - (xi) The initial elapsed time was recorded.
 - (xii) At the end of sampling, on site temperature and atmospheric pressure readings were taken and the final flow rate of the HVS was checked and recorded.
 - (xiii) The final elapsed time was recorded.

- (xiv) The sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
- (xv) It was then placed in a clean plastic envelope and sealed.
- (xvi) All monitoring information was recorded on a standard data sheet.
- (xvii) Filters were then sent to ALS Technichem (HK) Pty Ltd. for analysis.

(d) Maintenance and Calibration

- (i) The HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- (ii) 5-point calibration of the HVS was conducted using TE-5025A Calibration Kit prior to the commencement of baseline monitoring. Bi-monthly 5-point calibration of the HVS will be carried out during impact monitoring.
- (iii) Calibration certificate of the HVSs are provided in Appendix E.

2.5.2 1-hour TSP Monitoring

(a) Measuring Procedures

The measuring procedures of the 1-hour dust meter were in accordance with the Manufacturer's Instruction Manual as follows:-

- (i) Turn the power on.
- (ii) Close the air collecting opening cover.
- (iii) Push the "TIME SETTING" switch to [BG].
- (iv) Push "START/STOP" switch to perform background measurement for 6 seconds.
- (v) Turn the knob at SENSI ADJ position to insert the light scattering plate.
- (vi) Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
- (vii) Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
- (viii) Pull out the knob and return it to MEASURE position.
- (ix) Push the "TIME SETTING" switch the time set in the display to 3 hours.
- (x) Lower down the air collection opening cover.
- (xi) Push "START/STOP" switch to start measurement.

(b) Maintenance and Calibration

- (i) The 1-hour TSP meter was calibrated at 1-year intervals against a continuous particulate TEOM Monitor, Series 1400ab. Calibration certificates of the Laser Dust Monitors are provided in Appendix E.
- (ii) 1-hour validation checking of the TSP meter against HVS is carried out yearly at the air quality monitoring locations.

2.6 Monitoring Schedule for the Reporting Month

2.6.1 The schedule for environmental monitoring in December 2013 is provided in Appendix F.

2.7 Monitoring Results

2.7.1 The baseline condition of air quality in the Project site was reviewed in October and November 2009. A baseline monitoring of air quality, in terms of 1-hour Total Suspended Particulates (TSP) and 24-hour TSP, was carried out from 20 October 2009 to 4 November 2009 for 14 days. The baseline monitoring report was submitted by ETL and approved by the ER and the IEC on 9 November 2009. Action Levels for air quality were established and are summarized in Table 2.4, Table 2.5 and Appendix D.

2.8 Results and Observations

2.8.1 The monitoring results for 1-hour TSP and 24-hour TSP are summarized in Table 2.4 and 2.5 respectively. Detailed impact air quality monitoring results are presented in Appendix G.

Table 2.4 Summary of 1-hour TSP Monitoring Results in the Reporting Period

	Average ($\mu\text{g}/\text{m}^3$)	Range ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
AM1A	79.6	72.6 – 86.2	302.1	500
AM2	79.8	73.2 – 84.4	301.9	500
AM3	79.3	73.5 – 84.3	301.9	500
AM4A	80.5	75.9 – 85.0	302.3	500

Table 2.5 Summary of 24-hour TSP Monitoring Results in the Reporting Period

	Average ($\mu\text{g}/\text{m}^3$)	Range ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
AM1A	92.6	65.7 – 133.8	176.6	260
AM2	45.8	24.1 – 68.1	178.6	260
AM3	56.6	34.1 – 82.0	193.1	260
AM4A	62.2	26.4 – 102.9	198.5	260

2.8.2 The major dust source in the reporting period included construction activities from Stage 1 of the Project, as well as nearby traffic emissions.

2.8.3 All 1-hour and 24-hour TSP results were below the Action and Limit Level at all monitoring locations in the reporting month.

2.8.4 The event action plan is annexed in Appendix J.

2.8.5 Weather information including wind speed and wind direction is annexed in Appendix H. The information was obtained from Hong Kong Observatory Sha Tin and Tai Mei Tuk Automatic Weather Station. As some of the weather data in December 2013 from the Tai Mei Tuk Automatic Weather Station were missing, the weather data from Tai Po Automatic Weather Station in December 2013 are included in Appendix H for supplementary purpose.

3 NOISE MONITORING

3.1 Monitoring Requirements

3.1.1 In accordance with the EM&A Manual, impact noise monitoring was conducted for at least once per week during the construction phase of Stage 1 of the Project. The Action and Limit level of the noise monitoring is provided in Appendix D.

3.2 Monitoring Equipment

3.2.1 Noise monitoring was performed using sound level meter at each designated monitoring station. The sound level meters deployed comply with the International Electrotechnical Commission Publications (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Brand and model of the equipment is given in Table 3.1.

Table 3.1 Noise Monitoring Equipment

Equipment	Brand and Model
Integrated Sound Level Meter	Rion NL-31 / B&K 2238 / B&K 2250-L
Acoustic Calibrator	Rion NC-73

3.3 Monitoring Locations

3.3.1 Monitoring stations NM3, NM6 and NM7 were set up at the proposed locations in accordance with updated EM&A Manual. However, for monitoring locations: Tai Po Garden (NM1), Dynasty View (NM2), Hong Kong Teachers' Association Lee Heng Kwei Secondary School (NM4) and Grand Palisades (NM5), proposed in the updated EM&A Manual, impact noise monitoring was conducted at alternative monitoring locations, as approval of access could not be obtained from the owner's corporation of the premises or the principal of the education institutes. The monitoring station at Tai Kwong Secondary School (NM1) was relocated to 168 Shek Kwu Lung Village (NM1A) in September 2011.

3.3.2 Figure 2.1 shows the locations of the monitoring stations. Table 3.2 describes the details of the monitoring stations.

Table 3.2 Locations of Impact Noise Monitoring Stations

Monitoring Station	Location	Description
NM1A	168 Shek Kwu Lung Village	1m from the exterior wall of the village house
NM2	38 Ha Wun Yiu	1.2m from the ground floor free-field of the village house
NM3	Wong Shiu Chi Middle School	1m from the exterior of the roof top façade of the New Wing
NM4	Uptown Plaza	1m from the exterior of the roof top façade of Block 4
NM5	The Paragon	1m from the exterior of the roof top façade of the club house
NM6	PLK Tin Ka Ping Primary School	1.2m ground floor free-field near the entrance
NM7	Riverain Bayside	1m from the exterior of the roof façade of the switch room

3.4 Monitoring Parameters, Frequency and Duration

3.4.1 Table 3.3 summarizes the monitoring parameters, frequency and duration of impact noise monitoring.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Parameter	Frequency and Duration
30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. L_{eq} , L_{10} and L_{90} would be recorded.	At least once per week

3.5 Monitoring Methodology

3.5.1 Monitoring Procedure

- (a) Façade measurements were made at all monitoring locations, except monitoring stations NM2 and NM6.
- (b) The sound level meter was set on a tripod at a height of 1.2 m above the ground for free-field measurements at NM2 and NM6.
- (c) The battery condition was checked to ensure the correct functioning of the meter.
- (d) Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:-
 - (i) frequency weighting: A
 - (ii) time weighting: Fast
 - (iii) time measurement: $L_{eq(30\text{-minutes})}$ during non-restricted hours i.e. 07:00 – 1900 on normal weekdays; $L_{eq(5\text{-minutes})}$ during restricted hours i.e. 19:00 – 23:00 and 23:00 – 07:00 of normal weekdays, whole day of Sundays and Public Holidays
- (e) Prior to and after each noise measurement, the meter was calibrated using the acoustic calibrator for 94dB(A) at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1 dB(A), the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- (f) During the monitoring period, the L_{eq} , L_{10} and L_{90} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- (g) Noise measurement was paused during periods of high intrusive noise (e.g. dog barking, helicopter noise) if possible. Observations were recorded when intrusive noise was unavoidable.
- (h) Noise monitoring was cancelled in the presence of fog, rain, wind with a steady speed exceeding 5m/s, or wind with gusts exceeding 10m/s.

3.5.2 Maintenance and Calibration

- (a) The microphone head of the sound level meter was cleaned with soft cloth at regular intervals.
- (b) The meter and calibrator were sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
- (c) Calibration certificates of the sound level meters and acoustic calibrators are provided in Appendix E.

3.6 Monitoring Schedule for the Reporting Month

3.6.1 The schedule for environmental monitoring in December 2013 is provided in Appendix F.

3.7 Monitoring Results

3.7.1 The monitoring results for construction noise are summarized in Table 3.4 and the monitoring data is provided in Appendix I.

Table 3.4 Summary of Construction Noise Monitoring Results in the Reporting Period

	Average, dB(A), L_{eq} (30 mins)	Range, dB(A), L_{eq} (30 mins)	Limit Level, dB(A), L_{eq} (30 mins)
NM1A	63.2	61.9 – 64.2	75
NM2	65.9*	62.9 – 67.5*	75
NM3	61.3	58.4 – 63.5	70 [#]
NM4	64.1	57.2 – 65.5	75
NM5	61.9	56.9 – 64.1	75
NM6	61.8*	59.6 – 64.4*	70 [#]
NM7	59.5	54.6 – 62.8	75

*+3dB(A) Façade correction included

Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

3.7.2 No noise complaint related to 0700 – 1900 hours on normal weekdays was received and followed up by the Environmental Team in the reporting period. Hence, no Action Level exceedance was recorded.

3.7.3 No noise monitoring result exceeding the Limit Level was recorded at all monitoring stations in the reporting month.

3.7.4 Major noise sources during the noise monitoring included construction activities of Stage 1 of the Project and nearby traffic noise and general school activities.

3.7.5 The event action plan is annexed in Appendix J.

4 ENVIRONMENTAL SITE INSPECTION AND AUDIT

4.1 Site Inspection

4.1.1 Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for Stage 1 of the Project. In the reporting month, 4 site inspections were carried out on 4, 11, 18 and 24 December 2013 for Contract 1 of the Project, and 4 site inspections for Contract 2 of the Project were carried out on 5, 12, 19, 24 and 31 December 2013.

4.1.2 The environmental site inspections summaries are provided in Appendix K.

4.1.3 Particular observations during the site inspections for Contract 1 are described below:

Air Quality

4.1.4 Dry soil surface was observed on access roads and the Contractor was reminded to spray the access road with water or dust suppression chemicals to maintain the entire surface wet.

Noise

4.1.5 No adverse observation was identified in the reporting month.

Water Quality

4.1.6 No adverse observation was identified in the reporting month.

Chemical and Waste Management

4.1.7 The Contractor was reminded to provide a drip tray to hold the oil can.

4.1.8 Oil drums were observed without drip tray and the Contractor was reminded to provide trays to oil drums as a mitigation measure.

Landscape and Visual Impact

4.1.9 No adverse observation was identified in the reporting month.

Miscellaneous

4.1.10 No adverse observation was identified in the reporting month.

4.1.11 Particular observations and reminder during the site inspections for Contract 2 are described below:

Air Quality

4.1.12 The Contractor was reminded to cover the exposed slope at Gate 48 with tarpaulin sheets.

4.1.13 Mud was observed at the edge of the footpath at NLKP3. The Contractor was reminded to clear the mud and increase the height of sand bags to prevent the overflow of sand from the construction site.

Noise

4.1.14 No adverse observation was identified in the reporting month.

Water Quality

- 4.1.15 Muddy water was observed at the edge of the road at W74. The contractor was reminded to direct the water to an appropriate discharge point so that it will not mix with sand to produce muddy water.

Chemical and Waste Management

- 4.1.16 The Contractor was reminded to provide a drip tray to oil cans at Gate 2 or remove the oil cans.

Landscape and Visual Impact

- 4.1.17 No adverse observation was identified in the reporting month.

Miscellaneous

- 4.1.18 No adverse observation was identified in the reporting month.

4.2 Advice on the Solid and Liquid Waste Management Status

- 4.2.1 The Contract 1 Contractor (CSHK) and the Contract 2 Contractor (GCL) are registered as chemical waste producers for Stage 1 of the Project. C&D material sorting was carried out on site. Sufficient numbers of receptacles were available for general refuse collection.
- 4.2.2 As advised by the Contract 1 Contractor (CSHK), 162m³ of inert C&D materials was disposed of to the public fill at Tuen Mun 38 (of which 16m³ was broken concrete), while 117m³ of general refuse was disposed of at the NENT landfill. 95kg of paper/cardboard packaging, 2,067kg of plastics and 0kg of metals were collected by recycling contractors in the reporting month. 1,614m³ and 857m³ of inert C&D materials were reused on site and reused in NENT for backfilling purpose respectively. 0kg of chemical waste was collected by the licensed contractor in the reporting period.
- 4.2.3 As advised by the Contract 2 Contractor (GCL), 240m³ of inert C&D materials was disposed of to Tuen Mun 38 and 240m³ of general refuse was disposed of to the NENT landfill in the reporting period. No paper/cardboard packaging, plastics or metals was collected by the recycling contractors in the reporting month. Besides, no chemical waste was collected by the licensed contractor in the reporting period.
- 4.2.4 The Contract 1 Contractor (CSHK) and the Contract 2 Contractor (GCL) are advised to maintain on site waste sorting and recording system and maximize reuse / recycle of C&D wastes.

4.3 Environmental Licenses and Permits

- 4.3.1 The environmental licenses and permits for Stage 1 of the Project and valid in the reporting month is summarized in Table 4.1.

Table 4.1 Summary of Environmental Licensing and Permit Status

Statutory Reference	License/ Permit	License or Permit No.	Valid Period		License/ Permit Holder	Remarks
			From	To		
EIAO	Environmental Permit	EP-324/2008/A	31/01/2012	N/A	HyD	Tolo Highway/Fanling Highway between Island House Interchange and Ma Wo
WPCO	Discharge License (Office)	WT00005096-2009	03/12/2009	31/12/2014	CSHK	Discharge at Site Office
	Discharge License (Site)	WT00005445-2009	15/12/2009	31/12/2014	CSHK	Discharge of Construction Runoff
	Discharge License (Office)	WT00006782-2010	25/06/2010	30/06/2015	GCL	Discharge at Site Office
	Discharge License (Site)	WT00007162-2010	09/08/2010	31/07/2015	GCL	Discharge of Construction Runoff
WDO	Chemical Waste Producer Registration	5213-727-C3249-46	25/09/2009	N/A	CSHK	Chemical waste produced in Contract HY/2008/09
		5213-722-G2347-18	18/05/2010	N/A	GCL	Chemical waste produced in Contract HY/2009/08
WDO	Billing Account for Disposal of Construction Waste	7009328	08/09/2009	N/A	CSHK	Waste disposal in Contract HY/2008/09
		7010320	02/03/2010	N/A	GCL	Waste disposal in Contract HY/2009/08
NCO	Construction Noise Permit	GW-RN0417-13	21/07/2013	17/01/2014	CSHK	Construction works at Island House Interchange
		GW-RN0468-13	19/08/2013	23/01/2014	CSHK	Routine Road Maintenance
		GW-RN0561-13	02/10/2013	01/04/2014	CSHK	Modification of Sign Gantry_G11, G13, G70, G73, G74, G75 & G76
		GW-RN0572-13	07/09/2013	03/12/2013	CSHK	Modification of Sign Gantry_G14, G15, G16, G17, G65, G66, G67 & G68
		GW-RN0607-13	19/10/2013	22/12/2013	CSHK	Road Paving on Tolo Highway between Ma Wo and NLKRB (Shatin Bound)

Statutory Reference	License/ Permit	License or Permit No.	Valid Period		License/ Permit Holder	Remarks
			From	To		
		GW-RN0614-13	19/10/2013	22/12/2013	CSHK	Road Paving on North Bound of Tolo Highway at Island House Interchange
		GW-RN0620-13	19/10/2013	22/12/2013	CSHK	Road Paving Reconstruction on Tolo Highway (Fanling Bound) Between NB12 and Tat Wan Road
		GW-RN0647-13	01/11/2013	31/12/2013	CSHK	Carrying out construction works within MTRC's tracks protection zone
		GW-RN0693-13	16/11/2013	22/12/2013	CSHK	Road Paving on Tolo Highway at Island House Interchange (Shatin Bound)
		GW-RN0703-13	19/11/2013	28/12/2013	CSHK	Installation of Noise Barrier on Kwong Fuk West Viaduct
		GW-RN0707-13	19/11/2013	28/12/2013	CSHK	Road Paving Reconstruction on Tolo Highway (Fanling & Shatin Bound) near Shan Tong Road
		GW-RN0710-13	21/11/2013	24/12/2013	CSHK	Sign Gantry at Tolo Highway between Yuen Chau Tsai and Ma Wo
		GW-RN0726-13	27/11/2013	31/12/2013	CSHK	Concreting Works on Tolo Highway (Fanling Bound) near Tat Wan Road
		GW-RN0741-13	03/12/2013	28/12/2013	CSHK	Installation of Sign Gantries G18 & G19
		GW-RN0742-13	02/12/2013	28/12/2013	CSHK	Road Pavement at Shatin Bound of Tolo Highway between Wan Tau Tong Estate and Tai Po Road
		GW-RN0763-13	10/12/2013	28/12/2013	CSHK	Modification of Sign Gantries G13 G14 G16 G17& G66
		GW-RN0766-13	14/12/2013	23/02/2014	CSHK	Road Paving on Tolo Highway between Ma Wo and NLKRB (Shatin Bound)

Statutory Reference	License/ Permit	License or Permit No.	Valid Period		License/ Permit Holder	Remarks
			From	To		
		GW- RN0788-13	22/12/2013	23/02/2014	CSHK	Road pavement for Slip Road from Tolo Highway to Tai Po Road near Yuen Chau Tsai (Fanling Bound)
		GW- RN0789-13	02/01/2014	31/03/2014	CSHK	Construction works next to MTRC's tracks protection zone
		GW- RN0801-13	28/12/2013	23/02/2014	CSHK	Road Marking Alternation at Tolo Highway at Island House Interchange
		GW- RN0807-13	29/12/2013	23/02/2014	CSHK	Road pavement for Slip Road from Tolo Highway to Tai Po Road near Yuen Chau Tsai (Fanling Bound)
		GW- RN0810-13	31/12/2013	23/02/2014	CSHK	Road Paving Reconstruction on Slip Road from Tai Po Road-Yuen Chau Tsai
		GW- RN0530-13	03/10/2013	02/02/2014	GCL	Renewal of GW-RN0194-13 Tolo Highway near Tai Po Tau Raw Water Pumping Station
		GW- RN0695-13	17/11/2013	12/05/2014	GCL	General work and asphalt paving at Tolo Highway near Shek Kwu Lung and Ma Wo (CH18.1 - 19.2)
		GW- RN0785-13	28/12/2013	27/02/2014	GCL	Stitching Construction at Section of Tolo Highway (Shatin Bound) CH19 to CH18.8A
		GW- RN0786-13	19/12/2013	11/06/2014	GCL	Renewal of GW-RN0484-13 Tolo Highway and Fanling Highway near Tai Po Tai Wo Road, Lam Kam Interchange & Tai Wo Service Road West

Statutory Reference	License/ Permit	License or Permit No.	Valid Period		License/ Permit Holder	Remarks
			From	To		
		GW- RN0795-13	24/12/2013	27/02/2014	GCL	Erection of Sign Gantry at Tolo Highway (Fanling Bound) CH19.9 to CH20.1 near Lam Kam Interchange

4.4 Implementation Status of Environmental Mitigation Measures

4.4.1 In response to the site audit findings, the Contractors carried out corrective actions.

4.4.2 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in Appendix C. Most of the necessary mitigation measures were implemented properly.

4.5 Summary of Exceedances of the Environmental Quality Performance Limit

4.5.1 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.

4.5.2 For construction noise, no Action and Limit Level exceedance was recorded at all monitoring stations in the reporting period.

4.6 Summary of Complaints, Notification of Summons and Successful Prosecutions

- 4.6.1 The Environmental Complaint Handling Procedure is annexed in Figure 4.1.
- 4.6.2 Two (2) complaints were followed up by the Environmental Team in the reporting period
- 4.6.3 One (1) noise-related complaint was received on 4 November 2013 and followed up by the Environmental Team in November and December 2013.
- 4.6.4 EPD referred a noise complaint from a resident living near Uptown Plaza at Tai Po. The complainant expressed that the construction work between late-night hours on 2 November and early morning of 3 November at Tolo Highway disturbed the resident's sleep.
- 4.6.5 According to the information provided by the Contractor (China State Construction Engineering (HK) Ltd.) and confirmed by the Engineer of the Project, road marking alternation works was carried out at Tolo Highway between 23:00 on 2 November 2013 and 05:00 on 3 November 2013. The permitted works area and the exact working area for road marking alternation are indicated in the site location plan.

A valid Construction Noise Permit (CNP no.: GW-RN0607-13) has been obtained for the use of certain specified Powered Mechanical Equipments (PMEs) and carrying out of certain prescribed construction work at Tolo Highway (Shatin Bound) between Grand Dynasty View and the Paragon between 23:00 on Saturdays and 05:00 on Sundays, subject to the conditions imposed in the CNP. The numbers and types of PMEs operated between 23:00 on 2 November 2013 and 05:00 on 3 November 2013 complied with the CNP. The list of plants used during the construction works (provided by the Contractor and confirmed by the Engineer) on 2 and 3 November 2013 was also checked for verification.

Notification was sent to EPD at 13:18 hours on 1 November 2013 prior to the commencement of the construction work but the notification period was less than the required 48 hours before the said works carried out at 23:00 on 2 November 2013.

The Contractor notified the nearby residents in advance of the construction work by disseminating a public notice to the estates management offices of the affected residential buildings on 1 November 2013.

However, the noise complaint is considered project-related.

Upon the receipt of the complaint, the Contractor stopped the road works as soon as practicable as determined by The Highways Department. A safety net had been set up to cover the skip of dump trucks to reduce the dropping height of milling materials (rubbles) to reduce the impact noise for any future works conducted under CNP no.: GW-RN0607-13, but the results were not satisfactory. Hence, this measure will not be implemented. However, the Contractor was urged to shorten the time of handling rubbles as much as possible to minimize the nuisance caused to the nearby residents. Additionally, the Contractor has shut off idling plants at once. The Contractor also wrapped up the reversing alarm of the PMEs with sound-absorbing materials to reduce noise generated from similar works so as to minimize the impacts to nearby residents.

The Contractor has been setting up permanent noise barriers at both sides of the section of the road where road marking alternation works were carried out. Most of the noise barriers have been erected and the Contractor will install all the remaining noise barrier panels by January 2014. The Contractor was prompted to install the remaining permanent noise barriers as soon as it can.

The Contractor also visited the Management Offices of nearby estates thereafter to introduce them about its works programme and night works of the coming two months. Meanwhile, a public notice was disseminated to the estates on 6 November 2013 and is displayed at the lift lobby of the estates to inform the residents about its works.

According to the Contractor, no further works in relation to CNP no.: GW-RN0607-13 is scheduled before the CNP expires at 05:00 on 22 December 2013, even though the CNP permits such prescribed use of the specified PMEs for a total of 10 nights during its validity period. However, the

Contractor was urged to comply with conditions of this and subsequent CNPs for future works and make advance notifications to the EPD at least 48 hours before the scheduled commencement of works. The Contractor was prompted to improve their management and schedule night works as early as possible to prevent late notification. The Contractor was reminded to review the current working method and implement noise mitigation measures so as to minimize nuisance caused to sensitive receivers.

In addition, the Contractor is advised to implement the mitigation measures as stated in "Recommended Mitigation Measures" below:

- Strictly comply with the requirements of the approved CNP for works carried out in restricted hours;
- Have better scheduling of works to minimize noise nuisance;
- Instruct the site workers to keep the noise in minimum during construction works in restricted hours; and
- Foster better public relations with the sensitive receivers nearby.

4.6.6 One (1) air-related complaint was received on 13 December 2013 and followed up by the Environmental Team in December 2013.

4.6.7 EPD referred a complaint from a resident of Ma Wo Tsuen about the dust emission at the construction site of the Tolo Highway widening construction works at Ma Wo. The complainant has complained about the air pollution problem for three years and that no improvement has been seen.

The complainant stated that there are no water sprinklers in the construction site and the residents of Ma Wo Tsuen have requested the Contractor to use tarpaulin sheets.

4.6.8 As informed by the Contractor (Gammon Construction Ltd) and confirmed by the Engineer of the Project, catchment drain, backfilling and compaction work of general fill materials at W38 and delivery of fill materials from W48 to W38 by dump truck on 12 December 2013 (Thursday) and 13 December 2013 (Friday) were carried out at the work areas near the residential flat of the complainant.

Mitigation measures, including water spraying by sprinklers on haul roads and exposed slopes, covering non-working slopes by tarpaulin sheets at a sight distance from the complainant before the complete construction of permanent footpath, full-time manual water spraying, and the tarpaulin dust screen of appropriately 1.8 m in height set on the top of W45-47 which is along W44 and NB31, and a section of footpath on W38, were taken by the Contractor. As shown in Figure 4B, water is sprayed manually to the leaves of the trees to minimize the emitted dust from dropping to the complainant's house and Ma Wo Tsuen through the trees. As shown in Figure 5, the loading and unloading height of general fill materials at W38 was kept to a minimum. Besides, in case any dump truck passes through W45-47, the mechanical covering will not open until they reach the unloading point.

Wheel washing has been carried out at the site entrance. The dump truck responsible for the delivery of fill materials for W38 only moved within W48 and W38, which was not exiting from the site entrance on 12 and 13 December 2013.

With reference to the monitoring results recorded on the day closest to the day of complaint at the nearest EM&A monitoring station (AM1A- Sheung Wun Yiu), the 24-hour TSP level on 10 December 2013 was 133.8 ug/m^3 , which was below the action level of 176.6 ug/m^3 . Besides, the average 1-hour TSP 10 December 2013 at the nearest EM&A monitoring station (AM1A- Sheung Wun Yiu) was 83.5 ug/m^3 , which was also below the action level of 302.3 ug/m^3 .

Nevertheless, the complaint was considered project-related.

Therefore, the Contractor is reminded to enhance the dust mitigation measures as stated in the "Recommended Mitigation Measures" below:

- Confirm the implementation of dust mitigation measures (erection of tarpaulin dust screens along the work areas W38-48, spraying water manually by workers and sprinkler systems for the haul roads and exposed slopes at work areas W38-48, covering non-working slopes by tarpaulin sheets within work areas, covering dusty materials carried in dump trucks within work areas W38-48) during all construction and dusty activities to minimize fugitive dust generation;
- Increase the frequency of watering in the work areas (specially at the entrance of the construction site, and on site haul roads and exposed slopes / areas in the work areas W38-48), so that site haul roads and exposed surfaces are in a wet condition;
- Cover the backfilling surface after work;
- Keep soil surfaces wet before loading and unloading activities;
- Maintain the frequency of the environmental supervision (by the Contractor) to regularly review the adequacy and effectiveness of dust suppression measures to suit the construction progress;
- Inform the complainant before dusty activities (e.g. rock breaking, excavation, grouting and backfilling) are carried out; and
- Foster better public relations with the sensitive receivers and complainants nearby.

4.6.9 No new notification of summons and prosecution was received in the reporting period.

4.6.10 Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix L.

5 FUTURE KEY ISSUES

5.1 Construction Programme for the Coming Months

5.1.1 The major construction works for Contract 1 in January 2014 will be:-

- Temporary shoring, sheetpiling and excavation
- At-grade road construction
- Retaining wall construction
- Noise barrier footing construction
- Noise barrier panels installation
- Asphalt laying
- Installation of drainage pipes

5.1.2 The major construction works for Contract 2 in January 2014 will be:-

- Condition survey of existing structures
- Setting up the temporary traffic arrangement
- Excavation of trial trenches to locate existing utilities
- Construction of haul road
- Construction of concrete profile barrier and beam barrier
- Construction of Pilecap / Spread footing of Noise Barrier / Semi Noise Enclosure
- Slope works, including installation of soil nails
- NTHA mitigation works
- Construction of retaining walls
- Noise barrier construction
- Modification of existing bridge structures
- Entrusted watermains works
- Sewer Installation
- Road and drainage works; and Landscaping works

5.2 Key Issues for the Coming Month

5.2.1 Key issues to be considered in January 2014:-

- Properly store and label oils and chemicals on site;
- Chemical, chemical waste and waste management;
- Collection of construction waste should be carried out regularly;
- Site runoff should be properly collected and treated prior to discharge;
- Properly maintain all drainage facilities and wheel washing facilities on site;
- Exposed slopes should be covered up properly if no temporary work will be conducted;
- Suppress dust generated from excavation, breaking and drilling activities, haul road traffic and grout mixing process;
- Quieter powered mechanical equipment should be used;
- Closely check and replace the sound insulation materials wrapped at the concrete breaker tip regularly;
- Better scheduling of construction works to minimize noise nuisance; and
- Tree protective measures for all retained trees should be well maintained.

5.3 Monitoring Schedule for the Coming Month

5.3.1 The tentative schedule for environmental monitoring in January 2014 is provided in Appendix F.

6 CONCLUSIONS AND RECOMMENDATIONS

6.1 Conclusions

- 6.1.1 The construction phase and EM&A programme of Stage 1 of the project commenced on 23 November 2009.
- 6.1.2 1-hour TSP, 24-hour TSP and noise monitoring were carried out in the reporting period.
- 6.1.3 All 1-hour and 24-hour TSP monitoring results complied with the Action / Limit Levels in the reporting period.
- 6.1.4 No Action and Limit Level exceedance for construction noise was recorded at all monitoring stations in the reporting month.
- 6.1.5 Environmental site inspection was carried out 9 times in December 2013. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site audits.
- 6.1.6 Two (2) complaints were followed up by the Environmental Team in the reporting period.
- 6.1.7 One (1) noise-related complaint was received on 4 November 2013 and followed up by the Environmental Team in November and December 2013. The summary of investigation is described in Sections 4.6.3 to 4.6.5.
- 6.1.8 One (1) air-related complaint was received on 13 December 2013 and followed up by the Environmental Team in December 2013. The summary of investigation is described in Sections 4.6.6 to 4.6.8.
- 6.1.9 No new notification of summons and prosecution was received in the reporting period.

6.2 Recommendations

- 6.2.1 According to the environmental site inspections performed in the reporting month, the following recommendations were provided:-

Air Quality Impact

- The soil stockpiles should be properly covered.
- The grouting station should be properly sheltered as one of the dust control measures

Construction Noise Impact

- Properly erect the temporary noise barriers in accordance with the Environmental Permit requirement.
- Noisy operations should be oriented to a direction away from sensitive receivers as far as possible.
- Sound insulation materials shall be wrapped at the breaker tip for concrete breaking works.

Water Quality Impact

- Preventive measures should be implemented to avoid the spread of mud trails on the public road.
- Silty effluent should be treated/desilted before discharged. Untreated effluent should be prevented from entering public drain channel.
- Proper drainage channels/bunds should be provided at the site boundaries to collect/intercept the surface run-off from works areas.
- Stagnant water accumulated within works area should be removed.


Chemical and Waste Management

- C&D materials and wastes, general refuse should be sorted properly and removed timely.
- All chemical containers and oil drums should be properly stored.
- All plants and vehicles on site should be properly maintained to prevent oil leakage.
- All drain holes of the drip trays utilized within works areas should be properly plugged to avoid any oil leakage.
- Oil stains on soil surface and empty chemical containers should be cleared and disposed of as chemical waste.
- Drip tray should be provided to prevent oil leakage.
- Only the recycling materials should be dumped into the appropriate recycling bins.

Landscape and Visual Impact

- All retained trees should be properly fenced off at the works area.


FIGURES



Environmental Team for the Widening of Tolo Highway between
Island House Interchange and Tai Hang - Investigation

General Project Layout Plan


SCALE	N.T.S.	DATE	Dec-09	
CHECK	ENFL	DRAWN	RWHW	
JOB NO.	60102979	FIGURE NO.	1.1	Rev 0



Legend

SR = Sensitive Receiver
 AM = Air Quality Monitoring Station
 NM = Noise Monitoring Station

AECOM	Environmental Team for the Widening of Tolo Highway between Island House Interchange and Tai Hang - Investigation	SCALE	N.T.S.	DATE	Sep-11
	EM&A Monitoring Locations (Sheet 1 of 2)	CHECK	ENFL	DRAWN	LCHC
		JOB NO.	60102979	FIGURE NO.	2.1



Legend


SR = Sensitive Receiver
 AM = Air Quality Monitoring Station
 NM = Noise Monitoring Station



**Environmental Team for the Widening of Tolo Highway between
 Island House Interchange and Tai Hang - Investigation**

EM&A Monitoring Locations (Sheet 2 of 2)

SCALE	N.T.S.	DATE	Sep-11
CHECK	ENFL	DRAWN	LCHC
JOB NO.	60102979	FIGURE NO.	2.1
		Rev	0




Environmental Team for the Widening of Tolo Highway between Island House Interchange and Tai Hang - Investigation

Environmental Complaint Handling Procedure

SCALE	N.T.S.	DATE	Mar-13
CHECK	ENFL	DRAWN	CHCL
JOB NO.	60102979	FIGURE	Rev.
		4.1	-

**APPENDIX A
PROJECT ORGANIZATION STRUCTURE**



**Environmental Team for the Widening of Tolo Highway between
Island House Interchange and Tai Hang - Investigation**

Project Organization Structure

SCALE	N.T.S.	DATE	2009
CHECK	ENFL	DRAWN	RWHW
JOB NO.	60102979	APPENDIX	Rev
		A	-

**APPENDIX B
CONSTRUCTION PROGRAMMES**

Activity ID	Activity Name	Original Durat...	Start	Finish	2013					2014														
					December					January					February					March				
					7	24	01	08	15	22	29	05	12	19	26	02	09	16	23	02	09	16		
KEY DATES																								
Section Completion																								
Section Completion Date																								
Key Date																								
KD-300900	KD9 Section 9 Area SA1, 3 to 9A Road Maintenance (1580)	0		23-Dec-13*																				
KD-300200	KD2 Section 2 Areas SA8,SA9 + SA9A Work (1052d)	0		27-Feb-14*																				
REMAINDER OF SOFT LANDSCAPE: SECT. 6 WORKS																								
Landscaping Works																								
Landscape Works																								
S6-212800	Remainder Irrigation + Landscape Soft Works	30	28-Feb-14	29-Mar-14																				
ROUTINE MAINTENANCE: SECT. 9 WORKS																								
Road Maintenance																								
Routine Maintenance of Road Network																								
S9-100000	Road Maintenance of Road Network	1401	22-Feb-10 A	23-Dec-13*																				
Z1: CH 0 to CH 500: SECT. 1 WORKS																								
Banyan & Banyan West Bridge Construction																								
New Banyan Bridge																								
Bridge Deck																								
S1-080870	Painting Bridge (after bridge opening)	177	20-Nov-12 A	30-Nov-13 A																				
S1-080900	New Banyan Bridge Completion	0		30-Nov-13 A																				
New Banyan Bridge West																								
Bridge Deck																								
S1-090860	Painting Bridge (w/ TTA & night works)	227	19-Sep-12 A	30-Nov-13 A																				
S1-090900	New Banyan West Bridge Completion	0		30-Nov-13 A																				
Noise Barrier at Kwong Fuk West																								
Noise Barrier at Kwong Fuk West Viaduct																								
Noise Barrier Foundation Works																								
S1-180510A090	Pier Head (incl. all cast-in item)-PC2B(Steel formwork)	8	11-Oct-13 A	30-Nov-13 A																				
S1-180510b040	Pier Head (incl. all cast-in item)-PC3A (Steel formwork)	8	15-Oct-13 A	25-Nov-13 A																				
S1-180510A040	Pier Head (incl. all cast-in item)-PC5A(Tradition formwork)	9	21-Oct-13 A	31-Dec-13																				
S1-180510b020	Pier Head (incl. all cast-in item)-PC1A (Tradition formwork)	8	23-Oct-13 A	30-Nov-13 A																				
S1-180510b050	Pier Head (incl. all cast-in item)-PC4A (Steel formwork)	8	30-Oct-13 A	05-Dec-13 A																				
S1-180700A	KFWV structural steel, (bay 1-5)	18	24-Feb-14	15-Mar-14																				
S1-180810	KFWV structural steel, (bay 5-7)	26	24-Feb-14	25-Mar-14																				
S1-180800	KFWV Panel Installation, (bay 1-5)	14	17-Mar-14	01-Apr-14																				
TCSS Works/Other Utilities																								
S1-180905	Civil prov. works (CPW)- TCSS Pillar Box B	18	09-Jan-14	29-Jan-14																				
TCSS Works																								
New Sign Gantry Construction																								
G18 (VO205 Slip Road)																								
GS1778	Design information for Footing besides Slip road (pending for Engin...	45	21-Aug-13 A	20-Nov-13 A																				
GS1810	G18 Footing construction besides Slip road	25	20-Nov-13 A	20-Jan-14																				
GS1792	VO341 - Reconstruct existing drain pipe at G18 LHS footing issued	0	20-Nov-13 A																					
GS1800	Design information by Engineer for footing construction available (C...	0	21-Nov-13 A																					
GS1860	Design information by Engineer for existing NB modification availabe	0	09-Jan-14																					
GS1802	VO341 - Reconstruct existing drain pipe at G18 LHS footing	20	21-Jan-14	21-Feb-14																				
GS1870	Existing NB modification	14	22-Feb-14	10-Mar-14																				
GS1790	Erect column besides slip road & Gantry Beam	4	11-Mar-14	14-Mar-14																				
Existing Sign Gantry Modification																								
G19 (VO: New Gantry Modification without drawing)																								
GS2650	Carry out Sign Gantry modification (LCS, TCSS etc)-New Gantry	14	15-Mar-14	31-Mar-14																				
TCSS E&M Works & Handover																								
S1-700075	T&C - Lighting	20	15-Mar-14	07-Apr-14																				
S1-700080	T&C - power supply system to TCSS	20	15-Mar-14	07-Apr-14																				
Southbound Work- Ret. Wall, Noise B, Rd																								
NB6, and Slope S4																								
High Mast Lighting																								
S1-203068	Install/delete lamps at high mast HM2 & HM3	18	20-Dec-13	11-Jan-14																				
Noise Barrier NB6																								
S1-207055	NB production period	76	10-Apr-13 A	15-Feb-14																				
S1-207060	NB6 Structural Steel	6	17-Feb-14	22-Feb-14																				
S1-208060	NB6 NB Panels	5	24-Feb-14	28-Feb-14																				
Road Lighting/ or High Mast																								
S1-700050	Cabling works for utilities/Lighting	20	07-Jan-14	29-Jan-14																				
S1-203067	Relocate pillar box for high mast HM1 - HM10	18	09-Jan-14	29-Jan-14																				
S1-700070	Pillar Box + MCB Board installation	18	09-Jan-14	29-Jan-14																				
Cut Slope S4																								
S1-031060B	Cut Slope S4 - drainage/ u channels	20	15-Oct-13 A	29-Jan-14																				
SB Road & Drain, Ch 0-300, after NB3																								
TCSS Works/Other Utilities																								
S1-035045	TCSS P57 - footing	14	20-Nov-13 A	04-Jan-14																				



Contract: HY/2008/09
Widening of Tolo Highway / Fanling Highway
Between Island House Interchange and Fanling
(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme
for the Period of 21 Dec 2013 to 20 Mar 2014

Activity ID	Activity Name	Original Durat...	Start	Finish	2013							2014										
					November		December		January			February		March								
					7	24	01	08	15	22	29	05	12	19	26	02	09	16	23	02	09	16
S1-035055	TCSS S167 - footing	14	06-Jan-14	21-Jan-14																		
Road Lighting/ or High Mast																						
S1-051215	Public Lighting - install Lamp Pole + Lamps	18	26-Nov-13 A	30-Nov-13 A																		
S1-051215A	Public Lighting - cabling works	18	04-Jan-14*	24-Jan-14																		
S1-051215B	Public Lighting - power supply connection & test	18	04-Jan-14	24-Jan-14																		
Roadworks																						
S1-051205	Roadworks- 2nd TTA - Slow lane	26	20-Oct-13 A	28-Nov-13 A																		
S1-051210	Roadworks- 3rd TTA - middle lane	18	29-Nov-13 A	28-Dec-13																		
S1-051230	Roadworks- 4th TTA - fast lane	26	30-Dec-13	28-Jan-14																		
NB6 and Slope S4A, after TB1 demolition																						
Noise Barrier NB6 (remaining 1 bay after TB1 removal)																						
S1-208130	NB6 Structural Steel	10	17-Feb-14*	27-Feb-14																		
S1-208135	NB6 NB Panels	6	28-Feb-14	06-Mar-14																		
Cut Slope S4A																						
S1-208140A	Cut Slope S4A - excavation	30	24-Oct-13 A	30-Dec-13																		
S1-208140B	Cut Slope S4A - u channels	30	31-Dec-13	12-Feb-14																		
NB11, Slope S4B & F124, after TB2 dem.																						
High Mast Lighting																						
S1-200112	High Mast HM5 - footing + relocation + lamp	30	13-Jan-14*	25-Feb-14																		
Noise Barrier NB11																						
S1-208120	W3A construction	14	14-Nov-13 A	22-Nov-13 A																		
S1-207110	NB11 Structural Steel	10	17-Feb-14*	27-Feb-14																		
S1-208110	NB11 NB Panels	10	28-Feb-14	11-Mar-14																		
Cut Slope S4B, S4C																						
S1-031040A	Cut Slope S4B, S4C - excavation	21	17-Feb-14*	12-Mar-14																		
S1-031040B	Cut Slope S4B, S4C - drainage/ channels	48	17-Feb-14	12-Apr-14																		
South Bound Road and Drain, Ch 300-500																						
Road Drainage																						
S1-051347	Road Drainage - pipelaying + manhole, L=200	7	30-Dec-13	06-Jan-14																		
Firemain																						
S1-051305	Firemain- excav, pipe install + pit/new hydrants	14	20-Dec-13	07-Jan-14																		
TCSS Works/Other Utilities																						
S1-051325	Utilities & TCSS buried ducts	24	30-Dec-13	25-Jan-14																		
S1-051303	Civil prov. works (CPW)- TCSS Pillar Box A	18	09-Jan-14	29-Jan-14																		
Road Lighting/ or High Mast																						
S1-051350	Public Lighting - Lamp Pole + Lamps	18	26-Nov-13 A	07-Jan-14																		
S1-051350A	Public Lighting - cabling works	18	30-Dec-13	18-Jan-14																		
S1-051350B	Public Lighting - power supply connection & test	18	30-Dec-13	18-Jan-14																		
Roadworks																						
S1-051340	Roadworks- 2nd TTA - Slow lane	11	05-Nov-13 A	02-Dec-13 A																		
S1-051345	Roadworks- 3rd TTA - middle lane	18	09-Dec-13 A	28-Dec-13																		
S1-051355	Roadworks- 4th TTA - Fast lane	19	07-Jan-14	28-Jan-14																		
S1-051360	South Bound Road CH300-500 Complete	0	29-Jan-14																			
TCSS HUB (near KFW Viaduct)																						
TCSS Hub																						
S1-700030	CLP Cable laying and provide power	180	15-May-13 A	18-Jan-14																		
S1-700020	TCSS HUB - E&M	40	21-Oct-13 A	10-Dec-13 A																		
TCSS HUB (Ma Liu Shui)																						
TCSS Hub																						
S1-700190	TCSS HUB - E&M	40	23-Sep-13 A	10-Dec-13 A																		
Central Median Work- Noise Barrier + Road/Drain																						
Noise Barrier NB3 CH0-357																						
Road Lighting/ or High Mast																						
S1-208040	Public Lighting - Lamp Pole + Lamps	18	22-Aug-13 A	21-Jan-14																		
S1-208040A	Public Lighting - cabling works	18	22-Aug-13 A	21-Jan-14																		
S1-208040B	Public Lighting - power supply connection & test	18	01-Jan-14	21-Jan-14																		
Noise Barrier NB10 CH444-500, after TB2 demolition																						
Noise Barrier Foundation Works																						
S1-200094	Pending VO for searching existing ducting for TCSS works	10	20-Dec-13	02-Jan-14																		
Noise Barrier Structural Steel & Panels																						
S1-207100	NB10 Structural Steel + Lighting	12	02-Nov-13 A	15-Jan-14																		
S1-208100	NB10 NB Panels	12	16-Jan-14*	29-Jan-14																		
Northbound Work- Ret. Wall, Noise B, Rd																						
RW W1+ NB1+S1, NB2 Ch200-300																						
Noise Barrier NB1																						
S1-208015	Northbound work Complete	0	10-Feb-14																			
Cut Slope S1																						
S1-031015020	Fill Slope S1- drainage	26	18-Oct-13 A	30-Jan-14																		
S1-031015015	Fill Slope S1- backfilling (remaining 50% after relocation of HM7)	57	20-Nov-13 A	27-Jan-14																		
Northbound Rd/ Dr, Ch 0-300, after NB3																						
Roadworks																						
S1-051115	Roadworks- 3rd TTA (middle lane)	18	21-Oct-13 A	21-Nov-13 A																		
S1-051135	Drainage at Slow Lane	15	20-Nov-13 A	10-Jan-14																		
S1-051137	Roadworks- 4th TTA (Slow lane)	12	26-Nov-13 A	10-Jan-14																		
S1-051145	Implement TTA	0	11-Jan-14																			



Contract: HY/2008/09
Widening of Tolo Highway / Fanling Highway
Between Island House Interchange and Fanling
(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme
for the Period of 21 Dec 2013 to 20 Mar 2014

Activity ID	Activity Name	Original Durat...	Start	Finish	2013					2014														
					December					January					February					March				
					7	24	01	08	15	22	29	05	12	19	26	02	09	16	23	02	09	16		
Slip Rd B after Banyan Br. Completion																								
Slip Rd B																								
S1-051150	Slip Road B - drainage + road reconstruction	193	11-Oct-12 A	10-Jan-14	Slip Road B - drainage + road reconstruct																			
Slip Rd A after Banyan West Completion																								
Slip Rd A																								
S1-051155	Slip Road A - drainage + road reconstruction	175	20-Oct-12 A	29-Jan-14	Slip Road A - drainage + road																			
NB2 & Slope S2, after TB1 demolition																								
High Mast Lighting																								
S1-031037	High Mast HM6 - footing, relocation + lamp	10	14-Jan-14*	24-Jan-14	High Mast HM6 + footing, relocati																			
S1-031039	High Mast HM10 - install/delete lamps	6	25-Jan-14	10-Feb-14	High Mast HM10 - ins																			
Noise Barrier NB2																								
S1-031055	NB2 Structural Steel	10	17-Feb-14*	27-Feb-14	NB2 Structu																			
S1-031065	NB2 NB Panels	10	28-Feb-14	11-Mar-14	NB2																			
Cut Slope S2																								
S1-031025B	Cut Slope S2- channel	30	27-Jan-14	11-Mar-14	Cut																			
NB9, Slope F121, S5, (after TB2 demolition)																								
Noise Barrier NB9																								
S1-200130	NB9 Structural Steel	5	17-Feb-14*	21-Feb-14	NB9 Structural																			
S1-200135	NB9 NB Panels	5	22-Feb-14	27-Feb-14	NB9 NB.Pa																			
Cut Slope S5																								
S1-200140	Slope F121 + S5	28	14-Jan-14*	24-Feb-14	Slope F121 +																			
North Bound Road and Drain, Ch 300-500																								
Road Drainage																								
S1-200155	Road Drainage - pipelayinng + manhole	15	22-Nov-13 A	08-Jan-14	Road Drainage - pipelayinng + manhole:																			
Firemain																								
S1-200170	Firemain- excav, pipe install + pit/new hydrants	15	10-Jan-14*	27-Jan-14	Firemain- excav, pipe install +																			
TCSS Works/Other Utilities																								
S1-200180	Utilities & TCSS buried ducts	15	20-Dec-13*	08-Jan-14	Utilities & TCSS buried ducts																			
Road Lighting/ or High Mast																								
S1-200205	Public Lighting - Lamp Pole + Lamps	15	10-Dec-13 A	27-Jan-14	Public Lighting - Lamp Pole.+ L																			
S1-200175	Public Lighting - buried ducts	15	10-Jan-14*	27-Jan-14	Public Lighting - buried ducts																			
Roadworks																								
S1-200190	Roadworks - 2nd TTA - Slow lane	20	07-Nov-13 A	14-Dec-13 A	Roadworks - 2nd TTA - Slow lane:																			
S1-200195	Roadworks - 3rd TTA - middle lane	14	16-Dec-13 A	28-Dec-13	Roadworks - 3rd TTA - middle lane																			
S1-200200	Roadworks - 4th TTA - fast lane	6	30-Dec-13	04-Jan-14	Roadworks - 4th TTA - fast lane																			
S1-200210	VO339 Modification of the Existing Road Markings	5	06-Jan-14	10-Jan-14	VO339 Modification of the Existing Road																			
S1-200215	complete	0	27-Jan-14		◆ complete																			
Z2: CH 500 to CH 1100: SECT. 4 WORKS																								
Zone 2: CH500 to Ch1100 (Section 4 Works)																								
VO No.28 (VO 211) - Diversion of Existing Stormwater Drain in Kwong Fuk Park																								
VO28-1080	Construct Half to manhole P (18m) (sheet pile, trench excavation, p...	50	19-Aug-13 A	04-Dec-13 A	Construct Half to manhole P (18m) (sheet pile, trench excavation,																			
VO28-1085	Town Gas installation works (from main to complete connection to ...	50	05-Dec-13 A	25-Jan-14	Town Gas installation works (fro																			
VO28-1090	Backfill Topsoil Manhole Z to P	18	27-Jan-14	25-Feb-14	Backfill Tops																			
VO28-1150	Completion of VO28	0		25-Feb-14	◆ Completion																			
WM Test+Drain CCTV+ E&M Works																								
TCSS E&M Works & Handover																								
S4-208355	Cabling works for Utilities/TCSS/Lighting	22	20-Sep-13 A	15-Jan-14	Cabling works for Utilities/TCSS/Lighti																			
S4-208370	T&C - power supply system to TCSS/Lighting	24	16-Jan-14	21-Feb-14	T&C - power st																			
Section Completion																								
Section Completion Date																								
KD-300400A	ZONE 2 COMPLETE - KD4 Section 4	0		25-Feb-14	◆ ZONE 2 COI																			
TCSS Works																								
New Sign Gantry Construction																								
G20																								
GS1820	Footing for SL (NB16 bay 11)	20	18-Nov-13 A	09-Dec-13 A	Footing for SL (NB16 bay 11)																			
GS1840	Erect Column SL	4	10-Dec-13 A	10-Dec-13 A	I Erect Column SL																			
GS1850	Erect Gantry Beam	4	10-Dec-13 A	10-Dec-13 A	I Erect Gantry Beam																			
G63																								
GS2200	Erect Gantry Beam	4	18-Dec-13 A	18-Dec-13 A	I Erect Gantry Beam																			
G64																								
GS2255	Erect column (FL)	4	12-Dec-13 A	12-Dec-13 A	I Erect column (FL)																			
GS2260	Erect Gantry Beam	4	12-Dec-13 A	12-Dec-13 A	I Erect Gantry Beam																			
Stage 1: Southbound Work- Ret. Wall, Noise B, Rd																								
NLKR - Bridge Deck + Noise Barrier																								
Bridge Deck																								
S4-N01375	Noise barrier Post	15	30-Dec-13*	15-Jan-14	Noise barrier Post																			
S4-N01385	Noise barrier panel	9	16-Jan-14	25-Jan-14	Noise barrier panel																			
RW W4-W7+Slope S7+NB15, NB12+Slip Rd L																								
Noise Barrier NB12																								
S4-208120	NB12 NB Panels	454	01-Feb-12 A	20-Dec-13	NB12 NB Panels																			
S4-208260	NB12 (bay 1-3) NB structure steel	7	20-Dec-13*	30-Dec-13	NB12 (bay 1-3) NB structure steel																			



Contract: HY/2008/09
Widening of Tolo Highway / Fanling Highway
Between Island House Interchange and Fanling
(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme
for the Period of 21 Dec 2013 to 20 Mar 2014

Activity ID	Activity Name	Original Durat...	Start	Finish	2013							2014						
					December							January						
					7	24	01	08	15	22	29	05	12	19	26	02	09	16
TCSS Works/Other Utilities																		
S4-031225	Utilities + TCSS + CPW- SC 20/S20	36	17-Jul-13 A	15-Jan-14	Utilities + TCSS + CPW- SC 20/S20													
S4-031230	Power supply cable ducts	36	20-Jul-13 A	15-Jan-14	Power supply cable ducts													
Road Lighting/ or High Mast																		
S4-031250A	Public Lighting - cabling works	18	04-Oct-13 A	15-Jan-14	Public Lighting - cabling works													
S4-031250	Public lighting - Lamp Pole + Lamps	24	20-Dec-13	18-Jan-14	Public lighting - Lamp Pole + Lamps													
S4-031250B	Public Lighting - power supply connection & test	18	30-Dec-13	18-Jan-14	Public Lighting - power supply connection & test													
Roadworks																		
A1040	Road Re-construction for Lane 4 (Fast Lane)	22	09-Oct-13 A	30-Nov-13 A	Road Re-construction for Lane 4 (Fast Lane)													
A1060	Road Re-construction for Lane 3 (2nd middle lane)	22	21-Oct-13 A	30-Nov-13 A	Road Re-construction for Lane 3 (2nd middle lane)													
A1080	Road Re-construction for Lane 2 (1st middle lane)	22	15-Nov-13 A	28-Dec-13	Road Re-construction for Lane 2 (1st middle lane)													
A1010	NB14 (bay1-8) backfilling work complete	0		20-Nov-13 A	NB14 (bay1-8) backfilling work complete													
A1070	Stage 3 (Open Lane 3,4 & Close Lane 1,2)	0		07-Dec-13 A	Stage 3 (Open Lane 3,4 & Close Lane 1,2)													
A1090	Stage 4 (Open Lane 2 & Close HS)	0		28-Dec-13	Stage 4 (Open Lane 2 & Close HS)													
A1100	Road Re-construction for Lane 1 (slow lane)	28	30-Dec-13	30-Jan-14	Road Re-construction for Lane 1 (slow lane)													
A1110	4 lane opening Complete (including slip Road)	0		30-Jan-14	4 lane opening Complete (including slip Road)													
S4-031260	Northbound road substantial completed in Zone 2	0	10-Feb-14		Northbound road substantial completed in Zone 2													
Z3: CH 1100 to CH 2000: SECT. 4 WORKS																		
Section Completion																		
Section Completion Date																		
KD-300400B	ZONE 3 COMPLETE - KD4 Section 4	0		28-Feb-14	ZONE 3 COMPLETE - KD4 Section 4													
TCSS Works																		
New Sign Gantry Construction																		
G21																		
GS1900	Erect Column SL/FL	4	24-May-13 A	05-Dec-13 A	Erect Column SL/FL													
GS1910	Erect Gantry Beam	4	07-Dec-13 A	07-Dec-13 A	Erect Gantry Beam													
G22																		
GS1970	Erect Gantry Beam	1	22-Nov-13 A	23-Nov-13 A	Erect Gantry Beam													
G62																		
GS2135	Erect Column SL/FL	4	13-Aug-13 A	27-Dec-13	Erect Column SL/FL													
GS2140	Erect Gantry Beam	4	21-Dec-13	27-Dec-13	Erect Gantry Beam													
TCSS E&M Works & Handover																		
S4-0512765	Cabling works for Utilities/TCSS/Lighting	24	20-Sep-13 A	30-Jan-14	Cabling works for Utilities/TCSS/Lighting													
S4-0512780	T&C - power supply system to TCSS/Lighting	36	20-Sep-13 A	30-Jan-14	T&C - power supply system to TCSS/Lighting													
S4-0512785	Handover to TCSS Contractor	0		30-Jan-14	Handover to TCSS Contractor													
Stage 1: Southbound Work- Ret. Wall, Noise B, Rd																		
Fill Slope S13 and NB21																		
Fill Slope S13																		
S4-031130C	Fill Slope S13- u channels	363	12-Mar-12 A	16-Jan-14	Fill Slope S13- u channels													
S4-031130D	Fill Slope S13- metal works + hand rails etc.	236	15-Aug-12 A	16-Jan-14	Fill Slope S13- metal works + hand rails etc.													
Stage 2 - Slip Rd L, Ret. Wall W11, W12																		
Slip Rd P																		
S4-208231	Slip Rd P- road reconstruction, Stage 2	265	13-Jul-12 A	21-Dec-13 A	Slip Rd P- road reconstruction, Stage 2													
SB: CH1260-1600, L=410m, Road&Drain+Utilities																		
Road Lighting/ or High Mast																		
S4-050785B	Public Lighting - power supply connection & test	18	20-Dec-13	11-Jan-14	Public Lighting - power supply connection & test													
Roadworks																		
S4-0507845	Roadworks - base course to friction course	219	31-Aug-12 A	31-Dec-13	Roadworks - base course to friction course													
S4-0507850	Roadworks - road marking + furnitures	244	31-Aug-12 A	31-Dec-13	Roadworks - road marking + furnitures													
S4-0507865	Complete (divert SB traffic to RW10, B11A, RW8 area)	0	11-Jan-14		Complete (divert SB traffic to RW10, B11A, RW8 area)													
Stage 3: Central Median - Ret. Wall, Noise B, Rd																		
CM: CH1260-1600, L=410m, Road&Drain+Utilities																		
TCSS Works/Other Utilities																		
S4-0512710	Power supply cable ducts	91	20-Feb-13 A	16-Jan-14	Power supply cable ducts													
Road Lighting/ or High Mast																		
S4-051273A	Public Lighting - cabling works	91	20-Feb-13 A	16-Jan-14	Public Lighting - cabling works													
S4-0512730	Public lighting - Lamp Pole + Lamps	23	06-Aug-13 A	16-Jan-14	Public lighting - Lamp Pole + Lamps													
S4-051273B	Public Lighting - power supply connection & test	12	03-Jan-14	16-Jan-14	Public Lighting - power supply connection & test													
Roadworks																		
S4-0512725	Roadworks - road marking + furnitures	18	11-Nov-13 A	28-Dec-13	Roadworks - road marking + furnitures													
S4-0512740	Road Works completed	0	17-Jan-14		Road Works completed													
Noise Barrier Structural Steel & Panels																		
S4-208200	NB20 & NB23 NB Panels	160	15-Dec-12 A	17-Jan-14	NB20 & NB23 NB Panels													
W20A + Slope S20																		
Cut Slope S20A																		
S4-03120AA	Cut Slope S20A - excavation	30	20-Dec-13*	25-Jan-14	Cut Slope S20A - excavation													
S4-03120AB	Cut Slope S20A - drainage/channels	30	15-Jan-14	27-Feb-14	Cut Slope S20A - drainage/channels													
Stage 2: Northbound Work- Ret. Wall, Noise B, Rd																		
Modification of Existing Bridge No. 10 + Noise B																		
Bridge Roadworks & Furnitures																		
S4-194870	Modify Coping (1st half from east end)-after W20A complete	80	07-Oct-13 A	23-Nov-13 A	Modify Coping (1st half from east end)-after W20A complete													
S4-194899	Road Surfacing & Furnitures	18	20-Dec-13	11-Jan-14	Road Surfacing & Furnitures													
S4-194889	Install noise barrier (2nd half to west end)	40	04-Jan-14	28-Feb-14	Install noise barrier (2nd half to west end)													
S4-194880	Install noise barrier (1st half from east end)	36	09-Jan-14	28-Feb-14	Install noise barrier (1st half from east end)													



Contract: HY/2008/09
Widening of Tolo Highway / Fanling Highway
Between Island House Interchange and Fanling
(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme
for the Period of 21 Dec 2013 to 20 Mar 2014

Activity ID	Activity Name	Original Durat...	Start	Finish	2013						2014								
					December		January		February		March		February		March				
					7	24	01	08	15	22	29	05	12	19	26	02	09	16	23
S4-194990	Bridge No. 10 Modification Completion	0		11-Jan-14															
Remaining Work after Road opening																			
S4-195894	Greenin works (Pending for VO of Deletion)	45	01-Mar-14	24-Apr-14															
Modification of Existing Bridge No.11 + Noise B																			
Bridge Roadworks & Furnitures																			
S4-195895	Road Surfacing & Furnitures after stitching	18	20-Dec-13	11-Jan-14															
S4-195910	Install Noise barrier panel	30	20-Dec-13	25-Jan-14															
S4-195900	Bridge No. 11 Modification Completion	0		25-Jan-14															
Remaining Work after Road opening																			
S4-1958211	Greening works (Pending for VO of Deletion)	60	13-Jan-14	01-Apr-14															
RW W9, Slope S9, & Noise Barrier NB19, NB22																			
Noise Barrier NB19																			
S4-207190	NB19 Structural Steel, 10 bays	10	28-Jan-14*	17-Feb-14															
S4-207190A	NB19 Structural Steel, 21 bays	10	28-Jan-14*	17-Feb-14															
S4-208190	NB19 NB Panels, 10 bays	10	18-Feb-14	28-Feb-14															
S4-208190A	NB19 NB Panels, 21 bays	10	18-Feb-14	28-Feb-14															
Noise Barrier NB22																			
S4-207220	NB22 Structural Steel	13	20-Sep-13 A	15-Jan-14															
S4-208220	NB22 NB Panels	24	20-Sep-13 A	15-Jan-14															
Fill Slope S9																			
S4-031095A	Fill Slope S9- backfilling	24	20-Dec-13*	18-Jan-14															
S4-031095B	Fill Slope S9 - drainage	12	13-Jan-14	25-Jan-14															
NB: CH1260-1750, L=410m, Road&Drain+Utilities																			
Road Drainage																			
S4-0512620	Road Drainage - pipelayinng + manhole	48	01-Aug-13 A	17-Jan-14															
Firemain																			
S4-0512630	Firemain- excav, pipe install+pit/new hydrants	24	17-Sep-13 A	17-Jan-14															
TCSS Works/Other Utilities																			
S4-0512635	Utilities +TCSS buried ducts + civil prov. works	36	21-Oct-13 A	30-Jan-14															
S4-0512640	Power supply cable ducts	17	20-Dec-13*	10-Jan-14															
S4-0512627	TCSS High mast M7/S117 - footing	17	30-Dec-13*	17-Jan-14															
Road Lighting/ or High Mast																			
S4-0512660	Public lighting - Lamp Pole + Lamps	36	21-Oct-13 A	30-Jan-14															
S4-051266A	Public Lighting - cabling works	36	21-Oct-13 A	30-Jan-14															
S4-051266B	Public Lighting - power supply connection & test	12	17-Jan-14	30-Jan-14															
Roadworks																			
S4-0512645	Roadworks +Slip Road N- Resurfacing	26	18-Oct-13 A	30-Jan-14															
S4-0512655	Roadworks +Slip Road N- road marking + furnitures	6	24-Jan-14	30-Jan-14															
Z4: CH 2000 to CH 2400: SECT. 2 WORKS																			
Stage 1A: Southbound - S14-, RW21-28, TP7,Rd/Dr																			
Retaining Wall W24 to W28 & Slope S17																			
Cut Slope S17																			
S2-031170	Slope S17 (SB) (after 29A & W29B part)	45	03-Jun-13 A	15-Jan-14															
SB Road & Drain, Ch 2000-2200, L=200m																			
TCSS Works/Other Utilities																			
S2-031295	Power supply cable ducts	277	25-Jul-12 A	17-Jan-14															
Cut Slope S14																			
S2-031140E10	Slope S14 - Soil nail & remaining drainage work (VO343-additional ...	61	10-Jun-13 A	15-Feb-14															
Stage 1B: Northbound- S15-S19, RW31-33, Rd/Dr																			
Retaining Wall W30, W31, W32(Piled), W33																			
Retaining Wall W31,32, 33																			
S2-035325C10	RW W31,W32,33 - wall stem + backfill (5 months)	161	18-Mar-13 A	16-Jan-14															
S2-GCL026	Southbound Stage 7A - GCL's earliest interfacing work completion d...	0		20-Nov-13 A															
S2-GCL036	Northbound - GCL interfacing work completion for Lane 1,2,3 open	0		20-Dec-13*															
S2-GCL046	Completion of works subject to GCL works completion	30	20-Dec-13	25-Jan-14															
Stage 2A: Southbound- S17, RW 29-34, NB27-29																			
Noise Barrier NB27, NB29																			
Noise Barrier NB29																			
S2-035350	NB29 NB Panels	7	16-Oct-13 A	16-Jan-14															
Retaining Wall, W29 & NB27 (@W29)																			
Retaining Wall W29A																			
S2-03529AB	RW W29A facing panel structure (bay 1)	30	15-Jan-14*	27-Feb-14															
SB: CH2200-2400, L=200m, Road&Drain+Utilities																			
Road Drainage																			
S2-031250	W29A bay 1 road drainage after GCL TTA stage 6A	20	11-Feb-14	05-Mar-14															
TCSS Works/Other Utilities																			
S2-031287	TCSS S160 (VDS) - footing	23	14-Sep-13 A	15-Jan-14															
Roadworks																			
S2-031255	W29A bay 1 road work after GCL TTA stage 6A	20	11-Feb-14	05-Mar-14															
S2-031265	Remaining roadwork to final pavement level after GCL TTA stage 6A	6	06-Mar-14	12-Mar-14															
Stage 3: Central Median- NB26, NB29 +Road&Drain																			
CM: NB26 & NB28 L=400m & Road&Drain+Utilities																			
Noise Barrier Structural Steel & Panels																			



Contract: HY/2008/09

Widening of Tolo Highway / Fanling Highway
Between Island House Interchange and Fanling
(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme
for the Period of 21 Dec 2013 to 20 Mar 2014

Activity ID	Activity Name	Original Durat...	Start	Finish	2013							2014									
					December							January			February				March		
					7	24	01	08	15	22	29	05	12	19	26	02	09	16	23	02	09
S2-208300	NB26 NB Structural Steel	7	08-Jul-13 A	11-Jan-14	NB26 NB Structural Steel																
S2-208310	NB26 NB Panels	12	30-Dec-13	11-Jan-14	NB26 NB Panels																
S2-208395	Implement TTA- divert traffic to new SB, NB & CM	0	23-Jan-14		◆ Implement TTA- divert traffic to ne																
Stage 2B: Northbound- NB25																					
Noise Barrier NB25																					
S4-207250	NB25 Structural Steel	10	01-Jan-14*	11-Jan-14	NB25 Structural Steel																
S4-208250	NB25 NB Panels	10	13-Jan-14	23-Jan-14	NB25 NB Panels																
TCSS Works																					
TCSS E&M Works & Handover																					
S2-208420	Lighting & T&C	24	15-Oct-13 A	16-Jan-14	Lighting & T&C																
S2-208450	T&C - power supply system to TCSS	22	20-Dec-13	16-Jan-14	T&C - power supply system to TCSS																
S2-208425	Handover to TCSS Contractor	0		16-Jan-14	◆ Handover to TCSS Contractor																
Z6: TCSS IN PORTION SA11: SECT. 4 WORKS																					
TCSS Works																					
New Sign Gantry Construction																					
G14 (Outside Site Boundary)																					
GS1660	Erect Column	4	05-Dec-13 A	06-Dec-13 A	Erect Column																
GS1670	Erect Gantry Beam	3	11-Dec-13 A	11-Dec-13 A	Erect Gantry Beam																
GS1680	Reinstatement & Shifting of traffic lane	52	20-Dec-13	01-Mar-14	Reinstatement																
G15																					
GS1720	Erect Gantry Beam	4	04-Dec-13 A	04-Dec-13 A	Erect Gantry Beam																
G65																					
GS2320	Erect Gantry Beam	2	22-Nov-13 A	22-Nov-13 A	Erect Gantry Beam																
Existing Sign Gantry Modification																					
G13 (Substantial Modification Works of Sign Gantries)																					
GS2410	Carry out Sign Gantry modification (LCS, TCSS etc)	52	27-Jan-14	05-Apr-14	Carry out Sign Gantry modification (LCS, TCSS etc)																
G16																					
GS2490	Carry out Sign Gantry modification (LCS, TCSS etc)	52	25-Jul-13 A	06-Dec-13 A	Carry out Sign Gantry modification (LCS, TCSS etc)																
G17																					
GS2570	Carry out Sign Gantry modification (LCS, TCSS etc)	52	25-Jul-13 A	06-Dec-13 A	Carry out Sign Gantry modification (LCS, TCSS etc)																
G66 (Substantial Modification Works of Sign Gantries)																					
GS2730	Carry out Sign Gantry modification (LCS, TCSS etc)	30	12-Dec-13 A	25-Jan-14	Carry out Sign Gantry modification (LCS, TCSS etc)																
G68																					
GS2890	Carry out Sign Gantry modification (LCS, TCSS etc)	52	18-Jun-13 A	22-Nov-13 A	Carry out Sign Gantry modification (LCS, TCSS etc)																
G70																					
GS2970	Carry out Sign Gantry modification (LCS, TCSS etc)	52	18-Jun-13 A	21-Nov-13 A	Carry out Sign Gantry modification (LCS, TCSS etc)																
G75 (Substantial Modification Works of Sign Gantries)																					
GS3290	Carry out Sign Gantry modification (LCS, TCSS etc)	52	26-Nov-13 A	30-Jan-14	Carry out Sign Gantry modification (LCS, TCSS etc)																
G76 (Substantial Modification Works of Sign Gantries)																					
GS3370	Carry out Sign Gantry modification (LCS, TCSS etc)	52	26-Nov-13 A	30-Jan-14	Carry out Sign Gantry modification (LCS, TCSS etc)																
VO214, 223, 227 - Ground Works & Ducts Works for TCSS (Outside Site Boundary)																					
VO214 - Outside site Boundary- Install UPVC Ducts for TCSS Works-Road Side Work																					
GS3570	Road Side Works - SK1258 - G66	20	01-May-13 A	28-Dec-13	Road Side Works - SK1258 - G66																
GS3490	Road Side Works - SK1252, SK1253 - G11 LHS (Case 113/111-112)	26	20-Dec-13	21-Jan-14	Road Side Works - SK1252, SK1253 - G11 LHS (Case 113/111-112)																
GS3530	Cycle Track G73 - G74 Sk1253	26	22-Jan-14	01-Mar-14	Cycle Track G73 - G74 Sk1253																
VO214 - Outside site Boundary- Install UPVC Ducts for TCSS Works-Cross Road Work																					
GS3610	(Pending for VO for cancellation)Cross Road Ducts - SK1253 - P12 ...	30	20-Dec-13	25-Jan-14	(Pending for VO for cancellation)Cross Road Ducts - SK1253 - P12 ...																
GS3620	(Pending for VO for cancellation)Cross Road Ducts - SK1253 - P12 ...	30	27-Jan-14	11-Mar-14	(Pending for VO for cancellation)Cross Road Ducts - SK1253 - P12 ...																
GS3630	(Pending for VO for cancellation)Cross Road Ducts - SK1256 - P59 ...	30	12-Mar-14	15-Apr-14	(Pending for VO for cancellation)Cross Road Ducts - SK1256 - P59 ...																
SI-40 - 7 Nos of Trial Pits for P11, P12, S107 and P59																					
GS3680	Trial Pits for P11, P12, S107 and P59	30	20-Dec-13	25-Jan-14	Trial Pits for P11, P12, S107 and P59																



Contract: HY/2008/09
Widening of Tolo Highway / Fanling Highway
Between Island House Interchange and Fanling
(Stage 1 - Between Island House Interchange and Ma Wo)

Three Months Rolling Programme
for the Period of 21 Dec 2013 to 20 Mar 2014

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010			2011				2012				2013				2014														
							Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3											
							1	2	3	4	5	6	7	8	9	1	1	1	1	1	2	2	2	2	2	3	3	3	3	3	3	3	4	4	4	4
HY/2009/08 TOLO HIGHWAY WIDENING, Update on 20131125																																				
EXECUTIVE SUMMARY																																				
Design																																				
A1330	Alternative Design		100%	292	26-Jul-10 A	14-Jan-11 A	Alternative Design																													
Construction																																				
Section 1																																				
A1000	SA21 - North Bound	-97	95.6%	959	15-Oct-10 A	07-Jan-14	SA21 - North Bound																													
A1010	SA21 - South Bound	-97	94.82%	814	15-Oct-10 A	07-Jan-14	SA21 - South Bound																													
A1020	SA21 - Middle Lane	-79	91.27%	275	08-May-12 A	19-Dec-13	SA21 - Middle Lane																													
Section 2																																				
A1030	SA22 - North Bound	-53	94.49%	1016	26-Feb-10 A	20-Jan-14	SA22 - North Bound																													
A1040	SA22 - South Bound	-83	91.71%	1037	01-Apr-10 A	19-Feb-14	SA22 - South Bound																													
A1060	SA23 - South Bound	-77	79.51%	388	28-Dec-11 A	13-Feb-14	SA23 - South Bound																													
A1070	SA24 - North Bound	-58	92.25%	787	25-Aug-10 A	25-Jan-14	SA24 - North Bound																													
A1080	SA25 - South Bound	-53	94.34%	777	20-Oct-10 A	08-Jan-14	SA25 - South Bound																													
A1090	SA26 - North Bound	-41	96.38%	1216	26-Feb-10 A	08-Jan-14	SA26 - North Bound																													
A1100	SA26 - South Bound	-92	92.19%	1216	26-Feb-10 A	28-Feb-14	SA26 - South Bound																													
Section 3																																				
A1110	SA26A - North Bound	-12	94.88%	1191	26-Feb-10 A	25-Jan-14	SA26A - North Bound																													
A1120	SA26A - South Bound	-1	94.31%	879	26-Feb-10 A	14-Jan-14	SA26A - South Bound																													
A1130	SA26A - North & South Bound		100%	612	26-Feb-11 A	30-Jul-13 A	SA26A - North & South Bound																													
A1140	SA27 - South Bound	-28	90.74%	826	27-Mar-10 A	10-Feb-14	SA27 - South Bound																													
Section 4																																				
A1150	SA28 - North Bound	-57	90.45%	1216	26-Feb-10 A	22-Mar-14	SA28 - North Bound																													
A1160	SA28 - South Bound	-33	91.65%	1099	23-Jun-10 A	25-Feb-14	SA28 - South Bound																													
A1170	SA29 - North Bound		100%	909	26-Jan-11 A	26-Sep-13 A	SA29 - North Bound																													
A1180	SA32 - Roadside FVMS		100%	265	26-Mar-11 A	15-Dec-11 A	SA32 - Roadside FVMS																													
Section 5																																				
A1190	SA31 - South Bound		100%	884	26-Feb-10 A	28-Mar-13 A	SA31 - South Bound																													
Section 7																																				
A1200	SA41 - Site Office	-15	85.59%	1581	26-Feb-10 A	11-Jul-14	SA41 - Site Office																													
A1210	SA42 - Temporary Contractor's Works Area	0	86.6%	1582	25-Feb-10 A	25-Jun-14	SA42 - Temporary Contractor's Works Area																													
Section 17 (Subject to Excision, Engineer may instruct within 819 days)																																				
A1300	Validity Period	202	98.6%	819	25-Feb-10 A	07-Dec-13	Validity Period																													
A1310	SA28 - North Bound		100%	34	24-May-12 A	31-Aug-13 A	SA28 - North Bound																													
A1320	SA30A - North Bound		100%	155	14-May-12 A	31-Aug-13 A	SA30A - North Bound																													

KEY DATES/ MILESTONES

Portion Handover Dates Section 1 (Site Area SA21)

Project ID: J3318-UPDATE 2013NOV
Project Name: HY/2009/08 TOLO HIGHWAY WIDENING...
Print Date: 27-Nov-13
Data Date: 26-Nov-13
Page 1 of 47

- Current Bar
- Level of Effort
- Critical
- Milestone

Highways Department - Contract No. HY/2009/08

**Widening of Tolo Highway/ Fanling Highway
Stage 1 - Between Ma Wo and Tai Hang**

Updated Works Programme, 26 November 2013

UWP Revision			
Date	Revision	Checked	Approved
26-Nov-13	UWP November, 2013	WY	JC

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010				2011				2012				2013				2014																	
							Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3															
							1	2	3	4	5	6	7	8	9	1	1	1	1	1	2	2	2	2	2	2	2	3	3	3	3	3	3	3	3	4	4	4	4	4
PHSA2100	Possession of SA21 (Day365)		100%	0	16-Jul-10	A	◇ Possession of SA21 (Day365)																																	
Section 3 (Site Area SA26A and SA 27)																																								
PHSA26A0	Possession of SA26A (Day0)		100%	0	26-Feb-10	A	◇ Possession of SA26A (Day0)																																	
PHSA2700	Possession of SA27 (Day 90)		100%	0	26-Mar-10	A	◇ Possession of SA27 (Day 90)																																	
Section 2 (Site Area SA22, SA23, SA24, SA25 and SA26)																																								
PHSA2200	Possession of SA22 (Day0)		100%	0	26-Feb-10	A	◇ Possession of SA22 (Day0)																																	
PHSA2300	Possession of SA23 (Day180)		100%	0	04-May-10	A	◇ Possession of SA23 (Day180)																																	
PHSA2400	Possession of SA24 (Day180)		100%	0	04-May-10	A	◇ Possession of SA24 (Day180)																																	
PHSA2500	Possession of SA25 (Day270)		100%	0	04-May-10	A	◇ Possession of SA25 (Day270)																																	
PHSA2600	Possession of SA26 (Day0)		100%	0	26-Feb-10	A	◇ Possession of SA26 (Day0)																																	
Section 4 (Site Area SA28, SA29 and SA32)																																								
PHSA2800	Possession of SA28 (Day0)		100%	0	26-Feb-10	A	◇ Possession of SA28 (Day0)																																	
PHSA2900	Possession of SA29 (Day270)		100%	0	27-Jul-10	A	◇ Possession of SA29 (Day270)																																	
PHSA3200	Possession of SA32 (Day365)		100%	0	25-Feb-11	A	◇ Possession of SA32 (Day365)																																	
Section 5 (Site Area SA31)																																								
PHSA3100	Possession of SA31 (Day0)		100%	0	26-Feb-10	A	◇ Possession of SA31 (Day0)																																	
Section 7 (All Works Except Works Included in Other Sections)																																								
PHSA4100	Possession of SA41 (Day0)		100%	0	26-Feb-10	A	◇ Possession of SA41 (Day0)																																	
PHSA4200	Possession of SA42 (Day0)		100%	0	26-Feb-10	A	◇ Possession of SA42 (Day0)																																	
PHSA4300	Possession of SA43 (Day90)		100%	0	04-May-10	A	◇ Possession of SA43 (Day90)																																	
Section 8 (Establishment Works in Site Area SA21)																																								
PHSA2110	Possession of SA21 (Day1217)	-152	0%	0	26-Nov-13		◇ Possession of SA21																																	
Section 9 (Establishment Works in Site Area SA22, SA23, SA24, SA25 and SA26)																																								
PHSA2210	Possession of SA22 (Day1217)	-152	0%	0	26-Nov-13		◇ Possession of SA22																																	
PHSA2310	Possession of SA23 (Day1217)	-152	0%	0	26-Nov-13		◇ Possession of SA23																																	
PHSA2420	Possession of SA24 (Day1217)	-152	0%	0	26-Nov-13		◇ Possession of SA24																																	
PHSA2510	Possession of SA25 (Day1217)	-152	0%	0	26-Nov-13		◇ Possession of SA25																																	
PHSA2610	Possession of SA26 (Day1217)	-152	0%	0	26-Nov-13		◇ Possession of SA26																																	
Section 10 (Establishment Works in Site Area SA26A and SA27)																																								
PHSA26A1	Possession of SA26A (Day1217)	-152	0%	0	26-Nov-13		◇ Possession of SA26A																																	
PHSA2710	Possession of SA27 (Day1217)	-152	0%	0	26-Nov-13		◇ Possession of SA27																																	
Section 11 (Establishment Works in Site Area SA28 and SA29)																																								
PHSA2810	Possession of SA28 (Day1217)	-152	0%	0	26-Nov-13		◇ Possession of SA28																																	
PHSA2910	Possession of SA29 (Day1217)	-152	0%	0	26-Nov-13		◇ Possession of SA29																																	
Section 12 (Establishment Works in Site Area SA30 and SA30A)																																								
PHSA3000	Possession of SA30 (Day1217)	-152	0%	0	26-Nov-13		◇ Possession of SA30																																	
PHSA30A0	Possession of SA30A (Day1217)	-152	0%	0	26-Nov-13		◇ Possession of SA30A																																	
Section 13 (Remainder of Establishment Works)																																								
PHSA3110	Possession of SA31 (Day1217)	-128	0%	0	26-Nov-13*		◇ Possession of SA31																																	
PHSA3220	Possession of SA32 (Day1217)	-128	0%	0	26-Nov-13*		◇ Possession of SA32																																	
PHSA4120	Possession of SA41 (Day1217)	-128	0%	0	26-Nov-13*		◇ Possession of SA41																																	
PHSA4220	Possession of SA42 (Day1217)	-128	0%	0	26-Nov-13*		◇ Possession of SA42																																	
PHSA4330	Possession of SA43 (Day1217)	-128	0%	0	26-Nov-13*		◇ Possession of SA43																																	
Section 14 Comprises Routine Maintenance of Road Network in Site Area SA21 to SA31)																																								
PHSA2130	Possession of SA21 for Routine Maintenance (Day365)		100%	0	16-Jul-10	A	◇ Possession of SA21 for Routine Maintenance (Day365)																																	
PHSA2230	Possession of SA22 for Routine Maintenance (Day0)		100%	0	26-Feb-10	A	◇ Possession of SA22 for Routine Maintenance (Day0)																																	

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014																																			
							Q1				Q2				Q3				Q4				Q1				Q2				Q3				Q4				Q1				Q2				Q3				Q4				Q1				Q2				Q3			
							1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12
PHSA2330	Possession of SA23 for Routine Maintenance (Day180)		100%	0	04-May-10 A		◇ Possession of SA23 for Routine Maintenance (Day180)																																																											
PHSA2430	Possession of SA24 for Routine Maintenance (Day180)		100%	0	04-May-10 A		◇ Possession of SA24 for Routine Maintenance (Day180)																																																											
PHSA2530	Possession of SA25 for Routine Maintenance (Day270)		100%	0	04-May-10 A		◇ Possession of SA25 for Routine Maintenance (Day270)																																																											
PHSA2630	Possession of SA26 for Routine Maintenance (Day0)		100%	0	26-Feb-10 A		◇ Possession of SA26 for Routine Maintenance (Day0)																																																											
PHSA26A3	Possession of SA26A for Routine Maintenance (Day0)		100%	0	26-Feb-10 A		◇ Possession of SA26A for Routine Maintenance (Day0)																																																											
PHSA2730	Possession of SA27 for Routine Maintenance (Day90)		100%	0	26-Mar-10 A		◇ Possession of SA27 for Routine Maintenance (Day90)																																																											
PHSA2830	Possession of SA28 for Routine Maintenance (Day0)		100%	0	26-Feb-10 A		◇ Possession of SA28 for Routine Maintenance (Day0)																																																											
PHSA2930	Possession of SA29 for Routine Maintenance (Day270)		100%	0	27-Jul-10 A		◇ Possession of SA29 for Routine Maintenance (Day270)																																																											
PHSA3060	Possession of SA30 for Routine Maintenance (Day0)		100%	0	26-Feb-10 A		◇ Possession of SA30 for Routine Maintenance (Day0)																																																											
PHSA30A4	Possession of SA30A for Routine Maintenance (Day180)		100%	0	27-Jul-10 A		◇ Possession of SA30A for Routine Maintenance (Day180)																																																											
PHSA3130	Possession of SA31 for Routine Maintenance		100%	0	26-Feb-10 A		◇ Possession of SA31 for Routine Maintenance																																																											
Section 17 (Subject to Excision and Instruct by Engineer within 819 days)																																																																		
PHSA3030	Earliest Date to Possession of SA30		100%	0	26-Feb-10 A		◇ Earliest Date to Possession of SA30																																																											
PHSA30A3	Earliest Date to Possession of SA30A		100%	0	27-Jul-10 A		◇ Earliest Date to Possession of SA30A																																																											
Key Dates (include EOT GCL submitted and awarded upto Jun 2013)																																																																		
HDS01000	KD1: Completion of Section 1 - (Day1216)	-97	0%	0	07-Jan-14*		◇ KD1: Completion of Section 1 - (Day1216)																																																											
HDS02000	KD2: Completion of Section 2 - (Day1216)	-92	0%	0	28-Feb-14*		◇ KD2: Completion of Section 2 - (Day1216)																																																											
HDS03000	KD3: Completion of Section 3 - (Day1216)	-30	0%	0	12-Feb-14*		◇ KD3: Completion of Section 3 - (Day1216)																																																											
HDS04000	KD4: Completion of Section 4 - (Day1216) - Overall Completion of Works	-57	0%	0	22-Mar-14*		◇ KD4: Completion of Section 4 - (Day1216) - Overall Completion of Works																																																											
HDS04100	KD4: Completion of Section 4 - (Day1216) - Substantial Completion for Road Open...	-25	0%	0	25-Feb-14*		◇ KD4: Completion of Section 4 - (Day1216) - Substantial Completion for Road Open...																																																											
HDS05000	KD5: Completion of Section 5 - (Day884)		100%	0	28-Mar-13 A		◇ KD5: Completion of Section 5 - (Day884)																																																											
HDS07000	KD7: Completion of Section 7 - (Day1581)	0	0%	0	25-Jun-14*		◇ KD7: Completion of Section 7 - (Day1581)																																																											
HDS08000	KD8: Completion of Section 8 - (Day1581)	0	0%	0	25-Jun-14*		◇ KD8: Completion of Section 8 - (Day1581)																																																											
HDS09000	KD9: Completion of Section 9 - (Day1581)	0	0%	0	25-Jun-14*		◇ KD9: Completion of Section 9 - (Day1581)																																																											
HDS10000	KD10: Completion of Section 10 - (Day1581)	0	0%	0	25-Jun-14*		◇ KD10: Completion of Section 10 - (Day1581)																																																											
HDS11000	KD11: Completion of Section 11 - (Day1581)	0	0%	0	25-Jun-14*		◇ KD11: Completion of Section 11 - (Day1581)																																																											
HDS12000	KD12: Completion of Section 12 - (Day1581)	0	0%	0	25-Jun-14*		◇ KD12: Completion of Section 12 - (Day1581)																																																											
HDS13000	KD13: Completion of Section 13 - (Day1581)	0	0%	0	25-Jun-14*		◇ KD13: Completion of Section 13 - (Day1581)																																																											
HDS14000	KD14: Completion of Section 14 - (Day1581)	0	0%	0	25-Jun-14*		◇ KD14: Completion of Section 14 - (Day1581)																																																											
HDS17000	KD17: Latest Date to Compl of Section 17 - (Day397) Subject to Excision		100%	0	31-Aug-13 A		◇ KD17: Latest Date to Compl of Section 17 - (Day397) Subject to Excision																																																											
DESIGN SUBMISSION																																																																		
Alternative Design																																																																		
Ground Investigation & Reporting																																																																		
AD000010	Ground Investigation for Alternative Design		100%	54	22-Mar-10 A	29-May-10 A	Ground Investigation for Alternative Design																																																											
AD000020	Report of Ground Investigation		100%	56	12-Apr-10 A	18-Jun-10 A	Report of Ground Investigation																																																											
Package AD1: W56B																																																																		
AD000110	AD1 - Design Period		100%	80	29-Mar-10 A	08-Jul-10 A	AD1 - Design Period																																																											
AD000120	AD1 - Full Package to ICE for Certification		100%	20	09-Jul-10 A	31-Jul-10 A	AD1 - Full Package to ICE for Certification																																																											
AD000130	AD1 - Approval by ER/CLIENT/CEDD (GEO)		100%	101	09-Jul-10 A	06-Nov-10 A	AD1 - Approval by ER/CLIENT/CEDD (GEO)																																																											
Package AD2: W57B																																																																		
AD000210	AD2 - Design Period		100%	72	14-Apr-10 A	10-Jul-10 A	AD2 - Design Period																																																											
AD000220	AD2 - Full Package to ICE for Certification		100%	44	12-Jul-10 A	31-Aug-10 A	AD2 - Full Package to ICE for Certification																																																											
AD000230	AD2 - Approval by ER/CLIENT/CEDD (GEO)		100%	172	26-Nov-10 A	26-Apr-11 A	AD2 - Approval by ER/CLIENT/CEDD (GEO)																																																											
Package AD3: W69																																																																		
AD000310	AD3 - Design Period		100%	75	03-May-10 A	31-Jul-10 A	AD3 - Design Period																																																											
AD000320	AD3 - Full Package to ICE for Certification		100%	57	02-Aug-10 A	08-Oct-10 A	AD3 - Full Package to ICE for Certification																																																											

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014													
							Q1			Q2			Q3			Q4			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3															
							1	2	3	4	5	6	7	8	9	10	11	12	1	1	1	1	1	1	2	2	2	2	2	2	3	3	3	3	3	3	3	3	3	4	4	4	4	4
AD000330	AD3 - Approval by ER/CLIENT/CEDD (GEO)		100%	100	02-Aug-10 A	29-Nov-10 A	AD3 - Approval by ER/CLIENT/CEDD (GEO)																																					
Package AD4: W38																																												
AD000410	AD4 - Design Period		100%	78	09-Jun-10 A	09-Sep-10 A	AD4 - Design Period																																					
AD000420	AD4 - Full Package to ICE for Certification		100%	18	10-Sep-10 A	09-Nov-10 A	AD4 - Full Package to ICE for Certification																																					
AD000430	AD4 - Approval by ER/CLIENT/CEDD (GEO)		100%	54	11-Nov-10 A	15-Jan-11 A	AD4 - Approval by ER/CLIENT/CEDD (GEO)																																					
Package AD5 (Noise Barrier Foundation): NB38, NB39, NB41 & NB43																																												
AD000510	AD5 - Design Period		100%	98	21-Jul-10 A	22-Oct-10 A	AD5 - Design Period																																					
AD000520	AD5 - Full Package to ICE for Certification		100%	51	23-Oct-10 A	22-Dec-10 A	AD5 - Full Package to ICE for Certification																																					
AD000530	AD5 - Approval by ER/CLIENT/CEDD (GEO)		100%	74	18-Oct-10 A	14-Jan-11 A	AD5 - Approval by ER/CLIENT/CEDD (GEO)																																					
MATERIALS PROCUREMENT																																												
Major Materials (Detail shall refer to supplementary information)																																												
Water Works																																												
MA001010	Place Order		100%	0	31-Aug-10 A		Place Order																																					
MA001030	Fabrication, Manufacturing & Delivery		100%	900	31-Aug-10 A	31-Aug-12 A	Fabrication, Manufacturing & Delivery																																					
Vehicular Parapet SSD161																																												
MA001050	Place Order		100%	0	26-May-11 A		Place Order																																					
MA001060	Fabrication, Manufacturing & Delivery		100%	350	26-May-11 A	24-Aug-12 A	Fabrication, Manufacturing & Delivery																																					
Bearing																																												
MA001070	Place Order		100%	0	31-Jul-10 A		Place Order																																					
MA001080	Fabrication, Manufacturing & Delivery		100%	630	31-Jul-10 A	05-Aug-12 A	Fabrication, Manufacturing & Delivery																																					
Movement Joint																																												
MA001090	Place Order		100%	0	31-Aug-10 A		Place Order																																					
MA001100	Fabrication, Manufacturing & Delivery		100%	620	31-Aug-10 A	31-Aug-12 A	Fabrication, Manufacturing & Delivery																																					
CONSTRUCTION PHASE																																												
Preliminaries & General Requirement																																												
Preliminaries																																												
General Submissions																																												
PR000000	Commencement of Works		100%	0	26-Feb-10 A		Commencement of Works																																					
PR001000	Site Establishment		100%	90	26-Feb-10 A	25-May-10 A	Site Establishment																																					
PR001010	Effect required Insurances		100%	0	26-Feb-10 A		Effect required Insurances																																					
PR001030	Erect Contractor's Office Compound		100%	69	26-Feb-10 A	04-May-10 A	Erect Contractor's Office Compound																																					
PR001040	Submit Site Organization Chart		100%	14	26-Feb-10 A	10-Mar-10 A	Submit Site Organization Chart																																					
PR001050	Submit Site Layout Plan		100%	7	26-Feb-10 A	03-Mar-10 A	Submit Site Layout Plan																																					
PR001060	Prepare/Submit Initial Works Programme		100%	7	26-Feb-10 A	03-Mar-10 A	Prepare/Submit Initial Works Programme																																					
PR001070	Approval on Initial Works Programme		100%	30	04-Mar-10 A	02-Apr-10 A	Approval on Initial Works Programme																																					
PR001080	Prepare/Submit Detailed Works Programme		100%	58	03-Apr-10 A	30-May-10 A	Prepare/Submit Detailed Works Programme																																					
PR001090	Prepare/Submit First 3-month Programme		100%	14	26-Feb-10 A	10-Mar-10 A	Prepare/Submit First 3-month Programme																																					
PR001100	Submit initial 12-month Pgr for Rou. Maint. Work		100%	14	26-Feb-10 A	10-Mar-10 A	Submit initial 12-month Pgr for Rou. Maint. Work																																					
PR001110	Submit Rolling 3month Routine Maint. Program		100%	14	26-Feb-10 A	10-Mar-10 A	Submit Rolling 3month Routine Maint. Program																																					
PR001170	Prepare/Submit Subcon Management Plan (SMP)		100%	30	26-Feb-10 A	26-Mar-10 A	Prepare/Submit Subcon Management Plan (SMP)																																					
PR001200	Submit Interface Management Plan		100%	60	26-Feb-10 A	25-Apr-10 A	Submit Interface Management Plan																																					
PR001242	Application of Expressway Permit		100%	7	26-Feb-10 A	03-Mar-10 A	Application of Expressway Permit																																					
PR001244	Approval of Expressway Permit		100%	21	04-Mar-10 A	24-Mar-10 A	Approval of Expressway Permit																																					
PR001246	Issurance of Excavation Permit form Hyd		100%	7	26-Feb-10 A	03-Mar-10 A	Issurance of Excavation Permit form Hyd																																					
PR001256	Complete All General Submission		100%	0		30-May-10 A	Complete All General Submission																																					
Technical Submission																																												

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014													
							Q1			Q2			Q3			Q4			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3															
							1	2	3	4	5	6	7	8	9	10	11	12	1	1	1	1	1	1	2	2	2	2	2	2	3	3	3	3	3	3	3	3	3	4	4	4	4	4
PR001250	Submit Draft Traffic Management Contingency		100%	45	26-Feb-10 A	10-Apr-10 A	Submit Draft Traffic Management Contingency																																					
PR001260	Submit Sch of Const Seq/TTA in Prin Agreement		100%	14	26-Feb-10 A	10-Mar-10 A	Submit Sch of Const Seq/TTA in Prin Agreement																																					
PR001270	Submit TIA/TTA to ER, TD, HKPF etc for Approval		100%	60	26-Feb-10 A	25-Apr-10 A	Submit TIA/TTA to ER, TD, HKPF etc for Approval																																					
PR001280	Prepare/Submit Sch of Util Arrangement		100%	60	26-Feb-10 A	25-Apr-10 A	Prepare/Submit Sch of Util Arrangement																																					
PR001290	Prepare/Submit Conc Mix Design and Trial Test		100%	70	26-Feb-10 A	05-May-10 A	Prepare/Submit Conc Mix Design and Trial Test																																					
PR001300	Perform Slope / Topographic Survey		100%	95	26-Feb-10 A	30-May-10 A	Perform Slope / Topographic Survey																																					
PR001310	Perform Natural Terrain Survey		100%	200	01-Jan-11 A	19-Jul-11 A	Perform Natural Terrain Survey																																					
PR001320	Perform Tree Survey		100%	125	26-Feb-10 A	29-Jun-10 A	Perform Tree Survey																																					
PR001330	Perform Existing Structural Survey		100%	95	26-Feb-10 A	30-May-10 A	Perform Existing Structural Survey																																					
PR001340	Install Geotechnical Instrumentation		100%	90	26-Feb-10 A	25-May-10 A	Install Geotechnical Instrumentation																																					
PR001350	Design for Temporary Noise Barrier		100%	120	26-Feb-10 A	24-Jun-10 A	Design for Temporary Noise Barrier																																					
PR001360	Approval for Temporary Noise Barrier		100%	30	26-Jun-10 A	24-Jul-10 A	Approval for Temporary Noise Barrier																																					
PR001370	Design for Irrigation System		100%	150	26-Feb-10 A	24-Jul-10 A	Design for Irrigation System																																					
PR001380	Approval for Irrigation System		100%	24	26-Feb-11 A	21-Mar-11 A	Approval for Irrigation System																																					
PR001385	Detail review of the natural terrain hazard assessment by GEO		100%	90	26-Oct-11 A	23-Jan-12 A	Detail review of the natural terrain hazard assessment by GEO																																					
PR001390	Design for Permanent Debris Catch Fence		100%	90	26-Oct-11 A	23-Jan-12 A	Design for Permanent Debris Catch Fence																																					
PR001400	Approval for Debris Catch Fence System Design		100%	30	24-Jan-12 A	22-Feb-12 A	Approval for Debris Catch Fence System Design																																					
PR001410	Temporary Works Design		100%	200	26-Feb-10 A	12-Sep-10 A	Temporary Works Design																																					
PR001420	Complete All Technical Submission		100%	0		22-Feb-12 A	Complete All Technical Submission																																					
Specialist Consultants																																												
PR001220	Nominate/Submit Horticulturist for Approval		100%	45	26-Feb-10 A	10-Apr-10 A	Nominate/Submit Horticulturist for Approval																																					
PR001230	Nominate/Submit IIC (Highway Structures)		100%	45	26-Feb-10 A	10-Apr-10 A	Nominate/Submit IIC (Highway Structures)																																					
PR001240	Nominate/Submit Traffic Consultant for Approval		100%	7	26-Feb-10 A	03-Mar-10 A	Nominate/Submit Traffic Consultant for Approval																																					
PR001440	Complete Engagement of Specialist Consultants		100%	0		10-Apr-10 A	Complete Engagement of Specialist Consultants																																					
QSHE Submission																																												
PR001120	Prepare/Submit Quality Plan		100%	28	26-Feb-10 A	24-Mar-10 A	Prepare/Submit Quality Plan																																					
PR001130	Prepare/Submit Draft Health & Safety Plan		100%	14	26-Feb-10 A	10-Mar-10 A	Prepare/Submit Draft Health & Safety Plan																																					
PR001140	Prepare/Submit Final Health & Safety Plan		100%	35	26-Feb-10 A	31-Mar-10 A	Prepare/Submit Final Health & Safety Plan																																					
PR001150	Prepare/Submit Draft Env Management Plan		100%	21	26-Feb-10 A	17-Mar-10 A	Prepare/Submit Draft Env Management Plan																																					
PR001160	Prepare/Submit Final Env Management Plan		100%	45	26-Feb-10 A	10-Apr-10 A	Prepare/Submit Final Env Management Plan																																					
PR001180	Submit Site Management Plan for Trip Ticket Sys		100%	45	26-Feb-10 A	10-Apr-10 A	Submit Site Management Plan for Trip Ticket Sys																																					
PR001430	Complete All QSHE Submission		100%	0		10-Apr-10 A	Complete All QSHE Submission																																					
Variation Orders																																												
VO000010	VO. 1: Revised layout of Piles, NLKP5		100%	0	17-Jun-10 A		VO. 1: Revised layout of Piles, NLKP5																																					
VO000020	VO. 2: Fencing Details Along Site Boundaries of SA29		100%	0	20-Aug-10 A		VO. 2: Fencing Details Along Site Boundaries of SA29																																					
VO000030	VO. 3: Existing Bridge 12 Pilecap Concrete Testing (P5/6/8)		100%	0	17-Sep-10 A		VO. 3: Existing Bridge 12 Pilecap Concrete Testing (P5/6/8)																																					
VO000040	VO. 4: Revised Setting Out Plan of Slip Road W in SA28 & SA31		100%	0	15-Sep-10 A		VO. 4: Revised Setting Out Plan of Slip Road W in SA28 & SA31																																					
VO000050	VO. 5: Revised Setting Out Plan of Slip Road W in Site Area SA30		100%	0	15-Sep-10 A		VO. 5: Revised Setting Out Plan of Slip Road W in Site Area SA30																																					
VO000060	VO. 6: Bridge 15A Pilecap Sleeving Details		100%	0	19-Oct-10 A		VO. 6: Bridge 15A Pilecap Sleeving Details																																					
VO000070	VO. 7: Modification of Noise Barrier Footing for NB42 & NB44		100%	0	14-Dec-10 A		VO. 7: Modification of Noise Barrier Footing for NB42 & NB44																																					
VO000080	VO. 8: Revised Layout of Southern Trunk Sewer		100%	0	15-Dec-10 A		VO. 8: Revised Layout of Southern Trunk Sewer																																					
VO000090	VO. 9: Relocation and Deletion of Access Door at Noise Barrier		100%	0	04-Jan-11 A		VO. 9: Relocation and Deletion of Access Door at Noise Barrier																																					
VO000100	VO. 10: Fencing details along Site Boundaries of Section subject to Excision		100%	0	04-Jan-11 A		VO. 10: Fencing details along Site Boundaries of Section subject to Excision																																					
VO000110	VO. 11: Fencing details along Site Boundaries of Section subject to Excision		100%	0	04-Jan-11 A		VO. 11: Fencing details along Site Boundaries of Section subject to Excision																																					
VO000120	VO. 12: Fencing for Former Lot 1308 S.B in D.D.6		100%	0	12-Jan-11 A		VO. 12: Fencing for Former Lot 1308 S.B in D.D.6																																					
VO000130	VO. 13: Relocation of Existing HKCG HP600mm Gas mains at Slip Road T		100%	0	12-Aug-11 A		VO. 13: Relocation of Existing HKCG HP600mm Gas mains at Slip Road T																																					
VO000140	VO. 14: Revised Layout of Police Observation Platform at CH3700		100%	0	27-Jan-11 A		VO. 14: Revised Layout of Police Observation Platform at CH3700																																					
VO000150	VO. 15: Revised Layout of Slope S28		100%	0	01-Feb-11 A		VO. 15: Revised Layout of Slope S28																																					

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014																
							Q1			Q2			Q3			Q4			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3																		
							1	2	3	4	5	6	7	8	9	10	11	12	1	1	1	1	1	1	1	2	2	2	2	2	2	2	3	3	3	3	3	3	3	3	4	4	4	4	4	4	4
S21N2100	Sheet Pile/Excavate & Construct W36		100%	85	11-Aug-11 A	23-Apr-12 A	Sheet Pile/Excavate & Construct W36																																								
S21N2110	Opencut excavation		100%	12	11-Aug-11 A	24-Aug-11 A	Opencut excavation																																								
S21N2120	Construction of W36 Structure		100%	50	19-Sep-11 A	23-Apr-12 A	Construction of W36 Structure																																								
S21N2130	Backfilling		100%	0	06-Feb-12 A	18-Feb-12 A	Backfilling																																								
S21N2140	Backfilling behind W36 and drainage works	-60	80%	70	04-Mar-13 A	11-Dec-13	Backfilling behind																																								
Retaining Wall W38 (AD4)																																															
S21N2210	Pre-drilling		100%	24	26-Feb-11 A	25-Mar-11 A	Pre-drilling																																								
S21N2220	Prepare Piling Platform for W38		100%	30	26-Feb-11 A	01-Apr-11 A	Prepare Piling Platform for W38																																								
S21N2225	COD: Mobilization of 1 no. rig from W56B to W38 for piling work		100%	60	14-Mar-11 A	27-Jun-11 A	COD: Mobilization of 1 no. rig from W56B to W38 for piling work																																								
S21N2230	Pile for W38 (2 rig)		100%	141	26-Mar-11 A	22-Jun-11 A	Pile for W38 (2 rig)																																								
S21N2231	Installation of Piles - Stage 1 (CH2470-2545)		100%	69	26-Mar-11 A	22-Jun-11 A	Installation of Piles - Stage 1 (CH2470-2545)																																								
S21N2232	Installation of Piles - Stage 2 (Remain)		100%	72	12-Apr-11 A	22-Jun-11 A	Installation of Piles - Stage 2 (Remain)																																								
S21N2240	Retaining Wall & Drainage W38		100%	230	27-Jun-11 A	24-Dec-12 A	Retaining Wall & Drainage W38																																								
S21N2242	Excavation to +54.5mPD		100%	60	27-Jun-11 A	05-Sep-11 A	Excavation to +54.5mPD																																								
S21N2244	Excavation to formation		100%	60	26-Sep-11 A	06-Dec-11 A	Excavation to formation																																								
S21N2250	Construction of Base & Wall - Stage 1 (CH2470 - 2520)		100%	75	07-Dec-11 A	31-Jan-12 A	Construction of Base & Wall - Stage 1 (CH2470 - 2520)																																								
S21N2252	Backfilling to road formation - Stage 1 (CH2470 - 2520)		100%	50	21-Jan-12 A	18-Feb-12 A	Backfilling to road formation - Stage 1 (CH2470 - 2520)																																								
S21N2254	Construction of Base & Wall - Stage 2 (Ch2520 - 2600)		100%	75	20-Feb-12 A	29-Sep-12 A	Construction of Base & Wall - Stage 2 (Ch2520 - 2600)																																								
S21N2256	Backfilling to formation level - Stage 2 (CH2520 - 2600)		100%	30	01-Oct-12 A	24-Dec-12 A	Backfilling to formation level - Stage 2 (CH2520 - 2600)																																								
S21N2266	Backfilling behind W38 and drainage works	-49	95%	70	04-Mar-13 A	29-Nov-13	Backfilling behind W38																																								
Retaining Wall W39 (CDS 3)																																															
S21N2302	Clearing & Prepare Piling Platform & Pre-drilling for W39		100%	10	27-Jun-11 A	09-Jul-11 A	Clearing & Prepare Piling Platform & Pre-drilling for W39																																								
S21N2304	Piling Works		100%	36	03-Oct-11 A	14-Nov-11 A	Piling Works																																								
S21N2306	Sheet Pile/ Excavate & Construct W39		100%	75	20-Aug-12 A	01-Dec-12 A	Sheet Pile/ Excavate & Construct W39																																								
S21N2307	Opencut Excavation		100%	7	20-Aug-12 A	03-Sep-12 A	Opencut Excavation																																								
S21N2308	Construction of W39 Structure		100%	50	04-Sep-12 A	21-Nov-12 A	Construction of W39 Structure																																								
S21N2309	Backfilling		100%	12	26-Nov-12 A	01-Dec-12 A	Backfilling																																								
S21N2319	Backfilling behind W39 and drainage works	-60	80%	70	04-Mar-13 A	11-Dec-13	Backfilling behind																																								
Retaining Wall W40 (CSD 3)																																															
S21N2312	Clearing & Prepare Piling Platform & Pre-drilling for W40		100%	12	03-Oct-11 A	17-Oct-11 A	Clearing & Prepare Piling Platform & Pre-drilling for W40																																								
S21N2314	Excavation for W40		100%	12	20-Aug-12 A	06-Sep-12 A	Excavation for W40																																								
S21N2316	Construct W40		100%	40	07-Sep-12 A	13-Oct-12 A	Construct W40																																								
S21N2326	Backfilling		100%	11	20-Dec-12 A	29-Dec-12 A	Backfilling																																								
S21N2336	Backfilling behind W40 and drainage works	-74	60%	70	04-Mar-13 A	30-Dec-13	Backfilling behind																																								
Retaining Wall W41A																																															
S21N2400	Sheet Pile/Excavate & Construct W41A		100%	72	26-Sep-11 A	25-Nov-11 A	Sheet Pile/Excavate & Construct W41A																																								
S21N2410	Opencut Excavation		100%	7	26-Sep-11 A	04-Oct-11 A	Opencut Excavation																																								
S21N2420	Construction of W41A Structure		100%	47	05-Oct-11 A	31-Oct-11 A	Construction of W41A Structure																																								
S21N2430	Backfilling		100%	18	01-Nov-11 A	25-Nov-11 A	Backfilling																																								
Retaining Wall W41B																																															
S21N2618	Sheet Pile/Excavate & Construct W41B		100%	71	26-Sep-11 A	25-Nov-11 A	Sheet Pile/Excavate & Construct W41B																																								
S21N2628	Opencut Excavation		100%	7	26-Sep-11 A	04-Oct-11 A	Opencut Excavation																																								
S21N2648	Construction of W41B Structure		100%	47	05-Oct-11 A	31-Oct-11 A	Construction of W41B Structure																																								
S21N2658	Backfilling		100%	17	01-Nov-11 A	25-Nov-11 A	Backfilling																																								
Retaining Wall W45-48/A																																															
S21N2500	Sheet Pile/Excavate & Construct W45-48/A		100%	174	01-Mar-11 A	11-Jan-13 A	Sheet Pile/Excavate & Construct W45-48/A																																								
S21N2510	Opencut Excavation (W45, W46 & W47)		100%	36	12-Oct-11 A	23-Nov-11 A	Opencut Excavation (W45, W46 & W47)																																								
S21N2520	Opencut Excavation (W48, W48A)		100%	18	01-Mar-11 A	31-Mar-11 A	Opencut Excavation (W48, W48A)																																								

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014																
							Q1				Q2				Q3				Q4				Q1				Q2				Q3				Q4				Q1			Q2			Q3		
							1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5
S22S0010	Site Clearance		100%	72	01-Apr-10 A	02-Jul-10 A	Site Clearance																																								
S22S0020	Access Road		100%	72	20-Apr-10 A	16-Jul-10 A	Access Road																																								
Slopeworks																																															
S22S5000	Slopeworks Cut(S28-sn) (incl. VO15: Revised Layout of Slope S28)		100%	198	21-Oct-10 A	17-Aug-11 A	Slopeworks Cut(S28-sn) (incl. VO15: Revised Layout of Slope S28)																																								
S22S5010	Slopeworks Cut(S28) - Stage 1 (Cutslope)		100%	23	21-Oct-10 A	16-Nov-10 A	Slopeworks Cut(S28) - Stage 1 (Cutslope)																																								
S22S5030	Slopeworks Cut(S28) - Stage 1 (Soil Nail Installation : IJKL)		100%	23	17-Nov-10 A	08-Feb-11 A	Slopeworks Cut(S28) - Stage 1 (Soil Nail Installation : IJKL)																																								
S22S5040	Slopeworks Cut(S28) - Stage 2 (Cutslope)		100%	37	11-Dec-10 A	03-Jan-11 A	Slopeworks Cut(S28) - Stage 2 (Cutslope)																																								
S22S5060	Slopeworks Cut(S28) - Stage 2 (Soil Nail Installation : EFGH)		100%	37	08-Feb-11 A	23-Mar-11 A	Slopeworks Cut(S28) - Stage 2 (Soil Nail Installation : EFGH)																																								
S22S5070	Slopeworks Cut(S28) - Stage 3 (Cutslope)		100%	36	06-Jul-11 A	17-Aug-11 A	Slopeworks Cut(S28) - Stage 3 (Cutslope)																																								
S22S5090	Slopeworks Cut(S28) - Stage 3 (Soil Nail Installation : ABCD)		100%	36	20-Aug-11 A	04-Oct-11 A	Slopeworks Cut(S28) - Stage 3 (Soil Nail Installation : ABCD)																																								
S22S5100	Slope Reinstatement Works (Bridge 12B)	-62	0%	40	26-Nov-13	14-Jan-14	Slope Reinstatement Works (Bridge 12B)																																								
Construction of Retaining Wall																																															
Retaining Wall RWB12B																																															
S22S2110	Pre-drilling for RWB12B		100%	24	16-Jul-10 A	12-Aug-10 A	Pre-drilling for RWB12B																																								
S22S2120	Piles for RWB12B		100%	116	13-Aug-10 A	20-Nov-10 A	Piles for RWB12B																																								
S22S2130	Excavate to cut-off level		100%	60	26-Jan-11 A	09-Apr-11 A	Excavate to cut-off level																																								
S22S2140	Capping/Walling for Bay 1-2, RWB12B		100%	60	28-Mar-11 A	10-May-12 A	Capping/Walling for Bay 1-2, RWB12B																																								
S22S2142	Capping/Walling for Bay 3-6, RWB12B		100%	75	11-May-12 A	03-Sep-12 A	Capping/Walling for Bay 3-6, RWB12B																																								
S22S2150	Backfilling		100%	60	04-Sep-12 A	22-Jun-13 A	Backfilling																																								
Road Re-construction Works, Roadworks & Drainage																																															
S22S4000	Road Re-construction Works (CH 2840 - 3450)	-65	63.19%	185	06-May-13 A	19-Feb-14	Road Re-construction Works (CH 2840 - 3450)																																								
S22S4405	Road and Drainages Works for Fast Lane (CH2840 - 3000)	-69	90%	45	06-May-13 A	30-Nov-13	Road and Drainages Works for Fast Lane (CH2840 - 3000)																																								
S22S4410	Road Surface Works for Fast Lane (CH2840 - 3000)	-69	0%	12	30-Nov-13	14-Dec-13	Road Surface Works for Fast Lane (CH2840 - 3000)																																								
S22S4415	Road Re-Construction Works for Mid 2 Lane (CH2840 - 3000)	-69	0%	24	14-Dec-13	15-Jan-14	Road Re-Construction Works for Mid 2 Lane (CH2840 - 3000)																																								
S22S4420	Road and Drainages Works for Fast and Mid Lane (CH3000 - 3450)	-69	0%	24	14-Dec-13	15-Jan-14	Road and Drainages Works for Fast and Mid Lane (CH3000 - 3450)																																								
S22S4425	Road Surface Works for Fast Lane and Mid Lane (CH3000 - 3450)	-69	0%	12	15-Jan-14	29-Jan-14	Road Surface Works for Fast Lane and Mid Lane (CH3000 - 3450)																																								
S22S4430	Road and Drainages Works for Slow Lane (CH2840 - 3450)	-69	0%	12	29-Jan-14	15-Feb-14	Road and Drainages Works for Slow Lane (CH2840 - 3450)																																								
S22S4435	Road Surface Works for Slow Lane (CH3000 - 3450)	-69	0%	7	15-Feb-14	24-Feb-14	Road Surface Works for Slow Lane (CH3000 - 3450)																																								
S22S4440	Road Construction Works Remaining Works (along CH2840 - 3450)	-65	0%	7	12-Feb-14	19-Feb-14	Road Construction Works Remaining Works (along CH2840 - 3450)																																								
S22S4500	Roadworks for Realignment of Existing Shek Lin Road	-55	0%	18	15-Jan-14	07-Feb-14	Roadworks for Realignment of Existing Shek Lin Road																																								
Traffic Control & Surveillance System																																															
S22S4820	TCSS - (Gantry 60) (incl. VO73 Revised Sign Gantry Details)	-69	40%	50	16-Sep-13 A	24-Feb-14	TCSS - (Gantry 60) (incl. VO73 Revised Sign Gantry Details)																																								
Modification of Existing Bridge 12																																															
S22S1300	Demolish Existing Parapet & Stitching Works for bridge 12 & 12B (incl. VO3 & VO29)	-65	2.86%	70	16-Sep-13 A	19-Feb-14	Demolish Existing Parapet & Stitching Works for bridge 12 & 12B (incl. VO3 & VO29)																																								
S22S1315	VO 3: Existing Bridge 12 pile cap construction		100%	30	17-Sep-10 A	15-Feb-11 A	VO 3: Existing Bridge 12 pile cap construction																																								
S22S1322	Removal of Existing Steel Barrier and Surface	-10	80%	8	22-Jul-13 A	27-Nov-13	Removal of Existing Steel Barrier and Surface																																								
S22S1323	Stitching Works of Existing Bridge Decks B12 and B12B	-10	80%	20	08-Aug-13 A	02-Dec-13	Stitching Works of Existing Bridge Decks B12 and B12B																																								
S22S1324	Road Surface of B12B for TW Slip Road	-10	0%	7	02-Dec-13	10-Dec-13	Road Surface of B12B for TW Slip Road																																								
S22S1326	Removal of existing central barrier along B12 and Erection breaking platform	-65	0%	12	16-Sep-13 A	09-Dec-13	Removal of existing central barrier along B12 and Erection breaking platform																																								
S22S1328	Breaking the existing stitch of B12 and condition survey	-65	0%	18	26-Nov-13	16-Dec-13	Breaking the existing stitch of B12 and condition survey																																								
S22S1329	Removal M.J and Replacement M.J	-65	0%	8	17-Dec-13	27-Dec-13	Removal M.J and Replacement M.J																																								
S22S1331	Stitching Works for B12	-65	0%	35	28-Dec-13	11-Feb-14	Stitching Works for B12																																								
S22S1332	Road Surface Works	-65	0%	7	12-Feb-14	19-Feb-14	Road Surface Works																																								
Landscaping																																															
S22S6000	Landscaping Works	-62	16.67%	30	23-Sep-13 A	15-Feb-14	Landscaping Works																																								
Site Area SA23																																															
PHSA2320	Possession of SA23 (Day180)		100%	0	04-May-10 A		Possession of SA23 (Day180)																																								
SA230000	Site Area SA23 Works Period	-77	86.43%	586	16-Jul-10 A	13-Feb-14	Site Area SA23 Works Period																																								

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014																
							Q1			Q2			Q3			Q4			Q1		Q2		Q3		Q4		Q1		Q2		Q3																
							1	2	3	4	5	6	7	8	9	10	11	12	1	1	1	1	1	1	1	1	1	2	2	2	2	2	2	3	3	3	3	3	3	3	3	3	4	4	4	4	4
SA230010	Site Area SA23 Works Completion	134	0%	0		13-Feb-14																									◆ Site Area SA																
South Bound																																															
Preliminaries																																															
S23S0000	Site Clearance / Site Access		100%	144	28-Dec-11 A	24-Aug-13 A																									Site Clearance / Site Access																
S23S1000	Site Clearance		100%	72	28-Dec-11 A	27-Dec-12 A																									Site Clearance																
S23S2000	Site Access		100%	72	28-Dec-12 A	24-Aug-13 A																									Site Access																
Slopeworks																																															
S21N2638	Slopeworks Fill (S27)		100%	99	29-Nov-12 A	24-Jan-13 A																									Slopeworks Fill (S27)																
S21N26381	Slopeworks Fill (S27) - Stage 1, +45mPD		100%	33	29-Nov-12 A	07-Dec-12 A																									Slopeworks Fill (S27) - Stage 1, +45mPD																
S21N26382	Slopeworks Fill (S27) - Stage 2, +50mPD		100%	33	08-Dec-12 A	31-Dec-12 A																									Slopeworks Fill (S27) - Stage 2, +50mPD																
S21N26383	Slopeworks Fill (S27) - Stage 3, +55mPD		100%	33	04-Jan-13 A	24-Jan-13 A																									Slopeworks Fill (S27) - Stage 3, +55mPD																
Landscaping																																															
S23S6000	Landscaping Works	-60	80%	50	23-Sep-13 A	13-Feb-14																									Landscaping																
Site Area SA24																																															
PHSA2410	Possession of SA24 (Day180)		100%	0	04-May-10 A																										◆ Possession of SA24 (Day180)																
SA240000	Site Area SA24 Works Period	-58	92.26%	788	04-May-10 A	25-Jan-14																									Site Area SA24																
SA240010	Site Area SA24 Works Completion	152	0%	0		25-Jan-14																									◆ Site Area SA24																
North Bound																																															
Preliminaries																																															
S24N0000	Site Clearance/Access Rd		100%	89	25-Aug-10 A	09-Dec-10 A																									Site Clearance/Access Rd																
S24N0010	Site Clearance		100%	72	25-Aug-10 A	19-Nov-10 A																									Site Clearance																
S24N0020	Access Road		100%	72	07-Sep-10 A	09-Dec-10 A																									Access Road																
Slopeworks																																															
S24N5000	Slopeworks Cut(S31A)		100%	150	01-Jun-11 A	25-Nov-11 A																									Slopeworks Cut(S31A)																
S24N5010	Slopeworks Cut (S31A) & Soil Nail : Stage 1 (Upper +80mPD)		100%	60	01-Jun-11 A	06-Aug-11 A																									Slopeworks Cut (S31A) & Soil Nail : Stage 1 (Upper +80mPD)																
S24N5020	Slopeworks Cut (S31A) & Soil Nail : Stage 2 (Lower +72mPD)		100%	60	08-Aug-11 A	22-Oct-11 A																									Slopeworks Cut (S31A) & Soil Nail : Stage 2 (Lower +72mPD)																
S24N5030	Slopeworks Cut (S31A) : Shortcreting		100%	30	24-Oct-11 A	25-Nov-11 A																									Slopeworks Cut (S31A) : Shortcreting																
S24N5810	Erect Scaffolding & Soil Nail Installation (Area 4)		100%	60	19-Mar-13 A	08-May-13 A																									Erect Scaffolding & Soil Nail Install																
S24N5831	Slope Reinstatement Works (Bridge 12ASA incl. VO74)	-21	70%	75	30-Apr-13 A	23-Dec-13																									Slope Reinstatement																
Construction of Retaining Wall																																															
Retaining Wall W56B-2 (Bay 12) (AD)																																															
S24N2110	Prepare Piling Platform for W56B-2		100%	24	02-Oct-10 A	07-Feb-11 A																									Prepare Piling Platform for W56B-2																
S24N2120	Pre-drilling for W56B-2		100%	18	28-Oct-10 A	18-Nov-10 A																									Pre-drilling for W56B-2																
S24N2130	Retaining Wall W56B-2		100%	255	21-Jan-11 A	01-Dec-11 A																									Retaining Wall W56B-2																
S24N2140	Piles for W56B-2 (Stage 2)		100%	75	21-Jan-11 A	23-Sep-11 A																									Piles for W56B-2 (Stage 2)																
S24N2150	Excavation, upper		100%	75	26-Sep-11 A	13-Jan-12 A																									Excavation, upper																
S24N2152	Excavation, Middle		100%	60	26-Sep-11 A	19-Apr-12 A																									Excavation, Middle																
S24N2155	Excavation, Bottom		100%	75	11-May-12 A	26-Jul-12 A																									Excavation, Bottom																
S24N2160	Construction of Base Slab (Bay 12)		100%	75	27-Jul-12 A	25-Aug-12 A																									Construction of Base Slab (Bay 12)																
S24N2162	Retaining Wall Structure (Bay 12B)		100%	40	01-Oct-12 A	23-Nov-12 A																									Retaining Wall Structure (Bay 12B)																
S24N2170	Drainage & Backfilling W56B-2		100%	75	27-Feb-13 A	22-May-13 A																									Drainage & Backfilling W56B-2																
Retaining Wall W57A																																															
S24N2200	Construction of W57A		100%	35	26-Jun-13 A	17-Aug-13 A																									Construction of W57A																
S24N2202	Construction of Structure W57A (W57B - bay1 to bay2)		100%	20	26-Jun-13 A	23-Jul-13 A																									Construction of Structure W57A																
S24N2203	Backfilling		100%	7	22-Jul-13 A	17-Aug-13 A																									Backfilling																
Retaining Wall W57B (AD 2)																																															
S24N2310	Prepare Piling Platform for W57B		100%	18	11-Jan-11 A	31-Jan-11 A																									Prepare Piling Platform for W57B																

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014													
							Q1			Q2			Q3			Q4			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3															
							1	2	3	4	5	6	7	8	9	10	11	12	1	1	1	1	1	1	2	2	2	2	2	2	3	3	3	3	3	3	3	3	3	4	4	4	4	4
Retaining Wall W58B, (CSD 2)																																												
S25S2020	Site Formation		100%	25	01-Nov-10 A	30-Nov-10 A																																						
S25S2030	Excavate to cut-off level		100%	10	01-Nov-10 A	31-Dec-10 A																																						
S25S2050	Construction of Structure W58B		100%	75	13-May-11 A	15-Sep-12 A																																						
S25S2060	Backfilling		100%	45	05-Nov-12 A	08-Feb-13 A																																						
Road Re-construction Works, Roadworks & Drainage																																												
S25S4000	Roadworks, Drainages & Utilities (CH 3400 - 3600)	171	100%	109	27-Feb-13 A	26-Nov-13																																						
S25S4025	Road Works for Mid and Slow Lane		100%	60	27-Feb-13 A	03-Jun-13 A																																						
S25S4030	Drainages Works		100%	60	04-Mar-13 A	19-Apr-13 A																																						
S25S4040	Road Surface for Mid and Slow Lane		100%	10	31-May-13 A	21-Jun-13 A																																						
S25S4060	Removal of existing central barrier and forming temporary road (CH 3350 - CH 3550)		100%	12	24-Jun-13 A	09-Jul-13 A																																						
S25S4070	Road Construction and Remaining Works (along CH 3400 - 3600)	0	90%	30	27-Jul-13 A	28-Nov-13																																						
S25S4200	Slip Road H	-2	90%	50	27-Aug-13 A	30-Nov-13																																						
Noise Barriers & Road Barriers																																												
Noise Barrier NB34																																												
S25S3000	Construct Noise Barrier & Beam Barrier, NB34		100%	95	13-Nov-12 A	04-Feb-13 A																																						
S25S3010	NB34 : Foundation Works		100%	36	13-Nov-12 A	03-Jan-13 A																																						
S25S3020	NB34 : Installation of H-column & Panel		100%	36	23-Jan-13 A	04-Feb-13 A																																						
Traffic Control & Surveillance System																																												
S25S4810	TCSS - Stage 1 (Bridge 13A)		100%	30	08-Apr-13 A	25-May-13 A																																						
Site Area SA26																																												
PHSA2620	Possession of SA26 (Day0)		100%	0	26-Feb-10 A																																							
SA260000	Site Area SA26 Works Period	-92	92.19%	1216	26-Feb-10 A	28-Feb-14																																						
SA260010	Site Area SA26 Works Completion	-92	0%	0		28-Feb-14																																						
SA260020	Temporary Traffic Management (Detail shall refer to supplementary information)	-73	92.27%	983	26-Feb-10 A	28-Feb-14																																						
SA260030	Overall Utility Diversion (Detail shall refer to supplementary information)	-73	92.27%	983	26-Feb-10 A	28-Feb-14																																						
SA260040	Additional work to existing ball valves, HKCG	-49	0%	52	26-Nov-13	28-Jan-14																																						
North Bound																																												
Preliminaries																																												
S26N0000	Site Clearance/Access Rd (Tai Wo Road)		100%	150	26-Feb-10 A	28-Aug-10 A																																						
S26N0010	Site Clearance (Tai Wo Road)		100%	75	26-Feb-10 A	31-May-10 A																																						
S26N0020	Access Road (Tai Wo Road)		100%	75	01-Jun-10 A	28-Aug-10 A																																						
Slopeworks																																												
S26N5000	Slopeworks Cut(S31A-sn)		100%	150	01-Jun-11 A	25-Nov-11 A																																						
S26N5010	Slopeworks Cut(S31A-sn) - Stage 1 (Upper +65mPD)		100%	50	01-Jun-11 A	06-Aug-11 A																																						
S26N5020	Slopeworks Cut(S31A-sn) - Stage 2 (Middle +60mPD)		100%	50	08-Aug-11 A	22-Oct-11 A																																						
S26N5030	Slopeworks Cut(S31A-sn) - Stage 3 (Lower +55mPD)		100%	50	24-Oct-11 A	25-Nov-11 A																																						
S26N5040	Remaining Works of S31A	-14	70%	40	27-Jul-13 A	16-Dec-13																																						
Construction of Retaining Wall																																												
Retaining Wall W59																																												
S26N2000	Excavate & Construct W59 (w/SP)		100%	286	01-Mar-12 A	22-Mar-13 A																																						
S26N2002	W59: Base Slab of Bay 1-3		100%	60	01-Mar-12 A	04-Jun-12 A																																						
S26N2004	W59: Wall of Bay 1-3		100%	60	02-Jul-12 A	24-Dec-12 A																																						
S26N2006	W59: Base Slab & Wall of Bay 9-12a		100%	56	19-Apr-12 A	12-Jan-13 A																																						
S26N2008	W59: Excavation + Soil Nail for Bay 4-8		100%	45	19-Apr-12 A	09-Jul-12 A																																						
S26N2012	W59: Base Slab of Bay 4-8		100%	40	16-Jul-12 A	24-Dec-12 A																																						
S26N2014	W59: Wall of Bay 4-8		100%	75	27-Aug-12 A	02-Feb-13 A																																						

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011												2012												2013												2014																																															
							Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3																																																					
							1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12																																				
S26N2020	Backfilling		100%	24	23-Apr-12 A	22-Mar-13 A																																																	Backfilling																																															
Roadworks, Drainage & Utilities																																																																																																						
S26N4000	Roadworks, Drainages & Utilities (ch3400-3720)	-8	87.72%	92	29-Jul-13 A	09-Dec-13																																																	Roadworks, Drain																																															
S26N4035	Removal of existing paving	-28	60%	7	29-Jul-13 A	28-Nov-13																																																	Removal of existing																																															
S26N4055	Road and Drainage Works for Slow and Mid Lane	-28	90%	25	27-Jul-13 A	02-Dec-13																																																	Road and Drainage																																															
S26N4065	Road Surface for Slow and Mid Lane	-28	90%	10	27-Aug-13 A	03-Dec-13																																																	Road Surface for S																																															
S26N4075	Road Construction Fast Lane and Remaining Works (along CH3400 - 3720)	-8	90%	50	26-Oct-13 A	09-Dec-13																																																	Road Construction																																															
Traffic Control & Survelance System																																																																																																						
S26N4810	TCSS - (15m High mast M9), (SEC Poles SC24/ S24) & (Gantry 24) (incl. VO73 Revised Sign Gantry Details)	-22	50%	40	08-Jul-13 A	27-Dec-13																																																	TCSS - (15m Hig																																															
Modification of Existing Bridge																																																																																																						
Modification of Existing Bridge 13																																																																																																						
S26N1200	VO 27: Temporary access and lighting for inspection on Bridge Deck interior of Existing Bridge 13		100%	10	02-Jan-12 A	17-Jan-12 A																																																	VO 27: Temporary access and lighting for inspection on Bridge Deck Int																																															
S26N1210	Construction of Temporary Pier supports & Installation of Jacks	-32	73.88%	134	22-Jul-13 A	08-Jan-14																																																	Construction of																																															
S26N1260	Removal of existing central barrier along B13, Erection breaking platform and re-construction of existing parapet		100%	14	22-Jul-13 A	25-Sep-13 A																																																	Removal of existing cen																																															
S26N1270	Breaking the existing stitch of B13 and conditional survey		100%	25	27-Jul-13 A	04-Nov-13 A																																																	Breaking the existing																																															
S26N1330	Removal existing M.J, Bridge Jacking and replacement bearing & M.J		100%	35	27-Jul-13 A	23-Nov-13 A																																																	Removal existing M																																															
S26N1340	TTA - Stage 4B-4	159	0%	0		26-Nov-13																																																	TTA - Stage 4B-4																																															
S26N1350	Stitch Works for B13 (Rebar and Formwork)		100%	35	07-Sep-13 A	25-Nov-13 A																																																	Stitch Works for B1																																															
S26N1355	Stitch Works for B13 (Concreting)	159	0%	12	26-Nov-13	09-Dec-13																																																	Stitch Works for B																																															
S26N1360	Road Surfacing and Road Diversion	-32	0%	35	26-Nov-13	08-Jan-14																																																	Road Surfacing																																															
Landscaping																																																																																																						
S26N6040	Landscaping Works (CH3400 - 3720)	-28	50%	50	16-Sep-13 A	04-Jan-14																																																	Landscaping W																																															
South Bound																																																																																																						
Preliminaries																																																																																																						
S26S0000	Site Clearance/Access Rd (Tai Wo Road)		100%	129	26-Feb-10 A	04-Aug-10 A																																																	Site Clearance/Access Rd (Tai Wo Road)																																															
S26S10	Site Clearance (Tai Wo Road)		100%	80	26-Feb-10 A	05-Jun-10 A																																																	Site Clearance (Tai Wo Road)																																															
S26S20	Access Rd (Tai Wo Road)		100%	80	29-Apr-10 A	04-Aug-10 A																																																	Access Rd (Tai Wo Road)																																															
Slopeworks																																																																																																						
S26S5000	Slopeworks Fill(S32)	-73	33.33%	24	18-Feb-13 A	13-Dec-13																																																	Slopeworks Fill(S																																															
S26S5010	Slopeworks Fill (S32) - Stage 1 (Lower +42mPD)		100%	20	18-Feb-13 A	30-May-13 A																																																	Slopeworks Fill (S32): Stage 1 (U																																															
S26S5020	Slopeworks Fill (S32) - Stage 2 (Upper +45mPD)	-73	30%	20	08-Jun-13 A	13-Dec-13																																																	Slopeworks Fill(S																																															
S26S5110	Slope Reinstatement Works (besides LB3)	-15	25%	24	04-Mar-13 A	16-Dec-13																																																	Slope Reinstatem																																															
S26S5120	Slope Reinstatement Works (besides LB3) - Lower: below +24mPD	-15	70%	20	04-Mar-13 A	02-Dec-13																																																	Slope Reinstateme																																															
S26S5130	Slope Reinstatement Works (besides LB3) - Upper: above +24mPD	-15	40%	20	27-Aug-13 A	16-Dec-13																																																	Slope Reinstatem																																															
Construction of Retaining Wall																																																																																																						
Retaining Wall RWTW1, (CSD 1)																																																																																																						
S26S1289	Pre-drilling for RWTW1 part 1		100%	11	26-May-11 A	08-Jun-11 A																																																	Pre-drilling for RWTW1 part 1																																															
S26S1290	Construct RWTW1N & RWTW1S		100%	325	26-Nov-11 A	25-Sep-13 A																																																	Construct RWTW1N & I																																															
S26S1391	Temp. Working Platform		100%	30	26-Nov-11 A	17-Dec-11 A																																																	Temp. Working Platform																																															
S26S1392	Construction of Structure (mini piles)		100%	60	04-Jan-12 A	31-Jan-12 A																																																	Construction of Structure (mini piles)																																															
S26S1394	Construction of Structure (part 1, Half of North & South RW)		100%	50	29-Dec-11 A	17-Feb-12 A																																																	Construction of Structure (part 1, Half of North & South RW)																																															
S26S1395	Backfilling (part 1, Half of North & South RW)		100%	30	18-Feb-12 A	23-Feb-13 A																																																	Backfilling (part 1, Half of North & South																																															
S26S1401	ELS Works, Excavation and Protection Existing Gas Main		100%	20	25-Mar-13 A	21-Jun-13 A																																																	ELS Works, Excavation and Pr																																															
S26S1402	Construction of Structure (part 2, Remaining RW)		100%	35	19-Apr-13 A	17-Jul-13 A																																																	Construction of Structure (par																																															
S26S1403	Backfilling (part 2, Remaining RW)		100%	15	21-Jun-13 A	11-Sep-13 A																																																	Backfilling (part 2, Remai																																															

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014													
							Q1			Q2			Q3			Q4			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3															
							1	2	3	4	5	6	7	8	9	10	11	12	1	1	1	1	1	1	2	2	2	2	2	2	3	3	3	3	3	3	3	3	3	4	4	4	4	4
Noise Barriers & Road Barriers																																												
Noise Barrier NB35																																												
S26S3000	Construct Noise Barrier & Beam Barrier, NB35		100%	60	15-Mar-13 A	18-Jun-13 A	Construct Noise Barrier & Beam																																					
S26S3010	Construct Noise Barrier : foundation Works. NB35		100%	30	15-Mar-13 A	11-May-13 A	Construct Noise Barrier : foundation																																					
S26S3020	Construct Noise Barrier : Installation of H-coumn & Panel NB35		100%	7	17-May-13 A	18-Jun-13 A	Construct Noise Barrier : Install																																					
S26S3030	Remaining Works of NB35	-73	80%	10	27-Aug-13 A	27-Nov-13	Remaining Works of																																					
Traffic Control & Survelance System																																												
S26S4800	TCSS		100%	57	12-Mar-13 A	10-Aug-13 A	TCSS																																					
S26S4810	TCSS - Stage 1 (LB1) (VSLP Pole P55)		100%	30	12-Mar-13 A	21-Sep-13 A	TCSS - Stage 1 (LB1)(V																																					
S26S4820	TCSS - Stage 1 (LB2)		100%	15	15-Jul-13 A	20-Aug-13 A	TCSS - Stage 1 (LB2)																																					
S26S4830	TCSS - Stage 1 (LB3), (Gantry G101) (incl. VO73 Revised Sign Gantry Details)		100%	30	10-Jun-13 A	10-Aug-13 A	TCSS - Stage 1 (LB3),(Gar																																					
Landscaping																																												
S26S6000	Landscaping Works	-73	0%	60	14-Dec-13	28-Feb-14	Landscaping																																					
S26S6010	Landscaping Works - Stage 1, East of B13A	-73	0%	30	14-Dec-13	21-Jan-14	Landscaping W																																					
S26S6040	Landscaping Works - Stage 2, West of B13A	-73	0%	30	22-Jan-14	28-Feb-14	Landscaping																																					
Middle Lane																																												
Road Re-construction Works, Roadworks & Drainage																																												
S26S4014	Removal of existing paving (CH3400 - CH3720)		100%	25	26-Aug-13 A	13-Sep-13 A	Removal of existing pavi																																					
S26S4019	Road Works and Surface Works (CH3400 - 3720)		100%	30	26-Aug-13 A	13-Sep-13 A	Road Works and Surface																																					
Construction of Bridge 12B							Construction of Bridge 12B																																					
S22S1310	Construction of Bridge 12B		100%	367	15-Apr-10 A	20-Jul-13 A																																						
Preparatory and Enabling Works																																												
S22S1210	Prepare Piling Platform		100%	38	15-Apr-10 A	31-May-10 A	Prepare Piling Platform																																					
S22S1220	Pre-drilling Works		100%	26	15-Apr-10 A	15-May-10 A	Pre-drilling Works																																					
Construction Works of Bridge 12B																																												
S22S1230	Socketed H-Pile (B12BP8)		100%	62	01-Jun-10 A	13-Aug-10 A	Socketed H-Pile (B12BP8)																																					
S22S1250	Modify Pile caps & Additional Foundation (B12BP8)		100%	101	02-Jul-10 A	30-Oct-10 A	Modify Pile caps & Additional Foundation (B12BP8)																																					
S22S1251	Excavation & ELS Works		100%	36	02-Jul-10 A	12-Aug-10 A	Excavation & ELS Works																																					
S22S1260	VO 17.1: Modify Pilecap of Bridge 12, Pier 5, 6 & 7 (Deleted)		100%	48	18-May-12 A	28-May-12 A	VO 17.1: Modify Pilecap of Bridge 12, Pier 5, 6 & 7 (Deleted)																																					
S22S1270	VO 17.1: Modify Pilecap of Bridge 12, Pier 8 (Deleted)		100%	48	18-May-12 A	28-May-12 A	VO 17.1: Modify Pilecap of Bridge 12, Pier 8 (Deleted)																																					
S22S1280	VO 17.2: Piling for C9		100%	24	26-Jul-11 A	20-Aug-11 A	VO 17.2: Piling for C9																																					
S22S1290	VO 17.2: Piling for C10		100%	20	26-Sep-11 A	08-Oct-11 A	VO 17.2: Piling for C10																																					
S22S1340	VO 17.2: Pilecap construction of C9		100%	60	06-Mar-12 A	02-Jun-12 A	VO 17.2: Pilecap construction of C9																																					
S22S1350	VO 17.2: Pilecap construction of C10		100%	54	01-Jun-12 A	21-Aug-12 A	VO 17.2: Pilecap construction of C10																																					
S22S1400	VO 17.2: Backfilling & Site Formation		100%	24	11-May-12 A	05-Jan-13 A	VO 17.2: Backfilling & Site Formation																																					
S22S1410	VO 17.2: Pier Construction of C9 & C10		100%	94	01-Jun-12 A	20-Sep-12 A	VO 17.2: Pier Construction of C9 & C10																																					
S22S1420	VO 17.2: Pier Construction of C9		100%	60	01-Jun-12 A	31-Jul-12 A	VO 17.2: Pier Construction of C9																																					
S22S1430	VO 17.2: Pier Construction of C10		100%	75	28-Aug-12 A	13-Oct-12 A	VO 17.2: Pier Construction of C10																																					
S22S1440	Construction of 12B North Abutment		100%	75	26-Aug-11 A	31-Oct-11 A	Construction of 12B North Abutment																																					
S22S1450	VO 17.2: Deck Construction (Bearings, Drainage & MJ included)		100%	179	20-Dec-12 A	20-Jul-13 A	VO 17.2: Deck Construction (
S22S1460	VO 17.2: Scaffolding & Falsework		100%	35	20-Dec-12 A	28-Mar-13 A	VO 17.2: Scaffolding & Falsework																																					
S22S1470	VO 17.2: Deck Formwork, Steel Fixing and Concreting - C9 - C10 (Stage 1)		100%	65	14-Mar-13 A	12-Jul-13 A	VO 17.2: Deck Formwork, Ste																																					
S22S1480	VO 17.2: Deck Formwork, Steel Fixing and Concreting - NA to C9 (Stage 2)		100%	65	23-Mar-13 A	12-Jul-13 A	VO 17.2: Deck Formwork, Ste																																					
S22S1500	Stressing		100%	5	15-Jul-13 A	20-Jul-13 A	Stressing																																					
S22S1520	Parapet (Steel Barrier)	-37	95%	15	15-Aug-13 A	26-Nov-13	Parapet (Steel Bar																																					
S22S1540	Road surface & road work	-37	0%	14	26-Nov-13	12-Dec-13	Road surface & rd																																					
Construction of Bridge 12A																																												


Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010				2011				2012				2013				2014													
							Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3											
							1	2	3	4	5	6	7	8	9	1	1	1	1	1	2	2	2	2	2	2	3	3	3	3	3	3	3	4	4	4
S24S1280	Construction of Bridge 12A (incl. VO29 & VO37: revised piling details and pile caps sleeving details)		100%	451	25-Aug-10 A	14-Sep-13 A	Construction of Bridge 12A																													
Preparatory and Enabling Works																																				
S24N1210	Site Clearance		100%	42	25-Aug-10 A	14-Oct-10 A	Site Clearance																													
S24N1220	Haul Road		100%	42	25-Aug-10 A	14-Oct-10 A	Haul Road																													
S24N1230	Gas main Diversion, HKCG		100%	55	25-Aug-10 A	22-Apr-11 A	Gas main Diversion, HKCG																													
S24N1240	11 KV Cable Diversion		100%	55	25-Aug-10 A	30-Oct-10 A	11 KV Cable Diversion																													
S24N1250	Telephone Cable Diversion		100%	55	25-Aug-10 A	30-Oct-10 A	Telephone Cable Diversion																													
Substructure and Pier Construction																																				
South Abutment																																				
S24N1260	Piling-South Abutment		100%	29	15-Oct-10 A	19-Jan-11 A	Piling-South Abutment																													
S24N1261	Preparing piling platform		100%	18	15-Oct-10 A	05-Nov-10 A	Preparing piling platform																													
S24N1262	Pre-drilling		100%	18	15-Oct-10 A	05-Nov-10 A	Pre-drilling																													
S24N1263	Piling (21nos)		100%	43	27-Nov-10 A	19-Jan-11 A	Piling (21nos)																													
S24N1310	Excavation & Cap-South Abutment		100%	35	04-May-11 A	04-Jun-11 A	Excavation & Cap-South Abutment																													
S24N1360	Pier & backfill, South Abutment		100%	36	27-Jun-11 A	17-Aug-11 A	Pier & backfill, South Abutment																													
Pier 1																																				
S24N1270	Piling-Pier 1 (15nos)		100%	30	02-Mar-11 A	07-Apr-11 A	Piling-Pier 1 (15nos)																													
S24N1320	Cap-Pier 1 & Backfill		100%	36	23-May-11 A	05-Jul-11 A	Cap-Pier 1 & Backfill																													
S24N1370	Pier 1 (Pierhead included)		100%	96	26-Sep-11 A	17-Dec-11 A	Pier 1 (Pierhead included)																													
Pier 2																																				
S24N1280	Piling-Pier 2 (15nos)		100%	38	02-Aug-10 A	15-Sep-10 A	Piling-Pier 2 (15nos)																													
S24N1330	Cap-Pier 2 & Backfill		100%	38	20-Nov-10 A	19-Jan-11 A	Cap-Pier 2 & Backfill																													
S24N1380	Pier 2 (Pierhead included)		100%	96	14-Apr-11 A	12-Aug-11 A	Pier 2 (Pierhead included)																													
Pier 3																																				
S24N1290	Piling-Pier 3 (15nos)		100%	38	16-Feb-11 A	27-Apr-11 A	Piling-Pier 3 (15nos)																													
S24N1340	Cap-Pier 3 & Backfill		100%	32	26-May-11 A	04-Jul-11 A	Cap-Pier 3 & Backfill																													
S24N1390	Pier 3 (pierhead included)		100%	96	11-Jul-11 A	02-Nov-11 A	Pier 3 (pierhead included)																													
North Abutment																																				
S24N1300	Pre-drilling & Preparation for Piling (incl. VO 39: Revised Foundation for North Abutment)		100%	24	26-May-11 A	23-Jun-11 A	Pre-drilling & Preparation for Piling (incl. VO 39: Revised Foundation for North Abutment)																													
S24N1302	ELS for North abutment		100%	75	19-Jan-12 A	07-Nov-12 A	ELS for North abutment																													
S24N1350	Cap-North Abutment		100%	25	08-Nov-12 A	20-Nov-12 A	Cap-North Abutment																													
S24N1400	Abutment, Drainage & backfill, North Abutment		100%	75	21-Nov-12 A	25-Jun-13 A	Abutment, Drainage & backfill, North Abutment																													
Decking and Finishing																																				
S24N1410	Deck-South Abutment to Pier 1		100%	62	07-Dec-11 A	26-Apr-12 A	Deck-South Abutment to Pier 1																													
S24N1420	Deck-Pier 1 to Pier 2		100%	75	23-Apr-12 A	30-Aug-12 A	Deck-Pier 1 to Pier 2																													
S24N1430	Deck-Pier 2 to Pier 3		100%	75	02-Jun-12 A	22-Dec-12 A	Deck-Pier 2 to Pier 3																													
S24N1434	Erection of Falsework		100%	25	29-Dec-12 A	22-Jan-13 A	Erection of Falsework																													
S24N1440	Deck-Pier 3 to North Abutment		100%	60	22-Jan-13 A	30-Apr-13 A	Deck-Pier 3 to North Abutment																													
S24N1444	Dismantling of Falsework	-21	95%	25	14-May-13 A	27-Nov-13	Dismantling of Falsework																													
S24N1450	Parapet (incl. precast concrete skin)		100%	21	18-Feb-13 A	09-Jul-13 A	Parapet (incl. precast concrete skin)																													
S24N1457	Erecting Railing (Short Column and barrier)		100%	10	13-Aug-13 A	14-Sep-13 A	Erecting Railing (Short Column and barrier)																													
S24N1463	Noise Barrier (Erecting H-Column and Panel)		100%	15	06-Jun-13 A	14-Sep-13 A	Noise Barrier (Erecting H-Column and Panel)																													
S24N1470	Road Lighting		100%	12	27-Aug-13 A	14-Sep-13 A	Road Lighting																													
S24N1480	Surfacing		100%	12	30-Jul-13 A	11-Sep-13 A	Surfacing																													
S24N1490	Inspection and Handover of Bridge 12A		100%	3	12-Sep-13 A	14-Sep-13 A	Inspection and Handover of Bridge 12A																													

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010				2011				2012				2013				2014			
							Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	
							1	2	3	4	1	1	1	1	1	2	2	2	2	2	3	3	3	3	3	3
Construction of Bridge LB2																										
S26S1200	Construction of Bridge LB2 (incl. VO29 & 37: revised piling details and pile caps sl...		100%	641	16-Apr-11 A	25-Sep-13 A	Construction of Bridge L																			
Preparatory and Enabling Works																										
S26S1205	Gas main Diversion at East Abutment (No Connection)		100%	15	24-Jan-13 A	28-Feb-13 A	Gas main Diversion at East Abutment (N																			
S26S1215	Temporary Traffic Arrangement for Piling Work		100%	75	28-Dec-11 A	04-Jun-12 A	Temporary Traffic Arrangement for Piling Work																			
Substructure and Pier Construction																										
TW4																										
S26S1203	Excavation and lateral support		100%	20	05-Mar-12 A	30-Jun-12 A	Excavation and lateral support																			
S26S1204	Coring and backfill for Piling works		100%	75	02-Jul-12 A	28-Jul-12 A	Coring and backfill for Piling works																			
S26S1212	Piling-TW4 (20)		100%	49	30-Jul-12 A	17-Oct-12 A	Piling-TW4 (20)																			
S26S1217	Pile Load Test (1 Tension & 2 compression)		100%	25	31-Oct-12 A	22-Nov-12 A	Pile Load Test (1 Tension & 2 compression)																			
S26S1222	Cap-TW4 & Backfill		100%	35	23-Nov-12 A	05-Feb-13 A	Cap-TW4 & Backfill																			
S26S1225	Pier-TW4 Pier		100%	35	06-Feb-13 A	16-Mar-13 A	Pier-TW4 Pier																			
TW5																										
S26S1206	Els, coring and backfill for Piling works		100%	30	19-Jun-12 A	12-Oct-12 A	Els, coring and backfill for Piling works																			
S26S1210	Piling-TW5 (20)		100%	40	09-Nov-12 A	21-Dec-12 A	Piling-TW5 (20)																			
S26S1220	Cap-TW5 & Backfill		100%	24	23-Jan-13 A	22-Feb-13 A	Cap-TW5 & Backfill																			
S26S1227	Pier-TW5 Pier		100%	35	23-Feb-13 A	05-Mar-13 A	Pier-TW5 Pier																			
East Abutment																										
S26S1214	Piling-East Abutment, Stage 1		100%	36	16-Apr-11 A	30-Jun-11 A	Piling-East Abutment, Stage 1																			
S26S1218	Piling-East Abutment, (stage 2, 6 nos. piles remain)		100%	18	29-Oct-12 A	08-Nov-12 A	Piling-East Abutment, (stage 2, 6 nos. piles rema																			
S26S1219	Pile Load Test (1 compression)		100%	15	28-Nov-12 A	11-Dec-12 A	Pile Load Test (1 compression)																			
S26S1224	Excavation & Pilecap (Delay by gasmain)		100%	28	04-Mar-13 A	27-Mar-13 A	Excavation & Pilecap (Delay by gasma																			
S26S1234	East Abutment		100%	30	02-Apr-13 A	29-Apr-13 A	East Abutment																			
S26S1254	Backfilling		100%	14	04-Jun-13 A	10-Jun-13 A	Backfilling																			
West Abutment																										
S26S1202	Els, coring & backfill for Piling works		100%	75	26-Nov-11 A	08-Oct-12 A	Els, coring & backfill for Piling works																			
S26S1216	Piling-West Abutment (28)		100%	65	09-Oct-12 A	30-Nov-12 A	Piling-West Abutment (28)																			
S26S1226	Excavation & Pilecap		100%	28	27-Dec-12 A	01-Feb-13 A	Excavation & Pilecap																			
S26S1236	West Abutment		100%	35	02-Feb-13 A	10-Apr-13 A	West Abutment																			
S26S1256	Backfilling		100%	14	29-Apr-13 A	07-Aug-13 A	Backfilling																			
Decking and Finishing																										
S26S1238	Bridge Decking (Bearings, Drainage & MJ included)		100%	84	18-Mar-13 A	25-Sep-13 A	Bridge Decking (Bearing																			
S26S1240	Falsework Erection of Deck - West Abutment to TW4		100%	14	18-Mar-13 A	30-Apr-13 A	Falsework Erection of Deck - West																			
S26S1241	Bridge Deck - West Abutment to TW4		100%	48	20-Apr-13 A	08-Jun-13 A	Bridge Deck - West Abutment to																			
S26S1242	Falsework Dismantling of deck - West Abutment to TW4		100%	10	10-Jul-13 A	24-Aug-13 A	Falsework Dismantling of d																			
S26S1243	Falsework Erection of Deck - TW4 to TW5		100%	14	18-Mar-13 A	30-Apr-13 A	Falsework Erection of Deck - TW4																			
S26S1244	Bridge Deck - TW4 to TW5		100%	48	24-Apr-13 A	19-Jun-13 A	Bridge Deck - TW4 to TW5																			
S26S1245	Falsework Dismantling of deck - TW4 to TW5		100%	10	10-Jul-13 A	24-Aug-13 A	Falsework Dismantling of d																			
S26S1246	Falsework Erection of Deck - TW5 to East Abutment		100%	14	08-May-13 A	29-May-13 A	Falsework Erection of Deck - TW																			
S26S1247	Bridge Deck - TW5 to East Abutment		100%	48	15-May-13 A	06-Jul-13 A	Bridge Deck - TW5 to East Ab																			
S26S1248	Falsework Dismantling of deck - TW5 to East Abutment		100%	10	10-Jul-13 A	24-Aug-13 A	Falsework Dismantling of d																			
S26S1260	Parapet (incl. precast concrete skin)		100%	25	08-Jul-13 A	25-Sep-13 A	Parapet (incl. precast con																			
S26S1265	Road Lighting		100%	5	27-Aug-13 A	14-Sep-13 A	Road Lighting																			
S26S1270	Surfacing		100%	10	16-Sep-13 A	25-Sep-13 A	Surfacing																			
S26S1310	Handover Inspection of LB2 (TTA Stage 11)		100%	158	18-Mar-13 A	25-Sep-13 A	Handover Inspection of																			
Construction of Bridge LB3																										

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014													
							Q1			Q2			Q3			Q4			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3															
							1	2	3	4	5	6	7	8	9	10	11	12	1	1	1	1	1	1	2	2	2	2	2	2	3	3	3	3	3	3	3	3	3	4	4	4	4	4
S26S1280	Construction of Bridge LB3(incl. excavation & backfill) (incl. VO29 & VO37)		100%	267	26-Feb-11 A	02-Oct-13 A	Construction of Bridge LB3																																					
Substructure & Abutment																																												
S26S1320	Piling for East Abutment		100%	60	26-Feb-11 A	14-May-11 A	Piling for East Abutment																																					
S26S1330	Piling for West Abutment		100%	60	14-May-11 A	26-Jul-11 A	Piling for West Abutment																																					
S26S1340	ELS & Excavation for East & West Abutment		100%	36	07-Dec-11 A	21-Jan-12 A	ELS & Excavation for East & West Abutment																																					
S26S1350	Construction of East/West Abutment Structure		100%	45	19-Jan-12 A	13-Jul-12 A	Construction of East/West Abutment Structure																																					
Decking and Finishing																																												
S26S1370	Bridge Deck (Bearings, Drainage & MJ included)		100%	257	19-Apr-12 A	24-Nov-12 A	Bridge Deck (Bearings, Drainage & MJ included)																																					
S26S1371	Falsework and Scaffolding		100%	36	19-Apr-12 A	31-Aug-12 A	Falsework and Scaffolding																																					
S26S1372	Construction of Deck		100%	69	05-Sep-12 A	24-Nov-12 A	Construction of Deck																																					
S26S1373	Falsework dismantling of Deck		100%	24	21-Dec-12 A	09-Jan-13 A	Falsework dismantling of Deck																																					
S26S1375	Parapet (incl. precast concrete skin)		100%	20	26-May-13 A	20-Jul-13 A	Parapet (incl. precast concrete skin)																																					
S26S1376	Erecting of Short Column		100%	20	19-Jun-13 A	13-Aug-13 A	Erecting of Short Column																																					
S26S1377	Installing M-Barrier		100%	7	27-Aug-13 A	21-Sep-13 A	Installing M-Barrier																																					
S26S1378	Surfacing		100%	8	16-Sep-13 A	25-Sep-13 A	Surfacing																																					
S26S1385	Handover Inspection of LB3		100%	1	02-Oct-13 A	02-Oct-13 A	Handover Inspection of LB3																																					
Construction of Bridge LB1																																												
S26S1400	Construction of Bridge LB1 (incl. VO29 & VO37: revised piling details and pile caps sleeving details)		100%	643	03-May-10 A	02-Oct-13 A	Construction of Bridge LB1																																					
Preparatory and Enabling Works																																												
S26S1405	Site Clearance		100%	75	03-May-10 A	06-Aug-10 A	Site Clearance																																					
S26S1406	Site Clearance - Stage 1 (LB1-North Abutment)		100%	60	03-May-10 A	14-Jul-10 A	Site Clearance - Stage 1 (LB1-North Abutment)																																					
S26S1407	Site Clearance - Stage 2 (LB1-TW3)		100%	60	27-May-10 A	06-Aug-10 A	Site Clearance - Stage 2 (LB1-TW3)																																					
S26S1410	Access Road		100%	75	03-May-10 A	31-Jul-10 A	Access Road																																					
S26S1411	Access Road - Stage 1 (LB1-North Abutment)		100%	60	03-May-10 A	14-Jul-10 A	Access Road - Stage 1 (LB1-North Abutment)																																					
S26S1412	Access Road - Stage 2 (LB1-TW3)		100%	60	20-May-10 A	31-Jul-10 A	Access Road - Stage 2 (LB1-TW3)																																					
S26S1450	SA25-Site Clearance (TW1 & TW2)		100%	53	26-Mar-11 A	02-Jun-11 A	SA25-Site Clearance (TW1 & TW2)																																					
S26S1455	SA25 - Access Road (TW1 & TW2)		100%	53	26-Mar-11 A	02-Jun-11 A	SA25 - Access Road (TW1 & TW2)																																					
S26S1465	VO 31: Fencing for Former Lot 1308 S.B in D.D.6		100%	10	27-Jun-11 A	09-Jul-11 A	VO 31: Fencing for Former Lot 1308 S.B in D.D.6																																					
Substructure and Pier Construction																																												
North Abutment																																												
S26S1420	Piling-North Abutment		100%	51	01-Jun-10 A	31-Jul-10 A	Piling-North Abutment																																					
S26S1430	Excavation & Cap-North Abutment		100%	54	11-Nov-10 A	28-Dec-10 A	Excavation & Cap-North Abutment																																					
S26S1440	Pier & backfill, North Abutment		100%	56	26-Jan-11 A	04-Apr-11 A	Pier & backfill, North Abutment																																					
TW3																																												
S26S1422	Piling-TW3		100%	54	28-Dec-10 A	21-Mar-11 A	Piling-TW3																																					
S26S1432	Cap & Backfill - TW3		100%	45	26-May-11 A	19-Jul-11 A	Cap & Backfill - TW3																																					
S26S1442	Pier-TW3 (Pierhead included)		100%	75	08-Aug-11 A	17-Dec-11 A	Pier-TW3 (Pierhead included)																																					
TW1																																												
S26S1460	Piling-TW1		100%	70	21-Oct-10 A	11-Nov-10 A	Piling-TW1																																					
S26S1470	Cap & Backfill - TW1		100%	36	27-Jan-11 A	19-Feb-11 A	Cap & Backfill - TW1																																					
S26S1480	Pier-TW1 (Pierhead included)		100%	75	23-May-11 A	08-Jul-11 A	Pier-TW1 (Pierhead included)																																					
TW2																																												
S26S1462	Piling-TW2		100%	41	28-Mar-11 A	15-Apr-11 A	Piling-TW2																																					
S26S1472	Cap & Backfill - TW2		100%	45	21-Jun-11 A	15-Jul-11 A	Cap & Backfill - TW2																																					
S26S1482	Pier-TW2 (Pierhead included)		100%	75	26-Jul-11 A	11-Feb-12 A	Pier-TW2 (Pierhead included)																																					
Decking and Finishing																																												

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014													
							Q1			Q2			Q3			Q4			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3															
							1	2	3	4	5	6	7	8	9	10	11	12	1	1	1	1	1	1	1	2	2	2	2	2	2	3	3	3	3	3	3	3	3	4	4	4	4	4
S26S560	Decking (Bearings, Drainage & MJ included) (incl. VO 45: Details Drainage Arrangement of LB1 & B13A)		100%	199	27-Jul-11 A	12-Jul-12 A	Decking (Bearings, Drainage & MJ included) (incl. VO 45: Details Drainage Arrangement of LB1 & B13A)																																					
S26S570	Balanced Cantilever at TW1		100%	63	27-Jul-11 A	12-Oct-11 A	Balanced Cantilever at TW1																																					
S26S580	Preparing of Travelling Form		100%	18	27-Jul-11 A	17-Aug-11 A	Preparing of Travelling Form																																					
S26S590	Construction of Cantiliver Deck, TW1		100%	40	30-Sep-11 A	17-Dec-11 A	Construction of Cantiliver Deck, TW1																																					
S26S610	South End Span		100%	40	28-Dec-11 A	16-Feb-12 A	South End Span																																					
S26S630	Balanced Cantilever at TW2 & Stitching (TW1-TW2)		100%	58	01-Feb-12 A	15-May-12 A	Balanced Cantilever at TW2 & Stitching (TW1-TW2)																																					
S26S640	Preparing of Travelling Form		100%	12	01-Feb-12 A	29-Feb-12 A	Preparing of Travelling Form																																					
S26S650	Construction of Cantiliver Deck, TW2		100%	40	19-Apr-12 A	15-May-12 A	Construction of Cantiliver Deck, TW2																																					
S26S660	Stitching TW1-TW2		100%	18	11-May-12 A	11-Jun-12 A	Stitching TW1-TW2																																					
S26S670	Balanced Cantilever at TW3 & Stitching (TW2-TW3)		100%	52	28-Dec-11 A	19-Apr-12 A	Balanced Cantilever at TW3 & Stitching (TW2-TW3)																																					
S26S680	Preparing of Travelling Form		100%	12	28-Dec-11 A	11-Jan-12 A	Preparing of Travelling Form																																					
S26S690	Construction of Cantiliver Deck, TW3		100%	40	12-Jan-12 A	19-Apr-12 A	Construction of Cantiliver Deck, TW3																																					
S26S700	Stitching TW2-TW3		100%	22	18-May-12 A	22-Jun-12 A	Stitching TW2-TW3																																					
S26S720	North End Span		100%	50	18-May-12 A	12-Jul-12 A	North End Span																																					
S26S740	Parapet (incl. precast concrete skin)		100%	52	05-Nov-12 A	21-Sep-13 A	Parapet (incl. precast concrete skin)																																					
S26S750	Erecting of Precast Parapet		100%	32	05-Nov-12 A	27-Aug-13 A	Erecting of Precast Parapet																																					
S26S760	Installing M-Barrier		100%	6	15-Aug-13 A	21-Sep-13 A	Installing M-Barrier																																					
S26S770	Noise Barrier		100%	6	15-Aug-13 A	07-Sep-13 A	Noise Barrier																																					
S26S780	Surfacing		100%	7	16-Sep-13 A	25-Sep-13 A	Surfacing																																					
S26S790	Road Lighting		100%	7	27-Aug-13 A	14-Sep-13 A	Road Lighting																																					
S26S800	Handover Inspection of LB1		100%	1	02-Oct-13 A	02-Oct-13 A	Handover Inspection of LB1																																					
Construction of Bridge 13A																																												
S26S1300	Construction of Bridge 13A (incl. VO29 & VO37: revised piling details and pile caps sleeving details)		100%	744	03-May-10 A	22-Jun-13 A	Construction of Bridge 13A (incl. VO29 & VO37: revised piling details and pile caps sleeving details)																																					
Preparatory and Enabling Works																																												
S26S1610	Site Clearance		100%	24	03-May-10 A	31-May-10 A	Site Clearance																																					
S26S1611	Access Road		100%	63	03-May-10 A	17-Jul-10 A	Access Road																																					
S26S1620	Gas main Diversion at North/South Abutment, HKCG		100%	37	01-Jun-10 A	15-Jul-10 A	Gas main Diversion at North/South Abutment, HKCG																																					
S26S1690	SA25-Site Clearance		100%	25	26-Feb-11 A	26-Mar-11 A	SA25-Site Clearance																																					
S26S1700	SA25 Haul Road		100%	25	26-Feb-11 A	26-Mar-11 A	SA25 Haul Road																																					
S26S1710	SA25-Gas Main diversion at South Abutment & P1		100%	25	26-Feb-11 A	26-Mar-11 A	SA25-Gas Main diversion at South Abutment & P1																																					
Substructure and Pier Construction																																												
North Abutment																																												
S26S1630	Piling-North Abutment		100%	65	16-Jul-10 A	30-Sep-10 A	Piling-North Abutment																																					
S26S1631	Pre-drilling & Preparing of piling platform		100%	20	16-Jul-10 A	07-Aug-10 A	Pre-drilling & Preparing of piling platform																																					
S26S1632	Piling		100%	45	09-Aug-10 A	30-Nov-10 A	Piling																																					
S26S1650	Excavation & Cap-Nouth Abutment		100%	50	04-Jan-11 A	04-Apr-11 A	Excavation & Cap-Nouth Abutment																																					
S26S1670	Construction of Abutment-Nouth Abutment		100%	50	27-Oct-11 A	17-Dec-11 A	Construction of Abutment-Nouth Abutment																																					
S26S1930	Backfill Stage 1, North Abutment		100%	24	01-Mar-12 A	14-Apr-12 A	Backfill Stage 1, North Abutment																																					
S26S1940	Backfill Stage 2, North Abutment		100%	60	15-Oct-12 A	24-Apr-13 A	Backfill Stage 2, North Abutment																																					
South Abutment																																												
S26S1720	Piling-South Abutment		100%	90	02-Dec-10 A	23-Mar-11 A	Piling-South Abutment																																					
S26S1721	Pre-drilling & Preparing of piling platform		100%	30	20-Aug-10 A	20-Sep-10 A	Pre-drilling & Preparing of piling platform																																					
S26S1722	Piling		100%	60	10-Jan-11 A	17-Mar-11 A	Piling																																					
S26S1750	Excavation & Cap-South Abutment		100%	40	26-May-11 A	14-Jul-11 A	Excavation & Cap-South Abutment																																					
S26S1780	Abutment, South Abutment		100%	38	26-Oct-11 A	17-Dec-11 A	Abutment, South Abutment																																					
S26S1950	Backfill Stage 1, South Abutment		100%	24	01-Mar-12 A	04-Jul-12 A	Backfill Stage 1, South Abutment																																					

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014													
							Q1			Q2			Q3			Q4			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3															
							1	2	3	4	5	6	7	8	9	10	11	12	1	1	1	1	1	1	2	2	2	2	2	2	3	3	3	3	3	3	3	3	3	4	4	4	4	4
Section 3																																												
Site Area SA26A																																												
PHSA26A2	Possession of SA26A (Day0)		100%	0	26-Feb-10 A		◆ Possession of SA26A (Day0)																																					
SA26A000	Site Area SA26A Works Period	-12	94.98%	1215	26-Feb-10 A	25-Jan-14																																						
SA26A010	Site Area SA26A Works Completion	-12	0%	0		25-Jan-14																																						
SA26A020	Temporary Traffic Arrangement (Detail shall refer to supplementary information)	-11	94.91%	983	26-Feb-10 A	25-Jan-14																																						
SA26A030	Overall Utilities Diversion (Detail shall refer to supplementary information)	-11	94.91%	983	26-Feb-10 A	25-Jan-14																																						
North Bound																																												
Preliminaries																																												
S26AN000	Site Clearance/Access Rd		100%	75	26-Feb-10 A	18-Jun-10 A																																						
S26AN010	Site Clearance		100%	60	26-Feb-10 A	12-May-10 A																																						
S26AN020	Access Rd		100%	60	07-Apr-10 A	18-Jun-10 A																																						
Slopeworks																																												
S26AN502	Cut Slope (S37A)		100%	48	26-Apr-12 A	03-Jul-12 A																																						
S26AN506	Cut Slope (S40-sn, Including removal of existing retaining wall)		100%	168	19-Jun-10 A	08-Jan-11 A																																						
S26AN508	Slopeworks Cut(S40) - Stage 1 (Cut Slope and Erect Scaffolding)		100%	11	19-Jun-10 A	16-Jul-10 A																																						
S26AN510	Slopeworks Cut(S40) - Stage 1 (Soil Nail Installation : QRST)		100%	11	19-Jul-10 A	18-Aug-10 A																																						
S26AN514	Slopeworks Cut(S40) - Stage 2 (Cut Slope and Erect Scaffolding)		100%	14	19-Aug-10 A	17-Sep-10 A																																						
S26AN516	Slopeworks Cut(S40) - Stage 2 (Soil Nail Installation : MNOP)		100%	14	21-Nov-10 A	26-Dec-10 A																																						
S26AN518	Slopeworks Cut(S40) - Stage 3 (Cut Slope and Erect Scaffolding)		100%	17	18-Aug-10 A	17-Sep-10 A																																						
S26AN520	Slopeworks Cut(S40) - Stage 3 (Soil Nail Installation : IJKL)		100%	17	27-Dec-10 A	01-Feb-11 A																																						
S26AN522	Slopeworks Cut(S40) - Stage 4 (Cut Slope and Erect Scaffolding)		100%	12	28-Jan-11 A	15-Feb-11 A																																						
S26AN524	Slopeworks Cut(S40) - Stage 4 (Soil Nail Installation : EFGH)		100%	12	02-Feb-11 A	19-Feb-11 A																																						
S26AN525	Slopeworks Cut(S40) - Stage 5 (Cut Slope and Erect Scaffolding)		100%	15	29-Oct-11 A	16-Nov-11 A																																						
S26AN526	Slopeworks Cut(S40) - Stage 5 (Soil Nail Installation : ABCD)		100%	18	16-Nov-11 A	07-Dec-11 A																																						
S26AN528	Removal of Existing Retaining Wall		100%	30	11-Apr-11 A	20-May-11 A																																						
S26AN530	Cut Slope (S41-sn)		100%	138	19-Jun-10 A	02-Dec-10 A																																						
S26AN531	Cut Slope (S41-sn) - Stage 1 (Cut Slope and Erect Scaffolding)		100%	11	19-Jun-10 A	16-Jul-10 A																																						
S26AN532	Cut Slope (S41-sn) - Stage 1 (Soil Nail Installation : MNOPQ)		100%	11	19-Jul-10 A	13-Aug-10 A																																						
S26AN533	Cut Slope (S41-sn) - Stage 2 (Cut Slope and Erect Scaffolding)		100%	26	23-Aug-10 A	17-Sep-10 A																																						
S26AN534	Cut Slope (S41-sn) - Stage 2 (Soil Nail Installation : IJKL)		100%	26	28-Dec-10 A	27-Jan-11 A																																						
S26AN535	Cut Slope (S41-sn) - Stage 3 (Cut Slope and Erect Scaffolding)		100%	20	20-Sep-10 A	27-Nov-10 A																																						
S26AN536	Cut Slope (S41-sn) - Stage 3 (Soil Nail Installation : EFGH)		100%	19	30-May-11 A	22-Jun-11 A																																						
S26AN537	Cut Slope (S41-sn) - Stage 4 (Cut Slope and Erect Scaffolding)		100%	12	26-Oct-11 A	08-Nov-11 A																																						
S26AN538	Cut Slope (S41-sn) - Stage 4 (Soil Nail Installation : ABCD)		100%	12	03-Dec-12 A	14-Jan-13 A																																						
S26AN540	Slope 7NW-B/C 349		100%	75	02-Oct-10 A	25-Nov-10 A																																						
S26AN541	Erect Scaffolding & Soil Nail Installation (7NW-B/C 349) - Stage 1 (EF) 52nos.		100%	15	02-Oct-10 A	19-Oct-10 A																																						
S26AN542	Erect Scaffolding & Soil Nail Installation (7NW-B/C 349) - Stage 2 (ABCD) 270nos.		100%	72	20-Oct-10 A	25-Nov-10 A																																						
S26AN550	Slope 7NW-A/C35-sn		100%	200	01-Sep-10 A	20-Nov-10 A																																						
S26AN560	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 1 (OP) 25nos.		100%	10	01-Sep-10 A	11-Sep-10 A																																						
S26AN570	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 2 (KLMN) 285nos.		100%	40	13-Sep-10 A	19-Oct-10 A																																						
S26AN580	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 3 (GHIJ) 370nos.		100%	57	30-Sep-10 A	19-Oct-10 A																																						
S26AN590	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 4 (CDEF) 407nos.		100%	62	20-Oct-10 A	19-Nov-10 A																																						
S26AN650	Erect Scaffolding & Soil Nail Installation (7NW-A/C35-sn) - Stage 5 (AB) 204nos.		100%	31	01-Nov-10 A	20-Nov-10 A																																						
S26AN660	Slope 7NW-A/CR39		100%	80	22-Nov-10 A	28-Mar-11 A																																						
S26AN670	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 1 (JK) 28nos.		100%	10	22-Nov-10 A	15-Dec-10 A																																						
S26AN680	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 2 (DEFGHI) 162nos.		100%	40	16-Dec-10 A	25-Feb-11 A																																						



Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014							
							Q1				Q2				Q3				Q4				Q1				Q2				Q3				Q4			
							1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8
S26AN690	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 3 (ABC) 109nos.		100%	30	22-Feb-11 A	28-Mar-11 A	Erect Scaffolding & Soil Nail Installation (7NW-A/CR39) - Stage 3 (ABC) 109nos.																															
S26AN930	Erect Scaffolding & Soil Nail Installation (Area 6-1)		100%	75	20-Feb-13 A	25-Nov-13 A	Erect Scaffolding & Soil Nail Installation (Area 6-1)																															
Construction of Retaining Wall																																						
Retaining Wall W65C (w/SP)																																						
S26AN100	Sheet Pile/Excavate & Construct W65C (w/SP)		100%	150	27-Jun-11 A	25-Jul-11 A	Sheet Pile/Excavate & Construct W65C (w/SP)																															
S26AN101	Sheet Pile and Excavation		100%	24	27-Jun-11 A	25-Jul-11 A	Sheet Pile and Excavation																															
S26AN102	Construction of Structure W65C		100%	72	27-Jun-11 A	25-Jul-11 A	Construction of Structure W65C																															
S26AN103	Backfilling		100%	24	27-Jun-11 A	25-Jul-11 A	Backfilling																															
Retaining Wall W68																																						
S26AN120	Sheet Pile/Excavate & Construct W68 (w/SP)		100%	99	15-Nov-10 A	16-Jul-12 A	Sheet Pile/Excavate & Construct W68 (w/SP)																															
S26AN121	Sheet Pile and Excavation		100%	19	15-Nov-10 A	04-Dec-10 A	Sheet Pile and Excavation																															
S26AN122	Construction of Structure W68		100%	75	26-Aug-11 A	24-Nov-11 A	Construction of Structure W68																															
S26AN123	Backfilling		100%	54	01-Jun-12 A	16-Jul-12 A	Backfilling																															
Retaining Wall W69 on Mini-Piles (AD 3)																																						
S26AN142	Prepare Piling Platform for W69		100%	24	21-Sep-10 A	10-Oct-10 A	Prepare Piling Platform for W69																															
S26AN144	Pre-drilling for W69		100%	24	10-Sep-10 A	10-Oct-10 A	Pre-drilling for W69																															
S26AN146	Pipe Pile for W69		100%	77	20-Oct-10 A	24-Dec-10 A	Pipe Pile for W69																															
S26AN147	Pipe Pile for W69 - Stage 1 (south)		100%	38	20-Oct-10 A	19-Nov-10 A	Pipe Pile for W69 - Stage 1 (south)																															
S26AN148	Pipe Pile for W69 - Stage 2 (north)		100%	26	20-Nov-10 A	19-Dec-10 A	Pipe Pile for W69 - Stage 2 (north)																															
S26AN149	Excavate and Tension Piles W69		100%	110	26-Mar-11 A	11-Aug-11 A	Excavate and Tension Piles W69																															
S26AN150	Excavation and Installation of Tension Piles - Stage 1 (south)		100%	55	26-Mar-11 A	04-Jun-11 A	Excavation and Installation of Tension Piles - Stage 1 (south)																															
S26AN151	Excavation and Installation of Tension Piles - Stage 2 (north)		100%	55	13-Jun-11 A	16-Aug-11 A	Excavation and Installation of Tension Piles - Stage 2 (north)																															
S26AN152	Retaining Wall & Drainage W69		100%	120	26-Aug-11 A	19-Jan-12 A	Retaining Wall & Drainage W69																															
S26AN153	Construction of Structure W69		100%	75	26-Aug-11 A	24-Nov-11 A	Construction of Structure W69																															
S26AN154	Drainage		100%	40	06-Feb-12 A	15-Mar-13 A	Drainage																															
S26AN155	Backfilling		100%	75	01-Jun-12 A	16-Jul-12 A	Backfilling																															
Retaining Wall W70																																						
S26AN170	Sheet Pile/Excavate & Construct W70 (w/SP)		100%	165	03-Dec-10 A	15-Mar-13 A	Sheet Pile/Excavate & Construct W70 (w/SP)																															
S26AN171	Sheet Pile and Excavation		100%	18	03-Dec-10 A	14-Dec-10 A	Sheet Pile and Excavation																															
S26AN172	Construction of Structure W70 (w/SP)		100%	75	18-Jul-11 A	15-Oct-11 A	Construction of Structure W70 (w/SP)																															
S26AN173	Drainage & Backfilling		100%	54	18-Feb-13 A	28-Jun-13 A	Drainage & Backfilling																															
S26AN174	Backfilling behind W68 to W70 and drainage works		100%	60	18-Mar-13 A	25-Nov-13 A	Backfilling behind W68 to W70 and drainage works																															
S26AN184	Erect Scaffolding & Soil Nail Installation		100%	35	04-Oct-13 A	25-Nov-13 A	Erect Scaffolding & Soil Nail Installation																															
Retaining Wall W72A (w/SP)																																						
S26AN190	Sheet Pile/Excavate & Construct W72A (w/SP)		100%	92	30-Oct-10 A	21-Nov-11 A	Sheet Pile/Excavate & Construct W72A (w/SP)																															
S26AN191	Sheet Pile and Excavation		100%	34	30-Oct-10 A	31-Jan-11 A	Sheet Pile and Excavation																															
S26AN192	Construction of Structure W72A (w/SP)		100%	46	03-Jan-11 A	24-Mar-11 A	Construction of Structure W72A (w/SP)																															
S26AN193	Drainage & Backfilling		100%	68	01-Jun-11 A	21-Nov-11 A	Drainage & Backfilling																															
Road Re-Construction Works, Roadworks & Drainage																																						
S26AN430	Slip Road R (From W72A to W73) Stage 1 (incl. VO 36: Slip Road R & Drainage detail.)		100%	15	30-Jan-12 A	25-Jul-12 A	Slip Road R (From W72A to W73) Stage 1 (incl. VO 36: Slip Road R & Drainage detail.)																															
S26AN431	Slip Road R (From W70 to B18A) Stage 1.1 formation		100%	15	26-May-12 A	13-Jun-12 A	Slip Road R (From W70 to B18A) Stage 1.1 formation																															
S26AN432	Slip Road R (From W70 to B18A) Stage 1.1 Drainage & utilities		100%	15	14-Jun-12 A	03-Jul-12 A	Slip Road R (From W70 to B18A) Stage 1.1 Drainage & utilities																															
S26AN433	Slip Road R (From W70 to B18A) Stage 1.1 pavement & roadworks		100%	15	04-Jul-12 A	26-Jul-12 A	Slip Road R (From W70 to B18A) Stage 1.1 pavement & roadworks																															
S26AN435	Slip Road R (From W70 to B18A) Stage 2		100%	93	18-May-12 A	14-Sep-13 A	Slip Road R (From W70 to B18A) Stage 2																															
S26AN436	Slip Road R (From W70 to B18A) Stage 2, formation (Remaining)		100%	30	18-May-12 A	06-Aug-13 A	Slip Road R (From W70 to B18A) Stage 2, formation (Remaining)																															
S26AN437	Slip Road R (From W70 to B18A) Stage 2, Drainage & utilities (Remaining)		100%	30	27-Jun-12 A	14-Sep-13 A	Slip Road R (From W70 to B18A) Stage 2, Drainage & utilities (Remaining)																															
S26AN438	Slip Road R (From W70 to B18A) Stage 2, pavement & roadworks (Remaining)		100%	50	14-Jul-12 A	14-Sep-13 A	Slip Road R (From W70 to B18A) Stage 2, pavement & roadworks (Remaining)																															

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014																
							Q1				Q2				Q3				Q4				Q1				Q2				Q3				Q4				Q1			Q2			Q3		
							1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3		
Retaining Wall W65B, (CSD 1)																																															
S27S1040	WSD 1220 dia Diversion		100%	36	26-Jul-11 A	17-Dec-12 A	WSD 1220 dia Diversion																																								
S27S1041	HyD Lighting relocation		100%	36	26-May-11 A	18-Jun-11 A	HyD Lighting relocation																																								
S27S1042	Excavate to cut-off level		100%	42	15-Oct-10 A	03-Dec-10 A	Excavate to cut-off level																																								
S27S1043	COD: CLP overhead cable		100%	75	15-Jan-11 A	11-Apr-11 A	COD: CLP overhead cable																																								
S27S1044	Relocaltion of Existing Electric Poles, CLP		100%	24	15-Feb-11 A	11-Apr-11 A	Relocaltion of Existing Electric Poles, CLP																																								
S27S1060	Capping/Walling for W65B		100%	42	06-Apr-11 A	20-Aug-11 A	Capping/Walling for W65B																																								
S27S1070	Backfilling for W65A & B		100%	75	10-Sep-11 A	21-Jul-12 A	Backfilling for W65A & B																																								
S27S1090	COD: DAN 273- revised thrust box detail and additional works for DN1220		100%	30	17-Dec-12 A	24-Jan-13 A	COD: DAN 273- revised thrust box detail and additional works for DN1220																																								
S27S1110	Backfilling behind W65B and drainage works	15	70%	40	15-Jul-13 A	23-Dec-13	Backfilling behind W65B and drainage works																																								
Road Re-Construction Works, Roadworks, Drainage & Utilities																																															
S26AS400	Roadworks, Drainages & Utilities (CH 4020 - 4500)	-1	89.98%	399	14-Feb-12 A	14-Jan-14	Roadworks, Drainages & Utilities (CH 4020 - 4500)																																								
S26AS410	Roadworks, Drainages & Utilities Stage 1 (ch4020-ch4200 & Tai Po Tai Wo Road)		100%	110	14-Feb-12 A	11-Dec-12 A	Roadworks, Drainages & Utilities Stage 1 (ch4020-ch4200 & Tai Po Tai Wo Road)																																								
S26AS411	Removal of existing paving		100%	25	14-Feb-12 A	02-Jul-12 A	Removal of existing paving																																								
S26AS412	Utilities		100%	75	14-Feb-12 A	31-Jul-12 A	Utilities																																								
S26AS416	Drainages		100%	75	27-Jun-12 A	31-Jul-12 A	Drainages																																								
S26AS418	Road Surface & Roadmark - Stage 1		100%	5	14-Jul-12 A	11-Dec-12 A	Road Surface & Roadmark - Stage 1																																								
S26AS420	Roadworks, Drainages & Utilities Stage 2(ch4200-ch4500)		100%	737	14-Feb-12 A	28-Sep-12 A	Roadworks, Drainages & Utilities Stage 2(ch4200-ch4500)																																								
S26AS422	Removal of existing paving		100%	50	14-Feb-12 A	12-Jan-13 A	Removal of existing paving																																								
S26AS424	Utilities		100%	75	14-Feb-12 A	28-May-12 A	Utilities																																								
S26AS426	Drainages		100%	75	27-Jun-12 A	11-Aug-12 A	Drainages																																								
S26AS428	Road Surface & Roadmark - Stage 2		100%	8	10-Sep-12 A	28-Sep-12 A	Road Surface & Roadmark - Stage 2																																								
S26AS430	Roadworks Stage 3 (ch4020-ch4200 & Tai Po Tai Wo Road)		100%	35	28-Jan-13 A	21-Jun-13 A	Roadworks Stage 3 (ch4020-ch4200 & Tai Po Tai Wo Road)																																								
S26AS440	Road Construction and Remaining Works (along CH4020 - 4500)		100%	75	28-Jan-13 A	20-Jul-13 A	Road Construction and Remaining Works (along CH4020 - 4500)																																								
S27S4090	HyD/Lighting (Existing Street Light removal by HyD Lightings)		100%	52	26-May-11 A	25-Jun-11 A	HyD/Lighting (Existing Street Light removal by HyD Lightings)																																								
S27S4100	Slip Road K (utilities & drainage), Stage 1 (excl. WSD connection)		100%	75	14-Feb-12 A	19-Apr-12 A	Slip Road K (utilities & drainage), Stage 1 (excl. WSD connection)																																								
S27S4102	Slip Road K (utilities & drainage roadwork), Stage 2 (incl. WSD connection)		100%	50	18-May-12 A	15-Oct-12 A	Slip Road K (utilities & drainage roadwork), Stage 2 (incl. WSD connection)																																								
S27S4110	Slip Road S (utilities, drainage & roadwork)	-1	20%	50	04-Oct-13 A	14-Jan-14	Slip Road S (utilities, drainage & roadwork)																																								
S27S4160	TTA Stage 0		100%	0	07-Oct-12 A		TTA Stage 0																																								
Noise Barriers & Road Barriers																																															
Noise Barrier NB36 & NB37																																															
S26AS300	Construct Noise Barrier & Beam Barrier, NB36 & NB37		100%	255	28-Dec-11 A	05-Jul-12 A	Construct Noise Barrier & Beam Barrier, NB36 & NB37																																								
S26AS310	Noise Barrier : Foundation Works		100%	75	28-Dec-11 A	31-Jan-12 A	Noise Barrier : Foundation Works																																								
S26AS320	Noise Barrier : Installation of H-column & Panel		100%	60	01-Feb-12 A	05-Jul-12 A	Noise Barrier : Installation of H-column & Panel																																								
S26AS330	Remaining NB36 installation of panel		100%	7	25-May-13 A	15-Jun-13 A	Remaining NB36 installation of panel																																								
Traffic Control & Survelance System																																															
S26AS480	TCSS (ch3720 - ch4820)		100%	56	30-Nov-12 A	15-Jul-13 A	TCSS (ch3720 - ch4820)																																								
S26AS481	TCSS - Stage 1 (ch3720 - ch3900)		100%	24	11-Mar-13 A	19-Apr-13 A	TCSS - Stage 1 (ch3720 - ch3900)																																								
S26AS482	TCSS - Stage 2 (ch3900 - ch4080)		100%	24	19-Apr-13 A	06-Jun-13 A	TCSS - Stage 2 (ch3900 - ch4080)																																								
S26AS483	TCSS - Stage 3 (ch4080 - ch4260), (Gantry G59) (incl. VO73 Revised Sign Gantry Details)		100%	24	22-Jan-13 A	06-Jun-13 A	TCSS - Stage 3 (ch4080 - ch4260), (Gantry G59) (incl. VO73 Revised Sign Gantry Details)																																								
S26AS484	TCSS - Stage 4 (ch4260 - ch4440), (Gantry G58) (incl. VO73 Revised Sign Gantry Details)		100%	24	30-Nov-12 A	21-Dec-12 A	TCSS - Stage 4 (ch4260 - ch4440), (Gantry G58) (incl. VO73 Revised Sign Gantry Details)																																								
S26AS485	TCSS - Stage 5 (ch4440 - ch4620)	39	60%	24	24-Dec-12 A	06-Dec-13	TCSS - Stage 5 (ch4440 - ch4620)																																								
S26AS486	TCSS - Stage 6 (ch4620 - ch4820), (Gantry G57) (incl. VO73 Revised Sign Gantry Details)		100%	24	07-Jan-13 A	15-Jul-13 A	TCSS - Stage 6 (ch4620 - ch4820), (Gantry G57) (incl. VO73 Revised Sign Gantry Details)																																								
North & South Bound																																															
Slopworks																																															

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014													
							Q1			Q2			Q3			Q4			Q1		Q2		Q3		Q4		Q1		Q2		Q3		Q4											
							1	2	3	4	5	6	7	8	9	10	11	12	1	1	1	1	1	1	2	2	2	2	2	2	3	3	3	3	3	3	3	3	3	4	4	4	4	4
S26ANS50	Slopeworks & Reinforced Earth Wall Bridge 18A		100%	72	26-Feb-11 A	27-May-11 A	Slopeworks & Reinforced Earth Wall Bridge 18A																																					
Construction of Bridge 18A																																												
S26AN94	COD: DAN 327 DN800/ 400 - Additional pipeline and thrust blocks	28	85%	75	06-Aug-12 A	09-Dec-13	COD: DAN 327 DN																																					
S26ANS10	Construct East & West Abutment of Bridge 18A		100%	91	28-Mar-11 A	19-Aug-11 A	Construct East & West Abutment of Bridge 18A																																					
S26ANS12	Construct East Abutment (RE Wall part 1) & Bearing (Bridge 18A)		100%	36	28-Mar-11 A	14-May-11 A	Construct East Abutment (RE Wall part 1) & Bearing (Bridge 18A)																																					
S26ANS14	Construction West Abutment (RE Wall part 1) & Bearing (Bridge 18A)		100%	36	08-Jul-11 A	19-Aug-11 A	Construction West Abutment (RE Wall part 1) & Bearing (Bridge 18A)																																					
S26ANS15	Construction East RE Wall (part 2)		100%	50	19-Aug-11 A	26-Oct-12 A	Construction East RE Wall (part 2)																																					
S26ANS16	Construction West RE Wall (part 2)		100%	50	19-Aug-11 A	27-Oct-12 A	Construction West RE Wall (part 2)																																					
S26ANS18	Bridge 18A Decking and Watermain Diversion		100%	162	19-Jul-11 A	24-Jan-12 A	Bridge 18A Decking and Watermain Diversion																																					
S26ANS60	Erecting Temporary Bridge Support		100%	48	24-Jun-11 A	16-Jul-11 A	Erecting Temporary Bridge Support																																					
S26ANS70	Construction of Deck		100%	60	27-Oct-11 A	07-Jan-12 A	Construction of Deck																																					
S26ANS80	Construct remaining RE wall (East & West) (incl. VO 21, VO38 and VO79)		100%	40	15-Dec-11 A	29-Apr-13 A	Construct remaining RE wall (East & West)																																					
S26ANS82	Drainage, Utilities & Watermain Installation (incl. VO 53:Concrete Plinths for PCCW Cable Ducts & VO 78 CLP CT Details)		100%	50	28-Dec-12 A	15-Jun-13 A	Drainage, Utilities & Watermain																																					
S26ANS90	Road Surfacing		100%	10	07-May-13 A	19-Jun-13 A	Road Surfacing																																					
S26ANS92	TTA Stage 1		100%	0	22-Jun-13 A		TTA Stage 1																																					
Roadworks, Drainage & Utilities																																												
S26ANS42	Diversion of water mains at existing bridge 18		100%	25	20-Feb-13 A	30-Jul-13 A	Diversion of water mains at existing bridge 18																																					
Demolition of Existing Bridge 18																																												
S26ANS30	Demolition of Existing Bridge 18		100%	30	24-Jun-13 A	30-Jul-13 A	Demolition of Existing Bridge 18																																					
Site Area SA27																																												
PHSA2720	Possession of SA27		100%	0	26-Mar-10 A		Possession of SA27																																					
SA270000	Site Area SA27 Works Period	-28	93.56%	1187	26-Mar-10 A	10-Feb-14	Site Area SA27 Works Period																																					
SA270010	Site Area SA27 Works Completion	-28	0%	0		10-Feb-14	Site Area SA27 Works Completion																																					
SA270020	Temporary Traffic Arrangement (Detail shall refer to supplementary information)	-21	93.8%	959	26-Mar-10 A	10-Feb-14	Temporary Traffic Arrangement																																					
SA270030	Overall Utilities Diversion (Detail shall refer to supplementary information)	-21	93.8%	959	26-Mar-10 A	10-Feb-14	Overall Utilities Diversion																																					
South Bound																																												
Slopeworks																																												
S27S0000	Site Clearance/Access Rd		100%	130	27-Mar-10 A	03-Sep-10 A	Site Clearance/Access Rd																																					
S27S0001	Site Clearance (Stage 1)		100%	40	27-Mar-10 A	18-May-10 A	Site Clearance (Stage 1)																																					
S27S0002	Site Clearance (Stage 2)		100%	40	19-Jun-10 A	05-Aug-10 A	Site Clearance (Stage 2)																																					
S27S0004	Access Rd (Stage 1)		100%	40	30-Apr-10 A	18-Jun-10 A	Access Rd (Stage 1)																																					
S27S0005	Access Rd (Stage 2)		100%	40	20-Jul-10 A	03-Sep-10 A	Access Rd (Stage 2)																																					
S27S5000	Slopeworks Cut(S34)		100%	46	28-Dec-10 A	23-Feb-11 A	Slopeworks Cut(S34)																																					
S27S5100	Slopeworks Cut(S42), Fill(S43)		100%	75	28-Dec-10 A	29-Mar-11 A	Slopeworks Cut(S42), Fill(S43)																																					
S27S5101	Slopeworks Cut(S42)		100%	60	28-Dec-10 A	11-Mar-11 A	Slopeworks Cut(S42)																																					
S27S5102	Slopeworks Fill(S43)		100%	60	26-Oct-11 A	06-Jan-12 A	Slopeworks Fill(S43)																																					
S27S5110	Slopeworks Cut(S37)		100%	0	02-Feb-11 A	02-Feb-11 A	Slopeworks Cut(S37)																																					
S27S5111	Slopeworks Cut(S37) - Stage 1, +40mPD		100%	62	18-Nov-10 A	01-Feb-11 A	Slopeworks Cut(S37) - Stage 1, +40mPD																																					
S27S5112	Slopeworks Cut(S37) - Stage 2, +33.8mPD		100%	62	30-Jan-12 A	19-Apr-12 A	Slopeworks Cut(S37) - Stage 2, +33.8mPD																																					
S27S5120	Slopeworks Fill(S38)(Including removal of existing retaining wall)		100%	96	13-Apr-12 A	21-Aug-12 A	Slopeworks Fill(S38)(Including removal of existing retaining wall)																																					
S27S5121	Slopeworks Fill(S38) : Removal of existing retaining wall		100%	24	13-Apr-12 A	19-May-12 A	Slopeworks Fill(S38) : Removal of existing retaining wall																																					
S27S5122	Slopeworks Fill(S38) - Stage 1, +32mPD		100%	24	26-May-12 A	08-Jun-12 A	Slopeworks Fill(S38) - Stage 1, +32mPD																																					
S27S5123	Slopeworks Fill(S38) - Stage 2, +34mPD		100%	24	11-Jun-12 A	11-Jul-12 A	Slopeworks Fill(S38) - Stage 2, +34mPD																																					
S27S5124	Slopeworks Fill(S38) - Stage 3, formation level		100%	24	11-Jul-12 A	21-Aug-12 A	Slopeworks Fill(S38) - Stage 3, formation level																																					
S27S5130	Slopeworks Cut(S39)		100%	138	19-Jun-10 A	23-Feb-11 A	Slopeworks Cut(S39)																																					
S27S5131	Slopeworks Cut(S39) - Stage 1, +37mPD		100%	46	19-Jun-10 A	12-Aug-10 A	Slopeworks Cut(S39) - Stage 1, +37mPD																																					
S27S5132	Slopeworks Cut(S39) - Stage 2, +35mPD		100%	46	13-Aug-10 A	07-Oct-10 A	Slopeworks Cut(S39) - Stage 2, +35mPD																																					

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014																							
							Q1				Q2				Q3				Q4				Q1				Q2				Q3				Q4				Q1				Q2				Q3				Q4			
							1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12
S27S5133	Slopeworks Cut(S39) - Stage 3, formation level		100%	46	28-Dec-10 A	23-Feb-11 A	Slopeworks Cut(S39) - Stage 3, formation level																																															
S27S5150	Slope Reinstatement Works (S42)	37	95%	40	06-Sep-13 A	27-Nov-13	Slope Reinstatement Works (S42)																																															
Construction of Retaining Wall W66/67 (CSD 2) & W71																																																						
S27S1100	W66 & W67 (CSD 2)		100%	45	02-Oct-10 A	19-Mar-11 A	W66 & W67 (CSD 2)																																															
S27S1101	Base Slab (W66)		100%	30	02-Oct-10 A	01-Nov-10 A	Base Slab (W66)																																															
S27S1102	Wall Stem (W66)		100%	30	02-Nov-10 A	26-Dec-10 A	Wall Stem (W66)																																															
S27S1103	Base Slab (W67)		100%	30	08-Nov-10 A	25-Dec-10 A	Base Slab (W67)																																															
S27S1113	Wall Stem (W67)		100%	24	28-Feb-11 A	19-Mar-11 A	Wall Stem (W67)																																															
S27S1115	Backfill for W66&67		100%	61	27-Jun-11 A	15-Oct-11 A	Backfill for W66&67																																															
S27S1200	Retaining Wall W71 (Bay1 - Bay5)		100%	110	02-Jun-10 A	12-Oct-10 A	Retaining Wall W71 (Bay1 - Bay5)																																															
S27S1210	Retaining Wall W71 : Base Slab		100%	55	02-Jun-10 A	06-Aug-10 A	Retaining Wall W71 : Base Slab																																															
S27S1220	Retaining Wall W71 : Wall Stem		100%	55	07-Aug-10 A	12-Oct-10 A	Retaining Wall W71 : Wall Stem																																															
S27S1230	Backfill for W71		100%	50	27-Jun-11 A	24-Aug-11 A	Backfill for W71																																															
Roadworks, Drainage & Utilities																																																						
S27S4000	Roadworks, Drainages & Utilities - Stage 1 (CH 3900 - 4740)	-21	83.35%	357	13-Apr-12 A	10-Feb-14	Roadworks, Drainages & Utilities - Stage 1 (CH 3900 - 4740)																																															
S27S4004	Utilities - Stage 1 (W66 & W67)		100%	60	13-Apr-12 A	19-Apr-12 A	Utilities - Stage 1 (W66 & W67)																																															
S27S4006	Road and Drainages Works - Stage 1		100%	60	11-May-12 A	31-Jul-12 A	Road and Drainages Works - Stage 1																																															
S27S4010	Road Surface - Stage 1		100%	50	28-Jul-12 A	11-Dec-12 A	Road Surface - Stage 1																																															
S27S4012	Roadmark and Lane Shifting - Stage 1		100%	30	12-Dec-12 A	27-Dec-12 A	Roadmark and Lane Shifting - Stage 1																																															
S27S4018	Removal of existing paving - Stage 2 (Remaining CH4500 - 4740)		100%	25	27-Aug-13 A	12-Oct-13 A	Removal of existing paving - Stage 2 (Remaining CH4500 - 4740)																																															
S27S4035	Road and Drainage Works for Slow Lane - Stage 2 (incl. VO 55: Provision of drainage at Retaining Wall W71 & Bridge B18A)	-21	20%	30	06-Oct-13 A	23-Dec-13	Road and Drainage Works for Slow Lane - Stage 2 (incl. VO 55: Provision of drainage at Retaining Wall W71 & Bridge B18A)																																															
S27S4045	Road Surface Works for Slow Lane	-21	0%	10	24-Dec-13	07-Jan-14	Road Surface Works for Slow Lane																																															
S27S4055	Road Construction and Remaining Works (along CH4500 - 4740)	-21	15%	30	27-Aug-13 A	10-Feb-14	Road Construction and Remaining Works (along CH4500 - 4740)																																															
Construction of Bridge 15A																																																						
Preparatory and Enabling Works																																																						
S26AS205	Site Clearance		100%	102	01-Jun-10 A	30-Sep-10 A	Site Clearance																																															
S26AS210	Hual Road		100%	102	01-Jun-10 A	30-Sep-10 A	Hual Road																																															
S26AS215	11KV Diversion, CLP		100%	102	01-Jun-10 A	30-Sep-10 A	11KV Diversion, CLP																																															
S26AS225	2 nos. Existing fresh water mains diversion		100%	36	26-Jan-11 A	11-Mar-11 A	2 nos. Existing fresh water mains diversion																																															
S26AS235	Existing tel cable diversion, PCCW		100%	36	26-Jan-11 A	11-Mar-11 A	Existing tel cable diversion, PCCW																																															
S26AS245	HyD/Lighting		100%	60	26-Jan-11 A	09-Apr-11 A	HyD/Lighting																																															
Substructure and Pier Construction																																																						
South Abutment, P1 to P5																																																						
S26AS220	Piling - South Abutment, P1 to P5 (incl. VO29: revised piling details)		100%	335	02-Jul-10 A	16-Aug-11 A	Piling - South Abutment, P1 to P5 (incl. VO29: revised piling details)																																															
S26AS230	Excavation & Cap-South Abutment, P1 to P5 (incl. VO6: Bridge 15A cap sleeving details)		100%	173	07-Feb-11 A	05-Sep-11 A	Excavation & Cap-South Abutment, P1 to P5 (incl. VO6: Bridge 15A cap sleeving details)																																															
S26AS240	Pier & backfill, South Abutment, P1 to P5		100%	112	13-Jun-11 A	26-Oct-11 A	Pier & backfill, South Abutment, P1 to P5																																															
South Abutment																																																						
S26AS770	Piling - South Abutment		100%	71	02-Jul-10 A	07-Feb-11 A	Piling - South Abutment																																															
S26AS780	Cap & Backfill - South Abutment		100%	37	07-Feb-11 A	22-Mar-11 A	Cap & Backfill - South Abutment																																															
S26AS790	South Abutment		100%	21	13-Jun-11 A	14-Jul-11 A	South Abutment																																															
S26AS800	COD: 15ASA Wingwall		100%	14	13-Jun-11 A	14-Jul-11 A	COD: 15ASA Wingwall																																															
P1																																																						
S26AS610	Piling - P1		100%	66	18-Jan-11 A	09-Apr-11 A	Piling - P1																																															
S26AS620	Cap & Backfill - P1		100%	37	26-May-11 A	09-Jul-11 A	Cap & Backfill - P1																																															
S26AS630	Pier - P1		100%	36	11-Jul-11 A	22-Sep-11 A	Pier - P1																																															

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014																
							Q1			Q2			Q3			Q4			Q1		Q2		Q3		Q4		Q1		Q2		Q3		Q4														
							1	2	3	4	5	6	7	8	9	1	1	1	1	1	1	1	1	1	2	2	2	2	2	2	2	3	3	3	3	3	3	3	3	3	3	3	4	4	4	4	4
S28N290	Backfilling		100%	62	26-Sep-11 A	17-Dec-11 A	Backfilling																																								
Retaining Wall W74																																															
S28N2105	Liasion with location resident for slip road diversion		100%	75	26-Feb-10 A	05-Jun-10 A	Liasion with location resident for slip road diversion																																								
S28N2115	Utilities Diversion		100%	60	07-Jun-10 A	17-Aug-10 A	Utilities Diversion																																								
S28N2120	Temporary road and pedestrian diversion		100%	60	18-Aug-10 A	29-Oct-10 A	Temporary road and pedestrian diversion																																								
S28N2125	Pre-drilling for Piles		100%	15	21-Oct-10 A	19-Nov-10 A	Pre-drilling for Piles																																								
S28N2130	Confirmation of Founding Level		100%	19	26-Mar-11 A	18-Apr-11 A	Confirmation of Founding Level																																								
S28N2134	Falsework removal beteew NLK deck P7 -P8		100%	26	07-Jan-13 A	01-Feb-13 A	Falsework removal beteew NLK deck P7 -																																								
S28N2135	Piling work for W74 (Stage 1: Bay1 - 3)		100%	75	21-Feb-13 A	22-Apr-13 A	Piling work for W74 (Stage 1: Bay1 -																																								
S28N2140	Temporary Work for Excavation (Stage 1: Bay1 - 3)		100%	20	27-Jun-12 A	31-Jul-12 A	Temporary Work for Excavation (Stage 1: Bay1 - 3)																																								
S28N2145	Excavation and Tie Back to Formation Level (Stage 1: Bay1 - 3)		100%	18	18-Jul-12 A	31-Jul-12 A	Excavation and Tie Back to Formation Level (Stage 1: B																																								
S28N2150	Pile Head Trimming and bearing plate (Stage 1: Bay1 - 3)		100%	14	27-May-13 A	11-Jun-13 A	Pile Head Trimming and bearing																																								
S28N2155	Retaining Wall Construction (Stage 1: Bay1 - 3)		100%	45	11-Jun-13 A	07-Oct-13 A	Retaining Wall Constru																																								
S28N2156	Base Slab (W74) (Bay 1- 3)		100%	30	25-May-13 A	27-Jul-13 A	Base Slab (W74) (Bay 1- 3)																																								
S28N2158	Wall Stem (W74) (Bay 1- 3)		100%	30	23-Jul-13 A	07-Oct-13 A	Wall Stem (W74) (Bay																																								
S28N2160	Retaining Wall Construction (Stage 2: Bay 4 - 9)	-31	71.04%	202	23-Apr-13 A	08-Feb-14	Retaining Wa																																								
S28N2161	Falsework removal bewteen NLK deck P8 - P9		100%	26	23-Apr-13 A	20-Jul-13 A	Falsework:removal bewteen l																																								
S28N2162	Piling work for W74 (Stage 2: Bay 4 - 9)		100%	50	24-Jun-13 A	22-Oct-13 A	Piling work for W74 (S																																								
S28N2164	Temporary Work for Excavation (Stage 2: Bay 4 - 9)		100%	18	27-Jun-12 A	17-Jul-12 A	Temporary Work for Excavation (Stage 2: Bay 4 - 9)																																								
S28N2165	Excavation and Tie Back to Formation Level (Stage 2: Bay 4 - 9)		100%	19	18-Jul-12 A	31-Jul-12 A	Excavation and Tie Back to Formation Level (Stage 2: B																																								
S28N2167	Base Slab (W74) (Bay 4 - 9)	-31	50%	25	07-Sep-13 A	10-Dec-13	Base Slab (W74)																																								
S28N2168	Wall Stem (W74) (Bay 4 - 9)	-31	30%	30	05-Oct-13 A	07-Jan-14	Wall Stem (W74																																								
S28N2190	Backfilling	-31	0%	25	07-Jan-14	08-Feb-14	Backfilling																																								
Noise Barrier NB43 (AD5)																																															
S28N2500	Utilities Diversion		100%	127	01-Jun-10 A	10-Feb-11 A	Utilities Diversion																																								
S28N2510	Temporary Noise Barrier Installation		100%	46	16-Nov-10 A	26-Dec-10 A	Temporary Noise Barrier Installation																																								
S28N2520	Noise Barrier Construction Stage 1 (Bay 1 - 3)		100%	72	03-Feb-12 A	14-Aug-12 A	Noise Barrier Construction Stage 1 (Bay 1 - 3)																																								
S28N2525	Noise Barrier Construction Stage 2 (Bay 4 - 9)		100%	75	09-Jan-13 A	18-Jun-13 A	Noise Barrier Construction Stag																																								
S28N2526	Noise Barrier Construction Stage 3 remaining (Bay 4 - 7) Wall	-1	0%	30	06-Dec-13	14-Jan-14	Noise Barrier C																																								
S28N2530	Erection of Steel Post & Panel (Bay 1 - 3)		100%	75	29-Dec-12 A	31-Jan-13 A	Erection of Steel Post & Panel (Bay 1 - 3)																																								
S28N2531	Erection of Steel Post & Panel (Bay 4 - 9)	-1	0%	10	14-Jan-14	25-Jan-14	Erection of Ste																																								
Road Re-Construction Works, Roadworks, Drainage & Utilities																																															
S28N3890	VO 25: Construction of Cross road Ducts & traffic signal Drawpits at proposed crossing point of tai Wo Service Road West		100%	10	27-Apr-11 A	12-Sep-12 A	VO 25: Construction of Cross road Ducts & traffic sign																																								
S28N3900	CLP & Gasmain Diversion, Tear Drop/Slip Road T (incl. VO 19: Protection for existing HKCG HP600mm Gasmain at Slip Road T)		100%	75	15-Oct-11 A	12-Jun-12 A	CLP & Gasmain Diversion, Tear Drop/Slip Road T (incl. VO 1																																								
S28N3902	DN400 landfill gasmain at NB41-stage 1		100%	25	21-Nov-12 A	28-Nov-12 A	DN400 landfill gasmain at NB41-stage 1																																								
S28N3904	DN400 landfill gasmain at NB41-stage 2		100%	25	17-Dec-12 A	02-Mar-13 A	DN400 landfill gasmain at NB41-stage 2																																								
S28N3906	New Joint Box construction for CLP 132kV		100%	50	24-Dec-12 A	14-May-13 A	New Joint Box construction for CL																																								
S28N3910	Watermain, traffic light, road drains & gully, Tear Drop/Slip Road T (incl. VO52)		100%	75	15-Aug-11 A	11-Mar-13 A	Watermain, traffic light, road drains & g																																								
S28N3920	COD: TTA Case 50 Stage 1 & 2 (Epron ordered: 16-12-11, expected delivery date: 23-1-13, actual delivery date: 12-3-12)		100%	24	16-Dec-11 A	21-Apr-12 A	COD: TTA Case 50 Stage 1 & 2 (Epron ordered: 16-12-11, expe																																								
S28N3970	Pavement at Tear Drop Area, Slip Road T & Traffic diversion		100%	30	18-May-12 A	11-Mar-13 A	Pavement at Tear Drop Area, Slip Road																																								
S28N4002	Roadworks, Drainages & Utilities, TWSRW Road from NB41-bay 6 to NB42-bay12 (incl. VO42 & VO43)		100%	150	18-May-12 A	23-Mar-13 A	Roadworks, Drainages & Utilities, TWS																																								
S28N4004	Drainage, Utilities & Removal of existing paving (incl. TTA & VO 77 Provision of cable duct for power supply)		100%	75	18-May-12 A	11-Mar-13 A	Drainage, Utilities & Removal of existin																																								

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014													
							Q1			Q2			Q3			Q4			Q1		Q2		Q3		Q4		Q1		Q2		Q3													
							1	2	3	4	5	6	7	8	9	10	11	12	1	1	1	1	1	1	2	2	2	2	2	2	3	3	3	3	3	3	3	3	3	4	4	4	4	4
S28N2302	Temporary Noise Barrier Installation		100%	45	18-Oct-10 A	26-Dec-10 A	Temporary Noise Barrier Installation																																					
S28N2303	Pre-Drilling for NB39 & NB41		100%	21	26-Jan-11 A	22-Feb-11 A	Pre-Drilling for NB39 & NB41																																					
S28N2304	Confirmation of Founding Level		100%	14	26-Mar-11 A	12-Apr-11 A	Confirmation of Founding Level																																					
S28N2310	Excavation		100%	10	03-Feb-12 A	14-Feb-12 A	Excavation																																					
S28N2314	Noise barrier Construction (NB38 - NB41)	-24	92.36%	937	26-Apr-11 A	24-Feb-14	Noise barrier Construction (NB38 - NB41)																																					
S28N2316	Noise barrier Construction NB38	32	80%	30	27-Aug-13 A	03-Dec-13	Noise barrier Construction NB38																																					
S28N2318	Noise barrier Construction NB39 (base slab)		100%	75	19-Apr-12 A	31-Dec-12 A	Noise barrier Construction NB39 (base slab)																																					
S28N2320	Noise barrier Construction NB41 (incl. VO 23: Provision of Drainage of Noise Barrier 41)		100%	50	26-Apr-11 A	25-Jun-11 A	Noise barrier Construction NB41 (incl. VO 23: Provision of Drainage of Noise Barrier 41)																																					
S28N2330	Noise barrier Construction NB39 (Wall)	29	70%	30	27-Feb-13 A	06-Dec-13	Noise barrier Construction NB39 (Wall)																																					
S28N2340	Erection of steel and panel (NB41)		100%	24	11-May-12 A	05-Jun-12 A	Erection of steel and panel (NB41)																																					
S28N2350	Erection of steel and panel (NB39)	29	0%	10	06-Dec-13	18-Dec-13	Erection of steel and panel (NB39)																																					
S28N2355	Erection of steel and panel (NB38)	32	0%	10	03-Dec-13	14-Dec-13	Erection of steel and panel (NB38)																																					
S28N2370	Noise Barrier Construction NB40 (Bay1 to Bay3)	-24	55%	50	27-Aug-13 A	12-Feb-14	Noise Barrier Construction NB40 (Bay1 to Bay3)																																					
S28N2380	Noise Barrier Construction NB40 (Bay4 to Bay5)		100%	40	25-Mar-13 A	06-Jul-13 A	Noise Barrier Construction NB40 (Bay4 to Bay5)																																					
S28N2385	Erection of steel and panel (NB40)	-24	0%	10	12-Feb-14	24-Feb-14	Erection of steel and panel (NB40)																																					
Traffic Control & Surveillance System																																												
S28N4800	TCSS (ch4820-ch5640) & (Gantry G29) (incl. VO73 Revised Sign Gantry Details)	24	40%	40	29-Apr-13 A	23-Dec-13	TCSS (ch4820-ch5640) & (Gantry G29) (incl. VO73 Revised Sign Gantry Details)																																					
Landscaping																																												
S28N6000	Landscaping Works (ch4820 - 5640)	8	20%	50	27-Apr-13 A	14-Jan-14	Landscaping Works (ch4820 - 5640)																																					
South Bound																																												
Preliminaries																																												
S28S0000	Site Clearance/Access Rd (incl. VO4 & VO5: Revised setting out plan of Slip Road W)		100%	0	23-Jun-10 A	01-Feb-11 A	Site Clearance/Access Rd (incl. VO4 & VO5: Revised setting out plan of Slip Road W)																																					
S28S0010	Site Clearance		100%	75	23-Jun-10 A	18-Sep-10 A	Site Clearance																																					
S28S0020	Access Rd		100%	75	27-Jul-10 A	01-Feb-11 A	Access Rd																																					
Roadworks, Drainage & Utilities																																												
S28S4010	Roadworks, Drainages & Utilities (CH4820 - Ch5700)(incl. VO20: Revised Fire mains alignment plan)	30	96.91%	454	11-May-12 A	11-Dec-13	Roadworks, Drainages & Utilities (CH4820 - Ch5700)(incl. VO20: Revised Fire mains alignment plan)																																					
S28S4012	Removal of existing paving - Stage 1 (CH5300 - 5700 & Slip Road W)		100%	75	11-May-12 A	08-Jun-13 A	Removal of existing paving - Stage 1 (CH5300 - 5700 & Slip Road W)																																					
S28S4016	Utilities - Stage 1		100%	75	11-May-12 A	08-Feb-13 A	Utilities - Stage 1																																					
S28S4020	Road and Drainages Works - Stage 1 (incl. VO 75 Modification of existing SAV Chamber)		100%	75	11-May-12 A	25-Jun-13 A	Road and Drainages Works - Stage 1 (incl. VO 75 Modification of existing SAV Chamber)																																					
S28S4021	Road Surface and Roadmark - Stage 1 (Slow Lane)		100%	30	18-Mar-13 A	18-Jul-13 A	Road Surface and Roadmark - Stage 1 (Slow Lane)																																					
S28S4025	Removal of existing paving - Stage 2 (CH5300 - 5700 & Slip Road W)		100%	30	19-Jul-13 A	02-Aug-13 A	Removal of existing paving - Stage 2 (CH5300 - 5700 & Slip Road W)																																					
S28S4027	Utilities - Stage 2 (CH5300 - 5700) (incl. VO 77 Provision of cable duct for power supply)		100%	30	03-Aug-13 A	12-Aug-13 A	Utilities - Stage 2 (CH5300 - 5700) (incl. VO 77 Provision of cable duct for power supply)																																					
S28S4029	Road and Drainages Works - Stage 2		100%	30	03-Aug-13 A	12-Aug-13 A	Road and Drainages Works - Stage 2																																					
S28S4031	Road Surface and Roadmark - Stage 2 (Fast Lane)	30	80%	30	13-Aug-13 A	02-Dec-13	Road Surface and Roadmark - Stage 2 (Fast Lane)																																					
S28S4085	Remaining Road Works at Slip Road W	30	80%	40	27-Aug-13 A	11-Dec-13	Remaining Road Works at Slip Road W																																					
Noise Barriers 44 & Road Barriers																																												
Noise Barrier NB44																																												
S28S2000	Excavation for NB44		100%	219	25-Aug-10 A	24-May-11 A	Excavation for NB44																																					
S28S2010	Excavation for NB44 (Bay1 & Bay2)		100%	44	25-Aug-10 A	18-Oct-10 A	Excavation for NB44 (Bay1 & Bay2)																																					
S28S2020	Excavation for NB44 (Bay3 & Bay4)		100%	44	19-Oct-10 A	08-Dec-10 A	Excavation for NB44 (Bay3 & Bay4)																																					
S28S2030	Excavation for NB44 (Bay5 & Bay6)		100%	44	26-Apr-11 A	26-May-11 A	Excavation for NB44 (Bay5 & Bay6)																																					
S28S2040	Excavation for NB44 (Bay7 & Bay8)		100%	36	26-Aug-11 A	10-Oct-11 A	Excavation for NB44 (Bay7 & Bay8)																																					
S28S2050	Excavation for NB44 (Bay9 & Bay10)		100%	43	14-Oct-11 A	03-Dec-11 A	Excavation for NB44 (Bay9 & Bay10)																																					

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014													
							Q1			Q2			Q3			Q4			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3															
							1	2	3	4	5	6	7	8	9	10	11	12	1	1	1	1	1	1	2	2	2	2	2	2	3	3	3	3	3	3	3	3	3	4	4	4	4	4
S28S2060	Noise Barrier Footing Construction for NB44 (incl. VO 46: Modification of Noise Barrier Footing for NB44)		100%	282	26-Mar-11 A	20-Dec-11 A	Noise Barrier Footing Construction for NB44 (incl. VO 46: Modification of Noise Barrier Footing for NB44)																																					
S28S2070	Noise Barrier Footing Construction for NB44 (Bay 1)		100%	32	26-Mar-11 A	15-Apr-11 A	Noise Barrier Footing Construction for NB44 (Bay 1)																																					
S28S2080	Noise Barrier Footing Construction for NB44 (Bay 2)		100%	32	06-Apr-11 A	21-Apr-11 A	Noise Barrier Footing Construction for NB44 (Bay 2)																																					
S28S2090	Noise Barrier Footing Construction for NB44 (Bay 3)		100%	32	26-May-11 A	04-Jun-11 A	Noise Barrier Footing Construction for NB44 (Bay 3)																																					
S28S2100	Noise Barrier Footing Construction for NB44 (Bay 4)		100%	30	26-Apr-11 A	26-May-11 A	Noise Barrier Footing Construction for NB44 (Bay 4)																																					
S28S2110	Noise Barrier Footing Construction for NB44 (Bay 5)		100%	24	26-Sep-11 A	25-Oct-11 A	Noise Barrier Footing Construction for NB44 (Bay 5)																																					
S28S2120	Noise Barrier Footing Construction for NB44 (Bay 6)		100%	24	26-Oct-11 A	22-Nov-11 A	Noise Barrier Footing Construction for NB44 (Bay 6)																																					
S28S2130	Noise Barrier Footing Construction for NB44 (Bay 7)		100%	24	23-Nov-11 A	20-Dec-11 A	Noise Barrier Footing Construction for NB44 (Bay 7)																																					
S28S2140	Noise Barrier Footing Construction for NB44 (Bay 8)		100%	24	23-Nov-11 A	20-Dec-11 A	Noise Barrier Footing Construction for NB44 (Bay 8)																																					
S28S2150	Noise Barrier Footing Construction for NB44 (Bay 9)		100%	23	23-Nov-11 A	20-Dec-11 A	Noise Barrier Footing Construction for NB44 (Bay 9)																																					
S28S2160	Noise Barrier Footing Construction for NB44 (Bay 10)		100%	18	23-Nov-11 A	20-Dec-11 A	Noise Barrier Footing Construction for NB44 (Bay 10)																																					
S28S2170	Remaining NB44 installation of panel		100%	7	27-Aug-13 A	26-Sep-13 A	Remaining NB44 installation of panel																																					
Traffic Control & Surveillance System																																												
S28S4800	TCSS	19	77.8%	130	28-Feb-13 A	31-Dec-13	TCSS																																					
S28S4810	TCSS - Stage 1 (ch4820 - ch5520)	19	80%	24	28-Feb-13 A	30-Nov-13	TCSS - Stage 1 (ch4820 - ch5520)																																					
S28S4850	TCSS - Stage 5 (ch5520 - ch5640), (Gantry G56) (incl. VO73 Revised Sign Gantry Details)	19	0%	24	30-Nov-13	31-Dec-13	TCSS - Stage 5 (ch5520 - ch5640), (Gantry G56) (incl. VO73 Revised Sign Gantry Details)																																					
Modification of Existing Bridge																																												
S28S1200	Modification of Lam Kam Rd. Flyover	-39	39.22%	119	26-Aug-13 A	25-Feb-14	Modification of Lam Kam Rd. Flyover																																					
S28S1240	Diversion for modification kerb and road reconstruction (N/B)	-39	95%	43	26-Aug-13 A	28-Nov-13	Diversion for modification kerb and road reconstruction (N/B)																																					
S28S1250	Removal central barrier and road construction	-39	25%	40	26-Sep-13 A	06-Jan-14	Removal central barrier and road construction																																					
S28S1260	Diversion for modification kerb and road reconstruction (S/B)	-39	0%	40	06-Jan-14	25-Feb-14	Diversion for modification kerb and road reconstruction (S/B)																																					
Road Construction and Road Resurfacing																																												
S28S4960	Road Construction and Resurfacing S/B for SA28	30	80%	60	26-Sep-13 A	16-Dec-13	Road Construction and Resurfacing S/B for SA28																																					
Site Area SA29																																												
PHSA2920	Possession of SA29 (Day270)		100%	0	27-Jul-10 A		Possession of SA29 (Day270)																																					
SA290000	Site Area SA29 Works Period (incl. VO002 & VO0011: Fencing details along site boundaries SA 29)	153	93.65%	946	27-Jul-10 A	25-Jan-14	Site Area SA29 Works Period (incl. VO002 & VO0011: Fencing details along site boundaries SA 29)																																					
SA290010	Site Area SA29 Works Completion	153	0%	0		25-Jan-14	Site Area SA29 Works Completion																																					
SA290020	Temporary Traffic Arrangement (Detail shall refer to supplementary information)	122	93.57%	764	27-Jul-10 A	25-Jan-14	Temporary Traffic Arrangement (Detail shall refer to supplementary information)																																					
SA290030	Overall Utilities Diversion (Detail shall refer to supplementary information)	122	93.57%	764	27-Jul-10 A	25-Jan-14	Overall Utilities Diversion (Detail shall refer to supplementary information)																																					
North Bound																																												
Preliminaries																																												
S29N0000	Site Clearance/Access Rd		100%	60	26-Jan-11 A	09-Apr-11 A	Site Clearance/Access Rd																																					
Roadworks, Drainage & Utilities																																												
S29N4010	Roadworks, Realignment of Tai Wo Service Rd. West (NB42)		100%	58	13-Apr-12 A	21-Jan-13 A	Roadworks, Realignment of Tai Wo Service Rd. West (NB42)																																					
S29N4020	Roadworks, Realignment of Tai Wo Service Rd. West (exclude NB42)		100%	38	15-Jan-13 A	28-Mar-13 A	Roadworks, Realignment of Tai Wo Service Rd. West (exclude NB42)																																					
S29N4100	Gravity Sewer Line (4 sections) (incl. VO 8 & VO 35: Revised layout of Southern Trunk Sewer & Manhole Schedule)		100%	111	03-Jan-11 A	15-Dec-12 A	Gravity Sewer Line (4 sections) (incl. VO 8 & VO 35: Revised layout of Southern Trunk Sewer & Manhole Schedule)																																					
S29N4110	Gravity Sewer Line - Stage 1 (STS10.30-80)		100%	60	03-Jan-11 A	31-Mar-12 A	Gravity Sewer Line - Stage 1 (STS10.30-80)																																					
S29N4120	Gravity Sewer Line - Stage 2 (STS10.10-30)		100%	60	01-Apr-11 A	30-Jul-11 A	Gravity Sewer Line - Stage 2 (STS10.10-30)																																					
S29N4130	Gravity Sewer Line - Stage 2 (STS10.80-105)		100%	63	28-May-11 A	15-Dec-12 A	Gravity Sewer Line - Stage 2 (STS10.80-105)																																					
Noise Barriers & Road Barriers																																												
Noise Barrier NB42 on Mini-Piles (AD)																																												
S29N2000	WSD/DSD/HKCG/PCCW/HGC/CATV/NWT/HKBN/TGT/CLP Diversion		100%	72	11-Apr-11 A	11-Jul-11 A	WSD/DSD/HKCG/PCCW/HGC/CATV/NWT/HKBN/TGT/CLP Diversion																																					
S29N2020	Footing for NB42 (Bay1 - Bay9) (incl. VO 7: Construction of modified noise barrier foundation for NB42)		100%	110	06-Dec-10 A	05-Jul-11 A	Footing for NB42 (Bay1 - Bay9) (incl. VO 7: Construction of modified noise barrier foundation for NB42)																																					

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014		
							Q1			Q2			Q3			Q4			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3				
							1	2	3	4	5	6	7	8	9	10	11	12	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
S28N1261	Pier Construction		100%	36	11-Feb-11 A	18-Jul-11 A	Pier Construction																										
Pier NLKP3																																	
S28N1271	Pre-drilling for Piles		100%	11	11-Sep-10 A	24-Sep-10 A	Pre-drilling for Piles																										
S28N1272	Confirmation of Founding Level		100%	21	12-Sep-10 A	15-Oct-10 A	Confirmation of Founding Level																										
S28N1273	Piling Work (24shp)		100%	68	20-Sep-10 A	16-Nov-10 A	Piling Work (24shp)																										
S28N1274	Temporary Shoring System		100%	31	17-Nov-10 A	03-Dec-10 A	Temporary Shoring System																										
S28N1275	Excavation to Formation Level		100%	10	06-Dec-10 A	18-Dec-10 A	Excavation to Formation Level																										
S28N1276	Pile Head Trimming and bearing plate		100%	11	20-Dec-10 A	24-Dec-10 A	Pile Head Trimming and bearing plate																										
S28N1277	Pile Cap Construction (incl. VO29: revised piling details)		100%	24	20-Dec-10 A	05-Jan-11 A	Pile Cap Construction (incl. VO29: revised piling details)																										
S28N1278	Backfilling		100%	30	26-Feb-11 A	01-Apr-11 A	Backfilling																										
S28N1279	Pier Construction		100%	61	02-Apr-11 A	11-Jun-11 A	Pier Construction																										
Pier NLKP4																																	
S28N1281	Gas main Diversion		100%	120	13-May-10 A	31-Jul-10 A	Gas main Diversion																										
S28N1282	Pre-drilling for Piles		100%	9	01-Aug-10 A	14-Aug-10 A	Pre-drilling for Piles																										
S28N1283	Confirmation of Founding Level		100%	22	16-Aug-10 A	31-Aug-10 A	Confirmation of Founding Level																										
S28N1284	Piling Work (16shp)		100%	63	01-Sep-10 A	30-Sep-10 A	Piling Work (16shp)																										
S28N1285	Temporary Shoring System		100%	44	20-Oct-10 A	23-Oct-10 A	Temporary Shoring System																										
S28N1286	Excavation to Formation Level		100%	7	25-Oct-10 A	28-Oct-10 A	Excavation to Formation Level																										
S28N1287	Pile Head Trimming and bearing plate		100%	14	29-Oct-10 A	06-Nov-10 A	Pile Head Trimming and bearing plate																										
S28N1288	Pile Cap Construction (incl. VO29: revised piling details)		100%	21	08-Nov-10 A	19-Nov-10 A	Pile Cap Construction (incl. VO29: revised piling details)																										
S28N1289	Backfilling		100%	30	20-Dec-10 A	11-Jan-11 A	Backfilling																										
S28N1290	Pier Construction		100%	71	02-Feb-11 A	26-Mar-11 A	Pier Construction																										
Pier NLKP5																																	
S28N1301	Gas main Diversion		100%	120	13-May-10 A	31-Aug-10 A	Gas main Diversion																										
S28N1302	Pre-drilling for Piles		100%	7	01-Sep-10 A	11-Sep-10 A	Pre-drilling for Piles																										
S28N1303	Confirmation of Founding Level		100%	14	13-Sep-10 A	25-Sep-10 A	Confirmation of Founding Level																										
S28N1304	Piling Work (16shp) (incl. VO001: Revised Layout of Piles at New Lam Kam Road ...)		100%	62	26-Sep-10 A	19-Oct-10 A	Piling Work (16shp) (incl. VO001: Revised Layout of Piles at New Lam Kam Road Flyover Pier NLKP5)																										
S28N1305	Temporary Shoring System		100%	44	20-Oct-10 A	05-Nov-10 A	Temporary Shoring System																										
S28N1306	Excavation to Formation Level		100%	7	08-Nov-10 A	12-Nov-10 A	Excavation to Formation Level																										
S28N1307	Pile Head Trimming and bearing plate		100%	14	15-Nov-10 A	27-Nov-10 A	Pile Head Trimming and bearing plate																										
S28N1308	Pile Cap Construction (incl. VO29: revised piling details)		100%	21	29-Nov-10 A	11-Dec-10 A	Pile Cap Construction (incl. VO29: revised piling details)																										
S28N1309	Backfilling		100%	30	13-Dec-10 A	18-Dec-10 A	Backfilling																										
S28N1310	Pier Construction		100%	74	28-Dec-10 A	28-Mar-11 A	Pier Construction																										
Pier NLKP6																																	
S28N1321	Gas main Diversion		100%	150	13-May-10 A	10-Nov-10 A	Gas main Diversion																										
S28N1322	Pre-drilling for Piles		100%	14	21-Jul-10 A	23-Feb-11 A	Pre-drilling for Piles																										
S28N1323	Confirmation of Founding Level		100%	14	21-Jul-10 A	25-Feb-11 A	Confirmation of Founding Level																										
S28N1324	Piling Work (23shp)		100%	75	28-Feb-11 A	28-Mar-11 A	Piling Work (23shp)																										
S28N1325	Temporary Shoring System		100%	44	26-May-11 A	18-Jul-11 A	Temporary Shoring System																										
S28N1326	Excavation to Formation Level		100%	7	05-May-11 A	23-Jun-11 A	Excavation to Formation Level																										
S28N1327	Pile Head Trimming and bearing plate		100%	14	29-Jun-11 A	05-Jul-11 A	Pile Head Trimming and bearing plate																										
S28N1328	Pile Cap Construction (incl. VO29: revised piling details)		100%	23	28-Jul-11 A	24-Aug-11 A	Pile Cap Construction (incl. VO29: revised piling details)																										
S28N1329	Backfilling		100%	28	26-Sep-11 A	29-Oct-11 A	Backfilling																										
S28N1330	Pier Construction		100%	71	28-Sep-11 A	12-Nov-11 A	Pier Construction																										
Pier NLKP7																																	
S28N1341	Realignment of Existing slip road		100%	45	19-May-10 A	13-Jul-10 A	Realignment of Existing slip road																										
S28N1342	Existing Water main Diversion		100%	45	14-Jul-10 A	03-Sep-10 A	Existing Water main Diversion																										
S28N1343	Pre-drilling for Piles		100%	7	04-Sep-10 A	18-Sep-10 A	Pre-drilling for Piles																										

Activity ID	Activity Name	Total Float	Activity % Complete	Original Duration	Start	Finish	2010												2011				2012				2013				2014																			
							Q1			Q2			Q3			Q4			Q1		Q2		Q3		Q4		Q1		Q2		Q3		Q4																	
							1	2	3	4	5	6	7	8	9	10	11	12	1	1	1	1	1	1	1	2	2	2	2	2	2	2	3	3	3	3	3	3	3	3	3	3	4	4	4	4	4	4	4	4
SA310000	Site Area SA31 Works Period (incl. VO42, VO52, VO59 & VO65)	208	99.43%	884	26-Feb-10 A	30-Nov-13	Site Area: SA31 Works Period																																											
SA310010	Site Area SA31 Works Completion	208	0%	0		30-Nov-13	Site Area: SA31 Works Completion																																											
South Bound																																																		
Preliminaries																																																		
S31S0000	Site Clearance/TTM/Access Rd/Utility Diversion (Incl. Liason and Coordination)		100%	252	26-Feb-10 A	31-Dec-10 A	Site Clearance/TTM/Access Rd/Utility Diversion (Incl. Liason and Coordination)																																											
Roadworks, Drainage & Utilities																																																		
Portion 3																																																		
S31S5000	Portion 3 - New Footpath (CH0 to 175)		100%	165	11-Jun-11 A	15-Jan-13 A	Portion 3 - New Footpath (CH0 to 175)																																											
S31S5010	Formation level of footpath		100%	45	04-Jan-12 A	28-Feb-12 A	Formation level of footpath																																											
S31S5020	Preparation for footpath & Cycle Track Diversion		100%	7	11-Jun-11 A	18-Jun-11 A	Preparation for footpath & Cycle Track Diversion																																											
S31S5025	Uncharted Towngas DN400 HP		100%	178	29-May-12 A	05-Jan-13 A	Uncharted Towngas DN400 HP																																											
S31S5030	Additional UU works (CLP 132kV & 11kv)		100%	17	10-Oct-12 A	16-Jan-13 A	Additional UU works (CLP 132kV & 11kv)																																											
S31S5035	Roadworks		100%	215	07-Sep-12 A	16-Mar-13 A	Roadworks																																											
S31S5040	Footpath Sub-base, kerb and concrete surface		100%	17	07-Sep-12 A	30-May-13 A	Footpath Sub-base, kerb and concrete surface																																											
S31S5050	CLP Overhead wooden Pole		100%	12	26-Dec-12 A	07-Jan-13 A	CLP Overhead wooden Pole																																											
S31S5060	New cycle track formation level		100%	15	28-Nov-12 A	06-Apr-13 A	New cycle track formation level																																											
S31S5070	New cycle track (Bituminous Layer)		100%	10	29-Jan-13 A	25-Apr-13 A	New cycle track (Bituminous Layer)																																											
S31S5080	New Kerb		100%	7	07-Jan-13 A	23-Apr-13 A	New Kerb																																											
S31S5090	Public Lighting & TCSS Ductings (incl. VO 77 Provision of cable duct for power supply)		100%	7	06-Oct-12 A	23-Apr-13 A	Public Lighting & TCSS Ductings (incl. VO 77 Provision of cable duct for power supply)																																											
S31S5100	New public lightings poles		100%	15	17-Apr-13 A	20-Apr-13 A	New public lightings poles																																											
S31S5110	Reconstruction carriageway		100%	7	05-Mar-13 A	20-Apr-13 A	Reconstruction carriageway																																											
S31S5120	Traffic Lights	166	0%	5	26-Nov-13	30-Nov-13	Traffic Lights																																											
S31S5130	Roadworks (Other area not affected by towngas)		100%	60	21-May-12 A	16-Mar-13 A	Roadworks (Other area not affected by towngas)																																											
S31S5132	Roadworks (Remaining area affected by towngas)		100%	19	26-Dec-12 A	15-Jan-13 A	Roadworks (Remaining area affected by towngas)																																											
Portion 1																																																		
S31S4620	Portion 1 - CH 0 to CH 50 (From Hong Lok Yuen Junction to WSD Gate)		100%	146	20-Jun-11 A	16-Mar-13 A	Portion 1 - CH 0 to CH 50 (From Hong Lok Yuen Junction to WSD Gate)																																											
S31S4630	Site Clearance		100%	7	20-Jun-11 A	27-Jun-11 A	Site Clearance																																											
S31S4640	Excavation road formation level		100%	50	28-Jun-11 A	25-Aug-11 A	Excavation road formation level																																											
S31S4648	Uncharted Towngas / CLP		100%	65	16-Jan-12 A	10-Aug-12 A	Uncharted Towngas / CLP																																											
S31S4650	Trial Pit for Towngas DN400 HP		100%	14	16-Jan-12 A	04-Feb-12 A	Trial Pit for Towngas DN400 HP																																											
S31S4660	Additional Towngas DN400 HP preparation and materials delivery		100%	50	06-Feb-12 A	27-Apr-12 A	Additional Towngas DN400 HP preparation and materials delivery																																											
S31S4670	Additional Towngas DN400 HP laying works		100%	12	28-Apr-12 A	26-May-12 A	Additional Towngas DN400 HP laying works																																											
S31S4675	Uncharted CLP 11kV Existing diversion (Ducting & Cabling, Tie-in and uncharted cables)		100%	65	30-Jul-12 A	10-Aug-12 A	Uncharted CLP 11kV Existing diversion (Ducting & Cabling, Tie-in and uncharted cables)																																											
S31S4678	UU diversion		100%	67	15-Dec-11 A	18-Dec-12 A	UU diversion																																											
S31S4679	Excavation for UU diversion		100%	20	15-Dec-11 A	10-Jan-12 A	Excavation for UU diversion																																											
S31S4680	Additional CLP 11kV Existing Diversion (Ducting & Cabling, Tie-in and uncharted cables)		100%	10	25-Apr-12 A	10-Aug-12 A	Additional CLP 11kV Existing Diversion (Ducting & Cabling, Tie-in and uncharted cables)																																											
S31S4690	Additional CLP 132 kV (New Lay)		100%	17	02-Apr-12 A	18-Jun-12 A	Additional CLP 132 kV (New Lay)																																											
S31S4700	Additional CLP 132kV (Existing)		100%	22	11-Aug-12 A	16-Aug-12 A	Additional CLP 132kV (Existing)																																											
S31S4710	Additional UU work (HGC, HKBN, TGT & NWT)		100%	35	06-Aug-12 A	18-Dec-12 A	Additional UU work (HGC, HKBN, TGT & NWT)																																											
S31S4720	Excavation and DN 600 FW & DN 300 SW		100%	68	28-Jun-11 A	09-Nov-12 A	Excavation and DN 600 FW & DN 300 SW																																											
S31S4725	Roadwork		100%	0	15-Oct-12 A	29-Jul-13 A	Roadwork																																											
S31S4730	Footpath & Kerb		100%	30	20-Dec-12 A	29-Jul-13 A	Footpath & Kerb																																											
S31S4740	Roadwork		100%	30	15-Oct-12 A	16-Mar-13 A	Roadwork																																											
Portion 2																																																		
S31S4750	Portion 2 - CH 50 to 80 (From WSD Gate to Hong Lok Yuen)		100%	108	20-Jun-11 A	29-Jul-13 A	Portion 2 - CH 50 to 80 (From WSD Gate to Hong Lok Yuen)																																											

**APPENDIX C
IMPLEMENTATION SCHEDULE OF
ENVIRONMENTAL MITIGATION MEASURES
(EMIS)**

Appendix C - Implementation Schedule of Environmental Mitigation Measures (EMIS)

Air Quality - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Air Quality during Construction	• Restricting heights from which materials are dropped, as far as practicable to minimize the fugitive dust arising from unloading/loading.	During construction	V
	• All stockpiles of excavated materials or spoil of more than 50m ³ shall be enclosed, covered or dampened during dry or windy conditions.		@
	• Effective water sprays shall be used to control potential dust emission sources such as unpaved haul roads and active construction areas.		@
	• All spraying of materials and surfaces shall avoid excessive water usage.		V
	• Vehicles that have the potential to create dust while transporting materials shall be covered, with the cover properly secured and extended over the edges of the side and tail boards.		V
	• Materials shall be dampened, if necessary, before transportation.		V
	• Travelling speeds shall be controlled to reduce traffic induced dust dispersion and resuspension within the site from the operating haul trucks.		V
	• Vehicle washing facilities shall be provided to minimize the quantity of material deposited on public roads.		V

Noise - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Noise during Construction	• Use of silenced plant or plant equipped with mufflers or dampers in substitute of ordinary plant.	During construction	V
	• Reduce the number of equipment and their percentage on-time.		V
	• 3.5 m and 5.5 m high temporary noise barrier at culvert construction work area (Figure 2a of the Environmental Permit).		V
	• 3 m high temporary noise barrier along the northern edge of Bridge 12 at ground level (Figure 2b of the Environmental Permit).		V
	• 2 m high temporary noise barrier along the northern edge of Bridge 12 at bridge level (Figure 2b of the Environmental Permit).		In progress
	• 2.5 m high temporary noise barrier along TaiWo Service Road West (Figure 2c of the Environmental Permit).		V
	• 3.5m high temporary noise barrier along Tai Wo Services Road West near Tai Hang (Figure2c of the Environmental Permit).		In progress

Water Quality - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Water quality during Construction	Demolition and reconstruction of bridges	During construction	
	<ul style="list-style-type: none"> Prevent off-site migration through use of sheet piles. 		V
	<ul style="list-style-type: none"> Minimize duration of works as far as practical. 		V
	<ul style="list-style-type: none"> All sewer and drainage connections should be sealed to prevent debris, soil, sand, etc, from entering public sewers/drains. 		V
	<ul style="list-style-type: none"> Site surface runoff should be settled to remove sand/silt before it is discharged into the existing storm drains. 		V
	River training works		
	<ul style="list-style-type: none"> Inspection and testing of water quality in the nullah on the Tai Po River. 		N/A
	Road Widening Works and Earthworks		
	<ul style="list-style-type: none"> Wastewater generated from any concrete batching washdown of equipment or similar activities should be discharged into foul sewers, after the removal of settable solids, and pH adjustment as necessary. All sewage discharges from the study area should meet the TM standards and approval from EPD through the licensing process is required. 		V
	<ul style="list-style-type: none"> Sand traps, oil interceptors and other pollution prevention installations should be provided, properly cleaned and maintained. 		@
	<ul style="list-style-type: none"> Runoff from exposed working areas, unfinished slopes and from unlined temporary channels should be directed to stilling basins and/or silt traps before discharging to the drainage outfalls. 		@
	<ul style="list-style-type: none"> Regular inspections of stilling basins and/or silt traps are required to ensure that sediment is not conveyed into the existing drainage system. 		V
	<ul style="list-style-type: none"> Open stockpiles should be covered with a tarpaulin cover. 		@
	<ul style="list-style-type: none"> During the wet season, any exposed top soils should be covered with a tarpaulin, shotcreted or hydroseeded. 		V
	<ul style="list-style-type: none"> Sand and silt from wash-water from vehicle washing should be settled out before discharging into storm drains. 		V
<ul style="list-style-type: none"> Fuels should be stored in bunded areas such that spillage can be easily collected. 	V		

Waste - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Waste Management during Construction	General Waste	During construction	
	<ul style="list-style-type: none"> Transport of wastes off site as soon as possible. 		V
	<ul style="list-style-type: none"> Maintenance of accurate waste records 		V
	<ul style="list-style-type: none"> Minimization of waste generation for disposal (via reduction/recycling/re-use). 		V
	<ul style="list-style-type: none"> No on-site burning will be permitted. 		V
	<ul style="list-style-type: none"> Use of re-useable metal hoardings/signboards. 		V
	Vegetation from site clearance		
	<ul style="list-style-type: none"> Segregation of materials to facilitate disposal. 		V
	<ul style="list-style-type: none"> Mulching to reduce bulk and where possible review opportunities for the possible beneficial use within landscaping areas. 		V
	Demolition Wastes		
	<ul style="list-style-type: none"> Segregation of materials to facilitate disposal. 		V

• Appropriate stockpile management.	V
Excavated Materials	
• Segregation of materials to facilitate disposal / reuse.	V
• Appropriate stockpile management.	V
• Re-use of excavated material on or off site (where possible).	V
• Special handling and disposal procedures in the event that contaminated materials are excavated.	N/A
Construction Wastes	
• Segregation of materials to facilitate recycling/reuse (within designated area in appropriate containers/stockpiles).	V
• Appropriate stockpile management.	V
• Planning to reduce over ordering and waste generation.	V
• Recycling and re-use of materials where possible (e.g. metal, wood from formwork)	V
• For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal.	V
Bentonite Slurries	
• Bentonite slurries should be reused as far as possible.	N/A
• Disposal in accordance with <i>Practice Note For Professional Persons ProPECC PN 1/94</i> .	N/A
Chemical Wastes	
• Storage within locked, covered and bunded area.	V
• The storage area shall not be located adjacent to sensitive receivers e.g. drains.	V
• Minimize waste production and recycle oils/solvents where possible.	V
• A spill response procedure shall be in place and absorption material available for minor spillages.	@
• Use appropriate and labelled containers.	V
• Educate site workers on site cleanliness/waste management procedures.	V
• If chemical wastes are to be generated, the contractor must register with EPD as a Chemical Waste Producer.	V
• The chemical wastes shall be collected by a licensed chemical waste collector.	V
Municipal Wastes	
• Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal.	V
• Regular, daily collections are required by an approved waste collector.	V

Ecology - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Ecology during Construction	Accurate Delineation of Works Area	During construction	
	• Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats.		V
	• Individual trees which fall within the works areas but which work plans show do not require removal are to be retained and fenced off to maximize protection.		V
	Vegetation Clearance		
	• No fires shall be lit within the works area for the purpose of burning cleared vegetation.		V
• The Contractor shall give consideration to mulching the cleared vegetation for recycling within the works area /	V		

	adjacent land.		
	Dust generation		
	• Vehicle washing facilities to be provided at every discernible or designated vehicle exit point;		V
	• All temporary site access roads shall be sprayed with water to suppress dust as necessary;		V
	• All dusty materials should be sprayed with water immediately prior to any handling; and		V
	• All debris should be covered entirely by impervious sheeting or stored in a sheltered debris collection area.		V
	Surface Run-off		
	• Bund and cover stockpiles to avoid run-off;		V
	• Channel any run-off through a system of oil, grease and sediment / silt traps and reuse water on site where ever practical;		V
	• All vehicle maintenance to be undertaken within a bunded area; and		N/A
	• Maximize vegetation retention on-site to maximize absorption (minimize transport).		V

Landscape and Visual Impact - Schedule of Recommended Mitigation Measures

Impact	Mitigation Measures	Timing	Implementation Status
Landscape and Visual Impact during Construction	Preservation of Existing Vegetation	During construction	
	• Trees identified for retention within the project limit would be protected during the works		V
	• The tree transplanting and planting works shall be implemented by approved Landscape Contractors		V
	Temporary Works Areas		
	• Where feasible the works areas would be screened using hoarding and existing vegetation would be retained where possible to reduce the landscape and visual impacts arising from the construction activity. The landscape of these works areas would be restored following the completion of the construction phase.		V
	Hoarding		
	• A hoarding would be erected where practicable in the most visually sensitive locations to screen the temporary construction works from the local VSR's.		V
	Top Soils		
	• The works will result in disturbance to extensive areas of topsoil. Topsoil worthy of retention should be stockpiled for use following completion of the civil engineering works. It should either be temporarily vegetated with hydroseeded grass or turned over on a regular basis.		N/A
Protection of Important Landscape Features			
• Important features such as temples, Island House and kilns within the study area, although remote from the proposed works retained and adequately protected.	V		

Legend: V = implemented;
x = not implemented;
@ = partially implemented;
N/A = not applicable - No such work was undertaken or no such material was used on site.

**APPENDIX D
SUMMARY OF ACTION AND LIMIT LEVELS**

Appendix D - Summary of Action and Limit Levels

Table 1 – Action and Limit Levels for 1-hour TSP

Location	Action Level	Limit Level
AM1A	302.1 µg/m ³	500 µg/m ³
AM2	301.9 µg/m ³	500 µg/m ³
AM3	301.9 µg/m ³	500 µg/m ³
AM4A	302.3 µg/m ³	500 µg/m ³

Table 2 – Action and Limit Levels for 24-hour TSP

Location	Action Level	Limit Level
AM1A	176.6 µg/m ³	260 µg/m ³
AM2	178.6 µg/m ³	260 µg/m ³
AM3	193.1 µg/m ³	260 µg/m ³
AM4A	198.5 µg/m ³	260 µg/m ³

Table 3 – Action and Limit Levels for Construction Noise (0700-1900 hrs of normal weekdays)

Location	Action Level	Limit Level
NM1A	When one documented complaint, related to 0700 – 1900 hours on normal weekdays, is received from any one of the sensitive receivers	75 dB(A)
NM2		75 dB(A)
NM3		65/70 dB(A)*
NM4		75 dB(A)
NM5		75 dB(A)
NM6		70 dB(A)*
NM7		75 dB(A)

*Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65dB(A) applies during school examination period

**APPENDIX E
CALIBRATION CERTIFICATES OF
MONITORING EQUIPMENTS**

AECOM Asia Company Limited

TSP High Volume Sampler

Field Calibration Report

Station: Sheung Wun Yiu (AM1A) Operator: Gary Choi
 Cal. Date: 16-Nov-13 Next Due Date: 16-Jan-14
 Equipment No.: A-001-53T Serial No.: 10216

Ambient Condition			
Temperature, Ta (K)	297.4	Pressure, Pa (mmHg)	763.4

Orifice Transfer Standard Information					
Serial No:	843	Slope, mc	1.99238	Intercept, bc	-0.00351
Last Calibration Date:	6-Dec-12	$mc \times Qstd + bc = [DH \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	6-Dec-13	$Qstd = \{ [DH \times (Pa/760) \times (298/Ta)]^{1/2} - bc \} / mc$			

Calibration of TSP Sampler					
Resistance Plate No.	Orifice			HVS Flow Recorder	
	DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (m ³ /min) X-axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis
18	8.8	2.98	1.50	46.0	46.15
13	6.2	2.50	1.26	38.0	38.12
10	4.4	2.10	1.06	32.0	32.10
7	3.5	1.88	0.94	27.0	27.09
5	2.3	1.52	0.77	20.0	20.06

By Linear Regression of Y on X

Slope, mw = 35.4352 Intercept, bw = -6.4026

Correlation Coefficient* = 0.9959

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation	
From the TSP Field Calibration Curve, take Qstd = 1.30m ³ /min	
From the Regression Equation, the "Y" value according to	
$mw \times Qstd + bw = IC \times [(Pa/760) \times (298/Ta)]^{1/2}$	
Therefore, Set Point; IC = (mw x Qstd + bw) x [(760 / Pa) x (Ta / 298)] ^{1/2} =	<u>39.53</u>

Remarks: _____

QC Reviewer: R. M. SHEK Signature: [Signature] Date: 18 Nov 13

AECOM Asia Company Limited

TSP High Volume Sampler

Field Calibration Report

Station: Shan Tong New Village (AM2) Operator: Choi Wing Ho
 Cal. Date: 22-Oct-13 Next Due Date: 22-Dec-13
 Equipment No.: A-001-29T Serial No.: 10202

Ambient Condition			
Temperature, Ta (K)	297.8	Pressure, Pa (mmHg)	760.0

Orifice Transfer Standard Information					
Serial No:	988	Slope, mc	1.94727	Intercept, bc	0.02332
Last Calibration Date:	20-May-13	$mc \times Qstd + bc = [DH \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	20-May-14	$Qstd = \{ [DH \times (Pa/760) \times (298/Ta)]^{1/2} - bc \} / mc$			

Calibration of TSP Sampler					
Resistance Plate No.	Orifice			HVS Flow Recorder	
	DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (m ³ /min) X-axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis
18	8.8	2.97	1.51	46.0	46.02
13	6.7	2.59	1.32	39.0	39.01
10	5.3	2.30	1.17	35.0	35.01
7	3.7	1.92	0.98	28.0	28.01
5	2.6	1.61	0.82	22.0	22.01

By Linear Regression of Y on X

Slope, mw = 34.0930 Intercept, bw = -5.4880

Correlation Coefficient* = 0.9980

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 1.30m³/min

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = IC \times [(Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; IC = (mw x Qstd + bw) x [(760 / Pa) x (Ta / 298)]^{1/2} = 38.82

Remarks: _____

QC Reviewer: K. M. SHEK

Signature: [Signature]

Date: 25 Oct 13

AECOM Asia Company Limited

TSP High Volume Sampler

Field Calibration Report

Station: Shan Tong New Village (AM2) Operator: Choi Wing Ho
 Cal. Date: 22-Dec-13 Next Due Date: 22-Feb-14
 Equipment No.: A-001-29T Serial No.: 10202

Ambient Condition			
Temperature, Ta (K)	289	Pressure, Pa (mmHg)	756.9

Orifice Transfer Standard Information					
Serial No:	988	Slope, mc	1.94727	Intercept, bc	0.02332
Last Calibration Date:	20-May-13	$mc \times Qstd + bc = [DH \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	20-May-14	$Qstd = \{ [DH \times (Pa/760) \times (298/Ta)]^{1/2} - bc \} / mc$			

Calibration of TSP Sampler					
Resistance Plate No.	Orifice			HVS Flow Recorder	
	DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (m ³ /min) X-axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis
18	9.0	3.04	1.55	47.0	47.63
13	6.5	2.58	1.31	40.0	40.54
10	5.3	2.33	1.19	35.0	35.47
7	3.6	1.92	0.98	29.0	29.39
5	2.6	1.63	0.83	22.0	22.29

By Linear Regression of Y on X

Slope, mw = 34.4706 Intercept, bw = -5.2867

Correlation Coefficient* = 0.9935

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 1.30m³/min


From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = IC \times [(Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; IC = (mw x Qstd + bw) x [(760 / Pa) x (Ta / 298)]^{1/2} = 39.00

Remarks: _____

QC Reviewer: YT Lam

Signature: 

Date: 23-12-13

AECOM Asia Company Limited

TSP High Volume Sampler

Field Calibration Report

Station: Riverain Bayside (AM3) Operator: Choi Wing Ho
 Cal. Date: 22-Oct-13 Next Due Date: 22-Dec-13
 Equipment No.: A-001-69T Serial No.: 716

Ambient Condition			
Temperature, Ta (K)	297.8	Pressure, Pa (mmHg)	760.0

Orifice Transfer Standard Information					
Serial No:	988	Slope, mc	1.94727	Intercept, bc	0.02332
Last Calibration Date:	20-May-13	$mc \times Qstd + bc = [DH \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	20-May-14	$Qstd = \{[DH \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Resistance Plate No.	Orifice			HVS Flow Recorder	
	DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (m ³ /min) X-axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis
18	9.0	3.00	1.53	48.0	48.02
13	7.4	2.72	1.39	42.0	42.01
10	5.6	2.37	1.20	35.0	35.01
7	4.0	2.00	1.02	26.0	26.01
5	3.0	1.73	0.88	21.0	21.01

By Linear Regression of Y on X

Slope, mw = 41.9095 Intercept, bw = -15.9768

Correlation Coefficient* = 0.9986

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 1.30m³/min

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = IC \times [(Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; IC = (mw x Qstd + bw) x [(760 / Pa) x (Ta / 298)]^{1/2} = 38.49

Remarks: _____

QC Reviewer: K. H. SHEK Signature: Mike Date: 23 Oct 13

AECOM Asia Company Limited

TSP High Volume Sampler

Field Calibration Report

Station: Riverain Bayside (AM3) Operator: Choi Wing Ho
 Cal. Date: 22-Dec-13 Next Due Date: 22-Feb-14
 Equipment No.: A-001-69T Serial No.: 716

Ambient Condition			
Temperature, Ta (K)	289	Pressure, Pa (mmHg)	756.9

Orifice Transfer Standard Information					
Serial No:	988	Slope, mc	1.94727	Intercept, bc	0.02332
Last Calibration Date:	20-May-13	$mc \times Qstd + bc = [DH \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	20-May-14	$Qstd = \{[DH \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Resistance Plate No.	Orifice			HVS Flow Recorder	
	DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (m ³ /min) X-axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis
18	8.8	3.01	1.53	47.0	47.63
13	7.3	2.74	1.39	43.0	43.58
10	5.6	2.40	1.22	35.0	35.47
7	3.9	2.00	1.02	26.0	26.35
5	2.9	1.73	0.87	22.0	22.29

By Linear Regression of Y on X

Slope, mw = 40.2648 Intercept, bw = -13.5403

Correlation Coefficient* = 0.9943

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation
From the TSP Field Calibration Curve, take Qstd = 1.30m ³ /min
From the Regression Equation, the "Y" value according to
$mw \times Qstd + bw = IC \times [(Pa/760) \times (298/Ta)]^{1/2}$
Therefore, Set Point; IC = (mw x Qstd + bw) x [(760 / Pa) x (Ta / 298)] ^{1/2} = <u>38.29</u>

Remarks: _____

QC Reviewer: YT Leung

Signature: 

Date: 23-12-13

AECOM Asia Company Limited

TSP High Volume Sampler

Field Calibration Report

Station: 168 Shek Kwu Lung Village (AM4A) Operator: Gary Choi
 Cal. Date: 16-Nov-13 Next Due Date: 16-Jan-14
 Equipment No.: A-001-70T Serial No.: 10273

Ambient Condition			
Temperature, Ta (K)	297.4	Pressure, Pa (mmHg)	763.4

Orifice Transfer Standard Information					
Serial No:	843	Slope, mc	1.99238	Intercept, bc	-0.00351
Last Calibration Date:	6-Dec-12	$mc \times Qstd + bc = [DH \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	6-Dec-13	$Qstd = \{ [DH \times (Pa/760) \times (298/Ta)]^{1/2} - bc \} / mc$			

Calibration of TSP Sampler					
Resistance Plate No.	Orifice			HVS Flow Recorder	
	DH (orifice), in. of water	[DH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (m ³ /min) X-axis	Flow Recorder Reading (CFM)	Continuous Flow Recorder Reading IC (CFM) Y-axis
18	8.9	2.99	1.50	47.0	47.15
13	7.5	2.75	1.38	42.0	42.14
10	5.1	2.27	1.14	34.0	34.11
7	3.5	1.88	0.94	28.0	28.09
5	2.4	1.55	0.78	22.0	22.07

By Linear Regression of Y on X

Slope, mw = 34.0386 Intercept, bw = -4.4274

Correlation Coefficient* = 0.9986

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 1.30m³/min

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = IC \times [(Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; IC = (mw x Qstd + bw) x [(760 / Pa) x (Ta / 298)]^{1/2} = 39.69

Remarks: _____

QC Reviewer: K. H. SHEK

Signature: Mike

Date: 18-Nov-13



TISCH ENVIRONMENTAL, INC.
 145 SOUTH MIAMI AVE.
 VILLAGE OF CLEVES, OH 45002
 513.467.9000
 877.263.7610 TOLL FREE
 513.467.9009 FAX
 WWW.TISCH-ENV.COM

AIR POLLUTION MONITORING EQUIPMENT

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - May 20, 2013 Rootsmeter S/N 0438320 Ta (K) - 297
 Operator Tisch Orifice I.D. - 0988 Pa (mm) - 751.84

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER	ORFICE
					DIFF Hg (mm)	DIFF H2O (in.)
1	NA	NA	1.00	1.3900	3.2	2.00
2	NA	NA	1.00	0.9720	6.4	4.00
3	NA	NA	1.00	0.8670	7.9	5.00
4	NA	NA	1.00	0.8270	8.7	5.50
5	NA	NA	1.00	0.6800	12.6	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9884	0.7110	1.4090	0.9957	0.7163	0.8889
0.9842	1.0125	1.9926	0.9915	1.0201	1.2570
0.9821	1.1327	2.2278	0.9894	1.1412	1.4054
0.9811	1.1863	2.3365	0.9884	1.1952	1.4740
0.9759	1.4352	2.8179	0.9832	1.4459	1.7777
Qstd slope (m) = 1.94727			Qa slope (m) = 1.21935		
intercept (b) = 0.02332			intercept (b) = 0.01471		
coefficient (r) = 0.99998			coefficient (r) = 0.99998		
y axis = SQRT[H2O(Pa/760)(298/Ta)]			y axis = SQRT[H2O(Ta/Pa)]		

CALCULATIONS

$$Vstd = \text{Diff. Vol} [(Pa - \text{Diff. Hg}) / 760] (298 / Ta)$$

$$Qstd = Vstd / \text{Time}$$

$$Va = \text{Diff Vol} [(Pa - \text{Diff Hg}) / Pa]$$

$$Qa = Va / \text{Time}$$

For subsequent flow rate calculations:

$$Qstd = 1/m \{ [\text{SQRT}(\text{H2O}(\text{Pa}/760)(298/\text{Ta}))] - b \}$$

$$Qa = 1/m \{ [\text{SQRT} \text{H2O}(\text{Ta}/\text{Pa})] - b \}$$

EQUIPMENT CALIBRATION RECORD

Type: Laser Dust Monitor
 Manufacturer/Brand: SIBATA
 Model No.: LD-3
 Equipment No.: A.005.07a
 Sensitivity Adjustment Scale Setting: 557 CPM

Operator: Mike Shek (MSKM)

Standard Equipment

Equipment: Rupprecht & Patashnick TEOM®
 Venue: Cyberport (Pui Ying Secondary School)
 Model No.: Series 1400AB
 Serial No: Control: 140AB219899803
 Sensor: 1200C143659803 K_o: 12500
 Last Calibration Date*: 18 May 2013

*Remarks: Recommended interval for hardware calibration is 1 year

Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): 557 CPM
 Sensitivity Adjustment Scale Setting (After Calibration): 557 CPM

Hour	Date (dd-mm-yy)	Time	Ambient Condition		Concentration ¹ (mg/m ³) Y-axis	Total Count ²	Count/ Minute ³ X-axis
			Temp (°C)	R.H. (%)			
1	18-05-13	12:30 - 13:30	28.1	78	0.04714	1887	31.45
2	18-05-13	13:30 - 14:30	28.1	78	0.04932	1970	32.83
3	18-05-13	14:30 - 15:30	28.2	77	0.05156	2056	34.27
4	18-05-13	15:30 - 16:30	28.1	78	0.05083	2026	33.77

Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®
 2. Total Count was logged by Laser Dust Monitor
 3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Slope (K-factor): 0.0015
 Correlation coefficient: 0.9978

Validity of Calibration Record: 17 May 2014

Remarks:

QC Reviewer: YW Fung Signature:  Date: 20 May 2013

EQUIPMENT CALIBRATION RECORD

Type: Laser Dust Monitor
 Manufacturer/Brand: SIBATA
 Model No.: LD-3
 Equipment No.: A.005.08a
 Sensitivity Adjustment Scale Setting: 702 CPM
 Operator: Mike Shek (MSKM)

Standard Equipment

Equipment: Rupprecht & Patashnick TEOM®
 Venue: Cyberport (Pui Ying Secondary School)
 Model No.: Series 1400AB
 Serial No: Control: 140AB219899803
 Sensor: 1200C143659803 K₀: 12500
 Last Calibration Date*: 18 May 2013

*Remarks: Recommended interval for hardware calibration is 1 year

Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): 702 CPM
 Sensitivity Adjustment Scale Setting (After Calibration): 702 CPM

Hour	Date (dd-mm-yy)	Time	Ambient Condition		Concentration ¹ (mg/m ³) Y-axis	Total Count ²	Count/ Minute ³ X-axis
			Temp (°C)	R.H. (%)			
1	18-05-13	12:30 - 13:30	28.1	78	0.04714	1764	29.40
2	18-05-13	13:30 - 14:30	28.1	78	0.04932	1846	30.77
3	18-05-13	14:30 - 15:30	28.2	77	0.05156	1935	32.25
4	18-05-13	15:30 - 16:30	28.1	78	0.05083	1899	31.65


Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®
 2. Total Count was logged by Laser Dust Monitor
 3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Slope (K-factor): 0.0016
 Correlation coefficient: 0.9976

Validity of Calibration Record: 17 May 2014

Remarks:

QC Reviewer: YW Fung Signature:  Date: 20 May 2013

EQUIPMENT CALIBRATION RECORD

Type: Laser Dust Monitor
 Manufacturer/Brand: SIBATA
 Model No.: LD-3
 Equipment No.: A.005.09a
 Sensitivity Adjustment Scale Setting: 797 CPM
 Operator: Mike Shek (MSKM)

Standard Equipment

Equipment: Rupprecht & Patashnick TEOM®
 Venue: Cyberport (Pui Ying Secondary School)
 Model No.: Series 1400AB
 Serial No: Control: 140AB219899803
 Sensor: 1200C143659803 K₀: 12500
 Last Calibration Date*: 18 May 2013

*Remarks: Recommended interval for hardware calibration is 1 year

Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): 797 CPM
 Sensitivity Adjustment Scale Setting (After Calibration): 797 CPM

Hour	Date (dd-mm-yy)	Time	Ambient Condition		Concentration ¹ (mg/m ³) Y-axis	Total Count ²	Count/ Minute ³ X-axis
			Temp (°C)	R.H. (%)			
1	18-05-13	12:30 - 13:30	28.1	78	0.04714	1885	31.42
2	18-05-13	13:30 - 14:30	28.1	78	0.04932	1965	32.75
3	18-05-13	14:30 - 15:30	28.2	77	0.05156	2059	34.32
4	18-05-13	15:30 - 16:30	28.1	78	0.05083	2024	33.73


- Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®
 2. Total Count was logged by Laser Dust Monitor
 3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Slope (K-factor): 0.0015
 Correlation coefficient: 0.9973

Validity of Calibration Record: 17 May 2014

Remarks:

QC Reviewer: YW Fung Signature:  Date: 20 May 2013

EQUIPMENT CALIBRATION RECORD

Type: Laser Dust Monitor
 Manufacturer/Brand: SIBATA
 Model No.: LD-3
 Equipment No.: A.005.10a
 Sensitivity Adjustment Scale Setting: 753 CPM
 Operator: Mike Shek (MSKM)

Standard Equipment

Equipment: Rupprecht & Patashnick TEOM®
 Venue: Cyberport (Pui Ying Secondary School)
 Model No.: Series 1400AB
 Serial No: Control: 140AB219899803
 Sensor: 1200C143659803 K₀: 12500
 Last Calibration Date*: 18 May 2013

*Remarks: Recommended interval for hardware calibration is 1 year

Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): 753 CPM
 Sensitivity Adjustment Scale Setting (After Calibration): 753 CPM

Hour	Date (dd-mm-yy)	Time	Ambient Condition		Concentration ¹ (mg/m ³) Y-axis	Total Count ²	Count/ Minute ³ X-axis
			Temp (°C)	R.H. (%)			
1	18-05-13	12:30 - 13:30	28.1	78	0.04714	1886	31.43
2	18-05-13	13:30 - 14:30	28.1	78	0.04932	1968	32.80
3	18-05-13	14:30 - 15:30	28.2	77	0.05156	2061	34.35
4	18-05-13	15:30 - 16:30	28.1	78	0.05083	2026	33.77


Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®
 2. Total Count was logged by Laser Dust Monitor
 3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Slope (K-factor): 0.0015
 Correlation coefficient: 0.9983

Validity of Calibration Record: 17 May 2014

Remarks:

QC Reviewer: YW Fung Signature:  Date: 20 May 2013

EQUIPMENT CALIBRATION RECORD

Type: Laser Dust Monitor
 Manufacturer/Brand: SIBATA
 Model No.: LD-3
 Equipment No.: A.005.11a
 Sensitivity Adjustment Scale Setting: 799 CPM

Operator: Mike Shek (MSKM)

Standard Equipment

Equipment: Rupprecht & Patashnick TEOM®
 Venue: Cyberport (Pui Ying Secondary School)
 Model No.: Series 1400AB
 Serial No: Control: 140AB219899803
 Sensor: 1200C143659803 K₀: 12500
 Last Calibration Date*: 18 May 2013

*Remarks: Recommended interval for hardware calibration is 1 year

Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): 799 CPM
 Sensitivity Adjustment Scale Setting (After Calibration): 799 CPM

Hour	Date (dd-mm-yy)	Time	Ambient Condition		Concentration ¹ (mg/m ³) Y-axis	Total Count ²	Count/ Minute ³ X-axis
			Temp (°C)	R.H. (%)			
1	18-05-13	12:15 - 13:15	28.1	78	0.04685	1871	31.18
2	18-05-13	13:15 - 14:15	28.1	78	0.04941	1979	32.98
3	18-05-13	14:15 - 15:15	28.2	77	0.05127	2055	34.25
4	18-05-13	15:15 - 16:15	28.1	78	0.05060	2021	33.68

- Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®
 2. Total Count was logged by Laser Dust Monitor
 3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Slope (K-factor): 0.0015
 Correlation coefficient: 0.9976

Validity of Calibration Record: 17 May 2014

Remarks:

QC Reviewer: YW Fung Signature:  Date: 20 May 2013

EQUIPMENT CALIBRATION RECORD

Type: Laser Dust Monitor
 Manufacturer/Brand: SIBATA
 Model No.: LD-3B
 Equipment No.: A.005.13a
 Sensitivity Adjustment Scale Setting: 643 CPM

Operator: Mike Shek (MSKM)

Standard Equipment

Equipment: Rupprecht & Patashnick TEOM®
 Venue: Cyberport (Pui Ying Secondary School)
 Model No.: Series 1400AB
 Serial No: Control: 140AB219899803
 Sensor: 1200C143659803 K₀: 12500
 Last Calibration Date*: 18 May 2013

*Remarks: Recommended interval for hardware calibration is 1 year

Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): 643 CPM
 Sensitivity Adjustment Scale Setting (After Calibration): 643 CPM

Hour	Date (dd-mm-yy)	Time	Ambient Condition		Concentration ¹ (mg/m ³) Y-axis	Total Count ²	Count/ Minute ³ X-axis
			Temp (°C)	R.H. (%)			
1	18-05-13	12:15 - 13:15	28.1	78	0.04685	1867	31.12
2	18-05-13	13:15 - 14:15	28.1	78	0.04941	1975	32.92
3	18-05-13	14:15 - 15:15	28.2	77	0.05127	2048	34.13
4	18-05-13	15:15 - 16:15	28.1	78	0.05060	2017	33.62

- Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®
 2. Total Count was logged by Laser Dust Monitor
 3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Slope (K-factor): 0.0015
 Correlation coefficient: 0.9986

Validity of Calibration Record: 17 May 2014

Remarks:

QC Reviewer: YW Fung Signature:  Date: 20 May 2013

EQUIPMENT CALIBRATION RECORD

Type: Laser Dust Monitor
 Manufacturer/Brand: SIBATA
 Model No.: LD-3B
 Equipment No.: A.005.14a
 Sensitivity Adjustment Scale Setting: 786 CPM
 Operator: Mike Shek (MSKM)

Standard Equipment

Equipment: Rupprecht & Patashnick TEOM®
 Venue: Cyberport (Pui Ying Secondary School)
 Model No.: Series 1400AB
 Serial No: Control: 140AB219899803
 Sensor: 1200C143659803 K₀: 12500
 Last Calibration Date*: 18 May 2013

*Remarks: Recommended interval for hardware calibration is 1 year

Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): 786 CPM
 Sensitivity Adjustment Scale Setting (After Calibration): 786 CPM

Hour	Date (dd-mm-yy)	Time	Ambient Condition		Concentration ¹ (mg/m ³) Y-axis	Total Count ²	Count/ Minute ³ X-axis
			Temp (°C)	R.H. (%)			
1	18-05-13	12:15 - 13:15	28.1	78	0.04685	2005	33.42
2	18-05-13	13:15 - 14:15	28.1	78	0.04941	2121	35.35
3	18-05-13	14:15 - 15:15	28.2	77	0.05127	2194	36.57
4	18-05-13	15:15 - 16:15	28.1	78	0.05060	2167	36.12


Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®
 2. Total Count was logged by Laser Dust Monitor
 3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Slope (K-factor): 0.0014
 Correlation coefficient: 0.9987

Validity of Calibration Record: 17 May 2014

Remarks:

QC Reviewer: YW Fung Signature:  Date: 20 May 2013

EQUIPMENT CALIBRATION RECORD

Type: Laser Dust Monitor
 Manufacturer/Brand: SIBATA
 Model No.: LD-3B
 Equipment No.: A.005.16a
 Sensitivity Adjustment Scale Setting: 521 CPM

Operator: Mike Shek (MSKM)

Standard Equipment

Equipment: Rupprecht & Patashnick TEOM®
 Venue: Cyberport (Pui Ying Secondary School)
 Model No.: Series 1400AB
 Serial No: Control: 140AB219899803
 Sensor: 1200C143659803 K_o: 12500
 Last Calibration Date*: 18 May 2013

*Remarks: Recommended interval for hardware calibration is 1 year

Calibration Result

Sensitivity Adjustment Scale Setting (Before Calibration): 521 CPM
 Sensitivity Adjustment Scale Setting (After Calibration): 521 CPM

Hour	Date (dd-mm-yy)	Time	Ambient Condition		Concentration ¹ (mg/m ³) Y-axis	Total Count ²	Count/ Minute ³ X-axis
			Temp (°C)	R.H. (%)			
1	27-07-13	11:00 - 12:00	27.3	75	0.04734	1893	31.55
2	27-07-13	12:00 - 13:00	27.3	75	0.04789	1915	31.92
3	27-07-13	13:00 - 14:00	27.4	74	0.04953	1976	32.93
4	27-07-13	14:00 - 15:00	27.4	75	0.04867	1949	32.48


Note: 1. Monitoring data was measured by Rupprecht & Patashnick TEOM®
 2. Total Count was logged by Laser Dust Monitor
 3. Count/minute was calculated by (Total Count/60)

By Linear Regression of Y or X

Slope (K-factor): 0.0015
 Correlation coefficient: 0.9934

Validity of Calibration Record: 26 July 2014

Remarks:

QC Reviewer: YW Fung Signature:  Date: 29 July 2013



CERTIFICATE OF CALIBRATION

Certificate No.: 13CA1107 01-02

Page: 1 of 2

Item tested

Description: Acoustical Calibrator (Class 1)
Manufacturer: Rion Co., Ltd.
Type/Model No.: NC-73
Serial/Equipment No.: 10307223 / N.004.08
Adaptors used: -

Item submitted by

Customer: AECOM ASIA CO., LTD.
Address of Customer: -
Request No.: -
Date of receipt: 07-Nov-2013

Date of test: 08-Nov-2013

Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Lab standard microphone	B&K 4180	2341427	17-Apr-2014	SCL
Preamplifier	B&K 2673	2239857	16-Apr-2014	CEPREI
Measuring amplifier	B&K 2610	2346941	24-Apr-2014	CEPREI
Signal generator	DS 360	61227	15-Apr-2014	CEPREI
Digital multi-meter	34401A	US36087050	10-Dec-2013	CEPREI
Audio analyzer	8903B	GB41300350	15-Apr-2014	CEPREI
Universal counter	53132A	MY40003662	15-Apr-2014	CEPREI

Ambient conditions

Temperature: 22 ± 1 °C
Relative humidity: 60 ± 10 %
Air pressure: 1000 ± 10 hPa

Test specifications


- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on **page 2** of this certificate.

Approved Signatory:


Huang Jian Min/Feng Jun Qi

Date: 11-Nov-2013

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.



CERTIFICATE OF CALIBRATION

Certificate No.: 13CA0325 01-03

Page: 1 of 2

Item tested

Description: Acoustical Calibrator (Class 1)
Manufacturer: Rion Co., Ltd.
Type/Model No.: NC-73
Serial/Equipment No.: 10186482 / N.004.09
Adaptors used: -

Item submitted by

Customer: AECOM ASIA CO., LTD.
Address of Customer: -
Request No.: -
Date of receipt: 25-Mar-2013

Date of test: 26-Mar-2013

Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Lab standard microphone	B&K 4180	2412857	29-May-2013	SCL
Preamplifier	B&K 2673	2239857	17-Dec-2013	CEPREI
Measuring amplifier	B&K 2610	2346941	17-Dec-2013	CEPREI
Signal generator	DS 360	61227	29-May-2013	CEPREI
Digital multi-meter	34401A	US36087050	10-Dec-2013	CEPREI
Audio analyzer	8903B	GB41300350	29-May-2013	CEPREI
Universal counter	53132A	MY40003662	29-May-2013	CEPREI

Ambient conditions

Temperature: 22 ± 1 °C
Relative humidity: 60 ± 10 %
Air pressure: 1000 ± 10 hPa

Test specifications


- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Approved Signatory:


Huang Jian Min/Feng Jun Qi

Date: 26-Mar-2013

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.



CERTIFICATE OF CALIBRATION

Certificate No.: 13CA1107 01-01 Page 1 of 2

Item tested

Description:	Sound Level Meter (Type 1)	,	Microphone
Manufacturer:	Rion Co., Ltd.	,	Rion Co., Ltd.
Type/Model No.:	NL-31	,	UC-53A
Serial/Equipment No.:	00320528 / N.007.03A	,	90565
Adaptors used:	-	,	-

Item submitted by

Customer Name: AECOM ASIA CO., LTD.
Address of Customer: -
Request No.: -
Date of receipt: 07-Nov-2013

Date of test: 08-Nov-2013

Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Multi function sound calibrator	B&K 4226	2288444	22-Jun-2014	CIGISMEC
Signal generator	DS 360	33873	15-Apr-2014	CEPREI
Signal generator	DS 360	61227	15-Apr-2014	CEPREI

Ambient conditions

Temperature: 22 ± 1 °C
Relative humidity: 60 ± 10 %
Air pressure: 1000 ± 10 hPa

Test specifications

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- 3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure response of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:

Huang Jian Min/Feng Jun Qi

Date: 11-Nov-2013

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.



CERTIFICATE OF CALIBRATION

Certificate No.: 13CA0325 01-01 Page 1 of 2

Item tested

Description:	Sound Level Meter (Type 1)	,	Microphone
Manufacturer:	B & K	,	B & K
Type/Model No.:	2238	,	4188
Serial/Equipment No.:	2285692	,	2250420
Adaptors used:	-	,	-

11009.04

Item submitted by

Customer Name: AECOM ASIA CO., LTD.
Address of Customer: -
Request No.: -
Date of receipt: 25-Mar-2013

Date of test: 26-Mar-2013

Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Multi function sound calibrator	B&K 4226	2288444	22-Jun-2013	CIGISMEC
Signal generator	DS 360	33873	29-May-2013	CEPREI
Signal generator	DS 360	61227	29-May-2013	CEPREI

Ambient conditions

Temperature: 22 ± 1 °C
Relative humidity: 60 ± 10 %
Air pressure: 1000 ± 10 hPa

Test specifications

- The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure response of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:


Huang Jian Min/Feng Jun Qi

Date: 26-Mar-2013

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.



CERTIFICATE OF CALIBRATION

Certificate No.: 13CA0305 01-01 Page 1 of 2

Item tested

Description:	Sound Level Meter (Type 1)	,	Microphone
Manufacturer:	B & K	,	B & K
Type/Model No.:	2250-L	,	4950
Serial/Equipment No.:	2681366 (N.011.01)	,	2665582
Adaptors used:	-	,	-

Item submitted by

Customer Name: AECOM ASIA CO LIMITED
Address of Customer: -
Request No.: -
Date of receipt: 05-Mar-2013

Date of test: 05-Mar-2013

Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Multi function sound calibrator	B&K 4226	2288444	23-May-2013	CIGISMEC
Signal generator	DS 360	33873	29-May-2013	CEPREI
Signal generator	DS 360	61227	29-May-2013	CEPREI

Ambient conditions

Temperature: 21 ± 1 °C
Relative humidity: 60 ± 10 %
Air pressure: 1000 ± 10 hPa

Test specifications

- The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsiveness of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:


Huang Jian Min/Feng Jun Qi

Date: 05-Mar-2013

Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

**APPENDIX F
EM&A MONITORING SCHEDULES**

**Widening of Tolo Highway / Fanling Highway (Stage 1) Between Island House Interchange and Tai Hang - Investigation
Tentative Impact Monitoring and Audit Schedule for December 2013**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-Dec	2-Dec	3-Dec	4-Dec	5-Dec	6-Dec	7-Dec
		24-hour TSP	1-hour TSP & Noise Site inspection (Contract 1)	Site inspection (Contract 2)		
8-Dec	9-Dec	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec
	24-hour TSP	1-hour TSP & Noise	Site inspection (Contract 1)	Site inspection (Contract 2)	24-hour TSP	1-hour TSP
15-Dec	16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec
			Site inspection (Contract 1)	24-hour TSP Site inspection (Contract 2)	1-hour TSP & Noise	
22-Dec	23-Dec	24-Dec	25-Dec	26-Dec	27-Dec	28-Dec
	24-hour TSP	1-hour TSP & Noise Site inspection (Contract 1) Site inspection (Contract 2)				
29-Dec	30-Dec	31-Dec				
	24-hour TSP 1-hour TSP & Noise	Site inspection (Contract 2)				

**Widening of Tolo Highway / Fanling Highway (Stage 1) Between Island House Interchange and Tai Hang - Investigation
Tentative Impact Monitoring and Audit Schedule for January 2014**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Jan	2-Jan	3-Jan	4-Jan
					Site inspection (Contract 1)	24-hour TSP 1-hour TSP
5-Jan	6-Jan	7-Jan	8-Jan	9-Jan	10-Jan	11-Jan
			Site inspection (Contract 1)		24-hour TSP 1-hour TSP & Noise Site inspection (Contract 2)	
12-Jan	13-Jan	14-Jan	15-Jan	16-Jan	17-Jan	18-Jan
			Site inspection (Contract 1)	24-hour TSP 1-hour TSP & Noise Site inspection (Contract 2)		
19-Jan	20-Jan	21-Jan	22-Jan	23-Jan	24-Jan	25-Jan
			24-hour TSP 1-hour TSP & Noise Site inspection (Contract 1)	Site inspection (Contract 2)		
26-Jan	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan	
	24-hour TSP 1-hour TSP & Noise		Site inspection (Contract 1) Site inspection (Contract 2)	24-hour TSP 1-hour TSP		

The schedule is subject to change due to unforeseeable circumstances (e.g. adverse weather, etc)

**APPENDIX G
IMPACT AIR QUALITY MONITORING
RESULTS AND THEIR GRAPHICAL
PRESENTATION**

Appendix G
Impact Air Quality Monitoring Results

1-hour TSP Monitoring Results at Station AM1A
(Fan Sin Temple, 3 Sheung Wun Yiu G/F)

Date	Start Time (hh:mm)	1st Hour Conc. ($\mu\text{g}/\text{m}^3$)	2nd Hour Conc. ($\mu\text{g}/\text{m}^3$)	3rd Hour Conc. ($\mu\text{g}/\text{m}^3$)
4-Dec-13	10:30	83.5	84.1	82.8
10-Dec-13	10:04	83.6	84.1	82.7
14-Dec-13	10:58	78.5	77.7	79.4
20-Dec-13	9:48	75.7	72.6	74.9
24-Dec-13	9:50	74.1	75.6	72.9
30-Dec-13	10:20	86.2	83.0	81.2
Average				79.6
Min				72.6
Max				86.2

1-hour TSP Monitoring Results at Station AM2
(12 Shan Tong New Village G/F)



Date	Start Time (hh:mm)	1st Hour Conc. ($\mu\text{g}/\text{m}^3$)	2nd Hour Conc. ($\mu\text{g}/\text{m}^3$)	3rd Hour Conc. ($\mu\text{g}/\text{m}^3$)
4-Dec-13	10:15	83.7	84.4	83.1
10-Dec-13	9:53	84.4	82.5	82.7
14-Dec-13	10:43	79.7	78.8	79.4
20-Dec-13	10:09	76.1	77.4	75.9
24-Dec-13	9:40	76.7	74.9	73.2
30-Dec-13	10:05	83.0	78.9	80.7
Average				79.8
Min				73.2
Max				84.4


1-hour TSP Monitoring Results at Station AM3
(Roof of Switch Room at Riverain Bayside)



Date	Start Time (hh:mm)	1st Hour Conc. ($\mu\text{g}/\text{m}^3$)	2nd Hour Conc. ($\mu\text{g}/\text{m}^3$)	3rd Hour Conc. ($\mu\text{g}/\text{m}^3$)
4-Dec-13	10:05	82.6	83.2	84.3
10-Dec-13	9:40	83.9	83.3	82.0
14-Dec-13	10:30	77.9	78.7	79.1
20-Dec-13	10:42	73.5	76.5	74.2
24-Dec-13	9:28	74.4	73.6	75.1
30-Dec-13	10:50	81.8	84.2	78.9
Average				79.3
Min				73.5
Max				84.3

1-hour TSP Monitoring Results at Station AM4A
(Roof of Switch Room at 168 Shek Kwu Lung Village)

Date	Start Time (hh:mm)	1st Hour Conc. ($\mu\text{g}/\text{m}^3$)	2nd Hour Conc. ($\mu\text{g}/\text{m}^3$)	3rd Hour Conc. ($\mu\text{g}/\text{m}^3$)
4-Dec-13	10:44	82.9	85.0	83.8
10-Dec-13	10:22	82.6	83.0	83.8
14-Dec-13	11:16	80.1	79.9	79.3
20-Dec-13	10:28	80.2	78.6	77.9
24-Dec-13	10:04	76.8	77.3	75.9
30-Dec-13	10:35	80.6	78.8	82.6
Average				80.5
Min				75.9
Max				85.0



	Environmental Team for the Widening of Tolo Highway between Island House Interchange and Tai Hang - Investigation	SCALE	N.T.S.	DATE	Jan-14
		CHECK	ENFL	DRAWN	JCYK
	Graphical Presentation of Impact 1-hour TSP Monitoring Results	JOB NO.	60102979	APPENDIX No.	G
					-



Remark: The monitoring station at Tai Kwong Secondary School (AM4) was relocated to 168 Shek Kwu Lung Village (AM4A) starting from 1 September 2011 due to the mentioned school was closed down.

AECOM	Environmental Team for the Widening of Tolo Highway between Island House Interchange and Tai Hang - Investigation	SCALE	N.T.S.	DATE	Jan-14
	Graphical Presentation of Impact 1-hour TSP Monitoring Results	CHECK	ENFL	DRAWN	JCYK
		JOB NO.	60102979	APPENDIX No. G	Rev.

Impact Air Quality Monitoring Results

24-hour TSP Monitoring Results at Station AM1A (Fan Sin Temple, 3 Sheung Wun Yiu G/F)

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m ³ /min.)		Av. flow (m ³ /min)	Total vol. (m ³)	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m ³)
				Initial	Final			Initial	Final		Initial	Final		
4-Dec-13	Fine	19.2	1018.2	1.33	1.33	1.33	1916.6	2.6946	2.8206	0.1260	20235.46	20259.46	24.00	65.7
10-Dec-13	Fine	20.1	1014.5	1.33	1.33	1.33	1916.6	2.6915	2.948	0.2565	20259.46	20283.46	24.00	133.8
14-Dec-13	Cloudy	18.8	1018.8	1.33	1.33	1.33	1916.6	2.7498	2.9224	0.1726	20283.46	20307.46	24.00	90.1
20-Dec-13	Sunny	13.9	1022.9	1.33	1.33	1.33	1916.6	2.6677	2.8171	0.1494	20307.46	20331.46	24.00	77.9
24-Dec-13	Sunny	14.8	1023.1	1.33	1.33	1.33	1916.6	2.7739	2.9224	0.1485	20331.46	20355.46	24.00	77.5
30-Dec-13	Fine	13.8	1022.5	1.33	1.33	1.33	1916.6	2.8024	3.0145	0.2121	20355.46	20379.46	24.00	110.7
													Average	92.6
													Min	65.7
													Max	133.8

24-hour TSP Monitoring Results at Station AM2 (12 Shan Tong New Village G/F)



Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m ³ /min.)		Av. flow (m ³ /min)	Total vol. (m ³)	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m ³)
				Initial	Final			Initial	Final		Initial	Final		
4-Dec-13	Fine	19.2	1018.2	1.34	1.34	1.34	1925.3	2.6947	2.8258	0.1311	16807.12	16831.12	24.00	68.1
10-Dec-13	Fine	20.1	1014.5	1.34	1.34	1.34	1925.3	2.7220	2.7684	0.0464	16831.12	16855.12	24.00	24.1
14-Dec-13	Cloudy	18.8	1018.8	1.34	1.34	1.34	1925.3	2.7494	2.855	0.1056	16855.12	16879.12	24.00	54.8
20-Dec-13	Sunny	13.9	1022.9	1.34	1.34	1.34	1925.3	2.7329	2.8300	0.0971	16879.12	16903.12	24.00	50.4
24-Dec-13	Sunny	14.8	1023.1	1.34	1.34	1.34	1925.3	2.7656	2.8140	0.0484	16903.12	16927.12	24.00	25.1
30-Dec-13	Fine	13.8	1022.5	1.34	1.34	1.34	1925.3	2.8003	2.9013	0.1010	16927.12	16951.12	24.00	52.5
													Average	45.8
													Min	24.1
													Max	68.1

24-hour TSP Monitoring Results at Station AM3 (Roof of Switch Room at Riverain Bayside)

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m ³ /min.)		Av. flow (m ³ /min)	Total vol. (m ³)	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m ³)
				Initial	Final			Initial	Final		Initial	Final		
4-Dec-13	Fine	19.2	1018.2	1.33	1.33	1.33	1921.0	2.6778	2.7619	0.0841	20536.59	20560.59	24.00	43.8
10-Dec-13	Fine	20.1	1014.5	1.33	1.33	1.33	1921.0	2.6924	2.7826	0.0902	20560.59	20584.59	24.00	47.0
14-Dec-13	Cloudy	18.8	1018.8	1.33	1.33	1.33	1921.0	2.7311	2.8887	0.1576	20584.59	20608.59	24.00	82.0
20-Dec-13	Sunny	13.9	1022.9	1.33	1.33	1.33	1921.0	2.7388	2.8044	0.0656	20608.59	20632.59	24.00	34.1
24-Dec-13	Sunny	14.8	1023.1	1.33	1.33	1.33	1921.0	2.8344	2.9411	0.1067	20632.59	20656.59	24.00	55.5
30-Dec-13	Fine	13.8	1022.5	1.33	1.33	1.33	1921.0	2.8034	2.9510	0.1476	20656.59	20680.59	24.00	76.8
													Average	56.6
													Min	34.1
													Max	82.0

24-hour TSP Monitoring Results at Station AM4A (Roof of Switch Room at 168 Shek Kwu Lung Village)

Date	Weather Condition	Air Temp. (°C)	Atmospheric Pressure(hPa)	Flow Rate (m ³ /min.)		Av. flow (m ³ /min)	Total vol. (m ³)	Filter Weight (g)		Particulate weight(g)	Elapse Time		Sampling Time(hrs.)	Conc. (µg/m ³)
				Initial	Final			Initial	Final		Initial	Final		
4-Dec-13	Fine	19.2	1018.2	1.33	1.33	1.33	1918.1	2.6968	2.7995	0.1027	16666.36	16690.36	24.00	53.5
10-Dec-13	Fine	20.1	1014.5	1.33	1.33	1.33	1918.1	2.6841	2.8815	0.1974	16690.36	16714.36	24.00	102.9
14-Dec-13	Cloudy	18.8	1018.8	1.33	1.33	1.33	1918.1	2.7100	2.8351	0.1251	16714.36	16738.36	24.00	65.2
20-Dec-13	Sunny	13.9	1022.9	1.33	1.33	1.33	1918.1	2.7329	2.8462	0.1133	16738.36	16762.36	24.00	59.1
24-Dec-13	Sunny	14.8	1023.1	1.33	1.33	1.33	1918.1	2.7606	2.8872	0.1266	16762.36	16786.36	24.00	66.0
30-Dec-13	Fine	13.8	1022.5	1.33	1.33	1.33	1918.1	2.7998	2.8504	0.0506	16786.36	16810.36	24.00	26.4
													Average	62.2
													Min	26.4
													Max	102.9




**Environmental Team for the Widening of Tolo Highway
between Island House Interchange and Tai Hang - Investigation**


Graphical Presentation of Impact 24-hour TSP Monitoring
Results

SCALE	N.T.S.	DATE	Jan-14
CHECK	ENFL	DRAWN	JCYK
JOB NO.	60102979	APPENDIX No.	Rev.
		G	-

AM3



AM4A



Remark: The monitoring station at Tai Kwong Secondary School (AM4) was relocated to 168 Shek Kwu Lung Village (AM4A) starting from 1 September 2011 due to the mentioned school was closed down.



**Environmental Team for the Widening of Tolo Highway
between Island House Interchange and Tai Hang - Investigation**

Graphical Presentation of Impact 24-hour TSP Monitoring
Results

SCALE	N.T.S.	DATE	Jan-14
CHECK	ENFL	DRAWN	JCYK
JOB NO.	60102979	APPENDIX No.	Rev.
		G	-

**APPENDIX H
METEOROLOGICAL DATA FOR THE
REPORTING MONTH**

**Extract of Meteorological Observations for Tai Mei Tuk Automatic Weather Station,
December 2013**

Date	Mean Pressure at M.S.L. (hPa)	Air Temperature			Mean Dew Point Temperature (deg C)	Relative Humidity		
		Max. (deg C)	Mean (deg C)	Min. (deg C)		Max. (%)	Mean (%)	Min. (%)
1-Dec	*****	22.5	17	12.4	****	***	***	***
2-Dec	*****	23.3	17.6	12.9	****	***	***	***
3-Dec	*****	23.8	18.9	15.3	****	***	***	***
4-Dec	*****	24.1	18.9	14.3	****	***	***	***
5-Dec	*****	23.5	17.9	13.9	****	***	***	***
6-Dec	*****	22.5	17.8	13.5	****	***	***	***
7-Dec	*****	23.9	18.6	14.7	****	***	***	***
8-Dec	*****	24.1	19.7	16.4	****	***	***	***
9-Dec	*****	27	22.2	18.6	****	***	***	***
10-Dec	*****	22.9	19.7	16.5	****	***	***	***
11-Dec	*****	21.2	18.3	16	****	***	***	***
12-Dec	*****	21.1	17.2	15.2	****	***	***	***
13-Dec	*****	20.3	17.9	15.1	****	***	***	***
14-Dec	*****	20.3	18.1	16.6	****	***	***	***
15-Dec	*****	17.2	16.2	15.4	****	***	***	***
16-Dec	*****	16	12.6	11.1	****	***	***	***
17-Dec	*****	12.6	11.6	10.2	****	***	***	***
18-Dec	*****	13.2	10.2	8.2	****	***	***	***
19-Dec	*****	16.2	12	8.4	****	***	***	***
20-Dec	*****	18	13.8	9.8	****	***	***	***
21-Dec	*****	16.5	13.9	12.1	****	***	***	***
22-Dec	*****	17.8	13.1	9.4	****	***	***	***
23-Dec	*****	19.7	14.2	9.7	****	***	***	***
24-Dec	*****	19.5	14.3	10	****	***	***	***
25-Dec	*****	20.2	15.1	11.2	****	***	***	***
26-Dec	*****	18.2	14.4	10.5	****	***	***	***
27-Dec	*****	16.2	12.5	9.3	****	***	***	***
28-Dec	*****	16.1	11.1	7.3	****	***	***	***
29-Dec	*****	16.8	11.5	7.0	****	***	***	***
30-Dec	*****	19.2	13.3	8.7	****	***	***	***
31-Dec	*****	20.8	14.7#	10.1	****	***	***	***
Mean	*****	19.8	15.6#	12.3	****	***	***	***
Maximum	*****	27	22.2#	18.6	****	***	***	***
Minimum	*****	12.6	10.2#	7.0	****	***	***	***

**Extract of Meteorological Observations for Tai Mei Tuk Automatic Weather Station,
December 2013**

Date	Total Rainfall (mm)	Prevailing Wind Direction (degrees)	Mean Wind (km/h)
1-Dec	0.0	260	6.3
2-Dec	0.0	50	5.8
3-Dec	0.0	40	13.9
4-Dec	0.0	40	11.9
5-Dec	0.0	120	6.9
6-Dec	0.0	260	8.3
7-Dec	0.0	120	5.3
8-Dec	0.0	50	5.3
9-Dec	0.0	40	12.8
10-Dec	0.0	50	11.5
11-Dec	0.0	40	16.4
12-Dec	0.0	30	16.2
13-Dec	1.0	50	6.3
14-Dec	0.0#	50	17.0
15-Dec	*****	40	15.4
16-Dec	*****	30	11.5
17-Dec	*****	270	8.2
18-Dec	0.0	30	21.3
19-Dec	0.0	10	14.5
20-Dec	0.0	40	12.1
21-Dec	0.0	40	12.5
22-Dec	0.0	40	9.5
23-Dec	0.0	30	8.0
24-Dec	0.0	260	6.1
25-Dec	0.0	30	7.3
26-Dec	0.0	40	17.3
27-Dec	0.0	30	19.0
28-Dec	0.0	260	7.9
29-Dec	0.0	100	6.5
30-Dec	0.0	260	3.4
31-Dec	0.0#	070#	3.3#
Mean	-----	040#	10.6#
Total	1.0#	---	-----
Maximum	1.0#	---	21.3#
Minimum	0.0#	---	3.3#

*** unavailable

missing (less than 24 hourly observations a day)

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

**Extract of Meteorological Observations for Tai Po Automatic Weather Station,
December 2013**

Date	Mean Pressure at M.S.L. (hPa)	Air Temperature			Mean Dew Point Temperature (deg C)	Relative Humidity		
		Max. (deg C)	Mean (deg C)	Min. (deg C)		Max. (%)	Mean (%)	Min. (%)
1-Dec	1021.8	21.3	15.2	10.4	4.7	74	52	27
2-Dec	1020.3	22	15.6	10.5	5.8	80	55	25
3-Dec	1019.1	22.4	17.9	13.3	9.5	84	59	35
4-Dec	1018.2	23.5	17.4	12.3	6.2	74	49	31
5-Dec	1017.9	21.7	16	11.4	5.7	67	51	38
6-Dec	1016.8	21.5	16.2	11.2	4.7	72	49	24
7-Dec	1017.4	21.9	16.9	12.8	10.6	82	67	50
8-Dec	1015.1	21.6	18.6	15.1	14	89	75	59
9-Dec	1013.5	25.8	21.8	18.8	12.4	76	57	37
10-Dec	1014.6	21.4	19.2	16.4	11.7	79	63	49
11-Dec	1017	20	18.3	15.6	9.8	81	58	48
12-Dec	1017.2	18.4	17.1	15.6	9.3	87	61	53
13-Dec	1018	19.6	17.5	14.8	13.1	91	76	60
14-Dec	1018.8	19.7	17.9	16.2	14.9	98	83	72
15-Dec	1016.9	16.8	15.7	15.1	15.2	98	97	94
16-Dec	1015.8	15.8	11.8	10.6	11	98	95	88
17-Dec	1016.7	11.6	10.9	10.5	9.9	97	94	82
18-Dec	1020.3	12.6	10.2	8.3	3.8	86	65	50
19-Dec	1022.3	15.3	10.9	7.6	3.4	76	61	42
20-Dec	1023.1	16.2	12.7	8.5	5.3	80	62	46
21-Dec	1024.3	15.6	13.3	10.9	4.7	72	57	43
22-Dec	1024.4	16.3	12.1	8.7	3.8	68	58	43
23-Dec	1022.7	18	12.5	7.9	4.8	84	61	35
24-Dec	1023.3	17.9	12.9	8.8	5.1	74	60	38
25-Dec	1021.7	18.1	13.8	10.4	4.8	71	55	39
26-Dec	1021.4	17.6	13.7	9.2	0.1	72	42	21
27-Dec	1023.9	15.5	12.1	8.6	-2.4	54	37	23
28-Dec	1023.3	14.2	9.8	6.2	-2.9	59	42	26
29-Dec	1023.2	14.8	10	5.3	-0.5	70	49	27
30-Dec	1022.6	17.4	11.7	6.8	1.0	76	51	19
31-Dec	1021.2	19.5	13.3	8.1	1.1	64	46	21
Mean	1019.8	18.5	14.6	11.2	6.5	78	61	43
Maximum	1024.4	25.8	21.8	18.8	15.2	98	97	94
Minimum	1013.5	11.6	9.8	5.3	-2.9	54	37	19

**Extract of Meteorological Observations for Tai Po Automatic Weather Station,
December 2013**

Date	Total Rainfall (mm)	Prevailing Wind Direction (degrees)	Mean Wind (km/h)
1-Dec	*****	***	*****
2-Dec	*****	***	*****
3-Dec	*****	***	*****
4-Dec	*****	***	*****
5-Dec	*****	***	*****
6-Dec	*****	***	*****
7-Dec	*****	***	*****
8-Dec	*****	***	*****
9-Dec	*****	***	*****
10-Dec	*****	***	*****
11-Dec	*****	***	*****
12-Dec	*****	***	*****
13-Dec	*****	***	*****
14-Dec	*****	***	*****
15-Dec	*****	***	*****
16-Dec	*****	***	*****
17-Dec	*****	***	*****
18-Dec	*****	***	*****
19-Dec	*****	***	*****
20-Dec	*****	***	*****
21-Dec	*****	***	*****
22-Dec	*****	***	*****
23-Dec	*****	***	*****
24-Dec	*****	***	*****
25-Dec	*****	***	*****
26-Dec	*****	***	*****
27-Dec	*****	***	*****
28-Dec	*****	***	*****
29-Dec	*****	***	*****
30-Dec	*****	***	*****
31-Dec	*****	***	*****
Mean	-----	***	*****
Total	*****	---	-----
Maximum	*****	---	*****
Minimum	*****	---	*****

*** unavailable

missing (less than 24 hourly observations a day)

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

**Extract of Meteorological Observations for Sha Tin Automatic Weather Station,
December 2013**

Date	Mean Pressure at M.S.L. (hPa)	Air Temperature			Mean Dew Point Temperature (deg C)	Relative Humidity		
		Max. (deg C)	Mean (deg C)	Min. (deg C)		Max. (%)	Mean (%)	Min. (%)
1-Dec	1022	21.5	14.6	9.0	5.0	93	59	16
2-Dec	1020.6	22.4	15	8.8	6.2	90	61	21
3-Dec	1019.3	22.2	17.2	10.8	9.7	86	63	32
4-Dec	1018.4	23.1	16.3	10	6.9	89	59	26
5-Dec	1018.1	21.8	15	10	6.2	88	58	32
6-Dec	1017.1	22.2	15.1	9.1	6.2	90	61	22
7-Dec	1017.7	22.7	16.3	11.1	10.3	92	70	42
8-Dec	1015.4	21.9	18.5	14.2	13.8	96	75	55
9-Dec	1013.7	26.1	21.9	18.7	12.3	88	55	37
10-Dec	1014.8	21.2	19.2	17.1	11.1	77	60	45
11-Dec	1017.2	20	18.1	16.5	8.7	81	55	42
12-Dec	1017.4	18.8	16.9	15.4	8.7	86	59	50
13-Dec	1018.2	20	17.8	15.5	13	87	74	61
14-Dec	1019	19.7	17.8	16.2	14.4	96	81	69
15-Dec	1017	17	15.9	15	14.9	98	94	88
16-Dec	1015.6	15.5	12.1	10.8	10.6	98	90	82
17-Dec	1016.6	11.8	11.2	10.5	9.7	95	90	80
18-Dec	1020	13.2	10.5	8.8	3.0	83	60	47
19-Dec	1022.2	15.5	11.6	8.1	3.1	71	56	43
20-Dec	1023.1	16.3	13.5	10.4	4.4	67	54	45
21-Dec	1024.2	15.7	13.8	12.4	4.0	65	52	44
22-Dec	1024.4	16.1	12.2	9.5	3.6	82	57	39
23-Dec	1022.7	18.4	12.6	7.2	4.8	94	62	32
24-Dec	1023.3	18.4	13.1	9.6	5.2	85	60	39
25-Dec	1021.7	18.4	14	10	5.2	86	56	39
26-Dec	1021.3	17.7	14.4	10.7	-0.9	75	36	22
27-Dec	1023.7	15.3	12.6	10.6	-3.9	40	32	25
28-Dec	1023.2	14.3	10.9	7.0	-3.8	60	36	22
29-Dec	1023.2	15.1	10.6	6.8	-2.5	87	44	23
30-Dec	1022.6	18.3	10.6	4.8	1.8	94	61	20
31-Dec	1021.3	19.9	11.9	5.7	3.3	90	62	20
Mean	1019.8	18.7	14.6	11	6.3	84	61	41
Maximum	1024.4	26.1	21.9	18.7	14.9	98	94	88
Minimum	1013.7	11.8	10.5	4.8	-3.9	40	32	16

**Extract of Meteorological Observations for Sha Tin Automatic Weather Station,
December 2013**

Date	Total Rainfall (mm)	Prevailing Wind Direction (degrees)	Mean Wind (km/h)
1-Dec	0.0	140	3.9
2-Dec	0.0	40	4.0
3-Dec	0.0	10	5.8
4-Dec	0.0	40	5.4
5-Dec	0.0	130	4.1
6-Dec	0.0	40	4.9
7-Dec	0.0	30	3.7
8-Dec	0.0	80	3.8
9-Dec	0.0	40	7.7
10-Dec	0.0	20	7.8
11-Dec	0.0	30	8.5
12-Dec	0.0	10	7.7
13-Dec	0.0	350	4.9
14-Dec	11.0	10	8.5
15-Dec	22.0	360	9.7
16-Dec	27.0	360	11.0
17-Dec	28.5	360	7.1
18-Dec	0.0	360	13.0
19-Dec	0.0	350	8.3
20-Dec	0.0	40	7.6
21-Dec	0.0	40	7.5
22-Dec	0.0	40	6.4
23-Dec	0.0	40	4.4
24-Dec	0.0	30	4.6
25-Dec	0.0	30	4.8
26-Dec	0.0	20	10.9
27-Dec	0.0	30	11.9
28-Dec	0.0	360	6.1
29-Dec	0.0	40	7.2
30-Dec	0.0	150	3.8
31-Dec	0.0	250	3.8
Mean	-----	30	6.7
Total	88.5	---	-----
Maximum	28.5	---	13.0
Minimum	0.0	---	3.7

*** unavailable

missing (less than 24 hourly observations a day)

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

**APPENDIX I
IMPACT DAYTIME CONSTRUCTION NOISE
MONITORING RESULTS AND THEIR
GRAPHICAL PRESENTATION**

Appendix I Impact Daytime Construction Noise Monitoring Results

Location : NM1A (168 Shek Kwu Lung Village G/F- Façade)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)	Exceedance (Y/N)
	Start Time	Leq	L10	L90				
4-Dec-13	10:46	63.1	64.6	61.2	64.2	63.1	75	N
10-Dec-13	10:23	62.7	63.9	59.4	64.2	62.7	75	N
20-Dec-13	15:38	64.2	67.1	61.9	64.2	64.2	75	N
24-Dec-13	10:06	63.8	66.1	61.6	64.2	63.8	75	N
30-Dec-13	11:30	66.2	70.5	63.1	64.2	61.9	75	N

Corrected Noise Level dB(A)	
Average	63.2
Max	64.2
Min	61.9

Location : NM2 (38 Ha Wun Yiu G/F - Free Field)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)*	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)	Exceedance (Y/N)
	Start Time	Leq*	L10*	L90*				
4-Dec-13	11:30	67.5	69.3	63.8	68.1	67.5	75	N
10-Dec-13	13:10	66.7	68.2	63.9	68.1	66.7	75	N
20-Dec-13	14:47	62.9	64.7	60.3	68.1	62.9	75	N
24-Dec-13	11:30	66.2	68.1	64.3	68.1	66.2	75	N
30-Dec-13	14:30	64.5	69.8	61.9	68.1	64.5	75	N

Corrected Noise Level dB(A)	
Average	65.9
Max	67.5
Min	62.9

* +3dB(A) Façade effect correction included

** Construction noise level is only calculated when Measured noise level (Leq) > Baseline noise level.

If Measured noise level < Baseline noise level, Corrected noise level = Measured noise level

Appendix I Impact Daytime Construction Noise Monitoring Results

Location : NM3 (Wong Shiu Chi Middle School Rooftop - Façade)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)#	Exceedance (Y/N)
	Start Time	Leq	L10	L90				
4-Dec-13	11:09	66.8	68.5	64.0	64.8	62.5	70	N
10-Dec-13	10:49	66.3	68.0	63.5	64.8	61.0	70	N
20-Dec-13	9:37	67.2	68.4	65.1	64.8	63.5	70	N
24-Dec-13	10:30	65.8	68.7	62.5	64.8	58.9	70	N
30-Dec-13	13:08	65.7	69.8	60.8	64.8	58.4	70	N

Corrected Noise Level dB(A)	
Average	61.3
Max	63.5
Min	58.4

Location : NM4 (Uptown Plaza Block 4 Rooftop - Façade)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)	Exceedance (Y/N)
	Start Time	Leq	L10	L90				
4-Dec-13	10:18	65.5	67.0	63.0	67.4	65.5	75	N
10-Dec-13	9:54	67.8	69.0	64.5	67.4	57.2	75	N
20-Dec-13	10:35	65.4	67.1	62.9	67.4	65.4	75	N
24-Dec-13	9:43	64.6	66.5	62.1	67.4	64.6	75	N
30-Dec-13	15:55	64.0	68.6	61.8	67.4	64.0	75	N

Corrected Noise Level dB(A)	
Average	64.1
Max	65.5
Min	57.2

- Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

** Construction noise level is only calculated when Measured noise level (Leq) > Baseline noise level.

If Measured noise level < Baseline noise level, Corrected noise level = Measured noise level

Appendix I Impact Daytime Construction Noise Monitoring Results

Location : NM5 (The Paragon Clubhouse Rooftop - Façade)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)	Exceedance (Y/N)
	Start Time	Leq	L10	L90				
4-Dec-13	13:38	67.7	69.0	65.5	65.2	64.1	75	N
10-Dec-13	14:03	67.4	69.0	65.2	65.2	63.4	75	N
20-Dec-13	13:07	60.5	63.0	58.7	65.2	60.5	75	N
24-Dec-13	10:49	61.5	63.4	60.1	65.2	61.5	75	N
30-Dec-13	13:50	65.8	69.2	62.8	65.2	56.9	75	N

Corrected Noise Level dB(A)	
Average	61.9
Max	64.1
Min	56.9

Location : NM6 (PLK Tin Ka Ping Primary School near the entrance - Free Field)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results

Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)*	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)#	Exceedance (Y/N)
	Start Time	Leq*	L10*	L90*				
4-Dec-13	13:26	62.5	63.9	60.1	64.5	62.5	70	N
10-Dec-13	13:18	60.8	62.5	57.5	64.5	60.8	70	N
20-Dec-13	11:25	59.7	63.1	57.0	64.5	59.7	70	N
24-Dec-13	11:20	59.6	62.1	57.9	64.5	59.6	70	N
30-Dec-13	15:10	64.4	69.2	61.2	64.5	64.4	70	N

Corrected Noise Level dB(A)	
Average	61.8
Max	64.4
Min	59.6

Remarks

* +3dB(A) Façade effect correction included

- Limit Level of 70dB(A) applies to education institutes while 65dB(A) applies during school examination period.

** Construction noise level is only calculated when Measured noise level (Leq) > Baseline noise level.

If Measured noise level < Baseline noise level, Corrected noise level = Measured noise level

Appendix I Impact Daytime Construction Noise Monitoring Results

Location : NM7 (Riverain Bayside Switch Room Rooftop - Façade)

Day time 07:00-19:00 hrs Normal Weekdays Impact Noise Monitoring Results


Date	Measured Noise Level for 30-min, dB(A)				Baseline Noise Level, dB(A)	Corrected Construction Noise Level, dB(A) **	Limit Level, dB(A)	Exceedance (Y/N)
	Start Time	Leq	L10	L90				
4-Dec-13	14:26	60.2	62.1	57.9	61.5	60.2	75	N
10-Dec-13	11:16	62.3	63.7	59.2	61.5	54.6	75	N
20-Dec-13	13:57	62.7	64.4	60.5	61.5	56.5	75	N
24-Dec-13	9:30	63.4	65.6	61.8	61.5	58.9	75	N
30-Dec-13	10:50	65.2	68.6	63.1	61.5	62.8	75	N

Corrected Noise Level dB(A)	
Average	59.5
Max	62.8
Min	54.6

Remarks


** Construction noise level is only calculated when Measured noise level (Leq) > Baseline noise level.
 If Measured noise level < Baseline noise level, Corrected noise level = Measured noise level

NM1A




0	0	0	0	0	1	1	1	1	1	1	1	1	1	1	1	1	1	1
9	9	9	9	9	0	0	0	0	0	1	1	1	1	1	2	2	2	2
/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
0	1	1	2	2	0	0	1	2	3	0	1	2	2	0	1	2	2	3
6	2	8	3	7	2	8	8	4	0	5	1	2	8	4	0	0	4	0
/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3

NM2




0	0	0	0	0	1	1	1	1	1	1	1	1	1	1	1	1	1	1
9	9	9	9	9	0	0	0	0	0	1	1	1	1	2	2	2	2	2
/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
0	1	1	2	2	0	0	1	2	3	0	1	2	2	0	1	2	2	3
6	2	8	3	7	2	8	8	4	0	5	1	2	8	4	0	0	4	0
/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3

NM3




0	0	0	0	0	1	1	1	1	1	1	1	1	1	1	1	1	1	1
9	9	9	9	9	0	0	0	0	0	1	1	1	1	2	2	2	2	2
/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
0	1	1	2	2	0	0	1	2	3	0	1	2	2	0	1	2	2	3
6	2	8	3	7	2	8	8	4	0	5	1	2	8	4	0	0	4	0
/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3

Remarks: (1) The monitoring station at Tai Kwong Secondary School (NM1) was relocated to 168 Shek Kwu Lung Village (NM1A) starting from 1 September 2011 due to the mentioned school was closed down;
 (2) Measured noise level would be shown if Measured noise level (Leq) <= Baseline noise level


	Environmental Team for the Widening of Tolo Highway between Island House Interchange and Tai Hang - Investigation	SCALE	N.T.S.	DATE	Jan-14
		CHECK	ENFL	DRAWN	JCYK
	Graphical Presentation of Impact Daytime Construction Noise Monitoring Results	JOB NO.	60102979	APPENDIX No.	I
					-

NM4




0	0	0	0	0	1	1	1	1	1	1	1	1	1	1	1	1	1	1
9	9	9	9	9	0	0	0	0	0	1	1	1	1	2	2	2	2	2
/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
0	1	1	2	2	0	0	1	2	3	0	1	2	2	0	1	2	2	3
6	2	8	3	7	2	8	8	4	0	5	1	2	8	4	0	0	4	0
/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3

NM5




0	0	0	0	0	1	1	1	1	1	1	1	1	1	1	1	1	1	1
9	9	9	9	9	0	0	0	0	0	1	1	1	1	2	2	2	2	2
/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
0	1	1	2	2	0	0	1	2	3	0	1	2	2	0	1	2	2	3
6	2	8	3	7	2	8	8	4	0	5	1	2	8	4	0	0	4	0
/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3

NM6




0	0	0	0	0	1	1	1	1	1	1	1	1	1	1	1	1	1	1
9	9	9	9	9	0	0	0	0	0	1	1	1	1	2	2	2	2	2
/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
0	1	1	2	2	0	0	1	2	3	0	1	2	2	0	1	2	2	3
6	2	8	3	7	2	8	8	4	0	5	1	2	8	4	0	0	4	0
/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3

Remark: Measured noise level would be shown if Measured noise level (Leq) <= Baseline noise level


	Environmental Team for the Widening of Tolo Highway between Island House Interchange and Tai Hang - Investigation	SCALE	N.T.S.	DATE	Jan-14
	Graphical Presentation of Impact Daytime Construction Noise Monitoring Results	CHECK	ENFL	DRAWN	JCYK
		JOB NO.	60102979	APPENDIX No.	I

NM7



0	0	0	0	0	1	1	1	1	1	1	1	1	1	1	1	1	1
9	9	9	9	9	0	0	0	0	0	1	1	1	1	2	2	2	2
/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
0	1	1	2	2	0	0	1	2	3	0	1	2	2	0	1	2	2
6	2	8	3	7	2	8	8	4	0	5	1	2	8	4	0	0	4
/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3	3

Remark: Measured noise level would be shown if Measured noise level (Leq) <= Baseline noise level

	Environmental Team for the Widening of Tolo Highway between Island House Interchange and Tai Hang - Investigation	SCALE	N.T.S.	DATE	Jan-14
		CHECK	ENFL	DRAWN	JCYK
	Graphical Presentation of Impact Daytime Construction Noise Monitoring Results	JOB NO.	60102979	APPENDIX No.	I
					-

**APPENDIX J
EVENT ACTION PLAN**

Appendix J – Event Action Plan

Event / Action Plan for Air Quality

Event	Action			
	ET Leader	IEC	ER	Contractor
Action Level				
Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method. 	<ol style="list-style-type: none"> 1. Notify Contractor. 	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC and ER; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency to daily; 5. Discuss with IEC and Contractor on remedial actions required; 6. If exceedance continues, arrange meeting with IEC and ER; 7. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise Implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Submit proposals for remedial actions to IEC within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.

Event / Action Plan for Air Quality

Event Action Level	Action			
	ET Leader	IEC	ER	Contractor
Limit Level				
Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, Contractor and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate.
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase frequency to daily; 5. Analyse Contractor's working procedures to determine possible mitigation to be; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by ER until the exceedance is abated.

Event / Action Plan for Noise Impact

Event Limit Level	Action			
	ET Leader	IEC	ER	Contractor
Action Level	<ol style="list-style-type: none"> 1. Notify IEC and the Contractor. 2. Carry out investigation. 3. Report the results of investigation to IEC and the Contractor. 4. Discuss with the Contractor and formulate remedial measures. 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review with analysed results submitted by ET. 2. Review the proposed remedial measures by the Contractor and advise ER accordingly. 3. Supervise the implement of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing. 2. Notify the Contractor. 3. Require the Contractor to propose remedial measures for the analysed noise problem. 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC. 2. Implement noise mitigation proposals.
Limit Level	<ol style="list-style-type: none"> 1. Notify, IEC, ER, EPD and the Contractor. 2. Identify the source. 3. Repeat measurement to confirm findings. 4. Increase monitoring frequency. 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented. 6. Inform IEC, ER, and EPD the causes & actions taken for the exceedances. 7. Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET Leader and the Contractor on the potential remedial actions. 2. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly. 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing. 2. Notify the Contractor. 3. Require the Contractor to propose remedial measures for the analysed noise problem. 4. Ensure remedial measures are properly implemented. 5. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance. 2. Submit proposals for remedial actions to IEC within 3 working days of notification. 3. Implement the agreed proposals. 4. Resubmit proposals if problem still not under control. 5. Stop the relevant activity of works as determined by the ER until the exceedance is abated.

**APPENDIX K
SITE INSPECTION SUMMARIES**

EM&A Environmental Inspection Record

WIDENING OF TOLO HIGHWAY (STAGE 1)
BETWEEN ISLAND HOUSE INTERCHANGE AND TAI HANG - INVESTIGATION



Site Inspection Summary

Inspection Information

Contract No.	HY/2008/09 (Between Island House Interchange and Ma Wo)
Date:	4 December 2013
Time:	09:45
Inspection No.:	395

Non-compliance

Nil

Observations

Follow Up Observation

Nil.

New Observation

1. The Contractor was reminded to provide a drip tray to hold the oil can.

Remarks

Nil

EM&A Environmental Inspection Record

WIDENING OF TOLO HIGHWAY (STAGE 1)
BETWEEN ISLAND HOUSE INTERCHANGE AND TAI HANG - INVESTIGATION



Site Inspection Summary

Inspection Information

Contract No.	HY/2009/08 (Between Ma Wo and Tai Hang)
Date:	5 December 2013
Time:	14:15
Inspection No.:	396

Non-compliance

Nil

Observations

Follow Up Observations

1. The excess general refuse in the waste skip at Bridge 13 was removed (Closed).

New Observations

2. The Contractor was reminded to provide a drip tray to oil cans at Gate 2 or remove the oil cans.

Remarks

Nil

EM&A Environmental Inspection Record

WIDENING OF TOLO HIGHWAY (STAGE 1)
BETWEEN ISLAND HOUSE INTERCHANGE AND TAI HANG - INVESTIGATION



Site Inspection Summary

Inspection Information

Contract No.	HY/2008/09 (Between Island House Interchange and Ma Wo)
Date:	11 December 2013
Time:	14:00
Inspection No.:	397

Non-compliance

Nil

Observations

Follow Up Observation

1. The oil can was removed (Closed).

New Observation

Nil.

Remarks

Nil

EM&A Environmental Inspection Record

WIDENING OF TOLO HIGHWAY (STAGE 1)
BETWEEN ISLAND HOUSE INTERCHANGE AND TAI HANG - INVESTIGATION



Site Inspection Summary

Inspection Information

Contract No.	HY/2009/08 (Between Ma Wo and Tai Hang)
Date:	12 December 2013
Time:	14:15
Inspection No.:	398

Non-compliance

Nil

Observations

Follow Up Observations

1. Oil cans at Gate 2 are removed (Closed).

New Observations

Nil.

Remarks

Nil

EM&A Environmental Inspection Record

WIDENING OF TOLO HIGHWAY (STAGE 1)
BETWEEN ISLAND HOUSE INTERCHANGE AND TAI HANG - INVESTIGATION



Site Inspection Summary

Inspection Information

Contract No.	HY/2008/09 (Between Island House Interchange and Ma Wo)
Date:	18 December 2013
Time:	09:15
Inspection No.:	399

Non-compliance

Nil

Observations

Follow Up Observation

Nil.

New Observation

Nil.

Remarks

Nil

EM&A Environmental Inspection Record

WIDENING OF TOLO HIGHWAY (STAGE 1)
BETWEEN ISLAND HOUSE INTERCHANGE AND TAI HANG - INVESTIGATION



Site Inspection Summary

Inspection Information

Contract No.	HY/2009/08 (Between Ma Wo and Tai Hang)
Date:	19 December 2013
Time:	14:15
Inspection No.:	400

Non-compliance

Nil

Observations

Follow Up Observations

Nil.

New Observations

1. The Contractor was reminded to cover the exposed slope at Gate 48 with tarpaulin sheets.

Remarks

Nil

EM&A Environmental Inspection Record

WIDENING OF TOLO HIGHWAY (STAGE 1)
BETWEEN ISLAND HOUSE INTERCHANGE AND TAI HANG - INVESTIGATION



Site Inspection Summary

Inspection Information

Contract No.	HY/2008/09 (Between Island House Interchange and Ma Wo)
Date:	24 December 2013
Time:	09:15
Inspection No.:	401

Non-compliance

Nil

Observations

Follow Up Observation

Nil.

New Observation

- 1 Dry soil surface was observed on access roads and the Contractor was reminded to spray the access road with water or dust suppression chemicals to maintain the entire surface wet. (Follow up)
- 2 Oil drums were observed without drip tray and the Contractor was reminded to provide trays to oil drums as a mitigation measure. (Follow up)

Remarks

Nil

EM&A Environmental Inspection Record

WIDENING OF TOLO HIGHWAY (STAGE 1)
BETWEEN ISLAND HOUSE INTERCHANGE AND TAI HANG - INVESTIGATION



Site Inspection Summary

Inspection Information

Contract No.	HY/2009/08 (Between Ma Wo and Tai Hang)
Date:	24 December 2013
Time:	09:30
Inspection No.:	402

Non-compliance

Nil

Observations

Follow Up Observations

1. The slope at Gate 48 is covered by tarpaulin sheets.

New Observations

Nil.

Remarks

Nil

EM&A Environmental Inspection Record

WIDENING OF TOLO HIGHWAY (STAGE 1)
BETWEEN ISLAND HOUSE INTERCHANGE AND TAI HANG - INVESTIGATION



Site Inspection Summary

Inspection Information

Contract No.	HY/2009/08 (Between Ma Wo and Tai Hang)
Date:	31 December 2013
Time:	09:15
Inspection No.:	403

Non-compliance

Nil

Observations

Follow Up Observations

Nil.

New Observations

1. Mud was observed at the edge of the footpath at NLKP3. The Contractor was reminded to clear the mud and increase the height of sand bags to prevent the overflow of sand from the construction site.
2. Muddy water was observed at the edge of the road at W74. The contractor was reminded to direct the water to an appropriate discharge point so that it will not mix with sand to produce muddy water.

Remarks

Nil

**APPENDIX L
STATISTICS ON COMPLAINTS,
NOTIFICATION OF SUMMONS AND
SUCCESSFUL PROSECUTIONS**

Appendix L

Statistics on Complaints, Notifications of Summons and Successful Prosecutions

	Date Received	Subject	Status	Total no. followed up by ET this month	Total no. followed up by ET since project commencement
Environmental complaints	-	-	-	2	35
Notification of summons	-	-	-	0	0
Successful Prosecutions	-	-	-	0	0