Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Fax Email : mcl@fugro.com

Hong Kong.

MateriaLab

4th CONSOLIDATED MONTHLY **EM&A REPORT**

February 2017

Client Civil Engineering and Development Department, HKSAR

EP No. EP-337/2009 -

New Distributor Roads Serving the Planned Kai Tak

Development Area

Contract No. KLN/2016/05 -

Independent Environmental Checker for

Contract No. KL/2015/02 Kai Tak Development -Stage 5A Infrastructure at Former North Apron Area

Report No. 0087/16/ED/0292

> Prepared by Wingo So

Reviewed by Calvin Leung

Certified by

Colin Yung

Independent Environmental Checker MateriaLab Consultants Limited

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



TABLE OF CONTENTS

EXE	CUTIVE SU	JMMARY	I			
1.	INTRODU	CTION	1			
2.	ENVIRONMENTAL MONITORING AND AUDIT					
3.	SITE INSPECTION 11					
4.	I. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE 12					
5.	IMPLEME	NTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	13			
6.	FUTURE	KEY ISSUES	14			
7.	CONCLUSIONS					
LIST	OF APPEN	DICES				
Appendix A		Monthly EM&A Report For Contract No. KL/2012/02 Kai Tak Development - Stage 3A Infrastructure at North Apron Area				
		Monthly EM&A Report For Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at North Apron Area				
Appendix C Monthly EM&A Report For Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure works for Developments at Southern Pathe Former Runway		art of				
Kai Tak Dev		Monthly EM&A Report For Contract No. KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southe Part of the Former Runway	ern			
Appendix E		Monthly EM&A Report For Contract No. KL/2015/02 Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area				

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Email: mcl@fugro.com



EXECUTIVE SUMMARY

- i. This is the 4th Consolidated Monthly EM&A Report which summaries the EM&A works undertaken by respective contract under EP-337/2009 within the period between 1 February and 28 February 2017.
- ii. The EP-337/2009 relevant major construction activities undertaken in the reporting month are summarized as follow:

Contract No. KL/2010/03:

NA (The works has been completed and no further EM&A submission is required.)

Contract No. KL/2012/02:

- Site Clearance:
- RC works for VT1 at Portion G:
- Drainage works for connection to box culvert (KTOB);
- Hard landscaping works for Portion F1;
- Cross road duct at Choi Hung Road;
- Road and drainage works at Sze Mei Street and Luk Hop Street;
- Condition survey and monitoring survey;
- Earthwork at Portion E3:
- Footpath construction at Sam Chuk Street and Tsat Po Street; and
- ELS works for SW3 at San Po Kong.

Contract No. KL/2012/03:

- Daily Cleaning;
- Finishing works, E&M work in PS2;
- Water test, backfill and sheet-pile removal in Heading 7A
- Segment tunneling, backfill and sheet-pile removed chamber construction in Heading 7B;
- Road widening works (excavation and UU works) at Sung Wong Toi Road;
- Maintenance & Servicing Engineer's Office at Portion 9;
- Install fitting inside chamber in Pit 1 and Pit 5:
- Rising Main installation in Pit 2, Pit 4, Pit6/7 and Pit 9;
- Installation of drainage, UU laying works and Road works at Road D2;
- Finishing works and E&M works at NPS;
- UU works and Road works at Road L19 & Bailey St;
- Refer construction works of NPS in Portion 4 sewerage; and
- Removal of excavated material at Portion 6.

Contract No. KL/2014/01:

- Watermain works:
- Construction of boundary wall at EPD recycling centre;
- Bored piles and Pre-bored socketed H-piles;
- TTA implementation at Shing Fung Road and Wang Chiu Road / Sheung Yee Road;
- Open excavation for box culvert, piles caps and underpass:
- ELS installation for box culvert and underpass; and
- Construction of pile caps, sewer and manholes.

Contract No. KL/2014/03:

- Temporary utility diversion;
- Implementation of Temporary Traffic Arragement (TTA);

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 : (852)-24508032 1-15 Kwai Fung Crescent, Kwai Fong, Fax Hona Kona. Email : mcl@fuaro.com



- Construction of Tunnel structure:
- Construction of Subway B;
- · Construction of guide walls and D-walls; and
- Construction of District Cooling System Works.

Contract No. KL/2015/02:

- Bored piling works at abutment A02:
- Demolition of existing substructure at the proposed Staircase ST3 of Subway SW6;
- Driving sheet piles at Subway SW6 between Staircases ST2 and ST3;
- Construction of Box Culver B3;
- Excavation and Construction Works for Box Culvert B4:
- Sheetpiling Works at Box Culvert B5;
- Pre-drilling works at Pile Cap S15;
- · Drilling works for inclinometer; and
- Trench excavation at Road L7.

Breaches of the Action and Limit Levels

- iii. No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.
- iv. No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.
- v. No Action / Limit Level exceedance was recorded for noise monitoring in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

vi. Contract No. KL/2014/03:

A complaint received on 9 February 2017 was referred from EPD on 21 February 2017 and summarized as below:

- No car washing machine was found in the construction site near the gate of former Radar Tower (hereinafter referred to as "the Site").
- Dust was observed when the vehicle leaving and entering the Site.

The notification of complaint was received by ET on 22 February 2017.

Reporting Changes

vii. There was no reporting change in the reporting month.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong. Email : mcl@fugro.com




Future Key Issues

viii. The potential environmental impacts for the coming month and the control measures are shown in Table I:

Table I Summary of Key Issues for the Coming Month and Control Measures

Major Impact Prediction	Control Measures				
Contract No. KL/2012/02:					
Air quality impact (dust)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. 				
Water quality impact (surface run-off)	 Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. 				
Noise Impact	 Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. 				
Contract No. KL/2	012/03:				
Air quality impact (dust)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. 				
Water quality impact (surface run-off)	 Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of site boundary bund such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. 				
Noise Impact	 Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. 				
Contract No. KL/2014/01:					
Air quality impact (dust)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. 				
Water quality impact (surface run-off)	 Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; 				

Fax





Major Impact Prediction	Control Measures		
	 Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. 		
Noise Impact	 Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. 		
Contract No. KL/2	<u>014/03:</u>		
 Sufficient watering of the works site with the active dust emitting act Limitation of the speed for vehicles on unpaved site roads; Properly cover or enclosure of the stockpiles and dusty materials; Good site practices on loading dusty materials; Providing sufficient vehicles washing facilities at every vehicle exit p Good maintenance to the plant and equipment; Use of quieter plant and Quality Powered Mechanical Equipment (C Use of acoustic fabric and noise barrier; Using the approved Non-road Mobile Machineries (NRMMs); Proper storage and handling of chemical; Appropriate desilting, oil interceptors or sedimentation devices provisite for treatment before discharge; Onsite waste sorting and implementation of trip ticket system; Training of the site personnel in proper waste management and che waste handling procedures; Proper storage of the construction materials; Erection of decorative screen hoarding; Strictly following the Environmental Permits and Licenses; Provide sufficient mitigation measures as recommended in Approve 			
Contract No. KL/2	<u>015/02:</u>		
Air quality impact (dust)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. 		
Water quality impact (surface run-off)	 Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; 		
Noise Impact	 Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. 		

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Fax Email : mcl@fuaro.com



INTRODUCTION 1.

1.1 **Background**

- The Kai Tak Development is located in the south-eastern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 March 2009.
- The EP-337/2009 was issued on 23 April 2009 for the new distributor roads serving the planned Kai Tak Development to the following scale and slope:
 - Road D1 a dual 2-lane carriageway of approximately 1.3 km long.
 - Road D2 a dual 3-lane carriageway of approximately 1.1 km long. b)
 - Road D3 a dual 2-lane carriageway of approximately 2.3 km long.
 - Road D4 a dual 2-lane carriageway of approximately 0.9 km long.
- The Civil Engineering and Development Department HKSAR has appointed MateriaLab Consultants Limited (MCL) to undertake the role of Independent Environmental Checker (IEC) for the Contract No. KL/2015/02.
- This is the 4th Consolidated Monthly EM&A Report which summaries the EM&A works undertaken by respective contract under EP-337/2009 within the period between 1 February and 28 February 2017.

1.2 **Summary of relevant Contract Information of Key Personnel**

Party	Position	Name	Telephone	Fax		
Contract No. KL/2012/02:						
Project Proponent CEDD)	Engineer	Mr. Mike Cho	3579 2450	2369 4980		
Project Proportent CEDD)	Engineer	Mr. Kelvin Chow	3579 2453	2309 4900		
Engineer's	SRE	Mr. Gary Cheung	2210 6100	2210 6110		
Representative (ARUP)	RE	Ms. Edith Fung	2210 0100	2210 0110		
IEC (ANewR)	IEC	Mr. Adi Lee	2618 2836	3007 8648		
	ET Leader	Dr. Priscilla Choy	2151 2089			
ET (Cinotech)	Project Coordinator and Audit Team Leader	Ms. Ivy Tam	2151 2090	3107 1388		
Main Contractor	Project Manager	Mr. Osbert Sit				
(Build King)	EO	Mr. Edmond Wong	2639 6290	2639 6208		
Contract No. KL/2012/0	Contract No. KL/2012/03:					
Project Proponent (CEDD)	Senior Engineer	Mr. C. K. Choi	2301 1174	2301 1277		
Engineer's	SRE	Mr. John Yam	2798 0771	3013 8864		
Representative (AECOM)	RE	Mr. Ivan Yim	2190 0111	3013 0004		
IEC (Hyder)	IEC	Mr. Wong Fu Nam	2911 2744	2805 5028		
ET (Cinotech)	ET Leader	Dr. Priscilla Choy	2151 2089	3107 1388		

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Fax Hong Kong. Email : mcl@fugro.com



Party	Position	Name	Telephone	Fax
	Project Coordinator and Audit Team Leader	Ms. Ivy Tam	2151 2090	
Main Contractor	Site Agent	Mr. Albert Ng	3689 7752	3689 7726
(Kwan On)	J J	1 3	6146 6761 (Ho	otline)
Contract No. KL/2014/0	<u>1:</u>			
Project Proponent	Senior Engineer	Mr. Ronald Siu	2301 1453	2301 1277
(CEDD)	Engineer	Ms. Vicky Sy	2301 1207	2301 1211
Engineer's Representative (AECOM)	CRE	Mr. Clive Cheng	3746 1801	2798 0783
IEC (KSMC)	IEC	Dr. C. F. Ng	2618 2166	2120 7752
	ET Leader	Dr. Priscilla Choy	2151 2089	
ET (Cinotech)	Audit Team Leader	Ms. Ivy Tam	2151 2090	3107 1388
Main Contractor (CCJV)	EO	Mr. Dennis Ho	2960 1398	2960 1399
Contract No. KL/2014/0	3:			
Project Proponent (CEDD)	Co-ordinator	Ms. Amy Chu	3106 3172	2369 4980
Engineer's Representative (HMJV)	CRE	Mr. Chris Wong	3742 3803	3742 3899
IEC (Ramboll Environ)	IEC	Mr. F. C. Tsang	3465 2851	3465 2899
ET (MCL)	ET Leader	Mr. Colin Yung	3565 4114	3565 4160
Main Contractor (CRBC)	Site Agent	Mr. Arnold Chan	9380 4110	2283 1689
Walli Contractor (CRBC)	EO	Mr. Andy Choy	6278 2693	2203 1009
Contract No. KL/2015/0	2:			
Project Proponent (CEDD)	Senior Engineer	Ms. K. Pong	2301 1466	2369 4980
Engineer's Representative (HMJV)	SRE	Mr. John Yam	2798 0771	2798 0783
IEC (MCL)	IEC	Mr. Colin Yung	3565 4114	2450 8032
	ET Leader	Dr. Priscilla Choy	2151 2089	
ET (Cinotech)	Audit Team Leader	Ms. Ivy Tam	2151 2090	3107 1388
Main Contractor (PWHJV)	Site Agent	Mr. W. M. Wong	6386 3535	2398 8301

1.3 **Summary of Construction Programme and Activities**

- 1.3.1 The construction programme of each Contract is summarized in the appendices of the corresponding Monthly EM&A.
- 1.3.2 The major construction activities undertaken in the reporting month are summarized as follow:

Contract No. KL/2010/03:

• NA (The works has been completed and no further EM&A submission is required.)

Contract No. KL/2012/02:

- Site Clearance:
- RC works for VT1 at Portion G;
- Drainage works for connection to box culvert (KTOB);
- Hard landscaping works for Portion F1;

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hona Kona Email : mcl@fuaro.com



- Cross road duct at Choi Hung Road;
- Road and drainage works at Sze Mei Street and Luk Hop Street;
- Condition survey and monitoring survey;
- Earthwork at Portion E3:
- Footpath construction at Sam Chuk Street and Tsat Po Street: and
- ELS works for SW3 at San Po Kong.

Contract No. KL/2012/03:

- Daily Cleaning;
- Finishing works, E&M work in PS2;
- Water test, backfill and sheet-pile removal in Heading 7A
- Segment tunneling, backfill and sheet-pile removed chamber construction in Heading 7B;
- Road widening works (excavation and UU works) at Sung Wong Toi Road;
- Maintenance & Servicing Engineer's Office at Portion 9;
- Install fitting inside chamber in Pit 1 and Pit 5;
- Rising Main installation in Pit 2, Pit 4, Pit6/7 and Pit 9;
- Installation of drainage, UU laying works and Road works at Road D2;
- Finishing works and E&M works at NPS;
- UU works and Road works at Road L19 & Bailey St;
- Refer construction works of NPS in Portion 4 sewerage; and
- Removal of excavated material at Portion 6.

Contract No. KL/2014/01:

- Watermain works:
- Construction of boundary wall at EPD recycling centre;
- Bored piles and Pre-bored socketed H-piles;
- TTA implementation at Shing Fung Road and Wang Chiu Road / Sheung Yee Road;
- Open excavation for box culvert, piles caps and underpass:
- ELS installation for box culvert and underpass; and
- Construction of pile caps, sewer and manholes.

Contract No. KL/2014/03:

- Temporary utility diversion;
- Implementation of Temporary Traffic Arragement (TTA);
- Construction of Tunnel structure;
- Construction of Subway B;
- · Construction of guide walls and D-walls; and
- Construction of District Cooling System Works.

Contract No. KL/2015/02:

- Bored piling works at abutment A02;
- Demolition of existing substructure at the proposed Staircase ST3 of Subway SW6;
- Driving sheet piles at Subway SW6 between Staircases ST2 and ST3;
- Construction of Box Culver B3;
- Excavation and Construction Works for Box Culvert B4;
- Sheetpiling Works at Box Culvert B5;
- Pre-drilling works at Pile Cap S15;
- · Drilling works for inclinometer; and
- Trench excavation at Road L7.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong. Email : mcl@fugro.com



Summary of Inter-relationship with the environmental protection/ mitigation measures 1.4 with the construction programme

1.4.1 The summary of inter-relationship with environmental protection/mitigation measures are presented as follow:

Major Environmental Impact	Control Measures		
Contract No. KL/2012/02:			
Noise, dust impact, water quality and waste generation	 Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Provide movable noise barrier; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement. 		
Contract No. KL/2012/03:			
Dust, Water Quality, Waste Management (Construction of superstructure of Pumping Station PS2 and NPS;	 Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; and On-site waste sorting and implementation of trip ticket system. 		
Dust, Noise (Backfilling between sewerage manholes 1K1_1 and FMH10_340 and construction of manhole FMH10_370a at L6;)	 Use of quiet plant and well-maintained construction plant; and Properly cover the stockpiles; 		
Noise, Waste Management (Installation of precast unit and construction of in-situ portions of Box Culvert B6; Construction of jacking pits nos. 1 and 2; Installation of gas pipe at pit no. 10; Construction of washout chamber at pit no. 11;)	 Use of quiet plant and well-maintained construction plant; and Provide hoarding. Good management and control on construction waste reduction 		
Noise (Construction of sewerage manhole FMH 10 at Bailey Street; Widening works of Sung Wong Toi Road.) Noise, Water Quality (Pipe laying from manhole SMH2204 to Box Culvert B6; Laying of rising mains from PS2 to chainage CHA-18; Pipe laying from stormwater manholes SMH1962 to	 Use of quiet plant and well-maintained construction plant; and Provide hoarding. Use of quiet plant and well-maintained construction plant; and Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall. 		

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

Fax

: (852)-24508238 : (852)-24508032 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Email : mcl@fugro.com



Major Environmental Impact	Control Measures
SMH1963 and construction of manholes SMH1953 and SMH1963 at L6; Installation of DCS;)	
Contract No. KL/2014/01:	
Noise, dust impact, water quality and waste generation	 Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; Provide mitigation measure to temporary use of chemicals; Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement.
Contract No. KL/2014/03:	
Air Quality Impact, Construction Noise Impact, Water Quality Impact, Chemical and Waste Management, Landscape and Visual Impact	 Sufficient watering of the works site with the active dust emitting activities; Limitation of the speed for vehicles on unpaved site roads; Properly cover or enclosure of the stockpiles and dusty materials; Good site practices on loading dusty materials; Providing sufficient vehicles washing facilities at every vehicle exit point; Good maintenance to the plant and equipment; Use of quieter plant and Quality Powered Mechanical Equipment (QPME); Use of acoustic fabric and noise barrier; Using the approved Non-road Mobile Machineries (NRMMs); Proper storage and handling of chemical; Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge; Onsite waste sorting and implementation of trip ticket system; Training of the site personnel in proper waste management and chemical waste handling procedures; Proper storage of the construction materials; Erection of decorative screen hoarding; Strictly following the Environmental Permits and Licenses; Provide sufficient mitigation measures as recommended in Approved EIA Reports
Contract No. KL/2015/02: Noise, dust impact, water quality and waste generation	 Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant;

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. : (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Major Environmental Impact	Control Measures	
	 Provide movable noise barrier; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement. 	

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong. Email : mcl@fugro.com



1.5 **Summary Status of Environmental Licences, Notifications and Permits**

A summary of the relevant environmental licenses, permits and/or notifications on 1.5.1 environmental protection for this EP and relevant Contract are presented in Table 1.1.

Relevant Environmental Licenses, Permits and/or Notifications Table 1.1

Environmental License / Permit / Programmental License / Permit / Per						
Notification	Reference Number	Valid From	Valid Till			
Contract No. KL/2012/02:	Contract No. KL/2012/02:					
Environmental Permit	EP-337/2009	23/04/2009	N/A			
Effluent Discharge License	WT00016873-2013	-	31/08/2018			
Efficient Discharge License	WT00016723-2013	-	31/08/2018			
Registration of Chemical Waste Producer	5213-286-K3022-04	-	N/A			
	GW-RE0646-16	14/09/2016	13/03/2017			
	GW-RE1041-16	27/10/2016	23/04/2017			
Construction Noise Bound	GW-RE1054-16	28/10/2016	23/04/2017			
Construction Noise Permit	GW-RE1197-16	17/12/2016	12/03/2017			
	GW-RE0069-17	27/01/2017	31/05/2017			
	GW-RE0070-17	09/02/2017	31/05/2017			
Contract No. KL/2012/03:						
	EP-337/2009	23/04/2009	N/A			
Environmental Permit	EP-344/2009	23/04/2009	N/A			
Effluent Discharge License	WT00020971-2015	22/04/2015	21/04/2020			
Registration of Chemical Waste Producer	5213-286-K2958-05	-	N/A			
Construction Noise Permit	GW-RE0964-16	30/09/2016	29/03/2017			
Contract No. KL/2014/01:						
	EP-337/2009	23/04/2009	N/A			
Environmental Permit	EP-445/2013/A	13/08/2009	N/A			
Effluent Discharge License	WT00023634-2016	-	31/03/2021			
Registration of Chemical Waste Producer	5213-247-C4004-01	-	N/A			
Construction Noise Permit	GW-RE1092-16	09/11/2016	08/05/2017			
Construction Noise Fermit	GW-RE1251-16	10/01/2017	08/07/2017			
Contract No. KL/2014/03:						
	EP-337/2009	23/04/2009	N/A			
Environmental Permit	EP-339/2009/A	18/06/2009	N/A			
	EP-451/2013	19/09/2013	N/A			
Notification pursuant to Air Pollution (Construction Dust) Regulation	395601	16/11/2015	N/A			
Billing Account for Waste Disposal	A/C No.: 7023814	30/11/2015	N/A			
Construction Noise Permit	GW-RE1008-16	19/10/2016	09/04/2017			
	PP-RE0032-16	23/11/2016	15/05/2017			
Wastewater Discharge License	WT00023125-2015	06/01/2016	31/01/2021			
Chemical Waste Producer License	5213-247-C1232-12	23/11/2015	N/A			
Contract No. KL/2015/02:						
Environmental Permit	EP-337/2009	23/04/2009	N/A			
Billing Account for Waste Disposal	A/C No.: 7026164	20/10/2016	N/A			
Construction Noise Permit	GW-RE0033-17	24/01/2017	05/07/2017			
Construction (voise) entit	GW-RE1236-16	05/01/2017	29/06/2017			

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Fax
Hong Kong. Email

el : (852)-24508238 ax : (852)-24508032 mail : mcl@fugro.com



2. ENVIRONMENTAL MONITORING AND AUDIT

2.1 Results and Observations

Air Quality

- 2.1.1 The schedule of air quality monitoring in reporting month is provided in the appendices of the corresponding Monthly EM&A.
- 2.1.2 The weather conditions during the monitoring are provided in the appendices of the corresponding Monthly EM&A.
- 2.1.3 The monitoring data of 24-hr TSP and 1 hour TSP are summarized in **Table 2.1**. Detailed monitoring data are presented in the appendices of the corresponding Monthly EM&A.

Table 2.1 Summary of 24-hr and 1 hour TSP Monitoring Results

Parameter	Monitoring Station	Average (µg/m³)	Range (µg/ m³)	Action Level (µg/ m³)	Limit Level (µg/ m³)	
Contract No.	KL/2012/02:	(-3 /	(1-9/	("9" *** /	(-9/	
_	AM1(B)	155.6	83.7 - 222.4	342		
1-hr TSP	AM2	149.9	76.1 - 243.5	346	500	
24-hr TSP	AM1(B)	53.7	35.4 - 76.5	159	260	
24-111 13P	AM2	47.5	23.5 – 79.6	157	260	
Contract No.	KL/2012/03:					
	AM2	149.9	76.1 – 243.5	346		
1-hr TSP	AM3(A)	155.6	99.2 – 254.3	351	F00	
1-111 13P	AM4(B)	170.2	100.3 – 210.5	371	500	
	AM5(A)	141.5	85.3 – 190.2	345		
	AM2	47.5	23.5 – 79.6	157	260	
24-hr TSP	AM3(A)	71.4	47.2 – 99.5	167		
	AM5(A)	35.2	21.9 – 44.8	156		
Contract No.	KL/2014/01:					
NA (No air qu	ality monitoring is red	quired for the Proje	ct)			
Contract No.	KL/2014/03:					
	KTD1a	No compl	aint of air quality	was resolved. Th	oroforo	
1-hr TSP	KTD2a		aint of air quality ct 1-hour TSP mo			
	KER1a	no impac	t I-lloui 13F illo	illitoring was cont	aucieu.	
	KTD1a	75	44 – 110	177		
24-hr TSP	KTD2a	58	34 – 87	157	260	
	KER1a	86	58 – 132	172		
Contract No.	Contract No. KL/2015/02:					
1-hr TSP	AM2	149.9	76.1 – 243.5	346	500	
24-hr TSP	AM2	47.5	23.5 – 79.6	157	260	

- 2.1.4 No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting month.
- 2.1.5 No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting month.

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Fax Email : mcl@fugro.com Hong Kong.



- The monitoring data of 24-hr TSP was compared with the EIA predictions are presented in the 2.1.6 appendices of the corresponding Monthly EM&A.
- The Event and Action Plan for air quality is given in in the appendices of the corresponding 2.1.7 Monthly EM&A.

Noise

- 2.1.8 The schedule of noise monitoring in reporting month is provided in in the appendices of the corresponding Monthly EM&A.
- 2.1.9 The noise monitoring data are summarized in Table 2.2. Detailed monitoring data are presented in the appendices of the corresponding Monthly EM&A.

Table 2.2 **Summary of Noise Impact Monitoring Results**

Monitoring Stations	Construction Noise Level Leq _(30min) dB(A) (Range)	Action Level	Limit Level dB (A)
Contract No. KL/2012/02:			
M3	63.7 – 69.5		70*
M4	60.4 – 76.4 [#]		70*
M9	59.8 – 64.5		75
Contract No. KL/2012/03:			
M6(A)	58.9 – 61.1		70*
M7	61.8 – 67.4		70*
M8	59.5 – 69.6		70*
M9	59.8 – 64.5	10/1	75
Contract No. KL/2014/01:	When one documented complaint is received		
(No Construction noise m		NA	
Contract No. KL/2014/03:			
KTD1a	67 - 72		75
KTD2a	60 - 66		75
KER1a	65 - 73		75
Contract No. KL/2015/02:			
M3	63.7 – 69.5		70*
M4	60.4 – 76.4 [#]		70*
M5(C)	65.9 – 77.1 [#]		75

^(*) Noise Limit Level is 65 dB(A) during school examination periods.

- 2.1.10 The noise monitoring data was compared with the EIA predictions are presented in the appendices of the corresponding Monthly EM&A.
- 2.1.11 No Action / Limit Level exceedance was recorded for noise monitoring in the reporting month.
- 2.1.12 The Event and Action Plan for noise is given in the appendices of the corresponding Monthly EM&A.

^(#) Measured noise level ≦ background / baseline noise level, detailed data refer to the corresponding Monthly EM&A report.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong. Email : mcl@fugro.com

MateriaLab

Landscape and Visual

2.1.13 Site audits were carried out on a weekly basis to monitor and audit the landscape and visual mitigation measures within the site boundaries of this Project. Detailed of observations are presented in the appendices of the corresponding Monthly EM&A.

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 : (852)-24508032 1-15 Kwai Fung Crescent, Kwai Fong, Fax Hong Kong. Email : mcl@fuaro.com



SITE INSPECTION 3.

3.1 **Site Inspection**

Site inspections were carried out weekly to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. The site inspection of each Contract are summarized as follow:

Contract No. KL/2012/02:

Site audits were conducted on 1st, 8th, 17th and 21st February 2017 in the reporting month. IEC site inspection was conducted on 21st February 2017.

Contract No. KL/2012/03:

Site audits were conducted on 3rd, 10th, 17th and 22nd February 2017 in the reporting month. IEC site inspection was conducted on 22th February 2017.

Contract No. KL/2014/01:

Site audits were conducted by representatives of the Contractor, Supervising Officer and ET on 1, 8, 15, 22 February 2017 in the reporting month. IEC joint site inspection was conducted on 22 February 2017.

Contract No. KL/2014/03:

In the reporting month, four site inspections were carried out on 2, 9 15 and 23 February 2017. Two of them, held on 2 and 15 February 2017 were the joint inspections with the IEC, ER, the Contractor and the ET.

Contract No. KL/2015/02:

Site audits were conducted on 3, 10, 15 & 24 February 2017 in the reporting month. A joint site audit with the representative of IEC, ER, the Contractor and the ET was carried out on 15 February 2017.

3.1.2 Detailed of observation, recommendation of site inspections and summary of the mitigation measures implementation schedule is provided in the appendices of the corresponding Monthly EM&A.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Fax Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



4. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

4.1 Complaints, Notification of Summons and Prosecution

4.1.1 The summary of complaints, notification of summons and prosecution in the reporting month is shown as **Table 4.1**. Detailed records are presented in the appendices of the corresponding Monthly EM&A.

Table 4.1 Summary of Complaints. Notification of Summons and Prosecution

Event	No. of Event This Month	Remark
Contract No. KL/2012/02:		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA
Contract No. KL/2012/03:		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA
Contract No. KL/2014/01:		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA
Contract No. KL/2014/03:		
Complaint received	1	Detailed refer to section 4.1.2.
Notifications of any summons & prosecutions received	0	NA
Contract No. KL/2015/02:		
Complaint received	0	NA
Notifications of any summons & prosecutions received	0	NA

4.1.2 Contract No. KL/2014/03:

A complaint received on 9 February 2017 was referred from EPD on 21 February 2017 and summarized as below:

- No car washing machine was found in the construction site near the gate of former Radar Tower (hereinafter referred to as "the Site").
- Dust was observed when the vehicle leaving and entering the Site.

The notification of complaint was received by ET on 22 February 2017.

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Fax Hong Kong. Email : mcl@fugro.com



5. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

5.1 **Implementation Status**

5.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting month are presented in the appendices of the corresponding Monthly EM&A.

5.2 **Waste Management**

5.2.1 The amount of wastes generated of this Project during the reporting month is shown in the appendices of the corresponding Monthly EM&A.

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 : (852)-24508032 1-15 Kwai Fung Crescent, Kwai Fong, Fax Email: mcl@fugro.com



FUTURE KEY ISSUES 6.

Construction Programme for the Next Two Months 6.1

6.1.1 The major site activities undertaken for the coming two months are summarized in follow:

Contract No. KL/2012/02:

- Site Clearance for all possessed portion;
- Condition survey and monitoring survey:
- Road and drainage works at Sze Mei Street;
- Painting and Roadwork at VT1:
- VE panel installation at SW2 and SW3;
- PERE Stage 1 works;
- Earthwork at Portion E3;
- · RC for SW2 and SW3;
- Drainage works for connection to box culvert adjacent to KTOB; and
- · Road works at King Fuk Street

Contract No. KL/2012/03:

- Daily Cleaning;
- Finishing works, E&M work in PS2;
- Water test, backfill and sheet-pile removal in Heading 7A;
- Segment tunneling, backfill and sheet-pile removed chamber construction in Heading 7B;
- Road widening works (excavation and UU works) at Sung Wong Toi Road;
- Maintenance & Servicing Engineer's Office at Portion 9;
- Install Fitting inside chamber in Pit 1 and Pit 5:
- Rising Main installation in Pit 2, Pit 4, Pit 6/7 and Pit 9;
- Installation of drainage, UU laying works and Road works at Road D2;
- Finishing works and E&M works at NPS:
- UU works and Road works at Road L19 & Bailey St;
- Refer construction works of NPS in portion 4 sewerage; and
- Removal of excavated material in Portion 6

Contract No. KL/2014/01:

- Watermain works:
- Construction of boundary wall at EPD recycling centre;
- Bored piles and Pre-bored socketed H-piles;
- TTA implementation at Shing Fung Road and Wang Chiu Road/ Sheung Yee Road:
- Open excavation for box culvert, pile caps, underpass and noise barrier footing;
- ELS installation for box culvert, underpass and noise barrier footing; and
- Construction of pile caps, sewer, manholes, noise barrier footing and reinforced concrete columns.

Contract No. KL/2014/03:

- Temporary utility diversion;
- Implementation of Temporary Traffic Arragement (TTA);
- · Construction of Socket H piles;
- Construction of Tunnel structure;
- · Construction of guide walls and D-walls; and
- Construction of District Cooling System Works.

Contract No. KL/2015/02:

- Bored piling works at abutment A02:
- Driving sheet piles at Subway SW6 between Staircases ST2 and ST3;

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Fax Hong Kong. Email : mcl@fugro.com



- Drilling works for standpipe and piezometer;
- Construction of Box Culver B3:
- Excavation and Construction Works for Box Culvert B4:
- ELS and Excavation Works at Box Culvert B5;
- · Sewerage Works near SCL Tunnels;
- Erection of the Remaining/Additional Chain Link Fence;
- Construction of temporary slip road and dicking for TTA at PERE;
- Hoarding erection along PERE:
- · DCS pipe laying works at Road L7; and
- Excavation at Road D1.

Key Issues for the Coming Month 6.2

6.2.1 The potential environmental impacts arising from the above construction activities and the control measures are shown in Table 6.1:

Table 6.1 Summary of Key Issues for the Coming Month and Control Measures

Major Impact Prediction	Control Measures						
Contract No. KL/20	Contract No. KL/2012/02:						
 Air quality impact (dust) Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; a watering of any earth moving activities. 							
Water quality impact (surface run-off)	 Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. 						
Noise Impact	 Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. 						
Contract No. KL/20	012/03 <u>:</u>						
Air quality impact (dust)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. 						
Water quality impact (surface run-off)	 Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of site boundary bund such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. 						
Noise Impact	 Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. 						

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Fax

: (852)-24508238 : (852)-24508032 Email : mcl@fugro.com



Major Impact Control Measures					
Contract No. KL/2014/01:					
Air quality impact (dust)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. 				
Water quality impact (surface run-off)	 Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. 				
Noise Impact	 Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary. 				
Contract No. KL/20	<u>)14/03:</u>				
Construction dust, construction noise, water quality, waste management and landscape and visual impact.	 Sufficient watering of the works site with the active dust emitting activities; Limitation of the speed for vehicles on unpaved site roads; Properly cover or enclosure of the stockpiles and dusty materials; Good site practices on loading dusty materials; Providing sufficient vehicles washing facilities at every vehicle exit point; Good maintenance to the plant and equipment; Use of quieter plant and Quality Powered Mechanical Equipment (QPME); Use of acoustic fabric and noise barrier; Using the approved Non-road Mobile Machineries (NRMMs); Proper storage and handling of chemical; Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge; Onsite waste sorting and implementation of trip ticket system; Training of the site personnel in proper waste management and chemical waste handling procedures; Proper storage of the construction materials; Erection of decorative screen hoarding; Strictly following the Environmental Permits and Licenses; Provide sufficient mitigation measures as recommended in Approved EIA Reports 				
Contract No. KL/20	015/02:				
Air quality impact (dust)	 Frequent watering of haul road and unpaved/exposed areas; Frequent watering or covering stockpiles with tarpaulin or similar means; and Watering of any earth moving activities. 				
Water quality impact (surface run-off) Noise Impact	 Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and Provision of measures to prevent discharge into the stream. Scheduling of noisy construction activities if necessary to avoid persistent 				
TNOISE IIIIPAUL	 Scheduling of noisy construction activities if necessary to avoid persistent 				

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong. Email : mcl@fugro.com

MateriaLab

Major Impact Prediction	Control Measures			
	noisy operation; Controlling the number of plants use on site; Regular maintenance of machines; and Use of acoustic barriers if necessary.			

Monitoring Schedules for the Next Three Months 6.3

6.3.1 The tentative schedules for environmental monitoring in the coming three months are provided in in the appendices of the corresponding Monthly EM&A.

Room 723 & 725. 7/F. Block B. Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Fax Hong Kong. Email : mcl@fugro.com



CONCLUSIONS 7.

- No Action / Limit Level exceedance was recorded for 24-hr TSP monitoring in the reporting 7.1.1 month.
- 7.1.2 No Action / Limit Level exceedance was recorded for 1-hr TSP monitoring in the reporting
- 7.1.3 No Action / Limit Level exceedance was recorded for noise monitoring in the reporting month.
- No complaint, notification of summons or prosecution was received in this reporting month. 7.1.4

7.1.5 Contract No. KL/2014/03:

A complaint received on 9 February 2017 was referred from EPD on 21 February 2017 and summarized as below:

No car washing machine was found in the construction site near the gate of former Radar Tower (hereinafter referred to as "the Site").

Dust was observed when the vehicle leaving and entering the Site.

The notification of complaint was received by ET on 22 February 2017. No complaint, notification of summons or prosecution was received in this reporting month.

The potential environmental impacts arising from the coming two months of major construction activities and the control measures are shown in Table 6.1

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 : (852)-24508032 1-15 Kwai Fung Crescent, Kwai Fong, Fax Hong Kong. Email : mcl@fugro.com



Appendix A

Monthly EM&A Report For Contract No. KL/2012/02 Kai Tak Development - Stage 3A Infrastructure at North Apron Area

Civil Engineering and Development Department

EP-337/2009 – New Distributor Roads Serving the Planned KTD

Contract No. KL/2012/02 Kai Tak Development – Stage 3A Infrastructure at Former North Apron Area

Monthly EM&A Report

February 2017

(version 1.0)

Approved By

(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk



Ove Arup & Partners Hong Kong Limited

Attention: Mr Gary Cheung / Mr Chris Lee

L5 Festival Walk

80 Tat Chee Avenue Kowloon Tong

Hong Kong

Your reference:

Our reference:

HKCEDD04/50/104193

Date:

15 March 2017

BY POST

Dear Sirs

Contract No.: KLN/2013/01

Independent Environmental Checker for "Contract No. KL/2012/02

Kai Tak Development - Stage 3A Infrastructure at Former North Apron Area"

Verification of Monthly EM&A Report for February 2017

We refer to emails of 9 and 14 March 2017 attaching a Monthly EM&A Report for February 2017 prepared by the ET.

We have no further comment and hereby verify the Report in accordance with Clause 3.3 of the Environmental Permit no. EP-337/2009.

Please do not hesitate to contact the undersigned or our Mr Adi Lee on 2618 2836 should you have any queries.

Yours faithfully

ANEWR CONSULTING LIMITED

James Choi

Independent Environmental Checker

CPSJ/LYMA/FCCA/csym

EXECUTIVE SUMMARY

Introduction

- 1. This is the 41st Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2012/02 Kai Tak Development Stage 3A Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises one Schedule 2 designated project (DP), namely the new distributor road D1 serving the planned KTD. The DP is part of the designated project under Environmental Permit (EP) No.: EP-337/2009 ("New distributor roads serving the planned Kai Tak Development") respectively. This report documents the findings of EM&A Works conducted from 1 28 February 2017.
- 2. With reference to the same principle of EIA report of the Project, air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in Table I (see Figure 2 and 3 for their locations).

Table I – Air Quality and Noise Monitoring Stations for this Project

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations			
Air Quality Monitoring Stations					
AM1 - Rhythm Garden	No	AM1(B) - Contractor Site Office (KL/2012/02)			
AM2 - Lee Kau Yan Memorial School	Yes	N/A			
AM6 – Site 1B4 (Planned)	N/A				
Noise Monitoring Stations	Noise Monitoring Stations				
M3 - Cognitio College	Yes	N/A			
M4 - Lee Kau Yan Memorial School	Yes	N/A			
M9 – Tak Long Estate	Yes	N/A			
M10 – Site 1B4 (Planned)		N/A			

3. According to the Environmental Monitoring and Audit Manual (EM&A Manual) of the Kai Tak Development (KTD) Schedule 3 Environmental Impact Assessment (EIA) Report, the impact monitoring at the designated monitoring stations as required in KTD EM&A Manual under the EP, have been conducted in Contract No. KLN/2013/16 – Environmental Monitoring Works for Kai Tak Development under Schedule 3 of KTD, which is on-going starting from December 2010. The impact monitoring data under Contract No. KLN/2013/16 will be adopted for the Project. Therefore, this report presents the air quality and noise monitoring works extracted from Contract No. KLN/2013/16.

TABLE OF CONTENTS

	EXECUTIVE SUMMARY	1
	Introduction	1
	Environmental Monitoring Works	2
	Environmental Licenses and Permits	2
	Key Information in the Reporting Month	3
	Future Key Issues	3
1.	INTRODUCTION	4
	Background	
	Project Organizations.	
	Construction Activities undertaken during the Reporting Month	
	•	
2.	AIR QUALITY	7
	Monitoring Requirements	7
	Monitoring Locations	7
	Monitoring Equipment	7
	Monitoring Parameters, Frequency and Duration	7
	Monitoring Methodology and QA/QC Procedure	8
	Results and Observations	10
3.	NOISE	12
	Monitoring Requirements	12
	Monitoring Locations	
	Monitoring Equipment	
	Monitoring Parameters, Frequency and Duration	
	Monitoring Methodology and QA/QC Procedures	13
	Maintenance and Calibration	
	Results and Observations	
4	COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS	
4.	COMPARISON OF EMAA RESULTS WITH EIA PREDICTIONS	10
5.	LANDSCAPE AND VISUAL	18
	Monitoring Requirements	18
	Results and Observations	
6.	ENVIRONMENTAL AUDIT	19
•	Site Audits	
	Review of Environmental Monitoring Procedures	
	Status of Environmental Licensing and Permitting	
	Status of Waste Management	
	Implementation Status of Environmental Mitigation Measures	
	Summary of Mitigation Measures Implemented	
	Implementation Status of Event Action Plans	
	Summary of Complaint, Warning, Notification of any Summons and Successful	
	Prosecution	23
7.	FUTURE KEY ISSUES	
/٠		
	Key Issues for the Coming Month	
	Monitoring Schedule for the Next Month	25

8.	CONCLUSIONS AND RECOMMENDATIONS	26
	Conclusions	26
	Recommendations	

LIST OF TABLES

Table I	Air Quality and Noise Monitoring Stations for this Project
Table II	Non-compliance Recorded for the Project in the Reporting Month
Table III	Summary Table for Key Information in the Reporting Month
Table 1.1	Key Project Contacts
Table 1.2	Construction Programme Showing the Inter-Relationship with Environmental
	Protection/Mitigation Measures
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Air Quality Monitoring Equipment
Table 2.3	Impact Dust Monitoring Parameters, Frequency and Duration
Table 2.4	Summary Table of Air Quality Monitoring Results during the reporting month
Table 3.1	Noise Monitoring Stations
Table 3.2	Noise Monitoring Equipment
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 3.4	Baseline Noise Level and Noise Limit Level for Monitoring Stations
Table 3.5	Summary Table of Noise Monitoring Results during the Reporting Month
Table 4.1	Comparison of 1-hr TSP data with EIA predictions
Table 4.2	Comparison of 24-hr TSP data with EIA predictions
Table 4.3	Comparison of Noise Monitoring Data with EIA predictions
Table 6.1	Summary of Environmental Licensing and Permit Status
Table 6.2	Observations and Recommendations of Site Inspections

LIST OF FIGURES

Figure 1	Site Layout Plan
Figure 2	Air Quality Monitoring Stations under Contract No.: KLN/2013/16
Figure 3	Noise Monitoring Stations under Contract No.: KLN/2013/16
Figure 4	Locations of Wind Data Monitoring Equipment

LIST OF APPENDICES

Action and Limit Levels for Air Quality and Noise
Copies of Calibration Certificates
Weather Information
Environmental Monitoring Schedules
1-hour TSP Monitoring Results and Graphical Presentations
24-hour TSP Monitoring Results and Graphical Presentations
Noise Monitoring Results and Graphical Presentations
Summary of Exceedance
Site Audit Summary
Event Action Plans
Environmental Mitigation Implementation Schedule (EMIS)
Summaries of Environmental Complaint, Warning, Summon and Notification
of Successful Prosecution
Summary of Waste Generation and Disposal Records

EXECUTIVE SUMMARY

Introduction

- 1. This is the 41st Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2012/02 Kai Tak Development Stage 3A Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises one Schedule 2 designated project (DP), namely the new distributor road D1 serving the planned KTD. The DP is part of the designated project under Environmental Permit (EP) No.: EP-337/2009 ("New distributor roads serving the planned Kai Tak Development") respectively. This report documents the findings of EM&A Works conducted from 1 28 February 2017.
- 2. With reference to the same principle of EIA report of the Project, air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in Table I (see Figure 2 and 3 for their locations).

Table I – Air Quality and Noise Monitoring Stations for this Project

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations			
Air Quality Monitoring Stations					
AM1 - Rhythm Garden	No	AM1(B) - Contractor Site Office (KL/2012/02)			
AM2 - Lee Kau Yan Memorial School	Yes	N/A			
AM6 – Site 1B4 (Planned)	N/A				
Noise Monitoring Stations	Noise Monitoring Stations				
M3 - Cognitio College	Yes	N/A			
M4 - Lee Kau Yan Memorial School	Yes	N/A			
M9 – Tak Long Estate	Yes	N/A			
M10 – Site 1B4 (Planned)		N/A			

3. According to the Environmental Monitoring and Audit Manual (EM&A Manual) of the Kai Tak Development (KTD) Schedule 3 Environmental Impact Assessment (EIA) Report, the impact monitoring at the designated monitoring stations as required in KTD EM&A Manual under the EP, have been conducted in Contract No. KLN/2013/16 – Environmental Monitoring Works for Kai Tak Development under Schedule 3 of KTD, which is on-going starting from December 2010. The impact monitoring data under Contract No. KLN/2013/16 will be adopted for the Project. Therefore, this report presents the air quality and noise monitoring works extracted from Contract No. KLN/2013/16.

- 4. The major site activities undertaken in the reporting month included:
 - Site Clearance:
 - RC works for VT1 at Portion G;
 - Drainage works for connection to box culvert (KTOB);
 - Hard landscaping works for Portion F1;
 - Cross road duct at Choi Hung Road;
 - Road and drainage works at Sze Mei Street and Luk Hop Street;
 - Condition survey and monitoring survey;
 - Earthwork at Portion E3;
 - Footpath construction at Sam Chuk Street and Tsat Po Street; and
 - ELS works for SW3 at San Po Kong.

Environmental Monitoring Works

- 5. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 6. Summary of the non-compliance in the reporting month for the Project is tabulated in Table II.

Table II Non-compliance Recorded for the Project in the Reporting Month

Two to the total the transfer of the transfer					
Parameter	No. of Project-rela	Action Taken			
	Action Level	Limit Level	Action Taken		
1-hr TSP	0	0	N/A		
24-hr TSP	0	0	N/A		
Noise	0	0	N/A		

1-hour & 24-hour TSP Monitoring

7. All 1-hour & 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

8. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Environmental Licenses and Permits

- 9. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, EP-337/2009 issued on 23 April 2009.
- 10. Registration of Chemical Waste Producer (License: 5213-286-K3022-04).
- 11. Water Discharge License (License No.: WT00016873-2013 and WT00016723-2013).
- 12. Construction Noise Permit (License No.: GW-RE0646-16, GW-RE1041-16, GW-RE1054-16, GW-RE1197-16, GW-RE0069-17 & GW-RE0070-17).

Key Information in the Reporting Month

13. Summary of key information in the reporting month is tabulated in Table III.

Table III Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark
	Number	Nature	Action Taken	Status	Kelliai K
Complaint received	0		N/A	N/A	
Reporting Changes	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

Future Key Issues

- 14. The future key environmental issues in the coming month include:
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site;
 - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
 - Wastewater and runoff discharge from site;
 - Regular removal of silt, mud and sand along u-channels and sedimentation tanks; and
 - Review and implementation of temporary drainage system for the surface runoff.

1. INTRODUCTION

Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 3A Infrastructure at Former North Apron Area is one of the construction stages of KTD. It contains one Schedule 2 DP including new distributor roads serving the planned KTD. The general layout of the Project is shown in **Figure 1.**
- 1.2 One Environmental Permit (EP) No. EP-337/2009 was also issued on 23 April 2009 for new distributor roads serving the planned KTD to Civil Engineering and Development Department as the Permit Holder.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. An EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4 Cinotech Consultants Limited (Cinotech) was commissioned by Build King Construction Ltd. (the Contractor) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2012/02 Stage 3A Infrastructure at Former North Apron Area. The construction work under KL/2012/02 comprises the construction of part of the Road D1 under the EP (EP-337/2009).
- 1.5 Cinotech Consultants Limited was commissioned by Build King Construction Ltd. To undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The construction commencement of this Contract was on 24th October 2013 for Road D1. This is the 41st Monthly EM&A report summarizing the EM&A works for the Project from 1 28 February 2017.

Project Organizations

- 1.6 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Engineer and the Engineer's Representative (ER) Ove Arup & Partners (ARUP).
 - Environmental Team (ET) Cinotech Consultants Limited (CCL).
 - Independent Environmental Checker (IEC) ANewR Consulting Limited (ANewR).
 - Contractor Build King Construction Ltd. (Build King).

1.7 The key contacts of the Project are shown in **Table 1.1**.

Table 1.1 Key Project Contacts

Party	Role	Contact Person	Position	Phone No.	Fax No.
CEDD	Project Proponent	Mr. Mike Cho / Mr. Kelvin Chow	Engineer	3579 2450 / 3579 2453	2369 4980
ARUP	Engineer's Representative	Mr. Gary Cheung Ms. Edith Fung	SRE RE	2210 6100	2210 6110
Cinotech	Environmental Team	Dr. Priscilla Choy	Environmental Team Leader	2151 2089	3107 1388
		Ms. Ivy Tam	Project Coordinator and Audit Team Leader	2151 2090	
ANewR	Independent Environmental Checker	Mr. Adi Lee	Independent Environmental Checker	2618 2836	3007 8648
Build King	Contractor	Mr. Osbert Sit	Project Manager		
		Mr. Edmond Wong	Environmental Officer	2639 6290	2639 6208

Construction Activities undertaken during the Reporting Month

- 1.8 The site activities undertaken in the reporting month included:
 - Site Clearance:
 - RC works for VT1 at Portion G;
 - Drainage works for connection to box culvert (KTOB);
 - Hard landscaping works for Portion F1;
 - Cross road duct at Choi Hung Road;
 - Road and drainage works at Sze Mei Street and Luk Hop Street;
 - Condition survey and monitoring survey;
 - Earthwork at Portion E3;
 - Footpath construction at Sam Chuk Street and Tsat Po Street; and
 - ELS works for SW3 at San Po Kong.
- 1.9 The construction programme showing the inter-relationship with environmental protection/mitigation measures are presented in Table 1.2.

Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

Construction Works	Major Environmental Impact	Control Measures
As mentioned in Section 1.8	Noise, dust impact, water quality and waste generation	Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant;

Provide movable noise barrier;
Well maintain the drainage system to
prevent the spillage of wastewater during
heavy rainfall;
Provide sufficient mitigation measures as
recommended in Approved EIA
Report/Lease requirement.

Summary of EM&A Requirements

- 1.10 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 1.12 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality and noise levels and audit works for the Project from 1 28 February 2017.

2. AIR QUALITY

Monitoring Requirements

2.1 According to EM&A Manual under the EP, 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix** A shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

2.2 Three designated monitoring stations were selected for air quality monitoring programme. Impact dust monitoring was conducted at two air quality monitoring stations, AM1(B) - Contractor Site Office (KL/2012/02) AM1(B), AM2 - Lee Kau Yan Memorial School in the reporting month. Table 2.1 describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Table 2.1 Locations for Air Quality Monitoring

Monitoring Stations	Locations	Location of Measurement
AM1(B)	Contractor Site Office (KL/2012/02)	Ground Floor Area
AM2	Lee Kau Yan Memorial School	Rooftop (about 8/F) Area
#AM6	PA 15	Site 1B4 (Planned)

Remarks: # The impact monitoring at these locations will only be carried out until existence of the sensitive receiver at the building.

Monitoring Equipment

2.3 Table 2.2 summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix B**.

Table 2.2 Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
Calibrator	TISCH TE-5025A	1
1-hour TSP Dust Meter	Laser Dust Monitor – Model LD-3, LD-3B, AEROCET-531	6
HVS Sampler	GMWS 2310 c/w of TSP sampling inlet	2
Wind Anemometer	Davis Weather Monitor II, Model no. 7440	1

Monitoring Parameters, Frequency and Duration

2.4 Table 2.3 summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting

month is shown in **Appendix D**.

 Table 2.3
 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency
1-hr TSP	Three times / 6 days
24-hr TSP	Once / 6 days

Monitoring Methodology and QA/QC Procedure

1-hour TSP Monitoring

(Equipment: Sibata; Model no. LD-3, LD-3B)

Measuring Procedures

- 2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
 - Pull up the air sampling inlet cover
 - Change the Mode 0 to BG with once
 - Push Start/Stop switch once
 - Turn the knob to SENSI.ADJ and press it
 - Push Start/Stop switch once
 - Return the knob to the position MEASURE slowly
 - Push the timer set switch to set measuring time
 - Remove the cap and make a measurement

Maintenance/Calibration

2.6 The following maintenance/calibration was required for the direct dust meters:

Check the meter at a 3-month interval and calibrate the meter at a 1-year interval throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

2.7 High volume (HVS) samplers (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

Operating/Analytical Procedures

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
 - A horizontal platform was provided with appropriate support to secure the samplers

- against gusty wind.
- No two samplers were placed less than 2 meters apart.
- The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
- A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
- A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
- No furnaces or incineration flues were nearby.
- Airflow around the sampler was unrestricted.
- The sampler was more than 20 meters from the drip line.
- Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For TSP sampling, fiberglass filters have a collection efficiency of > 99% for particles of 0.3µm diameter were used.
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.14 The shelter lid was closed and secured with the aluminum strip.
- 2.15 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After sampling, the filter was removed and sent to the HOKLAS laboratory (Wellab Ltd.) for weighing. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 2.19 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.20 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.21 The air temperature, precipitation and the relative humidity data was obtained from Hong Kong Observatory where the wind speed and wind direction were recorded by the installed Wind Anemometer set at rooftop (about 8/F) Lee Kau Yan Memorial School. The location is shown in **Figure 4**. This weather information for the reporting month is summarized in **Appendix C.**
- 2.22 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.23 The summary of exceedance record in reporting month is shown in **Appendix H**. No exceedance was recorded for the air quality monitoring.
- 2.24 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

Station	Major Dust Source
	Road Traffic Dust
AM1(B) – Contractor Site Office (KL/2012/02)	Exposed site area and open stockpiles
	Site vehicle movement
	Road Traffic Dust
AM2 – Lee Kau Yan Memorial School	Exposed site area and open stockpiles
	Excavation works
	Site vehicle movement

2.25 Table 2.4 shows the summary of air quality monitoring results during the reporting month.

Table 2.4 Summary Table of Air Quality Monitoring Results during the reporting month

Parameter	Date	Concentration (µg/m3)	Action Level, µg/m3	Limit Level, μg/m3
M1(B) – Contractor Site Office	ce (KL/2012/02)			
	1-Feb-17	157.1		
	1-Feb-17	149.2		
	1-Feb-17	153.6		
	6-Feb-17	160.1		
	6-Feb-17	169.7		
	6-Feb-17	165.8		
	9-Feb-17	88.7		
	9-Feb-17	84.9		
1 ha TCD	9-Feb-17	83.7	242	500
1-hr TSP	15-Feb-17	186.3	342	300
	15-Feb-17	172.5		
	15-Feb-17	171.7		
	21-Feb-17	215.2		
	21-Feb-17	222.4		
	21-Feb-17	219.5		
	27-Feb-17	135.7		
	27-Feb-17	127.7		
	27-Feb-17	136.4		
	2-Feb-17	59.1		
	8-Feb-17	76.5		
24-hr TSP	14-Feb-17	43.0	159	260
	20-Feb-17	54.5	┦	
	24-Feb-17	35.4		
M2 – Lee Kau Yan Memorial	School			
	1-Feb-17	143.8		
	1-Feb-17	139.1		
	1-Feb-17	139.2		
	6-Feb-17	236.2		
	6-Feb-17	238.3		
	6-Feb-17	243.5	_	
	9-Feb-17	76.6	_	
	9-Feb-17	77.4	346	
1-hr TSP	9-Feb-17	76.1	340	500
1 m 101	15-Feb-17	134.0	_	300
	15-Feb-17	143.4	_	
	15-Feb-17	128.9	_	
	21-Feb-17	202.5	_	
	21-Feb-17	198.2	_	
	21-Feb-17	201.9	_	
	27-Feb-17	100.6		
	27-Feb-17	108.7	_	
	27-Feb-17	109.1		
	2-Feb-17	38.2	_	
	8-Feb-17	46.7	_	
24-hr TSP	14-Feb-17	79.6	157 260	260
2.111.151	20-Feb-17	49.6		

3. NOISE

Monitoring Requirements

3.1 According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

3.2 Four designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at three designated monitoring stations (M3, M4, M9). **Figure 3** shows the locations of these stations.

Table 3.1 Noise Monitoring Stations

Monitoring Stations	Locations	Location of Measurement
M3	Cognitio College	Rooftop (about 6/F) Area
M4	Lee Kau Yan Memorial School	Rooftop (about 7/F) Area
M9	Tak Long Estate	Car Park Building (about 2/F)
#M10	Site 1B4 (Planned)	-

Remarks: # The impact monitoring at these locations will only be carried out until existence of the sensitive receiver at the building.

Monitoring Equipment

Table 3.2 summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

Table 3.2 Noise Monitoring Equipment

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	SVAN 955 & 957, BSWA 801	8
Calibrator	SVAN 30A, B&K4231	5

Monitoring Parameters, Frequency and Duration

3.4 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Monitoring Stations	Parameter	Period	Frequency	Measurement
M3 M4 M9	L ₁₀ (30 min.) dB(A) L ₉₀ (30 min.) dB(A) L _{eq} (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Façade

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

frequency weighting
time weighting
time measurement
: A
: Fast
: 30 minutes

- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq} , L_{90} and L_{10} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

- 3.5 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.6 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.7 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results and Observations

- 3.8 All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. The summary of exceedance record in reporting month is shown in **Appendix H**.
- 3.9 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.4**.
- 3.10 Noise monitoring results and graphical presentations are shown in **Appendix G**.

3.11 The major noise source identified at the designated noise monitoring stations are as follows:

Monitoring Stations	Locations	Major Noise Source
M3	Cognitio College	Traffic Noise Daily school activities
M4	Lee Kau Yan Memorial School	Traffic Noise Site vehicle movement Excavation works Piling works Daily school activities
M9	Tak Long Estate	Traffic Noise Construction works

Table 3.4 Baseline Noise Level and Noise Limit Level for Monitoring Stations

Station	Baseline Noise Level, dB (A)	Noise Limit Level,dB (A)
M3	76.3/78.6 ⁽¹⁾ (at 0700 – 1900 hrs on normal weekdays) /	70* (at 0700 – 1900 hrs on
M4	76.7 (at 0700 – 1900 hrs on normal weekdays)	`
M9	59.9 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)

^(*) Noise Limit Level is 65 dB(A) during school examination periods.

Note (1): The baseline noise review report submitted under KLN/2013/16 for M3 was approved by EPD on 23rd August 2013. (Baseline Level was found to be 78.6 dB(A)at Rooftop of Cognitio College)

Table 3.5 Summary Table of Noise Monitoring Results during the Reporting Month

Date	Measured Noise Level, Leq(30min) dB (A)	Baseline Level dB (A)	Construction Noise Level (1): Leq(30min) dB (A)		
M3 – Cognitio C	College		•		
		Background Noise ⁽²⁾			
1-Feb-17	76.1	75.7	65.5		
6-Feb-17	78.7	78.4	66.9		
15-Feb-17	77.2	76.5	68.9		
21-Feb-17	77.2	77.0	63.7		
27-Feb-17	77.2	76.4	69.5		
M4 – Lee Kau Y	M4 – Lee Kau Yan Memorial School				
1-Feb-17	76.3		76.3 Measured ≤ Baseline		
6-Feb-17	72.6		72.6 Measured ≤ Baseline		
15-Feb-17	75.7	76.7	75.7 Measured ≤ Baseline		
21-Feb-17	76.4		76.4 Measured ≤ Baseline		
27-Feb-17	76.8		60.4		
M9 – Tak Long Estate					
2-Feb-17	63.1		60.3		
8-Feb-17	63.8	59.9	61.5		
14-Feb-17	59.8		59.8 Measured ≤ Baseline		
20-Feb-17	65.8		64.5		

Note (1) The noise level due to the construction work (CNL) was calculated by the following formula:

 $CNL = 10 \log (10^{MNL/10} - 10^{BNL/10})$

Remarks: MNL = Measured Noise Level BNL = Baseline Noise Level

(2): The background Noise Level was recorded during the Lunch Hour of Construction Site (i.e. 12:00-13:00) and to be used as the referencing value for compliance checking for Noise Action and Limit Level.

4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 The EM&A data was compared with the EIA predictions as summarized in Tables 4.1 to 4.3.

Table 4.1 Comparison of 1-hr TSP data with EIA predictions

	Predicted 1-hr TSP conc.				
Station	Scenario 1 (Mid 2009 to Mid 2013), µg/m3	Scenario 2 (Mid 2013 to Late 2016), μg/m3	Reporting Month (Feb 17), μg/m3		
AM1(B) – Contractor Site Office of KL/2012/02	192	298	155.6		
AM 2 – Lee Kau Yan Memorial School	290	312	149.9		

Table 4.2 Comparison of 24-hr TSP data with EIA predictions

	Predicted 24-hr TSP conc.				
Station	Scenario 1 (Mid 2009 to Mid 2013), µg/m3	Scenario 2 (Mid 2013 to Late 2016), μg/m3	Reporting Month (Feb 17), µg/m3		
AM1(B) – Contractor Site Office of KL/2012/02	121	156	53.7		
AM2 – Lee Kau Yan Memorial School	145	169	47.5		

Table 4.3 Comparison of Noise Monitoring Data with EIA predictions

Stations	Predicted Mitigated Construction Noise Levels during Normal Working Hour (Leq (30min) dB(A))	Reporting Month (Feb 17), Leq (30min) dB(A)
M3 – Cognitio College	47 – 75	63.7 – 69.5
M4 – Lee Kau Yan Memorial School	47 – 74	$60.4 - 76.4^{(2)}$
M9 – Tak Long Estate	Not Predicted in EIA Report	59.8 – 64.5

Remark:

- (1) Since the background noise level recorded during 12:00 to 13:00 was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.
 (2) Since the baseline noise level was higher than those recorded during the construction period, the recorded
- (2) Since the baseline noise level was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.
- 4.2 The 1-hour TSP concentrations in the reporting month were below to the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3 The 24-hour TSP concentrations in the reporting month were below to the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.4 Mitigated construction noise levels at M9 were not predicted in EIA Report. The noise monitoring results in the reporting month at M3 were within the range of predicted mitigated

construction noise levels in the EIA report. The noise data at M4 were not within the range of predicted mitigated construction noise levels in the EIA report and exceeded the prediction of mitigated scenario in EIA report but did not exceed the baseline level.

5. LANDSCAPE AND VISUAL

Monitoring Requirements

5.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.

Results and Observations

- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in **Appendix J** shall be performed.

6. ENVIRONMENTAL AUDIT

Site Audits

- 6.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 6.2 Site audits were conducted on 1st, 8th, 17th and 21st February 2017 in the reporting month. IEC site inspection was conducted on 21st February 2017. No non-compliance was observed during the site audits.

Review of Environmental Monitoring Procedures

6.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

Status of Environmental Licensing and Permitting

6.4 All permits/licenses obtained for the Project are summarized in Table 6.1.

 Table 6.1
 Summary of Environmental Licensing and Permit Status

Permit No.	Valid Period		Details	Status
remit No.	From	To	Details	Status
Environmental Pe	rmit (EP)			
EP-337/2009	23/04/09	N/A	Construction of new distributor roads serving the planned Kai Tak development.	Valid
Effluent Discharge	License			
WT00016873-2013	-	31/08/18	Wastewater from the construction site	Valid
WT00016723-2013	-	31/08/18	including contaminated surface run-off	Valid
Registration of Cher	mical Waste	Producer	,	
5213-286-K3022- 04	-	N/A	Chemical Waste Types: Spent lubricating oil, Soil contaminated with lubricating oil, Spent battery containing heavy metals, Surplus paint, Spend solvent, Spend alkali and acid	Valid
Construction Noise	Permit (CNI	P)		
GW-RE0646-16	14/09/16	13/03/17		Valid
GW-RE1041-16	27/10/16	23/04/17	Construction Noise Permit for the use of	Valid
GW-RE1054-16	28/10/16	23/04/17	powered mechanical equipment for carrying out construction work other than	Valid
GW-RE1197-16	17/12/16	12/03/17	percussive pilling and performing	Valid
GW-RE0069-17	27/01/17	31/05/17	prescribed construction work.	Valid
GW-RE0070-17	09/02/17	31/05/17		Valid

Status of Waste Management

- 6.5 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.
- 6.6 The Contractor is advised to take photo and inspection records to ensure that all dump trucks have the skip fully covered before leaving the site.

Implementation Status of Environmental Mitigation Measures

6.7 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 6.2.

 Table 6.2
 Observations and Recommendations of Site Inspections

Parameters	Date	Date Observations and Recommendations Follow-up				
rarameters	Date		Follow-up			
Water Quality	21 February 2017	Reminder: To remove dusty material from near site boundary at VT1.	Follow-up action will be reported in the next reporting month.			
	24 January 2017	Observation: Dusty stockpile placed at SW3 should be properly covered to suppress dust generation.	Rectification/improvement was observed during the follow-up audit session.			
	8 February 2017	Observation: Dusty stockpile placed at SW3 and near CLP should be properly covered to suppress dust generation.	Rectification/improvement was observed during the follow-up audit session.			
	8 February 2017	Reminder: The dusty trail at the haul road near Sze Mei Street should be cleared.	Rectification/improvement was observed during the follow-up audit session.			
Air Quality	17 February 2017	Observation: The dusty trail at the haul road near carpark should be cleared.	Rectification/improvement was observed during the follow-up audit session.			
	21 February 2017	Reminder: To cover the stockpile of dusty material by impervious sheet after work at VT1.	Follow-up action will be reported in the next reporting month.			
	21 February 2017	Reminder: To remove the used cement bags from Portion SW3 to prevent dust emission.	Follow-up action will be reported in the next reporting month.			
	21 February 2017	Reminder: To provide valid NRMM label for generator at Portion SW3.	Follow-up action will be reported in the next reporting month.			
Noise						
	24 January 2017	Observation: Wastes and construction materials at VT1 and near Tsat Po Street should be removed to prevent accumulation.	Rectification/improvement was observed during the follow-up audit session.			
Waste/ Chemical	24 January 2017	Reminder: Chemical containers placed in SW3 should be properly removed or stored at appropriate storage area.	Rectification/improvement was observed during the follow-up audit session.			
Management	8 February 2017	Reminder: The oil stain near the entrance of SW3 should be cleared.	Rectification/improvement was observed during the follow-up audit session.			
	17 February 2017	Reminder: The oil stain near the access road of VT1 should be cleared.	Rectification/improvement was observed during the follow-up audit session.			
Landscape and Visual						
Permits/ Licenses						

Summary of Mitigation Measures Implemented

6.8 The monthly IEC audit was carried out on 21st February 2017, the observations were recorded and they are presented as follows:

Observations:

• Stockpiles and dusty materials were not properly covered impervious materials e.g. tarpaulin. The Contractor was recommended to cover the stockpiles and dusty materials entirely to avoid any possible water/air pollution.

Reminders:

- The Contractor was reminded to remove dusty materials and stockpiles proximity to pedestrian barriers.
- The Contractor should double check if all machines had the NRMM labels attached.
- Cement bags should be removed from SW3 to prevent any possible dust emission.

Follow up of last observation:

- Dusty materials and stockpiles at SW3 and King Fuk Street had been removed.
- Wheel-washing was provided to all vehicles leaving the site.
- Coverage of culvers was not required as the roadside works almost complete.
- Most general refuse and C&D waste had been removed at the site next to the CLP substation, King Fuk Street and Tsat Po Street. The remaining C&D waste temporary store at the site next to the CLP Substation should be properly covered.
- 6.9 An updated summary of the EMIS is provided in **Appendix K**.

Implementation Status of Event Action Plans

6.10 The Event Action Plans for air quality, noise and landscape and visual are presented in **Appendix J**.

1-hr TSP Monitoring

6.11 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

6.12 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

6.13 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

6.14 No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.15 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix L**.

7. FUTURE KEY ISSUES

- 7.1 Major site activities undertaken for the coming two months include:
 - Site Clearance for all possessed portion;
 - Condition survey and monitoring survey;
 - Road and drainage works at Sze Mei Street;
 - Painting and Roadwork at VT1;
 - VE panel installation at SW2 and SW3;
 - PERE Stage 1 works;
 - Earthwork at Portion E3;
 - RC for SW2 and SW3;
 - Drainage works for connection to box culvert adjacent to KTOB; and
 - Road works at King Fuk Street

Key Issues for the Coming Month

- 7.2 Key environmental issues in the coming month include:
 - Wastewater and runoff discharge from site;
 - Regular removal of silt, mud and sand along u-channels and sedimentation tanks;
 - Review and implementation of temporary drainage system for the surface runoff;
 - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site.
- 7.3 The tentative program of major site activities and the impact prediction and control measures for the coming two months, i.e. March 2017 and April 2017 are summarized as follows:

Construction Works	Major Impact Prediction	Control Measures
As mentioned in Section 7.1	Air quality impact (dust) Water quality impact (surface run-off)	 (a) Frequent watering of haul road and unpaved/exposed areas; (b) Frequent watering or covering stockpiles with tarpaulin or similar means; and (c) Watering of any earth moving activities. (a) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; (b) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; (c) Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and (d) Provision of measures to prevent discharge into the stream.
	Noise Impact	 (a) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; (b) Controlling the number of plants use on site; (c) Regular maintenance of machines; and (d) Use of acoustic barriers if necessary.

Monitoring Schedule for the Next Month

7.4 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

8. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

8.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.

1-hr TSP Monitoring

8.2 All 1-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hr TSP Monitoring

8.3 All 24-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

8.4 All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Landscape and visual

8.5 No non-compliance was recorded in the reporting month.

Complaint and Prosecution

- 8.6 No environmental complaints and environmental prosecution were received in the reporting month.
- 8.7 No environmental prosecution was received in the reporting month.

Recommendations

8.8 According to the environmental audit performed in the reporting month, the following recommendations were made:

Water Quality

• To properly remove the dusty material near site boundary to avoid muddy runoff generation.


Air quality


- To properly covered the stockpile stored within the site area to prevent dust generation; and
- To ensure the vehicle were wheel-washed to remove any dusty materials from its body and wheels before leaving the construction sites.
- To provide valid NRMM label for the machinery used on site.


Waste / Chemical Management


• To properly store the chemical containers at appropriate storage area to avoid potential chemical leakage.

FIGURES









APPENDIX A
ACTION AND LIMIT LEVELS FOR AIR
QUALITY AND NOISE

Appendix A - Action and Limit Levels

Table A-1 Action and Limit Levels for 1-Hour TSP

Location	Action Level, μg/m ³	Limit Level, μg/m³
AM1(B)	342	500
AM2	346	500

Table A-2 Action and Limit Levels for 24-Hour TSP

Location	Action Level, μg/m ³	Limit Level, μg/m³
AM1(B)	159	260
AM2	157	260

Table A-3 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. *70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



						File No	MA14008/58/0038
Station		de RLJV site off	fice (KL/2008/09)	Operator:	WK		
Date:	20-Jan-17		_ 1	Next Due Date:	19-Mai	r-17	
Equipment No.:	: <u>A-01-58</u>		-	Serial No.		·	
			Ambient (Condition			
Temperatu	ure, Ta (K)	288.7	Pressure, Pa			771.5	200 (200)
				· · · · · · · · · · · · · · · · · · ·			
		O	rifice Transfer Sta	ndard Inform	ation		
Seria	l No.:	2896	Slope, mc (CFM)		Intercep		-0.05079
Last Calibr	ation Date:	4-Mar-16		mc x Qstd + l	$oc = [\Delta H \times (Pa/76)]$	60) x (298/Ta)	1/2
Next Calibr	ration Date:	3-Mar-17		$\mathbf{Qstd} = \{ [\Delta \mathbf{H}] \}$	x (Pa/760) x (298	/Ta)] ^{1/2} -be} /	me
		•					
			Calibration of	TSP Sampler	- 4 - 5 - 5 - 5 - 5 - 5 - 5 - 5 - 5 - 5		
Calibration		Or	fice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}		Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/76	0) x (298/Ta)] ^{1/2} Y-axis
1	11.8	3.52		59.66	7.9		2.88
2	9.7	3.19		54.17	6.8		2.67
3	7.6	2.82		48.05	5.1		2.31
4	5.2	2.33		39.89	3.5		1.92
5	3.4	1.89		32.42	2.2		1.52
~			1 1989	ntercept, bw =	-0.110	08	
	Coefficient < 0.99						
		Carrier and Propagation and Service					
AND CHECK A THE RESERVE OF THE SECOND CONTROL OF THE SECOND CONTRO			Set Point C	alculation			2 (Apr. 1998) 19 (Apr. 1991) 19 (Apr
	ield Calibration C	-					
From the Regres	ssion Equation, the	e "Y" value acco	ording to				
		mw x (Qstd + bw = [ΔW x	x (Pa/760) x (2	98/Ta)] ^{1/2}		
mı c ~	(D. 1.4 *** /	A	2 (55)				
Therefore, S	et Point; $W = (mv)$	w x Qstd + bw)	² x (760 / Pa) x (T	'a / 298) =	4.07		
			=				
Remarks:							
romano,			••••				
	:						***************************************
Conducted by:	enla Tong	Signature:	Kw	m /		Date:	70/1/217
Checked by:		_) 7.
спескей ву:	<u> </u>	Signature:		<u> </u>		Date:c	Jo January dol

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



						File No	MA14008/59/0040
Station	AM2 - Lee Kau	Yan Memorial S	School	Operator:	WK	_	
Date:	20-Jan-17		Next Due Date:		19-Mar-17		
Equipment No.:	A-01-59		_	Serial No.	2354		
(1) - (1) -			Ambient (Condition			
Temperature, Ta (K) 287.8		Pressure, Pa			770.6	Akada, gala perdipinak kerdiren erak alam biran da	
Tomporario, Tu (IX) 207.0		11000010,14	(mm15)		770.0		
		Ō	rifice Transfer Sta	ndard Inform	ıation		
Seria	l No.:	2896	Slope, mc (CFM)	0.0598	Intercep	t, bc	-0.05079
Last Calibr	ration Date:	4-Mar-16		me x Qstd + l	oc = [ΔH x (Pa/76	50) x (298/Ta)	J ^{1/2}
Next Calibi	ration Date:	3-Mar-17		$\mathbf{Qstd} = \{ [\Delta \mathbf{H} :$	x (Pa/760) x (298	/Ta)] ^{1/2} -bc} /	me
			Calibration of	TSP Sampler			
Calibration		Or	rfice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}		Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/76	50) x (298/Ta)] ^{1/2} Y- axis
1	11.7	,	3.50	59.47	7.6		2.82
2	9.8		3.21	54.50	6.5		2.61
3	7.5	2.81		47.78	5.1		2.31
4	5.0		2.29	39.17	3.2		1.83
5	3.4	1.89		32.45	2.3		1.55
Slope , mw = Correlation o	coefficient* =	0.9	9988	Intercept, bw	-0.014	1 7	
*If Correlation (Coefficient < 0.99	0, check and rec	calibrate.				
			Set Point C	alculation			
From the TSP Fi	ield Calibration C	urve, take Qstd	= 43 CFM				
From the Regres	ssion Equation, the	e "Y" value acco	ording to				
			O AT A PLANT	(D) (E) (A)	00 m v1/2		
		mw x	$Qstd + bw = [\Delta W]$	x (Pa/760) x (2	98/Ta)]***		
Therefore, S	et Point; W = (m	w x Qstd + bw)	² x (760 / Pa) x (T	Ca / 298)=	4.01		
Remarks:							
	1 -		L	1			
Conducted by:	wk Tang	Signature:	Kwa	<u>`</u>		Date:	20/1/2017
Checked by:		Signature:		<u> </u>		Date: c	20 January dol:



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ma Operator	ar 04, 2016 Tisch	Ta (K) - Pa (mm) -	295 755.65			
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00	1.4340 1.0250 0.9150 0.8770 0.7210	3.2 6.4 7.9 8.7 12.7	2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
1.0001 0.9959 0.9938 0.9928 0.9875	0.6974 0.9716 1.0861 1.1320 1.3696	1.4173 2.0044 2.2410 2.3503 2.8346		0.9957 0.9915 0.9894 0.9885 0.9831	0.6944 0.9674 1.0814 1.1271 1.3636	0.8836 1.2496 1.3971 1.4653 1.7672
Qstd slope (m) = 2.11176 intercept (b) = -0.05079 coefficient (r) = 0.99982			Qa slope intercept coefficie	= (b) $=$	1.32235 -0.03166 0.99982	
y axis = SQRT[H2O(Pa/760)(298/Ta			[a)]	y axis = SQRT[H2O(Ta/Pa)]		

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]
Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa = $1/m\{[SQRT H2O(Ta/Pa)] - b\}$



WELLAB LIMITED

Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/160820 Date of Issue: 2016-08-20

Date Received: 2016-08-20

Date Tested: 2016-08-20

Date Completed: 2016-08-20

Next Due Date: 2017-02-19

Page: 1 of 2

ATTN:

Miss Mei Ling Tang

Certificate of Calibration

Item for calibration:

Description

: Weather Monitor II

Manufacturer

: Davis Instruments

Model No.

: 7440

Serial No.

: MC01010A44

Test conditions:

Room Temperature

: 24 degree Celsius

Relative Humidity

: 56 %

Test Specifications:

- 1. Performance check of anemometer
- 2. Performance check of wind direction sensor

Methodology:

In-house method with reference anemometer (RS232 Integral Vane Digital Anemometer)

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager



TEST REPORT

Test Report No.: C/160820

Date of Issue: 2016-08-20

Date Received: 2016-08-20

Date Tested: 2016-08-20

Date Completed: 2016-08-20

Next Due Date: 2017-02-19

Page:

2 of 2

Results:

1. Performance check of anemometer

Air Velo	Difference D (m/s)	
Instrument Reading (V1)	Reference Value (V1)	D = V1 - V2
2.00	2.00	0.00

2. Performance check of wind direction sensor

Wind Dire	Difference D (°)	
Instrument Reading (W1)	Reference Value (W2)	D = W1 - W2
0	0	0
45.2	45	0.2
90.1	90	0.1
134.8	135	-0.2
180.3	180	0.3
225.1	225	0.1
270.2	270	0.2
315.1	315	0.1
360	360	0



WELLAB LIMITED

Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/W/161001 Date of Issue: 2016-10-03 Date Received: 2016-10-01 Date Tested: 2016-10-01 Date Completed: 2016-10-03 Next Due Date: 2017-04-02

ATTN:

Mr. W.K. Tang

Page:

1 of 2

Certificate of Calibration

Item for calibration:

Description Manufacturer : Weather Monitor II : Davis Instruments

Model No.

: 7440

Serial No.

: MC20813A11

Test conditions:

Room Temperature

: 23 degree Celsius

Relative Humidity

: 56 %

Test Specifications:

- 1. Performance check of anemometer
- 2. Performance check of wind direction sensor

Methodology:

In-house method with reference anemometer (RS232 Integral Vane Digital Anemometer)

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager



TEST REPORT

Test Report No.:	C/W/161001
Date of Issue:	2016-10-03
Date Received:	2016-10-01
Date Tested:	2016-10-01
Date Completed:	2016-10-03
Next Due Date:	2017-04-02

Page:

2 of 2

Results:

1. Performance check of anemometer

Air Velocity, m/s		Difference D (m/s)
Instrument Reading (V1)	Reference Value (V1)	D = V1 - V2
2.00	2.00	0.00

2. Performance check of wind direction sensor

Wind Direction (°)		Difference D (°)
Instrument Reading (W1)	Reference Value (W2)	D = W1 - W2
0	0	0
45.1	45	0.1
90	90	0
135.1	135	0.1
180	180	0
225.2	225	0.2
270.3	270	0.3
315	315	0
360	360	0



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/A/170106A

Date of Issue: 2017-01-09

Date Received: 2017-01-06

Date Tested: 2017-01-06

Date Completed: 2017-01-09

Next Due Date: Page:

1 of 1

2017-03-08

ATTN:

Mr. W. K. Tang

Certificate of Calibration

Item for Calibration:

Description

: Laser Dust Monitor

Manufacturer

: Sibata

Model No.

: LD-3

Serial No.

: 251634

Sensitivity (K) 1 CPM

 $: 0.001 \text{ mg/m}^3$

Sen. Adjustment Scale Setting

: 550 CPM

Equipment No.

: A-02-01

Test Conditions:

Room Temperature

: 22 degree Celsius

Relative Humidity

: 63 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

0.0037

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/A/170106B
Date of Issue:	2017-01-09
Date Received:	2017-01-06
Date Tested:	2017-01-06
Date Completed:	2017-01-09
Next Due Date:	2017-03-08

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Laser Dust Monitor

Manufacturer

: Sibata

Model No.

: LD-3B

Serial No.

: 853944

Sensitivity (K) 1 CPM

: 0.001 mg/m³ : 685 CPM

Sen. Adjustment Scale Setting Equipment No.

: A-02-04

Test Conditions:

Room Temperature

: 22 degree Celsius

Relative Humidity

: 63 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/A/170106C
Date of Issue: 2017-01-09
Date Received: 2017-01-06
Date Tested: 2017-01-06
Date Completed: 2017-01-09
Next Due Date: 2017-03-08

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description : Laser Dust Monitor

Manufacturer : Sibata

Model No. : LD-3B

Serial No. : 014750

Sensitivity (K) 1 CPM : 0.001 mg/m³

Sen. Adjustment Scale Setting : 790 CPM Equipment No. : A-02-06

Test Conditions:

Room Temperature : 22 degree Celsius

Relative Humidity : 63 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.


Results:

Correlation Factor (CF) 0.0035

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





TEST REPORT

Cinotech Consultants Limited APPLICANT:

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/A/170106
Date of Issue:	2017-01-09
Date Received:	2017-01-06
Date Tested:	2017-01-06
Date Completed:	2017-01-09
Next Due Date:	2017-03-08

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

: Laser Dust Monitor Description

: Sibata Manufacturer Model No. : LD-3B Serial No. : 541146 $: 0.001 \text{ mg/m}^3$ Sensitivity (K) 1 CPM : 625 CPM Sen. Adjustment Scale Setting

: A-02-07 Equipment No.

Test Conditions:

Room Temperature : 22 degree Celsius

Relative Humidity : 63 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.


Results:

Correlation Factor (CF)	0.0033

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





TEST REPORT

APPLICANT: **Cinotech Consultants Limited**

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/161230 Date of Issue: 2017-01-03 Date Received: 2016-12-30 Date Tested: 2016-12-30 Date Completed: 2017-01-03

Page:

Next Due Date: 2017-03-02 1 of 1

ATTN:

Mr. W. K. Tang

Certificate of Calibration

Item for Calibration:

Description

: Laser Dust Monitor

Manufacturer

: Sibata

Model No. Serial No.

: LD-3B : 095029

Sensitivity (K) 1 CPM

 $: 0.001 \text{ mg/m}^3$

Sen. Adjustment Scale Setting

: 551 CPM

Equipment No.

: A-02-10

Test Conditions:

Room Temperature

: 22 degree Celsius

Relative Humidity

: 66 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

0.0038

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/161230D
Date of Issue:	2017-01-03
Date Received:	2016-12-30
Date Tested:	2016-12-30

Date Completed: 2017-01-03 Next Due Date: 2017-03-02

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Dust Monitor

Manufacturer

: Met One Instruments

Model No.

: AEROCET-531

Serial No.

: N6734

Flow rate

:0.1 cfm

Zero Count Test

:0 mg (The result of the 2-minute sample)

Equipment No.

: A-02-13

Test Conditions:

Room Temperature

: 22 degree Celsius

Relative Humidity

: 66 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.


Results:

A TO SEA OF THE SEA OF	
Correlation Factor (CF)	1.183

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/160917B

Date of Issue: 2016-09-19

Date Received: 2016-09-17

Date Tested: 2016-09-17

Date Tested: 2016-09-17 Date Completed: 2016-09-19

Next Due Date: 2017-09-18

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK : SVAN 955

Model No.

: 12553

Serial No.
Microphone No.

: 35222

Equipment No.

: N-08-02

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 57%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual


Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager





TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/160917C
Date of Issue: 2016-09-19
Date Received: 2016-09-17
Date Tested: 2016-09-17
Date Completed: 2016-09-19
Next Due Date: 2017-09-18

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description : 'SVANTEK' Integrating Sound Level Meter

Manufacturer : SVANTEK
Model No. : SVAN 955
Serial No. : 12563
Microphone No. : 34377
Equipment No. : N-08-03

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 57%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/160826A
Date of Issue: 2016-08-29
Date Received: 2016-08-26
Date Tested: 2016-08-26
Date Completed: 2016-08-29
Next Due Date: 2017-08-28

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No. Serial No. : SVAN 957 : 21455

Microphone No.

: 43730

Equipment No.

: N-08-07

Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 57%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





TEST REPORT

Cinotech Consultants Limited APPLICANT:

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160819B
Date of Issue:	2016-08-22
Date Received:	2016-08-19
Date Tested:	2016-08-19
Date Completed:	2016-08-22
Next Due Date:	2017-08-21

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK : SVAN 957

Model No. Serial No.

: 21459

Microphone No.

: 43676

Equipment No.

: N-08-08

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 58%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/161128
Date of Issue:	2016-11-30
Date Received:	2016-11-28
Date Tested:	2016-11-28
Date Completed:	2016-11-30
Next Due Date:	2017-11-29

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer Model No.

: SVANTEK : SVAN 957

Serial No.
Microphone No.
Equipment No.

: 23853 : 48530 : N-08-10

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 66%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager



ATTN:

WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wcllab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Mr. W.K. Tang

Shatin, NT, Hong Kong

Test Report No.: C/N/161128B
Date of Issue: 2016-11-30

Date Received: 2016-11-28 Date Tested: 2016-11-28

Date Completed: 2016-11-30 Next Due Date: 2017-11-29

Page:

1 of 1

•

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer: SVANTEKModel No.: SVAN 957Serial No.: 23851Microphone No.: 48532

Test conditions:

Room Temperatre

Equipment No.

: 21 degree Celsius

Relative Humidity

: 66%

: N-08-12

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager





TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

 Test Report No.:
 C/N/160919

 Date of Issue:
 2016-09-21

 Date Received:
 2016-09-19

 Date Tested:
 2016-09-19

 Date Completed:
 2016-09-21

 Next Due Date:
 2017-09-20

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description : 'SVANTEK' Integrating Sound Level Meter

Manufacturer : SVANTEK
Model No. : SVAN 977
Serial No. : 45467
Microphone No. : 62838
Equipment No. : N-08-13

Test conditions:

Room Temperatre : 22 degree Celsius

Relative Humidity : 56%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual


Results:

Reference Set Point, dB	Instrument Readings, dB	
94	94.0	
114	114.0	

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PÁTRICK TSE





TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/161216
Date of Issue: 2016-12-19
Date Received: 2016-12-16
Date Tested: 2016-12-16
Date Completed: 2016-12-19
Next Due Date: 2017-12-15

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: Sound & Vibration Analyser

Manufacturer

: BSWA

Model No. Serial No.

: BSWA 801 : 35924

Equipment No.

: N-13-01

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 60 %

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual


Results:

Reference Set Point, dB	Instrument Readings, dB	
94	94.0	
114	114.0	

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





TEST REPORT

APPLICANT: Ci

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160930A
Date of Issue:	2016-10-03
Date Received:	2016-09-30
Date Tested:	2016-09-30
Date Completed:	2016-10-03
Next Due Date:	2017-10-02

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer Model No.

: SVANTEK : SV30A

Serial No.

: 24803

Equipment No.

: N-09-03

Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 60%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160930B
Date of Issue:	2016-10-03
Date Received:	2016-09-30
Date Tested:	2016-09-30
Date Completed:	2016-10-03
Next Due Date:	2017-10-02

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A

Serial No.

: 24791

Equipment No.

: N-09-04

Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 60%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

RATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160930C
Date of Issue:	2016-10-03
Date Received:	2016-09-30
Date Tested:	2016-09-30
Date Completed:	2016-10-03
Next Due Date:	2017-10-02

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No. Serial No.

: SV30A : 24780

Equipment No.

: N-09-05

Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 60%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/161104/1 Date of Issue: 2016-11-07 Date Received: 2016-11-04

Date Tested:

2016-11-04

Date Completed:

2016-11-07

Next Due Date:

2017-11-06

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2326353

Equipment No.

: N-02-01

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 62 %

Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	$114.0 \pm 0.1 \text{ dB}$

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.





TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

 Test Report No.:
 C/N/160819D

 Date of Issue:
 2016-08-22

 Date Received:
 2016-08-19

 Date Tested:
 2016-08-19

 Date Completed:
 2016-08-22

 Next Due Date:
 2017-08-21

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2412367

Equipment No.

: N-02-03

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 58%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

APPENDIX C WEATHER INFORMATION

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
1 February 2017	16.6 – 22.0	66 – 90	Trace
2 February 2017	16.2 – 17.7	79 – 89	Trace
3 February 2017	15.4 – 19.6	62 – 83	0
4 February 2017	16.3 – 20.9	66 – 92	1.6
5 February 2017	16.7 – 22.0	68 – 97	3.3
6 February 2017	16.9 – 19.7	69 – 90	Trace
7 February 2017	15.9 – 18.7	65 – 81	0
8 February 2017	15.5 – 20.6	70 – 86	Trace
9 February 2017	11.1 – 16.8	46 – 81	Trace
10 February 2017	10.8 – 15.6	51 – 62	0
11 February 2017	11.5 – 17.9	41 – 68	0
12 February 2017	12.5 – 19.1	43 – 81	0
13 February 2017	13.1 – 20.1	47 – 79	0
14 February 2017	15.6 – 21.1	45 – 80	0
15 February 2017	15.3 – 20.9	47 – 79	0
16 February 2017	15.4 – 24.0	51 – 82	0
17 February 2017	17.1 – 25.4	56 – 93	0
18 February 2017	18.0 – 24.1	54 – 86	0
19 February 2017	16.4 – 19.1	77 – 90	0.3

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
20 February 2017	18.3 – 25.5	69 – 91	Trace
21 February 2017	16.6 – 21.1	78 – 96	4.6
22 February 2017	16.4 – 21.3	83 – 98	8.0
23 February 2017	15.0 – 20.2	77 – 97	Trace
24 February 2017	12.0 – 15.1	76 – 89	Trace
25 February 2017	10.7 – 13.8	75 – 95	0.7
26 February 2017	10.6 – 17.0	66 – 95	1.4
27 February 2017	15.4 – 19.8	40 – 85	0
28 February 2017	15.1 – 20.8	49 – 83	0

^{*} The above information was extracted from the daily weather summary by Hong Kong Observatory.

Date	Time	Wind Speed m/s	Direction
1-Feb-2017	0:00	2.6	WSW
1-Feb-2017	1:00	2.8	N
1-Feb-2017	2:00	2.5	N
1-Feb-2017	3:00	2.4	NE
1-Feb-2017	4:00	2.6	NE
1-Feb-2017	5:00	3.1	N
1-Feb-2017	6:00	2.6	N
1-Feb-2017	7:00	2.2	ENE
1-Feb-2017	8:00	2.6	SW
1-Feb-2017	9:00	2.4	W
1-Feb-2017	10:00	2.1	N
1-Feb-2017	11:00	2.2	W
1-Feb-2017	12:00	2.7	WSW
1-Feb-2017	13:00	2.8	N
1-Feb-2017	14:00	2.4	N
1-Feb-2017	15:00	2.8	SSW
1-Feb-2017	16:00	2.3	ENE
1-Feb-2017	17:00	2.2	NNE
1-Feb-2017	18:00	2.1	W
1-Feb-2017	19:00	1.9	W
1-Feb-2017	20:00	2.1	W
1-Feb-2017	21:00	2.1	WSW
1-Feb-2017	22:00	2.1	ESE
1-Feb-2017	23:00	2.0	W
2-Feb-2017	0:00	2.2	WSW
2-Feb-2017	1:00	2.1	SW
2-Feb-2017	2:00	1.9	ESE
2-Feb-2017	3:00	1.7	SSW
2-Feb-2017	4:00	1.9	ENE
2-Feb-2017	5:00	2.2	SSE
2-Feb-2017	6:00	2.3	SSE
2-Feb-2017	7:00	2.4	SSE
2-Feb-2017	8:00	2.3	SSW
2-Feb-2017	9:00	2.4	WSW
2-Feb-2017	10:00	2.5	SSW
2-Feb-2017	11:00	2.1	SSW

2-Feb-2017	12:00	2.2	SSE
2-Feb-2017	13:00	2	NNE
2-Feb-2017	14:00	2.2	W
2-Feb-2017	15:00	2.2	W
2-Feb-2017	16:00	1.9	NNE
2-Feb-2017	17:00	1.5	NE
2-Feb-2017	18:00	1.2	NE
2-Feb-2017	19:00	1.5	SW
2-Feb-2017	20:00	1.7	S
2-Feb-2017	21:00	1.6	SSW
2-Feb-2017	22:00	1.9	ENE
2-Feb-2017	23:00	1.3	NE
3-Feb-2017	0:00	1.9	Е
3-Feb-2017	1:00	1.7	SE
3-Feb-2017	2:00	1.4	SE
3-Feb-2017	3:00	1.5	NE
3-Feb-2017	4:00	1.7	NNE
3-Feb-2017	5:00	1.2	NE
3-Feb-2017	6:00	0.9	NNE
3-Feb-2017	7:00	0.9	ENE
3-Feb-2017	8:00	1.7	NNE
3-Feb-2017	9:00	1.8	NE
3-Feb-2017	10:00	1.8	NE
3-Feb-2017	11:00	2	Е
3-Feb-2017	12:00	2.1	NNE
3-Feb-2017	13:00	1.9	ENE
3-Feb-2017	14:00	2.1	NE
3-Feb-2017	15:00	1.8	NE
3-Feb-2017	16:00	1.4	N
3-Feb-2017	17:00	1.5	NE
3-Feb-2017	18:00	1.2	ENE
3-Feb-2017	19:00	1.1	NE
3-Feb-2017	20:00	1.5	NE
3-Feb-2017	21:00	1.4	ENE
3-Feb-2017	22:00	1.5	NE
3-Feb-2017	23:00	1.9	NNE
4-Feb-2017	0:00	1.3	ESE

4.5.1.00.15	4.00		
4-Feb-2017	1:00	1.6	ENE
4-Feb-2017	2:00	1.5	NE
4-Feb-2017	3:00	1	NE
4-Feb-2017	4:00	1	ESE
4-Feb-2017	5:00	1.2	WNW
4-Feb-2017	6:00	1	WNW
4-Feb-2017	7:00	1.1	NNE
4-Feb-2017	8:00	0.9	NNE
4-Feb-2017	9:00	1.8	SW
4-Feb-2017	10:00	1.8	SW
4-Feb-2017	11:00	2.2	NNE
4-Feb-2017	12:00	3.3	SSW
4-Feb-2017	13:00	2.9	WNW
4-Feb-2017	14:00	2.9	WNW
4-Feb-2017	15:00	2.4	W
4-Feb-2017	16:00	2.4	N
4-Feb-2017	17:00	1.9	NNE
4-Feb-2017	18:00	1.8	WNW
4-Feb-2017	19:00	1.9	SE
4-Feb-2017	20:00	2.6	ESE
4-Feb-2017	21:00	2	ESE
4-Feb-2017	22:00	1.6	ESE
4-Feb-2017	23:00	1.9	SSW
5-Feb-2017	0:00	1.6	S
5-Feb-2017	1:00	1.5	WNW
5-Feb-2017	2:00	1.6	WNW
5-Feb-2017	3:00	1.1	SW
5-Feb-2017	4:00	1.3	SW
5-Feb-2017	5:00	1.6	W
5-Feb-2017	6:00	1.2	SW
5-Feb-2017	7:00	1	SW
5-Feb-2017	8:00	1.1	NNE
5-Feb-2017	9:00	1.3	NNE
5-Feb-2017	10:00	1.4	ESE
5-Feb-2017	11:00	1.3	NE
5-Feb-2017	12:00	1.9	SE
5-Feb-2017	13:00	1.7	N

5-Feb-2017	14:00	2	NE
5-Feb-2017	15:00	1.4	ENE
5-Feb-2017	16:00	1.9	N
5-Feb-2017	17:00	1.7	NNE
5-Feb-2017	18:00	1.6	NNE
5-Feb-2017	19:00	1.7	SW
5-Feb-2017	20:00	1.9	ESE
5-Feb-2017	21:00	2.1	SSW
5-Feb-2017	22:00	1.4	S
5-Feb-2017	23:00	1.1	NW
6-Feb-2017	0:00	1.3	NW
6-Feb-2017	1:00	1.7	WNW
6-Feb-2017	2:00	1.2	NNE
6-Feb-2017	3:00	1.2	ENE
6-Feb-2017	4:00	1.6	WNW
6-Feb-2017	5:00	1.5	SE
6-Feb-2017	6:00	1.2	N
6-Feb-2017	7:00	1.1	NE
6-Feb-2017	8:00	1.5	E
6-Feb-2017	9:00	1.3	ESE
6-Feb-2017	10:00	1.5	ESE
6-Feb-2017	11:00	2.1	SE
6-Feb-2017	12:00	2.5	N
6-Feb-2017	13:00	2.3	NE
6-Feb-2017	14:00	1.9	E
6-Feb-2017	15:00	2.4	ESE
6-Feb-2017	16:00	2	WNW
6-Feb-2017	17:00	1.9	SW
6-Feb-2017	18:00	1.3	SW
6-Feb-2017	19:00	0.8	WNW
6-Feb-2017	20:00	0.6	WNW
6-Feb-2017	21:00	1.1	WNW
6-Feb-2017	22:00	0.8	W
6-Feb-2017	23:00	1	WNW
7-Feb-2017	0:00	1.4	WNW
7-Feb-2017	1:00	1.4	WNW
7-Feb-2017	2:00	1.9	NNW

7-Feb-2017	3:00	1.2	WNW
7-Feb-2017	4:00	0.8	NE
7-Feb-2017	5:00	0.5	NE
7-Feb-2017	6:00	0.9	ENE
7-Feb-2017	7:00	1.1	ENE
7-Feb-2017	8:00	1.4	Е
7-Feb-2017	9:00	1.8	ENE
7-Feb-2017	10:00	2.1	NE
7-Feb-2017	11:00	1.9	NNE
7-Feb-2017	12:00	2.5	NNE
7-Feb-2017	13:00	2	NNE
7-Feb-2017	14:00	1.7	N
7-Feb-2017	15:00	1.8	NE
7-Feb-2017	16:00	1.6	NE
7-Feb-2017	17:00	1.7	ENE
7-Feb-2017	18:00	1.6	NNE
7-Feb-2017	19:00	1.8	NNE
7-Feb-2017	20:00	2	N
7-Feb-2017	21:00	1.4	NNE
7-Feb-2017	22:00	1.5	NE
7-Feb-2017	23:00	1.1	ENE
8-Feb-2017	0:00	0.9	ENE
8-Feb-2017	1:00	0.6	NE
8-Feb-2017	2:00	0.5	NNE
8-Feb-2017	3:00	0.4	NNE
8-Feb-2017	4:00	0.4	NE
8-Feb-2017	5:00	0.4	N
8-Feb-2017	6:00	0.4	WNW
8-Feb-2017	7:00	0.4	ENE
8-Feb-2017	8:00	0.7	NE
8-Feb-2017	9:00	2	ENE
8-Feb-2017	10:00	2.1	NE
8-Feb-2017	11:00	3.2	ENE
8-Feb-2017	12:00	3.4	NE
8-Feb-2017	13:00	2.9	ESE
8-Feb-2017	14:00	2.7	ENE
8-Feb-2017	15:00	2.7	ENE
L	i		

8-Feb-2017	16:00	1.9	ESE
8-Feb-2017	17:00	1.8	SW
8-Feb-2017	18:00	1.4	SSW
8-Feb-2017	19:00	0.8	SW
8-Feb-2017	20:00	0.7	SSW
8-Feb-2017	21:00	0.7	SW
8-Feb-2017	22:00	0.7	S
8-Feb-2017	23:00	0.3	WSW
9-Feb-2017	0:00	0.6	SW
9-Feb-2017	1:00	0.4	SSE
9-Feb-2017	2:00	0.6	SW
9-Feb-2017	3:00	0.8	WNW
9-Feb-2017	4:00	0.7	WSW
9-Feb-2017	5:00	0.7	NE
9-Feb-2017	6:00	0.7	NNE
9-Feb-2017	7:00	0.6	W
9-Feb-2017	8:00	0.8	WNW
9-Feb-2017	9:00	1	NNE
9-Feb-2017	10:00	1.9	W
9-Feb-2017	11:00	1.9	SSW
9-Feb-2017	12:00	2	SSW
9-Feb-2017	13:00	2.6	S
9-Feb-2017	14:00	2.2	NNE
9-Feb-2017	15:00	2.1	Е
9-Feb-2017	16:00	2.5	WNW
9-Feb-2017	17:00	2.1	WNW
9-Feb-2017	18:00	2	SW
9-Feb-2017	19:00	1.1	WNW
9-Feb-2017	20:00	0.5	WSW
9-Feb-2017	21:00	0.5	W
9-Feb-2017	22:00	0.6	ESE
9-Feb-2017	23:00	0.5	SSE
10-Feb-2017	0:00	0.2	SE
10-Feb-2017	1:00	0.3	WSW
10-Feb-2017	2:00	0.2	SSE
10-Feb-2017	3:00	0.2	ESE
10-Feb-2017	4:00	0.2	ENE

10-Feb-2017	5:00	0.3	N
10-Feb-2017	6:00	0.3	ENE
10-Feb-2017	7:00	0.2	ENE
10-Feb-2017	8:00	0.3	SSE
10-Feb-2017	9:00	1.3	SSE
10-Feb-2017	10:00	1.7	SSE
10-Feb-2017	11:00	1.5	ESE
10-Feb-2017	12:00	1.9	ENE
10-Feb-2017	13:00	1.7	SW
10-Feb-2017	14:00	1.9	NNE
10-Feb-2017	15:00	1.8	NE
10-Feb-2017	16:00	1.7	ENE
10-Feb-2017	17:00	2.2	ENE
10-Feb-2017	18:00	1.4	NE
10-Feb-2017	19:00	0.7	NNE
10-Feb-2017	20:00	0.7	ENE
10-Feb-2017	21:00	0.7	ENE
10-Feb-2017	22:00	0.7	NE
10-Feb-2017	23:00	0.5	ENE
11-Feb-2017	0:00	0.6	ENE
11-Feb-2017	1:00	0.7	ESE
11-Feb-2017	2:00	0.6	SSE
11-Feb-2017	3:00	0.7	ESE
11-Feb-2017	4:00	0.5	ENE
11-Feb-2017	5:00	0.5	ENE
11-Feb-2017	6:00	0.7	NNE
11-Feb-2017	7:00	0.7	SE
11-Feb-2017	8:00	0.7	ENE
11-Feb-2017	9:00	0.9	ESE
11-Feb-2017	10:00	1.4	NE
11-Feb-2017	11:00	1.4	NE
11-Feb-2017	12:00	1.6	ENE
11-Feb-2017	13:00	2.3	ENE
11-Feb-2017	14:00	2.4	NE
11-Feb-2017	15:00	2.4	NNE
11-Feb-2017	16:00	1.9	N
11-Feb-2017	17:00	2.1	ESE

		T	
11-Feb-2017	18:00	1.3	ESE
11-Feb-2017	19:00	0.9	ESE
11-Feb-2017	20:00	0.6	NNE
11-Feb-2017	21:00	0.5	NNE
11-Feb-2017	22:00	0.5	NNE
11-Feb-2017	23:00	0.3	NE
12-Feb-2017	0:00	0.2	ENE
12-Feb-2017	1:00	0.3	ESE
12-Feb-2017	2:00	0.1	S
12-Feb-2017	3:00	0.2	E
12-Feb-2017	4:00	0.3	ESE
12-Feb-2017	5:00	0.6	ESE
12-Feb-2017	6:00	0.2	SSE
12-Feb-2017	7:00	0.6	ENE
12-Feb-2017	8:00	0.9	ENE
12-Feb-2017	9:00	1	W
12-Feb-2017	10:00	1.5	SSW
12-Feb-2017	11:00	2	Е
12-Feb-2017	12:00	1.9	SSE
12-Feb-2017	13:00	2.4	WNW
12-Feb-2017	14:00	1.6	SSE
12-Feb-2017	15:00	2	NE
12-Feb-2017	16:00	1.5	ENE
12-Feb-2017	17:00	1.5	WSW
12-Feb-2017	18:00	1	NNE
12-Feb-2017	19:00	0.8	E
12-Feb-2017	20:00	0.6	SW
12-Feb-2017	21:00	0.5	ENE
12-Feb-2017	22:00	0.3	ENE
12-Feb-2017	23:00	0.6	NNE
13-Feb-2017	0:00	0.7	NE
13-Feb-2017	1:00	0.6	NNE
13-Feb-2017	2:00	0.7	NNE
13-Feb-2017	3:00	0.7	ENE
13-Feb-2017	4:00	0.7	NE
13-Feb-2017	5:00	0.7	NE
13-Feb-2017	6:00	0.7	NE

		1	
13-Feb-2017	7:00	0.6	NE
13-Feb-2017	8:00	0.6	NE
13-Feb-2017	9:00	0.8	ENE
13-Feb-2017	10:00	1.7	NE
13-Feb-2017	11:00	1.6	ENE
13-Feb-2017	12:00	1.7	ENE
13-Feb-2017	13:00	1.9	NE
13-Feb-2017	14:00	1.8	NNE
13-Feb-2017	15:00	1.8	NE
13-Feb-2017	16:00	1.5	ESE
13-Feb-2017	17:00	1.5	Е
13-Feb-2017	18:00	1.1	N
13-Feb-2017	19:00	0.8	ENE
13-Feb-2017	20:00	0.9	ENE
13-Feb-2017	21:00	0.3	ENE
13-Feb-2017	22:00	0.3	WNW
13-Feb-2017	23:00	0.4	NNE
14-Feb-2017	0:00	0.6	NE
14-Feb-2017	1:00	0.9	NNE
14-Feb-2017	2:00	0.4	N
14-Feb-2017	3:00	0.4	NNE
14-Feb-2017	4:00	0.4	SSE
14-Feb-2017	5:00	0.2	SSE
14-Feb-2017	6:00	0.4	SSE
14-Feb-2017	7:00	0.5	SE
14-Feb-2017	8:00	0.6	SE
14-Feb-2017	9:00	0.6	SE
14-Feb-2017	10:00	1.1	ENE
14-Feb-2017	11:00	1.2	N
14-Feb-2017	12:00	1.3	NE
14-Feb-2017	13:00	1.1	NE
14-Feb-2017	14:00	1.3	ENE
14-Feb-2017	15:00	1	ENE
14-Feb-2017	16:00	0.7	ENE
14-Feb-2017	17:00	0.7	ESE
14-Feb-2017	18:00	0.8	ESE
14-Feb-2017	19:00	0.6	ESE

44 E-b 0047	00.00	0.0	FNE
14-Feb-2017	20:00	0.6	ENE _
14-Feb-2017	21:00	0.3	E
14-Feb-2017	22:00	0.7	ESE
14-Feb-2017	23:00	0.7	ENE
15-Feb-2017	0:00	0.6	NE
15-Feb-2017	1:00	0.6	SE
15-Feb-2017	2:00	0.6	SE
15-Feb-2017	3:00	0.2	SE
15-Feb-2017	4:00	0.4	ESE
15-Feb-2017	5:00	0.8	SE
15-Feb-2017	6:00	1.1	SE
15-Feb-2017	7:00	1.5	ESE
15-Feb-2017	8:00	1.8	NE
15-Feb-2017	9:00	2.3	Е
15-Feb-2017	10:00	2.4	ENE
15-Feb-2017	11:00	2.4	ENE
15-Feb-2017	12:00	2.5	ENE
15-Feb-2017	13:00	2.7	ENE
15-Feb-2017	14:00	2.3	NE
15-Feb-2017	15:00	2.4	ENE
15-Feb-2017	16:00	2.3	NNE
15-Feb-2017	17:00	2	ESE
15-Feb-2017	18:00	2.1	NNE
15-Feb-2017	19:00	2.3	ENE
15-Feb-2017	20:00	2.1	NE
15-Feb-2017	21:00	2	NE
15-Feb-2017	22:00	2.1	NE
15-Feb-2017	23:00	2	ESE
16-Feb-2017	0:00	2.2	ESE
16-Feb-2017	1:00	2	ENE
16-Feb-2017	2:00	2.1	ESE
16-Feb-2017	3:00	2.4	ESE
16-Feb-2017	4:00	2.3	E
16-Feb-2017	5:00	2.3	ENE
16-Feb-2017	6:00	1.8	ENE
16-Feb-2017	7:00	1.7	NE
16-Feb-2017	8:00	1.9	N

16-Feb-2017	9:00	2.4	N
16-Feb-2017	10:00	2.2	N
16-Feb-2017	11:00	1.7	N
16-Feb-2017	12:00	2.4	ENE
16-Feb-2017	13:00	2.2	NE
16-Feb-2017	14:00	2.1	NE
16-Feb-2017	15:00	1.9	NE
16-Feb-2017	16:00	1.9	NE
16-Feb-2017	17:00	1.5	N
16-Feb-2017	18:00	1.3	ENE
16-Feb-2017	19:00	1.7	Е
16-Feb-2017	20:00	1.4	E
16-Feb-2017	21:00	1.7	ENE
16-Feb-2017	22:00	1.6	ESE
16-Feb-2017	23:00	1.4	ENE
17-Feb-2017	0:00	1.4	ESE
17-Feb-2017	1:00	1.2	ESE
17-Feb-2017	2:00	1.6	ESE
17-Feb-2017	3:00	1.5	E
17-Feb-2017	4:00	1.5	NE
17-Feb-2017	5:00	1.7	SSE
17-Feb-2017	6:00	1.4	SSE
17-Feb-2017	7:00	1.5	SE
17-Feb-2017	8:00	1.6	SE
17-Feb-2017	9:00	1.5	SE
17-Feb-2017	10:00	2	ENE
17-Feb-2017	11:00	2.5	ENE
17-Feb-2017	12:00	2.9	E
17-Feb-2017	13:00	3.1	E
17-Feb-2017	14:00	2.6	SSE
17-Feb-2017	15:00	2.4	E
17-Feb-2017	16:00	2.1	NE
17-Feb-2017	17:00	2	NE
17-Feb-2017	18:00	1.9	NE
17-Feb-2017	19:00	1.7	SE
17-Feb-2017	20:00	1.2	ESE
17-Feb-2017	21:00	1.1	N
	· · · · · · · · · · · · · · · · · · ·		•

17-Feb-2017	22:00	1	ENE
17-Feb-2017	23:00	0.7	NNE
18-Feb-2017	0:00	0.8	ENE
18-Feb-2017	1:00	0.9	N
18-Feb-2017	2:00	0.8	Е
18-Feb-2017	3:00	0.9	SE
18-Feb-2017	4:00	0.9	ENE
18-Feb-2017	5:00	0.8	ESE
18-Feb-2017	6:00	1	NE
18-Feb-2017	7:00	0.9	ESE
18-Feb-2017	8:00	1	N
18-Feb-2017	9:00	1.3	N
18-Feb-2017	10:00	1.6	NE
18-Feb-2017	11:00	1.7	NE
18-Feb-2017	12:00	1.7	WNW
18-Feb-2017	13:00	1.8	N
18-Feb-2017	14:00	2	NNW
18-Feb-2017	15:00	1.6	N
18-Feb-2017	16:00	1.6	ENE
18-Feb-2017	17:00	1.5	NNE
18-Feb-2017	18:00	1.5	ESE
18-Feb-2017	19:00	1.3	ESE
18-Feb-2017	20:00	1.5	ENE
18-Feb-2017	21:00	1.4	Е
18-Feb-2017	22:00	1.7	N
18-Feb-2017	23:00	1.5	SSE
19-Feb-2017	0:00	1	ESE
19-Feb-2017	1:00	0.8	ESE
19-Feb-2017	2:00	1	SE
19-Feb-2017	3:00	0.9	ESE
19-Feb-2017	4:00	1.1	SE
19-Feb-2017	5:00	1	ESE
19-Feb-2017	6:00	1.2	SE
19-Feb-2017	7:00	1.3	ESE
19-Feb-2017	8:00	1.6	ESE
19-Feb-2017	9:00	2.2	ENE
19-Feb-2017	10:00	1.6	ENE

19-Feb-2017 12:00 1.4 E 19-Feb-2017 13:00 1.6 E 19-Feb-2017 14:00 1.6 NNE 19-Feb-2017 15:00 2 ENE 19-Feb-2017 16:00 1.9 N 19-Feb-2017 17:00 1.6 SE 19-Feb-2017 18:00 1.8 E 19-Feb-2017 19:00 0.6 ENE 19-Feb-2017 20:00 0.2 SE 19-Feb-2017 21:00 0.2 SSE 19-Feb-2017 22:00 0.2 ENE 19-Feb-2017 23:00 0.3 ENE 20-Feb-2017 2:00 0.2 ESE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 6:00 0.2 ESE 20-Feb-2017 6:00 0.2 ESE 20-Feb-2017 6:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 6:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 6:00 0.5 ENE 20-Feb-2017 6:00 0.6 ENE	19-Feb-2017	11:00	1.7	SSE
19-Feb-2017 13:00 1.6 E 19-Feb-2017 14:00 1.6 NNE 19-Feb-2017 15:00 2 ENE 19-Feb-2017 16:00 1.9 N 19-Feb-2017 17:00 1.6 SE 19-Feb-2017 18:00 1.8 E 19-Feb-2017 19:00 0.6 ENE 19-Feb-2017 20:00 0.2 SE 19-Feb-2017 20:00 0.2 SSE 19-Feb-2017 20:00 0.2 ENE 19-Feb-2017 20:00 0.3 ENE 20-Feb-2017 10:00 0.6 SSE 20-Feb-2017 20:00 0.9 SE 20-Feb-2017 20:00 0.9 SE 20-Feb-2017 30:00 0.6 ENE 20-Feb-2017 30:00 0.6 ENE 20-Feb-2017 30:00 0.6 SSE 20-Feb-2017 30:00 0.9 SE 20-Feb-2017 30:00 0.6 ENE 20-Feb-2017 30:00 0.2 ESE 20-Feb-2017 30:00 1.2 ESE 20-Feb-2017 30:00 1.6 ENE 20-Feb-2017 30:00 1.6 ENE 20-Feb-2017 30:00 1.7 ENE 20-Feb-2017 30:00 1.7 ENE 20-Feb-2017 30:00 1.7 ENE 20-Feb-2017 30:00 1.1 SSE 20-Feb-2017 30:00 3.1 SSE 20-Fe				
19-Feb-2017 14:00 1.6 NNE 19-Feb-2017 15:00 2 ENE 19-Feb-2017 16:00 1.9 N 19-Feb-2017 17:00 1.6 SE 19-Feb-2017 18:00 1.8 E 19-Feb-2017 19:00 0.6 ENE 19-Feb-2017 20:00 0.2 SE 19-Feb-2017 21:00 0.2 SSE 19-Feb-2017 22:00 0.2 ENE 19-Feb-2017 23:00 0.3 ENE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb				
19-Feb-2017 15:00 2 ENE 19-Feb-2017 16:00 1.9 N 19-Feb-2017 17:00 1.6 SE 19-Feb-2017 18:00 1.8 E 19-Feb-2017 19:00 0.6 ENE 19-Feb-2017 20:00 0.2 SE 19-Feb-2017 21:00 0.2 SE 19-Feb-2017 22:00 0.2 ENE 19-Feb-2017 23:00 0.3 ENE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 9:00 1.2 ESE 20-Feb-				
19-Feb-2017 16:00 1.9 N 19-Feb-2017 17:00 1.6 SE 19-Feb-2017 18:00 1.8 E 19-Feb-2017 19:00 0.6 ENE 19-Feb-2017 20:00 0.2 SE 19-Feb-2017 21:00 0.2 SSE 19-Feb-2017 23:00 0.3 ENE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 9:00 1.2 ESE 20-Feb-				
19-Feb-2017 17:00 1.6 SE 19-Feb-2017 18:00 1.8 E 19-Feb-2017 19:00 0.6 ENE 19-Feb-2017 20:00 0.2 SE 19-Feb-2017 21:00 0.2 SSE 19-Feb-2017 22:00 0.2 ENE 19-Feb-2017 23:00 0.3 ENE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 10:00 1.6 S 20-Feb-				
19-Feb-2017 18:00 1.8 E 19-Feb-2017 19:00 0.6 ENE 19-Feb-2017 20:00 0.2 SE 19-Feb-2017 21:00 0.2 SSE 19-Feb-2017 22:00 0.2 ENE 19-Feb-2017 23:00 0.3 ENE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 10:00 1.6 S 20-Feb-2017 10:00 1.6 S 20-Feb-2017 12:00 1.6 ENE 20-Feb-201				
19-Feb-2017 19:00 0.6 ENE 19-Feb-2017 20:00 0.2 SE 19-Feb-2017 21:00 0.2 SSE 19-Feb-2017 22:00 0.2 ENE 19-Feb-2017 23:00 0.3 ENE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 10:00 1.6 S 20-Feb-2017 10:00 1.6 S 20-Feb-2017 12:00 1.6 ENE 20-Feb-20				
19-Feb-2017 20:00 0.2 SE 19-Feb-2017 21:00 0.2 SSE 19-Feb-2017 22:00 0.2 ENE 19-Feb-2017 23:00 0.3 ENE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 8:00 1 E 20-Feb-2017 10:00 1.6 S 20-Feb-2017 10:00 1.6 S 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 <td></td> <td></td> <td></td> <td></td>				
19-Feb-2017 21:00 0.2 SSE 19-Feb-2017 22:00 0.2 ENE 19-Feb-2017 23:00 0.3 ENE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 14:00 1.5 NNE 20-Feb-	19-Feb-2017	19:00	0.6	ENE
19-Feb-2017 22:00 0.2 ENE 19-Feb-2017 23:00 0.3 ENE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 10:00 1.6 S 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-20	19-Feb-2017	20:00	0.2	SE
19-Feb-2017 23:00 0.3 ENE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-	19-Feb-2017	21:00	0.2	SSE
20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 18:00 1.1 SSE 20-Feb-	19-Feb-2017	22:00	0.2	ENE
20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2	19-Feb-2017	23:00	0.3	ENE
20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 19:00 1 NNE 20-Feb-20	20-Feb-2017	0:00	0.2	ESE
20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2	20-Feb-2017	1:00	0.6	SSE
20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Fe	20-Feb-2017	2:00	0.9	SE
20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 21:00 0.6 ENE	20-Feb-2017	3:00	0.6	ENE
20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	4:00	0.3	ESE
20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	5:00	0.2	ESE
20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	6:00	0.3	ESE
20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	7:00	0.2	ESE
20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	8:00	1	Е
20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	9:00	1.2	ESE
20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	10:00	1.6	S
20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	11:00	1.9	ENE
20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	12:00	1.6	ENE
20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	13:00	2.4	NE
20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	14:00	1.5	NNE
20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	15:00	1.7	ENE
20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	16:00	1.6	ESE
20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	17:00	1.2	SSE
20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	18:00	1.1	SSE
20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	19:00	1	NNE
20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE			0.6	
20-Feb-2017 22:00 0.6 ENE				
20-Feb-2017 23:00 0.6 E				

21-Feb-2017	0:00	0.4	SSE
21-Feb-2017	1:00	0.6	SSE
21-Feb-2017	2:00	0.6	ESE
21-Feb-2017	3:00	0.6	NE
21-Feb-2017	4:00	0.3	NE
21-Feb-2017	5:00	0.7	NE
21-Feb-2017	6:00	2.3	NE
21-Feb-2017	7:00	2	NE
21-Feb-2017	8:00	1.5	NE
21-Feb-2017	9:00	1.5	ENE
21-Feb-2017	10:00	1.7	NE
21-Feb-2017	11:00	1.3	NE
21-Feb-2017	12:00	1.6	ENE
21-Feb-2017	13:00	1.8	ENE
21-Feb-2017	14:00	1.7	NE
21-Feb-2017	15:00	1.8	SSE
21-Feb-2017	16:00	1.6	SSE
21-Feb-2017	17:00	1.9	SSE
21-Feb-2017	18:00	1.8	NE
21-Feb-2017	19:00	1.8	NE
21-Feb-2017	20:00	1.5	NE
21-Feb-2017	21:00	2	ENE
21-Feb-2017	22:00	1.8	SE
21-Feb-2017	23:00	1.7	SSE
22-Feb-2017	0:00	1.9	SE
22-Feb-2017	1:00	1.8	ENE
22-Feb-2017	2:00	1.9	ESE
22-Feb-2017	3:00	1.4	ENE
22-Feb-2017	4:00	2	ENE
22-Feb-2017	5:00	1.4	ENE
22-Feb-2017	6:00	0.9	NE
22-Feb-2017	7:00	1.2	NE
22-Feb-2017	8:00	1.1	NE
22-Feb-2017	9:00	1.4	ENE
22-Feb-2017	10:00	2	ENE
22-Feb-2017	11:00	2.2	ENE
22-Feb-2017	12:00	2.3	ENE
-	•		

22-Feb-2017	13:00	2.5	ENE
22-Feb-2017	14:00	2.9	SSE
22-Feb-2017	15:00	3.2	ENE
22-Feb-2017	16:00	3.2	Е
22-Feb-2017	17:00	2.9	ENE
22-Feb-2017	18:00	2.5	SSE
22-Feb-2017	19:00	2.5	Е
22-Feb-2017	20:00	1.4	E
22-Feb-2017	21:00	2	ESE
22-Feb-2017	22:00	2	SE
22-Feb-2017	23:00	1.3	ENE
23-Feb-2017	0:00	1.1	ENE
23-Feb-2017	1:00	1.2	ESE
23-Feb-2017	2:00	1.3	SSE
23-Feb-2017	3:00	1.3	ESE
23-Feb-2017	4:00	1.1	ENE
23-Feb-2017	5:00	1	ENE
23-Feb-2017	6:00	1.3	E
23-Feb-2017	7:00	1.1	NNE
23-Feb-2017	8:00	1.3	ENE
23-Feb-2017	9:00	1.6	NE
23-Feb-2017	10:00	2.1	NE
23-Feb-2017	11:00	2.1	NE
23-Feb-2017	12:00	2.3	ESE
23-Feb-2017	13:00	2.1	SW
23-Feb-2017	14:00	2.3	SE
23-Feb-2017	15:00	2.3	SW
23-Feb-2017	16:00	1.9	NW
23-Feb-2017	17:00	1.8	ESE
23-Feb-2017	18:00	1.9	ENE
23-Feb-2017	19:00	1.8	ENE
23-Feb-2017	20:00	2	ENE
23-Feb-2017	21:00	1.8	SW
23-Feb-2017	22:00	2.1	SE
23-Feb-2017	23:00	2.2	ENE
24-Feb-2017	0:00	2.3	W
24-Feb-2017	1:00	1.6	N
-		•	

1

25-Feb-2017		T	1	1
25-Feb-2017 17:00 1.6 ESE 25-Feb-2017 18:00 1.3 SSE 25-Feb-2017 19:00 0.8 SSE 25-Feb-2017 20:00 0.8 SSE 25-Feb-2017 21:00 0.7 SE 25-Feb-2017 21:00 0.6 SE 25-Feb-2017 22:00 0.6 SE 25-Feb-2017 23:00 0.6 SE 26-Feb-2017 0:00 0.4 SSE 26-Feb-2017 1:00 0.5 SSE 26-Feb-2017 2:00 0.4 SSE 26-Feb-2017 3:00 0.5 NE 26-Feb-2017 4:00 0.5 NE 26-Feb-2017 5:00 0.4 ENE 26-Feb-2017 6:00 0.4 ENE 26-Feb-2017 6:00 0.4 ENE 26-Feb-2017 7:00 0.6 ENE 26-Feb-2017 7:00 0.6 ENE 26-Feb-2017 8:00 1.4 E 26-Feb-2017 8:00 1.4 E 26-Feb-2017 9:00 2.1 ENE 26-Feb-2017 1:00 2.4 E 26-Feb-2017 1:00 2.8 ENE 26-Feb-2017 1:00 2.8 ENE 26-Feb-2017 1:00 2.8 ENE 26-Feb-2017 1:00 2.8 ENE 26-Feb-2017 1:00 2.4 SSE 26-Feb-2017 1:00 2.8 ENE 26-Feb-2017 1:00 2.8 ENE 26-Feb-2017 1:00 1.8 ENE 26-Feb-2017 1:00 1.9 ESE 26-Feb-2017 1:00 1.9 ESE 26-Feb-2017 1:00 1.9 ESE 26-Feb-2017 1:00 1.9 ESE	25-Feb-2017	15:00	1	SSE
25-Feb-2017 18:00 1.3 SSE 25-Feb-2017 19:00 0.8 SSE 25-Feb-2017 20:00 0.8 SSE 25-Feb-2017 21:00 0.7 SE 25-Feb-2017 22:00 0.6 SE 25-Feb-2017 22:00 0.6 SE 25-Feb-2017 23:00 0.6 SE 26-Feb-2017 0:00 0.4 SSE 26-Feb-2017 1:00 0.5 SSE 26-Feb-2017 2:00 0.4 SSE 26-Feb-2017 3:00 0.5 NE 26-Feb-2017 3:00 0.5 NE 26-Feb-2017 4:00 0.5 ENE 26-Feb-2017 5:00 0.4 ENE 26-Feb-2017 5:00 0.4 ENE 26-Feb-2017 6:00 0.4 ENE 26-Feb-2017 7:00 0.6 ENE 26-Feb-2017 7:00 0.6 ENE 26-Feb-2017 8:00 1.4 E 26-Feb-2017 9:00 2.1 ENE 26-Feb-2017 10:00 2.4 E 26-Feb-2017 11:00 3 E 26-Feb-2017 11:00 3 E 26-Feb-2017 11:00 2.8 ENE 26-Feb-2017 13:00 2.7 ESE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 15:00 2.8 ENE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 16:00 1.7 ESE 26-Feb-2017 16:00 1.7 ESE 26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 16:00 1.7 ESE 26-Feb-2017 16:00 1.8 ENE 26-Feb-2017 16:00 1.9 SSE 26-Feb-2017 20:00 1.4 ESE 26-Feb-2017 20:00 1.4 ESE 26-Feb-2017 20:00 1.6 SW 27-Feb-2017 20:00 1.9 SSE	25-Feb-2017	16:00	1.1	ESE
25-Feb-2017 19:00 0.8 SSE 25-Feb-2017 20:00 0.8 SSE 25-Feb-2017 21:00 0.7 SE 25-Feb-2017 22:00 0.6 SE 25-Feb-2017 22:00 0.6 SE 25-Feb-2017 0:00 0.4 SSE 26-Feb-2017 1:00 0.5 SSE 26-Feb-2017 2:00 0.4 SSE 26-Feb-2017 2:00 0.4 SSE 26-Feb-2017 3:00 0.5 NE 26-Feb-2017 4:00 0.5 ENE 26-Feb-2017 5:00 0.4 ENE 26-Feb-2017 5:00 0.4 ENE 26-Feb-2017 6:00 0.4 ENE 26-Feb-2017 7:00 0.6 ENE 26-Feb-2017 7:00 0.6 ENE 26-Feb-2017 8:00 1.4 E 26-Feb-2017 9:00 2.1 ENE 26-Feb-2017 10:00 2.4 E 26-Feb-2017 11:00 3 E 26-Feb-2017 11:00 3 E 26-Feb-2017 11:00 2.8 ENE 26-Feb-2017 15:00 2.8 ENE 26-Feb-2017 15:00 2.8 ENE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 15:00 2.8 ENE 26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 16:00 1.7 ESE 26-Feb-2017 16:00 1.8 ENE 26-Feb-2017 16:00 1.7 ESE 26-Feb-2017 16:00 1.7 ESE 26-Feb-2017 16:00 1.7 ESE 26-Feb-2017 16:00 1.9 ESE 26-Feb-2017 16:00 1.9 ESE 26-Feb-2017 16:00 1.9 ESE 26-Feb-2017 16:00 1.9 ESE 27-Feb-2017 10:00 1.9 ESE	25-Feb-2017	17:00	1.6	ESE
25-Feb-2017 20:00 0.8 SSE 25-Feb-2017 21:00 0.7 SE 25-Feb-2017 22:00 0.6 SE 25-Feb-2017 23:00 0.6 SE 26-Feb-2017 0:00 0.4 SSE 26-Feb-2017 1:00 0.5 SSE 26-Feb-2017 2:00 0.4 SSE 26-Feb-2017 3:00 0.5 NE 26-Feb-2017 4:00 0.5 ENE 26-Feb-2017 5:00 0.4 ENE 26-Feb-2017 6:00 0.4 ENE 26-Feb-2017 7:00 0.6 ENE 26-Feb-2017 7:00 0.6 ENE 26-Feb-2017 8:00 1.4 E 26-Feb-2017 9:00 2.1 ENE 26-Feb-2017 10:00 2.4 E 26-Feb-2017 11:00 3 E 26-Feb-2017 12:00 2.8 ENE 26-Feb-2017 13:00 2.7 ESE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 15:00 2.8 ENE 26-Feb-2017 15:00 2.8 ENE 26-Feb-2017 15:00 2.7 ESE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 15:00 2.7 ESE 26-Feb-2017 15:00 2.8 ENE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 15:00 1.8 ENE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 16:00 1.7 ESE 26-Feb-2017 16:00 1.8 ENE 26-Feb-2017 16:00 1.7 ESE 26-Feb-2017 16:00 1.7 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017 21:00 0.4 ESE 26-Feb-2017 22:00 1.4 ESE 26-Feb-2017 23:00 1.6 SW 27-Feb-2017 1:00 1.9 NNE 27-Feb-2017 1:00 1.9 NNE	25-Feb-2017	18:00	1.3	SSE
25-Feb-2017 21:00 0.7 SE 25-Feb-2017 22:00 0.6 SE 25-Feb-2017 23:00 0.6 SE 26-Feb-2017 0:00 0.4 SSE 26-Feb-2017 1:00 0.5 SSE 26-Feb-2017 2:00 0.4 SSE 26-Feb-2017 3:00 0.5 NE 26-Feb-2017 4:00 0.5 ENE 26-Feb-2017 5:00 0.4 ENE 26-Feb-2017 6:00 0.4 ENE 26-Feb-2017 7:00 0.6 ENE 26-Feb-2017 8:00 1.4 E 26-Feb-2017 9:00 2.1 ENE 26-Feb-2017 10:00 2.4 E 26-Feb-2017 10:00 2.4 E 26-Feb-2017 12:00 2.8 ENE 26-Feb-2017 13:00 2.7 ESE 26-Feb-2017 15:00 2.4 SSE 26-Feb-20	25-Feb-2017	19:00	0.8	SSE
25-Feb-2017 22:00 0.6 SE 25-Feb-2017 23:00 0.6 SE 26-Feb-2017 0:00 0.4 SSE 26-Feb-2017 1:00 0.5 SSE 26-Feb-2017 2:00 0.4 SSE 26-Feb-2017 3:00 0.5 NE 26-Feb-2017 4:00 0.5 ENE 26-Feb-2017 5:00 0.4 ENE 26-Feb-2017 6:00 0.4 ENE 26-Feb-2017 7:00 0.6 ENE 26-Feb-2017 8:00 1.4 E 26-Feb-2017 8:00 1.4 E 26-Feb-2017 9:00 2.1 ENE 26-Feb-2017 10:00 2.4 E 26-Feb-2017 10:00 2.4 E 26-Feb-2017 11:00 3 E 26-Feb-2017 11:00 2.8 ENE 26-Feb-2017 14:00 2.8 ENE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 16:00 2.4 SSE 26-Feb-2017 15:00 2.8 ENE 26-Feb-2017 15:00 2.8 ENE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 16:00 1.7 ESE 26-Feb-2017 18:00 1.7 ESE 26-Feb-2017 18:00 1.7 ESE 26-Feb-2017 18:00 1.7 ESE 26-Feb-2017 18:00 1.7 ESE 26-Feb-2017 19:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017 21:00 0.4 ESE 26-Feb-2017 22:00 1.4 ESE 26-Feb-2017 22:00 1.4 ESE 26-Feb-2017 23:00 1.6 SW 27-Feb-2017 10:00 2 ESE 27-Feb-2017 10:00 1.9 NNE	25-Feb-2017	20:00	0.8	SSE
25-Feb-2017 23:00 0.6 SE 26-Feb-2017 0:00 0.4 SSE 26-Feb-2017 1:00 0.5 SSE 26-Feb-2017 2:00 0.4 SSE 26-Feb-2017 3:00 0.5 NE 26-Feb-2017 4:00 0.5 ENE 26-Feb-2017 5:00 0.4 ENE 26-Feb-2017 6:00 0.4 ENE 26-Feb-2017 7:00 0.6 ENE 26-Feb-2017 8:00 1.4 E 26-Feb-2017 9:00 2.1 ENE 26-Feb-2017 10:00 2.4 E 26-Feb-2017 11:00 3 E 26-Feb-2017 12:00 2.8 ENE 26-Feb-2017 13:00 2.7 ESE 26-Feb-2017 14:00 2.8 ENE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 16:00 2.2 ESE 26-Feb-20	25-Feb-2017	21:00	0.7	SE
26-Feb-2017 0:00 0.4 SSE 26-Feb-2017 1:00 0.5 SSE 26-Feb-2017 2:00 0.4 SSE 26-Feb-2017 3:00 0.5 NE 26-Feb-2017 4:00 0.5 ENE 26-Feb-2017 5:00 0.4 ENE 26-Feb-2017 6:00 0.4 ENE 26-Feb-2017 7:00 0.6 ENE 26-Feb-2017 8:00 1.4 E 26-Feb-2017 9:00 2.1 ENE 26-Feb-2017 10:00 2.4 E 26-Feb-2017 11:00 3 E 26-Feb-2017 12:00 2.8 ENE 26-Feb-2017 13:00 2.7 ESE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 18:00 1.7 ESE 26-Feb-2	25-Feb-2017	22:00	0.6	SE
26-Feb-2017 1:00 0.5 SSE 26-Feb-2017 2:00 0.4 SSE 26-Feb-2017 3:00 0.5 NE 26-Feb-2017 4:00 0.5 ENE 26-Feb-2017 5:00 0.4 ENE 26-Feb-2017 6:00 0.4 ENE 26-Feb-2017 7:00 0.6 ENE 26-Feb-2017 8:00 1.4 E 26-Feb-2017 9:00 2.1 ENE 26-Feb-2017 10:00 2.4 E 26-Feb-2017 10:00 2.4 E 26-Feb-2017 11:00 3 E 26-Feb-2017 13:00 2.7 ESE 26-Feb-2017 14:00 2.8 ENE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 17:00 1.8 ENE 26-Feb-2017 19:00 1 ESE 26-Feb-2017	25-Feb-2017	23:00	0.6	SE
26-Feb-2017 2:00 0.4 SSE 26-Feb-2017 3:00 0.5 NE 26-Feb-2017 4:00 0.5 ENE 26-Feb-2017 5:00 0.4 ENE 26-Feb-2017 6:00 0.4 ENE 26-Feb-2017 7:00 0.6 ENE 26-Feb-2017 8:00 1.4 E 26-Feb-2017 9:00 2.1 ENE 26-Feb-2017 10:00 2.4 E 26-Feb-2017 11:00 3 E 26-Feb-2017 12:00 2.8 ENE 26-Feb-2017 13:00 2.7 ESE 26-Feb-2017 14:00 2.8 ENE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 18:00 1.7 ESE 26-Feb-2017 19:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-201	26-Feb-2017	0:00	0.4	SSE
26-Feb-2017 3:00 0.5 NE 26-Feb-2017 4:00 0.5 ENE 26-Feb-2017 5:00 0.4 ENE 26-Feb-2017 6:00 0.4 ENE 26-Feb-2017 7:00 0.6 ENE 26-Feb-2017 8:00 1.4 E 26-Feb-2017 9:00 2.1 ENE 26-Feb-2017 10:00 2.4 E 26-Feb-2017 11:00 3 E 26-Feb-2017 12:00 2.8 ENE 26-Feb-2017 13:00 2.7 ESE 26-Feb-2017 14:00 2.8 ENE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 17:00 1.8 ENE 26-Feb-2017 19:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017	26-Feb-2017	1:00	0.5	SSE
26-Feb-2017 4:00 0.5 ENE 26-Feb-2017 5:00 0.4 ENE 26-Feb-2017 6:00 0.4 ENE 26-Feb-2017 7:00 0.6 ENE 26-Feb-2017 8:00 1.4 E 26-Feb-2017 9:00 2.1 ENE 26-Feb-2017 10:00 2.4 E 26-Feb-2017 11:00 3 E 26-Feb-2017 12:00 2.8 ENE 26-Feb-2017 13:00 2.7 ESE 26-Feb-2017 14:00 2.8 ENE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 17:00 1.8 ENE 26-Feb-2017 18:00 1.7 ESE 26-Feb-2017 19:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017 21:00 0.4 ESE 26-Feb-2017 23:00 1.6 SW 27-Feb-2017 1:00	26-Feb-2017	2:00	0.4	SSE
26-Feb-2017 5:00 0.4 ENE 26-Feb-2017 6:00 0.4 ENE 26-Feb-2017 7:00 0.6 ENE 26-Feb-2017 8:00 1.4 E 26-Feb-2017 9:00 2.1 ENE 26-Feb-2017 10:00 2.4 E 26-Feb-2017 11:00 3 E 26-Feb-2017 12:00 2.8 ENE 26-Feb-2017 13:00 2.7 ESE 26-Feb-2017 14:00 2.8 ENE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 17:00 1.8 ENE 26-Feb-2017 19:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017 21:00 0.4 ESE 26-Feb-2017 22:00 1.4 ESE 26-Feb	26-Feb-2017	3:00	0.5	NE
26-Feb-2017 6:00 0.4 ENE 26-Feb-2017 7:00 0.6 ENE 26-Feb-2017 8:00 1.4 E 26-Feb-2017 9:00 2.1 ENE 26-Feb-2017 10:00 2.4 E 26-Feb-2017 11:00 3 E 26-Feb-2017 12:00 2.8 ENE 26-Feb-2017 13:00 2.7 ESE 26-Feb-2017 14:00 2.8 ENE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 17:00 1.8 ENE 26-Feb-2017 18:00 1.7 ESE 26-Feb-2017 19:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017 21:00 0.4 ESE 26-Feb-2017 22:00 1.4 ESE 26-Feb-2017 23:00 1.6 SW 27-Feb-2017 0:00 2 ESE 27-Feb-2017 1:00	26-Feb-2017	4:00	0.5	ENE
26-Feb-2017 7:00 0.6 ENE 26-Feb-2017 8:00 1.4 E 26-Feb-2017 9:00 2.1 ENE 26-Feb-2017 10:00 2.4 E 26-Feb-2017 11:00 3 E 26-Feb-2017 12:00 2.8 ENE 26-Feb-2017 13:00 2.7 ESE 26-Feb-2017 14:00 2.8 ENE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 17:00 1.8 ENE 26-Feb-2017 19:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017 20:00 1.4 ESE 26-Feb-2017 23:00 1.6 SW 27-Feb-2017 0:00 2 ESE 27-Feb-201	26-Feb-2017	5:00	0.4	ENE
26-Feb-2017 8:00 1.4 E 26-Feb-2017 9:00 2.1 ENE 26-Feb-2017 10:00 2.4 E 26-Feb-2017 11:00 3 E 26-Feb-2017 12:00 2.8 ENE 26-Feb-2017 13:00 2.7 ESE 26-Feb-2017 14:00 2.8 ENE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 17:00 1.8 ENE 26-Feb-2017 18:00 1.7 ESE 26-Feb-2017 19:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017 22:00 1.4 ESE 26-Feb-2017 23:00 1.6 SW 27-Feb-2017 0:00 2 ESE 27-Feb-2017 1:00 1.9 NNE 27-Feb-2017 2:00 1.9 NNE	26-Feb-2017	6:00	0.4	ENE
26-Feb-2017 9:00 2.1 ENE 26-Feb-2017 10:00 2.4 E 26-Feb-2017 11:00 3 E 26-Feb-2017 12:00 2.8 ENE 26-Feb-2017 13:00 2.7 ESE 26-Feb-2017 14:00 2.8 ENE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 17:00 1.8 ENE 26-Feb-2017 18:00 1.7 ESE 26-Feb-2017 19:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017 21:00 0.4 ESE 26-Feb-2017 22:00 1.4 ESE 26-Feb-2017 23:00 1.6 SW 27-Feb-2017 0:00 2 ESE 27-Feb-2017 1:00 1.9 NNE 27-Feb-2017 2:00 1.9 NNE	26-Feb-2017	7:00	0.6	ENE
26-Feb-2017 10:00 2.4 E 26-Feb-2017 11:00 3 E 26-Feb-2017 12:00 2.8 ENE 26-Feb-2017 13:00 2.7 ESE 26-Feb-2017 14:00 2.8 ENE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 17:00 1.8 ENE 26-Feb-2017 18:00 1.7 ESE 26-Feb-2017 19:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017 21:00 0.4 ESE 26-Feb-2017 22:00 1.4 ESE 26-Feb-2017 23:00 1.6 SW 27-Feb-2017 0:00 2 ESE 27-Feb-2017 1:00 1.9 NNE 27-Feb-2017 2:00 1.9 NNE	26-Feb-2017	8:00	1.4	E
26-Feb-2017 11:00 3 E 26-Feb-2017 12:00 2.8 ENE 26-Feb-2017 13:00 2.7 ESE 26-Feb-2017 14:00 2.8 ENE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 17:00 1.8 ENE 26-Feb-2017 18:00 1.7 ESE 26-Feb-2017 19:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017 21:00 0.4 ESE 26-Feb-2017 22:00 1.4 ESE 26-Feb-2017 23:00 1.6 SW 27-Feb-2017 0:00 2 ESE 27-Feb-2017 1:00 1.9 NNE 27-Feb-2017 2:00 1.9 NNE	26-Feb-2017	9:00	2.1	ENE
26-Feb-2017 12:00 2.8 ENE 26-Feb-2017 13:00 2.7 ESE 26-Feb-2017 14:00 2.8 ENE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 17:00 1.8 ENE 26-Feb-2017 18:00 1.7 ESE 26-Feb-2017 19:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017 21:00 0.4 ESE 26-Feb-2017 22:00 1.4 ESE 26-Feb-2017 23:00 1.6 SW 27-Feb-2017 0:00 2 ESE 27-Feb-2017 1:00 1.9 NNE 27-Feb-2017 2:00 1.9 NNE	26-Feb-2017	10:00	2.4	E
26-Feb-2017 13:00 2.7 ESE 26-Feb-2017 14:00 2.8 ENE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 17:00 1.8 ENE 26-Feb-2017 18:00 1.7 ESE 26-Feb-2017 19:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017 21:00 0.4 ESE 26-Feb-2017 22:00 1.4 ESE 26-Feb-2017 23:00 1.6 SW 27-Feb-2017 0:00 2 ESE 27-Feb-2017 1:00 1.9 NNE 27-Feb-2017 2:00 1.9 S	26-Feb-2017	11:00	3	Е
26-Feb-2017 14:00 2.8 ENE 26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 17:00 1.8 ENE 26-Feb-2017 18:00 1.7 ESE 26-Feb-2017 19:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017 21:00 0.4 ESE 26-Feb-2017 22:00 1.4 ESE 26-Feb-2017 23:00 1.6 SW 27-Feb-2017 0:00 2 ESE 27-Feb-2017 1:00 1.9 NNE 27-Feb-2017 2:00 1.9 S	26-Feb-2017	12:00	2.8	ENE
26-Feb-2017 15:00 2.4 SSE 26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 17:00 1.8 ENE 26-Feb-2017 18:00 1.7 ESE 26-Feb-2017 19:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017 21:00 0.4 ESE 26-Feb-2017 22:00 1.4 ESE 26-Feb-2017 23:00 1.6 SW 27-Feb-2017 0:00 2 ESE 27-Feb-2017 1:00 1.9 NNE 27-Feb-2017 2:00 1.9 S	26-Feb-2017	13:00	2.7	ESE
26-Feb-2017 16:00 2.2 ESE 26-Feb-2017 17:00 1.8 ENE 26-Feb-2017 18:00 1.7 ESE 26-Feb-2017 19:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017 21:00 0.4 ESE 26-Feb-2017 22:00 1.4 ESE 26-Feb-2017 23:00 1.6 SW 27-Feb-2017 0:00 2 ESE 27-Feb-2017 1:00 1.9 NNE 27-Feb-2017 2:00 1.9 S	26-Feb-2017	14:00	2.8	ENE
26-Feb-2017 17:00 1.8 ENE 26-Feb-2017 18:00 1.7 ESE 26-Feb-2017 19:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017 21:00 0.4 ESE 26-Feb-2017 22:00 1.4 ESE 26-Feb-2017 23:00 1.6 SW 27-Feb-2017 0:00 2 ESE 27-Feb-2017 1:00 1.9 NNE 27-Feb-2017 2:00 1.9 S	26-Feb-2017	15:00	2.4	SSE
26-Feb-2017 18:00 1.7 ESE 26-Feb-2017 19:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017 21:00 0.4 ESE 26-Feb-2017 22:00 1.4 ESE 26-Feb-2017 23:00 1.6 SW 27-Feb-2017 0:00 2 ESE 27-Feb-2017 1:00 1.9 NNE 27-Feb-2017 2:00 1.9 S	26-Feb-2017	16:00	2.2	ESE
26-Feb-2017 19:00 1 ESE 26-Feb-2017 20:00 1 ESE 26-Feb-2017 21:00 0.4 ESE 26-Feb-2017 22:00 1.4 ESE 26-Feb-2017 23:00 1.6 SW 27-Feb-2017 0:00 2 ESE 27-Feb-2017 1:00 1.9 NNE 27-Feb-2017 2:00 1.9 S	26-Feb-2017	17:00	1.8	ENE
26-Feb-2017 20:00 1 ESE 26-Feb-2017 21:00 0.4 ESE 26-Feb-2017 22:00 1.4 ESE 26-Feb-2017 23:00 1.6 SW 27-Feb-2017 0:00 2 ESE 27-Feb-2017 1:00 1.9 NNE 27-Feb-2017 2:00 1.9 S	26-Feb-2017	18:00	1.7	ESE
26-Feb-2017 21:00 0.4 ESE 26-Feb-2017 22:00 1.4 ESE 26-Feb-2017 23:00 1.6 SW 27-Feb-2017 0:00 2 ESE 27-Feb-2017 1:00 1.9 NNE 27-Feb-2017 2:00 1.9 S	26-Feb-2017	19:00	1	ESE
26-Feb-2017 22:00 1.4 ESE 26-Feb-2017 23:00 1.6 SW 27-Feb-2017 0:00 2 ESE 27-Feb-2017 1:00 1.9 NNE 27-Feb-2017 2:00 1.9 S	26-Feb-2017	20:00	1	ESE
26-Feb-2017 23:00 1.6 SW 27-Feb-2017 0:00 2 ESE 27-Feb-2017 1:00 1.9 NNE 27-Feb-2017 2:00 1.9 S	26-Feb-2017	21:00	0.4	ESE
27-Feb-2017 0:00 2 ESE 27-Feb-2017 1:00 1.9 NNE 27-Feb-2017 2:00 1.9 S	26-Feb-2017	22:00	1.4	ESE
27-Feb-2017 1:00 1.9 NNE 27-Feb-2017 2:00 1.9 S	26-Feb-2017	23:00	1.6	SW
27-Feb-2017 2:00 1.9 S	27-Feb-2017	0:00	2	ESE
	27-Feb-2017	1:00	1.9	NNE
27-Feb-2017 3:00 1.8 SSE	27-Feb-2017	2:00	1.9	S
	27-Feb-2017	3:00	1.8	SSE

27-Feb-2017	4:00	1.9	N
27-Feb-2017	5:00	1.4	WSW
27-Feb-2017	6:00	1.6	ENE
27-Feb-2017	7:00	1.3	N
27-Feb-2017	8:00	1.5	ENE
27-Feb-2017	9:00	1.8	ENE
27-Feb-2017	10:00	2.1	ENE
27-Feb-2017	11:00	2	SSE
27-Feb-2017	12:00	2.7	SSE
27-Feb-2017	13:00	3.1	E
27-Feb-2017 27-Feb-2017	14:00	2.6	ENE
27-Feb-2017 27-Feb-2017		2.4	SW
	15:00		
27-Feb-2017	16:00	2.4	S
27-Feb-2017	17:00	1.9	SSW
27-Feb-2017	18:00	1.6	SE
27-Feb-2017	19:00	1.1	SSE
27-Feb-2017	20:00	1.8	N
27-Feb-2017	21:00	1.7	SE
27-Feb-2017	22:00	1.3	SSW
27-Feb-2017	23:00	1.6	SSE
28-Feb-2017	0:00	1.5	N
28-Feb-2017	1:00	1.7	NE
28-Feb-2017	2:00	1.3	ENE
28-Feb-2017	3:00	1.1	NNE
28-Feb-2017	4:00	1.8	E
28-Feb-2017	5:00	1.4	Е
28-Feb-2017	6:00	1.9	Е
28-Feb-2017	7:00	1.8	E
28-Feb-2017	8:00	2.1	NE
28-Feb-2017	9:00	1.5	E
28-Feb-2017	10:00	1.6	NE
28-Feb-2017	11:00	1.8	Е
28-Feb-2017	12:00	2.2	SE
28-Feb-2017	13:00	2.1	SE
28-Feb-2017	14:00	1.8	ESE
28-Feb-2017	15:00	2	SSW
28-Feb-2017	16:00	2	S

28-Feb-2017	17:00	1.7	SSW
28-Feb-2017	18:00	2.1	SSE
28-Feb-2017	19:00	1.8	SSE
28-Feb-2017	20:00	1.2	S
28-Feb-2017	21:00	1.7	SSW
28-Feb-2017	22:00	2	ENE
28-Feb-2017	23:00	2	N

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Contract No. KL/2012/02 Kai Tak Development - Stage 3A Infrastructure at Former North Apron Area Impact Air and Noise Monitoring Schedule for February 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Feb	2-Feb	3-Feb	4-Feb
			1 hr TSP X3			
			AM1(B) & AM2			
				Noise		
			Noise (M3 & M4)	(M9)		
			(M3 & M4)	24 hr TSP		
5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb
	1 hr TSP X3			1 hr TSP X3		
	AM1(B) & AM2		Noise	AM1(B) & AM2		
	Noise (M3 & M4)		(M9)			
	(M3 & M4)		24 hr TSP			
12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb
			1 hr TSP X3			
		Noise	AM1(B) & AM2			
		(M9)	Noise			
		24 hr TSP	(M3 & M4)			
19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb
		4.1. (707) 110				
		1 hr TSP X3				
	Noise	AM1(B) & AM2				
	(M9)	Noise				
	24 b., TSD	(M3 & M4)			24 hr TSP	
26-Feb	24 hr TSP 27-Feb	28-Feb			24 HF 1 SP	
	1 hr TSP X3					
	AM1(B) & AM2					
	Noise					
	(M3 & M4)					

Air Quality Monitoring Station

Noise Monitoring Station

AM1(B) -Boundary of KTD/Outside Contractor's site office of Contract KL/2012/02 AM2 - Lee Kau Yan Memorial School

M3 - Cognitio College M4 - Lee Kau Yan Memorial School

M9 - Tak Long Estate

Contract No. KL/2012/02

Kai Tak Development - Stage 3A Infrastructure at Former North Apron Area Impact Air and Noise Monitoring Schedule for March 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	·	·	1-Mar	2-Mar	3-Mar	4-Mar
					1 hr TSP X3	
				Noise	AM1(B), AM2	
				(M9)		
				24 hr TSP		
5-Mar	6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar
			24 hr TSP			
			24 III 131			
12-Mar	13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar
19-Mar	20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar
15 1/11	20 11111	21 1141	22 11111	20 1/141	211/111	20 1/111
						•
26-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	
20-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

Noise Monitoring Station

AM1(B) -Boundary of KTD/Outside Contractor's site office of Contract KL/2012/02 AM2 - Lee Kau Yan Memorial School

M3 - Cognitio College M4 - Lee Kau Yan Memorial School

M9 - Tak Long Estate

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION


Appendix E - 1-hour TSP Monitoring Results


Location AM1(E	Location AM1(B) - Outside RLJV Site Office								
Date	Time	Weather	Particulate Concentration (μg/m3)						
1-Feb-17	13:00	Sunny	157.1						
1-Feb-17	14:00	Sunny	149.2						
1-Feb-17	15:00	Sunny	153.6						
6-Feb-17	13:00	Sunny	160.1						
6-Feb-17	14:00	Sunny	169.7						
6-Feb-17	15:00	Sunny	165.8						
9-Feb-17	9:00	Sunny	88.7						
9-Feb-17	10:00	Sunny	84.9						
9-Feb-17	11:00	Sunny	83.7						
15-Feb-17	9:00	Sunny	186.3						
15-Feb-17	10:00	Sunny	172.5						
15-Feb-17	11:00	Sunny	171.7						
21-Feb-17	9:00	Cloudy	215.2						
21-Feb-17	10:00	Cloudy	222.4						
21-Feb-17	11:00	Cloudy	219.5						
27-Feb-17	13:00	Cloudy	135.7						
27-Feb-17	14:00	Cloudy	127.7						
27-Feb-17	15:00	Cloudy	136.4						
		Average	155.6						
		Maximum	222.4						
		Minimum	83.7						

Location AM2 -	Location AM2 - Lee Kau Yan Memorial School								
Date	Time	Weather	Particulate Concentration (μg/m3)						
1-Feb-17	8:40	Sunny	143.8						
1-Feb-17	9:40	Sunny	139.1						
1-Feb-17	10:40	Sunny	139.2						
6-Feb-17	9:00	Sunny	236.2						
6-Feb-17	10:00	Sunny	238.3						
6-Feb-17	11:00	Sunny	243.5						
9-Feb-17	9:00	Sunny	76.6						
9-Feb-17	10:00	Sunny	77.4						
9-Feb-17	11:00	Sunny	76.1						
15-Feb-17	9:00	Sunny	134.0						
15-Feb-17	10:00	Sunny	143.4						
15-Feb-17	11:00	Sunny	128.9						
21-Feb-17	13:00	Cloudy	202.5						
21-Feb-17	14:00	Cloudy	198.2						
21-Feb-17	15:00	Cloudy	201.9						
27-Feb-17	9:00	Cloudy	100.6						
27-Feb-17	10:00	Cloudy	108.7						
27-Feb-17	11:00	Cloudy	109.1						
		Average	149.9						
		Maximum	243.5						
		Minimum	76.1						

MA13043/App E - 1hr TSP Cinotech

1-hr TSP Concentration Levels





Title	Contract No. KL/2012/02 Kai Tak Development - Stage 3A Infrastructure at Former North Apron Area	Scale		Project No.	MA1
	Graphical Presentation of 1-hour TSP Monitoring Results	Date	Feb 17	Appendi	X



APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix F - 24-hour TSP Monitoring Results

Location AM1(B) - Outside RLJV site office (KL/2012/02)


Start Date	Weather	Weather Air Atmospheric		Filter Weight (g)		Particulate Elapse Time		Sampling Flow Rate (m ³ /min.)		Av. flow	Total vol.	Conc.		
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
2-Feb-17	Sunny	289.4	770.1	3.6250	3.7302	0.1052	1127.6	1151.6	24.0	1.24	1.23	1.24	1778.7	59.1
8-Feb-17	Cloudy	290.4	765.3	3.5822	3.7177	0.1355	1151.6	1175.6	24.0	1.23	1.23	1.23	1770.6	76.5
14-Feb-17	Sunny	290.7	775.0	3.5935	3.6701	0.0766	1175.6	1199.6	24.0	1.24	1.24	1.24	1780.3	43.0
20-Feb-17	Sunny	291.6	764.5	3.5473	3.6423	0.0950	1199.6	1223.6	24.0	1.21	1.21	1.21	1742.7	54.5
24-Feb-17	Cloudy	283.9	769.7	3.6102	3.6729	0.0627	1223.6	1247.6	24.0	1.23	1.23	1.23	1770.6	35.4
													Min	35.4
													Max	76.5
													Average	53.7


Location AM2 - Lee Kau Yan Memorial School

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	$(\mu g/m^3)$
2-Feb-17	Sunny	289.5	771.0	3.6287	3.6970	0.0683	17741.5	17765.5	24.0	1.24	1.24	1.24	1785.9	38.2
8-Feb-17	Cloudy	291.3	765.0	3.6079	3.6908	0.0829	17765.5	17789.5	24.0	1.23	1.23	1.23	1773.5	46.7
14-Feb-17	Sunny	291.6	774.6	3.6026	3.7446	0.1420	17789.5	17813.5	24.0	1.24	1.24	1.24	1783.6	79.6
20-Feb-17	Sunny	292.3	763.9	3.6124	3.6983	0.0859	17813.5	17837.5	24.0	1.20	1.20	1.20	1731.3	49.6
24-Feb-17	Cloudy	283.5	769.4	3.6333	3.6747	0.0414	17844.2	17868.2	24.0	1.23	1.22	1.23	1764.1	23.5
													Min	23.5
													Max	79.6
													Average	47.5

MA13043/App F - 24hr TSP

24-hr TSP Concentration Levels





Title Contract No. KL/2012/02
Kai Tak Development - Stage 3A Infrastructure at Former North Apron Area
Graphical Presentation of 24-hour TSP Monitoring Results

Contract No. KL/2012/02
Scale N.T.S No. MA13043
Date Feb 17

Appendix F

APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION


Appendix G - Noise Monitoring Results

Location M3 -	Location M3 - Cognitio College								
		ne Weather		Unit: dB (A) (30-min)					
Date	Time		Measured Noise Level			Background Noise	Construction Noise Level		
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}		
1-Feb-17	15:30	Sunny	76.1	79.2	74.5	75.7	65.5		
6-Feb-17	11:30	Sunny	78.7	79.3	75.5	78.4	66.9		
15-Feb-17	15:15	Sunny	77.2	78.6	75.5	76.5	68.9		
21-Feb-17	15:15	Cloudy	77.2	79.0	74.2	77.0	63.7		
27-Feb-17	11:30	Cloudy	77.2	72.6	78.3	76.4	69.5		

Location M4 - Lee Kau Yan Memorial School								
					Un	nit: dB (A) (30-min)		
Date	Date Time Weather		Measured Noise Level			Baseline Level	Construction Noise Level	
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}	
1-Feb-17	09:00	Sunny	76.3	77.9	74.1		76.3 Measured ≤ Baseline	
6-Feb-17	10:00	Sunny	72.6	74.2	70.8		72.6 Measured ≤ Baseline	
15-Feb-17	09:10	Sunny	75.7	77.2	74.0	76.7	75.7 Measured ≤ Baseline	
21-Feb-17	13:05	Cloudy	76.4	77.9	74.5		76.4 Measured ≤ Baseline	
27-Feb-17	09:10	Cloudy	76.8	77.8	74.9		60.4	

Location M9 - Tak Long Estate									
				Unit: dB (A) (30-min)					
Date	Time	Weather	Measured Noise Level			Baseline Level	Construction Noise Level		
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}		
2-Feb-17	14:30	Cloudy	63.1	65.3	58.3		60.3		
8-Feb-17	14:15	Cloudy	63.8	65.7	60.2	FO 0	61.5		
14-Feb-17	15:00	Sunny	59.8	60.9	58.3	59.9	59.8 Measured ≤ Baseline		
20-Feb-17	14:00	Sunny	65.8	69.2	64.3		64.5		

MA13043/App G - Noise Cinotech



APPENDIX H SUMMARY OF EXCEEDANCE

Contract No. KL/2012/02 Kai Tak Development –Stage 3A Infrastructure at Former North Apron Area

Appendix H – Summary of Exceedance

Exceedance Report for Contract No. KL/2012/02

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Landscape and Visual (NIL in the reporting month)

APPENDIX I SITE AUDIT SUMMARY

Checklist Reference Number	170201
Date	1 February 2017
Time	14:00 – 16:00

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
•	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170124), all environmental deficiencies were improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	KC Chung	Ch	1 February 2017
Checked by	Dr. Priscilla Choy	wh	I February 2017
		* !	

Contract No. KL/2012/02 Stage 3A Infrastructure at Former North Apron Area

Checklist Reference Number	170208	-
Date	8 February 2017	
Time	14:00 – 16:30	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
170208-O01	• Dusty stockpile placed at SW3 and near CLP should be properly covered to suppress dust generation.	C 7
170208-R02	The dusty trail at the haul road near Sze Mei Street should be cleared.	C 3
	D. Noise No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
170208-R03	The oil stain near the entrance of SW3 should be cleared.	E 8
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
•••	No environmental deficiency was identified during site inspection.	
	H. Others	
	Follow-up on previous audit section (Ref. No.: 170201), no major environmental deficiency was identified during the site inspection.	

	Name	Signature	Date
Recorded by	KC Chung	Ch	8 February 2017
Checked by	Dr. Priscilla Choy	ST	8 February 2017

Checklist Reference Number	170217
Date	17 February 2017
Time	14:00 – 16:00

Ref. No.	Non-Compliance	Related Item No.
- IXEL. IXU.	None identified	HUM NO.
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
170217-O01	The dusty trail at the haul road near Sze Mei Street should be cleared.	C 3
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
170217-R02	The oil stain near the access road of VT1 should be cleared.	E 8
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170208), all environmental deficiencies were improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	KC Chung	Chy	17 February 2017
Checked by	Dr. Priscilla Choy	WI	17 February 2017

Checklist Reference Number	170221
Date	21 February 2017
Time	14:30 – 16:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	item No.
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
170221-R02	To remove dusty material from near site boundary at VT1.	В2
	C. Air Quality	
170221-R01	To cover the stockpile of dusty material by impervious sheet after work at VT1.	C 7
170221-R03	To remove the used cement bags from Portion SW3 to prevent dust emission.	C 7
170221-R04	To provide valid NRMM label for generator at Portion SW3.	C 19
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170217), all environmental deficiencies were improved/rectified by the Contractor.	

	Name	, Signature	Date
Recorded by	Johnny Fung	V	21 February 2017
Checked by	Dr. Priscilla Choy	WI	21 February 2017

APPENDIX J EVENT ACTION PLANS

Event/Action Plan for Air Quality

EVENT	ACTION				
	ET	IEC	ER	CONTRACTOR	
Action Level being	Identify source and investigate the	Check monitoring data submitted	1. Notify Contractor.	Rectify any unacceptable practice;	
exceeded by	causes of exceedance;	by ET;		2. Amend working methods if	
one sampling	2. Inform Contactor, IEC and ER;	2. Check Contractor's working		appropriate.	
	3. Repeat measurement to confirm finding.	method.			
Action Level being	Identify source and investigate the	Check monitoring data submitted	Confirm receipt of notification	1. Discuss with ET and IEC on proper	
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	remedial actions;	
two or more	2. Inform Contractor, IEC and ER;	2. Check Contractor's working	2. Notify Contractor;	2. Submit proposals for remedial	
consecutive	3. Increase monitoring frequency to daily;	method;	3. In consolidation with the IEC,	actions to ER and IEC within three	
sampling	4. Discuss with IEC and Contractor on	3. Discuss with ET and Contractor on	agree with the Contractor on the	working days of notification;	
	remedial actions required;	possible remedial measures;	remedial measures to be	3. Implement the agreed proposals;	
	5. Assess the effectiveness of	4. Advise the ER on the effectiveness	implemented;	4. Amend proposal if appropriate.	
	Contractor's remedial actions;	of the proposed remedial measures.	4. Supervise implementation of		
	6. If exceedance continues, arrange		remedial measures;		
	meeting with IEC and ER;		5. Conduct meeting with ET and		
	7. If exceedance stops, cease additional		IEC if exceedance continues.		
	monitoring.				
Limit Level being	Identify source and investigate the	Check monitoring data submitted	Confirm receipt of notification	Take immediate action to avoid	
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	further exceedance;	
one sampling	2. Inform Contractor, IEC, ER, and EPD;	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET and IEC on proper	
	3. Repeat measurement to confirm finding;	method;	3. In consolidation with the IEC,	remedial actions;	
	4. Assess effectiveness of	3. Discuss with ET and Contractor on	agree with the Contractor on the	3. Submit proposals for remedial	
	Contractor's remedial actions and keep	possible remedial measures;	remedial measures to be	actions to ER and IEC within three	

	EPD, IEC and ER informed of	4. Advise the ER on the	implemented;	working days of notification;
	the results.	effectiveness of the proposed	4. Supervise implementation of	4. Implement the agreed proposals.
		remedial measures.	remedial measures;	
			5. Conduct meeting with ET and	
			IEC if exceedance continues.	
Limit Level being	1. Notify IEC, ER, Contractor and	1. Check monitoring data submitted	Confirm receipt of notification	1. Take immediate action to avoid
exceeded by	EPD;	by ET;	of exceedance in writing;	further exceedance;
two or more	2. Repeat measurement to confirm	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET, ER and IEC on
consecutive	findings;	method;	3. In consolidation with the IEC,	proper remedial actions;
sampling	3. Carry out analysis of Contractor's	3. Discuss amongst ER, ET, and	agree with the Contractor on the	3. Submit proposals for remedial
	working procedures to identify source and	Contractor on the potential remedial	remedial measures to be	actions to IEC within three working
	investigate the causes of exceedance;	actions;	implemented;	days of notification;
	4. Increase monitoring frequency to	4. Review Contractor's remedial	4. Supervise implementation of	4. Implement the agreed proposals;
	daily;	actions whenever necessary to	remedial measures;	5. Submit further remedial actions if
	5. Arrange meeting with IEC, ER	assure their effectiveness and	5. If exceedance continues,	problem still not under control;
	and Contractor to discuss the	advise the ER accordingly.	consider stopping the Contractor	6. Stop the relevant portion of works
	remedial actions to be taken;		to continue working on that	as instructed by the ER until the
	6. Assess effectiveness of		portion of work which causes the	exceedance is abated.
	Contractor's remedial actions and		exceedance until the	
	keep EPD, IEC and ER informed		exceedance is abated.	
	of the results;			
	7. If exceedance stops, cease additional			
	monitoring.			

Event/Action Plan for Construction Noise

EVENT	ACTION					
	ET	IEC	ER	CONTRACTOR		
Action Level	1. Notify ER, IEC and Contractor;	Review the investigation	1. Confirm receipt of	1. Submit noise mitigation		
being	2. Carry out investigation;	results submitted by the ET;	notification of failure in	proposals to IEC and ER;		
exceeded	3. Report the results of investigation	2. Review the proposed remedial	writing;	2. Implement noise mitigation		
	to the IEC, ER and Contractor;	measures by the Contractor and	2. Notify Contractor;	proposals.		
	4. Discuss with the IEC and	advise the ER accordingly;	3. In consolidation with the	(The above actions should be		
	Contractor on remedial measures	3. Advise the ER on the	IEC, agree with the	taken within 2 working days after		
	required;	effectiveness of the proposed	Contractor on the remedial	the exceedance is identified)		
	5. Increase monitoring frequency to	remedial measures.	measures to be implemented;			
	check mitigation effectiveness.	(The above actions should be	4. Supervise the			
	(The above actions should be taken	taken within 2 working days after	implementation of remedial			
	within 2 working days after the	the exceedance is identified)	measures.			
	exceedance is identified)		(The above actions should be			
			taken within 2 working days			
			after the exceedance is			
			identified)			
Limit Level	1. Inform IEC, ER, Contractor and	1. Discuss amongst ER, ET, and	1. Confirm receipt of	1. Take immediate action to		
being	EPD;	Contractor on the potential	notification of failure in	avoid further exceedance;		
exceeded	2. Repeat measurements to confirm	remedial actions;	writing;	2. Submit proposals for remedial		
	findings;	2. Review Contractor's remedial	2. Notify Contractor;	actions to IEC and ER within 3		
	3. Increase monitoring frequency;	actions whenever necessary to	3. In consolidation with the	working days of notification;		
	4. Identify source and investigate the	assure their effectiveness and	IEC, agree with the	3. Implement the agreed		
	cause of exceedance;	advise the ER accordingly.	Contractor on the remedial	proposals;		

5. Carry out analysis of Contractor's	(The above actions should be	measures to be implemented;	4. Submit further proposal if
working procedures;	taken within 2 working days after	4. Supervise the	problem still not under control;
6. Discuss with the IEC, Contractor	the exceedance is identified)	implementation of remedial	5. Stop the relevant portion of
and ER on remedial measures		measures;	works as instructed by the ER
required;		5. If exceedance continues,	until the exceedance is abated.
7. Assess effectiveness of		consider stopping the	(The above actions should be
Contractor's remedial actions and		Contractor to continue	taken within 2 working days after
keep IEC, EPD and ER informed of		working on that portion of	the exceedance is identified)
the results;		work which causes the	
8. If exceedance stops, cease		exceedance until the	
additional monitoring.		exceedance is abated.	
(The above actions should be taken		(The above actions should be	
within 2 working days after the		taken within 2 working days	
exceedance is identified)		after the exceedance is	
		identified)	

Event/Action Plan for Landscape and Visual

EVENT			ACTION	
ACTION LEVEL	ET	IEC	ER	CONTRACTOR
Design Check	1. Check final	1. Check report.	Undertake remedial design if necessary	
	design conforms to	2. Recommend		
	the requirements	remedial design if		
	of EP and prepare	necessary		
	report.			
Non-conformity on one occasion	1. Identify Source	1. Check report	Notify Contractor	Amend working methods
	2. Inform IEC and	2. Check Contractor's	2. Ensure remedial measures are properly	2. Rectify damage and
	ER	working method	implemented	undertake any necessary
	3. Discuss remedial	3. Discuss with ET and		replacement
	actions with IEC,	Contractor on possible		
	ER and Contractor	remedial measures		
	4. Monitor remedial	4. Advise ER on		
	actions until	effectiveness of		
	rectification has	proposed remedial		
	been completed	measures.		
		5. Check implementation		
		of remedial measures.		
Repeated Non-conformity	1. Identify Source	1. Check monitoring	1. Notify Contractor	Amend working methods
	Inform IEC and	report	2. Ensure remedial measures are properly	2. Rectify damage and

E	ER	2. Check Contractor's	implemented	undertake any necessary
2	2. Increase	working method		replacement
r	monitoring	3. Discuss with ET and		
f	frequency	Contractor on possible		
3	3. Discuss remedial	remedial measures		
8	actions with IEC,	4. Advise ER on		
E	ER and Contractor	effectiveness of		
4	4. Monitor remedial	proposed remedial		
8	actions until	measures		
r	rectification has	5. Supervise		
l t	been completed	implementation of		
5	5. If non-conformity	remedial measures.		
8	stops, cease			
a	additional			
r	monitoring			

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

Appendix K – Summary of Implementation Schedule of Mitigation Measures for Construction Phase

EIA Ref.	Recommended Mitigation Measures	Implementation
		Status
Constru	ction Air Quality	
S6.5	8 times daily watering of the work site with active dust emitting activities.	٨
S6.8	Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation	
	measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative	
	dust impacts.	
	Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable	*
	sheeting to reduce dust emission.	
	Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying	٨
	area should have properly fitted side and tail boards.	
	Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be	٨
	dampened and covered by a clean tarpaulin.	
	The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The	٨
	material should also be dampened if necessary before transportation.	
	The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated	٨
	roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials.	
	Vehicle washing facilities should be provided at every vehicle exit point.	٨
	The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should	٨
	be paved with concrete, bituminous materials or hardcores.	
	Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain	٨
	the entire road surface wet.	
	Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on	٨
	the top and the three sides.	
	Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	*

Appendix K – Summary of Implementation Schedule of Mitigation Measures for Construction Phase

S6.8	•	DWFI compound for JVBC:	N/A
		A DWFI compound is proposed at the downstream of JVC to contain pollution in drainage systems entering the KTAC and KTTS	
		by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities will form part of	
		the compounds to prevent any accumulation of sediment within the downstream section of JVBC and hence fully mitigate the	
		potential odour emissions from the headspace of JVBC near the existing discharge locations. The odour generating operations	
		within the proposed desilting compound will be fully enclosed and the odorous air will be collected and treated by high efficiency	
		deodorizers before discharge to the atmosphere.	
	•	Desilting compound for KTN:	N/A
		Two desilting compounds are proposed for KTN (at Site 1D6 and Site 1P1) to contain pollution in drainage systems entering the	
		KTAC and KTTS by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities	
		will form part of the compounds to prevent any accumulation of sediment within the downstream section of KTN and hence fully	
		mitigate the potential odour emissions from the headspace of KTN near the existing discharge locations. The odour generating	
		operations within the proposed desilting compound will be fully enclosed and the odorous air will be collected and treated by high	
		efficiency deodorizers before discharge to the atmosphere.	
	•	Decking or reconstruction of KTN within apron area:	N/A
		It is proposed to deck the KTN or reconstruct the KTN within the former Apron area into Kai Tak River from the south of Road D1	
		to the north of Road D2 along the existing alignment of KTN. The Kai Tak River will compose of a number of channels flowing with	
		nonodorous fresh water and THEES effluent. The channel flowing with THEES effluent will be designed with the width of water	
		surface of not more than 16m.	
	•	Localised maintenance dredging:	N/A
		Localised maintenance dredging should be conducted to provide water depth of not less than 3.5m over the whole of KTAC and	
		KTTS. With reference to the water depth data recorded during the odour survey, only some of the areas in the northern part of	
		KTAC (i.e. to the north of taxiway bridge) including the area near the northern edge of KTAC, the area near western bank of	
		KTAC, and the area near the JVC discharge have water depths shallower than 3.5m. The area involved would be about 40% of	
		the northern KTAC and the dredging depth required would be from about 2.7m to less than 1m. The maintenance dredging to be	
		carried out prior to the occupation of any new development in the immediate vicinity of KTAC to avoid potential localized odour	

Appendix K – Summary of Implementation Schedule of Mitigation Measures for Construction Phase

	impacts at the future ASRs during the maintenance dredging operation.	
	Improvement of water circulation in KTAC and KTTS:	N/A
	600m gap opening at the northern part of the former Kai Tak runway, the water circulation in KTAC and KTTS would be	
	substantially improved. Together with the improvement in water circulation, the DO level in KTAC and KTTS would also be	
	increased.	
	In-situ sediment treatment by bioremediation:	N/A
	Bioremediation would be applied to the entire KTAC and KTTS.	
Constru	uction Noise	
S7.8	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air	٨
	Compressor, Bar Bender, Concrete Pump, Generator and Water Pump.	
S7.9	Good Site Practice:	
	Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.	٨
	Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction	٨
	program.	
	Mobile plant, if any, should be sited as far away from NSRs as possible.	٨
	Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be	٨
	throttled down to a minimum.	
	Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away	٨
	from the nearby NSRs.	
	Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site	٨
	construction activities.	
S7.9	Scheduling of Construction Works during School Examination Period	٨
S7.8	(i) Provision of low noise surfacing in a section of Road L2; and	N/A
	(ii) Provision of structural fins	N/A
S7.8	(i) Avoid the sensitive façade of class room facing Road L2 and L4; and	N/A
	(ii) Provision of low noise surfacing in a section of Road L2 & L4	N/A
	1	

S7.8	(i) Provision of low noise surfacing in a section of Road L4 before occupation of Site 1I1; and	N/A
	(ii) Setback of building about 5m from site boundary.	N/A
S7.8	Setback of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2.	N/A
S7.8	(i) avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and Avoid the sensitive	N/A
	façade of class room facing Road L2 and L4; and	
	(ii) for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or	N/A
	do not provide the facades with openable window.	
S7.8	(i) avoid any sensitive facades with openable window facing the existing To Kwa Wan Road or	N/A
	(ii) provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s)	N/A
	located at less than 55m away from To Kwa Wan Road to no more than 25m above ground	
S7.8	(i) avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po	۸
	Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to	
	minimise the potential traffic noise impacts from the slip road	
S7.8	All the ventilation fans installed in the below will be provided with silencers or acoustics treatment.	
	(i) SPS	N/A
	(ii) ESS	N/A
	(iii) Tunnel Ventilation Shaft	N/A
	(iv) EFTS depot	N/A
S7.8	Installation of retractable roof or other equivalent measures	N/A
Constr	uction Water Quality	
S8.8	The following mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including:	
	Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply;	N/A
	Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty	N/A
	pumps;	
	An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and	N/A

${\bf Appendix} \; {\bf K-Summary} \; {\bf of} \; {\bf Implementation} \; {\bf Schedule} \; {\bf of} \; {\bf Mitigation} \; {\bf Measures} \; {\bf for} \; {\bf Construction} \; {\bf Phase}$

	For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should	N/A
	be provided so that swift actions could be taken in case of malfunction of unmanned facilities	
S8.8	Construction Phase	
	Marine-based Construction	
	Capital and Maintenance Dredging for Cruise Terminal	
	Mitigation measures for construction of the proposed cruise terminal should follow those recommended in the approved EIA for CT	N/A
	Dredging.	
S8.8	Fireboat Berth, Runway Opening and Road T2	
	Silt curtains should be deployed around the close grab dredger to minimize release of sediment and other contaminants for any	N/A
	dredging and filling activities in open water.	
S8.8	Dredging at and near the seawall area for construction of the public landing steps cum fireboat berth should be carried out at a	N/A
	maximum production rate of 1,000m³ per day using one grab dredger.	
S8.8	The proposed construction method for runway opening should adopt an approach where the existing seawall at the runway will not be	N/A
	removed until completion of all excavation and dredging works for demolition of the runway. Thus, excavation of bulk fill and majority of	
	the dredging works will be carried out behind the existing seawall, and the sediment plume can be effectively contained within the works	
	area. As there is likely some accumulation of sediments alongside the runway, there will be a need to dredge the existing seabed after	
	completion of all the demolition works. Dredging alongside the 600m opening should be carried out at a maximum production rate of	
	2,000m³ per day using one grab dredger.	
8.8	Dredging for Road T2 should be conducted at a maximum rate of 8,000m³ per day (using four grab dredgers) whereas the sand filling	N/A
	should be conducted at a maximum rate of 2,000m3 per day (using two grab dredgers).	
8.8	Silt screens shall be applied to seawater intakes at WSD seawater intake.	N/A

S8.8	Land-based Construction	
	Construction Runoff	
	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion.	
	Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of	
	appropriate mitigation measures which include:	
	use of sediment traps	۸
	adequate maintenance of drainage systems to prevent flooding and overflow	۸
S8.8	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September).	۸
	All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days	
	of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year	
	when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	
S8.8	Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance.	۸
	The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection.	
	Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond.	
	Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of	
	efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	
S8.8	Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m³ capacity, are	۸
	recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is	
	flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	
S8.8	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m³ should be covered with	۸
	tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt	
	or debris into any drainage system.	
S8.8	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt,	۸
	construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	
S8.8	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and	*
	actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid	

	to the control of silty surface runoff during storm events.	
S8.8	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm	N/A(1)
	water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	
S8.8	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by	۸
	them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should	
	have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of	
	access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the	
	wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	
S8.8	Drainage	
	It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities.	٨
	Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There	
	should be no direct discharge of effluent from the site into the sea	
S8.8	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the	٨
	controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and	
	efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original	
	condition when the construction work has finished or the temporary diversion is no longer required.	
S8.8	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110%	٨
	of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.	
S8.8	Sewage Effluent	
	Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment	٨
	facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer	
	system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction	
	workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.	

${\bf Appendix} \; {\bf K-Summary} \; {\bf of} \; {\bf Implementation} \; {\bf Schedule} \; {\bf of} \; {\bf Mitigation} \; {\bf Measures} \; {\bf for} \; {\bf Construction} \; {\bf Phase}$

S8.8	Stormwater Discharges	
	Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes	^
S8.8	Debris and Litter	
	In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur	Λ
S8.8	Construction Works at or in Close Proximity of Storm Culvert or Seafront	
	The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low.	^
S8.8	The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm culvert / nullah.	Λ
S8.8	Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works	۸
S8.8	Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.	۸
S8.8	Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.	۸
S8.8	Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.	۸
S8.8	Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.	Α
S8.8	Construction effluent, site run-off and sewage should be properly collected and/or treated.	۸
S8.8	Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead	N/A

	edge at bottom and properly supported props to prevent adverse impact on the storm water quality.	
S8.8	Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage	N/A
	of construction materials.	
S8.8	Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.	N/A
S8.8	Supervisory staff should be assigned to station on site to closely supervise and monitor the works	۸
S8.8	Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation.	N/A
Constru	uction Waste Management	
S9.5	Good Site Practices	
	It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to.	
	Recommendations for good site practices during the dredging activities include:	
	Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection	۸
	and effective disposal to an appropriate facility, of all wastes generated at the site.	
	Training of site personnel in proper waste management and chemical waste handling procedures.	٨
	Provision of sufficient waste disposal points and regular collection for disposal.	٨
	Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by	۸
	transporting wastes in enclosed containers.	
	A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).	٨
S9.5	Waste Reduction Measures	
	Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the	
	planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste	
	reduction include:	
	Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals	٨
	Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of	٨
	materials and their proper disposal	
	Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be	۸
	segregated from other general refuse generated by the work force	

	Any unused chemicals or those with remaining functional capacity should be recycled	٨
	Proper storage and site practices to minimise the potential for damage or contamination of construction materials	۸
S9.5	Dredged Marine Sediment	
	The basic requirements and procedures for dredged mud disposal are specified under the ETWB TCW No. 34/2002. The management	N/A
	of the dredging, use and disposal of marine mud is monitored by the MFC, while the licensing of marine dumping is required under the	
	Dumping at Sea Ordinance and is the responsibility of the Director of Environmental Protection (DEP)	
S9.5	The dredged marine sediments would be loaded onto barges and transported to the designated disposal sites allocated by the MFC	N/A
	depending on their level of contamination. Sediment classified as Category L would be suitable for Type 1 - Open Sea Disposal.	
	Contaminated sediment would require either Type 1 - Open Sea Disposal (Dedicated Sites), Type 2 - Confined Marine Disposal, or	
	Type 3 – Special Treatment / Disposal and must be dredged and transported with great care in accordance with ETWB TCW No.	
	34/2002. Subject to the final allocation of the disposal sites by MFC, the dredged contaminated sediment must be effectively isolated	
	from the environment and disposed properly at the designated disposal site	
S9.5	It will be the responsibility of the contractor to satisfy the appropriate authorities that the contamination levels of the marine sediment to	
	be dredged have been analysed and recorded. According to the ETWB TCW No. 34/2002, this will involve the submission of a formal	
	Sediment Quality Report to the DEP, prior to the dredging contract being tendered. The contractor for the dredging works should apply	
	for allocation of marine disposal sites and all necessary permits from relevant authorities for the disposal of dredged sediment. During	
	transportation and disposal of the dredged marine sediments requiring Type 1, Type 2, or Type 3 disposal, the following measures	
	should be taken to minimise potential impacts on water quality:	
	Bottom opening of barges should be fitted with tight fitting seals to prevent leakage of material. Excess material should be	N/A
	cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved	
	Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation.	N/A
	Transport barges or vessels should be equipped with automatic selfmonitoring devices as required under the Dumping at Sea	
	Ordinance and as specified by the DEP	
	Barges or hopper barges should not be filled to a level that would cause the overflow of materials or sediment laden water during	N/A
	loading or transportation	
-		i

S9.5	Construction and Demolition Material	
	Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact	
	from handling and transportation of C&D material. The mitigation measures include:	
	Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal,	۸
	the transient stockpiles should be located away from waterfront or storm drains as far as possible	
	Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric	۸
	Skip hoist for material transport should be totally enclosed by impervious sheeting	۸
	Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site	۸
	The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should	۸
	be paved with concrete, bituminous materials or hardcores	
	The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting	٨
	to ensure dust materials do not leak from the vehicle	
	All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty	۸
	materials wet	
	The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust	۸
	generation from unloading	
	When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of	۸
	size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the	
	surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB	
	TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the	
	contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An	
	Independent Environmental Checker should be responsible for auditing the results of the system.	

S9.5	Chemica	l Waste	
		on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for	*
	disposal	at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation	
S9.5	General	Refuse	
	General	refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be	۸
	employe	d by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage	
	methods	(including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by	
	wind, wa	stewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem	
Construc	ction La	ndscape and Visual	
S13.9	CM1	All existing trees should be carefully protected during construction.	٨
	CM2	Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be	٨
		submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations	
		of transplanted trees should be agreed prior to commencement of the work.	
	СМЗ	Control of night-time lighting.	N/A(1)
	CM4	Erection of decorative screen hoarding.	٨

Remarks:

- ^ Compliance of mitigation measure
- * Recommendation was made during site audit but improved/rectified by the Contractor
- Non-compliance but rectified by the Contractor
- X Non-compliance of mitigation measure
- N/A Not Applicable at this stage
- N/A(1) Not observed

APPENDIX L
SUMMARIES OF ENVIRONMENTAL
COMPLAINT, WARNING, SUMMON
AND NOTIFICATION OF SUCCESSFUL
PROSECUTION

Contract No. KL/2012/02

Kai Tak Development -Stage 3A Infrastructure at Former North Apron Area

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

Reporting Month: February 2017

Contract No. KL/2012/02

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A	N/A

Remarks: No environmental complaint/warning/summon and prosecution were received in the reporting period.

APPENDIX M SUMMARY OF WASTE GENERATION AND DISPOSAL RECORDS Name of Department: Civil Engineering and Development Department / Kowloon Development Office

Appendix B: MONTHLY SUMMARY WASTE FLOW TABLE FOR _____ (YEAR)

	A	ctual Quantitie	es of Inert C&I) Materials Gei	nerated Monthl	ly	Actua	al Quantities of	f C&D Wastes	Generated Mo	nthly
Month	Total Quantity Generated	Borken Concrete (4)	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Import Fill	Metals	Paper / Cardboard Packaging	Plastics (3)	Chemical Waste	Other, e.g. general refuse
	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m ³]
JAN	3.72310	0	0	0.15500	3.40455	0	0	0	0	0	0.16355
FEB	5.14235	0	0	0	4.92240	0	0	0	0	0	0.21995
MAR											
APR											
MAY											
JUNE											
SUB-	8.86544	0	0	0.15500	9 22604	0	0	0	0	0	0.29250
TOTAL	ð.ð054 4	0	U	0.15500	8.32694	U	U	0	0	U	0.38350
JULY											
AUG											
SEPT											
OCT											
NOV											
DEC					_		_	_	_		
TOTAL	8.86544	0	0	0.15500	8.32694	0	0	0	0	0	0.38350

Contract No.: <u>KL/2012/02</u>

	Forecast of Total Quantities of C&D materials to be Generated from the Contracts *											
Total	Borken	Reused in the	Reused in	Disposal as	Import Fill	Metals	Paper /	Plastics (3)	Chemical	Other, e.g.		
Quantity	Concrete (4)	Contract	other	Public Fill	import rin	Import Fin	Metais	Cardboard	Flastics (5)	Waste	general	
[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m ³]		
27.972	26.472	0	0	0	0	0	0.9	0	1.8	1.5		

Notes: (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the site.

(2) Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 : (852)-24508032 1-15 Kwai Fung Crescent, Kwai Fong, Fax Hong Kong. Email : mcl@fugro.com



Appendix B

Monthly EM&A Report For Contract No. KL/2012/03 Kai Tak Development - Stage 4 Infrastructure at North Apron Area

Civil Engineering and Development Department

EP-344/2009 – New Sewage Pumping Stations Serving KTD EP-337/2009 – New Distributor Roads Serving the Planned KTD

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Monthly EM&A Report

February 2017

(Version 1.0)

Approved By

(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: <u>info@cinotech.com.hk</u>



Cinotech Consultants Limited Room 1710, Technology Park, 18 On Lai Street, Shatin, New Territories

For the attention of: Dr. Priscilla Choy

Subject: Contract No. KL/2012/03 Kai Tak Development – Stage 4

Infrastructure at Former North Apron Area

Verification for Monthly EM&A Report (February 2017)

(Draft Mrpt1702 v1.0 revised)

Our ref: EB001399-320/THW17-32190

Your ref:

Date: 14 March 2017

Dear Dr. Choy,

We have no further comments on the revised report received via e-mail dated 14 March 2017 and hereby verify the report.

Should you have any queries, please feel free to contact the undersigned on 2911 2744.

Yours faithfully, For and on behalf of Arcadis Design & Engineering Limited

F N Wong

Independent Environmental Checker

cc. Mr. John Yam (AECOM) (By-email)

FN/my

ARCADIS DESIGN & ENGINEERING LIMITED

20/F, AXA Tower, Landmark East 100 How Ming Street Kwun Tong, Kowloon Hong Kong

Tel +852 2911 2233 Fax +852 2805 5028 arcadis.com

By Email

TABLE OF CONTENTS

$\mathbf{E}\mathbf{X}$	ECUTIVE SUMMARY	1
	Introduction	1
	Environmental Monitoring Works	1
	Environmental Licenses and Permits	2
	Key Information in the Reporting Month	2
	Future Key Issues	2
1.	INTRODUCTION	4
1.	Background	
	Project Organizations	
	Construction Activities undertaken during the Reporting Month	5
	Summary of EM&A Requirements	6
	Status of Compliance with Environmental Permits Conditions	8
2		0
2.	AIR QUALITY Monitoring Requirements	9
	Monitoring Locations	
	Monitoring Equipment	
	Monitoring Parameters, Frequency and Duration	
	Monitoring Methodology and Quality Assurance and Quality Control (QA/QC) Procedular	10 are 10
	Results, Observations and Action/Limit Level Exceedance	12
•	,	
3.	NOISE	14
	Monitoring Requirements	
	Monitoring Locations	
	Monitoring Parameters, Frequency and Duration	14 11
	Monitoring Methodology and QA/QC Procedures	1 1
	Maintenance and Calibration	15
	Results, Observations and Action/Limit Level Exceedance	16
4		
4.	COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS	1 /
5.	LANDSCAPE AND VISUAL	19
	Monitoring Requirements	
	Results and Observations	19
6.	ENVIRONMENTAL AUDIT	20
υ.	Site Audits	
	Status of Environmental Licensing and Permitting	
	Status of Waste Management	
	Implementation Status of Environmental Mitigation Measures	21
	Summary of Mitigation Measures Implemented	
	Implementation Status of Event Action Plans	22
	Summary of Complaint, Warning, Notification of any Summons and Successful Prosec	
_		
7.	FUTURE KEY ISSUES	
	Key Issues for the Coming Month	24
	Monitoring Schedule for the Next Month	
8.	CONCLUSIONS AND RECOMMENDATIONS	
	Conclusions	
	Recommendations	
	Effectiveness of Environmental Management	27

LIST OF TABLES

Table I	Breaches of Action and Limit Levels for the Project in the Reporting Month
Table II	Summary Table for Key Information in the Reporting Month
Table 1.1	Key Project Contacts
Table 1.2	Construction Programme Showing the Inter-Relationship with Environmental
	Protection/Mitigation Measures
Table 1.3	Air Quality and Noise Monitoring Stations for this Project
Table 1.4	Summary Table for Required Submission under EP No. EP-337/2009
Table 1.5	Summary Table for Required Submission under EP No. EP-344/2009
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Air Quality Monitoring Equipment
Table 2.3	Impact Dust Monitoring Parameters, Frequency and Duration
Table 2.4	Major dust source identified at the designated air quality monitoring stations
Table 3.1	Noise Monitoring Stations
Table 3.2	Noise Monitoring Equipment
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 3.4	Major noise source identified at the designated noise monitoring stations
Table 3.5	Baseline Noise Level and Noise Limit Level for Monitoring Stations
Table 4.1	Comparison of 1-hr TSP data with EIA predictions
Table 4.2	Comparison of 24-hr TSP data with EIA predictions
Table 4.3	Comparison of Noise Monitoring Data with EIA predictions
Table 6.1	Summary of Environmental Licensing and Permit Status
Table 6.2	Observations and Recommendations of Site Inspections for EP-337/2009
Table 6.3	Observations and Recommendations of Site Inspections for EP-344/2009
Table 7.1	Summary of the tentative program of major site activities, the impact prediction and
	control measures for March and April 2017
Table 8.1	Examples of Mitigation Measures for Environmental Recommendations

LIST OF FIGURES

Figure 1	Layout Plan of the Project Site
Figure 2	Locations of Air Quality Monitoring Stations
Figure 3	Locations of Construction Noise Monitoring Stations
Figure 4	Locations of Wind Anemometer
Figure 5	Management Structure

LIST OF APPENDICES

A	Action and Limit Levels for Air Quality and Noise
В	Copies of Calibration Certificates
C	Weather Information
D	Environmental Monitoring Schedules
E	1-hour TSP Monitoring Results and Graphical Presentations
F	24-hour TSP Monitoring Results and Graphical Presentations
G	Noise Monitoring Results and Graphical Presentations
Н	Summary of Exceedance
I	Site Audit Summary
J	Event Action Plans
K	Environmental Mitigation Implementation Schedule (EMIS)
L	Summaries of Environmental Complaint, Warning, Summon and Notification of
	Successful Prosecution
M	Summary of Waste Generation and Disposal Records
N	Construction Programme

EXECUTIVE SUMMARY

Introduction

- 1. This is the 38^{9h} Monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises the construction of Schedule 2 Designated Projects (DP) Road D2 & Sewage Pumping Station PS2 and PS NPS which forms a part of the works under two Environmental Permits (EP), EP-337/2009 and EP-344/2009. The title of the designated projects under Environmental Permit No.: EP-344/2009 is "New sewage pumping stations serving Kai Tak Development" and under Environmental Permit No.: EP-337/2009 is "New distributor roads serving the planned Kai Tak Development". This report documents the findings of EM&A Works conducted from 1 to 28 February 2017.
- 2. The major site activities undertaken in the reporting month included:
 - Daily Cleaning;
 - Finishing works, E&M work in PS2;
 - Water test, backfill and sheet-pile removal in Heading 7A
 - Segment tunneling, backfill and sheet-pile removed chamber construction in Heading 7B;
 - Road widening works (excavation and UU works) at Sung Wong Toi Road;
 - Maintenance & Servicing Engineer's Office at Portion 9;
 - Install fitting inside chamber in Pit 1 and Pit 5;
 - Rising Main installation in Pit 2, Pit 4, Pit6/7 and Pit 9;
 - Installation of drainage, UU laying works and Road works at Road D2;
 - Finishing works and E&M works at NPS;
 - UU works and Road works at Road L19 & Bailey St;
 - Refer construction works of NPS in Portion 4 sewerage; and
 - Removal of excavated material at Portion 6.

Environmental Monitoring Works

- 3. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 4. Summary of the breaches of action and limit levels in the reporting month for the Project is tabulated in **Table I**.

Table I Breaches of Action and Limit Levels for the Project in the Reporting Month

Parameter	No. of Project-rela	Action Taken	
1 at attictet	Action Level	Limit Level	Action Taken
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Noise	0	0	N/A

1-hour & 24-hour TSP Monitoring

- 5. 1-hour TSP monitoring at AM4(A) EMSD Workshop was cancelled due to unsuccessful accessibility to the facility. 1-hr TSP monitoring was conducted at AM4(B) – Ma Tau Kok Road (next to EMSD workshop) temporarily.
- 6. All other 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 7. 24-hour TSP monitoring at AM4(A) EMSD Workshop was cancelled due to unsuccessful accessibility to the facility. The alternative monitoring location was pending in the reporting month.
- 8. All other 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

9. All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded.

Environmental Licenses and Permits

- 10. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, Environmental Permits No. EP-344/2009 and EP-337/2009 were issued on 23 April 2009.
- 11. Registration of Chemical Waste Producer (Waste Producer Number: 5213-286-K2958-05).
- 12. Water Discharge License (WT00020971-2015).
- 13. Construction Noise Permit (GW-RE0964-16).

Key Information in the Reporting Month

14. Summary of complaint received, reporting changes and notifications of any summons and successful prosecutions in the reporting month is tabulated in **Table II**.

Table II Summary Table for Key Information in the Reporting Month

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0		N/A	N/A	
Reporting Changes	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

Future Key Issues

- 15. The future key environmental issues in the coming month include:
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site;

- Storage of chemicals/fuel and chemical waste/waste oil on site; Accumulation of general and construction waste on site; Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site; and Review and implementation of temporary drainage system for the surface runoff.

1. INTRODUCTION

Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 4 Infrastructure at Former North Apron Area is one of the construction stages of KTD. Schedule 2 DPs in this Project include new distributor roads serving the planned KTD and new sewage pumping stations serving the planned KTD. The general layout of the Project is shown in **Figure 1.**
- 1.2 Two Environmental Permits (EPs) No. EP-344/2009 and EP-337/2009 were also issued to the Permit Holder Civil Engineering and Development Department on 23 April 2009 for new sewage pumping stations serving the planned KTD and new distributor roads serving the planned KTD respectively.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to identify the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and recommend possible mitigation measures associated with the works. The EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4 Cinotech Consultants Limited (Cinotech) is commissioned by Kwan On Construction Co., Ltd. (the Contractor) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2012/03 Stage 4 Infrastructure at Former North Apron Area. The construction work under KL/2012/03 comprises the construction of Road D2 & Sewage Pumping Station PS2 and PS NPS which forms a part of the works under two EPs (EP-337/2009 and EP-344/2009).
- 1.5 The construction commencement of this Contract was on 1st December 2013 for Road D2, Sewage Pumping Station PS2 and PS NPS. This is the 39th Monthly EM&A report summarizing the EM&A works for the Project from 1 to 28 February 2017.

Project Organizations

- 1.6 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Engineer and the Engineer's Representative (ER) AECOM.
 - Environmental Team (ET) Cinotech Consultants Limited (CCL).
 - Independent Environmental Checker (IEC) Arcadis Design & Engineering Limited. (Arcadis).
 - Contractor Kwan On Construction Co., Ltd. (Kwan On).

1.7 The key contacts of the Project are shown in **Table 1.1** and **Figure 5**.

Table 1.1 **Key Project Contacts**

Party	Role	Contact Person	Position	Phone No.	Fax No.
CEDD	Project Proponent	Mr. C. K. Choi	Senior Engineer	2301 1174	2301 1277
AECOM	Engineer's Representative	Mr. John Yam Mr. Ivan Yim	SRE RE	2798 0771	3013 8864
	Cinotech Environmental Team	Dr. Priscilla Choy	Environmental Team Leader	2151 2089	
Cinotech		Ms. Ivy Tam	Project Coordinator and Audit Team Leader	2151 2090	3107 1388
Arcadis	Independent Environmental Checker	Mr. Wong Fu Nam	Independent Environmental Checker	2911 2744	2805 5028
Kwan On	Contractor	Mr. Albert Ng	Site Agent	3689 7752 6146 6763 telephone nur	`

Construction Activities undertaken during the Reporting Month

- 1.8 The site activities undertaken in the reporting month included:
 - Daily Cleaning;
 - Finishing works, E&M work in PS2;
 - Water test, backfill and sheet-pile removal in Heading 7A
 - Segment tunneling, backfill and sheet-pile removed chamber construction in Heading 7B;
 - Road widening works (excavation and UU works) at Sung Wong Toi Road;
 - Maintenance & Servicing Engineer's Office at Portion 9;
 - Install fitting inside chamber in Pit 1 and Pit 5;
 - Rising Main installation in Pit 2, Pit 4, Pit6/7 and Pit 9;
 - Installation of drainage, UU laying works and Road works at Road D2;
 - Finishing works and E&M works at NPS;
 - UU works and Road works at Road L19 & Bailey St;
 - Refer construction works of NPS in Portion 4 sewerage; and
 - Removal of excavated material at Portion 6.
- The construction programme showing the inter-relationship with environmental 1.9 protection/mitigation measures is presented in **Table 1.2**.

Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

Protection/Witigation Weasures				
Construction Works	Generated Major Environmental Impact	Control Measures		
Construction of superstructure of Pumping Station PS2 and NPS;	Dust, Water Quality, Waste Management	 Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; and On-site waste sorting and implementation of trip ticket system. 		
Backfilling between sewerage manholes 1K1_1 and FMH10_340 and construction of manhole FMH10_370a at L6;	Dust, Noise	 Use of quiet plant and well-maintained construction plant; and Properly cover the stockpiles; 		
Installation of precast unit and construction of in-situ portions of Box Culvert B6; Construction of jacking pits nos. 1 and 2; Installation of gas pipe at pit no. 10; Construction of washout chamber at pit no. 11;	Noise, Waste Management	 Use of quiet plant and well-maintained construction plant; and Provide hoarding. Good management and control on construction waste reduction 		
Construction of sewerage manhole FMH 10 at Bailey Street; Widening works of Sung Wong Toi Road.	Noise	 Use of quiet plant and well-maintained construction plant; and Provide hoarding. 		
Pipe laying from manhole SMH2204 to Box Culvert B6; Laying of rising mains from PS2 to chainage CHA-18; Pipe laying from stormwater manholes SMH1962 to SMH1963 and construction of manholes SMH1953 and SMH1963 at L6; Installation of DCS;	Noise, Water Quality	 Use of quiet plant and well-maintained construction plant; and Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall. 		

Summary of EM&A Requirements

- 1.10 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event Action Plans;
- Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 1.12 This report presents the implementation of the EM&A programme for the Project from 1 to 28 February 2017.

1.13 Air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table 1.3** (see Figure 2 and 3 for their locations).

Table 1.3 Air Quality and Noise Monitoring Stations for this Project

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations
Air Quality Monitoring Stations		
AM2 - Lee Kau Yan Memorial School	Yes	N/A
AM3 – Sky Tower	No	AM3(A) – Holy Trinity Bradbury Centre
AM4 – Grand Waterfront	No	AM4(A) – EMSD Workshop*
AM5 – CCC Kei To Secondary School	No	AM5(A) – Po Leung Kuk Ngan Po Ling College
AM6 – Site 1B4 (Planned)	N/A	
Noise Monitoring Stations		
M6 – Holy Carpenter Primary School	No	M6(A) – Oblate Primary School
M7 – CCC Kei To Secondary School	Yes	N/A
M8 – Po Leung Kuk Ngan Po Ling College	Yes	N/A
M9 – Tak Long Estate	Yes	N/A
M10 – Site 1B4 (Planned)		N/A

Remarks:

- "Yes" Monitoring station is the same as that stated in EM&A Manual
- No Monitoring station is not the same as that stated in EM&A Manual. Request for carrying monitoring works at the monitoring stations stated in EM&A Manual was rejected by owner of premise. Alternative monitoring stations were proposed by the ET of Schedule 3 EIA and approved by the EPD.
- N/A No alternative monitoring station is required.
- *AM4(A) EMSD Workshop was cancelled due to unsuccessful accessibility of the facility. 1-hr TSP monitoring was conducted at AM4(B) - Ma Tau Kok Road (next to EMSD workshop) temporarily.
- 1.14 According to the Environmental Monitoring and Audit Manual (EM&A Manual) of the Kai Tak Development (KTD) Schedule 3 Environmental Impact Assessment (EIA) Report, the impact monitoring at the designated monitoring stations as required in KTD EM&A Manual under the EP, has been conducted in Environmental Monitoring Works for Kai Tak Development under Schedule 3 of KTD, which is on-going starting from December 2010. The impact monitoring data under Schedule 3 of KTD will be adopted for the Project. Therefore, this report presents the air quality and noise monitoring works extracted from Schedule 3 of KTD.
- Since Contract no. KLN/2013/16 under Schedule 3 of KTD will be superseded by 1.15 KLN/2016/09 in early March 2017. The tentative impact monitoring schedule in March 2017 is pending and will be provided in next reporting month. The impact environmental monitoring schedule is shown in **Appendix D**.

Status of Compliance with Environmental Permits Conditions

1.16 The status of required submission related to this Project under the Environmental Permits No. EP-337/2009 and EP-344/2009 is summarized in the **Table 1.4** and **Table 1.5** respectively:

Table 1.4 Summary Table for Required Submission under EP No. EP-337/2009

EP Conditions	P Conditions Submission Submission Date		Remark
1.11	Notification of Commencement Date of Construction of Project	31 October 2013	For Road D2
2.3	Management Organization of Main Construction Companies	31 October 2013	For Contract No. KL/2012/03
2.4	Design Drawing(s) of the Project	28 October 2013	For Road D2
2.11	Landscape Mitigation Plan(s) for distributors road(s) 7 January 2014 For Road D2		For Road D2
2.12	As-built drawing(s) for the distributor road(s)	To be submitted at least one week before the commencement of operation of distributor road(s)	
3.2	Baseline Monitoring Report	26 November 2010 (Part I) 24 December 2010 (Part II)	/
3.3	Four hard copies and one electronic copy of the Monthly EM&A Report No. 38 (January 2017)	14 February 2017	Monthly EM&A Report for Contract No. KL/2012/03

Table 1.5 Summary Table for Required Submission under EP No. EP-344/2009

EP Conditions	Submission	Submission Date	Remark
1.11	Notification of Commencement Date of Construction of Project	31 October 2013	For Pumping Station PS2 and PS NPS
2.3	Management Organization of Main Construction Companies	31 October 2013	For Contract No. KL/2012/03
2.4	Design Drawing(s) of the Project	28 October 2013	For Pumping Station PS2 and PS NPS
2.11	Landscape Mitigation Plan(s) for sewage pumping station(s)	7 January 2014	For Pumping Station PS2 and PS NPS
2.12	As-built drawing(s) for the sewage pumping station (s)	To be submitted at least one week before the commencement of operation of distributor road(s)	
3.2	Baseline Monitoring Report	26 November 2010 (Part I) 24 December 2010 (Part II)	/
3.3	Four hard copies and one electronic copy of the Monthly EM&A Report No.38 (January 2017)	14 February 2017	Monthly EM&A Report for Contract No. KL/2012/03

2. AIR QUALITY

Monitoring Requirements

2.1 According to EM&A Manual under the EPs, 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

2.2 Five designated monitoring stations were selected for air quality monitoring programme. Impact dust monitoring was conducted at four of the air quality monitoring stations (AM2, AM3(A), AM4(A) and AM5(A)). **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Table 2.1 Locations for Air Quality Monitoring

Monitoring Stations	Locations	Location of Measurement
AM2	Lee Kau Yan Memorial School	Rooftop (about 8/F) Area
AM3(A)	Holy Trinity Bradbury Centre	Rooftop (about 8/F) Area
AM4(A)*	EMSD Workshops	Rooftop (about 6/F) Area
AM4(B)	Ma Tau Kok Road (next to EMSD workshop)	N/A
AM5(A)	Po Leung Kuk Ngan Po Ling College	Rooftop (about 10/F) Area
#AM6	PA 15	Site 1B4 (Planned)

Remarks: # The impact monitoring at these locations will only be carried out until the sensitive receivers at the building are resided.

Monitoring Equipment

2.3 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates and laboratory accreditation are attached in **Appendix B**.

Table 2.2 Air Quality Monitoring Equipment

Equipment	Model and Make	Quantity
Calibrator	TE-5025A	1
1-hour TSP Dust Meter	Laser Dust Monitor – Model LD-3, LD-3B/	6

^{*}Air Quality Monitoring at AM4(A) was cancelled due to unsuccessful accessibility of the facility. 1-hr TSP monitoring was conducted at AM4(B) temporarily.

	Met One Instruments – AEROCET-531	
HVS Sampler	GMWS 2310 c/w of TSP sampling inlet	4
Wind Anemometer	Davis Weather Monitor II, Model no. 7440	2

Monitoring Parameters, Frequency and Duration

2.4 Table 2.3 summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

 Table 2.3
 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency	
1-hr TSP	At least three times every 6 days	
24-hr TSP	At least once every 6 days	

Monitoring Methodology and Quality Assurance and Quality Control (QA/QC) Procedure

1-hour TSP Monitoring

Measuring Procedures

- 2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
 - The 1-hour dust meter is placed at least 1.3 meters above ground.
 - Set POWER to "ON" and make sure that the battery level was not flash or in low level.
 - Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
 - Push the knob at MEASURE position.
 - Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
 - Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
 - Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

- 2.6 The following maintenance/calibration was required for the direct dust meters:
 - Check and calibrate the meter by High-Volume Sampler (HVS) to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

2.7 High volume samplers (HVS) (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

Operating/Analytical Procedures

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
 - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.
 - The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
 - A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
 - A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
 - No furnaces or incineration flues were nearby.
 - Airflow around the sampler was unrestricted.
 - The sampler was more than 20 meters from the drip line.
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the 24-hour TSP sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For 24-hour TSP sampling, fiberglass filters having a collection efficiency of $\geq 99\%$ for particles of 0.3µm (DOP) diameter were used.
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.

- 2.14 The shelter lid was closed and secured with the aluminum strip.
- 2.15 The timer was then programmed so that the TSP will be sampled for 24 hours. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After completion of sampling, the filter was removed and sent to Wellab Ltd., which is accredited under HOKLAS for laboratory analysis. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning temperature should be between 25°C and 30°C and not vary by more than $\pm 3^{\circ}$ C; the relative humidity (RH) should be < 50% and not vary by more than $\pm 5\%$. A convenient working RH is 40%.

Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using G25A Calibration Kit throughout all stages of the air quality monitoring.
 - Orifice Transfer Standards were calibrated at yearly intervals throughout all stages of the air quality monitoring.

Results, Observations and Action/Limit Level Exceedance

- 2.19 1-hour TSP monitoring at AM4(A) – EMSD Workshop was cancelled due to unsuccessful accessibility to the facility. 1-hr TSP monitoring was conducted at AM4(B) – Ma Tau Kok Road (next to EMSD workshop) temporarily.
- 2.20 All other 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.21 24-hour TSP monitoring at AM4(A) – EMSD Workshop was cancelled due to unsuccessful accessibility to the facility. 24-hr TSP monitoring will be resumed after an alternative location is confirmed.
- 2.22 All other 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.23 The air temperature, precipitation and the relative humidity data were obtained from Hong Kong Observatory where the wind speed and wind direction were recorded by the installed Wind Anemometer set at rooftop (about 8/F) Lee Kau Yan Memorial School. The location is shown in **Figure 4**. This weather information for the reporting month is summarized in Appendix C.
- 2.24 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.

- 2.25 The summary of exceedance record in the reporting month is shown in **Appendix H**. No exceedance in Action/Limit Levels of 1-hour and 24-hour TSP was recorded for the air quality monitoring.
- 2.26 According to our field observations, the major dust source identified at the designated air quality monitoring stations is as follows:

Table 2.4 Major dust source identified at the designated air quality monitoring stations

Station	Major Dust Source
AM2 – Lee Kau Yan Memorial School	Road Traffic Dust
	Exposed site area and open stockpiles
	Site vehicle movement
AM3(A) – Holy Trinity Bradbury	Road Traffic Dust
Centre	Exposed site area
	Excavation works
	Site vehicle movement
AM4(A) – EMSD Workshops	Site vehicle movement
AM4(B) – Ma Tau Kok Road (next to	Site vehicle movement
EMSD workshop) temporarily	
AM5(A) – Po Leung Kuk Ngan Po	Road Traffic Dust
Ling College	Excavation works at the site (Contract No.:
	1/WSD/14(K)) facing Po Leung Kuk Ngan Po
	Ling College

3. NOISE

Monitoring Requirements

3.1 According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis to conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

- 3.2 Five designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at four designated monitoring stations (M6, M7, M8 and M9). **Figure 3** shows the locations of these stations.
- 3.3 Construction noise monitoring at Station M6 Holy Carpenter Primary School was rejected by the premise owner on 6th October 2014. The monitoring station has been relocated at a proposed alternative noise monitoring station M6(A) Oblate Primary School since 10th October 2014 to carry out the monitoring works.

Table 3.1 Noise Monitoring Stations

Monitoring Stations	Locations	Location of Measurement
*M6(A)	Oblate Primary School	Rooftop (about 7/F) Area
M7	CCC Kei To Secondary School	Rooftop (about 8/F) Area
M8	Po Leung Kuk Ngan Po Ling College	Staircase Area (about 9/F)
M9	Tak Long Estate	Car Park Building (about 2/F)
#M10	Site 1B4 (Planned)	-

Remarks:

Monitoring Equipment

Table 3.2 summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

Table 3.2 Noise Monitoring Equipment

8 1 1				
Equipment	Model and Make	Qty.		
Integrating Cound Layel Mater	SVAN 955, 957	7		
Integrating Sound Level Meter	BSWA 801	1		
Calibratan	SVAN 30A	3		
Calibrator	B&K4231	2		

Monitoring Parameters, Frequency and Duration

3.5 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

^{*} Alternative noise monitoring station for M6 – Holy Carpenter Primary School from 10th October 2014 onwards

[#] The impact monitoring at these locations will only be carried out until existence of the sensitive receiver at the building.

Monitoring Stations	Parameter	Period	Frequency	Type of Measurement
M7 M8 M9	L ₁₀ (30 min.) dB(A) L ₉₀ (30 min.) dB(A) L _{eq} (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Façade (*)
M6(A)	L ₁₀ (30 min.) dB(A) L ₉₀ (30 min.) dB(A) L _{eq} (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Free Field (*)

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
- For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels was adjusted with a correction of +3 dB(A).
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

frequency weighting
time weighting
Fast
time measurement
30 minutes

- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq} , L_{90} and L_{10} were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

- 3.6 The microphone head of the sound level meter and calibrator was cleaned with a soft cloth at quarterly intervals.
- 3.7 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

^(*) Refer to bullet point 1 and 2 in the following section.

Results, Observations and Action/Limit Level Exceedance

- 3.9 All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded.
- 3.10 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in Table 3.4.
- 3.11 Noise monitoring results and graphical presentations are shown in **Appendix G**.
- 3.12 The major noise source identified at the designated noise monitoring stations is as follows:

Table 3.4 Major noise source identified at the designated noise monitoring stations

Monitoring Stations	Locations	Major Noise Source
M6(A)	Oblate Primary School	Road and marine traffic Noise
M7	CCC Kei To Secondary School	Road and marine traffic Noise
M8	Po Leung Kuk Ngan Po Ling College	Excavation works at the site (Contract No.: 1/WSD/14(K)) facing Po Leung Kuk Ngan Po Ling College
M9	Tak Long Estate	Road paving and asphalt paving works

Baseline noise level and noise limit level for monitoring stations **Table 3.5**

Monitoring	Baseline Noise Level, dB (A)	Noise Limit Level, dB (A)	
Stations			
M6(A)	63.9 (at 0700 – 1900 hrs on normal weekdays)		
M7	68.7 (at 0700 – 1900 hrs on normal weekdays)	70* (at 0700 – 1900 hrs on normal weekdays)	
M8	61.9 (at 0700 – 1900 hrs on normal weekdays)		
M9	59.0 (at 0700 – 1900 hrs on normal weekdays)	75 (at 0700 – 1900 hrs on normal weekdays)	

Noise Limit Level is 65 dB(A) during school examination periods.

4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 According to Section 16.1.6 (vi) of the EM&A Manual, the EM&A data were compared with the EIA predictions as summarized in **Table 4.1** to **4.3** below.

Table 4.1 Comparison of 1-hr TSP data with EIA predictions

Station	Predicted 1-hr TSP conc.			
	Scenario1 (Mid 2009 to	Scenario2 (Mid 2013 to	•	ing Month 2017), μg/m3
	Mid 2013),	Late 2016), μg/m3	Average	Range
AM2 – Lee Kau Yan Memorial School	290	312	149.9	76.1-243.5
AM3(A) - Holy Trinity Bradbury Centre (Alternative station for Sky Tower)	217	247	155.6	99.2-254.3
AM4(B) – Ma Tau Kok Road (next to EMSD workshops) Temporary	246	258	170.2	100.3-210.5
AM5(A) – Po Leung Kuk Ngan Po Ling College (Alternative station for CCC Kei To Secondary School)	159	221	141.5	85.3-190.2

Table 4.2 Comparison of 24-hr TSP data with EIA predictions

Station	Predicted 24-hr TSP conc.			
	Scenario1 (Mid 2009 to Mid 2013), µg/m3	Scenario2 (Mid 2013 to Late 2016), µg/m3	Reporting Month (February 2017), µg/m3	
			Average	Range
AM2 – Lee Kau Yan Memorial School	145	169	47.5	23.5-79.6
AM3(A) - Holy Trinity Bradbury Centre (Alternative station for Sky Tower)	106	138	71.4	47.2-99.5
AM5(A) – Po Leung Kuk Ngan Po Ling College (Alternative station for CCC Kei To Secondary School)	103	128	35.2	21.9-44.8

Table 4.3 Comparison of Noise Monitoring Data with EIA predictions

Stations	Predicted Mitigated Construction Noise Levels during Normal Working Hour (Leq (30min) dB(A))	Reporting Month (February 2017), $L_{eq~(30min)}~dB(A)$
M6(A) - Oblate Primary School ^	N/A	58.9 – 61.1
M7 - CCC Kei To Secondary School	45 – 68	61.8 – 67.4
M8 - Po Leung Kuk Ngan Po Ling College	44 – 70	59.5 – 69.6
M9 – Tak Long Estate	Not predicted in EIA Report	59.8 – 64.5

^(^) Alternative noise monitoring station for M6 – Holy Carpenter Primary School from 10th October 2014 onwards.

- 4.2 The averages of 1-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3 The averages of 24-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.

5. LANDSCAPE AND VISUAL

Monitoring Requirements

5.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's activities during the construction period on a weekly basis, and to report on the contractor's performance.

Results and Observations

- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4 In accordance with the Action Plan presented in **Appendix J**, no corrective actions were required in the reporting month.

6. ENVIRONMENTAL AUDIT

Site Audits

- 6.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 6.2 Site audits were conducted on 3rd, 10th, 17th and 22nd February 2017 in the reporting month. IEC site inspection was conducted on 22th February 2017. No non-compliance was observed during the site audits.

Status of Environmental Licensing and Permitting

6.3 All permits/licenses obtained for the Project are summarized in Table 6.1.

 Table 6.1
 Summary of Environmental Licensing and Permit Status

Permit No.	Valid Period		Details	C4-4
Perint No.	From	To	Details	Status
Environmental Perm	it (EP)			
EP-337/2009	23/04/09	N/A	Construction of new distributor roads serving the planned Kai Tak development.	Valid
EP-344/2009	23/04/09	N/A	Construction of a new sewage pumping station serving the planned Kai Tak development with installed capacity of more than 2,000 m³ per day and a boundary of which is less than 150m from an existing or planned residential area or educational institution.	Valid
Effluent Discharge Li	icense			
WT00020971-2015	22/04/15	21/04/20	Discharge Licence for the discharge of wastewater from the construction site including contaminated surface run-off to the communal storm water drain	Valid
Registration of Chem	ical Waste P	Producer		
5213-286-K2958-05			Registration of chemical waste producer for chemical waste produced during construction of Stage 4 at former North Apron Area Infrastructure.	Valid
Construction Noise P	ermit			
GW-RE0964-16	30/09/16	29/03/17	Location: Heading 7A & 7B	Valid

Status of Waste Management

- 6.4 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.
- 6.5 In respect of the dump truck cover, the Contractor is advised to take record photos and inspection to ensure that the skips of all dump trucks have been fully covered before leaving the site.

Implementation Status of Environmental Mitigation Measures

6.6 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 6.2.

Observations and Recommendations of Site Inspections for EP-337/2009 **Table 6.2**

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality			
Air Quality			
Noise			
Waste/Chemical	22 February 2017	Reminder: Provide drip tray to chemical containers near generator set at Portion 7B.	Chemical containers were removed.
Management	22 February 2017	Reminder: General refuse deposited near KO site office should be properly placed in rubbish bins.	General refuse was cleared.
Landscape and Visual			
Permits /Licences			

Table 6.3	Observations and Recomm	endations of Site	Inspections for	EP-344/2009
				,

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality			
Air Quality			
Noise			
Waste/Chemical Management			
Landscape and Visual			
Permits /Licences			

Summary of Mitigation Measures Implemented

The monthly IEC audit was carried out on 22nd February 2017, the observations were 6.7 recorded and they are presented as follows:

Follow up of last monthly audit:

Nil

Observation(s) in the reporting month:

- On DCS 7B site, there was a generator and 3 chemical drums without drip tray. Drip trays are required or remove the drums from the site. (Follow up to be taken on the next inspection.)
- 6.8 An updated summary of the EMIS is provided in **Appendix K**.

Implementation Status of Event Action Plans

6.9 The Event Action Plans for air quality, noise and landscape and visual are presented in Appendix J.

1-hr TSP Monitoring

No Action/Limit Level exceedance was recorded in the reporting month. 6.10

24-hr TSP Monitoring

6.11 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

6.12 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

6.13 No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.14 No environmental complaints and environmental prosecution were received in the reporting month. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project are presented in **Appendix L**.

7. FUTURE KEY ISSUES

- 7.1 Major site activities undertaken for the coming two months include:
 - Daily Cleaning;
 - Finishing works, E&M work in PS2;
 - Water test, backfill and sheet-pile removal in Heading 7A;
 - Segment tunneling, backfill and sheet-pile removed chamber construction in Heading 7B;
 - Road widening works (excavation and UU works) at Sung Wong Toi Road;
 - Maintenance & Servicing Engineer's Office at Portion 9;
 - Install Fitting inside chamber in Pit 1 and Pit 5;
 - Rising Main installation in Pit 2, Pit 4, Pit 6/7 and Pit 9;
 - Installation of drainage, UU laying works and Road works at Road D2;
 - Finishing works and E&M works at NPS;
 - UU works and Road works at Road L19 & Bailey St;
 - Refer construction works of NPS in portion 4 sewerage; and
 - Removal of excavated material in Portion 6
- 7.2 The tentative construction program for the Project is provided in **Appendix N.**

Key Issues for the Coming Month

- 7.3 Key environmental issues in the coming month include:
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site:
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site;
 - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site; and
 - Review and implementation of temporary drainage system for the surface runoff.
- 7.4 The tentative program of major site activities and the impact prediction and environmental mitigation measures for the coming two months, i.e. March and April 2017 are summarized as follows:

Table 7.1 Summary of the tentative program of major site activities, the impact prediction and control measures for March and April 2017

Construction Works	Major Impact Prediction	Control Measures
As mentioned in Section 7.1	Air quality impact (dust) Water quality impact (surface run-off)	 a) Frequent watering of haul road and unpaved/exposed areas; b) Frequent watering or covering stockpiles with tarpaulin or similar means; and c) Watering of any earth moving activities. d) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; e) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; f) Provision of site boundary bund such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and g) Provision of measures to prevent discharge into the stream.
	Noise Impact	 h) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; i) Controlling the number of plants use on site; j) Regular maintenance of machines; and k) Use of acoustic barriers if necessary.

Monitoring Schedule for the Next Month

7.5 The tentative environmental monitoring schedules for the next month are shown in Appendix D.

8. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

8.1 Environmental monitoring works required under the EM&A Manual were performed in the reporting month and all monitoring results were checked and reviewed.

1-hr TSP Monitoring

- 8.2 1-hour TSP monitoring at AM4(A) EMSD Workshop was cancelled due to unsuccessful accessibility to the facility. 1-hr TSP monitoring was conducted at AM4(B) Ma Tau Kok Road (next to EMSD workshop) temporarily.
- 8.3 All other 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. 1-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.

24-hr TSP Monitoring

- 8.4 24-hour TSP monitoring at AM4(A) EMSD Workshop was cancelled due to unsuccessful accessibility to the facility. 24-hr TSP monitoring will be resumed after an alternative location is confirmed.
- 8.5 All other 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. 4-hour TSP concentrations in all stations in the reporting month were below the prediction in the approved Environmental Impact Assessment (EIA) Report.

Construction Noise Monitoring

8.6 All construction noise monitoring was conducted as scheduled in the reporting month. No Action and Limit Level exceedance was recorded. The construction noise levels in all stations in the reporting month were within the range of predicted mitigated construction noise levels in the approved Environmental Impact Assessment (EIA) report.

Complaints, Notification of any Summons and Prosecution Received

8.7 No environmental complaints and environmental prosecution were received in the reporting month. The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project are presented in **Appendix L**.

Recommendations

8.8 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality Impact

- To implement dust suppression measures on all haul roads, stockpiles, dry surfaces and excavation works.
- To mitigate the dust generation by adequate water spraying in dry days.

Noise Impact

- To inspect the noise sources inside the site.
- To disperse the locations of noisy equipments and position the equipments as far away as possible from sensitive receivers.
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location.

Water Impact

- To prevent any surface runoff discharge into any stream course.
- To review and implement temporary drainage system.
- To identify any wastewater discharges from site.
- To ensure properly maintenance for de-silting facilities.
- To clear the silt and sediment in the sedimentation tanks.
- To review the capacity of de-silting facilities for discharge.
- To divert all the water generated from construction site to de-silting facilities with enough handling capacity before discharge.

Waste/Chemical Management

- To check for any accumulation of waste materials or rubbish on site.
- To ensure the performance of sorting of C&D materials at source (during generation);
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the site.
- To provide proper storage area or drip trays for oil containers/ equipment on site.
- To avoid improper handling or storage of oil drum on site.

Landscape and Visual

- To protect the existing trees to be retained.
- To transplant the trees unavoidably affected by the works.
- To control of night-time lighting.
- To provide decorative screen hoarding.
- To complete landscape works at site area as early as possible.

Effectiveness of Environmental Management

- 8.9 The above recommendations and the recommended mitigation measures in the EM&A Manual were carried out by the Contractor during construction. No non-compliance was recorded during the environmental site inspections as shown in **Appendix I**.
- 8.10 The effectiveness of environmental management is satisfactory as the above recommendations are met. Some of the examples of mitigation measures for the following recommendations are given in **Table 8.1** below.
 - Surface runoff discharge into any stream course is prevented;
 - Provision of sedimentation facilities after identification of wastewater discharges from site;
 - Discharge or accidental spillage of chemical waste or oil directly from the site is avoided:
 - Improper handling or storage of oil drum on site is avoided;
 - The existing trees to be retained are protected; and
 - Night-time lighting is controlled.

Table 8.1 Examples of Mitigation Measures for Environmental Recommendations





Follow-up measure(s) after identification of wastewater discharges from site.




To avoid any discharge or accidental spillage of chemical waste or oil directly from the site



To avoid improper handling or storage of oil drum on site





To protect the existing trees to be retained





To control of night-time lighting


FIGURES











APPENDIX A ACTION AND LIMIT LEVELS

Appendix A - Action and Limit Levels

Table A-1 Action and Limit Levels for 1-Hour TSP

Location	Action Level, μg/m³	Limit Level, μg/m³
AM2	346	
AM3(A)	351	500
AM4(A)	371	500
AM5(A)	345	

Table A-2 Action and Limit Levels for 24-Hour TSP

Location	Action Level, μg/m³	Limit Level, μg/m³
AM2	157	
AM3(A)	167	260
AM4(A)	187	260
AM5(A)	156	

Table A-3 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level	
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*	

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. *70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



						File No	MA14008/59/0040
Station	AM2 - Lee Kau	Yan Memorial S	chool	Operator:	WK		
Date:	20-Jan-17		_	Next Due Date:	19-Mar-17		
Equipment No.:	A-01-59		-	Serial No.	2354		
Artestan			Ambient (Condition			
Temperatui	re, Ta (K)	287.8	Pressure, Pa	(mmHg)		770.6	
5. 3							
		Ō,	rifice Transfer Sta	ndard Inform	ation		
Serial	No.:	2896	Slope, mc (CFM)	0.0598	Intercep	t, bc	-0.05079
Last Calibra	tion Date:	4-Mar-16		mc x Qstd + l	oc = [ΔH x (Pa/76		1/2
Next Calibra	ation Date:	3-Mar-17			x (Pa/760) x (298		
		•					
			Calibration of	TSP Sampler	A Total Company of the Company of th		
Calibration		Or	fice			HVS	
Point	ΔΗ (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}		Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/76	50) x (298/Ta)] ^{1/2} Y- axis
1	11.7	3	3.50	59.47	7.6		2.82
2	9.8	3	3.21	54.50	6.5		2.61
3	7.5	2	2.81	47.78	5.1		2.31
4	5.0	2	2.29	39.17	3.2		1.83
5	3.4	I	1.89	32.45	2.3		1.55
Slope, mw = Correlation co	0.0480 pefficient* =	0.9	988	Intercept, bw	-0.014	7	
*If Correlation C	Soefficient < 0.99	0, check and rec	alibrate. Set Point C				
From the TCD Fi	old Coliberation C	bress tales Oatd -		aicuiation			
From the TSP Fig From the Regress							
riom me Regress	sion Equation, in	e r value acco	ruing to				
		mw x ($Qstd + bw = [\Delta W]$	x (Pa/760) x (2	98/Ta)] ^{1/2}		
Therefore, Se	et Point; W = (m	w x Qstd + bw) ²	x (760/Pa)x (T	Ca / 298)=	4.01		
Remarks:			- HA-16-10-10-1-41-				
Conducted by: Checked by:	wk Tang	Signature:	Kwa			Date: _	20/1/2017 20 January 2017

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



File No. MA14008/49/0038

Station	AM3(A) - Holy	Trinity Bradbu	ry Centre	Operator:	WK		_
Date:	20-Jan-17		1	- Vext Due Date:	19-Mar	-17	_
Equipment No.:	A-01-49			Serial No.	1793		.
			Ambient C				
Temperatu	ire, Ta (K)	288.4	Pressure, Pa	(mmHg)		771.5	
Serial	No:	2896	rifice Transfer Sta Slope, mc (CFM)	I	Intercep	t ho	-0.05079
Last Calibr		4-Mar-16			$c = [\Delta H \times (Pa/760]]$		<u> </u>
Next Calibr		3-Mar-17	-		(Pa/760) x (298/		
TOAL CAHOL	ation Date.	J-14141-17	1	Zera (Imr.	(1 u/ / 00) 1 (2 / 0/) ₁ , 7	
			Calibration of	TSP Sampler			
G-101		O	rfice	<u> </u>		HVS	
Calibration Point	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}		Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa.	/760) x (298/Ta)] ^{1/2} Y-axis
1	11.8		3.52	59.69	7.8		2.86
2	9.7		3.19	54.20	6.5		2.61
3	7.5		2.80	47.76	5.1		2.31
4	5.1		2.31	39.53	3.4		1.89
5	3.4		1.89	32.43	2.1		1.48
By Linear Regar Slope, mw = Correlation of	ression of Y on X 0.0504 coefficient* =		. 9989	Intercept, bw =	-0.121	6	
	Coefficient < 0.99						
			Set Point Ca	lculation			
From the TSP F	ield Calibration C	urve, take Qste	d = 43 CFM				
From the Regres	ssion Equation, the	e "Y" value ac	cording to				
		mw x ($Qstd + bw = [\Delta W x]$	(Pa/760) x (29	98/Ta)] ^{1/2}		
Therefore, Se	et Point; W = (mv	v x Qstd + bw) ² x (760 / Pa) x ('	Γa / 298)=	3.98		
Remarks:		W					
Conducted by: Checked by:	Wk. 7ang +v	Signature: Signature:	kwa	<u>.</u>	•	Date: Date:	2011/2017 20 January 2017
			O				

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



						File No	MA14008/60/0040
Station	AM5(A) - Po Le	eung Kuk Ngan I	Po Ling College	Operator:	WK		
Date:	20-Jan-17		1	Next Due Date:	19-Mar	-17	
Equipment No.:	A-01-60		-	Serial No.	2358		
	<u> </u>		1	Condition	I	\$15.10 A \$4.4 P	
Temperature, Ta (K) 289.5 Pressure, Pa (mmHg) 770.		770.6					
				515,265,535,665,935,5		distribuis de la	
gi1	I NTo .		rifice Transfer Sta	1	I		0.05070
Serial Last Calibr		2896 4-Mar-16	Slope, mc (CFM)	•	Intercep oc = [ΔH x (Pa/76		-0.05079
Next Calibr		3-Mar-17	-		x (Pa/760) x (298		-
NOAL CALLOI	ation Date.	J-IVIAL-17		Qata (AII)	A (1 A) 700) X (230)	/xa)j -bc;/	AAC
			Calibration of	'TSP Sampler			
	The state of the s	Or	·fice	- vi Sampiel		HVS	<u> </u>
Calibration Point	ΔH (orifice),		•	Qstd (CFM)	ΔW (HVS), in.		60) x (298/Ta)] ^{1/2} Y-
romt	in. of water	[ΔH x (Pa/76	60) x (298/Ta)] ^{1/2}	X - axis	of water	(= / .	axis
1	11.3	3.43		58.29	7.9		2.87
2	9.7	3.18		54.07	6.8		2.66
3	7.6	2.82		47.96	5.3		2.35
4	5.2	:	2.33		3.3		1.86
5	3.4		1.88	32.36	2.3		1.55
By Linear Regi	ression of Y on X						
Slope , mw =	0.0523	_		Intercept, bw :	-0.171	.0	
Correlation c	oefficient* = _	0.9	9983	_			
*If Correlation C	Coefficient < 0.99	0, check and rec	calibrate.				
128000000000000000000000000000000000000	er Thios county was assessed against a se					oberes C. Colon prompteting system	
			Set Point C	Calculation		in in the contract of the cont	
	ield Calibration C						
From the Regres	ssion Equation, th	e "Y" value acco	ording to				
		mw x ($Qstd + bw = [\Delta W]$	x (Pa/760) x (2	98/Ta)] ^{1/2}		
					71		
Therefore, S	et Point; W = (m	w x Qstd + bw)	² x (760 / Pa) x (7	Γa / 298) =	4.13		
Remarks:							****
					··		
C (11	. d. 7 n. n	a	L	. 1		D .	7 / / 17
Conducted by:	WK lang	Signature:		ar /		Date:	2011/2011
Checked by:	19~	Signature:		<u>/ </u>		Date:	do January de



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ma Operator		Rootsmeter Orifice I.I		438320 2896	Ta (K) - Pa (mm) -	295 - 755.65
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00	1.4340 1.0250 0.9150 0.8770 0.7210	3.2 6.4 7.9 8.7 12.7	2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
1.0001 0.9959 0.9938 0.9928 0.9875	0.6974 0.9716 1.0861 1.1320 1.3696	1.4173 2.0044 2.2410 2.3503 2.8346		0.9957 0.9915 0.9894 0.9885 0.9831	0.6944 0.9674 1.0814 1.1271 1.3636	0.8836 1.2496 1.3971 1.4653 1.7672
Qstd slop	: (b) = :	2.11176 -0.05079 0.99982		Qa slope intercept coefficie	= (b) $=$	1.32235 -0.03166 0.99982
y = SQRT[H2O(Pa/760)(298/Ta)]			[a)]	y axis =	SQRT [H20 (T	: :a/Pa)]

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]

Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa = $1/m\{[SQRT H2O(Ta/Pa)] - b\}$



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/160820

Date of Issue: 2016-08-20

Date Received: 2016-08-20 Date Tested: 2016-08-20

Date Completed: 2016-08-20

Next Due Date: 2017-02-19

ATTN:

Miss Mei Ling Tang

Page:

1 of 2

Certificate of Calibration

Item for calibration:

Description

: Weather Monitor II

Manufacturer

: Davis Instruments

Model No.

: 7440

Serial No.

: MC01010A44

Test conditions:

Room Temperature

: 24 degree Celsius

Relative Humidity

: 56 %

Test Specifications:

- 1. Performance check of anemometer
- 2. Performance check of wind direction sensor

Methodology:

In-house method with reference anemometer (RS232 Integral Vane Digital Anemometer)

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager

Website: www.wellab.com.hk



TEST REPORT

Test Report No.:	C/160820
Date of Issue:	2016-08-20
Date Received:	2016-08-20
Date Tested:	2016-08-20
Date Completed:	2016-08-20
Next Due Date:	2017-02-19

Page:

2 of 2

Results:

1. Performance check of anemometer

Air Velo	Difference D (m/s)	
Instrument Reading (V1) Reference Value (V1)		D = V1 - V2
2.00	2.00	0.00

2. Performance check of wind direction sensor

Wind Dire	ection (°)	Difference D (°)
Instrument Reading (W1)	Instrument Reading (W1) Reference Value (W2)	
0	0	0
45.2	45	0.2
90.1	90	0.1
134.8	135	-0.2
180.3	180	0.3
225.1	225	0.1
270.2	270	0.2
315.1	315	0.1
360	360	0



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/W/161001
Date of Issue: 2016-10-03
Date Received: 2016-10-01
Date Tested: 2016-10-01
Date Completed: 2016-10-03
Next Due Date: 2017-04-02

ATTN:

Mr. W.K. Tang

Page:

1 of 2

Certificate of Calibration

Item for calibration:

Description
Manufacturer

: Weather Monitor II: Davis Instruments

Model No.

: 7440

Serial No.

: MC20813A11

Test conditions:

Room Temperature

: 23 degree Celsius

Relative Humidity

: 56 %

Test Specifications:

- 1. Performance check of anemometer
- 2. Performance check of wind direction sensor

Methodology:

In-house method with reference anemometer (RS232 Integral Vane Digital Anemometer)

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager



TEST REPORT

Test Report No.: C/W/161001
Date of Issue: 2016-10-03
Date Received: 2016-10-01
Date Tested: 2016-10-01
Date Completed: 2016-10-03
Next Due Date: 2017-04-02

Page:

2 of 2

Results:

1. Performance check of anemometer

Air Velo	Difference D (m/s)	
Instrument Reading (V1) Reference Value (V1)		D = V1 - V2
2.00	2.00	0.00

2. Performance check of wind direction sensor

Wind Dire	ection (°)	Difference D (°)
Instrument Reading (W1)	Reference Value (W2)	D = W1 - W2
0	0	0
45.1	45	0.1
90	90	0
135.1	135	0.1
180	180	0
225.2	225	0.2
270.3	270	0.3
315	315	0
360	360	0



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

 Test Report No.:
 C/A/170106A

 Date of Issue:
 2017-01-09

 Date Received:
 2017-01-06

 Date Tested:
 2017-01-06

 Date Completed:
 2017-01-09

 Next Due Date:
 2017-03-08

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Laser Dust Monitor

Manufacturer

: Sibata

Model No.

: LD-3

Serial No.

: 251634

Sensitivity (K) 1 CPM

 $: 0.001 \text{ mg/m}^3$

Sen. Adjustment Scale Setting

: 550 CPM

Equipment No.

: A-02-01

Test Conditions:

Room Temperature

: 22 degree Celsius

Relative Humidity

: 63 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

0.0037

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/A/170106B
Date of Issue:	2017-01-09
Date Received:	2017-01-06
Date Tested:	2017-01-06
Date Completed:	2017-01-09
Next Due Date:	2017-03-08

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Laser Dust Monitor

Manufacturer

: Sibata

Model No.

: LD-3B

Serial No.

: 853944

Sensitivity (K) 1 CPM

 $: 0.001 \text{ mg/m}^3$

Sen. Adjustment Scale Setting

: 685 CPM

Equipment No.

: A-02-04

Test Conditions:

Room Temperature

: 22 degree Celsius

Relative Humidity

: 63 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF) 0.0038

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/A/170106C
Date of Issue:	2017-01-09
Date Received:	2017-01-06
Date Tested:	2017-01-06
Date Completed:	2017-01-09
Next Due Date:	2017-03-08

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description : Laser Dust Monitor

Manufacturer: SibataModel No.: LD-3BSerial No.: 014750

Sensitivity (K) 1 CPM : 0.001 mg/m³
Sen. Adjustment Scale Setting : 790 CPM
Equipment No. : A-02-06

Test Conditions:

Room Temperature : 22 degree Celsius

Relative Humidity : 63 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.


Results:

Correlation Factor (CF) 0.0035

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/A/170106
Date of Issue:	2017-01-09
Date Received:	2017-01-06
Date Tested:	2017-01-06
Date Completed:	2017-01-09
Next Due Date:	2017-03-08

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description : Laser Dust Monitor

Manufacturer : Sibata

Model No. : LD-3B

Serial No. : 541146

Sensitivity (K) 1 CPM : 0.001 mg/m³

Sen. Adjustment Scale Setting : 625 CPM Equipment No. : A-02-07

Test Conditions:

Room Temperature : 22 degree Celsius

Relative Humidity : 63 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	0.0033

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/161230
Date of Issue:	2017-01-03
Date Received:	2016-12-30
Date Tested:	2016-12-30
Date Completed:	2017-01-03
Next Due Date:	2017-03-02

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Laser Dust Monitor

Manufacturer

: Sibata

Model No.

: LD-3B

Serial No.

: 095029

Sensitivity (K) 1 CPM

 $: 0.001 \text{ mg/m}^3$

Sen. Adjustment Scale Setting

: 551 CPM

Equipment No.

: A-02-10

Test Conditions:

Room Temperature

: 22 degree Celsius

Relative Humidity

: 66 %

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.

2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

0.0038

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/161230D Date of Issue: 2017-01-03

Date Received: 2016-12-30

Date Tested: 2016-12-30

Date Completed: 2017-01-03

Next Due Date: 2017-03-02

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Dust Monitor

Manufacturer

: Met One Instruments

Model No.

: AEROCET-531

Serial No.

: N6734

Flow rate

:0.1 cfm

Zero Count Test

:0 mg (The result of the 2-minute sample)

Equipment No.

: A-02-13

Test Conditions:

Room Temperature

: 22 degree Celsius

Relative Humidity

: 66 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF) 1.183

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/160917B

Date of Issue: 2016-09-19

Date Received: 2016-09-17 Date Tested: 2016-09-17

Date Completed: 2016-09-19

Next Due Date:

2017-09-18

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 955

Serial No.

: 12553

Microphone No.

: 35222

Equipment No.

: N-08-02

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 57%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager





TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/160917C
Date of Issue: 2016-09-19
Date Received: 2016-09-17
Date Tested: 2016-09-17
Date Completed: 2016-09-19
Next Due Date: 2017-09-18

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer : SVANTEK
Model No. : SVAN 955
Serial No. : 12563
Microphone No. : 34377

Equipment No.

: N-08-03

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 57%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



WELLAB LIMITED

Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

 Test Report No.:
 C/N/160826A

 Date of Issue:
 2016-08-29

 Date Received:
 2016-08-26

 Date Tested:
 2016-08-26

 Date Completed:
 2016-08-29

 Next Due Date:
 2017-08-28

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957

Serial No.
Microphone No.

: 21455 : 43730

Equipment No.

: N-08-07

Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 57%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160819B
Date of Issue:	2016-08-22
Date Received:	2016-08-19
Date Tested:	2016-08-19
Date Completed:	2016-08-22
Next Due Date:	2017-08-21

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer Model No.

: SVANTEK : SVAN 957

Serial No.

: 21459

Microphone No. Equipment No.

: 43676 : N-08-08

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 58%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager



WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/161128

Date of Issue: 2016-11-30

Date Received: 2016-11-28

Date Tested: 2016-11-28

Date Completed: 2016-11-30

Next Due Date: 2017-11-29

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No.

: SVAN 957 : 23853

Serial No.
Microphone No.

: 48530

Equipment No.

: N-08-10

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 66%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager



WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/161128B Date of Issue: 2016-11-30 2016-11-28 Date Received: 2016-11-28 Date Tested:

Date Completed:

2016-11-30

Next Due Date:

2017-11-29

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer Model No.

: SVANTEK : SVAN 957

Serial No. Microphone No. Equipment No.

: 23851 : 48532 : N-08-12

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 66%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:


In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

 Test Report No.:
 C/N/160919

 Date of Issue:
 2016-09-21

 Date Received:
 2016-09-19

 Date Tested:
 2016-09-19

 Date Completed:
 2016-09-21

 Next Due Date:
 2017-09-20

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer Model No.

: SVANTEK : SVAN 977

Serial No. Microphone No.

: 45467 : 62838

Equipment No.

: N-08-13

Test conditions:

Room Temperatre

: 22 degree Celsius

Relative Humidity

: 56%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual


Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PÁTRICK TSE





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/161216
Date of Issue:	2016-12-19
Date Received:	2016-12-16
Date Tested:	2016-12-16
Date Completed:	2016-12-19
Next Due Date:	2017-12-15

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: Sound & Vibration Analyser

Manufacturer

: BSWA

Model No.

: BSWA 801 : 35924

Serial No. Equipment No.

: N-13-01

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 60 %

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual


Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website; www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/160930A Date of Issue: 2016-10-03 Date Received: 2016-09-30 2016-09-30 Date Tested: Date Completed: 2016-10-03

ATTN:

Mr. W.K. Tang

Page:

Next Due Date:

1 of 1

2017-10-02

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No. Serial No.

: SV30A

: 24803

Equipment No.

: N-09-03

Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 60%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160930B
Date of Issue:	2016-10-03
Date Received:	2016-09-30
Date Tested:	2016-09-30
Date Completed:	2016-10-03
Next Due Date:	2017-10-02

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A

Serial No.

: 24791

Equipment No.

: N-09-04

Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 60%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	$94.0 \pm 0.1 \text{ dB}$
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

RATRICK TSE



WELLAB LIMITED

Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160930C
Date of Issue:	2016-10-03
Date Received:	2016-09-30
Date Tested:	2016-09-30
Date Completed:	2016-10-03
Next Due Date:	2017-10-02

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A

Serial No.

: 24780

Equipment No.

: N-09-05

Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 60%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



WELLAB LIMITED

Rms 816, 1516 & 1791, Technology Park,
18 On Lal Street, Shatin, N.T. Hong Kong,
Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/161104/1
Date of Issue: 2016-11-07
Date Received: 2016-11-04
Date Tested: 2016-11-04
Date Completed: 2016-11-07

Page:

Next Due Date:

2017-11-06

1 of 1

ATTN:

Mr. W.K. Tang

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2326353

Equipment No.

: N-02-01

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 62 %

Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.


Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	$114.0 \pm 0.1 \mathrm{dB}$

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager





Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: C

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/160819D Date of Issue: 2016-08-22

Date Received: 2016-08-19

Date Tested: 2016-08-19

Date Completed: 2016-08-22

Next Due Date:

2017-08-21

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2412367

Equipment No.

: N-02-03

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 58%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	$94.0 \pm 0.1 \text{ dB}$
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

APPENDIX C WEATHER INFORMATION

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
1 February 2017	16.6 – 22.0	66 – 90	Trace
2 February 2017	16.2 – 17.7	79 – 89	Trace
3 February 2017	15.4 – 19.6	62 – 83	0
4 February 2017	16.3 – 20.9	66 – 92	1.6
5 February 2017	16.7 – 22.0	68 – 97	3.3
6 February 2017	16.9 – 19.7	69 – 90	Trace
7 February 2017	15.9 – 18.7	65 – 81	0
8 February 2017	15.5 – 20.6	70 – 86	Trace
9 February 2017	11.1 – 16.8	46 – 81	Trace
10 February 2017	10.8 – 15.6	51 – 62	0
11 February 2017	11.5 – 17.9	41 – 68	0
12 February 2017	12.5 – 19.1	43 – 81	0
13 February 2017	13.1 – 20.1	47 – 79	0
14 February 2017	15.6 – 21.1	45 – 80	0
15 February 2017	15.3 – 20.9	47 – 79	0
16 February 2017	15.4 – 24.0	51 – 82	0
17 February 2017	17.1 – 25.4	56 – 93	0
18 February 2017	18.0 – 24.1	54 – 86	0
19 February 2017	16.4 – 19.1	77 – 90	0.3

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
20 February 2017	18.3 – 25.5	69 – 91	Trace
21 February 2017	16.6 – 21.1	78 – 96	4.6
22 February 2017	16.4 – 21.3	83 – 98	8.0
23 February 2017	15.0 – 20.2	77 – 97	Trace
24 February 2017	12.0 – 15.1	76 – 89	Trace
25 February 2017	10.7 – 13.8	75 – 95	0.7
26 February 2017	10.6 – 17.0	66 – 95	1.4
27 February 2017	15.4 – 19.8	40 – 85	0
28 February 2017	15.1 – 20.8	49 – 83	0

^{*} The above information was extracted from the daily weather summary by Hong Kong Observatory.

Date	Time	Wind Speed m/s	Direction
1-Feb-2017	0:00	2.6	WSW
1-Feb-2017	1:00	2.8	N
1-Feb-2017	2:00	2.5	N
1-Feb-2017	3:00	2.4	NE
1-Feb-2017	4:00	2.6	NE
1-Feb-2017	5:00	3.1	N
1-Feb-2017	6:00	2.6	N
1-Feb-2017	7:00	2.2	ENE
1-Feb-2017	8:00	2.6	SW
1-Feb-2017	9:00	2.4	W
1-Feb-2017	10:00	2.1	N
1-Feb-2017	11:00	2.2	W
1-Feb-2017	12:00	2.7	WSW
1-Feb-2017	13:00	2.8	N
1-Feb-2017	14:00	2.4	N
1-Feb-2017	15:00	2.8	SSW
1-Feb-2017	16:00	2.3	ENE
1-Feb-2017	17:00	2.2	NNE
1-Feb-2017	18:00	2.1	W
1-Feb-2017	19:00	1.9	W
1-Feb-2017	20:00	2.1	W
1-Feb-2017	21:00	2.1	WSW
1-Feb-2017	22:00	2.1	ESE
1-Feb-2017	23:00	2.0	W
2-Feb-2017	0:00	2.2	WSW
2-Feb-2017	1:00	2.1	SW
2-Feb-2017	2:00	1.9	ESE
2-Feb-2017	3:00	1.7	SSW
2-Feb-2017	4:00	1.9	ENE
2-Feb-2017	5:00	2.2	SSE
2-Feb-2017	6:00	2.3	SSE
2-Feb-2017	7:00	2.4	SSE
2-Feb-2017	8:00	2.3	SSW
2-Feb-2017	9:00	2.4	WSW
2-Feb-2017	10:00	2.5	SSW
2-Feb-2017	11:00	2.1	SSW

2-Feb-2017 12:00 2.2 SSE 2-Feb-2017 13:00 2 NNE 2-Feb-2017 14:00 2.2 W 2-Feb-2017 15:00 2.2 W 2-Feb-2017 16:00 1.9 NNE 2-Feb-2017 17:00 1.5 NE 2-Feb-2017 18:00 1.2 NE 2-Feb-2017 19:00 1.5 SW 2-Feb-2017 20:00 1.7 S 2-Feb-2017 21:00 1.6 SSW 2-Feb-2017 22:00 1.9 ENE 2-Feb-2017 1:00 1.9 ENE 3-Feb-2017 1:00 1.7 SE 3-Feb-2017 1:00 1.7 SE 3-Feb-2017 1:00 1.9 ENE 3-Feb-2017 1:00 1.7 SE 3-Feb-2017 1:00 1.7 NNE 3-Feb-2017 1:00 1.7 NNE 3-Feb-2017 1:00 1.7 NNE 3-Feb-2017 1:00 1.8 NE 3-Feb-2017 1:00 1.9 ENE 3-Feb-2017 1:00 1.9 ENE 3-Feb-2017 1:00 1.7 NNE 3-Feb-2017 1:00 1.8 NE 3-Feb-2017 1:00 1.8 NE 3-Feb-2017 1:00 1.8 NE 3-Feb-2017 1:00 2 E 3-Feb-2017 1:00 2.1 NNE 3-Feb-2017 1:00 2.1 NNE 3-Feb-2017 1:00 1.8 NE 3-Feb-2017 1:00 1.9 ENE 3-Feb-2017 1:00 1.9 ENE 3-Feb-2017 1:00 1.4 NE 3-Feb-2017 1:00 1.5 NE 3-Feb-2017 1:00 1.5 NE 3-Feb-2017 1:00 1.1 NE 3-Feb-2017 1:00 1.5 NE		T	Т	
2-Feb-2017 14:00 2.2 W 2-Feb-2017 15:00 2.2 W 2-Feb-2017 16:00 1.9 NNE 2-Feb-2017 17:00 1.5 NE 2-Feb-2017 18:00 1.2 NE 2-Feb-2017 19:00 1.5 SW 2-Feb-2017 20:00 1.7 S 2-Feb-2017 21:00 1.6 SSW 2-Feb-2017 22:00 1.9 ENE 2-Feb-2017 23:00 1.3 NE 3-Feb-2017 2:00 1.7 SE 3-Feb-2017 2:00 1.7 SE 3-Feb-2017 2:00 1.9 ENE 3-Feb-2017 3:00 1.7 SE 3-Feb-2017 3:00 1.7 SE 3-Feb-2017 3:00 1.7 SE 3-Feb-2017 3:00 1.8 SE 3-Feb-2017 3:00 1.9 ENE 3-Feb-2017 3:00 1.5 NE 3-Feb-2017 3:00 1.7 NNE 3-Feb-2017 3:00 1.7 NNE 3-Feb-2017 3:00 1.7 NNE 3-Feb-2017 3:00 1.2 NE 3-Feb-2017 3:00 3.9 ENE	2-Feb-2017	12:00	2.2	SSE
2-Feb-2017 15:00 2.2 W 2-Feb-2017 16:00 1.9 NNE 2-Feb-2017 17:00 1.5 NE 2-Feb-2017 18:00 1.2 NE 2-Feb-2017 19:00 1.5 SW 2-Feb-2017 20:00 1.7 S 2-Feb-2017 21:00 1.6 SSW 2-Feb-2017 20:00 1.9 ENE 2-Feb-2017 23:00 1.3 NE 3-Feb-2017 0:00 1.9 E 3-Feb-2017 0:00 1.9 E 3-Feb-2017 1:00 1.7 SE 3-Feb-2017 3:00 1.5 NE 3-Feb-2017 3:00 1.5 NE 3-Feb-2017 4:00 1.7 NNE 3-Feb-2017 5:00 1.2 NE 3-Feb-2017 6:00 0.9 NNE 3-Feb-2017 8:00 1.7 NNE 3-Feb-2017 10:0	2-Feb-2017	13:00	2	NNE
2-Feb-2017 16:00 1.9 NNE 2-Feb-2017 17:00 1.5 NE 2-Feb-2017 18:00 1.2 NE 2-Feb-2017 19:00 1.5 SW 2-Feb-2017 20:00 1.7 S 2-Feb-2017 21:00 1.6 SSW 2-Feb-2017 21:00 1.9 ENE 2-Feb-2017 23:00 1.3 NE 3-Feb-2017 0:00 1.9 E 3-Feb-2017 1:00 1.7 SE 3-Feb-2017 1:00 1.7 SE 3-Feb-2017 3:00 1.5 NE 3-Feb-2017 3:00 1.5 NE 3-Feb-2017 5:00 1.2 NE 3-Feb-2017 5:00 1.2 NE 3-Feb-2017 7:00 0.9 NNE 3-Feb-2017 8:00 1.7 NNE 3-Feb-2017 10:00 1.8 NE 3-Feb-2017 10:	2-Feb-2017	14:00	2.2	W
2-Feb-2017 17:00 1.5 NE 2-Feb-2017 18:00 1.2 NE 2-Feb-2017 19:00 1.5 SW 2-Feb-2017 20:00 1.7 S 2-Feb-2017 21:00 1.6 SSW 2-Feb-2017 22:00 1.9 ENE 2-Feb-2017 23:00 1.3 NE 3-Feb-2017 0:00 1.9 E 3-Feb-2017 1:00 1.7 SE 3-Feb-2017 2:00 1.4 SE 3-Feb-2017 3:00 1.5 NE 3-Feb-2017 3:00 1.5 NE 3-Feb-2017 4:00 1.7 NNE 3-Feb-2017 5:00 1.2 NE 3-Feb-2017 6:00 0.9 NNE 3-Feb-2017 7:00 0.9 ENE 3-Feb-2017 9:00 1.8 NE 3-Feb-2017 10:00 1.8 NE 3-Feb-2017 12:0	2-Feb-2017	15:00	2.2	W
2-Feb-2017 18:00 1.2 NE 2-Feb-2017 19:00 1.5 SW 2-Feb-2017 20:00 1.7 S 2-Feb-2017 21:00 1.6 SSW 2-Feb-2017 22:00 1.9 ENE 2-Feb-2017 23:00 1.3 NE 3-Feb-2017 0:00 1.9 E 3-Feb-2017 1:00 1.7 SE 3-Feb-2017 2:00 1.4 SE 3-Feb-2017 3:00 1.5 NE 3-Feb-2017 3:00 1.5 NE 3-Feb-2017 4:00 1.7 NNE 3-Feb-2017 5:00 1.2 NE 3-Feb-2017 6:00 0.9 NNE 3-Feb-2017 7:00 0.9 ENE 3-Feb-2017 10:00 1.8 NE 3-Feb-2017 10:00 1.8 NE 3-Feb-2017 12:00 2.1 NNE 3-Feb-2017 15	2-Feb-2017	16:00	1.9	NNE
2-Feb-2017 19:00 1.5 SW 2-Feb-2017 20:00 1.7 S 2-Feb-2017 21:00 1.6 SSW 2-Feb-2017 22:00 1.9 ENE 2-Feb-2017 23:00 1.3 NE 3-Feb-2017 0:00 1.9 E 3-Feb-2017 1:00 1.7 SE 3-Feb-2017 2:00 1.4 SE 3-Feb-2017 3:00 1.5 NE 3-Feb-2017 4:00 1.7 NNE 3-Feb-2017 5:00 1.2 NE 3-Feb-2017 5:00 1.2 NE 3-Feb-2017 6:00 0.9 NNE 3-Feb-2017 7:00 0.9 ENE 3-Feb-2017 7:00 0.9 ENE 3-Feb-2017 10:00 1.8 NE 3-Feb-2017 10:00 1.8 NE 3-Feb-2017 12:00 2.1 NNE 3-Feb-2017 15	2-Feb-2017	17:00	1.5	NE
2-Feb-2017 20:00 1.7 S 2-Feb-2017 21:00 1.6 SSW 2-Feb-2017 22:00 1.9 ENE 2-Feb-2017 23:00 1.3 NE 3-Feb-2017 0:00 1.9 E 3-Feb-2017 1:00 1.7 SE 3-Feb-2017 2:00 1.4 SE 3-Feb-2017 3:00 1.5 NE 3-Feb-2017 4:00 1.7 NNE 3-Feb-2017 5:00 1.2 NE 3-Feb-2017 5:00 1.2 NE 3-Feb-2017 6:00 0.9 NNE 3-Feb-2017 8:00 1.7 NNE 3-Feb-2017 9:00 1.8 NE 3-Feb-2017 10:00 1.8 NE 3-Feb-2017 11:00 2 E 3-Feb-2017 13:00 1.9 ENE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017 15:00<	2-Feb-2017	18:00	1.2	NE
2-Feb-2017 21:00 1.6 SSW 2-Feb-2017 22:00 1.9 ENE 2-Feb-2017 23:00 1.3 NE 3-Feb-2017 0:00 1.9 E 3-Feb-2017 1:00 1.7 SE 3-Feb-2017 2:00 1.4 SE 3-Feb-2017 3:00 1.5 NE 3-Feb-2017 4:00 1.7 NNE 3-Feb-2017 5:00 1.2 NE 3-Feb-2017 5:00 1.2 NE 3-Feb-2017 6:00 0.9 NNE 3-Feb-2017 7:00 0.9 ENE 3-Feb-2017 8:00 1.7 NNE 3-Feb-2017 10:00 1.8 NE 3-Feb-2017 10:00 1.8 NE 3-Feb-2017 12:00 2.1 NNE 3-Feb-2017 13:00 1.9 ENE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017	2-Feb-2017	19:00	1.5	SW
2-Feb-2017 22:00 1.9 ENE 2-Feb-2017 23:00 1.3 NE 3-Feb-2017 0:00 1.9 E 3-Feb-2017 1:00 1.7 SE 3-Feb-2017 2:00 1.4 SE 3-Feb-2017 3:00 1.5 NE 3-Feb-2017 4:00 1.7 NNE 3-Feb-2017 5:00 1.2 NE 3-Feb-2017 6:00 0.9 NNE 3-Feb-2017 7:00 0.9 ENE 3-Feb-2017 8:00 1.7 NNE 3-Feb-2017 9:00 1.8 NE 3-Feb-2017 10:00 1.8 NE 3-Feb-2017 11:00 2 E 3-Feb-2017 12:00 2.1 NNE 3-Feb-2017 13:00 1.9 ENE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017 15:0	2-Feb-2017	20:00	1.7	S
2-Feb-2017 23:00 1.3 NE 3-Feb-2017 0:00 1.9 E 3-Feb-2017 1:00 1.7 SE 3-Feb-2017 2:00 1.4 SE 3-Feb-2017 3:00 1.5 NE 3-Feb-2017 4:00 1.7 NNE 3-Feb-2017 5:00 1.2 NE 3-Feb-2017 6:00 0.9 NNE 3-Feb-2017 7:00 0.9 ENE 3-Feb-2017 8:00 1.7 NNE 3-Feb-2017 9:00 1.8 NE 3-Feb-2017 10:00 1.8 NE 3-Feb-2017 11:00 2 E 3-Feb-2017 12:00 2.1 NNE 3-Feb-2017 13:00 1.9 ENE 3-Feb-2017 14:00 2.1 NE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017 16:00 1.4 N 3-Feb-2017 18:00<	2-Feb-2017	21:00	1.6	SSW
3-Feb-2017 0:00 1.9 E 3-Feb-2017 1:00 1.7 SE 3-Feb-2017 2:00 1.4 SE 3-Feb-2017 3:00 1.5 NE 3-Feb-2017 4:00 1.7 NNE 3-Feb-2017 5:00 1.2 NE 3-Feb-2017 5:00 1.2 NE 3-Feb-2017 6:00 0.9 NNE 3-Feb-2017 7:00 0.9 ENE 3-Feb-2017 8:00 1.7 NNE 3-Feb-2017 9:00 1.8 NE 3-Feb-2017 10:00 1.8 NE 3-Feb-2017 11:00 2 E 3-Feb-2017 12:00 2.1 NNE 3-Feb-2017 14:00 2.1 NE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017 15:00 1.5 NE 3-Feb-2017 18:00 1.2 ENE 3-Feb-2017 19:00 1.1 N	2-Feb-2017	22:00	1.9	ENE
3-Feb-2017 1:00 1.7 SE 3-Feb-2017 2:00 1.4 SE 3-Feb-2017 3:00 1.5 NE 3-Feb-2017 4:00 1.7 NNE 3-Feb-2017 5:00 1.2 NE 3-Feb-2017 6:00 0.9 NNE 3-Feb-2017 7:00 0.9 ENE 3-Feb-2017 8:00 1.7 NNE 3-Feb-2017 9:00 1.8 NE 3-Feb-2017 10:00 1.8 NE 3-Feb-2017 11:00 2 E 3-Feb-2017 12:00 2.1 NNE 3-Feb-2017 13:00 1.9 ENE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017 16:00 1.4 N 3-Feb-2017 18:00 1.2 ENE 3-Feb-2017 19:00 1.1 NE 3-Feb-2017 20:00 1.5 NE 3-Feb-2017 21:00 1.5 <t< td=""><td>2-Feb-2017</td><td>23:00</td><td>1.3</td><td>NE</td></t<>	2-Feb-2017	23:00	1.3	NE
3-Feb-2017 2:00 1.4 SE 3-Feb-2017 3:00 1.5 NE 3-Feb-2017 4:00 1.7 NNE 3-Feb-2017 5:00 1.2 NE 3-Feb-2017 6:00 0.9 NNE 3-Feb-2017 7:00 0.9 ENE 3-Feb-2017 8:00 1.7 NNE 3-Feb-2017 9:00 1.8 NE 3-Feb-2017 10:00 1.8 NE 3-Feb-2017 11:00 2 E 3-Feb-2017 12:00 2.1 NNE 3-Feb-2017 13:00 1.9 ENE 3-Feb-2017 14:00 2.1 NE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017 16:00 1.4 N 3-Feb-2017 18:00 1.5 NE 3-Feb-2017 19:00 1.1 NE 3-Feb-2017 20:00 1.5 NE 3-Feb-2017 21:	3-Feb-2017	0:00	1.9	Е
3-Feb-2017 3:00 1.5 NE 3-Feb-2017 4:00 1.7 NNE 3-Feb-2017 5:00 1.2 NE 3-Feb-2017 6:00 0.9 NNE 3-Feb-2017 7:00 0.9 ENE 3-Feb-2017 8:00 1.7 NNE 3-Feb-2017 9:00 1.8 NE 3-Feb-2017 10:00 1.8 NE 3-Feb-2017 11:00 2 E 3-Feb-2017 12:00 2.1 NNE 3-Feb-2017 13:00 1.9 ENE 3-Feb-2017 14:00 2.1 NE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017 16:00 1.4 N 3-Feb-2017 17:00 1.5 NE 3-Feb-2017 19:00 1.1 NE 3-Feb-2017 20:00 1.5 NE 3-Feb-2017 21:00 1.4 ENE 3-Feb-2017 21:00 1.5 NE 3-Feb-2017 21:00 1.5	3-Feb-2017	1:00	1.7	SE
3-Feb-2017 4:00 1.7 NNE 3-Feb-2017 5:00 1.2 NE 3-Feb-2017 6:00 0.9 NNE 3-Feb-2017 7:00 0.9 ENE 3-Feb-2017 8:00 1.7 NNE 3-Feb-2017 9:00 1.8 NE 3-Feb-2017 10:00 1.8 NE 3-Feb-2017 11:00 2 E 3-Feb-2017 12:00 2.1 NNE 3-Feb-2017 13:00 1.9 ENE 3-Feb-2017 14:00 2.1 NE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017 16:00 1.4 N 3-Feb-2017 17:00 1.5 NE 3-Feb-2017 19:00 1.1 NE 3-Feb-2017 20:00 1.5 NE 3-Feb-2017 21:00 1.4 ENE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017 22:00 1.5	3-Feb-2017	2:00	1.4	SE
3-Feb-2017 5:00 1.2 NE 3-Feb-2017 6:00 0.9 NNE 3-Feb-2017 7:00 0.9 ENE 3-Feb-2017 8:00 1.7 NNE 3-Feb-2017 9:00 1.8 NE 3-Feb-2017 10:00 1.8 NE 3-Feb-2017 11:00 2 E 3-Feb-2017 12:00 2.1 NNE 3-Feb-2017 13:00 1.9 ENE 3-Feb-2017 14:00 2.1 NE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017 16:00 1.4 N 3-Feb-2017 17:00 1.5 NE 3-Feb-2017 19:00 1.1 NE 3-Feb-2017 20:00 1.5 NE 3-Feb-2017 21:00 1.4 ENE 3-Feb-2017 21:00 1.5 NE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017	3-Feb-2017	3:00	1.5	NE
3-Feb-2017 6:00 0.9 NNE 3-Feb-2017 7:00 0.9 ENE 3-Feb-2017 8:00 1.7 NNE 3-Feb-2017 9:00 1.8 NE 3-Feb-2017 10:00 1.8 NE 3-Feb-2017 11:00 2 E 3-Feb-2017 12:00 2.1 NNE 3-Feb-2017 13:00 1.9 ENE 3-Feb-2017 14:00 2.1 NE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017 16:00 1.4 N 3-Feb-2017 17:00 1.5 NE 3-Feb-2017 19:00 1.1 NE 3-Feb-2017 20:00 1.5 NE 3-Feb-2017 21:00 1.4 ENE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017 23:00 1.9 NNE	3-Feb-2017	4:00	1.7	NNE
3-Feb-2017 7:00 0.9 ENE 3-Feb-2017 8:00 1.7 NNE 3-Feb-2017 9:00 1.8 NE 3-Feb-2017 10:00 1.8 NE 3-Feb-2017 11:00 2 E 3-Feb-2017 12:00 2.1 NNE 3-Feb-2017 13:00 1.9 ENE 3-Feb-2017 14:00 2.1 NE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017 16:00 1.4 N 3-Feb-2017 17:00 1.5 NE 3-Feb-2017 19:00 1.1 NE 3-Feb-2017 20:00 1.5 NE 3-Feb-2017 21:00 1.4 ENE 3-Feb-2017 21:00 1.4 ENE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017 23:00 1.9 NNE	3-Feb-2017	5:00	1.2	NE
3-Feb-2017 8:00 1.7 NNE 3-Feb-2017 9:00 1.8 NE 3-Feb-2017 10:00 1.8 NE 3-Feb-2017 11:00 2 E 3-Feb-2017 12:00 2.1 NNE 3-Feb-2017 13:00 1.9 ENE 3-Feb-2017 14:00 2.1 NE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017 16:00 1.4 N 3-Feb-2017 17:00 1.5 NE 3-Feb-2017 19:00 1.1 NE 3-Feb-2017 20:00 1.5 NE 3-Feb-2017 21:00 1.4 ENE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017 23:00 1.9 NNE	3-Feb-2017	6:00	0.9	NNE
3-Feb-2017 9:00 1.8 NE 3-Feb-2017 10:00 1.8 NE 3-Feb-2017 11:00 2 E 3-Feb-2017 12:00 2.1 NNE 3-Feb-2017 13:00 1.9 ENE 3-Feb-2017 14:00 2.1 NE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017 16:00 1.4 N 3-Feb-2017 17:00 1.5 NE 3-Feb-2017 18:00 1.2 ENE 3-Feb-2017 19:00 1.1 NE 3-Feb-2017 20:00 1.5 NE 3-Feb-2017 21:00 1.4 ENE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017 23:00 1.9 NNE	3-Feb-2017	7:00	0.9	ENE
3-Feb-2017 10:00 1.8 NE 3-Feb-2017 11:00 2 E 3-Feb-2017 12:00 2.1 NNE 3-Feb-2017 13:00 1.9 ENE 3-Feb-2017 14:00 2.1 NE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017 16:00 1.4 N 3-Feb-2017 17:00 1.5 NE 3-Feb-2017 18:00 1.2 ENE 3-Feb-2017 19:00 1.1 NE 3-Feb-2017 20:00 1.5 NE 3-Feb-2017 21:00 1.4 ENE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017 23:00 1.9 NNE	3-Feb-2017	8:00	1.7	NNE
3-Feb-2017 11:00 2 E 3-Feb-2017 12:00 2.1 NNE 3-Feb-2017 13:00 1.9 ENE 3-Feb-2017 14:00 2.1 NE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017 16:00 1.4 N 3-Feb-2017 17:00 1.5 NE 3-Feb-2017 18:00 1.2 ENE 3-Feb-2017 19:00 1.1 NE 3-Feb-2017 20:00 1.5 NE 3-Feb-2017 21:00 1.4 ENE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017 23:00 1.5 NE 3-Feb-2017 23:00 1.9 NNE	3-Feb-2017	9:00	1.8	NE
3-Feb-2017 12:00 2.1 NNE 3-Feb-2017 13:00 1.9 ENE 3-Feb-2017 14:00 2.1 NE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017 16:00 1.4 N 3-Feb-2017 17:00 1.5 NE 3-Feb-2017 18:00 1.2 ENE 3-Feb-2017 19:00 1.1 NE 3-Feb-2017 20:00 1.5 NE 3-Feb-2017 21:00 1.4 ENE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017 23:00 1.9 NNE	3-Feb-2017	10:00	1.8	NE
3-Feb-2017 13:00 1.9 ENE 3-Feb-2017 14:00 2.1 NE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017 16:00 1.4 N 3-Feb-2017 17:00 1.5 NE 3-Feb-2017 18:00 1.2 ENE 3-Feb-2017 19:00 1.1 NE 3-Feb-2017 20:00 1.5 NE 3-Feb-2017 21:00 1.4 ENE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017 23:00 1.9 NNE	3-Feb-2017	11:00	2	E
3-Feb-2017 14:00 2.1 NE 3-Feb-2017 15:00 1.8 NE 3-Feb-2017 16:00 1.4 N 3-Feb-2017 17:00 1.5 NE 3-Feb-2017 18:00 1.2 ENE 3-Feb-2017 19:00 1.1 NE 3-Feb-2017 20:00 1.5 NE 3-Feb-2017 21:00 1.4 ENE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017 23:00 1.9 NNE	3-Feb-2017	12:00	2.1	NNE
3-Feb-2017 15:00 1.8 NE 3-Feb-2017 16:00 1.4 N 3-Feb-2017 17:00 1.5 NE 3-Feb-2017 18:00 1.2 ENE 3-Feb-2017 19:00 1.1 NE 3-Feb-2017 20:00 1.5 NE 3-Feb-2017 21:00 1.4 ENE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017 23:00 1.9 NNE	3-Feb-2017	13:00	1.9	ENE
3-Feb-2017 16:00 1.4 N 3-Feb-2017 17:00 1.5 NE 3-Feb-2017 18:00 1.2 ENE 3-Feb-2017 19:00 1.1 NE 3-Feb-2017 20:00 1.5 NE 3-Feb-2017 21:00 1.4 ENE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017 23:00 1.9 NNE	3-Feb-2017	14:00	2.1	NE
3-Feb-2017 17:00 1.5 NE 3-Feb-2017 18:00 1.2 ENE 3-Feb-2017 19:00 1.1 NE 3-Feb-2017 20:00 1.5 NE 3-Feb-2017 21:00 1.4 ENE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017 23:00 1.9 NNE	3-Feb-2017	15:00	1.8	NE
3-Feb-2017 18:00 1.2 ENE 3-Feb-2017 19:00 1.1 NE 3-Feb-2017 20:00 1.5 NE 3-Feb-2017 21:00 1.4 ENE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017 23:00 1.9 NNE	3-Feb-2017	16:00	1.4	N
3-Feb-2017 19:00 1.1 NE 3-Feb-2017 20:00 1.5 NE 3-Feb-2017 21:00 1.4 ENE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017 23:00 1.9 NNE	3-Feb-2017	17:00	1.5	NE
3-Feb-2017 20:00 1.5 NE 3-Feb-2017 21:00 1.4 ENE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017 23:00 1.9 NNE	3-Feb-2017	18:00	1.2	ENE
3-Feb-2017 21:00 1.4 ENE 3-Feb-2017 22:00 1.5 NE 3-Feb-2017 23:00 1.9 NNE	3-Feb-2017	19:00	1.1	NE
3-Feb-2017 22:00 1.5 NE 3-Feb-2017 23:00 1.9 NNE	3-Feb-2017	20:00	1.5	NE
3-Feb-2017 23:00 1.9 NNE	3-Feb-2017	21:00	1.4	ENE
	3-Feb-2017	22:00	1.5	NE
4-Feb-2017 0:00 1.3 ESE	3-Feb-2017	23:00	1.9	NNE
	4-Feb-2017	0:00	1.3	ESE

4-Feb-2017 1:00 1.6 ENE 4-Feb-2017 2:00 1.5 NE 4-Feb-2017 3:00 1 NE 4-Feb-2017 4:00 1 ESE 4-Feb-2017 5:00 1.2 WNW 4-Feb-2017 6:00 1 WNW 4-Feb-2017 7:00 1.1 NNE 4-Feb-2017 8:00 0.9 NNE 4-Feb-2017 9:00 1.8 SW 4-Feb-2017 10:00 1.8 SW 4-Feb-2017 11:00 2.2 NNE 4-Feb-2017 11:00 2.2 NNE 4-Feb-2017 13:00 2.9 WNW 4-Feb-2017 14:00 2.9 WNW 4-Feb-2017 15:00 2.4 W 4-Feb-2017 16:00 2.4 N 4-Feb-2017 17:00 1.9 NNE 4-Feb-2017 19:00 1.8 WNW 4-Feb-2017 2:		T	T	T
4-Feb-2017 3:00 1 NE 4-Feb-2017 4:00 1 ESE 4-Feb-2017 5:00 1.2 WNW 4-Feb-2017 6:00 1 WNW 4-Feb-2017 7:00 1.1 NNE 4-Feb-2017 8:00 0.9 NNE 4-Feb-2017 9:00 1.8 SW 4-Feb-2017 10:00 1.8 SW 4-Feb-2017 11:00 2.2 NNE 4-Feb-2017 11:00 2.2 NNE 4-Feb-2017 12:00 3.3 SSW 4-Feb-2017 13:00 2.9 WNW 4-Feb-2017 14:00 2.9 WNW 4-Feb-2017 15:00 2.4 W 4-Feb-2017 16:00 2.4 N 4-Feb-2017 18:00 1.8 WNW 4-Feb-2017 19:00 1.9 SE 4-Feb-2017 20:00 2.6 ESE 4-Feb-2017	4-Feb-2017	1:00	1.6	ENE
4-Feb-2017 4:00 1 ESE 4-Feb-2017 5:00 1.2 WNW 4-Feb-2017 6:00 1 WNW 4-Feb-2017 7:00 1.1 NNE 4-Feb-2017 8:00 0.9 NNE 4-Feb-2017 9:00 1.8 SW 4-Feb-2017 10:00 1.8 SW 4-Feb-2017 11:00 2.2 NNE 4-Feb-2017 12:00 3.3 SSW 4-Feb-2017 13:00 2.9 WNW 4-Feb-2017 14:00 2.9 WNW 4-Feb-2017 15:00 2.4 W 4-Feb-2017 16:00 2.4 W 4-Feb-2017 16:00 2.4 N 4-Feb-2017 18:00 1.8 WNW 4-Feb-2017 19:00 1.9 SE 4-Feb-2017 20:00 2.6 ESE 4-Feb-2017 20:00 2.6 ESE 4-Feb-2017 <t< td=""><td>4-Feb-2017</td><td>2:00</td><td>1.5</td><td>NE</td></t<>	4-Feb-2017	2:00	1.5	NE
4-Feb-2017 5:00 1.2 WNW 4-Feb-2017 6:00 1 WNW 4-Feb-2017 7:00 1.1 NNE 4-Feb-2017 8:00 0.9 NNE 4-Feb-2017 9:00 1.8 SW 4-Feb-2017 10:00 1.8 SW 4-Feb-2017 11:00 2.2 NNE 4-Feb-2017 12:00 3.3 SSW 4-Feb-2017 13:00 2.9 WNW 4-Feb-2017 14:00 2.9 WNW 4-Feb-2017 15:00 2.4 W 4-Feb-2017 16:00 2.4 N 4-Feb-2017 16:00 2.4 N 4-Feb-2017 18:00 1.8 WNW 4-Feb-2017 18:00 1.8 WNW 4-Feb-2017 20:00 1.9 SE 4-Feb-2017 20:00 2.6 ESE 4-Feb-2017 20:00 1.6 ESE 4-Feb-2017	4-Feb-2017	3:00	1	NE
4-Feb-2017 6:00 1 WNW 4-Feb-2017 7:00 1.1 NNE 4-Feb-2017 8:00 0.9 NNE 4-Feb-2017 9:00 1.8 SW 4-Feb-2017 10:00 1.8 SW 4-Feb-2017 11:00 2.2 NNE 4-Feb-2017 12:00 3.3 SSW 4-Feb-2017 12:00 3.3 SSW 4-Feb-2017 12:00 2.9 WNW 4-Feb-2017 14:00 2.9 WNW 4-Feb-2017 15:00 2.4 W 4-Feb-2017 16:00 2.4 N 4-Feb-2017 16:00 2.4 N 4-Feb-2017 18:00 1.8 WNW 4-Feb-2017 19:00 1.9 SE 4-Feb-2017 20:00 2.6 ESE 4-Feb-2017 21:00 2 ESE 4-Feb-2017 20:00 1.6 ESE 4-Feb-2017	4-Feb-2017	4:00	1	ESE
4-Feb-2017 7:00 1.1 NNE 4-Feb-2017 8:00 0.9 NNE 4-Feb-2017 9:00 1.8 SW 4-Feb-2017 10:00 1.8 SW 4-Feb-2017 11:00 2.2 NNE 4-Feb-2017 12:00 3.3 SSW 4-Feb-2017 13:00 2.9 WNW 4-Feb-2017 14:00 2.9 WNW 4-Feb-2017 15:00 2.4 W 4-Feb-2017 16:00 2.4 N 4-Feb-2017 16:00 2.4 N 4-Feb-2017 16:00 2.4 N 4-Feb-2017 18:00 1.8 WNW 4-Feb-2017 19:00 1.9 SE 4-Feb-2017 20:00 2.6 ESE 4-Feb-2017 20:00 2.6 ESE 4-Feb-2017 20:00 1.6 ESE 4-Feb-2017 20:00 1.6 S 5-Feb-2017	4-Feb-2017	5:00	1.2	WNW
4-Feb-2017 8:00 0.9 NNE 4-Feb-2017 9:00 1.8 SW 4-Feb-2017 10:00 1.8 SW 4-Feb-2017 11:00 2.2 NNE 4-Feb-2017 12:00 3.3 SSW 4-Feb-2017 13:00 2.9 WNW 4-Feb-2017 14:00 2.9 WNW 4-Feb-2017 15:00 2.4 W 4-Feb-2017 16:00 2.4 N 4-Feb-2017 16:00 2.4 N 4-Feb-2017 16:00 2.4 N 4-Feb-2017 18:00 1.8 WNW 4-Feb-2017 19:00 1.9 SE 4-Feb-2017 20:00 2.6 ESE 4-Feb-2017 20:00 2.6 ESE 4-Feb-2017 20:00 1.6 ESE 4-Feb-2017 20:00 1.6 S 5-Feb-2017 0:00 1.6 S 5-Feb-2017 <	4-Feb-2017	6:00	1	WNW
4-Feb-2017 9:00 1.8 SW 4-Feb-2017 10:00 1.8 SW 4-Feb-2017 11:00 2.2 NNE 4-Feb-2017 12:00 3.3 SSW 4-Feb-2017 13:00 2.9 WNW 4-Feb-2017 14:00 2.9 WNW 4-Feb-2017 15:00 2.4 W 4-Feb-2017 16:00 2.4 N 4-Feb-2017 17:00 1.9 NNE 4-Feb-2017 18:00 1.8 WNW 4-Feb-2017 19:00 1.9 SE 4-Feb-2017 20:00 2.6 ESE 4-Feb-2017 20:00 2.6 ESE 4-Feb-2017 20:00 1.6 ESE 4-Feb-2017 20:00 1.6 ESE 4-Feb-2017 20:00 1.6 ESE 4-Feb-2017 20:00 1.6 S 5-Feb-2017 1:00 1.5 WNW 5-Feb-2017 3:00 1.1 SW 5-Feb-2017 5:00 1.6 <td>4-Feb-2017</td> <td>7:00</td> <td>1.1</td> <td>NNE</td>	4-Feb-2017	7:00	1.1	NNE
4-Feb-2017 10:00 1.8 SW 4-Feb-2017 11:00 2.2 NNE 4-Feb-2017 12:00 3.3 SSW 4-Feb-2017 13:00 2.9 WNW 4-Feb-2017 14:00 2.9 WNW 4-Feb-2017 15:00 2.4 W 4-Feb-2017 16:00 2.4 N 4-Feb-2017 16:00 2.4 N 4-Feb-2017 17:00 1.9 NNE 4-Feb-2017 18:00 1.8 WNW 4-Feb-2017 19:00 1.9 SE 4-Feb-2017 20:00 2.6 ESE 4-Feb-2017 21:00 2 ESE 4-Feb-2017 22:00 1.6 ESE 4-Feb-2017 23:00 1.9 SSW 5-Feb-2017 0:00 1.6 S 5-Feb-2017 1:00 1.5 WNW 5-Feb-2017 3:00 1.1 SW 5-Feb-2017 5:00 1.6 W 5-Feb-2017 5:00 1.6	4-Feb-2017	8:00	0.9	NNE
4-Feb-2017 11:00 2.2 NNE 4-Feb-2017 12:00 3.3 SSW 4-Feb-2017 13:00 2.9 WNW 4-Feb-2017 14:00 2.9 WNW 4-Feb-2017 15:00 2.4 W 4-Feb-2017 16:00 2.4 N 4-Feb-2017 17:00 1.9 NNE 4-Feb-2017 18:00 1.8 WNW 4-Feb-2017 19:00 1.9 SE 4-Feb-2017 20:00 2.6 ESE 4-Feb-2017 21:00 2 ESE 4-Feb-2017 22:00 1.6 ESE 4-Feb-2017 23:00 1.9 SSW 5-Feb-2017 1:00 1.5 WNW 5-Feb-2017 1:00 1.5 WNW 5-Feb-2017 3:00 1.1 SW 5-Feb-2017 4:00 1.3 SW 5-Feb-2017 5:00 1.6 W 5-Feb-2017 5:00 1.6 W 5-Feb-2017 5:00 1.9	4-Feb-2017	9:00	1.8	SW
4-Feb-2017 12:00 3.3 SSW 4-Feb-2017 13:00 2.9 WNW 4-Feb-2017 14:00 2.9 WNW 4-Feb-2017 15:00 2.4 W 4-Feb-2017 16:00 2.4 N 4-Feb-2017 16:00 1.9 NNE 4-Feb-2017 18:00 1.8 WNW 4-Feb-2017 19:00 1.9 SE 4-Feb-2017 20:00 2.6 ESE 4-Feb-2017 21:00 2 ESE 4-Feb-2017 22:00 1.6 ESE 4-Feb-2017 23:00 1.9 SSW 5-Feb-2017 0:00 1.6 S 5-Feb-2017 1:00 1.5 WNW 5-Feb-2017 3:00 1.1 SW 5-Feb-2017 3:00 1.1 SW 5-Feb-2017 4:00 1.3 SW 5-Feb-2017 5:00 1.6 W 5-Feb-2017 5:00 1.6 W 5-Feb-2017 8:00 1.1 <	4-Feb-2017	10:00	1.8	SW
4-Feb-2017 13:00 2.9 WNW 4-Feb-2017 14:00 2.9 WNW 4-Feb-2017 15:00 2.4 W 4-Feb-2017 16:00 2.4 N 4-Feb-2017 16:00 1.9 NNE 4-Feb-2017 19:00 1.9 NNE 4-Feb-2017 19:00 1.9 SE 4-Feb-2017 20:00 2.6 ESE 4-Feb-2017 21:00 2 ESE 4-Feb-2017 22:00 1.6 ESE 4-Feb-2017 23:00 1.9 SSW 5-Feb-2017 0:00 1.6 S 5-Feb-2017 1:00 1.5 WNW 5-Feb-2017 2:00 1.6 WNW 5-Feb-2017 3:00 1.1 SW 5-Feb-2017 4:00 1.3 SW 5-Feb-2017 5:00 1.6 W 5-Feb-2017 5:00 1.6 W 5-Feb-2017 8:00 1.1 NNE 5-Feb-2017 9:00 1.3 <	4-Feb-2017	11:00	2.2	NNE
4-Feb-2017 14:00 2.9 WNW 4-Feb-2017 15:00 2.4 W 4-Feb-2017 16:00 2.4 N 4-Feb-2017 17:00 1.9 NNE 4-Feb-2017 18:00 1.8 WNW 4-Feb-2017 19:00 1.9 SE 4-Feb-2017 20:00 2.6 ESE 4-Feb-2017 21:00 2 ESE 4-Feb-2017 22:00 1.6 ESE 4-Feb-2017 23:00 1.9 SSW 5-Feb-2017 1:00 1.5 WNW 5-Feb-2017 1:00 1.5 WNW 5-Feb-2017 2:00 1.6 WNW 5-Feb-2017 3:00 1.1 SW 5-Feb-2017 4:00 1.3 SW 5-Feb-2017 5:00 1.6 W 5-Feb-2017 6:00 1.2 SW 5-Feb-2017 8:00 1.1 NNE 5-Feb-2017 9:00 1.3 NNE 5-Feb-2017 10:00 1.4	4-Feb-2017	12:00	3.3	SSW
4-Feb-2017 15:00 2.4 W 4-Feb-2017 16:00 2.4 N 4-Feb-2017 17:00 1.9 NNE 4-Feb-2017 18:00 1.8 WNW 4-Feb-2017 19:00 1.9 SE 4-Feb-2017 20:00 2.6 ESE 4-Feb-2017 21:00 2 ESE 4-Feb-2017 22:00 1.6 ESE 4-Feb-2017 23:00 1.9 SSW 5-Feb-2017 0:00 1.6 S 5-Feb-2017 1:00 1.5 WNW 5-Feb-2017 2:00 1.6 WNW 5-Feb-2017 3:00 1.1 SW 5-Feb-2017 4:00 1.3 SW 5-Feb-2017 5:00 1.6 W 5-Feb-2017 6:00 1.2 SW 5-Feb-2017 8:00 1.1 NNE 5-Feb-2017 9:00 1.3 NNE 5-Feb-2017 10:00 1.4 ESE 5-Feb-2017 10:00 1.4	4-Feb-2017	13:00	2.9	WNW
4-Feb-2017 16:00 2.4 N 4-Feb-2017 17:00 1.9 NNE 4-Feb-2017 18:00 1.8 WNW 4-Feb-2017 19:00 1.9 SE 4-Feb-2017 20:00 2.6 ESE 4-Feb-2017 21:00 2 ESE 4-Feb-2017 22:00 1.6 ESE 4-Feb-2017 23:00 1.9 SSW 5-Feb-2017 0:00 1.6 S 5-Feb-2017 1:00 1.5 WNW 5-Feb-2017 2:00 1.6 WNW 5-Feb-2017 3:00 1.1 SW 5-Feb-2017 4:00 1.3 SW 5-Feb-2017 5:00 1.6 W 5-Feb-2017 6:00 1.2 SW 5-Feb-2017 8:00 1.1 NNE 5-Feb-2017 9:00 1.3 NNE 5-Feb-2017 10:00 1.4 ESE 5-Feb-2017 10:00 1.4 ESE 5-Feb-2017 10:00 1.9	4-Feb-2017	14:00	2.9	WNW
4-Feb-2017 17:00 1.9 NNE 4-Feb-2017 18:00 1.8 WNW 4-Feb-2017 19:00 1.9 SE 4-Feb-2017 20:00 2.6 ESE 4-Feb-2017 21:00 2 ESE 4-Feb-2017 22:00 1.6 ESE 4-Feb-2017 23:00 1.9 SSW 5-Feb-2017 0:00 1.6 S 5-Feb-2017 1:00 1.5 WNW 5-Feb-2017 2:00 1.6 WNW 5-Feb-2017 3:00 1.1 SW 5-Feb-2017 4:00 1.3 SW 5-Feb-2017 5:00 1.6 W 5-Feb-2017 6:00 1.2 SW 5-Feb-2017 7:00 1 SW 5-Feb-2017 8:00 1.1 NNE 5-Feb-2017 9:00 1.3 NNE 5-Feb-2017 10:00 1.4 ESE 5-Feb-2017 11:00 1.3 NE 5-Feb-2017 11:00 1.9 <	4-Feb-2017	15:00	2.4	W
4-Feb-2017 18:00 1.8 WNW 4-Feb-2017 19:00 1.9 SE 4-Feb-2017 20:00 2.6 ESE 4-Feb-2017 21:00 2 ESE 4-Feb-2017 22:00 1.6 ESE 4-Feb-2017 23:00 1.9 SSW 5-Feb-2017 0:00 1.6 S 5-Feb-2017 1:00 1.5 WNW 5-Feb-2017 2:00 1.6 WNW 5-Feb-2017 3:00 1.1 SW 5-Feb-2017 4:00 1.3 SW 5-Feb-2017 5:00 1.6 W 5-Feb-2017 6:00 1.2 SW 5-Feb-2017 8:00 1.1 NNE 5-Feb-2017 9:00 1.3 NNE 5-Feb-2017 10:00 1.4 ESE 5-Feb-2017 11:00 1.3 NE 5-Feb-2017 12:00 1.9 SE	4-Feb-2017	16:00	2.4	N
4-Feb-2017 19:00 1.9 SE 4-Feb-2017 20:00 2.6 ESE 4-Feb-2017 21:00 2 ESE 4-Feb-2017 22:00 1.6 ESE 4-Feb-2017 23:00 1.9 SSW 5-Feb-2017 0:00 1.6 S 5-Feb-2017 1:00 1.5 WNW 5-Feb-2017 2:00 1.6 WNW 5-Feb-2017 3:00 1.1 SW 5-Feb-2017 4:00 1.3 SW 5-Feb-2017 5:00 1.6 W 5-Feb-2017 6:00 1.2 SW 5-Feb-2017 7:00 1 SW 5-Feb-2017 8:00 1.1 NNE 5-Feb-2017 9:00 1.3 NNE 5-Feb-2017 10:00 1.4 ESE 5-Feb-2017 11:00 1.3 NE 5-Feb-2017 12:00 1.9 SE	4-Feb-2017	17:00	1.9	NNE
4-Feb-2017 20:00 2.6 ESE 4-Feb-2017 21:00 2 ESE 4-Feb-2017 22:00 1.6 ESE 4-Feb-2017 23:00 1.9 SSW 5-Feb-2017 0:00 1.6 S 5-Feb-2017 1:00 1.5 WNW 5-Feb-2017 2:00 1.6 WNW 5-Feb-2017 3:00 1.1 SW 5-Feb-2017 4:00 1.3 SW 5-Feb-2017 5:00 1.6 W 5-Feb-2017 6:00 1.2 SW 5-Feb-2017 7:00 1 SW 5-Feb-2017 8:00 1.1 NNE 5-Feb-2017 9:00 1.3 NNE 5-Feb-2017 10:00 1.4 ESE 5-Feb-2017 11:00 1.3 NE 5-Feb-2017 11:00 1.9 SE	4-Feb-2017	18:00	1.8	WNW
4-Feb-2017 21:00 2 ESE 4-Feb-2017 22:00 1.6 ESE 4-Feb-2017 23:00 1.9 SSW 5-Feb-2017 0:00 1.6 S 5-Feb-2017 1:00 1.5 WNW 5-Feb-2017 2:00 1.6 WNW 5-Feb-2017 3:00 1.1 SW 5-Feb-2017 4:00 1.3 SW 5-Feb-2017 5:00 1.6 W 5-Feb-2017 6:00 1.2 SW 5-Feb-2017 8:00 1.1 NNE 5-Feb-2017 9:00 1.3 NNE 5-Feb-2017 10:00 1.4 ESE 5-Feb-2017 11:00 1.3 NE 5-Feb-2017 11:00 1.3 NE 5-Feb-2017 12:00 1.9 SE	4-Feb-2017	19:00	1.9	SE
4-Feb-2017 22:00 1.6 ESE 4-Feb-2017 23:00 1.9 SSW 5-Feb-2017 0:00 1.6 S 5-Feb-2017 1:00 1.5 WNW 5-Feb-2017 2:00 1.6 WNW 5-Feb-2017 3:00 1.1 SW 5-Feb-2017 4:00 1.3 SW 5-Feb-2017 5:00 1.6 W 5-Feb-2017 6:00 1.2 SW 5-Feb-2017 7:00 1 SW 5-Feb-2017 8:00 1.1 NNE 5-Feb-2017 9:00 1.3 NNE 5-Feb-2017 10:00 1.4 ESE 5-Feb-2017 11:00 1.3 NE 5-Feb-2017 12:00 1.9 SE	4-Feb-2017	20:00	2.6	ESE
4-Feb-2017 23:00 1.9 SSW 5-Feb-2017 0:00 1.6 S 5-Feb-2017 1:00 1.5 WNW 5-Feb-2017 2:00 1.6 WNW 5-Feb-2017 3:00 1.1 SW 5-Feb-2017 4:00 1.3 SW 5-Feb-2017 5:00 1.6 W 5-Feb-2017 6:00 1.2 SW 5-Feb-2017 7:00 1 SW 5-Feb-2017 8:00 1.1 NNE 5-Feb-2017 9:00 1.3 NNE 5-Feb-2017 10:00 1.4 ESE 5-Feb-2017 11:00 1.3 NE 5-Feb-2017 12:00 1.9 SE	4-Feb-2017	21:00	2	ESE
5-Feb-2017 0:00 1.6 S 5-Feb-2017 1:00 1.5 WNW 5-Feb-2017 2:00 1.6 WNW 5-Feb-2017 3:00 1.1 SW 5-Feb-2017 4:00 1.3 SW 5-Feb-2017 5:00 1.6 W 5-Feb-2017 6:00 1.2 SW 5-Feb-2017 7:00 1 SW 5-Feb-2017 8:00 1.1 NNE 5-Feb-2017 9:00 1.3 NNE 5-Feb-2017 10:00 1.4 ESE 5-Feb-2017 11:00 1.3 NE 5-Feb-2017 12:00 1.9 SE	4-Feb-2017	22:00	1.6	ESE
5-Feb-2017 1:00 1.5 WNW 5-Feb-2017 2:00 1.6 WNW 5-Feb-2017 3:00 1.1 SW 5-Feb-2017 4:00 1.3 SW 5-Feb-2017 5:00 1.6 W 5-Feb-2017 6:00 1.2 SW 5-Feb-2017 7:00 1 SW 5-Feb-2017 8:00 1.1 NNE 5-Feb-2017 9:00 1.3 NNE 5-Feb-2017 10:00 1.4 ESE 5-Feb-2017 11:00 1.3 NE 5-Feb-2017 12:00 1.9 SE	4-Feb-2017	23:00	1.9	SSW
5-Feb-2017 2:00 1.6 WNW 5-Feb-2017 3:00 1.1 SW 5-Feb-2017 4:00 1.3 SW 5-Feb-2017 5:00 1.6 W 5-Feb-2017 6:00 1.2 SW 5-Feb-2017 7:00 1 SW 5-Feb-2017 8:00 1.1 NNE 5-Feb-2017 9:00 1.3 NNE 5-Feb-2017 10:00 1.4 ESE 5-Feb-2017 11:00 1.3 NE 5-Feb-2017 12:00 1.9 SE	5-Feb-2017	0:00	1.6	S
5-Feb-2017 3:00 1.1 SW 5-Feb-2017 4:00 1.3 SW 5-Feb-2017 5:00 1.6 W 5-Feb-2017 6:00 1.2 SW 5-Feb-2017 7:00 1 SW 5-Feb-2017 8:00 1.1 NNE 5-Feb-2017 9:00 1.3 NNE 5-Feb-2017 10:00 1.4 ESE 5-Feb-2017 11:00 1.3 NE 5-Feb-2017 12:00 1.9 SE	5-Feb-2017	1:00	1.5	WNW
5-Feb-2017 4:00 1.3 SW 5-Feb-2017 5:00 1.6 W 5-Feb-2017 6:00 1.2 SW 5-Feb-2017 7:00 1 SW 5-Feb-2017 8:00 1.1 NNE 5-Feb-2017 9:00 1.3 NNE 5-Feb-2017 10:00 1.4 ESE 5-Feb-2017 11:00 1.3 NE 5-Feb-2017 12:00 1.9 SE	5-Feb-2017	2:00	1.6	WNW
5-Feb-2017 5:00 1.6 W 5-Feb-2017 6:00 1.2 SW 5-Feb-2017 7:00 1 SW 5-Feb-2017 8:00 1.1 NNE 5-Feb-2017 9:00 1.3 NNE 5-Feb-2017 10:00 1.4 ESE 5-Feb-2017 11:00 1.3 NE 5-Feb-2017 12:00 1.9 SE	5-Feb-2017	3:00	1.1	SW
5-Feb-2017 6:00 1.2 SW 5-Feb-2017 7:00 1 SW 5-Feb-2017 8:00 1.1 NNE 5-Feb-2017 9:00 1.3 NNE 5-Feb-2017 10:00 1.4 ESE 5-Feb-2017 11:00 1.3 NE 5-Feb-2017 12:00 1.9 SE	5-Feb-2017	4:00	1.3	SW
5-Feb-2017 7:00 1 SW 5-Feb-2017 8:00 1.1 NNE 5-Feb-2017 9:00 1.3 NNE 5-Feb-2017 10:00 1.4 ESE 5-Feb-2017 11:00 1.3 NE 5-Feb-2017 12:00 1.9 SE	5-Feb-2017	5:00	1.6	W
5-Feb-2017 8:00 1.1 NNE 5-Feb-2017 9:00 1.3 NNE 5-Feb-2017 10:00 1.4 ESE 5-Feb-2017 11:00 1.3 NE 5-Feb-2017 12:00 1.9 SE	5-Feb-2017	6:00	1.2	SW
5-Feb-2017 9:00 1.3 NNE 5-Feb-2017 10:00 1.4 ESE 5-Feb-2017 11:00 1.3 NE 5-Feb-2017 12:00 1.9 SE	5-Feb-2017	7:00	1	SW
5-Feb-2017 10:00 1.4 ESE 5-Feb-2017 11:00 1.3 NE 5-Feb-2017 12:00 1.9 SE	5-Feb-2017	8:00	1.1	NNE
5-Feb-2017 11:00 1.3 NE 5-Feb-2017 12:00 1.9 SE	5-Feb-2017	9:00	1.3	NNE
5-Feb-2017 12:00 1.9 SE	5-Feb-2017	10:00	1.4	ESE
	5-Feb-2017	11:00	1.3	NE
5-Feb-2017 13:00 1.7 N	5-Feb-2017	12:00	1.9	SE
	5-Feb-2017	13:00	1.7	N

	<u> </u>	<u> </u>	
5-Feb-2017	14:00	2	NE
5-Feb-2017	15:00	1.4	ENE
5-Feb-2017	16:00	1.9	N
5-Feb-2017	17:00	1.7	NNE
5-Feb-2017	18:00	1.6	NNE
5-Feb-2017	19:00	1.7	SW
5-Feb-2017	20:00	1.9	ESE
5-Feb-2017	21:00	2.1	SSW
5-Feb-2017	22:00	1.4	S
5-Feb-2017	23:00	1.1	NW
6-Feb-2017	0:00	1.3	NW
6-Feb-2017	1:00	1.7	WNW
6-Feb-2017	2:00	1.2	NNE
6-Feb-2017	3:00	1.2	ENE
6-Feb-2017	4:00	1.6	WNW
6-Feb-2017	5:00	1.5	SE
6-Feb-2017	6:00	1.2	N
6-Feb-2017	7:00	1.1	NE
6-Feb-2017	8:00	1.5	Е
6-Feb-2017	9:00	1.3	ESE
6-Feb-2017	10:00	1.5	ESE
6-Feb-2017	11:00	2.1	SE
6-Feb-2017	12:00	2.5	N
6-Feb-2017	13:00	2.3	NE
6-Feb-2017	14:00	1.9	Е
6-Feb-2017	15:00	2.4	ESE
6-Feb-2017	16:00	2	WNW
6-Feb-2017	17:00	1.9	SW
6-Feb-2017	18:00	1.3	SW
6-Feb-2017	19:00	0.8	WNW
6-Feb-2017	20:00	0.6	WNW
6-Feb-2017	21:00	1.1	WNW
6-Feb-2017	22:00	0.8	W
6-Feb-2017	23:00	1	WNW
7-Feb-2017	0:00	1.4	WNW
7-Feb-2017	1:00	1.4	WNW
7-Feb-2017	2:00	1.9	NNW
1	1		

7.5.1.00.15		T	14/2 04/
7-Feb-2017	3:00	1.2	WNW
7-Feb-2017	4:00	0.8	NE
7-Feb-2017	5:00	0.5	NE
7-Feb-2017	6:00	0.9	ENE
7-Feb-2017	7:00	1.1	ENE
7-Feb-2017	8:00	1.4	Е
7-Feb-2017	9:00	1.8	ENE
7-Feb-2017	10:00	2.1	NE
7-Feb-2017	11:00	1.9	NNE
7-Feb-2017	12:00	2.5	NNE
7-Feb-2017	13:00	2	NNE
7-Feb-2017	14:00	1.7	N
7-Feb-2017	15:00	1.8	NE
7-Feb-2017	16:00	1.6	NE
7-Feb-2017	17:00	1.7	ENE
7-Feb-2017	18:00	1.6	NNE
7-Feb-2017	19:00	1.8	NNE
7-Feb-2017	20:00	2	N
7-Feb-2017	21:00	1.4	NNE
7-Feb-2017	22:00	1.5	NE
7-Feb-2017	23:00	1.1	ENE
8-Feb-2017	0:00	0.9	ENE
8-Feb-2017	1:00	0.6	NE
8-Feb-2017	2:00	0.5	NNE
8-Feb-2017	3:00	0.4	NNE
8-Feb-2017	4:00	0.4	NE
8-Feb-2017	5:00	0.4	N
8-Feb-2017	6:00	0.4	WNW
8-Feb-2017	7:00	0.4	ENE
8-Feb-2017	8:00	0.7	NE
8-Feb-2017	9:00	2	ENE
8-Feb-2017	10:00	2.1	NE
8-Feb-2017	11:00	3.2	ENE
8-Feb-2017	12:00	3.4	NE
8-Feb-2017	13:00	2.9	ESE
8-Feb-2017	14:00	2.7	ENE
8-Feb-2017	15:00	2.7	ENE
I	1	l .	l

8-Feb-2017 16:00 1.9 ESE 8-Feb-2017 17:00 1.8 SW 8-Feb-2017 19:00 0.8 SW 8-Feb-2017 20:00 0.7 SSW 8-Feb-2017 21:00 0.7 SW 8-Feb-2017 22:00 0.7 SW 8-Feb-2017 22:00 0.7 SW 8-Feb-2017 20:00 0.8 SW 9-Feb-2017 0:00 0.6 SW 9-Feb-2017 1:00 0.6 SW 9-Feb-2017 1:00 0.6 SW 9-Feb-2017 3:00 0.8 WNW 9-Feb-2017 3:00 0.8 WNW 9-Feb-2017 3:00 0.8 WNW 9-Feb-2017 3:00 0.8 WNW 9-Feb-2017 5:00 0.7 NE 9-Feb-2017 5:00 0.7 NE 9-Feb-2017 6:00 0.7 NNE 9-Feb-2017 7:00 0.6 W 9-Feb-2017 9:00 1 NNE 9-Feb-2017 9:00 1 NNE 9-Feb-2017 9:00 1 NNE 9-Feb-2017 11:00 1.9 W 9-Feb-2017 11:00 1.9 SSW 9-Feb-2017 11:00 2.6 S 9-Feb-2017 12:00 2.6 S 9-Feb-2017 15:00 2.1 E 9-Feb-2017 15:00 2.1 E 9-Feb-2017 15:00 2.1 E 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 19:00 1.1 WNW 9-Feb-2017 20:00 0.5 WSW 9-Feb-2017 20:00 0.5 SSE 10-Feb-2017 10:00 0.2 SE 10-Feb-2017 10:00 0.2 SE 10-Feb-2017 10:00 0.2 SSE		1	T	T
8-Feb-2017 18:00 1.4 SSW 8-Feb-2017 19:00 0.8 SW 8-Feb-2017 20:00 0.7 SSW 8-Feb-2017 21:00 0.7 SW 8-Feb-2017 22:00 0.7 SW 8-Feb-2017 22:00 0.7 SW 8-Feb-2017 23:00 0.3 WSW 9-Feb-2017 0:00 0.6 SW 9-Feb-2017 1:00 0.4 SSE 9-Feb-2017 2:00 0.6 SW 9-Feb-2017 3:00 0.8 WNW 9-Feb-2017 3:00 0.8 WNW 9-Feb-2017 4:00 0.7 WSW 9-Feb-2017 5:00 0.7 NE 9-Feb-2017 6:00 0.7 NNE 9-Feb-2017 7:00 0.6 W 9-Feb-2017 8:00 0.8 WNW 9-Feb-2017 9:00 1 NNE 9-Feb-2017 9:00 1 NNE 9-Feb-2017 1:00 1.9 W 9-Feb-2017 1:00 1.9 SSW 9-Feb-2017 1:00 2.6 S 9-Feb-2017 14:00 2.6 S 9-Feb-2017 15:00 2.1 E 9-Feb-2017 15:00 2.1 E 9-Feb-2017 15:00 2.1 E 9-Feb-2017 15:00 2.1 E 9-Feb-2017 15:00 2.1 WNW 9-Feb-2017 15:00 2.1 E 9-Feb-2017 15:00 2.1 WNW 9-Feb-2017 15:00 2.1 E 9-Feb-2017 15:00 2.1 WNW 9-Feb-2017 15:00 2.1 SW 9-Feb-2017 15:00 2.5 WNW 9-Feb-2017 15:00 2.5 SW 9-Feb-2017 15:00 2.5 SW 9-Feb-2017 15:00 2.5 SW 9-Feb-2017 15:00 2.5 SW 9-Feb-2017 15:00 2.5 SSE 10-Feb-2017 2:00 0.5 SSE 10-Feb-2017 2:00 0.5 SSE 10-Feb-2017 1:00 0.3 WSW 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 2:00 0.2 SSE	8-Feb-2017	16:00	1.9	ESE
8-Feb-2017 19:00 0.8 SW 8-Feb-2017 20:00 0.7 SSW 8-Feb-2017 21:00 0.7 SW 8-Feb-2017 22:00 0.7 S 8-Feb-2017 23:00 0.3 WSW 9-Feb-2017 0:00 0.6 SW 9-Feb-2017 1:00 0.4 SSE 9-Feb-2017 2:00 0.6 SW 9-Feb-2017 3:00 0.8 WNW 9-Feb-2017 4:00 0.7 WSW 9-Feb-2017 5:00 0.7 NE 9-Feb-2017 5:00 0.7 NNE 9-Feb-2017 6:00 0.7 NNE 9-Feb-2017 7:00 0.6 W 9-Feb-2017 8:00 0.8 WNW 9-Feb-2017 9:00 1 NNE 9-Feb-2017 10:00 1.9 W 9-Feb-2017 12:00 2 SSW 9-Feb-2017 13:00	8-Feb-2017	17:00	1.8	SW
8-Feb-2017 20:00 0.7 SSW 8-Feb-2017 21:00 0.7 SW 8-Feb-2017 22:00 0.7 S 8-Feb-2017 23:00 0.3 WSW 9-Feb-2017 0:00 0.6 SW 9-Feb-2017 1:00 0.4 SSE 9-Feb-2017 2:00 0.6 SW 9-Feb-2017 3:00 0.8 WNW 9-Feb-2017 4:00 0.7 WSW 9-Feb-2017 5:00 0.7 NE 9-Feb-2017 5:00 0.7 NNE 9-Feb-2017 6:00 0.7 NNE 9-Feb-2017 7:00 0.6 W 9-Feb-2017 8:00 0.8 WNW 9-Feb-2017 9:00 1 NNE 9-Feb-2017 10:00 1.9 W 9-Feb-2017 11:00 1.9 SSW 9-Feb-2017 12:00 2 SSW 9-Feb-2017 15:0	8-Feb-2017	18:00	1.4	SSW
8-Feb-2017 21:00 0.7 SW 8-Feb-2017 22:00 0.7 S 8-Feb-2017 23:00 0.3 WSW 9-Feb-2017 0:00 0.6 SW 9-Feb-2017 1:00 0.4 SSE 9-Feb-2017 2:00 0.6 SW 9-Feb-2017 3:00 0.8 WNW 9-Feb-2017 4:00 0.7 WSW 9-Feb-2017 5:00 0.7 NE 9-Feb-2017 6:00 0.7 NNE 9-Feb-2017 7:00 0.6 W 9-Feb-2017 7:00 0.6 W 9-Feb-2017 8:00 0.8 WNW 9-Feb-2017 9:00 1 NNE 9-Feb-2017 10:00 1.9 W 9-Feb-2017 11:00 1.9 W 9-Feb-2017 12:00 2 SSW 9-Feb-2017 13:00 2.6 S 9-Feb-2017 15:00	8-Feb-2017	19:00	0.8	SW
8-Feb-2017 22:00 0.7 S 8-Feb-2017 23:00 0.3 WSW 9-Feb-2017 0:00 0.6 SW 9-Feb-2017 1:00 0.4 SSE 9-Feb-2017 2:00 0.6 SW 9-Feb-2017 2:00 0.6 SW 9-Feb-2017 3:00 0.8 WNW 9-Feb-2017 4:00 0.7 NE 9-Feb-2017 5:00 0.7 NNE 9-Feb-2017 6:00 0.7 NNE 9-Feb-2017 7:00 0.6 W 9-Feb-2017 8:00 0.8 WNW 9-Feb-2017 9:00 1 NNE 9-Feb-2017 10:00 1.9 W 9-Feb-2017 10:00 1.9 W 9-Feb-2017 12:00 2 SSW 9-Feb-2017 13:00 2.6 S 9-Feb-2017 15:00 2.1 E 9-Feb-2017 16:00	8-Feb-2017	20:00	0.7	SSW
8-Feb-2017 23:00 0.3 WSW 9-Feb-2017 0:00 0.6 SW 9-Feb-2017 1:00 0.4 SSE 9-Feb-2017 2:00 0.6 SW 9-Feb-2017 3:00 0.8 WNW 9-Feb-2017 4:00 0.7 WSW 9-Feb-2017 5:00 0.7 NE 9-Feb-2017 6:00 0.7 NNE 9-Feb-2017 7:00 0.6 WNW 9-Feb-2017 8:00 0.8 WNW 9-Feb-2017 8:00 0.7 NNE 9-Feb-2017 9:00 1 NNE 9-Feb-2017 10:00 1.9 W 9-Feb-2017 11:00 1.9 W 9-Feb-2017 12:00 2 SSW 9-Feb-2017 13:00 2.6 S 9-Feb-2017 14:00 2.2 NNE 9-Feb-2017 15:00 2.1 E 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 19:00 1.1 WNW 9-Feb-2017 19:00 1.1 WNW 9-Feb-2017 15:00 2.1 E 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 19:00 1.1 WNW 9-Feb-2017 19:00 1.1 WNW 9-Feb-2017 20:00 0.5 WSW 9-Feb-2017 20:00 0.5 SSE 10-Feb-2017 1:00 0.2 SE 10-Feb-2017 1:00 0.3 WSW 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 1:00 0.2 SSE 10-Feb-2017 2:00 0.2 SSE	8-Feb-2017	21:00	0.7	SW
9-Feb-2017	8-Feb-2017	22:00	0.7	S
9-Feb-2017 1:00 0.4 SSE 9-Feb-2017 2:00 0.6 SW 9-Feb-2017 3:00 0.8 WNW 9-Feb-2017 4:00 0.7 WSW 9-Feb-2017 5:00 0.7 NE 9-Feb-2017 6:00 0.7 NNE 9-Feb-2017 7:00 0.6 W 9-Feb-2017 8:00 0.8 WNW 9-Feb-2017 8:00 0.8 WNW 9-Feb-2017 9:00 1 NNE 9-Feb-2017 10:00 1.9 W 9-Feb-2017 11:00 1.9 SSW 9-Feb-2017 12:00 2 SSW 9-Feb-2017 13:00 2.6 S 9-Feb-2017 14:00 2.2 NNE 9-Feb-2017 15:00 2.1 E 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 17:00 2.1 WNW 9-Feb-2017 18:00 2 SW 9-Feb-2017 15:00 2.1 E 9-Feb-2017 15:00 2.1 WNW 9-Feb-2017 15:00 2.1 SW 9-Feb-2017 15:00 2.1 SW 9-Feb-2017 15:00 2.1 SW 9-Feb-2017 15:00 2.1 SW 9-Feb-2017 15:00 2.1 SSE 10-Feb-2017 22:00 0.5 SSE 10-Feb-2017 23:00 0.2 SE 10-Feb-2017 2:00 0.2 SSE	8-Feb-2017	23:00	0.3	WSW
9-Feb-2017 2:00 0.6 SW 9-Feb-2017 3:00 0.8 WNW 9-Feb-2017 4:00 0.7 WSW 9-Feb-2017 5:00 0.7 NE 9-Feb-2017 6:00 0.7 NNE 9-Feb-2017 7:00 0.6 W 9-Feb-2017 8:00 0.8 WNW 9-Feb-2017 8:00 0.8 WNW 9-Feb-2017 9:00 1 NNE 9-Feb-2017 10:00 1.9 W 9-Feb-2017 11:00 1.9 SSW 9-Feb-2017 12:00 2 SSW 9-Feb-2017 13:00 2.6 S 9-Feb-2017 14:00 2.2 NNE 9-Feb-2017 15:00 2.1 E 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 18:00 2 SW 9-Feb-2017 17:00 2.1 WNW 9-Feb-2017 18:00 2 SW 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 16:00 2.5 WSW 9-Feb-2017 16:00 2 SW 9-Feb-2017 16:00 3 SSE 9-Feb-2017 20:00 0.5 SSE 10-Feb-2017 23:00 0.5 SSE 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 2:00 0.2 SSE	9-Feb-2017	0:00	0.6	SW
9-Feb-2017 3:00 0.8 WNW 9-Feb-2017 4:00 0.7 WSW 9-Feb-2017 5:00 0.7 NE 9-Feb-2017 6:00 0.7 NNE 9-Feb-2017 7:00 0.6 W 9-Feb-2017 8:00 0.8 WNW 9-Feb-2017 9:00 1 NNE 9-Feb-2017 9:00 1 NNE 9-Feb-2017 10:00 1.9 W 9-Feb-2017 11:00 1.9 SSW 9-Feb-2017 12:00 2 SSW 9-Feb-2017 13:00 2.6 S 9-Feb-2017 14:00 2.2 NNE 9-Feb-2017 15:00 2.1 E 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 17:00 1.1 WNW 9-Feb-2017 18:00 2 SW 9-Feb-2017 15:00 2.1 E 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 17:00 2.1 WNW 9-Feb-2017 18:00 2 SW 9-Feb-2017 19:00 1.1 WNW 9-Feb-2017 20:00 0.5 WSW 9-Feb-2017 20:00 0.5 SSE 10-Feb-2017 23:00 0.5 SSE 10-Feb-2017 1:00 0.2 SSE 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 2:00 0.2 SSE	9-Feb-2017	1:00	0.4	SSE
9-Feb-2017 4:00 0.7 WSW 9-Feb-2017 5:00 0.7 NE 9-Feb-2017 6:00 0.7 NNE 9-Feb-2017 7:00 0.6 W 9-Feb-2017 8:00 0.8 WNW 9-Feb-2017 9:00 1 NNE 9-Feb-2017 10:00 1.9 W 9-Feb-2017 11:00 1.9 SSW 9-Feb-2017 12:00 2 SSW 9-Feb-2017 13:00 2.6 S 9-Feb-2017 14:00 2.2 NNE 9-Feb-2017 15:00 2.1 E 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 18:00 2 SW 9-Feb-2017 19:00 1.1 WNW 9-Feb-2017 20:00 0.5 WSW 9-Feb-2017 21:00 0.5 WSW 9-Feb-2017 22:00 0.6 ESE 9-Feb-2017 2	9-Feb-2017	2:00	0.6	SW
9-Feb-2017 5:00 0.7 NE 9-Feb-2017 6:00 0.7 NNE 9-Feb-2017 7:00 0.6 W 9-Feb-2017 8:00 0.8 WNW 9-Feb-2017 9:00 1 NNE 9-Feb-2017 10:00 1.9 W 9-Feb-2017 11:00 1.9 SSW 9-Feb-2017 11:00 1.9 SSW 9-Feb-2017 12:00 2 SSW 9-Feb-2017 13:00 2.6 S 9-Feb-2017 14:00 2.2 NNE 9-Feb-2017 15:00 2.1 E 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 18:00 2 SW 9-Feb-2017 19:00 1.1 WNW 9-Feb-2017 20:00 0.5 WSW 9-Feb-2017 20:00 0.5 WSW 9-Feb-2017 22:00 0.6 ESE 9-Feb-2017	9-Feb-2017	3:00	0.8	WNW
9-Feb-2017 6:00 0.7 NNE 9-Feb-2017 7:00 0.6 W 9-Feb-2017 8:00 0.8 WNW 9-Feb-2017 9:00 1 NNE 9-Feb-2017 10:00 1.9 W 9-Feb-2017 11:00 1.9 SSW 9-Feb-2017 12:00 2 SSW 9-Feb-2017 13:00 2.6 S 9-Feb-2017 14:00 2.2 NNE 9-Feb-2017 15:00 2.1 E 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 17:00 2.1 WNW 9-Feb-2017 18:00 2 SW 9-Feb-2017 19:00 1.1 WNW 9-Feb-2017 20:00 0.5 WSW 9-Feb-2017 21:00 0.5 WSW 9-Feb-2017 23:00 0.5 SE 10-Feb-2017 1:00 0.3 WSW 10-Feb-2017 <t< td=""><td>9-Feb-2017</td><td>4:00</td><td>0.7</td><td>WSW</td></t<>	9-Feb-2017	4:00	0.7	WSW
9-Feb-2017 7:00 0.6 W 9-Feb-2017 8:00 0.8 WNW 9-Feb-2017 9:00 1 NNE 9-Feb-2017 10:00 1.9 W 9-Feb-2017 11:00 1.9 SSW 9-Feb-2017 12:00 2 SSW 9-Feb-2017 13:00 2.6 S 9-Feb-2017 14:00 2.2 NNE 9-Feb-2017 15:00 2.1 E 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 17:00 2.1 WNW 9-Feb-2017 18:00 2 SW 9-Feb-2017 19:00 1.1 WNW 9-Feb-2017 20:00 0.5 WSW 9-Feb-2017 21:00 0.5 W 9-Feb-2017 23:00 0.5 SSE 10-Feb-2017 0:00 0.2 SE 10-Feb-2017 1:00 0.3 WSW 10-Feb-2017 <td< td=""><td>9-Feb-2017</td><td>5:00</td><td>0.7</td><td>NE</td></td<>	9-Feb-2017	5:00	0.7	NE
9-Feb-2017 8:00 0.8 WNW 9-Feb-2017 9:00 1 NNE 9-Feb-2017 10:00 1.9 W 9-Feb-2017 11:00 1.9 SSW 9-Feb-2017 12:00 2 SSW 9-Feb-2017 13:00 2.6 S 9-Feb-2017 14:00 2.2 NNE 9-Feb-2017 15:00 2.1 E 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 17:00 2.1 WNW 9-Feb-2017 18:00 2 SW 9-Feb-2017 19:00 1.1 WNW 9-Feb-2017 20:00 0.5 WSW 9-Feb-2017 21:00 0.5 W 9-Feb-2017 22:00 0.6 ESE 9-Feb-2017 0:00 0.2 SE 10-Feb-2017 1:00 0.3 WSW 10-Feb-2017 2:00 0.2 SE 10-Feb-2017 <t< td=""><td>9-Feb-2017</td><td>6:00</td><td>0.7</td><td>NNE</td></t<>	9-Feb-2017	6:00	0.7	NNE
9-Feb-2017 9:00 1 NNE 9-Feb-2017 10:00 1.9 W 9-Feb-2017 11:00 1.9 SSW 9-Feb-2017 12:00 2 SSW 9-Feb-2017 13:00 2.6 S 9-Feb-2017 14:00 2.2 NNE 9-Feb-2017 15:00 2.1 E 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 17:00 2.1 WNW 9-Feb-2017 18:00 2 SW 9-Feb-2017 19:00 1.1 WNW 9-Feb-2017 20:00 0.5 WSW 9-Feb-2017 21:00 0.5 W 9-Feb-2017 23:00 0.5 SSE 10-Feb-2017 0:00 0.2 SE 10-Feb-2017 1:00 0.3 WSW 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 3:00 0.2 SSE 10-Feb-2017	9-Feb-2017	7:00	0.6	W
9-Feb-2017 10:00 1.9 W 9-Feb-2017 11:00 1.9 SSW 9-Feb-2017 12:00 2 SSW 9-Feb-2017 13:00 2.6 S 9-Feb-2017 14:00 2.2 NNE 9-Feb-2017 15:00 2.1 E 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 17:00 2.1 WNW 9-Feb-2017 18:00 2 SW 9-Feb-2017 19:00 1.1 WNW 9-Feb-2017 20:00 0.5 WSW 9-Feb-2017 21:00 0.5 WSW 9-Feb-2017 22:00 0.6 ESE 9-Feb-2017 23:00 0.5 SSE 10-Feb-2017 1:00 0.3 WSW 10-Feb-2017 2:00 0.2 SE 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 3:00 0.2 ESE	9-Feb-2017	8:00	0.8	WNW
9-Feb-2017 11:00 1.9 SSW 9-Feb-2017 12:00 2 SSW 9-Feb-2017 13:00 2.6 S 9-Feb-2017 14:00 2.2 NNE 9-Feb-2017 15:00 2.1 E 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 17:00 2.1 WNW 9-Feb-2017 18:00 2 SW 9-Feb-2017 19:00 1.1 WNW 9-Feb-2017 20:00 0.5 WSW 9-Feb-2017 21:00 0.5 W 9-Feb-2017 22:00 0.6 ESE 9-Feb-2017 23:00 0.5 SSE 10-Feb-2017 0:00 0.2 SE 10-Feb-2017 1:00 0.3 WSW 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 3:00 0.2 ESE	9-Feb-2017	9:00	1	NNE
9-Feb-2017 12:00 2 SSW 9-Feb-2017 13:00 2.6 S 9-Feb-2017 14:00 2.2 NNE 9-Feb-2017 15:00 2.1 E 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 17:00 2.1 WNW 9-Feb-2017 18:00 2 SW 9-Feb-2017 19:00 1.1 WNW 9-Feb-2017 20:00 0.5 WSW 9-Feb-2017 21:00 0.5 W 9-Feb-2017 22:00 0.6 ESE 9-Feb-2017 23:00 0.5 SSE 10-Feb-2017 0:00 0.2 SE 10-Feb-2017 1:00 0.3 WSW 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 3:00 0.2 ESE	9-Feb-2017	10:00	1.9	W
9-Feb-2017 13:00 2.6 S 9-Feb-2017 14:00 2.2 NNE 9-Feb-2017 15:00 2.1 E 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 17:00 2.1 WNW 9-Feb-2017 18:00 2 SW 9-Feb-2017 19:00 1.1 WNW 9-Feb-2017 20:00 0.5 WSW 9-Feb-2017 21:00 0.5 W 9-Feb-2017 22:00 0.6 ESE 9-Feb-2017 23:00 0.5 SSE 10-Feb-2017 0:00 0.2 SE 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 3:00 0.2 ESE	9-Feb-2017	11:00	1.9	SSW
9-Feb-2017 14:00 2.2 NNE 9-Feb-2017 15:00 2.1 E 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 17:00 2.1 WNW 9-Feb-2017 18:00 2 SW 9-Feb-2017 19:00 1.1 WNW 9-Feb-2017 20:00 0.5 WSW 9-Feb-2017 21:00 0.5 W 9-Feb-2017 22:00 0.6 ESE 9-Feb-2017 23:00 0.5 SSE 10-Feb-2017 0:00 0.2 SE 10-Feb-2017 1:00 0.3 WSW 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 3:00 0.2 ESE	9-Feb-2017	12:00	2	SSW
9-Feb-2017 15:00 2.1 E 9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 17:00 2.1 WNW 9-Feb-2017 18:00 2 SW 9-Feb-2017 19:00 1.1 WNW 9-Feb-2017 20:00 0.5 WSW 9-Feb-2017 21:00 0.5 W 9-Feb-2017 22:00 0.6 ESE 9-Feb-2017 23:00 0.5 SSE 10-Feb-2017 0:00 0.2 SE 10-Feb-2017 1:00 0.3 WSW 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 3:00 0.2 ESE	9-Feb-2017	13:00	2.6	S
9-Feb-2017 16:00 2.5 WNW 9-Feb-2017 17:00 2.1 WNW 9-Feb-2017 18:00 2 SW 9-Feb-2017 19:00 1.1 WNW 9-Feb-2017 20:00 0.5 WSW 9-Feb-2017 21:00 0.5 W 9-Feb-2017 22:00 0.6 ESE 9-Feb-2017 23:00 0.5 SSE 10-Feb-2017 0:00 0.2 SE 10-Feb-2017 1:00 0.3 WSW 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 3:00 0.2 ESE	9-Feb-2017	14:00	2.2	NNE
9-Feb-2017 17:00 2.1 WNW 9-Feb-2017 18:00 2 SW 9-Feb-2017 19:00 1.1 WNW 9-Feb-2017 20:00 0.5 WSW 9-Feb-2017 21:00 0.5 W 9-Feb-2017 22:00 0.6 ESE 9-Feb-2017 23:00 0.5 SSE 10-Feb-2017 0:00 0.2 SE 10-Feb-2017 1:00 0.3 WSW 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 3:00 0.2 ESE	9-Feb-2017	15:00	2.1	Е
9-Feb-2017 18:00 2 SW 9-Feb-2017 19:00 1.1 WNW 9-Feb-2017 20:00 0.5 WSW 9-Feb-2017 21:00 0.5 W 9-Feb-2017 22:00 0.6 ESE 9-Feb-2017 23:00 0.5 SSE 10-Feb-2017 0:00 0.2 SE 10-Feb-2017 1:00 0.3 WSW 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 3:00 0.2 ESE	9-Feb-2017	16:00	2.5	WNW
9-Feb-2017 19:00 1.1 WNW 9-Feb-2017 20:00 0.5 WSW 9-Feb-2017 21:00 0.5 W 9-Feb-2017 22:00 0.6 ESE 9-Feb-2017 23:00 0.5 SSE 10-Feb-2017 0:00 0.2 SE 10-Feb-2017 1:00 0.3 WSW 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 3:00 0.2 ESE	9-Feb-2017	17:00	2.1	WNW
9-Feb-2017 20:00 0.5 WSW 9-Feb-2017 21:00 0.5 W 9-Feb-2017 22:00 0.6 ESE 9-Feb-2017 23:00 0.5 SSE 10-Feb-2017 0:00 0.2 SE 10-Feb-2017 1:00 0.3 WSW 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 3:00 0.2 ESE	9-Feb-2017	18:00	2	SW
9-Feb-2017 21:00 0.5 W 9-Feb-2017 22:00 0.6 ESE 9-Feb-2017 23:00 0.5 SSE 10-Feb-2017 0:00 0.2 SE 10-Feb-2017 1:00 0.3 WSW 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 3:00 0.2 ESE	9-Feb-2017	19:00	1.1	WNW
9-Feb-2017 22:00 0.6 ESE 9-Feb-2017 23:00 0.5 SSE 10-Feb-2017 0:00 0.2 SE 10-Feb-2017 1:00 0.3 WSW 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 3:00 0.2 ESE	9-Feb-2017	20:00	0.5	WSW
9-Feb-2017 23:00 0.5 SSE 10-Feb-2017 0:00 0.2 SE 10-Feb-2017 1:00 0.3 WSW 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 3:00 0.2 ESE	9-Feb-2017	21:00	0.5	W
10-Feb-2017 0:00 0.2 SE 10-Feb-2017 1:00 0.3 WSW 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 3:00 0.2 ESE	9-Feb-2017	22:00	0.6	ESE
10-Feb-2017 1:00 0.3 WSW 10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 3:00 0.2 ESE	9-Feb-2017	23:00	0.5	SSE
10-Feb-2017 2:00 0.2 SSE 10-Feb-2017 3:00 0.2 ESE	10-Feb-2017	0:00	0.2	SE
10-Feb-2017 3:00 0.2 ESE	10-Feb-2017	1:00	0.3	WSW
	10-Feb-2017	2:00	0.2	SSE
10-Feb-2017 4:00 0.2 ENE	10-Feb-2017	3:00	0.2	ESE
	10-Feb-2017	4:00	0.2	ENE

10-Feb-2017	5:00	0.3	N
10-Feb-2017	6:00	0.2	ENE
10-Feb-2017	7:00	0.2	ENE
10-Feb-2017	8:00	0.3	SSE
10-Feb-2017	9:00	1.3	SSE
10-Feb-2017	10:00	1.7	SSE
10-Feb-2017	11:00	1.5	ESE
10-Feb-2017	12:00	1.9	ENE
10-Feb-2017	13:00	1.7	SW
10-Feb-2017	14:00	1.9	NNE
10-Feb-2017	15:00	1.8	NE
10-Feb-2017	16:00	1.7	ENE
10-Feb-2017	17:00	2.2	ENE
10-Feb-2017	18:00	1.4	NE
10-Feb-2017	19:00	0.7	NNE
10-Feb-2017	20:00	0.7	ENE
10-Feb-2017	21:00	0.7	ENE
10-Feb-2017	22:00	0.7	NE
10-Feb-2017	23:00	0.5	ENE
11-Feb-2017	0:00	0.6	ENE
11-Feb-2017	1:00	0.7	ESE
11-Feb-2017	2:00	0.6	SSE
11-Feb-2017	3:00	0.7	ESE
11-Feb-2017	4:00	0.5	ENE
11-Feb-2017	5:00	0.5	ENE
11-Feb-2017	6:00	0.7	NNE
11-Feb-2017	7:00	0.7	SE
11-Feb-2017	8:00	0.7	ENE
11-Feb-2017	9:00	0.9	ESE
11-Feb-2017	10:00	1.4	NE
11-Feb-2017	11:00	1.4	NE
11-Feb-2017	12:00	1.6	ENE
11-Feb-2017	13:00	2.3	ENE
11-Feb-2017	14:00	2.4	NE
11-Feb-2017	15:00	2.4	NNE
11-Feb-2017	16:00	1.9	N
11-Feb-2017	17:00	2.1	ESE
t	1	1	

11-Feb-2017 18:00 1.3 ESE 11-Feb-2017 19:00 0.9 ESE 11-Feb-2017 20:00 0.6 NNE 11-Feb-2017 21:00 0.5 NNE 11-Feb-2017 22:00 0.5 NNE 11-Feb-2017 23:00 0.3 NE 12-Feb-2017 0:00 0.2 ENE 12-Feb-2017 1:00 0.3 ESE 12-Feb-2017 2:00 0.1 S 12-Feb-2017 3:00 0.2 E 12-Feb-2017 3:00 0.2 E 12-Feb-2017 4:00 0.3 ESE 12-Feb-2017 5:00 0.6 ESE 12-Feb-2017 6:00 0.2 SSE 12-Feb-2017 7:00 0.6 ENE 12-Feb-2017 10:00 1.5 SSW 12-Feb-2017 10:00 1.5 SSW 12-Feb-2017 12:00 1.9 SSE 12-Fe		1	T	1
11-Feb-2017 20:00 0.6 NNE 11-Feb-2017 21:00 0.5 NNE 11-Feb-2017 22:00 0.5 NNE 11-Feb-2017 23:00 0.3 NE 12-Feb-2017 0:00 0.2 ENE 12-Feb-2017 1:00 0.3 ESE 12-Feb-2017 2:00 0.1 S 12-Feb-2017 3:00 0.2 E 12-Feb-2017 3:00 0.2 E 12-Feb-2017 4:00 0.3 ESE 12-Feb-2017 5:00 0.6 ESE 12-Feb-2017 6:00 0.2 SSE 12-Feb-2017 7:00 0.6 ENE 12-Feb-2017 9:00 1 W 12-Feb-2017 9:00 1 W 12-Feb-2017 10:00 1.5 SSW 12-Feb-2017 11:00 1.5 SSW 12-Feb-2017 13:00 2.4 WNW 12-Feb-2017 <td>11-Feb-2017</td> <td>18:00</td> <td>1.3</td> <td>ESE</td>	11-Feb-2017	18:00	1.3	ESE
11-Feb-2017 21:00 0.5 NNE 11-Feb-2017 22:00 0.5 NNE 11-Feb-2017 23:00 0.3 NE 12-Feb-2017 0:00 0.2 ENE 12-Feb-2017 1:00 0.3 ESE 12-Feb-2017 2:00 0.1 S 12-Feb-2017 3:00 0.2 E 12-Feb-2017 4:00 0.3 ESE 12-Feb-2017 5:00 0.6 ESE 12-Feb-2017 6:00 0.2 SSE 12-Feb-2017 7:00 0.6 ENE 12-Feb-2017 8:00 0.9 ENE 12-Feb-2017 9:00 1 W 12-Feb-2017 10:00 1.5 SSW 12-Feb-2017 10:00 1.5 SSW 12-Feb-2017 11:00 2 E 12-Feb-2017 12:00 1.9 SSE 12-Feb-2017 13:00 2.4 WNW 12-Feb-2017<	11-Feb-2017	19:00	0.9	ESE
11-Feb-2017 22:00 0.5 NNE 11-Feb-2017 23:00 0.3 NE 12-Feb-2017 0:00 0.2 ENE 12-Feb-2017 1:00 0.3 ESE 12-Feb-2017 2:00 0.1 S 12-Feb-2017 3:00 0.2 E 12-Feb-2017 4:00 0.3 ESE 12-Feb-2017 5:00 0.6 ESE 12-Feb-2017 6:00 0.2 SSE 12-Feb-2017 6:00 0.2 SSE 12-Feb-2017 7:00 0.6 ENE 12-Feb-2017 8:00 0.9 ENE 12-Feb-2017 9:00 1 W 12-Feb-2017 10:00 1.5 SSW 12-Feb-2017 10:00 1.5 SSW 12-Feb-2017 11:00 2 E 12-Feb-2017 13:00 2.4 WNW 12-Feb-2017 15:00 2 NE 12-Feb-2017	11-Feb-2017	20:00	0.6	NNE
11-Feb-2017 23:00 0.3 NE 12-Feb-2017 0:00 0.2 ENE 12-Feb-2017 1:00 0.3 ESE 12-Feb-2017 2:00 0.1 S 12-Feb-2017 3:00 0.2 E 12-Feb-2017 4:00 0.3 ESE 12-Feb-2017 5:00 0.6 ESE 12-Feb-2017 6:00 0.2 SSE 12-Feb-2017 7:00 0.6 ENE 12-Feb-2017 8:00 0.9 ENE 12-Feb-2017 10:00 1.5 SSW 12-Feb-2017 10:00 1.5 SSW 12-Feb-2017 11:00 2 E 12-Feb-2017 13:00 2.4 WNW 12-Feb-2017 14:00 1.6 SSE 12-Feb-2017 15:00 2 NE 12-Feb-2017 16:00 1.5 ENE 12-Feb-2017 19:00 1.5 ENE 12-Feb-201	11-Feb-2017	21:00	0.5	NNE
12-Feb-2017 0:00 0.2 ENE 12-Feb-2017 1:00 0.3 ESE 12-Feb-2017 2:00 0.1 S 12-Feb-2017 3:00 0.2 E 12-Feb-2017 4:00 0.3 ESE 12-Feb-2017 5:00 0.6 ESE 12-Feb-2017 6:00 0.2 SSE 12-Feb-2017 7:00 0.6 ENE 12-Feb-2017 8:00 0.9 ENE 12-Feb-2017 9:00 1 W 12-Feb-2017 10:00 1.5 SSW 12-Feb-2017 10:00 1.5 SSW 12-Feb-2017 12:00 1.9 SSE 12-Feb-2017 13:00 2.4 WNW 12-Feb-2017 14:00 1.6 SSE 12-Feb-2017 15:00 2 NE 12-Feb-2017 16:00 1.5 ENE 12-Feb-2017 19:00 1.5 ENE 12-Feb-201	11-Feb-2017	22:00	0.5	NNE
12-Feb-2017 1:00 0.3 ESE 12-Feb-2017 2:00 0.1 S 12-Feb-2017 3:00 0.2 E 12-Feb-2017 4:00 0.3 ESE 12-Feb-2017 5:00 0.6 ESE 12-Feb-2017 6:00 0.2 SSE 12-Feb-2017 7:00 0.6 ENE 12-Feb-2017 8:00 0.9 ENE 12-Feb-2017 9:00 1 W 12-Feb-2017 10:00 1.5 SSW 12-Feb-2017 11:00 2 E 12-Feb-2017 12:00 1.9 SSE 12-Feb-2017 13:00 2.4 WNW 12-Feb-2017 14:00 1.6 SSE 12-Feb-2017 15:00 2 NE 12-Feb-2017 16:00 1.5 ENE 12-Feb-2017 18:00 1 NNE 12-Feb-2017 19:00 0.8 E 12-Feb-2017	11-Feb-2017	23:00	0.3	NE
12-Feb-2017 2:00 0.1 S 12-Feb-2017 3:00 0.2 E 12-Feb-2017 4:00 0.3 ESE 12-Feb-2017 5:00 0.6 ESE 12-Feb-2017 6:00 0.2 SSE 12-Feb-2017 7:00 0.6 ENE 12-Feb-2017 8:00 0.9 ENE 12-Feb-2017 9:00 1 W 12-Feb-2017 10:00 1.5 SSW 12-Feb-2017 11:00 2 E 12-Feb-2017 12:00 1.9 SSE 12-Feb-2017 13:00 2.4 WNW 12-Feb-2017 14:00 1.6 SSE 12-Feb-2017 15:00 2 NE 12-Feb-2017 16:00 1.5 ENE 12-Feb-2017 18:00 1 NNE 12-Feb-2017 19:00 0.8 E 12-Feb-2017 20:00 0.6 SW 12-Feb-2017	12-Feb-2017	0:00	0.2	ENE
12-Feb-2017 3:00 0.2 E 12-Feb-2017 4:00 0.3 ESE 12-Feb-2017 5:00 0.6 ESE 12-Feb-2017 6:00 0.2 SSE 12-Feb-2017 7:00 0.6 ENE 12-Feb-2017 8:00 0.9 ENE 12-Feb-2017 9:00 1 W 12-Feb-2017 10:00 1.5 SSW 12-Feb-2017 11:00 2 E 12-Feb-2017 12:00 1.9 SSE 12-Feb-2017 13:00 2.4 WNW 12-Feb-2017 14:00 1.6 SSE 12-Feb-2017 15:00 2 NE 12-Feb-2017 15:00 2 NE 12-Feb-2017 15:00 1.5 ENE 12-Feb-2017 18:00 1 NNE 12-Feb-2017 19:00 0.8 E 12-Feb-2017 20:00 0.6 SW 12-Feb-2017	12-Feb-2017	1:00	0.3	ESE
12-Feb-2017 4:00 0.3 ESE 12-Feb-2017 5:00 0.6 ESE 12-Feb-2017 6:00 0.2 SSE 12-Feb-2017 7:00 0.6 ENE 12-Feb-2017 8:00 0.9 ENE 12-Feb-2017 9:00 1 W 12-Feb-2017 10:00 1.5 SSW 12-Feb-2017 11:00 2 E 12-Feb-2017 12:00 1.9 SSE 12-Feb-2017 13:00 2.4 WNW 12-Feb-2017 14:00 1.6 SSE 12-Feb-2017 15:00 2 NE 12-Feb-2017 16:00 1.5 ENE 12-Feb-2017 17:00 1.5 WSW 12-Feb-2017 18:00 1 NNE 12-Feb-2017 19:00 0.8 E 12-Feb-2017 20:00 0.6 SW 12-Feb-2017 20:00 0.5 ENE 12-Feb-2017	12-Feb-2017	2:00	0.1	S
12-Feb-2017 5:00 0.6 ESE 12-Feb-2017 6:00 0.2 SSE 12-Feb-2017 7:00 0.6 ENE 12-Feb-2017 8:00 0.9 ENE 12-Feb-2017 9:00 1 W 12-Feb-2017 10:00 1.5 SSW 12-Feb-2017 11:00 2 E 12-Feb-2017 12:00 1.9 SSE 12-Feb-2017 13:00 2.4 WNW 12-Feb-2017 14:00 1.6 SSE 12-Feb-2017 15:00 2 NE 12-Feb-2017 16:00 1.5 ENE 12-Feb-2017 17:00 1.5 WSW 12-Feb-2017 18:00 1 NNE 12-Feb-2017 19:00 0.8 E 12-Feb-2017 20:00 0.6 SW 12-Feb-2017 20:00 0.6 NNE 12-Feb-2017 20:00 0.7 NE 13-Feb-2017	12-Feb-2017	3:00	0.2	Е
12-Feb-2017 6:00 0.2 SSE 12-Feb-2017 7:00 0.6 ENE 12-Feb-2017 8:00 0.9 ENE 12-Feb-2017 9:00 1 W 12-Feb-2017 10:00 1.5 SSW 12-Feb-2017 11:00 2 E 12-Feb-2017 12:00 1.9 SSE 12-Feb-2017 13:00 2.4 WNW 12-Feb-2017 14:00 1.6 SSE 12-Feb-2017 15:00 2 NE 12-Feb-2017 16:00 1.5 ENE 12-Feb-2017 17:00 1.5 WSW 12-Feb-2017 18:00 1 NNE 12-Feb-2017 19:00 0.8 E 12-Feb-2017 20:00 0.6 SW 12-Feb-2017 20:00 0.5 ENE 12-Feb-2017 20:00 0.5 ENE 12-Feb-2017 20:00 0.7 NE 13-Feb-201	12-Feb-2017	4:00	0.3	ESE
12-Feb-2017 7:00 0.6 ENE 12-Feb-2017 8:00 0.9 ENE 12-Feb-2017 9:00 1 W 12-Feb-2017 10:00 1.5 SSW 12-Feb-2017 11:00 2 E 12-Feb-2017 12:00 1.9 SSE 12-Feb-2017 13:00 2.4 WNW 12-Feb-2017 14:00 1.6 SSE 12-Feb-2017 15:00 2 NE 12-Feb-2017 16:00 1.5 ENE 12-Feb-2017 17:00 1.5 WSW 12-Feb-2017 18:00 1 NNE 12-Feb-2017 19:00 0.8 E 12-Feb-2017 20:00 0.6 SW 12-Feb-2017 20:00 0.5 ENE 12-Feb-2017 23:00 0.6 NNE 13-Feb-2017 1:00 0.6 NNE 13-Feb-2017 1:00 0.6 NNE 13-Feb-201	12-Feb-2017	5:00	0.6	ESE
12-Feb-2017 8:00 0.9 ENE 12-Feb-2017 9:00 1 W 12-Feb-2017 10:00 1.5 SSW 12-Feb-2017 11:00 2 E 12-Feb-2017 12:00 1.9 SSE 12-Feb-2017 13:00 2.4 WNW 12-Feb-2017 14:00 1.6 SSE 12-Feb-2017 15:00 2 NE 12-Feb-2017 16:00 1.5 ENE 12-Feb-2017 17:00 1.5 WSW 12-Feb-2017 18:00 1 NNE 12-Feb-2017 19:00 0.8 E 12-Feb-2017 20:00 0.6 SW 12-Feb-2017 21:00 0.5 ENE 12-Feb-2017 23:00 0.6 NNE 13-Feb-2017 1:00 0.6 NNE 13-Feb-2017 1:00 0.6 NNE 13-Feb-2017 2:00 0.7 NNE 13-Feb-201	12-Feb-2017	6:00	0.2	SSE
12-Feb-2017 9:00 1 W 12-Feb-2017 10:00 1.5 SSW 12-Feb-2017 11:00 2 E 12-Feb-2017 12:00 1.9 SSE 12-Feb-2017 13:00 2.4 WNW 12-Feb-2017 14:00 1.6 SSE 12-Feb-2017 15:00 2 NE 12-Feb-2017 16:00 1.5 ENE 12-Feb-2017 17:00 1.5 WSW 12-Feb-2017 18:00 1 NNE 12-Feb-2017 19:00 0.8 E 12-Feb-2017 20:00 0.6 SW 12-Feb-2017 21:00 0.5 ENE 12-Feb-2017 23:00 0.6 NNE 13-Feb-2017 0:00 0.7 NE 13-Feb-2017 1:00 0.6 NNE 13-Feb-2017 2:00 0.7 NNE 13-Feb-2017 3:00 0.7 NE 13-Feb-2017<	12-Feb-2017	7:00	0.6	ENE
12-Feb-2017 10:00 1.5 SSW 12-Feb-2017 11:00 2 E 12-Feb-2017 12:00 1.9 SSE 12-Feb-2017 13:00 2.4 WNW 12-Feb-2017 14:00 1.6 SSE 12-Feb-2017 15:00 2 NE 12-Feb-2017 16:00 1.5 ENE 12-Feb-2017 17:00 1.5 WSW 12-Feb-2017 18:00 1 NNE 12-Feb-2017 19:00 0.8 E 12-Feb-2017 20:00 0.6 SW 12-Feb-2017 21:00 0.5 ENE 12-Feb-2017 22:00 0.3 ENE 12-Feb-2017 23:00 0.6 NNE 13-Feb-2017 1:00 0.6 NNE 13-Feb-2017 2:00 0.7 NNE 13-Feb-2017 3:00 0.7 NNE 13-Feb-2017 4:00 0.7 NE 13-Feb	12-Feb-2017	8:00	0.9	ENE
12-Feb-2017 11:00 2 E 12-Feb-2017 12:00 1.9 SSE 12-Feb-2017 13:00 2.4 WNW 12-Feb-2017 14:00 1.6 SSE 12-Feb-2017 15:00 2 NE 12-Feb-2017 16:00 1.5 ENE 12-Feb-2017 17:00 1.5 WSW 12-Feb-2017 18:00 1 NNE 12-Feb-2017 19:00 0.8 E 12-Feb-2017 20:00 0.6 SW 12-Feb-2017 21:00 0.5 ENE 12-Feb-2017 22:00 0.3 ENE 12-Feb-2017 23:00 0.6 NNE 13-Feb-2017 0:00 0.7 NE 13-Feb-2017 2:00 0.7 NNE 13-Feb-2017 3:00 0.7 ENE 13-Feb-2017 4:00 0.7 NE 13-Feb-2017 5:00 0.7 NE	12-Feb-2017	9:00	1	W
12-Feb-2017 12:00 1.9 SSE 12-Feb-2017 13:00 2.4 WNW 12-Feb-2017 14:00 1.6 SSE 12-Feb-2017 15:00 2 NE 12-Feb-2017 16:00 1.5 ENE 12-Feb-2017 17:00 1.5 WSW 12-Feb-2017 18:00 1 NNE 12-Feb-2017 19:00 0.8 E 12-Feb-2017 20:00 0.6 SW 12-Feb-2017 21:00 0.5 ENE 12-Feb-2017 22:00 0.3 ENE 12-Feb-2017 23:00 0.6 NNE 13-Feb-2017 0:00 0.7 NE 13-Feb-2017 2:00 0.7 NNE 13-Feb-2017 3:00 0.7 NNE 13-Feb-2017 4:00 0.7 NE 13-Feb-2017 5:00 0.7 NE	12-Feb-2017	10:00	1.5	SSW
12-Feb-2017 13:00 2.4 WNW 12-Feb-2017 14:00 1.6 SSE 12-Feb-2017 15:00 2 NE 12-Feb-2017 16:00 1.5 ENE 12-Feb-2017 17:00 1.5 WSW 12-Feb-2017 18:00 1 NNE 12-Feb-2017 19:00 0.8 E 12-Feb-2017 20:00 0.6 SW 12-Feb-2017 21:00 0.5 ENE 12-Feb-2017 22:00 0.3 ENE 12-Feb-2017 23:00 0.6 NNE 13-Feb-2017 0:00 0.7 NE 13-Feb-2017 1:00 0.6 NNE 13-Feb-2017 2:00 0.7 NNE 13-Feb-2017 3:00 0.7 ENE 13-Feb-2017 4:00 0.7 NE 13-Feb-2017 5:00 0.7 NE	12-Feb-2017	11:00	2	Е
12-Feb-2017 14:00 1.6 SSE 12-Feb-2017 15:00 2 NE 12-Feb-2017 16:00 1.5 ENE 12-Feb-2017 17:00 1.5 WSW 12-Feb-2017 18:00 1 NNE 12-Feb-2017 19:00 0.8 E 12-Feb-2017 20:00 0.6 SW 12-Feb-2017 21:00 0.5 ENE 12-Feb-2017 22:00 0.3 ENE 12-Feb-2017 23:00 0.6 NNE 13-Feb-2017 0:00 0.7 NE 13-Feb-2017 1:00 0.6 NNE 13-Feb-2017 2:00 0.7 NNE 13-Feb-2017 3:00 0.7 ENE 13-Feb-2017 4:00 0.7 NE 13-Feb-2017 5:00 0.7 NE	12-Feb-2017	12:00	1.9	SSE
12-Feb-2017 15:00 2 NE 12-Feb-2017 16:00 1.5 ENE 12-Feb-2017 17:00 1.5 WSW 12-Feb-2017 18:00 1 NNE 12-Feb-2017 19:00 0.8 E 12-Feb-2017 20:00 0.6 SW 12-Feb-2017 21:00 0.5 ENE 12-Feb-2017 22:00 0.3 ENE 12-Feb-2017 23:00 0.6 NNE 13-Feb-2017 0:00 0.7 NE 13-Feb-2017 2:00 0.7 NNE 13-Feb-2017 3:00 0.7 ENE 13-Feb-2017 4:00 0.7 NE 13-Feb-2017 5:00 0.7 NE	12-Feb-2017	13:00	2.4	WNW
12-Feb-2017 16:00 1.5 ENE 12-Feb-2017 17:00 1.5 WSW 12-Feb-2017 18:00 1 NNE 12-Feb-2017 19:00 0.8 E 12-Feb-2017 20:00 0.6 SW 12-Feb-2017 21:00 0.5 ENE 12-Feb-2017 22:00 0.3 ENE 12-Feb-2017 23:00 0.6 NNE 13-Feb-2017 0:00 0.7 NE 13-Feb-2017 1:00 0.6 NNE 13-Feb-2017 2:00 0.7 NNE 13-Feb-2017 3:00 0.7 ENE 13-Feb-2017 4:00 0.7 NE 13-Feb-2017 5:00 0.7 NE	12-Feb-2017	14:00	1.6	SSE
12-Feb-2017 17:00 1.5 WSW 12-Feb-2017 18:00 1 NNE 12-Feb-2017 19:00 0.8 E 12-Feb-2017 20:00 0.6 SW 12-Feb-2017 21:00 0.5 ENE 12-Feb-2017 22:00 0.3 ENE 12-Feb-2017 23:00 0.6 NNE 13-Feb-2017 0:00 0.7 NE 13-Feb-2017 1:00 0.6 NNE 13-Feb-2017 2:00 0.7 NNE 13-Feb-2017 3:00 0.7 ENE 13-Feb-2017 4:00 0.7 NE 13-Feb-2017 5:00 0.7 NE	12-Feb-2017	15:00	2	NE
12-Feb-2017 18:00 1 NNE 12-Feb-2017 19:00 0.8 E 12-Feb-2017 20:00 0.6 SW 12-Feb-2017 21:00 0.5 ENE 12-Feb-2017 22:00 0.3 ENE 12-Feb-2017 23:00 0.6 NNE 13-Feb-2017 0:00 0.7 NE 13-Feb-2017 1:00 0.6 NNE 13-Feb-2017 2:00 0.7 NNE 13-Feb-2017 3:00 0.7 ENE 13-Feb-2017 4:00 0.7 NE 13-Feb-2017 5:00 0.7 NE	12-Feb-2017	16:00	1.5	ENE
12-Feb-2017 19:00 0.8 E 12-Feb-2017 20:00 0.6 SW 12-Feb-2017 21:00 0.5 ENE 12-Feb-2017 22:00 0.3 ENE 12-Feb-2017 23:00 0.6 NNE 13-Feb-2017 0:00 0.7 NE 13-Feb-2017 1:00 0.6 NNE 13-Feb-2017 2:00 0.7 NNE 13-Feb-2017 3:00 0.7 ENE 13-Feb-2017 4:00 0.7 NE 13-Feb-2017 5:00 0.7 NE	12-Feb-2017	17:00	1.5	WSW
12-Feb-2017 20:00 0.6 SW 12-Feb-2017 21:00 0.5 ENE 12-Feb-2017 22:00 0.3 ENE 12-Feb-2017 23:00 0.6 NNE 13-Feb-2017 0:00 0.7 NE 13-Feb-2017 1:00 0.6 NNE 13-Feb-2017 2:00 0.7 NNE 13-Feb-2017 3:00 0.7 ENE 13-Feb-2017 4:00 0.7 NE 13-Feb-2017 5:00 0.7 NE	12-Feb-2017	18:00	1	NNE
12-Feb-2017 21:00 0.5 ENE 12-Feb-2017 22:00 0.3 ENE 12-Feb-2017 23:00 0.6 NNE 13-Feb-2017 0:00 0.7 NE 13-Feb-2017 1:00 0.6 NNE 13-Feb-2017 2:00 0.7 NNE 13-Feb-2017 3:00 0.7 ENE 13-Feb-2017 4:00 0.7 NE 13-Feb-2017 5:00 0.7 NE	12-Feb-2017	19:00	0.8	E
12-Feb-2017 22:00 0.3 ENE 12-Feb-2017 23:00 0.6 NNE 13-Feb-2017 0:00 0.7 NE 13-Feb-2017 1:00 0.6 NNE 13-Feb-2017 2:00 0.7 NNE 13-Feb-2017 3:00 0.7 ENE 13-Feb-2017 4:00 0.7 NE 13-Feb-2017 5:00 0.7 NE	12-Feb-2017	20:00	0.6	SW
12-Feb-2017 23:00 0.6 NNE 13-Feb-2017 0:00 0.7 NE 13-Feb-2017 1:00 0.6 NNE 13-Feb-2017 2:00 0.7 NNE 13-Feb-2017 3:00 0.7 ENE 13-Feb-2017 4:00 0.7 NE 13-Feb-2017 5:00 0.7 NE	12-Feb-2017	21:00	0.5	ENE
13-Feb-2017 0:00 0.7 NE 13-Feb-2017 1:00 0.6 NNE 13-Feb-2017 2:00 0.7 NNE 13-Feb-2017 3:00 0.7 ENE 13-Feb-2017 4:00 0.7 NE 13-Feb-2017 5:00 0.7 NE	12-Feb-2017	22:00	0.3	ENE
13-Feb-2017 1:00 0.6 NNE 13-Feb-2017 2:00 0.7 NNE 13-Feb-2017 3:00 0.7 ENE 13-Feb-2017 4:00 0.7 NE 13-Feb-2017 5:00 0.7 NE	12-Feb-2017	23:00	0.6	NNE
13-Feb-2017 2:00 0.7 NNE 13-Feb-2017 3:00 0.7 ENE 13-Feb-2017 4:00 0.7 NE 13-Feb-2017 5:00 0.7 NE	13-Feb-2017	0:00	0.7	NE
13-Feb-2017 3:00 0.7 ENE 13-Feb-2017 4:00 0.7 NE 13-Feb-2017 5:00 0.7 NE	13-Feb-2017	1:00	0.6	NNE
13-Feb-2017 4:00 0.7 NE 13-Feb-2017 5:00 0.7 NE	13-Feb-2017	2:00	0.7	NNE
13-Feb-2017 5:00 0.7 NE	13-Feb-2017	3:00	0.7	ENE
	13-Feb-2017	4:00	0.7	NE
13-Feb-2017 6:00 0.7 NE	13-Feb-2017	5:00	0.7	NE
	13-Feb-2017	6:00	0.7	NE

13-Feb-2017 7:00 0.6 NE 13-Feb-2017 8:00 0.6 NE 13-Feb-2017 9:00 0.8 ENE 13-Feb-2017 10:00 1.7 NE 13-Feb-2017 11:00 1.6 ENE 13-Feb-2017 12:00 1.7 ENE 13-Feb-2017 13:00 1.9 NE 13-Feb-2017 14:00 1.8 NNE 13-Feb-2017 15:00 1.8 NE 13-Feb-2017 16:00 1.5 ESE 13-Feb-2017 17:00 1.5 ESE 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 20:00 0.3 WNW 13-Feb-2017 20:00 0.3 WNW 14-Feb-2017 10:00 0.6 NE <t< th=""><th></th><th>1</th><th>T</th><th></th></t<>		1	T	
13-Feb-2017 9:00 0.8 ENE 13-Feb-2017 10:00 1.7 NE 13-Feb-2017 11:00 1.6 ENE 13-Feb-2017 12:00 1.7 ENE 13-Feb-2017 13:00 1.9 NE 13-Feb-2017 14:00 1.8 NNE 13-Feb-2017 15:00 1.8 NE 13-Feb-2017 16:00 1.5 ESE 13-Feb-2017 16:00 1.5 ESE 13-Feb-2017 18:00 1.1 N 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 20:00 0.3 ENE 13-Feb-2017 20:00 0.3 WNW 13-Feb-2017 20:00 0.3 WNW 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 0:00 0.4 NNE	13-Feb-2017	7:00	0.6	NE
13-Feb-2017 10:00 1.7 NE 13-Feb-2017 11:00 1.6 ENE 13-Feb-2017 12:00 1.7 ENE 13-Feb-2017 13:00 1.9 NE 13-Feb-2017 14:00 1.8 NNE 13-Feb-2017 15:00 1.8 NE 13-Feb-2017 16:00 1.5 ESE 13-Feb-2017 16:00 1.5 E 13-Feb-2017 18:00 1.1 N 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 20:00 0.4 NNE 14-Feb-2017 20:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 3:00 0.4 NNE	13-Feb-2017	8:00	0.6	NE
13-Feb-2017 11:00 1.6 ENE 13-Feb-2017 12:00 1.7 ENE 13-Feb-2017 13:00 1.9 NE 13-Feb-2017 14:00 1.8 NNE 13-Feb-2017 15:00 1.8 NE 13-Feb-2017 16:00 1.5 ESE 13-Feb-2017 17:00 1.5 E 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 20:00 0.4 NNE 14-Feb-2017 20:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 3:00 0.4 NNE <	13-Feb-2017	9:00	0.8	ENE
13-Feb-2017 12:00 1.7 ENE 13-Feb-2017 13:00 1.9 NE 13-Feb-2017 14:00 1.8 NNE 13-Feb-2017 15:00 1.8 NE 13-Feb-2017 16:00 1.5 ESE 13-Feb-2017 17:00 1.5 E 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 3:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 5:00 0.2 SSE 14	13-Feb-2017	10:00	1.7	NE
13-Feb-2017 13:00 1.9 NE 13-Feb-2017 14:00 1.8 NNE 13-Feb-2017 15:00 1.8 NE 13-Feb-2017 16:00 1.5 ESE 13-Feb-2017 17:00 1.5 E 13-Feb-2017 18:00 1.1 N 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 3:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb	13-Feb-2017	11:00	1.6	ENE
13-Feb-2017 14:00 1.8 NNE 13-Feb-2017 15:00 1.8 NE 13-Feb-2017 16:00 1.5 ESE 13-Feb-2017 17:00 1.5 E 13-Feb-2017 18:00 1.1 N 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 NNE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Fe	13-Feb-2017	12:00	1.7	ENE
13-Feb-2017 15:00 1.8 NE 13-Feb-2017 16:00 1.5 ESE 13-Feb-2017 17:00 1.5 E 13-Feb-2017 18:00 1.1 N 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 2:00 0.4 N 14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 NNE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 8:00 0.6 SE 14-Feb-20	13-Feb-2017	13:00	1.9	NE
13-Feb-2017 16:00 1.5 ESE 13-Feb-2017 17:00 1.5 E 13-Feb-2017 18:00 1.1 N 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 NNE 14-Feb-2017 4:00 0.4 NNE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 10:00	13-Feb-2017	14:00	1.8	NNE
13-Feb-2017 17:00 1.5 E 13-Feb-2017 18:00 1.1 N 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 NNE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 10:00 1.1 ENE 14-Feb	13-Feb-2017	15:00	1.8	NE
13-Feb-2017 18:00 1.1 N 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 NNE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 12:00 1.3 NE 14-Feb-	13-Feb-2017	16:00	1.5	ESE
13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 NNE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 13:00 1.3 NE 14-Feb-	13-Feb-2017	17:00	1.5	Е
13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 NNE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.3 ENE 14-Feb-2017 14:00 1.3 ENE 14-Fe	13-Feb-2017	18:00	1.1	N
13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-20	13-Feb-2017	19:00	0.8	ENE
13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 13:00 1.3 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 15:00 0.7 ENE 14-Feb-20	13-Feb-2017	20:00	0.9	ENE
13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 16:00 0.7 ESE 14-Feb-20	13-Feb-2017	21:00	0.3	ENE
14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 16:00 0.7 ESE 14-Feb-2017	13-Feb-2017	22:00	0.3	WNW
14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	13-Feb-2017	23:00	0.4	NNE
14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	0:00	0.6	NE
14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	1:00	0.9	NNE
14-Feb-2017 4:00 0.4 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	2:00	0.4	N
14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	3:00	0.4	NNE
14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	4:00	0.4	SSE
14-Feb-2017 7:00 0.5 SE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	5:00	0.2	SSE
14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	6:00	0.4	SSE
14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	7:00	0.5	SE
14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	8:00	0.6	SE
14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	9:00	0.6	SE
14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	10:00	1.1	ENE
14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	11:00	1.2	N
14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	12:00	1.3	NE
14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	13:00	1.1	NE
14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	14:00	1.3	ENE
14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	15:00	1	ENE
14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	16:00	0.7	ENE
	14-Feb-2017	17:00	0.7	ESE
14-Feb-2017 19:00 0.6 ESE	14-Feb-2017	18:00	0.8	ESE
	14-Feb-2017	19:00	0.6	ESE

14-Feb-2017 20:00 0.6 ENE 14-Feb-2017 21:00 0.3 E 14-Feb-2017 22:00 0.7 ESE 14-Feb-2017 23:00 0.7 ENE 15-Feb-2017 0:00 0.6 NE 15-Feb-2017 1:00 0.6 SE 15-Feb-2017 2:00 0.6 SE 15-Feb-2017 3:00 0.2 SE 15-Feb-2017 4:00 0.4 ESE 15-Feb-2017 5:00 0.8 SE 15-Feb-2017 6:00 1.1 SE 15-Feb-2017 6:00 1.3 NE 15-Feb-2017 8:00 1.8 NE 15-Feb-2017 10:00 2.3 E 15-Feb-2017 10:00 2.4 ENE 15-Feb-2017 11:00 2.4 ENE 15-Feb-2017 12:00 2.5 ENE 15-Feb-2017 13:00 2.7 ENE 15-Feb-201		<u> </u>		
14-Feb-2017 22:00 0.7 ESE 14-Feb-2017 23:00 0.7 ENE 15-Feb-2017 0:00 0.6 NE 15-Feb-2017 1:00 0.6 SE 15-Feb-2017 2:00 0.6 SE 15-Feb-2017 3:00 0.2 SE 15-Feb-2017 4:00 0.4 ESE 15-Feb-2017 5:00 0.8 SE 15-Feb-2017 6:00 1.1 SE 15-Feb-2017 7:00 1.5 ESE 15-Feb-2017 9:00 2.3 E 15-Feb-2017 9:00 2.3 E 15-Feb-2017 10:00 2.4 ENE 15-Feb-2017 10:00 2.4 ENE 15-Feb-2017 12:00 2.5 ENE 15-Feb-2017 13:00 2.7 ENE 15-Feb-2017 14:00 2.3 NE 15-Feb-2017 15:00 2.3 NNE 15-Feb-201	14-Feb-2017	20:00	0.6	ENE
14-Feb-2017 23:00 0.7 ENE 15-Feb-2017 0:00 0.6 NE 15-Feb-2017 1:00 0.6 SE 15-Feb-2017 2:00 0.6 SE 15-Feb-2017 2:00 0.6 SE 15-Feb-2017 3:00 0.2 SE 15-Feb-2017 4:00 0.4 ESE 15-Feb-2017 5:00 0.8 SE 15-Feb-2017 6:00 1.1 SE 15-Feb-2017 7:00 1.5 ESE 15-Feb-2017 8:00 1.8 NE 15-Feb-2017 9:00 2.3 E 15-Feb-2017 10:00 2.4 ENE 15-Feb-2017 11:00 2.4 ENE 15-Feb-2017 12:00 2.5 ENE 15-Feb-2017 13:00 2.7 ENE 15-Feb-2017 14:00 2.3 NE 15-Feb-2017 15:00 2.4 ENE 15-Feb-2017	14-Feb-2017	21:00	0.3	E
15-Feb-2017 0:00 0.6 NE 15-Feb-2017 1:00 0.6 SE 15-Feb-2017 2:00 0.6 SE 15-Feb-2017 3:00 0.2 SE 15-Feb-2017 4:00 0.4 ESE 15-Feb-2017 5:00 0.8 SE 15-Feb-2017 6:00 1.1 SE 15-Feb-2017 7:00 1.5 ESE 15-Feb-2017 8:00 1.8 NE 15-Feb-2017 9:00 2.3 E 15-Feb-2017 10:00 2.4 ENE 15-Feb-2017 10:00 2.4 ENE 15-Feb-2017 10:00 2.4 ENE 15-Feb-2017 12:00 2.5 ENE 15-Feb-2017 13:00 2.7 ENE 15-Feb-2017 14:00 2.3 NE 15-Feb-2017 16:00 2.3 NNE 15-Feb-2017 16:00 2.3 NNE 15-Feb-20	14-Feb-2017	22:00	0.7	ESE
15-Feb-2017 1:00 0.6 SE 15-Feb-2017 2:00 0.6 SE 15-Feb-2017 3:00 0.2 SE 15-Feb-2017 4:00 0.4 ESE 15-Feb-2017 5:00 0.8 SE 15-Feb-2017 6:00 1.1 SE 15-Feb-2017 7:00 1.5 ESE 15-Feb-2017 8:00 1.8 NE 15-Feb-2017 9:00 2.3 E 15-Feb-2017 10:00 2.4 ENE 15-Feb-2017 11:00 2.4 ENE 15-Feb-2017 12:00 2.5 ENE 15-Feb-2017 13:00 2.7 ENE 15-Feb-2017 14:00 2.3 NE 15-Feb-2017 15:00 2.4 ENE 15-Feb-2017 16:00 2.3 NNE 15-Feb-2017 18:00 2.1 NNE 15-Feb-2017 19:00 2.3 ENE 15-Feb-	14-Feb-2017	23:00	0.7	ENE
15-Feb-2017 2:00 0.6 SE 15-Feb-2017 3:00 0.2 SE 15-Feb-2017 4:00 0.4 ESE 15-Feb-2017 5:00 0.8 SE 15-Feb-2017 6:00 1.1 SE 15-Feb-2017 7:00 1.5 ESE 15-Feb-2017 8:00 1.8 NE 15-Feb-2017 9:00 2.3 E 15-Feb-2017 10:00 2.4 ENE 15-Feb-2017 11:00 2.4 ENE 15-Feb-2017 12:00 2.5 ENE 15-Feb-2017 13:00 2.7 ENE 15-Feb-2017 14:00 2.3 NE 15-Feb-2017 15:00 2.4 ENE 15-Feb-2017 16:00 2.3 NNE 15-Feb-2017 18:00 2.1 NNE 15-Feb-2017 19:00 2.3 ENE 15-Feb-2017 20:00 2.1 NE 15-Feb	15-Feb-2017	0:00	0.6	NE
15-Feb-2017 3:00 0.2 SE 15-Feb-2017 4:00 0.4 ESE 15-Feb-2017 5:00 0.8 SE 15-Feb-2017 6:00 1.1 SE 15-Feb-2017 7:00 1.5 ESE 15-Feb-2017 8:00 1.8 NE 15-Feb-2017 9:00 2.3 E 15-Feb-2017 10:00 2.4 ENE 15-Feb-2017 11:00 2.4 ENE 15-Feb-2017 12:00 2.5 ENE 15-Feb-2017 13:00 2.7 ENE 15-Feb-2017 14:00 2.3 NE 15-Feb-2017 15:00 2.4 ENE 15-Feb-2017 16:00 2.3 NNE 15-Feb-2017 18:00 2.1 NNE 15-Feb-2017 19:00 2.3 ENE 15-Feb-2017 19:00 2.3 ENE 15-Feb-2017 20:00 2.1 NE 15-F	15-Feb-2017	1:00	0.6	SE
15-Feb-2017 4:00 0.4 ESE 15-Feb-2017 5:00 0.8 SE 15-Feb-2017 6:00 1.1 SE 15-Feb-2017 7:00 1.5 ESE 15-Feb-2017 8:00 1.8 NE 15-Feb-2017 9:00 2.3 E 15-Feb-2017 10:00 2.4 ENE 15-Feb-2017 11:00 2.4 ENE 15-Feb-2017 12:00 2.5 ENE 15-Feb-2017 13:00 2.7 ENE 15-Feb-2017 14:00 2.3 NE 15-Feb-2017 15:00 2.4 ENE 15-Feb-2017 16:00 2.3 NNE 15-Feb-2017 16:00 2.3 NNE 15-Feb-2017 18:00 2.1 NNE 15-Feb-2017 19:00 2.3 ENE 15-Feb-2017 20:00 2.1 NE 15-Feb-2017 20:00 2.1 NE 15-	15-Feb-2017	2:00	0.6	SE
15-Feb-2017 5:00 0.8 SE 15-Feb-2017 6:00 1.1 SE 15-Feb-2017 7:00 1.5 ESE 15-Feb-2017 8:00 1.8 NE 15-Feb-2017 9:00 2.3 E 15-Feb-2017 10:00 2.4 ENE 15-Feb-2017 11:00 2.4 ENE 15-Feb-2017 12:00 2.5 ENE 15-Feb-2017 13:00 2.7 ENE 15-Feb-2017 14:00 2.3 NE 15-Feb-2017 15:00 2.4 ENE 15-Feb-2017 16:00 2.3 NNE 15-Feb-2017 16:00 2.3 NNE 15-Feb-2017 18:00 2.1 NNE 15-Feb-2017 19:00 2.3 ENE 15-Feb-2017 20:00 2.1 NE 15-Feb-2017 20:00 2.1 NE 15-Feb-2017 20:00 2.1 NE 15-	15-Feb-2017	3:00	0.2	SE
15-Feb-2017 6:00 1.1 SE 15-Feb-2017 7:00 1.5 ESE 15-Feb-2017 8:00 1.8 NE 15-Feb-2017 9:00 2.3 E 15-Feb-2017 10:00 2.4 ENE 15-Feb-2017 11:00 2.4 ENE 15-Feb-2017 12:00 2.5 ENE 15-Feb-2017 13:00 2.7 ENE 15-Feb-2017 14:00 2.3 NE 15-Feb-2017 15:00 2.4 ENE 15-Feb-2017 15:00 2.4 ENE 15-Feb-2017 16:00 2.3 NNE 15-Feb-2017 18:00 2.1 NNE 15-Feb-2017 19:00 2.3 ENE 15-Feb-2017 19:00 2.3 ENE 15-Feb-2017 20:00 2.1 NE 15-Feb-2017 20:00 2.1 NE 15-Feb-2017 20:00 2.1 NE 1	15-Feb-2017	4:00	0.4	ESE
15-Feb-2017 7:00 1.5 ESE 15-Feb-2017 8:00 1.8 NE 15-Feb-2017 9:00 2.3 E 15-Feb-2017 10:00 2.4 ENE 15-Feb-2017 11:00 2.4 ENE 15-Feb-2017 12:00 2.5 ENE 15-Feb-2017 13:00 2.7 ENE 15-Feb-2017 14:00 2.3 NE 15-Feb-2017 15:00 2.4 ENE 15-Feb-2017 15:00 2.4 ENE 15-Feb-2017 15:00 2.4 ENE 15-Feb-2017 16:00 2.3 NNE 15-Feb-2017 18:00 2.1 NNE 15-Feb-2017 19:00 2.3 ENE 15-Feb-2017 20:00 2.1 NE 15-Feb-2017 21:00 2 NE 15-Feb-2017 23:00 2 ESE 16-Feb-2017 1:00 2 ESE 16-Fe	15-Feb-2017	5:00	0.8	SE
15-Feb-2017 8:00 1.8 NE 15-Feb-2017 9:00 2.3 E 15-Feb-2017 10:00 2.4 ENE 15-Feb-2017 11:00 2.4 ENE 15-Feb-2017 12:00 2.5 ENE 15-Feb-2017 13:00 2.7 ENE 15-Feb-2017 14:00 2.3 NE 15-Feb-2017 15:00 2.4 ENE 15-Feb-2017 16:00 2.3 NNE 15-Feb-2017 17:00 2 ESE 15-Feb-2017 18:00 2.1 NNE 15-Feb-2017 19:00 2.3 ENE 15-Feb-2017 20:00 2.1 NE 16-Feb-2017 1:00 2 ESE 16-Fe	15-Feb-2017	6:00	1.1	SE
15-Feb-2017 9:00 2.3 E 15-Feb-2017 10:00 2.4 ENE 15-Feb-2017 11:00 2.4 ENE 15-Feb-2017 12:00 2.5 ENE 15-Feb-2017 13:00 2.7 ENE 15-Feb-2017 14:00 2.3 NE 15-Feb-2017 15:00 2.4 ENE 15-Feb-2017 16:00 2.3 NNE 15-Feb-2017 17:00 2 ESE 15-Feb-2017 18:00 2.1 NNE 15-Feb-2017 19:00 2.3 ENE 15-Feb-2017 20:00 2.1 NE 16-Feb-2017 0:00 2.2 ESE 16-Feb-2017 1:00 2 ENE 16-F	15-Feb-2017	7:00	1.5	ESE
15-Feb-2017 10:00 2.4 ENE 15-Feb-2017 11:00 2.4 ENE 15-Feb-2017 12:00 2.5 ENE 15-Feb-2017 13:00 2.7 ENE 15-Feb-2017 14:00 2.3 NE 15-Feb-2017 15:00 2.4 ENE 15-Feb-2017 16:00 2.3 NNE 15-Feb-2017 17:00 2 ESE 15-Feb-2017 18:00 2.1 NNE 15-Feb-2017 19:00 2.3 ENE 15-Feb-2017 20:00 2.1 NE 15-Feb-2017 21:00 2 NE 15-Feb-2017 22:00 2.1 NE 15-Feb-2017 23:00 2 ESE 16-Feb-2017 0:00 2.2 ESE 16-Feb-2017 2:00 2.1 ESE 16-Feb-2017 3:00 2.4 ESE 16-Feb-2017 4:00 2.3 E 16-Fe	15-Feb-2017	8:00	1.8	NE
15-Feb-2017 11:00 2.4 ENE 15-Feb-2017 12:00 2.5 ENE 15-Feb-2017 13:00 2.7 ENE 15-Feb-2017 14:00 2.3 NE 15-Feb-2017 15:00 2.4 ENE 15-Feb-2017 16:00 2.3 NNE 15-Feb-2017 17:00 2 ESE 15-Feb-2017 18:00 2.1 NNE 15-Feb-2017 19:00 2.3 ENE 15-Feb-2017 20:00 2.1 NE 15-Feb-2017 21:00 2 NE 15-Feb-2017 22:00 2.1 NE 15-Feb-2017 23:00 2 ESE 16-Feb-2017 0:00 2.2 ESE 16-Feb-2017 1:00 2 ENE 16-Feb-2017 3:00 2.4 ESE 16-Feb-2017 4:00 2.3 E 16-Feb-2017 5:00 2.3 ENE 16-Feb-2	15-Feb-2017	9:00	2.3	E
15-Feb-2017 12:00 2.5 ENE 15-Feb-2017 13:00 2.7 ENE 15-Feb-2017 14:00 2.3 NE 15-Feb-2017 15:00 2.4 ENE 15-Feb-2017 16:00 2.3 NNE 15-Feb-2017 17:00 2 ESE 15-Feb-2017 18:00 2.1 NNE 15-Feb-2017 19:00 2.3 ENE 15-Feb-2017 20:00 2.1 NE 15-Feb-2017 21:00 2 NE 15-Feb-2017 22:00 2.1 NE 15-Feb-2017 23:00 2 ESE 16-Feb-2017 0:00 2.2 ESE 16-Feb-2017 1:00 2 ENE 16-Feb-2017 2:00 2.1 ESE 16-Feb-2017 3:00 2.4 ESE 16-Feb-2017 4:00 2.3 E 16-Feb-2017 5:00 2.3 ENE 16-Feb-20	15-Feb-2017	10:00	2.4	ENE
15-Feb-2017 13:00 2.7 ENE 15-Feb-2017 14:00 2.3 NE 15-Feb-2017 15:00 2.4 ENE 15-Feb-2017 16:00 2.3 NNE 15-Feb-2017 17:00 2 ESE 15-Feb-2017 18:00 2.1 NNE 15-Feb-2017 19:00 2.3 ENE 15-Feb-2017 20:00 2.1 NE 15-Feb-2017 21:00 2 NE 15-Feb-2017 22:00 2.1 NE 15-Feb-2017 23:00 2 ESE 16-Feb-2017 0:00 2.2 ESE 16-Feb-2017 1:00 2 ENE 16-Feb-2017 2:00 2.1 ESE 16-Feb-2017 3:00 2.4 ESE 16-Feb-2017 4:00 2.3 E 16-Feb-2017 5:00 2.3 ENE 16-Feb-2017 6:00 1.8 ENE 16-Feb-201	15-Feb-2017	11:00	2.4	ENE
15-Feb-2017 14:00 2.3 NE 15-Feb-2017 15:00 2.4 ENE 15-Feb-2017 16:00 2.3 NNE 15-Feb-2017 17:00 2 ESE 15-Feb-2017 18:00 2.1 NNE 15-Feb-2017 19:00 2.3 ENE 15-Feb-2017 20:00 2.1 NE 15-Feb-2017 21:00 2 NE 15-Feb-2017 22:00 2.1 NE 15-Feb-2017 23:00 2 ESE 16-Feb-2017 0:00 2.2 ESE 16-Feb-2017 1:00 2 ENE 16-Feb-2017 2:00 2.1 ESE 16-Feb-2017 3:00 2.4 ESE 16-Feb-2017 4:00 2.3 ENE 16-Feb-2017 5:00 2.3 ENE 16-Feb-2017 6:00 1.8 ENE 16-Feb-2017 7:00 1.7 NE	15-Feb-2017	12:00	2.5	ENE
15-Feb-2017 15:00 2.4 ENE 15-Feb-2017 16:00 2.3 NNE 15-Feb-2017 17:00 2 ESE 15-Feb-2017 18:00 2.1 NNE 15-Feb-2017 19:00 2.3 ENE 15-Feb-2017 20:00 2.1 NE 15-Feb-2017 21:00 2 NE 15-Feb-2017 22:00 2.1 NE 15-Feb-2017 23:00 2 ESE 16-Feb-2017 0:00 2.2 ESE 16-Feb-2017 1:00 2 ENE 16-Feb-2017 2:00 2.1 ESE 16-Feb-2017 3:00 2.4 ESE 16-Feb-2017 4:00 2.3 ENE 16-Feb-2017 5:00 2.3 ENE 16-Feb-2017 6:00 1.8 ENE 16-Feb-2017 7:00 1.7 NE	15-Feb-2017	13:00	2.7	ENE
15-Feb-2017 16:00 2.3 NNE 15-Feb-2017 17:00 2 ESE 15-Feb-2017 18:00 2.1 NNE 15-Feb-2017 19:00 2.3 ENE 15-Feb-2017 20:00 2.1 NE 15-Feb-2017 21:00 2 NE 15-Feb-2017 22:00 2.1 NE 15-Feb-2017 23:00 2 ESE 16-Feb-2017 0:00 2.2 ESE 16-Feb-2017 1:00 2 ENE 16-Feb-2017 3:00 2.1 ESE 16-Feb-2017 3:00 2.4 ESE 16-Feb-2017 4:00 2.3 E 16-Feb-2017 5:00 2.3 ENE 16-Feb-2017 6:00 1.8 ENE 16-Feb-2017 7:00 1.7 NE	15-Feb-2017	14:00	2.3	NE
15-Feb-2017 17:00 2 ESE 15-Feb-2017 18:00 2.1 NNE 15-Feb-2017 19:00 2.3 ENE 15-Feb-2017 20:00 2.1 NE 15-Feb-2017 21:00 2 NE 15-Feb-2017 22:00 2.1 NE 15-Feb-2017 23:00 2 ESE 16-Feb-2017 0:00 2.2 ESE 16-Feb-2017 1:00 2 ENE 16-Feb-2017 2:00 2.1 ESE 16-Feb-2017 3:00 2.4 ESE 16-Feb-2017 4:00 2.3 E 16-Feb-2017 5:00 2.3 ENE 16-Feb-2017 6:00 1.8 ENE 16-Feb-2017 7:00 1.7 NE	15-Feb-2017	15:00	2.4	ENE
15-Feb-2017 18:00 2.1 NNE 15-Feb-2017 19:00 2.3 ENE 15-Feb-2017 20:00 2.1 NE 15-Feb-2017 21:00 2 NE 15-Feb-2017 22:00 2.1 NE 15-Feb-2017 23:00 2 ESE 16-Feb-2017 0:00 2.2 ESE 16-Feb-2017 1:00 2 ENE 16-Feb-2017 2:00 2.1 ESE 16-Feb-2017 3:00 2.4 ESE 16-Feb-2017 4:00 2.3 E 16-Feb-2017 5:00 2.3 ENE 16-Feb-2017 6:00 1.8 ENE 16-Feb-2017 7:00 1.7 NE	15-Feb-2017	16:00	2.3	NNE
15-Feb-2017 19:00 2.3 ENE 15-Feb-2017 20:00 2.1 NE 15-Feb-2017 21:00 2 NE 15-Feb-2017 22:00 2.1 NE 15-Feb-2017 23:00 2 ESE 16-Feb-2017 0:00 2.2 ESE 16-Feb-2017 1:00 2 ENE 16-Feb-2017 2:00 2.1 ESE 16-Feb-2017 3:00 2.4 ESE 16-Feb-2017 4:00 2.3 E 16-Feb-2017 5:00 2.3 ENE 16-Feb-2017 6:00 1.8 ENE 16-Feb-2017 7:00 1.7 NE	15-Feb-2017	17:00	2	ESE
15-Feb-2017 20:00 2.1 NE 15-Feb-2017 21:00 2 NE 15-Feb-2017 22:00 2.1 NE 15-Feb-2017 23:00 2 ESE 16-Feb-2017 0:00 2.2 ESE 16-Feb-2017 1:00 2 ENE 16-Feb-2017 2:00 2.1 ESE 16-Feb-2017 3:00 2.4 ESE 16-Feb-2017 4:00 2.3 E 16-Feb-2017 5:00 2.3 ENE 16-Feb-2017 6:00 1.8 ENE 16-Feb-2017 7:00 1.7 NE	15-Feb-2017	18:00	2.1	NNE
15-Feb-2017 21:00 2 NE 15-Feb-2017 22:00 2.1 NE 15-Feb-2017 23:00 2 ESE 16-Feb-2017 0:00 2.2 ESE 16-Feb-2017 1:00 2 ENE 16-Feb-2017 2:00 2.1 ESE 16-Feb-2017 3:00 2.4 ESE 16-Feb-2017 4:00 2.3 E 16-Feb-2017 5:00 2.3 ENE 16-Feb-2017 6:00 1.8 ENE 16-Feb-2017 7:00 1.7 NE	15-Feb-2017	19:00	2.3	ENE
15-Feb-2017 22:00 2.1 NE 15-Feb-2017 23:00 2 ESE 16-Feb-2017 0:00 2.2 ESE 16-Feb-2017 1:00 2 ENE 16-Feb-2017 2:00 2.1 ESE 16-Feb-2017 3:00 2.4 ESE 16-Feb-2017 4:00 2.3 E 16-Feb-2017 5:00 2.3 ENE 16-Feb-2017 6:00 1.8 ENE 16-Feb-2017 7:00 1.7 NE	15-Feb-2017	20:00	2.1	NE
15-Feb-2017 23:00 2 ESE 16-Feb-2017 0:00 2.2 ESE 16-Feb-2017 1:00 2 ENE 16-Feb-2017 2:00 2.1 ESE 16-Feb-2017 3:00 2.4 ESE 16-Feb-2017 4:00 2.3 E 16-Feb-2017 5:00 2.3 ENE 16-Feb-2017 6:00 1.8 ENE 16-Feb-2017 7:00 1.7 NE	15-Feb-2017	21:00	2	NE
16-Feb-2017 0:00 2.2 ESE 16-Feb-2017 1:00 2 ENE 16-Feb-2017 2:00 2.1 ESE 16-Feb-2017 3:00 2.4 ESE 16-Feb-2017 4:00 2.3 E 16-Feb-2017 5:00 2.3 ENE 16-Feb-2017 6:00 1.8 ENE 16-Feb-2017 7:00 1.7 NE	15-Feb-2017	22:00	2.1	NE
16-Feb-2017 1:00 2 ENE 16-Feb-2017 2:00 2.1 ESE 16-Feb-2017 3:00 2.4 ESE 16-Feb-2017 4:00 2.3 E 16-Feb-2017 5:00 2.3 ENE 16-Feb-2017 6:00 1.8 ENE 16-Feb-2017 7:00 1.7 NE	15-Feb-2017	23:00	2	ESE
16-Feb-2017 2:00 2.1 ESE 16-Feb-2017 3:00 2.4 ESE 16-Feb-2017 4:00 2.3 E 16-Feb-2017 5:00 2.3 ENE 16-Feb-2017 6:00 1.8 ENE 16-Feb-2017 7:00 1.7 NE	16-Feb-2017	0:00	2.2	ESE
16-Feb-2017 3:00 2.4 ESE 16-Feb-2017 4:00 2.3 E 16-Feb-2017 5:00 2.3 ENE 16-Feb-2017 6:00 1.8 ENE 16-Feb-2017 7:00 1.7 NE	16-Feb-2017	1:00	2	ENE
16-Feb-2017 4:00 2.3 E 16-Feb-2017 5:00 2.3 ENE 16-Feb-2017 6:00 1.8 ENE 16-Feb-2017 7:00 1.7 NE	16-Feb-2017	2:00	2.1	ESE
16-Feb-2017 5:00 2.3 ENE 16-Feb-2017 6:00 1.8 ENE 16-Feb-2017 7:00 1.7 NE	16-Feb-2017	3:00	2.4	ESE
16-Feb-2017 6:00 1.8 ENE 16-Feb-2017 7:00 1.7 NE	16-Feb-2017	4:00	2.3	Е
16-Feb-2017 7:00 1.7 NE	16-Feb-2017	5:00	2.3	ENE
	16-Feb-2017	6:00	1.8	ENE
16-Feb-2017 8:00 1.9 N	16-Feb-2017	7:00	1.7	NE
	16-Feb-2017	8:00	1.9	N

16-Feb-2017 9:00 2.4 N 16-Feb-2017 10:00 2.2 N 16-Feb-2017 11:00 1.7 N 16-Feb-2017 12:00 2.4 ENE 16-Feb-2017 13:00 2.2 NE 16-Feb-2017 14:00 2.1 NE 16-Feb-2017 15:00 1.9 NE 16-Feb-2017 16:00 1.9 NE 16-Feb-2017 16:00 1.9 NE 16-Feb-2017 18:00 1.3 ENE 16-Feb-2017 19:00 1.7 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 20:00 1.6 ESE 16-Feb-2017 20:00 1.4 ENE 16-Feb-2017 20:00 1.4 ENE 17-Feb-2017 20:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2		T		
16-Feb-2017 11:00 1.7 N 16-Feb-2017 12:00 2.4 ENE 16-Feb-2017 13:00 2.2 NE 16-Feb-2017 14:00 2.1 NE 16-Feb-2017 15:00 1.9 NE 16-Feb-2017 16:00 1.9 NE 16-Feb-2017 18:00 1.3 ENE 16-Feb-2017 19:00 1.7 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 20:00 1.6 ESE 17-Feb-2017 20:00 1.4 ENE 17-Feb-2017 0:00 1.4 ENE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 3:00 1.5 NE 17-Feb-	16-Feb-2017	9:00	2.4	N
16-Feb-2017 12:00 2.4 ENE 16-Feb-2017 13:00 2.2 NE 16-Feb-2017 14:00 2.1 NE 16-Feb-2017 15:00 1.9 NE 16-Feb-2017 16:00 1.9 NE 16-Feb-2017 17:00 1.5 N 16-Feb-2017 18:00 1.3 ENE 16-Feb-2017 19:00 1.7 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 21:00 1.7 ENE 16-Feb-2017 22:00 1.6 ESE 16-Feb-2017 23:00 1.4 ENE 17-Feb-2017 0:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 6:00 1.7 SSE 17-Feb-2	16-Feb-2017	10:00		
16-Feb-2017 13:00 2.2 NE 16-Feb-2017 14:00 2.1 NE 16-Feb-2017 15:00 1.9 NE 16-Feb-2017 16:00 1.9 NE 16-Feb-2017 16:00 1.9 NE 16-Feb-2017 17:00 1.5 N 16-Feb-2017 18:00 1.3 ENE 16-Feb-2017 19:00 1.7 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 21:00 1.7 ENE 16-Feb-2017 21:00 1.7 ENE 16-Feb-2017 21:00 1.4 ESE 17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 1:00 1.5 E 17-Feb-2017 3:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 8:00 1.6 SE 17-Feb-201	16-Feb-2017	11:00	1.7	N
16-Feb-2017 14:00 2.1 NE 16-Feb-2017 15:00 1.9 NE 16-Feb-2017 16:00 1.9 NE 16-Feb-2017 17:00 1.5 N 16-Feb-2017 18:00 1.3 ENE 16-Feb-2017 19:00 1.7 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 21:00 1.7 ENE 16-Feb-2017 22:00 1.6 ESE 16-Feb-2017 23:00 1.4 ENE 16-Feb-2017 2:00 1.4 ENE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 9:00 1.5 SE 17-Feb-201	16-Feb-2017	12:00	2.4	ENE
16-Feb-2017 15:00 1.9 NE 16-Feb-2017 16:00 1.9 NE 16-Feb-2017 17:00 1.5 N 16-Feb-2017 18:00 1.3 ENE 16-Feb-2017 19:00 1.7 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 21:00 1.7 ENE 16-Feb-2017 22:00 1.6 ESE 16-Feb-2017 23:00 1.4 ENE 17-Feb-2017 0:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 8:00 1.6 SE 17-Feb-201	16-Feb-2017	13:00	2.2	NE
16-Feb-2017 16:00 1.9 NE 16-Feb-2017 17:00 1.5 N 16-Feb-2017 18:00 1.3 ENE 16-Feb-2017 19:00 1.7 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 21:00 1.7 ENE 16-Feb-2017 22:00 1.6 ESE 16-Feb-2017 23:00 1.4 ENE 17-Feb-2017 0:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017	16-Feb-2017	14:00	2.1	NE
16-Feb-2017 17:00 1.5 N 16-Feb-2017 18:00 1.3 ENE 16-Feb-2017 19:00 1.7 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 21:00 1.7 ENE 16-Feb-2017 22:00 1.6 ESE 16-Feb-2017 23:00 1.4 ENE 17-Feb-2017 0:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 10:00 2 ENE 17-Feb-2017<	16-Feb-2017	15:00	1.9	NE
16-Feb-2017 18:00 1.3 ENE 16-Feb-2017 19:00 1.7 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 21:00 1.7 ENE 16-Feb-2017 22:00 1.6 ESE 16-Feb-2017 23:00 1.4 ENE 17-Feb-2017 0:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 3:00 1.5 NE 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 8:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 12:00 2.9 E 17-Feb-2017 </td <td>16-Feb-2017</td> <td>16:00</td> <td>1.9</td> <td>NE</td>	16-Feb-2017	16:00	1.9	NE
16-Feb-2017 19:00 1.7 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 21:00 1.7 ENE 16-Feb-2017 22:00 1.6 ESE 16-Feb-2017 23:00 1.4 ENE 17-Feb-2017 0:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 13:00 3.1 E 17-Feb-2017 </td <td>16-Feb-2017</td> <td>17:00</td> <td>1.5</td> <td>N</td>	16-Feb-2017	17:00	1.5	N
16-Feb-2017 20:00 1.4 E 16-Feb-2017 21:00 1.7 ENE 16-Feb-2017 22:00 1.6 ESE 16-Feb-2017 23:00 1.4 ENE 17-Feb-2017 0:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017	16-Feb-2017	18:00	1.3	ENE
16-Feb-2017 21:00 1.7 ENE 16-Feb-2017 22:00 1.6 ESE 16-Feb-2017 23:00 1.4 ENE 17-Feb-2017 0:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017	16-Feb-2017	19:00	1.7	E
16-Feb-2017 22:00 1.6 ESE 16-Feb-2017 23:00 1.4 ENE 17-Feb-2017 0:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017<	16-Feb-2017	20:00	1.4	Е
16-Feb-2017 23:00 1.4 ENE 17-Feb-2017 0:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 </td <td>16-Feb-2017</td> <td>21:00</td> <td>1.7</td> <td>ENE</td>	16-Feb-2017	21:00	1.7	ENE
17-Feb-2017 0:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017	16-Feb-2017	22:00	1.6	ESE
17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 16:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 19:00 <td< td=""><td>16-Feb-2017</td><td>23:00</td><td>1.4</td><td>ENE</td></td<>	16-Feb-2017	23:00	1.4	ENE
17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	0:00	1.4	ESE
17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	1:00	1.2	ESE
17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	2:00	1.6	ESE
17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	3:00	1.5	Е
17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	4:00	1.5	NE
17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	5:00	1.7	SSE
17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	6:00	1.4	SSE
17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	7:00	1.5	SE
17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	8:00	1.6	SE
17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	9:00	1.5	SE
17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	10:00	2	ENE
17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	11:00	2.5	ENE
17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	12:00	2.9	Е
17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	13:00	3.1	Е
17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	14:00	2.6	SSE
17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	15:00	2.4	Е
17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	16:00	2.1	NE
17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	17:00	2	NE
17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	18:00	1.9	NE
	17-Feb-2017	19:00	1.7	SE
17-Feb-2017 21:00 1.1 N	17-Feb-2017	20:00	1.2	ESE
	17-Feb-2017	21:00	1.1	N

17-Feb-2017 22:00 1 ENE 17-Feb-2017 23:00 0.7 NNE 18-Feb-2017 0:00 0.8 ENE 18-Feb-2017 1:00 0.9 N 18-Feb-2017 2:00 0.8 E 18-Feb-2017 3:00 0.9 SE 18-Feb-2017 4:00 0.9 ENE 18-Feb-2017 6:00 1 NE 18-Feb-2017 6:00 1 NE 18-Feb-2017 7:00 0.9 ESE 18-Feb-2017 7:00 0.9 ESE 18-Feb-2017 7:00 0.9 ESE 18-Feb-2017 8:00 1 NE 18-Feb-2017 8:00 1 NE 18-Feb-2017 9:00 1.3 N 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 NE 18-Feb-2017 12:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 15:00 1.6 N 18-Feb-2017 15:00 1.6 N 18-Feb-2017 15:00 1.6 ENE 18-Feb-2017 15:00 1.5 NNE 18-Feb-2017 15:00 1.5 ESE 18-Feb-2017 19:00 1.5 SE 18-Feb-2017 19:00 1.5 ESE 18-Feb-2017 19:00 1.5 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.5 ESE 18-Feb-2017 20:00 1.5 SE 18-Feb-2017 20:00 1.5 SE 19-Feb-2017 10:00 1.5 SE 19-Feb-2017 20:00 1.5 SE 19-Feb-2017 3:00 1.6 SE 19-Feb-2017 3:00 1.6 SE 19-Feb-2017 3:00 1.6 SE				
18-Feb-2017 0:00 0.8 ENE 18-Feb-2017 1:00 0.9 N 18-Feb-2017 2:00 0.8 E 18-Feb-2017 3:00 0.9 SE 18-Feb-2017 4:00 0.9 ENE 18-Feb-2017 5:00 0.8 ESE 18-Feb-2017 6:00 1 NE 18-Feb-2017 7:00 0.9 ESE 18-Feb-2017 8:00 1 N 18-Feb-2017 9:00 1.3 N 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 NE 18-Feb-2017 12:00 1.7 NWW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 15:00 1.6 N 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 N 18-Feb-2017 18:00 1.5 N 18-Feb-2017	17-Feb-2017	22:00	1	ENE
18-Feb-2017 1:00 0.9 N 18-Feb-2017 2:00 0.8 E 18-Feb-2017 3:00 0.9 SE 18-Feb-2017 4:00 0.9 ENE 18-Feb-2017 5:00 0.8 ESE 18-Feb-2017 6:00 1 NE 18-Feb-2017 7:00 0.9 ESE 18-Feb-2017 8:00 1 N 18-Feb-2017 9:00 1.3 N 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 NNW 18-Feb-2017 12:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 15:00 1.6 N 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 19:00 1.5 ESE 18-Feb-2017	17-Feb-2017	23:00	0.7	NNE
18-Feb-2017 2:00 0.8 E 18-Feb-2017 3:00 0.9 SE 18-Feb-2017 4:00 0.9 ENE 18-Feb-2017 5:00 0.8 ESE 18-Feb-2017 6:00 1 NE 18-Feb-2017 7:00 0.9 ESE 18-Feb-2017 8:00 1 N 18-Feb-2017 9:00 1.3 N 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 NE 18-Feb-2017 11:00 1.7 NWW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 13:00 1.8 N 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.5 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017	18-Feb-2017	0:00	0.8	ENE
18-Feb-2017 3:00 0.9 SE 18-Feb-2017 4:00 0.9 ENE 18-Feb-2017 5:00 0.8 ESE 18-Feb-2017 6:00 1 NE 18-Feb-2017 7:00 0.9 ESE 18-Feb-2017 8:00 1 N 18-Feb-2017 9:00 1.3 N 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 NE 18-Feb-2017 12:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 15:00 1.6 N 18-Feb-2017 15:00 1.6 N 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 19:00 1.5 NNE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 <td>18-Feb-2017</td> <td>1:00</td> <td>0.9</td> <td>N</td>	18-Feb-2017	1:00	0.9	N
18-Feb-2017 4:00 0.9 ENE 18-Feb-2017 5:00 0.8 ESE 18-Feb-2017 6:00 1 NE 18-Feb-2017 7:00 0.9 ESE 18-Feb-2017 8:00 1 N 18-Feb-2017 9:00 1.3 N 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 WNW 18-Feb-2017 12:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.5 NNE 18-Feb-2017 19:00 1.5 NNE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.7 N 18-Feb-2017 <td>18-Feb-2017</td> <td>2:00</td> <td>0.8</td> <td>E</td>	18-Feb-2017	2:00	0.8	E
18-Feb-2017 5:00 0.8 ESE 18-Feb-2017 6:00 1 NE 18-Feb-2017 7:00 0.9 ESE 18-Feb-2017 8:00 1 N 18-Feb-2017 9:00 1.3 N 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 NE 18-Feb-2017 12:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 19:00 1.5 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.7 N 18-Feb-2017 20:00 1.7 N 18-Feb-2017 <td>18-Feb-2017</td> <td>3:00</td> <td>0.9</td> <td>SE</td>	18-Feb-2017	3:00	0.9	SE
18-Feb-2017 6:00 1 NE 18-Feb-2017 7:00 0.9 ESE 18-Feb-2017 8:00 1 N 18-Feb-2017 9:00 1.3 N 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 NE 18-Feb-2017 12:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.7 N 18-Feb-2017 20:00 1.7 N 18-Feb-2017 20:00 1.7 N 18-Feb-2017	18-Feb-2017	4:00	0.9	ENE
18-Feb-2017 7:00 0.9 ESE 18-Feb-2017 8:00 1 N 18-Feb-2017 9:00 1.3 N 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 NE 18-Feb-2017 12:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 13:00 1.8 N 18-Feb-2017 15:00 1.6 N 18-Feb-2017 15:00 1.6 ENE 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 17:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 21:00 1.4 E 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 1:00 0.8 ESE 19-Feb-20	18-Feb-2017	5:00	0.8	ESE
18-Feb-2017 8:00 1 N 18-Feb-2017 9:00 1.3 N 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 NE 18-Feb-2017 12:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.7 N 18-Feb-2017 20:00 1.7 N 18-Feb-2017 20:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017<	18-Feb-2017	6:00	1	NE
18-Feb-2017 9:00 1.3 N 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 NE 18-Feb-2017 12:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 15:00 1.6 ENE 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.7 N 18-Feb-2017 20:00 1.7 N 18-Feb-2017 20:00 1.5 SSE 19-Feb-2017 1:00 0.8 ESE 19-Fe	18-Feb-2017	7:00	0.9	ESE
18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 NE 18-Feb-2017 12:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-	18-Feb-2017	8:00	1	N
18-Feb-2017 11:00 1.7 NE 18-Feb-2017 12:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-	18-Feb-2017	9:00	1.3	N
18-Feb-2017 12:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 <td>18-Feb-2017</td> <td>10:00</td> <td>1.6</td> <td>NE</td>	18-Feb-2017	10:00	1.6	NE
18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 8:00 1	18-Feb-2017	11:00	1.7	NE
18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 </td <td>18-Feb-2017</td> <td>12:00</td> <td>1.7</td> <td>WNW</td>	18-Feb-2017	12:00	1.7	WNW
18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	18-Feb-2017	13:00	1.8	N
18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	18-Feb-2017	14:00	2	NNW
18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	18-Feb-2017	15:00	1.6	N
18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	18-Feb-2017	16:00	1.6	ENE
18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	18-Feb-2017	17:00	1.5	NNE
18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	18-Feb-2017	18:00	1.5	ESE
18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	18-Feb-2017	19:00	1.3	ESE
18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	18-Feb-2017	20:00	1.5	ENE
18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	18-Feb-2017	21:00	1.4	Е
19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	18-Feb-2017	22:00	1.7	N
19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	18-Feb-2017	23:00	1.5	SSE
19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	19-Feb-2017	0:00	1	ESE
19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	19-Feb-2017	1:00	0.8	ESE
19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	19-Feb-2017	2:00	1	SE
19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	19-Feb-2017	3:00	0.9	ESE
19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	19-Feb-2017	4:00	1.1	SE
19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	19-Feb-2017	5:00	1	ESE
19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	19-Feb-2017	6:00	1.2	SE
19-Feb-2017 9:00 2.2 ENE	19-Feb-2017	7:00	1.3	ESE
	19-Feb-2017	8:00	1.6	ESE
19-Feb-2017 10:00 1.6 ENE	19-Feb-2017	9:00	2.2	ENE
	19-Feb-2017	10:00	1.6	ENE

19-Feb-2017 11:00 1.7 SSE 19-Feb-2017 12:00 1.4 E 19-Feb-2017 13:00 1.6 E 19-Feb-2017 14:00 1.6 NNE 19-Feb-2017 15:00 2 ENE 19-Feb-2017 16:00 1.9 N 19-Feb-2017 17:00 1.6 SE 19-Feb-2017 18:00 1.8 E 19-Feb-2017 19:00 0.6 ENE 19-Feb-2017 20:00 0.2 SE 19-Feb-2017 20:00 0.2 SSE 19-Feb-2017 22:00 0.2 ENE 19-Feb-2017 22:00 0.3 ENE 20-Feb-2017 10:00 0.6 SSE 20-Feb-2017 20:00 0.2 ESE 20-Feb-2017 20:00 0.2 ESE 20-Feb-2017 3:00 0.3 ENE 20-Feb-2017 3:00 0.6 SSE 20-Feb-2017 3:00 0.6 SSE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 3:00 0.6 SSE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 1:00 0.6 ENE 20-Feb-2017 1:00 0.1 ESE 20-Feb-2017 1:00 1.0 SESE 20-Feb-2017 1:00 1.0 SESE 20-Feb-2017 1:00 1.2 ESE 20-Feb-2017 1:00 1.6 SESE 20-Feb-2017 1:00 1.6 SESE 20-Feb-2017 1:00 1.6 SESE 20-Feb-2017 1:00 1.6 ENE 20-Feb-2017 1:00 1.6 ENE 20-Feb-2017 1:00 1.6 ENE 20-Feb-2017 1:00 1.6 ENE 20-Feb-2017 1:00 1.5 NNE 20-Feb-2017 1:00 1.5 NNE 20-Feb-2017 1:00 1.5 SESE 20-Feb-2017 1:00 1.5 SESE 20-Feb-2017 1:00 1.5 SESE 20-Feb-2017 1:00 1.5 SESE 20-Feb-2017 1:00 1.1 SESE 20-Feb-2017 1:00 1.2 SESE 20-Feb-2017 1:00 1.2 SESE 20-Feb-2017 1:00 1.5 SESE 20-Feb-2017 1:00 1.5 SESE 20-Feb-2017 1:00 1.5 SESE 20-Feb-2017 1:00 1.1 SESE 20-Feb-2017 1:00 1.0 SESE 20-Feb-2017 1:00 0.5 ENE 20-Feb-2017 2:00 0.6 ENE				225
19-Feb-2017 13:00 1.6 E 19-Feb-2017 14:00 1.6 NNE 19-Feb-2017 15:00 2 ENE 19-Feb-2017 16:00 1.9 N 19-Feb-2017 17:00 1.6 SE 19-Feb-2017 18:00 1.8 E 19-Feb-2017 19:00 0.6 ENE 19-Feb-2017 20:00 0.2 SE 19-Feb-2017 21:00 0.2 SSE 19-Feb-2017 22:00 0.2 ENE 19-Feb-2017 23:00 0.3 ENE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 3:00 0.6 SSE 20-Feb-2017 3:00 0.6 SSE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 3:00 0.9 SE 20-Feb-2017 3:00 0.2 ESE 20-Feb-2017 3:00 1.6 SSE 20-Feb-2017 3:00 1.6 ENE 20-Feb-2017 3:00 1.6 ENE 20-Feb-2017 3:00 1.6 ENE 20-Feb-2017 3:00 1.6 ENE 20-Feb-2017 3:00 1.7 ENE 20-Feb-2017 3:00 1.1 SSE 20-Feb-2017 3:00 3.5 ENE 20-Feb-2017 3:00 3.5 ENE 20-Feb-2017 3:00 3.5 ENE 20-Feb-2017 3:00 3.5 ENE	19-Feb-2017	11:00	1.7	SSE
19-Feb-2017 14:00 1.6 NNE 19-Feb-2017 15:00 2 ENE 19-Feb-2017 16:00 1.9 N 19-Feb-2017 17:00 1.6 SE 19-Feb-2017 18:00 1.8 E 19-Feb-2017 19:00 0.6 ENE 19-Feb-2017 20:00 0.2 SE 19-Feb-2017 21:00 0.2 SSE 19-Feb-2017 22:00 0.2 ENE 19-Feb-2017 23:00 0.3 ENE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 3:00 0.6 SSE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 3:00 0.7 ESE 20-Feb-2017 3:00 0.8 ESE 20-Feb-2017 3:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 3:00 0.2 ESE 20-Feb-2017 3:00 0.2 ESE 20-Feb-2017 3:00 0.2 ESE 20-Feb-2017 3:00 0.3 ESE 20-Feb-2017 3:00 0.2 ESE 20-Feb-2017 3:00 0.2 ESE 20-Feb-2017 3:00 0.2 ESE 20-Feb-2017 3:00 3.9 ENE 20-Feb-2017 3:00 3.	19-Feb-2017	12:00	1.4	E
19-Feb-2017 15:00 2 ENE 19-Feb-2017 16:00 1.9 N 19-Feb-2017 17:00 1.6 SE 19-Feb-2017 18:00 1.8 E 19-Feb-2017 19:00 0.6 ENE 19-Feb-2017 20:00 0.2 SE 19-Feb-2017 21:00 0.2 SSE 19-Feb-2017 22:00 0.2 ENE 19-Feb-2017 23:00 0.3 ENE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-	19-Feb-2017	13:00	1.6	E
19-Feb-2017 16:00 1.9 N 19-Feb-2017 17:00 1.6 SE 19-Feb-2017 18:00 1.8 E 19-Feb-2017 19:00 0.6 ENE 19-Feb-2017 20:00 0.2 SE 19-Feb-2017 21:00 0.2 ENE 19-Feb-2017 23:00 0.3 ENE 20-Feb-2017 23:00 0.3 ENE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 9:00 1.2 ESE 20-Feb	19-Feb-2017	14:00	1.6	NNE
19-Feb-2017 17:00 1.6 SE 19-Feb-2017 18:00 1.8 E 19-Feb-2017 19:00 0.6 ENE 19-Feb-2017 20:00 0.2 SE 19-Feb-2017 21:00 0.2 SSE 19-Feb-2017 22:00 0.2 ENE 19-Feb-2017 23:00 0.3 ENE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb	19-Feb-2017	15:00	2	ENE
19-Feb-2017 18:00 1.8 E 19-Feb-2017 19:00 0.6 ENE 19-Feb-2017 20:00 0.2 SE 19-Feb-2017 21:00 0.2 SSE 19-Feb-2017 22:00 0.2 ENE 19-Feb-2017 23:00 0.3 ENE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 10:00 1.6 S 20-Feb-2017 10:00 1.6 S 20-Feb-2017 12:00 1.6 ENE 20-Feb-201	19-Feb-2017	16:00	1.9	N
19-Feb-2017 19:00 0.6 ENE 19-Feb-2017 20:00 0.2 SE 19-Feb-2017 21:00 0.2 SSE 19-Feb-2017 22:00 0.2 ENE 19-Feb-2017 23:00 0.3 ENE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 10:00 1.6 S 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-20	19-Feb-2017	17:00	1.6	SE
19-Feb-2017 20:00 0.2 SE 19-Feb-2017 21:00 0.2 SSE 19-Feb-2017 22:00 0.2 ENE 19-Feb-2017 23:00 0.3 ENE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 10:00 1.6 S 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-201	19-Feb-2017	18:00	1.8	E
19-Feb-2017 21:00 0.2 SSE 19-Feb-2017 22:00 0.2 ENE 19-Feb-2017 23:00 0.3 ENE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 14:00 1.5 NNE 20-Feb-	19-Feb-2017	19:00	0.6	ENE
19-Feb-2017 22:00 0.2 ENE 19-Feb-2017 23:00 0.3 ENE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-	19-Feb-2017	20:00	0.2	SE
19-Feb-2017 23:00 0.3 ENE 20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-20	19-Feb-2017	21:00	0.2	SSE
20-Feb-2017 0:00 0.2 ESE 20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 18:00 1.1 SSE 20-Feb-	19-Feb-2017	22:00	0.2	ENE
20-Feb-2017 1:00 0.6 SSE 20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 15:00 1.5 NNE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb	19-Feb-2017	23:00	0.3	ENE
20-Feb-2017 2:00 0.9 SE 20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 19:00 1 NNE 20-Feb-20	20-Feb-2017	0:00	0.2	ESE
20-Feb-2017 3:00 0.6 ENE 20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 21:00	20-Feb-2017	1:00	0.6	SSE
20-Feb-2017 4:00 0.3 ESE 20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Fe	20-Feb-2017	2:00	0.9	SE
20-Feb-2017 5:00 0.2 ESE 20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 21:00 0.6 ENE	20-Feb-2017	3:00	0.6	ENE
20-Feb-2017 6:00 0.3 ESE 20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	4:00	0.3	ESE
20-Feb-2017 7:00 0.2 ESE 20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	5:00	0.2	ESE
20-Feb-2017 8:00 1 E 20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	6:00	0.3	ESE
20-Feb-2017 9:00 1.2 ESE 20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	7:00	0.2	ESE
20-Feb-2017 10:00 1.6 S 20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	8:00	1	Е
20-Feb-2017 11:00 1.9 ENE 20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	9:00	1.2	ESE
20-Feb-2017 12:00 1.6 ENE 20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	10:00	1.6	S
20-Feb-2017 13:00 2.4 NE 20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	11:00	1.9	ENE
20-Feb-2017 14:00 1.5 NNE 20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	12:00	1.6	ENE
20-Feb-2017 15:00 1.7 ENE 20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	13:00	2.4	NE
20-Feb-2017 16:00 1.6 ESE 20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	14:00	1.5	NNE
20-Feb-2017 17:00 1.2 SSE 20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	15:00	1.7	ENE
20-Feb-2017 18:00 1.1 SSE 20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	16:00	1.6	ESE
20-Feb-2017 19:00 1 NNE 20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	17:00	1.2	SSE
20-Feb-2017 20:00 0.6 NE 20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	18:00	1.1	SSE
20-Feb-2017 21:00 0.5 ENE 20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	19:00	1	NNE
20-Feb-2017 22:00 0.6 ENE	20-Feb-2017	20:00	0.6	NE
	20-Feb-2017	21:00	0.5	ENE
20-Feb-2017 23:00 0.6 E	20-Feb-2017	22:00	0.6	ENE
	20-Feb-2017	23:00	0.6	Е

		1	
21-Feb-2017	0:00	0.4	SSE
21-Feb-2017	1:00	0.6	SSE
21-Feb-2017	2:00	0.6	ESE
21-Feb-2017	3:00	0.6	NE
21-Feb-2017	4:00	0.3	NE
21-Feb-2017	5:00	0.7	NE
21-Feb-2017	6:00	2.3	NE
21-Feb-2017	7:00	2	NE
21-Feb-2017	8:00	1.5	NE
21-Feb-2017	9:00	1.5	ENE
21-Feb-2017	10:00	1.7	NE
21-Feb-2017	11:00	1.3	NE
21-Feb-2017	12:00	1.6	ENE
21-Feb-2017	13:00	1.8	ENE
21-Feb-2017	14:00	1.7	NE
21-Feb-2017	15:00	1.8	SSE
21-Feb-2017	16:00	1.6	SSE
21-Feb-2017	17:00	1.9	SSE
21-Feb-2017	18:00	1.8	NE
21-Feb-2017	19:00	1.8	NE
21-Feb-2017	20:00	1.5	NE
21-Feb-2017	21:00	2	ENE
21-Feb-2017	22:00	1.8	SE
21-Feb-2017	23:00	1.7	SSE
22-Feb-2017	0:00	1.9	SE
22-Feb-2017	1:00	1.8	ENE
22-Feb-2017	2:00	1.9	ESE
22-Feb-2017	3:00	1.4	ENE
22-Feb-2017	4:00	2	ENE
22-Feb-2017	5:00	1.4	ENE
22-Feb-2017	6:00	0.9	NE
22-Feb-2017	7:00	1.2	NE
22-Feb-2017	8:00	1.1	NE
22-Feb-2017	9:00	1.4	ENE
22-Feb-2017	10:00	2	ENE
22-Feb-2017	11:00	2.2	ENE
22-Feb-2017	12:00	2.3	ENE
	•		•

22-Feb-2017	13:00	2.5	ENE
22-Feb-2017	14:00	2.9	SSE
22-Feb-2017	15:00	3.2	ENE
22-Feb-2017	16:00	3.2	Е
22-Feb-2017	17:00	2.9	ENE
22-Feb-2017	18:00	2.5	SSE
22-Feb-2017	19:00	2.5	E
22-Feb-2017	20:00	1.4	E
22-Feb-2017	21:00	2	ESE
22-Feb-2017	22:00	2	SE
22-Feb-2017	23:00	1.3	ENE
23-Feb-2017	0:00	1.1	ENE
23-Feb-2017	1:00	1.2	ESE
23-Feb-2017	2:00	1.3	SSE
23-Feb-2017	3:00	1.3	ESE
23-Feb-2017	4:00	1.1	ENE
23-Feb-2017	5:00	1	ENE
23-Feb-2017	6:00	1.3	Е
23-Feb-2017	7:00	1.1	NNE
23-Feb-2017	8:00	1.3	ENE
23-Feb-2017	9:00	1.6	NE
23-Feb-2017	10:00	2.1	NE
23-Feb-2017	11:00	2.1	NE
23-Feb-2017	12:00	2.3	ESE
23-Feb-2017	13:00	2.1	SW
23-Feb-2017	14:00	2.3	SE
23-Feb-2017	15:00	2.3	SW
23-Feb-2017	16:00	1.9	NW
23-Feb-2017	17:00	1.8	ESE
23-Feb-2017	18:00	1.9	ENE
23-Feb-2017	19:00	1.8	ENE
23-Feb-2017	20:00	2	ENE
23-Feb-2017	21:00	1.8	SW
23-Feb-2017	22:00	2.1	SE
23-Feb-2017	23:00	2.2	ENE
24-Feb-2017	0:00	2.3	W
24-Feb-2017	1:00	1.6	N
-			

24-Feb-2017	2:00	1.5	NE
24-Feb-2017 24-Feb-2017	3:00	1.4	NE NE
24-Feb-2017	4:00	1.4	SSW
24-Feb-2017	5:00	1.8	SSW
24-Feb-2017	6:00	2.3	SE
24-Feb-2017	7:00	2.2	SE
24-Feb-2017	8:00	2.8	ENE
24-Feb-2017	9:00	3	NNE
24-Feb-2017	10:00	3.2	NE
24-Feb-2017	11:00	3.4	NNE
24-Feb-2017	12:00	3.7	NNE
24-Feb-2017	13:00	3.8	NNE
24-Feb-2017	14:00	4.1	ENE
24-Feb-2017	15:00	3.7	NE
24-Feb-2017	16:00	3.6	NE
24-Feb-2017	17:00	3.4	NE
24-Feb-2017	18:00	2.6	NE
24-Feb-2017	19:00	2.8	ENE
24-Feb-2017	20:00	2.5	ENE
24-Feb-2017	21:00	1.9	ENE
24-Feb-2017	22:00	2.1	NE
24-Feb-2017	23:00	2.5	ENE
25-Feb-2017	0:00	1.5	NNE
25-Feb-2017	1:00	1.1	E
25-Feb-2017	2:00	1.1	NE
25-Feb-2017	3:00	0.9	NE
25-Feb-2017	4:00	1	ENE
25-Feb-2017	5:00	1.1	NE
25-Feb-2017	6:00	1.1	ENE
25-Feb-2017	7:00	1.1	NNE
25-Feb-2017	8:00	1.1	NNE
25-Feb-2017	9:00	1.1	S
25-Feb-2017	10:00	1.7	NNE
25-Feb-2017	11:00	1.8	N
25-Feb-2017	12:00	1.5	NNE
25-Feb-2017	13:00	1.1	NNE
25-Feb-2017	14:00	1.2	WNW
	1		1

25-Feb-2017	15:00	1	SSE
25-Feb-2017	16:00	1.1	ESE
25-Feb-2017	17:00	1.6	ESE
25-Feb-2017	18:00	1.3	SSE
25-Feb-2017	19:00	0.8	SSE
25-Feb-2017	20:00	0.8	SSE
25-Feb-2017	21:00	0.7	SE
25-Feb-2017	22:00	0.6	SE
25-Feb-2017	23:00	0.6	SE
26-Feb-2017	0:00	0.4	SSE
26-Feb-2017	1:00	0.5	SSE
26-Feb-2017	2:00	0.4	SSE
26-Feb-2017	3:00	0.5	NE
26-Feb-2017	4:00	0.5	ENE
26-Feb-2017	5:00	0.4	ENE
26-Feb-2017	6:00	0.4	ENE
26-Feb-2017	7:00	0.6	ENE
26-Feb-2017	8:00	1.4	Е
26-Feb-2017	9:00	2.1	ENE
26-Feb-2017	10:00	2.4	E
26-Feb-2017	11:00	3	Е
26-Feb-2017	12:00	2.8	ENE
26-Feb-2017	13:00	2.7	ESE
26-Feb-2017	14:00	2.8	ENE
26-Feb-2017	15:00	2.4	SSE
26-Feb-2017	16:00	2.2	ESE
26-Feb-2017	17:00	1.8	ENE
26-Feb-2017	18:00	1.7	ESE
26-Feb-2017	19:00	1	ESE
26-Feb-2017	20:00	1	ESE
26-Feb-2017	21:00	0.4	ESE
26-Feb-2017	22:00	1.4	ESE
26-Feb-2017	23:00	1.6	SW
27-Feb-2017	0:00	2	ESE
27-Feb-2017	1:00	1.9	NNE
27-Feb-2017	2:00	1.9	S
27-Feb-2017	3:00	1.8	SSE

27-Feb-2017	4:00	1.9	N
27-Feb-2017 27-Feb-2017	5:00	1.4	WSW
			ENE
27-Feb-2017	6:00	1.6	
27-Feb-2017	7:00	1.3	N
27-Feb-2017	8:00	1.5	ENE
27-Feb-2017	9:00	1.8	ENE
27-Feb-2017	10:00	2.1	ENE
27-Feb-2017	11:00	2	SSE
27-Feb-2017	12:00	2.7	SSE
27-Feb-2017	13:00	3.1	E
27-Feb-2017	14:00	2.6	ENE
27-Feb-2017	15:00	2.4	SW
27-Feb-2017	16:00	2.4	S
27-Feb-2017	17:00	1.9	SSW
27-Feb-2017	18:00	1.6	SE
27-Feb-2017	19:00	1.1	SSE
27-Feb-2017	20:00	1.8	Ν
27-Feb-2017	21:00	1.7	SE
27-Feb-2017	22:00	1.3	SSW
27-Feb-2017	23:00	1.6	SSE
28-Feb-2017	0:00	1.5	N
28-Feb-2017	1:00	1.7	NE
28-Feb-2017	2:00	1.3	ENE
28-Feb-2017	3:00	1.1	NNE
28-Feb-2017	4:00	1.8	Е
28-Feb-2017	5:00	1.4	Е
28-Feb-2017	6:00	1.9	Е
28-Feb-2017	7:00	1.8	E
28-Feb-2017	8:00	2.1	NE
28-Feb-2017	9:00	1.5	E
28-Feb-2017	10:00	1.6	NE
28-Feb-2017	11:00	1.8	E
28-Feb-2017	12:00	2.2	SE
28-Feb-2017	13:00	2.1	SE
28-Feb-2017	14:00	1.8	ESE
28-Feb-2017	15:00	2	SSW
28-Feb-2017	16:00	2	S
	1		_

28-Feb-2017	17:00	1.7	SSW
28-Feb-2017	18:00	2.1	SSE
28-Feb-2017	19:00	1.8	SSE
28-Feb-2017	20:00	1.2	S
28-Feb-2017	21:00	1.7	SSW
28-Feb-2017	22:00	2	ENE
28-Feb-2017	23:00	2	N

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Impact Air and Noise Monitoring Schedule for February 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Feb	2-Feb	3-Feb	4-Feb
			1 hr TSP X3 AM1(B), AM2, AM3(A), AM4(A) & AM5(A) Noise (M8)	Noise (M9)	Noise (M6(A) and M7)	
5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb
	1 hr TSP X3 AM1(B), AM2, AM3(A), AM4(B) & AM5(A) Noise (M8)		Noise (M9) 24 hr TSP	1 hr TSP X3 AM1(B), AM2, AM3(A), AM4(B) & AM5(A) Noise (M6(A) and M7)		
12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb
		Noise (M9) 24 hr TSP	1 hr TSP X3 AM1(B), AM2, AM3(A), AM4(B) & AM5(A) Noise (M8)	Noise (M6(A) and M7)		
19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb
	Noise (M9)	1 hr TSP X3 AM1(B), AM2, AM3(A), AM4(B) & AM5(A) Noise (M8)			Noise (M6(A) and M7)	
	24 hr TSP				24 hr TSP	
26-Feb	27-Feb 1 hr TSP X3 AM1(B), AM2, AM3(A), AM4(B) & AM5(A) Noise (M8)	28-Feb				

Air Quality Monitoring Station

AM1(B) -Boundary of KTD/Outside Contractor's site office of Contract KL/2012/02

AM2 - Lee Kau Yan Memorial School

AM3(A) - Holy Trinity Bradbury Centre

AM4(B) - Ma Tau Kok Road (next to EMSD workshops) (Temporary)

AM5(A) - Po Leung Kuk Ngan Po Ling College

Noise Monitoring Station

M6(A) - Oblate Primary School M7 - CCC Kei To Secondary School M8 - Po Leung Kuk Ngan Po Ling College

M9 - Tak Long Estate

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area Tentative Impact Air and Noise Monitoring Schedule for March 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Mar	2-Mar	3-Mar	4-Mar
				Noise (M9) 24 hr TSP	1 hr TSP X3 AM1(B), AM2, AM3(A), AM4(B) & AM5(A) Noise (M6(A) and M7)	
5-Mar	6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar
			24 hr TSP			
12-Mar	13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar
19-Mar	20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar
26-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

AM1(B) -Boundary of KTD/Outside Contractor's site office of Contract KL/2012/02

AM2 - Lee Kau Yan Memorial School

AM3(A) - Holy Trinity Bradbury Centre

AM4(B) - Ma Tau Kok Road (next to EMSD workshops) (Temporary)

AM5(A) - Po Leung Kuk Ngan Po Ling College

Noise Monitoring Station

M6(A) - Oblate Primary School M7 - CCC Kei To Secondary School M8 - Po Leung Kuk Ngan Po Ling College

M9 - Tak Long Estate

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix E - 1-hour TSP Monitoring Results

Location AM2 -	Lee Kau Yar	n Memorial School	
Date	Time	Weather	Particulate Concentration (μg/m3)
1-Feb-17	8:40	Sunny	143.8
1-Feb-17	9:40	Sunny	139.1
1-Feb-17	10:40	Sunny	139.2
6-Feb-17	9:00	Sunny	236.2
6-Feb-17	10:00	Sunny	238.3
6-Feb-17	11:00	Sunny	243.5
9-Feb-17	9:00	Sunny	76.6
9-Feb-17	10:00	Sunny	77.4
9-Feb-17	11:00	Sunny	76.1
15-Feb-17	9:00	Sunny	134.0
15-Feb-17	10:00	Sunny	143.4
15-Feb-17	11:00	Sunny	128.9
21-Feb-17	13:00	Cloudy	202.5
21-Feb-17	14:00	Cloudy	198.2
21-Feb-17	15:00	Cloudy	201.9
27-Feb-17	9:00	Cloudy	100.6
27-Feb-17	10:00	Cloudy	108.7
27-Feb-17	11:00	Cloudy	109.1
	·	Average	149.9
		Maximum	243.5
		Minimum	76.1

Location AM3(A)	- Holy Trinit	y Bradbury Centre	е
Date	Time	Weather	Particulate Concentration (μg/m3)
1-Feb-17	13:00	Sunny	140.3
1-Feb-17	14:00	Sunny	139.5
1-Feb-17	15:00	Sunny	142.4
6-Feb-17	13:00	Sunny	190.7
6-Feb-17	14:00	Sunny	201.5
6-Feb-17	15:00	Sunny	196.1
9-Feb-17	13:00	Sunny	100.5
9-Feb-17	14:00	Sunny	99.2
9-Feb-17	15:00	Sunny	100.8
15-Feb-17	13:00	Sunny	112.4
15-Feb-17	14:00	Sunny	118.6
15-Feb-17	15:00	Sunny	126.0
21-Feb-17	9:00	Cloudy	254.3
21-Feb-17	10:00	Cloudy	249.1
21-Feb-17	11:00	Cloudy	241.5
27-Feb-17	9:00	Cloudy	135.2
27-Feb-17	10:00	Cloudy	131.6
27-Feb-17	11:00	Cloudy	121.6
		Average	155.6
		Maximum	254.3
		Minimum	99.2

MA13056/App E - 1hr TSP Cinotech

Appendix E - 1-hour TSP Monitoring Results

Location AM4(B)	- Ma Tau Ko	k Road (next to E	MSD workshops) (Temporary)
Date	Time	Weather	Particulate Concentration (μg/m3)
1-Feb-17	9:00	Sunny	136.3
1-Feb-17	10:00	Sunny	137.9
1-Feb-17	11:00	Sunny	137.1
6-Feb-17	9:00	Sunny	197.9
6-Feb-17	10:00	Sunny	203.9
6-Feb-17	11:00	Sunny	199.2
9-Feb-17	13:00	Cloudy	100.3
9-Feb-17	14:00	Cloudy	107.5
9-Feb-17	15:00	Cloudy	103.0
15-Feb-17	13:00	Sunny	206.7
15-Feb-17	14:00	Sunny	210.5
15-Feb-17	15:00	Sunny	193.0
21-Feb-17	13:00	Cloudy	187.1
21-Feb-17	14:00	Cloudy	187.9
21-Feb-17	15:00	Cloudy	189.9
27-Feb-17	9:00	Cloudy	148.1
27-Feb-17	10:00	Cloudy	160.4
27-Feb-17	11:00	Cloudy	157.5
	·	Average	170.2
		Maximum	210.5
		Minimum	100.3

Location AM5(A	i) - Po Leung	ı Kuk Ngan Po Lir	ng College
Date	Time	Weather	Particulate Concentration (μg/m3)
1-Feb-17	13:30	Sunny	146.7
1-Feb-17	14:30	Sunny	143.1
1-Feb-17	15:30	Sunny	144.6
6-Feb-17	8:45	Sunny	184.2
6-Feb-17	9:45	Sunny	190.2
6-Feb-17	10:45	Sunny	187.7
9-Feb-17	8:30	Cloudy	85.3
9-Feb-17	9:30	Cloudy	91.7
9-Feb-17	10:30	Cloudy	90.8
15-Feb-17	13:00	Sunny	135.2
15-Feb-17	14:00	Sunny	129.6
15-Feb-17	15:00	Sunny	133.9
21-Feb-17	13:00	Cloudy	186.5
21-Feb-17	14:00	Cloudy	185.2
21-Feb-17	15:00	Cloudy	186.7
27-Feb-17	13:00	Cloudy	106.7
27-Feb-17	14:00	Cloudy	117.4
27-Feb-17	15:00	Cloudy	100.8
		Average	141.5
		Maximum	190.2
		Minimum	85.3

MA13056/App E - 1hr TSP Cinotech

1-hr TSP Concentration Levels AM2 - Lee Kau Yan Memorial School Action Level: 346 µg/m3 Pipe laying from manhole SMH2204 to Box Culvert B6 Installation of gas pipe at pit no. 10 Limit Level: 500 μg/m3 Installation of precast unit and construction of in-situ portions of Box Culvert B6 600 500 Concentration, µg/m³ Construction of superstructure of PS2 and NPS Construction of washout chamber at pit no. 11 400 300 Installation of DCS Laying of rising mains from PS2 to chainage CHA-18 200 100 0 ~ 03K805,1 17.40v, 6 53.40y.6 28.404.16 1,10ec,16 Partour /6 22-387-7 28-Jan-1 09.F80.17 15/60/17 Date - 1-hour TSP AM3(A) - Holy Trinity Bradbury Centre Action Level: 351 μg/m3 Limit Level: 500 μg/m3 Pipe laying from manhole SMH2204 to Box Culvert B6 600 500 Concentration, µg/m³ Construction of superstructure of PS2 and NPS 400 300 Installation of DCS Construction of washout chamber at pit no. 11 200 100 0 18 HOV 16 J.S. MON'NO + 0 30.H04.16 No.Dec. No 20:Dec. 16 2d-Jan-1 29-181-1 option /o J.S. Coc. 30.Dec. 16 od-Jan 1 na Jan 1 19-Jan 1 09-Jan 1 Date

Tit	le Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	Scale	N.T.S	Project No.	MA13056	CINOTECH
	Graphical Presentation of 1-hour TSP Monitoring Results	Date	Feb 17	Appendi	ix E	CINOIECH

1-hr TSP Concentration Levels AM4(B) - Ma Tau Kok Road (next to EMSD workshops) (Temporary) Pipe laying from manhole SMH2204 to Box Culvert B6 Construction of jacking pits nos. 1 & 2 Installation of precast unit and construction of in-situ portions of Box Culvert B6 Limit Level: 500 µg/m3 600 500 Concentration, µg/m³ Construction of washout chamber at pit no. 11 Construction of superstructure of PS2 and NPS 400 Laying of rising mains from PS2 to chainage CHA-18 Installation of DCS 300 Installation of gas pipe at pit no. 10 200 100 0 08-F887-1 1, Kebr. 1 Date 1-hour TSP AM5(A) - Po Leung Kuk Ngan Po Ling College Pipe laying from manhole SMH2204 to Box Culvert B6 Construction of jacking pits nos. 1 & 2 Installation of precast unit and construction of in-situ portions of Box Culvert B6 600 Concentration, µg/m3 500 Construction of superstructure of PS2 and NPS Construction of washout chamber at pit no. 11 400 Laying of rising mains from PS2 to chainage CHA-18 300 Installation of DCS 200 100 0 Date Title Contract No. KL/2012/03 Scale Project Kai Tak Development - Stage 4 Infrastructure at Former North Apron No. N.T.S MA13056 CINOTECH Appendix Date Graphical Presentation of 1-hour TSP Monitoring Results Ε Feb 17

APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix F - 24-hour TSP Monitoring Results

Location AM2 - Lee Kau Yan Memorial School

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
2-Feb-17	Sunny	289.5	771.0	3.6287	3.6970	0.0683	17741.5	17765.5	24.0	1.24	1.24	1.24	1785.9	38.2
8-Feb-17	Cloudy	291.3	765.0	3.6079	3.6908	0.0829	17765.5	17789.5	24.0	1.23	1.23	1.23	1773.5	46.7
14-Feb-17	Sunny	291.6	774.6	3.6026	3.7446	0.1420	17789.5	17813.5	24.0	1.24	1.24	1.24	1783.6	79.6
20-Feb-17	Sunny	292.3	763.9	3.6124	3.6983	0.0859	17813.5	17837.5	24.0	1.20	1.20	1.20	1731.3	49.6
24-Feb-17	Cloudy	283.5	769.4	3.6333	3.6747	0.0414	17844.2	17868.2	24.0	1.23	1.22	1.23	1764.1	23.5
													Min	23.5
													Max	79.6
													Average	47.5


Location AM3(A) - Holy Trinity Bradbury Centre

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
2-Feb-17	Sunny	290.4	770.1	3.5791	3.6948	0.1157	10239.6	10263.6	24.0	1.24	1.24	1.24	1781.8	64.9
8-Feb-17	Cloudy	290.6	765.7	3.5953	3.7089	0.1136	10263.6	10287.6	24.0	1.23	1.23	1.23	1776.1	64.0
14-Feb-17	Sunny	290.7	774.7	3.5937	3.7714	0.1777	10287.6	10311.6	24.0	1.24	1.24	1.24	1786.1	99.5
20-Feb-17	Sunny	292.5	763.6	3.5963	3.7374	0.1411	10311.6	10335.6	24.0	1.20	1.20	1.20	1734.5	81.4
24-Feb-17	Cloudy	284.2	769.3	3.6195	3.7028	0.0833	10336.6	10360.6	24.0	1.23	1.22	1.23	1764.4	47.2
_													Min	47.2
													Max	99.5
													Average	71.4


Location AM5(A) - Po Leung Kuk Ngan Po Ling College

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	$(\mu g/m^3)$
2-Feb-17	Sunny	291.3	770.5	3.5733	3.6402	0.0669	2811.1	2835.1	24.0	1.23	1.23	1.23	1774.6	37.7
8-Feb-17	Cloudy	290.4	764.3	3.6272	3.6831	0.0559	2835.1	2859.1	24.0	1.23	1.23	1.23	1770.5	31.6
14-Feb-17	Sunny	291.8	775.4	3.6570	3.7366	0.0796	2859.1	2883.1	24.0	1.24	1.23	1.23	1778.4	44.8
20-Feb-17	Sunny	292.1	765.7	3.6089	3.6787	0.0698	2883.1	2907.1	24.0	1.20	1.20	1.20	1732.8	40.3
24-Feb-17	Cloudy	282.9	769.2	3.5753	3.6139	0.0386	2915.1	2939.1	24.0	1.22	1.22	1.22	1762.3	21.9
													Min	21.9
													Max	44.8
													Average	35.2

MA13056/App F - 24hr TSP Cinotech



24-hr TSP Concentration Levels



Title Contract No. KL/2012/03
Kai Tak Development –Stage 4 Infrastructure at Former North Apron
Area

Graphical Presentation of 24-hour TSP Monitoring Results

Scale Project

N.T.S No. MA13056

Date Appendix F



APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix G - Noise Monitoring Results

Location M6(A	A) - Oblate P	rimary Schoo	ol								
				Unit: dB (A) (30-min)							
Date	Time	Weather	Mea	sured Noise I	Level	Baseline Level	Construction Noise Level				
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}				
3-Feb-17	13:50	Cloudy	58.9	60.7	56.1		58.9 Measured ≤ Baseline				
9-Feb-17	13:00	Sunny	62.2	64.4	59.3	63.9	62.2 Measured ≤ Baseline				
16-Feb-17	13:00	Sunny	60.1	61.7	58.0	03.9	60.1 Measured ≤ Baseline				
24-Feb-17	10:15	Cloudy	61.1	62.6	58.4		61.1 Measured ≤ Baseline				


Location M7	CCC Kei To	Secondary S	School										
					Un	it: dB (A) (30-min)							
Date	Time	Weather	Mea	Measured Noise Level Baseline Level Construction Noise Level									
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}						
3-Feb-17	13:10	Cloudy	61.8	62.8	60.0		61.8 Measured ≤ Baseline						
9-Feb-17	14:00	Sunny	70.5	72.9	66.7	68.7	65.8						
16-Feb-17	13:40	Sunny	70.8	81.1	66.0	00.7	66.6						
24-Feb-17	9:30	Cloudy	71.1	72.9	67.9		67.4						


Location M8 -	Po Leung k	(uk Ngan Po I	Ling College)							
	Unit: dB (A) (30-min)										
Date	Time	Weather	Mea	Measured Noise Level Baseline Level Construction Noise							
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}				
1-Feb-17	14:30	Sunny	59.5	60.3	58.1		59.5 Measured ≤ Baseline				
6-Feb-17	8:55	Sunny	64.8	67.4	62.3		61.7				
15-Feb-17	14:10	Sunny	66.6	68.6	63.1	61.9	64.8				
21-Feb-17	15:15	Cloudy	68.6	70.8	65.1		67.6				
27-Feb-17	13:10	Cloudy	70.3	72.8	66.4		69.6				

Location M9	Tak Long E	state					
					Un	it: dB (A) (30-min)	
Date	Time	Weather	Meas	sured Noise I	Level	Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}
2-Feb-17	14:30	Cloudy	63.1	65.3	58.3		60.3
8-Feb-17	14:15	Cloudy	63.8	65.7	60.2	FO 0	61.5
14-Feb-17	15:00	Sunny	59.8	60.9	58.3	59.9	59.8 Measured ≤ Baseline
20-Feb-17	14:00	Sunny	65.8	69.2	64.3		64.5

MA13056/App G - Noise Cinotech

Noise Levels







Remarks: The construction noise levels in the Tables in Appendix G were adopted for plotting the graphs

Title P	Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	Scale	N.T.S	Project No. MA13056	CINOTECH
	Graphical Presentation of Construction Noise Monitoring Results	Date	Feb 17	Appendix G	

Noise Levels





Remarks: The construction noise levels in the Tables in Appendix G were adopted for plotting the graphs

Title	Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area	Scale	N.T.S	Project No. MA13056	CINOTCCL
	Graphical Presentation of Construction Noise Monitoring Results	Date	Feb 17	Appendix G	CINOICCI

APPENDIX H SUMMARY OF EXCEEDANCE

Contract No. KL/2012/03 Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Appendix H – Summary of Exceedance

Exceedance Report for Contract No. KL/2012/03

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Landscape and Visual (NIL in the reporting month)

APPENDIX I SITE AUDIT SUMMARY

Contract No. KL/2012/03

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	170203
Date	3 February 2017
Time	10:00-12:00

Ref. No.	Non-Compliance	Related Item No
IXCI, IXU,	None identified	Hem No
-	None identified	
Y		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
1 1111	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170126), no major environmental	
	deficiencies were observed during the site inspection.	

5 -e	3 February 2017
1.17	3 February 2017
,	10 Th

Checklist Reference Number	170210
Date	10 February 2017
Time	10:00-12:00

		Related
Ref. No.	Non-Compliance	Item No
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	 Follow-up on previous audit section (Ref. No.: 170203), no major environmental deficiencies were observed during the site inspection. 	

	Name	Signature	Date
Recorded by	Carrie Leung	Co	10 February 2017
Checked by	Dr. Priscilla Choy	WI	10 February 2017

Contract No. KL/2012/03

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	170217
Date	17 February 2017
Time	10:00-12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	_
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
-	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	Follow-up on previous audit section (Ref. No.: 170210), no major environmental deficiencies were observed during the site inspection.	

	Name	Signature	Date
Recorded by	Carrie Leung	Cee	17 February 2017
Checked by	Dr. Priscilla Choy	IST.	17 February 2017

Contract No. KL/2012/03

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-337/2009 - New Distributor Roads serving the Planned Kai Tak Development

Checklist Reference Number	170222
Date	22 February 2017
Time	14:00-15:00

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	_
	·	Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
170222-R01	Provide drip tray to chemical containers near generator set at Portion 7B.	E liii
170222-R02	General refuse deposited near KO site office should be properly placed in rubbish bins.	E 9
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	Follow-up on previous audit section (Ref. No.: 170217), no major environmental deficiencies were observed during the site inspection.	

	Name	Signature	Date
Recorded by	Carrie Leung	O	22 February 2017
Checked by	Dr. Priscilla Choy	WK	22 February 2017

Checklist Reference Number	170203
Date	3 February 2017
Time	10:00-12:00

Ref. No.	Non-Compliance	Related Item No
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
· · · · · · · · · · · · · · · · · · ·	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	Follow-up on previous audit section (Ref. No.: 170126), all environmental deficiencies were observed rectified/improved by the Contractor.	

	Name	Signature	Date
Recorded by	Carrie Leung	(be	3 February 2017
Checked by	Dr. Priscilla Choy	NY_	3 February 2017

Contract No. KL/2012/03

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

Checklist Reference Number	170210
Date	10 February 2017
Time	10:00-12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	<u></u>
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
48.00	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170203), no major environmental deficiencies were observed during the site inspection.	

	Name	Signature	Date
Recorded by	Carrie Leung	(la :-e	10 February 2017
Checked by	Dr. Priscilla Choy	NT	10 February 2017

Contract No. KL/2012/03

Kai Tak Development - Stage 4 Infrastructure at Former North Apron Area EP-344/2009 - New Sewage Pumping Stations serving Kai Tak Development

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170217
Date	17 February 2017
Time	10:00-12:00

		Related
Ref. No.	Non-Compliance	Item No.
-	None identified	
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170210), no major environmental deficiencies were observed during the site inspection.	

	Name	Signature	Date
Recorded by	Carrie Leung	(2 · · · ·	17 February 2017
Checked by	Dr. Priscilla Choy	WA	17 February 2017

1

Checklist Reference Number	170222
Date	22 February 2017
Time	14:00-15:00

		Related
Ref. No.	Non-Compliance	Item No
	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
***************************************	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170217), no major environmental deficiencies were observed during the site inspection.	

	Name	Şignature	Date
Recorded by	Carrie Leung	(<u>oe</u>	22 February 2017
Checked by	Dr. Priscilla Choy	N.L	22 February 2017

APPENDIX J EVENT ACTION PLANS

Event/Action Plan for Air Quality

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level being	Identify source and investigate the	Check monitoring data submitted	1. Notify Contractor.	1. Rectify any unacceptable practice;
exceeded by	causes of exceedance;	by ET;		2. Amend working methods if
one sampling	2. Inform Contactor, IEC and ER;	2. Check Contractor's working		appropriate.
	3. Repeat measurement to confirm finding.	method.		
Action Level being	Identify source and investigate the	1. Check monitoring data submitted	Confirm receipt of notification	1. Discuss with ET and IEC on proper
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	remedial actions;
two or more	2. Inform Contractor, IEC and ER;	2. Check Contractor's working	2. Notify Contractor;	2. Submit proposals for remedial
consecutive	3. Increase monitoring frequency to daily;	method;	3. In consolidation with the IEC,	actions to ER and IEC within three
sampling	4. Discuss with IEC and Contractor on	3. Discuss with ET and Contractor on	agree with the Contractor on the	working days of notification;
	remedial actions required;	possible remedial measures;	remedial measures to be	3. Implement the agreed proposals;
	5. Assess the effectiveness of	4. Advise the ER on the effectiveness	implemented;	4. Amend proposal if appropriate.
	Contractor's remedial actions;	of the proposed remedial measures.	4. Supervise implementation of	
	6. If exceedance continues, arrange		remedial measures;	
	meeting with IEC and ER;		5. Conduct meeting with ET and	
	7. If exceedance stops, cease additional		IEC if exceedance continues.	
	monitoring.			
Limit Level being	Identify source and investigate the	Check monitoring data submitted	Confirm receipt of notification	Take immediate action to avoid
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	further exceedance;
one sampling	2. Inform Contractor, IEC, ER, and EPD;	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET and IEC on proper
	3. Repeat measurement to confirm finding;	method;	3. In consolidation with the IEC,	remedial actions;
	4. Assess effectiveness of	3. Discuss with ET and Contractor on	agree with the Contractor on the	3. Submit proposals for remedial
	Contractor's remedial actions and keep	possible remedial measures;	remedial measures to be	actions to ER and IEC within three

	EPD, IEC and ER informed of	4. Advise the ER on the	implemented;	working days of notification;
	the results.	effectiveness of the proposed	4. Supervise implementation of	4. Implement the agreed proposals.
		remedial measures.	remedial measures;	, , , , , , , , , , , , , , , , , , ,
			5. Conduct meeting with ET and	
			IEC if exceedance continues.	
12.29.1	4 Notify IEO ED Controllers of	4. Oh o ha o o o'll o'll o dala a		4. Tallation of Palace (Palace
Limit Level being	Notify IEC, ER, Contractor and	Check monitoring data submitted	Confirm receipt of notification	Take immediate action to avoid
exceeded by	EPD;	by ET;	of exceedance in writing;	further exceedance;
two or more	2. Repeat measurement to confirm	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET, ER and IEC on
consecutive	findings;	method;	3. In consolidation with the IEC,	proper remedial actions;
sampling	3. Carry out analysis of Contractor's	3. Discuss amongst ER, ET, and	agree with the Contractor on the	3. Submit proposals for remedial
	working procedures to identify source and	Contractor on the potential remedial	remedial measures to be	actions to IEC within three working
	investigate the causes of exceedance;	actions;	implemented;	days of notification;
	4. Increase monitoring frequency to	4. Review Contractor's remedial	4. Supervise implementation of	4. Implement the agreed proposals;
	daily;	actions whenever necessary to	remedial measures;	5. Submit further remedial actions if
	5. Arrange meeting with IEC, ER	assure their effectiveness and	5. If exceedance continues,	problem still not under control;
	and Contractor to discuss the	advise the ER accordingly.	consider stopping the Contractor	6. Stop the relevant portion of works
	remedial actions to be taken;		to continue working on that	as instructed by the ER until the
	6. Assess effectiveness of		portion of work which causes the	exceedance is abated.
	Contractor's remedial actions and		exceedance until the	
	keep EPD, IEC and ER informed		exceedance is abated.	
	of the results;			
	7. If exceedance stops, cease additional			
	monitoring.			

Event/Action Plan for Construction Noise

EVENT	ENT				
	ET	IEC	ER	CONTRACTOR	
Action Level	1. Notify ER, IEC and Contractor;	Review the investigation	1. Confirm receipt of	1. Submit noise mitigation	
being	2. Carry out investigation;	results submitted by the ET;	notification of failure in	proposals to IEC and ER;	
exceeded	3. Report the results of investigation	2. Review the proposed remedial	writing;	2. Implement noise mitigation	
	to the IEC, ER and Contractor;	measures by the Contractor and	2. Notify Contractor;	proposals.	
	4. Discuss with the IEC and	advise the ER accordingly;	3. In consolidation with the	(The above actions should be	
	Contractor on remedial measures	3. Advise the ER on the	IEC, agree with the	taken within 2 working days after	
	required;	effectiveness of the proposed	Contractor on the remedial	the exceedance is identified)	
	5. Increase monitoring frequency to	remedial measures.	measures to be implemented;		
	check mitigation effectiveness.	(The above actions should be	4. Supervise the		
	(The above actions should be taken	taken within 2 working days after	implementation of remedial		
	within 2 working days after the	the exceedance is identified)	measures.		
	exceedance is identified)		(The above actions should be		
			taken within 2 working days		
			after the exceedance is		
			identified)		
Limit Level	1. Inform IEC, ER, Contractor and	1. Discuss amongst ER, ET, and	1. Confirm receipt of	1. Take immediate action to	
being	EPD;	Contractor on the potential	notification of failure in	avoid further exceedance;	
exceeded	2. Repeat measurements to confirm	remedial actions;	writing;	2. Submit proposals for remedial	
	findings;	2. Review Contractor's remedial	2. Notify Contractor;	actions to IEC and ER within 3	
	3. Increase monitoring frequency;	actions whenever necessary to	3. In consolidation with the	working days of notification;	
	4. Identify source and investigate the	assure their effectiveness and	IEC, agree with the	3. Implement the agreed	
	cause of exceedance;	advise the ER accordingly.	Contractor on the remedial	proposals;	

5. Carry out analysis of Contractor's	(The above actions should be	measures to be implemented;	4. Submit further proposal if
working procedures;	taken within 2 working days after	4. Supervise the	problem still not under control;
6. Discuss with the IEC, Contractor	the exceedance is identified)	implementation of remedial	5. Stop the relevant portion of
and ER on remedial measures		measures;	works as instructed by the ER
required;		5. If exceedance continues,	until the exceedance is abated.
7. Assess effectiveness of		consider stopping the	(The above actions should be
Contractor's remedial actions and		Contractor to continue	taken within 2 working days after
keep IEC, EPD and ER informed of		working on that portion of	the exceedance is identified)
the results;		work which causes the	
8. If exceedance stops, cease		exceedance until the	
additional monitoring.		exceedance is abated.	
(The above actions should be taken		(The above actions should be	
within 2 working days after the		taken within 2 working days	
exceedance is identified)		after the exceedance is	
		identified)	

Event/Action Plan for Landscape and Visual

EVENT	ACTION				
ACTION LEVEL	ET	IEC	ER	CONTRACTOR	
Design Check	Check final design conforms to	 Check report. Recommend 	Undertake remedial design if necessary		
	the requirements of EP and prepare	remedial design if necessary			
Non-conformity on one occasion	report. 1. Identify Source	Check report	Notify Contractor	Amend working methods	
	2. Inform IEC and	2. Check Contractor's	Ensure remedial measures are properly	Rectify damage and	
	ER	working method	implemented	undertake any necessary	
	3. Discuss remedial	3. Discuss with ET and		replacement	
	actions with IEC,	Contractor on possible			
	ER and Contractor	remedial measures			
	4. Monitor remedial	4. Advise ER on			
	actions until	effectiveness of			
	rectification has	proposed remedial			
	been completed	measures.			
		5. Check implementation			
		of remedial measures.			
Repeated Non-conformity	1. Identify Source	1. Check monitoring	1. Notify Contractor	Amend working methods	
	Inform IEC and	report	2. Ensure remedial measures are properly	2. Rectify damage and	

ER	2. Check Contractor's	implemented	undertake any necessary
2. Increase	working method		replacement
monitoring	3. Discuss with ET and		
frequency	Contractor on possible		
3. Discuss remedial	remedial measures		
actions with IEC,	4. Advise ER on		
ER and Contractor	effectiveness of		
4. Monitor remedial	proposed remedial		
actions until	measures		
rectification has	5. Supervise		
been completed	implementation of		
5. If non-conformity	remedial measures.		
stops, cease			
additional			
monitoring			

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

$\label{lem:construction} \begin{tabular}{ll} Appendix K - Summary of Implementation Schedule of Mitigation Measures for Construction Phase \\ \end{tabular}$

Types of Impacts	Mitigation Measures	Status
Impacts	8 times daily watering of the work site with active dust emitting activities.	^
	Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts.	
	 Stockpling site(s) should be lined with impermeable sheeting and burded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission. 	^
	 Misting for the dusty material should be carried out before being loaded into the vehicle 	^
	 Any vehicle with an open load carrying area should have properly fitted side and tail boards. 	^
	 Malarial having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin. 	٨
	 The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and failboards. The material should also be dampened if necessary before transportation. 	^
Construction Dust	 The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. On- site unpayed roads should be compacted and kept free of lose materials. 	^
	 Vehicle washing facilities should be provided at every vehicle exit point. 	*
	 The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores. 	۸
	Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet.	۸
	 Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides. 	۸
	 Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites. 	٨

	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump, Generator and Water Pump	۸
	 Good Site Prectice: Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. Silencers or muttlers on construction equipment should be trilized and should be properly maintained during the construction program. Mobile plant, if any, should be sited as far away from 	^ N/A(1)
	NSRs as possible Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. Plant known to emit noise strongly in one direction should wherever possible be orientated so that the noise is directed away from the nearby NSRs. Material stockpiles and other structures should be	^
	effectively utilized, wherever practicable, in screening noise from on-site construction activities Scheduling of Construction Works during School Examination Period (i) Provision of low poise surfacing in a section of Road	۸
Construction Noise	(i) Provision of low noise surfacing in a section of Road L2; and	N/A
	(ii) Provision of structural fins	N/A
	(i) Avoid the sensitive façade of class room facing Road L2 and L4; and	N/A
	(ii) Provision of low noise surfacing in a section of Road L2 & L4	N/A
	(i) Provision of low noise surfacing in a section of Road L4 before occupation of Site 1I1; and	N/A
	(ii) Setback of building about 5m from site boundary.	N/A
	Setback of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2.	N/A
	 avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and 	N/A
	(ii) for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or do not provide the facades with openable window.	N/A

25m above around. (i) avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to minimise the potential traffic noise impacts from the slip road All the ventilation fans installed in the below will be provided with silencers or acoustics treatment. (i) SPS (ii) ESS (iii) Tunnel Ventilation Shaft (iv) EFTS depot Installation of retractable roof or other equivalent measures or retractable roof or other equivalent measures are proposed to be incorporated in the design of the SPS at KTD, including: • Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply; • Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty pumps; • An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and • For all ummanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should be provided so that swift actions could be taken in case of malfunction of unmanned facilities. Construction Water Quality Construction Construction Construction Runoff Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: • use of sediment traps • adequate maintenance of drainage systems to prevent flooding and overflow		avoid any sensitive facades with openable window facing the existing To Kwa Wan Road or provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s) located at less than 55m away from To Kwa Wan Road to no more than	N/A N/A
provided with silencers or acoustics treatment. (i) SPS (ii) ESS (iii) Tunnel Ventilation Shaft (iv) EFTS depot Installation of retractable roof or other equivalent measures The following mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including: Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply; Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty pumps; An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should be provided so that swift actions could be taken in case of malfunction of unmanned facilities. Construction Water Quality Construction Runoff Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: • use of sediment traps • adequate maintenance of drainage systems to prevent		facing the slip road connecting Prince Edward Road East and San Po Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to minimise the potential traffic noise impacts from	N/A
Installation of retractable roof or other equivalent measures The following mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including: Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply; Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty pumps; An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should be provided so that swift actions could be taken in case of malfunction of unmanned facilities. Construction Water Quality Construction Construction Construction Runoff Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: use of sediment traps adequate maintenance of drainage systems to prevent		provided with silencers or acoustics treatment. (i) SPS (ii) ESS (iii) Tunnel Ventilation Shaft	N/A N/A
incorporated in the design of the SPS at KTD, including: Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply; Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty pumps; An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should be provided so that swift actions could be taken in case of malfunction of unmanned facilities. Construction Water Quality Construction Runoff Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: use of sediment traps adequate maintenance of drainage systems to prevent		Installation of retractable roof or other equivalent	
	Water	 Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply; Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty pumps; An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should be provided so that swift actions could be taken in case of malfunction of unmanned facilities. Land-based Construction Construction Runoff Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: use of sediment traps adequate maintenance of drainage systems to prevent 	N/A N/A N/A

Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.

Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.

Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m³ capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is numbed.

Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.

Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.

Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.

Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.

Λ

All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. Drainage It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea. All temporary and permanent drainage pipes and culverts ٨ provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ. Sewage Effluent Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. Contractor should also be responsible for waste disposal and maintenance practices. Stormwater Discharges Minimum distances of 100 m should be maintained N/A between the existing or planned stormwater discharges and the existing or planned seawater intakes

Debris and Litter	
In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials. litter or wastes to marine waters does not occur	۸
Construction Works at or in Close Proximity of Storm Culvert or Seafront	
The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low.	۸
The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm culvert / nullah.	٨
Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.	۸
Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.	۸
Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.	۸
Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.	۸
Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.	۸
Construction effluent, site run-off and sewage should be properly collected and/or treated.	٨
Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead edge at bottom and properly supported props to prevent adverse impact on the storm water quality.	۸
Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage of construction materials.	۸
Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.	۸

Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation. Good Site Practices It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices are adhered to. Recommendations for good site practices during construction activities include. Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site. Training of site personnal in proper wasta management and chemical waste handling procedures. Provision of sufficient waste disposal points and regular collection for disposal. Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). Waste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction include: Sort CaD waste from demolition of the remaining structures to recover recyclable portions such as metals. Segregation and arrange of different types of waste in different cohtainers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal. Encourage collection of aluminum cans, PET bottles and paper by providing separate labelled bins to anable these wastes to be segregated from other general reluse generated by the work force. Any unused chemicals or those with remaining functional capacity should be recycled. Proper alorage and site practices to minimise the potential for damage or contamination of construction materials.	ciosei	y supervise and monitor the works	
It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good eta practices during construction acrivities include. Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site. Training of site personnel in proper waste management and chemical waste handling procedures. Provision of sufficient waste disposal points and regular collection for disposal. Appropriate measures to micimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). Waste Reduction Measures. Good management and control can prevent the generation is best achieved at the planning and design stage as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals. Segregation and srorage of different types of waste in different containers, skips or stockplies to enhance reuse or recycling of materials and their proper disposal. Encourage collection of aluminum cans, PET bottles and paper by provicting separate labelled bins to enable these wastes to be segregated from other general reluse generated by the work torce. Any unused chemicals of those with remaining functional capacity should be recycled. Proper storage and site practices to minimise the potential for damage or contamination of	shall	be implemented for the proposed sediment	^
to an appropriate facility of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures Provision of sufficient waste disposal points and regular collection for disposal Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites) Waste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include Sort CaD waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general reluse generated by the work force Any unused chemicals or those with remaining functional capacity should be recycled Proper slorage and site practices to minimise the potential for damage or contamination of	II is relate pract pract	not anticipated that adverse waste management ed impacts would anse, provided that good site ices are adhered to. Recommendations for good site ices during construction activities include. Nomination of an approved person, such as a site	٨
management and chemical waste handling procedures Provision of sufficient waste disposal points and regular collection for disposal Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sitas) Waste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage as well as by ensuring the implementation or good site practices. Recommendations to achieve waste reduction include: Sort G&D waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and arrange of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force Any unused chemicals or those with remaining functional capacity should be recycled. Proper storage and site practices to minimise the potential for damage or contamination of	- 0	to an appropriate facility, of all wastes generated at the site	
regular collection for disposal Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites) Waste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage as well as by ensuring the implementation or good site practices. Recommendations to achieve waste reduction include: Sort CaD waste from demolition of the remaining structures to recover recyclable portions such as metals. Segregation and arrange or different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force Any unused chemicals or those with remaining functional capacity should be recycled. Proper storage and site practices to minimise the potential for damage or contamination of	7	management and chemical waste handling procedures	
enclosed containers A recording system for the amount of wastas generated, recycled and disposed of (including the disposal sitas) Waste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include: Soft CaD waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force Any unused chemicals or those with remaining functional capacity should be recycled Proper storage and site practices to minimise the potential for damage or contamination of	3	regular collection for disposal Appropriate measures to minimise windblown litter and dust during transportation of waste by either	
Waste Reduction Measures Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include Sort CaD waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force Any unused chemicals or those with remaining functional capacity should be recycled Proper storage and site practices to minimise the potential for damage or contamination of		enclosed containers A recording system for the amount of wastes generated, recycled and disposed of (including the	^
Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force Any unused chemicals or those with remaining functional capacity should be recycled Proper storage and site practices to minimise the potential for damage or contamination of	Good gene reduc stage site	I management and control can prevent the ration of a significant amount of waste. Waste tion is best achieved at the planning and design as well as by ensuring the implementation of good practices. Recommendations to achieve waste	
Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled birts to enable these wastes to be segregated from other general refuse generated by the work force Any unused chemicals or those with remaining functional capacity should be recycled. Proper storage and site practices to minimise the potential for damage or contamination of	10.000000	Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as	٨
bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force Any unused chemicals or those with remaining functional capacity should be recycled Proper storage and site practices to minimise the potential for damage or contamination of	*	Segregation and storage of different types of waste in different containers, skips or stockpiles to entrance reuse or recycling of materials and their proper disposal	٨
 functional capacity should be recycled Proper storage and site practices to minimise the potential for damage or contamination of 		bottles and paper by providing separate labelled bins to enable these wastes to be segregated from	٨
potential for damage or contamination of	*	functional capacity should be recycled	
		potential for damage or contamination of	^

Construction and Demofition Material

Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact from handling and transportation of C&O material. The mitigation measures include.

- Where it is unavoidable to have transient stockpiles of C&D material within the Project worksite pending collection for disposal. The transient stockpiles should be located away from waterfront or storm drains as far as possible.
- Open stockpiles of construction materials or construction wastes an site should be covered with terpaulin or similar fabric

٨

Λ

٨

- Skip hoist for material transport should be totally enclosed by impervious sheeting
- Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site
- The area where vehicle washing takes place and the section of the mad between the washing facilities and the exit point should be paved with concrete bituminous materials or hardcores
- The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle
- All dusty materials should be aprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.
- The height from which excavated materials are dropped should be controlled to a minimum practical height to limit flugitive dust generation from unloading

When delivering inert C&D material to public fill reception facilities, the material should consist entirely of nert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a Inputoket system as stipulated in the ETWE TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirements and implemented by an Environmental Team unpenaling the Environmental Monitoring and Audit work. An Independent Environmental Checket should be responsible for auditing the results of the system.

Chemical Waste

After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation

	General Refuse	
	Gerierai Heidse	
	General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem	۸
	CM1 All existing trees should be carefully protected during construction.	^
Landscape and Visual	CM2 Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.	N/A
	CM3 Control of night-time lighting.	۸
	CM4 Erection of decorative screen hoarding.	٨

Remarks:	^ Compliance of mitigation measure;
	X Non-compliance of mitigation measure;
	N/A Not Applicable at this stage;
	N/A(1) Not observed;
	Non-compliance but rectified by the contractor;
	* Recommendation was made during site audit but improved/rectified by the contractor.

APPENDIX L
SUMMARIES OF ENVIRONMENTAL
COMPLAINT, WARNING, SUMMON
AND NOTIFICATION OF SUCCESSFUL
PROSECUTION

Contract No. KL/2012/03

Kai Tak Development –Stage 4 Infrastructure at Former North Apron Area

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

Reporting Month: February 2017

Warnings / Summons and Successful Prosecutions received in the reporting month

]	Log Ref.	Received Date	Details of Warning / Summons and Successful Prosecutions	Investigation/Mitigation Action	Status
	N/A	N/A	N/A	N/A	N/A

Remarks: No warning/summon and prosecution were received in the reporting period.

Complaint Log

EPD Complaint Ref No.	Date of Complaint	Complaint Details	Investigation / Mitigation Action	Status
15-14258	10/6/2015	Complainant said dust emission from the construction work affecting him/her. The stockpiles was not covered properly such that dust emission was observed. Some muddy water was found in To Kwa Wan Typhoon Shelter.	Complaint cases referred to the Contractor. Investigation conducted by the Contract ET. The investigation results showed that no major construction activities were conducted at the time of complaint on the day - 10 th June 2015. Since no marine works or land-based construction activities near the To Kwa Wan Typhoon Shelter were conducted, muddy effluent discharged to the To Kwa Wan Typhoon Shelter is not anticipated. The regular impact air monitoring results in the first three weeks of June 2015 were in full compliance with the Action and Limit levels. No major environmental deficiencies were observed related to the air quality and water quality, and the deficiencies as mentioned in the complaint were not recorded during the site inspections.	Closed

APPENDIX M GENERATED WASTE QUANTITY

APPENDIX IV

Monthly Summary Waste Flow Table


(PS Clause 1.86)

Name of Department: CEDD Contract No.: KL/2012/03

Monthly Summary Waste Flow Table for February 2017 (year) (in tons)

			Actua	d Quantities of I	nert C&D Materi	als Generated Mo	onthly	Ac	tual Quantities	of C&D Wastes	Generated Mon	thly
Month	Total Disposal Loads	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse
	(No.s)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)	(in tons)
2013 (Oct - Dec) Sub-Total	108	463.69	0	0	0	0	0	0	0	0	0	463.69
2014 (Jan – Dec) Sub-Total	24	16925.7	0	0	16798.93	83.66	1804.27	0	0	0	0	43.11
2015 (Jan – Dec) Sub-Total	284	81859.97	0	0	38291.91	43457.21	19920	0	0	0	0	310.26
2015 (Jan – Dec) Sub-Total	3369	50762.64	0	0	0	49894.67	4020	0	0	0	0	867.95
Jan-17	23	107.63	0	0	0	58.53	0	0	0	0	0	39.1
Feb-17	1227	18948.76	0	0	0	18898.13	0	0	0	0	0	50.63
Mar-17												
Apr-17												
May-17												
Jun-17												
Jul-17												
Aug-17												
Sep-17												
Oct-17												
Nov-17												
Dec-17												
Total	5035	169068.39	0	0	55090.84	112392.2	25744.27	0	0	0	0	1774.74

APPENDIX N CONSTRUCTION PROGRAMME



Critical tasks

Non-critical Tasks

Working days

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup ◆


Manual Summary

Start-only

Finish-only

External Tasks

External Milestone



Non-critical tasks Inactive Milestone Manual Task ♦ Manual Summary Rollup ♦ Start-only External Tasks ♦

Commencement Date: 19 September 2013
Completion Date: 2 September 2016

Duration-only

Manual Summary

Finish-only


External Milestone

Inactive Summary

Critical tasks

Revised Completion Date: 26 January 2017

Working days



Commencement Date: 19 September 2013
Completion Date: 2 September 2016
Revised Completion Date: 26 January 2017


Critical tasks

Critical tasks

Critical tasks

Manual Summary Non-critical tasks

Updated on 29 July 2016



Critical tasks

Non-critical tasks

Working days

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup


Manual Summary

Start-only

Finish-only

External Tasks


External Milestone



Completion Date: 5 May 2016

Revised Completion Date: 12 September 2016

Master Programme



Manual Summary Rollup ◆ Non-critical tasks Inactive Milestone Manual Task Start-only External Tasks Section 3 Commencement Date: 19 September 2013

Duration-only

Manual Summary

Finish-only

External Milestone

Inactive Summary

Critical tasks

Completion Date: 17 May 2016

Working days

Kai Tak Development Stage 4 Infrastructure at Former North Apron Area

Master Programme

ID Task Name September 2015 September 2013 September 2014 January 2015 September 1 September 1 September 1 November 1 November 1 January 1 Commence KL/2012/03 construction Thu Sep 19, '13 Thu Sep 15, '16 Thu Sep 15, '16 **9/19** Section 5: Works for Southbound of Road D2 1093 days Thu Sep 19, '13 **⊚** 12/24 Awaiting for the notification of commencement of works by the Engineer 97 days Thu Sep 19, '13 Tue Dec 24, '13 **9/19** Completion of DCS works for CH3P3-970 to 1030 372 days Wed Dec 25, '13 12/25 Wed Dec 31, '14 Installation of utility by the utility undertakers along proposed footpath 20 days Mon Aug 29, '16 Sat Sep 17, '16 Construct drainpit and u-channel Sun Sep 18, '16 Wed Oct 12, '16 9/18 🖎 Install street lighting 15 days Sun Oct 9, '16 Sun Sep 25, '16 20 days Installation of lighting system by HyD Mon Oct 10, '16 Sat Oct 29, '16 Construct footpath, planting area and concrete run-in 35 days Mon Oct 17, '16 Sun Nov 20, '16 11/21 🕈 11/23 Mon Nov 21, '16 Landscape works Wed Nov 23, '16 Construct stormwater drain and manholes 17 days Mon Aug 15, '16 Wed Aug 31, '16 8/15 8/31 Construct road gully with pipes 15 days Thu Sep 1, '16 Thu Sep 15, '16 Construct road kerb 15 days Fri Sep 16, '16 Fri Sep 30, '16 Construct flexible carriageway 30 days Sat Oct 1, '16 Sun Oct 30, '16 Road marking Mon Oct 31, '16 Mon Oct 31, '16 Construct CLP tunnel by CLP Portion B 413 days Fri Feb 28, '14 Thu Apr 16, '15 610 days Completion of DCS works for CH3P3-1030 to 1115 Thu Jan 1, '15 Thu Sep 1, '16 Installation of utility by the utility undertakers along proposed footpath 25 days Sun Sep 18, '16 Wed Oct 12, '16 9/18 Thu Oct 13, '16 Construct drainpit and u-channel Fri Nov 11, '16 Wed Nov 23, '16 11/12 11/23 Sat Nov 12, '16 Install street lighting Construct footpath, planting area and concrete run-in 39 days Thu Oct 13, '16 Sun Nov 20, '16 11/21 🕈 11/23 3 days Landscape works Mon Nov 21, '16 Wed Nov 23, '16 33 days Construct stormwater drain and manholes Fri Sep 2, '16 Tue Oct 4, '16 Wed Oct 5, '16 Construct road gully with pipes 16 days Thu Oct 20, '16 Construct road kerb Fri Oct 21, '16 Fri Nov 4, '16 10/21 11/4 25 days Sat Nov 5, '16 Construct flexible carriageway Tue Nov 29, '16 Road marking Wed Nov 30, '16 Wed Nov 30, '16 Completion of DCS works for CH3P3-930 to 970 141 days Wed Jul 1, '15 Wed Nov 18, '15 Construct CLP tunnel by CLP Portion F1 126 days Thu Nov 19, '15 Wed Mar 23, '16 8/15 Installation of utility by the utility undertakers along proposed footpath 31 days Mon Aug 15, '16 Wed Sep 14, '16 Wed Oct 19, '16 Construct drainpit and u-channel Thu Sep 15, '16 9/15 20 days Thu Sep 15, '16 Install street lighting Tue Oct 4, '16 40 days Thu Sep 15, '16 Mon Oct 24, '16 Construct footpath, planting area and concrete run-in 10/25 📉 10/31 7 days Tue Oct 25, '16 Mon Oct 31, '16 Landscape works 45 days Mon May 2, '16 6/15 Construct stormwater drain and manholes Wed Jun 15, '16 40 days Thu Jun 16, '16 Mon Jul 25, '16 Construct road gully with pipes 7/26 8/4 Construct road kerb 10 days Tue Jul 26, '16 Thu Aug 4, '16 Construct flexible carriageway 40 days Fri Aug 5, '16 Tue Sep 13, '16 9/14 9/15 Road marking Wed Sep 14, '16 Thu Sep 15, '16 Completion of DCS works for CH3P3-370 to 520 400 days Sun Dec 28, '14 Sun Jan 31, '16 Completion of DCS works for CH3P3-350 to 370 120 days Sun Oct 4, '15 Sun Jan 31, '16 Completion of DCS works for CH3P3-520 to 570 Thu Feb 11, '16 10/25 110 days Sun Oct 25, '15 Installation of utility by the utility undertakers along proposed footpath 35 days Sun Aug 28, '16 Sat Oct 1, '16 8/28 44 Construct drainpit and u-channel Sun Oct 2, '16 Tue Nov 15, '16 Install street lighting 20 days Sun Oct 2, '16 Fri Oct 21, '16 Construct footpath, planting area and concrete run-in 45 days Tue Nov 15, '16 Sun Oct 2, '16 Wed Nov 16, '16 Tue Nov 22, '16 11/16 🔖 11/22 7 Landscape works Sun Aug 28, '16 Construct stormwater drain and manholes Mon Sep 26, '16 Construct road gully with pipes Tue Sep 27, '16 Sun Oct 16, '16 10/17 50 Construct road kerb Mon Oct 17, '16 Sat Nov 5, '16 Construct flexible carriageway 20 days Fri Nov 25, '16 Sun Nov 6, '16 3 days 11/26 🕈 11/28 Road marking Sat Nov 26, '16 Mon Nov 28, '16 53 Completion of DCS works for CH3P3-570 to 730 Sat Sep 19, '15 Tue Apr 5, '16 9/19 🛚 8/21 Installation of utility by the utility undertakers along proposed footpath 35 days Sun Aug 21, '16 Sat Sep 24, '16 55 Construct drainpit and u-channel Sun Sep 25, '16 55 days Fri Nov 18, '16 9/25 56 Install street lighting Sun Sep 25, '16 Fri Oct 14, '16 9/25 Construct footpath, planting area and concrete run-in 50 days Sun Sep 25, '16 Sun Nov 13, '16 11/14 📩 11/20 58 Landscape works 7 days Mon Nov 14, '16 Sun Nov 20, '16 59 Construct stormwater drain and manholes 40 days Sun May 29, '16 Thu Jul 7, '16 5/29 29 days Fri Jul 8, '16 Fri Aug 5, '16 60 Construct road gully with pipes 61 Construct road kerb 20 days Sat Aug 6, '16 Thu Aug 25, '16 20 days 62 Construct flexible carriageway Fri Aug 26, '16 Wed Sep 14, '16 9/15 9/15 Thu Sep 15, '16 Thu Sep 15, '16 63 Road marking 64 Completion of DCS works for CH3P3-730 to 830 260 days Mon Mar 2, '15 Mon Nov 16, '15 65 Cable duct block by CLP 126 days Tue Nov 17, '15 Mon Mar 21, '16 11/17 240 days Mon Apr 27, '15 Completion of DCS works for CH3P3-830 to 930 (except 860 to 900) Tue Dec 22, '15 <u>№ 12/22</u> Installation of utility by the utility undertakers along proposed footpath 40 days Sun Aug 28, '16 Thu Oct 6, '16 68 Construct drainpit and u-channel Fri Oct 7, '16 Sun Nov 20, '16 69 Install street lighting 20 days Fri Oct 7, '16 Wed Oct 26, '16 10/7 Construct footpath, planting area and concrete run-in 45 days Fri Oct 7, '16 Sun Nov 20, '16 Mon Nov 21, '16 Sun Nov 27, '16 Landscape works 21 days Sun Mar 27, '16 Sat Apr 16, '16 Construct stormwater drain and manholes 3/27 4/16 Proposed sewer drain FMH120_20 to 10 clash with as-constructed CLP's 10 days Sun Apr 17, '16 Tue Apr 26, '16 4/17 4/26 cable tunnel. Further instruction is required Construct additional manhole with backdrop (VO) Wed Apr 27, '16 Sun Jun 5, '16 Mon Jun 6, '16 Wed Jul 20, '16 Construct road gully with pipes 7/21 8/10 8/10 Thu Jul 21, '16 Construct road kerb 20 days Tue Aug 9, '16 Construct flexible carriageway 35 days Wed Aug 10, '16 Tue Sep 13, '16 2 days Wed Sep 14, '16 9/14 9/15 Road marking Thu Sep 15, '16 Completion of DCS works for CH3P3-860 to 900 for realignment of DLO 110 days Sun Apr 17, '16 Thu Aug 4, '16 ROW including wearing course 80 Installation of utility by the utility undertakers along proposed footpath Fri Aug 5, '16 Wed Aug 24, '16 8/20 Fri Aug 5, '16 Sat Aug 20, '16 81 Construct stormwater drain and manholes 8/21 8/30 82 Construct road gully with pipes Sun Aug 21, '16 Tue Aug 30, '16 8/31 🌄 9/4 83 Construct road kerb 5 days Wed Aug 31, '16 Sun Sep 4, '16 9/5 5 9/14 84 Construct flexible carriageway 10 days Mon Sep 5, '16 Wed Sep 14, '16 85 Road marking 1 day Thu Sep 15, '16 9/15 9/15 Thu Sep 15, '16

Master Programme ID Task Name Commence KL/2012/03 construction 902 days Thu Sep 19, '13 Tue Mar 8, '16 Section 7A: Works for Southbound of Road D2 Tue Mar 8, '16 Thu Sep 19, '13 902 days Awaiting for the notification of commencement of works by the Engineer 97 days Thu Sep 19, '13 Tue Dec 24, '13 Submission for approval of DCS materials 100 days Wed Dec 25, '13 Thu Apr 3, '14 Interface works meeting with CLP Deliver DCS materials batch no. 1 Tue Apr 15, '14 Thu Sep 11, '14 40 days Submission for approval of method statement and temp work design Fri Apr 4, '14 Tue May 13, '14 Installation of sheetpiles for CH3P3-970 to 1030 40 days Wed May 14, '14 Sun Jun 22, '14 60 days 20 days 90 days 22 days 413 days Installation of waling and excavation for CH3P3-970 to 1030 Mon Jun 23, '14 Thu Aug 21, '14 Fri Aug 22, '14 Wed Sep 10, '14
Thu Sep 11, '14 Tue Dec 9, '14 Grade 200 rock fill (SI) Construct DCS system at CH3P3-970 to 1030 Trench backfilling at CH3P3-970 to 1030 Wed Dec 10, '14 Wed Dec 31, '14 Construct CLP tunnel by CLP Portion B Fri Feb 28, '14 Thu Apr 16, '1: 60 days 50 days Deliver DCS materials batch no. 3 Installation of sheetpiles for CH3P3-1030 to CP3P3-1087 & CP3P2-1115 Thu Jan 1, '15 Thu Feb 19, '15 Installation of waling and excavation for CH3P3-1030 to CP3P3-1087 & CP3P2-1115 50 days Fri Feb 20, '15 Fri Apr 10, '15 Construct DCS system at CH3P3-1060 to CP3P3-1087 & CP3P2-1115 50 days Sat Apr 11, '15 Sat May 30, '15 Cut CLP sheetpiles and additional infill in CLP structure for installation of 30 days Mon Jun 1, '15 Tue Jun 30, '15 Trench excavation for WSD permanent diversion of existing watermain at CH3P3-1000 (additional works) 16 days Wed Jul 1, '15 Thu Jul 16, '15 Permanent diversion of existing watermain at CH3P3-1000 by WSD (additional works) 91 days Fri Jul 17, '15 Thu Oct 15, '15 Remove existing watermain and then installation of waling and excavation for CH3P3-1030 to 1050 30 days Construct DCS system at CH3P3-1030 to CP3P3-1087 Thu Mar 3, '10 Construct sectional valve chambers (SV-N-09) Fri Mar 4, '16 Mon Aug 15, '10 Trench backfilling at CP3P3-1087 to CP3P2-1115 Wed Oct 7, '15 Thu Nov 5, '1: Trench backfilling at CH3P3-1030 to CP3P3-1087 Tue Aug 16, '16 Wed Aug 31, '10 Deliver DCS materials batch no. 5 Thu Apr 30, '15 Sun Jun 28, '15 Mon Jun 8, '15 Wed Jul 1, '15 Proposed UU works to be laid at DLO ROW Tue Jun 30, '1: Re-diversion of DLO ROW Wed Jul 22, '1: Break up existing hard materials for sheetpiling works Thu Jul 23, '15 Sun Jul 26, '1: 30 days
30 days
25 days
50 days
30 days
60 days
25 days
80 days
90 days
80 days Installation of sheetpiles for CH3P3-930 to 970 Mon Jul 27, '1 Tue Aug 25, '1 Temporary support existing watermain Wed Aug 26, '15 Thu Sep 24, '15 Fri Sep 25, '15 Tue Oct 20, '15 Thu Feb 18, '16 Mon Oct 19, '15 Tue Dec 8, '15 Install waling and excavate for CH3P3-930 to 970 Construct DCS system at CH3P3-930 to 970 Trench backfilling at CH3P3-930 to 970 Fri Mar 18, '16 Deliver DCS materials batch no. 2 Wed Oct 22, '14 Sat Dec 20, '14 Installation of sheetpiling for CH3P3-370 to 520 Sat Nov 1, '14 Tue Nov 25, '14 Installation of wailing and excavation for CH3P3-370 to 520 Thu Nov 27, '14 Construct DCS system at CH3P3-370 to 450 Wed Feb 25, '15 Fri May 15, '15 Trench backfilling at CH3P3-370 to 450 Sat May 16, '15 Sun Jun 14, '15 200 days 170 days 70 days 10 days 60 days 8 days Mon Jun 15, '15 Tue Jan 5, '16 Construct DCS system at CH3P3-450 to 520 Thu Dec 31, '15 Construct sectional valve chambers (SV-N-10) Wed Jun 22, '10 Thu Jun 23, '16 Thu Sep 1, '16 Construct bend block concrete at CHC3P3-450 to 520 Wed Aug 31, '10 French backfilling at CH3P3-450 to 520 Sat Sep 10, '10 Deliver DCS materials batch no. 5 Divert ROW Fri Aug 28, '15 Fri Sep 4, '15 Installation of sheetpiles for CH3P3-350 to 370 Sat Sep 5, '15 Tue Sep 29, '15 Installation of wailing and excavation for CH3P3-350 to 370 Construct DCS system at CH3P3-350 to 370 Wed Sep 30, '15 Fri Oct 30, '15 Thu Oct 29, '15 Wed Jan 27, '16 Trench backfilling at CH3P3-350 to 370 Thu Jan 28, '16 Thu Feb 11, '16 Construct tee-off gate valve chambers (S-1L4) Sun Jul 31, '16 Mon Aug 29, '10 Diversion of MTR ROW Sun Jun 7, '1 Fri Oct 9, '15 Fri Oct 23, '15 CLP cable duck block Mon Dec 7, ' Γrench excavation at CH3P3-520 to 570 Wed Nov 11, ' Construct DCS system at CH3P3-520 to 570 Thu Nov 12, '15 Tue Feb 9, '16 Trench backfilling at CH3P3-520 to 570 Wed Feb 10, '16 Fri Feb 19, '16 Diversion of MTR ROW Sat Feb 20, '16 Thu Mar 10, '16 Construct DCS system at CH3P3-570 to 590 Fri Apr 29, '16 Construct bend block concrete at CHC3P3-570 to 590 Sat Apr 30, '16 Wed Jun 8, '16 1 day Fri Aug 14, '15 Fri Aug 14, '15 VO49 additional 3 nos. tee-off pipes at CH3P3-560 issued on 14 Aug 15 VO49 materials production, IIB, insulation layer and delivery to site Wed Dec 2, '15 Sat Apr 9, '16 Mon Apr 18, '16
 84 days
 Thu Jun 9, '16
 Wed Aug 31, '16

 15 days
 Thu Sep 1, '16
 Thu Sep 15, '16

 260 days
 Fri Jan 2, '15
 Fri Sep 18, '15

 60 days
 Mon Apr 13, '15
 Thu Jun 11, '15

 20 days
 Tue Aug 25, '15
 Sun Sep 13, '15
 VO49 pipe laying for 3 nos. CWP VO49 trench backfilling Construct CLP tunnel by CLP Portion A3-A5
Deliver DCS materials batch no. 4 Trench excavation for 4 nos. seawater pipes and 1 no. DN500 CWP CH3P3-590 to 730 Laying miradrain and steel plate above KTT (addition works) 25 days Mon Sep 14, '15 70 days Fri Oct 9, '15 Thu Oct 8, '15 Pipe laying for 4 nos. seawater pipes and 1 no. DN500 CWP CH3P3-590 to Fri Oct 9, '15 Thu Dec 17, '1: Concrete surround (addition works) and laying steel plate above KTT 100 days Fri Dec 18, '15 Sat Mar 26, '16
 60 days
 Fri Jan 2, '15
 Mon Mar 2, '15

 10 days
 Fri Jan 8, '16
 Sun Jan 17, '16

 15 days
 Mon Jan 18, '16
 Mon Feb 1, '16

 55 days
 Tue Feb 2, '16
 Sun Mar 27, '16

 15 days
 Mon Mar 28, '16
 Mon Apr 11, '16
 Deliver DCS materials batch no. 4 Trench excavation for 2 nos. DN1000 CWP CH3P3-590 to 730 Laying miradrain and steel plate above KTT (addition works) Pipe laying for 2 nos. DN1000 CWP CH3P3-590 to 730 Concrete surround (addition works) and laying steel plate above KTT VO58 additional 2 nos. tee-off pipes at CH3P3-720, issued on 17 Aug 15, 1 day Mon Aug 17, '15 Mon Aug 17, '15 materials provided by client 50 days Wed Feb 24, '16 Wed Apr 13, '16 Installation of sheetpiles and excavation works VO58 tee-off laying works 140 days 10 days 35 days 80 days 130 days Thu Apr 14, '16 Wed Aug 31, '16 Thu Sep 1, '16 Sat Sep 10, '16 Installation of sheetpiling for CH3P3-730 to 830 Sat Mar 7, '15 Fri Apr 10, '1: Installation of wailing and excavation for CH3P3-730 to 830 Sat Apr 11, '15 Mon Jun 29, '15 Construct DCS system at CH3P3-730 to 830 Tue Jun 30, '15 Fri Nov 6, '15 Sat Nov 7, '15 Sun Nov 15, '15 Thu Nov 19, '15 Mon Mar 7, '16 Trench backfilling at CH3P3-730 to 830 Cable duct block by CLP Construct tee-off gate valve chambers (S-2D1) Tue Mar 8, '16 Mon Jul 25, '16 Construct bend block concrete at CH3P3-730 to 830 Tue Jul 26, '16 Wed Aug 31, '16 Trench backfilling at CH3P3-750-770 Thu Sep 1, '16 Sat Sep 10, '16 Wed Jul 16, '14 Sun Feb 15, '15 Construct CLP tunnel by CLP Portion F2a 60 days Wed Apr 8, '15 Sat Jun 6, '15 30 days Mon Jun 1, '15 Tue Jun 30, '15 50 days Wed Jul 1, '15 Wed Aug 19, '15 100 days Thu Aug 20, '15 Fri Nov 27, '15 Deliver DCS materials batch no. 5 Installation of sheetpiling for CH3P3-830 to 930 Installation of wailing and excavation for CH3P3-830 to 930 8/20 Construct DCS system at CH3P3-830 to 930 40 days Sat Nov 28, '15 Wed Jan 6, '16 84 days Wed Jun 8, '16 Tue Aug 30, '16 Trench backfilling at CH3P3-830 to 930 DCS pipe laying works and construct tee-off gate valve chambers

50 days Wed Jul 27, '16 Wed Sep 14, '16 50 days Fri Jul 22, '16 Fri Sep 9, '16 20 days Thu Sep 15, '16 Tue Oct 4, '16

120 days Thu May 29, '14 Thu Sep 25, '14

100 days Sun May 22, '16 Mon Aug 29, '16 60 days Thu Sep 1, '16 Sun Oct 30, '16

Inactive Milestone Inactive Summary Manual Task


Delivery of optical fibers

98 CCTV for DCS pipes

Construction of cable ducts and drawpits Laying and testing optical fibers

99 Swabbing, pressure test and chemical test for DCS Pipes

Interfacing works with EMSD 1020EM12A Contractor for connection of the proposed four seawater pipes and three chilled water pipes in Section C to their construction of seawater pipes and chilled water pipes



Pipe jacking

Annulus grout Removal of plant

DN1400 installation works


Backfilling and removal ELS system


40 days Wed Jan 11, '17 Sun Feb 19, '17

24 days Mon Feb 20, '17 Wed Mar 15, '17 5 days Thu Mar 16, '17 Mon Mar 20, '17 10 days Tue Mar 21, '17 Thu Mar 30, '17

35 days Fri Mar 31, '17 Thu May 4, '17

3/15 3/16 3/20 3/21 3/30 3/31





evised Completion Date: 30 May 2017

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032

Hong Kong. Email : mcl@fugro.com



Appendix C

Monthly EM&A Report For Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure works for Developments at Southern Part of the Former Runway

Civil Engineering and Development Department

EP-337/2009 & EP-445/2013/A Contract No. KL/2014/01

Kai Tak Development – Stage 2 Infrastructure works for Developments at Southern Part of the Former Runway

Monthly EM&A Report February 2017

(Version 1.0)

Approved By

(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

嘉誠管理顧問有限公司







Our ref: 6-3-2017

6 th March 2017

By email: clive.cheng@aecom-ktd.com and By post

Supervising Officer Representative

Aecom Asia Co Ltd.

8/F Grand Central Plaza Tower 2

138 Shatin Rural Committee Road

Sha Tin, N.T. Hong Kong

(Attn: Mr. Cheng Chi Hung)

Dear Mr. Cheng,

Re: Contract No. KL/2014/01 (Environmental Permit Nos. EP-337/2009 and EP-445/2013/A)

Kai Tak Development - Stage 2 Infrastructure Works for Developments at Southern Part of the Former Runway

Monthly EM&A report for February 2017

Reference is made to the Environmental Team's submission of the draft Monthly EM&A Report (version 1.0) for February 2017 provided to Independent Environmental Checker (IEC) via email dated on 3 rd March 2017 for review and comment.

Please be informed that IEC has no adverse comment on the captioned submission. IEC writes to verify the captioned submission in accordance with Specific Condition 2.2 of the Environmental Permit No. 337/2009 and 445/2013/A.

Thank you very much for your attention and please feel free to contact the undersigned should you require further information.

Yours faithfully,

For and on behalf of

Ka Shing Management Consultant Limited

Dr. C.F. Ng

Independent Environmental Checker

c.c. CEDD

Mr. Ronald Siu

(By email: ronaldsiu@cedd.gov.hk)

AECOM

Mr. Anthony Lok

(By email: anthony.lok@aecom-ktd.com)

CEC-CCC

Mr. Andrew Wong

(By email: andrew-wong@continental-engineering.com)

Cinotech

Dr. Priscilla Choy

(By email: priscilla.choy@cinotech.com.hk)

SFK

Ms Alice Leung

(By email: aliceleung@sfk.com.hk)



TABLE OF CONTENTS

	EXECUTIVE SUMMARY Introduction	
	Environmental Monitoring Works	
	Environmental Licenses and Permits	
	Key Information in the Reporting Month	2
	Future Key Issues	2
1.	INTRODUCTION	3
	Background	3
	Project Organizations	
	Construction Activities undertaken during the Reporting Month	
	Summary of EM&A Requirements	5
2.	AIR QUALITY	6
	Monitoring Requirements	6
	Observations	
3.	NOISE	7
	Monitoring Requirements	7
	Observations	
4.	LANDSCAPE AND VISUAL	8
	Monitoring Requirements	8
	Results and Observations	
5.	ENVIRONMENTAL AUDIT	9
	Site Audits	9
	Status of Environmental Licensing and Permitting	
	Status of Waste Management	9
	Implementation Status of Environmental Mitigation Measures	
	Summary of Mitigation Measures Implemented	
	Implementation Status of Event Action Plans	10
	Summary of Complaint, Warning, Notification of any Summons and Successful	
	Prosecution	11
6.	FUTURE KEY ISSUES	
	Key Issues for the Coming Month	12
7.	CONCLUSIONS AND RECOMMENDATIONS	14
	Conclusions	14
	Recommendations	14

LIST OF TABLES

Table I	Non-compliance Recorded for the Project in the Reporting Month
Table II	Summary Table for Key Information in the Reporting Month
Table 1.1	Key Project Contacts
Table 1.2	Construction Programme Showing the Inter-Relationship with Environmental
	Protection/Mitigation Measures
Table 5.1	Summary of Environmental Licensing and Permit Status
Table 5.2	Observations and Recommendations of Site Inspections

LIST OF FIGURES

Figure 1 Site Layout Plan

LIST OF APPENDICES

A	Action and Limit Levels
В	Summary of Exceedance
C	Site Audit Summary
D	Event Action Plans
E	Environmental Mitigation Implementation Schedule (EMIS)
F	Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
G	Waste Generated Quantity

EXECUTIVE SUMMARY

Introduction

- 1. This is the 11th Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2014/01 Kai Tak Development Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway" (Hereafter referred to as "the Project"). This contract work comprises two Schedule 2 designated projects (DP), namely the new distributor road D4(part) and roads D3A & D4A serving the planned KTD. The DPs are part of the designated projects under Environmental Permits (EP) No.: EP-337/2009 ("New distributor roads serving the planned Kai Tak Development") and EP-445/2013/A ("Kai Tak Development Roads D3A & D4A") respectively. This report documents the findings of EM&A Works conducted from 1 28 February 2017.
- 2. With reference to the same principle of EIA report of the Project, no air quality monitoring station within 500m and noise monitoring station within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, no relevant air quality and noise monitoring location are required for monitoring under the Project. The monitoring works for recommended monitoring stations in EM&A Manual of the DPs are conducted by Kai Tak Development (KTD) Schedule 3 Project.
- 3. The major site activities undertaken in the reporting month included:
 - Watermain works;
 - Construction of boundary wall at EPD recycling centre;
 - Bored piles and Pre-bored socketed H-piles;
 - TTA implementation at Shing Fung Road and Wang Chiu Road / Sheung Yee Road;
 - Open excavation for box culvert, piles caps and underpass;
 - ELS installation for box culvert and underpass; and
 - Construction of pile caps, sewer and manholes.

Environmental Monitoring Works

- 4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 5. Summary of the non-compliance in the reporting month for the Project is tabulated in Table I.

Table I Non-compliance Recorded for the Project in the Reporting Month

Parameter	No. of Project-rela	No. of Project-related Exceedance				
rarameter	Action Level	Limit Level	Action Taken			
Noise	0	0	N/A			

Environmental Monitoring for Air Quality and Construction Noise

No monitoring for air quality and construction noise is required. No Action/Limit Level exceedance was recorded.

Environmental Licenses and Permits

- 7. Licenses/Permits granted to the Project include the Environmental Permits (EP) for the Project, EP-337/2009 issued on 23 April 2009 and EP-445/2013 issued on 3 May 2013 (Amended Environmental Permit (No.: EP-445/2013/A) issued on 13 August 2014).
- 8. Billing Account for Disposal of Construction Waste (A/C No. 7024073)
- 9. Registration of Chemical Waste Producer (License: 5213-247-C4004-01).
- 10. Water Discharge License (License: WT00023634-2016).
- 11. Construction Noise Permit (Permit: GW-RE1092-16 and GW-RE 1251-16)

Key Information in the Reporting Month

12. Summary of key information in the reporting month is tabulated in Table II.

Table II Summary Table for Key Information in the Reporting Month

Event Details		Action Taken	Status	Remark	
	Number	Nature			
Complaint received	0		N/A	N/A	
Reporting Changes	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

Future Key Issues

- 13. The future key environmental issues in the coming month include:
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site;
 - Noise from operation of the equipment, especially for excavation activities and machinery on-site;
 - Wastewater and runoff discharge from site;
 - Regular removal of silt, mud and sand along u-channels and sedimentation tanks; and
 - Review and implementation of temporary drainage system for the surface runoff.

1. INTRODUCTION

Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 2 Infrastructure Works for Developments for Southern Part of the Former Runway is one of the construction stages of KTD. It contains two Schedule 2 DPs including new distributor roads serving the planned KTD and KTD Roads D3A & D4A. The general layout of the Project is shown in Figure 1.
- 1.2 One Environmental Permits (EP) No.: EP-337/2009 was issued on 23 April 2009 for new distributor roads serving the planned KTD and one Environmental Permit No.: EP-445/2013 was issued on 3 May 2013 for Kai Tak Development Roads D3A & D4A to Civil Engineering and Development Department (CEDD) as the Permit Holder. Pursuant to Section 13 of the EIAO, the Director of Environmental Protection amended the Environmental Permit No.: EP-445/2013 based on the Application No. VEP-449/2014 and the Environmental Permit (No.: EP-445/2013/A) was issued on 13 August 2014.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. EIA Reports (Register No. AEIAR-130/2009 and AEIAR-170/2013) were approved by the Environmental Protection Department (EPD) on 4 March 2009 and 3 May 2013 respectively.
- 1.4 Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2014/01 Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway. The construction work under KL/2014/01 comprises the construction of part of the Road D4 under the EP (EP-337/2009) and the construction of Roads D3A & D4A under the EP (EP-445/2013/A).
- 1.5 Cinotech Consultants Limited was commissioned by Civil Engineering and Development Department (CEDD) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The construction commencement of this Contract is on 13 April 2016. This is the 11th Monthly EM&A report summarizing the EM&A works for the Project from 1 28 February 2017.
- 1.6 All project information since the commencement of work under EPs including Monthly EM&A Reports is made available to the public via internet access at the website: http://www.kl201401.com/

Project Organizations

- 1.7 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Supervising Officer and the Supervising Officer's Representative (SO) AECOM Asia Co. Ltd. (AECOM).
 - Environmental Team (ET) Cinotech Consultants Limited (CCL).
 - Independent Environmental Checker (IEC) Ka Shing Management Consultant Ltd. (KSMC).
 - Contractor Continental Engineering Corp. and Chit Cheung Construction Co. Ltd. Joint Venture (CCJV).
- 1.8 The key contacts of the Project are shown in **Table 1.1**.

Table 1.1 Key Project Contacts

Party	Role	Contact Person Position		Phone No.	Fax No.	
CEDD	Project Proponent	Mr. Ronald Siu	Senior Engineer	2301 1453	2301 1277	
CEDD		Ms. Vicky Sy	Engineer	2301 1207		
AECOM	Supervising Officer	Mr. Clive Cheng CRE		3746 1801	2798 0783	
	Environmental Team	Dr. Priscilla Choy	Environmental Team Leader	2151 2089	3107 1388	
Cinotech		Ms. Ivy Tam	Audit Team Leader	2151 2090		
KSMC	Independent Environmental Checker	Dr. C. F. Ng	IEC	2618 2166	2120 7752	
CCJV	Contractor	Mr. Dennis Ho	Environmental Officer	2960 1398	2960 1399	

Construction Activities undertaken during the Reporting Month

- 1.9 The site activities undertaken in the reporting month included:
 - Watermain works;
 - Construction of boundary wall at EPD recycling centre;
 - Bored piles and Pre-bored socketed H-piles;
 - TTA implementation at Shing Fung Road and Wang Chiu Road / Sheung Yee Road;
 - Open excavation for box culvert, piles caps and underpass;
 - ELS installation for box culvert and underpass; and
 - Construction of pile caps, sewer and manholes.
- 1.10 The construction programme showing the inter-relationship with environmental protection/mitigation measures are presented in Table 1.2.

Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

Construction Works	Major Environmental Impact	Control Measures
As mentioned in Section 1.8	Noise, dust impact, water quality and waste generation	Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall; Provide mitigation measure to temporary use of chemicals; Provide sufficient mitigation measures as recommended in Approved EIA Report/Lease requirement.

Summary of EM&A Requirements

- 1.11 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event Action Plans;
- Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.12 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 5 of this report.

2. AIR QUALITY

Monitoring Requirements

2.1 With reference to the same principle of EIA report of the Project, no air quality monitoring station within 500m from the boundary of this Project are considered as relevant monitoring locations. No air quality monitoring is required for the Project.

Observations

- 2.2 No monitoring for air quality is required for the Project.
- 2.3 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of air quality mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C.**

3. NOISE

Monitoring Requirements

3.1 With reference to the same principle of EIA report of the Project, no construction noise monitoring station within 300m from the boundary of this Project are considered as relevant monitoring locations. No Construction noise monitoring is required for the Project. Appendix A shows the established Action and Limit Levels for the environmental monitoring works.

Observations

- 3.2 No monitoring for air quality is required for the Project. No Action/Limit Level exceedance was recorded. The summary of exceedance record in reporting month is shown in **Appendix B**.
- 3.3 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of construction noise mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C**.

4. LANDSCAPE AND VISUAL

Monitoring Requirements

4.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.

Results and Observations

- 4.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix C**.
- 4.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 4.4 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in **Appendix D** shall be performed.

5. ENVIRONMENTAL AUDIT

Site Audits

- 5.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix C**.
- 5.2 Site audits were conducted by representatives of the Contractor, Supervising Officer and ET on 1, 8, 15, 22 February 2017 in the reporting month. IEC joint site inspection was conducted on 22 February 2017. No non-compliance was observed during the site audits.

Status of Environmental Licensing and Permitting

5.3 All permits/licenses obtained for the Project are summarized in Table 5.1.

Table 5.1 Summary of Environmental Licensing and Permit Status

D 4.37	Valid Period		- · ·	Status
Permit No.	From To		Details	
Environmental Per	mit (EP)			
EP-337/2009	23/04/09	N/A	Construction of new distributor roads serving the planned Kai Tak development.	Valid
EP-445/2013/A	13/08/14	N/A	Construction of Kai Tak Development roads D3A and D4A	Valid
Effluent Discharge L	icense			
WT00023634-2016		31/03/21	Wastewater from the construction site including effluent treated by screen and sedimentation tank	Valid
Registration of Chen	nical Waste F	Producer		
5213-247-C4004-01	13-247-C4004-01 N/A Chemical Waste Types: Surplus paint, waste contaminated by paint, diesel, waste contaminated by diesel, spent lubricating oil and waste, soil contaminated by lubricating oil.		Valid	
Construction Noise P	Permit (CNP)			
GW-RE1092-16	09/11/16	powered mechanical equipment for		Valid
GW-RE1251-16	10/01/17	08/07/17	carrying out construction work other than percussive pilling and performing prescribed construction work.	

Status of Waste Management

- 5.4 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix G**.
- 5.5 In respect of the dump truck cover, the Contractor is reminded to take record photos and inspection to ensure that all dump trucks have fully covered the skip before leaving the site.

Implementation Status of Environmental Mitigation Measures

5.6 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in Table 5.2.

Table 5.2 Observations and Recommendations of Site Inspections

Parameters	Date	Observations and Recommendations	Follow-up	
Water Quality	25 Jan 2017	Appropriate signage should be provided at wheel washing machine to remind all drivers to perform wheel washing before leaving the Site.	Rectification/improvement was observed during the follow-up audit session.	
	22 Feb 2017	Reminder: Sandbag bund at Gate 5A should be enhanced to prevent silty runoff.	Follow up action will be reported in the next month.	
Air Quality	2 Feb 2017	Reminder: Dusty materials of stockpiles should be covered by impervious sheet after works.	Rectification/improvement was observed during the follow-up audit session.	
	8 Feb 2017	Reminder: Black smoke emission by the PME at Gate 5A should be avoided.	Rectification/improvement was observed during the follow-up audit session.	
	15 Feb 2017	Reminder: Water spraying should be performed more frequently in Section 1 for dust suppression.	Rectification/improvement was observed during the follow-up audit session.	
Noise				
Waste/ Chemical Management				
Landscape and Visual				
Permits/ Licences				

Summary of Mitigation Measures Implemented

5.7 An updated summary of the EMIS is provided in **Appendix E**.

Implementation Status of Event Action Plans

5.8 The Event Action Plans for noise and landscape and visual are presented in **Appendix D**. No Event Action Plan for air quality is considered necessary.

Construction Noise

5.9 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

5.10 No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

5.11 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix F**.

6. FUTURE KEY ISSUES

- 6.1 Major site activities undertaken for the coming two months include:
 - Watermain works;
 - Construction of boundary wall at EPD recycling centre;
 - Bored piles and Pre-bored socketed H-piles;
 - TTA implementation at Shing Fung Road and Wang Chiu Road/ Sheung Yee Road;
 - Open excavation for box culvert, pile caps, underpass and noise barrier footing;
 - ELS installation for box culvert, underpass and noise barrier footing; and
 - Construction of pile caps, sewer, manholes, noise barrier footing and reinforced concrete columns.

Key Issues for the Coming Month

- 6.2 Key environmental issues in the coming month include:
 - · Wastewater and runoff discharge from site;
 - Regular removal of silt, mud and sand along u-channels and sedimentation tanks;
 - Review and implementation of temporary drainage system for the surface runoff;
 - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site.
- 6.3 The tentative program of major site activities and the impact prediction and control measures for the coming two months, i.e. March and April 2017 are summarized as follows:

Construction Works	Major Impact Prediction	Control Measures
	Air quality impact (dust)	a) Frequent watering of haul road and unpaved/exposed areas;b) Frequent watering or covering stockpiles with tarpaulin or similar means; andc) Watering of any earth moving activities.
As mentioned in Section 7.1	Water quality impact (surface run-off)	 d) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; e) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; f) Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and
		g) Provision of measures to prevent discharge into the stream.

Construction Works	Major Impact	Control Measures
	Prediction	
	Noise Impact	h) Scheduling of noisy construction activities if necessary to
		avoid persistent noisy operation;
		i) Controlling the number of plants use on site;
		j) Regular maintenance of machines; and
		k) Use of acoustic barriers if necessary.

7. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

7.1 The Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 1 to 28 February 2017.

Air Quality and Construction Noise

7.2 No regular monitoring air quality and noise monitoring is required for the Project. No Action/Limit Level exceedance was recorded.

Landscape and visual

7.3 No non-compliance was recorded in the reporting month.

Complaint and Prosecution

- 7.4 No environmental complaints and environmental prosecution were received in the reporting month.
- 7.5 The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Recommendations

7.6 According to the environmental audit performed in the reporting month, the following recommendations were made:


Air Quality Impact

- To maintain good site practices including covering stockpiles of dusty materials with impervious sheets in order to prevent dust generation.
- · To properly cover dusty materials with impervious materials for dust suppression.
- To regularly maintain and check PMEs within the Site to prevent black smoke emission.

Water Quality Impact

 To enhance sandbag or concrete bund near the Site boundary to avoid silty and muddy runoff out of the Site into public area.

FIGURES



APPENDIX A ACTION AND LIMIT LEVELS

Appendix A - Action and Limit Levels

Table A-1 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level ⁽¹⁾⁽²⁾
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

Remarks: (1) If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

- (2) No regular noise impact monitoring station for this Contract. It is subject to the noise sensitive receiver(s) and additional monitoring work.
- (*) 70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B SUMMARY OF EXCEEDANCE

Contract No. KL/2014/01 Kai Tak Development –Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

Appendix B - Summary of Exceedance

Exceedance Record for Contract No. KL/2014/01

Reporting Month: February 2017

(A) Exceedance Record for Construction Noise

(NIL in the reporting month)

(B) Exceedance Record for Landscape and Visual

(NIL in the reporting month)

APPENDIX C SITE AUDIT SUMMARY

Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway EP-337/2009 & EP-445/2013/A

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170202
Date	02 February 2017 (Thursday)
Time	14:00 – 16:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
170202-R01	Dusty materials of stockpiles should be covered by impervious sheet after works.	C7
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	***
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	Follow-up on previous audit session (Ref. No.:170125), all identified environmental deficiency was observed improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	Andy Chan	4~	02 February 2017
Checked by	Dr. Priscilla Choy	WI	02 February 2017

Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway EP-337/2009 & EP-445/2013/A

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170208	
Date	08 February 2017 (Wednesday)	
Time	14:00 - 16:00	

Ref. No.	Non-Compliance	Related Item No.
-	None identified	_
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
170208-R01	Black smoke emission by the PME at Gate 5A should be avoided.	C 17
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
-	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	Follow-up on previous audit session (Ref. No.:170202), all identified environmental deficiency was observed improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	Kelvin Koo	- Andrews - Andr	8 February 2017
Checked by	Dr. Priscilla Choy	With	8 February 2017

Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

EP-337/2009 & EP-445/2013/A

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170215
Date	15 February 2017 (Wednesday)
Time	14:00 – 16:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	- 20012 1101
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
170215-R01	Water spraying should be performed more frequently in Section 1 for dust suppression.	C 5
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	Follow-up on previous audit session (Ref. No.:170208), all identified environmental deficiency was observed improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	Kelvin Koo	A	15 February 2017
Checked by	Dr. Priscilla Choy	WIL	15 February 2017

Contract No. KL/2014/01 Kai Tak Development - Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway EP-337/2009 & EP-445/2013/A

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170222
Date	22 February 2017 (Wednesday)
Time	14:00 – 16:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
170222-R01	Sandbag bund should be enhanced near Gate 5A to prevent silty runoff out of the Site.	B 16
	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
-	H. Others	
	Follow-up on previous audit session (Ref. No.:170215), all identified environmental deficiency was observed improved/rectified by the Contractor.	

	Name	Signature	Date
Recorded by	Kelvin Koo	+	22 February 2017
Checked by	Dr. Priscilla Choy	WIL	22 February 2017

APPENDIX D EVENT ACTION PLANS

Appendix D - Event Action Plans

Event/Action Plan for Construction Noise

EVENT			ACTION	NO	
		ET	IEC	ER	CONTRACTOR
Action Level	4	Notify ER, IEC and Contractor;	1. Review the investigation	1. Confirm receipt of notification of	1. Submit noise mitigation
peing	5	Carry out investigation;	results submitted by the ET;	failure in writing;	proposals to IEC and ER;
exceeded	9	Report the results of	2. Review the proposed remedial		2. Implement noise mitigation
		investigation to the IEC, ER and	measures by the Contractor and advise the ER accordingly:	3. In consolidation with the IEC,	proposals. (The above actions should be
	7	Discuss with the IEC and	3. Advise the ER on the	remedial measures to be	taken within 2 working days after
		rem		implemented;	the exceedance is identified)
		measures required;	remedial measures.	4. Supervise the implementation of	
	œ	Increase monitoring frequency to	(The above actions should be taken	remedial measures.	
		check mitigation effectiveness.	within 2 working days after the	should	
	E		exceedance is identified)	within 2 working days after the	
	exc	within 2 working days after the exceedance is identified)		exceedance is identified)	
Limit Level	-	Inform IEC, ER, Contractor and	1. Discuss amongst ER, ET, and	1. Confirm receipt of notification of	1. Take immediate action to
being		EPD;		failure in writing:	avoid further exceedance;
exceeded	7	Repeat measurements to	remedial actions;	2. Notify Contractor;	2. Submit proposals for
		confirm findings;	2. Review Contractor's remedial	3. In consolidation with the IEC,	remedial actions to IEC and
	m	Increase monitoring frequency;	actions whenever necessary to	agree with the Contractor on the	ER within 3 working days of
	4	Identify source and investigate	assure their effectiveness and	remedial measures to be	notification;
		the cause of exceedance;	advise the ER accordingly.	implemented;	Implement the agreed
	5	Carry out analysis of	d be t	4. Supervise the implementation of	proposals;
		Contractor's working procedures;	within 2 working days after the	remedial measures;	further propo
	9	Discuss with the IEC, Contractor	exceedance is identified)	5. If exceedance continues,	problem still not under
		and ER on remedial measures		consider stopping the	7
		required;		Contractor to continue working	5. Stop the relevant portion of
	7	Assess effectiveness of		on that portion of work which	works as instructed by the
		Contractor's remedial actions		causes the exceedance until the	ER until the exceedance is
		informed of the recults:		(The above actions should be taken	(The above actions should be
	80	If exceedance stops, cease		within 2 working days after the	taken within 2 working days after
		ring.		exceedance is identified)	the exceedance is identified)
	E	(The above actions should be taken			
	with	within 2 working days after the			
	exc	exceedance is identified)			

Appendix D - Event Action Plans

Event/Action Plan for Landscape and Visual

EVENT		ACT	TION	
LEVEL	ET	IEC	ER	CONTRACTOR
Design Check	Check final design conforms to the requirements of EP and prepare report.	Check report. Recommend remedial design if necessary	Undertake remedial design if necessary	
Non- conformity on one occasion	Identify Source Inform IEC and ER Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed	Check report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures. Check implementatio n of remedial measures.	Notify Contractor Ensure remedial measures are properly implemented	Amend working methods Rectify damage and undertake any necessary replacement
Repeated Non- conformity	Identify Source Inform IEC and ER Increase monitoring frequency Discuss remedial actions with IEC, ER and Contractor Monitor remedial actions until rectification has been completed If non- conformity stops, cease additional monitoring	Check monitoring report Check Contractor's working method Discuss with ET and Contractor on possible remedial measures Advise ER on effectiveness of proposed remedial measures Supervise implementatio n of remedial measures.	Notify Contractor Ensure remedial measures are properly implemented	Amend working methods Rectify damage and undertake any necessary replacement

APPENDIX E ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

Appendix E - Summary of Implementation Schedule of Mitigation Measures for Construction Phase

Status		<	<		*	<	<	<	<	<	<
Mitigation Measures	uality	8 times daily watering of the work site with active dust emitting activities.	Control measures stipulated in the approved KTD Schedule 3 EIA Report should be strictly followed.	Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative dust impacts.	• Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable sheeting to reduce dust emission.	 Misting for the dusty material should be carried out before being loaded into the vehicle. 	Any vehicle with an open load carrying area should have properly fitted side and tail boards.	 Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarnaulin. 	 The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation 	 The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials. 	 Vehicle washing facilities should be provided at every vehicle exit point.
EIA Ref.	Construction Air Quality	S3.2 (AEIAR-130/2009)	S4.8 (AEIAR-170/2013)	S3.2 (AEIAR-130/2009) and S4.8	(AEIAR-170/2013)						

EIA Ref.	Mitigation Measures	Status
	• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	<
	 Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet. 	*
	• Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides; and	<
	 Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites. 	<
Construction Noise		
S3.3 (AEIAR-130/2009)	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air Compressor, Bar Bender, Concrete Pump,	<
	Generator and Water Pump.	
S3.3 (AEIAR-130/2009)	Good Site Practice:	
,	 Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. 	<
	 Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. 	N/A(1)
	 Mobile plant, if any, should be sited as far away from NSRs as possible. 	<
	 Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. 	<
	 Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. 	<
	 Material stockpiles and other structures should be effectively utilized, wherever 	<

EIA Ref.	Mitigation Measures	Status
	practicable, in screening noise from on-site construction activities.	
S3.3 (AEIAR-130/2009)	Scheduling of Construction Works during School Examination Period	N/A
S3.8 (AEIAR-170/2013)	Provision of a landscaped deck along Roads D3A & D4A.	N/A
S3.8 (AEIAR-170/2013)	 Provision of about 1090 m length of vertical noise barrier (connected to the deck) at Roads D3A & D4A; Provision of about 60 m length of overhang vertical noise barrier (connected to the deck) at Road D4A; and Provision of staircases with noise barriers next to Sites 4A1 and 4B1 	N/A N/A N/A
	It should be noted that the exact length of the mitigation measures would be subject to minor refinement during the detailed design stage.	
S3.8 (AEIAR-170/2013)	Non-noise sensitive use areas within Sites 4A1 and 4B1.	N/A
S3.8 (AEIAR-170/2013)	Avoid sensitive façade with openable window facing Road D3A.	N/A
Construction Water Quality	Quality	
S3.4 (AEIAR-130/2009)	Construction Runoff	
and S5.8	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with	
(AEIAR-170/2013)	the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: use of sediment traps	<
	 adequate maintenance of drainage systems to prevent flooding and overflow 	<

EIA Ref.	Mitigation Measures	Status
	Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	
	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	
S5.8 (AEIAR-170/2013)	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.	
	Measures should be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	
S3.4 (AEIAR-130/2009)	Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m³ capacity, are recommended as a general mitigation measure	

EIA Ref.	Mitigation Measures	Status
	which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	
	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	
S3.4 (AEIAR-130/2009)	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.	
	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting	

EIA Ref.	Mitigation Measures	Status
	from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	
S5.8 (AEIAR-170/2013)	Boring and Drilling Water Water used in ground boring and drilling for site investigation or rock / soil anchoring A should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities.	
	Acid Cleaning, Etching and Pickling Wastewater Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers	
S3.4 (AEIAR-130/2009)	<u>Drainage</u> It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.	
S3.4 (AEIAR-130/2009)	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	

EIA Ref.	Mitigation Measures	Status
S3.4 (AEIAR-130/2009)	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.	
S5.8 (AEIAR-170/2013)	There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. Minimum distance of 100 m should be maintained between the discharge points of construction site effluent and the existing seawater intakes and the planned WSR mentioned in S5.3.1 as appropriate. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO licence which is under the ambit of regional office (RO) of EPD.	
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	Sewage Effluent Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.	
S5.8	Notices should be posted at conspicuous locations to remind the workers not to discharge	

EIA Ref.	Mitigation Measures	Status
(AEIAR-170/2013)	any sewage or wastewater into the surrounding environment. Regular environmental audit of the construction site will provide an effective control of any malpractices and can encourage continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the project would not cause water pollution problem after undertaking all required measures.	
S3.4 (AEIAR-130/2009) and S5.8 (AEIAR-170/2013)	Stormwater Discharges Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes.	<
	Debris and Litter In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur.	<
S5.8 (AEIAR-170/2013)	Accidental Spillage Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation, should be observed and complied with for control of chemical wastes. Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	<

EIA Ref.	Mitigation Measures	Status
	 Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area. 	< < <
Construction Waste Management	Management	
S6.7 (AEIAR-170/2013)	Prepare a Waste Management Plan, which becomes a part of the Environmental Management Plan, in accordance with the requirements stipulated in ETWB TC(W) No. 19/2005, approved by the Engineer/Supervising Officer of the Project based on current practices on construction sites.	<
S3.5 (AEIAR-130/2009) and S6.7 (AEIAR-170/2013)	Good Site Practices It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during construction activities include: Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical waste handling procedures Provision of sufficient waste disposal points and regular collection for disposal	< <

EIA Ref.	Mitigation Measures	Status
	Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers	<
	 A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites) 	<
		< <
	Separation of chemical wastes for special nandling and appropriate treatment	
	Waste Reduction Measures Good management and control can prevent the generation of a cignificant amount of	
	waste. Waste reduction is best achieved at the planning and design stage, as well as by	
	ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:	
	ste from demolition of the remaining structures to recover recyclable as metals	<
	ps or	<
	 stockpiles to enhance reuse or recycling of materials and their proper disposal Encourage collection of aluminium cans, PET bottles and paper by providing separate 	<
	labelled bins to enable these wastes to be segregated from other general refuse generated by the work force	
	ose with remaining functional capacity should be recycled	<
	 Proper storage and site practices to minimise the potential for damage or contamination of construction materials 	<
	Plan and stock construction materials carefully to minimize amount of waste penerated and avoid nunecessary generation of waste	<
	77	<
	appropriate waste management procedures, including waste reduction, reuse and recycle.	

Status											
		<	<	<	<	<	<	<	<	<	
Mitigation Measures	Construction and Demolition Materials Mitigation measures and good site practices should be incorporated in the contract document to control potential environmental impact from handling and transportation of C&D material. The mitigation measures include:	 Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal, the transient stockpiles shall be located away from waterfront or storm drains as far as possible. 	Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric.	Skip hoist for material transport should be totally enclosed by impervious sheeting.	 Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site. 	 The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores. 	 The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle. 	All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.	The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading.	When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as	agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket
EIA Ref.	S3.5 (AEIAR-130/2009)										

EIA Ref.	Mitigation Measures	Status
	System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirement sand implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.	
S3.5 (AEIAR-130/2009)	General Refuse General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem	<
Construction Landscape and Visual	cape and Visual	
S3.8.12 (AEIAR-130/2009) and S7.9 (AEIAR-170/2013)	 Minimized construction area and contractor's temporary works areas. All existing trees should be carefully protected during construction. Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work. Control of night-time lighting. Erection of decorative screen hoarding. Reduction of construction period to practical minimum. Limitation of / Ensuring no run-off into surrounding landscape and adjacent seawater areas. Temporary or advance landscape should be provided along the temporary access 	N/A(1)

ment	oment – Koads D3A & D4A	X Non-compliance of mitigation measure;	Non-compliance but rectified by the	contractor;		
EIA Report (AEIAR-130/2009) – Kai Tak Development	EIA Keport (AEIAK-1/0/2013) – Kai Tak Development – Koads D3A & D4A	 Compliance of mitigation measure; 	N/A Not Applicable at this stage;	N/A(1) Not observed;	 Recommendation was made during site audit 	but improved/rectified by the contractor.
Remarks:						

APPENDIX F
SUMMARIES OF ENVIRONMENTAL
COMPLAINT, WARNING, SUMMON
AND NOTIFICATION OF SUCCESSFUL
PROSECUTION

Contract No. KL/2014/01

Kai Tak Development –Stage 2 Infrastructure Works for Developments at the Southern Part of the Former Runway

 $\label{eq:complaint} \textbf{Appendix} \ F-\textbf{Summary} \ of \ environmental \ complaint, \ warning, \ summon \ and \ notification \ of \ successful \ prosecution$

Reporting Month: February 2017

Contract No. KL/2014/01

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A	N/A

Remarks: No environmental complaint/warning/summon and prosecution were received in the reporting period.

APPENDIX G WASTE GENERATED QUANTITY

Contract No. KL/2014/01

Name of Department: CEDD

Waste Flow Table for Year 2017

		Actual Qu	Actual Quantities of Inert C&D Materials Generated Monthly	Materials Generated M	fonthly			Actual Quantities o	Actual Quantities of C&D Wastes Generated Monthly	erated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in tonne)	(in '000 kg)	(in '000kg)	(in '000kg)	(in 000kg)	(in tonne)
Jan	15,470.22	0	0.00	0	15470.22	0	0	0.301	0.019	0	53.3
Feb	23,173.51	0	0.00	0	23173.51	0	0	0	0	0	9.2
Mar											
Apr											
May											
June											
Sub-total	38,643.73	0.00	0.00	0.00	38,643.73	0.00	0.00	0.301	0.019	0.00	62.5
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total	38,643.73	0.00	0.00	0.00	38,643.73	0.00	0.00	0.301	0.019	0.00	62.5

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong. Email : mcl@fugro.com



Appendix D

Monthly EM&A Report For Contract No. KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Fax Email : mcl@fugro.com

Hong Kong..



MONTHLY EM&A REPORT

February 2017

Client Civil Engineering and Development

Department, HKSAR

Contract No. KLN/2015/07

Contract Name: Environmental Monitoring Works for

Contract KL/2014/03 - Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

0405/15/ED/0733A Report No.

EP-337/2009 New Distributor Roads Serving the Planned Kai Tak

Development Area

EP-339/2009/A Decommissioning of the Remaining Parts (Ex-GFS

Building, Radar Station and Hong Kong Aviation Club)

of the former Kai Tak Airport

EP-451/2013 Trunk Road T2

Prepared by Alfred Y. S. Lam

Reviewed by Cyrus C. Y. Lai

Certified by Colin K. L. Yung

> **Environmental Team Leader** MateriaLab Consultants Limited

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company



Ref.: CEDKTDS3EM00 0 0173L.17

13 March 2017

By Post and Email

Hyder-Meinhardt Joint Venture 20/F., AXA Tower, Landmark East, 100 How Ming Street, Kwun Tong, Kowloon, Hong Kong

Attention: Mr. Wong W K, Chris

Dear Mr. Wong,

Re: Contract No. KL/2014/03 - Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway Monthly EM&A Report for February 2017

Reference is made to the Environmental Team's submission of the Monthly EM&A Report for February 2017 (Report No. 0405_15_ED_0733A) we received by e-mail on 10 March 2017.

Please be informed that we have no adverse comment on the captioned report. We hereby verify the captioned submission according to Condition 3.3 of EP-337/2009, Condition 3.3 of EP-339/2009/A and Condition 3.4 of EP-451/2013.

Thank you for your attention. Please do not hesitate to contact us should you have any queries.

Yours sincerely, For and on behalf of Ramboll Environ Hong Kong Limited

F. C. Tsang

Independent Environmental Checker

CEDD C.C.

Attn.: Ms. Amy Chu

Fax: 2369 4980

Chafta Steof

MateriaLab Attn.: Mr. Colin K. L. Yung

Fax: 2450 8032

CRBC Attn.: Mr. Arnold Chan

Fax: 2283 1689

Q:\Projects\CEDKTDS3EM00\02_Proj_Mgt\02_Corr\CEDKTDS3EM00_0_0173L.17.docx

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508238 Fax : (852)-24508032 Hong Kong.. Email : mcl@fugro.com



TABLE OF CONTENTS

EXE	CUTIVE SUMMARY	ı
1.	INTRODUCTION	1
2.	AIR QUALITY	5
3.	NOISE	10
4.	LANDSCAPE AND VISUAL	14
5.	WASTE MANAGEMENT	15
6.	SITE INSPECTION	16
7.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	17
8.	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	18
9.	FUTURE KEY ISSUES	19
10	CONCLUSIONS	20

FIGURES

Figure 1 Project General Layout

Figure 2 Air and Noise Monitoring Locations

LIST OF APPENDICES

Appendix A Appendix B Appendix C	Construction Programme Project Organization Chart Action and Limit Levels for Air Quality and Noise
Appendix D	Calibration Certificates of Monitoring Equipment
Appendix E	Environmental Monitoring Schedules
Appendix F	Air Quality Monitoring Data
Appendix G	Noise Monitoring Data
Appendix H	Event Action Plans
Appendix I	Waste Flow Table
Appendix J	Environmental Mitigation Implementation Schedule (EMIS)
Appendix K	Weather and Meteorological Conditions during Reporting Month
Appendix L	Cumulative statistics on Environmental Complaints, Notifications of Summons and Successful Prosecutions
Appendix M	Summary of Site Audit in the Reporting Month
Appendix N	Outstanding Issues and Deficiencies

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 : (852)-24508032 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. Email : mcl@fugro.com



EXECUTIVE SUMMARY

- i. The Civil Engineering and Development Department HKSAR has appointed MateriaLab Consultants Limited (MCL) to undertake the Environmental Team services for the Project and implement the EM&A works.
- ii. This Monthly EM&A report presents the environmental monitoring and audit works for the period between 1 February 2017 and 28 February 2017. As informed by the Contractor, major activities in the reporting month were:
 - Temporary utility diversion;
 - Implementation of Temporary Traffic Arragement (TTA);
 - Construction of Tunnel structure;
 - Construction of Subway B:
 - Construction of guide walls and D-walls; and
 - Construction of District Cooling System Works.

Breaches of the Action and Limit Levels

iii. No Action / Limit Level exceedance was recorded for 24-hr TSP and construction noise at KTD1a, KTD2a and KER1b in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

- iv. A complaint received on 9 February 2017 was referred from EPD on 21 February 2017 and summarized as below:
 - No car washing machine was found in the construction site near the gate of former Radar Tower (hereinafter referred to as "the Site").
 - Dust was observed when the vehicle leaving and entering the Site.

The notification of complaint was received by ET on 22 February 2017.

Reporting Changes

v. There was no reporting change in the reporting month.

Future Key Issues

vi. The key issues to be considered in the coming reporting month include:

Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality, waste management and landscape and visual impact.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 : (852)-24508032 1-15 Kwai Fung Crescent, Kwai Fong, Fax Hong Kong.. Email : mcl@fugro.com



1. INTRODUCTION

1.1 **Background**

- The Kai Tak Development is located in the south-eastern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.1.2 Contract No. KL/2014/03 is the works package to construct an approximately 420m long supporting underground structure (SUS) underneath Shing Cheong Road and Cheung Yip Street. The EM&A programme under this Contract is governed by three EPs (EP-337/2009, EP-339/2009/A and EP-451/2013) and two EM&A Manuals (AEIAR-130/2009 and AEIAR-174/2013). The Works to be executed under this Contract and corresponding EPs include but not be limited to the following main items:

EP-451/2013 - Trunk Road T2

Construction of approximately 420m long supporting underground structure (SUS) (i) including diaphragm walls, barrettes, piled foundation, top and bottom slabs, end wall and adits underneath Shing Cheong Road and Cheung Yip Street;

EP-337/2009 - New Distributor Roads Serving the Planned Kai Tak Development

- Widening and re-alignment of Cheung Yip Street of approximately 330m long and associated footpaths:
- Demolition, reconstruction and widening of Shing Cheong Road of approximately 410m (iii) long and associated footpaths;
- Construction of drainage outfall and modification of existing seawall; (iv)
- Construction of ancillary works including surface drainage, sewerage, water, fire (v) fighting, street lighting, street furniture, road marking, road signage, utilities and services, irrigation and landscape works.

EP-339/2009/A - Decommissioning of the Remaining Parts (Ex-GFS Building, Radar Station and Hong Kong Aviation Club) of the former Kai Tak Airport

(vi) Demolition of RADAR Tower and guard house;

Other works not covered by any EP

- Construction of two subways between Phase II of New Acute Hospital (Site A) and Hong Kong Children's Hospital (Site C), and between Phase I of New Acute Hospital (Site B) and Site C;
- (viii) Construction of District Cooling System (DCS) along Cheung Yip Street and Shing Cheong Road
- The location and boundary of the site is shown in **Figure 1**.
- This Monthly EM&A report is required under EP-337/2009 Condition 3.3, EP-339/2009/A Condition 3.3 and EP-451/2013 Condition 3.4. It is to report the results and findings of the EM&A programme required in the EM&A Manuals.
- This is the twelfth monthly EM&A Report which summaries the impact monitoring results and audit findings for the Project within the period between 1 February 2017 and 28 February 2017.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Hong Kong.. Email : mcl@fugro.com



1.2 **Project Organization**

- The project proponent was the Civil Engineering and Development Department, HKSAR 1.2.1 (CEDD). Hyder Meinhardt Joint Venture (HMJV) was commissioned by CEDD as the Engineer for the Project. Ramboll Environ Hong Kong Limited was commissioned as the Independent Environmental Checker (IEC). China Road and Bridge Corporation (Hong Kong) (CRBC) was appointed as the main contractor for the construction works under the contract KL/2014/03. MateriaLab Consultants Limited (MCL) was appointed as the Environmental Team (ET) by CEDD to implement the EM&A programme for the Project.
- 1.2.2 The organization structure is shown in Appendix B. The key personnel contact names and numbers for the Project are summarized in **Table 1.1**.

Table 1.1 Contact Information of Key Personnel

Table 1.1 Contact information of Ney 1 croomics					
Party	Position	Name	Telephone	Fax	
Project Proponent (CEDD)	Co-ordinator	Ms. Amy Chu	3106 3172	2369 4980	
Engineer's Representative (HMJV)	Chief Resident Engineer	Mr. W. K., Chris Wong	3742 3803	3742 3899	
IEC (Ramboll Environ Hong Kong Limited)	Independent Environmental Checker	Mr. F. C. Tsang	3465 2851	3465 2899	
Main Contractor (CRBC)	Site Agent	Mr. Chan See Wai, Arnold	9380 4110	2283 1689	
Main Contractor (CRBC)	Environmental Officer	Mr. Andy Choy	6278 2693	2283 1689	
ET (MCL)	Environmental Team Leader	Mr. Colin Yung	3565 4114	3565 4160	

1.3 **Construction Programme and Activities**

- 1.3.1 The construction of the Project commenced in February 2016 and is expected to complete in 2020. The construction programme is shown in **Appendix A**.
- 1.3.2 A summary of the major construction activities undertaken in the reporting month were:
 - Temporary utility diversion;
 - Implementation of Temporary Traffic Arragement (TTA);
 - Construction of Tunnel structure;
 - Construction of Subway B;
 - Construction of guide walls and D-walls: and
 - Construction of District Cooling System Works.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Hong Kong. Email : mcl@fugro.com



1.4 Inter-relationship with the environmental protection/ mitigation measures with the construction programme

- According to the construction activities in the construction programme mentioned in Section 1.4.1 1.3.2, the following environmental protection/ mitigation measures including Air Quality Impact, Construction Noise Impact, Water Quality Impact, Chemical and Waste Management, Landscape and Visual Impact shall be implemented:
 - Sufficient watering of the works site with the active dust emitting activities;
 - Limitation of the speed for vehicles on unpaved site roads;
 - Properly cover or enclosure of the stockpiles and dusty materials:
 - Good site practices on loading dusty materials;
 - Providing sufficient vehicles washing facilities at every vehicle exit point;
 - Good maintenance to the plant and equipment;
 - Use of guieter plant and Quality Powered Mechanical Equipment (QPME);
 - Use of acoustic fabric and noise barrier;
 - Using the approved Non-road Mobile Machineries (NRMMs);
 - Proper storage and handling of chemical:
 - Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge;
 - Onsite waste sorting and implementation of trip ticket system;
 - Training of the site personnel in proper waste management and chemical waste handling procedures;
 - Proper storage of the construction materials:
 - Erection of decorative screen hoarding:
 - Strictly following the Environmental Permits and Licenses:
 - Provide sufficient mitigation measures as recommended in Approved EIA Reports

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Hong Kong.. Email : mcl@fugro.com



1.5 Status of Environmental Licences, Notifications and Permits

A summary of the relevant environmental licenses, permits and/or notifications on 1.5.1 environmental protection for this Contract is presented in Table 1.2.

Table 1.2 Relevant Environmental Licenses, Permits and/or Notifications

Environmental License / Permit / Notification	Reference Number	Valid From	Valid Till
Environmental Permit	EP-337/2009 EP-339/2009/A EP-451/2013	23 April 2009 18 June 2009 19 September 2013	Not Applicable Not Applicable Not Applicable
Notification pursuant to Air Pollution (Construction Dust) Regulation	395601	16 November 2015	Not Applicable
Billing Account for Waste Disposal	A/C No.: 7023814	30 November 2015	Not Applicable
Construction Noise Permit	GW-RE1008-16	19 October 2016	09 April 2017
Construction Noise Permit	PP-RE0032-16	23 November 2016	15 May 2017
Wastewater Discharge License	WT00023125-2015	6 January 2016	31 January 2021
Chemical Waste Producer License	5213-247-C1232-12	23 November 2015	Not Applicable

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com



2. **AIR QUALITY**

2.1 **Monitoring Requirement**

In accordance with the approved EM&A Manuals, 24-hour Total Suspended Particulates (TSP) level at the designated air quality monitoring station is required. Impact 24-hour TSP monitoring should be carried out at least once every 6 days. In case of complaints, 1-hour TSP monitoring should be carried out at least 3 times per 6 days when the highest dust impacts are likely to occur. The Action and Limit Levels of the air quality monitoring are given in Appendix C.

2.2 **Monitoring Equipment**

The 24-hour TSP air quality monitoring was performed using High Volume Air Samplers (HVS) located at each of the designated monitoring station. Portable TSP Monitors would be used in case of complaints for 1-hour TSP monitoring.

Table 2.1 summarizes the equipment used in air quality monitoring.

Table 2.1 Air Quality Monitoring Equipment

Item	Brand	Model	Equipment	Serial Number
1		TE-5170 (TSP)	High Volume Sampler	
		TE-300-310X	- Mass Flow Controller	2037
	Tisch	TE-5005X	- Blower Motor Assembly	3482
		TE-5007X	- Mechanical Timer	4488
		TE-5009X	- Continuous Flow Recorder	4371
2		TE-5170 (TSP)	High Volume Sampler	
		TE-300-310X	- Mass Flow Controller	2524
	Tisch	TE-5005X	- Blower Motor Assembly	4037
		TE-5007X	- Mechanical Timer	5160
	TE-5009X		- Continuous Flow Recorder	4377
3	TE-5170 (TSP)		High Volume Sampler	
		TE-300-310X	- Mass Flow Controller	2618
	Tisch	TE-5005X	- Blower Motor Assembly	3838
	G3031		- Mechanical Timer	2251
		G1051	- Continuous Flow Recorder	2307
4	Tisch	TE-5025A	HVS Sampler Calibrator	0438320 / 2456
5	*Sibata	Model LD-3B	Sibata Portable TSP Monitors	NA

Note:

No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted.

2.3 **Monitoring Methodology**

2.3.1 24-hour TSP air quality monitoring

HVS Installation

The following guidelines were adopted during the installation of HVS:

- Sufficient support is provided to secure the samplers against gusty wind.
- No two samplers are placed less than 2 meters apart.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong. Email : mcl@fugro.com



- The distance between the sampler and an obstacle, such as buildings, is at least twice the height that the obstacle protrudes above the sampler.
- A minimum of 2 meters of separation from walls, parapets and penthouses is required for rooftop samples.
- A minimum of 2 meters separation from any supporting structure, measured horizontally is required.
- No furnaces or incineration flues are nearby.
- Airflow around the samplers is unrestricted.
- The samplers are more than 20 meters from the drip line.
- Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.

Filters Preparation

Fiberglass filters (provided by the HOKLAS accredited laboratory) shall be used (Note: these filters have a collection efficiency of larger than 99% for particles of 0.3 µm diameter). A HOKLAS accredited laboratory (ALS Technichem (HK) Pty Ltd.) is responsible for the preparation of 24-hr conditioned and pre-weighed filter papers for monitoring team.

All filters are equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature is around 25°C and not variable by more than ±3°C; the relative humidity (RH) is < 50% and not variable by more than ±5%. A convenient working RH is 40%.

Operating / Analytical Procedures

Operating / analytical procedures for the air quality monitoring are highlighted as follows:

- Prior to the commencement of the dust sampling, the flow rate of the HVS are properly set (between 0.6 m³/min and 1.7 m³/min) in accordance with the EM&A manual. The flow rate shall be indicated on the flow rate chart.
- The power supply shall be checked to ensure the samplers worked properly.
- On sampling, the samplers shall be operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air quality monitoring station.
- The filter holding frame is then removed by loosening the four nuts and carefully a weighted and conditioned filter is centered with the stamped number upwards, on a supporting screen.
- The filter shall be aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame is tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- The shelter lid shall be closed and secured with the aluminum strip.
- The timer is then programmed. Information shall be recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- After sampling, the filter shall be removed and sent to laboratory for weighing. The elapsed time is also recorded.
- Before weighing, all filters are equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%. Weighing results are returned to MCL for further analysis of TSP concentrations collected by each filter.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Hong Kong.. Email : mcl@fugro.com



2.3.2 1-hour TSP air quality monitoring

Operating / Analytical Procedures

The measuring procedures of the 1-hr dust meter are in accordance with the Manufacturer's instruction Manual as follows:

- Pull up the air sampling inlet cover
- Change the Mode 0 to BG once
- Push Start/Stop switch once
- Turn the knob to SENSI.ADJ and press it
- Push Start/Stop switch once
- Return the knob to the position MEASURE slowly
- Push the timer set switch to set measuring time
- Remove the cap and make a measurement

2.4 Maintenance / Calibration

24-hour TSP air quality monitoring

The following maintenance / calibration are required for the HVS:

- The high volume motors and their accessories are properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking are made to ensure that the equipments and necessary power supply are in good working condition.
- All HVS shall be calibrated (five point calibration) using Calibration Kit upon installation and thereafter in every 3 months.
- A copy of the calibration certificates for the HVS and calibrator are provided in **Appendix** D.

2.4.2 1-hour TSP air quality monitoring

The portable TSP monitor should be calibrated at 1 year intervals

2.5 **Monitoring Locations**

- According to the EM&A Manual, three air quality monitoring locations, namely KTD1, KTD2 and KER1, are covered by this Contract within the South Apron Area of Former Kai Tak Airport. The other two air quality monitoring locations, which are identified in Cha Kwo Ling area, are farther than 500m away from the site boundary and thus not covered by this Contract. The monitoring works in Cha Kwo Ling area are covered by other Contract(s) respectively.
- 2.5.2 According to the approved alternative baseline air quality and noise monitoring locations (EPD reference: EP2/K19/A/21 Pt.5), the original monitoring locations (KTD1, KTD2 and KER1) are proposed to be replaced by alternative monitoring locations (KTD1a, KTD2a and KER1b) for air quality monitoring, they are summarized in Table 2.2 and shown in Figure 2.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

Profit Industrial Building, Tel (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax (852)-24508032 Hong Kong. Email : mcl@fugro.com



Table 2.2 Location of Air Quality Monitoring Station

Monitoring Station	Location
KTD1a	Centre of Excellence in Paediatrics (Children's Hospital)
KTD2a	G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)
KER1b	Site Boundary at Cheung Yip Street

2.6 Results and Observations

- 2.6.1 The schedule of air quality monitoring in reporting month is provided in **Appendix E**.
- 2.6.2 No Action / Limit Level exceedance was recorded for 24-hr TSP at KTD1a, KTD2a and KER1b in the reporting month.
- 2.6.3 No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted in the reporting month.
- 2.6.4 During the reporting month, major dust sources including loading and unloading of C&D wastes, vehicles movement were observed in the site. Non-project related construction activities at the nearby construction site and road traffic along Shing Cheong Road, Cheung Yip Street and the Kwun Tong By-pass were observed. The above factors may affect the monitoring results.
- 2.6.5 The weather conditions during the monitoring are provided in **Appendix K**.
- 2.6.6 The monitoring data of 24-hr TSP are summarized in **Table 2.3**. Detailed monitoring data are presented in **Appendix F**.

Table 2.3 Summary of 24-hr TSP Monitoring Results

Parameter	Monitoring Station	Average (µg/m³)	Range (μg/ m³)	Action Level (µg/ m³)	Limit Level (µg/ m³)
24-hr TSP	KTD1a	75	44 – 110	177	
in μg/m ³	KTD2a	58	34 – 87	157	260
πι μg/πι	KER1b	86	58 – 132	172	

2.6.7 The Event and Action Plan for air quality is given in **Appendix H**.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Hong Kong.. Email : mcl@fugro.com



2.7 Comparison of 24-hr TSP Monitoring Results with EIA Predictions

The monitoring data of 24-hr TSP was compared with the EIA predictions as summarized in 2.7.1 **Table 2.4.**

Table 2.4 Comparison of 24-hr TSP data with EIA predictions

Monitoring Receiver Reference		Predicted Maximum 24-hour TSP Concentration (µg/m³)	24-hour TSP concentration in February 2017 (µg/m³)	Average 24-hour TSP concentration in February 2017 (µg/m³)
KTD1a	KTD3	126	44 – 110	75
KTD2a	-	-	34 – 87	58
KER1b	KTD6	169	58 – 132	86

Note:

For KTD2a, there was no receiver reference in the EIA report, EIAR-174/2013.

Predicted Maximum TSP Concentration extracted from Table 4.14 of EIA Report, EIAR-174/2013.

The 24-hour TSP monitoring results at KTD1a and KER1b were below the Predicted Maximum 24-hr TSP concentration in the approved Environmental Impact Assessment (EIA) Report and no Action / Limit Level exceedance was recorded in the reporting period.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 : (852)-24508032 1-15 Kwai Fung Crescent, Kwai Fong, Fax Hong Kong.. Email : mcl@fugro.com



3. **NOISE**

3.1 **Monitoring Requirement**

In accordance with the approved EM&A Manuals, Leg (30min) monitoring is conducted for at least once a week during the construction phase between 0700 and 1900 on normal weekdays at the designated monitoring locations.

3.2 **Monitoring Equipment**

The sound level meter used in noise monitoring will comply with the International Electrotechnical Commission Publication (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications as referred to in the Technical Memorandum issued under the Noise Control Ordinance (NCO).

Sound level calibrator will be used for the on-site calibration of the meter. This calibrator complies with the IEC Publication 942 (1988) Class 1 and ANSI S1.40 - 1984. Noise measurements were only accepted to be valid if the calibration levels from before and after the measurement agree to within 1.0dB.

Measurements shall be recorded to the nearest 0.1dB. This noise monitors are programmed to measure A-weighted equivalent continuous sound pressure level at 30-minute intervals between 0700 and 1900 on normal weekdays at least once a week when construction activities are underway.

Table 3.1 summarizes the noise monitoring equipment model being used for this project.

Table 3.1 **Noise Monitoring Equipment**

Item	Brand	Model	Equipment	Serial Number
1	Casella	CEL-63X Series	Integrating Sound Level Meter	2451083
2	Casella	CEL-63X Series	Integrating Sound Level Meter	2451028
3	Casella	CEL-633A Series	Integrating Sound Level Meter	3756072
4	Casella	CEL-120/1	Calibrator	5230950
5	Casella	CEL-120/1	Calibrator	4358251
6	Casella	CEL-120/1	Calibrator	3321858
7	Smart Sensor	AR816+	Wind Speed Anemometer	MC-A-001

3.3 **Monitoring Parameters and Frequency**

Table 3.2 presents the noise monitoring parameters and frequencies.

Table 3.2 **Monitoring Parameters and Frequencies of Noise Monitoring**

Parameter	Frequency and Period
LAeq (30min)	At each station at 0700-1900 hours on normal weekdays at a frequency
L10 and L90 will be recorded for reference	of once a week

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 : (852)-24508032 1-15 Kwai Fung Crescent, Kwai Fong, Fax Hong Kong. Email : mcl@fugro.com



3.4 **Monitoring Methodology**

The monitoring procedures are as follows:

- The monitoring station is set at a point 1m from the exterior of the sensitive receivers building façade and set at a position 1.2m above the ground.
- The battery condition is checked to ensure good functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time are set as follows:

frequency weighting: A

time weighting: Fast

measurement time: Weekly 30 minutes between 0700-1900 on normal weekdays

- Prior to and after noise measurement, the meter shall be calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement will be considered invalid and repeat of noise measurement is required after re-calibration or repair of the equipment.
- Noise monitoring should be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.
- Noise measurement should be paused during periods of high intrusive noise if possible and observation shall be recorded when intrusive noise is not avoided.
- At the end of the monitoring period, the Leg, L10 and L90 are recorded. In addition, site conditions and noise sources are recorded on a standard record sheet.

3.5 **Maintenance / Calibration**

Maintenance and Calibration procedures are as follows:

- The microphone head of the sound level meter and calibrator should be cleaned with a soft cloth at quarterly intervals.
- The sound level meter and calibrator should be calibrated annually by a HOKLAS laboratory.
- Relevant calibration certificates are provided in **Appendix D**.

3.6 **Monitoring Locations**

- According to the EM&A Manual, three noise monitoring locations, namely KTD1, KTD2 and KER1, are covered by this Contract within the South Apron Area of Former Kai Tak Airport. The other two noise quality monitoring locations, which are identified in Cha Kwo Ling area, are farther than 300m away from the site boundary and thus not covered by this Contract. The monitoring works in Cha Kwo Ling area are covered by other Contract(s) respectively.
- 3.6.2 According to the approved alternative baseline air quality and noise monitoring locations (EPD reference: EP2/K19/A/21 Pt.5), the original monitoring locations (KTD1, KTD2 and KER1) are proposed to be replaced by alternative monitoring locations (KTD1a, KTD2a and KER1b) for noise monitoring, they are summarized in **Table 3.3** and shown in **Figure 2**.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

Profit Industrial Building, Tel (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong, Fax (852)-24508032
Hong Kong. Email : mcl@fugro.com



Table 3.3 Location of Noise Monitoring Station

Monitoring Station	Location
KTD1a	Centre of Excellence in Paediatrics (Children's Hospital)
KTD2a	G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)
KER1b	Site Boundary at Cheung Yip Street

3.7 Results and Observations

- 3.7.1 The schedule of noise monitoring in reporting month is provided in **Appendix E**.
- 3.7.2 During the monitoring month, at KTD1a, non-project related construction activities at the nearby construction site and road traffic along Shing Cheong Road were observed in the surroundings. At KTD2a, road traffic along the Kwun Tong By-pass was observed. At KER1b, road traffic along Cheung Yip Street was observed. Major noise sources including noise emission from plant & PME and some other construction activities, travel of vehicles, loading and unloading of C&D waste were observed in the site. The above factors may affect the monitoring results.
- 3.7.3 No raining and wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation. The weather conditions during the monitoring month are provided in Appendix K.
- 3.7.4 The noise monitoring data are summarized in **Table 3.4**. Detailed monitoring data are presented in **Appendix G**.

Table 3.4 Summary of Noise Impact Monitoring Results

Time Period	Leq _(30min) dB(A) (Range) Noise Monitoring Stations		Action Level	Limit Level	
	KTD1a	KTD2a	KER1b		
0700-1900 hrs on normal weekdays	67 - 72	60 - 66	65 - 73	When one documented complaint is received	75 dB(A)

Note:

KTD1a: Façade Measurement

KTD2a & KER1b: Free-field measurement (+3dB(A) correction has been applied)

- 3.7.5 No Action / Limit Level exceedance was recorded for construction noise in the reporting month.
- 3.7.6 The Action and Limit Levels for noise impact monitoring have been set are presented in **Appendix C**.
- 3.7.7 The Event and Action Plan for noise is given in **Appendix H**.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

Profit Industrial Building, Tel : (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong.. Email : mcl@fugro.com



3.8 Comparison of Noise Monitoring Results with EIA Predictions

3.8.1 The noise monitoring data was compared with the EIA predictions as summarized in **Table 3.5**.

Table 3.5 Comparison of Noise Monitoring data with EIA predictions

Monitoring Station	Receiver Reference	Maximum Predicted Mitigated Construction Noise Level, dB(A)	Leq _(30min) dB(A) in February 2017
KTD1a	KTD1	74	67 - 72
KTD2a	KTD2	75	60 - 66
KER1b	KER1	75	65 - 73

Note:

Maximum Predicted Mitigated Construction Noise Level extracted from Table 5.13 of EIA Report, EIAR-174/2013.

3.8.2 The impact noise monitoring results in the reporting month were below the Maximum Predicted Mitigated Construction Noise Level in the approved Environmental Impact Assessment (EIA) Report and no Action / Limit Level exceedance was recorded in the reporting period.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Hong Kong.. Email : mcl@fugro.com



4. LANDSCAPE AND VISUAL

4.1 **Audit Requirements**

- 4.1.1 As per the Trunk Road T2 EM&A Manual, the landscape and visual mitigation measures during the construction phase shall be audited by a Registered Landscape Architect, as a member of the Environmental Team, at least once every two weeks to ensure compliance with the intended aims of the measures.
- 4.1.2 According to the Kai Tak Development EM&A Manual, measures to mitigate landscape and visual impacts during construction should be checked to ensure compliance with the intended aims of the measures. The progress of the engineering works shall be regularly reviewed onsite to identify the earliest practical opportunities for the landscape works to be undertaken. The ET shall report on the Contractor's compliance on a weekly basis.

4.2 **Results and Observations**

- 4.2.1 To monitor and audit the implementation of landscape and visual mitigation measures, four weekly Landscape and Visual Site audits were carried out on 2, 9, 15 and 23 February 2017 and two of them, 2 and 15 February 2017 were carried out by a Registered Landscape Architect. The weekly Landscape and Visual Impact reports were counter-signed by IEC as according to the requirement of EM&A Manual (AEIAR-130/2009).
- During the Site audit on 9 February 2017, it is observed that open stockpiles at Zone 4 were not fully covered by impervious sheeting. The item was rectified by the Contractor and inspected on 15 February 2017.
- 4.2.3 During the Site audit on 23 February 2017, it is observed that open stockpiles at Zone 1 were not fully covered by impervious sheeting. The item was rectified by the Contractor and inspected on 2 March 2017.
- Should non-compliance of the landscape and visual impact occur, action in accordance to the event action plan presented in **Appendix H** shall be carried out.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Hong Kong.. Email : mcl@fugro.com



5. **WASTE MANAGEMENT**

5.1 **Audit Requirements**

- The effective management of waste arising during the construction phase will be monitored through the site audit programme. Regular audits and site inspections should be carried out to ensure that the recommended good site practices and other mitigation measures are implemented by the Contractor.
- 5.1.2 The audit should look at all aspects of on-site waste management practices including the waste generation, storage, recycling, transport and disposal. The aims of waste audit are:
 - to ensure the waste arising from the works are handled, stored, collected, transferred and disposed of in an environmentally acceptable manner;
 - verify the implementation status and evaluate the effectiveness of the mitigation measures; and
 - to encourage the reuse and recycling of material.

5.2 **Results and Observations**

- C&D materials and wastes sorting were carried out on site. Receptacles were available for 5.2.1 C&D wastes and general refuse collection.
- 5.2.2 The amount of wastes generated by the site activities in the reporting month is shown in Appendix I.
- 5.2.3 The Contractor is advised to properly maintain on site C&D materials and wastes collection, sorting and recording system and maximize reuse / recycle of C&D materials and wastes. The Contractor is reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.
- The Contractor is reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Hong Kong.. Email : mcl@fugro.com



6. SITE INSPECTION

6.1 **Site Inspection**

- Site inspections were carried out weekly to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. A summary of the mitigation measures implementation schedule is provided in **Appendix J**.
- 6.1.2 In the reporting month, four site inspections were carried out on 2, 9 15 and 23 February 2017. Two of them, held on 2 and 15 February 2017 were the joint inspections with the IEC, ER, the Contractor and the ET.
- 6.1.3 No outstanding issues were reported during the reporting month. Details of observations recorded during the site inspections are summarized in **Appendix M**.
- 6.1.4 All the follow-up actions requested by Contractor's ET and IEC during the site inspections were undertaken as reported by the Contractor and confirmed in the following weekly site inspection conducted during the reporting month.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Hong Kong.. Email : mcl@fugro.com



7. **ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE**

7.1 **Environmental Exceedance**

No Action / Limit Level exceedance was recorded for 24-hr TSP and construction noise at KTD1a, KTD2a and KER1b in the reporting month.

7.2 **Complaints, Notification of Summons and Prosecution**

- A complaint received on 9 February 2017 was referred from EPD on 21 February 2017 and summarized as below:
 - No car washing machine was found in the construction site near the gate of former Radar Tower (hereinafter referred to as "the Site").
 - Dust was observed when the vehicle leaving and entering the Site.

The notification of complaint was received by ET on 22 February 2017.

Cumulative complaint log, summaries of complaints, notification of summons and successful prosecutions are presented in **Appendix L**.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Hong Kong.. Email : mcl@fugro.com



8. **IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES**

8.1 **Implementation Status**

8.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting month is summarized in Appendix J. Status of required submission under the EP during the reporting period is summarized in **Table 8.1**.

Table 8.1 Status of Required Submission under Environmental Permit

able 6.1 Status of Required Submission under Environmental Fermit							
EP Condition	Submission	Submission Date					
EP-337/2009							
Condition 2.3	Management Organization of Main Construction Companies	18/12/2015					
Condition 2.4	Design Drawing of the Project	18/12/2015					
Condition 2.11	Landscape Mitigation Plan(s)	18/12/2015					
Condition 3.3	Monthly EM&A Report (January 2017)	17/02/2017					
EP-339/2009/A							
Condition 2.4	Management Organization of Main Construction Companies	18/12/2015					
Condition 2.5	Design Drawing of the Project	18/12/2015					
Condition 3.3	Monthly EM&A Report (January 2017)	17/02/2017					
EP-451/2013							
Condition 2.3	Management Organization of Main Construction Companies	18/12/2015					
Condition 2.4	Design Drawing of the Project	18/12/2015					
Condition 2.5	Landscape Mitigation Plan(s)	18/12/2015					
Condition 2.10	Supplementary Contamination Assessment Report	18/12/2015					
Condition 3.3	Baseline Monitoring Report	12/02/2016					
Condition 3.4	Monthly EM&A Report (January 2017)	17/02/2017					

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Hong Kong.. Email : mcl@fugro.com



9. **FUTURE KEY ISSUES**

9.1 **Construction Programme for the Next Two Months**

- Temporary utility diversion;
- Implementation of Temporary Traffic Arragement (TTA);
- Construction of Socket H piles:
- Construction of Tunnel structure;
- Construction of guide walls and D-walls; and
- Construction of District Cooling System Works.

9.2 **Key Issues for the Coming Month**

9.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality, waste management and landscape and visual impact.

9.3 **Monitoring Schedules for the Next Three Months**

9.3.1 The tentative schedules for environmental monitoring in the coming three months are provided in Appendix E.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

: (852)-24508238 : (852)-24508032 Hong Kong.. Email : mcl@fugro.com



10. **CONCLUSIONS**

- 10.1.1 24-hour TSP impact monitoring and construction noise monitoring were carried out in the reporting month, no Action / Limit Level exceedance was recorded during the period.
- 10.1.2 No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted in the reporting month.
- 10.1.3 Four environmental site inspections were carried out in February 2017. Recommendations on mitigation measures on air quality, water quality, noise, waste management and landscape and visual impact were given to the Contractor for remediating the deficiencies identified during the site inspections.
- 10.1.4 Four weekly Landscape and Visual Site audits were carried out on 2, 9 15 and 23 February 2017 and two of them, 2 and 15 February 2017 were carried out by a Registered Landscape Architect in the reporting month. The weekly Landscape and Visual Impact reports were counter-signed by IEC as according to the requirement of EM&A Manual (AEIAR-130/2009).
- 10.1.5 A complaint received on 9 February 2017 was referred from EPD on 21 February 2017 and summarized as below:
 - No car washing machine was found in the construction site near the gate of former Radar Tower (hereinafter referred to as "the Site").
 - Dust was observed when the vehicle leaving and entering the Site.

The notification of complaint was received by ET on 22 February 2017.

10.1.6 Referring to the Contractor's information, no notification of summons and successful prosecution was received in the reporting month.

10.2 Comment and Recommendations

- 10.2.1 The recommended environmental mitigation measures, as proposed in the EIA reports and EM&A Manuals shall be effectively implemented to minimize the potential environmental impacts from the Project. The EM&A programme would effectively monitor the environmental impacts generated from the construction activities and ensure the proper implementation of mitigation measures.
- 10.2.2 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality Impact

Open stockpile shall be covered with impermeable sheeting to prevent dust emission.

Construction Noise Impact

No specific observation was identified in the reporting month.

Water Quality Impact

- Channel between Zone 1 and the Wetsep was blocked by silt or clay. Blockage should be cleared before the wet season Waste water shall be removed.
- Surface runoff shall be prevented to enter public drainage or haul road.

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508032 Hong Kong.. Email : mcl@fugro.com



Chemical and Waste Management

No specific observation was identified in the reporting month.

Landscape and Visual Impact

Open stockpiles shall be covered by unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance.

General Condition

Proper wheel washing facilities in every vehicle exit point shall be provided or otherwise to ensure no vehicle would exit.

Permit / Licenses


No specific observation was identified in the reporting month.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 : mcl@fugro.com Fax Email



Figure 1

Project General Layout



Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com




Figure 2

Air and Noise Monitoring Locations

土木工程拓展署
Civil Engineering and
Development Department
九龍拓展處
Kowloon Development Office

AGREEMENT NO. CE 38/2008(HY) KAI TAK DEVELOPMENT - TRUNK ROAD T2 AND INFRASTRUCTURE AT SOUTH APRON - INVESTIGATION, DESIGN AND CONSTRUCTION






土木工程拓展署
Civil Engineering and
Development Department
九龍拓展處
Kowloon Development Office

AGREEMENT NO. CE 38/2008(HY) KAI TAK DEVELOPMENT - TRUNK ROAD T2 AND INFRASTRUCTURE AT SOUTH APRON - INVESTIGATION, DESIGN AND CONSTRUCTION





Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 : mcl@fugro.com Tel Fax Email



Appendix A

Construction Programme

土木工程拓展署 Civil Engineering and Development Department KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway Hyder / MEINHARDT CEDD 九龍拓展處 Dur KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Form 895 04-Jan-16 A **Project Key Dates** 895 01-Feb-16 A 13-Jun-19 **General Submission** 09-Jun-16 A 16-Feb-1' **Programming / Reporting** 48 09-Jun-16 A Works Programme 16-Feb-17 K-PA-GSP-4300 | Acceptance of the Works Programme Acceptance of the Works Programme 28 48 09-Jun-16 A 16-Feb-17 89 11-May-16 A 29-Mar-1 **Condition Survey & Construction Impact Assessment** K-DR-PRE-1190 Condition survey at HKCH 09-Mar-17 15-Mar-17 7 K-DR-PRE-1195 Submit condition survey report at HKCH 14 14 16-Mar-17 29-Mar-17 Approval of the CIA report submissions for Zone 1 K-DR-PRE-1230 Approval of the CIA report submissions for Zone 1 28 14-Sep-16 A 27-Jan-17 Revise & resubmit CIA Report for Zone 2 to 4 K-DR-PRE-1320 Revise & resubmit CIA Report for Zone 2 to 4 56 29-Jan-17 30 11-May-16 A Approval of the CIA report submissions K-DR-PRE-1330 | Approval of the CIA report submissions 28 30-Jan-17 26-Feb-17 28 24-Mar-1 Alternative Design Submission and Approval 12-Jul-16 A Package B03: SUS Tunnel box from (CH6+150 to CH6+220) 14-Jan-17 12-Jul-16 A K-PA-ADS-1030 Engineer's review and approval 56 12-Jul-16 A 14-Jan-17 Engineer's review and approva 15 Package B05: SUS D-wall from (CH6+291 to CH6+568) 13-Jul-16 A 11-Jan-17 K-PA-ADS-1550 Engineer's review and approval 12 13-Jul-16 A Engineer's review and approval 11-Jan-17 Package B06: SUS Top & base slab and intermediate wall from (CH6+220 to CH6+568) 84 12-Aug-16 A 24-Mar-17 K-PA-ADS-1420 | Revise & resubmit DDA drawing (SUS Top & Base slab and Intermediate wall from CH6+220 to CH6+568) 28 28 12-Aug-16 A 27-Jan-17 K-PA-ADS-1430 Engineer's review and approval 28-Jan-17 24-Mar-17 Major Temporary Works Design 75 02-Nov-16 A 15-Mar-1 ■ ELS design for construction of SUS from CH6+291 to K-PA-GSP-6835 | ELS design for construction of SUS from CH6+291 to CH6+568 in Zone 4 - horizontal members 56 48 16-Nov-16 A 16-Feb-17 Formwork and falsework design for construction of tunnel box structure K-PA-GSP-6880 Formwork and falsework design for construction of tunnel box structure 56 10 02-Nov-16 A 09-Jan-17 K-PA-GSP-8860 Pumping Test for SUS Cofferdam in Zone 4 50 21-Jan-17 11-Mar-17 Temporary support for existing 132kV CLP cable across SUS at CH6+560 K-PA-GSP-9100 | Temporary support for existing 132kV CLP cable across SUS at CH6+560 35 15 16-Nov-16 A 14-Jan-17 K-PA-GSP-9250 ELS design for construction of existing seawall 35 09-Feb-17 15-Mar-17 35 ■ Design review for revised construction sequence of Ventilition Adit 2 for Zone 1 CH6+185 to C K-PA-GSP-9260 Design review for revised construction sequence of Ventilition Adit 2 for Zone 1 CH6+185 to CH6+220 15-Jan-17 16 26-Nov-16 A Major Construction Works Method Statement 06-Sep-16 A 02-Mar-1 Engineer's comments and approval for Method statement of Excavation and ELS for SUS Construction for Zone 1 K-PA-GSP-7145 Engineer's comments and approval for Method statement of Excavation and ELS for SUS Construction for Zone 28 2 06-Sep-16 A 01-Jan-17 Method statement of Excavation and ELS for SUS Construction for Zone K-PA-GSP-7150 Method statement of Excavation and ELS for SUS Construction for Zone 3 28 06-Jan-17 02-Feb-17 K-PA-GSP-7155 Engineer's comments and approval 28 03-Feb-17 02-Mar-17 28 Engineer's comments and approval K-PA-GSP-7316 Engineer's comments and approval 28 7 28-Oct-16 A 06-Jan-17 Engineer's comments and approval K-PA-GSP-7405 Engineer's comments and approval 28 12 29-Oct-16 A 11-Jan-17 Method statement for Erection and Removal of the temporary vehicular and pedestrian access for K-PA-GSP-7490 Method statement for Erection and Removal of the temporary vehicular and pedestrian access for HKCH 28 14-Jan-17 15 15-Dec-16 A Engineer's comments and approval K-PA-GSP-7495 Engineer's comments and approval 28 28 15-Jan-17 11-Feb-17 ■ Method statement for Erection and Removal of the temporary support for the utilities Method statement for Erection and Removal of the temporary support for the utilities 23-Jan-17 K-PA-GSP-7500 28 24 26-Nov-16 A



K-PA-GSP-7505 | Engineer's comments and approval



3 MRP Jan 2017- Mar 2017

24-Jan-17

20-Feb-17

28

28

Project ID :13 3MPR Jan - Mar 17 Layout : KL201403 WP3 3MRP Page 1 of 8

3 Months Rolling Programme								
Date	Revision	Checked	Approved					
31-Dec-16	Jan 17 - Mar							

Engineer's comments and approval



KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway



ID Activity Name	Orig	Rem	Start	Finish	mber	January Februa	ary March
Activity Name	Dur	Dur	Start	FIIIISII	8	19 20	21
K-PA-GSP-9270 Method Statement for revised construction sequence of Ventilition Adit 2 for Zone 1 CH6+185 to CH6+220	18	18	31-Dec-16	17-Jan-17	18 25	01 08 15 22 29 05 12 Method Statement for revised constru	tion sequence of Ventilition Adit 2 for Zone 1 CH6
-	10	10	31-1000-10	1 / -3 all-1 /			
K-PA-GSP-9280 Engineer's comments and approval	28	28	18-Jan-17	14-Feb-17			Engineer's comments and approval
Temporary Utility Diversion Works	183	99	05-Sep-16 A	06-May-17			
Temporary Diversion for Watermain Works	72		31-Oct-16 A	25-Jan-17			
Laying Proposed (Fresh) Watermain	72		31-Oct-16 A	25-Jan-17 25-Jan-17			
K-PA-TUD-1100 Trench excavation for DN600 MS & DI fresh watermain at subway B & zone 1	15		31-Oct-16 A	11-Jan-17		Trench excavation for DN600 MS & DI fres	n watermain at subway B & zone 1
K-PA-TUD-1120 Laying DN600 MS & DI fresh watermain at subway B & zone 1	20	11	21-Nov-16 A	13-Jan-17		Laying DN600 MS & DI fresh watermain	at subway B & zone 1
K-PA-TUD-1150 DN600 DI connected (X1 and X2)	0	0		25-Jan-17		◆ DN600 DI connected (X1	and X2)
		0				◆ DN600 DI connected (X3	,
K-PA-TUD-1170 DN600 DI connected (X3)	0	0		25-Jan-17			
K-PA-TUD-2050 DN450 DI connected (X4)	0	0		25-Jan-17		◆ DN450 DI connected (X4)	
Laying Proposed (Salt) Watermain	72	17	31-Oct-16 A	25-Jan-17			
K-PA-TUD-1200 Trench excavation for DN300 MS salt watermain at subway B & zone 1	18	5	31-Oct-16 A	11-Jan-17		Trench excavation for DN300 MS salt water	main at subway B & zone 1
K-PA-TUD-1220 Laying DN300 MS salt watermain at subway B & zone 1	20	5	21-Nov-16 A	13-Jan-17	-	Laying DN300 MS salt watermain at subv	vay B & zone 1
K-PA-TUD-1250 Connection to DN300 DI (Y1)	0	0		25-Jan-17		◆ Connection to DN300 DI (YI)
K-PA-TUD-2250 Connection to DN300 DI (Y2 and Y3)	0	0		25-Jan-17		◆ Connection to DN300 DI (Y2 and Y3)
	0	U					
Temporary Diversion for Drainage Works	183	99	05-Sep-16 A	06-May-17			
K-PA-TUD-2400 Diversion of 2100 storm drain at zone 4	60	23	05-Sep-16 A	27-Jan-17		Diversion of 2100 storm	drain at zone 4
K-PA-TUD-2500 Excavation and laying of DN600 MS pipe and manhole (N-CP-1) at zone 4 for HKCH connection	25	25	21-Mar-17	22-Apr-17			
K-PA-TUD-2600 Excavation and laying of DN300 MS pipe and manhole (FMH23-15D) at zone 4	70	70	08-Feb-17	06-May-17			
Temporary Diversion for CLP Cable at CH6+560	84	9.1	07-Nov-16 A	13-Apr-17	- 		
K-PA-TUD-3405 Trench excavation area 5 for cable diversion by CLP at zone 4	21		07-Nov-16 A	04-Jan-17		Trench excavation area 5 for cable diversion by CLP a	t zone 4
R-1A-10D-3403 Helicii excavation alea 3 foi cable diversion by CLF at 2016 4	21	3	07-N0V-10 A	04-Jaii-1/		·	
K-PA-TUD-3450 Erection of traffic decking and divert traffic back to original position	12	12	05-Jan-17	18-Jan-17		Erection of traffic decking and diver	
K-PA-TUD-3550 Handover area 3 to CLP cable diversion at zone 4	0	0		18-Jan-17		◆ Handover area 3 to CLP cable diver	sion at zone 4
K-PA-TUD-3555 Trench excavation area 3 for cable diversion by CLP at zone 4	27	27	19-Jan-17	22-Feb-17			Trench excavation area 3 for cable diver
K-PA-TUD-3560 Handover area 4 to CLP cable diversion at zone 4	0	0		22-Feb-17	-		◆ Handover area 4 to CLP cable diversion
K-PA-TUD-3700 Trench excavation area 4 for cable diversion and CLP cable slewing works by CLP	42	42	23-Feb-17	13-Apr-17			
K-PA-TUD-3750 Fabrication and Erection temporary support to utilities at zone 4	14	14	23-Feb-17	10-Mar-17	-		Fabrication and Ere
. ,	62	(2)			-		
Temporary Diversion for Sewage Rising Main K-PA-TUD-1500 Construction of 3xDN350 sewage rising main and manhole	28	62 28		21-Apr-17	- 		
K-PA-1 OD-1300 Construction of 3xDN330 sewage fising main and mannole	28	28	10-Mai-1/	21-Apr-17			
K-PA-TUD-1600 Construction of DN750 sewage pipe and manhole - stage 1	20	20	04-Feb-17	27-Feb-17			Construction of DN750 sewage p
K-PA-TUD-2750 Construction of DN450 sewerage pipe at zone 2 - stage 1	48	48	17-Feb-17	18-Apr-17			
Temporary Diversion for Telecommunication Cable	18	18	04-Jan-17	24-Jan-17	1		
K-PA-TUD-4000 Diversion of Fibre cable (PCCW)	18	18		24-Jan-17		Diversion of Fibre cable (Po	CCW)
K-PA-TUD-4050 Diversion of Fibre optical cable (HGC)	18	18	04-Jan-17	24-Jan-17	-	Diversion of Fibre optical c	ble (HGC)
Temporary Traffic Management	265	112	31-Jul-16 A	21-Apr-17			



• •	Milestone
	Critical Activity
	Non-Critical Activity
	Remaining Level of Effort
	Actual Work

3 MRP Jan 2017- Mar 2017

Page 2 of 8

Project ID :13 3MPR Jan - Mar 17 Layout : KL201403 WP3 3MRP

Page	2	of 8	
ı agc	_	01 0	

3 Months Rolling Programme							
Date	Revision	Checked	Approved				
31-Dec-16	Jan 17 - Mar						



KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway



Hyder - Meinl							7/- Ne 7-1 (re. de Tal (re. de
vity ID	Activity Name		Orig Dur	Rem Dur	Start	Finish	mber January February March 8 19 20 21
K-PA-TTA-8100	Submission and ap	proval of TTA schemes-TTA stage 2 for D-wall W/B at Zone 2	90	60	31-Jul-16 A	28-Feb-17	18 25 01 08 15 22 29 05 12 19 26 05 12 19 26 26 26 26 26 26 26 2
		•					
K-PA-TTA-8900	Submission and ap	proval of TTA schemes-TTA stage 3 for re-construction of Cheung Yip Street	90	90	22-Jan-17	21-Apr-17	
Interfacing Wor			89	90	28-Nov-16 A	30-Mar-17	
K-PA-INT-6020	Handover Area A f	or Towngas Lead-in and Sewerage Connection Works by CSSOJV	28	0	28-Nov-16 A	31-Dec-16	Handover Area A for Towngas Lead-in and Sewerage Connection Works by CSSOJV
K-PA-INT-6030	Handover Area B1	for Telecom Lead-in Works by HKT and HGC	14	14	17-Mar-17	30-Mar-17	
K-PA-INT-6040	Handover Area B2	for Telecom Lead-in Works by HKT and HGC	15	15	10-Feb-17	24-Feb-17	Handover Area B2 for Telecom Lead-in V
		·					Handover Area B3 for Towngas Lead-in and Sev
K-PA-INT-6050	Handover Area B3	for Towngas Lead-in and Sewerage Works by HKT and HGC	36	36	15-Jan-17	19-Feb-17	
K-PA-INT-6060	Handover Area C1	for CLP's Cable Lead-in Works by HKT and HGC	36	16	15-Dec-16 A	15-Jan-17	Handover Area C1 for CLP's Cable Lead-in Works by HKT and HGC
Materials Procu	roment (Major	Matariale)	900	613	01-Feb-16 A	04-Sep-18	
			260			*	
ELS struct / wal			360		10-Jun-16 A	26-Oct-17	
K-PA-MP-1150	Manufacturing & d	lelivery to site	360	300	10-Jun-16 A	26-Oct-17	
Steel H-Pile			420	160	01-Feb-16 A	08-Jun-17	
K-PA-MP-1250	Manufacturing & d	lelivery to site	420	160	01-Feb-16 A	08-Jun-17	
Chilled Water P	Pines - DCS		580	580	02-Feb-17	04-Sep-18	
	Order of chilled wa	ater pipes	0	0	02-Feb-17		◆ Order of chilled water pipes
K-PA-MP-1350	Manufacturing & d	lalivary to gita	580	580	02-Feb-17	04-Sep-18	
K-FA-WIF-1330	Manufacturing & C	tenvery to site	360	380	02-160-17	04-sep-18	
Prelimiaries			1190	895	11-Mar-16 A	13-Jun-19	
K-DR-PRE-1800	Submission of time	e-lapsed photographs and video	1190	895	11-Mar-16 A	13-Jun-19	
Barge Loading 1	Facilities		21	21	01-Feb-17	25-Feb-17	
	Setup of temporary	barging point	21	21	01-Feb-17	24-Feb-17	Setup of temporary barging point
K-DR-PRE-1480	Operation of the ba	arging point	0	0	25-Feb-17		◆ Operation of the barging point
Instrumentation	and Monitorin	α	414	235	19-Jul-16 A	22-Aug-17	
Eastbound Instr		•	16		08-Mar-17	25-Mar-17	
Inclinometer (INC		wiomtoring	16		08-Mar-17	25-Mar-17	
	Installation of INC	at Zone 3	15		09-Mar-17	25-Mar-17 25-Mar-17	Ins
V IM INIC 1240	Installation of INC	at Zana A	1.5	1.5	00 Mar 17	24 Man 17	Insta
K-IM-INC-1340	Installation of INC	at Zone 4	15	13	08-Mar-17	24-Mar-17	THOU THOU
Westbound Insti	rumentation and	Monitoring	222		19-Jul-16 A	30-Mar-17	
_Extensomter (EXT			15		14-Feb-17	02-Mar-17	
K-IM-EXT-1370	Installation of EXT	Tat Zone 3	15	15	14-Feb-17	02-Mar-17	Installation of EXT at Zone 3
Piezometer/Standp	nin <i>e (P7R</i>)		179	30	19-Jul-16 A	08-Feb-17	
	Installation of PZR	at Zone 2	10		25-Jan-17	08-Feb-17	Installation of PZR at Zone 2
V IM DZD 1270	Installation of PZR	at Zana 2	40	10	05-Aug-16 A	12-Jan-17	Installation of PZR at Zone 3
K-IIVI-FZK-13/U	Ilistaliation of FZK	at Zone 5	40	10	03-Aug-10 A	12-Jaii-1/	
K-IM-PZR-1380	Installation of PZR	at Zone 4	40	10	19-Jul-16 A	12-Jan-17	Installation of PZR at Zone 4
Inclinometer (INC	C)		29	29	25-Feb-17	30-Mar-17	
	Installation of INC	at Zone 3	10		25-Feb-17	08-Mar-17	Installation of INC at Zon
K-IM-INC-1380	Installation of INC	at Zone 4	10	10	20-Mar-17	30-Mar-17	
Crack Meters	Y . 11	I M. A. WOOD	10		16-Mar-17	25-Mar-17	Inc.
K-IM-CRM-1010	Installation of Crac	ck Meters at HKCH	10	10	16-Mar-17	25-Mar-17	Inst
	!					1	
		▲ Milestone					3 Months Rolling Programme

• •	Milestone
	Critical Activity
	Non-Critical Activity
	Remaining Level of Effort
	Actual Work

3 MRP Jan 2017- Mar 2017

Page 3 of 8

Project ID :13 3MPR Jan - Mar 17 Layout : KL201403 WP3 3MRP Page 3 of 8

3 Months Rolling Programme								
Date	Revision	Checked	Approved					
31-Dec-16	Jan 17 - Mar							

土木工程拓展署 Civil Engineering and Development Department KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway Hyder / MEINHARDT CEDD 九龍拓展處 Orig Dur Dur **Tilt Monitoring Tile Plates** 180 03-Aug-16 A K-IM-TMT-1000 Tilt Monitoring near PWCL 310 28-Jun-17 K-IM-TMT-1020 Tilt Monitoring near HKCH 22-Aug-17 160 16-Mar-17 33 03-Mar-17 11-Apr-1 Section 1 of the Works-Remainder of the Works 33 03-Mar-17 11-Apr-17 **Roadwork and Drainage Works** 03-Mar-17 11-Apr-1 **Road D4-4 (Cheung Yip Street)** Drainage Works (CH100 to CH200) 33 33 03-Mar-17 11-Apr-17 K-01-RWS-2100 Excavation of Drainage Pipe and Manhole (M101 to M105) 03-Mar-17 11-Mar-17 8 8 K-01-RWS-2110 Laying Drainage Pipe and Construction Manhole (M101 to M105) 25 25 13-Mar-17 11-Apr-17 113 15-Oct-16 A 23-May-17 Section 1A of the Works -Construction of Supporting Underground Structure (Alternative Design) SUS and Ventilation Adits from CH6+150 to CH6+220 in Zone 1 78 17-Dec-16 A 06-Apr-17 25 19-Dec-16 A **Construction of Socketed H-Pile** K-1A-SV1-3400 Trimming Pilehead at Cut-off Level 25 19-Dec-16 A 40 02-Feb-17 11-Jan-1 Stage 2 - Installation of Dewatering Well in VA2 of Zone K-1A-SV1-4210 Stage 2 - Installation of Dewatering Well in VA2 of Zone 1 15 04-Jan-17 A 0 27-Dec-16 A ■ Stage 2 - Pumping Test for VA2 in Zone K-1A-SV1-4220 Stage 2 - Pumping Test for VA2 in Zone 1 06-Jan-17 11-Jan-17 06-Apr-1 **Construction of Tunnel Box Structure** SUS Bay 1 (Ch6150-Ch6167.5) 05-Apr-17 77 31-Dec-16 A Excavation to Foundation Level for VA2 K-1A-SV1-8040 Excavation to Foundation Level for VA2 10-Jan-17 8 31-Dec-16 A Modify the Dewatering Well and Casting Blinding Layer for VA2 K-1A-SV1-8050 Modify the Dewatering Well and Casting Blinding Layer for VA2 12-Jan-17 14-Jan-17 Waterproofing Works for VA2 K-1A-SV1-8060 Waterproofing Works for VA2 5 16-Jan-17 20-Jan-17 Construction of Base Slab for VA2 (-18.0mPD) K-1A-SV1-8070 | Construction of Base Slab for VA2 (-18.0mPD) 10 10 21-Jan-17 04-Feb-17 Removal of Strut SV1A K-1A-SV1-8100 Removal of Strut SV1A 06-Feb-17 07-Feb-17 Construction of Base Slab VA1 and K-1A-SV1-8140 | Construction of Base Slab VA1 and VA3 (-13.9 mPD) 08-Feb-17 02-Mar-17 20 20 Removal of Strut S5 K-1A-SV1-8170 Removal of Strut S5 5 03-Mar-17 08-Mar-17 K-1A-SV1-8190 | Construction of Wall Struct for VA1 and VA3 10 09-Mar-17 20-Mar-17 10 K-1A-SV1-8210 Backfilling with Sand to Formation Level of Service Adit 21-Mar-17 23-Mar-17 K-1A-SV1-8240 | Construction of VA1 and VA3 Side Wall and base slab of SA 05-Apr-17 10 24-Mar-17 10 SUS Bay 4 (Ch6202.5-Ch6220) 17-Dec-16 A 03-Apr-17 Excavation to VA2 Formation Level K-1A-SV1-8500 Excavation to VA2 Formation Level 18-Jan-17 12-Jan-17 Compaction of Soil Surface and Casting Blinding Layer for VA2 K-1A-SV1-8510 Compaction of Soil Surface and Casting Blinding Layer for VA2 2 20-Jan-17 2 19-Jan-17 ■ Scaffold Erection at VA2 for Temporary Support of Base Slab Construct K-1A-SV1-8520 | Scaffold Erection at VA2 for Temporary Support of Base Slab Construction 01-Feb-17 02-Feb-17 2 ■ Formwork Erection and Waterproofing Works above VA2 for W/B Co K-1A-SV1-8530 Formwork Erection and Waterproofing Works above VA2 for W/B Construction 2 03-Feb-17 04-Feb-17 Laying Blinding and Waterproofing Works (E/B) K-1A-SV1-8540 Laying Blinding and Waterproofing Works (E/B) 10 10 17-Dec-16 A 12-Jan-17 Construction of Base Slab (E/B) K-1A-SV1-8550 | Construction of Base Slab (E/B) 10 10 17-Jan-17 27-Jan-17 ■ Laying Blinding and Waterproofing Works (W/B) K-1A-SV1-8552 Laying Blinding and Waterproofing Works (W/B) 2 07-Feb-17 2 06-Feb-17 Construction of Base Slab (W/B) K-1A-SV1-8555 | Construction of Base Slab (W/B) 18-Feb-17 08-Feb-17





3 MRP Jan 2017- Mar 2017

Project ID :13 3MPR Jan - Mar 17 Layout : KL201403 WP3 3MRP Page 4 of 8

proved
)

土木工程拓展署 Civil Engineering and Development Department Hyder MEIN-ARDT KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway CEDD Orig Dur Dur K-1A-SV1-8560 Removal of Strut S3 20-Feb-17 23-Feb-17 Construction of Side Wall Structure K-1A-SV1-8580 | Construction of Side Wall Structure 20-Feb-17 02-Mar-17 10 10 ■ Installation of Re-prop Struct ins K-1A-SV1-8590 Installation of Re-prop Struct inside W/B and E/B 04-Mar-17 03-Mar-17 Removal of Strut S2 K-1A-SV1-8600 Removal of Strut S2 4 09-Mar-17 06-Mar-17 Erection of Scaffold K-1A-SV1-8605 | Erection of Scaffold for Base Slab 14-Mar-17 06-Mar-17 K-1A-SV1-8610 | Constrcution of Top Slab 12 12 15-Mar-17 28-Mar-17 K-1A-SV1-8625 Waterproofing Works 29-Mar-17 03-Apr-17 K-1A-SV1-8640 Removal of Strut S1 29-Mar-17 03-Apr-17 SUS Bay 3 (Ch6185-Ch6202.5) 07-Jan-17 06-Apr-17 Excavation to VA2 Formation Level K-1A-SV1-8660 Excavation to VA2 Formation Level 19-Jan-17 25-Jan-17 Compaction of Soil Surface and Casting Blinding Layer for VA2 K-1A-SV1-8661 Compaction of Soil Surface and Casting Blinding Layer for VA2 26-Jan-17 27-Jan-17 ■ Scaffold Erection at VA2 for Temporary Support of Base Slab Construct K-1A-SV1-8662 | Scaffold Erection at VA2 for Temporary Support of Base Slab Construction 01-Feb-17 02-Feb-17 ■ Formwork Erection and Waterproofing Works above VA2 for W/B Co K-1A-SV1-8663 Formwork Erection and Waterproofing Works above VA2 for W/B Construction 04-Feb-17 03-Feb-17 Laying Blinding and Waterproofing Works (E/B) K-1A-SV1-8664 Laying Blinding and Waterproofing Works (E/B) 8 07-Jan-17 16-Jan-17 ■ Construction of Base Slab (E/B) K-1A-SV1-8665 Construction of Base Slab (E/B) 10 17-Jan-17 27-Jan-17 10 ■ Laying Blinding and Waterproofing Works (W/B) K-1A-SV1-8666 Laying Blinding and Waterproofing Works (W/B) 06-Feb-17 07-Feb-17 2 ■ Construction of Base Slab (W/B) K-1A-SV1-8667 Construction of Base Slab (W/B) 18-Feb-17 10 08-Feb-17 K-1A-SV1-8720 Removal of Strut S3 4 23-Feb-17 Removal of Strut S3 20-Feb-17 Construction of Side Wal K-1A-SV1-8740 | Construction of Side Wall Structure 10 10 28-Feb-17 10-Mar-17 Installation of Re-pro K-1A-SV1-8750 | Installation of Re-prop Struct inside W/B and E/B 11-Mar-17 13-Mar-17 K-1A-SV1-8760 Removal of Strut S2 14-Mar-17 17-Mar-17 Removal of Stru K-1A-SV1-8765 Erection of Scaffold Erection 14-Mar-17 22-Mar-17 K-1A-SV1-8770 Constriution of Top Slab 12 12 23-Mar-17 06-Apr-17 SUS Bay 2 (Ch6167.5-Ch6185) 26-Jan-17 06-Apr-17 Excavation to VA2 Formation Level K-1A-SV1-8815 | Excavation to VA2 Formation Level 26-Jan-17 04-Feb-17 ■ Casting Blinding Layer for VA2 K-1A-SV1-8820 Casting Blinding Layer for VA2 06-Feb-17 07-Feb-17 2 K-1A-SV1-8840 | Construction of Base Slab for VA2 12 11-Feb-17 24-Feb-17 12 Removal of Strut SV2 K-1A-SV1-8860 Removal of Strut SV2 4 01-Mar-17 25-Feb-17 K-1A-SV1-8870 Construction of VA2 Wall Structure 04-Mar-17 13-Mar-17 Strip Formwork K-1A-SV1-8880 Strip Formwork and Remedial Works for Waterproofing 16-Mar-17 14-Mar-17



K-1A-SV1-8890 Backfilling with Sand and Removal part of SV1

K-1A-SV1-8900 Installation of Precast Concrete Slab for Base Slab Construction



3 MRP Jan 2017- Mar 2017

18-Mar-17

23-Mar-17

2

22-Mar-17

24-Mar-17

Project ID :13 3MPR Jan - Mar 17 Layout : KL201403 WP3 3MRP Page 5 of 8

3 Months Rolling Programme						
Date	Revision	Checked	Approved			
31-Dec-16	Jan 17 - Mar					

Install

土木工程拓展署 Civil Engineering and Development Department KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway Hyder MEINHARDT CEDD 九龍拓展處 Orig Dur Dur K-1A-SV1-8910 | Casting Blinding Layer (No-Fine) and Laying Waterproofing Works 25-Mar-17 29-Mar-17 K-1A-SV1-8920 | Construction of Base Slab 30-Mar-17 06-Apr-17 SUS and Ventilation Adits from CH6+220 to CH6+291 in Zone 2 17-Feb-17 06-Apr-1 W/B Construction of D-Wall in TTA Stage 1A 06-Apr-1 K-1A-SV2-5000 Construction of Guide Wall 23-Mar-17 17-Feb-17 K-1A-SV2-5500 Construction of D-wall Westbound (CH6+241 to CH6+291) WM49 18-Mar-17 29-Mar-17 K-1A-SV2-8410 Construction of D-wall Westbound (CH6+241 to CH6+291) WM51 10 10 25-Mar-17 06-Apr-17 85 15-Oct-16 A 18-Apr-17 SUS Structure from CH6+291 to 6+467 in Zone 3 E/B Construction of D-Wall Construction of D-wall Eastbound (CH6+405 to CH6+467) EH1 K-1A-SV3-2355 | Construction of D-wall Eastbound (CH6+405 to CH6+467) EH17 15 30-Dec-16 A 18-Jan-17 ■ Testing of D-wall (Sonic to K-1A-SV3-2400 Testing of D-wall (Sonic test and IC) 30 03-Feb-17 09-Mar-17 K-1A-SV3-2500 Toe Grouting Works 55 21-Jan-17 29-Mar-17 Construction of Socketed H-Pile 01-Feb-17 K-1A-SV3-3008 Installation of Socketted H-piles (CH6+320 to CH6+380) 45 45 01-Feb-17 24-Mar-17 K-1A-SV3-3009 Loading test for Socketted H-piles 10 10 25-Feb-17 08-Mar-17 W/B Construction of D-Wall in TTA Stage 1A 143 15-Oct-16 A 07-Apr-1 Construction of Guide Wall (CH6+291 to to CH6+467 K-1A-SV3-4000 Construction of Guide Wall (CH6+291 to to CH6+467) 45 15 15-Oct-16 A 18-Jan-17 Construction of D-wall Westbound (CH6+405 to CH6+467) WM24 K-1A-SV3-4035 | Construction of D-wall Westbound (CH6+405 to CH6+467) WM24 10 05-Jan-17 4 22-Dec-16 A Construction of D-wall Westbound (CH6+405 to CH6+467) WH19 K-1A-SV3-4038 Construction of D-wall Westbound (CH6+405 to CH6+467) WH19 12 10 28-Dec-16 A 12-Jan-17 Construction of D-wall Westbound (CH6+344 to CH6+405) WH37 K-1A-SV3-4205 Construction of D-wall Westbound (CH6+344 to CH6+405) WH37 12 0 16-Dec-16 A 31-Dec-16 A Construction of D-wall Westbound (CH6+344 to CH6+405) WM34 K-1A-SV3-4210 Construction of D-wall Westbound (CH6+344 to CH6+405) WM34 03-Jan-17 13-Jan-17 Construction of D-wall Westbound (CH6+344 to CH6+405) WM38 K-1A-SV3-4250 Construction of D-wall Westbound (CH6+344 to CH6+405) WM38 10 10 09-Jan-17 19-Jan-17 Construction of D-wall Westbound (CH6+291 to CH6+344) WM39A K-1A-SV3-4262 Construction of D-wall Westbound (CH6+291 to CH6+344) WM39A 10 2 19-Dec-16 A 03-Jan-17 Construction of D-wall Westbound (CH6+291 to CH6+344) WH46 K-1A-SV3-4264 Construction of D-wall Westbound (CH6+291 to CH6+344) WH46 12 4 28-Dec-16 A 05-Jan-17 Construction of D-wall Westbound (CH6+291 to CH6+344) WM43 K-1A-SV3-4265 Construction of D-wall Westbound (CH6+291 to CH6+344) WM43 10 10 03-Jan-17 13-Jan-17 Construction of D-wall Westbound (CH6+291 to CH6+344) WM41 K-1A-SV3-4266 | Construction of D-wall Westbound (CH6+291 to CH6+344) WM41 06-Jan-17 17-Jan-17 10 10 Construction of D-wall Westbound (CH6+291 to CH6+344) WM45 K-1A-SV3-4267 Construction of D-wall Westbound (CH6+291 to CH6+344) WM45 10 10 10-Jan-17 20-Jan-17 Construction of D-wall Westbound (CH6+291 to CH6+344) WH42 K-1A-SV3-4268 | Construction of D-wall Westbound (CH6+291 to CH6+344) WH42 12 13-Jan-17 26-Jan-17 Construction of D-wall Westbound (CH6+291 to CH6+344) WM47 K-1A-SV3-4269 Construction of D-wall Westbound (CH6+291 to CH6+344) WM47 10 17-Jan-17 27-Jan-17



K-1A-SV3-4270 Testing of D-wall (Sonic test and IC)

K-1A-SV3-4290 Construction of temporary cut-off wall at CH6+291

K-1A-SV3-4300 Construction of temporary cut-off wall at CH6+467

K-1A-SV3-4280 Toe Grouting Works

Pumping Test



3 MRP Jan 2017- Mar 2017

06-Feb-17

01-Feb-17

06-Feb-17

27-Feb-17

40 27-Dec-16 A

11-Mar-17

31-Mar-17

20-Feb-17

07-Apr-17

08-Apr-17

30

50

45

52

50

52

Project ID:13 3MPR Jan - Mar 17 Layout: KL201403 WP3 3MRP Page 6 of 8

3 Months Rolling Programme							
Date	Revision	Checked	Approved				
31-Dec-16	Jan 17 - Mar						

Construction of temporary cut-off wall at CH6+2

Testing of D-wall (Soni



KL/2014/03 Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway



Hyder - Meinha	ardt JV									八龍拓展 Kowloon Development Office
y ID	Activity Name		Orig	Rem	Start	Finish	mber 8	January 10	February 20	March 21
			Dur	Dur			18 25	01 08 15 22	29 05 12 19	26 05 12 19 2
K-1A-SV3-5100	Installation of Dew	atering Well, Observation Well and Recharging Well in Zone 3	35	35	27-Feb-17	08-Apr-17				
Excavation and E	EL C Constantio	_	42	42	24-Feb-17	18-Apr-17		-		
		nporary vehicular access at CH6+325	42	42		18-Apr-17		-		
11 111 5 1 5 5 5 5 6 6	Construction of ten	potary temedian access at CITO 5225	.2		2110017	10 11p1 17				
SUS Structure fro	om CH6+467 to	o 6+568 in Zone 4	113	113	06-Dec-16 A	23-May-17				
E/B Construction			67	67	09-Jan-17	30-Mar-17				
K-1A-SV4-2000	Open Gate No. 3		0	0		09-Jan-17*		◆ Open Gate No. 3		
K-1A-SV4-2100	Construction of Gui	ide Wall (CH6+467 to CH6+480)	6	6	09-Jan-17	14-Jan-17		Construction of Gu	iide Wall (CH6+467 to CH6+48	0)
		<u> </u>	_							
K-1A-SV4-2110	Construction of Gui	ide Wall (CH6+480 to CH6+510)	15	15	27-Jan-17	16-Feb-17			Constru	ction of Guide Wall (CH6+480 to CH6+51
K-1A-SV4-2120	Construction of Gui	ide Wall (CH6+510 to CH6+555)	24	24	16-Jan-17	15-Feb-17			Construc	tion of Guide Wall (CH6+510 to CH6+555
			2.		10 3411 17	13 100 17				
K-1A-SV4-2130	Construction of Gui	ide Wall (CH6+555 to CH6+560)	5	5	19-Jan-17	24-Jan-17		Const	truction of Guide Wall (CH6+55	5 to CH6+560)
K-1A-SV4-2170	Construction of D-v	wall Eastbound (CH6+467 to CH6+480) EM16	10	10	19-Jan-17	02-Feb-17			Construction of D-wall Ea	stbound (CH6+467 to CH6+480) EM16
K 171 5V4 2170	Construction of B	Wall Editional (C110 1107 to C110 1100) EN110	10	10	17 3411 17	02 100 17				· · · · · · · · · · · · · · · · · · ·
K-1A-SV4-2171	Construction of D-v	wall Eastbound (CH6+467 to CH6+480) EH17	12	12	03-Feb-17	16-Feb-17			Constru	ction of D-wall Eastbound (CH6+467 to C
K-1A-SV4-2172	Construction of D	wall Eastbound (CH6+480 to CH6+510) EH12	12	12	14-Feb-17	27-Feb-17				Construction of D-wall Eastbound (
K-1A-3V4-21/2	Construction of D-V	wall Eastbound (C110+460 to C110+310) E1112	12	12	14-1-60-17	27-160-17				`
K-1A-SV4-2173	Construction of D-v	wall Eastbound (CH6+480 to CH6+510) EH14	12	12	16-Feb-17	01-Mar-17				Construction of D-wall Eastbound
K-1A-SV4-2174	Construction of D	wall Eastbound (CH6+480 to CH6+510) EH10	12	12	18-Feb-17	03-Mar-17				Construction of D-wall Eastbo
K-1A-5V4-21/4	Construction of D-V	wall Eastboulld (Crio+480 to Crio+310) Eri10	12	12	16-Feb-17	03-Wai-1/				
K-1A-SV4-2175	Construction of D-v	wall Eastbound (CH6+480 to CH6+510) EH13	12	12	01-Mar-17	14-Mar-17				Construction of
W 1 A CWA 2176	C + +: CD	H.E. d. 1/CHC+400+ CHC+C10\ FH11	12	10	04.34 17	17.16 17				Construction
K-1A-SV4-21/6	Construction of D-v	wall Eastbound (CH6+480 to CH6+510) EH11	12	12	04-Mar-17	17-Mar-17				Construction
K-1A-SV4-2177	Construction of D-v	wall Eastbound (CH6+510 to CH6+555) EH09	12	12	23-Jan-17	08-Feb-17			Construction of D	wall Eastbound (CH6+510 to CH6+555) H
									Canatana	tion of D-wall Eastbound (CH6+510 to CH
K-1A-SV4-2178	Construction of D-v	wall Eastbound (CH6+510 to CH6+555) EH07	12	12	02-Feb-17	15-Feb-17		li.		
K-1A-SV4-2179	Construction of D-v	wall Eastbound (CH6+510 to CH6+555) EH05	12	12	09-Feb-17	22-Feb-17				Construction of D-wall Eastbound (CH6+5
		<u> </u>							<u></u>	Construction of D-wall Eastbound
K-1A-SV4-2180	Construction of D-v	wall Eastbound (CH6+510 to CH6+555) EH03	12	12	16-Feb-17	01-Mar-17				
K-1A-SV4-2181	Construction of D-v	wall Eastbound (CH6+510 to CH6+555) EH08A	12	12	23-Feb-17	08-Mar-17				Construction of D-wall I
		<u> </u>								
K-1A-SV4-2182	Construction of D-v	wall Eastbound (CH6+510 to CH6+555) EH06	12	12	02-Mar-17	15-Mar-17				Construction o
K-1A-SV4-2183	Construction of D-v	wall Eastbound (CH6+510 to CH6+555) EH08	12	12	10-Mar-17	23-Mar-17		-		Con
						25 1141 17				
K-1A-SV4-2185	Construction of D-v	wall Eastbound (CH6+510 to CH6+555) EH04	12	12	17-Mar-17	30-Mar-17				
K-1A-SV4-2190	Construction of D-v	wall Eastbound (CH6+555 to CH6+560)	12	12	25-Jan-17	10-Feb-17			Construction of	D-wall Eastbound (CH6+555 to CH6+560
11 111 5 (1 21) 0	Construction of B	The Editional (C110 1555 to C110 1500)	12		25 5411 17	10 100 17				
		Wall in TTA Stage 1A	71		06-Dec-16 A	28-Mar-17				CT - CYY C - 4000
K-1A-SV4-3992	Construction of Gui	ide Wall (CH6+467 to CH6+480)	9	9	16-Jan-17	25-Jan-17		Con	struction of Guide Wall (CH6+4	6 / to CH6+480)
K-1A-SV4-3996	Construction of Gui	ide Wall (CH6+510 to CH6+555)	24	5	06-Dec-16 A	06-Jan-17		Construction of Guide Wall (CH6+510 to CH6+555)	
		,								A-17228-7-1-172-1-1388-7-1-1788-1-1-1-1
K-1A-SV4-4005	Construction of Gui	ide Wall (CH6+555 to CH6+560)	5	5	25-Jan-17	02-Feb-17			Construction of Guide Wa	II (CH6+555 to CH6+560)
K-1A-SV4-4102	Construction of D-v	wall Westbound (CH6+467 to CH6+480) WH19	12	12	26-Jan-17	11-Feb-17			Construction	of D-wall Westbound (CH6+467 to CH6+4
11.571 1102	z once action of D-V	(CITO TO TO CITO TOO) TITLE	12	12			<u> </u>	II.		`
K-1A-SV4-4105	Construction of D-v	wall Westbound (CH6+467 to CH6+480) WH17	12	12	08-Feb-17	21-Feb-17				Construction of D-wall Westbound (CH6+40
K-1A-SV4-4108	~	wall Westbound (CH6+467 to CH6+480) WM18	10	10	22-Feb-17	04-Mar-17		· 		Construction of D-wall Westb






3 MRP Jan 2017- Mar 2017

Page 7 of 8

Project ID :13 3MPR Jan - Mar 17 Layout : KL201403 WP3 3MRP Page 7 of 8

3 Months Rolling Programme						
Date	Revision	Checked	Approved			
31-Dec-16	Jan 17 - Mar					





Sections Completion Date

K-PK-SCC-2100 Completion of Section 2-Demolition of Radar Tower and Guard House



Page 8 of 8

0 31-Dec-16

0

31-Dec-16

31-Dec-16

Project ID :13 3MPR Jan - Mar 17 Layout : KL201403 WP3 3MRP Page 8 of 8

Completion of Section 2-Demolition of Radar Tower and Guard House

	3 Months	Rolling Prog	gramme	
Date	Revision	Checked	Approved	
31-Dec-16	Jan 17 - Mar			

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 Fax : mcl@fugro.com Email



Appendix B


Project Organization Chart

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, Tel (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong, Fax (852)-24508032
Hong Kong.. Email : mcl@fugro.com





Line of Reporting
Line of Communication

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 Tel Fax : mcl@fugro.com Email



Appendix C

Action and Limit Levels for Air Quality and Noise

The copyright of this document is owned by MateriaLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, Tel (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong, Fax (852)-24508032
Hong Kong.. Email : mcl@fugro.com



Action and Limit Levels for 24-hr TSP and 1-hr TSP

Parameter	Monitoring Station	Action Level (μg/m³)	Limit Level (µg/ m³)
24-hr TSP	KTD1a	177	
24-π 13P (μg/m³)	KTD2a	157	260
(µg/111)	KER1b	172	
*1 br TCD	KTD1a	285	
*1-hr TSP (µg/m³)	KTD2a	279	500
(µg/III)	KER1b	295	

Note:

Action and Limit Levels for Construction Noise, Leq (30min), dB(A)

Time Period	Location	Action	Limit
0700-1900 hrs on normal weekdays	KTD1a KTD2a KER1b	When one documented complaint is received	75 dB(A)

¹⁻hr TSP monitoring should be required in case of complaints.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix D

Calibration Certificates of Monitoring Equipment



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ja Operator		Rootsmeter Orifice I.I	-/	438320 2456	Ta (K) - Pa (mm) -	292 748.03
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00 1.00	1.4420 1.0220 0.9130 0.8670 0.7170	3.2 6.4 7.9 8.8 12.7	2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
1.0002 0.9959 0.9938 0.9926 0.9874	0.6936 0.9745 1.0885 1.1449	1.4174 2.0045 2.2411 2.3504 2.8347		0.9957 0.9915 0.9893 0.9882 0.9830	0.6905 0.9701 1.0836 1.1398 1.3710	0.8836 1.2496 1.3971 1.4653 1.7672
Qstd slop intercept coefficie	t (b) =	2.07173 -0.01761 0.99996	n e n	Qa slop intercep coeffici	t(b) =	1.29728 -0.01098 0.99996
y axis =	SQRT[H2O(Pa/760)(298/7	[a)]	y axis =	SQRT[H2O(Га/Ра)].

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{ [SQRT (H2O (Pa/760) (298/Ta))] - b\}$ Qa = $1/m\{ [SQRT H2O (Ta/Pa)] - b\}$

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong,

Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Project: Environmantal Monitoring Works For Contract No. KLN/2015/07

Location : KER1b

Brand: Model: Tisch

TE-5170

S/N:

3482

Date of Calibration: 10-Jan-17

Next Calibration Date: 7-Apr-17

Technician: Jimmy Lui

CONDITIONS

Sea Level Pressure (hPa):

1018.1

Corrected Pressure (mm Hg):

764

Temperature (°C):

19

Temperature (K):

292

CALIBRATION ORIFICE

Make: Model:

H20 (R)

(in)

-11.60

-10.40

-9.40

-7.90

-7.40

Tisch

H20

(in)

11.000

8.600

6.600

3.700

2.700

TE-5025A

O25A Qstd Intercept:

40.00

35.00

2.07173

Calibration Date:

14-Jan-16

Expiry Date:

Qstd Slope:

-0.01761 14-Jan-17

S/N: 24

2456

0.949

0.812

CALIBR	RATIONS				
Qstd	I	IC		LINEAR	
(m³/min)	(chart)	(corrected)	F	REGRESSION	
1.630	59.00	59.76	Slope =	30.4307	
1.442	56.00	56.72	Intercept =	11.3049	
1.265	49.00	49.63	Corr. coeff.:	0.9952	

40.52

35.45

5 Calculations:

Plate No.

18

13

10

7

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

H2O (L)

(in)

-0.60

-1.80

-2.80

-4.20

-4.70

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K

Pstd = 760 mm Hg

For subsequent calculation of sampler flow:

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure

FLOW RATE CHART 70.00 60.00 50.00 Actual Chart Response (IC) 40.00 30.00 20.00 10.00 0.00 0.000 0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)

/\ \

CHOI KAM HO
Project Consultant

Report Date: 10th January, 2017

Room 723 & 725, 7/F, Block B. Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax (852)-24508032 Email : mcl@fugro.com.hk



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Project: Environmantal Monitoring Works For Contract No. KLN/2015/07

4037

Location: KTD1a Brand:

Tisch

Model:

TE-5170

S/N:

Date of Calibration: 10-Jan-17

Next Calibration Date: 7-Apr-17

Technician: Jimmy Lui

CONDITIONS

Sea Level Pressure (hPa):

1018.1

Corrected Pressure (mm Hg):

764

Temperature (°C):

19

Temperature (K):

292

CALIBRATION ORIFICE

Make:

Tisch

Qstd Slope: Qstd Intercept: 2.07173

Model: Calibration Date: TE-5025A 14-Jan-16

Expiry Date:

-0.01761

S/N:

2456

14-Jan-17

		CAL	IBR/	ATION	S
The same of the same of	 The second name of	The second liverage and the second			-

I	- OALIDIOTION									
Plate No.	H2O (L)	H2O (R)	H2O	Qstd	I	IC		LINEAR		
i late No.	(in)	(in)	(in)	(m³/min)	(chart)	(corrected)	R	EGRESSION		
18	0.40	-12.50	12.900	1.764	52.00	52.67	Slope =	33.2726		
13	-0.80	-11.40	10.600	1.600	48.00	48.62	Intercept =	-4.9783		
10	-2.20	-9.90	7.700	1.365	41.00	41.53	Corr. coeff.:	0.9963		
7	-3.50	-8.50	5.000	1.102	32.00	32.41				
5	-4.40	-7.60	3.200	0.883	23.00	23.30				

Calculations:

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K

Pstd = 760 mm Hg

For subsequent calculation of sampler flow:

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure





CHOI KAM HO Project Consultant

Report Date: 10th January, 2017

Room 723 & 725, 7/F, Block B,

Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Project : Environmantal Monitoring Works For Contract No. KLN/2015/07

Location: KTD2a

_ .

Brand: Model:

i:

Tisch

TE-5170

S/N:

3838

Date of Calibration: 10-Jan-17

Next Calibration Date: 7-Apr-17

Technician: Jimmy Lui

CONDITIONS

Sea Level Pressure (hPa):

1018.1

Corrected Pressure (mm Hg):

764

Temperature (°C):

19

Temperature (K):

292

CALIBRATION ORIFICE

Make:

Tisch

Qstd Slope:

2.07173

Model:

TE-5025A

Qstd Intercept:

-0.01761

Calibration Date: S/N:

14-Jan-16

Expiry Date:

14-Jan-17

24

2456

CALIBRATIONS

—					CALIBR	KATIONS				
Plate No.	H2O (L)	H2O (R)	H2O	Qstd	1	IC		LINEAR		
L		(in)	(in)	(in)	(m³/min)	(chart)	(corrected)	F	REGRESSION	
1	18	0.80	-13.00	13.800	1.825	52.00	52.67	Slope =	28.2743	
ı	13	-0.80	-11.10	10.300	1.578	46.00	46.59	Intercept =	1.8309	
l	10	-2.30	-9.70	7.400	1.338	40.00	40.52	Corr. coeff.:	0.9964	
	7	-3.30	-8.50	5.200	1.123	34.00	34.44			
L	5	-4.40	-7.50	3.100	0.869	25.00	25.32			

Calculations:

Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pa = actual pressure during calibration (mm Hg)

Tstd = 298 deg K

Pstd = 760 mm Hg

For subsequent calculation of sampler flow:

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure

FLOW RATE CHART

60.00

50.00

40.00

30.00

10.00

0.000

0.000

Standard Flow Rate (m³/min)

CHOI KAM HO
Project Consultant

Report Date:

10th January, 2017

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.

Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail: matlab@fugro.com Website: www.materialab.com



Report No.: 161966CA161195

Page 1 of 1

CALIBRATION CERTIFICATE OF ANEMOMETER

Client Supplied Information

Client: Materialab Consultants Ltd.

Room 723 & 725, 7/F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T. Address:

Project: Calibration Services

Details of Unit Under Test, UUT

Description

Anemometer

Manufacturer:

Smart Sensor

Model No.

AR816+

Equipment ID.:

MC-A-001

Next Calibration Date:

05-Jun-2017

Laboratory Information

Details of Reference Equipment -

Description

Reference Anemometer

Equipment ID.:

R-101-4

Date of Calibration

06-Jun-2016

Ambient Temperature

21 °C

Calibration Location :

Calibration Laboratory of MateriaLab

Method Used: By direct Comparison

Calibration Results:

Reference Reading	UUT Reading	Error
(m/s)	(m/s)	(m/s)
0.00	0.0	0.00
0.99	1.0	+0.01
2.02	2.0	-0.02
5.00	5.0	0.00
9.98	9.9	-0.08

Remarks:

1. The equipment being used in this calibration is traceable to recognized National Standards.

CA-R-297 (22/07/2009)

Date: 7-6-2016 Certified by: _____ Chan Chun Wai (Manager)

** End of Report **

Fugro Development Centre. 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.

: +852 2450 8233 : +852 2450 6138 Fax E-mail: matlab@fugro.com Website: www.materialab.com.hk



Report no.: 161966CA161737

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND LEVEL METER

Client: Materialab Consultants Ltd.

Project: Calibration Services **Client Supplied Information** Details of Unit Under Test, UUT

Description

Sound Level Meter

Manufacturer

Casella (Model no. CEL-63X(meter), CEL-251(microphone), CEL-495(Preamplifier))

Serial No.

2451083 (meter), 01361(microphone), 002845 (Preamplifier))

Next Calibration Date

23-Aug-2017

Specification Limit

EN 61672: 2003 Type 1

Laboratory Information

Description

B & K Acoustic Multifunction Calibrator 4226 (Traditional free field setting)

Equipment ID.

R-108-1

Date of Calibration:

24-Aug-2016

Ambient Temperature :

°C

Calibration Location:

Calibration Laboratory of MateriaLab

Method Used

By direct comparison

Calibration Results:

Parame	eters	Mean Value (dB)	Specific	Specification Limit(dB)			
	4000Hz	0.6	2.6	to	-0.6		
	2000Hz	0.5	2.8	to	-0.4		
	1000Hz	0.0	1.1	to	-1.1		
A-weighing frequency	500Hz	-3.0	-1.8	to	-4.6		
response	250Hz	-8.3	-7.2	to	-10.0		
_	125Hz	-15.7	-14.6	to	-17.6		
	63Hz	-25.7	-24.7	to	-27.7		
	31.5Hz	-37.4	-37.4	to	-41.4		
Differential level	94dB-104dB	0.0		± 0.6	3		
linearity	104dB-114dB	0.0	± 0.6				

Remarks:

- 1. The equipment used in this calibration is traceable to recognized National Standards.
- 2. The mean value is the average of four measurements.
- 3. For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighing is fast
- 4. The equipment does comply with EN 61672: 2003 Type 1 sound level meter for the above measurement.

Checked by:

Date: 76.8.2016

CA-R-297 (22/07/2009)

Chan Chun Wai (Manager) /

Kwok Chi Wa (Assistant Manager)

** End of Report **

Fugro Development Centre. 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.

Tel : +852 2450 8233 : +852 2450 6138 Fax E-mail: matlab@fugro.com Website: www.materialab.com.hk



Report no.: 161966CA162338

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND LEVEL METER

Client Supplied Information

Client: MateriaLab Consultants Ltd.

Address: Room 723 & 725, 7/F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

Project: Calibration Services Details of Unit Under Test, UUT

Description

Sound Level Meter

Manufacturer

Casella

Model No.

Casella (Model no. CEL-63X(meter), CEL-251(microphone), CEL-495(Preamplifier))

Serial No.

2451028 (meter), 01231(microphone), 002850 (Preamplifier))

Next Calibration Date

16-Nov-2017

Specification Limit

EN 61672: 2003 Type 1

Laboratory Information

Description

B & K Acoustic Multifunction Calibrator 4226 (Traditional free field setting)

Equipment ID.

R-108-1

Date of Calibration:

17-Nov-2016

Ambient Temperature: 22 °C

Calibration Location:

Calibration Laboratory of MateriaLab

Method Used

By direct comparison

Calibration Results:

Parame	eters	Mean Value (dB)	Specific	ation	Limit(dB)	
	4000Hz	2.6	2.6	to	-0.6	
	2000Hz	0.8	2.8	to	-0.4	
	1000Hz	-1.0	1.1	to	-1.1	
A-weighing frequency	500Hz	-4.5	-1.8	to	-4.6	
response	250Hz	-9.9	-7.2	to	-10.0	
	125Hz	-17.3	-14.6	to	-17.6	
	63Hz	-27.3	-24.7	to	-27.7	
	31.5Hz	-39.5	-37.4	to	-41.4	
Differential level	94dB-104dB	0.0	± 0.6			
linearity	104dB-114dB	0.0	± 0.6			

Remarks:

- 1. The equipment used in this calibration is traceable to recognized National Standards.
- 2. The mean value is the average of four measurements.
- 3. For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighing is fast
- 4. The equipment does comply with EN 61672: 2003 Type 1 sound level meter for the above measurement.

Checked by: CA-R-297 (22/07/2009) Date: WIF DOLG Certified by:

** End of Report



Certificate of Conformity and Calibration

Instrument Model:-

CEL-633A

Serial Number Firmware revision 3756072 V129-09

Microphone Type:-Serial Number

CEL-251 1361

Preamplifier Type:-Serial Number

CEL-495

003527

Instrument Class/Type:-

Applicable standards:-

IEC 61672: 2002 / EN 60651 (Electroacoustics - Sound Level Meters)

IEC 60651 1979 (Sound Level Meters), ANSI S1.4: 1983 (Specifications For Sound Level Meters)


Note:- The test sequences performed in this report are in accordance with the current Sound level meter Standard - IEC61672 The combination of tests performed are considered to confirm the products electro-acoustic performance to all applicable standards including superceeded Sound Level Meter Standards - IEC60651 and IEC60804.

Test Conditions:-

25 °C

Test Engineer:-Date of Issue'-

52 %RH 1010 mBar May 13, 2016



This test certificate confirms that the instrument specified above has been successfully tested to comply with the manufacturer's published specifications. Tests are performed using equipment traceable to national standards in accordance with Casella's ISO 9001:2008 quality procedures. This product is certified as being compliant to the requirements of the CE Directive.


Test Summary:-

All Tests Pass Self Generated Noise Test All Tests Pass Electrical Signal Test Of Frequency Weightings All Tests Pass Frequency & Time Weightings At 1 kHz Level Linearity On The Reference Level Range **All Tests Pass All Tests Pass** Toneburst Response Test **All Tests Pass** C-peak Sound Levels All Tests Pass Overload Indication **All Tests Pass** Acoustic Tests

Combined Electro-Acoustic Frequency Response - A Weighted

Combined Flectro-Acoustic Frequency Response - A Weighted (IEC 61672-3:2006)

The following A-Weighted frequency response graph shows this instruments overall frequency response based upon the application of multi-frequency pressure field calibrations. The microphones Pressure to Free field correction coefficients are applied to pressure response. Reference level taken at 1kHz.



Casella CEL Regen House, Wolseley Road, Kempston, Bedford MK42 7JY

Phone: +44(0) 1234 844100 Fax: +44(0) 1234 841490 E-mail: info@casellameasurement.com www.casellameasurement.com Casella CEL. Inc. a subsidiary of IDEAL Industries, Inc.

415 Lawrence Bell Drive I Init 4

Buffalo, NY 14221

Toll Free. (800) 366-2966

(603) 672-0031 Fax: (603) 672-8053 E-mail: info@casellausa.com

www.casellausa.com

Fugro Development Centre, 5 Lok Yi Street, Tai Lam. Tuen Mun, N.T., Hong Kong.

Tel : +852 2450 8233 Fax : +852 2450 6138 E-mail: matlab@fugro.com Website: www.materialab.com



Report no.: 161966CA161645

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND CALIBRATOR

MateriaLab Consultants Ltd.

Address: Room 723 & 725, 7F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

Project: Calibration Services

Client Supplied Information

Details of Unit Under Test, UUT

Description

Sound calibrator

Manufacturer

Casella (Model no. CEL-120/1)

Serial No.

5230950

Next Calibration Date

09-Aug-2017

Specification Limit

±0.5dB

Laboratory Information

Description

1. Reference sound level meter

2. Multifunction acoustic calibrator

Equipment ID. :

1. R-119-1

2. R-108-1

Date of Calibration:

10-Aug-2016

Ambient Temperature :

°C 21

Calibration Location:

Calibration Laboratory of MateriaLab

Method Used

By direct comparison

Calibration Results:

Parameters (Setting of UUT)	Mean of measured value	Specification limit
94dB	93.8 dB	10 EdD
114dB	114.0 dB	±0.5dB

Remarks:

- 1. The equipment used in this calibration is traceable to recognized National Standards.
- 2. The mean value is the average of four measurements.
- 3. The equipment does comply with the specification limit.

Date: / 2-8-2016 Certified by:

16 AUG 2016

CA-R-297 (22/07/2009)

Kwok Chi Wa (Assistant Manager)

End of Report **



Certificate of Conformance and Calibration for

CEL-120 Acoustic Calibrator

Applicable Standards :-IEC 60942: 2003 & ANSI S1.40: 2006

CEL-120/1 Class 1

CEL-120/2 Class 2

Serial No: 4358251

Firmware: 03

Temperature: 22.0 °C Pressure: 999.5 mb %RH 55.0

Frequency = 1.00 kHz \pm 2Hz T.H.D. = $< 1\%$	Calibration Level
SPL @ 114.0dB Setting	113.99 dB
SPL @ 94.0dB Setting	93-92 dB/N.A

Engineer: - W- Durces Date: 12 MAY 2016

Company test equipment and acoustic working standards, used for conformance testing, are subject to periodic calibration, traceable to UK national standards, in accordance with the company's ISO9001 Quality System.

DECLARATION OF CONFORMITY

This certificate confirms that the instrument specified above has been produced and tested to comply with the manufacturer's published specifications and the relevant European Community CE directives.

Casella CEL (U.K.),
Regent House, Wolseley Road, Kempston, Bedford. MK42 7JY
Phone: +44 (0) 1234 844100 Fax: +44 (0) 1234 841490
E-mail: info@casellace.om
Web: www.casellameasurement.com

198032A-01

Fugro Development Centre, 5 Lok Yi Street, Tai Lam, Tuen Mun, N.T., Hong Kong.

: +852 2450 8233 : +852 2450 6138 E-mail: matlab@fugro.com Website: www.materialab.com.hk



Report no.:

161966CA162202(1)

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND CALIBRATOR

Client Supplied Information

Materialab Consultants Ltd.

Address: Room 723 & 725, 7/F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

Project: Calibration Services

Details of Unit Under Test, UUT

Description

Sound Calibrator

Manufacturer

Casella (Model no. CEL-120/1)

Serial No.

3321858

Next Calibration Date

31-Oct-2017

Specification Limit

 $\pm 0.5 dB$

Laboratory Information

Description

Reference Sound level meter

Equipment ID.

R-119-1

Date of Calibration:

01-Nov-2016

Ambient Temperature: 22

Calibration Location: Calibration Laboratory of MateriaLab

Method Used

By direct comparison

Calibration Results:

Parameters (Setting of UUT)	Mean Value (error of measurement)	Specification Limit(dB)
94dB	-0.3 dB	.0.5.10
114dB	-0.2 dB	±0.5dB

Remarks:

- 1. The equipment used in this calibration is traceable to recognized National Standards.
- 2. The mean value is the average of four measurements.
- 3. The equipment does comply with the specification limit.

Date: 3-11-2016 Certified by

CA-R-297 (22/07/2009)

Chan Chun Wai (Manager)

** End of Report **

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 Fax Email : mcl@fugro.com



Appendix E

Environmental Monitoring Schedule

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

: (852)-24508238 : (852)-24508032 Fax Hong Kong. Email: mcl@fugro.com.hk



Project: KL/2014/03 - Kai Tak Development - Stage 3 Infrastructure Works for Developments at the **Southern Part of the Former Runway**

Impact Monitoring Schedule (February 2017)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
			1 February	2 TSP Monitoring Noise Monitoring	3	4
5	6	7	8 TSP Monitoring Noise Monitoring	9	10	11
12	13	14 TSP Monitoring Noise Monitoring	15	16	17	18
19	20 TSP Monitoring Noise Monitoring	21	22	23	24	25 TSP Monitoring Noise Monitoring
26	27	28				

- 1. Monitoring Locations KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street, close to open space car park area
- 2. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)
- 3. Noise Monitoring: Leg (30 min) between 0700 and 1900 hours.

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, Tel : (8
1-15 Kwai Fung Crescent, Kwai Fong, Fax : (8
Hong Kong. Email : m

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



Project: <u>KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway</u>

Impact Monitoring Schedule (March 2017)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
			1 March	2	3 TSP Monitoring Noise Monitoring	4
5	6	7	8	9 TSP Monitoring Noise Monitoring	10	11
12	13	14	15 TSP Monitoring Noise Monitoring	16	17	18
19	20	21 TSP Monitoring Noise Monitoring	22	23	24	25
26	27 TSP Monitoring Noise Monitoring	28	29	30	31	

- 1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition
- 2. Monitoring Locations KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street
- 3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)
- 4. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, Tel : (8
1-15 Kwai Fung Crescent, Kwai Fong, Fax : (8
Hong Kong. Email : m

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



Project: KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

Impact Monitoring Schedule (April 2017)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
						1 April TSP Monitoring Noise Monitoring
2	3	4	5	6	7 TSP Monitoring Noise Monitoring	8
9	10	11	12	13 TSP Monitoring Noise Monitoring	14	15
16	17	18	19 TSP Monitoring Noise Monitoring	20	21	22
23	24	25 TSP Monitoring Noise Monitoring	26	27	28	29 TSP Monitoring Noise Monitoring
30						

- 1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition
- 2. Monitoring Locations KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street
- 3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)
- 4. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



Project: KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

Impact Monitoring Schedule (May 2017)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
	1 May	2	3	4	5 TSP Monitoring Noise Monitoring	6
7	8	9	10	11 TSP Monitoring Noise Monitoring	12	13
14	15	16	17 TSP Monitoring Noise Monitoring	18	19	20
21	22	23 TSP Monitoring Noise Monitoring	24	25	26	27
28	29 TSP Monitoring Noise Monitoring	30	31			

- 1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition
- 2. Monitoring Locations KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street
- 3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)
- 4. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 Fax : mcl@fugro.com Email



Appendix F

Air Quality Monitoring Data

24-hour TSP Monitoring Result for Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

KTD1a - Centre of Excellence in Paediatrics (Children's Hospital)

						1								
	Weather	Air	Atmospheric	Filtor W	aight (g)	Particulate	Sampling		Rate	Average	Total	Conc.	Action	Limit
Start Date		Temperature			Particulate Sampling weight (g) Time(hrs)				flow	volume		Level	Level	
	Condition	(K)	(mmHg)	Initial	Final weight (g)		Time(ms)	Initial	Final	(m³/min.)	(m ³⁾	(ug/m ³)	(ug/m ³)	(ug/m ³)
2-Feb-17	Cloudy	289.8	767.1	2.7845	2.9115	0.1270	24	1.40	1.38	1.39	2003.0	63		
8-Feb-17	Cloudy	290.7	762.5	2.8117	3.0719	0.2602	24	1.66	1.64	1.65	2372.7	110		1
14-Feb-17	Sunny	290.3	771.2	2.8024	2.9028	0.1004	24	1.61	1.57	1.59	2286.8	44	177	260
20-Feb-17	Fine	294.0	760.5	2.8245	2.9969	0.1724	24	1.39	1.44	1.41	2037.0	85		ł l
25-Feb-17	Cloudy	285.2	765.7	2.8467	3.0031	0.1564	24	1.55	1.51	1.53	2199.1	71		ł l
											Min	44		
											Mov	110	Ī	

KTD2a - G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)

KTD2a - G/IC Zolle flext to Kwuli Tolig Bypass (Future flospital at Site 3CT)														
	Weather	Air	Atmospheric	Filter We	aight (g)	Particulate	Sampling		Rate	Average	Total	Conc.	Action	Limit
Start Date		•	Pressure, Pa	i iitei vvi	eigiii (g)	weight (g)		/mº/i	min.)	flow	volume		Level	Level
	Condition	(K)	(mmHg)	Initial	Final	weight (g)	111116(1113)	Initial	Final	(m³/min.)	(m ³⁾	(ug/m³)	(ug/m ³)	(ug/m ³)
2-Feb-17	Cloudy	289.8	767.1	2.7934	2.8599	0.0665	24	1.38	1.35	1.36	1962.8	34		
8-Feb-17	Cloudy	290.7	762.5	2.8040	2.9084	0.1044	24	1.52	1.49	1.51	2170.3	48		
14-Feb-17	Sunny	290.3	771.2	2.8149	2.9278	0.1129	24	1.49	1.46	1.48	2125.1	53	157	260
20-Feb-17	Fine	294.0	760.5	2.8074	3.0042	0.1968	24	1.58	1.57	1.57	2267.5	87		
25-Feb-17	Cloudy	285.2	765.7	2.8441	2.9951	0.1510	24	1.62	1.57	1.59	2292.5	66		
		•	•							·	Min	34		<u> </u>
											Max	87		

KER1b - Site Boundary at Cheung Yip Street

	to Bounda	. , at oncang												
	Weather	Air	Atmospheric	Filter W	oight (g)	Particulate	Compling	Flow	Rate	Average	Total	Conc.	Action	Limit
Start Date			Pressure, Pa	Filler VV		weight (g)		(m ³ /r	min.)	flow	volume		Level	Level
	Condition	(K)	(mmHg)	Initial	Final	weight (g)	Time(ins)	Initial	Final	(m³/min.)	(m ³⁾	(ug/m ³)	(ug/m ³)	(ug/m ³)
2-Feb-17	Cloudy	289.8	767.1	2.7910	2.9261	0.1351	24	1.44	1.41	1.43	2054.2	66		
8-Feb-17	Cloudy	290.7	762.5	2.7934	2.9384	0.1450	24	1.06	1.04	1.05	1510.9	96		
14-Feb-17	Sunny	290.3	771.2	2.8032	3.1077	0.3045	24	1.63	1.57	1.60	2303.9	132	172	260
20-Feb-17	Fine	294.0	760.5	2.8220	2.9402	0.1182	24	1.42	1.41	1.42	2040.2	58		
25-Feb-17	Cloudy	285.2	765.7	2.8297	2.9656	0.1359	24	1.20	1.16	1.18	1702.3	80		

 Min
 58

 Max
 132

 Average
 86

Average


Average


75


58

Note:

<u>Underline</u>: Exceedance of Action Level <u>Underline and Bold</u>: Exceedance of Limit Level







Note:

- 1) The major activities being carried out on site during the reporting period can be referred to Section 1.3.2.
- 2) The weather conditions during the reporting period can be referred to Appendix K.
- 3) Any other factors which might affect the monitoing results can be referred to Section 2.6.4.
- 4) QA/QC results, calibration results and detection limits can be referred to Appendix D.
- 5) The 24-hour TSP monitoring location KER1a was replaced by KER1b, effective from 16 November 2016.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 Fax : mcl@fugro.com Email



Appendix G

Noise Monitoring Data

Noise Impact Monitoring Result for Kai Tak Development - Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

KTD 1a: Centre of Excellence in Paediatrics (Children's Hospital)

Date	Start Time	Leq 30min dB(A)	L10 dB(A)	L90 dB(A)	Wind Speed (m/s)	Weather
2-Feb-17	13:42	71	74	67	1.2	Cloudy
8-Feb-17	10:04	71	74	67	0.8	Cloudy
14-Feb-17	9:42	68	71	65	0.7	Sunny
20-Feb-17	9:56	67	70	65	0.6	Fine
25-Feb-17	10:03	72	74	69	0.6	Cloudy
	Max	72				
	Min	67				

KTD 2a: G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)

75

Date	Start Time	Leq 30min dB(A)	L10 dB(A)	L90 dB(A)	Wind Speed (m/s)	Weather
2-Feb-17	13:00	66	69	63	1.0	Cloudy
8-Feb-17	9:21	63	64	61	0.5	Cloudy
14-Feb-17	10:17	60	62	58	0.6	Sunny
20-Feb-17	10:34	66	69	63	0.6	Fine
25-Feb-17	9:20	63	65	61	0.7	Cloudy
·	Max	66		-	-	·
	Min	60	İ			

KER 1b: Site Boundary at Cheung Yip Street

Limit Level

Limit Level

Limit Level

Date	Start Time	Leq 30min dB(A)	L10 dB(A)	L90 dB(A)	Wind Speed (m/s)	Weather
2-Feb-17	14:28	68	71	66	0.7	Cloudy
8-Feb-17	10:40	73	75	70	0.5	Cloudy
14-Feb-17	10:59	65	68	60	1.1	Sunny
20-Feb-17	11:12	68	71	65	0.7	Fine
25-Feb-17	10:41	70	71	66	0.4	Cloudy
	Max	73				
	Min	65				


Note:


KTD1a: Façade Measurement


KTD2a & KER1b: Free-field measurement (+3dB(A) correction has been applied)

No raining or wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation.

75







Note

- 1) The major activities being carried out on site during the reporting period can be referred to Section 1.3.2.
- 2) The weather conditions during the reporting period can be referred to Appendix K.
- 3) Any other factors which might affect the monitoing results can be referred to Section 3.7.2.
- 4) QA/QC results, calibration results and detection limits can be referred to Appendix D.
- 5) Noise monitoring location KER1a was replaced by KER1b, effective from 16 November 2016.

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix H

Events and Action Plan

Room 723 & 725, 7/F, Block B,

: (852)-24508238 : (852)-24508032 Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. Tel Fax : mcl@fugro.com Email



	Plan for Constructi		TON	
EVENT	ET	IEC	ER	Contractor
Action Level	•		•	
Exceedance for one sample.	I. Identify sources, investigate the causes of complaint and propose remedial measures. Inform IEC and ER. Repeat measurement to confirm finding; Increase monitoring frequency	Check monitoring data submitted by the ET. Check the Contractor's working methods.	Notify the Contractor.	Rectify any unacceptable practices. Amend working methods agreed with the ER as appropriate.
Exceedance for two or more consecutive samples.	1.Identify sources. 2.Inform the IEC and ER. 3.Advise the ER on the effectiveness of the proposed remedial measures; 4.Repeat measurements to confirm findings. 5.Increase monitoring frequency to daily. 6.Discuss with the IEC, ER and Contractor on remedial action required. 7.If exceedance continues, arrange meeting with the IEC, Contractor and ER. 8.If exceedance stops, cease additional monitoring.	Check monitoring data submitted by the ET. Check the Contractor's working methods. Discuss with the ET, ER and Contractor on possible remedial measures if required. Advise the ER on the effectiveness of proposed remedial measures if required.	Notify the Contractor. Ensure remedial measures properly implemented.	Submit proposals for remedial action to the ER within 3 working days of notification. Implement the agreed proposals. Amend proposal as appropriate
Limit Level	1 3			1
Exceedance for one sample.	1. Identify sources, investigate causes of exceedance and proposed remedial measures. 2. Inform the IEC, ER, and Contractor. 3. Repeat measurement to confirm finding. 4. 4. Increase monitoring frequency to daily. 5. Assess effectiveness of the Contractor's remedial action and keep the IEC and ER informed of the results 1. Notify the IEC, ER and	1. Check monitoring data submitted by the ET. 2. Check the Contractor's working methods. 3. Discuss with the ET, ER and Contractor on possible remedial measures. 4. Advise the ER and ET on the effectiveness of the proposed remedial measures. 5. Supervise the implementation of remedial measures.	Confirm receipt of the notification of exceedance in writing. Notify the Contractor. Ensure remedial measures are properly implemented. Confirm receipt of the	Take immediate action to avoid further exceedance. Submit proposals for remedial action to the ER and copy to the ET and IEC within 3 working days of notification. Implement the agreed proposals. Amend proposal as appropriate. Take immediate action
Exceedance for two or more consecutive samples	 Notify the IEC, ER and Contractor. Identify sources. Repeat measurements to confirm findings. Increase monitoring frequency to daily. Carry out analysis of the Contractor's working procedures with the ER to determine the possible mitigation to be implemented. Arrange meeting with the IEC and ER to 	Discuss amongst the ER, ET and Contractor on the potential remedial action. Review the Contractor's remedial action whenever necessary to assure their effectiveness and advise the ER and ET accordingly. Supervise the implementation of remedial measures.	1. Confirm receipt of the notification of exceedance in writing. 2. Notify the Contractor. 3. In consultation with the IEC and ET, agree with the Contractor on the remedial measures to be implemented. 4. Ensure remedial measures are properly implemented. 5. If exceedance	Take immediate action to avoid further exceedance. Submit proposals for remedial action to the ER and copy to the IEC and ET within 3 working days of notification. Implement the agreed proposals. Resubmit proposals if problems still not under control. Stop the relevant portion of works as

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 : mcl@fugro.com Tel Fax Email



EVENT		ACTION							
EVENT	ET	IEC	ER	Contractor					
	discuss the remedial action to be taken. 7. Assess the effectiveness of the Contractor's remedial action and keep the IEC, EPD and ER informed of the results. 8. If exceedance stops, cease additional monitoring		continues, consider what portion of works is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated.	determined by the ER until the exceedance is abated.					

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 Tel Fax : mcl@fugro.com Email



Event and Action Plan for Noise Impact

EVENT	ACTION ACTION							
EVENT	ET	IEC	ER	Contractor				
Action Level	1.Notify the IEC, ER and Contractor. 2.Carry out investigation. 3.Report the results of investigation to the IEC and Contractor. 4.Discuss jointly with the ER and Contractor and formulate remedial measures. 5.Increase the monitoring frequency to check the mitigation effectiveness	Review the monitoring data submitted by the ET. Review the construction methods and proposed redial measures by the Contractor, and advise the ET and ER if the proposed remedial measures would be sufficient	Notify the Contractor. Require the Contractor to propose remedial measures for implementation if required.	Submit noise mitigation proposals to the ER and copy to the IEC and ET. Implement noise mitigation proposals.				
Limit Level	1.Notify the IEC, ER and Contractor. 2.Identify sources. 3.Repeat measurements to confirm findings. 4.Carry out analysis of the Contractor's working procedures with the ER and Contractor to determine possible mitigations to be implemented. 5.Record the causes and action taken for the exceedances. 6.Increase the monitoring frequency. 7.Assess the effectiveness of the Contractor's remedial action with the ER and keep the IEC informed of the results. 8.If exceedance stops, cease additional monitoring	1.Discuss amongst the ER, ET and Contractor on the potential remedial action. 2.Review the Contractor's remedial action whenever necessary to assure their effectiveness and advise the ER accordingly. 3.Supervise the implementation of remedial measures.	1. Confirm receipt of notification of exceedance in writing. 2. Notify the Contractor. 3. Require the Contractor to propose remedial measures for the analysed noise problems. 4. Ensure remedial measures are properly implemented. 5. If exceedance continues, consider what portion of work is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated.	1.Take immediate action to avoid further exceedance. 2.Submit proposals for remedial action to the ER and copy to the ET and IEC within 3 working days of notification. 3.Implement the agreed proposals. 4.Resubmit proposals if problems still not under control. 5.Stop the relevant portion of works as determined by the ER until the exceedance is abated.				

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. Fax

: (852)-24508238 : (852)-24508032 Tel Email : mcl@fugro.com



Event and Action Plan for Landscape and Visual Impact

EV/ENT		ACT	ION			
EVENT	ET	IEC	ER	Contractor		
Non-conformity on one occasion	1. Identify Source 2. Inform the IEC and the ER 3. Discuss remedial actions with the IEC, the ER and the Contractor 4. Monitor remedial actions until rectification has been completed	Check report Check the Contractor's working method Discuss with the ET and the Contractor on possible remedial measures Advise the ER on effectiveness of proposed remedial measures. Check implementation of remedial measures.	Notify Contractor Ensure remedial measures are properly implemented	Amend working methods Rectify damage and undertake any necessary replacement		
Repeated Non-conformity	1. Identify Source 2. Inform the IEC and the ER 3. Increase monitoring frequency 4. Discuss remedial actions with the IEC, the ER and the Contractor 5. Monitor remedial actions until rectification has been completed 6. If exceedance stops, cease additional monitoring	1. Check monitoring report 2. Check the Contractor's working method 3. Discuss with the ET and the Contractor on possible remedial measures 4. Advise the ER on effectiveness of proposed remedial measures 5. Supervise implementation of remedial measures.	Notify the Contractor Ensure remedial measures are properly implemented	Amend working methods Rectify damage and undertake any necessary replacement		

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Appendix I

Waste Flow Table

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Waste Flow	Waste Flow Table for Year 2016										
		Actual Quant	tities of Inert C&I	O Materials Gene	erated Monthly		Actual Quantities of Non-inert C&D Wastes Generated Monthly				
Monthly Ending	Total Quantity Generated (Inert C&D)	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
2016 Jan	0.159	0.101	0.058	Nil	Nil	Nil	Nil	0.023	0.00002	0.0158	0.0335
2016 Feb	0.291	0.050	0.241	Nil	Nil	Nil	1.34	0.023	0.00002	0.0158	0.0335
2016 Mar	2.7389	0.0407	0.0662	Nil	2.632	Nil	5.92	0.023	0.00002	0.0158	0.0571
2016 Apr	4.1718	0.0578	0.462	Nil	3.652	Nil	12.5	0.023	0.00002	0.0158	0.0426
2016 May	3.592	Nil	0.299	Nil	3.293	Nil	5.23	0.023	0.00002	0.0158	0.0621
2016 June	4.6035	Nil	0.8555	Nil	3.748	Nil	Nil	0.023	0.00002	0.0158	0.0619
2016 July	6.155	0.153	0.015	Nil	5.987	Nil	7.84	0.023	0.00002	0.0158	0.0433
2016 Aug	5.1155	Nil	Nil	Nil	5.1155	Nil	19.93	0.023	Nil	Nil	0.0147
2016 Sept	7.2267	Nil	Nil	Nil	7.2267	Nil	33.65	0.023	Nil	Nil	0.0103
2016 Oct	4.6448	Nil	Nil	Nil	4.6448	Nil	13.30	0.023	Nil	Nil	0.0385
2016 Nov	6.1626	Nil	Nil	Nil	6.1626	Nil	27.06	0.023	Nil	Nil	0.0192
2016 Dec	6.3522	Nil	Nil	Nil	6.3522	Nil	13.30	0.023	Nil	Nil	0.0121
Total	51.213	0.4025	1.9967	Nil	48.8138	Nil	140.07	0.276	0.00014	0.1106	0.4288

Note:

¹⁾ The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

²⁾ Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Waste Flow	/ Table for Ye	ear 2017									
		Actual Quant	tities of Inert C&I	O Materials Gene	erated Monthly		Actual Quantities of Non-inert C&D Wastes Generated Monthly				
Monthly Ending	Total Quantity Generated (Inert C&D)	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
2017 Jan	4.2300	Nil	Nil	Nil	4.2300	Nil	0.015	0.023	Nil	Nil	0.0109
2017 Feb	3.2128	Nil	Nil	Nil	3.2128	Nil	0.015	0.023	Nil	Nil	0.0096
Total	7.4428	Nil	Nil	Nil	7.4428	Nil	0.030	0.046	Nil	Nil	0.0205

Note:

- 1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- 2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508238 : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com



Appendix J

Environmental Mitigation Implementation Schedule (EMIS)

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
Air Quality Measur	res_				
New Distributor Ro	oads Serving the Pla	anned KTD			
AEIAR-130/2009 \$3.2	AEIAR 130/2009 EM&A Manual S2.2	8 times daily watering of the work site with active dust emitting activities.	Contractor	All relevant worksites	Implemented
Decommissioning	of the Radar Station	n of the former Kai Tak Airport			1
AEIAR-130/2009 \$5.2.19	AEIAR 130/2009 EM&A Manual S4.2.4	The excavation area should be limited to as small in size as possible and backfilled with clean and/or treated soil shortly after excavation work. The exposed excavated area should be covered by the tarpaulin during night time. The top layer soils should be sprayed with fine misting of water immediately before the excavation.	Contractor	All relevant worksites	Not Applicable
Trunk Road T2					1
AEIAR-174/2013 S4.9.2.1	AEIAR-174/2013 EM&A Manual S2.3.1.1	Watering of the construction areas 12 times per day to reduce dust emissions by 91.7%, with reference to the "Control of Open Fugitive Dust Sources" (USEPA AP-42). The amount of water to be applied would be 0.91L/m2 for the respective watering frequency.	Contractor	All relevant worksites	Implemented
		Dust enclosures with watering would be provided along the loading ramps and conveyor belts for unloading the C&D materials to the barge for dust suppression.	Contractor	All relevant worksites	Not Applicable
		8 km per hour is the recommended limit of the speed for vehicles on unpaved site roads.	Contractor	All relevant worksites	Implemented
		Good Site Practices			
AEIAR-130/2009	AEIAR 130/2009	Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should	Contractor	All relevant	Partially

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status		
S3.2, S5.2.19, AEIAR-174/2013	EM&A Manual S2.2, S4.2, AEIAR-	be fully covered by impermeable sheeting to reduce dust emission.		worksites	Implemented		
\$4.9.2.2	174/2013 EM&A Manual S2.3.1.2	Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather. Use of frequent watering for particularly dusty construction areas and areas close to ASRs.	Contractor	All relevant worksites	Implemented		
		Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying area should have properly fitted side and tail boards.	Contractor	All relevant worksites	Implemented		
		Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin.	Contractor	All relevant worksites	Implemented		
					Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation.	Contractor	All relevant worksites
		The vehicles should be restricted to maximum speed of 10 km per hour. Confined haulage and delivery vehicle to designated roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials.	Contractor	All relevant worksites	Implemented		
		Vehicle washing facilities should be provided at every vehicle exit point. Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	Contractor	All relevant worksites	Partially Implemented		
		The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.					
			Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet.	Contractor	All relevant worksites	Implemented	
		Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.	Contractor	All relevant worksites	Implemented		

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed.	Contractor	All relevant worksites	Implemented
		Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system.	Contractor	All relevant worksites	Implemented
		Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines.	Contractor	All relevant worksites	Partially Implemented
		Open stockpiles shall be avoided or covered. Prevent placing dusty material storage piles near ASRs.	Contractor	All relevant worksites	Partially Implemented
		Routing of vehicles and position of construction plant should be at the maximum possible distance from ASRs.	Contractor	All relevant worksites	Not Applicable
		<u>Dark smoke</u>			
		Dark smoke emission shall be control in accordance with the Air Pollution Control (Smoke) Regulation and ETWB TCW 19/2005.	Contractor	All relevant worksites	Partially Implemented
		Plant and equipment should be well maintained to prevent dark smoke emission.	Contractor	All relevant worksites	Partially Implemented
Noise Measures					
Trunk Road T2					
AEIAR-174/2013 \$5.9.2.1	AEIAR-174/2013 EM&A Manual S3.4.1.1	The use of quieter plant, including Quality Powered Mechanical Equipment (QPME) is specified for the list of equipment: • Concrete lorry mixer • Dump Truck, 5.5 tonne < gross vehicle weight <= 38 tonne • Generator, Super Silenced, 70 dB(A) at 7m	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		 Poker, vibratory, Hand-held (electric) Water Pump, Submersible (Electric) Mobile Crane - KOBELCO CKS900 Excavator, wheeled/tracked - HYUNDAI R80CR-9 			
		Use of temporary or fixed noise barriers with a surface density of at least 10kg/m² to screen noise from movable and stationary plant.	Contractor	All relevant worksites	Implemented
		Use of enclosures with covers at top and three sides and a surface density of at least 10kg/m ² to screen noise from generally static noisy plant such as air compressors.	Contractor	All relevant worksites	Implemented
		Use of acoustic fabric for the silent piling system, drill rigs, rock drills etc.	Contractor	All relevant worksites	Implemented
		Good Site Practices			
AEIAR-130/2009 S3.3, S5.3.10, AEIAR-174/2013	AEIAR 130/2009 EM&A Manual	Only well-maintained plant should be operated on-site and plant shall be serviced regularly during the construction/ decommissioning program.	Contractor	All relevant worksites	Implemented
\$5.9.2.1	S2.3, S4.3.2, AEIAR-174/2013 EM&A Manual S3.4.1.1	Silencers or mufflers on construction equipment should be utilized and shall be properly maintained during the construction/ decommissioning program.	Contractor	All relevant worksites	Implemented
	33.4.1.1	Mobile plant, if any, should be sited as far away from NSRs as possible.	Contractor	All relevant worksites	Implemented
		Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or should be throttled down to a minimum.	Contractor	All relevant worksites	Implemented
		Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.	Contractor	All relevant worksites	Implemented
		Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction/ decommissioning activities.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		Use of site hoarding as a noise barrier to screen noise at low level NSRs.	Contractor	All relevant worksites	Implemented
		For the use of hand held percussive breakers (with mass of above 10kg) and portable air compressors (supply air at 500 kPa or above), the noise level of such PME shall comply with a stringent noise emission standard and a noise emission label shall be obtained from the DEP before use at any time in construction site.	Contractor	All relevant worksites	Implemented
		Quiet powered mechanical equipment (PME) shall be used for the construction of the Project.	Contractor	All relevant worksites	Implemented
		Full enclosures shall be used to screen noise from relatively static PMEs (including air compressor, bar bender, concrete pump, generator and water pump) from sensitive receiver(s).	Contractor	All relevant worksites	Implemented
		Movable cantilevered noise barriers shall be used to screen noise from mobile PMEs (including asphalt paver, breaker, excavator and hand-held breaker) from sensitive receiver(s). These movable cantilevered noise barriers shall be located close to the mobile PMEs and shall be moved/adjusted iteratively in step with each movement of the corresponding mobile PMEs in order to maximize their noise reduction effects.	Contractor	All relevant worksites	Implemented
		Only approved or exempted Non-road Mobile Machineries (NRMMs) including regulated machines and non-road vechicles with proper labels are allowed to be used in specified activities on-site.	Contractor	All relevant worksites	Implemented
Water Quality Mea	asures_				
Trunk Road T2					
		Accidental Spillage			
AEIAR-174/2013 S6.4.8.5	AEIAR-174/2013 EM&A Manual S4.2.1.1	All bentonite slurry should be stored in a container that resistant to corrosion, maintained in good conditions and securely closed; The container should be labelled in English and Chinese and note that the container is for storage of bentonite slurry only.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		The storage container should be placed on an area of impermeable flooring and bunded with capacity to accommodate 110% of the volume of the container size or 20% by volume stored in the area and enclosed with at least 3 sides.	Contractor	All relevant worksites	Implemented
		The storage container should be sufficiently covered to prevent rainfall entering the container or bunded area (water collected within the bund must be tested and disposed of as chemical waste, if necessary). An emergency clean up kit shall be readily available where bentonite fluid will be stored or used.	Contractor	All relevant worksites	Implemented
		The handling and disposal of bentonite slurries should be undertaken in accordance within ProPECC PN 1/94. Surplus bentonite slurries used in construction works shall be reconditioned and reused wherever practicable. Residual bentonite slurry shall be disposed of from the site as soon as possible as stipulated in Clause 8.56 of the General Specification for Civil Engineering Works. The Contractor should explore alternative disposal outlets for the residual bentonite slurry (dewatered bentonite slurry to be disposed to a public filling area and liquid bentonite slurry, if mixed with inert fill material, to be disposed to a public filling area) and disposal at landfill should be the last resort.	Contractor	All relevant worksites	Implemented
AEIAR-174/2013 S6.4.8.8	AEIAR-174/2013 EM&A Manual S4.2.1.1	In order to protect against impacts to the surrounding marine waters of the KTTS and Victoria Harbour in the event of an accidental spillage of fuel or oil, the Contractor will be required to prepare a spill response plan to the satisfaction of AFCD, EPD, FSD, Police, TD and WSD to define procedures for the control, containment and clean-up of any spillage that could occur on the construction site.	Contractor	All relevant worksites	Implemented
		Dredging, Reclamation and Filling			
		No dredging, reclamation or filling in the marine environment shall be carried out.	Contractor	All relevant worksites	Implemented
Decommissioning	of the Radar Station	n of the former Kai Tak Airport			
		Building Demolition			

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
AEIAR-130/2009 S5.4	AEIAR 130/2009 EM&A Manual	The site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" should be followed as far as practicable in order to minimise surface runoff and the chance of erosion.	Contractor	All relevant worksites	Implemented
	S4.4	There is a need to apply to EPD for a discharge licence under the WPCO for discharging effluent from the construction site. The discharge quality is required to meet the requirements specified in the discharge licence. All the runoff, wastewater or extracted groundwater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. It is anticipated that the wastewater generated from the works areas would be of small quantity. Monitoring of the treated effluent quality from the works areas should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD.	Contractor	All relevant worksites	Implemented
		General Construction Works			
		Construction Runoff			
AEIAR- 130/2009 S3.4, S5.4/ AEIAR- 174/2013 S6.4.8.1	AEIAR 130/2009 EM&A Manual S2.4, S4.4/ AEIAR- 174/2013 EM&A Manual S4.2.1.1	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include the use of sediment traps and adequate maintenance of drainage systems to prevent flooding and overflow.	Contractor	All relevant worksites	Implemented
		Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	Contractor	All relevant worksites	Implemented
		Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..

MateriaLab

EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.			
		Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m3 capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	Contractor	All relevant worksites	Implemented
		Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	Contractor	All relevant worksites	Partially Implemented
		Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	Contractor	All relevant worksites	Implemented
		Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events.	Contractor	All relevant worksites	Implemented
		Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	Contractor	All relevant worksites	Not Applicable
		An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		<u>Drainage</u>			
		It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea.	Contractor	All relevant worksites	Implemented
		All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	Contractor	All relevant worksites	Partially Implemented
		Stormwater Discharges			
		Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes.	Contractor	All relevant worksites	Not Applicable
		Sewage Effluent			
		Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.	Contractor	All relevant worksites	Implemented
		Debris and Litter			
		In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur. Debris and refuse generated on-site should be collected, handled and disposed of	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		properly to avoid entering into the adjacent harbour waters. Stockpiles of cement and other construction materials should be kept covered when not being used.			
		Accidental Spillage			
		Oils and fuels should only be used and stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to the nearby harbour waters, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ. The bund should be drained of rainwater after a rain event.	Contractor	All relevant worksites	Implemented
		Waste Management Measures			
		Waste Management Plan			
AEIAR-174/2013 S11.4.8.1	AEIAR-174/2013 EM&A Manual S9.2.1.2	Contractor should be requested to submit an outline Waste Management Plan (WMP) prior to the commencement of construction work, in accordance with the ETWB TC(W) No.19/2005 so as to provide an overall framework of waste management and reduction.	Contractor	All relevant worksites	Implemented
		Good Site Practices			
AEIAR-130/2009 S3.5, S5.5	AEIAR 130/2009 EM&A Manual S2.5, S4.5	Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.	Contractor	All relevant worksites	Implemented
		Training of site personnel in proper waste management and chemical waste handling procedures.	Contractor	All relevant worksites	Implemented
		Provision of sufficient waste disposal points and regular collection for disposal.	Contractor	All relevant worksites	Implemented
		Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).	Contractor	All relevant worksites	Implemented
		Waste Reduction Measures			
		Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals.	Contractor	All relevant worksites	Not Applicable
		Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.	Contractor	All relevant worksites	Implemented
		Encourage collection of aluminum cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force.	Contractor	All relevant worksites	Implemented
		Any unused chemicals or those with remaining functional capacity should be recycled.	Contractor	All relevant worksites	Implemented
		Proper storage and site practices to minimize the potential for damage or contamination of construction materials.	Contractor	All relevant worksites	Implemented
		Construction and Demolition Materials			
		Where it is unavoidable to have transient stockpiles of C&D material within the work site pending collection for disposal, the transient stockpiles shall be located away from waterfront or storm drains as far as possible.	Contractor	All relevant worksites	Implemented
		Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric.	Contractor	All relevant worksites	Partially Implemented
		Skip hoist for material transport should be totally enclosed by impervious sheeting.	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site.	Contractor	All relevant worksites	Implemented
		The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	Contractor	All relevant worksites	Implemented
		The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle.	Contractor	All relevant worksites	Implemented
		All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.	Contractor	All relevant worksites	Implemented
		The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading.	Contractor	All relevant worksites	Implemented
		When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.	Contractor	All relevant worksites	Implemented
		<u>Chemical Waste</u>			
		After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Contractor	All relevant worksites	Partially Implemented

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		General Refuse			
		General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem.		All relevant worksites	Implemented
Land Contamination	on Measures				
		For any excavation works conducted at Radar Station			
AEIAR-130/2009 S3.6.57	AEIAR 130/2009 EM&A Manual S4.6	As the risk due to dermal contact with groundwater by site workers is uncertain, it is recommended that personnel protective equipment (PPE) be used by site workers as a mitigation measure.	Contractor	All relevant worksites	Not Applicable
Landscape and Vis	sual Impact				<u> </u>
New Distributor Ro	ads Serving the Pla	anned KTD			
		Construction Phase			
AEIAR-130/2009 S3.8.12	AEIAR 130/2009 EM&A Manual S2.8	All existing trees should be carefully protected during construction.	Contractor	All relevant worksites	Not Applicable
	52.8	Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.	Contractor	All relevant worksites	Not Applicable
		Control of night-time lighting.	Contractor	All relevant worksites	Not Applicable

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong..



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		Erection of decorative screen hoarding.	Contractor	All relevant worksites	Implemented
Trunk Road T2					
		Construction Phase			
	AEIAR-174/2013 EM&A Manual S7.2.1.2	All works shall be carefully designed to minimize impacts on existing landscape resources and visually sensitive receivers. Existing trees within works area shall be retained and protected.	Contractor	All relevant worksites	Not Applicable
	37.2.1.2	Existing trees of good quality and condition that are unavoidably affected by the works should be transplanted.	Contractor	All relevant worksites	Not Applicable
		Large temporary stockpiles of excavated material shall be covered with unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance.	Contractor	All relevant worksites	Partially Implemented
		Construction plant and building material shall be orderly and carefully stored in order to create a neat and tidy visual appearance.	Contractor	All relevant worksites	Implemented
		Erection of decorative screen hoarding should be designed to be compatible with the existing urban context.	Contractor	All relevant worksites	Implemented
		All lighting in construction site shall be carefully controlled to minimize light pollution and night-time glare to nearby residences and GIC user. The contractor shall consider other security measures, which shall minimize the visual impacts.	Contractor	All relevant worksites	Not Applicable
General Condition			<u>'</u>		•
		The Permit Holder shall display conspicuously a copy of this Permit on the Project site(s) at all vehicular site entrances/exits or at a convenient location for public's information at all times. The Permit Holder shall ensure that the most updated information about the Permit, including any amended Permit, is displayed at such locations. If the Permit Holder surrenders a part or the whole of the Permit, the notice he sends to the Director shall also be displayed at the same	Contractor	All relevant worksites	Implemented

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



EIA Ref	EM&A Ref	Environmental Protection Measures / Mitigation Measures	Who to implement the measure	Location / Timing	Construction Phase Implementation Status
		locations as the original Permit. The suspended, varied or cancelled Permit shall be removed from display at the Project site(s).			

Implementation status: Implemented / Partially Implemented / Not Implemented / Not Applicable

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 Tel Fax Email : mcl@fugro.com



Appendix K

Weather and Meteorological Conditions during Reporting Month

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 : mcl@fugro.com Tel Fax



	Mean	Air Temperature			Mean Relative	Total
Date	Pressure (hPa)	Maximum (deg. C)	Mean (deg. C)	Minimum (deg. C)	Humidity (%)	Rainfall (mm)
	-	-	February 2017		-	-
01	1021.3	22.0	18.4	16.6	80	Trace
02	1022.7	17.7	16.8	16.2	83	Trace
03	1020.3	19.6	17.1	15.4	76	0.0
04	1016.0	20.9	18.2	16.3	79	1.6
05	1013.9	22.0	19.0	16.7	83	3.3
06	1015.7	19.7	18.1	16.9	80	Trace
07	1016.9	18.7	16.7	15.9	74	0.0
08	1016.6	20.6	17.7	15.5	78	Trace
09	1020.2	16.8	14.0	11.1	56	Trace
10	1023.3	15.6	12.8	10.8	56	0.0
11	1026.3	17.9	14.0	11.5	57	0.0
12	1026.7	19.1	15.0	12.5	66	0.0
13	1027.1	20.1	16.1	13.1	65	0.0
14	1028.2	21.1	17.3	15.6	62	0.0
15	1026.1	20.9	17.4	15.3	62	0.0
16	1021.6	24.0	18.7	15.4	69	0.0
17	1020.6	25.4	20.4	17.1	74	0.0
18	1021.2	24.1	19.9	18.0	76	0.0
19	1018.0	19.1	17.9	16.4	82	0.3
20	1013.9	25.5	21.0	18.3	84	Trace
21	1017.1	21.1	18.3	16.6	90	4.6
22	1015.3	21.3	18.9	16.4	91	8.0
23	1017.4	20.2	17.9	15.0	88	Trace
24	1022.1	15.1	13.0	12.0	81	Trace
25	1020.9	13.8	12.2	10.7	85	0.7
26	1021.2	17.0	13.9	10.6	79	1.4
27	1022.5	19.8	17.0	15.4	66	0.0
28	1020.2	17.6	16.7	15.9	87	0.5

Source: Hong Kong Observatory – Hong Kong Observatory

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, : (852)-24508238 : (852)-24508032 Fax Hong Kong.. Email : mcl@fugro.com



Appendix L

Cumulative statistics on Environmental Complaints, Notifications of Summons and **Successful Prosecution**

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 Tel Fax Email : mcl@fugro.com



Environmental Complaints Log

Complaint Log No.	Date of Notification	Received From and Received By	Nature of Complaint	Date of Investigation	Outcome	Date of Reply
1	15 December 2016	Andy Choy	Air	13 February 2017	Project- related	13 February 2017
2	21 February 2017	Andy Choy	Air	22 February 2017	Not Project- related	7 March 2017

Cumulative Statistics on Complaints

Environmental Parameters	Cumulative No. Brought Forward	No. of Complaints This Month	Cumulative Project- to-Date
Air	1	1	2
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0

Cumulative Statistics on Notification of Summons and Successful Prosecutions

Environmental Parameters	Cumulative No. Brought Forward	No. of Notification of Summons and Prosecutions This Month	Cumulative Project- to-Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



Investigation Report for the Complaint Received on 9th February 2017

Reference No.:	20170209_complaint_c
Project:	Contract KL/2014/03 – Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway
Date of Complaint:	9 th February 2017
Background:	A complaint received on 9 th February 2017 was referred from EPD on 21 st February 2017 and summarized as below: • No car washing machine was found in the construction site near the gate of former
	Radar Tower (hereinafter referred to as "the Site").
	 Dust was observed when the vehicle leaving and entering the Site. The notification of complaint was received by ET on 22nd February 2017.
Action taken during the investigation:	Site meeting between HMJV and CRBC was arranged at the Site at 1:30pm on 22 nd February 2017 to investigate the complaint.
	 Joint site audit was carried out by ET, HMJV and CRBC at the Site at 2:00pm on 23rd February 2017 to investigate the complaint.
	 Joint site audit was carried out by ET, IEC, HMJV and CRBC at the Site at 2:00pm on 2nd March 2017 to investigate the complaint.
	 ET asked CRBC and HMJV to provide photo records for the date of complaint for further investigation on 24th February 2017 and the photos were received by ET on 28th February 2017 and 3rd March 2017 respectively.
Investigation Results:	Vehicle washing facilities were observed at the Site on 9 th February 2017. The area where vehicle washing takes place and the section of road between the washing facilities and the exit point were paved with hardcores.
	Vehicles were washed before leaving the Site on 9 th February 2017.
	 No dust or mud was observed at the entrance of the Site and Cheung Yip Street on 9th February 2017.
	 Daily cleaning at the Site was carried out by general workers of CRBC on 9th February 2017.
	 Cleaning of Cheung Yip Street by street sweep vehicles was carried out by CRBC on 20th January 2017 and 14th February 2017.
	 Vehicle washing facilities were observed by ET at the Site during the site audit on 23rd February 2017 and 2nd March 2017.
	Thorough washing of vehicles before leaving the Site was observed by ET on 2 nd March 2017.
	 No dust or mud was observed by ET at the entrance of the Site and Cheung Yip Street on 23rd February 2017 and 2nd March 2017.
	The mitigation measures provided by the CRBC were sufficient.
Conclusion	The complaint received on 9 th February 2017 is not project-related.

Prepared by: Alfred Lam Certified by: Colin Yung

Designation: Environmental Team Leader

Signature:

Date: 07/03/2017

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

: (852)-24508238 : (852)-24508032 Tel Fax Hong Kong. : mcl@fugro.com.hk



Site Photo Record:

Vehicle washing facilities were observed at the Site on 9th February 2017. The area where vehicle washing takes place and the section of road between the washing facilities and the exit point were paved with hardcores.

Vehicles were washed at site exit before leaving the Site.









Source: HMJV

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong. : (852)-24508238 : (852)-24508032 : mcl@fugro.com.hk Tel Fax



No dust or mud was observed at the entrance of the Site and Cheung Yip Street on 9th February 2017.









Source: HMJV

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

: (852)-24508238 : (852)-24508032 : mcl@fugro.com.hk Tel Fax Hong Kong.



Cleaning of Cheung Yip Street by street sweep vehicles was carried out by the Contractor on 20th January 2017 and 14th February 2017.









Source: HMJV

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com.hk



Vehicle washing facilities were observed by ET at the Site during the site audit on 23rd February 2017 and 2nd March 2017.





Source: ET

Thorough washing of vehicles before leaving the Site was observed by ET on 2nd March 2017.



Source: ET

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.

: (852)-24508238 : (852)-24508032 : mcl@fugro.com.hk Tel Fax



No dust or mud was observed by ET at the entrance of the Site and Cheung Yip Street on 23rd February 2017 and 2nd March 2017.









Source: ET

Notification of Environmental Complaints

To:

China Road and Bridge Corporation

Construction Site of Kai Tak Development Phase III, near the Kai Tak Former

Runway, Shing Fung Road and Cheung Yip Street, Kowloon City, Kowloon (CEDD

Contract No.: KL/2014/03)

Attn.:

Mr. Andy CHOY

Phone:

6278 2693

Email:

andy.choy@crbc.com.hk

Fax:

2283 1689

cc:

CEDD

Attn:

Ms. Inness CHAN

Phone: 35792454

Email:

fpchan@cedd.gov.hk

Fax:

35794516

EPD ref.: 17-03912

Dear Sirs and madam,

We have received the following environmental complaint. Please take necessary actions to avoid causing environmental nuisance. If you need further information, please contact me at 2117 7580.

Date of Complaint: 09 February 2017

Details of Complaint:

- Complainant said no car washing machine was found in the construction site near the gate. Dust was observed when the vehicle leaving and entering the site.
- Please ensure your work are properly fulfill the requirement of related legislations.

Date of Notification: 21 February 2017

Environmental Protection Department

Regional Office (East)

Herman WONG

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, Tel : (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032
Hong Kong.. Fax : mci@fugro.com



Appendix M

Summary of Site Audit in the Reporting Month

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. Tel : (852)-24508238 Fax : (852)-24508032 Email : mcl@fugro.com



Summary of Si	ite Audit in the Repo	Summary of Site Audit in the Reporting Month						
Parameters	Date	Observations and Recommendations	Follow-up					
Air Quality	9 February 2017	Open stockpile shall be covered with impermeable sheeting to prevent dust emission. (Zone 4)	The item was rectified by the Contractor and inspected on 15 February 2017.					
Air Quality	23 February 2017	Open stockpile shall be covered with impermeable sheeting to prevent dust emission. (Zone 4)	The item was rectified by the Contractor and inspected on 2 March 2017.					
Noise		NA						
Water Quality	23 February 2017	Channel between Zone 1 and the Wetsep was blocked by silt or clay. Blockage should be cleared before the wet season. (Zone 1)	The item was rectified by the Contractor and inspected on 2 March 2017.					
water Quality	23 February 2017	Surface runoff shall be prevented to enter public drainage or haul road. (Zone 4)	The item was rectified by the Contractor and inspected on 2 March 2017.					
Chemical and Waste Management	NA							
Land Contamination	2 February 2017	Breaker tips should be removed or stored on tray to prevent land contamination. (Zone 2)	The item was rectified by the Contractor and inspected on 9 February 2017.					
Landscape and Visual Impact	9 February 2017	Open stockpiles shall be covered by unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance. (Zone 4)	The item was rectified by the Contractor and inspected on 15 February 2017.					
	23 February 2017	Open stockpiles shall be covered by unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance. (Zone 4)	The item was rectified by the Contractor and inspected on 2 March 2017.					
General Condition	9 February 2017	Proper wheel washing facilities in every vehicle exit point shall be provided or otherwise to ensure no vehicle would exit. (Zone 2)	The item was rectified by the Contractor and inspected on 15 February 2017.					

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 : mcl@fugro.com Tel Fax Email



Parameters	Date	Observations and Recommendations	Follow-up
	23 February 2017	Proper wheel washing facilities in every vehicle exit point shall be provided or otherwise to ensure no vehicle would exit. (Zone 3)	The item was rectified by the Contractor and inspected on 2 March 2017.

Room 723 & 725, 7/F, Block B,

Profit Industrial Building, Tel : (852)-24508238
1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032
Hong Kong.. Fax : mci@fugro.com



Appendix N

Outstanding Issues and Deficiencies

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong, Hong Kong.. : (852)-24508238 : (852)-24508032 : mcl@fugro.com Tel Fax Email



Summary of Outstanding Issues and Deficiencies in the Reporting Month

Parameters	Outstanding Issues	Deficiencies
Air Quality	NA	
Noise	NA	
Water Quality	NA	
Chemical and Waste Management	NA	Any items of deficiencies can be referred to Appendix M .
Land Contamination	NA	
Landscape and Visual Impact	NA	
General Condition	NA	
Others	NA	

Room 723 & 725, 7/F, Block B, Profit Industrial Building,

: (852)-24508238 1-15 Kwai Fung Crescent, Kwai Fong, Fax : (852)-24508032 Hong Kong. Email : mcl@fugro.com

MateriaLab

Appendix E

Monthly EM&A Report For Contract No. KL/2015/02 Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area

Civil Engineering and Development Department

EP-337/2009 – New Distributor Roads Serving the Planned KTD

Contract No. KLN/2016/04
Environmental Monitoring Works for
Contract No. KL/2015/02
Kai Tak Development – Stage 5A Infrastructure
at Former North Apron Area

Monthly EM&A Report

February 2017

(version 1.0)

Approved By

(Environmental Team/Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388

Email: info@cinotech.com.hk

MATERIALAB CONSULTANTS LIMITED



Date

Our Ref.

14 March 2017

MCL/ED/0169/2017/C

Room 723 & 725, 7/F, Block B, Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Fong,

Hong Kong

Tel : +852-2450 8238 : +852-2450 8032 E-mail: mcl@fugro.com.hk

Website: www.materialab-consultant.com

Cinotech Consultants Limited Rm 1710, Technology Park, 18 On Lai Street, Shatin, New Territories, Hong Kong

BY EMAIL

Attn.: Dr. Priscilla Choy

Dear Madam.

Contract No. KL/2015/02 Kai Tak Development -Stage 5A Infrastructure at Former North Apron Verification of Monthly EM&A Report for February 2017

We refer to your emails dated 9 and 10 March 2017 regarding the Monthly EM&A Report for February 2017 for the captioned project prepared by the ET.

We have no further comment and hereby verify the Report in accordance with Clause 3.3 of Environmental Permit no. EP-337/2009.

Should you require further information, please do not hesitate to contact Mr. Wingo So at 3565 4374 or the undersigned on 3565 4114.

Assuring you of our best attention at all times.

Yours faithfully, For and on behalf of MATERIALAB CONSULTANTS LIMITED

Colin K. L. Yung

Independent Environmental Checker

CY/ws

CEDD -C.C.

Attn.: Ms. K. Pong Attn.: Mr. Keith Chu

AECOM -

Attn.: Mr. John Yam Attn.: Mr. Jacky Pun

TABLE OF CONTENTS

	EXECUTIVE SUMMARY	1
	Introduction	1
	Environmental Monitoring Works	2
	Environmental Licenses and Permits	2
	Key Information in the Reporting Month	3
	Future Key Issues	3
1.	INTRODUCTION	4
	Dogleonound	1
	Background Project Organizations	
	Construction Activities undertaken during the Reporting Month	
	Summary of EM&A Requirements	
	•	
2.	AIR QUALITY	7
	Monitoring Requirements	7
	Monitoring Locations	7
	Monitoring Equipment	7
	Monitoring Parameters, Frequency and Duration	7
	Monitoring Methodology and QA/QC Procedure	
	Results and Observations	10
3.	NOISE	12
	Monitoring Requirements	12
	Monitoring Locations	
	Monitoring Equipment	
	Monitoring Parameters, Frequency and Duration	
	Monitoring Methodology and QA/QC Procedures	
	Maintenance and Calibration	
	Results and Observations.	
4.	COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS	16
_		
5.	LANDSCAPE AND VISUAL	
	Monitoring Requirements	17
	Results and Observations	17
6.	ENVIRONMENTAL AUDIT	18
	Site Audits	18
	Review of Environmental Monitoring Procedures	
	Status of Environmental Licensing and Permitting	
	Status of Waste Management	
	Implementation Status of Environmental Mitigation Measures	
	Summary of Mitigation Measures Implemented	
	Implementation Status of Event Action Plans	
	Summary of Complaint, Warning, Notification of any Summons and Successful	3
	Prosecution	20
7.	FUTURE KEY ISSUES	21
- •		
	Key Issues for the Coming Month	
	Tyronitoring denoting for the tyeat Mohin	42

8.	CONCLUSIONS AND RECOMMENDATIONS	23
	Conclusions	23
	Recommendations	23

LIST OF TABLES

Table I	Air Quality and Noise Monitoring Stations for this Project
Table II	Non-compliance Recorded for the Project in the Reporting Month
Table III	Summary Table for Key Information in the Reporting Month
Table 1.1	Key Project Contacts
Table 1.2	Construction Programme Showing the Inter-Relationship with Environmental
	Protection/Mitigation Measures
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Air Quality Monitoring Equipment
Table 2.3	Impact Dust Monitoring Parameters, Frequency and Duration
Table 2.4	Summary Table of Air Quality Monitoring Results during the reporting month
Table 3.1	Noise Monitoring Stations
Table 3.2	Noise Monitoring Equipment
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 3.4	Baseline Noise Level and Noise Limit Level for Monitoring Stations
Table 3.5	Summary Table of Noise Monitoring Results during the Reporting Month
Table 4.1	Comparison of 1-hr TSP data with EIA predictions
Table 4.2	Comparison of 24-hr TSP data with EIA predictions
Table 4.3	Comparison of Noise Monitoring Data with EIA predictions
Table 6.1	Summary of Environmental Licensing and Permit Status
Table 6.2	Observations and Recommendations of Site Inspections

LIST OF FIGURES

Figure 1	Site Layout Plan
Figure 2	Air Quality Monitoring Stations under Contract No.: KLN/2013/16
Figure 3	Noise Monitoring Stations under Contract No.: KLN/2013/16
Figure 4	Locations of Wind Data Monitoring Equipment

LIST OF APPENDICES

A	Action and Limit Levels for Air Quality and Noise
В	Copies of Calibration Certificates
C	Weather Information
D	Environmental Monitoring Schedules
E	1-hour TSP Monitoring Results and Graphical Presentations
F	24-hour TSP Monitoring Results and Graphical Presentations
G	Noise Monitoring Results and Graphical Presentations
H	Summary of Exceedance
I	Site Audit Summary
J	Event Action Plans
K	Environmental Mitigation Implementation Schedule (EMIS)
L	Summaries of Environmental Complaint, Warning, Summon and Notification
	of Successful Prosecution
M	Summary of Waste Generation and Disposal Records

EXECUTIVE SUMMARY

Introduction

- 1. This is the 2nd Monthly Environmental Monitoring and Audit Report prepared by Cinotech Consultants Ltd. for "Contract No. KL/2015/02 Kai Tak Development Stage 5A Infrastructure at Former North Apron Area" (Hereafter referred to as "the Project"). This contract comprises one Schedule 2 designated project (DP), namely the new distributor road D1 serving the planned KTD. The DP is part of the designated project under Environmental Permit (EP) No.: EP-337/2009 ("New distributor roads serving the planned Kai Tak Development") respectively. This report documents the findings of EM&A Works conducted from 1 28 February 2017.
- 2. With reference to the same principle of EIA report of the Project, air quality monitoring stations within 500m and noise monitoring stations within 300m from the boundary of this Project are considered as relevant monitoring locations. In such regard, the relevant air quality and noise monitoring locations are tabulated in **Table I** (see **Figure 2 and 3** for their locations).

Table I – Air Quality and Noise Monitoring Stations for this Project

Locations	Monitoring Stations In accordance with EM&A Manual	Alternative Monitoring Stations		
Air Quality Monitoring Stations				
AM2 - Lee Kau Yan Memorial School	Yes	N/A		
Noise Monitoring Stations				
M3 - Cognitio College	Yes	N/A		
M4 - Lee Kau Yan Memorial School	Yes	N/A		
M5 – Nam Yuen	No	M5(C) – Mercy Grace's Home		

3. According to the Environmental Monitoring and Audit Manual (EM&A Manual) of the Kai Tak Development (KTD) Schedule 3 Environmental Impact Assessment (EIA) Report, the impact monitoring at the designated monitoring stations as required in KTD EM&A Manual under the EP, have been conducted in Contract No. KLN/2013/16 – Environmental Monitoring Works for Kai Tak Development under Schedule 3 of KTD, which is on-going starting from December 2010. The impact monitoring data under Contract No. KLN/2013/16 will be adopted for the Project. Therefore, this report presents the air quality and noise monitoring works extracted from Contract No. KLN/2013/16.

- 4. The major site activities undertaken in the reporting month included:
 - Bored piling works at abutment A02;
 - Demolition of existing substructure at the proposed Staircase ST3 of Subway SW6;
 - Driving sheet piles at Subway SW6 between Staircases ST2 and ST3;
 - Construction of Box Culver B3;
 - Excavation and Construction Works for Box Culvert B4;
 - Sheetpiling Works at Box Culvert B5;
 - Pre-drilling works at Pile Cap S15;
 - Drilling works for inclinometer; and
 - Trench excavation at Road L7.

Environmental Monitoring Works

- 5. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 6. Summary of the non-compliance in the reporting month for the Project is tabulated in Table II.

Table II Non-compliance Recorded for the Project in the Reporting Month

Parameter	No. of Project-rela	Action Taken	
T at afficter	Action Level	Limit Level	Action Taken
1-hr TSP	0	0	N/A
24-hr TSP	0	0	N/A
Noise	0	0	N/A

1-hour & 24-hour TSP Monitoring

7. All 1-hour & 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

8. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Environmental Licenses and Permits

- 9. Licenses/Permits granted to the Project include the Environmental Permit (EP) for the Project, EP-337/2009 issued on 23 April 2009.
- 10. Construction Noise Permit (License No.: GW-RE0033-17 & GW-RE1236-16).
- 11. Billing Account for Construction Waste Disposal (A/C# 7026164).

Key Information in the Reporting Month

12. Summary of key information in the reporting month is tabulated in **Table III**.

Table III Summary Table for Key Information in the Reporting Month

Event	Event	Details	Action Taken	Status	Remark
Event	Number Nature	Nature	Action Taken		
Complaint received	0		N/A	N/A	
Reporting Changes	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

Future Key Issues

- 13. The future key environmental issues in the coming month include:
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site;
 - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
 - Wastewater and runoff discharge from site;
 - Regular removal of silt, mud and sand along u-channels and sedimentation tanks; and
 - Review and implementation of temporary drainage system for the surface runoff.

1. INTRODUCTION

Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling. It covers a land area of about 328 hectares. Stage 5A Infrastructure at Former North Apron Area is one of the construction stages of KTD. It contains one Schedule 2 DP including new distributor roads serving the planned KTD. The general layout of the Project is shown in **Figure 1.**
- 1.2 An Environmental Permit (EP) No. EP-337/2009 was issued on 23 April 2009 for new distributor roads serving the planned KTD to Civil Engineering and Development Department as the Permit Holder.
- 1.3 A study of environmental impact assessment (EIA) was undertaken to consider the key issues of air quality, noise, water quality, waste, land contamination, cultural heritage and landscape and visual impact, and identify possible mitigation measures associated with the works. An EIA Report (Register No. AEIAR-130/2009) was approved by the Environmental Protection Department (EPD) on 4 April 2009.
- 1.4 Cinotech Consultants Limited (Cinotech) was commissioned by Civil Engineering and Development Department (CEDD) to undertake the role of the Environmental Team (ET) for the Contract No. KL/2015/02 Stage 5A Infrastructure at Former North Apron Area. The construction work under KL/2015/02 comprises the construction of part of the Road D1 under the EP (EP-337/2009).
- 1.5 Cinotech Consultants Limited was commissioned by Civil Engineering and Development Department (CEDD) to undertake the Environmental Monitoring and Audit (EM&A) works for the Project. The commencement date of construction of Road D1 (part) under this Contract was on 16 January 2017.
- 1.6 This is the 2^{nd} Monthly EM&A report summarizing the EM&A works for the Project from 1-28 February 2017.

Project Organizations

- 1.7 Different parties with different levels of involvement in the project organization include:
 - Project Proponent Civil Engineering and Development Department (CEDD).
 - The Engineer and the Engineer's Representative (ER) AECOM Asia Co. Ltd (AECOM).
 - Environmental Team (ET) Cinotech Consultants Limited (Cinotech).
 - Independent Environmental Checker (IEC) MateriaLab Consultants Limited (MCL).

4

• Contractor – Peako - Wo Hing Joint Venture (PWHJV).

1.8 The key contacts of the Project are shown in **Table 1.1**.

Table 1.1 Key Project Contacts

Party	Role	Contact Person	Position	Phone No.	Fax No.
CEDD Project Proponent		Ms. K. Pong	Senior Engineer	2301 1466	2369 4980
AECOM	Engineer's Representative	Mr. John Yam	SRE	2798 0771	2210 6110
	Environmental . Team	Dr. Priscilla Choy	Environmental Team Leader	2151 2089	
Cinotech		Ms. Ivy Tam	Audit Team Leader	2151 2090	3107 1388
MCL	Independent Environmental Checker	Mr. Colin Yung	Independent Environmental Checker	3565 4114	2450 8032
PWHJV	Contractor	Mr. W.M. Wong	Site Agent	6386 3535	2398 8301

Construction Activities undertaken during the Reporting Month

- 1.9 The site activities undertaken in the reporting month included:
 - Bored piling works at abutment A02;
 - Demolition of existing substructure at the proposed Staircase ST3 of Subway SW6;
 - Driving sheet piles at Subway SW6 between Staircases ST2 and ST3;
 - Construction of Box Culver B3;
 - Excavation and Construction Works for Box Culvert B4;
 - Sheetpiling Works at Box Culvert B5;
 - Pre-drilling works at Pile Cap S15;
 - Drilling works for inclinometer; and
 - Trench excavation at Road L7.
- 1.10 The construction programme showing the inter-relationship with environmental protection/mitigation measures are presented in **Table 1.2**.

Table 1.2 Construction Programme Showing the Inter-Relationship with Environmental Protection/Mitigation Measures

Construction Works	Major Environmental Impact	Control Measures
As mentioned in Section 1.9	Noise, dust impact, water quality and waste generation	Sufficient watering of the works site with active dust emitting activities; Properly cover the stockpiles; On-site waste sorting and implementation of trip ticket system Appropriate desilting/sedimentation devices provided on site for treatment before discharge; Use of quiet plant and well-maintained construction plant; Provide movable noise barrier; Well maintain the drainage system to prevent the spillage of wastewater during

Monthly EM&A Report – February 2017

heavy rainfall;
Provide sufficient mitigation measures as
recommended in Approved EIA
Report/Lease requirement.

Summary of EM&A Requirements

- 1.11 The EM&A programme requires construction noise monitoring, air quality monitoring, landscape and visual monitoring and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental requirements and mitigation measures, as recommended in the EM&A Manual under the EP.
- 1.12 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 6 of this report.
- 1.13 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality and noise levels and audit works for the Project from 1 28 February 2017.

2. AIR QUALITY

Monitoring Requirements

2.1 According to EM&A Manual under the EP, 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days shall be undertaken when the highest dust impact occurs. **Appendix** A shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

2.2 One designated monitoring station was selected for air quality monitoring programme. Impact dust monitoring was conducted at the air quality monitoring station, Lee Kau Yan Memorial School (AM2) in the reporting month. **Table 2.1** describes the air quality monitoring locations, which are also depicted in **Figure 2**.

Table 2.1 Locations for Air Quality Monitoring

Monitoring Stations	Locations	Location of Measurement
AM2	Lee Kau Yan Memorial School	Rooftop (about 8/F) Area

Monitoring Equipment

2.3 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates are attached in **Appendix B**.

Table 2.2 Air Quality Monitoring Equipment

Equipment	Model and Make	
Calibrator	TISCH TE-5025A	1
1-hour TSP Dust Meter	Laser Dust Monitor – Model LD-3, LD-3B, AEROCET-531	6
HVS Sampler	GMWS 2310 c/w of TSP sampling inlet	1
Wind Anemometer	Davis Weather Monitor II, Model no. 7440	1

Monitoring Parameters, Frequency and Duration

2.4 **Table 2.3** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting month is shown in **Appendix D**.

Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration

Parameters	Frequency	
1-hr TSP	Three times / 6 days	
24-hr TSP	Once / 6 days	

Monitoring Methodology and QA/QC Procedure

1-hour TSP Monitoring

(Equipment: Sibata; Model no. LD-3, LD-3B)

Measuring Procedures

- 2.5 The measuring procedures of the 1-hour dust meters were in accordance with the Manufacturer's Instruction Manual as follows:
 - Pull up the air sampling inlet cover
 - Change the Mode 0 to BG with once
 - Push Start/Stop switch once
 - Turn the knob to SENSI.ADJ and press it
 - Push Start/Stop switch once
 - Return the knob to the position MEASURE slowly
 - Push the timer set switch to set measuring time
 - Remove the cap and make a measurement

Maintenance/Calibration

2.6 The following maintenance/calibration was required for the direct dust meters:

Check the meter at a 3-month interval and calibrate the meter at a 1-year interval throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

2.7 High volume (HVS) samplers (Model GMWS-2310 Accu-Vol) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50). Moreover, the HVS also met all the requirements in section 2.5 of the updated EM&A Manual.

Operating/Analytical Procedures

- 2.8 Operating/analytical procedures for the operation of HVS were as follows:
 - A horizontal platform was provided with appropriate support to secure the samplers against gusty wind.
 - No two samplers were placed less than 2 meters apart.

- The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
- A minimum of 2 meters of separation from walls, parapets and penthouses was required for rooftop samples.
- A minimum of 2 meters separation from any supporting structure, measured horizontally was required.
- No furnaces or incineration flues were nearby.
- Airflow around the sampler was unrestricted.
- The sampler was more than 20 meters from the drip line.
- Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.
- 2.9 Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 1.1 m³/min. and 1.4 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.10 For TSP sampling, fiberglass filters have a collection efficiency of > 99% for particles of 0.3μm diameter were used.
- 2.11 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
- 2.12 The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.13 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- 2.14 The shelter lid was closed and secured with the aluminum strip.
- 2.15 The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.16 After sampling, the filter was removed and sent to the HOKLAS laboratory (Wellab Ltd.) for weighing. The elapsed time was also recorded.
- 2.17 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

Maintenance/Calibration

- 2.18 The following maintenance/calibration was required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 2.19 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.20 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 2.21 The air temperature, precipitation and the relative humidity data was obtained from Hong Kong Observatory where the wind speed and wind direction were recorded by the installed Wind Anemometer set at rooftop (about 8/F) Lee Kau Yan Memorial School. The location is shown in **Figure 4**. This weather information for the reporting month is summarized in **Appendix C.**
- 2.22 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendices E and F** respectively.
- 2.23 The summary of exceedance record in reporting month is shown in **Appendix H**. No exceedance was recorded for the air quality monitoring.
- 2.24 According to our field observations, the major dust source identified at the designated air quality monitoring stations are as follows:

Station	Major Dust Source
AM2 – Lee Kau Yan Memorial School	Road Traffic Dust Exposed site area and open stockpiles Excavation works Site vehicle movement

2.25 **Table 2.4** shows the summary of air quality monitoring results during the reporting month.

Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area

Monthly EM&A Report – February 2017

Table 2.4 Summary Table of Air Quality Monitoring Results during the reporting month

Parameter	Date	Concentration (µg/m3)	Action Level, µg/m3	Limit Level, µg/m3
AM2 – Lee Kau Yan Memoria	l School		•	
	1-Feb-17	157.1		
	1-Feb-17	149.2		
	1-Feb-17	153.6		
	6-Feb-17	160.1		
	6-Feb-17	169.7		
	6-Feb-17	165.8		
	9-Feb-17	88.7		
	9-Feb-17	84.9		
4.1. 500	9-Feb-17	83.7	346	5 00
1-hr TSP	15-Feb-17	186.3		500
	15-Feb-17	172.5		
	15-Feb-17	171.7	1	
	21-Feb-17	215.2		
	21-Feb-17	222.4		
	21-Feb-17	219.5		
	27-Feb-17	100.6		
	27-Feb-17	108.7		
	27-Feb-17	109.1		
	2-Feb-17	38.2		
	8-Feb-17	46.7		
24-hr TSP	14-Feb-17	79.6	157	260
	20-Feb-17	49.6		
	24-Feb-17	23.5		

3. NOISE

Monitoring Requirements

3.1 According to EM&A Manuals under the EP, construction noise monitoring was conducted to monitor the construction noise arising from the construction activities within KTD. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

3.2 Three designated monitoring stations were selected for noise monitoring programme. Noise monitoring was conducted at three designated monitoring stations (M3, M4, M5(C)). **Figure** 3 shows the locations of these stations.

Table 3.1 Noise Monitoring Stations

Monitoring Stations	Locations	Location of Measurement
M3	Cognitio College	Rooftop (about 6/F) Area
M4	Lee Kau Yan Memorial School	Rooftop (about 7/F) Area
M5(C)*	Mercy Grace's Home	Rooftop (about 5/F) Area

Remarks: *

The noise monitoring works under Contract No. KLN/2013/16 at M6(A) – Kowloon City District Kai-Fong Association was rejected by the premise owner and the monitoring work was relocated to alternative monitoring station M6(C) – Mercy Grace's Home.

Monitoring Equipment

Table 3.2 summarizes the noise monitoring equipment. Copies of calibration certificates are provided in **Appendix B**.

Table 3.2 Noise Monitoring Equipment

Equipment	Model and Make	Qty.
Integrating Sound Level Meter	SVAN 955 & 957, BSWA 801	8
Calibrator	SVAN 30A, B&K4231	5

Monitoring Parameters, Frequency and Duration

3.4 **Table 3.3** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Monitoring Stations	Parameter	Period	Frequency	Measurement
M3 M4 M5(C)	L ₁₀ (30 min.) dB(A) L ₉₀ (30 min.) dB(A) L _{eq} (30 min.) dB(A)	0700-1900 hrs on normal weekdays	Once per week	Façade

Monitoring Methodology and QA/QC Procedures

- The Sound Level Meter was set on a tripod at a height of 1.2 m above the ground.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:

frequency weighting
time weighting
time measurement
: A
: Fast
: 30 minutes

- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
- The wind speed was frequently checked with the portable wind meter.
- At the end of the monitoring period, the L_{eq}, L₉₀ and L₁₀ were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
- Noise measurement was paused temporarily during periods of high intrusive noise if possible and observation was recorded when intrusive noise was not avoided.
- Noise monitoring was cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.

Maintenance and Calibration

- 3.5 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.6 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.7 Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results and Observations

- 3.8 All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. The summary of exceedance record in reporting month is shown in **Appendix H**.
- 3.9 The baseline noise level and the Noise Limit Level at each designated noise monitoring station are presented in **Table 3.4**.

- 3.10 Noise monitoring results and graphical presentations are shown in **Appendix G**.
- 3.11 The major noise source identified at the designated noise monitoring stations are as follows:

Monitoring Stations	Locations	Major Noise Source
М3	Cognitio College	Traffic Noise Daily school activities
M4	Lee Kau Yan Memorial School	Traffic Noise Site vehicle movement Excavation works Piling works Daily school activities
M5(C)	Mercy Grace's Home	Traffic Noise Site vehicle movement

Table 3.4 Baseline Noise Level and Noise Limit Level for Monitoring Stations

Station	Baseline Noise Level, dB (A)	Noise Limit Level, dB (A)
	76.3/78.6 ⁽¹⁾	
M3	(at 0700 – 1900 hrs on normal	70*
	weekdays)	(at 0700 – 1900 hrs on normal
	76.7	weekdays)
M4	(at 0700 – 1900 hrs on normal	weekdays)
	weekdays)	
	N/A ⁽²⁾	75
M5(C)	(at 0700 - 1900 hrs on normal)	(at 0700 – 1900 hrs on normal
	weekdays)	weekdays)

^(*) Noise Limit Level is 65 dB(A) during school examination periods.

Note (1): The baseline noise review report submitted under KLN/2013/16 for M3 was approved by EPD on 23rd August 2013. (Baseline Level was found to be 78.6 dB(A) at Rooftop of Cognitio College)

Note (2): The background Noise Level was recorded during the Lunch Hour of Construction Site (i.e. 12:00-13:00) under KLN/2013/16 and to be used as the referencing value for compliance checking for Noise Action and Limit Level.

Table 3.5 Summary Table of Noise Monitoring Results during the Reporting Month

	Tuble 5.5 Summary Tuble of Noise Monitoring Results during the Reporting Month				
Date	Measured Noise Level, Leq(30min) dB (A)	Baseline Level dB (A)	Construction Noise Level (1): Leq(30min) dB (A)		
M3 – Cognitio C	College				
		Background Noise ⁽²⁾			
1-Feb-17	76.1	75.7	65.5		
6-Feb-17	78.7	78.4	66.9		
15-Feb-17	77.2	76.5	68.9		
21-Feb-17	77.2	77.0	63.7		
27-Feb-17	77.2	76.4	69.5		
M4 – Lee Kau Y	Yan Memorial School				
1-Feb-17	76.3		76.3 Measured ≤ Baseline		
6-Feb-17	72.6		72.6 Measured ≤ Baseline		
15-Feb-17	75.7	76.7	75.7 Measured ≤ Baseline		
21-Feb-17	76.4		76.4 Measured ≤ Baseline		
27-Feb-17	76.8		60.4		
M5(C) – Mercy Grace's Home					
		Background Noise ⁽²⁾			
3-Feb-17	77.1	77.4	77.1 Measured \leq Background		
9-Feb-17	77.7	77.3	67.1		
16-Feb-17	77.5	77.0	67.9		
24-Feb-17	77.7	77.4	65.9		

Note (1): The noise level due to the construction work (CNL) was calculated by the following formula:

 $\text{CNL} = 10 \; \text{log} \; (10^{\text{MNL/10}} - 10^{\text{BNL/10}})$

Remarks: MNL = Measured Noise Level BNL = Baseline Noise Level

(2): The background Noise Level was recorded during the Lunch Hour of Construction Site (i.e. 12:00-13:00) and to be used as the referencing value for compliance checking for Noise Action and Limit Level.

4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 The EM&A data was compared with the EIA predictions as summarized in Tables 4.1 to 4.3.

Table 4.1 Comparison of 1-hr TSP data with EIA predictions

	Predicted 1-hr TSP conc.		
Station	Scenario1 (Mid 2009 to Mid 2013), μg/m3	Scenario2 (Mid 2013 to Late 2016), µg/m3	Reporting Month (Feb 17), µg/m3
AM 2 – Lee Kau Yan Memorial School	290	312	149.9

Table 4.2 Comparison of 24-hr TSP data with EIA predictions

	Predicted 24-hr TSP conc.		
Station	Scenario1 (Mid 2009 to Mid 2013), µg/m3	Scenario2 (Mid 2013 to Late 2016), µg/m3	Reporting Month (Feb 17), µg/m3
AM2 – Lee Kau Yan Memorial School	145	169	47.5

Table 4.3 Comparison of Noise Monitoring Data with EIA predictions

Stations	Predicted Mitigated Construction Noise Levels during Normal Working Hour (Leq (30min) dB(A))	Reporting Month (Feb 17), $L_{eq~(30min)}~dB(A)$
M3 – Cognitio College	47 - 75	63.7 – 69.5
M4 – Lee Kau Yan Memorial School	47 – 74	$60.4 - 76.4^{(2)}$
M5(C) – Mercy Grace's Home	Not Predicted in EIA Report	$65.9 - 77.1^{(1)}$

Remarks:

- (1) Since the background noise level recorded during 12:00 to 13:00 was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.
- (2) Since the baseline noise level was higher than those recorded during the construction period, the recorded noise levels were considered non-valid exceedance of Noise Limit Level.
- 4.2 The 1-hour TSP concentrations in the reporting month were below to the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.3 The 24-hour TSP concentrations in the reporting month were below to the prediction in the approved Environmental Impact Assessment (EIA) Report.
- 4.4 The noise monitoring results in the reporting month at M3 were within the range of predicted mitigated construction noise levels in the EIA report while the noise monitoring results in the reporting month at M4 were not within the range of predicted mitigated construction noise levels in the EIA report. Mitigated construction noise levels at M5(C) were not predicted in EIA Report.

5. LANDSCAPE AND VISUAL

Monitoring Requirements

5.1 According to EM&A Manual of the Kai Tak Development EIA Study, ET shall monitor and audit the contractor's operation during the construction period on a weekly basis, and to report on the contractor's compliance.

Results and Observations

- 5.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures within the site boundaries of this Project. The summaries of site audits are attached in **Appendix I**.
- 5.3 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.4 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in **Appendix J** shall be performed.

6. ENVIRONMENTAL AUDIT

Site Audits

- 6.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 6.2 Site audits were conducted on 3, 10, 15 & 24 February 2017 in the reporting month. A joint site audit with the representative of IEC, ER, the Contractor and the ET was carried out on 15 February 2017. The details of observations during site audit are summarized in **Table 6.2**.

Review of Environmental Monitoring Procedures

6.3 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

Status of Environmental Licensing and Permitting

6.4 All permits/licenses obtained for the Project are summarized in **Table 6.1**.

Table 6.1	Summary of Environmental Licensing and Permit Status
I WOIC OIL	Dummar, or Emilional Elections and I climic Status

Permit No.	Valid Period		Status	
r ei mit No.	From	To	Status	
Environmental Permit (EP)				
EP-337/2009	23/04/09	N/A	Valid	
Billing Account for Co	Billing Account for Construction Waste Disposal			
A/C# 7026164	20/10/16	N/A	Valid	
Construction Noise Permit (CNP)				
GW-RE0033-17	24/01/17	05/07/17	Valid	
GW-RE1236-16	05/01/17	29/06/17	Valid	

Status of Waste Management

6.5 The amount of wastes generated by the major site activities of this Project during the reporting month is shown in **Appendix M**.

Implementation Status of Environmental Mitigation Measures

6.6 During site inspections in the reporting month, no non-conformance was identified. ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Table 6.2**.

Table 6.2 Observations and Recommendations of Site Inspections

Parameters	Date	Observations and Recommendations	Follow-up
Water Quality			
	26 January 2017	Observation: Water spray should be provided to the haul road and exposed area at Portion 2 for dust suppression.	This item was remarked on 3 February 2017.
Air Quality	3 February 2017	Observation: Water spray should be provided to the haul road and exposed area at Portion 2 for dust suppression.	Rectification/improvement was observed during the follow-up audit session.
15 February 2017		Observation: Water spray should be provided to the haul road and exposed area at Portion 2 for dust suppression.	Rectification/improvement was observed during the follow-up audit session.
Noise			
	20 January 2017	Reminder: Drip tray should be provided to the chemical containers placed near Portion 2.	Rectification/improvement was observed during the follow-up audit session.
Waste/ Chemical Management	3 February 2017	Reminder: Chemical container should be provided with drip tray or stored at appropriate storage area. (Portion 2).	Rectification/improvement was observed during the follow-up audit session.
	10 February 2017	Reminder: General refuse should be removed regularly to prevent accumulation (Portion 1).	Rectification/improvement was observed during the follow-up audit session.
Landscape and Visual			

Parameters	Date	Observations and Recommendations	Follow-up
Permits/			
Licenses			

Summary of Mitigation Measures Implemented

6.7 An updated summary of the EMIS is provided in **Appendix K**.

Implementation Status of Event Action Plans

6.8 The Event Action Plans for air quality, noise and landscape and visual are presented in **Appendix J**.

1-hr TSP Monitoring

6.9 No Action/Limit Level exceedance was recorded in the reporting month.

24-hr TSP Monitoring

6.10 No Action/Limit Level exceedance was recorded in the reporting month.

Construction Noise

6.11 No Action/Limit Level exceedance was recorded in the reporting month.

Landscape and visual

6.12 No non-compliance was recorded in the reporting month.

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

6.13 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix L**.

7. FUTURE KEY ISSUES

- 7.1 Major site activities undertaken for the coming two months include:
 - Bored piling works at abutment A02;
 - Driving sheet piles at Subway SW6 between Staircases ST2 and ST3;
 - Drilling works for standpipe and piezometer;
 - Construction of Box Culver B3;
 - Excavation and Construction Works for Box Culvert B4;
 - ELS and Excavation Works at Box Culvert B5;
 - Sewerage Works near SCL Tunnels;
 - Erection of the Remaining/Additional Chain Link Fence;
 - Construction of temporary slip road and dicking for TTA at PERE;
 - Hoarding erection along PERE;
 - DCS pipe laying works at Road L7; and
 - Excavation at Road D1.

Key Issues for the Coming Month

- 7.2 Key environmental issues in the coming month include:
 - Wastewater and runoff discharge from site;
 - Regular removal of silt, mud and sand along u-channels and sedimentation tanks;
 - Review and implementation of temporary drainage system for the surface runoff;
 - Noise from operation of the equipment, especially for rock-breaking activities, piling works and machinery on-site;
 - Dust generation from stockpiles of dusty materials, exposed site area, excavation works and rock breaking activities;
 - Water spraying for dust generating activity and on haul road;
 - Proper storage of construction materials on site;
 - Storage of chemicals/fuel and chemical waste/waste oil on site;
 - Accumulation of general and construction waste on site.
- 7.3 The tentative program of major site activities and the impact prediction and control measures for the coming two months, i.e. March 2017 and April 2017 are summarized as follows:

Construction Works	Major Impact Prediction	Control Measures	
As mentioned in Section 7.1	Air quality impact (dust) Water quality impact (surface run-off)	 (a) Frequent watering of haul road and unpaved/exposed areas; (b) Frequent watering or covering stockpiles with tarpaulin or similar means; and (c) Watering of any earth moving activities. (a) Diversion of the collected effluent to de-silting facilities for treatment prior to discharge to public storm water drains; (b) Provision of adequate de-silting facilities for treating surface run-off and other collected effluents prior to discharge; (c) Provision of perimeter protection such as sealing of hoarding footings to avoid run-off from entering the existing storm water drainage system via public road; and (d) Provision of measures to prevent discharge into the stream. 	
	Noise Impact	 (a) Scheduling of noisy construction activities if necessary to avoid persistent noisy operation; (b) Controlling the number of plants use on site; (c) Regular maintenance of machines; and (d) Use of acoustic barriers if necessary. 	

Monitoring Schedule for the Next Month

7.4 The tentative environmental monitoring schedules for the next month are shown in **Appendix D**.

8. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

8.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.

1-hr TSP Monitoring

8.2 All 1-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hr TSP Monitoring

8.3 All 24-hr TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

8.4 All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Landscape and visual

8.5 No non-compliance was recorded in the reporting month.

Complaint and Prosecution

- 8.6 No environmental complaints and environmental prosecution were received in the reporting month.
- 8.7 No environmental prosecution was received in the reporting month.

Recommendations

8.8 According to the environmental audit performed in the reporting month, the following recommendations were made:


Air quality


• To provide water spraying o the haul road and exposed area for dust suppression.


Waste / Chemical Management


- To properly store the chemical containers into appropriate storage area.
- To properly dispose the general refuse regularly to prevent accumulation.

FIGURES









APPENDIX A
ACTION AND LIMIT LEVELS FOR AIR
QUALITY AND NOISE

Appendix A - Action and Limit Levels

Table A-1 Action and Limit Levels for 1-Hour TSP

Location	Action Level, μg/m ³	Limit Level, μg/m³
AM2	346	500

Table A-2 Action and Limit Levels for 24-Hour TSP

Location	Action Level, μg/m ³	Limit Level, μg/m³
AM2	157	260

Table A-3 Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) 70dB(A)/65dB(A)*

Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed. *70dB(A) and 65dB(A) for schools during normal teaching periods and school examination periods, respectively.

APPENDIX B COPIES OF CALIBRATION CERTIFCATES

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET



						File No	MA14008/59/0040
Station	AM2 - Lee Kau	Yan Memorial S	School	Operator:	WK	_	
Date:	20-Jan-17	Next Due Date:		19-Mar	·-17		
Equipment No.:	A-01-59		_	Serial No.	2354		
(1) - (1) -			Ambient (Condition			
Temperatu	re Ta(K)	287.8	Pressure, Pa			770.6	Akada, gala perdipinak kendiren erak alam biran da
1 on pour	10, 10 (11)	207.0	11000010,14	(mm15)		770.0	
		Ō	rifice Transfer Sta	ndard Inform	ıation		
Seria	l No.:	2896	Slope, mc (CFM)	0.0598	Intercep	t, bc	-0.05079
Last Calibr	ration Date:	4-Mar-16		me x Qstd + l	oc = [ΔH x (Pa/76	50) x (298/Ta)	J ^{1/2}
Next Calibi	ration Date:	3-Mar-17		$\mathbf{Qstd} = \{ [\Delta \mathbf{H} :$	x (Pa/760) x (298	/Ta)] ^{1/2} -bc} /	me
			Calibration of	TSP Sampler			
Calibration		Or	rfice			HVS	
Point	ΔH (orifice), in. of water	[ΔH x (Pa/76	60) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/76	50) x (298/Ta)] ^{1/2} Y- axis
1	11.7	,	3.50	59.47	7.6		2.82
2	9.8		3.21	54.50	6.5		2.61
3	7.5		2.81	47.78	5.1		2.31
4	5.0		2.29	39.17	3.2		1.83
5	3.4		1.89	32.45	2.3		1.55
Slope , mw = Correlation o	coefficient* =	0.9	9988	Intercept, bw	-0.014	1 7	
*If Correlation (Coefficient < 0.99	0, check and rec	calibrate.				
			Set Point C	alculation			
From the TSP Fi	ield Calibration C	urve, take Qstd	= 43 CFM				
From the Regres	ssion Equation, the	e "Y" value acco	ording to				
			O AT A PLANT	(D) (E) (A)	00 m v1/2		
		mw x	$Qstd + bw = [\Delta W]$	x (Pa/760) x (2	98/Ta)]***		
Therefore, S	et Point; W = (m	w x Qstd + bw)	² x (760 / Pa) x (T	Ca / 298)=	4.01		
Remarks:							
	1 -		L	1			
Conducted by:	wk Tang	Signature:	Kwa	<u>`</u>		Date:	20/1/2017
Checked by:		Signature:		<u> </u>		Date: c	10 January dol:



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

		Rootsmeter Orifice I.I		438320 2896	Ta (K) - Pa (mm) -	295 · 755.65
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H20 (in.)
1 2 3 4 5	NA NA NA NA	NA NA NA NA	1.00 1.00 1.00 1.00 1.00	1.4340 1.0250 0.9150 0.8770 0.7210	3.2 6.4 7.9 8.7 12.7	2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
1.0001 0.9959 0.9938 0.9928 0.9875	0.6974 0.9716 1.0861 1.1320 1.3696	1.4173 2.0044 2.2410 2.3503 2.8346		0.9957 0.9915 0.9894 0.9885 0.9831	0.6944 0.9674 1.0814 1.1271 1.3636	0.8836 1.2496 1.3971 1.4653 1.7672
Qstd slop	(b) = 0	2.11176 -0.05079 0.99982		Qa slope intercept coefficie	(b) =	1.32235 -0.03166 0.99982
y = SQRT[H20(Pa/760)(298/T)]			[a)]	y axis =	SQRT [H2O (T	'a/Pa)]

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{[SQRT(H2O(Pa/760)(298/Ta))] - b\}$ Qa = $1/m\{[SQRT H2O(Ta/Pa)] - b\}$



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/160820

Date of Issue: 2016-08-20

Date Received: 2016-08-20 Date Tested: 2016-08-20

Date Completed: 2016-08-20

Next Due Date: 2017-02-19

ATTN:

Miss Mei Ling Tang

Page:

1 of 2

Certificate of Calibration

Item for calibration:

Description

: Weather Monitor II

Manufacturer

: Davis Instruments

Model No.

: 7440

Serial No.

: MC01010A44

Test conditions:

Room Temperature

: 24 degree Celsius

Relative Humidity

: 56 %

Test Specifications:

- 1. Performance check of anemometer
- 2. Performance check of wind direction sensor

Methodology:

In-house method with reference anemometer (RS232 Integral Vane Digital Anemometer)

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



TEST REPORT

Test Report No.: C/160820

Date of Issue: 2016-08-20

Date Received: 2016-08-20

Date Tested: 2016-08-20

Date Completed: 2016-08-20

Next Due Date: 2017-02-19

Page:

2 of 2

Results:

1. Performance check of anemometer

Air Velo	Difference D (m/s)	
Instrument Reading (V1)	Reference Value (V1)	D = V1 - V2
2.00	2.00	0.00

2. Performance check of wind direction sensor

Wind Dire	ection (°)	Difference D (°)
Instrument Reading (W1)	Reference Value (W2)	D = W1 - W2
0	0	0
45.2	45	0.2
90.1	90	0.1
134.8	135	-0.2
180.3	180	0.3
225.1	225	0.1
270.2	270	0.2
315.1	315	0.1
360	360	0



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/W/161001 Date of Issue: 2016-10-03 Date Received: 2016-10-01 Date Tested: 2016-10-01 Date Completed: 2016-10-03 Next Due Date: 2017-04-02

ATTN:

Mr. W.K. Tang

Page:

1 of 2

Certificate of Calibration

Item for calibration:

Description Manufacturer : Weather Monitor II : Davis Instruments

Model No.

: 7440

Serial No.

: MC20813A11

Test conditions:

Room Temperature

: 23 degree Celsius

Relative Humidity

: 56 %

Test Specifications:

- 1. Performance check of anemometer
- 2. Performance check of wind direction sensor

Methodology:

In-house method with reference anemometer (RS232 Integral Vane Digital Anemometer)

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



TEST REPORT

Test Report No.:	C/W/161001
Date of Issue:	2016-10-03
Date Received:	2016-10-01
Date Tested:	2016-10-01
Date Completed:	2016-10-03
Next Due Date:	2017-04-02

Page:

2 of 2

Results:

1. Performance check of anemometer

Air Velo	Difference D (m/s)	
Instrument Reading (V1)	Reference Value (V1)	D = V1 - V2
2.00	2.00	0.00

2. Performance check of wind direction sensor

Wind Dir	Wind Direction (°)		
Instrument Reading (W1)	Reference Value (W2)	D = W1 - W2	
0	0	0	
45.1	45	0.1	
90	90	0	
135.1	135	0.1	
180	180	0	
225.2	225	0.2	
270.3	270	0.3	
315	315	0	
360	360	0	



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/A/170106A

Date of Issue: 2017-01-09

Date Received: 2017-01-06

Date Tested: 2017-01-06

Date Completed: 2017-01-09

Next Due Date: Page:

1 of 1

2017-03-08

ATTN:

Mr. W. K. Tang

Certificate of Calibration

Item for Calibration:

Description

: Laser Dust Monitor

Manufacturer

: Sibata

Model No.

: LD-3

Serial No.

: 251634

Sensitivity (K) 1 CPM

 $: 0.001 \text{ mg/m}^3$

Sen. Adjustment Scale Setting

: 550 CPM

Equipment No.

: A-02-01

Test Conditions:

Room Temperature

: 22 degree Celsius

Relative Humidity

: 63 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

0.0037

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/A/170106B
Date of Issue:	2017-01-09
Date Received:	2017-01-06
Date Tested:	2017-01-06
Date Completed:	2017-01-09
Next Due Date:	2017-03-08

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Laser Dust Monitor

Manufacturer

: Sibata

Model No.

: LD-3B

Serial No.

: 853944

Sensitivity (K) 1 CPM

: 0.001 mg/m³ : 685 CPM

Sen. Adjustment Scale Setting Equipment No.

: A-02-04

Test Conditions:

Room Temperature

: 22 degree Celsius

Relative Humidity

: 63 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/A/170106C
Date of Issue: 2017-01-09
Date Received: 2017-01-06
Date Tested: 2017-01-06
Date Completed: 2017-01-09
Next Due Date: 2017-03-08

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description : Laser Dust Monitor

Manufacturer : Sibata

Model No. : LD-3B

Serial No. : 014750

Sensitivity (K) 1 CPM : 0.001 mg/m³

Sen. Adjustment Scale Setting : 790 CPM Equipment No. : A-02-06

Test Conditions:

Room Temperature : 22 degree Celsius

Relative Humidity : 63 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.


Results:

Correlation Factor (CF) 0.0035

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





TEST REPORT

Cinotech Consultants Limited APPLICANT:

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/A/170106
Date of Issue:	2017-01-09
Date Received:	2017-01-06
Date Tested:	2017-01-06
Date Completed:	2017-01-09
Next Due Date:	2017-03-08

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

: Laser Dust Monitor Description

: Sibata Manufacturer Model No. : LD-3B Serial No. : 541146 $: 0.001 \text{ mg/m}^3$ Sensitivity (K) 1 CPM : 625 CPM Sen. Adjustment Scale Setting

: A-02-07 Equipment No.

Test Conditions:

Room Temperature : 22 degree Celsius

Relative Humidity : 63 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.


Results:

Correlation Factor (CF)	0.0033

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





TEST REPORT

APPLICANT: **Cinotech Consultants Limited**

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/161230 Date of Issue: 2017-01-03 Date Received: 2016-12-30 Date Tested: 2016-12-30 Date Completed: 2017-01-03

Page:

Next Due Date: 2017-03-02 1 of 1

ATTN:

Mr. W. K. Tang

Certificate of Calibration

Item for Calibration:

Description

: Laser Dust Monitor

Manufacturer

: Sibata

Model No. Serial No.

: LD-3B : 095029

Sensitivity (K) 1 CPM

 $: 0.001 \text{ mg/m}^3$

Sen. Adjustment Scale Setting

: 551 CPM

Equipment No.

: A-02-10

Test Conditions:

Room Temperature

: 22 degree Celsius

Relative Humidity

: 66 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)

0.0038

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/161230D
Date of Issue:	2017-01-03
Date Received:	2016-12-30
Date Tested:	2016-12-30

Date Completed: 2017-01-03 Next Due Date: 2017-03-02

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for Calibration:

Description

: Dust Monitor

Manufacturer

: Met One Instruments

Model No.

: AEROCET-531

Serial No.

: N6734

Flow rate

:0.1 cfm

Zero Count Test

:0 mg (The result of the 2-minute sample)

Equipment No.

: A-02-13

Test Conditions:

Room Temperature

: 22 degree Celsius

Relative Humidity

: 66 %

Test Specifications & Methodology:

- 1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
- 2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.


Results:

A TO PERCENT		
	Correlation Factor (CF)	1.183

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/160917B

Date of Issue: 2016-09-19

Date Received: 2016-09-17

Date Tested: 2016-09-17

Date Tested: 2016-09-17 Date Completed: 2016-09-19

Next Due Date: 2017-09-18

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK : SVAN 955

Model No.

: 12553

Serial No.
Microphone No.

: 35222

Equipment No.

: N-08-02

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 57%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual


Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager





TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/160917C
Date of Issue: 2016-09-19
Date Received: 2016-09-17
Date Tested: 2016-09-17
Date Completed: 2016-09-19
Next Due Date: 2017-09-18

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description : 'SVANTEK' Integrating Sound Level Meter

Manufacturer : SVANTEK
Model No. : SVAN 955
Serial No. : 12563
Microphone No. : 34377
Equipment No. : N-08-03

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 57%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB	
94	94.0	
114	114.0	

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager



Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T, Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/160826A
Date of Issue: 2016-08-29
Date Received: 2016-08-26
Date Tested: 2016-08-26
Date Completed: 2016-08-29
Next Due Date: 2017-08-28

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK

Model No. Serial No. : SVAN 957 : 21455

Microphone No.

: 43730

Equipment No.

: N-08-07

Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 57%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB	
94	94.0	
114	114.0	

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





TEST REPORT

Cinotech Consultants Limited APPLICANT:

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160819B
Date of Issue:	2016-08-22
Date Received:	2016-08-19
Date Tested:	2016-08-19
Date Completed:	2016-08-22
Next Due Date:	2017-08-21

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer

: SVANTEK : SVAN 957

Model No. Serial No.

: 21459

Microphone No.

: 43676

Equipment No.

: N-08-08

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 58%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/161128
Date of Issue: 2016-11-30
Date Received: 2016-11-28
Date Tested: 2016-11-28
Date Completed: 2016-11-30
Next Due Date: 2017-11-29

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer Model No.

: SVANTEK : SVAN 957

Serial No.
Microphone No.
Equipment No.

: 23853 : 48530 : N-08-10

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 66%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE
Laboratory Manager



ATTN:

WELLAB LIMITED Rms 816, 1516 & 1701, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong. Tel: 2898 7388 Fax: 2898 7076 Website: www.wcllab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Mr. W.K. Tang

Shatin, NT, Hong Kong

Test Report No.: C/N/161128B
Date of Issue: 2016-11-30

Date Received: 2016-11-28 Date Tested: 2016-11-28

Date Completed: 2016-11-30 Next Due Date: 2017-11-29

Page:

1 of 1

•

Certificate of Calibration

Item for calibration:

Description

: 'SVANTEK' Integrating Sound Level Meter

Manufacturer: SVANTEKModel No.: SVAN 957Serial No.: 23851Microphone No.: 48532

Test conditions:

Room Temperatre

Equipment No.

: 21 degree Celsius

Relative Humidity

: 66%

: N-08-12

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

Laboratory Manager





TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

 Test Report No.:
 C/N/160919

 Date of Issue:
 2016-09-21

 Date Received:
 2016-09-19

 Date Tested:
 2016-09-19

 Date Completed:
 2016-09-21

 Next Due Date:
 2017-09-20

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description : 'SVANTEK' Integrating Sound Level Meter

Manufacturer : SVANTEK
Model No. : SVAN 977
Serial No. : 45467
Microphone No. : 62838
Equipment No. : N-08-13

Test conditions:

Room Temperatre : 22 degree Celsius

Relative Humidity : 56%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual


Results:

Reference Set Point, dB	Instrument Readings, dB	
94	94.0	
114	114.0	

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PÁTRICK TSE





TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/161216
Date of Issue: 2016-12-19
Date Received: 2016-12-16
Date Tested: 2016-12-16
Date Completed: 2016-12-19
Next Due Date: 2017-12-15

ATTN:

Mr. W. K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: Sound & Vibration Analyser

Manufacturer

: BSWA

Model No. Serial No.

: BSWA 801 : 35924

Equipment No.

: N-13-01

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 60 %

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual


Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





TEST REPORT

APPLICANT: Ci

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160930A
Date of Issue:	2016-10-03
Date Received:	2016-09-30
Date Tested:	2016-09-30
Date Completed:	2016-10-03
Next Due Date:	2017-10-02

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer Model No.

: SVANTEK : SV30A

Serial No.

: 24803

Equipment No.

: N-09-03

Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 60%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE





TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160930B
Date of Issue:	2016-10-03
Date Received:	2016-09-30
Date Tested:	2016-09-30
Date Completed:	2016-10-03
Next Due Date:	2017-10-02

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No.

: SV30A

Serial No.

: 24791

Equipment No.

: N-09-04

Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 60%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

RATRICK TSE



Rms 1516, 1701 & 1716, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong. Tel: 2898 7388 Fax: 2898 7076

Website: www.wellab.com.hk

TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.:	C/N/160930C
Date of Issue:	2016-10-03
Date Received:	2016-09-30
Date Tested:	2016-09-30
Date Completed:	2016-10-03
Next Due Date:	2017-10-02

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: SVANTEK

Model No. Serial No.

: SV30A : 24780

Equipment No.

: N-09-05

Test conditions:

Room Temperatre

: 25 degree Celsius

Relative Humidity

: 60%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE



TEST REPORT

APPLICANT:

Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

Test Report No.: C/N/161104/1 Date of Issue: 2016-11-07 Date Received: 2016-11-04

Date Tested:

2016-11-04

Date Completed:

2016-11-07

Next Due Date:

2017-11-06

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2326353

Equipment No.

: N-02-01

Test conditions:

Room Temperatre

: 21 degree Celsius

Relative Humidity

: 62 %

Methodology:

The sound calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	$114.0 \pm 0.1 \text{ dB}$

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE Laboratory Manager

This report may not be reproduced except with prior written approval from WELLAB LIMITED and the results relate only to the items calibrated or tested.





TEST REPORT

APPLICANT: Cinotech Consultants Limited

Room 1710, Technology Park,

18 On Lai Street,

Shatin, NT, Hong Kong

 Test Report No.:
 C/N/160819D

 Date of Issue:
 2016-08-22

 Date Received:
 2016-08-19

 Date Tested:
 2016-08-19

 Date Completed:
 2016-08-22

 Next Due Date:
 2017-08-21

ATTN:

Mr. W.K. Tang

Page:

1 of 1

Certificate of Calibration

Item for calibration:

Description

: Acoustical Calibrator

Manufacturer

: Brüel & Kjær

Model No.

: 4231

Serial No.

: 2412367

Equipment No.

: N-02-03

Test conditions:

Room Temperatre

: 24 degree Celsius

Relative Humidity

: 58%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of WELLAB Ltd.

PATRICK TSE

APPENDIX C WEATHER INFORMATION

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
1 February 2017	16.6 – 22.0	66 – 90	Trace
2 February 2017	16.2 – 17.7	79 – 89	Trace
3 February 2017	15.4 – 19.6	62 – 83	0
4 February 2017	16.3 – 20.9	66 – 92	1.6
5 February 2017	16.7 – 22.0	68 – 97	3.3
6 February 2017	16.9 – 19.7	69 – 90	Trace
7 February 2017	15.9 – 18.7	65 – 81	0
8 February 2017	15.5 – 20.6	70 – 86	Trace
9 February 2017	11.1 – 16.8	46 – 81	Trace
10 February 2017	10.8 – 15.6	51 – 62	0
11 February 2017	11.5 – 17.9	41 – 68	0
12 February 2017	12.5 – 19.1	43 – 81	0
13 February 2017	13.1 – 20.1	47 – 79	0
14 February 2017	15.6 – 21.1	45 – 80	0
15 February 2017	15.3 – 20.9	47 – 79	0
16 February 2017	15.4 – 24.0	51 – 82	0
17 February 2017	17.1 – 25.4	56 – 93	0
18 February 2017	18.0 – 24.1	54 – 86	0
19 February 2017	16.4 – 19.1	77 – 90	0.3

I. General Information

Date	Mean Air Temperature (°C)	Mean Relative Humidity (%)	Precipitation (mm)
20 February 2017	18.3 – 25.5	69 – 91	Trace
21 February 2017	16.6 – 21.1	78 – 96	4.6
22 February 2017	16.4 – 21.3	83 – 98	8.0
23 February 2017	15.0 – 20.2	77 – 97	Trace
24 February 2017	12.0 – 15.1	76 – 89	Trace
25 February 2017	10.7 – 13.8	75 – 95	0.7
26 February 2017	10.6 – 17.0	66 – 95	1.4
27 February 2017	15.4 – 19.8	40 – 85	0
28 February 2017	15.1 – 20.8	49 – 83	0

^{*} The above information was extracted from the daily weather summary by Hong Kong Observatory.

Date	Time	Wind Speed m/s	Direction
1-Feb-2017	0:00	2.6	WSW
1-Feb-2017	1:00	2.8	N
1-Feb-2017	2:00	2.5	N
1-Feb-2017	3:00	2.4	NE
1-Feb-2017	4:00	2.6	NE
1-Feb-2017	5:00	3.1	N
1-Feb-2017	6:00	2.6	N
1-Feb-2017	7:00	2.2	ENE
1-Feb-2017	8:00	2.6	SW
1-Feb-2017	9:00	2.4	W
1-Feb-2017	10:00	2.1	N
1-Feb-2017	11:00	2.2	W
1-Feb-2017	12:00	2.7	WSW
1-Feb-2017	13:00	2.8	N
1-Feb-2017	14:00	2.4	N
1-Feb-2017	15:00	2.8	SSW
1-Feb-2017	16:00	2.3	ENE
1-Feb-2017	17:00	2.2	NNE
1-Feb-2017	18:00	2.1	W
1-Feb-2017	19:00	1.9	W
1-Feb-2017	20:00	2.1	W
1-Feb-2017	21:00	2.1	WSW
1-Feb-2017	22:00	2.1	ESE
1-Feb-2017	23:00	2.0	W
2-Feb-2017	0:00	2.2	WSW
2-Feb-2017	1:00	2.1	SW
2-Feb-2017	2:00	1.9	ESE
2-Feb-2017	3:00	1.7	SSW
2-Feb-2017	4:00	1.9	ENE
2-Feb-2017	5:00	2.2	SSE
2-Feb-2017	6:00	2.3	SSE
2-Feb-2017	7:00	2.4	SSE
2-Feb-2017	8:00	2.3	SSW
2-Feb-2017	9:00	2.4	WSW
2-Feb-2017	10:00	2.5	SSW
2-Feb-2017	11:00	2.1	SSW

2-Feb-2017	12:00	2.2	SSE
2-Feb-2017	13:00	2	NNE
2-Feb-2017	14:00	2.2	W
2-Feb-2017	15:00	2.2	W
2-Feb-2017	16:00	1.9	NNE
2-Feb-2017	17:00	1.5	NE
2-Feb-2017	18:00	1.2	NE
2-Feb-2017	19:00	1.5	SW
2-Feb-2017	20:00	1.7	S
2-Feb-2017	21:00	1.6	SSW
2-Feb-2017	22:00	1.9	ENE
2-Feb-2017	23:00	1.3	NE
3-Feb-2017	0:00	1.9	Е
3-Feb-2017	1:00	1.7	SE
3-Feb-2017	2:00	1.4	SE
3-Feb-2017	3:00	1.5	NE
3-Feb-2017	4:00	1.7	NNE
3-Feb-2017	5:00	1.2	NE
3-Feb-2017	6:00	0.9	NNE
3-Feb-2017	7:00	0.9	ENE
3-Feb-2017	8:00	1.7	NNE
3-Feb-2017	9:00	1.8	NE
3-Feb-2017	10:00	1.8	NE
3-Feb-2017	11:00	2	Е
3-Feb-2017	12:00	2.1	NNE
3-Feb-2017	13:00	1.9	ENE
3-Feb-2017	14:00	2.1	NE
3-Feb-2017	15:00	1.8	NE
3-Feb-2017	16:00	1.4	N
3-Feb-2017	17:00	1.5	NE
3-Feb-2017	18:00	1.2	ENE
3-Feb-2017	19:00	1.1	NE
3-Feb-2017	20:00	1.5	NE
3-Feb-2017	21:00	1.4	ENE
3-Feb-2017	22:00	1.5	NE
3-Feb-2017	23:00	1.9	NNE
4-Feb-2017	0:00	1.3	ESE

4.5.1.00.15	4.00		
4-Feb-2017	1:00	1.6	ENE
4-Feb-2017	2:00	1.5	NE
4-Feb-2017	3:00	1	NE
4-Feb-2017	4:00	1	ESE
4-Feb-2017	5:00	1.2	WNW
4-Feb-2017	6:00	1	WNW
4-Feb-2017	7:00	1.1	NNE
4-Feb-2017	8:00	0.9	NNE
4-Feb-2017	9:00	1.8	SW
4-Feb-2017	10:00	1.8	SW
4-Feb-2017	11:00	2.2	NNE
4-Feb-2017	12:00	3.3	SSW
4-Feb-2017	13:00	2.9	WNW
4-Feb-2017	14:00	2.9	WNW
4-Feb-2017	15:00	2.4	W
4-Feb-2017	16:00	2.4	N
4-Feb-2017	17:00	1.9	NNE
4-Feb-2017	18:00	1.8	WNW
4-Feb-2017	19:00	1.9	SE
4-Feb-2017	20:00	2.6	ESE
4-Feb-2017	21:00	2	ESE
4-Feb-2017	22:00	1.6	ESE
4-Feb-2017	23:00	1.9	SSW
5-Feb-2017	0:00	1.6	S
5-Feb-2017	1:00	1.5	WNW
5-Feb-2017	2:00	1.6	WNW
5-Feb-2017	3:00	1.1	SW
5-Feb-2017	4:00	1.3	SW
5-Feb-2017	5:00	1.6	W
5-Feb-2017	6:00	1.2	SW
5-Feb-2017	7:00	1	SW
5-Feb-2017	8:00	1.1	NNE
5-Feb-2017	9:00	1.3	NNE
5-Feb-2017	10:00	1.4	ESE
5-Feb-2017	11:00	1.3	NE
5-Feb-2017	12:00	1.9	SE
5-Feb-2017	13:00	1.7	N

5-Feb-2017 14:00 2 NE 5-Feb-2017 15:00 1.4 ENE 5-Feb-2017 16:00 1.9 N 5-Feb-2017 17:00 1.7 NNE 5-Feb-2017 18:00 1.6 NNE	
5-Feb-2017 16:00 1.9 N 5-Feb-2017 17:00 1.7 NNE	<u> </u>
5-Feb-2017 17:00 1.7 NNE	
5 Eab 2017 19:00 16 NINE	Ξ
5-Feb-2017 10.00 1.0 ININ	Ξ
5-Feb-2017 19:00 1.7 SW	1
5-Feb-2017 20:00 1.9 ESE	Ē
5-Feb-2017 21:00 2.1 SSV	V
5-Feb-2017 22:00 1.4 S	
5-Feb-2017 23:00 1.1 NW	1
6-Feb-2017 0:00 1.3 NW	1
6-Feb-2017 1:00 1.7 WNV	V
6-Feb-2017 2:00 1.2 NNE	Ξ
6-Feb-2017 3:00 1.2 ENE	<u> </u>
6-Feb-2017 4:00 1.6 WN\	V
6-Feb-2017 5:00 1.5 SE	
6-Feb-2017 6:00 1.2 N	
6-Feb-2017 7:00 1.1 NE	
6-Feb-2017 8:00 1.5 E	
6-Feb-2017 9:00 1.3 ESE	Ē
6-Feb-2017 10:00 1.5 ESE	.
6-Feb-2017 11:00 2.1 SE	
6-Feb-2017 12:00 2.5 N	
6-Feb-2017 13:00 2.3 NE	
6-Feb-2017 14:00 1.9 E	
6-Feb-2017 15:00 2.4 ESE	Ξ
6-Feb-2017 16:00 2 WNV	V
6-Feb-2017 17:00 1.9 SW	!
6-Feb-2017 18:00 1.3 SW	1
6-Feb-2017 19:00 0.8 WNV	N
6-Feb-2017 20:00 0.6 WNV	N
6-Feb-2017 21:00 1.1 WNV	N
6-Feb-2017 22:00 0.8 W	
6-Feb-2017 23:00 1 WNV	V
7-Feb-2017 0:00 1.4 WNV	N
7-Feb-2017 1:00 1.4 WNV	V
7-Feb-2017 2:00 1.9 NNV	V

7-Feb-2017	3:00	1.2	WNW
7-Feb-2017	4:00	0.8	NE
7-Feb-2017	5:00	0.5	NE
7-Feb-2017	6:00	0.9	ENE
7-Feb-2017	7:00	1.1	ENE
7-Feb-2017	8:00	1.4	E
7-Feb-2017	9:00	1.8	ENE
7-Feb-2017	10:00	2.1	NE NE
7-Feb-2017	11:00	1.9	NNE
7-Feb-2017	12:00	2.5	NNE
7-Feb-2017	13:00	2	NNE
7-Feb-2017	14:00	1.7	N
7-Feb-2017	15:00	1.8	NE
7-Feb-2017	16:00	1.6	NE
7-Feb-2017	17:00	1.7	ENE
7-Feb-2017	18:00	1.6	NNE
7-Feb-2017	19:00	1.8	NNE
7-Feb-2017	20:00	2	N
7-Feb-2017	21:00	1.4	NNE
7-Feb-2017	22:00	1.5	NE
7-Feb-2017	23:00	1.1	ENE
8-Feb-2017	0:00	0.9	ENE
8-Feb-2017	1:00	0.6	NE
8-Feb-2017	2:00	0.5	NNE
8-Feb-2017	3:00	0.4	NNE
8-Feb-2017	4:00	0.4	NE
8-Feb-2017	5:00	0.4	N
8-Feb-2017	6:00	0.4	WNW
8-Feb-2017	7:00	0.4	ENE
8-Feb-2017	8:00	0.7	NE
8-Feb-2017	9:00	2	ENE
8-Feb-2017	10:00	2.1	NE
8-Feb-2017	11:00	3.2	ENE
8-Feb-2017	12:00	3.4	NE
8-Feb-2017	13:00	2.9	ESE
8-Feb-2017	14:00	2.7	ENE
8-Feb-2017	15:00	2.7	ENE

I			
8-Feb-2017	16:00	1.9	ESE
8-Feb-2017	17:00	1.8	SW
8-Feb-2017	18:00	1.4	SSW
8-Feb-2017	19:00	0.8	SW
8-Feb-2017	20:00	0.7	SSW
8-Feb-2017	21:00	0.7	SW
8-Feb-2017	22:00	0.7	S
8-Feb-2017	23:00	0.3	WSW
9-Feb-2017	0:00	0.6	SW
9-Feb-2017	1:00	0.4	SSE
9-Feb-2017	2:00	0.6	SW
9-Feb-2017	3:00	0.8	WNW
9-Feb-2017	4:00	0.7	WSW
9-Feb-2017	5:00	0.7	NE
9-Feb-2017	6:00	0.7	NNE
9-Feb-2017	7:00	0.6	W
9-Feb-2017	8:00	0.8	WNW
9-Feb-2017	9:00	1	NNE
9-Feb-2017	10:00	1.9	W
9-Feb-2017	11:00	1.9	SSW
9-Feb-2017	12:00	2	SSW
9-Feb-2017	13:00	2.6	S
9-Feb-2017	14:00	2.2	NNE
9-Feb-2017	15:00	2.1	Е
9-Feb-2017	16:00	2.5	WNW
9-Feb-2017	17:00	2.1	WNW
9-Feb-2017	18:00	2	SW
9-Feb-2017	19:00	1.1	WNW
9-Feb-2017	20:00	0.5	WSW
9-Feb-2017	21:00	0.5	W
9-Feb-2017	22:00	0.6	ESE
9-Feb-2017	23:00	0.5	SSE
10-Feb-2017	0:00	0.2	SE
10-Feb-2017	1:00	0.3	WSW
10-Feb-2017	2:00	0.2	SSE
10-Feb-2017	3:00	0.2	ESE
10-Feb-2017	4:00	0.2	ENE

10-Feb-2017	5:00	0.3	N
10-Feb-2017	6:00	0.2	ENE
10-Feb-2017	7:00	0.2	ENE
10-Feb-2017	8:00	0.3	SSE
10-Feb-2017	9:00	1.3	SSE
10-Feb-2017	10:00	1.7	SSE
10-Feb-2017	11:00	1.5	ESE
10-Feb-2017	12:00	1.9	ENE
10-Feb-2017	13:00	1.7	SW
10-Feb-2017	14:00	1.9	NNE
10-Feb-2017	15:00	1.8	NE
10-Feb-2017	16:00	1.7	ENE
10-Feb-2017	17:00	2.2	ENE
10-Feb-2017	18:00	1.4	NE
10-Feb-2017	19:00	0.7	NNE
10-Feb-2017	20:00	0.7	ENE
10-Feb-2017	21:00	0.7	ENE
10-Feb-2017	22:00	0.7	NE
10-Feb-2017	23:00	0.5	ENE
11-Feb-2017	0:00	0.6	ENE
11-Feb-2017	1:00	0.7	ESE
11-Feb-2017	2:00	0.6	SSE
11-Feb-2017	3:00	0.7	ESE
11-Feb-2017	4:00	0.5	ENE
11-Feb-2017	5:00	0.5	ENE
11-Feb-2017	6:00	0.7	NNE
11-Feb-2017	7:00	0.7	SE
11-Feb-2017	8:00	0.7	ENE
11-Feb-2017	9:00	0.9	ESE
11-Feb-2017	10:00	1.4	NE
11-Feb-2017	11:00	1.4	NE
11-Feb-2017	12:00	1.6	ENE
11-Feb-2017	13:00	2.3	ENE
11-Feb-2017	14:00	2.4	NE
11-Feb-2017	15:00	2.4	NNE
11-Feb-2017	16:00	1.9	N
11-Feb-2017	17:00	2.1	ESE
i	i	1	

11-Feb-2017	18:00	1.3	ESE
11-Feb-2017	19:00	0.9	ESE
11-Feb-2017	20:00	0.6	NNE
11-Feb-2017	21:00	0.5	NNE
11-Feb-2017	22:00	0.5	NNE
11-Feb-2017	23:00	0.3	NE
12-Feb-2017	0:00	0.2	ENE
12-Feb-2017	1:00	0.3	ESE
12-Feb-2017	2:00	0.1	S
12-Feb-2017	3:00	0.2	E
12-Feb-2017	4:00	0.3	ESE
12-Feb-2017	5:00	0.6	ESE
12-Feb-2017	6:00	0.2	SSE
12-Feb-2017	7:00	0.6	ENE
12-Feb-2017	8:00	0.9	ENE
12-Feb-2017	9:00	1	W
12-Feb-2017	10:00	1.5	SSW
12-Feb-2017	11:00	2	E
12-Feb-2017	12:00	1.9	SSE
12-Feb-2017	13:00	2.4	WNW
12-Feb-2017	14:00	1.6	SSE
12-Feb-2017	15:00	2	NE
12-Feb-2017	16:00	1.5	ENE
12-Feb-2017	17:00	1.5	WSW
12-Feb-2017	18:00	1	NNE
12-Feb-2017	19:00	0.8	E
12-Feb-2017	20:00	0.6	SW
12-Feb-2017	21:00	0.5	ENE
12-Feb-2017	22:00	0.3	ENE
12-Feb-2017	23:00	0.6	NNE
13-Feb-2017	0:00	0.7	NE
13-Feb-2017	1:00	0.6	NNE
13-Feb-2017	2:00	0.7	NNE
13-Feb-2017	3:00	0.7	ENE
13-Feb-2017	4:00	0.7	NE
13-Feb-2017	5:00	0.7	NE
13-Feb-2017	6:00	0.7	NE
-	•		

13-Feb-2017 8:00 0.6 NE 13-Feb-2017 9:00 0.8 ENE 13-Feb-2017 10:00 1.7 NE 13-Feb-2017 11:00 1.6 ENE 13-Feb-2017 12:00 1.7 ENE 13-Feb-2017 13:00 1.9 NE 13-Feb-2017 14:00 1.8 NNE 13-Feb-2017 15:00 1.8 NE 13-Feb-2017 16:00 1.5 ESE 13-Feb-2017 18:00 1.1 N 13-Feb-2017 18:00 1.1 N 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 20:00 0.3 WNW 13-Feb-2017 20:00 0.3 WNW 14-Feb-2017 10:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 1	13-Feb-2017	7:00	0.6	NE	
13-Feb-2017 9:00 0.8 ENE 13-Feb-2017 10:00 1.7 NE 13-Feb-2017 11:00 1.6 ENE 13-Feb-2017 12:00 1.7 ENE 13-Feb-2017 13:00 1.9 NE 13-Feb-2017 14:00 1.8 NNE 13-Feb-2017 15:00 1.8 NE 13-Feb-2017 16:00 1.5 ESE 13-Feb-2017 17:00 1.5 E 13-Feb-2017 18:00 1.1 N 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 20:00 0.3 WNW 13-Feb-2017 20:00 0.3 WNW 13-Feb-2017 20:00 0.3 WNW 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 0:00 0.6 NE 1					
13-Feb-2017 10:00 1.7 NE 13-Feb-2017 11:00 1.6 ENE 13-Feb-2017 12:00 1.7 ENE 13-Feb-2017 13:00 1.9 NE 13-Feb-2017 14:00 1.8 NNE 13-Feb-2017 15:00 1.8 NE 13-Feb-2017 16:00 1.5 ESE 13-Feb-2017 17:00 1.5 E 13-Feb-2017 18:00 1.1 N 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 20:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 4:00 0.4 NNE 14					
13-Feb-2017 11:00 1.6 ENE 13-Feb-2017 12:00 1.7 ENE 13-Feb-2017 13:00 1.9 NE 13-Feb-2017 14:00 1.8 NNE 13-Feb-2017 15:00 1.8 NE 13-Feb-2017 16:00 1.5 ESE 13-Feb-2017 17:00 1.5 E 13-Feb-2017 18:00 1.1 N 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 3:00 0.4 NN 14-Feb-2017 4:00 0.4 NNE 14					
13-Feb-2017 12:00 1.7 ENE 13-Feb-2017 13:00 1.9 NE 13-Feb-2017 14:00 1.8 NNE 13-Feb-2017 15:00 1.8 NE 13-Feb-2017 16:00 1.5 ESE 13-Feb-2017 17:00 1.5 E 13-Feb-2017 18:00 1.1 N 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 3:00 0.4 N 14-Feb-2017 4:00 0.4 NNE 14-Feb-2017 5:00 0.2 SSE 14-F					
13-Feb-2017 13:00 1.9 NE 13-Feb-2017 14:00 1.8 NNE 13-Feb-2017 15:00 1.8 NE 13-Feb-2017 16:00 1.5 ESE 13-Feb-2017 17:00 1.5 E 13-Feb-2017 18:00 1.1 N 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 3:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb					
13-Feb-2017 14:00 1.8 NNE 13-Feb-2017 15:00 1.8 NE 13-Feb-2017 16:00 1.5 ESE 13-Feb-2017 17:00 1.5 E 13-Feb-2017 18:00 1.1 N 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 3:00 0.4 NN 14-Feb-2017 4:00 0.4 NNE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-					
13-Feb-2017 15:00 1.8 NE 13-Feb-2017 16:00 1.5 ESE 13-Feb-2017 17:00 1.5 E 13-Feb-2017 18:00 1.1 N 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 21:00 0.3 WNW 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 NNE 14-Feb-2017 5:00 0.4 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 8:00 0.6 SE 14-Feb-20					
13-Feb-2017 16:00 1.5 ESE 13-Feb-2017 17:00 1.5 E 13-Feb-2017 18:00 1.1 N 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 3:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 NNE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 10:00					
13-Feb-2017 17:00 1.5 E 13-Feb-2017 18:00 1.1 N 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 NNE 14-Feb-2017 4:00 0.4 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 12:00					
13-Feb-2017 18:00 1.1 N 13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 NNE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 13:00 1.3 NE 14-Feb-2017 14:00	13-Feb-2017	16:00	1.5	ESE	
13-Feb-2017 19:00 0.8 ENE 13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 NNE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 13:00 1.1 NE 14-Feb-	13-Feb-2017	17:00	1.5	E	
13-Feb-2017 20:00 0.9 ENE 13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 NNE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 13:00 1.3 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb	13-Feb-2017	18:00	1.1	N	
13-Feb-2017 21:00 0.3 ENE 13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 8:00 0.5 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 13:00 1.3 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2	13-Feb-2017	19:00	0.8	ENE	
13-Feb-2017 22:00 0.3 WNW 13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 13:00 1.3 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-201	13-Feb-2017	20:00	0.9	ENE	
13-Feb-2017 23:00 0.4 NNE 14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 13:00 1.3 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 16:00 0.7 ESE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00	13-Feb-2017	21:00	0.3	ENE	
14-Feb-2017 0:00 0.6 NE 14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 16:00 0.7 ESE 14-Feb-2017	13-Feb-2017	22:00	0.3	WNW	
14-Feb-2017 1:00 0.9 NNE 14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 13:00 1.3 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	13-Feb-2017	23:00	0.4	NNE	
14-Feb-2017 2:00 0.4 N 14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	0:00	0.6	NE	
14-Feb-2017 3:00 0.4 NNE 14-Feb-2017 4:00 0.4 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	1:00	0.9	NNE	
14-Feb-2017 4:00 0.4 SSE 14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	2:00	0.4	N	
14-Feb-2017 5:00 0.2 SSE 14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	3:00	0.4	NNE	
14-Feb-2017 6:00 0.4 SSE 14-Feb-2017 7:00 0.5 SE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	4:00	0.4	SSE	
14-Feb-2017 7:00 0.5 SE 14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	5:00	0.2	SSE	
14-Feb-2017 8:00 0.6 SE 14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	6:00	0.4	SSE	
14-Feb-2017 9:00 0.6 SE 14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	7:00	0.5	SE	
14-Feb-2017 10:00 1.1 ENE 14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	8:00	0.6	SE	
14-Feb-2017 11:00 1.2 N 14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	9:00	0.6	SE	
14-Feb-2017 12:00 1.3 NE 14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	10:00	1.1	ENE	
14-Feb-2017 13:00 1.1 NE 14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	11:00	1.2	N	
14-Feb-2017 14:00 1.3 ENE 14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	12:00	1.3	NE	
14-Feb-2017 15:00 1 ENE 14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	13:00	1.1	NE	
14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	14:00	1.3	ENE	
14-Feb-2017 16:00 0.7 ENE 14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017	15:00	1	ENE	
14-Feb-2017 17:00 0.7 ESE 14-Feb-2017 18:00 0.8 ESE	14-Feb-2017		0.7		
14-Feb-2017 18:00 0.8 ESE					
	14-Feb-2017	19:00	0.6	ESE	

44 E-b 0047	00.00	0.0	FNE	
14-Feb-2017	20:00	0.6	ENE -	
14-Feb-2017	21:00	0.3	E	
14-Feb-2017	22:00	0.7	ESE	
14-Feb-2017	23:00	0.7	ENE	
15-Feb-2017	0:00	0.6	NE	
15-Feb-2017	1:00	0.6	SE	
15-Feb-2017	2:00	0.6	SE	
15-Feb-2017	3:00	0.2	SE	
15-Feb-2017	4:00	0.4	ESE	
15-Feb-2017	5:00	0.8	SE	
15-Feb-2017	6:00	1.1	SE	
15-Feb-2017	7:00	1.5	ESE	
15-Feb-2017	8:00	1.8	NE	
15-Feb-2017	9:00	2.3	Е	
15-Feb-2017	10:00	2.4	ENE	
15-Feb-2017	11:00	2.4	ENE	
15-Feb-2017	12:00	2.5	ENE	
15-Feb-2017	13:00	2.7	ENE	
15-Feb-2017	14:00	2.3	NE	
15-Feb-2017	15:00	2.4	ENE	
15-Feb-2017	16:00	2.3	NNE	
15-Feb-2017	17:00	2	ESE	
15-Feb-2017	18:00	2.1	NNE	
15-Feb-2017	19:00	2.3	ENE	
15-Feb-2017	20:00	2.1	NE	
15-Feb-2017	21:00	2	NE	
15-Feb-2017	22:00	2.1	NE	
15-Feb-2017	23:00	2	ESE	
16-Feb-2017	0:00	2.2	ESE	
16-Feb-2017	1:00	2	ENE	
16-Feb-2017	2:00	2.1	ESE	
16-Feb-2017	3:00	2.4	ESE	
16-Feb-2017	4:00	2.3	E	
16-Feb-2017	5:00	2.3	ENE	
16-Feb-2017	6:00	1.8	ENE	
16-Feb-2017	7:00	1.7	NE	
16-Feb-2017	8:00	1.9	N	

16-Feb-2017 10:00 2.2 N 16-Feb-2017 11:00 1.7 N 16-Feb-2017 12:00 2.4 ENE 16-Feb-2017 13:00 2.2 NE 16-Feb-2017 14:00 2.1 NE 16-Feb-2017 15:00 1.9 NE 16-Feb-2017 16:00 1.9 NE 16-Feb-2017 17:00 1.5 N 16-Feb-2017 18:00 1.3 ENE 16-Feb-2017 19:00 1.7 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 20:00 1.6 ESE 16-Feb-2017 20:00 1.4 ENE 17-Feb-2017 20:00 1.4 ENE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 1:00 1.5 NE 17-Feb-20	16-Feb-2017	9:00	2.4	N	
16-Feb-2017 11:00 1.7 N 16-Feb-2017 12:00 2.4 ENE 16-Feb-2017 13:00 2.2 NE 16-Feb-2017 14:00 2.1 NE 16-Feb-2017 15:00 1.9 NE 16-Feb-2017 16:00 1.9 NE 16-Feb-2017 18:00 1.3 ENE 16-Feb-2017 19:00 1.7 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 20:00 1.6 ESE 17-Feb-2017 20:00 1.4 ENE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 3:00 1.5 NE 17-Feb-					
16-Feb-2017 12:00 2.4 ENE 16-Feb-2017 13:00 2.2 NE 16-Feb-2017 14:00 2.1 NE 16-Feb-2017 15:00 1.9 NE 16-Feb-2017 16:00 1.9 NE 16-Feb-2017 16:00 1.9 NE 16-Feb-2017 17:00 1.5 N 16-Feb-2017 18:00 1.3 ENE 16-Feb-2017 19:00 1.7 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 20:00 1.6 ESE 16-Feb-2017 20:00 1.4 ENE 17-Feb-2017 20:00 1.4 ENE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 3:00 1.5 NE 17-Feb-2017 4:00 1.5 NE 17-Feb-2					
16-Feb-2017 13:00 2.2 NE 16-Feb-2017 14:00 2.1 NE 16-Feb-2017 15:00 1.9 NE 16-Feb-2017 16:00 1.9 NE 16-Feb-2017 16:00 1.9 NE 16-Feb-2017 17:00 1.5 N 16-Feb-2017 18:00 1.3 ENE 16-Feb-2017 19:00 1.7 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 21:00 1.7 ENE 16-Feb-2017 21:00 1.7 ENE 16-Feb-2017 22:00 1.6 ESE 16-Feb-2017 23:00 1.4 ENE 17-Feb-2017 0:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 1:00 1.5 E 17-Feb-2017 3:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2					
16-Feb-2017 14:00 2.1 NE 16-Feb-2017 15:00 1.9 NE 16-Feb-2017 16:00 1.9 NE 16-Feb-2017 17:00 1.5 N 16-Feb-2017 18:00 1.3 ENE 16-Feb-2017 19:00 1.7 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 21:00 1.7 ENE 16-Feb-2017 22:00 1.6 ESE 16-Feb-2017 23:00 1.4 ENE 17-Feb-2017 0:00 1.4 ENE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 8:00 1.6 SE 17-Feb-201					
16-Feb-2017 15:00 1.9 NE 16-Feb-2017 16:00 1.9 NE 16-Feb-2017 17:00 1.5 N 16-Feb-2017 18:00 1.3 ENE 16-Feb-2017 19:00 1.7 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 21:00 1.7 ENE 16-Feb-2017 22:00 1.6 ESE 16-Feb-2017 23:00 1.4 ENE 17-Feb-2017 0:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 8:00 1.6 SE 17-Feb-201					
16-Feb-2017 16:00 1.9 NE 16-Feb-2017 17:00 1.5 N 16-Feb-2017 18:00 1.3 ENE 16-Feb-2017 19:00 1.7 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 21:00 1.7 ENE 16-Feb-2017 22:00 1.6 ESE 16-Feb-2017 23:00 1.4 ENE 17-Feb-2017 0:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017					
16-Feb-2017 17:00 1.5 N 16-Feb-2017 18:00 1.3 ENE 16-Feb-2017 19:00 1.7 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 21:00 1.7 ENE 16-Feb-2017 22:00 1.6 ESE 16-Feb-2017 23:00 1.4 ENE 17-Feb-2017 0:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 </td <td></td> <td></td> <td></td> <td></td>					
16-Feb-2017 18:00 1.3 ENE 16-Feb-2017 19:00 1.7 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 21:00 1.7 ENE 16-Feb-2017 22:00 1.6 ESE 16-Feb-2017 23:00 1.4 ENE 17-Feb-2017 0:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 3:00 1.5 NE 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 10:00 2.5 ENE 17-Feb-2017					
16-Feb-2017 19:00 1.7 E 16-Feb-2017 20:00 1.4 E 16-Feb-2017 21:00 1.7 ENE 16-Feb-2017 22:00 1.6 ESE 16-Feb-2017 23:00 1.4 ENE 17-Feb-2017 0:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 13:00 3.1 E 17-Feb-2017 </td <td></td> <td></td> <td></td> <td></td>					
16-Feb-2017 20:00 1.4 E 16-Feb-2017 21:00 1.7 ENE 16-Feb-2017 22:00 1.6 ESE 16-Feb-2017 23:00 1.4 ENE 17-Feb-2017 0:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 </td <td>16-Feb-2017</td> <td>18:00</td> <td>1.3</td> <td>ENE</td>	16-Feb-2017	18:00	1.3	ENE	
16-Feb-2017 21:00 1.7 ENE 16-Feb-2017 22:00 1.6 ESE 16-Feb-2017 23:00 1.4 ENE 17-Feb-2017 0:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017	16-Feb-2017	19:00	1.7	E	
16-Feb-2017 22:00 1.6 ESE 16-Feb-2017 23:00 1.4 ENE 17-Feb-2017 0:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 18:00	16-Feb-2017	20:00	1.4	E	
16-Feb-2017 23:00 1.4 ENE 17-Feb-2017 0:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 <	16-Feb-2017	21:00	1.7	ENE	
17-Feb-2017 0:00 1.4 ESE 17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017	16-Feb-2017	22:00	1.6	ESE	
17-Feb-2017 1:00 1.2 ESE 17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 16:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 <td< td=""><td>16-Feb-2017</td><td>23:00</td><td>1.4</td><td>ENE</td></td<>	16-Feb-2017	23:00	1.4	ENE	
17-Feb-2017 2:00 1.6 ESE 17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	0:00	1.4	ESE	
17-Feb-2017 3:00 1.5 E 17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	1:00	1.2	ESE	
17-Feb-2017 4:00 1.5 NE 17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	2:00	1.6	ESE	
17-Feb-2017 5:00 1.7 SSE 17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	3:00	1.5	Е	
17-Feb-2017 6:00 1.4 SSE 17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	4:00	1.5	NE	
17-Feb-2017 7:00 1.5 SE 17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	5:00	1.7	SSE	
17-Feb-2017 8:00 1.6 SE 17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	6:00	1.4	SSE	
17-Feb-2017 9:00 1.5 SE 17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	7:00	1.5	SE	
17-Feb-2017 10:00 2 ENE 17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	8:00	1.6	SE	
17-Feb-2017 11:00 2.5 ENE 17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	9:00	1.5	SE	
17-Feb-2017 12:00 2.9 E 17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	10:00	2	ENE	
17-Feb-2017 13:00 3.1 E 17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	11:00	2.5	ENE	
17-Feb-2017 14:00 2.6 SSE 17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	12:00	2.9	Е	
17-Feb-2017 15:00 2.4 E 17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	13:00	3.1	Е	
17-Feb-2017 16:00 2.1 NE 17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	14:00	2.6	SSE	
17-Feb-2017 17:00 2 NE 17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	15:00	2.4	E	
17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	16:00	2.1	NE	
17-Feb-2017 18:00 1.9 NE 17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE	17-Feb-2017	17:00	2	NE	
17-Feb-2017 19:00 1.7 SE 17-Feb-2017 20:00 1.2 ESE		18:00	1.9		
17-Feb-2017 20:00 1.2 ESE					
	17-Feb-2017	21:00	1.1	N	

17-Feb-2017 23:00 0.7 NNE 18-Feb-2017 0:00 0.8 ENE 18-Feb-2017 1:00 0.9 N 18-Feb-2017 2:00 0.8 E 18-Feb-2017 3:00 0.9 SE 18-Feb-2017 4:00 0.9 ENE 18-Feb-2017 5:00 0.8 ESE 18-Feb-2017 6:00 1 NE 18-Feb-2017 7:00 0.9 ESE 18-Feb-2017 8:00 1 N 18-Feb-2017 9:00 1.3 N 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 NNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 15:00 1.6 N 18-Feb-2017 15:00 1.6 N 18-Feb-2017 15:00 1.5 NNE 18-Feb-2017	17-Feb-2017	22:00	1	ENE	
18-Feb-2017 0:00 0.8 ENE 18-Feb-2017 1:00 0.9 N 18-Feb-2017 2:00 0.8 E 18-Feb-2017 3:00 0.9 SE 18-Feb-2017 4:00 0.9 ENE 18-Feb-2017 5:00 0.8 ESE 18-Feb-2017 6:00 1 NE 18-Feb-2017 7:00 0.9 ESE 18-Feb-2017 8:00 1 N 18-Feb-2017 9:00 1.3 N 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 NE 18-Feb-2017 12:00 1.7 NWW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017					
18-Feb-2017 1:00 0.9 N 18-Feb-2017 2:00 0.8 E 18-Feb-2017 3:00 0.9 SE 18-Feb-2017 4:00 0.9 ENE 18-Feb-2017 5:00 0.8 ESE 18-Feb-2017 6:00 1 NE 18-Feb-2017 7:00 0.9 ESE 18-Feb-2017 8:00 1 N 18-Feb-2017 9:00 1.3 N 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017					
18-Feb-2017 2:00 0.8 E 18-Feb-2017 3:00 0.9 SE 18-Feb-2017 4:00 0.9 ENE 18-Feb-2017 5:00 0.8 ESE 18-Feb-2017 6:00 1 NE 18-Feb-2017 7:00 0.9 ESE 18-Feb-2017 8:00 1 N 18-Feb-2017 9:00 1.3 N 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017					
18-Feb-2017 3:00 0.9 ENE 18-Feb-2017 4:00 0.9 ENE 18-Feb-2017 5:00 0.8 ESE 18-Feb-2017 6:00 1 NE 18-Feb-2017 7:00 0.9 ESE 18-Feb-2017 8:00 1 N 18-Feb-2017 9:00 1.3 N 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 NE 18-Feb-2017 12:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.7 N 18-Feb-2017 <td></td> <td></td> <td></td> <td></td>					
18-Feb-2017 4:00 0.9 ENE 18-Feb-2017 5:00 0.8 ESE 18-Feb-2017 6:00 1 NE 18-Feb-2017 7:00 0.9 ESE 18-Feb-2017 8:00 1 N 18-Feb-2017 9:00 1.3 N 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 WNW 18-Feb-2017 12:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 N 18-Feb-2017 18:00 1.5 NNE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.7 N 18-Feb-2017 <td></td> <td></td> <td></td> <td></td>					
18-Feb-2017 5:00 0.8 ESE 18-Feb-2017 6:00 1 NE 18-Feb-2017 7:00 0.9 ESE 18-Feb-2017 8:00 1 N 18-Feb-2017 9:00 1.3 N 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 NE 18-Feb-2017 12:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.7 N 18-Feb-2017 <td></td> <td></td> <td></td> <td></td>					
18-Feb-2017 6:00 1 NE 18-Feb-2017 7:00 0.9 ESE 18-Feb-2017 8:00 1 N 18-Feb-2017 9:00 1.3 N 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 NE 18-Feb-2017 12:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.7 N 18-Feb-2017 20:00 1.7 N 18-Feb-2017 20:00 1.5 SSE 19-Feb-2017 <td></td> <td></td> <td></td> <td></td>					
18-Feb-2017 7:00 0.9 ESE 18-Feb-2017 8:00 1 N 18-Feb-2017 9:00 1.3 N 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 NE 18-Feb-2017 12:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.7 N 18-Feb-2017 20:00 1.7 N 18-Feb-2017 0:00 1 ESE 19-Feb-2017 </td <td></td> <td></td> <td></td> <td></td>					
18-Feb-2017 8:00 1 N 18-Feb-2017 9:00 1.3 N 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 NE 18-Feb-2017 12:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.7 N 18-Feb-2017 20:00 1.7 N 18-Feb-2017 20:00 1.5 SSE 19-Feb-2017 1:00 0.8 ESE 19-Feb-201	18-Feb-2017	6:00	1	NE	
18-Feb-2017 9:00 1.3 N 18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 NE 18-Feb-2017 12:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 15:00 1.6 ENE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.7 N 18-Feb-2017 20:00 1.7 N 18-Feb-2017 20:00 1.7 N 18-Feb-2017 20:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-20	18-Feb-2017	7:00	0.9	ESE	
18-Feb-2017 10:00 1.6 NE 18-Feb-2017 11:00 1.7 NE 18-Feb-2017 12:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-F	18-Feb-2017	8:00	1	N	
18-Feb-2017 11:00 1.7 NE 18-Feb-2017 12:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 16:00 1.5 NNE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00	18-Feb-2017	9:00	1.3	N	
18-Feb-2017 12:00 1.7 WNW 18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 <td>18-Feb-2017</td> <td>10:00</td> <td>1.6</td> <td>NE</td>	18-Feb-2017	10:00	1.6	NE	
18-Feb-2017 13:00 1.8 N 18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00	18-Feb-2017	11:00	1.7	NE	
18-Feb-2017 14:00 2 NNW 18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017<	18-Feb-2017	12:00	1.7	WNW	
18-Feb-2017 15:00 1.6 N 18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	18-Feb-2017	13:00	1.8	N	
18-Feb-2017 16:00 1.6 ENE 18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	18-Feb-2017	14:00	2	NNW	
18-Feb-2017 17:00 1.5 NNE 18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	18-Feb-2017	15:00	1.6	N	
18-Feb-2017 18:00 1.5 ESE 18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	18-Feb-2017	16:00	1.6	ENE	
18-Feb-2017 19:00 1.3 ESE 18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	18-Feb-2017	17:00	1.5	NNE	
18-Feb-2017 20:00 1.5 ENE 18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	18-Feb-2017	18:00	1.5	ESE	
18-Feb-2017 21:00 1.4 E 18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	18-Feb-2017	19:00	1.3	ESE	
18-Feb-2017 22:00 1.7 N 18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	18-Feb-2017	20:00	1.5	ENE	
18-Feb-2017 23:00 1.5 SSE 19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	18-Feb-2017	21:00	1.4	E	
19-Feb-2017 0:00 1 ESE 19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	18-Feb-2017	22:00	1.7	N	
19-Feb-2017 1:00 0.8 ESE 19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	18-Feb-2017	23:00	1.5	SSE	
19-Feb-2017 2:00 1 SE 19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	19-Feb-2017	0:00	1	ESE	
19-Feb-2017 3:00 0.9 ESE 19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	19-Feb-2017	1:00	0.8	ESE	
19-Feb-2017 4:00 1.1 SE 19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	19-Feb-2017	2:00	1	SE	
19-Feb-2017 5:00 1 ESE 19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	19-Feb-2017	3:00	0.9		
19-Feb-2017 6:00 1.2 SE 19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	19-Feb-2017	4:00	1.1	SE	
19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	19-Feb-2017	5:00	1		
19-Feb-2017 7:00 1.3 ESE 19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE	19-Feb-2017	6:00	1.2	SE	
19-Feb-2017 8:00 1.6 ESE 19-Feb-2017 9:00 2.2 ENE				ESE	
19-Feb-2017 9:00 2.2 ENE				ESE	
	19-Feb-2017	10:00	1.6	ENE	

19-Feb-2017	11:00	1.7	SSE	
19-Feb-2017	12:00	1.4	E	
19-Feb-2017	13:00	1.6	E	
19-Feb-2017	14:00	1.6	NNE	
19-Feb-2017	15:00	2	ENE	
19-Feb-2017	16:00	1.9	N	
19-Feb-2017	17:00	1.6	SE	
19-Feb-2017	18:00	1.8	E	
19-Feb-2017	19:00	0.6	ENE	
19-Feb-2017	20:00	0.2	SE	
19-Feb-2017	21:00	0.2	SSE	
19-Feb-2017	22:00	0.2	ENE	
19-Feb-2017	23:00	0.3	ENE	
20-Feb-2017	0:00	0.2	ESE	
20-Feb-2017	1:00	0.6	SSE	
20-Feb-2017	2:00	0.9	SE	
20-Feb-2017	3:00	0.6	ENE	
20-Feb-2017	4:00	0.3	ESE	
20-Feb-2017	5:00	0.2	ESE	
20-Feb-2017	6:00	0.3	ESE	
20-Feb-2017	7:00	0.2	ESE	
20-Feb-2017	8:00	1	Е	
20-Feb-2017	9:00	1.2	ESE	
20-Feb-2017	10:00	1.6	S	
20-Feb-2017	11:00	1.9	ENE	
20-Feb-2017	12:00	1.6	ENE	
20-Feb-2017	13:00	2.4	NE	
20-Feb-2017	14:00	1.5	NNE	
20-Feb-2017	15:00	1.7	ENE	
20-Feb-2017	16:00	1.6	ESE	
20-Feb-2017	17:00	1.2	SSE	
20-Feb-2017	18:00	1.1	SSE	
20-Feb-2017	19:00	1	NNE	
20-Feb-2017	20:00	0.6	NE	
20-Feb-2017	21:00	0.5	ENE	
20-Feb-2017	22:00	0.6	ENE	
20-Feb-2017	23:00	0.6	Е	
N-	•			

21-Feb-2017	0:00	0.4	SSE	
21-Feb-2017	1:00	0.6	SSE	
21-Feb-2017	2:00	0.6	ESE	
21-Feb-2017	3:00	0.6	NE	
21-Feb-2017	4:00	0.3	NE	
21-Feb-2017	5:00	0.7	NE	
21-Feb-2017	6:00	2.3	NE	
21-Feb-2017	7:00	2	NE	
21-Feb-2017	8:00	1.5	NE	
21-Feb-2017	9:00	1.5	ENE	
21-Feb-2017	10:00	1.7	NE	
21-Feb-2017	11:00	1.3	NE	
21-Feb-2017	12:00	1.6	ENE	
21-Feb-2017	13:00	1.8	ENE	
21-Feb-2017	14:00	1.7	NE	
21-Feb-2017	15:00	1.8	SSE	
21-Feb-2017	16:00	1.6	SSE	
21-Feb-2017	17:00	1.9	SSE	
21-Feb-2017	18:00	1.8	NE	
21-Feb-2017	19:00	1.8	NE	
21-Feb-2017	20:00	1.5	NE	
21-Feb-2017	21:00	2	ENE	
21-Feb-2017	22:00	1.8	SE	
21-Feb-2017	23:00	1.7	SSE	
22-Feb-2017	0:00	1.9	SE	
22-Feb-2017	1:00	1.8	ENE	
22-Feb-2017	2:00	1.9	ESE	
22-Feb-2017	3:00	1.4	ENE	
22-Feb-2017	4:00	2	ENE	
22-Feb-2017	5:00	1.4	ENE	
22-Feb-2017	6:00	0.9	NE	
22-Feb-2017	7:00	1.2	NE	
22-Feb-2017	8:00	1.1	NE	
22-Feb-2017	9:00	1.4	ENE	
22-Feb-2017	10:00	2	ENE	
22-Feb-2017	11:00	2.2	ENE	
22-Feb-2017	12:00	2.3	ENE	
-	•			

22-Feb-2017	13:00	2.5	ENE	
22-Feb-2017	14:00	2.9	SSE	
22-Feb-2017	15:00	3.2	ENE	
22-Feb-2017	16:00	3.2	E	
22-Feb-2017	17:00	2.9	ENE	
22-Feb-2017	18:00	2.5	SSE	
22-Feb-2017	19:00	2.5	Е	
22-Feb-2017	20:00	1.4	E	
22-Feb-2017	21:00	2	ESE	
22-Feb-2017	22:00	2	SE	
22-Feb-2017	23:00	1.3	ENE	
23-Feb-2017	0:00	1.1	ENE	
23-Feb-2017	1:00	1.2	ESE	
23-Feb-2017	2:00	1.3	SSE	
23-Feb-2017	3:00	1.3	ESE	
23-Feb-2017	4:00	1.1	ENE	
23-Feb-2017	5:00	1	ENE	
23-Feb-2017	6:00	1.3	E	
23-Feb-2017	7:00	1.1	NNE	
23-Feb-2017	8:00	1.3	ENE	
23-Feb-2017	9:00	1.6	NE	
23-Feb-2017	10:00	2.1	NE	
23-Feb-2017	11:00	2.1	NE	
23-Feb-2017	12:00	2.3	ESE	
23-Feb-2017	13:00	2.1	SW	
23-Feb-2017	14:00	2.3	SE	
23-Feb-2017	15:00	2.3	SW	
23-Feb-2017	16:00	1.9	NW	
23-Feb-2017	17:00	1.8	ESE	
23-Feb-2017	18:00	1.9	ENE	
23-Feb-2017	19:00	1.8	ENE	
23-Feb-2017	20:00	2	ENE	
23-Feb-2017	21:00	1.8	SW	
23-Feb-2017	22:00	2.1	SE	
23-Feb-2017	23:00	2.2	ENE	
24-Feb-2017	0:00	2.3	W	
24-Feb-2017	1:00	1.6	N	
-		•		

NNE	
NNE S	
NNE	
N	
NNE	
NNE	
1	

25-Feb-2017	15:00	1	SSE	
25-Feb-2017	16:00	1.1	ESE	
25-Feb-2017	17:00	1.6	ESE	
25-Feb-2017	18:00	1.3	SSE	
25-Feb-2017	19:00	0.8	SSE	
25-Feb-2017	20:00	0.8	SSE	
25-Feb-2017	21:00	0.7	SE	
25-Feb-2017	22:00	0.6	SE	
25-Feb-2017	23:00	0.6	SE	
26-Feb-2017	0:00	0.4	SSE	
26-Feb-2017	1:00	0.5	SSE	
26-Feb-2017	2:00	0.4	SSE	
26-Feb-2017	3:00	0.5	NE	
26-Feb-2017	4:00	0.5	ENE	
26-Feb-2017	5:00	0.4	ENE	
26-Feb-2017	6:00	0.4	ENE	
26-Feb-2017	7:00	0.6	ENE	
26-Feb-2017	8:00	1.4	Е	
26-Feb-2017	9:00	2.1	ENE	
26-Feb-2017	10:00	2.4	Е	
26-Feb-2017	11:00	3	Е	
26-Feb-2017	12:00	2.8	ENE	
26-Feb-2017	13:00	2.7	ESE	
26-Feb-2017	14:00	2.8	ENE	
26-Feb-2017	15:00	2.4	SSE	
26-Feb-2017	16:00	2.2	ESE	
26-Feb-2017	17:00	1.8	ENE	
26-Feb-2017	18:00	1.7	ESE	
26-Feb-2017	19:00	1	ESE	
26-Feb-2017	20:00	1	ESE	
26-Feb-2017	21:00	0.4	ESE	
26-Feb-2017	22:00	1.4	ESE	
26-Feb-2017	23:00	1.6	SW	
27-Feb-2017	0:00	2	ESE	
27-Feb-2017	1:00	1.9	NNE	
27-Feb-2017	2:00	1.9	S	
27-Feb-2017	3:00	1.8	SSE	

27-Feb-2017	4:00	1.9	N	
27-Feb-2017	5:00	1.4	WSW	
27-Feb-2017	6:00	1.6	ENE	
27-Feb-2017	7:00	1.3	N	
27-Feb-2017	8:00	1.5	ENE	
27-Feb-2017	9:00	1.8	ENE	
27-Feb-2017	10:00	2.1	ENE	
27-Feb-2017	11:00	2	SSE	
27-Feb-2017	12:00	2.7	SSE	
27-Feb-2017	13:00	3.1	E	
27-Feb-2017 27-Feb-2017	14:00	2.6	ENE	
27-Feb-2017 27-Feb-2017		2.4	SW	
	15:00			
27-Feb-2017	16:00	2.4	S	
27-Feb-2017	17:00	1.9	SSW	
27-Feb-2017	18:00	1.6	SE	
27-Feb-2017	19:00	1.1	SSE	
27-Feb-2017	20:00	1.8	N	
27-Feb-2017	21:00	1.7	SE	
27-Feb-2017	22:00	1.3	SSW	
27-Feb-2017	23:00	1.6	SSE	
28-Feb-2017	0:00	1.5	N	
28-Feb-2017	1:00	1.7	NE	
28-Feb-2017	2:00	1.3	ENE	
28-Feb-2017	3:00	1.1	NNE	
28-Feb-2017	4:00	1.8	E	
28-Feb-2017	5:00	1.4	Е	
28-Feb-2017	6:00	1.9	Е	
28-Feb-2017	7:00	1.8	E	
28-Feb-2017	8:00	2.1	NE	
28-Feb-2017	9:00	1.5	E	
28-Feb-2017	10:00	1.6	NE	
28-Feb-2017	11:00	1.8	E	
28-Feb-2017	12:00	2.2	SE	
28-Feb-2017	13:00	2.1	SE	
28-Feb-2017	14:00	1.8	ESE	
28-Feb-2017	15:00	2	SSW	
28-Feb-2017	16:00	2	S	

28-Feb-2017	17:00	1.7	SSW
28-Feb-2017	18:00	2.1	SSE
28-Feb-2017	19:00	1.8	SSE
28-Feb-2017	20:00	1.2	S
28-Feb-2017	21:00	1.7	SSW
28-Feb-2017	22:00	2	ENE
28-Feb-2017	23:00	2	N

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Contract No. KLN/2016/04

Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Area Impact Air and Noise Monitoring Schedule for February 2017

Sunday	Monday	Tuesday	Wednesday	Thursday		Friday	Saturday
	·	-	1-1		2-Feb	3-Feb	4-Feb
			1 hr TSP X3 (AM2)			Noise M5(C)	
			Noise (M3 & M4)	24 hr TSP			
5-Feb	6-Feb	7-Feb	8-1	Geb	9-Feb	10-Feb	11-Feb
	1 hr TSP X3 (AM2)			1 hr TSP X3 (AM2)			
	Noise (M3 & M4)		24 hr TSP	Noise M5(C)			
12-Feb	13-Feb	14-Feb	15-1	eb	16-Feb	17-Feb	18-Feb
			1 hr TSP X3 (AM2) Noise	Noise M5(C)			
		24 hr TSP	(M3 & M4)				
19-Feb	20-Feb	21-Feb	22-1	Peb	23-Feb	24-Feb	25-Feb
		1 hr TSP X3 (AM2) Noise				Noise Mc(C)	
	241 TCD	(M3 & M4)				M5(C)	
26-Feb	24 hr TSP 27-Feb	28-Feb				24 hr TSP	
20-7-60	1 hr TSP X3 (AM2) Noise (M3 & M4)	28-1-60					

Air Quality Monitoring Station

Noise Monitoring Station

AM2 - Lee Kau Yan Memorial School

M3 - Cognitio College M4 - Lee Kau Yan Memorial School M5(C) - Mercy Grace's Home

Contract No. KLN/2016/04

Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development –Stage 5A Infrastructure at Former North Apron Area Tentative Impact Air and Noise Monitoring Schedule for March 2017

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
~			1-Mar	2-Mar	3-Mar	4-Mar
					1 hr TSP X3	
					Noise	
				24 hr TSP	M5(C)	
5-Mar	6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar
			1 L. TOD 3/2			
			1 hr TSP X3			
			Noise (M4)	Noise	Noise	
				(M3)	M5(C)	
			24 hr TSP			
12-Mar	13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar
		1 hr TSP X3				
		1 III 13F A3				
			Noise			
		24 hr TSP	M3, M4, M5(C)			
40.74	20.15	21.25	20.15	20.15	2125	27.15
19-Mar	20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar
	1 hr TSP X3				1 hr TSP X3	
	1 11 101 710				1 111 101 710	
		Noise				
	24 hr TSP	M3, M4, M5(C)			24 hr TSP	
26-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	
26-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	
				1 hr TSP X3		
	Noise					
	M3, M4, M5(C)			24 hr TSP		
The selection of the share of the selection of the select						

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

Noise Monitoring Station

AM2 - Lee Kau Yan Memorial School

M3 - Cognitio College M4 - Lee Kau Yan Memorial School M5(C) - Mercy Grace's Home


APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION

Appendix E - 1-hour TSP Monitoring Results

Location AM2 -	Lee Kau Yar	n Memorial Schoo	I
Date	Time	Weather	Particulate Concentration (μg/m3)
1-Feb-17	8:40	Sunny	143.8
1-Feb-17	9:40	Sunny	139.1
1-Feb-17	10:40	Sunny	139.2
6-Feb-17	9:00	Sunny	236.2
6-Feb-17	10:00	Sunny	238.3
6-Feb-17	11:00	Sunny	243.5
9-Feb-17	9:00	Sunny	76.6
9-Feb-17	10:00	Sunny	77.4
9-Feb-17	11:00	Sunny	76.1
15-Feb-17	9:00	Sunny	134.0
15-Feb-17	10:00	Sunny	143.4
15-Feb-17	11:00	Sunny	128.9
21-Feb-17	13:00	Cloudy	202.5
21-Feb-17	14:00	Cloudy	198.2
21-Feb-17	15:00	Cloudy	201.9
27-Feb-17	9:00	Cloudy	100.6
27-Feb-17	10:00	Cloudy	108.7
27-Feb-17	11:00	Cloudy	109.1
	·	Average	149.9
		Maximum	243.5
		Minimum	76.1

MA16043/App E - 1hr TSP Cinotech

1-hr TSP Concentration Levels



Title Contract No. KLN/2016/04
Environmental Monitoring Works for Contract No. KL/2015/02
Kai Tak Development –Stage 5A Infrastructure at Former North Apron
Graphical Presentation of 1-hour TSP Monitoring Results

Scale N.T.S No. MA16043

Date Feb 17



APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATION


Appendix F - 24-hour TSP Monitoring Results

Location AM2 - Lee Kau Yan Memorial School

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m³/min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	$(\mu g/m^3)$
2-Feb-17	Sunny	289.5	771.0	3.6287	3.6970	0.0683	17741.5	17765.5	24.0	1.24	1.24	1.24	1785.9	38.2
8-Feb-17	Cloudy	291.3	765.0	3.6079	3.6908	0.0829	17765.5	17789.5	24.0	1.23	1.23	1.23	1773.5	46.7
14-Feb-17	Sunny	291.6	774.6	3.6026	3.7446	0.1420	17789.5	17813.5	24.0	1.24	1.24	1.24	1783.6	79.6
20-Feb-17	Sunny	292.3	763.9	3.6124	3.6983	0.0859	17813.5	17837.5	24.0	1.20	1.20	1.20	1731.3	49.6
24-Feb-17	Cloudy	283.5	769.4	3.6333	3.6747	0.0414	17844.2	17868.2	24.0	1.23	1.22	1.23	1764.1	23.5
													Min	23.5
													Max	79.6
													Average	47.5

MA16043/App F - 24hr TSP

24-hr TSP Concentration Levels



Title Contract No. KLN/2016/04
Environmental Monitoring Works for Contract No. KL/2015/02
Kai Tak Development –Stage 5A Infrastructure at Former North Apron
Graphical Presentation of 24-hour TSP Monitoring Results

Scale N.T.S Project No. MA16043

Date Feb 17 Appendix F



APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATION


Appendix G - Noise Monitoring Results

Location M3 -	Cognitio Co	ollege								
				Unit: dB (A) (30-min)						
Date	Time	Weather	Mea	sured Noise I	Level	Background Noise	Construction Noise Level			
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}			
1-Feb-17	15:30	Sunny	76.1	79.2	74.5	75.7	65.5			
6-Feb-17	11:30	Sunny	78.7	79.3	75.5	78.4	66.9			
15-Feb-17	15:15	Sunny	77.2	78.6	75.5	76.5	68.9			
21-Feb-17	15:15	Cloudy	77.2	79.0	74.2	77.0	63.7			
27-Feb-17	11:30	Cloudy	77.2	72.6	78.3	76.4	69.5			

Location M4	Lee Kau Ya	n Memorial S	chool							
				Unit: dB (A) (30-min)						
Date	Time	Weather	Mea	sured Noise	Level	Baseline Level	Construction Noise Level			
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}			
1-Feb-17	09:00	Sunny	76.3	77.9	74.1		76.3 Measured ≤ Baseline			
6-Feb-17	10:00	Sunny	72.6	74.2	70.8		72.6 Measured ≤ Baseline			
15-Feb-17	09:10	Sunny	75.7	77.2	74.0	76.7	75.7 Measured ≤ Baseline			
21-Feb-17	13:05	Cloudy	76.4	77.9	74.5		76.4 Measured ≤ Baseline			
27-Feb-17	09:10	Cloudy	76.8	77.8	74.9		60.4			

Location M5(C) - Mercy G	race's Home					
			Unit: dB (A)	(30-min)			
Date	Time	Weather	Mea	sured Noise I	Level	Background Noise	Construction Noise Level
			L _{eq}	L ₁₀	L 90	L _{eq}	L _{eq}
3-Feb-17	11:30	Cloudy	77.1	78.6	74.3	77.4	77.1 Measured ≤ Background
9-Feb-17	11:30	Sunny	77.7	78.5	76.7	77.3	67.1
16-Feb-17	11:30	Sunny	77.5	79.0	74.5	77.0	67.9
24-Feb-17	11:30	Cloudy	77.7	79.5	75.2	77.4	65.9

MA16043/App G - Noise Cinotech



APPENDIX H SUMMARY OF EXCEEDANCE

Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area

Appendix H – Summary of Exceedance

Exceedance Report for Contract No. KL/2015/02

- (A) Exceedance Report for Air Quality (NIL in the reporting month)
- (B) Exceedance Report for Construction Noise (NIL in the reporting month)
- (C) Exceedance Report for Landscape and Visual (NIL in the reporting month)

APPENDIX I SITE AUDIT SUMMARY

Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170203
Date	3 February 2017
Time	14:00 – 15:30

Ref. No.	Non-Compliance	Related
Kei. 140.	None identified	Item No.
	Notice (designated	
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
170203-O01	Water spray should be provided to the haul road and exposed area at Portion 2 for dust suppression.	C 5, C 6
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
170203-R02	Chemical container should be provided with drip tray or stored at appropriate storage area. (Portion 2)	E 9
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
,	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170126), follow up action was required for 170126-O01 which was remarked as 170203-O01.	

	Name	Signature	Date
Recorded by	KC Chung	ller	3 February 2017
Checked by	Dr. Priscilla Choy	NI	3 February 2017

Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170210
Date	10 February 2017
Time	14:30 – 15:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-
Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
11	C. Air Quality	
	No environmental deficiency was identified during site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during site inspection.	(trosate)
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	 Follow-up on previous audit section (Ref. No.: 170203), all environmental deficiencies were improved/rectified by the Contractor. 	1111

	Name	Signature	Date
Recorded by	KC Chung	Chy	10 February 2017
Checked by	Dr. Priscilla Choy	WI	10 February 2017

Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170215
Date	15 February 2017
Time	09:30 – 11:30

Ref. No.	Non Compliance	Related
Kel. Ivo.	Non-Compliance	Item No.
-	None identified	-
		Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
170215-001	Water spray should be provided to the haul road and exposed area at Portion 2 to suppress dust generation.	C 5, 6
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
170215-R02	General refuse should be removed regularly to prevent accumulation. (Portion 1)	Eli, liii
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170210), no major environmental deficiency was identified during the site inspection.	

	Name	Signature	Date
Recorded by	KC Chung	CCX	15 February 2017
Checked by	Dr. Priscilla Choy	NI	15 February 2017

Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02

Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	170224
Date	24 February 2017
Time	15:00 - 16:00

Dag Ma	N. C. C.	Related
Ref. No.	Non-Compliance	Item No.
_	None identified	
Th - 0 N.T.	D 1./01	Related
Ref. No.	Remarks/Observations	Item No.
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during the site inspection.	
	D. Noise	
	No environmental deficiency was identified during site inspection.	
	E. Waste / Chemical Management	
	No environmental deficiency was identified during the site inspection.	
	F. Visual and Landscape	
	No environmental deficiency was identified during site inspection.	
	8 333 11 1	,
	G. Permits /Licences	
	No environmental deficiency was identified during site inspection.	
	The state of the s	
	H. Others	
	• Follow-up on previous audit section (Ref. No.: 170215), no major environmental deficiency was identified during the site inspection.	

	Name	Signature	Date
Recorded by	Janet Wai	1 Tolan	24 February 2017
Checked by	Dr. Priscilla Choy	h E	24 February 2017

1

APPENDIX J EVENT ACTION PLANS

Event/Action Plan for Air Quality

EVENT	ACTION				
	ET	IEC	ER	CONTRACTOR	
Action Level being	Identify source and investigate the	Check monitoring data submitted	1. Notify Contractor.	Rectify any unacceptable practice;	
exceeded by	causes of exceedance;	by ET;		2. Amend working methods if	
one sampling	2. Inform Contactor, IEC and ER;	2. Check Contractor's working		appropriate.	
	3. Repeat measurement to confirm finding.	method.			
Action Level being	Identify source and investigate the	Check monitoring data submitted	Confirm receipt of notification	1. Discuss with ET and IEC on proper	
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	remedial actions;	
two or more	2. Inform Contractor, IEC and ER;	2. Check Contractor's working	2. Notify Contractor;	2. Submit proposals for remedial	
consecutive	3. Increase monitoring frequency to daily;	method;	3. In consolidation with the IEC,	actions to ER and IEC within three	
sampling	4. Discuss with IEC and Contractor on	3. Discuss with ET and Contractor on	agree with the Contractor on the	working days of notification;	
	remedial actions required;	possible remedial measures;	remedial measures to be	3. Implement the agreed proposals;	
	5. Assess the effectiveness of	4. Advise the ER on the effectiveness	implemented;	4. Amend proposal if appropriate.	
	Contractor's remedial actions;	of the proposed remedial measures.	4. Supervise implementation of		
	6. If exceedance continues, arrange		remedial measures;		
	meeting with IEC and ER;		5. Conduct meeting with ET and		
	7. If exceedance stops, cease additional		IEC if exceedance continues.		
	monitoring.				
Limit Level being	Identify source and investigate the	Check monitoring data submitted	Confirm receipt of notification	Take immediate action to avoid	
exceeded by	causes of exceedance;	by ET;	of exceedance in writing;	further exceedance;	
one sampling	2. Inform Contractor, IEC, ER, and EPD;	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET and IEC on proper	
	3. Repeat measurement to confirm finding;	method;	3. In consolidation with the IEC,	remedial actions;	
	4. Assess effectiveness of	3. Discuss with ET and Contractor on	agree with the Contractor on the	3. Submit proposals for remedial	
	Contractor's remedial actions and keep	possible remedial measures;	remedial measures to be	actions to ER and IEC within three	

	EPD, IEC and ER informed of	4. Advise the ER on the	implemented;	working days of notification;
	the results.	effectiveness of the proposed	4. Supervise implementation of	4. Implement the agreed proposals.
		remedial measures.	remedial measures;	
			5. Conduct meeting with ET and	
			IEC if exceedance continues.	
Limit Level being	1. Notify IEC, ER, Contractor and	1. Check monitoring data submitted	Confirm receipt of notification	1. Take immediate action to avoid
exceeded by	EPD;	by ET;	of exceedance in writing;	further exceedance;
two or more	2. Repeat measurement to confirm	2. Check Contractor's working	2. Notify Contractor;	2. Discuss with ET, ER and IEC on
consecutive	findings;	method;	3. In consolidation with the IEC,	proper remedial actions;
sampling	3. Carry out analysis of Contractor's	3. Discuss amongst ER, ET, and	agree with the Contractor on the	3. Submit proposals for remedial
	working procedures to identify source and	Contractor on the potential remedial	remedial measures to be	actions to IEC within three working
	investigate the causes of exceedance;	actions;	implemented;	days of notification;
	4. Increase monitoring frequency to	4. Review Contractor's remedial	4. Supervise implementation of	4. Implement the agreed proposals;
	daily;	actions whenever necessary to	remedial measures;	5. Submit further remedial actions if
	5. Arrange meeting with IEC, ER	assure their effectiveness and	5. If exceedance continues,	problem still not under control;
	and Contractor to discuss the	advise the ER accordingly.	consider stopping the Contractor	6. Stop the relevant portion of works
	remedial actions to be taken;		to continue working on that	as instructed by the ER until the
	6. Assess effectiveness of		portion of work which causes the	exceedance is abated.
	Contractor's remedial actions and		exceedance until the	
	keep EPD, IEC and ER informed		exceedance is abated.	
	of the results;			
	7. If exceedance stops, cease additional			
	monitoring.			

Event/Action Plan for Construction Noise

EVENT	ACTION				
	ET	IEC	ER	CONTRACTOR	
Action Level	1. Notify ER, IEC and Contractor;	Review the investigation	1. Confirm receipt of	1. Submit noise mitigation	
being	2. Carry out investigation;	results submitted by the ET;	notification of failure in	proposals to IEC and ER;	
exceeded	3. Report the results of investigation	2. Review the proposed remedial	writing;	2. Implement noise mitigation	
	to the IEC, ER and Contractor;	measures by the Contractor and	2. Notify Contractor;	proposals.	
	4. Discuss with the IEC and	advise the ER accordingly;	3. In consolidation with the	(The above actions should be	
	Contractor on remedial measures	3. Advise the ER on the	IEC, agree with the	taken within 2 working days after	
	required;	effectiveness of the proposed	Contractor on the remedial	the exceedance is identified)	
	5. Increase monitoring frequency to	remedial measures.	measures to be implemented;		
	check mitigation effectiveness.	(The above actions should be	4. Supervise the		
	(The above actions should be taken	taken within 2 working days after	implementation of remedial		
	within 2 working days after the	the exceedance is identified)	measures.		
	exceedance is identified)		(The above actions should be		
			taken within 2 working days		
			after the exceedance is		
			identified)		
Limit Level	1. Inform IEC, ER, Contractor and	1. Discuss amongst ER, ET, and	1. Confirm receipt of	1. Take immediate action to	
being	EPD;	Contractor on the potential	notification of failure in	avoid further exceedance;	
exceeded	2. Repeat measurements to confirm	remedial actions;	writing;	2. Submit proposals for remedial	
	findings;	2. Review Contractor's remedial	2. Notify Contractor;	actions to IEC and ER within 3	
	3. Increase monitoring frequency;	actions whenever necessary to	3. In consolidation with the	working days of notification;	
	4. Identify source and investigate the	assure their effectiveness and	IEC, agree with the	3. Implement the agreed	
	cause of exceedance;	advise the ER accordingly.	Contractor on the remedial	proposals;	

5. Carry out analysis of Contractor's	(The above actions should be	measures to be implemented;	4. Submit further proposal if
working procedures;	taken within 2 working days after	4. Supervise the	problem still not under control;
6. Discuss with the IEC, Contractor	the exceedance is identified)	implementation of remedial	5. Stop the relevant portion of
and ER on remedial measures		measures;	works as instructed by the ER
required;		5. If exceedance continues,	until the exceedance is abated.
7. Assess effectiveness of		consider stopping the	(The above actions should be
Contractor's remedial actions and		Contractor to continue	taken within 2 working days after
keep IEC, EPD and ER informed of		working on that portion of	the exceedance is identified)
the results;		work which causes the	
8. If exceedance stops, cease		exceedance until the	
additional monitoring.		exceedance is abated.	
(The above actions should be taken		(The above actions should be	
within 2 working days after the		taken within 2 working days	
exceedance is identified)		after the exceedance is	
		identified)	

Event/Action Plan for Landscape and Visual

EVENT	ACTION				
ACTION LEVEL	ET	IEC	ER	CONTRACTOR	
Design Check	1. Check final	1. Check report.	Undertake remedial design if necessary		
	design conforms to	2. Recommend			
	the requirements	remedial design if			
	of EP and prepare	necessary			
	report.				
Non-conformity on one occasion	1. Identify Source	1. Check report	Notify Contractor	Amend working methods	
	2. Inform IEC and	2. Check Contractor's	2. Ensure remedial measures are properly	2. Rectify damage and	
	ER	working method	implemented	undertake any necessary	
	3. Discuss remedial	3. Discuss with ET and		replacement	
	actions with IEC,	Contractor on possible			
	ER and Contractor	remedial measures			
	4. Monitor remedial	4. Advise ER on			
	actions until	effectiveness of			
	rectification has	proposed remedial			
	been completed	measures.			
		5. Check implementation			
		of remedial measures.			
Repeated Non-conformity	1. Identify Source	1. Check monitoring	1. Notify Contractor	Amend working methods	
	Inform IEC and	report	2. Ensure remedial measures are properly	2. Rectify damage and	

Appendix J - Event Action Plans

E	ER	2. Check Contractor's	implemented	undertake any necessary
2	2. Increase	working method		replacement
r	monitoring	3. Discuss with ET and		
f	frequency	Contractor on possible		
3	3. Discuss remedial	remedial measures		
8	actions with IEC,	4. Advise ER on		
E	ER and Contractor	effectiveness of		
4	4. Monitor remedial	proposed remedial		
8	actions until	measures		
r	rectification has	5. Supervise		
l t	been completed	implementation of		
5	5. If non-conformity	remedial measures.		
	stops, cease			
a	additional			
r	monitoring			

APPENDIX K ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

${\bf Appendix} \; {\bf K-Summary} \; {\bf of} \; {\bf Implementation} \; {\bf Schedule} \; {\bf of} \; {\bf Mitigation} \; {\bf Measures} \; {\bf for} \; {\bf Construction} \; {\bf Phase}$

EIA Ref.	Pagemented Mitigation Magazza	Implementation
EIA Rei.	Recommended Mitigation Measures	Status
Construc	ction Air Quality	
S6.5	8 times daily watering of the work site with active dust emitting activities.	۸
S6.8	Implementation of dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation. The following mitigation	
	measures, good site practices and a comprehensive dust monitoring and audit programme are recommended to minimize cumulative	
	dust impacts.	
	Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should be fully covered by impermeable	۸
	sheeting to reduce dust emission.	
	Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying	٨
	area should have properly fitted side and tail boards.	
	Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be	٨
	dampened and covered by a clean tarpaulin.	
	The tarpaulin should be properly secured and should extent at least 300 mm over the edges of the sides and tailboards. The	٨
	material should also be dampened if necessary before transportation.	
	The vehicles should be restricted to maximum speed of 10 km per hour and confined haulage and delivery vehicle to designated	٨
	roadways insider the site. Onsite unpaved roads should be compacted and kept free of lose materials.	
	Vehicle washing facilities should be provided at every vehicle exit point.	٨
	The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should	٨
	be paved with concrete, bituminous materials or hardcores.	
	Every main haul road should be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain	*
	the entire road surface wet.	
	Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on	۸
	the top and the three sides.	
	Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.	۸

S6.8	•	DWFI compound for JVBC:	N/A
		A DWFI compound is proposed at the downstream of JVC to contain pollution in drainage systems entering the KTAC and KTTS	
		by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities will form part of	
		the compounds to prevent any accumulation of sediment within the downstream section of JVBC and hence fully mitigate the	
		potential odour emissions from the headspace of JVBC near the existing discharge locations. The odour generating operations	
		within the proposed desilting compound will be fully enclosed and the odorous air will be collected and treated by high efficiency	
		deodorizers before discharge to the atmosphere.	
	•	Desilting compound for KTN:	N/A
		Two desilting compounds are proposed for KTN (at Site 1D6 and Site 1P1) to contain pollution in drainage systems entering the	
		KTAC and KTTS by interception facilities until the ultimate removal of the pollution sources. Tidal barriers and desiliting facilities	
		will form part of the compounds to prevent any accumulation of sediment within the downstream section of KTN and hence fully	
		mitigate the potential odour emissions from the headspace of KTN near the existing discharge locations. The odour generating	
		operations within the proposed desilting compound will be fully enclosed and the odorous air will be collected and treated by high	
		efficiency deodorizers before discharge to the atmosphere.	
	•	Decking or reconstruction of KTN within apron area:	N/A
		It is proposed to deck the KTN or reconstruct the KTN within the former Apron area into Kai Tak River from the south of Road D1	
		to the north of Road D2 along the existing alignment of KTN. The Kai Tak River will compose of a number of channels flowing with	
		nonodorous fresh water and THEES effluent. The channel flowing with THEES effluent will be designed with the width of water	
		surface of not more than 16m.	
	•	Localised maintenance dredging:	N/A
		Localised maintenance dredging should be conducted to provide water depth of not less than 3.5m over the whole of KTAC and	
		KTTS. With reference to the water depth data recorded during the odour survey, only some of the areas in the northern part of	
		KTAC (i.e. to the north of taxiway bridge) including the area near the northern edge of KTAC, the area near western bank of	
		KTAC, and the area near the JVC discharge have water depths shallower than 3.5m. The area involved would be about 40% of	
		the northern KTAC and the dredging depth required would be from about 2.7m to less than 1m. The maintenance dredging to be	
		carried out prior to the occupation of any new development in the immediate vicinity of KTAC to avoid potential localized odour	

	_	
	impacts at the future ASRs during the maintenance dredging operation.	
	Improvement of water circulation in KTAC and KTTS:	N/A
	600m gap opening at the northern part of the former Kai Tak runway, the water circulation in KTAC and KTTS would be	
	substantially improved. Together with the improvement in water circulation, the DO level in KTAC and KTTS would also be	
	increased.	
	In-situ sediment treatment by bioremediation:	N/A
	Bioremediation would be applied to the entire KTAC and KTTS.	
Constru	uction Noise	
S7.8	Use of quiet PME, movable barriers barrier for Asphalt Paver, Breaker, Excavator and Hand-held breaker and full enclosure for Air	۸
	Compressor, Bar Bender, Concrete Pump, Generator and Water Pump.	
S7.9	Good Site Practice:	
	Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.	۸
	Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction	٨
	program.	
	Mobile plant, if any, should be sited as far away from NSRs as possible.	۸
	Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be	٨
	throttled down to a minimum.	
	Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away	٨
	from the nearby NSRs.	
	Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site	۸
	construction activities.	
S7.9	Scheduling of Construction Works during School Examination Period	۸
S7.8	(i) Provision of low noise surfacing in a section of Road L2; and	N/A
	(ii) Provision of structural fins	N/A
S7.8	(i) Avoid the sensitive façade of class room facing Road L2 and L4; and	N/A
	(ii) Provision of low noise surfacing in a section of Road L2 & L4	N/A

S7.8	(i)	Provision of low noise surfacing in a section of Road L4 before occupation of Site 1I1; and	N/A
	(ii)	Setback of building about 5m from site boundary.	N/A
S7.8	Setbac	ck of building about 35m to the northwest direction at 1L3 and 5m at Site 1L2.	N/A
S7.8	(i)	avoid any sensitive façades with openable window facing the existing Kowloon City Road network; and Avoid the sensitive	N/A
		façade of class room facing Road L2 and L4; and	
	(ii)	for the sensitive facades facing the To Kwa Wan direction, either setback the facades by about 5m to the northeast direction or	N/A
		do not provide the facades with openable window.	
S7.8	(i)	avoid any sensitive facades with openable window facing the existing To Kwa Wan Road or	N/A
	(ii)	provision of 17.5m high noise tolerant building fronting To Kwa Wan Road and restrict the height of the residential block(s)	N/A
		located at less than 55m away from To Kwa Wan Road to no more than 25m above ground	
S7.8	(i)	avoid any sensitive facades with openable window facing the slip road connecting Prince Edward Road East and San Po	٨
		Kong or other alternative mitigation measures and at-source mitigation measures for the surrounding new local roads to	
		minimise the potential traffic noise impacts from the slip road	
S7.8	All the	ventilation fans installed in the below will be provided with silencers or acoustics treatment.	
	(i)	SPS	N/A
	(ii)	ESS	N/A
	(iii)	Tunnel Ventilation Shaft	N/A
	(iv)	EFTS depot	N/A
S7.8	Installa	ation of retractable roof or other equivalent measures	N/A
Constru	uction V	Vater Quality	
S8.8	The fo	llowing mitigation measures are proposed to be incorporated in the design of the SPS at KTD, including:	
		Dual power supply or emergency generator should be provided at all the SPSs to secure electrical power supply;	N/A
		Standby pumps should be provided at all SPSs to ensure smooth operation of the SPS during maintenance of the duty	N/A
		pumps;	
		An alarm should be installed to signal emergency high water level in the wet well at all SPSs; and	N/A

${\bf Appendix} \; {\bf K-Summary} \; {\bf of} \; {\bf Implementation} \; {\bf Schedule} \; {\bf of} \; {\bf Mitigation} \; {\bf Measures} \; {\bf for} \; {\bf Construction} \; {\bf Phase}$

	For all unmanned SPSs, a remote monitor system connecting SPSs with the control station through telemetry system should	N/A
	be provided so that swift actions could be taken in case of malfunction of unmanned facilities	
S8.8	Construction Phase	
	Marine-based Construction	
	Capital and Maintenance Dredging for Cruise Terminal	
	Mitigation measures for construction of the proposed cruise terminal should follow those recommended in the approved EIA for CT	N/A
	Dredging.	
S8.8	Fireboat Berth, Runway Opening and Road T2	
	Silt curtains should be deployed around the close grab dredger to minimize release of sediment and other contaminants for any	N/A
	dredging and filling activities in open water.	
S8.8	Dredging at and near the seawall area for construction of the public landing steps cum fireboat berth should be carried out at a	N/A
	maximum production rate of 1,000m³ per day using one grab dredger.	
S8.8	The proposed construction method for runway opening should adopt an approach where the existing seawall at the runway will not be	N/A
	removed until completion of all excavation and dredging works for demolition of the runway. Thus, excavation of bulk fill and majority of	
	the dredging works will be carried out behind the existing seawall, and the sediment plume can be effectively contained within the works	
	area. As there is likely some accumulation of sediments alongside the runway, there will be a need to dredge the existing seabed after	
	completion of all the demolition works. Dredging alongside the 600m opening should be carried out at a maximum production rate of	
	2,000m³ per day using one grab dredger.	
8.8	Dredging for Road T2 should be conducted at a maximum rate of 8,000m³ per day (using four grab dredgers) whereas the sand filling	N/A
	should be conducted at a maximum rate of 2,000m3 per day (using two grab dredgers).	
8.8	Silt screens shall be applied to seawater intakes at WSD seawater intake.	N/A

S8.8	Land-based Construction	
	Construction Runoff	
	Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion.	
	Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of	
	appropriate mitigation measures which include:	
	use of sediment traps	۸
	adequate maintenance of drainage systems to prevent flooding and overflow	۸
S8.8	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September).	۸
	All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days	
	of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year	
	when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	
S8.8	Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance.	۸
	The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection.	
	Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond.	
	Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of	
	efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	
S8.8	Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m³ capacity, are	۸
	recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is	
	flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	
S8.8	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m ³ should be covered with	۸
	tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt	
	or debris into any drainage system.	
S8.8	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt,	۸
	construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	
S8.8	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and	۸
	actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid	

	to the control of silty surface runoff during storm events.	
C0 0		N/A/1)
S8.8	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm	N/A(1)
	water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	
S8.8	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by	۸
	them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should	
	have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of	
	access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the	
	wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	
S8.8	Drainage	
	It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities.	٨
	Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There	
	should be no direct discharge of effluent from the site into the sea	
S8.8	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the	٨
	controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and	
	efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original	
	condition when the construction work has finished or the temporary diversion is no longer required.	
S8.8	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110%	٨
	of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ.	
S8.8	Sewage Effluent	
	Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment	٨
	facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer	
	system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction	
	workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices.	

${\bf Appendix} \; {\bf K-Summary} \; {\bf of} \; {\bf Implementation} \; {\bf Schedule} \; {\bf of} \; {\bf Mitigation} \; {\bf Measures} \; {\bf for} \; {\bf Construction} \; {\bf Phase}$

S8.8	Stormwater Discharges	
	Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes	^
S8.8	Debris and Litter	
	In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur	Λ
S8.8	Construction Works at or in Close Proximity of Storm Culvert or Seafront	
	The proposed works should preferably be carried out within the dry season where the flow in the drainage channel /storm culvert/ nullah is low.	^
S8.8	The use of less or smaller construction plants may be specified to reduce the disturbance to the bottom sediment at the drainage channel /storm culvert / nullah.	Λ
S8.8	Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works	۸
S8.8	Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.	۸
S8.8	Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.	۸
S8.8	Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.	۸
S8.8	Mitigation measures to control site runoff from entering the nearby water environment should be implemented to minimize water quality impacts. Surface channels should be provided along the edge of the waterfront within the work sites to intercept the runoff.	Α
S8.8	Construction effluent, site run-off and sewage should be properly collected and/or treated.	۸
S8.8	Any works site inside the storm water courses should be temporarily isolated, such as by placing of sandbags or silt curtains with lead	N/A

	edge at bottom and properly supported props to prevent adverse impact on the storm water quality.	
S8.8	Silt curtain may be installed around the construction activities at the seafront to minimize the potential impacts due to accidental spillage	N/A
	of construction materials.	
S8.8	Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert/drainage channel/sea.	N/A
S8.8	Supervisory staff should be assigned to station on site to closely supervise and monitor the works	۸
S8.8	Marine water quality monitoring and audit programme shall be implemented for the proposed sediment treatment operation.	N/A
Construc	ction Waste Management	
S9.5	Good Site Practices	
	It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to.	
	Recommendations for good site practices during the dredging activities include:	
	Nomination of an approved person, such as a site manager, be responsible for good site practices, arrangements for collection	۸
	and effective disposal to an appropriate facility, of all wastes generated at the site.	
	Training of site personnel in proper waste management and chemical waste handling procedures.	۸
	Provision of sufficient waste disposal points and regular collection for disposal.	۸
	Appropriate measure to minimize windblown litter and dust during transportation of waste by either covering trucks or by	۸
	transporting wastes in enclosed containers.	
	A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites).	۸
S9.5	Waste Reduction Measures	
	Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the	
	planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste	
	reduction include:	
	Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals	۸
	Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of	۸
	materials and their proper disposal	
	Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be	۸
	segregated from other general refuse generated by the work force	

	Any unused chemicals or those with remaining functional capacity should be recycled	٨
		۸
	Proper storage and site practices to minimise the potential for damage or contamination of construction materials	٨
S9.5	Dredged Marine Sediment	
	The basic requirements and procedures for dredged mud disposal are specified under the ETWB TCW No. 34/2002. The management	N/A
	of the dredging, use and disposal of marine mud is monitored by the MFC, while the licensing of marine dumping is required under the	
	Dumping at Sea Ordinance and is the responsibility of the Director of Environmental Protection (DEP)	
S9.5	The dredged marine sediments would be loaded onto barges and transported to the designated disposal sites allocated by the MFC	N/A
	depending on their level of contamination. Sediment classified as Category L would be suitable for Type 1 - Open Sea Disposal.	
	Contaminated sediment would require either Type 1 - Open Sea Disposal (Dedicated Sites), Type 2 - Confined Marine Disposal, or	
	Type 3 – Special Treatment / Disposal and must be dredged and transported with great care in accordance with ETWB TCW No.	
	34/2002. Subject to the final allocation of the disposal sites by MFC, the dredged contaminated sediment must be effectively isolated	
	from the environment and disposed properly at the designated disposal site	
S9.5	It will be the responsibility of the contractor to satisfy the appropriate authorities that the contamination levels of the marine sediment to	
	be dredged have been analysed and recorded. According to the ETWB TCW No. 34/2002, this will involve the submission of a formal	
	Sediment Quality Report to the DEP, prior to the dredging contract being tendered. The contractor for the dredging works should apply	
	for allocation of marine disposal sites and all necessary permits from relevant authorities for the disposal of dredged sediment. During	
	transportation and disposal of the dredged marine sediments requiring Type 1, Type 2, or Type 3 disposal, the following measures	
	should be taken to minimise potential impacts on water quality:	
	Bottom opening of barges should be fitted with tight fitting seals to prevent leakage of material. Excess material should be	N/A
	cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved	
	Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation.	N/A
	Transport barges or vessels should be equipped with automatic selfmonitoring devices as required under the Dumping at Sea	
	Ordinance and as specified by the DEP	
	Barges or hopper barges should not be filled to a level that would cause the overflow of materials or sediment laden water during	N/A
	loading or transportation	

S9.5	Construction and Demolition Material	
	Mitigation measures and good site practices should be incorporated into contract document to control potential environmental impact	
	from handling and transportation of C&D material. The mitigation measures include:	
	Where it is unavoidable to have transient stockpiles of C&D material within the Project work site pending collection for disposal,	۸
	the transient stockpiles should be located away from waterfront or storm drains as far as possible	
	Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric	۸
	Skip hoist for material transport should be totally enclosed by impervious sheeting	۸
	Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site	۸
	The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should	٨
	be paved with concrete, bituminous materials or hardcores	
	The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting	۸
	to ensure dust materials do not leak from the vehicle	
	All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty	۸
	materials wet	
	The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust	۸
	generation from unloading	
	When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of	۸
	size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the	
	surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB	
	TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the	
	contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An	
	Independent Environmental Checker should be responsible for auditing the results of the system.	

S9.5	Chemica	al Waste	
	After use	e, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of	*
	Practice	on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for	
	disposal	at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation	
S9.5	General	Refuse	
	General	refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be	*
	employe	d by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage	
	methods	(including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by	
	wind, wa	stewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem	
Constru	ction La	ndscape and Visual	
S13.9	CM1	All existing trees should be carefully protected during construction.	۸
	CM2	Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be	۸
		submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations	
		of transplanted trees should be agreed prior to commencement of the work.	
	СМЗ	Control of night-time lighting.	N/A(1)
	CM4	Erection of decorative screen hoarding.	٨

Remarks:

- ^ Compliance of mitigation measure
- * Recommendation was made during site audit but improved/rectified by the Contractor
- Non-compliance but rectified by the Contractor
- X Non-compliance of mitigation measure
- N/A Not Applicable at this stage
- N/A(1) Not observed

APPENDIX L
SUMMARIES OF ENVIRONMENTAL
COMPLAINT, WARNING, SUMMON
AND NOTIFICATION OF SUCCESSFUL
PROSECUTION

Contract No. KLN/2016/04 Environmental Monitoring Works for Contract No. KL/2015/02 Kai Tak Development – Stage 5A Infrastructure at Former North Apron Area

Appendix L – Summary of environmental complaint, warning, summon and notification of successful prosecution

Reporting Period: February 2017

Contract No. KL/2015/02

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A	N/A

Remarks: No environmental complaint/warning/summon and prosecution were received in the reporting period.

MA16043\App L

APPENDIX M SUMMARY OF WASTE GENERATION AND DISPOSAL RECORDS Department: CEDD

Contract No.: <u>KL/2015/02</u>

Project: Kai Tak Development - Stage 5A Infrastructure at Former North Apron Area



Monthly Summary Waste Flow Table for 2017

As at 28 February 2017

	Actual Quantities of Inert C & D Materials Generated Monthly						Actual Quantities of C & D Wastes Generated Monthly				
Month	Total Quantity Generated	and Large Broken	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ Cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m³)
Jan	6651	0	0	0	6651	0	0	0	0	0	7
Feb	8100	0	0	0	8100	0	0	0	0	0	0
Mar											
Apr											
May											
June											
Sub-total											
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total	11574	0	0	0	11574	0	0	0	0	0	147

Forecast of Total Quantities of C&D Materials to be Generated from the Contract*											
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ Cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m³)	(in '000m³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	$(in '000m^3)$

Notes:

- (1) The performance targets are given in PS clause 6(14).
- (2) The waste flow table shall also include C & D materials that are specified in the Contract to be imported for use at the Site.
- (3) Plastics refer to plastic bottles/ containers, plastic sheets/ foam from packaging material.
- (4) The Contractor shall also submit the latest forcast of the total amount of C&D materials exected to be generated from the Works, together with a braskdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or excreeding 50,00 m³. (PS Cleuse 25.02A(7) refers).