

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

MONTHLY EM&A REPORT

March 2018

Client : Civil Engineering and Development
Department, HKSAR

Contract No. : KLN/2015/07

Contract Name : Environmental Monitoring Works for
Contract KL/2014/03 – Kai Tak Development
– Stage 3 Infrastructure Works for Developments
at the Southern Part of the Former Runway

Report No. : 0405/15/ED/1015A


EP-337/2009 New Distributor Roads Serving the Planned Kai Tak
Development Area

EP-339/2009/A Decommissioning of the Remaining Parts (Ex-GFS
Building, Radar Station and Hong Kong Aviation Club)
of the former Kai Tak Airport

EP-451/2013 Trunk Road T2

Prepared by : Janet W. T. Yu

Reviewed by : Alfred Y. S. Lam

Certified by : 
Colin K. L. Yung
Environmental Team Leader
MaterialLab Consultants Limited

Ref.: CEDKTDS3EM00_0_0280L.18

13 April 2018

Hyder-Meinhardt Joint Venture
20/F., AXA Tower,
Landmark East,
100 How Ming Street,
Kwun Tong,
Kowloon, Hong Kong

By Post and Email

Attention: Mr. Wong W. K., Chris

Dear Mr. Wong,

**Re: Contract No. KL/2014/03 – Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway
Monthly EM&A Report for March 2018**

Reference is made to the Environmental Team's submission of the Monthly EM&A Report for March 2018 (Report No. 0405/15/ED/1015A) we received by e-mail on 13 April 2018.

Please be informed that we have no adverse comment on the captioned report. We hereby verify the captioned submission according to Condition 3.3 of EP-337/2009, Condition 3.3 of EP-339/2009/A and Condition 3.4 of EP-451/2013.

Thank you for your attention. Please do not hesitate to contact us should you have any queries.

Yours sincerely,
For and on behalf of
Ramboll Hong Kong Limited



F. C. Tsang
Independent Environmental Checker

| | | | |
|------|------------|-----------------------------|----------------|
| c.c. | CEDD | Attn.: Ms. Amy Chu | Fax: 2369 4980 |
| | MateriaLab | Attn.: Mr. Colin K. L. Yung | Fax: 2450 8032 |
| | CRBC | Attn.: Mr. Arnold Chan | Fax: 2283 1689 |

Q:\Projects\CEDKTDS3EM00\02_Proj_Mgt\02_Corr\CEDKTDS3EM00_0_0280L.18.docx

TABLE OF CONTENTS

| | |
|--|-----------|
| EXECUTIVE SUMMARY | I |
| 1. INTRODUCTION | 1 |
| 2. AIR QUALITY | 5 |
| 3. NOISE | 10 |
| 4. LANDSCAPE AND VISUAL | 14 |
| 5. WASTE MANAGEMENT | 15 |
| 6. SITE INSPECTION | 16 |
| 7. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE | 17 |
| 8. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES | 18 |
| 9. FUTURE KEY ISSUES | 19 |
| 10. CONCLUSIONS | 20 |

FIGURES

| | |
|----------|------------------------------------|
| Figure 1 | Project General Layout |
| Figure 2 | Air and Noise Monitoring Locations |

LIST OF APPENDICES

| | |
|------------|---|
| Appendix A | Construction Programme |
| Appendix B | Project Organization Chart |
| Appendix C | Action and Limit Levels for Air Quality and Noise |
| Appendix D | Calibration Certificates of Monitoring Equipment |
| Appendix E | Environmental Monitoring Schedules |
| Appendix F | Air Quality Monitoring Data |
| Appendix G | Noise Monitoring Data |
| Appendix H | Event Action Plans |
| Appendix I | Waste Flow Table |
| Appendix J | Environmental Mitigation Implementation Schedule (EMIS) |
| Appendix K | Weather and Meteorological Conditions during Reporting Month |
| Appendix L | Cumulative statistics on Environmental Complaints, Notifications of Summons and Successful Prosecutions |
| Appendix M | Summary of Site Audit in the Reporting Month |
| Appendix N | Outstanding Issues and Deficiencies |

EXECUTIVE SUMMARY

- i. The Civil Engineering and Development Department HKSAR has appointed MaterialLab Consultants Limited (MCL) to undertake the Environmental Team services for the Project and implement the EM&A works.
- ii. This Monthly EM&A report presents the environmental monitoring and audit works for the period between 1 March 2018 and 31 March 2018. As informed by the Contractor, major activities in the reporting month were:
 - Excavation and laying of drainage pipe and manhole;
 - Seawall modification works;
 - Construction of tunnel box structure;
 - D-wall construction works;
 - Pumping test; and
 - Excavation and ELS construction.

Breaches of the Action and Limit Levels

- iii. No Action / Limit Level exceedance was recorded for 24-hr TSP and construction noise at KTD1a, KTD2a and KER1b in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

- iv. No environmental complaint, notification of summons and successful prosecution were received in the reporting month.

Reporting Changes

- v. There was no reporting change in the reporting month.

Future Key Issues

- vi. The key issues to be considered in the coming reporting month include:

Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality, waste management and landscape and visual impact.

1. INTRODUCTION

1.1 Background

1.1.1 The Kai Tak Development is located in the south-eastern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.

1.1.2 Contract No. KL/2014/03 is the works package to construct an approximately 420m long supporting underground structure (SUS) underneath Shing Cheong Road and Cheung Yip Street. The EM&A programme under this Contract is governed by three EPs (EP-337/2009, EP-339/2009/A and EP-451/2013) and two EM&A Manuals (AEIAR-130/2009 and AEIAR-174/2013). The Works to be executed under this Contract and corresponding EPs include but not be limited to the following main items:

EP-451/2013 – Trunk Road T2

(i) Construction of approximately 420m long supporting underground structure (SUS) including diaphragm walls, barrettes, piled foundation, top and bottom slabs, end wall and adits underneath Shing Cheong Road and Cheung Yip Street;

EP-337/2009 – New Distributor Roads Serving the Planned Kai Tak Development

- (ii) Widening and re-alignment of Cheung Yip Street of approximately 330m long and associated footpaths;
- (iii) Demolition, reconstruction and widening of Shing Cheong Road of approximately 410m long and associated footpaths;
- (iv) Construction of drainage outfall and modification of existing seawall;
- (v) Construction of ancillary works including surface drainage, sewerage, water, fire fighting, street lighting, street furniture, road marking, road signage, utilities and services, irrigation and landscape works.

EP-339/2009/A – Decommissioning of the Remaining Parts (Ex-GFS Building, Radar Station and Hong Kong Aviation Club) of the former Kai Tak Airport

(vi) Demolition of RADAR Tower and guard house;

Other works not covered by any EP

- (vii) Construction of two subways between Phase II of New Acute Hospital (Site A) and Hong Kong Children's Hospital (Site C), and between Phase I of New Acute Hospital (Site B) and Site C;
- (viii) Construction of District Cooling System (DCS) along Cheung Yip Street and Shing Cheong Road

1.1.3 The location and boundary of the site is shown in **Figure 1**.

1.1.4 This Monthly EM&A report is required under EP-337/2009 Condition 3.3, EP-339/2009/A Condition 3.3 and EP-451/2013 Condition 3.4. It is to report the results and findings of the EM&A programme required in the EM&A Manuals.

1.1.5 This is the twenty fifth monthly EM&A Report which summaries the impact monitoring results and audit findings for the Project within the period between 1 March 2018 and 31 March 2018.

1.2 Project Organization

1.2.1 The project proponent was the Civil Engineering and Development Department, HKSAR (CEDD). Hyder Meinhardt Joint Venture (HMJV) was commissioned by CEDD as the Engineer for the Project. Ramboll Hong Kong Limited was commissioned as the Independent Environmental Checker (IEC). China Road and Bridge Corporation (Hong Kong) (CRBC) was appointed as the main contractor for the construction works under the contract KL/2014/03. MaterialLab Consultants Limited (MCL) was appointed as the Environmental Team (ET) by CEDD to implement the EM&A programme for the Project.

1.2.2 The organization structure is shown in **Appendix B**. The key personnel contact names and numbers for the Project are summarized in **Table 1.1**.

Table 1.1 Contact Information of Key Personnel

| Party | Position | Name | Telephone | Fax |
|----------------------------------|-----------------------------------|--------------------------|-----------|-----------|
| Project Proponent (CEDD) | Co-ordinator | Ms. Amy Chu | 3106 3172 | 2369 4980 |
| Engineer's Representative (HMJV) | Chief Resident Engineer | Mr. W. K., Chris Wong | 3742 3803 | 3742 3899 |
| IEC (Ramboll Hong Kong Limited) | Independent Environmental Checker | Mr. F. C. Tsang | 3465 2851 | 3465 2899 |
| Main Contractor (CRBC) | Site Agent | Mr. Chan See Wai, Arnold | 9380 4110 | 2283 1689 |
| | Environmental Officer | Mr. Calvin So | 9724 6254 | 2283 1689 |
| ET (MCL) | Environmental Team Leader | Mr. Colin Yung | 3565 4114 | 3565 4160 |

1.3 Construction Programme and Activities

1.3.1 The construction of the Project commenced in February 2016 and is expected to complete in 2020. The construction programme is shown in **Appendix A**.

1.3.2 A summary of the major construction activities undertaken in the reporting month were:

- Excavation and laying of drainage pipe and manhole;
- Seawall modification works;
- Construction of tunnel box structure;
- D-wall construction works;
- Pumping test; and
- Excavation and ELS construction.

1.4 Inter-relationship with the environmental protection/ mitigation measures with the construction programme

1.4.1 According to the construction activities in the construction programme mentioned in Section 1.3.2, the following environmental protection/ mitigation measures including Air Quality Impact, Construction Noise Impact, Water Quality Impact, Chemical and Waste Management, Landscape and Visual Impact shall be implemented:

- Sufficient watering of the works site with the active dust emitting activities;
- Limitation of the speed for vehicles on unpaved site roads;
- Properly cover or enclosure of the stockpiles and dusty materials;
- Good site practices on loading dusty materials;
- Providing sufficient vehicles washing facilities at every vehicle exit point;
- Good maintenance to the plant and equipment;
- Use of quieter plant and Quality Powered Mechanical Equipment (QPME);
- Use of acoustic fabric and noise barrier;
- Using the approved Non-road Mobile Machineries (NRMMS);
- Proper storage and handling of chemical;
- Appropriate desilting, oil interceptors or sedimentation devices provided on site for treatment before discharge;
- Onsite waste sorting and implementation of trip ticket system;
- Training of the site personnel in proper waste management and chemical waste handling procedures;
- Proper storage of the construction materials;
- Erection of decorative screen hoarding;
- Strictly following the Environmental Permits and Licenses;
- Provide sufficient mitigation measures as recommended in Approved EIA Reports

1.5 Status of Environmental Licences, Notifications and Permits

1.5.1 A summary of the relevant environmental licenses, permits and/or notifications on environmental protection for this Contract is presented in **Table 1.2**.

Table 1.2 Relevant Environmental Licenses, Permits and/or Notifications

| Environmental License / Permit / Notification | Reference Number | Valid From | Valid Till |
|---|---|--|--|
| Environmental Permit | EP-337/2009 EP-339/2009/A EP-451/2013 | 23 April 2009 18 June 2009 19 September 2013 | Not Applicable Not Applicable Not Applicable |
| Notification pursuant to Air Pollution (Construction Dust) Regulation | 395601 | 4 December 2015 | Not Applicable |
| Billing Account for Waste Disposal | A/C No.: 7023814 | 22 December 2015 | Not Applicable |
| Billing Account for Waste Disposal (Vessel) | A/C No.: 7027469 | 17 February 2018 | 18 May 2018 |
| Construction Noise Permit | GW-RE0946-17 | 6 December 2017 | 5 June 2018 |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "Material" in a bold, sans-serif font and "Lab" in a larger, bolder, sans-serif font, both in black. The text is centered between two thick horizontal black bars.

| Environmental License / Permit / Notification | Reference Number | Valid From | Valid Till |
|--|-------------------------|-------------------|-------------------|
| Construction Noise Permit | GW-RE0006-18 | 12 January 2018 | 11 July 2018 |
| Wastewater Discharge License | WT00023125-2015 | 6 January 2016 | 31 January 2021 |
| Chemical Waste Producer License | 5213-247-C1232-12 | 23 November 2015 | Not Applicable |

2. AIR QUALITY

2.1 Monitoring Requirement

In accordance with the approved EM&A Manuals, 24-hour Total Suspended Particulates (TSP) level at the designated air quality monitoring station is required. Impact 24-hour TSP monitoring should be carried out at least once every 6 days. In case of complaints, 1-hour TSP monitoring should be carried out at least 3 times per 6 days when the highest dust impacts are likely to occur. The Action and Limit Levels of the air quality monitoring are given in **Appendix C**.

2.2 Monitoring Equipment

The 24-hour TSP air quality monitoring was performed using High Volume Air Samplers (HVS) located at each of the designated monitoring station. Portable TSP Monitors would be used in case of complaints for 1-hour TSP monitoring.

Table 2.1 summarizes the equipment used in air quality monitoring.

Table 2.1 Air Quality Monitoring Equipment

| Item | Location | Brand | Model | Equipment | Serial Number |
|------|----------|---------|---------------|------------------------------|---------------|
| 1 | KER1b | Tisch | TE-5170 (TSP) | High Volume Sampler | |
| | | | TE-300-310X | - Mass Flow Controller | 2037 |
| | | | TE-5005X | - Blower Motor Assembly | 3482 |
| | | | TE-5007X | - Mechanical Timer | 4488 |
| | | | TE-5009X | - Continuous Flow Recorder | 4371 |
| 2 | KTD1a | Tisch | TE-5170 (TSP) | High Volume Sampler | |
| | | | TE-300-310X | - Mass Flow Controller | 2524 |
| | | | TE-5005X | - Blower Motor Assembly | 4037 |
| | | | TE-5007X | - Mechanical Timer | 5160 |
| | | | TE-5009X | - Continuous Flow Recorder | 4377 |
| 3 | KTD2a | Tisch | TE-5170 (TSP) | High Volume Sampler | |
| | | | TE-300-310X | - Mass Flow Controller | 2618 |
| | | | TE-5005X | - Blower Motor Assembly | 3838 |
| | | | G3031 | - Mechanical Timer | 2251 |
| | | | G1051 | - Continuous Flow Recorder | 2307 |
| 4 | | Tisch | TE-5025A | HVS Sampler Calibrator | 438320/2154 |
| 5 | | *Sibata | Model LD-3B | Sibata Portable TSP Monitors | NA |

Note:

No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted.

2.3 Monitoring Methodology

2.3.1 24-hour TSP air quality monitoring

HVS Installation

The following guidelines were adopted during the installation of HVS:

- Sufficient support is provided to secure the samplers against gusty wind.
- No two samplers are placed less than 2 meters apart.

- The distance between the sampler and an obstacle, such as buildings, is at least twice the height that the obstacle protrudes above the sampler.
- A minimum of 2 meters of separation from walls, parapets and penthouses is required for rooftop samples.
- A minimum of 2 meters separation from any supporting structure, measured horizontally is required.
- No furnaces or incineration flues are nearby.
- Airflow around the samplers is unrestricted.
- The samplers are more than 20 meters from the drip line.
- Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring.

Filters Preparation

Fiberglass filters (provided by the HOKLAS accredited laboratory) shall be used (Note: these filters have a collection efficiency of larger than 99% for particles of 0.3 μm diameter). A HOKLAS accredited laboratory (ALS Technichem (HK) Pty Ltd.) is responsible for the preparation of 24-hr conditioned and pre-weighed filter papers for monitoring team.

All filters are equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature is around 25°C and not variable by more than $\pm 3^\circ\text{C}$; the relative humidity (RH) is < 50% and not variable by more than $\pm 5\%$. A convenient working RH is 40%.

Operating / Analytical Procedures

Operating / analytical procedures for the air quality monitoring are highlighted as follows:

- Prior to the commencement of the dust sampling, the flow rate of the HVS are properly set (between 0.6 m^3/min and 1.7 m^3/min) in accordance with the EM&A manual. The flow rate shall be indicated on the flow rate chart.
- The power supply shall be checked to ensure the samplers worked properly.
- On sampling, the samplers shall be operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air quality monitoring station.
- The filter holding frame is then removed by loosening the four nuts and carefully a weighted and conditioned filter is centered with the stamped number upwards, on a supporting screen.
- The filter shall be aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame is tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- The shelter lid shall be closed and secured with the aluminum strip.
- The timer is then programmed. Information shall be recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- After sampling, the filter shall be removed and sent to laboratory for weighing. The elapsed time is also recorded.
- Before weighing, all filters are equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than $\pm 3^\circ\text{C}$; the relative humidity (RH) should be < 50% and not vary by more than $\pm 5\%$. A convenient working RH is 40%. Weighing results are returned to MCL for further analysis of TSP concentrations collected by each filter.

2.3.2 1-hour TSP air quality monitoring

Operating / Analytical Procedures

The measuring procedures of the 1-hr dust meter are in accordance with the Manufacturer's instruction Manual as follows:

- Pull up the air sampling inlet cover
- Change the Mode 0 to BG once
- Push Start/Stop switch once
- Turn the knob to SENSI.ADJ and press it
- Push Start/Stop switch once
- Return the knob to the position MEASURE slowly
- Push the timer set switch to set measuring time
- Remove the cap and make a measurement

2.4 Maintenance / Calibration

2.4.1 24-hour TSP air quality monitoring

The following maintenance / calibration are required for the HVS:

- The high volume motors and their accessories are properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking are made to ensure that the equipments and necessary power supply are in good working condition.
- All HVS shall be calibrated (five point calibration) using Calibration Kit upon installation and thereafter in every 3 months.
- A copy of the calibration certificates for the HVS and calibrator are provided in **Appendix D**.

2.4.2 1-hour TSP air quality monitoring

The portable TSP monitor should be calibrated at 1 year intervals

2.5 Monitoring Locations

2.5.1 According to the EM&A Manual, three air quality monitoring locations, namely KTD1, KTD2 and KER1, are covered by this Contract within the South Apron Area of Former Kai Tak Airport. The other two air quality monitoring locations, which are identified in Cha Kwo Ling area, are farther than 500m away from the site boundary and thus not covered by this Contract. The monitoring works in Cha Kwo Ling area are covered by other Contract(s) respectively.

2.5.2 According to the approved alternative baseline air quality and noise monitoring locations (EPD reference: EP2/K19/A/21 Pt.5), the original monitoring locations (KTD1, KTD2 and KER1) are proposed to be replaced by alternative monitoring locations (KTD1a, KTD2a and KER1b) for air quality monitoring, they are summarized in **Table 2.2** and shown in **Figure 2**.

Table 2.2 Location of Air Quality Monitoring Station

| Monitoring Station | Location |
|--------------------|--|
| KTD1a | Centre of Excellence in Paediatrics (Children’s Hospital) |
| KTD2a | G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1) |
| KER1b | Site Boundary at Cheung Yip Street |

2.6 Results and Observations

- 2.6.1 The schedule of air quality monitoring in reporting month is provided in **Appendix E**.
- 2.6.2 No Action / Limit Level exceedance was recorded for 24-hr TSP at KTD1a, KTD2a and KER1b in the reporting month.
- 2.6.3 No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted in the reporting month.
- 2.6.4 During the reporting month, major dust sources including loading and unloading of C&D wastes, vehicles movement were observed in the site. Non-project related construction activities at the nearby construction site and road traffic along Shing Cheong Road, Cheung Yip Street and the Kwun Tong By-pass were observed. The above factors may affect the monitoring results.
- 2.6.5 The weather conditions during the monitoring are provided in **Appendix K**.
- 2.6.6 The monitoring data of 24-hr TSP are summarized in **Table 2.3**. Detailed monitoring data are presented in **Appendix F**.

Table 2.3 Summary of 24-hr TSP Monitoring Results

| Parameter | Monitoring Station | Average (µg/m ³) | Range (µg/m ³) | Action Level (µg/m ³) | Limit Level (µg/m ³) |
|--------------------------------|--------------------|------------------------------|----------------------------|-----------------------------------|----------------------------------|
| 24-hr TSP in µg/m ³ | KTD1a | 92 | 38 - 149 | 177 | 260 |
| | KTD2a | 70 | 49 - 104 | 157 | |
| | KER1b | 73 | 48 - 102 | 172 | |

- 2.6.7 The Event and Action Plan for air quality is given in **Appendix H**.

2.7 Comparison of 24-hr TSP Monitoring Results with EIA Predictions

- 2.7.1 The monitoring data of 24-hr TSP was compared with the EIA predictions as summarized in **Table 2.4**.

Table 2.4 Comparison of 24-hr TSP data with EIA predictions

| Monitoring Station | Receiver Reference | Predicted Maximum 24-hour TSP Concentration ($\mu\text{g}/\text{m}^3$) | 24-hour TSP concentration in March 2018 ($\mu\text{g}/\text{m}^3$) | Average 24-hour TSP concentration in March 2018 ($\mu\text{g}/\text{m}^3$) |
|--------------------|--------------------|--|--|--|
| KTD1a | KTD3 | 126 | 38 - 149 | 92 |
| KTD2a | - | - | 49 - 104 | 70 |
| KER1b | KTD6 | 169 | 48 - 102 | 73 |

Note:

For KTD2a, there was no receiver reference in the EIA report, EIAR-174/2013.

Predicted Maximum TSP Concentration extracted from Table 4.14 of EIA Report, EIAR-174/2013.

- 2.7.2 The 24-hour TSP monitoring results at KER1b was below the Predicted Maximum 24-hr TSP concentration in the approved Environmental Impact Assessment (EIA) Report and no Action / Limit Level exceedance was recorded in the reporting period.
- 2.7.3 The 24-hour TSP monitoring result of KTD1a on 3 March 2018 exceeded the prediction in the approved EIA report. No project related dust source was observed during the site monitoring. The discrepancy between the 24-hour TSP concentration and EIA Prediction in KTD1a is considered due to dust source from the non-project related construction activities near the monitoring station and the road traffic along Shing Fung Road.

3. NOISE

3.1 Monitoring Requirement

In accordance with the approved EM&A Manuals, Leq (30min) monitoring is conducted for at least once a week during the construction phase between 0700 and 1900 on normal weekdays at the designated monitoring locations.

3.2 Monitoring Equipment

The sound level meter used in noise monitoring will comply with the International Electrotechnical Commission Publication (IEC) 651:1979 (Type 1) and 804:1985 (Type 1) specifications as referred to in the Technical Memorandum issued under the Noise Control Ordinance (NCO).

Sound level calibrator will be used for the on-site calibration of the meter. This calibrator complies with the IEC Publication 942 (1988) Class 1 and ANSI S1.40 - 1984. Noise measurements were only accepted to be valid if the calibration levels from before and after the measurement agree to within 1.0dB.

Measurements shall be recorded to the nearest 0.1dB. This noise monitors are programmed to measure A-weighted equivalent continuous sound pressure level at 30-minute intervals between 0700 and 1900 on normal weekdays at least once a week when construction activities are underway.

Table 3.1 summarizes the noise monitoring equipment model being used for this project.

Table 3.1 Noise Monitoring Equipment

| Item | Brand | Model | Equipment | Serial Number |
|------|----------|-----------------|-------------------------------|---------------|
| 1 | Casella | CEL-63X Series | Integrating Sound Level Meter | 1057034 |
| 2 | Casella | CEL-633A Series | Integrating Sound Level Meter | 0873599 |
| 3 | Casella | CL63X Series | Integrating Sound Level Meter | 4637931 |
| 4 | Casella | CEL-120/1 | Calibrator | 0255083 |
| 5 | Casella | CEL-120/1 | Calibrator | 1677126 |
| 6 | Benetech | GM816 | Wind Speed Anemometer | 13372555 |

3.3 Monitoring Parameters and Frequency

Table 3.2 presents the noise monitoring parameters and frequencies.

Table 3.2 Monitoring Parameters and Frequencies of Noise Monitoring

| Parameter | Frequency and Period |
|--|---|
| LAeq (30min) L10 and L90 will be recorded for reference | At each station at 0700-1900 hours on normal weekdays at a frequency of once a week |

3.4 Monitoring Methodology

The monitoring procedures are as follows:

- The monitoring station is set at a point 1m from the exterior of the sensitive receivers building façade and set at a position 1.2m above the ground.
- The battery condition is checked to ensure good functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time are set as follows:
 - frequency weighting : A
 - time weighting : Fast
 - measurement time : Weekly 30 minutes between 0700-1900 on normal weekdays
- Prior to and after noise measurement, the meter shall be calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement will be considered invalid and repeat of noise measurement is required after re-calibration or repair of the equipment.
- Noise monitoring should be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s.
- Noise measurement should be paused during periods of high intrusive noise if possible and observation shall be recorded when intrusive noise is not avoided.
- At the end of the monitoring period, the Leq, L10 and L90 are recorded. In addition, site conditions and noise sources are recorded on a standard record sheet.

3.5 Maintenance / Calibration

Maintenance and Calibration procedures are as follows:

- The microphone head of the sound level meter and calibrator should be cleaned with a soft cloth at quarterly intervals.
- The sound level meter and calibrator should be calibrated annually by a HOKLAS laboratory.
- Relevant calibration certificates are provided in **Appendix D**.

3.6 Monitoring Locations

- 3.6.1 According to the EM&A Manual, three noise monitoring locations, namely KTD1, KTD2 and KER1, are covered by this Contract within the South Apron Area of Former Kai Tak Airport. The other two noise quality monitoring locations, which are identified in Cha Kwo Ling area, are farther than 300m away from the site boundary and thus not covered by this Contract. The monitoring works in Cha Kwo Ling area are covered by other Contract(s) respectively.
- 3.6.2 According to the approved alternative baseline air quality and noise monitoring locations (EPD reference: EP2/K19/A/21 Pt.5), the original monitoring locations (KTD1, KTD2 and KER1) are proposed to be replaced by alternative monitoring locations (KTD1a, KTD2a and KER1b) for noise monitoring, they are summarized in **Table 3.3** and shown in **Figure 2**.

Table 3.3 Location of Noise Monitoring Station

| Monitoring Station | Location |
|--------------------|--|
| KTD1a | Centre of Excellence in Paediatrics (Children’s Hospital) |
| KTD2a | G/IC Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1) |
| KER1b | Site Boundary at Cheung Yip Street |

3.7 Results and Observations

3.7.1 The schedule of noise monitoring in reporting month is provided in **Appendix E**.

3.7.2 During the monitoring month, at KTD1a, non-project related construction activities at the nearby construction site and road traffic along Shing Cheong Road were observed in the surroundings. At KTD2a, road traffic along the Kwun Tong By-pass was observed. At KER1b, road traffic along Cheung Yip Street was observed. Major noise sources including noise emission from plant & PME and some other construction activities, travel of vehicles, loading and unloading of C&D waste were observed in the site. The above factors may affect the monitoring results.

3.7.3 No raining and wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation. The weather conditions during the monitoring month are provided in **Appendix K**.

3.7.4 The noise monitoring data are summarized in **Table 3.4**. Detailed monitoring data are presented in **Appendix G**.

Table 3.4 Summary of Noise Impact Monitoring Results

| Time Period | Leq (30min) dB(A) (Range) | | | Action Level | Limit Level |
|----------------------------------|------------------------------|---------|---------|---|-------------|
| | Noise Monitoring Stations | | | | |
| | KTD1a | KTD2a | KER1b | | |
| 0700-1900 hrs on normal weekdays | 62 - 71 | 61 - 72 | 64 - 73 | When one documented complaint is received | 75 dB(A) |

Note:

KTD1a: Façade Measurement

KTD2a & KER1b: Free-field measurement (+3dB(A) correction has been applied)

3.7.5 No Action / Limit Level exceedance of location KTD1a, KTD2a and KER1b was recorded for construction noise in the reporting month.

3.7.6 The Action and Limit Levels for noise impact monitoring have been set are presented in **Appendix C**.

3.7.7 The Event and Action Plan for noise is given in **Appendix H**.

3.8 Comparison of Noise Monitoring Results with EIA Predictions

3.8.1 The noise monitoring data was compared with the EIA predictions as summarized in **Table 3.5**.

Table 3.5 Comparison of Noise Monitoring data with EIA predictions

| Monitoring Station | Receiver Reference | Maximum Predicted Mitigated Construction Noise Level, dB(A) | Maximum Leq _(30min) dB(A) In March 2018 |
|--------------------|--------------------|---|--|
| KTD1a | KTD1 | 74 | 71 |
| KTD2a | KTD2 | 75 | 72 |
| KER1b | KER1 | 75 | 73 |

Note:

Maximum Predicted Mitigated Construction Noise Level extracted from Table 5.13 of EIA Report, EIAR-174/2013.

3.8.2 The impact noise monitoring results of location KTD1a, KTD2a and KER1b in the reporting month did not exceed the Maximum Predicted Mitigated Construction Noise Level in the approved Environmental Impact Assessment (EIA) Report and no Action / Limit Level exceedance was recorded in the reporting period.

4. LANDSCAPE AND VISUAL

4.1 Audit Requirements

- 4.1.1 As per the Trunk Road T2 EM&A Manual, the landscape and visual mitigation measures during the construction phase shall be audited by a Registered Landscape Architect, as a member of the Environmental Team, at least once every two weeks to ensure compliance with the intended aims of the measures.
- 4.1.2 According to the Kai Tak Development EM&A Manual, measures to mitigate landscape and visual impacts during construction should be checked to ensure compliance with the intended aims of the measures. The progress of the engineering works shall be regularly reviewed onsite to identify the earliest practical opportunities for the landscape works to be undertaken. The ET shall report on the Contractor's compliance on a weekly basis.

4.2 Results and Observations

- 4.2.1 To monitor and audit the implementation of landscape and visual mitigation measures, five weekly Landscape and Visual Site audits were carried out on 1, 8, 14, 21 and 26 March 2018 and three of them 1, 14 and 29 March 2018 were carried out by a Registered Landscape Architect. The weekly Landscape and Visual Impact reports were counter-signed by IEC as according to the requirement of EM&A Manual (AEIAR-130/2009).
- 4.2.2 During the Site audit on 1 March 2018, Contractor was reminded that stockpile at Portion H should be properly covered.
- 4.2.3 Should non-compliance of the landscape and visual impact occur, action in accordance to the event action plan presented in **Appendix H** shall be carried out.

5. WASTE MANAGEMENT

5.1 Audit Requirements

- 5.1.1 The effective management of waste arising during the construction phase will be monitored through the site audit programme. Regular audits and site inspections should be carried out to ensure that the recommended good site practices and other mitigation measures are implemented by the Contractor.
- 5.1.2 The audit should look at all aspects of on-site waste management practices including the waste generation, storage, recycling, transport and disposal. The aims of waste audit are:
- to ensure the waste arising from the works are handled, stored, collected, transferred and disposed of in an environmentally acceptable manner;
 - verify the implementation status and evaluate the effectiveness of the mitigation measures; and
 - to encourage the reuse and recycling of material.

5.2 Results and Observations

- 5.2.1 C&D materials and wastes sorting were carried out on site. Receptacles were available for C&D wastes and general refuse collection.
- 5.2.2 The amount of wastes generated by the site activities in the reporting month is shown in **Appendix I**.
- 5.2.3 The Contractor is advised to properly maintain on site C&D materials and wastes collection, sorting and recording system and maximize reuse / recycle of C&D materials and wastes. The Contractor is reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly.
- 5.2.4 The Contractor is reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

6. SITE INSPECTION

6.1 Site Inspection

- 6.1.1 Site inspections were carried out weekly to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. A summary of the mitigation measures implementation schedule is provided in **Appendix J**.
- 6.1.2 In the reporting month, five site inspections were carried out on 1, 8, 14, 21 and 26 March 2018. Two of them, held on 1 and 26 March 2018 were the joint inspections with the IEC, ER, the Contractor and the ET.
- 6.1.3 No outstanding issues were reported during the reporting month. Details of observations recorded during the site inspections are summarized in **Appendix M**.
- 6.1.4 All the follow-up actions requested by Contractor's ET and IEC during the site inspections were undertaken as reported by the Contractor and confirmed in the following weekly site inspection conducted during the reporting month.

7. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

7.1 Environmental Exceedance

7.1.1 No Action / Limit Level exceedance was recorded for 24-hr TSP and construction noise at KTD1a, KTD2a and KER1b in the reporting month.

7.2 Complaints, Notification of Summons and Prosecution

7.2.1 No environmental complaint, notification of summons and successful prosecution were received in the reporting month.

7.2.2 Cumulative complaint log, summaries of complaints, notification of summons and successful prosecutions are presented in **Appendix L**.

8. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

8.1 Implementation Status

8.1.1 The Contractor has implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting month is summarized in **Appendix J**. Status of required submission under the EP during the reporting period is summarized in **Table 8.1**.

Table 8.1 Status of Required Submission under Environmental Permit

| EP Condition | Submission | Submission Date |
|----------------------|--|-----------------|
| <u>EP-337/2009</u> | | |
| Condition 2.3 | Management Organization of Main Construction Companies | 18/12/2015 |
| Condition 2.4 | Design Drawing of the Project | 18/12/2015 |
| Condition 2.11 | Landscape Mitigation Plan(s) | 18/12/2015 |
| Condition 3.3 | Monthly EM&A Report (February 2018) | 13/3/2018 |
| <u>EP-339/2009/A</u> | | |
| Condition 2.4 | Management Organization of Main Construction Companies | 18/12/2015 |
| Condition 2.5 | Design Drawing of the Project | 18/12/2015 |
| Condition 3.3 | Monthly EM&A Report (February 2018) | 13/3/2018 |
| <u>EP-451/2013</u> | | |
| Condition 2.3 | Management Organization of Main Construction Companies | 18/12/2015 |
| Condition 2.4 | Design Drawing of the Project | 18/12/2015 |
| Condition 2.5 | Landscape Mitigation Plan(s) | 18/12/2015 |
| Condition 2.10 | Supplementary Contamination Assessment Report | 18/12/2015 |
| Condition 3.3 | Baseline Monitoring Report | 12/02/2016 |
| Condition 3.4 | Monthly EM&A Report (February 2018) | 13/3/2018 |

9. FUTURE KEY ISSUES

9.1 Construction Programme for the Next Two Months

- Installation of sheet pile for drainage works;
- Excavation and laying of drainage pipe and manhole;
- Construction of road base and road pavement;
- Seawall modification works;
- Construction of tunnel box structure;
- D-wall construction works;
- Construction of socketed H-Pile;
- Pumping test; and
- Excavation and ELS construction.

9.2 Key Issues for the Coming Month

- 9.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, water quality, waste management and landscape and visual impact.

9.3 Monitoring Schedules for the Next Three Months

- 9.3.1 The tentative schedules for environmental monitoring in the coming three months are provided in **Appendix E**.

10. CONCLUSIONS

- 10.1.1 24-hour TSP impact monitoring and construction noise monitoring were carried out in the reporting month, no Action / Limit Level exceedance was recorded during the period.
- 10.1.2 No complaint of air quality was received. Therefore, no impact 1-hour TSP monitoring was conducted in the reporting month.
- 10.1.3 Five environmental site inspections were carried out in the reporting month. Recommendations on mitigation measures on air quality, water quality, noise, waste management and landscape and visual impact were given to the Contractor for remediating the deficiencies identified during the site inspections.
- 10.1.4 Five weekly Landscape and Visual Site audits were carried out on 1, 8, 14, 21 and 26 March 2018 and three of them, 1, 14 and 29 March 2018 were carried out by a Registered Landscape Architect in the reporting month. The weekly Landscape and Visual Impact reports were counter-signed by IEC as according to the requirement of EM&A Manual (AEIAR-130/2009).
- 10.1.5 Referring to the Contractor's information, no environmental complaint, notification of summons and successful prosecution was received in the reporting month.

10.2 Comment and Recommendations

- 10.2.1 The recommended environmental mitigation measures, as proposed in the EIA reports and EM&A Manuals shall be effectively implemented to minimize the potential environmental impacts from the Project. The EM&A programme would effectively monitor the environmental impacts generated from the construction activities and ensure the proper implementation of mitigation measures.
- 10.2.2 According to the environmental audit performed in the reporting month, the following recommendations were made:

Air Quality Impact

- Site ground should be cleaned regularly to prevent accumulation of mud and silt.
- Open stockpile shall be removed or covered properly.
- Frequent watering on excavation area to suppress dust.
- Machine/ Plant should be checked regularly to prevent dark smoke emission.

Construction Noise Impact

- No specific observation was identified in the reporting month.

Water Quality Impact

- Precaution measures should be taken anytime of the year when rainstorm is likely.
- Stagnant water shall be removed promptly.
- Sediments and stagnant water in U-channel shall be removed regularly.

Chemical and Waste Management

- Chemical container shall be stored and labelled properly.

Land Contamination

- Oil Stain was found on ground. Contractor should clean the oil stain and dispose the waste as chemical waste.

Landscape and Visual Impact

- Construction materials shall be orderly and carefully stored.

General Condition

- No specific observation was identified in the reporting month.

Permit / Licenses

- No specific observation was identified in the reporting month.


MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Figure 1
Project General Layout



LEGENDS:

| | |
|--|---|
| | SITE BOUNDARY |
| | HOSPITAL SITE BOUNDARY |
| | PROPOSED SUPPORTING UNDERGROUND STRUCTURE |
| | PROPOSED SUBWAYS |
| | PROPOSED ROADWORKS |
| | PROPOSED DISTRICT COOLING SYSTEM |
| | DEMOLITION OF RADAR TOWER |

| Rev. | Date | Drawn | Description | Checked | Approved |
|------|------|-------|-------------|---------|----------|
| | | | | | |




PROJECT
CONTRACT NO. KL/2014/03
KAI TAK DEVELOPMENT - STAGE 3
INFRASTRUCTURE WORKS FOR
DEVELOPMENTS AT THE SOUTHERN PART OF
THE FORMER RUNWAY

TITLE
GENERAL LAYOUT PLAN

| | | | |
|--------------------------------|--------------|--|-----------------|
| DESIGNED | ENG. CHECK | | |
| DRAWN | COORDINATION | | |
| DWG. CHECK | APPROVED | | |
| SCALE AT A1 1 : 1000 | STATUS | | REV A |

Drawing No. **FIGURE 1.0**
© Copyright reserved



PRINTED BY: Kitchan 18/2/2015 13:00:43
FILENAME: K:\91164 Trunk Road T2\Tender Drawing (Contract 1)\Figure 1.dgn

MATERIALAB CONSULTANTS LIMITED


Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Figure 2

Air and Noise Monitoring Locations




LEGEND:

- - - - PROPOSED T2 ALIGNMENT
- - - - PROPOSED WORKS AREA
- - - - PROJECT BOUNDARY
- - - - PLANNED AIR SENSITIVE RECEIVERS
- - - - 500m STUDY AREA

- ORIGINAL DUST MONITORING STATIONS
- PROPOSED DUST MONITORING STATIONS
- ALTERNATIVE DUST MONITORING STATIONS

PRINTER NAME: PDFCreator
 PLOT_DRV: k:\91164 Trunk Road t2\Cad Admin\A3_colour.plt
 PRINTED BY: kitchen
 6/11/2013 6:14:49 PM

| | | | | | | |
|------|-------------|--|----------------------|-----------|----------------------|------------|
| | | Drawing title | Original Size | A3 | Scale | Date |
| | | IDENTIFIED DUST MONITORING STATIONS AT SOUTH APRON OF FORMER KAI TAK AIRPORT | | | 1 : 6000 | 30/01/2012 |
| Rev. | Description | Date | © Copyright reserved | | Drawing No. | Rev. |
| | | | | | FIGURE 2.1a(revised) | -- |



LEGEND:

- - - - PROPOSED T2 ALIGNMENT
- - - - PROPOSED WORKS AREA
- - - - PROJECT BOUNDARY
- - - - PLANNED NOISE SENSITIVE RECEIVERS
- - - - 300m STUDY AREA

- ORIGINAL NOISE MONITORING STATIONS
- PROPOSED NOISE MONITORING STATIONS
- ALTERNATIVE NOISE MONITORING STATIONS

PRINTER NAME: PDFCreator
 PLOT_DRV: k:\91164 Trunk Road T2\Cad Admin\A3_colour.plt
 PRINTED BY: kitchen
 6/11/2013 6:15:29 PM

Drawing title

IDENTIFIED NOISE MONITORING STATIONS AT SOUTH APRON OF FORMER KAI TAK AIRPORT

Original Size

A3

Scale 1 : 6000

Date 30/01/2012

File name

© Copyright reserved

Drawing No.

FIGURE 3.1a (revised)

Rev.

--

| Rev. | Description | Date |
|------|-------------|------|
| | | |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is centered between two thick, horizontal black bars.

Appendix A

Construction Programme

| Activity ID | Activity Name | Rem Dur | Start | Finish | March | | | | | April | | | | May | | | | June | | | | July | | |
|---|--|---------|-------------|------------|-------|----|----|----|----|-------|----|----|----|-----|----|----|----|------|----|----|----|------|----|--|
| | | | | | 5 | 04 | 11 | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 06 | 13 | 20 | 27 | 03 | 10 | 17 | 24 | 01 | |
| KL/2014/03-Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway | | | | | | | | | | | | | | | | | | | | | | | | |
| Project Key Dates | | | | | | | | | | | | | | | | | | | | | | | | |
| Site Handover Date | | | | | | | | | | | | | | | | | | | | | | | | |
| K-PK-SHD-1100 | Portion B | 0 | | 31-Mar-18* | | | | | | | | | | | | | | | | | | | | |
| K-PK-SHD-1200 | Portion B1 | 0 | | 31-Mar-18* | | | | | | | | | | | | | | | | | | | | |
| K-PK-SHD-1500 | Portion E | 0 | | 31-Mar-18* | | | | | | | | | | | | | | | | | | | | |
| K-PK-SHD-1600 | Portion F | 0 | | 31-Mar-18* | | | | | | | | | | | | | | | | | | | | |
| K-PK-SHD-2500 | Portion R | 0 | | 31-Mar-18* | | | | | | | | | | | | | | | | | | | | |
| General Submission | | | | | | | | | | | | | | | | | | | | | | | | |
| Alternative Design Submission and Approval | | | | | | | | | | | | | | | | | | | | | | | | |
| <i>Package B06 : SUS Top & base slab and intermediate wall from (CH6+220 to CH6+568)</i> | | | | | | | | | | | | | | | | | | | | | | | | |
| K-PA-ADS-1430 | Engineer's review and approval | 35 | 27-Feb-18 A | 04-May-18 | | | | | | | | | | | | | | | | | | | | |
| Major Temporary Works Design | | | | | | | | | | | | | | | | | | | | | | | | |
| K-PA-GSP-6840 | ELS design for construction of subway A (Bay 1&5) | 35 | 28-Feb-18 A | 04-May-18 | | | | | | | | | | | | | | | | | | | | |
| K-PA-GSP-7010 | ELS design for construction of DCS - Stage 2 | 35 | 07-Jun-18 | 11-Jul-18 | | | | | | | | | | | | | | | | | | | | |
| Major Construction Works Method Statement | | | | | | | | | | | | | | | | | | | | | | | | |
| K-PA-GSP-7160 | Method statement of Excavation and ELS for SUS Construction for Zone 4 | 10 | 12-Aug-17 A | 09-Apr-18 | | | | | | | | | | | | | | | | | | | | |
| K-PA-GSP-7165 | Engineer's comments and approval | 28 | 10-Apr-18 | 07-May-18 | | | | | | | | | | | | | | | | | | | | |
| K-PA-GSP-7170 | Method statement of Excavation and ELS for SUS Construction for Zone 2 | 18 | 20-Sep-17 A | 17-Apr-18 | | | | | | | | | | | | | | | | | | | | |
| K-PA-GSP-7175 | Engineer's comments and approval | 28 | 31-Mar-18 | 27-Apr-18 | | | | | | | | | | | | | | | | | | | | |
| K-PA-GSP-7455 | Engineer's comments and approval | 8 | 23-Oct-17 A | 25-Apr-18 | | | | | | | | | | | | | | | | | | | | |
| K-PA-GSP-7460 | Method statement for Construction of subway A (Bay 1&5) | 28 | 31-Mar-18 | 27-Apr-18 | | | | | | | | | | | | | | | | | | | | |
| K-PA-GSP-7465 | Engineer's comments and approval | 28 | 28-Apr-18 | 25-May-18 | | | | | | | | | | | | | | | | | | | | |
| Temporary Traffic Management | | | | | | | | | | | | | | | | | | | | | | | | |
| Implementation of Temporary Traffic Arrangement | | | | | | | | | | | | | | | | | | | | | | | | |
| K-PA-TTA-4100 | TTA stage 3 - Road diversion at Cheung Yip Street phase 1 | 0 | 16-May-18 | | | | | | | | | | | | | | | | | | | | | |
| Materials Procurement (Major Materials) | | | | | | | | | | | | | | | | | | | | | | | | |
| Water Works | | | | | | | | | | | | | | | | | | | | | | | | |
| K-PA-MP-1050 | Manufacturing & delivery to site | 150 | 31-Mar-18 | 27-Aug-18 | | | | | | | | | | | | | | | | | | | | |
| ELS struct / waling | | | | | | | | | | | | | | | | | | | | | | | | |
| K-PA-MP-1150 | Manufacturing & delivery to site | 35 | 10-Jun-16 A | 04-May-18 | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Rem Dur | Start | Finish | March | | | | | April | | | | May | | | | June | | | | July | | |
|--|---|---------|-------------|-------------|--|----|----|----|----|-------|----|----|----|-----|----|----|----|------|----|----|----|------|----|--|
| | | | | | 5 | 04 | 11 | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 06 | 13 | 20 | 27 | 03 | 10 | 17 | 24 | 31 | |
| Chilled Water Pipes - DCS | | | | | | | | | | | | | | | | | | | | | | | | |
| K-PA-MP-1350 | Manufacturing & delivery to site | 220 | 06-Feb-17 A | 05-Nov-18 | [Gantt bar: 06-Feb-17 A to 05-Nov-18] | | | | | | | | | | | | | | | | | | | |
| Prelimiaries | | | | | | | | | | | | | | | | | | | | | | | | |
| K-DR-PRE-1800 | Submission of time-lapsed photographs and video | 517 | 20-Feb-16 A | 29-Aug-19 | [Gantt bar: 20-Feb-16 A to 29-Aug-19] | | | | | | | | | | | | | | | | | | | |
| Barge Loading Facilities | | | | | | | | | | | | | | | | | | | | | | | | |
| K-DR-PRE-1480 | Operation of temporary barging point | 175 | 21-Jun-17 A | 01-Nov-18 | [Gantt bar: 21-Jun-17 A to 01-Nov-18] | | | | | | | | | | | | | | | | | | | |
| Instrumentation and Monitoring | | | | | | | | | | | | | | | | | | | | | | | | |
| Eastbound Instrumentation and Monitoring | | | | | | | | | | | | | | | | | | | | | | | | |
| <i>Inclinometer (INC)</i> | | | | | | | | | | | | | | | | | | | | | | | | |
| K-IM-INC-1320 | Installation of INC at Zone 2 | 0 | 06-Jan-18 A | 16-Mar-18 A | [Gantt bar: 06-Jan-18 A to 16-Mar-18 A] Installation of INC at Zone 2 | | | | | | | | | | | | | | | | | | | |
| Tilt Monitoring Tile Plates | | | | | | | | | | | | | | | | | | | | | | | | |
| K-IM-TMT-1000 | Tilt Monitoring near PWCL | 321 | 25-Apr-16 A | 14-Feb-19 | [Gantt bar: 25-Apr-16 A to 14-Feb-19] | | | | | | | | | | | | | | | | | | | |
| Section 1 of the Works-Remainder of the Works | | | | | | | | | | | | | | | | | | | | | | | | |
| Roadwork and Drainage Works | | | | | | | | | | | | | | | | | | | | | | | | |
| Road D4-4 (Cheung Yip Street) | | | | | | | | | | | | | | | | | | | | | | | | |
| <i>CH220 - CH420 Northbound</i> | | | | | | | | | | | | | | | | | | | | | | | | |
| Sewerage Works | | | | | | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9972 | ELS Works for Sewerage Pipe between FMH23-16 and FMH23-15A | 0 | 12-Mar-18 A | 17-Mar-18 A | [Gantt bar: 12-Mar-18 A to 17-Mar-18 A] ELS Works for Sewerage Pipe between FMH23-16 and FMH23-15A | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9973 | Laying and Connection of Sewerage Pipe between FMH23-16 and FMH23-15A | 2 | 19-Mar-18 A | 04-Apr-18 | [Gantt bar: 19-Mar-18 A to 04-Apr-18] Laying and Connection of Sewerage Pipe between FMH23-16 and FMH23-15A | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9975 | Backfilling of Sewerage between FMH23-16 and FMH23-15A | 8 | 06-Apr-18 | 14-Apr-18 | [Gantt bar: 06-Apr-18 to 14-Apr-18] Backfilling of Sewerage between FMH23-16 and FMH23-15A | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9976 | ELS Works for 600 Sewerage Pipe (Part 1) between FMH23-16A and FMH23-17A | 0 | 19-Mar-18 A | 26-Mar-18 A | [Gantt bar: 19-Mar-18 A to 26-Mar-18 A] ELS Works for 600 Sewerage Pipe (Part 1) between FMH23-16A and FMH23-17A | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9977 | Laying of 600 Sewerage Pipe (Part 1) between FMH23-16A and FMH23-17A | 2 | 27-Mar-18 A | 04-Apr-18 | [Gantt bar: 27-Mar-18 A to 04-Apr-18] Laying of 600 Sewerage Pipe (Part 1) between FMH23-16A and FMH23-17A | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9978 | Backfilling of 600 Sewerage Pipe (Part 1) between FMH23-16A and FMH23-17A | 8 | 06-Apr-18 | 14-Apr-18 | [Gantt bar: 06-Apr-18 to 14-Apr-18] Backfilling of 600 Sewerage Pipe (Part 1) between FMH23-16A and FMH23-17A | | | | | | | | | | | | | | | | | | | |
| Watermain Works | | | | | | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9940 | Trench Excavation for Salt Watermain Pipe and PH13085 /PH2721 | 4 | 03-Apr-18 | 07-Apr-18 | [Gantt bar: 03-Apr-18 to 07-Apr-18] Trench Excavation for Salt Watermain Pipe and PH13085 /PH2721 | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9950 | Laying and Bedding Salt Watermain Pipe and PH13085 /PH2721 | 5 | 06-Apr-18 | 11-Apr-18 | [Gantt bar: 06-Apr-18 to 11-Apr-18] Laying and Bedding Salt Watermain Pipe and PH13085 /PH2721 | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9960 | Backfilling for Salt Watermain Pipe and PH13085 /PH2721 | 6 | 12-Apr-18 | 18-Apr-18 | [Gantt bar: 12-Apr-18 to 18-Apr-18] Backfilling for Salt Watermain Pipe and PH13085 /PH2721 | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9970 | Testing Salt Watermain Pipe and PH13085 /PH2721 | 7 | 19-Apr-18 | 26-Apr-18 | [Gantt bar: 19-Apr-18 to 26-Apr-18] Testing Salt Watermain Pipe and PH13085 /PH2721 | | | | | | | | | | | | | | | | | | | |
| Road Works | | | | | | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9437 | Construction of Subgrade Works and Subbase Works (CH250 to CH420) | 14 | 14-Mar-18 A | 19-Apr-18 | [Gantt bar: 14-Mar-18 A to 19-Apr-18] Construction of Subgrade Works and Subbase Works (CH250 to CH420) | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9439 | Kerb Laying Works (CH250 to CH420) | 7 | 12-Apr-18 | 19-Apr-18 | [Gantt bar: 12-Apr-18 to 19-Apr-18] Kerb Laying Works (CH250 to CH420) | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Rem Dur | Start | Finish | March | | | | | April | | | | | May | | | | | June | | | | July |
|---|--|---------|-------------|-------------|-------|----|----|----|----|-------|----|----|----|----|-----|----|----|----|----|------|----|----|----|------|
| | | | | | 33 | 04 | 11 | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 06 | 13 | 20 | 27 | 03 | 10 | 17 | 24 | 31 | |
| K-01-RWS-9440 | Road Base and Road Pavement (CH250 to CH420) | 6 | 20-Apr-18 | 26-Apr-18 | | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9441 | Utility Laying by HGC, TGT, PCCW, HKBN, CT, PCCW, Wharf T&T, Towngas, CLP, ect | 12 | 26-Apr-18 | 10-May-18 | | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9442 | Laying Cable and Footing Construction for Road Lighting | 18 | 11-May-18 | 01-Jun-18 | | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9444 | Construction of Footpath | 20 | 02-Jun-18 | 26-Jun-18 | | | | | | | | | | | | | | | | | | | | |
| CH220 - CH420 Southbound | | | | | | | | | | | | | | | | | | | | | | | | |
| Sewerage Works | | | | | | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9472 | Excavation of Sewerage Pipe and FMH23-16A to FMH23-17 | 6 | 31-May-18 | 06-Jun-18 | | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9475 | Laying Sewerage Pipe and Construction of FMH23-16A /FMH23-17 | 15 | 07-Jun-18 | 25-Jun-18 | | | | | | | | | | | | | | | | | | | | |
| Laying of Drainage Pipe and Construction of Manhole (M301 to M306) | | | | | | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9485 | Excavation of Drainage Pipe and Manhole (M301 to M306) | 12 | 16-May-18 | 30-May-18 | | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9490 | Laying Drainage Pipe and Construction Manhole (M301 to M306) | 35 | 31-May-18 | 12-Jul-18 | | | | | | | | | | | | | | | | | | | | |
| Temporary Traffic Arrangement | | | | | | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9445 | Temporary Road Construction for TTA stage 3 - phase 1 | 15 | 27-Apr-18 | 15-May-18 | | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9450 | Implementation of TTA stage 3 - phase 1 | 0 | 16-May-18 | | | | | | | | | | | | | | | | | | | | | |
| Seawall Modification Works | | | | | | | | | | | | | | | | | | | | | | | | |
| K-01-RWS-9790 | Maintenance department handover inspection | 1 | 03-Apr-18 | 03-Apr-18 | | | | | | | | | | | | | | | | | | | | |
| Section 1A of the Works -Construction of Supporting Underground Structure (Alternative Design) | | | | | | | | | | | | | | | | | | | | | | | | |
| SUS and Ventilation Adits from CH6+150 to CH6+220 in Zone 1 | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction of Tunnel Box Structure | | | | | | | | | | | | | | | | | | | | | | | | |
| SUS Bay 1 (Ch6150-Ch6167.5) | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV1-8410 | Waterproofing Works | 0 | 09-Mar-18 A | 10-Mar-18 A | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV1-8420 | Breaking and Removal D-wall to +2.5mPD | 10 | 03-Apr-18 | 14-Apr-18 | | | | | | | | | | | | | | | | | | | | |
| SUS Bay 2 (Ch6167.5-Ch6185) | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV1-8995 | Waterproofing Works | 0 | 09-Mar-18 A | 10-Mar-18 A | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV1-9020 | Breaking and Removal of D-wall to +2.5mPD | 10 | 03-Apr-18 | 14-Apr-18 | | | | | | | | | | | | | | | | | | | | |
| Backfilling Works | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV1-6900 | Backfilling (bay 1 to bay 2) (to +3.7m) | 13 | 03-Apr-18 | 18-Apr-18 | | | | | | | | | | | | | | | | | | | | |
| SUS and Ventilation Adits from CH6+220 to CH6+291 in Zone 2 | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction of Socketed H-Pile | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV2-3600 | Trimming Pile Head at Cut-off Level | 20 | 04-Jun-18 | 27-Jun-18 | | | | | | | | | | | | | | | | | | | | |
| Excavation and ELS Construction | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Rem Dur | Start | Finish | March | | | | | April | | | | | May | | | | | June | | | | July |
|--|--|---------|-------------|-------------|--|----|----|----|----|-------|----|----|----|----|-----|----|----|----|----|------|----|----|----|------|
| | | | | | 33 | 04 | 11 | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 06 | 13 | 20 | 27 | 03 | 10 | 17 | 24 | 31 | |
| K-1A-SV2-6180 | Excavation and Lateral Support (S1B) to +0.95mPD (Claim No.15 +45 days) | 0 | 21-Dec-17 A | 12-Mar-18 A | Excavation and Lateral Support (S1B) to +0.95mPD (Claim No.15 +45 days) | | | | | | | | | | | | | | | | | | | |
| K-1A-SV2-6250 | Excavation and Lateral Support (S5A) to -4.95mPD | 6 | 08-Feb-18 A | 10-Apr-18 | Excavation and Lateral Support (S5A) to -4.95mPD | | | | | | | | | | | | | | | | | | | |
| K-1A-SV2-6300 | Excavation and Lateral Support (S6A) to -9.95mPD | 30 | 03-Apr-18 | 09-May-18 | Excavation and Lateral Support (S6A) to -9.95mPD | | | | | | | | | | | | | | | | | | | |
| K-1A-SV2-6450 | Excavation to formation -12.8mPD | 15 | 28-Apr-18 | 16-May-18 | Excavation to formation -12.8mPD | | | | | | | | | | | | | | | | | | | |
| K-1A-SV2-6500 | Sheet pile installation for VA2 construction (CH6+220 to CH6+260) | 20 | 17-May-18 | 09-Jun-18 | Sheet pile installation for VA2 | | | | | | | | | | | | | | | | | | | |
| K-1A-SV2-6550 | Excavation and Lateral Support to formation -19.1mPD for VA2 construction (CH6+220 to CH6+260) | 20 | 11-Jun-18 | 05-Jul-18 | Excavation and Lateral Support to formation -19.1mPD for VA2 construction (CH6+220 to CH6+260) | | | | | | | | | | | | | | | | | | | |
| K-1A-SV2-6560 | Construction of temporary steel decking and platforms along the westbound diaphragm walls | 1 | 08-Jan-18 A | 03-Apr-18 | Construction of temporary steel decking and platforms along the westbound diaphragm walls | | | | | | | | | | | | | | | | | | | |
| Construction of SUS Structure at Zone 2 | | | | | | | | | | | | | | | | | | | | | | | | |
| <i>Bay 4 (CH6+261 to CH6+276)</i> | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV2-9480 | Construction of Base Slab | 14 | 04-Jun-18 | 20-Jun-18 | Construction of Base Slab | | | | | | | | | | | | | | | | | | | |
| K-1A-SV2-9490 | Construction of Wall and Top Slab | 21 | 21-Jun-18 | 16-Jul-18 | Construction of Wall and Top Slab | | | | | | | | | | | | | | | | | | | |
| <i>Bay 5 (CH6+276 to CH6+291)</i> | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV2-9610 | Construction of Base Slab | 14 | 17-May-18 | 02-Jun-18 | Construction of Base Slab | | | | | | | | | | | | | | | | | | | |
| K-1A-SV2-9620 | Construction of Wall and Top Slab | 21 | 04-Jun-18 | 28-Jun-18 | Construction of Wall and Top Slab | | | | | | | | | | | | | | | | | | | |
| K-1A-SV2-9630 | Laying Waterproofing and Protective Screeding | 5 | 29-Jun-18 | 05-Jul-18 | Laying Waterproofing and Protective Screeding | | | | | | | | | | | | | | | | | | | |
| SUS Structure from CH6+291 to 6+467 in Zone 3 | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction of Socketed H-Pile | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-3600 | Trimming Pile Head at Cut-off Level | 40 | 20-Apr-18 | 07-Jun-18 | Trimming Pile Head at Cut-off Level | | | | | | | | | | | | | | | | | | | |
| Excavation and ELS Construction | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-5750 | Excavation and Lateral Support (S5) to -13.25mPD | 0 | 16-Dec-17 A | 15-Mar-18 A | Excavation and Lateral Support (S5) to -13.25mPD | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-5800 | Excavation and Lateral Support (S6) to -16.24mPD | 2 | 22-Jan-18 A | 04-Apr-18 | Excavation and Lateral Support (S6) to -16.24mPD | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-5850 | Excavation and Lateral Support (S7) to -19.24mPD | 15 | 02-Mar-18 A | 20-Apr-18 | Excavation and Lateral Support (S7) to -19.24mPD | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-5900 | Excavation to formation -21.66mPD | 15 | 18-Mar-18 A | 27-Apr-18 | Excavation to formation -21.66mPD | | | | | | | | | | | | | | | | | | | |
| Construction of SUS Structure at Zone 3 | | | | | | | | | | | | | | | | | | | | | | | | |
| <i>Bay 1 (CH6+291 to CH6+302)</i> | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-5902 | Construction of Base Slab | 14 | 03-Apr-18 | 19-Apr-18 | Construction of Base Slab | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-5905 | Construction of Wall and Top Slab | 21 | 20-Apr-18 | 15-May-18 | Construction of Wall and Top Slab | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-8075 | Laying Waterproofing and Protective Screeding | 5 | 16-May-18 | 21-May-18 | Laying Waterproofing and Protective Screeding | | | | | | | | | | | | | | | | | | | |
| <i>Bay 2 (CH6+302 to CH6+317)</i> | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-8078 | Construction of Base Slab | 14 | 20-Apr-18 | 07-May-18 | Construction of Base Slab | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-8080 | Construction of Wall and Top Slab | 21 | 16-May-18 | 09-Jun-18 | Construction of Wall and Top Slab | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Rem Dur | Start | Finish | March | | | | | April | | | | | May | | | | | June | | | | | July | | | | | |
|--|---|---------|-------------|-------------|-------|----|----|----|----|-------|----|----|----|----|-----|----|----|----|----|------|----|----|----|--|------|--|--|--|--|--|
| | | | | | 33 | 04 | 11 | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 06 | 13 | 20 | 27 | 03 | 10 | 17 | 24 | 31 | | | | | | | |
| K-1A-SV3-8195 | Laying Waterproofing and Protective Screeding | 5 | 11-Jun-18 | 15-Jun-18 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bay 3 (CH6+317 to CH6+332) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-8208 | Construction of Base Slab | 14 | 12-Apr-18 | 27-Apr-18 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-8210 | Construction of Wall and Top Slab | 21 | 11-Jun-18 | 06-Jul-18 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bay 4 (CH6+332 to CH6+347) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-8338 | Construction of Base Slab | 14 | 28-Apr-18 | 15-May-18 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bay 5 (CH6+347 to CH6+362) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-8468 | Construction of Base Slab | 14 | 08-May-18 | 24-May-18 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-8470 | Construction of Wall and Top Slab | 21 | 25-May-18 | 19-Jun-18 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-8585 | Laying Waterproofing and Protective Screeding | 5 | 20-Jun-18 | 25-Jun-18 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bay 6 (CH6+362 to CH6+377) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-8596 | Construction of Base Slab | 14 | 25-May-18 | 09-Jun-18 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-8600 | Construction of Wall and Top Slab | 21 | 20-Jun-18 | 14-Jul-18 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bay 7 (CH6+377 to CH6+392) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-8725 | Construction of Base Slab | 14 | 16-May-18 | 01-Jun-18 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bay 8 (CH6+392 to CH6+407) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-8855 | Construction of Base Slab | 14 | 02-Jun-18 | 19-Jun-18 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bay 9 (CH6+407 to CH6+422) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-9030 | Construction of Base Slab | 14 | 11-Jun-18 | 27-Jun-18 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bay 10 (CH6+422 to CH6+437) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-9290 | Construction of Base Slab | 14 | 28-Jun-18 | 14-Jul-18 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bay 11 (CH6+437 to CH6+452) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV3-9160 | Construction of Base Slab | 14 | 20-Jun-18 | 06-Jul-18 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUS Structure from CH6+467 to 6+568 in Zone 4 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction of Socketed H-Pile | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV4-3950 | Trimming Pile Head at Cut-off Level | 25 | 09-Jun-18 | 10-Jul-18 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Excavation and ELS Construction | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV4-5650 | Excavation and Lateral Support (S2) to -3.25mPD | 0 | 29-Nov-17 A | 10-Mar-18 A | | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV4-5700 | Excavation and Lateral Support (S3) to -8.25mPD | 3 | 08-Jan-18 A | 06-Apr-18 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV4-5750 | Excavation and Lateral Support (S4) to -13.25mPD (Excavation works resequenced) | 15 | 01-Feb-18 A | 20-Apr-18 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV4-5800 | Excavation and Lateral Support (S5) to -18.25mPD | 15 | 05-Mar-18 A | 03-May-18 | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Rem Dur | Start | Finish | March | | | | | April | | | | May | | | | June | | | | July | | | |
|--|--|---------|------------|------------|-------|----|----|----|----|-------|----|----|----|-----|----|----|----|------|----|----|----|------|----|--|--|
| | | | | | 5 | 04 | 11 | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 06 | 13 | 20 | 27 | 03 | 10 | 17 | 24 | 31 | | |
| K-1A-SV4-5850 | Excavation and Lateral Support (S6) to -21.25mPD | 18 | 30-Apr-18 | 21-May-18 | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV4-5900 | Excavation and Lateral Support (S7) to -24.25mPD | 18 | 18-May-18 | 08-Jun-18 | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV4-5950 | Excavation to Formation -27.63mPD | 10 | 04-Jun-18 | 14-Jun-18 | | | | | | | | | | | | | | | | | | | | | |
| Construction of SUS Structure at Zone 4 | | | | | | | | | | | | | | | | | | | | | | | | | |
| <i>Bay 1 (CH6+467 to CH6+478)</i> | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV4-8695 | Construction of Base Slab | 14 | 13-Jun-18 | 29-Jun-18 | | | | | | | | | | | | | | | | | | | | | |
| <i>Bay 3 (CH6+493 to CH6+508)</i> | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-1A-SV4-8958 | Construction of Base Slab | 14 | 22-Jun-18 | 09-Jul-18 | | | | | | | | | | | | | | | | | | | | | |
| Section 3 of the Works- Construction of District Cooling System (Subject to Excision) | | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction of District Cooling System | | | | | | | | | | | | | | | | | | | | | | | | | |
| Construction of DCS Works at Zone 4 | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-03-DCS-7000 | Construction of DCS Valve Pit (SV-R5-01) | 90 | 16-May-18 | 31-Aug-18 | | | | | | | | | | | | | | | | | | | | | |
| Section 4A of the Works-Construction of Subway A (Subject to Excision) | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bay 1 | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-4A-BAY-1100 | Installation of Sheetpile for Bay 1 | 21 | 26-May-18 | 20-Jun-18 | | | | | | | | | | | | | | | | | | | | | |
| K-4A-BAY-1150 | Excavation and Lateral Support works (S1A) to 2.5mPD | 6 | 21-Jun-18 | 27-Jun-18 | | | | | | | | | | | | | | | | | | | | | |
| K-4A-BAY-1160 | Excavation and Lateral Support works (S2A) to 0.5mPD | 6 | 28-Jun-18 | 05-Jul-18 | | | | | | | | | | | | | | | | | | | | | |
| Bay 5 | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-4A-BAY-1500 | Installation of sheetpile for Bay 5 | 21 | 21-Jun-18 | 16-Jul-18 | | | | | | | | | | | | | | | | | | | | | |
| Section 4B of the Works- Construction of Subway B (Subject to Excision) | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bay 1 & 2 | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-4B-BAY-3100 | Handover of Portion B | 0 | | 31-Mar-18* | | | | | | | | | | | | | | | | | | | | | |
| Bay 3 & 4 | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-4B-BAY-2480 | Interface Connection Details for HKCN of subway B | 0 | 03-Apr-18* | | | | | | | | | | | | | | | | | | | | | | |
| K-4B-BAY-2490 | Installation of Pile Wall for Bay 4 | 21 | 03-Apr-18 | 27-Apr-18 | | | | | | | | | | | | | | | | | | | | | |
| K-4B-BAY-2500 | Installation of Sheetpile for Bay 3 | 15 | 28-Apr-18 | 16-May-18 | | | | | | | | | | | | | | | | | | | | | |
| K-4B-BAY-2600 | Excavation and Lateral Support works for Bay 3 | 15 | 17-May-18 | 04-Jun-18 | | | | | | | | | | | | | | | | | | | | | |
| K-4B-BAY-2650 | Casting Blinding Layer for Bay 3 | 5 | 05-Jun-18 | 09-Jun-18 | | | | | | | | | | | | | | | | | | | | | |
| K-4B-BAY-2700 | Construction of Base Slab at Bay 3 | 12 | 11-Jun-18 | 25-Jun-18 | | | | | | | | | | | | | | | | | | | | | |
| K-4B-BAY-2750 | Construction of Wall and Top Slab at Bay 3 | 30 | 26-Jun-18 | 31-Jul-18 | | | | | | | | | | | | | | | | | | | | | |
| Section 5 of the Works-Completion of All Landscape Softworks | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | Rem Dur | Start | Finish | March | | | | | April | | | | | May | | | | | June | | | | | July |
|---|--|---------|-------------|-----------|-------|----|----|----|----|-------|----|----|----|----|-----|----|----|----|----|------|----|----|----|--|------|
| | | | | | 33 | 34 | 35 | 36 | 37 | 01 | 08 | 15 | 22 | 29 | 06 | 13 | 20 | 27 | 03 | 10 | 17 | 24 | 01 | | |
| K-05-LCS-1000 | Procurement of plant species | 90 | 31-Mar-18 | 28-Jun-18 | 5 | 04 | 11 | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 06 | 13 | 20 | 27 | 03 | 10 | 17 | 24 | 01 | | |
| Section 7 of the Works-Preservation and Protection of Existing Trees | | | | | | | | | | | | | | | | | | | | | | | | | |
| K-07-001-1000 | Section 7 of the Works-Preservation and Protection of Existing Trees | 510 | 04-Jan-16 A | 29-Aug-19 | | | | | | | | | | | | | | | | | | | | | |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Appendix B


Project Organization Chart

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab



Legend:

- Line of Reporting
- - - Line of Communication

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is centered between two thick, horizontal black bars.

Appendix C

Action and Limit Levels for Air Quality and Noise

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Action and Limit Levels for 24-hr TSP and 1-hr TSP

| Parameter | Monitoring Station | Action Level ($\mu\text{g}/\text{m}^3$) | Limit Level ($\mu\text{g}/\text{m}^3$) |
|--|--------------------|---|--|
| 24-hr TSP ($\mu\text{g}/\text{m}^3$) | KTD1a | 177 | 260 |
| | KTD2a | 157 | |
| | KER1b | 172 | |
| *1-hr TSP ($\mu\text{g}/\text{m}^3$) | KTD1a | 285 | 500 |
| | KTD2a | 279 | |
| | KER1b | 295 | |

Note:

1-hr TSP monitoring should be required in case of complaints.

Action and Limit Levels for Construction Noise, Leq (30min), dB(A)

| Time Period | Location | Action | Limit |
|----------------------------------|-------------------------|---|----------|
| 0700-1900 hrs on normal weekdays | KTD1a KTD2a KER1b | When one documented complaint is received | 75 dB(A) |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is centered between two thick, horizontal black bars.

Appendix D

Calibration Certificates of Monitoring Equipment



TISCH ENVIRONMENTAL, INC.
 145 SOUTH MIAMI AVE
 VILLAGE OF CLEVELS, OH
 45002
 513.467.9000
 877.263.7610 TOLL FREE
 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Jan 18, 2017 Rootsmeter S/N 0438320 Ta (K) - 294
 Operator Tisch Orifice I.D. - 2154 Pa (mm) - 755.65

| PLATE OR Run # | VOLUME START (m3) | VOLUME STOP (m3) | DIFF VOLUME (m3) | DIFF TIME (min) | METER DIFF Hg (mm) | ORFICE DIFF H2O (in.) |
|----------------|-------------------|------------------|------------------|-----------------|--------------------|-----------------------|
| 1 | NA | NA | 1.00 | 1.4530 | 3.2 | 2.00 |
| 2 | NA | NA | 1.00 | 1.0420 | 6.4 | 4.00 |
| 3 | NA | NA | 1.00 | 0.9290 | 7.9 | 5.00 |
| 4 | NA | NA | 1.00 | 0.8840 | 8.8 | 5.50 |
| 5 | NA | NA | 1.00 | 0.7300 | 12.8 | 8.00 |

DATA TABULATION

| Vstd | (x axis) Qstd | (y axis) | Va | (x axis) Qa | (y axis) |
|-------------------------------------|---------------|----------|---------------------------|-------------|----------|
| 1.0035 | 0.6906 | 1.4197 | 0.9957 | 0.6853 | 0.8821 |
| 0.9993 | 0.9590 | 2.0078 | 0.9915 | 0.9516 | 1.2475 |
| 0.9972 | 1.0734 | 2.2448 | 0.9894 | 1.0651 | 1.3948 |
| 0.9960 | 1.1268 | 2.3543 | 0.9883 | 1.1180 | 1.4628 |
| 0.9907 | 1.3571 | 2.8394 | 0.9830 | 1.3466 | 1.7642 |
| Qstd slope (m) = 2.12779 | | | Qa slope (m) = 1.33238 | | |
| intercept (b) = -0.04273 | | | intercept (b) = -0.02655 | | |
| coefficient (r) = 0.99982 | | | coefficient (r) = 0.99982 | | |
| y axis = SQRT[H2O(Pa/760) (298/Ta)] | | | y axis = SQRT[H2O(Ta/Pa)] | | |

CALCULATIONS

Vstd = Diff. Vol [(Pa-Diff. Hg)/760] (298/Ta)
 Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]
 Qa = Va/Time

For subsequent flow rate calculations:

Qstd = 1/m{ [SQRT(H2O(Pa/760) (298/Ta))] - b}
 Qa = 1/m{ [SQRT H2O(Ta/Pa)] - b}

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

| | | | |
|---|---------|-----------|---------------------------------|
| Project : Environmental Monitoring Works For Contract No. KLN/2015/07 | | | Date of Calibration: 4-Jan-18 |
| Location : KER1b | | | Next Calibration Date: 3-Apr-18 |
| Brand: | Tisch | | Technician: Toby Wan |
| Model: | TE-5170 | S/N: 3482 | |

| CONDITIONS | | | |
|---------------------------|--------|-----------------------------|-----|
| Sea Level Pressure (hPa): | 1016.7 | Corrected Pressure (mm Hg): | 763 |
| Temperature (°C): | 19 | Temperature (K): | 292 |

| CALIBRATION ORIFICE | | | |
|---------------------|-----------|-----------------|-----------|
| Make: | Tisch | Qstd Slope: | 2.12779 |
| Model: | TE-5025A | Qstd Intercept: | -0.04273 |
| Calibration Date: | 18-Jan-17 | Expiry Date: | 18-Jan-18 |
| S/N: | 2154 | | |


| CALIBRATIONS | | | | | | | |
|--------------|-----------------|-----------------|-------------|-------------------------------|--------------|-------------------|---|
| Plate No. | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m ³ /min) | I (chart) | IC (corrected) | LINEAR REGRESSION |
| 18 | 4.80 | -8.10 | 12.900 | 1.729 | 57.00 | 57.70 | Slope = 27.0898 Intercept = 9.7861 Corr. coeff.: 0.9954 |
| 13 | 3.70 | -6.60 | 10.300 | 1.547 | 50.00 | 50.61 | |
| 10 | 2.50 | -5.00 | 7.500 | 1.323 | 45.00 | 45.55 | |
| 7 | 0.90 | -4.10 | 5.000 | 1.084 | 38.00 | 38.46 | |
| 5 | 0.00 | -3.00 | 3.000 | 0.844 | 33.00 | 33.40 | |

Calculations:

$Qstd = 1/m[\sqrt{(H2O(Pa/Pstd)(Tstd/Ta))}-b]$
 $IC = I[\sqrt{(Pa/Pstd)(Tstd/Ta)}]$
 Qstd = standard flow rate
 IC = corrected chart response
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pa = actual pressure during calibration (mm Hg)
 Tstd = 298 deg K
 Pstd = 760 mm Hg

For subsequent calculation of sampler flow:

$1/m((I[\sqrt{(298/Tav)(Pav/760)}]-b)$
 m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



CHOI KAM HO
Project Consultant

Report Date: 4th January, 2018

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

| | | | |
|---|---------|-----------|---------------------------------|
| Project : Environmental Monitoring Works For Contract No. KLN/2015/07 | | | Date of Calibration: 4-Jan-18 |
| Location : KTD1a | | | Next Calibration Date: 3-Apr-18 |
| Brand: | Tisch | | Technician: Toby Wan |
| Model: | TE-5170 | S/N: 4037 | |

| CONDITIONS | | | |
|---------------------------|--------|-----------------------------|-----|
| Sea Level Pressure (hPa): | 1016.7 | Corrected Pressure (mm Hg): | 763 |
| Temperature (°C): | 19 | Temperature (K): | 292 |

| CALIBRATION ORIFICE | | | |
|---------------------|-----------|-----------------|-----------|
| Make: | Tisch | Qstd Slope: | 2.12779 |
| Model: | TE-5025A | Qstd Intercept: | -0.04273 |
| Calibration Date: | 18-Jan-17 | Expiry Date: | 18-Jan-18 |
| S/N: | 2154 | | |


| CALIBRATIONS | | | | | | | |
|--------------|-----------------|-----------------|-------------|-------------------------------|--------------|-------------------|---|
| Plate No. | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m ³ /min) | I (chart) | IC (corrected) | LINEAR REGRESSION |
| 18 | 4.90 | -8.00 | 12.900 | 1.729 | 52.00 | 52.64 | Slope = 25.5019 Intercept = 8.2352 Corr. coeff.: 0.9985 |
| 13 | 3.60 | -6.70 | 10.300 | 1.547 | 47.00 | 47.57 | |
| 10 | 2.40 | -5.20 | 7.600 | 1.332 | 41.00 | 41.50 | |
| 7 | 1.00 | -4.00 | 5.000 | 1.084 | 36.00 | 36.44 | |
| 5 | 0.10 | -3.10 | 3.200 | 0.871 | 30.00 | 30.37 | |

Calculations:

$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$
 $IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$
 Qstd = standard flow rate
 IC = corrected chart response
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pa = actual pressure during calibration (mm Hg)
 Tstd = 298 deg K
 Pstd = 760 mm Hg

For subsequent calculation of sampler flow:

$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$
 m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



CHOI KAM HO
Project Consultant

Report Date: 4th January, 2018

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com.hk

MaterialLab

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

| | | | | | |
|---|---------|------|---------------------------------|--|--|
| Project : Environmental Monitoring Works For Contract No. KLN/2015/07 | | | Date of Calibration: 4-Jan-18 | | |
| Location : KTD2a | | | Next Calibration Date: 3-Apr-18 | | |
| Brand: | Tisch | | Technician: Toby Wan | | |
| Model: | TE-5170 | S/N: | 3838 | | |

| CONDITIONS | | | | | |
|---------------------------|--------|-----------------------------|-----|--|--|
| Sea Level Pressure (hPa): | 1016.7 | Corrected Pressure (mm Hg): | 763 | | |
| Temperature (°C): | 19 | Temperature (K): | 292 | | |

| CALIBRATION ORIFICE | | | | | |
|---------------------|-----------|-----------------|-----------|--|--|
| Make: | Tisch | Qstd Slope: | 2.12779 | | |
| Model: | TE-5025A | Qstd Intercept: | -0.04273 | | |
| Calibration Date: | 18-Jan-17 | Expiry Date: | 18-Jan-18 | | |
| S/N: | 2154 | | | | |


| CALIBRATIONS | | | | | | | |
|--------------|-----------------|-----------------|-------------|-------------------------------|--------------|-------------------|---|
| Plate No. | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m ³ /min) | I (chart) | IC (corrected) | LINEAR REGRESSION |
| 18 | 5.50 | -5.10 | 10.600 | 1.569 | 53.00 | 53.65 | Slope = 34.0537 Intercept = 0.2281 Corr. coeff.: 0.9981 |
| 13 | 4.50 | -3.90 | 8.400 | 1.399 | 47.00 | 47.57 | |
| 10 | 3.30 | -2.70 | 6.000 | 1.185 | 41.00 | 41.50 | |
| 7 | 2.40 | -1.60 | 4.000 | 0.972 | 32.00 | 32.39 | |
| 5 | 1.40 | -1.00 | 2.400 | 0.757 | 26.00 | 26.32 | |

Calculations:

$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$
 $IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$
 Qstd = standard flow rate
 IC = corrected chart response
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pa = actual pressure during calibration (mm Hg)
 Tstd = 298 deg K
 Pstd = 760 mm Hg

For subsequent calculation of sampler flow:

$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$
 m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



CHOI KAM HO
Project Consultant

Report Date: 4th January, 2018

FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,
5 Lok Yi Street, Tai Lam,
Tuen Mun, N.T.,
Hong Kong.

Tel : +852 2450 8233
Fax : +852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com

MaterialLab

Report no.: 172379CA171674

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND LEVEL METER

Client Supplied Information

Client : MaterialLab Consultants Ltd.

Address : Room 723 & 725, 7F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

Project : Calibration Services

Details of Unit Under Test, UUT

Description : Sound Level Meter
Manufacturer : Casella
Model No. : Casella (Model no. CEL-63X(meter), CEL-251(microphone), CEL-495(Preamplifier))
Serial No. : 1057034 (meter), 01308 (microphone), 002672 (Preamplifier)
Next Calibration Date : 30-Jul-2018
Specification Limit : EN 61672: 2003 Type 1

Laboratory Information

Description : B & K Acoustic Multifunction Calibrator 4226 (Traditional free field setting)

Equipment ID. : R-108-1

Date of Calibration : 31-Jul-2017 Ambient Temperature : 22 °C

Calibration Location : Calibration Laboratory of MaterialLab


Method Used : By direct comparison

Calibration Results :

| Parameters | Mean Value (dB) | Specification Limit(dB) |
|--------------------------------------|-----------------|-------------------------|
| A-weighting frequency response | 4000Hz | 2.5 |
| | 2000Hz | 0.5 |
| | 1000Hz | -1.0 |
| | 500Hz | -4.5 |
| | 250Hz | -10.0 |
| | 125Hz | -17.4 |
| | 63Hz | -27.3 |
| | 31.5Hz | -40.0 |
| Differential level linearity | 94dB-104dB | ± 0.6 |
| | 104dB-114dB | ± 0.6 |

Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.
2. The mean value is the average of four measurements.
3. For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighing is fast
4. The equipment complies with EN 61672: 2003 Type 1 sound level meter for the above measurement.

Checked by : 
CA-R-297 (22/07/2009)

Date : 28-2017

Certified by : 

Date : 28-8-2017

Kwok Chi Wa (Assistant Manager)

** End of Report **

Certificate of Conformity and Calibration

Instrument Model:- CEL-633A
Serial Number 0873599
Firmware revision V006-01

Microphone Type:- CEL-251
Serial Number 1910

Preamplifier Type:- CEL-495
Serial Number 003318

Instrument Class/Type:- 1



Applicable standards:-

IEC 61672: 2002 / EN 60651 (Electroacoustics - Sound Level Meters)
 IEC 60651 1979 (Sound Level Meters), ANSI S1.4: 1983 (Specifications For Sound Level Meters)

Note:- The test sequences performed in this report are in accordance with the current Sound level meter Standard - IEC61672. The combination of tests performed are considered to confirm the products electro-acoustic performance to all applicable standards including superceeded Sound Level Meter Standards - IEC60651 and IEC60804.

Test Conditions:- 20 °C **Test Engineer:-** Nicola Cartwright
 50 %RH **Date of Issue:-** April 5, 2017
 1011 mBar

Declaration of conformity:-

This test certificate confirms that the instrument specified above has been successfully tested to comply with the manufacturer's published specifications. Tests are performed using equipment traceable to national standards in accordance with Casella's ISO 9001:2008 quality procedures. This product is certified as being compliant to the requirements of the CE Directive.

Test Summary:-


- Self Generated Noise Test
- Electrical Signal Test Of Frequency Weightings
- Frequency & Time Weightings At 1 kHz
- Level Linearity On The Reference Level Range
- Toneburst Response Test
- C-peak Sound Levels
- Overload Indication
- Acoustic Tests

- All Tests Pass
- All Tests Pass
- All Tests Pass
- All Tests Pass
- All Tests Pass
- All Tests Pass
- All Tests Pass
- All Tests Pass

Combined Electro-Acoustic Frequency Response - A Weighted

Combined Electro-Acoustic Frequency Response - A Weighted (IEC 61672-3:2006)

The following A-Weighted frequency response graph shows this instruments overall frequency response based upon the application of multi-frequency pressure field calibrations. The microphones Pressure to Free field correction coefficients are applied to pressure response. Reference level taken at 1kHz.



| | | | | |
|---|--|--|---|--|
| <p>Casella UK</p> <p>Regent House, Wolsley Road, Kempston, Bedford MK42 7JY United Kingdom</p> <p>Tel: +44 (0) 1234 844100 Fax: +44(0) 1234 841490 E-mail: info@casellasolutions.com</p> | <p>Casella USA</p> <p>415 Lawrence Bell Drive, Unit 4 Buffalo, NY 14221, USA</p> <p>Toll Free (800) 366-2966 Tel: +1 (716) 276 3040 E-mail: info@casellausa.com</p> | <p>Casella India</p> <p>Ideal Industries India Pvt.Ltd 229-230, Spazedge, Tower -B Sohna Road, Sector-47, Gurgaon-122001, Haryana , India</p> <p>Tel: +91 124 4495100 E-mail: casella.sales@ideal-industries.in</p> | <p>Casella China</p> <p>Ideal Industries China Room 305, Building 1, No.1279, Chuangqiao Rd, Pudong New District, Shanghai, China</p> <p>Tel: +86-21-31263188 Fax: +86-21-61615905 Email: info@casellasolutions.cn</p> | <p>Casella Australia</p> <p>Ideal Industries (Aust) PTY. LTD Unit 17, 35 Dunlop Rd, Mulgrave. Vic. 3170, Australia</p> <p>Email: australia@casellasolutions.com</p> |
|---|--|--|---|--|

FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,
5 Lok Yi Street, Tai Lam,
Tuen Mun, N.T.,
Hong Kong.

Tel : +852 2450 8233
Fax : +852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com

MateriaLab

Report no.: 172379CA172109

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND LEVEL METER

Client Supplied Information

Client : MateriaLab Consultants Ltd.

Address : Room 723 & 725, 7/F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

Project : Calibration Services

Details of Unit Under Test, UUT

Description : Sound Level Meter
Manufacturer : Casella

| | Meter | Microphone | Preamplifier |
|------------|---------|------------|--------------|
| Model No. | CL63X | CE-251 | CEL-495 |
| Serial No. | 4637931 | 01993 | 003538 |

Equipment ID : N-13
Next Calibration Date : 17-Sep-2018
Specification Limit : EN 61672: 2003 Type 1

Laboratory Information

Description : B & K Acoustic Multifunction Calibrator 4226 (Traditional free field setting)

Equipment ID. : R-108-1

Date of Calibration : 18-Sep-2017 Ambient Temperature : 22 °C

Calibration Location : Calibration Laboratory of MateriaLab



Method Used : By direct comparison

Calibration Results :

| Parameters | Mean Value (dB) | Specification Limit(dB) |
|--------------------------------------|-----------------|-------------------------|
| A-weighting frequency response | 4000Hz | 1.4 |
| | 2000Hz | 1.3 |
| | 1000Hz | 0.0 |
| | 500Hz | -3.2 |
| | 250Hz | -8.8 |
| | 125Hz | -16.3 |
| | 63Hz | -26.3 |
| | 31.5Hz | -39.3 |
| Differential level linearity | 94dB-104dB | ± 0.6 |
| | 104dB-114dB | ± 0.6 |

Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.
2. The mean value is the average of four measurements.
3. For calibration: Reference range is 30-130dB, reference SPL is 94,104 & 114dB, frequency weighing is A,
4. The equipment does comply with EN 61672: 2003 Type 1 sound level meter for the above measurement.

Checked by :  Date : 19-9-2017 Certified by :  Date : 20-9-2017
CA-R-297 (22/07/2009) Chan Chun Wai (Manager)

** End of Report **

FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,
5 Lok Yi Street, Tai Lam,
Tuen Mun, N.T.,
Hong Kong.

Tel : +852 2450 8233
Fax : +852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com

MaterialLab

Report no.: 172379CA171674(1)

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND CALIBRATOR

Client Supplied Information

Client : MaterialLab Consultants Ltd.

Address : Room 723 & 725, 7F., Block B Profit Industrial Building, 1-15 Kwai Fung Crescent, Kwai Chung, N.T.

Project : Calibration Services

Details of Unit Under Test, UUT

Description : Sound Calibrator
Manufacturer : Caselia (Model no. CEL-120/1)
Serial No. : 0255083
Next Calibration Date : 30-Jul-2018
Specification Limit : ± 0.5 dB

Laboratory Information



Description : Reference Sound Level Meter
Equipment ID. : R-119-1
Date of Calibration : 31-Jul-2017 Ambient Temperature : 21 °C
Calibration Location : Calibration Laboratory of MaterialLab
Method Used : By direct comparison

Calibration Results :

| Parameters (Setting of UUT) | Mean Value (error of measurement) | Specification Limit (dB) |
|-----------------------------|-----------------------------------|--------------------------|
| 94dB | 0.1 dB | ± 0.5 dB |
| 114dB | 0.1 dB | |

Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.
2. The mean value is the average of four measurements.
3. The equipment does comply with the specification limit.

Checked by :  Date : 28-2017 Certified by :  Date : 4-8-2017
CA-R-297 (22/07/2009) Kwok Chi Wa (Assistant Manager)

** End of Report **

Certificate of
Conformance and Calibration for

CEL-120 Acoustic Calibrator

Applicable Standards : IEC 60942: 2003 & ANSI S1.40: 2006

CEL-120/1 Class 1


CEL-120/2 Class 2

Serial No: 1677126

Firmware: 04

Temperature: 22.8 °C Pressure: 1010.8 mb %RH 51.8

| Frequency = 1.00kHz ± 2Hz T.H.D. = < 1% | Calibration Level |
|--|---------------------|
| SPL @ 114.0dB Setting | <u>114.01</u> dB |
| SPL @ 94.0dB Setting (CEL-120/1 only) | <u>93.96</u> dB/N.A |

Engineer :-  Date :- 14 JUN 2017

Company test equipment and acoustic working standards, used for conformance testing, are subject to periodic calibration, traceable to UK national standards, in accordance with the company's ISO9001 Quality System.

DECLARATION OF CONFORMITY

This certificate confirms that the instrument specified above has been produced and tested to comply with the manufacturer's published specifications and the relevant European Community CE directives.

Casella CEL (U.K.),
Regent House, Wolsley Road, Kempston, Bedford. MK42 7JY
Phone: +44 (0) 1234 844100 Fax: +44 (0) 1234 841490
E-mail: info@casellacel.com
Web: www.casellameasurement.com

FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,
5 Lok Yi Street, Tai Lam,
Tuen Mun, N.T.,
Hong Kong.

Tel : +852 2450 8233
Fax : +852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com

MaterialLab

Report No. : 161966CA171055

Page 1 of 1

CALIBRATION CERTIFICATE OF ANEMOMETER

Client Supplied Information

Client : MaterialLab Consultants Ltd.

Project : Calibration Services

Details of Unit Under Test, UUT

Description : Anemometer

Manufacturer : Benetech

Model No. : GM816

Serial No. : 13372555

Equipment ID. : N/A

Next Calibration Date : 09-May-2018

Laboratory Information

Details of Reference Equipment –

Description : Reference Anemometer

Equipment ID. : R-101-4

Date of Calibration : 10-May-2017 Ambient Temperature : 22 °C

Calibration Location : Calibration Laboratory of MaterialLab



Method Used : By direct Comparison

Calibration Results :

| Reference Reading (m/s) | UUT Reading (m/s) | Error (m/s) |
|----------------------------|----------------------|----------------|
| 2.00 | 2.0 | 0.0 |
| 3.98 | 3.9 | -0.1 |
| 5.98 | 5.4 | -0.6 |
| 8.01 | 7.0 | -1.0 |
| 10.01 | 8.8 | -1.2 |

Remark :

1. The equipment being used in this calibration is traceable to recognized National Standards.

Checked by :  Date : 12-5-2017 Certified by :  Date : 12-5-2017
CA-R-297 (22/07/2009) Chan Chun Wai (Manager)

** End of Report **

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is centered between two thick, horizontal black bars.

Appendix E

Environmental Monitoring Schedule

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
 Profit Industrial Building,
 1-15 Kwai Fung Crescent, Kwai Fong,
 Hong Kong.

Tel : (852)-24508238
 Fax : (852)-24508032
 Email : mcl@fugro.com



Project: KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

Impact Monitoring Schedule (March 2018)

| Sun | Mon | Tue | Wed | Thur | Fri | Sat |
|-----|-----|--|-----|--|---|--|
| | | | | 1 | 2 | 3 TSP Monitoring Noise Monitoring |
| 4 | 5 | 6 | 7 | 8 | 9 TSP Monitoring Noise Monitoring | 10 |
| 11 | 12 | 13 | 14 | 15 TSP Monitoring Noise Monitoring | 16 | 17 |
| 18 | 19 | 20 TSP Monitoring Noise Monitoring | 21 | 22 | 23 | 24 TSP Monitoring Noise Monitoring |
| 25 | 26 | 27 | 28 | 29 TSP Monitoring Noise Monitoring | 30 | 31 |

Remarks

1. Monitoring Locations – KTD1a: Centre of Excellence in Paediatric (Children’s Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street
2. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)
3. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Project: KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

Impact Monitoring Schedule (April 2018)

| Sun | Mon | Tue | Wed | Thur | Fri | Sat |
|-----|--|--|---|------|--|--|
| 1 | 2 | 3 | 4 TSP Monitoring Noise Monitoring | 5 | 6 | 7 |
| 8 | 9 | 10 TSP Monitoring Noise Monitoring | 11 | 12 | 13 | 14 |
| 15 | 16 TSP Monitoring Noise Monitoring | 17 | 18 | 19 | 20 | 21 TSP Monitoring Noise Monitoring |
| 22 | 23 | 24 | 25 | 26 | 27 TSP Monitoring Noise Monitoring | 28 |
| 29 | 30 | | | | | |

Remarks

1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition
2. Monitoring Locations – KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street
3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)
4. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Project: KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

Impact Monitoring Schedule (May 2018)

| Sun | Mon | Tue | Wed | Thur | Fri | Sat |
|-----|--|--|---|---|-----|--|
| | | 1 | 2 | 3 TSP Monitoring Noise Monitoring | 4 | 5 |
| 6 | 7 | 8 | 9 TSP Monitoring Noise Monitoring | 10 | 11 | 12 |
| 13 | 14 | 15 TSP Monitoring Noise Monitoring | 16 | 17 | 18 | 19 |
| 20 | 21 TSP Monitoring Noise Monitoring | 22 | 23 | 24 | 25 | 26 TSP Monitoring Noise Monitoring |
| 27 | 28 | 29 | 30 | 31 | | |

Remarks

1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition
2. Monitoring Locations – KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street
3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)
4. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Project: KL/2014/03 - Kai Tak Development – Stage 3 Infrastructure Works for Developments at the Southern Part of the Former Runway

Impact Monitoring Schedule (June 2018)

| Sun | Mon | Tue | Wed | Thur | Fri | Sat |
|-----|--|--|--|---|---|-----|
| | | | | | 1 TSP Monitoring Noise Monitoring | 2 |
| 3 | 4 | 5 | 6 | 7 TSP Monitoring Noise Monitoring | 8 | 9 |
| 10 | 11 | 12 | 13 TSP Monitoring Noise Monitoring | 14 | 15 | 16 |
| 17 | 18 | 19 TSP Monitoring Noise Monitoring | 20 | 21 | 22 | 23 |
| 24 | 25 TSP Monitoring Noise Monitoring | 26 | 27 | 28 | 29 | 30 |

Remarks

1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition
2. Monitoring Locations – KTD1a: Centre of Excellence in Paediatric (Children's Hospital), KTD2a: G/IC Zone next to Kwun Tong Bypass (Future at Site 3C1), KER1b: Site Boundary at Cheung Yip Street
3. TSP Monitoring: 24-hours TSP Monitoring per 6 days, and 3 x 1-hour TSP Monitoring per 6 days (as required in case of complaints)
4. Noise Monitoring: Leq (30 min) between 0700 and 1900 hours.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Appendix F

Air Quality Monitoring Data

**24-hour TSP Monitoring Result for
Kai Tak Development - Stage 3 Infrastructure Works for
Developments at the Southern Part of the Former Runway**

KTD1a - Centre of Excellence in Paediatrics (Children's Hospital)

| Start Date | Weather Condition | Air Temperature (K) | Atmospheric Pressure, Pa (mmHg) | Filter Weight (g) | | Particulate weight (g) | Sampling Time(hrs) | Flow Rate (m ³ /min.) | | Average flow (m ³ /min.) | Total volume (m ³) | Conc. (ug/m ³) | Action Level (ug/m ³) | Limit Level (ug/m ³) | |
|------------|-------------------|---------------------|---------------------------------|-------------------|--------|------------------------|--------------------|----------------------------------|-------|-------------------------------------|--------------------------------|----------------------------|-----------------------------------|----------------------------------|--|
| | | | | Initial | Final | | | Initial | Final | | | | | | |
| 3-Mar-18 | Cloudy | 295.0 | 758.5 | 2.6579 | 2.9955 | 0.3376 | 24 | 1.58 | 1.57 | 1.57 | 2266.8 | 149 | 177 | 260 | |
| 9-Mar-18 | Fine | 287.8 | 767.2 | 2.6851 | 2.8450 | 0.1599 | 24 | 1.54 | 1.51 | 1.52 | 2194.9 | 73 | | | |
| 15-Mar-18 | Fine | 295.1 | 759.9 | 2.6313 | 2.7864 | 0.1551 | 24 | 1.45 | 1.44 | 1.45 | 2081.3 | 75 | | | |
| 20-Mar-18 | Fine | 294.4 | 759.8 | 2.6687 | 2.7506 | 0.0819 | 24 | 1.52 | 1.51 | 1.51 | 2175.8 | 38 | | | |
| 24-Mar-18 | Cloudy | 294.1 | 764.2 | 2.6758 | 2.9487 | 0.2729 | 24 | 1.52 | 1.51 | 1.51 | 2179.8 | 125 | | | |
| 29-Mar-18 | Fine | 295.9 | 760.8 | 2.5813 | 2.7746 | 0.1933 | 24 | 1.45 | 1.44 | 1.44 | 2080.4 | 93 | | | |
| | | | | | | | | | | | | Min | 38 | | |
| | | | | | | | | | | | | Max | 149 | | |
| | | | | | | | | | | | | Average | 92 | | |

KTD2a - G/C Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)

| Start Date | Weather Condition | Air Temperature (K) | Atmospheric Pressure, Pa (mmHg) | Filter Weight (g) | | Particulate weight (g) | Sampling Time(hrs) | Flow Rate (m ³ /min.) | | Average flow (m ³ /min.) | Total volume (m ³) | Conc. (ug/m ³) | Action Level (ug/m ³) | Limit Level (ug/m ³) | |
|------------|-------------------|---------------------|---------------------------------|-------------------|--------|------------------------|--------------------|----------------------------------|-------|-------------------------------------|--------------------------------|----------------------------|-----------------------------------|----------------------------------|--|
| | | | | Initial | Final | | | Initial | Final | | | | | | |
| 3-Mar-18 | Cloudy | 295.0 | 758.5 | 2.6563 | 2.8926 | 0.2363 | 24 | 1.58 | 1.57 | 1.57 | 2263.5 | 104 | 157 | 260 | |
| 9-Mar-18 | Fine | 287.8 | 767.2 | 2.6883 | 2.8140 | 0.1257 | 24 | 1.53 | 1.49 | 1.51 | 2180.8 | 58 | | | |
| 15-Mar-18 | Fine | 295.1 | 759.9 | 2.6452 | 2.7925 | 0.1473 | 24 | 1.50 | 1.49 | 1.50 | 2158.5 | 68 | | | |
| 20-Mar-18 | Fine | 294.4 | 759.8 | 2.6581 | 2.7737 | 0.1156 | 24 | 1.51 | 1.49 | 1.50 | 2160.0 | 54 | | | |
| 24-Mar-18 | Cloudy | 294.1 | 764.2 | 2.6698 | 2.8720 | 0.2022 | 24 | 1.59 | 1.57 | 1.58 | 2270.5 | 89 | | | |
| 29-Mar-18 | Fine | 295.9 | 760.8 | 2.6723 | 2.7780 | 0.1057 | 24 | 1.50 | 1.49 | 1.50 | 2157.6 | 49 | | | |
| | | | | | | | | | | | | Min | 49 | | |
| | | | | | | | | | | | | Max | 104 | | |
| | | | | | | | | | | | | Average | 70 | | |




KER1b - Site Boundary at Cheung Yip Street

| Start Date | Weather Condition | Air Temperature (K) | Atmospheric Pressure, Pa (mmHg) | Filter Weight (g) | | Particulate weight (g) | Sampling Time(hrs) | Flow Rate (m ³ /min.) | | Average flow (m ³ /min.) | Total volume (m ³) | Conc. (ug/m ³) | Action Level (ug/m ³) | Limit Level (ug/m ³) | |
|------------|-------------------|---------------------|---------------------------------|-------------------|--------|------------------------|--------------------|----------------------------------|-------|-------------------------------------|--------------------------------|----------------------------|-----------------------------------|----------------------------------|--|
| | | | | Initial | Final | | | Initial | Final | | | | | | |
| 3-Mar-18 | Cloudy | 295.0 | 758.5 | 2.6543 | 2.7875 | 0.1332 | 24 | 1.29 | 1.29 | 1.29 | 1858.2 | 72 | 172 | 260 | |
| 9-Mar-18 | Fine | 287.8 | 767.2 | 2.6892 | 2.7748 | 0.0856 | 24 | 1.26 | 1.23 | 1.24 | 1788.6 | 48 | | | |
| 15-Mar-18 | Fine | 295.1 | 759.9 | 2.6472 | 2.7676 | 0.1204 | 24 | 1.29 | 1.29 | 1.29 | 1859.0 | 65 | | | |
| 20-Mar-18 | Fine | 294.4 | 759.8 | 2.6701 | 2.8590 | 0.1889 | 24 | 1.30 | 1.29 | 1.29 | 1860.3 | 102 | | | |
| 24-Mar-18 | Cloudy | 294.1 | 764.2 | 2.6656 | 2.8292 | 0.1636 | 24 | 1.30 | 1.29 | 1.29 | 1864.1 | 88 | | | |
| 29-Mar-18 | Fine | 295.9 | 760.8 | 2.5706 | 2.6864 | 0.1158 | 24 | 1.23 | 1.23 | 1.23 | 1769.0 | 65 | | | |
| | | | | | | | | | | | | Min | 48 | | |
| | | | | | | | | | | | | Max | 102 | | |
| | | | | | | | | | | | | Average | 73 | | |

Note:

Underline: Exceedance of Action Level

Underline and Bold: Exceedance of Limit Level



Note:

- 1) The major activities being carried out on site during the reporting period can be referred to Section 1.3.2.
- 2) The weather conditions during the reporting period can be referred to Appendix K.
- 3) Any other factors which might affect the monitoring results can be referred to Section 2.6.4.
- 4) QA/QC results, calibration results and detection limits can be referred to Appendix D.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is centered between two thick, horizontal black bars.

Appendix G

Noise Monitoring Data

**Noise Impact Monitoring Result for
Kai Tak Development - Stage 3 Infrastructure Works for
Developments at the Southern Part of the Former Runway**

KTD 1a: Centre of Excellence in Paediatrics (Children's Hospital)

| Date | Start Time | Leq 30min dB(A) | L10 dB(A) | L90 dB(A) | Wind Speed (m/s) | Weather |
|-----------|--------------------|--------------------|--------------|--------------|---------------------|---------|
| 3-Mar-18 | 9:00 | 62 | 64 | 60 | 0.4 | Cloudy |
| 9-Mar-18 | 9:41 | 71 | 75 | 67 | 0.3 | Fine |
| 15-Mar-18 | 9:36 | 71 | 73 | 68 | 0.2 | Fine |
| 20-Mar-18 | 10:36 | 65 | 67 | 62 | 0.4 | Fine |
| 24-Mar-18 | 9:40 | 69 | 71 | 67 | 0.0 | Cloudy |
| 29-Mar-18 | 10:21 | 71 | 74 | 68 | 0.0 | Fine |
| | Max | 71 | | | | |
| | Min | 62 | | | | |
| | Limit Level | 75 | | | | |

KTD 2a: G/I/C Zone next to Kwun Tong Bypass (Future Hospital at Site 3C1)

| Date | Start Time | Leq 30min dB(A) | L10 dB(A) | L90 dB(A) | Wind Speed (m/s) | Weather |
|-----------|--------------------|--------------------|--------------|--------------|---------------------|---------|
| 3-Mar-18 | 9:40 | 69 | 71 | 62 | 0.0 | Cloudy |
| 9-Mar-18 | 10:33 | 72 | 71 | 63 | 1.1 | Fine |
| 15-Mar-18 | 10:55 | 66 | 68 | 63 | 0.3 | Fine |
| 20-Mar-18 | 10:00 | 65 | 65 | 59 | 0.6 | Fine |
| 24-Mar-18 | 10:16 | 61 | 63 | 59 | 1.7 | Cloudy |
| 29-Mar-18 | 10:59 | 62 | 63 | 60 | 0.8 | Fine |
| | Max | 72 | | | | |
| | Min | 61 | | | | |
| | Limit Level | 75 | | | | |

KER 1b: Site Boundary at Cheung Yip Street




| Date | Start Time | Leq 30min dB(A) | L10 dB(A) | L90 dB(A) | Wind Speed (m/s) | Weather |
|-----------|--------------------|--------------------|--------------|--------------|---------------------|---------|
| 3-Mar-18 | 10:20 | 66 | 68 | 63 | 0.3 | Cloudy |
| 9-Mar-18 | 9:00 | 70 | 72 | 66 | 0.6 | Fine |
| 15-Mar-18 | 8:58 | 73 | 76 | 64 | 0.4 | Fine |
| 20-Mar-18 | 9:00 | 69 | 72 | 64 | 1.1 | Fine |
| 24-Mar-18 | 9:03 | 64 | 67 | 61 | 0.6 | Cloudy |
| 29-Mar-18 | 9:41 | 72 | 74 | 68 | 0.6 | Fine |
| | Max | 73 | | | | |
| | Min | 64 | | | | |
| | Limit Level | 75 | | | | |

Note:

KTD1a: Façade Measurement

KTD2a & KER1b: Free-field measurement (+3dB(A) correction has been applied)

No raining or wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation.



Note:

- 1) The major activities being carried out on site during the reporting period can be referred to Section 1.3.2.
- 2) The weather conditions during the reporting period can be referred to Appendix K.
- 3) Any other factors which might affect the monitoring results can be referred to Section 3.7.2.
- 4) QA/QC results, calibration results and detection limits can be referred to Appendix D.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Appendix H

Events and Action Plan

Event and Action Plan for Construction Dust Monitoring

| EVENT | ACTION | | | |
|---|---|---|---|--|
| | ET | IEC | ER | Contractor |
| Action Level | | | | |
| Exceedance for one sample. | <ol style="list-style-type: none"> 1. Identify sources, investigate the causes of complaint and propose remedial measures. 2. Inform IEC and ER. 3. Repeat measurement to confirm finding;. 4. Increase monitoring frequency | <ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET. 2. Check the Contractor's working methods. | <ol style="list-style-type: none"> 1. Notify the Contractor. | <ol style="list-style-type: none"> 1. Rectify any unacceptable practices. 2. Amend working methods agreed with the ER as appropriate. |
| Exceedance for two or more consecutive samples. | <ol style="list-style-type: none"> 1. Identify sources. 2. Inform the IEC and ER. 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings. 5. Increase monitoring frequency to daily. 6. Discuss with the IEC, ER and Contractor on remedial action required. 7. If exceedance continues, arrange meeting with the IEC, Contractor and ER. 8. If exceedance stops, cease additional monitoring. | <ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET. 2. Check the Contractor's working methods. 3. Discuss with the ET, ER and Contractor on possible remedial measures if required. 4. Advise the ER on the effectiveness of proposed remedial measures if required. | <ol style="list-style-type: none"> 1. Notify the Contractor. 2. Ensure remedial measures properly implemented. | <ol style="list-style-type: none"> 1. Submit proposals for remedial action to the ER within 3 working days of notification. 2. Implement the agreed proposals. 3. Amend proposal as appropriate |
| Limit Level | | | | |
| Exceedance for one sample. | <ol style="list-style-type: none"> 1. Identify sources, investigate causes of exceedance and proposed remedial measures. 2. Inform the IEC, ER, and Contractor. 3. Repeat measurement to confirm finding. 4. Increase monitoring frequency to daily. 5. Assess effectiveness of the Contractor's remedial action and keep the IEC and ER informed of the results | <ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET. 2. Check the Contractor's working methods. 3. Discuss with the ET, ER and Contractor on possible remedial measures. 4. Advise the ER and ET on the effectiveness of the proposed remedial measures. 5. Supervise the implementation of remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of the notification of exceedance in writing. 2. Notify the Contractor. 3. Ensure remedial measures are properly implemented. | <ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance. 2. Submit proposals for remedial action to the ER and copy to the ET and IEC within 3 working days of notification. 3. Implement the agreed proposals. 4. Amend proposal as appropriate. |
| Exceedance for two or more consecutive samples | <ol style="list-style-type: none"> 1. Notify the IEC, ER and Contractor. 2. Identify sources. 3. Repeat measurements to confirm findings. 4. Increase monitoring frequency to daily. 5. Carry out analysis of the Contractor's working procedures with the ER to determine the possible mitigation to be implemented. 6. Arrange meeting with the IEC and ER to | <ol style="list-style-type: none"> 1. Discuss amongst the ER, ET and Contractor on the potential remedial action. 2. Review the Contractor's remedial action whenever necessary to assure their effectiveness and advise the ER and ET accordingly. 3. Supervise the implementation of remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of the notification of exceedance in writing. 2. Notify the Contractor. 3. In consultation with the IEC and ET, agree with the Contractor on the remedial measures to be implemented. 4. Ensure remedial measures are properly implemented. 5. If exceedance | <ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance. 2. Submit proposals for remedial action to the ER and copy to the IEC and ET within 3 working days of notification. 3. Implement the agreed proposals. 4. Resubmit proposals if problems still not under control. 5. Stop the relevant portion of works as |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



| EVENT | ACTION | | | |
|-------|--|-----|--|--|
| | ET | IEC | ER | Contractor |
| | discuss the remedial action to be taken. 7. Assess the effectiveness of the Contractor's remedial action and keep the IEC, EPD and ER informed of the results. 8. If exceedance stops, cease additional monitoring | | continues, consider what portion of works is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated. | determined by the ER until the exceedance is abated. |

Event and Action Plan for Noise Impact

| EVENT | ACTION | | | |
|--------------|---|---|---|---|
| | ET | IEC | ER | Contractor |
| Action Level | <ol style="list-style-type: none"> 1. Notify the IEC, ER and Contractor. 2. Carry out investigation. 3. Report the results of investigation to the IEC and Contractor. 4. Discuss jointly with the ER and Contractor and formulate remedial measures. 5. Increase the monitoring frequency to check the mitigation effectiveness | <ol style="list-style-type: none"> 1. Review the monitoring data submitted by the ET. 2. Review the construction methods and proposed remedial measures by the Contractor, and advise the ET and ER if the proposed remedial measures would be sufficient | <ol style="list-style-type: none"> 1. Notify the Contractor. 2. Require the Contractor to propose remedial measures for implementation if required. | <ol style="list-style-type: none"> 1. Submit noise mitigation proposals to the ER and copy to the IEC and ET. 2. Implement noise mitigation proposals. |
| Limit Level | <ol style="list-style-type: none"> 1. Notify the IEC, ER and Contractor. 2. Identify sources. 3. Repeat measurements to confirm findings. 4. Carry out analysis of the Contractor's working procedures with the ER and Contractor to determine possible mitigations to be implemented. 5. Record the causes and action taken for the exceedances. 6. Increase the monitoring frequency. 7. Assess the effectiveness of the Contractor's remedial action with the ER and keep the IEC informed of the results. 8. If exceedance stops, cease additional monitoring | <ol style="list-style-type: none"> 1. Discuss amongst the ER, ET and Contractor on the potential remedial action. 2. Review the Contractor's remedial action whenever necessary to assure their effectiveness and advise the ER accordingly. 3. Supervise the implementation of remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing. 2. Notify the Contractor. 3. Require the Contractor to propose remedial measures for the analysed noise problems. 4. Ensure remedial measures are properly implemented. 5. If exceedance continues, consider what portion of work is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated. | <ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance. 2. Submit proposals for remedial action to the ER and copy to the ET and IEC within 3 working days of notification. 3. Implement the agreed proposals. 4. Resubmit proposals if problems still not under control. 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated. |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Event and Action Plan for Landscape and Visual Impact

| EVENT | ACTION | | | |
|--------------------------------|---|---|---|--|
| | ET | IEC | ER | Contractor |
| Non-conformity on one occasion | <ol style="list-style-type: none">1. Identify Source2. Inform the IEC and the ER3. Discuss remedial actions with the IEC, the ER and the Contractor4. Monitor remedial actions until rectification has been completed | <ol style="list-style-type: none">1. Check report2. Check the Contractor's working method3. Discuss with the ET and the Contractor on possible remedial measures4. Advise the ER on effectiveness of proposed remedial measures.5. Check implementation of remedial measures. | <ol style="list-style-type: none">1. Notify Contractor2. Ensure remedial measures are properly implemented | <ol style="list-style-type: none">1. Amend working methods2. Rectify damage and undertake any necessary replacement |
| Repeated Non-conformity | <ol style="list-style-type: none">1. Identify Source2. Inform the IEC and the ER3. Increase monitoring frequency4. Discuss remedial actions with the IEC, the ER and the Contractor5. Monitor remedial actions until rectification has been completed6. If exceedance stops, cease additional monitoring | <ol style="list-style-type: none">1. Check monitoring report2. Check the Contractor's working method3. Discuss with the ET and the Contractor on possible remedial measures4. Advise the ER on effectiveness of proposed remedial measures5. Supervise implementation of remedial measures. | <ol style="list-style-type: none">1. Notify the Contractor2. Ensure remedial measures are properly implemented | <ol style="list-style-type: none">1. Amend working methods2. Rectify damage and undertake any necessary replacement |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Appendix I

Waste Flow Table

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| Waste Flow Table for Year 2016 | | | | | | | | | | | |
|--------------------------------|--|-------------------------------------|--------------------------|--------------------------|--------------------------|--------------------------|---|----------------------------|-----------------------|----------------|-----------------------------|
| Monthly Ending | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | | Actual Quantities of Non-inert C&D Wastes Generated Monthly | | | | |
| | Total Quantity Generated (Inert C&D) | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ cardboard packaging | Plastics (see Note 2) | Chemical Waste | Others, e.g. general refuse |
| | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000 kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m ³) |
| 2016 Jan | 0.159 | 0.101 | 0.058 | Nil | Nil | Nil | Nil | 0.023 | 0.00002 | 0.0158 | 0.0335 |
| 2016 Feb | 0.291 | 0.050 | 0.241 | Nil | Nil | Nil | 1.34 | 0.023 | 0.00002 | 0.0158 | 0.0335 |
| 2016 Mar | 2.7389 | 0.0407 | 0.0662 | Nil | 2.632 | Nil | 5.92 | 0.023 | 0.00002 | 0.0158 | 0.0571 |
| 2016 Apr | 4.1718 | 0.0578 | 0.462 | Nil | 3.652 | Nil | 12.5 | 0.023 | 0.00002 | 0.0158 | 0.0426 |
| 2016 May | 3.592 | Nil | 0.299 | Nil | 3.293 | Nil | 5.23 | 0.023 | 0.00002 | 0.0158 | 0.0621 |
| 2016 June | 4.6035 | Nil | 0.8555 | Nil | 3.748 | Nil | Nil | 0.023 | 0.00002 | 0.0158 | 0.0619 |
| 2016 July | 6.155 | 0.153 | 0.015 | Nil | 5.987 | Nil | 7.84 | 0.023 | 0.00002 | 0.0158 | 0.0433 |
| 2016 Aug | 5.1155 | Nil | Nil | Nil | 5.1155 | Nil | 19.93 | 0.023 | Nil | Nil | 0.0147 |
| 2016 Sept | 7.2267 | Nil | Nil | Nil | 7.2267 | Nil | 33.65 | 0.023 | Nil | Nil | 0.0103 |
| 2016 Oct | 4.6448 | Nil | Nil | Nil | 4.6448 | Nil | 13.30 | 0.023 | Nil | Nil | 0.0385 |
| 2016 Nov | 6.1626 | Nil | Nil | Nil | 6.1626 | Nil | 27.06 | 0.023 | Nil | Nil | 0.0192 |
| 2016 Dec | 6.3522 | Nil | Nil | Nil | 6.3522 | Nil | 13.30 | 0.023 | Nil | Nil | 0.0121 |
| Total | 51.213 | 0.4025 | 1.9967 | Nil | 48.8138 | Nil | 140.07 | 0.276 | 0.00014 | 0.1106 | 0.4288 |

Note:

- 1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- 2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| Waste Flow Table for Year 2017 | | | | | | | | | | | |
|--------------------------------|--|-------------------------------------|--------------------------|--------------------------|--------------------------|--------------------------|---|----------------------------|-----------------------|----------------|-----------------------------|
| Monthly Ending | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | | Actual Quantities of Non-inert C&D Wastes Generated Monthly | | | | |
| | Total Quantity Generated (Inert C&D) | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ cardboard packaging | Plastics (see Note 2) | Chemical Waste | Others, e.g. general refuse |
| | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000 kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m ³) |
| 2017 Jan | 4.2300 | Nil | Nil | Nil | 4.2300 | Nil | 0.015 | 0.023 | Nil | Nil | 0.0109 |
| 2017 Feb | 3.2128 | Nil | Nil | Nil | 3.2128 | Nil | 0.015 | 0.023 | Nil | Nil | 0.0096 |
| 2017 Mar | 9.4759 | Nil | Nil | Nil | 9.4759 | Nil | 0.034 | 0.023 | Nil | Nil | 0.0162 |
| 2017 Apr | 4.8827 | Nil | Nil | Nil | 4.8827 | Nil | 0.016 | 0.023 | Nil | Nil | 0.0062 |
| 2017 May | 3.0366 | Nil | Nil | Nil | 3.0366 | Nil | 0.022 | 0.023 | Nil | Nil | 0.0282 |
| 2017 Jun | 2.5656 | Nil | Nil | Nil | 2.5656 | Nil | 41.25 | Nil | Nil | Nil | 0.0357 |
| 2017 Jul | 5.5267 | Nil | 0.7851 | Nil | 4.7416 | Nil | 4.01 | 0.4515 | Nil | 0.25 | 0.0364 |
| 2017 Aug | 11.4734 | Nil | 0.0276 | Nil | 11.4458 | Nil | 7.4 | Nil | Nil | Nil | 0.0196 |
| 2017 Sep | 23.9373 | Nil | 2.6167 | Nil | 21.3206 | Nil | 3.52 | Nil | Nil | Nil | 0.0333 |
| 2017 Oct | 17.8261 | Nil | 0.4069 | Nil | 17.4192 | Nil | Nil | Nil | Nil | Nil | 0.0156 |
| 2017 Nov | 5.8834 | Nil | 0.6664 | Nil | 5.217 | Nil | Nil | Nil | Nil | Nil | 0.023 |
| 2017 Dec | 21.3554 | Nil | 0.4763 | Nil | 20.8791 | Nil | 29.13 | Nil | Nil | Nil | 0.022 |
| Total | 113.4059 | Nil | 4.9790 | Nil | 108.4269 | Nil | 85.412 | 0.5665 | Nil | 0.25 | 0.2567 |

Note:

- 1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- 2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Waste Flow Table for Year 2018

| Monthly Ending | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | | Actual Quantities of Non-inert C&D Wastes Generated Monthly | | | | |
|----------------|--|-------------------------------------|--------------------------|--------------------------|--------------------------|--------------------------|---|----------------------------|-----------------------|----------------|-----------------------------|
| | Total Quantity Generated (Inert C&D) | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ cardboard packaging | Plastics (see Note 2) | Chemical Waste | Others, e.g. general refuse |
| | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000 kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m ³) |
| 2018 Jan | 10.2340 | Nil | Nil | Nil | 10.2340 | Nil | 32.39 | Nil | Nil | Nil | 0.0161 |
| 2018 Feb | 6.5256 | Nil | Nil | Nil | 6.5256 | Nil | Nil | Nil | Nil | Nil | 0.0235 |
| 2018 Mar | 28.1995 | Nil | Nil | Nil | 28.1995 | Nil | 54.54 | Nil | Nil | Nil | 0.0190 |
| 2018 Apr | | | | | | | | | | | |
| 2018 May | | | | | | | | | | | |
| 2018 Jun | | | | | | | | | | | |
| 2018 Jul | | | | | | | | | | | |
| 2018 Aug | | | | | | | | | | | |
| 2018 Sep | | | | | | | | | | | |
| 2018 Oct | | | | | | | | | | | |
| 2018 Nov | | | | | | | | | | | |
| 2018 Dec | | | | | | | | | | | |
| Total | 44.9591 | Nil | Nil | Nil | 44.9591 | Nil | 86.93 | Nil | Nil | Nil | 0.0586 |

Note:

- 1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- 2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Appendix J

Environmental Mitigation Implementation Schedule (EMIS)

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|--|-------------------------------------|---|------------------------------|------------------------|--|
| <u>Air Quality Measures</u> | | | | | |
| New Distributor Roads Serving the Planned KTD | | | | | |
| AEIAR-130/2009 S3.2 | AEIAR 130/2009 EM&A Manual S2.2 | 8 times daily watering of the work site with active dust emitting activities. | Contractor | All relevant worksites | Implemented |
| Decommissioning of the Radar Station of the former Kai Tak Airport | | | | | |
| AEIAR-130/2009 S5.2.19 | AEIAR 130/2009 EM&A Manual S4.2.4 | The excavation area should be limited to as small in size as possible and backfilled with clean and/or treated soil shortly after excavation work. The exposed excavated area should be covered by the tarpaulin during night time. The top layer soils should be sprayed with fine misting of water immediately before the excavation. | Contractor | All relevant worksites | Not Applicable |
| Trunk Road T2 | | | | | |
| AEIAR-174/2013 S4.9.2.1 | AEIAR-174/2013 EM&A Manual S2.3.1.1 | Watering of the construction areas 12 times per day to reduce dust emissions by 91.7%, with reference to the "Control of Open Fugitive Dust Sources" (USEPA AP-42). The amount of water to be applied would be 0.91L/m2 for the respective watering frequency. | Contractor | All relevant worksites | Implemented |
| | | Dust enclosures with watering would be provided along the loading ramps and conveyor belts for unloading the C&D materials to the barge for dust suppression. | Contractor | All relevant worksites | Not Applicable |
| | | 8 km per hour is the recommended limit of the speed for vehicles on unpaved site roads. | Contractor | All relevant worksites | Implemented |
| | | <u>Good Site Practices</u> | | | |
| AEIAR-130/2009 | AEIAR 130/2009 | Stockpiling site(s) should be lined with impermeable sheeting and bunded. Stockpiles should | Contractor | All relevant | Partially |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|--|---|---|------------------------------|------------------------|--|
| S3.2, S5.2.19, AEIAR-174/2013 S4.9.2.2 | EM&A Manual S2.2, S4.2, AEIAR-174/2013 EM&A Manual S2.3.1.2 | be fully covered by impermeable sheeting to reduce dust emission. | | worksites | Implemented |
| | | Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather. Use of frequent watering for particularly dusty construction areas and areas close to ASRs. | Contractor | All relevant worksites | Partially Implemented |
| | | Misting for the dusty material should be carried out before being loaded into the vehicle. Any vehicle with an open load carrying area should have properly fitted side and tail boards. | Contractor | All relevant worksites | Implemented |
| | | Material having the potential to create dust should not be loaded from a level higher than the side and tail boards and should be dampened and covered by a clean tarpaulin. | Contractor | All relevant worksites | Implemented |
| | | Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations; The tarpaulin should be properly secured and should extend at least 300 mm over the edges of the sides and tailboards. The material should also be dampened if necessary before transportation. | Contractor | All relevant worksites | Implemented |
| | | The vehicles should be restricted to maximum speed of 10 km per hour. Confined haulage and delivery vehicle to designated roadways inside the site. Onsite unpaved roads should be compacted and kept free of loose materials. | Contractor | All relevant worksites | Implemented |
| | | Vehicle washing facilities should be provided at every vehicle exit point. Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites. The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores. | Contractor | All relevant worksites | Partially Implemented |
| | | Every main haul road should be sealed with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet. | Contractor | All relevant worksites | Implemented |
| | | Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. | Contractor | All relevant worksites | Implemented |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|-------------------------|-------------------------------------|--|------------------------------|------------------------|--|
| | | Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed. | Contractor | All relevant worksites | Implemented |
| | | Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system. | Contractor | All relevant worksites | Implemented |
| | | Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. | Contractor | All relevant worksites | Implemented |
| | | Open stockpiles shall be avoided or covered. Prevent placing dusty material storage piles near ASRs. | Contractor | All relevant worksites | Partially Implemented |
| | | Routing of vehicles and position of construction plant should be at the maximum possible distance from ASRs. | Contractor | All relevant worksites | Implemented |
| | | <u>Dark smoke</u> | | | |
| | | Dark smoke emission shall be control in accordance with the Air Pollution Control (Smoke) Regulation and ETWB TCW 19/2005. | Contractor | All relevant worksites | Implemented |
| | | Plant and equipment should be well maintained to prevent dark smoke emission. | Contractor | All relevant worksites | Partially Implemented |
| <u>Noise Measures</u> | | | | | |
| Trunk Road T2 | | | | | |
| AEIAR-174/2013 S5.9.2.1 | AEIAR-174/2013 EM&A Manual S3.4.1.1 | The use of quieter plant, including Quality Powered Mechanical Equipment (QPME) is specified for the list of equipment: <ul style="list-style-type: none"> • Concrete lorry mixer • Dump Truck, 5.5 tonne < gross vehicle weight <= 38 tonne • Generator, Super Silenced, 70 dB(A) at 7m | Contractor | All relevant worksites | Implemented |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|---|--|---|------------------------------|------------------------|--|
| | | <ul style="list-style-type: none"> • Poker, vibratory, Hand-held (electric) • Water Pump, Submersible (Electric) • Mobile Crane - KOBELCO CKS900 • Excavator, wheeled/tracked - HYUNDAI R80CR-9 | | | |
| | | Use of temporary or fixed noise barriers with a surface density of at least 10kg/m ² to screen noise from movable and stationary plant. | Contractor | All relevant worksites | Implemented |
| | | Use of enclosures with covers at top and three sides and a surface density of at least 10kg/m ² to screen noise from generally static noisy plant such as air compressors. | Contractor | All relevant worksites | Implemented |
| | | Use of acoustic fabric for the silent piling system, drill rigs, rock drills etc. | Contractor | All relevant worksites | Implemented |
| | | <u>Good Site Practices</u> | | | |
| AEIAR-130/2009 S3.3, S5.3.10, AEIAR-174/2013 S5.9.2.1 | AEIAR 130/2009 EM&A Manual S2.3, S4.3.2, AEIAR-174/2013 EM&A Manual S3.4.1.1 | Only well-maintained plant should be operated on-site and plant shall be serviced regularly during the construction/ decommissioning program. | Contractor | All relevant worksites | Implemented |
| | | Silencers or mufflers on construction equipment should be utilized and shall be properly maintained during the construction/ decommissioning program. | Contractor | All relevant worksites | Implemented |
| | | Mobile plant, if any, should be sited as far away from NSRs as possible. | Contractor | All relevant worksites | Implemented |
| | | Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or should be throttled down to a minimum. | Contractor | All relevant worksites | Implemented |
| | | Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. | Contractor | All relevant worksites | Implemented |
| | | Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction/ decommissioning activities. | Contractor | All relevant worksites | Implemented |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|-------------------------------|-------------------------------------|--|------------------------------|------------------------|--|
| | | Use of site hoarding as a noise barrier to screen noise at low level NSRs. | Contractor | All relevant worksites | Implemented |
| | | For the use of hand held percussive breakers (with mass of above 10kg) and portable air compressors (supply air at 500 kPa or above), the noise level of such PME shall comply with a stringent noise emission standard and a noise emission label shall be obtained from the DEP before use at any time in construction site. | Contractor | All relevant worksites | Implemented |
| | | Quiet powered mechanical equipment (PME) shall be used for the construction of the Project. | Contractor | All relevant worksites | Implemented |
| | | Full enclosures shall be used to screen noise from relatively static PMEs (including air compressor, bar bender, concrete pump, generator and water pump) from sensitive receiver(s). | Contractor | All relevant worksites | Implemented |
| | | Movable cantilevered noise barriers shall be used to screen noise from mobile PMEs (including asphalt paver, breaker, excavator and hand-held breaker) from sensitive receiver(s). These movable cantilevered noise barriers shall be located close to the mobile PMEs and shall be moved/adjusted iteratively in step with each movement of the corresponding mobile PMEs in order to maximize their noise reduction effects. | Contractor | All relevant worksites | Implemented |
| | | Only approved or exempted Non-road Mobile Machineries (NRMMS) including regulated machines and non-road vehicles with proper labels are allowed to be used in specified activities on-site. | Contractor | All relevant worksites | Implemented |
| <u>Water Quality Measures</u> | | | | | |
| Trunk Road T2 | | | | | |
| | | <u>Accidental Spillage</u> | | | |
| AEIAR-174/2013 S6.4.8.5 | AEIAR-174/2013 EM&A Manual S4.2.1.1 | All bentonite slurry should be stored in a container that resistant to corrosion, maintained in good conditions and securely closed; The container should be labelled in English and Chinese and note that the container is for storage of bentonite slurry only. | Contractor | All relevant worksites | Implemented |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|--|---|--|------------------------------|------------------------|--|
| | | The storage container should be placed on an area of impermeable flooring and bunded with capacity to accommodate 110% of the volume of the container size or 20% by volume stored in the area and enclosed with at least 3 sides. | Contractor | All relevant worksites | Implemented |
| | | The storage container should be sufficiently covered to prevent rainfall entering the container or bunded area (water collected within the bund must be tested and disposed of as chemical waste, if necessary). An emergency clean up kit shall be readily available where bentonite fluid will be stored or used. | Contractor | All relevant worksites | Implemented |
| | | The handling and disposal of bentonite slurries should be undertaken in accordance within ProPECC PN 1/94. Surplus bentonite slurries used in construction works shall be reconditioned and reused wherever practicable. Residual bentonite slurry shall be disposed of from the site as soon as possible as stipulated in Clause 8.56 of the General Specification for Civil Engineering Works. The Contractor should explore alternative disposal outlets for the residual bentonite slurry (dewatered bentonite slurry to be disposed to a public filling area and liquid bentonite slurry, if mixed with inert fill material, to be disposed to a public filling area) and disposal at landfill should be the last resort. | Contractor | All relevant worksites | Implemented |
| AEIAR-174/2013 S6.4.8.8 | AEIAR-174/2013 EM&A Manual S4.2.1.1 | In order to protect against impacts to the surrounding marine waters of the KTTS and Victoria Harbour in the event of an accidental spillage of fuel or oil, the Contractor will be required to prepare a spill response plan to the satisfaction of AFCD, EPD, FSD, Police, TD and WSD to define procedures for the control, containment and clean-up of any spillage that could occur on the construction site. | Contractor | All relevant worksites | Implemented |
| | | <u>Dredging, Reclamation and Filling</u> | | | |
| | | No dredging, reclamation or filling in the marine environment shall be carried out. | Contractor | All relevant worksites | Implemented |
| Decommissioning of the Radar Station of the former Kai Tak Airport | | | | | |
| | | <u>Building Demolition</u> | | | |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|--|--|--|------------------------------|------------------------|--|
| AEIAR-130/2009 S5.4 | AEIAR 130/2009 EM&A Manual S4.4 | The site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. | Contractor | All relevant worksites | Not Applicable |
| | | There is a need to apply to EPD for a discharge licence under the WPCO for discharging effluent from the construction site. The discharge quality is required to meet the requirements specified in the discharge licence. All the runoff, wastewater or extracted groundwater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. It is anticipated that the wastewater generated from the works areas would be of small quantity. Monitoring of the treated effluent quality from the works areas should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. | Contractor | All relevant worksites | Not Applicable |
| | | <u>General Construction Works</u> | | | |
| | | <u>Construction Runoff</u> | | | |
| AEIAR-130/2009 S3.4, S5.4/ AEIAR-174/2013 S6.4.8.1 | AEIAR 130/2009 EM&A Manual S2.4, S4.4/ AEIAR-174/2013 EM&A Manual S4.2.1.1 | Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include the use of sediment traps and adequate maintenance of drainage systems to prevent flooding and overflow. | Contractor | All relevant worksites | Partially Implemented |
| | | Construction site should be provided with adequately designed perimeter channel and pre-treatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. | Contractor | All relevant worksites | Implemented |
| | | Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the | Contractor | All relevant worksites | Implemented |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|---------|----------|--|------------------------------|------------------------|--|
| | | rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. | | | |
| | | Sediment tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m ³ capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped. | Contractor | All relevant worksites | Implemented |
| | | Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50 m ³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. | Contractor | All relevant worksites | Implemented |
| | | Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. | Contractor | All relevant worksites | Implemented |
| | | Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events. | Contractor | All relevant worksites | Implemented |
| | | Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain. | Contractor | All relevant worksites | Implemented |
| | | An adequately designed and located wheel washing bay should be provided at every site exit, and wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. | Contractor | All relevant worksites | Implemented |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|---------|----------|---|------------------------------|------------------------|--|
| | | <u>Drainage</u> | | | |
| | | It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There should be no direct discharge of effluent from the site into the sea. | Contractor | All relevant worksites | Implemented |
| | | All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required. | Contractor | All relevant worksites | Partially Implemented |
| | | <u>Stormwater Discharges</u> | | | |
| | | Minimum distances of 100 m should be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes. | Contractor | All relevant worksites | Implemented |
| | | <u>Sewage Effluent</u> | | | |
| | | Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets should be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor should also be responsible for waste disposal and maintenance practices. | Contractor | All relevant worksites | Implemented |
| | | <u>Debris and Litter</u> | | | |
| | | In order to maintain water quality in acceptable conditions with regard to aesthetic quality, contractors should be required, under conditions of contract, to ensure that site management is optimised and that disposal of any solid materials, litter or wastes to marine waters does not occur. Debris and refuse generated on-site should be collected, handled and disposed of | Contractor | All relevant worksites | Implemented |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|----------------------------------|---|---|------------------------------|------------------------|--|
| | | properly to avoid entering into the adjacent harbour waters. Stockpiles of cement and other construction materials should be kept covered when not being used. | | | |
| | | <u>Accidental Spillage</u> | | | |
| | | Oils and fuels should only be used and stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to the nearby harbour waters, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters of the Victoria Harbour WCZ. The bund should be drained of rainwater after a rain event. | Contractor | All relevant worksites | Implemented |
| <u>Waste Management Measures</u> | | | | | |
| | | <u>Waste Management Plan</u> | | | |
| AEIAR-174/2013 S11.4.8.1 | AEIAR-174/2013 EM&A Manual S9.2.1.2 | Contractor should be requested to submit an outline Waste Management Plan (WMP) prior to the commencement of construction work, in accordance with the ETWB TC(W) No.19/2005 so as to provide an overall framework of waste management and reduction. | Contractor | All relevant worksites | Implemented |
| | | <u>Good Site Practices</u> | | | |
| AEIAR-130/2009 S3.5, S5.5 | AEIAR 130/2009 EM&A Manual S2.5, S4.5 | Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site. | Contractor | All relevant worksites | Implemented |
| | | Training of site personnel in proper waste management and chemical waste handling procedures. | Contractor | All relevant worksites | Implemented |
| | | Provision of sufficient waste disposal points and regular collection for disposal. | Contractor | All relevant worksites | Implemented |
| | | Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. | Contractor | All relevant worksites | Implemented |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|---------|----------|---|------------------------------|------------------------|--|
| | | A recording system for the amount of wastes generated, recycled and disposed of (including the disposal sites). | Contractor | All relevant worksites | Implemented |
| | | <u>Waste Reduction Measures</u> | | | |
| | | Sort C&D waste from demolition of the remaining structures to recover recyclable portions such as metals. | Contractor | All relevant worksites | Implemented |
| | | Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal. | Contractor | All relevant worksites | Implemented |
| | | Encourage collection of aluminum cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force. | Contractor | All relevant worksites | Implemented |
| | | Any unused chemicals or those with remaining functional capacity should be recycled. | Contractor | All relevant worksites | Implemented |
| | | Proper storage and site practices to minimize the potential for damage or contamination of construction materials. | Contractor | All relevant worksites | Implemented |
| | | <u>Construction and Demolition Materials</u> | | | |
| | | Where it is unavoidable to have transient stockpiles of C&D material within the work site pending collection for disposal, the transient stockpiles shall be located away from waterfront or storm drains as far as possible. | Contractor | All relevant worksites | Implemented |
| | | Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric. | Contractor | All relevant worksites | Implemented |
| | | Skip hoist for material transport should be totally enclosed by impervious sheeting. | Contractor | All relevant worksites | Implemented |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|---------|----------|---|------------------------------|------------------------|--|
| | | Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site. | Contractor | All relevant worksites | Implemented |
| | | The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores. | Contractor | All relevant worksites | Implemented |
| | | The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle. | Contractor | All relevant worksites | Implemented |
| | | All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet. | Contractor | All relevant worksites | Implemented |
| | | The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading. | Contractor | All relevant worksites | Implemented |
| | | When delivering inert C&D material to public fill reception facilities, the material should consist entirely of inert construction waste and of size less than 250mm or other sizes as agreed with the Secretary of the Public Fill Committee. In order to monitor the disposal of the surplus C&D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system as stipulated in the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system. | Contractor | All relevant worksites | Implemented |
| | | <u>Chemical Waste</u> | | | |
| | | After use, chemical wastes (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Spent chemicals should be collected by a licensed collector for disposal at the CWTF or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. | Contractor | All relevant worksites | Partially Implemented |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|------------------------------------|----------|---|------------------------------|------------------------|--|
| | | <u>General Refuse</u> | | | |
| | | General refuse should be stored in enclosed bins or compaction units separate from C&D material. A licensed waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Effective collection and storage methods (including enclosed and covered area) of site wastes would be required to prevent waste materials from being blown around by wind, wastewater discharge by flushing or leaching into the marine environment, or creating odour nuisance or pest and vermin problem. | Contractor | All relevant worksites | Implemented |
| <u>Land Contamination Measures</u> | | | | | |
| | | <u>For any excavation works conducted at Radar Station</u> | | | |
| | | As the risk due to dermal contact with groundwater by site workers is uncertain, it is recommended that personnel protective equipment (PPE) be used by site workers as a mitigation measure. | Contractor | All relevant worksites | Not Applicable |
| <u>Landscape and Visual Impact</u> | | | | | |
| | | <u>New Distributor Roads Serving the Planned KTD</u> | | | |
| | | <u>Construction Phase</u> | | | |
| | | All existing trees should be carefully protected during construction. | Contractor | All relevant worksites | Not Applicable |
| | | Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work. | Contractor | All relevant worksites | Not Applicable |
| | | Control of night-time lighting. | Contractor | All relevant worksites | Not Applicable |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|----------------------------|---|---|------------------------------|------------------------|--|
| | | Erection of decorative screen hoarding. | Contractor | All relevant worksites | Implemented |
| | | <u>Trunk Road T2</u> | | | |
| | | <u>Construction Phase</u> | | | |
| AEIAR-174/2013 S9.9.1.1 | AEIAR-174/2013 EM&A Manual S7.2.1.2 | All works shall be carefully designed to minimize impacts on existing landscape resources and visually sensitive receivers. Existing trees within works area shall be retained and protected. | Contractor | All relevant worksites | Not Applicable |
| | | Existing trees of good quality and condition that are unavoidably affected by the works should be transplanted. | Contractor | All relevant worksites | Not Applicable |
| | | Large temporary stockpiles of excavated material shall be covered with unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance. | Contractor | All relevant worksites | Implemented |
| | | Construction plant and building material shall be orderly and carefully stored in order to create a neat and tidy visual appearance. | Contractor | All relevant worksites | Partially Implemented |
| | | Erection of decorative screen hoarding should be designed to be compatible with the existing urban context. | Contractor | All relevant worksites | Implemented |
| | | All lighting in construction site shall be carefully controlled to minimize light pollution and night-time glare to nearby residences and GIC user. The contractor shall consider other security measures, which shall minimize the visual impacts. | Contractor | All relevant worksites | Not Applicable |
| <u>General Condition</u> | | | | | |
| | | The Permit Holder shall display conspicuously a copy of this Permit on the Project site(s) at all vehicular site entrances/exits or at a convenient location for public's information at all times. The Permit Holder shall ensure that the most updated information about the Permit, including any amended Permit, is displayed at such locations. If the Permit Holder surrenders a part or the whole of the Permit, the notice he sends to the Director shall also be displayed at the same | Contractor | All relevant worksites | Implemented |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, black, sans-serif font. The text is centered between two thick, horizontal black bars.

| EIA Ref | EM&A Ref | Environmental Protection Measures / Mitigation Measures | Who to implement the measure | Location / Timing | Construction Phase Implementation Status |
|---------|----------|---|------------------------------|-------------------|---|
| | | locations as the original Permit. The suspended, varied or cancelled Permit shall be removed from display at the Project site(s). | | | |

Implementation status: Implemented / Partially Implemented / Not Implemented / Not Applicable

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Appendix K

Weather and Meteorological Conditions during Reporting Month

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
 Profit Industrial Building,
 1-15 Kwai Fung Crescent, Kwai Fong,
 Hong Kong..

Tel : (852)-24508238
 Fax : (852)-24508032
 Email : mcl@fugro.com



| Date | Mean Pressure (hPa) | Air Temperature | | | Mean Relative Humidity (%) | Total Rainfall (mm) |
|------------|---------------------|------------------|---------------|------------------|----------------------------|---------------------|
| | | Maximum (deg. C) | Mean (deg. C) | Minimum (deg. C) | | |
| March 2018 | | | | | | |
| 01 | 1012.5 | 24.8 | 21.3 | 19.4 | 86 | 0 |
| 02 | 1012.1 | 24.7 | 21.3 | 19.5 | 78 | Trace |
| 03 | 1011.2 | 23.6 | 22 | 21 | 91 | 0 |
| 04 | 1011 | 27.3 | 24 | 21.9 | 89 | Trace |
| 05 | 1012.4 | 27.8 | 25.1 | 23.4 | 84 | 0 |
| 06 | 1017.2 | 23.5 | 19.8 | 18.3 | 83 | Trace |
| 07 | 1016.7 | 20.6 | 19.1 | 17.6 | 79 | Trace |
| 08 | 1019.4 | 20.5 | 14.5 | 12.5 | 82 | 20.3 |
| 09 | 1022.8 | 19.8 | 14.8 | 11.1 | 61 | 0 |
| 10 | 1022.1 | 20.3 | 16.7 | 13.7 | 66 | 0 |
| 11 | 1021.5 | 22.5 | 18 | 15.3 | 69 | 0 |
| 12 | 1019 | 23.3 | 19.6 | 16.9 | 71 | 0 |
| 13 | 1016.7 | 24.5 | 20.9 | 18.1 | 75 | 0 |
| 14 | 1014.8 | 20.8 | 20.2 | 19.4 | 83 | 2.4 |
| 15 | 1013.2 | 25.1 | 22.1 | 20.1 | 84 | Trace |
| 16 | 1014.8 | 26.3 | 22.7 | 20.3 | 81 | 0 |
| 17 | 1017.3 | 22 | 19.5 | 18.6 | 85 | Trace |
| 18 | 1016 | 24.1 | 20.8 | 19.2 | 83 | Trace |
| 19 | 1011.7 | 25.6 | 22.8 | 20.7 | 86 | Trace |
| 20 | 1013 | 25.3 | 21.4 | 16.9 | 70 | Trace |
| 21 | 1016.7 | 24.1 | 18.7 | 14.5 | 51 | 0 |
| 22 | 1016.9 | 24.1 | 19.5 | 16.2 | 57 | 0 |
| 23 | 1018.4 | 24.7 | 20.5 | 17.2 | 68 | 0 |
| 24 | 1018.9 | 23.8 | 21.1 | 19.6 | 77 | Trace |
| 25 | 1019.4 | 24.5 | 21.7 | 20.5 | 68 | Trace |
| 26 | 1018.3 | 26.5 | 22.6 | 20.4 | 71 | 0 |
| 27 | 1016.2 | 26 | 22.8 | 20.8 | 73 | 0 |
| 28 | 1014.7 | 26.7 | 22.7 | 21 | 77 | 0 |
| 29 | 1014.3 | 27 | 22.9 | 21.1 | 78 | 0 |
| 30 | 1015.4 | 27.9 | 23.5 | 21.2 | 76 | 0 |
| 31 | 1015.5 | 27.5 | 23.5 | 21.4 | 65 | 0 |

Source: Hong Kong Observatory – Hong Kong Observatory

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Appendix L

Cumulative statistics on Environmental Complaints, Notifications of Summons and Successful Prosecution

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com


Environmental Complaints Log

| Complaint Log No. | Date of Notification | Received From and Received By | Nature of Complaint | Date of Investigation | Outcome | Date of Reply |
|-------------------|----------------------|-------------------------------|---------------------|-----------------------|---------------------|------------------|
| 1 | 7 December 2016 | Andy Choy | Air | 13 February 2017 | Project-related | 13 February 2017 |
| 2 | 9 February 2017 | Andy Choy | Air | 22 February 2017 | Not Project-related | 7 March 2017 |
| 3 | 2 May 2017 | Andy Choy | Noise | 4 May 2017 | Not Valid | 22 May 2017 |
| 4 | 16 July 2017 | HMJV | Water Quality | 4 August 2017 | Not Project-related | 4 August 2017 |

Cumulative Statistics on Complaints

| Environmental Parameters | Cumulative No. Brought Forward | No. of Complaints This Month | Cumulative Project-to-Date |
|--------------------------|--------------------------------|------------------------------|----------------------------|
| Air | 2 | 0 | 2 |
| Noise | 1 | 0 | 1 |
| Water | 1 | 0 | 1 |
| Waste | 0 | 0 | 0 |
| Total | 0 | 0 | 0 |

Cumulative Statistics on Notification of Summons and Successful Prosecutions

| Environmental Parameters | Cumulative No. Brought Forward | No. of Notification of Summons and Prosecutions This Month | Cumulative Project-to-Date |
|--------------------------|--------------------------------|--|----------------------------|
| Air | 0 | 0 | 0 |
| Noise | 0 | 0 | 0 |
| Water | 0 | 0 | 0 |
| Waste | 0 | 0 | 0 |
| Total | 0 | 0 | 0 |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Appendix M

Summary of Site Audit in the Reporting Month

Summary of Site Audit in the Reporting Month

| Parameters | Date | Observations and Recommendations | Follow-up |
|-------------------------------|---------------|---|--|
| Air Quality | 1 March 2018 | Mud and silt deposits were found at the entrance of Portion I. Contractor should clean the ground regularly. | The item was rectified by the Contractor and inspected on 8 March 2018. |
| | | Contractor was reminded to apply dust suppression measures such as water spraying to open stockpile. (Portion H) | The item was rectified by the Contractor and inspected on 8 March 2018. |
| | 8 March 2018 | Dark smoke were emitted from plant. Contractor should maintain the machine/plant regularly to prevent dark smoke emission. | The item was rectified by the Contractor and inspected on 15 March 2018. |
| | 14 March 2018 | Excavated earth material were brought to road by unfully washed wheels (Portion K). Contractor should clean the road ASAP. | The item was rectified by the Contractor and inspected on 21 March 2018. |
| Noise | NA | | |
| Water Quality | 8 March 2018 | Contractor was reminded to take precaution measures at any time of year when rainstorm is likely. | The item was rectified by the Contractor and inspected on 15 March 2018. |
| | 21 March 2018 | Stagnant water were accumulating in Portion K. Contractor should complete the pumping system ASAP. | The item was rectified by the Contractor and inspected on 26 March 2018. |
| | 26 March 2018 | Sediments and stagnant water were found in the u-channel (Zone 2). Sediments and stagnant water shall be removed regularly. | The item was rectified by the Contractor and inspected on 4 April 2018. |
| Chemical and Waste Management | 1 March 2018 | Oil Stain was found on ground at Zone 2. Contractor should clean the oil stain and dispose the waste as chemical waste. | The item was rectified by the Contractor and inspected on 8 March 2018. |
| | 26 March 2018 | Chemical container shall be stored and labelled properly (Zone 1). Drip tray and labels shall be provided | The item was rectified by the Contractor and inspected on 4 April 2018. |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| Parameters | Date | Observations and Recommendations | Follow-up |
|-----------------------------|---------------|---|---|
| | 26 March 2018 | Chemical container shall be orderly and carefully stored (Zone 1). Drip tray and labels shall be provided | The item was rectified by the Contractor and inspected on 4 April 2018. |
| Land Contamination | 1 March 2018 | Oil Stain was found on ground at Zone 2. Contractor should clean the oil stain and dispose the waste as chemical waste. | The item was rectified by the Contractor and inspected on 8 March 2018. |
| Landscape and Visual Impact | 26 March 2018 | Construction material shall be orderly and carefully stored (Zone 1). | The item was rectified by the Contractor and inspected on 4 April 2018. |
| General Condition | | NA | |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong..

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Appendix N

Outstanding Issues and Deficiencies

Summary of Outstanding Issues and Deficiencies in the Reporting Month

| Parameters | Outstanding Issues | Deficiencies |
|-------------------------------|--------------------|---|
| Air Quality | NA | Any items of deficiencies can be referred to Appendix M. |
| Noise | NA | |
| Water Quality | NA | |
| Chemical and Waste Management | NA | |
| Land Contamination | NA | |
| Landscape and Visual Impact | NA | |
| General Condition | NA | |
| Others | NA | |