12-3-2021

By hand

Environmental Protection Department Environmental Assessment Division Metro Assessment Group Kowloon Section (2) 27th floor, Southorn Centre, 130 Hennessy Road, Wan Chai, Hong Kong (Attn: Mr. TANG Ho Him, Matthew)

Dear Mr. TANG,

Contract No. EDO 15/2018

Environmental Monitoring Works for Contract No. ED/2018/01 – Kai Tak Development – Stage 4 infrastructure at the Former Runway and South Apron

Submission of Monthly EM&A Report for February 2021

I refer to the Environment Permit (EP) No. EP-337/2009 and EP-445/2013/A for the captioned project.

Pursuant to Condition 3.3 of the EP-337/2009 and Condition of the 3.2 of the EP-445/2013/A, please find enclosed four hard copies and one electronic copy of Monthly EM&A Report for February 2021, which has been certified by the ET leader and verified by the IEC for your reference.

Thank you very much for your attention and please feel free to contact Mr. Lee at 2618 2166 should you require further information.

Yours faithfully,

For and on behalf of

Ka Shing Management Consultant Limited

AKCL

Applied knowledge center limited

Company Secretary

Environmental Monitoring and Audit Report for Contract No. ED/2018/01 – Kai Tak Development – Stage 4 infrastructure at the former runway and south apron

Contract No.: EDO 15/2018

February 2021

(Version 1.1)

| Certified By: | 1 |
|---------------|-----------------------------|
| | (Environmental Team Leader) |



Ref.: CEDKTDS4EM00_0_0140L.21

12 March 2021

By Post and Email

AECOM Asia Company Limited 8/F, Grand Central Plaza, Tower 2 138 Shatin Rural Committee Road Shatin, Hong Kong

Attention: Mr. Clive Cheng

Dear Sir,

Re: Contract No. ED/2018/01 – Kai Tak Development Stage 4 Infrastructure at the Former Runway and South Apron

Monthly EM&A Report for February 2021

Reference is made to the Environmental Team's submission of the Monthly EM&A Report for February 2021 (Version 1.1) certified by the ET Leader and provided to us via email on 12 March 2021. Please be informed that we have no adverse comment on the captioned submission. We hereby verify the captioned submission in accordance with Condition 3.3 of EP-337/2009 and Condition 3.2 of EP-445/2013/A.

The ET Leader is reminded that it is the ET's responsibility to ensure the reported information be true, valid and correct as per Condition 3.4 of EP-337/2009 and Condition 3.3 of EP-445/2013/A.

Thank you for your attention. Please do not hesitate to contact the undersigned should you have any queries.

Yours faithfully, For and on behalf of Ramboll Hong Kong Limited

Manson Yeung Independent Environmental Checker

Penta-Ocean

c.c.

CEDD Ka Shing Attn.: Mr. Ronald Siu Attn.: Mr. Chan Pang Attn.: Mr. Daniel Ho

Fax: 2739 0076 By email Fax: 2572 4080

Q:\Projects\CEDKTDS4EM00\02 Proj_Mgt\02 Corr\CEDKTDS4EM00_0_0140L.21.doc

Table of Content

Page

| E | XECUTIVE SUMMARY1 |
|----|---|
| | Breaches of Action and Limit Levels 1 |
| | Complaint log1 |
| | Notifications of summons and successful prosecutions |
| | Report changes |
| | Key construction works in the reporting month |
| | Future key issues |
| 1. | INTRODUCTION |
| | Project Background |
| | Project Organization |
| | Works Area and Construction Programme |
| | Construction works undertaken during reporting month |
| | Submission Status under the Environmental Permits |
| | |
| 2. | AIR QUALITY MONITORING9 |
| 2. | AIR QUALITY MONITORING |
| 2. | |
| 2. | Monitoring Requirements |
| 2. | Monitoring Requirements |
| 2. | Monitoring Requirements 9 Monitoring Locations 9 Monitoring Parameters, Frequency and Duration 9 |
| 2. | Monitoring Requirements 9 Monitoring Locations 9 Monitoring Parameters, Frequency and Duration 9 Monitoring Equipment 10 |
| 2. | Monitoring Requirements9Monitoring Locations9Monitoring Parameters, Frequency and Duration9Monitoring Equipment10Monitoring Methodology and QA/QC Procedure11 |
| 2. | Monitoring Requirements9Monitoring Locations9Monitoring Parameters, Frequency and Duration9Monitoring Equipment10Monitoring Methodology and QA/QC Procedure11Wind Data Monitoring13 |
| 2. | Monitoring Requirements9Monitoring Locations9Monitoring Parameters, Frequency and Duration9Monitoring Equipment10Monitoring Methodology and QA/QC Procedure11Wind Data Monitoring13Action and Limit Levels13Impact Air Quality Monitoring results14 |
| | Monitoring Requirements9Monitoring Locations9Monitoring Parameters, Frequency and Duration9Monitoring Equipment10Monitoring Methodology and QA/QC Procedure11Wind Data Monitoring13Action and Limit Levels13Impact Air Quality Monitoring results14 |
| | Monitoring Requirements9Monitoring Locations9Monitoring Parameters, Frequency and Duration9Monitoring Equipment10Monitoring Methodology and QA/QC Procedure11Wind Data Monitoring13Action and Limit Levels13Impact Air Quality Monitoring results14NOISE MONITORING16 |

| M | Ionitoring Equipment | 17 |
|----|--|----|
| M | Ionitoring Methodology and QA/QC Procedure | 17 |
| M | Anintenance and Calibration | |
| А | Action and Limit Levels | |
| In | mpact Noise Monitoring results | |
| 4. | COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS | |
| 5. | LANDSCAPE AND VISUAL MONITORING | |
| R | Results and Observations | |
| 6. | ENVIRONMENTAL SITE INSPECTION AND AUDIT | |
| Si | ite Inspection | |
| St | tatus of Waste Management | |
| St | tatus of Environmental Licenses, Notification and Permits | |
| In | mplementation Status of Environmental Mitigation Measures | |
| E | Environmental Complaint and Non-compliance | |
| N | Notifications of summons and successful prosecutions | |
| 7. | FUTURE KEY ISSUES | |
| С | Construction Programme in the coming month | |
| E | Environmental Site Inspection and Monitoring Schedule for next month | |
| 8. | CONCLUSIONS | |

List of Tables

| Table I | Non-compliance Record in the Reporting Month |
|-----------|---|
| Table II | Summary of complaints in the Reporting Month |
| Table III | Summary of summons and successful prosecutions in the Reporting Month |
| Table IV | Summary of future key issues and potential impact in the coming month |
| Table 1.1 | Contact Information of Key Personnel |
| Table 1.2 | Major activities of the Project during reporting month |
| Table 1.3 | Summary of Status of Required Submission of EPs |

- Table 2.1
 Locations of Air Quality Monitoring Stations
- Table 2.2
 Air Quality Monitoring Parameters, Frequency and Duration
- Table 2.3Air Quality Monitoring Equipment
- Table 2.4Action and Limit Levels of 24-hour average TSP for Construction Dust
Monitoring
- Table 2.5Action and Limit Levels of 1-hour average TSP for Construction Dust
Monitoring
- Table 2.6Summary of 24-hour average TSP Monitoring Data during the reporting month
- Table 2.7
 Summary of 1-hour average TSP Monitoring Data during the reporting month
- Table 3.1
 Locations of Noise Monitoring Stations
- Table 3.2
 Noise Monitoring Parameters, Frequency and Duration
- Table 3.3Noise Monitoring Equipment
- Table 3.4
 Baseline Noise Level and Action and Limit Levels for Construction Noise

 Monitoring
- Table 3.5
 Summary of Noise Monitoring Data during the reporting month
- Table 4.1
 Comparison of 24-hour average TSP Monitoring Data with EIA predictions
- Table 4.2
 Comparison of 1-hour average TSP Monitoring Data with EIA predictions
- Table 4.3
 Comparison of Noise Monitoring Data with EIA predictions
- Table 5.1Summary of observations of Landscape and Visual impact during the reporting
month
- Table 6.1
 Summary of site inspections observations during the reporting month
- Table 6.2
 Summary of Environmental Licenses, Notifications and Permits
- Table 6.3Summary of complaints in the Reporting Month
- Table 6.4Summary of summons and successful prosecutions in the Reporting Month
- Table 7.1
 Summary of future key issues and potential impact in the coming month

List of Figure

- Figure 1 Proposed works of Contract No. ED/2018/01
- Figure 2 Proposed Bus Stop And Associated Noise Barrier At Road D3A

- Figure 3 Future Pedestrian Connection Between Landscaped Deck And Private Developments
- Figure 4 Site Layout Plan
- Figure 5 Air Quality Monitoring Stations
- Figure 6 Noise Monitoring Stations

List of Appendices

- Appendix A Organization Chart of EM&A Team
- Appendix B Construction Programme
- Appendix C Environmental monitoring schedules
- Appendix D Photographic records
- Appendix E Calibration certificates, catalogue of air quality monitoring equipment
- Appendix F Weather information
- Appendix G 24-hr TSP monitoring results and graphical presentation
- Appendix H 1-hr TSP monitoring results and graphical presentation
- Appendix I Event and Action Plan for air quality
- Appendix J Calibration certificates, catalogue of noise monitoring equipment
- Appendix K Noise monitoring results and graphical presentation
- Appendix L Event and Action Plan for noise
- Appendix M Event and Action Plan for Landscape and Visual Impact
- Appendix N Waste Flow Table
- Appendix O Environmental Licenses and Notification
- Appendix P Environmental Mitigation Implementation Schedule (EMIS)
- Appendix Q Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

EXECUTIVE SUMMARY

1. This is the 14th Monthly Environmental Monitoring & Audit (EM&A) report which summaries the findings of the EM&A Programme during the reporting period from 1 to 28 February 2021.

Breaches of Action and Limit Levels

- 2. 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 3. 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 4. Construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 5. Summary of the non-compliance in the reporting month for the Project is tabulated in Table I.

| Deverseter | No. of Ex | A stion Talson | |
|--------------------|--------------|----------------|--------------|
| Parameter | Action Level | Limit Level | Action Taken |
| 1-hr TSP | 0 | 0 | N/A |
| 24-hr TSP | 0 | 0 | N/A |
| Construction noise | | | N/A |

 Table I
 Non-compliance Record in the Reporting Month

Complaint log

6. No complaint was received in the reporting month. Summary of complaints in the reporting month is tabulated in Table II.

| Date of complaint received | Date of complaint | Description of complaint | Investigation / Recommendations / Action take | Close-out date / Status |
|----------------------------------|-------------------|--------------------------|---|----------------------------|
| No complaint | NA | NA | NA | NA |

Table II Summary of complaints in the Reporting Month

| Date of complaint received | Date of complaint | Description of complaint | Investigation / Recommendations / Action take | Close-out date / Status |
|---|-------------------|--------------------------|---|----------------------------|
| was received in the reporting month. | | | | |

Notifications of summons and successful prosecutions

7. No notification of summons and successful prosecutions was received in the reporting month. Summary of summons and successful prosecutions in the reporting month is tabulated in Table III.

| There in Sammary of Sammons and Successful prosecutions in the reporting month | | | | | | |
|---|------------------|----------------------|-------------|----------------------------|--|--|
| Date of receiving notification of summons or prosecutions | Date of event | Description of event | Action take | Close-out date / Status | | |
| No notification of summons and successful prosecutions were received in the reporting month. | NA | NA | NA | NA | | |

Table III Summary of summons and successful prosecutions in the Reporting Month

Report changes

8. There was no reporting change in the reporting month.

Key construction works in the reporting month

- 9. Major construction activities undertake during the reporting month included:
 - North Approach Ramp Construction of wall, intermediate slab and column
 - Bridge D3 Construction of pile cap & pier
 - North Depressed Road Construction of wall & top slab / dismantling of wailing & strut of cofferdam
 - Underpass Excavation and construction of base slab
 - South Approach Ramp Installation of sheet pile and excavation
 - Landscaped Deck Construction of bored piles
 - District Cooling System seawater intake box culvert Construction of cofferdam
 - Noise barrier Installation of steel structure and PMMA panel
 - Lift 3 Construction of cofferdam for footing

Future key issues

10. The future key issues and potential impact in the coming month are given in Table IV.

| Future key issues in the coming month | Potential impact |
|--|-----------------------|
| North Approach Ramp – Construction of wall, intermediate slab and column | Noise and Air Quality |
| Bridge D3 – Construction of pile cap and pier | Noise and Air Quality |
| North Depressed Road – Construction of wall & top slab / dismantling of wailing & strut of cofferdam | Noise and Air Quality |
| Underpass – Excavation and construction of base slab | Noise and Air Quality |
| South Approach Ramp – Installation of sheet pile and excavation | Noise and Air Quality |
| Landscaped Deck – Construction of bored piles | Noise and Air Quality |
| District Cooling System seawater intake box culvert - Construction of cofferdam and box structure | Noise and Air Quality |
| Noise barrier – Installation of steel structure and PMMA panel | Noise and Air Quality |
| Lift 3 – Construction of cofferdam for footing | Noise and Air Quality |
| Lift 4 – Excavation for footing | Noise and Air Quality |
| South Depressed Road – Excavation and Installation of Lateral Support works | Noise and Air Quality |

Table IV Summary of future key issues and potential impact in the coming month

INTRODUCTION

Project Background

- 1.1 The Kai Tak Development (KTD) is located in the south-eastern part of Kowloon Peninsula of the HKSAR, comprising the apron and runway areas of the former Kai Tak Airport and existing waterfront areas at To Kwa Wan, Ma Tau Kok, Kowloon Bay, Kwun Tong and Cha Kwo Ling.
- 1.2 Contract No. ED/2018/01 Kai Tak Development stage 4 infrastructure at the former runway and south apron (The Project), comprises mainly the design and construction of a dual two- lane Road D3 (Metro Park Section), a single 2-lane Road L12d, a salt water pumping station, a sewage pumping station, landscaped deck and promenade above and adjoining Road D3 (Metro Park Section) respectively, some remaining road works at Road L14, noise barrier at Road D3A, and other associated works at the former runway and south apron. The proposed works are shown in Figure 1 and Figure 2. During the course of the Contract No. ED/2018/01, there may be modification of noise barriers in association with the construction of footbridges connecting to the landscaped deck of Road D3A by developers of adjacent lands (Figure 3). The proposed works and site boundary are shown in Figure 4.
- 1.3 Civil Engineering and Development Department (CEDD) had completed an Environmental Impact Assessment (EIA) and is the Permit Holder.
- 1.4 The construction work under ED/2018/01 comprises the EM&A Manuals (EIA Register Nos. AEIAR-130/2009 for Kai Tak Development and EIA Register Nos. AEIAR-170/2013 for Roads D3A and D4A) and Environmental Permit (EP) Nos. EP-337/2009, EP-445/2013 and Variation to the EP (VEP) No. EP-445/2013/A.
- 1.5 Air quality and noise monitoring has been proposed in the EM&A Manual with EIA Register Nos. AEIAR-130/2009 for Kai Tak Development while no air quality and noise monitoring are proposed in EM&A Manual with EIA Register Nos. AEIAR-170/2013 for Roads D3A and D4A.

Project Organization

1.6 The project organization chart and with respect to the EM&A programme is shown in Appendix A. Information of key personnel contact names and telephone numbers are summarized in Table 1.1.

| Party | Role | Contact Person | Position | Phone No. | Fax No. |
|---|--|---------------------|--------------------------|-----------|-----------|
| Civil Engineering and | Project | Mr. Ronald Siu | Senior Engineer | 3579 2452 | 2739 0076 |
| Development Department (CEDD) | Proponent | Mr. Edwin Chan | Engineer | 3579 2458 | 2739 0076 |
| AECOM Asia Co. Ltd. (AECOM) | Supervisor (act as Engineers' Representative (ER) listed in EM&A Manual) | Mr. Clive Cheng | CRE | 3911 4201 | 3911 4288 |
| Ramboll Hong Kong Limited (Ramboll) | Independent Environmental Checker (IEC) | Mr. Manson Yeung | IEC | 9700 6767 | 3465 2899 |
| Ka Shing Management Consultant Limited (Ka Shing) | Environmental Team (ET) | Mr. Chan Pang | ET Leader | 6082 2973 | 2120 7752 |
| Penta-Ocean Construction Co., Ltd. (Penta-Ocean) | Contractor | Mr. Tony Tang | Environmental Officer | 9433 2628 | 3465 8898 |

| Table 1.1 Contact 1 | Information | of Ke | <u>y Personnel</u> |
|---------------------|-------------|-------|--------------------|
| | | | |


Works Area and Construction Programme

1.7 The construction works commenced on 20 January 2020. The construction programme of the Project is given in Appendix B.

Construction works undertaken during reporting month

1.8 Major construction works of the Project in the reporting month are summarized in Table 1.2:







South Approach Ramp – Installation of sheet pile and excavation



Landscaped Deck - Construction of bored piles



District Cooling System seawater intake box culvert -Construction of cofferdam



Noise barrier – Installation of steel structure and PMMA panel



Lift 3 – Construction of cofferdam for footing

Submission Status under the Environmental Permits

1.9 The status of required submission under Environmental Permit (EP) conditions under EP-337/2009, EP-445/2013 and Variation to the EP (VEP) No. EP-445/2013/A are summarized in Table 1.3.

| EP Condition | EP Condition | EP Condition | Submission | Submission | | |
|----------------|---------------------|----------------|--|-------------|--|--|
| EP-337/2009 | EP-445/2013 | EP-445/2013/A | Submission | Date | | |
| Condition 1.11 | Condition 1.12 | Condition 1.12 | NotificationofCommencement DateofConstructionoftheProject | 6 Jan 2020 | | |
| Condition 2.3 | Condition 2.3 | Condition 2.3 | Management Organization of Main Construction Companies | 9 Sep 2019 | | |
| Condition 2.3 | Condition 2.3 | Condition 2.3 | Updated Management Organization of Main Construction Companies | 28 May 2020 | | |
| Condition 2.4 | Condition 2.4 | Condition 2.4 | Design Drawings | 6 Jan 2020 | | |
| Condition 2.11 | Condition 2.5 | Condition 2.5 | Landscape Mitigation Plans | 13 Nov 2020 | | |
| Condition 3.2 | NA | NA | Baseline Monitoring Report | 2 Jan 2020 | | |
| Condition 3.2 | NA | NA | Revised Baseline Monitoring Report | 28 Mar 2020 | | |
| Condition 3.3 | Condition 3.2 | Condition 3.2 | Monthly EM&A Report (January 2021) | 11 Feb 2021 | | |

Table 1.3 Summary of Status of Required Submission of EPs

2. AIR QUALITY MONITORING

Monitoring Requirements

2.1 In accordance with EM&A Manuals (EIA Register Nos. AEIAR-130/2009), impact air quality monitoring shall be carried out during the construction phase of the Project. For regular impact monitoring, a sampling frequency of at least once in every six says will be strictly observed at all of the monitoring stations for 24-hour TSP. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six days will be undertaken when the highest dust impact occurs.

Monitoring Locations

2.2 Three designated monitoring stations were selected for air quality monitoring programme. Impact air quality monitoring was conducted at three air quality monitoring stations in the reporting month. Table 2.1 describes the air quality monitoring locations, which are also depicted in Figure 5.

| Tuote 2.1 Booutions of the Quanty monitoring Stations | | | | |
|--|-------------------------|--|--|--|
| Air Quality Monitoring Locations for the Project | Location of Measurement | | | |
| AM3 - Sky Tower | Podium floor near T7 | | | |
| AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop | Rooftop | | | |
| AM7 – Hong Kong Children's Hospital | Rooftop | | | |

Table 2.1 Locations of Air Quality Monitoring Stations

Monitoring Parameters, Frequency and Duration

2.3 The air quality monitoring locations and monitoring frequency are listed in Table 2.2.

| Air Monitoring Station | Location for Measurement | Parameter | Duration | Frequency |
|--|-----------------------------|---|------------------------|--|
| AM3 - Sky Tower | Podium floor near T7 | | | |
| AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop | Rooftop | 24-hour average TSP 1-hour | - 24 hours - 1 hour | Once every 6 days Three times |
| AM7 - Hong Kong Children's Hospital | Rooftop | average TSP | | every 6 days |

Table 2.2 Air Quality Monitoring Parameters, Frequency and Duration

- 2.4 The monitoring schedule for reporting month and next month is presented in Appendix C.
- 2.5 Photographic records of the impact monitoring setup are shown in Appendix D.

Monitoring Equipment

2.6 24-hour average TSP and 1-hour average TSP levels were measured for impact monitoring. 24-hour average TSP levels were measured by the High Volume Samplers (HVS) and 1-hour average TSP levels were measured by direct reading method to indicate short-term impacts. Wind data monitoring equipment was set up at conspicuous locations for logging wind speed and wind direction near to the dust monitoring locations. Table 2.3 summarizes the equipment to be used in the air quality monitoring.

| Equipment | Model | Quantity |
|-----------------------|--|----------|
| HVS Sampler | TE-5170 X c/w of TSP sampling inlet | 3 |
| Calibrator | TISCH TE-5025A | 1 |
| 1-hour TSP Dust Meter | TSI Model AM510 SidePak Personal Aerosol Monitor | 2 |
| Wind Anemometer | Davis Vantage Pro2 Weather Station | 1 |

Table 2.3 Air Quality Monitoring Equipment

- 2.7 High volume samplers (HVS) (TE-5170 X c/w of TSP sampling inlet) comprising with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).
- 2.8 Calibration certificates, catalogue of equipment are given in Appendix E.

Monitoring Methodology and QA/QC Procedure

24-hour TSP Monitoring

Operating/Analytical Procedures

2.9 Setup criteria of HVS are shown as follows:

- A horizontal platform with appropriate support to secure the samplers against gusty wind was provided.
- No two samplers were placed less than 2m apart.
- The distance between the sampler and an obstacle, such as buildings, was at least twice the height that the obstacle protrudes above the sampler.
- A minimum of 2m of separation from walls, parapets and penthouses was set for the rooftop samples.
- A minimum of 2m separation from any supporting structure, measured horizontally was set.
- No furnaces or incineration flues was nearby.
- Airflow around the sampler was unrestricted.
- The sampler was more than 20m from the dripline.
- Any wire fence and gate, to protect the samplers, was not caused any obstruction during monitoring.
- Permission were obtained to setup the samplers and to obtain access to the monitoring stations.
- A secured supply of electricity was provided to operate the samplers.
- 2.10 Prior to the commencement of the dust sampling, the flow rate of the HVS was properly set (between 1.1 m³/min. and 1.7 m³/min.) in accordance with the manufacturer's instruction to within the range recommended in USEPA Standard Title 40, CFR Part 50.
- 2.11 For TSP sampling, Glass Fiber Filter Media 8" x 10" have a collection efficiency of > 99 % for particles of 0.3 μm diameter were used.
- 2.12 The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.

- 2.13 The filter holding frame was removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.
- 2.14 The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure was sufficient to avoid air leakage at the edges.
- 2.15 The shelter lid was closed and secured with the aluminium strip.
- 2.16 The timer was programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- 2.17 After sampling, the filter was removed from the HVS and put into a clean and labeled seal plastic bag to avoid cross contamination. The elapsed time was also be recorded. The sampled filters were sent to the Castco Testing Centre Limited for weighting.
- 2.18 Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature was between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) was less than 50% and not vary by more than ±5%. A convenient working RH is 40%.

Maintenance/Calibration

- 2.19 The following maintenance/calibration are required for the HVS:
 - The HVS and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.
 - High volume samplers were calibrated with at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

1-hour TSP Monitoring

Measurement Procedures

2.20 The measurement procedures of the 1-hour TSP were conducted in accordance with the

Manufacturer's Instruction Manual as follows:

- Set up the dust meter on a tripod at 1.2m level.
- Turned on the dust meter and check the battery, if too low, change new ones. Pointed the meter to the source area or the planned measurement area.
- The zero calibration of the instrument was conducted before and after each sampling.
- TSP levels were recorded for 1-hour with 5-minute data logging interval.
- Recorded down the general meteorological conditions, Test ID no., start/end time, initial/final reading at each sampling location for data processing.
- Recorded any activities that may generate dust during measurement period.

Maintenance/Calibration

2.21 The following maintenance/calibration are required for the direct dust meters:

• To validity the accuracy of dust meter, compare the results measured by dust meter and HVS by direct reading method every 12 months throughout all stages of the air quality monitoring.

Wind Data Monitoring

- 2.22 Wind Anemometer was installed at the roof-top of AM7 Hong Kong Children's Hospital with 10m above ground and clear of constructions or turbulence caused by the buildings.
- 2.23 The wind data was captured by a data logger and the data was downloaded at least once per month for analysis.
- 2.24 The wind data monitoring equipment will be re-calibrated at least once every six months.
- 2.25 Wind direction is divided into 16 sectors of 22.5 degrees each.
- 2.26 Details of weather information during the monitoring period are shown in Appendix F.

Action and Limit Levels

2.27 The Action and Limit Levels of 24-hour average TSP and 1-hour average TSP are summarized

in Table 2.4 and Table 2.5 respectively.

| Parameter | Air Monitoring Station | Action Level, µg/m ³ | Limit Level, µg/m ³ |
|---------------------|------------------------|------------------------------------|-----------------------------------|
| 24-hour average TSP | AM3 | 182 | 260 |
| | AM4(A) | 187 | 260 |
| | AM7 | 181 | 260 |

Table 2.4 Action and Limit Levels of 24-hour average TSP for Construction Dust Monitoring

Table 2.5 Action and Limit Levels of 1-hour average TSP for Construction Dust Monitoring

| Parameter | Air Monitoring Station | Action Level, µg/m ³ | Limit Level, µg/m ³ |
|--------------------|------------------------|------------------------------------|-----------------------------------|
| 1-hour average TSP | AM3 | 297 | 500 |
| | AM4(A) | 326 | 500 |
| | AM7 | 315 | 500 |

Impact Air Quality Monitoring results

2.28 Impact monitoring results for 24-hour average TSP and 1-hour average TSP levels at the designed air quality monitoring stations are summarized in Table 2.6 and Table 2.7 respectively.

Table 2.6 Summary of 24-hour average TSP Monitoring Data during the reporting month

| Air Monitoring Station | Average TSP Concentration, µg/m ³ | Range, μg/m ³ | Action Level, µg/m ³ | Limit Level, µg/m ³ |
|---------------------------|--|-----------------------------|------------------------------------|-----------------------------------|
| AM3 | 81 | 35 - 127 | 182 | 260 |
| AM4(A) | 97 | 21 - 137 | 187 | 260 |
| AM7 | 85 | 23 - 138 | 181 | 260 |

Table 2.7 Summary of 1-hour average TSP Monitoring Data during the reporting month

| Air Monitoring Station | Average TSP Concentration, $\mu g/m^3$ | Range, µg/m ³ | Action Level, µg/m ³ | Limit Level, µg/m ³ |
|---------------------------|--|-----------------------------|------------------------------------|-----------------------------------|
| AM3 | 52 | 28 - 91 | 297 | 500 |
| AM4(A) | 64 | 18 - 96 | 326 | 500 |
| AM7 | 53 | 14 - 77 | 315 | 500 |

- 2.29 There was no Action and Limit Level exceedance of 24-hour average TSP and 1-hour average TSP levels recorded during the reporting month.
- 2.30 Graphical presentation and detailed monitoring results of 24-hour average TSP and 1-hour

average TSP levels are shown in Appendix G and Appendix H respectively.

- 2.31 The Event and Action Plan is provided in Appendix I.
- 2.32 Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.

3. NOISE MONITORING

Monitoring Requirements

- 3.1 In accordance with EM&A Manuals (EIA Register Nos. AEIAR-130/2009), impact noise monitoring shall be carried out during the construction phase of the Project.
- 3.2 Regular monitoring, L_{Aeq, 30-minute}, for each station will be on a weekly basis and conduct one set of measurements between 0700 1900 on normal weekdays.
- 3.3 If construction works are extended to include works during 1900 0700 as well as public holidays and Sundays, additional weekly impact monitoring will be carried out during the respective restricted hours periods.

Monitoring Locations

3.4 Two designated monitoring stations were selected for noise monitoring programme. Impact noise monitoring was conducted at two noise monitoring stations in the reporting month. Table 3.1 describes the noise monitoring locations, which are also depicted in Figure 6.

| Noise Monitoring Locations for the Project | Location of Measurement |
|---|-------------------------|
| M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop | Rooftop (Façade) |
| M12 - Hong Kong Children's Hospital | Rooftop (Façade) |

Table 3.1 Locations of Noise Monitoring Stations

Monitoring Parameters, Frequency and Duration

3.5 The noise monitoring locations and monitoring frequency are listed in Table 3.2.

| Noise Monitoring Station | Location for Measurement | Parameter | Frequency and Duration |
|---|-----------------------------|----------------------------------|--|
| M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop | Rooftop | $L_{Aeq,} L_{A10}$ and L_{A90} | 30 - minutes measurement at each monitoring station between 0700 - 1900 hrs on normal weekdays |
| M12 - Hong Kong Children's Hospital | Rooftop (Façade) | | (Monday to Saturday) at frequency of once per week. |

Table 3.2 Noise Monitoring Parameters, Frequency and Duration

3.6 The monitoring schedule for reporting month and next month is presented in Appendix C.

3.7 Photographic records of the monitoring setup are shown in Appendix D.

Monitoring Equipment

3.8 As referred to in the Technical Memorandum (TM) issued under the Noise Control Ordinance (NCO), sound level meters in compliance with the IEC 61672-1 (Type 1) standard [this standard replaced the International Electrotechnical Commission Publications 60651:1979 (Type 1) and 60804:1985 (Type 1)] were used for noise monitoring. Table 3.3 summarizes the equipment to be used in the noise monitoring.

Table 3.3 Noise Monitoring Equipment

| Equipment | Model | Quantity |
|------------------------|------------------------|----------|
| Sound Level Meter | RION NL52 | 2 |
| Sound Level Calibrator | RION NC 74 | 2 |
| Air Flowmeter | TSI TA440 Air Velocity | 2 |

3.9 Calibration certificates, catalogue of equipment are given in Appendix J.

Monitoring Methodology and QA/QC Procedure

- 3.10 The noise level measurement was conducted at 1m from the exterior of the nearby noise sensitive receivers building façade and at 1.2m above the ground and facing to the source area or the planned measurement area.
- 3.11 No noise measurement was conducted in the presence of fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. Air flow was measured by air flow

meter.

- 3.12 Turned on the sound level meter and check the battery, if too low, change new ones.
- 3.13 Calibration was conducted immediately prior to and after each noise measurement, the accuracy of the sound level meters was checked by using sound calibrator generating 1,000 Hz with 94dB. Measurement data was found to be valid only if the calibration levels from before and after the noise measurement agreed to within 1.0 dB.
- 3.14 Noise level was recorded.
- 3.15 Recorded any activities that may generate noise during measurement period.

Maintenance and Calibration

- 3.16 The microphone head of the sound level meter and calibrator was cleaned with a soft cloth at quarterly intervals.
- 3.17 The sound level meter and sound calibrator were calibrated annually.
- 3.18 Calibration for sound level meter was conducted immediately prior to and following each noise measurement by using sound calibrator generating a known sound pressure level at a known frequency (1,000 Hz with 94dB). Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Action and Limit Levels

3.19 The Baseline Noise Levels and Action and Limit Levels for construction noise is presented in Table 3.4.

| Table 3.4 Baseline Noise Level and Action and Limit Levels | for Construction Noise Monitoring |
|--|-----------------------------------|
|--|-----------------------------------|

| Time Period | Noise Monitoring Station | Baseline Noise Levels, dB (A) | Action Level | Limit Level ^ |
|-----------------|-----------------------------|----------------------------------|------------------------|------------------|
| 0700 – 1900 on | M11 | 68.3 | When one documented | 75 dB(A) |
| normal weekdays | M12 | 61.9 | complaint is received. | 75 ub(R) |

Note: ^ If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit

(CNP) issued by the Noise Control Authority have to be followed.

Impact Noise Monitoring results

3.20 Impact noise monitoring results at the designed noise monitoring stations are summarized in Table 3.5 respectively.

Noise Measured LAeq, 30-min, Measured L_{Aeq}, 30-min, Limit Monitoring Action Level Level Average, dB(A)Range, dB(A)Station M11 69.7 62.8 - 72.1When one documented 75 complaint is received dB(A)M12 65.2 64.2 - 67.0

Table 3.5 Summary of Noise Monitoring Data during the reporting month

Note: ^ If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

- 3.21 There were no action level exceedance of noise monitoring and limit level exceedance of L_{Aeq} , _{30min} recorded during the reporting month.
- 3.22 Graphical presentation and detailed monitoring results are shown in Appendix K.
- 3.23 The Event and Action Plan is provided in Appendix L.
- 3.24 Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.

4. COMPARISON OF EM&A RESULTS WITH EIA PREDICTIONS

4.1 The environmental impacts predictions were given in Agreement No. CE 35/2006(CE) Kai Tak Development Engineering Study cum Design and Construction of Advance Works -Investigation, Design and Construction - Kai Tak Development Environmental Impact Assessment Report, EIA Register Nos. AEIAR-130/2009 for Kai Tak Development (The EIA Report). The EM&A data was compared with the EIA predictions as summarized in Table 4.1 to Table 4.3.

 Table 4.1 Comparison of 24-hour average TSP Monitoring Data with EIA predictions

 Predicted Cumulative Maximum

| Air Monitoring Station | ASR No. in EIA report | Predicted Cumulative Maximum24-hour average TSP concentrationScenario 1Scenario 2(Mid 2009 to Mid 2013), μg/m³(Mid 2013 to Late 2016), | | Measured 24-hr average TSP in Reporting Month (February 2021) µg/m ³ |
|---|--------------------------|--|-----|--|
| AM3 - Sky Tower | A40^ | 106 | 138 | 35 - 127 |
| AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop | A43^ | 123 | 195 | 21 – 137 |
| AM7 – Hong Kong Children's Hospital | PA60 | NA | NA | 23 - 138 |

Note:

^ Prediction results are given in the Table 3.13 of the EIA report EIA Register Nos. AEIAR-130/2009 for Kai Tak Development.

Table 4.2 Comparison of 1-hour average TSP Monitoring Data with EIA predictions

| Air Monitoring Station | ASR No. in EIA report | 1-hour ave | lative Maximum erage TSP stration Scenario 2 (Mid 2013 to Late 2016), µg/m ³ | Measured 1-hr average TSP in Reporting Month (February 2021) µg/m ³ |
|---|--------------------------|------------|---|---|
| AM3 - Sky Tower | A40 | 217^ | 247^ | 28 - 91 |
| AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop | A43 | 283^ | 409^ | 18 - 96 |
| AM7 – Hong Kong Children's Hospital | PA60 | NA | NA | 14 – 77 |

Note:

 $^{\wedge}$ Prediction results are given in the Table 3.13 of the EIA report EIA Register Nos. AEIAR-130/2009 for Kai Tak Development.

| Noise Monitoring Station | NSR No. in EIA report | Predicted Mitigated Construction Noise Levels during Normal Daytime Working Hour LAeq, 30min, dB(A) | Measured Noise Level in Reporting Month (February 2021) L _{Aeq, 30min} , dB(A) |
|--|--------------------------|---|--|
| M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop | N18 | 50 - 76* | 62.8 - 72.1 |
| M12 - Hong Kong Children's Hospital | PN83, PN84, PN84A | NA | 64.2 - 67.0 |

Table 4.3 Comparison of Noise Monitoring Data with EIA predictions

Note:

* Prediction results are given in the Table 3.20 of the EIA report EIA Register Nos. AEIAR-130/2009 for Kai Tak Development.

- 4.2 24-hour TSP monitoring results at AM3 and AM4(A) were recorded higher than the Scenario 1 (Mid 2009 to Mid 2013) prediction but lower than the Scenario 2 (Mid 2013 to Late 2016) in the EIA Report. Non-project related construction activities in the adjacent construction sites were observed during the reporting period and may affect the monitoring results.
- 4.3 No prediction in the EIA Report for 24-hour TSP monitoring results at AM7.
- 4.4 1-hour TSP monitoring results at AM3, AM4(A) were recorded lower than the prediction in the EIA Report.
- 4.5 No prediction in the EIA Report for 1-hour TSP monitoring results at AM7.
- 4.6 Noise monitoring results at M11 was recorded lower than the prediction in the EIA Report.
- 4.7 No prediction in the EIA Report for noise monitoring results at M12.

5. LANDSCAPE AND VISUAL MONITORING

5.1 In accordance with EM&A Manuals (EIA Register Nos. AEIAR-130/2009 and AEIAR-170/2013), Landscape and Visual Monitoring shall be carried out during the construction phase of the Project. Regular impact monitoring will be conducted at least once per week.

Results and Observations

- 5.2 Site inspections were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.
- 5.3 Site inspections were conducted on 5, 9, 18 and 25 February 2021 in the reporting month.
- 5.4 The summaries of site audits are attached in Table 5.1.

| Inspection Date | Key Observations | Recommendations / Actions | Close-out Date / Status |
|------------------------|------------------|---------------------------|-------------------------------|
| 5 February 2021 | No | NA | NA |
| 9 February 2021 | No | NA | NA |
| 18 February 2021 | No | NA | NA |
| 25 February 2021 | No | NA | NA |

Table 5.1 Summary of observations of Landscape and Visual impact during the reporting month

- 5.5 No non-compliance of the landscape and visual impact was recorded in the reporting month.
- 5.6 Should non-compliance of the landscape and visual impact occur, action in accordance with the action plan presented in Appendix M shall be performed.

6. ENVIRONMENTAL SITE INSPECTION AND AUDIT

Site Inspection

- 6.1 Site inspections were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.
- 6.2 Site inspections were conducted on 5, 9, 18 and 25 February 2021 in the reporting month.
- 6.3 The summaries of site audits are attached in Table 6.1.

| Inspection Date | Key Observations | Recommendations / Actions | Close-out Date / Status |
|-----------------------|--|--|----------------------------------|
| 5 February 2021 | Observation: The drip tray was missing under the diesel container | Action Taken: Drip tray is used to dispatch the diesel container. | Closed-out 9 February 2021 |
| 9 February 2021 | No | NA | NA |

Table 6.1 Summary of site inspections observations during the reporting month

| Inspection Date | Key Observations | Recommendations / Actions | Close-out Date / Status |
|------------------------|--|---|-----------------------------------|
| 18 February 2021 | Observation: The open stockpiles of construction materials on sites should be covered. | Action Taken: The open stockpiles of construction materials on sites were covered. | Closed-out 25 February 2021 |
| 25 February 2021 | Observation: The open stockpiles of construction materials on sites should be covered. | Follow-up: The open stockpiles of construction materials on sites still not covered. | Pending 4 March 2021 |

Status of Waste Management

- 6.4 The amount of wastes generated by the major site activities of the work contracts within the Project during the reporting month is shown in Appendix N.
- 6.5 The Contractor was registered as a chemical waste producer for the Project. The Contractor was reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

Status of Environmental Licenses, Notification and Permits

6.6 A summary of the relevant permits, licenses and/or notifications on environmental protection for the Project is shown in Table 6.2. Environmental licenses and notifications are reported in Appendix O.

| <u>Iable 0.2 Summary of Environmental Licenses, Notifications and Permits</u> | | | | | |
|---|-------------------|-----------------|-----------------|--|--|
| Environmental Licenses, Notifications and Permits | Ref. No. | Valid Form | Valid Till | | |
| | EP-337/2009 | 23 Apr 2009 | N/A | | |
| Environmental Permit under EIAO | EP-445/2013 | 3 May 2013 | N/A | | |
| Environmental Fermit under EIAO | EP-445/2013/A | 13 Aug 2014 | N/A | | |
| Construction Dust Notification under APCO | 445956 | 6 June 2019 | N/A | | |
| Wastewater Discharge License under WPCO | WT00034610-2019 | 26 Sep 2019 | 30 Sep 2024 | | |
| Waste Disposal Billing Account | 7034450 | 28 June 2019 | N/A | | |
| Registration as a Chemical Waste Producer | 5218-286-P3182-03 | 18 Jul 2019 | N/A | | |
| Construction Noise Permit | GW-RE0735-20 | 9 Sep 2020 | 6 Mar 2021 | | |
| | GW-RE0991-20 | 26 Nov 2020 | 25 May 2021 | | |
| | GW-RE1044-20 | 10 Dec 2020 | 01 June 2021 | | |
| | GW-RE1074-20 | 18 Dec 2020 | 17 June 2021 | | |
| | GW-RE0020-21 | 15 Jan 2021 | 11 June 2021 | | |
| | GW-RE0021-21 | 15 Jan 2021 | 11 June 2021 | | |

Table 6.2 Summary of Environmental Licenses, Notifications and Permits

Implementation Status of Environmental Mitigation Measures

- 6.7 The Contractor has implemented environmental mitigation measures and requires as stated in the EIA reports, the EP and the EM&A Manuals. The implementation status of the mitigation measures during the reporting month is summarized in Appendix P.
- 6.8 In response to the site audit findings, the Contractor carried out corrective actions with summary given in Appendix P.

Environmental Complaint and Non-compliance

6.9 No complaint was received in the reporting month. Summary of complaints in the reporting month is tabulated in Table 6.3.

| Date of complaint received | Date of complaint | Description of complaint | Investigation / Recommendations / Action take | Close-out date / Status |
|---|-------------------|--------------------------|---|----------------------------|
| No complaint was received in the reporting month. | NA | NA | NA | NA |

Table 6.3 Summary of complaints in the Reporting Month

6.10 Complaint log and Complaint Investigation report are shown in Appendix Q.

Notifications of summons and successful prosecutions

6.11 No notification of summons and successful prosecutions was received in the reporting month. Summary of summons and successful prosecutions in the reporting month is tabulated in Table 6.4.

| Date of receiving notification of summons or prosecutions | Date of event | Description of event | Action take | Close-out date / Status |
|--|------------------|----------------------|-------------|----------------------------|
| No notification | NA | NA | NA | NA |
| of summons | | | | |
| and successful | | | | |
| prosecutions | | | | |
| were | | | | |
| received in | | | | |
| the reporting | | | | |

Table 6.4 Summary of summons and successful prosecutions in the Reporting Month

| Date of receiving notification of summons or prosecutions | Date of event | Description of event | Action take | Close-out date / Status |
|--|------------------|----------------------|-------------|----------------------------|
| month. | | | | |

6.12 The summaries of cumulative environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in Appendix Q.

7. FUTURE KEY ISSUES

Construction Programme in the coming month

7.1 The major construction activities and potential impacts in the next reporting month as follow:

| <u>Table 7.1 Summary of Julie key issues and potential impact in the coming month</u> | | | | | |
|--|-----------------------|--|--|--|--|
| Future key issues in the coming month | Potential impact | | | | |
| North Approach Ramp – Construction of wall, intermediate slab and column | Noise and Air Quality | | | | |
| Bridge D3 – Construction of pile cap and pier | Noise and Air Quality | | | | |
| North Depressed Road – Construction of wall & top slab / dismantling of wailing & strut of cofferdam | Noise and Air Quality | | | | |
| Underpass – Excavation and construction of base slab | Noise and Air Quality | | | | |
| South Approach Ramp – Installation of sheet pile and excavation | Noise and Air Quality | | | | |
| Landscaped Deck – Construction of bored piles | Noise and Air Quality | | | | |
| District Cooling System seawater intake box culvert - Construction of cofferdam and box structure | Noise and Air Quality | | | | |
| Noise barrier – Installation of steel structure and PMMA panel | Noise and Air Quality | | | | |
| Lift 3 – Construction of cofferdam for footing | Noise and Air Quality | | | | |
| Lift 4 – Excavation for footing | Noise and Air Quality | | | | |
| South Depressed Road – Excavation and Installation of Lateral Support works | Noise and Air Quality | | | | |

Table 7.1 Summary of future key issues and potential impact in the coming month

- 7.2 The mitigation measures for environmental impact including Air Quality, Construction Noise, Water Quality, Chemical and Waste Management, Landscape and Visual shall be implemented:
 - Sufficient watering of the works site with the active dust emitting activities,
 - Limitation of the speed for vehicles on unpaved site roads,
 - Properly cover the stockpiles,
 - Good maintenance to the plant and equipment,
 - Use of quieter plant and Quality Powered Mechanical Equipment (QPME),
 - Provide movable noise barriers,
 - Appropriate desilting/ sedimentation devices provided on site for treatment before discharge,
 - Well maintain the drainage system to prevent the spillage of wastewater during heavy rainfall,

- Onsite waste sorting and implementation of trip ticket system,
- Good management and control on construction waste reduction,
- Erection of decorative screen hoarding,
- Strictly following the Environmental Permits and Licenses, and
- Provide sufficient mitigation measures as recommended in Approved EIA Reports.

Environmental Site Inspection and Monitoring Schedule for next month

7.3 The tentative schedule for weekly site inspection and air quality and noise monitoring in the next month is provided in Appendix C.

8. CONCLUSIONS

- 8.1 Environmental monitoring works were performed in the reporting month and all monitoring results were checked and reviewed.
- 8.2 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 8.3 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 8.4 Construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.
- 8.5 No complaint was received in the reporting month.
- 8.6 No notification of summons and successful prosecutions was received in the reporting month.

Figure




Figure 1 – Proposed works of Contract No. ED/2018/01




Figure 2 - Proposed Bus Stop And Associated Noise Barrier At Road D3A




Figure 3 – Future Pedestrian Connection Between Landscaped Deck And Private Developments




Figure 4 – Site Layout Plan




Figure 5 – Air Quality Monitoring Stations






Figure 6 – Noise Monitoring Stations


Appendix A – Organization Chart of EM&A Team






Appendix B – Construction Programme

| 1. | m 1 Nt | | A | D · · | DI . 1 ~ | P 1 0 | | | 2018/01 KT | | T . T | m . 1 | TD 1 | D 1 | | | |
|-------|--|------------|----------------------|-----------------------|------------------------|--------------|--------------|--------------|----------------|--------------|--------------|----------------|--------|-----------------|-----------|---------------|-----|
| | Task Name | | n Actual Duration | Remaining Duration | Physical % Complete | Early Start | Early Finish | Actual Start | | | Late Finish | Total Slack | TRA | Predecessors | 202 Q2 | | |
| l | Project Dates | 1841 da | ys 5.03 days | 1835.97 days | 0% | Thu 16/5/19 | Wed 29/5/24 | Thu 16/5/19 | NA | Thu 16/5/19 | Wed 29/5/24 | 0 days | 0 days | | | _ | |
| 2 | Contract Date | 0 days | 0 days | 0 days | 0% | Thu 16/5/19 | Thu 16/5/19 | Thu 16/5/19 | Thu 16/5/19 | Thu 16/5/19 | Thu 16/5/19 | 0 days | 0 days | | | | |
| 3 | Date of Commencement & Completion (CDP1: Item 3) | 1827 da | ys0 days | 1827 days | 0% | Thu 30/5/19 | Wed 29/5/24 | Thu 30/5/19 | NA | Thu 30/5/19 | Wed 29/5/24 | 0 days | 0 days | | | | |
| 1 | Starting Date (CDPart1: Item 3) | 0 days | 0 days | 0 days | 100% | Thu 30/5/19 | Thu 30/5/19 | Thu 30/5/19 | Thu 30/5/19 | Thu 30/5/19 | Thu 30/5/19 | 0 days | 0 days | 2FS+14 days | | | |
| 5 | Completion Date | 0 days | 0 days | 0 days | 0% | Tue 30/5/23 | Tue 30/5/23 | NA | NA | Tue 30/5/23 | Tue 30/5/23 | 0 days | 0 days | 4FS+1461 days, | | | |
| j l | Establishment Work | 365 day | s 0 days | 365 days | 0% | Wed 31/5/23 | Wed 29/5/24 | NA | NA | Wed 31/5/23 | Wed 29/5/24 | 0 days | 0 days | 5 | | | |
| 7 | Schedule of Access Dates (CDP1: Item 3[TA No.1) | 1221 da | ys1221 days | 0 days | 0% | Thu 30/5/19 | Sun 2/10/22 | Thu 30/5/19 | NA | Thu 30/5/19 | Sun 2/10/22 | 0 days | 0 days | | | + | _ |
| 8 | Access Date - Part 1, 6A,6B,9A,9B | 0 days | 0 days | 0 days | 100% | Thu 30/5/19 | Thu 30/5/19 | Thu 30/5/19 | Thu 30/5/19 | Thu 30/5/19 | Thu 30/5/19 | 0 days | 0 days | 4 | | ╫┑ | Γ |
| 9 | Access Date - Part 2A,2C | 0 days | 0 days | 0 days | 0% | Tue 2/6/20 | Tue 2/6/20 | NA | NA | Tue 2/6/20 | Tue 2/6/20 | 0 days | 0 days | 4FS+369 days | 2 | 76 | ┝ |
| 0 | Access Date - Part 2B | 0 days | 0 days | 0 days | 0% | Sun 31/1/21 | Sun 31/1/21 | NA | NA | Sun 31/1/21 | Sun 31/1/21 | 0 days | 0 days | 4FS+612 days | | | |
| 1 | Access Date - Part 2E | 0 days | 0 days | 0 days | 0% | Sun 2/10/22 | Sun 2/10/22 | NA | NA | Sun 2/10/22 | Sun 2/10/22 | 0 days | 0 days | 4FS+1221 days | | | |
| 2 | Access Date - Part 3A | 0 days | 0 days | 0 days | 0% | Sun 6/3/22 | Sun 6/3/22 | NA | NA | Sun 6/3/22 | Sun 6/3/22 | 0 days | 0 days | 4FS+1011 days | | | |
| 3 | Access Date - Part 3B,4 | 0 days | 0 days | 0 days | 0% | Fri 5/3/21 | Fri 5/3/21 | NA | NA | Fri 5/3/21 | Fri 5/3/21 | 0 days | 0 days | 4FS+645 days | | | |
| 4 | Access Date - Part 3C,3D,3E,3G,3I | 1 day | 1 day | 0 days | 100% | Thu 31/10/19 | Thu 31/10/19 | Thu 31/10/19 | Thu 31/10/19 | Thu 31/10/19 | Thu 31/10/19 | 0 days | 0 days | | | | Ļ |
| 5 | Access Date - Part 3F | 0 days | 0 days | 0 days | 0% | Fri 3/6/22 | Fri 3/6/22 | NA | NA | Fri 3/6/22 | Fri 3/6/22 | 0 days | 0 days | 4FS+1100 days | | | |
| 6 | Access Date - Part 3H,7A,7B,8,9 (TA No.1) | 0 days | 0 days | 0 days | 0% | Tue 31/8/21 | Tue 31/8/21 | NA | NA | Tue 31/8/21 | Tue 31/8/21 | 0 days | 0 days | 4FS+824 days | | | |
| 7 | Access Date - Part 10 | 0 days | 0 days | 0 days | 0% | Wed 2/6/21 | Wed 2/6/21 | NA | NA | Wed 2/6/21 | Wed 2/6/21 | 0 days | 0 days | 4FS+734 days | | | |
| 8 | Access Date - Area WA1 | 0 days | 0 days | 0 days | 100% | Thu 30/5/19 | Thu 30/5/19 | Thu 30/5/19 | Thu 30/5/19 | Thu 30/5/19 | Thu 30/5/19 | 0 days | 0 days | 4 | | | |
| 9 | Schedule of Time for Ordering (CDP1: Item Cl.B5) | 695 day | s 0 days | 695 days | 0% | Fri 5/7/19 | Sun 30/5/21 | Fri 5/7/19 | NA | Fri 5/7/19 | Sun 30/5/21 | 0 days | 0 days | | | ++ | |
| 0 | Time for Ordering "Section Subject to Excision" - Section 4 | 0 days | 0 days | 0 days | 0% | Tue 2/6/20 | Tue 2/6/20 | NA | NA | Tue 2/6/20 | Tue 2/6/20 | 0 days | 0 days | 4FS+368 days | 2 | 2/6 | ļ |
| 1 | Time for Ordering "Section Subject to Excision" - Section 8 | 0 days | 0 days | 0 days | 0% | Tue 2/6/20 | Tue 2/6/20 | NA | NA | Tue 2/6/20 | Tue 2/6/20 | 0 days | 0 days | 4FS+368 days | | 2/6 | |
| 2 | Time for Ordering "Section Subject to Excision" - Section 9 | 0 days | 0 days | 0 days | 100% | Fri 5/7/19 | Fri 5/7/19 | Fri 5/7/19 | Fri 5/7/19 | Fri 5/7/19 | Fri 5/7/19 | 0 days | 0 days | 4FS+35 days | | | |
| 3 | Time for Ordering "Section Subject to Excision" - Section 10 | 0 days | | 0 days | 0% | Sun 30/5/21 | Sun 30/5/21 | NA | NA | Sun 30/5/21 | Sun 30/5/21 | 0 days | 0 days | 4FS+730 days | | | |
| 4 | Schedule of Key Dates (CDP1: Item 3[TA No.1]) | | s 0 days | 665 days | 0% | Fri 7/8/20 | Fri 3/6/22 | NA | NA | Fri 7/8/20 | Fri 3/6/22 | 0 days | 0 days | | | | Ļ |
| 5 | KD1 | 0 days | 0 days | 0 days | 0% | Fri 7/8/20 | Fri 7/8/20 | NA | NA | Fri 7/8/20 | Fri 7/8/20 | | 0 days | 4FS+435 days,70 | . | | 7/9 |
| 6 | KD2 | | 0 days | 0 days | 0% | Sun 18/4/21 | Sun 18/4/21 | | NA | Sun 18/4/21 | Sun 18/4/21 | 0 days | | 4FS+689 days,70 | | | ľ |
| 7 | KD3 | | 0 days | 0 days | 0% | | Tue 1/6/21 | | | Tue 1/6/21 | | 0 days | | 4FS+733 days,70 | | | |
| 8 | KD4 | 0 days | | 0 days | 0% | Mon 31/1/22 | Mon 31/1/22 | | NA | Mon 31/1/22 | Mon 31/1/22 | 0 days | 0 days | 4FS+977 days,70 | | | |
| 9 | KD4 KD5 | | 0 days | - | 0% | Fri 17/9/21 | Fri 17/9/21 | | NA | Fri 17/9/21 | Fri 17/9/21 | 0 days | | 4FS+841 days,70 | | | |
|) | KD6 | 0 days | | 0 days | 0% | Wed 29/12/21 | Wed 29/12/21 | | | Wed 29/12/21 | Wed 29/12/21 | | 0 days | 706,883 | | | |
| | | 0 days | 0 days | 0 days | | | | | NA | | | 0 days | | 4FS+1100 days, | | | |
| 1 | KD7 | 0 days | 0 days | 0 days | 0% | Fri 3/6/22 | Fri 3/6/22 | NA | NA | Fri 3/6/22 | Fri 3/6/22 | | 0 days | 4FS+1100 days, | | | |
| 2 | Schedule of Section Completion (CDP1 Cl. X5) | | ys0 days | 1092 days | 0% | Wed 2/6/21 | Wed 29/5/24 | | NA | Wed 2/6/21 | Wed 29/5/24 | | 0 days | 177 4006 1 | | | |
| 3 | Section Completion Date Section 1 | | 0 days | 0 days | 0% | Tue 1/3/22 | Tue 1/3/22 | NA | NA | Tue 1/3/22 | Tue 1/3/22 | -13 days | | 4FS+1006 days, | | | |
| 4 | Section Completion Date Section 2 | 0 days | 0 days | 0 days | 0% | Wed 2/6/21 | | NA | NA | Wed 2/6/21 | Wed 2/6/21 | | 0 days | 4FS+734 days,69 | | | |
| 5 | Section Completion Date Section 3 | 0 days | 0 days | 0 days | 0% | Tue 2/11/21 | Tue 2/11/21 | | NA | Tue 2/11/21 | Tue 2/11/21 | 0 days | 0 days | 4FS+887 days,69 | | | ĺ |
| 5 | Section Completion Date Section 4 | 0 days | 0 days | 0 days | 0% | Tue 30/5/23 | Tue 30/5/23 | | NA | Tue 30/5/23 | Tue 30/5/23 | | 0 days | 4FS+1461 days,6 | | | |
| 7 | Section Completion Date Section 5 | 0 days | 0 days | 0 days | 0% | Mon 5/7/21 | Mon 5/7/21 | NA | NA | Mon 5/7/21 | Mon 5/7/21 | 0 days | 0 days | 4FS+767 days,69 | | | |
| 8 | Section Completion Date Section 6 | 0 days | 0 days | 0 days | 0% | Tue 30/5/23 | Tue 30/5/23 | | NA | Tue 30/5/23 | Tue 30/5/23 | 0 days | 0 days | 4FS+1461 days,0 | | | |
| 9 | Section Completion Date Section 7 | 0 days | 0 days | 0 days | 0% | Wed 29/5/24 | Wed 29/5/24 | NA | NA | Wed 29/5/24 | Wed 29/5/24 | 0 days | 0 days | 4FS+1826 days,6 | | | |
|) | Section Completion Date Section 8 | 0 days | 0 days | 0 days | 0% | Thu 2/12/21 | Thu 2/12/21 | NA | NA | Thu 2/12/21 | Thu 2/12/21 | 0 days | 0 days | 4FS+917 days,69 | | | |
| | Section Completion Date Section 9 | 0 days | 0 days | 0 days | 0% | Mon 5/7/21 | Mon 5/7/21 | NA | NA | Mon 5/7/21 | Mon 5/7/21 | 0 days | 0 days | 4FS+767 days,69 | | | |
| 2 | Section Completion Date Section 10 | 0 days | 0 days | 0 days | 0% | Tue 30/5/23 | Tue 30/5/23 | NA | NA | Tue 30/5/23 | Tue 30/5/23 | 0 days | 0 days | 4FS+1461 days, | | | |
| - | Pre-meeting of ACABAS | 77 days | 0 days | 77 days | 0% | Mon 29/6/20 | Mon 14/9/20 | NA | NA | Mon 6/7/20 | Mon 14/9/20 | 0 days | | | | -++• | 4 |
| ŀ | Pre-meeting of ACABAS | 0 days | 0 days | 0 days | 0% | Mon 29/6/20 | Mon 29/6/20 | NA | NA | Thu 23/7/20 | Thu 23/7/20 | 24 days | | | • | 2916 | 1 |
| | Task Force on Kai Tak Harbourfront Development Meeting | 0 days | 0 days | 0 days | 0% | Mon 6/7/20 | Mon 6/7/20 | NA | NA | Mon 6/7/20 | Mon 6/7/20 | 0 days | | | | 6/7 | |
| | Task | Summary | | | Inactive N | vilestone 🔷 | | Duration-or | lv | | Start-only | | C | Fyte | mal Miles | stone | 1 |
| e∙ Re | ev. I I Prod with Prodress | | nmarv | | Inactive S | | | | nmary Rollup 💼 | | Finish-only | | 3 | | lline | | |
| | 22-May-20 | Project Su | | | g macuve a | Julillian | | Manual Sur | | | 1 mish only | | - | Dea | | | |




|) | Task Name | Duration | | Remaining | Physical % | Early Start | Early Finish | Actual Start | Actual Finish | Late Start | Late Finish | Total | TRA | Predecessors | 2 | 2020 |
|---------|---|-------------------|--------------------|--------------------|----------------|--------------|----------------------------|--------------|-----------------|--------------|---------------|-----------------|---------|--------------|------------|------|
| 46 | District Council Consultation | | Duration 0 days | Duration 0 days | Complete 0% | Mon 14/9/20 | Mon 14/9/20 | NA | NA | Mon 14/9/20 | Mon 14/9/20 | Slack 0 days | | | Q2 | |
| 40 | | | - | | | | Fri 28/2/20 | | | Thu 20/2/20 | Fri 28/2/20 | | | | | |
| | Project Manager's Instruction | - | 8 days | 0 days | 0% | Thu 20/2/20 | | | | | | 0 days | | | | |
| 48 | PMI No. 001 - BIM Promenade Walk-through Video for Infrastructure in Kai Tak Stage 4 | | 0 days | 0 days | 100% | Thu 20/2/20 | Thu 20/2/20 | Thu 20/2/20 | Thu 20/2/20 | | Thu 20/2/20 | 0 days | | | 0/2 | |
| 49 | PMI No. 002 - Arranagement of Restricting Site Activities due to Spread of the Noval Coronavirus Between 29 January 2020 to 02 February 2020 | 0 days | 0 days | 0 days | 100% | Fri 28/2/20 | Fri 28/2/20 | Fri 28/2/20 | Fri 28/2/20 | Fri 28/2/20 | Fri 28/2/20 | 0 days | | | 28/2 | |
| 50 | Compensation Event | 16 days | 16 days | 0 days | 0% | Mon 10/2/20 | Wed 26/2/20 | Mon 10/2/20 | Wed 26/2/20 | Mon 10/2/20 | Wed 26/2/20 | 0 days | | | | |
| 51 | CE/001: BIM Promenade Walk-through Video for Infrastructure in Kai Tak Stage 4 | 0 days | 0 days | 0 days | 100% | Mon 10/2/20 | Mon 10/2/20 | Mon 10/2/20 | Mon 10/2/20 | Mon 10/2/20 | Mon 10/2/20 | 0 days | | | V2 | |
| 52 | CE/002 - Arranagement of Restricting Site Activities due to Spread of the Noval Coronavirus Between 29 January 2020 to 02 February 2020 | 0 days | 0 days | 0 days | 100% | Wed 26/2/20 | Wed 26/2/20 | Wed 26/2/20 | Wed 26/2/20 | Wed 26/2/20 | Wed 26/2/20 | 0 days | | | 26/2 | |
| 53 | Early Warning | 257 days | 257 days | 0 days | 0% | Wed 10/7/19 | Mon 23/3/20 | Wed 10/7/19 | Mon 23/3/20 | Wed 10/7/19 | Mon 23/3/20 | 0 days | | | | |
| 54 | EW No. 001: CLP's 11kV and 132kV Cable Routing across Utility Trough of Bridge D3 and Alongside Road D3 (Metro Park Section) | 0 days | 0 days | 0 days | 100% | Wed 10/7/19 | Wed 10/7/19 | Wed 10/7/19 | Wed 10/7/19 | Wed 10/7/19 | Wed 10/7/19 | 0 days | | | | |
| 55 | EW No. 002: Deep Excavation Basement Construction Works from CKR-BEM Contract | 0 days | 0 days | 0 days | 100% | Thu 5/9/19 | Thu 5/9/19 | Thu 5/9/19 | Thu 5/9/19 | Thu 5/9/19 | Thu 5/9/19 | 0 days | | | | |
| 56 | EW No. 003: Overhang Cables of CLP Delay the Northern Depressed Road | 0 days | 0 days | 0 days | 100% | Wed 11/9/19 | Wed 11/9/19 | Wed 11/9/19 | Wed 11/9/19 | Wed 11/9/19 | Wed 11/9/19 | 0 days | | | | |
| 57 | EW No. 004: Late Commencement on Noise and Air Baseline Monitoring Delay the Northern Depressed Road CH1560 to 1720 | 0 days | 0 days | 0 days | 100% | Mon 4/11/19 | Mon 4/11/19 | Mon 4/11/19 | Mon 4/11/19 | Mon 4/11/19 | Mon 4/11/19 | 0 days | | | | |
| 58 | EW No. 005: Maintain the SCL RoW which should have been diverted to the RoW Constructed by KTSP caused Disruption to the Construction of North Approach Ramp especially affect the KTD1 | 0 days | 0 days | 0 days | 100% | Wed 13/11/19 | Wed 13/11/19 | Wed 13/11/19 | Wed 13/11/19 | Wed 13/11/19 | Wed 13/11/19 | 0 days | | | | |
| 59 | EW No. 006: Deferral of Design Deliverables | 0 days | 0 days | 0 days | 100% | Mon 16/12/19 | Mon 16/12/19 | Mon 16/12/19 | Mon 16/12/ | Mon 16/12/19 | Mon 16/12/19 | 0 days | | | | |
| 60 | EW No. 007: Delay on Driven H-piles by KTSP may affect the KD1 | 0 days | 0 days | 0 days | 100% | Fri 20/12/19 | Fri 20/12/19 | Fri 20/12/19 | Fri 20/12/19 | Fri 20/12/19 | Fri 20/12/19 | 0 days | | | | |
| 61 | EW No. 008: Not Allow to Extract Sheetpiles of North Approach Ramp beside Kai Tak Sport Park as Discussed at the Interface Meeting | 0 days | 0 days | 0 days | 100% | Fri 27/12/19 | Fri 27/12/19 | Fri 27/12/19 | Fri 27/12/19 | Fri 27/12/19 | Fri 27/12/19 | 0 days | | | | |
| 62 | EW No. 010: Existing 150mm Fresh Water Pipe clashing with Bridge D3 and South Approach Ramp | 0 days | 0 days | 0 days | 100% | Wed 8/1/20 | Wed 8/1/20 | Wed 8/1/20 | Wed 8/1/20 | Wed 8/1/20 | Wed 8/1/20 | 0 days | | | | |
| 63 | EW No. 01: Additional Requirement for Special Arrangement for Design and Constructioon of Noise Barrier fir Future Connection of Footbridge FB10 from Development Site 4B5 | 0 days | 0 days | 0 days | 100% | Tue 14/1/20 | Tue 14/1/20 | Tue 14/1/20 | Tue 14/1/20 | Tue 14/1/20 | Tue 14/1/20 | 0 days | | | | |
| 64 | EW No. 014: Planning of the Works in Revised Programme (Rev. 6) | 0 days | 0 days | 0 days | 100% | Mon 10/2/20 | Mon 10/2/20 | Mon 10/2/20 | Mon 10/2/20 | Mon 10/2/20 | Mon 10/2/20 | 0 days | | | V2 | |
| 65 | EW No. 015: Outbreak of Novel Coronavirus (Constraints on Working Time) | 0 days | 0 days | 0 days | 100% | Tue 11/2/20 | Tue 11/2/20 | Tue 11/2/20 | Tue 11/2/20 | Tue 11/2/20 | Tue 11/2/20 | 0 days | | | /2 | |
| 66 | EW No. 016: Outbreak of Novel Coronavirus (Late Supply of Agggregate) | 0 days | 0 days | 0 days | 100% | Wed 19/2/20 | Wed 19/2/20 | Wed 19/2/20 | Wed 19/2/20 | Wed 19/2/20 | Wed 19/2/20 | 0 days | | | 9/2 | |
| 67 | EW No. 020: GEO Audit for Underpass D3 | 0 days | 0 days | 0 days | 100% | Fri 13/3/20 | Fri 13/3/20 | Fri 13/3/20 | Fri 13/3/20 | Fri 13/3/20 | Fri 13/3/20 | 0 days | | | 13/3 | |
| 68 | EW No. 021: Unforessen Underground Water at North Approach Ramp Bay 6 | 0 days | 0 days | 0 days | 100% | Thu 12/3/20 | Thu 12/3/20 | Thu 12/3/20 | Thu 12/3/20 | Thu 12/3/20 | Thu 12/3/20 | 0 days | | | 12/3 | |
| 69 | | | 0 days | 0 days | 100% | Fri 13/3/20 | Fri 13/3/20 | Fri 13/3/20 | | Fri 13/3/20 | Fri 13/3/20 | 0 days | | | 13/3 | |
| 70 | EW No. 023:Disruption of the Works due to Stockpile was not allowed to dispose to the | | 0 days | 0 days | 100% | Mon 16/3/20 | | Mon 16/3/20 | | | Mon 16/3/20 | 0 days | | | 16/3 | |
| 71 | Proposed Disposed Ground EW No. 025: Broken Steel Casing for Bored Pile P02-BP2 | | 0 days | 0 days | 100% | Mon 23/3/20 | | Mon 23/3/20 | | | Mon 23/3/20 | 0 days | | | 23/3 | |
| 72 | Contractor's Notification of Compensation Event | 14 days | - | 14 days | 0% | Thu 28/5/20 | Thu 11/6/20 | | NA | Tue 9/6/20 | Tue 7/7/20 | 12 days | | | | |
| 72 | Compensation Event (CNCE) No. 009 - Inclement Weather in April 2020 | 0 days | - | 0 days | 0% | Thu 28/5/20 | Thu 11/0/20 Thu 28/5/20 | | NA | Tue 7/7/20 | Tue 7/7/20 | 40 days | | | | 28 |
| 74 | Compensation Event - Inclement Weather in May 2020 | 0 days | 0 days | 0 days | 0% | Thu 11/6/20 | Thu 11/6/20 | NA | NA | Tue 9/6/20 | Tue 9/6/20 | -2 days | | | | • |
| 75 | Project Submission | 1457 day | 401.03 days | 1055.97 days | 0% | Thu 16/5/19 | Thu 11/5/23 | Thu 16/5/19 | NA | Thu 16/5/19 | Thu 11/5/23 | 0 days | 0 days | | - | -++ |
| 76 | Submit Third Parties Insurance | 71 days | 71 days | 0 days | 100% | Tue 18/6/19 | Tue 27/8/19 | Tue 18/6/19 | Tue 27/8/19 | Tue 18/6/19 | Tue 27/8/19 | 0 days | 0 days | 4 | | |
| 77 | Works Programme | - | 160 days | 0 days | 0% | Thu 16/5/19 | Tue 22/10/19 | Thu 16/5/19 | Thu 15/8/19 | Thu 16/5/19 | Tue 22/10/19 | 0 days | | | | |
| 78 | Submit First Programme | 20 days | - | 0 days | 100% | Thu 16/5/19 | Tue 4/6/19 | Thu 16/5/19 | | Thu 16/5/19 | Tue 4/6/19 | 0 days | 0 days | 2 | | |
| 79 | Review and Comment by Project Manager | 9 days | - | 0 days | 100% | Wed 5/6/19 | Thu 13/6/19 | Wed 5/6/19 | Thu 13/6/19 | Wed 5/6/19 | Thu 13/6/19 | 0 days | 0 days | 78 | | |
| 80 | Revise and Resubmission of Works Programme | 42 days | | 0 days | 100% | Fri 14/6/19 | | Fri 14/6/19 | Thu 25/7/19 | | Thu 25/7/19 | 0 days | 0 days | 79 | | |
| 81 | Final Review and Acceptance of the First Programme by Project Manager | 20 days | _ | 0 days | 100% | Sat 27/7/19 | Thu 25/7/19 Thu 15/8/19 | Sat 27/7/19 | Thu 15/8/19 | | Thu 15/8/19 | 0 days | 0 days | 80 | | |
| 82 | Submit Health and Safety Management Plan (ACC Cl. D6(2)) | 6 days | | 0 days | 100% | Thu 30/5/19 | Tue 4/6/19 | | | Thu 30/5/19 | Tue 4/6/19 | 0 days | 0.5 day | 4 | | |
| 82 | Submit Hearth and Sarety Management Plan (ACC CL Do(2)) Submit Detailed Programme for Safety Risk (ER Part 7, CL 7.3.4) | o days 34 days | - | 0 days | 100% | Mon 9/12/19 | Sat 11/1/20 | Mon 9/12/19 | | | Sat 11/1/20 | 0 days | 0.5 day | 4 | | |
| | | | | | | | | | | | | | | 4 | | |
| 84 | Submit Environmental Management Plan (ACC Cl. D20(2)) | - | 6 days | 0 days | 100% | Thu 30/5/19 | Tue 4/6/19 | | | Thu 30/5/19 | Tue 4/6/19 | 0 days | 0.5 day | 4 | | |
| 85 | Submit BIM Models Deliverables | 262 days | 262 days | 0 days | 0% | Tue 13/8/19 | Thu 30/4/20 | Tue 13/8/19 | Thu 30/4/20 | Tue 13/8/19 | Thu 30/4/20 | 0 days | | | | |
| | Task | Summary | | | Inactive N | filestone 🔷 | | Duration-on | ly | | Start-only | | C | F | xternal Mi | iles |
| | ev. I I Prod with Prodress | Project Sum | mary [| | Inactive S | | | | nmary Rollup 💼 | | Finish-only | | 3 | | eadline | |
| us UI 4 | Milestone | nactive Tas | k | | Manual T | aala | | Manual Sun | | | External Tasl | - | | (| ritical | |



| Ta | sk Name | | | Duration | Actual | Remaining | Physical % | Early Start | Early Finish | Actual Start | Actual Finish | Late Start | Late Finish | Total | TRA | Predecessors | 20 |)20 |
|---------|--|--|--|-------------|--------------|-------------|------------|----------------------------|--------------|--------------|----------------|--------------|--------------|---------|----------|--------------|-------------|---------------------------|
| | | | | | Duration | Duration | Complete | | | | | | | Slack | | Fieuecessors | Q2 | |
| 86 | Existing Site Model (Topography) | | | 46 days | - | 0 days | 100% | Tue 13/8/19 | Fri 27/9/19 | | Fri 27/9/19 | | Fri 27/9/19 | 0 days | 1 day | | | |
| 87 | Existing Underground Utilities (UU | | | 33 days | - | 0 days | 100% | Mon 26/8/19 | Fri 27/9/19 | Mon 26/8/19 | | | Fri 27/9/19 | 0 days | 1 day | | | |
| 88 | 3D Digital Survey For Existing Co | nditions | | 44 days | - | 0 days | 100% | Mon 2/9/19 | | | Tue 15/10/19 | | Tue 15/10/19 | 0 days | 1 day | | | |
| 89 | 3D Photogrametry Model | | | 46 days | | 0 days | 100% | Mon 16/9/19 | | Mon 16/9/19 | | | Thu 31/10/19 | 0 days | 1 day | | | |
| 90 | AIP Model | | | 16.92 day | / 16.92 days | 0 days | 100% | Fri 6/9/19 | Sun 22/9/19 | Fri 6/9/19 | Sun 22/9/19 | Fri 6/9/19 | Sun 22/9/19 | 0 days | 1 day | | | |
| 91 | Interfacing Contract Model | | | 53 days | 53 days | 0 days | 100% | Mon 9/9/19 | Thu 31/10/19 | Mon 9/9/19 | Thu 31/10/19 | Mon 9/9/19 | Thu 31/10/19 | 0 days | 1 day | | | |
| 92 | Monthly Updated BIM Model | | | 1 day | 1 day | 0 days | 100% | Thu 31/10/19 | Thu 31/10/19 | Thu 31/10/19 | Thu 31/10/19 | Thu 31/10/19 | Thu 31/10/19 | 0 days | 1 day | | | |
| 93 | 4D Model Linked Up with Program | nme | | 0 days | 0 days | 0 days | 100% | Thu 30/4/20 | Thu 30/4/20 | Thu 30/4/20 | Thu 30/4/20 | Thu 30/4/20 | Thu 30/4/20 | 0 days | 1 day | | ♦ 30 | /4 |
| 94 | Construction Method Simulation (| CMS) in 3D Model | | 0 days | 0 days | 0 days | 100% | Wed 22/4/20 | Wed 22/4/20 | Wed 22/4/20 | Wed 22/4/20 | Wed 22/4/20 | Wed 22/4/20 | 0 days | 1 day | | ♦ 22/4 | 4 |
| 95 | BIM Deliverables Schedule | | | 896 days | 3.72 days | 892.28 days | 0% | Thu 16/5/19 | Wed 27/10/21 | Thu 16/5/19 | NA | Thu 16/5/19 | Tue 11/1/22 | 76 days | | | | |
| 96 | Establish BIM Team | | | 0 days | 0 days | 0 days | 100% | Sat 3/8/19 | Sat 3/8/19 | Sat 3/8/19 | Sat 3/8/19 | Sat 3/8/19 | Sat 3/8/19 | 0 days | 1 day | | | |
| 97 | BIM Execution Plan | | | 0 days | 0 days | 0 days | 100% | Sat 31/8/19 | Sat 31/8/19 | Sat 31/8/19 | Sat 31/8/19 | Sat 31/8/19 | Sat 31/8/19 | 0 days | 1 day | | | |
| 98 | BIM Submission Schedule | | | 0 days | 0 days | 0 days | 100% | Fri 16/8/19 | Fri 16/8/19 | Fri 16/8/19 | Fri 16/8/19 | Fri 16/8/19 | Fri 16/8/19 | 0 days | 1 day | | | |
| 99 | BIM 360 License | | | 0 days | 0 days | 0 days | 100% | Sat 31/8/19 | Sat 31/8/19 | Sat 31/8/19 | Sat 31/8/19 | Sat 31/8/19 | Sat 31/8/19 | 0 days | 1 day | | | |
| 00 | BIM/Drawing Management Softwa | ire System | | 0 days | 0 days | 0 days | 100% | Sat 31/8/19 | Sat 31/8/19 | Sat 31/8/19 | Sat 31/8/19 | Sat 31/8/19 | Sat 31/8/19 | 0 days | 1 day | | | |
| 01 | CDE Setup | | | 1 day | 1 day | 0 days | 100% | Sat 31/8/19 | Mon 9/9/19 | Sat 31/8/19 | Mon 9/9/19 | Sat 31/8/19 | Mon 9/9/19 | 0 days | 1 day | | - | |
| 02 | Clash Report Format | | | - | 0 days | 0 days | 100% | Thu 12/9/19 | Thu 12/9/19 | Thu 12/9/19 | Thu 12/9/19 | Thu 12/9/19 | Thu 12/9/19 | 0 days | 1 day | | | |
| 03 | Monthly Report Format | | | - | 0 days | 0 days | 100% | Thu 12/9/19 | | Thu 12/9/19 | | | Thu 12/9/19 | | 1 day | | | |
| 04 | Quality Assurance Plan for BIM | | | | 0 days | 0 days | 100% | Mon 30/9/19 | | Mon 30/9/19 | | | Mon 30/9/19 | 0 days | 1 day | | _ | |
| 05 | BIM Training Plan | | | | 0 days | 0 days | 100% | Thu 10/10/19 | | Thu 10/10/19 | | | Thu 10/10/19 | 0 days | 1 day | | | |
| 06 | BIM Training Schedule for CIC Tr | aining | | - | 0 days | 0 days | 100% | Mon 30/9/19 | | Mon 30/9/19 | | | Mon 30/9/19 | | 1 day | | | |
| 07 | Monthly BIM Progress Report | annig | | | - | 0 days | 100% | Thu 16/5/19 | | | | | Tue 31/12/19 | | 1 day | | | |
| | | | | | 0 days | - | | | | Thu 16/5/19 | | | | 0 days | | | _ | |
| 08 | Monthly Clash Report | | | | 1 day | 0 days | 100% | Tue 31/3/20 | | Tue 31/3/20 | | | Tue 31/3/20 | | 1 day | | | |
| .09 | BIM Object Libraries | | | - | 1 day | 0 days | 100% | Thu 12/9/19 | | Thu 12/9/19 | | | Thu 12/9/19 | | 1 day | | | |
| 10 | Trees Preservation and Removal Pr Submission | | | - | 0 days | 0 days | 0% | Mon 2/11/20 | Mon 2/11/20 | | NA | Sun 17/1/21 | Sun 17/1/21 | 63 days | | | | |
| 11 | Trees Preservation and Removal Preservation Comment & Approval | oposal (TPRP) for tress by Relevant Governmer | along promenade open space nt Authories | e 360 days | 0 days | 360 days | 0% | Mon 2/11/20 | Wed 27/10/21 | NA | NA | Sun 17/1/21 | Tue 11/1/22 | 76 days | 1 day | 110 | | |
| 12 | Trees Preservation and Removal Pr | roposal (TPRP) for tress | along Sing Kai Submission | 0 days | 0 days | 0 days | 0% | Fri 31/7/20 | Fri 31/7/20 | NA | NA | Wed 30/9/20 | Wed 30/9/20 | 52 days | 1 day | | | ♣ 31. |
| 13 | Trees Preservation and Removal Pr Submission Comment & Approval | oposal (TPRP) for tress | along Sing Kai Road | 360 days | 0 days | 360 days | 0% | Fri 31/7/20 | Sun 25/7/21 | NA | NA | Wed 30/9/20 | Fri 24/9/21 | 61 days | 1 day | 112 | | |
| | Submission Comment & Approval | by Relevant Governmer | nt Authories | | | | | | | | | | | | | | | |
| 14 | Temporary Traffic Management | | | 478 days | 447.84 days | 30.16 days | 0% | Thu 30/5/19 | Fri 18/9/20 | Thu 30/5/19 | NA | Thu 30/5/19 | Fri 25/9/20 | 7 days | | | | |
| 15 | Submit Traffic Engineering Consu | tant and TTM Team Lea | ader (PS1.16(3)) | 14 days | 14 days | 0 days | 100% | Thu 30/5/19 | Wed 12/6/19 | Thu 30/5/19 | Wed 12/6/19 | Thu 30/5/19 | Wed 12/6/19 | 0 days | 1 day | 4 | | |
| 16 | Submit EP Mgt System Co-ordinat | or (PS Cl. 1.18N(2)) | | 7 days | 7 days | 0 days | 100% | Thu 30/5/19 | Wed 5/6/19 | Thu 30/5/19 | Wed 5/6/19 | Thu 30/5/19 | Wed 5/6/19 | 0 days | 1 day | 4 | | |
| 17 | Approve of EP Co-ordinator by Pro- | oject Manager (PS Cl. 1. | 18N(2)) | 14 days | 14 days | 0 days | 100% | Thu 6/6/19 | Wed 19/6/19 | Thu 6/6/19 | Wed 19/6/19 | Thu 6/6/19 | Wed 19/6/19 | 0 days | 1 day | 116 | | |
| 18 | Submit UU detection equipment for | r Supervisor approval (F | PS Cl. 1.25A(1)) | 7 days | 7 days | 0 days | 100% | Thu 30/5/19 | Wed 5/6/19 | Thu 30/5/19 | Wed 5/6/19 | Thu 30/5/19 | Wed 5/6/19 | 0 days | 1 day | 4 | | |
| 19 | Submit & obtain approval: site offi submission + 14d approval) | ce's location and layout | plan (PS Cl. 1.45(11)) (7d | 47 days | 47 days | 0 days | 100% | Thu 30/5/19 | Fri 18/10/19 | Thu 30/5/19 | Fri 18/10/19 | Thu 30/5/19 | Fri 18/10/19 | 0 days | 1 day | 4 | | |
| 20 | Submit Site survey record (PS Cl.1 | .47(7)) | | 34 days | 34 days | 0 days | 100% | Thu 30/5/19 | Tue 2/7/19 | Thu 30/5/19 | Tue 2/7/19 | Thu 30/5/19 | Tue 2/7/19 | 0 days | 1 day | 4 | | |
| 21 | Submit & obtain approval: fencing | & hoarding plan (PS Cl | . 1.48(10) | 40 days | 0 days | 40 days | 0% | Mon 10/8/20 | Fri 18/9/20 | NA | NA | Mon 17/8/20 | Fri 25/9/20 | 7 days | 0.5 days | 4 | | - |
| 22 | Submit site facilities (PS Cl. 1.50S |) | | 65 days | 65 days | 0 days | 100% | Thu 30/5/19 | Fri 2/8/19 | Thu 30/5/19 | Fri 2/8/19 | Thu 30/5/19 | Fri 2/8/19 | 0 days | 0.5 days | 4 | | |
| 23 | Submit security system (PS Cl. 1.5 | 3A(5)) | | 36 days | 36 days | 0 days | 100% | Thu 30/5/19 | Thu 4/7/19 | Thu 30/5/19 | Thu 4/7/19 | Thu 30/5/19 | Thu 4/7/19 | 0 days | 0.5 days | 4 | | |
| 24 | Submit Interface Management Plar | | | 47 days | - | 0 days | 100% | Thu 30/5/19 | Mon 15/7/19 | Thu 30/5/19 | Mon 15/7/19 | | Mon 15/7/19 | 0 days | 0.5 days | | _ | |
| 15 | Submit Subcontractor Managemen | | | 13 days | | 0 days | 100% | Thu 30/5/19 | | Thu 30/5/19 | | | Tue 11/6/19 | 0 days | 0.5 days | | | |
| .5 | Submit Temporary Drainage and S | | $ an(PS(C) + 24\Delta(1)) $ | | 174 days | 0 days | 100% | Thu 30/5/19 Thu 30/5/19 | | Thu 30/5/19 | | | Tue 19/11/19 | 0 days | 1 day | 4 | | |
| | | | aar (10 Cr. 1.2473(1)) | | | | | | | | | | | | | 7 | | |
| 27 | Submit EM&A Manual (ER Part 8 | , , | | 6 days | - | 0 days | 100% | Thu 30/5/19 | Tue 4/6/19 | | Tue 4/6/19 | | Tue 4/6/19 | - | 0 days | 4 | | |
| 28 | Submit Proposal of selection of sup | | enais (ACC CI. CII(I) | 80 days | | 0 days | 100% | Thu 30/5/19 | Sat 17/8/19 | | Sat 17/8/19 | | Sat 17/8/19 | 0 days | 0 days | 4 | | |
| 29 | Submit Contractor's Management | feam (ACC Cl. D1(3)) | | 50 days | 50 days | 0 days | 100% | Thu 30/5/19 | Thu 18/7/19 | Thu 30/5/19 | Thu 18/7/19 | Thu 30/5/19 | Thu 18/7/19 | 0 days | 0 days | 4 | | |
| le: Rev | .11 Prog with Progress | Task | | Summary | | | Inactive N | | | Duration-on | | | Start-only | | C | | ternal Mile | estone |
| | -May-20 | Split | | Project Sum | mary | | Inactive S | Summary 🛛 | | Manual Sun | nmary Rollup 🗧 | | Finish-only | | 3 | De | eadline | |


| 2021 | 2022 | 2023 20 |
|------------------------|-------------------|------------------------|
| 2021 Q1 Q2 Q3 Q4 | Q1 Q2 Q3 Q4 Q1 Q2 | 2025 20 Q3 Q4 Q1 Q2 |
| | | |
| 11 | | |
| | | |
| | | |
| | | |
| Critical S Progress | plit | |
| Manual F | rogress | |
| | | |

|) [| Task Name | Duration A | ctual | Remaining | Physical % | Early Start | | Actual Start | | | Late Finish | Total | TRA | Predecessors | 20 |)20 |
|----------|---|--------------------------------|------------|--------------|--------------------------|--------------|--------------|--|--------------|--------------|--|----------|----------|-----------------|---------|-------|
| | | D | Duration | Duration | Complete | | | | | | | Slack | IKA | r ieuecessois | | Q3 |
| 30 | Permanent Works Design Submission | | - | 1083.92 days | 0% | Thu 16/5/19 | | Thu 16/5/19 | | Thu 16/5/19 | Thu 11/5/23 | 0 days | | | | |
| 31 | General Design Submission | | | 487.54 days | 0% | Thu 30/5/19 | | Thu 30/5/19 | | Thu 30/5/19 | Thu 11/5/23 | 0 days | | 4 | | |
| 2 | Project Design Plan (Draft) | 16 days 10 | - | 0 days | 100% | Thu 30/5/19 | | Thu 30/5/19 | | Thu 30/5/19 | Fri 14/6/19 | 0 days | 1 day | 4 | | |
| 3 | Project Design Plan (Draft) Comment by PM | 14 days 14 | 4 days | 0 days | 100% | Sat 15/6/19 | Fri 28/6/19 | | | Sat 15/6/19 | Fri 28/6/19 | 0 days | 1 day | | | |
| 34 | Address Comments | 120 days 6 | - | 54 days | 55% | Tue 2/7/19 | Wed 15/7/20 | Tue 2/7/19 | NA | Tue 2/7/19 | Thu 11/5/23 | 1030 d | 1 days | 132 | ••• | |
| 35 | Project Design Plan (Final) | 54 days 54 | 4 days | 0 days | 100% | Thu 5/9/19 | Tue 29/10/19 | Thu 5/9/19 | Tue 29/10/19 | Thu 5/9/19 | Tue 29/10/19 | 0 days | 1 days | 134 | | |
| 36 | Design Memorandum (include E&M Provision) (Draft) | 26 days 20 | 6 days | 0 days | 100% | Tue 4/6/19 | Sat 29/6/19 | Tue 4/6/19 | Sat 29/6/19 | Tue 4/6/19 | Sat 29/6/19 | 0 days | 1 days | 132 | | |
| 37 | Address Comments | 15 days 11 | 5 days | 0 days | 100% | Thu 1/8/19 | Thu 15/8/19 | Thu 1/8/19 | Thu 15/8/19 | Thu 1/8/19 | Thu 15/8/19 | 0 days | 1 days | 136 | | |
| 138 | Design Memorandum Include E&M Provision (Final) | 59 days 59 | 9 days | 0 days | 100% | Tue 23/7/19 | Sun 17/11/19 | Tue 23/7/19 | Sun 17/11/19 | Tue 23/7/19 | Sun 17/11/19 | 0 days | 1 days | 137 | | |
| 139 | Traffic Impact Assessment(Draft) | 62 days 62 | 2 days | 0 days | 100% | Wed 18/9/19 | Mon 18/11/19 | Wed 18/9/19 | Mon 18/11/ | Wed 18/9/19 | Mon 18/11/19 | 0 days | 1 day | 4 | | |
| 140 | Address Comments | 16 days 10 | 6 days | 0 days | 100% | Mon 18/11/19 | Wed 4/12/19 | Mon 18/11/19 | Wed 4/12/19 | Mon 18/11/19 | Wed 4/12/19 | 0 days | 0.5 days | 139 | | |
| 141 | Traffic Impact Assessment(Final) | 30 days 0 | days | 30 days | 0% | Mon 3/8/20 | Tue 1/9/20 | NA | NA | Sat 24/4/21 | Sun 23/5/21 | 264 days | 0.5 days | 140 | | |
| 142 | ACABAS (Draft) | 69 days 69 | 9 days | 0 days | 100% | Thu 30/5/19 | Tue 6/8/19 | Thu 30/5/19 | Tue 6/8/19 | Thu 30/5/19 | Tue 6/8/19 | 0 days | 2 days | 4 | | |
| 143 | Address Committee's comments | 30 days 30 | 0 days | 0 days | 100% | Wed 7/8/19 | Thu 5/9/19 | Wed 7/8/19 | Thu 5/9/19 | Wed 7/8/19 | Thu 5/9/19 | 0 days | 2 days | 142 | | |
| 144 | ACABAS Re-submission Preparation & Submission | 61 days 6 | 1 days | 0 days | 100% | Fri 6/9/19 | Tue 5/11/19 | Fri 6/9/19 | Tue 5/11/19 | Fri 6/9/19 | Tue 5/11/19 | 0 days | 2 days | 143 | | |
| 145 | ACABAS Submission Approved | 63 days 6 | 3 days | 0 days | 100% | Wed 6/11/19 | Tue 7/1/20 | Wed 6/11/19 | Tue 7/1/20 | Wed 6/11/19 | Tue 7/1/20 | 0 days | 2 days | 144 | | |
| 146 | VCAB and DAP Submission | 22 days 22 | 2 days | 0 days | 100% | Mon 10/2/20 | Mon 2/3/20 | Mon 10/2/20 | Mon 2/3/20 | Mon 10/2/20 | Mon 2/3/20 | 0 days | 2 days | 4 | | |
| 147 | Comment by PM and Relevant Authorities | 21 days 2 | | 0 days | 100% | Tue 3/3/20 | | Tue 3/3/20 | Mon 23/3/20 | | Mon 23/3/20 | 0 days | 2 days | 146 | | |
| 148 | Stage 1: VCAB and DAP Submission | 50 days 0 | - | 50 days | 0% | Fri 12/6/20 | | NA | | Sat 4/7/20 | Sat 22/8/20 | 22 days | - | 147,44FF+21 da | | |
| 149 | Comment by PM and Relevant Authorities | 50 days 0 | | 50 days | 0% | Sat 1/8/20 | | NA | | Sun 23/8/20 | Sun 11/10/20 | 22 days | | 148 | | |
| 50 | Stage 2: VCAB and DAP Submission | 30 days 0 | - | 30 days | 0% | Sun 20/9/20 | Mon 19/10/20 | | NA | Fri 13/11/20 | Sat 12/12/20 | 54 days | 2 0495 | 140 | | |
| | | | | - | 0% | | | NA | | Sun 13/12/20 | | | | 149 | | |
| 151 | Comment by PM and Relevant Authorities | 50 days 0 | - | 50 days | | Tue 20/10/20 | | | | | Sun 31/1/21 | 54 days | 0.1 | 150 | | |
| 152 | Draft Utility Report Submission | 19 days 19 | | 0 days | 100% | Mon 2/9/19 | | | Fri 20/9/19 | | Fri 20/9/19 | | 2 days | | | |
| 153 | Draft Utility Report Comment & Approval | 17 days 1' | | 0 days | 100% | Sat 21/9/19 | Mon 7/10/19 | | Mon 7/10/19 | | Mon 7/10/19 | | 2 days | | | |
| 54 | Final Utility Report Submission | 52 days 52 | | 0 days | 100% | Mon 2/12/19 | Wed 22/1/20 | | Wed 22/1/20 | | Wed 22/1/20 | | 2 days | | | |
| 55 | Final Utility Report Submission Comment & Approval | 38 days 0 | - | 38 days | 0% | Thu 30/1/20 | Mon 29/6/20 | | | Thu 30/1/20 | Tue 1/3/22 | 610 days | | 154 | | |
| 56 | Operational and Maintenace Manual (Draft) Submission | 14 days 0 | days | 14 days | 0% | Mon 19/12/22 | Sun 1/1/23 | NA | NA | Sat 25/2/23 | Fri 10/3/23 | 68 days | 2 days | 1556 | | |
| 157 | Operational and Maintenace Manual (Final) Submission | 32 days 0 | days | 32 days | 0% | Wed 1/2/23 | Sat 4/3/23 | NA | NA | Mon 10/4/23 | Thu 11/5/23 | 68 days | 2 days | 156FS+30 days | | |
| 158 | As-built and As-fabrication Drawing Submission | 0 days 0 | days | 0 days | 0% | Thu 11/5/23 | Thu 11/5/23 | NA | NA | Thu 11/5/23 | Thu 11/5/23 | 0 days | 2 days | 1558 | | |
| 159 | Site Investigation | 561 days 10 | 67.98 days | 393.02 days | 0% | Sat 1/6/19 | Sat 12/12/20 | Sat 1/6/19 | NA | Sat 1/6/19 | Tue 1/3/22 | 444 days | ; | | + | |
| 160 | Ground Investigation Proposal (Draft) | 56 days 50 | 6 days | 0 days | 100% | Sat 1/6/19 | Fri 26/7/19 | Sat 1/6/19 | Fri 26/7/19 | Sat 1/6/19 | Fri 26/7/19 | 0 days | 1 days | 4 | | |
| 161 | Submit & endorse by Gov. Depts and PM | 6 days 6 | days | 0 days | 100% | Sat 27/7/19 | Thu 1/8/19 | Sat 27/7/19 | Thu 1/8/19 | Sat 27/7/19 | Thu 1/8/19 | 0 days | 1 days | 160 | | |
| 162 | Ground Investigation Proposal (Final) | 30 days 0 | days | 30 days | 0% | Tue 1/9/20 | Wed 30/9/20 | NA | NA | Mon 20/12/21 | Tue 18/1/22 | 475 days | a 1 days | 161 | | |
| 163 | Submit and endorse by Gov. Depts and PM | 14 days 0 | days | 14 days | 0% | Thu 1/10/20 | Wed 14/10/20 | NA | NA | Wed 19/1/22 | Tue 1/2/22 | 475 days | 1 days | 162 | | |
| 164 | Supervise the SI Carry Out on Site | 199 days 44 | 4 days | 155 days | 22% | Sat 10/8/19 | Sat 24/10/20 | Sat 10/8/19 | NA | Sat 10/8/19 | Tue 11/1/22 | 444 days | 4 days | 161 | | |
| 165 | Submit SI Report(Draft) for Comment | 21 days 0 | days | 21 days | 0% | Sun 25/10/20 | Sat 14/11/20 | NA | NA | Wed 12/1/22 | Tue 1/2/22 | 444 days | 1 days | 164 | | |
| 166 | Submit and endorse SI Report(Final) by Project Manager | 28 days 0 | days | 28 days | 0% | Sun 15/11/20 | Sat 12/12/20 | NA | NA | Wed 2/2/22 | Tue 1/3/22 | 444 days | 1 days | 165,163 | | |
| 167 | Lifts (LT3 & LT4), Staircase and Associated Works (Structure) | 431 days 10 | 65.12 days | 265.88 days | 0% | Thu 12/9/19 | Sun 15/11/20 | Thu 12/9/19 | NA | Thu 12/9/19 | Thu 3/12/20 | 18 days | | | _ | |
| 168 | Prepare AIP Submission with E&M provision (Draft) | 75 days 75 | 5 days | 0 days | 100% | Thu 12/9/19 | Mon 25/11/19 | Thu 12/9/19 | Mon 25/11/ | Thu 12/9/19 | Mon 25/11/19 | 0 days | 3 days | | | |
| 169 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 21 days 2 | | 0 days | 100% | Tue 26/11/19 | Mon 16/12/19 | Tue 26/11/19 | Mon | Tue 26/11/19 | Mon 16/12/19 | 0 days | 0.5 days | 168 | | |
| 170 | Submit & endorse by Statutory Authorities/Gov. Dept | 22 days 22 | | 0 days | 100% | Fri 28/2/20 | | Fri 28/2/20 | 16/12/19 | Fri 28/2/20 | Fri 20/3/20 | | 2 days | 168 | | |
| 71 | Prepare AIP and ICE certification (Final) | 25 days 0 | | 25 days | 0% | Mon 29/6/20 | Thu 23/7/20 | | | Fri 10/7/20 | Mon 3/8/20 | 11 days | | 168,169,170,44F | | |
| .72 | Prepare DDA and ICE certification (Draft) | 50 days 0 | - | 50 days | 0% | Thu 4/6/20 | Thu 23/7/20 | | | Mon 15/6/20 | Mon 3/8/20 | 11 days | | 168,171FF | Ļ | |
| | Submit & endorse by PM and Statutory Authorities/Gov. Dept | | | | 0% | | | NA | | Tue 4/8/20 | Tue 22/9/20 | | | 172 | | |
| 173 | | 50 days 0 | | 50 days | | Fri 24/7/20 | | | | | | 11 days | | | | |
| 174 | Prepare DDA for and ICE certification (Final) | 15 days 0 | uays | 15 days | 0% | Sat 12/9/20 | Sat 26/9/20 | NA | NA | Wed 30/9/20 | Wed 14/10/20 | 18 days | 1 days | 173,145FF,171F | | |
| itle: Re | ev.11 Prog with Progress | Summary | I | | Inactive M | | | Duration-on | - | | Start-only | | C | | nal Mil | lesto |
| | | Project Summa Inactive Task | ary [| | Inactive Si Manual Ta | | | Manual Surr Manual Surr | | | Finish-only External Task | s | 3 | Dead | | |
| | Milestone V | 2incetive 145k | | | | - | | | , • | | | | | Critic | | |




|) T | ask Name | | Duration | Actual | Romaining | Dhusiool 01 | Farly Start | | ract No. ED/ | - | | Late Einich | Total | ТР л | Predecessors | 20 | 20 |
|----------|---|--|------------------------------|--------------------|-----------------------|--------------------------|--------------|--------------|---------------------------|------------------------|--------------|---------------------------|----------------|----------|----------------|--------------------|------|
| 1 | | | Duration | Actual Duration | Remaining Duration | Physical % Complete | Early Start | Early Finish | Actual Start | Actual Finish | Late Start | Late Finish | Total Slack | TRA | Predecessors | Q2 | |
| 175 | Submit & endorse by PM and S | tatutory Authorities/Gov. Dept | 50 days | 0 days | 50 days | 0% | Sun 27/9/20 | Sun 15/11/20 | NA | NA | Thu 15/10/20 | Thu 3/12/20 | 18 days | 3 days | 174 | | |
| 76 | Noise barrier fronting to 4B5 at Rd | D3A & Bus Lay By (Section 5&9) | 338 days | 215.23 days | 122.77 days | 0% | Mon 4/11/19 | Tue 6/10/20 | Mon 4/11/19 | NA | Mon 4/11/19 | Wed 7/10/20 | 1 day | | | | # |
| 177 | Prepare AIP Submission (Draft) | | 38 days | 38 days | 0 days | 100% | Mon 4/11/19 | Wed 11/12/19 | Mon 4/11/19 | Wed 11/12/ | Mon 4/11/19 | Wed 11/12/19 | 0 days | 2 days | | | |
| 178 | Submit & endorse by PM and S | tatutory Authorities/Gov. Dept | 167 days | 162 days | 5 days | 97% | Thu 12/12/19 | Tue 26/5/20 | Thu 12/12/19 | NA | Thu 12/12/19 | Wed 27/5/20 | 1 day | | 177 | ┢ | |
| 179 | Prepare AIP and ICE certification | on (Final) | 56 days | 31 days | 25 days | 55% | Wed 22/4/20 | Tue 16/6/20 | Wed 22/4/20 | NA | Wed 22/4/20 | Wed 17/6/20 | 1 day | | 178FF+21 days | | |
| 180 | Prepare DDA Subm (Draft) | | 18 days | 18 days | 0 days | 100% | Wed 1/4/20 | Sat 18/4/20 | Wed 1/4/20 | Sat 18/4/20 | Wed 1/4/20 | Sat 18/4/20 | 0 days | 0.5 days | | | |
| 181 | Submit & endorse by PM | | 55 days | 35 days | 20 days | 64% | Sat 18/4/20 | Thu 11/6/20 | Sat 18/4/20 | NA | Sat 18/4/20 | Thu 6/8/20 | 56 days | | 180 | | |
| 182 | Submit & endorse by Statutory | Authorities/Gov Dent | 50 days | - | 50 days | 0% | Wed 17/6/20 | | NA | NA | Thu 18/6/20 | Thu 6/8/20 | 1 day | | 180,179 | | |
| 183 | | ication (Final) (Original Contract Scope) | 12 days | | 12 days | 0% | Thu 6/8/20 | Mon 17/8/20 | | NA | Fri 7/8/20 | Tue 18/8/20 | 1 day | 1 days | 181,182 | | |
| | - | | | - | | | | | | | | | | | | | |
| 184 | Submit & endorse by PM and S | tatutory Authorities/Gov. Dept | 50 days | - | 50 days | 0% | Tue 18/8/20 | Tue 6/10/20 | | NA | Wed 19/8/20 | Wed 7/10/20 | 1 day | 1 days | 183 | | |
| 185 | Decking for Underpass (Rd L14) | | 304 days | 0 days | 304 days | 0% | Mon 20/7/20 | Wed 19/5/21 | NA | NA | Fri 31/7/20 | Sun 30/5/21 | 11 days | | | | ľ |
| 186 | Structure Prepare AIP and ICE | certification (Draft) | 25 days | 0 days | 25 days | 0% | Mon 20/7/20 | Thu 13/8/20 | NA | NA | Fri 31/7/20 | Mon 24/8/20 | 11 days | 3 days | 44FF+12 days | | |
| 187 | Submit & endorse by PM and S | tatutory Authorities/Gov. Dept | 50 days | 0 days | 50 days | 0% | Fri 14/8/20 | Fri 2/10/20 | NA | NA | Tue 25/8/20 | Tue 13/10/20 | 11 days | 0.5 days | 186 | | |
| 188 | Prepare AIP and ICE certification | on (Final) | 15 days | 0 days | 15 days | 0% | Sat 3/10/20 | Sat 17/10/20 | NA | NA | Wed 14/10/20 | Wed 28/10/20 | 11 days | 1 day | 186,187 | | |
| 189 | Prepare DDA and ICE certification | ion (Draft) | 89 days | 0 days | 89 days | 0% | Sun 18/10/20 | Thu 14/1/21 | NA | NA | Thu 29/10/20 | Mon 25/1/21 | 11 days | 1 day | 186,188 | | |
| 190 | Submit & endorse by PM and S | tatutory Authorities/Gov. Dept | 50 days | 0 days | 50 days | 0% | Fri 15/1/21 | Fri 5/3/21 | NA | NA | Tue 26/1/21 | Tue 16/3/21 | 11 days | 0.5 days | 189 | | |
| 191 | Prepare DDA and ICE certificat | ion (Final) | 25 days | 0 days | 25 days | 0% | Sat 6/3/21 | Tue 30/3/21 | NA | NA | Wed 17/3/21 | Sat 10/4/21 | 11 days | 2 days | 190 | | |
| 192 | Submit & endorse by PM and S | tatutory Authorities/Gov. Dept | 50 days | 0 days | 50 days | 0% | Wed 31/3/21 | Wed 19/5/21 | NA | NA | Sun 11/4/21 | Sun 30/5/21 | 11 days | 1 day | 191 | | |
| 193 | Road D3 Bridge & Approach Ram | DS | 439 days | 358.08 days | 80.92 days | 0% | Thu 30/5/19 | Mon 10/8/20 | Thu 30/5/19 | NA | Thu 30/5/19 | Thu 8/10/20 | 59 days | | 4 | | Щ |
| 194 | D3 Bridge Substructure | | | 358.08 days | | 0% | Thu 30/5/19 | Mon 10/8/20 | Thu 30/5/19 | | Thu 30/5/19 | Thu 8/10/20 | 59 days | | | | |
| 195 | Prepare AIP and ICE certific | ration (Draft) | 66 days | - | 0 days | 100% | Thu 30/5/19 | Sat 3/8/19 | Thu 30/5/19 | | Thu 30/5/19 | Sat 3/8/19 | | 3 days | 4 | | |
| | - | | | | | | | | | | | | | | 105 120 | | |
| 196 | - | d Statutory Authorities/Gov. Dept | 15 days | - | 0 days | 100% | Mon 5/8/19 | | Mon 5/8/19 | Mon 19/8/19 | | Mon 19/8/19 | 0 days | 1 days | 195,138 | | |
| 197 | Prepare AIP and ICE certific | | 30 days | - | 0 days | 100% | Mon 23/12/19 | | Mon 23/12/19 | | | Tue 21/1/20 | 0 days | 0 days | 195,196 | | |
| 198 | Prepare DDA and ICE certif | ication (Draft) | 106 days | 106 days | 0 days | 100% | Fri 19/7/19 | Sun 17/11/19 | Fri 19/7/19 | Sun 17/11/19 | Fri 19/7/19 | Sun 17/11/19 | 0 days | 5 days | 195 | | |
| 199 | Submit & endorse by PM | | 17 days | 17 days | 0 days | 100% | Wed 20/11/19 | Fri 6/12/19 | Wed 20/11/19 | Fri 6/12/19 | Wed 20/11/19 | Fri 6/12/19 | 0 days | 3 days | 198 | | |
| 200 | Submit & endorse by Statute | ory Authorities/Gov. Dept | 45 days | 45 days | 0 days | 100% | Fri 24/1/20 | Wed 18/3/20 | Fri 24/1/20 | Wed 18/3/20 | Fri 24/1/20 | Wed 18/3/20 | 0 days | 1 days | 198 | | |
| 201 | Prepare DDA for and ICE co (Contractor Bear DDA Appr | rtification (Include P02-BP2 Remedial Pile) | 105 days | 75 days | 30 days | 71% | Mon 9/3/20 | Sun 21/6/20 | Mon 9/3/20 | NA | Mon 9/3/20 | Wed 19/8/20 | 59 days | 1 days | 200 | | |
| 202 | | d Statutory Authorities/Gov. Dept (Contractor Bear | 50 days | 0 days | 50 days | 0% | Mon 22/6/20 | Mon 10/8/20 | NA | NA | Thu 20/8/20 | Thu 8/10/20 | 59 days | 1 days | 201 | | 1 |
| 203 | D3 Bridge Superstructure | | 728 days | 370.67 days | 357.33 days | 0% | Thu 30/5/19 | Wed 26/5/21 | Thu 30/5/19 | NA | Thu 30/5/19 | Wed 21/7/21 | 56 days | | | | ₩ |
| 204 | Prepare AIP and ICE certification | on (Draft) | 101 days | 101 days | 0 days | 100% | Thu 30/5/19 | Sat 7/9/19 | Thu 30/5/19 | Sat 7/9/19 | Thu 30/5/19 | Sat 7/9/19 | 0 days | 1 day | | | |
| 205 | Submit & endorse by PM and S | tatutory Authorities/Gov. Dept | 19 days | 19 days | 0 days | 100% | Mon 9/9/19 | Fri 27/9/19 | Mon 9/9/19 | Fri 27/9/19 | Mon 9/9/19 | Fri 27/9/19 | 0 days | 1 day | 204 | | |
| 206 | Prepare AIP and ICE certification | on (Final) | 135 days | 135 days | 0 days | 100% | Wed 20/11/19 | Thu 2/4/20 | Wed 20/11/19 | Thu 2/4/20 | Wed 20/11/19 | Thu 2/4/20 | 0 days | 3 days | 205 | | |
| 207 | Prepare DDA and ICE certificat | ion (Draft) | 222 days | 222 days | 0 days | 100% | Fri 19/7/19 | Tue 25/2/20 | Fri 19/7/19 | Tue 25/2/20 | Fri 19/7/19 | Tue 25/2/20 | 0 days | 3 days | 205 | | |
| 208 | Submit & endorse by PM | | 23 days | - | 0 days | 100% | Wed 26/2/20 | Thu 19/3/20 | Wed 26/2/20 | | | Thu 19/3/20 | - | 2 days | 207 | | |
| 200 | Submit & endorse by Statutory | Authoritics/Corr Dont | 50 days | | 50 days | 0% | Mon 29/6/20 | Mon 17/8/20 | | NA | Thu 16/7/20 | Thu 3/9/20 | 17 days | | 207,206FF+12 c | | |
| | | - | - | - | | | | | | | | | | | | | |
| 210 | Prepare DDA for and ICE certif | | 21 days | | 21 days | 0% | Tue 18/8/20 | Mon 7/9/20 | | NA | Fri 4/9/20 | Thu 24/9/20 | 17 days | | 208,206,209 | | |
| 211 | Submit & endorse by PM and S | | 50 days | - | 50 days | 0% | Tue 8/9/20 | Tue 27/10/20 | | NA | Fri 25/9/20 | Fri 13/11/20 | 17 days | | 210 | | |
| 212 | Prepare AIP (E&M works) and | ICE certification (Draft) | 32 days | - | 32 days | 0% | Thu 2/7/20 | Sun 2/8/20 | NA | NA | Thu 27/8/20 | Sun 27/9/20 | 56 days | 2 days | | | |
| 213 | Submit & endorse by PM and S | tatutory Authorities/Gov. Dept | 62 days | 0 days | 62 days | 0% | Mon 3/8/20 | Sat 3/10/20 | NA | NA | Mon 28/9/20 | Sat 28/11/20 | 56 days | 2 days | 212 | | |
| 214 | Prepare AIP (E&M works) and | ICE certification (Final) | 32 days | 0 days | 32 days | 0% | Sun 4/10/20 | Wed 4/11/20 | NA | NA | Sun 29/11/20 | Wed 30/12/20 | 56 days | 2 days | 213 | | |
| 215 | Submit & endorse by PM and S | tatutory Authorities/Gov. Dept | 62 days | 0 days | 62 days | 0% | Thu 5/11/20 | Tue 5/1/21 | NA | NA | Thu 31/12/20 | Tue 2/3/21 | 56 days | 2 days | 214 | | |
| 216 | Prepare DDA (E&M works) and | l ICE certification (Draft) | 32 days | 0 days | 32 days | 0% | Sat 5/12/20 | Tue 5/1/21 | NA | NA | Sat 30/1/21 | Tue 2/3/21 | 56 days | 2 days | 215FF | | |
| 217 | Submit & endorse by PM and S | tatutory Authorities/Gov. Dept | 62 days | 0 days | 62 days | 0% | Wed 6/1/21 | Mon 8/3/21 | NA | NA | Wed 3/3/21 | Mon 3/5/21 | 56 days | 2 days | 216 | | |
| 218 | Prepare DDA (E&M works) and | l ICE certification (Final) | 17 days | 0 days | 17 days | 0% | Tue 9/3/21 | Thu 25/3/21 | NA | NA | Tue 4/5/21 | Thu 20/5/21 | 56 days | 2 days | 217 | | |
| 219 | Submit & endorse by PM and S | | 62 days | - | 62 days | 0% | Fri 26/3/21 | Wed 26/5/21 | | NA | Fri 21/5/21 | Wed 21/7/21 | 56 days | | 218 | | |
| | | | uujo | | ,,o | | 200721 | | | | | | 2 5 aug 5 | | | | |
| | v.11 Prog with Progress | Task Split | Summary Project Sumi | mary | | Inactive M Inactive S | | | Duration-on Manual Sun | ly 📃 1mary Rollup 🗖 | | Start-only Finish-only | | C] | | ernal Mil dline | esto |
| as of 22 | 2-May-20 | Split Milestone | Project Sum Inactive Tasl | | | Manual Ta | | | Manual Sun Manual Sun | | | External Task | IS . | - | Crit | | |
| | | 1 | | | | | | | | | | | | | | | |


| | 1 1 NT | | - | | D · · | DI | D 1 ~ | | ract No. ED/ | | | T | m i | mp : | D 1 | | 2025 | _ |
|--------|-----------------------------------|---|-----------------------------|-------------|-----------------------|------------------------|----------------------------|--------------|--|------------------|--------------|-----------------------------------|----------------|----------|---------------|-----------|------------|---|
| | 'ask Name | | Duration | Duration | Remaining Duration | Physical % Complete | Early Start | Early Finish | Actual Start | | | Late Finish | Total Slack | TRA | Predecessors | | 2020 Q3 | |
| 20 | D3 North Approach Ramp (Structur | | | 348.95 days | | 0% | Mon 3/6/19 | Sat 4/7/20 | | NA | Mon 3/6/19 | Thu 8/10/20 | 96 days | | | | • | |
| 221 | Prepare AIP and ICE certificatio | | 51 days | | 0 days | 100% | Mon 3/6/19 | Tue 23/7/19 | | Tue 23/7/19 | | Tue 23/7/19 | | 3 days | 4 | | | |
| 222 | Submit & endorse by PM and St | atutory Authorities/Gov. Dept | 100 days | 100 days | 0 days | 100% | Thu 25/7/19 | Fri 1/11/19 | Thu 25/7/19 | Fri 1/11/19 | Thu 25/7/19 | Fri 1/11/19 | 0 days | 1 days | 221 | | | |
| 223 | Prepare AIP and ICE certificatio | n (Final) | 14 days | 14 days | 0 days | 100% | Tue 6/8/19 | Thu 19/12/19 | Tue 6/8/19 | Thu 19/12/19 | Tue 6/8/19 | Thu 19/12/19 | 0 days | 0 days | 221,222 | | | |
| 224 | Prepare DDA (Draft) with ICE c | certification | 66 days | 66 days | 0 days | 100% | Fri 19/7/19 | Thu 20/2/20 | Fri 19/7/19 | Thu 20/2/20 | Fri 19/7/19 | Thu 20/2/20 | 0 days | 5 days | 221,223FF | | | |
| 25 | Submit & endorse by PM/Statuto | ory Authorities/Gov. Dept | 31 days | 31 days | 0 days | 100% | Mon 20/1/20 | Mon 23/3/20 | Mon 20/1/20 | Mon 23/3/20 | Mon 20/1/20 | Mon 23/3/20 | 0 days | 3 days | 224 | | | |
| 26 | Prepare DDA for and ICE certifi | ication (Final) | 45 days | 45 days | 0 days | 100% | Wed 1/4/20 | Fri 15/5/20 | Wed 1/4/20 | Fri 15/5/20 | Wed 1/4/20 | Fri 15/5/20 | 0 days | | 225 | | | |
| 27 | Submit & endorse by PM/Statuto | ory Authorities/Gov. Dept | 50 days | 6 days | 44 days | 12% | Sat 16/5/20 | Sat 4/7/20 | Sat 16/5/20 | NA | Sat 16/5/20 | Thu 8/10/20 | 96 days | 0.5 days | 226 | 1 | ┋ | ₽ |
| 28 | D3 North Approach Ramp (E&M W | Vorks) | 329 days | 0 days | 329 days | 0% | Thu 2/7/20 | Wed 26/5/21 | NA | NA | Fri 27/11/20 | Thu 21/10/21 | 148 days | | | - | ┢┿┿╋ | ╉ |
| 9 | Prepare AIP (E&M works) and I | CE certification (Draft) | 32 days | 0 days | 32 days | 0% | Thu 2/7/20 | Sun 2/8/20 | NA | NA | Fri 27/11/20 | Mon 28/12/20 | 148 days | 2 days | | - | | |
| 30 | Submit & endorse by PM and St | atutory Authorities/Gov. Dept | 62 days | 0 days | 62 days | 0% | Mon 3/8/20 | Sat 3/10/20 | NA | NA | Tue 29/12/20 | Sun 28/2/21 | 148 days | 2 days | 229 | - | | |
| 1 | Prepare AIP (E&M works) and I | CE certification (Final) | 32 days | 0 days | 32 days | 0% | Sun 4/10/20 | Wed 4/11/20 | NA | NA | Mon 1/3/21 | Thu 1/4/21 | 148 days | 2 days | 230 | - | | |
| 2 | Submit & endorse by PM and St | atutory Authorities/Gov. Dept | 62 days | 0 days | 62 days | 0% | Thu 5/11/20 | Tue 5/1/21 | NA | NA | Fri 2/4/21 | Wed 2/6/21 | 148 days | 2 days | 231 | - | | |
| 3 | Prepare DDA (E&M works) and | | 32 days | | 32 days | 0% | Sat 5/12/20 | | NA | NA | Sun 2/5/21 | Wed 2/6/21 | 148 days | | 232FF | - | | |
| 1 | Submit & endorse by PM and St | | 62 days | | 62 days | 0% | Wed 6/1/21 | | NA | NA | Thu 3/6/21 | Tue 3/8/21 | 148 days | | 233 | - | | |
| 5 | Prepare DDA (E&M works) and | | 17 days | - | 17 days | 0% | Tue 9/3/21 | Thu 25/3/21 | | NA | Wed 4/8/21 | Fri 20/8/21 | 148 days | | 233 | - | | |
| 5 | Submit & endorse by PM and St | | 62 days | | 62 days | 0% | Fri 26/3/21 | Wed 26/5/21 | | NA | Sat 21/8/21 | Thu 21/10/21 | 148 days | | 234 | _ | | |
| , | D3 South Approach Ramp | aaaory munomico/00%. Dept | | 322.64 days | - | 0% | Thu 30/5/19 | | | NA | Thu 30/5/19 | Tue 16/2/21 | 122 days | | 233 | | | |
| | Prepare AIP and ICE certificatio | n (Draft) | 96 days | _ | 0 days | 100% | Thu 30/5/19 Thu 30/5/19 | Mon 2/9/19 | | NA Mon 2/9/19 | | Mon 2/9/19 | | | | | | |
| 3 | _ | | | | - | | | | | | | | 0 days | | 220 | | | |
| | Submit & endorse by PM and St | atutory Authorities/Gov. Dept | 35 days | | 0 days | 100% | Wed 25/9/19 | | Wed 25/9/19 | | | Tue 29/10/19 | | 1 day | 238 | | | |
| | Prepare AIP Submission (Final) | | 76 days | | 0 days | 100% | Fri 7/2/20 | Mon 4/5/20 | Fri 7/2/20 | Mon 4/5/20 | | Mon 4/5/20 | | 1 day | 238,239 | | | |
| | Prepare DDA and ICE certificati | | 50 days | - | 0 days | 100% | Wed 1/4/20 | Wed 20/5/20 | Wed 1/4/20 | Wed 20/5/20 | | Wed 20/5/20 | | 5 days | 240FF+15 days | | | |
| 2 | Submit & endorse by PM and St | atutory Authorities/Gov. Dept | 60 days | 2 days | 58 days | 3% | Thu 21/5/20 | Sun 19/7/20 | Thu 21/5/20 | NA | Thu 21/5/20 | Wed 18/11/20 | 122 days | 1 day | 238,241 | | | |
| 3 | Prepare DDA for and ICE certifi | ication (Final) | 30 days | 0 days | 30 days | 0% | Mon 20/7/20 | Tue 18/8/20 | NA | NA | Thu 19/11/20 | Fri 18/12/20 | 122 days | 1 day | 242,240FF+12 | 1 | | 1 |
| | Submit & endorse by PM and St | atutory Authorities/Gov. Dept | 60 days | 0 days | 60 days | 0% | Wed 19/8/20 | Sat 17/10/20 | NA | NA | Sat 19/12/20 | Tue 16/2/21 | 122 days | 1 day | 243 | | | í |
| | D3 South Approach Ramp (E&M W | Vorks) | 392 days | 0 days | 392 days | 0% | Sat 23/5/20 | Fri 18/6/21 | NA | NA | Wed 18/11/20 | Tue 14/12/21 | 179 days | | | | | 1 |
| 5 | Prepare AIP (E&M works) and I | CE certification (Draft) | 31 days | 0 days | 31 days | 0% | Sat 23/5/20 | Mon 22/6/20 | NA | NA | Wed 18/11/20 | Fri 18/12/20 | 179 days | 1 day | | | 4 | |
| | Submit & endorse by PM and St | atutory Authorities/Gov. Dept | 76 days | 0 days | 76 days | 0% | Tue 23/6/20 | Sun 6/9/20 | NA | NA | Sat 19/12/20 | Thu 4/3/21 | 179 days | 1 day | 246 | | | ŀ |
| | Prepare AIP (E&M works) and I | CE certification (Final) | 31 days | 0 days | 31 days | 0% | Mon 7/9/20 | Wed 7/10/20 | NA | NA | Fri 5/3/21 | Sun 4/4/21 | 179 days | 1 day | 247 | - | - i | Ì |
|) | Submit & endorse by PM and St | atutory Authorities/Gov. Dept | 76 days | 0 days | 76 days | 0% | Thu 8/10/20 | Tue 22/12/20 | NA | NA | Mon 5/4/21 | Sat 19/6/21 | 179 days | 1 day | 248 | - | | |
|) | Prepare DDA (E&M works) and | ICE certification (Draft) | 31 days | 0 days | 31 days | 0% | Sun 22/11/20 | Tue 22/12/20 | NA | NA | Thu 20/5/21 | Sat 19/6/21 | 179 days | 1 day | 249FF | - | | |
| | Submit & endorse by PM and St | atutory Authorities/Gov. Dept | 76 days | 0 days | 76 days | 0% | Wed 23/12/20 | Mon 8/3/21 | NA | NA | Sun 20/6/21 | Fri 3/9/21 | 179 days | 1 day | 250 | | | |
| 2 | Prepare DDA (E&M works) and | ICE certification (Final) | 26 days | 0 days | 26 days | 0% | Tue 9/3/21 | Sat 3/4/21 | NA | NA | Sat 4/9/21 | Wed 29/9/21 | 179 days | 1 day | 251 | - | | |
| 3 | Submit & endorse by PM and St | atutory Authorities/Gov. Dept | 76 days | 0 days | 76 days | 0% | Sun 4/4/21 | Fri 18/6/21 | NA | NA | Thu 30/9/21 | Tue 14/12/21 | 179 days | 1 day | 252 | - | | |
| | Road D3 Underpass and Depressed | Road | 823 days | 236.99 days | 586.01 days | 0% | Thu 30/5/19 | Sun 29/8/21 | Thu 30/5/19 | NA | Thu 30/5/19 | Wed 11/1/23 | 500 days | | | | ┥╫╫┠╴ | - |
| 5 | Underpass (Structure) | | | 320.41 days | - | 0% | Thu 30/5/19 | Sat 26/9/20 | Thu 30/5/19 | | Thu 30/5/19 | Wed 2/12/20 | 67 days | | | | ┥╫╫┡ | |
| 5 | Prepare AIP and ICE certification | ation (Draft) | 96 days | | 0 days | 100% | Thu 30/5/19 | Mon 2/9/19 | Thu 30/5/19 | | Thu 30/5/19 | Mon 2/9/19 | | 3 days | 4 | - | | |
| , | - | l Statutory Authorities/Gov. Dept | 17 days | - | 0 days | 100% | Tue 3/9/19 | Thu 19/9/19 | Tue 3/9/19 | Thu 19/9/19 | | Thu 19/9/19 | | 1 days | 256 | - | | |
| 3 | Prepare AIP and ICE certifica | - | 84 days | | 0 days | 100% | Tue 14/1/20 | Mon 6/4/20 | Tue 14/1/20 | Mon 6/4/20 | | Mon 6/4/20 | | 2 days | 256,257 | | | |
| | Prepare DDA (Draft) Prepara | | | 156 days | 0 days | 100% | Tue 3/9/19 | Wed 5/2/20 | Tue 3/9/19 | | Tue 3/9/19 | Wed 5/2/20 | | 3 days | 256 | - | | |
| | | uron rse by PM & Statutory Authorities/Gov. Dept | 150 days | - | 135 days | 20% | Thu 6/2/20 | Thu 23/7/20 | Thu 6/2/20 | NA | Thu 6/2/20 | Mon 28/9/20 | | | | | | |
|) | | | | - | - | | | | | | | | | 0.5 days | | a | | |
| | Prepare DDA for and ICE cer | | 15 days | | 15 days | 0% | Fri 24/7/20 | Fri 7/8/20 | NA | NA | Tue 29/9/20 | Tue 13/10/20 | 67 days | | 260,258FF+21 | | | |
| | - | d Statutory Authorities/Gov. Dept | 50 days | - | 50 days | 0% | Sat 8/8/20 | | NA | NA | Wed 14/10/20 | Wed 2/12/20 | 67 days | I day | 261 | | | 1 |
| 3 | Underpass (E&M Works) | | 392 days | - | 392 days | 0% | Mon 3/8/20 | Sun 29/8/21 | | NA | Tue 10/11/20 | Wed 11/1/23 | 99 days | | | | | 1 |
| | Prepare AIP (E&M works) and | nd ICE certification (Draft) | 32 days | 0 days | 32 days | 0% | Mon 5/10/20 | Thu 5/11/20 | NA | NA | Tue 10/11/20 | Fri 11/12/20 | 36 days | 2 days | | | | |
| e: Rev | v.11 Prog with Progress | Task | Summary | | | | Milestone 🔷 | | Duration-on | | | Start-only | | C | | ternal Mi | ilestone | _ |
| | 2-May-20 | Split Milestone | Project Sum Inactive Tas | | | Inactive S | Summary | | Manual Sun Manual Sun | nmary Rollup 🖕 | | Finish-only External Task | | 3 | Dea Cri | adline | | |
| | | IVITICSIUTIC | macuve ras | Λ. | | ivianual | 1.45% | | Ivianual Sun | unitat y | | External Lask | 2 | | Cri | acal | | |




| | ask Name | Duration | Actual | Remaining | Physical % | Early Start | Early Finish | Actual Start | | | Late Finish | Total TRA | Predecessors | 202 | 20 | |
|----------|--|-------------------------------|-------------|-------------|------------|--------------|---------------|---------------------------|------------------------|--------------|---------------------------|-----------------|----------------|---------------------|----------|---|
| | |] | Duration | Duration | Complete | | | | | | | Slack | | | 20 Q3 | Q |
| 265 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 62 days | 0 days | 62 days | 0% | Fri 6/11/20 | Wed 6/1/21 | NA | NA | Sat 12/12/20 | Thu 11/2/21 | 36 days 2 days | 264 | | | |
| 266 | Prepare AIP (E&M works) and ICE certification (Final) | 32 days | 0 days | 32 days | 0% | Thu 7/1/21 | Sun 7/2/21 | NA | NA | Fri 12/2/21 | Mon 15/3/21 | 36 days 2 days | 265 | | | |
| 267 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 62 days | 0 days | 62 days | 0% | Mon 8/2/21 | Sat 10/4/21 | NA | NA | Tue 16/3/21 | Sun 16/5/21 | 36 days 2 days | 266 | | | |
| 268 | Prepare DDA (E&M works) and ICE certification (Draft) | 32 days | 0 days | 32 days | 0% | Wed 10/3/21 | Sat 10/4/21 | NA | NA | Thu 15/4/21 | Sun 16/5/21 | 36 days 2 days | 267FF | | | |
| 269 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 62 days | 0 days | 62 days | 0% | Sun 11/4/21 | Fri 11/6/21 | NA | NA | Mon 17/5/21 | Sat 17/7/21 | 36 days 2 days | 268 | | | |
| 270 | Prepare DDA (E&M works) and ICE certification (Final) | 17 days | 0 days | 17 days | 0% | Sat 12/6/21 | Mon 28/6/21 | NA | NA | Sun 18/7/21 | Tue 3/8/21 | 36 days 2 days | 269 | | | |
| 271 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 62 days | 0 days | 62 days | 0% | Tue 29/6/21 | Sun 29/8/21 | NA | NA | Wed 4/8/21 | Mon 4/10/21 | 36 days 2 days | 270 | | | |
| 272 | Prepare AIP (E&M works) and Architectural Finishes of of Underpass (Road | 31 days | 0 days | 31 days | 0% | Mon 3/8/20 | Wed 2/9/20 | NA | NA | Thu 31/3/22 | Sat 30/4/22 | 605 days 1 day | | | | |
| 273 | L14) and ICE certification (Draft) Submit & endorse by PM and Statutory Authorities/Gov. Dept | 51 days | 0 days | 51 days | 0% | Thu 3/9/20 | Fri 23/10/20 | NA | NA | Sun 1/5/22 | Mon 20/6/22 | 605 days 1 day | 272 | | | |
| 274 | Prepare AIP (E&M works)and Architectural Finishes of of Underpass (Road | 14 days | 0 days | 14 days | 0% | Sat 24/10/20 | Fri 6/11/20 | NA | NA | Tue 21/6/22 | Mon 4/7/22 | 605 days 2 days | 273 | | | |
| 275 | L14) and ICE certification (Final) Submit & endorse by PM and Statutory Authorities/Gov. Dept | 74 days | 0 davs | 74 days | 0% | Sat 7/11/20 | Tue 19/1/21 | NA | NA | Tue 5/7/22 | Fri 16/9/22 | 605 days 1 day | 274 | | | |
| 276 | Prepare DDA (E&M works) and Architectural Finishes of of Underpass (Road | 31 days (| - | 31 days | 0% | Sun 20/12/20 | | NA | NA | Wed 17/8/22 | Fri 16/9/22 | 605 days 1 day | 275FF | | | |
| 277 | L14) and ICE certification (Draft) Submit & endorse by PM and Statutory Authorities/Gov. Dept | 51 days (| - | 51 days | 0% | Wed 20/1/21 | Thu 11/3/21 | | NA | Sat 17/9/22 | Sun 6/11/22 | 605 days 1 day | 27511 | - | | |
| | | | | | | | | | | | | | | | | |
| 278 | Prepare DDA (E&M works) and Architectural Finishes of of Underpass (Road L14) and ICE certification (Final) | 15 days (| - | 15 days | 0% | Fri 12/3/21 | | NA | NA | Mon 7/11/22 | Mon 21/11/22 | | 277 | | | |
| 279 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 51 days (| - | 51 days | 0% | Sat 27/3/21 | | NA | NA | Tue 22/11/22 | Wed 11/1/23 | 605 days 1 day | 278 | | | |
| 280 | E&M Work for Pump House of Underpass D3 | 364 days | 83.71 days | 280.29 days | 0% | Mon 24/2/20 | Sun 21/2/21 | Mon 24/2/20 | NA | Mon 24/2/20 | Wed 18/8/21 | 178 days | | | | |
| 281 | Prepare AIP (E&M works) Submission (Draft) | 11 days | 11 days | 0 days | 0% | Mon 24/2/20 | Thu 5/3/20 | Mon 24/2/20 | Thu 5/3/20 | Mon 24/2/20 | Thu 5/3/20 | 0 days 2 days | | | | |
| 282 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 160 days | 78 days | 82 days | 49% | Fri 6/3/20 | Wed 12/8/20 | Fri 6/3/20 | NA | Fri 6/3/20 | Sat 15/8/20 | 3 days 2 days | 281 | | | |
| 283 | Prepare AIP (E&M works) and ICE certification (Final) | 21 days | 0 days | 21 days | 0% | Thu 13/8/20 | Wed 2/9/20 | NA | NA | Sun 16/8/20 | Sat 5/9/20 | 3 days 2 days | 282,44FF+12 da | | | |
| 284 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 50 days | 0 days | 50 days | 0% | Thu 3/9/20 | Thu 22/10/20 | NA | NA | Sun 6/9/20 | Sun 25/10/20 | 3 days 2 days | 283 | | | |
| 285 | Prepare DDA (E&M works) and ICE certification (Draft) | 30 days | 0 days | 30 days | 0% | Wed 30/9/20 | Thu 29/10/20 | NA | NA | Sat 3/10/20 | Sun 1/11/20 | 3 days 2 days | 284FF+7 days | | | |
| 286 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 50 days | 0 days | 50 days | 0% | Fri 30/10/20 | Fri 18/12/20 | NA | NA | Mon 2/11/20 | Mon 21/12/20 | 3 days 2 days | 285 | | | |
| 287 | Prepare DDA (E&M works) and ICE certification (Final) | 15 days | 0 days | 15 days | 0% | Sat 19/12/20 | Sat 2/1/21 | NA | NA | Tue 22/12/20 | Tue 5/1/21 | 3 days 2 days | 286 | | | |
| 288 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 50 days | 0 days | 50 days | 0% | Sun 3/1/21 | Sun 21/2/21 | NA | NA | Wed 30/6/21 | Wed 18/8/21 | 178 days 2 days | 287 | | | |
| 289 | Depressed Road (North) Structure | 463 days | 335.18 days | 127.82 days | 0% | Thu 16/5/19 | Thu 20/8/20 | Thu 16/5/19 | NA | Thu 16/5/19 | Thu 11/5/23 | 994 days | | | | |
| 290 | Prepare AIP and ICE certification (Draft) | 65 days | 65 days | 0 days | 100% | Thu 16/5/19 | Fri 2/8/19 | Thu 16/5/19 | Fri 2/8/19 | Thu 16/5/19 | Fri 2/8/19 | 0 days 1 days | 4 | | | |
| 291 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 33 days | 33 days | 0 days | 100% | Sat 3/8/19 | Wed 4/9/19 | Sat 3/8/19 | Wed 4/9/19 | Sat 3/8/19 | Wed 4/9/19 | 0 days 2 days | 290 | | | |
| 292 | Prepare AIP and ICE certification (Final) | 44 days | 44 davs | 0 days | 100% | Mon 9/12/19 | Tue 21/1/20 | Mon 9/12/19 | Tue 21/1/20 | Mon 9/12/19 | Tue 21/1/20 | 0 days 0 days | 291 | | | |
| 293 | Prepare DDA and ICE certification (Draft) | 57 days | - | 0 days | 100% | Tue 24/9/19 | | Tue 24/9/19 | | | Tue 19/11/19 | 0 days 5 days | 290 | | | |
| 294 | Submit & endorse by PM | 17 days | - | 0 days | 100% | Tue 19/11/19 | Thu 5/12/19 | Tue 19/11/19 | | | Thu 5/12/19 | 0 days 1 day | 293 | - | | |
| 295 | Submit & endorse by Statutory Authorities/Gov. Dept | 20 days | | 0 days | 100% | Wed 19/2/20 | Mon 9/3/20 | Wed 19/2/20 | | | Mon 9/3/20 | | 293 | | | |
| | | | | | | | | | | | | | | | | |
| 296 | Prepare DDA for and ICE certification (Final) | 30 days | | 30 days | 0% | Sat 23/5/20 | Sun 21/6/20 | | NA | Sat 11/2/23 | Sun 12/3/23 | 994 days 3 days | 294,292FF,295 | | | |
| 297 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 60 days (| | 60 days | 0% | Mon 22/6/20 | Thu 20/8/20 | | NA | Mon 13/3/23 | Thu 11/5/23 | 994 days 5 days | 296 | | | |
| 298 | Depressed Road (North) E&M Works | 322 days | - | 322 days | 0% | Mon 21/9/20 | | NA | NA | Tue 17/11/20 | Mon 4/10/21 | 57 days | | | | |
| 299 | Prepare AIP (E&M works) and ICE certification (Draft) | 31 days | 0 days | 31 days | 0% | Mon 21/9/20 | Wed 21/10/20 | NA | NA | Tue 17/11/20 | Thu 17/12/20 | 57 days 1 day | | | | |
| 300 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 61 days (| 0 days | 61 days | 0% | Thu 22/10/20 | Mon 21/12/20 | NA | NA | Fri 18/12/20 | Tue 16/2/21 | 57 days 1 day | 299 | | | |
| 301 | Prepare AIP (E&M works) and ICE certification (Final) | 31 days (| 0 days | 31 days | 0% | Tue 22/12/20 | Thu 21/1/21 | NA | NA | Wed 17/2/21 | Fri 19/3/21 | 57 days 1 day | 300 | | | |
| 302 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 61 days (| 0 days | 61 days | 0% | Fri 22/1/21 | Tue 23/3/21 | NA | NA | Sat 20/3/21 | Wed 19/5/21 | 57 days 1 day | 301 | | | |
| 303 | Prepare DDA (E&M works) and ICE certification (Draft) | 31 days | 0 days | 31 days | 0% | Sun 21/2/21 | Tue 23/3/21 | NA | NA | Mon 19/4/21 | Wed 19/5/21 | 57 days 1 day | 302FF | | | |
| 304 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 61 days | 0 days | 61 days | 0% | Wed 24/3/21 | Sun 23/5/21 | NA | NA | Thu 20/5/21 | Mon 19/7/21 | 57 days 1 day | 303 | | | |
| 305 | Prepare DDA (E&M works) and ICE certification (Final) | 16 days | 0 days | 16 days | 0% | Mon 24/5/21 | Tue 8/6/21 | NA | NA | Tue 20/7/21 | Wed 4/8/21 | 57 days 1 day | 304 | | | |
| 306 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 61 days | 0 days | 61 days | 0% | Wed 9/6/21 | Sun 8/8/21 | NA | NA | Thu 5/8/21 | Mon 4/10/21 | 57 days 1 day | 305 | | | |
| 307 | Depressed Road (South) and Substructure of Elevated Landscape Deck | 463 days 2 | 333.16 days | 129.84 days | 0% | Mon 10/6/19 | Mon 14/9/20 | Mon 10/6/19 | NA | Mon 10/6/19 | Thu 15/10/20 | 31 days | | | | |
| 308 | Prepare AIP and ICE certification (Draft) | 54 days | | 0 days | 100% | Mon 10/6/19 | Fri 2/8/19 | Mon 10/6/19 | | Mon 10/6/19 | Fri 2/8/19 | 0 days 1 days | | | | |
| 309 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 81 days | | 0 days | 100% | Sat 3/8/19 | Tue 22/10/19 | | Tue 22/10/19 | | Tue 22/10/19 | 0 days 2 days | 308 | | | |
| | | 01 01/3 (| -1 | 5 aug 0 | | | 1 40 22 10/17 | 5 | 100 220 10/13 | 540 510117 | | | | | | |
| | v.11 Prog with Progress Task Split | Summary Project Summ | narv | | Inactive M | | | Duration-on Manual Sun | ly 📃 nmary Rollup 🗖 | | Start-only Finish-only | C 3 | | ernal Mile dline | estone | |
| as of 22 | P-May-20 Split Milestone | Project Summ Inactive Task | | | Manual T | | | Manual Sun Manual Sun | | | External Task | | Crit | | | |
| | | | | | | | | | e 7 of 36 | | | | | | | — |




| | | | - | | - | | - | | ract No. ED/ | | | - | - | | - | | | |
|-------|---------------------------------------|--|-------------|--------------------|-----------------------|------------------------|--------------|--------------|--------------|----------------|--------------|---------------|----------------|----------|----------------------------|-----------|---------|---|
| Ta | ask Name | | Duration | Actual Duration | Remaining Duration | Physical % Complete | Early Start | Early Finish | Actual Start | Actual Finish | Late Start | Late Finish | Total Slack | TRA | Predecessors | 202 Q2 | | 3 |
| 310 | Prepare AIP and ICE (certification | on (Final) | 270 days | 222 days | 48 days | 82% | Tue 15/10/19 | Fri 10/7/20 | Tue 15/10/19 | NA | Tue 15/10/19 | Mon 10/8/20 | 31 days | 0 days | 309,44FF+12 da | | ŧ | Π |
| 311 | Prepare DDA certification (Draf | t) | 27 days | 27 days | 0 days | 100% | Mon 10/2/20 | Sat 7/3/20 | Mon 10/2/20 | Sat 7/3/20 | Mon 10/2/20 | Sat 7/3/20 | 0 days | 5 days | 308 | h | | |
| 312 | Submit & endorse by PM and St | atutory Authorities/Gov. Dept | 75 days | 24 days | 51 days | 32% | Wed 29/4/20 | Thu 16/7/20 | Wed 29/4/20 | NA | Wed 29/4/20 | Sun 16/8/20 | 31 days | 1 days | 311,310FF+6 days | | | |
| 313 | Prepare DDA for and ICE certifi | cation (Final) | 10 days | 0 days | 10 days | 0% | Fri 17/7/20 | Sun 26/7/20 | NA | NA | Mon 17/8/20 | Wed 26/8/20 | 31 days | 0.5 days | | | K | |
| 314 | Submit & endorse by PM and St | atutory Authorities/Gov. Dept | 50 days | 0 days | 50 days | 0% | Mon 27/7/20 | Mon 14/9/20 | NA | NA | Thu 27/8/20 | Thu 15/10/20 | 31 days | 0.5 days | 313 | | | H |
| 315 | South Depressed Road (E&M Work | s) | 382 days | 0 days | 382 days | 0% | Mon 7/9/20 | Thu 23/9/21 | NA | NA | Fri 18/9/20 | Mon 4/10/21 | 11 days | | | - | | r |
| 316 | Prepare AIP (E&M works) and I | CE certification (Draft) | 31 days | 0 days | 31 days | 0% | Mon 7/9/20 | Wed 7/10/20 | NA | NA | Fri 18/9/20 | Sun 18/10/20 | 11 days | 1 day | | - | | |
| 317 | Submit & endorse by PM and St | atutory Authorities/Gov. Dept | 76 days | 0 days | 76 days | 0% | Thu 8/10/20 | Tue 22/12/20 | NA | NA | Mon 19/10/20 | Sat 2/1/21 | 11 days | 1 day | 316 | - | | |
| 318 | Prepare AIP (E&M works) and I | CE certification (Final) | 31 days | 0 days | 31 days | 0% | Wed 23/12/20 | Fri 22/1/21 | NA | NA | Sun 3/1/21 | Tue 2/2/21 | 11 days | 1 day | 317 | - | | |
| 19 | Submit & endorse by PM and St | atutory Authorities/Gov. Dept | 76 days | 0 days | 76 days | 0% | Sat 23/1/21 | Thu 8/4/21 | NA | NA | Wed 3/2/21 | Mon 19/4/21 | 11 days | 1 day | 318 | - | | |
| 320 | Prepare DDA (E&M works) and | ICE certification (Draft) | 31 days | 0 days | 31 days | 0% | Tue 9/3/21 | Thu 8/4/21 | NA | NA | Sat 20/3/21 | Mon 19/4/21 | 11 days | 1 day | 319FF | - | | |
| 321 | Submit & endorse by PM and St | | 76 days | | 76 days | 0% | Fri 9/4/21 | Wed 23/6/21 | NA | NA | Tue 20/4/21 | Sun 4/7/21 | 11 days | | 320 | - | | |
| 322 | Prepare DDA (E&M works) and | - | 16 days | - | 16 days | 0% | Thu 24/6/21 | Fri 9/7/21 | NA | NA | Mon 5/7/21 | Tue 20/7/21 | 11 days | | 321 | - | | |
| 323 | Submit & endorse by PM and St | | 76 days | | 76 days | 0% | Sat 10/7/21 | Thu 23/9/21 | | NA | Wed 21/7/21 | Mon 4/10/21 | 11 days | - | 322 | | | |
| 24 | Road Works (Civil Works) | autory Automics/Gov. Dept | | 196.01 days | | 0% | Tue 13/8/19 | Fri 4/6/21 | | NA | Tue 13/8/19 | Tue 14/12/21 | 193 days | | 522 | - | | |
| | | | | | | | | | | | | | | | 20266 - 75 Jan | _ | | |
| 325 | Prepare AIP for At-grade Road I | 33 and ICE certification (Draft) | 57 days | | 0 days | 100% | Tue 13/8/19 | Tue 8/10/19 | | Tue 8/10/19 | | Tue 8/10/19 | | 1 day | 293SS+75 days | | | |
| 26 | Submit & endorse by PM | | 21 days | | 0 days | 100% | Wed 9/10/19 | | Wed 9/10/19 | | | Tue 29/10/19 | | | 325 | | | |
| 27 | Submit & endorse by Statutory A | - | 24 days | | 0 days | 100% | Wed 30/10/19 | | Wed 30/10/19 | | | Fri 22/11/19 | | 1 day | 325 | | | |
| 28 | Prepare AIP for At-grade Road I | D3 and ICE certification (Final) | 57 days | 57 days | 0 days | 100% | Thu 5/3/20 | Mon 4/5/20 | Thu 5/3/20 | Mon 4/5/20 | Thu 5/3/20 | Mon 4/5/20 | 0 days | 0 days | 326FS+12 days,327,44FF+ | | | H |
| 29 | Prepare DDA for At-grade Road | D3 and ICE certification (Draft) | 210 days | 0 days | 210 days | 0% | Sat 23/5/20 | Fri 18/12/20 | NA | NA | Wed 2/12/20 | Tue 29/6/21 | 193 days | 5 days | 325FS+100 days,328FF+6 | | | H |
| 0 | Submit & endorse by PM and St | atutory Authorities/Gov. Dept | 75 days | 0 days | 75 days | 0% | Sat 19/12/20 | Wed 3/3/21 | NA | NA | Wed 30/6/21 | Sun 12/9/21 | 193 days | 0.5 days | 329 | | | |
| 1 | Prepare DDA for At-grade Road | D3 and ICE certification (Final) | 16 days | 0 days | 16 days | 0% | Thu 4/3/21 | Fri 19/3/21 | NA | NA | Mon 13/9/21 | Tue 28/9/21 | 193 days | 1 day | 330 | | | |
| 32 | Submit & endorse by PM and St | atutory Authorities/Gov. Dept | 77 days | 0 days | 77 days | 0% | Sat 20/3/21 | Fri 4/6/21 | NA | NA | Wed 29/9/21 | Tue 14/12/21 | 193 days | 2 days | 331 | | | |
| 33 | Remaining Road Works (E&M Wor | ks) | 382 days | 0 days | 382 days | 0% | Mon 5/10/20 | Thu 21/10/21 | NA | NA | Sat 13/2/21 | Tue 1/3/22 | 131 days | | | - | | |
| 1 | Prepare AIP (E&M works) and I | CE certification (Draft) | 31 days | 0 days | 31 days | 0% | Mon 5/10/20 | Wed 4/11/20 | NA | NA | Sat 13/2/21 | Mon 15/3/21 | 131 days | 1 day | | | | |
| 5 | Submit & endorse by PM and St | atutory Authorities/Gov. Dept | 76 days | 0 days | 76 days | 0% | Thu 5/11/20 | Tue 19/1/21 | NA | NA | Tue 16/3/21 | Sun 30/5/21 | 131 days | 1 day | 334 | - | | |
| 6 | Prepare AIP (E&M works) and I | CE certification (Final) | 31 days | 0 days | 31 days | 0% | Wed 20/1/21 | Fri 19/2/21 | NA | NA | Mon 31/5/21 | Wed 30/6/21 | 131 days | 1 day | 335 | - | | |
| 7 | Submit & endorse by PM and St | atutory Authorities/Gov. Dept | 76 days | 0 days | 76 days | 0% | Sat 20/2/21 | Thu 6/5/21 | NA | NA | Thu 1/7/21 | Tue 14/9/21 | 131 days | 1 day | 336 | - | | |
| 8 | Prepare DDA (E&M works) and | ICE certification (Draft) | 31 days | 0 days | 31 days | 0% | Tue 6/4/21 | Thu 6/5/21 | NA | NA | Sun 15/8/21 | Tue 14/9/21 | 131 days | 1 day | 337FF | - | | |
| 9 | Submit & endorse by PM and St | atutory Authorities/Gov. Dept | 76 days | 0 days | 76 days | 0% | Fri 7/5/21 | Wed 21/7/21 | NA | NA | Wed 15/9/21 | Mon 29/11/21 | 131 days | 1 day | 338 | ~ | | |
| 0 | Prepare DDA (E&M works) and | ICE certification (Final) | 16 days | 0 days | 16 days | 0% | Thu 22/7/21 | Fri 6/8/21 | NA | NA | Tue 30/11/21 | Wed 15/12/21 | 131 days | 1 day | 339 | - | | |
| 1 | Submit & endorse by PM and St | atutory Authorities/Gov. Dept | 76 days | 0 days | 76 days | 0% | Sat 7/8/21 | Thu 21/10/21 | NA | NA | Thu 16/12/21 | Tue 1/3/22 | 131 days | 1 day | 340 | - | | |
| 2 | Road L12d Works (Roadworks) | | | 261.27 days | | 0% | Tue 6/8/19 | Mon 4/10/21 | | NA | Tue 6/8/19 | Tue 28/2/23 | 512 days | | | | Щ | |
| 3 | Prepare AIP for Road L12d Sub | nission (Draft) | 64 days | | 0 days | 100% | Tue 6/8/19 | | Tue 6/8/19 | Tue 8/10/19 | | Tue 8/10/19 | 0 days | | 325 | ~ | | |
| 4 | Submit & endorse by PM and St | | | 227 days | 150 days | 60% | Wed 9/10/19 | | Wed 9/10/19 | | Wed 9/10/19 | Tue 15/3/22 | 512 days | | 525 | _ | | |
| | - | | | | | | | | | | | | | | 242 44EE 10 | _ | | |
| 5 | (Final) | lude E&M Provision Works) and ICE certification | | | 120 days | 0% | Tue 20/10/20 | Tue 16/2/21 | | NA | Wed 16/3/22 | Wed 13/7/22 | 512 days | | 343,44FF+12 days,344 | _ | | |
| .6 | (Draft) | nclude E&M Provision Works) and ICE certificat | | | 120 days | 0% | Thu 19/11/20 | | NA | NA | Fri 15/4/22 | Fri 12/8/22 | 512 days | | 343FS+260 days,345FF+30 | _ | | |
| .7 | Submit & endorse by PM and St | | 75 days | | 75 days | 0% | Fri 19/3/21 | Tue 1/6/21 | NA | NA | Sat 13/8/22 | Wed 26/10/22 | | 0.5 days | 346 | | | |
| 8 | Prepare DDA for Road L12d (In (Final) | clude E&M Provision Works) and ICE certification | ion 50 days | 0 days | 50 days | 0% | Wed 2/6/21 | Wed 21/7/21 | | NA | Thu 27/10/22 | Thu 15/12/22 | 512 days | 0 days | 347,345FF | | | |
|) | Submit & endorse by PM and St | atutory Authorities/Gov. Dept | 75 days | 0 days | 75 days | 0% | Thu 22/7/21 | Mon 4/10/21 | NA | NA | Fri 16/12/22 | Tue 28/2/23 | 512 days | 0 days | 348 | | | |
|) | Road Lighting of Road D3 (E&M) | | 469 days | 129.19 days | 339.81 days | 0% | Mon 6/1/20 | Sun 18/4/21 | Mon 6/1/20 | NA | Mon 6/1/20 | Sun 1/8/21 | 105 days | | | | | r |
| 1 | Prepare AIP (E&M works) Subr | nission (Draft) | 30 days | 30 days | 0 days | 100% | Mon 6/1/20 | Tue 4/2/20 | Mon 6/1/20 | Tue 4/2/20 | Mon 6/1/20 | Tue 4/2/20 | 0 days | 2 days | | | | |
| 2 | Submit & endorse by Statutory A | Authorities/Gov. Dept and PM | 190 days | 108 days | 82 days | 57% | Wed 5/2/20 | Wed 12/8/20 | Wed 5/2/20 | NA | Wed 5/2/20 | Wed 25/11/20 | 105 days | | 351 | | | l |
| 3 | Prepare AIP (E&M works) and I | CE certification (Final) | 32 days | 0 days | 32 days | 0% | Thu 13/8/20 | Sun 13/9/20 | NA | NA | Thu 26/11/20 | Sun 27/12/20 | 105 days | 2 days | 352 | | | ł |
| + | Submit & endorse by PM and St | atutory Authorities/Gov. Dept | 60 days | 0 days | 60 days | 0% | Mon 14/9/20 | Thu 12/11/20 | NA | NA | Mon 28/12/20 | Thu 25/2/21 | 105 days | 2 days | 353 | | | |
| | | Task | Summary | | | Inactive N | filestone 🔿 | | Duration-on | lv | | Start-only | | <u>с</u> | Fet | emal Mile | estone | L |
| | v.11 Prog with Progress -May-20 | Split | | imary | | Inactive N | | | | imary Rollup 💼 | | Finish-only | | 3 | | adline | -360110 | ž |
| of 22 | | | | sk | | | | | | | | External Tasl | | | | tical | | |




| | | | | | | | | | ract No. ED/ | | | | | | | | | |
|------------|---------------------------------------|--|-----------------------------|--------------------|-----------------------|------------------------|--------------|----------------------------|--|-----------------------------|--------------|--|----------------|----------|-----------------------|---------------|--------|----|
| D Ta | ask Name | | Duration | Actual Duration | Remaining Duration | Physical % Complete | Early Start | Early Finish | Actual Start | Actual Finish | Late Start | Late Finish | Total Slack | TRA | Predecessors | 202 Q2 | | 04 |
| 355 | Prepare DDA (E&M works) as | nd ICE certification (Draft) | 32 days | 0 days | 32 days | 0% | Mon 12/10/20 | Thu 12/11/20 | NA | NA | Mon 25/1/21 | Thu 25/2/21 | 105 days | 2 days | 354FF | | | Ř |
| 356 | Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 77 days | 0 days | 77 days | 0% | Fri 13/11/20 | Thu 28/1/21 | NA | NA | Fri 26/2/21 | Thu 13/5/21 | 105 days | 2 days | 355 | | | ľ |
| 357 | Prepare DDA (E&M works) as | nd ICE certification (Final) | 3 days | 0 days | 3 days | 0% | Fri 29/1/21 | Sun 31/1/21 | NA | NA | Fri 14/5/21 | Sun 16/5/21 | 105 days | 2 days | 356 | | | |
| 358 | Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 77 days | 0 days | 77 days | 0% | Mon 1/2/21 | Sun 18/4/21 | NA | NA | Mon 17/5/21 | Sun 1/8/21 | 105 days | 2 days | 357 | | | |
| 359 | Road L12d Works (E&M Works) | | 329 days | 0 days | 329 days | 0% | Mon 5/10/20 | Sun 29/8/21 | NA | NA | Mon 1/2/21 | Sun 26/12/21 | 119 days | | | | r | |
| 360 | Prepare AIP (E&M works) and | d ICE certification (Draft) | 32 days | 0 days | 32 days | 0% | Mon 5/10/20 | Thu 5/11/20 | NA | NA | Mon 1/2/21 | Thu 4/3/21 | 119 days | 2 days | | | | |
| 361 | Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 62 days | 0 days | 62 days | 0% | Fri 6/11/20 | Wed 6/1/21 | NA | NA | Fri 5/3/21 | Wed 5/5/21 | 119 days | 2 days | 360 | | | |
| 362 | Prepare AIP (E&M works) and | d ICE certification (Final) | 32 days | 0 days | 32 days | 0% | Thu 7/1/21 | Sun 7/2/21 | NA | NA | Thu 6/5/21 | Sun 6/6/21 | 119 days | 2 days | 361 | | | |
| 363 | Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 62 days | 0 days | 62 days | 0% | Mon 8/2/21 | Sat 10/4/21 | NA | NA | Mon 7/6/21 | Sat 7/8/21 | 119 days | 2 days | 362 | | | |
| 364 | Prepare DDA (E&M works) a | nd ICE certification (Draft) | 32 days | 0 days | 32 days | 0% | Wed 10/3/21 | Sat 10/4/21 | NA | NA | Wed 7/7/21 | Sat 7/8/21 | 119 days | 2 days | 363FF | | | |
| 365 | Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 62 days | 0 days | 62 days | 0% | Sun 11/4/21 | Fri 11/6/21 | NA | NA | Sun 8/8/21 | Fri 8/10/21 | 119 days | 2 days | 364 | | | |
| 366 | Prepare DDA (E&M works) a | nd ICE certification (Final) | 17 days | 0 days | 17 days | 0% | Sat 12/6/21 | Mon 28/6/21 | NA | NA | Sat 9/10/21 | Mon 25/10/21 | 119 days | 2 days | 365 | | | |
| 367 | Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 62 days | 0 days | 62 days | 0% | Tue 29/6/21 | Sun 29/8/21 | NA | NA | Tue 26/10/21 | Sun 26/12/21 | 119 days | 2 days | 366 | | | |
| 368 | Roadworks other than at-grade Ro | oad D3 and Road L12d (Civil Works) | 609 days | 238.54 days | 370.46 days | 0% | Mon 2/9/19 | Sun 2/5/21 | Mon 2/9/19 | NA | Mon 2/9/19 | Sun 23/5/21 | 21 days | | | ┝╋╋┥ | | |
| 369 | | rks other than at-grade Road D3 and Road L12d | 36 days | 36 days | 0 days | 100% | Mon 2/9/19 | Mon 7/10/19 | Mon 2/9/19 | Mon 7/10/19 | Mon 2/9/19 | Mon 7/10/19 | 0 days | 0.5 days | | | | |
| 370 | (Draft) Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 288 days | 228 days | 60 days | 79% | Tue 8/10/19 | Tue 21/7/20 | Tue 8/10/19 | NA | Tue 8/10/19 | Tue 11/8/20 | 21 days | 0.5 days | 369 | | | |
| 371 | | rks other than at-grade Road D3 and Road L12d | 75 days | 0 days | 75 days | 0% | Wed 22/7/20 | Sun 4/10/20 | NA | NA | Wed 12/8/20 | Sun 25/10/20 | 21 days | 0.5 days | 370,44FF+12 | | | |
| 372 | | orks other than at-grade Road D3 and Road L12d | 95 days | | 95 days | 0% | Sat 1/8/20 | Tue 3/11/20 | NA | NA | Sat 22/8/20 | Tue 24/11/20 | 21 days | 1 day | days 371FF+30 days | | | |
| 373 | (Draft) Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 75 days | 0 days | 75 days | 0% | Wed 4/11/20 | Sun 17/1/21 | NA | NA | Wed 25/11/20 | Sun 7/2/21 | 21 days | 0.5 days | 372 | | | - |
| 374 | | orks other than at-grade Road D3 and Road L12d | 30 days | 0 days | 30 days | 0% | Mon 18/1/21 | Tue 16/2/21 | NA | NA | Mon 8/2/21 | Tue 9/3/21 | 21 days | 0.5 days | 371,372,373 | | | |
| 375 | (Final) | Statutory Authorities/Gov. Dept | 75 days | | 75 days | 0% | Wed 17/2/21 | | NA | NA | Wed 10/3/21 | Sun 23/5/21 | 21 days | | 374 | | | |
| 376 | - | nd Saltwater Pumping Station (Civil Works) | | 68.26 days | 344.74 days | 0% | Wed 4/3/20 | Tue 20/4/21 | Wed 4/3/20 | NA | Wed 4/3/20 | Fri 17/2/23 | 668 days | | | ЩЦ | | |
| 377 | - | Sewerage and Saltwater Pumping Station (Draft) | 46 days | - | 0 days | 100% | Wed 4/3/20 | Sat 18/4/20 | Wed 4/3/20 | Sat 18/4/20 | Wed 4/3/20 | Sat 18/4/20 | 0 days | | | | | |
| 378 | | Statutory Authorities/Gov. Dept | 82 days | | 49 days | 40% | Sat 18/4/20 | | Sat 18/4/20 | NA | Sat 18/4/20 | Mon 23/5/22 | 684 days | | 377 | | | |
| 379 | - | Sewerage and Saltwater Pumping Station (Final) | 75 days | | 75 days | 0% | Thu 9/7/20 | Mon 21/9/20 | | | Tue 24/5/22 | Sat 6/8/22 | 684 days | | 378 | | | |
| 380 | | Sewerage and Saltwater Pumping Station (Draft) | 95 days | - | 95 days | 0% | Mon 20/7/20 | Thu 22/10/20 | | NA | Thu 19/5/22 | Sun 21/8/22 | 668 days | | 379FF+15 days | | | |
| 381 | | Statutory Authorities/Gov. Dept | 75 days | - | 75 days | 0% | | Tue 5/1/21 | | | | Fri 4/11/22 | 668 days | | | | | ļ |
| 382 | | Sewerage and Saltwater Pumping Station (Final) | 30 days | | 30 days | 0% | Wed 6/1/21 | | NA | | Sat 5/11/22 | Sun 4/12/22 | | - | 379,380,381 | | | |
| 383 | | Statutory Authorities/Gov. Dept | 75 days | | 75 days | 0% | Fri 5/2/21 | Tue 20/4/21 | | NA | Mon 5/12/22 | Fri 17/2/23 | 668 days | | | | | |
| 384 | Road Lighting of Road other than | | 356 days | | 356 days | 0% | Fri 29/5/20 | Wed 19/5/21 | | | Tue 2/6/20 | Sun 23/5/21 | 4 days | 0.5 4435 | 562 | | | |
| 385 | Prepare AIP (E&M works) and | | 38 days | | 38 days | 0% | Fri 29/5/20 | | NA | | Tue 2/6/20 | Thu 9/7/20 | | 2 days | | | | |
| 386 | · · · · · | Statutory Authorities/Gov. Dept | 77 days | | 77 days | 0% | Mon 6/7/20 | Sun 20/9/20 | | NA | Fri 10/7/20 | Thu 24/9/20 | | 2 days | 385 | | | |
| 387 | Prepare AIP (E&M works) and | v . | 32 days | | 32 days | 0% | Mon 21/9/20 | Thu 22/10/20 | | NA | Fri 25/9/20 | Mon 26/10/20 | | 2 days | 386 | | | |
| 388 | | Statutory Authorities/Gov. Dept | 62 days | | 62 days | 0% | Fri 23/10/20 | Wed 23/12/20 | | NA | Tue 27/10/20 | Sun 27/12/20 | | 2 days | 387 | | | |
| | - | | | | | | | | | | | | | | | | | |
| 389 | Prepare DDA (E&M works) at | | 32 days | | 32 days | 0% | Sun 22/11/20 | Wed 23/12/20 | | | Thu 26/11/20 | Sun 27/12/20 | | 2 days | 388FF 389 | | | |
| 390 | - | Statutory Authorities/Gov. Dept | 62 days | | 62 days | 0% | Thu 24/12/20 | Tue 23/2/21 | | NA | Mon 28/12/20 | Sat 27/2/21 | | 2 days | 390 | | | |
| 391 | Prepare DDA (E&M works) at | | 23 days | | 23 days | | Wed 24/2/21 | Thu 18/3/21 Wed 10/5/21 | | NA | Sun 28/2/21 | Mon 22/3/21 | | 2 days | | | | |
| 392 | - | Statutory Authorities/Gov. Dept | 62 days | | 62 days | 0% | Fri 19/3/21 | Wed 19/5/21 | | NA | Tue 23/3/21 | Sun 23/5/21 | | 2 days | 391 | | | |
| 393 | _ | bad D3 and Road L12d (E&M Works) | 322 days | | 322 days | 0% | Thu 2/7/20 | Wed 19/5/21 | | NA | Mon 6/7/20 | Sun 23/5/21 | 4 days | 1 .1 | | | | |
| 394 | Prepare AIP (E&M works) and | | 31 days | - | 31 days | 0% | Thu 2/7/20 | | NA | NA | Mon 6/7/20 | Wed 5/8/20 | | 1 day | 204 | | | |
| 395 | - | Statutory Authorities/Gov. Dept | 61 days | | 61 days | 0% | Sun 2/8/20 | Thu 1/10/20 | | NA | Thu 6/8/20 | Mon 5/10/20 | | 1 day | 394 | | | |
| 396 | Prepare AIP (E&M works) and | | 31 days | | 31 days | 0% | Fri 2/10/20 | Sun 1/11/20 | | | Tue 6/10/20 | Thu 5/11/20 | | 1 day | 395 | | | |
| 397 | - | Statutory Authorities/Gov. Dept | 61 days | | 61 days | 0% | Mon 2/11/20 | | NA | NA | Fri 6/11/20 | Tue 5/1/21 | | 1 day | 396 | | | |
| 398 | Prepare DDA (E&M works) a | | 31 days | | 31 days | 0% | Wed 2/12/20 | | NA | NA | Sun 6/12/20 | Tue 5/1/21 | | 1 day | 397FF | | | |
| 399 | Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 61 days | 0 days | 61 days | 0% | Sat 2/1/21 | Wed 3/3/21 | NA | NA | Wed 6/1/21 | Sun 7/3/21 | 4 days | 1 day | 398 | | | |
| Title: Rev | v.11 Prog with Progress | Task | Summary | | | Inactive N | | | Duration-or | | | Start-only | | C | | emal Mile | estone | < |
| | -May-20 | Split Milestone | Project Sum Inactive Tas | | | Inactive S Manual T | | | Manual Sur Manual Sur | nmary Rollup 💼 nmary 🛛 📕 | | Finish-only External Task | S | 3 | Dead | dline ical | | 4 |
| | | | | 1 | | internation 1 | | | - internate out | | | - 2.4001101 1 dSM | | _ | | | | |




|)] | Fask Name | | Duration | Actual | Remaining | Physical % | Early Start | Early Finish | ract No. ED/ | Actual Finish | | Late Finish | Total | TRA | Predecessors | 21 |)20 |
|----------|---|---|-------------------------------|------------|-------------|--------------------------|--------------|--------------|-----------------------|------------------------|----------------|---------------------------|-----------|------------|---------------|------------------|-------|
| 400 | | d ICE partification (Ein-1) | | Duration | Duration | Complete 0% | | | NA | NA | Mon 8/3/21 | | Slack | 1 day | 399 | Q2 | |
| | Prepare DDA (E&M works) and | | 16 days | | 16 days | | Thu 4/3/21 | Fri 19/3/21 | | | | Tue 23/3/21 | 4 days | | | | |
|)1 | | Statutory Authorities/Gov. Dept | 61 days | | 61 days | 0% | Sat 20/3/21 | Wed 19/5/21 | | NA | Wed 24/3/21 | Sun 23/5/21 | 4 days | 1 day | 400 | | |
| 12 | DCS Seawater & Intake Box Culv | | - | | 174.59 days | 0% | Tue 13/8/19 | Thu 3/12/20 | | NA | Tue 13/8/19 | Tue 3/8/21 | 243 days | | | | |
| 3 | Prepare AIP Subm with ICE co | ertification (Draft) | 165 days | 165 days | 0 days | 100% | Tue 13/8/19 | Fri 24/1/20 | Tue 13/8/19 | Fri 24/1/20 | Tue 13/8/19 | Fri 24/1/20 | 0 days | 3 days | | | |
| 4 | Submit & endorse by PM | | 85 days | 85 days | 0 days | 100% | Thu 23/1/20 | Thu 16/4/20 | Thu 23/1/20 | Thu 16/4/20 | Thu 23/1/20 | Thu 16/4/20 | 0 days | 1 day | 403 | | |
| 15 | Submit & endorse by Statutory | Authorities/Gov. Dept | 90 days | 90 days | 0 days | 100% | Fri 24/1/20 | Mon 27/4/20 | Fri 24/1/20 | Mon 27/4/20 | Fri 24/1/20 | Mon 27/4/20 | 0 days | 1 day | 403 | | |
|)6 | Prepare AIP and ICE certificat | ion (Final) | 0 days | 0 days | 0 days | 100% | Thu 23/4/20 | Mon 27/4/20 | Thu 23/4/20 | Mon 27/4/20 | Thu 23/4/20 | Mon 27/4/20 | 0 days | 1 days | 403,405,404 | ♦ 27 | 4 |
| 07 | Prepare DDA and ICE certific | ation | 80 days | 0 days | 80 days | 0% | Sat 23/5/20 | Mon 10/8/20 | NA | NA | Thu 21/1/21 | Sat 10/4/21 | 243 days | s 5 days | 403SS,406FF+ | 1: | |
| 08 | Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 50 days | 0 days | 50 days | 0% | Tue 11/8/20 | Tue 29/9/20 | NA | NA | Sun 11/4/21 | Sun 30/5/21 | 243 days | 3 days | 407 | | |
| -09 | Prepare DDA for and ICE cert | ification (Final) | 15 days | 0 days | 15 days | 0% | Wed 30/9/20 | Wed 14/10/20 | NA | NA | Mon 31/5/21 | Mon 14/6/21 | 243 days | s 1 day | 408 | | |
| 410 | Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 50 days | 0 days | 50 days | 0% | Thu 15/10/20 | Thu 3/12/20 | NA | NA | Tue 15/6/21 | Tue 3/8/21 | 243 days | a 2 days | 409 | | |
| 411 | Seawater & Intake Box Culverts I | Diversion | 248 days | 49.98 days | 198.02 days | 0% | Wed 1/4/20 | Fri 4/12/20 | Wed 1/4/20 | NA | Wed 1/4/20 | Wed 6/10/21 | 306 days | 5 | | | |
| 412 | Prepare AIP Subm (Draft) | | 32 days | 32 days | 0 days | 100% | Wed 1/4/20 | Sat 2/5/20 | Wed 1/4/20 | Sat 2/5/20 | Wed 1/4/20 | Sat 2/5/20 | 0 days | 3 days | | ╞═╢╌ | |
| 413 | Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 51 days | 21 days | 30 days | 41% | Sat 2/5/20 | Mon 22/6/20 | Sat 2/5/20 | NA | Sat 2/5/20 | Tue 17/11/20 | 148 days | 3 days | 412 | | |
| 414 | Prepare AIP and ICE certificat | ion (Final) | 15 days | 0 days | 15 days | 0% | Tue 23/6/20 | Tue 7/7/20 | NA | NA | Wed 18/11/20 | Wed 2/12/20 | 148 days | s 1 days | 412,413 | | |
| 415 | Prepare DDA and ICE certific | ation | 50 days | 0 days | 50 days | 0% | Tue 23/6/20 | Tue 11/8/20 | NA | NA | Sun 25/4/21 | Sun 13/6/21 | 306 days | 5 days | 412SS,413FF+ | 5 | |
| 416 | Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 50 days | 0 days | 50 days | 0% | Wed 12/8/20 | Wed 30/9/20 | NA | NA | Mon 14/6/21 | Mon 2/8/21 | 306 days | 3 days | 415 | | |
| 417 | Prepare DDA for and ICE cert | ification (Final) | 15 days | 0 days | 15 days | 0% | Thu 1/10/20 | Thu 15/10/20 | NA | NA | Tue 3/8/21 | Tue 17/8/21 | 306 days | s 1 day | 416 | | |
| 118 | _ | Statutory Authorities/Gov. Dept | 50 days | | 50 days | 0% | Fri 16/10/20 | Fri 4/12/20 | NA | NA | Wed 18/8/21 | Wed 6/10/21 | 306 days | | 417 | | |
| 419 | Rising Main (Sewerage Works) | | 402 days | | 268 days | 0% | Thu 2/1/20 | Sat 6/2/21 | Thu 2/1/20 | NA | Thu 2/1/20 | Sun 7/3/21 | 29 days | - | | | Щ |
| 120 | Prepare AIP (Draft) | | 35 days | | 0 days | 100% | Thu 2/1/20 | Wed 5/2/20 | Thu 2/1/20 | Wed 5/2/20 | | Wed 5/2/20 | - | 3 days | 4 | | |
| 421 | Submit & endorse by PM | | 19 days | | 0 days | 100% | Thu 6/2/20 | Mon 24/2/20 | Thu 6/2/20 | Mon 24/2/20 | | Mon 24/2/20 | 0 days | 1 day | | | |
| 422 | - | Statutory Authorities/Gov. Dept | 56 days | - | 0 days | 100% | Thu 27/2/20 | Fri 22/5/20 | | | Thu 27/2/20 | Fri 22/5/20 | 0 days | 2 days | 420 | | |
| 423 | - | - | | | | | | | | | | | | | 420,422,421 | | |
| | Prepare AIP and ICE certificat | | 75 days | | 75 days | 0% | Thu 2/7/20 | Mon 14/9/20 | | NA | Fri 31/7/20 | Tue 13/10/20 | 29 days | | | | |
| 124 | Prepare DDA and ICE certific: | | 30 days | | 30 days | 0% | Tue 15/9/20 | Wed 14/10/20 | | NA | Wed 14/10/20 | Thu 12/11/20 | 29 days | | 420SS,423 | | |
| 425 | - | Statutory Authorities/Gov. Dept | 50 days | - | 50 days | 0% | Thu 15/10/20 | | | NA | Fri 13/11/20 | Fri 1/1/21 | 29 days | | 424,420 | | |
| 426 | Prepare DDA and ICE certific | | 15 days | | 15 days | 0% | | Fri 18/12/20 | | NA | Sat 2/1/21 | Sat 16/1/21 | 29 days | | 425 | | |
| 427 | - | Statutory Authorities/Gov. Dept | 50 days | - | 50 days | 0% | Sat 19/12/20 | Sat 6/2/21 | NA | NA | Sun 17/1/21 | Sun 7/3/21 | 29 days | 3 days | 426,423 | | |
| 428 | Road | nd Fresh Water Works for Underpass and Depressed | | | 489.1 days | 0% | Fri 13/9/19 | Mon 14/6/21 | Fri 13/9/19 | NA | Fri 13/9/19 | Mon 28/6/21 | 14 days | | | | T |
| 429 | Stormwater Drainage AIP for (Draft) | Underpass and Depressed Roads and ICE certification | 72 days | 72 days | 0 days | 100% | Mon 2/12/19 | Tue 11/2/20 | Mon 2/12/19 | Tue 11/2/20 | Mon 2/12/19 | Tue 11/2/20 | 0 days | 1 day | | | |
| 430 | Submit & endorse by PM | | 51 days | 51 days | 0 days | 30% | Wed 12/2/20 | Thu 2/4/20 | Wed 12/2/20 | Thu 2/4/20 | Wed 12/2/20 | Thu 2/4/20 | 0 days | 0.5 days | 429 | | |
| 431 | Submit & endorse by Statutory | Authorities/Gov. Dept | 139 days | 64 days | 75 days | 46% | Fri 20/3/20 | Wed 5/8/20 | Fri 20/3/20 | NA | Fri 20/3/20 | Fri 30/10/20 | 86 days | | 429 | | |
| 432 | Prepare AIP and ICE certificat | ion (Final) | 150 days | 50 days | 100 days | 33% | Fri 3/4/20 | Sun 30/8/20 | Fri 3/4/20 | NA | Fri 3/4/20 | Sat 14/11/20 | 76 days | | 431FF+15 days | | |
| 433 | Prepare DDA and ICE certific | ation (Draft) | 150 days | 0 days | 150 days | 0% | Sat 23/5/20 | Mon 19/10/20 | NA | NA | Sat 18/7/20 | Mon 14/12/20 | 56 days | 1 day | 429,432FF+30 | d 🕇 | |
| 434 | Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 90 days | 0 days | 90 days | 0% | Tue 20/10/20 | Sun 17/1/21 | NA | NA | Tue 15/12/20 | Sun 14/3/21 | 56 days | 0.5 days | 433 | | |
| 435 | Prepare DDA and ICE certific | ration (Final) | 31 days | 0 days | 31 days | 0% | Mon 18/1/21 | Wed 17/2/21 | NA | NA | Mon 15/3/21 | Wed 14/4/21 | 56 days | 1 day | 434 | | |
| 436 | Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 75 days | 0 days | 75 days | 0% | Thu 18/2/21 | Mon 3/5/21 | NA | NA | Thu 15/4/21 | Mon 28/6/21 | 56 days | 5 days | 435 | | |
| 437 | | IP for Underpass, Depressed Road and ICE | 51 days | 51 days | 0 days | 100% | Tue 8/10/19 | Wed 27/11/19 | Tue 8/10/19 | Wed | Tue 8/10/19 | Wed 27/11/19 | 0 days | 1 day | | | |
| 438 | certification (Draft) Submit & endorse by PM | | 26 days | 26 days | 0 days | 100% | Thu 28/11/19 | Mon 23/12/19 | Thu 28/11/19 | 27/11/19 Mon 23/12/ | . Thu 28/11/19 | Mon 23/12/19 | 0 days | 0.5 days | 437 | | |
| 439 | Submit & endorse by Statutory | Authorities/Gov. Dept | 14 days | 14 days | 0 days | 100% | Wed 8/4/20 | Fri 24/4/20 | Wed 8/4/20 | Fri 24/4/20 | Wed 8/4/20 | Fri 24/4/20 | 0 days | 3 days | 437 | | |
| 140 | Prepare AIP for Underpass, De | pressed Road and ICE certification (Final) | 22 days | 22 days | 0 days | 100% | Sat 25/4/20 | Sat 16/5/20 | Sat 25/4/20 | Sat 16/5/20 | Sat 25/4/20 | Sat 16/5/20 | 0 days | 0 days | 438,439 | | |
| 441 | | Depressed Road and ICE certification (Draft) | 90 days | | 90 days | 0% | Sun 17/5/20 | | NA | NA | Fri 2/10/20 | Wed 30/12/20 | 138 days | | 440 | | |
| 442 | | Statutory Authorities/Gov. Dept | 75 days | | 75 days | 0% | Sat 15/8/20 | Wed 28/10/20 | | NA | Thu 31/12/20 | Mon 15/3/21 | | s 0.5 days | | | |
| 443 | - | Depressed Road and ICE certification (Final) | 30 days | | 30 days | 0% | Thu 29/10/20 | Fri 27/11/20 | | NA | Tue 16/3/21 | Wed 14/4/21 | 138 days | | 442 | | |
| 444 | | Statutory Authorities/Gov. Dept | 75 days | | 75 days | 0% | Sat 28/11/20 | Wed 10/2/21 | | NA | Thu 15/4/21 | Mon 28/6/21 | 138 days | | 442 | | |
| | Submit & Chabise by Fivi and | Summery runnendes OUV. Dept | 15 uays | o unyo | 15 uays | 0.0 | 5at 20/11/20 | 10/2/21 | 11/1 | | 1110 13/4/21 | 101011 20/0/21 | 1.50 Uays | , 0 uays | | | |
| itle: Re | ev.11 Prog with Progress | a. 15 | Summary Project Sum | | | Inactive N Inactive S | | | Duration-on | ly 📃 nmary Rollup 🗖 | | Start-only Finish-only | | с Э | | ternal Mi | eston |
| is of 22 | 2-May-20 | | Project Sumi Inactive Tasł | | | Manual T | - | | Manual Sun Manual Sun | · · · | | External Tasl | CS | - | | adline itical | |
| | | | | | | | | | D | 10 of 36 | | | | | | | |




| | ask Nama | | Duve-t' | A official | Domainin | Dhunic-1 M | Engly Chart | | | 2018/01 KT | | Lata Elaini | Tot-1 | TD / | Dradaar | 00 | 020 |
|-----|---|---|------------------------|-------------|-----------------------|------------------------|--------------|--------------|---------------------------|-------------------------|--------------|---------------------------|----------------|----------|----------------|--------------------|-----------------------|
| | isk Name | | Duration | Duration | Remaining Duration | Physical % Complete | Early Start | | | Actual Finish | | Late Finish | Total Slack | TRA | Predecessors | | 020 Q |
| 445 | AIP for Water Works (Sewerag | ge Works of Gravity Sewers) | 88 days | 88 days | 0 days | 100% | Fri 13/9/19 | Mon 9/12/19 | Fri 13/9/19 | Mon 9/12/19 | Fri 13/9/19 | Mon 9/12/19 | 0 days | 1 day | | | |
| 46 | Submit & endorse by PM | | 19 days | 19 days | 0 days | 100% | Mon 23/12/19 | | | Fri 10/1/20 | Mon 23/12/19 | Fri 10/1/20 | 0 days | 0.5 days | 445 | | |
| 47 | Submit & endorse by Statutory | Authorities/Gov. Dept | 18 days | 18 days | 0 days | 100% | Fri 21/2/20 | Mon 9/3/20 | Fri 21/2/20 | Mon 9/3/20 | Fri 21/2/20 | Mon 9/3/20 | 0 days | 0.5 days | 445 | | |
| 148 | AIP for Water Works (Sewerag | ge Works of Gravity Sewers) (Final) | 11 days | 11 days | 0 days | 100% | Tue 10/3/20 | Fri 20/3/20 | Tue 10/3/20 | Fri 20/3/20 | Tue 10/3/20 | Fri 20/3/20 | 0 days | 0.5 days | 445,446,447 | | |
| 49 | DDA for Water Works (Sewer | rage Works of Gravity Sewers) | 60 days | 0 days | 60 days | 0% | Sat 23/5/20 | Tue 21/7/20 | NA | NA | Wed 16/12/20 | Sat 13/2/21 | 207 days | 1 day | 445 | | ╇┼ |
| 450 | Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 50 days | 0 days | 50 days | 0% | Wed 22/7/20 | Wed 9/9/20 | NA | NA | Sun 14/2/21 | Sun 4/4/21 | 207 days | 0.5 days | 449 | | |
| 451 | DDA for Water Works - (Sew | erage Works of Gravity Sewers) | 35 days | 0 days | 35 days | 0% | Thu 10/9/20 | Wed 14/10/20 | NA | NA | Mon 5/4/21 | Sun 9/5/21 | 207 days | 1 day | 448,449,450 | | |
| 452 | Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 50 days | 0 days | 50 days | 0% | Thu 15/10/20 | Thu 3/12/20 | NA | NA | Mon 10/5/21 | Mon 28/6/21 | 207 days | 0.5 days | 451 | | |
| 453 | AIP for Stormwater Works - W | Vaterfront Promenade and at grade Open Space (Draf | t) 80 days | 0 days | 80 days | 0% | Mon 6/7/20 | Wed 23/9/20 | NA | NA | Mon 20/7/20 | Wed 7/10/20 | 14 days | 1 day | 445 | | 1 |
| 454 | Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 60 days | 0 days | 60 days | 0% | Thu 24/9/20 | Sun 22/11/20 | NA | NA | Thu 8/10/20 | Sun 6/12/20 | 14 days | 0.5 days | 453 | | |
| 455 | AIP for Stormwater Works - W | Vaterfront Promenade and at grade Open Space (Final | l) 30 days | 0 days | 30 days | 0% | Mon 23/11/20 | Tue 22/12/20 | NA | NA | Mon 7/12/20 | Tue 5/1/21 | 14 days | 0.5 days | 453,454 | | |
| 456 | | Waterfront Promenade and at grade Open Space | 120 days | 0 days | 120 days | 0% | Thu 24/9/20 | Thu 21/1/21 | NA | NA | Thu 8/10/20 | Thu 4/2/21 | 14 days | 1 day | 453,455FF+30 | | |
| 457 | (Draft) Submit & endorse by PM and S | Statutory Authorities/Gov. Dept | 60 days | 0 days | 60 days | 0% | Fri 22/1/21 | Mon 22/3/21 | NA | NA | Fri 5/2/21 | Mon 5/4/21 | 14 days | 0.5 days | 456 | | |
| 458 | | Waterfront Promenade and at grade Open Space | 24 days | 0 days | 24 days | 0% | Tue 23/3/21 | Thu 15/4/21 | NA | NA | Tue 6/4/21 | Thu 29/4/21 | 14 days | 1 day | 455,456,457 | | |
| 459 | (Final) Submit & endorse by PM and S | Statutory Authorities/Gov. Dept | 60 days | 0 days | 60 days | 0% | Fri 16/4/21 | Mon 14/6/21 | NA | NA | Fri 30/4/21 | Mon 28/6/21 | 14 days | 0.5 days | 458 | | |
| 460 | AIP for Water Works - Remain | ning Stormwater works (Draft) | 0 days | 0 days | 0 days | 100% | Mon 2/3/20 | Thu 9/4/20 | Mon 2/3/20 | Thu 9/4/20 | Mon 2/3/20 | Thu 9/4/20 | 0 days | 1 day | 453 | 9 | |
| 461 | | Statutory Authorities/Gov. Dept | | 27 days | 0 days | 100% | Fri 10/4/20 | | Fri 10/4/20 | Wed 6/5/20 | Fri 10/4/20 | Wed 6/5/20 | | 0.5 days | 460 | | |
| 462 | AIP for Water Works - Remain | | 1 day | 1 day | 0 days | 100% | Wed 29/4/20 | Thu 7/5/20 | Wed 29/4/20 | | Wed 29/4/20 | Thu 7/5/20 | | 0.5 days | 460,461 | | $\parallel \parallel$ |
| 463 | | ining Stormwater works (Draft) | 90 days | | 90 days | 0% | Tue 2/6/20 | Sun 30/8/20 | | NA | Fri 6/11/20 | Wed 3/2/21 | 157 days | | 460 | | |
| 464 | | Statutory Authorities/Gov. Dept | 60 days | | 60 days | 0% | Mon 31/8/20 | Thu 29/10/20 | | NA | Thu 4/2/21 | Sun 4/4/21 | | 0.5 days | 463 | | |
| 465 | - | ining Stormwater works (Final) | 25 days | | 25 days | 0% | Fri 30/10/20 | Mon 23/11/20 | | NA | Mon 5/4/21 | Thu 29/4/21 | 157 days | | 462,463,464 | _ | |
| 466 | | Statutory Authorities/Gov. Dept | 60 days | | 60 days | 0% | Tue 24/11/20 | | NA | NA | Fri 30/4/21 | Mon 28/6/21 | | 0.5 days | | | |
| 467 | - | nd Fresh Water Works for Bridge B3 | | 132.36 days | | 0% | Tue 22/10/19 | Sat 3/4/21 | Tue 22/10/19 | | Tue 22/10/19 | Wed 6/10/21 | 137 days | - | 405 | | |
| | | _ | | | | | | | | | | | | | | | |
| 468 | Fresh and Salt Water Works A | IP for Bridge D3 (Drail) | | 37 days | 0 days | 100% | Tue 22/10/19 | Wed 27/11/19 | | | | Wed 27/11/19 | - | 1 day | 160 | | |
| 69 | Submit & endorse by PM | | | 22 days | 0 days | 100% | Thu 28/11/19 | Thu 19/12/19 | | | | Thu 19/12/19 | | 0.5 days | 408 | | |
| 470 | Submit & endorse by Statutory | - | - | 26 days | 0 days | 100% | Thu 9/4/20 | | Thu 9/4/20 | Mon 4/5/20 | | Mon 4/5/20 | | 0.5 days | 160.160.15055 | | |
| 471 | Prepare AIP for Bridge D3 and | | 3 days | | 0 days | 100% | Mon 4/5/20 | Wed 6/5/20 | | | | Wed 6/5/20 | | | 468,469,470FF+ | | , |
| 472 | Prepare DDA for Bridge D3 a | | 60 days | | 60 days | 0% | Mon 8/6/20 | | NA | NA | Sat 19/9/20 | Tue 17/11/20 | 103 days | | 471FF+15 days, | 4 | |
| 473 | Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 55 days | 0 days | 55 days | 0% | Fri 7/8/20 | Wed 30/9/20 | | NA | Wed 18/11/20 | Mon 11/1/21 | 103 days | 0.5 days | 472 | | |
| 474 | Prepare DDA for Dridge D3 ar | d ICE certification (Final) | 30 days | 0 days | 30 days | 0% | Thu 1/10/20 | Fri 30/10/20 | NA | NA | Tue 12/1/21 | Wed 10/2/21 | 103 days | 0 days | 473 | | |
| 475 | Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 55 days | 0 days | 55 days | 0% | Sat 31/10/20 | Thu 24/12/20 | NA | NA | Thu 11/2/21 | Tue 6/4/21 | 103 days | 0 days | 474 | | |
| 476 | Stormwater Works AIP for Bri | dge D3 and ICE certification (Draft) | 20 days | 20 days | 0 days | 100% | Thu 23/1/20 | Tue 11/2/20 | Thu 23/1/20 | Tue 11/2/20 | Thu 23/1/20 | Tue 11/2/20 | 0 days | 1 day | 468SS | | |
| 477 | Submit & endorse by PM | | 9 days | 9 days | 0 days | 100% | Wed 12/2/20 | Thu 20/2/20 | Wed 12/2/20 | Thu 20/2/20 | Wed 12/2/20 | Thu 20/2/20 | 0 days | 0.5 days | 476 | | |
| 478 | Submit & endorse by Statutory | Authorities/Gov. Dept | 28 days | 28 days | 0 days | 100% | Wed 19/2/20 | Tue 17/3/20 | Wed 19/2/20 | Tue 17/3/20 | Wed 19/2/20 | Tue 17/3/20 | 0 days | 3 days | | | |
| 479 | Stormwater Works AIP for Bri | dge D3 and ICE certification (Final) | 26 days | 26 days | 0 days | 100% | Mon 2/3/20 | Fri 27/3/20 | Mon 2/3/20 | Fri 27/3/20 | Mon 2/3/20 | Fri 27/3/20 | 0 days | 1 day | 477,476 | | |
| 480 | Prepare DDA for Bridge D3 ar | d ICE certification (Draft) | 65 days | 0 days | 65 days | 0% | Sat 23/5/20 | Sun 26/7/20 | NA | NA | Fri 9/10/20 | Sat 12/12/20 | 139 days | 1 day | 476,479SS,478, | | |
| 481 | Submit & endorse by PM and S | Statutory Authorities/Gov. Dept | 50 days | 0 days | 50 days | 0% | Mon 27/7/20 | Mon 14/9/20 | NA | NA | Sun 13/12/20 | Sun 31/1/21 | 139 days | 0.5 days | 480 | | |
| 482 | Stormwater Works DDA for B | ridge D3 and ICE certification (Final) | 15 days | 0 days | 15 days | 0% | Tue 15/9/20 | Tue 29/9/20 | NA | NA | Mon 1/2/21 | Mon 15/2/21 | 139 days | 1 day | 481 | | |
| 483 | Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 50 days | 0 days | 50 days | 0% | Wed 30/9/20 | Wed 18/11/20 | NA | NA | Tue 16/2/21 | Tue 6/4/21 | 139 days | 1 day | 482 | | |
| 484 | AIP for Stormwater Drainage | Works of Pump Rooms EVA & Road L12d (Draft) | 11 days | 11 days | 0 days | 100% | Tue 28/4/20 | Fri 8/5/20 | Tue 28/4/20 | Fri 8/5/20 | Tue 28/4/20 | Fri 8/5/20 | 0 days | 1 day | | | $\frac{1}{2}$ |
| 485 | Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 60 days | 15 days | 45 days | 25% | Fri 8/5/20 | Tue 7/7/20 | Fri 8/5/20 | NA | Fri 8/5/20 | Sat 9/1/21 | 186 days | 0.5 days | 484 | ‡ | |
| 486 | AIP for Stormwater Drainage | Works (Final) | 45 days | 0 days | 45 days | 0% | Wed 8/7/20 | Fri 21/8/20 | NA | NA | Sun 10/1/21 | Tue 23/2/21 | 186 days | 0.5 days | 484,485 | . | ₩ |
| 487 | DDA for Stormwater Drainage | Works (Draft) | 60 days | 0 days | 60 days | 0% | Sat 22/8/20 | Tue 20/10/20 | NA | NA | Wed 24/2/21 | Sat 24/4/21 | 186 days | 1 day | 484,486 | | |
| 488 | Submit & endorse by PM and | Statutory Authorities/Gov. Dept | 60 days | 0 days | 60 days | 0% | Wed 21/10/20 | Sat 19/12/20 | NA | NA | Sun 25/4/21 | Wed 23/6/21 | 186 days | 0.5 days | 487 | | |
| 489 | DDA for Stromwater Drainage | | 45 days | · · | 45 days | 0% | Sun 20/12/20 | | NA | NA | Thu 24/6/21 | Sat 7/8/21 | 186 days | | 487,486,488 | | |
| | | | | | - | | | | | | | | | | | | |
| | 11 Prog with Progress | Task Split | Summary Project Sun | ımarv | | Inactive M | | | Duration-on Manual Sun | ıly 📃 nmary Rollup 📕 | | Start-only Finish-only | | C] | | emal Mil idline | lestor |
| | -May-20 | Milestone \blacklozenge | Inactive Ta | | - | Manual Ta | | | | , | | | | - | 200 | ical | |




| T | ack Nome | | Durat: | A atreal | Domeinin - | Dhucical 01 | Early Ct+ | | ract No. ED/ | | 2 | Loto Eini-1- | Toto1 | TDA | Dradaaaa | | 2020 | |
|--------|---|--|----------------------|--------------------|-----------------------|--------------------------|--------------|--------------|----------------------------|-------------------------|--------------|---------------------------|----------------|----------|------------------------|--------------------|----------------|-----|
| | ask Name | | Duration | Actual Duration | Remaining Duration | Physical % Complete | Early Start | | | | | Late Finish | Total Slack | TRA | Predecessors | | 2020 2 Q3 | 3 (|
| 490 | Submit & endorse by PM and Statutory | / Authorities/Gov. Dept | 60 days | 0 days | 60 days | 0% | Wed 3/2/21 | Sat 3/4/21 | NA | NA | Sun 8/8/21 | Wed 6/10/21 | 186 days | 0.5 days | 489 | | | |
| 491 | AIP for Saltwater & Freshwater - Road | l L12d (Draft) | 40 days | 40 days | 0 days | 100% | Fri 1/11/19 | Tue 10/12/19 | Fri 1/11/19 | Tue 10/12/19 | Fri 1/11/19 | Tue 10/12/19 | 0 days | 1 day | | | | |
| 192 | Submit & endorse by PM | | 31 days | 31 days | 0 days | 100% | Wed 11/12/19 | Fri 10/1/20 | Wed 11/12/19 | Fri 10/1/20 | Wed 11/12/19 | Fri 10/1/20 | 0 days | 0.5 days | 491 | | | |
| .93 | Submit & endorse by Statutory Author | ities/Gov. Dept | 14 days | 14 days | 0 days | 100% | Thu 9/4/20 | Wed 6/5/20 | Thu 9/4/20 | Wed 6/5/20 | Thu 9/4/20 | Wed 6/5/20 | 0 days | 1 day | 491 | . | | |
| 194 | AIP for Saltwater & Freshwater Works | - Road L12d (Final) | 12 days | 12 days | 0 days | 100% | Thu 7/5/20 | Mon 18/5/20 | Thu 7/5/20 | Mon 18/5/20 | Thu 7/5/20 | Mon 18/5/20 | 0 days | 0.5 days | 491,492,493 | 1 | · | Ы |
| 195 | DDA for Saltwater & Freshwater Work | ks - Road L12d (Draft) | 60 days | 0 days | 60 days | 0% | Tue 19/5/20 | Fri 17/7/20 | NA | NA | Thu 11/3/21 | Sun 9/5/21 | 296 days | 1 day | 491,494 | 1 | | Ы |
| 496 | Submit & endorse by PM and Statutory | / Authorities/Gov. Dept | 60 days | 0 days | 60 days | 0% | Sat 18/7/20 | Tue 15/9/20 | NA | NA | Mon 10/5/21 | Thu 8/7/21 | 296 days | 0.5 days | 495 | | | |
| 197 | DDA for Saltwater & FreshwaterWork | ks - Road L12d (Final) | 30 days | 0 days | 30 days | 0% | Wed 16/9/20 | Thu 15/10/20 | NA | NA | Fri 9/7/21 | Sat 7/8/21 | 296 days | 1 day | 494,495,496 | | | |
| 198 | Submit & endorse by PM and Statutory | / Authorities/Gov. Dept | 60 days | 0 days | 60 days | 0% | Fri 16/10/20 | Mon 14/12/20 | NA | NA | Sun 8/8/21 | Wed 6/10/21 | 296 days | 0.5 days | 497 | | | |
| 99 | Fresh and Salt Works AIP - Waterfront | t Promenade and at grade Open Space (Draft) | 40 days | 40 days | 0 days | 100% | Fri 1/11/19 | Tue 10/12/19 | Fri 1/11/19 | Tue 10/12/19 | Fri 1/11/19 | Tue 10/12/19 | 0 days | 1 day | | | | |
| 00 | Submit & endorse by PM | | 31 days | 31 days | 0 days | 100% | Wed 11/12/19 | Fri 10/1/20 | Wed 11/12/19 | Fri 10/1/20 | Wed 11/12/19 | Fri 10/1/20 | 0 days | 0.5 days | 499 | | | |
| 01 | Submit & endorse by PM/Statutory Au | thorities/Gov Dent | 14 days | | 0 days | 100% | Thu 9/4/20 | | | Mon 18/5/20 | | Mon 18/5/20 | | 0.5 days | | | | |
| 02 | | it Promenade and at grade Open Space (Final) | | 0 days | 0 days | 100% | Mon 11/5/20 | Mon 18/5/20 | | | | Mon 18/5/20 | | 0.5 days | 499,500,501 | | 19/5 | |
| 503 | | | 90 days | - | 90 days | 0% | Tue 19/5/20 | Sun 16/8/20 | | NA | Sat 19/12/20 | Thu 18/3/21 | 214 days | | 499,502 | | | |
| 03 | (Draft) Submit & endorse by PM and Statutory | | | | - | 0% | | Fri 30/10/20 | | | Fri 19/3/21 | Tue 1/6/21 | | - | 499,502 503 | | | |
| | | | 75 days | | 75 days | | Mon 17/8/20 | | | NA | | | | | | | | |
| 05 | (Final) | nt Promenade and at grade Open Space | 52 days | | 52 days | 0% | Sat 31/10/20 | Mon 21/12/20 | | NA | Wed 2/6/21 | Fri 23/7/21 | 214 days | - | 502,503,504 | | | |
| 06 | Submit & endorse by PM and Statutory | - | 75 days | | 75 days | 0% | Tue 22/12/20 | | NA | NA | Sat 24/7/21 | Wed 6/10/21 | | 0.5 days | | | | |
|)7 | AIP for Water Works - Remaining Free | | 40 days | | 0 days | 100% | Fri 1/11/19 | Tue 10/12/19 | | Tue 10/12/19 | Fri 1/11/19 | Tue 10/12/19 | | 1 day | 499SS | | | |
| 18 | Submit & endorse by PM | | 31 days | 31 days | 0 days | 100% | Wed 11/12/19 | Fri 10/1/20 | Wed 11/12/19 | Fri 10/1/20 | Wed 11/12/19 | Fri 10/1/20 | 0 days | 0.5 days | 507 | Ы | | |
|)9 | Submit & endorse by PM/Statutory Au | thorities/Gov. Dept | 14 days | 14 days | 0 days | 100% | Thu 9/4/20 | Thu 7/5/20 | Thu 9/4/20 | Thu 7/5/20 | Thu 9/4/20 | Thu 7/5/20 | 0 days | 2 days | 507 | • . | | |
| .0 | AIP for Water Works - Remaining Free | sh Water and Salt Water works (Final) | 11 days | 11 days | 0 days | 100% | Thu 7/5/20 | Mon 18/5/20 | Thu 7/5/20 | Mon 18/5/20 | Thu 7/5/20 | Mon 18/5/20 | 0 days | 0.5 days | 507,508,509 | Ĩ | | |
| 1 | DDA for Water Works - Remaining Fr | esh Water and Salt Water works (Draft) | 50 days | 0 days | 50 days | 0% | Mon 8/6/20 | Mon 27/7/20 | NA | NA | Fri 19/2/21 | Fri 9/4/21 | 256 days | 1 day | 507,510 | | | |
| 12 | Submit & endorse by PM and Statutory | / Authorities/Gov. Dept | 75 days | 0 days | 75 days | 0% | Tue 28/7/20 | Sat 10/10/20 | NA | NA | Sat 10/4/21 | Wed 23/6/21 | 256 days | 0.5 days | 511 | | | ø |
| 13 | DDA for Water Works - Remaining Fr | esh Water and Salt Water works (Final) | 30 days | 0 days | 30 days | 0% | Sun 11/10/20 | Mon 9/11/20 | NA | NA | Thu 24/6/21 | Fri 23/7/21 | 256 days | 1 day | 510,511,512 | | | |
| 4 | Submit & endorse by PM and Statutory | / Authorities/Gov. Dept | 75 days | 0 days | 75 days | 0% | Tue 10/11/20 | Sat 23/1/21 | NA | NA | Sat 24/7/21 | Wed 6/10/21 | 256 days | 0.5 days | 513 | | | |
| 5 | Pumping Stations, Box Culverts and Intak | e Structures | 845 days | 100.29 days | 744.71 days | 0% | Mon 2/12/19 | Fri 25/3/22 | Mon 2/12/19 | NA | Mon 2/12/19 | Thu 5/5/22 | 41 days | | | ⊢ | | H |
| 16 | Prepare AIP for Salt Water and Sewage | e Pumping Structures (Draft) | 29 days | 29 days | 0 days | 100% | Mon 2/12/19 | Mon 30/12/19 | Mon 2/12/19 | | Mon 2/12/19 | Mon 30/12/19 | 0 days | 1 day | 4 | | | |
| 17 | Submit & endorse by PM | | 11 days | 11 days | 0 days | 100% | Tue 31/12/19 | Fri 10/1/20 | Tue 31/12/19 | 30/12/19 Fri 10/1/20 | Tue 31/12/19 | Fri 10/1/20 | 0 days | 0.5 days | 516 | | _ | |
| 18 | Submit & endorse by Statutory Author | ities/Gov. Dept | 27 days | 27 days | 0 days | 100% | Fri 27/3/20 | Wed 29/4/20 | Fri 27/3/20 | Wed 29/4/20 | Fri 27/3/20 | Wed 29/4/20 | 0 days | 2 days | | , | | |
| 19 | Prepare AIP for Salt Water & Sewage | Pumping Structures and ICE certification | 36 days | 0 days | 36 days | 0% | Thu 2/7/20 | Thu 6/8/20 | NA | NA | Thu 10/6/21 | Thu 15/7/21 | 343 days | 1 day | 516,517,518FF+ | | | Ш |
| 20 | (Final) Prepare DDA for Salt Water & Sewage | e Pumping Structures and ICE certification | 45 days | 0 davs | 45 days | 0% | Tue 1/9/20 | Thu 15/10/20 | NA | NA | Tue 10/8/21 | Thu 23/9/21 | 343 days | 1 dav | days 516,518FF+21 | | | |
| 21 | (Draft) Submit & endorse by PM and Statutory | | 50 days | | 50 days | 0% | Fri 16/10/20 | Fri 4/12/20 | | NA | Fri 24/9/21 | Fri 12/11/21 | | | days,519FF+70 520 | | | |
| 22 | | e Pumping Structures and ICE certification | 45 days | | 45 days | 0% | Sat 5/12/20 | Mon 18/1/21 | | NA | Sat 13/11/21 | Mon 27/12/21 | | | 521,519FF | | | |
| 23 | (Final) Submit & endorse by PM and Statutory | | 45 days | | 45 days | 0% | Tue 19/1/21 | | NA | NA | Tue 28/12/21 | Tue 15/2/22 | 343 days | - | 522 | | | |
| | | - | | | | | | | | | | | | | 522 | | | |
| 24 | Prepare E&M Works AIP for Sewage I | rumping Station (Dran) | 29 days | | 0 days | 100% | Tue 7/1/20 | Tue 4/2/20 | Tue 7/1/20 | Tue 4/2/20 | Tue 7/1/20 | Tue 4/2/20 | 0 days | | 51(524 | | | |
| 25 | Submit & endorse by PM | | 10 days | | 0 days | 100% | Wed 5/2/20 | Fri 14/2/20 | | Fri 14/2/20 | Wed 5/2/20 | Fri 14/2/20 | | | 516,524 | | | |
| 26 | Submit & endorse by Statutory Author | - | 55 days | | 25 days | 55% | Thu 23/4/20 | | | NA | Thu 23/4/20 | Sun 13/9/20 | 89 days | - | 524,525 | | | |
| 27 | | on E&M works and ICE certification (Final) | | | 77 days | 0% | Wed 17/6/20 | | NA | NA | Mon 14/9/20 | Sun 29/11/20 | 89 days | - | 526 | | | H |
| 28 | Prepare DDA for Sewage Pumping Sta | tion E&M works and ICE certification (Draft) | 120 days | 0 days | 120 days | 0% | Wed 24/6/20 | Wed 21/10/20 | NA | NA | Mon 21/9/20 | Mon 18/1/21 | 89 days | 1 day | 516,526FF,527F days | 1 | | |
| 9 | Submit & endorse by PM and Statutory | / Authorities/Gov. Dept | 70 days | 0 days | 70 days | 0% | Thu 22/10/20 | Wed 30/12/20 | NA | NA | Tue 19/1/21 | Mon 29/3/21 | 89 days | 1 day | 528 | | | |
| 0 | Prepare DDA for Sewage Pumping Sta | tion and ICE certification (Final) | 31 days | 0 days | 31 days | 0% | Thu 31/12/20 | Sat 30/1/21 | NA | NA | Tue 30/3/21 | Thu 29/4/21 | 89 days | 1 day | 529,527FF+6 days | | | |
| 1 | Submit & endorse by PM and Statutory | / Authorities/Gov. Dept | 91 days | 0 days | 91 days | 0% | Sun 31/1/21 | Sat 1/5/21 | NA | NA | Fri 30/4/21 | Thu 29/7/21 | 89 days | 1 day | 530 | | | |
| 2 | Prepare E&M Works AIP for Salt Wat | er Pumping (Draft) | 29 days | 29 days | 0 days | 100% | Tue 7/1/20 | Tue 4/2/20 | Tue 7/1/20 | Tue 4/2/20 | Tue 7/1/20 | Tue 4/2/20 | 0 days | 2 days | | $\left\ \right\ $ | | |
| 33 | Submit & endorse by PM | | 10 days | 10 days | 0 days | 100% | Wed 5/2/20 | Fri 14/2/20 | Wed 5/2/20 | Fri 14/2/20 | Wed 5/2/20 | Fri 14/2/20 | 0 days | 0.5 days | 532,516 | | | |
| 34 | Submit & endorse by Statutory Author | ities/Gov. Dept | 60 days | | 36 days | 40% | Wed 29/4/20 | Sat 27/6/20 | Wed 29/4/20 | | Wed 29/4/20 | Sat 12/9/20 | 77 days | - | 532,533 | | | Ц |
| | | - | | | • · · | | | | | | | | | | | | <u> </u> | |
| | 7.11 Prog with Progress | | ummary roject Sum | marv ^I | | Inactive M Inactive S | | | Duration-onl Manual Sum | y 📃 mary Rollup 🗖 | | Start-only Finish-only | | C] | | ernal N idline | vilestone | ; |
| - ()) | -May-20 | | -,,00011 | k | - | | 0 | | | | | Oiliy | | - | 1)00 | | | |




|) Tas | ack Name | | Disection | Actual | Romainin- | Dhusical # | Egely Ctort | | Actual Start | | | Late Finish | Total | ТР / | Dradaaaaa | ~ | 2020 |
|-----------|--|--|---------------|-------------|-----------------------|------------------------|--------------|--------------|--------------|----------------|--------------|---------------|----------------|----------|----------------------------|--------|--------|
| | isk Name | | | Duration | Remaining Duration | Physical % Complete | Early Start | | | Actual Finish | | | Total Slack | TRA | Predecessors | | 2020 |
| 535 | Prepare AIP for Salt Water Pun (Final) | nping Station E&M works and ICE certification | 77 days | 0 days | 77 days | 0% | Mon 17/8/20 | Sun 1/11/20 | NA | NA | Sun 13/9/20 | Sat 28/11/20 | 27 days | 2 days | 534 | | |
| 536 | Prepare DDA for Salt Water Pu (Draft) | mping Station E&M works and ICE certification | 120 days | 0 days | 120 days | 0% | Tue 4/8/20 | Tue 1/12/20 | NA | NA | Mon 31/8/20 | Mon 28/12/20 | 27 days | 1 day | 534FF,535FF+30 days,516 | | |
| 37 | Submit to WSD for Plumbing a | nd Irrigation Works for approval | 0 days | 0 days | 0 days | 0% | Tue 1/12/20 | Tue 1/12/20 | NA | NA | Tue 29/12/20 | Tue 29/12/20 | 27 days | 1 day | 536 | | |
| 538 | Submit & endorse by PM and S | tatutory Authorities/Gov. Dept | 91 days | 0 days | 91 days | 0% | Wed 2/12/20 | Tue 2/3/21 | NA | NA | Tue 29/12/20 | Mon 29/3/21 | 27 days | 1 day | 536,537 | | |
| 539 | Prepare DDA for Salt Water Pu | mping Station and ICE certification (Final) | 31 days | 0 days | 31 days | 0% | Wed 3/3/21 | Fri 2/4/21 | NA | NA | Tue 30/3/21 | Thu 29/4/21 | 27 days | 1 day | 535FF+6 days,538 | | |
| 640 | Submit & endorse by PM and S | tatutory Authorities/Gov. Dept | 91 days | 0 days | 91 days | 0% | Sat 3/4/21 | Fri 2/7/21 | NA | NA | Fri 30/4/21 | Thu 29/7/21 | 27 days | 1 day | 539 | | |
| 541 | AIP for Remaining Works of Sa (Draft) | alt Water & Sewerage Pumping and ICE certification | n 41 days | 41 days | 0 days | 0% | Mon 17/2/20 | Sat 28/3/20 | Mon 17/2/20 | Sat 28/3/20 | Mon 17/2/20 | Sat 28/3/20 | 0 days | 1 day | 4 | _ | |
| 542 | Submit & endorse by PM | | 18 days | 18 days | 0 days | 100% | Mon 30/3/20 | Thu 16/4/20 | Mon 30/3/20 | Thu 16/4/20 | Mon 30/3/20 | Thu 16/4/20 | 0 days | | | - | |
| i43 | Submit & endorse by Statutory | Authorities/Gov. Dept | 90 days | 0 days | 90 days | 0% | Mon 3/8/20 | Sat 31/10/20 | NA | NA | Sun 14/3/21 | Fri 11/6/21 | 223 days | 0.5 days | 541,542 | | |
| 544 | | alt Water Pumping & Sewage and ICE certification | 90 days | 0 days | 90 days | 0% | Sun 1/11/20 | Fri 29/1/21 | NA | NA | Sat 12/6/21 | Thu 9/9/21 | 223 days | 3 days | 543 | | |
| 545 | (Final) DDA for Remaining Works of S | Salt Water & Sewage Pumping and ICE certification | 90 days | 0 days | 90 days | 0% | Sun 6/12/20 | Fri 5/3/21 | NA | NA | Sat 17/7/21 | Thu 14/10/21 | 223 days | 1 day | 541,544FF+35 | | |
| 546 | (Draft) Submit & endorse by PM and S | tatutory Authorities/Gov. Dept | 93 days | 0 days | 93 days | 0% | Sat 6/3/21 | Sun 6/6/21 | NA | NA | Fri 15/10/21 | Sat 15/1/22 | 223 days | 3 days | days 545 | | |
| 547 | - | Salt Water & Sewage Pumping and ICE certification | 1 35 davs | 0 davs | 35 days | 0% | Mon 7/6/21 | Sun 11/7/21 | NA | NA | Sun 16/1/22 | Sat 19/2/22 | 223 days | | 546,544FF+12 | | |
| 548 | (Final) Submit & endorse by PM and S | | 75 days | - | 75 days | 0% | Mon 12/7/21 | | NA | NA | Sun 20/2/22 | Thu 5/5/22 | 223 days | | days 547 | | |
| 549 | - | Salt Water & Sewage Pumping and ICE certification | | - | 45 days | 0% | Mon 5/4/21 | Wed 19/5/21 | | NA | Mon 3/5/21 | Wed 16/6/21 | 28 days | | 4 | | |
| 550 | (Draft) Submit & endorse by PM and S | | | | 60 days | 0% | Thu 20/5/21 | Sun 18/7/21 | | NA | Thu 17/6/21 | Sun 15/8/21 | | | 549 | | |
| | - | - | 60 days | | | 0% | | | | | | | | | | | |
| 551 | (Final) | Salt Water Pumping & Sewage and ICE certification | | - | 62 days | | Mon 19/7/21 | | NA | NA | Mon 16/8/21 | Sat 16/10/21 | 28 days | | 549,550 | | |
| 552 | certification (Draft) | f Salt Water & Sewage Pumping and ICE | 60 days | · · | 60 days | 0% | Fri 20/8/21 | Mon 18/10/21 | | NA | Fri 17/9/21 | Mon 15/11/21 | 28 days | | 549,551FF+30 days | | |
| 553 | Submit & endorse by PM and S | | 60 days | - | 60 days | 0% | Tue 19/10/21 | Fri 17/12/21 | | NA | Tue 16/11/21 | Fri 14/1/22 | | 0.5 days | 552 | | |
| 554 | DDA for Architectural works of certification (Final) | f Salt Water & Sewage Pumping and ICE | 36 days | 0 days | 36 days | 0% | Sat 18/12/21 | Sat 22/1/22 | NA | NA | Sat 15/1/22 | Sat 19/2/22 | 28 days | 2 days | 551FF+12 days,553 | | |
| 555 | Submit & endorse by PM and S | tatutory Authorities/Gov. Dept | 62 days | 0 days | 62 days | 0% | Sun 23/1/22 | Fri 25/3/22 | NA | NA | Sun 20/2/22 | Fri 22/4/22 | 28 days | 2 days | 554 | | |
| 556 | AIP for Landscaping works of S (Draft) | Salt Water & Sewage Pumping and ICE certification | 45 days | 0 days | 45 days | 0% | Mon 5/4/21 | Wed 19/5/21 | NA | NA | Sun 2/5/21 | Tue 15/6/21 | 27 days | 1 day | 4 | | |
| 557 | Submit & endorse by PM and S | tatutory Authorities/Gov. Dept | 61 days | 0 days | 61 days | 0% | Thu 20/5/21 | Mon 19/7/21 | NA | NA | Wed 16/6/21 | Sun 15/8/21 | 27 days | 0.5 days | 556 | | |
| 558 | AIP for Landscaping works of S (Final) | Salt Water Pumping & Sewage and ICE certification | 62 days | 0 days | 62 days | 0% | Tue 20/7/21 | Sun 19/9/21 | NA | NA | Mon 16/8/21 | Sat 16/10/21 | 27 days | 2 days | 556,557 | | |
| 559 | () | f Salt Water & Sewage Pumping and ICE | 62 days | 0 days | 62 days | 0% | Thu 19/8/21 | Tue 19/10/21 | NA | NA | Wed 15/9/21 | Mon 15/11/21 | 27 days | 2 days | 556,558FF+30 days | | |
| 560 | Submit & endorse by PM and S | tatutory Authorities/Gov. Dept | 61 days | 0 days | 61 days | 0% | Wed 20/10/21 | Sun 19/12/21 | NA | NA | Tue 16/11/21 | Sat 15/1/22 | 27 days | 0.5 days | 559 | | |
| 561 | DDA for Landscaping works of | f Salt Water & Sewage Pumping and ICE | 35 days | 0 days | 35 days | 0% | Mon 20/12/21 | Sun 23/1/22 | NA | NA | Sun 16/1/22 | Sat 19/2/22 | 27 days | 2 days | 558FF+12 | | |
| 562 | certification (Final) Submit & endorse by PM and S | tatutory Authorities/Gov. Dept | 61 days | 0 days | 61 days | 0% | Mon 24/1/22 | Fri 25/3/22 | NA | NA | Sun 20/2/22 | Thu 21/4/22 | 27 days | 2 days | days,560 561 | | |
| 563 | AIP for Seawater Intake and Bo 160m) (Section 6) Submission (| x Culvert Structures for Pumping Station (approx. Draft) | 58 days | 58 days | 0 days | 100% | Tue 10/12/19 | Wed 5/2/20 | Tue 10/12/19 | Wed 5/2/20 | Tue 10/12/19 | Wed 5/2/20 | 0 days | 1 day | | | |
| 564 | Submit & endorse by PM | | 25 days | 25 days | 0 days | 33% | Wed 5/2/20 | Thu 5/3/20 | Wed 5/2/20 | Thu 5/3/20 | Wed 5/2/20 | Thu 5/3/20 | 0 days | 0.5 days | 563 | | Ц |
| 565 | Submit & endorse by Statutory | Authorities/Gov. Dept | 50 days | - | 50 days | 0% | Sat 23/5/20 | Sat 11/7/20 | NA | NA | Sun 28/3/21 | Sun 16/5/21 | | 0.5 days | | ł | |
| 566 | AIP for Seawater Intake and Bc | - | 21 days | - | 21 days | 0% | Sun 12/7/20 | Sat 1/8/20 | NA | NA | Mon 17/5/21 | Sun 6/6/21 | | 0.5 days | 563,565,564 | | Ţ |
| 567 | DDA for Seawater Intake and E | . , | 15 days | | 15 days | 0% | Sat 25/7/20 | Sat 8/8/20 | NA | NA | Sun 30/5/21 | Sun 13/6/21 | 309 days | | 563,565,564,566 | | |
| | | | | - | | | | | | | | | | | | | |
| 568 | Submit & endorse by PM and S | | 50 days | | 50 days | 0% | Sun 9/8/20 | Sun 27/9/20 | | NA | Mon 14/6/21 | Mon 2/8/21 | | | 567 | | |
| 569 | DDA for Seawater Intake and E | × • • | 15 days | - | 15 days | 0% | Mon 28/9/20 | Mon 12/10/20 | | NA | Tue 3/8/21 | Tue 17/8/21 | 309 days | | 567,568,566FF+ | | |
| 570 | Submit & endorse by PM and S | | 50 days | | 50 days | 0% | Tue 13/10/20 | Tue 1/12/20 | | NA | Wed 18/8/21 | Wed 6/10/21 | | 0.5 days | 569 | | |
| 571 | Elevated Landscape Deck Staircase | e & Associated Work | 714 days | 268.49 days | 445.51 days | 0% | Thu 30/5/19 | Wed 12/5/21 | Thu 30/5/19 | | Thu 30/5/19 | Mon 5/7/21 | 54 days | | | | |
| 572 | Elevated Landscape Deck Super | structure AIP and ICE certification (Draft) | 96 days | 96 days | 0 days | 100% | Thu 30/5/19 | Mon 2/9/19 | Thu 30/5/19 | Mon 2/9/19 | Thu 30/5/19 | Mon 2/9/19 | 0 days | 3 days | 4 | | |
| 573 | Submit & endorse by PM | | 15 days | 15 days | 0 days | 100% | Tue 3/9/19 | Tue 17/9/19 | Tue 3/9/19 | Tue 17/9/19 | Tue 3/9/19 | Tue 17/9/19 | 0 days | 1 days | 572 | | |
| 574 | Submit & endorse by Statutory | Authorities/Gov. Dept | 162 days | 162 days | 0 days | 0% | Tue 24/9/19 | Tue 3/3/20 | Tue 24/9/19 | Tue 3/3/20 | Tue 24/9/19 | Tue 3/3/20 | 0 days | 0.5 days | 573 | + | |
| 575 | Prepare AIP and ICE certification | on (Final) | 255 days | 155 days | 100 days | 61% | Wed 20/11/19 | Fri 31/7/20 | Wed 20/11/19 | NA | Wed 20/11/19 | Thu 26/11/20 | 118 days | 0.5 days | 44FF+12 days | - | • |
| 576 | Prepare DDA and ICE certificat | tion (Draft) | 75 days | 0 days | 75 days | 0% | Fri 12/6/20 | Sun 30/8/20 | NA | NA | Thu 8/10/20 | Sat 26/12/20 | 118 days | 1 day | 574FF+30 days, | | |
| 577 | Submit & endorse by PM and S | tatutory Authorities/Gov. Dept | 50 days | 0 days | 50 days | 0% | Mon 31/8/20 | Mon 19/10/20 |) NA | NA | Sun 27/12/20 | Sun 14/2/21 | 118 days | 0.5 days | 576 | | |
| 578 | Prepare DDA for and ICE certif | ication (Final) | 22 days | 0 days | 22 days | 0% | Tue 20/10/20 | Tue 10/11/20 | NA | NA | Mon 15/2/21 | Mon 8/3/21 | 118 days | 1 day | 577 | | |
| | | Task | Summarv | | | Inactive N | filestone 💧 | | Duration-on | lv | | Start-only | | C | Fyte | nal Mi | []est/ |
| | r.11 Prog with Progress -May-20 | | Project Sum | mary | I | Inactive N | | | | nmary Rollup 🗧 | | Finish-only | | 3 | Dead | | 10310 |
| 15 UI 22- | -iviay-20 | Milestone \blacklozenge | Inactive Tasl | k | | Manual Ta | ask | | Manual Sun | mary | | External Task | 2 | | Criti | al | |




| Tas | k Name | Duration | | Remaining | Physical % | Early Start | Early Finish | Actual Start | Actual Finish | Late Start | Late Finish | Total | TRA | Predecessors | 202 | | |
|-----|--|----------|--------------------|---------------------|----------------|--------------|--------------|--------------|------------------------|--------------|--------------|-------------------|----------|----------------------|----------|--------|----|
| 579 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 50 days | Duration 0 days | Duration 50 days | Complete 0% | Wed 11/11/20 | Wed 30/12/20 | NA | NA | Tue 9/3/21 | Tue 27/4/21 | Slack 118 days | 1 day | 578 | Q2 | Q3 | - |
| 580 | Elevated Landscape Deck - Lift (LT1<2)& Staircase include E&M Progvision: | 50 days | 50 days | 0 days | 100% | Mon 7/10/19 | Mon 25/11/19 | Mon 7/10/19 | Mon | Mon 7/10/19 | Mon 25/11/19 | 0 days | 3 days | 44FF+12 days | | Щ | |
| 581 | AIP and ICE Certification (Draft) Submit & endorse by PM | 21 days | 21 days | 0 days | 100% | Tue 26/11/19 | Mon 16/12/19 | Tue 26/11/19 | 25/11/19 Mon 16/12/ | Tue 26/11/19 | Mon 16/12/19 | 0 days | 1 days | 580 | | | |
| 582 | Submit & endorse by Statutory Authorities/Gov. Dept | 120 days | 85 days | 35 days | 71% | Fri 28/2/20 | Fri 26/6/20 | Fri 28/2/20 | NA | Fri 28/2/20 | Thu 13/8/20 | 48 days | 1 days | 580 | | | |
| 583 | Prepare AIP and ICE certification (Final) | 60 days | - | 60 days | 0% | Sat 27/6/20 | Tue 25/8/20 | NA | NA | Fri 14/8/20 | Mon 12/10/20 | 48 days | - | 580,581,582,44F | | | ₄∥ |
| 584 | Prepare DDA and ICE certification (Draft) | 60 days | - | 60 days | 0% | Tue 11/8/20 | Wed 14/10/20 | | NA | Mon 28/9/20 | Tue 1/12/20 | 48 days | | 580,583FF+50 d | | | |
| 585 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 90 days | - | 90 days | 0% | Thu 15/10/20 | Tue 12/1/21 | | NA | Wed 2/12/20 | Mon 1/3/21 | | 0.5 days | | | | |
| 586 | Prepare DDA for and ICE certification (Final) | 30 days | - | 30 days | 0% | Wed 13/1/21 | Thu 11/2/21 | | NA | Tue 2/3/21 | Wed 31/3/21 | - | 0.5 days | 585,583FF+12 d | | | |
| 587 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 90 days | | 90 days | 0% | Fri 12/2/21 | Wed 12/5/21 | | NA | Thu 1/4/21 | Tue 29/6/21 | 48 days | | 586 | | | |
| 588 | Elevated Landscape Deck - Open Space AIP Subm (Draft) | 50 days | - | 0 days | 100% | Mon 10/2/20 | | Mon 10/2/20 | Mon 30/3/20 | | Mon 30/3/20 | | 3 days | 500 | | | |
| 589 | | | - | 0 days | 100% | Mon 30/3/20 | | Mon 30/3/20 | | | Mon 20/4/20 | | 0.5 days | 599 | | | |
| | Submit & endorse by PM | 21 days | | - | | | | | | | | | | | | | |
| 590 | Submit & endorse by Statutory Authorities/Gov. Dept | 50 days | - | 50 days | 0% | Mon 6/7/20 | Mon 24/8/20 | | NA | Mon 28/9/20 | Mon 16/11/20 | 84 days | | 588 | | | |
| 591 | Prepare AIP and ICE certification (Final) | 30 days | - | 30 days | 0% | Tue 25/8/20 | Wed 23/9/20 | | NA | Tue 17/11/20 | Wed 16/12/20 | 84 days | | 588,590,44FF+1 | | | Î |
| 592 | Prepare DDA and ICE certification (Draft) | 75 days | - | 75 days | 0% | Thu 24/9/20 | Sat 12/12/20 | | NA | Thu 17/12/20 | Sat 6/3/21 | 84 days | | 590SS,591 | | | T |
| 193 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 50 days | - | 50 days | 0% | Sun 13/12/20 | Sun 31/1/21 | | NA | Sun 7/3/21 | Sun 25/4/21 | | 0.5 days | | | | |
| 94 | Prepare DDA for and ICE certification (Final) | 21 days | 0 days | 21 days | 0% | Mon 1/2/21 | Sun 21/2/21 | NA | NA | Mon 26/4/21 | Sun 16/5/21 | 84 days | 0 days | 593,591FF+6 da | | | |
| 95 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 50 days | 0 days | 50 days | 0% | Mon 22/2/21 | Mon 12/4/21 | NA | NA | Mon 17/5/21 | Mon 5/7/21 | 84 days | 0 days | 594 | | | |
| 96 | EVA for Open Space AIP Subm (Draft) | 71 days | 71 days | 0 days | 100% | Mon 10/2/20 | Mon 20/4/20 | Mon 10/2/20 | Mon 20/4/20 | Mon 10/2/20 | Mon 20/4/20 | 0 days | 3 days | | ∎ | | |
| 97 | Submit & endorse by PM | 2 days | 2 days | 0 days | 100% | Tue 21/4/20 | Mon 27/4/20 | Tue 21/4/20 | Mon 27/4/20 | Tue 21/4/20 | Mon 27/4/20 | 0 days | 1 day | 596 | Ň | | |
| 98 | Submit & endorse by Statutory Authorities/Gov. Dept | 50 days | 0 days | 50 days | 0% | Mon 6/7/20 | Mon 24/8/20 | NA | NA | Sun 4/10/20 | Sun 22/11/20 | 90 days | 1 days | 596 | | 1 | 1 |
| 99 | Prepare AIP and ICE certification (Final) | 30 days | 0 days | 30 days | 0% | Tue 25/8/20 | Wed 23/9/20 | NA | NA | Mon 23/11/20 | Tue 22/12/20 | 90 days | 2 days | 596,598,44FF+1 | | | |
| 00 | Prepare DDA and ICE certification (Draft) | 60 days | 0 days | 60 days | 0% | Thu 24/9/20 | Fri 27/11/20 | NA | NA | Wed 23/12/20 | Thu 25/2/21 | 90 days | 1 day | 598SS,599 | | | ł |
| 01 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 50 days | 0 days | 50 days | 0% | Sat 28/11/20 | Sat 16/1/21 | NA | NA | Fri 26/2/21 | Fri 16/4/21 | 90 days | 0.5 days | 600 | | | |
| 02 | Prepare DDA for and ICE certification (Final) | 30 days | 0 days | 30 days | 0% | Sun 17/1/21 | Mon 15/2/21 | NA | NA | Sat 17/4/21 | Sun 16/5/21 | 90 days | 0 days | 599FF+6 days,60 | | | |
| 3 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 50 days | 0 days | 50 days | 0% | Tue 16/2/21 | Tue 6/4/21 | NA | NA | Mon 17/5/21 | Mon 5/7/21 | 90 days | 0 days | 602 | | | |
|)4 | Waterfront Promenade and At-grade Open Space | 533 days | 5.98 days | 527.02 days | 0% | Wed 1/4/20 | Wed 15/9/21 | Wed 1/4/20 | NA | Wed 1/4/20 | Tue 28/9/21 | 13 days | | | - | ┿╋ | ╉ |
| 05 | Prepare AIP for Observation Deck with Lift (LT5) and Staircase and ICE (Include E&M Provision Works) certification (Draft) | 24 days | 24 days | 0 days | 100% | Wed 1/4/20 | Fri 24/4/20 | Wed 1/4/20 | Fri 24/4/20 | Wed 1/4/20 | Fri 24/4/20 | 0 days | 1 day | | ╸ | | |
| 06 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 14 days | 14 days | 0 days | 0% | Fri 24/4/20 | Fri 8/5/20 | Fri 24/4/20 | Fri 8/5/20 | Fri 24/4/20 | Fri 8/5/20 | 0 days | 1 day | 605 | | | - |
| 07 | Prepare AIP for Observation Deck with Lift (LT5) and Staircase and ICE (Include E&M Provision Works) certification (Final) | 31 days | 0 days | 31 days | 0% | Wed 16/9/20 | Fri 16/10/20 | NA | NA | Thu 22/10/20 | Sat 21/11/20 | 36 days | 1 day | 605,606,647FF,6 | | | |
| 08 | Prepare DDA for Observation Deck with Lift and Staircase and ICE (Include E&M | 100 days | 0 days | 100 days | 0% | Sat 17/10/20 | Sun 24/1/21 | NA | NA | Sun 22/11/20 | Mon 1/3/21 | 36 days | 1 day | 605,647,654,607 | | | |
|)9 | Provision Works) certification (Draft) Submit & endorse by PM and Statutory Authorities/Gov. Dept | 90 days | 0 days | 90 days | 0% | Mon 25/1/21 | Sat 24/4/21 | NA | NA | Tue 2/3/21 | Sun 30/5/21 | 36 days | 0.5 days | 608,607 | | | |
| 10 | Prepare DDA for Observation Deck with Lift and Staircase and ICE (Include E&M | 31 days | 0 days | 31 days | 0% | Sun 25/4/21 | Tue 25/5/21 | NA | NA | Mon 31/5/21 | Wed 30/6/21 | 36 days | 1 day | 609 | | | |
| 11 | Provision Works) certification (Final) Submit & endorse by PM and Statutory Authorities/Gov. Dept | 90 days | 0 days | 90 days | 0% | Wed 26/5/21 | Mon 23/8/21 | NA | NA | Thu 1/7/21 | Tue 28/9/21 | 36 days | 2 days | 610 | | | |
| 2 | Prepare AIP for Remaining Works at Waterfront Promenade and ICE (Include E&M Provision Works) certification (Draft) | 51 days | 0 days | 51 days | 0% | Mon 14/9/20 | Tue 3/11/20 | NA | NA | Sun 27/9/20 | Mon 16/11/20 | 13 days | 2 days | | | | |
| 3 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 75 days | 0 days | 75 days | 0% | Wed 4/11/20 | Sun 17/1/21 | NA | NA | Tue 17/11/20 | Sat 30/1/21 | 13 days | 0.5 days | 612 | | | |
| 14 | Prepare AIP for Remaining Works at Waterfront Promenade and ICE (Include E&M Provision Works) certification (Final) | 60 days | 0 days | 60 days | 0% | Mon 18/1/21 | Thu 18/3/21 | NA | NA | Sun 31/1/21 | Wed 31/3/21 | 13 days | 2 days | 612,613 | | | |
| 5 | Prepare DDA for Remaining Works at Waterfront Promenade and ICE (Include E&M Provision Works) certification (Draft) | 75 days | 0 days | 75 days | 0% | Tue 2/2/21 | Sat 17/4/21 | NA | NA | Mon 15/2/21 | Fri 30/4/21 | 13 days | 1 day | 612,614FF+30 days | | | |
| 5 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 60 days | 0 days | 60 days | 0% | Sun 18/4/21 | Wed 16/6/21 | NA | NA | Sat 1/5/21 | Tue 29/6/21 | 13 days | 1 day | 615 | | | |
| 7 | Prepare DDA for Remaining Works at Waterfront Promenade and ICE (Include E&M Provision Works) certification (Final) | 31 days | 0 days | 31 days | 0% | Thu 17/6/21 | Sat 17/7/21 | NA | NA | Wed 30/6/21 | Fri 30/7/21 | 13 days | 1 day | 616,614FF+15 days | | | |
| 8 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 60 days | 0 days | 60 days | 0% | Sun 18/7/21 | Wed 15/9/21 | NA | NA | Sat 31/7/21 | Tue 28/9/21 | 13 days | 1 day | 617 | | | |
| 9 | AIP for Cladding Design of Landscape Deck, Lifts and associated Works (Draft) | 31 days | 0 days | 31 days | 0% | Mon 20/7/20 | Wed 19/8/20 | NA | NA | Fri 21/8/20 | Sun 20/9/20 | 32 days | 1 day | | | | |
| | Task | Summarv | | | Inactive N | Ailestone 💧 | | Duration-on | v | | Start-only | | Г | Exte | mal Mile | estone | |
| - | 11 Prog with Progress | | | | | | | | | | | | | | | | |




|) Ta | adr Noma | T | ion 1 -+ 1 | D | Dh:1 0/ | Earl- Cr. | | | ED/2018/01 k | , | Loto End 1 | T-+-1 | TD A | Deaderson | | 000 |
|----------|--|--|------------------------|-----------------------|------------------------|--------------|--------------|---------|----------------|--------------|---------------|----------------|----------|---|---------|---------|
| | ask Name | Durati | ion Actual Duratior | Remaining Duration | Physical % Complete | Early Start | | | rt Actual Fini | | Late Finish | Total Slack | TRA | Predecessors | Q2 | 2020 |
| 620 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 63 day | ys 0 days | 63 days | 0% | Thu 20/8/20 | Wed 21/10/20 | NA | NA | Mon 21/9/20 | Sun 22/11/20 | 32 days | 3 days | 619 | | |
| 621 | AIP for Cladding Design of Landscape Deck, Lifts and associat | ted Works (Final) 52 day | ys 0 days | 52 days | 0% | Thu 22/10/20 | Sat 12/12/20 | NA | NA | Mon 23/11/20 | Wed 13/1/21 | 32 days | 2 days | 619,620 | | |
| 622 | DDA for Cladding Design of Landscape Deck, Lifts and associ | ated Works (Draft) 61 day | ys 0 days | 61 days | 0% | Thu 12/11/20 | Mon 11/1/21 | NA | NA | Mon 14/12/20 | Fri 12/2/21 | 32 days | 1 day | 619,621FF+30 days | | |
| 623 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 60 day | ys 0 days | 60 days | 0% | Tue 12/1/21 | Fri 12/3/21 | NA | NA | Sat 13/2/21 | Tue 13/4/21 | 32 days | 1 day | 622 | | |
| 624 | DDA for Cladding Design of Landscape Deck, Lifts and associ | ated Works (Final) 21 day | ys 0 days | 21 days | 0% | Sat 13/3/21 | Fri 2/4/21 | NA | NA | Wed 14/4/21 | Tue 4/5/21 | 32 days | 1 day | 621FF,622,623 | | |
| 625 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 62 day | ys 0 days | 62 days | 0% | Sat 3/4/21 | Thu 3/6/21 | NA | NA | Wed 5/5/21 | Mon 5/7/21 | 32 days | 2 days | 624 | | |
| 626 | AIP for Balustrade and Railing of Promenade, Open Space and (Draft) | Assocated Works 30 day | ys 0 days | 30 days | 0% | Sat 1/8/20 | Sun 30/8/20 | NA | NA | Tue 29/9/20 | Wed 28/10/20 | 59 days | 1 day | | | |
| 527 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 60 day | ys 0 days | 60 days | 0% | Mon 31/8/20 | Thu 29/10/20 | NA | NA | Thu 29/10/20 | Sun 27/12/20 | 59 days | 1 day | 626 | | |
| 528 | AIP for Balustrade and Railing of Promenade, Open Space and | Assocated Works 25 day | ys 0 days | 25 days | 0% | Fri 30/10/20 | Mon 23/11/20 | NA | NA | Mon 28/12/20 | Thu 21/1/21 | 59 days | 0.5 days | 626,627 | | |
| 629 | (Final) DDA for Balustrade and Railing of Promenade, Open Space an | d Assocated Works 50 day | ys 0 days | 50 days | 0% | Wed 4/11/20 | Wed 23/12/20 | NA | NA | Sat 2/1/21 | Sat 20/2/21 | 59 days | 1 day | 626,628FF+30 | | |
| 530 | (Draft) Submit & endorse by PM and Statutory Authorities/Gov. Dept | 60 day | ys 0 days | 60 days | 0% | Thu 24/12/20 | Sun 21/2/21 | NA | NA | Sun 21/2/21 | Wed 21/4/21 | 59 days | 0 days | days 629 | | |
| 631 | DDA for Balustrade and Railing of Promenade, Open Space an | d Assocated Works 15 day | ys 0 days | 15 days | 0% | Mon 22/2/21 | Mon 8/3/21 | NA | NA | Thu 22/4/21 | Thu 6/5/21 | 59 days | 1 day | 628,629,630 | | |
| 632 | (Final) Submit & endorse by PM and Statutory Authorities/Gov. Dept | 60 day | ys 0 days | 60 days | 0% | Tue 9/3/21 | Fri 7/5/21 | NA | NA | Fri 7/5/21 | Mon 5/7/21 | 59 days | | 631 | | |
| 633 | Prepare AIP for Permanent Building Works (i.e. Ampitheater, Toilet Block, Light Refreshment Kiosk, Refuse Collection Blo Building Blocks) and ICE certification (Draft) | | ys 0 days | 60 days | 0% | Wed 29/7/20 | Sat 26/9/20 | NA | NA | Thu 20/8/20 | Sun 18/10/20 | 22 days | | 149FF+7 days | | |
| 534 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 60 day | ys 0 days | 60 days | 0% | Sun 27/9/20 | Wed 25/11/20 | NA | NA | Tue 3/11/20 | Fri 1/1/21 | 37 davs | 0.5 days | 633 | | |
| 635 | Prepare AIP for Permanent Building Works (i.e.Ampitheater, (| | | 30 days | 0% | | Fri 25/12/20 | | NA | Sat 2/1/21 | Sun 31/1/21 | 37 days | | 633,634 | | |
| | Toilet Block, Light Refreshment Kiosk, Refuse Collection Blo Building Blocks) and ICE certification (Final) | ck, Back of House | | | | | | | | | | | | | | |
| 636 | Prepare DDA for Permanent Building Works (i.e. Ampitheater Toilet Block, Light Refreshment Kiosk, Refuse Collection Blo Building Blocks) and ICE certification (Draft) | | ays 0 days | 100 days | 0% | Fri 2/10/20 | Sat 9/1/21 | NA | NA | Sun 8/11/20 | Mon 15/2/21 | 37 days | 1 day | 633,635FF+15 days,151FF+15 days | | |
| 637 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 75 day | ys 0 days | 75 days | 0% | Sun 10/1/21 | Thu 25/3/21 | NA | NA | Tue 16/2/21 | Sat 1/5/21 | 37 days | 0.5 days | 635,636 | | |
| 638 | Prepare DDA for Permanent Building Works (i.e. Ampitheater Toilet Block, Light Refreshment Kiosk, Refuse Collection Blo Building Blocks) nd ICE certification (Final) | | ys 0 days | 30 days | 0% | Fri 26/3/21 | Sat 24/4/21 | NA | NA | Sun 2/5/21 | Mon 31/5/21 | 37 days | 0 days | 637 | | |
| 539 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 75 day | ys 0 days | 75 days | 0% | Sun 25/4/21 | Thu 8/7/21 | NA | NA | Tue 1/6/21 | Sat 14/8/21 | 37 days | 0.5 days | 635,636,638 | | |
| 640 | Prepare AIP for Permanent Building E&M Works (i.e. Ampith Tower, Toilet Block, Light Refreshment Kiosk, Refuse Collect House Building Blocks) and ICE certification (Draft) | eater, Observation 75 day tion Block, Back of | ys 0 days | 75 days | 0% | Tue 14/7/20 | Sat 26/9/20 | NA | NA | Wed 5/8/20 | Sun 18/10/20 | 22 days | 1 day | 149FF+7 days | | |
| 641 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 60 day | ys 0 days | 60 days | 0% | Sun 27/9/20 | Wed 25/11/20 | NA | NA | Mon 19/10/20 | Thu 17/12/20 | 22 days | 0.5 days | 640 | | |
| 642 | Prepare AIP for Permanent Building E&M Works (i.e. Observ Block, Light Refreshment Kiosk, Refuse Collection Block, Ba Blocks) and ICE certification (Final) | ation Tower, Toilet 30 day ck of House Building | ys 0 days | 30 days | 0% | Thu 26/11/20 | Fri 25/12/20 | NA | NA | Fri 18/12/20 | Sat 16/1/21 | 22 days | 0 days | 640,641 | | |
| 643 | Prepare DDA for Permanent Building E&M Works (i.e.Ampit Tower, Toilet Block, Light Refreshment Kiosk, Refuse Collect House Building Blocks) and ICE (Include E&M Provision Wo (Draft) | tion Block, Back of | ays 0 days | 120 days | 0% | Sun 27/9/20 | Sun 24/1/21 | NA | NA | Mon 19/10/20 | Mon 15/2/21 | 22 days | 1 day | 640,642FF+30 days,151FF+15 days | | |
| 644 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 60 day | ys 0 days | 60 days | 0% | Mon 25/1/21 | Thu 25/3/21 | NA | NA | Tue 16/2/21 | Fri 16/4/21 | 22 days | 0.5 days | 642,643 | | |
| 645 | Prepare DDA for Permanent Building E&M Works (i.e. Ampi Tower, Toilet Block, Light Refreshment Kiosk, Refuse Collect House Building Blocks) nd ICE certification (Final) | | ys 0 days | 30 days | 0% | Fri 26/3/21 | Sat 24/4/21 | NA | NA | Sat 17/4/21 | Sun 16/5/21 | 22 days | 0 days | 644 | | |
| 646 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 90 day | ys 0 days | 90 days | 0% | Sun 25/4/21 | Fri 23/7/21 | NA | NA | Mon 17/5/21 | Sat 14/8/21 | 22 days | 0.5 days | 642,643,645 | | |
| 647 | Prepare AIP for Temporary Building Works (i.e. temporary ma toilet blocks) and ICE certification (Draft) | anagement office and 75 day | ys 0 days | 75 days | 0% | Mon 3/8/20 | Fri 16/10/20 | NA | NA | Thu 20/8/20 | Mon 2/11/20 | 17 days | 1 day | 149FF+7 days | | |
| 648 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 75 day | ys 0 days | 75 days | 0% | Sat 17/10/20 | Wed 30/12/20 | NA | NA | Tue 3/11/20 | Sat 16/1/21 | 17 days | 0 days | 647 | | |
| 649 | Prepare AIP for Temporary Building Works (i.e. temporary matoilet blocks) and ICE certification (Final) | anagement office and 30 day | ys 0 days | 30 days | 0% | Thu 31/12/20 | Fri 29/1/21 | NA | NA | Sun 17/1/21 | Mon 15/2/21 | 17 days | 0 days | 633,634,648,640 | | |
| 550 | Prepare DDA for AIP for Temporary Building Works (i.e. temp office and toilet blocks) and ICE (Include E&M Provision Wor certification (Draft) | ks) and ICE | ays 0 days | 150 days | 0% | Fri 2/10/20 | Sun 28/2/21 | | NA | Mon 19/10/20 | Wed 17/3/21 | 17 days | | 633,640,649FF+ days,151FF+15 days | | |
| 651 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 75 day | ys 0 days | 75 days | 0% | Mon 1/3/21 | Fri 14/5/21 | NA | NA | Thu 18/3/21 | Mon 31/5/21 | 17 days | 0.5 days | 649,650 | | |
| 652 | Prepare DDA for AIP for Temporary Building Works (i.e. tem office and toilet blocks) and ICE (Final) | | | 30 days | 0% | Sat 15/5/21 | Sun 13/6/21 | | NA | Tue 1/6/21 | Wed 30/6/21 | 17 days | | 651 | | |
| 653 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 90 day | ys 0 days | 90 days | 0% | Mon 14/6/21 | Sat 11/9/21 | NA | NA | Thu 1/7/21 | Tue 28/9/21 | 17 days | 0 days | 652 | | |
| | Task | Summar | y | | Inactive N | Milestone 🔷 | 1 | Duratio | n-only | 1 | Start-only | | C | Exte | rmal Mi | ⊒ i? |
| | V. I I Prog with Progress | Project S | | 1 | Inactive S | | | | Summary Rollup | | Finish-only | | 3 | | dline | |
| 5 01 22- | Milestone | Inactive | Task | | Manual T | Task | | Manual | Summary | | External Tasl | ks | | Criti | cal | |




|) [| Fask Name | Duration | Actual | Remaining | Physical % | Early Start | | ract No. ED/ Actual Start | | , , , , , , , , , , , , , , , , , , , | Late Finish | Total TRA | Predecessors | 202 | 20 |
|---------------------|---|-------------------------------|------------|-------------|------------------------|--------------|--------------|--|----------------|---------------------------------------|-----------------------------------|-------------------|---|----------|--------|
| 654 | | | Duration | Duration | Complete | | | | | | | Slack | | Q2 | |
| 654 | Prepare AIP for Temporary Building E&M Works (i.e. temporary management office and toilet blocks) and ICE certification (Draft) | 75 days | 0 days | 75 days | 0% | Mon 3/8/20 | Fri 16/10/20 | NA | NA | Thu 20/8/20 | Mon 2/11/20 | 17 days 1 day | 149FF+7 days | | |
| 555 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 75 days | 0 days | 75 days | 0% | Sat 17/10/20 | Wed 30/12/20 | NA | NA | Tue 3/11/20 | Sat 16/1/21 | 17 days 0 days | 654 | | |
| 56 | Prepare AIP for Temporary Building E&M Works (i.e. temporary management office and toilet blocks) and ICE certification (Final) | 30 days | 0 days | 30 days | 0% | Thu 31/12/20 | Fri 29/1/21 | NA | NA | Sun 17/1/21 | Mon 15/2/21 | 17 days 0 days | 655,633,634,640 | | |
| 57 | Prepare DDA for AIP for Temporary Building E&M Works (i.e. temporary management office and toilet blocks) and ICE (Include E&M Provision Works) and ICE certification (Draft) | 150 days | 0 days | 150 days | 0% | Fri 2/10/20 | Sun 28/2/21 | NA | NA | Mon 19/10/20 | Wed 17/3/21 | 17 days 1 day | 633,640,656FF+ days,151FF+15 days | | |
| 58 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 75 days | 0 days | 75 days | 0% | Mon 1/3/21 | Fri 14/5/21 | NA | NA | Thu 18/3/21 | Mon 31/5/21 | 17 days 0.5 days | 656,657 | | |
| 59 | Prepare DDA for AIP for Temporary Building E&M Works (i.e. temporary management office and toilet blocks) and ICE (Final) | 30 days | 0 days | 30 days | 0% | Sat 15/5/21 | Sun 13/6/21 | NA | NA | Tue 1/6/21 | Wed 30/6/21 | 17 days 0 days | 658 | | |
| 0 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 90 days | 0 days | 90 days | 0% | Mon 14/6/21 | Sat 11/9/21 | NA | NA | Thu 1/7/21 | Tue 28/9/21 | 17 days 0 days | 659 | | |
| 1 | Landscaping and Irrigation works | 858 days | 23.33 days | 834.67 days | 0% | Wed 1/4/20 | Sat 6/8/22 | Wed 1/4/20 | NA | Wed 1/4/20 | Sun 23/10/22 | 78 days | | | |
| 2 | Prepare AIP for Roadside Landscaping Softworks and ICE certification (Draft) | 38 days | 38 days | 0 days | 100% | Wed 1/4/20 | Fri 8/5/20 | Wed 1/4/20 | Fri 8/5/20 | Wed 1/4/20 | Fri 8/5/20 | 0 days 1 day | | | |
| 3 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 113 days | 13 days | 100 days | 12% | Sat 9/5/20 | Sat 29/8/20 | Sat 9/5/20 | NA | Sat 9/5/20 | Mon 20/9/21 | 387 days 0.5 days | 662 | | |
| 54 | Prepare AIP for roadside landscaping softworks and ICE certification (Final) | 30 days | 0 days | 30 days | 0% | Sun 30/8/20 | Mon 28/9/20 | NA | NA | Tue 21/9/21 | Wed 20/10/21 | 387 days 0 days | 662,663 | | |
| 55 | Prepare DDA for Roadside Landscaping Softworks and ICE certification (Draft) | 95 days | 0 days | 95 days | 0% | Sun 26/7/20 | Wed 28/10/20 | NA | NA | Tue 17/8/21 | Fri 19/11/21 | 387 days 1 day | 662,664FF+30 | | ₩ |
| 56 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 90 days | | 90 days | 0% | Thu 29/10/20 | Tue 26/1/21 | | NA | Sat 20/11/21 | Thu 17/2/22 | 387 days 0.5 days | days 665 | | |
| 67 | Prepare DDA for Roadside Landscaping Softworks and ICE certification (Final) | 30 days | 0 days | 30 days | 0% | Wed 27/1/21 | Thu 25/2/21 | NA | NA | Fri 18/2/22 | Sat 19/3/22 | 387 days 0 days | 666,664FF+15 | | |
| 58 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 90 days | 0 days | 90 days | 0% | Fri 26/2/21 | Wed 26/5/21 | NA | NA | Sun 20/3/22 | Fri 17/6/22 | 387 days 0 days | days 667 | | |
| 59 | Prepare AIP for irrigation system for all landscaping works and ICE certification | 60 days | 0 days | 60 days | 0% | Tue 13/7/21 | Fri 10/9/21 | NA | NA | Wed 29/9/21 | Sat 27/11/21 | 78 days 1 day | | | |
| 70 | (Draft) Submit & endorse by PM and Statutory Authorities/Gov. Dept | 75 days | 0 days | 75 days | 0% | Sat 11/9/21 | Wed 24/11/21 | NA | NA | Sun 28/11/21 | Thu 10/2/22 | 78 days 0.5 days | 669 | | |
| 1 | Prepare AIP for irrigation system for all landscaping works and ICE certification | 60 days | 0 days | 60 days | 0% | Thu 25/11/21 | Sun 23/1/22 | NA | NA | Fri 11/2/22 | Mon 11/4/22 | 78 days 0 days | 669,670 | | |
| 2 | (Final) Prepare DDA for irrigation system for all landscaping works and ICE certification | 90 days | 0 days | 90 days | 0% | Thu 25/11/21 | Tue 22/2/22 | NA | NA | Fri 11/2/22 | Wed 11/5/22 | 78 days 1 day | 669,671FF+30 | | |
| 73 | (Draft) Submit & endorse by PM and Statutory Authorities/Gov. Dept | 60 days | 0 days | 60 days | 0% | Wed 23/2/22 | Sat 23/4/22 | NA | NA | Thu 12/5/22 | Sun 10/7/22 | 78 days 0.5 days | days 672 | | |
| 74 | Prepare DDA for irrigation system for all landscaping works and ICE certification | 30 days | 0 days | 30 days | 0% | Sun 24/4/22 | Mon 23/5/22 | NA | NA | Mon 11/7/22 | Tue 9/8/22 | 78 days 0 days | 673,671FF+15 | | |
| 75 | (Final) Submit & endorse by PM and Statutory Authorities/Gov. Dept | 75 days | 0 days | 75 days | 0% | Tue 24/5/22 | Sat 6/8/22 | NA | NA | Wed 10/8/22 | Sun 23/10/22 | 78 days 0 days | days 674 | | |
| 6 | Prepare AIP for Soft Landscaping works and ICE certification (Draft) | 45 days | 0 days | 45 days | 0% | Mon 12/4/21 | Wed 26/5/21 | NA | NA | Tue 14/9/21 | Thu 28/10/21 | 155 days 1 day | | | |
| 7 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 90 days | 0 days | 90 days | 0% | Thu 27/5/21 | Tue 24/8/21 | NA | NA | Fri 29/10/21 | Wed 26/1/22 | 155 days 0.5 days | 676 | | |
| 3 | Prepare AIP for soft landscaping and ICE certification (Final) | 30 days | 0 days | 30 days | 0% | Wed 25/8/21 | Thu 23/9/21 | NA | NA | Thu 27/1/22 | Fri 25/2/22 | 155 days 0 days | 676,677 | | |
| 9 | Prepare DDA for Soft Landscaping and ICE certification (Draft) | 95 days | 0 days | 95 days | 0% | Wed 21/7/21 | Sat 23/10/21 | NA | NA | Thu 23/12/21 | Sun 27/3/22 | 155 days 1 day | 676,678FF+30 | | |
| 0 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 90 days | 0 days | 90 days | 0% | Sun 24/10/21 | Fri 21/1/22 | NA | NA | Mon 28/3/22 | Sat 25/6/22 | 155 days 0.5 days | days 679 | | |
| 81 | Prepare DDA for Soft Landscaping and ICE certification (Final) | 30 days | 0 days | 30 days | 0% | Sat 22/1/22 | Sun 20/2/22 | NA | NA | Sun 26/6/22 | Mon 25/7/22 | 155 days 0 days | 678FF+15 | | |
| 82 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 90 days | 0 days | 90 days | 0% | Mon 21/2/22 | Sat 21/5/22 | NA | NA | Tue 26/7/22 | Sun 23/10/22 | 155 days 0 days | days,680 681 | | |
| 33 | Prepare AIP for Hard Landscaping and ICE certification (Draft) | 45 days | 0 days | 45 days | 0% | Mon 12/4/21 | Wed 26/5/21 | NA | NA | Tue 14/9/21 | Thu 28/10/21 | 155 days 1 day | | | |
| 584 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 90 days | 0 days | 90 days | 0% | Thu 27/5/21 | Tue 24/8/21 | NA | NA | Fri 29/10/21 | Wed 26/1/22 | 155 days 0.5 days | 683 | | |
| 585 | Prepare AIP for Hard landscaping and ICE certification (Final) | 30 days | 0 days | 30 days | 0% | Wed 25/8/21 | Thu 23/9/21 | NA | NA | Thu 27/1/22 | Fri 25/2/22 | 155 days 0 days | 683,684 | | |
| 586 | Prepare DDA for Hard Landscaping and ICE certification (Draft) | 95 days | 0 days | 95 days | 0% | Wed 21/7/21 | Sat 23/10/21 | NA | NA | Thu 23/12/21 | Sun 27/3/22 | 155 days 1 day | 683,685FF+30 | | |
| 687 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 90 days | 0 days | 90 days | 0% | Sun 24/10/21 | Fri 21/1/22 | NA | NA | Mon 28/3/22 | Sat 25/6/22 | 155 days 0.5 days | days 686 | | |
| 588 | Prepare DDA for Hard Landscaping and ICE certification (Final) | 30 days | 0 days | 30 days | 0% | Sat 22/1/22 | Sun 20/2/22 | NA | NA | Sun 26/6/22 | Mon 25/7/22 | 155 days 0 days | 685FF+15 | | |
| 689 | Submit & endorse by PM and Statutory Authorities/Gov. Dept | 90 days | 0 days | 90 days | 0% | Mon 21/2/22 | Sat 21/5/22 | NA | NA | Tue 26/7/22 | Sun 23/10/22 | 155 days 0 days | days,687 688 | | |
| 590 | Work Stage/ Phase - Planned Completion | 1387 days | | 1387 days | 0% | Tue 11/8/20 | Wed 29/5/24 | | NA | Fri 7/8/20 | Wed 29/5/24 | -4 days | | | |
| 91 | Section 1 | | 0 days | 0 days | 0% | Mon 14/3/22 | Mon 14/3/22 | | NA | Tue 1/3/22 | Tue 1/3/22 | -13 days 0 days | 1105FF,1438,73 | | |
| 92 | Section 2 | | 0 days | 0 days | 0% | Wed 2/6/21 | Wed 2/6/21 | | NA | Wed 2/6/21 | Wed 2/6/21 | 0 days 0 days | 1127 | | |
| 93 | Section 3 | | 0 days | 0 days | 0% | Tue 26/10/21 | Tue 26/10/21 | | NA | Tue 2/11/21 | Tue 2/11/21 | 7 days 0 days | 1172FF | | |
| 94 | Section 4 | | 0 days | 0 days | 0% | Wed 17/5/23 | Wed 17/5/23 | | NA | Tue 30/5/23 | Tue 30/5/23 | 13 days 0 days | 1133FF | | |
| 95 | Section 5 | | 0 days | 0 days | 0% | Sat 3/7/21 | | NA | NA | Mon 5/7/21 | Mon 5/7/21 | 2 days 0 days | 1222 | | |
| | | | | | | | | | | | | | | | |
| tle [.] Re | v.11 Prog with Progress | Summary | | | Inactive N | Ailestone 🔷 | | Duration-or | ly | | Start-only | C | Exter | mal Mile | estone |
| | 2-May-20 | Project Sumi Inactive Tasl | | | Inactive S Manual T | | | Manual Sur Manual Sur | nmary Rollup 🗧 | | Finish-only External Task | 3 | Dead | | |
| | IVIIICSIUIR V | macuve 188 | n | | ividiludi 1 | ωA | | • wiandai Sul | | | LAULIII 1 dSF | | Criu | *** | |




|) | Task Name | | Duration | Actual | Remaining | Physical % | Early Start | | tract No. ED/ | Actual Finish | - | Late Finish | Total | TRA | Predecessors | 202 | 20 | |
|-----|---|---|--------------|---|---------------|------------|--------------|-----------------------------|---------------|----------------|--------------|---------------|----------|----------|-----------------|----------------|-------|-----|
| | | | | Duration | Duration | Complete | | | | | | | Slack | | | | Q3 | |
| 696 | Section 6 | | 0 days | 0 days | 0 days | 0% | Thu 18/5/23 | Thu 18/5/23 | | NA | Tue 30/5/23 | Tue 30/5/23 | 12 days | 0 days | 1357FF,1546FF, | | | |
| 697 | Section 7 | | 0 days | 0 days | 0 days | 0% | Wed 29/5/24 | Wed 29/5/24 | NA | NA | Wed 29/5/24 | Wed 29/5/24 | 0 days | 0 days | 1549FF | | | |
| 98 | Section 8 | | 0 days | 0 days | 0 days | 0% | Wed 24/11/21 | Wed 24/11/21 | NA | NA | Thu 2/12/21 | Thu 2/12/21 | 8 days | 0 days | 1144FF | | | |
| 99 | Section 9 | | 0 days | 0 days | 0 days | 0% | Sat 3/7/21 | Sat 3/7/21 | NA | NA | Mon 5/7/21 | Mon 5/7/21 | 2 days | 0 days | 1222 | | | |
| 00 | Section 10 | | 0 days | 0 days | 0 days | 0% | Thu 11/5/23 | Thu 11/5/23 | NA | NA | Tue 30/5/23 | Tue 30/5/23 | 19 days | 0 days | 1559FF | | | |
| 01 | KD1 | | 0 days | 0 days | 0 days | 0% | Tue 11/8/20 | Tue 11/8/20 | NA | NA | Fri 7/8/20 | Fri 7/8/20 | -4 days | 0 days | 758 | | | 11/ |
| 702 | KD2 | | 0 days | 0 days | 0 days | 0% | Sat 17/4/21 | Sat 17/4/21 | NA | NA | Sun 18/4/21 | Sun 18/4/21 | 1 day | 0 days | 791,821,771,774 | | | |
| 703 | KD3 | | 0 days | 0 days | 0 days | 0% | Mon 26/4/21 | Mon 26/4/21 | NA | NA | Tue 1/6/21 | Tue 1/6/21 | 36 days | 0 days | 822,821 | | | |
| 04 | KD4 | | 0 days | 0 days | 0 days | 0% | Fri 28/1/22 | Fri 28/1/22 | NA | NA | Mon 31/1/22 | Mon 31/1/22 | 3 days | 0 days | 1255FF | | | |
| 05 | KD5 | | 0 days | 0 days | 0 days | 0% | Fri 25/6/21 | Fri 25/6/21 | NA | NA | Fri 17/9/21 | Fri 17/9/21 | 84 days | 0 days | 1252FF | | | |
| 706 | KD6 | | 0 days | 0 days | 0 days | 0% | Tue 21/12/21 | Tue 21/12/21 | NA | NA | Wed 29/12/21 | Wed 29/12/21 | 8 days | 0 days | 883 | | | |
| 707 | KD7 | | 0 days | 0 days | 0 days | 0% | Thu 19/8/21 | Thu 19/8/21 | NA | NA | Fri 3/6/22 | Fri 3/6/22 | 288 days | 0 days | 1254FF | | | |
| 708 | Construction Works | | 1499 day | s75.67 days | 1423.33 days? | 0% | Thu 16/5/19 | Wed 29/5/24 | Thu 16/5/19 | NA | Thu 16/5/19 | Wed 29/5/24 | 0 days? | | | _ | ₩ | ┦ |
| 09 | Procurement of Materials and Equipm | ents | 615 days | 12.7 days | 602.3 days | 0% | Thu 8/8/19 | Wed 1/9/21 | Thu 8/8/19 | NA | Thu 8/8/19 | Tue 22/2/22 | 140 days | | | \blacksquare | ₩ | 4 |
| 10 | Office Accommodation | | 21 days | | 0 days | 100% | Thu 8/8/19 | Fri 20/12/19 | Thu 8/8/19 | Fri 20/12/19 | Thu 8/8/19 | Fri 20/12/19 | 0 days | | | | | |
| 10 | Lift Submission Preparation | | 15 days | | 15 days | 0% | Sat 12/9/20 | | NA | NA | Wed 23/9/20 | Wed 7/10/20 | | 0.5 days | 173 | | | - |
| 11 | Lift Comment & Approval | | 21 days | | 21 days | 0% | Sun 27/9/20 | Sat 20/9/20 Sat 17/10/20 | | NA | Thu 8/10/20 | Wed 28/10/20 | | 0.5 days | | | | I |
| | | | | | - | | | | | | | | | | | | | ľ |
| 13 | Lifts ((5 nos) | 1 | 180 days | | 180 days | 0% | Sun 18/10/20 | Thu 15/4/21 | | NA | Thu 29/10/20 | Mon 26/4/21 | | | 712 | | | |
| 14 | Pumps for Pump Room next to Un | | 150 days | | 150 days | 0% | Sat 23/5/20 | Thu 19/11/20 | | NA | Wed 8/7/20 | Tue 5/1/21 | | 30 days | | | | 1 |
| 15 | Elevated landscape deck soffit pane | | 120 days | | 120 days | 0% | Mon 14/9/20 | Sat 6/2/21 | NA | NA | Thu 4/2/21 | Mon 5/7/21 | | 30 days | | | | ł |
| 16 | Underpass & Depressed Rd - facad | es | 120 days | 0 days | 120 days | 0% | Tue 1/12/20 | Thu 29/4/21 | NA | NA | Wed 12/5/21 | Mon 4/10/21 | 129 days | 30 days | | | | |
| 17 | E & M equipment & fittings (for C | pen space & Promenade) | 120 days | 0 days | 120 days | 0% | Tue 6/4/21 | Fri 27/8/21 | NA | NA | Mon 27/9/21 | Tue 22/2/22 | 144 days | 30 days | | | | |
| 18 | Bridge Parapet Fabrication | | 120 days | 0 days | 120 days | 0% | Mon 16/11/20 | Mon 15/3/21 | NA | NA | Wed 26/5/21 | Wed 22/9/21 | 191 days | 30 days | | | | |
| 19 | Pumps for Salt and Sewage Pumpin | ng Stations | 150 days | 0 days | 150 days | 0% | Mon 5/4/21 | Wed 1/9/21 | NA | NA | Sun 19/9/21 | Tue 15/2/22 | 167 days | 30 days | | | | |
| 20 | Excavation Permit | | 300 days | 0 days | 300 days | 0% | Mon 31/8/20 | Thu 2/9/21 | NA | NA | Mon 23/11/20 | Tue 1/3/22 | 69 days | | | | III | - |
| 21 | TTA Application for Junction Mod | ification Rd L6 & D2 | 182 days | 0 days | 182 days | 0% | Tue 1/9/20 | Mon 1/3/21 | NA | NA | Mon 23/11/20 | Sun 23/5/21 | 83 days | 2 days | | | | |
| 22 | Interfaced DCS 3 x DN150mm chi 4 nos. of signaling cable along Nor | lled water pipes under contract no. 2852EM17A and th Approach Ramp and Gate 3B (Agreed) | 368 days | 0 days | 368 days | 0% | Mon 31/8/20 | Thu 2/9/21 | NA | NA | Sat 27/2/21 | Tue 1/3/22 | 180 days | 3 day | | | | 1 |
| 23 | Section 1 | | 842 days | 107.17 days | 734.83 days | 0% | Thu 16/5/19 | Mon 14/3/22 | Thu 16/5/19 | NA | Thu 16/5/19 | Wed 29/5/24 | 657 days | | | ++ | ₩ | - |
| .4 | Agree Interface Coordination Plan | with CKR & KTSP | 14 days | 14 days | 0 days | 100% | Tue 27/8/19 | Wed 11/9/19 | Tue 27/8/19 | Wed 11/9/19 | Tue 27/8/19 | Wed 11/9/19 | 0 days | 0 days | 1225,1226 | | | |
| 25 | Ground Investigation | | 341 days | 193.02 days | 147.98 days | 0% | Thu 12/9/19 | Thu 5/11/20 | Thu 12/9/19 | NA | Thu 12/9/19 | Sat 13/8/22 | 526 days | | | ++ | ₩ | - |
| 26 | GI Work | | 318 days | 180 days | 138 days | 57% | Thu 12/9/19 | Thu 5/11/20 | Thu 12/9/19 | NA | Thu 12/9/19 | Sat 13/8/22 | 526 days | 0.5 days | 724 | •. | | |
| .7 | Part 1 - Junction Modification Rd I | .6 & D2 | 414 days | 0 days | 414 days | 0% | Mon 5/10/20 | Fri 25/2/22 | NA | NA | Mon 23/11/20 | Tue 1/3/22 | 3 days | | | | | |
| 28 | XP Application for Junction Mo | dification Rd L6 & D2 | 182 days | 0 days | 182 days | 0% | Mon 5/10/20 | Sun 4/4/21 | NA | NA | Mon 23/11/20 | Sun 23/5/21 | 49 days | 1 day | | | | |
| 9 | Stage 1: Trial Pit to locate the e | xisting underground cables and utilities | 14 days | 0 days | 14 days | 0% | Thu 20/5/21 | Fri 4/6/21 | NA | NA | Mon 24/5/21 | Tue 8/6/21 | 3 days | 1 day | 141,375,721,728 | | | |
| 0 | _ | xisting underground cables and utilities | 14 days | - | 14 days | 0% | Sat 5/6/21 | | NA | NA | Wed 9/6/21 | Fri 25/6/21 | 3 days | 1 day | 729 | | | |
| 31 | _ | rb Modification + Road Marking | 76 days | | 76 days | 0% | Wed 23/6/21 | Mon 20/9/21 | NA | NA | Sat 26/6/21 | Fri 24/9/21 | 3 days | 1 day | 730 | | | |
| 32 | Stage 4: TTA for Central Divid | - | 76 days | - | 76 days | 0% | Tue 21/9/21 | Tue 21/12/21 | | NA | Sat 25/9/21 | Fri 24/12/21 | 3 days | 1 day | 731,113 | | | |
| 3 | Stage 5: Construct 2 Dividers | | 51 days | | 51 days | 0% | Wed 22/12/21 | | NA | NA | Tue 28/12/21 | Tue 1/3/22 | 3 days | 1 day | 732 | | | |
| 34 | _ | · 1 .) (1110)7 1444 7 | - | - | - | | | | | | | | | | 152 | | | |
| | Bridge D3 (Approach Ramp and B | ndge) CH1087-1444.7 | - | 91.74 days | 720.26 days | 0% | Thu 16/5/19 | Mon 7/2/22 | Thu 16/5/19 | | Mon 11/11/19 | Wed 29/5/24 | 687 days | | | | | 1 |
| 5 | North Approach Ramp | | - | 66.85 days | 569.15 days | 0% | Wed 25/12/19 | | Wed 25/12/19 | | Wed 25/12/19 | Tue 1/3/22 | 9 days | | | | | , |
| 6 | Procurement of Movement J | oints for Bridge Works | 180 days | 0 days | 180 days | 0% | Tue 11/8/20 | Sat 6/2/21 | NA | NA | Fri 9/10/20 | Tue 6/4/21 | 59 days | 30 days | 194,220 | | | 1 |
| 7 | Sheetpile Driven along Nort long) | h, Sourth & East Side ELS Cofferdam (assume 169 | 4 days | 4 days | 0 days | 100% | Tue 14/1/20 | Fri 17/1/20 | Tue 14/1/20 | Fri 17/1/20 | Tue 14/1/20 | Fri 17/1/20 | 0 days | 0.5 day | | | | |
| 8 | KTSP Completed Driven H- | pile Installation | 41 days | 41 days | 0 days | 100% | Wed 25/12/19 | Mon 3/2/20 | Wed 25/12/19 | Mon 3/2/20 | Wed 25/12/19 | Mon 3/2/20 | 0 days | | | | | |
| 9 | Hoarding Removal along KT | 'SP Site | 5 days | 5 days | 0 days | 100% | Tue 4/2/20 | Sat 8/2/20 | Tue 4/2/20 | Sat 8/2/20 | Tue 4/2/20 | Sat 8/2/20 | 0 days | 0.5 day | 738 | | | |
| | ou 11 Drog with Drog | Task | Summary | | | Inactive N | filestone 🔷 | | Duration-on | ly | | Start-only | | C | Exter | nal Mile | stone | ; |
| | ev.11 Prog with Progress 22-May-20 | Split | Project Sum | | 1 | Inactive S | ummary | | Manual Sun | nmary Rollup 🗧 | | Finish-only | | 3 | Dead | line | | |
| | - | Milestone 🔶 | Inactive Tas | de la | | Manual T | a ala | | Manual Sun | | | External Task | | | Critic | -01 | | |




| D Tas | isk Name | | Duration | Actual | Remaining | Physical % | Early Start | | Actual Start | 2018/01 KT | | Late Finish | Total | TRA | Predecessors | 202 |
|-----------|---|---|------------------------|--------------------|--------------------|------------------|------------------------|--------------|---------------------------|-------------------------|--------------|---------------------------|-----------------|----------|-----------------------|------------------|
| 740 | | rn ELS Cofferdam (assume 105m long) | | Duration 8 days | Duration 0 days | Complete 100% | Tue 11/2/20 | | Tue 11/2/20 | Wed 19/2/20 | | Wed 19/2/20 | Slack 0 days | 0.5 day | 737,739 | Q2 |
| | | | | | | | | | | | | | | | 151,159 | |
| 741 | Excavattion with Shoring and include Sand Raplacemnet Te | Waling Installation with Rock Fill Replacement est with PWRL for KD1 | 44 days | 44 days | 0 days | 100% | Thu 20/2/20 | Wed 15/4/20 | Thu 20/2/20 | Wed 15/4/20 | Thu 20/2/20 | Wed 15/4/20 | 0 days | 1 day | | |
| 742 | Remaining Excavation with S Replacement include Sand Ra | boring and Waling Installation with Rock Fill aplacemnet Test with PWRL | 37 days | 0 days | 37 days | 0% | Tue 6/10/20 | Wed 18/11/20 | NA | NA | Tue 13/10/20 | Wed 25/11/20 | 6 days | 2 days | 741,761 | |
| 743 | North Approach Ramp (Bays | No.2,3,4&5) (Next to BEM) (KD1) | 106 days | 34.01 days | 71.99 days | 0% | Wed 1/4/20 | Tue 11/8/20 | Wed 1/4/20 | NA | Wed 1/4/20 | Fri 7/8/20 | -3 days | | | |
| 744 | Bay No.3 Base Slab with | Blinding (1)+(2) | 15 days | 15 days | 0 days | 100% | Wed 1/4/20 | Wed 22/4/20 | Wed 1/4/20 | Wed 22/4/20 | Wed 1/4/20 | Wed 22/4/20 | 0 days | 0.5 days | 741SS+35 days | |
| 745 | Bay No.3: Wall & Colum | n with Soffit (upto +4.6mPD) (include Wall Former) | 42 days | 22 days | 20 days | 45% | Wed 22/4/20 | Thu 11/6/20 | Wed 22/4/20 | NA | Wed 22/4/20 | Thu 11/6/20 | -3 days | | 744 | |
| 746 | May 2020 Inclement Wea | ther | 3 days | 0 days | 3 days | 0% | Fri 12/6/20 | Mon 15/6/20 | NA | NA | Tue 9/6/20 | Thu 11/6/20 | -3 days | | 745,74SS | |
| 747 | | n Casted and Formwork & Falsework upto Soffit of | 15 days | 0 days | 15 days | 0% | Tue 16/6/20 | Sat 4/7/20 | NA | NA | Fri 12/6/20 | Tue 30/6/20 | -3 days | 1 day | 745,746 | |
| 748 | Top Slab(6)+(7) Bay No. 3: Top Slab Cons | truction with Formwork & Falsework Erection(8) | 12 days | 0 days | 12 days | 0% | Mon 6/7/20 | Sat 18/7/20 | NA | NA | Thu 2/7/20 | Wed 15/7/20 | -3 days | 1 day | 747 | |
| 749 | Bay No.2 Base Slab with | Blinding (1)+(2) | 11 days | 11 days | 0 days | 100% | Tue 28/4/20 | Tue 12/5/20 | Tue 28/4/20 | Tue 12/5/20 | Tue 28/4/20 | Tue 12/5/20 | 0 days | 1 day | 741FS+2 days | |
| 750 | | n with Soffit (upto +4.6mPD) (include Wall Former) | 23 days | 6 days | 17 days | 25% | Sat 16/5/20 | Thu 11/6/20 | Sat 16/5/20 | NA | Sat 16/5/20 | Thu 11/6/20 | -1 day | 1 day | 749 | |
| 751 | (3)+(4)+(5) Bay No. 2: Wall & Colum | in Casted and Formwork & Falsework upto Soffit of | - | - | 18 days | 0% | Fri 12/6/20 | Sat 4/7/20 | NA | NA | Thu 11/6/20 | Fri 3/7/20 | -1 day | 1 day | 750 | |
| 752 | Top Slab (6)+(7) | truction with Formwork & Falsework Erection(8) | | | 12 days | 0% | Wed 8/7/20 | | NA | NA | Sat 4/7/20 | Fri 17/7/20 | -3 days | | 751,748FF+2 | |
| 753 | Bay No.4 Base Slab with | | 15 days | | 0 days | 100% | Wed 1/4/20 | | Wed 1/4/20 | Wed 13/5/20 | | Wed 13/5/20 | 0 days | 1 day | days 741SS+35 days | |
| 754 | · | n with Soffit (upto +4.6mPD) (include Wall Former) | - | - | 14 days | 36% | Thu 14/5/20 | Tue 9/6/20 | | NA | Thu 14/5/20 | Tue 9/6/20 | -3 days | | 753,7508S+7 | |
| 755 | (3)+(4)+(5) | in Casted and Formwork & Falsework upto Soffit of | | | 20 days | 0% | Wed 10/6/20 | | NA | NA | Sat 6/6/20 | Tue 30/6/20 | -3 days | | days 754 | |
| 756 | Top Slab (6)+(7) | truction with Formwork & Falsework Erection (8) | - | - | 14 days | 0% | Mon 6/7/20 | | NA | NA | Thu 2/7/20 | Fri 17/7/20 | -3 days | | 755,751SS+4 | |
| 757 | Backfill (9) | ardenon while formwork & Faise work Election (0) | 12 days | | 12 days | 0% | Wed 22/7/20 | | NA | NA | Sat 18/7/20 | Fri 31/7/20 | -3 days | | days 756,752,748 | |
| 758 | | Road Reinstatement (10) (KD1) | | 0 days | 6 days | 0% | Wed 5/8/20 | | NA | NA | Sat 1/8/20 | Fri 7/8/20 | -3 days | - | | |
| 759 | _ | | · · | | - | | | | | | | | | 0.5 days | 151 | |
| | North Approach Ramp (Bays | | 92 days | | 92 days | 0% | Mon 24/8/20 | Mon 23/11/20 | | NA | Thu 27/8/20 | Thu 17/12/20 | 3 days | | 540 55000 4 1 | |
| 760 | Bay No.5 Base Slab with | - · · | - | 0 days | 8 days | 0% | Thu 10/9/20 | | NA | NA | Mon 14/9/20 | Tue 22/9/20 | 3 days | 1 day | 749,753SS+4 da; | |
| 761 | (3+4+5) | n with Soffit (upto +4.6mPD) (include Wall Former) | | | 12 days | 0% | Sat 19/9/20 | Mon 5/10/20 | | NA | Wed 23/9/20 | Thu 8/10/20 | 3 days | 1 day | 760 | |
| 762 | Top Slab (6)+(7) | in Casted and Formwork & Falsework upto Soffit of | - | - | 20 days | 0% | Tue 6/10/20 | Thu 29/10/20 | | NA | Fri 9/10/20 | Mon 2/11/20 | 3 days | 1 day | 761,755SS+4 days | |
| 763 | Removal (8) | truction with Formwork & Falsework Erection & | 12 days | 0 days | 12 days | 0% | Fri 30/10/20 | Thu 12/11/20 | | NA | Tue 3/11/20 | Mon 16/11/20 | 3 days | 1 day | 762,227FF | |
| 764 | Bay No.6 Base Slab with | | 15 days | - | 15 days | 0% | Mon 24/8/20 | Wed 9/9/20 | | NA | Thu 27/8/20 | Sat 12/9/20 | 3 days | 1 day | 741SS+35 days | |
| 765 | Bay No.6: Wall & Colum (3)+(4)+(5) | n with Soffit (upto +4.6mPD) (include Wall Former) | 17 days | 0 days | 17 days | 0% | Thu 10/9/20 | Tue 29/9/20 | NA | NA | Wed 7/10/20 | Tue 27/10/20 | 21 days | 1 day | 764 | |
| 766 | Bay No. 6: Wall & Colum Top Slab(6)+(7) | in Casted and Formwork & Falsework upto Soffit of | 27 days | 0 days | 27 days | 0% | Wed 30/9/20 | Tue 3/11/20 | NA | NA | Wed 28/10/20 | Fri 27/11/20 | 21 days | 1 day | 765 | |
| 767 | Bay No. 6: Top Slab Cons Removal (8) | truction with Formwork & Falsework Erection & | 17 days | 0 days | 17 days | 0% | Wed 4/11/20 | Mon 23/11/20 | NA | NA | Sat 28/11/20 | Thu 17/12/20 | 21 days | 1 day | 765,766 | |
| 768 | North Approach Ramp (Bays | 7&8) (Next to BEM) | 56 days | 0 days | 56 days | 0% | Tue 26/1/21 | Wed 7/4/21 | NA | NA | Tue 26/1/21 | Sat 17/4/21 | 0 days | | | |
| 769 | Bay 7: Blinding | | 1 day | 0 days | 1 day | 0% | Tue 26/1/21 | Tue 26/1/21 | NA | NA | Tue 26/1/21 | Tue 26/1/21 | 0 days | 0.5 days | 816,767 | |
| 770 | Bay 7: Base slab | | 9 days | 0 days | 9 days | 0% | Wed 27/1/21 | Fri 5/2/21 | NA | NA | Wed 27/1/21 | Fri 5/2/21 | 0 days | 1 day | 816,769 | |
| 771 | Bay 7: Wall | | 13 days | 0 days | 13 days | 0% | Sat 6/2/21 | Wed 24/2/21 | NA | NA | Wed 31/3/21 | Sat 17/4/21 | 42 days | 1 day | 819,770 | |
| 772 | Bay 8: Blinding | | 1 day | 0 days | 1 day | 0% | Wed 27/1/21 | Wed 27/1/21 | NA | NA | Fri 5/2/21 | Fri 5/2/21 | 8 days | 0.5 days | 769 | |
| 773 | Bay 8: Base slab | | 9 days | 0 days | 9 days | 0% | Sat 6/2/21 | Fri 19/2/21 | NA | NA | Sat 6/2/21 | Fri 19/2/21 | 0 days | 1 day | 816,770,772 | |
| 774 | Bay 8: Wall | | 13 days | 0 days | 13 days | 0% | Sat 20/2/21 | Sat 6/3/21 | NA | NA | Sat 20/2/21 | Sat 6/3/21 | 0 days | 1 day | 773,819 | |
| 775 | Bays No.7&8: Backfilling | | 15 days | 0 days | 15 days | 0% | Mon 8/3/21 | Wed 24/3/21 | NA | NA | Thu 18/3/21 | Wed 7/4/21 | 9 days | 1 day | 774,767 | |
| 776 | Bays No.7&8: Extract She | etpile | 9 days | 0 days | 9 days | 0% | Thu 25/3/21 | Wed 7/4/21 | NA | NA | Thu 8/4/21 | Sat 17/4/21 | 9 days | 0.5 days | 775 | |
| 777 | North Approach Ramp (Bays | No.2,3,4) (Next to KTSP) | 149 days | 0 days | 149 days | 0% | Mon 17/8/20 | Tue 12/1/21 | NA | NA | Tue 25/8/20 | Fri 5/2/21 | 8 days | | | |
| 778 | Bay No.3 Base Slab with | Blinding (1)+(2) | 15 days | 0 days | 15 days | 0% | Mon 24/8/20 | Wed 9/9/20 | NA | NA | Tue 1/9/20 | Thu 17/9/20 | 7 days | 1 day | | |
| 779 | | n with Soffit (upto +4.6mPD) (include Wall Former) | 17 days | 0 days | 17 days | 0% | Thu 10/9/20 | Tue 29/9/20 | NA | NA | Wed 7/10/20 | Tue 27/10/20 | 21 days | 1 day | 778 | |
| 780 | | n Casted and Formwork & Falsework upto Soffit of | 27 days | 0 days | 27 days | 0% | Wed 30/9/20 | Tue 3/11/20 | NA | NA | Wed 28/10/20 | Fri 27/11/20 | 21 days | 1 day | 779 | |
| 781 | Top Slab(6)+(7) Bay No. 3: Top Slab Cons | truction with Formwork & Falsework Erection & | 17 days | 0 days | 17 days | 0% | Wed 4/11/20 | Mon 23/11/20 | NA | NA | Sat 28/11/20 | Thu 17/12/20 | 21 days | 1 day | 779,780 | |
| 782 | Removal (8) Bay No.2 Base Slab with | | 15 days | | 15 days | 0% | Mon 17/8/20 | Wed 2/9/20 | | NA | Tue 25/8/20 | Thu 10/9/20 | 7 days | - | 778FS-21 days | |
| 783 | - | n with Soffit (upto +4.6mPD) (include Wall Former) | - | | 17 days | 0% | Thu 3/9/20 | Tue 22/9/20 | | NA | Wed 7/10/20 | Tue 27/10/20 | 27 days | | 782 | |
| | (3)+(4)+(5) | | | | | | | 22.720 | | | | | aujs | | | |
| | .11 Prog with Progress | | Summary Project Sum | marv | | | Milestone 🔷 Summary | | Duration-or Manual Sur | ıly 📃 nmary Rollup 💼 | | Start-only Finish-only | | C] | Exter | nal Mile line |
| as of 22- | -May-20 | | nactive Tas | | - | Manual | - | | Manual Sur | | | External Task | | - | Criti | |




| D Tas | sk Name | Duration | Actual | Remaining | Physical % | Early Start | Early Finish | Actual Start | Actual Finish | Late Start | Late Finish | Total | TRA | Predecessors | 2 |
|-----------|---|------------------------|----------|-----------|------------|--------------|--------------|---------------------------|------------------------|--------------|---------------------------|----------|----------|-----------------|-------------------|
| | | | Duration | Duration | Complete | | | | | | | Slack | | | Q2 |
| 784 | Bay No. 2: Wall & Column Casted and Formwork & Falsework upto Soffit o Top Slab(6)+(7) | of 27 days | 0 days | 27 days | 0% | Wed 23/9/20 | Tue 27/10/20 | NA | NA | Wed 28/10/20 | Fri 27/11/20 | 27 days | 1 day | 783 | [|
| 785 | | 17 days | 0 days | 17 days | 0% | Wed 28/10/20 | Mon 16/11/20 | NA | NA | Sat 28/11/20 | Thu 17/12/20 | 27 days | 1 day | 783,784 | |
| 786 | Bay No.4 Base Slab with Blinding (1)+(2) | 15 days | 0 days | 15 days | 0% | Tue 18/8/20 | Thu 3/9/20 | NA | NA | Wed 26/8/20 | Fri 11/9/20 | 7 days | 1 day | 782SS+1 day | |
| 787 | Bay No.4: Wall & Column with Soffit (upto +4.6mPD) (include Wall Former | r) 17 days | 0 days | 17 days | 0% | Fri 4/9/20 | Wed 23/9/20 | NA | NA | Sat 12/9/20 | Sat 3/10/20 | 7 days | 1 day | 786 | |
| 788 | (3)+(4)+(5) Bay No. 4: Wall & Column Casted and Formwork & Falsework upto Soffit o | of 27 davs | 0 davs | 27 days | 0% | Thu 24/9/20 | Wed 28/10/20 | NA | NA | Mon 5/10/20 | Thu 5/11/20 | 7 days | 1 day | 787 | |
| 789 | Top Slab(6)+(7) Bay No. 4: Top Slab Construction with Formwork & Falsework Erection & | | - | 17 days | 0% | Thu 29/10/20 | Tue 17/11/20 | | NA | Fri 6/11/20 | Wed 25/11/20 | | 1 day | 787,788 | |
| | Removal (8) | | | | | | | | | | | | | | |
| 790 | Bay No.2,3&4: Backfilling upto +3.0mPD | 28 days | 0 days | 28 days | 0% | Tue 24/11/20 | Mon 28/12/20 | NA | NA | Fri 18/12/20 | Fri 22/1/21 | 21 days | 1 day | 789,785,781,767 | 7 |
| 791 | Bay No.4: Sheetpile Extraction (KD2) | 12 days | 0 days | 12 days | 0% | Tue 29/12/20 | Tue 12/1/21 | NA | NA | Sat 23/1/21 | Fri 5/2/21 | 21 days | 0.5 days | 790 | |
| 792 | North Approach Ramp (Bays No.5,6) (Next to KTSP) | 141 days | 0 days | 141 days | 0% | Wed 18/11/20 | Wed 7/4/21 | NA | NA | Thu 26/11/20 | Sat 10/4/21 | 3 days | | | |
| 793 | Bay No.5 Base Slab with Blinding (1)+(2) | 15 days | 0 days | 15 days | 0% | Mon 23/11/20 | Wed 9/12/20 | NA | NA | Thu 26/11/20 | Sat 12/12/20 | 3 days | 1 day | 741SS+35 days, | |
| 794 | Bay No.5: Wall & Column with Soffit (upto +4.6mPD) (include Wall Former | r) 17 davs | 0 davs | 17 days | 0% | Thu 10/12/20 | Thu 31/12/20 | NA | NA | Mon 14/12/20 | Tue 5/1/21 | 3 days | 1 day | 793 | |
| 795 | (3)+(4)+(5) Bay No. 5: Wall & Column Casted and Formwork & Falsework upto Soffit o | | - | | 0% | Sat 2/1/21 | | NA | NA | Wed 6/1/21 | Fri 5/2/21 | | - | 794 | |
| | Top Slab(6)+(7) | | | 27 days | | | | | | | | | 1 day | | |
| 796 | Bay No. 5: Top Slab Construction with Formwork & Falsework Erection & Removal (8) | 17 days | 0 days | 17 days | 0% | Wed 3/2/21 | | NA | NA | Sat 6/2/21 | Mon 1/3/21 | 3 days | 1 day | 794,795,791 | |
| 797 | Bay No.6 Base Slab with Blinding (1)+(2) | 15 days | 0 days | 15 days | 0% | Wed 18/11/20 | Fri 4/12/20 | NA | NA | Thu 26/11/20 | Sat 12/12/20 | 7 days | 1 day | 789 | |
| 798 | Bay No.6: Wall & Column with Soffit (upto +4.6mPD) (include Wall Forme: (3)+(4)+(5) | r) 17 days | 0 days | 17 days | 0% | Sat 5/12/20 | Thu 24/12/20 | NA | NA | Mon 14/12/20 | Tue 5/1/21 | 7 days | 1 day | 797 | |
| 799 | Bay No. 6: Wall & Column Casted and Formwork & Falsework upto Soffit o | of 27 days | 0 days | 27 days | 0% | Mon 28/12/20 | Thu 28/1/21 | NA | NA | Wed 6/1/21 | Fri 5/2/21 | 7 days | 1 day | 798 | |
| 800 | Top Slab(6)+(7) Bay No. 6: Top Slab Construction with Formwork & Falsework Erection & | 17 davs | 0 days | 17 days | 0% | Fri 29/1/21 | Sat 20/2/21 | NA | NA | Sat 6/2/21 | Mon 1/3/21 | 7 days | 1 day | 798,799 | |
| 801 | Removal (8) Bay No.5&6: Backfilling upto +3.0mPD | | | | 0% | Fri 26/2/21 | | NA | | Tue 2/3/21 | Wed 31/3/21 | | | 790,800,796 | |
| | | 26 days | - | 26 days | | | | | NA | | | | 1 day | | |
| 802 | Bay No.5&6: Sheetpile Extraction (KD2) | 6 days | 0 days | 6 days | 0% | Mon 29/3/21 | Wed 7/4/21 | NA | NA | Thu 1/4/21 | Sat 10/4/21 | 3 days | 0.5 days | 801,791 | |
| 803 | North Approach Ramp (Bays 7&8) (Next to KTSP) | 79 days | 0 days | 79 days | 0% | Fri 29/1/21 | Sat 17/4/21 | NA | NA | Thu 11/2/21 | Sat 17/4/21 | 0 days | | | |
| 804 | Bay 7: Base slab | 9 days | 0 days | 9 days | 0% | Fri 29/1/21 | Mon 8/2/21 | NA | NA | Thu 11/2/21 | Wed 24/2/21 | 11 days | 0.5 days | 816,799 | |
| 805 | Bay 7: Wall | 12 days | 0 days | 12 days | 0% | Mon 8/3/21 | Sat 20/3/21 | NA | NA | Mon 8/3/21 | Sat 20/3/21 | 0 days | 1 day | 804,819,774 | |
| 806 | Bay 8: Base slab | 9 days | 0 days | 9 days | 0% | Tue 9/2/21 | Mon 22/2/21 | NA | NA | Thu 25/2/21 | Sat 6/3/21 | 11 days | 0.5 days | 804,816 | |
| 807 | Bay 8: Wall | 12 days | | 12 days | 0% | Tue 23/2/21 | | NA | NA | Mon 8/3/21 | Sat 20/3/21 | 11 days | · · · | 806,819 | |
| | - | | - | | | | | | | | | | | | |
| 808 | Bays No.7&8: Backfilling | 15 days | 0 days | 15 days | 0% | Mon 22/3/21 | | NA | NA | Mon 22/3/21 | Sat 10/4/21 | 0 days | 1 day | 807,805 | |
| 809 | Bays No.7&8: Extract Sheetpile | 6 days | 0 days | 6 days | 0% | Mon 12/4/21 | Sat 17/4/21 | NA | NA | Mon 12/4/21 | Sat 17/4/21 | 0 days | 1 day | 808,801,802 | |
| 810 | CH1087-1189 (100m): North Approach Ramp: Parapet, Central Median & Furniture | 77 days | 0 days | 77 days | 0% | Mon 19/4/21 | Wed 21/7/21 | NA | NA | Thu 23/9/21 | Tue 14/12/21 | 122 days | | 718 | |
| 811 | CH1087-1189: Parapet (28m per day per team) x 1 team + 6 day concreting | 23 days | 0 days | 23 days | 0% | Mon 19/4/21 | Sat 15/5/21 | NA | NA | Thu 23/9/21 | Thu 21/10/21 | 130 days | 2 day | 809,776,821 | |
| 812 | CH1087-1189: Central Median and Utilties Trough (6m per day per team) x | 1 25 days | 0 days | 25 days | 0% | Thu 27/5/21 | Fri 25/6/21 | NA | NA | Fri 22/10/21 | Fri 19/11/21 | 122 days | 1 day | 811,236 | |
| 813 | team CH1087-1189: Road Furniture | 21 days | - | 21 days | 0% | Sat 26/6/21 | Wed 21/7/21 | | NA | Sat 20/11/21 | Tue 14/12/21 | 122 days | | 812,358 | |
| | | | - | - | | | | | | | | | Juays | 012,000 | |
| 814 | North Approach Ramp: Bay No. 1 | 135 days | | 135 days | 0% | Fri 14/8/20 | Mon 25/1/21 | | NA | Fri 14/8/20 | Mon 25/1/21 | 0 days | | | |
| 815 | Bay 1: Base slab | 27 days | 0 days | 27 days | 0% | Fri 14/8/20 | Mon 14/9/20 | NA | NA | Fri 14/8/20 | Mon 14/9/20 | 0 days | 0.5 days | 834 | |
| 816 | Bay 1: Wall | 83 days | 0 days | 83 days | 0% | Fri 16/10/20 | Mon 25/1/21 | NA | NA | Fri 16/10/20 | Mon 25/1/21 | 0 days | 3 days | 819 | |
| 817 | Part 3G - CH1189.4 to CH1229 North Abutment | 180 days | 0 days | 180 days | 0% | Tue 15/9/20 | Mon 26/4/21 | NA | NA | Tue 15/9/20 | Mon 26/4/21 | 0 days | | | |
| 818 | North Abutment | 180 days | 0 days | 180 days | 0% | Tue 15/9/20 | Mon 26/4/21 | NA | NA | Tue 15/9/20 | Mon 26/4/21 | 0 days | | | |
| 819 | North Abutment - Base Slab | 25 days | - | 25 days | 0% | Tue 15/9/20 | Thu 15/10/20 | | NA | Tue 15/9/20 | Thu 15/10/20 | | 1 day | 815 | |
| | | | | | | | | | | | | | | | |
| 820 | North Abutment Wall (3.85m thk) | 37 days | - | 37 days | 0% | Tue 26/1/21 | | NA | NA | Tue 26/1/21 | Fri 12/3/21 | | 1 day | 816 | |
| 821 | North Abutment Wall (0.5m thk) (KD2) (KD3) | 28 days | 0 days | 28 days | 0% | Sat 13/3/21 | Sat 17/4/21 | NA | NA | Sat 13/3/21 | Sat 17/4/21 | 0 days | 1 day | 820 | |
| 822 | Install bridge bearing | 7 days | 0 days | 7 days | 0% | Mon 19/4/21 | Mon 26/4/21 | NA | NA | Mon 19/4/21 | Mon 26/4/21 | 0 days | 0.5 days | 821,736 | |
| 823 | At Grade Road Works CH1000-2124 | 157 days | 0 days | 157 days | 0% | Tue 10/8/21 | Fri 18/2/22 | NA | NA | Thu 4/11/21 | Tue 1/3/22 | 9 days | | | |
| 824 | CH1000-1087 At grade road works | 60 days | 0 davs | 60 days | 0% | Tue 10/8/21 | Thu 21/10/21 | NA | NA | Wed 15/12/21 | Tue 1/3/22 | 106 days | 1 dav | 776,809,332,341 | |
| 825 | CH1444.7-1560 At grade road works | | | 45 days | 0% | Wed 22/12/21 | | NA | NA | Wed 5/1/22 | Tue 1/3/22 | | 1 day | 1293,826,219 | |
| | - | 45 days | | | | | | | | | | | | | |
| 826 | Ch2050 to 2124: At grade road works | 50 days | 0 days | 50 days | 0% | Mon 25/10/21 | Tue 21/12/21 | NA | NA | Thu 4/11/21 | Tue 4/1/22 | 9 days | 1 day | 1438,219 | |
| 827 | Bridge D3 Bored Pile | 17 days | 17 days | 0 days | 0% | Tue 19/11/19 | Thu 5/12/19 | Tue 19/11/19 | Thu 5/12/19 | Tue 19/11/19 | Thu 5/12/19 | 0 days | | | |
| 828 | Pre-drilling Works | 15 days | 15 days | 0 days | 100% | Tue 19/11/19 | Thu 5/12/19 | Tue 19/11/19 | Thu 5/12/19 | Tue 19/11/19 | Thu 5/12/19 | 0 days | 0.5 day | | |
| | Task | Summer | | | Turation 3 | Vilestone 🔷 | | Dunati | | | Stort and | | г | E - | emal Mi |
| | 11 Prog with Progress Task Split | Summary Project Sum | ımary | | Inactive M | | | Duration-on Manual Sun | ly 📃 1mary Rollup 🗖 | | Start-only Finish-only | | C] | | ernal Mi dline |
| as of 22- | May-20 Spin Milestone | Inactive Tas | | đ | Manual T | | | Manual Sun | | | External Task | IS . | - | Crit | |
| | | | | | | | | | - | | | | | | |




| D Task I | Jame | Duration A | Actual | Remaining | Physical % | Early Start | | ract No. ED/ | | | Late Finish | Total | TRA | Predecessors | 20 |)20 |
|------------------------------|---|-----------------------|-------------|--------------|--------------------------|----------------------------|--------------|---------------------------|------------------------|--------------|---------------------------|----------|----------|-----------------|-----------------|-------------|
| | | I | Duration | Duration | Complete | | | | | | | Slack | IKA | Predecessors | Q2 | |
| 829 | Part 3C - CH1229 to CH1279 | 823 days?1 | 137.51 days | 685.49 days? | 0% | Thu 16/5/19 | Sat 19/2/22 | Thu 16/5/19 | NA | Mon 11/11/19 | Wed 29/5/24 | 676 da | | | | T |
| 830 | Abutment A01 Piling | 0 days 0 | 0 days | 0 days | 0% | Thu 16/5/19 | Thu 16/5/19 | NA | NA | Wed 29/5/24 | Wed 29/5/24 | 1841 d | | | | |
| 831 | CH1189: Bored Pile (A01-BP1) by Rig 1(Contractor Bear DDA Approval Risk) | 61 days 4 | 40 days | 21 days | 66% | Tue 31/3/20 | Tue 16/6/20 | Tue 31/3/20 | NA | Tue 31/3/20 | Tue 16/6/20 | 0 days | 1 day | 839 | | |
| 832 | CH1189: Bored Pile (A01-BP2) by Rig 1 (Contractor Bear DDA Approval Risk) | 29 days 2 | 29 days | 0 days | 100% | Mon 13/4/20 | Tue 19/5/20 | Mon 13/4/20 | Tue 19/5/20 | Mon 13/4/20 | Tue 19/5/20 | 0 days | 1 day | | | |
| 833 | Abutment A01: Pile Testing (28d curing & 14 test) - 1 full-core to be carried out | 37 days 0 | 0 days | 37 days | 0% | Wed 17/6/20 | Fri 31/7/20 | NA | NA | Wed 17/6/20 | Fri 31/7/20 | 0 days | 5 days | 831,832 | | k h |
| 834 | Abutment A01: Proof-drilling Works | 11 days 0 | 0 days | 11 days | 0% | Sat 1/8/20 | Thu 13/8/20 | NA | NA | Sat 1/8/20 | Thu 13/8/20 | 0 days | 2 day | 833 | | |
| 835 | Mobilization of plant and material | 6 days 6 | 6 days | 0 days | 100% | Mon 11/11/19 | Sat 16/11/19 | Mon 11/11/19 | Sat 16/11/19 | Mon 11/11/19 | Sat 16/11/19 | 0 days | 1 days | 14,194,193 | | |
| 836 | CH1229: Pre-drilling Works | 21 days 2 | 21 days | 0 days | 100% | Tue 19/11/19 | Thu 12/12/19 | Tue 19/11/19 | Thu 12/12/19 | Tue 19/11/19 | Thu 12/12/19 | 0 days | 0.5 days | | | |
| 837 | Pier P01 Piling, Pilecap & Pier | 0 days 0 | 0 days | 0 days | 0% | Thu 16/5/19 | Thu 16/5/19 | NA | NA | Wed 29/5/24 | Wed 29/5/24 | 1841 d | | | | |
| 838 | | 44 days 4 | 44 days | 0 days | 100% | Fri 17/1/20 | Wed 11/3/20 | Fri 17/1/20 | Wed 11/3/20 | Fri 17/1/20 | Wed 11/3/20 | 0 days | 0.5 days | | | |
| 839 | Risk) Bored pile (P01-BP1) @ CH1229 by Rig 1 (Contractor Bear DDA Approval | 38 days 3 | 38 days | 0 days | 100% | Mon 24/2/20 | Wed 8/4/20 | Mon 24/2/20 | Wed 8/4/20 | Mon 24/2/20 | Wed 8/4/20 | 0 days | 0.5 days | 838SS+30 days | | |
| 840 | Risk) | 45 days 0 | | 45 days | 0% | Sat 23/5/20 | Thu 16/7/20 | NA | NA | Mon 6/7/20 | Wed 26/8/20 | 35 days | 3 days | 839 | + | |
| 841 | | 10 days 0 | | 10 days | 0% | Fri 17/7/20 | Tue 28/7/20 | | | Thu 27/8/20 | Mon 7/9/20 | 35 days | | 839,840 | | ₽ |
| 842 | - | 98 days 0 | - | 98 days | 0% | Mon 15/6/20 | Sun 11/10/20 | | NA | Sat 29/8/20 | Fri 13/11/20 | 28 days | , | | | \square |
| 843 | - | | | 17 days | 0% | Wed 29/7/20 | Mon 17/8/20 | | NA | Tue 8/9/20 | Sat 26/9/20 | | 1 day | 841 | " | |
| | | 17 days (| | - | | | | | | | | 35 days | | 041 | | |
| 844 | | - | 0 days | 0 days | 0% | Mon 15/6/20 | Mon 15/6/20 | | | Sat 29/8/20 | Sat 29/8/20 | 75 days | | 0.11 | | 15/ |
| 845 | | 30 days 0 | | 30 days | 0% | Mon 15/6/20 | Tue 14/7/20 | | NA | Sat 29/8/20 | Sun 27/9/20 | 75 days | | 844 | | |
| 846 | - | 24 days 0 | | 24 days | 0% | Tue 18/8/20 | Mon 14/9/20 | | | Mon 28/9/20 | Wed 28/10/20 | 35 days | | 845,843 | | |
| 847 | Backfill | 14 days (| 0 days | 14 days | 0% | Tue 15/9/20 | Wed 30/9/20 | NA | NA | Thu 29/10/20 | Fri 13/11/20 | 35 days | 2 days | 846 | | |
| 848 | Pier - Formwork Design and Method Statement Submission | 0 days 0 | 0 days | 0 days | 0% | Mon 7/9/20 | Mon 7/9/20 | NA | NA | Sat 10/10/20 | Sat 10/10/20 | 33 days | 1 day | | | |
| 849 | Pier - Formwork Design and Method Statement Comment & Appraoval | 35 days 0 | 0 days | 35 days | 0% | Mon 7/9/20 | Sun 11/10/20 | NA | NA | Sat 10/10/20 | Fri 13/11/20 | 33 days | 1 day | 848 | | |
| 850 | Pier P01 @ CH1229 | 49 days 0 | 0 days | 49 days | 0% | Wed 28/10/20 | Wed 23/12/20 | NA | NA | Sat 14/11/20 | Wed 13/1/21 | 15 days | 2 days | 847,211,849 | | |
| 851 | CH1269: Pre-drilling Works | 30 days 3 | 30 days | 0 days | 0% | Wed 20/11/19 | Thu 19/12/19 | Wed 20/11/19 | Thu 19/12/19 | Wed 20/11/19 | Thu 19/12/19 | 0 days | 0.5 days | 835,836 | | |
| 852 | Abandon the Installed defected Bored pile (P02-BP2) @ CH1269 | 35 days 3 | 35 days | 0 days | 100% | Tue 11/2/20 | Sun 22/3/20 | Tue 11/2/20 | Sun 22/3/20 | Tue 11/2/20 | Sun 22/3/20 | 0 days | 0.5 days | 851 | | \parallel |
| 853 | Pier P02 Piling, Pilecap & Pier | 1 day? 0 | 0 days | 1 day? | 0% | Thu 16/5/19 | Thu 16/5/19 | NA | NA | Wed 29/5/24 | Wed 29/5/24 | 1840 d | | | | |
| 854 | Predrilling works for Bored pile (P02-BP2)(Abandoned) @ CH1269 | 11 days 0 | 0 days | 11 days | 0% | Wed 3/6/20 | Mon 15/6/20 | NA | NA | Tue 9/6/20 | Sat 20/6/20 | 5 days | 0.5 days | 852 | | |
| 855 | Casing Extraction for Abandoned P02-BP2 Bored Pile | 20 days 0 | 0 days | 20 days | 0% | Sat 20/6/20 | Wed 15/7/20 | NA | NA | Mon 22/6/20 | Thu 16/7/20 | 1 day | 1 day | 854 | | |
| 856 | Bored pile (P02-BP2)(Remedial) @ CH1269 | 30 days 0 | 0 days | 30 days | 0% | Thu 16/7/20 | Wed 19/8/20 | NA | NA | Fri 17/7/20 | Thu 20/8/20 | 1 day | 2 days | 855,854 | | |
| 857 | Bored pile (P02-BP1) @ CH1269 (Contractor Bear DDA Approval Risk) (Rig 2) | 26 days 2 | 26 days | 0 days | 100% | Fri 21/2/20 | Sat 18/4/20 | Fri 21/2/20 | Sat 18/4/20 | Fri 21/2/20 | Sat 18/4/20 | 0 days | 0.5 days | 851 | + | |
| 858 | Pile Testing (18d curing & 14 test) | 32 days 0 | 0 days | 32 days | 0% | Thu 20/8/20 | Fri 25/9/20 | NA | NA | Wed 2/9/20 | Sat 10/10/20 | 11 days | 0.5 days | 852,857,856 | | $\ \cdot$ |
| 859 | | | 0 days | 9 days | 0% | Sat 26/9/20 | Thu 8/10/20 | NA | NA | Mon 12/10/20 | Wed 21/10/20 | 11 days | 1 dav | 839,840,858 | | |
| 860 | - | - | 0 days | 0 days | 0% | Mon 29/6/20 | Mon 29/6/20 | | NA | Tue 22/9/20 | Tue 22/9/20 | 85 days | | | | 29 |
| 861 | | 30 days 0 | | 30 days | 0% | Mon 29/6/20 | Tue 28/7/20 | | | Tue 22/9/20 | Wed 21/10/20 | 85 days | | 860 | | |
| 862 | Appraoval | 120 days 0 | - | - | 0% | Mon 29/6/20 Mon 24/8/20 | Sat 16/1/21 | | | Thu 22/10/20 | Fri 29/1/21 | 11 days | 1 uay | 000 | | ſ |
| | | | | 120 days | | | | | | | | | 2 -1- | 061 050 140 050 | | |
| 863 | | 17 days (| | 17 days | 0% | Fri 9/10/20 | Thu 29/10/20 | | | Thu 22/10/20 | Wed 11/11/20 | 11 days | | 861,858,140,859 | | |
| 864 | | 18 days 0 | | 18 days | 0% | Fri 30/10/20 | Thu 19/11/20 | | NA | Thu 12/11/20 | Wed 2/12/20 | 11 days | | 863 | | |
| 865 | | | 0 days | 0 days | 0% | Mon 24/8/20 | Mon 24/8/20 | | NA | Thu 12/11/20 | Thu 12/11/20 | 80 days | | | | |
| 866 | | 21 days 0 | | 21 days | 0% | Mon 24/8/20 | Sun 13/9/20 | | | Thu 12/11/20 | Wed 2/12/20 | 80 days | | 865 | | |
| 867 | Pilecap structure | 36 days 0 | 0 days | 36 days | 0% | Fri 20/11/20 | Mon 4/1/21 | NA | NA | Thu 3/12/20 | Sat 16/1/21 | 11 days | 1 day | 866,864,863 | | |
| 868 | Backfill and extract sheet pile | 11 days (| 0 days | 11 days | 0% | Tue 5/1/21 | Sat 16/1/21 | NA | NA | Mon 18/1/21 | Fri 29/1/21 | 11 days | 2 day | 867 | | |
| 869 | Pier - Temp. Works Design and Method Statement Submission | 0 days 0 | 0 days | 0 days | 0% | Mon 7/9/20 | Mon 7/9/20 | NA | NA | Thu 31/12/20 | Thu 31/12/20 | 115 days | s 1 day | | | |
| 870 | Pier - Temp. Works Design and Method Statement Comment & Appraoval | 30 days 0 | 0 days | 30 days | 0% | Mon 7/9/20 | Tue 6/10/20 | NA | NA | Thu 31/12/20 | Fri 29/1/21 | 115 days | s 1 day | 869 | | |
| 871 | Pier P02 @ CH1270 | 49 days 0 | 0 days | 49 days | 0% | Mon 18/1/21 | Thu 18/3/21 | NA | NA | Sat 30/1/21 | Wed 31/3/21 | 11 days | 1 day | 868,211,870 | | |
| 872 | Stage 1: Bridge deck between CH1229-1311 | 340 days 0 | 0 days | 340 days | 0% | Mon 2/11/20 | Tue 21/12/21 | NA | NA | Tue 19/1/21 | Wed 29/12/21 | 5 days | | | | |
| 873 | Bridge Deck - Temp. Works Design and Method Statement Submission | 0 days 0 | 0 days | 0 days | 0% | Mon 2/11/20 | Mon 2/11/20 | NA | NA | Tue 19/1/21 | Tue 19/1/21 | 78 days | 1 day | | | |
| | T _{al} . | <u> </u> | | | Taxa of a N | Glaston- | | Durant | | | Stand a 1 | | Г | P. | | |
| Title: Rev.11 as of 22-Ma | Prog with Progress | ummary roject Summ | nary [| | Inactive N Inactive S | | | Duration-on Manual Sun | iy 🛄 imary Rollup 💼 | | Start-only Finish-only | | 3 | Exten | nal Mile ine | eston |
| | | | | | | - | | | | | - | | | | | |




|) (| Task Name | | Duration | Actual | Domoining | Dhusical 0/ | Farly Stout | Forly Einish | Actual Start | Actual Emi-1 | Lata Start | Late Einich | Total | TPA | Predecessors | 0 | 020 |
|----------|--|--|-----------------------------|--------------------|-----------------------|--------------------------|--------------|--------------|----------------------------|---------------|--------------|---------------------------|----------------|---------|-----------------|--------------------|-------------|
| | Fask Name | | Duration | Actual Duration | Remaining Duration | Physical % Complete | Early Start | Early Finish | Actual Start | Actual Finish | Late Start | Late Finish | Total Slack | TRA | Predecessors | | .020 Q |
| 874 | Bridge Deck - Temp. Works D Appraoval | esign and Method Statement Comment & | 35 days | 0 days | 35 days | 0% | Mon 2/11/20 | Sun 6/12/20 | NA | NA | Tue 19/1/21 | Mon 22/2/21 | 78 days | 1 day | 873 | | |
| 75 | CH1229-1311: Deck Falsework | cerection Part 1 | 32 days | 0 days | 32 days | 0% | Tue 23/2/21 | Wed 31/3/21 | NA | NA | Tue 23/2/21 | Wed 31/3/21 | 0 days | 1 day | 874,922 | | |
| 76 | CH1229-1311: Deck Falsework | c erection Part 2 | 28 days | 0 days | 28 days | 0% | Thu 1/4/21 | Fri 7/5/21 | NA | NA | Thu 1/4/21 | Fri 7/5/21 | 0 days | 3 days | 875,871 | | |
| 7 | CH1229-1311: Structure deck | | 50 days | 0 days | 50 days | 0% | Wed 7/4/21 | Sat 5/6/21 | NA | NA | Wed 7/4/21 | Sat 5/6/21 | 0 days | 2 day | 475,483,736,87 | 5 | |
| 78 | CH1229-1311: Prestressing | | 18 days | 0 days | 18 days | 0% | Thu 24/6/21 | Thu 15/7/21 | NA | NA | Thu 24/6/21 | Thu 15/7/21 | 0 days | 0.5 day | 877FS+14 days | | |
| 79 | CH1229-1311: Falsework Under | er Main Deck Removal | 12 days | 0 days | 12 days | 0% | Fri 16/7/21 | Thu 29/7/21 | NA | NA | Fri 16/7/21 | Thu 29/7/21 | 0 days | 0.5 day | 878 | | |
| 80 | CH1229-1311: Utility Trough | (0.67m per day per team) x 4 team | 70 days | 0 davs | 70 days | 0% | Fri 16/7/21 | Thu 7/10/21 | NA | NA | Thu 22/7/21 | Wed 13/10/21 | 5 days | 9 days | 219,878 | | |
| 81 | , C | | 31 days | | 31 days | 0% | Fri 16/7/21 | Fri 20/8/21 | NA | NA | Sat 2/10/21 | Mon 8/11/21 | 65 days | | 878 | - | |
| 382 | | er day per team) x 2 team + $6x2$ day concreting | | | 21 days | 0% | Fri 8/10/21 | Tue 2/11/21 | | NA | Fri 15/10/21 | Mon 8/11/21 | | 3 days | 880 | | |
| | | | | | - | 0% | | | | | | | | | 880,882,881 | | |
| 383 | CH1229-1311: Removal of Fal | . , | 42 days | | 42 days | | Wed 3/11/21 | Tue 21/12/21 | | NA | Tue 9/11/21 | Wed 29/12/21 | | 6 days | ,, | | |
| 884 | CH1229-1311: Road Furniture | | 15 days | 0 days | 15 days | 0% | Sat 21/8/21 | Tue 7/9/21 | NA | NA | Sat 27/11/21 | Tue 14/12/21 | 81 days | 1 day | 881,358 | | |
| 885 | Part 3D - CH1279 to CH1311 | | 196 days | 0 days | 196 days | 0% | Mon 7/6/21 | Sat 29/1/22 | NA | NA | Wed 16/6/21 | Fri 11/2/22 | 7 days | | | | |
| 886 | Stage 1: Bridge deck between 0 | CH1269-1311 | 196 days | 0 days | 196 days | 0% | Mon 7/6/21 | Sat 29/1/22 | NA | NA | Wed 16/6/21 | Fri 11/2/22 | 7 days | | | | |
| 887 | CH1269-1311: Structure de | ck | 50 days | 0 days | 50 days | 0% | Mon 7/6/21 | Thu 5/8/21 | NA | NA | Wed 16/6/21 | Fri 13/8/21 | 7 days | 2 day | 475,483,736,87 | 7 | |
| 888 | Prestressing CH1269 - 1311 | Bridge Spans | 21 days | 0 days | 21 days | 0% | Mon 23/8/21 | Wed 15/9/21 | NA | NA | Tue 31/8/21 | Fri 24/9/21 | 7 days | 3 day | 887FS+14 days | | |
| 889 | CH1269-1311: Utility Trou | gh (0.67m per day per team) x 2 team | 64 days | 0 days | 64 days | 0% | Thu 16/9/21 | Thu 2/12/21 | NA | NA | Sat 25/9/21 | Fri 10/12/21 | 7 days | 0.5 day | 888,219 | | |
| 890 | | m per day per team) x 1 team + 6 day | 17 days | 0 days | 17 days | 0% | Fri 3/12/21 | Wed 22/12/21 | NA | NA | Sat 11/12/21 | Mon 3/1/22 | 7 days | 3 days | 889 | | |
| 891 | CH1269-1311 : Central Me | dian (6m per day per team) x 1 team | 15 days | 0 days | 15 days | 0% | Thu 23/12/21 | Wed 12/1/22 | NA | NA | Wed 5/1/22 | Fri 21/1/22 | 8 days | 1 day | 889,890 | | |
| 892 | CH1269-1311 : Road Furnit | ture | 15 days | 0 days | 15 days | 0% | Thu 13/1/22 | Sat 29/1/22 | NA | NA | Sat 22/1/22 | Fri 11/2/22 | 8 days | 1 day | 891,358 | | |
| 893 | Stage2: Bridge deck between CH1 | | 823 days? | | 823 days? | 0% | Thu 16/5/19 | Sat 19/2/22 | NA | NA | Tue 27/4/21 | Wed 29/5/24 | 579 da | | | | |
| 394 | CH1189-1229: Deck Falsework | | 1 day? | | 1 day? | 0% | Thu 16/5/19 | Thu 16/5/19 | | NA | Wed 29/5/24 | Wed 29/5/24 | 1840 d | | | | |
| | | | | | - | | | | | | | | | 1.1 | 050.000 | | |
| 895 | CH1189-1229: Deck Falsework | | 22 days | - | 22 days | 0% | Tue 27/4/21 | Mon 24/5/21 | | NA | Tue 27/4/21 | Mon 24/5/21 | | 1 day | 850,822 | | |
| 896 | CH1189-1229: Structure deck | | 27 days | | 27 days | 0% | Tue 25/5/21 | Fri 25/6/21 | NA | NA | Tue 25/5/21 | Fri 25/6/21 | | 2 day | 895,475,483 | | |
| 897 | CH1189-1229: Prestressing | | 18 days | 0 days | 18 days | 0% | Wed 14/7/21 | Tue 3/8/21 | NA | NA | Wed 14/7/21 | Tue 3/8/21 | 0 days | 1 day | 896FS+14 days | | |
| 898 | CH1189-1229: Falsework Under | er Main Deck Removal | 15 days | 0 days | 15 days | 0% | Wed 4/8/21 | Fri 20/8/21 | NA | NA | Wed 4/8/21 | Fri 20/8/21 | 0 days | 3 days | 878,897 | | |
| 899 | CH1189-1229: Utility Trough | (0.67m per day per team) x 2 team | 63 days | 0 days | 63 days | 0% | Wed 4/8/21 | Tue 19/10/21 | NA | NA | Wed 13/10/21 | Tue 28/12/21 | 58 days | 3 days | 219,897 | | |
| 900 | CH1189-1229 : Central Mediar | n (6m per day per team) x 1 team | 16 days | 0 days | 16 days | 0% | Sat 21/8/21 | Wed 8/9/21 | NA | NA | Fri 21/1/22 | Fri 11/2/22 | 125 days | 3 day | 897,881 | | |
| 901 | CH1189-1229 : Parapet (28m p | er day per team) x 1 team + 6 day concreting | 20 days | 0 days | 20 days | 0% | Wed 3/11/21 | Thu 25/11/21 | NA | NA | Mon 17/1/22 | Fri 11/2/22 | 61 days | 5 day | 899,882 | | |
| 902 | CH1189-1229 : Road Furniture | | 15 days | 0 days | 15 days | 0% | Mon 31/1/22 | Sat 19/2/22 | NA | NA | Sat 12/2/22 | Tue 1/3/22 | 8 days | 1 day | 900,892,358,90 | 1 | |
| 903 | Part 3E - CH1311 to CH1372 | | 652 days | 94.1 days | 557.9 days | 0% | Tue 12/11/19 | Fri 21/1/22 | Tue 12/11/19 | NA | Tue 12/11/19 | Wed 29/5/24 | 698 days | | | | ┥ |
| 904 | Pre-drilling Works | | 31 days | 31 days | 0 days | 0% | Tue 12/11/19 | Tue 17/12/19 | Tue 12/11/19 | Tue 17/12/19 | Tue 12/11/19 | Tue 17/12/19 | 0 days | 0.5 day | | | |
| 905 | Bored pile (P03-BP1) @ CH1311 | (Rig 2) (Contractor Bear DDA Design Risk) | 40 days | 40 days | 0 days | 100% | Tue 17/3/20 | Fri 8/5/20 | Tue 17/3/20 | Fri 8/5/20 | Tue 17/3/20 | Fri 8/5/20 | 0 days | 0.5 day | 904 | | |
| 906 | Bored pile (P03-BP2) @ CH1311 | | 36 days | | 11 days | 69% | Wed 22/4/20 | Thu 4/6/20 | Wed 22/4/20 | NA | Wed 22/4/20 | Thu 4/6/20 | | 3 day | | | |
| 907 | Pile Testing (18 curing & 14 test) | | 35 days | | 35 days | 0% | Sat 6/6/20 | Sat 18/7/20 | NA | NA | Sat 6/6/20 | Sat 18/7/20 | | 3 day | 906FS+1 day,90 | | |
| 908 | Proof-drilling Works | | | | 11 days | 0% | Mon 20/7/20 | Fri 31/7/20 | NA | NA | Mon 20/7/20 | Fri 31/7/20 | | 2 days | 9001/3+1 uay,90 | | |
| | 2 | | 11 days | | - | | | | | | | | | 2 uays | 201 | | |
| 909 | Pile Cap P03 @ CH1311 | | 76 days | | 76 days | 0% | Tue 7/7/20 | Mon 5/10/20 | | NA | Fri 31/7/20 | Wed 29/5/24 | 21 days | | 000 | | |
| 910 | Pile Cap @ CH1311 by Open (| | 46 days | | 46 days | 0% | Sat 1/8/20 | Wed 23/9/20 | | NA | Wed 28/10/20 | Sat 19/12/20 | 72 days | | 908 | | |
| 911 | Pilecap Formwork Design and | | 0 days | 0 days | 0 days | 0% | Tue 7/7/20 | Tue 7/7/20 | NA | NA | Tue 30/4/24 | Tue 30/4/24 | 1393 days | 1 day | | | |
| 912 | Pilecap Formwork Design and | Method Statement Comment & Appraoval | 30 days | 0 days | 30 days | 0% | Tue 7/7/20 | Wed 5/8/20 | NA | NA | Tue 30/4/24 | Wed 29/5/24 | 1393 days | 1 day | 911 | | |
| 913 | Excavation with Shoring Instal | lation ~2600m3 Prod. Rate: 160m3/day/team | 17 days | 0 days | 17 days | 0% | Sat 1/8/20 | Thu 20/8/20 | NA | NA | Sat 1/8/20 | Thu 20/8/20 | 0 days | 1 day | 908 | 1 | |
| 914 | Pilecap Formwork - design and | Method Statement Submission | 0 days | 0 days | 0 days | 0% | Mon 20/7/20 | Mon 20/7/20 | NA | NA | Fri 31/7/20 | Fri 31/7/20 | 11 days | 1 day | | | |
| 915 | Pilecap Formwork - Design and | d Method Statement Comment & Appraoval | 21 days | 0 days | 21 days | 0% | Mon 20/7/20 | Sun 9/8/20 | NA | NA | Fri 31/7/20 | Thu 20/8/20 | 11 days | 1 day | 914 | | |
| 916 | Pilecap structure | | 24 days | 0 days | 24 days | 0% | Fri 21/8/20 | Thu 17/9/20 | NA | NA | Fri 21/8/20 | Thu 17/9/20 | 0 days | 1 day | 915,908,913 | | |
| 917 | Backfill | | 13 days | 0 days | 13 days | 0% | Fri 18/9/20 | Mon 5/10/20 | NA | NA | Fri 18/9/20 | Mon 5/10/20 | | 1 day | 916 | | |
| 918 | Agree Interface Coordination Plan | | 14 days | | 14 days | 0% | Tue 6/10/20 | Wed 21/10/20 | | NA | Tue 6/10/20 | Wed 21/10/20 | | 0 days | 917 | | |
| | | | | | uugo | | | | | | | | | | | | |
| itle: Re | ev. I I Prod with Progress | | ummary | 2021 | | Inactive M Inactive S | | | Duration-on Manual Surr | - | | Start-only Finish-only | | C 3 | | ernal Mi Idline | les |
| as of 2 | 2-IVIAV-20 | | roject Sumi nactive Tasl | | | Manual Ta | - | | Manual Surr | | | External Task | s | - | Dea | | |
| | | | | | | | | | | | | | | | | | _ |




|) Task | Name | | Duration | Actual | Remaining | Physical % | Early Start | | Actual Start | 2018/01 KT | | Late Finish | Total | TRA | Predecessors | 20 |)20 |
|---------------------------|---------------------------------|---|--------------|----------|-----------|------------|--------------|--------------|--------------|----------------|--------------|---------------|----------|----------|---|----------|-----------|
| | | | | Duration | Duration | Complete | | | | | | | Slack | | | Q2 | |
| 019 | App.1.18 2.7(A)(c) | ntractor for sheet pile wall installation. PS | 60 days | 0 days | 60 days | 0% | Thu 22/10/20 | | | NA | Thu 22/10/20 | Sun 20/12/20 | 0 days | 0 days | 917,918 | | |
| 20 | Pier - Temp. Works Design and | l Method Statement Submission | 0 days | 0 days | 0 days | 0% | Mon 12/10/20 | Mon 12/10/20 | NA | NA | Mon 16/11/20 | Mon 16/11/20 | 35 days | 1 day | | | |
| 21 | Pier - Temp. Works Design and | l Method Statement Comment & Approval | 35 days | 0 days | 35 days | 0% | Mon 12/10/20 | Sun 15/11/20 | NA | NA | Mon 16/11/20 | Sun 20/12/20 | 35 days | 1 day | 920 | | |
| 22 | Pier P03 @ CH1311 | | 49 days | 0 days | 49 days | 0% | Mon 21/12/20 | Mon 22/2/21 | NA | NA | Mon 21/12/20 | Mon 22/2/21 | 0 days | 1 day | 916,919,850SS+ | | |
| 923 | Pre-drilling Works | | 15 days | 15 days | 0 days | 100% | Wed 4/12/19 | Wed 18/12/19 | Wed 4/12/19 | Wed 18/12/ | Wed 4/12/19 | Wed 18/12/19 | 0 days | 0.5 days | | | ₩ |
| 924 | Diversion of existing 150mm d | ia. Watermain (agreed) | 54 days | 42 days | 12 days | 78% | Sat 28/3/20 | Fri 5/6/20 | Sat 28/3/20 | NA | Sat 28/3/20 | Sat 14/11/20 | 134 days | 2 days | | | |
| 925 | Bored pile (P04-BP2) @ CH13 | 51 (Rig 2) | 52 days | 1 day | 51 days | 0% | Fri 22/5/20 | Wed 21/10/20 | Fri 22/5/20 | NA | Fri 22/5/20 | Tue 19/1/21 | 73 days | 3 days | 923,856 | | |
| 926 | Bored pile (P04-BP1) @ CH13 | 51 (Rig 2) | 53 days | 0 days | 53 days | 0% | Tue 11/8/20 | Tue 13/10/20 | NA | NA | Mon 16/11/20 | Tue 19/1/21 | 80 days | 3 days | 202,924,923,925 | L | - Y |
| 927 | Pile Testing (14d curing & 14 | est) | 35 days | 0 days | 35 days | 0% | Thu 22/10/20 | Wed 2/12/20 | NA | NA | Wed 20/1/21 | Thu 4/3/21 | 73 days | 3 days | 926,925 | | |
| 928 | Proof-drilling Works | | 11 days | 0 davs | 11 days | 0% | Thu 3/12/20 | Tue 15/12/20 | NA | NA | Fri 5/3/21 | Wed 17/3/21 | 73 days | 2 days | 927 | | |
| 929 | Pile Cap P04 @ CH1351 with | FIS | 47 days | - | 47 days | 0% | Wed 16/12/20 | | | NA | Thu 1/4/21 | Mon 31/5/21 | 85 days | | 933SS,928 | | |
| 930 | Pile Cap @ CH1351 | | | - | 97 days | 0% | Mon 2/11/20 | Mon 1/3/21 | | NA | Tue 16/2/21 | Mon 31/5/21 | | | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | | |
| | - | | 97 days | - | | | | | | | | | 73 days | 1.1 | | | |
| 931 | | ethod Statement Submission | - | 0 days | 0 days | 0% | Mon 2/11/20 | Mon 2/11/20 | | NA | Tue 16/2/21 | Tue 16/2/21 | 106 days | - | 001 | | |
| 932 | | fethod Statement Comment & Appraoval | 30 days | - | 30 days | 0% | Mon 2/11/20 | Tue 1/12/20 | | NA | Tue 16/2/21 | Wed 17/3/21 | 106 days | - | 931 | | |
| 933 | Drive sheetpile (~75m). Pro | d. Rate: 10m/day/side/team | 10 days | 0 days | 10 days | 0% | Wed 16/12/20 | Tue 29/12/20 | NA | NA | Thu 18/3/21 | Mon 29/3/21 | 73 days | 2 days | 932,928 | | |
| 934 | Excavation with Shoring In | stallation ~2600m3 Prod. Rate: 160m3/day/team | 19 days | 0 days | 19 days | 0% | Wed 30/12/20 | Thu 21/1/21 | NA | NA | Tue 30/3/21 | Fri 23/4/21 | 73 days | 2 day | 933 | | |
| 935 | Pilecap Formwork- Design | and Method Statement Submission | 0 days | 0 days | 0 days | 0% | Tue 1/12/20 | Tue 1/12/20 | NA | NA | Thu 25/3/21 | Thu 25/3/21 | 114 days | 1 day | | | |
| 936 | Pilecap Formworks - Desig | n and Method Statement Comment & Appraoval | 30 days | 0 days | 30 days | 0% | Tue 1/12/20 | Wed 30/12/20 | NA | NA | Thu 25/3/21 | Fri 23/4/21 | 114 days | 1 day | 935 | | |
| 937 | Pile Cap structure | | 19 days | 0 days | 19 days | 0% | Fri 22/1/21 | Tue 16/2/21 | NA | NA | Sat 24/4/21 | Mon 17/5/21 | 73 days | 1 day | 846,936,934 | | |
| 938 | Backfill and extract sheet p | le | 11 days | 0 days | 11 days | 0% | Wed 17/2/21 | Mon 1/3/21 | NA | NA | Tue 18/5/21 | Mon 31/5/21 | 73 days | 2 days | 937 | | |
| 939 | Pier - Temporary Design an | d Method Statement Submission | 0 days | 0 days | 0 days | 0% | Mon 4/1/21 | Mon 4/1/21 | NA | NA | Sun 2/5/21 | Sun 2/5/21 | 118 days | 1 day | | | |
| 940 | Pier - Temporary Design an | d Method Statement Comment & Appraoval | 30 days | 0 days | 30 days | 0% | Mon 4/1/21 | Tue 2/2/21 | NA | NA | Sun 2/5/21 | Mon 31/5/21 | 118 days | 1 day | 939 | | |
| 941 | Pier P04 @ CH1351 | | 49 days | 0 days | 49 days | 0% | Tue 2/3/21 | Fri 30/4/21 | NA | NA | Tue 1/6/21 | Thu 29/7/21 | 73 days | 1 day | 938,922,211,940 | | |
| 942 | Stage 3: Bridge deck between 0 | °H1311-1351 | 145 days | - | 145 days | 0% | Fri 30/7/21 | Fri 21/1/22 | NA | NA | Fri 30/7/21 | Sat 29/1/22 | 0 days | | | | |
| 943 | CH1311-1351: Deck Falsev | | 21 days | - | 21 days | 0% | Fri 30/7/21 | Mon 23/8/21 | | NA | Fri 30/7/21 | Mon 23/8/21 | | 3 days | 941,922,879 | | |
| 944 | CH1311-1351: Structure de | | | - | - | | | | | | | | | | | | |
| | | CK | 30 days | - | 30 days | 0% | Tue 24/8/21 | Tue 28/9/21 | | NA | Tue 24/8/21 | Tue 28/9/21 | 0 days | - | 475,483,736,896 | | |
| 945 | CH1311-1351: Prestressing | | 21 days | | 21 days | 0% | | Wed 10/11/21 | | NA | | Wed 10/11/21 | | 3 days | 944FS+14 days,8 | | |
| 946 | CH1311-1351: Utility Trou | gh (0.67m per day per team) x 4 team | 30 days | 0 days | 30 days | 0% | Thu 11/11/21 | Wed 15/12/21 | | NA | Fri 26/11/21 | Mon 3/1/22 | 13 days | - | 219,880,945 | | |
| 947 | CH1311-1351: Central Med | ian (6m per day per team) x 2 team | 15 days | 0 days | 15 days | 0% | Thu 11/11/21 | Sat 27/11/21 | NA | NA | Wed 5/1/22 | Fri 21/1/22 | 44 days | 3 days | 945 | | |
| 948 | CH1311-1351: Parapet (28r | n per day per team) x 2 team + 6 day concreting | 16 days | 0 days | 16 days | 0% | Thu 23/12/21 | Thu 13/1/22 | NA | NA | Tue 4/1/22 | Fri 21/1/22 | 7 days | 1 day | 945,888,890,946 | | |
| 949 | CH1311-1351: Road Furnit | ıre | 7 days | 0 days | 7 days | 0% | Fri 14/1/22 | Fri 21/1/22 | NA | NA | Sat 22/1/22 | Sat 29/1/22 | 7 days | 1 day | 947,358,948 | | |
| 950 | Part 1 - CH1372 to CH1386 | | 149 days | 0 days | 149 days | 0% | Mon 23/8/21 | Tue 22/2/22 | NA | NA | Mon 23/8/21 | Tue 1/3/22 | 0 days | | | | |
| 951 | Bridge deck between CH1351- | 1386 | 149 days | 0 days | 149 days | 0% | Mon 23/8/21 | Tue 22/2/22 | NA | NA | Mon 23/8/21 | Tue 1/3/22 | 0 days | | | | |
| 952 | CH1351-1386: Deck Falsev | vork erection | 22 days | 0 days | 22 days | 0% | Mon 23/8/21 | Thu 16/9/21 | NA | NA | Mon 23/8/21 | Thu 16/9/21 | 0 days | 4 days | 941,922,898FS+ | | |
| 953 | CH1351-1386: Structure de | ck | 30 days | 0 days | 30 days | 0% | Fri 17/9/21 | Mon 25/10/21 | NA | NA | Fri 17/9/21 | Mon 25/10/21 | 0 days | 5 days | 952,736,976 | | |
| 954 | CH1351-1386: Prestressing | | 14 days | 0 days | 14 days | 0% | Thu 11/11/21 | Fri 26/11/21 | NA | NA | Thu 11/11/21 | Fri 26/11/21 | 0 days | 5 days | 953FS+14 days,9 | | |
| 955 | CH1351 - CH1386: Utility | Trough (0.67m per day per team) x 4 team | 30 days | | 30 days | 0% | Sat 27/11/21 | Tue 4/1/22 | NA | NA | Sat 27/11/21 | Tue 4/1/22 | 0 days | 3 days | 219,954 | | |
| 956 | - | Median (6m per day per team) x 1 team | 15 days | | 15 days | 0% | Sat 27/11/21 | Tue 14/12/21 | | NA | Sat 27/11/21 | Tue 14/12/21 | | 3 days | 954 | | |
| 957 | | (28m per day per team) x 1 team + 6 day | 20 days | | 20 days | 0% | Wed 5/1/22 | Thu 27/1/22 | | NA | Wed 12/1/22 | Mon 7/2/22 | | 4 days | 955 | | |
| | concreting | | | | - | | | | | | | | | | | | |
| 958 | CH1351-1386 Falsework re | | 19 days | | 19 days | 0% | Fri 28/1/22 | Tue 22/2/22 | | NA | Tue 8/2/22 | Tue 1/3/22 | | 1 day | 955,957 | | |
| 959 | CH1351 - CH1386: Road F | | 8 days | - | 8 days | 0% | Fri 28/1/22 | | NA | NA | Mon 14/2/22 | Tue 22/2/22 | 11 days | 2 day | 956,358,957 | | |
| 960 | Part 1 - CH1386 to CH1394 South | | 352 days | - | 352 days | 0% | Fri 3/7/20 | | NA | NA | Sat 25/7/20 | Thu 16/9/21 | 10 days | | | | ſ |
| 961 | Bored Pile (A02-BP2) @ CH1 | 386 by Rig 1 | 42 days | 0 days | 42 days | 0% | Fri 3/7/20 | Thu 20/8/20 | NA | NA | Sat 25/7/20 | Fri 11/9/20 | 19 days | 3 days | 831FS+12 days | | |
| 962 | Bored Pile (A02-BP1) @ CH1 | 386 by Rig 1 | 63 days | 0 days | 63 days | 0% | Tue 28/7/20 | Sat 10/10/20 | NA | NA | Wed 19/8/20 | Tue 3/11/20 | 19 days | 3 days | 202FF,961FF+42 | | |
| 963 | Pile Testing | | 35 days | 0 days | 35 days | 0% | Mon 12/10/20 | Sat 21/11/20 | NA | NA | Wed 4/11/20 | Mon 14/12/20 | 19 days | 4 days | 962 | | |
| | 1 Draw with Day | Task | Summary | | | Inactive | Milestone 🔷 | | Duration-on | ly | | Start-only | | C | Exte | mal Mile | estor |
| itle: Rev.1 as of 22-N | 1 Prog with Progress lav-20 | Split | Project Sum | mary | 1 | | Summary | | Manual Sun | imary Rollup 💼 | | Finish-only | | 3 | Dead | | |
| | | Milestone 🔶 | Inactive Tas | 1. | | Manual 7 | | | Manual Sun | | | External Task | | | Criti | | |




| - | 1 1 17 | | D : | | D · · | D1 | B 1 6 | | ract No. ED | | | T . TH | m . t | DA D | | |
|-------|---|---|---------------|--------------------|-----------------------|------------------------|--------------|--------------|--------------|--------------|--------------|---------------|-------------------|--------------|----------|-----------|
| Т | ask Name | | Duration | Actual Duration | Remaining Duration | Physical % Complete | Early Start | Early Finish | Actual Start | Actual Finis | | Late Finish | Total TI Slack | RA Predece | | 202 22 |
| 964 | Proof-drilling Works | | 11 days | 0 days | 11 days | 0% | Mon 23/11/20 | Fri 4/12/20 | NA | NA | Tue 2/2/21 | Wed 17/2/21 | 58 days 2 | days 963 | | Π |
| 965 | South Abutment | | 166 days | 0 days | 166 days | 0% | Wed 3/2/21 | Thu 26/8/21 | NA | NA | Thu 18/2/21 | Tue 7/9/21 | 10 days | 968SS,9 | 54 | |
| 66 | South Abutment ELS- Des | ign and Method Statement Submission | 0 days | 0 days | 0 days | 0% | Mon 4/1/21 | Mon 4/1/21 | NA | NA | Tue 19/1/21 | Tue 19/1/21 | 15 days 1 | day | | |
| 67 | South Abutment ELS - De | sign and Method Statement Comment & Appraoval | 30 days | 0 days | 30 days | 0% | Mon 4/1/21 | Tue 2/2/21 | NA | NA | Tue 19/1/21 | Wed 17/2/21 | 15 days 1 | day 966 | | |
| 58 | Drive sheetpile (~900m) Pr | rod. Rate: 10m/d/team | 11 days | 0 days | 11 days | 0% | Wed 3/2/21 | Thu 18/2/21 | NA | NA | Thu 18/2/21 | Tue 2/3/21 | 10 days 2 | days 964,967 | 980 | |
| 59 | Excavation ~1,344m3 & la | teral support. Prod. Rate: 160m3/day/team | 11 days | 0 days | 11 days | 0% | Fri 19/2/21 | Wed 3/3/21 | NA | NA | Mon 22/3/21 | Tue 6/4/21 | 26 days 2 | days 968 | | |
| 70 | Blinding layer | | 1 day | 0 days | 1 day | 0% | Thu 4/3/21 | Thu 4/3/21 | NA | NA | Wed 7/4/21 | Wed 7/4/21 | 26 days 0 | days 969 | | |
| 1 | South Abutment Formwork | c- Design and Method Statement Submission | 0 days | 0 days | 0 days | 0% | Mon 21/12/20 | Mon 21/12/20 | NA | NA | Tue 9/3/21 | Tue 9/3/21 | 78 days 1 | day | | |
| 2 | | c - Design and Method Statement Comment & | 30 days | 0 days | 30 days | 0% | Mon 21/12/20 | Tue 19/1/21 | NA | NA | Tue 9/3/21 | Wed 7/4/21 | 78 days 1 | day 971 | | |
| 3 | Appraoval Base Slab | | 36 days | 0 days | 36 days | 0% | Wed 17/3/21 | Fri 30/4/21 | NA | NA | Thu 8/4/21 | Fri 21/5/21 | 16 days 2 | days 970,972 | 986 | |
| 4 | Wall (3.85m thk). Prod. Ra | ite: 18d/bay/team | 39 days | 0 days | 39 days | 0% | Mon 3/5/21 | Fri 18/6/21 | NA | NA | Sat 22/5/21 | Thu 8/7/21 | 16 days 3 | days 973 | | |
| 5 | Wall (0.5m thk) | | 52 days | | 52 days | 0% | Sat 19/6/21 | | NA | NA | Fri 9/7/21 | Tue 7/9/21 | 16 days 2 | | | |
| 6 | Install bridge bearing | | 8 days | | 8 days | 0% | Fri 27/8/21 | | NA | NA | Wed 8/9/21 | Thu 16/9/21 | 10 days 1 | - | 822 965 | |
| 7 | | 394-1444.7 - Total 8 bays (4 bay/side) | 259 days | | 259 days | 0% | Mon 21/9/20 | Fri 6/8/21 | NA | NA | Sun 15/11/20 | Sat 4/12/21 | 45 days | aay 575,750 | 522,705 | |
| | | | | | | 0% | | Mon 21/9/20 | | NA | | | | dav | | |
| 8 | Submission | S - Temp. Works Design and Method Statement | | 0 days | 0 days | | Mon 21/9/20 | | | | Sun 15/11/20 | Sun 15/11/20 | 55 days 1 | - | | |
| 9 | Comment & Approval | S - Temp. Works Design and Method Statement | 30 days | | 30 days | 0% | Mon 21/9/20 | Tue 20/10/20 | | NA | Sun 15/11/20 | Mon 14/12/20 | 55 days 1 | | | |
|) | Drive sheetpile (~240m) P | | 26 days | | 26 days | 0% | Mon 23/11/20 | Tue 22/12/20 | | NA | Tue 15/12/20 | Sat 16/1/21 | 19 days 2 | | 963 | |
| l | | teral support. Prod. Rate: 160m3/day/team | 19 days | | 19 days | 0% | Wed 23/12/20 | | NA | NA | Mon 18/1/21 | Mon 8/2/21 | 19 days 2 | - | | |
| 2 | Rock Replacement | | 7 days | 0 days | 7 days | 0% | Sun 17/1/21 | Sat 23/1/21 | NA | NA | Tue 9/2/21 | Mon 15/2/21 | 23 days 1 | day 981 | | |
| ; | Blinding layer. Prod. Rate: | 2bays/day | 1 day | 0 days | 1 day | 0% | Mon 25/1/21 | Mon 25/1/21 | NA | NA | Tue 16/2/21 | Tue 16/2/21 | 16 days 1 | day 981,982 | | |
| | Sourth Approach - Formwo | orks Design and Method Statement Submission | 0 days | 0 days | 0 days | 0% | Tue 1/12/20 | Tue 1/12/20 | NA | NA | Mon 18/1/21 | Mon 18/1/21 | 48 days 1 | day | | |
| 5 | South Approach Ramp For Appraoval | mworks Design and Method Statement Comment & | 30 days | 0 days | 30 days | 0% | Tue 1/12/20 | Wed 30/12/20 | NA | NA | Mon 18/1/21 | Tue 16/2/21 | 48 days 1 | day 984 | | |
| 5 | 6 x Base Slab Prod. Rate: | 2d/bay/team x 2 teams | 40 days | 0 days | 40 days | 0% | Tue 26/1/21 | Tue 16/3/21 | NA | NA | Wed 17/2/21 | Wed 7/4/21 | 16 days 4 | days 983,985 | 244 | |
| 7 | 6 x Wall. Prod. Rate: 12d/ | bay/team x 3 level x 2 teams | 78 days | 0 days | 78 days | 0% | Wed 17/3/21 | Tue 22/6/21 | NA | NA | Mon 28/6/21 | Tue 28/9/21 | 82 days 6 | days 986 | | |
| 3 | Backfilling ~4,765.89m3 w +12d shoring removal x 2 | vithin approach ramp to formation level (160m3/day) (considered time for SRT) | 38 days | 0 days | 38 days | 0% | Wed 23/6/21 | Fri 6/8/21 | NA | NA | Fri 22/10/21 | Sat 4/12/21 | 100 days 2 | days 987 | | |
|) | CH1386-1444: South Approac | h Ramp (50m): Parapet, Central Median & Furniture | 43 days | 0 days | 43 days | 0% | Wed 15/12/21 | Wed 9/2/22 | NA | NA | Wed 15/12/21 | Wed 9/2/22 | 0 days | 988 | | |
|) | | dian and Utilities Trough (5m per day per team) x 1 | 23 days | 0 days | 23 days | 0% | Wed 15/12/21 | Thu 13/1/22 | NA | NA | Wed 15/12/21 | Thu 13/1/22 | 0 days 2 | days 253,956 | | |
| 1 | | m per day per team) x 2 team + 2 team x 6 day | 13 days | 0 days | 13 days | 0% | Fri 14/1/22 | Fri 28/1/22 | NA | NA | Fri 14/1/22 | Fri 28/1/22 | 0 days 2 | days 988,253 | 990 | |
| 2 | CH1386-1444: Road Furni | ture | 7 days | 0 days | 7 days | 0% | Sat 29/1/22 | Wed 9/2/22 | NA | NA | Sat 29/1/22 | Wed 9/2/22 | 0 days 1 | day 990,358 | 991 | |
| 3 | CH1087 - 1444: Bitumen Pavi | ng and Lighting | 60 days | 0 days | 60 days | 0% | Thu 30/12/21 | Mon 14/3/22 | NA | NA | Wed 15/12/21 | Tue 1/3/22 | -11 days 1 | day 813,884 | 892FF,9 | |
| 1 | 2.6 Utility Laying | | 1 day? | 0 days | 1 day? | 0% | Thu 16/5/19 | Thu 16/5/19 | NA | NA | Wed 29/5/24 | Wed 29/5/24 | 1840 d | | | |
| 5 | CH1087-1311 (224m): Utility La | ying (by Others) (Agreed) | 63 days | 0 days | 63 days | 0% | Wed 29/12/21 | Tue 1/3/22 | NA | NA | Wed 29/12/21 | Tue 1/3/22 | 0 days | | | |
| 6 | CLP (132kV) | | 63 days | | 63 days | 0% | Wed 29/12/21 | | NA | NA | Wed 29/12/21 | Tue 1/3/22 | | day 899,955 | SS+32 d | |
| 7 | CLP (11kV) | | 63 days | - | 63 days | 0% | Wed 29/12/21 | | NA | NA | Wed 29/12/21 | Tue 1/3/22 | | day 996SS | | |
| 8 | НКСС | | 53 days | | 53 days | 0% | Wed 29/12/21 | | NA | NA | Sat 8/1/22 | Tue 1/3/22 | 10 days 1 | - | | |
| 9 | CATV | | 23 days | | 23 days | 0% | Wed 29/12/21 | Thu 20/1/22 | | NA | Thu 3/2/22 | Fri 25/2/22 | 36 days 1 | | | |
| | | | | | - | | | | | | | | | | | |
| 00 | Towngas telecom | | 27 days | | 27 days | 0% | Wed 29/12/21 | Mon 24/1/22 | | NA | Thu 3/2/22 | Tue 1/3/22 | 36 days 1 | | | |
| 01 | PCCW-HKT | P0.7 | 23 days | - | 23 days | 0% | Wed 29/12/21 | Thu 20/1/22 | | NA | Sun 6/2/22 | Mon 28/2/22 | 39 days 1 | - | | |
| 02 | Fresh and Salt Watermains (by | | 24 days | | 24 days | 0% | Wed 29/12/21 | | | NA | Sun 6/2/22 | Tue 1/3/22 | 39 days 1 | day 1001SS | | |
|)3 | CH1311-1396 (85m): Utility Lay | ing (by Others) (Agreed) | 84 days | | 84 days | 0% | Thu 7/10/21 | Wed 29/12/21 | | NA | Fri 4/2/22 | Tue 1/3/22 | 62 days | | | |
|)4 | CLP (11kV) | | 26 days | 0 days | 26 days | 0% | Wed 5/1/22 | Sun 30/1/22 | NA | NA | Fri 4/2/22 | Tue 1/3/22 | 30 days 1 | | | |
| 05 | PCCW-HKT | | 18 days | 0 days | 18 days | 0% | Wed 5/1/22 | Sat 22/1/22 | NA | NA | Sat 12/2/22 | Tue 1/3/22 | 38 days 1 | day 1004SS | | |
| 06 | Sat and Fresh Watermain (by | POC) | 18 days | 0 days | 18 days | 0% | Wed 5/1/22 | Sat 22/1/22 | NA | NA | Sat 12/2/22 | Tue 1/3/22 | 38 days 1 | day 1005SS | | |
| 07 | Underpass and Depressed Road | | 619 days | 142.15 days | 476.85 days | 0% | Tue 3/9/19 | Mon 4/10/21 | Tue 3/9/19 | NA | Tue 3/9/19 | Tue 1/3/22 | 120 days | | | |
| | 11 D | Task | Summary | | | Inactive N | Ailestone 🔷 | | Duration-o | nly | | Start-only | C | | External | l Mile |
| | v.11 Prog with Progress May-20 | | Project Sum | mary | | Inactive S | | | | mmary Rollup | | Finish-only | 3 | | Deadlin | |
| 51 22 | | Milestone 🔶 | Inactive Tasl | k | | Manual T | `ask | | Manual Su | mmary | | External Task | s | | Critical | |



|) Ta | ask Name | Duration | Actual | Remaining | Physical % | Early Start | Early Finish | ract No. ED/ Actual Start | Actual Finish | | Late Finish | Total | TRA | Predecessors | 202 | 20 |
|-----------|--|--------------|-------------------------|-------------------------|----------------|---------------------------|----------------------------|------------------------------|----------------------------|--------------------------|----------------------------|-------------------|----------|------------------------|----------|--------------|
| 1008 | North Depressed Rd (CH1560-1720) | | Duration 211.42 days | Duration 350.58 days | Complete 0% | Tue 3/9/19 | Tue 27/7/21 | Tue 3/9/19 | NA | Tue 3/9/19 | Tue 1/3/22 | Slack 177 days | | | | Q3 |
| 1008 | · · · · · | | | | 100% | | | | | | | | | | | |
| 1009 | Ground Monitoring Works Mobilization | 17 days | | 0 days 0 days | 100% | Tue 3/9/19 Fri 1/11/19 | Thu 19/9/19 Fri 8/11/19 | Tue 3/9/19 Fri 1/11/19 | Thu 19/9/19 Fri 8/11/19 | | Thu 19/9/19 Fri 8/11/19 | | 2 days | | | |
| | | | 7 days | | | | | | | | | | 0 days | | | |
| 011 | Complete the Diveration of Existing Overhang Cable along the North Depressed Rd | | 1 day | 0 days | 100% | Sat 26/10/19 | | Sat 26/10/19 | | | Sat 26/10/19 | 0 days | 0.5 days | 1000 1010 1011 | | |
| 012 | Drive Sheet Pile (380m, 15,000m penetration depth) Prod. Rate by 2 teams (around 125m penetration depth per day per team) | 39 days | 39 days | 0 days | 100% | Fri 22/11/19 | Thu 9/1/20 | Fri 22/11/19 | Thu 9/1/20 | Fri 22/11/19 | Thu 9/1/20 | 0 days | 0.5 days | 1009,1010,1011 | | |
| 013 | Pumping Test | 120 days | 75 days | 45 days | 0% | Thu 20/2/20 | Fri 17/7/20 | Thu 20/2/20 | NA | Thu 20/2/20 | Sat 18/7/20 | 1 day | 0.5 days | 1012 | | |
| 1014 | CH1560 - CH1720 North Depress Road | 449 days | 98.66 days | 350.34 days | 0% | Mon 20/1/20 | Tue 27/7/21 | Mon 20/1/20 | NA | Mon 20/1/20 | Tue 1/3/22 | 177 days | | | ++ | ╇ |
| 1015 | Excavation with Shoring Installation - Prod Rate: 270m3/d/team. | 145 days | 98 days | 47 days | 0% | Mon 20/1/20 | Sat 18/7/20 | Mon 20/1/20 | NA | Mon 20/1/20 | Sat 18/7/20 | -11 days | 1 day | 1012 | | |
| 016 | (~36,611m3). 1 team CNCE No. 73 - April 2020 Inclement Weather | 8 days | 0 days | 8 days | 0% | Mon 20/7/20 | Tue 28/7/20 | NA | NA | Tue 7/7/20 | Wed 15/7/20 | -11 days | | 1015,73 | - | ╉║ |
| .017 | May 2020 - Inclement Weather | 3 days | 0 days | 3 days | 0% | Wed 29/7/20 | Fri 31/7/20 | NA | NA | Thu 16/7/20 | Sat 18/7/20 | -11 days | | 1016,74 | | \mathbf{H} |
| 1018 | Rock Fill Replacement (Final Level) | | 0 days | 6 days | 0% | Sat 1/8/20 | | NA | NA | Mon 20/7/20 | Sat 25/7/20 | -11 days | | 1013,1015,1017 | | |
| 019 | 6 Bay Base Slabs + 3 Levels Wall Both Sides | 55 days | | 55 days | 0% | Wed 3/6/20 | | NA | NA | Thu 21/5/20 | Sat 25/7/20 | -11 days | | 1015SS+107 day | | |
| 020 | Base Slab and Wall Below 4th Level Shoring | 25 days | | 25 days | 0% | Sat 8/8/20 | | NA | NA | Mon 27/7/20 | Mon 24/8/20 | -11 days | | 1019,1015,1018 | | Ţ |
| | - | | | | | | | | | | | | | | | |
| 021 | Backfilling and 4th Level Shoring Removal | 18 days | - | 18 days | 0% | Mon 7/9/20 | | NA | NA | Tue 25/8/20 | Mon 14/9/20 | -11 days | | 1020 | | |
| .022 | Wall Construction (between 3rd and 4th levels shoring) and Remaining Base Slab | | | 24 days | 0% | Mon 28/9/20 | Wed 28/10/20 | | NA | Tue 15/9/20 | Wed 14/10/20 | -11 days | | 1021 | | |
| .023 | Backfilling and 3rd Level Shoring Removal | 18 days | | 18 days | 0% | Thu 29/10/20 | Wed 18/11/20 | | NA | Thu 15/10/20 | Thu 5/11/20 | -11 days | | 1022 | | |
| 024 | Structure Works Below 2nd & 3rd Levels Shoring | 23 days | 0 days | 23 days | 0% | Thu 19/11/20 | Tue 15/12/20 | NA | NA | Fri 6/11/20 | Wed 2/12/20 | -11 days | | 1023 | | |
| 025 | Backfilling and 2nd Level Shoring Removal | 18 days | 0 days | 18 days | 0% | Wed 16/12/20 | Fri 8/1/21 | NA | NA | Thu 3/12/20 | Wed 23/12/20 | -11 days | | 1024 | | |
| .026 | Remaining Wall Construction | 30 days | 0 days | 30 days | 0% | Sat 9/1/21 | Tue 16/2/21 | NA | NA | Thu 24/12/20 | Sat 30/1/21 | -11 days | | 1025 | | |
| 027 | Backfill & extract sheet pile (CH1560 to CH1720) | 26 days | 0 days | 26 days | 0% | Wed 17/2/21 | Thu 18/3/21 | NA | NA | Mon 1/2/21 | Fri 5/3/21 | -11 days | 1 day | 1026 | | |
| 028 | Emergency walkway & median barrier installation | 20 days | 0 days | 20 days | 0% | Tue 1/6/21 | Thu 24/6/21 | NA | NA | Mon 3/1/22 | Tue 25/1/22 | 177 days | 2 days | 1027 | | |
| 029 | Parapet installation | 27 days | 0 days | 27 days | 0% | Fri 25/6/21 | Tue 27/7/21 | NA | NA | Wed 26/1/22 | Tue 1/3/22 | 177 days | 3 days | 1028 | | |
| 030 | CH1720 - CH1850 (130m long) (2 x teams) | 477 days | 0 days | 477 days | 0% | Mon 15/6/20 | Mon 4/10/21 | NA | NA | Mon 15/6/20 | Mon 4/10/21 | 0 days | | | l 🖻 | |
| 031 | Drive sheet pile (approx. 17000m penetration depth, 380m/day) | 46 days | 0 days | 46 days | 0% | Mon 15/6/20 | Sat 8/8/20 | NA | NA | Mon 15/6/20 | Sat 8/8/20 | 0 days | 2 day | | | _ |
| 032 | Pumping Test | 22 days | 0 days | 22 days | 0% | Mon 10/8/20 | Thu 3/9/20 | NA | NA | Mon 10/8/20 | Thu 3/9/20 | 0 days | 1 days | 1031,1045 | | Ě |
| 033 | CH1720 - CH1850 (130m long) (2 x teams) Top Portion: Excavation with Shoring Installation = 23,000 cu.m. (320m3/d/team x 2) | 42 days | 0 days | 42 days | 0% | Fri 4/9/20 | Sat 24/10/20 | NA | NA | Fri 4/9/20 | Sat 24/10/20 | 0 days | 2 day | 1032 | | |
| | | 50.1 | | 50.1 | 0.07 | | 16 20/12/20 | | | | 1. 20/12/20 | | | 1000 | | |
| .034 | CH1720 - CH1850 (130m long) (2 x teams) Bottom Portion: Excavation with Shoring Installation = 23,876 cu.m. (250m3/d/team x 2) | 52 days | 0 days | 52 days | 0% | Tue 27/10/20 | Mon 28/12/20 | NA | NA | Tue 27/10/20 | Mon 28/12/20 | 0 days | l day | 1033 | | |
| 035 | Rock fill - Prod. Rate: (3,469m3) (160m3/d/team. 2 team) | 6 days | 0 days | 6 days | 0% | Tue 29/12/20 | Tue 5/1/21 | NA | NA | Tue 29/12/20 | Tue 5/1/21 | 0 days | 1 day | 1033,1034 | | |
| 036 | Base Slab - 8 bays. Prod. Rate: 12d/team/bay include pipe laying. 4 teams | 26 days | 0 days | 26 days | 0% | Wed 3/3/21 | Thu 1/4/21 | NA | NA | Wed 3/3/21 | Thu 1/4/21 | 0 days | 2 day | 1035,1042,262 | | |
| 037 | Wall - 8 bays. Prod. Rate: 3 level of shoring 12d/bay/level/team. 4 teams | 75 days | 0 days | 75 days | 0% | Tue 6/4/21 | Tue 6/7/21 | NA | NA | Tue 6/4/21 | Tue 6/7/21 | 0 days | 3 days | 1036 | | |
| 038 | Top Slab - 8 bays. Prod. Rate: 18d/team/bay, 4 teams | 38 days | 0 days | 38 days | 0% | Wed 7/7/21 | Thu 19/8/21 | NA | NA | Wed 7/7/21 | Thu 19/8/21 | 0 days | 2 day | 1037 | | |
| 039 | Falsework Removal | 37 days | | 37 days | 0% | Fri 20/8/21 | Mon 4/10/21 | NA | NA | Fri 20/8/21 | Mon 4/10/21 | | 2 day | 1038 | | |
| .040 | Sheetbile Extraction and Backfill | 13 days | | 13 days | 0% | Fri 20/8/21 | | NA | NA | Fri 17/9/21 | Mon 4/10/21 | 24 days | | 1038 | | |
| .040 | Underground Plant Room next to Underpass | 45 days | | 45 days | 0% | Wed 6/1/21 | | NA | NA | Wed 6/1/21 | Tue 2/3/21 | 0 days | 1 day | 1050 | | |
| .041 | | | - | | 0% | | | NA | NA | Wed 6/1/21 Wed 6/1/21 | | - | 3 day | 714,1035,262,28 | | |
| | Underground pump house structure | 45 days | | 45 days | | Wed 6/1/21 | | | | | Tue 2/3/21 | 0 days | Juay | / 14,1033,202,28 | | |
| 1043 | Underpass & South Depressed Road CH1850-1950 - (100m long) 8 bays x 13.5m long | | 65.36 days | 54.64 days | 0% | Wed 26/2/20 | Thu 23/7/20 | Wed 26/2/20 | | Wed 26/2/20 | Sat 8/8/20 | 14 days | <u> </u> | | | 1 |
| 1044 | Drive sheet pile (12,530m embedded length sheetpile) Prod. Rate 380m/team/day | 32 days | - | 0 days | 100% | Wed 26/2/20 | Mon 6/4/20 | | | Wed 26/2/20 | Mon 6/4/20 | | 5 days | | | |
| .045 | Pumping Test | 80 days | | 51 days | 36% | Fri 17/4/20 | Thu 23/7/20 | | NA | Fri 17/4/20 | Sat 8/8/20 | 14 days | | 1044 | ++ | • |
| 046 | Underpass & South Depress Road (CH1850 to CH1950) | 539 days | 27.64 days | 511.36 days | 0% | Thu 23/4/20 | Wed 13/10/21 | Thu 23/4/20 | NA | Thu 23/4/20 | Tue 1/3/22 | 139 days | | | + | \neg |
| 1047 | Excavation with Shoring Installation (Upper Portion) - Prod. Rate: 270m3/d/team. 1 team 16,000m3) | 80 days | 24 days | 56 days | 23% | Thu 23/4/20 | Thu 30/7/20 | Thu 23/4/20 | NA | Thu 23/4/20 | Fri 4/9/20 | 31 days | 5 days | 1045SS+6 days | ++ | |
| .048 | Excavation with Shoring Installation (Lower Portion) - Prod. Rate: 270m3/d/team. 1 team 16,000m3) | 65 days | 0 days | 65 days | 0% | Fri 31/7/20 | Fri 16/10/20 | NA | NA | Sat 5/9/20 | Mon 23/11/20 | 31 days | 5 day | 1047,1045FF+12 days | | |
| 1049 | Rock fill - Prod. Rate: 160m3/d/team (1,745m3) | 7 days | 0 days | 7 days | 0% | Sat 17/10/20 | Sat 24/10/20 | NA | NA | Tue 24/11/20 | Tue 1/12/20 | 31 days | 1 day | 1047,1048 | | |
| 1050 | Blinding | 1 day | 0 days | 1 day | 0% | Tue 27/10/20 | Tue 27/10/20 | NA | NA | Wed 2/12/20 | Wed 2/12/20 | 31 days | 0.5 days | 1049 | | |
| | | | | | | | | | | | | | | | | |
| itle: Rev | v.11 Prog with Progress | Summary | | | Inactive I | | | Duration-on | - | | Start-only | | C | | al Miles | stone |
| | -May-20 | Project Sumi | mary | | Inactive S | Summary | | IManual Sun | ımary Rollup 🍙 | | Finish-only | | 3 | Deadli | 16 | |




| Ta | ask Name | Duration | Actual | Remaining | Physical % | Early Start | Early Finish | Actual Stor | t Actual Finis | sh Late Start | Late Finish | Total TRA | Predecessors | 20 |
|-----------|---|---------------|----------|-----------|------------|--------------|--------------|-------------|----------------|---------------|--------------|-------------------|-----------------------|---------|
| | | | Duration | Duration | Complete | | | | | | | Slack | 1 1040055015 | 2 |
| .051 | Underpass Formworks Design and Method Statement Submission | | 0 days | 0 days | 0% | Mon 14/9/20 | Mon 14/9/20 | | NA | Tue 3/11/20 | Tue 3/11/20 | 50 days 1 day | 1051 | |
| 052 | Underpass Formworks Design and Method Statement Comment & Appraoval | | - | 30 days | 0% | Mon 14/9/20 | Tue 13/10/20 | | NA | Tue 3/11/20 | Wed 2/12/20 | 50 days 1 day | 1051 | |
| 1053 | Casting base slab (12d/bay/team x 3) (6 bays) | 26 days | | 26 days | 0% | Wed 28/10/20 | | | NA | Thu 3/12/20 | Tue 5/1/21 | 31 days 2 day | 1050,1052,262 | |
| 1054 | Waterproofing & Bacfilling before S3 Shoring Removal | 12 days | 0 days | 12 days | 0% | Fri 27/11/20 | Thu 10/12/20 | NA | NA | Wed 6/1/21 | Tue 19/1/21 | 31 days 1 day | 1053 | |
| 1055 | S3 Shoring ELS Removal + North/South End Re-propping | 7 days | 0 days | 7 days | 0% | Fri 11/12/20 | Fri 18/12/20 | NA | NA | Wed 20/1/21 | Wed 27/1/21 | 31 days 1 day | 1054 | |
| 1056 | Wall Construction up to soffit of S2 Shoring (12d/bay/team x 3) (6 bays) | 24 days | 0 days | 24 days | 0% | Sat 19/12/20 | Tue 19/1/21 | NA | NA | Thu 28/1/21 | Sat 27/2/21 | 31 days 2 day | 1055 | |
| 1057 | Waterproofing & Bacfilling before S2 Shoring Removal | 12 days | 0 days | 12 days | 0% | Wed 20/1/21 | Tue 2/2/21 | NA | NA | Mon 1/3/21 | Sat 13/3/21 | 31 days 1 day | 1056 | |
| 1058 | S2 Shoring ELS Removal + North/South End Re-propping | 7 days | 0 days | 7 days | 0% | Wed 3/2/21 | Wed 10/2/21 | NA | NA | Mon 15/3/21 | Mon 22/3/21 | 31 days 1 day | 1057 | |
| 1059 | Wall Construction up to soffit of S1 Shoring (12d/bay/team x 3) (6 bays) | 24 days | 0 days | 24 days | 0% | Thu 11/2/21 | Sat 13/3/21 | NA | NA | Tue 23/3/21 | Thu 22/4/21 | 31 days 2 day | 1058 | |
| 1060 | Waterproofing & Bacfilling before S1 Shoring Removal | 12 days | 0 days | 12 days | 0% | Mon 15/3/21 | Sat 27/3/21 | NA | NA | Fri 23/4/21 | Fri 7/5/21 | 31 days 1 day | 1059 | |
| 1061 | S1 Shoring ELS Removal + North/South End Re-propping | 7 days | 0 days | 7 days | 0% | Mon 29/3/21 | Thu 8/4/21 | NA | NA | Sat 8/5/21 | Sat 15/5/21 | 31 days 1 day | 1060 | |
| 1062 | Scaffold erection for roof slab | 24 days | 0 days | 24 days | 0% | Fri 9/4/21 | Fri 7/5/21 | NA | NA | Mon 17/5/21 | Tue 15/6/21 | 31 days 2 day | 1061 | |
| 1063 | Roof slab construction (18d/bay/team x 3) (6 bays) | 42 days | 0 days | 42 days | 0% | Sat 8/5/21 | Mon 28/6/21 | NA | NA | Wed 16/6/21 | Wed 4/8/21 | 31 days 4 days | 1062 | |
| 1064 | Waterproofing & Backfilling upto tunnel top | 28 days | 0 days | 28 days | 0% | Tue 29/6/21 | Sat 31/7/21 | NA | NA | Thu 5/8/21 | Mon 6/9/21 | 31 days 2 day | 1063 | |
| 1065 | Scaffold removal after 28 days from casting | 22 days | 0 days | 22 days | 0% | Mon 26/7/21 | Thu 19/8/21 | NA | NA | Thu 13/1/22 | Thu 10/2/22 | 141 days 1 day | 1063FS+22 days | |
| 1066 | Sheetpile extraction (Ch1851-CH1950) | 22 days | 0 days | 22 days | 0% | Mon 2/8/21 | Thu 26/8/21 | NA | NA | Tue 7/9/21 | Mon 4/10/21 | 31 days 1 day | 1064 | |
| 1067 | Emergency walkway & median barrier installation | 9 days | | 9 days | 0% | Fri 24/9/21 | Tue 5/10/21 | | NA | Fri 11/2/22 | Mon 21/2/22 | 112 days 1 day | 323,1066,1040,1 | |
| 1068 | Parapet installation | | 0 days | 7 days | 0% | Wed 6/10/21 | Wed 13/10/21 | | NA | Tue 22/2/22 | Tue 1/3/22 | 112 days 1 day | 1067 | |
| 1069 | CH1950 - CH2020 (70m long) (2 x teams) 4 bays x 17.5m long - Average 3 laye | | - | 209 days | 0% | Fri 19/3/21 | Mon 29/11/21 | | NA | Sat 6/3/21 | Tue 1/3/22 | -11 days | 1007 | |
| 1070 | Shoring Drive sheet pile (approx. 8,800m embedded length sheetpile), 380m/team/day | | | 24 days | 0% | Fri 19/3/21 | Mon 19/4/21 | | NA | Sat 6/3/21 | Tue 6/4/21 | -11 days 1 day | 1027 | |
| 1070 | Excavation with Shoring Installation - Prod. Rate: 2 teams x 250m3/d/team. | | | 30 days | 0% | Tue 20/4/21 | Wed 26/5/21 | | NA | Wed 7/4/21 | Wed 12/5/21 | -11 days 1 day | 1027 | |
| | (14,500m3) | 30 days | | | | | | | | | | | , | |
| 1072 | Rock Fill Replacement | | 0 days | 6 days | 0% | Thu 27/5/21 | | NA | NA | Thu 13/5/21 | Thu 20/5/21 | -11 days 0.5 days | 1071 | |
| 1073 | Blinding | | 0 days | 1 day | 0% | Thu 3/6/21 | | NA | NA | Fri 21/5/21 | Fri 21/5/21 | -11 days 0.5 days | 1071,1072 | |
| 1074 | Base Slab - 4 bays. Prod. Rate: 12d/team/bay include pipe laying. 2 team | 26 days | 0 days | 26 days | 0% | Fri 4/6/21 | Tue 6/7/21 | NA | NA | Sat 22/5/21 | Tue 22/6/21 | -11 days 2 days | 1073 | |
| 1075 | Wall - 4 bays. Prod. Rate: 3 level of shoring 12d/bay/level/team. 2 teams | 67 days | 0 days | 67 days | 0% | Wed 16/6/21 | Thu 2/9/21 | NA | NA | Wed 2/6/21 | Fri 20/8/21 | -11 days 6 days | 1074SS+9 days | |
| 1076 | Backfill & extract sheet pile (CH1950 to CH2020) | 25 days | 0 days | 25 days | 0% | Fri 3/9/21 | Mon 4/10/21 | NA | NA | Sat 21/8/21 | Sat 18/9/21 | -11 days 2 days | 1075 | |
| 1077 | CH1950 to CH2020: Emergency walkway & median barrier installation | 20 days | 0 days | 20 days | 0% | Tue 5/10/21 | Thu 28/10/21 | NA | NA | Mon 3/1/22 | Tue 25/1/22 | 73 days 2 days | 1075,1076 | |
| 1078 | CH1950 to CH2020: Pavement work | 7 days | 0 days | 7 days | 0% | Fri 29/10/21 | Fri 5/11/21 | NA | NA | Wed 26/1/22 | Sat 5/2/22 | 73 days 1 day | 1077 | |
| 1079 | CH1950 to CH2020: Parapet installation | 20 days | 0 days | 20 days | 0% | Sat 6/11/21 | Mon 29/11/21 | NA | NA | Mon 7/2/22 | Tue 1/3/22 | 73 days 2 day | 1076,1077,1078 | |
| 1080 | South Depressed Road CH2020-2050 (40m long) (2 x teams) 5 bays x 13.5m lon Average 2 layers of shoring | ng - 134 days | 0 days | 134 days | 0% | Mon 2/8/21 | Tue 11/1/22 | NA | NA | Sun 5/9/21 | Tue 1/3/22 | 30 days | | |
| 1081 | Open Excavation | 17 days | 0 days | 17 days | 0% | Tue 5/10/21 | Mon 25/10/21 | NA | NA | Mon 20/9/21 | Mon 11/10/21 | -11 days 3 days | 1076 | |
| 1082 | Blinding | 2 days | 0 days | 2 days | 0% | Tue 26/10/21 | Wed 27/10/21 | NA | NA | Tue 12/10/21 | Wed 13/10/21 | -11 days 0 days | 1081 | |
| 1083 | South Depress Road - Formworks Design and Method Statement Submission | 0 days | 0 days | 0 days | 0% | Mon 2/8/21 | Mon 2/8/21 | NA | NA | Sun 5/9/21 | Sun 5/9/21 | 34 days 1 day | | |
| 1084 | South Depress Road - Formworks Design and Method Statement Comment & | 2 40 days | 0 days | 40 days | 0% | Mon 2/8/21 | Fri 10/9/21 | NA | NA | Sun 5/9/21 | Thu 14/10/21 | 34 days 1 day | 1083 | |
| 1085 | Appraoval Base Slab - 3 bays. Prod. Rate: 12d/team/bay include pipe laying. 2 teams | 12 days | 0 days | 12 days | 0% | Thu 28/10/21 | Wed 10/11/21 | NA | NA | Fri 15/10/21 | Thu 28/10/21 | -11 days 2 day | 1082,1084,314 | |
| 1086 | Wall - 3 bays. Prod. Rate: 2 level of shoring 12d/bay/level/team. 2 teams | 12 days | 0 days | 12 days | 0% | Fri 12/11/21 | Thu 25/11/21 | NA | NA | Sat 30/10/21 | Fri 12/11/21 | -11 days 0.5day | 1085SS+13 | |
| 1087 | Wall - 3 bays. Prod. Rate: 2 level of shoring 12d/bay/level/team. 2 teams | 12 days | | 12 days | 0% | Sat 20/11/21 | | NA | NA | Mon 8/11/21 | Sat 20/11/21 | -11 days 0.5day | days 1086SS+7 days | |
| 1088 | Backfill & extract sheet pile | 19 days | | 19 days | 0% | Fri 26/11/21 | Fri 17/12/21 | | NA | Fri 14/1/22 | Tue 8/2/22 | 39 days 1 day | 1086 | |
| 1089 | Curing and Formwork Ramoval | 19 days | | 19 days | 0% | Fri 26/11/21 | Fri 17/12/21 | | NA | Thu 30/12/21 | Fri 21/1/22 | 27 days 1 day | 1086 | |
| 1009 | Emergency walkway & median barrier installation | | 0 days | 6 days | 0% | Sat 18/12/21 | Fri 24/12/21 | | NA | Wed 9/2/22 | Tue 15/2/22 | 39 days 2 days | 1086,1088,323 | |
| | Pavement work | | | - | 0% | | | NA | NA | | | | | |
| 1091 | | | 0 days | 6 days | | Tue 28/12/21 | | | | Wed 16/2/22 | Tue 22/2/22 | 39 days 1 day | 1090 | |
| 1092 | Parapet installation | | 0 days | 6 days | 0% | Wed 5/1/22 | Tue 11/1/22 | | NA | Wed 23/2/22 | Tue 1/3/22 | 39 days 1 day | 1090,1088,1091 | |
| 1093 | 5.0 CH1386-1950 (564m) : Utlity Laying Team 2 (by Others) | 332 days | | 332 days | 0% | Sat 17/4/21 | Mon 14/3/22 | | NA | Thu 19/8/21 | Tue 1/3/22 | -13 days | | |
| 1094 | CLP (132kV) | 30 days | 0 days | 30 days | 0% | Fri 14/1/22 | Sat 12/2/22 | NA | NA | Mon 31/1/22 | Tue 1/3/22 | 17 days 1 day | 946,990,1027 | |
| 1095 | HKCG | 18 days | 0 days | 18 days | 0% | Fri 14/1/22 | Mon 31/1/22 | NA | NA | Tue 25/1/22 | Fri 11/2/22 | 11 days 1 day | 946,990,1027 | |
| itle: Por | v.11 Prog with Progress | Summary | | | Inactive 1 | Milestone 🔷 | | Duration | -only | | Start-only | C | Exte | mal Mil |
| | -May-20 Split | | | 1 | Inactive S | | | | Summary Rollup | • | Finish-only | 3 | Dead | |
| | Milestone | Inactive Task | k | | Manual T | ľask | | Manual | Summary | | External Tas | ks | Criti | :al |




| 096 097 098 099 | sk Name HGC CATV | Duration 15 days | Duration | Remaining Duration | Physical % Complete | Early Start | Early Finish | Actual Star | t Actual Fini | an Law Start | Late Finish | Total Slack | TRA | Predecessors | 202 Q2 | |
|--------------------------|---|---------------------|----------|-----------------------|------------------------|--------------|--------------|-------------|---------------|--------------|--------------|----------------|---------|-----------------|-----------|---|
| 97 98 | | 15 days | 0 days | | | | | | | | | | | | | |
| 98 | CATV | | | 15 days | 0% | Fri 21/1/22 | Fri 4/2/22 | NA | NA | Tue 1/2/22 | Tue 15/2/22 | 11 days | | 1095SS+7 days, | | |
| | | 13 days | 0 days | 13 days | 0% | Fri 28/1/22 | Wed 9/2/22 | NA | NA | Tue 8/2/22 | Sun 20/2/22 | 11 days | 1 day | 1096SS+7 days | | |
| 199 | Towngas telecom | 15 days | 0 days | 15 days | 0% | Fri 4/2/22 | Fri 18/2/22 | NA | NA | Tue 15/2/22 | Tue 1/3/22 | 11 days | 1 day | 1097SS+7 days | | |
| | North & South Depress Raod and Underpass: Finishing and E&M Works | 120 days | 0 days | 120 days | 0% | Tue 5/10/21 | Tue 1/3/22 | NA | NA | Tue 5/10/21 | Tue 1/3/22 | 0 days | | | | |
| 00 | Finishing & Fitting Out Work, and E&M Works Installation | 120 days | 0 days | 120 days | 0% | Tue 5/10/21 | Tue 1/3/22 | NA | NA | Tue 5/10/21 | Tue 1/3/22 | 0 days | 8 days | 306,271,323,108 | | |
| 101 | Pump Room Next to Underpass: Finishing and E&M Works | 158 days | 0 days | 158 days | 0% | Sat 17/4/21 | Tue 26/10/21 | NA | NA | Thu 19/8/21 | Tue 1/3/22 | 102 days | | | | |
| 102 | Finishing Works and E&M installation | 73 days | 0 days | 73 days | 0% | Sat 17/4/21 | Thu 15/7/21 | NA | NA | Thu 19/8/21 | Mon 15/11/21 | 102 days | 3 days | 1042FS+36 days | | |
| 103 | Pump Installation | 60 days | 0 days | 60 days | 0% | Fri 16/7/21 | Fri 24/9/21 | NA | NA | Tue 16/11/21 | Thu 27/1/22 | 102 days | 2 days | 1102 | | |
| 104 | Testing and Commissioning | 25 days | 0 days | 25 days | 0% | Sat 25/9/21 | Tue 26/10/21 | NA | NA | Fri 28/1/22 | Tue 1/3/22 | 102 days | 1 days | 1102,1103 | | |
| 105 | Planned Completion for Section 1 | 0 days | 0 days | 0 days | 0% | Mon 14/3/22 | Mon 14/3/22 | NA | NA | Tue 1/3/22 | Tue 1/3/22 | -13 days | | 1408,1414,1068, | | |
| 106 | Sections 2,4 and 8 | 824 days | 0 days | 824 days | 0% | Mon 10/8/20 | Wed 17/5/23 | NA | NA | Mon 17/8/20 | Wed 29/5/24 | 6 days | | | | |
| 107 | Offsite 14 units of precast box culvert with outfall fabrication | 100 days | 0 days | 100 days | 0% | Mon 19/10/20 | Fri 19/2/21 | NA | NA | Thu 3/12/20 | Thu 8/4/21 | 38 days | 30 days | 406,414 | | |
| 108 | MDN application | 45 days | 0 days | 45 days | 0% | Mon 26/10/20 | Wed 9/12/20 | NA | NA | Sun 21/1/24 | Tue 5/3/24 | 1182 d | 1 days | | | |
| 109 | | 67 days | | 67 days | 0% | Thu 10/12/20 | | NA | NA | Wed 6/3/24 | Wed 29/5/24 | 962 days | | | | |
| 110 | Installation of Silt Curtain with Concrete Sinkers | | 0 days | 6 days | 0% | Thu 10/12/20 | Wed 16/12/20 | | NA | Thu 23/5/24 | Wed 29/5/24 | 1023 d | | 1108 | | |
| 110 | Demolition of Existing Seawall | 37 days | - | 37 days | 0% | Thu 10/12/20 | Mon 25/1/21 | | NA | Wed 6/3/24 | Mon 22/4/24 | 962 days | | 1108 | | |
| | - | | - | | | | | | | | | | | | | |
| 112 | Grade 200 rock filling and placing levelling stone | 30 days | | 30 days | 0% | Tue 26/1/21 | | NA | NA | Tue 23/4/24 | Wed 29/5/24 | 962 days | 1 uay | 1111 | | |
| 113 | CH86 to CH70 ELS Works | 136 days | | 136 days | 0% | Mon 10/8/20 | Thu 21/1/21 | | NA | Mon 17/8/20 | Sat 27/2/21 | 6 days | | | | |
| 114 | Temporary Works Design Preparation | 25 days | | 25 days | 0% | Mon 10/8/20 | | NA | NA | Mon 17/8/20 | Mon 14/9/20 | | 1 days | | | |
| 115 | Comment by PM | 25 days | 0 days | 25 days | 0% | Tue 8/9/20 | Thu 8/10/20 | NA | NA | Tue 15/9/20 | Thu 15/10/20 | 6 days | 1 days | 1114 | | |
| 116 | Sheetpiling Installation with Grouting & Pumping Test (56m long on plan) | 50 days | 0 days | 50 days | 0% | Fri 16/10/20 | Mon 14/12/20 |) NA | NA | Fri 16/10/20 | Mon 14/12/20 | 0 days | 1 day | 1420,1423,1115 | | |
| 117 | Excavation with Shoring Installation (1350 cu.m., 150 cu.m./d) | 12 days | 0 days | 12 days | 0% | Tue 15/12/20 | Wed 30/12/20 | NA | NA | Tue 22/12/20 | Thu 7/1/21 | 6 days | 3 day | 1116 | | |
| 118 | Preparation of formation and laying of blinding layer | 18 days | 0 days | 18 days | 0% | Thu 31/12/20 | Thu 21/1/21 | NA | NA | Thu 4/2/21 | Sat 27/2/21 | 29 days | 0.5 day | 1117 | | |
| 119 | CH70 to CH30 ELS Works | 43 days | 0 days | 43 days | 0% | Mon 16/11/20 | Thu 7/1/21 | NA | NA | Mon 16/11/20 | Thu 7/1/21 | 0 days | | | | |
| 120 | Sheetpiling Installation (80m on plan) | 14 days | 0 days | 14 days | 0% | Mon 16/11/20 | Tue 1/12/20 | NA | NA | Mon 16/11/20 | Tue 1/12/20 | 0 days | 0.5 day | 1116SS+25 days | | |
| 121 | Excavation with Shoring Installation (4500 cu.m., 160 cu.m./d x 1 team) and Preparation of Formation and Laying of Blinding Layer | 29 days | 0 days | 29 days | 0% | Wed 2/12/20 | Thu 7/1/21 | NA | NA | Wed 2/12/20 | Thu 7/1/21 | 0 days | 1 day | 1120 | | |
| 100 | | 41.1 | 0.1 | (1.) | 0.01 | E : 0/1/01 | 0 | | 1.1 | E : 0/1/01 | 0 | 0.1 | 1.1 | | | |
| 122 | DCS Seawater Intake (Insitu Section Bay 15) | 41 days | | 41 days | 0% | Fri 8/1/21 | | NA | NA | Fri 8/1/21 | Sat 27/2/21 | | 1 days | | | |
| 123 | Construction of Cast in-situ Box Culvert with feeder pipe installation with Connection to Extisting Box Culvert(Bay 15, approx. 12m long) | 41 days | 0 days | 41 days | 0% | Fri 8/1/21 | Sat 27/2/21 | NA | NA | Fri 8/1/21 | Sat 27/2/21 | 0 days | 1 day | 1117,1121 | | |
| 124 | Precast Units Installation | 151 days | 0 days | 151 days | 0% | Mon 1/3/21 | Tue 31/8/21 | NA | NA | Mon 1/3/21 | Tue 30/5/23 | 0 days | | | | |
| 125 | Preparation for Connecting Precast Units and Cast In-situ Bay 15 | 6 days | 0 days | 6 days | 0% | Mon 1/3/21 | Sat 6/3/21 | NA | NA | Mon 1/3/21 | Sat 6/3/21 | 0 days | 1 days | 1123,1118 | | |
| 126 | Installation of 14 precast units with feeder pipe installation (2.5 days per unit) | 37 days | | 37 days | 0% | Mon 8/3/21 | Thu 22/4/21 | | NA | Mon 8/3/21 | Thu 22/4/21 | | 2 days | 1125,1107SS+75 | | |
| 127 | | - | - | 33 days | 0% | Fri 23/4/21 | Wed 2/6/21 | | NA | Fri 23/4/21 | Wed 2/6/21 | 0 days | | days 1126 | | |
| 121 | Inspection Shaft Construction and Backfilling Upto +2.0mPD + Feeder Pipe Laying + Backfilling upto Final Formation Level | JJ uays | 0 udys | 55 uays | 0.0 | 111 2017121 | 11 CU 2/0/21 | 1111 | 110 | 11123/4/21 | 1100 20121 | 0 uays | 0.5 uay | 1120 | | |
| 128 | Seawall Reinstatement | 75 days | 0 days | 75 days | 0% | Thu 3/6/21 | Tue 31/8/21 | NA | NA | Sat 25/2/23 | Tue 30/5/23 | 518 days | 2 days | 1127 | | |
| 129 | Section 4: Part 2E | 225 days | 0 days | 225 days | 0% | Mon 15/8/22 | Wed 17/5/23 | NA | NA | Sat 10/9/22 | Tue 30/5/23 | 10 days | | | | |
| 130 | Abandon Existing DCS - Temp. Works Design and Method Statement Submission | 0 days | 0 days | 0 days | 0% | Mon 15/8/22 | Mon 15/8/22 | NA | NA | Sat 10/9/22 | Sat 10/9/22 | 26 days | 1 day | | | |
| 131 | Abandon Existing DCS - Temp. Works Design and Method Statement Comment & | 35 days | 0 days | 35 days | 0% | Mon 15/8/22 | Sun 18/9/22 | NA | NA | Sat 10/9/22 | Fri 14/10/22 | 26 days | 1 day | 1130 | | |
| 132 | Appraoval Part 2E - Abandon of existing DCS | 185 days | 0 days | 185 days | 0% | Mon 3/10/22 | Wed 17/5/23 | NA | NA | Sat 15/10/22 | Tue 30/5/23 | 10 days | 9 days | 20,1131 | | |
| 133 | Planned Completion for Section 4 | 0 days | - | 0 days | 0% | Wed 17/5/23 | Wed 17/5/23 | | NA | Tue 30/5/23 | Tue 30/5/23 | 10 days | | 1132 | | |
| 134 | Section 8: Part 2A - Diversion & abandon of extg DCS box culvert | 194 days | - | 194 days | 0% | Thu 1/4/21 | Wed 24/11/21 | | NA | Fri 9/4/21 | Thu 2/12/21 | 4 days | | | | |
| 135 | - | 0 days | | 0 days | 0% | Thu 1/4/21 | Thu 1/4/21 | | NA | Fri 9/4/21 | Fri 9/4/21 | 8 days | 1 dav | | | |
| 136 | Method Statement Submission Diversion & Abandon of Existing DCS Box Culvert - Temp. Works Design and Method Statement Comment & Appraoval | | | 21 days | 0% | Thu 1/4/21 | Wed 21/4/21 | | NA | Fri 9/4/21 | Thu 29/4/21 | | 1 day | 1135 | | |
| 137 | TTA Implementation | 1 day | 0 days | 1 day | 0% | Thu 22/4/21 | Thu 22/4/21 | NA | NA | Fri 30/4/21 | Fri 30/4/21 | 7 days | 0.5 day | 1136 | | |
| | | | | | | | | | | | | | | | | _ |


Page 26 of 36




| | aalt Nama | During | A atri-1 | Domestin | Dlar:1 // | Earl- C. | East. E' | A atri-1 Cr | A at | h Loto Ct | Lote Eini 1 | T-+-1 | TDA | Deade | ~ | 020 |
|------|--|------------------------|------------|-----------------------|------------------------|--------------|--------------|-------------------------|---------------------|--------------|---------------------------|----------------|-----------|------------------|-------------------|-----------|
| | ask Name | Duration | Duration | Remaining Duration | Physical % Complete | Early Start | | Actual Start | | | Late Finish | Total Slack | TRA | Predecessors | Q2 | 020 Q3 |
| 1138 | Sheetpile Installation | 25 days | 0 days | 25 days | 0% | Fri 23/4/21 | Mon 24/5/21 | NA | NA | Mon 3/5/21 | Tue 1/6/21 | 7 days | 1 day | 1137 | | |
| 139 | Excavation with Shoring | 52 days | 0 days | 52 days | 0% | Tue 25/5/21 | Mon 26/7/21 | NA | NA | Wed 2/6/21 | Tue 3/8/21 | 7 days | 1 day | 1138 | | |
| 140 | Diversion of existing DCS box culvert | 26 days | 0 days | 26 days | 0% | Tue 27/7/21 | Wed 25/8/21 | NA | NA | Wed 4/8/21 | Thu 2/9/21 | 7 days | 2 days | 1137,410,1139 | | |
| 141 | Break up existing box culvert (4 walls) + top slab | 35 days | 0 days | 35 days | 0% | Thu 26/8/21 | Thu 7/10/21 | NA | NA | Fri 3/9/21 | Sat 16/10/21 | 7 days | 2 days | 1140 | | |
| 142 | Construct new walls at existing box culvert | 20 days | 0 days | 20 days | 0% | Fri 8/10/21 | Mon 1/11/21 | NA | NA | Mon 18/10/21 | Tue 9/11/21 | 7 days | 1 days | 1141 | | |
| 1143 | Abandon existing DCS box culvert | 20 days | 0 days | 20 days | 0% | Tue 2/11/21 | Wed 24/11/21 | NA | NA | Wed 10/11/21 | Thu 2/12/21 | 7 days | 1 days | 1142 | | |
| 1144 | Planned Completion for Section 8 | 0 days | 0 days | 0 days | 0% | Wed 24/11/21 | Wed 24/11/21 | l NA | NA | Thu 2/12/21 | Thu 2/12/21 | 7 days | 0 days | 1143 | | |
| 1145 | Section 3 | 729 days | 0 days | 729 days | 0% | Thu 16/5/19 | Tue 26/10/21 | NA | NA | Tue 2/6/20 | Tue 2/11/21 | 6 days | | | \vdash | |
| 1146 | Part 2C - Lift LT3 & LT4 | 729 days | 0 days | 729 days | 0% | Thu 16/5/19 | Tue 26/10/21 | NA | NA | Tue 2/6/20 | Tue 2/11/21 | 6 days | | | | |
| 1147 | Access Date - Part 2A.2C | 0 days | | 0 days | 0% | Tue 2/6/20 | Tue 2/6/20 | NA | NA | Tue 2/6/20 | Tue 2/6/20 | | 0 days | 4FS+369 days | | 2/6 |
| 1148 | Mobilization of plant and materials | 15 days | | 15 days | 0% | Thu 16/5/19 | Sat 1/6/19 | NA | NA | Sat 4/7/20 | Tue 21/7/20 | 337 days | | 11 0 1 0 0 uligo | | 12/0 |
| | - | | | - | | | | | | | | | | 11.47 | | |
| 1149 | TTA implementation | | 0 days | 4 days | 0% | Tue 2/6/20 | Fri 5/6/20 | NA | NA | Fri 17/7/20 | Tue 21/7/20 | 37 days | l day | 1147 | | |
| 1150 | Carry out Titpit and Identify Underground Utilities location | 12 days | | 12 days | 0% | Mon 15/6/20 | Fri 26/6/20 | NA | NA | Mon 22/6/20 | Fri 3/7/20 | 7 days | | | | 1 |
| 1151 | Discuss with Relevant Utilities Undertakers | 18 days | 0 days | 18 days | 0% | Sat 27/6/20 | Tue 14/7/20 | NA | NA | Sat 4/7/20 | Tue 21/7/20 | 7 days | | 1150 | | ħ |
| 1152 | Slew CLP Cable and Abandon Telecom Cable (tentative) | 75 days | 0 days | 75 days | 0% | Wed 15/7/20 | Mon 12/10/20 |) NA | NA | Wed 22/7/20 | Mon 19/10/20 | 6 days | 4 days | 1148,1149,1151 | | |
| 1153 | Lift Tower Foundation - Temp. Works Design and Method Statement Submission | 0 days | 0 days | 0 days | 0% | Tue 4/8/20 | Tue 4/8/20 | NA | NA | Tue 15/9/20 | Tue 15/9/20 | 42 days | 1 day | | | • |
| 1154 | Lift Tower Foundation - Temp. Works Design and Method Statement Comment & Appraoval | 35 days | 0 days | 35 days | 0% | Tue 4/8/20 | Mon 7/9/20 | NA | NA | Tue 15/9/20 | Mon 19/10/20 | 42 days | 1 day | 1153 | | |
| 1155 | Intall Sheetpile, ELS, Excavation and Temp. Works Installation (Shoring, Drainag | e 38 days | 0 days | 38 days | 0% | Tue 13/10/20 | Thu 26/11/20 | NA | NA | Tue 20/10/20 | Thu 3/12/20 | 6 days | 2 days | 1154,1152 | | |
| 1156 | & Slope Protection) Foundation Construction (Pad Footing include blinding layer, formwork erection, | 38 days | 0 days | 38 days | 0% | Fri 27/11/20 | Wed 13/1/21 | NA | NA | Fri 4/12/20 | Wed 20/1/21 | 6 days | 2 days | 1148,1152,175,1 | | |
| 1157 | rebar fixing & concreting) Sheepile Extraction & Backilling | 13 days | 0 days | 13 days | 0% | Thu 14/1/21 | Thu 28/1/21 | NA | NA | Thu 21/1/21 | Thu 4/2/21 | 6 days | 1 day | 1156 | | |
| 1158 | Lift Tower - Temp. Works Design and Method Statement Submission | 0 days | 0 days | 0 days | 0% | Mon 2/11/20 | Mon 2/11/20 | NA | NA | Fri 1/1/21 | Fri 1/1/21 | 60 days | 1 dav | | | |
| 159 | Lift Tower - Temp. Works Design and Method Statement Comment & Appraoval | 35 days | | 35 days | 0% | Mon 2/11/20 | | NA | NA | Fri 1/1/21 | Thu 4/2/21 | 60 days | | 1158 | | |
| 1160 | Lift Shaft Tower: 3 Lifts x 20 day/Lift, Falsework & Formwork Erection, Rebar | 63 days | | 63 days | 0% | Fri 29/1/21 | Mon 19/4/21 | | NA | Fri 5/2/21 | Mon 26/4/21 | | 3 days | 1156,1159,1157 | | |
| | Fixing & Concreting | | | - | | | | | | | | | | | | |
| 1161 | Lift installation (LT3 & LT4) | 90 days | | 90 days | 0% | Tue 20/4/21 | Fri 6/8/21 | NA | NA | Tue 27/4/21 | Fri 13/8/21 | | 5 days | 1160,713 | | |
| 162 | E & M installation | 30 days | | 30 days | 0% | Sat 7/8/21 | Fri 10/9/21 | NA | NA | Sat 14/8/21 | Fri 17/9/21 | | 3 days | 1161 | | |
| 1163 | Louvers and Glazing Installation | 26 days | - | 26 days | 0% | Fri 21/5/21 | Mon 21/6/21 | | NA | Sat 14/8/21 | Mon 13/9/21 | 71 days | | 1160FS+25 days | 8 | |
| 1164 | Parapet Installation and Finishing Works | 40 days | 0 days | 40 days | 0% | Tue 22/6/21 | Sat 7/8/21 | NA | NA | Tue 14/9/21 | Tue 2/11/21 | 71 days | 4 days | 1163 | | |
| 1165 | CLP Meter Installation | 0 days | 0 days | 0 days | 0% | Mon 1/2/21 | Mon 1/2/21 | NA | NA | Fri 20/8/21 | Fri 20/8/21 | 200 days | s 0.5 day | | | |
| 1166 | EMSD Submission Form 5 for Lift Inspection | 0 days | 0 days | 0 days | 0% | Mon 1/3/21 | Mon 1/3/21 | NA | NA | Fri 20/8/21 | Fri 20/8/21 | 172 days | s 0.5 day | 1165 | | |
| 1167 | EMSD Lift Inspection | 0 days | 0 days | 0 days | 0% | Sun 14/3/21 | Sun 14/3/21 | NA | NA | Fri 3/9/21 | Fri 3/9/21 | 172 days | s 0.5 day | 1166FS+14 days | 8 | |
| 1168 | Issuance of Lift Use Permit | 0 days | 0 days | 0 days | 0% | Mon 29/3/21 | Mon 29/3/21 | NA | NA | Sat 18/9/21 | Sat 18/9/21 | 172 days | 0.5 day | 1167FS+15 days | 8 | |
| 1169 | Testing & commissioning with Statutory Inspection | 36 days | 0 days | 36 days | 0% | Sat 11/9/21 | Tue 26/10/21 | NA | NA | Sat 18/9/21 | Tue 2/11/21 | 6 days | 1 days | 1162,1168 | | |
| 1170 | Footpath | 28 days | 0 days | 28 days | 0% | Tue 20/4/21 | Mon 24/5/21 | NA | NA | Tue 8/6/21 | Mon 12/7/21 | 40 days | 1 days | 1160 | | |
| 1171 | Open Space within Part 2C | 94 days | 0 days | 94 days | 0% | Tue 25/5/21 | Mon 13/9/21 | NA | NA | Tue 13/7/21 | Tue 2/11/21 | 40 days | 4 days | 1170,1230 | | |
| 1172 | Planned Completion for Section 3 | 0 days | 0 days | 0 days | 0% | Tue 26/10/21 | Tue 26/10/21 | NA | NA | Tue 2/11/21 | Tue 2/11/21 | 6 days | 0 days | 1171,1168,1169 | | |
| 1173 | Sections 5 and 9: Noise Barrier Installation | | 6.83 days | 373.17 days | 0% | Fri 20/3/20 | Sat 3/7/21 | Fri 20/3/20 | NA | Fri 20/3/20 | Mon 5/7/21 | - | 1 day | | | |
| 1174 | 1.0 Noise Barrier Shop Drawing Preparation, Offsite Fabrication | | 20.86 days | 120.14 days | 0% | Mon 6/4/20 | Thu 24/9/20 | Mon 6/4/20 | NA | Mon 6/4/20 | Mon 7/12/20 | 60 days | 1 duy | | | |
| | | | - | - | | | | | | | | - | 1 | | | |
| 1175 | CNP and TTA available | 0 days | | 0 days | 0% | Wed 24/6/20 | Wed 24/6/20 | | NA | Thu 20/8/20 | Thu 20/8/20 | 47 days | | | | 24 |
| 1176 | Expose the Extisting Noise Barrier Foundation | 70 days | | 45 days | 36% | Mon 6/4/20 | Fri 3/7/20 | Mon 6/4/20 | NA | Mon 6/4/20 | Tue 7/7/20 | 3 days | | | | |
| 1177 | Implement TTA | 2 days | 0 days | 2 days | 0% | Mon 13/7/20 | Tue 14/7/20 | NA | NA | Wed 18/11/20 | Thu 19/11/20 | 107 days | s 0.5 day | | | |
| 1178 | Expose the Extisting Noise Barrier Foundation under Existing Footpath | 15 days | 0 days | 15 days | 0% | Wed 15/7/20 | Fri 31/7/20 | NA | NA | Fri 20/11/20 | Mon 7/12/20 | 107 days | s 1 day | 1177 | | F |
| 1179 | Carry out the Site Survey for Existing Holding Down Bolt at Existing Landscaped Deck | 6 days | 0 days | 6 days | 0% | Wed 24/6/20 | Thu 2/7/20 | NA | NA | Thu 20/8/20 | Wed 26/8/20 | 47 days | 1 day | 1175 | | F |
| 1180 | Noise Barrier Shop Drawings Preparation | 30 days | 0 days | 30 days | 0% | Fri 31/7/20 | Thu 3/9/20 | NA | NA | Fri 21/8/20 | Thu 24/9/20 | 18 days | 0.5 day | 1176FF+18 days | 8 | |
| 1181 | Noise Barrier Shop Drawings Comment by PM | 18 days | 0 days | 18 days | 0% | Fri 4/9/20 | Thu 24/9/20 | NA | NA | Fri 25/9/20 | Sat 17/10/20 | 18 days | 0.5 day | 1180 | | |
| 1182 | PMAA Panel Material Sample Submission | 0 days | 0 days | 0 days | 0% | Sat 2/5/20 | Sat 2/5/20 | NA | NA | Sat 6/6/20 | Sat 6/6/20 | 30 days | 1 days | | • 2 | /5 |
| | T L | C | | | Tax of A | Vilestone | | Durantin | | | Channel 1 | | | | <u> </u> | ilart |
| | 11 Prog with Progress Task Max: 20 Split | Summary Project Sum | ımary | | Inactive M | | | Duration-o Manual Su | nly mmary Rollup | | Start-only Finish-only | | C] | | ernal Mi dline | iestor |
| | -May-20 | Inactive Tas | | | Manual T | | | Manual Su | | | External Tasl | | | | ical | |




| | Parla Nama | Durat A 1 | Dem . | Dl | E.1 04 | East E' ' | A . to 10: -: | A -4 1 - | | L -4- 17' ' ' | T. 1 | TDA | Deral | | 20 | |
|---------|---|--------------------------|-----------------------|------------------------|--------------|--------------|---------------|----------------|--------------|---------------|----------------|---------|-----------------|----------|----------|---|
| | Fask Name | Duration Actual Duration | Remaining Duration | Physical % Complete | Early Start | | | Actual Finis | | Late Finish | Total Slack | TRA | Predecessors | | 20 Q3 | (|
| 1183 | PMAA Panel Material Comment and Approval by PM | 18 days 0 days | 18 days | 0% | Sat 2/5/20 | Fri 22/5/20 | NA | NA | Sat 6/6/20 | Sat 27/6/20 | 30 days | 1 days | 1182 | | | |
| 1184 | PMAA Panel Material Coloring Sample Submission | 0 days 0 days | 0 days | 0% | Thu 4/6/20 | Thu 4/6/20 | NA | NA | Mon 29/6/20 | Mon 29/6/20 | 20 days | 1 days | 1183 | | 4/6 | |
| 1185 | PMAA Panel Material Coloring Sample Comment and Approval by PM | 10 days 0 days | 10 days | 0% | Thu 4/6/20 | Mon 15/6/20 | NA | NA | Mon 29/6/20 | Fri 10/7/20 | 20 days | 1 days | 1184 | | | |
| 1186 | Material Testing and Offsite Fabrication | 247 days 0 days | 247 days | 0% | Mon 1/6/20 | Tue 2/2/21 | NA | NA | Wed 10/6/20 | Wed 17/2/21 | 9 days | | | | | |
| 1187 | Holding Down Bolt Procurement | 61 days 0 days | 61 days | 0% | Fri 5/6/20 | Tue 4/8/20 | NA | NA | Wed 10/6/20 | Sun 9/8/20 | 5 days | 1 days | | | | |
| 1188 | Holding Down Bolt Testing | 45 days 0 days | 45 days | 0% | Wed 5/8/20 | Fri 18/9/20 | NA | NA | Mon 10/8/20 | Wed 23/9/20 | 5 days | 1 day | 1187 | | | |
| 1189 | Structural Steelwork Procurement | 81 days 0 days | 81 days | 0% | Mon 1/6/20 | Thu 20/8/20 | NA | NA | Sat 13/6/20 | Tue 1/9/20 | 12 days | 1 day | | | | |
| 1190 | Structural Steel Frame Material Testing | 46 days 0 days | 46 days | 0% | Fri 21/8/20 | Mon 5/10/20 | NA | NA | Wed 2/9/20 | Sat 17/10/20 | 12 days | 1 day | 1189 | | | h |
| 1191 | Structural Steel Frame Fabrication and Delivery | 120 days 0 days | 120 days | 0% | Tue 6/10/20 | Tue 2/2/21 | NA | NA | Sun 18/10/20 | Sun 14/2/21 | 12 days | 1 day | 1181,1190 | | | 1 |
| 1192 | Structural Steel Frame Start Delivery to Stie | 0 days 0 days | 0 days | 0% | Wed 25/11/20 | Wed 25/11/20 | NA | NA | Tue 8/12/20 | Tue 8/12/20 | 12 days | 1 day | 1191SS+51 days | | | 4 |
| 1193 | Polymethyl Metharylate (PMMA) and Associated Aluminium Sub-frame | 121 days 0 days | 121 days | 0% | Tue 16/6/20 | Wed 14/10/20 | NA | NA | Sat 11/7/20 | Sun 8/11/20 | 25 days | 1 day | 1185 | | | |
| 194 | Procurement Polymethyl Metharylate (PMMA) panel fabrication and delivery | 101 days 0 days | 101 days | 0% | Thu 15/10/20 | Sat 23/1/21 | NA | NA | Mon 9/11/20 | Wed 17/2/21 | 25 days | 30 days | 1193,1181 | | | |
| 195 | Temp Works Design for Noise Barrier | 106 days 0 days | 106 days | 0% | Sat 13/6/20 | Mon 19/10/20 | NA | NA | Fri 19/6/20 | Sat 24/10/20 | 5 days | | | ŀ | | 4 |
| 196 | ELS Design Preparation for Noise Barrier with ICE | 18 days 0 days | 18 days | 0% | Wed 17/6/20 | Thu 9/7/20 | NA | NA | Tue 23/6/20 | Wed 15/7/20 | 5 days | 1 day | | | | |
| 1197 | ELS Design for Noise Barrier Comment by AECOM | 21 days 0 days | 21 days | 0% | Fri 10/7/20 | | NA | NA | Thu 16/7/20 | Wed 5/8/20 | | 1 day | 1196 | | | |
| 1198 | Temporary Works Platform Design Preparation | 36 days 0 days | 36 days | 0% | Sat 13/6/20 | Mon 27/7/20 | | NA | Fri 19/6/20 | Sat 1/8/20 | | 1 day | | | | |
| 1190 | Temporary Working Platform Design Frequencies | 19 days 0 days | 19 days | 0% | Tue 28/7/20 | Tue 18/8/20 | | NA | Mon 3/8/20 | Mon 24/8/20 | | 1 day | 1198 | | | |
| 200 | Temporary Working Platform Fabrication | 51 days 0 days | 51 days | 0% | Wed 19/8/20 | Mon 19/10/20 | | NA | Tue 25/8/20 | Sat 24/10/20 | | 1 day | 1198 | | | l |
| | 2.0 Noise Barrier Footing and Modification Existing Column Stud | | 181.29 days | 0% | Fri 20/3/20 | | | NA | Fri 20/3/20 | Wed 23/9/20 | | 1 uay | 1199 | | | |
| 1201 | | 184 days 2.71 days | | | | | Fri 20/3/20 | | | | 4 days | | | | | |
| 1202 | Take up the Works Area | 1 day 1 day | 0 days | 0% | Fri 20/3/20 | | Fri 20/3/20 | Fri 20/3/20 | Fri 20/3/20 | Fri 20/3/20 | 0 days | | 1156 | | | |
| 1203 | Ground Investigation Works | 25 days 0 days | 25 days | 0% | Sat 4/7/20 | | NA | NA | Wed 8/7/20 | Wed 5/8/20 | | 1 day | 1176 | | | |
| 1204 | Diversion of Existing Utilities and ELS Construction | 42 days 0 days | 42 days | 0% | Mon 3/8/20 | | NA | NA | Thu 6/8/20 | Wed 23/9/20 | | 1 day | 1197,1203 | | | |
| 1205 | Fooing with Column Stud Construction | 61 days 0 days | 61 days | 0% | Wed 23/9/20 | Sat 5/12/20 | NA | NA | Thu 24/9/20 | Mon 7/12/20 | 1 day | | | | | ľ |
| 1206 | Bay 1 & 3 Fooing with Column Stud and Modification of Existing Column Stud along Bay 1 & 3 $$ | 10 days 0 days | 10 days | 0% | Wed 23/9/20 | Tue 6/10/20 | NA | NA | Thu 24/9/20 | Wed 7/10/20 | 1 day | 1 day | 1188,1204,184F | | | |
| 1207 | Bay 2 & 4 Fooing with Column Stud and Modification of Existing Column along Bay 2&4 | 10 days 0 days | 10 days | 0% | Wed 7/10/20 | Sat 17/10/20 | NA | NA | Thu 8/10/20 | Mon 19/10/20 | 1 day | 1 day | 1206 | | | f |
| 1208 | Bay 5 & 7 Fooing with Column Stud, Modification of Existing Stud along Bay 5& | &7 10 days 0 days | 10 days | 0% | Mon 19/10/20 | Fri 30/10/20 | NA | NA | Tue 20/10/20 | Sat 31/10/20 | 1 day | 1 day | 1207 | | | ĺ |
| 1209 | Bay 6 Fooing with Column Stud, Modification of Existing Stud along Bay 6 | 10 days 0 days | 10 days | 0% | Sat 31/10/20 | Wed 11/11/20 | NA | NA | Mon 2/11/20 | Thu 12/11/20 | 1 day | 1 day | 1208 | | | |
| 1210 | Backfill and extract sheet pile | 21 days 0 days | 21 days | 0% | Thu 12/11/20 | Sat 5/12/20 | NA | NA | Fri 13/11/20 | Mon 7/12/20 | 1 day | 1 day | 1209 | | | |
| 1211 | Modification of Remaining Colum Stud | 50 days 0 days | 50 days | 0% | Mon 7/12/20 | Fri 5/2/21 | NA | NA | Tue 8/12/20 | Sat 6/2/21 | 1 day | 1 day | | | | ĺ |
| 1212 | Modification of Remaining Column Stud | 50 days 0 days | 50 days | 0% | Mon 7/12/20 | Fri 5/2/21 | NA | NA | Tue 8/12/20 | Sat 6/2/21 | 1 day | 1 day | 1210,1178 | | | |
| 1213 | Noise Barrier Installation | 258 days 0 days | 258 days | 0% | Wed 19/8/20 | Sat 3/7/21 | NA | NA | Sat 26/9/20 | Mon 5/7/21 | 1 day | 1 day | | | r - | |
| 1214 | CNP Application | 31 days 0 days | 31 days | 0% | Wed 19/8/20 | Fri 18/9/20 | NA | NA | Sat 26/9/20 | Mon 26/10/20 | 38 days | 1 day | 1199 | | | H |
| 1215 | Temporary Platform Delivery to Site | 0 days 0 days | 0 days | 0% | Mon 19/10/20 | Mon 19/10/20 | NA | NA | Tue 27/10/20 | Tue 27/10/20 | 5 days | 0.5 day | 1200 | | | |
| 1216 | Temporary Platform On-site Assembly (Night Time) | 36 days 0 days | 36 days | 0% | Tue 20/10/20 | Tue 1/12/20 | NA | NA | Tue 27/10/20 | Mon 7/12/20 | 5 days | 0.5 day | 1214,1215 | | | |
| 1217 | Structural Steel Frame Installation | 119 days 0 days | 119 days | 0% | Mon 7/12/20 | Wed 5/5/21 | NA | NA | Tue 8/12/20 | Thu 6/5/21 | 1 day | 1 day | 1192,121288,12 | | | |
| 1218 | PMMA and Associated Aluminum Sub-frame Installation | 117 days 0 days | 117 days | 0% | Fri 8/1/21 | Wed 2/6/21 | NA | NA | Sat 9/1/21 | Thu 3/6/21 | 1 day | 1 day | 1194SS+50 days | | | |
| 1219 | Lighting Installation | 25 days 0 days | 25 days | 0% | Thu 3/6/21 | | NA | NA | Fri 4/6/21 | Mon 5/7/21 | 1 day | 1 day | 1218FF+25 days | | | |
| 1220 | Rainwater downpipe | 25 days 0 days | 25 days | 0% | Thu 3/6/21 | | NA | NA | Fri 4/6/21 | Mon 5/7/21 | 1 day | 1 day | 1218FF+25 days | | | |
| 1220 | Bus Lay-by | 25 days 0 days | 25 days | 0% | Thu 3/6/21 | | NA | NA | Fri 4/6/21 | Mon 5/7/21 | 1 day | | 1218FF+25 days | | | |
| 1221 | Planned Completion for Section 5 & Section 9 | 0 days 0 days | 0 days | 0% | Sat 3/7/21 | | NA | NA | Mon 5/7/21 | Mon 5/7/21 | 1 day | 0 days | 1218,1219,1220, | | | |
| 222 | Section 6 | | 1192.27 days? | | Thu 16/5/19 | | Thu 16/5/19 | | Thu 16/5/19 | Wed 29/5/24 | 298 da | o uays | 1210,1217,1220, | | | |
| | | 1201 days 8.73 days | | | | | | | | | | | | | | |
| 1224 | Fencing (15m/d) & Hoarding Erection (10m/d) | 915 days 185.72 days | | 0% | Tue 15/10/19 | Thu 10/11/22 | | | Tue 15/10/19 | Fri 30/12/22 | 42 days | 1.7 | 101.0 | | | |
| 1225 | Hoarding - Part 1 (~57m) | 51 days 0 days | 51 days | 0% | Tue 1/12/20 | | NA | NA | Wed 21/9/22 | Mon 21/11/22 | | | 121,8 | | | |
| 1226 | Fencing - Part 1 (758m) | 6 days 0 days | 6 days | 0% | Sat 19/9/20 | | NA | NA | Mon 1/3/21 | Sat 6/3/21 | 130 days | | 121,8 | | | ţ |
| 227 | Fencing - Part 2A (~458m) - 4 team | 12 days 0 days | 12 days | 0% | Wed 3/2/21 | Fri 19/2/21 | NA | NA | Sat 5/2/22 | Fri 18/2/22 | 296 days | 1 days | 9,121,1147,1445 | | | |
| tle: Re | v.11 Prog with Progress | Summary | 1 | Inactive N | dilestone 🔷 | | Duration-on | ly | | Start-only | | C | Exte | rnal Mil | estone | 1 |
| | 2-May-20 | Project Summary | 1 | Inactive S | | | | nmary Rollup 📲 | | Finish-only | | 3 | | dline | | |
| | Milestone | Inactive Task | | Manual T | ask | | Manual Sun | nmary | 1 | External Tas | KS | | Criti | ical | | |




|) Ta | isk Name | Duration | Actual | Remaining | Physical % | Early Start | Early Finish | Actual Start | Actual Finish | Late Start | Late Finish | Total | TRA | Predecessors | 202 | 20 | — |
|-----------|---|------------------------|----------|---------------------|----------------|--------------|--------------|---------------------------|------------------------|---------------------------|---------------------------|-------------------|----------|------------------|--------------------|----------|----------------|
| 1228 | Hoarding - Part 2A (~379m) - 4 team | | Duration | Duration 12 days | Complete 0% | Mon 2/11/20 | Sat 14/11/20 | | NA | Sat 5/2/22 | Fri 18/2/22 | Slack 373 days | | 9,121,1147,1445 | Q2 | Q3 | Q ² |
| 1228 | | 12 days | | - | 0% | | Tue 2/3/21 | | | Sat 3/2/22 Sat 19/2/22 | | | - | | | | |
| | Fencing - Part 2B (~132m) | | 0 days | 9 days | | Sat 20/2/21 | | NA | NA | | Tue 1/3/22 | 296 days | | 10,121,1227,122 | | Ų | |
| 1230 | Hoarding - Part 2C (~106m) | | 0 days | 9 days | 0% | Sat 19/9/20 | Tue 29/9/20 | | NA | Fri 2/7/21 | Mon 12/7/21 | 229 days | - | 9,121,1147,1445 | | | T |
| 1231 | Hoarding - Part 2E (~37m) | | 0 days | 4 days | 0% | Mon 3/10/22 | Fri 7/10/22 | | NA | Tue 22/11/22 | Fri 25/11/22 | 42 days | - | 11,121,1225 | | | |
| 1232 | Fencing - Part 3A (~326m) | 24 days | - | 24 days | 0% | Fri 14/10/22 | Thu 10/11/22 | | NA | Fri 2/12/22 | Fri 30/12/22 | 42 days | | 12,121,1235 | | | |
| 1233 | Fencing - Part 3D (~29m) | 2 days | 0 days | 2 days | 0% | Sat 19/9/20 | Mon 21/9/20 | | NA | Sat 12/6/21 | Tue 15/6/21 | 214 days | | 14,121 | | } | Ħ |
| 1234 | Fencing - Part 3E (~23m) | 2 days | 0 days | 2 days | 0% | Wed 13/1/21 | Thu 14/1/21 | | NA | Wed 16/6/21 | Thu 17/6/21 | 123 days | 0 days | 14,121,1236,123 | | | |
| 1235 | Fencing - Part 3F (~62m) | 5 days | 0 days | 5 days | 0% | Sat 8/10/22 | Thu 13/10/22 | NA | NA | Sat 26/11/22 | Thu 1/12/22 | 42 days | 0 days | 15,121,1231,123 | | | |
| 1236 | Fencing - Part 3G (~69m) | 5 days | 0 days | 5 days | 0% | Tue 5/1/21 | Sat 9/1/21 | NA | NA | Mon 7/6/21 | Fri 11/6/21 | 123 days | 0 days | 14,121 | | | |
| 1237 | Fencing - Part 3I (~19m) | 2 days | 0 days | 2 days | 0% | Mon 11/1/21 | Tue 12/1/21 | NA | NA | Sat 12/6/21 | Tue 15/6/21 | 123 days | 0 days | 14,121,1236 | | | |
| 1238 | Fencing - Part 4 (~180m) | 14 days | 0 days | 14 days | 0% | Fri 5/3/21 | Sat 20/3/21 | NA | NA | Tue 24/5/22 | Thu 9/6/22 | 361 days | 2 days | 121,13,1237 | | | |
| 1239 | Fencing - Part 6A (~19m) | 2 days | 0 days | 2 days | 0% | Sat 19/9/20 | Mon 21/9/20 | NA | NA | Sat 26/9/20 | Mon 28/9/20 | 6 days | 0 days | 8,121,1241 | | T T | |
| 1240 | Fencing - Part 6B (~23m) | 2 days | 0 days | 2 days | 0% | Tue 22/9/20 | Wed 23/9/20 | NA | NA | Tue 29/9/20 | Wed 30/9/20 | 6 days | 0 days | 8,121,1239 | | * | 1 |
| 1241 | Hoarding - WA1 (~300m) | 41 days | 41 days | 0 days | 70% | Tue 15/10/19 | Sat 30/11/19 | Tue 15/10/19 | Sat 30/11/19 | Tue 15/10/19 | Sat 30/11/19 | 0 days | 0.5 days | 18,121 | \rightarrow | | |
| 1242 | Fencing (15m/d) & Hoarding Erection (10m/d) - Upon Works Completion | 100 days | 0 days | 100 days | 0% | Tue 5/7/22 | Tue 1/11/22 | NA | NA | Fri 5/8/22 | Fri 2/12/22 | 27 days | | | | | |
| 1243 | Fencing - ~1437m | 100 days | 0 days | 100 days | 0% | Tue 5/7/22 | Tue 1/11/22 | NA | NA | Fri 5/8/22 | Fri 2/12/22 | 27 days | 5 days | 1527 | | | |
| 1244 | Hoarding - ~260m | 28 days | 0 days | 28 days | 0% | Tue 5/7/22 | Fri 5/8/22 | NA | NA | Mon 19/9/22 | Sat 22/10/22 | 64 days | 2 days | 1527 | | | |
| 1245 | Demolition Work - Extg Fire Service Station | 89 days | 89 days | 0 days | 0% | Fri 16/8/19 | Sat 30/11/19 | Fri 16/8/19 | Sat 30/11/19 | Fri 16/8/19 | Sat 30/11/19 | 0 days | | | | | |
| 1246 | Asbesto Survey (PS Cl. 2.04(9)) | 8 days | 8 days | 0 days | 100% | Fri 16/8/19 | Fri 23/8/19 | Fri 16/8/19 | Fri 23/8/19 | Fri 16/8/19 | Fri 23/8/19 | 0 days | 0.5 days | 1226 | | | |
| 1247 | Demolish of abandoned Fire Service Station | 11 days | 11 days | 0 days | 100% | Tue 19/11/19 | Sat 30/11/19 | Tue 19/11/19 | Sat 30/11/19 | Tue 19/11/19 | Sat 30/11/19 | 0 days | 0.5 days | 1246 | | | |
| 248 | Rising Main | 623 days | 0 days | 623 days | 0% | Tue 1/12/20 | Tue 3/1/23 | NA | NA | Mon 1/2/21 | Tue 30/5/23 | 50 days | | | | | |
| 1249 | Rising Main - Method Statement Submission | | 0 days | 0 days | 0% | Tue 1/12/20 | Tue 1/12/20 | NA | NA | Mon 1/2/21 | Mon 1/2/21 | 62 days | 0.5 days | | | | |
| 1250 | Rising Main Method Statement Comment & Appraoval | 35 days | - | 35 days | 0% | Tue 1/12/20 | Mon 4/1/21 | | NA | Mon 1/2/21 | Sun 7/3/21 | 62 days | - | 1249 | | | |
| 1251 | Part 1 - CHA660-1097.77 - 2x160mm dia (~438m) | 95 days | | 95 days | 0% | Mon 8/2/21 | Mon 7/6/21 | | NA | Mon 8/3/21 | Sat 3/7/21 | 21 days | | 8,1226,427,419,1 | | | |
| 1251 | Part 9A - CHA32-71 - 2x160mm dia (~39m) (KD5) | 15 days | - | 15 days | 0% | Tue 8/6/21 | Fri 25/6/21 | NA | NA | Mon 5/7/21 | Wed 21/7/21 | 21 days | | 8,1251 | | | |
| 253 | Part 9B Rising Main | 36 days | | 36 days | 0% | Sat 26/6/21 | Sat 7/8/21 | NA | NA | Thu 22/7/21 | Wed 1/9/21 | 21 days | | 1252 | | | |
| 1255 | Part 3B - CHA418-443 - 2x160mm dia (~25m) (KD7) | | 0 days | 10 days | 0% | | Thu 19/8/21 | | NA | Thu 2/9/21 | | | | 13,125288,1253 | | | |
| 1254 | Part 9 - CHA0-363 & 71-363 - 2x160mm dia. (~655m) (KD4) | | | - | 0% | Tue 31/8/21 | Fri 28/1/22 | | NA | Thu 2/9/21 | | | | 16,1254SS | | | |
| | | 124 days | | 124 days | | | | | | | Mon 31/1/22 | 2 days | | | | | |
| 1256 | Part 8 - CHA363-418&443-452 - 2x160mm dia (~64m) | 20 days | | 20 days | 0% | Sat 29/1/22 | Thu 24/2/22 | | NA | Thu 9/3/23 | Fri 31/3/23 | 330 days | | 1255 | | | |
| 1257 | Part 3A - CH452-660 - 2x160mm dia (~208m) | 45 days | - | 45 days | 0% | Fri 11/11/22 | Tue 3/1/23 | NA | NA | Sat 1/4/23 | Tue 30/5/23 | 117 days | 6 days | 12,1232,1256 | | | |
| 1258 | Allow Access for EMSD third District Cooling System Contractor for DCS Pipelin Laying at Parts 3A, 3B, 8, 9 and 9A | e 0 days | 0 days | 0 days | 0% | Tue 3/1/23 | Tue 3/1/23 | NA | NA | Tue 30/5/23 | Tue 30/5/23 | 147 days | | 1257 | | | |
| 1259 | Underground Drainage (Stormwater & Sewerage Drainage) | 496 days | 0 days | 496 days | 0% | Tue 1/12/20 | Wed 3/8/22 | NA | NA | Wed 31/3/21 | Wed 5/10/22 | 51 days | | | | | |
| 1260 | Procurement of Stormwater Drainage Pipes | 90 days | 0 days | 90 days | 0% | Tue 16/2/21 | Sun 16/5/21 | NA | NA | Wed 31/3/21 | Mon 28/6/21 | 43 days | 1 day | | | | |
| 1261 | Stormwater Drainage | 299 days | | 299 days | 0% | Tue 15/6/21 | Wed 15/6/22 | NA | NA | Tue 29/6/21 | Wed 21/9/22 | 12 days | | 428,465,1260 | | | |
| 1262 | Stormwater Drainage - ELS Temp. Works Design and Method Statement | 0 days | - | 0 days | 0% | Tue 15/6/21 | Tue 15/6/21 | | NA | Tue 29/6/21 | Tue 29/6/21 | 14 days | 1 day | | | | |
| 1263 | Submission Stormwater Drainage - ELS Temp. Works Design and Method Statement | 35 days | | 35 days | 0% | Tue 15/6/21 | Mon 19/7/21 | | NA | Tue 29/6/21 | Mon 2/8/21 | 14 days | | 1262 | | | |
| 1264 | Ch1000 - CH1087 (~92.5m, 2 M/H) | 16 days | - | 16 days | 0% | Tue 20/7/21 | Fri 6/8/21 | NA | NA | Tue 3/8/21 | Fri 20/8/21 | 12 days | | 1263 | | | |
| 1265 | CH1087 - CH1189.4 (~210m, 9 M/H) | 24 days | | 24 days | 0% | Sat 7/8/21 | Fri 3/9/21 | NA | NA | Sat 21/8/21 | Fri 17/9/21 | 12 days | | 1265 | | | |
| 1265 | CH1189.4 - CH1189.4 (~210m, 9 M/H) CH1189.4 - CH1394 (~167m, 3 MH) - Bridge D3 | 24 days | | 24 days | 0% | Tue 24/8/21 | Mon 20/9/21 | | NA | Tue 9/11/21 | Mon 6/12/21 | 63 days | - | 944SS | | | |
| | | | | | | | | | | | | | | | | | |
| 1267 | CH1394 - CH1444.7 (~40m, 3 M/H) - S. Ramp | 21 days | | 21 days | 0% | Tue 7/9/21 | Sat 2/10/21 | | NA | Tue 9/11/21 | Thu 2/12/21 | 51 days | | 1266SS,988SS+ | | | |
| 1268 | CH1444.7 - CH1560 (~222m, 10 M/H) - Rd D3 | 38 days | | 38 days | 0% | Wed 23/6/21 | Fri 6/8/21 | NA | NA | Mon 21/2/22 | Wed 6/4/22 | 198 days | | 987 | | | |
| 1269 | CH1560 - CH1720 (~239m, 8 M/H) - N.D. Rd | 14 days | - | 14 days | 0% | Sat 7/8/21 | Mon 23/8/21 | | NA | Thu 7/4/22 | Tue 26/4/22 | 198 days | | 1263,1268,436 | | | |
| 1270 | CH1720 - CH1920 (~450.7m, 13 M/H) Underpass | 96 days | 0 days | 96 days | 0% | Tue 24/8/21 | Thu 16/12/21 | | NA | Wed 27/4/22 | Thu 18/8/22 | 198 days | - | 1269 | | | |
| 1271 | CH1920 - CH2000 (~160m, 6 M/H) S.D. Rd | 14 days | 0 days | 14 days | 0% | Fri 17/12/21 | Wed 5/1/22 | NA | NA | Fri 19/8/22 | Sat 3/9/22 | 198 days | 1 days | 1270 | | | |
| | | 0 | | | | flat. | | P : | | | 0 | | F | | | | _ |
| | .11 Prog with Progress Task Split | Summary Project Sum | mary | | Inactive M | | | Duration-on Manual Sun | ly 📃 1mary Rollup 💼 | | Start-only Finish-only | | C] | Exter Dead | mal Mile: lline | tone | |
| is of 22- | -May-20 Milestone | Inactive Tas | | ~ | Manual T | - | | Manual Sun | | | External Task | | - | Critic | | | |




| D Ta | ask Name | Duration | A ctuol | Domaining | Dhysical (/ | Farly Ctout | | Actual Start | Actual Finish | , | Late Finish | Total TD A | Dradaoaccore | 20 |)20 |
|-----------|--|-----------------------------|--------------------|-----------------------|------------------------|--------------|--------------|--------------------------|-----------------------------|--------------|--|---|------------------|---------------|-------------|
| | | Duration | Actual Duration | Remaining Duration | Physical % Complete | Early Start | | | | | | Total TRA Slack | Predecessors | Q2 |)20 Q3 |
| 1272 | CH2000 - CH2060 (~84m, 2 M/H) - S.D. Rd | 14 days | 0 days | 14 days | 0% | Thu 6/1/22 | Fri 21/1/22 | NA | NA | Mon 5/9/22 | Wed 21/9/22 | 198 days 1 days | 1085SS+12 days | 8 | |
| 1273 | CH2060 - CH2118.93 (~50.7m, 2 M/H) - Rd D3 | 14 days | 0 days | 14 days | 0% | Mon 4/10/21 | Wed 20/10/21 | NA | NA | Fri 3/12/21 | Sat 18/12/21 | 51 days 1 days | 1267 | | |
| 274 | CH100 - CH147 (~169m, 5 M/H) - L12 Road | 38 days | 0 days | 38 days | 0% | Mon 2/5/22 | Wed 15/6/22 | NA | NA | Sat 2/7/22 | Mon 15/8/22 | 51 days 3 days | 1275,1229 | | |
| 275 | Open Space & Promenade (~457m, 11 M/H) | 76 days | 0 days | 76 days | 0% | Tue 25/1/22 | Sat 30/4/22 | NA | NA | Tue 29/3/22 | Thu 30/6/22 | 51 days 6 days | 1504,458,459,12 | | |
| 1276 | L12d Stormwater | 50 days | 0 days | 50 days | 0% | Thu 21/10/21 | Fri 17/12/21 | NA | NA | Wed 26/1/22 | Mon 28/3/22 | 80 days | 1273,490 | | |
| 1277 | Sewerage Drainage | 496 days | 0 days | 496 days | 0% | Tue 1/12/20 | Wed 3/8/22 | NA | NA | Sat 29/5/21 | Wed 5/10/22 | 51 days | | | |
| 1278 | Procurement of Sewerage Pipes | 90 days | 0 days | 90 days | 0% | Tue 1/12/20 | Sun 28/2/21 | NA | NA | Sat 29/5/21 | Thu 26/8/21 | 179 days 0.5 day | S | | |
| 1279 | Sewerage Drainage - Temp. Works Design and Method Statement Submission | 0 days | 0 days | 0 days | 0% | Wed 2/6/21 | Wed 2/6/21 | NA | NA | Sat 28/8/21 | Sat 28/8/21 | 87 days 0.5 day | s | | |
| 1280 | Sewerage Drainage - Temp. Works Design and Method Statement Comment & | 21 days | 0 days | 21 days | 0% | Wed 2/6/21 | Tue 22/6/21 | NA | NA | Sat 28/8/21 | Fri 17/9/21 | 87 days 0.5 day | s 1279 | | |
| 281 | Appraoval CH1000 - CH1087 (~68m, 3 M/H) | 19 days | 0 days | 19 days | 0% | Tue 15/6/21 | Wed 7/7/21 | NA | NA | Fri 27/8/21 | Fri 17/9/21 | 62 days 1 days | 428,451,465,466 | 5 | |
| 1282 | CH1087 - CH1189.4 (~47m, 1 no M/H) | 14 days | 0 days | 14 days | 0% | Sat 4/9/21 | Mon 20/9/21 | NA | NA | Sat 18/9/21 | Wed 6/10/21 | 12 days 1 days | 1265,1278,1280 | , | |
| 1283 | CH100 - CH147 (~156m, 6 M/H) - L12 Road | 41 days | 0 days | 41 days | 0% | Thu 16/6/22 | Wed 3/8/22 | NA | NA | Tue 16/8/22 | Wed 5/10/22 | 51 days 3 days | 1274,1280,1275 | | |
| 284 | Underground Watermain | 629 days | 0 days | 629 days | 0% | Tue 15/12/20 | Fri 27/1/23 | NA | NA | Fri 14/5/21 | Thu 16/3/23 | 41 days | | | |
| 1285 | Fresh Watermain | 519 days | 0 days | 519 days | 0% | Tue 15/12/20 | Wed 14/9/22 | NA | NA | Fri 14/5/21 | Thu 16/3/23 | 119 days | | | |
| 286 | Fresh Watermain - Method Statement Submission | 0 days | | 0 days | 0% | Tue 1/6/21 | Tue 1/6/21 | NA | NA | Sat 7/8/21 | Sat 7/8/21 | 67 days 1 days | | | |
| 287 | Fresh Watermain Method Statement Comment & Appraoval | 35 days | - | 35 days | 0% | Tue 1/6/21 | | NA | NA | Sat 7/8/21 | Fri 10/9/21 | 67 days 1 days | 1286 | | |
| 1287 | Fresh Watermain Procurement | 120 days | | 120 days | 0% | Mon 11/1/21 | Mon 10/5/21 | | NA | Fri 14/5/21 | Fri 10/9/21 | 123 days 1 days | 1200 | | |
| 1288 | CH1000 - CH1087 (~191m) Rd D3 | 20 days | | 20 days | 0% | Tue 6/7/21 | Wed 28/7/21 | | NA | Sat 11/9/21 | Wed 6/10/21 | 58 days 1 days | 1288,1287 | | |
| | | | | - | 0% | | | | | | | | | | |
| 1290 | CH1087 - CH1189.4 (~212m) - N. Ramp | 4 days | | 4 days | | Tue 21/9/21 | | NA | NA | Thu 7/10/21 | Mon 11/10/21 | 12 days 0 days | 1282,467,1289 | | |
| 291 | CH1189.4 - CH1394 (~409.2m) - Bridge D3 | 42 days | | 42 days | 0% | Tue 10/8/21 | Tue 28/9/21 | NA | NA | Fri 15/10/21 | Thu 2/12/21 | 54 days 2 days | 1288,944FF | | |
| 292 | CH1394 - CH1444.7 (~101.4m) - S. Ramp | 10 days | | 10 days | 0% | Tue 6/7/21 | Fri 16/7/21 | NA | NA | Mon 15/8/22 | Thu 25/8/22 | 332 days 0 days | 988SS+10 days, | | |
| 293 | CH1444.7 - CH1560 (~165m) - Rd D3 | 30 days | - | 30 days | 0% | Mon 12/7/21 | Sat 14/8/21 | NA | NA | Sat 27/11/21 | Tue 4/1/22 | 116 days 0 days | 988SS+15 days | | |
| 1294 | CH1720 - CH1920 (~25m) - Underpass | 2 days | 0 days | 2 days | 0% | Fri 17/12/21 | Sat 18/12/21 | NA | NA | Fri 16/9/22 | Sat 17/9/22 | 221 days 0 days | 1270,444 | | |
| 1295 | CH2060 - CH2118.93 (~47m) - Rd D3 | 2 days | 0 days | 2 days | 0% | Sat 16/10/21 | Mon 18/10/21 | NA | NA | Wed 15/12/21 | Thu 16/12/21 | 51 days 0 days | 1273SS+10 days | 5 | |
| 1296 | CH100 - CH147 (~280m) - L12 Road | 30 days | 0 days | 30 days | 0% | Tue 17/5/22 | Tue 21/6/22 | NA | NA | Tue 28/6/22 | Tue 2/8/22 | 35 days 2 days | 1297 | | |
| 1297 | Open Space & Promenade (~1,093m) | 110 days | | 110 days | 0% | | Mon 16/5/22 | | NA | Wed 12/1/22 | Fri 27/5/22 | 10 days 1 day | 1497,458,111 | | |
| 1298 | Freshwater main across Kai Tak River | 50 days | 0 days | 50 days | 0% | Tue 17/5/22 | Fri 15/7/22 | NA | NA | Tue 15/11/22 | Thu 12/1/23 | 151 days 1 day | 1297,514 | | |
| 1299 | L12d Freshwater | 50 days | 0 days | 50 days | 0% | Tue 15/12/20 | Wed 17/2/21 | NA | NA | Tue 15/11/22 | Thu 12/1/23 | 569 days | 498 | | |
| 1300 | Fresh Watermain T&C | 51 days | 0 days | 51 days | 0% | Sat 16/7/22 | Wed 14/9/22 | NA | NA | Fri 13/1/23 | Thu 16/3/23 | 151 days 1 day | 1297,1296,1298 | , | |
| 1301 | Salt Watermain | 591 days | 0 days | 591 days | 0% | Mon 1/2/21 | Fri 27/1/23 | NA | NA | Sun 20/6/21 | Thu 16/3/23 | 41 days | | | |
| 1302 | Salt Watermain - Method Statement Submission | 0 days | 0 days | 0 days | 0% | Mon 24/5/21 | Mon 24/5/21 | NA | NA | Mon 13/9/21 | Mon 13/9/21 | 112 days 1 day | | | |
| 1303 | Salt Watermain Method Statement Comment & Appraoval | 35 days | 0 days | 35 days | 0% | Mon 24/5/21 | Sun 27/6/21 | NA | NA | Mon 13/9/21 | Sun 17/10/21 | 112 days 1 day | 1302 | | |
| 1304 | Salt Watermain Procurement | 120 days | 0 days | 120 days | 0% | Mon 1/2/21 | Mon 31/5/21 | NA | NA | Sun 20/6/21 | Sun 17/10/21 | 139 days 1 day | | | |
| 1305 | CH1000 - CH1087 (~157m) Rd D3 | 15 days | 0 days | 15 days | 0% | Mon 28/6/21 | Thu 15/7/21 | NA | NA | Thu 18/8/22 | Sat 3/9/22 | 341 days 1 days | 1304,1303 | | |
| 1306 | CH1087 - CH1189.4 (~218m) - N. Ramp | 4 days | 0 days | 4 days | 0% | Mon 27/9/21 | Thu 30/9/21 | NA | NA | Tue 12/10/21 | Sat 16/10/21 | 12 days 1 day | 1290 | | |
| 1307 | CH1189.4 - CH1394 (~409.2m) - Bridge D3 | 40 days | 0 days | 40 days | 0% | Sat 2/10/21 | Thu 18/11/21 | NA | NA | Mon 18/10/21 | Thu 2/12/21 | 12 days 0.5 day | s 1291SS,1303,45 | | |
| 1308 | CH1394 - CH1444.7 (~101.4m) - S. Ramp | 10 days | 0 days | 10 days | 0% | Sat 17/7/21 | Wed 28/7/21 | NA | NA | Fri 26/8/22 | Tue 6/9/22 | 332 days 1 day | 1292 | | |
| 1309 | CH1444.7 - CH1560 (~165m) - Rd D3 | 18 days | 0 days | 18 days | 0% | Mon 16/8/21 | Sat 4/9/21 | NA | NA | Wed 29/6/22 | Wed 20/7/22 | 258 days 1 day | 1293 | | |
| 1310 | CH1560 - CH1720 (~160m) - NDR | 50 days | 0 days | 50 days | 0% | Fri 19/11/21 | Wed 19/1/22 | NA | NA | Thu 21/7/22 | Sat 17/9/22 | 197 days | 1307,1309,444 | | |
| 1311 | CH1720 - CH1920 (~25m) - Underpass | | 0 days | 3 days | 0% | Thu 20/1/22 | Sat 22/1/22 | NA | NA | Mon 19/9/22 | Wed 21/9/22 | 197 days 1 day | 1294,1310 | | |
| 1312 | CH2060 - CH2118.93 (~47m) - Rd D3 | | 0 days | 2 days | 0% | Mon 24/1/22 | Tue 25/1/22 | | NA | Thu 22/9/22 | Fri 23/9/22 | 197 days 0 days | 1295,1311 | | |
| 1313 | CH100 - CH147 (~455m) - L12 Road | 47 days | - | 47 days | 0% | Wed 22/6/22 | Tue 16/8/22 | | NA | Wed 3/8/22 | Tue 27/9/22 | 35 days 2 days | 1296 | | |
| 1314 | L12d Salt Watermain | 50 days | | 50 days | 0% | Wed 17/8/22 | Mon 17/10/22 | | NA | Wed 16/11/22 | Fri 13/1/23 | 75 days 1 day | 1313,498 | | |
| 1314 | Open Space & Promenade (~1,093m) | - | - | 110 days | 0% | Tue 17/5/22 | Sat 24/9/22 | | NA | Sat 28/5/22 | Sat 8/10/22 | | 1297,458 | | |
| | | 110 days | | | | | | | | | | 10 days 1 day | | | |
| 1316 | Saltwater main across Kai Tak River | 51 days | o uays | 51 days | 0% | Mon 26/9/22 | Fri 25/11/22 | NA | NA | Tue 15/11/22 | Fri 13/1/23 | 41 days 1 day | 1315,514 | | |
| itle: Rev | 7.11 Prod with Progress | Summary | | | Inactive N | | | Duration-or | - | | Start-only | C | | ernal Mil | estor |
| | -May-20 | Project Sum Inactive Tas | | U | Inactive S Manual T | | | Manual Sur Manual Sur | nmary Rollup 💼 nmary 🛛 🕇 | | Finish-only External Task | cs and a second | Dea | dline ical | |
| | | | | | | _ | | | - | | | | | | |




|) Ta | ask Name | Duration | Actual | Remaining | Physical 0/- | Early Start | Early Finish | Actual Start | Actual Finish | Late Start | Late Finish | Total | TRA | Predecessors | 2020 |
|------------------------|--|---------------|----------|-----------------------|------------------------|--------------|--------------|--------------|----------------|--------------|---------------|----------|----------|------------------------|--------|
| | | | Duration | Remaining Duration | Physical % Complete | | | | | | | Slack | TRA | Predecessors | Q2 |
| 1317 | Salt Watermain T&C | 50 days | 0 days | 50 days | 0% | Sat 26/11/22 | | NA | NA | Sat 14/1/23 | Thu 16/3/23 | 41 days | - | 1312,1315,1316, | |
| 1318 | Irrigation System | 535 days (| 0 days | 535 days | 0% | Tue 5/1/21 | Sat 22/10/22 | NA | NA | Wed 16/6/21 | Thu 16/3/23 | 120 days | | | |
| 1319 | Irrigation System - Method Statement Submission | 0 days (| 0 days | 0 days | 0% | Sun 20/6/21 | Sun 20/6/21 | NA | NA | Thu 4/11/21 | Thu 4/11/21 | 137 days | 1 day | | |
| 1320 | Irrigation System Method Statement Comment & Appraoval | 21 days | 0 days | 21 days | 0% | Sun 20/6/21 | Sat 10/7/21 | NA | NA | Thu 4/11/21 | Wed 24/11/21 | 137 days | 1 day | 1319 | |
| 1321 | Irrigation Pipe and System Procurement | 150 days (| 0 days | 150 days | 0% | Tue 5/1/21 | Thu 3/6/21 | NA | NA | Wed 16/6/21 | Fri 12/11/21 | 162 days | 1 day | | |
| 1322 | CH1000 - CH1087 (~87m) Rd D3 | 5 days (| 0 days | 5 days | 0% | Fri 16/7/21 | Wed 21/7/21 | NA | NA | Mon 5/9/22 | Fri 9/9/22 | 341 days | 0 days | 1305,1321 | |
| 1323 | CH1087 - CH1189.4 (~205m) - N. Ramp | 10 days | 0 days | 10 days | 0% | Mon 7/6/21 | Fri 18/6/21 | NA | NA | Sat 13/11/21 | Wed 24/11/21 | 132 days | 1 day | 1321 | |
| 1324 | CH1189.4 - CH1394 (~409.2m) - Bridge D3 | 7 days (| 0 days | 7 days | 0% | Sat 2/10/21 | Sat 9/10/21 | NA | NA | Thu 25/11/21 | Thu 2/12/21 | 45 days | 0 days | 1307SS,1320,13 | |
| 1325 | CH1394 - CH1444.7 (~101.4m) - S. Ramp | 3 days | 0 days | 3 days | 0% | Thu 29/7/21 | Sat 31/7/21 | NA | NA | Wed 7/9/22 | Fri 9/9/22 | 332 days | 0 days | 1308 | |
| 1326 | CH1444.7 - CH1560 (~175m) - Rd D3 | 4 days (| 0 days | 4 days | 0% | Mon 6/9/21 | Thu 9/9/21 | NA | NA | Mon 12/9/22 | Thu 15/9/22 | 302 days | 0 days | 1309,1322,1325 | |
| 1327 | CH1920 - CH2000 (~160m) S.D. Rd | 5 days (| 0 days | 5 days | 0% | Thu 6/1/22 | Tue 11/1/22 | NA | NA | Fri 16/9/22 | Wed 21/9/22 | 207 days | 1 day | 1271,1326 | |
| 1328 | CH2000 - CH2060 (~60m) - S.D. Rd | 2 days | 0 days | 2 days | 0% | Sat 22/1/22 | Mon 24/1/22 | NA | NA | Thu 22/9/22 | Fri 23/9/22 | 198 days | 0 days | 1272,1327 | |
| 1329 | CH2060 - CH2118.93 (~100m) - Rd D3 | 3 days | 0 days | 3 days | 0% | Wed 26/1/22 | Fri 28/1/22 | NA | NA | Sat 24/9/22 | Tue 27/9/22 | 197 days | 0 days | 1312,1328 | |
| 1330 | CH100 - CH147 (~173m) - L12 Road | 5 days (| 0 days | 5 days | 0% | Wed 17/8/22 | Mon 22/8/22 | NA | NA | Wed 28/9/22 | Wed 5/10/22 | 35 days | 1 day | 1313,1329 | |
| 1331 | Irrigation System T&C | 50 days | 0 days | 50 days | 0% | Tue 23/8/22 | Sat 22/10/22 | NA | NA | Sat 14/1/23 | Thu 16/3/23 | 120 days | 1 day | 1330 | |
| 1332 | Salt Water and Sewage Pumping Station | 637 days (| | 637 days | 0% | Sat 27/3/21 | Thu 18/5/23 | | | Wed 28/7/21 | Tue 30/5/23 | 8 days | - | | |
| 1333 | Salt Water Pumping Station - Temp. Works Design and Method Statement | - | | 0 days | 0% | Mon 2/8/21 | | NA | | Fri 10/9/21 | Fri 10/9/21 | 39 days | 1 dav | | |
| 1334 | Submission Salt Water Pumping Station - Temp. Works Design and Method Statement | - | - | 35 days | 0% | Mon 2/8/21 | | NA | | Fri 10/9/21 | Thu 14/10/21 | 39 days | | 1333 | |
| 1335 | & Appraval Utilities Diversion | 65 days | - | 65 days | 0% | Mon 21/6/21 | | NA | | Wed 28/7/21 | | - | | 1555 | |
| | | - | | | | | | | | | | | 15 day | | |
| 1336 | Substructure | 100 days (| - | 100 days | 0% | Tue 5/10/21 | Sat 5/2/22 | NA | | Fri 15/10/21 | Tue 15/2/22 | 8 days | 5.1 | 140 1004 1005 1 | |
| 1337 | Sheetpile Installation | 25 days (| | 25 days | 0% | Tue 5/10/21 | Wed 3/11/21 | | | Fri 15/10/21 | Fri 12/11/21 | | 5 days | 148,1334,1335,1 | |
| 1338 | Excavation and Shoring Installation | 50 days | - | 50 days | 0% | Thu 4/11/21 | | NA | | Sat 13/11/21 | Thu 13/1/22 | - | 5 days | 1337 | |
| 1339 | Base Slab Construction include blinding layer | 25 days | 0 days | 25 days | 0% | Wed 5/1/22 | Sat 5/2/22 | NA | | Fri 14/1/22 | Tue 15/2/22 | 8 days | 3 days | 1338,149FS+120 | |
| 1340 | Superstructure | 460 days (| 0 days | 460 days | 0% | Fri 24/9/21 | Wed 12/4/23 | NA | NA | Wed 16/2/22 | Mon 29/5/23 | 38 days | | | |
| 1341 | Coordination with CLP to plan for Layout and Details of Transformer R | Room 0 days (| 0 days | 0 days | 0% | Fri 24/9/21 | Fri 24/9/21 | NA | NA | Sat 4/6/22 | Sat 4/6/22 | 253 days | | | |
| 1342 | Scaflold, Falsework and Formwork Erection | 28 days | 0 days | 28 days | 0% | Mon 7/2/22 | Thu 10/3/22 | NA | NA | Wed 16/2/22 | Sat 19/3/22 | 8 days | 2 days | 1339,719,531,54 | |
| 1343 | Wall Rebar Fixing & Concreting | 24 days | 0 days | 24 days | 0% | Fri 11/3/22 | Fri 8/4/22 | NA | NA | Mon 21/3/22 | Thu 21/4/22 | 8 days | 1 day | 1342 | |
| 1344 | Top Slab and Beam: Rebar Fixing and Formwork | 36 days (| 0 days | 36 days | 0% | Sat 9/4/22 | Tue 24/5/22 | NA | NA | Fri 22/4/22 | Thu 2/6/22 | 8 days | 2 days | 1343 | |
| 1345 | Formwork & Falsework Removal | 28 days | 0 days | 28 days | 0% | Wed 25/5/22 | Mon 27/6/22 | NA | NA | Sat 4/6/22 | Thu 7/7/22 | 8 days | 1 day | 1344,1341 | |
| 1346 | Watertightnes Test | 15 days | 0 days | 15 days | 0% | Tue 28/6/22 | Fri 15/7/22 | NA | NA | Fri 19/8/22 | Mon 5/9/22 | 44 days | 1 day | 1345 | |
| 1347 | Backfilling & Sheetpile Removal | 24 days | 0 days | 24 days | 0% | Tue 28/6/22 | Tue 26/7/22 | NA | NA | Tue 9/8/22 | Mon 5/9/22 | 35 days | 2 days | 1345 | |
| 1348 | Water Chamber Construction | 36 days | 0 days | 36 days | 0% | Tue 28/6/22 | Tue 9/8/22 | NA | NA | Fri 8/7/22 | Thu 18/8/22 | 8 days | 1 day | 1345 | |
| 1349 | Watertightnes Test for Water Chamber | 15 days (| 0 days | 15 days | 0% | Wed 10/8/22 | Fri 26/8/22 | NA | NA | Fri 19/8/22 | Mon 5/9/22 | 8 days | 1 day | 1348 | |
| 1350 | Drainage and Roadworks | 80 days | 0 days | 80 days | 0% | Wed 27/7/22 | Mon 31/10/22 | NA | NA | Sat 18/2/23 | Mon 29/5/23 | 170 days | 5 days | 1347,383 | |
| 1351 | Utilities Laying | 105 days (| 0 days | 105 days | 0% | Wed 27/7/22 | Tue 29/11/22 | NA | NA | Tue 6/9/22 | Tue 10/1/23 | 35 days | 5 days | 1347 | |
| 1352 | Finishing work and fitting out | 75 days (| 0 days | 75 days | 0% | Sat 27/8/22 | Fri 25/11/22 | NA | NA | Tue 6/9/22 | Mon 5/12/22 | 8 days | 1 day | 714,1345,555,13 | |
| 1353 | Tx Installation with T&C | 60 days | 0 days | 60 days | 0% | Tue 15/11/22 | Fri 27/1/23 | NA | NA | Thu 24/11/22 | Mon 6/2/23 | 8 days | 1 day | 1346,1352FF+50 | |
| 1354 | PCCW Installation | 15 days (| - | 15 days | 0% | | Fri 16/12/22 | NA | | Fri 24/2/23 | Mon 13/3/23 | 70 days | 1 dav | 1351,1346 | |
| 1355 | Ironmongery work | 24 days | | 24 days | 0% | Sat 26/11/22 | Fri 23/12/22 | | | Tue 14/2/23 | Mon 13/3/23 | 64 days | | 1352 | |
| 1356 | E&M installation | 100 days (| | 100 days | 0% | Thu 3/11/22 | | NA | | Sat 12/11/22 | Mon 13/3/23 | 8 days | | 1332 1345,1353FF+30 | |
| 1357 | Testing and Commissioning | | - | 30 days | 0% | Sat 4/3/23 | Wed 12/4/23 | | | Tue 14/3/23 | Fri 21/4/23 | | 2 days | 1345,1355,1351, | |
| | | 30 days | | | | | | | | | | | - | 1550,1555,1551, | |
| 1358 | WSD Form 46 Part I & II Submission | - | 0 days | 0 days | 0% | Sat 27/3/21 | | NA | | Sat 22/4/23 | Sat 22/4/23 | 615 days | | 1250 | |
| 1359 | WSD Form 46 Part 46 Part IV Submission | | 0 days | 0 days | 0% | Tue 15/3/22 | Tue 15/3/22 | | | Sat 22/4/23 | Sat 22/4/23 | - | 0.5 days | 1358 | |
| 1360 | CLP Meter Installation | - | 0 days | 0 days | 0% | Sun 19/6/22 | Sun 19/6/22 | | | Sat 22/4/23 | Sat 22/4/23 | 251 days | | | |
| 1361 | FSD Form 501 Submission for FS Inspection | 0 days 0 | 0 days | 0 days | 0% | Wed 12/4/23 | Wed 12/4/23 | NA | NA | Sat 22/4/23 | Sat 22/4/23 | 8 days | 0.5 days | 1359,1360,1357 | |
| Title [.] Rev | 11 Prog with Progress | Summary | | | Inactive 1 | Milestone 🔷 | | Duration-or | ly | | Start-only | | C | Exten | al Mil |
| | -Mav-20 | - | | | Inactive S | - | | | nmary Rollup 📩 | | Finish-only | len. | 3 | Deadl | |
| | Milestone | Inactive Task | 2 | | Manual T | i ask | | Manual Sur | nmary 📕 | | External Task | .cs | | Critic | 1 |




| D Ta | isk Name | Duration | | Remaining | Physical % | Early Start | Early Finish | Actual Start | Actual Finish | Late Start | Late Finish | Total | TRA | Predecessors | |)20 |
|------------|---|--------------|--------------------|--------------------|----------------|----------------------------|--------------|--------------|---------------|--------------|---------------|-----------------|----------|------------------|----------|-----|
| 1362 | FSD Inspection | | Duration 0 days | Duration 0 days | Complete 0% | Sat 29/4/23 | Sat 29/4/23 | NA | NA | Thu 11/5/23 | Thu 11/5/23 | Slack 8 days | 0.5 days | 1361FS+15 days | Q2 | |
| 1363 | Issuance of FS Certificate | | 0 days | 0 days | 0% | Thu 18/5/23 | | NA | NA | Tue 30/5/23 | Tue 30/5/23 | 8 days | 0.5 days | 1362FS+15 days | | |
| | | - | | | 0% | | | | | Wed 11/1/23 | Mon 29/5/23 | | - | 562,1351,548 | | |
| 1364 | Salt Water and Sewage Pumping Station: Landscaping hardworks and softworks | 110 days | | 110 days | | Wed 30/11/22 | | NA | NA | | | 35 days | | | | |
| 1365 | Salt Water and Sewage Pumping Station: Planting Works | 110 days | | 110 days | 0% | | Sat 15/4/23 | | NA | Wed 11/1/23 | Mon 29/5/23 | 35 days | 2 days | 562,1351,548 | | |
| 1366 | Section 6 Completion | 0 days | | 0 days | 0% | Tue 30/5/23 | | NA | NA | Tue 30/5/23 | Tue 30/5/23 | 0 days | | 1350,1363,1364, | | |
| 1367 | Seawater Intake Box Culvert (~169m) | 647 days | 0 days | 647 days | 0% | Fri 5/3/21 | Mon 8/5/23 | NA | NA | Fri 5/3/21 | Tue 30/5/23 | 0 days | | | | |
| 1368 | Access Date - Part 4 | 0 days | 0 days | 0 days | 0% | Fri 5/3/21 | Fri 5/3/21 | NA | NA | Fri 5/3/21 | Fri 5/3/21 | 0 days | 0 days | 4FS+645 days | | |
| 1369 | Part 4 - CHA.0-79 (79m) | 290 days | 0 days | 290 days | 0% | Thu 19/5/22 | Mon 8/5/23 | NA | NA | Fri 10/6/22 | Tue 30/5/23 | 18 days | | | | |
| 1370 | CHA 0-24 Precast Section | 34 days | 0 days | 34 days | 0% | Thu 19/5/22 | Tue 28/6/22 | NA | NA | Fri 10/6/22 | Wed 20/7/22 | 18 days | | | | |
| 1371 | Temporary ELS & Excavation and Shoring Installation | 24 days | 0 days | 24 days | 0% | Thu 19/5/22 | Thu 16/6/22 | NA | NA | Fri 10/6/22 | Fri 8/7/22 | 18 days | 1 days | 1384,1386,1238, | | |
| 1372 | Install 3 nos. 8 m long precast units (2.5 days per unit) | 10 days | 0 days | 10 days | 0% | Fri 17/6/22 | Tue 28/6/22 | NA | NA | Sat 9/7/22 | Wed 20/7/22 | 18 days | 2.5 days | 1371 | | |
| 1373 | CHA 24-79 (75m) (5 units) | 256 days | 0 days | 256 days | 0% | Wed 29/6/22 | Mon 8/5/23 | NA | NA | Thu 21/7/22 | Tue 30/5/23 | 18 days | | | | |
| 1374 | Temporary ELS & Excavation | 50 days | 0 days | 50 days | 0% | Wed 29/6/22 | Fri 26/8/22 | NA | NA | Thu 21/7/22 | Sat 17/9/22 | 18 days | 1 day | 1372 | | |
| 1375 | Unit 1 & 3 (41 days per unit) | 44 days | 0 days | 44 days | 0% | Sat 27/8/22 | Thu 20/10/22 | NA | NA | Mon 19/9/22 | Thu 10/11/22 | 18 days | 3 days | 1374 | | |
| 1376 | Unit 2 & 4 (41 days per unit) | 44 days | 0 days | 44 days | 0% | Fri 21/10/22 | Sat 10/12/22 | NA | NA | Fri 11/11/22 | Mon 2/1/23 | 18 days | 3 days | 1375 | | |
| 1377 | Unit 5 & 6 (41 days per unit) | 44 days | 0 days | 44 days | 0% | Mon 12/12/22 | Sat 4/2/23 | NA | NA | Tue 3/1/23 | Sat 25/2/23 | 18 days | 3 days | 1376 | | |
| 1378 | Remove struts and backfilling | 24 days | | 24 days | 0% | Mon 6/2/23 | Sat 4/3/23 | NA | NA | Mon 27/2/23 | Sat 25/3/23 | 18 days | | 1376,1377 | | |
| 1379 | Reinstate seawall | 50 days | | 50 days | 0% | Mon 6/3/23 | Mon 8/5/23 | NA | NA | Mon 27/3/23 | Tue 30/5/23 | 18 days | | 1378 | | |
| 1380 | Part 10 - CHA79-89 (10m) | 286 days | | 286 days | 0% | Wed 2/6/21 | Wed 18/5/22 | | NA | Wed 2/6/21 | Thu 9/6/22 | 0 days | , - | | | |
| 1381 | Access Date - Part 10 | | 0 days | 0 days | 0% | Wed 2/6/21 | | NA | NA | Wed 2/6/21 | Wed 2/6/21 | 0 days | 0 days | 4FS+734 days,11 | | |
| | | | | - | 0% | | | NA | | | Tue 22/2/22 | | 0 uays | 41'3+7'34 uays,1 | | |
| 1382 | Tempoary Works Design and Method Statement Submission | | 0 days | 0 days | | Sun 2/1/22 | Sun 2/1/22 | | NA | Tue 22/2/22 | | 40 days | | 1000 | | |
| 1383 | Tempoary Works Design and Method Statement Comment by PM | 21 days | | 21 days | 0% | Mon 3/1/22 | Wed 26/1/22 | | NA | Tue 22/2/22 | Thu 17/3/22 | 40 days | 0.1 | 1382 | | |
| 1384 | Temporary ELS & Excavation | 14 days | | 14 days | 0% | Fri 25/2/22 | Sat 12/3/22 | | NA | Fri 18/3/22 | Sat 2/4/22 | 18 days | | 1388,1381,1391, | | |
| 1385 | Box Culvert with Feeder Installation | 47 days | 0 days | 47 days | 0% | Mon 14/3/22 | Wed 11/5/22 | NA | NA | Mon 4/4/22 | Wed 1/6/22 | 18 days | 6 days | 1384,1381,1391 | | |
| 1386 | Remove struts and backfilling | 6 days | 0 days | 6 days | 0% | Thu 12/5/22 | Wed 18/5/22 | NA | NA | Thu 2/6/22 | Thu 9/6/22 | 18 days | 1 days | 1392,1385 | | |
| 1387 | Part 1 - CH89-165 (76m) 6 Units | 193 days | 0 days | 193 days | 0% | Mon 16/8/21 | Fri 8/4/22 | NA | NA | Mon 6/9/21 | Wed 1/6/22 | 18 days | | | | |
| 1388 | Temporary ELS & Excavation | 25 days | 0 days | 25 days | 0% | Mon 16/8/21 | Mon 13/9/21 | NA | NA | Mon 6/9/21 | Wed 6/10/21 | 18 days | 0.5 days | 9,1147,1445 | | |
| 1389 | Unit 1 & 3 (41 days per unit) | 44 days | 0 days | 44 days | 0% | Tue 14/9/21 | Sat 6/11/21 | NA | NA | Thu 7/10/21 | Sat 27/11/21 | 18 days | 4 days | 1388,418,570 | | |
| 1390 | Unit 2 & 4 (41 days per unit) | 44 days | 0 days | 44 days | 0% | Mon 8/11/21 | Thu 30/12/21 | NA | NA | Mon 29/11/21 | Fri 21/1/22 | 18 days | 4 days | 1389 | | |
| 1391 | Unit 5 & 6 (41 days per unit) | 44 days | 0 days | 44 days | 0% | Fri 31/12/21 | Thu 24/2/22 | NA | NA | Sat 22/1/22 | Thu 17/3/22 | 18 days | 4 days | 1390 | | |
| 1392 | Remove struts and backfilling | 36 days | 0 days | 36 days | 0% | Fri 25/2/22 | Fri 8/4/22 | NA | NA | Thu 21/4/22 | Wed 1/6/22 | 43 days | 1 days | 1390,1391 | | |
| 1393 | Elevated Landscape Deck CH1920 - 2090 | 1178 day | s11.27 days | 1166.74 days? | 0% | Thu 16/5/19 | Sat 29/4/23 | Thu 16/5/19 | NA | Thu 16/5/19 | Wed 29/5/24 | 321 da | | | | ╞ |
| 1394 | Agree Interface Coordination Plan with KL/2014/01 Contractor | 14 days | 14 days | 0 days | 100% | Thu 16/5/19 | Fri 31/5/19 | Thu 16/5/19 | Fri 31/5/19 | Thu 16/5/19 | Fri 31/5/19 | 0 days | 0 days | | | |
| 1395 | Ch1920-CH2060 | 1 day? | 0 days | 1 day? | 0% | Sat 23/5/20 | Sat 23/5/20 | NA | NA | Wed 29/5/24 | Wed 29/5/24 | 1467 d | | | | |
| 1396 | Part 1 - CH1919-2020 (70m) 4 bays | 181 days | 0 days | 181 days | 0% | Mon 5/7/21 | Thu 10/2/22 | NA | NA | Wed 8/9/21 | Mon 14/2/22 | 3 days | | | | |
| 1397 | Pier Temporary Works Design and Method Statement Submission | 0 days | | 0 days | 0% | Mon 5/7/21 | Mon 5/7/21 | NA | NA | Wed 8/9/21 | Wed 8/9/21 | 65 days | 1 day | | | |
| 1398 | Pier Temporary Works Design and Method Statement Comment & Approval | 45 days | 0 davs | 45 days | 0% | Mon 5/7/21 | Wed 18/8/21 | NA | NA | Wed 8/9/21 | Fri 22/10/21 | 65 days | 1 dav | 1397 | | |
| 1399 | CH1930 Pier (1set x 3nos.): | 12 days | | 12 days | 0% | Tue 5/10/21 | Tue 19/10/21 | | NA | Fri 8/10/21 | Fri 22/10/21 | 3 days | | 1075,1076,1066 | | |
| 1400 | CH1950-Ftel (1set x 5nos). CH1950-CH2020: Pier (3sets x 3nos) - 1 day/no 1 team | 11 days | | 12 days | 0% | | Mon 1/11/21 | | NA | Sat 23/10/21 | Thu 4/11/21 | 3 days | 2 dav | 579,1398,1399 | | |
| | Falsework Temporary Works Design and Method Statement Submission | | | - | 0% | Wed 20/10/21 Wed 1/9/21 | | NA | | | | | | 517,1570,1573 | | |
| 1401 | | | 0 days | 0 days | | | | | NA | Tue 21/9/21 | Tue 21/9/21 | 20 days | | 1401 | | |
| 1402 | Falsework Temporary Works Design and Method Statement Comment & Approval | 45 days | | 45 days | 0% | Wed 1/9/21 | Fri 15/10/21 | | NA | Tue 21/9/21 | Thu 4/11/21 | 20 days | | 1401 | | |
| 1403 | Falsework erection | 10 days | | 10 days | 0% | Tue 2/11/21 | Fri 12/11/21 | | NA | Fri 5/11/21 | Tue 16/11/21 | 3 days | 1 day | 1400,1402 | | |
| 1404 | Deck & Secondary Upstand Beam Temporary Works Design and Method Statement Submission | 0 days | 0 days | 0 days | 0% | Wed 1/9/21 | | NA | NA | Sun 3/10/21 | Sun 3/10/21 | 32 days | | | | |
| 1405 | Deck & Secondary Upstand Beam Temporary Works Design and Method Statement Comment & Approval | 45 days | 0 days | 45 days | 0% | Wed 1/9/21 | Fri 15/10/21 | NA | NA | Sun 3/10/21 | Tue 16/11/21 | 32 days | 1 day | 1404 | | |
| 1406 | Deck (4 bays) 12d/bay & link bridge (12d/bay) | 25 days | 0 days | 25 days | 0% | Sat 13/11/21 | Sat 11/12/21 | NA | NA | Wed 17/11/21 | Wed 15/12/21 | 3 days | 1 day | 1403,625,623FS | | |
| Title: Por | .11 Prog with Progress Task | Summary | | , | Inactive M | lilestone 🔷 | 1 | Duration-on | ly | 1 | Start-only | | C | Exte | mal Mile | ie |
| as of 22- | -May-20 Split | Project Sur | | 0 | Inactive St | - | | | imary Rollup | | Finish-only | | 3 | Dead | | |
| | Milestone | Inactive Tas | SK. | | Manual Ta | ask | | Manual Surr | imary | | External Task | ks | | Criti | al | _ |




|) (| Task Name | Duration | Actual | Remaining | Physical % | Early Start | Early Finish | Actual Start | Actual Fini | sh Late Start | Late Finish | Total | TRA | Predecessors | 2020 | |
|-----------|--|--------------|----------|---------------------|----------------|-----------------------------|--------------|--------------|--------------|---------------|-----------------------------|-----------------|---------|------------------------|-------------|---------|
| 1407 | Secondary Upstand Beam | | Duration | Duration 26 days | Complete 0% | Mon 13/12/21 | Fri 14/1/22 | NA | NA | Thu 16/12/21 | Tue 18/1/22 | Slack 3 days | 1.5 day | | Q2 Q | 23 Q4 |
| 1407 | Dismantle falsework | | 0 days | 6 days | 0% | Fri 4/2/22 | Thu 10/2/22 | NA | NA | Tue 8/2/22 | Mon 14/2/22 | 3 days | 0.5 day | 1400 1406FS+14 days | | |
| 1403 | Part 2A - CH2020-2050 (30m) 3 bays | 74 days | | 74 days | 0% | Sat 4/12/21 | Mon 7/3/22 | NA | NA | Mon 22/11/21 | Tue 22/2/22 | -11 days | | 14001/3+14 days | | |
| 1409 | Pier (3sets x 3nos) within CH2007-2090. 1 team | 12 days | | 12 days | 0% | Sat 4/12/21 Sat 4/12/21 | Fri 17/12/21 | | NA | Mon 22/11/21 | Sat 4/12/21 | -11 days | | 579,1087 | | |
| 1410 | Falsework erection | | | 12 days | 0% | Sat 4/12/21 Sat 18/12/21 | Tue 4/1/22 | NA | NA | Mon 6/12/21 | Sat 4/12/21 Sat 18/12/21 | | | 1410 | | |
| | | 12 days | | - | 0% | Wed 5/1/22 | Sat 5/2/22 | | NA | | | -11 days | | 1410 | | |
| 1412 | Deck (3 bays) 12d/bay | 25 days | | 25 days | | | | NA | | Mon 20/12/21 | Thu 20/1/22 | -11 days | | | | |
| 1413 | Secondary Upstand Beam | 12 days | | 12 days | 0% | Mon 7/2/22 | Sat 19/2/22 | NA | NA | Fri 21/1/22 | Mon 7/2/22 | -11 days | | 1412,1406,1407 | | |
| 1414 | Dismantle falsework | | 0 days | 6 days | 0% | Tue 1/3/22 | Mon 7/3/22 | NA | NA | Wed 16/2/22 | Tue 22/2/22 | | 0.5 day | 1412,1413FS+7 | | |
| 1415 | Elevated Landscaped Deck CH2090 - Ch2109 | 989 days | | 989 days | 0% | Wed 10/6/20 | | NA | NA | Wed 10/6/20 | Thu 23/3/23 | 0 days | | | | |
| 1416 | G.I. Works/Predrilling Works for Bored Pile No. LD-BP03 | 12 days | | 12 days | 0% | Wed 10/6/20 | | NA | NA | Wed 10/6/20 | Tue 23/6/20 | 0 days | 1 day | | | |
| 1417 | Design Vertification for Bored Pile No. LD-BP02 | 30 days | 0 days | 30 days | 0% | Wed 24/6/20 | Thu 30/7/20 | NA | NA | Wed 24/6/20 | Thu 30/7/20 | 0 days | 1 day | 1416 | | |
| 1418 | CH2090: Bored Pile No. LD-BP02 | 34 days | 0 days | 34 days | 0% | Fri 31/7/20 | Tue 8/9/20 | NA | NA | Fri 31/7/20 | Tue 8/9/20 | 0 days | 1 day | 1416,1417 | | |
| 1419 | Tripit | 12 days | 0 days | 12 days | 0% | Wed 24/6/20 | Thu 9/7/20 | NA | NA | Wed 24/6/20 | Thu 9/7/20 | 0 days | 1 day | | • | |
| 1420 | Diversion of existing watermain and CLP cable (Tentative) | 52 days | 0 days | 52 days | 0% | Fri 10/7/20 | Tue 8/9/20 | NA | NA | Fri 10/7/20 | Tue 8/9/20 | 0 days | 15 day | 1419 | | ■┼╢ |
| 1421 | G.I. Works/Predrilling Works for Bored Pile No. LD-BP03 | 12 days | 0 days | 12 days | 0% | Thu 2/7/20 | Wed 15/7/20 | NA | NA | Wed 15/7/20 | Tue 28/7/20 | 11 days | 1 day | | | |
| 1422 | Design Vertification for Bored Pile No. LD-BP03 | 36 days | 0 days | 36 days | 0% | Thu 16/7/20 | Wed 26/8/20 | NA | NA | Wed 29/7/20 | Tue 8/9/20 | 11 days | 1 day | 1421 | | ┺┨║║ |
| 1423 | CH2069: Bored Pile No. LD-BP03 | 30 days | 0 days | 30 days | 0% | Wed 9/9/20 | Thu 15/10/20 | NA | NA | Wed 9/9/20 | Thu 15/10/20 | 0 days | 1 day | 1418,314FF,142 | | * |
| 1424 | Design Vertification for Bored Pile No. LD-BP01 | 36 days | 0 days | 36 days | 0% | Mon 24/8/20 | Tue 6/10/20 | NA | NA | Sat 12/9/20 | Tue 27/10/20 | 17 days | 1 day | | | |
| 1425 | CH2109: Bored Pile No. LD-BP01 | 30 days | 0 days | 30 days | 0% | Fri 16/10/20 | Fri 20/11/20 | NA | NA | Wed 28/10/20 | Tue 1/12/20 | 9 days | 1 day | 1423,314,1420,1 | | |
| 1426 | Pile testing | 43 days | 0 days | 43 days | 0% | Sat 21/11/20 | Wed 13/1/21 | NA | NA | Wed 2/12/20 | Sat 23/1/21 | 9 days | 1 day | 1423,1425 | | |
| 1427 | Elevated Landscape Deck - Pilecap with ELS Temp. Works Design and Metho Statement Submission | d 0 days | 0 days | 0 days | 0% | Mon 2/11/20 | Mon 2/11/20 | NA | NA | Fri 11/12/20 | Fri 11/12/20 | 39 days | 1.5 day | | | |
| 1428 | Elevated Landscape Deck - Pilecap with ELS Temp. Works Design and Metho Statement Comment & Appraoval | d 45 days | 0 days | 45 days | 0% | Mon 2/11/20 | Wed 16/12/20 | NA | NA | Fri 11/12/20 | Sun 24/1/21 | 39 days | 1.5 day | 1427 | | |
| 1429 | CH2090: Pilecap with ELS | 37 days | 0 days | 37 days | 0% | Thu 14/1/21 | Mon 1/3/21 | NA | NA | Mon 25/1/21 | Thu 11/3/21 | 9 days | 1 day | 1425,1426,1428 | | |
| 1430 | CH2069: Pilecap with ELS | 37 days | 0 days | 37 days | 0% | Tue 2/3/21 | Fri 16/4/21 | NA | NA | Fri 12/3/21 | Tue 27/4/21 | 9 days | 1 day | 1429 | | |
| 1431 | CH2109: Pilecap with ELS | 37 days | 0 days | 37 days | 0% | Tue 2/3/21 | Fri 16/4/21 | NA | NA | Fri 12/3/21 | Tue 27/4/21 | 9 days | 1 day | 1430SS | | |
| 1432 | Elevated Landscape Deck - Temp. Works Design and Method Statement | 0 days | 0 days | 0 days | 0% | Mon 4/1/21 | Mon 4/1/21 | NA | NA | Sun 14/3/21 | Sun 14/3/21 | 69 days | 0.5 day | | | |
| 1433 | Submission Elevated Landscape Deck - Temp. Works Design and Method Statement | 45 days | 0 days | 45 days | 0% | Mon 4/1/21 | Wed 17/2/21 | NA | NA | Sun 14/3/21 | Tue 27/4/21 | 69 days | 0.5 day | 1432 | | |
| 1434 | Comment & Appraoval Pier (3sets x 3nos) within CH2060-2119. 1 team, 1 no./day | 48 days | 0 days | 48 days | 0% | Sat 17/4/21 | Tue 15/6/21 | NA | NA | Wed 28/4/21 | Fri 25/6/21 | 9 days | 3 day | 1433,579,1425,1 | | |
| 1435 | Falsework erection | 7 days | 0 days | 7 days | 0% | Wed 16/6/21 | Wed 23/6/21 | NA | NA | Sat 26/6/21 | Mon 5/7/21 | 9 days | 0 days | 1434 | | |
| 1436 | Deck (3 bays) 12d/bay | 39 days | 0 days | 39 days | 0% | Thu 24/6/21 | Mon 9/8/21 | NA | NA | Tue 6/7/21 | Thu 19/8/21 | 9 days | 3 day | 1435,715,625,62 | | |
| 1437 | Secondary Upstand Beam | 39 days | 0 days | 39 days | 0% | Tue 10/8/21 | Fri 24/9/21 | NA | NA | Fri 20/8/21 | Wed 6/10/21 | 9 days | 1.5 day | 1436 | | |
| 1438 | Dismantle falsework | 9 days | 0 days | 9 days | 0% | Wed 13/10/21 | Sat 23/10/21 | NA | NA | Mon 25/10/21 | Wed 3/11/21 | 9 days | 1 day | 1436FS+14 days | | |
| 1439 | Install External Cladding | 105 days | - | 105 days | 0% | Tue 8/3/22 | Thu 14/7/22 | | NA | Wed 6/4/22 | Thu 11/8/22 | 24 days | | 1438,1408,1414 | | |
| 1440 | Elevated Landscaped Deck: Hard Landscaping Works | 110 days | | 110 days | 0% | Fri 14/10/22 | Thu 23/2/23 | | NA | Fri 11/11/22 | Thu 23/3/23 | 24 days | | 1439FS+75 days | | |
| 1441 | Elevated Landscaped Deck: Soft Landscaping Works | 110 days | - | 110 days | 0% | Fri 14/10/22 | Thu 23/2/23 | | NA | Fri 11/11/22 | Thu 23/3/23 | 24 days | | 1439FS+75 days | | |
| 1442 | Elevated Landscaped Deck: Planting Works | 110 days | | 110 days | 0% | Fri 14/10/22 | Thu 23/2/23 | | NA | Fri 11/11/22 | Thu 23/3/23 | 24 days | | 1439FS+75 days | | |
| 1442 | Installation of Glass Balustrade | | | 52 days | 0% | Fri 24/2/23 | Sat 29/4/23 | | NA | Fri 24/3/23 | Tue 30/5/23 | 24 days | | 1437,1407,1413, | | |
| | | 52 days | | | | | | | | | | | 0 days | 1457,1407,1415, | | |
| 1444 | Part 2A - Lift LT1 & LT2 (Landscaped Deck) | 671 days | - | 671 days | 0% | Tue 2/6/20 | Wed 31/8/22 | | NA | Tue 2/6/20 | Tue 30/5/23 | 0 days | 0.1 | 450,260,1 | | |
| 1445 | Access Date - Part 2A,2C | | 0 days | 0 days | 0% | Tue 2/6/20 | Tue 2/6/20 | NA | NA | Tue 2/6/20 | Tue 2/6/20 | 0 days | 0 days | 4FS+369 days | | |
| 1446 | TTA Implementation | | 0 days | 3 days | 0% | Fri 31/7/20 | Mon 3/8/20 | NA | NA | Wed 9/6/21 | Fri 11/6/21 | 254 days | | | | |
| 1447 | Utilities Diversion (Towngas and Telecom Cable) (tentative) | 150 days | | 150 days | 0% | Tue 4/8/20 | Mon 1/2/21 | | NA | Sat 12/6/21 | Thu 9/12/21 | 254 days | | 1445,1446 | | |
| 1448 | G.I. works | 18 days | | 18 days | 0% | Tue 2/2/21 | Thu 25/2/21 | | NA | Fri 10/12/21 | Mon 3/1/22 | 254 days | | 1445,1447 | | |
| 1449 | Design Vertification | 25 days | 0 days | 25 days | 0% | Fri 26/2/21 | Fri 26/3/21 | NA | NA | Tue 4/1/22 | Fri 4/2/22 | 254 days | | 1448 | | |
| 1450 | Lift Pilecap & ELS- Temp. Works Design and Method Statement Submission | 0 days | 0 days | 0 days | 0% | Mon 21/12/20 | Mon 21/12/20 | NA | NA | Tue 16/11/21 | Tue 16/11/21 | 330 days | 0.5 day | | | |
| Title: R/ | ev.11 Prog with Progress | Summary | | | Inactive ! | Vilestone 🔷 | | Duration-or | lly | | Start-only | | C | Extem | al Milestor | ne « |
| | 2-May-20 | Project Sum | | | Inactive S | | | | nmary Rollup | | Finish-only | | 3 | Deadli | | |
| | Milestone | Inactive Tas | SK | | Manual T | ask | | Manual Sur | nmary | 1 | External Tas | KS | | Critica | | |



| as UI 22-1 | Milestone | Inactive Task | I. | | Man | ual Task | | Manual S | ummary | | External Task | IS . | | Critic | al |
|------------------------|---|-------------------------|----------|----------------------|----------|-------------------------------|----------------------------|-----------|-----------------------|----------------------------|----------------------------|----------------------|----------|-----------------|--------------------|
| tle: Rev. s of 22-I | I I Prog with Progress | Summary Project Sumr | nary | | | tive Milestone 🔶 tive Summary | | Duration- | only ummary Rollup | | Start-only Finish-only | | C] | Exter | nal Milest line |
| | Appraoval | | | | | | 10,7/21 | | | | | | | | |
| 194 | Structure - Temp. Works Design and Method Statement Submission Structure - Temp. Works Design and Method Statement Comment & | 0 days 47 days | | 0 days 47 days | 0% | Mon 26/7/21 Mon 26/7/21 | Mon 26/7/21 Fri 10/9/21 | NA | NA | Fri 3/9/21 Fri 3/9/21 | Fri 3/9/21 Tue 19/10/21 | 39 days 39 days | - | 1494 | |
| 93 | Footing Structure Temp Works Design and Mathed Statement Submission | 16 days | | 16 days | 0% | Thu 16/9/21 | Wed 6/10/21 | | NA | Wed 29/9/21 | Tue 19/10/21 | | - | 987,611,604,618 | |
| 2 | Foundation - Temp. Works Design and Method Statement Comment & Appraval | 45 days | | 45 days | 0% | Sat 24/7/21 | | NA | NA | Sun 15/8/21 | Tue 28/9/21 | 22 days | - | 1491,639,646 | |
| 1 | Foundation - Temp. Works Design and Method Statement Submission | 0 days | 0 days | 0 days | 0% | Mon 28/6/21 | Mon 28/6/21 | NA | NA | Sun 15/8/21 | Sun 15/8/21 | 48 days | 0.5 days | | |
| 0 | Toilet | 416 days | 0 days | 416 days | 0% | Mon 28/6/21 | Wed 16/11/22 | NA | NA | Sun 15/8/21 | Fri 24/2/23 | 41 days | | | |
| 9 | E&M and ABWF works, Landscaping and paving works | 110 days | 0 days | 110 days | 0% | Sat 17/12/22 | Thu 4/5/23 | NA | NA | Thu 12/1/23 | Tue 30/5/23 | 21 days | 3 days | 1528,717,1486 | |
| 38 | LT5: Lift installation with T&C and Statutory Inspection | 60 days | 0 days | 60 days | 0% | Mon 27/2/23 | Fri 12/5/23 | NA | NA | Wed 15/3/23 | Tue 30/5/23 | 14 days | 1 day | 713,1487 | |
| 87 | Observation Deck: Superstructure with Lift Core and Staircase work | 72 days | 0 days | 72 days | 0% | Sat 17/12/22 | Sun 26/2/23 | NA | NA | Mon 2/1/23 | Tue 14/3/23 | 16 days | 1 day | 1486 | |
| 86 | Observation Deck: Substructure with Excavation/ELS works | 36 days | 0 days | 36 days | 0% | Sat 5/11/22 | Fri 16/12/22 | NA | NA | Sat 19/11/22 | Sat 31/12/22 | 12 days | 1 day | 163,506,1483,14 | |
| 85 | Pipe laying works, Cable Laying and Drawpits | 36 days | 0 days | 36 days | 0% | Mon 11/7/22 | Sat 20/8/22 | NA | NA | Thu 21/7/22 | Wed 31/8/22 | 9 days | 5 days | 15,1484 | |
| 84 | Comment & Appraoval Trech Excavation for Pipe Laying Works | 30 days | 0 days | 30 days | 0% | Sat 4/6/22 | Sat 9/7/22 | NA | NA | Wed 15/6/22 | Wed 20/7/22 | 9 days | 2 days | 15 | |
| 183 | Submission Structure & Lift Core - Temp. Works Design and Method Statement | 45 days | 0 days | 45 days | 0% | Mon 20/6/22 | Wed 3/8/22 | NA | NA | Wed 5/10/22 | Fri 18/11/22 | 107 days | 0.5 day | 1482 | |
| 182 | Structure & Lift Core - Temp. Works Design and Method Statement | 0 days | 0 days | 0 days | 0% | Mon 20/6/22 | Mon 20/6/22 | NA | NA | Wed 5/10/22 | Wed 5/10/22 | 107 days | 0.5 day | | |
| 481 | Pile Testing | 43 days | 0 days | 43 days | 0% | Wed 14/9/22 | Fri 4/11/22 | NA | NA | Wed 28/9/22 | Fri 18/11/22 | 12 days | 1 day | 1480 | |
| 180 | Socket H-pile Installation | 37 days | | 37 days | 0% | Mon 1/8/22 | Tue 13/9/22 | NA | NA | Mon 15/8/22 | Tue 27/9/22 | 12 days | 2 days | 367,1155,726,14 | |
| 479 | Predrilling works for Socket H- pile | 12 days | | 12 days | 0% | Tue 19/7/22 | Sat 30/7/22 | NA | NA | Wed 3/8/22 | Sun 14/8/22 | 15 days | | 1478 | |
| 178 | Design Vertification | 25 days | | 25 days | 0% | Sat 18/6/22 | Mon 18/7/22 | | NA | Tue 5/7/22 | Tue 2/8/22 | 13 days | | 1477 | |
| 177 | Appraval G.I. works for LT5 | 12 days | - | 12 days | 0% | | Fri 17/6/22 | | NA | | | | - | 1447,611,604,15 | |
| 76 | Foundation - Temp. Works Design and Method Statement Submission | 45 days | | 45 days | 0% | Tue 1/3/22 | Thu 14/4/22 | | NA | Fri 6/5/22 | Sun 19/6/22 | 66 days | - | 1475,639,646 | |
| 75 | Foundation - Temp, Works Design and Method Statement Submission | 0 days | - | 0 days | 0% | Tue 1/3/22 | Tue 1/3/22 | NA | NA | Fri 6/5/22 | Fri 6/5/22 | 66 days | 0.5 day | | |
| .73 | Open Space & Promenade (From Northern End - CH1720) Observation Deck | 564 days 358 days | | 564 days 358 days | 0% | Mon 28/6/21 Tue 1/3/22 | Thu 18/5/23 Fri 12/5/23 | NA | NA | Sun 15/8/21 Fri 6/5/22 | Tue 30/5/23 | 9 days 14 days | | | |
| 72 73 | Open Space & Promenade Open Space & Promenade (From Northern End., CH1720) | 564 days | - | 564 days | 0% | Mon 28/6/21 | Thu 18/5/23 | | | Sun 1/8/21 | Tue 30/5/23 Tue 30/5/23 | 9 days | | | |
| | L12d Roadworks and Pedestrian | 36 days | | 36 days | 0% | Thu 21/7/22 | Wed 31/8/22 | | NA | Mon 17/4/23 | | 220 days | 1 uay | 1470 | |
| 70 | , 0 | - | - | - | 0% | | | | | | Tue 30/5/23 | | - | · · | |
| 69 70 | L12d Underground Drainage and Utilities Laying L12d Roadworks and Pedestrian, with Light Pole | 75 days 36 days | | 75 days 36 days | 0% | Mon 7/3/22 Wed 8/6/22 | Tue 7/6/22 Wed 20/7/22 | NA | NA | Tue 29/11/22 Wed 1/3/23 | Tue 28/2/23 Sat 15/4/23 | 220 days 220 days | | 1457,1460,1461 | |
| 68 | Finishing and E&M Works | 50 days | | 50 days | 0% | Wed 16/3/22 | Tue 17/5/22 | | NA | Mon 27/3/23 | Tue 30/5/23 | 309 days | - | 1467,367 | |
| 67 | Staircase ST1 | 100 days | | 100 days | 0% | Fri 12/11/21 | Tue 15/3/22 | | NA | Fri 25/11/22 | Sat 25/3/23 | 309 days | | 587,367,1457 | |
| 466 | Issuance of Lift Use Permit | - | 0 days | 0 days | 0% | Thu 14/7/22 | Thu 14/7/22 | | NA | Tue 30/5/23 | Tue 30/5/23 | 320 days | - | 1465FS+15 days | |
| 465 | EMSD Lift Inspection | | 0 days | 0 days | 0% | Wed 29/6/22 | Wed 29/6/22 | | NA | Tue 16/5/23 | Tue 16/5/23 | 320 days | - | 1464FS+14 days | |
| 464 | EMSD Submission Form 5 for Lift Inspection | | 0 days | 0 days | | Wed 15/6/22 | | | NA | Tue 2/5/23 | Tue 2/5/23 | 320 days | - | 1458,1462 | |
| 1463 | CLP Meter Installation | | 0 days | 0 days | 0% | Mon 18/4/22 | Mon 18/4/22 Wed 15/6/22 | | NA | Mon 18/4/22 | Mon 18/4/22 | 0 days | | 1459 1460 | |
| 462 | Testing & commissioning | 15 days | | 15 days | 0% | Sat 28/5/22 | Wed 15/6/22 | | NA | Thu 13/4/23 | Sat 29/4/23 | 261 days | - | 1459 | |
| 461 | Parapet Installation and Finishing Works | 40 days | | 40 days | 0% | Sat 15/1/22 | Sat 5/3/22 | NA | NA | Thu 13/10/22 | | | - | 1460 | |
| 460 | Louvers and Glazing Installation | 27 days | - | 27 days | 0% | Sat 11/12/21 | | NA | NA | Thu 8/9/22 | | 220 days | | 1457FS+25 days | |
| 1459 | E & M installation | 33 days | 0 days | 33 days | 0% | Wed 20/4/22 | Fri 27/5/22 | NA | NA | Wed 1/3/23 | Wed 12/4/23 | 261 days | | 1458 | |
| 1458 | Lift installation (LT1 & LT2) | 90 days | 0 days | 90 days | 0% | Fri 24/12/21 | Tue 19/4/22 | NA | NA | Fri 11/11/22 | Tue 28/2/23 | 261 days | 1 day | 1457FS+36 days | |
| 1457 | Lift Tower: Falsework & Formwork Erection, Rebar Fixing & Concreting | 63 days | 0 days | 63 days | 0% | Fri 10/9/21 | Thu 11/11/21 | NA | NA | Wed 8/6/22 | Tue 9/8/22 | 271 days | 3 days | 1454,1157,1456 | |
| 456 | Lift Structure - Temp. Works Design and Method Statement Comment & Appraoval | l 36 days | 0 days | 36 days | 0% | Tue 1/6/21 | Tue 6/7/21 | NA | NA | Tue 3/5/22 | Tue 7/6/22 | 336 days | 0.5 day | 1455 | |
| 455 | Lift Structure - Temp. Works Design and Method Statement Submission | 0 days | 0 days | 0 days | 0% | Tue 1/6/21 | Tue 1/6/21 | NA | NA | Tue 3/5/22 | Tue 3/5/22 | 336 days | 0.5 day | | |
| 454 | Sheepile Extraction & Backilling | 25 days | 0 days | 25 days | 0% | Thu 12/8/21 | Thu 9/9/21 | NA | NA | Mon 9/5/22 | Tue 7/6/22 | 218 days | 1 day | 1453 | |
| 453 | Footing Construction | 75 days | 0 days | 75 days | 0% | Thu 13/5/21 | Wed 11/8/21 | NA | NA | Sat 5/2/22 | Sat 7/5/22 | 218 days | 2 days | 1452,1449,587 | |
| 452 | ** | 38 days | 0 days | 38 days | 0% | Tue 2/2/21 | Sat 20/3/21 | NA | NA | Thu 16/12/21 | Fri 4/2/22 | 259 days | 2 days | 1447,1451 | |
| 451 | Lift Pilecap and ELS - Temp. Works Foundation Design and Method Statement Comment & Appraoval | 30 days | | 30 days | 0% | Mon 21/12/20 | Tue 19/1/21 | NA | NA | Tue 16/11/21 | Wed 15/12/21 | 330 days | 0.5 day | 1450 | Q2 |
| | | | Duration | Duration | Complete | 8 | | 1 | | | | Slack | | | |




| | lealt Nome | Dur (| A at 1 | Darrein | Dh:- 1.01 | Earl- Cr | Cont | A etc. 1.0 | A -t. 1 T" | ah Lota Ctari | Loto Elini 1 | Total TD A | Dead | |
|-----------|--|--------------|--------------------|-----------------------|------------------------|--------------|--------------|------------|-------------------|---------------|---------------|--------------------|------------------------|---------|
|) T | ask Name | Duration | Actual Duration | Remaining Duration | Physical % Complete | Early Start | Early Finish | | | sh Late Start | Late Finish | Total TRA Slack | Predecessors | 2 Q2 |
| 1496 | Structure work | 45 days | 0 days | 45 days | 0% | Thu 7/10/21 | Mon 29/11/21 | NA | NA | Wed 20/10/21 | Fri 10/12/21 | 10 days 0.5 days | 1493,506,1495 | |
| 1497 | MIC toilet unit | 24 days | 0 days | 24 days | 0% | Tue 30/11/21 | Wed 29/12/21 | NA | NA | Sat 11/12/21 | Tue 11/1/22 | 10 days 0.5 days | 1496 | |
| 1498 | MIC toilet unit: E&M and ABWF works | 75 days | 0 days | 75 days | 0% | Thu 30/12/21 | Thu 31/3/22 | NA | NA | Wed 23/2/22 | Wed 25/5/22 | 43 days 3 days | 1497,717 | |
| 1499 | Observation Tower Construction | 31 days | 0 days | 31 days | 0% | Thu 30/12/21 | Tue 8/2/22 | NA | NA | Wed 19/1/22 | Sat 26/2/22 | 16 days 1 day | 1496,1497 | |
| 1500 | Observation Tower: Building Works and E&M Works | 76 days | 0 days | 76 days | 0% | Wed 9/2/22 | Thu 12/5/22 | NA | NA | Mon 28/2/22 | Tue 31/5/22 | 16 days 1 day | 1499 | |
| 1501 | Refuse Collection Block and Back of House: Structure Works | 101 days | 0 days | 101 days | 0% | Wed 9/2/22 | Sat 11/6/22 | NA | NA | Fri 20/5/22 | Sat 17/9/22 | 82 days 1 day | 1496,1497,1499 | |
| 1502 | Refuse Collection Block and Back of House: Building Works and E&M Works | 131 days | 0 days | 131 days | 0% | Mon 13/6/22 | Wed 16/11/22 | NA | NA | Mon 19/9/22 | Fri 24/2/23 | 82 days 1 day | 1501 | |
| 1503 | Amphitheater | 95 days | 0 days | 95 days | 0% | Wed 9/2/22 | Sat 4/6/22 | NA | NA | Wed 11/5/22 | Wed 31/8/22 | 74 days 5 days | 1496,639,646,14 | |
| 1504 | Fast food (Light Refreshment) kiosk deck | 45 days | 0 days | 45 days | 0% | Tue 30/11/21 | Mon 24/1/22 | NA | NA | Thu 20/1/22 | Wed 16/3/22 | 41 days 0.5 days | 611,1496,604,61 | 1 |
| 1505 | Fast food (Light Refreshment) Kiosk: Building Works and E&M Works | 86 days | 0 days | 86 days | 0% | Sat 26/2/22 | Sat 11/6/22 | NA | NA | Thu 17/3/22 | Thu 30/6/22 | 16 days 1 day | 1504,639,646,14 | |
| 1506 | Fitness Ground Lawn & Water Play Plaza | 82 days | 0 days | 82 days | 0% | Mon 13/6/22 | Sat 17/9/22 | NA | NA | Sat 2/7/22 | Sat 8/10/22 | 16 days 1 day | days,1500FF+25 1505 | |
| 1507 | Stepped Stage and Seating & Back of House Facility (under Bridge D3) | 30 days | 0 days | 30 days | 0% | Mon 22/8/22 | Mon 26/9/22 | NA | NA | Thu 1/9/22 | Sat 8/10/22 | 9 days 0.5 days | 1503,1485 | |
| 1508 | Trim and form formation level within Open Space & Promenade area | 45 days | 0 days | 45 days | 0% | Tue 27/9/22 | Sat 19/11/22 | NA | NA | Mon 10/10/22 | Wed 30/11/22 | 9 days 0.5 days | 1507,1505,1506 | |
| 1509 | Paving work & Hard Landscaping Works | 45 days | 0 days | 45 days | 0% | Mon 21/11/22 | Thu 12/1/23 | NA | NA | Thu 1/12/22 | Thu 26/1/23 | 9 days 2 days | 1508,1500,1498 | |
| 1510 | ABWF, E&M work and street furniture | 75 days | | 75 days | 0% | Mon 21/11/22 | | | NA | Sat 25/2/23 | Tue 30/5/23 | 79 days 2 days | 1508,1509SS,15 | |
| 1511 | FSD Form 501 Submission for FS Inspection | 0 days | | 0 days | 0% | Mon 9/1/23 | Mon 9/1/23 | | NA | Mon 1/5/23 | Mon 1/5/23 | 111 days 0.5 day | 1510SS+50 days | |
| 1512 | FSD Inspection | 0 days | | 0 days | 0% | Tue 24/1/23 | Tue 24/1/23 | | NA | Tue 16/5/23 | Tue 16/5/23 | 111 days 0.5 day | 1511FS+15 days | |
| 1512 | Issuance of FS Certificate | 0 days | | 0 days | 0% | Wed 8/2/23 | | NA | NA | Tue 30/5/23 | Tue 30/5/23 | 111 days 0.5 day | 1512FS+15 days | |
| 1515 | Landscaping works and Planting works | 100 days | | 100 days | 0% | Fri 13/1/23 | Thu 18/5/23 | | NA | Fri 27/1/23 | Tue 30/5/23 | 9 days 4 days | 1509,668,1503,6 | |
| | | | | | | | | | | | | | 1509,000,1505,0 | |
| 1515 | Open Space & Promenade (From CH1720 - South End) | 477 days | | 477 days | 0% | Mon 12/7/21 | Mon 13/2/23 | | NA | Sun 1/8/21 | Tue 30/5/23 | 18 days | | |
| 1516 | Modification Seawall - Temp. Works Design and Method Statement Submissi | | | 0 days | 0% | Mon 12/7/21 | Mon 12/7/21 | | NA | Sun 1/8/21 | Sun 1/8/21 | 20 days 1 day | 1516 | |
| 1517 | Modification Seawall - Temp. Works Design and Method Statement Commen Appraoval | - | | 30 days | 0% | Mon 12/7/21 | | NA | NA | Sun 1/8/21 | Mon 30/8/21 | 20 days 2 days | 1516 | |
| 1518 | Modification (Seawall) CH1720-1820 | 150 days | | 150 days | 0% | Wed 11/8/21 | | NA | NA | Tue 31/8/21 | Thu 3/3/22 | 17 days 1 day | 1517 | |
| 1519 | Modification (Seawall) CH1820-1920 | 150 days | 0 days | 150 days | 0% | Wed 15/9/21 | Fri 18/3/22 | NA | NA | Thu 7/10/21 | Fri 8/4/22 | 17 days 1 day | 1518SS+30 days | |
| 1520 | Temporary toilet | 24 days | 0 days | 24 days | 0% | Mon 13/9/21 | Tue 12/10/21 | NA | NA | Fri 14/1/22 | Mon 14/2/22 | 100 days 0.5 days | 506,655,660 | |
| 1521 | Temporary Toilet: Building Works and E&M Works | 75 days | 0 days | 75 days | 0% | Wed 13/10/21 | Wed 12/1/22 | NA | NA | Sat 28/1/23 | Sat 29/4/23 | 385 days 0.5 day | 1520,655,660 | 1 |
| 1522 | Temporary Management Office: Structure Works | 45 days | 0 days | 45 days | 0% | Sat 25/9/21 | Thu 18/11/21 | NA | NA | Wed 26/1/22 | Tue 22/3/22 | 100 days 0.5 days | 1520SS+10 days | |
| 1523 | Temporary Management Office: Building Works and E&M Works | 100 days | 0 days | 100 days | 0% | Fri 19/11/21 | Tue 22/3/22 | NA | NA | Wed 23/3/22 | Sat 23/7/22 | 100 days 0.5 day | 1522,655,660 | |
| 1524 | Floating Stage Concrete structure | 18 days | 0 days | 18 days | 0% | Sat 19/3/22 | Sat 9/4/22 | NA | NA | Sat 9/4/22 | Tue 3/5/22 | 17 days 0 days | 1519,1518,1522 | |
| 1525 | Stepped Seating at Southern End | 24 days | 0 days | 24 days | 0% | Mon 11/4/22 | Wed 11/5/22 | NA | NA | Wed 4/5/22 | Tue 31/5/22 | 17 days 0.5 days | 1524 | |
| 1526 | Trim and form formation level within Open Space & Promenade area | 14 days | 0 days | 14 days | 0% | Thu 12/5/22 | Fri 27/5/22 | NA | NA | Wed 1/6/22 | Fri 17/6/22 | 17 days 0 days | 1525 | 1 |
| 1527 | Paving work and Landscaping Works | 30 days | 0 days | 30 days | 0% | Sat 28/5/22 | Mon 4/7/22 | NA | NA | Sat 18/6/22 | Sat 23/7/22 | 17 days 0.5 days | 1526,1522,1525 | 1 |
| 1528 | ABWF, E&M work and street furniture | 75 days | 0 days | 75 days | 0% | Tue 5/7/22 | Fri 30/9/22 | NA | NA | Mon 25/7/22 | Sat 22/10/22 | 17 days 1 day | 1527,717,1523 | |
| 1529 | CLP Meter Installation | 0 days | 0 days | 0 days | 0% | Fri 30/9/22 | Fri 30/9/22 | NA | NA | Mon 1/5/23 | Mon 1/5/23 | 212 days 0.5 day | 1528,1521,1523 | 1 |
| 1530 | FSD Form 501 Submission for FS Inspection | 0 days | 0 days | 0 days | 0% | Thu 8/12/22 | Thu 8/12/22 | NA | NA | Mon 1/5/23 | Mon 1/5/23 | 144 days 0.5 day | 1529 | 1 |
| 1531 | FSD Inspection | 0 days | 0 days | 0 days | 0% | Thu 22/12/22 | Thu 22/12/22 | | NA | Tue 16/5/23 | Tue 16/5/23 | 144 days 0.5 day | 1530FS+15 days | |
| 1532 | Issuance of FS Certificate | 0 days | | 0 days | 0% | Fri 6/1/23 | Fri 6/1/23 | NA | NA | Tue 30/5/23 | Tue 30/5/23 | 144 days 0.5 day | 1531FS+15 days | |
| 1533 | Open Space & Promenade: Landscaping works | 110 days | | 110 days | 0% | Mon 3/10/22 | Mon 13/2/23 | | NA | Mon 24/10/22 | Sat 4/3/23 | 17 days 5 days | 1528,668,1243F | |
| 1534 | Open Space & Promenade: Planting works | 110 days | | 110 days | 0% | Mon 3/10/22 | Mon 13/2/23 | | NA | Mon 24/10/22 | Sat 4/3/23 | 17 days 5 days | 1528,668,1243F | |
| 1535 | Part 1, 2A, 2B - Road L12 | 193 days | | 193 days | 0% | Tue 23/8/22 | Mon 17/4/23 | | NA | Thu 6/10/22 | Tue 30/5/23 | 35 days 0.5 day | 1520,000,12431 | |
| 1535 | | | | 3 days | 0% | Tue 23/8/22 | Thu 25/8/22 | | | Thu 6/10/22 | Sat 8/10/22 | | 1274,1283,1296 | |
| | Trim road formation | 3 days | | | | | | | NA | | | 35 days 1 day | | |
| 1537 | Lay sub base | | 0 days | 7 days | 0% | Fri 26/8/22 | Fri 2/9/22 | NA | NA | Mon 10/10/22 | Mon 17/10/22 | 35 days 1 day | 1536 | |
| 1538 | Lay kerb | 12 days | | 12 days | 0% | Sat 3/9/22 | | NA | NA | Tue 18/10/22 | | 35 days 1 day | 1537 | |
| 1539 | Construct pedestrian street/ footpath | 14 days | 0 days | 14 days | 0% | Mon 19/9/22 | Thu 6/10/22 | NA | NA | Tue 1/11/22 | Wed 16/11/22 | 35 days 1 day | 1538 | |
| 1540 | Install central median | 14 days | 0 days | 14 days | 0% | Fri 7/10/22 | Sat 22/10/22 | NA | NA | Thu 17/11/22 | Fri 2/12/22 | 35 days 1 day | 1539 | 1 |
| Litle: Ro | v.11 Prog with Progress Task | Summary | | - | Inactive | Milestone 🔷 | | Durati | on-only | 1 | Start-only | C | Exte | ernal M |
| | P-May-20 | Project Sum | | 1 | | Summary | | | al Summary Rollup | | Finish-only | 3 | | dline |
| | Milestone | Inactive Tas | sk | | Manual | ľask | | Manua | al Summary | | External Task | IS . | Crit | cal |



| D | Task Name | Duration | Actual Duration | Remaining Duration | Physical % Complete | Early Start | Early Finish | Actual Start | Actual Fin | ish Late Start | Late Finish | Total Slack | TRA | Predecessors |)20 Q3 |
|------|---|----------|--------------------|-----------------------|------------------------|--------------|--------------|--------------|------------|----------------|--------------|----------------|----------|-----------------|-------------|
| 1541 | Concrete infill between profile barrier | 7 days | 0 days | 7 days | 0% | Mon 24/10/22 | Mon 31/10/22 | NA | NA | Sat 3/12/22 | Sat 10/12/22 | 35 days | 0 days | 1540 | |
| 1542 | Road pavement | 5 days | 0 days | 5 days | 0% | Tue 1/11/22 | Sat 5/11/22 | NA | NA | Mon 12/12/22 | Fri 16/12/22 | 35 days | 0 days | 1541 | |
| 1543 | Install street furniture (Part 1, 2A, 2B - Road L12) | 131 days | 0 days | 131 days | 0% | Mon 7/11/22 | Mon 17/4/23 | NA | NA | Sat 17/12/22 | Tue 30/5/23 | 35 days | 6 days | 1542 | |
| 1544 | Planting Works for Underpass, South Depress Road and At-Grade Road | 130 days | 0 days | 130 days | 0% | Mon 7/11/22 | Sat 15/4/23 | NA | NA | Mon 19/12/22 | Tue 30/5/23 | 36 days | 10 days | 668 | |
| 1545 | Landscaping Works for Underpass, South Depress Road and At-Grade | 130 days | 0 days | 130 days | 0% | Mon 7/11/22 | Sat 15/4/23 | NA | NA | Mon 19/12/22 | Tue 30/5/23 | 36 days | 10 days | 668 | |
| 1546 | Planned Completion for Section 6 | 0 days | 0 days | 0 days | 0% | Thu 18/5/23 | Thu 18/5/23 | NA | NA | Tue 30/5/23 | Tue 30/5/23 | 9 days | 0 days | 1533,1543,1532, | |
| 1547 | Section 7 | 365 days | 0 days | 365 days | 0% | Mon 6/3/23 | Wed 29/5/24 | NA | NA | Mon 6/3/23 | Wed 29/5/24 | 0 days | | | |
| 1548 | Establishment work for landscape softwork | 365 days | 0 days | 365 days | 0% | Mon 6/3/23 | Wed 29/5/24 | NA | NA | Mon 6/3/23 | Wed 29/5/24 | 0 days | 10 days | 1533,1534 | |
| 1549 | Planned Completion for Section 7 | 0 days | 0 days | 0 days | 0% | Wed 29/5/24 | Wed 29/5/24 | NA | NA | Wed 29/5/24 | Wed 29/5/24 | 0 days | | 1548,6 | |
| 1550 | Section 10 (Subject to Excision) | 614 days | 0 days | 614 days | 0% | Tue 20/4/21 | Thu 11/5/23 | NA | NA | Mon 10/5/21 | Tue 30/5/23 | 15 days | | | |
| 1551 | Decking for Underpass (Rd L14) | 614 days | 0 days | 614 days | 0% | Tue 20/4/21 | Thu 11/5/23 | NA | NA | Mon 10/5/21 | Tue 30/5/23 | 15 days | | | |
| 1552 | Deck for Underpass (Road L14) - Temp. Works Design and Method Statement Submission | 0 days | 0 days | 0 days | 0% | Tue 20/4/21 | Tue 20/4/21 | NA | NA | Mon 10/5/21 | Mon 10/5/21 | 20 days | 0.5 day | | |
| 1553 | Deck for Underpass (Road L14) - Temp. Works Design and Method Statement Comment & Appraval | 21 days | 0 days | 21 days | 0% | Tue 20/4/21 | Mon 10/5/21 | NA | NA | Mon 10/5/21 | Sun 30/5/21 | 20 days | 0.5 day | 1552 | |
| 1554 | Support along U-through | 225 days | 0 days | 225 days | 0% | Mon 31/5/21 | Tue 1/3/22 | NA | NA | Mon 31/5/21 | Tue 1/3/22 | 0 days | 10 days | 23,185,1553,192 | |
| 1555 | Plinth installation along support | 123 days | 0 days | 123 days | 0% | Wed 2/3/22 | Fri 29/7/22 | NA | NA | Wed 2/3/22 | Fri 29/7/22 | 0 days | 6 days | 1554 | |
| 1556 | Placing of beam along underpass | 90 days | 0 days | 90 days | 0% | Thu 1/9/22 | Sun 18/12/22 | NA | NA | Thu 1/9/22 | Mon 19/12/22 | 0 days | 4 days | 1555FS+28 days | |
| 1557 | Finishing and E&M Works | 110 days | 0 days | 110 days | 0% | Mon 19/12/22 | Fri 5/5/23 | NA | NA | Thu 12/1/23 | Tue 30/5/23 | 20 days | | 1556,279 | |
| 1558 | Cover-up (Roof) | 115 days | 0 days | 115 days | 0% | Mon 19/12/22 | Thu 11/5/23 | NA | NA | Mon 19/12/22 | Thu 11/5/23 | 0 days | 5 days | 1556 | |
| 1559 | Planned Completion for Section 10 | 0 days | 0 days | 0 days | 0% | Thu 11/5/23 | Thu 11/5/23 | NA | NA | Tue 30/5/23 | Tue 30/5/23 | 19 days | 0.5 days | 1558,158,1557 | |

| Title: Rev.11 Prog with Progress as of 22-May-20 | Task Split Milestone | • | Summary Project Summary Inactive Task | Inactive Milestone Inactive Summary Manual Task | ¢ | Duration-only Manual Summary Rollu Manual Summary | p 1 | Start-only Finish-only External Tasks | с Э | External Milestone Deadline Critical | |
|---|----------------------------|---|---|---|---|---|---------|---|--------|--|---|
| | | | | | | Page 36 of 36 | | | | | _ |



Critical Split Progress Manual Progress

.....

Appendix C – Environmental monitoring schedules

Contract No. EDO 15/2018 Environmental Monitoring at Kai Tak Development Stage 4 Infrastructure at the former runway and south apron Environmental Monitoring and Weekly Site Inspection Schedule for February 2021

February 2021

| Sun | Mon | Tue | Wed | Thu | Fri | Sat |
|-----|---|--|--|--|---|-----|
| | 1 | 2 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12 | 3 | 4 | 5 Weekly Site Inspection + SSMC meeting | 6 |
| 7 | 8 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12 | 9 Weekly Site Inspection | 10 | 11 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 | 12 | 13 |
| 14 | 15 | 16 | 17 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12 | 18 Weekly Site Inspection | 19 | 20 |
| 21 | 22 | 23 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12 | 24 | 25 Weekly Site Inspection | 26 | 27 |
| 28 | | | | | | |

NOTE:

1) Site inspection schedule and Impact monitoring schedule may be changed due to unforeseen circumstance (e.g. adverse weather).

Air Quality Monitoring Station

AM3 - Sky Tower AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop AM7 - Hong Kong Children's Hospital

Noise Quality Monitoring Station

M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop M12 - Hong Kong Children's Hospital

Contract No. EDO 15/2018 Environmental Monitoring at Kai Tak Development Stage 4 Infrastructure at the former runway and south apron Propose Environmental Monitoring and Weekly Site Inspection Schedule for March 2021

March 2021

| Sun | Mon | Tue | Wed | Thu | Fri | Sat |
|-----|--|-----|--|--|--|---|
| | 1 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12 | 2 | 3 | 4 Weekly Site Inspection | 5 | 6 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 |
| 7 | 8 | 9 | 10 | 11 Weekly Site Inspection + SSMC meeting | 12 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12 | 13 |
| 14 | 15 | 16 | 17 | 18 Weekly Site Inspection 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12 | 19 | 20 |
| 21 | 22 | 23 | 24 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12 | 25 Weekly Site Inspection | 26 | 27 |
| 28 | 29 24-hr TSP: AM3, AM4(A), AM7 1-hr X3 TSP: AM3, AM4(A), AM7 30-min Noise: M11, M12 | 30 | 31 | | | |

NOTE:

1) Site inspection schedule and Impact monitoring schedule may be changed due to unforeseen circumstance (e.g. adverse weather).

Air Quality Monitoring Station

AM3 - Sky Tower AM4(A) - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop AM7 - Hong Kong Children's Hospital

Noise Quality Monitoring Station

M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop


M12 - Hong Kong Children's Hospital

Appendix D – Photographic records


Impact Air Quality Monitoring



Impact Noise Monitoring



Appendix E – Calibration certificates, catalogue of air quality monitoring equipment



| | Air Sampler Cali | ibration Curve Plo (Dickson recorder) | 8 | on | | Air Sampler | Calibration Curve Plo (Dickson recorder | 8 | ion |
|---|--|--|--------------------------------------|---|---|---|--|--|---|
| Calibration curve ref | : No. : ATSPC-01-202 | .0120902 Date of | calibration : 09 | 9/12/2020 | Calibration curve ref. | No. : ATSPC-0 | 1-2021020602 Date of | f calibration : | 06/02/2021 |
| Location : | Sky Tower | Sampler | r: | TE-5170X | Location : | Sky Tower | Sample | er : | TE-5170X |
| Calibration Data | | | | | Calibration Data | | | | |
| Ambient barometric Qstd Slope, m = | pressure, Pa = 762.9 2.04882 | | t temperature, $Ta = -0.011$ | 292.95 (deg K) 270 | Ambient barometric p Qstd Slope, m = | | | nt temperature, $Ta =$ ntercept, $b = -0.0$ | (deg K) 11270 |
| Calibration Curve | | | | | Calibration Curve | . | | | |
| Plate No. | H ₂ O (in) | Qstd (m^3/min) | I (chart) | IC (corrected) | Plate No. | H ₂ O (in) | Qstd (m^3/min) | I (chart) | IC (corrected) |
| 18 | (in) 7.60 | (m ⁻ /min) 1.365 | 48.0 | 48.50 | 18 | 7,40 | (m ⁻⁷ min) 1.339 | (chart) 47.0 | 47,20 |
| 13 | 6.20 | 1.234 | 43.0 | 43.45 | 13 | 6.10 | 1.216 | 42.0 | 42.18 |
| 10 | 5.30 | 1.141 | 40.0 | 40.42 | 10 | 5.20 | 1.123 | 39.0 | 39.17 |
| 7 | 4.10 | 1.004 | 35.0 | 35.37 | 7 | 3.80 | 0.961 | 33.0 | 33.14 |
| 5 | 2.40 | 0.770 | 28.0 | 28.29 | 5 | 2.50 | 0.781 | 28.0 | 28.12 |
| Subsequent calculat | ion of sampler flow | | | | Subsequent calculation | on of sampler flow | | | |
| Method | | ation equation | ¥ / | Intercept, b Corr. coeff., r 1.8063 0.9988 | Method | 0 | Calibration equation | Slope, m | Intercept, b Corr. coeff 0.8565 0.9977 |
| | 65.00 | | | | | 65.00 | | | |
| | 45.00 45.00 25.00 15.00 0.6 0.8 | 1.0 1.2 1.4 Qstd / IC Calibration C | Qstd (m3/min) 1.6 1.8 2.0 urve | | | 55.00 45.00 25.00 15.00 0.6 | 0.8 1.0 1.2 1.4 Ostd / IC Calibration C | Qstd (m3/min) 1.6 1.8 2.0 Curve | |

| | Air Sampler Calibration Curve Plotting & Calculation (Dickson recorder) | | | | | Air Sampler Calibration Curve Plotting & Calculation (Dickson recorder) Calibration curve ref. No. : ATSPC-01-2021020601 The Hong Kong Society for the Blind's Location : Factory cum Sheltered Workshop Sampler : TE-5170X | | | |
|---|--|---|--|---|--|--|--|--|---|
| Calibration curve ref. No. : ATSPC-01-2020120901 Date of calibration : 09/12/2020 The Hong Kong Society for the Blind's Location : Factory curv Sheltered Workshop Sampler : TE-5170X | | | | | The | | | | |
| Calibration Data | | I | | | Calibration Data | | | | |
| Ambient barometric | pressure, Pa = 762 | .9 (mmHg) Ambie | nt temperature, Ta = | 292.95 (deg K) | Ambient barometric p | pressure, Pa = 762 | 2.8 (mmHg) Ambier | nt temperature, Ta = | 296.55 (deg K) |
| Qstd Slope, m = | 2.04882 | | ntercept, b = -0.01 | | Qstd Slope, m = | 2.04882 | | 1 , | 11270 (deg k) |
| Calibration Curve | | | | | Calibration Curve | | | | |
| Plate No. | H ₂ O | Qstd | I (chart) | IC (corrected) | Plate No. | H ₂ O | Qstd | I (chart) | IC (corrected) |
| 18 | (in) 7.30 | (m ³ /min) 1.338 | (cnart) 48.0 | (corrected) 48,50 | 18 | (in) 7.10 | (m ³ /min) 1.312 | (chart) 47.0 | (corrected) 47.20 |
| 13 | 6.40 | 1.253 | 44.0 | 44.46 | 13 | 6.40 | 1.246 | 44.0 | 44.19 |
| 10 | 5.10 | 1.119 | 39.0 | 39.41 | 10 | 5.20 | 1.123 | 39.0 | 39.17 |
| 7 | 3.60 | 0.941 | 34.0 | 34.36 | 7 | 3.40 | 0.909 | 33.0 | 33.14 |
| 5 | 2.40 | 0.770 | 28.0 | 28.29 | 5 | 2.30 | 0.749 | 28.0 | 28.12 |
| Subsequent calculati | ion of sampler flow | | | | Subsequent calculati | ion of sampler flow | | | |
| Method | | libration equation | Slope, m | Intercept, b Corr. coeff., r | Method | | alibration equation | Slope, m | Intercept, b Corr. coeff. |
| Dickson recorder | Qstd = 1 / m1 [(I) (| Sqrt ((Pav / 760) (298 / Tav |)))-b1] 34.575 | 1.5174 0.9972 | Dickson recorder | Qstd = 1 / m1 [(I) (| Sqrt ((Pav / 760) (298 / Tav) |))-b1] 33.151 | 2.9658 0.9965 |
| | 65.00 9 55.00 9 45.00 | | | | | 65.00 55.00 45.00 35.00 35.00 | | | |
| | 35.00 25.00 15.00 0.6 | .8 1.0 1.2 1.4 Qstd / IC Calibration | Qstd (m3/min) 1.6 1.8 2.0 Curve | | | 25.00 | 0.8 1.0 1.2 1.4 Qstd / IC Calibration C | Qstd (m3/min) 1.6 1.8 2.0 Curve | |
| | 25.00 15.00 0.6 0 0.6 0 0 0 0 0 0 0 0 0 0 0 0 0 | Qstd / IC Calibration | 1.6 1.8 2.0 Curve | P range (1.1 - 1.7 m3 / min). | * | 25.00 15.00 0.6 | Qstd / IC Calibration C 0.990 ; (B). At least 3 Qstd | 1.6 1.8 2.0 Curve | SP range (1.1 - 1.7 m3 / mir |
| Remark : C | $\begin{array}{c} 25.00 \\ 15.00 \\ 0.6 \end{array} \qquad \begin{array}{c} \bullet \\ 0.6 \end{array}$ uirements : (A). r > 0 Qstd (m ³ / min) = 1/m C (corrected) = I [Squ | Qstd / IC Calibration | 1.6 1.8 2.0 Curve d numbers are in the TS 198 / Ta)) - b].)]. | P range (1.1 - 1.7 m3 / min). | Remark : Q | 25.00 15.00 0.6 15.00 | Qstd / IC Calibration C | 1.6 1.8 2.0 Curve 1 numbers are in the T: 98 / Ta)) - b].)]. | SP range (1.1 - 1.7 m3 / mir |
| Remark : C | $\begin{array}{c} 25.00 \\ 15.00 \\ 0.6 \end{array} \qquad \begin{array}{c} \bullet \\ 0.6 \end{array}$ uirements : (A). r > 0 Qstd (m ³ / min) = 1/m C (corrected) = I [Squ | Qstd / IC Calibration 0.990 ; (B). At least 3 Qst [Sqrt (H ₂ O (Pa / 760) (2 t ((Pa / 760) (298 / Ta) | 1.6 1.8 2.0 Curve d numbers are in the TS 198 / Ta)) - b].)]. / 760) (298 / Ta)). | P range (1.1 - 1.7 m3 / min). | Remark : Q | 25.00 15.00 0.6 15.00 | <u>Qstd / IC Calibration C</u> 0.990 ; (B). At least 3 Qstd [Sqrt (H ₂ O (Pa / 760) (2 ¹ rt ((Pa / 760) (298 / Ta)) | 1.6 1.8 2.0 Curve d numbers are in the T 98 / Ta)) - b].)]. (760) (298 / Ta)). | SP range (1.1 - 1.7 m3 / mir |
| Remark : C | $25.00 \qquad $ | Qstd / IC Calibration 0.990; (B). At least 3 Qst [Sqrt (H ₂ O (Pa / 760) (2 t ((Pa / 760) (298 / Ta) Sqrt (FLOW (mano) (Pa | 1.6 1.8 2.0 Curve d numbers are in the TS 198 / Ta)) - b].)]. / 760) (298 / Ta)). ed by : | P range (1.1 - 1.7 m3 / min). Yin Tong) | Remark : Q IG F Calibrated by : | 25.00 15.00 0.6 15.00 0.6 0 | <u>Ostd / IC Calibration C</u> 0.990 ; (B). At least 3 Qstd [Sqrt (H ₂ O (Pa / 760) (2 ⁴ rt ((Pa / 760) (298 / Ta)) Sqrt (FLOW (mano) (Pa / | 1.6 1.8 2.0 Curve 1 1 d numbers are in the T 1 98 / Ta)) - b].))]. 760) (298 / Ta)). ed by : | SP range (1.1 - 1.7 m3 / mir Yin Tong) |

| | Air Sampler Calibration Curve Plotting & Calculation (Dickson recorder) | | | | | Air Sampler Calibration Curve Plotting & Calculation (Dickson recorder) | | | | |
|--|---|---|--|---|---|--|---|---|-----------------|----------------|
| Calibration curve ref. | No. : ATSPC-0 | I-2020120903 Date o | f calibration : | 09/12/2020 | Calibration curve ref. | No.: ATSPC-0 | 01-2021020603 Date of | alibration : | 06/02/2021 | |
| Location : Hong Kong Children's Hospital Sampler : TE-5170X | | | | Location : | Location : Hong Kong Children's Hospital Sampler : TE-5170X | | | | | |
| Calibration Data | | | | | Calibration Data | | | | | |
| | 2.04882 762 | .9 (mmHg) Ambie Qstd In | | 292.95 (deg K) | Ambient barometric p Qstd Slope, m = | 2.04882 | | temperature, Ta = -0.0 | 296.55 11270 | (deg K) |
| Calibration Curve | | | | | Calibration Curve | | | | | |
| Plate No. | H ₂ O | Qstd | I | IC | Plate No. | H ₂ O (in) | Qstd (m ³ /min) | I (chart) | | IC rected) |
| 18 | (in) 7.50 | (m ³ /min) 1.356 | (chart) 50.0 | (corrected) 50.52 | 18 | 7.60 | (m / min) 1.357 | 49.0 | · · · | 9.21 |
| 18 | 6.10 | 1.336 | 44.0 | 44.46 | 13 | 6.20 | 1.226 | 44.0 | | 4.19 |
| 10 | 4.90 | 1.097 | 40.0 | 40.42 | 10 | 4.80 | 1.079 | 39.0 | | 0.17 |
| 7 | 3.80 | 0.967 | 35.0 | 35.37 | 7 | 3.70 | 0.948 | 34.0 | 34 | .15 |
| 5 | 2.50 | 0.785 | 29.0 | 29.30 | 5 | 2.40 | 0.765 | 29.0 | 29 | 0.13 |
| Subsequent calculation | on of sampler flow | • | • | · | Subsequent calculate | on of sampler flow | | | | |
| Method | | alibration equation | Slope, m | Intercept, b Corr. coeff., r | Method | | Calibration equation | Slope, m | Intercept, b | Corr. coef |
| 1.1.6 (11.0 (1 | | | | | | | | | | |
| Dickson recorder | | Sqrt ((Pav / 760) (298 / Tav) |)))-b1] 36.744 | 0.1175 0.9983 | Dickson recorder | Qstd = 1 / m1 [(I) | (Sqrt ((Pav / 760) (298 / Tav)) |) - b1] 34.204 | 2.4003 | 0.9981 |
| | Qstd = 1 / m1 [(1) (75.00 65.00 25.00 25.00 15.00 | Sqrt ((Pav / 760) (298 / Tav) | Qstd (m3/min) 1.6 1.8 2.0 | 0.1175 0.9983 | Dickson recorder | 75.00 (p) 65.00 (2) 55.00 (2) 45.00 (35.00) 35.00 (35.00) 15.00 (35.00) | (Sqrt ((Pav / 760) (298 / Tav)) | Qstd (m3/min) 1.6 1.8 2.0 | 2.4003 | 0.9981 |
| Dickson recorder Calibration curve requ | Qstd = 1 / m1 [(1) (75.00 65.00 55.00 45.00 35.00 25.00 15.00 0.6 () 0.6 () 0.6 () 0.6 () 0.6 () 0.6 () 0.6 () 0.6 () 0.6 () 0.6 () 0.6 () 0.6 () 0.6 () 0.6 () 0.6 () 0.6 () ()) 0.6 () ()) 0.6 ()) 0.6 ()) 0.6 ()) 0.6 ()) 0.6 ()) 0.6 ()) 0.6 ()) 0.0 | 0.990 ; (B). At least 3 Qster | Ostd (m3/min) 1.6 1.8 2.0 Curve d numbers are in the T | 0.1175 0.9983 SP range (1.1 - 1.7 m3 / min). | Calibration curve req | 75.00 65.00 55.00 45.00 25.00 15.00 0.6 uirements : (A). r = | 0.8 1.0 1.2 1.4 Qstd / IC Calibration Ct | Qstd (m3/min) 1.6 1.8 2.0 urve | | |
| Dickson recorder Calibration curve requ Remark : Q | Qstd = 1 / m1 [(1) (| 1.0 1.2 1.4 Qstd / IC Calibration (0.990; (B). At least 3 Qstr [Sqrt (H ₂ O (Pa / 760) (2) | Ostd (m3/min) 1.6 1.8 2.0 Curve d numbers are in the Tr 298 / Ta)) - b]. | | Calibration curve req Remark : C | 75.00 65.00 55.00 45.00 25.00 15.00 0.6 uirements : (A). r = 2std (m ³ / min) = 1/r | 0.8 1.0 1.2 1.4 Qstd / IC Calibration Cr > 0.990 ; (B). At least 3 Qstd n [Sqrt (H ₂ O (Pa / 760) (29 | Qstd (m3/min) 1.6 1.8 2.0 urve numbers are in the T 8/Ta)) - b]. | | |
| Dickson recorder Calibration curve requ Remark : Q IC | Qstd = $1 / m1$ [(1)(| 1.0 1.2 1.4 Qstd / IC Calibration 0 0.990; (B). At least 3 Qstr [Sqrt (H ₂ O (Pa / 760) (2 1.760) (298 / Ta) | Qstd (m3/min) 1.6 1.8 2.0 Curve d numbers are in the T: 298 / Ta)) - b].)]. | | Calibration curve req Remark : C | $\begin{array}{c} 75.00 \\ 65.00 \\ 55.00 \\ 45.00 \\ 55.00 \\ 15.00 \\ 15.00 \\ 0.6 \end{array}$ uirements : (A). r = 2 Pstd (m ³ / min) = 1/r C (corrected) = I [S | 0.8 1.0 1.2 1.4 Qstd / IC Calibration Ci > 0.990 ; (B). At least 3 Qstd n [Sqrt (H ₂ O (Pa / 760) (29 qrt ((Pa / 760) (298 / Ta)) | Qstd (m3/min) 1.6 1.8 2.0 urve numbers are in the T 8/Ta)) - b]. | | |
| Dickson recorder Calibration curve requ Remark : Q IC | Qstd = $1/m1$ [(1) (75.00 65.00 45.00 35.00 25.00 45.00 35.00 25.00 15.00 0.6 () 25.00 15.00 0.6 () 25.00 15.00 () 25.00 | 1.0 1.2 1.4 Qstd / IC Calibration (0.990; (B). At least 3 Qstr [Sqrt (H ₂ O (Pa / 760) (2) | Qstd (m3/min) 1.6 1.8 2.0 Curve d numbers are in the T: 298 / Ta)) - b].)]. | | Calibration curve req Remark : C | $75.00 = 10^{-10}$ $75.00 = 10^{-10}$ $75.00 = 10^{-10}$ $95.00 = 10^{-10}$ $15.00 = 10^{-10}$ $15.00 = 10^{-10}$ $15.00 = 10^{-10}$ $15.00 = 11^$ | 0.8 1.0 1.2 1.4 Qstd / IC Calibration Cr > 0.990 ; (B). At least 3 Qstd n [Sqrt (H ₂ O (Pa / 760) (29 | Qstd (m3/min) 1.6 1.8 2.0 urve numbers are in the T 8/Ta)) - b]. | | |
| Dickson recorder Calibration curve requ Remark : Q IC | Qstd = $1 / m1$ [(1)(| 1.0 1.2 1.4 Qstd / IC Calibration 0 0.990; (B). At least 3 Qstr [Sqrt (H ₂ O (Pa / 760) (2 1.760) (298 / Ta) | Ostd (m3/min) 1.6 1.8 2.0 Curve d numbers are in the Tr 298 / Ta)) - b].)]. / 760) (298 / Ta)). | | Calibration curve req Remark : C | $\begin{array}{c} 75.00 \\ 65.00 \\ 55.00 \\ 45.00 \\ 55.00 \\ 15.00 \\ 15.00 \\ 0.6 \end{array}$ uirements : (A). r = 2 Pstd (m ³ / min) = 1/r C (corrected) = I [S | 0.8 1.0 1.2 1.4 Qstd / IC Calibration Ci > 0.990 ; (B). At least 3 Qstd n [Sqrt (H ₂ O (Pa / 760) (29 qrt ((Pa / 760) (298 / Ta)) | Qstd (m ³ /min) 1.6 1.8 2.0 urve numbers are in the T 8 / Ta)) - b]. (60) (298 / Ta)). | | |

| Calibration Certifi | cate for Calibrator |
|---|---|
| | Calibration |
| Calibration Certifi Cal. Date: July 17, 2020 Rootsmeter: | cation Information |
| Operator: Jim Tisch | Pa: 753.4 mm Hg s/N: 0006 |
| Run Vol. Init Vol. Final ΔVc/ (m3) ΔVc/ (m3) ΔVc/ (m3) 1 1 2 2 3 4 4 2 3 5 6 4 7 8 5 9 1.0 1.0 1.0 1.0 1.0 | |
| | ibulation |
| $\begin{array}{c c c c c c c c c c c c c c c c c c c $ | d Oa Val Val Val Val (x-axis) (y-axis) 0.9958 0.6963 0.8865 0.9959 0.9917 1.2536 0.9883 1.1532 1.4016 0.9883 1.1532 1.4700 0.9883 1.1532 1.4700 0.9883 1.28293 0.9880 1.3865 0.729 m= 0.980 m= 0.980 m= 0.980 m= 0.980 m= 0.9810 m= |
| Caicu Vstd= ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta) | lations Va= ΔVol((Pa-ΔP)/Pa) |
| Qstd= Vstd/∆Time | Qa= Va/ATime |
| $\mathbf{Qstd= 1/m}\left(\left(\sqrt{\Delta H\left(\frac{P_{a}}{Pstd}\right)\left(\frac{T_{s}td}{T_{a}}\right)}\right) \cdot \mathbf{b}\right)$ | $\mathbf{Qa} = 1/m \left(\left(\sqrt{\Delta H \left(Ta/Pa \right)} \right) \cdot b \right)$ |
| Standard Conditions Tstd: 298.15 *K P5td: 760 mm Hg Key Key ΔH: calibrator manometer reading (in H2O) ΔP: rootsmeter manometer reading (mm Hg) Ta: actual absolute temperature (*K) Pa: actual absormetric pressure (mm Hg) b: Intercept m: Slope | RECALIBRATION US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30 |
| Tisch Environmental, Inc. 145 South Miami Avenue | www.tisch-env.com TOLL FREE: (877)263-7610 |
| Village of Cleves, OH 45002 | FAX: (513)467-9009 |
| | |
| | |

Catalogue of Dust Meter (TSI Sidepak AM510)

The SidePak AM510 monitor's easy-to-read display shows your data as both real-time aerosol mass-concentration and 8-hour time-weighted average (TWA). With its convenient data logging and long battery life, the AM510 is also ideal for extended sampling. The easy-to-use TrakPro Data Analysis Software lets you create effective graphs and reports.



User Friendly

+ Small, lightweight and quiet to maximize worker acceptance + Rugged design with secure belt clip + Easy-to-understand user interface with only four keys + Lockable keypad prevents tampering while sampling + User-adjustable sample flow rate + Define, label and store multiple calibration constants + Easy-to-read LCD display + Convenient, threaded tripod socket accommodates area sampling

Advanced Features

+ Smart Battery Management System provides precise run time information, maximizes battery capacity and speeds charging Integrated pump allows use of size-selective aerosol inlet conditioners + Built-in impactors let you choose "none," 1.0, 2.5 or 10-micron cut off + 10-mm Dorr-Oliver cyclone for respirable sampling + Display shows real-time concentrations (mg/m³) and "on-the-fly" TWA as you data log + Display statistics: max, min and average readings, elapsed time and 8-hour TWA

Quick and Easy Reports

+ Convenient preprogramming for occupational exposure sampling + Data log for long periods and store multiple tests + Analyze data, print graphs and create reports with TrakPro Data Analysis Software + USB port lets you conveniently connect to your computer

Power to Spare

+ Long-lasting NiMH rechargeable battery packs eliminate "memory" issues + Choice of rechargeable NiMH smart battery packs or AA-cell pack

Model AM510 SidePak Personal Aerosol Monitor

| Sensitivity Sensor Type |
|--------------------------------|
| Aerosol Concentration Range |

Particle Size Range

Zero stability

Minimum Resolution

0.001 to 20 mg/m³ (calibrated to respirable fraction of ISO 12103-1, A1 test dust) 0.1 to 10 micrometer (µm) 0.001 mg/m³ ±0.001 mg/m³ over 24 hours using 10-second time-constant Temperature Coefficient Approximately +0.0005 mg/m³ per °C (for variations from temperature at which instrument was last zeroed)

90° light scattering,

670 nm laser diode

Flow Rate Range

User-adjustable, 0.7 to 1.8 liters/min (L/min)

Temperature Range Operating Range 32 to 120°F (0 to 50°C) Storage Range -4 to 140°F (-20 to 60°C)

Operational Humidity

0 to 95% RH, non-condensing

Time Constant (LCD display) Jser-adjustable, 1 to 60 seconds Range

Data Logging Approx. 31,000 Data Points Logging Interval User-adjustable, 1 second to 1 hour

User-Select Calibration Factors

Factory Setting 1.0 (non-adjustable) User-defined Settings 3, with user-defined labels 0.1 to 10.0, user-adjustable

Physical External Dimensions

Range

4.2 x 3.7 x 2.8 in. (106 x 92 x 70 mm) with 801723, 801724, 801729 or 801743 battery 5.1 x 3.7 x 2.8 in. (130 x 92 x 70 mm) with 801708, 801722, 801728, 801735, or 801736 battery 16 oz (0.46 kg) with 801723, 801724, Weight 801729 or 801743 battery 19 oz (0.54 kg) with 801708, 01722, 801728, 801735, or 801736 battery Display Tripod Socket 2 line x 12 character LCD 1/4-20 female thread

Power Supply/Charger (P/N 2613210) Input Voltage Range 100 to 240 VAC. 50 to 60 Hz

Input Voltage Range Output Voltage 9 VDC @ 1.0 A

Maintenance Factory Clean/Calibrate User Zero Calibration

Recommended annually Before each use User Flow Calibration As needed

Communications Interface

USB 1.1 Type Connector, Instrument USB Mini-B (socket)

Minimum Computer Requirements for TrakPro™ Data Analysis Software

Communications Port Universal Serial Bus (USB) v 1.1 or higher Microsoft Windows® XP, or 7 Operating System (32-bit or 64-bit) operating systems


Battery Performance

| Battery Options | Charge Time (hrs)* | Intrinsic Safety Rating | Run Time (hrs @ 1.7 L/min) |
|---|-----------------------|----------------------------|----------------------------------|
| 1600 mAH NiMH Pack, 4.8 V (P/N 801723) | 3.0 | No | 7.1 |
| 1650 mAH NiMH Pack, 4.8V (P/N 801724, 801729 or 801743) | 3.5 | CSA** | 7.5 |
| 2700 mAH NiMH Pack, 4.8 V (P/N 801722 or 801728) | 5.5 | No | 12.0 |
| 2700 mAH NiMH Pack, 4.8 V (P/N 801735) | 5.5 | No | 12.0 |
| 6-Cell AA-size Alkaline Pack*** (P/N 801708 or 801736 with six user-supplied AA cells) | N/A | No | 22.5 |

*Of a fully depleted battery **All dust plugs and dust gaskets must be installed. ***Using Energizer AA-size, E91 alkaline batteries.

Battery Level Indicator

The Smart Battery Management System™ technology utilizes a built-in "gauge" in the SidePak™ battery packs. The gauge monitors battery capacity and calculates run time information by dividing capacity of the battery (mAH) by the instantaneous current consumed by the instrument (mA). This calculation is correct for current operating conditions and can change due to current (mA) consumption or changes in battery capacity.



Personal Aerosol Monitor Performance check with High Volume Sampler

| Preformance Check ref. Nc | AS0210201-1 | Report Issue Date | 1/2/2021 | |
|---------------------------|-------------|-------------------|----------|--|
| Date of performance check | 25/1/2021 | | | |

Objective:


A dust meter and a Total Suspended Particulate High Volume Air Sampler (HVS) were placed together to measure the Total Suspended Particulate (TSP) concentrations simultaneously to check the performance.


Equipment Used:

| Equipment | Manufacturer and Model | Serial Number |
|---|------------------------|---------------|
| Personal Aerosol Monitor | TSI AM510 Sidepak | 11208032 |
| Total Suspended Particulate High Volume Air Sampler | GS2310 | 10346 |

Resush:

| Equipment | Measurement Result, µg/m3 | | | | |
|-------------------------------|---------------------------|-----|-----|-----|--|
| TSI AM510 Sidepak | 64 | 152 | 239 | 332 | |
| High Volume Air Sampler (HVS) | 53 | 131 | 202 | 281 | |





Personal Aerosol Monitor Performance check with High Volume Sampler

| Preformance Check ref. No. : | AS0210201-3 | Report Issue Date: | 1/2/2021 |
|------------------------------|-------------|--------------------|----------|
| Date of performance check : | 25/1/2021 | | |

Objective:


A dust meter and a Total Suspended Particulate High Volume Air Sampler (HVS) were placed together to measure the Total Suspended Particulate (TSP) concentrations simultaneously to check the performance.

Equipment Used:

| Equipment | Manufacturer and Model | Serial Number |
|---|------------------------|---------------|
| Personal Aerosol Monitor | TSI AM510 Sidepak | 11506009 |
| Total Suspended Particulate High Volume Air Sampler | GS2310 | 10346 |

Resust:

| Equipment | | Measurement Result, µg/m3 | | | | | | | | |
|-------------------------------|----|---------------------------|-----|-----|--|--|--|--|--|--|
| TSI AM510 Sidepak | 68 | 165 | 236 | 338 | | | | | | |
| High Volume Air Sampler (HVS) | 53 | 131 | 202 | 281 | | | | | | |




Name : -) £)

0

Form No. INV CAL SAMPLER OCI 4012/12/2009

Catalogue of Weather Station 7 Cabled Vantage Pro2™ 6152C Vantage Pro2 & Vantage Pro2 Plus™ Stations 6162C Ultra Violet (UV) Radiation Index (requires UV sensor) Vantage Pro2[™] Range 0 to 16 Index High)) The Vantage Pro2[™] (# 6152C) and Vantage Pro2[™] Plus (# 6162C) cabled weather stations include two components: the Integrated Sensor Suite (ISS) and the console. The ISS contains the sensor interface module (SIM), rain collector, an anemometer, and a passive radiation shield. The Vantage Pro2 console provides the user interface, data display, and calculations. The Vantage Pro2 Plus weather station includes two additional sensors that are optional on the Current Graph Data...... Instant Reading and Hourly Average; Daily, Monthly High Vantage Pro2 and purchased separately: the UV Sensor and the Solar Radiation Sensor. The console and ISS are powered by an AC-power adapter connected to the console. Batteries can be installed in the console to provide a backup power supply. Use WeatherLink[®] to let your weather station interface with a computer, log data, and upload weather information to the Internet. The 6152C and 6162C models rely on passive shielding to reduce solar-radiation induced temperature errors in the outside temperature sensor readings. Wind Wind Chill (Calculated) Integrated Sensor Suite (ISS) the nearest 1°C console and ISS Source..... United States National Weather Service (NWS)/NOAA Equation Used Osczevski (1995) (adopted by US NWS in 2001) Cable Type 4-conductor, 26 AWG Variables Used Avg. Wind Speed Current Display Data Instant Calculation Maximum displayable wind decreases as the length of cable increases, at 140° (42 m) of cable, the maximum wind speed displayed is 135 mph (60 Current Graph Data Instant Calculation; Hourly, Daily and Monthly Low m/s); at 240' (73 m), the maximum wind speed displayed is 100 mph (34 m/s). Historical Graph Data. Hourly, Daily and Monthly Lows Wind Speed Sensor Solid state magnetic sensor Alarm..... Low Threshold from Instant Calculation Wind Direction Sensor Wind vane with potentiometer Wind Direction (214 cm²) collection area Temperature Sensor Type..... PN Junction Silicon Diode Relative Humidity Sensor Type Film capacitor element Accuracy ±3° Update Interval 2.5 to 3 seconds Sensor Inputs Current Graph Data Instant Reading (user adjustable); 10-min. Dominant; Hourly, Daily, RF Filtering RC low-pass filter on each signal line Monthly Dominant ISS Dimensions(not including anemometer or bird spikes); Monthly Dominants Wind Speed Resolution and Units 1 mph, 1 km/h, 0.4 m/s, or 1 knot (user-selectable) Measured in mph; Vantage Pro2 with Fan-Asprated Rad Shield..... 20.8" x 9.4" x 16.0" (528 mm x 239 mm x 406 mm) other units are converted from mph and rounded to nearest 1 km/hr. 0.1 Vantage Pro2 Plus with Standard Rad Shield 14.3" x 9.7" x 14.5" (363 mm x 246 mm x 368 mm) m/s or 1 knot Vantage Pro2 Plus with Fan-Aspirated Rad Shield 21.1" x 9.7" x 16.0" (536 mm x 246 mm x 406 mm) Update Interval Instant Reading: 2.5 to 3 seconds, 10-minute Average: 1 minute length of cable from anemometer to ISS increases.) Current Display Data Instant Current Graph Data Instant Reading; 10-minute and Hourly Average; Hourly High; Daily, Davis Instruments 3465 Diablo Ave., Hayward, CA 94545-2778 USA (510) 732-9229 - FAX (510) 670-0589 - sales@davisinstruments.com - www.davisinstruments.com Monthly and Yearly High with Direction of High DS6152C, 6162C Rev. W 12/7/18 Highs with Direction of Highs High Thresholds from Instant Reading and 10-minute Average Alarms





Appendix F – Weather information

General Information

| Date | Absolute Daily Min Temperature (°C) | Absolute Daily Max Temperature (°C) | Total Rainfall (mm) |
|------------|--|--|---------------------|
| 01/02/2021 | 17.2 | 25.1 | 0 |
| 02/02/2021 | 17.7 | 27.6 | 0 |
| 03/02/2021 | 16.7 | 21.7 | 0 |
| 04/02/2021 | 16.8 | 23.8 | 0 |
| 05/02/2021 | 17.3 | 23.9 | 0 |
| 06/02/2021 | 17.5 | 25.7 | 0 |
| 07/02/2021 | 18.1 | 24.1 | 0 |
| 08/02/2021 | 18.2 | 22.7 | 0 |
| 09/02/2021 | 17.3 | 19.7 | Trace |
| 10/02/2021 | 15.8 | 17.4 | 32.2 |
| 11/02/2021 | 15.3 | 19.9 | 0 |
| 12/02/2021 | 15.5 | 22.3 | 0 |
| 13/02/2021 | 16.5 | 23.8 | 0 |
| 14/02/2021 | 17.4 | 22.8 | 0 |
| 15/02/2021 | 17.8 | 26.2 | 0 |
| 16/02/2021 | 18.2 | 24.2 | 0 |
| 17/02/2021 | 18.3 | 24.6 | 0 |
| 18/02/2021 | 16.7 | 22.9 | 0 |
| 19/02/2021 | 15.8 | 22.9 | 0 |
| 20/02/2021 | 16.7 | 23.9 | 0 |
| 21/02/2021 | 17.3 | 24.9 | 0 |
| 22/02/2021 | 18.4 | 26 | 0 |
| 23/02/2021 | 18.8 | 26.4 | 0 |
| 24/02/2021 | 18.9 | 22.9 | Trace |
| 25/02/2021 | 18.8 | 22.7 | 1.8 |
| 26/02/2021 | 20.4 | 25.1 | 14.7 |
| 27/02/2021 | 18.1 | 20.8 | 13.4 |
| 28/02/2021 | 18.1 | 22.8 | Trace |

NOTE1: The above weather information was obtained from manned weather station of Hong Kong Observatory. NOTE2: Trace means rainfall less than 0.05 mm

https://www.hko.gov.hk/en/cis/dailyExtract.htm?y=2021&m=2

| Date | Time | Wind Speed (m/s) | Wind Direction |
|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|
| 01/02/2021 | 0:00 | 0.9 | 112.5 | 02/02/2021 | 0:00 | 0.4 | 112.5 | 03/02/2021 | 0:00 | 3.1 | 112.5 | 04/02/2021 | 0:00 | 0.4 | 22.5 |
| 01/02/2021 | 1:00 | 0.9 | 112.5 | 02/02/2021 | 1:00 | 0.4 | 112.5 | 03/02/2021 | 1:00 | 3.6 | 90 | 04/02/2021 | 1:00 | 0.9 | 67.5 |
| 01/02/2021 | 2:00 | 1.3 | 112.5 | 02/02/2021 | 2:00 | 0.4 | 112.5 | 03/02/2021 | 2:00 | 2.2 | 67.5 | 04/02/2021 | 2:00 | 1.3 | 67.5 |
| 01/02/2021 | 3:00 | 0.9 | 112.5 | 02/02/2021 | 3:00 | 0.4 | 112.5 | 03/02/2021 | 3:00 | 2.7 | 90 | 04/02/2021 | 3:00 | 1.3 | 45 |
| 01/02/2021 | 4:00 | 0.9 | 112.5 | 02/02/2021 | 4:00 | 0.4 | 112.5 | 03/02/2021 | 4:00 | 1.8 | 90 | 04/02/2021 | 4:00 | 1.3 | 90 |
| 01/02/2021 | 5:00 | 0.9 | 112.5 | 02/02/2021 | 5:00 | 0.4 | 112.5 | 03/02/2021 | 5:00 | 1.8 | 90 | 04/02/2021 | 5:00 | 1.3 | 67.5 |
| 01/02/2021 | 6:00 | 0.9 | 90 | 02/02/2021 | 6:00 | 0.9 | 112.5 | 03/02/2021 | 6:00 | 1.3 | 45 | 04/02/2021 | 6:00 | 1.3 | 90 |
| 01/02/2021 | 7:00 | 0.9 | 45 | 02/02/2021 | 7:00 | 1.3 | 112.5 | 03/02/2021 | 7:00 | 1.8 | 112.5 | 04/02/2021 | 7:00 | 1.3 | 67.5 |
| 01/02/2021 | 8:00 | 0.9 | 22.5 | 02/02/2021 | 8:00 | 1.3 | 112.5 | 03/02/2021 | 8:00 | 1.8 | 90 | 04/02/2021 | 8:00 | 0.9 | 112.5 |
| 01/02/2021 | 9:00 | 0.4 | 112.5 | 02/02/2021 | 9:00 | 1.3 | 112.5 | 03/02/2021 | 9:00 | 1.8 | 45 | 04/02/2021 | 9:00 | 1.3 | 90 |
| 01/02/2021 | 10:00 | 0.9 | 67.5 | 02/02/2021 | 10:00 | 2.2 | 112.5 | 03/02/2021 | 10:00 | 1.8 | 90 | 04/02/2021 | 10:00 | 0.9 | 112.5 |
| 01/02/2021 | 11:00 | 0.9 | 90 | 02/02/2021 | 11:00 | 1.8 | 135 | 03/02/2021 | 11:00 | 1.3 | 67.5 | 04/02/2021 | 11:00 | 0.9 | 112.5 |
| 01/02/2021 | 12:00 | 1.8 | 112.5 | 02/02/2021 | 12:00 | 1.3 | 135 | 03/02/2021 | 12:00 | 1.3 | 45 | 04/02/2021 | 12:00 | 0.9 | 112.5 |
| 01/02/2021 | 13:00 | 1.8 | 135 | 02/02/2021 | 13:00 | 1.8 | 135 | 03/02/2021 | 13:00 | 1.8 | 45 | 04/02/2021 | 13:00 | 1.3 | 112.5 |
| 01/02/2021 | 14:00 | 1.8 | 112.5 | 02/02/2021 | 14:00 | 1.3 | 90 | 03/02/2021 | 14:00 | 1.8 | 90 | 04/02/2021 | 14:00 | 1.3 | 112.5 |
| 01/02/2021 | 15:00 | 1.8 | 67.5 | 02/02/2021 | 15:00 | 1.8 | 112.5 | 03/02/2021 | 15:00 | 1.3 | 67.5 | 04/02/2021 | 15:00 | 1.8 | 90 |
| 01/02/2021 | 16:00 | 2.2 | 112.5 | 02/02/2021 | 16:00 | 1.8 | 135 | 03/02/2021 | 16:00 | 1.3 | 67.5 | 04/02/2021 | 16:00 | 1.8 | 90 |
| 01/02/2021 | 17:00 | 2.2 | 22.5 | 02/02/2021 | 17:00 | 2.2 | 90 | 03/02/2021 | 17:00 | 1.3 | 67.5 | 04/02/2021 | 17:00 | 1.8 | 90 |
| 01/02/2021 | 18:00 | 1.8 | 90 | 02/02/2021 | 18:00 | 2.7 | 45 | 03/02/2021 | 18:00 | 2.2 | 90 | 04/02/2021 | 18:00 | 2.2 | 90 |
| 01/02/2021 | 19:00 | 1.8 | 67.5 | 02/02/2021 | 19:00 | 2.7 | 112.5 | 03/02/2021 | 19:00 | 1.8 | 90 | 04/02/2021 | 19:00 | 2.2 | 90 |
| 01/02/2021 | 20:00 | 0.9 | 90 | 02/02/2021 | 20:00 | 2.2 | 112.5 | 03/02/2021 | 20:00 | 0.9 | 67.5 | 04/02/2021 | 20:00 | 1.8 | 112.5 |
| 01/02/2021 | 21:00 | 0.9 | 45 | 02/02/2021 | 21:00 | 2.2 | 135 | 03/02/2021 | 21:00 | 1.8 | 90 | 04/02/2021 | 21:00 | 1.3 | 90 |
| 01/02/2021 | 22:00 | 0.9 | 67.5 | 02/02/2021 | 22:00 | 2.7 | 112.5 | 03/02/2021 | 22:00 | 2.2 | 112.5 | 04/02/2021 | 22:00 | 0.4 | 135 |
| 01/02/2021 | 23:00 | 0.9 | 112.5 | 02/02/2021 | 23:00 | 3.1 | 112.5 | 03/02/2021 | 23:00 | 0.9 | 90 | 04/02/2021 | 23:00 | 0.4 | 90 |

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

| Date | Time | Wind Speed (m/s) | Wind Direction |
|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|
| 05/02/2021 | 0:00 | 0.4 | 112.5 | 06/02/2021 | 0:00 | 2.7 | 135 | 07/02/2021 | 0:00 | 0 | 112.5 | 08/02/2021 | 0:00 | 0.9 | 112.5 |
| 05/02/2021 | 1:00 | 0.9 | 67.5 | 06/02/2021 | 1:00 | 2.7 | 112.5 | 07/02/2021 | 1:00 | 0 | 45 | 08/02/2021 | 1:00 | 1.3 | 90 |
| 05/02/2021 | 2:00 | 0.9 | 22.5 | 06/02/2021 | 2:00 | 1.8 | 112.5 | 07/02/2021 | 2:00 | 0 | 112.5 | 08/02/2021 | 2:00 | 2.2 | 112.5 |
| 05/02/2021 | 3:00 | 0.4 | 67.5 | 06/02/2021 | 3:00 | 0.4 | 112.5 | 07/02/2021 | 3:00 | 0.4 | 90 | 08/02/2021 | 3:00 | 1.8 | 157.5 |
| 05/02/2021 | 4:00 | 0.9 | 292.5 | 06/02/2021 | 4:00 | 0.4 | 112.5 | 07/02/2021 | 4:00 | 1.3 | 337.5 | 08/02/2021 | 4:00 | 1.8 | 67.5 |
| 05/02/2021 | 5:00 | 1.8 | 67.5 | 06/02/2021 | 5:00 | 0 | 112.5 | 07/02/2021 | 5:00 | 1.3 | 67.5 | 08/02/2021 | 5:00 | 2.2 | 67.5 |
| 05/02/2021 | 6:00 | 1.3 | 90 | 06/02/2021 | 6:00 | 0.4 | 0 | 07/02/2021 | 6:00 | 1.8 | 90 | 08/02/2021 | 6:00 | 2.7 | 90 |
| 05/02/2021 | 7:00 | 1.3 | 67.5 | 06/02/2021 | 7:00 | 0.4 | 112.5 | 07/02/2021 | 7:00 | 1.3 | 67.5 | 08/02/2021 | 7:00 | 2.7 | 90 |
| 05/02/2021 | 8:00 | 0.9 | 67.5 | 06/02/2021 | 8:00 | 0.4 | 0 | 07/02/2021 | 8:00 | 1.8 | 67.5 | 08/02/2021 | 8:00 | 2.2 | 90 |
| 05/02/2021 | 9:00 | 0.9 | 135 | 06/02/2021 | 9:00 | 0 | 0 | 07/02/2021 | 9:00 | 2.2 | 90 | 08/02/2021 | 9:00 | 2.7 | 67.5 |
| 05/02/2021 | 10:00 | 0.9 | 45 | 06/02/2021 | 10:00 | 0 | 0 | 07/02/2021 | 10:00 | 2.2 | 67.5 | 08/02/2021 | 10:00 | 2.2 | 90 |
| 05/02/2021 | 11:00 | 1.3 | 45 | 06/02/2021 | 11:00 | 0 | 112.5 | 07/02/2021 | 11:00 | 2.2 | 90 | 08/02/2021 | 11:00 | 2.2 | 67.5 |
| 05/02/2021 | 12:00 | 1.8 | 90 | 06/02/2021 | 12:00 | 1.8 | 112.5 | 07/02/2021 | 12:00 | 1.8 | 67.5 | 08/02/2021 | 12:00 | 1.8 | 90 |
| 05/02/2021 | 13:00 | 1.8 | 45 | 06/02/2021 | 13:00 | 1.3 | 112.5 | 07/02/2021 | 13:00 | 2.2 | 90 | 08/02/2021 | 13:00 | 4.5 | 90 |
| 05/02/2021 | 14:00 | 1.3 | 67.5 | 06/02/2021 | 14:00 | 1.3 | 112.5 | 07/02/2021 | 14:00 | 2.2 | 90 | 08/02/2021 | 14:00 | 4 | 90 |
| 05/02/2021 | 15:00 | 1.8 | 90 | 06/02/2021 | 15:00 | 0.9 | 112.5 | 07/02/2021 | 15:00 | 2.7 | 67.5 | 08/02/2021 | 15:00 | 4 | 90 |
| 05/02/2021 | 16:00 | 2.7 | 315 | 06/02/2021 | 16:00 | 0.9 | 112.5 | 07/02/2021 | 16:00 | 3.1 | 67.5 | 08/02/2021 | 16:00 | 3.1 | 112.5 |
| 05/02/2021 | 17:00 | 2.2 | 247.5 | 06/02/2021 | 17:00 | 0.4 | 112.5 | 07/02/2021 | 17:00 | 2.7 | 67.5 | 08/02/2021 | 17:00 | 2.7 | 90 |
| 05/02/2021 | 18:00 | 0.9 | 315 | 06/02/2021 | 18:00 | 0.4 | 112.5 | 07/02/2021 | 18:00 | 2.7 | 67.5 | 08/02/2021 | 18:00 | 3.1 | 67.5 |
| 05/02/2021 | 19:00 | 0.9 | 45 | 06/02/2021 | 19:00 | 0 | 112.5 | 07/02/2021 | 19:00 | 3.6 | 45 | 08/02/2021 | 19:00 | 3.1 | 90 |
| 05/02/2021 | 20:00 | 1.8 | 337.5 | 06/02/2021 | 20:00 | 0 | 112.5 | 07/02/2021 | 20:00 | 3.1 | 90 | 08/02/2021 | 20:00 | 2.2 | 90 |
| 05/02/2021 | 21:00 | 1.8 | 90 | 06/02/2021 | 21:00 | 0.4 | 112.5 | 07/02/2021 | 21:00 | 3.1 | 45 | 08/02/2021 | 21:00 | 2.7 | 90 |
| 05/02/2021 | 22:00 | 1.3 | 337.5 | 06/02/2021 | 22:00 | 0.4 | 112.5 | 07/02/2021 | 22:00 | 3.1 | 45 | 08/02/2021 | 22:00 | 2.7 | 90 |
| 05/02/2021 | 23:00 | 1.8 | 90 | 06/02/2021 | 23:00 | 0.4 | 112.5 | 07/02/2021 | 23:00 | 2.7 | 67.5 | 08/02/2021 | 23:00 | 2.7 | 45 |

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

| Date | Time | Wind Speed (m/s) | Wind Direction |
|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|
| 09/02/2021 | 0:00 | 0.4 | 67.5 | 10/02/2021 | 0:00 | 0 | 247.5 | 11/02/2021 | 0:00 | 0.4 | 270 | 12/02/2021 | 0:00 | 0.9 | 112.5 |
| 09/02/2021 | 1:00 | 0.4 | 90 | 10/02/2021 | 1:00 | 0.9 | 247.5 | 11/02/2021 | 1:00 | 0.4 | 270 | 12/02/2021 | 1:00 | 0.4 | 112.5 |
| 09/02/2021 | 2:00 | 0.4 | 112.5 | 10/02/2021 | 2:00 | 0.4 | 225 | 11/02/2021 | 2:00 | 0.4 | 90 | 12/02/2021 | 2:00 | 0.4 | 112.5 |
| 09/02/2021 | 3:00 | 1.3 | 45 | 10/02/2021 | 3:00 | 0.9 | 67.5 | 11/02/2021 | 3:00 | 0.4 | 90 | 12/02/2021 | 3:00 | 0.4 | 112.5 |
| 09/02/2021 | 4:00 | 0.9 | 45 | 10/02/2021 | 4:00 | 0.4 | 270 | 11/02/2021 | 4:00 | 0.4 | 112.5 | 12/02/2021 | 4:00 | 0.4 | 112.5 |
| 09/02/2021 | 5:00 | 0.4 | 45 | 10/02/2021 | 5:00 | 0.4 | 247.5 | 11/02/2021 | 5:00 | 0.4 | 90 | 12/02/2021 | 5:00 | 1.8 | 112.5 |
| 09/02/2021 | 6:00 | 0.4 | 67.5 | 10/02/2021 | 6:00 | 0.4 | 180 | 11/02/2021 | 6:00 | 0.9 | 112.5 | 12/02/2021 | 6:00 | 2.2 | 157.5 |
| 09/02/2021 | 7:00 | 0.4 | 315 | 10/02/2021 | 7:00 | 0.4 | 247.5 | 11/02/2021 | 7:00 | 0.9 | 90 | 12/02/2021 | 7:00 | 2.7 | 135 |
| 09/02/2021 | 8:00 | 0.9 | 270 | 10/02/2021 | 8:00 | 0.4 | 270 | 11/02/2021 | 8:00 | 1.3 | 90 | 12/02/2021 | 8:00 | 2.7 | 270 |
| 09/02/2021 | 9:00 | 0.4 | 337.5 | 10/02/2021 | 9:00 | 0.4 | 135 | 11/02/2021 | 9:00 | 1.3 | 112.5 | 12/02/2021 | 9:00 | 2.7 | 112.5 |
| 09/02/2021 | 10:00 | 0.9 | 292.5 | 10/02/2021 | 10:00 | 0.4 | 157.5 | 11/02/2021 | 10:00 | 1.3 | 90 | 12/02/2021 | 10:00 | 0.4 | 112.5 |
| 09/02/2021 | 11:00 | 0.4 | 337.5 | 10/02/2021 | 11:00 | 0.4 | 157.5 | 11/02/2021 | 11:00 | 1.3 | 112.5 | 12/02/2021 | 11:00 | 0.4 | 202.5 |
| 09/02/2021 | 12:00 | 0.9 | 315 | 10/02/2021 | 12:00 | 0.4 | 202.5 | 11/02/2021 | 12:00 | 1.3 | 112.5 | 12/02/2021 | 12:00 | 0.4 | 225 |
| 09/02/2021 | 13:00 | 0.9 | 112.5 | 10/02/2021 | 13:00 | 1.3 | 225 | 11/02/2021 | 13:00 | 2.2 | 90 | 12/02/2021 | 13:00 | 0.4 | 247.5 |
| 09/02/2021 | 14:00 | 0.9 | 225 | 10/02/2021 | 14:00 | 1.3 | 247.5 | 11/02/2021 | 14:00 | 1.8 | 112.5 | 12/02/2021 | 14:00 | 0.4 | 157.5 |
| 09/02/2021 | 15:00 | 0.9 | 112.5 | 10/02/2021 | 15:00 | 0.9 | 135 | 11/02/2021 | 15:00 | 1.3 | 112.5 | 12/02/2021 | 15:00 | 1.3 | 225 |
| 09/02/2021 | 16:00 | 0.4 | 67.5 | 10/02/2021 | 16:00 | 0.9 | 112.5 | 11/02/2021 | 16:00 | 0.9 | 112.5 | 12/02/2021 | 16:00 | 0.4 | 225 |
| 09/02/2021 | 17:00 | 0.4 | 337.5 | 10/02/2021 | 17:00 | 1.3 | 112.5 | 11/02/2021 | 17:00 | 0.9 | 112.5 | 12/02/2021 | 17:00 | 0.4 | 225 |
| 09/02/2021 | 18:00 | 0.4 | 135 | 10/02/2021 | 18:00 | 1.3 | 135 | 11/02/2021 | 18:00 | 1.3 | 112.5 | 12/02/2021 | 18:00 | 0.4 | 225 |
| 09/02/2021 | 19:00 | 0.4 | 112.5 | 10/02/2021 | 19:00 | 0.9 | 112.5 | 11/02/2021 | 19:00 | 0.9 | 112.5 | 12/02/2021 | 19:00 | 0.4 | 225 |
| 09/02/2021 | 20:00 | 0.4 | 180 | 10/02/2021 | 20:00 | 1.3 | 112.5 | 11/02/2021 | 20:00 | 1.3 | 90 | 12/02/2021 | 20:00 | 0.4 | 225 |
| 09/02/2021 | 21:00 | 0.9 | 180 | 10/02/2021 | 21:00 | 0.9 | 112.5 | 11/02/2021 | 21:00 | 0.9 | 112.5 | 12/02/2021 | 21:00 | 0.4 | 247.5 |
| 09/02/2021 | 22:00 | 0.9 | 315 | 10/02/2021 | 22:00 | 1.3 | 112.5 | 11/02/2021 | 22:00 | 0.9 | 135 | 12/02/2021 | 22:00 | 0.9 | 247.5 |
| 09/02/2021 | 23:00 | 0.9 | 292.5 | 10/02/2021 | 23:00 | 0.9 | 112.5 | 11/02/2021 | 23:00 | 0.9 | 270 | 12/02/2021 | 23:00 | 0.4 | 247.5 |

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

| Date | Time | Wind Speed (m/s) | Wind Direction |
|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|
| 13/02/2021 | 0:00 | 0 | 270 | 14/02/2021 | 0:00 | 1.8 | 45 | 15/02/2021 | 0:00 | 0 | 202.5 | 16/02/2021 | 0:00 | 0.9 | 45 |
| 13/02/2021 | 1:00 | 0 | 270 | 14/02/2021 | 1:00 | 1.3 | 90 | 15/02/2021 | 1:00 | 0 | 135 | 16/02/2021 | 1:00 | 0.9 | 135 |
| 13/02/2021 | 2:00 | 0.4 | 270 | 14/02/2021 | 2:00 | 1.3 | 90 | 15/02/2021 | 2:00 | 0.4 | 45 | 16/02/2021 | 2:00 | 1.3 | 112.5 |
| 13/02/2021 | 3:00 | 0.4 | 270 | 14/02/2021 | 3:00 | 1.3 | 112.5 | 15/02/2021 | 3:00 | 0.4 | 0 | 16/02/2021 | 3:00 | 1.3 | 90 |
| 13/02/2021 | 4:00 | 0.9 | 270 | 14/02/2021 | 4:00 | 1.8 | 45 | 15/02/2021 | 4:00 | 0.9 | 90 | 16/02/2021 | 4:00 | 1.8 | 90 |
| 13/02/2021 | 5:00 | 0.9 | 270 | 14/02/2021 | 5:00 | 1.3 | 45 | 15/02/2021 | 5:00 | 0.9 | 90 | 16/02/2021 | 5:00 | 1.8 | 90 |
| 13/02/2021 | 6:00 | 1.8 | 247.5 | 14/02/2021 | 6:00 | 1.3 | 112.5 | 15/02/2021 | 6:00 | 0.9 | 45 | 16/02/2021 | 6:00 | 1.3 | 90 |
| 13/02/2021 | 7:00 | 1.8 | 157.5 | 14/02/2021 | 7:00 | 1.3 | 90 | 15/02/2021 | 7:00 | 0.9 | 292.5 | 16/02/2021 | 7:00 | 1.3 | 90 |
| 13/02/2021 | 8:00 | 1.8 | 157.5 | 14/02/2021 | 8:00 | 1.8 | 90 | 15/02/2021 | 8:00 | 0.9 | 247.5 | 16/02/2021 | 8:00 | 0.9 | 180 |
| 13/02/2021 | 9:00 | 2.2 | 135 | 14/02/2021 | 9:00 | 1.3 | 90 | 15/02/2021 | 9:00 | 0.9 | 112.5 | 16/02/2021 | 9:00 | 0.9 | 180 |
| 13/02/2021 | 10:00 | 1.3 | 112.5 | 14/02/2021 | 10:00 | 1.3 | 112.5 | 15/02/2021 | 10:00 | 0.9 | 22.5 | 16/02/2021 | 10:00 | 1.3 | 112.5 |
| 13/02/2021 | 11:00 | 1.3 | 90 | 14/02/2021 | 11:00 | 1.8 | 112.5 | 15/02/2021 | 11:00 | 0.9 | 22.5 | 16/02/2021 | 11:00 | 2.2 | 90 |
| 13/02/2021 | 12:00 | 1.3 | 90 | 14/02/2021 | 12:00 | 1.3 | 67.5 | 15/02/2021 | 12:00 | 1.3 | 22.5 | 16/02/2021 | 12:00 | 1.8 | 112.5 |
| 13/02/2021 | 13:00 | 1.8 | 22.5 | 14/02/2021 | 13:00 | 1.8 | 135 | 15/02/2021 | 13:00 | 1.3 | 112.5 | 16/02/2021 | 13:00 | 0.4 | 90 |
| 13/02/2021 | 14:00 | 1.3 | 45 | 14/02/2021 | 14:00 | 1.3 | 112.5 | 15/02/2021 | 14:00 | 1.8 | 67.5 | 16/02/2021 | 14:00 | 0.9 | 112.5 |
| 13/02/2021 | 15:00 | 0.9 | 67.5 | 14/02/2021 | 15:00 | 0.9 | 90 | 15/02/2021 | 15:00 | 1.3 | 135 | 16/02/2021 | 15:00 | 0.9 | 90 |
| 13/02/2021 | 16:00 | 0.9 | 90 | 14/02/2021 | 16:00 | 0 | 112.5 | 15/02/2021 | 16:00 | 0.4 | 45 | 16/02/2021 | 16:00 | 0.4 | 90 |
| 13/02/2021 | 17:00 | 0.4 | 337.5 | 14/02/2021 | 17:00 | 0 | 112.5 | 15/02/2021 | 17:00 | 0.9 | 112.5 | 16/02/2021 | 17:00 | 0.9 | 135 |
| 13/02/2021 | 18:00 | 0.4 | 67.5 | 14/02/2021 | 18:00 | 0.4 | 112.5 | 15/02/2021 | 18:00 | 0.4 | 337.5 | 16/02/2021 | 18:00 | 0.9 | 112.5 |
| 13/02/2021 | 19:00 | 0.4 | 22.5 | 14/02/2021 | 19:00 | 0.9 | 112.5 | 15/02/2021 | 19:00 | 0.9 | 315 | 16/02/2021 | 19:00 | 0.9 | 90 |
| 13/02/2021 | 20:00 | 0.4 | 45 | 14/02/2021 | 20:00 | 0.4 | 112.5 | 15/02/2021 | 20:00 | 0.9 | 67.5 | 16/02/2021 | 20:00 | 0.9 | 112.5 |
| 13/02/2021 | 21:00 | 0.9 | 90 | 14/02/2021 | 21:00 | 0.4 | 112.5 | 15/02/2021 | 21:00 | 0.9 | 112.5 | 16/02/2021 | 21:00 | 0.9 | 90 |
| 13/02/2021 | 22:00 | 0.4 | 90 | 14/02/2021 | 22:00 | 0.4 | 112.5 | 15/02/2021 | 22:00 | 0.4 | 337.5 | 16/02/2021 | 22:00 | 0.9 | 90 |
| 13/02/2021 | 23:00 | 0.9 | 90 | 14/02/2021 | 23:00 | 0.4 | 135 | 15/02/2021 | 23:00 | 0.4 | 112.5 | 16/02/2021 | 23:00 | 1.3 | 90 |

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

| Date | Time | Wind Speed (m/s) | Wind Direction |
|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|
| 17/02/2021 | 0:00 | 0.4 | 135 | 18/02/2021 | 0:00 | 0.4 | 112.5 | 19/02/2021 | 0:00 | 0.4 | 112.5 | 20/02/2021 | 0:00 | 0.9 | 135 |
| 17/02/2021 | 1:00 | 0.4 | 135 | 18/02/2021 | 1:00 | 0.4 | 112.5 | 19/02/2021 | 1:00 | 0.4 | 112.5 | 20/02/2021 | 1:00 | 0.4 | 112.5 |
| 17/02/2021 | 2:00 | 0.4 | 135 | 18/02/2021 | 2:00 | 0.4 | 135 | 19/02/2021 | 2:00 | 0.4 | 112.5 | 20/02/2021 | 2:00 | 0.4 | 90 |
| 17/02/2021 | 3:00 | 0.9 | 135 | 18/02/2021 | 3:00 | 0.9 | 135 | 19/02/2021 | 3:00 | 0.4 | 135 | 20/02/2021 | 3:00 | 0.4 | 112.5 |
| 17/02/2021 | 4:00 | 0.4 | 135 | 18/02/2021 | 4:00 | 0.9 | 112.5 | 19/02/2021 | 4:00 | 0.4 | 135 | 20/02/2021 | 4:00 | 1.3 | 90 |
| 17/02/2021 | 5:00 | 0.4 | 135 | 18/02/2021 | 5:00 | 1.3 | 112.5 | 19/02/2021 | 5:00 | 0.4 | 112.5 | 20/02/2021 | 5:00 | 1.3 | 112.5 |
| 17/02/2021 | 6:00 | 0.4 | 247.5 | 18/02/2021 | 6:00 | 1.8 | 112.5 | 19/02/2021 | 6:00 | 0.4 | 112.5 | 20/02/2021 | 6:00 | 1.3 | 135 |
| 17/02/2021 | 7:00 | 1.3 | 135 | 18/02/2021 | 7:00 | 1.3 | 112.5 | 19/02/2021 | 7:00 | 0.4 | 112.5 | 20/02/2021 | 7:00 | 1.3 | 112.5 |
| 17/02/2021 | 8:00 | 1.3 | 112.5 | 18/02/2021 | 8:00 | 1.8 | 112.5 | 19/02/2021 | 8:00 | 0.4 | 112.5 | 20/02/2021 | 8:00 | 1.3 | 90 |
| 17/02/2021 | 9:00 | 1.3 | 112.5 | 18/02/2021 | 9:00 | 1.3 | 112.5 | 19/02/2021 | 9:00 | 0.9 | 112.5 | 20/02/2021 | 9:00 | 1.3 | 90 |
| 17/02/2021 | 10:00 | 1.3 | 112.5 | 18/02/2021 | 10:00 | 1.3 | 112.5 | 19/02/2021 | 10:00 | 0.4 | 112.5 | 20/02/2021 | 10:00 | 1.3 | 135 |
| 17/02/2021 | 11:00 | 1.3 | 112.5 | 18/02/2021 | 11:00 | 1.3 | 112.5 | 19/02/2021 | 11:00 | 1.3 | 112.5 | 20/02/2021 | 11:00 | 1.3 | 135 |
| 17/02/2021 | 12:00 | 1.3 | 135 | 18/02/2021 | 12:00 | 1.3 | 112.5 | 19/02/2021 | 12:00 | 1.3 | 90 | 20/02/2021 | 12:00 | 0.9 | 112.5 |
| 17/02/2021 | 13:00 | 1.3 | 135 | 18/02/2021 | 13:00 | 1.3 | 90 | 19/02/2021 | 13:00 | 0.9 | 112.5 | 20/02/2021 | 13:00 | 1.3 | 112.5 |
| 17/02/2021 | 14:00 | 1.3 | 135 | 18/02/2021 | 14:00 | 1.3 | 112.5 | 19/02/2021 | 14:00 | 1.3 | 135 | 20/02/2021 | 14:00 | 1.3 | 112.5 |
| 17/02/2021 | 15:00 | 0.9 | 112.5 | 18/02/2021 | 15:00 | 1.3 | 112.5 | 19/02/2021 | 15:00 | 1.3 | 112.5 | 20/02/2021 | 15:00 | 1.3 | 90 |
| 17/02/2021 | 16:00 | 1.3 | 90 | 18/02/2021 | 16:00 | 1.8 | 112.5 | 19/02/2021 | 16:00 | 1.3 | 112.5 | 20/02/2021 | 16:00 | 0.9 | 112.5 |
| 17/02/2021 | 17:00 | 1.3 | 112.5 | 18/02/2021 | 17:00 | 1.8 | 112.5 | 19/02/2021 | 17:00 | 1.3 | 112.5 | 20/02/2021 | 17:00 | 0.9 | 112.5 |
| 17/02/2021 | 18:00 | 1.3 | 112.5 | 18/02/2021 | 18:00 | 0.9 | 112.5 | 19/02/2021 | 18:00 | 0.9 | 135 | 20/02/2021 | 18:00 | 0.4 | 112.5 |
| 17/02/2021 | 19:00 | 0.4 | 112.5 | 18/02/2021 | 19:00 | 0.9 | 112.5 | 19/02/2021 | 19:00 | 0.9 | 112.5 | 20/02/2021 | 19:00 | 0.4 | 112.5 |
| 17/02/2021 | 20:00 | 0.9 | 112.5 | 18/02/2021 | 20:00 | 0.9 | 135 | 19/02/2021 | 20:00 | 0.9 | 112.5 | 20/02/2021 | 20:00 | 0.9 | 135 |
| 17/02/2021 | 21:00 | 0.4 | 112.5 | 18/02/2021 | 21:00 | 0.9 | 135 | 19/02/2021 | 21:00 | 0.4 | 112.5 | 20/02/2021 | 21:00 | 0.9 | 112.5 |
| 17/02/2021 | 22:00 | 0.9 | 112.5 | 18/02/2021 | 22:00 | 1.3 | 135 | 19/02/2021 | 22:00 | 0.4 | 135 | 20/02/2021 | 22:00 | 0.9 | 112.5 |
| 17/02/2021 | 23:00 | 0.9 | 112.5 | 18/02/2021 | 23:00 | 1.3 | 135 | 19/02/2021 | 23:00 | 0.9 | 135 | 20/02/2021 | 23:00 | 0.9 | 67.5 |

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

| Date | Time | Wind Speed (m/s) | Wind Direction |
|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|
| 21/02/2021 | 0:00 | 1.3 | 112.5 | 22/02/2021 | 0:00 | 1.3 | 90 | 23/02/2021 | 0:00 | 1.3 | 112.5 | 24/02/2021 | 0:00 | 0.9 | 135 |
| 21/02/2021 | 1:00 | 1.8 | 112.5 | 22/02/2021 | 1:00 | 1.8 | 45 | 23/02/2021 | 1:00 | 0.9 | 90 | 24/02/2021 | 1:00 | 0.9 | 135 |
| 21/02/2021 | 2:00 | 1.3 | 112.5 | 22/02/2021 | 2:00 | 2.2 | 67.5 | 23/02/2021 | 2:00 | 0.9 | 90 | 24/02/2021 | 2:00 | 1.3 | 135 |
| 21/02/2021 | 3:00 | 1.8 | 112.5 | 22/02/2021 | 3:00 | 1.3 | 67.5 | 23/02/2021 | 3:00 | 1.3 | 112.5 | 24/02/2021 | 3:00 | 1.3 | 135 |
| 21/02/2021 | 4:00 | 1.8 | 90 | 22/02/2021 | 4:00 | 1.8 | 67.5 | 23/02/2021 | 4:00 | 1.8 | 112.5 | 24/02/2021 | 4:00 | 0.9 | 135 |
| 21/02/2021 | 5:00 | 1.8 | 90 | 22/02/2021 | 5:00 | 1.3 | 45 | 23/02/2021 | 5:00 | 1.3 | 112.5 | 24/02/2021 | 5:00 | 0.9 | 135 |
| 21/02/2021 | 6:00 | 1.8 | 112.5 | 22/02/2021 | 6:00 | 1.8 | 67.5 | 23/02/2021 | 6:00 | 1.3 | 112.5 | 24/02/2021 | 6:00 | 0.9 | 135 |
| 21/02/2021 | 7:00 | 1.3 | 90 | 22/02/2021 | 7:00 | 2.2 | 0 | 23/02/2021 | 7:00 | 0.9 | 112.5 | 24/02/2021 | 7:00 | 0.9 | 112.5 |
| 21/02/2021 | 8:00 | 0.4 | 90 | 22/02/2021 | 8:00 | 1.8 | 67.5 | 23/02/2021 | 8:00 | 0.9 | 112.5 | 24/02/2021 | 8:00 | 0.9 | 112.5 |
| 21/02/2021 | 9:00 | 0.9 | 112.5 | 22/02/2021 | 9:00 | 1.3 | 90 | 23/02/2021 | 9:00 | 1.3 | 112.5 | 24/02/2021 | 9:00 | 0.9 | 90 |
| 21/02/2021 | 10:00 | 0.4 | 112.5 | 22/02/2021 | 10:00 | 1.3 | 337.5 | 23/02/2021 | 10:00 | 1.3 | 112.5 | 24/02/2021 | 10:00 | 0.9 | 112.5 |
| 21/02/2021 | 11:00 | 0.4 | 112.5 | 22/02/2021 | 11:00 | 1.3 | 45 | 23/02/2021 | 11:00 | 1.8 | 90 | 24/02/2021 | 11:00 | 0.9 | 112.5 |
| 21/02/2021 | 12:00 | 0.9 | 112.5 | 22/02/2021 | 12:00 | 1.3 | 90 | 23/02/2021 | 12:00 | 0.9 | 112.5 | 24/02/2021 | 12:00 | 1.3 | 135 |
| 21/02/2021 | 13:00 | 0.4 | 112.5 | 22/02/2021 | 13:00 | 0.9 | 67.5 | 23/02/2021 | 13:00 | 1.3 | 112.5 | 24/02/2021 | 13:00 | 0.9 | 112.5 |
| 21/02/2021 | 14:00 | 0.4 | 112.5 | 22/02/2021 | 14:00 | 1.8 | 90 | 23/02/2021 | 14:00 | 0.9 | 112.5 | 24/02/2021 | 14:00 | 0.9 | 135 |
| 21/02/2021 | 15:00 | 0.9 | 90 | 22/02/2021 | 15:00 | 0.9 | 112.5 | 23/02/2021 | 15:00 | 1.3 | 90 | 24/02/2021 | 15:00 | 1.8 | 112.5 |
| 21/02/2021 | 16:00 | 1.8 | 135 | 22/02/2021 | 16:00 | 0.9 | 90 | 23/02/2021 | 16:00 | 1.3 | 135 | 24/02/2021 | 16:00 | 1.3 | 157.5 |
| 21/02/2021 | 17:00 | 2.2 | 135 | 22/02/2021 | 17:00 | 0.9 | 112.5 | 23/02/2021 | 17:00 | 1.3 | 135 | 24/02/2021 | 17:00 | 1.3 | 157.5 |
| 21/02/2021 | 18:00 | 1.8 | 135 | 22/02/2021 | 18:00 | 0.9 | 112.5 | 23/02/2021 | 18:00 | 0.9 | 112.5 | 24/02/2021 | 18:00 | 0.9 | 247.5 |
| 21/02/2021 | 19:00 | 2.2 | 22.5 | 22/02/2021 | 19:00 | 1.3 | 247.5 | 23/02/2021 | 19:00 | 0.9 | 112.5 | 24/02/2021 | 19:00 | 1.3 | 270 |
| 21/02/2021 | 20:00 | 2.2 | 292.5 | 22/02/2021 | 20:00 | 1.8 | 315 | 23/02/2021 | 20:00 | 0.9 | 112.5 | 24/02/2021 | 20:00 | 0.9 | 270 |
| 21/02/2021 | 21:00 | 3.1 | 225 | 22/02/2021 | 21:00 | 1.3 | 247.5 | 23/02/2021 | 21:00 | 0.9 | 112.5 | 24/02/2021 | 21:00 | 0.9 | 270 |
| 21/02/2021 | 22:00 | 2.7 | 112.5 | 22/02/2021 | 22:00 | 0.9 | 247.5 | 23/02/2021 | 22:00 | 0.9 | 112.5 | 24/02/2021 | 22:00 | 0.4 | 270 |
| 21/02/2021 | 23:00 | 1.8 | 90 | 22/02/2021 | 23:00 | 0.9 | 247.5 | 23/02/2021 | 23:00 | 0.9 | 112.5 | 24/02/2021 | 23:00 | 0.4 | 270 |

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

| Date | Time | Wind Speed (m/s) | Wind Direction |
|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|------------|-------|------------------------|-------------------|
| 25/02/2021 | 0:00 | 0 | 270 | 26/02/2021 | 0:00 | 1.3 | 45 | 27/02/2021 | 0:00 | 2.7 | 90 | 28/02/2021 | 0:00 | 0.9 | 112.5 |
| 25/02/2021 | 1:00 | 0 | 270 | 26/02/2021 | 1:00 | 1.3 | 67.5 | 27/02/2021 | 1:00 | 2.2 | 90 | 28/02/2021 | 1:00 | 0.4 | 67.5 |
| 25/02/2021 | 2:00 | 0.4 | 292.5 | 26/02/2021 | 2:00 | 1.3 | 337.5 | 27/02/2021 | 2:00 | 1.8 | 112.5 | 28/02/2021 | 2:00 | 0.4 | 112.5 |
| 25/02/2021 | 3:00 | 0.4 | 292.5 | 26/02/2021 | 3:00 | 1.3 | 45 | 27/02/2021 | 3:00 | 1.8 | 90 | 28/02/2021 | 3:00 | 0.9 | 337.5 |
| 25/02/2021 | 4:00 | 0.4 | 337.5 | 26/02/2021 | 4:00 | 1.3 | 67.5 | 27/02/2021 | 4:00 | 1.8 | 67.5 | 28/02/2021 | 4:00 | 0.9 | 135 |
| 25/02/2021 | 5:00 | 0.9 | 337.5 | 26/02/2021 | 5:00 | 1.3 | 337.5 | 27/02/2021 | 5:00 | 1.3 | 112.5 | 28/02/2021 | 5:00 | 0.4 | 135 |
| 25/02/2021 | 6:00 | 0.4 | 337.5 | 26/02/2021 | 6:00 | 1.3 | 112.5 | 27/02/2021 | 6:00 | 1.8 | 45 | 28/02/2021 | 6:00 | 0.9 | 135 |
| 25/02/2021 | 7:00 | 0.4 | 337.5 | 26/02/2021 | 7:00 | 1.3 | 45 | 27/02/2021 | 7:00 | 1.8 | 90 | 28/02/2021 | 7:00 | 0.9 | 135 |
| 25/02/2021 | 8:00 | 0.4 | 337.5 | 26/02/2021 | 8:00 | 0.9 | 112.5 | 27/02/2021 | 8:00 | 1.3 | 45 | 28/02/2021 | 8:00 | 1.3 | 45 |
| 25/02/2021 | 9:00 | 0.4 | 135 | 26/02/2021 | 9:00 | 0.4 | 67.5 | 27/02/2021 | 9:00 | 1.3 | 67.5 | 28/02/2021 | 9:00 | 1.3 | 112.5 |
| 25/02/2021 | 10:00 | 0.4 | 135 | 26/02/2021 | 10:00 | 0.4 | 112.5 | 27/02/2021 | 10:00 | 1.8 | 45 | 28/02/2021 | 10:00 | 0.9 | 90 |
| 25/02/2021 | 11:00 | 1.3 | 112.5 | 26/02/2021 | 11:00 | 0.4 | 67.5 | 27/02/2021 | 11:00 | 1.3 | 67.5 | 28/02/2021 | 11:00 | 1.3 | 112.5 |
| 25/02/2021 | 12:00 | 1.3 | 112.5 | 26/02/2021 | 12:00 | 0.4 | 292.5 | 27/02/2021 | 12:00 | 1.8 | 90 | 28/02/2021 | 12:00 | 1.8 | 90 |
| 25/02/2021 | 13:00 | 1.3 | 112.5 | 26/02/2021 | 13:00 | 0.9 | 202.5 | 27/02/2021 | 13:00 | 1.3 | 22.5 | 28/02/2021 | 13:00 | 1.3 | 112.5 |
| 25/02/2021 | 14:00 | 0.4 | 90 | 26/02/2021 | 14:00 | 1.3 | 90 | 27/02/2021 | 14:00 | 0.9 | 22.5 | 28/02/2021 | 14:00 | 0.9 | 90 |
| 25/02/2021 | 15:00 | 0.4 | 90 | 26/02/2021 | 15:00 | 1.3 | 135 | 27/02/2021 | 15:00 | 1.3 | 157.5 | 28/02/2021 | 15:00 | 0.9 | 112.5 |
| 25/02/2021 | 16:00 | 0.4 | 112.5 | 26/02/2021 | 16:00 | 1.8 | 157.5 | 27/02/2021 | 16:00 | 0.9 | 180 | 28/02/2021 | 16:00 | 0.9 | 112.5 |
| 25/02/2021 | 17:00 | 0.4 | 112.5 | 26/02/2021 | 17:00 | 1.3 | 67.5 | 27/02/2021 | 17:00 | 0.4 | 112.5 | 28/02/2021 | 17:00 | 0.4 | 112.5 |
| 25/02/2021 | 18:00 | 0.9 | 135 | 26/02/2021 | 18:00 | 1.3 | 90 | 27/02/2021 | 18:00 | 0.4 | 90 | 28/02/2021 | 18:00 | 0.9 | 112.5 |
| 25/02/2021 | 19:00 | 0.9 | 112.5 | 26/02/2021 | 19:00 | 1.8 | 337.5 | 27/02/2021 | 19:00 | 0.4 | 90 | 28/02/2021 | 19:00 | 1.3 | 112.5 |
| 25/02/2021 | 20:00 | 0.4 | 90 | 26/02/2021 | 20:00 | 1.8 | 67.5 | 27/02/2021 | 20:00 | 0.9 | 112.5 | 28/02/2021 | 20:00 | 0.9 | 112.5 |
| 25/02/2021 | 21:00 | 1.8 | 247.5 | 26/02/2021 | 21:00 | 2.2 | 90 | 27/02/2021 | 21:00 | 1.3 | 112.5 | 28/02/2021 | 21:00 | 0.9 | 90 |
| 25/02/2021 | 22:00 | 0.9 | 90 | 26/02/2021 | 22:00 | 2.2 | 112.5 | 27/02/2021 | 22:00 | 1.3 | 112.5 | 28/02/2021 | 22:00 | 1.3 | 112.5 |
| 25/02/2021 | 23:00 | 1.8 | 22.5 | 26/02/2021 | 23:00 | 1.3 | 112.5 | 27/02/2021 | 23:00 | 0.9 | 112.5 | 28/02/2021 | 23:00 | 1.3 | 112.5 |

Mean Wind Speed and Wind Direction recorded by the weather station setup at the rooftop of Hong Kong Children's Hospital

Appendix G – 24-hr TSP monitoring results and graphical presentation

Location: AM3 – Sky Tower

| Start Date | Weather | Air Temp. | Atmospheric Pressure | Filter we | eight (g) | Particulate | Elapse | e Time | Sampling Time | Flow (cf | | Av. Flow | Total vol. | Conc. |
|------------|---------|--------------|-------------------------|-----------|-----------|-------------|---------|---------|------------------|-------------|-------|-----------------------|---------------|---------------|
| | | (°C) | (hPa) | Initial | Final | weight (g) | Initial | Final | (min) | Initial | Final | (m ³ /min) | (m^{3}) | $(\mu g/m^3)$ |
| 02/02/2021 | Sunny | 25.6 | 1019.7 | 15.5210 | 15.7079 | 0.1869 | 2470.77 | 2494.81 | 1442 | 52 | 52 | 1.48 | 2140 | 87 |
| 08/02/2021 | Sunny | 21.5 | 1018.9 | 18.4350 | 18.7086 | 0.2736 | 2496.25 | 2520.29 | 1442 | 52 | 52 | 1.49 | 2154 | 127 |
| 11/02/2021 | Cloudy | 20 | 1014.7 | 15.4901 | 15.5600 | 0.0699 | 2522.36 | 2546.39 | 1442 | 48 | 48 | 1.39 | 2004 | 35 |
| 17/02/2021 | Sunny | 19 | 1019.5 | 15.8123 | 15.9330 | 0.1207 | 2546.47 | 2570.52 | 1443 | 50 | 50 | 1.46 | 2100 | 57 |
| 23/02/2021 | Sunny | 23.6 | 1013.3 | 15.8419 | 16.0428 | 0.2009 | 2571.37 | 2595.39 | 1441 | 50 | 50 | 1.44 | 2074 | 97 |
| | | | | | | | | | | | | Maxir | num | 127 |
| | | | | | | | | | | | | Minin | num | 35 |
| | | | | | | | | | | | | Aver | age | 81 |
| | | | | | | | | | | | | Action | Level | 182 |
| | | | | | | | | | | | | Limit I | Level | 260 |

Location: AM4(A) – The Hong Kong Society for the Blind's Factory cum Sheltered Workshop

| Start Date | Weather | Air Temp. | Atmospheric Pressure | Filter we | eight (g) | Particulate | Elapse | e Time | Sampling Time | Flow (cf | | Av. Flow | Total vol. | Conc. |
|------------|---------|--------------|-------------------------|-----------|-----------|-------------|---------|---------|------------------|-------------|-------|-----------------------|-------------------|---------------|
| | | (°C) | (hPa) | Initial | Final | weight (g) | Initial | Final | (min) | Initial | Final | (m ³ /min) | (m ³) | $(\mu g/m^3)$ |
| 02/02/2021 | Sunny | 25.6 | 1019.7 | 18.4130 | 18.7133 | 0.3003 | 2120.24 | 2144.29 | 1443 | 54 | 54 | 1.52 | 2195 | 137 |
| 08/02/2021 | Sunny | 21.5 | 1018.9 | 15.5319 | 15.8126 | 0.2807 | 2145.54 | 2169.58 | 1442 | 52 | 52 | 1.47 | 2125 | 132 |
| 11/02/2021 | Cloudy | 20 | 1014.7 | 18.6403 | 18.6854 | 0.0451 | 2169.7 | 2193.73 | 1442 | 52 | 52 | 1.49 | 2153 | 21 |
| 17/02/2021 | Sunny | 19 | 1019.5 | 18.3875 | 18.5807 | 0.1932 | 2193.91 | 2217.95 | 1442 | 54 | 54 | 1.56 | 2252 | 86 |
| 23/02/2021 | Sunny | 23.6 | 1013.3 | 18.5428 | 18.7614 | 0.2186 | 2221.68 | 2245.7 | 1441 | 50 | 50 | 1.42 | 2050 | 107 |
| | | | | | | | | | | | | Maxin | num | 137 |
| | | | | | | | | | | | | Minin | num | 21 |
| | | | | | | | | | | | | Avera | age | 97 |
| | | | | | | | | | | | | Action | Level | 187 |
| | | | | | | | | | | | | Limit I | Level | 260 |


| Start Date | Weather | Air Temp. | Atmospheric Pressure | Filter we | eight (g) | Particulate | Elapse | e Time | Sampling Time | Flow (cfi | | Av. Flow | Total vol. | Conc. |
|------------|---------|--------------|-------------------------|-----------|-----------|-------------|---------|---------|------------------|--------------|-------|-----------------------|---------------|---------------|
| | | (°C) | (hPa) | Initial | Final | weight (g) | Initial | Final | (min) | Initial | Final | (m ³ /min) | (m^3) | $(\mu g/m^3)$ |
| 02/02/2021 | Sunny | 25.6 | 1019.7 | 15.7385 | 15.9237 | 0.1852 | 7005.24 | 7029.29 | 1443 | 52 | 52 | 1.42 | 2042 | 91 |
| 08/02/2021 | Sunny | 21.5 | 1018.9 | 15.7148 | 15.9881 | 0.2733 | 7029.36 | 7053.4 | 1442 | 50 | 50 | 1.37 | 1975 | 138 |
| 11/02/2021 | Cloudy | 20 | 1014.7 | 17.9791 | 18.0263 | 0.0472 | 7053.49 | 7077.53 | 1442 | 50 | 50 | 1.41 | 2027 | 23 |
| 17/02/2021 | Sunny | 19 | 1019.5 | 18.0458 | 18.2076 | 0.1618 | 7077.68 | 7101.71 | 1442 | 54 | 54 | 1.53 | 2205 | 73 |
| 23/02/2021 | Sunny | 23.6 | 1013.3 | 18.3590 | 18.5598 | 0.2008 | 7103.31 | 7127.34 | 1442 | 50 | 50 | 1.40 | 2011 | 100 |
| | | | | | | | | | | | | Maxin | num | 138 |
| | | | | | | | | | | | | Minim | num | 23 |
| | | | | | | | | | | | | Avera | age | 85 |
| | | | | | | | | | | | | Action 1 | Level | 181 |


Limit Level


260

Location: AM7 – Hong Kong Children's Hospital

24-hour average TSP







Appendix H – 1-hr TSP monitoring results and graphical presentation

| Date | Measure | emer | nt Period | 1-hr TSP concentration, $\mu g/m^3$ | Weather |
|------------|------------|------|-----------|--|---------|
| | 9:00 | - | 10:00 | 68 | |
| 02/02/2021 | 10:00 | - | 11:00 | 73 | Sunny |
| | 11:00 | - | 12:00 | 79 | |
| | 13:00 | - | 14:00 | 74 | |
| 08/02/2021 | 14:00 | - | 15:00 | 88 | Sunny |
| | 15:00 | - | 16:00 | 91 | |
| | 9:00 | - | 10:00 | 28 | |
| 11/02/2021 | 10:00 | - | 11:00 | 28 | Cloudy |
| | 11:00 | - | 12:00 | 32 | |
| | 9:00 | - | 10:00 | 33 | |
| 17/02/2021 | 10:00 | - | 11:00 | 34 | Sunny |
| | 11:00 | - | 12:00 | 37 | |
| | 13:00 | - | 14:00 | 35 | |
| 23/02/2021 | 14:00 | - | 15:00 | 38 | Sunny |
| | 15:00 | - | 16:00 | 42 | |
| N | laximum | | | 91 | |
| Ν | linimum | | | 28 | |
| | Average | | | 52 | |
| Ac | tion Level | | | 297 | |
| Li | mit Level | | | 500 | |

Location:


AM3 -


Sky Tower


| | Date | Measure | mer | nt Period | 1-hr TSP concentration, $\mu g/m^3$ | Weather |
|-----------------|------------|------------|-----|-----------|--|---------|
| Location: | | 13:00 | - | 14:00 | 89 | |
| AM4(A) - | 02/02/2021 | 14:00 | - | 15:00 | 91 | Sunny |
| | | 15:00 | - | 16:00 | 94 | |
| The Hong Kong | | 14:00 | - | 15:00 | 86 | |
| Society for the | 08/02/2021 | 15:00 | - | 16:00 | 87 | Sunny |
| Blind's Factory | | 16:00 | - | 17:00 | 96 | |
| cum Sheltered | | 13:00 | - | 14:00 | 18 | |
| Workshop | 11/02/2021 | 14:00 | - | 15:00 | 22 | Cloudy |
| workshop | | 15:00 | - | 16:00 | 23 | |
| | | 9:00 | - | 10:00 | 49 | |
| | 17/02/2021 | 10:00 | - | 11:00 | 53 | Sunny |
| | | 11:00 | - | 12:00 | 55 | |
| | | 9:00 | - | 10:00 | 56 | |
| | 23/02/2021 | 10:00 | - | 11:00 | 68 | Sunny |
| | | 11:00 | - | 12:00 | 68 | |
| | Μ | laximum | | | 96 | |
| | Ν | linimum | | | 18 | |
| | I | Average | | | 64 | |
| | Ac | tion Level | | | 326 | |
| | Li | mit Level | | | 500 | |

| | | Date | | sure Perio | ment d | 1-hr TSP concentration, $\mu g/m^3$ | Weather |
|------------|---------|------------|------------|---------------|-----------|--|---------|
| Location: | | | 13:00 | - | 14:00 | 75 | |
| AM7 - | | 02/02/2021 | 14:00 | - | 15:00 | 77 | Sunny |
| | TZ a sa | | 15:00 | - | 16:00 | 77 | |
| Hong | Kong | | 9:00 | - | 10:00 | 68 | |
| Children's | | 08/02/2021 | 10:00 | - | 11:00 | 71 | Sunny |
| Hospital | | | 11:00 | - | 12:00 | 70 | |
| | | | 9:00 | - | 10:00 | 15 | |
| | | 11/02/2021 | 10:00 | - | 11:00 | 14 | Cloudy |
| | | | 11:00 | - | 12:00 | 14 | |
| | | | 13:00 | - | 14:00 | 41 | |
| | | 17/02/2021 | 14:00 | - | 15:00 | 47 | Sunny |
| | | | 15:00 | - | 16:00 | 44 | |
| | | | 13:15 | - | 14:15 | 57 | |
| | | 23/02/2021 | 14:15 | - | 15:15 | 59 | Sunny |
| | | | 15:15 | - | 16:15 | 63 | |
| | | | laximum | | | 77 | |
| | | M | linimum | | | 14 | |
| | | | Average | | | 53 | |
| | | | tion Level | | | 315 | |
| | | Liı | mit Level | | | 500 | |

1-hour average TSP








Appendix I – Event and Action Plan for air quality

| | | Actio | on | |
|--|--|---|---|--|
| Event | ET | IEC | Supervisor / ER | Contractor |
| Action Level being exceeded by one sampling | Identify source and investigate the causes of exceedance; Inform Contractor, IEC and Supervisor /ER; Repeat measurement to confirm finding. | Check monitoring data 1 submitted by ET; Check Contractor's working method. | 1. Notify Contractor. | Rectify any unacceptable practice; Amend working methods if appropriate. |
| Action Level being exceeded by two or more consecutive sampling | Identify source and investigate the causes of exceedance; Inform Contractor, IEC and Supervisor /ER; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial | submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; | notification of exceedance in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; | Discuss with ET and IEC on proper remedial actions; Submit proposals for remedial actions to Supervisor /ER and IEC within three working day of notification; Implement the agreed |
| | actions required; 5. Assess the effectiveness of Contractor's remedial actions; 6. If exceedance continues, arrange meeting with IEC and Supervisor /ER; 7. If exceedance stops, cease additional monitoring. | measures. | Supervise implementation of remedial measures; Conduct meeting with ET and IEC if exceedance continues. | proposals; 4. Amend proposal if appropriate. |
| Limit Level being exceeded by one sampling | Identify source and investigate the causes of exceedance; Inform Contractor, IEC, Supervisor /ER, and EPD; Repeat measurement to confirm finding; Assess effectiveness of | Check monitoring data submitted by ET; Check Contractor's working method; Discuss possible remedial measures with ET and Contractor; Advise the Supervisor /ER | notification of exceedance in writing; 2. Notify Contractor; | Take immediate action to avoid further exceedance; Discuss with ET and IEC on proper remedial actions; Submit proposal for remedial actions to Supervisor /ER and IEC |

| E (| | Ac | tion | |
|---|---|--|--|--|
| Event | ET | IEC | Supervisor / ER | Contractor |
| | Contractor's remedial actions and keep EPD, IEC and Supervisor /ER informed of the results. | on the effectiveness of the proposed remedial measures. | implemented; 4. Supervise implementation of remedial measures; 5. Conduct meeting with ET and IEC if exceedance continues. | within three working days of notification;4. Implement the agreed proposals. |
| Limit Level being exceeded by two or more consecutive sampling | Notify IEC, Supervisor /ER, Contractor and EPD; Repeat measurement to confirm findings; Carry out analysis of Contractor's working procedures to identify source and investigate the causes of exceedance; Increase monitoring frequency to daily; Arrange meeting with IEC, Supervisor /ER and Contractor to discuss the remedial action to be taken; Assess effectiveness of Contractor's remedial actions and keep EPD, IEC | Check monitoring data submitted by ET; Check Contractor's working method; Discuss with Supervisor /ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the Supervisor /ER accordingly. | notification of exceedance in writing; 2. Notify Contractor; | Take immediate action to avoid further exceedance; Discuss with ET and IEC on proper remedial actions; Submit proposal for remedial actions to Supervisor /ER and IEC within three working days of notification; Implement the agreed proposals; Submit further remedial actions if problem still not under control; Stop the relevant portion of works as instructed by the Supervisor /ER until the exceedance is abated. |
| | and Supervisor /ER informed of the results;7. If exceedance stop, cease additional monitoring. | | | |


Appendix J – Calibration certificates, catalogue of noise monitoring equipment

| | | \mathbb{A} | : | | | | | |
|-----------------------|---|---|---|------------------|-------------------------------|--------------------------------------|---|---|
| Spec | ifications | Fiero. | - 120 | | | | | |
| | | | | Data I | recall memo | D/ | Allows viewing of stored data | an be saved in internal memory, for later reca |
| Applicabl | le standards | NL-52 | NL-42 | Setup | memo | "y | Start up via file settings previou | |
| Approabl | ie standards | ANSI S1.4-1983 Type 1 | ANSI S1.4-1983 Type 2 | | orm reco e forma | ording * 3 | Uncompressed waveform WAV | F file |
| | | ANSI S1.4A-1985 Type 1 ANSI S1.43-1997 Type 1 | ANSI S1.4A-1985 Type 2 ANSI S1.43-1997 Type 2 | Sa | mpling fr | requency | Select 48 kHz, 24 kHz or 12 kH | |
| | | JIS C 1509-1: 2005 Class 1 | JIS C 1509-1: 2005 Class 2 | | ta lengt | | Select 24 bit or 16 bit Output DC signals using a frequence | y weighting characteristic selected by processir |
| | | WEEE Directives, Chinese RoHS | 8. C, Low Voltage Directive 2006/95/EC), export model for China only) | | Ou | tput voltage | 2.5 V, 25 mV / dB at bar graph (| display full scale |
| Measure | ment functions | Simultaneous measurement of the | | | AC OL | utput | Output AC signals using a freque processing or by A, C, Z-weight | ency weighting characteristic selected by ing. |
| Proces | ssing (main ch) | weighting and frequency weighting Instantaneous sound pressure leve | | | | tput voltage parator | 1 ∨ (rms values) at bar graph d | isplay full scale or output exceeds the set value |
| | | Equivalent continuous sound press Sound exposure level: LE | sure level: Leg | | outpu | | | current 60 mA, allowable dissipation 300 mW |
| | | Maximum sound pressure level: L | | USBC | | | Allows USB to be connected to a Allows USB to be controlled via c | computer and recognized as a removable di communication commands |
| | | Minimum sound pressure level: Lm Percentile sound levels: Ln (0.1 to 9 | ⁱⁿ 9.9 %, 0.1-increment steps, max. 5 values) | RS-23 | 32C cor | mmunication | | ation via use of a dedicated cable |
| | ssing (sub ch) | Instantaneous sound pressure leve | II: Lp | | | ous output * 2 nstantaneous value | Lp | |
| Additio | onal processing | In addition to main processing iten for simultaneous processing: | s, one of the following can be selected | dat | ta P | Processed value | Leq, Lmax, Lmin, Lpeak | |
| | | C-weighted equivalent continuous | | Ou Print o | itput int out | erval | 100 ms Printing of measurement results | s on dedicated printer DPU-414 |
| | | C-weighted peak sound level: Lcpe Z-weighted peak sound level: Lzpe | | Powe | r requir | ements | Four IEC R6 (size AA) batteries (alkalir | e or rechargeable batteries) or external power suppl |
| | | I-time-weighted equivalent continuou | | Ba | ittery life | e (23 °C) | Alkaline battery LR6 (AA): 26 h At the maximum * Depends on | Ni-MH secondary battery: 25 h the setting |
| | | Maximum 1-time-weighted equivalent The power average of the maximum I | | | C adapte | | NC-98C (NC-34 for previous m 5 to 7 V (rated voltage: 6 V) | |
| | | The frequency weighting for the additional p of the sub-channel, so when the sub-channel | ocessing synchronizes with the frequency weighting | | | ower voltage | Approximately 90 mA (normal of | peration, rated voltage) |
| | | | ed, the additional processing Lceq and Lcpeak | Ambie | | Temperature | -10 to +50 °C 10 to 90 % RH (non-condensing | 7) |
| Measurin | na time | (Lzpeak) are selectable. 10 s, 1, 5, 10, 15, 30 m, 1, 8, 24 h, | and manual (maximum 24 b) | Dustp | roof / wa | Humidity ater-resistant | IP code: IP54 (except for micro | phone) |
| Microphone | в Туре | UC-59 | UC-52 | | mance [®] nsions, | | See precautions regarding wate Approx. 250 (H) x 76 (W) x 33 m | erproofing nm(D), approx. 400 g (with batteries) |
| Measure | Sensitivity level ment range | -27 dB A-weighting: 25 dB to 138 dB | -33 dB | | | essories | Storage case x 1, Windscreen WS | -10 x 1, Windscreen fall prevention rubber x 1 |
| | | C-weighting: 33 dB to 138 dB | | | | | Hand strap x 1, LR6 (AA) alkaline preinstalled model only) | batteries x 4, SD card 512 MB×1 (NX-42EX |
| | | Z-weighting: 38 dB to 138 dB C-weighting peak sound level: 55 | IB to 141 dB | Opti | one | | | |
| Inherent | A-weighting | Z-weighting peak sound level: 60 of 17 dB or less | B to 141 dB 19 dB or less | Opti | 0115 | Prod | luct name | Product number |
| noise | C-weighting | 25 dB or less | 27 dB or less | | | | m (Inst.on 512 MB SD card) ram*2 (Inst.on 2 GB SD card) | NX-42EX NX-42WR |
| Frequenc | Z-weighting | 30 dB or less 20 Hz to 20 kHz | 32 dB or less 20 Hz to 8 kHz | | | | /sis program *2 (Inst.on 512 MB SD card) | NX-42RT |
| | cy weighting | A, C, and Z | 20 HZ 10 0 KHZ | | | | Inst.on 512 MB SD card) for environmental measurement | NX-42FT AS-60 |
| Time wei Level ran | | F (Fast) and S (Slow) Single range (Linearity range: 113 | (B) | Data | manage | ement software | for environmental measurement | AS-60RT |
| Bar gra | ph display range max | Max. 110 dB (20 to 130 dB) | | | | | octave data management software) for environmental measurement el data management software) | AS-60∨M |
| | ng of bar graph display ection circuit | Set the upper/ lower limit in 10 dB Digital processing method | ncrements. | | | nalysis softwa | | CAT-WAVE |
| Sampling | g cycle | 20.8 µs (Lp, Leq, LE, Lmax, Lmin, Lpe 100 ms (LN) | ak : sampling frequency: 48 kHz) | | ard 512 ard 2 G | | | SD-512M SD-2G |
| Calibratio | on | | performed according to IEC and JIS standards, | AC a | dapter (| (100 ∨ to 240 | ∨) | NC-98C |
| Correctio | on functions | using internally generated signals: acou Windscreen correction: | tic calibration performed with the NC-74. | | ry pack | extension cab | oles | BP-21 EC-04 (from 2 m) |
| Conectio | in functions | | 09-1 standards when the windscreen is installed. | BNC- | -Pin out | put code | | CC-24 |
| | | Diffuse sound field correction: Correction of frequency character | istics in order to comply with standards | Printe | | output cable | | CC-42C DPU-414 |
| | | (ANSI S1.4) in diffuse sound field. | | | er cable | | | CC-42P |
| Delay tim | ne | | ring a specified time (OFF, 1, 3, 5 or 10 s) eed or when a user-set trigger is exceeded. | USB | | rial ⊥/O cable | | CC-42R |
| Back era | se function | When the PAUSE key is pressed t | pause measurement, the preceding | | d calibr | ator windscreen | | NC-74 WS-15 |
| Display | | (user selectable) 0, 1, 3 or 5 s data Backlit semitransparent color TFT | are excluded from processing. _CD display WQVGA (400 x 240 dots) | Wind | screen | mounting ada | | WS-15006 |
| | | * LCD with touch panel (Capacitiv | e Touch Panel) | | | ion windscree meter tripod | n | WS-16 ST-80 |
| Store | anual | | sEEEBar graph update frequency: 100 ms red manually in single address increments. | All-we | eather v | windscreen trij | | ST-81 |
| | Number of data | Internal memory: max. 1000 sets SD Card: depends on the capacity | of the SD Card #1 | *1 Use *4 Pro | e Rion fu otection | lly guaranteed p against harmf | products. *2 NX-42EX required (sold ful dust and water splashing from | separately). *3 NX-42WR required (sold separate any direction. |
| EEFA | uto*2 | Instantaneous values (Lp mode) a | d processed values (Leg mode) are | Preca | utions | regarding wa | | |
| | Lp sampling cycle | stored continuously and automatic 100 ms, 200 ms, 1 s, Leg 1s | ally at preset intervals. | | | | | placement is required every two years (at cos |
| | Leg sampling cycle | 10 s, 1, 5, 10, 15, 30 ms, 1, 8, 24 h | | | | | | |
| | Measurement Time | Max. 1000 h (depends on the cap | acity of the SD Card)*1 | | | | | ISO 14001 |
| | | | | | | | | |
| | | rk of Microsoft Corporation. to change without notice. | | | | | | ISO 14001 RION CO., LTD. |
| | | | | | | | | |
| Distribu | uted by: | | | / | | ノー | | |
| | | | | \mathcal{L} | | | | 0., LTD. |
| | | | | | | | tp://www.rion.co.jp/eng | |
| | | | | | | | | nji, Tokyo 185-8533, Japa |
| | | | | Tel: | +81- | 42-359- | 7888 Fax: +81-42- | 359-7442 |
| | | | | | | | | |




| CEPREI | | 证书编号(Certifica | te No.): 2HB200011 | 72-0003 | CEPREI | | | 证书编号 | 寻(Certificate No.): | 2HB20001172 | 2-0003 |
|---|--------------------------------|-------------------------------|-------------------------------|---------------|------------------------|----------------|---------------------|--------------|--|-------------|----------------|
| 1 外观与工作正常性检查 | (Appearance and Function C | Check) | | | 4 A计权特性(A-V | Weighting Cha | racteristic) | | | | |
| 无影响证书中校准结 | 告果准确度的因素和缺陷。 | | | | 频率 | 实测值 | 理论值 | 误差 | 允许误差 | 结论 | U |
| There are no factor a | nd defect that affect the cali | bration result accuracy of th | e certificate. | | (Frequency) | (Actual) | (Theoretical value) | (Error) | (Limit) | (Pass/Fail) | (<i>k</i> =2) |
| | | | | | (Hz) | (dB) | (dB) | (dB) | (dB) | (P/F) | (dB) |
| 2 指示声级调整 (Indication | | | 频率(Frequency)=1 | | 20 | -50.7 | -50.5 | -0.2 | ±2.0 | Р | 0.5 |
| 传声器型号 | 传声器编号 | 放大器型号 | | | 25 | -45.0 | -44.7 | -0.3 | +2.0 ~ -1.5 | Р | 0.5 |
| Microphone Type) | (Microphone SN.) | (Preamplifier T | | SN.) | 31.5 | -39.5 | -39.4 | -0.1 | ±1.5 | Р | 0.5 |
| UC-59 | 12132 | NH-25 | 76320 | | 40 50 | -34.5 | -34.6 | 0.1 | ±1.0 | P | 0.5 |
| she block on we ci | Lot Mile one pro Are | 14-14-26 - 14- | | | 63 | -30.2 -26.1 | -30.2 -26.2 | 0.0 0.1 | ±1.0 | P P | 0.5 |
| 声校准器型号 | 标准声压级 | 校准前示值 | 校准后示值 (After Calibration) | U (/2) | 80 | -20.1 | -20.2 | 0.1 | ±1.0 ±1.0 | P P | 0.5 |
| (Calibrator Type) | (Reference SPL) | (Before Calibration) | (After Calibration) | (k=2) (dB) | 100 | -22.4 | -22.5 | 0.1 | ±1.0 ±1.0 | P | 0.5 |
| 4231 | (dB) 94.0 | (dB) 94.0 | (dB) 94.0 | (dB) 0.2 | 125 | -19.1 | -16.1 | 0.0 | ±1.0 ±1.0 | P | 0.5 |
| 4231 | 94.0 | 94.0 | 94.0 | 0.2 | 160 | -13.2 | -13.4 | 0.2 | ±1.0 | p | 0.5 |
| 级线性 (Level Linearity) | | | | | 200 | -10.8 | -10.9 | 0.1 | ±1.0 | Р | 0.5 |
| 级线性 (Level Linearity) .1 参考级量程 (Reference | Range) | 頁率(Frequency): 8000Hz | | | 250 | -8.6 | -8.6 | 0.0 | ±1.0 | P | 0.5 |
| · → · 9 SX E (1 CICICIC | | 没(Sound Level Indication o | f Start Point): 90.0 | iB | 315 | -6.6 | -6.6 | 0.0 | ±1.0 | P | 0.4 |
| 起始点以上间隔100 | | n Error for each 10dB above | | | 400 | -4.7 | -4.8 | 0.1 | ±1.0 | Р | 0.4 |
| Advisit Statistics | | | U (k=2) 0.6 c | | 500 | -3.2 | -3.2 | 0.0 | ±1.0 | Р | 0.4 |
| 上限以下5dB间隔1dB点 | 的最大误差(Maximum Erro | or for each 1dB below Uppe | r Limit 5dB): -0.2 d | IB | 630 | -1.8 | -1.9 | 0.1 | ±1.0 | Р | 0.4 |
| | | | U (k=2) 0.6 c | | 800 | -0.8 | -0.8 | 0.0 | ±1.0 | Р | 0.4 |
| 起始点以下间隔10c | IB点的最大误差(Maximun | n Error for each 10dB below | Start Point): -0.2 c | iB | 1000(Ref.) | 0.0 | 0.0 | 0.0 | ±0.7 | Р | 0.4 |
| | | | U (k=2) 0.6 d | IB | 1250 | 0.6 | 0.6 | 0.0 | ±1.0 | Р | 0.6 |
| 下限以上5dB间隔1dB点的 | 的最大误差(Maximum Erro | or for each 1dB above Lowe | r Limit 5dB): -0.2 d | IB | 1600 | 0.9 | 1.0 | -0.1 | ±1.0 | Р | 0.6 |
| | | | U (k=2) 0.6 d | IB | 2000 | 1.1 | 1.2 | -0.1 | ±1.0 | Р | 0.6 |
| | | | | | 2500 | 1.1 | 1.3 | -0.2 | ±1.0 | Р | 0.6 |
| 2 其它级量程 (Other Ran | | i率(Frequency): 1000Hz | | | 3150 | 1.0 | 1.2 | -0.2 | ±1.0 | Р | 0.6 |
| | | 版(Sound Level Indication of | | | 4000 | 0.7 | 1.0 | -0.3 | ±1.0 | Р | 0.6 |
| 起始点以上间隔100 | IB点的最大误差(Maximun | n Error for each 10dB above | | | 5000 | 0.3 | 0.5 | -0.2 | ±1.5 | Р | 0.6 |
| | | | U (k=2) 0.4 d | | 6300 | -0.2 | -0.1 | -0.1 | +1.5 ~ -2.0 | P | 0.6 |
| 上限以下5dB间隔1dB点的 | 的最大误差(Maximum Erro | or for each 1dB below Upper | | | 8000 | -1.1 -2.3 | -1.1 | 0.0 | +1.5 ~ -2.5 | P | 0.6 |
| to be been and the | | | U (k=2) 0.4 d | | 12500 | -2.3 | -2.5 -4.3 | 0.2 0.0 | $+2.0 \sim -3.0$ | P | 0.6 |
| 起始点以下间隔10d | B点的最大误差(Maximum | Error for each 10dB below | | | 12300 | -4.3 | -4.3 -6.6 | -1.9 | $+2.0 \sim -5.0$ $+2.5 \sim -16.0$ | P | 1.0 |
| | ABLU MAR 1 F | C | U(k=2) 0.4 d | | 20000 | -8.5 | -0.0 | -1.9 -9.1 | $+2.5 \sim -16.0$ $+3.0 \sim -\infty$ | P | 1.0 1.0 |
| 下限以上5dB间隔1dB点的 | Ŋ取天误差(Maximum Erro | r for each 1dB above Lower | | | 20000 | 10.4 | -2.5 | -9.1 | 13.0 ~ -00 | r | 1.0 |
| | | | <i>U</i> (<i>k</i> =2) 0.4 d | в | | | | | | | |
| | 数据页(Data she | eet) ID: U071288 | 第 5 引 Page | 页,共 8 页 | 第 6 页,共 8 页 Page of | - | 数据页(Data sh | et) ID: U | 071288 | | |

| CEP | | | | 证书编号 | ∃(Certificate No.): | 2HB2000117 | 2-0003 | CEPREI 证书编号(Certificate No.): 2HB20001172-0003 |
|-----|--------------|--------------|---------------------|--------------|---------------------|-----------------|------------|--|
| 5 0 | 计权特性(C-W | eighting Cha | racteristic) | | | | | 6 自生噪声 (Autogenous noise) |
| | 频率 | 实测值 | 理论值 | 误差 | 允许误差 | 结论 | U | 计权 实测值 |
| (| Frequency) | (Actual) | (Theoretical value) | (Error) | (Limit) | (Pass/Fail) | (k=2) | (Weighting) (Actual) |
| | (Hz) | (dB) | (dB) | (dB) | (dB) | (P/F) | (dB) | (dB) A 24.0 |
| | 20 | -6.6 | -6.2 | -0.4 | ±2.0 | P P | 0.5 0.5 | A 24.0 |
| | 25 31.5 | -4.6 -3.1 | -4.4 -3.0 | -0.2 -0.1 | +2.0 ~ -1.5 ±1.5 | P | 0.5 | 以下空白/No data hereafter |
| | 40 | -3.1 | -2.0 | 0.1 | ±1.0 | P | 0.5 | |
| | 50 | -1.3 | -1.3 | 0.0 | ±1.0 | Р | 0.5 | |
| | 63 | -0.8 | -0.8 | 0.0 | ±1.0 | Р | 0.5 | |
| | 80 | -0.4 | -0.5 | 0.1 | ±1.0 | Р | 0.5 | |
| | 100 | -0.2 | -0.3 | 0.1 | ±1.0 | Р | 0.5 | |
| | 125 | -0.1 | -0.2 | 0.1 | ±1.0 | Р | 0.5 | |
| | 160 | 0.0 | -0.1 | 0.1 | ±1.0 | Р | 0.5 | |
| | 200 | 0.0 | 0.0 | 0.0 | ±1.0 | Р | 0.5 | |
| | 250 | 0.1 | 0.0 | 0.1 | ±1.0 | Р | 0.5 | |
| | 315 | 0.1 | 0.0 | 0.1 | ±1.0 ±1.0 | P P | 0.4 0.4 | |
| | 400 500 | 0.1 | 0.0 0.0 | 0.1 0.1 | ±1.0 | P | 0.4 | |
| | 630 | 0.1 | 0.0 | 0.1 | ±1.0 | Р | 0.4 | |
| | 800 | 0.1 | 0.0 | 0.1 | ±1.0 | Р | 0.4 | |
| 1 | 000(Ref.) | 0.0 | 0.0 | 0.0 | ±0.7 | Р | 0.4 | |
| | 1250 | -0.1 | 0.0 | -0.1 | ±1.0 | Р | 0.6 | |
| | 1600 | -0.2 | -0.1 | -0.1 | ±1.0 | Р | 0.6 | |
| | 2000 | -0.3 | -0.2 | -0.1 | ±1.0 | Р | 0.6 | |
| | 2500 | -0.5 | -0.3 | -0.2 | ±1.0 | P | 0.6 | |
| | 3150 | -0.7 | -0.5 | -0.2 -0.3 | ±1.0 ±1.0 | P P | 0.6 0.6 | |
| | 4000 5000 | -1.1 -1.5 | -0.8 | -0.3 | ±1.0 ±1.5 | P P | 0.6 | OF DDFI |
| | 6300 | -1.5 | -2.0 | -0.2 | +1.5 ~ -2.0 | P | 0.6 | CEPREI |
| | 8000 | -3.0 | -3.0 | 0.0 | +1.5 ~ -2.5 | P | 0.6 | ULINL |
| | 10000 | -4.2 | -4.4 | 0.2 | +2.0 ~ -3.0 | Р | 0.6 | |
| | 12500 | -6.2 | -6.2 | 0.0 | +2.0 ~ -5.0 | Р | 1.0 | |
| | 16000 | -10.4 | -8.5 | -1.9 | +2.5 ~ -16.0 | Р | 1.0 | |
| | 20000 | -20.4 | -11.2 | -9.2 | +3.0 ~ -∞ | Р | 1.0 | |
| | | | | | | | | |
| | | | 数据页(Data she | et) ID: U | 071288 | 第7页, Page of | 共 8 页 | 第 8 页,共 8 页 数据页(Data sheet) ID: U071288 Page of |




| CEPREI | 证书编号(Certificate No.): 2HB20001172-0004 | CEPREI | | | 证书编 | 号(Certificate No.): | 2HB2000117; | 2-0004 |
|-------------------------|--|--------------------|----------------|---------------------|-------------|---------------------|-------------|----------------|
| 1 外观与工作正常性检查 | Appearance and Function Check) | 4 A计权特性(A-W | Veighting Cha | racteristic) | | | | |
| 无影响证书中校准约 | 果准确度的因素和缺陷。 | 频率 | 实测值 | 理论值 | 误差 | 允许误差 | 结论 | U |
| There are no factor a | nd defect that affect the calibration result accuracy of the certificate. | (Frequency) | (Actual) | (Theoretical value) | (Error) | (Limit) | (Pass/Fail) | (<i>k</i> =2) |
| | | (Hz) | (dB) | (dB) | (dB) | (dB) | (P/F) | (dB) |
| 2 指示声级调整 (Indication | | 20 25 | -50.6 | -50.5 | -0.1 | ±2.0 | Р | 0.5 |
| 传声器型号 | 传声器编号 放大器型号 放大器编号 | 31.5 | -44.9 -39.8 | -44.7 | -0.2 | +2.0 ~ -1.5 | P | 0.5 |
| (Microphone Type) | (Microphone SN.) (Preamplifier Type) (Preamplifier SN.) | 40 | -39.8 | -39.4 -34.6 | -0.4 0.0 | ±1.5 | P | 0.5 |
| UC-59 | 12133 NH-25 76321 | 40 50 | -34.6 | -34.6 | -0.2 | ±1.0 ±1.0 | P | 0.5 |
| | 标准声压级 校准前示值 校准后示值 U | 63 | -26.3 | -30.2 | -0.2 | ±1.0 ±1.0 | P | 0.5 |
| 声校准器型号 | 标准严重数 权准推进示组 权准把声示组 0 (Reference SPL) (Before Calibration) (After Calibration) (k=2) | 80 | -22.4 | -22.5 | 0.1 | ±1.0 | P | 0.5 |
| (Calibrator Type) | (dB) (dB) (dB) (dB) | 100 | -19.1 | -19.1 | 0.0 | ±1.0 | P | 0.5 |
| 4231 | 94.0 93.9 94.0 0.2 | 125 | -16.2 | -16.1 | -0.1 | ±1.0 | Р | 0.5 |
| 4251 | 200 200 200 | 160 | -13.2 | -13.4 | 0.2 | ±1.0 | Р | 0.5 |
| 3 级线性 (Level Linearity) | | 200 | -10.8 | -10.9 | 0.1 | ±1.0 | Р | 0.5 |
| 3.1 参考级量程 (Referenc | Range) 频率(Frequency): 8000Hz | 250 | -8.7 | -8.6 | -0.1 | ±1.0 | Р | 0.5 |
| | 起始点指示声缀(Sound Level Indication of Start Point): 90.0 dB | 315 | -6.7 | -6.6 | -0.1 | ±1.0 | Р | 0.4 |
| 起始点以上间隔10 | IB点的最大误差(Maximum Error for each 10dB above Start Point): -0.1 dB | 400 | -4.8 | -4.8 | 0.0 | ±1.0 | Р | 0.4 |
| | U (k=2) 0.6 dB | 500 | -3.2 | -3.2 | 0.0 | ±1.0 | Р | 0.4 |
| 上限以下5dB间隔1dB点 | 的最大误差(Maximum Error for each 1dB below Upper Limit 5dB): -0.1 dB | 630 | -1.9 | -1.9 | 0.0 | ±1.0 | Р | 0.4 |
| | U (k=2) 0.6 dB | 800 | -0.8 | -0.8 | 0.0 | ±1.0 | Р | 0.4 |
| 起始点以下间隔10 | B点的最大误差(Maximum Error for each 10dB below Start Point): -0.1 dB | 1000(Ref.) | 0.0 | 0.0 | 0.0 | ±0.7 | Р | 0.4 |
| | U (k=2) 0.6 dB | 1250 | 0.6 | 0.6 | 0.0 | ±1.0 | Р | 0.6 |
| 下限以上5dB间隔1dB点 | 为最大误差(Maximum Error for each 1dB above Lower Limit 5dB): -0.1 dB | 1600 2000 | 1.0 1.2 | 1.0 | 0.0 | ±1.0 | Р | 0.6 |
| | <i>U</i> (<i>k</i> =2) 0.6 dB | 2500 | 1.2 | 1.2 | 0.0 | ±1.0 | Р | 0.6 |
| | | 3150 | 1.5 | 1.3 | 0.0 0.0 | ±1.0 ±1.0 | P | 0.6 0.6 |
| 3.2 其它级量程 (Other Ran | | 4000 | 1.0 | 1.2 | 0.0 | ±1.0 ±1.0 | P | 0.6 |
| 却接去时上间增加 | 起始点指示声级(Sound Level Indication of Start Point): 90.0 dB B点的最大误差(Maximum Error for each 10dB above Start Point): -0.2 dB | 5000 | 0.6 | 0.5 | 0.0 | ±1.0 ±1.5 | P | 0.6 |
| 超始息以上间隔100 | B点的取入误差(Maximum Error for each TodB above Start Point): -0.2 us U (k=2) 0.4 dB | 6300 | 0.0 | -0.1 | 0.1 | +1.5 ~ -2.0 | P | 0.6 |
| 上限以下5dB间隔1dB占 | 均最大误差(Maximum Error for each 1dB below Upper Limit 5dB): -0.2 dB | 8000 | -1.0 | -1.1 | 0.1 | +1.5 ~ -2.5 | Р | 0.6 |
| THEFT I SUDJUMITUD | U (k=2) 0.4 dB | 10000 | -2.4 | -2.5 | 0.1 | +2.0 ~ -3.0 | Р | 0.6 |
| 起始点以下间隔10c | B点的最大误差(Maximum Error for each 10dB below Start Point): -0.1 dB | 12500 | -4.4 | -4.3 | -0.1 | +2.0 ~ -5.0 | Р | 1.0 |
| | U (k=2) 0.4 dB | 16000 | -7.9 | -6.6 | -1.3 | +2.5 ~ -16.0 | Р | 1.0 |
| 下限以上5dB间隔1dB点的 | 为最大误差(Maximum Error for each 1dB above Lower Limit 5dB): -0.1 dB | 20000 | -14.2 | -9.3 | -4.9 | +3.0 ~ -∞ | Р | 1.0 |
| | U (k=2) 0.4 dB | | | | | | | |
| | 数据页(Data sheet) ID: U071288 第 5 页,共 8 页 Page of | 第6页,共8页 Page of | | 数据页(Data she | eet) ID: U | 1071288 | | |


| CEPREI | | | 证书编号 | Certificate No.): | 2HB2000117 | 2-0004 | CEPRE1 证书编号(Certificate No.): 2HB20001172-0004 |
|---------------|--------------|--------------|--------------|--------------------------------------|-------------|----------------|--|
| 5 C计权特性(C-1 | Veighting Ch | | | | | | 6 自生噪声 (Autogenous noise) |
| 频率 | 实测值 | 理论值 | 误差 | 允许误差 | 结论 | U | 计权 实测值 |
| (Frequency) | (Actual) | | (Error) | (Limit) | (Pass/Fail) | (<i>k</i> =2) | (Weighting) (Actual) |
| (Hz) | (dB) | (dB) | (dB) | (dB) | (P/F) | (dB) | (dB) A 23.8 |
| 20 | -6.4 | -6.2 -4.4 | -0.2 -0.1 | ±2.0 +2.0 ~ -1.5 | P P | 0.5 0.5 | A 23.8 |
| 25 31.5 | -4.5 -3.1 | -3.0 | -0.1 | ±1.5 | P | 0.5 | 以下空白/No data hereafter |
| 40 | -2.1 | -2.0 | -0.1 | ±1.0 | Р | 0.5 | |
| 50 | -1.3 | -1.3 | 0.0 | ±1.0 | Р | 0.5 | |
| 63 | -0.9 | -0.8 | -0.1 | ±1.0 | Р | 0.5 | |
| 80 | -0.5 | -0.5 | 0.0 | ±1.0 | Р | 0.5 | |
| 100 | -0.3 | -0.3 | 0.0 | ±1.0 | Р | 0.5 | |
| 125 | -0.1 | -0.2 | 0.1 | ±1.0 | Р | 0.5 | |
| 160 | -0.1 | -0.1 | 0.0 | ±1.0 | Р | 0.5 | |
| 200 | 0.0 | 0.0 | 0.0 | ±1.0 | Р | 0.5 | |
| 250 | 0.0 | 0.0 | 0.0 | ±1.0 | Р | 0.5 | |
| 315 | 0.0 | 0.0 | 0.0 | ±1.0 | P | 0.4 | |
| 400 500 | 0.0 | 0.0 0.0 | 0.0 0.0 | ±1.0 ±1.0 | P | 0.4 0.4 | |
| 630 | 0.0 | 0.0 | 0.0 | ±1.0 | р | 0.4 | |
| 800 | 0.0 | 0.0 | 0.0 | ±1.0 | Р | 0.4 | |
| 1000(Ref.) | 0.0 | 0.0 | 0.0 | ±0.7 | Р | 0.4 | |
| 1250 | 0.0 | 0.0 | 0.0 | ±1.0 | Р | 0.6 | |
| 1600 | -0.1 | -0.1 | 0.0 | ±1.0 | Р | 0.6 | |
| 2000 | -0.1 | -0.2 | 0.1 | ±1.0 | Р | 0.6 | |
| 2500 | -0.3 | -0.3 | 0.0 | ±1.0 | Р | 0.6 | |
| 3150 | -0.5 | -0.5 | 0.0 | ±1.0 | Р | 0.6 | |
| 4000 | -0.8 | -0.8 | 0.0 | ±1.0 | P | 0.6 | |
| 5000 | -1.2 | -1.3 | 0.1 | ±1.5 | P P | 0.6 | CEPREI |
| 6300 8000 | -1.9 -2.9 | -2.0 -3.0 | 0.1 0.1 | $+1.5 \sim -2.0$ $+1.5 \sim -2.5$ | P | 0.6 0.6 | |
| 8000 10000 | -2.9 | -3.0 | 0.1 | $+1.3 \sim -2.3$ $+2.0 \sim -3.0$ | P | 0.6 | |
| 12500 | -6.4 | -6.2 | -0.2 | +2.0 ~ -5.0 | Р | 1.0 | |
| 16000 | -9.9 | -8.5 | -1.4 | +2.5 ~ -16.0 | Р | 1.0 | |
| 20000 | -16.2 | -11.2 | -5.0 | +3.0 ~ -00 | Р | 1.0 | |
| | | | | | | | |
| | | 数据页(Data she | et) ID: U0 | 71288 | 第7页, | 共 8 页 | 第 8 页,共 8 页 数据页(Data sheet) ID: U071288 |





| 18 356 ⁽¹)Contiliante No.) - 200526001303-9002 | | C. | | 证书 | 编号(Certificate | No.): 2HB200 | 01561-0002 |
|--|-----|---------------------|-----------------|--------------------------------|---------------------|--------------|------------------------|
| 说明 | | | 1月日 (Appearing | ce and Function Check) | | | |
| DIRECTIONS | | | 校准结果准确性 | | | | |
| 本机构质量管理体系符合fSO/JEC 17025:2017标准的要求,获得中语合格评定国家认可委员会(CNAS)认可,认可证书号为: CNAS L13344. This laboratory quality management system meets the ISO/IEC 17025/2017 and is accredited by the China National Accredition Service for Conformity Assessment, No. CNAS L13144. | | | | hat affect the calibration res | ult accuracy of the | certificate. | |
| 2. 本次按准的技术依据及CNAS认可范围(Reference documents and CNAS accroited scopes): | | 2)市区段 (Sound Py | essare Level) | | | | |
| JJG 176-2003 世況准备社定規程, Sound Person Level: 94dB, 104dB, 114dB, 134dB(83Hz-34Hz), 94dB, 104dB, 114dB,(31.5Hz-164Hz); Frequency, 31.5Hz-164Hz); Harmonic Distortion: 0~10%, (20Hz-25, 1995). | | 规定声压级 | 测量声压缩 | 声压级差的绝对值 | 允许欧洲 | 動论 | U |
| 市場内等該查查加CNAS採出等這最優先为LDS4指述书證件。相目直選約內等未被法常、(Please see the attachment of certificate No. LTID14 a CNASS valuate for details, beyond which is not according). | | | | (Absolute value of SPL) | (Linit) | (Pass@ail) | (8-2) (dB) |
| 3. 本次校准所使用的主要测量标准(The main measurement standards used during the calibration): | 1.1 | (dB) 94 | (88) 94.05 | (dB) 0.05 | (dB) ≤0.40 | | 0.10 |
| 名 容 (Description) PULSE分析系症 LSwa0000-03491/2021-04-26/中間計量能 第単3(-e-0.01%-5-2)地能 (Specification) (Measuring Range) (Measuring Range) (Description) (LSwa0000-03491/2021-04-26/中間計量能 展単3(-e-0.01%-5-2)地能 (LSwa0000-03491/2021-04-26/中間計量能 (LSwa0000-03491/2021-04-26/中間計量能 (LSwa0000-03491/2021-04-26/中間計量能 (LSwa0000-03491/2021-04-26/PUL) (LSwa0000-03491/2021-04-26/PUL) | | 54 | 94.05 | 0.05 | Strate | | 0.10 |
| 林田氏产品 GPTGB.3001200310164/2021-02-26-85-22 (2~(0.65~0.12)40 (3~2) 20Hz-20Hz | | 3 振率 (Frequency) | | | | | |
| 常置第大部 GF1GL1001200310165(302)-42-36第空 U=0.348 (6-2) (10-20000) Hz | | | | | | | |
| 4. 校准地点(The calibration place)) | | 规定频率 | 测量频率 | 频率资差的绝对值 | 免許范围 | 结论 | Unit |
| 广州春天河区东莞庄躔110号401楼掘动声学室 | | (Prescribed Fre.) | (Measured Fre.) | (Absolute value of Fre.) | (Limit) | (Pass/Fail) | (k=2) |
| 5. 环境条件(Environmental conditions)s 温度(Tenserature): 24℃ 相対推復(Relative Humidity): 60% | | (112) | (Hz) | (75) | (%) | | (56) |
| 6.本证书中给出的扩展不确定度依据JJF1059.1-2012《测量不确定度的评定与表示》评定,由合成标 准不确定度番目包含理查约为05%时对应的包含因子差要到。 | | 1000 | 1003.7 | 0.37 | ≤1.00 | р | 0.10 |
| The extended uncertainty given in this certificate is evaluated according to JIP1699,1-2012 "Evaluation and Expression of Lacertainty in Measurement", and is calculated by multiplying the combined standard uncertainty by the coverage factor & which corresponding to the coverage probability about 975. | | 4 总大真 (Distortio | n) | | | | |
| * 江北drepp * 6.88*种业=需要数量充分等贫困伤** *6*、*不合数*行表*重要量结果不在全等药用 | | 规定声压模 | 無定無率 | 意失真 | 允许范围 | 新轮 | Diel |
| 内·····NA·代表"不适用"。本证书指令的判定规则和估论仅供参考,使用人员应结合实际测量的 要求合理使用。如考虑到量结果测量不通定度的影响等。 | | (Prescribed SPL) | (Measured Fee.) | (Distortion) | (Limit) | (PassFuil) | (k=2) |
| "P" and "Pass" in this conflictue stand for "Low Limit; the measured value siligh Limit", "P" and "Fail" stand for "the measured value < Low Limit or the measured value > High Limit", "N/A" stands for "Not Applicable ". The judgment | | (d13) | (Hz) | ୯ର | (%) | | (%) |
| rules and conclusions of this cartificate are for reference only. Users should use them reasonably according to the actual measurement requirements, such as considering the impact of measurement uncertainty, etc. | | 94 | 1000 | 0.96 | ≤3.00 | Р | 5.0 |
| 8. 建议校准周期是本实验室依据本证书报告的技术依据和仪器设备常规使用条件给出的建议。供委托方审以根据实际使用操作品的建议。供委托方审以根据实际使用操程自行决定样品的建议校准周期。 The reference calibration period is based on the reference documents and normal operating conditions of the calibrated instrument. It is only for reference. The client may decide the calibration period of the instrument according to the actual use. | | C 7 2 ft Ne-han ber | | EP | RE | | |
| 注: 1.本亚书末线本机构书面提棂,不滑部分复制。(The constrain shall not be partly reproduced without writes approval of the laboratory.) 2.本注代语语集句上述检查第一次: (The results are only related to the items calibratisd.) | | | | 数据页(Data skeet) 1 | Dr U013393 | | WES 同.共 5 同 Page of |



| 证书编号(Certificate No.): 2HB20001172-0006 1 外观与工作正常性检查 (Appearance and Function Check) 无影响证书中校准结果准确度的因素和缺陷。 There are no factor and defect that affect the calibration result accuracy of the certificate. 2 声压级 (Sound Pressure Level) 處定声压级 测量声压级 声压级差的绝对值 允许范围 结论 U (Prescribed SPL) (Measured SPL) (Absolute value of SPL) (Limit) (Pass/Fail) (k=2) (dB) (dB) (dB) 94 94,38 0.38 ≤0.40 P 0.10 | Velocity Time Constant (TA430, TA440) Range (TA410) 0 to 20 m/s (0 to 4,000 f/min) Range (TA430, TA440) 0 to 30 m/s (0 to 6,000 f/min) Accuracy (TA410) ¹⁶⁰ 1590 of reading or 10 025 m/s Accuracy (TA430, TA440) 1590 of reading or 20 025 m/s Accuracy (TA430, TA440) ¹⁶⁰ 1590 of reading or 20 025 m/s Accuracy (TA430, TA440) ¹⁶⁰ 10 to 30 m/s (0 to 6,000 f/min) |
|--|---|
| 1 外观与工作正常性检查 (Appearance and Function Check) 五影响证书中校准结果准确度的因素和缺陷。 There are no factor and defect that affect the calibration result accuracy of the certificate. 2 声压级 (Sound Pressure Level) 規定声压级 测量声压级 声压级差的绝对值 允许范围 结论 U (Prescribed SPL) (Measured SPL) (Absolute value of SPL) (Limit) (Pass/Fail) (k=2) (dB) (dB) (dB) (dB) (dB) (dB) | Velocity 0 to 20 m/s (0 to 4.000 ft/min) Time Constant (TA430, TA440) Range (TA430, TA440) 0 to 20 m/s (0 to 4.000 ft/min) User selectable Range (TA430, TA440) 0 to 20 m/s (0 to 4.000 ft/min) User selectable Accuracy (TA410) ^{sec} 25% of reading or ±0.025 m/s (25 ft/min). External Meter Dimensions Accuracy (TA430, TA440) ^{sec} 36 of reading or ±0.015 m/s (25 m/s) External Meter Dimensions 8.4 cm x 17.8 cm x 4.4 cm (3.3 in. x 7.0 in. x 1.8 in.) 8.4 cm x 17.8 cm x 4.4 cm (3.3 in. x 7.0 in. x 1.8 in.) |
| 无影响证书中校准结果准确度的因素和缺陷。 There are no factor and defect that affect the calibration result accuracy of the certificate. 2 声压缆 (Sound Pressure Level) 規定声压级 测量声压级 声压级差的绝对值 允许范围 结论 U (Prescribed SPL) (Measured SPL) (Absolute value of SPL) (Limit) (Pass/Fail) (k=2) (dB) (dB) (dB) (dB) (dB) (dB) | Range (TA410) 0 to 20 m/s (10 A0.00 f/min) User selectable Range (TA410) 0 to 30 m/s (10 to 6.000 f/min) User selectable Accuracy (TA410) ^{14/4} 5% of reading or ±0.025 m/s External Meter Dimensions Accuracy (TA430) ^{14/4} 5% of reading or ±0.025 m/s External Meter Dimensions Accuracy (TA430, TA440) ^{14/4} 5% of reading or ±0.015 m/s 8.4 cm x 17.8 cm x 4.4 cm (3.3 in, x 7.0 in, x 1.8 in.) |
| There are no factor and defect that affect the calibration result accuracy of the certificate. 2 声压级 (Sound Pressure Level) 规定声压级 测量声压级 声压级差的绝对值 允许范围 结论 U (Prescribed SPL) (Measured SPL) (Absolute value of SPL) (Limit) (Pass/Fail) (k=2) (dB) (dB) (dB) (dB) (dB) (dB) | Range (TA410) 0 to 20 m/s (10 A0.00 f/min) User selectable Range (TA410) 0 to 30 m/s (10 to 6.000 f/min) User selectable Accuracy (TA410) ^{14/4} 5% of reading or ±0.025 m/s External Meter Dimensions Accuracy (TA430) ^{14/4} 5% of reading or ±0.025 m/s External Meter Dimensions Accuracy (TA430, TA440) ^{14/4} 5% of reading or ±0.015 m/s 8.4 cm x 17.8 cm x 4.4 cm (3.3 in, x 7.0 in, x 1.8 in.) |
| 2 声压缀 (Sound Pressure Level) 规定声压级 测量声压级 声压级差的绝对值 允许范围 结论 U (Prescribed SPL) (Measured SPL) (Absolute value of SPL) (Limit) (Pass/Fail) (k=2) (dB) (dB) (dB) (dB) (dB) (dB) | Range (TA410) 0 to 20 m/s (10 A0.00 f/min) User selectable Range (TA410) 0 to 30 m/s (10 to 6.000 f/min) User selectable Accuracy (TA410) ^{14/4} 5% of reading or ±0.025 m/s External Meter Dimensions Accuracy (TA430) ^{14/4} 5% of reading or ±0.025 m/s External Meter Dimensions Accuracy (TA430, TA440) ^{14/4} 5% of reading or ±0.015 m/s 8.4 cm x 17.8 cm x 4.4 cm (3.3 in, x 7.0 in, x 1.8 in.) |
| 規定声压级 测量声压级 声压级差的绝对值 允许范围 结论 U (Prescribed SPL) (Measured SPL) (Absolute value of SPL) (Limit) (Pass/Fail) (k=2) (dB) (dB) (dB) (dB) (dB) | Accuracy (TA410) ¹⁴⁶ ±5% of reading or ±0.025 m/s (±5 f/brinin, windexer is greater Accuracy (TA430, TA440) ¹⁴² ±3% of reading or ±0.015 m/s 8.4 cm x 17.8 cm x 4.4 cm (3.3 in, x 7.0 in, x 1.8 in.) |
| (Prescribed SPL) (Measured SPL) (Absolute value of SPL) (Limit) (Pass/Fail) (k=2) (dB) (dB) (dB) (dB) (dB) | Accuracy (TA430, TA440) ¹⁶⁸ ±3% of reading or ±0.015 m/s |
| (Prescribed SPL) (Measured SPL) (Absolute value of SPL) (Limit) (Pass/Fail) (k=2) (dB) (dB) (dB) (dB) (dB) | (±3 ft/min), whichever is greater |
| (dB) (dB) (dB) (dB) | Resolution 0.01 m/s (1 ft/min) Meter Weight with Batteries 0.27 kg (0.6 lbs.) |
| | Duct Size (TA430, TA440) |
| 94 94.38 0.38 ≤0.40 P 0.10 | Dimensions 1 to 635 cm in increments or 0.1 cm (1 to 250 inches in Probe Length 101.6 cm (40 in.) |
| | Probe Diameter of Base 13.0 mm (0.51 in.) |
| | Volumetric Flow Rate (TA430, TA440) Range Actual range is function of velocity, and durt size Actual range is function of velocity, Actual range is function of velocity, Articulating Probe Dimensions Articulating Probe Dimensions |
| | Length Length |
| 3 频率 (Frequency) | Temperature Diameter of 9.5 mm (0.38 in.) Range (TA410, TA430) -18 to 93°C (0 to 200°F) Articulating Knuckle 9.5 mm (0.38 in.) |
| 規定频率 测量频率 频率误差的绝对值 允许范围 结论 Urel | Range (TA440) -10 to 60°C (14 to 140°F) Accuracy ³ ±0.3°C (±0.5°F) Power Requirements |
| 成定频率 西重频率 频率恢差的犯对值 几叶花齿 均比 Orel (Prescribed Fre.) (Measured Fre.) (Absolute value of Fre.) (Limit) (Pass/Fail) (k=2) | Resolution 0.1℃ (0.1℃F) Four AA-size batteries or AC adapter |
| (Hz) (Hz) (%) (%) (%) | Relative Humidity (TA440 only) TA410 TA430, TA440, Range 5 to 95% RH TA430, A TA430, A |
| 1000 1002.0 0.20 ≤ 1.00 P 0.10 | Accuracy ⁴ ±3% RH Velocity range 0 to 20.00 m/s + |
| | Velocity range |
| 4 总失真 (Distortion) | Range 5 to 60°C (40 to 140°F) (0 to 6000 ft/min) |
| | Resolution 0.1~(0.1~) |
| 規定声压级 规定频率 总失真 允许范围 结论 Urel | Dew Point (TA440 only) Range -15 to 49°C (5 to 120°F) Humidity, wet bulb, dew point + |
| (Prescribed SPL) (Measured Fre.) (Distortion) (Limit) (Pass/Fail) (k=2) | Resolution 0.1°C (0.1°F) Probe Straight -A Straight articulated articulated |
| (dB) (Hz) (%) (%) | Instrument Temperature Range Variable time + + Operating (Electronics) 5 to 45°C (40 to 113°F) |
| 94 1000 2.48 ≤3.00 P 5.0 | Model TA410, TA430 -18 to 93°C (0 to 200°F) data logging + + + |
| | Model TA440 -10 to 60°C (14 to 140°F) Auto save 4 data logging + |
| 以下空白/No data hereafter | Storage -20 to 60°C (-4 to 140°F) Statistics + + |
| | Data Storage Capabilities (TA430, TA440) Review data + Range 12/00+ samples and 100 test IDs LogDat2 |
| | downloading + + |
| | Logging Interval (TA430, TA440) Free Certificate 1 second to 1 hour of Calibration + + + |
| | Specifications subject to change without notice. 1 Temperature compensated over an air temperature range of 5 to 65°C (40 to 150°F). |
| | TSI and the TSI lapp are registered trademarks, and Airflow, the Airflow logo and LogDat2 are trademarks of TSI Incorporated. Yoold TA400. and 30 (truin through 6:000 trivin (015 m/s through 0:00 trivin (015 m/s through |
| | *Accuracy with instrument case at 25°C (77°F), add uncertainty of 0.03°C/C (0.05°F/FF for change in instrument temperature. |
| | AIRFLOW IN ST. R. I. M. S. T. S. T. M. S. T. |
| 数据页(Data sheet) ID: U013393 第 5 页,共 5 页 | Airflow Instruments, TSI Instruments Ltd. |
| Page of | Visit our website at www.airflowinstruments.co.uk for more information. UK Tel: +441494459200 Germany Tel: +49241523030 |







Appendix K – Noise monitoring results and graphical presentation


| | Temp | XX7 (1 | Measured Noise Level at M11, dB(A) | | | | | | | | |
|------------|------|---------|------------------------------------|-----|---------|----------|-----------|------------------|------------------|-------|--|
| Date | (°C) | Weather | r | Гiı | ne | Baseline | L_{Aeq} | L _{A10} | L _{A90} | Limit | |
| 02/02/2021 | 25.6 | Sunny | 13:58 | - | 14:28 | 68.3 | 72.1 | 74.1 | 68.1 | 75 | |
| 08/02/2021 | 21.5 | Sunny | 15:00 | - | 15:30 | 68.3 | 71.6 | 74.1 | 67.4 | 75 | |
| 17/02/2021 | 19.0 | Sunny | 9:49 | - | 10:19 | 68.3 | 62.8 | 63.6 | 60.9 | 75 | |
| 23/02/2021 | 23.6 | Sunny | 13:49 | - | 14:19 | 68.3 | 67.1 | 67.8 | 66.3 | 75 | |
| | | | | | Maximum | | 72.1 | | | | |
| | | | | | Minimum | | 62.8 | | | | |
| | | | | | Average | | 69.7 | | | | |

M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop


M12 - Hong Kong Children's Hospital

| | Temp | XX7 (1 | | | T • • • | | | | | |
|------------|------|---------|---------|------------|----------------|----------|-----------|------------------|------------------|-------|
| Date | (°C) | Weather |] | Fir | ne | Baseline | L_{Aeq} | L _{A10} | L _{A90} | Limit |
| 02/02/2021 | 25.6 | Sunny | 13:42 | - | 14:12 | 61.9 | 64.2 | 65.9 | 61.8 | 75 |
| 08/02/2021 | 21.5 | Sunny | 10:48 | - | 11:18 | 61.9 | 64.6 | 66.0 | 61.6 | 75 |
| 17/02/2021 | 19.0 | Sunny | 13:05 | - | 13:35 | 61.9 | 67.0 | 71.1 | 63.9 | 75 |
| 23/02/2021 | 23.6 | Sunny | 14:51 | - | 15:21 | 61.9 | 64.3 | 65.9 | 61.9 | 75 |
| | | | Maximum | | 67.0 | | | | | |
| | | | | | Minimum | | 64.2 |] | | |
| | | | | | Average | | 65.2 | | | |

L_{Aeq}, 30-min graphical results of M11 - The Hong Kong Society for the Blind's Factory cum Sheltered Workshop



LAeq, 30-min graphical results of M12 - Hong Kong Children's Hospital



Appendix L – Event and Action Plan for noise

| E-ror4 | Action | | | | | | | | | | |
|--------------------------------|---|---|--|---|--|--|--|--|--|--|--|
| Event | ЕТ | IEC | Supervisor / ER | Contractor | | | | | | | |
| Action Level being exceeded | Notify Supervisor / ER, IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, Supervisor / ER and Contractor; Discuss with the IEC and Contractor on remedial measures required; Increase monitoring frequency to check mitigation effectiveness. (The above actions should be taken within 2 working days after the exceedance is | Review the investigation results submitted by the ET; Review the proposed remedial measures submitted by the Contractor and advise the ER accordingly; Advise the Supervisor / ER on the proposed remedial measures. (The above actions should be taken within 2 working days after the exceedance is identified.) | 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; | Submit noise mitigation proposal to IEC and Supervisor / ER; Implement noise mitigation proposals. (The above actions should be taken within 2 working days after the exceedance is identified.) | | | | | | | |
| Limit Level being exceeded | identified.) Inform IEC, Supervisor /ER, Contractor and EPD; Repeat measurement to confirm findings; Increase monitoring frequency; Identify source and investigate the cause of exceedance; Carry out analysis of Contract's working procedure; Discuss remedial measures required with the IEC, Contractor and Supervisor /ER; Assess effectiveness of | Discuss the potential remedial actions with Supervisor /ER, ET and Contractor; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the Supervisor /ER accordingly. (The above actions should be taken within 2 working days after the exceedance is identified.) | Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the | Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC and Supervisor /ER within 3 working days of notification; Implement the agreed proposal; Submit further proposal if problem still not under control; Stop the relevant portion of works as instructed by the Supervisor /ER until the exceedance is abated. (The above actions should be | | | | | | | |

| Event | Action | | | | | | | |
|-------|-------------------------------|-----|-----------------------------------|-----------------------------|--|--|--|--|
| Event | ЕТ | IEC | Supervisor / ER | Contractor | | | | |
| | Contractor's remedial | | exceedance until the | taken within 2 working days | | | | |
| | actions and keep IEC, | | exceedance is abated. | after the exceedance is | | | | |
| | EPD, and Supervisor /ER | | (The above actions should be | identified.) | | | | |
| | informed of the results; | | taken within 2 working days after | | | | | |
| | 8. If exceedance stops, cease | | the exceedance is identified.) | | | | | |
| | additional monitoring. | | | | | | | |
| | (The above actions should be | | | | | | | |
| | taken within 2 working days | | | | | | | |
| | after the exceedance is | | | | | | | |
| | identified.) | | | | | | | |

Appendix M – Event and Action Plan for Landscape and Visual Impact

| Event | | Act | tion | |
|-------------------|--|--|---|---|
| Event | ET | IEC | Supervisor / ER | Contractor |
| Design Check | 1. Check final design conforms to the requirements of EP and prepare report. | Check report. Recommend remedial design if necessary. | 1. Undertake remedial design if necessary. | |
| Non-conformity on | 1. Identify Source. | 1. Check report. | 1. Notify Contractor. | 1. Amend working methods. |
| one occasion | 2. Inform IEC and Supervisor /ER. | 2. Check Contractor's working method. | 2. Ensure remedial measures are properly implemented. | 2. Rectify damage and undertake any necessary |
| | 3. Discuss remedial actions with IEC, Supervisor /ER and Contractor. | 3. Discuss with ET and Contractor on possible remedial measures. | | replacement. |
| | Monitor remedial actions until rectification has been completed. | | | |
| Repeated | 1. Identify Source. | 1. Check monitoring report. | 1. Notify Contractor. | 1. Amend working methods. |
| Non-conformity | 2. Inform IEC and | 2. Check Contractor's working | 2. Ensure remedial measures | 2. Rectify damage and |
| 5 | Supervisor /ER. | method. | are properly implemented. | undertake any necessary |
| | 3. Increase monitoring frequency. | 3. Discuss with ET and Contractor on possible | | replacement. |
| | 4. Discuss remedial actions with IEC, Supervisor /ER and Contractor. | remedial measures. | | |
| | 5. Monitor remedial actions until rectification has been completed. | remedial measures.5. Supervise implementation of remedial measures. | | |
| | 6. If non-conformity stops, cease additional monitoring. | | | |

Appendix N – Waste Flow Table

Contract No. ED/2018/01 Kai Tak development – stage 4 infrastructure at the former runway and south apron

Appendix F - Monthly Summary Waste Flow Table

Name of Department : CEDD



Contract No.: ED/2018/01

Monthly Summary Waste Flow Table for February 2021

| | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | | Actual Quantities of C&D Wastes Generated Monthly | | | | hly |
|-----------|--|--|--------------------------|-----------------------------|-------------------------------|--------------------------|---|-----------------------------------|--------------------------|-------------------|-----------------------------------|
| Month | Total Quantity Generated | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper / cardboard packaging | Plastics (see Note 3) | Chemical Waste | Others, e.g. general refuse |
| | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000 kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m ³) |
| Jan | 8.930 | 0.177 | | 7.885 | 1.045 | | | | | | 0.091 |
| Feb | 5.511 | 0.127 | 1.660 | 2.261 | 1.589 | | | | | | 0.106 |
| Mar | | | | | | | | | | | |
| Apr | | | | | | | | | | | |
| May | | | | | | | | | | | |
| Jun | | | | | | | | | | | |
| Sub-total | 14.441 | 0.304 | 1.660 | 10.146 | 2.634 | | | | | | 0.197 |
| July | | | | | | | - | | | | |
| Aug | | | | | | | | | | | |
| Sep | | | | | | | | | | | |
| Oct | | | | | | | | | | | |
| Nov | | | | | | | | | | | |
| Dec | | | | | | | | | | | |
| Total | 14.441 | 0.304 | 1.660 | 10.146 | 2.634 | | | | | | 0.197 |

| | Forecast of Total Quantities of C&D Materials to be Generated from the Contract* | | | | | | | | | |
|--------------------------------|--|---------------------------|-----------------------------|----------------------------|--------------------------|--------------|-----------------------------------|--------------------------|-------------------|--------------------------------|
| Total Quantity Generated | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper / cardboard packaging | Plastics (see Note 3) | Chemical Waste | Others, e.g. general refuse |
| (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000m ³) | (in '000 kg) | (in '000kg) | (in '000kg) | (in '000kg) | (in '000m ³) |
| 195.01 | 2.103 | 10.2 | 140 | 19.81 | 25 | 200 | 0.8 | | | 3.4 |

Notes: (1) The performance targets are given in ER Appendix 8I Clause 14 and the EM&A Manual

(2) The waste flow table shall also include C&D materials to be imported for use at the Site

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material

(4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000m³ (ER Part 8 Clause 8.7.5(d)(ii) refers)

(5) Assume inert C&D materials density and non-inert C&D materials are 1.9 m³/ton and 1.5 m³/ton

- 81 -

Appendix Q – Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: February 2021

| Contract No. | Record of Complaint (Yes/No) | Record of Warning (Yes/No) | Notification of Summons and Successful Prosecutions (Yes/No) |
|--------------|---------------------------------|-------------------------------|---|
| ED/2018/01 | No | No | No |

Cumulative Statistics on Complaints, Notification of Summons and Successful Prosecutions upto reporting month

| Contract No. | Record of Complaint | Record of Warning | Notification of Summons and Successful Prosecutions |
|--------------|---------------------|-------------------|--|
| ED/2018/01 | 1 | 0 | 0 |

| Complaint Log | g for ED/2018/01 | | | |
|---------------|---|---|---|--|
| Complaint | Date of | Description of Complaint | Investigation / Recommendations / Actions | Close-Out Date / |
| Ref. No. | Complaint | Description of Complaint | investigation / Recommendations / Actions | Status |
| C0001 | A dust complaint was referred from the Contractor on 21 October 2020 regarding a pubic complaint via 1823 hotline (Case no. 3-6518939602) on 20 October 2020. | The water spraying system was not operated in proper time. Stockpile was not covered properly. Haul road was not wetted. Materials transported on trucks were not provided with mechanical covers. | 1. Based on the information provided by the Contractor on 22 October 2020, the water sprinklers system was sprayed every 15 minutes | Closed-out on 5 Nov 2020 No further complaint was received. |

| Complaint Log | for ED/2018/01 | | | |
|-----------------------|----------------------|--------------------------|--|----------------------------|
| Complaint Ref. No. | Date of Complaint | Description of Complaint | Investigation / Recommendations / Actions | Close-Out Date / Status |
| | | | <u>Action taken</u> 1. As per the Contractor, the water sprinkler are now adjusted to start at 8:00am and end at 6:00pm for Monday to Saturday while from 8:00am to 5:00pm on Sunday. Water spraying are set with 5-minute time interval with duration 30-60 seconds. | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

Appendix O – Environmental Licenses and Notification

| 本署檔號 Our Ref: 來函檔號 Your Ref: 電 請 Tel. No.:445956Environmental Protection Department Environmental Compliance Division Regional Office (East) 5th Floor, Nan Fung Commercial Centre, 19 Lam Lok Street, Kowloon Bay, Kowloon, Hong Kong.環境保護署 環保法規管理科 區域辦事處(東) 香港九龍九龍灣臨樂街 十九號南豐商衆中心五樓 | (內文中文譯本) |
|--|---|
| 電子郵件 E-Mail: 纲 址 Homepage: http://www.epd.gov.hk/ Penta-Ocean Construction Co. Ltd Flat 601, K. Wah Centre, 191 Java Road, North Point, Hong Kong | 執事先生: 工地/庭所 (晃英文版本) 表們已於 2019 年 6 月 6 日收到你最交的文件 ; 詳列如 下: |
| Dear Sirs, Site /Premises: <u>Kai Tak Development - Stage 4 Infrastruvture</u> <u>at the former runway and south apron</u> | 這行指明工序所需的牌照申請 申請批准裝置或改要火爐、烘爐及煙囱 申請霉天变物許可證 — 石稿調查報告、石稿道滅計劃,石棉管理計劃,及/或開始 進行石稿消滅工程通知事 空氣污染管制(建造工程塵埃)規例的建造工程通知事 一般工程/訂明建造工程的建築嗓音許可證申請 |
| This is to acknowledge receipt of the following submission(s) on 06/06/2019 Notification Pursuant to Section 3(1) of The Air Pollution Control (Construction Dust) Regulation Ref. Number: 445956 Meanwhile, if you have any further questions, please contact the undersigned. | □ 證擊式訂卷工程的建築嗓音許可證申請 □ 申請空氣壓縮機的嗓音標籤 □ 申請手提遭擊式破碎機的嗓音標籤 □ 申請手提遭擊式破碎機的嗓音標籤 □ 水污染管制條例的排污牌照申請 □ 申請化學廢物產生者的登記 □ 化學廢物處置牌照申請 □ 化學廢物收集牌照申請 |
| Yours faithfully, | □ 福祉後初後次所派了第 □ 最讓條例第17條的規定呈報指定(甲類)化學廢物通知書 □ 申請批准使用容量超逾450公升的化學廢物容器 □ 廢物進出口許可證申請 □ 申請批准使用油污分散劑及類似物質 □ 傾物入濤許可證申請 |
| General (DE)) | 如有美問。 讀真代行人查詢 |
| (Customer Service Counter (RE)) for Director of Environmental Protection | 環境保護署署長 (代行) |

年 月 日

. . . .

再造紙 RECYCLED PAPER



Dear Sir/Madam.

本署檔號

Your Ref:

雷訊

圖文傳真

電子郵件 E-Mail: 網 til-

Water Pollution Control Ordinance (WPCO) (Cap 358) (Licence No: WT00034610-2019) Variation of Licence Pursuant to Section 28 of WPCO

I refer to your application dated <u>19/11/2019</u> made under Section 28 of the WPCO for the variation of your captioned licence granted on _26/09/2019 . The Authority, pursuant to Section 28(4) & (7), hereby grants the application with the following variations.

- Sampling Points and Wastewater Treatment Facilities
- The limitations on discharge in Part B shall be varied from the existing limits to the new limits
- Self-monitoring and Reporting

Part A, B, Annex II, III & IV of your captioned licence shall be replaced by the corresponding Part shown in the Appendix of this letter with immediate effect.

This letter plus the remaining valid parts of your captioned licence shall form the varied licence. Please therefore attach this letter to your captioned licence. Please also note that the expiry date remains unchanged and the varied licence is valid up to 30/09/2024.

The granting of the application does not imply that the discharge/deposit from your premises is in compliance with the required standards and limits as stipulated in the varied licence. It is your responsibility to ensure that the terms and conditions of the varied licence are fully complied with.

Should you have any enquiry, please feel free to contact _TONG Tsz-shan, Viviana at 2117 7527.

Yours faithfully,

han hail (CHAN Wai-lun)

Environmental Protection Officer for Director of Environmental Protection



先生/女士:

《水污染管制條例》(第358章) 牌照編號: WT00034610-2019 根據《水污染管制條例》第28條更改牌照

你在二零一九年十一月十九日根據《水污染管制條例》第28條遞交了更改在二零一九 年九月廿六日發出的上述牌照的申請。監督根據《水污染管制條例》第28(4)及(7)條批准有 關申請, 並作出以下更改:

- 取樣點及廢水處理設施
- 乙部的排放限制將由現時的上限更改至新上限
- 自行監測及報告

上述牌照的 甲、乙、附件 II、III 及 IV 部分將由本函附錄所示的相應部分取代,即 時生效。

本函連同上述牌照的餘下有效部分將構成修訂牌照,因此請將本函附於上述牌照。請 注意,牌照屆滿日期維持不變,而修訂牌照的有效期至二零二四年九月三十日。

申請獲得批准並不代表你處所的排放/沉積物符合修訂牌照的訂明標準及上限。你必 須確保完全遵守修訂牌照的條款及條件。

如有查詢,請致電 2117 7527 與本署 唐紫珊 聯絡。

環境保護署署長 (環境保護主任 (陳偉麟代行)

連附錄

Encl.: Appendix 耳 造 紙 RECYCLED PAPER





Licence No.: WT00034610-2019 牌照編號:WT00034610-2019 This Licence is Valid to : 30/09/2024 本牌照有效期至:二零二四年九月三十日

Appendix 附錄

ENVIRONMENTAL PROTECTION DEPARTMENT 環境保護署 WATER POLLUTION CONTROL ORDINANCE (CAP. 358) 水污染管制條例(第358章) LICENCE PURSUANT TO SECTION 15/20/23A* 按第 15 / 20/ 23A*條簽發的牌照

The Director of Environmental Protection ("the Authority") grants this licence under the Water Pollution Control Ordinance ("the Ordinance") on the terms and conditions stated below.

環境保護署署長(「監督」)按下列的條款及條件,根據水污染管制條例(「本條例」)批給此牌照。

21 February 2020 Date 日期

balva- (CHAN Wai-lun For the Authority 監督(陳偉麟

代行)

PARTA 甲部 : GENERAL TERMS 一般條款

| Name of Licensee ("the Licensee") 持牌人名稱 (「持牌人」) | Penta-Ocean Construction Co., Ltd. | | | | |
|---|---|--|--|--|--|
| Discharge Premises ("the premises") 排 放 處 所 (「處 所」) | Construction Site of Kai Tak Development – Stage 4 Infrastructure at the Forr Runway and South Apron, Kowloon City, Kowloon (CEDD Contract ED/2018/01) (See Annex I) 九龍九龍城戲德發展-前跑道和南停機坪的第4階段基礎設施之建築地盤 (土木工程 展署合約編號 ED/2018/01) (參見附件 I) | | | | |
| Water Control Zone 水 質 管 制 區 | Victoria Harbour (Phase Two) Water Control Zone 維多利亞港(第二期)水質管制區 | | | | |
| Discharge Category 排 放 種 類 | Discharge of industrial trade effluent 工業污水排放 | | | | |
| Nature of Discharge and Wastewater Treatment Facilities 排放性質及廢水處理設施 | Effluent, Surface Run-off, and all other wastewater discharges from the premises 上址排放的污水、地面徑流水及其他的廢水 Screen, Chemical Precipitation, pH adjustment and Sedimentation Tank 隔濾設施、化學沉降、酸鹼值調節及沉凝池 | | | | |
| Discharge Point(s) 排 放 點 | Discharge into communal storm water drain 排放入公用雨水渠 | | | | |
| Sampling Point(s) 取 樣 點 | Discharge outlet(s) of Wastewater Treatment Facility marked S.P. 1, S.P. 2 & S.P. 3 on Annex II, III & IV 参見附件 II、III 及 IV 中標指 S.P. 1、S.P. 2 及 S.P. 3 的廢水處理設施的出水口 | | | | |
| *Delete as appropriate 將不適用者罰去 | | | | | |
| Reference No. 参考编號 EP682/286/0141/1 | - 1 - Sprinted on Recycled Paper EPD156 | | | | |

PARTB 乙部 . SPECIFIC CONDITIONS 特別條件

B1. Limitations on Discharge 排放限制

The quantity and composition of any discharge from the premises shall not exceed the limits stated in the table below^(Note a). All figures are upper limits unless otherwise indicated. All units are expressed as concentration in milligramme per litre unless otherwise stated.

任何源自處所之排放的量和成份不得超過下表所列的限度《問題》。除另予表明外,所有數字均為上限。除另予說明 外,所有單位均以毫克/升的濃度表示。

| 195 |
|------|
| 6-9# |
| 30 |
| 80 |
| |

B2. Self-monitoring and Reporting 自行監測及報告

- The Licensee shall perform self-monitoring as and when required by the Authority. 持牌人須在監督要求時進行自行監測。
- The Licensee shall sample the discharge at the Sampling Point(s) and, at his own expense carry out analyses in accordance with the sample type and measurement frequency specified for each determinand named below:-

持牌人須在取樣點為排放抽取樣本,並依照下列指定的測量物、取樣形式及頻率,自資予以分析。

| Determinand 測量物 | Unit 單位 | Sample Type 取樣形式 | Frequency 頻 率 |
|------------------|---------|------------------|---------------|
| Suspended Solids | mg/L | Grab | Bimonthly |
| 懸浮固體 | 毫克/升 | 隨意取集 | 每兩個月一次 |

Results of these monitoring shall be summarized in a report Monthly/Bi-monthly/Quarterly/Yearly* basis and shall be submitted to the Authority. 所有監測結果須以摘要形式,每一個月/兩個月/三個月/年*作出報告,並須呈交監督審閱。

*Delete as appropriate 將不適用者副去







0119

本署稽號 OUR REF:: 來函稽號 RE04380 YOUR REF: 電話 TEL. NO.: 2872 1769 副文傳真 FAX NO.: 2591 0361 綱址 HOMEPAGE: http://www.epd.gov.hk

Environmental Protection Department Environmental Infrastructure Division 88 Victoria Road,

88 Victoria Road, Kennedy Town, Hong Kong. 環境保護署 環境基建科 香港西環 堅尼地城 城多利道88號

Friday, 28 June, 2019

PENTA-OCEAN CONSTRUCTION CO., LTD. FLAT/ROOM 601, K. WAH CENTRE, 191 JAVA ROAD, NORTH POINT, HONG KONG Attn.: CHOI CHONG KEI RECEIVED 03 JUL 2019 PENTA-OCEAN

Dear Sir/Madam,

Waste Disposal (Charges for Disposal of Construction Waste) Regulation Approval of Application for Billing Account (Construction work contract with value of \$1 million or above) Application No.: <u>RE04380</u>

I am pleased to inform you that your application for billing account for disposal of construction waste under the following construction work contract has been approved under Section 6 and 9 of the Waste Disposal (Charges for Disposal of Construction Waste) Regulation:

Contract No.: ED/2018/01

Contract Name: KAI TAK DEVELOPMENT - STAGE 4 INFRASTRUCTURE AT THE FORMER RUNWAY AND SOUTH APRON

Construction Waste Generated Site: KAI TAK THE FORMER RUNWAY AND SOUTH APRON

The account number is <u>7034450</u>. Please quote this account number for enquiries in relation to the billing account.

You are bound by the "Basic Conditions" and "Conditions of Use" accompanied with this account for disposal of construction waste at the prescribed facilities. You shall ensure that (a) the billing account established solely for the contract as stated above is used for paying any prescribed charge payable in respect of construction waste generated from construction work undertaken under the above contract; and (b) that billing account is <u>not</u> used for paying any prescribed charge payable in respect of construction work undertaken under the above contract; and (b) that billing account is <u>not</u> used for paying any prescribed charge payable in respect of any other construction waste <u>not</u> generated from construction work undertaken under the contract as stated above.

Regarding your application for issuance of chits, a demand note for the deposit required will be sent to you accordingly. Request for additional chits can be made using "Form 4". Please note that one chit is required for each load of construction waste to be disposed of at prescribed facility.

Should you have any queries, please contact us at 2872 1769.

Yours faithfully,

(K O Yeung)

Principal Environmental Protection Officer for Director of Environmental Protection



10 1 1 10

本署檔號

Our Ref 來承檔號 Your Ref: 2117 7539 電 話 Tel. No .: 2756 8588 圖文傳真 Fax No .: 雷子郵件 E-Mail: 網址

447046

Homepage: http://www.epd.gov.hk/

By Registered Post

PENTA-OCEAN CONSTRUCTION CO., LTD. FLAT 601, K. WAH CENTRE, 191 JAVA ROAD, NORTH POINT, HONG KONG

Environmental Protection Department

Environmental Compliance Division

5th Floor, Nan Fung Commercial Centre,

19 Lam Lok Street, Kowloon Bay,

Regional Office (East)

Kowloon, Hong Kong.

3 1 JUL 2019

境保護署

香港九龍九龍灣臨樂街

十九號南豐商業中心五樓

PENTA-OCEAN 0 2 AUG 2019 RECEIVED

Dear Sir/Madam.

Waste Disposal Ordinance (Cap. 354) Waste Disposal (Chemical Waste) (General) Regulation **Registration as a Chemical Waste Producer Completion of Registration**

I am pleased to inform you that your registration with this department as a chemical waste producer has been completed.

The assigned Waste Producer Number (WPN) and the particulars of your establishment are printed in the enclosed form (EPD 130). If you consider there are any discrepancies about the particulars, please notify me immediately, quoting the assigned WPN.

The "EPD 130" is an important document, please archive appropriately. This registration is not transferable and will be valid only in respect of the applicant and the premises registered. In future when there is change in the registration particulars, you should inform this department as soon as possible so that our record can be amended accordingly. Under section 7 of the above regulation, failure to notify this department of relevant changes is an offence and liable to a maximum fine of HK\$10,000.

For enquiries, please contact us at Tel 2117 7546.

Yours faithfully,

hanhail

(CHAN Wai-lun, William) **Environmental Protection Officer** for Director of Environmental Protection 先生/女士:

香港法例第三五四章廢物處置條例 廢物處置(化學廢物)(一般)規例 化學廢物產生者 完成登記程序

本署已完成辦理 貴機構申請登記為「化學廢物產生者」。現隨信附上EPD 130表格;載有 貴機 構的各項資料及你的「化學廢物產生者」編號。請即核對表格內的各項資料,如有錯漏,請即聯絡 本署職員以便更正。通訊時請註明你的化學廢物產生者編號。

EPD 130 表格是一份重要文件,請妥善存檔。同時,是項登記,不得轉讓,並只適用於已登記 的申請人/機構及有關地址。日後如果已申報的資料有變更,你應馬上通知本署,以便修正紀錄。 按照上述規例第七條規定,任何人倘未有將變更資料及時呈報,乃屬違例行為,一經定罪,可被判 罰款最高港幣一萬元正。

若有任何疑問,請致電 2117 7546 與本署職員聯絡。

環境保護署署長 (環境保護主任 陳偉麟 代行)

附件

. . . .

| | Waste Disposal Ordinance 香港法例第354章廢物處 Waste Disposal(Chemical Waste 廢物處置(化學廢物)(一 | 護 署 (Chapter 354) 置條例)(General) Regulati 般)規例 | on |
|---|---|---|---|
| | Registration of Waste 廢物產生者登記 | | |
| D: Chemical Waste Producer 化學廢物產 生者 | Full Name (English) 全 名(英文) PENTA-OCEAN CC (Chinese) (中 文) Business Reg. Cert. No. (if any) | NSTRUCTION CO., L ⁻ I.D. Card N 身份證號碼 6-000-05-18-7 | lo. (if any) :(如有者) |
| | 置 | Fax No. 圖文傳真: | 0570/000 |
| Producer un WPN 52 | nce to your application dated / _ nder the Waste Disposal (Chemical Waste) (Ger 2 11 8 - 2 18 6 - 9 31 18 2 - 0 3 is assign | eral) Regulation, the | |
| | : 9年_07_月_09_日根據廢物處置(化學廢物)(一般 |)規例而來信,申請登詞 | 己為廢物產生者,茲特配 |
| | 2 年_07_月_09_日 根據廢物處置(化學廢物)(一般 編號第 |)規例而來信,申請登計 013 號,予下開地講 STRUCTION CO., LTI 86-000-05-18-7 UBRICATING OIL, SPE | C為廢物產生者,茲特配 EB或處所: — D. ENT MINERAL OIL, SURPLUS |
| 前於 <u>2019</u> 予廢物產生者 Location or Premises where the waste is produced 產生廢物 的地點或 | 2 年_07_月_09_日 根據廢物處置(化學廢物)(一般 編號第 <u>52118</u> - <u>286</u> - <u>P318</u> - <u>288</u> - <u>2888</u> - <u>288</u> - <u>288</u> - <u>288</u> - <u>288</u> |)規例而來信,申請登語 <u>013</u> 號,予下開地調 STRUCTION CO., LTI 86-000-05-18-7 JBRICATING OIL, SPE EAVY METALS, SPEN | 記為廢物產生者,茲特配 出或處所: 一 D. ENT MINERAL OIL, SURPLUS IT MIXING RESIDUE GE 4 INFRASTRUCTURE AT |

FORM 3 NOISE CONTROL ORDINANCE (Chapter 400) SECTION 8(9)

[reg.5(a)]

CONSTRUCTION NOISE PERMIT FOR THE USE OF POWERED MECHANICAL EOUIPMENT FOR THE PURPOSE OF CARRYING OUT CONSTRUCTION WORK OTHER THAN PERCUSSIVE PILING AND/OR THE CARRYING OUT OF PRESCRIBED CONSTRUCTION WORK

CONSTRUCTION NOISE PERMIT NO. GW-RE0735-20

To: PENTA - OCEAN CONSTRUCTION CO., LTD.

This construction noise permit is issued in accordance with section 8 of the Noise Control Ordinance. Permission is granted for the use of powered mechanical equipment for the purpose of carrying out construction work other than percussive piling and/or the carrying out of prescribed construction work, subject to the conditions set out below. The carrying out of construction work otherwise than in accordance with the conditions may result in the permit being cancelled and in a prosecution for an offence.

CONDITIONS

1. Construction site where the powered mechanical equipment and/or prescribed construction work may be employed: Full address : Kai Tak Development - Stage 4 infrastructure at the former runway and south apron (Works Area WA1), Kai Tak, Kowloon (CEDD Contract No. ED/2018/01). Lot No .: ____

The site boundary, that is, the boundary of the area within which the powered mechanical equipment may be used and the prescribed construction work may be carried out is delineated on the attached plan which forms part of this construction noise permit.

- 2. * PART/WHOLE of the site falls * WITHIN/OUTSIDE a designated area.
- 3. Powered Mechanical Equipment
 - a. Items of powered mechanical equipment which may be used inside the site boundary :

| code of item of nical equipment licable) | Description of item of powered mechanical equipment | No. of units |
|--|--|--|
| | Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level \leq 93 dB(A) | One |
| | Lorry, with crane, 5.5 tonne <gross 38="" td="" tonne<="" vehicle="" weight="" ≤=""><td>One</td></gross> | One |
| CNP 021 | Bar bender and cutter (electric) | One |
| | Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level $\leq 93 \text{ dB}(A)$ | One |
| | Welding machine (electric) | Three |
| | nical equipment icable) CNP 021 | nical equipment powered mechanical equipment icable) Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≤93 dB(A) Lorry, with crane, 5.5 tonne <gross td="" tonne<="" vehicle="" weight≤38=""> CNP 021 Bar bender and cutter (electric) Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≤93 dB(A)</gross> |

Validity of the construction noise permit for the use of the powered mechanical equipment:


| Date and time of o | commenc | emen | t: | | 09 | Septem | ber 2020 | at | | 190 | 0 ho | urs | | | | |
|---------------------|-----------|--------|--------|------------|--------|----------|-----------------|----------|---------|--------|-------|-----|-----|-------|---------|---------|
| Days and hours : | 0000-2- | 400 h | ours | on general | holida | y (inclu | iding Sunday), | 0000-070 | 0 hours | and 19 | 00-2 | 400 | hou | IS OI | n any o | lay not |
| being a general | holiday | [but | note | condition | 3.d.1. | below | for the operati | ng hours | within | which | the | use | of | the | above | listed |
| powered mechani | cal equip | ment | is all | owed]. | | | | | | | | | | | | |
| This part of the pa | ermit exp | ires o | n: | | 06 | March | 2021 | at | | 230 | 00 ho | urs | | | | |

c. One photograph, endorsed by the Authority, of each item of powered mechanical equipment described in this construction noise permit is required to be kept on the construction site and made available for inspection by the Authority.

Other conditions imposed on the use of the powered mechanical equipment : d. Refer to attached sheet.

4 Prescribed Construction Work


a. Type of prescribed construction work which may be carried out inside the site boundary :



b. Validity of the construction noise permit for the carrying out of the prescribed construction work:

| Date and time of co | mmencement: | Not applicable | at | Not applicable |
|-----------------------|------------------|----------------|----|----------------|
| Days and hours: | Not applicable. | | | |
| | | | | |
| This part of the peri | nit expires on : | Not applicable | at | Not applicable |

- c. Site layout plan(s), endorsed by the Authority, may be attached with the permit to indicate the locations permitted for the carrying out of prescribed construction work described in this permit. The layout plan(s) is(are) required to be kept on the construction site and made available for inspection by the Authority.
- Other conditions imposed on the carrying out of the prescribed construction work:



This construction noise permit or a copy thereof must be displayed on the construction site at all vehicular entrances for public 5 information.

- 2 -

Dated this 03rd day of September 20 20

Signed : (TANG Wai-man, Lisa)

for Authority

* Delete as necessary

EPD76A(s)

[第5(a)條]

表格3 噪音管制條例 (第400章) 第8(9)條

建築嗓音許可證 為進行建築工程(撞擊式打樁除外) 而使用機動設備及/或進行訂明建築工程

建築噪音許可證編號: GW-RE0735-20

致: PENTA - OCEAN CONSTRUCTION CO., LTD.

本建築噪音許可證是按照《噪音管制條例》第8條的規定而發出的。現准予使用機動設備以進行 撞擊式打樁工程以外的建築工程及/或進行訂明建築工程,但須受以下條件規限。若不按照該等 條件進行建築工程,許可證可遭撤銷,而且會受到檢控。

條件

1. 可使用機動設備及/或進行訂明建築工程的建築地盤:

詳細地址: 九龍啟德啟德發展計劃-前跑道及南面停機坪第四期基礎設施(工作地區WA1) (土木工程拓

地段編號:

展署合約編號ED/2018/01)。

地盤範圍(即可使用機動設備及進行訂明建築工程的地方範圍)已描劃於夾附的圖則上,而該 圖則是本建築噪音許可證的一部分。

- 2. 該地盤部分/全部*位於指定範圍之內/外*。
- 3. 機動設備
 - a. 在地盤範圍內可使用的各項機動設備:

| | 備的識辨代碼 用的話) | 各項機動設備的說明 | 數目 |
|-----------|----------------|--|----|
| <u>A組</u> | | 發電機,備有優質機動設備標籤顯示聲功率級≦93分貝(A) 吊臂貨車,5.5噸<總重量≦ 38噸 | 壹壹 |
| B 組 | CNP 021 | 鋼筋彎曲機及切割機 (電動) 發電機,備有優質機動設備標籤顯示聲功率級≤93分貝(A) | 壹 |
| - 101 | | 焊接機 (電動) | 叁 |

b. 可使用機動設備的建築噪音許可證有效期:

| | 生效日期及時間: | 二零二零年九月九日 | 下午七時 |
|----|------------------------------|-----------------|--|
| | 日期及時間: 公眾假日(包括星) | 期日)的凌晨零時至晚上十二時 | 持 ,公眾假日以外的任何一日 |
| | 凌晨零時至上午七時及下午七時 | 至晚上十二時【但須注意條件 | ‡3.d.1.有關可以使用上列機 |
| | 動設備的時間】。 | | |
| | 此部分許可證屆滿日期及時間: | 二零二一年三月六日 日期 | <u>晚上十一時</u> 時間 |
| c. | 建築地盤須備有本建築噪音許可 等照片須經監督認可。 | | A state of the second of the second se second second s second second se |

d. 規限使用機動設備的其他條件:

參見附頁。

a. 在地盤範圍內可進行的訂明建築工程:

4. 訂明建築工程

b.

| 訂明建築工程的識辨代碼 | 訂明建築工程的類別的說明 |
|---------------|--------------|
| | 不適用 |
| | |
| 「進行訂明建築工程的建築」 | 噪音許可證有效期: |
| 上效日期及時間: 不適用 | |
| 日期及時間: 不適用。 | |

此部分許可證屆滿日期及時間:<u>不適用</u> 日期 時間

- c. 本許可證可夾附經監督認可的地盤圖則,以顯示本許可證准予進行訂明建築工程的地點。 該地盤圖則須存放於建築地盤供監督隨時查看。
- d. 規限進行訂明建築工程的其他條件:



5. 本建築噪音許可證或其副本必須展示於建築地盤的所有車輛入口處,給予公眾人士參閱。

- 2 -

日期:2020 年 09 月 03 日



* 刪去不適用者

EPD76B(s)

Page 1 of 1

Sheet Attached to Construction Noise Permit No. GW-RE0735-20

3.d. Other conditions imposed on the use of the powered mechanical equipment:

1. The powered mechanical equipment listed in condition 3.a. shall only be operated during the hours shown below:

| General holiday including Sunday | 0700 – 1900 hours | |
|-------------------------------------|-------------------|--|
| Any day not being a general holiday | 1900 – 2300 hours | |

2. Only one group of the powered mechanical equipment listed in condition 3.a. shall be allowed to operate at any time.

Signed : (TANG Wai-man, Lisa)

for Authority

建築噪音許可證 編號 GW-RE0735-20 的附頁

3.d. 規限使用機動設備的其他條件:

1. 祇可於以下時間內使用列在條件 3.a. 內的機動設備:

| 公眾假日包括星期日 | 上午七時至下午七時 |
|-------------|------------|
| 公眾假日以外的任何一日 | 下午七時至晚上十一時 |

2. 在任何時間內, 祇可使用列在條件 3.a. 內其中一組機動設備。



Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0735-20</u> 建築噪音許可證編號: <u>GW-RE0735-20</u>的照片



Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≤93 dB(A) 發電機,備有優質機動設備標籤顯示聲功率級≤93 分貝(A)





CNP 021 Bar bender and cutter (electric) 鋼筋彎曲機及切割機 (電動)






Lorry, with crane, 5.5 tonne<gross vehicle weight≦38 tonne 吊臂貨車, 5.5 噸<總重量 ≦ 38 噸



Welding machine (electric) 焊接機(電動)



FORM 3 NOISE CONTROL ORDINANCE (Chapter 400) SECTION 8(9)

[reg.5(a)]

CONSTRUCTION NOISE PERMIT FOR THE USE OF POWERED MECHANICAL EQUIPMENT FOR THE PURPOSE OF CARRYING OUT CONSTRUCTION WORK OTHER THAN PERCUSSIVE PILING AND/OR THE CARRYING OUT OF PRESCRIBED CONSTRUCTION WORK

CONSTRUCTION NOISE PERMIT NO. GW-RE0991-20

To: PENTA - OCEAN CONSTRUCTION CO., LTD.

This construction noise permit is issued in accordance with section 8 of the Noise Control Ordinance. Permission is granted for the use of powered mechanical equipment for the purpose of carrying out construction work other than percussive piling and/or the carrying out of prescribed construction work, subject to the conditions set out below. The carrying out of construction work otherwise than in accordance with the conditions may result in the permit being cancelled and in a prosecution for an offence.

CONDITIONS

 Construction site where the powered mechanical equipment and/or prescribed construction work may be employed : Full address : Kai Tak Development – Stage 4 infrastructure at the former runway and south apron (Works Area Part 2A), Kai Tak,

Kowloon (CEDD Contract No. ED/2018/01). Lot No.: ---

The site boundary, that is, the boundary of the area within which the powered mechanical equipment may be used and the prescribed construction work may be carried out is delineated on the attached plan which forms part of this construction noise permit.

- 2. * PART/WHOLE of the site falls * WITHIN/OUTSIDE a designated area.
- 3. Powered Mechanical Equipment
 - a. Items of powered mechanical equipment which may be used inside the site boundary :

| Identification code of item of powered mechanical equipment (if applicable) | Description of item of powered mechanical equipment | No. of units |
|---|---|--------------|
| | Refer to attached sheet. | |
| | | |

b. Validity of the construction noise permit for the use of the powered mechanical equipment:

| Date and time of commencement : | 26 | November 2020 | at | 2300 hours | |
|--------------------------------------|--------------------|-----------------------|-----------------|-------------------|---------------------|
| Days and hours : 0000-2400 hours | on general holiday | y (including Sunday), | 0000-0700 hour | s and 1900-2400 h | ours on any day not |
| being a general holiday [but note | Condition 3.d.1. | below for the operat | ing hours withi | n which the use | of the above listed |
| powered mechanical equipment is all | lowed]. | | | | |
| This part of the permit expires on : | 25 N | May 2021 | at | 0700 hours | |

c. One photograph, endorsed by the Authority, of each item of powered mechanical equipment described in this construction noise permit is required to be kept on the construction site and made available for inspection by the Authority.

- 1 -

d. Other conditions imposed on the use of the powered mechanical equipment :

Refer to attached sheet.

4. Prescribed Construction Work

a. Type of prescribed construction work which may be carried out inside the site boundary:

| Identification code of type of prescribed construction work | Description of type of prescribed construction work |
|---|--|
| | Not applicable |
| | |
| | |
| | |

b. Validity of the construction noise permit for the carrying out of the prescribed construction work:

| Date and time of commencement: | Not applicable | at | Not applicable |
|---------------------------------|----------------|----|----------------|
| Days and hours: Not applicable. | | | |
| | | | |
| | | | |

c. Site layout plan(s), endorsed by the Authority, may be attached with the permit to indicate the locations permitted for the carrying out of prescribed construction work described in this permit. The layout plan(s) is(are) required to be kept on the construction site and made available for inspection by the Authority.

d. Other conditions imposed on the carrying out of the prescribed construction work:


 This construction noise permit or a copy thereof must be displayed on the construction site at all vehicular entrances for public information.

- 2 -

Dated this 23rd day of November 20 20

Signed : (TANG Wai-man, Lisa) for Authority

* Delete as necessary



b. 可使用機動設備的建築噪音許可證有效期:

 生效日期及時間:
 二零二零年十一月二十六日
 晚上十一時

 日期及時間:
 公眾假日(包括星期日)的凌晨零時至晚上十二時,公眾假日以外的任何一日

 凌晨零時至上午七時及下午七時至晚上十二時【但須注意條件3.d.1.有關可以使用上列機

 動設備的時間】。

 此部分許可證屆滿日期及時間:
 二零二一年五月二十五日
 上午七時

 日期
 時間

c. 建築地盤須備有本建築噪音許可證所述每件機動設備的照片各一幀,供監督隨時查看;該 等照片須經監督認可。

- 1 -

d. 規限使用機動設備的其他條件:

參見附頁。

* 删去不適用者

日期:2020 年 11 月 23 日

簽署:

- 2 - '

監督

(鄧慧敏 代行)

Page 1 of 2

Sheet Attached to Construction Noise Permit No. GW-RE0991-20


3.a. Items of powered mechanical equipment which may be used inside the site boundary :

| | a code of item mechanical f applicable) | Description of item of powered mechanical equipment | No. of units |
|----------------|---|--|--------------|
| <u>Group A</u> | | Lorry, with aerial platform, 5.5 tonne <gross <math="" vehicle="" weight="">\leq 38 tonne</gross> | One |
| | | Lorry, with crane, 5.5 tonne <gross td="" tonne<="" vehicle="" weight≤38=""><td>One</td></gross> | One |
| | | Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level of $\leq 94 \text{ dB}(A)$ | One |
| | | Welding machine (electric) | Two |
| 5. | | Drill, hand-held (battery) | One |
| <u>Group B</u> | - | Lorry, with aerial platform, 5.5 tonne <gross <math="" vehicle="" weight="">\leq 38 tonne</gross> | Two |

建築噪音許可證 編號 GW-RE0991-20 的附頁

3.a. 在地盤範圍內可使用的各項機動設備:

| | 情的識辨代碼 [用的話] | 各項機動設備的說明 | 數目 |
|-----------|-----------------|------------------------------|----|
| A組 | | 升降台貨車,5.5 噸<總重量≤38 噸 | 壹 |
| | | 吊臂貨車,5.5 噸<總重量≤38 噸或 | 壹 |
| | | 發電機,備有優質機動設備標籤顯示聲功率級≦94分貝(A) | 壹 |
| | | 焊接機 (電動) | 熕 |
| | | 鑽,手提型 (乾電池) | 壹 |
| <u>B組</u> | | 升降台貨車,5.5 噸<總重量≤38 噸 | 漬 |



Signed : (TANG Wai-man, Lisa) for Authority

Page 2 of 2

Sheet Attached to Construction Noise Permit No. GW-RE0991-20

3.d. Other conditions imposed on the use of the powered mechanical equipment:

1. The powered mechanical equipment listed in condition 3.a shall only be operated during the hours shown below:

| Any day | 2300 - 0700 hours on next day |
|---------|-------------------------------|
|---------|-------------------------------|

- 2. Only one group of the powered mechanical equipment listed in condition 3.a shall be allowed to operate at any time.
- The powered mechanical equipment covered by this permit shall not be operated when any powered mechanical equipment covered by Construction Noise Permit No. GW-RE0639-20 (CEC - CCC JOINT VENTURE) is being operated.

Signed (TANG Wai-man, Lisa) for Authority

建築噪音許可證 編號 GW-RE0991-20 的附頁

3.d. 規限使用機動設備的其他條件:

1. 祇可於以下時間內使用列在條件 3. a 內的機動設備:

任何一日 晚上十一時 至 翌日上午七時

- 2. 在任何時間內, 祇可使用列在條件 3. a. 內其中一組機動設備。
- 當建築噪音許可證編號 GW-RE0639-20 (大陸工程 捷章建築聯營) 所載列的機動設備在 使用時,不可使用本許可證內所載列的機動設備。



Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0991-20</u> 建築噪音許可證編號 <u>GW-RE0991-20</u>的照片



Lorry, with aerial platform, 5.5 tonne<gross vehicle weight≦38 tonne 升降台貨車, 5.5噸<總重量≦38噸


7





Lorry, with crane, 5.5 tonne<gross vehicle weight≦38 tonne 吊臂貨車, 5.5噸<總重量≦38噸

Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0991-20</u> 建築噪音許可證編號 <u>GW-RE0991-20</u>的照片




Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level of $\leq 94 \text{ dB}(A)$ 發電機,備有優質機動設備標籤顯示聲功率級 ≤ 94 分貝(A)






Welding machine (electric) 焊接機 (電動) Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0991-20</u> 建築噪音許可證編號 <u>GW-RE0991-20</u>的照片



Drill, hand-held (battery) 鑽,手提型 (乾電池)



FORM 3 NOISE CONTROL ORDINANCE (Chapter 400) SECTION 8(9)

[reg.5(a)]

CONSTRUCTION NOISE PERMIT FOR THE USE OF POWERED MECHANICAL EQUIPMENT FOR THE PURPOSE OF CARRYING OUT CONSTRUCTION WORK OTHER THAN PERCUSSIVE PILING AND/OR THE CARRYING OUT OF PRESCRIBED CONSTRUCTION WORK

CONSTRUCTION NOISE PERMIT NO. GW-RE1044-20

To: PENTA-OCEAN CONSTRUCTION CO., LTD.

This construction noise permit is issued in accordance with section 8 of the Noise Control Ordinance. Permission is granted for the use of powered mechanical equipment for the purpose of carrying out construction work other than percussive piling and/or the carrying out of prescribed construction work, subject to the conditions set out below. The carrying out of construction work otherwise than in accordance with the conditions may result in the permit being cancelled and in a prosecution for an offence.

CONDITIONS

1. Construction site where the powered mechanical equipment and/or prescribed construction work may be employed:

Full address: Kai Tak Development Stage 4 infrastructure at the former runway and south apron (Works Area Part 1), Kai

Tak, Kowloon (CEDD Contract No. ED/2018/01). Lot No .:

The site boundary, that is, the boundary of the area within which the powered mechanical equipment may be used and the prescribed construction work may be carried out is delineated on the attached plan which forms part of this construction noise permit.

- 2. * PART/WHOLE of the site falls * WITHIN/OUTSIDE a designated area.
- 3. Powered Mechanical Equipment
 - Items of powered mechanical equipment which may be used inside the site boundary : a. Identification code of item of Description of item of powered mechanical equipment No. of units powered mechanical equipment (if applicable) Refer to attached sheet
 - b. Validity of the construction noise permit for the use of the powered mechanical equipment:

Date and time of commencement : 10 December 2020 1900 hours

Days and hours : 0000-2400 hours on general holidays (including Sundays), 0000-0700 hours and 1900-2400 hours on any day not being a general holiday [but note condition 3.d.1, below for the operating hours within which the use of the above listed powered mechanical equipment is allowed]. This part of the permit expires on : 1 June 2021 2400 hours

C. One photograph, endorsed by the Authority, of each item of powered mechanical equipment described in this construction noise permit is required to be kept on the construction site and made available for inspection by the Authority.

d. Other conditions imposed on the use of the powered mechanical equipment:

| Refer to attached sheet. | | |
|--------------------------|---------|--|
| | | |
| | · · | |
| | - | |

4. Prescribed Construction Work

a. Type of prescribed construction work which may be carried out inside the site boundary:

| Not applicable b. Validity of the construction noise permit for the carrying out of the prescribed construction work: Date and time of commencement : | Identification code of type of prescribed construction work | | | escription of type ribed construction | | 1 |
|--|--|--|-----------------------|--|------------------------------|-------|
| Date and time of commencement : Not applicable at Not applicable. Date and hours : Not applicable. at Not applicable. This part of the permit expires on : Not applicable at Not applicable. c. Site layout plan(s), endorsed by the Authority, may be attached with the permit to indicate the locations permitted for the carrying of of prescribed construction work: described in this permit. The layout plan(s) is(are) required to be kept on the construction site ar made available for inspection by the Authority. d. Other conditions imposed on the carrying out of the prescribed construction work: | | Not applicab | ble | | | |
| Date and time of commencement : Not applicable at Not applicable. Date and hours : Not applicable. at Not applicable. This part of the permit expires on : Not applicable at Not applicable. c. Site layout plan(s), endorsed by the Authority, may be attached with the permit to indicate the locations permitted for the carrying of of prescribed construction work: described in this permit. The layout plan(s) is(are) required to be kept on the construction site ar made available for inspection by the Authority. d. Other conditions imposed on the carrying out of the prescribed construction work: | | | | | | |
| Date and time of commencement : Not applicable at Not applicable. Date and hours : Not applicable. at Not applicable. This part of the permit expires on : Not applicable at Not applicable. c. Site layout plan(s), endorsed by the Authority, may be attached with the permit to indicate the locations permitted for the carrying of of prescribed construction work: described in this permit. The layout plan(s) is(are) required to be kept on the construction site ar made available for inspection by the Authority. d. Other conditions imposed on the carrying out of the prescribed construction work: | | - | | | | |
| Date and hours :Not applicable | b. Validity of the construction noise perm | it for the carrying | out of the prescribed | construction worl | k: | |
| This part of the permit expires on : Not applicable at Not applicable c. Site layout plan(s), endorsed by the Authority, may be attached with the permit to indicate the locations permitted for the carrying of of preseribed construction work described in this permit. The layout plan(s) is(are) required to be kept on the construction site at made available for inspection by the Authority. d. Other conditions imposed on the carrying out of the prescribed construction work: | | | | | 7.5 2 0.000 | |
| c. Site layout plan(s), endorsed by the Authority, may be attached with the permit to indicate the locations permitted for the carrying of prescribed construction work described in this permit. The layout plan(s) is(are) required to be kept on the construction site at made available for inspection by the Authority. d. Other conditions imposed on the carrying out of the prescribed construction work: d. Other conditions imposed on the carrying out of the prescribed construction work: d. Other conditions imposed on the carrying out of the prescribed construction work: d. Other conditions imposed on the carrying out of the prescribed construction work: d. Other conditions imposed on the carrying out of the prescribed construction work: d. Other conditions imposed on the carrying out of the prescribed construction work: d. Other conditions imposed on the carrying out of the prescribed construction work: d. This construction noise permit or a copy thereof must be displayed on the construction site at all vehicular entrances for public information Dated this 3 rd day of December 2020 Signed : (TANG Wai-man, Lisa) (TANG Wai-man, Lisa) for Authority | | | | | | ••••• |
| d. Other conditions imposed on the carrying out of the prescribed construction work: | of prescribed construction work descr | ibed in this permit | | | | |
| This construction noise permit or a copy thereof must be displayed on the construction site at all vehicular entrances for public information Dated this <u>3rd</u> day of <u>December</u> 2020 | | and the second | | route: | | |
| This construction noise permit or a copy thereof must be displayed on the construction site at all vehicular entrances for public information Dated this <u>3rd</u> day of <u>December</u> 2020 Signed : <u>(TANG Wai-man, Lisa) for Authority</u> | d Other conditions imposed on the carry | ing out of the prese | | | | |
| This construction noise permit or a copy thereof must be displayed on the construction site at all vehicular entrances for public information Dated this <u>3rd</u> day of <u>December</u> 2020 Signed : (TANG Wai-man, Lisa) | | 100 101 100 | | | | - |
| This construction noise permit or a copy thereof must be displayed on the construction site at <u>all vehicular entrances for public information</u> Dated this <u>3rd</u> day of <u>December</u> 2020 Signed : (TANG Wai-man, Lisa) | | | | | | - |
| This construction noise permit or a copy thereof must be displayed on the construction site at <u>all vehicular entrances for public information</u> Dated this <u>3rd</u> day of <u>December</u> 2020 <u>Signed :</u> (TANG Wai-man, Lisa) <i>for Authority</i> | | | | | | |
| This construction noise permit or a copy thereof must be displayed on the construction site at <u>all vehicular entrances for public information</u> Dated this <u>3rd</u> day of <u>December</u> 2020 Signed : <u>(TANG Wai-man, Lisa)</u> for Authority | | | | | | |
| Dated this 3 rd day of 2020 Signed : (TANG Wai-man, Lisa) for Authority | | | | | | |
| Dated this <u>3rd</u> day of <u>December</u> 2020 Signed : <u>(TANG Wai-man, Lisa)</u> for Authority | | | | | | |
| Signed : (TANG Wai-man, Lisa) for Authority | This construction noise permit or a copy the | sreof must be displa | ayed on the construct | tion site at all vehi | cular entrances for public i | |
| Signed : (TANG Wai-man, Lisa) for Authority | This construction noise permit or a copy the | sreof must be displa | ayed on the construct | tion site at all vehi | cular entrances for public i | |
| Signed : (TANG Wai-man, Lisa) for Authority | This construction noise permit or a copy the | sreof must be displa | ayed on the construct | tion site at all vehi | cular entrances for public i | |
| Signed : (TANG Wai-man, Lisa) for Authority | This construction noise permit or a copy the | sreof must be displa | ayed on the construct | tion site at all vehi | cular entrances for public i | |
| Signed : (TANG Wai-man, Lisa) for Authority | This construction noise permit or a copy the | ereof must be displa | ayed on the construct | tion site at all vehi | cular entrances for public i | |
| (TANG Wai-man, Lisa) for Authority | This construction noise permit or a copy the | ereof must be displa | ayed on the construct | tion site at all vehi | cular entrances for public i | |
| (TANG Wai-man, Lisa) for Authority | This construction noise permit or a copy the | ereof must be displa | ayed on the construct | tion site at all vehi | cular entrances for public i | |
| (TANG Wai-man, Lisa) for Authority | This construction noise permit or a copy the | ereof must be displa | ayed on the construct | tion site at all vehi | cular entrances for public i | |
| (TANG Wai-man, Lisa) for Authority | This construction noise permit or a copy the | ereof must be displa | ayed on the construct | tion site at all vehi | cular entrances for public i | |
| for Authority | This construction noise permit or a copy the | ereof must be displa | ayed on the construct | tion site at all vehi | cular entrances for public i | |
| | This construction noise permit or a copy the | ereof must be displa | ayed on the construct | ion site at <u>all vehi</u> | cular entrances for public i | |
| | This construction noise permit or a copy the | ereof must be displa | ayed on the construct | tion site at all yehi | cular entrances for public i | |

[第5(a)條]

表格3 嗓音管制條例 (第400章) 第8(9)條

建築噪音許可證 為進行建築工程(撞擊式打樁除外) 而使用機動設備及/或進行訂明建築工程

建築噪音許可證編號: <u>GW-RE1044-20</u>

致: PENTA-OCEAN CONSTRUCTION CO., LTD.

本建築噪音許可證是按照《噪音管制條例》第8條的規定而發出的。現准予使用機動設備以進行撞 擊式打樁工程以外的建築工程及/或進行訂明建築工程,但須受以下條件規限。若不按照該等條件 進行建築工程,許可證可遭撤銷,而且會受到檢控。

條件

1. 可使用機動設備及/或進行訂明建築工程的建築地盤:

詳細地址:九龍啟德啟德發展計劃-前跑道及南面停機坪第四期基礎設施(工作地區第一部分) (土木工程拓展署合約編號ED/2018/01)。 此盤範圍(即可使用機動設備及進行訂明建築工程的地方範圍)已描劃於夾附的圖則上,而該圖 則是本建築噪音許可證的一部分。

- 2. 該地盤部分/全部*位於指定範圍之內/外*。
- 3. 機動設備
 - a. 在地盤範圍內可使用的各項機動設備:

| 参見附頁 | |
|------|--|
| | |

b. 可使用機動設備的建築噪音許可證有效期:

生效日期及時間: 二零二零年十二月十日下午七時 日期及時間: 二公眾假日(包括星期日)的凌晨零時至晚上十二時,公眾假日以外的任何一日 凌晨零時至上午七時及下午七時至晚上十二時【但須注意條件3.d.1.有關可以使用上列機 動設備的時間】。

此部分許可證屆滿日期及時間:

日期 時間

二零二一年六月一日晚上十二時

- c. 建築地盤須備有本建築噪音許可證所述每件機動設備的照片各一幀,供監督隨時查看;該 等照片須經監督認可。
- d. 規限使用機動設備的其他條件:

| 參見附頁。 | ar adam | | | |
|---------------|-------------|------|----------|------|
| 22.20.10.25 | | | | |
| | | | | |
| ************* | | | | |
| | | | | |
| | | | | |
| | | | | |
| | · . | | | |
| 2 | | | G | |

4. 訂明建築工程

a. 在地盤範圍內可進行的訂明建築工程:

| 訂明建築工程的識辨代碼 | 訂明建築工程的類別的說明 |
|-------------|--------------|
| ء م | 不適用 |
| 2 2 | |
| | |
| | |

b. 可進行訂明建築工程的建築噪音許可證有效期:

| · · · · · · · · · · · · · · · · · · · | | | ······ | ••••• |
|---------------------------------------|----------------------------|--------|----------|-------|
| 北部分許可證屆滿日期及時間 | • | 不知 | 图用 | |
| × | | 日期 | 時間 | |
| 本許可證可夾附經監督認可的 | - Ci IIII ind yes - se mye | 示本許可證准 | 予進行訂明建築] | C 程的 |
| 也盤圖則須存放於建築地盤供 | 監督隨時查看。 | | | |
| 見限進行訂明建築工程的其他(| 條件: | | | |

5. 本建築噪音許可證或其副本必須展示於建築地盤的所有車輛人口處,給予公眾人士參閱。

- 2 -

日期: 2020 年 12 月 3 日



* 刪去不適用者

Sheet Attached to Construction Noise Permit No. <u>GW-RE1044-20</u>

3.a. Items of powered mechanical equipment which may be used inside the site boundary :

| of pow | cation code of item vered mechanical vent (if applicable) | Description of item of powered mechanical equipment | No. of units |
|--------------|---|---|-----------------|
| Group | Δ | Generator, with Quality Powered Mechanical Equipment | One |
| Group | | Label showing a Sound Power Level $\leq 93 \text{ dB}(A)$ | |
| | | Piling, vibrating hammer | One |
| | CNP 048 | Crane, mobile (diesel) | One |
| | | Welding machine (electric) | Ten |
| | | Air blower (electric) | One |
| | CNP 283 | Water pump, submersible (electric) | Eight |
| | V. | Wastewater treatment plant | Two |
| | CNP 021 | Bar bender and cutter (electric) | One |
| Crown | D | Generator, with Quality Powered Mechanical Equipment | |
| <u>Group</u> | <u>D</u> | Label showing a Sound Power Level $\leq 93 \text{ dB}(A)$ | One |
| | CNP 081 | Excavator, tracked | One |
| | CNP 283 | Water pump, submersible (electric) | Eight |
| | | Wastewater treatment plant | Two |
| | | Welding machine (electric) | Ten |
| | CNP 048 | Crane, mobile (diesel) | One |
| Group | C CNP 283 | Water pump, submersible (electric) | Twelve |
| | | Wastewater treatment plant | Two |
| 1 | 2120023 | Generator, with Quality Powered Mechanical Equipment | There |
| · | | Label showing a Sound Power Level $\leq 93 \text{ dB}(A)$ | Three |
| Group | D CNP 044 | Concrete lorry mixer | Two |
| | | Poker, vibratory, hand-held (electric) | One |
| | CNP 047 | Concrete pump, stationary | One |
| | CNP 283 | Water pump, submersible (electric) | Six |
| × | - | Generator, with Quality Powered Mechanical Equipment | One |
| | 6109603) | Label showing a Sound Power Level $\leq 93 \text{ dB}(A)$ | |
| | | Wastewater treatment plant | Two |
| Group | <u>E</u> | Welding machine (electric) | Ten |
| | CNP 048 | Crane, mobile (diesel) | One |
| | | Lorry, with aerial platform, 5.5 tonne <gross <math="" vehicle="" weight="">\leq 38 tonne</gross> | One |
| | | Wastewater treatment plant | Two |
| | CNP 283 | Water pump, submersible (electric) | Eight |


建築噪音許可證 編號 GW-RE1044-20 的附頁

3.a. 在地盤範圍內可使用的各項機動設備:

| | 14 1 Mar 15 19 19 | 没 <i>備的識辨代碼</i> 適用的話) | 各項機動設備的說明 | 數目 |
|---|-------------------|---------------------------------------|--|-------------------------|
| | <u>入組</u> | CNP 048 CNP 283 CNP 021 | 發電機,備有優質機動設備標籤顯示聲功率級≤93分貝(A) 打樁機,震動鎚 起重機,流動(油渣) 焊接機(電動) 吹風機(電動) 潛水泵(電動) 污水處理器 鋼筋彎曲機及切割機(電動) | 壹壹壹拾壹捌貳壹 |
| - | <u>B 組</u> | CNP 081 CNP 283 CNP 048 | 發電機,備有優質機動設備標籤顯示聲功率級≤93分貝(A) 挖土機,履帶式 潛水泵(電動) 污水處理器 焊接機(電動) 起重機,流動(油渣) | 壹壹捌貳拾壹 |
| | <u>C組</u> | CNP 283 | 潛水泵 (電動) 污水處理器 發電機,備有優質機動設備標籤顯示聲功率級≤93 分貝(A) | 拾貳 貳 叁 |
| | <u>D 組</u> | CNP 044 CNP 047 CNP 283 | 混凝土攪拌車 混凝土震動機,手提型(電動) 混凝土泵,固定 潛水泵(電動) 發電機,備有優質機動設備標籤顯示聲功率級≤93分貝(A) 污水處理器 | <mark>漬</mark> 壹壹 莖 壹 漬 |
| | <u>E 約日</u> | CNP 048 | 焊接機 (電動) 起重機,流動 (油渣) 升降台貨車,5.5 噸<總重量≤38 噸 污水處理器 潛水泵 (電動) | 拾壹壹貳捌 |

Signed :_

(TANG Wai-man, Lisa) for Authority



Sheet Attached to Construction Noise Permit No. <u>GW-RE1044-20</u>

3.d. Other conditions imposed on the use of the powered mechanical equipment:

1. The powered mechanical equipment listed in condition 3.a. shall only be operated during the hours shown below:

| Groups A, B, D and E | General holiday including Sunday | 0700 – 1900 hours |
|----------------------|-------------------------------------|--|
| | Any day not being a general holiday | 1900 – 2300 hours |
| <u>Group C</u> | General holiday including Sunday | 0000 – 2400 hours |
| | Any day not being a general holiday | 0000 – 0700 hours AND 1900 – 2400 hours |

2. Only one group of the powered mechanical equipment listed in condition 3.a. shall be allowed to operate at any time.

建築噪音許可證 編號 GW-RE1044-20 的附頁

3. d. 規限使用機動設備的其他條件:

1. 祇可於以下時間內使用列在條件 3. a. 內的機動設備:

| <u>A組、B組、D組及E組</u> | 公眾假日包括星期日 | 上午七時 至下午七時 |
|--------------------|-------------|---------------------------|
| | 公眾假日以外的任何一日 | 下午七時 至 晚上十一時 |
| <u>C 組</u> | 公眾假日包括星期日 | 凌晨零時至晚上十二時 |
| | 公眾假日以外的任何一日 | 凌晨零時至上午七時 及 下午七時至晚上十二時 |

2. 在任何時間內, 祇可使用列在條件 3. a. 內其中一組機動設備。

簽署: 監督 (鄧慧敏 代行)


Signed : (TANG Wai-man, Lisa)

for Authority


Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1044-20</u> 建築噪音許可證編號: <u>GW-RE1044-20</u>的照片




Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≦93 dB(A) 發電機,備有優質機動設備標籤顯示聲功率級≦93 分貝(A)




Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1044-20</u> 建築噪音許可證編號: <u>GW-RE1044-20</u>的照片



Wastewater treatment plant 污水處理器



Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1044-20</u> 建築噪音許可證編號: <u>GW-RE1044-20</u>的照片




Poker, vibratory, hand-held (electric) 混凝土震動機,手提型 (電動)




Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1044-20</u> 建築噪音許可證編號: <u>GW-RE1044-20</u>的照片



CNP 044 Concrete lorry mixer 混凝土攪拌車




Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1044-20</u> 建築噪音許可證編號: <u>GW-RE1044-20</u> 的照片




CNP 048 Crane, mobile (diesel) (1) 起重機,流動(油渣) (1)


Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1044-20</u> 建築噪音許可證編號: <u>GW-RE1044-20</u> 的照片



Welding machine (electric) 焊接機 (電動)




CNP 048 Crane, mobile (diesel) (2) 起重機,流動(油渣)(2)



CNP 047 Concrete pump, stationary 混凝土泵,固定




Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1044-20</u> 建築噪音許可證編號: <u>GW-RE1044-20</u>的照片



CNP 021 Bar bender and cutter (electric) 鋼筋彎曲機及切割機 (電動)



Lorry with aerial platform, 5.5 tonne<gross vehicle weight≦38 tonne 升降台貨車, 5.5 噸<總重量≦38 噸



[reg.5(a)]

FORM 3 NOISE CONTROL ORDINANCE (Chapter 400) SECTION 8(9)

CONSTRUCTION NOISE PERMIT FOR THE USE OF POWERED MECHANICAL EQUIPMENT FOR THE PURPOSE OF CARRYING OUT CONSTRUCTION WORK OTHER THAN PERCUSSIVE PILING AND/OR THE CARRYING OUT OF PRESCRIBED CONSTRUCTION WORK

CONSTRUCTION NOISE PERMIT NO. GW-RE1074-20

To: PENTA - OCEAN CONSTRUCTION CO., LTD.

This construction noise permit is issued in accordance with section 8 of the Noise Control Ordinance. Permission is granted for the use of powered mechanical equipment for the purpose of carrying out construction work other than percussive piling and/or the carrying out of prescribed construction work, subject to the conditions set out below. The carrying out of construction work otherwise than in accordance with the conditions may result in the permit being cancelled and in a prosecution for an offence.

CONDITIONS

1. Construction site where the powered mechanical equipment and/or prescribed construction work may be employed:

| Full address : Kai Tak Development - Stage 4 infrastructure at the former runway an | id south a | apron (Work Area Part 2A), |
|---|------------|----------------------------|
| Kai Tak, Kowloon (CEDD Contract No. ED/2018/01). | Lot | No.: |

The site boundary, that is, the boundary of the area within which the powered mechanical equipment may be used and the prescribed construction work may be carried out is delineated on the attached plan which forms part of this construction noise permit.

- 2. * PART/WHOLE of the site falls * WITHIN/OUTSIDE a designated area.
- 3. Powered Mechanical Equipment
 - a. Items of powered mechanical equipment which may be used inside the site boundary :

| Identification code of item of powered mechanical equipment (if applicable) | Description of item of powered mechanical equipment | No. of units |
|---|--|--------------|
| | Refer to attached sheet. | |
| | | |
| | | |
| | | |
| | | |

b. Validity of the construction noise permit for the use of the powered mechanical equipment:

| Date and time of commencement : | 18 December 2020 | at | 1900 hours | |
|--|-----------------------------------|----------|----------------------|----------------------|
| Days and hours : 0000-2400 hours on gener | al holiday (including Sunday), 00 | 000-0700 | hours and 1900-2400 | hours on any day not |
| being a general holiday [but note conditio | n 3.d.1. below for the operating | g hours | within which the use | of the above listed |
| powered mechanical equipment is allowed]. | | | | |
| This part of the permit expires on : | 17 June 2021 | at | 0700 hours | |

c. One photograph, endorsed by the Authority, of each item of powered mechanical equipment described in this construction noise permit is required to be kept on the construction site and made available for inspection by the Authority.

 Other conditions imposed on the use of the powered mechanical equipment : Refer to attached sheet.

4. Prescribed Construction Work


a. Type of prescribed construction work which may be carried out inside the site boundary :

| Identification code of type of prescribed construction work | Description of type of prescribed construction work |
|---|--|
| | Not applicable |
| | |

b. Validity of the construction noise permit for the carrying out of the prescribed construction work:

| Date and time of con | mmencement: | Not applicable | at | Not applicable |
|-----------------------|-----------------|----------------|----|----------------|
| Days and hours: | Not applicable. | | | |
| | | | | |
| This part of the pern | | Not applicable | at | Not applicable |

- c. Site layout plan(s), endorsed by the Authority, may be attached with the permit to indicate the locations permitted for the earrying out of prescribed construction work described in this permit. The layout plan(s) is(are) required to be kept on the construction site and made available for inspection by the Authority.
- d. Other conditions imposed on the carrying out of the prescribed construction work:



5. This construction noise permit or a copy thereof must be displayed on the construction site at all vehicular entrances for public information.

- 2 -

Dated this 11th day of December 20 20

Signed : (TANG Wai-man, Lisa) for Authority

* Delete as necessary

[第5(a)條]

表格3 噪音管制條例 (第400章) 第8(9)條

建築噪音許可證 為進行建築工程(撞擊式打樁除外) 而使用機動設備及/或進行訂明建築工程

建築噪音許可證編號: GW-RE1074-20

致: PENTA - OCEAN CONSTRUCTION CO., LTD.

本建築噪音許可證是按照《噪音管制條例》第8條的規定而發出的。現准予使用機動設備以進行 撞擊式打樁工程以外的建築工程及/或進行訂明建築工程,但須受以下條件規限。若不按照該等 條件進行建築工程,許可證可遭撤銷,而且會受到檢控。

條件

1. 可使用機動設備及/或進行訂明建築工程的建築地盤:


詳細地址:九龍啟德啟德發展計劃-前跑道及南面停機坪第四期基礎設施(工作地區第2A部分)(土木工

地段編號:

程拓展署合約編號ED/2018/01)。

地盤範圍(即可使用機動設備及進行訂明建築工程的地方範圍)已描劃於夾附的圖則上,而該 圖則是本建築噪音許可證的一部分。

- 2. 該地盤部分/全部*位於指定範圍之內/外*。
- 3. 機動設備
 - a. 在地盤範圍內可使用的各項機動設備:



b. 可使用機動設備的建築噪音許可證有效期:

| 生效日期及時間: | 二零二零年十二月十八日 下午七時 |
|-------------------|-------------------------------|
| 日期及時間: 公眾假日(包括臺 | 星期日)的凌晨零時至晚上十二時,公眾假日以外的任何一日 |
| 凌晨零時至上午七時及下午七 | 時至晚上十二時【但須注意條件3.d.1.有關可以使用上列機 |
| 動設備的時間】。 | |
| 此部分許可證屆滿日期及時間 | : 二零二一年六月十七日 上午七時 |
| 5 | 日期時間 |
| c. 建築地盤須備有本建築噪音許可 | 可證所述每件機動設備的照片各一幀,供監督隨時查看;該 |

- 等照片須經監督認可。
- d. 規限使用機動設備的其他條件:

參見附頁。

4. 訂明建築工程

| | 訂明建築工程的識辨代碼 | 訂明建築工程的類別的說明 | | |
|------|--------------------------------|--|--|--|
| | | 不適用 | | |
| | | | | |
| b. | 可進行訂明建築工程的建築噪 | 音許可證有效期: | | |
| | 生效日期及時間: 不適用 | | | |
| | 日期及時間: 不適用。 | | | |
| | | | | |
| | 此部分許可證屆滿日期及時間 | | | |
| c. | 本許可證可夾附經監督認可的 該地盤圖則須存放於建築地盤 | 日期 時間 地盤圖則,以顯示本許可證准予進行訂明建築工程的地點 供監督廢時查看。 | | |
| d. | 規限進行訂明建築工程的其他 | 條件: | | |
| | | | | |
| | | | | |
| | | | | |
| + 74 | 建筑品杂款可资金其可大以须展 | 示於建築地盤的所有車輛入口處,給予公眾人士參閱。 | | |

日期:2020 年 12 月 11 日



- 2 -

EPD76B(s)

Page 1 of 3

Sheet Attached to Construction Noise Permit No. GW-RE1074-20

3.a. Items of powered mechanical equipment which may be used inside the site boundary :

| Identification code of item of powered mechanical equipment (if applicable) | | Description of item of powered mechanical equipment | No. of units |
|---|---------|--|--------------|
| <u>Group A</u> | | Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level \leq 95 dB(A) | One |
| | CNP 166 | Piling, large diameter bored, reverse circulation drill | Two |
| | | Air compressor, with Noise Emission Label showing a Sound Power Level of $\leq 104 \text{ dB}(A)$ | Two |
| | | Power pack (diesel) | One |
| | | Wastewater treatment plant | One |
| | CNP 283 | Water pump, submersible (electric) | Ten |
| | 222 | Welding machine (electric) | Two |
| <u>Group B</u> | | Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level \leq 95 dB(A) | One |
| | 1000 | Welding machine (electric) | Five |
| | CNP 048 | Crane, mobile (diesel) | One |
| | | Elevated working platform, lorry mounted | One |
| | -222 | Wastewater treatment plant | One |
| | CNP 283 | Water pump, submersible (electric) | Ten |
| <u>Group C</u> | | Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≤95 dB(A) | One |
| | CNP 048 | Crane, mobile (diesel) | One |
| | CNP 044 | Concrete lorry mixer | One |
| | | Wastewater treatment plant | One |
| | CNP 283 | Water pump, submersible (electric) | Ten |

建築噪音許可證 編號 GW-RE1074-20 的附頁

3.a. 在地盤範圍內可使用的各項機動設備:

| 各項機動設備的識辨代碼 (如適用的話) | | 各項機動設備的說明 | 數目 |
|------------------------|-----------|------------------------------------|----|
| <u>A 組</u> | | 發電機,備有優質機動設備標籤顯示聲功率級≦95分 貝(A) | 壹 |
| | CNP 166 | 大直徑鑽孔樁,循環式鑽機 | 漬 |
| | (868) | 空氣壓縮機,備有噪音標籤顯示聲功率級≤104分貝(A) | 貢 |
| | | 油渣動力供應器 | 壹 |
| | | 污水處理器 | 壹 |
| | CNP 283 | 潛水泵 (電動) | 拾 |
| | 3 | 焊接機 (電動) | 貢 |
| <u>B 組</u> | | 發電機,備有優質機動設備標籤顯示聲功率級≦95 分 貝 (A) | 壹 |
| | | 焊接機 (電動) | 伍 |
| | CNP 048 | 起重機,流動 (油渣) | 壹 |
| | | 升降工作台,裝在貨車上 | 壹 |
| | | 污水處理器 | 壹 |
| | CNP 283 | 潛水泵 (電動) | 拾 |
| <u>C組</u> | | 發電機,備有優質機動設備標籤顯示聲功率級≦95分 貝 (A) | 壹 |
| | CNP 048 | 起重機,流動 (油渣) | 壹 |
| | CNP 044 | 混凝土攪拌車 | 壹 |
| | | 污水處理器 | 壹 |
| | CNP 283 | 潛水泵 (電動) | 拾 |

Signed :

(TANG Wai-man, Lisa) for Authority



Sheet Attached to Construction Noise Permit No. GW-RE1074-20

3.a. Items of powered mechanical equipment which may be used inside the site boundary :

| Identification code of item of powered mechanical equipment (if applicable) | | Description of item of powered mechanical equipment | No. of units |
|---|------------------------|---|--|
| <u>Group D</u> <u>Group E</u> | CNP 165 CNP 283 | Piling, large diameter bored, oscillator Power pack (diesel) Wastewater treatment plant Water pump, submersible (electric) Generator, with Quality Powered Mechanical | One One One Ten One |
| <u>Group E</u> CNP 081 CNP 048 CNP 283 | | Equipment Label showing a Sound Power Level ≤93 dB(A) Excavator, tracked Crane, mobile (diesel) Welding machine (electric) Air blower (electric) Water pump, submersible (electric) Wastewater treatment plant | One One Ten Two Ten One |
| <u>Group F</u> CNP 283 | | Water pump, submersible (electric) Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≤95 dB(A) Wastewater treatment plant | Ten Two One |

Signed : (TANG Wai-man, Lisa) for Authority

建築噪音許可證 編號 GW-RE1074-20 的附頁

3.a. 在地盤範圍內可使用的各項機動設備:

| 各項機動設備的識辨代碼 (如適用的話) | | 各項機動設備的說明 | 數目 |
|------------------------|---------|------------------------------------|----|
| <u>D組</u> | CNP 165 | 大直徑鑽孔樁,擺動機 | 壹 |
| | | 油渣動力供應器 | 壹 |
| | | 污水處理器 | 壹 |
| | CNP 283 | 潛水泵 (電動) | 拾 |
| <u>E 組</u> | | 發電機,備有優質機動設備標籤顯示聲功率級≦93 分 貝 (A) | 壹 |
| | CNP 081 | 挖土機,履帶式 | 壹 |
| | CNP 048 | 起重機,流動 (油渣) | 壹 |
| | | 焊接機 (電動) | 拾 |
| | | 吹風機 (電動) | 漬 |
| | CNP 283 | 潛水泵 (電動) | 拾 |
| | | 污水處理器 | 壹 |
| <u>F約</u> | CNP 283 | 潛水泵 (電動) | 拾 |
| | | 發電機,備有優質機動設備標籤顯示聲功率級≦95分 | 貢 |
| | | 貝 (A) | |
| | | 污水處理器 | 壹 |

 Page 3 of 3

Sheet Attached to Construction Noise Permit No. GW-RE1074-20

3.d. Other conditions imposed on the use of the powered mechanical equipment:

1. The powered mechanical equipment listed in condition 3.a shall only be operated during the hours shown below:

| | General holiday including Sunday | 0900 – 2300 hours |
|----------------------|-------------------------------------|---|
| <u>Groups A to E</u> | Any day not being a general holiday | 1900 – 2300 hours |
| | General holiday including Sunday | 0000 – 2400 hours |
| <u>Group F</u> | Any day not being a general holiday | 0000 – 0700 hours AND 1900 – 2400 hours |

2. Only one group of the powered mechanical equipment listed in condition 3.a shall be allowed to operate at any time.

Signed : (TANG Wai-man, Lisa) for Authority

建築噪音許可證 編號 GW-RE1074-20 的附頁

3.d. 規限使用機動設備的其他條件:


1. 祇可於以下時間內使用列在條件 3.a 內的機動設備:

| A 6475 TO 64 | 公眾假日包括星期日 | 上午九時至晚上十一時 |
|--------------|-------------|----------------------|
| <u>A組至E組</u> | 公眾假日以外的任何一日 | 下午七時至晚上十一時 |
| 12 4日 | 公眾假日包括星期日 | 凌晨零時至晚上十二時 |
| <u>F 組</u> | 公眾假日以外的任何一日 | 凌晨零時至上午七時及下午七時至晚上十二時 |


2. 在任何時間內, 祇可使用列在條件 3. a. 內其中一組機動設備。


簽署: 監督 (鄧慧敏 代行)

Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1074-20</u> 建築噪音許可證編號: <u>GW-RE1074-20</u>的照片




Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≦95 dB(A) 發電機,備有優質機動設備標籤顯示聲功率級≦95 分貝(A)






Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1074-20</u> 建築噪音許可證編號: <u>GW-RE1074-20</u>的照片




Air compressor, with Noise Emission Label showing a Sound Power Level of $\leq 104 \text{ dB}(A)$ 空氣壓縮機,備有噪音標籤顯示聲功率級 $\leq 104 \text{ 分貝}(A)$




Received and the second second

Power pack (diesel) 油渣動力供應器 Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1074-20</u> 建築噪音許可證編號: <u>GW-RE1074-20</u>的照片



0

Wastewater treatment plant 污水處理器






Welding machine (electric) 焊接機 (電動)



CNP 283 Water pump, submersible (electric) 潛水泵 (電動)




CNP 048 Crane, mobile (diesel) 起重機,流動(油渣) Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1074-20</u> 建築噪音許可證編號: <u>GW-RE1074-20</u> 的照片

Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1074-20</u> 建築噪音許可證編號:<u>GW-RE1074-20</u>的照片




Elevated working platform, lorry mounted 升降工作台,裝在貨車上



CNP 165 Piling, large diameter bored, oscillator 大直徑鑽孔樁,擺動機


CNP 044 Concrete lorry mixer 混凝土攪拌車





Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≤93 dB(A) 發電機,備有優質機動設備標籤顯示聲功率級≤93 分貝(A)


Photograph(s) attached to Construction Noise Permit No. <u>GW-RE1074-20</u> 建築噪音許可證編號: <u>GW-RE1074-20</u>的照片



Air blower (electric) 吹風機 (電動)



CNP 081 Excavator, tracked 挖土機,履帶式



| | FORM 3 [reg.5(a)] NOISE CONTROL ORDINANCE | | Prescribed Construction Work | |
|--|--|--|---|---|
| | (Chapter 400) SECTION 8(9) | | a. Type of prescribed construction work | which may be carried out inside the site boundary: |
| | CTION NOISE PERMIT FOR THE USE OF POWERED | | Identification code of type of prescribed construction work | Description of type of prescribed construction work |
| | LEQUIPMENT FOR THE PURPOSE OF CARRYING OUT ON WORK OTHER THAN PERCUSSIVE PILING AND/OR | | prescribed construction work | ргезстива солзагисной могк |
| | VING OUT OF PRESCRIBED CONSTRUCTION WORK | | | Not applicable |
| CONSTRUCTION NOISE PERMI | IT NOGW-RE0020-21 | | | |
| To : PENTA-OCEAN CONSTR | | | | |
| powered mechanical equipment for the p | n accordance with section 8 of the Noise Control Ordinance. Permission is granted fourpose of carrying out construction work other than percussive piling and/or the car | arrying out of | | |
| | ne conditions set out below. The carrying out of construction work otherwise than in acc ng cancelled and in a prosecution for an offence. | cordance with | | mit for the carrying out of the prescribed construction work: |
| | CONDITIONS | | Date and time of commencement : Date and hours : <u>Not applicable</u> . | Not applicable at Not applicable |
| | | | Date and nours | |
| | mechanical equipment and/or prescribed construction work may be employed: | | This part of the permit expires on : | Not applicable at Not applicable |
| (CEDD Contract No. ED/2018/01). | . Stage 4 infrastructure at the former runway and south apron (Work Area Part 3), Kai T Lot No.: | lak, Kowloon | c. Site layout plan(s), endorsed by the A | uthority, may be attached with the permit to indicate the locations permitted for the carrying out ribed in this permit. The layout plan(s) is(are) required to be kept on the construction site and |
| The site boundary, that is, the bound | dary of the area within which the powered mechanical equipment may be used and th | the prescribed | made available for inspection by the A | rived in this permit The layout plan(s) is(are) required to be kept on the construction site and Authority. |
| | is delineated on the attached plan which forms part of this construction noise permit. | 0 | d. Other conditions imposed on the carry | ying out of the prescribed construction work: |
| *-PART/WHOLE of the site falls * W Powered Mechanical Equipment | HTHIN/OUTSIDE a designated area. | | | |
| a. Items of powered mechanical eq | uipment which may be used inside the site boundary : | | | |
| Identification code of item of powered mechanical equipmen | | lo. of units | | |
| (if applicable) | powerea mecnanical equipment | | | |
| | Refer to attached sheet | 5. | This construction noise permit or a copy the | tereof must be displayed on the construction site at all vehicular entrances for public information. |
| | | | | |
| | | | | |
| | | | | |
| b. Validity of the construction rate | se permit for the use of the powered mechanical equipment: | | Dated this 8th day of T- | 2021 |
| b. Validity of the construction nois Date and time of commencement | | | Dated this 8th day of Januar | <u>y</u> 20 <u>61</u> |
| | ours on general holidays (including Sundays), 0000-0700 hours and 1900-2400 l | hours on any | | \sim |
| | ay [but note condition 3.d.1, below for the operating hours within which the use | | | L. |
| listed powered mechanical ec | | | | Signed :(TANG Wai-man, Lisa) |
| | n : at2300 hours | and the set of the set | Dela | for Authority |
| | the Authority, of each item of powered mechanical equipment described in this const the construction site and made available for inspection by the Authority. | struction noise * | Delete as necessary | |
| d. Other conditions imposed on th | e use of the powered mechanical equipment: | | | |
| 1. The powered mechanical | equipment listed in condition 3.a. shall only be operated during the hours shown | below: | | |
| General holiday (inclu | ding Sunday) 0700 – 1900 hours | | | |
| Any day not being a ge | eneral holiday 1900 – 2300 hours | | | |
| 2. Only one group of the po- | wered mechanical equipment listed in condition 3.a. shall be allowed to operate a | at any time. | | |
| | | | | |
| | | | | |
| EPD76A(s) | -1- | | | -2- |
| | | | | |
| | | | | |
| | | | | |
| | 表格3 [第5(a)條 | ŧ] | | |
| | 噪音管制條例 | 4. | 訂明建築工程 | and here we have been as |
| | (第400章) 第8(9)條 | | a. 在地盤範圍內可進行的言 | |
| | \$\$ \$ (9) l保 | | 訂明建築工程的識辨代码 | 菁 訂明建築工程的類別的說明 |
| | 建築噪音許可證 為進行建築工程(撞撃式打樁除外) | | | 不適用 |
| | 使用機動設備及/或進行訂明建築工程 | | | |
| 建築噪音許可證編號: | GW-RE0020-21 | | | |
| 致: PENTA-OCEAN CO | | • 11 3 Jac 2= 244 | | |
| 擊式打樁工程以外的建築工程 | 最音管制條例》第8條的規定而發出的。現准予使用機動設備 2及/或進行訂明建築工程,但須受以下條件規限。若不按照 | | b. 可進行訂明建築工程的發展 | 建筑品 辛許可證 友 効 能; |
| 進行建築工程,許可證可遭擔 | b銷,而且會受到檢控。 | | | |
| | 條 件 | | | 1 |
| 1 可使田識動語佛瓦/式) | 進行訂明建築工程的建築地盤: | | 口期及時間: 不適用。 | |
| | 進行司 労建 亲上住的建杂 地 盈 · 德發 展計劃-前 敢道 及 南 面 停 機 坪 第 四 期 基 礎 設 施 (工 作 地 區 \$ | 第3部分) | | |
| | 號ED/2018/01)。 地段编號: | | 此 部 分 計 可 證 回 演 日 朝 A | 及時間: |
| 地盤範圍(即可使用機動 | 設備及進行訂明建築工程的地方範圍)已描劃於夾附的圖則上 | | | 認可的地盤圖則,以顯示本許可證准予進行訂明建築工程的點。該 |
| 則是本建築噪音許可證的 | | | 地盤圖則須存放於建築 | |
| 2. 該地盤 部分 /全部 [*] 位於 | 指定範圍之內/外*。 | | d. 規限進行訂明建築工程的 | り共同療行。 |
| 3. 機動設備 | | | | |
| a. 在地盤範圍內可使用 | | | | |
| 各項機動設備的識辨((如適用的話) | 大碼 各項機動設備的說明 | 數目 | | / |
| (XU200737323) | | | afor 7ab ANY and the bid was seen | |
| | 參見附頁 | 5. | 本建築嗓音許可證或其副本 | 必須展示於建築地盤的所有車輛入口處,給予公眾人士參閱。 |
| | | | | |
| | | | | |
| | | | | |
| b. 可使用機動設備的建 | | | 日期:2021 年1 | 月 |
| | 二零二一年一月十五日下午七時 民假日(包括星期日)的凌晨零時至晚上十二時,公眾假日以外 | 的任何一 | | 「おちっしっ」 |
| | 上時及下午七時至晚上十二時【但須注意條件3.d.1.有關可以 | | | 「「「「「」」 |
| | na 178. (Az. 1) | | | 簽署: |
| | 日期及時間: | | | <i>監督</i> (鄧慧敏 代行) |
| | 日期時間 | | | |
| 建築地盤須備有本系 等照片須經監督認序 | 書築噪音許可證所述每件機動設備的照片各一幀,供監督隨時 | 持查看;該 | | |
| > 專照戶須經監督認 d. 規限使用機動設備的 | | | | |
| | 更用列在條件3. a. 內的機動設備: | 4 | • 删去不適用者 | |
| 公眾假日(包括 | | | | |
| 公眾假日以外的 | | | | |
| | | | | |
| 2. 在任何時間内, 社 | 氏可使用列在條件3.a. 内的其中一組機動設備 | | | |
| EPD76B(s) | -1- | | | -2- |
| | | | | |

Page 1 of 1 Sheet Attached to Construction Noise Permit No. <u>GW-RE0020-21</u>

3.a. Items of powered mechanical equipment which may be used inside the site boundary :

| Identification code of item of powered mechanical equipment (if applicable) | | Description of item of powered mechanical equipment | No. of units | |
|---|---------|--|--------------|--|
| Group A CNP 021 | | Bar bender and cutter (electric) | Two | |
| | | Welding machine (electric) | Three | |
| | | Generator, with Quality Powered Mechanical | One | |
| | | Equipment Label showing a Sound Power Level of \leq | | |
| | | 93dB(A) | | |
| | CNP 048 | Crane, mobile (diesel) | One | |
| | | Dump truck, with grab, 5.5 tonne <gross td="" vehicle="" weight<=""><td>One</td></gross> | One | |
| | | ≦38 tonne | | |
| | | Air blower (electric) | Six | |
| | CNP 283 | Water pump, submersible (electric) | Six | |
| | | Wastewater treatment plant | Two | |
| Group B | } | Poker, vibratory, hand-held (electric) | One | |
| | CNP 047 | Concrete pump, stationary | One | |
| | CNP 283 | Water pump, submersible (electric) | Six | |
| | | Wastewater treatment plant | Two | |
| | | Generator, with Quality Powered Mechanical | One | |
| | | Equipment Label showing a Sound Power Level of \leq 93dB(A) | | |
| | CNP 044 | Concrete lorry mixer | One | |
| <u>Group C</u> | | Generator, with Quality Powered Mechanical | Two | |
| | | Equipment Label showing a Sound Power Level of \leq | | |
| | | 93dB(A) | | |
| | CNP 201 | Saw, circular, wood | One | |
| | | Air blower (electric) | Six | |
| | | Jig-saw, hand-held, wood (electric) | One | |
| | | | | |

Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0020-21</u> 建築噪音許可證編號: <u>GW-RE0020-21</u> 的照片



Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≤93 dB(A) (1) 發電機,備有優質機動設備標籤顯示聲功率級≤93 分貝(A) (一)



Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≤93 dB(A) (2) 發電機, 備有優質機動設備標籤顯示聲功率級≤93 分貝(A)(二)

| 建築噪音許可證 | |
|---------------------|--|
| 編號 GW-RE0020-21 的附頁 | |

3.a. 在地盤範圍內可使用的各項機動設備:


| | 役備的識辨代碼 適用的話) | 各項機動設備的說明 | 數目 |
|------------|------------------|----------------------------------|----|
| A 組 | CNP 021 | 鋼筋彎曲機及切割機 (電動) | 貢 |
| | | 焊接機 (電動) | 参 |
| | | 發電機,備有優質機動設備標籤顯示聲功率級≦93 分貝(A) | 壹 |
| | CNP 048 | 起重機,流動(油渣) | 壹 |
| | | 抓斗卸土車,5.5 噸<總重量 ≤38 噸 | 壹 |
| | | 吹風機 (電動) | 陸 |
| | CNP 283 | 潛水泵 (電動) | 陸 |
| | | 污水處理器 | 貳 |
| <u>B 組</u> | | 混凝土震動機,手提 (電動) | 壹 |
| | CNP 047 | 混凝土泵,固定 | 壹 |
| | CNP 283 | 潛水泵 (電動) | 陸 |
| | | 污水處理器 | 演 |
| | | 發電機,備有優質機動設備標籤顯示聲功率級≦93 分貝(A) | 壹 |
| | CNP 044 | 混凝土攪拌車 | 壹 |
| <u>C組</u> | | 發電機,備有優質機動設備標籤顯示聲功率級≦93 分目(A) | 貳 |
| | CNP 201 | (A) 圓型木鋸 | 膏 |
| | | 吹風機 (電動) | 豆陸 |
| | | Skala (電動) 豎線鋸,手提型,木 (電動) | 壹 |



Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0020-21</u> 建築嗓音許可證編號: <u>GW-RE0020-21</u>的照片



Welding machine (electric) 焊接機 (電動)



共一頁,頁-

Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0020-21</u> 建築嗓音許可證編號: <u>GW-RE0020-21</u> 的照片



Wastewater treatment plant 污水處理器



Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0020-21</u> 建築噪音許可證編號: <u>GW-RE0020-21</u> 的照片



Poker, vibratory, hand-held (electric) 混凝土震動機, 手提 (電動)



Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0020-21</u> 建築嗓音許可證編號: <u>GW-RE0020-21</u> 的照片



Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0020-21</u> 建築噪音許可證編號: <u>GW-RE0020-21</u> 的照片


Dump truck, with grab, 5.5 tonne≤gross vehicle weight≤38 tonne 抓斗卸土車,5.5 噸<總重量 ≦38 噸




Bar bender and cutter (electric) 鋼筋彎曲機及切割機 (電動)




CNP 283 Water pump, submersible (electric) 潛水泵 (電動)





Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0020-21</u> 建築噪音許可證編號: <u>GW-RE0020-21</u>的照片



[reg.5(a)]

NOISE CONTROL ORDINANCE

(Chapter 400) SECTION 8(9)

FORM 3

CONSTRUCTION NOISE PERMIT FOR THE USE OF POWERED MECHANICAL EQUIPMENT FOR THE PURPOSE OF CARRYING OUT CONSTRUCTION WORK OTHER THAN PERCUSSIVE PILING AND/OR THE CARRYING OUT OF PRESCRIBED CONSTRUCTION WORK

CONSTRUCTION NOISE PERMIT NO. GW-RE0021-21

To : ___PENTA-OCEAN CONSTRUCTION CO., LTD.

This construction noise permit is issued in accordance with section 8 of the Noise Control Ordinance. Permission is granted for the use of powered mechanical equipment for the purpose of carrying out construction work other than percussive pilling and/or the carrying out of preserible donstruction work, subject to the conditions set out below. The carrying out of construction work otherwise than in accordance with the conditions may result in the permit being cancelled and in a prosecution for an offence.

CONDITIONS

1. Construction site where the powered mechanical equipment and/or prescribed construction work may be employed: Full address: Kai Tak Development - Stage 4 infrastructure at the former runway and south apron (Works Area Part 3C), Kai Tak,

Kowloon (CEDD Contract No. ED/2018/01). Lot No.: The site boundary, that is, the boundary of the area within which the powered mechanical equipment may be used and the prescribed construction work may be carried out is delineated on the attached plan which forms part of this construction noise permit.

*-PART/WHOLE of the site falls * WITHIN/OUTSIDE a designated area.

Powered Mechanical Equipment

| Identification code of item of powered mechanical equipment (if applicable) | Description of item of powered mechanical equipment | No. of units |
|---|---|--------------|
| | Refer to attached sheet | |
| | | |

b. Validity of the construction noise permit for the use of the powered mechanical equipment: Date and time of commencement : 15 January 2021 1900 hours at Days and hours : 0000-2400 hours on general holidays (including Sundays), 0000-0700 hours and 1900-2400 hours on any day not being a general holiday [but note condition 3.d.1, below for the operating hours within which the use of the above listed powered mechanical equipment is allowed].

One photograph, endorsed by the Authority, of each item of powered mechanical equipment described in this construction noise permit is required to be kept on the construction site and made available for inspection by the Authority.

Other conditions imposed on the use of the powered mechanical equipment:

1. The powered mechanical equipment listed in condition 3.a. shall only be operated during the hours shown below:

| Group A - C | General holiday (including Sunday) | 0700 - 1900 hours |
|-------------|-------------------------------------|--|
| Group A - C | Any day not being a general holiday | 1900 - 2300 hours |
| | General holiday (including Sunday) | 0000 - 2400 hours |
| Group D | Any day not being a general holiday | 0000 - 0700 hours and 1900 - 2400 hours |

2. Only one group of the powered mechanical equipment listed in condition 3.a. shall be allowed to operate at any time. EPD76A(s) -1.5

> 表格3 噪音管制條例 (第400章) 第8(9)條

[第5(a)條]

建築噪音許可證 為進行建築工程(撞擊式打樁除外) 而使用機動設備及/或進行訂明建築工程

建築嗓音許可證編號: GW-RE0021-21

PENTA-OCEAN CONSTRUCTION CO., LTD. 致: 4. 产品和不均均在10年代的10年代的10年代的10年代的10月前的10日。

條件

- 1. 可使用機動設備及/或進行訂明建築工程的建築地盤: 詳細地址:九龍啟德啟德發展計劃-前跑道及南面停機坪第四期基礎設施(工作地區第3C部分) (土木工程拓展署合約编號ED/2018/01)。 地段編號: _____ 地盤範圍(即可使用機動設備及進行訂明建築工程的地方範圍)已描劃於夾附的圖則上,而該圖 則是本建築噪音許可證的一部分。
- 2. 該地盤部分/全部*位於指定範圍之內/外**
- 3. 機動設備

在地盤範圍內可使用的各項機動設備: a.

| 各項機動設備的識辨代碼 (如適用的話) | 各項機動設備的說明 | 數目 |
|------------------------|-----------|----|
| | 參見附頁 | |

b. 可使用機動設備的建築噪音許可證有效期: 生效日期及時間: 二零二一年一月十五日下午七時 日期及時間: 公眾假日(包括星期日)的凌晨零時至晚上十二時,公眾假日以外的任何一 日凌晨零時至上午七時及下午七時至晚上十二時【但須注意條件3.d.1.有關可以使用上列 機動設備的時間】。

日期 時間 c.建築地盤須備有本建築噪音許可證所述每件機動設備的照片各一幀,供監督隨時查看;該

el e

等照片須經監督認可。

d. 規限使用機動設備的其他條件:

1. 祇可於以下時間內使用列存條件3.a. 內的機動設備:

| A-C组 | 公眾假日包括星期日 | 上午七時 至 下午七時 | |
|------|-------------|------------------------------|--|
| | 公眾假日以外的任何一日 | 下午七時 至 晚上十一時 | |
| | 公眾假日包括星期日 | 凌晨零時 至 晚上十二時 | |
| D組 | 公眾假日以外的任何一日 | 凌晨零時 至上午七時 及 下午七時 至 晚上十二時 | |

2. 在任何時間內, 紙可使用列在條件3. a. 內其中一組機動設備。

4. Prescribed Construction Work

Identification code of type of

a. Type of prescribed construction work which may be carried out inside the site boundary

| | prescribed construction work | pre | scribed construction | work |
|----|--|---|-------------------------|--|
| | | Not applicable | | |
| | | | | |
| L. | Validity of the construction noise perm | t for the carrying out of the prescrib | ed construction work: | |
| | Date and time of commencement : | | | |
| | Date and hours : Not applicable. | | | |
| | | | | |
| | This part of the permit expires on : | Not applicable | at | Not applicable |
| | Site layout plan(s), endorsed by the Au of prescribed construction work descri made available for inspection by the Au | thority, may be attached with the pe bed in this permit. The layout plan | rmit to indicate the lo | cations permitted for the carrying out |
| Ĺ, | Other conditions imposed on the carryin | ng out of the prescribed construction | work: | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

Description of type of

5. This construction noise permit or a copy thereof must be displayed on the construction site at all vehicular entrances for public information.

- 2 -

Dated this 8th day of January 2021



* Delete as necessary



5.

| 訂明建築工程的識辨代碼 | 訂明建築工程的類別的說明 |
|---|---|
| | 不適用 |
| | |
| | |
| 可進行訂明建築工程的建築 | |
| | |
| | |
| | |
| | F問: |
| 太許可證可本附經監想認言 | 日期 時間 可的地盤圖則、以顯示本許可證准予進行訂明建築工程的異 |
| 地盤圖則須存放於建築地盤 | 」的地盘區則、以廣水本計可還准了進行計功建築上程的。 發供監督 隨時查看 一 |
| 規限進行訂明建築工程的其 | (他條件: |
| NO FRY AM 1 3 61 (91 (91 (92 (96 (12 (12 (13 94 | |
| | - |
| | |
| | |
| 築嗓音許可證或其副本必多 | 須限示於建築地盤的所有車輛入口處 <u>,給予公眾人</u> 去 |
| | 須限示於建築地盤的所有車輛入口處 <u>,給予公眾人</u> 去 |
| 築嗓音許可證或其副本必多 | 須限示於建築地盤的所有車輛入口處 <u>,給予公眾人</u> 去 |
| 築嗓音許可證或其副本必多 | 須展示於建築地盤的所有車輛入口處, 給予公眾人土会開 |
| 築嗓音許可證或其副本必多 | 須展示於建築地盤的所有車輛入口處 <u>,給予公眾人士</u> 会開 月 |
| 築嗓音許可證或其副本必多 | 須展示於建築地輸的所有車輛入口處, 給 <u>予公眾人</u> 土金開 月 |
| 築嗓音許可證或其副本必多 | 須展示於建築地輸的所有車輛入口處, 給 <u>予公眾人</u> 土金開 月 |
| 築嗓音許可證或其副本必多 | 須展示於建築地輸的所有車輛入口處, 給 <u>予公眾人</u> 土金開 月 |

- 2 -

Sheet Attached to Construction Noise Permit No. <u>GW-RE0021-21</u>

3.a. Items of powered mechanical equipment which may be used inside the site boundary :

| Identification code of item of powered mechanical equipment (if applicable) Group A CNP 081 | | Description of item of powered mechanical equipment | No. of units | |
|---|---------|---|--------------|--|
| | | Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≤94 dB(A) Excavator, tracked | One One | |
| <u>Group B</u> | | Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≤94 dB(A) | One | |
| | | Welding machine (electric) | Five | |
| | CNP 048 | Crane, mobile (diesel) | One | |
| | CNP 021 | Bar bender and cutter (electric) | One | |
| | CNP 201 | Saw, circular, wood | One | |
| Group C | | Poker, vibratory, hand-held (electric) | One | |
| | CNP 047 | Concrete pump, stationary | One | |
| | CNP 283 | Water pump, submersible (electric) | Six | |
| | | Wastewater treatment plant | Two | |
| | | Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≦94 dB(A) | Onc | |
| | CNP 044 | Concrete lorry mixer | One | |
| <u>Group D</u> | CNP 283 | Wastewater treatment plant Water pump, submersible (electric) | One Four | |

建築噪音許可證 編號 GW-RE0021-21 的附頁

3.a. 在地盤範圍內可使用的各項機動設備:

| | 情的識辨代碼 (用的話) | 各項機動設備的說明 | 數目 |
|------------|-----------------|-----------------------------------|----|
| <u>A 組</u> | | 發電機,備有優質機動設備標籤顯示聲功率級≦94 分貝 (A) | 壹 |
| | CNP 081 | 挖土機,履帶式 | 壹 |
| <u>B 組</u> | | 發電機,備有優質機動設備標籤顯示聲功率級≤94 分貝 (A) | 壹 |
| | | 焊接機 (電動) | 伍 |
| | CNP 048 | 起重機,流動 (油渣) | 壹 |
| | CNP 021 | 鋼筋彎曲機及切割機 (電動) | 壹 |
| | CNP 201 | 圓型木鋸 | 壹 |
| <u>C 組</u> | CNP 047 | 混凝土震動機,手提 (電動) 混凝土泵,固定 | 壹 |
| | CNP 283 | 潛水泵 (電動) | 陸 |
| | | 污水處理器 | 濵 |
| | | 發電機,備有優質機動設備標籤顯示聲功率級≦94分貝 (A) | 壹 |
| | CNP 044 | 混凝土攪拌車 | 壹 |
| <u>D組</u> | · | 污水處理器 | 壹 |
| | CNP 283 | 潛水泵 (電動) | 肆 |

Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0021-21</u> 建築噪音許可證編號: <u>GW-RE0021-21</u>的照片



CNP 283

Water pump, submersible (electric) 潛水泵 (電動)





挖土機,履帶式

Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0021-21</u> 建築噪音許可證編號: <u>GW-RE0021-21</u>的照片




Generator, with Quality Powered Mechanical Equipment Label showing a Sound Power Level ≦94 dB(A) 發電機,情有優質機動設備標籤顯示聲功率級≦94 分貝(A)








Wastewater treatment plant 污水處理器



Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0021-21</u> 建築噪音許可證編號: <u>GW-RE0021-21</u>的照月




Poker, vibratory, hand-held (electric) 混凝土震動機,手提 (電動)




Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0021-21</u> 建築噪音許可證編號: <u>GW-RE0021-21</u>的照片




Photograph(s) attached to Construction Noise Permit No. <u>GW-RE0021-21</u> 建築噪音許可證編號: <u>GW-RE0021-21</u>的照月



CNP 048 Crane, mobile (diesel) 起重機,流動(油渣)





Appendix P – Environmental Mitigation Implementation Schedule (EMIS)

| - | | Air Quality Measures | |
|------------------------------------|--|---|------------|
| EIA for KTD Development Ref. | EIA for KTD – Roads D3A & D4A Ref. | Environmental Protection Measures / Mitigation Measures | Status |
| S3.2 | | 8 times daily watering of the work site with active dust emitting | ^ |
| | | activities. | |
| \$3.2 | S4.8 | Implementation of dust suppression measures stipulated in Air | ^ |
| | | Pollution Control (Construction Dust) Regulation. The following | |
| | | mitigation measures, good site practices and a comprehensive dust | |
| | | monitoring and audit programme are recommended to minimize | |
| | | cumulative dust impacts. | |
| | | - Stockpiling site(s) should be lined with impermeable sheeting | ^ * |
| | | and bunded. Stockpiles should be fully covered by | |
| | | impermeable sheeting to reduce dust emission. | |
| | | - Misting for the dusty material should be carried out before | ^ |
| | | being loaded into the vehicle. | |
| | | - Any vehicle with an open load carrying area should have | ^ |
| | | properly fitted side and tail boards. | |
| | | - Material having the potential to create dust should not be loaded | ^ |
| | | from a level higher than the side and tail boards and should be | |
| | | dampened and covered by a clean tarpaulin. | |
| | | - The tarpaulin should be properly secured and should extent at | ^ |
| | | least 300 mm over the edges of the sides and tailboards. The | |
| | | material should also be dampened if necessary, before | |
| | | transportation. | |
| | | - The vehicles should be restricted to maximum speed of 10 km | ^ |
| | | per hour and confined haulage and delivery vehicle to | |
| | | designated roadways insider the site. On- site unpaved roads | |
| | | should be compacted and kept free of lose materials. | |
| | | - Vehicle washing facilities should be provided at every vehicle | ^ |
| | | exit point. | |
| | | - The area where vehicle washing takes place and the section of | ^ |
| | | the road between the washing facilities and the exit point should | |
| | | be paved with concrete, bituminous materials or hardcores. | |
| | | Every main haul road should be scaled with concrete and kept | ^ |
| | | clear of dusty materials or sprayed with water so as to | |
| | | maintain the entire road surface wet. | |
| | | Every stock of more than 20 bags of cement should be covered | ^ |
| | | | |
| | | entirely by impervious sheeting placed in an area sheltered on the ten and the three sides | |
| | | the top and the three sides. | ^ |
| | | - Every vehicle should be washed to remove any dusty materials | ^ |
| | | from its body and wheels before leaving the construction sites. | |

| EIA for KTD Development Ref. | EIA for KTD - Roads D3A & D4A Ref. | Environmental Protection Measures / Mitigation Measures | Status |
|------------------------------------|--|---|--------|
| S3.3 | | Use of quiet PME, movable barriers for Asphalt Paver, Breaker, | ^ |
| | | Excavator and Hand-held breaker and full enclosure for Air | |
| | | Compressor, Bar Bender, Concrete Pump, Generator and Water | |
| | | Pump. | |
| S3.3 | | Good Site Practice: | |
| S3.3 | | - Only well-maintained plant should be operated on-site and | ^ |
| | | plant should be serviced regularly during the construction | |
| | | program. | |
| | | - Silencers or mufflers on construction equipment should be | ^ |
| | | utilized and should be properly maintained during the | |
| | | construction program. | |
| | | - Mobile plant, if any, should be sited as far away from NSRs as | ^ |
| | | possible. | |
| | | - Machines and plant (such as trucks) that may be in intermittent | ^ |
| | | use should be shut down between works periods or should be | |
| | | throttled down to a minimum. | |
| | | - Plant known to emit noise strongly in one direction should, | ^ |
| | | wherever possible, be orientated so that the noise is directed | |
| | | away from the nearby NSRs. | |
| | | - Material stockpiles and other structures should be effectively | ^ |
| | | utilized, wherever practicable, in screening noise from on-site | |
| | | construction activities. | |
| | | - Scheduling of Construction Works during School | N/A |
| | | Examination Period | |

| Implementatio | Implementation Schedule for Water Quality Measures | | | | |
|------------------------------------|--|--|--------|--|--|
| EIA for KTD Development Ref. | EIA for KTD - Roads D3A & D4A Ref. | Environmental Protection Measures / Mitigation Measures | Status | | |
| S3.4 | | <u>Construction Runoff</u> Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: | | | |
| S3.4 | | - use of sediment traps. | ^ | | |
| S3.4 | | - adequate maintenance of drainage systems to prevent flooding and overflow. | ^ | | |

| EIA for KTD Development Ref. | EIA for KTD – Roads D3A & D4A Ref. | | Environmental Protection Measures / Mitigation Measures | Status |
|------------------------------------|--|---|--|--------|
| | S5.8 | - | Surface run-off from construction sites should be discharged | ^ |
| | | | into storm drains via adequately designed sand/silt removal | |
| | | | facilities such as sand traps, silt traps and sedimentation basins. | |
| | S5.8 | - | Channels or earth bunds or sand bag barriers should be provided | ^ |
| | | | on site to properly direct stormwater to such silt removal | |
| | | | facilities. Perimeter channels should be provided on site | |
| | | | boundaries where necessary to intercept storm run-off from | |
| | | | outside the site so that it will not wash across the site. Catchpits | |
| | | | and perimeter channels should be constructed in advance of site | |
| | | | formation works and earthworks. | |
| | S5.8 | - | Silt removal facilities, channels and manholes should be | ^ |
| | | | maintained and the deposited silt and grit should be removed | |
| | | | regularly, at the onset of and after each rainstorm to prevent | |
| | | | local flooding. Any practical options for the diversion and | |
| | | | re-alignment of drainage should comply with both engineering | |
| | | | and environmental requirements in order to provide adequate | |
| | | | hydraulic capacity of all drains. Minimum distance of 100 m | |
| | | | should be maintained between the discharge points of | |
| | | | construction site run-off and the existing saltwater intakes. | |
| | S5.8 | - | Earthworks final surfaces should be well compacted and the | ^ |
| | | | subsequent permanent work or surface protection should be | |
| | | | carried out immediately after the final surfaces are formed to | |
| | | | prevent erosion caused by rainstorms. Appropriate drainage like | |
| | | | intercepting channels should be provided where necessary. | |
| | S5.8 | - | Measures should be taken to minimize the ingress of rainwater | ^ |
| | | | into trenches. If excavation of trenches in wet seasons is | |
| | | | necessary, they should be dug and backfilled in short sections. | |
| | | | Rainwater pumped out from trenches or foundation excavations | |
| | | | should be discharged into storm drains via silt removal facilities. | |
| | S5.8 | - | Open stockpiles of construction materials (e.g. aggregates, | ^ |
| | | | sand and fill material) on sites should be covered with tarpaulin | |
| | | | or similar fabric during rainstorms. | |
| | S5.8 | - | Manholes (including newly constructed ones) should always be | ^ |
| | | | adequately covered and temporarily sealed so as to prevent silt, | |
| | | | construction materials or debris from getting into the drainage | |
| | | | system, and to prevent storm run-off from getting into foul | |
| | | | sewers. Discharge of surface run-off into foul sewers must | |
| | | | always be prevented in order not to unduly overload the foul | |

| Implementatio | n Schedule for V | Water Quality Measures | |
|------------------------------------|--|---|--------|
| EIA for KTD Development Ref. | EIA for KTD - Roads D3A & D4A Ref. | Environmental Protection Measures / Mitigation Measures | Status |
| | | sewerage system. | |
| | S5.8 | - Good site practices should be adopted to remove rubbish and | ^ |
| | | litter from construction sites so as to prevent the rubbish and | |
| | | litter from spreading from the site area. It is recommended to | |
| | | clean the construction sites on a regular basis. | |
| S3.4 | | Construction site should be provided with adequately designed | ^ |
| | | perimeter channel and pre-treatment facilities and proper | |
| | | maintenance. The boundaries of critical areas of earthworks should | |
| | | be marked and surrounded by dykes or embankments for flood | |
| | | protection. Temporary ditches should be provided to facilitate runoff | |
| | | discharge into the appropriate watercourses, via a silt retention pond. | |
| | | Permanent drainage channels should incorporate sediment basins or | |
| | | traps and baffles to enhance deposition rates. The design of efficient | |
| | | silt removal facilities should be based on the guidelines in Appendix | |
| | | A1 of ProPECC PN 1/94. | |
| \$3.4 | S5.8 | Ideally, construction works should be programmed to minimise | ^ |
| | | surface excavation works during the rainy season (April to | |
| | | September). All exposed earth areas should be completed as soon as | |
| | | possible after earthworks have been completed, or alternatively, | |
| | | within 14 days of the cessation of earthworks where practicable. | |
| | | If excavation of soil cannot be avoided during the rainy season, or at | |
| | | any time of year when rainstorms are likely, exposed slope surfaces | |
| | | should be covered by tarpaulin or other means. | |
| | | If excavation in soil cannot be avoided in these months or at any | |
| | | time of year when rainstorms are likely, for the purpose of | |
| | | preventing soil erosion, temporary exposed slope surfaces should be | |
| | | covered e.g. by tarpaulin, and temporary access roads should be | |
| | | protected by crushed stone or gravel, as excavation proceeds. | |
| | | Intercepting channels should be provided (e.g. along the crest / edge | |
| | | of excavation) to prevent storm runoff from washing across exposed | |
| | | soil surfaces. Arrangements should always be in place in such a way | |
| | | that adequate surface protection measures can be safely carried out | |
| | | well before the arrival of a rainstorm. | |
| S3.4 | | Sediment tanks of sufficient capacity, constructed from pre-formed | ^ |
| | | individual cells of approximately 6 to 8 m^3 capacity, are | |
| | | recommended as a general mitigation measure which can be used | |
| | | for settling surface runoff prior to disposal. The system capacity is | |
| | | flexible and able to handle multiple inputs from a variety of sources | |

| Implementatio | on Schedule for V | Water Quality Measures | |
|------------------------------------|--|---|--------|
| EIA for KTD Development Ref. | EIA for KTD - Roads D3A & D4A Ref. | Environmental Protection Measures / Mitigation Measures | Status |
| | | and particularly suited to applications where the influent is pumped. | |
| S3.4 | | Open stockpiles of construction materials (for examples, aggregates, | ^ |
| | | sand and fill material) of more than 50 m ³ should be covered with | |
| | | tarpaulin or similar fabric during rainstorms. Measures should be | |
| | | taken to prevent the washing away of construction materials, soil, | |
| | | silt or debris into any drainage system. | |
| S3.4 | | Manholes (including newly constructed ones) should always be | ^ |
| | | adequately covered and temporarily sealed so as to prevent silt, | |
| | | construction materials or debris being washed into the drainage | |
| | | system and storm runoff being directed into foul sewers. | |
| S3.4 | | Precautions to be taken at any time of year when rainstorms are | ^ |
| | | likely, actions to be taken when a rainstorm is imminent or forecast, | |
| | | and actions to be taken during or after rainstorms are summarised in | |
| | | Appendix A2 of ProPECC PN 1/94. Particular attention should be | |
| | | paid to the control of silty surface runoff during storm events. | |
| S3.4 | | Oil interceptors should be provided in the drainage system and | NA |
| | | regularly cleaned to prevent the release of oils and grease into the | |
| | | storm water drainage system after accidental spillages. The | |
| | | interceptor should have a bypass to prevent flushing during periods | |
| | | of heavy rain. | |
| S3.4 | S5.8 | Wheel Washing Water | ^ |
| | | All vehicles and plant should be cleaned before leaving a | |
| | | construction site to ensure no earth, mud, debris and the like is | |
| | | deposited by them on roads. An adequately designed and located | |
| | | wheel washing bay should be provided at every site exit, and | |
| | | wash-water should have sand and silt settled out and removed at | |
| | | least on a weekly basis to ensure the continued efficiency of the | |
| | | process. The section of access road leading to, and exiting from, the | |
| | | wheel-wash bay to the public road should be paved with sufficient | |
| | | backfall toward the wheel-wash bay to prevent vehicle tracking of | |
| | | soil and silty water to public roads and drains. | |
| S3.4 | | Drainage | ^ |
| | | It is recommended that on-site drainage system should be installed | |
| | | prior to the commencement of other construction activities. | |
| | | Sediment traps should be installed in order to minimise the sediment | |
| | | loading of the effluent prior to discharge into foul sewers. There | |
| | | should be no direct discharge of effluent from the site into the sea. | |
| S3.4 | | All temporary and permanent drainage pipes and culverts provided | ^ |
| 53.4 | | All temporary and permanent drainage pipes and culverts provided | ^ |

| EIA for KTD Development Ref. | EIA for KTD - Roads D3A & D4A Ref. | Environmental Protection Measures / Mitigation Measures | Status |
|------------------------------------|--|---|--------|
| | | to facilitate runoff discharge should be adequately designed for the | |
| | | controlled release of storm flows. All sediment control measures | |
| | | should be regularly inspected and maintained to ensure proper and | |
| | | efficient operation at all times and particularly following rain | |
| | | storms. The temporarily diverted drainage should be reinstated to its | |
| | | original condition when the construction work has finished or the | |
| | | temporary diversion is no longer required. | |
| S3.4 | | All fuel tanks and storage areas should be provided with locks and | ^ |
| | | be located on sealed areas, within bunds of a capacity equal to 110% | |
| | | of the storage capacity of the largest tank, to prevent spilled fuel oils | |
| | | from reaching the coastal waters of the Victoria Harbour WCZ. | |
| \$3.4 | S5.8 | Sewage Effluent | ^ |
| | | Construction work force sewage discharges on site are expected to | |
| | | be connected to the existing trunk sewer or sewage treatment | |
| | | facilities. The construction sewage may need to be handled by | |
| | | portable chemical toilets prior to the commission of the on-site | |
| | | sewer system. Appropriate numbers of portable toilets should be | |
| | | provided by a licensed contractor to serve the large number of | |
| | | construction workers over the construction site. The Contractor | |
| | | should also be responsible for waste disposal and maintenance | |
| | | practices. | |
| | | Notices should be posted at conspicuous locations to remind the | |
| | | workers not to discharge any sewage or wastewater into the | |
| | | surrounding environment. Regular environmental audit of the | |
| | | construction site will provide an effective control of any | |
| | | malpractices and can encourage continual improvement of | |
| | | environmental performance on site. It is anticipated that sewage | |
| | | generation during the construction phase of the project would not | |
| | | cause water pollution problem after undertaking all required | |
| | | measures. | |
| \$3.4 | | Stormwater Discharges | ^ |
| | | Minimum distances of 100 m should be maintained between the | |
| | | existing or planned stormwater discharges and the existing or | |
| | | planned seawater intakes | |
| S3.4 | | Debris and Litter | ^ |
| <i>ы</i> .т | | In order to maintain water quality in acceptable conditions with | |
| | | regard to aesthetic quality, contractors should be required, under | |
| | | conditions of contract, to ensure that site management is optimised | |

| EIA for KTD Development Ref. | EIA for KTD – Roads D3A & D4A Ref. | Environmental Protection Measures / Mitigation Measures | Status |
|------------------------------------|--|--|--------|
| | | and that disposal of any solid materials, litter or wastes to marine | |
| | | waters does not occur. | |
| | S5.8 | Boring and Drilling Water | ^ |
| | | Water used in ground boring and drilling for site investigation or | |
| | | rock / soil anchoring should as far as practicable be re-circulated | |
| | | after sedimentation. When there is a need for final disposal, the | |
| | | wastewater should be discharged into storm drains via silt removal | |
| | | facilities. | |
| | S5.8 | Acid Cleaning, Etching and Pickling Wastewater | NA |
| | | Acidic wastewater generated from acid cleaning, etching, pickling | |
| | | and similar activities should be neutralized to within the pH range | |
| | | of 6 to 10 before discharging into | |
| | | foul sewers. | |
| | S5.8 | Effluent Discharge | ^ |
| | | There is a need to apply to EPD for a discharge licence for discharge | |
| | | of effluent from the construction site under the WPCO. The | |
| | | discharge quality must meet the requirements specified in the | |
| | | discharge licence. All the runoff and wastewater generated from the | |
| | | works areas should be treated so that it satisfies all the standards | |
| | | listed in the TM-DSS. Minimum distance of 100 m should be | |
| | | maintained between the discharge points of construction site effluent | |
| | | and the existing seawater intakes and the planned WSR mentioned in | |
| | | S5.3.1 as appropriate. The beneficial uses of the treated effluent for | |
| | | other on-site activities such as dust suppression, wheel washing and | |
| | | general cleaning etc., can minimise water consumption and reduce | |
| | | the effluent discharge volume. If monitoring of the treated | |
| | | effluent quality from the works areas is required during the | |
| | | construction phase of the Project, the monitoring should be carried | |
| | | out in accordance with the relevant WPCO licence which is under | |
| | | the ambit of regional office (RO) of EPD. | |
| | 65.0 | | ^ |
| | S5.8 | Accidental Spillage | |
| | | Contractor must register as a chemical waste producer if chemical | |
| | | wastes would be produced from the construction activities. The | |
| | | Waste Disposal Ordinance (Cap 354) and its subsidiary regulations | |
| | | in particular the Waste Disposal (Chemical Waste) (General) | |
| | | Regulation, should be observed and complied with for control of | |
| | | chemical wastes. Any service shop and maintenance facilities should be located on | |

| Implementation Schedule for Water Quality Measures | | | |
|--|--|---|--------|
| EIA for KTD Development Ref. | EIA for KTD - Roads D3A & D4A Ref. | Environmental Protection Measures / Mitigation Measures | Status |
| | | hard standings within a bunded area, and sumps and oil interceptors | |
| | | should be provided. Maintenance of vehicles and equipment | |
| | | involving activities with potential for leakage and spillage should | |
| | | only be undertaken within the areas appropriately equipped to | |
| | | control these discharges. | |
| | S5.8 | Disposal of chemical wastes should be carried out in compliance | ^ |
| | | with the Waste Disposal Ordinance. The Code of Practice on the | |
| | | Packaging, Labelling and Storage of Chemical Wastes published | |
| | | under the Waste Disposal Ordinance details the requirements to deal | |
| | | with chemical wastes. General requirements are given as follows: | |
| | | - Suitable containers should be used to hold the chemical wastes | |
| | | to avoid leakage or spillage during storage, handling and | |
| | | transport. | |
| | S5.8 | - Chemical waste containers should be suitably labelled, to notify | ^ |
| | | and warn the personnel who are handling the wastes, to avoid | |
| | | accidents. | |
| | S5.8 | - Storage area should be selected at a safe location on site and | ^ |
| | | adequate space should be allocated to the storage area. | |

| Implementatio | Implementation Schedule for Waste Management Measures | | | |
|------------------------------------|---|---|--------|--|
| EIA for KTD Development Ref. | EIA for KTD - Roads D3A & D4A Ref. | Environmental Protection Measures / Mitigation Measures | Status | |
| S3.5 | | Good Site Practices It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are adhered to. Recommendations for good site practices during construction activities include: | | |
| \$3.5 | | Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site. | ^ | |
| | S6.7 | Prepare a Waste Management Plan, which becomes a part of the Environmental Management Plan, in accordance with the requirements stipulated in ETWB TC(W) No. 19/2005, approved by the Engineer/Supervising Officer of the Project based on current practices on construction sites. | ^ | |
| S3.5 | S6.7 | - Training of site personnel in proper waste management and chemical waste handling procedures. | ٨ | |

| Implementatio | Implementation Schedule for Waste Management Measures | | | |
|------------------------------------|---|--|--------|--|
| EIA for KTD Development Ref. | EIA for KTD - Roads D3A & D4A Ref. | Environmental Protection Measures / Mitigation Measures | Status | |
| S3.5 | S6.7 | - Provision of sufficient waste disposal points and regular | ^ | |
| 6 2 5 | | collection for disposal. | ^ | |
| \$3.5 | S6.7 | - Appropriate measures to minimise windblown litter and dust | X | |
| | | during transportation of waste by either covering trucks or by | | |
| ~~ - | | transporting wastes in enclosed containers. | | |
| S3.5 | | - A recording system for the amount of wastes generated, | ^ | |
| | | recycled and disposed of (including the disposal sites). | | |
| | S6.7 | - Regular cleaning and maintenance programme for drainage | ^ | |
| | | systems, sumps and oil interceptors. | | |
| | S6.7 | - Training should be provided to workers about the concepts of | ^ | |
| | | site cleanliness and appropriate waste management procedures, | | |
| | | including waste reduction, reuse and recycle. | | |
| S3.5 | | Waste Reduction Measures | ^ | |
| | | Good management and control can prevent the generation of a | | |
| | | significant amount of waste. Waste reduction is best achieved at the | | |
| | | planning and design stage, as well as by ensuring the | | |
| | | implementation of good site practices. Recommendations to achieve | | |
| | | waste reduction include: | | |
| S3.5 | S6.7 | - Sort C&D waste from demolition of the remaining structures to | NA | |
| | | recover recyclable portions such as metals. | | |
| S3.5 | S6.7 | - Segregation and storage of different types of waste in different | ^ | |
| | | containers, skips or stockpiles to enhance reuse or recycling of | | |
| | | materials and their proper disposal. | | |
| S3.5 | S6.7 | - Encourage collection of aluminium cans, PET bottles and paper | ^ | |
| | | by providing separate labelled bins to enable these wastes to be | | |
| | | segregated from other general refuse generated by the work | | |
| | | force. | | |
| S3.5 | | - Any unused chemicals or those with remaining functional | ^ | |
| | | capacity should be recycled. | | |
| S3.5 | S6.7 | - Proper storage and site practices to minimise the potential for | ^ | |
| | | damage or contamination of construction materials. | | |
| \$3.5 | | Construction and Demolition Materials | | |
| | | Mitigation measures and good site practices should be incorporated | | |
| | | in the contract document to control potential environmental impact | | |
| | | from handling and transportation of C&D material. The mitigation | | |
| | | measures include: | | |
| \$3.5 | | - Where it is unavoidable to have transient stockpiles of C&D | ^ | |
| 55.5 | | material within the Project work site pending collection for | | |
| | | material within the ridget work site pending conection for | | |

| Implementation Schedule for Waste Management Measures EIA for KTD EIA for KTD Development – Roads D3A Ref. & D4A Ref. | | | Status | |
|---|------|---|--------|--|
| | | disposal, the transient stockpiles shall be located away from | | |
| | | waterfront or storm drains as far as possible. | | |
| S3.5 | | - Open stockpiles of construction materials or construction | ^ | |
| | | wastes on-site should be covered with tarpaulin or similar | | |
| | | fabric. | | |
| S3.5 | | - Skip hoist for material transport should be totally enclosed by | ^ | |
| | | impervious sheeting. | | |
| S3.5 | | - Every vehicle should be washed to remove any dusty materials | ^ | |
| | | from its body and wheels before leaving a construction site. | | |
| S3.5 | | - The area where vehicle washing takes place and the section of | ^ | |
| | | the road between the washing facilities and the exit point should | | |
| | | be paved with concrete, bituminous materials or hardcores. | | |
| \$3.5 | | - The load of dusty materials carried by vehicle leaving a | ^ | |
| | | construction site should be covered entirely by clean | | |
| | | impervious sheeting to ensure dust materials do not leak from | | |
| | | the vehicle. | | |
| S3.5 | | - All dusty materials should be sprayed with water prior to any | ^ | |
| | | loading, unloading or transfer operation so as to maintain the | | |
| | | dusty materials wet. | | |
| S3.5 | | - The height from which excavated materials are dropped should | ^ | |
| | | be controlled to a minimum practical height to limit fugitive | | |
| | | dust generation from unloading. | | |
| \$3.5 | | - When delivering inert C&D material to public fill reception | ^ | |
| | | facilities, the material should consist entirely of inert | | |
| | | construction waste and of size less than 250mm or other sizes | | |
| | | as agreed with the Secretary of the Public Fill Committee. In | | |
| | | order to monitor the disposal of the surplus C&D material at | | |
| | | the designed public fill reception facility and to control fly | | |
| | | tipping, a trip-ticket system as stipulated in the ETWB TCW | | |
| | | No. 31/2004 "Trip Ticket System for Disposal of Construction | | |
| | | and Demolition Materials" should be included as one of the | | |
| | | contractual requirements and implemented by an | | |
| | | Environmental Team undertaking the Environmental | | |
| | | Monitoring and Audit work. An Independent Environmental | | |
| | | Checker should be responsible for auditing the results of the | | |
| | | system. | | |
| | S6.7 | - Plan and stock construction materials carefully to minimize | ^ | |
| | | amount of waste generated and avoid unnecessary generation | | |

| EIA for KTD Development Ref. | elopment – Roads D3A | | |
|------------------------------------|----------------------|--|----|
| | | of waste. | |
| S3.5 | | Chemical Waste | ^ |
| | | After use, chemical wastes (for example, cleaning fluids, solvents, | |
| | | lubrication oil and fuel) should be handled according to the Code of | |
| | | Practice on the Packaging, Labelling and Storage of Chemical | |
| | | Wastes. Spent chemicals should be collected by a licensed collector | |
| | | for disposal at the CWTF or other licensed facility, in accordance | |
| | | with the Waste Disposal (Chemical Waste) (General) Regulation. | |
| | S6.7 | Separation of chemical wastes for special handling and appropriate | ^* |
| | | treatment. | |
| S3.5 | | General Refuse | ^ |
| | | General refuse should be stored in enclosed bins or compaction units | |
| | | separate from C&D material. A licensed waste collector should be | |
| | | employed by the contractor to remove general refuse from the site, | |
| | | separately from C&D material. Effective collection and storage | |
| | | methods (including enclosed and covered area) of site wastes would | |
| | | be required to prevent waste materials from being blown around by | |
| | | wind, wastewater discharge by flushing or leaching into the marine | |
| | | environment, or creating odour nuisance or pest and vermin | |
| | | problem. | |

| Implementation Schedule for Landscape and Visual Measures | | | | |
|---|---|--|--|--|
| EIA for KTD - Roads D3A & D4A Ref. | Environmental Protection Measures / Mitigation Measures | Status | | |
| | All existing trees should be carefully protected during construction. | ^ | | |
| | Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work. | NA | | |
| | Control of night-time lighting. | ^ | | |
| | Erection of decorative screen hoarding. | ^ | | |
| S7.9 | <u>Construction Site Control</u> CM1 - Minimized construction area and contractor's temporary works areas. | ^ | | |
| | CM2- Control of night-time lighting and glare by hooding all lights. CM3 - Erection of decorative mesh screens or construction | ^ | | |
| | EIA for KTD – Roads D3A & D4A Ref. | EIA for KTD - Roads D3A & D4A Ref.Environmental Protection Measures / Mitigation MeasuresAll existing trees should be carefully protected during construction.All existing trees should be carefully protected during construction.Trees unavoidably affected by the works should be transplanted where practical. Detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBC 2/2004 and 3/2006. Final locations of transplanted trees should be agreed prior to commencement of the work.Control of night-time lighting.S7.9Construction Site Control - CM1 - Minimized construction area and contractor's temporary works areas CM2- Control of night-time lighting and glare by hooding all | | |

| EIA for KTD | EIA for KTD – Roads D3A | Landscape and Visual Measures Environmental Protection Measures / Mitigation Measures | Status | |
|--------------------------------------|----------------------------|--|--------|--|
| Development- Roads D3ARef.& D4A Ref. | | | | |
| | | hoardings around works areas in visually unobtrusive colours. | | |
| | | - CM4 - Reduction of construction period to practical minimum. | ^ | |
| | | - CM5 - Limitation of / Ensuring no run-off into surrounding | ^ | |
| | | landscape and adjacent seawater areas. | | |
| | | - CM6 - Temporary or advance landscape should be provided | NA | |
| | | along the temporary access roads to the Cruise Terminal until | | |
| | | such time as road D3 is open. | | |

| Remarks: | | | |
|----------|---|---|---|
| ^ | Compliance of mitigation measure. | Х | Non-compliance of mitigation measure. |
| N/A | Not Applicable at this stage. | • | Non-compliance but rectified by the contractor. |
| N/A(1) | Not observed. | | - |
| * | Recommendation was made during site audit | # | Recommendation was made during audit and to be |
| | but improved/rectified by the contractor. | | improved/ rectified by the contractor. |

Mitigation Measures undertaken by the Contractor for site inspections

| Date: | 09 February 2021 | Date: | 09 February 2021 | |
|----------------------|-------------------------------------|-----------------------|--|--|
| Mitigation Measures: | Vehicle washing basin was provided. | Mitigation Measures: | Using drip tray to dispatch | |
| was provided. | | the diesel container. | | |
| | | | | |
| Date: | 18 February 2021 | Date: | 25 February 2021 | |
| Mitigation Measures: | Quiet PME was used. | Mitigation Measures: | The open stockpiles of construction materials on sites were covered. | |